



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



## Region I

| IMPLEMENTING OFFICE                          | INFRA YEAR | SOURCE OF FUNDS               | CONTRACT ID | CONTRACT NAME                                                                                                                                                      | CONTRACTOR                                                                                                   | CONTRACT COST | STATUS    | EFFECTIVITY DATE  | EXPIRY DATE      | ACCOMPLISHMENT |
|----------------------------------------------|------------|-------------------------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|------------------|----------------|
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0024    | PREVENTIVE MAINTENANCE - TERTIARY ROADS - LAOAGSARRAT-PIDDIG-SOLSONA RD - K0489+449 - K0493+576,PIDDIG, ILOCOS NORTE                                               | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                       | 47,045,019.27 | On-Going  | February 26, 2024 | May 31, 2024     | 99.48          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0025    | PREVENTIVE MAINTENANCE - TERTIARY ROADS - LAOAG-SARRAT-PIDDIG-SOLSONA RD - K0504+000 - K0505+236, PIDDIG, ILOCOS NORTE                                             | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                                                   | 18,835,897.29 | On-Going  | February 13, 2024 | June 17, 2024    | 81.19          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0026    | PREVENTIVEMAINTENANCE - TERTIARY ROADS - SARRAT LINK RD - K0497 + (-032) - K0499 + 426                                                                             | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                       | 37,637,441.01 | On-Going  | March 01, 2024    | May 22, 2024     | 97.24          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0030    | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - PASUQUIN RADAR AIRSTATION RD - K0507 + 350 - K0508 + 232                       | BUSILAC BUILDERS INC. (7701)                                                                                 | 21,559,982.45 | Completed | February 27, 2024 | August 03, 2024  | 100.00         |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0031    | REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - PASUQUIN RADAR AIRSTATION RD - K0508+689 - K0509+881, PASUQUIN, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 19,109,986.06 | Completed | February 26, 2024 | July 25, 2024    | 100.00         |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0035    | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - LAOAG-SARRAT-PIDDIG-SOLSONA RD - K0502+850 - K0503+750                   | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                          | 28,194,781.23 | On-Going  | May 07, 2024      | October 21, 2024 | 67.97          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0036    | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - LAOAG-SARRAT-PIDDIG-SOLSOLNA RD - K0505+250 - K0505+440                  | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 19,005,826.07 | On-Going  | March 18, 2024    | August 18, 2024  | 81.55          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0041    | ROAD WIDENING - SECONDARY ROADS - LAOAG BALACAD ROAD - K0484+158 - K0484+328                                                                                       | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                                                   | 4,899,898.85  | On-Going  | March 12, 2024    | June 11, 2024    | 94.25          |
| Ilocos Norte 1st District Engineering Office | 2024       | Regular Infra - GAA 2024 OO-1 | 24AA0042    | ROAD WIDENING - SECONDARY ROADS - LAOAG BALACAD ROAD - K0482+528 - K0482+692, LAOAG CITY, ILOCOS NORTE                                                             | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)                                          | 4,899,785.89  | Completed | March 08, 2024    | May 08, 2024     | 100.00         |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                         |                                                                                                               |                |           |                   |                   |        |
|----------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0043 | ROAD WIDENING - TERTIARY ROADS - LAOAG - SARRAT - PIDDIG - SOLSONA RD - K0497 + 130 - K0498 + 500                                                                                                                       | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062) / ABG CONSTRUCTION AND GENERAL SERVICES (46268)           | 57,899,974.38  | Completed | February 26, 2024 | December 19, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0057 | RETROFITTING/STRENGTHENING OF PERMANENT BRIGES, PARIIR BR. 1( B02392LZ) ALONG ILOCOS NORTE - APAYAO RD, SARRAT, ILOCOS NORTE                                                                                            | JBL BUILDERS (36227) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                                | 14,699,626.58  | Completed | May 20, 2024      | August 07, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0058 | RETROFITTING/STRENGTHENING OF PERMANENT BRIGES, PARIIR BR. 2 ( B02392LZ) ALONG ILOCOS NORTE - APAYAO RD, SARRAT, ILOCOS NORTE                                                                                           | JBL BUILDERS (36227) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                                | 14,307,743.88  | On-Going  | May 20, 2024      | August 07, 2024   | 71.27  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0062 | WIDENING OF PERMANENT BRIDGES - SAN MATEO BR. (B00769LZ) ALONG LAOAG-SARRAT-PIDDIG-SOLSONA RD.                                                                                                                          | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                           | 32,339,966.92  | On-Going  | May 13, 2024      | December 28, 2024 | 95.49  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0064 | ROAD WIDENING - TERTIARY ROADS - ADAMS - CALANASAN(APAYAO) ROAD, ILOCOS NORTE                                                                                                                                           | J.C. PINON CONSTRUCTION INC.(FORMERLY J.C. PINON CONST) (20905) / C.T. LEONCIO CONSTRUCTION & TRADING (17371) | 144,749,906.80 | On-Going  | July 08, 2024     | May 14, 2025      | 66.17  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0065 | CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES ANDDRAINAGE SYSTEMS, CONSTRUCTION (COMPLETION) OF FLOODCONTROL STRUCTURE ALONG BISLAK RIVER IN SANJERABARANBAN, BARANGAY #16 SALSALAMAGUI, VINTAR, ILOCOSNORTE | HEKLER BUILDERS CORP. (48911)                                                                                 | 28,949,447.58  | Completed | February 12, 2024 | April 01, 2025    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0066 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CABAROAN FLOOD CONTROL, PIDDIG, ILOCOS NORTE                                                                             | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174)  | 9,799,923.97   | On-Going  | March 12, 2024    | June 09, 2024     | 80.63  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0067 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CALAMBEG FLOOD CONTROL, PIDDIG, ILOCOS NORTE                                                                            | SOLID NORTH CONSTRUCTION (47772)                                                                              | 9,799,833.68   | On-Going  | February 12, 2024 | May 11, 2024      | 95.34  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0068 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DUPITAC FLOOD CONTROL STRUCTURE, BARANGAY DUPITAC, PIDDIG, ILOCOS NORTE                                                  | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                           | 9,799,753.36   | On-Going  | February 12, 2024 | May 11, 2024      | 95.71  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0069 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY VISAYA, VINTAR, ILOCOS NORTE                                       | HEKLER BUILDERS CORP. (48911)                                                                                 | 24,499,506.77  | On-Going  | March 01, 2024    | October 16, 2024  | 95.61  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                               |                                                      |               |           |                   |                   |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0070 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAYVISAYA, VINTAR, ILOCOS NORTE                                                                 | HEKLER BUILDERS CORP. (48911)                        | 24,124,694.50 | On-Going  | February 29, 2024 | October 15, 2024  | 92.92  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0071 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL SRUCTURE ALONG PADSAN RIVER ANDTRIBUTARIES, CONSTRUCTION OF INTEGRATED DRAINAGECANAL, BRGY. 23 - BRGY. 29 LAOAG CITY, ILOCOS NORTE | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 47,059,362.46 | On-Going  | March 04, 2024    | May 22, 2025      | 73.43  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0072 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DARAYDAY FLOOD CONTROL, LAOAG CITY, ILOCOS NORTE                                                                                               | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 47,059,523.26 | On-Going  | March 04, 2024    | February 17, 2025 | 62.65  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0073 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURESAND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG BACARRA-VINTAR RIVER AND TRIBUTARIES,BARANGAY CABAYO, VINTAR, ILOCOS NORTE                                          | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 37,631,848.67 | On-Going  | February 19, 2024 | August 22, 2024   | 99.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0074 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BACARRA - VINTAR RIVER AND TRIBUTARIES,BARANGAY LIPAY, VINTAR, ILOCOS NORTE                                      | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 39,199,895.89 | Completed | February 19, 2024 | August 22, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0075 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY BUYON AND BARANGAY PASIOCAN, BACARRA, ILOCOS NORTE                                                      | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 29,399,860.43 | Completed | February 12, 2024 | August 04, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0076 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER AND TRIBUTARIES, BARANGAY 16, BACARRA, ILOCOS NORTE                                                 | ZEDIK BUILDERS (33330)                               | 29,399,910.57 | On-Going  | March 04, 2024    | November 18, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0077 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY1, STA. RITA, BACARRA, ILOCOS NORTE                                                          | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 47,243,419.48 | On-Going  | February 26, 2024 | November 22, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                      |                                                                           |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0078 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY GANAGAN-CASILIAN, BACARRA, ILOCOS NORTE                          | ZEDIK BUILDERS (33330)                                                    | 29,399,925.82 | Completed | February 29, 2024 | August 21, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0079 | CONSTRUCTION / MAINTENANCE OFFLOOD MITIGATION STRUCTURES AND DRAINAGESYSTEMS - CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG BISLAK RIVER, BARANGAY SANGIL,BACARRA, ILOCOS NORTE                                      | BJMJB CONSTRUCTION & SUPPLY (44546)                                       | 29,399,757.04 | On-Going  | February 13, 2024 | September 10, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0080 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATING STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY TAMDAGAN, VINTAR, ILOCOS NORTE                                   | KATHA BUILDERS & SUPPLIES INC. (34651)                                    | 39,199,941.52 | On-Going  | February 12, 2024 | August 15, 2024    | 95.63  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0081 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG PADSAN RIVER GOING DOWNSTREAM RIGHT SIDE, BARANGAY LAPAZ, LAOAG CITY, ILOCOS NORTE     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                      | 48,999,060.07 | On-Going  | March 04, 2024    | December 19, 2024  | 97.50  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0082 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADSAN RIVER GOING DOWNSTREAM RIGHT SIDE, BARANGAY TALINGAAN, LAOAG CITY, ILOCOS NORTE | VIKING CONSTRUCTION & SUPPLIES (18129) / NORTHLANDER CONSTRUCTION (38462) | 48,999,960.64 | On-Going  | February 16, 2024 | November 02, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0083 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY 10, SARRAT, ILOCOS NORTE                                          | BJMJB CONSTRUCTION & SUPPLY (44546)                                       | 19,599,765.02 | On-Going  | February 23, 2024 | July 12, 2024      | 95.01  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0084 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY10, SARRAT, ILOCOS NORTE (PHASE 2)                                 | BJMJB CONSTRUCTION & SUPPLY (44546)                                       | 57,899,358.77 | On-Going  | February 29, 2024 | August 25, 2024    | 90.91  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                   |                                                                                  |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0085 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY17 SAN FELIPE, SARRAT, ILOCOS NORTE                              | BJMJB CONSTRUCTION & SUPPLY (44546)                                              | 19,599,501.36 | Completed | March 01, 2024    | July 19, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0086 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY17 SAN FELIPE, SARRAT, ILOCOS NORTE (PHASE 2)                    | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062) / RED JEWEL BUILDERS (42743) | 48,999,922.21 | Completed | February 13, 2024 | August 02, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0087 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OFFLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY18 SAN ISIDRO, SARRAT, ILOCOS NORTE                              | BJMJB CONSTRUCTION & SUPPLY (44546)                                              | 29,399,919.49 | Completed | February 27, 2024 | August 13, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0088 | CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES ANDDRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG PADSAN RIVER, BARANGAY 18 SAN ISIDRO,SARRAT, ILOCOS NORTE (PHASE 2)                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                              | 48,999,932.42 | Completed | February 12, 2024 | August 17, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0089 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY 21 SAN MARCOS, SARRAT, ILOCOS NORTE                            | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                          | 19,599,549.82 | On-Going  | February 29, 2024 | July 18, 2024      | 89.38  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0090 | CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BARANGAY 21 SAN MARCOS, SARRAT, ILOCOS NORTE (PHASE 2)               | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                          | 48,999,571.26 | Completed | February 27, 2024 | September 24, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0091 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SARRAT PADSAN RIVER BASIN, BARANGAYS SAN LORENZO AND SAN MIGUEL, SARRAT, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                                              | 19,599,469.70 | Completed | February 14, 2024 | July 03, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                  |                                     |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0092 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SARRAT PADSAN RIVER FROM SARRAT BRIDGE TO RIVERMOUNT, BARANGAY 18 SAN ISIDRO, SARRAT, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546) | 39,199,506.21 | On-Going  | February 27, 2024 | September 15, 2024 | 84.75  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0093 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL STRUCTURE, BARANGAY CABARUAN, BACARRA,ILOCOS NORTE                                                                    | ZEDIK BUILDERS (33330)              | 29,399,858.39 | Completed | February 29, 2024 | August 21, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0094 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ESPERANZA, VINTAR, ILOCOS NORTE                                                                | BJMJB CONSTRUCTION & SUPPLY (44546) | 32,936,136.36 | On-Going  | February 13, 2024 | August 11, 2024    | 99.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0095 | CONSTRUCTION/MAINTENANCE OFFLOOD MITIGATION STRUCTURES AND DRAINAGESYSTEMS - CONSTRUCTION OF FLOOD MITIGATINGSTRUCTURE, DOWNSTREAM SPILLWAY, BARANGAYISIC ISIC, VINTAR, ILOCOS NORTE                                             | BJMJB CONSTRUCTION & SUPPLY (44546) | 48,999,899.20 | Completed | February 12, 2024 | August 30, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0096 | CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATING STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE, DOWNSTREAM SPILLWAY, BARANGAY ISIC-ISIC, VINTAR, ILOCOS NORTE (PHASE2)                              | BJMJB CONSTRUCTION & SUPPLY (44546) | 48,999,897.43 | Completed | February 27, 2024 | September 14, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0097 | CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES ANDDRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATINGSTRUCTURE RIGHT BANK, BARANGAY ISIC ISIC, VINTAR, ILOCOSNORTE                                                      | BJMJB CONSTRUCTION & SUPPLY (44546) | 47,047,565.88 | On-Going  | February 27, 2024 | September 14, 2024 | 99.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0098 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATING STRUCTURE RIGHT BANK, BARANGAY ISIC-ISIC, VINTAR ILOCOS NORTE (PHASE 2)                                           | BJMJB CONSTRUCTION & SUPPLY (44546) | 57,899,804.15 | On-Going  | February 27, 2024 | September 28, 2024 | 95.24  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0099 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PADSAN RIVER, BARANGAY TONOTON, PIDDIG, ILOCOS NORTE                                             | 11-16 CONSTRUCTION (29646)          | 19,599,821.90 | On-Going  | February 13, 2024 | October 24, 2024   | 78.41  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                                |                                                                                                              |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0100 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF LIBNAOAN FLOOD CONTROL, PIDDIG, ILOCOS NORTE                                                                                                                   | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 19,599,920.43 | On-Going  | February 12, 2024 | July 25, 2024      | 73.54  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0101 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFMANGATO FLOOD CONTROL, BARANGAY MANGATO, LAOAG CITY,ILOCOS NORTE                                                                                                  | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 47,036,778.81 | On-Going  | February 12, 2024 | November 28, 2024  | 91.51  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0102 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MANGITAYAG FLOOD CONTROL, PIDDIG, ILOCOS NORTE                                                                                                                  | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 19,599,835.60 | On-Going  | February 14, 2024 | September 25, 2024 | 95.66  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0103 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE (RIVER WALL PROTECTION UPSTREAM AND DOWNSTREAM), BARANGAY SAN JUAN, SARRAT, ILOCOS NORTE                                            | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 6,859,904.93  | Completed | February 27, 2024 | June 29, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0104 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD MITIGATING STRUCTURE (RIVER WALL PROTECTIONUPSTREAM AND DOWNSTREAM), BARANGAY SAN PEDRO, SARRAT,ILOCOS NORTE                                                | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 4,899,952.42  | Completed | March 04, 2024    | June 10, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0105 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG PADSAN RIVER CONNECTING BARANGAY 6 TONOTON, PIDDIG, ILOCOS NORTE AND BARANGAY SAN MARCOS, SITIO CABULOAN, SARRAT, ILOCOS NORTE | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                                                      | 48,999,653.83 | Completed | March 01, 2024    | September 27, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0106 | CONS./MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD MITIGATING STRUCTURE ALONG PADSAN RIVERCONNECTING BARANGAY 6 TONOTON, PIDDIG, ILOCOS NORTEAND BARANGAY SAN MARCOS, SITIO CABULOAN, SARRAT, ILOCOSNORTE             | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)                                                      | 77,199,499.85 | On-Going  | March 01, 2024    | February 02, 2025  | 97.22  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                         |                                                                                                              |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0107 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG PADSAN RIVER, BARANGAY SANTO TOMAS, SARRAT, ILOCOS NORTE                                | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 39,199,934.38 | Completed | March 04, 2024    | September 05, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0108 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY CABARUAN- CASILIAN, BACARRA, ILOCOS NORTE                         | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                         | 39,199,749.28 | On-Going  | February 12, 2024 | August 15, 2024    | 85.18  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0109 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAYCABARUAN-CASILIAN, BACARRA, ILOCOS NORTE (PHASE 2)                  | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                          | 46,039,127.59 | Completed | February 12, 2024 | August 27, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0110 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CALAMBEG CIS RIVER BANK PROTECTION L/S, PIDDIG, ILOCOS NORTE                                                             | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 38,758,043.29 | On-Going  | February 12, 2024 | September 04, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0111 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DAURAO CREEK, BARANGAY PILA, LAOAG CITY, ILOCOS NORTE                                      | UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)                                                    | 37,622,050.93 | On-Going  | February 19, 2024 | November 20, 2024  | 98.78  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0112 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD CONTROL PROJECT ALONG BISLAK RIVER, BARANGAYTAMDAGAN, VINTAR, ILOCOS NORTE (PHASE 2)                                 | HEKLER BUILDERS CORP. (48911)                                                                                | 55,586,494.45 | On-Going  | February 19, 2024 | April 18, 2025     | 79.62  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0113 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER AND TRIBUTARIES, RIGHT BANK, BARANGAY DIPILAT, VINTAR, ILOCOS NORTE           | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                         | 57,899,767.67 | Completed | February 19, 2024 | September 20, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0114 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER AND TRIBUTARIES, RIGHT BANK, BARANGAY DIPILAT, VINTAR, ILOCOS NORTE (PHASE 2) | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                         | 82,024,667.83 | Completed | February 19, 2024 | October 31, 2024   | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                   |                                                      |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0115 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, BARANGAY BAGO, VINTAR, ILOCOS NORTE                                    | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 62,724,878.88 | Completed | February 19, 2024 | September 28, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0116 | CONSTRUCTION/MAINTENANCE OFFLOOD MITIGATION STRUCTURES AND DRAINAGESYSTEMS - CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG BISLAK RIVER, BARANGAYDAGUPAN, VINTAR, ILOCOS NORTE                                     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 55,582,501.67 | On-Going  | February 19, 2024 | September 20, 2024 | 99.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0117 | CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES ANDDRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG PRINCIPAL RIVER AND TRIBUTARIES (BISLAKRIVER), BARANGAY DAGUPAN, VINTAR, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 43,424,956.60 | Completed | February 27, 2024 | September 09, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0119 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURESAND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROLSTRUCTURE ALONG BISLAK RIVER, DOWNSTREAM BRIDGE, BARANGAYSAN RAMON, VINTAR, ILOCOS NORTE               | HEKLER BUILDERS CORP. (48911)                        | 24,499,910.02 | Completed | February 27, 2024 | August 14, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0120 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER, DOWNSTREAM BRIDGE, BARANGAY SAN RAMON, VINTAR, ILOCOS NORTE             | HEKLER BUILDERS CORP. (48911)                        | 24,124,914.49 | On-Going  | February 16, 2024 | November 01, 2024  | 95.70  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0121 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATIONSTRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTIONOF FLOOD CONTROL STRUCTURE ALONG BISLAK RIVER,SITIO OANGAGAN, BARANGAY DAGUPAN, VINTAR, ILOCOSNORTE                     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 43,424,966.20 | Completed | February 27, 2024 | September 09, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0122 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATING STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING FACILITIES ALONG BISLAK RIVER, BARANGAY BAGO, VINTAR, ILOCOS NORTE (PHASE 2)                      | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 67,549,881.40 | Completed | February 27, 2024 | October 18, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0123 | CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATING STRUCTURE LEFT BANK, BARANGAY ISIC-ISIC, VINTAR, ILOCOS NORTE                                    | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 48,249,929.24 | Completed | February 23, 2024 | September 10, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                     |                                                                                       |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0124 | CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES ANDDRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATINGSTRUCTURE ALONG BISLAK RIVER IN SANJERA BARANBAN,BARANGAY #16 SALSALAMAGUI, VINTAR, ILOCOS NORTE                                      | HEKLER BUILDERS CORP. (48911)                                                         | 18,524,817.42 | On-Going  | March 01, 2024    | April 09, 2025     | 66.16  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0126 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAOAG RIVER BASIN AND TRIBUTARIES, BARANGAY CAVIT, LAOAG CITY, ILOCOS NORTE               | ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) | 48,999,809.82 | Completed | February 14, 2024 | August 19, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0127 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG BACARRA- VINTAR RIVER AND TRIBUTARIES, BARANGAY CABAYO, VINTAR, ILOCOS NORTE ( PHASE 2) | BJMJB CONSTRUCTION & SUPPLY (44546)                                                   | 48,999,885.17 | Completed | February 13, 2024 | August 05, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0128 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG BACARRA-VINTAR RIVER AND TRIBUTARIES, BARANGAY LIPAY, VINTAR, ILOCOS NORTE (PHASE 2)   | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                  | 48,999,708.41 | Completed | February 27, 2024 | September 14, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0129 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAOAG RIVER BASIN, BARANGAY GABU, LAOAG CITY, ILOCOS NORTE                             | UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)                             | 48,999,813.46 | Completed | February 23, 2024 | October 18, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0130 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAOAG RIVER BASIN, BARANGAY TALINGAAN, LAOAG CITY, ILOCOS NORTE                        | VIKING CONSTRUCTION & SUPPLIES (18129) / NORTHLANDER CONSTRUCTION (38462)             | 48,999,962.72 | On-Going  | February 12, 2024 | September 29, 2024 | 99.98  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0131 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG RIVER BASIN BUTTONG CREEK, BARANGAY BUTTONG, LAOAG CITY, ILOCOS NORTE                  | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                  | 9,799,193.74  | Completed | March 04, 2024    | June 01, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                                 |                                                      |               |           |                   |                   |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0132 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURES ALONG LAOAG RIVER BASIN BUTTONG CREEK, BARANGAY BUTTONG, LAOAG CITY, ILOCOS NORTE (PHASE 2)              | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)    | 9,649,102.48  | Completed | March 04, 2024    | June 01, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0133 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF FLOOD CONTROL ALONG BOLO RIVER, SITIO CARAMMUANGEN, BARANGAY TARRAG, PAGUDPUD, ILOCOS NORTE                                       | RED JEWEL BUILDERS (42743)                           | 9,407,603.29  | On-Going  | February 12, 2024 | May 11, 2024      | 99.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0134 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF FLOOD CONTROL ALONG BOLO RIVER (LOWER AND UPPER DATAG), DUMALNEG, ILOCOS NORTE                                                    | 11-16 CONSTRUCTION (29646)                           | 9,405,866.57  | On-Going  | February 16, 2024 | May 15, 2024      | 70.26  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0135 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATING FACILITIES AND STRUCTURE ALONG BACARRA-VINTAR RIVER, DS TAMDAGAN BRIDGE LEFT BANK, BARANGAY TAMDAGAN, VINTAR, ILOC | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 72,374,852.10 | Completed | February 27, 2024 | October 25, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AA0136 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM -TRIP) - CONSTRUCTION OF ROAD LEADING TO TANAP AVIS FALLS, BURGOS, ILOCOS NORTE                                                         | ML_BUILDERS INC. (38401) / AMJ CONSTRUCTION (48329)  | 92,430,234.47 | On-Going  | February 23, 2024 | November 16, 2024 | 52.23  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AA0137 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF TARRAG-CARAMUANGEN ROAD LEADING TO DARNA FALLS, PAGUDPUD, ILOCOS NORTE                                         | 11-16 CONSTRUCTION (29646)                           | 92,293,147.22 | On-Going  | February 23, 2024 | August 15, 2025   | 76.69  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AA0138 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP - ACCESS ROAD LEADING TO BOLO RIVER BOULEVARD AND AY-AYO WATERFALLS, BRGY. SAN ISIDRO, DUMALNEG, ILOCOS NORTE)                                                          | 11-16 CONSTRUCTION (29646)                           | 19,097,902.83 | On-Going  | May 13, 2024      | August 15, 2024   | 89.20  |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                             |          |                                                                                                                                                                                                                                                                |                                                                                                               |              |           |                   |                |        |
|----------------------------------------------|------|-----------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0139 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)- ACCESS ROAD LEADING TO KAANGRIAN FALLS, BRGY. AGAGA, BURGOS, ILOCOS NORTE             | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)                                           | 9,505,949.98 | On-Going  | February 13, 2024 | April 22, 2024 | 75.05  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0140 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO THE TOURIST SPOTS AND CENTERS, BRGY. SAN JOAQUIN, SARRAT, ILOCOS NORTE                                 | NORTHLANDER CONSTRUCTION (38462)                                                                              | 9,799,941.60 | Completed | April 01, 2024    | July 17, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0141 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - DUPITAC-ESTANCIA ROAD LEADING TO SUNFLOWER FARM AND MAMINMINAW FALLS, PIDDIG, ILOCOS NORTE                                    | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION (FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 9,433,778.42 | On-Going  | May 13, 2024      | July 21, 2024  | 30.31  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0142 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MAOINI - BADUANG - SAUD - CAPARISPISAN - BALAOI ROAD, PAGUDPUD, ILOCOS NORTE     | RED JEWEL BUILDERS (42743)                                                                                    | 9,799,911.01 | On-Going  | February 29, 2024 | May 08, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0143 | CONST./IMPROV. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - BANBAN-PAYAC ROAD LEADING TO USUKAN ECOTOURISM AND ADVENTURE PARK, NANGLIMASAN FALLS AND GUANO CAVE, BRGY. BANBAN, BANGUI, ILOCOS NORTE | TMT CONSTRUCTION (39686)                                                                                      | 5,674,742.87 | On-Going  | May 13, 2024      | July 02, 2024  | 71.82  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP | 24AA0144 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP) - COASTAL ROAD LEADING TO BANGUI WINDMILL AND MUNICIPAL BEACH, BANGUI, ILOCOS NORTE                                              | R.A. PAHATI CONST. & SUPPLY, INC. (35843)                                                                     | 5,551,528.36 | On-Going  | May 20, 2024      | July 08, 2024  | 94.07  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                                                                |                                                                     |               |           |                   |                    |        |
|----------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AA0145 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - NAPIDAD VIEWDECK AND WATERFALLS OF TAKULAO MALTALA AND PAO, DUMALNEG, ILOCOS NORTE                                            | THREE V CONSTRUCTION (48613)                                        | 4,750,884.07  | On-Going  | June 24, 2024     | August 03, 2024    | 62.58  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AA0146 | CONST/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- MARUAYA ROAD LEADING TO PIDDIG FOOD FACTORY SCHOOL AND AGRO-TOURISM, PIDDIG, ILOCOS NORTE    | DYLAN EQUIPMENT CONSTRUCTION AND SUPPLIES (42646)                   | 9,409,574.14  | On-Going  | March 14, 2024    | May 22, 2024       | 55.41  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AA0147 | CONS./IMP. OF ACC. RDS LEADING TO TRADES, INDU. AND ECO ZONES (RDS LEVE LINK. FOR INDU. AND TRADE INFRA PROG - ROLL -IT) AMPON NCC RD CON. MINIA. ITEMS SOUV. - MAKING AREA AND NATL. HWY IN SUP TO TOUR (SOUV. MAKING INDU.), BRGY. NAGSUROT, BURGOS, I.N.    | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421)         | 9,799,923.69  | Completed | February 12, 2024 | April 06, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AA0148 | CONS./IMP. OF ACCESS RDS LEADING TO TRADES, INDU AND ECO ZONES (RDS LEVER LINKAGES FOR INDUSTRY AND TRADE INFRA PROG - ROLL-IT) - BRGY BACSIL RD (BACSIL NORTH SECTION) CON SARRAT-VINTAR PROVINCIAL RD,IN SUP OF VINEGAR AND BASI MAKING INDUSTRY, L.C. I.N.  | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678) | 19,859,828.68 | On-Going  | March 07, 2024    | July 23, 2024      | 82.86  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AA0149 | CONV&SPE SUP PROG-CONST/IMP OF ACC RDS LEAD TO TRADES, INDU& ECO ZONES (RDS LEVE LINK FOR INDU AND TRADE INFRA PROG - ROLL-IT) - NAMBARAN-PULANGI-PANINAAN RD CON THE MANILA NORTH RD IN SUP TO THE WINE&FRUITJUICE MAKING INDU, BRGY 23,PANINAAN,BACARRA,I.N. | REMAR CONSTRUCTION (36729)                                          | 9,799,935.79  | On-Going  | February 26, 2024 | May 08, 2024       | 89.77  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0150 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARBARIT ROAD, BARANGAY VIRBIRA, CARASI, ILOCOS NORTE, PHASE II                                                          | ABG CONSTRUCTION AND GENERAL SERVICES (46268)                       | 9,417,843.82  | On-Going  | March 04, 2024    | May 17, 2024       | 83.10  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0151 | SIPAG-ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTIONOF DAGUPAN-LIPAY BRIDGE, VINTAR, ILOCOSNORTE                                                                                      | KATHA BUILDERS & SUPPLIES INC. (34651)                              | 57,613,856.83 | On-Going  | February 13, 2024 | September 06, 2024 | 88.58  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                    |                                                                                                                                                                                                            |               |           |                   |                   |        |
|----------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0152 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE CONNECTING BARANGAY ALSEM AND BARANGAY DIPILAT, VINTAR, ILOCOS NORTE  | ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) / ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 94,534,373.13 | On-Going  | February 23, 2024 | December 05, 2024 | 77.04  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0153 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF BRIDGE, BARANGAY CABAYO, VINTAR, ILOCOS NORTE                             | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                                                                                                                        | 93,755,231.83 | On-Going  | June 13, 2024     | February 16, 2025 | 97.16  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0154 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY #25 TUBBURAN, BACARRA, ILOCOS NORTE                           | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)                                                                                                                                                 | 6,859,938.29  | On-Going  | March 07, 2024    | April 14, 2024    | 95.81  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0155 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD ALONG SITIO BANTAY LUNES, BARANGAY #21 LIBTONG, BACARRA, ILOCOS NORTE | ZEDIK BUILDERS (33330)                                                                                                                                                                                     | 7,839,987.59  | On-Going  | March 01, 2024    | May 01, 2024      | 87.55  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0156 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DAVILA-SIEK-AGAGA ROAD, PASUQUIN, ILOCOS NORTE                               | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                                                                                                                        | 9,799,914.78  | On-Going  | March 19, 2024    | July 03, 2024     | 55.68  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0157 | SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD BARANGAY PUNGTO, BACARRA, ILOCOS NORTE                                     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                                                                                                                       | 4,801,956.50  | On-Going  | March 01, 2024    | April 01, 2024    | 99.33  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0158 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY MACUPIT, BACARRA, ILOCOS NORTE                              | REMAR CONSTRUCTION (36729)                                                                                                                                                                                 | 4,899,953.10  | Completed | February 19, 2024 | March 30, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                      |                                                              |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0160 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, P. GOMEZ ST., BARANGAY 7-B, LAOAG CITY, ILOCOS NORTE                      | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,899,905.74 | On-Going  | February 14, 2024 | June 03, 2024  | 81.56  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0161 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, GENERAL LUNA ST., BARANGAY 7A, 8, 9, 10, 11, 13, LAOAG CITY, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                           | 4,899,530.17 | Completed | March 01, 2024    | April 05, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0162 | SIPAG -ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - IMPROVEMENTOF ROAD, GOMBURZA ST., BARANGAY 1 & 2, LAOAGCITY, ILOCOS NORTE                         | JC-08 BUILDERS CORPORATION (54636)                           | 4,899,514.00 | Completed | February 27, 2024 | April 02, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0163 | SIPAG - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 45 TANGID, LAOAG CITY, ILOCOS NORTE                           | JC-08 BUILDERS CORPORATION (54636)                           | 4,899,902.14 | Completed | February 29, 2024 | April 04, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0164 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 53, RIOENG, LAOAG CITY, ILOCOS NORTE                             | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,899,909.23 | Completed | February 26, 2024 | April 06, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0165 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OFROAD, BARANGAY 50, BUTTONG, LAOAG CITY, ILOCOSNORTE                                | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)            | 4,899,783.82 | Completed | March 04, 2024    | April 23, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0166 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, JUAN LUNA ST., BARANGAY 15, LAOAG CITY, ILOCOS NORTE                      | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)            | 4,899,605.03 | Completed | February 26, 2024 | April 21, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0167 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 58, CASILI, LAOAG CITY, ILOCOS NORTE                             | JC-08 BUILDERS CORPORATION (54636)                           | 4,899,866.02 | Completed | March 04, 2024    | April 08, 2024 | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                              |                                                      |               |           |                   |                   |        |
|----------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0168 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 61 CATABAN, LAOAG CITY, ILOCOS NORTE                    | TMT CONSTRUCTION (39686)                             | 4,899,943.29  | Completed | February 23, 2024 | April 04, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0170 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD LEADING TO LUZONG NHS, BARANGAY BADUANG, PAGUDPUD, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,733,471.83  | On-Going  | February 12, 2024 | March 23, 2024    | 80.38  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0171 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BACSIL TO BARANGAY PAYAC, BANGUI, ILOCOS NORTE          | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 47,240,412.62 | On-Going  | July 22, 2024     | December 21, 2024 | 73.09  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0172 | SIPAG - ACCESSROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES -IMPROVEMENT OF ROAD, BARANGAY MARGAAY, VINTAR, ILOCOSNORTE                              | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 4,724,676.67  | On-Going  | February 23, 2024 | April 09, 2024    | 99.99  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0173 | BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- IMPROVEMENT OF ROAD ALONG INAC, BARANGAY POBLACION 2, PASUQUIN, ILOCOS NORTE                | ABEIAN CONSTRUCTION (32936)                          | 4,899,937.19  | On-Going  | February 14, 2024 | March 20, 2024    | 99.88  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0174 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY SALPAD, PASUQUIN, ILOCOS NORTE                           | JC-08 BUILDERS CORPORATION (54636)                   | 4,899,898.50  | Completed | February 27, 2024 | March 29, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0175 | SIPAG - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF ROAD, BARANGAY STA. MATILDE, PASUQUIN,ILOCOS NORTE                        | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,899,981.14  | Completed | March 01, 2024    | April 17, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0176 | SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD, BARANGAY STA. CATALINA, PASUQUIN, ILOCOS NORTE                      | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,899,916.37  | On-Going  | February 23, 2024 | May 24, 2024      | 72.36  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                       |                                                    |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0177 | SIPAG - ACCESSROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES,CONSTRUCTION OF ROAD, PUROK LIGAYA 2 AND PUROKTAGUMPAY, BARANGAY NAGBALAGAN, BANGUI, ILOCOS NORTE | TMT CONSTRUCTION (39686)                           | 4,789,401.57 | On-Going  | February 13, 2024 | March 30, 2024 | 86.71  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0178 | SIPAG - ACCESS ROADS AND/ORBRIDGES FROM THE NATIONAL ROAD/S LEADING TOMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIESIMPROVEMENTOF ROAD, BARANGAY 60-B, MADILADIG,LAOAG CITY, ILOCOS NORTE                                | ABEIAN CONSTRUCTION (32936)                        | 4,899,916.58 | Completed | February 13, 2024 | March 19, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0179 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY LIGAYA, PAGUDPUD, ILOCOS NORTE                                 | RED JEWEL BUILDERS (42743)                         | 9,409,727.52 | On-Going  | February 12, 2024 | April 24, 2024 | 99.92  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0180 | SIPAG - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -CONSTRUCTION OF SAGUIGUI CIRCUMFERENCIAL ROAD,PAGUDPUD, ILOCOS NORTE                             | RED JEWEL BUILDERS (42743)                         | 9,408,046.41 | On-Going  | March 12, 2024    | May 20, 2024   | 84.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0181 | SIPAG -ACCESS ROADS AND /OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/BUILDINGS/FACILITIES - IMPROVEMENT OR ROAD, BARANGAY POBLACION 1,PAGUDPUD, ILOCOS NORTE                        | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351) | 9,431,933.92 | On-Going  | March 04, 2024    | May 15, 2024   | 83.32  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0182 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BIDDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY VISAYA, VINTAR, ILOCOS NORTE                                       | KATHA BUILDERS & SUPPLIES INC. (34651)             | 9,431,417.28 | On-Going  | February 16, 2024 | April 28, 2024 | 96.13  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0183 | SIPAG - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, P. GOMEZ ST., BARANGAY 2,3,4,&5, LAOAG CITY, ILOCOS NORTE                      | ABEIAN CONSTRUCTION (32936)                        | 4,899,997.34 | Completed | February 13, 2024 | March 19, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0184 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 17 SAN FRANCISCO, LAOAG CITY, ILOCOS NORTE                        | JC-08 BUILDERS CORPORATION (54636)                 | 9,799,880.29 | Completed | February 29, 2024 | May 11, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                          |                                                                                  |               |           |                   |                    |        |
|----------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0185 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF ROAD ALONG PUROK SADIRI, BARANGAY #23 PANINAAN, BACARRA, ILOCOS NORTE               | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                             | 4,899,885.37  | On-Going  | March 04, 2024    | April 13, 2024     | 87.86  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0186 | SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- REHABILITATION OF ROAD ALONG VIZAR AND CEFERINO ST., BARANGAY # 10 SAN VICENTE, BACARRA, ILOCOS NORTE | VCD CONSTRUCTION (13949)                                                         | 4,899,935.75  | Completed | February 13, 2024 | March 24, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0187 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PUROK DANA O BARANGAY MANAYON, BANGUI, ILOCOS NORTE                          | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232)                     | 4,730,955.05  | On-Going  | February 16, 2024 | March 27, 2024     | 87.25  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0188 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARBARIT ROAD, BARANGAY ANGSET, CARASI, ILOCOS NORTE                                 | ABG CONSTRUCTION AND GENERAL SERVICES (46268)                                    | 9,503,794.03  | On-Going  | May 07, 2024      | July 28, 2024      | 10.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0189 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, CARASI, ILOCOS NORTE                                                          | JC-08 BUILDERS CORPORATION (54636)                                               | 18,818,280.54 | On-Going  | February 23, 2024 | July 08, 2024      | 99.75  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0190 | SIPAG - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF PIDDIG-DINGRAS DIVERSION ROAD (PIDDIG SECTION), ILOCOS NORTE                                     | BJMJB CONSTRUCTION & SUPPLY (44546)                                              | 36,694,808.98 | On-Going  | May 20, 2024      | September 30, 2024 | 65.14  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0191 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, POBLACION 2, PAGUDPUD, ILOCOS NORTE                                                                | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062) / RED JEWEL BUILDERS (42743) | 48,999,907.06 | Completed | February 23, 2024 | September 10, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0192 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABACANAN RIVER, BRGY. SAGUIGUI, PAGUDPUD, ILOCOS NORTE                       | NORTHERN VALLEY CONSTRUCTION CORPORATION (54369)                                 | 18,811,328.28 | On-Going  | March 04, 2024    | August 15, 2024    | 99.68  |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                      |                                                                        |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0193 | SIPAG - FLOOD MITIGATING STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, BARANGAY ESTANCIA, PASUQUIN, ILOCOS NORTE                                                      | LINEAR CONSTRUCTION CORP. (3575)                                       | 48,999,941.97 | Completed | February 13, 2024 | August 31, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0194 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULNAGAN RIVER, PASUQUIN, ILOCOS NORTE                                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                    | 48,999,239.02 | On-Going  | February 23, 2024 | September 10, 2024 | 93.31  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0195 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, BARANGAYDAVILA, PASUQUIN, ILOCOS NORTE                                                           | HAUSLAND CONSTRUCTION (32378)                                          | 48,999,754.86 | On-Going  | February 12, 2024 | August 30, 2024    | 94.92  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0196 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTINGMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF SEAWALL, BARANGAY CARUAN, PASUQUIN,ILOCOS NORTE                                                           | HAUSLAND CONSTRUCTION (32378)                                          | 48,999,619.58 | Completed | February 12, 2024 | August 30, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0197 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, BARANGAY PRAGATA, PASUQUIN, ILOCOS NORTE                                                       | BJMJB CONSTRUCTION & SUPPLY (44546) / LINEAR CONSTRUCTION CORP. (3575) | 47,036,151.34 | On-Going  | February 16, 2024 | September 03, 2024 | 99.00  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0198 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SPILLWAY TO ARUA-AY OF BARANGAY 1 CABAROAN, PIDDIG, ILOCOS NORTE                                       | 11-16 CONSTRUCTION (29646)                                             | 18,816,934.66 | On-Going  | February 23, 2024 | July 12, 2024      | 80.09  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0199 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE DS PASUQUIN BRIDGE, PASUQUIN, ILOCOS NORTE                                       | LINEAR CONSTRUCTION CORP. (3575)                                       | 48,249,995.24 | Completed | February 26, 2024 | December 12, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0200 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BOXCULVERT ALONG BARANGAY ROAD GOING TO DANGDANGLA DAM,SITIO LIBAG BARANGAY BARUYEN, BANGUI, ILOCOS NORTE | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232)           | 4,899,076.89  | On-Going  | March 04, 2024    | June 13, 2024      | 0.00   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                 |                                                                     |               |           |                   |                 |        |
|----------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|-----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0201 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE, BRGY. 12, BACARRA, ILOCOS NORTE                                                          | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421)         | 4,899,380.88  | Completed | February 16, 2024 | May 19, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0202 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOODCONTROL DIKE ALONG BUDUAN CREEK, BARANGAY BUDUAN,BURGOS, ILOCOS NORTE                           | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678) | 19,599,362.41 | Completed | February 27, 2024 | August 09, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0203 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALAGGAO, ADAMS, ILOCOS NORTE                        | ABG CONSTRUCTION AND GENERAL SERVICES (46268)                       | 9,405,876.79  | On-Going  | February 26, 2024 | May 31, 2024    | 99.05  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0204 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SITIO KABAYWASAN, BRGY. BANI, BACARRA, ILOCOS NORTE                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 4,899,978.15  | Completed | February 27, 2024 | April 13, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0205 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE BARANGAY POBLACION, ADAMS, ILOCOS NORTE                                    | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 47,603,520.73 | On-Going  | March 04, 2024    | August 22, 2024 | 65.06  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0206 | SIPAG - FLOOD MITIGATING STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TEPPANG, BACARRA, ILOCOS NORTE                                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 9,799,416.20  | Completed | February 13, 2024 | May 12, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0207 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF INTEGRATED CANAL SYSTEM, BARANGAY 24, NUESTRA SENIORA DE CONSOLACION, LAOAG CITY, ILOCOS NORTE | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                | 4,801,982.03  | On-Going  | February 12, 2024 | May 15, 2024    | 87.16  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0208 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR / STRATEGICPUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF LINEDCANAL, BARANGAY 27, NUESTRA SENORA DE SOLEDAD, LAOAGCITY, ILOCOS NORTE                      | TMT CONSTRUCTION (39686)                                            | 4,899,791.75  | Completed | February 12, 2024 | May 15, 2024    | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                           |                                                   |               |           |                   |                    |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0209 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BIDDINGS/FACILITIES - CONSTRUCTION OF LINED CANAL, BARANGAY 53 RIOENG, LAOAG CITY, ILOCOS NORTE                                                     | KRB CONSTRUCTION (34197)                          | 4,899,838.80  | Completed | March 01, 2024    | June 02, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0210 | SIPAG- FLOODMITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGICPUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF LINEDCANAL, BARANGAY CABARUAN, BACARRA, ILOCOS NORTE                                                           | HEKLER BUILDERS CORP. (48911)                     | 22,089,604.46 | On-Going  | February 13, 2024 | July 30, 2024      | 88.73  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0211 | SUSTAINABLEINFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOODMITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGICPUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF SEAWALL,BARANGAY CAPARISPISAN, PAGUDPUD, ILOCOS NORTE | 11-16 CONSTRUCTION (29646)                        | 47,056,905.08 | On-Going  | February 16, 2024 | August 08, 2024    | 97.90  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0212 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL,BARANGAY NALVO, PASUQUIN, ILOCOS NORTE                                                                 | LINEAR CONSTRUCTION CORP. (3575)                  | 48,999,933.39 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0213 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, POBLACION 1, PAGUDPUD, ILOCOS NORTE                                                                 | 11-16 CONSTRUCTION (29646)                        | 48,999,934.86 | Completed | February 19, 2024 | December 05, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0214 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG ZANJERA SALES, BARANGAY # 02 SAN ANDRES I, BACARRA, ILOCOS NORTE         | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616) | 4,899,881.87  | On-Going  | March 04, 2024    | May 11, 2024       | 88.40  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0215 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BIIDNGS/FACILITIES- CONSTRUCTION OF FLOOD MITIGATING STRUCTURE, BARANGAY PULANGI, BACARRA ILOCOS NORTE                                                | GESAVILE CONSTRUCTION (25345)                     | 4,899,752.94  | On-Going  | February 26, 2024 | May 04, 2024       | 86.02  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0216 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR / STRATEGICPUBLIC BUILDINGS / FACILITIES - REHABILITATION OF LINEDCANAL, BARANGAY 6, SAN AGUSTIN, LAOAG CITY, ILOCOS NORTE                                            | BJMJB CONSTRUCTION & SUPPLY (44546)               | 4,799,795.95  | On-Going  | April 01, 2024    | July 03, 2024      | 93.48  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                               |                                               |               |           |                   |                |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|---------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0217 | SIPAG - FLOODMITIGATION STRUCTURES PROTECTING MAJOR / STRATEGICPUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF SEAWALLALONG PANCAN BAY, BRGY. PANCAN, PAGUDPUD, ILOCOSNORTE                   | 11-16 CONSTRUCTION (29646)                    | 18,819,826.29 | On-Going  | February 12, 2024 | July 25, 2024  | 99.39  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0218 | CONSTRUCTION OF BARANGAY HEALTH CENTER, BARANGAY 40 BALATONG, LAOAG CITY, ILOCOS NORTE                                                                                                        | BJMJB CONSTRUCTION & SUPPLY (44546)           | 4,702,816.38  | On-Going  | March 07, 2024    | May 15, 2024   | 76.32  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0219 | BIP - ACCESSROADS AND / OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - IMPROVEMENT OF ROAD, BARANGAY POBLACION 1, ADAMS,ILOCOS NORTE         | ABG CONSTRUCTION AND GENERAL SERVICES (46268) | 9,605,116.46  | On-Going  | March 12, 2024    | May 23, 2024   | 87.48  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0220 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONALROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 10SAN JOSE, LAOAG CITY, ILOCOS NORTE          | JC-08 BUILDERS CORPORATION (54636)            | 4,948,545.08  | Completed | March 01, 2024    | April 05, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0221 | BIP - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -IMPROVEMENT OF ROAD, BARANGAY 38-A, MANGATO EAST,LAOAG CITY, ILOCOS NORTE    | JC-08 BUILDERS CORPORATION (54636)            | 4,949,820.32  | Completed | February 29, 2024 | April 04, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0222 | BIP - ACESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 4 SAN GUILLERMO, LAOAG CITY, ILOCOS NORTE    | JC-08 BUILDERS CORPORATION (54636)            | 4,836,794.04  | Completed | February 27, 2024 | April 02, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0223 | BIP - ACCESS ROADS AND/OR BRIDGESFROM THE NATIONAL ROAD/S LEADING TOMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -IMPROVEMENT OF ROAD, BARANGAY 44 ZAMBOANGA,LAOAG CITY, ILOCOS NORTE          | JC-08 BUILDERS CORPORATION (54636)            | 4,949,944.73  | Completed | February 29, 2024 | April 04, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0224 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 55-A BARIT-PANDAN, LAOAG CITY, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)            | 4,949,872.66  | Completed | February 23, 2024 | March 29, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                |                                                              |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0225 | BIP - ACCESSROADS AND / OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 56-A BACSIL NORTH, LAOAGCITY, ILOCOS NORTE               | JC-08 BUILDERS CORPORATION (54636)                           | 9,599,719.91 | On-Going  | March 04, 2024    | May 24, 2024   | 71.97  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0226 | BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 59-B, DIBUA NORTH, LAOAG CITY, ILOCOS NORTE                  | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,949,535.57 | On-Going  | February 19, 2024 | May 30, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0227 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF NAVOTAS-PILA ROAD, BARANGAY 57, PILA, LAOAG CITY, ILOCOS NORTE              | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,827,544.64 | On-Going  | February 14, 2024 | May 24, 2024   | 97.59  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0228 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 62-A NAVOTAS NORTH, LAOAG CITY, ILOCOS NORTE                 | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,757,718.40 | On-Going  | May 31, 2024      | July 16, 2024  | 72.85  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0229 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OFROAD, BARANGAY 62-B NAVOTAS SOUTH, LAOAG CITY,ILOCOS NORTE                     | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 9,586,439.44 | On-Going  | February 27, 2024 | May 18, 2024   | 60.11  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0230 | BIP- ACCESSROADS AND / OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENTOF ROAD, BARANGAY 7 - A NUESTRA SENORA DEL NATIVIDAD, LAOAGCITY, ILOCOS NORTE | ABEIAN CONSTRUCTION (32936)                                  | 4,949,295.80 | Completed | February 14, 2024 | March 31, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0231 | BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- IMPROVEMENT OF ROAD, BARANGAY 9 STA. ANGELA, LAOAG CITY, ILOCOS NORTE                         | ABEIAN CONSTRUCTION (32936)                                  | 4,949,964.20 | Completed | February 27, 2024 | April 02, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0232 | BIP - ACCESS ROADS AND/OR BRIDGESFROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY AGGASI,PAGUDPUD, ILOCOS NORTE                               | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 9,512,127.66 | On-Going  | February 13, 2024 | April 07, 2024 | 88.79  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                     |                                                     |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0233 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY CARUSIPAN, PASUQUIN, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                  | 4,949,910.94 | Completed | March 01, 2024    | April 01, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0234 | BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- IMPROVEMENT OF ROAD, BARANGAY DADAEMAN, PASUQUIN, ILOCOS NORTE     | JC-08 BUILDERS CORPORATION (54636)                  | 4,949,871.50 | On-Going  | March 01, 2024    | April 10, 2024 | 98.62  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0235 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY DARUPIDIP, PASUQUIN, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                  | 4,949,956.58 | On-Going  | February 26, 2024 | April 01, 2024 | 99.58  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0236 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY DILAVO, PASUQUIN, ILOCOS NORTE    | JC-08 BUILDERS CORPORATION (54636)                  | 4,949,952.71 | Completed | March 04, 2024    | April 13, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0237 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY GAYAMAT, PIDDIG, ILOCOS NORTE    | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062) | 8,607,167.41 | On-Going  | March 14, 2024    | June 04, 2024  | 90.34  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0238 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LOING, PIDDIG, ILOCOS NORTE      | BJMJB CONSTRUCTION & SUPPLY (44546)                 | 8,659,166.05 | On-Going  | April 01, 2024    | June 17, 2024  | 18.95  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0239 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OFROAD, BARANGAY MASIKIL, BANGUI, ILOCOS NORTE       | ZEDIK BUILDERS (33330)                              | 4,757,555.29 | On-Going  | February 29, 2024 | April 10, 2024 | 99.61  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0240 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY NGABANGAB, PASUQUIN, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                  | 4,949,948.80 | Completed | February 27, 2024 | April 07, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                    |                                                      |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0241 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY PANGIL, PASUQUIN, ILOCOS NORTE   | JC-08 BUILDERS CORPORATION (54636)                   | 4,949,972.81 | On-Going  | February 27, 2024 | April 02, 2024 | 99.08  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0242 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BIDDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PARUT, VINTAR, ILOCOS NORTE      | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 4,949,965.58 | On-Going  | February 13, 2024 | March 30, 2024 | 95.72  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0243 | BIP - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES -IMPROVEMENT OF ROAD, BARANGAY SAN BERNABE, SARRAT,ILOCOS NORTE   | JC-08 BUILDERS CORPORATION (54636)                   | 4,850,488.59 | Completed | March 04, 2024    | April 08, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0244 | BIP - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TOMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OFROAD, BARANGAY SAN FRANCISCO, SARRAT, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                   | 4,949,569.47 | Completed | February 27, 2024 | April 02, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0245 | BIP - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES -IMPROVEMENT OF ROAD, BARANGAY SAN JUAN, SARRAT, ILOCOSNORTE      | JC-08 BUILDERS CORPORATION (54636)                   | 4,949,497.73 | Completed | February 27, 2024 | April 02, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0246 | BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- IMPROVEMENT OF ROAD, BARANGAY SAN MIGUEL SARRAT, ILOCOS NORTE     | JC-08 BUILDERS CORPORATION (54636)                   | 4,949,560.15 | On-Going  | March 01, 2024    | April 05, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0247 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY SAOIT, BURGOS, ILOCOS NORTE      | JC-08 BUILDERS CORPORATION (54636)                   | 4,752,367.79 | On-Going  | February 29, 2024 | April 09, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0248 | BIP-ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF ROAD BARANGAY UTOL, BANGUI, ILOCOSNORTE             | GESAVILE CONSTRUCTION (25345)                        | 4,828,710.51 | On-Going  | March 22, 2024    | May 02, 2024   | 99.09  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                                   |                                                              |               |           |                   |                 |        |
|----------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|---------------|-----------|-------------------|-----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0249 | BIP - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROADS, DUMALNEG, ILOCOS NORTE                                                               | 11-16 CONSTRUCTION (29646)                                   | 14,395,914.01 | On-Going  | April 01, 2024    | June 20, 2024   | 63.98  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0250 | BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SITIO LIBAG, BARUYEN, BANGUI, ILOCOS NORTE                                            | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,756,021.52  | On-Going  | March 14, 2024    | April 24, 2024  | 96.32  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0251 | BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TARA-TARA ROAD AT BARANGAY VIRBIRA, CARASI, ILOCOS NORTE                                    | ABG CONSTRUCTION AND GENERAL SERVICES (46268)                | 9,505,089.40  | On-Going  | February 26, 2024 | April 30, 2024  | 75.35  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0252 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY TABUNGAO, PASUQUIN, ILOCOS NORTE                                                | JC-08 BUILDERS CORPORATION (54636)                           | 4,949,945.82  | On-Going  | March 01, 2024    | April 10, 2024  | 99.16  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0253 | BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF DRAINAGE CANAL, BRGY. 12, STA. FILOMENA, BACARRA, ILOCOS NORTE                                                     | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421)  | 4,755,892.04  | On-Going  | February 13, 2024 | May 16, 2024    | 99.64  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0254 | BIP - FLOOD MITIGATION STRUCTURES PROTECTINGMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BISLAKRIVER, BARANGAY 34, BACARRA, ILOCOS NORTE                                            | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 48,999,740.13 | Completed | February 13, 2024 | August 31, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0255 | BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABACANAN RIVER, BARANGAY BADUANG, PAGUDPUD, ILOCOS NORTE | ZEDIK BUILDERS (33330)                                       | 19,021,935.32 | On-Going  | February 29, 2024 | August 11, 2024 | 94.91  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0256 | BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -REHABILITATION OF LINED CANAL, BARANGAY 15, SAN GUILLERMO, LAOAG CITY, ILOCOS NORTE                                                     | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)            | 4,949,849.94  | On-Going  | March 04, 2024    | June 05, 2024   | 83.35  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                             |                                                                     |               |           |                   |                  |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0257 | BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF LINED CANAL, BARANGAY 4, SAN GUILLERMO, LAOAG CITY, ILOCOS NORTE                 | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421)         | 4,949,545.05  | Completed | March 14, 2024    | June 15, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0258 | BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -REHABILITATION OF LINED CANAL, BARANGAY 7-A, NUESTRA SENORA DEL NATIVIDAD, LAOAG CITY, ILOCOS NORTE | A.B. TAYLAN CONST. & DEVT. (FORMERLY: AD SM CONST.) (25273)         | 4,801,851.89  | On-Going  | March 19, 2024    | June 20, 2024    | 88.31  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0259 | BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF LINED CANAL, BARANGAY 9, STA. ANGELA, LAOAG CITY, ILOCOS NORTE                   | A.B. TAYLAN CONST. & DEVT. (FORMERLY: AD SM CONST.) (25273)         | 4,949,845.98  | On-Going  | March 18, 2024    | January 31, 2025 | 84.07  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0260 | CONSTRUCTION OF MULTI PURPOSE BUILDING INCLUDING FENCE AT CAMP CAPE BOJEADOR, BURGOS, ILOCOS NORTE                                                                                          | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678) | 19,406,092.11 | On-Going  | March 11, 2024    | August 10, 2024  | 34.74  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0261 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CADARATAN, BACARRA, ILOCOS NORTE                                                                                              | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 2,969,954.44  | Completed | February 12, 2024 | April 21, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0262 | BIP - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY STA. MAGDALENA, SARRAT, ILOCOS NORTE                     | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 4,749,290.99  | On-Going  | March 14, 2024    | May 22, 2024     | 93.63  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0263 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, BANBANNATIONAL HIGH SCHOOL, BANGUI, ILOCOS NORTE                                                                                                   | THREE V CONSTRUCTION (48613)                                        | 4,745,286.38  | On-Going  | February 16, 2024 | April 15, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0264 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, (COVERED COURT), BARANGAY 23 SAN ANTONIO, PIDDIG, ILOCOS NORTE                                                                                     | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 1,930,097.53  | On-Going  | March 04, 2024    | May 12, 2024     | 47.00  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0265 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) BARANGAY BUCAROT, ADAMS, ILOCOS NORTE                                                                                               | TMT CONSTRUCTION (39686)                                            | 9,277,568.80  | On-Going  | February 13, 2024 | June 11, 2024    | 93.72  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0266 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) BARANGAY #34 ISIC ISIC, VINTAR, ILOCOS NORTE                                                                                        | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                | 4,851,600.75  | On-Going  | February 12, 2024 | April 21, 2024   | 46.12  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0267 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY 37 CALAYAB, LAOAG CITY, ILOCOS NORTE                                                                                                       | BJMJB CONSTRUCTION & SUPPLY (44546)                                 | 4,949,929.99  | On-Going  | February 12, 2024 | May 21, 2024     | 90.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0268 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 59-B DIBUA NORTH, LAOAG CITY, ILOCOS NORTE                                                                                 | TMT CONSTRUCTION (39686)                                            | 4,948,761.37  | Completed | March 07, 2024    | June 04, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                              |                                                              |              |          |                   |                |       |
|----------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|--------------|----------|-------------------|----------------|-------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0269 | CONSTRUCTIONOF MULTI PURPOSE BUILDING, BARANGAY PASALENG,PAGUDPUD, ILOCOS NORTE                                                                                              | ZEDIK BUILDERS (33330)                                       | 4,834,901.44 | On-Going | March 04, 2024    | May 27, 2024   | 81.52 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0270 | CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY SAOIT, BURGOS, ILOCOS NORTE                                                                                    | ABEIAN CONSTRUCTION (32936)                                  | 4,819,050.22 | On-Going | February 26, 2024 | May 05, 2024   | 99.98 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0271 | CONSTRUCTIONOF MULTI PURPOSE BUILDING, BOYBOY ELEMENTARY SCHOOL,PIDDIG, ILOCOS NORTE                                                                                         | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,835,736.03 | On-Going | March 04, 2024    | May 12, 2024   | 50.62 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0272 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) DANAOG ELEMENTARY SCHOOL, BARANGAY #31, VINTAR, ILOCOS NORTE                                                         | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,848,197.00 | On-Going | February 13, 2024 | April 22, 2024 | 48.13 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0273 | CONSTRUCTIONOF MULTI PURPOSE BUILDING ( COVERED COURT ), FLORENTINOCAMAQUIN INTEGRATED SCHOOL, VINTAR, ILOCOS NORTE                                                          | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)   | 4,836,599.28 | On-Going | March 25, 2024    | June 02, 2024  | 47.89 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0274 | CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT), GUBANG ELEMENTARY SCHOOL, BARANGAY #26, VINTAR, ILOCOS NORTE                                                         | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,851,932.81 | On-Going | February 27, 2024 | May 06, 2024   | 99.81 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0275 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) MASADSADUEL ELEMENTARY SCHOOL, BARANGAY #26, VINTAR, ILOCOS NORTE                                                    | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,949,814.03 | On-Going | February 13, 2024 | April 22, 2024 | 55.20 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0276 | BIP - MULTI - PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: REHABILITATION OF MULTI-PURPOSE BUILDING, ROQUE B. ABLAN ELEMENTARY SCHOOL, LAOAG CITY, ILOCOS NORTE | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 4,781,793.51 | On-Going | April 16, 2024    | June 14, 2024  | 42.40 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0277 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, BARANGAY CARUSIPAN, PASUQUIN, ILOCOS NORTE                                                                                            | ZEDIK BUILDERS (33330)                                       | 4,752,701.10 | On-Going | March 07, 2024    | May 12, 2024   | 37.83 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0278 | CONSTRUCTIONOF MULTI PURPOSE BUILDING, ( DAY CARE CENTER ), BARANGAY03 LOING-EAST, PIDDIG, ILOCOS NORTE                                                                      | SOLID NORTH CONSTRUCTION (47772)                             | 4,841,353.20 | On-Going | February 13, 2024 | May 07, 2024   | 50.59 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0279 | CONSTRUCTION OFMULTI PURPOSE BUILDING, (DAY CARE CENTER), BARANGAY 04BIMMANGA, PIDDIG, ILOCOS NORTE                                                                          | TMT CONSTRUCTION (39686)                                     | 4,851,065.42 | On-Going | February 29, 2024 | May 23, 2024   | 93.77 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0280 | CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY #10 SAN MIGUEL, SARRAT, ILOCOS NORTE                                                                           | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,750,098.14 | On-Going | March 07, 2024    | July 04, 2024  | 20.48 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0282 | CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 17 SAN FELIPE, SARRAT, ILOCOS NORTE                                                                            | TMT CONSTRUCTION (39686)                                     | 4,770,987.34 | On-Going | February 12, 2024 | April 21, 2024 | 83.63 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                        |                                                      |              |           |                   |                |        |
|----------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0283 | CONSTRUCTION (COMPLETION) OFMULTI-PURPOSE BUILDING, BARANGAY AGAGA,BURGOS, ILOCOS NORTE                                                                                | ABEIAN CONSTRUCTION (32936)                          | 6,790,998.28 | On-Going  | February 27, 2024 | May 31, 2024   | 85.99  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0284 | REHABILITATION OF MULTI PURPOSE BUILDING (COVERED COURT), BARANGAY BOBON, BURGOS, ILOCOS NORTE                                                                         | ZEDIK BUILDERS (33330)                               | 7,919,903.97 | On-Going  | March 04, 2024    | May 27, 2024   | 41.72  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0285 | CONSTRUCTION OF MULTI PURPOSE BUILDINGS, BARANGAY BAYOG, BURGOS, ILOCOS NORTE                                                                                          | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,836,756.31 | On-Going  | March 07, 2024    | May 30, 2024   | 87.79  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0286 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY CAAOACAN, LAOAG CITY, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,783,685.95 | On-Going  | March 14, 2024    | May 22, 2024   | 95.45  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0287 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY CARUAN, SITIO TULNAGAN, PASUQUIN, ILOCOS NORTE                                                                        | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)    | 4,702,367.29 | On-Going  | February 14, 2024 | July 14, 2024  | 20.65  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0288 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY DARUPIDIP, PASUQUIN, ILOCOS NORTE                                                                                     | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,849,417.81 | On-Going  | February 13, 2024 | June 03, 2024  | 53.84  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0289 | CONSTRUCTION OFMULTI PURPOSE BUILDING, BARANGAY DAVILA, PASUQUIN, ILOCOSNORTE                                                                                          | ZEDIK BUILDERS (33330)                               | 4,843,652.42 | On-Going  | March 04, 2024    | July 07, 2024  | 73.81  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0290 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY PAGALI, BURGOS, ILOCOS NORTE                                                                                          | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,841,997.57 | On-Going  | February 12, 2024 | May 06, 2024   | 80.71  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0291 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, DEPARTMENT OF EDUCATION (DEPED-LAOAG), LAOAG CITY, ILOCOS NORTE                                                                 | DOUBLE M CONSTRUCTION AND SUPPLY (41540)             | 2,968,982.79 | Completed | March 01, 2024    | April 29, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0292 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY PANGIL, PASUQUIN, ILOCOS NORTE                                                                                        | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 6,791,811.41 | On-Going  | February 12, 2024 | July 20, 2024  | 36.39  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0293 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, LAGUI-SAILELEMENTARY SCHOOL, LAOAG CITY, ILOCOS NORTE                                                                         | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 2,969,291.36 | Completed | February 27, 2024 | May 26, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0294 | IMPROVEMENTOF MULTI - PURPOSE BUILDING, RUIZ ELEMENTARY SCHOOL,SARRAT, ILOCOS NORTE                                                                                    | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)    | 1,899,772.48 | Completed | March 04, 2024    | May 02, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0295 | CONSTRUCTION OF MULTI PURPOSE BUILDING, DAY CARE CENTER, BARANGAY BARUYEN, BANGUI, ILOCOS NORTE                                                                        | G.B. CARLOS CONSTRUCTION (36146)                     | 4,949,894.92 | On-Going  | February 29, 2024 | May 08, 2024   | 69.30  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0296 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) SITIO DASAR, BARANGAY #34 ISIC ISIC, VINTAR, ILOCOS NORTE                                                      | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 4,847,464.97 | On-Going  | February 13, 2024 | April 22, 2024 | 54.53  |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                       |                                                              |              |           |                   |                 |        |
|----------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|--------------|-----------|-------------------|-----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0297 | CONSTRUCTION OF MULTI PURPOSE BUILDING, ILOCOS NORTE COLLEGE OF ARTS AND TRADES (INCAT), LAOAG CITY, ILOCOS NORTE     | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 6,929,953.89 | Completed | March 04, 2024    | August 10, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0298 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, GABU NATIONAL HIGH SCHOOL, LAOAG CITY                                          | YDA BUILDERS & CONSTRUCTION SERVICES (41005)                 | 2,846,072.33 | Completed | February 26, 2024 | April 25, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0299 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (COVERED COURT) BARANGAY 1, SAN LORENZO LAOAG CITY, ILOCOS NORTE | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 6,583,486.47 | On-Going  | February 26, 2024 | June 24, 2024   | 66.23  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0300 | CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) BALATONG INTEGRATED SCHOOL, LAOAG CITY, ILOCOS NORTE          | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 6,929,907.44 | Completed | February 27, 2024 | June 25, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0301 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, DEPARTMENT OF EDUCATION (DEPED-SDOIN, LAOAG CITY, ILOCOS NORTE                 | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 2,969,812.99 | Completed | February 21, 2024 | April 20, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0302 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY 24, SAN ROQUE, SARRAT, ILOCOS NORTE   | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,702,523.23 | On-Going  | February 12, 2024 | May 11, 2024    | 61.61  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0303 | REHABILITATION OF MULTI-PURPOSE BUILDING (OLD PRESIDENCIA), BARANGAYSAN VICENTE, SARRAT, ILOCOS NORTE                 | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,744,305.75 | On-Going  | March 07, 2024    | June 19, 2024   | 2.64   |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0304 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, ILOCOS NORTE AGRICULTURAL COLLEGE (INAC), PASUQUIN, ILOCOS NORTE               | ZEDIK BUILDERS (33330)                                       | 4,751,652.49 | On-Going  | March 04, 2024    | May 09, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0305 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, BACARRA NATIONAL COMPREHENSIVE HIGH SCHOOL, BACARRA, ILOCOS NORTE              | REMIGIO GENERAL CONSTRUCTION (2298)                          | 4,737,753.45 | Completed | February 26, 2024 | April 25, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0306 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, BANGUI NATIONAL HIGH SCHOOL, BANGUI, ILOCOS NORTE                              | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,746,805.27 | On-Going  | March 12, 2024    | May 10, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0307 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (COVERED COURT) BARANGAY MADILADIG, LAOAG CITY, ILOCOS NORTE     | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,850,933.41 | On-Going  | February 26, 2024 | June 24, 2024   | 75.00  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0308 | REHABILITATION OF MULTI PURPOSE BUILDING (COVERED COURT), BARANGAY LANA, BANGUI, ILOCOS NORTE                         | G.B. CARLOS CONSTRUCTION (36146)                             | 4,837,073.72 | On-Going  | February 12, 2024 | April 21, 2024  | 32.55  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0309 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, BURGOS AGRO INDUSTRIAL SCHOOL (BAIS) BURGOS, ILOCOS NORTE                      | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,742,947.03 | On-Going  | February 26, 2024 | April 25, 2024  | 99.06  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                     |                                                              |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0310 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, DAVILANATIONAL HIGH SCHOOL, PASUQUIN, ILOCOS NORTE                                                                                                         | ZEDIK BUILDERS (33330)                                       | 4,746,880.61  | On-Going  | March 04, 2024    | May 02, 2024       | 52.00  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0311 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, GABALDONELEMENTARY SCHOOL, LAOAG CITY, ILOCOS NORTE                                                                                                        | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,949,956.25  | Completed | March 01, 2024    | April 29, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0312 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, ILOCOS NORTE COLLEGE OF ARTS AND TRADES (INCAT), LAOAG CITY, ILOCOS NORTE                                                                                  | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983))  | 4,949,802.70  | Completed | February 26, 2024 | April 25, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0313 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, ILOCOS NORTE NATIONAL HIGH SCHOOL (INNHS), LAOAG CITY, ILOCOS NORTE                                                                                          | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983))  | 4,949,995.49  | Completed | March 01, 2024    | April 29, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0314 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, PAGUDPUD NATIONAL HIGHSCHOOL, PAGUDPUD, ILOCOS NORTE                                                                                                         | TMT CONSTRUCTION (39686)                                     | 4,744,599.05  | On-Going  | March 07, 2024    | May 05, 2024       | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0315 | REHABILITATION OF MULTI-PURPOSE BUILDING, PIDDIG NATIONAL HIGH SCHOOL, PIDDIG, ILOCOS NORTE                                                                                                         | SOLID NORTH CONSTRUCTION (47772)                             | 4,751,652.49  | On-Going  | February 12, 2024 | April 11, 2024     | 4.22   |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0316 | IMPROVEMENT OF MULTI - PURPOSE BUILDING, PULANGI ELEMENTARY SCHOOL, BACARRA, ILOCOS NORTE                                                                                                           | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,744,381.09  | On-Going  | February 26, 2024 | April 25, 2024     | 96.57  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0317 | IMPROVEMENT OF MULTI-PURPOSE BUILDING, SHAMROCK ELEMENTARY SCHOOL, LAOAG CITY, ILOCOS NORTE                                                                                                         | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 4,949,558.04  | Completed | February 21, 2024 | April 20, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0319 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY LIGAYA, PAGUDPUD, ILOCOS NORT                                                                                                                      | AYANA CONSTRUCTION AND TRADING (38623)                       | 4,843,504.20  | On-Going  | June 13, 2024     | September 05, 2024 | 84.33  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0320 | REHABILITATION OF MULTI-PURPOSE BUILDING, A. P. SANTOS ELEMENTARY SCHOOL, LAOAG CITY, ILOCOS NORTE                                                                                                  | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232) | 9,899,979.51  | On-Going  | March 01, 2024    | June 28, 2024      | 51.67  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 LP   | 24AA0321 | BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - IMPROVEMENT OF DPWH-ILOCOS NORTE FIRST DISTRICT ENGINEERING OFFICE BUILDING, LAOAG CITY, ILOCOS NORTE        | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 9,503,991.92  | Completed | March 14, 2024    | May 27, 2024       | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0323 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG BISLAK RIVER AND TRIBUTARIES, BARANGAY CABAYO, VINTAR, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                          | 47,026,541.45 | On-Going  | March 25, 2024    | September 15, 2024 | 99.68  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                             |                                                                                                               |               |           |                |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0324 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OFFLOOD MITIGATING STRUCTURE ALONG PADSAN RIVER, BARANGAY GABU, LAOAG CITY, ILOCOS NORTE                                                                        | R.A. PAHATI CONST. & SUPPLY, INC. (35843)                                                                     | 47,024,704.34 | On-Going  | March 18, 2024 | October 07, 2024   | 98.77  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0326 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAOAG RIVER AND TRIBUTARIES, BARANGAY DARAYDAY, LAOAG CITY, ILOCOS NORTE                         | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                          | 48,999,935.11 | Completed | March 12, 2024 | March 27, 2025     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AA0327 | CONST./IMPROV. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MARUAYA-DUPITAC-CALAMBEG-ESTANCIA ROAD LEADING TO LOWLAND COFFEE CONVERGENCE INITIATIVE PROJECT, BRGY, MARUAYA, PIDDIG, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                           | 19,291,257.12 | On-Going  | May 13, 2024   | October 12, 2024   | 66.97  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AA0328 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - TANGAOAN-PALLAS ROAD LEADING TO PARAISO ECOTOURISM PROJECT ECO AND REFORESTATION PROJECT, PIDDIG, ILOCOS NORTE             | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION (FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174) | 18,823,565.08 | On-Going  | May 23, 2024   | December 08, 2024  | 54.21  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0329 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE OF SITIO 3, BARANGAY 56B BACSIL SOUTH, LAOAG CITY, ILOCOS NORTE                                                | NORTHLANDER CONSTRUCTION (38462)                                                                              | 9,602,493.17  | On-Going  | May 16, 2024   | September 26, 2024 | 83.39  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0330 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LATAAG - BACSIL SOUTH ROAD, LAOAG CITY, ILOCOS NORTE                                                                  | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                           | 18,806,017.61 | On-Going  | April 01, 2024 | September 04, 2024 | 98.85  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0331 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD LEADING TO MUSLIM COMPOUND, BARANGAY 1 SAN LORENZO, LAOAG CITY, ILOCOS NORTE                                     | SHAWIN KONSTRAK CONSTRUCTION AND CONSTRUCTION SUPPLY (38232)                                                  | 9,399,307.58  | On-Going  | May 31, 2024   | August 21, 2024    | 67.02  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                 |                                                             |              |           |                |               |        |
|----------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|--------------|-----------|----------------|---------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0332 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY #11 BULBULALA, VINTAR, ILOCOS NORTE        | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 4,791,170.25 | On-Going  | May 20, 2024   | July 14, 2024 | 41.42  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0333 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARNGAY 13 MABANBANAG, VINTAR, ILOCOS NORTE         | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 4,715,760.93 | On-Going  | April 25, 2024 | June 10, 2024 | 51.15  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0334 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 21 STA. MARIA, PIDDIG, ILOCOS NORTE        | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)         | 4,704,275.77 | On-Going  | May 17, 2024   | July 07, 2024 | 96.10  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0335 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 25 STA. CAYETANA, LAOAG CITY, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 9,411,332.15 | On-Going  | March 19, 2024 | June 09, 2024 | 85.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0336 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 7 SAN MANUEL, SARRAT, ILOCOS NORTE         | KRB CONSTRUCTION (34197)                                    | 4,899,996.02 | Completed | April 17, 2024 | July 16, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0337 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 7 SUCSUCQUEN, PIDDIG, ILOCOS NORTE         | ZEDIK BUILDERS (33330)                                      | 4,743,860.94 | On-Going  | May 13, 2024   | June 26, 2024 | 45.90  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0338 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CABUSLIGAN, BACARRA, ILOCOS NORTE          | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421) | 4,702,368.39 | On-Going  | May 07, 2024   | July 06, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0339 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NAMOROC, VINTAR, ILOCOS NORTE              | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 4,703,631.90 | On-Going  | April 05, 2024 | May 15, 2024  | 87.33  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                              |                                     |              |           |                |                  |        |
|----------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|--------------|-----------|----------------|------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0340 | SIPAG - ACCESS ROADSAND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TOMAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OFROAD, BARANGAY P.F. ALVIAR, VINTAR, ILOCOS NORTE          | BJMJB CONSTRUCTION & SUPPLY (44546) | 4,791,945.90 | On-Going  | May 24, 2024   | July 18, 2024    | 53.91  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0341 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONALROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES - CONSTRUCTION OF SINAMAR BRIDGE,BARANGAY LUBNAC, VINTAR, ILOCOS NORTE     | NORTHLANDER CONSTRUCTION (38462)    | 7,675,799.78 | On-Going  | May 23, 2024   | October 21, 2024 | 39.33  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0342 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY #19 COLUMBIA, VINTAR, ILOCOS NORTE       | NORTHLANDER CONSTRUCTION (38462)    | 4,711,582.91 | On-Going  | April 25, 2024 | June 10, 2024    | 99.99  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0343 | SIPAG- ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -IMPROVEMENT OF ROAD, BARANGAY #7 ALEJO MALASIG, VINTAR,ILOCOS NORTE      | NORTHLANDER CONSTRUCTION (38462)    | 2,824,285.43 | On-Going  | April 01, 2024 | May 12, 2024     | 0.00   |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0344 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 12 SAN ISIDRO, LAOAG CITY, ILOCOS NORTE  | JC-08 BUILDERS CORPORATION (54636)  | 6,859,947.26 | Completed | March 18, 2024 | April 25, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0345 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 16 SAN JACINTO, LAOAG CITY, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)  | 4,899,367.67 | Completed | March 18, 2024 | April 22, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0346 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 2 SAN NICOLAS, VINTAR, ILOCOS NORTE      | JC-08 BUILDERS CORPORATION (54636)  | 4,713,478.43 | Completed | March 18, 2024 | April 22, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                     |                                                             |              |           |                |                |        |
|----------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|--------------|-----------|----------------|----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0347 | SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- IMPROVEMENT OF ROAD, BARANGAY 39 SANTA ROSA, LAOAG CITY, ILOCOS NORTE            | JC-08 BUILDERS CORPORATION (54636)                          | 4,703,098.84 | On-Going  | March 18, 2024 | April 22, 2024 | 97.59  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0348 | SIPAG - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -IMPROVEMENT OF ROAD, BARANGAY 48-A CABUNGAAN NORTH,LAOAG CITY, ILOCOS NORTE      | CAMBONG-BUILDERS INDUSTRIAL FACILITIES CONSTRUCTION (53421) | 4,705,000.42 | On-Going  | April 01, 2024 | May 17, 2024   | 97.51  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0349 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 48-B, CABUNGAAN SOUTH, LAOAG CITY, ILOCOS NORTE | JC-08 BUILDERS CORPORATION (54636)                          | 4,791,950.80 | Completed | March 18, 2024 | April 22, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0350 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 8 SAN VICENTE, LAOAG CITY, ILOCOS NORTE         | ABG CONSTRUCTION AND GENERAL SERVICES (46268)               | 4,713,962.92 | On-Going  | May 13, 2024   | June 28, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0351 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY BENGCGAG, LAOAG CITY, ILOCOS NORTE              | NORTHLANDER CONSTRUCTION (38462)                            | 4,710,061.66 | On-Going  | May 07, 2024   | June 22, 2024  | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0352 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY POBLACION 1, PASUQUIN, ILOCOS NORTE             | JC-08 BUILDERS CORPORATION (54636)                          | 4,875,873.54 | On-Going  | March 18, 2024 | April 22, 2024 | 99.66  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0353 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/STRATEGICPUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OFROAD, BRGY. SAN ROQUE, VINTAR, ILOCOS NORTE                       | RED JEWEL BUILDERS (42743)                                  | 4,703,748.17 | On-Going  | April 01, 2024 | May 06, 2024   | 97.55  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0354 | SIPAG- ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -REHABILITATION OF ROAD, SITIO TAGUIPURO, BARANGAYTANGAOAN, PIDDIG, ILOCOS NORTE | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)        | 4,735,902.20 | On-Going  | April 01, 2024 | May 23, 2024   | 86.61  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                                     |                                                      |               |           |                |                    |        |
|----------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0355 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CANAL LINING, BARANGAY SAN PEDRO, VINTAR, ILOCOS NORTE                                                             | REMAR CONSTRUCTION (36729)                           | 4,899,560.93  | On-Going  | May 20, 2024   | August 21, 2024    | 86.44  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0356 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CANAL LINING, BARANGAY STA. MARIA, VINTAR, ILOCOS NORTE                                                            | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,899,903.72  | On-Going  | May 20, 2024   | August 21, 2024    | 53.46  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0357 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE CANAL ALONG MARILLO ST., BARANGAY 5, BACARRA, ILOCOS NORTE                                                 | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,899,574.92  | On-Going  | April 16, 2024 | July 18, 2024      | 98.05  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0358 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE CANAL ALONG RIZAL BOULEVARD AND QUIRINO BOULEVARD, BARANGAY 6, SAN PEDRO I, BACARRA, ILOCOS NORTE          | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 4,899,563.90  | On-Going  | April 16, 2024 | July 18, 2024      | 95.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0359 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOLO RIVER, UPSTREAM LB, BARANGAY SAN ISIDRO, DUMALNEG, ILOCOS NORTE                   | 11-16 CONSTRUCTION (29646)                           | 18,812,485.65 | On-Going  | April 16, 2024 | September 27, 2024 | 90.28  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0360 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION ALONG ZANJERA DINIEGA, BARANGAY 7, SAN PEDRO II, BACARRA, ILOCOS NORTE                             | BJMJB CONSTRUCTION & SUPPLY (44546)                  | 4,806,473.71  | On-Going  | May 02, 2024   | August 03, 2024    | 78.07  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0361 | SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF LAOAG CITY MAJOR DRAINAGE STRUCTURE ALONG LAOAG CITY, ILOCOS NORTE                                                  | AJ TAYLAN CONSTRUCTION CORPORATION (2336)            | 47,015,975.76 | On-Going  | July 04, 2024  | February 05, 2025  | 86.92  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0362 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF RIVER WALL (SULBEC SECTION), PHASE 2, PASUQUIN, ILOCOS NORTE | R.A. PAHATI CONST. & SUPPLY, INC. (35843)            | 19,599,951.64 | Completed | April 01, 2024 | September 12, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                                     |                                                      |              |           |                |                    |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|--------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0363 | BIP - ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADINGTO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF ROAD, BRGY. 28, LAOAG CITY, ILOCOS NORTE                                           | NORTHLANDER CONSTRUCTION (38462)                     | 4,752,762.70 | On-Going  | April 01, 2024 | May 12, 2024       | 66.73  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0364 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. 54-B CAMANGAAN, LAOAG CITY, ILOCOS NORTE                            | JC-08 BUILDERS CORPORATION (54636)                   | 4,755,761.22 | On-Going  | March 19, 2024 | May 03, 2024       | 75.49  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0365 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. 37 CALAYAB, LAOAG CITY, ILOCOS NORTE                                | TRI-LINE BUILDERS (36452)                            | 4,758,233.73 | On-Going  | April 29, 2024 | June 14, 2024      | 99.26  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0366 | BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONALROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BRGY. 54-ALAGUI-SAIL, LAOAG CITY, ILOCOS NORTE                               | JC-08 BUILDERS CORPORATION (54636)                   | 4,761,667.68 | Completed | March 18, 2024 | April 27, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0367 | BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF DRAINAGE CANAL ALONG RIZAL BOULEVARD AND QUIRINO BOULEVARD, BRGY. 6 SAN PEDRO I, BACARRA, ILOCOS NORTE | TMT CONSTRUCTION (39686)                             | 4,797,817.80 | On-Going  | April 01, 2024 | July 13, 2024      | 77.46  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0368 | BIP - FLOODMITIGATION STRUCTURES PROTECTING MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES -CONSTRUCTION OF DRAINAGE CANAL, BRGY. 51-BNANGALISAN WEST, LAOAG CITY, ILOCOS NORTE                                     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 4,949,184.34 | On-Going  | June 13, 2024  | August 20, 2024    | 81.87  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0369 | BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE CANAL ALONG PUROK BANNAWAG A&B. BARANGAY ABLAN, BURGOS, ILOCOS NORTE                            | NORTHLANDER CONSTRUCTION (38462)                     | 4,750,818.49 | On-Going  | April 01, 2024 | August 16, 2024    | 93.09  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0370 | BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE CANAL ALONG SITIO BINASAY, BRGY. 40 BALATONG, LAOAG CITY, ILOCOS NORTE                          | ZEDIK BUILDERS (33330)                               | 4,949,900.42 | Completed | June 07, 2024  | September 08, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                |                                                   |              |           |                |                    |        |
|----------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|--------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0371 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY BOBON, BURGOS, ILOCOS NORTE                            | ABEIAN CONSTRUCTION (32936)                       | 4,849,164.00 | On-Going  | May 13, 2024   | July 21, 2024      | 22.78  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0372 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 34-B, LAOAG CITY, ILOCOS NORTE             | BJMJB CONSTRUCTION & SUPPLY (44546)               | 1,900,794.79 | On-Going  | May 06, 2024   | July 04, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0373 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 32-A LA PAZ EAST, LAOAG CITY, ILOCOS NORTE | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616) | 2,850,790.71 | Completed | May 06, 2024   | July 04, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0374 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 32-B LA PAZ, LAOAG CITY, ILOCOS NORTE      | YDA BUILDERS & CONSTRUCTION SERVICES (41005)      | 2,846,659.91 | On-Going  | May 06, 2024   | August 18, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0375 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 32-C, LAOAG CITY, ILOCOS NORTE             | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616) | 2,856,884.20 | Completed | May 06, 2024   | July 04, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0376 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 33-B, LAOAG CITY, ILOCOS NORTE             | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616) | 2,845,935.38 | Completed | May 06, 2024   | July 04, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0377 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 38-A MANGATO EAST, LAOAG CITY, ILOCOS NORTE | ABG CONSTRUCTION AND GENERAL SERVICES (46268)     | 2,969,999.07 | On-Going  | April 25, 2024 | July 03, 2024      | 78.97  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0378 | BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 45 TANGID, LAOAG CITY, ILOCOS NORTE       | SOLSONA-GANAL CONSTRUCTION & SUPPLY (32694)       | 2,969,998.35 | Completed | April 01, 2024 | August 08, 2024    | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0379 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BARANGAY 7-B, LAOAG CITY, ILOCOS NORTE               | DOUBLE M CONSTRUCTION AND SUPPLY (41540)          | 2,969,840.92 | Completed | July 04, 2024  | September 01, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                                                 |                                                            |              |           |                |                    |        |
|----------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|--------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0380 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY SAN LEANDRO, SARRAT, ILOCOS NORTE                           | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983) | 2,852,197.75 | Completed | May 06, 2024   | July 04, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0381 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY STA. BARBARA, SARRAT, ILOCOS NORTE                           | TMT CONSTRUCTION (39686)                                   | 2,969,999.35 | Completed | May 02, 2024   | July 30, 2024      | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0382 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY MANGATO WEST, LAOAG CITY, ILOCOS NORTE                       | JAMR BUILDERS (47537)                                      | 2,969,988.87 | On-Going  | May 13, 2024   | September 04, 2024 | 67.72  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0383 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING (BARANGAY HALL), BARANGAY CANAAM, VINTAR, ILOCOS NORTE                              | ZEDIK BUILDERS (33330)                                     | 4,820,494.54 | On-Going  | April 01, 2024 | June 09, 2024      | 99.81  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0384 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, (COVERED COURT) BARANGAY 11 LAGANDIT, PIDDIG, ILOCOS NORTE                         | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983) | 4,839,416.28 | On-Going  | May 07, 2024   | July 15, 2024      | 96.28  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0385 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, ( COVERED COURT ), BARANGAY BALACAD, LAOAG CITY, ILOCOS NORTE                      | BJMJB CONSTRUCTION & SUPPLY (44546)                        | 7,761,458.19 | On-Going  | May 02, 2024   | August 29, 2024    | 18.04  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0386 | BIP - MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORTSOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSEBUILDING, (COVERED COURT) BARANGAY MAAB ABACA, PIDDIG,ILOCOS NORTE                             | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)        | 4,851,354.49 | On-Going  | May 24, 2024   | August 01, 2024    | 99.96  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0387 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, ( COVERED COURT ) BARANGAY SAN ISIDRO, PASUQUIN, ILOCOS NORTE                      | ABEIAN CONSTRUCTION (32936)                                | 4,828,560.34 | On-Going  | April 29, 2024 | August 30, 2024    | 74.93  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0388 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, ( COVERED COURT ) PARPAROROC ELEMENTARY SCHOOL, BARANGAY #10, VINTAR, ILOCOS NORTE | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)       | 4,837,345.36 | On-Going  | May 02, 2024   | July 10, 2024      | 40.94  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                                           |                                                                                       |               |          |                |                   |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------|----------|----------------|-------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0389 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, (DAY CARE CENTER) BARANGAY 02 ANAO, PIDDIG, ILOCOS NORTE     | J.E.L. CONSTRUCTION & SUPPLY (40852)                                                  | 4,841,596.04  | On-Going | May 07, 2024   | July 15, 2024     | 91.88  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0390 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, ( DAYCARE CENTER ) BARANGAY 20 CALLUZA, PIDDIG, ILOCOS NORTE | TMT CONSTRUCTION (39686)                                                              | 4,841,664.91  | On-Going | April 16, 2024 | June 24, 2024     | 61.81  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0391 | BIP - MULTIPURPOSEBUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES:CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM),MMSU LAB. HIGH, LAOAG CITY, ILOCOS NORTE             | ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) | 24,749,996.71 | On-Going | July 08, 2024  | August 17, 2025   | 75.92  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0392 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY 02 SAN AGUSTIN, SARRAT, ILOCOS NORTE                | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                            | 4,850,979.06  | On-Going | May 07, 2024   | August 04, 2024   | 55.05  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0393 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY 9 AB-ABUT, PIDDIG, ILOCOS NORTE                     | KRB CONSTRUCTION (34197)                                                              | 4,831,292.94  | On-Going | April 17, 2024 | June 25, 2024     | 71.11  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0394 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY CABISUCULAN, VINTAR, ILOCOS NORTE                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                                   | 4,839,887.27  | On-Going | April 25, 2024 | July 03, 2024     | 22.71  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0395 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY CANAAM, VINTAR, ILOCOS NORTE                        | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                  | 4,823,756.88  | On-Going | April 05, 2024 | June 13, 2024     | 99.83  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0396 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI PURPOSE BUILDING, BARANGAY 34-A, LAOAG CITY, ILOCOS NORTE                   | BJMJB CONSTRUCTION & SUPPLY (44546)                                                   | 4,949,817.41  | On-Going | May 07, 2024   | July 20, 2024     | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AA0397 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF NEW PASUQUIN MUNICIPAL HALL, PASUQUIN, ILOCOS NORTE                                  | ZEDIK BUILDERS (33330)                                                                | 4,832,588.54  | On-Going | May 02, 2024   | November 23, 2024 | 53.51  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                                 |                                                             |               |           |                |                 |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|---------------|-----------|----------------|-----------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0398 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI PURPOSE BUILDING, ALSEM ELEMENTARY SCHOOL, BARANGAY 24 ALSEM, VINTAR, ILOCOS NORTE                                                                                   | REMAR CONSTRUCTION (36729)                                  | 4,842,611.95  | On-Going  | May 07, 2024   | July 15, 2024   | 98.90  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0399 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORTSOCIAL SERVICES: CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING (BUILDING 2), BARANGAY #10 SAN MIGUEL,SARRAT, ILOCOS NORTE                                                                               | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 4,850,974.67  | On-Going  | June 07, 2024  | August 30, 2024 | 49.01  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0400 | BIP - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BOYBOY ELEMENTARY SCHOOL, PIDDIG, ILOCOS NORTE                                                                                                                                    | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 1,900,739.16  | Completed | May 02, 2024   | June 30, 2024   | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0401 | BIP - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, SAN ANTONIO ELEMENTARY SCHOOL, PIDDIG, ILOCOS NORTE                                                                                                                               | REMAR CONSTRUCTION (36729)                                  | 1,959,816.90  | Completed | June 07, 2024  | August 05, 2024 | 100.00 |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0430 | CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM 1. BANGSIRIT ELEMENTARY SCHOOL, BACARRA, ILOCOS NORTE, 2. SAN ANTONIO ELEMENTARY SCHOOL - SARRAT, SARRAT, ILOCOS NORTE, 3. LUZONG NATIONAL HI | BJMJB CONSTRUCTION & SUPPLY (44546)                         | 2,764,377.09  | On-Going  | April 22, 2024 | May 21, 2024    | 74.87  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0451 | BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY 7-A NUESTRA SEÑORA DEL NATIVIDAD, LAOAG CITY, ILOCOS NORTE                                                                | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADASM CONST.) (25273) | 2,851,047.32  | On-Going  | May 07, 2024   | July 05, 2024   | 32.29  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AA0475 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF DAMAGED PROTECTION, ALONG BISLAK RIVER, BARANGAY SALSALAMAGUI, VINTAR, ILOCOS NORTE                                                                            | HEKLER BUILDERS CORP. (48911)                               | 37,640,647.39 | On-Going  | May 24, 2024   | April 29, 2025  | 58.62  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0476 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY 31, TALINGAAN, SITIO UMA, LAOAG CITY, ILOCOS NORTE                                                          | ABG CONSTRUCTION AND GENERAL SERVICES (46268)               | 4,711,821.20  | On-Going  | May 24, 2024   | June 28, 2024   | 99.99  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                  |                                                                                                                    |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AA0477 | SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD CONNECTING SARRAT-VINTAR ROAD, LAOAG-VINTAR ROAD, AND BACARRA-VINTAR ROAD (POBLACION), VINTAR, ILOCOS NORTE | HEKLER BUILDERS CORP. (48911)                                                                                      | 23,542,078.70 | On-Going  | May 23, 2024      | September 08, 2024 | 24.89  |
| Ilocos Norte 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AA0480 | ROAD WIDENING - SECONDARY ROADS - LAOAG BALACADROAD - K0481+522 - K0482+000, K0484+819 - K0484+942                                                                                                                                               | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)                                                | 29,399,969.26 | Completed | July 15, 2024     | February 20, 2025  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AB0001 | PREVENTIVE MAINTENANCE - TERTIARY ROADS, ILOCOS NORTE-APAYAO RD - K0512+255 - K0513+255, SOLSONA, ILOCOS NORTE                                                                                                                                   | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                                                         | 12,740,000.00 | Completed | June 19, 2024     | September 15, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AB0002 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, ACCESS ROAD LEADING TO MADONGAN DAM, MARCOS, ILOCOS NORTE                                                                                                     | TMT CONSTRUCTION (39686)                                                                                           | 9,800,000.00  | Completed | February 14, 2024 | June 07, 2024      | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AB0003 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, POBLACION-STO. NINO ACCESS ROAD LEADING TO MADONGAN DAM, NUEVA ERA, ILOCOS NORTE                                                                              | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)                                                                 | 9,800,000.00  | Completed | February 14, 2024 | June 02, 2024      | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0004 | INSTALLATION OF SOLAR STREET LIGHTS ALONG BATAK-PAOAY RD - K0470 + (-437) - K0473 + 301                                                                                                                                                          | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 31,047,352.16 | On-Going  | February 14, 2024 | May 20, 2024       | 76.08  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0005 | INSTALLATION OF SOLAR STREET LIGHTS ALONG PIAS-CURRIMAO-BALACAD RD - K0460 + (-150) - K0462 + 845, K0463 + 357 - K0466 + 843                                                                                                                     | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 40,739,734.87 | Completed | February 14, 2024 | May 24, 2024       | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0006 | CONSTRUCTION OF BRIDGE, BARANGAY SAN PEDRO, SAN NICOLAS, ILOCOS NORTE                                                                                                                                                                            | REMIGIO GENERAL CONSTRUCTION (2298)                                                                                | 9,451,893.98  | On-Going  | February 14, 2024 | July 07, 2024      | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0007 | CONSTRUCTION OF ROAD ALONG PINILI-PUZOL ROAD, PINILI, ILOCOS NORTE                                                                                                                                                                               | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564)                                            | 11,760,000.00 | Completed | February 14, 2024 | May 31, 2024       | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0008 | CONSTRUCTION OF ROAD, BARANGAY BALIOEG TO BARANGAY CAESTEBANAN, BANNA, ILOCOS NORTE                                                                                                                                                              | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                                | 4,889,965.73  | Completed | February 14, 2024 | April 02, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                      |                                                                              |               |           |                   |                  |        |
|----------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------|-----------|-------------------|------------------|--------|
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0009 | CONSTRUCTION OF ROAD, BARANGAY SAN PEDRO, BATAK CITY, ILOCOS NORTE                                   | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 14,699,999.99 | Completed | February 14, 2024 | August 20, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0010 | CONSTRUCTION OF ROAD, BARANGAY TABUG, BATAK CITY, ILOCOS NORTE                                       | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,900,000.00  | Completed | February 14, 2024 | April 24, 2024   | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0011 | CONSTRUCTION OF ROAD, SITIO 3 BARANGAY CAMANDINGAN, BATAK CITY, ILOCOS NORTE                         | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,900,000.00  | Completed | February 14, 2024 | May 26, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0012 | CONSTRUCTION OF ROAD, SITIO BALIGA EAST BARANGAY SURGUI, PAOAY, ILOCOS NORTE                         | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                            | 9,800,000.00  | Completed | February 14, 2024 | August 14, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0013 | CONSTRUCTION OF ROAD, SITIO SAN JULIAN BARANGAY ESCODA, MARCOS, ILOCOS NORTE                         | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 4,900,000.00  | Completed | February 14, 2024 | May 03, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0014 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PASIL, PAOAY, ILOCOS NORTE          | TRI-LINE BUILDERS (36452)                                                    | 4,949,989.57  | On-Going  | February 14, 2024 | August 26, 2024  | 97.26  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0015 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PIAS SUR, CURRIMAO, ILOCOS NORTE    | ASTRO BUILDERS AND CONSTRUCTION RESOURCES INC. (36277)                       | 4,949,923.61  | Completed | February 14, 2024 | October 04, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0016 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY BARIKIR, NUEVA ERA, ILOCOS NORTE     | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)                           | 4,945,873.73  | On-Going  | February 14, 2024 | July 12, 2024    | 68.50  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0018 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY SAN PABLO, SAN NICOLAS, ILOCOS NORTE | BJMJB CONSTRUCTION & SUPPLY (44546)                                          | 4,945,873.73  | On-Going  | February 14, 2024 | July 12, 2024    | 81.70  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0020 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY SAN MARCELINO, DINGRAS, ILOCOS NORTE | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                   | 4,945,989.73  | Completed | February 14, 2024 | July 12, 2024    | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0021 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY SUNGADAN, PAOAY, ILOCOS NORTE        | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                            | 4,945,873.73  | Completed | February 14, 2024 | October 08, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0022 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BARANGAY LAURETA, SOLSONA, ILOCOS NORTE     | VCD CONSTRUCTION (13949)                                                     | 4,949,989.49  | On-Going  | February 14, 2024 | June 12, 2024    | 79.02  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0023 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGUT, DINGRAS, ILOCOS NORTE                        | SOLSONA-GANAL CONSTRUCTION & SUPPLY (32694)                                  | 4,948,440.20  | Completed | February 14, 2024 | June 12, 2024    | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0025 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARIKIR, NUEVA ERA, ILOCOS NORTE                    | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)                           | 4,949,989.57  | On-Going  | February 14, 2024 | June 12, 2024    | 33.69  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                         |                                                                              |               |           |                   |                   |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0026 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARAY, NUEVA ERA, ILOCOS NORTE                         | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)                           | 4,850,268.50  | On-Going  | February 14, 2024 | May 18, 2024      | 41.54  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0027 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ESPIRITU, DINGRAS, ILOCOS NORTE                        | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983))                  | 4,949,989.57  | Completed | February 14, 2024 | June 12, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0028 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MADAMBA, DINGRAS, ILOCOS NORTE                         | AJ TAYLAN CONSTRUCTION CORPORATION (2336)                                    | 4,949,986.13  | Completed | February 14, 2024 | December 11, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0029 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NAGBACALAN, PAOAY, ILOCOS NORTE                        | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 7,919,948.02  | Completed | February 14, 2024 | October 11, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0030 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NALASIN, PAOAY, ILOCOS NORTE                           | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 5,934,545.51  | On-Going  | February 14, 2024 | July 28, 2024     | 92.65  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0031 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SALUDARES, DINGRAS, ILOCOS NORTE                       | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)          | 4,949,989.57  | Completed | February 14, 2024 | July 07, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0032 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN MARCOS, DINGRAS, ILOCOS NORTE                      | BJMJB CONSTRUCTION & SUPPLY (44546)                                          | 4,949,989.57  | Completed | February 14, 2024 | June 12, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0033 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN PEDRO, SAN NICOLAS, ILOCOS NORTE                      | DOUBLE M CONSTRUCTION AND SUPPLY (41540)                                     | 4,949,980.45  | On-Going  | February 14, 2024 | June 22, 2024     | 54.69  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0034 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SUBA, PAOAY, ILOCOS NORTE                              | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983))                  | 4,949,989.57  | Completed | February 14, 2024 | June 13, 2024     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0035 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SURGUI, PAOAY, ILOCOS NORTE                            | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                            | 4,896,398.89  | On-Going  | February 14, 2024 | July 12, 2024     | 76.99  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0054 | CONSTRUCTION OF BRIDGE, BRGY. BADIO, PINILI, ILOCOS NORTE                                               | VIKING CONSTRUCTION & SUPPLIES (18129)                                       | 9,650,000.00  | Completed | May 15, 2024      | December 31, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0061 | CONSTRUCTION OF QUIAOIT BRIDGE II ALONG BATAK PROCESSIONAL ROAD, BRGY. BACANI, BATAK CITY, ILOCOS NORTE | VIKING CONSTRUCTION & SUPPLIES (18129)                                       | 13,426,330.40 | On-Going  | May 15, 2024      | February 12, 2025 | 29.09  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0062 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADSAN RIVER, BRGY. LUMBAD, DINGRAS, ILOCOS NORTE         | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 39,600,000.00 | On-Going  | May 27, 2024      | February 16, 2025 | 92.24  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                              |          |                                                                                                                                                               |                                                                              |               |           |                |                    |        |
|----------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0063 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PINILI-NUOVA ERA ROAD, DOWNSTREAM AND UPSTREAM OF STO. TOMAS BRIDGE 1, PINILI, ILOCOS NORTE                     | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 39,600,000.00 | On-Going  | April 25, 2024 | October 17, 2024   | 83.78  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0064 | CONSTRUCTION OF RIVER CONTROL STRUCTURE, BARANGAYS CABAROAN AND LILIPUTEN, PINILI, ILOCOS NORTE                                                               | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983))                  | 4,950,000.00  | Completed | April 25, 2024 | June 23, 2024      | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0065 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, PAOAY NATIONAL HIGH SCHOOL, PAOAY, ILOCOS NORTE                                                          | TMT CONSTRUCTION (39686)                                                     | 4,946,014.36  | Completed | July 31, 2024  | January 21, 2025   | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0066 | CONSTRUCTION OF A MULTI-PURPOSE BUILDING (PAOAY EAST CENTRAL ELEMENTARY SCHOOL), PAOAY, ILOCOS NORTE                                                          | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIANUS CONST.) (24742)                  | 4,862,332.42  | On-Going  | May 15, 2024   | November 01, 2024  | 57.96  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0067 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, (COVERED COURT) BARANGAY CATAGTAGUEN, BANNA, ILOCOS NORTE                                                             | BJMJB CONSTRUCTION & SUPPLY (44546)                                          | 4,949,797.06  | Completed | May 15, 2024   | December 11, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0068 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ACOSTA, BATAK CITY, ILOCOS NORTE                                                             | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,949,796.34  | On-Going  | June 14, 2024  | January 22, 2025   | 53.92  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0069 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL AND LEGISLATIVE BUILDING), BARANGAY MUMULAAN, PAOAY, ILOCOS NORTE                                      | TMT CONSTRUCTION (39686)                                                     | 19,208,000.00 | On-Going  | July 24, 2025  | March 05, 2026     | 49.51  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0070 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDINGS/CLASSROOMS) IN PETRA Q. PIMENTEL ELEMENTARY SCHOOL IN BARANGAY PIMENTEL, CITY OF BATAK, ILOCOS NORTE | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,949,902.71  | On-Going  | May 15, 2024   | December 01, 2024  | 84.07  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0071 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER) SIDE G ELEMENTARY SCHOOL, PAOAY, ILOCOS NORTE                                                          | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 4,949,797.06  | On-Going  | May 15, 2024   | December 06, 2024  | 49.80  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0072 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. DARIWDIW, BATAK CITY, ILOCOS NORTE                                                                               | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,949,797.06  | Completed | May 15, 2024   | March 01, 2025     | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0073 | CONSTRUCTION OF MULTI-PURPOSE BUILDING IN POBLACION BRGY. LYDIA, MARCOS, ILOCOS NORTE                                                                         | TMT CONSTRUCTION (39686)                                                     | 4,948,780.60  | Completed | May 27, 2024   | September 23, 2024 | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0074 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALBALDEZ, BADO, ILOCOS NORTE                                                                                | BADO BUILDERS & SUPPLY, INC. (FORMERLY: BADO BUILDER & SUPPLY (31564))       | 5,939,997.69  | Completed | May 27, 2024   | October 23, 2024   | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AB0075 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TABTABAGAN, MUNICIPALITY OF BANNA, ILOCOS NORTE                                                                 | BJMJB CONSTRUCTION & SUPPLY (44546)                                          | 4,917,587.88  | Completed | May 15, 2024   | October 11, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                              |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                              |               |           |                   |                    |        |
|----------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0076 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PAYAO, BATAK CITY, ILOCOS NORTE                                                                                                                                                                                   | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                         | 4,949,797.06  | Completed | May 15, 2024      | November 16, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0077 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAGNUANG, BATAK CITY, ILOCOS NORTE                                                                                                                                                                                | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                   | 4,949,797.06  | Completed | May 15, 2024      | November 04, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0078 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MASINTOC (SAMAC), MUNICIPALITY OF PAOAY, ILOCOS NORTE                                                                                                                                                             | WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)                           | 4,949,820.76  | Completed | June 19, 2024     | December 13, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0079 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NALUPTA, BATAK CITY, ILOCOS NORTE                                                                                                                                                                                 | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 4,949,797.06  | Completed | May 15, 2024      | December 11, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0080 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO KASANNICOLASAN, BARANGAY SAN MARCELINO, DINGRAS, ILOCOS NORTE                                                                                                                                                     | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                            | 4,949,797.06  | Completed | May 15, 2024      | December 03, 2024  | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0095 | REPAIR/RECONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG NAGREBCAN CREEK (BONGO RIVER TRIBUTARY), BRGY. NAGREBCAN, SAN NICOLAS, ILOCOS NORTE                                                                                                                   | BJMJB CONSTRUCTION & SUPPLY (44546) / MARTIN DEVELOPMENT CORPORATION (54904) | 47,761,654.32 | On-Going  | April 30, 2024    | January 13, 2025   | 94.51  |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0096 | RAINWATER COLLECTOR SYSTEM:1. SUYO ELEMENTARY SCHOOL, DINGRAS, ILOCOS NORTE,2. PERALTA ELEMENTARY SCHOOL, DINGRAS, ILOCOS NORTE,3. MEDINA-PARADO ELEMENTARY SCHOOL, DINGRAS, ILOCOS NORTE,4. SANTIAGO ELEMENTARY SCHOOL, SOLSONA, ILOCOS NORTE,5. MAANANTENG EL | BJMJB CONSTRUCTION & SUPPLY (44546)                                          | 2,847,653.67  | Completed | May 15, 2024      | August 22, 2024    | 100.00 |
| Ilocos Norte 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AB0101 | REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG SOLSONA RIVER, LEFT BANK, BRGY. PUTTAAO, SOLSONA, ILOCOS NORTE                                                                                                                                                  | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                            | 36,301,089.04 | Completed | June 14, 2024     | November 26, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0001 | CONSTRUCTION OF FLOOD CONTROL ALONG SINAIT RIVER, BARANGAY AGUING, SINAIT, ILOCOS SUR                                                                                                                                                                           | 739 BUILDERS (31174)                                                         | 35,065,183.86 | Completed | February 14, 2024 | September 06, 2024 | 100.00 |
| Ilocos Sur 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0002 | CONSTRUCTION OF FLOOD CONTROL ALONG SINAIT RIVER, BARANGAY PUG-OS, SINAIT, ILOCOS SUR                                                                                                                                                                           | A.P.B. CONSTRUCTION (17055)                                                  | 36,959,500.00 | Completed | February 23, 2024 | October 25, 2024   | 100.00 |
| Ilocos Sur 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0003 | CONSTRUCTION OF FLOOD CONTROL ALONG MESTIZO RIVER, FUERTE (SABANGAN), CAOAYAN, ILOCOS SUR                                                                                                                                                                       | A.P.B. CONSTRUCTION (17055) / JMCQ CONSTRUCTION AND SUPPLY (46831)           | 48,949,451.76 | On-Going  | February 23, 2024 | December 11, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0004 | CONSTRUCTION OF FLOOD CONTROL ALONG SINAIT RIVER, BARANGAY MACABIAG, SINAIT, ILOCOS SUR                                                                                                                                                                         | 739 BUILDERS (31174)                                                         | 33,436,397.22 | Completed | February 14, 2024 | July 14, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                              |                                                                     |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AC0005 | CONSTRUCTION OF PUG-OS - SALAPASAP - NAMRUANGAN - DACLAPAN ROAD LEADING TO PUBLIC BEACHES AND SURFING AREA, CABUGAO, ILOCOS SUR              | A.P.B. CONSTRUCTION (17055) / APP CONSTRUCTION AND SUPPLIES (42160) | 67,550,000.00 | Completed | February 23, 2024 | January 18, 2025  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AC0006 | CONSTRUCTION OF BRGY. VILLAMAR ROAD CONNECTING FISHPONDS IN SUPPORT TO FISH TRADING AND PROCESSING INDUSTRY, CAOAYAN, ILOCOS SUR             | FIT CONSTRUCTION (35857)                                            | 14,153,970.29 | Completed | February 20, 2024 | January 31, 2025  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0007 | REPLACEMENT OF BRIDGE, NANSUAGAO, CAOAYAN, ILOCOS SUR                                                                                        | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIAN'S CONST.) (24742)         | 49,460,463.09 | Completed | February 23, 2024 | April 30, 2025    | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AC0008 | CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS, VIGAN - CAOAYAN RD, K0408+111.30 - K0408+464.30 | JMCQ CONSTRUCTION AND SUPPLY (46831)                                | 5,341,986.56  | Completed | April 11, 2024    | October 07, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0009 | CONSTRUCTION OF SEAWALL, STO. DOMINGO, ILOCOS SUR                                                                                            | FIT CONSTRUCTION (35857)                                            | 4,920,631.39  | Completed | February 26, 2024 | May 07, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0010 | CONSTRUCTION OF LTO BUILDING, SAN ILDEFONSO, ILOCOS SUR                                                                                      | FIT CONSTRUCTION (35857)                                            | 28,609,934.77 | On-Going  | February 23, 2024 | November 18, 2024 | 76.00  |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0011 | CONSTRUCTION OF BRIDGE, BARANGAY BUNGRO, MARGA-AY, CABUGAO, ILOCOS SUR                                                                       | AMSTEK CONSTRUCTION (42955)                                         | 8,642,105.53  | Completed | March 27, 2024    | October 28, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0012 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGGOC, CAOAYAN, ILOCOS SUR                                                                          | PCQD CONSTRUCTION (55413)                                           | 4,940,379.28  | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0013 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAMP ELPIDIO QUIRINO, BANTAY, ILOCOS SUR                                                             | FIT CONSTRUCTION (35857)                                            | 24,750,000.00 | Completed | February 26, 2024 | November 01, 2024 | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0014 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, NAGUIDDAYAN, BANTAY, ILOCOS SUR                                                                      | HEAF CONSULTANCY AND ENGINEERING SERVICES (33938)                   | 4,925,156.71  | Completed | February 23, 2024 | June 21, 2024     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0015 | CONSTRUCTION OF MUTI-PURPOSE BUILDING, NALASIN, STO. DOMINGO, ILOCOS SUR                                                                     | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIAN'S CONST.) (24742)         | 4,923,556.95  | Completed | February 23, 2024 | May 22, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0016 | REPLACEMENT OF CABANGTALAN BRIDGE, BRGY. CABANGTALAN, SINAIT, ILOCOS SUR                                                                     | AB DIAMOND23 CONSTRUCTION (52241)                                   | 11,849,321.03 | Completed | March 27, 2024    | February 16, 2025 | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0017 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JOSE, VIGAN CITY, ILOCOS SUR                                                                     | 739 BUILDERS (31174)                                                | 4,899,891.54  | Completed | February 23, 2024 | May 22, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0018 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JULIAN WEST, BANTAY, ILOCOS SUR                                                                  | MAPLE LEAF ENGINEERING AND CONSTRUCTION (41235)                     | 4,910,041.63  | Completed | February 29, 2024 | May 28, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0019 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIVED, STO. DOMINGO, ILOCOS SUR                                                                      | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIAN'S CONST.) (24742)         | 4,911,071.17  | Completed | February 22, 2024 | June 05, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                       |                                                                     |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0020 | CONSTRUCTION OF ROAD, BARANGAY TAMORONG, STA. CATALINA, ILOCOS SUR                                                                                                                    | JMCQ CONSTRUCTION AND SUPPLY (46831)                                | 4,941,655.15  | Completed | February 23, 2024 | April 17, 2024     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0021 | IMPROVEMENT OF ROAD, BARANGAY PANGPANGDAN, STO. DOMINGO, ILOCOS SUR                                                                                                                   | FIT CONSTRUCTION (35857)                                            | 4,919,986.76  | Completed | February 26, 2024 | April 22, 2024     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0024 | IMPROVEMENT OF ROAD, BARANGAY CARUSIPAN, CABUGAO, ILOCOS SUR                                                                                                                          | AMSTEK CONSTRUCTION (42955)                                         | 9,900,000.00  | Completed | February 28, 2024 | May 08, 2024       | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0025 | CONSTRUCTION OF ROAD, BRGY. ZAPAT, SINAIT, ILOCOS SUR                                                                                                                                 | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIANUS CONST.) (24742)         | 6,721,163.86  | Completed | February 26, 2024 | April 20, 2024     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0026 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, NAGSUPOTAN, SAN JUAN, ILOCOS SUR                                                                                                              | 739 BUILDERS (31174)                                                | 5,899,834.16  | Completed | May 10, 2024      | November 05, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0027 | CONSTRUCTION OF FLOOD CONTROL ALONG SAN JUAN RIVER, BARANGAY RESURRECCION, SAN JUAN, ILOCOS SUR                                                                                       | FIT CONSTRUCTION (35857)                                            | 82,004,907.35 | Completed | March 05, 2024    | September 17, 2024 | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0028 | CONSTRUCTION OF ROAD, BARANGAY TAPAO, SINAIT, ILOCOS SUR                                                                                                                              | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIANUS CONST.) (24742)         | 9,900,000.00  | Completed | March 08, 2024    | May 20, 2024       | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0029 | IMPROVEMENT OF ROAD, BARANGAY NAGUILIAN, CAOAYAN, ILOCOS SUR                                                                                                                          | FIT CONSTRUCTION (35857)                                            | 4,796,271.68  | Completed | February 26, 2024 | April 06, 2024     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0030 | IMPROVEMENT OF ROAD WITH DRAINAGE CANAL, BRGY. TAMAG, VIGAN CITY, ILOCOS SUR                                                                                                          | LEZA CONSTRUCTION & SUPPLY (25565)                                  | 19,800,000.00 | Completed | February 22, 2024 | December 05, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0034 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAOAYAN, ILOCOS SUR                                                                                                                           | AMSTEK CONSTRUCTION (42955)                                         | 4,851,006.23  | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0035 | REHABILITATION OF ROAD, BARANGAY SAN RAMON, MAGSINGAL, ILOCOS SUR                                                                                                                     | MAGDALENA 1313 CONSTRUCTION, INC. (42990)                           | 4,950,000.00  | Completed | March 15, 2024    | August 23, 2024    | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AC0036 | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, MANILA NORTH RD - K0438+154 -K0439+641, SINAIT, ILOCOS SUR                                    | F.I. YAGO CONSTRUCTION (41042)                                      | 19,203,257.10 | On-Going  | March 08, 2024    | February 16, 2025  | 95.19  |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AC0037 | CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, MANILA NORTH RD - K0414+006 - K0414+007.40, BARANGAY SAN PABLO, SANTO DOMINGO, ILOCOS SUR | FIT CONSTRUCTION (35857)                                            | 1,915,179.25  | Completed | June 13, 2024     | October 13, 2024   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0038 | CONSTRUCTION OF BRIDGE, BRGY. SALAPASAP, CABUGAO, ILOCOS SUR                                                                                                                          | AMSTEK CONSTRUCTION (42955)                                         | 6,435,000.00  | Completed | March 22, 2024    | November 03, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AC0039 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MESTIZO RIVER, VIGAN CITY, ILOCOS SUR                                                                                                   | A.P.B. CONSTRUCTION (17055) / APP CONSTRUCTION AND SUPPLIES (42160) | 48,510,000.00 | On-Going  | June 06, 2024     | March 03, 2025     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0040 | CONSTRUCTION OF ROAD, BARANGAY TAMORONG, STA. CATALINA, ILOCOS SUR                                                                                                                    | FIT CONSTRUCTION (35857)                                            | 9,761,254.47  | Completed | May 27, 2024      | September 07, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                            |                                                                        |               |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0041 | REPLACEMENT OF BRIDGE, BARANGAY CABANGLOTAN, SAN JUAN, ILOCOS SUR                                                          | SJ MILLENNIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION (47890) | 19,600,000.00 | Completed | May 10, 2024      | January 14, 2025   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0042 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BUSIING CEN-SUR, SAN ILDEFONSO, ILOCOS SUR                               | AB DIAMOND23 CONSTRUCTION (52241)                                      | 14,546,995.06 | Completed | April 11, 2024    | September 20, 2024 | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0043 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BUSIING NORTE, SAN ILDEFONSO, ILOCOS SUR                                 | FIT CONSTRUCTION (35857)                                               | 14,646,516.95 | Completed | May 10, 2024      | October 19, 2024   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0044 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY RICUDO, SINAIT, ILOCOS SUR                                               | E.M. PALOMARES CONSTRUCTION (23471)                                    | 19,584,857.71 | Completed | April 11, 2024    | April 11, 2025     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0045 | CONSTRUCTION OF SEAWALL, BARANGAY MINDORO, VIGAN CITY, ILOCOS SUR                                                          | A.P.B. CONSTRUCTION (17055)                                            | 39,188,271.88 | Completed | May 20, 2024      | January 21, 2025   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0046 | CONSTRUCTION OF SEAWALL, SAN JUAN, ILOCOS SUR                                                                              | FIT CONSTRUCTION (35857)                                               | 48,899,824.90 | Completed | May 13, 2024      | January 24, 2025   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0047 | CONSTRUCTION OF BRIDGE, BRGY. CATUCDAAN, CABUGAO, ILOCOS SUR                                                               | 739 BUILDERS (31174)                                                   | 8,400,165.42  | Completed | May 31, 2024      | December 11, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0048 | CONSTRUCTION OF BARACBAC BRIDGE, BARANGAY BARACBAC, SINAIT, ILOCOS SUR                                                     | N.A. IBARRA CONSTRUCTION (FOR. DIOCLETIANUS CONST.) (24742)            | 9,701,999.77  | Completed | June 07, 2024     | January 08, 2025   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0049 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE CANAL, BRGY. PANTAY DAYA, VIGAN CITY, ILOCOS SUR                                   | FIT CONSTRUCTION (35857)                                               | 4,826,983.07  | Completed | June 06, 2024     | February 21, 2025  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0050 | CONSTRUCTION OF FLOOD CONTROL BRGY. PARATONG TO SUBEC CREEK, BARANGAY PARATONG, SUBEC, STA. CATALINA, ILOCOS SUR           | LEZA CONSTRUCTION & SUPPLY (25565)                                     | 23,522,400.00 | On-Going  | May 14, 2024      | March 18, 2025     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0051 | CONSTRUCTION OF SEAWALL, BARANGAY DADALAQUITEN SUR, DADALAQUITEN NORTE, SINAIT, ILOCOS SUR                                 | 739 BUILDERS (31174)                                                   | 24,737,220.54 | On-Going  | May 10, 2024      | January 19, 2025   | 77.19  |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0052 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM INCLUDING FACILITIES, BARANGAY SABANG, CABUGAO, ILOCOS SUR | FIT CONSTRUCTION (35857)                                               | 29,515,695.16 | On-Going  | July 15, 2024     | November 21, 2024  | 56.88  |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0053 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANTAY, ILOCOS SUR                                                                 | FOCUSBUILT DEVELOPMENT CORPORATION (54649)                             | 29,403,555.00 | On-Going  | February 06, 2025 | July 05, 2025      | 0.00   |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0054 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), STO. DOMINGO, ILOCOS SUR                                    | JMCQ CONSTRUCTION AND SUPPLY (46831)                                   | 19,800,000.00 | Completed | June 13, 2024     | February 07, 2025  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AC0055 | CONSTRUCTION OF SCHOOL BUILDING, TAY-AC ELEMENTARY SCHOOL, BANTAY, ILOCOS SUR                                              | SJ MILLENNIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION (47890) | 9,880,898.92  | Completed | July 15, 2024     | January 28, 2025   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                        |               |           |                    |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------|-----------|--------------------|--------------------|--------|
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0056 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (RESIDENTIAL CARE FACILITY OF ELDERLY) IN CAOAYAN, ILOCOS SUR                                                                                                                                                            | PCQD CONSTRUCTION (55413)                                              | 14,838,961.98 | Completed | May 20, 2024       | December 02, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0057 | CONSRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CURTIN, MUNICIPALITY OF SINAIT, ILOCOS SUR                                                                                                                                                                      | F.I. YAGO CONSTRUCTION (41042)                                         | 9,850,500.00  | Completed | September 06, 2024 | March 02, 2025     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AC0058 | NETWORK DEVELOPMENT-OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS-VIGAN-STA CATALINA RD-K0408+408, STA CATALINA, ILOCOS SUR                                                                                                                                      | AB DIAMOND23 CONSTRUCTION (52241)                                      | 2,996,896.50  | Completed | April 11, 2024     | June 16, 2024      | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0059 | CONSTRUCTION OF ROAD WITH DRAINAGE CANAL, BARANGAY PUROK-A-DACKEL, VIGAN CITY, ILOCOS SUR                                                                                                                                                                       | FIT CONSTRUCTION (35857)                                               | 4,799,868.72  | Completed | April 11, 2024     | May 18, 2024       | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0060 | CONSTRUCTION OF ROAD, BARANGAY PUDOC, SAN VICENTE, ILOCOS SUR                                                                                                                                                                                                   | FIT CONSTRUCTION (35857)                                               | 4,803,026.05  | Completed | April 11, 2024     | May 21, 2024       | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0062 | CONSTRUCTION OF ROAD, CABUGAO, ILOCOS SUR                                                                                                                                                                                                                       | 739 BUILDERS (31174) / FIT CONSTRUCTION (35857)                        | 52,924,616.39 | On-Going  | May 13, 2024       | March 27, 2025     | 94.71  |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0063 | CONSTRUCTION OF ROAD, BARANGAY DARDARAT TO BARANGAY REFARO, SAN JUAN, ILOCOS SUR                                                                                                                                                                                | FIT CONSTRUCTION (35857)                                               | 8,875,448.79  | On-Going  | May 13, 2024       | November 27, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0064 | CONSTRUCTION OF ROAD, BRGY. ORA, BANTAY, ILOCOS SUR                                                                                                                                                                                                             | FIT CONSTRUCTION (35857)                                               | 14,705,659.39 | On-Going  | June 13, 2024      | February 07, 2025  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0071 | CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS); MARADODON E/S, CARUSIPAN E/S, NAGSANTAAN E/S, NAGSINGCAOAN E/S, ARNAP E/S, BUNGRO E/S, CUANTACLA E/S, CABUGAO; CAMINDOROAN E/S, SAN JUAN; PURO E/S, MAGSINGAL; LAGATIT E/S, STO. DOMINGO; SAN JULIAN SUR E/S | JMCQ CONSTRUCTION AND SUPPLY (46831)                                   | 2,885,218.33  | Completed | May 31, 2024       | October 23, 2024   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0072 | CONSTRUCTION OF SEAWALL, BARANGAY VILLAMAR, CAOAYAN, ILOCOS SUR                                                                                                                                                                                                 | A.P.B. CONSTRUCTION (17055)                                            | 53,057,631.29 | Completed | June 06, 2024      | April 13, 2025     | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0073 | CONSTRUCTION OF ROAD, BRGY. TAGUIPORO, BANTAY, ILOCOS SUR                                                                                                                                                                                                       | SJ MILLENNIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION (47890) | 4,919,994.58  | Completed | June 07, 2024      | September 12, 2024 | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0074 | CONSTRUCTION OF ROAD, BARANGAY PARAS, STO. DOMINGO, ILOCOS SUR                                                                                                                                                                                                  | FIT CONSTRUCTION (35857)                                               | 8,874,459.07  | Completed | June 07, 2024      | October 29, 2024   | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0075 | CONSTRUCTION OF ROAD, BARANGAY SAGSAGAT, SAN ILDEFONSO, ILOCOS SUR                                                                                                                                                                                              | JMCQ CONSTRUCTION AND SUPPLY (46831)                                   | 4,931,155.51  | Completed | July 11, 2024      | December 28, 2024  | 100.00 |
| Ilocos Sur 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AC0076 | IMPROVEMENT OF ROAD, BANTAY, ILOCOS SUR                                                                                                                                                                                                                         | 739 BUILDERS (31174)                                                   | 9,862,735.88  | Completed | July 11, 2024      | February 02, 2025  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0001 | PREVENTIVE MAINTENANCE PRIMARY ROADS MANILA NORTH RD K0313+794-K0314+339                                                                                                                                                                                        | 115 CONSTRUCTION & DEVELOPMENT (38309)                                 | 14,699,999.79 | Completed | February 12, 2024  | April 08, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                              |                                                         |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0002 | PREVENTIVE MAINTENANCE PRIMARY ROADS MANILA NORTH RD - K0350 + 215 - K0350 + 915                                                                                                                             | 115 CONSTRUCTION & DEVELOPMENT (38309)                  | 14,694,886.02 | Completed | February 14, 2024 | July 09, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0003 | PREVENTIVE MAINTENANCE PRIMARY ROADS MANILA NORTH RD - K0357 + 681 - K0358 + 272                                                                                                                             | ORIENTAL SALES CENTER AND CONTRACTOR (33630)            | 11,727,474.15 | Completed | February 12, 2024 | June 17, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0004 | PREVENTIVE MAINTENANCE SECONDARY ROADS ILOCOS SUR-ABRA RD - K0378 + 693 - K0380 + 000                                                                                                                        | ORIENTAL SALES CENTER AND CONTRACTOR (33630)            | 9,767,024.83  | Completed | February 12, 2024 | March 16, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0005 | ASSET PRESERVATION -REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS -SECONDARY ROADS CERVANTES BONTOC RD K0384+(-580) K0384 + (-314)                                                      | EJIEV CONSTRUCTION SERVICES (48141)                     | 7,039,728.81  | Completed | February 12, 2024 | April 01, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0006 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS TAGUDIN CERVANTES RD K0322 + 423 K0322+994                                                                                    | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 8,513,188.81  | Completed | February 12, 2024 | April 07, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0007 | REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS ALILEM SUGPON SUDIPEN RD K0321 + 382 K0321 + 585, K0323+000-K0323 -092                                                     | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 8,176,412.00  | Completed | February 12, 2024 | April 07, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0008 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS BURGOS-LIDLIDDA ROAD - K0361 + (-012) - K0362 - 432, K0366 + 607 - K0366 + 958, BURGOS & LIDLIDDA, ILOCOS SUR                 | MRK-SQUARE CONSTRUCTION AND SUPPLY (40696)              | 36,683,396.69 | Completed | April 12, 2024    | December 05, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0010 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - JCT. CANDON - SALCEDO - DEL PILAR - RD, K0350+454 - K0350+690, K0352+469 - K0352+963                                       | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 14,121,790.42 | Completed | February 12, 2024 | July 22, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0011 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROAD JCT. SANTIAGO-BANAYOYO-LIDLIDDA-SAN EMILIO-QUIRINO RD K0386+234 K0387+128, K0388+765 K0388+965                                  | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 29,606,753.60 | On-Going  | May 10, 2024      | December 26, 2024 | 90.00  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AD0013 | ACCESS ROAD LEADING TO MADARANG FALLS, SALCEDO, ILOCOS SUR                                                                                                                                                   | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 9,799,991.48  | Completed | February 12, 2024 | April 30, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AD0014 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP) ACCESS ROAD LEADING TO SANGBAY NI RAGSAK FALLS, BRGY URZADAN, SUYO, ILOCOS SUR | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)             | 9,799,852.11  | Completed | February 12, 2024 | April 14, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                             |                                                                                                           |               |           |                   |                  |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AD0015 | CERVANTES-SIGAY ROAD LEADING TO TIRAD PASS VIA BARANGAY LIBANG, CERVANTES, ILOCOS SUR                                                                                                       | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 9,507,287.35  | Completed | February 12, 2024 | April 16, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AD0016 | KINMARIN-BOGUIBOG ROAD CONNECTING STA. CRUZ - SIGAY ROAD AND NATIONAL ROAD IN SUPPORT TO COFFEE PROCESSING CENTER AND COFFEE PLANTATION, SALCEDO, ILOCOS SUR                                | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                          | 9,504,075.75  | Completed | February 12, 2024 | April 14, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AD0017 | SITIO MANGGAAN ROAD IN SUPPORT TO VEGETABLE, PIGEON PEA, PURPLE YAM, MUNG BEAN, BANANA, COFFEE, GABI, ANNATO, PEANUT, CORN AND OTHER HIGH-VALUE CROPS PROCESSING CENTER, SUGPON, ILOCOS SUR | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 9,525,205.56  | Completed | February 12, 2024 | April 16, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0018 | CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), BURGOS, ILOCOS SUR                                                                                                                         | JASHV CONSTRUCTION AND SUPPLY (39439) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 34,239,575.34 | Completed | February 12, 2024 | August 09, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0019 | CONSTRUCTION OF OAIG DAYA PARIOC 2ND ALLANGIGAN 2ND ALLANGIGAN 1ST PALACAPAC ROAD CONNECTING TO CANDON ECOPARK, OAIG DAYA, CANDON CITY, ILOCOS SUR                                          | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 19,011,868.02 | Completed | February 12, 2024 | August 06, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0020 | CONSTRUCTION OF BRIDGE, AW-ASEN FALLS, STO. ROSARIO, SIGAY, ILOCOS SUR                                                                                                                      | MRK-SQUARE CONSTRUCTION AND SUPPLY (40696)                                                                | 9,899,980.78  | Completed | February 12, 2024 | July 27, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0021 | CONSTRUCTION OF CATERMAN BRIDGE LEADING TO CANDON-SANTIAGO-SAN ESTEBAN COASTAL ROAD, CATERMAN, CANDON CITY, ILOCOS SUR                                                                      | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                       | 48,007,142.06 | Completed | February 12, 2024 | August 19, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0022 | CONSTRUCTION OF DANUMAN-LINGSAT-BIA-O ROAD, DANUMAN, LINGSAT, BIA-O, STA. MARIA, ILOCOS SUR                                                                                                 | MBB CONSTRUCTION AND SUPPLY (FORMERLY: MBB CONSTRUCTION) (11363)                                          | 14,849,772.73 | Completed | February 12, 2024 | May 11, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0023 | CONSTRUCTION OF PINSAL ROAD, BABALLASIOAN, STA MARIA, ILOCOS SUR                                                                                                                            | MBB CONSTRUCTION AND SUPPLY (FORMERLY: MBB CONSTRUCTION) (11363)                                          | 9,899,930.29  | Completed | February 12, 2024 | May 21, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0025 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LUBA SEAWALL, SANTA LUCIA, ILOCOS SUR                                                  | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 39,199,443.13 | Completed | February 28, 2024 | October 05, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0026 | CONSTRUCTION OF SAN AGUSTIN DRAINAGE CANAL, SAN AGUSTIN, CANDON CITY, ILOCOS SUR                                                                                                            | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 19,206,159.10 | Completed | February 28, 2024 | October 14, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                            |                                                         |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0027 | CONSTRUCTION OF CERVANTES MULTI-PURPOSE BUILDING, CERVANTES, ILOCOS SUR                                                                                                    | EJIEV CONSTRUCTION SERVICES (48141)                     | 9,597,147.11  | Completed | February 12, 2024 | September 08, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0028 | CONSTRUCTION OF MPB (ISPSB BUILDING), CANDON CITY, ILOCOS SUR                                                                                                              | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 19,799,172.84 | Completed | February 12, 2024 | November 07, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0029 | CONSTRUCTION OF LIDLIDDA MULTI-PURPOSE BUILDING, LIDLIDDA, ILOCOS SUR                                                                                                      | CABAGIS BUILDERS INC. (55963)                           | 9,898,492.13  | Completed | February 12, 2024 | September 28, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0030 | CONSTRUCTION OF MULTI-PURPOSE BUILDING LEGISLATIVE BUILDING, CALAOA-AN, CANDON CITY, ILOCOS SUR                                                                            | EBT CONSTRUCTION CO. (54323)                            | 19,601,739.20 | On-Going  | February 12, 2024 | November 07, 2024  | 90.04  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0031 | CONSTRUCTION OF MULTI-PURPOSE BUILDING IN CANDON SPORTS COMPLEX AND CONVENTION CENTER, BAGANI CAMPO, CANDON CITY, ILOCOS SUR                                               | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 29,699,920.88 | Completed | February 12, 2024 | August 09, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0032 | CONSTRUCTION OF NAGBUKEL MULTI-PURPOSE BUILDING, NAGBUKEL, ILOCOS SUR                                                                                                      | CZMAC CONSTRUCTION SERVICES (47042)                     | 9,897,481.20  | Completed | February 12, 2024 | September 08, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0033 | CONSTRUCTION OF SUYO MULTI-PURPOSE BUILDING, SUYO, ILOCOS SUR                                                                                                              | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 9,612,273.11  | Completed | February 12, 2024 | October 08, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0034 | INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG MANILA NORTH RD (S00115LZ) - K0345 + 147 - K0346 + 150, CANDON CITY, ILOCOS SUR | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 823,789.92    | Completed | February 12, 2024 | February 18, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0035 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN ESTEBAN FLOOD CONTROL, SAN ESTEBAN, ILOCOS SUR                          | MRK-SQUARE CONSTRUCTION AND SUPPLY (40696)              | 29,399,480.08 | Completed | March 06, 2024    | July 03, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0036 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF LANSANGCA-SALVADOR FLOOD CONTROL STRUCTURE, CANDON CITY, ILOCOS SUR           | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)     | 48,989,188.24 | Completed | March 14, 2024    | August 07, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0037 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BALINGAOAN-BAGAR FLOOD CONTROL STRUCTURE, CANDON CITY, ILOCOS SUR           | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)     | 29,399,836.91 | Completed | April 12, 2024    | November 18, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0038 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER CONTROL, BRGY. BASUG-BANAOANG, SANTA, ILOCOS SUR                      | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 4,899,693.22  | Completed | March 27, 2024    | May 28, 2024       | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                        |                                                         |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0039 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF VILLARICA-CATERMAN FLOOD CONTROL STRUCTURES, CANDON CITY ILOCOS SUR       | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 19,584,810.84 | Completed | May 07, 2024      | October 28, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0040 | CONSTRUCTION OF BRIDGE, BARANGAY PAYPAYAD, CANDON CITY, ILOCOS SUR                                                                                                     | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 9,796,783.59  | Completed | March 14, 2024    | September 16, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0041 | CONSTRUCTION OF BRIDGE, SITIO NAGREBCAN-SITIO KAMANTIRISAN, OAIG DAYA, CANDON CITY, ILOCOS SUR                                                                         | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 9,505,865.61  | Completed | March 14, 2024    | September 17, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0042 | CONSTRUCTION OF ROAD, BARANGAY SAN NICOLAS, CANDON CITY, ILOCOS SUR                                                                                                    | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 14,259,141.32 | Completed | April 12, 2024    | June 25, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0043 | CONSTRUCTION OF ROAD, PALALI-NORTE-PALACAPAC ROAD, SANTA LUCIA, ILOCOS SUR                                                                                             | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 14,691,510.74 | Completed | April 12, 2024    | August 04, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0044 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF TABUCULAN FLOOD CONTROL, BRGY. TABUCULAN, SANTA, ILOCOS SUR       | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 34,299,950.55 | Completed | February 28, 2024 | July 17, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0045 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF CABANGARAN FLOOD CONTROL STRUCTURE, SANTA, ILOCOS SUR               | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 9,765,365.65  | Completed | May 07, 2024      | July 27, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0046 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TALOGTOG CATERMAN, CANDON CITY, ILOCOS SUR | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 14,699,060.29 | Completed | May 07, 2024      | November 14, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0047 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS FACILITIES - CONSTRUCTION OF BURGOS FLOOD CONTROL, BURGOS, ILOCOS SUR                          | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 14,699,536.40 | Completed | March 27, 2024    | June 28, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0048 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF TAMURONG SEAWALL, BRGY. TAMURONG, CANDON CITY, ILOCOS SUR         | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 29,397,811.81 | Completed | March 06, 2024    | January 19, 2025   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0049 | CONSTRUCTION OF BYPASS ROAD AT BARANGAY POBLACION, SUYO, ILOCOS SUR                                                                                                    | E.E. MADAYAG CONSTRUCTION (25029)                       | 9,899,702.20  | Completed | April 12, 2024    | May 29, 2024       | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                          |                                                         |               |           |                 |                    |        |
|--------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-----------------|--------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0050 | CONSTRUCTION (COMPLETION) OF ROAD, BRGY. BANGLAYAN, NARVACAN, ILOCOS SUR                                                                                                 | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 3,839,769.41  | Completed | March 14, 2024  | April 18, 2024     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0051 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF VILLARICA-TALOGTOG CATERMAN FLOOD CONTROL, CANDON CITY ILOCOS SUR     | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 54,449,986.08 | Completed | May 07, 2024    | January 26, 2025   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0052 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LUNA RIVER CONTROL, BURGOS, ILOCOS SUR                              | MRK-SQUARE CONSTRUCTION AND SUPPLY (40696)              | 19,203,924.66 | Completed | April 12, 2024  | August 10, 2024    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0053 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER CONTROL STRUCTURE, BARANGAY BASUG-BANAOANG, SANTA, ILOCOS SUR | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 9,899,981.37  | On-Going  | April 12, 2024  | July 02, 2024      | 91.42  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0055 | FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER CONTROL STRUCTURE, SANTA, ILOCOS SUR                          | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 9,899,970.35  | Completed | April 12, 2024  | July 02, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0056 | CONSTRUCTION OF SANTIAGO MULTIPURPOSE BUILDING, SANTIAGO, ILOCOS SUR                                                                                                     | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 9,603,017.56  | Completed | June 11, 2024   | April 28, 2025     | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0057 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY DARAPIDAP, CANDON CITY, ILOCOS SUR                                                                             | RAKK SOO, INC. (34124)                                  | 9,900,000.00  | Completed | August 08, 2024 | May 04, 2025       | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0058 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, CANDON CITY, ILOCOS SUR                                                                                                 | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 19,800,000.00 | Completed | March 27, 2024  | October 22, 2024   | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0059 | CONSTRUCTION OF MULTIPURPOSE BUILDING, SAN AGUSTIN, CANDON CITY, ILOCOS SUR                                                                                              | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 4,898,354.66  | Completed | March 14, 2024  | September 27, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0061 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, NARVACAN, ILOCOS SUR                                                                                                             | SATRAP CONSTRUCTION CO., INC. (02526)                   | 98,999,987.09 | On-Going  | June 11, 2024   | October 28, 2025   | 52.85  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AD0062 | REHABILITATION OF MULTI-PURPOSE BUILDING (GABALDON BLDG.), ILOCOS SUR POLYTECHNIC COLLEGE, TAGUDIN, ILOCOS SUR                                                           | CALIYAH INC. (53495)                                    | 4,919,949.71  | Completed | July 19, 2024   | January 18, 2025   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                         |                                                         |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0063 | CONSTRUCTION OF SALCEDO MULTIPURPOSE BUILDING, SALCEDO, ILOCOS SUR                                                                                                      | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 9,899,996.52  | Completed | February 21, 2024 | November 17, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0064 | CONSTRUCTION OF G. DEL PILAR MULTIPURPOSE BUILDING, G. DEL PILAR, ILOCOS SUR                                                                                            | CABAGIS BUILDERS INC. (55963)                           | 9,899,990.16  | Completed | February 21, 2024 | November 06, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0065 | ASSET PRESERVATION-CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS - MANILA NORTH ROAD DRAINAGE ALONG AYUDANTE - PATPATA CANAL   | 115 CONSTRUCTION & DEVELOPMENT (38309)                  | 15,286,303.31 | On-Going  | August 30, 2024   | April 04, 2025    | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0066 | ASSET PRESERVATION-CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS - MANILA NORTH ROAD DRAINAGE ALONG CALAOAAN-CALONGBUYAN CANAL | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 15,289,168.42 | On-Going  | August 30, 2024   | January 30, 2025  | 99.00  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0068 | CONSTRUCTION OF NEW BRIDGES, SAN JUAN BRIDGE ALONG MANILA NORTH ROAD, CANDON CITY, ILOCOS SUR                                                                           | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 18,232,175.11 | Completed | April 12, 2024    | December 01, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0069 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF TAMURONG FLOOD CONTROL, CANDON CITY, ILOCOS SUR                          | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 33,774,671.10 | Completed | May 03, 2024      | December 09, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0070 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF DARAPIDAP FLOOD CONTROL, CANDON CITY, ILOCOS SUR                           | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 41,782,461.14 | Completed | April 24, 2024    | November 08, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0071 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF BYPASS ROAD FLOOD CONTROL, CANDON CITY, ILOCOS SUR                        | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)     | 28,632,638.84 | On-Going  | August 30, 2024   | November 27, 2024 | 95.97  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0072 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN NICOLAS-DARAPIDAP FLOOD CONTROL, DARAPIDAP, CANDON CITY, ILOCOS SUR  | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 38,599,331.08 | Completed | May 03, 2024      | December 15, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0073 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF PARAS-PAYPAYAD FLOOD CONTROL, PAYPAYAD, CANDON CITY, ILOCOS SUR            | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 47,480,834.52 | Completed | April 24, 2024    | December 12, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0074 | CONSTRUCTION OF BACSAYAN RIVER CONTROL STRUCTURE, GREGORIO DEL PILAR, ILOCOS SUR                                                                                        | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 48,249,997.37 | Completed | April 12, 2024    | November 04, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                           |                                                         |               |           |                |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0075 | CONSTRUCTION OF SORIOAN FLOOD CONTROL STRUCTURE, SALCEDO, ILOCOS SUR                                                                                                                      | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 48,249,964.94 | Completed | April 12, 2024 | November 19, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AD0076 | CONSTRUCTION OF BALIDBID FLOOD CONTROL STRUCTURE, SALCEDO, ILOCOS SUR                                                                                                                     | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)        | 48,249,866.90 | Completed | April 12, 2024 | November 19, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0077 | CONSTRUCTION OF RIVER WALL AT DAGMAN ALONG TIKENG RIVER, POBLACION, QUIRINO, ILOCOS SUR                                                                                                   | NABANEW CONSTRUCTION AND SUPPLY (44000)                 | 5,688,635.44  | Completed | April 30, 2024 | July 05, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0078 | MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF NEW NARVACAN MUNICIPAL HALL, NARVACAN, ILOCOS SUR                                                           | SATRAP CONSTRUCTION CO., INC. (02526)                   | 98,999,950.35 | On-Going  | April 24, 2024 | July 28, 2025      | 83.26  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AD0081 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVEMENT CERVANTES-QUIRINO ROAD, K0384+(-342)-K0384+(-209), K0384+(-153)-K0384+066, K0385+262-K0385+525                                | EJIEV CONSTRUCTION SERVICES (48141)                     | 9,268,127.01  | Completed | May 17, 2024   | July 17, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0083 | IMPROVEMENT OF ROAD, ALILEM DAYA-SOY-OC-LAP-ANGAN, ALILEM, ILOCOS SUR                                                                                                                     | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 22,194,914.46 | On-Going  | April 24, 2024 | September 15, 2024 | 51.12  |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0084 | ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES-CONSTRUCTION OF ROAD, BARANGAY RUBIO, GALIMUYOD, ILOCOS SUR                          | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 4,949,946.97  | Completed | April 24, 2024 | May 21, 2024       | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0085 | CONSTRUCTION OF REINFORCED CONSTRUCTION BRIDGE ALONG STA. LUCIA-SALCEDO ROAD, STA. LUCIA, ILOCOS SUR                                                                                      | M.V. SABALBURO CONSTRUCTION AND SUPPLY (32561)          | 19,294,183.92 | Completed | May 03, 2024   | November 04, 2024  | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0086 | CONSTRUCTION OF INAWAY RIVER WALL, LAMAG, QUIRINO, ILOCOS SUR                                                                                                                             | EJIEV CONSTRUCTION SERVICES (48141)                     | 5,688,855.80  | Completed | May 07, 2024   | July 12, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0089 | CONSTRUCTION OF RIVER WALL AT TILEK, SUAGAYAN, QUIRINO, ILOCOS SUR                                                                                                                        | EJIEV CONSTRUCTION SERVICES (48141)                     | 5,688,855.80  | Completed | May 03, 2024   | July 08, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0090 | CONSTRUCTION OF RIVER WALL, BARACBAC-SINAGABAN, PATUNGCALEO, QUIRINO, ILOCOS SUR                                                                                                          | NABANEW CONSTRUCTION AND SUPPLY (44000)                 | 5,688,635.44  | Completed | May 03, 2024   | July 08, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0091 | ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY DAPDAPPIG MABATANO, GREGORIO DEL PILAR, ILOCOS SUR | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 4,801,533.47  | Completed | May 21, 2024   | June 25, 2024      | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0105 | CONSTRUCTION OF ITEB RIVER WALL, MALIDEG, QUIRINO, ILOCOS SUR                                                                                                                             | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 4,810,540.40  | Completed | July 02, 2024  | September 02, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                              |                                                         |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0106 | CONSTRUCTION OF NAITAKA TO LAG-ONSO RIVER WALL, PATIACAN, QUIRINO, ILOCOS SUR                                                                                | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645) | 5,230,581.12  | Completed | July 02, 2024     | November 03, 2024 | 100.00 |
| Ilocos Sur 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AD0112 | CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTOR SYSTEM                                       | MRK-SQUARE CONSTRUCTION AND SUPPLY (40696)              | 2,836,452.44  | On-Going  | August 22, 2024   | December 19, 2024 | 95.56  |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0001 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD - K0278+830 - K0279+507                                                                             | 115 CONSTRUCTION & DEVELOPMENT (38309)                  | 12,908,328.14 | Completed | February 14, 2024 | April 06, 2024    | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0002 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD - K0284+000 - K0284+860                                                                             | 115 CONSTRUCTION & DEVELOPMENT (38309)                  | 16,196,684.88 | Completed | February 15, 2024 | April 14, 2024    | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0003 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - SAN FERNANDO BYPASS RD - K0267+315-K0268+010                            | TG SURCON BUILDERS INC. (42114)                         | 12,432,842.24 | Completed | February 14, 2024 | May 08, 2024      | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0004 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - SAN FERNANDO BYPASS RD - K0268+010 - K0269+012                          | TG SURCON BUILDERS INC. (42114)                         | 18,151,438.98 | Completed | February 19, 2024 | June 17, 2024     | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0005 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - SAN FERNANDO BYPASS RD - K0269+012 - K0269+531                          | TG SURCON BUILDERS INC. (42114)                         | 9,474,512.10  | Completed | February 22, 2024 | April 27, 2024    | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0006 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - SAN FERNANDO BYPASS RD - K0270+010 - K0270+821                            | A.C. NAVARRO CONSTRUCTION SERVICES AND SUPPLY (48751)   | 14,810,414.80 | Completed | February 22, 2024 | June 28, 2024     | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0007 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BACNOTAN - LUNA - BALAOAN RD - K0289+(-020) - K0289+025                  | RAPHAEL CONSTRUCTION (34801)                            | 1,088,377.21  | Completed | February 14, 2024 | February 29, 2024 | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0008 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - LUNA - BANGAR RD - K0308+299 - K0308+479                                 | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)             | 4,192,519.57  | Completed | February 15, 2024 | March 27, 2024    | 100.00 |
| La Union 1st District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0009 | REHABILITATION/ RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - SN FERNANDO - BAGULIN RD K0284+426 - K0284+470 | FABRO CONSTRUCTION (36506)                              | 21,226,057.50 | Completed | April 22, 2024    | October 03, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                       |                                                                                  |               |           |                   |                    |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0010 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BACNOTAN - LUNA - BALAOAN RD - K0292+500 - K0292+700                                                                      | KRB CONSTRUCTION (34197)                                                         | 26,948,262.00 | Completed | May 15, 2024      | January 29, 2025   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0011 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BACNOTAN - LUNA - BALAOAN RD - K0293+320 - K0293+600                                                                      | RAPHAEL CONSTRUCTION (34801)                                                     | 19,893,013.42 | Completed | February 14, 2024 | September 11, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0012 | ROAD WIDENING - PRIMARY ROADS - MANILA NORTH RD - K0311+000 - K0311+371                                                                                                                                               | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                                      | 18,177,936.86 | Completed | February 15, 2024 | June 13, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0013 | ROAD WIDENING - PRIMARY ROADS - MANILA NORTH RD - K0311+371 - K0311+551                                                                                                                                               | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                                      | 8,819,217.48  | Completed | February 15, 2024 | April 23, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0014 | ROAD WIDENING - PRIMARY ROADS - MANILA NORTH RD - K0311+862 - K0312+000                                                                                                                                               | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)                       | 6,810,638.42  | Completed | February 20, 2024 | April 01, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0015 | ROAD WIDENING - PRIMARY ROADS - MANILA NORTH RD - K0311+551 - K0311+862                                                                                                                                               | H.G. LOPEZ CONSTRUCTION (17691)                                                  | 15,237,690.62 | Completed | February 21, 2024 | June 05, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0016 | ROAD WIDENING - PRIMARY ROADS - MANILA NORTH RD - K0312+000 - K0312+348                                                                                                                                               | H.G. LOPEZ CONSTRUCTION (17691)                                                  | 17,051,089.92 | Completed | February 21, 2024 | June 13, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0017 | REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - TABOC BR. (B04929LZ) ALONG MANILA NORTH RD.                                                                                                                        | Q-R BUILDING SOLUTIONS CORPORATION (FORMERLY: QUAD-R BUILDING SOLUTIONS) (41479) | 19,599,402.41 | Completed | February 14, 2024 | June 05, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0018 | CONSTRUCTION OF NEW BRIDGES - SAN BLAS BRIDGE ALONG MANILA NORTH ROAD                                                                                                                                                 | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                                      | 19,599,233.78 | Completed | February 16, 2024 | December 16, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0019 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BARANGAY BUMBUNEG-BARORO, SAN GABRIEL, LA UNION                              | MY BUILDERS AND CONSTRUCTION (22687)                                             | 82,971,487.54 | Completed | February 14, 2024 | December 20, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0020 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BARANGAY GUINABANG - BARANGAY CALAUTIT - MARAGAYAP RIVER, BACNOTAN, LA UNION | ARCINUE COMM'L CORPORATION (6746)                                                | 82,971,606.98 | Completed | February 14, 2024 | December 20, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0021 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TANQUI - BIDAY - CARLATAN WATERWAYS, SAN FERNANDO CITY, LA UNION                        | MY BUILDERS AND CONSTRUCTION (22687)                                             | 82,970,000.00 | Completed | February 14, 2024 | December 20, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                                                      |                                                                     |               |           |                   |                    |        |
|------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0022 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY NAPASET, LUNA, LA UNION                                                                                    | ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) | 82,971,637.15 | Completed | February 14, 2024 | December 20, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AE0024 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ROAD LEADING TO KAIKANAN FALLS, SITIO CANDAROMA, BRGY. SAN FELIPE, SAN JUAN, LA UNION              | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)          | 19,299,614.26 | Completed | February 16, 2024 | September 04, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AE0025 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - REHABILITATION/ IMPROVEMENT OF RISSING TO PARATONG NO. 4 ROAD LEADING TO PARATONG DISTRICT BEACH, BANGAR, LA UNION | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                    | 19,299,103.10 | Completed | February 22, 2024 | July 21, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AE0026 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ROAD LEADING TO SITIO OF PINES, TUBADAY, SANTOL, LA UNION                                          | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                         | 19,299,750.00 | Completed | February 19, 2024 | October 31, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0027 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG MANILA NORTH RD - K0278+600 - K0279+600, BARANGAY TABOC, SAN JUAN, LA UNION                                           | RAPHAEL CONSTRUCTION (34801)                                        | 608,029.70    | Completed | February 19, 2024 | March 19, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0028 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG BACNOTAN-LUNA-BALAOAN RD - K0294+600 - K0295+600, BARANGAY ALMIEDA, BALAOAN, LA UNION                                 | A.C. NAVARRO CONSTRUCTION SERVICES AND SUPPLY (48751)               | 3,414,373.38  | Completed | February 23, 2024 | April 16, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0029 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG JUNCTION ALONG SN FERNANDO - BAGULIN RD - K270+(-500), BARANGAY TANQUI, SAN FERNANDO CITY, LA UNION                   | RAPHAEL CONSTRUCTION (34801)                                        | 4,477,077.03  | Completed | February 19, 2024 | May 12, 2024       | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                              |          |                                                                                                                                                                                                             |                                                                     |               |           |                   |                    |        |
|------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0030 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG MANILA NORTH RD - K0281+705 - K0282+705, BARANGAY BARORO, BACNOTAN, LA UNION | A.C. NAVARRO CONSTRUCTION SERVICES AND SUPPLY (48751)               | 803,598.13    | Completed | February 16, 2024 | March 16, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0031 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF ROAD (PHASE II), PUROK 4, BARANGAY SAOAY, CITY OF SAN FERNANDO, LA UNION                                                                               | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                         | 5,939,420.89  | Completed | February 14, 2024 | April 21, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0032 | BASIC INFRASTRUCTURE PROGRAM (BIP) - REHABILITATION OF DRAINAGE SYSTEM, BARANGAY BIDAY, CITY OF SAN FERNANDO, LA UNION                                                                                      | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                         | 9,897,604.60  | Completed | February 14, 2024 | June 28, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0033 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING - DMMMSU MLUC, PHASE 1, BARANGAY CATBANGEN, CITY OF SAN FERNANDO, LA UNION                                                      | ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) | 59,398,568.42 | On-Going  | February 23, 2024 | May 08, 2025       | 93.38  |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0034 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION (COMPLETION) OF HANGAR AT SAN FERNANDO AIRPORT, BARANGAY CANAOAY, CITY OF SAN FERNANDO, LA UNION                                                          | A.C. NAVARRO CONSTRUCTION SERVICES AND SUPPLY (48751)               | 5,939,029.29  | Completed | February 15, 2024 | July 28, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0035 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING - COM BUILDING (COVERED COURT DMMMSU MLUC), BARANGAY CATBANGEN, CITY OF SAN FERNANDO, LA UNION                     | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)          | 2,959,366.62  | Completed | February 14, 2024 | June 18, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0036 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANAOAY, CITY OF SAN FERNANDO, LA UNION                                                                  | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                         | 2,969,999.87  | Completed | February 20, 2024 | July 05, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0037 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, SAN GABRIEL, LA UNION                                                                                  | H.G. LOPEZ CONSTRUCTION (17691)                                     | 9,897,499.44  | Completed | February 26, 2024 | September 14, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0038 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING (FIRE STATION), BARANGAY POBLACION, BALAOAN, LA UNION                                                                           | I.O. CONSTRUCTION AND DEVELOPMENT CORP. (54344)                     | 9,898,497.50  | Completed | February 22, 2024 | October 30, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0039 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BACSIL, CITY OF SAN FERNANDO, LA UNION                                                                                | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                         | 6,929,977.60  | Completed | February 14, 2024 | June 30, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                              |                                                                                            |               |           |                   |                   |        |
|------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0040 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATO, CITY OF SAN FERNANDO, LA UNION                                                                                   | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                                                | 4,758,349.11  | Completed | February 14, 2024 | May 31, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0041 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DMMMSU MLUC, PHASE II, BARANGAY CATBANGEN, CITY OF SAN FERNANDO, LA UNION (RE-ADVERTISEMENT)                                    | R.D. MANDANAS CONSTRUCTION (32114) / A.C. NAVARRO CONSTRUCTION SERVICES AND SUPPLY (48751) | 39,598,980.00 | Completed | February 16, 2024 | November 20, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0042 | BASIC INFRASTRUCTURE PROGRAM (BIP) - REHABILITATION OF MULTI-PURPOSE BUILDING (EXECUTIVE), POBLACION, SAN GABRIEL, LA UNION                                                                                  | JP ESPIRITU CONSTRUCTION SERVICES AND SUPPLY (45561)                                       | 9,899,099.58  | Completed | February 21, 2024 | November 01, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0043 | BASIC INFRASTRUCTURE PROGRAM (BIP) - REHABILITATION OF MULTI-PURPOSE BUILDING (LEGISLATIVE), POBLACION, SAN GABRIEL, LA UNION                                                                                | H.G. LOPEZ CONSTRUCTION (17691)                                                            | 9,898,157.32  | Completed | February 26, 2024 | August 21, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0044 | BASIC INFRASTRUCTURE PROGRAM (BIP) - REHABILITATION OF MULTI-PURPOSE BUILDING, DMMMSU-OUS, BARANGAY CATBANGEN, CITY OF SAN FERNANDO, LA UNION                                                                | RAPHAEL CONSTRUCTION (34801)                                                               | 4,949,255.79  | Completed | February 14, 2024 | July 08, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0045 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION (COMPLETION) OF EVACUATION CENTER, BARANGAY POBLACION, LUNA, LA UNION                                                                                      | D.C. GALVEZ CONSTRUCTION (49196)                                                           | 14,849,514.95 | Completed | February 14, 2024 | August 12, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 LP   | 24AE0046 | NATIONAL BUILDING PROGRAM - CONSTRUCTION (COMPLETION) OF LA UNION CONVENTION CENTER, CITY OF SAN FERNANDO, LA UNION                                                                                          | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)                                 | 24,497,966.56 | Completed | February 14, 2024 | November 04, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0050 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BARANGAY MANGGAAN - BARANGAY CORROOY-MALUYO RIVER, SANTOL, LA UNION | ANORE CONSTRUCTION (34048)                                                                 | 48,249,750.00 | Completed | April 30, 2024    | March 13, 2025    | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AE0052 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY NAMALTUGAN, SUDIPEN, LA UNION                                      | ANORE CONSTRUCTION (34048)                                                                 | 28,948,715.87 | Completed | April 30, 2024    | January 10, 2025  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0063 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH ROAD - K0265+(-018) - K0265+500                                                                                                                        | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                               | 19,599,447.98 | Completed | March 12, 2024    | May 17, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                           |                                                              |               |           |                |                  |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|---------------|-----------|----------------|------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0064 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH ROAD - K0271+756 - K0272+719                                                                                                                        | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                 | 19,599,669.66 | Completed | March 12, 2024 | May 17, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0065 | PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN FERNANDO- BAGULIN RD - K0277+524-K0277+1024                                                                                                                  | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                 | 9,795,958.86  | Completed | March 12, 2024 | April 24, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0066 | REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - SN FERNANDO-BAGULIN RD K0275+000-K0275+258                                                           | J.H.R. ENTERPRISES (39894) / TG SURCON BUILDERS INC. (42114) | 48,997,895.90 | Completed | April 18, 2024 | March 28, 2025   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AE0067 | REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - ALILEM-SUGPON-SUDIPEN ROAD K0317+302-K0317+400, LA UNION                                             | J.H.R. ENTERPRISES (39894) / TG SURCON BUILDERS INC. (42114) | 39,199,533.10 | Completed | April 18, 2024 | January 30, 2025 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0070 | CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAIN WATER COLLECTORS - CONSTRUCTION OF WATER SYSTEM, PNP REGION I, BARANGAY PARIAN, SAN FERNANDO, LA UNION                           | MY BUILDERS AND CONSTRUCTION (22687)                         | 4,899,997.19  | Completed | April 18, 2024 | August 15, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0071 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING STRUCTURE, SAN JUAN, LA UNION                                                                 | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)   | 4,699,410.27  | Completed | March 12, 2024 | April 10, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0072 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BARANGAY STA. ROSA, BRGY. CALINCAMASAN, AND BRGY. QUIDEM, SAN JUAN, LA UNION | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)   | 4,731,610.50  | Completed | March 22, 2024 | May 05, 2024     | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0073 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF ROAD, BARANGAY NAGSABARAN, BALAOAN, LA UNION                                                                               | RAPHAEL CONSTRUCTION (34801)                                 | 21,559,567.80 | On-Going  | July 26, 2024  | August 03, 2025  | 92.00  |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0074 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - REHABILITATION (COMPLETION) OF ROAD, BARANGAY NAGUITUBAN, SAN JUAN, LA UNION                                                               | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602)   | 2,939,374.31  | Completed | March 19, 2024 | April 19, 2024   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0075 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE, BARANGAY IV AND ILOCANOS SUR, SAN FERNANDO, LA UNION                                           | ANORE CONSTRUCTION (34048)                                   | 39,198,200.00 | On-Going  | April 18, 2024 | May 25, 2025     | 89.88  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                              |          |                                                                                                                                                                                                                     |                                                            |               |           |                |                    |        |
|------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0076 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF FLOOD MITIGATING STRUCTURE, BARANGAY PUDOC, BANGAR, LA UNION                                                                         | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                | 48,999,163.46 | Completed | March 27, 2024 | November 13, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0077 | BASIC INFRASTRUCTURE PROGRAM (BIP) - IMPROVEMENT OF ROAD, BARANGAY CORRO-OY, SANTOL, LA UNION                                                                                                                       | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                | 9,899,754.00  | Completed | March 12, 2024 | September 02, 2024 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0078 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF DRAINAGE CANAL IN BRGY. URBIZTONDO, SAN JUAN, LA UNION                                                                                                         | AYANA CONSTRUCTION AND TRADING (38623)                     | 4,949,472.50  | Completed | March 22, 2024 | December 02, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0079 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF DMMMSU MLUC MULTI-PURPOSE BUILDING, PHASE III, BARANGAY CATBANGEN, CITY OF SAN FERNANDO, LA UNION                                                              | MY BUILDERS AND CONSTRUCTION (22687)                       | 29,698,880.40 | Completed | April 02, 2024 | July 31, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0080 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. ROSA DE LIMA ST., ILI SUR, SAN JUAN, LA UNION                                                                            | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND S (35602) | 19,799,550.00 | Completed | April 22, 2024 | December 17, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0081 | BASIC INFRASTRUCTURE PROGRAM (BIP) - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY LINGSAT, SAN FERNANDO, LA UNION                                                                                             | RAPHAEL CONSTRUCTION (34801)                               | 9,898,472.82  | Completed | May 28, 2024   | December 02, 2024  | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0082 | BASIC INFRASTRUCTURE PROGRAM (BIP) - COMPLETION OF MULTI-PURPOSE BUILDING (GYMNASIUM) SAN JUAN, LA UNION                                                                                                            | ARM-ASIA CONSTRUCTION & ENGINEERING (27561)                | 9,899,800.00  | Completed | March 27, 2024 | July 24, 2024      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0083 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PROVINCIAL GOVERNMENT OF LA UNION, MULTI-PURPOSE BUILDING ANNEX B, PHASE 1, QUEZON AVE., BRGY. SEVILLA, CITY OF SAN FERNANDO, LA UNION | E.E. MADAYAG CONSTRUCTION (25029)                          | 19,796,990.82 | Completed | April 22, 2024 | January 10, 2025   | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0088 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF SEAWALL, BRGY. PAGDARAOAN, CITY OF SAN FERNANDO, LA UNION                                                                            | ANORE CONSTRUCTION (34048)                                 | 96,499,014.82 | Completed | April 18, 2024 | June 06, 2025      | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0089 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF SEAWALL, BRGY. ILOCANOS NORTE, CITY OF SAN FERNANDO, LA UNION                                                                        | ANORE CONSTRUCTION (34048)                                 | 96,498,830.56 | Completed | April 18, 2024 | May 05, 2025       | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AE0090 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF SEAWALL, BRGY. ILOCANOS SUR, CITY OF SAN FERNANDO, LA UNION                                                                          | ANORE CONSTRUCTION (34048)                                 | 96,499,003.00 | Completed | April 18, 2024 | May 05, 2025       | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                         |                |           |                   |                   |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0102 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE - CONSTRUCTION OF SLOPE PROTECTION, BARANGAY BUGBUGCAO -BARANGAY PACPACAC, STA. 1+331.60 - STA. 1+980, SAN JUAN, LA UNION                             | ANORE CONSTRUCTION (34048)                                                              | 144,747,995.50 | On-Going  | July 19, 2024     | November 02, 2025 | 87.97  |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0103 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE - CONSTRUCTION OF SLOPE PROTECTION, BARANGAY SAGAYAD - BARANGAY SEVILLA, STA. 0+000 - STA. 0+347.6, SAN FERNANDO CITY, LA UNION                       | ANORE CONSTRUCTION (34048)                                                              | 144,597,478.87 | On-Going  | October 09, 2024  | December 01, 2025 | 100.00 |
| La Union 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AE0108 | CONSTRUCTION OF RAINWATER COLLECTOR SYSTEMS (RWCS)                                                                                                                                                                                                              | RAPHAEL CONSTRUCTION (34801)                                                            | 2,871,917.85   | Completed | June 10, 2024     | October 07, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0001 | ASSET PRESRV. PREV. MAINT. 2NDARY ROADS, ROS-PUGO RD, K0216+(-013)-K0216+500, K0217+000-K0218+000, K0219+087-K0219+272, K0219+726-K0219+970, K0220+789-K0222+286, K0222+500-K0224+013, K0224+227-K0224+738, K0225+596-K0226+150, ROSARIO-PUGO RD., ROS-PUGO, LU | PANGASINAN NEW WILSON LUMBER & CONSTRUCTION SUPPLY (37225) / ALCEL CONSTRUCTION (15129) | 86,776,049.83  | Completed | February 13, 2024 | July 13, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0002 | INSTALLATION OF STREET LIGHT ALONG MANILA NORTH ROAD, K0212+(-294)-K0223+505, ROSARIO, LA UNION                                                                                                                                                                 | MG SAMIDAN CONSTRUCTION (33234)                                                         | 48,980,676.86  | Completed | February 06, 2024 | April 21, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0003 | CONST./IMPROVEMENT OF ACCESS ROADS LING TO DECLARED TOURISM DEST. (TOURISM ROAD INFRA PROG-TRIP) CONST. OF BAYBAY-NARVACAN RD LING TO SUNGYOT ISLAND, STO TOMAS, LU                                                                                             | E.E. MADAYAG CONSTRUCTION (25029)                                                       | 19,291,810.25  | Completed | February 13, 2024 | June 24, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0004 | CONST./IMPROVEMENT OF ACCESS RDS LING TO DECLARED TOURISM DEST. (TOURISM ROAD INFRA PROG-TRIP) CONST. OF ACCESS RD LING TO BUDAHAW FALLS, BRGY. BILIS, BURGOS, LU                                                                                               | E.E. MADAYAG CONSTRUCTION (25029)                                                       | 19,296,547.82  | Completed | February 13, 2024 | June 26, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0005 | CONST./IMPROVEMENT OF ACCESS RDS LING TO DECLARED TOURISM DEST.-TRIP) SAMARA-SALAPAC RD LDNG TO THE BEACH AND CENTENNIAL TUNNEL, ARINGAY, LU                                                                                                                    | KRYPTONITE 6S BUILDERS INC. (45023)                                                     | 9,035,392.13   | Completed | February 13, 2024 | April 25, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0006 | CONST./IMPROVEMENT OF ACCESSSS ROADS LING TO DECLARED TOURISM DEST. (TOURISM ROAD INFRA PROG-TRIP) REHABILITATION/IMPROVEMENT OF ROAD LING TO TOURISM SITE-SAN CARLOS BEACH, CABA, LU                                                                           | E.E. MADAYAG CONSTRUCTION (25029)                                                       | 9,640,019.75   | Completed | February 13, 2024 | April 15, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                     |               |           |                   |                 |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|---------------|-----------|-------------------|-----------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0007 | CONST./IMPROVEMENT OF ACCESS ROADS LADING TO DECLARED TOURISM DEST. (TOURISM ROAD INFRA PROG. - TRIP) REHAB/IMPROVEMENT OF CAPULA-STA RITA PROV RD LADING TO AGOO ECO FUN WORLD ALONG AGOO-DAMORIS PROCTD LNDSCPE & SEASCAPE, AGOO, LU, CAPULA-STA RITA PROV RD | KRYPTONITE 6S BUILDERS INC. (45023)                 | 18,720,326.54 | Completed | February 13, 2024 | June 26, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0011 | PREVENTIVE MAINTENENANCE - PRIMARY ROADS - MANILA NORTH ROAD - K0219+899 - K0219+1021, ROSARIO, LA UNION                                                                                                                                                        | SAPITOLA CONSTRUCTION (34682)                       | 2,636,128.65  | Completed | February 06, 2024 | April 03, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0012 | CONST./REHAB OF FLOOD MIT FACILITIES W/IN MAJOR BASINS AND PRINCIPAL RIVERS- CONST FLOOD MIT STRUC - CONST OF FLOOD CONTROL STRUC ALONG ARINGAY RIVER BASIN, TUBAO, LU (PACKAGE 8)                                                                              | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656) | 48,926,107.83 | Completed | February 02, 2024 | August 16, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0013 | CONST/REHAB OF FLOOD MIT FACILITIES W/IN MAJOR BASINS & PRINCIPAL RIVERS - CONST OF FLOOD MIT STRUCTURE - CONST OF FLOOD CONT STRUC ALONG ARINGAY RIVER BASIN, BRGY. PIDEK, TUBAO, LU                                                                           | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656) | 48,938,884.30 | Completed | February 02, 2024 | August 16, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0014 | CONST/REHAB OF FLOOD MIT FACILITIES W/IN MAJOR BASINS & PRINCIPAL RIVERS - CONST OF FLOOD MIT STRUC - CONST OF FLOD CONT STRUCURE ALONG BAUANG RIVER BASIN, BRGY. CABARITAN SUR, NAGUILIAN, LU                                                                  | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)    | 48,740,182.59 | Completed | February 06, 2024 | August 11, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0015 | CONST/REHAB OF FLOOD MIT FACILITIES W/IN MAJOR BASINS & PRINCIPAL RIVERS - CONST OF FLOOD MIT STRUCTURE - CONST OF FLOOD CONTROL STRUC ALONG BAUANG RIVER BASIN, BRGY. DALACDAC BURGOS, LU                                                                      | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)    | 48,264,987.53 | Completed | February 06, 2024 | August 11, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0016 | CONST/REHAB OF FLOOD MIT FACILITIES W/IN MAJOR BASINS & PRINCIPAL RIVERS - CONST OF FLOD MIT STRUCTURE - CONST OF FLOOD CONTROL STRUC ALONG BAUANG RIVER BASIN, BRGY. BATO, NAGUILIAN, LU                                                                       | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)    | 48,717,833.77 | Completed | February 06, 2024 | August 11, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0017 | CONST./REHAB OF FLOOD MIT. FAC. W/IN MAJOR RIVER BASINS & PRIN. RIVERS - CONST OF FLOOD MIT STRUC. - CONST OF FLOOD CONTROL STRUCTURES ALONG ARINGAY RIVER BASIN, BRGY. CARES, PUGO, LU                                                                         | A.I.P. CONSTRUCTION (32458)                         | 48,655,692.77 | Completed | February 12, 2024 | August 17, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                           |                                                     |               |           |                   |                   |        |
|------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0018 | CONST/REHAB OF FLOOD MIT FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST OF FLOOD MIT STRUCTURE - CONST OF FLOOD CONTROL STRUC ALONG ARINGAY RIVER BASIN, BRGY. LINAPEW, TUBAO, LU                          | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656) | 48,989,608.07 | Completed | February 06, 2024 | August 20, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0019 | REHAB/RECONST/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, BAUANG-BAGUIO-ROAD K0273+110 - K0274+030, BAUANG-BAGUIO ROAD                                                                                              | E.E. MADAYAG CONSTRUCTION (25029)                   | 12,566,075.49 | Completed | February 06, 2024 | April 24, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0020 | ASSET PRESERVATION PROGRAM - REHAB/RECONST/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROAD, AGOO BEACH ROAD, K0239+480 - K0239+803, AGOO, LA UNION                                                                       | KRYPTONITE 6S BUILDERS INC. (45023)                 | 10,028,010.45 | Completed | February 02, 2024 | April 16, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0021 | ASSET PRESERVATION-REHAB/RECONST/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS-AGOO-BAGUIO CITY ROAD, K0246+926 - K0247+000, TUBAO, LU                                                                               | E.E. MADAYAG CONSTRUCTION (25029)                   | 1,655,350.76  | Completed | February 06, 2024 | February 24, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0022 | ASSET PRESERV-REHAB/RECONST OF RDS W/ SLIPS SLOPE COLLAPSE & LANDSLIDE - SECONDARY ROADS - ROSARIO-PUGO ROAD - K0226+100 - K0226+215, PUGO, LA UNION                                                                      | E.E. MADAYAG CONSTRUCTION (25029)                   | 4,335,000.00  | Completed | February 06, 2024 | April 14, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0023 | CONST/IMPROVEMNT OF ACCESS RDS LDING TO TRADES, INDUSTRIES & ECON ZONES (RDS LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA PROG-ROLL IT), SAN ANTONIO LINKING TO NAG-BAG RD LDING TO SAN ANTONIO RICE WINE PROD, NAG. LU | JABEN GENERAL CONTRACTING & ENG'G SERVICES (34934)  | 48,969,243.43 | Completed | February 06, 2024 | August 21, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0024 | ASSET PRESRVATN-REHAB/RECONST OF RDS W/ SLIPS, SLOPE COLLAPSE & LANDSLIDE-PRI RDS-BAUANG-BAG RD - K0272+481-K0272+570, K0280+358-K0280+370, NAG & BURGOS, LU                                                              | SAPITOLA CONSTRUCTION (34682)                       | 5,952,642.12  | Completed | February 06, 2024 | April 18, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0025 | PREVENTIVE MAINTENANCE-PRIMARY ROADS - MANILA NORTH ROAD - K0220+925 - K0221+232, ROSARIO, LA UNION                                                                                                                       | E.E. MADAYAG CONSTRUCTION (25029)                   | 9,168,826.47  | Completed | February 06, 2024 | March 12, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0026 | ASSET PRESRVATN-REHAB/RECONST OF ROADS W/ SLIPS, SLOPE COLLAPSE & LANDSLIDE - PRI RDS - BAUANG-BAGUIO RD - K0261+255 - K0261+500, K0262+850-K0262+920, BAUANG, LU                                                         | E.E. MADAYAG CONSTRUCTION (25029)                   | 14,223,308.03 | Completed | February 06, 2024 | May 24, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                                    |                                                  |               |           |                   |                    |        |
|------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AF0027 | CONST/IMPROVEMENT OF ACCESS RDS LDING TO TRADES,INDSTRIS & ECON ZONES (RDS LEVERAGING LNKAGES FOR INDUSTRY & TRADE INFRA PROG.-ROLL-IT), BRGY. BAAY LDING TO BUGNAY WINE PROCESSING CNTR & BAGUIONAS COFFEE PRS. CNTR, BAGULIN, LU | E.E. MADAYAG CONSTRUCTION (25029)                | 48,149,626.74 | Completed | February 06, 2024 | August 24, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0028 | WIDENING OF PERMANENT BRIDGES, BANI SOUTH BR (B02747LZ) ALONG RABON DAMORTIS RD, ROSARIO, LA UNION                                                                                                                                 | R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)      | 29,023,203.43 | Completed | February 28, 2024 | September 04, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0029 | PREVENTIVE MAINTENANCE - PRIMARY RDS - MANILA NORTH ROAD - K0222+674 - K0223+000, ROSARIO, LA UNION                                                                                                                                | E.E. MADAYAG CONSTRUCTION (25029)                | 14,138,172.23 | Completed | February 06, 2024 | March 19, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0030 | ASSET PRESERVATION-REHAB/RECONST/UPGRADING OF DAMAGED PAVED RDS - PRIMARY RDS MANILA NORTH RD - K0213+688 - K0213+809, ROSARIO, LU                                                                                                 | E.E. MADAYAG CONSTRUCTION (25029)                | 4,014,823.97  | Completed | February 06, 2024 | March 04, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0031 | ASSET PRSRVTION-REHAB/RECONST OF RDS W/ SLIPS, SLOPE COLLAPSE & LANDSLIDE - 2NDARY RDS - AGOO-BAGUIO CITY RD - K0244+573 - K0244+592, K0256+091 - K0256+105, TUBAO & PUGO, LU                                                      | E.E. MADAYAG CONSTRUCTION (25029)                | 7,015,696.36  | Completed | February 06, 2024 | April 22, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0032 | NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS BAUANG - BAGUIO RD - K0259+686 - K0260+000, BAUANG, LA UNION                                                                                                                   | CLIFF CONSTRUCTION & AGGREGATES (34224)          | 19,512,267.16 | Completed | February 06, 2024 | June 02, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0033 | NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS MANILA NORTH RD - K0233+593 - K0234+013, MANILA NORTH ROAD                                                                                                                     | KRYPTONITE 6S BUILDERS INC. (45023)              | 8,751,252.74  | Completed | February 06, 2024 | April 05, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0034 | WIDENING OF PERMANENT BRIDGES, MACALBA BR (B00820LZ), ALONG AGOO-BAGUIO CITY CITY RD, AGOO, LA UNION                                                                                                                               | R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)      | 39,397,483.29 | Completed | February 28, 2024 | September 18, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0035 | NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS, BAUANG - BAGUIO RD - K0261+500 - K0262+000, BAUANG-BAGUIO ROAD                                                                                                        | CLIFF CONSTRUCTION & AGGREGATES (34224)          | 25,460,718.74 | Completed | February 06, 2024 | June 14, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AF0036 | ASSET PRESERVATION - REHAB/RECONST OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY RDS - MANILA NORTH ROAD - K0220+826 - K0220+844, ROSARIO, LA UNION                                                                   | E.E. MADAYAG CONSTRUCTION (25029)                | 6,036,327.36  | Completed | February 06, 2024 | April 18, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0040 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF FLOOD CONTROL STRUCTURE BRGY. GANA CABA, LA UNION                                                                                 | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540) | 48,995,000.00 | Completed | February 16, 2024 | August 30, 2024    | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                 |                                                                                                        |               |           |                   |                    |        |
|------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0041 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF FLOOD CONTROL STRUCTURE (PHASE 2) BRGY. SAN JOSE, CABA, LA UNION               | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 48,995,000.01 | Completed | February 16, 2024 | August 30, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0042 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST OF FLOOD CONTROL STRUCTURE, BRGY. LIQUICIA, CABA, LA UNION                         | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 48,995,000.01 | Completed | February 16, 2024 | August 30, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0043 | SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF FLOOD CONTROL STRUCTURE, BRGY. SAN FERMIN, CABA, LA UNION                      | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 48,995,000.00 | Completed | February 16, 2024 | August 30, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0044 | CONST. OF BRIDGE, BRGY. HALOG WEST, (PHASE 1), TUBAO, LA UNION                                                                                                                  | KRYPTONITE 6S BUILDERS INC. (45023) / R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)                      | 48,616,234.71 | Completed | February 28, 2024 | September 30, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0045 | CONST. OF PUBLIC WATER SUPPLY SYSTEM (LEVEL III), BRGY. SUBUSUB/POBLACION EAST/WEST, ROSARIO, LA UNION                                                                          | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)                                             | 4,823,797.94  | Completed | March 19, 2024    | May 22, 2024       | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0046 | CONST. OF MULTI PURPOSE BLDG, BRGY. DILI. BAUANG, LA UNION                                                                                                                      | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 4,810,629.94  | Completed | March 06, 2024    | July 03, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0047 | CONST/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST OF FLOOD CONTROL STRUC ALONG BAUANG RIVER BASIN, BRGY. BALLAY, BAUANG, LA UNION | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / C.T. LEONCIO CONSTRUCTION & TRADING (17371) | 96,482,209.01 | Completed | February 27, 2024 | November 27, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0048 | CONST/REHAB OF FLOOD MIT. FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. STA TERESA, TUBAO, LA UNION    | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 48,987,820.45 | Completed | February 29, 2024 | September 12, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0049 | BIP - FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. LEONES EAST, TUBAO, LA UNION | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 29,693,457.10 | Completed | February 27, 2024 | August 19, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0050 | BIP-FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. LLOREN, TUBAO, LA UNION         | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 29,693,483.68 | Completed | February 27, 2024 | August 19, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                        |                                                            |               |           |                   |                   |        |
|------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0051 | BIP-FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN. BRGY. MAGSAYSAY, TUBAO, LA UNION (PACKAGE 4) | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 29,694,079.43 | Completed | February 27, 2024 | August 19, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0052 | BIP-FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. HALOG WEST, TUBAO, LA UNION            | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 29,693,452.57 | Completed | February 27, 2024 | August 19, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0053 | BIP - FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES- CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. ANDUYAN, TUBAO, LA UNION             | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 19,794,859.75 | Completed | February 27, 2024 | August 05, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0054 | CONST/REHAB OF FLOOD MIT. FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST. OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER BASIN, BRGY. STO ROSARIO WEST, ARINGAY, LU   | ANORE CONSTRUCTION (34048)                                 | 96,479,841.90 | Completed | March 08, 2024    | December 07, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0055 | CONST/REHAB OF FLOOD MIT. FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST OF FLOOD CONTROL STRUC. ALONG BAUANG RIVER BASIN, BRGY. CABARITAN SUR, NAGUILIAN, LU           | ANORE CONSTRUCTION (34048)                                 | 96,492,160.98 | Completed | March 08, 2024    | December 07, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0056 | CONST/REHAB OF FLOOD MIT. FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST. OF FLOOD CONTROL STRUC. ALONG BAUANG RIVER BASIN, BRGY. NATIVIDAD, NAGUILIAN, LU              | ANORE CONSTRUCTION (34048)                                 | 96,492,336.54 | Completed | March 08, 2024    | December 07, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0057 | CONST/REHAB OF FLOOD MIT. FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST OF FLOOD CONTROL STRUC. ALONG ARINGAY RIVER BASIN, BRGY. SAMARA, ARINGAY, LU                   | ANORE CONSTRUCTION (34048)                                 | 96,492,336.54 | Completed | March 08, 2024    | December 07, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0058 | CONSTRUCTION OF ROAD OF BRGY. CONCEPCION, ROSARIO, LA UNION                                                                                                                            | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196) | 4,885,821.95  | Completed | March 19, 2024    | April 23, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0059 | REHABILITATION OF ROAD AT SITIO PAO, POBLACION NORTE, CABA, LA UNION                                                                                                                   | E.E. MADAYAG CONSTRUCTION (25029)                          | 4,897,114.71  | Completed | June 04, 2024     | July 09, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0060 | CONSTRUCTION OF ROAD AT BRGY. BILIS, BURGOS, LA UNION                                                                                                                                  | E.E. MADAYAG CONSTRUCTION (25029)                          | 4,894,135.29  | Completed | March 06, 2024    | April 16, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0061 | CONSTRUCTION OF ROAD AT BRGY. PANGAO-AOAN WEST, ARINGAY, LA UNION                                                                                                                      | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,897,420.09  | Completed | March 05, 2024    | April 10, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0062 | CONSTRUCTION OF ROAD AT BRGY. PANGAO-AOAN EAST, ARINGAY, LA UNION                                                                                                                      | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,897,091.60  | Completed | March 05, 2024    | April 05, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                              |          |                                                                                                |                                                            |              |           |                |                    |        |
|------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------|------------------------------------------------------------|--------------|-----------|----------------|--------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0063 | CONSTRUCTION OF ROAD OF BRGY. PARASAPAS, ROSARIO, LA UNION                                     | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196) | 4,873,679.93 | Completed | March 19, 2024 | April 23, 2024     | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0064 | CONST. OF MULTI PURPOSE BLDG OF BRGY. INABAAN NORTE, ROSARIO, LA UNION                         | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196) | 4,822,735.03 | Completed | March 18, 2024 | July 15, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0065 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAYOCPOC NORTE ESTE, BAUANG, LA UNION         | E.E. MADAYAG CONSTRUCTION (25029)                          | 4,819,298.40 | Completed | March 19, 2024 | July 16, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0066 | CONST. OF MULTI PURPOSE BLDG, BRGY. STO. ROSARIO EAST, ARINGAY, LA UNION                       | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,821,907.59 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0067 | CONST. OF MULTI PURPOSE BLDG., BRGY. MACABATO, ARINGAY, LA UNION                               | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,214.23 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0068 | CONST. OF MULTI PURPOSE BLDG. BRGY. SAMARA, ARINGAY, LA UNION                                  | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,280.82 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0069 | CONST. OF MULTI PURPOSE BLDG., BRGY. STA. MONICA, AGOO, LA UNION                               | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,821,827.24 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0070 | CONST. OF MULTI PURPOSE BLDG., BRGY. SAN MIGUEL, AGOO, LA UNION                                | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,821,877.84 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0071 | CONST. OF MULTI PURPOSE BLDG., BRGY. SAN MANUEL SUR, AGOO, LA UNION                            | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,213.99 | Completed | March 12, 2024 | July 09, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0072 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUSLIM COMMUNITY BARANGAY SAN ANTONINO, AGOO, LA UNION | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,386.03 | Completed | April 12, 2024 | August 09, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0073 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PARASAPAS, ROSARIO, LA UNION                  | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196) | 4,822,314.99 | Completed | March 19, 2024 | July 16, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0079 | CONSTRUCTION OF MULTI PURPOSE BLDG (TEEN CENTER), BRGY. CENTRAL WEST, BAUANG, LU               | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 9,644,622.82 | Completed | March 13, 2024 | July 30, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0080 | CONST. OF MULTI PURPOSE BLDG, BARAOAS SUR ELEM. SCHL, BRGY. BARAOAS SUR, NAGUILIAN, LU         | E.E. MADAYAG CONSTRUCTION (25029)                          | 9,636,447.42 | Completed | March 13, 2024 | July 30, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0081 | CONST. OF MULTI PURPOSE BLDG, SAN JUAN WEST, ARINGAY, LA UNION                                 | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,003.05 | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0082 | CONST. OF MULTI PURPOSE BLDG., BRGY. SAN JOSE SUR, AGOO, LA UNION                              | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,003.05 | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0083 | CONST. OF MULTI PURPOSE BLDG. BRGY. BAYBAY, STO TOMAS, LU                                      | E.E. MADAYAG CONSTRUCTION (25029)                          | 4,821,838.41 | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0084 | CONST. OF MULTI PURPOSE BLDG. BRGY. STA. CECILIA, ARINGAY, LU                                  | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,407.23 | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AF0085 | CONST. OF MULTI PURPOSE BLDG, BRGY. MACALVA SUR, AGOO, LA UNION                                | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,821,767.80 | Completed | May 08, 2024   | September 04, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                       |                                                  |               |           |                |                    |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0086 | CONST. OF MULTI PURPOSE BLDG., BRGY. GUERRERO, BAUANG, LA UNION                                                                                                       | LAV CONSTRUCTION AND SUPPLY (40090)              | 4,810,144.82  | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0087 | CONST. OF MULTI PURPOSE BLDG. OF BRGY. NANGCAMOTIAN, ROSARIO, LA UNION                                                                                                | J.B. BASALLO CONSTRUCTION & SUPPLIES (17391)     | 4,822,533.04  | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0088 | CONST. OF MULTI PURPOSE BLDG., BRGY. CABALAYANGAN, BAUANG, LA UNION                                                                                                   | E.E. MADAYAG CONSTRUCTION (25029)                | 4,819,921.49  | Completed | March 13, 2024 | July 10, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0089 | CONST. OF MULTI PURPOSE BLDG. BRGY. STA RITA WEST, ARINGAY, LA UNION                                                                                                  | KRYPTONITE 6S BUILDERS INC. (45023)              | 4,822,018.00  | Completed | May 08, 2024   | September 04, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0090 | REHABILITATION OF MULTI PURPOSE BLDG W/ SITE DEVELOPMENT IN BRGY. SAMARA, ARINGAY, LA UNION                                                                           | AYANA CONSTRUCTION AND TRADING (38623)           | 6,730,369.74  | Completed | March 19, 2024 | July 16, 2024      | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0091 | REHAB. OF MULTI PURPOSE BLDG AGOO CIVIC CENTER, BRGY. SAN NICOLAS NORTE, AGOO, LA UNION                                                                               | KRYPTONITE 6S BUILDERS INC. (45023)              | 4,821,648.40  | Completed | May 08, 2024   | September 04, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0092 | REHABILITATION OF MULTI-PURPOSE BUILDING, ARINGAY AMPHITHEATER BARANGAY POBLACION ARINGAY, LA UNION                                                                   | KRYPTONITE 6S BUILDERS INC. (45023)              | 4,822,596.04  | Completed | April 12, 2024 | August 09, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0093 | CONST/MAINTENANCE OF FLOOD MITIGATION STRUC. & DRAINAGE SYS.- CONST. OF DAMAGED SHORE PROTECTION WORKS (GROINS), BRGY. BAGBAG, BAUANG, LA UNION                       | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540) | 28,938,082.84 | Completed | April 16, 2024 | October 05, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0094 | SIPAG-FLOOD MITIGATION STRUC. PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF SHORE PROTECTION WORKS, BRGY. URAYONG, BAUANG, LA UNION                  | ANORE CONSTRUCTION (34048)                       | 96,493,843.08 | Completed | April 16, 2024 | January 05, 2025   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0095 | CONST./REHAB. OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST. OF FLOOD CONTROL STRUC. ALONG BAUANG RIVER BASIN, BAUANG, LA UNION | ANORE CONSTRUCTION (34048)                       | 96,492,001.36 | Completed | April 16, 2024 | January 15, 2025   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0096 | CONST./REHAB. OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONST. OF FLOOD CONTROL STRUC. ALONG BAUANG RIVER BASIN, BURGOS, LA UNION   | ANORE CONSTRUCTION (34048)                       | 96,489,333.05 | Completed | April 16, 2024 | January 15, 2025   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0097 | CONST./REHAB. OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUC. ALONG BAUANG RIVER BASIN, BAGULIN, LA UNION   | ANORE CONSTRUCTION (34048)                       | 96,403,190.33 | Completed | April 16, 2024 | January 15, 2025   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0098 | CONSTRUCTION OF LOCAL ROAD, SITIO AMBIONGAN, CARES, PUGO, LA UNION                                                                                                    | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540) | 24,493,889.53 | Completed | March 19, 2024 | September 10, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                       |                                                            |               |           |                |                   |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0099 | REHABILITATION OF BRIDGE OF BRGY. LEONES EAST, TUBAO, LA UNION                                                                                                                                                        | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 4,822,252.05  | Completed | March 19, 2024 | April 18, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0100 | REHABILITATION OF BRIDGE, BRGY. GALLANO, ARINGAY, LA UNION                                                                                                                                                            | KRYPTONITE 6S BUILDERS INC. (45023)                        | 4,822,594.84  | Completed | March 19, 2024 | April 28, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0101 | CONST/REHAB OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST OF FLOOD CONTROL STRUCTURES ALONG BAUANG RIVER BASIN, BRGY. ACAO, BAUANG, LA UNION                                  | PANGASINAN NEW WILSON LUMBER & CONSTRUCTION SUPPLY (37225) | 28,946,444.57 | Completed | June 19, 2024  | December 08, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0102 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN, BARANGAY CABALAYANGAN, BAUANG, LA UNION | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)      | 48,238,274.49 | Completed | March 19, 2024 | October 01, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0103 | SIPAG-FLOOD MIT. STRUC. PROTECTING MAJOR/STRAT. PUBLIC BLDGS/FACI- CONST OF FLOOD CONTROL STRUCTURE BRGY. POBLACION SUR, CABA, LU                                                                                     | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 48,244,241.98 | Completed | April 03, 2024 | October 16, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0104 | SIPAG-FLOOD MIT. STRUC. PROTECTING MAJOR/STRAT PUBLIC BLDGS/FACILITIES - CONST. OF FLOOD CONTROL STRUC., PHASE 1, BRGY. SAN JOSE, CABA, LU                                                                            | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)           | 48,244,610.83 | Completed | April 03, 2024 | October 15, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0108 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 1), BAUANG, LA UNION            | SILVERWOLVES CONSTRUCTION CORPORATION (48466)              | 89,737,118.14 | Completed | April 16, 2024 | January 04, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0109 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 2), BAUANG, LA UNION            | SILVERWOLVES CONSTRUCTION CORPORATION (48466)              | 89,737,280.52 | Completed | April 16, 2024 | January 04, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0110 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 3), BAUANG, LA UNION            | SILVERWOLVES CONSTRUCTION CORPORATION (48466)              | 89,736,907.75 | Completed | April 16, 2024 | January 04, 2025  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                               |                                                  |               |           |                |                  |        |
|------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|---------------|-----------|----------------|------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0111 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 4), BAUANG, LA UNION    | SILVERWOLVES CONSTRUCTION CORPORATION (48466)    | 89,736,445.72 | Completed | April 16, 2024 | January 04, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0112 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 5), BAUANG, LA UNION    | SILVERWOLVES CONSTRUCTION CORPORATION (48466)    | 89,736,347.57 | Completed | April 16, 2024 | January 04, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0113 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 6), BAUANG, LA UNION    | SILVERWOLVES CONSTRUCTION CORPORATION (48466)    | 89,737,362.73 | Completed | April 16, 2024 | January 04, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0114 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 7), BAUANG, LA UNION    | SILVERWOLVES CONSTRUCTION CORPORATION (48466)    | 89,737,260.38 | Completed | April 16, 2024 | January 04, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0115 | REHABILITATION OF ROAD, BRGY. SOBREDILLO, CABA, LA UNION                                                                                                                                                      | E.E. MADAYAG CONSTRUCTION (25029)                | 9,896,317.63  | Completed | April 16, 2024 | June 05, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0116 | CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), PUGO, BAGULIN, AND BURGOS, LA UNION                                                                                                                        | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540) | 2,888,298.30  | Completed | April 12, 2024 | June 10, 2024    | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0117 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 1), NAGUILIAN, LA UNION | MG SAMIDAN CONSTRUCTION (33234)                  | 94,560,825.52 | Completed | April 18, 2024 | January 14, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0118 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 2), NAGUILIAN, LA UNION | MG SAMIDAN CONSTRUCTION (33234)                  | 94,560,126.68 | Completed | April 18, 2024 | January 14, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0119 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 3), NAGUILIAN, LA UNION | MG SAMIDAN CONSTRUCTION (33234)                  | 94,560,926.77 | Completed | April 18, 2024 | January 14, 2025 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                |                                                       |               |           |                |                   |        |
|------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0120 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 4), NAGUILIAN, LA UNION  | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) | 94,560,128.59 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0121 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 5), NAGUILIAN, LA UNION  | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) | 94,561,136.19 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0122 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 6), NAGUILIAN, LA UNION  | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) | 94,562,171.36 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0123 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 7), NAGUILIAN, LA UNION  | UNIMAX STEEL STRUCTURE AND CONSTRUCTION CORP. (49389) | 94,560,506.31 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0124 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 8), NAGUILIAN, LA UNION  | UNIMAX STEEL STRUCTURE AND CONSTRUCTION CORP. (49389) | 94,561,818.50 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0125 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 9), NAGUILIAN, LA UNION  | UNIMAX STEEL STRUCTURE AND CONSTRUCTION CORP. (49389) | 94,560,757.31 | Completed | April 18, 2024 | January 14, 2025  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0126 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAUANG RIVER BASIN (PACKAGE 10), NAGUILIAN, LA UNION | UNIMAX STEEL STRUCTURE AND CONSTRUCTION CORP. (49389) | 82,403,230.11 | Completed | April 18, 2024 | December 25, 2024 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0139 | CONST./MAINT OF FLOOD MIT STRUCTURES & DRAINAGE SYS.-CONST OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER BASIN, BGRY. STA LUCIA, ARINGAY, LA UNION                                                            | KRYPTONITE 6S BUILDERS INC. (45023)                   | 19,224,221.54 | Completed | May 08, 2024   | October 12, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                     |               |           |                 |                   |        |
|------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------|-----------|-----------------|-------------------|--------|
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0140 | CONST/MAINTENANCE OF FLOOD MIT STRUCTURES & DRAINAGE SYS.-CONST OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER BASIN BRGY. HALOG EST, TUBAO, LU (PACKAGE 7)                                                                                                     | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                    | 19,284,998.86 | Completed | May 07, 2024    | October 14, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0141 | CONST/MAINTENANCE OF FLOOD MIT STRUCTURES & DRAINAGE SYSTEMS-CONST OF FLOOD CONTROL STRUCTURES ALONG ARINGAY RIVER BASIN, BRGY. MAGSAYSAY, TUBAO, LU                                                                                                            | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                    | 19,284,998.86 | Completed | May 07, 2024    | October 14, 2024  | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0154 | INSTALLATION OF ROAD SAFETY DEVICES ALONG ROSARIO-PUGO ROAD - K0216+(-1004) - K0228 +014, LA UNION, ROSARIO-PUGO ROAD, LA UNION                                                                                                                                 | MG SAMIDAN CONSTRUCTION (33234)                                                     | 96,488,777.47 | Completed | June 11, 2024   | August 18, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0155 | INSTALLATION OF ROAD SAFETY DEVICES ALONG AGOO-BAGUIO CITY ROAD - K0248+470 - K0259+267, PUGO, LA UNION, AGOO-BAGUIO CITY ROAD, PUGO, LA UNION                                                                                                                  | MG SAMIDAN CONSTRUCTION (33234)                                                     | 96,487,607.60 | Completed | June 11, 2024   | August 24, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0156 | INSTALLATION OF ROAD SAFETY DEVICES ALONG AGOO-BAGUIO CITY ROAD - K0240+752 - K0248+470, TUBAO, LA UNION, AGOO-BAGUIO CITY ROAD, TUBAO, LA UNION                                                                                                                | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                               | 96,487,569.95 | Completed | June 11, 2024   | August 24, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0157 | INSTALLATION OF ROAD SAFETY DEVICES ALONG AGOO-BAGUIO CITY ROAD K0237+(-885) - K0240+752, AGOO, LA UNION, AGOO-BAGUIO CITY ROAD, AGOO, LA UNION                                                                                                                 | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                               | 96,487,569.95 | Completed | June 11, 2024   | August 24, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0158 | INSTALLATION OF ROAD SAFETY DEVICES ALONG AGOO-BAGUIO CITY ROAD (PACKAGE 1), LA UNION, AGOO-BAGUIO CITY ROAD, AGOO, LA UNION                                                                                                                                    | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                               | 96,488,777.47 | Completed | June 11, 2024   | August 18, 2024   | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0161 | CONST./REHAB OF FLOOD MIT. FACI W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONST OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER BASIN, BRGY. SAN JUAN EAST, ARINGAY, LA UNION (PHASE 2)                                                                       | T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852) | 28,943,409.41 | Completed | August 13, 2024 | February 01, 2025 | 100.00 |
| La Union 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0162 | SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG) - ACCESS RDS. AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDNGS/FACILITIES, REHAB. OF POBLACION - SAN JUAN WEST RD. LEADING TO CENTENNIAL TUNNEL (PACKAGE 7), ARINGAY, LA UNION | T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852) | 96,494,978.78 | Completed | August 06, 2024 | January 21, 2025  | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                              |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0163 | SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG) - ACCESS RDS. AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDNGS/FACILITIES, REHAB. OF POBLACION - SAN JUAN WEST RD. LEADING TO CENTENNIAL TUNNEL (PACKAGE 8), ARINGAY, LA UNION | T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852)          | 96,497,323.50 | Completed | August 06, 2024   | January 21, 2025   | 100.00 |
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0164 | SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG) - ACCESS RDS. AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDNGS/FACILITIES, REHAB. OF POBLACION - SAN JUAN WEST RD. LEADING TO CENTENNIAL TUNNEL (PACKAGE 9), ARINGAY, LA UNION | T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852)          | 96,490,233.20 | Completed | August 06, 2024   | January 21, 2025   | 100.00 |
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0173 | SUST. INFRA PROJ. ALLEVIATING GAPS (SIPAG)-ACCESS RDS AND/OR BRIDGES FROM THE NAT'L RD/S LEADING TO MAJOR STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF ROAD SLOPE PROTCTN, CABA-NAG PRVNCL RD, CABA LU (PACKAGE 8)                                             | MG SAMIDAN CONSTRUCTION (33234) / HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835)   | 96,491,049.29 | Completed | October 01, 2024  | April 29, 2025     | 100.00 |
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0174 | SUST. INFRA PROJ. ALLEVIATING GAPS (SIPAG)-ACCESS RDS AND/OR BRIDGES FROM THE NAT'L RD/S LEADING TO MAJOR STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF ROAD SLOPE PROTCTN, CABA-NAG PRVNCL RD, CABA LU (PACKAGE 9)                                             | MG SAMIDAN CONSTRUCTION (33234) / HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835)   | 96,489,707.06 | Completed | October 01, 2024  | April 29, 2025     | 100.00 |
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 SSP  | 24AF0175 | SUST. INFRA PROJ. ALLEVIATING GAPS (SIPAG)-ACCESS RDS AND/OR BRIDGES FROM THE NAT'L RD/S LEADING TO MAJOR STRATEGIC PUBLIC BLDGS/FACILITIES - CONST. OF ROAD SLOPE PROTCTN, CABA-NAG PRVNCL RD, CABA LU (PACKAGE 10)                                            | MG SAMIDAN CONSTRUCTION (33234) / HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835)   | 96,488,152.93 | Completed | October 01, 2024  | April 29, 2025     | 100.00 |
| La Union 2nd District Engineering Office   | 2024 | Regular Infra - GAA 2024 OO-2 | 24AF0195 | CONST. OF FLOOD CONTROL STRUCTURE, STO. TOMAS, LA UNION                                                                                                                                                                                                         | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / JHI CONSTRUCTION & SUPPLY (19317) | 96,494,448.46 | Completed | December 24, 2024 | September 24, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0001 | ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PANGASINAN - ZAMBALES RD - K0269 + 000 - K0271 + 000 AT INFANTA, PANGASINAN                                                                                                                               | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                 | 34,432,242.86 | Completed | February 12, 2024 | May 11, 2024       | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0002 | ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PANGASINAN - ZAMBALES RD - K0274 + 405 - K0276 + 000 AT INFANTA, PANGASINAN                                                                                                                               | CELBROS CONSTRUCTION AND SUPPLIES (44901)                                                    | 26,444,307.40 | Completed | February 05, 2024 | April 19, 2024     | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                             |                                                                             |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0003 | ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - BURGOS - AGNO RD - K0308 + 000 - K0310 + 641 AT AGNO, PANGASINAN                                                                                                                                      | JONIK TRADING & CONSTRUCTION (20612)                                        | 26,725,580.00 | Completed | February 05, 2024 | April 19, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0005 | ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROAD SLIPS, SLOPE COLLAPSE AND LANDSLIDE - BANI - AGNO RD - K0346 + 840 - K0347 + 345 AT AGNO, PANGASINAN                                                                                     | CDC CONSTRUCTION & SUPPLIES (28275)                                         | 49,000,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0006 | ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - ALAMINOS-BOLINAO RD - K0359 + 590 - K0360 + 150 AT BOLINAO, PANGASINAN                                                                                | CEGON 88 CONSTRUCTION INC. (45019)                                          | 7,642,040.00  | Completed | February 08, 2024 | October 28, 2024   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0007 | ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - ALAMINOS - LUCAP RD - K0324 + 654 - K0325 + 954 AT ALAMINOS CITY, PANGASINAN                                                                          | JONIK TRADING & CONSTRUCTION (20612)                                        | 29,400,000.00 | Completed | March 04, 2024    | December 18, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0008 | NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - ALAMINOS - BOLINAO RD - K0322 + 328 - K0323 + 793 AT BARANGAY POGO, ALAMINOS CITY, PANGASINAN                                                                                                                 | JONIK TRADING & CONSTRUCTION (20612)                                        | 42,705,460.00 | Completed | February 08, 2024 | September 22, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0009 | NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PANGASINAN - ZAMBALES RD - K0271 + 878 - K0273 + 038 AT INFANTA, PANGASINAN                                                                                                                                   | JONIK TRADING & CONSTRUCTION (20612)                                        | 39,465,580.00 | Completed | February 08, 2024 | August 07, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0010 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ALAMINOS RIVER (POGO SECTION), STA.010+525-STA.010+925, BARANGAY POGO, ALAMINOS CITY, PANGASINAN | CHIARA2300 INCORPORATED (8736) / EJR BUILDERS & CONSTRUCTION SUPPLY (24255) | 96,500,000.00 | Completed | February 12, 2024 | December 03, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0011 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ALAMINOS RIVER, STA. 009 + 772.9 - STA. 010 + 172.9, BRGY. CAYUCAY, ALAMINOS CITY, PANGASINAN    | JONIK TRADING & CONSTRUCTION (20612) / ALCEL CONSTRUCTION (15129)           | 96,500,000.00 | Completed | February 23, 2024 | December 03, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                  |                                                                     |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0012 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (BANGAN-ODA SECTION),STA. 007 + 850 - STA. 008 + 250,BRGY. BANGAN-ODA, AGNO, PANG   | JONIK TRADING & CONSTRUCTION (20612) / ALCEL CONSTRUCTION (15129)   | 96,500,000.00 | Completed | February 23, 2024 | March 03, 2025     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0013 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (CARANGLAAN SECTION),STA. 017 + 829 - STA. 018 + 229,BRGY. CARANGLAAN,MABINI,PANG    | ALCEL CONSTRUCTION (15129)                                          | 96,500,000.00 | Completed | February 12, 2024 | December 03, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0014 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (POBLACION WEST SECTION), STA. 001+418-STA. 001+848, BRGY. POBLACION WEST,AGNO, PANG | RAMDC CONSTRUCTION AND TRADING (39252) / ALCEL CONSTRUCTION (15129) | 96,500,000.00 | Completed | February 14, 2024 | February 04, 2025  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0015 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (POBLACION WEST SECTION), STA.001+848-STA.002+278, BRGY. POBLACION WEST,AGNO,PANG    | ALCEL CONSTRUCTION (15129)                                          | 96,500,000.00 | Completed | February 12, 2024 | December 04, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0016 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG ALAMINOS RIVER (BARANGAY CABATUAN-VICTORIA SECTION), STA.024+385- STA.024+629 AT ALAMINOS CITY, PANG  | ALCEL CONSTRUCTION (15129)                                          | 49,000,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0017 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG BALINGCAGUING RIVER (AOLENG SECTION), STA.002+059-STA.002+303, BRGY. AOLENG, AGNO, PANGASINAN        | JONIK TRADING & CONSTRUCTION (20612)                                | 49,000,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                  |                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0018 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG BALINGCAGUING RIVER (POBLACION EAST SECTION),STA.003+436-STA.003+680,BRGY. POBLACION EAST,AGNO,PANG    | JONIK TRADING & CONSTRUCTION (20612)                                      | 49,000,000.00 | Completed | February 05, 2024 | October 16, 2024   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0019 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION FACILITIES, ALAMINOS RIVER (PALAMIS SECTION), STA. 016+340 - STA. 016+584, BARANGAY PALAMIS, ALAMINOS CITY, PANGASINAN   | CDC CONSTRUCTION & SUPPLIES (28275)                                       | 49,000,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0021 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. LUCAP, ALAMINOS CITY, PANGASINAN (PACKAGE II)                 | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / ALCEL CONSTRUCTION (15129) | 96,491,365.52 | Completed | February 12, 2024 | March 03, 2025     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0022 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL ALONG BALINGCAGUING RIVER, BARANGAY ANAPAO, BURGOS, PANGASINAN                              | CDC CONSTRUCTION & SUPPLIES (28275)                                       | 72,686,685.00 | Completed | February 12, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0023 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (POBLACION SECTION),STA.027+880- STA.028+203, BRGY.POB | BERSON'S CONSTRUCTION & TRADING (31181)                                   | 72,687,660.00 | Completed | February 12, 2024 | January 20, 2025   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AG0024 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ROAD LEADING TO SURIP BEACH AND PILGRIMAGE SITE, BANI, PANGASINAN                                               | RAMDC CONSTRUCTION AND TRADING (39252)                                    | 19,279,704.53 | Completed | February 12, 2024 | July 06, 2024      | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                                     |                                                |               |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AG0025 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ROAD LEADING TO TUBONG BEACH AND DACAP SUR PILGRIMAGE SITE, BANI, PANGASINAN                                       | RAMDC CONSTRUCTION AND TRADING (39252)         | 19,297,870.06 | Completed | February 12, 2024 | May 21, 2024       | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AG0026 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO BUSAY CALABENG FALLS, BANI, PANGASINAN                                                                      | CELBROS CONSTRUCTION AND SUPPLIES (44901)      | 9,800,000.00  | Completed | February 05, 2024 | April 25, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AG0027 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO LUCAP BOULEVARD AND MANGROVE PARK, BRGY. BUED, ALAMINOS CITY, PANGASINAN                                    | ORIENTAL SALES CENTER AND CONTRACTOR (33630)   | 9,795,599.62  | Completed | February 12, 2024 | April 09, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AG0028 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)- BRGY. GARRITA-SAN VICENTE-BANOG SUR ROAD IN SUPPORT TO PROCESSING OF AGRICULTURAL FOOD | JONIK TRADING & CONSTRUCTION (20612)           | 31,171,729.40 | Completed | February 08, 2024 | July 28, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0029 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - ALAMINOS-BOLINAO RD AND PANGASINAN-ZAMBALES RD (S00319LZ) - K0320 + 805 AT ALAMINOS CITY, PANGASINAN                                                       | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 9,800,000.00  | Completed | April 19, 2024    | September 16, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0030 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - ALAMINOS-LUCAP RD AND ALAMINOS-BOLINAO ROAD (S05901LZ) - K0321 + (-050) AT ALAMINOS CITY, PANGASINAN                                                       | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 9,800,000.00  | Completed | April 19, 2024    | September 16, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0031 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ALAMINOS - BOLINAO RD (S05901LZ) - K0354 + 505 - K0355 + 505, BOLINAO, PANGASINAN                                                    | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 2,055,998.50  | Completed | February 08, 2024 | February 27, 2024  | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                                 |                                                |              |           |                   |                   |        |
|--------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|--------------|-----------|-------------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0032 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG PANGASINAN - ZAMBALES RD (S00319LZ) - K0318 + 936 - K0319 + 910, ALAMINOS CITY, PANGASINAN                                       | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 909,380.50   | Completed | February 08, 2024 | February 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0033 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG PANGASINAN - ZAMBALES RD (S00319LZ) - K0321 + 378 - K0322 + 374, ALAMINOS CITY, PANGASINAN                                       | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 958,421.40   | Completed | February 08, 2024 | February 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0034 | SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE(MVUC)AS PER R.A.11239-INSTALLATION OF SIGNAGE-WARNING,ADVISORY AND REGULATORY SIGNS,PAVEMENT MARKINGS,PEDESTRIAN FENCING AND STREET LIGHTS ALONG PANGASINAN-ZAMBALES RD(S00319LZ)-K0320+744-K0321+093,ALAMINOS CI | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876) | 1,963,268.80 | Completed | February 08, 2024 | February 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0035 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY AMANDIEGO, ALAMINOS CITY, PANGASINAN                    | CELBROS CONSTRUCTION AND SUPPLIES (44901)      | 4,900,000.00 | Completed | February 08, 2024 | March 11, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0036 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MULTI-PURPOSE BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - REHABILITATION OF BANI CONVENTION CENTER, BARANGAY POBLACION, BANI, PANGASINAN                                            | SZCON BUILDERS INC. (43523)                    | 9,800,000.00 | Completed | February 23, 2024 | August 20, 2024   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0037 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SIAPAR, ANDA, PANGASINAN                                                      | CELBROS CONSTRUCTION AND SUPPLIES (44901)      | 4,949,978.15 | Completed | February 05, 2024 | March 23, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0038 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TUGUI NORTE, BANI, PANGASINAN                                                     | CELBROS CONSTRUCTION AND SUPPLIES (44901)      | 4,949,238.18 | Completed | February 08, 2024 | March 21, 2024    | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                            |                             |              |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|--------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0039 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING - SENIOR CITIZEN BUILDING, BARANGAY RANOM ILOCO, BANI, PANGASINAN | SZCON BUILDERS INC. (43523) | 2,475,000.00 | Completed | February 05, 2024 | May 04, 2024       | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0040 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, BURGOS, PANGASINAN                           | SZCON BUILDERS INC. (43523) | 2,475,000.00 | Completed | February 05, 2024 | June 03, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0041 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AWAG, ANDA, PANGASINAN                                               | SZCON BUILDERS INC. (43523) | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0042 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALLAG, BANI, PANGASINAN                                             | SZCON BUILDERS INC. (43523) | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0043 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BOBONOT, DASOL, PANGASINAN                                           | SZCON BUILDERS INC. (43523) | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0044 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CACAYASEN, BURGOS, PANGASINAN                                        | SZCON BUILDERS INC. (43523) | 4,699,644.70 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0045 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DACAP NORTE, BANI, PANGASINAN                                        | SZCON BUILDERS INC. (43523) | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                       |                                         |              |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0046 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DACAP SUR, BANI, PANGASINAN     | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0047 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUCERO, BOLINAO, PANGASINAN     | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0048 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAL-ONG, ANDA, PANGASINAN       | SZCON BUILDERS INC. (43523)             | 4,692,556.39 | Completed | February 05, 2024 | July 03, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0049 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAYA, INFANTA, PANGASINAN       | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0050 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PATAR, AGNO, PANGASINAN         | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0051 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, DASOL, PANGASINAN    | BERSON'S CONSTRUCTION & TRADING (31181) | 9,700,410.40 | Completed | May 20, 2024      | February 03, 2025  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0052 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RANAO, BANI, PANGASINAN         | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0053 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PASCUAL, BURGOS, PANGASINAN | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | February 05, 2024 | September 01, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                        |                                                                                                                 |               |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0054 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DASOL INTEGRATED SCHOOL, BARANGAY POBLACION, DASOL, PANGASINAN            | SZCON BUILDERS INC. (43523)                                                                                     | 4,950,000.00  | Completed | February 05, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0055 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, INFANTA INTEGRATED SCHOOL, BARANGAY POBLACION, INFANTA, PANGASINAN        | SZCON BUILDERS INC. (43523)                                                                                     | 4,950,000.00  | Completed | February 08, 2024 | September 04, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0056 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - RECONSTRUCTION OF MULTI-PURPOSE BUILDING, DON RAYMUNDO CELESTE (PHASE II), BARANGAY GERMINAL, BOLINAO, PANGASINAN | JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY: JASA BUILDER'S) (31330) / JONIK TRADING & CONSTRUCTION (20612) | 49,500,000.00 | Completed | April 19, 2024    | February 12, 2025  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0057 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (BUILDING I), HUNDRED ISLANDS NATIONAL PARK, ALAMINOS CITY, PANGASINAN   | SZCON BUILDERS INC. (43523)                                                                                     | 9,690,900.09  | Completed | April 19, 2024    | January 07, 2025   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0059 | BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY VIGA, DASOL, PANGASINAN                                                                                | BERSON'S CONSTRUCTION & TRADING (31181)                                                                         | 4,699,996.20  | Completed | February 08, 2024 | April 22, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0060 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NAMATUCAN, AGNO, PANGASINAN          | CEGON 88 CONSTRUCTION INC. (45019)                                                                              | 4,950,000.00  | Completed | February 14, 2024 | March 27, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0061 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MAGSAYSAY, AGNO, PANGASINAN          | CEGON 88 CONSTRUCTION INC. (45019)                                                                              | 4,950,000.00  | Completed | February 14, 2024 | March 27, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                         |                                            |              |           |                   |                |        |
|--------------------------------------------|------|------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0062 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CABUNGAN, ANDA, PANGASINAN            | CELBROS CONSTRUCTION AND SUPPLIES (44901)  | 4,949,852.78 | Completed | February 14, 2024 | March 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0063 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MACANDO-CANDONG, ANDA, PANGASINAN     | CEGON 88 CONSTRUCTION INC. (45019)         | 4,929,128.05 | Completed | February 14, 2024 | March 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0064 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MAAWI, ALAMINOS CITY, PANGASINAN      | CELBROS CONSTRUCTION AND SUPPLIES (44901)  | 4,702,005.00 | Completed | February 14, 2024 | March 18, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0065 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BISOCOL, ALAMINOS CITY, PANGASINAN    | CELBROS CONSTRUCTION AND SUPPLIES (44901)  | 4,950,000.00 | Completed | February 14, 2024 | March 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0066 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MACATIW, ALAMINOS CITY, PANGASINAN    | CABERTO CONSTRUCTION AND SUPPLY (43886)    | 4,950,000.00 | Completed | February 14, 2024 | March 19, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0067 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BALEYADAAN, ALAMINOS CITY, PANGASINAN | EJR BUILDERS & CONSTRUCTION SUPPLY (24255) | 4,949,673.03 | Completed | February 14, 2024 | March 22, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0068 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY VIGA, AGNO, PANGASINAN                | CEGON 88 CONSTRUCTION INC. (45019)         | 4,950,000.00 | Completed | February 14, 2024 | March 17, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                             |                                           |              |           |                   |                |        |
|--------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0069 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY AMANGBANGAN, ALAMINOS CITY, PANGASINAN    | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,950,000.00 | Completed | February 14, 2024 | March 19, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0070 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SITIO MAGDANGLA, BARANGAY CAOYAN, SUAL, PANGASINAN | JONIK TRADING & CONSTRUCTION (20612)      | 4,700,500.91 | Completed | February 05, 2024 | March 10, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0071 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN PAITAN EAST, SUAL, PANGASINAN                    | JONIK TRADING & CONSTRUCTION (20612)      | 4,950,000.00 | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0072 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, BURGOS, PANGASINAN           | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,949,280.88 | Completed | February 14, 2024 | March 15, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0073 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, BANI, PANGASINAN                | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,949,756.54 | Completed | February 14, 2024 | March 19, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0074 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY APORAO, BANI, PANGASINAN                  | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,692,596.33 | Completed | February 14, 2024 | April 01, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0075 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN SAMANG NORTE, BOLINAO, PANGASINAN                | CABERTO CONSTRUCTION AND SUPPLY (43886)   | 4,701,498.25 | Completed | February 05, 2024 | March 10, 2024 | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                        |                                           |              |           |                   |                |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------|-----------|-------------------|----------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0076 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MASIDEM, BANI, PANGASINAN            | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,949,704.48 | Completed | February 14, 2024 | March 19, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0077 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN SAMANG SUR, BOLINAO, PANGASINAN             | SAMANTHA ENTERPRISES (35697)              | 4,949,816.66 | Completed | February 08, 2024 | March 26, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0078 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN ILOG MALINO, BOLINAO, PANGASINAN            | JONIK TRADING & CONSTRUCTION (20612)      | 4,950,000.00 | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0079 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BOLAOEN, SUAL, PANGASINAN                   | JONIK TRADING & CONSTRUCTION (20612)      | 4,950,000.00 | Completed | February 08, 2024 | March 14, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0080 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD ALONG SIAOSIO WEST TO MATIKO, SUAL, PANGASINAN | JONIK TRADING & CONSTRUCTION (20612)      | 4,697,495.44 | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0081 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN SITIO SIAOSIO EAST, SUAL, PANGASINAN        | JONIK TRADING & CONSTRUCTION (20612)      | 4,700,667.40 | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0082 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MARITIME, BRGY. POBLACION, SUAL, PANGASINAN                             | CABERTO CONSTRUCTION AND SUPPLY (43886)   | 4,950,000.00 | Completed | February 05, 2024 | June 03, 2024  | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                           |                                         |               |           |                   |                |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|---------------|-----------|-------------------|----------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0083 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MARITIME, BRGY. LUCIENTE 1ST, BOLINAO, PANGASINAN                          | CABERTO CONSTRUCTION AND SUPPLY (43886) | 4,949,950.00  | Completed | February 05, 2024 | June 03, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0084 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN CABUYAO, BOLINAO, PANGASINAN                   | GED CONSTRUCTION (13614)                | 4,701,926.35  | Completed | February 05, 2024 | March 23, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0085 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN MADACAY, BRGY. CABUYAO, BOLINAO, PANGASINAN    | GED CONSTRUCTION (13614)                | 4,701,878.62  | Completed | February 05, 2024 | March 10, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0086 | BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER SYSTEM IN CAOAYAN HOUSING, SUAL, PANGASINAN                                                                                       | JONIK TRADING & CONSTRUCTION (20612)    | 9,800,000.00  | Completed | February 08, 2024 | July 06, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0087 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, DAANG KALIKASAN, BRGY. CAOAYAN, SUAL, PANGASINAN | JONIK TRADING & CONSTRUCTION (20612)    | 14,850,000.00 | Completed | February 08, 2024 | March 31, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0088 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN CAOAYAN, SUAL, PANGASINAN                      | JONIK TRADING & CONSTRUCTION (20612)    | 4,950,000.00  | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0089 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN SITIO KUSINERO, SUAL, PANGASINAN               | JONIK TRADING & CONSTRUCTION (20612)    | 4,950,000.00  | Completed | February 08, 2024 | March 13, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0090 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN LUCIENTE II, BOLINAO, PANGASINAN               | SAMANTHA ENTERPRISES (35697)            | 4,700,184.70  | Completed | February 08, 2024 | March 13, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                         |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0091 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG NAYOM RIVER, STA. 006+285.2 - STA.006+922.2, MAYA, INFANTA, PANGASINAN  | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) | 96,500,000.00 | Completed | February 12, 2024 | December 07, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0092 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG ALAMINOS RIVER, STA. 009 + 372.9 - STA. 009 + 772.9, CAYUCAY, ALAMINOS CITY, PANGASINAN              | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) | 96,500,000.00 | Completed | February 23, 2024 | December 18, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0093 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG NAYOM RIVER, STA. 006 + 922.2 - STA. 007 + 559.2, MAYA, INFANTA, PANGAS | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) | 96,500,000.00 | Completed | February 23, 2024 | December 18, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0094 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY BOLANEY, ALAMINOS CITY, PANGASINAN                                          | CELBROS CONSTRUCTION AND SUPPLIES (44901)               | 4,949,719.68  | Completed | February 23, 2024 | April 10, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0095 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY SABANGAN, ALAMINOS CITY, PANGASINAN                                         | CELBROS CONSTRUCTION AND SUPPLIES (44901)               | 4,949,281.49  | Completed | February 23, 2024 | April 10, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0096 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD WITH CANAL IN GERMINAL, BOLINAO, PANGASINAN                                             | ALCEL CONSTRUCTION (15129)                              | 4,949,140.54  | Completed | February 23, 2024 | May 31, 2024      | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                         |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0097 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD ALONG ESTANZA TO ILOG MALINO, BOLINAO, PANGASINAN                                     | ALCEL CONSTRUCTION (15129)                              | 4,946,244.93  | Completed | February 23, 2024 | May 03, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0098 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN ARNEDO, BOLINAO, PANGASINAN                                                          | JONIK TRADING & CONSTRUCTION (20612)                    | 4,949,327.21  | Completed | February 23, 2024 | March 28, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0099 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BARUAN, AGNO, PANGASINAN                                                      | CEGON 88 CONSTRUCTION INC. (45019)                      | 4,950,000.00  | Completed | February 23, 2024 | March 28, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0100 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, HUNDRED ISLANDS NATIONAL PARK, ALAMINOS CITY, PANGASINAN                                                         | SZCON BUILDERS INC. (43523)                             | 4,700,051.73  | Completed | February 23, 2024 | July 28, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0101 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PAITAN WEST, SUAL, PANGASINAN                                                                                      | CABERTO CONSTRUCTION AND SUPPLY (43886)                 | 4,700,935.89  | Completed | February 23, 2024 | July 21, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0102 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BALINGCAGUING RIVER (CARANGLAAN SECTION), STA. 017+457 - STA.017+822, CARANGLAAN, MABINI, PANGASINAN | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) | 96,500,000.00 | Completed | March 04, 2024    | December 28, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0103 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION (CONCRETING) OF ROAD, BARANGAY COLAYO (GOING TO NALSOC CAVE), BANI, PANGASINAN                  | CELBROS CONSTRUCTION AND SUPPLIES (44901)               | 4,697,499.99  | Completed | March 04, 2024    | April 07, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                    |               |           |                |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0104 | BASIC INFRASTRUCTURE PROGRAM (BIP) - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - CONSTRUCTION OF CAUSEWAY IN LUCIENTE I, BOLINAO, PANGASINAN                                                                                             | JONIK TRADING & CONSTRUCTION (20612)                                               | 4,695,006.26  | Completed | March 04, 2024 | April 07, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0105 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, NATIONAL BUREAU OF INVESTIGATION (NBI) - ALAMINOS CITY SATELLITE OFFICE, BARANGAY PALAMIS, ALAMINOS CITY, PANGASIN | GED CONSTRUCTION (13614)                                                           | 4,950,000.00  | Completed | March 22, 2024 | August 18, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0106 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN PAITAN EAST, SUAL, PANGASINAN                                                                                    | JONIK TRADING & CONSTRUCTION (20612)                                               | 4,950,000.00  | Completed | March 04, 2024 | September 29, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0107 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN LUAC, BANI, PANGASINAN                                                                                           | JONIK TRADING & CONSTRUCTION (20612)                                               | 4,950,000.00  | Completed | March 04, 2024 | September 29, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0108 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF 106 MULTI-PURPOSE BUILDING IN BRGY. POBLACION, ALAMINOS CITY, PANGASINAN                                                                 | ST. ALMERS CONSTRUCTION AND ENTERPRISE (42876)                                     | 4,950,000.00  | Completed | March 22, 2024 | July 04, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0109 | ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - BANI-AGNO RD, K0342+445 TO K0344+125 AT AGNO, PANGASINAN                                                                                                                                         | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275) | 96,499,996.41 | Completed | March 15, 2024 | July 20, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0110 | ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ALAMINOS BYPASS RD, K0300+(-269) TO K0321+172, ALAMINOS-BANI BYPASS RD. AT ALAMINOS CITY, PANGASINAN                                                                                             | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275) | 96,499,993.22 | Completed | March 15, 2024 | July 20, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AG0111 | NETWORK DEVELOPMENT - ROAD WIDENING - PANGASINAN-ZAMBALES RD - K0333 + 720 - K0334 + 502 AT SUAL, PANGASINAN                                                                                                                                                    | JONIK TRADING & CONSTRUCTION (20612)                                               | 27,698,720.00 | Completed | April 08, 2024 | April 15, 2025     | 100.00 |





## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                      |                                                           |               |           |                |                   |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0112 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (AOLENG SECTION), STA.002+896.6- STA.003+296.6, BARANGAY AOLENG, AGNO, PANGASINAN        | SAMANTHA ENTERPRISES (35697) / ALCEL CONSTRUCTION (15129) | 96,500,000.00 | Completed | April 19, 2024 | January 13, 2025  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0113 | FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BALINGCAGUING RIVER (CARANGLAAN SECTION), STA.017+092 - STA. 017+457, CARANGLAAN, MABINI, PANGASINAN     | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)   | 96,500,000.00 | Completed | April 19, 2024 | February 12, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0114 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF BANK SLOPE PROTECTION ALONG ALAMINOS RIVER, STA.008+572.9-008+972.9, BARANGAY CAYUCAY, ALAMINOS CITY, PANG.   | ANORE CONSTRUCTION (34048)                                | 96,500,000.00 | Completed | April 12, 2024 | January 26, 2025  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0115 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG ALAMINOS RIVER, STA.009+347-STA. 009+886, BARANGAY SAN JOSE, ALAMINOS | ANORE CONSTRUCTION (34048)                                | 96,500,000.00 | Completed | April 08, 2024 | February 01, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AG0116 | FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG ALAMINOS RIVER, STA.009+886-STA. 010+425, BARANGAY SAN JOSE, ALAMINOS | ANORE CONSTRUCTION (34048)                                | 96,500,000.00 | Completed | April 08, 2024 | February 01, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AG0117 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - CONSTRUCTION OF ROAD LEADING TO MALACAPAS WHARF, BRGY. MALACAPAS, DASOL, PANGASINAN                                                | SZCON BUILDERS INC. (43523)                               | 4,900,000.00  | Completed | April 19, 2024 | June 02, 2024     | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                              |                                           |               |           |                |                    |        |
|--------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0118 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY BOLANEY, ALAMINOS CITY, PANGASINAN | JONIK TRADING & CONSTRUCTION (20612)      | 4,801,539.97  | Completed | April 08, 2024 | July 13, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0119 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY PALAMIS, ALAMINOS CITY, PANGASINAN | SZCON BUILDERS INC. (43523)               | 4,900,000.00  | Completed | April 08, 2024 | July 13, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0120 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BANOG SUR, BANI, PANGASINAN                    | SAMANTHA ENTERPRISES (35697)              | 4,888,675.02  | Completed | March 22, 2024 | April 25, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0121 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CACAYASEN, BURGOS, PANGASINAN                  | SZCON BUILDERS INC. (43523)               | 4,900,000.00  | Completed | April 19, 2024 | June 02, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0122 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LUCIENTE 2, BOLINAO, PANGASINAN                  | JONIK TRADING & CONSTRUCTION (20612)      | 29,396,252.67 | Completed | March 22, 2024 | September 10, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0123 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY POBLACION, ALAMINOS CITY, PANGASINAN             | CELBROS CONSTRUCTION AND SUPPLIES (44901) | 4,801,997.41  | Completed | March 26, 2024 | June 10, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                    |                                                                         |               |           |                |                |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|---------------|-----------|----------------|----------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0124 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY POCAL-POCAL, ALAMINOS CITY, PANGASINAN | CELBROS CONSTRUCTION AND SUPPLIES (44901)                               | 4,650,011.69  | Completed | March 22, 2024 | April 25, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0125 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, ALAMINOS CITY, PANGASINAN    | CELBROS CONSTRUCTION AND SUPPLIES (44901)                               | 4,652,515.60  | Completed | March 22, 2024 | April 25, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0127 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, ALAMINOS CITY, PANGASINAN | CELBROS CONSTRUCTION AND SUPPLIES (44901)                               | 4,697,594.69  | Completed | March 22, 2024 | June 06, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0128 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TAMBACAN, BURGOS, PANGASINAN           | JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330) | 4,799,455.00  | Completed | April 08, 2024 | May 22, 2024   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0129 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SANTIAGO ISLAND, BOLINAO, PANGASINAN            | RAMDC CONSTRUCTION AND TRADING (39252)                                  | 29,400,000.00 | Completed | March 22, 2024 | July 16, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0130 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, ALAMINOS CITY, PANGASINAN                        | RAMDC CONSTRUCTION AND TRADING (39252)                                  | 19,600,000.00 | Completed | April 08, 2024 | July 13, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0131 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BANI, PANGASINAN                               | SZCON BUILDERS INC. (43523)                                             | 14,700,000.00 | Completed | April 19, 2024 | July 05, 2024  | 100.00 |



## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                                 |                                                                                            |               |           |                |                   |        |
|--------------------------------------------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0132 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BOLINAO, PANGASINAN                                           | RAMDC CONSTRUCTION AND TRADING (39252)                                                     | 24,500,000.00 | Completed | March 22, 2024 | November 27, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0133 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, MABINI, PANGASINAN                                          | CABERTO CONSTRUCTION AND SUPPLY (43886)                                                    | 9,800,000.00  | Completed | April 19, 2024 | June 12, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0134 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, ANDA, PANGASINAN                                           | CEGON 88 CONSTRUCTION INC. (45019)                                                         | 24,500,000.00 | Completed | March 22, 2024 | August 29, 2024   | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0135 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BAYBAY SUR, SUAL, PANGASINAN                               | JONIK TRADING & CONSTRUCTION (20612)                                                       | 4,801,996.45  | Completed | March 26, 2024 | April 29, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0136 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BANK SLOPE PROTECTION ALONG NAYOM RIVER,STA.007+559.2- STA.008+159.2,BARANGAY MAYA,INFANTA,PANG. | ANORE CONSTRUCTION (34048)                                                                 | 96,500,000.00 | Completed | April 12, 2024 | February 05, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0137 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (BOBOY SECTION),STA.000+180-STA.000+610    | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540) / RANIA CONSTRUCTION AND SUPPLIES (34064) | 96,500,000.00 | Completed | April 08, 2024 | November 03, 2024 | 100.00 |





## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                                                  |                                                                             |               |           |                |                   |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0138 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (BOBOY SECTION), STA.000+610-STA.001+040    | RANIA CONSTRUCTION AND SUPPLIES (34064) / JHI CONSTRUCTION & SUPPLY (19317) | 96,500,000.00 | Completed | April 08, 2024 | November 03, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0139 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (CALZADA SECTION), STA.025+700-STA.026+130   | ANORE CONSTRUCTION (34048)                                                  | 96,500,000.00 | Completed | April 08, 2024 | February 01, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0140 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (CALZADA SECTION), STA.026+130-STA.026+560  | ANORE CONSTRUCTION (34048)                                                  | 96,500,000.00 | Completed | April 19, 2024 | February 12, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0141 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (POBLACION SECTION), STA.026+990-STA.027+420 | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / ALCEL CONSTRUCTION (15129)   | 96,500,000.00 | Completed | April 08, 2024 | February 01, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0142 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, LUCERO, BOLINAO, PANGASINAN                                                             | JONIK TRADING & CONSTRUCTION (20612)                                        | 4,848,882.50  | Completed | March 26, 2024 | April 29, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0143 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD ALONG ILOG MALINO TO ESTANZA, BOLINAO, PANGASINAN                                        | JONIK TRADING & CONSTRUCTION (20612)                                        | 4,950,000.00  | Completed | April 08, 2024 | May 12, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                                  |                                                                         |               |           |                |                   |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0144 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN LUCERO, BOLINAO, PANGASINAN                           | JONIK TRADING & CONSTRUCTION (20612)                                    | 4,849,134.70  | Completed | March 26, 2024 | April 29, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0145 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN VILLACORTA, MABINI, PANGASINAN                        | JONIK TRADING & CONSTRUCTION (20612)                                    | 4,700,366.50  | Completed | March 22, 2024 | April 25, 2024    | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0146 | BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY DACAP SUR - BARANGAY GARRITA, BANI, PANGASINAN | CELBROS CONSTRUCTION AND SUPPLIES (44901)                               | 4,950,000.00  | Completed | March 22, 2024 | May 08, 2024      | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0147 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (DON RAYMUNDO CELESTE), PHASE III, BARANGAY GERMINAL, BOLINAO, PANGASINAN            | JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330) | 29,105,649.80 | On-Going  | May 20, 2024   | October 10, 2024  | 72.47  |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0148 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ARNEDO, BOLINAO, PANGASINAN                                   | RAMDC CONSTRUCTION AND TRADING (39252)                                  | 2,969,821.59  | Completed | March 22, 2024 | July 19, 2024     | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0149 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ARNEDO ELEMENTARY SCHOOL, BARANGAY ARNEDO, BOLINAO, PANGASINAN                      | RAMDC CONSTRUCTION AND TRADING (39252)                                  | 6,929,821.88  | Completed | March 26, 2024 | November 20, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0150 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAMBES, BOLINAO, PANGASINAN                                                | SZCON BUILDERS INC. (43523)                                             | 4,950,000.00  | Completed | March 26, 2024 | October 21, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                                                                                                      |                                         |              |           |                |                   |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------|-----------|----------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0151 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN VICENTE, BURGOS, PANGASINAN                                | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | April 08, 2024 | November 03, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0152 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAMBACAN, BURGOS, PANGASINAN                                   | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | April 08, 2024 | December 03, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0153 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUPA, BOLINAO, PANGASINAN                                      | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | March 22, 2024 | October 17, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0154 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VICTORIA, ALAMINOS CITY, PANGASINAN                            | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | May 27, 2024   | November 17, 2024 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0155 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY POBLACION, DASOL, PANGASINAN                          | BERSON'S CONSTRUCTION & TRADING (31181) | 9,700,354.80 | Completed | May 20, 2024   | February 03, 2025 | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0156 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO ABAGATANEN, BARANGAY MACABOBONI, AGNO, PANGASINAN                 | SZCON BUILDERS INC. (43523)             | 4,950,000.00 | Completed | March 26, 2024 | October 21, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AG0157 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (BUILDING 2), HUNDRED ISLANDS NATIONAL PARK, ALAMINOS CITY, PANGASINAN | SZCON BUILDERS INC. (43523)             | 4,850,455.50 | Completed | May 27, 2024   | January 23, 2025  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                 |                                                                                                           |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0158 | BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GAYUSAN, AGNO, PANGASINAN                 | SZCON BUILDERS INC. (43523)                                                                               | 4,950,000.00  | Completed | March 22, 2024    | October 17, 2024  | 100.00 |
| Pangasinan 1st District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AG0165 | CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTOR SYSTEM AT PANGASINAN FIRST DISTRICT | JONIK TRADING & CONSTRUCTION (20612)                                                                      | 2,836,749.50  | Completed | June 24, 2024     | October 06, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0001 | ASSET PRESERVATION-PREVENTIVE MAINT.- JUDGE JOSE DE VENECIA SR AVE-K0209+000-K0209+712,DAGUPAN CITY,P                                                                                           | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 14,382,480.00 | Completed | February 02, 2024 | March 24, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0002 | ASSET PRESERVATION-PREVENTIVE MAINT.- URDANETA JCT.-LINGAYEN RD.VIA ZAMBALES-K0374+(-515)-K0374+000,D                                                                                           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 10,403,680.00 | Completed | February 02, 2024 | March 22, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0003 | ASSET PRESERVATION-PREVENTIVE MAINT.- URDANETA JCT.-LINGAYEN RD. VIA ZAMBALES-K0376+377-K0376+800,DAG                                                                                           | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 8,545,600.00  | Completed | February 02, 2024 | March 07, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0004 | ASSET PRESERVATION-PREVENTIVE MAINTENANCE-PANG.-LA UNOIN INTER-PROVL.ROAD -K0379+907-K0380+000 DAG.C                                                                                            | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 1,252,440.00  | Completed | February 02, 2024 | February 18, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0005 | ASSET PRESERVATION-PREVENTIVE MAINT.- PANG.-LA UNION INTER PROVL.ROAD-K0380+600-K0380+694,DAG.CITY,PA                                                                                           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 2,157,960.00  | Completed | February 02, 2024 | February 22, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0006 | ASSET PRESERVATION-PREVENTIVE MAINT.DAGUPAN-BONUAN-SAN FABIAN RD.K0380+603-K0381+133,K0383+420-K0386                                                                                            | BET CONSTRUCTION & SUPPLY (31764) / MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                             | 52,226,765.00 | Completed | February 16, 2024 | June 21, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0007 | ASSET PRESERVATION-PREVENTIVE MAINT.- MANGALDAN-MANAOAG-BINALONAN RD.- K0198+(-263)-K0198+200,K0198+20                                                                                          | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 28,662,780.30 | Completed | January 30, 2024  | May 08, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0008 | ASSET PRESERVATION-PREVENTIVE MAINT.- MANGALDAN-MANAOAG-BINALONAN RD.K0207+871-K0211+000,SAN JACINTO                                                                                            | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 30,411,360.00 | Completed | January 30, 2024  | May 08, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0009 | ASSET PRESERVATION-PREVENTIVE MAINT.MANGALDAN-MANAOAG-BINALONAN RD.-K0204+000-K0204+784,K0207+053-K0                                                                                            | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 11,817,820.00 | Completed | January 30, 2024  | March 25, 2024    | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                       |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0010 | ASSET PRESERVATION-PREVENTIVE MAINT.- JUDGE JOSE DE VENECIA BOULEVARD EXT'N.RD.-K0376+124-K0378+357,D | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 24,726,380.00 | Completed | February 02, 2024 | April 12, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0011 | ASSET PRESERVATION-PREVENTIVE MAINT.- MANGALDAN-MANAOAG-BINALONAN RD.-CHAINAGE 0-CHAINAGE 885,MANAOAG | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 8,939,560.00  | Completed | January 30, 2024  | March 13, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0012 | ASSET PRESERVATION-REHAB./RECONST'N./UPGRADING OF DAMAGED PAVED ROADS-PANG.-LU INTER PROVL.RD.-K0399  | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 3,522,267.08  | Completed | February 28, 2024 | June 28, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0013 | ASSET PRESERVATION-REHAB./RECONST'N./UPGRADING OF DAMAGED PAVED ROADS-URDANETA JCT.-LING.RD.VIA ZAM.  | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 3,267,320.00  | On-Going  | August 22, 2024   | November 16, 2024  | 32.87  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0014 | ASSET PRESERVATION-REHAB/RECONST'N./UPGRADING OF DAMAGED PAVED ROADS ALONG URDANETA JCT-DAGUPAN-LING  | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 13,232,940.00 | Completed | March 15, 2024    | October 30, 2024   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0015 | ASSET PRESERVATION-CONST'N./UPGRADING/REHAB.FOR DRAINAGE-JUDGE JOSE DE VENECIA SR.AVE-K0209+500-K020  | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 4,321,800.00  | Completed | March 15, 2024    | June 11, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0016 | ASSET PRESERVATION-CONST'N./UPGRADING/REHAB.FOR DRAINAGE-JUDGE JOSE DE VENECIA SR.AVE-K0208+323-K020  | RANIA CONSTRUCTION AND SUPPLIES (34064)                                                                   | 6,253,380.00  | Completed | February 16, 2024 | May 27, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0017 | ASSET PRESERVATION-CONST'N./UPGRADING/REHAB.FOR DRAINAGE-MANGALDAN-MANAOAG-BINALONAN RD.K0202+404-K0  | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 17,728,882.70 | Completed | February 08, 2024 | September 28, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0018 | ASSET PRESERVATION-CONST'N./UPGRADING/REHAB.FOR DRAINAGE ALONG MANGALDAN-MANAOAG-BINALONAN RD.-K0200+ | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                       | 8,575,000.00  | Completed | February 02, 2024 | May 27, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0019 | INSTALLATION OF SOLAR STREET LIGHTS & RD.SAFETY DEVICES ALONG PANG.-LU INTER PROVL RD.-K0380+206-K03  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                        | 3,885,436.89  | Completed | February 02, 2024 | March 16, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0020 | INSTALLATION OF SIGNAGE & PAVEMENT MARKINGS ALONG PANG.-LU INTER PROVL RD.(S00305LZ)-K0380+206-K0381  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                        | 880,000.00    | Completed | February 02, 2024 | March 14, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                      |                                                                                                                                               |              |           |                   |                 |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|--------------|-----------|-------------------|-----------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0021 | INST.OF SIGNAGE-WARNING-ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,PEDESTRIAN FENCING,AND STREET  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 2,581,116.21 | Completed | February 28, 2024 | April 09, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0022 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,& STREET LIGHTS ALONG  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 1,522,920.00 | Completed | February 02, 2024 | March 15, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0023 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,& PEDESTRIAN FENCING A | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 965,000.00   | Completed | February 02, 2024 | March 16, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0024 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS & STREET LIGHTS ALONG  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 4,128,740.00 | Completed | February 02, 2024 | March 18, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0025 | INST.OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,AND STREET LIGHTS ALONG PANG-L | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 2,129,540.00 | Completed | February 02, 2024 | March 03, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0026 | INST.OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG PANG-LU INTER PROVL  | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 869,000.00   | Completed | February 02, 2024 | March 11, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0027 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,& PEDESTRIAN FENCING A | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 3,678,920.00 | Completed | February 02, 2024 | March 17, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0028 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,& PEDESTRIAN FENCING   | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                                                            | 3,318,280.00 | Completed | February 15, 2024 | March 30, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0029 | IMPROVEMENT OF INTERSECTION-URDANETA JCT.-LINGAYEN RD.AND JUDGE JOSE DE VENECIA BLVD.EXT'N.RD. DAGUP | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) / BET CONSTRUCTION & SUPPLY (31764) | 9,800,000.00 | Completed | May 17, 2024      | August 14, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0030 | IMPROVEMENT OF INTERSECTION-DAG.-BONUAN-SAN FABIAN RD.AND JUDGE JOSE DE VENECIA BLVD.EXT'N.RD.DAG. C | BET CONSTRUCTION & SUPPLY (31764) / MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                                 | 9,800,000.00 | Completed | May 17, 2024      | August 14, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0031 | IMPROVEMENT OF INTERSECTION-PANGASINAN LA UNION RD(S00305LZ)-K0380+050 AND TAMBAK RD.DAG.CITY,PANGAS | ALCEL CONSTRUCTION (15129)                                                                                                                    | 9,800,000.00 | Completed | May 03, 2024      | July 31, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                      |                                                                     |              |           |                   |                   |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|--------------|-----------|-------------------|-------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0032 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,PEDESTRIAN FENCING,& S | BET CONSTRUCTION & SUPPLY (31764)                                   | 9,800,000.00 | Completed | March 15, 2024    | August 06, 2024   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0033 | CONSTRUCTION OF ROAD AT BARANGAY BANAOGANG, MANGALDAN, PANGASINAN                                    | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 9,800,000.00 | Completed | February 12, 2024 | May 20, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0034 | CONSTRUCTION OF ROAD AT BARANGAY CARANGLAAN, DAGUPAN CITY, PANGASINAN                                | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 9,797,904.95 | Completed | March 07, 2024    | October 16, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0035 | CONSTRUCTION OF ROAD AT BARANGAY GUEGUESANGEN, MANGALDAN, PANGASINAN                                 | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,900,000.00 | Completed | February 06, 2024 | April 04, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0036 | CONSTRUCTION OF BARANGAY ROAD AT BARANGAY ORAAN WEST,MANAOAG, PANGASINAN                             | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,896,794.33 | Completed | February 12, 2024 | March 25, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0037 | CONSTRUCTION OF ROAD AT BARANGAY TOCOC-ARAMAL, SAN FABIAN, PANGASINAN                                | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 9,796,000.00 | Completed | March 07, 2024    | July 16, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0038 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY IMELDA, SAN JACINTO, PANGASINAN           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,897,979.14 | Completed | March 04, 2024    | June 10, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0039 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BRGY. HERRERO PEREZ PHASE 1,DAGUPAN CITY, PANGASIN | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,900,000.00 | On-Going  | March 15, 2024    | January 06, 2025  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0040 | CONSTRUCTION(COMPLETION) OF BRIDGE AT BARANGAY INLAMBO, MANGALDAN,PANGASINAN                         | BET CONSTRUCTION & SUPPLY (31764)                                   | 2,970,000.00 | Completed | February 12, 2024 | April 30, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0041 | CONSTRUCTION OF BRIDGE AT BARANGAY LIPIT SUR, MANAOAG, PANGASINAN                                    | BET CONSTRUCTION & SUPPLY (31764)                                   | 4,946,523.18 | Completed | February 15, 2024 | July 07, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0042 | CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BARANGAY EMBARCADERO, MANGALDAN, PANGASINAN              | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,950,000.00 | Completed | February 06, 2024 | July 05, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0043 | CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BARANGAY HERRERO PEREZ, DAGUPAN CITY,PANGASINAN          | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,950,000.00 | Completed | March 15, 2024    | December 04, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0044 | CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BARANGAY LOBONG, SAN JACINTO,PANGASINAN                  | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,947,687.31 | Completed | February 15, 2024 | July 03, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0045 | CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BARANGAY LOMBOY,DAGUPAN CITY,PANGASINAN                  | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,948,511.30 | Completed | February 06, 2024 | October 22, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                    |                                                                     |              |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|--------------|-----------|-------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0046 | CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BRGY.PANTAL, MANAOAG, PANGASINAN                       | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,946,674.46 | Completed | February 15, 2024 | June 14, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0047 | CONSTRUCTION OF ROAD AT BARANGAY STA. CRUZ, SAN JACINTO, PANGASINAN                                | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,947,254.48 | Completed | February 06, 2024 | August 08, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0048 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BRGY. BOLOSAN,DAGUPAN CTY, PANGASINAN            | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,948,501.64 | On-Going  | February 06, 2024 | October 15, 2024   | 84.04  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0049 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY BONUAN BINLOC, DAGUPAN CITY, PANGASINAN | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,948,876.38 | Completed | February 15, 2024 | September 03, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0050 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY BONUAN GUESET, DAGUPAN CITY, PANGASINAN | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,948,236.09 | Completed | February 12, 2024 | July 25, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0051 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY LASIP CHICO, DAGUPAN CITY, PANGASINAN   | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,948,020.38 | Completed | February 12, 2024 | May 27, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0052 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY MABILAO, SAN FABIAN,PANGASINAN          | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,950,000.00 | Completed | February 15, 2024 | March 28, 2024     | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0053 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY NIBALIW, MANGALDAN, PANGASINAN          | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,950,000.00 | Completed | February 12, 2024 | May 23, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0054 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY PANTAL,DAGUPAN CITY, PANGASINAN         | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,948,241.08 | Completed | February 12, 2024 | September 26, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0055 | CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY SAGUD BAHLEY,SAN FABIAN, PANGASINAN     | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,946,503.77 | Completed | March 07, 2024    | August 27, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0056 | CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY BARI, MANGALDAN, PANGASINAN                            | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 4,950,000.00 | Completed | February 15, 2024 | May 18, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0057 | CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY CARAEL, DAGUPAN CITY, PANGASINAN                       | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 4,948,340.61 | On-Going  | February 15, 2024 | December 20, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0058 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BRGY. BOLO,SAN JACINTO, PANGASINAN           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,967,875.48 | On-Going  | February 08, 2024 | August 20, 2024    | 96.25  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0059 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BRGY. BUCAO, MANAOAG,PANGASINAN              | BMK CONSTRUCTION CORPORATION (FORMERLY B.M.K. CONSTRUCTION) (8292)  | 2,966,910.73 | Completed | March 15, 2024    | September 06, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0060 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY BUENLAG, MANGALDAN, PANGASINAN     | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,967,296.94 | Completed | March 07, 2024    | July 19, 2024      | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                   |                                                                     |              |           |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|--------------|-----------|-------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0061 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY.CABARUAN,SAN FABIAN, PANGASINAN         | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,970,000.00 | Completed | February 15, 2024 | May 29, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0062 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY. COLISAO,SAN FABIAN, PANGASINAN         | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,969,342.03 | Completed | March 15, 2024    | June 27, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0063 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BRGY. GUESANG, MANGALDAN, PANGASINAN        | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,970,000.00 | Completed | February 06, 2024 | May 20, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0064 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY GUIBEL, SAN JACINTO, PANGASINAN    | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 1,978,134.75 | Completed | February 06, 2024 | May 31, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0065 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY. INAMOTAN, MANAOAG,PANGASINAN           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,967,474.75 | On-Going  | February 15, 2024 | July 31, 2024      | 59.60  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0066 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY MAASIN, MANGALDAN, PANGASINAN     | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,970,000.00 | Completed | February 06, 2024 | May 20, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0067 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY MAGSAYSAY, SAN JACINTO, PANGASINAN | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,967,034.11 | Completed | February 06, 2024 | September 22, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0068 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY.MERMER, MANAOAG,PANGASINAN              | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,966,781.79 | Completed | February 15, 2024 | September 22, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0069 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY.NIBALIW MAGLIBA, SAN FABIAN, PANGASINAN | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,967,756.88 | Completed | March 15, 2024    | September 05, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0070 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY. NIBALIW WEST, SAN FABIAN, PANGASINAN   | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,970,000.00 | Completed | February 08, 2024 | July 21, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0071 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY PARIAN, MANAOAG, PANGASINAN        | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 3,956,127.75 | Completed | February 15, 2024 | August 12, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0072 | CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BRGY. POBLACION, MANGALDAN, PANGASINAN     | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,970,000.00 | Completed | February 06, 2024 | August 18, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0073 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SALAY, MANGALDAN,PANGASINAN        | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 1,980,000.00 | Completed | February 15, 2024 | June 17, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0074 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY. SAN ROQUE,SAN JACINTO, PANGASINAN      | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,966,621.69 | Completed | February 06, 2024 | August 10, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0075 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BARANGAY STA.MARIA,SAN JACINTO, PANGASINAN   | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                           | 2,968,007.87 | Completed | February 06, 2024 | June 23, 2024      | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                      |                                                                     |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0076 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY.INMALOG NORTE, SAN FABIAN, PANGASINAN      | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 2,967,696.00  | On-Going  | March 15, 2024    | December 23, 2024 | 62.64  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0077 | CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY POBLACION, MANAOAG, PANGASINAN        | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,799,151.26  | On-Going  | February 15, 2024 | July 13, 2024     | 5.00   |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0078 | CONSTRUCTION(COMPLETION)OF MULTI-PURPOSE BUILDING AT BRGY. TEBENG, DAGUPAN CITY,PANGASINAN           | ZOTA TRADING & CONSTRUCTION (32641)                                 | 4,948,340.61  | On-Going  | February 12, 2024 | October 08, 2024  | 26.31  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0079 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MANAOAG, PANGASINAN                                        | ZOTA TRADING & CONSTRUCTION (32641)                                 | 9,894,957.63  | Completed | February 15, 2024 | January 06, 2025  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0080 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MANGALDAN, PANGASINAN                                      | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 5,936,965.69  | Completed | March 15, 2024    | August 26, 2024   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0081 | NETWORK DEVELOPMENT-ROAD WIDENING-PANGASINAN-ZAMBALES RD=K0367+978=K0369+000,BINMALEY,PANGASINAN     | BERSON'S CONSTRUCTION & TRADING (31181)                             | 33,681,517.59 | On-Going  | June 14, 2024     | April 23, 2025    | 26.68  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0082 | WIDENING OF PERMANENT BRIDGES AT DUMOLOC BR.(B00682LZ)ALONG PANG.-TARLAC RD.(PHASE III),BUGALLON, PA | BONIMAR CONSTRUCTION ENTERPRISES (23760)                            | 15,597,950.11 | On-Going  | March 15, 2024    | December 13, 2024 | 87.64  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0083 | WIDENING OF PERMANENT BRIDGES AT BONGALON BR.(B02137LZ)ALONG PANG.-ZAMBALES RD(PHASE II)LABRADOR,PAN | BERSON'S CONSTRUCTION & TRADING (31181)                             | 42,776,996.54 | On-Going  | March 15, 2024    | November 13, 2025 | 55.86  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0084 | WIDENING OF PERMANENT BRIDGES AT PALMA BR.(B02766LZ)ALONG CARMEN JCT.-BAYAMBANG-MANAT RD.(PHASE II)B | BONIMAR CONSTRUCTION ENTERPRISES (23760)                            | 4,900,000.00  | Completed | March 15, 2024    | August 26, 2024   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AH0085 | CONST'N./IMPROV'T.OF ACCESS RD.LEADING TO MANIBOC-PANGAPISAN NORTH RD.CONNECTING ALVEAR ST.(PROV'L.R | BERSON'S CONSTRUCTION & TRADING (31181)                             | 19,011,955.01 | On-Going  | April 11, 2024    | October 24, 2024  | 52.07  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0086 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS, PEDESTRIAN FENCING,&  | ALCEL CONSTRUCTION (15129)                                          | 9,594,697.80  | Completed | March 15, 2024    | November 11, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0087 | INSTALLATION OF SIGNAGE-WARNING,ADVISORY & REGULATORY SIGNS,PAVEMENT MARKINGS,PEDESTRIAN FENCING,& S | BERSON'S CONSTRUCTION & TRADING (31181)                             | 9,602,861.89  | Completed | March 15, 2024    | November 11, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0088 | REHABILITATION OF BRIDGE, BALAGAN, BINMALEY, PANGASINAN                                              | BONIMAR CONSTRUCTION ENTERPRISES (23760)                            | 5,940,000.00  | Completed | March 15, 2024    | November 09, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                      |                                                                              |               |           |                   |                   |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0089 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL),CASILAGAN,MANGATAREM, PANGASINAN              | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | March 15, 2024    | November 09, 2024 | 69.43  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0090 | CONSTRUCTION OF MULTI-PURPOSE BUILDING(COVERED COURT),BALANGOBONG, LINGAYEN, PANGASINAN              | BONIMAR CONSTRUCTION ENTERPRISES (23760)                                     | 4,950,000.00  | On-Going  | March 07, 2024    | March 12, 2025    | 75.61  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0091 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT),BRGY. PLAZA, QUETEGAN, MANGATAREM, PANGASINAN | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | Completed | February 23, 2024 | November 18, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0092 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT),BRGY. TAGAC, MANGATAREM, PANGASINAN           | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | February 23, 2024 | November 18, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0093 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) MALUNEC, MANGATAREM, PANGASINAN               | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | March 15, 2024    | November 09, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0094 | CONSTRUCTION OF MULTI-PURPOSE BUILDING(COVERED COURT),NAGUILAYAN EAST, MANGATAREM, PANGASINAN        | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | February 23, 2024 | November 04, 2024 | 80.67  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0095 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT),UMANGAN,MANGATAREM, PANGASINAN                | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | Completed | March 15, 2024    | November 09, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0096 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM),SALAVANTE, URBIZONDO, PANGASINAN                        | BONIMAR CONSTRUCTION ENTERPRISES (23760)                                     | 4,847,365.13  | On-Going  | March 15, 2024    | August 31, 2024   | 88.32  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0097 | CONSTRUCTION OF MULTI-PURPOSE BUILDING ALONG BAYWALK,POBLACION, LINGAYEN, PANGASINAN                 | SHYKA CONSTRUCTION TRADING (46297)                                           | 9,900,000.00  | Completed | March 15, 2024    | April 14, 2025    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0098 | CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH TOURISM OFFICE, LAOIS, LABRADOR, PANGASINAN              | SHYKA CONSTRUCTION TRADING (46297)                                           | 10,672,696.38 | On-Going  | April 29, 2024    | November 24, 2024 | 44.21  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0099 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, AGUILAR, PANGASINAN                                          | J-THREE BAGWIS CONSTRUCTION COMPANY (FORMERLY: J-THREE CONSTRUCTION) (39191) | 9,900,000.00  | Completed | June 14, 2024     | May 26, 2025      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0100 | CONSTRUCTION OF MULTI-PURPOSE BUILDING,BOGTONG CENTRO, MANGATAREM, PANGASINAN                        | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | February 23, 2024 | November 18, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0101 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABALUYAN 2ND, MANGATAREM, PANGASINAN                        | SHYKA CONSTRUCTION TRADING (46297)                                           | 4,950,000.00  | On-Going  | March 07, 2024    | November 01, 2024 | 81.13  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0102 | CONSTRUCTION OF MULTI PURPOSE BUILDING, POBLACION, LINGAYEN, PANGASINAN                              | BERSON'S CONSTRUCTION & TRADING (31181)                                      | 9,900,000.00  | On-Going  | May 03, 2024      | July 13, 2025     | 43.88  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                      |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0103 | CONSTRUCTION OF MULTI-PURPOSE BUILDING,POGON LOMBOY, MANGATAREM, PANGASINAN                          | SHYKA CONSTRUCTION TRADING (46297)                                                                        | 4,950,000.00  | On-Going  | May 29, 2024      | March 17, 2025     | 65.91  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0104 | CONSTRUCTION OF MULTI-PURPOSE BUILDING,SUACO, MANGATAREM, PANGASINAN                                 | SHYKA CONSTRUCTION TRADING (46297)                                                                        | 4,950,000.00  | Completed | March 15, 2024    | August 31, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0105 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, TALOGTOG, MANGATAREM, PANGASINAN                             | SHYKA CONSTRUCTION TRADING (46297)                                                                        | 4,950,000.00  | Completed | February 23, 2024 | November 04, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0106 | REHABILITATION OF MUNICIPAL TOWN HALL BUILDING, POBLACION, BASISTA, PANGASINAN                       | SHYKA CONSTRUCTION TRADING (46297)                                                                        | 7,840,581.51  | On-Going  | October 03, 2024  | March 01, 2025     | 5.09   |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AH0107 | ASSET PRESERVATION-REHAB./RECONST'N./UPGRADING OF DAMAGED PAVED ROADS-PANG.LU INTER PROVINCIAL RD.(P | BET CONSTRUCTION & SUPPLY (31764)                                                                         | 19,600,000.00 | On-Going  | April 11, 2024    | November 08, 2024  | 91.48  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0108 | CONST'N.OF RIVERBANK PROTECTION PROTECTION ALONG SINUCALAN RIVER,BRGY.CALMAY-BRGY. CARAEL,DAG.CITY,P | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 48,994,543.21 | Completed | February 28, 2024 | September 17, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0109 | CONSTRUCTION OF ROAD, BRGY. MAMALINGLING, DAGUPAN CITY, PANGASINAN                                   | W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE (12851)                                                        | 4,950,000.00  | Completed | March 15, 2024    | September 12, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0110 | CONSTRUCTION OF ROAD, BRGY. LUCAO, DAGUPAN CITY, PANGASINAN                                          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,799,635.56  | On-Going  | March 15, 2024    | June 16, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0111 | CONSTRUCTION OF ROAD AND DRAINAGE, BRGY. TALOGTOG, MANGALDAN, PANGASINAN                             | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 4,947,603.48  | Completed | March 15, 2024    | June 16, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0112 | CONSTRUCTION OF ROAD AND DRAINAGE, BRGY. BANAANG, MANGALDAN, PANGASINAN                              | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 4,949,578.15  | Completed | March 15, 2024    | September 14, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0113 | CONSTRUCTION OF ROAD AND DRAINAGE BARANGAY POBLACION, SAN FABIAN, PANGASINAN                         | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 4,939,189.75  | Completed | April 03, 2024    | July 05, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0114 | CONSTRUCTION OF ROAD AND DRAINAGE, BRGY. CAYANGA, SAN FABIAN, PANGASINAN                             | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 4,947,442.21  | Completed | March 15, 2024    | August 25, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0115 | CONSTRUCTION OF ROAD, BRGY. ANGIO, SAN FABIAN, PANGASINAN                                            | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,948,079.54  | Completed | March 15, 2024    | July 18, 2024      | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                      |                                                                                                        |               |           |                  |                    |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|---------------|-----------|------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0116 | CONSTRUCTION OF OPEN DRAINAGE CANAL, BRGY. NIBALIW MAGLIBA, SAN FABIAN, PANGASINAN                   | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                    | 19,797,060.55 | On-Going  | April 03, 2024   | February 11, 2025  | 83.32  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0117 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (CITY PAVILION) FOR BONUAN,DAGUPAN CITY, PANGASINAN (PHASE II | ALCEL CONSTRUCTION (15129)                                                                             | 28,957,780.39 | On-Going  | July 03, 2024    | February 27, 2025  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0118 | REHABILITATION OF REGION 1 MEDICAL CENTER,CENTER FOR HEALTH DEVELOPMENT 1(PHASE 1),ARELLANO ST.,DAGU | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) / NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155) | 95,996,852.44 | On-Going  | August 29, 2024  | August 23, 2025    | 84.36  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0119 | CONSTRUCTION (COMPLETION)OF MULTI PURPOSE BUILDING,DAGUPAN CITYNATIONAL HIGH SCHOOL,DAGUPAN CITY,PAN | ALCEL CONSTRUCTION (15129)                                                                             | 9,900,000.00  | Completed | April 11, 2024   | September 07, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0120 | CONSTRUCTION OF BRIDGE, BARANGAY LAWAK LANGKA, MANGATAREM, PANGASINAN                                | BERSON'S CONSTRUCTION & TRADING (31181)                                                                | 19,107,650.31 | On-Going  | October 04, 2024 | March 08, 2025     | 3.01   |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0121 | CONSTRUCTION OF ROAD,BARANGAY CALUMBOYAN NORTE, MANGATAREM, PANGASINAN                               | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 6,125,000.00  | Completed | April 03, 2024   | August 19, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0122 | CONSTRUCTION OF ROAD, BARANGAY LAOAG, AGUILAR, PANGASINAN                                            | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 4,900,000.00  | Completed | April 03, 2024   | May 31, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0123 | CONSTRUCTION OF ROAD, BARANGAY POBLACION, LINGAYEN, PANGASINAN                                       | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 6,125,000.00  | Completed | April 03, 2024   | January 12, 2025   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0124 | CONSTRUCTION OF ROAD, BRGY. QUIBAOL, LINGAYEN, PANGASINAN                                            | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 6,125,000.00  | Completed | April 03, 2024   | December 13, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0125 | CONSTRUCTION OF BARANGAY ROAD, BARANGAY SUACO, MANGATAREM, PANGASINAN                                | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 6,125,000.00  | Completed | April 03, 2024   | May 31, 2024       | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0126 | CONSTRUCTION OF ROAD, LINGAYEN, PANGASINAN                                                           | BERSON'S CONSTRUCTION & TRADING (31181)                                                                | 39,200,000.00 | On-Going  | October 04, 2024 | October 27, 2025   | 51.17  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0127 | REHABILITATION OF ROAD, BRGY. BASING, BINMALEY, PANGASINAN                                           | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 4,950,000.00  | Completed | April 03, 2024   | September 18, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0128 | CONSTRUCTION OF ROAD,BARANGAY SAN JOSE-BRGY.LAOIS, LABRADOR, PANGASINAN                              | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 4,950,000.00  | On-Going  | April 03, 2024   | September 25, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AH0129 | CONSTRUCTION OF ROAD, BRGY.DORONGAN VALERIO-BRGY. CBN, MANGATAREM, PANGASINAN                        | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                    | 4,950,000.00  | Completed | April 03, 2024   | December 06, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                       |                                                                                              |               |                 |                 |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|---------------|-----------------|-----------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0130 | CONSTRUCTION OF RIVER BANK PROTECTION, BARANGAY SAN JOSE, AGUILAR, PANGASINAN                         | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                    | 9,900,000.00  | Completed       | April 03, 2024  | July 19, 2024      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0131 | CONSTRUCTION(COMPLETION)OF MPB,MANGATAREM CENTRAL SCHOOL BLDG.MANGATAREM, PANGASINAN                  | BERSON'S CONSTRUCTION & TRADING (31181)                                                      | 39,597,217.31 | Completed       | May 17, 2024    | June 24, 2025      | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0132 | CONSTRUCTION OF MULTI PURPOSE BUILDING PHASE II, BRGY. TONTON, LINGAYEN, PANGASINAN                   | BRYLLE TRADING & CONSTRUCTION SUPPLIES (32880)                                               | 4,950,000.00  | Completed       | April 03, 2024  | September 19, 2024 | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0133 | CONSTRUCTION OF MULTI-PURPOSE BUILDING(LINGAYEN COMMAND CENTER)BRGY. POBLACION(PHASE I) LINGAYEN, PA  | BERSON'S CONSTRUCTION & TRADING (31181)                                                      | 9,603,139.52  | Not Yet Started |                 |                    |        |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0134 | CONST'N.OF PANGASINAN HOSPITAL (CONST'N.OF LINGAYEN DISTRICT HOSPITAL,BRGY. POBLACION, LINGAYEN,PANGA | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895) / NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155) | 49,500,000.00 | On-Going        | July 30, 2024   | December 19, 2025  | 63.78  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0135 | RENOVATION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL) IN BARANGAY POBLACION, BASISTA, PANGASINAN      | BRYLLE TRADING & CONSTRUCTION SUPPLIES (32880)                                               | 9,897,851.84  | On-Going        | May 29, 2024    | February 06, 2025  | 89.74  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0136 | CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY PARIAN, MANGATAREM, PANGASINAN                        | SHYKA CONSTRUCTION TRADING (46297)                                                           | 4,950,000.00  | Completed       | May 17, 2024    | January 11, 2025   | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0137 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAMALEY, BINMALEY, PANGASINAN                        | BONIMAR CONSTRUCTION ENTERPRISES (23760)                                                     | 4,846,092.07  | On-Going        | August 22, 2024 | April 18, 2025     | 11.06  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0138 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BASING, BINMALEY, PANGASINAN                         | BONIMAR CONSTRUCTION ENTERPRISES (23760)                                                     | 4,950,000.00  | On-Going        | August 22, 2024 | August 20, 2025    | 98.41  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0139 | CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. LINGAYEN, LINGAYEN, PANGASINAN                          | BERSON'S CONSTRUCTION & TRADING (31181)                                                      | 4,801,929.58  | On-Going        | May 03, 2024    | September 29, 2024 | 0.00   |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0140 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OLO CAGARLITAN, MANGATAREM, PANGASINAN               | SHYKA CONSTRUCTION TRADING (46297)                                                           | 4,950,000.00  | Completed       | March 15, 2024  | August 11, 2024    | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0141 | CONSTRUCTION OF RIVER PROTECTION, BRGY. BUER, AGUILAR, PANGASINAN                                     | ANORE CONSTRUCTION (34048)                                                                   | 96,500,000.00 | On-Going        | April 11, 2024  | July 25, 2025      | 91.95  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0142 | CONSTRUCTION OF RIVER PROTECTION, BRGY. TAMPAC, AGUILAR, PANGASINAN                                   | ANORE CONSTRUCTION (34048)                                                                   | 96,500,000.00 | On-Going        | May 17, 2024    | June 01, 2025      | 93.05  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0143 | CONSTRUCTION OF RIVER PROTECTION ALONG AGNO RIVER BASIN,BRGY. POBLACION (DOWNSTREAM),URBIZTONDO,PANGA | ANORE CONSTRUCTION (34048)                                                                   | 96,500,000.00 | On-Going        | April 11, 2024  | November 15, 2025  | 99.07  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                            |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0144 | CONSTRUCTION OF RIVER PROTECTION ALONG AGNO RIVER BASIN, BRGY. POBLACION (UPSTREAM), URBIZTONDO, PANGASI                   | ANORE CONSTRUCTION (34048)                                                                                | 96,500,000.00 | On-Going  | March 25, 2024    | October 02, 2025   | 98.05  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AH0145 | CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BRGY. CABAYAOASAN, BUGALLON, PANGASINAN                       | ANORE CONSTRUCTION (34048)                                                                                | 96,500,000.00 | On-Going  | April 11, 2024    | June 21, 2025      | 77.67  |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 LP   | 24AH0146 | CONSTRUCTION OF DPWH PANGASINAN 2ND DEO, GOVERNMENT CENTER, BRGY. PANGAPISAN NORTH, LINGAYEN, PANGASIN                     | BERSON'S CONSTRUCTION & TRADING (31181)                                                                   | 47,285,186.56 | On-Going  | July 26, 2024     | August 04, 2025    | 0.02   |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AH0149 | CONST'N./IMPRV'T. OF ACCESS ROAD LEADING TO KANDING AND TIMMANGGUYOB FALLS, BRGY. CABALUYAN 2ND-BRGY. CA                   | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                       | 4,825,000.00  | On-Going  | May 07, 2024      | November 18, 2024  | 100.00 |
| Pangasinan 2nd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AH0151 | CONST'N./REHAB. OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEM, 4TH LEGISLATIVE DIST                     | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                       | 2,808,135.00  | Completed | April 11, 2024    | May 25, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0001 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANGALDAN - MANAOAG - BINALONAN ROAD K0196+370 - K019+525                       | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 12,309,737.16 | Completed | February 14, 2024 | March 14, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0002 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARAMUTAN, VILLASIS, PANGASINAN                                           | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 5,933,602.76  | Completed | March 18, 2024    | July 30, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0003 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY NANCAMALIRAN WEST, URDANETA CITY, PANGASINAN          | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                       | 5,933,310.78  | Completed | February 14, 2024 | June 27, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0004 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY SAN JOSE, URDANETA CITY, PANGASINAN                   | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                                       | 5,877,986.59  | Completed | February 14, 2024 | June 27, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0005 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - VILLASIS - MALASIQUI - SAN CARLOS ROAD K0177+046 - K0177+123                    | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 2,475,242.28  | On-Going  | February 14, 2024 | February 28, 2024  | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0006 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALORAGAT RIVER, BARANGAY BUGAYONG-VACANTE, BINALONAN, PANGASINAN (PACKAGE 5) | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,921,063.43 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0007 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALORAGAT RIVER, BARANGAY BUGAYONG-VACANTE, BINALONAN, PANGASINAN (PACKAGE 4) | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,950,141.11 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0008 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY DUMAYAT, BINALONAN, PANGASINAN                             | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 5,880,194.06  | On-Going  | March 18, 2024    | July 30, 2024      | 86.35  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                      |                                                                                       |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0009 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - VILLASIS - MALASIQUI - SAN CARLOS ROAD K0178+134 - K0180+000, K0182+000 - K0182+468       | W.J.P. CONSTRUCTION AND SUPPLY (23192) / ORIENTAL SALES CENTER AND CONTRACTOR (33630) | 47,217,782.42 | Completed | February 14, 2024 | June 03, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0010 | CONSTRUCTION OF MULTI-PURPOSE BUILDING CONVERTIBLE TO EVACUATION CENTER CALIXTO A. BAUTISTA ELEMENTARY SCHOOL, BINALONAN, PANGASINAN | Z-5 CONSTRUCTION, INC. (47611)                                                        | 5,880,510.89  | On-Going  | March 18, 2024    | July 30, 2024      | 94.99  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0011 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) MORENO ELEMENTARY SCHOOL, BINALONAN, PANGASINAN                           | Z-5 CONSTRUCTION, INC. (47611)                                                        | 5,933,957.43  | Completed | February 14, 2024 | June 27, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0012 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 1)                         | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                | 48,866,052.40 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0013 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 2)                         | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                | 48,813,804.25 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0014 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH ROAD K0188+680 - K0188+815, K0189+073 - K0189+234, K0208+552 - K0209+791       | Z-5 CONSTRUCTION, INC. (47611)                                                        | 25,911,251.67 | Completed | February 14, 2024 | May 13, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0015 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH ROAD K0186+781 - K0187+646, K0192+782 - K0193+574                              | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                | 31,404,656.30 | Completed | February 14, 2024 | May 19, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0016 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 3)                         | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                | 48,831,908.98 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0017 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 4)                         | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                | 48,819,534.05 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0018 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 5)                         | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                   | 48,905,055.49 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0019 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 6)                         | SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395)                                   | 48,877,781.14 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                              |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0020 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 7)                 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,883,150.79 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0021 | NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, MANGALDAN-MANAOAG-BINALONAN ROAD, KO194+868 - KO196+113 | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 18,770,293.39 | On-Going  | February 21, 2024 | June 04, 2024      | 77.64  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0022 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY PASILENG SUR, BINALONAN, PANGASINAN                                          | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 5,879,310.46  | Completed | February 21, 2024 | July 04, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0023 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY PINDANGAN EAST, ALCALA, PANGASINAN                                           | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 5,879,969.80  | On-Going  | February 21, 2024 | July 04, 2024      | 13.08  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0024 | NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS CARMEN JCT - MANAT RD - KO178+397 - KO179+028                          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 12,426,332.65 | Completed | February 14, 2024 | April 30, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0025 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 8)                 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,920,129.97 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0026 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 9)                 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,800,566.86 | Completed | February 21, 2024 | September 08, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0027 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BINALONAN, PANGASINAN (PACKAGE 10)                | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 48,919,089.24 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0028 | CONSTRUCTION OF ROAD, BARANGAY MORENO, BINALONAN, PANGASINAN                                                                 | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 6,839,938.39  | Completed | March 18, 2024    | May 10, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0029 | CONSTRUCTION OF ROAD, BARANGAY SANTA MARIA NORTE, BINALONAN, PANGASINAN                                                      | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 6,920,754.68  | Completed | February 21, 2024 | April 14, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0030 | CONSTRUCTION OF TAGAMUSING AND ALLIED RIVER, BARANGAY MORENO - STA. MARIA, BINALONAN, PANGASINAN (PACKAGE A)                 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,919,930.89 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0031 | CONSTRUCTION OF TAGAMUSING AND ALLIED RIVER, BARANGAY MORENO - STA. MARIA, BINALONAN, PANGASINAN (PACKAGE B)                 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,922,351.16 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                    |                                                                                                                      |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0032 | CONSTRUCTION OF ROAD, BARANGAY SANTIAGO, BINALONAN, PANGASINAN                                                                                     | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                              | 5,932,564.94  | Completed | February 21, 2024 | April 17, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0033 | CONSTRUCTION OF ROAD, BARANGAY MANGCASUY, BINALONAN, PANGASINAN                                                                                    | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                              | 6,920,948.48  | Completed | February 21, 2024 | April 14, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0034 | CONSTRUCTION OF ROADS, BARANGAY POBLACION, BINALONAN, PANGASINAN                                                                                   | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                              | 4,890,086.76  | Completed | March 18, 2024    | May 13, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0035 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TONOGUEN RIVER, BRGY. ZONE 5, ROSALES, PANGASINAN                                                    | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                              | 22,481,351.38 | Completed | February 21, 2024 | August 08, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0036 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SINUCALAN RIVER, BARANGAY SAN JOSE, URDANETA CITY, PANGASINAN (PACKAGE 1)                         | R.G.TABIN CONSTRUCTION AND SUPPLY (26830) / AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) | 48,918,015.87 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0037 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALORAGAT RIVER, BARANGAY ROSARIO, POZORRUBIO, PANGASINAN                                             | RANIA CONSTRUCTION AND SUPPLIES (34064) / J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)        | 48,926,269.37 | Completed | February 14, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0038 | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BINALONAN-ASINGAN-STA. MARIA ROAD, K0193+870 - K0194+226 | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                                   | 9,655,624.40  | Completed | February 21, 2024 | October 11, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP   | 24AI0039 | CONCRETING OF ROAD ALONG COFFEE PLANTATION CONVERGENCE PROJECT, BALUNGAO, PANGASINAN                                                               | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                                         | 19,278,801.25 | Completed | May 22, 2024      | September 06, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0040 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AMBAYAOAN RIVER, BRGY. FIANZA, SAN NICOLAS, PANGASINAN                                               | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                                   | 24,146,826.49 | On-Going  | February 21, 2024 | August 02, 2024    | 78.94  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0041 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG VIRAY - DEPALO RIVER, BRGY. LIBERTAD, TAYUG, PANGASINAN                                              | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346)            | 48,257,831.51 | Completed | February 21, 2024 | August 30, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0042 | CONSTRUCTION OF ROAD, SAN MANUEL, PANGASINAN                                                                                                       | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                                   | 8,779,360.50  | On-Going  | February 21, 2024 | April 26, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0043 | CONSTRUCTION OF ROAD, ASINGAN, PANGASINAN                                                                                                          | A.P. TAGARINO ENGINEERING AND CONSTRUCTION SERVICES (32730)                                                          | 11,706,992.93 | On-Going  | February 21, 2024 | June 01, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0044 | CONSTRUCTION OF ROAD, STO. TOMAS, PANGASINAN                                                                                                       | BRYAN PAUL P. PACHECO CONST. CORP. (56016)                                                                           | 9,750,755.42  | Completed | February 14, 2024 | April 22, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                      |                                                                          |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0045 | INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG MANILA NORTH RD (S00334LZ) - K0189+700 - K0190+685, BINALONAN, PANGASINAN | Z-5 CONSTRUCTION, INC. (47611)                                           | 1,683,844.44  | Completed | February 14, 2024 | March 14, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0046 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT POBLACION, BINALONAN, PANGASINAN                                                                                                           | Z-5 CONSTRUCTION, INC. (47611)                                           | 14,696,271.31 | On-Going  | February 22, 2024 | November 22, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0047 | INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG MANILA NORTH RD (S00334LZ) - KO 204+645 - KO205+616, SISON, PANGASINAN                                                           | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                  | 745,865.35    | Completed | February 14, 2024 | March 05, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0048 | CONSTRUCTION OF ROAD, BALUNGAO, PANGASINAN                                                                                                                                           | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                             | 9,885,941.32  | Completed | February 22, 2024 | May 18, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0049 | CONSTRUCTION OF ROAD, ROSALES, PANGASINAN                                                                                                                                            | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)               | 8,896,645.43  | Completed | February 22, 2024 | July 11, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0050 | CONSTRUCTION OF ROAD, UMINGAN, PANGASINAN                                                                                                                                            | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)               | 23,724,350.04 | Completed | February 22, 2024 | August 19, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0051 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN) AT POBLACION, VILLASIS, PANGASINAN                                                                                           | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                  | 14,828,355.01 | On-Going  | February 22, 2024 | November 22, 2024 | 48.70  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0052 | CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY CABLONG, POZORRUBIO, PANGASINAN                                                                                   | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                  | 14,699,439.36 | On-Going  | February 26, 2024 | October 12, 2024  | 75.99  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0053 | CONSTRUCTION OF MULTI PURPOSE BUILDING, STO. TOMAS, PANGASINAN                                                                                                                       | BRYAN PAUL P. PACHECO CONST. CORP. (56016)                               | 14,699,149.28 | On-Going  | February 16, 2024 | August 13, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0054 | REHABILITATION OF MULTI PURPOSE BUILDING BARANGAY POBLACION, SISON, PANGASINAN                                                                                                       | EXTENSIVE STEEL WORKS AND CONSTRUCTION (33124)                           | 19,600,318.42 | Completed | February 26, 2024 | December 21, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0055 | CONSTRUCTION OF ROAD, SAN NICOLAS, PANGASINAN                                                                                                                                        | DMGR BUILDERS (36335)                                                    | 11,736,142.56 | On-Going  | February 26, 2024 | July 31, 2024     | 55.79  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0056 | CONSTRUCTION OF ROAD, TAYUG, PANGASINAN                                                                                                                                              | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                       | 14,668,596.68 | On-Going  | February 26, 2024 | June 24, 2024     | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0057 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SINUCALAN RIVER, BARANGAY SAN JOSE, URDANETA CITY, PANGASINAN                                                                       | AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) | 48,143,361.81 | Completed | April 19, 2024    | November 05, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0058 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BARANGAY SUMABNIT, BINALONAN, PANGASINAN                                         | AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)                                  | 48,143,951.33 | Completed | April 19, 2024    | November 05, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0059 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TAGAMUSING AND ALLIED RIVER, BARANGAY MORENO TO BARANGAY STA. MARIA, BINALONAN, PANGASINAN                    | AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)                                  | 48,248,509.43 | Completed | February 28, 2024 | September 15, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0060 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MITURA RIVER, BRGY CALEPAAN, ASINGAN, PANGASINAN                                                                 | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 29,354,074.45 | Completed | February 26, 2024 | August 21, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0061 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MITURA RIVER BRGY TOBOY, ASINGAN, PANGASINAN                                                                     | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 24,127,255.72 | On-Going  | February 26, 2024 | August 15, 2024    | 96.93  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0062 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MITURA RIVER BRGY SOBOL , ASINGAN, PANGASINAN (PHASE I)                                                          | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 24,468,214.86 | Completed | February 26, 2024 | August 15, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0063 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MITURA RIVER BRGY SOBOL, ASINGAN, PANGASINAN (PHASE II)                                                          | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 19,354,588.45 | On-Going  | February 26, 2024 | August 08, 2024    | 97.17  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0064 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CABALANCAN RIVER, KITA-KITA, BALUNGAO, PANGASINAN (PHASE I)                                                   | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 48,944,869.30 | Completed | February 26, 2024 | September 13, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0065 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CABALANCAN RIVER, KITA-KITA, BALUNGAO, PANGASINAN (PHASE II)                                                  | JHI CONSTRUCTION & SUPPLY (19317)                                                                         | 39,152,848.87 | Completed | February 26, 2024 | September 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0066 | CONSTRUCTION OF ROADS, BRGY. SAN ANTONIO, SANTO TOMAS, PANGASINAN                                                                                              | BRYAN PAUL P. PACHECO CONST. CORP. (56016)                                                                | 4,894,371.55  | Completed | February 28, 2024 | April 27, 2024     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0067 | CONSTRUCTION OF FLOOD CONTROL SYSTEM (RIVERBANK STRUCTURE ALONG SINUCALAN AND ALLIED RIVER PACKAGE 2) BARANGAY SAN JOSE-PINMALUDPOD, URDANETA CITY, PANGASINAN | BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)                           | 29,650,972.66 | Completed | March 06, 2024    | August 30, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0068 | CONSTRUCTION OF ROAD, BRGY. SAN PEDRO ILI, ALCALA, PANGASINAN                                                                                                  | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 9,885,459.61  | Completed | February 28, 2024 | October 24, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0069 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANILA RIVER, BRGY. MAUBAN, BALUNGAO, PANGASINAN                                                                 | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 24,477,326.91 | Completed | February 28, 2024 | August 17, 2024    | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                           |                                                                                                           |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0070 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AMBAYAOAN RIVER, BRGY. FIANZA, SAN NICOLAS, PANGASINAN, PHASE II            | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 19,573,019.39 | On-Going  | February 28, 2024 | August 04, 2024    | 77.64  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0071 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO-BITONG, POBRACION, TAYUG, PANGASINAN                                   | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 19,567,078.70 | Completed | March 11, 2024    | August 16, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0072 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BANILA AND ALLIED RIVER, BALUNGAO, PANGASINAN                            | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 49,446,862.94 | Completed | March 18, 2024    | September 25, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0073 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LAGASIT AND ALLIED RIVER, STA. MARIA, PANGASINAN                         | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 49,018,732.13 | On-Going  | February 29, 2024 | September 07, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0074 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BANILA AND ALLIED RIVER, UMINGAN, PANGASINAN (PACKAGE 1)                 | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 49,443,875.72 | Completed | February 29, 2024 | September 07, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0075 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BANILA AND ALLIED RIVER, UMINGAN, PANGASINAN (PACKAGE II)                | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 49,442,175.71 | Completed | March 18, 2024    | September 25, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0076 | IMPROVEMENT OF ROAD, LAOAC, PANGASINAN                                                                                    | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 19,306,597.64 | Completed | February 29, 2024 | May 22, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0077 | IMPROVEMENT OF ROAD, SISON, PANGASINAN                                                                                    | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 19,305,866.51 | Completed | February 29, 2024 | May 22, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0078 | IMPROVEMENT OF ROAD, VILLASIS, PANGASINAN                                                                                 | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 19,305,948.43 | Completed | February 29, 2024 | May 22, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0079 | IMPROVEMENT OF ROAD, ALCALA, PANGASINAN                                                                                   | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 19,305,899.77 | Completed | February 29, 2024 | May 22, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0080 | IMPROVEMENT OF ROAD, POZORRUBIO, PANGASINAN                                                                               | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 19,306,970.60 | On-Going  | March 11, 2024    | June 02, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0081 | IMPROVEMENT OF ROAD, BINALONAN, PANGASINAN                                                                                | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,925,680.95 | Completed | March 11, 2024    | August 22, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0082 | CONSTRUCTION OF ROAD, BRGY. CAPULAN, VILLASIS, PANGASINAN                                                                 | JIM-JAKE CONSTRUCTION & SUPPLY (23377)                                                                    | 9,885,171.61  | Completed | March 20, 2024    | November 14, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0083 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT VACANTE INTEGRATED SCHOOL, BARANGAY VACANTE, ALCALA, PANGASINAN | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 7,417,494.96  | Completed | March 11, 2024    | August 02, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                                    |                                                                                                           |               |           |                |                    |        |
|--------------------------------------------|------|------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0084 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SOUTH CENTRAL SCHOOL, BARANGAY CANARVACANAN, ALCALA, PANGASINAN          | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 7,349,873.95  | On-Going  | March 14, 2024 | August 05, 2024    | 11.19  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0085 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY CALMAY, LAOAC, PANGASINAN                                       | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 7,348,706.51  | Completed | March 14, 2024 | August 05, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0086 | CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY SUMABNIT, BINALONAN, PANGASINAN                                                    | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 6,922,902.84  | On-Going  | March 14, 2024 | August 05, 2024    | 99.10  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0087 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) SAN PEDRO ILI ELEMENTARY SCHOOL, BARANGAY SAN PEDRO ILI, ALCALA, PANGASINAN | RPPARAYNO CONSTRUCTION (32862)                                                                            | 7,417,514.59  | Completed | March 14, 2024 | August 05, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0088 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TABUYOC, BINALONAN, PANGASINAN                                                       | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 7,348,290.54  | Completed | March 14, 2024 | August 05, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0089 | CONCRETING/ REHABILITATION OF ROADS, ASINGAN, PANGASINAN                                                                           | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 23,489,162.34 | Completed | March 18, 2024 | October 19, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0090 | CONCRETING OF ROADS, STA. MARIA, PANGASINAN                                                                                        | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 18,047,192.68 | On-Going  | March 18, 2024 | September 07, 2024 | 69.16  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0091 | CONCRETING OF ROADS, NATIVIDAD, PANGASINAN                                                                                         | DMGR BUILDERS (36335)                                                                                     | 4,840,376.26  | Completed | March 18, 2024 | May 19, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0092 | CONCRETING OF ROADS, SAN QUINTIN, PANGASINAN                                                                                       | DMGR BUILDERS (36335)                                                                                     | 20,312,035.05 | Completed | March 20, 2024 | October 21, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0093 | CONCRETING OF ROADS, UMINGAN, PANGASINAN                                                                                           | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)                                                | 46,479,660.25 | Completed | March 20, 2024 | November 13, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0094 | CONCRETING OF ROADS, SAN NICOLAS, PANGASINAN                                                                                       | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 29,516,136.73 | On-Going  | March 20, 2024 | August 22, 2024    | 52.27  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0095 | CONCRETING OF ROADS, TAYUG, PANGASINAN                                                                                             | DMGR BUILDERS (36335)                                                                                     | 14,530,476.75 | On-Going  | March 27, 2024 | July 27, 2024      | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0096 | CONSTRUCTION OF ROAD, BRGY. SAN VICENTE, SAN MANUEL, PANGASINAN                                                                    | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 4,888,108.34  | Completed | April 11, 2024 | June 12, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0097 | CONSTRUCTION OF ROAD, BRGY. PANGANIBAN, TAYUG, PANGASINAN                                                                          | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                       | 4,913,501.65  | Completed | March 21, 2024 | May 22, 2024       | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                          |                                                                                                           |               |           |                |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0098 | CONSTRUCTION OF ROAD, BARANGAY TOKETEC, TAYUG, PANGASINAN                                                                                                                                | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 9,776,190.49  | Completed | March 27, 2024 | October 07, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0099 | CONSTRUCTION OF ROAD, BRGY. CABILAOAN WEST, LAOAC. PANGASINAN                                                                                                                            | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 9,750,389.36  | Completed | March 21, 2024 | June 15, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0100 | CONSTRUCTION OF ROAD, BRGY. BOLAOEN, URDANETA CITY, PANGASINAN                                                                                                                           | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                   | 9,750,155.73  | Completed | March 21, 2024 | June 15, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0101 | CONSTRUCTION OF ROAD, BARANGAY OLTAMA, URDANETA, PANGASINAN                                                                                                                              | JIM-JAKE CONSTRUCTION & SUPPLY (23377)                                                                    | 4,944,327.77  | Completed | March 21, 2024 | May 22, 2024       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0102 | CONSTRUCTION OF ROAD AT SITIO CAMANGALDANAN CAPAS TO SITIO LUBAGAN, SAN FELIPE SUR, BINALONAN, PANGASINAN                                                                                | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 9,785,085.39  | Completed | March 20, 2024 | September 06, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0103 | CONSTRUCTION OF MULTI-PURPOSE FACILITY AT BENIGNO V. ALDANA NATIONAL HIGH SCHOOL, MUNICIPALITY OF POZORRUBIO, PANGASINAN                                                                 | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                          | 6,923,004.18  | On-Going  | March 22, 2024 | August 13, 2024    | 97.31  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0104 | CONSTRUCTION OF ROAD AT SITIO ARWAS CAPAS TO SITIO BALISA SAN FELIPE SUR, BINALONAN, PANGASINAN                                                                                          | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 12,231,416.87 | Completed | March 22, 2024 | October 09, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0105 | CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY SANTIAGO, BINALONAN, PANGASINAN                                                                                                          | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 6,860,886.55  | Completed | March 22, 2024 | August 13, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0106 | CONCRETING OF ROADS, BALIGAYAN-LABUAN, SAN QUINTIN-LABUAN-CABALITIAN-PAPALLASEN-LA PAZ, UMINGAN, PANGASINAN                                                                              | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                              | 20,268,958.35 | On-Going  | April 11, 2024 | September 16, 2024 | 61.37  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0107 | CONCRETING OF ROADS, SAN RAYMUNDO-SAN JOAQUIN, BALUNGAO, PANGASINAN                                                                                                                      | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 29,367,499.45 | Completed | April 11, 2024 | October 16, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0108 | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SAN NICOLAS-NATIVIDAD-SAN QUINTIN-UMINGAN-GUIMBA RD - K0207+040-K0208+198, K0208+213-K0208+507 | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                              | 19,041,913.68 | Completed | March 22, 2024 | November 10, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0109 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CASANTIAGOAN, LAOAC, PANGASINAN                                                                                                       | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 4,899,343.82  | On-Going  | March 22, 2024 | July 19, 2024      | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0110 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TURKO, LAOAC, PANGASINAN                                                                                                              | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,899,814.41  | On-Going  | March 22, 2024 | July 19, 2024      | 0.00   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                         |                                                                                                           |               |           |                |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0111 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY TALOGTOG, LAOAC, PANGASINAN                                                             | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 4,899,846.94  | On-Going  | April 05, 2024 | August 02, 2024    | 0.05   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0112 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BALUNGAO, PANGASINAN                                                                             | JHI CONSTRUCTION & SUPPLY (19317)                                                                         | 14,832,991.69 | Completed | March 27, 2024 | September 27, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0113 | CONSTRUCTION OF MULTI-PURPOSE BUILDING TAYUG, PANGASINAN                                                                                | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 11,731,488.31 | On-Going  | April 11, 2024 | September 27, 2024 | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0114 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BALUNGAO, PANGASINAN                                                                             | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676)                                                              | 22,250,132.26 | Completed | April 04, 2024 | November 09, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0115 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY CASANESTEBANAN, LAOAC, PANGASINAN                                    | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 7,350,474.98  | Completed | April 05, 2024 | August 27, 2024    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0116 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CABULALAN, LAOAC, PANGASINAN                                                         | RPPARAYNO CONSTRUCTION (32862)                                                                            | 4,900,598.98  | On-Going  | April 04, 2024 | August 01, 2024    | 0.99   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0117 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CABILAOAN, LAOAC, PANGASINAN                                                         | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,900,507.41  | On-Going  | April 15, 2024 | August 12, 2024    | 1.59   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0118 | CONSTRUCTION OF ROAD AT BARANGAY INMANDUYAN-BARANGAY CASANESTEBANAN, LAOAC, PANGASINAN                                                  | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 9,652,661.58  | On-Going  | April 11, 2024 | July 06, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0119 | CONSTRUCTION OF ROAD AT MENDOZA ST., POBLACION-STO. NINO, BINALONAN, PANGASINAN                                                         | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 12,231,495.09 | On-Going  | April 11, 2024 | January 08, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0120 | CONSTRUCTION OF ROAD AT BARANGAY LEBUEG CASANTIAGOAN, LAOAC, PANGASINAN                                                                 | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 9,780,047.37  | Completed | April 12, 2024 | July 07, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0121 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT PINDANGAN EAST ELEMENTARY SCHOOL, BARANGAY PINDANGAN EAST, ALCALA, PANGASINAN | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 7,348,468.46  | On-Going  | April 12, 2024 | September 03, 2024 | 66.23  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0122 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY YATYAT, LAOAC, PANGASINAN                                            | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 7,349,477.06  | On-Going  | April 12, 2024 | September 27, 2024 | 83.88  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0123 | ROAD WIDENING - SECONDARY ROADS, PANGASINAN-NUOVA VIZCAYA ROAD, K0201+000 - K0204+000                                                   | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                       | 56,075,282.74 | On-Going  | April 11, 2024 | December 30, 2024  | 58.34  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                        |                                                            |               |           |                |                   |        |
|--------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0124 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. COLILING, ROSALES, PANGASINAN                            | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)    | 4,899,898.16  | On-Going  | April 12, 2024 | August 09, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0125 | CONSTRUCTION OF ASINGAN-VILLASIS ROAD, ASINGAN, PANGASINAN                                             | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)         | 19,274,658.38 | On-Going  | April 12, 2024 | October 20, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0126 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, UMINGAN, PANGASINAN                                            | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196) | 4,945,061.52  | Completed | April 05, 2024 | October 15, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0127 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, ASINGAN, PANGASINAN                                            | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)         | 18,574,920.08 | On-Going  | April 11, 2024 | November 01, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0128 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, ROSALES, PANGASINAN                                            | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)         | 23,714,133.32 | Completed | May 08, 2024   | December 23, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 CP  | 24AI0133 | UPGRADING OF ROAD LEADING TO DIKET ECO-TOURISM AND DIKET FALLS, UMINGAN, PANGASINAN                    | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)        | 19,270,950.91 | On-Going  | April 23, 2024 | October 31, 2024  | 55.12  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0134 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN NICOLAS, PANGASINAN                                        | DMGR BUILDERS (36335)                                      | 24,856,842.07 | On-Going  | April 23, 2024 | December 18, 2024 | 49.36  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0135 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 1, SAN QUINTIN, PANGASINAN                                | RPPARAYNO CONSTRUCTION (32862)                             | 11,674,605.01 | On-Going  | April 23, 2024 | October 09, 2024  | 10.52  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0136 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 3, SAN QUINTIN, PANGASINAN                               | DMGR BUILDERS (36335)                                      | 4,878,651.69  | On-Going  | April 23, 2024 | August 20, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0137 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 1, SISON, PANGASINAN | ANORE CONSTRUCTION (34048)                                 | 86,590,235.99 | On-Going  | April 26, 2024 | January 18, 2025  | 96.54  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0138 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 2, SISON, PANGASINAN | ANORE CONSTRUCTION (34048)                                 | 86,592,412.66 | On-Going  | April 26, 2024 | January 18, 2025  | 97.54  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0139 | CONSTRUCTION OF DRAINAGE CANAL AT W. TAFT ST. POBLACION TO BUED, BINALONAN, PANGASINAN                 | R.G.TABIN CONSTRUCTION AND SUPPLY (26830)                  | 19,548,284.00 | Completed | April 12, 2024 | November 09, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0140 | CONSTRUCTION OF DRAINAGE SYSTEM, ARELLANO-ZAMORA STREET, BARANGAY POBLACION, BINALONAN, PANGASINAN     | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)    | 14,811,038.43 | On-Going  | April 12, 2024 | October 08, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0141 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SOBOL, ASINGAN, PANGASINAN                             | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)         | 4,875,297.05  | On-Going  | April 26, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0142 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, NATIVIDAD, PANGASINAN                                 | DMGR BUILDERS (36335)                                      | 4,940,104.22  | Completed | April 23, 2024 | October 31, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                              |                                                                                                                                               |               |           |                |                    |        |
|--------------------------------------------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0143 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1, ROSALES, PANGASINAN                                                         | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                                                       | 22,730,142.86 | Completed | April 23, 2024 | December 03, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0144 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, ROSALES, PANGASINAN                                                         | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                                                            | 14,820,188.19 | Completed | April 25, 2024 | January 24, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0145 | CONSTRUCTION OF MULTI-PURPOSE BUILDING SAN MANUEL, PANGASINAN                                                                | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                                                            | 5,850,686.65  | On-Going  | April 25, 2024 | September 06, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0146 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CABALANCAN RIVER, PACKAGE B, BALUNGAO, PANGASINAN                           | JHI CONSTRUCTION & SUPPLY (19317)                                                                                                             | 96,389,680.11 | Completed | April 16, 2024 | January 24, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0147 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAGASIT RIVER, PACKAGE A, BALUNGAO - SANTA MARIA, PANGASINAN                | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676) / JHI CONSTRUCTION & SUPPLY (19317)                                                              | 96,393,183.69 | Completed | April 16, 2024 | January 24, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0148 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAGASIT RIVER, PACKAGE B, BALUNGAO-SANTA MARIA, PANGASINAN                  | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676) / JHI CONSTRUCTION & SUPPLY (19317)                                                              | 96,390,646.52 | Completed | April 16, 2024 | January 24, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0149 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BANILA RIVER, UMINGAN-BALUNGAO, PANGASINAN                                  | ANORE CONSTRUCTION (34048)                                                                                                                    | 96,351,208.80 | Completed | April 19, 2024 | January 27, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0150 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG VIRAY RIVER, PACKAGE A, TAYUG, PANGASINAN                                   | ANORE CONSTRUCTION (34048)                                                                                                                    | 95,249,375.45 | On-Going  | May 02, 2024   | February 09, 2025  | 91.42  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0151 | CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG VIRAY RIVER, PACKAGE B, TAYUG, PANGASINAN                                   | ANORE CONSTRUCTION (34048)                                                                                                                    | 95,248,941.87 | On-Going  | April 19, 2024 | January 27, 2025   | 91.02  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0169 | CONSTRUCTION OF BINALONAN-LAOAC-VILLASIS BYPASS ROAD IN BRGY. BALLIGI, LAOAC, PANGASINAN (PHASE 3)                           | Z-5 CONSTRUCTION, INC. (47611)                                                                                                                | 9,603,699.69  | On-Going  | April 23, 2024 | June 30, 2024      | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0170 | INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG VILLASIS-MALASIQUI-SN CARLOS RD. VILLASIS, PANGASINAN                      | W.J.P. CONSTRUCTION AND SUPPLY (23192) / AJET INDUSTRIES AND CONSTRUCTION CORP. DOING BUSINESS UNDER AJET INDUSTRIES AND CONSTRUCTION (52881) | 96,303,849.36 | Completed | April 19, 2024 | December 02, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0171 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANILA AND ALLIED RIVER IN BARANGAY GONZALES - STA. MARIA, UMINGAN, PANGASINAN | AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)                                                                      | 29,635,732.16 | Completed | April 19, 2024 | October 13, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0172 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 2 STA. MARIA, PANGASINAN                                                        | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                                                       | 11,478,027.82 | On-Going  | April 23, 2024 | October 09, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                             |                                                                                                           |               |           |                |                   |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0173 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 2 SAN QUINTIN, PANGASINAN                                                      | DMGR BUILDERS (36335)                                                                                     | 14,684,699.13 | On-Going  | April 26, 2024 | October 27, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0174 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 4 SAN QUINTIN, PANGASINAN                                                      | DMGR BUILDERS (36335)                                                                                     | 17,036,121.82 | On-Going  | April 23, 2024 | November 03, 2024 | 68.21  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0175 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1) TAYUG, PANGASINAN                                                       | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 24,378,693.19 | On-Going  | April 26, 2024 | December 16, 2024 | 70.82  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0176 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 3 UMINGAN, PANGASINAN                                                          | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                       | 62,791,108.70 | On-Going  | April 26, 2024 | March 21, 2025    | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0177 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - BAKIT-BAKIT JCT.- UMINGAN RD - K0184+000 - K0188+600                               | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155)           | 96,265,280.53 | Completed | April 26, 2024 | December 24, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0179 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 1 NATIVIDAD, PANGASINAN                                                        | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 17,196,023.17 | Completed | April 26, 2024 | November 06, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0180 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BALUNGAO, PANGASINAN                                                                 | 88 NORTH CONSTRUCTION AND TRADING CORPORATION (55351)                                                     | 9,889,365.22  | On-Going  | May 08, 2024   | October 14, 2024  | 59.85  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0181 | CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 2 UMINGAN, PANGASINAN                                                          | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)                                                | 29,229,837.64 | On-Going  | April 25, 2024 | January 09, 2025  | 61.10  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0182 | CONSTRUCTION OF MULTI-PURPOSE BUILDING SAN NICOLAS, PANGASINAN                                                              | DMGR BUILDERS (36335)                                                                                     | 35,875,552.52 | On-Going  | May 03, 2024   | February 21, 2025 | 42.23  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0183 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. MARIA, PANGASINAN (PHASE 3)                                                    | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 29,174,636.44 | On-Going  | April 26, 2024 | January 10, 2025  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0184 | PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN NICOLAS - NATIVIDAD - SN QUINTIN - UMINGAN - GUIMBA RD - K0204+940 - K0207+685 | ORIENTAL SALES CENTER AND CONTRACTOR (33630) / NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155)           | 96,300,845.63 | Completed | April 26, 2024 | December 24, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0185 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, UMINGAN, PANGASINAN                                                                 | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)                                                | 28,219,843.84 | On-Going  | May 08, 2024   | January 17, 2025  | 55.32  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0186 | CONSTRUCTION OF MULTI-PURPOSE BUILDING ASINGAN, PANGASINAN                                                                  | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504)                                                        | 37,596,983.62 | On-Going  | May 03, 2024   | February 26, 2025 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0187 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 3, ROSALES, PANGASINAN                                                        | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                   | 5,338,407.35  | Completed | May 03, 2024   | November 28, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                          |                                                                                                           |               |           |                    |                    |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|--------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0200 | INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG VILLASIS-MALASIQUI-SN CARLOS RD, VILLASIS, PANGASINAN                  | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 96,500,000.00 | Completed | September 27, 2024 | May 12, 2025       | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0201 | CONSTRUCTION OF MULTI-PURPOSE BUILDING SUMABNIT ELEMENTARY SCHOOL, BINALONAN, PANGASINAN                                 | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 5,857,481.56  | On-Going  | May 03, 2024       | September 14, 2024 | 55.83  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0202 | CONSTRUCTION OF ROAD, BARANGAY BANTUGAN TO MALASIN, POZORRUBIO, PANGASINAN                                               | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                          | 4,776,128.78  | Completed | May 03, 2024       | July 18, 2024      | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0203 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CATABLAN, URDANETA CITY, PANGASINAN                                      | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,944,542.70  | Completed | June 13, 2024      | November 09, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0204 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1 UMINGAN, PANGASINAN                                                      | R.F. FLORES CONSTRUCTION (FORMERLY PATRIOT CONSTRU (14196)                                                | 4,890,797.73  | Completed | May 03, 2024       | November 28, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0205 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1 STA. MARIA, PANGASINAN                                                   | A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)                                                   | 14,609,943.19 | On-Going  | May 03, 2024       | November 03, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0206 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SAN NICOLAS, ALCALA, PANGASINAN                                          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,945,027.27  | Completed | June 13, 2024      | November 09, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0207 | CONSTRUCTION OF BINALONAN DIVERSION ROAD, BINALONAN, PANGASINAN                                                          | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 34,232,227.00 | Completed | May 08, 2024       | October 25, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0208 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANGALDAN-MANAOAG-BINALONAN RD - K0192+000 - K0192+300, K0193+957 - K0196+318 | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                    | 48,158,025.00 | Completed | May 24, 2024       | November 04, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0209 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - URDANETA JCT-DAGUPAN-LINGAYEN RD-K0185+811 - K0188+000                          | Z-5 CONSTRUCTION, INC. (47611)                                                                            | 48,153,423.28 | Completed | May 24, 2024       | November 04, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0210 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SAN FELIPE SUR, BINALONAN, PANGASINAN                                    | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                   | 5,848,278.45  | On-Going  | May 03, 2024       | September 14, 2024 | 9.28   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0211 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CALAOAGAN, LAOAC, PANGASINAN                                          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,880,979.30  | On-Going  | May 03, 2024       | August 30, 2024    | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                           |                                                                                                           |               |           |               |                    |        |
|--------------------------------------------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------|-----------|---------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0212 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LIPAY ELEMENTARY SCHOOL BRGY. LIPAY, VILLASIS, PANGASINAN                       | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,891,765.23  | On-Going  | May 15, 2024  | October 11, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0213 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY INMANDUYAN, LAOAC, PANGASINAN                          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 7,340,951.03  | On-Going  | May 27, 2024  | October 18, 2024   | 82.60  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0215 | CONSTRUCTION OF SLOPE PROTECTION ALONG SABANGAN RIVER, BRGY. SALPAD-SAN FELIPE, SAN NICOLAS, PANGASINAN                   | FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)                                                | 98,767,177.79 | Completed | May 14, 2024  | February 21, 2025  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0219 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY YATYAT, LAOAC, PANGASINAN                                              | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,889,396.09  | On-Going  | May 08, 2024  | September 04, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0220 | CONSTRUCTION OF MULTI-PURPOSE BUILDING AT AMAMPEREZ AGRO-INDUSTRIAL HIGH SCHOOL, BARANGAY AMAMPEREZ, VILLASIS, PANGASINAN | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,940,725.09  | Completed | May 27, 2024  | October 23, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0222 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER) BARANGAY POBLACION WEST, ALCALA, PANGASINAN               | 888RV CONSTRUCTION AND SUPPLIES (45046)                                                                   | 4,881,422.25  | On-Going  | May 22, 2024  | September 18, 2024 | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AI0223 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO AND ALLIED RIVER, BRGY. AMISTAD-POBLACION, TAYUG, PANGASINAN, PHASE II | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 19,563,819.79 | Completed | May 27, 2024  | November 07, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AI0224 | ROAD WIDENING - SECONDARY ROADS - PANGASINAN - NUEVA VIZCAYA ROAD, K0197+337 - K0197+662, K0197+690 - K0200+600           | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                       | 81,947,638.66 | On-Going  | May 29, 2024  | February 16, 2025  | 68.85  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0229 | CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CARMEN WEST, ROSALES, PANGASINAN                                            | RPPARAYNO CONSTRUCTION (32862)                                                                            | 4,801,818.44  | On-Going  | May 29, 2024  | September 25, 2024 | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0230 | CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. POBLACION WEST, ASINGAN, PANGASINAN                                          | A.P. TAGARINO ENGINEERING AND CONSTRUCTION SERVICES (32730)                                               | 4,888,354.06  | On-Going  | July 19, 2024 | November 15, 2024  | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AI0231 | CONSTRUCTION OF OTHER FACILITIES - CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY ZONE 4, ROSALES, PANGASINAN            | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 4,889,844.28  | Completed | July 10, 2024 | November 06, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                               |                                                                                                                      |               |           |                  |                    |        |
|--------------------------------------------|------|------------------------------|----------|---------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|---------------|-----------|------------------|--------------------|--------|
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0232 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (QUICK RESPONSE CENTER) BRGY. SANTA MARIA NORTE, BINALONAN, PANGASINAN | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                              | 9,754,996.00  | On-Going  | May 31, 2024     | November 06, 2024  | 95.36  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0233 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (CIVIC CENTER BLDG.) BRGY. STA. MARIA, BINALONAN, PANGASINAN           | Z-5 CONSTRUCTION, INC. (47611)                                                                                       | 29,282,033.62 | On-Going  | June 13, 2024    | February 27, 2025  | 95.74  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0234 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY POBLACION CENTRAL, SISON, PANGASINAN          | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346)            | 6,832,387.36  | On-Going  | May 29, 2024     | October 20, 2024   | 6.29   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0235 | CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY CAMANGAAN, SISON, PANGASINAN                                  | JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)                                                              | 6,832,066.44  | On-Going  | May 29, 2024     | October 20, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0236 | CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM TAYUG, PANGASINAN                                                  | DMGR BUILDERS (36335)                                                                                                | 4,887,291.95  | On-Going  | June 11, 2024    | October 08, 2024   | 0.00   |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0242 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL) BALUNGAO, PANGASINAN (PHASE 2)                        | JHI CONSTRUCTION & SUPPLY (19317)                                                                                    | 19,596,134.87 | On-Going  | June 13, 2024    | January 08, 2025   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0244 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 1, POZORRUBIO, PANGASINAN | R.G.TABIN CONSTRUCTION AND SUPPLY (26830) / AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) | 86,631,574.25 | Completed | June 07, 2024    | March 01, 2025     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0245 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 2, POZORRUBIO, PANGASINAN | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                               | 86,674,471.29 | Completed | June 07, 2024    | March 01, 2025     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0246 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 3, POZORRUBIO, PANGASINAN | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346)            | 86,631,647.76 | Completed | June 07, 2024    | March 01, 2025     | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0247 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 4, POZORRUBIO, PANGASINAN | ANORE CONSTRUCTION (34048)                                                                                           | 84,667,103.77 | On-Going  | June 07, 2024    | March 01, 2025     | 99.42  |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0255 | CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) 5TH & 6TH DISTRICT PANGASINAN                               | DMGR BUILDERS (36335)                                                                                                | 2,864,122.58  | On-Going  | July 19, 2024    | October 16, 2024   | 100.00 |
| Pangasinan 3rd District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AI0262 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2) TAYUG, PANGASINAN                                         | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                                  | 97,483,573.02 | On-Going  | October 01, 2024 | September 05, 2025 | 16.38  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                          |                                                                 |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0001 | ROAD WIDENING - SECONDARY ROADS ALONG CARMEN JCT-BAYAMBANG-MANAT ROAD - K0210+180 - K0210+660, K0211+883 - K0212+041, SAN CARLOS CITY, PANGASINAN                                                        | LEZA CONSTRUCTION & SUPPLY (25565)                              | 29,146,480.79 | On-Going  | February 06, 2024 | October 08, 2024  | 94.40  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0002 | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS ALONG VILLASIS - MALASIQUI-SN CARLOS ROAD - K0188+439 - K0188+450, K0188+494- K0 188+538, MALASIQUI, PANGASINAN | LEZA CONSTRUCTION & SUPPLY (25565)                              | 3,147,238.32  | Completed | February 06, 2024 | July 28, 2024     | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0003 | CONSTRUCTION OF ROAD, BARANGAY CABUELDATAN, MALASIQUI, PANGASINAN                                                                                                                                        | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835)        | 4,788,045.15  | Completed | February 06, 2024 | July 10, 2024     | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0004 | CONSTRUCTION OF SLOPE PROTECTION WORKS ALONG AGNO RIVER, BARANGAY SUPO, SAN CARLOS CITY, PANGASINAN                                                                                                      | ALCEL CONSTRUCTION (15129)                                      | 47,618,177.06 | Completed | February 06, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0005 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, BARANGAY BUENGLAT, SAN CARLOS CITY, PANGASINAN                                                                                                               | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                 | 4,949,825.62  | Completed | February 06, 2024 | May 04, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0006 | ROAD WIDENING - SECONDARY ROADS ALONG SN CARLOS - CALASIAO ROAD - K0210+700 - K0211 + 657, CALASIAO, PANGASINAN                                                                                          | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                    | 41,865,571.75 | On-Going  | February 06, 2024 | January 18, 2025  | 90.57  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0007 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - ASPHALT OVERLAY ALONG CAMILING-WAWA-BAYAMBANG-MALASIQUI-STA. BARBARA ROAD, K0181 + (-841)-K0181+(-027), BAYAMBANG, PANGASINAN                                 | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                    | 11,756,166.20 | Completed | February 06, 2024 | March 21, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0008 | CONSTRUCTION OF SLOPE PROTECTION ALONG INGALERA RIVER, BARANGAY BARANG, MALASIQUI, PANGASINAN (PHASE V)                                                                                                  | BET CONSTRUCTION & SUPPLY (31764) / RIEMAR CONSTRUCTION (54563) | 47,699,899.60 | Completed | February 06, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0009 | OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS ALONG SN CARLOS-CALASIAO RD - K0213+039 - K0213+160, CALASIAO, PANGASINAN                                                                                  | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                 | 1,624,691.22  | Completed | February 06, 2024 | May 25, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0010 | ROAD WIDENING-SECONDARY ROADS ALONG VILLASIS-MALASIQUI-SN CARLOS ROAD - K0183+(-100) - K0183+408, K0192+018 - K0192+156, K0192+193-K0192+283, MALASIQUI, PANGASINAN                                      | BALLESTEROS CONSTRUCTION AND SUPPLY (44614)                     | 25,030,905.66 | Completed | February 06, 2024 | December 03, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0011 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG AGNO RIVER, BARANGAY DARAWAY, BAYAMBANG, PANGASINAN                                                                                                     | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                 | 8,688,171.63  | Completed | February 06, 2024 | May 26, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0012 | CONSTRUCTION OF ROAD, BARANGAY BACUNDAO EAST, MALASIQUI, PANGASINAN                                                                                                                                      | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                       | 4,873,403.78  | Completed | February 06, 2024 | March 18, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                        |                                                                     |               |           |                   |                   |        |
|--------------------------------------------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0013 | CONSTRUCTION OF ROAD, BARANGAY GOLIMAN, MALASIQUI, PANGASINAN                                                                                                                          | RIEMAR CONSTRUCTION (54563)                                         | 4,949,959.44  | Completed | February 06, 2024 | July 10, 2024     | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0014 | CONSTRUCTION OF ROAD, BARANGAY PAYAR, MALASIQUI, PANGASINAN                                                                                                                            | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835)            | 4,817,814.58  | Completed | February 06, 2024 | June 16, 2024     | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0015 | OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS ALONG CAMILING-WAWA-BAYAMBANG-MALASIQUI-STA. BARBARA RD - K0190+500-K0190+755, MALASIQUI, PANGASINAN                                     | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                 | 3,613,181.39  | On-Going  | February 06, 2024 | May 07, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0016 | CONSTRUCTION OF PROTECTION WORKS ALONG AGNO RIVER, BARANGAY BOGAOAN, SAN CARLOS CITY, PANGASINAN (PHASE II)                                                                            | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 48,990,519.16 | Completed | February 06, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0017 | CONSTRUCTION OF SLOPE PROTECTION WORKS ALONG AGNO RIVER, BARANGAY GUELEW, SAN CARLOS CITY, PANGASINAN                                                                                  | ALCEL CONSTRUCTION (15129)                                          | 47,784,593.10 | Completed | February 06, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0018 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - ASPHALT OVERLAY ALONG VILLASIS-MALASIQUI-SN CARLOS RD - K0195+589-K0195+700, K0195+828-K0196+530, MALASIQUI AND SAN CARLOS CITY, PANGASINAN | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                        | 9,996,116.65  | Completed | February 06, 2024 | March 16, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0019 | ROAD WIDENING - SECONDARY ROADS ALONG VILLASIS-MALASIQUI-SN CARLOS ROAD - K0197+640 - K01198+640, SAN CARLOS CITY, PANGASINAN                                                          | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                     | 41,198,177.80 | Completed | February 06, 2024 | November 30, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0020 | ROAD WIDENING - SECONDARY ROADS ALONG CARMEN JCT-BAYAMBANG-MANAT ROAD - K0208+608 - K0209+046, SAN CARLOS CITY, PANGASINAN                                                             | ALPHIN TRADING & CONSTRUCTION (26260)                               | 6,565,961.76  | Completed | February 06, 2024 | May 29, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0021 | CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO RIVER, PACUAN, MALASIQUI, PANGASINAN                                                                                                | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054) | 48,999,982.32 | Completed | February 06, 2024 | August 23, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0022 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - ASPHALT OVERLAY ALONG JUDGE JOSE DE VENECIA SR. AVENUE ROAD - K0207+(-711) - K0207+073, K0207+183 - K0207+292, CALASIAO, PANGASINAN           | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                        | 27,745,263.08 | Completed | February 06, 2024 | May 27, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0023 | PREVENTIVE MAINTENANCE - PRIMARY ROADS - ASPHALT OVERLAY ALONG URDANETA JCT - DAGUPAN ROAD - K0197 +228 - K0198+645, STA. BARBARA, PANGASINAN                                          | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                        | 37,664,691.61 | Completed | February 06, 2024 | April 13, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0024 | CONSTRUCTION OF NEW BRIDGE - TALOY BR. ALONG VILLASIS-MALASIQUI-SN CARLOS RD, MALASIQUI, PANGASINAN                                                                                    | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                 | 26,458,912.15 | On-Going  | February 06, 2024 | August 02, 2025   | 61.56  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                          |                                                                                                         |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0025 | CONSTRUCTION OF PROTECTION WORKS ALONG AGNO RIVER, BARANGAY TAMPOG, BAYAMBANG, PANGASINAN (PHASE III)                                                                    | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676) / HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) | 48,125,303.60 | Completed | February 06, 2024 | August 23, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0026 | CONSTRUCTION OF ROAD, BARANGAY TOCOC WEST, BAYAMBANG, PANGASINAN                                                                                                         | RPPARAYNO CONSTRUCTION (32862)                                                                          | 4,801,527.98  | Completed | February 06, 2024 | June 18, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0027 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BALOCOC, SAN CARLOS CITY, PANGASINAN                                                                    | EXTENSIVE STEEL WORKS AND CONSTRUCTION (33124)                                                          | 4,880,720.28  | Completed | February 06, 2024 | June 04, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0028 | CONSTRUCTION OF SLOPE PROTECTION ALONG AGNO RIVER, BARANGAY ITON, BAYAMBANG, PANGASINAN (PHASE II)                                                                       | ALCEL CONSTRUCTION (15129)                                                                              | 48,999,990.55 | Completed | February 23, 2024 | September 09, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0029 | CONSTRUCTION OF DRAINAGE, BARANGAY BALDOG, SAN CARLOS CITY, PANGASINAN                                                                                                   | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                         | 9,662,405.17  | Completed | February 23, 2024 | October 07, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0030 | CONSTRUCTION OF SLOPE PROTECTION ALONG AGNO RIVER, BARANGAY PUGO, BAYAMBANG, PANGASINAN (PHASE II)                                                                       | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                               | 48,999,993.30 | Completed | February 23, 2024 | September 09, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0032 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - ASPHALT OVERLAY ALONG CARMEN JCT-BAYAMBANG-MANAT RD - K0203+065-K0204+400, K0206+200 - K0207+000, SAN CARLOS CITY, PANGASINAN | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                            | 35,476,326.88 | Completed | February 23, 2024 | May 14, 2024       | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0033 | CONSTRUCTION OF DRAINAGE, QUEZON, SAN CARLOS CITY, PANGASINAN                                                                                                            | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                     | 9,585,181.07  | On-Going  | February 23, 2024 | May 25, 2025       | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0034 | CONSTRUCTION OF ROAD, BOQUIG-BACAAN, BARANGAY SALINAP, SAN CARLOS CITY, PANGASINAN                                                                                       | 5J AND G CONSTRUCTION AND SUPPLY (35366)                                                                | 4,778,619.86  | Completed | February 23, 2024 | May 30, 2024       | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0035 | CONSTRUCTION OF ROAD, BARANGAY TANDANG SORA, SAN CARLOS CITY, PANGASINAN                                                                                                 | 5J AND G CONSTRUCTION AND SUPPLY (35366)                                                                | 4,846,091.18  | Completed | February 23, 2024 | September 05, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0036 | CONSTRUCTION OF ROAD, BARANGAY MAGTAKING, SAN CARLOS CITY, PANGASINAN                                                                                                    | BALLESTEROS CONSTRUCTION AND SUPPLY (44614)                                                             | 4,949,879.85  | Completed | February 23, 2024 | February 14, 2025  | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0037 | CONSTRUCTION OF ROAD, BARANGAY MANZON, SAN CARLOS CITY, PANGASINAN                                                                                                       | RIEMAR CONSTRUCTION (54563)                                                                             | 4,861,283.59  | Completed | February 23, 2024 | September 23, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0038 | CONSTRUCTION OF SLOPE PROTECTION ALONG AGNO RIVER, BARANGAY SAN GABRIEL 2ND, BAYAMBANG, PANGASINAN (PHASE II)                                                            | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                                     | 48,999,982.86 | Completed | February 23, 2024 | September 09, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                       |                                                 |               |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0039 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BARANGAY LAREG-LAREG, MALASIQUI, PANGASINAN                                                                                                                             | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) | 4,892,086.58  | Completed | February 23, 2024 | July 21, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0040 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BARANGAY VIADO, MALASIQUI, PANGASINAN                                                                                                                                   | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)       | 4,881,158.36  | Completed | February 23, 2024 | July 21, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0041 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BARANGAY AMACALAN, MALASIQUI, PANGASINAN                                                                                                                                | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)       | 6,844,618.02  | On-Going  | February 23, 2024 | July 21, 2024      | 94.22  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-1 | 24AJ0042 | PREVENTIVE MAINTENANCE - SECONDARY ROADS - ASPHALT OVERLAY ALONG VILLASIS- MALASIQUI-SN CARLOS RD - K0187+234 - K0187+808, K0187+869 - K0188+538, K0191+579 - K0192+018, K0192+238 - K0192+912, MALASIQUI, PANGASINAN | ORIENTAL SALES CENTER AND CONTRACTOR (33630)    | 37,673,291.76 | Completed | June 03, 2024     | September 23, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0044 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BARANGAY CANAN SUR, MALASIQUI, PANGASINAN                                                                                                                     | ROCKWELL CONSTRUCTION AND SUPPLY (43867)        | 6,777,420.29  | On-Going  | February 23, 2024 | July 21, 2024      | 83.98  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0045 | CONSTRUCTION OF SLOPE PROTECTION ALONG INGALERA RIVER, BARANGAY ICAN, MALASIQUI, PANGASINAN (PHASE V)                                                                                                                 | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)       | 48,999,012.11 | On-Going  | March 25, 2024    | February 18, 2025  | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0046 | CONSTRUCTION OF ROAD, BARANGAY BALAYA, SAN CARLOS CITY, PANGASINAN                                                                                                                                                    | 5J AND G CONSTRUCTION AND SUPPLY (35366)        | 4,766,719.90  | Completed | April 19, 2024    | October 18, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0047 | CONSTRUCTION OF ROAD, BARANGAY PAYAPA, SAN CARLOS CITY, PANGASINAN                                                                                                                                                    | 5J AND G CONSTRUCTION AND SUPPLY (35366)        | 4,762,273.14  | Completed | April 19, 2024    | August 30, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0048 | REHABILITATION FLOOC CONTROL STRUCTURES ALONG INGALERA RIVER, BARANGAY ICAN, MALASIQUI, PANGASINAN                                                                                                                    | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)       | 9,658,436.87  | On-Going  | March 25, 2024    | January 10, 2025   | 90.92  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0049 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SAN JUAN RIVER, BARANGAY TURAC, SAN CARLOS CITY, PANGASINAN                                                                                                          | EXTENSIVE STEEL WORKS AND CONSTRUCTION (33124)  | 19,197,354.75 | Completed | March 25, 2024    | September 03, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0050 | CONSTRUCTION OF ROAD ALONG ARENAS DRIVE, BARANGAY TOBOR, MALASIQUI, PANGASINAN                                                                                                                                        | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) | 4,949,859.16  | Completed | April 19, 2024    | August 08, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0051 | CONSTRUCTION OF LOCAL ROAD, ARENAS- DRIVE BRGY. TOBOR, MALASIQUI, PANGASINAN                                                                                                                                          | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) | 4,828,237.95  | Completed | April 19, 2024    | August 16, 2024    | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0052 | CONSTRUCTION OF SLOPE PROTECTION STRUCTURE (PHASE 2) BARANGAY SAN JUAN, MESTIZO NORTE, SAN CARLOS CITY, PANGASINAN                                                                                                    | JHI CONSTRUCTION & SUPPLY (19317)               | 19,599,059.80 | Completed | April 19, 2024    | October 29, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0053 | CONSTRUCTION OF LOCAL ROAD, BRGY. CALOMBOYAN, SAN CARLOS CITY, PANGASINAN                                                                                                                                             | JHI CONSTRUCTION & SUPPLY (19317)               | 4,857,798.73  | Completed | March 25, 2024    | August 29, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                              |          |                                                                                                                          |                                                     |               |            |                   |                    |        |
|--------------------------------------------|------|------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|---------------|------------|-------------------|--------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0054 | CONSTRUCTION OF ROAD, BRGY. BANAOGANG, CALASIAO, PANGASINAN                                                              | LXS BUILDERS & SUPPLIES (25172)                     | 4,820,125.90  | Completed  | March 25, 2024    | July 13, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0056 | CONSTRUCTION OF DRAINAGE, BRGY. CABILOCAAN, CALASIAO, PANGASINAN                                                         | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)     | 4,815,318.10  | Completed  | March 25, 2024    | September 12, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0057 | CONSTRUCTION OF DRAINAGE, BARANGAY CABILOCAAN TO BUED, CALASIAO, PANGASINAN                                              | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)     | 6,758,718.76  | Completed  | April 19, 2024    | October 29, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0061 | CONSTRUCTION OF ROAD, BARANGAY TABO-SILI, MALASIQUI, PANGASINAN                                                          | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)           | 4,899,895.27  | Completed  | April 29, 2024    | December 01, 2024  | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0062 | CONSTRUCTION OF ROAD, BARANGAY TOCOC EAST, BAYAMBANG, PANGASINAN                                                         | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)     | 4,786,834.32  | Completed  | April 29, 2024    | July 12, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0066 | REHABILITATION OF ROAD, BRGY. BONGATO WEST, BAYAMBANG, PANGASINAN                                                        | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)           | 14,324,977.94 | Completed  | April 29, 2024    | December 14, 2024  | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0069 | REHABILITATION OF ROAD, BARANGAY TALIBAEW, CALASIAO, PANGASINAN                                                          | ORIENTAL SALES CENTER AND CONTRACTOR (33630)        | 48,999,912.40 | On-Going   | April 29, 2024    | November 13, 2025  | 84.55  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0070 | REHABILITATION OF SLOPE PROTECTION ALONG INGALERA RIVER, BRGY. MANCUP, CALASIAO, PANGASINAN                              | LXS BUILDERS & SUPPLIES (25172)                     | 4,764,089.51  | On-Going   | April 29, 2024    | July 26, 2024      | 95.92  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0071 | CONSTRUCTION OF DRAINAGE STRUCTURE IN TOBOR NATIONAL HIGH SCHOOL, MALASIQUI, PANGASINAN                                  | EXTENSIVE STEEL WORKS AND CONSTRUCTION (33124)      | 4,899,968.34  | Completed  | April 29, 2024    | October 17, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0076 | CONSTRUCTION OF AMANCOSILING-MANAMBONG PARTE BRIDGE, BRGY. AMANCOSILING SUR-BRGY. MANAMBONG NORTE, BAYAMBANG, PANGASINAN | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 0.00          | Terminated | June 03, 2024     | October 13, 2024   | 0.00   |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0077 | CONSTRUCTION OF ROAD, BAYAMBANG, PANGASINAN                                                                              | ROCKWELL CONSTRUCTION AND SUPPLY (43867)            | 4,825,690.72  | Completed  | June 24, 2024     | September 04, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0080 | CONSTRUCTION OF BOX CULVERT, BRGY. PANGPANG, SAN CARLOS CITY, PANGASINAN                                                 | JHI CONSTRUCTION & SUPPLY (19317)                   | 4,949,973.13  | On-Going   | April 29, 2024    | February 12, 2025  | 59.08  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0081 | CONSTRUCTION OF HEALTH CENTER, BARANGAY AMANCOSILING SUR, BAYAMBANG, PANGASINAN                                          | LEZA CONSTRUCTION & SUPPLY (25565)                  | 4,899,621.60  | On-Going   | June 10, 2024     | October 07, 2024   | 96.17  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0082 | CONSTRUCTION OF MULTI-PURPOSE FACILITY IN BOGTONG ELEMENTARY SCHOOL, BRGY. BOGTONG, MALASIQUI, PANGASINAN                | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 4,895,384.64  | On-Going   | August 27, 2024   | December 24, 2024  | 0.00   |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0085 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (PWD CENTER), SEN RAMON SR. SAN CARLOS CITY, PANGASINAN                           | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 19,601,301.39 | On-Going   | December 20, 2024 | May 18, 2025       | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP | 24AJ0086 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER) BARANGAY MAGSAYSAY, BAYAMBANG, PANGASINAN                       | OSCORD BUILDERS CORPORATION (44137)                 | 19,516,862.11 | On-Going   | October 14, 2024  | March 12, 2025     | 50.53  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                                       |               |           |               |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|---------------|-----------|---------------|--------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0087 | CONSTRUCTIO OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANG ELEMENTARY SCHOOL, BRGY. BARANG, MALASIQUI, PANGASINAN                                                                                                                                            | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                       | 4,876,771.05  | Completed | May 16, 2024  | September 12, 2024 | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0088 | CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. ANTIPANGOL, SAN CARLOS CITY, PANGASINAN                                                                                                                                                           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                             | 4,877,698.86  | On-Going  | May 16, 2024  | September 12, 2024 | 93.90  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0089 | REHABILITATION OF ROAD, BRGY. BONGATO EAST, BAYAMBANG, PANGASINAN                                                                                                                                                                                               | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                             | 4,694,725.22  | Completed | May 16, 2024  | July 23, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0091 | REHABILITATION OF LOCAL ROAD, BARANGAY BOTAO, MALASIQUI, PANGASINAN                                                                                                                                                                                             | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                             | 4,824,896.06  | On-Going  | June 03, 2024 | November 16, 2024  | 89.35  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0093 | REHABILITATION OF LOCAL ROAD, BARANGAY LASIP, CALASIAO, PANGASINAN                                                                                                                                                                                              | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                             | 33,774,978.91 | On-Going  | May 16, 2024  | November 20, 2025  | 91.68  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0094 | REHABILITATION OF LOCAL ROAD, BARANGAY TALIBAEW, CALASIAO, PANGASINAN                                                                                                                                                                                           | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) / AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 48,249,843.25 | On-Going  | June 24, 2024 | July 22, 2025      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0096 | 1. REHABILITATION FLOOD COONTROL STRUCTURES ALONG INGALERA RIVER, BRGY. MALIMPEC, MALASIQUI, PANGASINAN 2. CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG INGALERA RIVER, BRGY. MALIMPEC, MALASIQUI, PANGASINAN (PHASE V) 3. REHABILITATION FLOOD CONTROL STR | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                             | 53,727,686.98 | Completed | June 03, 2024 | November 19, 2024  | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0097 | 1. CONSTRUCTION OF FLOOD CONTROL STURCTURE ALONG AGNO RIVER, BONGATO WEST SECTION, BAYAMBANG, PANGASINAN 2. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO RIVER, SAN VICENTE SECTION, BAYAMBANG, PANGASINAN 3. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALO | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / JHI CONSTRUCTION & SUPPLY (19317)          | 38,133,756.79 | Completed | May 06, 2024  | October 15, 2024   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0098 | CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS-RAIN WATER COLLECTOR SYSTEM                                                                                                                                              | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                       | 2,856,797.79  | Completed | May 16, 2024  | July 24, 2024      | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0106 | 1. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO RIVER, WARDING SECTION, BAYAMBANG, PANGASINAN 2. CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BARANGAY SAN GABRIEL 2ND, BAYAMBANG, PANGASINAN                                                         | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                       | 39,199,770.62 | Completed | June 18, 2024 | January 26, 2025   | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|                                            |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                                       |                |           |                   |                    |        |
|--------------------------------------------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 OO-2 | 24AJ0106 | 1. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO RIVER, WARDING SECTION, BAYAMBANG, PANGASINAN 2. CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BARANGAY SAN GABRIEL 2ND, BAYAMBANG, PANGASINAN                                                         | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                       | 39,199,770.62  | Completed | June 18, 2024     | January 26, 2025   | 100.00 |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0107 | 1. REHABILITATION OF SLOPE PROTECTION WORKS ALONG INGALERA RIVER, BRGY. LASIP, CALASIAO, PANGASINAN 2. REHABILITATION OF SLOPE PROTECTION WORKS ALONG INGALERA RIVER, BRGY. LONGOS, CALASIAO, PANGASINAN 3. REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG MA | ALCEL CONSTRUCTION (15129)                                                                            | 47,691,651.43  | On-Going  | June 18, 2024     | November 27, 2024  | 90.92  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0108 | 1. REHABILITATION OF LOCAL ROAD, BARANGAY MANCUP, CALASIAO, PANGASINAN 2. REHABILITATION OF LOCAL ROAD, BARANGAY LONGOS, CALASIAO, PANGASINAN                                                                                                                   | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                       | 38,083,020.78  | On-Going  | June 10, 2024     | February 28, 2025  | 90.79  |
| Pangasinan 4th District Engineering Office | 2024 | Regular Infra - GAA 2024 SSP  | 24AJ0109 | 1. REHABILITATION OF ROAD, BRGY. NALSIAN, CALASIAO, PANGASINAN 2. REHABILITATION OF ROAD, SITIO POGO-BRGY. NALSIAN, CALASIAO, PANGASINAN 3. REHABILITATION OF ROAD, BARANGAY LASIP, CALASIAO, PANGASINAN                                                        | BET CONSTRUCTION & SUPPLY (31764) / MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                         | 52,525,000.64  | On-Going  | June 10, 2024     | March 06, 2025     | 49.25  |
| Region I                                   | 2024 | Regular Infra - GAA 2024 SSP  | 23A00413 | REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG ABRA RIVER (UPSTREAM AND DOWNSTREAM), BRGY. CALUNGBUYAN, SANTA, ILOCOS SUR                                                                                                                                      | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                                              | 33,774,997.18  | Completed | February 23, 2024 | September 19, 2024 | 100.00 |
| Region I                                   | 2024 | Regular Infra - GAA 2024 SSP  | 23A00423 | REHABILITATION OF BINALONAN-ASINGAN-STA MARIA ROAD, K0202+042-K0203+594                                                                                                                                                                                         | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                   | 28,948,228.88  | Completed | February 23, 2024 | December 16, 2024  | 100.00 |
| Region I                                   | 2024 | Regular Infra - GAA 2024 SSP  | 23A00424 | REHABILITATION OF BAKIT-BAKIT JCT.-UMINGAN ROAD, K0202+490-K0203+839                                                                                                                                                                                            | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                   | 28,948,591.56  | Completed | February 23, 2024 | January 18, 2025   | 100.00 |
| Region I                                   | 2024 | Regular Infra - GAA 2024 SSP  | 23A00425 | REPAIR/REHABILITATION OF BATAK CONVENTION CENTER, BATAK CITY, ILOCOS NORTE                                                                                                                                                                                      | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                                            | 33,098,418.55  | Completed | February 23, 2024 | June 21, 2024      | 100.00 |
| Region I                                   | 2024 | Regular Infra - GAA 2024 SSP  | 23A00426 | REPAIR/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG ANGGAPANG-COMCOMLOONG, CURRIMAO, ILOCOS NORTE                                                                                                                                                           | PARCLINE SUPREME BUILDERS CORP. (45506)                                                               | 5,789,995.61   | On-Going  | February 23, 2024 | December 23, 2024  | 100.00 |
| Region I                                   | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00001 | WIDENING OF PERMANENT BRIDGES, BACARRA BR. (B00526LZ) ALONG MANILA NORTH ROAD                                                                                                                                                                                   | J.H. PAJARA CONSTRUCTION CORPORATION (1890) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) | 294,712,907.41 | On-Going  | April 19, 2024    | February 12, 2025  | 27.86  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                               |                                                                                                 |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00002 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, BUGALLON BR. (B02143LZ) ALONG PANGASINAN-ZAMBALES RD (PHASE III)                                                                                                                           | ALPHATEC CHEMICAL CORPORATION (39938)                                                           | 68,708,000.00  | Completed | February 26, 2024 | September 22, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00003 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, DOMALANDAN BR. (B00896LZ) ALONG LINGAYEN-LABRADOR DIV RD (PHASE III)                                                                                                                       | ALPHATEC CHEMICAL CORPORATION (39938)                                                           | 149,029,025.72 | Completed | February 26, 2024 | December 21, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00004 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, VILLASIS - STO. TOMAS BYPASS ROAD, PANGASINAN                                                                                                                                                    | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                                        | 86,360,446.83  | Completed | February 26, 2024 | September 26, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00005 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LAOAG-SAN NICOLAS BY-PASS ROAD (SAN NICOLAS SECTION), ILOCOS NORTE                                                                                                                              | DALCON CONSTRUCTION (40601) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 275,024,712.88 | Completed | February 26, 2024 | December 21, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00006 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BAUANG-SAN FERNANDO-SAN JUAN BYPASS ROAD, (BAUANG SECTION), PACKAGE 2, LA UNION                                                                                                                  | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                                        | 290,464,484.73 | On-Going  | March 07, 2024    | May 13, 2025       | 99.22  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00007 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DARAYDAY ROAD (SAN NICOLAS SECTION), ILOCOS NORTE                                                                                                                                                | KATHA BUILDERS & SUPPLIES INC. (34651) / MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)   | 72,198,847.91  | On-Going  | February 26, 2024 | January 18, 2025   | 77.75  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00008 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ABRA RIVER, UPSTREAM AND DOWNSTREAM OF QUIRINO BRIDGE, QUIRINO, ILOCOS SUR (PHASE 1) | A.I.P. CONSTRUCTION (32458)                                                                     | 157,294,568.63 | Completed | February 26, 2024 | January 07, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00009 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ABRA RIVER, UPSTREAM AND DOWNSTREAM OF QUIRINO BRIDGE, QUIRINO, ILOCOS SUR (PHASE 2) | A.I.P. CONSTRUCTION (32458)                                                                     | 157,294,846.25 | Completed | February 26, 2024 | January 07, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00011 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DARAYDAY ROAD (LAOAG CITY SECTION), ILOCOS NORTE                                                                                                                                                 | KATHA BUILDERS & SUPPLIES INC. (34651) / MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)   | 163,349,879.83 | On-Going  | March 15, 2024    | February 27, 2025  | 77.91  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00012 | CONSTRUCTION OF MISSING LINKS/NEW ROADS, BANTAY (ILOCOS SUR) - SAN QUINTIN - LANGIDEN (ABRA) ROAD, ILOCOS SUR (PACKAGE 5)                                                                                                                     | A.P.B. CONSTRUCTION (17055) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)                       | 153,999,998.17 | Completed | February 26, 2024 | December 23, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                               |                                                                               |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00013 | CONSTRUCTION OF NEW BRIDGES, PANCAN VIADUCT ALONG MANILA NORTH ROAD (PHASE I)                                                                                                                                                                                 | MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)    | 285,310,163.42 | On-Going  | February 26, 2024 | June 28, 2025      | 65.45  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00014 | CONSTRUCTION OF NEW BRIDGES, PANCAN VIADUCT ALONG MANILA NORTH ROAD (PHASE II)                                                                                                                                                                                | MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)    | 289,499,988.42 | On-Going  | February 26, 2024 | June 28, 2025      | 57.05  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00015 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PANGASINAN - ZAMBALES ROAD TO JUDGE JOSE DE VENECIA BOULEVARD EXT'N ROAD (BINMALEY SECTION), PACKAGE 1, PANGASINAN                                                                                              | BERSON'S CONSTRUCTION & TRADING (31181)                                       | 37,102,728.75  | On-Going  | June 24, 2024     | November 20, 2024  | 48.17  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00016 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, PASUQUIN BYPASS ROAD, ILOCOS NORTE                                                                                                                                                                               | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                    | 23,624,983.29  | Completed | May 13, 2024      | September 27, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00017 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRUKTUR PARA SA KAPAYAPAN AT SEGURIDAD PROGRAM - TIKAS) - CONSTRUCTION OF POLICE REGIONAL OFFICE I, REGIONAL HEADQUARTERS, CAMP BGEN OSCAR M FLORENDO, PA | AVSENECA CONSTRUCTION CORP. (38501)                                           | 48,249,777.88  | Completed | April 08, 2024    | February 07, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00018 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BANGUI BY PASS ROAD, BANGUI, ILOCOS NORTE                                                                                                                                                                        | ZEDIK BUILDERS (33330)                                                        | 45,249,780.71  | Completed | May 03, 2024      | January 01, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00019 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - DINGRAS DIVERSION ROAD, DINGRAS, ILOCOS NORTE                                                                                                                                                                   | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                    | 46,802,405.90  | On-Going  | February 26, 2024 | July 12, 2024      | 47.13  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00020 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BAUANG-SAN FERNANDO-SAN JUAN BYPASS ROAD, (SAN FERNANDO-SAN JUAN SECTION), LA UNION                                                                                                                              | TG SURCON BUILDERS INC. (42114) / C.T. LEONCIO CONSTRUCTION & TRADING (17371) | 105,449,997.85 | On-Going  | March 07, 2024    | May 28, 2025       | 25.18  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00021 | CONSTRUCTION OF BYPASS AND DIVERSION ROADS, PANGASINAN - ZAMBALES ROAD TO JUDGE JOSE DE VENECIA BOULEVARD EXT'N ROAD (DAGUPAN CITY SECTION), PACKAGE 1, PANGASINAN                                                                                            | ALCEL CONSTRUCTION (15129)                                                    | 88,772,780.34  | On-Going  | November 26, 2024 | August 02, 2025    | 0.26   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00022 | CONSTRUCTION OF BYPASS AND DIVERSION ROADS, PANGASINAN - ZAMBALES ROAD TO JUDGE JOSE DE VENECIA BOULEVARD EXT'N ROAD (DAGUPAN CITY SECTION), PACKAGE 2, PANGASINAN                                                                                            | ALCEL CONSTRUCTION (15129)                                                    | 46,811,930.84  | On-Going  | November 26, 2024 | May 09, 2025       | 0.40   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00023 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, TAGUDIN BYPASS ROAD, ILOCOS SUR                                                                                                                                                                                  | A.P.B. CONSTRUCTION (17055)                                                   | 81,499,979.64  | Completed | February 26, 2024 | January 06, 2025   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                |                                                                                                 |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00024 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DAGUPAN-MANGALDAN DIVERSION ROAD, PANGASINAN                                                                                                                                                                      | BET CONSTRUCTION & SUPPLY (31764)                                                               | 76,500,000.00  | Completed | February 26, 2024 | September 23, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00025 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DAGUPAN-MANGALDAN-CALASIAO CIRCUMFERENTIAL ROAD (DAGUPAN CITY-MANGALDAN SECTION), PANGASINAN                                                                                                                      | BET CONSTRUCTION & SUPPLY (31764)                                                               | 83,916,457.85  | On-Going  | February 26, 2024 | September 23, 2024 | 11.08  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00026 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, ROAD CONNECTING VILLASIS-STO. TOMAS BYPASS ROAD TO URDANETA CITY BYPASS ROAD, PANGASINAN                                                                                                                          | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                          | 61,198,784.99  | Completed | February 26, 2024 | November 07, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00027 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION RADAR BASING SUPPORT SYSTEM, WALLACE AIR STATION, PORO POINT, SAN FERNANDO CITY, LA | FORTHRIGHT CONSTRUCTION (32883)                                                                 | 9,649,916.09   | Completed | April 19, 2024    | September 15, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00028 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BINALONAN DIVERSION ROAD, BINALONAN, PANGASINAN                                                                                                                                                                   | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                          | 86,460,266.36  | Completed | February 26, 2024 | September 17, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00029 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, PANGASINAN-NUOVA VIZCAYA ROAD CONNECTING TPLEX, ROSALES, PANGASINAN                                                                                                                                               | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                             | 25,939,340.82  | Completed | February 26, 2024 | December 14, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00030 | NATIONAL BUILDING PROGRAM, CONSTRUCTION OF EVACUATION CENTER, COAST GUARD, SAN FERNANDO CITY, LA UNION                                                                                                                                                         | DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)                                                   | 4,824,783.64   | Completed | April 08, 2024    | July 06, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00031 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, VILLASIS BYPASS ROAD, PANGASINAN                                                                                                                                                                                  | R.G.TABIN CONSTRUCTION AND SUPPLY (26830) / SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY (38395) | 77,198,624.60  | Completed | February 26, 2024 | November 16, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00032 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BINALONAN-LAOAC-VILLASIS (BLV) BYPASS ROAD, PANGASINAN                                                                                                                                                            | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                          | 71,487,688.55  | Completed | February 26, 2024 | October 18, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00033 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DAGUPAN-MANGALDAN-CALASIAO CIRCUMFERENTIAL ROAD (CALASIAO SECTION), PANGASINAN                                                                                                                                    | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                 | 32,768,534.36  | On-Going  | February 26, 2024 | September 02, 2024 | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00034 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BAUANG - SAN FERNANDO - SAN JUAN BYPASS ROAD, (BAUANG SECTION), PACKAGE 1, LA UNION                                                                                                                               | BONIMAR CONSTRUCTION ENTERPRISES (23760) / AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)  | 178,349,997.76 | Completed | February 26, 2024 | March 27, 2025     | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                        |                                                                                                                                                              |                |           |                   |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00035 | CONSTRUCTION OF BYPASS AND DIVERSION ROADS, BANTAY-SAN ILDEFONSO BYPASS ROAD, PACKAGE 1, ILOCOS SUR                                                                                    | SATRAP CONSTRUCTION CO., INC. (02526)                                                                                                                        | 56,242,533.09  | Completed | August 02, 2024   | February 11, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00036 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, PIDDIG-CARASI-CALANASAN ROAD, ILOCOS NORTE                                                                                                   | VIKING CONSTRUCTION & SUPPLIES (18129) / BJMJB CONSTRUCTION & SUPPLY (44546)                                                                                 | 192,999,566.50 | On-Going  | February 26, 2024 | June 18, 2025     | 89.21  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00037 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS - BOLINAO - DASOL COASTAL ROAD, PANGASINAN                                                                                                    | JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)                                                                                      | 67,549,489.93  | On-Going  | February 26, 2024 | March 06, 2025    | 92.14  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00038 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, MANGATAREM -STA CRUZ ROAD, PANGASINAN                                                                                                        | BERSON'S CONSTRUCTION & TRADING (31181)                                                                                                                      | 45,244,954.44  | On-Going  | March 25, 2024    | October 16, 2024  | 28.65  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00039 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF BRIDGE CONNECTING LACUBEN-GABUT SUR, BADO, ILOCOS NORTE                                                  | STA. CLARA INTERNATIONAL CORPORATION (3872)                                                                                                                  | 157,294,906.56 | Completed | April 08, 2024    | December 28, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00040 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN CARLOS CITY BYPASS ROAD, PACKAGE A, PANGASINAN                                                                                        | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                                                                          | 76,944,795.99  | On-Going  | March 07, 2024    | October 07, 2024  | 73.77  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00041 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BAUANG - SAN FERNANDO - SAN JUAN BY-PASS ROAD (BAUANG SECTION), PACKAGE 3, LA UNION                                                       | JABEN GENERAL CONTRACTING & ENG'G SERVICES (34934) / KRYPTONITE 6S BUILDERS INC. (45023) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 270,199,997.24 | On-Going  | February 26, 2024 | February 04, 2026 | 44.15  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00042 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, PIDDIG-CARASI (ILOCOS NORTE) - CALANASAN (APAYAO) CONNECTING CABUGAO-CONNER (APAYAO) - TUAO (CAGAYAN) ROAD, ILOCOS NORTE (PACKAGE 5)         | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)                                                                                            | 154,399,977.42 | On-Going  | February 26, 2024 | May 24, 2025      | 82.20  |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00043 | NATIONAL BUILDING PROGRAM, CONSTRUCTION/IMPROVEMENT OF DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS (DPWH) REGIONAL OFFICE I BUILDING, AGUILA ROAD, SEVILLA, CITY OF SAN FERNANDO, LA UNION | DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)                                                                                                                | 66,208,296.76  | On-Going  | April 08, 2024    | February 01, 2025 | 1.57   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00044 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN CARLOS CITY BYPASS ROAD, PACKAGE B, PANGASINAN                                                                                        | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                                                                          | 53,543,414.20  | On-Going  | February 26, 2024 | November 27, 2024 | 62.84  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                          |                                                                                               |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00045 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BANTAY-VIGAN DIVERSION ROAD, BANTAY-VIGAN, ILOCOS SUR                                                                                                       | SATRAP CONSTRUCTION CO., INC. (02526)                                                         | 48,249,741.72  | Completed | June 24, 2024     | January 08, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00046 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS - CABUGAO-NUEVA ERA-DANGLAS, NUEVA ERA SECTION, ILOCOS NORTE                                                                                                    | AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)         | 46,777,484.01  | On-Going  | March 07, 2024    | August 13, 2024    | 41.26  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00047 | CONSTRUCTION OF MISSING LINK / NEW ROADS, CABUGAO-NUEVA ERA-DANGLAS ROAD ,CABUGAO SECTION, ILOCOS SUR                                                                                                    | A.P.B. CONSTRUCTION (17055)                                                                   | 43,423,756.13  | Completed | June 14, 2024     | November 28, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00048 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LAOAG-SAN NICOLAS BYPASS ROAD (LAOAG CITY-BACARRA SECTION), ILOCOS NORTE                                                                                    | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                                    | 238,799,964.35 | On-Going  | July 15, 2024     | July 04, 2025      | 45.75  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00049 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - VIGAN-CABUGAO COASTAL/DIVERSION ROAD,ILOCOS SUR, PACKAGE 1                                                                                                 | A.P.B. CONSTRUCTION (17055)                                                                   | 38,249,634.48  | Completed | February 26, 2024 | June 24, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00050 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - VIGAN-CABUGAO COASTAL/DIVERSION ROAD, ILOCOS SUR, PACKAGE 2                                                                                                | 739 BUILDERS (31174) / FIT CONSTRUCTION (35857)                                               | 38,249,741.90  | Completed | February 26, 2024 | September 30, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00051 | CONSTRUCTION OF MISSING LINKS / NEW ROADS, ALILEM - SUGPON (ILOCOS SUR) - BAKUN (BENGUET) ROAD, PACKAGE 5, ILOCOS SUR                                                                                    | A.I.P. CONSTRUCTION (32458)                                                                   | 154,399,908.87 | Completed | February 26, 2024 | January 27, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00052 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ROSARIO BYPASS ROAD, LA UNION                                                                                                                              | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656)                                           | 81,302,306.62  | Completed | February 26, 2024 | November 21, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00053 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LINGAYEN BAYWALK-BONUAN ROAD, PANGASINAN                                                                                                                   | BET CONSTRUCTION & SUPPLY (31764)                                                             | 32,421,153.96  | On-Going  | February 26, 2024 | June 21, 2024      | 15.05  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00054 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, CERVANTES (ILOCOS SUR) - BESAO-SAGADA VIA LAYLAYA ROAD, ILOCOS SUR                                                                                             | A.I.P. CONSTRUCTION (32458)                                                                   | 86,849,988.89  | Completed | February 26, 2024 | November 21, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00055 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN), PAOAY-LAOAG INTERNATIONAL AIRPORT ACCESS ROAD, LAOAG CITY, ILOCOS NORTE | KATHA BUILDERS & SUPPLIES INC. (34651) / MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 149,574,970.39 | On-Going  | February 26, 2024 | February 19, 2025  | 83.23  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00056 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LINGAYEN BYPASS ROAD                                                                                                                                        | BERSON'S CONSTRUCTION & TRADING (31181)                                                       | 67,124,545.75  | On-Going  | December 26, 2024 | May 25, 2025       | 14.18  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                                                      |                |           |                   |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00057 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, SANTOL-SAN GABRIEL (LA UNION) - KAPANGAN (BENGUET) ROAD, LA UNION                                                                                                                                                     | GRACE CONSTRUCTION CORPORATION (3771)                                                                                | 154,399,883.18 | On-Going  | February 26, 2024 | May 20, 2025      | 39.18  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00058 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, SAN MANUEL (PANGASINAN) - ITOGON (BENGUET) ROAD, PANGASINAN                                                                                                                                                           | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                                                  | 28,949,803.21  | Completed | February 26, 2024 | July 29, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00059 | SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER RA 11239 - REHABILITATION /RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - ALONG MANILA NORTH ROAD - K0489+000 - K0489+979, K0489+996 - K0490+497, K0491+199 - K0492+474                         | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273) | 193,933,567.41 | On-Going  | August 27, 2024   | May 23, 2025      | 79.26  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00060 | SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MANILA NORTH RD - K0561 + 122 - K0562 + 193, K0562 + 262 - K0562 + 512, K0566 + 000 - K0567 + 140, K0572 + 000 | 11-16 CONSTRUCTION (29646)                                                                                           | 178,224,150.81 | On-Going  | June 10, 2024     | May 11, 2025      | 73.39  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00061 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, CERVANTES (ILOCOS SUR) - BESAO-SAGADA VIA LAYLAYA ROAD, ILOCOS SUR (PACKAGE 4)                                                                                                                                        | A.I.P. CONSTRUCTION (32458)                                                                                          | 154,399,997.02 | Completed | February 26, 2024 | November 21, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00062 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN), PAOAY-LAOAG INTERNATIONAL AIRPORT ACCESS ROAD, PAOAY, ILOCOS NORTE                                                             | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADSM CONST.) (25273)                                                           | 145,087,714.89 | On-Going  | February 26, 2024 | November 21, 2024 | 64.85  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00063 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS - JCT ILOCOS NORTE ABRA ROAD - NUEVA ERA - TINEG ROAD, NUEVA ERA, ILOCOS NORTE                                                                                                                                         | ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)                                                               | 14,186,620.69  | On-Going  | June 24, 2024     | October 21, 2024  | 15.57  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00064 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, SANTOL (LA UNION)-KIBUNGAN (BENGUET) ROAD, PACKAGE 5, LA UNION                                                                                                                                                        | GRACE CONSTRUCTION CORPORATION (3771)                                                                                | 154,399,152.24 | On-Going  | February 26, 2024 | June 04, 2025     | 25.51  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00065 | CONSTRUCTION OF MISSING LINKS / NEW ROADS, NAGUILIAN-BAGULIN-KAPANGAN ROAD, BAGULIN, PACKAGE 3, LA UNION                                                                                                                                                        | GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)                                                    | 154,399,996.56 | Completed | February 20, 2024 | November 15, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00066 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN), ILOCOS FLY-IN CRUISE ROAD, CURIMAO AND PAOAY, ILOCOS NORTE                                                                     | ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)                                                  | 150,230,228.49 | On-Going  | February 26, 2024 | March 01, 2025    | 98.27  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                  |                                                                          |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00069 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - LINGAYEN BAYWALK TO BINMALEY, PANGASINAN                                                                                                                    | CHIARA2300 INCORPORATED (8736) / BERSON'S CONSTRUCTION & TRADING (31181) | 102,965,075.53 | On-Going  | October 08, 2024  | May 30, 2025       | 10.24  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00070 | REPLACEMENT OF PERMANENT WEAK BRIDGES, CARLOS P. ROMULO BR. (B00885LZ) ALONG CAMILING-WAWA-BAYAMBANG-MALASIQUI-STA. BARBARA RD                                                                                                                   | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                 | 280,584,791.22 | On-Going  | November 04, 2024 | September 14, 2025 | 2.05   |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00071 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), COMPLETION OF PARKING RAMP FOR HANGAR, PAREDES AIR STATION, PASUQUIN, ILOCOS NORTE | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)      | 9,649,499.61   | Completed | June 10, 2024     | August 08, 2024    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00072 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BANTAY ABUT BR. 2 (B00634LZ) ALONG MANILA NORTH RD                                                                                                                                             | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 7,141,000.00   | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00073 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BAGBAG BR. 5 (B00816LZ) ALONG LAOAG-SARRAT-PIDDIG-SOLSONA RD                                                                                                                                   | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 33,097,760.50  | Completed | February 26, 2024 | July 24, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00074 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, GALPAC BR. (B00555LZ) ALONG PIAS-CURRIMAO-BALACCAD RD                                                                                                                                          | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 14,184,753.45  | Completed | February 26, 2024 | June 09, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00075 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, UDIAO BR. (B00751LZ) ALONG PANGASINAN-NUEVA ECIJA RD                                                                                                                                           | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 14,474,913.09  | Completed | February 26, 2024 | June 09, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00076 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BADIO BR. (B04930LZ) ALONG PINILI-NUEVA ERA RD                                                                                                                                                 | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 8,492,000.00   | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00077 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BAGBAG BR. 1 (B00812LZ) ALONG LAOAG-SARRAT-PIDDIG-SOLSONA RD                                                                                                                                   | ALPHATEC CHEMICAL CORPORATION (39938)                                    | 11,965,922.81  | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00078 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD MITIGATION STRUCTURE, LIMA HONG RIVER CHANNEL, PHASE I, LINGAYEN, PANGASINAN                                                               | CHIARA2300 INCORPORATED (8736) / BERSON'S CONSTRUCTION & TRADING (31181) | 93,623,611.59  | On-Going  | February 26, 2024 | August 23, 2024    | 58.86  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00079 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD MITIGATION STRUCTURE, LIMA HONG RIVER CHANNEL, PHASE II, LINGAYEN, PANGASINAN                                                              | CHIARA2300 INCORPORATED (8736) / BERSON'S CONSTRUCTION & TRADING (31181) | 93,623,611.04  | On-Going  | February 26, 2024 | August 23, 2024    | 57.41  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                  |                                                                                                                             |               |           |                   |                  |        |
|----------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00081 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TALIAWEN BR. 2 (B00600LZ) ALONG MANILA NORTH RD                 | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 8,974,467.44  | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00082 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CARUAN BR. 5 (B04805LZ) ALONG MANILA NORTH RD                  | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 15,439,998.50 | Completed | July 15, 2024     | October 27, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00083 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CARUAN BR. 1 (B04803LZ) ALONG MANILA NORTH RD                  | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 15,440,000.00 | Completed | July 15, 2024     | October 27, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00084 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, ALORAGAT BR. (B00731LZ) ALONG MANILA NORTH RD                  | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 98,428,692.30 | Completed | February 26, 2024 | January 05, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00085 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CAPANDANAN BR. 1 (B00800LZ) ALONG PINILI-NUEDA ERA RD          | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 4,825,000.00  | Completed | February 26, 2024 | May 10, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00086 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CAPURICTAN BR. (B00811LZ) ALONG LAOAG-SARRAT-PIDDIG-SOLSONA RD | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 6,465,466.25  | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00088 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CARUAN BR. 2 (B04804LZ) ALONG MANILA NORTH RD                  | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 7,526,974.37  | Completed | July 15, 2024     | October 12, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00089 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD, K0499+578-K0500+683,K0500+693-K0501+539                  | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 66,167,748.51 | On-Going  | June 10, 2024     | October 28, 2024 | 85.38  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00092 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0502 +375 - K0505+816                                 | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 77,199,999.62 | On-Going  | December 06, 2024 | April 01, 2025   | 89.21  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00097 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BOROBOR BR. (B05042LZ) ALONG MANILA NORTH RD                   | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 26,822,790.00 | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00098 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, DARAYASEN BR. (B00708LZ) ALONG PANGASINAN - ZAMBALES RD        | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 2,982,505.00  | Completed | February 26, 2024 | May 10, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00099 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, GAYAGA BR. (B00706LZ) ALONG PANGASINAN - ZAMBALES RD           | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 26,510,940.00 | Completed | February 26, 2024 | May 25, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                        |                                       |               |           |                   |                  |        |
|----------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|---------------|-----------|-------------------|------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00100 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, MARAGAYAP WEST BR. (B00660LZ) ALONG BACNOTAN-LUNA-BALAOAN RD                                         | ALPHATEC CHEMICAL CORPORATION (39938) | 29,172,865.00 | Completed | February 26, 2024 | July 24, 2024    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00101 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, STA. CRUZ BR. (B00659LZ) ALONG BACNOTAN-LUNA-BALAOAN RD                                              | ALPHATEC CHEMICAL CORPORATION (39938) | 13,046,000.00 | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00102 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CARUAN BR. 4 (B04886LZ) ALONG MANILA NORTH RD                                                        | ALPHATEC CHEMICAL CORPORATION (39938) | 7,334,000.00  | Completed | July 15, 2024     | October 12, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00103 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BALDIAS BR. (B02401LZ) ALONG ILOCOS NORTE-ABRA RD                                                    | ALPHATEC CHEMICAL CORPORATION (39938) | 6,578,488.75  | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00104 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, DAGUIOAG BR. (B02403LZ) ALONG ILOCOS NORTE-ABRA RD                                                   | ALPHATEC CHEMICAL CORPORATION (39938) | 2,798,475.00  | Completed | February 26, 2024 | April 10, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00105 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - AMBALITE BR. 2 (B00836LZ) ALONG ROSARIO-PUGO RD                                                     | ALPHATEC CHEMICAL CORPORATION (39938) | 40,528,800.00 | Completed | February 26, 2024 | August 23, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00106 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BAGBAG BR. (B02640LZ) ALONG MANILA NORTH RD                                                          | ALPHATEC CHEMICAL CORPORATION (39938) | 15,817,970.00 | Completed | February 26, 2024 | May 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00107 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, RIBSUAN BR. (B04559LZ) ALONG BAUANG-BAGUIO RD                                                        | ALPHATEC CHEMICAL CORPORATION (39938) | 39,564,300.00 | Completed | February 26, 2024 | July 24, 2024    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00108 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, BALUDAVID BR. (B02391LZ) ALONG ILOCOS NORTE-APAYAO RD                                                | ALPHATEC CHEMICAL CORPORATION (39938) | 48,246,574.00 | Completed | July 15, 2024     | January 25, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00114 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS , URDANETA JCT-DAGUPAN-LINGAYEN ROAD, K0208+731 - K0209+150 | AVSENECA CONSTRUCTION CORP. (38501)   | 37,315,119.14 | On-Going  | February 26, 2024 | January 03, 2025 | 40.12  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00116 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - GILBERT BR. 1 (B00897LZ) ALONG MANILA NORTH RD                                                       | ALPHATEC CHEMICAL CORPORATION (39938) | 43,424,996.23 | Completed | February 26, 2024 | August 03, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00117 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - GILBERT BR. 2 (B00842LZ) ALONG MANILA NORTH RD                                                       | ALPHATEC CHEMICAL CORPORATION (39938) | 43,424,996.23 | Completed | February 26, 2024 | August 03, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00118 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TALIAWEN BR. 1 (B00599LZ) ALONG MANILA NORTH RD                                                       | ALPHATEC CHEMICAL CORPORATION (39938) | 12,545,000.00 | Completed | February 26, 2024 | May 12, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                            |                                                                                                                             |               |           |                   |                   |        |
|----------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00122 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH ROAD - K0533+000 - K0534+000, K0534+204 - K0535 + 058, K0535+084 - K0535 +281                                                                         | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 72,374,899.24 | Completed | August 27, 2024   | December 20, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00124 | WIDENING OF PERMANENT BRIDGES, BADOZ PARALLEL BR. ALONG MANILA NORTH ROAD                                                                                                                                  | A.P.B. CONSTRUCTION (17055)                                                                                                 | 39,564,964.66 | On-Going  | February 26, 2024 | November 21, 2024 | 1.37   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00125 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CURRIMAO BR. (B00554LZ) ALONG PIAS-CURRIMAO-BALACCAD RD                                                                                                  | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 5,693,467.50  | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00126 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, DIAPPA BR. (B02784LZ) ALONG BATAC-ESPIRITU (BANNA) RD                                                                                                    | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 5,018,000.00  | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00127 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, EUGENIA BR. (B02785LZ) ALONG BATAC-ESPIRITU (BANNA) RD                                                                                                   | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 6,272,500.00  | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00128 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, FORTUNA BR. (B02407LZ) ALONG ILOCOS NORTE-ABRA RD                                                                                                        | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 5,500,495.50  | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00129 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CABA BR. (B02639LZ) ALONG MANILA NORTH RD                                                                                                                | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 35,110,020.00 | Completed | February 26, 2024 | June 24, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00130 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, SAN LUIS BR. 1 (B00830LZ) ALONG ROSARIO-PUGO RD                                                                                                          | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 8,393,505.00  | Completed | February 26, 2024 | April 25, 2024    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00135 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BARUYEN BR. (B04482LZ) ALONG MANILA NORTH RD                                                                                                              | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 85,742,180.00 | Completed | February 26, 2024 | October 24, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00136 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, ESPITAL BR. (B00696LZ) ALONG PANGASINAN - ZAMBALES RD.                                                                                                   | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 4,823,079.44  | Completed | February 26, 2024 | May 10, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00137 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF SINOCALAN RIVER IRRIGATION SYSTEM SERVICE ROAD, BARANGAY BUED, CALASIAO, PANGASINAN (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN) | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                                                             | 27,945,344.77 | On-Going  | April 08, 2024    | August 05, 2024   | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00138 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, APARBALI BR. (B00717LZ) ALONG BURGOS-AGNO RD                                                                                                              | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                       | 5,017,997.65  | Completed | February 26, 2024 | April 25, 2024    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                           |                                                     |                |           |                   |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00139 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, ASONG BR. (B00718LZ) ALONG BURGOS-AGNO RD                                                                                                                | ALPHATEC CHEMICAL CORPORATION (39938)               | 8,007,232.65   | Completed | February 26, 2024 | May 10, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00140 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, CASILI-PILA BR. (B04970LZ) ALONG RODOLFO G. FARINAS BY-PASS RD                                                                                           | ALPHATEC CHEMICAL CORPORATION (39938)               | 37,442,000.00  | Completed | July 15, 2024     | November 26, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00141 | WIDENING OF PERMANENT BRIDGES, DON TEOFILO SISON BR. (B00722LZ) ALONG MANILA NORTH RD                                                                                                                     | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 96,498,999.25  | Completed | March 11, 2024    | October 06, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00142 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF BRIDGE, MANGCASUY - STA. MARIA, BINALONAN, PANGASINAN                                                                       | Z-5 CONSTRUCTION, INC. (47611)                      | 24,122,631.29  | Completed | April 08, 2024    | December 14, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00143 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CABARITAN BR. (B02406LZ) ALONG ILOCOS NORTE-ABRA RD                                                                                                     | ALPHATEC CHEMICAL CORPORATION (39938)               | 8,298,983.50   | Completed | February 26, 2024 | May 25, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00144 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CARIBQUIB BR. (B02408LZ) ALONG ILOCOS NORTE-ABRA RD                                                                                                     | ALPHATEC CHEMICAL CORPORATION (39938)               | 13,413,397.50  | Completed | February 26, 2024 | June 09, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00147 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BUCONG BR. (B00621LZ) ALONG MANILA NORTH RD                                                                                                              | ALPHATEC CHEMICAL CORPORATION (39938)               | 11,963,432.88  | Completed | February 26, 2024 | May 11, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00148 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, AMBURAYAN BR. (B00598LZ) ALONG MANILA NORTH RD                                                                                                           | ALPHATEC CHEMICAL CORPORATION (39938)               | 81,542,500.00  | Completed | March 07, 2024    | December 12, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00149 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BANBAN BR. (B04483LZ) ALONG MANILA NORTH RD                                                                                                              | ALPHATEC CHEMICAL CORPORATION (39938)               | 91,264,875.00  | Completed | February 26, 2024 | November 05, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00150 | CONSTRUCTION OF MISSING LINKS/NEW ROADS, CERVANTES-QUIRINO (ILOCOS SUR)-ABRA ROAD, ILOCOS SUR (PACKAGE 4)                                                                                                 | A.I.P. CONSTRUCTION (32458)                         | 154,399,979.08 | Completed | April 19, 2024    | March 11, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00151 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, STA. MARIA CENTENNIAL BR.(B00628LZ) ALONG MANILA NORTH RD                                                                                               | ALPHATEC CHEMICAL CORPORATION (39938)               | 123,519,985.19 | Completed | March 07, 2024    | December 22, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00152 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER, BARANGAY ANDUYAN, TUBAO, LA UNION | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656) | 144,749,869.08 | Completed | March 15, 2024    | January 11, 2025  | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                              |                                                                       |                |           |                    |                    |        |
|----------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|----------------|-----------|--------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00153 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER, BARANGAY HALOG EAST, TUBAO, LA UNION | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656)                   | 144,749,736.97 | Completed | March 15, 2024     | January 11, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00154 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER, BARANGAY RIZAL, TUBAO, LA UNION      | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656)                   | 144,749,743.41 | Completed | March 15, 2024     | January 11, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00155 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ARINGAY RIVER BASIN, BARANGAY LEONES EAST, TUBAO, LA UNION                                                                      | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                      | 14,849,401.14  | Completed | September 09, 2024 | January 12, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00156 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ARINGAY RIVER BASIN, BARANGAY RIZAL, TUBAO, LA UNION                                                                            | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                      | 19,798,959.79  | Completed | June 24, 2024      | December 05, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00157 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, GONZALO BR. (B00847LZ) ALONG SAN NICOLAS-NATIVIDAD-SAN QUINTIN-UMINGAN-GUIMBA ROAD                                                                        | ALPHATEC CHEMICAL CORPORATION (39938)                                 | 5,209,196.95   | Completed | February 26, 2024  | April 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00158 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, STA. MARIA BR. (B04599LZ) ALONG BAKIT-BAKIT JCT.-UMINGAN ROAD                                                                                             | ALPHATEC CHEMICAL CORPORATION (39938)                                 | 4,821,949.89   | Completed | February 26, 2024  | April 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00159 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, TABUYOC BR. (B00727LZ) ALONG MANILA NORTH ROAD                                                                                                            | ALPHATEC CHEMICAL CORPORATION (39938)                                 | 23,255,023.26  | Completed | February 26, 2024  | June 04, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00160 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF PERMANENT BRIDGE ALONG SAN JACINTO-POZORRUBIO ROAD, BARANGAY DILAN, POZORRUBIO, PANGASINAN                                    | W.J.P. CONSTRUCTION AND SUPPLY (23192) / ALCEL CONSTRUCTION (15129)   | 106,127,537.30 | On-Going  | April 08, 2024     | April 25, 2025     | 84.87  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00162 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF HALL OF JUSTICE, PHASE II, BRGY. SAN AGUSTIN EAST, AGOO, LA UNION                                                              | HIGH DEFINITION (HD) BUILDERS AND CONSTRUCTION (33338)                | 24,118,911.89  | Completed | April 08, 2024     | February 01, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00165 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF FLOOD CONTROL STRUCTURE, ARINGAY RIVER BASIN, BARANGAY SAN ANTONIO, ARINGAY, LA UNION                                                                  | MG SAMIDAN CONSTRUCTION (33234) / KRYPTONITE 6S BUILDERS INC. (45023) | 49,499,698.64  | Completed | April 08, 2024     | September 28, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                              |                                                                                |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00167 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY LANGCUAS, SAN FERNANDO CITY, LA UNION                                                                                        | E.E. MADAYAG CONSTRUCTION (25029)                                              | 38,599,971.35  | Completed | March 11, 2024    | November 15, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00168 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD MITIGATION STRUCTURE, LIMA HONG RIVER CHANNEL, PHASE III, LINGAYEN, PANGASINAN                                                                         | CHIARA2300 INCORPORATED (8736) / BERSON'S CONSTRUCTION & TRADING (31181)       | 93,605,028.79  | On-Going  | March 11, 2024    | September 06, 2024 | 55.02  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00169 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, CABALINGASAN BR. (B02409LZ) ALONG ILOCOS NORTE-ABRA RD                                                                                                                                                     | ALPHATEC CHEMICAL CORPORATION (39938)                                          | 6,272,479.00   | Completed | February 26, 2024 | April 30, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00170 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BINASAY BR. (B04744LZ) ALONG LAOAG - BALACCAD RD                                                                                                                                                            | ALPHATEC CHEMICAL CORPORATION (39938)                                          | 9,070,810.91   | Completed | July 15, 2024     | September 22, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00171 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BOLO BR. (B00541LZ) ALONG MANILA NORTH RD                                                                                                                                                                   | ALPHATEC CHEMICAL CORPORATION (39938)                                          | 100,906,190.00 | Completed | February 26, 2024 | November 22, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00172 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, DUSOK BR.(B00699LZ) ALONG PANGASINAN - ZAMBALES RD.                                                                                                                                                        | SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597) | 25,379,393.05  | Completed | February 26, 2024 | July 09, 2024      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00173 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), LAGUIT PADILLA ROAD LEADING TO MT. ZION PILGRIM, ECOTOURISM PARKS & BESAY FALLS, BRGY. LAGUIT PADILLA, BUGALLON, PANGASINAN | BERSON'S CONSTRUCTION & TRADING (31181)                                        | 4,824,576.17   | Completed | April 08, 2024    | May 22, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00174 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), REPLACEMENT OF TABTABAGAN BRIDGE I, BANNA, ILOCOS NORTE                                                                                                                                        | VIKING CONSTRUCTION & SUPPLIES (18129)                                         | 14,113,120.37  | On-Going  | April 08, 2024    | June 24, 2024      | 31.81  |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00175 | NATIONAL BUILDING PROGRAM, CONSTRUCTION (COMPLETION) OF DPWH PANGASINAN 4TH DEO BUILDING, TULIAO, STA. BARBARA, PANGASINAN                                                                                                                                   | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                | 11,662,028.11  | Completed | April 08, 2024    | September 04, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00177 | REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, BARACBAC BR. (B00671LZ) ALONG PANGASINAN-TARLAC RD                                                                                                                                                         | ALPHATEC CHEMICAL CORPORATION (39938)                                          | 19,298,252.02  | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00178 | WIDENING OF PERMANENT BRIDGES - STA. CRUZ PARALLEL BR. ALONG MANILA NORTH ROAD                                                                                                                                                                               | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                            | 48,160,218.38  | Completed | February 26, 2024 | October 24, 2024   | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                |                                                                             |               |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|---------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00179 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TAMBACAN BR. (B00702LZ) ALONG PANGASINAN - ZAMBALES RD                                                                                                        | ALPHATEC CHEMICAL CORPORATION (39938)                                       | 19,782,487.60 | Completed | February 26, 2024 | May 25, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00180 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG AGNO RIVER, BARANGAY SAN JOSE, AGUILAR, PANGASINAN      | RANIA CONSTRUCTION AND SUPPLIES (34064) / JHI CONSTRUCTION & SUPPLY (19317) | 48,249,995.84 | Completed | February 26, 2024 | September 23, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00181 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF MULTI-PURPOSE BUILDING (AGOO MUNICIPAL HALL), AGOO LA UNION                                                                                              | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                            | 19,417,615.28 | Completed | April 08, 2024    | October 04, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00185 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, BARANGAY BARITAO, MANAOAG, PANGASINAN                                                                                                                | NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155)                            | 9,702,970.37  | Completed | April 19, 2024    | August 26, 2024    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00189 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), VIGAN BOARDWALK ROAD LEADING TO THE HERITAGE VILLAGE, VIGAN CITY, ILOCOS SUR  | A.P.B. CONSTRUCTION (17055)                                                 | 9,649,772.89  | Completed | April 19, 2024    | September 10, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00191 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, HERMOSA BR. (B00698LZ) ALONG PANGASINAN - ZAMBALES RD                                                                                                         | ALPHATEC CHEMICAL CORPORATION (39938)                                       | 4,630,686.03  | Completed | February 26, 2024 | April 23, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00192 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BUED RIVER-ANGALACAN RIVER, BARANGAY IMELDA-SAN ROQUE, SAN JACINTO, PANGASINAN | BET CONSTRUCTION & SUPPLY (31764)                                           | 96,499,268.66 | Completed | February 26, 2024 | December 15, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00193 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, BRAGANZA BR. (B02141LZ) ALONG PANGASINAN-ZAMBALES ROAD                                                                                                      | ALPHATEC CHEMICAL CORPORATION (39938)                                       | 4,920,933.00  | Completed | February 26, 2024 | April 25, 2024     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00195 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO ANGEL CAVE AND ALICUPEN BEACH, BANI, PANGASINAN        | ALCEL CONSTRUCTION (15129)                                                  | 9,634,657.97  | Completed | February 26, 2024 | May 13, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00197 | PREVENTIVE MAINTENANCE- SECONDARY ROADS, CAMILING-WAWA-BAYAMBANG-MALASIQUI-STA. BARBARA RD, K0182+000-K0183+708                                                                                                | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                | 38,599,549.53 | Completed | February 26, 2024 | May 25, 2024       | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                |                                                                                                                    |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00201 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER, BARANGAY PANACOL, AGUILAR, PANGASINAN, PHASE III                                             | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 96,499,988.29  | Completed | February 26, 2024 | December 14, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00214 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF BRIDGE CONNECTING SESELANGEN AND VICTORIA, SUAL, PANGASINAN                                                                                                                     | SAMANTHA ENTERPRISES (35697)                                                                                       | 9,649,647.27   | Completed | April 08, 2024    | September 07, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00216 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO SAN FABIAN BEACH, SAN FABIAN, PANGASINAN                                                               | BET CONSTRUCTION & SUPPLY (31764)                                                                                  | 9,649,477.25   | Completed | February 26, 2024 | May 30, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00219 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO SANGBAY FALLS AND MINI RICE TERRACES, BRGY. GUSING SUR, NAGUILIAN, LA UNION                            | E.E. MADAYAG CONSTRUCTION (25029)                                                                                  | 9,649,927.39   | Completed | March 15, 2024    | May 13, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00220 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), BRGY. PATIMA-BAMBAN ROAD CONNECTING PANGASINAN-ZAMBALES ROAD, IN SUPPORT OF MI | RAMDC CONSTRUCTION AND TRADING (39252)                                                                             | 20,987,949.66  | Completed | April 08, 2024    | October 25, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00221 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO TONDALIGAN PARK, DAGUPAN CITY, PANGASINAN                                                              | BET CONSTRUCTION & SUPPLY (31764)                                                                                  | 9,628,520.03   | Completed | March 25, 2024    | May 23, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00222 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, EMBARCADERO BR. 2 (B00868LZ) ALONG ALAMINOS-BOLINAO ROAD                                                                                                                                                    | ALPHATEC CHEMICAL CORPORATION (39938)                                                                              | 12,255,497.50  | Completed | February 26, 2024 | May 10, 2024       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00223 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL ALONG BUED RIVER, BARANGAY PIAS, MAPANDAN, PANGASINAN                                                                                             | BET CONSTRUCTION & SUPPLY (31764) / JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                | 120,623,086.48 | Completed | February 26, 2024 | December 21, 2024  | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                      |                                                                                                       |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00224 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MALASIQUI DIVERSION ROAD, MALASIQUI, PANGASINAN                                                                                                                                                         | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) / AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) | 97,796,305.93  | On-Going  | February 26, 2024 | October 06, 2024   | 76.46  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00225 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SABO DAM ALONG MADONGAN RIVER, NUEVA ERA, ILOCOS NORTE                                                                                                 | AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)                 | 106,146,109.70 | On-Going  | February 26, 2024 | November 21, 2024  | 67.31  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00226 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SABO DAM ALONG BONGO RIVER, NUEVA ERA, ILOCOS NORTE                                                                                                    | ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)                                                | 106,149,906.66 | Completed | February 26, 2024 | November 11, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00228 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG QUIAOIT RIVER, BARANGAY MABALENG, BATAC CITY, ILOCOS NORTE                                  | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                  | 122,709,399.69 | On-Going  | February 26, 2024 | March 31, 2025     | 75.27  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00229 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BUED RIVER, BARANGAY BOLO, SAN JACINTO, PANGASINAN, PHASE II                                                          | BET CONSTRUCTION & SUPPLY (31764)                                                                     | 77,197,170.06  | Completed | February 26, 2024 | November 11, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00233 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEM ALONG CADAANAN RIVER, UPSTREAM AND DOWNSTREAM OF CADAANAN BRIDGE, BARANGAY BALIOEG, BANNA, ILOCOS NORTE | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                                            | 72,374,725.65  | Completed | February 26, 2024 | September 07, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00235 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), BUCAO-AMONTOC ACCESS ROAD LEADING TO TANGADAN FALLS, BRGY. BUCAO, SAN GABRIEL, LA UNION                             | H.G. LOPEZ CONSTRUCTION (17691)                                                                       | 48,249,170.60  | On-Going  | April 08, 2024    | September 05, 2025 | 92.71  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00236 | RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES, CALVO BR. (B02765LZ) ALONG CARMEN JCT - BAYAMBANG - MANAT RD                                                                                                                                      | ALPHATEC CHEMICAL CORPORATION (39938)                                                                 | 93,122,481.00  | Completed | March 15, 2024    | February 23, 2025  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                     |                                                                                     |               |           |                |                    |        |
|----------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------|-----------|----------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00237 | WIDENING OF PERMANENT BRIDGES, OLO BR. (B00675LZ) ALONG PANGASINAN-TARLAC RD                                                                                                                                                        | BERSON'S CONSTRUCTION & TRADING (31181)                                             | 51,323,405.21 | On-Going  | March 07, 2024 | November 01, 2024  | 83.47  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00238 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BAYAMBANG RIVER (L/S), BARANGAY BAYAMBANG, INFANTA, PANGASINAN | ANORE CONSTRUCTION (34048)                                                          | 28,947,961.64 | Completed | March 11, 2024 | November 03, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00239 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SLOPE PROTECTION ALONG MARUSAY RIVER, BRGY. QUESBAN, CALASIAO, PANGASINAN                                                            | BET CONSTRUCTION & SUPPLY (31764) / JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334) | 48,250,000.00 | Completed | March 07, 2024 | October 02, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00240 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ANTONINO, BALAOAN, LA UNION                                                                                         | JMBM CONSTRUCTION (32955)                                                           | 19,298,382.61 | Completed | April 08, 2024 | September 30, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00241 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY NALASIN, BALAOAN, LA UNION                                                                                          | JMBM CONSTRUCTION (32955)                                                           | 28,947,643.81 | Completed | April 08, 2024 | October 12, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00242 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SLOPE PROTECTION ALONG MARUSAY RIVER AT BARANGAY DALONGUE, STA. BARBARA, PANGASINAN                     | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                 | 48,249,656.72 | Completed | March 07, 2024 | October 02, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00243 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, BARANGAY MANAMBONG SUR, BAYAMBANG, PANGASINAN                                                                                                                             | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                            | 9,604,724.60  | On-Going  | April 08, 2024 | August 05, 2024    | 67.38  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00244 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG AGNO RIVER, BARANGAY ERFE, SANTA BARBARA, PANGASINAN                        | SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)      | 48,075,596.98 | Completed | April 19, 2024 | November 14, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00245 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SLOPE PROTECTION WORKS ALONG SINUCALAN RIVER, BARANGAY MINIEN EAST, STA. BARBARA, PANGASINAN            | J.G. GARCIA CONSTRUCTION & SUPPLY (FOR: J.G. GARCIA CONST.) (21054)                 | 48,137,413.02 | Completed | April 19, 2024 | November 14, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                |                                                                                                         |                |           |                 |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|----------------|-----------|-----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00246 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SLOPE PROTECTION ALONG SINUCALAN RIVER AT BARANGAY TULIAO, STA. BARBARA, PANGASINAN                                                | RS RODRIGUEZ CONSTRUCTION & SUPPLIES (39676) / HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) | 46,855,124.83  | Completed | March 07, 2024  | October 02, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00247 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO MANAOAG SHRINE, BINALONAN - LAOAC-MANAOAG ROAD, PANGASINAN                             | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                  | 96,446,959.65  | On-Going  | April 08, 2024  | March 24, 2025    | 90.48  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00248 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BARANGAY UMANDAY, BUGALLON, PANGASINAN                                                | ANORE CONSTRUCTION (34048)                                                                              | 48,249,737.08  | On-Going  | March 11, 2024  | January 04, 2025  | 78.02  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00249 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER, STA. 004+012 - STA. 004+165, BARANGAY DANGLEY, AGNO, PANGASINAN      | RAMDC CONSTRUCTION AND TRADING (39252)                                                                  | 28,653,128.37  | Completed | August 16, 2024 | March 02, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00250 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SLOPE PROTECTION ALONG SINUCALAN RIVER, BARANGAY POBLACION NORTE, STA. BARBARA, PANGASINAN                                         | ALCEL CONSTRUCTION (15129)                                                                              | 48,248,598.38  | Completed | March 07, 2024  | October 02, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00251 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF BARONG BRIDGE CONNECTING ILOCOS NORTE-ABRA ROAD TO THE FIVE BARANGAYS OF DINGRAS, ILOCOS NORTE                                                                                   | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)                                              | 94,087,445.23  | On-Going  | April 08, 2024  | December 18, 2024 | 39.12  |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00252 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), POBLACION SUR - SORIOAN - LUCBUBAN - UBBOG - BAYBAYADING ROAD CONNECTING CANDON | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                 | 113,354,487.22 | On-Going  | April 08, 2024  | March 31, 2025    | 94.42  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                     |                                                                                       |               |           |                |                   |        |
|----------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00253 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF AMBURAYAN RIVER CONTROL, BARANGAY CONSUEGRA TO BARANGAY ALZATE, BANGAR, LA UNION                      | AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129) | 48,249,960.93 | Completed | April 19, 2024 | October 19, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00254 | NATIONAL BUILDING PROGRAM, CONSTRUCTION OF DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES - ENVIRONMENTAL MANAGEMENT BUREAU REGIONAL ENVIRONMENTAL LABORATORY BUILDING, GOVERNMENT CENTER, SEVILLA, CITY OF SAN FERNANDO, LA UNION | Q-R BUILDING SOLUTIONS CORPORATION (FORMERLY: QUAD-R BUILDING SOLUTIONS) (41479)      | 19,300,000.00 | Completed | April 08, 2024 | April 17, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00255 | BASIC INFRASTRUCTURE PROGRAM, REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), ILOCOS NORTE NATIONAL HIGH SCHOOL, PHASE II, BARANGAY 3, HERNANDO ST., LAOAG CITY                                                               | JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)                            | 29,699,989.35 | On-Going  | April 08, 2024 | February 01, 2025 | 78.56  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00256 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL ALONG ABRA RIVER, BARANGAY PANTAY TAMURONG, CAOAYAN, ILOCOS SUR                            | FIT CONSTRUCTION (35857)                                                              | 62,724,912.28 | On-Going  | March 07, 2024 | January 27, 2025  | 95.15  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00257 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL ALONG ABRA RIVER, BARANGAY PURO, CAOAYAN, ILOCOS SUR                                       | FIT CONSTRUCTION (35857)                                                              | 62,724,736.16 | On-Going  | March 07, 2024 | October 07, 2025  | 75.37  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00258 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ARINGAY RIVER BASIN, BARANGAY HALOG WEST, TUBAO, LA UNION               | JABEN GENERAL CONTRACTING & ENG'G SERVICES (34934)                                    | 48,249,980.30 | Completed | March 15, 2024 | December 13, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00259 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BARANGAY SAN JOSE, AGUILAR, PANGASINAN                     | PANGASINAN NEW WILSON LUMBER & CONSTRUCTION SUPPLY (37225)                            | 46,803,367.03 | On-Going  | April 19, 2024 | November 15, 2024 | 90.23  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00260 | SUSTAINABLE INFRASTRUCTURE ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF RIVER CONTROL BANTAOAY RIVER, BARANGAY PUDOC, SAN VICENTE, ILOCOS SUR                                                                                          | FIT CONSTRUCTION (35857)                                                              | 19,299,823.68 | On-Going  | April 08, 2024 | February 23, 2025 | 100.00 |





## STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                           |                                                                                                           |                |           |                |                   |        |
|----------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|----------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00262 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF FLOOD CONTROL SYSTEM, BARANGAY BANAGA, BUGALLON, PANGASINAN                                                         | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                                                  | 28,814,980.77  | On-Going  | April 08, 2024 | October 13, 2024  | 15.11  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00263 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF FLOOD CONTROL SYSTEM, BARANGAY SALASA, BUGALLON, PANGASINAN                                                         | GEORAVIN CONSTRUCTION & SUPPLIES (39497) / ALCEL CONSTRUCTION (15129)                                     | 33,617,439.51  | On-Going  | April 08, 2024 | October 19, 2024  | 12.69  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00264 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, PADSAN BR. (B04969LZ) ALONG RODOLFO G. FARINAS BYPASS RD                                                                 | ALPHATEC CHEMICAL CORPORATION (39938)                                                                     | 76,756,100.00  | Completed | March 15, 2024 | October 23, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00265 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF RIVER CONTROL AT BARANGAY POBLACION NORTE, POBLACION ESTE, AND SAOAT, STA. CRUZ, ILOCOS SUR | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                       | 29,853,362.81  | Completed | April 08, 2024 | October 24, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00266 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY POBLACION, ASINGAN, PANGASINAN                                           | A.P. TAGARINO ENGINEERING AND CONSTRUCTION SERVICES (32730)                                               | 19,790,541.54  | Completed | April 08, 2024 | February 16, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00268 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF ROAD CONNECTING SUYO - ALILEM, SUYO, ILOCOS SUR (PHASE 1)                                   | FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP. (11645)                                                   | 43,425,000.00  | Completed | April 08, 2024 | February 21, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00271 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING (ROBERT B. ESTRELLA SR. MEMORIAL STADIUM), BARANGAY ZONE IV, ROSALES, PANGASINAN               | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) | 14,833,579.55  | Completed | April 19, 2024 | August 16, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00272 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, SANTOL-SAN GABRIEL (LA UNION) - KAPANGAN (BENGUET) ROAD, LA UNION (PACKAGE 5)                                                   | ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)                                                    | 154,398,760.42 | On-Going  | March 07, 2024 | June 14, 2025     | 10.69  |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00273 | NATIONAL BUILDING PROGRAM, CONSTRUCTION (COMPLETION) OF TWO-STOREY DPWH PANGASINAN 3RD DEO BUILDING, TUMANA, ROSALES, PANGASINAN                                          | E.A. PADILLA BUILDERS (36028)                                                                             | 19,285,043.23  | On-Going  | May 03, 2024   | May 31, 2025      | 46.63  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00274 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, SITIO LOMBOY, BARANGAY GUISET NORTE, SAN MANUEL, PANGASINAN                                                     | A.P. TAGARINO ENGINEERING AND CONSTRUCTION SERVICES (32730)                                               | 9,763,725.41   | Completed | April 08, 2024 | July 26, 2024     | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                           |                                                                                                                    |                |           |                |                   |        |
|----------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|----------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00276 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARORO RIVER, BARANGAY BACSIL, BACNOTAN, LA UNION                                | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656)                                                                | 154,399,996.67 | Completed | June 14, 2024  | March 10, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00277 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARORO RIVER, BARANGAY BAMBANAY, SAN JUAN, LA UNION                              | BALINTUGAN CONSTRUCTION (34566)                                                                                    | 154,399,997.44 | Completed | March 07, 2024 | December 01, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00278 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARORO RIVER, BARANGAY BUCAO, SAN GABRIEL, LA UNION                              | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 154,399,996.76 | Completed | March 01, 2024 | November 25, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00279 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARORO RIVER, BARANGAY NAGSABARAN, SAN JUAN, LA UNION                            | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 154,399,985.85 | Completed | March 01, 2024 | November 25, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00280 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARORO RIVER, BARANGAY POBLACION, SAN GABRIEL, LA UNION                          | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 154,399,995.59 | Completed | March 01, 2024 | November 25, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00281 | REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, REHABILITATION OF TAGUDIN-CERVANTES ROAD K0355+000 - K0355+120                                                                       | A.I.P. CONSTRUCTION (32458)                                                                                        | 96,499,879.04  | Completed | April 26, 2024 | December 06, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00282 | REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, REHABILITATION OF TAGUDIN-CERVANTES RD. K0357+200 - K0357+230, K0358+550 - K0358+590, K0361+(-30) - K0361+070, K0363+120 - K0363+190 | A.I.P. CONSTRUCTION (32458)                                                                                        | 120,624,854.27 | Completed | May 03, 2024   | January 21, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00283 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, BARANGAY TALIBAEW, CALASIAO, PANGASINAN                                                                                                                                         | R.T. MACANLALAY CONSTRUCTION (32673)                                                                               | 9,660,841.48   | On-Going  | June 14, 2024  | October 11, 2024  | 0.00   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                      |                                                                                               |                |           |                |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00284 | REPLACEMENT OF PERMANENT WEAK BRIDGES, CAUPLASAN BR. (B02395LZ) ALONG ILOCOS NORTE-APAYAO RD.                                                                                                                        | DALCON CONSTRUCTION (40601)                                                                   | 96,420,538.21  | On-Going  | March 07, 2024 | March 03, 2025    | 90.22  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00286 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF QUIAOIT RIVER DIVERSION CANAL, BATAC CITY, ILOCOS NORTE, PHASE 2                                                      | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                          | 48,249,873.05  | Completed | May 28, 2024   | April 21, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00287 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF QUIAOIT RIVER DIVERSION CANAL, BATAC CITY, ILOCOS NORTE                                                               | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                          | 115,799,998.12 | Completed | March 11, 2024 | April 18, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00288 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG QUIAOIT RIVER (CONSTRUCTION OF DIVERSION CHANNEL), BATAC, ILOCOS NORTE (PACKAGE B)                                              | KATHA BUILDERS & SUPPLIES INC. (34651) / MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 197,998,739.08 | On-Going  | April 08, 2024 | April 08, 2025    | 94.90  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00289 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF QUIAOIT RIVER DIVERSION CANAL, PAOAY, ILOCOS NORTE, PHASE 2                                                           | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                          | 48,249,998.05  | Completed | June 03, 2024  | January 22, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00290 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF QUIAOIT RIVER DIVERSION CANAL, PAOAY, ILOCOS NORTE                                                                    | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616) / A.P.B. CONSTRUCTION (17055)               | 115,799,459.62 | Completed | March 11, 2024 | November 09, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00291 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG QUIAOIT RIVER (CONSTRUCTION OF DIVERSION CHANNEL), PAOAY, ILOCOS NORTE (PACKAGE B)                                              | ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)                           | 197,999,522.71 | Completed | April 08, 2024 | February 15, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00293 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG SINUCALAN RIVER, BRGY. LASIP CHICO, DAGUPAN CITY, PANGASINAN  | BMK CONSTRUCTION CORPORATION (FORMERLY B.M.K. CONSTRUCTION) (8292)                            | 96,500,000.00  | Completed | March 11, 2024 | December 23, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00294 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG SINUCALAN RIVER, BRGY. LASIP GRANDE, DAGUPAN CITY, PANGASINAN | BET CONSTRUCTION & SUPPLY (31764)                                                             | 96,500,000.00  | Completed | March 25, 2024 | January 06, 2025  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                          |                |           |                |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|----------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00295 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF BREAKWATER ALONG SHORELINE OF BARANGAYS PARINGAO AND PAGDALAGAN SUR, BAUANG, LA UNION                                                                                             | PANGASINAN NEW WILSON LUMBER & CONSTRUCTION SUPPLY (37225)                               | 24,123,166.91  | On-Going  | June 10, 2024  | October 29, 2025  | 93.14  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00296 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARACBAC COMMUNITY SCHOOL, TAGUDIN, ILOCOS SUR                                                                                                                                      | CALIYAH INC. (53495)                                                                     | 9,899,360.71   | Completed | May 03, 2024   | December 12, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00297 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), PUNTA-SUBEC-MINDANAO-PARATONG-TAMORONG ROADS CONNECTING FISHPONDS AND AGRICULTUR | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751) / LEZA CONSTRUCTION & SUPPLY (25565) | 79,583,590.83  | On-Going  | April 19, 2024 | October 01, 2024  | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00298 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BORIS RIVER, PACKAGE 1, BARANGAY PARIAN - BARANGAY TORRE 1ST, MANGATAREM, PANGASINAN                                                             | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                            | 192,999,437.01 | On-Going  | June 24, 2024  | August 08, 2025   | 98.01  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00299 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BORIS RIVER, PACKAGE 2, BARANGAY PARIAN - BARANGAY TORRE 1ST, MANGATAREM, PANGASINAN                                                             | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                            | 192,998,225.97 | On-Going  | June 24, 2024  | June 21, 2025     | 98.00  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00300 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BRGY. BAYBAY, AGUILAR, PANGASINAN, PHASE II                                            | EDDMARI CONSTRUCTION & TRADING (20301)                                                   | 48,238,801.80  | Completed | June 10, 2024  | March 13, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00301 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, MANILA NORTH ROAD - K0501 + 715                                                                                                                                       | A.I.P. CONSTRUCTION (32458)                                                              | 4,824,718.51   | On-Going  | July 15, 2024  | November 15, 2024 | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00302 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, MANILA NORTH ROAD - K0519+954-K0520+030                                                                                                                               | DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)                                            | 4,789,973.62   | Completed | July 15, 2024  | January 30, 2025  | 100.00 |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                                        |                |           |                |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00303 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF TAXIWAY AND APRON OF NAW HANGAR OF SFCLU, NL, NAVAL STATION ERNESTO OGBINAR, CIT   | MY BUILDERS AND CONSTRUCTION (22687)                                                                   | 9,649,968.95   | Completed | April 19, 2024 | November 15, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00304 | CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP), ACCESS ROAD LEADING TO MAPITA TRIBAL COMMUNITY AND VIEW DECK TO NAYONG AGUILAR (YLANG-YLANG PLANTATION AND AGRI-TOURISM DESTINA | BERSON'S CONSTRUCTION & TRADING (31181)                                                                | 9,646,351.27   | Completed | April 19, 2024 | October 21, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00305 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, SAN MANUEL (PANGASINAN) - ITOGON (BENGUET) ROAD, PANGASINAN (PACKAGE 5)                                                                                                                                               | 1129 BUILDERS (38839) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597) | 144,352,380.85 | On-Going  | June 06, 2024  | June 03, 2025     | 73.86  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00307 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ARINGAY RIVER BASIN, BARANGAY TAVORA EAST, PUGO, LA UNION                                          | VILLAR GENERAL CONSTRUCTION AND SUPPLIES (22540)                                                       | 48,249,567.54  | Completed | June 10, 2024  | March 28, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00309 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG AGNO RIVER AND ALLIED RIVERS, ROSALES, PANGASINAN (PACKAGE 1)                              | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                 | 48,248,752.17  | Completed | May 03, 2024   | November 02, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00310 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG AGNO RIVER AND ALLIED RIVERS, ROSALES, PANGASINAN (PACKAGE 2)                              | W.J.P. CONSTRUCTION AND SUPPLY (23192)                                                                 | 48,248,674.94  | Completed | May 03, 2024   | November 02, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00311 | OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS, MANILA NORTH RD, BACARRA SECTION                                                                                                                                                                                   | MG SAMIDAN CONSTRUCTION (33234) / BJMJB CONSTRUCTION & SUPPLY (44546)                                  | 112,350,073.73 | On-Going  | June 14, 2024  | December 24, 2024 | 7.39   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                |                                                                                       |               |           |                    |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------|-----------|--------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00312 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, BANI, PANGASINAN                                                                                                                                        | SHYKA CONSTRUCTION TRADING (46297)                                                    | 4,707,967.58  | Completed | July 15, 2024      | November 21, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00313 | CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), POBLACION-PUGUIL-TUBADAY ROAD CONNECTING BALAOAN-SANTOL ROAD IN SUPPORT TO SOFT | AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129) | 48,249,095.15 | On-Going  | June 14, 2024      | March 22, 2025    | 39.88  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00314 | ROAD WIDENING-TERTIARY ROADS, SAN NICOLAS-NATIVIDAD-SAN QUINTIN-UMINGAN-GUIMBA ROAD K0204+000 - K0205+177, K0210+000 - K0211+400, K0212+811 - K0213+813                                                                                                        | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                          | 86,597,114.43 | On-Going  | December 06, 2024  | July 18, 2025     | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00318 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BARANGAY CAPANDANAN, LINGAYEN, PANGASINAN                                             | CHIARA2300 INCORPORATED (8736) / BERSON'S CONSTRUCTION & TRADING (31181)              | 96,499,725.10 | On-Going  | May 03, 2024       | February 19, 2025 | 81.00  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00319 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BARANGAY BOLAOEN, ANGARIAN, BUGALLON, PANGASINAN                                      | PARCLINE SUPREME BUILDERS CORP. (45506) / JARGON CONSTRUCTION & SUPPLY (23474)        | 48,248,917.71 | Completed | June 19, 2024      | December 19, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00320 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG AGNO RIVER BASIN, BARANGAY SALOMAGUE SUR, BUGALLON, PANGASINAN                                          | PARCLINE SUPREME BUILDERS CORP. (45506) / JARGON CONSTRUCTION & SUPPLY (23474)        | 48,249,062.44 | Completed | June 19, 2024      | December 19, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00321 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, SINAPOG BR. (B01624LZ) ALONG BINALONAN-ASINGAN-SANTA MARIA RD                                                                                                                                                | ALPHATEC CHEMICAL CORPORATION (39938)                                                 | 96,499,988.55 | Completed | June 03, 2024      | April 13, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00322 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF BRIDGE (BOX CULVERT), BARANGAY BALAGAN, BINMALEY, PANGASINAN                                                                                                                                               | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                              | 5,821,790.83  | On-Going  | April 19, 2024     | August 24, 2024   | 30.41  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00323 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF FLOOD CONTROL SYSTEM, SITIO SOCONY-ZAMBALES, BARANGAY SALASA, BUGALLON, PANGASINAN                                                                                                                       | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                              | 29,679,233.63 | Completed | September 09, 2024 | March 15, 2025    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                                                 |                                                                                                                                                                                              |                |           |                    |                  |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------|--------------------|------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00324 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG SINUCALAN RIVER, BRGY. BACAYAO NORTE, DAGUPAN CITY, PANGASINAN                                                                        | BET CONSTRUCTION & SUPPLY (31764)                                                                                                                                                            | 96,500,000.00  | On-Going  | July 15, 2024      | April 28, 2025   | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00325 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF MARCOS SWIP DAM, MARCOS, ILOCOS NORTE                                                                                                                           | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564) / ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 49,781,236.92  | On-Going  | September 09, 2024 | April 06, 2025   | 84.53  |
| Region I | 2024 | Regular Infra - GAA 2024 CP   | 24A00327 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF ADMINISTRATION BUILDING, PHILIPPINE ARMY, CAMP CAPE BOJEADOR, BRGY. BOBON, BURGO | DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) (27678)                                                                                                                          | 24,124,999.27  | On-Going  | April 19, 2024     | April 22, 2025   | 71.64  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00328 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, BARANGAY ESTANZA TO MALIMPUEC, LINGAYEN, PANGASINAN                                                                                                                                                   | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                                                                                                                                     | 9,736,022.29   | On-Going  | May 03, 2024       | January 17, 2025 | 78.80  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00332 | RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, ARAGAAG BR. (B01625LZ) ALONG BINALONAN-ASINGAN-SANTA MARIA RD                                                                                                                                                 | ALPHATEC CHEMICAL CORPORATION (39938)                                                                                                                                                        | 30,976,487.50  | Completed | June 03, 2024      | October 30, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00336 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF AMBURAYAN RIVER CONTROL, BARANGAY PORPORIKET, SUDIPEN, LA UNION                                                                    | ANORE CONSTRUCTION (34048)                                                                                                                                                                   | 48,249,906.27  | Completed | June 03, 2024      | June 23, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00337 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG GANTAY RIVER AT BARANGAY SALINCOB, BACNOTAN, LA UNION                                                | MY BUILDERS AND CONSTRUCTION (22687)                                                                                                                                                         | 96,499,911.45  | Completed | May 03, 2024       | March 28, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00338 | CONSTRUCTION OF MISSING LINKS/ NEW ROADS, ADAMS (ILOCOS NORTE) - CALANASAN (APAYAO ROAD) ILOCOS NORTE (PACKAGE 5)                                                                                                                                               | PARCLINE SUPREME BUILDERS CORP. (45506) / JARGON CONSTRUCTION & SUPPLY (23474)                                                                                                               | 154,399,970.49 | On-Going  | June 06, 2024      | August 18, 2025  | 83.05  |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                          |                                                                                               |                |           |                    |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------|-----------|--------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00339 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LAOAG-SAN NICOLAS BYPASS ROAD (LAOAG CITY-BACARRA SECTION), ILOCOS NORTE (PACKAGE B)                                                                        | KATHA BUILDERS & SUPPLIES INC. (34651) / MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288) | 192,999,888.40 | On-Going  | May 13, 2024       | February 06, 2025 | 58.58  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00340 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LAOAG-SAN NICOLAS BY-PASS ROAD (SAN NICOLAS SECTION), ILOCOS NORTE (PACKAGE B)                                                                             | DALCON CONSTRUCTION (40601)                                                                   | 192,971,996.95 | Completed | September 09, 2024 | July 05, 2025     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00342 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF ROAD, BARANGAY SALASA TO BARANGAY CABAYAOASAN, BUGALLON, PANGASINAN                                                                                  | GEORAVIN CONSTRUCTION & SUPPLIES (39497)                                                      | 14,828,203.60  | Completed | June 03, 2024      | December 26, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00343 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, PANGASINAN-LA UNION INTER-PROVL ROAD, K0379+(-416) - K0379+(-176)                                                        | AVSENECA CONSTRUCTION CORP. (38501)                                                           | 18,775,818.90  | On-Going  | December 06, 2024  | May 04, 2025      | 47.72  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00347 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIBSUAN RIVER, BARANGAY RIBSUAN, NAGUILIAN, LA UNION                         | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                 | 115,799,760.44 | Completed | May 03, 2024       | February 02, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00349 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SINUCALAN RIVER, BARANGAY CAMANTILES, URDANETA, PANGASINAN                                | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                 | 192,999,802.92 | Completed | June 24, 2024      | April 19, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00350 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SLOPE PROTECTION ALONG RIO DE VEGA, BRGY. COLILING, SAN CARLOS CITY, PANGASINAN                           | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895)                                                     | 48,216,034.15  | Completed | April 19, 2024     | November 14, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00351 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG APONIT RIVER, BRGY. CAOAYAN KILING, SAN CARLOS CITY, PANGASINAN          | SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)                | 48,247,974.10  | Completed | June 24, 2024      | January 19, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00352 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL ALONG AGNO RIVER, BRGY. MANAMBONG NORTE, BAYAMBANG, PANGASINAN | BET CONSTRUCTION & SUPPLY (31764) / JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)           | 101,649,573.07 | On-Going  | August 12, 2024    | June 17, 2025     | 62.99  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                   |                                                                           |                |           |                    |                   |        |
|----------|------|-------------------------------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|----------------|-----------|--------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00353 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG AGNO RIVER, DARAWAY, BAYAMBANG, PANGASINAN, PHASE II | ALCEL CONSTRUCTION (15129)                                                | 48,249,996.93  | Completed | April 19, 2024     | December 06, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00354 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SINUCALAN RIVER, BARANGAY DALONGUE, SANTA BARBARA, PANGASINAN                                      | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                             | 192,994,991.73 | Completed | June 24, 2024      | August 11, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00355 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SINUCALAN RIVER, BARANGAY TULIAO, SANTA BARBARA, PANGASINAN                                        | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                             | 192,999,857.36 | Completed | July 22, 2024      | August 28, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00356 | WIDENING OF PERMANENT BRIDGES, DAKKEL A DANUM BR. (B00548LZ) ALONG MANILA NORTH RD                                                                                                                                | VIKING CONSTRUCTION & SUPPLIES (18129)                                    | 11,557,326.09  | Completed | June 14, 2024      | April 28, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00357 | WIDENING OF PERMANENT BRIDGES, TABBUG BR. (B00545LZ) ALONG MANILA NORTH RD.                                                                                                                                       | ZEDIK BUILDERS (33330) / LINEAR CONSTRUCTION CORP. (3575)                 | 15,439,656.84  | Completed | August 09, 2024    | April 02, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00358 | WIDENING OF PERMANENT BRIDGES, BAAG BR. (B04590LZ) ALONG MANILA NORTH RD                                                                                                                                          | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                       | 31,844,848.50  | Completed | June 14, 2024      | March 10, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00359 | BASIC INFRASTRUCTURE PROGRAM, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CAPITOL EXTENSION), LAOAG CITY                                                                                                 | WHITEPORT, INC. (33883)                                                   | 290,927,375.49 | On-Going  | December 03, 2024  | November 27, 2025 | 29.21  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00360 | CONSTRUCTION OF MISSING LINKS/NEW ROADS, ROAD CONNECTING SANTA-RANCHO ROAD (S00089LZ) AND SANTA-CAOAYAN ROAD, ILOCOS SUR                                                                                          | A.P.B. CONSTRUCTION (17055) / C.T. LEONCIO CONSTRUCTION & TRADING (17371) | 149,650,776.94 | Completed | June 14, 2024      | April 09, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00361 | NATIONAL BUILDING PROGRAM , CONSTRUCTION OF NATIONAL ECONOMIC AND DEVELOPMENT AUTHORITY (NEDA) REGIONAL OFFICE I BUILDING, SAN FERNANDO CITY, LA UNION                                                            | R.D. TALENS CONSTRUCTION AND TRADING (36817)                              | 47,287,927.89  | On-Going  | May 03, 2024       | August 17, 2025   | 23.00  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00362 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF BRIDGE CONNECTING BOLINAO TO SANTIAGO ISLAND (PACKAGE A), BOLINAO, PANGASINAN                                                       | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                  | 28,347,244.89  | On-Going  | September 09, 2024 | February 06, 2025 | 1.96   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                                               |                                                                                                                           |                |           |                 |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|----------------|-----------|-----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00363 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF BRIDGE CONNECTING BARANGAY PANGAPISAN NORTH AND BARANGAY CAPANDANAN, LINGAYEN, PANGASINAN                                                                      | BERSON'S CONSTRUCTION & TRADING (31181) / JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)         | 93,605,031.10  | On-Going  | August 16, 2024 | March 28, 2025    | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00364 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), IMPROVEMENT OF ARZADON ROAD, BRGY. MAYOMBO, DAGUPAN CITY                                                                                                                        | AVSENECA CONSTRUCTION CORP. (38501)                                                                                       | 24,045,158.71  | On-Going  | June 24, 2024   | March 07, 2025    | 82.18  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00365 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), REHABILITATION OF ROAD, PEREZ BLVD., DAGUPAN CITY                                                                                                                               | AVSENECA CONSTRUCTION CORP. (38501)                                                                                       | 23,879,957.94  | Completed | May 13, 2024    | March 13, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00367 | SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES ALONG PANGASINAN-NUEVA VIZCAYA ROAD, PACKAGE 1, PANGASINAN                                                                       | PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)                                                                             | 192,997,000.00 | Completed | June 03, 2024   | November 19, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00368 | REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, CAMILING-WAWA-BAYAMBANG-MALASIQUI-STA BARBARA RD - K0177 + 290 - K0192+190                                                                                | UNIMAX STEEL STRUCTURE AND CONSTRUCTION CORP. (49389) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 193,000,000.00 | Completed | August 12, 2024 | July 09, 2025     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00369 | CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALINGCAGUING RIVER (CARANGLAAN SECTION) STA. 018+777 - STA. 018+961, BARANGAY CARANGLAAN, MABINI, PANGASINAN | GED CONSTRUCTION (13614)                                                                                                  | 28,650,791.10  | Completed | August 16, 2024 | March 15, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00370 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG BAYAMBANG RIVER (R/S), BARANGAY BAYAMBANG, INFANTA, PANGASINAN           | CHIARA2300 INCORPORATED (8736) / EJR BUILDERS & CONSTRUCTION SUPPLY (24255)                                               | 47,865,363.96  | On-Going  | June 24, 2024   | April 21, 2025    | 98.48  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00371 | CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGNO AND ALLIED RIVER, BRGY. AMISTAD-POBLACION, TAYUG, PANGASINAN PHASE I           | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346)                 | 19,299,456.67  | Completed | May 03, 2024    | December 06, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                              |          |                                                                                                                                                                                                                                                                 |                                                    |               |           |                |                  |        |
|----------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|---------------|-----------|----------------|------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00373 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF MULTI-PURPOSE (ADMIN BUILDING AND OFFICERS BARRACKS), BRGY. BUGBUGA, SANTA CRUZ, | DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)      | 19,277,172.59 | On-Going  | April 19, 2024 | April 30, 2025   | 67.66  |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00374 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF MULTI-PURPOSE (SUPPLY BUILDING), PHILIPPINE AIR FORCE, WALLACE AIR STATION, PORO | FORTHRIGHT CONSTRUCTION (32883)                    | 19,299,952.19 | Completed | June 03, 2024  | June 05, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00375 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF MULTI-PURPOSE BUILDING (OFFICERS CLUB), PHILIPPINE AIR FORCE, WALLACE AIR STATIO | FORTHRIGHT CONSTRUCTION (32883)                    | 16,404,952.86 | On-Going  | June 03, 2024  | April 06, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00376 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF TWO (2) FEMALE SOLDIER'S BARRACKS, 7TH INFANTRY (KAUGNAY) DIVISION, PHILIPPINE A | AVSENECA CONSTRUCTION CORP. (38501)                | 48,247,530.31 | On-Going  | May 21, 2024   | June 18, 2025    | 50.11  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP | 24A00377 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING, SANTA MARIA, PANGASINAN                                                                                                                                                           | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT (28504) | 9,897,045.27  | Completed | May 03, 2024   | January 24, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00378 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF NAVSOU2 OFFICE AND BARRACKS WITH BOAT HOUSE, ERNESTO OGBINAR, PORO POINT, SAN FE | MY BUILDERS AND CONSTRUCTION (22687)               | 35,705,000.00 | Completed | July 15, 2024  | June 02, 2025    | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                              |          |                                                                                                                                                                                                                                                                 |                                                                                       |                |           |                    |                    |        |
|----------|------|------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|----------------|-----------|--------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00379 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF BACHELOR'S OFFICE BARRACKS, ERNESTO OGBINAR, PORO POINT, SAN FERNANDO CITY, LA   | MY BUILDERS AND CONSTRUCTION (22687)                                                  | 14,475,000.00  | Completed | July 15, 2024      | May 03, 2025       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00380 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF CMOU2 OFFICE AND BARRACKS, ERNESTO OGBINAR, PORO POINT, SAN FERNANDO CITY, LA UN | MY BUILDERS AND CONSTRUCTION (22687)                                                  | 24,125,000.00  | Completed | June 10, 2024      | May 17, 2025       | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00381 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF MULTI-PURPOSE BUILDING (BASE CHAPEL), PHILIPPINE AIR FORCE, WALLACE AIR STATION  | FORTHRIGHT CONSTRUCTION (32883)                                                       | 19,299,876.92  | On-Going  | June 03, 2024      | June 05, 2025      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 CP  | 24A00382 | CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), CONSTRUCTION OF MULTI-PURPOSE (DENTAL BUILDING), PHILIPPINE AIR FORCE, WALLACE AIR STATION, PORO | FORTHRIGHT CONSTRUCTION (32883)                                                       | 9,649,910.44   | Completed | May 13, 2024       | March 16, 2025     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 LP  | 24A00383 | NATIONAL BUILDING PROGRAM, CONSTRUCTION OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM) REGION I OFFICE, SAN JUAN, LA UNION                                                                                                                                | AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129) | 38,542,047.85  | On-Going  | January 02, 2025   | October 28, 2025   | 11.55  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP | 24A00387 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING , SAN CARLOS CITY, PANGASINAN                                                                                                                                                      | JEUSMACK BUILDERS & CONSTRUCTION SUPPLY (42334)                                       | 9,605,055.75   | On-Going  | June 03, 2024      | November 29, 2024  | 45.54  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP | 24A00388 | BASIC INFRASTRUCTURE PROGRAM (BIP) CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, TAYUG, PANGASINAN                                                                                                                                               | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                   | 192,068,434.55 | On-Going  | September 27, 2024 | September 21, 2025 | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP | 24A00389 | BASIC INFRASTRUCTURE PROGRAM, REHABILITATION OF CONVENTION CENTER, PLAZA DEL NORTE, LAOAG CITY                                                                                                                                                                  | WHITEPORT, INC. (33883)                                                               | 195,822,000.00 | On-Going  | October 07, 2024   | October 01, 2025   | 29.34  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                            |                                                                                                                                                     |               |           |                    |                   |        |
|----------|------|-------------------------------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------|--------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00422 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. PAGAL, SAN CARLOS CITY, PANGASINAN                                     | MKM MARKETING (15586)                                                                                                                               | 4,850,843.01  | On-Going  | April 22, 2024     | August 19, 2024   | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00424 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BADOCH RIVER, BARANGAY MABUSAG SUR, BADOCH, ILOCOS NORTE                 | BADOCH BUILDERS & SUPPLY, INC. (FORMERLY: BADOCH BUILDER & SUPPLY (31564)                                                                           | 53,459,995.32 | Completed | May 03, 2024       | December 16, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00425 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BONGO RIVER, BARANGAY MEDINA, DINGRAS, ILOCOS NORTE (PHASE IV)           | GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)                                                                                   | 49,499,999.13 | Completed | September 23, 2024 | March 15, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00426 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND DRAINAGE SYSTEMS ALONG BONGO RIVER BARANGAY PERALTA, DINGRAS, ILOCOS NORTE | GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)                                                                                   | 49,499,904.29 | Completed | September 23, 2024 | March 15, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00428 | REPAIR/REHABILITATION OF BONGO RIVER REVETMENT AT LEFT SIDE BRGY. 21, SAN MARCOS, SARRAT, ILOCOS NORTE                                                     | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (38288)                                                                                                | 26,006,750.00 | On-Going  | April 19, 2024     | October 20, 2024  | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00429 | REPAIR/REHABILITATION OF BOLO RIVER REVETMENT LEFT SIDE BRGY. TAGUIPORO, BANGUI, ILOCOS NORTE                                                              | SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)                                                                      | 7,128,121.46  | On-Going  | April 19, 2024     | July 11, 2024     | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00430 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. POBLACION, MALASIQUI, PANGASINAN                                       | MKM MARKETING (15586)                                                                                                                               | 4,850,578.65  | On-Going  | April 22, 2024     | August 19, 2024   | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00431 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, BAKIT-BAKIT-JCT-UMINGAN ROAD,K0177+000-K0178+000,K0181+000-K0182+000,K0189+000-K0190+109                            | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                                                                        | 96,499,733.65 | Completed | August 16, 2024    | January 26, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00433 | REPAIR/REHABILITATION OF FLOOD MITIGATION STRUCTURE, CACARITAN CREEK, BRGY. CACARITAN, SAN CARLOS CITY, PANGASINAN                                         | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) / PARCLINE SUPREME BUILDERS CORP. (45506) | 33,773,371.59 | On-Going  | April 16, 2024     | October 27, 2024  | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00434 | REPAIR/REHABILITATION OF FLOOD CONTROL STRUCTURES AT POGO GRANDE - ZAMORA CREEK ALONG MALUED - POGO GRANDE - POGO CHICO ROAD, DAGUPAN CITY, PANGASINAN     | BET CONSTRUCTION & SUPPLY (31764)                                                                                                                   | 18,817,747.52 | On-Going  | April 19, 2024     | February 21, 2025 | 0.00   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                       |                                                                                                                                                     |                |           |                 |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------|-----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00435 | REPAIR/REHABILITATION OF FLOOD MITIGATION STRUCTURE, MARUSAY RIVER, BRGY. TALIBAEW, CALASIAO, PANGASINAN                                                                                                              | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC. (FORMERLY : R.A. MATIAS CONSTRUCTION AND DEVELOPERS) (26346) / PARCLINE SUPREME BUILDERS CORP. (45506) | 33,100,111.53  | On-Going  | April 16, 2024  | October 27, 2024  | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00437 | PREVENTIVE MAINTENANCE-TERTIARY ROADS, ASPHALT OVERLAY BINALONAN-ASINGAN -STA. MARIA ROAD, K0193+943-K0196+111,K0196+187-K0196+360,K0196+485-K0196+719,K0198+152-K0199+139                                            | ORIENTAL SALES CENTER AND CONTRACTOR (33630)                                                                                                        | 96,498,391.37  | Completed | August 16, 2024 | January 26, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00438 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER, BARANGAY SAMARA-STA. LUCIA, ARINGAY, LA UNION | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                                                                       | 144,739,151.62 | Completed | May 03, 2024    | January 18, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00439 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ARINGAY RIVER, BARANGAY SAN JUAN WEST, ARINGAY, LA UNION     | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                                                                 | 144,749,933.01 | Completed | May 03, 2024    | January 18, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00440 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALILI RIVER, BARANGAY AGUIOAS, NAGUILIAN, LA UNION                                       | MG SAMIDAN CONSTRUCTION (33234)                                                                                                                     | 115,799,805.58 | Completed | May 13, 2024    | February 12, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00441 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALILI RIVER, BARANGAY AL-ALINAO NORTE, NAGUILIAN, LA UNION                               | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                                                                 | 115,799,749.50 | Completed | May 03, 2024    | February 02, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00442 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALILI RIVER, BARANGAY AMBARACAO NORTE, NAGUILIAN, LA UNION                               | MG SAMIDAN CONSTRUCTION (33234)                                                                                                                     | 115,799,720.80 | Completed | May 13, 2024    | January 01, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00443 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY CONCEPCION-TABTABUNGAO, ROSARIO, LA UNION                                                             | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                                                                                               | 115,799,701.49 | Completed | May 03, 2024    | December 22, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                          |                                                                                     |               |           |                |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------|-----------|----------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00444 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE DOWNSTREAM OF CUPANG BRIDGE, BARANGAY CUPANG, STO. TOMAS, LA UNION                                 | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                       | 96,499,732.67 | Completed | May 03, 2024   | December 04, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00446 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF FLOOD CONTROL ALONG GALPAC CREEK, PAOAY, ILOCOS NORTE                                                                                              | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564)             | 98,999,993.62 | Completed | May 03, 2024   | December 14, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00448 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG QUIAOIT RIVER (UPSTREAM OF NALASIN BRIDGE), PAOAY, ILOCOS NORTE (PHASE 2)                                              | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564)             | 69,299,994.90 | On-Going  | May 03, 2024   | December 30, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00449 | RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BURGOS BRIDGE, BURGOS, ILOCOS SUR                                                                                                                       | ALPHATEC CHEMICAL CORPORATION (39938)                                               | 19,299,989.25 | Completed | May 03, 2024   | August 15, 2024   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00450 | CONSTRUCTION OF BYPASS AND DIVERSION ROADS, BANTAY-SAN ILDEFONSO BYPASS ROAD, PACKAGE 2, ILOCOS SUR                                                                                                      | SATRAP CONSTRUCTION CO., INC. (02526)                                               | 96,499,987.26 | On-Going  | May 03, 2024   | May 01, 2025      | 66.86  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00452 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 1, BINALONAN-LAOAC, PANGASINAN | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                       | 48,249,756.02 | Completed | May 03, 2024   | January 17, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00453 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 2, BINALONAN-LAOAC, PANGASINAN | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                       | 48,249,942.73 | Completed | May 03, 2024   | January 12, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00454 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 3, BINALONAN-LAOAC, PANGASINAN | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551) | 48,249,696.41 | Completed | May 03, 2024   | December 12, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00455 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 4, BINALONAN-LAOAC, PANGASINAN | MG SAMIDAN CONSTRUCTION (33234)                                                     | 48,249,924.40 | Completed | April 26, 2024 | December 10, 2024 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                          |                                                                                                     |               |           |                   |                   |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|---------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00456 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 1, SISON-BINALONAN, PANGASINAN | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                                               | 48,249,872.89 | Completed | May 03, 2024      | October 23, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00457 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 2, SISON-BINALONAN, PANGASINAN | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                 | 48,249,924.65 | Completed | May 03, 2024      | October 23, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00458 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 3, SISON-BINALONAN, PANGASINAN | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                 | 48,249,532.57 | Completed | May 03, 2024      | October 23, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00459 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG ALORAGAT AND ALLIED RIVERS, PACKAGE 4, SISON-BINALONAN, PANGASINAN | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                 | 48,249,428.51 | Completed | April 26, 2024    | October 16, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00460 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG INGALERA AND ALLIED RIVERS, PACKAGE 1, VILLASIS, PANGASINAN        | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                                               | 48,249,366.52 | Completed | April 26, 2024    | October 16, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00461 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG INGALERA AND ALLIED RIVERS, PACKAGE 2, VILLASIS, PANGASINAN        | MG SAMIDAN CONSTRUCTION (33234)                                                                     | 48,249,559.60 | Completed | April 26, 2024    | October 16, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00462 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0485 + 100 - K0485 + 462                                                                                                                      | JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) | 11,579,697.36 | Completed | December 06, 2024 | February 04, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00463 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0487 + (-418) - K0487 + (-369), K0487 + (-300) - K0487 + 032                                                                                  | VIKING CONSTRUCTION & SUPPLIES (18129)                                                              | 6,049,749.78  | On-Going  | December 16, 2024 | January 24, 2025  | 4.32   |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                            |                                                                                                                             |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00464 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0493 + 525 - K0493 + 628, K0494 + 000 - K0495 + 845                                                                                                             | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 57,899,996.30  | Completed | August 16, 2024   | December 27, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00465 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0576+000 - K0576+326, K0576+1457 - K0577+109, K0577+124 - K0578+000, K0581+968 - K0582+144, K0582+221 - K0583+672, K0583+720 - K0583+742                        | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)                                                                  | 88,924,726.56  | On-Going  | August 16, 2024   | January 23, 2025   | 95.05  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00466 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH ROAD - K0543+000 - K0544+293, K0544+382 - K0544+894, K0544+927 - K0545+734, K0546+049 - K0548+883, K0551+499 - K0551+568, K0551+678 - K0551+994                       | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 144,749,995.92 | Completed | August 27, 2024   | January 21, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00467 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0492 + 474 - K0492 + 717, K0492 + 800 - K0492 + 915, K0493 + 050 - K0493 + 113, K0493 + 136 - K0493 + 216, K0495 + 845 - K0495 + 890, K0495 + 971 - K0496 + 242 | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)                                                                  | 38,599,682.84  | On-Going  | July 15, 2024     | December 10, 2024  | 93.79  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00468 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD,K0496+240-K0497+870,K0499+000-K0499+660                                                                                                                             | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 67,546,530.75  | On-Going  | April 19, 2024    | September 06, 2024 | 94.99  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00469 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0506 + 936 - K0507 + 350, K0508 + 140 - K0509 + 755                                                                                                             | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 43,424,995.41  | On-Going  | December 16, 2024 | March 19, 2025     | 24.46  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00470 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH ROAD - K0513+ 455 - K0516+000                                                                                                                                          | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 57,899,999.99  | On-Going  | December 16, 2024 | March 28, 2025     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00471 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD,K0516+000-K0518+100                                                                                                                                                 | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 41,494,870.11  | On-Going  | July 26, 2024     | October 27, 2024   | 0.00   |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00472 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0518 + 195 - K0520 + 579, K0520 + 615 - K0522 + 000                                                                                                             | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 115,799,983.10 | Completed | August 16, 2024   | February 06, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00473 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH ROAD - K0529+ 606 - K0530 + 250                                                                                                                                       | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 19,299,986.10  | Completed | July 15, 2024     | December 03, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                         |                                                                                                                             |               |           |                    |                    |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|---------------|-----------|--------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00474 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH ROAD - K0530+250 - K0530 + 895, K0530 + 959 - K0532 + 269                          | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 48,249,979.43 | On-Going  | September 09, 2024 | January 01, 2025   | 75.02  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00475 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0532 + 800 - K0532 + 941                                                     | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 5,789,990.34  | On-Going  | July 15, 2024      | September 08, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00476 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD - K0564 + 003 - K0564 + 190, K0564+737 - K0565 + 002                             | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 4,741,038.54  | Completed | August 16, 2024    | September 08, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00477 | CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS, MANILA NORTH RD-,K0549+979-K0551+063             | ZEDIK BUILDERS (33330)                                                                                                      | 28,949,992.03 | Completed | July 15, 2024      | November 26, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00478 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- PRIMARY ROADS, MANILA NORTH ROAD - K0491 + 700 - K0492 + 000            | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564)                                                     | 5,788,094.66  | Completed | December 06, 2024  | January 30, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00479 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH ROAD - K0527 + 199 - K0527 + 803                                                    | JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)                         | 14,474,988.18 | Completed | July 15, 2024      | November 09, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00480 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH ROAD - K0540+000 - K0543+000                                                       | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 66,584,980.05 | On-Going  | April 19, 2024     | August 29, 2024    | 86.48  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00481 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD,K0509+760-K0511+650,K0512+506-K0512+582                                          | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                                      | 57,899,973.23 | On-Going  | May 03, 2024       | September 23, 2024 | 97.51  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00482 | PREVENTIVE MAINTENANCE- PRIMARY ROADS, MANILA NORTH RD - K0537 + 816 - K0538 + 872, K0538 + 948 - K0539 + 056                           | A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.) (25273)                                                                  | 43,424,714.22 | On-Going  | July 15, 2024      | January 11, 2025   | 92.57  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00483 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF ROAD (PACKAGE 1), BARANGAY HERMOZA, BAYAMBANG, PANGASINAN | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / ALCEL CONSTRUCTION (15129)                                       | 96,498,594.15 | Completed | May 03, 2024       | November 27, 2024  | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                  |                                                                                                                             |                |           |                   |                    |        |
|----------|------|-------------------------------|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|--------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00484 | PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA NORTH RD - K0570 + 726 - K0571 + 1000, K0572 + 179 - K0573 + 300                                                                  | IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722) | 43,425,000.00  | Completed | December 06, 2024 | March 10, 2025     | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00485 | CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LAOAG-SAN NICOLAS BY-PASS ROAD, SAN NICOLAS ROAD SECTION, SAN NICOLAS, ILOCOS NORTE    | BADOC BUILDERS & SUPPLY, INC. (FORMERLY: BADOC BUILDER & SUPPLY (31564)                                                     | 122,953,510.01 | On-Going  | May 13, 2024      | May 17, 2025       | 92.81  |
| Region I | 2024 | Regular Infra - GAA 2024 LP   | 24A00486 | NATIONAL BUILDING PROGRAM, CONSTRUCTION (COMPLETION) OF POLICE REGION I, REGIONAL HEADQUARTERS, CAMP BGEN OSCAR M. FLORENDO, PARIAN, SAN FERNANDO CITY, LA UNION                 | AVSENECA CONSTRUCTION CORP. (38501)                                                                                         | 47,492,922.40  | On-Going  | July 15, 2024     | May 10, 2025       | 17.43  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00487 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MALUYO RIVER, BARANGAY SABLUT, BALAOAN, LA UNION                  | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                                               | 96,492,408.53  | Completed | May 03, 2024      | December 29, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00488 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PAGDARAOAN, SAN FERNANDO CITY, LA UNION                          | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                                               | 144,745,231.08 | On-Going  | May 03, 2024      | September 02, 2025 | 91.15  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00489 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG RIBSUAN RIVER, BARANGAY CAOAYAN, BURGOS, LA UNION | LATAWAN EDUARDO AP-O DEVELOPERS CONSTRUCTION SERVICES (55693) / E.T. LATAWAN CONSTRUCTION (13919)                           | 99,646,322.92  | Completed | May 03, 2024      | February 09, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00490 | WIDENING OF PERMANENT BRIDGES - STA. CRUZ PARALLEL BR. (PHASE II)                                                                                                                | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062)                                                                         | 44,968,815.68  | Completed | July 22, 2024     | January 16, 2025   | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00491 | CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, MANILA NORTH ROAD - K0518 + 032                                                        | A.I.P. CONSTRUCTION (32458)                                                                                                 | 9,362,327.59   | On-Going  | August 16, 2024   | December 13, 2024  | 54.26  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00492 | REHABILITATION OF NATIONAL ROAD WITH SLIP, ILOCOS NORTE-APAYAO ROAD, K0539+300-K0539+400                                                                                         | RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY (21616)                                                                           | 37,798,552.55  | On-Going  | May 03, 2024      | July 01, 2024      | 0.00   |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                                                                       |                                                                                                                    |               |           |              |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|---------------|-----------|--------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00493 | CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG AGNO AND ALLIED RIVERS, ALCALA, PANGASINAN         | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                                      | 96,499,995.51 | Completed | May 03, 2024 | December 04, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00494 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 1, BINALONAN-URDANETA CITY, PANGASINAN    | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                                | 96,499,998.63 | Completed | May 03, 2024 | February 17, 2025 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00495 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 2, BINALONAN-URDANETA CITY, PANGASINAN    | ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)                                | 96,499,997.26 | Completed | May 03, 2024 | January 23, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00496 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 1, BARANGAY MORENO, BINALONAN, PANGASINAN | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                                                              | 96,499,853.53 | Completed | May 03, 2024 | January 24, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-2 | 24A00497 | CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL RIVERBANK STRUCTURE ALONG TAGAMUSING AND ALLIED RIVERS, PACKAGE 2, BARANGAY MORENO, BINALONAN, PANGASINAN | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)                                                              | 96,499,807.59 | Completed | May 03, 2024 | January 24, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00500 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING, DOH REGIONAL OFFICE, SAN FERNANDO CITY, LA UNION                                                                                          | R.D. TALENS CONSTRUCTION AND TRADING (36817)                                                                       | 97,027,376.07 | On-Going  | May 13, 2024 | May 06, 2025      | 24.93  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00501 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING (NBI - REGIONAL OFFICE), SAN FERNANDO CITY, LA UNION                                                                                       | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) | 77,593,207.07 | On-Going  | May 21, 2024 | May 15, 2025      | 53.92  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00502 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, URDANETA - JCT - LINGAYEN DIVERSION ROAD (PEREZ BLVD.)                                                                               | FORTHRIGHT CONSTRUCTION (32883)                                                                                    | 60,854,716.28 | On-Going  | May 13, 2024 | December 05, 2024 | 65.63  |





# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                                             |                                                                                                        |                |           |                   |                   |        |
|----------|------|-------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------|-----------|-------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00503 | ROAD WIDENING - PRIMARY ROADS, MANILA NORTH RD - K0562 + 900 - K0563 + 000                                                                                                  | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                    | 28,161,914.15  | On-Going  | December 06, 2024 | March 30, 2025    | 50.54  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00505 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING SAGAT ELEMENTARY SCHOOL, BARANGAY SAGAT, STA. CRUZ, ILOCOS SUR                                 | TMT CONSTRUCTION (39686)                                                                               | 9,895,132.38   | Completed | July 22, 2024     | November 18, 2024 | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00506 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING (E-LIBRARY), POBLACION, BALUNGAO, PANGASINAN                                                   | MKM MARKETING (15586)                                                                                  | 9,893,994.50   | Completed | July 26, 2024     | January 21, 2025  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00507 | REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, MANILA NORTH RD - K0564 + 600 - K0565 + 737                                                 | BJMJB CONSTRUCTION & SUPPLY (44546)                                                                    | 28,950,000.00  | On-Going  | July 15, 2024     | March 19, 2025    | 54.00  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00508 | ROAD WIDENING - PRIMARY ROADS, MANILA NORTH RD - K0563 + 833 - K0564 + 600                                                                                                  | VIKING CONSTRUCTION & SUPPLIES (18129)                                                                 | 71,409,997.57  | On-Going  | August 16, 2024   | April 23, 2025    | 83.17  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00509 | BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY CAYANGA, SAN FABIAN, PANGASINAN                                                       | MKM MARKETING (15586)                                                                                  | 9,603,104.62   | On-Going  | October 15, 2024  | March 13, 2025    | 99.68  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00512 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, POBLACION CURRIMAO, CURRIMAO, ILOCOS NORTE                                                     | CURRIMAO CONSTRUCTION & DEVELOPMENT, INC. (5129)                                                       | 29,699,946.47  | On-Going  | July 15, 2024     | March 19, 2025    | 47.32  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00513 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEM (PACKAGE 2), DAGUPAN CITY, PANGASINAN          | HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / C.T. LEONCIO CONSTRUCTION & TRADING (17371) | 144,747,097.95 | Completed | June 24, 2024     | March 11, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00514 | BASIC INFRASTRUCTURE PROGRAM (BIP), REHABILITATION OF SLOPE PROTECTION STRUCTURE ALONG ILOCOS NORTE-APAYAO ROAD, K0536+410-K0536+530, MAANANTENG, SOLSONA, ILOCOS NORTE     | SOLSONA-GANAL CONSTRUCTION & SUPPLY (32694)                                                            | 5,939,972.45   | Completed | July 15, 2024     | October 10, 2024  | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00515 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE BUILDING, GYM STA. ASUNCION (SAMAC), SAN NICOLAS, ILOCOS NORTE                                          | VCD CONSTRUCTION (13949)                                                                               | 5,939,072.53   | On-Going  | November 04, 2024 | March 03, 2025    | 45.95  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00516 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AMBURAYAN RIVER, BRGYS. PALLOGAN, CABULANGLANGAN, AG-AGUMAN AND PULA, TAGUDIN, ILOCOS SUR | CALIYAH INC. (53495)                                                                                   | 29,699,937.45  | Completed | July 26, 2024     | February 26, 2025 | 100.00 |



# STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:15 PM



|          |      |                               |          |                                                                                                                                                               |                                                                                              |                |           |                    |                   |        |
|----------|------|-------------------------------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|----------------|-----------|--------------------|-------------------|--------|
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00517 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI - PURPOSE FACILITY (MUNICIPAL HALL VICINITY AREA), BRGY. RIZAL, TAGUDIN, ILOCOS SUR                 | POWER K CONSTRUCTION SUPPLY & SERVICES (31574) / CALIYAH INC. (53495)                        | 39,529,897.77  | Completed | September 23, 2024 | April 20, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00518 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO PARATONG, BARANGAY POBLACION, BACNOTAN, LA UNION | SILVERWOLVES CONSTRUCTION CORPORATION (48466)                                                | 144,745,856.20 | On-Going  | July 15, 2024      | April 10, 2025    | 73.10  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00519 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF BRIDGE CONNECTING SANTIAGO ISLAND TO BOLINAO, BOLINAO, PANGASINAN (PACKAGE A)                             | M.G. LUALHATI CONSTRUCTION CORP. (35373)                                                     | 96,989,677.04  | On-Going  | August 09, 2024    | April 12, 2025    | 0.31   |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00520 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), PROVINCIAL CAPITOL COMPLEX, LINGAYEN, PANGASINAN              | MIGHTYWAY CONSTRUCTION AND SUPPLY (40895) / NEW TBP CONSTRUCTION & DEVELOPMENT CORP. (29155) | 28,816,540.30  | On-Going  | November 08, 2024  | May 06, 2025      | 76.71  |
| Region I | 2024 | Regular Infra - GAA 2024 OO-1 | 24A00521 | CONSTRUCTION OF BYPASS AND DIVERSION ROADS, SN NICOLAS-SN QUINTIN-UMINGAN-GUIMBA RD, UMINGAN SECTION, PANGASINAN                                              | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                          | 90,499,539.91  | On-Going  | September 27, 2024 | June 29, 2025     | 39.31  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00522 | SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), CONSTRUCTION OF UMINGAN DIVERSION ROAD, PANGASINAN                                              | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)                                          | 28,948,605.96  | On-Going  | July 15, 2024      | May 21, 2025      | 69.92  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00524 | BASIC INFRASTRUCTURE PROGRAM (BIP), CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ASERDA, MAPANDAN, PANGASINAN                                           | MKM MARKETING (15586)                                                                        | 9,700,956.69   | On-Going  | July 15, 2024      | March 11, 2025    | 99.81  |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00569 | REHABILITATION OF SEAWALL IN SITIO MINDANAO, BRGY. PARATONG, STA. CATALINA, ILOCOS SUR                                                                        | VIGAN FORTUNE CONSTRUCTION (3887)                                                            | 41,380,868.63  | Completed | September 09, 2024 | April 27, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00574 | RECONSTRUCTION/REHABILITATION OF SLOPE PROTECTION ALONG BANILA RIVER, BRGY. SAN AURELIO 1ST, BALUNGAO, PANGASINAN                                             | MG SAMIDAN CONSTRUCTION (33234) / ALIÑO CONSTRUCTION CORPORATION (38560)                     | 131,433,622.30 | Completed | August 27, 2024    | May 02, 2025      | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00575 | RECONSTRUCTION/REHABILITATION OF SLOPE PROTECTION ALONG BANILA RIVER, BRGY. CAPULAN, BALUNGAO, PANGASINAN                                                     | MG SAMIDAN CONSTRUCTION (33234) / ALIÑO CONSTRUCTION CORPORATION (38560)                     | 129,575,195.08 | Completed | August 27, 2024    | April 29, 2025    | 100.00 |
| Region I | 2024 | Regular Infra - GAA 2024 SSP  | 24A00599 | CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM                                                                                                                    | DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)                                                | 6,368,638.30   | Completed | September 23, 2024 | February 19, 2025 | 100.00 |