



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0001	IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATIONS, ULAN-ULAN FALLS, SAMPAO, ALMERIA, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	67,113,682.05	On-Going	February 27, 2024	February 16, 2025	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0002	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAWIKAN-ESPERANZA DIVERSION ROAD, BILIRAN, CABUCGAYAN, BILIRAN	CHUROCK BUILDERS INC. (FORMERLY: CHUROCK BUILDERS) (45010)	48,487,133.04	On-Going	February 11, 2024	November 26, 2024	82.45
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0003	CONSTRUCTION OF AMAMBAHAG FLOOD CONTROL ALONG BILIRAN CIRCUMFERENTIAL ROAD, PHASE VII, CULABA, BILIRAN	VK BUILDERS INC. (52730)	29,379,045.50	Completed	February 11, 2024	July 29, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY INASUYAN, KAWAYAN, BILIRAN	ROVING PREMIER CONTRACTORS, INC. (42347)	14,546,001.04	Completed	February 11, 2024	June 29, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0005	CONSTRUCTION OF EMBANKMENT, BARANGAY BUNGA, CABUCGAYAN, BILIRAN	INFRASERVE BUILDERS AND SUPPLIES (36222)	9,890,020.15	On-Going	February 11, 2024	May 15, 2024	97.20
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0006	IMPROVEMENT OF ACCESS ROAD LEADING TO VILLA CANEJA - ANISLAGAN ROAD CONNECTING TO ANISLAGAN CERAMICS PRODUCERS ASSOCIATIO (ACPA), NAVAL, BILIRAN	CHUROCK BUILDERS INC. (FORMERLY: CHUROCK BUILDERS) (45010)	48,983,923.04	Completed	February 11, 2024	December 16, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0007	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD-K1021+674 -K1022+910	E.G. CANABE CONSTRUCTION CORPORATION (FORMERLY: E.G. CANABE CONSTRUCTION) (27358)	48,969,438.23	Completed	February 11, 2024	October 07, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0008	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- BILIRAN CIRCUMFERENTIAL RD - K1023+500- K1023+700	E.G. CANABE CONSTRUCTION CORPORATION (FORMERLY: E.G. CANABE CONSTRUCTION) (27358)	48,934,822.97	Completed	February 11, 2024	September 26, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0009	CONSTRUCTION OF CARAYCARAY FLOOD CONTROL ALONG BILIRAN CIRCUMFERENTIAL ROAD, PHASE VII, NAVAL, BILIRAN	SUNRISE BUILDERS (39757)	29,374,884.28	Completed	February 11, 2024	July 22, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0010	CONSTRUCTION OF CALAMBIS FLOOD CONTROL ALONG CABIBIHAN-VICTORY ROAD, PHASE II, CAIBIRAN, BILIRAN	CHUROCK BUILDERS INC. (FORMERLY: CHUROCK BUILDERS) (45010)	29,371,336.68	On-Going	February 11, 2024	July 29, 2024	96.99
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0011	CONSTRUCTION OF SEAWALL, BARANGAY VILLA CORNEJO, KAWAYAN, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,845,187.50	Completed	February 11, 2024	April 25, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0012	CONSTRUCTION OF SEAWALL, BARANGAY POBLACION, ALMERIA, BILIRAN	W.B. ALAGAO CONSTRUCTION (15622)	4,850,108.50	Completed	February 12, 2024	May 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0013	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD- K1053+970-K1054+680, K1054+720-K1055+200	VICTORIA DEVELOPMENT AND VENTURES CORP. (FOR: VICTORIA DEV'T AND CONST. CORP.) (32638)	48,962,293.35	On-Going	February 11, 2024	August 28, 2024	95.72
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0014	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1050+375 TO K1050+854	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	33,650,070.15	Completed	February 11, 2024	September 11, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0015	CONSTRUCTION OF DRAINAGE ALONG NATIONAL ROAD - SECONDARY ROADS- BILIRAN CIRCUMFERENTIAL RD - K1029 + 085 - K1029 + 814	VK BUILDERS INC. (52730)	29,385,986.73	Completed	February 11, 2024	August 08, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY HABUHAB, CULABA, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	19,585,420.97	Completed	February 11, 2024	July 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0017	CONSTRUCTION OF ROAD, SITIO ALANG-ALANG, BARANGAY LUCSOON, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	4,945,131.34	Completed	February 12, 2024	April 21, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0018	CONSTRUCTION OF SEAWALL, BARANGAY VIRGINIA, CULABA, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,808,552.90	On-Going	February 12, 2024	April 26, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0019	CONSTRUCTION OF EMBANKMENT, BARANGAY BINONGTO-AN, MARIPIPI, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	4,844,035.75	On-Going	February 12, 2024	May 16, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0020	CONSTRUCTION OF LOMBOY FLOOD CONTROL STRUCTURE, BARANGAY CALUMPANG, NAVAL, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	77,136,479.67	On-Going	February 11, 2024	November 13, 2024	95.62
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0021	CONSTRUCTION OF GUERON FLOOD CONTROL ALONG NAVAL-CAIBIRAN CROSS COUNTRY ROAD, PHASE I, NAVAL, BILIRAN	SUNRISE BUILDERS (39757)	26,578,803.68	Completed	February 11, 2024	November 16, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0022	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PINANGOMHAN, PHASEIII, BILIRAN, BILIRAN	CHUROCK BUILDERS INC. (FORMERLY: CHUROCK BUILDERS) (45010)	19,584,389.93	Completed	February 11, 2024	July 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0023	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1061+078 TO K1061+380	RMA BUILDERS & SUPPLIES CORPORATION (53055)	23,888,804.90	Completed	February 11, 2024	August 28, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0024	REHABILITATION OF ROAD, BARANGAY MATANGGO, ALMERIA, BILIRAN	4K VERMARK CIVIL ENGINEERING CONSTRUCTION (52485)	4,944,751.07	Completed	February 11, 2024	May 15, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0025	CONSTRUCTION OF DRAINAGE, BARANGAY BUNGA, CABUCGAYAN, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	4,841,280.25	On-Going	February 11, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0026	CONSTRUCTION OF DRAINAGE, BARANGAY PALANAY, CAIBIRAN, BILIRAN	R.K. ENGINEERING & CONSTRUCTION WORKS (12534)	4,843,719.60	On-Going	February 11, 2024	July 19, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0027	CONSTRUCTION OF SLOPE PROTECTION ALONG CARAYCARAY-CALUMPANG ROAD, NAVAL, BILIRAN 0+297 - 0+620	E.G. CANABE CONSTRUCTION CORPORATION (FORMERLY: E.G. CANABE CONSTRUCTION) (27358)	48,699,782.68	On-Going	April 09, 2024	December 26, 2024	89.73
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0028	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE -SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1062+560 TO K1063+220	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	48,717,587.92	On-Going	February 11, 2024	October 29, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0029	CONSTRUCTION OF DRAINAGE ALONG NATIONAL ROAD - SECONDARY ROADS BILIRAN CIRCUMFERENTIAL RD - K1030 + 200 - K1031 + 252	VK BUILDERS INC. (52730)	19,586,051.63	Completed	February 11, 2024	June 24, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0030	CONSTRUCTION OF ACCESS ROAD LEADING TO KASABANGAN FALLS, CABUCGAYAN, BILIRAN	INFRASERVE BUILDERS AND SUPPLIES (36222)	18,892,415.90	On-Going	February 11, 2024	June 19, 2024	75.01
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0031	CONSTRUCTION OF ALMERIA FLOOD CONTROL ALONG ALMERIA BYPASS ROAD, ALMERIA, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,187,251.20	Completed	February 14, 2024	September 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY AGPANGI, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	9,791,565.03	Completed	February 14, 2024	June 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0033	CONSTRUCTION OF ROAD, BARANGAY BACOD, CULABA, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,794,924.25	Completed	February 14, 2024	April 28, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0034	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1073+232 TO K1073+428, K1073+569 TO K1073+841	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	33,923,205.40	Completed	February 14, 2024	September 14, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0035	NETWORK DEVELOPMENT-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - NAVAL DIVERSION ROAD (RIVERSIDE TO PROVINCIAL HOSPITAL), BILIRAN STA. 0+000 TO STA. 0+055	RMA BUILDERS & SUPPLIES CORPORATION (53055)	21,736,060.60	On-Going	February 14, 2024	July 02, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0036	CONSTRUCTION OF ACCESS ROAD LEADING TO SUBING SUBING HILL, KAWAYAN, BILIRAN	VICTORIA DEVELOPMENT AND VENTURES CORP. (FOR: VICTORIA DEV'T AND CONST. CORP.) (32638)	18,875,170.90	On-Going	February 14, 2024	July 12, 2024	94.21
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0037	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALMERIA BYPASS ROAD, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,190,762.75	Completed	February 14, 2024	September 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0038	CONSTRUCTION OF ACCESS ROAD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, NRJ AGPANGI CONNECTING TO SITIO PONGON ROAD IN SUPPORT OF THE FOOD & RESOURCE-BASED PROCESSING, NAVAL, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	9,797,010.77	Completed	February 14, 2024	May 28, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0039	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ERMITA, PHASE I, MARIPIPI, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	9,646,438.60	Completed	February 14, 2024	July 02, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0040	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO BUWAON, BARANGAY BUNGA, CABUCGAYAN, BILIRAN	INFRASERVE BUILDERS AND SUPPLIES (36222)	9,716,102.55	Completed	February 14, 2024	June 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0041	REHABILITATION OF FLOOD CONTROL STRUCTURE, BARANGAY CATMON, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	6,775,427.70	Completed	February 18, 2024	May 07, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), BARANGAY ERMITA, MARIPIPI, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,851,575.40	On-Going	February 14, 2024	July 27, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0043	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1047+750 TO K1048+400(R/S)	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	48,015,650.20	On-Going	March 06, 2024	March 05, 2025	93.08
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0044	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1047+750 TO K1048+389(L/S)	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	47,995,280.50	On-Going	March 06, 2024	March 30, 2025	84.95
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0045	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD- K1058+942-K1060+365, K1060+508-K1060+755	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / RMA BUILDERS & SUPPLIES CORPORATION (53055)	48,214,018.89	On-Going	March 31, 2024	January 09, 2025	90.93
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0046	CONSTRUCTION OF ACCESS ROAD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, CARAYCARAY-CABUNGAAN-LIBTONG ROAD IN SUPPORT OF THE AGRIBUSINESS: FOOD & RESOURCE-BASED PROCESSING IN BRGY. LIBTONG, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	9,789,189.15	On-Going	February 18, 2024	June 01, 2024	85.85
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0047	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, DISPO ROAD, BARANGAY CALUMPANG, NAVAL, BILIRAN	ANG YAP BUILDERS AND AGGREGATE SUPPLIES INC. (46016)	5,807,387.30	Completed	February 18, 2024	April 27, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE IV, BARANGAY ANISLAGAN, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,886,183.75	Completed	February 18, 2024	May 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0049	REHABILITATION OF ROAD, BARANGAY MAGBANGON, CABUCGAYAN, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	4,945,137.70	Completed	February 18, 2024	April 27, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0050	CONSTRUCTION OF ACCESS ROAD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, NRJ VILLA CONSUELO CONNECTING TO LIBTONG ROAD IN SUPPORT OF THE FOOD & RESOURCE-BASED PROCESSING, NAVAL, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,855,211.17	On-Going	February 18, 2024	November 21, 2024	75.22
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0051	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1040+219 TO K1040+718	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	47,840,961.20	On-Going	February 27, 2024	December 24, 2024	83.21
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0052	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD - K1068+913 TO K1069+301, K1069+131-K1069+301, K1069+945-K1070+112	COLLERA CONSTRUCTION (13246)	48,164,697.19	Completed	March 13, 2024	November 29, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0053	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD- K1068+600-K1069+121, K1069+301-K1069+945	COLLERA CONSTRUCTION (13246)	48,230,981.86	Completed	March 26, 2024	October 11, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0054	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD- K1084+914-K1086+112	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	48,157,707.19	On-Going	February 27, 2024	September 13, 2024	91.19
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0055	CONSTRUCTION OF MAINIT FLOOD CONTROL ALONG BILIRAN CIRCUMFERENTIAL ROAD, CAIBIRAN, BILIRAN	CHUROCK BUILDERS INC. (FORMERLY: CHUROCK BUILDERS) (45010)	38,490,430.70	On-Going	February 27, 2024	September 03, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0056	CONSTRUCTION OF CATMON FLOOD CONTROL ALONG BILIRAN CIRCUMFERENTIAL ROAD, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	23,980,324.50	Completed	February 27, 2024	July 30, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0057	OFFCARRIAGE IMPROVEMENT - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD K1039+032 - K 1039+224; K1039+884 - K1040+724	M.B. ANG CONSTRUCTION & SUPPLY (25001)	19,594,452.95	Completed	March 12, 2024	October 07, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0058	REHABILITATION OF ROAD, BARANGAY PALANAY, CAIBIRAN, BILIRAN	R.K. ENGINEERING & CONSTRUCTION WORKS (12534)	4,722,426.40	On-Going	February 19, 2024	April 28, 2024	98.81
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING , BARANGAY BINONGTOAN, CULABA, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	4,775,612.60	On-Going	February 19, 2024	June 17, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ERMITA, MARIPIPI, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	1,936,026.50	On-Going	February 19, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0061	REHABILITATION OF CARAYCARAY FLOOD CONTROL STRUCTURE ALONG BILIRAN CIRCUMFERENTIAL ROAD, NAVAL, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	95,838,261.70	On-Going	February 27, 2024	October 24, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0062	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - LEYTE- BILIRAN RD, K1006+(-381)-K1006+(-131)	J PRO BUILDERS (48521) / COLLERA CONSTRUCTION (13246)	96,439,462.72	On-Going	March 13, 2024	April 26, 2025	76.37
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IA0063	CONSTRUCTION OF TWO-STOREY OFFICE BUILDING, DPWH BILIRAN DEO, DPWH BUREAU OF EQUIPMENT, 8TH RES, BARANGAY LARRAZABAL, NAVAL, BILIRAN	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	48,540,810.60	On-Going	February 19, 2024	April 03, 2025	81.13
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0064	REHABILITATION OF ROAD, CAUCAB-PALAYAN ROAD, ALMERIA, BILIRAN	BNL CONSTRUCTION (15725)	28,632,853.15	On-Going	February 27, 2024	October 13, 2024	95.49
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0065	CONSTRUCTION OF ALMERIA FLOOD CONTROL STRUCTURE ALONG BILIRAN CIRCUMFERENTIAL ROAD, PHASE 2, ALMERIA, BILIRAN	SUNRISE BUILDERS (39757)	28,740,473.90	On-Going	February 28, 2024	October 06, 2024	89.59
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IA0066	CONSTRUCTION OF BUNGA FLOOD CONTROL STRUCTURE ALONG BILIRAN CIRCUMFERENTIAL ROAD, PHASE 3, CABUCGAYAN, BILIRAN	INFRAERVE BUILDERS AND SUPPLIES (36222)	19,278,508.59	On-Going	March 25, 2024	August 16, 2024	99.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1, BARANGAY BINALAYAN WEST, MARIPIPI, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,850,606.50	On-Going	February 25, 2024	July 23, 2024	96.23
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY BINALAYAN WEST, MARIPIPI, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	6,115,060.25	On-Going	July 09, 2024	December 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0069	REHABILITATION OF ROAD, BARANGAY TOMALISTIS, CAIBIRAN, BILIRAN	INFRAERVE BUILDERS AND SUPPLIES (36222)	4,843,684.00	Completed	March 11, 2024	May 19, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NAVAL NATIONAL HIGHSCHOOL (NNHS), BARANGAY LARRAZABAL, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	1,978,229.99	Completed	February 27, 2024	May 11, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0071	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAURANG, CAIBIRAN, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	1,918,920.40	On-Going	February 27, 2024	May 11, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0072	CONSTRUCTION OF CANILA FLOOD CONTROL, BILIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	28,765,800.30	Completed	February 27, 2024	August 12, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0073	CONSTRUCTION OF SITIO LOMBOY FLOOD CONTROL STRUCTURE, PHASE 6, BRGY. CALUMPANG, NAVAL, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	28,985,560.80	On-Going	March 05, 2024	August 21, 2024	93.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0074	REHABILITATION OF ANAS FLOOD CONTROL, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	23,957,986.34	Completed	February 25, 2024	July 28, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0075	CONSTRUCTION OF BOOL EAST FLOOD CONTROL, CULABA, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	9,608,685.75	Completed	February 27, 2024	July 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0076	CONSTRUCTION OF SANGGALANG FLOOD CONTROL, BILIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	9,610,485.95	Completed	February 25, 2024	July 03, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAGBANGON, CABUCGAYAN, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	14,615,724.22	On-Going	February 25, 2024	July 23, 2024	95.91
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BILIRAN CENTRAL SCHOOL, BARANGAY SAN ROQUE, BILIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,875,047.70	Completed	February 25, 2024	July 03, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IA0079	CONSTRUCTION OF ACCESS ROAD LEADING TO PONDOL FALLS, ALMERIA, BILIRAN	BNL CONSTRUCTION (15725)	4,820,017.54	Completed	February 25, 2024	June 18, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0080	REHABILITATION OF ROAD, BARANGAY TABUNAN, ALMERIA, BILIRAN	BNL CONSTRUCTION (15725)	4,821,157.37	On-Going	February 25, 2024	May 04, 2024	86.23
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0081	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BILIRAN CIRCUMFERENTIAL RD- K1088+800 -K1090+000	VICTORIA DEVELOPMENT AND VENTURES CORP. (FOR: VICTORIA DEV'T AND CONST. CORP.) (32638)	47,870,568.90	On-Going	March 06, 2024	October 11, 2024	98.99
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0082	CONSTRUCTION OF DRAINAGE ALONG NATIONAL ROAD-SECONDARY ROADS BILIRAN CIRCUMFERENTIAL RD - K1010 + 050 - K1011 + 447	MKB BUILDERS AND SUPPLY (41239)	29,010,780.50	On-Going	March 06, 2024	October 30, 2024	91.57
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0083	CONSTRUCTION OF DRAINAGE ALONG NATIONAL ROAD-SECONDARY ROADS BILIRAN CIRCUMFERENTIAL RD - K1026 + 130 - K1027 + 104	M.B. ANG CONSTRUCTION & SUPPLY (25001)	19,580,014.66	Completed	February 29, 2024	September 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IMELDA, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	4,872,023.29	Completed	March 06, 2024	June 18, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUCSOON, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	4,871,762.80	Completed	March 06, 2024	July 03, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARVEL, CULABA, BILIRAN	M.B. ANG CONSTRUCTION & SUPPLY (25001)	4,944,652.82	Completed	March 06, 2024	July 03, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARI-IS, CAIBIRAN, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	4,870,814.50	Completed	March 06, 2024	July 18, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0088	REHABILITATION OF ANAS FLOOD CONTROL STRUCTURE, PHASE 3, BARANGAY ATIPOLO, NAVAL, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	19,595,819.67	Completed	March 13, 2024	August 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0089	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE 4, BARANGAY ANISLAGAN, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,597,850.96	Completed	March 10, 2024	August 16, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0090	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE 3, BARANGAY SAN LORENZO, KAWAYAN, BILIRAN	ROVING PREMIER CONTRACTORS, INC. (42347)	19,275,510.80	On-Going	March 13, 2024	September 19, 2024	94.28
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0091	CONSTRUCTION OF MAINIT FLOOD CONTROL STRUCTURE, CAIBIRAN, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	19,595,944.77	Completed	March 13, 2024	August 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0092	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE 3, CALAMBIS ALONG CABIBIHAN-VICTORY ROAD, DOWNSTREAM, CAIBIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,595,713.08	Completed	March 10, 2024	August 01, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0093	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE 3, BARANGAY SANGGALANG, BILIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,302,950.50	Completed	March 10, 2024	August 16, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0094	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BOUNDARY (ALMERIA-NAVAL), PULANG BATO- SABANG ROAD TO BRGY. ATIPOLO (NEAR ANAS RIVER) BERNARDES 2, BRGY. ATIPOLO TO SAGRADA VILLAGE, PI GARCIA, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	9,645,510.80	On-Going	March 13, 2024	May 29, 2024	80.52
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IA0095	REHABILITATION OF DRAINAGE ALONG NATIONAL ROAD-SECONDARY ROADS BILIRAN CIRCUMFERENTIAL RD - K1013 + 800 - K1013 + 890	K & A LUMBAB CONSTRUCTION AND SUPPLY (46478)	9,792,689.29	On-Going	March 13, 2024	July 21, 2024	76.48
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0096	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, WESTERN BILIRAN HIGH SCHOOL FOR THE ARTS AND CULTURE (WEBHSAC), BARANGAY TAMARINDO, ALMERIA, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	1,905,980.90	On-Going	March 13, 2024	May 26, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0102	CONSTRUCTION OF MAPULA FLOOD CONTROL ALONG CABIBIHAN-VICTORY ROAD, PHASE II, BARANGAY CABIBIHAN, CAIBIRAN, BILIRAN	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,496,690.40	Completed	March 28, 2024	February 06, 2025	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING), CABUCGAYAN, BILIRAN	K & A LUMBAB CONSTRUCTION AND SUPPLY (46478)	19,408,790.30	On-Going	March 28, 2024	October 13, 2024	99.34
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0104	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CAIBIRAN NATIONAL SCHOOL, SITIO PARAISO, BRGY. MANLABANG, CAIBIRAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,795,405.60	Completed	March 28, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY BURABOD, KAWAYAN, BILIRAN	4K VERMARK CIVIL ENGINEERING CONSTRUCTION (52485)	4,803,790.50	Completed	March 28, 2024	August 04, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BALACSON, KAWAYAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,898,205.70	On-Going	March 28, 2024	July 10, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING.,BRGY. KANSANOK, KAWAYAN, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,895,710.50	Completed	March 28, 2024	July 30, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO COGON, BARANGAY LARRAZABAL, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,948,049.57	Completed	March 28, 2024	July 25, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0109	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY VILLA CANEJA, NAVAL, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	4,890,870.35	Completed	March 28, 2024	August 09, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0110	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LICO, NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	1,903,280.70	Completed	March 28, 2024	June 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BIPSU NURSING BUILDING, PHASE 2, NAVAL, BILIRAN, PHASE 2	INFRASERVE BUILDERS AND SUPPLIES (36222)	67,150,290.30	On-Going	April 09, 2024	April 03, 2025	65.03
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0112	REHABILITATION OF ROAD, CAUCAB-PALAYAN ROAD, ALMERIA, BILIRAN	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	48,105,680.70	On-Going	April 09, 2024	January 19, 2025	63.34
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0113	CONSTRUCTION OF ROAD, SITIO MANOGSOK, BRGY. SAN ROQUE, BILIRAN	RMA BUILDERS & SUPPLIES CORPORATION (53055)	19,180,175.50	On-Going	April 09, 2024	May 20, 2025	64.61
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0114	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), NAVAL, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	19,794,869.63	Completed	April 09, 2024	September 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VICTORY, CAIBIRAN, BILIRAN	MKB BUILDERS AND SUPPLY (41239)	9,210,760.85	On-Going	April 09, 2024	October 05, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0116	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TRABUNGAN, MARIPIPI, BILIRAN	QYT CONSTRUCTION AND SUPPLIES (40210)	1,905,690.30	On-Going	April 09, 2024	June 07, 2024	100.00
Biliran District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IA0136	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)	M.B. ANG CONSTRUCTION & SUPPLY (25001)	2,860,820.00	Completed	July 07, 2024	October 04, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0001	CONSTRUCTION OF ROAD, BARANGAY BUYAYAWON TO BARANGAY 4, MERCEDES, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	9,733,499.91	On-Going	February 13, 2024	April 07, 2024	97.93
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0005	ROAD WIDENING TERTIARY ROADS, ARTECHE-JIPAPAD-LAS NAVAS-RAWIS RD K0971+764 - K0972+709	J.A. DEVELOPERS AND ENGINEERS (43714)	39,199,912.94	Completed	February 13, 2024	July 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0006	PREVENTIVE MAINTENANCE SECONDARY ROADS, JCT. BUENAVISTA - LAWAAN - MARABUT RD K0965+002 - K0966+707, K0979+175 - K0979+218	ST. ROCH CONSTRUCTION (53823)	9,799,994.44	Completed	February 13, 2024	April 14, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0007	PREVENTIVE MAINTENANCE SECONDARY ROADS, JCT. TAFT-ORAS-SAN POLICARPO-ARTECHE RD K0913+491 - K0913+560, K0913+537 - K0913+555, K0913+568 - K0913+673, K0913+578 - K0913+991, K0913+777 - K0913+791, K0913+910 - K0913+982, K0913+1136 - K-0913+1152, K0913+1195	LEXBUILD CONSTRUCTION (52371)	9,799,917.88	Completed	February 13, 2024	April 06, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0008	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES CAJAGWAYAN BR. 2 (B00457 SM), JCT. TAFT-ORAS-SAN POLICARPO-ARTECHE RD	AMANHURAY CONSTRUCTION (52061)	9,799,988.64	Completed	March 18, 2024	July 26, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0009	CONSTRUCTION OF BORONGAN DIVERSION ROAD - SEGMENT II, BORONGAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JIDCA BUILDERS (40101)	96,499,384.21	On-Going	February 19, 2024	November 13, 2024	92.95
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0010	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES LLORENTE BR. (B00482SM), ALONG BORONGAN-GUIUAN RD	WYNE ROSE CONSTRUCTION AND SUPPLY CORP. (53832) / P.B. OBIAL CONSTRUCTION (16784)	88,779,885.00	Completed	February 19, 2024	May 24, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IB0011	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG DOLORES RIVER, BARANGAY AROGANGA, DOLORES, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JAMA88 BUILDERS INC. (52162)	96,499,960.33	On-Going	March 11, 2024	May 07, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), GIPORLOS ELEMENTARY SCHOOL, GIPORLOS, EASTERN SAMAR	YFL BUILDERS (41246)	4,949,344.32	Completed	February 13, 2024	June 13, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), QUINAPONDAN NATIONAL HIGH SCHOOL, QUINAPONDAN, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	4,856,941.34	Completed	February 13, 2024	June 13, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0014	CONSTRUCTION OF BRGY. HALL BARANGAY 02, CAN-AVID, EASTERN SAMAR	YFL BUILDERS (41246)	4,949,986.55	Completed	February 13, 2024	June 02, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IB0018	CONSTRUCTION OF LLORENTE FLOOD CONTROL STRUCTURE K0977+400 - K0978+000, LLORENTE, EASTERN SAMAR	JAMA88 BUILDERS INC. (52162) / P.B. OBIAL CONSTRUCTION (16784)	77,199,970.50	Completed	February 19, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0021	CONSTRUCTION OF ROAD, SAURONG, ORAS, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	6,929,996.08	Completed	February 13, 2024	March 27, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0023	CONSTRUCTION OF BORONGAN DIVERSION ROAD - SEGMENT 1, EASTERN SAMAR, BORONGAN, EASTERN SAMAR	ORIENT STAR CONSTRUCTION, INC. (FORMERLY: ORIENT S (7183)	96,499,998.45	On-Going	February 19, 2024	November 13, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IB0024	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG LOOM RIVER, BORONGAN CITY, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JAMA88 BUILDERS INC. (52162)	96,499,999.60	On-Going	April 11, 2024	April 18, 2025	98.38
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0026	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS SECONDARY ROADS JCT. TAFT-ORAS-SAN POLICARPO-ARTECHE ROAD, K0943+542 - K0943+634, K0943+799 - K0943+808, K0943+825 - K0943+880, K0944+144 - K0944+153, K0944+348 - K0944+371, K0944+748 - K0944+7	AMANHURAY CONSTRUCTION (52061)	7,665,981.57	Completed	August 26, 2024	October 10, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0028	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES BULALACAO BR. (B00582SM), ALONG BORONGAN - GUIUAN RD	DRAGON CONSTRUCTION (48354)	9,648,529.10	Completed	March 11, 2024	May 09, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0029	CONSTRUCTION OF EVACUATION CENTER, TAFT, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	4,949,998.12	On-Going	February 15, 2024	June 10, 2024	97.97
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0030	CONSTRUCTION OF EVACUATION CENTER, BARANGAY SAN JOSE, BORONGAN CITY, EASTERN SAMAR	ST. ROCH CONSTRUCTION (53823)	4,949,992.92	Completed	February 15, 2024	June 15, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BENOWANGAN, BORONGAN CITY, EASTERN SAMAR	JAMA88 BUILDERS INC. (52162)	9,899,999.62	Completed	April 11, 2024	November 28, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0033	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, CAGBOBORAC BR. (B00460SM), ALONG WRIGHT-TAFT-BORONGAN RD.	DRAGON CONSTRUCTION (48354)	11,530,730.03	On-Going	March 18, 2024	June 04, 2024	93.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0034	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE SECONDARY ROADS, WRIGHT-TAFT-BORONGAN RD K0861+055-K0861+090	ST. ROCH CONSTRUCTION (53823)	4,899,964.67	Completed	March 11, 2024	April 16, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0035	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE SECONDARY ROADS, BORONGAN-GUIUAN RD K0988+845-K0988+910	YFL BUILDERS (41246)	5,879,998.59	Completed	March 11, 2024	May 01, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0036	CONSTRUCTION OF ROAD, BARANGAY BANGON TO BARANGAY BALOGO, BALANGKAYAN, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	9,897,571.62	Completed	March 11, 2024	May 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0037	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, BORONGAN - GUIUAN RD, K1000+455 - K1000+815	ST. ROCH CONSTRUCTION (53823)	4,899,994.14	Completed	March 11, 2024	May 21, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0038	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, LAYOG BR. (B00567SM), ALONG WRIGHT-TAFT-BORONGAN RD	AMANHURAY CONSTRUCTION (52061)	9,799,994.46	Completed	March 18, 2024	July 26, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0039	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, MALINAO BR. (B00515SM), JCT TAFT-ORAS-SAN POLICARPO-ARTECHE RD	ST. ROCH CONSTRUCTION (53823)	4,843,382.74	Completed	March 18, 2024	May 06, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0040	OFF-CARRIAGEWAY IMPROVEMENT SECONDARY ROADS, GUIUAN-SULANGAN PENINSULA RD, K1050+318 - K1052+791, K1053+175 - K1056+012	ST. ROCH CONSTRUCTION (53823) / ORIENT STAR CONSTRUCTION, INC. (FORMERLY: ORIENT S (7183)	87,050,717.32	Completed	March 18, 2024	October 08, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IB0041	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG DOLORES RIVER, BARANGAY MAGSAYSAY, DOLORES, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JAMA88 BUILDERS INC. (52162)	49,545,983.48	Completed	March 18, 2024	November 02, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0042	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CAN-AVID CENTRAL ELEMENTARY SCHOOL, CAN-AVID, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	5,873,052.17	On-Going	March 18, 2024	July 30, 2024	98.47
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0043	CONSTRUCTION OF ROAD, SALCEDO NATIONAL HIGH SCHOOL TO BARANGAY 12, SALCEDO, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	5,939,998.76	Completed	March 18, 2024	May 21, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0044	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES DEL REMEDIO BR. (B00583SM), ALONG WRIGHT-TAFT-BORONGAN RD	ST. ROCH CONSTRUCTION (53823)	4,840,093.98	Completed	March 18, 2024	May 06, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0045	CONSTRUCTION OF ROAD, BARANGAY 7 TO BARANGAY ROXAS, GIPORLOS, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	9,898,331.99	Completed	March 18, 2024	June 09, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0046	CONSTRUCTION OF ROAD, BARANGAY 7 TO BARANGAY ROXAS, GIPORLOS, EASTERN SAMAR (PHASE II)	DRAGON CONSTRUCTION (48354)	14,474,703.35	Completed	July 16, 2024	December 19, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0047	OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS, ARTECHE-JIPAPAPD-LAS NAVAS-RAWIS RD K0978+(-365) - K0980+352	DRAGON CONSTRUCTION (48354)	48,999,985.60	Completed	March 18, 2024	September 03, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0048	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE SECONDARY ROADS, BORONGAN-GUIUAN RD K1018+050-K1018+110	YFL BUILDERS (41246)	7,839,999.78	Completed	March 18, 2024	June 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0049	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE SECONDARY ROADS, BORONGAN-GUIUAN RD, K1001+317 - K1001+417	AMANHURAY CONSTRUCTION (52061)	8,819,996.96	On-Going	March 18, 2024	June 08, 2024	90.16
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0050	CONSTRUCTION OF ROAD, BARANGAY OMAWAS TO BARANGAY MAYBOCOG, MAYDOLONG, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	14,339,874.02	Completed	July 16, 2024	September 26, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0051	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES BINALOAN BR. (B00577SM), ALONG WRIGHT-TAFT-BORONGAN RD	YFL BUILDERS (41246)	9,799,992.45	Completed	April 01, 2024	August 09, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0052	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE SECONDARY ROADS, JCT. BUENAVISTA-LAWAAN-MARABUT RD, K0962+435-K0962+476, K0981+951-K0982+000	YFL BUILDERS (41246)	3,453,669.33	Completed	April 01, 2024	April 29, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0053	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES PARENA BR. (B00507SM), ALONG JCT. BUENAVISTA-LAWAAN-MARABUT RD	ST. ROCH CONSTRUCTION (53823)	6,330,337.35	Completed	April 01, 2024	June 30, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0054	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE SYSTEM), BARANGAY TABOK, LLORENTE, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	6,434,913.85	Completed	June 13, 2024	September 15, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0055	CONSTRUCTION OF SEAWALL, BARANGAY POBLACION, GENERAL MAC ARTHUR, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	19,799,912.63	Completed	June 13, 2024	April 01, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0056	CONSTRUCTION OF POLO UNO ROAD, BARANGAY PUTONG, SAN JULIAN, EASTERN SAMAR	JAMA88 BUILDERS INC. (52162)	6,929,666.74	Completed	April 11, 2024	June 09, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0057	CONSTRUCTION OF ROAD, BARANGAY NATO, TAFT, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	9,899,983.68	Completed	June 13, 2024	August 06, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0058	CONSTRUCTION OF ROAD, BARANGAY BATIAWAN TO BARANGAY PANGABUTAN, TAFT, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	24,124,975.28	Completed	July 16, 2024	January 04, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0059	CONSTRUCTION OF ROAD, BARANGAY CAMADA TO BARANGAY OMAWAS, MAYDOLONG, EASTERN SAMAR	DRAGON CONSTRUCTION (48354)	14,395,900.92	Completed	July 16, 2024	September 26, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IB0060	ACCESS ROAD LEADING TO TOURIST DESTINATION FROM BORONGAN AIRPORT TO HILANGAGAN BEACH, BORONGAN CITY, EASTERN SAMAR	ECS-JDA CONSTRUCTION SERVICES (54537)	4,871,610.12	On-Going	October 23, 2024	November 23, 2024	0.14
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0061	CONSTRUCTION OF ROAD, BARANGAY MAYTIGBAO, MAYDOLONG, EASTERN SAMAR	RMSY CONSTRUCTION (53242)	14,385,131.20	Completed	July 16, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IB0062	ACCESS ROAD FROM NATIONAL HIGHWAY LEADING TO AMANJURAY - AMANDARAGA FALLS, LAWAAN, EASTERN SAMAR	RA-AH CONSTRUCTION (48871)	4,873,007.30	Completed	April 29, 2024	May 29, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0064	CONSTRUCTION OF ROAD, BARANGAY 8 TO SAN ISIDRO, LAWAAN, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	14,405,473.29	Completed	July 16, 2024	December 19, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0065	CONSTRUCTION OF DRAINAGE CANAL SYSTEM, BARANGAY GAYAM, MUNICIPALITY OF TAFT, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	14,623,955.83	On-Going	May 02, 2024	August 16, 2024	6.45
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0066	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY 08, POBLACION, DOLORES, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	4,949,258.16	Completed	June 13, 2024	August 23, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0067	CONCRETING OF ROAD IN BAWBAW BUTAK, BARANGAY 12, GUIUAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,600,216.19	On-Going	July 16, 2024	September 08, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0068	REHABILITATION OF ROAD, BARANGAY 12 TO BARANGAY COGON, GUIUAN, EASTERN SAMAR	LEXBUILD CONSTRUCTION (52371)	4,949,960.99	Completed	June 13, 2024	July 13, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0069	CONSTRUCTION OF ROAD, PALACTAD TO BARANGAY STA. MARGARITA, QUINAPONDAN, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	9,607,871.77	Completed	July 16, 2024	September 08, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0071	CONSTRUCTION OF ROAD, BARANGAY BARUK, CAN-AVID, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	4,926,191.01	On-Going	June 13, 2024	July 13, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IB0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, EASTERN SAMAR STATE UNIVERSITY BALANGIGA CAMPUS, BALANGIGA, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	39,200,000.00	On-Going	June 13, 2024	May 26, 2025	98.72
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0073	CONSTRUCTION OF ROAD, BARANGAY 1 TO BARANGAY TUGAS, BARANGAY SAN ROQUE, MASLOG, EASTERN SAMAR	RA-AH CONSTRUCTION (48871)	9,846,680.83	Completed	May 13, 2024	July 06, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0074	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY TAGPORO, GUIUAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,899,996.88	On-Going	June 13, 2024	October 27, 2024	98.42
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (EVACUATION CENTER), BRGY. MASLOG, LAWAAN, EASTERN SAMAR	LEXBUILD CONSTRUCTION (52371)	5,939,102.02	On-Going	May 20, 2024	October 01, 2024	97.42
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALOGO, CAN-AVID, EASTERN SAMAR	RA-AH CONSTRUCTION (48871)	4,934,786.45	Completed	June 13, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING MAIN CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,930,750.49	Completed	May 27, 2024	September 25, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING GUIUAN CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,933,691.43	Completed	May 27, 2024	September 25, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING SALCEDO CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,928,419.16	Completed	May 30, 2024	September 28, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING CAN-AVID CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	4,933,288.04	Completed	May 30, 2024	September 28, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING MAYDOLONG CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	4,949,996.91	Completed	June 03, 2024	October 02, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IB0096	ACCESS ROAD LEADING TO DIVINUBO ISLAND ECO PARK, BORONGAN CITY EASTERN SAMAR	RA-AH CONSTRUCTION (48871)	4,877,864.09	Completed	June 03, 2024	July 03, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING ARTECHE CAMPUS OF EASTERN SAMAR STATE UNIVERSITY, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	4,931,180.34	Completed	June 03, 2024	October 02, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0106	CONSTRUCTION OF ROAD, BARANGAY GUINMAAYUHAN, BALANGIGA, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	29,645,537.85	On-Going	June 13, 2024	January 01, 2025	77.68
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0107	REPLACEMENT OF PERMANENT WEAK BRIDGES COTICOT BR., JCT. BUENAVISTA-LAWAAN-MARABUT ROAD	VICTORIA DEVELOPMENT AND VENTURES CORP. (FOR: VICTORIA DEV'T AND CONST. CORP.) (32638)	39,199,621.70	On-Going	June 11, 2024	April 25, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0109	CONSTRUCTION OF BRIDGE, BRGY. SIHA, BORONGAN CITY, EASTERN SAMAR	RR NEBRIJA BUILDERS AND CONSTRUCTION SUPPLY (46491)	5,939,992.15	Completed	June 13, 2024	September 05, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0110	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EASTERN SAMAR PROVINCIAL HOSPITAL), BORONGAN CITY, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	19,743,877.19	On-Going	June 11, 2024	June 02, 2025	95.83



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUSEUM AND HERITAGE CENTER), GUIUAN, EASTERN SAMAR	DG88 CONSTRUCTION (55147)	9,852,631.90	On-Going	June 11, 2024	November 05, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0112	CONSTRUCTION OF UNIVERSITY BUILDING, EASTERN SAMAR STATE UNIVERSITY, MUNICIPALITY OF GUIUAN, EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	14,768,760.73	Completed	June 11, 2024	November 25, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0113	BIP-ACCESS ROADS AND /OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES, CONSTRUCTION OF BRIDGE, BRGY. SUNG-AN, MERCEDES, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	14,849,806.28	Completed	June 13, 2024	November 20, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY POBLACION 2, CAN-AVID EASTERN SAMAR	TUBIGAN BUILDERS (33185)	9,871,673.46	On-Going	June 11, 2024	November 05, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0115	CONSTRUCTION OF EVACUATION CENTER, GUIUAN MUNICIPAL BUILDING COMPLEX, GUIUAN, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	9,899,999.99	Completed	June 13, 2024	November 07, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0120	CONSTRUCTION OF ACADEMIC BUILDING EASTERN SAMAR STATE UNIVERSITY, ARTECHE CAMPUS, ARTECHE, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	20,545,230.46	On-Going	June 17, 2024	December 01, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY 04, DOLORES , EASTERN SAMAR	TWO-BROTHERS CONSTRUCTION (45485)	14,849,999.31	Completed	June 27, 2024	February 17, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO, SULAT, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	4,915,558.14	Completed	July 09, 2024	October 27, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0129	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TAFT, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	29,699,954.34	Completed	July 09, 2024	March 24, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IB0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), LAWAAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JGO BUILDERS (42627)	53,074,998.09	On-Going	July 09, 2024	August 10, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0134	CONSTRUCTION OF MARITIME ACADEMIC BUILDING WITH FACILITIES (PHASE 1), EASTERN SAMAR STATE UNIVERSITY, GUIUAN CAMPUS, GUIUAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	47,921,700.60	On-Going	August 08, 2024	August 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0135	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), GUIUAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / AICON INDUSTRIES (48423)	39,149,859.70	On-Going	September 23, 2024	July 15, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0136	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS, SECONDARY ROADS, WRIGHT-TAFT-BORONGAN ROAD, K0898 266 - K0898+338, K0901+475 - K0901+497, K0901+515 - K0901+529, K0905+525 - K0905+695, K0908+857 - K0908+875, K0908+884 - K0908+898, K0908+937	RR NEBRIJA BUILDERS AND CONSTRUCTION SUPPLY (46491)	9,926,409.10	Completed	September 16, 2024	December 10, 2024	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IB0137	ROAD WIDENING SECONDARY ROADS, JCT. TAFT-ORAS-SAN POLICARPO-ARTECHE RD. K0891+(-501) - K0891+000, K0892+613 - K0893+618	J.A. DEVELOPERS AND ENGINEERS (43714)	48,826,538.37	On-Going	September 16, 2024	June 02, 2025	96.80
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SAN PABLO, TAFT, EASTERN SAMAR	AMANHURAY CONSTRUCTION (52061)	14,767,509.47	On-Going	September 19, 2024	January 16, 2025	100.00
Eastern Samar District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IB0139	BIP- COASTAL ROADS-CAUSEWAY FOR ENVIRONMENTAL PROTECTION- CONSERVATION CONSTRUCTION OF CAUSEWAY ALONG BASUD ISLAND, ORAS, EASTERN SAMAR	ECS-JDA CONSTRUCTION SERVICES (54537)	18,809,987.49	On-Going	October 07, 2024	April 11, 2025	89.78
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0002	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - PALO-CARIGARA-ORMOC ROAD - K0931+480 - K0931+880, K0931+890 - K0932+228, ALANGALANG, LEYTE	UNIMASTERS CONGLOMERATION, INCORPORATED (3390)	24,449,428.91	Completed	June 14, 2024	November 29, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0003	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - STA. FE-PASTRANA-DAGAMI ROAD - K0925+(-161) - K0925+714, STA. FE, LEYTE	MWJ CONSTRUCTION (14882)	34,250,009.71	Completed	February 06, 2024	November 03, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0004	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BAGAHUPI-BABATNGON- STA. CRUZ-BARUGO-CARIGARA ROAD - K0907+430 - K0907+464, K0924+985 - K0924+993, K0925+1188 - K0925+1222, BABATNGON, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	14,680,500.00	On-Going	September 20, 2024	January 22, 2025	80.95



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0005	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - BAGAHUPI-BABATNGON - STA CRUZ-BARUGO-CARIGARA ROAD - K0913+786 - K0914+566, K0914+622 - K0915+745, BABATNGON, LEYTE	CHUCON BUILDERS CORPORATION (FORMERLY: CHU CONSTRUCTION) (33747)	67,512,099.56	Not Yet Started	February 15, 2024	January 13, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0006	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS, BAGAHUPI - BABATNGON - STA. CRUZ - BARUGO - CARIGARA ROAD, K0929+667 - K0930+947, SAN MIGUEL, LEYTE	COLLERA CONSTRUCTION (13246)	48,957,524.67	Completed	February 07, 2024	December 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0007	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - MAINIT - SAN MIGUEL - SANTOL ROAD, K0943+677 - K0944+077, K0944+097 - K0945+000, SAN MIGUEL, LEYTE	LATORRE CONSTRUCTION INC. (FORMERLY: LATORRE BUILDERS & CONSTRUCTION) (29538) / JELM CONSTRUCTION CORP. (33230)	48,955,924.46	On-Going	February 07, 2024	February 01, 2025	66.26
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0008	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS, STA. FE - PASTRANA - DAGAMI ROAD, K0929+416 - K0929+755, STA. FE, LEYTE	ADVANCED ABACUS INDUSTRIES CORPORATION DOING BUSINESS AS ADVANCED ABACUS CONSTRUCTION (45971)	12,725,004.49	Completed	March 22, 2024	July 09, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0009	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROAD - TANAUAN-DAGAMI ROAD - K0928+802 - K0928+930, TANAUAN LEYTE	TRIAD A BUILDERS INCORPORATED (FORMERLY: TRIAD A CONSTRUCTION) (30840)	6,844,866.32	Completed	January 31, 2025	April 13, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0011	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS, TIGBAO-PULAK - STA. FE ROAD, K0912+367 - K0912+677, STA. FE, L, EYTE	R. YAO CONSTRUCTION (45657)	7,557,025.00	Completed	February 06, 2024	April 17, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0012	BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - RIZAL BR. (B00059LT) ALONG BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA ROAD, BABATNGON, LEYTE	AICON INDUSTRIES (48423)	17,588,470.56	On-Going	March 06, 2024	April 10, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0014	BRIDGE - WIDENING OF PERMANENT BRIDGES - LUKAY BRIDGE (B00053LT) ALONG MAINIT-SAN MIGUEL-SANTOL ROAD, ALANGALANG, LEYTE	VILLA VERONICA CONSTRUCTION (28079)	9,848,500.00	On-Going	September 06, 2024	February 12, 2025	79.64
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0015	BRIDGE - WIDENING OF PERMANENT BRIDGES, BAIRAN BRIDGE (B00054LT) ALONG MAINIT - SAN MIGUEL - SANTOL ROAD, SAN MIGUEL, LEYTE	VILLA VERONICA CONSTRUCTION (28079)	2,729,000.00	Completed	February 06, 2024	April 27, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0016	BRIDGE - WIDENING OF PERMANENT BRIDGES - PITOGO BRIDGE (B00062LT) ALONG BAGAHUPI-BABATNGON-STA CRUZ-BARUGO-CARIGARA ROAD, BABATNGON, LEYTE	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY: B. VICENCIO CONSTRUCTION) (9687)	27,414,912.72	On-Going	May 21, 2024	January 29, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0017	BRIDGE - WIDENING OF PERMANENT BRIDGES - SAN ISIDRO BRIDGE (B00485LT) ALONG TIGBAO-PULAK-STA. FE ROAD, STA. FE, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	39,100,109.26	Completed	May 27, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0018	BRIDGE - WIDENING OF PERMANENT BRIDGES - SAN MIGUEL BRIDGE (B00486LT) ALONG TIGBAO-PULAK-STA. FE ROAD, STA. FE, LEYTE	CORILLO BUILDERS AND SUPPLY (44922)	9,794,994.47	On-Going	April 11, 2024	November 30, 2024	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0019	BRIDGE - WIDENING OF PERMANENT BRIDGES - KAHUMAYHUMAYAN BRIDGE (B00522LT) ALONG TANAUAN-DAGAMI ROAD, TANAUAN, LEYTE	VIGUZ CONSTRUCTION CORPORATION (8178)	24,660,027.59	Completed	February 07, 2024	November 15, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0020	BRIDGE - WIDENING OF PERMANENT BRIDGES - SALVACION BRIDGE (B00700LT) ALONG PALO EAST BYPASS ROAD, PALO, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	29,292,215.43	Completed	February 07, 2024	October 16, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IC0022	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - GUINDAPUNAN-BARAS ROAD LEADING TO MACARTHUR LEYTE LANDING MEMORIAL PARK, BRGY. GUINDAPUNAN, PALO, LEYTE	G.O.C. BUILDERS (36230)	4,883,287.59	Completed	February 22, 2024	March 20, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0023	CONSTRUCTION OF ROAD, BRGY. BANGON TO BRGY. BINOLO, TANAUAN, LEYTE	MEEK CONSTRUCTION (49546)	19,796,252.16	Completed	February 06, 2024	May 30, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0024	CONSTRUCTION OF ROAD, BRGY. TERAZA, PALO, LEYTE	B Y A BUILDERS & CONSTRUCTION SUPPLY (24158)	9,870,025.93	Completed	February 06, 2024	April 17, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0025	CONSTRUCTION OF ROAD, PAGSULHUGON TO BADLAS, BRGY. PASULHUGON, BABATNGON, LEYTE	B Y A BUILDERS & CONSTRUCTION SUPPLY (24158)	9,872,500.00	Not Yet Started	February 06, 2024	March 31, 2024	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0026	CONSTRUCTION OF ROAD, SITIO LIBAS, ZONE 1-2, BARANGAY MUDBORON, ALANGALANG, LEYTE	MILES CONSTRUCTION AND ENTERPRISES (40633)	9,885,000.00	On-Going	March 27, 2024	June 14, 2024	75.20
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0027	REHABILITATION OF ROAD, BARANGAY CANBALISARA, TANAUAN, LEYTE	R.K.I. BUILDING TECHNOLOGIES INC. (49441)	9,857,999.99	Completed	April 18, 2024	July 01, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE SYSTEM AND FLOOD WATER IMPOUNDING AREA), BRGY. CANGUMBANG, PALO, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / GO_SOLID BUILDERS INC. (38948)	98,919,330.45	Completed	February 23, 2024	January 05, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAMBULAWAN RIVER (DOWNSTREAM), BRGY. PAWING, PALO, LEYTE	JELM CONSTRUCTION CORP. (33230)	97,003,471.59	On-Going	May 23, 2024	March 02, 2025	85.12
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAMBULAWAN RIVER (UPSTREAM), BRGY. PAWING, PALO, LEYTE	JELM CONSTRUCTION CORP. (33230)	98,999,992.71	On-Going	February 15, 2024	November 24, 2024	71.89



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0031	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN ISIDRO RIVER, BRGY. SAN MIGUELAY, STA. FE, LEYTE	ONE MYRNA CONSTRUCTION AND SUPPLY (41455)	98,900,000.00	Completed	February 15, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE CANAL), ZONE 2, BRGY. CAPANGIHAN, TOLOSA, LEYTE	G.O.C. BUILDERS (36230)	9,881,420.87	Completed	February 22, 2024	August 16, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0033	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE SYSTEM), PHASE 2, BRGY. CANHIDOC, PALO, LEYTE	G.O.C. BUILDERS (36230)	29,656,565.85	Completed	February 22, 2024	August 14, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0034	CONST. OF FLOOD CONTROL STRUCTURE ALONG BUSAY RIVER, BRGY. DISTRICT III, BABATNGON, LEYTE	GO_SOLID BUILDERS INC. (38948)	49,458,786.62	Completed	April 11, 2024	October 27, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0035	CONSTRUCTION OF MINES AND GEOSCIENCES BUREAU REGIONAL OFFICE 8 BUILDING, GOVERNMENT CENTER, PALO, LEYTE	E.M. CUERPO, INC. (30963) / R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	98,903,093.99	Not Yet Started	October 08, 2024	August 29, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0036	COMPLETION OF NICA 8 OFFICE BUILDING, GOVERNMENT CENTER, PALO, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	34,294,978.19	On-Going	January 22, 2026	August 30, 2026	36.06
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0037	CONSTRUCTION OF DPWH LEYTE FIRST DISTRICT ENGINEERING OFFICE BUILDING, BRGY. PAWING, PALO, LEYTE	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	19,769,268.47	Completed	March 25, 2024	September 15, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ANDRES C. YU SR. MEMORIAL ELEMENTARY SCHOOL, BRGY. EKIRAN, ALANGALANG, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	6,919,873.85	Completed	March 22, 2024	August 03, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BORSETH, ALANGALANG, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	6,921,799.33	Completed	May 02, 2024	September 13, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ZONE 1, STA. FE, LEYTE	R&B LAURINE CONSTRUCTION (50067)	6,910,000.00	Completed	February 06, 2024	July 08, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), GOV.E. JARO ELEMENTARY SCHOOL, BARANGAY GOV. E. JARO, BABATNGON, LEYTE	QUELLING CONSTRUCTION (46026)	6,908,694.76	Completed	March 15, 2024	August 15, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. GOV. E JARO, BABATNGON, LEYTE	QUELLING CONSTRUCTION (46026)	4,916,115.76	Completed	March 22, 2024	August 22, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER) BRGY. DAPDAP, ALANGALANG, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	4,940,273.49	Completed	August 02, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANGUMBANG, PALO, LEYTE	TRIAD A BUILDERS INCORPORATED (FORMERLY: TRIAD A CONSTRUCTION) (30840)	4,946,479.87	On-Going	May 14, 2024	November 14, 2024	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAGSULHUGON, BABATNGON, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	4,941,564.33	Completed	April 30, 2024	September 26, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TALOLORA ELEMENTARY SCHOOL, BRGY. TALOLORA, TANAUAN, LEYTE	GES CONSTRUCTION (30299)	6,720,349.02	Completed	August 02, 2024	November 09, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0048	CONSTRUCTION OF NICA BUILDING, GOVERNMENT CENTER, PALO, LEYTE	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400)	43,041,219.01	Not Yet Started	January 16, 2026	September 25, 2026	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0049	CONSTRUCTION OF DPWH MULTI-PURPOSE BUILDING, BARANGAY PAWING, PALO, LEYTE	IMACS BUILDERS (51222)	29,689,459.52	On-Going	December 20, 2024	November 28, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DENR-PENRO LEYTE, BARANGAY BARAS, PALO, LEYTE	QUELLING CONSTRUCTION (46026)	14,657,437.25	Completed	February 15, 2024	July 17, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0051	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE SYSTEM), PHASE 1, BARANGAY CANHIDOC, PALO, LEYTE	G.O.C. BUILDERS (36230)	19,779,330.56	Completed	May 27, 2024	November 05, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0052	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - PALO-CARIGARA-ORMOC ROAD, K0937+231 - K0938 +076, ALANGALANG, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	26,906,500.09	Completed	June 20, 2024	September 01, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0053	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - PALO-CARIGARA-ORMOC ROAD, K0918+006- K0918 +743, PALO, LEYTE	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	29,216,669.07	Completed	July 26, 2024	October 30, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0054	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - GOVERNMENT CENTER ROAD NETWORK - K0913+(-157) - K0913+395, PALO, LEYTE	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	22,071,123.85	Completed	July 26, 2024	October 21, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0055	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - TACLOBAN- BAYBAY SOUTH ROAD - K0917+(-263)-K0917+165, PALO, LEYTE	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	17,207,854.21	Not Yet Started	July 26, 2024	September 23, 2024	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0056	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - GOVT CTR ROAD NETWORK - (S00227LT) - CHAINAGE 378 - CHAINAGE 432, PALO, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	1,086,635.21	Completed	February 06, 2024	March 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0057	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - LEYTE-SAMAR INTER-PROVL ROAD - K0906+005 - K0906+435, BABATNGON, LEYTE	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	18,750,372.69	On-Going	July 26, 2024	October 01, 2024	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0059	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - STA. FE-PASTRANA-DAGAMI ROAD-K0927+877 - K0928+619, STA. FE, LEYTE	TUBIGAN BUILDERS (33185)	33,505,040.89	On-Going	August 22, 2024	April 23, 2025	60.08
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0060	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF LOWER BINAHAAN RIS FLOOD CONTROL DIKE OF 3 SOLAR PUMP UNITS, TANAUAN, LEYTE	ROCKWORLD INDUSTRIES (7582)	19,403,992.94	Completed	March 18, 2024	August 27, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0061	CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST. OF FLOOD CONTROL ALONG BINAHAAN RIVER , BRGY. BALUD, TANAUAN, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	96,440,245.88	Completed	February 15, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0062	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, BARANGAY BINONGTOAN, TANAUAN, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229) / TACLOBAN 6500 INC. (FORMERLY:LTZ CONSTRUCTION AND SUPPLY) (37407)	96,399,868.30	Completed	April 11, 2024	January 19, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0063	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL ALONG BINAHAAN RIVER, BARANGAY CAHUMAYHUMAYAN, TANAUAN, LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JGO BUILDERS (42627)	96,414,342.20	Completed	February 15, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0064	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL ALONG BINAHAAN RIVER, BARANGAY CAMIRE, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / XDR CONSTRUCTION AND SUPPLY (45482)	96,450,000.44	Completed	February 15, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0065	CONSTRUCTION OF FLOOD CONTROL ALONG BINAHAAN RIVER, BARANGAY COGON, PALO, LEYTE	RT BUILDERS (33773)	96,450,058.37	Completed	February 15, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0066	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL ALONG BINAHAAN RIVER, BARANGAY GUINGAUAN, TANAUAN, LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / AICON INDUSTRIES (48423)	96,427,104.08	Completed	February 15, 2024	November 24, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0067	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL ALONG BINAHAAN RIVER, BRGY. SAN JOAQUIN, PALO, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	96,399,035.15	Completed	February 15, 2024	January 23, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0068	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, BRGY. MALAGUICAY AND BRGY. BINONGTOAN, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	144,699,965.74	Completed	April 11, 2024	April 06, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0069	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - GOVERNMENT CENTER ROAD NETWORK (S00047LT) - K0913+490 AND GUINDAPUNAN-BARAS-CANDAHUG ROAD, PALO, LEYTE	G.O.C. BUILDERS (36230)	9,796,905.11	Completed	January 31, 2025	March 10, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0071	CONSTRUCTION OF FLOOD CONTROL ALONG LIMBUHAN RIVER, BRGY. LIMBUHAN DAKU, TANAUAN, LEYTE	CHUCON BUILDERS CORPORATION (FORMERLY: CHU CONSTRUCTION) (33747) / WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	144,686,384.94	Completed	May 10, 2024	March 06, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LIMBUHAN RIVER (DOWNSTREAM), BRGY.CATMON, TANAUAN, LEYTE	RT BUILDERS (33773)	48,994,866.80	Completed	April 18, 2024	November 03, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0073	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CALOGCOG RIVER (LEFT BANK-UPSTREAM), BRGY. CALOGCOG AND BRGY. ATIPOLO, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	144,641,949.87	On-Going	August 21, 2024	July 20, 2025	69.19
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0074	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - KILING-TANAUAN-TABONTABON-JULITA ROAD - K0931+304 - K0931+363, TANAUAN, LEYTE	GES CONSTRUCTION (30299)	4,891,785.71	Completed	August 01, 2024	September 11, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. CARAYCARAY, SAN MIGUEL, LEYTE	ONE MYRNA CONSTRUCTION AND SUPPLY (41455)	96,449,999.93	Completed	May 10, 2024	February 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0076	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN ISIDRO RIVER, BRGY. LIBERTAD, PALO, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	41,469,137.10	Completed	April 23, 2024	October 30, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, PHASE 2, BRGY. BALUD TO BRGY. STA. ELENA, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	144,646,923.03	On-Going	August 21, 2024	July 31, 2025	85.32
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0079	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TIBAK BRIDGE, BRGY. TIBAK, STA. FE, LEYTE	J PRO BUILDERS (48521) / COLLERA CONSTRUCTION (13246)	144,655,529.48	On-Going	May 23, 2024	March 19, 2025	95.05
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0080	CONSTRUCTION OF TIBAK FLOOD CONTROL STRUCTURE AND DRAINAGE SYSTEM, TIBAK RIVER, STA. FE, LEYTE	EZJONES CONSTRUCTION INC. (34462) / 820 BUILDERS AND SUPPLIES (47119)	125,417,644.36	On-Going	May 02, 2024	May 20, 2025	87.09
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0081	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. LIBTONG, SAN MIGUEL, LEYTE	JELM CONSTRUCTION CORP. (33230)	96,434,585.40	Completed	July 26, 2024	May 05, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0082	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. SAN ANDRES, SAN MIGUEL, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	96,360,299.83	Completed	May 10, 2024	February 17, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0083	CONSTRUCTION OF FLOOD CONTROL ALONG LINGAYON RIVER, BRGY. LINGAYON, ALANGALANG, LEYTE'	A2C ENTERPRISES INC. (FORMERLY: M.G. CORPIN CONSTRUCTION) (40774)	48,974,657.75	Completed	April 26, 2024	November 11, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0084	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PALO - PASTRANA - STA. FE BY-PASS ROAD, LEYTE, PALO, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229) / TACLOBAN 6500 INC. (FORMERLY:LTZ CONSTRUCTION AND SUPPLY) (37407)	144,699,327.07	On-Going	October 10, 2024	August 28, 2025	54.40
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IC0085	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAINIT RIVER, BRGY. CAVITE, ALANGALANG, LEYTE	A2C ENTERPRISES INC. (FORMERLY: M.G. CORPIN CONSTRUCTION) (40774)	48,974,625.00	On-Going	May 10, 2024	November 25, 2024	83.15
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0086	REHABILITATION OF ROAD, BRGY. SAN ISIDRO, ALANGALANG, LEYTE	CDU CONSTRUCTION (13915)	6,842,000.00	Completed	May 02, 2024	September 05, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0087	CONSTRUCTION OF BRIDGE, BRGY. CANTARIWIS, TOLOSA, LEYTE	VIGUZ CONSTRUCTION CORPORATION (8178)	14,663,419.77	Completed	October 10, 2024	May 29, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0088	CONSTRUCTION OF ROAD (PHASE 2), BRGY. CANHIDOC, PALO, LEYTE	G.O.C. BUILDERS (36230)	29,379,056.40	On-Going	July 05, 2024	February 01, 2025	95.87
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0090	CONSTRUCTION OF ROAD, BRGY. BINOLO, TANAUAN, LEYTE	ACESCAPE CONSTRUCTION (52206)	12,220,000.00	On-Going	September 19, 2024	December 29, 2024	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0091	CONSTRUCTION OF ROAD, BRGY. CABATIANUHAN ROAD, SAN MIGUEL, LEYTE	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	12,126,825.10	Completed	April 11, 2024	October 14, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0094	CONSTRUCTION OF ROAD, BRGY. CATOOGAN, STA. FE, LEYTE	ECEL CONSTRUCTION SERVICES (51758)	5,868,027.26	Completed	May 30, 2024	August 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0099	CONSTRUCTION OF ROAD, MAWODPAWOD TO MALPAG, BRGY. MAWODPAWOD AND BRGY. MALPAG, SAN MIGUEL, LEYTE	RBJ TRADING AND CONSTRUCTION (30006)	12,220,035.66	On-Going	April 11, 2024	August 02, 2024	70.14
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0100	CONSTRUCTION OF ROAD, SAN ANTONIO TO CAMIRE, TANAUAN, LEYTE	XDR CONSTRUCTION AND SUPPLY (45482)	12,230,445.08	Completed	August 16, 2024	October 09, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0102	CONSTRUCTION OF ROAD, ZONE 2 AND 3, BRGY. TACURANGA, PALO, LEYTE	WAWOT BUILDERS (33592)	12,239,218.56	Completed	April 11, 2024	June 27, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0103	CONSTRUCTION OF ROAD, ZONE ILAWOD, BRGY. SAN PEDRO, ALANGALANG, LEYTE	PEDAK BUILDERS (34987)	12,222,824.14	Completed	April 24, 2024	July 29, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0104	REHABILITATION OF MUNICIPAL ROAD, TANAUAN, LEYTE	GES CONSTRUCTION (30299)	6,851,446.80	Completed	May 30, 2024	July 11, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0105	REHABILITATION OF ROAD (DEL PILAR ST., BABULA ST., AND ROXAS ST.), BRGY. LIBTONG, SAN MIGUEL, LEYTE	D.L. AUREO CONSTRUCTION (24894)	6,817,041.99	On-Going	May 02, 2024	June 18, 2024	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0106	CONSTRUCTION OF ALANGALANG BY-PASS ROAD (BRGY. MUDBORON TO BRGY. SAN VICENTE), LEYTE, BRGY. MUDBORON AND BRGY. CAPIZ, ALANGALANG, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	144,650,000.10	On-Going	July 09, 2024	June 04, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0107	CONSTRUCTION OF TANAUAN BY-PASS ROAD, LEYTE BRGY. CAMIRE, TANAUAN TO BRGY. CABARASAN GUTI, PALO, LEYTE	JELM CONSTRUCTION CORP. (33230)	144,605,551.18	On-Going	August 06, 2024	March 14, 2025	50.70
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0109	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN ISIDRO AND BRGY. GAPAS, STA. FE, LEYTE	WAWAO BUILDERS (46535)	95,631,498.66	On-Going	April 23, 2024	September 29, 2025	74.52
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0110	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. SAN JOAQUIN, PALO, LEYTE	PYUKEI CONSTRUCTION INC. (36616) / COLLERA CONSTRUCTION (13246)	144,668,427.44	On-Going	April 25, 2024	February 19, 2025	70.50
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0111	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. OLOT, TOLOSA, LEYTE	SILK AND STEEL CONSTRUCTION (25314)	9,789,751.07	Completed	September 19, 2024	December 14, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), CHED REGIONAL OFFICE 8 - DON VICENTE ORESTES ROMUALDEZ, GOVERNMENT CENTER, PALO, LEYTE	TUBIGAN BUILDERS (33185)	29,365,335.27	On-Going	September 12, 2024	March 05, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ALANGALANG, LEYTE	NORSAM BUILDERS & CONSTRUCTION SUPPLY (21184)	49,473,245.00	On-Going	December 20, 2024	September 20, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TANAUAN, LEYTE	C N E CONSTRUCTION (22148)	49,444,143.72	Not Yet Started	March 10, 2025	October 28, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DANIEL Z. ROMUALDEZ MEMORIAL AUDITORIUM), TOLOSA, LEYTE	JELM CONSTRUCTION CORP. (33230)	98,960,677.27	On-Going	April 02, 2025	March 14, 2026	61.43
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0116	RENOVATION AND RECONSTRUCTION OF MULTI-PURPOSE HALL (ACTIVITY BUILDING), VSU TOLOSA CAMPUS, TOLOSA, LEYTE	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400)	39,574,412.24	On-Going	December 27, 2024	July 28, 2025	76.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0118	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SAN MIGUEL, TANAUAN, LEYTE	XDR CONSTRUCTION AND SUPPLY (45482)	4,934,980.58	On-Going	November 13, 2024	April 10, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0119	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. STO. NIÑO, TANAUAN, LEYTE	R&B LAURINE CONSTRUCTION (50067)	5,920,000.00	Completed	October 10, 2024	March 10, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. CASTILLA, PALO, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	6,701,964.29	Completed	June 21, 2024	November 20, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. CAPIZ, ALANGALANG, LEYTE	JONI CONSTRUCTION (26023)	6,721,953.62	Completed	July 29, 2024	November 16, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. PATONG, SAN MIGUEL, LEYTE	STONE BUILDERS (40927)	6,724,416.83	Completed	September 24, 2024	January 12, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SAN ANTONIO POBLACION, ALANGALANG, LEYTE	J.L.C. CONSTRUCTION (54177)	6,711,154.25	Completed	May 03, 2024	September 14, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. STA. CRUZ, SAN MIGUEL, LEYTE	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	6,717,001.41	Completed	October 10, 2024	January 28, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0125	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. ARADO, TANAUAN, LEYTE	MIGHTY A'S CONSTRUCTION & HARDWARE SUPPLY (34791)	6,730,315.65	Completed	August 01, 2024	November 19, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. ATIPOLO, TANAUAN, LEYTE	JCAD ENGINEERING AND SUPPLY (43541)	6,721,952.35	Completed	July 11, 2024	October 29, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. BALUD, TANAUAN, LEYTE	JDR CONSTRUCTION (39397)	6,722,827.92	Completed	July 11, 2024	January 13, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (COVERED COURT), M. CASAUS ELEMENTARY SCHOOL, BRGY. SALVACION POBLACION, ALANGALANG, LEYTE	VIRATA DEVELOPER AND CONSTRUCTION (51175)	6,725,258.72	Completed	July 04, 2024	October 22, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (COVERED COURT) SAN FRANCISCO PRIMARY SCHOOL, BRGY. SAN FRANCISCO EAST, ALANGALANG, LEYTE	ESPERAS CONSTRUCTION & DEVELOPMENT CORP. (5368)	6,717,224.98	Completed	June 14, 2024	October 02, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), BRGY. SAN MIGUEL, TANAUAN, LEYTE	JANRELM BUILDERS & SUPPLY (47000)	5,928,353.21	Completed	October 10, 2024	March 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0131	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TANGHAS, TOLOSA, LEYTE	EASTERN CONSORTIUM CONSTRUCTION CORP. (54619)	6,722,050.00	Not Yet Started	September 13, 2024	February 12, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUINDAG-AN ELEMENTARY SCHOOL, BRGY. GUINDAG-AN, TANAUAN, LEYTE	GES CONSTRUCTION (30299)	6,721,578.32	Completed	August 02, 2024	December 29, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0133	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TALOLORA, TANAUAN, LEYTE	JDR CONSTRUCTION (39397)	4,933,565.54	Completed	May 23, 2024	October 19, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0134	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SAN JUAN, STA. FE, LEYTE	ACESCAPE CONSTRUCTION (52206)	6,725,074.71	On-Going	September 24, 2024	February 05, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0135	REHABILITATION OF MULTI-PURPOSE BUILDING AND OTHER RELATED WORKS (BARANGAY HALL), BRGY. SAN MIGUEL, TANAUAN, LEYTE	XDR CONSTRUCTION AND SUPPLY (45482)	4,934,787.46	On-Going	September 27, 2024	February 22, 2025	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0136	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY AMANLURAN, TANAUAN, LEYTE	QUELLING CONSTRUCTION (46026)	5,431,062.90	Completed	September 13, 2024	February 09, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0137	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), TOLOSA, LEYTE	XDR CONSTRUCTION AND SUPPLY (45482)	1,962,953.91	Completed	September 13, 2024	December 21, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), TOLOSA, LEYTE	JANRELM BUILDERS & SUPPLY (47000)	4,939,723.35	Completed	October 11, 2024	March 08, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0139	CONSTRUCTION OF MULTI-PURPOSE BUILDING (4-STOREY RESEARCH BUILDING, GOV. BENJAMIN T. ROMUALDEZ GENERAL HOSPITAL AND SCHISTOSOMIASIS CENTER) PALO, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868) / MRRM TRADING & CONSTRUCTION (19657)	144,729,992.79	On-Going	October 20, 2025	December 11, 2026	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL ANNEX II BUILDING) PALO, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / JANVIKE CONSTRUCTION AND SUPPLY (34145)	144,700,376.90	On-Going	July 10, 2025	August 31, 2026	0.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0141	CONSTRUCTION OF COAST GUARD BASE LEYTE OFFICE, GOVERNMENT CENTER, BRGY. CANDAHUG, PALO, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868) / MRRM TRADING & CONSTRUCTION (19657)	73,319,997.04	Not Yet Started	December 05, 2025	October 19, 2026	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0142	CONSTRUCTION (COMPLETION) OF MARINA VIII OFFICE BUILDING, GOVERNMENT CENTER, PALO, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / A2C ENTERPRISES INC. (FORMERLY: M.G. CORPIN CONSTRUCTION) (40774)	46,735,548.26	On-Going	February 14, 2025	September 29, 2025	75.59



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0144	CONSTRUCTION OF MULTI-PURPOSE BUILDING (2-STOREY RECORDS BUILDING, BUREAU OF INTERNAL REVENUE-REVENUE REGION NO. 14, GOVERNMENT CENTER), PALO, LEYTE	RBJ TRADING AND CONSTRUCTION (30006)	20,574,885.89	On-Going	September 20, 2024	April 14, 2025	80.32
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0146	CONSTRUCTION OF NEW LTO REGIONAL OFFICE BUILDING, PHASE 2 GOVERNMENT CENTER, PALO, LEYTE	820 BUILDERS AND SUPPLIES (47119)	45,059,957.89	On-Going	September 26, 2024	May 09, 2025	21.37
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0147	CONSTRUCTION OF SCIENCE LABORATORY, VSU TOLOSA, TANGHAS, TOLOSA, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	39,169,906.40	Not Yet Started	December 27, 2024	July 28, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IC0148	REHABILITATION OF 2-STOREY BIR-RR14 REGIONAL OFFICE BUILDING AND OTHER RELATED WORKS, BUREAU OF INTERNAL REVENUE-REVENUE REGION NO. 14, GOVERNMENT CENTER, PALO, LEYTE	ZGPL CONSTRUCTION (55941)	25,461,671.27	Not Yet Started	October 04, 2024	April 26, 2025	
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0149	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA ROAD, K0918+000 - K0920+000, BABATNGON, LEYTE	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890) / ALPHAHAWK CONSTRUCTION CORP. (40975)	48,975,037.32	Completed	September 24, 2024	July 25, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0150	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - TACLOBAN - BAYBAY SOUTH ROAD (TANAUAN SECTION) K0921+(-697) - K0921+(-132), TANAUAN, LEYTE	TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION (FORMERLY: ARG CECILIA CONSTRUCTION) (31602)	23,692,460.76	Completed	August 08, 2024	July 17, 2025	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0151	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-BAGACAY BR. (B00639LT) ALONG BAGAHUPI-BABATNGON-STA CRUZ-BARUGO-CARIGARA ROAD, SAN MIGUEL, LEYTE	DC BROS BUILDERS AND TRADING (42748)	997,450.50	Completed	July 19, 2024	August 01, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0152	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - BUGNON BR. (B00057LT) ALONG MAINIT-SAN MIGUEL-SANTOL ROAD, SAN MIGUEL, LEYTE	DC BROS BUILDERS AND TRADING (42748)	994,554.00	Completed	November 13, 2024	November 26, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0153	BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, CANBANWA BRIDGE (B00043LT) ALONG PALO-CARIGARA-ORMOC ROAD, PALO, LEYTE	DC BROS BUILDERS AND TRADING (42748)	997,500.00	Completed	July 25, 2024	August 07, 2024	100.00
Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IC0154	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - MALAGUICAY BR. I (B00519LT) ALONG TANAUAN-DAGAMI ROAD, TANAUAN, LEYTE	DC BROS BUILDERS AND TRADING (42748)	994,585.00	Completed	November 13, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IC0185	CONST. OF RAIN WATER COLLECTION SYSTEM (RWCS) AT: 1. TERAZA ELEMENTARY SCHOOL, BRGY. TERAZA, PALO, LEYTE; 2. CANHIDOC ELEM. SCHOOL, BRGY. CANHIDOC, PALO, LEYTE; 3. KAUSWAGAN NATIONAL HS, BRGY. BARAYONG, PALO, LEYTE; 4. TACURANGA ELEM. SCHOOL, BRGY. TACURA	JONI CONSTRUCTION (26023)	2,885,199.00	Completed	July 15, 2024	September 30, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	23ID0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM(CSSP) - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES ECONOMIC ZONES(ROADS LEVERAGING FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) MINUHANG (BALUARTE) - BALUD AND BALUD-DUKA ROAD CON	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / RJIR ENTERPRISES CORPORATION (34843)	144,686,216.77	Completed	December 15, 2023	March 16, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0001	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-ATIPOLO DAKO BR. (B00002LT) ALONG PALO-CARIGARA-ORMOC ROAD,CAPOOCAN,LEYTE	ZTATIK BUILDER INC. (43165)	1,949,999.21	Completed	February 14, 2024	March 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0002	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-PINAMOPOAN BR. (B00006LT) ALONG PALO-CARIGARA-ORMOC ROAD,CAPOOCAN,LEYTE	ZTATIK BUILDER INC. (43165)	1,949,999.21	Completed	February 14, 2024	March 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0003	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-PALO-CARIGARA-ORMOOC RD. - K0972+600-K0972+970 ,CAPOOCAN,LEYTE	DUROS DEVELOPMENT CORP. (22729)	8,777,374.55	Completed	February 22, 2024	May 17, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0004	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-STA. FE-PASTRANA-DAGAMI ROAD-K0933+069-K0934+022,PASTRANA ,LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	19,578,945.25	Completed	March 19, 2024	June 24, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0005	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-STA. FE-PASTRANA-DAGAMI ROAD-K0930+(-234)-K0930+000,K0930+(-240)-K0930+(-234),K0930+(-252)-K0930+(-240), K0930+000-K0930+408, K0931+753-K0931+779 PASTRANA ,LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	16,347,047.43	Completed	March 19, 2024	June 04, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0006	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-DULAG-JULITA-BURAUEN RD. K0945 + 009-K0946+647,DULAG,LEYTE	DUROS DEVELOPMENT CORP. (22729)	39,031,947.15	Completed	February 16, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0007	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROADS PALO-CARIGARA-ORMOC ROAD-K0974+046-K0974+141, K0974+177-K0974+269	BEEROCK ENTERPRISES INCORPORATED (45481)	18,336,683.74	Completed	February 22, 2024	September 30, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0008	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS,LA PAZ - JAVIER BITO ROAD-K0066+(-610)-K0066+000; K0066+(-817)-K0066+(-610);K0066+(-822)-K0066+(-817); K0066+(-902.19)-K0066+(-822);K0066+(-920)-K0066+(-902.19); K0066+(-925)-K0066+(-920); K0066+(-	DUROS DEVELOPMENT CORP. (22729)	24,468,666.24	Completed	March 20, 2024	June 19, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0009	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-BAGAHUPI-BABATNGON-STA CRUZ-BARUGO-CARIGARA RD. K0943+728 TO K0944+371,CARIGARA,LEYTE	DUROS DEVELOPMENT CORP. (22729)	14,678,547.81	Completed	March 18, 2024	June 16, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0010	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS LEMON-LEYTE-BILIRAN RD. K0975+(-099) P -K0975+500,CAPOOCAN,LEYTE	DUROS DEVELOPMENT CORP. (22729)	19,574,407.26	Completed	March 22, 2024	May 26, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0011	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-JARO-DAGAMI-BURAUEN-LA PAZ RD. K0944+ 541	DUROS DEVELOPMENT CORP. (22729)	44,049,252.71	Completed	February 16, 2024	July 11, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0012	RETROFITTING /STRENGTHENING OF PERMANENT BRIDGES-NALIWATAN BRIDGE (B00526LT) ALONG PALO-CARIGARA-ORMOC ROAD,TUNGA,LEYTE	ZTATIK BUILDER INC. (43165)	3,908,921.15	Completed	February 19, 2024	April 08, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0013	RETROFITTING /STRENGTHENING OF PERMANENT BRIDGES-TUNGA BR. (B00527LT) ALONG PALO-CARIGARA-ORMOC ROAD ,TUNGA,LEYTE	ZTATIK BUILDER INC. (43165)	990,775.05	Completed	February 19, 2024	March 19, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0014	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS BURAUEN-MAHAGNAO RD. K0979+(-483) K0979+000; K0979+(-667) K0979+(-483);K0979+(-682) K0979+(-667); K0979+000-K0980+779; K0980+1064-K0981+000;K0980+779-K0980+1064,BURAUEN,LEYTE	VICTORIA DEVELOPMENT AND VENTURES CORP. (FOR: VICTORIA DEV'T AND CONST. CORP.) (32638)	9,773,347.05	Completed	February 19, 2024	April 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0015	ASSET PRESERVATION-PROGRAM-REHABILITATION /RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS,BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA ROAD-K0938+816 K0939+495,BARUGO,LEYTE	DUROS DEVELOPMENT CORP. (22729)	19,510,625.30	Completed	February 22, 2024	May 15, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0016	NETWORK DEVELOPMENT -ROAD WIDENING-PRIMARY ROADS-PALO-CARIGARA-ORMOC RD., K0944+343-K0945+077; K0945+473-K0945+649	DUROS DEVELOPMENT CORP. (22729)	33,289,476.88	Completed	March 21, 2024	August 12, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0017	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS-TANAUAN-DAGAMI ROAD K0931+200-K0932+563,DAGAMI,LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	32,766,096.46	Completed	March 01, 2024	July 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0018	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS MAYORGA-LA PAZ RD. K0946+780-K0947+198; K0951+704-K0951+973,MAYORGA,LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	15,370,648.61	Completed	February 16, 2024	April 21, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0019	RETROFITTING /STRENGTHENING OF PERMANENT BRIDGES-HIBUCAWAN BR. (B00523LT) ALONG PALO-CARIGARA-ORMOC ROAD,JARO,LEYTE	ZTATIK BUILDER INC. (43165)	989,754.25	Completed	February 22, 2024	March 22, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0020	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE-TERTIARY ROADS TANAUAN -DAGAMI RD. K0932+591-K0933+295,DAGAMI,LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	19,577,379.70	Completed	March 22, 2024	July 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0021	ASSET PRESERVATION-PROGRAM-REHABILITATION /RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS PALO-CARIGARA-ORMOC ROAD-K0963+839-K0964+000, K0966+000-K0966+272,CAPOOCAN,LEYTE	DUROS DEVELOPMENT CORP. (22729)	24,446,429.86	Completed	March 21, 2024	July 07, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0022	ASSET PRESERVATION-PROGRAM-REHABILITATION /RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS PALO-CARIGARA-ORMOC ROAD-K0961+(001)-K0961+554,CARIGARA,LEYTE	DUROS DEVELOPMENT CORP. (22729)	34,258,843.15	Completed	February 27, 2024	June 19, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0023	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS-PALO-ORMOC VIA JARO POBLACION RD. K0941+1144-K0941+1196, K0941+800-K0941+1144,DAGAMI,LEYTE	RBMJ CONSTRUCTION AND SUPPLY (44799)	5,859,654.27	Completed	February 19, 2024	April 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0024	RETROFITTING /STRENGTHENING OF PERMANENT BRIDGES-LEMON BR. (B00008LT) ALONG PALO-CARIGARA-ORMOC ROAD,CAPOOCAN,LEYTE	ZTATIK BUILDER INC. (43165)	4,885,369.70	Completed	February 19, 2024	April 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY CANAPUAN,JARO,LEYTE	CAFRENCILLO ARCH DESIGN AND BUILDERS (36416)	4,901,299.15	Completed	March 13, 2024	July 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0026	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITAGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SLOPE PROTECTION ALONG DAGUITAN RIVER,BARANGAY POBLACION DISTRICT IX,BURAUEN,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	95,776,168.88	Completed	February 26, 2024	December 05, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0027	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED MAYORGA-LA PAZ ROAD K0950+190-K0950+280,K0950+325.55-K0950+534,K0950+557.50-K0951+704,LA PAZ,LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	46,855,061.44	On-Going	March 18, 2024	August 01, 2024	89.76
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0028	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF DAGUITAN FLOOD CONTROL STRUCTURES ,DAGUITAN RIVER BASIN(DOWNSTREAM),BURAUEN,LEYTE	LANOY CONSTRUCTION (35289)	69,489,921.78	Completed	March 19, 2024	January 17, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0029	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-PALO-CARIGARA-ORMOC ROAD- K0956+306-K0956+451,K0956+463-K0956+790,CARIGARA,LEYTE	SOLAR TRAFFIX (55553)	19,403,721.45	Completed	February 06, 2024	November 07, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY SAN VICENTE,DULAG,LEYTE	VENUS ENGINEERING & CONSTRUCTION (33614)	7,900,237.99	On-Going	April 03, 2024	November 25, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING,BARANGAY KAGLAWAAN, JARO,LEYTE	FILZAND CONSTRUCTION (52368)	1,974,742.36	Completed	February 22, 2024	April 06, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0034	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE BINAHAAN RIVER BASIN,PASTRANA,LEYTE	LANOY CONSTRUCTION (35289)	66,889,671.57	Completed	February 23, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0035	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL SYSTEM,PHASE II, STA. 0+000-0+439,BARANGAY ASTORGA,TUNGA,LEYTE	LANOY CONSTRUCTION (35289)	57,899,999.79	Completed	March 14, 2024	January 01, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0036	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS,JARO-DAGAMI-BURAUEN-LA PAZ RD. -K0978+542-K0979+308,BURAUEN,LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	27,335,296.38	Completed	February 22, 2024	September 29, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0037	CONSTRUCTION OF ROAD, BARANGAY SAN ANTONIO-BOLONGTOHAN,DULAG,LEYTE	JUST IN ENTERPRISES (41945)	5,895,000.00	Completed	March 18, 2024	April 18, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0038	CONSTRUCTION OF ROAD,BARANGAY BANAWANG-ASTORGA,TUNGA,LEYTE	KALIPAYAN BUILDERS AND CONSTRUCTION SUPPLY (34578)	9,884,915.77	Completed	February 26, 2024	August 02, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0039	CONSTRUCTION OF FLOOD CONTROL STRUCTURE,BARANGAY 1, JARO,LEYTE	IVS BUILDERS (36254)	4,862,639.81	Completed	March 15, 2024	September 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0040	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE BINAHAAN RIVER BASIN(UPSTREAM),BRGY. ABRE,DAGAMI,LEYTE	LANOY CONSTRUCTION (35289) / BEEROCK ENTERPRISES INCORPORATED (45481)	48,509,529.46	Completed	March 07, 2024	March 08, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0041	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS,JARO-DAGAMI-BURAUEN-LA PAZ RD. -K0984+560-K0985+376,BURAUEN,LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	31,344,336.44	Completed	March 14, 2024	September 05, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0042	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BINAHAAN SOUTH RIS FLOOD CONTROL WORKS OF TINGIB DAM, PASTRANA,LEYTE	R.O. VILLABLANCA CONSTRUCTION CORPORATION (48549)	24,476,688.83	On-Going	February 26, 2024	September 23, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0043	CONSTRUCTION OF ROAD, BARANGAY CANINOAN-MARICUM,PASTRANA,LEYTE	4ANGLE CONSTRUCTION (44838)	7,888,915.68	Completed	March 04, 2024	July 24, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0044	CONSTRUCTION OF ROAD,BARANGAY SALVACION,DAGAMI,LEYTE	RCC BUILDERS AND ENTERPRISES (32288)	4,935,905.35	Completed	May 10, 2024	June 10, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE,BARANGAY POB. II, CAPOOCAN,LEYTE	BEEROCK ENTERPRISES INCORPORATED (45481)	4,849,608.68	Completed	March 12, 2024	September 11, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 4, JARO,LEYTE	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	4,939,120.27	Completed	March 14, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0047	CONSTRUCTION (COMPLETION) OF BURAUEN MUNICIPAL FIRE STATION, BURAUEN, LEYTE	PEDAB CONSTRUCTION AND SUPPLY (40936)	9,864,933.20	Completed	February 23, 2024	August 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0048	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE, BINAHAAN RIVER BASIN (DOWNSTREAM), BARANGAY ABRE, DAGAMI, LEYTE	XDR CONSTRUCTION AND SUPPLY (45482)	48,949,180.01	Completed	February 22, 2024	October 28, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0049	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-PALO-CARIGARA-ORMOC RD.-K0957+426-K0957+692, CARIGARA, LEYTE	ASTILLA CONSTRUCTION AND SUPPLY (44525)	9,640,323.81	Completed	February 22, 2024	September 29, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0050	CONSTRUCTION OF ROAD, BARANGAY MANAYBANAY-CANCARAJA, PASTRANA, LEYTE	SYDGLEN BUILDERS AND ENTERPRISES (28848)	7,900,347.23	Completed	February 22, 2024	July 14, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0051	CONSTRUCTION OF ROAD, BARANGAY TALINHUGON, DAGAMI, LEYTE	FILZAND CONSTRUCTION (52368)	4,949,933.78	Completed	April 08, 2024	July 24, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING(COVERED COURT) CARIGARA II CENTRAL SCHOOL, BARANGAY JUGABAN, CARIGARA, LEYTE	KRC CONSTRUCTION AND SUPPLY (39122)	4,931,369.48	Completed	April 23, 2024	September 19, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0053	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE, BINAHAAN RIVER BASIN, BARANGAY CANSAMADA EAST, DAGAMI, LEYTE	LANOY CONSTRUCTION (35289)	48,509,888.23	Completed	February 22, 2024	December 28, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0054	ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- TERTIARY ROADS-BURAUEN-MAHAGNAO RD. - K0982+350-K0982+850	3A'S BUILDERS (33251)	9,774,271.86	Completed	February 22, 2024	June 21, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ID0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) ACCESS ROAD LEADING TO CALUMPIJAN ISLAND AND COASTAL ROAD DIVING SPOT, CAPOOCAN, LEYTE	BEEROCK ENTERPRISES INCORPORATED (45481)	14,693,267.80	Completed	February 19, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0056	CONSTRUCTION OF BINAHAAN NORTH RIVER IRRIGATION SYSTEM,MAIN CANAL SERVICE ROAD, PASTRANA,LEYTE (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN),BRGY. YAPAD,PASTRANA,LEYTE	C N E CONSTRUCTION (22148)	14,648,003.24	Completed	March 15, 2024	June 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0057	REHABILITATION OF ROAD LEADING TO BARANGAY CAGANGON,BURAUEN,LEYTE	BUILDLOCAL CONSTRUCTION INC. (47724)	9,784,401.86	On-Going	July 02, 2024	January 04, 2025	93.64
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0058	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS-JARO-DAGAMI - BURAUEN-LA PAZ ROAD-K0975+479-K0975+829,DAGAMI,LEYTE	WP ALVERO CONSTRUCTION SERVICES (54989)	7,722,168.88	Completed	February 21, 2024	April 13, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0059	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING BARANGAY BURI,BURAUEN,LEYTE	IRT BUILDERS (29985)	4,934,883.03	Completed	April 19, 2024	September 15, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING FACILITY AT CANTIMAWA ELEMENTARY SCHOOL,BURAUEN,LEYTE	K.M. GOLONG CONSTRUCTION (39667)	4,934,950.02	Completed	March 14, 2024	August 25, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0061	CONSTRUCTION OF ROAD,BARANGAY UNION-BARANGAY LIBERTY,MAYORGA,LEYTE	K.M. GOLONG CONSTRUCTION (39667)	4,932,261.50	Completed	May 31, 2024	July 30, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0062	CONSTRUCTION OF ROAD,BARANGAY SAN ANTONIO-BELISONG ROAD,TABONTABON,LEYTE	ZYNDY'S BUILDERS AND CONSTRUCTION SUPPLY (37364)	9,884,311.03	Completed	March 20, 2024	June 30, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0063	ASSET PRESERVATION -PREVENTIVE MAINTENANCE-PRIMARY ROADS-PALO-CARIGARA-ORMOC ROAD-K0957+659-K0959+500,CARIGARA,LEYTE	DUROS DEVELOPMENT CORP. (22729)	60,284,037.37	Completed	February 27, 2024	September 06, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0064	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVER BANK PROTECTION RETAINING WALL ALONG LABIRANAN RIVER,BRGY. SAN JOSE,DULAG,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	77,199,993.18	On-Going	March 22, 2024	March 02, 2025	94.96
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0065	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE,BINAHAAN RIVER BASIN,BRGY. SAN AGUSTIN,JARO,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	67,530,749.50	Completed	March 13, 2024	January 10, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0067	BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES-HIBUGA BRIDGE(B00479LT) ALONG MAYORGA-LA PAZ ROAD,MAYORGA,LEYTE	VIGUZ CONSTRUCTION CORPORATION (8178)	64,614,635.00	On-Going	May 07, 2024	April 15, 2025	81.30
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0068	CONSTRUCTION OF ROAD FROM SITIO BAGANG,BARANGAY RIZAL TO BARANGAY SALVACION, DULAG,LEYTE	SOLAR TRAFFIX (55553)	29,398,817.26	On-Going	March 21, 2024	December 02, 2024	98.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0069	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF BINAHAAN FLOOD CONTROL STRUCTURE, BINAHAAN RIVER BASIN,BARANGAY SAN BENITO, BRGY. SAN BENITO, DAGAMI,LEYTE	LANOY CONSTRUCTION (35289)	47,769,499.77	Completed	March 18, 2024	February 13, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0070	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING BARANGAY PONONG,CARIGARA,LEYTE	K.M. GOLONG CONSTRUCTION (39667)	2,960,492.75	Completed	May 31, 2024	December 06, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0071	ASSET PRESERVATION-PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS KILING-TANAUAN-TABONTABON-JULITA RD. K0932+425-K0932+683, K0934+609-K0935+000	SOCOR CONSTRUCTION CORPORATION (8020)	9,777,746.41	Completed	March 26, 2024	July 06, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0072	CONSTRUCTION OF BRIDGE FROM BARANGAY PAGHUDLAN TO BRGY. REHABILITATION OF ROAD LEADING TO BARANGAY CAGANGON,BURAUEN,LEYTE	BUILDTRON CONSTRUCTION CORPORATION (48375)	29,350,006.50	On-Going	May 28, 2024	April 30, 2025	57.53
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) GUINARONA NATIONAL HIGHSCHOOL,BRGY. GUINARONA,DAGAMI,LEYTE	MAGILAS CONSTRUCTION CORPORATION (40134)	6,417,617.44	Completed	May 06, 2024	November 22, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0074	ASSET PRESERVATION-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-TERTIARY ROADS,BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA RD.,K0944+785 -K0945+313,CARIGARA,LEYTE	VIGUZ CONSTRUCTION CORPORATION (8178)	9,759,055.64	Completed	April 08, 2024	October 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0075	ASSET PRESERVATION-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-TERTIARY ROADS,JARO-DAGAMI-BURAUEN-LA PAZ RD. -K0953+350-K0953+450,K0961+400-K0961+950 K0953+450,K0961+400-K0961+950,DAGAMI,LEYTE	WP ALVERO CONSTRUCTION SERVICES (54989)	19,403,168.88	On-Going	April 26, 2024	January 18, 2025	98.30
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0076	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - TERTIARY ROADS-TANAUAN-DAGAMI RD. K0930+(-143.00)-K0932+296.40,DAGAMI,LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	39,177,260.93	Completed	April 08, 2024	September 20, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0077	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-LA PAZ DIVERSION ROAD,LA PAZ, LEYTE	LANOY CONSTRUCTION (35289) / BEEROCK ENTERPRISES INCORPORATED (45481)	45,155,247.12	On-Going	September 17, 2024	February 13, 2025	62.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ID0078	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVERBANK PROTECTION RETAINING WALL ALONG CALBASAG RIVER,BARANGAY HIGHWAY AND SAN RAFAEL,DULAG,LEYTE	LANOY CONSTRUCTION (35289) / BEEROCK ENTERPRISES INCORPORATED (45481)	86,415,804.07	On-Going	June 04, 2024	April 26, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0079	CONSTRUCTION OF MISSING LINKS/NEW ROADS,BURAUEN-ALBUERA ROAD(BURAUEN SIDE)BURAUEN ,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	48,949,674.46	On-Going	April 08, 2024	March 02, 2025	98.90
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BURAUEN SOUTH CENTRAL SCHOOL,BURAUEN NORTH CENTRAL SCHOOL,SAN DIEGO ELEMENTARY SCHOOL AND BURI ELEMENTARY SCHOOL, BURAUEN ,LEYTE	R.T. MORABE CONSTRUCTION (11377)	39,572,895.08	Completed	May 06, 2024	February 28, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0081	CONSTRUCTION OF ROAD WITH DRAINAGE,BARANGAY ABACA,DAGAMI,LEYTE	RCC BUILDERS AND ENTERPRISES (32288)	5,863,062.38	On-Going	April 22, 2024	September 06, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0082	CONSTRUCTION OF DRAINAGE SYSTEM,BARANGAY CABAohan,PASTRANA,LEYTE	YFL BUILDERS (41246)	19,449,756.59	Completed	April 22, 2024	March 09, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0083	CONSTRUCTION OF ROAD,BARANGAY CASUNTINGAN-BARANGAY OSMEÑA,MAC ARTHUR,LEYTE	K.M. GOLONG CONSTRUCTION (39667)	7,905,488.22	Completed	August 06, 2024	September 30, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KALINAWAN,JARO,LEYTE	YFL BUILDERS (41246)	7,850,558.38	Completed	April 22, 2024	November 07, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING FACILITY AT MAABAB ELEMENTARY SCHOOL,BURAUEN,LEYTE	BEEROCK ENTERPRISES INCORPORATED (45481)	19,701,913.73	On-Going	June 04, 2024	March 13, 2025	95.53
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ID0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ANNEX BUILDING & MATERIALS RECOVERY FACILITY) LEYTE 2ND DEO, MAC ARTHUR,LEYTE	KRC CONSTRUCTION AND SUPPLY (39122)	14,677,127.90	On-Going	April 22, 2024	February 03, 2025	96.83
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY ABANGO,BARUGO,LEYTE	ZGPL CONSTRUCTION (55941)	4,945,000.00	Completed	July 02, 2024	November 28, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0101	CONSTRUCTION OF MUNICIPAL COLD STORAGE FACILITY,LEYTE, BURAUEN,LEYTE	YFL BUILDERS (41246)	19,679,994.48	On-Going	July 15, 2024	February 09, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0103	CONSTRUCTION OF EIGHT(8) UNITS RAINWATER COLLECTION SYSTEM(RWCS); 1.ONE(1) UNIT CANBAÑEZ HEALTH CENTER,LA PAZ,LEYTE 2.ONE(1) UNIT DANA O E/S, MAC ARTHUR,LEYTE 3.ONE(1) UNIT GENERAL ROXAS E/S,DULAG,LEYTE 4.TWO(2)UNITS MAC ARTHUR CENTRAL SCHOOL,MAC ARTHUR	RCC BUILDERS AND ENTERPRISES (32288)	2,880,699.29	Completed	July 11, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0104	CONSTRUCTION OF BALUD BRIDGE ALONG MINUHANG (BALUARTE)-BALUD AND BALUD-DUKA ROAD CONNECTING BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA NATIONAL ROAD (PHASE 2),BARUGO,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	53,024,168.88	On-Going	June 18, 2024	April 05, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BRGY. SAN PEDRO, JARO,LEYTE	FILZAND CONSTRUCTION (52368)	4,944,999.82	Completed	August 16, 2024	January 12, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BRGY. LICOD, JARO,LEYTE	KRC CONSTRUCTION AND SUPPLY (39122)	4,934,310.02	Completed	July 08, 2024	December 04, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BRGY. ANIBONGON, JARO,LEYTE	4ANGLE CONSTRUCTION (44838)	4,945,121.88	Completed	July 09, 2024	December 05, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0108	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING,BRGY. 3, JARO,LEYTE	L AND E CACA GENERAL CONSTRUCTION (42902)	1,969,778.72	Completed	July 17, 2024	November 03, 2024	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0110	CONSTRUCTION OF MULTI-PURPOSE BUILDING,(BARANGAY HALL) BRGY. 1, JARO,LEYTE	KAMARI CONSTRUCTION AND SUPPLY (46288)	4,927,260.25	Completed	August 06, 2024	April 09, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BRGY.CABACUNGAN, DULAG,LEYTE	KAMARI CONSTRUCTION AND SUPPLY (46288)	4,931,998.27	Completed	August 05, 2024	January 01, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ID0112	CONSTRUCTION (COMPLETION) OF EVSU BURAUEN ACADEMIC BUILDING SAN DIEGO ST. BURAUEN, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	41,933,813.71	On-Going	July 24, 2024	June 18, 2025	67.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0113	CONSTRUCTION OF SHORE PROTECTION,BARANGAY MINUHANG, BARUGO,LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	48,949,168.88	Completed	October 11, 2024	August 28, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ID0114	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS,BAGAHUPI-BABATNGON-STA. CRUZ-BARUGO-CARIGARA ROAD-K0939+000.00-K0939+500,BARUGO,LEYTE	VHITS D. G. BUILDERS & ENTERPRISES (35892)	14,679,145.93	Completed	September 13, 2024	May 17, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0115	CONSTRUCTION OF CIRCUMFERENTIAL ROAD FROM BARANGAY HIGHWAY TO BARANGAY COMBIS,DULAG,LEYTE	CIRIACO CORPORATION (6932)	142,888,888.88	On-Going	July 24, 2024	August 21, 2025	88.09
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL),BARANGAY 4, JARO,LEYTE	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	4,939,150.02	Completed	September 05, 2024	February 01, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY ABANGO, BARUGO,LEYTE	ASTILLA CONSTRUCTION AND SUPPLY (44525)	4,899,313.08	Completed	September 13, 2024	March 27, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0121	CONSTRUCTION OF MULTI-PURPOSE FACILITY,LA PAZ,LEYTE	C N E CONSTRUCTION (22148)	49,445,158.96	On-Going	September 13, 2024	June 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN HIBUNAWAN NATIONAL HIGH SCHOOL, BURABURON NATIONAL HIGH SCHOOL, ARMASEN NATIONAL HIGH SCHOOL, BURAUEN NATIONAL HIGH SCHOOL, COMPREHENSIVE NATIONAL HIGH SCHOOL, BURAUEN, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	69,249,168.88	On-Going	September 16, 2024	September 24, 2025	90.04
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAGLAWAAN,JARO,LEYTE	LYCAN BUILDERS AND CONSTRUCTION SUPPLY (46030)	4,931,678.90	Completed	September 13, 2024	February 09, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0124	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (DULAG HEALTH AND WELLNESS CENTER), DULAG,LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	14,671,825.88	On-Going	October 28, 2024	June 24, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0125	CONSTRUCTION OF SUPER RHU MAC ARTHUR PRIMARY CARE FACILITY,MAC ARTHUR,LEYTE	KML BUILDERS AND CONSTRUCTION SUPPLY (41259)	24,489,869.05	On-Going	October 17, 2024	July 23, 2025	94.17
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY TINGIB, PASTRANA,LEYTE	ALFRITZ CONSTRUCTION (54107)	4,940,275.54	On-Going	December 02, 2024	April 30, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0127	CONSTRUCTION OF MULTI-PURPOSE FACILITY (TWO BOUNDARY ENTRANCE ARCH),CARIGARA,LEYTE	KRC CONSTRUCTION AND SUPPLY (39122)	4,931,604.28	Completed	October 11, 2024	April 20, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING,TUNGA CENTRAL SCHOOL , TUNGA, LEYTE	THREADSTONE CONSTRUCTION AND SUPPLY (40926)	4,927,453.64	Completed	November 12, 2024	April 10, 2025	100.00
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0129	CONSTRUCTION OF MULTI-PURPOSE FACILITY, MAC ARTHUR,LEYTE	K.M. GOLONG CONSTRUCTION (39667) / R.T. MORABE CONSTRUCTION (11377)	49,472,097.86	On-Going	October 17, 2024	June 22, 2025	53.61
Leyte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ID0130	CONSTRUCTION OF MULTI-PURPOSE FACILITY BURAUEN,LEYTE	R.T. MORABE CONSTRUCTION (11377)	49,470,507.66	On-Going	October 14, 2024	July 10, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0001	NETWORK DEVELOPMENT-ROAD WIDENING-SECONDARY ROADS-LEMON-LEYTE-BILIRAN RD, K0980+250-K0981+056, LEYTE, LEYTE	YOYEN ENTERPRISES (15541)	42,433,448.16	Completed	February 12, 2024	July 23, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0002	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-SECONDARY ROADS CALUBIAN JCT-SN ISIDRO-TABANGO-VILLABA-PALOMPON RD, K1037+547-K1039+422 TABANGO, LEYTE	DUROS DEVELOPMENT CORP. (22729)	44,569,368.44	Completed	February 12, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0003	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS, CABUNGAN TABUNOK CONSUEGRA RD, K1018+712 K1019+373, K1019+919 K1020+297, VILLABA, LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	40,355,932.97	Completed	February 07, 2024	May 02, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0004	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-SECONDARY ROADS - LEMON-LEYTE-BILIRAN RD, K0977+669 K0979+457, K0981+056 K0981+558, LEYTE, LEYTE	DUROS DEVELOPMENT CORP. (22729)	48,949,114.33	Completed	February 12, 2024	May 16, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0005	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS - STO ROSARIO-VILLABA RD K1003+(-306) K1003+000, K1003+(-310.60) K1003+(-306), K1003+(-311) K1003+(-310.60), K1003+000 K1003+492, VILLABA, LEYTE	DUROS DEVELOPMENT CORP. (22729)	38,031,337.49	Completed	February 12, 2024	May 05, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0006	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-SECONDARY ROADS, SAMBULAWAN JCT-CALAGUISE-CALUBIAN RD K1004+100 K1004+702, K1004, CALUBIAN, LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	14,221,482.51	Completed	February 07, 2024	March 28, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0007	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS, TABANGO-CATMON-LA FORTUNA-MANLAWAAN-GIMARCO RD, K1035+385 K1036+800, TABANGO, LEYTE	SOCOR CONSTRUCTION CORPORATION (8020)	32,480,396.27	Completed	February 07, 2024	April 24, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0008	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS, TABING-KAWAYAN-STA. ROSA-LAWIS-TABANGO RD., K1025+013 K1026+235, TABANGO, LEYTE	DUROS DEVELOPMENT CORP. (22729)	30,253,043.40	Completed	February 07, 2024	April 22, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0009	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS, TABING-KAWAYAN-STA. ROSA-LAWIS-TABANGO RD., K1028+993 K1029+000, TABANGO, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / OMEGAROS CONSTRUCTION AND SUPPLY INC. (FORMERLY: OMEGAROS CONSTRUCTION SUPPLY AND SERVICES) (44295)	29,353,136.67	Completed	February 12, 2024	October 31, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0010	CONSTRUCTION OF ROAD, BARANGAY ABANILLA, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,893,573.41	Completed	February 14, 2024	March 16, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY JALAS, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	48,558,999.82	Completed	February 14, 2024	December 14, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0013	CONSTRUCTION OF ROAD, BARANGAY CAHIGAN, VILLABA, LEYTE	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,919,210.13	Completed	February 14, 2024	March 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0014	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, CALUBIAN JCT-SN ISIDRO-TABANGO-VILLABA-PALOMPON RD-K1044+455 K1044+695, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	48,558,990.97	Completed	February 07, 2024	December 07, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY HINABUYAN, VILLABA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	1,962,176.78	Completed	February 14, 2024	April 13, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0016	NETWORK DEVELOPMENT ROAD WIDENING TERTIARY ROADS SN ISIDRO-DAJA RD K1019+373 K1019+980, SAN ISIDRO, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	35,739,401.68	Completed	February 12, 2024	July 11, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0017	NETWORK DEVELOPMENT-ROAD WIDENING-SECONDARY ROADS-SAMBULAWAN JCT-CALAGUISE-CALUBIAN RD K0986+1019 K0986+1126, K0986+1126 K0987+231, K0987+231 K0987+295, LEYTE, LEYTE	R.M. PADILLO BUILDERS (31206)	14,263,648.89	Completed	February 12, 2024	May 11, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0018	CONSTRUCTION OF TIDE PROTECTION EMBANKMENT, BARANGAY POBLACION DEL SUR, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,899,918.90	Completed	March 25, 2024	January 23, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. ROSA, TABANGO, LEYTE	OMEGAROS CONSTRUCTION AND SUPPLY INC. (FORMERLY: OMEGAROS CONSTRUCTION SUPPLY AND SERVICES) (44295)	4,919,450.87	On-Going	February 14, 2024	June 12, 2024	92.10
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0020	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BACO, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,180.82	Completed	February 19, 2024	June 12, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0022	NETWORK DEVELOPMENT-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, STO. ROSARIO-VILLABA DIVERSION ROAD, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	29,369,378.22	Completed	February 12, 2024	November 01, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0023	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS SN ISIDRO-DAJA RD K1020+974 K1022+100, SAN ISIDRO, LEYTE	DUROS DEVELOPMENT CORP. (22729)	29,344,941.14	Completed	February 07, 2024	April 21, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0024	NETWORK DEVELOPMENT-ROAD WIDENING-TERTIARY ROADS STO. ROSARIO-VILLABA RD., K1004+813 K1005+507, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	35,739,402.26	On-Going	February 12, 2024	July 11, 2024	88.74



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0025	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), NEW BALANAC, VILLABA, LEYTE	RED AXE BUILDERS & SUPPLY (39364)	1,962,173.83	Completed	February 19, 2024	April 28, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0026	CONSTRUCTION OF ROAD, BARANGAY CARUYUCAN, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,925,028.54	Completed	February 14, 2024	March 16, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0027	CONSTRUCTION OF ROAD, BARANGAY NIPA, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,925,242.57	Completed	February 14, 2024	March 16, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0028	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY CULASI, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,925,338.65	Completed	February 14, 2024	May 12, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0029	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS CABUNGA-AN-TABUNOK-CONSUEGRA RD K1017+335 K1017+580, VILLABA, LEYTE	GREENPLAINS CONSTRUCTION (32520)	39,128,164.77	Completed	February 13, 2024	November 22, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IE0030	ACCESS ROAD LEADING TO SILAD PORT, VILLABA, LEYTE (NEW ROUTE)	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	19,422,715.17	Completed	February 13, 2024	May 15, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN VICENTE, VILLABA, LEYTE	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,903,496.32	Completed	March 25, 2024	July 07, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0032	CONSTRUCTION OF SEAWALL, BARANGAY BANGKAL, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	39,099,716.63	Completed	February 14, 2024	November 23, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0033	CONSTRUCTION OF TIDE PROTECTION EMBANKMENT, BARANGAY POBLACION DEL NORTE, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,899,611.47	Completed	March 07, 2024	January 05, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0034	NETWORK DEVELOPMENT-ROAD WIDENING-TERTIARY ROADS TABANGO-CATMON-LA FORTUNA-MANLAWAAN-GIMARCO RD., 1031+301 K1032+200, TABANGO, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,897,820.74	On-Going	February 13, 2024	September 21, 2024	98.38
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0035	CONSTRUCTION OF TIDE EMBANKMENT, BARANGAY KAWAYAN, LEYTE, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	4,900,400.55	Completed	February 14, 2024	June 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (CAIGIT TO PANGAS), BARANGAY POBLACION DEL NORTE, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	48,754,998.58	Completed	February 14, 2024	December 14, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0037	CONSTRUCTION OF TIDE PROTECTION EMBANKMENT, BARANGAY SUBA, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,899,632.71	Completed	March 07, 2024	January 05, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IE0038	CONSTRUCTION OF TIDE PROTECTION EMBANKMENT, BARANGAY SILAD, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	48,754,999.82	Completed	February 14, 2024	December 14, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0039	CONSTRUCTION OF WATER SUPPLY SYSTEM, BRGY. CONSUEGRA, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,929,947.66	Completed	February 14, 2024	May 12, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BACHAO, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,964,792.26	Completed	February 14, 2024	May 18, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LEYTE NATIONAL HIGH SCHOOL, BARANGAY POBLACION, LEYTE, LEYTE	RED AXE BUILDERS & SUPPLY (39364)	1,960,189.84	Completed	February 19, 2024	May 13, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0042	COSTRUCTION OF CAHIGAN-SAN FRANCISCO ROAD, VILLABA, LEYTE	CAFRENCILLO ARCH DESIGN AND BUILDERS (36416)	23,499,499.42	Completed	March 11, 2024	June 11, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0043	CONCRETING OF HIBULANGAN-CAPIÑAHAN ROAD, VILLABA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	23,284,797.79	On-Going	March 14, 2024	June 14, 2024	0.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0044	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN FRANCISCO, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,822.52	Completed	March 14, 2024	May 22, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ILIGAY, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,295.99	Completed	March 18, 2024	June 24, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0046	CONSTRUCTION OF ROAD, BARANGAY CASILION TO BARANGAY NEW BALANAC, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	39,203,998.57	Completed	March 25, 2024	July 25, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0047	ROAD CONCRETING, BRGY. HIBULANGAN TO BRGY. CAPIÑAHAN, VILLABA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	24,254,997.58	On-Going	April 11, 2024	July 19, 2024	90.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANEJA, CALUBIAN, LEYTE	M.B. ANG CONSTRUCTION & SUPPLY (25001)	1,966,503.64	Completed	April 11, 2024	July 24, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GIBACUNGAN, TABANGO, LEYTE	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,937,548.52	On-Going	April 11, 2024	October 02, 2024	16.24
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TABING, TABANGO, LEYTE	ANG YAP BUILDERS AND AGGREGATE SUPPLIES INC. (46016)	4,849,613.59	On-Going	April 11, 2024	August 08, 2024	86.04
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0051	ROAD CONCRETING, BRGY. CULASI TO BRGY. SITION SANDAYUNG, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,899,827.65	Completed	April 23, 2024	December 10, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0052	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PAYAO, VILLABA, LEYTE	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	1,972,927.84	Completed	April 23, 2024	July 30, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IE0053	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS, CALUBIAN JCT. SAN ISIDRO-TABANGO-VILLABA-PALOMPON ROAD, K1049+046 K1049+246, VILLABA, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / LUG KONSTRACT, INC. (FORMERLY: LUG KONSTRACT) (33783)	97,974,982.12	On-Going	June 13, 2024	May 18, 2025	74.86
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0054	CONSTRUCTION OF RIVER CONTROL STRUCTURE, BARANGAY HINABUYAN, VILLABA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	34,303,498.87	On-Going	April 23, 2024	January 21, 2025	94.04
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0055	ROAD CONCRETING, BRGY. JALAS TO BRGY. BUGA BUGA VILLABA, LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / CV EAST CONSTRUCTION CORPORATION (53626)	48,553,680.65	On-Going	May 06, 2024	September 20, 2024	95.04
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0056	ROAD CONCRETING, BRGY. OMANGAHAN TO BRGY. SITIO PAGASA, TABANGO, LEYTE	GES CONSTRUCTION (30299) / ANG YAP BUILDERS AND AGGREGATE SUPPLIES INC. (46016)	48,898,273.70	Completed	May 06, 2024	February 08, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CRISTINA, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,837.11	Completed	May 06, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY FE MARCOS, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,966.33	Completed	May 06, 2024	August 24, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANTONGHAO, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,996.70	Completed	May 06, 2024	August 12, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUGA BUGA, VILLABA, LEYTE	RED AXE BUILDERS & SUPPLY (39364)	4,900,499.46	On-Going	May 06, 2024	November 11, 2024	90.46
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0062	ROAD CONCRETING, BRGY. CANTONGHAO TO MALOBAG CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	48,899,461.59	Completed	May 16, 2024	September 30, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0063	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY STA. ROSA, TABANGO, LEYTE	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,917,195.57	Completed	May 16, 2024	August 12, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, VILLABA, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,959,675.02	Completed	May 16, 2024	September 26, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0065	ROAD CONCRETING, BRGY. TABUNOC TO BRGY. SILAD VILLABA, LEYTE	JGO BUILDERS (42627)	48,950,081.92	On-Going	July 01, 2024	November 15, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CATMON, TABANGO, LEYTE	ANG YAP BUILDERS AND AGGREGATE SUPPLIES INC. (46016)	4,946,250.23	Completed	July 01, 2024	October 31, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0071	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), SAN FRANCISCO ELEMENTARY SCHOOL AND CAHIGAN NATIONAL HIGH SCHOOL, VILLABA, LEYTE, MATALOTO ELEMENTARY SCHOOL, BAGABAO PRIMARY SCHOOL AND LEYTE NATIONAL HIGH SCHOOL, LEYTE, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	1,597,204.28	Completed	September 09, 2024	January 26, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0072	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), BUTASON II ELEMENTARY SCHOOL AND TABANGO SENIOR HIGH SCHOOL, TABANGO, LEYTE, CALUBIAN NATIONAL HIGH SCHOOL (CALUBIAN NATIONAL VOCATIONAL SCHOOL) AND HDA. ENAGE ELEMENTARY SCHOOL, CALUBIAN, LEYTE	OMEGAROS CONSTRUCTION AND SUPPLY INC. (FORMERLY: OMEGAROS CONSTRUCTION SUPPLY AND SERVICES) (44295)	1,280,279.40	Completed	September 09, 2024	January 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0073	CONSTRUCTION OF ROAD, BARANGAY CONSUEGRA TO BARANGAY TAPOL LEYTE, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	39,589,998.89	Completed	July 22, 2024	January 24, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0074	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LIBAGONG, VILLABA, LEYTE	YFL BUILDERS (41246)	1,970,160.79	Completed	July 22, 2024	September 29, 2024	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0085	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TINUCDUCAN, LEYTE, LEYTE	ALPLAN BUILDERS (46300)	1,946,994.22	Completed	October 10, 2024	January 02, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUNACAN, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,914,893.96	Completed	October 10, 2024	February 01, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0098	CONSTRUCTION OF TIDE EMBANKMENT, BARANGAY DANUS LEYTE, LEYTE	CERILLES ENTERPRISES (13145)	4,943,200.16	Completed	October 10, 2024	February 11, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), SHAMROCK, BARANGAY POBLACION, TABANGO, LEYTE	HI-FER CONSTRUCTION (51420)	9,869,358.30	Completed	October 10, 2024	February 06, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0100	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SHAMROCK, BARANGAY POBLACION, TABANGO, LEYTE	HI-FER CONSTRUCTION (51420)	9,870,095.36	On-Going	October 10, 2024	May 22, 2025	99.52
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABRADILLA, CALUBIAN, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	6,370,459.94	Completed	October 10, 2024	February 06, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0102	BRIDGE REPLACEMENT/REHABILITATION, BRGY. HINABUYAN, VILLABA, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / OMEGAROS CONSTRUCTION AND SUPPLY INC. (FORMERLY: OMEGAROS CONSTRUCTION SUPPLY AND SERVICES) (44295)	24,457,153.73	On-Going	October 10, 2024	April 11, 2025	63.60
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY FERDINAND E. MARCOS, CALUBIAN, LEYTE	HI-FER CONSTRUCTION (51420)	9,869,846.87	Completed	October 10, 2024	February 26, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0104	CONSTRUCTION OF PUP UNIVERSITY BUILDING, BRGY. CALAGUISE, LEYTE, LEYTE	SKYTIGER BUILDERS AND DEVELOPMENT CORP. (58022)	29,691,391.82	On-Going	December 17, 2024	June 14, 2025	100.00
Leyte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IE0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (LIBRARY BUILDING) SB BUILDING, BARANGAY VELOSO, CALUBIAN, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,929,847.56	Completed	December 17, 2024	April 09, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0001	ROAD WIDENING - SECONDARY ROADS - PALOMPON - ISABEL - MERIDA - ORMOC ROAD, K1073+580 - K1075+000	REX E. MORALES CONSTRUCTION (17427)	48,117,992.00	Completed	February 08, 2024	September 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0002	WIDENING OF PERMANENT BRIDGES BAGACAY BR. (B00196LT) ALONG LIBUNGAO - MATAG-OB - PALOMPON RD.	COLLERA CONSTRUCTION (13246)	32,714,196.13	Completed	February 14, 2024	October 18, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0003	CONSTRUCTION OF ROAD, BARANGAY BAGONG BUHAY, ORMOC CITY, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	14,701,498.86	Completed	February 08, 2024	November 20, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IF0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DPWH LEYTE 4TH DISTRICT ENGINEERING OFFICE, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	19,358,711.61	On-Going	February 14, 2024	June 07, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0005	WIDENING OF PERMANENT BRIDGES KINAWA BR. (B00195LT) ALONG LIBUNGAO - MATAG-OB - PALOMPON RD.	COLLERA CONSTRUCTION (13246)	63,281,187.82	Completed	February 15, 2024	May 20, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0006	CONSTRUCTION OF ROAD, ORMOC CITY COLLEGE, TESDA CENTER, ORMOC CITY, LEYTE	GMP BUILDERS (35448)	4,895,279.86	Completed	February 14, 2024	July 07, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0007	PREVENTIVE MAINTENANCE - PRIMARY ROADS, PALO - CARIGARA - ORMOC ROAD K0990+800 - K0990+996, K1010+000 - K1010+900	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	50,732,365.41	Completed	February 12, 2024	May 11, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0008	PREVENTIVE MAINTENANCE - PRIMARY ROADS, ORMOC - BAYBAY - SOUTHERN LEYTE BDRY ROAD - K1027+198 - K1028+088, K1028+118 - K1028+626	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	30,357,719.70	Completed	February 16, 2024	May 15, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0009	WIDENING OF PERMANENT BRIDGES COOB BR. (B00293LT) ALONG DAYHAGAN-SALVACION-COOB-LIBERTAD RD	L.N.R. CONSTRUCTION (14148)	29,103,291.59	On-Going	February 12, 2024	October 14, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0010	CONSTRUCTION OF UNIVERSITY BUILDING (PHASE 2), VISAYAS STATE UNIVERSITY-ISABEL CAMPUS, ISABEL, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	19,403,999.55	Completed	April 04, 2024	December 24, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0011	WIDENING OF PERMANENT BRIDGES BONOY 3 BR. (B00199LT) ALONG LIBUNGAO - MATAG-OB - PALOMPON RD.	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / EVERBUILT CONSTRUCTION (49399)	57,321,885.71	Completed	February 14, 2024	January 05, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0012	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ORMOC - CADRE BY-PASS (CAMP DOWNES) K1014+(-551) - K1014+000, K1014+(-915) - K1014+(-551), K1014+000 - K1014+125	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	24,564,568.19	Completed	February 08, 2024	July 12, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0013	ROAD WIDENING - TERTIARY ROADS - LIBUNGAO-MATG-OB-PALOMPON ROAD, K1005+000 - K1006+990, K1006+1013 - K1008+000	RJIR ENTERPRISES CORPORATION (34843)	101,324,999.47	Completed	February 15, 2024	February 13, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0014	CONSTRUCTION OF WATER SYSTEM, ALBUERA, LEYTE	RJIR ENTERPRISES CORPORATION (34843) / CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	95,052,497.85	Completed	February 20, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PLAZA, ORMOC CITY, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / EVERBUILT CONSTRUCTION (49399)	49,400,577.25	On-Going	February 12, 2024	February 02, 2025	69.09
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY IPIL 1, PALOMPON, LEYTE	RED AXE BUILDERS & SUPPLY (39364)	2,955,149.84	Completed	April 04, 2024	July 02, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0017	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. JUATON, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	69,200,000.00	Completed	February 15, 2024	October 11, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0018	CONSTRUCTION OF DONGHOL FLOOD CONTROL STRUCTURE, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	96,399,999.99	Completed	February 14, 2024	December 09, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0019	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY IPIL, ORMOC CITY	MJR CONSTRUCTION FIRM AND GENERAL MAINTENANCE, OPC (47856)	5,531,661.85	Completed	February 08, 2024	June 21, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0020	PREVENTIVE MAINTENANCE - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K0991+111 - K0991+460	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	17,370,485.22	Completed	February 19, 2024	May 18, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0021	PREVENTIVE MAINTENANCE - PRIMARY ROADS, ORMOC - BAYBAY - SOUTHERN LEYTE BDRY ROAD K1012+(-209) - K1012+223	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	10,182,579.99	Completed	February 08, 2024	May 07, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0022	WIDENING OF PERMANENT BRIDGES MATAG-OB BR. (B00200LT) ALONG LIBUNGAO - MATAG-OB - PALOMPON RD.	COLLERA CONSTRUCTION (13246)	29,243,423.11	Completed	February 16, 2024	October 18, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0023	CONSTRUCTION OF SITIO MATIN-AW FLOOD CONTROL STRUCTURE (UPSTREAM), BRGY. RIZAL, KANANGA, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	96,373,321.44	Completed	February 13, 2024	December 08, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0024	CONSTRUCTION OF EVACUATION CENTER, MARVEL INTEGRATED NATIONAL COMPREHENSIVE SCHOOL	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	6,860,698.65	Completed	February 19, 2024	June 17, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BUENAVISTA, PALOMPON, LEYTE	RED AXE BUILDERS & SUPPLY (39364)	6,924,999.66	Completed	February 21, 2024	June 19, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BRGY. MABINI, PALOMPON, LEYTE	KRC CONSTRUCTION AND SUPPLY (39122)	4,925,000.13	Completed	February 20, 2024	June 18, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0027	CONSTRUCTION OF DRAINAGE, BARANGAY POBLACION, MERIDA, LEYTE	JSONS BUILDERS (45156)	5,860,000.00	Completed	February 13, 2024	May 22, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0028	CONSTRUCTION OF MACATOL FLOOD CONTROL, MERIDA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	95,534,998.87	On-Going	February 16, 2024	May 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0029	CONSTRUCTION OF SPILLWAY, BARANGAY TAMBIS, PALOMPON, LEYTE	LIMAR CONSTRUCTION (10203)	5,821,084.15	Completed	February 13, 2024	June 11, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0030	ROAD WIDENING - SECONDARY ROADS - VILLABA - PALOMPON RD., K1063+235.26 - K1063+980	RJIR ENTERPRISES CORPORATION (34843)	34,927,198.04	Completed	February 12, 2024	November 22, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0031	CONSTRUCTION OF MISSING LINKS/NEW ROADS, ALBUERA-BURAUEN ROAD (ALBUERA SECTION), PACKAGE 6, ALBUERA, LEYTE	BNR CONSTRUCTION & DEVELOPMENT CORP. (12903)	102,581,621.26	Completed	March 18, 2024	July 11, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0032	CONSTRUCTION OF MISSING LINKS/NEW ROADS, ALBUERA-BURAUEN ROAD (ALBUERA SECTION), PACKAGE 7, ALBUERA, LEYTE	BNR CONSTRUCTION & DEVELOPMENT CORP. (12903)	100,297,005.11	Completed	March 19, 2024	February 11, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0033	CONSTRUCTION OF BOX CULVERT, PALOMPON - ISABEL - MERIDA - LEYTE RD - K1095+(-429.40), BARANGAY BILWANG, ISABEL, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	4,875,499.34	Completed	February 19, 2024	June 12, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0034	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - VILLABA - PALOMPON RD - K1059+ (-90) - K1059+(-50)	MAVI CONSTRUCTION INC. (50160)	2,881,902.41	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0035	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY ALTA VISTA, ORMOC CITY	MELGAZO CONSTRUCTION AND SUPPLY (42000)	6,435,658.12	Completed	February 08, 2024	June 06, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0036	CONSTRUCTION OF DRAINAGE STRUCTURE, BRGY. TABGAS, ALBUERA, LEYTE	GMP BUILDERS (35448)	5,433,099.16	Completed	February 15, 2024	June 13, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0037	CONSTRUCTION OF AHAG FLOOD CONTROL STRUCTURE, ORMOC CITY, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	96,377,194.04	Completed	February 14, 2024	December 09, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0038	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ORMOC CITY DIVERSION ROAD, SAN JUAN-LAO-NAUNGAN ROAD, (CONSTRUCTION OF LAO BRIDGE), LEYTE	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	39,099,998.48	On-Going	March 19, 2024	March 01, 2026	78.76
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0039	CONSTRUCTION OF MAHAYAG FLOOD CONTROL STRUCTURE, ALBUERA, LEYTE	JM COLLERA KONSTRACKT (42258)	96,400,000.00	Completed	February 19, 2024	December 14, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0040	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K1009+006.7 - K1009+139, K1009+565.5 - K1009+952, K1010+000 -K1010+113, K1012+562 - K1012+874.7	RJIR ENTERPRISES CORPORATION (34843)	19,823,125.75	Completed	February 13, 2024	December 05, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IF0041	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), TINABILAN - CADUHAAN - MASABA ROAD LEADING TO MASABA FALLS, PALOMPON, LEYTE	L.N.R. CONSTRUCTION (14148)	14,410,125.97	Completed	February 22, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0042	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K1016+332.5 - K1016+829.6, K1017+000 - K1017+239.1, K1017+330.5 - K1017+514	AICON INDUSTRIES (48423)	19,991,997.06	Completed	February 16, 2024	May 15, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0043	CONSTRUCTION OF BOX CULVERT, BRGY. MATLANG, ISABEL, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	5,433,119.87	Completed	February 12, 2024	June 05, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0044	REHABILITATION OF SPILLWAY, BARANGAY ANTIPOLO, ALBUERA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	9,219,840.00	Completed	February 14, 2024	June 12, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0045	CONSTRUCTION OF DRAINAGE AT BARANGAY SUMANGGA AND BARANGAY PATAG, ORMOC CITY, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	9,402,999.83	Completed	February 13, 2024	May 27, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0046	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ORMOC CITY DIVERSION ROAD, SAN JUAN - LAO - NAUNGAN ROAD, (COMPLETION) PAGSANGA-AN BRIDGE, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	57,320,998.66	On-Going	February 22, 2024	May 05, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0047	CONSTRUCTION OF CAUSEWAY, LAKE DANA O, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	29,402,998.06	On-Going	February 14, 2024	November 09, 2024	0.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0048	PREVENTIVE MAINTENANCE - SECONDARY ROADS - VILLABA - PALOMPON RD - K1059+(-649) - K1059+515	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	57,800,000.00	Completed	March 18, 2024	November 30, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0049	PREVENTIVE MAINTENANCE - SECONDARY ROADS - PALOMPON - ISABEL - MERIDA - ORMOC ROAD K1098+896 - K1099+946	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	48,814,740.00	Completed	February 19, 2024	June 17, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0050	CONSTRUCTION OF 3-BARREL BOX CULVERT, BARANGAY NAGHALIN, KANANGA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	5,821,197.36	Completed	February 19, 2024	May 18, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0051	CONSTRUCTION OF BOX CULVERT, BARANGAY MONTEBELLO, KANANGA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	4,850,996.77	Completed	February 20, 2024	May 19, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0052	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - PALO - CARIGARA - ORMOC RD - K1003+669 - K1003+719	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	17,463,598.46	Completed	February 20, 2024	August 17, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0053	CONSTRUCTION OF VILLABA - PALOMPON DRAINAGE, PALOMPON, LEYTE	MAVI CONSTRUCTION INC. (50160)	9,605,575.48	Completed	February 13, 2024	July 11, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IF0054	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - LAKE DANA O - GAAS - SITIO MAGLAHOG - QUEZON JR. ROAD LEADING TO LAKE DANA O AND LAKE KASUDSURAN, ORMOC CITY, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	14,552,998.84	Completed	February 16, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0055	ROAD WIDENING - SECONDARY ROADS - PALOMPON - ISABEL - MERIDA ORMOC ROAD, K1084+000 - K1086+669	REX E. MORALES CONSTRUCTION (17427)	100,714,767.47	Completed	February 20, 2024	February 24, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0056	PREVENTIVE MAINTENANCE - SECONDARY ROADS - PALOMPON - ISABEL - MERIDA - ORMOC RD - K1099+946 - K1100+470	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	25,358,439.97	Completed	February 19, 2024	June 17, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0057	CONSTRUCTION (COMPLETION/REHABILITATION) OF MULTI-PURPOSE BUILDING AT BRGY. SAN ISIDRO, PALOMPON, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	3,920,397.27	On-Going	March 14, 2024	June 11, 2024	31.86
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0059	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM) BARANGAY TABGAS, ALBUERA, LEYTE	JM COLLERA KONSTRACT (42258)	96,400,000.00	Completed	March 14, 2024	January 07, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0060	CONSTRUCTION OF FLOOD CONTROL STRUCTURE BARANGAY CALINGATNAN, ALBUERA, LEYTE	RJIR ENTERPRISES CORPORATION (34843) / JSONS BUILDERS (45156)	96,499,669.19	Completed	March 20, 2024	February 17, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0061	CONSTRUCTION OF BENOLHO FLOOD CONTROL STRUCTURE (UPSTREAM), ALBUERA, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / EVERBUILT CONSTRUCTION (49399)	96,399,778.30	Completed	March 14, 2024	January 07, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IF0062	CONSTRUCTION OF SIBUGAY FLOOD CONTROL STRUCTURE (UPSTREAM), ALBUERA, LEYTE	JM COLLERA KONSTRACT (42258)	96,499,999.90	Completed	March 13, 2024	January 06, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0063	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K1012+212.9 - K1012+267.1	PITO ENTERPRISES (47409)	9,896,039.74	Completed	May 06, 2024	September 02, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0064	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K1016+(-018) - K1016+129.8	RJIR ENTERPRISES CORPORATION (34843)	20,490,622.04	Completed	June 14, 2024	January 10, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0065	CONSTRUCTION OF MULTI-PURPOSEBUILDING, PHILIPPINE NATIONAL POLICESTATION NEW MUNICIPAL HALL,KANANGA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	9,850,499.37	Completed	May 06, 2024	August 03, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0066	CONSTRUCTION OF SEAWALL, BARANGAYPOBLACION, ALBUERA, LEYTE	JM COLLERA KONSTRACT (42258)	96,399,999.99	Completed	May 15, 2024	March 10, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DOG POUND FACILITY, BRGY. CAGBUHANGIN, ORMOC CITY, LEYTE	MJR CONSTRUCTION FIRM AND GENERAL MAINTENANCE, OPC (47856)	14,702,120.34	Completed	May 06, 2024	November 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BUREAU OF FIRE PROTECTION STATION NEW MUNICIPAL HALL, KANANGA, LEYTE	MELGAZO CONSTRUCTION AND SUPPLY (42000)	9,850,497.89	Completed	May 27, 2024	December 06, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IF0082	CONSTRUCTION OF MISSING LINKS/NEW ROADS, BURAUEN-ALBUERA ROAD (ALBUERA SECTION), LEYTE	EZJONES CONSTRUCTION INC. (34462)	101,274,557.92	Completed	June 27, 2024	May 22, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, VALENCIA MARKET, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	24,739,998.99	On-Going	July 09, 2024	May 14, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PUERTO BELLO, MERIDA, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	14,834,999.26	On-Going	August 09, 2024	February 04, 2025	94.76
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0091	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), SAN IGNACIO BARANGAY HALL, BARANGAY SAN IGNACIO, KANANGA, LEYTE; KANANGA NATIONAL HIGH SCHOOL, BARANGAY POBLACION, KANANGA, LEYTE; KANANGA NATIONAL HIGH SCHOOL - KAWAYAN ANNEX, BARANGAY KAWAYAN, KANANGA,	RED AXE BUILDERS & SUPPLY (39364)	2,884,999.18	Completed	August 05, 2024	October 03, 2024	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0092	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GUIWAN II, PALOMPON, LEYTE	MAVI CONSTRUCTION INC. (50160)	12,094,324.38	On-Going	August 09, 2024	May 05, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0097	REPAIR/REHABILITATION OF SLOPE PROTECTION ALONG MILAGRO-HIBUNAON ROAD, ORMOC CITY	REX E. MORALES CONSTRUCTION (17427)	37,336,023.98	On-Going	September 02, 2024	February 28, 2025	93.06
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0098	REPAIR/REHABILITATION OF BAO FLOOD CONTROL (UPSTREAM), KANANGA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	39,575,532.92	Completed	September 02, 2024	March 30, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0099	REPAIR/REHABILITATION OF SIBUGAY FLOOD CONTROL (UPSTREAM), ALBUERA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	76,451,332.86	Completed	September 02, 2024	May 29, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), BRGY. JUATON, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	29,600,000.00	On-Going	September 09, 2024	May 06, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0101	REPAIR/REHABILITATION OF SLOPE PROTECTION OF CURVA-DOMONAR ROAD, ORMOC CITY	JM COLLERA KONSTRACT (42258)	94,700,000.00	On-Going	September 11, 2024	July 07, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0102	REHABILITATION OF MULTI-PURPOSE BUILDING, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	19,700,000.00	Completed	September 10, 2024	March 08, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0103	CONSTRUCTION OF MULTI-PURPOSE FACILITY, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	67,913,999.15	On-Going	September 09, 2024	May 24, 2025	89.90



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BBQ PLAZA BUILDING, ORMOC CITY, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / EVERBUILT CONSTRUCTION (49399)	49,450,106.35	On-Going	September 09, 2024	June 15, 2025	61.52
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ORMOC WELLNESS CENTER), ORMOC CITY, LEYTE	MJR CONSTRUCTION FIRM AND GENERAL MAINTENANCE, OPC (47856)	9,803,490.21	On-Going	September 09, 2024	March 07, 2025	83.55
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IF0106	CONSTRUCTION OF ACCESS ROAD LEADING TO AIRPORT, LIBERTAD LAO, ORMOC CITY, LEYTE (PHASE 1)	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	95,989,999.99	On-Going	September 30, 2024	June 26, 2025	0.45
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CAYETANO BUILDING), CITY COLLEGE OF ORMOC, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	73,878,749.97	On-Going	September 25, 2024	July 01, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0108	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING BADMINTON AND SQUASH COURT, BARANGAY JUATON, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	39,530,681.19	Completed	October 07, 2024	June 03, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0109	CONSTRUCTION OF EVACUATION CENTER/QUARANTINE FACILITY, BARANGAY CAMP DOWNES, ORMOC CITY, LEYTE	REX E. MORALES CONSTRUCTION (17427)	95,079,064.66	On-Going	October 07, 2024	September 01, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0110	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, KANANGA, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	49,449,999.30	On-Going	November 05, 2024	July 12, 2025	78.04
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SEASIDE ESPLANADE), ORMOC CITY, LEYTE	EVERBUILT CONSTRUCTION (49399)	9,879,804.40	On-Going	November 04, 2024	February 21, 2025	28.27
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALEGRIA, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843) / JV ENTERPRISES (41582)	49,449,999.88	On-Going	November 04, 2024	July 01, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. IPIL, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843) / JV ENTERPRISES (41582)	49,449,999.76	On-Going	November 04, 2024	July 01, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING, COMMUNITY COLLEGE BUILDING, ORMOC CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	24,699,999.30	On-Going	November 05, 2024	June 02, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IPIL, ORMOC CITY, LEYTE	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	24,699,723.31	On-Going	November 13, 2024	May 11, 2025	62.82
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AGRIFISHERY BUILDING), ORMOC CITY, LEYTE	PITO ENTERPRISES (47409)	19,749,999.58	On-Going	November 07, 2024	May 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0117	REPAIR AND REHABILITATION OF BAGONGBONG FLOOD CONTROL STRUCTURE, ALONG ORMOC - BAYBAY - SOUTHERN LEYTE BOUNDARY ROAD	EVERBUILT CONSTRUCTION (49399)	19,289,676.29	On-Going	November 18, 2024	May 16, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0118	REPAIR AND REHABILITATION OF ROAD SLOPE PROTECTION ALONG ORMOC - BAYBAY - SOUTHERN LEYTE BOUNDARY ROAD, K1024+713.60 (LEFT SIDE)	RJIR ENTERPRISES CORPORATION (34843)	19,294,989.15	Completed	November 18, 2024	May 16, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0119	REPAIR AND REHABILITATION OF ROAD SLOPE PROTECTION ALONG ORMOC - BAYBAY - SOUTHERN LEYTE BOUNDARY ROAD, K1023+300 (RIGHT SIDE)	RJIR ENTERPRISES CORPORATION (34843)	19,199,992.84	Completed	November 18, 2024	May 16, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0120	REPAIR AND REHABILITATION OF PALO - CARIGARA - ORMOC ROAD - K1003+669 - K1003+719	L.N.R. CONSTRUCTION (14148)	18,913,309.05	Completed	November 18, 2024	July 15, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0121	REPAIR AND REHABILITATION OF ROAD SLOPE PROTECTION AND PCCP ALONG - PALOMPON - ISABEL - MERIDA - ORMOC ROAD, K1100+000	LUXZURE REALTY AND DEVELOPMENT CORP. (50690)	14,442,657.43	Completed	November 28, 2024	May 26, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0122	REPAIR AND REHABILITATION OF ROAD SLOPE PROTECTION, KANANGA - TONGONAN - HOT SPRING ROAD, K0998+522 - K0998+552	RJIR ENTERPRISES CORPORATION (34843)	19,199,999.59	Completed	November 15, 2024	April 13, 2025	100.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IF0123	REPAIR/REHABILITATION/IMPROVEMENT OF EXISTING CROSS DRAIN & DRAINAGE SYSTEM STRUCTURE ALONG PALO - CARIGARA - ORMOC ROAD - K0988+588 - K0989+073	RJIR ENTERPRISES CORPORATION (34843)	19,199,999.64	On-Going	November 14, 2024	April 10, 2025	0.00
Leyte 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IF0128	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JUATON, ORMOC CITY, LEYTE	JM COLLERA KONSTRACT (42258)	34,550,000.00	On-Going	January 09, 2025	September 05, 2025	30.50
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0001	CONSTRUCTION OF ROAD, BARANGAY AMGUHAN, CITY OF BAYBAY, LEYTE	BUILDTRON CONSTRUCTION CORPORATION (48375)	4,875,093.97	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0002	CONSTRUCTION OF ROAD, BARANGAY PANSAGAN, CITY OF BAYBAY, LEYTE	JDR CONSTRUCTION (39397)	4,846,050.00	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0003	CONSTRUCTION OF ROAD, BARANGAY ZACARITO, CITY OF BAYBAY, LEYTE	JUST IN ENTERPRISES (41945)	4,796,550.00	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0004	REHABILITATION OF ROAD, BARANGAY ATABAY, HILONGOS, LEYTE	JSONS BUILDERS (45156)	4,814,583.48	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0005	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY AGUTAYAN, HILONGOS, LEYTE	JDR CONSTRUCTION (39397)	1,920,600.00	Completed	February 13, 2024	April 22, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0006	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAAS, HILONGOS, LEYTE	JDR CONSTRUCTION (39397)	1,943,370.00	Completed	February 13, 2024	March 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0007	CONSTRUCTION OF ROAD LEADING TO SITIO BIG-OT FALLS BRGY. SAN ISIDRO, HILONGOS, LEYTE	V. JYN ENTERPRISES (35591)	23,871,730.89	Completed	March 18, 2024	December 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0008	CONSTRUCTION OF ROAD, BARANGAY ALTAVISTA, CITY OF BAYBAY, LEYTE	JUST IN ENTERPRISES (41945)	4,826,250.00	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0009	CONSTRUCTION OF ROAD, SITIO PAPALID, BARANGAY BINULHO, JAVIER, LEYTE	BEEROCK ENTERPRISES INCORPORATED (45481)	4,796,558.99	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0010	CONSTRUCTION OF ROAD, BARANGAY PINOCAWAN, JAVIER, LEYTE	BEEROCK ENTERPRISES INCORPORATED (45481)	4,814,011.22	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0011	CONSTRUCTION OF ROAD, BARANGAY SAN SOTERO, JAVIER, LEYTE	JDR CONSTRUCTION (39397)	4,851,000.00	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0012	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MATAPAY, HILONGOS, LEYTE	V. JYN ENTERPRISES (35591)	1,939,410.00	Completed	February 13, 2024	April 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0013	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALDOZA, HINDANG, LEYTE	V. JYN ENTERPRISES (35591)	1,951,290.00	Completed	February 13, 2024	May 27, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, INOPACAN, LEYTE	V. JYN ENTERPRISES (35591)	4,838,625.00	Completed	February 13, 2024	July 07, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NEBGA, ABUYOG, LEYTE	JDR CONSTRUCTION (39397)	1,918,620.00	Completed	February 13, 2024	August 10, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	1,930,500.00	Completed	February 13, 2024	August 10, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0017	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ITUM, MATALOM, LEYTE	JDR CONSTRUCTION (39397)	1,945,350.00	On-Going	February 13, 2024	May 24, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0018	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CARIDAD SUR, MATALOM, LEYTE	JUST IN ENTERPRISES (41945)	1,940,400.00	Completed	February 14, 2024	April 29, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0019	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY PLARIDEL, BAYBAY CITY, LEYTE	RJ DEEN ENTERPRISES (40437)	4,875,732.33	Completed	February 14, 2024	April 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0020	CONSTRUCTION OF ROAD, BARANGAY ALTAVISTA, MATALOM, LEYTE	JDR CONSTRUCTION (39397)	4,893,075.00	Completed	February 14, 2024	June 02, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0021	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) NRJ TO LINTAON ROAD LEADING TO LINTAON PEAK, BAYBAY CITY, LEYTE	C N E CONSTRUCTION (22148)	4,838,750.00	Completed	February 14, 2024	April 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0022	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MACAGOCO, INOPACAN, LEYTE	JDR CONSTRUCTION (39397)	1,930,500.00	Completed	February 14, 2024	April 28, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POLAHONGON, MAHAPLAG, LEYTE	BUILDTRON CONSTRUCTION CORPORATION (48375)	1,937,453.06	Completed	February 14, 2024	June 08, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0024	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAPILIAN, ABUYOG, LEYTE	YMAR PHYLLIS CONSTRUCTION (52436)	1,945,350.00	Completed	February 14, 2024	August 11, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0025	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PARIL, MAHAPLAG, LEYTE	JDR CONSTRUCTION (39397)	1,938,420.00	Completed	February 14, 2024	June 03, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MABINI, BATO, LEYTE	820 BUILDERS AND SUPPLIES (47119)	1,975,216.44	Completed	February 14, 2024	May 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0027	CONSTRUCTION OF ACCESS ROAD LEADING TO INAYUPAN PEAK, LEYTE	LANOY CONSTRUCTION (35289)	49,296,985.92	On-Going	April 10, 2024	May 04, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IG0028	CONSTRUCTION OF CADAC-AN FLOOD CONTROL STRUCTURE ALONG CADAC-AN RIVER, CADAC-AN RIVER BASIN, RIGHT SIDE BANK, ABUYOG, LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JGO BUILDERS (42627)	96,499,959.20	Completed	March 18, 2024	December 12, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KATIPUNAN, BATO, LEYTE	820 BUILDERS AND SUPPLIES (47119)	1,977,599.98	Completed	February 14, 2024	April 29, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0032	BRIDGE - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - DUNGCA-AN BR. (B00256LT) ALONG ORMOC-BAYBAY-SOUTHERN LEYTE BDRY RD	C N E CONSTRUCTION (22148)	19,188,400.00	Completed	February 14, 2024	June 11, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	1,940,020.00	Completed	February 14, 2024	August 26, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN AGUSTIN, BATO, LEYTE	GPK CONSTRUCTION AND SUPPLY (52590)	1,920,950.57	Completed	February 14, 2024	July 27, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DOMAGOCDOC, BATO, LEYTE	GPK CONSTRUCTION AND SUPPLY (52590)	1,937,430.00	Completed	February 14, 2024	April 29, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANLILISID, JAVIER, LEYTE	JDR CONSTRUCTION (39397)	1,950,300.00	Completed	February 14, 2024	May 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0037	CONSTRUCTION OF ROAD, BARANGAY MANA-UL, HILONGOS, LEYTE	JSONS BUILDERS (45156)	4,886,014.11	Completed	March 07, 2024	May 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0039	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BATO BY-PASS ROAD, LEYTE	C N E CONSTRUCTION (22148)	37,820,748.00	Completed	March 18, 2024	September 18, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0040	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - HINDANG BY-PASS ROAD, LEYTE	JA ACHACOSO ENTERPRISES & GENERAL SERVICES (33229)	37,647,012.10	On-Going	March 18, 2024	May 14, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0041	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ABUYOG BY-PASS ROAD, LEYTE	LANOY CONSTRUCTION (35289)	47,482,176.00	Completed	March 18, 2024	October 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0042	CONSTRUCTION AND ROAD, ODIONG TO HIMAT-E WATER SYSTEM SOURCE, JAVIER, LEYTE	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	14,804,428.80	Completed	April 10, 2024	February 03, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0043	CONSTRUCTION OF ROAD LEADING TO DANAOLAKE, BRGY. INAYUPAN, JAVIER, LEYTE	BUILDTRON CONSTRUCTION CORPORATION (48375)	18,973,017.22	Completed	March 18, 2024	February 10, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0044	IMPROVEMENT OF ROAD LEADING TO TOURISM DESTINATION-KAWASAN FALLS	BEEROCK ENTERPRISES INCORPORATED (45481)	19,401,052.36	Completed	March 18, 2024	January 11, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0045	CONSTRUCTION OF ROAD LEADING TO KAWASAN FALLS, BRGY. BINULHO, JAVIER, LEYTE	WP ALVERO CONSTRUCTION SERVICES (54989)	23,822,954.12	Completed	March 18, 2024	January 11, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0046	CONSTRUCTION OF ROAD, BARANGAY MALIPOON, MAHAPLAG, LEYTE	JDR CONSTRUCTION (39397)	4,846,050.00	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0047	CONSTRUCTION OF ROAD, BARANGAY BAYABAS, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	4,823,775.00	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0048	CONSTRUCTION OF ROAD, BARANGAY TABIGUE, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	4,888,125.00	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0049	CONSTRUCTION OF ROAD, BARANGAY TUY-A, ABUYOG, LEYTE	WJ BUILDERS (34436)	4,878,642.07	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0050	CONSTRUCTION OF ROAD, BARANGAY TAO-TAON, INOPACAN, LEYTE	JDR CONSTRUCTION (39397)	4,843,575.00	Completed	March 07, 2024	April 23, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0051	CONSTRUCTION OF ROAD, BARANGAY TINAGO INOPACAN, LEYTE	JDR CONSTRUCTION (39397)	4,831,200.00	Completed	March 07, 2024	April 23, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0052	CONSTRUCTION OF ROAD, BARANGAY AMAGOS, BATO, LEYTE	JSONS BUILDERS (45156)	4,874,760.00	Completed	March 18, 2024	May 16, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0053	CONSTRUCTION OF ROAD, BARANGAY SANTO NIÑO, BATO, LEYTE	JSONS BUILDERS (45156)	4,865,850.00	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0054	CONSTRUCTION OF ROAD, BARANGAY TAGAYTAY, BATO, LEYTE	V. JYN ENTERPRISES (35591)	4,899,510.00	Completed	March 07, 2024	May 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0055	CONSTRUCTION OF ROAD, BARANGAY PRESIDENT GARCIA, MATALOM, LEYTE	JDR CONSTRUCTION (39397)	4,858,425.00	Completed	March 18, 2024	May 16, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0057	CONSTRUCTION OF ROAD, PUROK 5, BARANGAY ESPERANZA, INOPACAN, LEYTE	JDR CONSTRUCTION (39397)	12,380,989.55	Completed	April 10, 2024	July 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0058	CONSTRUCTION OF ROAD LEADING TO DOMAGOCDOC COLD SPRING, BRGY. DOMAGOCDOC, BATO, LEYTE	RDMANATAD CONSTRUCTION AND SUPPLY (47506)	19,058,750.90	Completed	March 18, 2024	August 23, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0059	CONSTRUCTION OF BARANGAY ROAD FROM BARANGAY ELEVADO TO BARANGAY PRES. GARCIA, MATALOM, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	33,939,850.00	On-Going	March 07, 2024	August 25, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0060	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY BULACAN, HINDANG, LEYTE	RJ DEEN ENTERPRISES (40437)	4,826,250.00	Completed	February 14, 2024	April 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANDADAM, BAYBAY CITY, LEYTE	FOUR K BUILDERS AND CONSTRUCTION SUPPLIES (40332)	4,813,689.29	Completed	February 14, 2024	November 09, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CARIDAD, BAYBAY CITY, LEYTE	YMAR PHYLLIS CONSTRUCTION (52436)	1,932,480.00	Completed	February 14, 2024	August 11, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0063	CONSTRUCTION OF ROAD LEADING TO BAY-SA-HAAS NATURE TOURISM SITE BRGY. TINAGO, INOPACAN, LEYTE	C N E CONSTRUCTION (22148)	23,874,100.00	Completed	March 18, 2024	November 21, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0067	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROADS-ORMOC-BAYBAY-SOUTHERN LEYTE BDRY. RD.-K1048+600 - K1049+189	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	21,208,241.25	Completed	March 14, 2024	September 25, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0068	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS-ABUYOG-SILAGO RD.-K0982+660-K0982+900	WJ BUILDERS (34436)	24,206,000.00	Completed	March 14, 2024	October 14, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0069	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ORMOC-BAYBAY-SOUTHERN LEYTE BDRY. RD.-K1059+268 - K1060+570	SOCOR CONSTRUCTION CORPORATION (8020)	12,574,532.93	Completed	March 14, 2024	June 01, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0070	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - LAPAZ-JAVIER-BITO RD.-K0967+443 - K0968+382	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	36,176,772.32	Completed	March 14, 2024	July 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0071	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - TACLOBAN-BAYBAY SOUTH RD.-K1005+994 - K1006+356, K1006+356 - K1006+493, K1006+493 - K1006+667, K1006+667 - K1006+777	SOCOR CONSTRUCTION CORPORATION (8020)	24,258,284.96	Completed	March 14, 2024	June 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0073	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ORMOC-BAYBAY-SOUTHERN LEYTE BDRY. RD.-K1056+205 - K1057+700, K1057+700 - K1058+167	SOCOR CONSTRUCTION CORPORATION (8020)	34,866,878.47	Completed	March 14, 2024	August 13, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IG0074	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CADAC-AN RIVER, BARANGAY PAGSANG-AN, ABUYOG, LEYTE	LED A CONSTRUCTION INCORPORATED (12229)	115,811,539.40	Completed	April 23, 2024	June 16, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IG0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PAGBANGANAN RIVER, BARANGAY MAKINHAS, BAYBAY, LEYTE	C N E CONSTRUCTION (22148) / RJIR ENTERPRISES CORPORATION (34843)	116,396,555.12	Completed	April 23, 2024	March 16, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0076	CONSTRUCTION OF HIPUSNGO FLOOD CONTROL STRUCTURE, BARANGAY HIPUSNGO, BAYBAY CITY, LEYTE	C N E CONSTRUCTION (22148)	48,476,248.01	Completed	May 27, 2024	February 20, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0077	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALOG RIVER, BRGY. TAMBIS, HILONGOS, LEYTE	JDR CONSTRUCTION (39397)	29,148,179.65	Completed	September 11, 2024	June 07, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0078	CONSTRUCTION OF ROAD, BARANGAY BIASONG, CITY OF BAYBAY, PROVINCE OF LEYTE	RDMANATAD CONSTRUCTION AND SUPPLY (47506)	9,702,000.00	Completed	April 23, 2024	December 18, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, R.V. FULACHE ST., BARANGAY CENTRAL, HILONGOS, LEYTE	PITO ENTERPRISES (47409)	5,923,169.93	Completed	June 25, 2024	December 15, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0080	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-TACLOBAN-BAYBAY-SOUTH ROAD-K0987+578-K0987+608, K0999+450-K0999+750	C N E CONSTRUCTION (22148)	49,000,000.00	On-Going	May 06, 2024	March 26, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0081	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-TACLOBAN-BAYBAY-SOUTH RD-K0993+000-K0993+200	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841) / BUILDTRON CONSTRUCTION CORPORATION (48375)	39,818,619.54	Completed	May 06, 2024	February 24, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0082	CONSTRUCTION OF ROAD, BARANGAY MAGANHAN, CITY OF BAYBAY, PROVINCE OF LEYTE	JDR CONSTRUCTION (39397)	9,751,500.00	Completed	May 06, 2024	September 02, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0083	CONSTRUCTION OF ROAD, BARANGAY KABATUAN, CITY OF BAYBAY, PROVINCE OF LEYTE	V. JYN ENTERPRISES (35591)	4,863,375.00	Completed	May 06, 2024	July 04, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0084	CONSTRUCTION OF ROAD, BARANGAY POMPONAN, CITY OF BAYBAY, LEYTE	LKST CONSTRUCTION AND SUPPLY (46489)	4,843,811.82	Completed	May 06, 2024	July 04, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0085	CONSTRUCTION OF UGAYON FLOOD CONTROL STRUCTURE, BATO, LEYTE	C N E CONSTRUCTION (22148)	48,265,131.90	Completed	May 20, 2024	February 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0086	CONSTRUCTION OF ROAD, BARANGAY MATAM-IS, CITY OF BAYBAY, PROVINCE OF LEYTE	ACESCAPE CONSTRUCTION (52206)	4,851,000.00	Completed	May 20, 2024	August 17, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0087	CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE, BRGY. ODIONG, JAVIER, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	98,949,256.88	Completed	July 18, 2024	April 13, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PARASANON, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	1,946,340.00	Completed	May 28, 2024	November 23, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, INOPACAN, LEYTE	FOUR K BUILDERS AND CONSTRUCTION SUPPLIES (40332)	9,766,350.00	Completed	May 28, 2024	November 23, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0091	CONSTRUCTION OF EVACUATION CENTER, BARANGAY CANMARATING, ABUYOG, LEYTE	KATJAYS CONSTRUCTION AND TRADING (40203)	19,101,210.00	Completed	June 13, 2024	April 08, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0092	CONSTRUCTION OF EVACUATION CENTER, BARANGAY TINALIAN, ABUYOG, LEYTE	PALMERA BUILDERS AND SUPPLY INC. (FORMERLY: PALMERA BUILDERS AND SUPPLY) (39249)	19,010,500.00	On-Going	June 12, 2024	April 07, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0093	CONSTRUCTION OF RCDG BRIDGE, BRGY. CANTANDOG 2, HILONGOS, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	24,441,206.95	On-Going	June 12, 2024	January 21, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0094	CONSTRUCTION OF EVACUATION CENTER, BARANGAY MABUNGA, MAHAPLAG, LEYTE	MA CONSTRUCTION AND SUPPLY (45974)	19,097,350.00	Completed	June 26, 2024	April 21, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0095	CONSTRUCTION OF EVACUATION CENTER, BARANGAY CADAC-AN, ABUYOG, LEYTE	RYJEN CONSTRUCTION (51781)	19,058,750.00	Completed	June 26, 2024	April 21, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0099	CONSTRUCTION OF ACADEMIC BUILDING, VISAYAS STATE UNIVERSITY, BAYBAY CITY	C N E CONSTRUCTION (22148)	78,277,738.10	On-Going	July 03, 2024	April 28, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAN-APORONG, ABUYOG, LEYTE	JUST IN ENTERPRISES (41945)	6,434,475.00	Completed	July 29, 2024	January 24, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATUG, JAVIER, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	4,949,150.00	Completed	July 29, 2024	January 24, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0105	RAINWATER COLLECTORS IN PUBLIC FACILITIES	JDR CONSTRUCTION (39397)	2,894,000.00	Completed	July 29, 2024	September 26, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0110	REHABILITATION OF EXISTING OF WATER SYSTEM OF BAYBAY EAST DISTRICT, BAYBAY CITY, LEYTE	RJIR ENTERPRISES CORPORATION (34843) / RED AXE BUILDERS & SUPPLY (39364)	96,495,450.92	On-Going	July 30, 2024	May 25, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AND OTHER RELATED WORKS, PDEA, BAYBAY CITY, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	14,845,075.80	Completed	July 30, 2024	December 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0112	CONSTRUCTION OF DIGITAL LEARNING SPACES CENTER, VISAYAS STATE UNIVERSITY, BAYBAY CITY	C N E CONSTRUCTION (22148)	39,595,924.25	On-Going	July 30, 2024	July 24, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0116	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS TACLOBAN - BAYBAY SOUTH RD. - K0992+214.60 - K0992+261.90, K0992+406.20 - K0992+415.7, K0992+420.20 - K0992+434, K0992+530 - K0992+545.80, K0992+545.80 - K09	JDR CONSTRUCTION (39397)	2,162,500.00	Completed	July 30, 2024	October 11, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0117	CONSTRUCTION OF ROAD, SITIO CARNAGA, BARANGAY LIBERTAD, HILONGOS, LEYTE	JDR CONSTRUCTION (39397)	4,948,534.96	Completed	July 30, 2024	September 27, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0118	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - ORMOC-BAYBAY-SOUTHERN LEYTE BDRY. ROAD - K1053+111-K1053+165 (R), K1055+107-K1055+684, K1055+768-K1056+052, K1056+052-K1056+070 (R), K1057+708-K1057+815 (L), K1057+815-K1057+945	DC BROS BUILDERS AND TRADING (42748)	42,977,860.00	On-Going	July 30, 2024	May 25, 2025	98.58
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STO. NIÑO POBLACION, MATALOM, LEYTE	JSONS BUILDERS (45156)	9,896,500.00	On-Going	August 13, 2024	December 10, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0123	CONSTRUCTION OF ROAD LEADING TO BONTOC CAVE, BRGY. BONTOC, HINDANG, LEYTE	BERDS CONSTRUCTION (14750)	9,644,500.00	On-Going	September 12, 2024	December 05, 2024	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IG0124	CONSTRUCTION OF ROAD LEADING TO SANTILMOHAN WATER SPRING, BARANGAY CAMINTO, INOPACAN, LEYTE	FOUR K BUILDERS AND CONSTRUCTION SUPPLIES (40332)	24,121,500.00	On-Going	August 13, 2024	April 18, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IG0125	CONSTRUCTION OF BAYBAY CITY BREAKWATER, POBLACION, BAYBAY CITY, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229) / TACLOBAN 6500 INC. (FORMERLY:LTZ CONSTRUCTION AND SUPPLY) (37407)	109,223,018.00	On-Going	October 17, 2024	October 11, 2025	72.14
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0126	CONSTRUCTION (COMPLETION) OF BAYBAY CONVENTION CENTER, BAYBAY CITY, LEYTE	C N E CONSTRUCTION (22148) / JCV CONSTRUCTION (57372)	98,975,054.71	On-Going	October 16, 2024	January 08, 2026	89.19
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HILONGOS ASTRODOME), HILONGOS, LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	14,842,500.00	On-Going	September 12, 2024	July 08, 2025	100.00
Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IG0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAYBAY CITY, LEYTE	C N E CONSTRUCTION (22148)	49,482,800.00	Completed	September 12, 2024	December 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Leyte 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IG0129	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS-ORMOC-BAYBAY- SOUTHERN LEYTE BDRY RD - K1069+334- K1070+073, K1071+230-K1071+430, K1071+520- K1071+720	C N E CONSTRUCTION (22148)	11,750,000.00	Completed	September 12, 2024	March 16, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0001	WIDENING OF PERMANENT BRIDGES- CAGKINAY BR. (B00256SM) ALONG CATARMAN-CALBAYOG RD, CATARMAN, NORTHERN SAMAR	SAL CONSTRUCTION (34646) / CDU CONSTRUCTION (13915)	35,648,303.44	On-Going	February 22, 2024	February 09, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0002	PREVENTIVE MAINTENANCE OF ROAD : ASPHALT OVERLAY ALONG CATARMAN DIV RD 1 K0742+(-030) -K0743+100, CATARMAN, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	22,003,686.39	Completed	February 22, 2024	June 06, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (COVERED COURT), BARANGAY BALITE, SAN ISIDRO, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	9,896,923.13	On-Going	February 20, 2024	September 13, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0004	CONSTRUCTION OF ROAD, DONA POLQUERIA, CATARMAN, NORTHERN SAMAR	FOUR JJ CONSTRUCTION (52979)	4,948,049.62	Completed	February 21, 2024	May 29, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0005	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG CATARMAN CADRE ROAD - (S00052SM) CHAINAGE 211 - CHAINAGE 312, CATARMAN, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	1,956,044.96	Completed	February 22, 2024	March 12, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SILA, SAN VICENTE, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	11,854,858.46	Completed	February 22, 2024	August 07, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TARNATE PHASE II, SAN VICENTE, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	9,870,925.96	Completed	February 22, 2024	July 25, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY BUENAVISTA, SAN ISIDRO, NORTHERN SAMAR	AL CONSTRUCTION AND SUPPLY (44566)	4,946,812.75	Completed	February 21, 2024	August 09, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IH0010	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM POBLACION (BRGY. SILA) LEADING TO PINK BEACH, BRGY. SILA, SAN VICENTE, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	14,671,809.77	On-Going	February 22, 2024	July 24, 2024	76.93
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0011	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG SN JOSE OLD RD - K0725 + 400 - K0726 + 400, SAN JOSE, NORTHERN SAMAR	VCD CONSTRUCTION AND SUPPLY (35378)	19,589,080.96	On-Going	February 14, 2024	April 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0012	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG CATARMAN-CALBAYOG RD - K0781+450 - K0781+751, K0782+(-174) - K0782+251, K0782+267 - K0783+100, LOPE DE VEGA, NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	40,969,206.16	Completed	February 15, 2024	July 09, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0013	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS CATARMAN-CALBAYOG RD - K0744+460 - K0744+772, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	5,029,390.82	Completed	February 19, 2024	August 01, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LUNGIB, VICTORIA, NORTHERN SAMAR	FOUR JJ CONSTRUCTION (52979)	9,850,089.98	Completed	April 25, 2024	October 12, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LIBERTY, CATARMAN, NORTHERN SAMAR	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	9,889,148.63	Completed	February 22, 2024	August 26, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0017	ROAD WIDENING - CATARMAN-LAOANG RD - K0761+377 - K0762+000, K0763+273.73 - K0763+859	C. A. CONSTRUCTION AND SUPPLY (33533)	59,599,039.75	On-Going	March 05, 2024	May 03, 2025	97.20
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY GUBA, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	9,888,880.65	On-Going	February 19, 2024	July 23, 2024	86.26
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0020	CONSTRUCTION OF ROAD, PHASE I, BARANGAY POBLACION 5 TO BARANGAY SAWANG, CAPUL, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	11,857,893.77	On-Going	February 22, 2024	March 14, 2025	90.54
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0021	CONSTRUCTION OF ROAD, BARANGAY MACAGTAS, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	19,783,918.35	Completed	February 19, 2024	September 09, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION SUR, SAN ISIDRO, NORTHERN SAMAR	CATARMAN BUILDERS CONSTRUCTION (37123)	9,894,927.74	On-Going	February 20, 2024	August 26, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0023	PREVENTIVE MAINTENANCE: ASPHALT OVERLAY ALONG ALLEN - CATARMAN RD- K0701+711 - K0702+076, K0706+301 - K0707+000, K0714+118 - K0715+300	NFH CONSTRUCTION & SUPPLY (16055) / VCD CONSTRUCTION (13949)	61,216,196.26	On-Going	February 28, 2024	July 02, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0024	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BUGKO - NENITA - MIRADOR - CAGPANIT-AN - DE MARIA - SN JOSE RD - K0763+805 - K0764+066, K0764+081 - K0764+662, K0765+800 - K0766+050 (S00015SM) CHAINAGE 0-CHAINAGE 300, MONDRAGON, NORTHERN SAMAR	SMU CONSTRUCTION AND SUPPLY (43999) / CDU CONSTRUCTION (13915)	48,989,001.39	Completed	February 20, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0025	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG CATARMAN - LAOANG RD - K0759+000 - K0761+307	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	50,437,939.60	Completed	February 29, 2024	June 25, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UNIVERSITY OF EASTERN PHILIPPINES, CATARMAN, NORTHERN SAMAR	KANRAUL DESIGN AND BUILD PLUS MATERIALS (44824)	19,789,290.40	Completed	February 19, 2024	May 17, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0027	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY CAHICSAN, MONDRAGON, NORTHERN SAMAR	C. A. CONSTRUCTION AND SUPPLY (33533)	1,969,047.68	On-Going	February 19, 2024	April 04, 2024	99.82
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0028	CONSTRUCTION OF ROAD, DALAKIT, CATARMAN, NORTHERN SAMAR	KANRAUL DESIGN AND BUILD PLUS MATERIALS (44824)	9,894,331.11	Completed	April 25, 2024	September 22, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0029	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG CATARMAN-CALBAYOG RD - CATARMAN-CALBAYOG RD-K0762+000 - K0762+886, K0774+821 - K0775+005, K0775+042 - K0777+499, K0783+633 - K0784+500, LOPE DE VEGA, NORTHERN SAMAR	NFH CONSTRUCTION & SUPPLY (16055) / VCD CONSTRUCTION AND SUPPLY (35378)	82,337,909.85	Completed	March 04, 2024	October 17, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0030	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - CATARMAN - CALBAYOG ROAD - K0784+439 - K0784+567, LOPE DE VEGA, NORTHERN SAMAR	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	96,488,612.62	Completed	March 19, 2024	January 13, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IH0031	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SOMOGE, CATARMAN, NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680) / CDU CONSTRUCTION (13915)	139,909,551.69	On-Going	March 26, 2024	July 21, 2025	97.17
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0032	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - CATARMAN - CALBAYOG ROAD - K0784+567 - K0784+698, LOPE DE VEGA, NORTHERN SAMAR	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	96,488,722.38	Completed	March 19, 2024	January 13, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0033	ROAD WIDENING - CATARMAN - CALBAYOG RD - K0760+694 - K0761+581, CATARMAN, NORTHERN SAMAR	C. A. CONSTRUCTION AND SUPPLY (33533)	39,174,577.13	On-Going	February 13, 2024	July 01, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IH0034	CONSTRUCTION OF DALAKIT-TAMBURUSAN-BOBON COASTAL BOULEVARD, BOBON, NORTHERN SAMAR	SAL CONSTRUCTION (34646)	14,689,066.35	Completed	February 22, 2024	July 22, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GOVERNMENT CENTER, PHASE IV, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	19,787,285.83	Completed	February 19, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY ACEDILLO, VICTORIA, NORTHERN SAMAR	FOUR JJ CONSTRUCTION (52979)	3,685,230.62	Completed	February 22, 2024	July 13, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IH0037	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SN ANTONIO CIRCUMFERENTIAL RD - K0003+630 - K0003+680, K0004+000 - K0004+425, K0005+829 - K0005+988, K0006+775 - K0006+875, K0008+590 - K0008+945, K0023+805 - K0024+115	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	43,820,122.90	Completed	February 16, 2024	October 05, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY AIRPORT, CATARMAN, NORTHERN SAMAR	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	4,939,615.08	Completed	March 08, 2024	August 15, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LIBAS PHASE IV, LAVEZARES, NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	24,741,454.95	On-Going	March 19, 2024	November 22, 2024	93.42
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE II, NORTHERN SAMAR POLICE PROVINCIAL OFFICE, CAMP CARLOS DELGADO, CATARMAN, NORTHERN SAMAR	CATARMAN BUILDERS CONSTRUCTION (37123)	1,974,533.22	Completed	March 18, 2024	July 03, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0042	CONSTRUCTION OF ROAD, BARANGAY CAWAYAN, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	9,891,824.90	Completed	April 25, 2024	August 28, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0043	CONSTRUCTION OF MULTIPURPOSE BUILDING (COVERED COURT), BRGY. IMELDA, CATARMAN, NORTHERN SAMAR	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	9,889,588.61	Completed	March 19, 2024	September 13, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IH0044	CONSTRUCTION/IMPROVEMENT OF CAPUL CIRCUMFERENTIAL ROAD, AGUIN - LANDUSAN - SAWANG - SAGAOSAWAN - JUBANG - OSON - POBLACION SECTION, CAPUL, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	14,651,836.45	On-Going	April 25, 2024	September 05, 2024	90.89
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IH0047	CONSTRUCTION OF DALAKIT-TAMBURUSAN-BOBON COASTAL BOULEVARD SHORE PROTECTION, CATARMAN, NORTHERN SAMAR	VCD CONSTRUCTION AND SUPPLY (35378) / SAL CONSTRUCTION (34646)	43,373,801.81	On-Going	April 25, 2024	March 13, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUANASUERTE, VICTORIA, NORTHERN SAMAR	FOUR JJ CONSTRUCTION (52979)	9,648,673.07	On-Going	August 15, 2024	February 01, 2025	94.96



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0049	IMPROVEMENT OF ROAD, SAN MIGUEL - SAN JOSE - DATAG-SALVACION ROAD, LAVEZARES, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	24,116,707.85	On-Going	August 15, 2024	April 21, 2025	71.08
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DATAG, LAVEZARES, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	9,891,658.84	On-Going	April 04, 2024	September 22, 2024	98.79
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. CAL-IGANG, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	9,637,663.83	Completed	August 15, 2024	May 02, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0052	CONSTRUCTION OF SEAWALL WITH BOARDWALK ALONG BRGY. URDANETA-BRGY. BAROBAYBAY BAYWALK BOULEVARD, LAVEZARES, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	4,884,701.26	On-Going	April 23, 2024	July 22, 2024	11.16
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0053	ROAD IMPROVEMENT OF SITIO BINISITAHAN, BRGY. VILLA-BRGY. VILLAHERMOSA, LAVEZARES, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	14,829,614.31	Completed	April 23, 2024	November 10, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0054	CONSTRUCTION/COMPLETION OF MULTIPURPOSE BUILDING (COVERED COURT) PHASE II, BRGY. SAN PASCUAL, CATARMAN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	4,940,784.29	Completed	April 25, 2024	October 10, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0055	CONSTRUCTION OF ROAD WITH DRAINAGE CANAL PHASE I, BRGY. DAGANAS, CATARMAN, NORTHERN SAMAR	KANRAUL DESIGN AND BUILD PLUS MATERIALS (44824)	14,839,582.30	Completed	April 25, 2024	November 27, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0056	CONSTRUCTION OF POLANGI TO MABINI ROAD PHASE IV, CATARMAN NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	48,899,736.89	On-Going	April 04, 2024	February 09, 2025	89.54
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0057	CONSTRUCTION OF SEAWALL, BRGY. BAROBAYBAY, LAVEZARES, NORTHERN SAMAR	CALIFORNIAROCK CONSTRUCTION (53932)	4,934,326.20	Completed	April 25, 2024	July 24, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GOVERNMENT CENTER, BARANGAY 2 POBLACION, ROSARIO, NORTHERN SAMAR	CATARMAN BUILDERS CONSTRUCTION (37123)	9,881,551.02	On-Going	April 23, 2024	May 25, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN VICENTE, NORTHERN SAMAR	CHRISTFER CONSTRUCTION & SUPPLY (36029)	19,700,214.65	On-Going	July 17, 2024	January 26, 2025	86.55
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0060	CONSTRUCTION OF ROAD, BRGY. POLANGI - BRGY. MABINI, CATARMAN, NORTHERN SAMAR (PHASE V)	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	39,529,391.57	On-Going	April 30, 2024	April 01, 2025	95.15
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0061	CONSTRUCTION OF ROAD, BARANGAY LIBJO-OLD RIZAL-SITIO BALUD ROAD, CATARMAN NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	9,640,978.89	Completed	August 09, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IH0062	CONSTRUCTION OF ALLEN CIS RIVER BANK PROTECTION OF DAM, ALLEN, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	9,778,666.23	Completed	May 30, 2024	December 04, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. VERIATO, SAN ISIDRO, NORTHERN SAMAR	CATARMAN BUILDERS CONSTRUCTION (37123)	9,641,440.54	Completed	August 15, 2024	February 18, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0065	CONSTRUCTION OF ROAD FROM LAVEZARES PORT TO NATIONAL HIGHWAY, LAVEZARES, NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	96,399,498.37	On-Going	May 30, 2024	May 09, 2025	41.10
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0066	CONSTRUCTION OF SAN ISIDRO-LOPE DE VEGA ROAD, SAN ISIDRO AND LOPE DE VEGA NORTHERN SAMAR	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	96,398,576.37	On-Going	May 30, 2024	August 02, 2025	54.13
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0073	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) FOR CY 2024 (11 CLUSTERED PROJECTS), ROSARIO, BOBON, CATARMAN, NORTHERN SAMAR	SMU CONSTRUCTION AND SUPPLY (43999)	2,891,605.07	Completed	July 12, 2024	October 19, 2024	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0078	CONSTRUCTION OF MULTIPURPOSE BUILDING (ACADEMIC BUILDING), UNIVERSITY OF EASTERN PHILIPPINES- LAVEZARES SATELLITE CAMPUS, PHASE II, LAVEZARES, NORTHERN SAMAR	SAL CONSTRUCTION (34646)	48,978,535.81	On-Going	July 17, 2024	February 10, 2025	41.70
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0080	IMPROVEMENT OF WATER SYSTEM LEVEL III, SAN ISIDRO, NORTHERN SAMAR	CATARMAN BUILDERS CONSTRUCTION (37123)	14,456,109.95	On-Going	August 07, 2024	May 04, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0083	CONSTRUCTION OF ROAD WITH DRAINAGE CANAL, PUROK 5, BARANGAY DALAKIT, CATARMAN, NORTHERN SAMAR	KANRAUL DESIGN AND BUILD PLUS MATERIALS (44824)	14,464,497.99	On-Going	August 15, 2024	April 16, 2025	88.31
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IH0090	CONSTRUCTION OF DPWH NORTHERN SAMAR 1ST DEO BUILDING (PHASE III), CATARMAN, NORTHERN SAMAR	VCD CONSTRUCTION AND SUPPLY (35378)	29,394,574.83	On-Going	September 05, 2024	March 21, 2025	72.89
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0096	CONSTRUCTION OF WATER SYSTEM, CATARMAN, NORTHERN SAMAR (PHASE II)	SMU CONSTRUCTION AND SUPPLY (43999)	9,894,791.20	On-Going	September 26, 2024	March 01, 2025	89.82
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0098	CONSTRUCTION OF BRIDGE, BARANGAY SAN ROMAN, VICTORIA NORTHERN SAMAR	FOUR JJ CONSTRUCTION (52979)	14,428,488.60	On-Going	October 28, 2024	February 21, 2025	100.00
Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0099	CONSTRUCTION OF SPORTS CENTER, PHASE II, CATARMAN, NORTHERN SAMAR	VCD CONSTRUCTION AND SUPPLY (35378) / CHRISTFER CONSTRUCTION & SUPPLY (36029)	49,467,235.09	On-Going	January 15, 2026	September 14, 2026	6.59



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IH0100	CONSTRUCTION OF MULTIPURPOSE BUILDING FACILITY PHASE II, BRGY. DALAKIT, PHASE II, CATARMAN, NORTHERN	JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371) / Kael Construction and Supply (49152)	148,469,408.10	On-Going	January 28, 2025	November 09, 2025	0.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0001	PREVENTIVE MAINTENANCE, SECONDARY ROADS, CATARMAN-LAOANG RD., K0787+823-K0788+156, 2ND DISTRICT NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	8,682,616.95	Completed	February 12, 2024	April 11, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0002	PREVENTIVE MAINTENANCE, SECONDARY ROADS, PANGPANG- PALAPAG-MAPANAS-GAMAY-LAPINIG RD., K0807+450-K0808+000, 2ND DISTRICT NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	12,542,060.12	Completed	February 12, 2024	April 26, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0003	PREVENTIVE MAINTENANCE, SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD., K0855+100-K0855+400, 2ND DISTRICT, NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	3,101,888.00	Completed	January 18, 2024	March 02, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0004	PREVENTIVE MAINTENANCE, TERTIARY ROADS, RAWIS-CATUBIG RD., K0797+280-K0797+887, 2ND DISTRICT NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	8,388,888.00	Completed	February 12, 2024	May 11, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0005	REHAB./RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS, SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD., K0853+722-K0853+825, 2ND DISTRICT, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	4,680,900.00	Completed	April 25, 2024	June 23, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0006	REHAB./RECONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD. K0852+790-K0852+940; K0853+526-K0853+613; K0854+735-K0854+850; K0857+470-K0857+630; K0858+675-K0858+928, 2ND DISTRICT, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	95,822,774.70	Completed	February 07, 2024	January 01, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0007	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-LAPINIG RD, K0824+885-K0825+000; K0828+180-K0828+300, 2ND DISTRICT, NORTHERN SAMAR	JUPA CONSTRUCTION (23577)	48,984,780.54	Completed	January 18, 2024	September 13, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0008	REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, ARTECHE-JIPAPAD-LAS NAVAS-RAWIS RD., K0805+384-K0805+455, 2ND DISTRICT NORTHERN SAMAR	JCL CONSTRUCTION AND SUPPLY (50408)	14,685,012.54	Completed	June 07, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0009	CONSTRUCTION/UPGRADING/REHAB. OF DRAINAGE ALONG NATIONAL ROADS, SECONDARY ROADS, CATARMAN-LAOANG RD., K0771+355-K0771+696; K0778+125-K0778+429, 2ND DISTRICT, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	19,584,622.62	Completed	March 17, 2024	September 12, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0010	CONSTRUCTION/UPGRADING/REHAB. OF DRAINAGE ALONG NATIONAL ROADS, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-LAPINIG RD., K0810+442.90-K0810+648; K0811+980-K0812+167, 2ND DISTRICT NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	9,769,328.96	Completed	February 12, 2024	June 10, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0011	CONSTRUCTION/UPGRADING/REHAB. OF DRAINAGE ALONG NATIONAL ROADS, SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD., K858+386-K0858+675; 858+928-K0859+105	CDU CONSTRUCTION (13915)	12,229,872.98	Completed	January 31, 2024	June 28, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0012	CONST./UPGRADING/REHAB. OF DRAINAGE ALONG TERTIARY ROADS RAWIS-TALISAY RD., (S00055SM) CHAINAGE 050-CHAINAGE 444, 2ND DISTRICT NORTHERN SAMAR	RL TUBA CIVIL ENGINEERING CONSTRUCTION (50455)	9,778,837.79	Completed	January 25, 2024	May 23, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0014	ROAD WIDENING, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-LAPINIG RD., K0813+000-K0813+320; K0813+458-K0814+661, 2ND DISTRICT NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	72,348,888.00	Completed	April 17, 2024	January 11, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0015	ROAD WIDENING, SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD., K0856+000-K0857+000, 2ND DISTRICT NORTHERN SAMAR	CDU CONSTRUCTION (13915)	57,292,004.59	Completed	February 07, 2024	October 03, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0017	ROAD WIDENING, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-LAPINIG RD., K0798+650-K0798+1015, 2ND DISTRICT NORTHERN SAMAR	KT CHAN CONSTRUCTION (46668)	25,941,940.70	Completed	April 11, 2024	October 07, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0018	ROAD WIDENING, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-LAPINIG RD., K0805+836-K0806+200, 2ND DISTRICT NORTHERN SAMAR	KT CHAN CONSTRUCTION (46668)	29,862,134.72	Completed	February 05, 2024	August 02, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0019	ROAD WIDENING, TERTIARY ROADS, ARTECHE-JIPAPAD-LAS NAVAS-RAWIS RD., K0808+507.40-K0810+708.80; K0815+808-K0816+004, 2ND DISTRICT NORTHERN SAMAR	SOLID M CONSTRUCTION (33991)	71,428,406.23	Completed	February 12, 2024	November 07, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0020	ROAD WIDENING TERTIARY ROADS, RAWIS-CATUBIG RD., K0787+200-K0789+762.60, 2ND DISTRICT NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	86,578,043.40	Completed	February 07, 2024	December 02, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0021	ROAD WIDENING, TERTIARY ROADS, RAWIS-CATUBIG RD., K0801+500-K0801+760; K0801+794.40-K0801+851, 2ND DISTRICT NORTHERN SAMAR	KT CHAN CONSTRUCTION (46668)	18,104,724.95	Completed	February 12, 2024	July 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0022	CONSTRUCTION OF MISSING LINKS/NEW ROADS, ARTECHE, BRGY. CATUMSAN-JIPAPAD-LAS NAVAS-CATUBIG-RAWIS ROAD, 2ND DISTRICT, NORTHERN SAMAR	SOLID M CONSTRUCTION (33991) / CHRISTFER CONSTRUCTION & SUPPLY (36029)	78,313,924.06	Completed	April 25, 2024	May 04, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0023	OFF-CARRIAGEWAY IMPROVEMENT, SECONDARY ROADS, CATARMAN-LAOANG RD., K0765+(-473)-K0765+600; K0766+644-K0766+826, 2ND DISTRICT NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	26,444,879.06	Completed	February 05, 2024	August 02, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0024	OFF-CARRIAGEWAY IMPROVEMENT, SECONDARY ROADS, CATARMAN-LAOANG RD., K0782+(-035.80)-K0783+573.80, 2ND DISTRICT NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	29,379,485.57	Completed	February 05, 2024	August 02, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0025	OFF-CARRIAGEWAY IMPROVEMENT, SECONDARY ROADS, PANGPANG-PALAPAG-MAPANAS-GAMAY-L; APINIG RD., K0800+720.70-K0802+000; K0808+000-K0809+000, 2ND DISTRICT NORTHERN SAMAR	KT CHAN CONSTRUCTION (46668)	33,260,252.54	Completed	February 12, 2024	September 08, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0026	OFF-CARRIAGEWAY IMPROVEMENT SECONDARY ROADS, SN POLICARPO-ARTECHE-LAPINIG RD., K0860+240-K0861+000, 2ND DISTRICT NORTHERN SAMAR	ADB DYNAMIC BUILDERS & SUPPLY (33359)	10,024,420.50	Completed	January 18, 2024	April 16, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0027	OFF-CARRIAGEWAY IMPROVEMENT, TERTIARY ROADS, ARTECHE-JIPAPAD-LAS NAVAS-RAWIS RD., K0806+829-K0808+507; K0812+807-K0813+000, 2ND DISTRICT NORTHERN SAMAR	KT CHAN CONSTRUCTION (46668)	25,704,594.81	Completed	February 12, 2024	August 09, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0028	OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS, RAWIS-CATUBIG RD., K0792+789-K0792+808; K0792+885-K0792+901; K0792+937-K0793+960, 2ND DISTRICT, NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	14,642,058.33	Completed	January 18, 2024	May 16, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0029	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BURABOD BR. 1 (B00303SM) ALONG CATARMAN-LAOANG RD., BRGY. BURABUD, LAOANG, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	7,819,450.00	Completed	February 12, 2024	May 26, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0030	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BURABOD BR. 2 (B00304SM) ALONG CATARMAN-LAOANG RD. LAOANG, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	27,419,700.00	Completed	March 17, 2024	August 28, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0031	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, CABACONGOGNAN BR. (B00295SM) ALONG CATARMAN-LAOANG RD., SAN ROQUE, NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	10,737,748.57	Completed	December 03, 2024	April 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0032	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, CADAT-OLAN BR. (B00301SM) ALONG CATARMAN-LAOANG RD., PAMBUJAN, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	13,716,000.00	Completed	March 17, 2024	July 14, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0033	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, CAMPARANGA BR., (B00302SM), PAMBUJAN, NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	21,500,327.87	Completed	December 03, 2024	April 16, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0034	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, MALARAG BR., (B00297SM) ALONG CATARMAN-LAOANG RD., SAN ROQUE, NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	12,548,012.69	Completed	April 09, 2024	August 06, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0035	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TABONON BR., (B00294SM) ALONG CATARMAN-LAOANG RD., SAN ROQUE, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	7,721,860.00	Completed	February 12, 2024	May 26, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0036	REHAB. OF BANTAYAN FLOOD CONTROL STRUCTURE, BANTAYAN RIVER BASIN, BANTAYAN RIVER BASIN, SAN ROQUE, NORTHERN SAMAR	JCL CONSTRUCTION AND SUPPLY (50408)	48,982,964.54	Completed	June 07, 2024	March 03, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0037	CONSTRUCTION OF PALAPAG CIS RIVER BANK PROTECTION AT DAMSITE, PALAPAG, N. SAMAR	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	9,791,028.32	Completed	May 15, 2024	November 10, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0038	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF PAMBUJAN FLOOD CONTROL STRUCTURES, PAMBUJAN RIVER BASIN, PAMBUJAN, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	48,969,801.32	Completed	February 12, 2024	January 06, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0039	CONSTRUCTION OF SEAWALL ALONG BANTAYAN BAY, SAN ROQUE, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	48,919,995.76	Completed	February 12, 2024	December 07, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0040	REHAB. OF DALE RIVER CONTROL, DALE RIVER BASIN, SAN ROQUE, N. SAMAR, 2ND DISTRICT NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	48,958,664.15	Completed	April 17, 2024	January 11, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0041	CONSTRUCTION/REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURES, CATUBIG RIVER, BRGY. CANUCTAN, CATUBIG, NORTHERN SAMAR	JCL CONSTRUCTION AND SUPPLY (50408)	29,179,023.52	Completed	February 12, 2024	December 07, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0042	CONSTRUCTION/REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF LAS NAVAS FLOOD CONTROL STRUCTURES, CATUBIG RIVER BASINS, LAS NAVAS, NORTHERN SAMAR	JCL CONSTRUCTION AND SUPPLY (50408)	24,260,606.51	Completed	April 17, 2024	January 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0043	CONSTRUCTION OF PALAPAG FLOOD CONTROL STRUCTURE, PALAPAG RIVER BASIN, PALAPAG, NOIRTHERN SAMAR	JCL CONSTRUCTION AND SUPPLY (50408)	48,988,827.59	Completed	April 25, 2024	March 20, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24II0044	REHABILITATION OF CATUBIG FLOOD CONTROL STRUCTURE, CATUBIG, NORTHERN SAMAR	ADB DYNAMIC BUILDERS & SUPPLY (33359)	24,009,812.01	Completed	April 17, 2024	November 12, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0045	CONSTRUCTION OF ROAD, BRGY. CATIGBIAN TO BRGY. PALMERA, LAOANG, NORTHERN SAMAR	EFC DEVELOPMENT CORPORATION (45005)	19,584,881.32	Completed	February 12, 2024	August 09, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0046	CONSTRUCTION OF ROAD BRGY. VIGO TO BRGY. ATIPOLO, LAOANG, NORTHERN SAMAR	CUPIDS BUILDERS AND SUPPLY (39317)	19,572,751.36	Completed	April 17, 2024	November 12, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0047	CONSTRUCTION OF ROAD, BUGAY-GEQUINTA-BOGTOSAN-MABINI-RIZAL-TAYLOR-VICTORY-OSMENIA-EL EMPON-POPONTON-CAPUTOAN-CUENCO RD., LAS NAVAS, NORTHERN SAMAR	SOLID M CONSTRUCTION (33991)	67,524,420.24	Completed	July 03, 2024	April 13, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0048	CONSTRUCTION OF ROAD, SITIO TAWI-TAWI, BARANGAY 8 POBLACION, PAMBUJAN, NORTHERN SAMAR	J SQUARE BUILDERS AND CONSTRUCTION SUPPLY (46249)	9,877,828.07	Completed	July 03, 2024	October 30, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0049	CONST. (COMPLETION) OF MULTI-PURPOSE BLDG. BRGY. ZONE III, SAN ROQUE, NORTHERN SAMAR	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	2,964,806.78	Completed	July 03, 2024	October 30, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0050	CONSTRUCTION OF MULTI-PURPOSE (GYMCAST), BARANGAY POBLACION 3, SILVINO LOBOS, NORTHERN SAMAR	RL TUBA CIVIL ENGINEERING CONSTRUCTION (50455)	12,849,421.73	Completed	February 11, 2024	August 28, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0051	CONSTRUCTION OF MULTI-PURPOSE COVERED COURT, BRGY. CABABTOAN, PAMBUJAN, NORTHERN SAMAR	JUPA CONSTRUCTION (23577)	9,884,767.35	Completed	January 31, 2024	July 13, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0052	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. CALOMOTAN, LAOANG, NORTHERN SAMAR	ANLE CONSTRUCTION (48373)	6,891,792.34	Completed	April 26, 2024	September 22, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0053	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. PANGPANG, PALAPAG, N. SAMAR	ANLE CONSTRUCTION (48373)	9,882,506.07	Completed	May 15, 2024	December 10, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0054	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. RAWIS, LAOANG, NORTHERN SAMAR	CUPIDS BUILDERS AND SUPPLY (39317)	9,880,435.78	Completed	February 21, 2024	July 19, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0055	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. TUMAGUINGTING, LAOANG, NORTHERN SAMAR	CUPIDS BUILDERS AND SUPPLY (39317)	9,880,912.25	Completed	June 10, 2024	January 05, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0056	CONSTRUCTION (COMPLETION) OF EVACUATION CENTER (MUNICIPAL), BRGY. POTENCIANA, MAPANAS, NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	9,883,902.00	Completed	February 12, 2024	August 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0057	CONSTRUCTION OF EVACUATION CENTER BRGY. BONIFACIO, CATUBIG, NORTHERN SAMAR	J.D. PARTUZA CONSTRUCTION (39161)	9,888,782.18	Completed	May 06, 2024	November 01, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0058	CONSTRUCTION OF EVACUATION CENTER, BRGY. LOMALA-OG, LAS NAVAS, NORTHERN SAMAR	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	9,878,981.73	Completed	January 31, 2024	June 28, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24II0059	CONSTRUCTION OF DPWH NORTHERN SAMAR 2ND DEO, BRGY BURABOD, LAOANG, NORTHERN SAMAR	MCU CONSTRUCTION (43739)	19,569,803.28	Completed	August 29, 2024	April 20, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24II0060	ROAD WIDENING, SECONDARY ROADS, CATARMAN-LAOANG RD., K0769+166-K0770+340.50; K0774+300-K0774+801.40, 2ND DISTRICT, NORTHERN SAMAR	SOLID M CONSTRUCTION (33991)	63,350,903.88	Completed	April 03, 2024	December 28, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN THE MUNICIPALITY OF SAN ROQUE, 2ND DISTRICT, NORTHER SAMAR	EZJONES CONSTRUCTION INC. (34462)	48,989,659.89	Completed	April 25, 2024	February 18, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0068	CONSTRUCTION OF EVACUATION CENTER, BRGY. PALANAS, LAPINIG, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	9,599,190.00	Completed	June 10, 2024	December 06, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BRGY. MALOBAGO, SAN ROQUE, NORTHERN SAMAR	NOAH CONSTRUCTION (48027)	4,894,268.16	Completed	June 10, 2024	November 21, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0070	CONCRETING OF ROAD IN BRGY. IMELDA-CAN OMANIO-PIO DEL PILAR (5 KMS), LAPINIG, NORTHER SAMAR	CDU CONSTRUCTION (13915)	19,779,938.39	Completed	April 25, 2024	October 21, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0071	CONSTRUCTION OF ROAD IN BRGY. INAMLAN, LAOANG, N. SAMAR	JUPA CONSTRUCTION (23577)	19,779,397.03	Completed	May 15, 2024	December 10, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0072	REHABILITATION OF BRIDGE, BRGY. CENTRAL POBLACION, GAMAY, NORTHERN SAMAR	CDU CONSTRUCTION (13915)	12,839,748.85	Completed	September 24, 2024	January 21, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0073	CONSTRUCTION OF MABINI-HANGI-RUFINO-TAGAN-AYAN-SAN JOSE-EPAW-SAN ISIDRO ROAD, LAS NAVAS, NORTHERN SAMAR	TOPNORTH CIVIL ENGINEERING CONSTRUCTION (54689)	29,599,756.74	Completed	June 07, 2024	March 03, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0074	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. RAWIS, LAOANG, NORTHERN SAMAR	JBM ENGINEERS AND SUPPLY (36885)	29,300,446.86	Completed	April 25, 2024	January 19, 2025	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0075	CONSTRUCTION OF DRAINAGE SYSTEM ALONG MUNICIPAL STREETS, PAMBUJAN, NORTHERN SAMAR	J SQUARE BUILDERS AND CONSTRUCTION SUPPLY (46249)	9,883,728.36	Completed	June 07, 2024	October 04, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24II0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUGTOSAN, LAS NAVAS, NORTHERN SAMAR	J.D. PARTUZA CONSTRUCTION (39161)	24,706,223.74	Completed	July 05, 2024	February 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24I0077	CONSTRUCTION OF MULTI-PURPOSE (EVACUATION CENTER), BRGY. BONIFACIO, CATUBIG, NORTHERN SAMAR	ACF CONSTRUCTION AND SUPPLY (43711)	9,886,078.27	Completed	April 25, 2024	October 06, 2024	100.00
Northern Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24I0086	CONST./REHAB. OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM (RWCS) BORING ES, CALINGNAN ES, CAGBUGNA ES, CAGMANABA ES, CANUCTAN ES, GUIBUANGAN ES, TANGBO ES, VIENA MARIA ES ALL OF CATUBIG AND BUGTOSAN ES, BUKID ES, BUKID NHS, F. ROBIS ES	ESD CRUZ CONSTRUCTION & SUPPLY (32368)	2,878,886.22	Completed	September 06, 2024	January 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 CP	24I00001	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) - ACCESS ROAD LEADING TO PINIPISAKAN FALLS, LAS NAVAS, NORTHERN SAMAR	5GG CONSTRUCTION (FORMERLY: 5G GALVEZ CONSTRUCTION AND SUPPLY) (34736)	145,836,286.88	On-Going	March 15, 2024	December 05, 2025	95.06
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00002	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, BARANGAY STA. ELENA (UPSTREAM), TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	192,999,983.38	Completed	March 05, 2024	September 08, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00003	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF TACLOBAN - PALO DIVERSION ROAD INCLUDING DRAINAGE SYSTEM, PACKAGE A-1, BARANGAY CAMPETIC, PALO, LEYTE	EZJONES CONSTRUCTION INC. (34462)	289,292,792.95	On-Going	March 05, 2024	February 27, 2025	97.56
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CADAC-AN RIVER, BARANGAY CAN-APORONG, ABUYOG, LEYTE	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	149,523,755.57	On-Going	March 06, 2024	September 20, 2025	65.14
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00005	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BURAUEN BYPASS ROAD, PACKAGE 1, LEYTE	LANOY CONSTRUCTION (35289)	94,262,056.51	On-Going	March 07, 2024	March 30, 2025	89.08
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00006	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN CITY BYPASS ROAD EXTENSION, (PACKAGE I), TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	356,190,297.31	On-Going	March 06, 2024	February 28, 2025	90.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00007	CONSTRUCTION OF LIBERTAD FLOOD CONTROL STRUCTURE ALONG BANGON RIVER, BARANGAY LIBERTAD, PALO, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	160,547,142.68	On-Going	March 06, 2024	August 15, 2025	95.51
Region VIII	2024	Regular Infra - GAA 2024 LP	24I00008	BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION (COMPLETION) OF DPWH REGIONAL OFFICE VIII BUILDING, EQUIPMENT MANAGEMENT DIVISION (EMD), BARANGAY PAWING, PALO, LEYTE (PHASE II), LEYTE 1ST L.D.	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	48,199,964.16	On-Going	March 12, 2024	April 09, 2025	83.89
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00009	CLUSTER 1: BASIC INFRASTRUCTURE PROGRAM (BIP) - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - CONSTRUCTION OF CAUSEWAY, SUBSECTION 3.2A, TACLOBAN CITY, LEYTE ; AND OTHER FIVE (5) PROJECTS	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	1,299,913,750.05	On-Going	March 07, 2024	August 21, 2025	27.49
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00010	CLUSTER 2: 1. SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - CONSTRUCTION OF CAUSEWAY, SUBSECTION 3.14 AND 3.15, TACLOBAN CITY, LEYTE AND OTHERN ONE (1) PROJECT	L.N.R. CONSTRUCTION (14148) / SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	564,001,749.62	On-Going	March 07, 2024	September 04, 2025	44.86
Region VIII	2024	Regular Infra - GAA 2024 CP	24I00011	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - ACCESS ROAD LEADING TO HILONGOS PORT, HILONGOS, LEYTE	KOUZBARY BUILDERS (36446)	142,161,660.42	On-Going	March 15, 2024	December 09, 2024	95.24
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00012	CONSTRUCTION OF BANGON FLOOD CONTROL STRUCTURE ALONG BANGON RIVER, BARANGAY SAN JOSE (PHASE 2), PALO, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	169,698,424.12	On-Going	March 06, 2024	May 15, 2025	90.53
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00013	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF EMBARKADERO FLOOD CONTROL STRUCTURE ALONG BAHAY RIVER, (DOWNSTREAM), PALO, LEYTE	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	159,801,036.15	On-Going	April 01, 2024	July 19, 2025	83.13
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CALOGCOG RIVER (UPSTREAM), BARANGAY CALOGCOG AND BARANGAY ATIPOLO, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462) / MWJ CONSTRUCTION (14882)	187,999,997.32	On-Going	March 06, 2024	March 17, 2026	96.32



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00015	1. CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BURABUD-AN, ABUYOG, LEYTE; 2. CONSTRUCTION OF FLOOD CONTROL STRUCTURE CADAC-AN RIVER, BARANGAY PAGSANG-AN, ABUYOG, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	294,946,474.27	Completed	March 06, 2024	December 30, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SUHI RIVER (DOWNSTREAM), TACLOBAN CITY, LEYTE	EZJONES CONSTRUCTION INC. (34462)	197,545,105.45	On-Going	March 06, 2024	February 18, 2025	86.61
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00017	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SUHI RIVER (DOWNSTREAM), PHASE 2, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	236,143,593.88	On-Going	March 06, 2024	February 28, 2025	42.63
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00018	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAHAYAHAY CREEK, TACLOBAN CITY, LEYTE	EZJONES CONSTRUCTION INC. (34462) / JB KONSTRUKTURA COMPANY (43862)	164,049,999.39	Completed	March 06, 2024	February 08, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00019	BRIDGE - WIDENING OF PERMANENT BRIDGES - PALANIT BR. (B00237SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.), NORTHERN SAMAR 1	NFH CONSTRUCTION & SUPPLY (16055) / VCD CONSTRUCTION AND SUPPLY (35378)	192,948,830.56	On-Going	June 07, 2024	June 01, 2025	76.31
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00020	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - PREVENTIVE MAINTENANCE ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.) - K0680+(-063) - K0680+478, K0680+524 - K0681+580, NORTHERN SAMAR 1ST LD	SOCOR CONSTRUCTION CORPORATION (8020) / JEJA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION (FORMERLY: JT PAREDES CONSTRUCTION & SUPPLY) (35371)	150,474,699.15	Completed	March 14, 2024	September 23, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00021	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.) - K0690+000 - K0690+565, K0684+750 - K0686+525, K0692+315 - K0693+173	NORTHERN BUILDERS (8789)	194,614,482.46	Completed	April 08, 2024	November 23, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00022	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.) - K0681+580 - K0683+000, K0683+410 - K0684+440, K0684+750 - K0685+810, K0687+964 - K0688+092	NFH CONSTRUCTION & SUPPLY (16055) / VCD CONSTRUCTION AND SUPPLY (35378)	250,194,486.00	Completed	March 22, 2024	January 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00023	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS, LILOAN - SAN RICARDO CIRCUMFERENTIAL ROAD, SOUTHERN LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	271,499,341.70	On-Going	March 05, 2024	February 27, 2025	45.86
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00024	CONSTRUCTION OF MISSING LINKS/NEW ROADS, MAHAPLAG - HILONGOS ROAD, PACKAGE 1, LEYTE	KOUZBARY BUILDERS (36446)	240,110,179.95	On-Going	March 06, 2024	February 28, 2025	91.69
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00025	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN CITY BYPASS ROAD EXTENSION - (PACKAGE L), TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	376,232,503.35	Completed	March 06, 2024	February 28, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00026	CONSTRUCTION OF STORM SURGE PROTECTION: TIDE EMBANKMENT, TANAUAN, LEYTE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	177,999,433.54	On-Going	April 01, 2024	September 07, 2025	75.42
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARUSAN RIVER, ABUYOG, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / EZJONES CONSTRUCTION INC. (34462)	147,522,826.25	On-Going	April 05, 2024	January 29, 2025	78.60
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00028	ASET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) (S00223LT) - K1024+616 - K1027+060, SOUTHERN LEYTE SUB-DISTRICT	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	180,220,573.88	On-Going	March 15, 2024	September 20, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TAWAGAN (ZONE 1), ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,673,356.23	On-Going	April 01, 2024	January 28, 2025	70.42
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00030	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BURAK (ZONE 1), ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,643,439.01	On-Going	March 27, 2024	May 06, 2025	91.53
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00031	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TAWAGAN (ZONE 3), ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	144,685,131.98	On-Going	March 27, 2024	January 20, 2025	94.08
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0944+882 - K0945+219, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,648,834.57	On-Going	March 27, 2024	January 20, 2025	25.10



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00033	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0945+549 - K0945+879, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,648,415.27	On-Going	March 06, 2024	December 30, 2024	78.28
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BURAK (ZONE 2 & 3), ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	138,039,331.08	On-Going	March 27, 2024	May 06, 2025	93.79
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00035	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0945+219 - K0945+549, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,657,181.13	On-Going	March 06, 2024	December 30, 2024	70.83
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0946+187 - K0946+517, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	144,644,348.42	On-Going	March 06, 2024	April 27, 2025	90.39
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00037	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0945+879 - K0946+187, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	144,667,580.50	On-Going	March 27, 2024	January 12, 2026	90.05
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00038	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN - GUIUAN RD. - K0946+517 - K0946+847, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	144,660,157.12	On-Going	March 06, 2024	July 04, 2025	93.89
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00039	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - JAVIER BY-PASS ROAD, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / LANOY CONSTRUCTION (35289)	175,762,467.19	On-Going	March 06, 2024	April 10, 2025	96.19
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00040	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY DIVINUBO, BORONGAN CITY, EASTERN SAMAR	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	192,895,335.77	On-Going	March 06, 2024	February 28, 2025	0.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00041	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SIHA, BORONGAN CITY, EASTERN SAMAR	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	186,896,463.16	On-Going	April 01, 2024	January 25, 2025	68.71
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00042	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY HINOLASO, DOLORES, EASTERN SAMAR	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	190,893,425.22	On-Going	May 09, 2024	March 04, 2025	67.42
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00043	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAFT RIVER, BARANGAY MALINAO, TAFT, EASTERN SAMAR	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	188,498,554.39	On-Going	March 06, 2024	December 30, 2024	89.66
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAFT RIVER, BARANGAY SAN PABLO, TAFT, EASTERN SAMAR	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	191,893,728.47	On-Going	April 01, 2024	January 25, 2025	83.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00046	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BATANG - BARANGAY GARAWON, HERNANI, EASTERN SAMAR	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	192,393,616.92	On-Going	April 01, 2024	January 25, 2025	84.76
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00047	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD (S00172SM) - K0861+995 - K0866+000, K0868+500 - K0870+085, EASTERN SAMAR	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	168,766,337.30	On-Going	March 05, 2024	September 20, 2024	0.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00051	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD (S00173SM) K0895+285 - K0901+670, EASTERN SAMAR	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914) / R.B. ABITAL CONSTRUCTION CORP. (48919)	192,740,640.65	On-Going	March 08, 2024	October 23, 2024	86.17
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SOONG, LLORENTE, EASTERN SAMAR	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	177,897,769.86	On-Going	April 05, 2024	January 29, 2025	82.31
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00053	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD (S00172SM) K0870+085, K0875+655, EASTERN SAMAR	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	168,620,644.27	On-Going	March 04, 2024	September 19, 2024	89.79
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00055	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS - TIGBAO - STA. FE - SAN MIGUEL ROAD - K0908+640 - K0908+770, TACLOBAN CITY LD	EZJONES CONSTRUCTION INC. (34462)	57,663,763.83	On-Going	March 06, 2024	November 30, 2024	97.86
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00056	NETWORKDEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (S00223LT) - K1018+620 - K1018+710, K1024+000 - K1024+231, K1039+088 - K1039+236, K1039+379 - K1041+595, K1043+128 - K1043+220	STRONGLANE BUILDERS AND TRADING CORPORATION (FORMERLY: STRONGLANE CONSTRUCTION & TRADING) (32333) / CDU CONSTRUCTION (13915)	174,483,988.81	On-Going	April 05, 2024	April 23, 2025	79.54
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00057	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (S00223LT) - K1014+000 - K1014+727, K1016+865 - K1017+000, K1017+085 - K1018+620	QM BUILDERS (30743)	217,566,524.19	On-Going	April 05, 2024	November 25, 2025	87.01
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00058	REHABILITATION OF FLOOD CONTROL, PAGSANGA-AN RIVER, ORMOC CITY	E.M. CUERPO, INC. (30963) / R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	274,297,490.49	On-Going	April 01, 2024	July 06, 2025	64.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00059	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. HIMAY-ANGAN - SILAGO - ABUYOG BDRY. RD. - K1102+000 - K1103+000	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	24,017,456.65	Completed	March 06, 2024	September 30, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00060	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. HIMAY-ANGAN - SILAGO - ABUYOG BDRY. RD - K1098+909 - K1099+000, K1100+050 - K1100+428	FFJJ CONSTRUCTION (16712)	9,975,767.90	Completed	March 06, 2024	October 03, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00061	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BAROBO BRIDGE, LLORENTE, EASTERN SAMAR	ACME BUILDERS CORPORATION (6442) / AICON INDUSTRIES (48423)	144,642,233.70	On-Going	April 01, 2024	December 05, 2025	80.10
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00062	CONSTRUCTION OF BARANGAY NATIVIDAD FLOOD CONTROL STRUCTURE, SAN POLICARPO, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	144,667,928.47	On-Going	April 01, 2024	January 25, 2025	94.41
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00063	CONSTRUCTION OF BARANGAY SAN EDUARDO FLOOD CONTROL STRUCTURE, ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	138,674,871.63	On-Going	April 01, 2024	September 07, 2025	80.69
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00064	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD (S00173SM) K0891+(-752) - K0895+285, EASTERN SAMAR	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	168,771,158.81	On-Going	March 05, 2024	September 20, 2024	89.85
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00065	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN STA. FE - SAN MIGUEL ROAD, LEYTE	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	192,200,536.37	On-Going	March 06, 2024	February 28, 2025	90.64
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00066	CONSTRUCTION OF BARANGAY MALINGON FLOOD CONTROL STRUCTURE, ORAS, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	136,505,577.54	On-Going	April 01, 2024	January 25, 2025	95.72
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00068	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD (S00172SM) - K0875+655 - K0882+200, EASTERN SAMAR LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	192,888,634.19	On-Going	March 05, 2024	October 20, 2024	91.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00070	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - CONSTRUCTION OF ROUNDABOUT ALONG CRITICAL INTERSECTION, DAANG MAHARLIKA (LT) (S00002LT); DAANG MAHARLIKA (SAN JUANICO BRIDGE) (S00013LT) K0898+(-178) - LEYTE - SAMAR ROAD (VIA GUINTIGUI-A	EZJONES CONSTRUCTION INC. (34462)	317,633,098.33	On-Going	March 05, 2024	August 13, 2025	82.76
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, HILONGOS, LEYTE	KOUZBARY BUILDERS (36446)	146,340,258.26	On-Going	March 27, 2024	March 17, 2025	80.11
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00072	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE AS PER RA 11239 - PREVENTIVE MAINTENANCE ALONG DAANG MAHARLIKA (LT) K0965+000 - K0966+100, K0974+800 - K0974+907, K0977+198 - K0977+995, K1002+085 - K1002+939, K1002+1013 - K1003+912, LEYTE 5TH	RJIR ENTERPRISES CORPORATION (34843)	246,192,821.11	On-Going	March 27, 2024	February 24, 2025	89.34
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00073	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1051+665 - K1052+114, K1052+129 - K1054+136	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	65,617,830.54	On-Going	July 05, 2024	November 05, 2024	78.28
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00074	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PINTUYAN SHORELINE PROTECTION, PINTUYAN, SOUTHERN LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	48,249,865.87	On-Going	March 06, 2024	April 25, 2025	81.19
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00075	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, JCT. HIMAY-ANGAN - SILAGO - ABUYOG BDRY. ROAD - K1081+100 - K1081+253, K1081+271 - K1082+380, SOUTHERN LEYTE SUB-DEO	FFJJ CONSTRUCTION (16712)	29,193,361.68	On-Going	March 06, 2024	October 17, 2024	98.66
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00076	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN-S RICARDO RD - K1064+312 - K1065+004, K1065+034 - K1065+256	FFJJ CONSTRUCTION (16712)	26,054,961.60	On-Going	March 06, 2024	October 25, 2024	94.63
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00077	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - LAGIWLIW BR. (B00409LT ALONG JCT HIMAY-ANGAN-SILAGO-ABUYOG BDRY RD.	ZTATIK BUILDER INC. (43165)	15,389,367.25	Completed	March 07, 2024	July 08, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00078	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - GUINAKOT BR. (B00391LT) ALONG JCT. HIMAY-ANGAN-SILAGO-ABUYOG BDRY RD	ZTATIK BUILDER INC. (43165)	11,652,368.78	Completed	March 07, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00079	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - PRIMARY ROAD - JUBAS BR. (B00603LT) ALONG DAANG MAHARLIKA (LT)	FFJJ CONSTRUCTION (16712)	81,013,266.63	On-Going	June 04, 2024	March 14, 2025	92.42
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00080	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - BASAK BR. (B00389LT) ALONG JCT HIMAY-ANGAN - SILAGO - ABUYOG BDRY. RD.	ZTATIK BUILDER INC. (43165)	15,388,956.97	Completed	March 07, 2024	July 08, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00081	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PANDAN RIVER FLOOD CONTROL BRGY. RIZAL, SOGOD, SOUTHERN LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	19,298,566.16	On-Going	March 06, 2024	December 17, 2024	77.02
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00082	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN - S RICARDO RD - K1065+256 - K1066+879	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	48,188,171.60	On-Going	April 08, 2024	December 31, 2024	43.12
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00083	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1030+233 - K1030+393	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ZTATIK BUILDER INC. (43165)	48,248,703.02	On-Going	March 06, 2024	February 14, 2025	96.15
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00084	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1030+073 - K1030+233	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ZTATIK BUILDER INC. (43165)	48,249,987.97	On-Going	March 06, 2024	November 06, 2024	96.41
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00085	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1029+913 - K1030+073	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ZTATIK BUILDER INC. (43165)	48,249,904.41	On-Going	March 06, 2024	December 26, 2024	96.12
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00086	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1029+433 - K1029+593	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ZTATIK BUILDER INC. (43165)	48,249,821.12	On-Going	March 06, 2024	November 06, 2024	96.55
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00087	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1029+593 - K1029+753	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / ZTATIK BUILDER INC. (43165)	48,249,169.20	On-Going	March 06, 2024	November 06, 2024	95.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00088	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSED, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1029+753 - K1029+913	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	48,249,994.50	On-Going	March 06, 2024	November 06, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00089	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN FRANCISCO SHORELINE PROTECTION, SAN FRANCISCO, SOUTHERN LEYTE	RJIR ENTERPRISES CORPORATION (34843) / ACESCAPE CONSTRUCTION (52206)	96,497,964.17	On-Going	April 02, 2024	September 06, 2025	98.46
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00090	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - AWAYON BR. 2 (B00467LT ALONG HIMAY-ANGAN-SILAGO-ABUYOG BDRY. RD	ZTATIK BUILDER INC. (43165)	9,213,014.99	Completed	March 07, 2024	June 26, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 LP	24I00091	CONSTRUCTION OF NEW BILIRAN PROVINCIAL HOSPITAL, PHASE III, BARANGAY LARRAZABAL, NAVAL, BILIRAN	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / EVERBUILT CONSTRUCTION (49399)	273,957,148.98	On-Going	March 05, 2024	August 26, 2025	60.20
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00092	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0881+000 - K0882+000, K0883+000 - K0885+177, K0885+209 - K0885+521, K0885+553 - K0886+036, K0887+800	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / RMA BUILDERS & SUPPLIES CORPORATION (53055)	146,502,827.83	On-Going	April 01, 2024	February 04, 2025	84.71
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00093	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0734+578 - K0735+526, K0742+826 - K0745+000, SAMAR 1ST LD	CDU CONSTRUCTION (13915)	147,285,900.00	Completed	March 22, 2024	January 15, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00094	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT), K0974+500 - K0974+800, K0974+907 - K0975+150, K0984+000 - K0987+000, LEYTE 5TH	P.B. OBIAL CONSTRUCTION (16784)	146,415,385.30	Completed	March 08, 2024	October 21, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00095	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR), K0718+581 - K0718+815, K0747+179 - K0751+090, SAMAR 1ST	E.M. CUERPO, INC. (30963) / R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	254,070,181.95	On-Going	March 06, 2024	December 30, 2024	90.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00096	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROAD - DAANG MAHARLIKA (LT), K0981+000 - K0982+200, K0983+139 - K0983+214, K0983+453 - K0983+915, K0996+155 - K0997+455, K1001+466 - K1002+085, LEYTE 5TH LD	RJIR ENTERPRISES CORPORATION (34843) / ACESCAPE CONSTRUCTION (52206)	259,746,490.53	On-Going	March 06, 2024	February 28, 2025	89.14
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00097	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) K0695+000 - K0696+178, K0697+217 - K0697+533, K0724+748 - K0726+929, SAMAR 1ST	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY: B. VICENCIO CONSTRUCTION) (9687)	214,406,390.92	On-Going	March 06, 2024	November 20, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00098	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0888+200 - K0889+000, K0889+480 - K0893+000, SAMAR 2DN LD	C N E CONSTRUCTION (22148) / PYUKEI CONSTRUCTION INC. (36616)	146,668,737.10	On-Going	March 27, 2024	January 30, 2025	81.22
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00099	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN BARANGAY CAN-ABONG, BORONGAN CITY, EASTERN SAMAR LD	JGO BUILDERS (42627)	144,652,553.86	On-Going	April 01, 2024	June 14, 2025	93.12
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00100	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN CITY BYPASS ROAD EXTENSION, (PACKAGE J), TACLOBAN CITY LD	EZJONES CONSTRUCTION INC. (34462)	356,248,125.85	On-Going	March 06, 2024	March 01, 2026	71.07
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00101	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0949+288 - K0953+093, LEYTE 2ND LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	152,272,988.76	Completed	March 27, 2024	September 27, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00102	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0936+000 - K0939+300, LEYTE 2ND LD	SOCOR CONSTRUCTION CORPORATION (8020) / P.B. OBIAL CONSTRUCTION (16784)	198,955,621.39	Completed	March 08, 2024	October 23, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00103	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0939+300 - K0939+770, K0947+000 - K0948+613, K0948+659 - K0949+288, K0956+204 - K0956+581, K0956+606 - K0957+000, K0958+118 - K0958+804, LEYTE 2ND LD	SOCOR CONSTRUCTION CORPORATION (8020) / WYNE ROSE CONSTRUCTION AND SUPPLY CORP. (53832)	214,825,934.85	Completed	March 08, 2024	November 22, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00105	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN BARANGAY BAROBO ALONG LLORENTE RIVER, LLORENTE, EASTERN SAMAR	JGO BUILDERS (42627)	144,649,323.71	On-Going	April 01, 2024	May 20, 2025	90.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00106	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1015+788 - K1016+000, SOUTHERN LEYTE SUB-DEO	JUNCYNTH CONSTRUCTION & GENERAL SERVICES (18385)	5,055,011.85	On-Going	June 04, 2024	July 10, 2024	47.71
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00107	CONVERGE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, ANAHAWAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,882,873.64	On-Going	June 17, 2024	December 13, 2024	89.43
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00108	CONVERGE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TABUGON, LILOAN, SOUTHERN LEYTE	TUBIGAN BUILDERS (33185)	4,939,810.28	Completed	April 02, 2024	December 31, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00109	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1051+000 - K1051+665, SOUTHERN LEYTE SUB-DEO	RJIR ENTERPRISES CORPORATION (34843)	21,791,845.13	On-Going	June 05, 2024	August 24, 2024	78.58
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00110	CONVERGE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. CONCEPCION 1, SOGOD, SOUTHERN LEYTE	JUNCYNTH CONSTRUCTION & GENERAL SERVICES (18385)	1,969,321.84	On-Going	April 02, 2024	August 29, 2024	64.17
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00111	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - JCT. BUENAVISTA - LAWAAN - MARABUT RD - K0956+019 - K0957+644, K0957+672 - K0958+291, K0958+316 - K0958+543, K0973+000 - K0975+244, K0975+266 - K0976+000	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	192,898,865.57	On-Going	April 09, 2024	October 25, 2024	90.13
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00112	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - JCT BUENAVISTA - LAWAAN - MARABUT RD - K0953+424 - K0953+538, K0953+638 - K0956+019, K0970+000 - K0973+000	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	192,897,086.40	On-Going	April 09, 2024	October 25, 2024	91.86
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00113	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - JCT BUENAVISTA - LAWAAN - MARABUT RD - K0958+543 - K0959+041, K0959+108 - K0961+142, K0961+158 - K0964+150	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	192,889,823.34	On-Going	April 09, 2024	October 25, 2024	90.54



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00114	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAPOOCAN-LEYTE, LEYTE COASTAL ROAD, LEYTE	LANOY CONSTRUCTION (35289)	72,600,382.87	On-Going	April 01, 2024	January 09, 2025	91.54
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00115	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIIT RIVER, TACLOBAN CITY	JGO BUILDERS (42627)	139,649,683.57	On-Going	April 01, 2024	April 05, 2025	95.26
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00116	SIPAG - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) TACLOBAN - PALO DIVERSION ROAD INCLUDING DRAINAGE SYSTEM (PHASE 3), BARANGAY 89, TACLOBAN CITY	MWJ CONSTRUCTION (14882)	192,892,727.20	On-Going	April 01, 2024	January 25, 2025	76.14
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00117	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF SEAWALL PROTECTION ALONG THE SHORELINES OF BRGY. STO, NIÑO, BARANGAY STA. FE, AND BARANGAY VICTORY, ABUYOG, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY: JUCONS CONSTRUCTION & SUPPLY) (32051) / EZJONES CONSTRUCTION INC. (34462)	192,999,718.30	On-Going	April 01, 2024	June 30, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00118	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DAGUITAN - MARABONG RIVER, BARANGAY SABANG, DULAG, LEYTE	LANOY CONSTRUCTION (35289)	139,174,414.79	On-Going	May 09, 2024	March 04, 2025	96.30
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00119	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - JCT HIMAY-ANGAN - SILAGO - ABUYOG BDRY RD - K1099+991 - K1099+934	TUBIGAN BUILDERS (33185)	3,436,096.05	On-Going	May 08, 2024	September 05, 2024	62.62
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00120	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - JCT HIMAY-ANGAN - SILAGO - ABUYOG RD - K1100+507 - K1100+907	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,059,538.77	On-Going	May 09, 2024	September 08, 2024	90.74
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00121	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1007+040 - K1007+470	FFJJ CONSTRUCTION (16712)	10,358,150.09	On-Going	May 27, 2024	August 03, 2024	35.12
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00122	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1021+000 - K1021+077	TUBIGAN BUILDERS (33185)	3,225,762.70	On-Going	May 27, 2024	June 29, 2024	47.89



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00123	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL PROTECTION ALONG THE SHORELINES OF BRGY. BITO, BARANGAY GUINTAGBACAN, BARANGAY BUNGA AND BARANGAY SAN ISIDRO, ABUYOG, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / EZJONES CONSTRUCTION INC. (34462)	192,999,935.51	On-Going	April 01, 2024	January 11, 2026	94.27
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00124	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SOGOD TO BUENAVISTA, BONTOC BYPASS ROAD, SOGOD, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	84,448,940.05	On-Going	April 09, 2024	February 02, 2025	26.85
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. SAN PEDRO, HINUNANGAN, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	2,959,622.55	Completed	May 09, 2024	October 05, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. HIMAY-ANGAN, LILOAN, SOUTHERN LEYTE	TUBIGAN BUILDERS (33185)	4,934,820.56	Completed	May 09, 2024	July 22, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CATMON, SAINT BERNARD, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,934,887.45	On-Going	May 13, 2024	October 24, 2024	92.77
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. ZONE 5, SOGOD, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	2,959,052.84	Completed	May 09, 2024	October 05, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. STA. CRUZ, SAN FRANCISCO, SOUTHERN LEYTE	TUBIGAN BUILDERS (33185)	1,969,230.93	On-Going	May 09, 2024	April 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. GAKAT, LIBAGON, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	3,949,338.17	Completed	May 09, 2024	October 20, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. PONOD, PINTUYAN, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	3,948,142.91	On-Going	May 09, 2024	July 22, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. LIBAS, SOGOD, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	1,974,600.92	On-Going	May 09, 2024	October 05, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. LIPANTO, SAINT BERNARD, SOUTHERN LEYTE	TUBIGAN BUILDERS (33185)	1,975,547.93	On-Going	May 09, 2024	July 07, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00134	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BAROBO, LLORENTE, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / AICON INDUSTRIES (48423)	168,774,732.62	On-Going	June 07, 2024	June 02, 2025	91.24
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00135	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD PHASE II, BRGY. LUMATOD - DANAQ, TAFT, EASTERN SAMAR	CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY (45526)	96,449,682.76	On-Going	May 09, 2024	March 29, 2025	90.01
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00136	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - TIGBAO - STA. FE - SN MIGUEL RD - K0909+(-172) - K0913+792, K0913+832 - K0914+764, K0905+160 - K0907+000, K0907+209 - K0907+400, K0908+770 - K0908+933, TACLOBAN CITY LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	317,948,647.09	On-Going	June 07, 2024	June 01, 2025	76.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00137	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - RPRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0810+500 - K0813+120, K0813+600 - K0814+500, K0816+000 - K0817+000, K0826+200 - K0827+000, SAMAR 2ND	RICHMARK CONSTRUCTION, INC. (FOR:RICHMARK CONST.) (14227)	197,878,674.44	On-Going	April 05, 2024	February 18, 2025	93.76
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00138	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN CITY BYPASS ROAD EXTENSION (PACKAGE K), TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	356,238,774.66	On-Going	April 05, 2024	November 09, 2025	75.22
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00139	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL PROTECTION ALONG THE SHORELINES OF BRGY. NALIBUNAN, BARANGAY LOYONSAWANG, AND BARANGAY BUNTAY, ABUYOG, LEYTE	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051) / EZJONES CONSTRUCTION INC. (34462)	192,999,762.92	On-Going	May 09, 2024	January 03, 2026	96.89
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00140	CONSTRUCTION OF FLOOD CONTROL, BARANGAY ALANG-ALANG (RAWIS), BORONGAN CITY, EASTERN SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	168,773,664.64	On-Going	May 09, 2024	February 18, 2026	59.81
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00141	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF MOTHER & CHILD AND OUT-PATIENT BUILDING OF SAMAR ISLAND MEDICAL CENTER, CALBAYOG CITY, SAMAR	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / E.M. CUERPO, INC. (30963)	385,899,135.03	On-Going	May 10, 2024	July 03, 2025	58.76
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00142	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BORONGAN RIVER, BARANGAY CALINGATNAN - SITIO MINAELI, BORONGAN CITY, EASTERN SAMAR	HGG BUILDERS & SUPPLY (17824) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	192,749,142.76	On-Going	May 09, 2024	March 04, 2025	75.59
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00143	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARUGUAN RIVER PHASE 2, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	163,930,943.99	On-Going	May 09, 2024	March 04, 2025	91.48
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00144	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - GUIUAN - SULANGAN PENINSULA RD - K1060+170 - K1062+670, EASTERN SAMAR LD	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	48,199,370.72	On-Going	May 09, 2024	November 29, 2024	92.06
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00145	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL, POBLACION, BALANGKAYAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,145,283.16	On-Going	May 09, 2024	December 07, 2024	90.52



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00146	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0814+500 - K0815+000, K0829+648 - K0831+000, K0837+600 - K0837+800, K0839+817 - K0840+000, K0840+300	ETAN CONSTRUCTION (39761)	146,554,987.29	On-Going	May 09, 2024	March 14, 2025	88.33
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00147	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF (RCDG) REINFORCED CONCRETE DECK GIRDER BRIDGE FROM BARANGAY MAHAGNA	LEDA CONSTRUCTION INCORPORATED (12229)	144,613,313.39	On-Going	June 04, 2024	May 29, 2025	84.59
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00148	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY 01, SAN POLICARPO, EASTERN SAMAR	JGO BUILDERS (42627)	144,641,455.76	Completed	May 09, 2024	March 04, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00149	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF (RCDG) REINFORCED CONCRETE DECK GIRDER BRIDGE FROM BARANGAY NEW TA	LEDA CONSTRUCTION INCORPORATED (12229) / TACLOBAN 6500 INC. (FORMERLY:LTZ CONSTRUCTION AND SUPPLY) (37407)	144,633,116.51	On-Going	June 04, 2024	May 29, 2025	84.18
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00150	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF (RCDG) REINFORCED CONCRETE DECK GIRDER BRIDGE FROM BARANGAY MAHAGN	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / RJIR ENTERPRISES CORPORATION (34843)	144,699,520.50	On-Going	June 04, 2024	May 29, 2025	87.59
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00151	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, PHASE 1, TANAUAN, LEYTE	EZJONES CONSTRUCTION INC. (34462)	145,510,820.87	On-Going	May 09, 2024	May 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00152	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE (SEAWALL), BARANGAY 01 POBLACION, TAFT, EASTERN SAMAR	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	98,896,573.18	On-Going	May 09, 2024	May 16, 2025	98.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00153	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BORONGAN - GUIUAN RD - K0948+030 - K0950+530, EASTERN SAMAR LD	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	48,248,811.89	Completed	May 09, 2024	December 04, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00154	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - WRIGHT TAFT - BORONGAN RD - K0866+000 - K0868+472, EASTERN SAMAR LD	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	48,245,875.66	Completed	May 09, 2024	December 04, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00155	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD PHASE II, BRGY. POLANGI - GAYAM, TAFT, EASTERN SAMAR LD	CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY (45526)	96,385,000.00	On-Going	May 09, 2024	March 29, 2025	89.70
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00156	CLUSTER 6: 1. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SAN RICARDO - BILATAN RD - K1101+595 - K1101+625 AND OTHER SIX (6) LOCATIONS, SOUTHERN LEYTE	EZJONES CONSTRUCTION INC. (34462)	331,601,957.44	On-Going	August 07, 2024	April 03, 2025	86.88
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00158	CLUSTER 7: NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SAN RICARDO - BILATAN RD - K1101+830 - K1101+860; AND SIX (6) OTHER LOCATIONS	EZJONES CONSTRUCTION INC. (34462)	331,570,984.66	On-Going	August 07, 2024	April 03, 2025	93.19
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00159	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - (S00001SM) K0680+(-697) - K680+000, K0680+529 - K0680+565, K0681+020 - K0681+022, K0684+435 - K0684+476, K0684+650 - K0684+750, K0685+070 - K0685+165,	EZJONES CONSTRUCTION INC. (34462) / EFC DEVELOPMENT CORPORATION (45005)	189,534,814.91	On-Going	June 07, 2024	June 24, 2025	80.12
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00160	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHANGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR LED STREET LIGHTS AND SIGNAGES ALONG TIGBAO - STA. FE - SAN MIGUEL ROAD, PHASE 1, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	96,379,941.88	On-Going	May 16, 2024	October 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00161	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHANGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR LED STREET LIGHTS AND SIGNAGES ALONG TIGBAO - STA. FE - SAN MIGUEL ROAD, PHASE 2, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	96,390,731.62	On-Going	May 16, 2024	October 12, 2024	30.29



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00162	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0791+649 - K0792+200, K0796+558 - K0797+000, K0806+120 - K0807+000, K0822+000 - K0824+500, K0	ETAN CONSTRUCTION (39761) / RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	163,947,292.96	On-Going	June 07, 2024	June 01, 2025	91.19
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LUNGSODAAN, HINUNDAYAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,938,955.90	On-Going	June 13, 2024	November 24, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00164	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DAS-AY FLOOD CONTROL STRUCTURE, HINUNANGAN, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	48,223,804.90	On-Going	June 17, 2024	May 07, 2025	81.36
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00165	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF HIMBANGAN, SHORELINE PROTECTION (SEGMENT 1), SAINT BERNARD, SOUTHERN LEYTE	CIRCLE Z VENTURES & DEVELOPMENT CORP. (36765)	47,767,497.82	On-Going	June 17, 2024	March 25, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00166	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PANALIAN FLOOD CONTROL, SILAGO, SOUTHERN LEYTE	RJIR ENTERPRISES CORPORATION (34843) / ACESCAPE CONSTRUCTION (52206)	50,787,500.82	On-Going	June 10, 2024	February 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00167	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SUBANG DAKU FLOOD CONTROL (BARANGAY ZONE 5 SECTION SEGMENT 2), SOGOD, SOUTHERN LEYTE	RJIR ENTERPRISES CORPORATION (34843) / ACESCAPE CONSTRUCTION (52206)	48,248,900.08	On-Going	June 10, 2024	April 30, 2025	96.49
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00168	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SUBANG DAKU FLOOD CONTROL (BARANGAY ZONE 5 SECTION SEGMENT 3), SOGOD, SOUTHERN LEYTE	RJIR ENTERPRISES CORPORATION (34843) / ACESCAPE CONSTRUCTION (52206)	48,248,516.66	On-Going	June 10, 2024	April 30, 2025	95.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY CONSOLACION, SOG	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,816,031.21	Completed	June 10, 2024	October 18, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00170	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SHORELINE PROTECTION, BARANGAY JUBAS, LIBAGON, SOU	TUBIGAN BUILDERS (33185)	4,824,536.04	Completed	June 10, 2024	March 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00171	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF PANDAN SHORELINE PROTECTION, LILOAN, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	48,229,171.65	On-Going	June 10, 2024	March 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00172	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR LED STREET LIGHTS ALONG LEYTE - SAMAR ROAD (VIA GUINTIGUIAN) BRGY. SUHI AND CABALAWAN, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	96,399,105.71	Completed	June 06, 2024	November 02, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00173	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, ALONG BRGY. CAROLINA, CAN-AVID - DOLORES ROAD, STA. 24+579 - STA. 25+975	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JGO BUILDERS (42627)	96,427,828.34	On-Going	June 07, 2024	February 01, 2025	98.14
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00174	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAGACAY RIVER, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462) / JB KONSTRUKTURA COMPANY (43862)	52,848,087.60	On-Going	June 07, 2024	March 14, 2025	97.93
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00175	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, ALONG BRGY. CAROLINA, CAN-AVID - DOLORES ROAD, STA. 25+975 - STA. 27+371	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	96,383,612.00	On-Going	August 01, 2024	March 28, 2025	77.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00177	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PANGPANG - PALAPAG - MAPANAS - GAMAY - LAPINIG ROAD - K0810+751 - K0810+840	EZJONES CONSTRUCTION INC. (34462)	144,680,981.76	On-Going	June 07, 2024	April 02, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00178	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PHASE I, BRGY. 6 - SITIO PALASPAS TO BRGY. POLANGI, TAFT, EASTERN SAMAR LD	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,145,787.67	On-Going	June 07, 2024	January 22, 2025	76.92
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00179	CONSTRUCTION OF FLOOD CONTROL ALONG BAGACAY RIVER, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462) / JB KONSTRUKTURA COMPANY (43862)	139,631,747.85	On-Going	June 07, 2024	May 28, 2025	93.07
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00180	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BAGAHUPI - BABATNGON - STA. CRUZ - BARUGO - CARIGARA RD. (S00066LT) K0927+(-492) - K0927+(-428)	EZJONES CONSTRUCTION INC. (34462)	192,883,412.24	On-Going	June 07, 2024	April 02, 2025	87.29
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00181	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TACLOBAN - PALO DIVERSION ROAD INCLUDING DRAINAGE SYSTEM, PACKAGE A-2, PALO, LEYTE	EZJONES CONSTRUCTION INC. (34462)	115,696,121.97	On-Going	July 05, 2024	April 30, 2025	97.65
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00182	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD BRGY. CANTEROS - GUIBOANGAN - JEPACO, CAN-AVID, EASTERN SAMAR LD	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	96,369,758.84	On-Going	June 07, 2024	April 02, 2025	77.68
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00184	CLUSTER 01: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. KAHUPIAN, SOGOD, SOUTHERN LEYTE, 2. CO	FFJJ CONSTRUCTION (16712)	9,882,715.45	On-Going	July 10, 2024	April 26, 2025	95.79
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00185	CLUSTER 02: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. GUINTOYLAN, LILOAN, SOUTHERN LEYTE; 2. CONVERGENC	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	10,376,829.30	On-Going	June 17, 2024	May 02, 2025	86.33



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00186	CLUSTER 03: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN FRANCISCO, SOUTHERN LEYTE; 2. CONVERGENC	TUBIGAN BUILDERS (33185)	9,878,440.03	On-Going	June 17, 2024	November 28, 2024	91.37
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00187	CLUSTER 04: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. SAN ROQUE, PINTUYAN, SOUTHERN LEYTE; 2	FFJJ CONSTRUCTION (16712)	14,827,666.78	On-Going	June 17, 2024	October 31, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00188	CLUSTER 05: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAHAYAG, SAINT BERNARD, SOUTHERN LEYTE; 2. CONVERGE	TUBIGAN BUILDERS (33185)	6,925,707.62	On-Going	July 10, 2024	April 10, 2025	93.60
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00189	CLUSTER 06: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. MAHALO, ANAHAWAN, SOUTHERN LEYTE; 2. CONVERGENCE	FFJJ CONSTRUCTION (16712)	14,795,389.09	On-Going	June 17, 2024	August 30, 2024	79.96
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00190	CLUSTER 07: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DISTRICT 2, HINUNDAYAN, SOUTHERN LEYTE;	TUBIGAN BUILDERS (33185)	14,822,990.99	On-Going	June 17, 2024	November 28, 2024	67.45
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00191	CLUSTER 08: 1. CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDERS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. CANIPAAN, HINUNANGAN, SOUTHERN LEYTE AND TWO	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	10,858,393.39	On-Going	June 17, 2024	December 08, 2024	85.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00192	CLUSTER 09: CONVERGENCE AND SPECIAL SUPPORT PROGRM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CALAYUGAN, HINUNANGAN, SOUTHERN LEYTE AND THREE (3) OTH	FFJJ CONSTRUCTION (16712)	14,332,276.86	On-Going	June 17, 2024	December 13, 2024	93.94
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00193	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - LIBUNGAO - MATAG-OB - PALOMPON RD - K1008+640 - K1008+790, K1008+830 - K1008+880	EZJONES CONSTRUCTION INC. (34462)	144,633,458.17	Completed	July 05, 2024	April 30, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00195	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0715+000 - K0715+282, K0723+000 - K0723+586, K0724+579 - K0724+650	BCG DESIGN AND CONSTRUCTION (43067)	28,877,371.65	On-Going	June 07, 2024	December 13, 2024	92.43
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00196	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, ALONG BRGY. CAROLINA, CAN-AVID - DOLORES ROAD, STA. 27+371 - 28+767	JGO BUILDERS (42627) / YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,404,306.67	On-Going	September 10, 2024	May 07, 2025	70.98
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00197	CLUSTER 9: 1. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PANGPANG - PALAPAG - MAPANAS - GAMAY - ALPINIG ROAD - K0809+676 - K0809+780; 2. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PANGPANG - PALAPAG -	EZJONES CONSTRUCTION INC. (34462)	385,868,741.07	On-Going	June 07, 2024	April 02, 2025	86.04
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00198	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAHAAN RIVER, BARANGAY BALUD TO BARANGAY STA. ELENA, TANAUAN, LEYTE, LEYTE 1ST LD	EZJONES CONSTRUCTION INC. (34462) / JB KONSTRUKTURA COMPANY (43862)	212,182,692.51	On-Going	June 07, 2024	June 01, 2025	93.55
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00199	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DAPDAP RIVER, BRGY. DAPDAP, ALANGALANG, LEYTE	CDU CONSTRUCTION (13915)	96,449,160.00	Completed	August 01, 2024	May 27, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00200	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIIT RIVER, PHASE 2, TACLOBAN CITY	JGO BUILDERS (42627)	91,370,858.69	On-Going	November 28, 2024	September 23, 2025	80.58



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00201	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF BARANGAY AET - SAN JUAN ROAD, SULAT, EASTERN SAMAR	TUBIGAN BUILDERS (33185)	48,169,667.87	On-Going	July 05, 2024	December 31, 2024	92.45
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00202	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY TEBALAWON TO BARANGAY TAWAGAN, ARTECHE, EASTERN SAMAR	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	45,304,811.17	On-Going	July 05, 2024	March 01, 2025	90.16
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00203	CLUSTER 5: 1. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - ALLEN - CATARMAN RD (S00005SM) - K0703+390 - K703+520; 2. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - ALLEN - CATARMAN RD (S00005SM) - K0703+960	EZJONES CONSTRUCTION INC. (34462)	347,281,982.76	On-Going	July 05, 2024	May 15, 2025	96.63
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00204	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIVERSION COASTAL ROAD AND BRIDGE FROM SABANG SOUTH TO SABANG NORT	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	163,352,384.38	On-Going	August 01, 2024	July 26, 2025	76.47
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00205	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD BRGY. BIGO, SITIO KABAY-ANGAN TO BRGY. CONCEPTION TO BRGY. CAGSALAY, ARTECHE, EASTERN SAMAR	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	48,199,917.04	On-Going	July 05, 2024	March 11, 2025	88.99
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00206	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BAGAHUPI - BABATNGON - STA. CRUZ - BARUGO - CARIGARA RD. (S00064LT) K0924+664 - K0924+800, K0925+154 - K0925+220, K0925+1240 - K0925+1280	EZJONES CONSTRUCTION INC. (34462)	144,638,860.12	On-Going	October 07, 2024	August 02, 2025	84.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00207	CLUSTER 4: 1. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD - K0887+800 - K0887+890 (RS); 2. NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - WRIGHT - TAFT - BORONGAN RD - K0887+890	EZJONES CONSTRUCTION INC. (34462)	293,768,727.11	On-Going	August 07, 2024	June 02, 2025	94.11
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00208	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. LOOC ROAD, SAN RICARDO, SOUTHERN LEYTE	TUBIGAN BUILDERS (33185)	9,885,498.35	On-Going	August 12, 2024	December 21, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00209	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NEW BRGY. MANGLIT ROAD, PINTUYAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,882,075.78	On-Going	August 12, 2024	November 18, 2024	97.34
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00210	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF POBLACION ANILAO ROAD, LILOAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,899,072.93	On-Going	September 10, 2024	November 16, 2024	79.02
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00211	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. NAVALITA - PULANG YUTA - BRGY. BACULOD ROAD,	FFJJ CONSTRUCTION (16712)	19,793,312.71	On-Going	August 14, 2024	May 06, 2025	88.76
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00212	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. MERCEDES CAWAYAN ROAD, SILAGO, SOUTHERN LEYT	TUBIGAN BUILDERS (33185)	9,888,130.31	On-Going	August 14, 2024	November 20, 2024	77.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00213	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. NUEVA ESPERANZA ROAD, HINUNANGAN, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	19,785,820.99	On-Going	August 14, 2024	May 29, 2025	85.17
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00214	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. CATMON TO BRGY. STA. CRUZ ROAD, ST. BERNARD, SOU	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	19,789,088.45	On-Going	August 14, 2024	October 04, 2025	79.50
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. CATMON TO BRGY. STA. CRUZ ROAD, ST. BERNARD, SOU	TUBIGAN BUILDERS (33185)	9,889,107.09	On-Going	August 14, 2024	February 18, 2025	18.69
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00216	CLUSTER 10: 1. NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/NEW ROADS - ARTECHE, BRGY. CATUMSAN - JIPAPAD - LAS NAVAS - CATUBIG, RAWIS ROAD, EASTERN SAMAR; 2. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING	QUEEN MARIECRIS CONSTRUCTION CORP. (53124)	96,449,641.77	On-Going	July 16, 2024	March 17, 2025	76.97
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00216	CLUSTER 10: 1. NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/NEW ROADS - ARTECHE, BRGY. CATUMSAN - JIPAPAD - LAS NAVAS - CATUBIG, RAWIS ROAD, EASTERN SAMAR; 2. CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING	QUEEN MARIECRIS CONSTRUCTION CORP. (53124)	96,449,641.77	On-Going	July 16, 2024	March 17, 2025	76.97
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00217	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PANGPANG - PALAPAG - MAPANAS - GAMAY - LAPINIG ROAD - K0810+840 - K0810+948	EZJONES CONSTRUCTION INC. (34462)	144,674,436.35	On-Going	October 07, 2024	August 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00218	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0899+215 - K0899+987, K0900+965 - K0901+030	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	52,444,945.80	Completed	September 10, 2024	January 07, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00219	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0899+079 - K0899+215, TACLOBAN CITY LD	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY: R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	7,251,414.53	On-Going	September 05, 2024	October 14, 2024	78.89
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00220	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD BRGY. HOMONHON - CASUGURAN - HABAG, GUIUAN, EASTERN SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	96,446,006.30	On-Going	September 10, 2024	July 31, 2025	38.16
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00221	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0703+705 - K0703+770	EZJONES CONSTRUCTION INC. (34462)	91,273,726.45	On-Going	August 07, 2024	May 13, 2025	0.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00222	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY POBLACION	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,817,843.88	On-Going	August 14, 2024	January 10, 2025	6.69
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00223	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN VICEN	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,824,962.10	On-Going	October 24, 2024	December 22, 2024	77.33
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00224	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. STO. NIÑO 1 - SALVACION (SITIO DAGMOL) ROAD,	FFJJ CONSTRUCTION (16712)	9,888,530.15	On-Going	August 14, 2024	October 23, 2024	67.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00225	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD/S AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF AN-AN ROAD, HINUNDAYAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,884,638.44	On-Going	August 14, 2024	December 01, 2024	61.61
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00226	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF HUGPA POBLACION KAGINGKINGAN ROAD, ANAHAWAN, SOUTH	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,883,584.10	On-Going	October 24, 2024	January 30, 2025	55.22
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00227	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. CENTRAL TO BRGY. GABI ROAD, SAN FRANCISCO, S	FFJJ CONSTRUCTION (16712)	19,785,444.70	On-Going	August 14, 2024	March 12, 2025	68.33
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00228	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PANGPANG - PALAPAG - MAPANAS - GAMAY - LAPINIG ROAD - K0812+312 - K812+392, NORTHERN SAMAR 2ND DISTRICT	EZJONES CONSTRUCTION INC. (34462)	144,682,262.66	On-Going	October 11, 2024	August 06, 2025	97.15
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00229	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0703+770 - K0703+840, K0704+960 - K0705+010, SAMAR 1ST DISTRICT	EZJONES CONSTRUCTION INC. (34462)	141,348,656.46	On-Going	August 05, 2024	May 31, 2025	94.63
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00230	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0898+501 - K0898+658, TACLOBAN CITY LD	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	8,705,710.39	On-Going	August 15, 2024	September 23, 2024	62.57
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00231	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0898+658 - K0899+079, TACLOBAN CITY LD	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	24,094,697.05	On-Going	August 15, 2024	November 12, 2024	95.84



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00232	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM FY2024, TWENTY-TWO (22) VERTICAL STAINLESS STEEL TANK & FOUR (4) HORIZONTAL STAINLESS STEEL TANK: 1. CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) FY 2024 - NATIONAL GOVERNMENT AGENCY - POLICE STATION 3, B	JB LABATIAO DESIGN AND BUILD (45090)	6,050,061.23	Completed	September 10, 2024	March 10, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00233	CLUSTER 11: 1. SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF (RCDG) REINFORCED CONCRETE DECK GIRDER BRIDGE BARAN	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	144,698,851.24	On-Going	August 01, 2024	November 23, 2025	94.89
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00234	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS DAANG MAHARLIKA (LT) - K0900+300 - K0900+760	JELM CONSTRUCTION CORP. (33230) / JB LABATIAO DESIGN AND BUILD (45090)	32,361,246.22	On-Going	August 01, 2024	June 04, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00235	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0939+770 - K0941+000, K0946+000 - K0947+000	DUROS DEVELOPMENT CORP. (22729)	132,535,448.78	Completed	August 15, 2024	January 26, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00236	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0906+520 - K0906+915	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	14,890,947.16	On-Going	September 05, 2024	November 13, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00237	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0898+474 - K0898+501	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	1,752,173.25	On-Going	August 15, 2024	August 30, 2024	0.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00238	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SAN JUANICO BR) - K0810+134 - K0810+500, K0815+000 - K0815+550, K0817+500 - K	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / MAGA CONSTRUCTION AND SUPPLIES INC. (35891)	332,542,631.49	On-Going	August 01, 2024	March 13, 2026	85.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00240	CSSP: SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE AS PER R.A. 11239, INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0742+500 - K0743+500, BARANGAY SOLSOGON, STA. MARGARITA, SAMAR	H.A.H. REVERIE CONSTRUCTION CORP. (38051)	579,807.36	On-Going	September 10, 2024	December 25, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00241	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0919+304 - K0920+127, LEYTE 1ST LD	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	53,607,749.74	On-Going	September 06, 2024	January 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00242	CSSP: SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE AS PER R.A. 11239, INSTALLATION/APPLICATION OF SINAGE AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0747+000 - K0748+000, BARANGAY NAPURO, STA. MARGARITA, SAMAR 1ST	BCG DESIGN AND CONSTRUCTION (43067)	628,236.73	On-Going	September 12, 2024	October 01, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00243	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.) - K0707+108 - K0707+808, K0734+137 - K0734+539, K0777+389 - K0778+000, K0781+240 - K0781+780,	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	76,477,094.63	On-Going	September 10, 2024	June 16, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00244	CSSP: SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE AS PER R.A. 11239, INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0748+500 - K0749+500, BARANGAY INORAGUIAO, STA. MARGARITA, SAMA	H.A.H. REVERIE CONSTRUCTION CORP. (38051)	669,588.57	Completed	September 10, 2024	December 25, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00245	CSSP: SPECIAL	BCG DESIGN AND CONSTRUCTION (43067)	588,703.91	Completed	September 06, 2024	September 25, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00246	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES JUBASAN BR. 1 (B00249SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR), NORTHERN SAMAR 1ST LD	LEDA CONSTRUCTION INCORPORATED (12229) / 5GG CONSTRUCTION (FORMERLY: 5G GALVEZ CONSTRUCTION AND SUPPLY) (34736)	50,825,099.47	On-Going	September 05, 2024	May 02, 2025	94.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00251	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BASEY - MAYDOLONG ROAD (PHASE 2), EASTERN SAMAR	NARRA HYDRO CONSTRUCTION SERVICES INC. (53755)	86,762,843.43	On-Going	October 07, 2024	March 26, 2026	90.37
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00253	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0908+605 - K0909+017, TACLOBAN CITY	FILZAND CONSTRUCTION (52368)	26,449,217.80	On-Going	September 10, 2024	April 22, 2025	90.69
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00255	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0941+000 - K0941+506, K0941+522 - K0941+789, K0941+982 - K0941+988, K0943+810 - K0945+000, LEYTE 2ND LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	118,040,042.83	On-Going	September 10, 2024	February 16, 2025	95.01
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00256	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0901+440 - K0901+641, K0902+115, TACLOBAN CITY LD	LEDA CONSTRUCTION INCORPORATED (12229)	11,567,065.46	On-Going	September 10, 2024	February 16, 2025	86.14
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00257	BRIDGE - WIDENING OF PERMANENT BRIDGES - LAYOG BR. (B00551LT) ALONG DAANG MAHARLIKA (LT), LEYTE 5TH LD	C N E CONSTRUCTION (22148) / ACESCAPE CONSTRUCTION (52206)	63,542,638.85	On-Going	September 10, 2024	October 15, 2025	65.65
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00258	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SITIO KALAWIT - BARANGAY CADIAN, ORAS, EATERN SAMAR	CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY (45526)	168,824,416.22	On-Going	September 05, 2024	August 30, 2025	85.14
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00261	CLUSTER 11: 1. SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF (RCDG) REINFORCED CONCRETE DECK GIRDER BRIDGE BARAN	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	225,728,790.46	On-Going	September 10, 2024	June 13, 2025	56.40
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00262	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF SOLAR LED STREET LIGHTS, AND SIGNAGES ALONG TACLOBAN CITY BYPASS ROAD EXTENSION, PHASE 1, BARANGAY TIGBAO, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	96,404,719.83	On-Going	September 12, 2024	February 08, 2025	32.27



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00266	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0898+604 - K0898+688, TACLOBAN CITY LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	4,800,978.39	On-Going	September 10, 2024	January 02, 2025	87.11
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00270	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES JUBASAN BR. 2 (B00248SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR), NORTHERN SAMAR 1ST LD	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	29,270,400.40	Completed	September 10, 2024	March 08, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00271	BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - SAN JOAQUIN BR. (B00033LT) ALONG DAANG MAHARLIKA (LT), LEYTE 1ST LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	13,499,000.41	On-Going	October 09, 2024	March 07, 2025	94.03
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00274	BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - BERNARD REED BR. (B00650LT) ALONG DAANG MAHARLIKA (LT), PALO, LEYTE 1ST DEO	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	9,640,000.00	On-Going	October 07, 2024	February 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00275	BRIDGE - WIDENING OF PERMANENT BRIDGES - MAYUGA BR. (B00607LT) ALONG DAANG MAHARLIKA (LT), SOUTHERN LEYTE 2ND DEO	FFJJ CONSTRUCTION (16712)	28,924,630.80	On-Going	October 07, 2024	October 24, 2025	27.07
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00276	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0680+(-106) - K0680+088, K0688+410 - K0688+570, NORTHERN SAMAR 1ST LD	SAL CONSTRUCTION (34646) / CDU CONSTRUCTION (13915)	96,249,160.46	On-Going	November 28, 2024	July 30, 2025	75.40
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00277	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0680+155 - K0680+572, K0680+596 - K0680+879, K0680+909 - K0680+914, K0682+960 - K0683+000, NORTHERN SAMAR 1ST LD	NFH CONSTRUCTION & SUPPLY (16055) / VCD CONSTRUCTION AND SUPPLY (35378)	55,134,945.34	On-Going	November 28, 2024	March 27, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00278	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0904+689 - K0905+007, K0905+984 - K0906+505, K0909+017 - K0909+274, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / ML_BUILDERS INC. (38401)	45,156,908.69	On-Going	October 07, 2024	July 26, 2025	95.06



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00280	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0906+701 - K0906+729, K0906+914 - K0907+000, TACLOBAN CITY LD	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	4,378,689.83	On-Going	October 07, 2024	January 24, 2025	26.06
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00286	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN - S RICARDO RD - K1062+402 - K1062+472, K1062+585 - K1062+780, K1062+880 - K1063+740, K1063+920 - K1064+312, SOUTHERN LEYTE SUB-DEO	FFJJ CONSTRUCTION (16712)	48,234,235.52	On-Going	October 10, 2024	May 02, 2025	87.81
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00287	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - BDRY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT DAANG MAHARLIKA - K1208+396 - K1209+000, K1210+787 - K1212+090, K1212+136 - K1212+1186, K1212+1253 - K1213+232, SOUTHERN LEYTE SUB-DEO	FFJJ CONSTRUCTION (16712)	100,557,778.81	On-Going	October 10, 2024	July 11, 2025	83.25
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00289	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0921+956 - K0922+908, LEYTE 1ST LD	DYSON CONSTRUCTION AND TRADING CORPORATION (50159)	24,099,405.16	Completed	October 07, 2024	June 28, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00291	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PAVED SHOULDERS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0833+150 - K0834+150, PARANAS	BCG DESIGN AND CONSTRUCTION (43067)	5,858,090.27	On-Going	November 28, 2024	May 08, 2025	3.74
Region VIII	2024	Regular Infra - GAA 2024 OO-2	24I00292	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY SAN MIGUEL PROTECTING NATIONAL ROAD AND BRIDGES, BALANGIGA, EASTERN SAMAR LD	JGO BUILDERS (42627)	144,748,450.34	On-Going	May 14, 2025	April 08, 2026	95.61
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00293	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, PEDESTRIAN FENCING, AND SIDEWALK ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0825+000 - K0826	BCG DESIGN AND CONSTRUCTION (43067)	1,011,225.63	Completed	November 28, 2024	December 12, 2024	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00294	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - HIBUGA BR. (B00069LT) ALONG DAANG MAHARLIKA (LT), LEYTE 2ND LD	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	5,302,424.11	Completed	October 07, 2024	February 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00295	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - LABIRANAN BR. (B00064LT) ALONG DAANG MAHARLIKA (LT), LEYTE 2ND LD	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	9,644,936.25	Completed	October 07, 2024	February 03, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00297	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) K0840+000 - K0840+107, K0840+850 - K0841+400, K0841+900 - K0842	JUPA CONSTRUCTION (23577)	48,411,742.77	On-Going	October 07, 2024	May 04, 2025	85.02
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00298	BRIDGE - WIDENING OF PERMANENT BRIDGES - HILUSIG BR. (B00545LT) ALONG DAANG MAHARLIKA (LT), LEYTE 5TH LD	C N E CONSTRUCTION (22148)	59,275,565.02	On-Going	October 09, 2024	February 13, 2026	99.53
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00306	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN - S RICARDO RD - K1060+476 - K1061+000, K1061+416 - K1062+402, SOUTHERN LEYTE SUB-DEO	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	48,249,723.23	On-Going	October 10, 2024	June 01, 2025	56.10
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00307	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN - S RICARDO RD - K1057+477 - K1058+562, K1058+667 - K1059+047, SOUTHERN LEYTE SUB-DEO	JUCONS CONSTRUCTION OPC (FORMERLY:JUCONS CONSTRUCTION &SUPPLY) (32051)	46,116,248.47	On-Going	October 10, 2024	July 26, 2025	51.20
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00308	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY CALINGATNAN, BORONGAN CITY, EASTERN SAMAR	JGO BUILDERS (42627)	144,607,635.40	On-Going	November 28, 2024	October 23, 2025	83.61
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00309	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURES, BARANGAY BENUWANGAN, BORONGAN CITY, EASTERN SAMAR	JGO BUILDERS (42627)	144,665,090.72	On-Going	November 28, 2024	October 23, 2025	80.38
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00311	BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - SILAGA BR. (B00397SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR), SAMAR	NORTHERN BUILDERS (8789) / ETAN CONSTRUCTION (39761)	46,269,399.76	On-Going	November 28, 2024	July 25, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00312	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0971+035 - K0972+000, K0996+153 - K0998+636	C N E CONSTRUCTION (22148) / RJIR ENTERPRISES CORPORATION (34843)	113,365,366.33	On-Going	October 10, 2024	May 08, 2025	72.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00313	BRIDGE - REPLACEMENT OF PERMANENT WEAK BRIDGES - TANGAO BR. (B00335SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.)	NORTHERN BUILDERS (8789) / RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	89,592,650.54	On-Going	November 28, 2024	September 23, 2025	31.70
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00314	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PAVED SHOULDERS ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO SECTION) - K0876+000 - K0877+000, STA. RI	BCG DESIGN AND CONSTRUCTION (43067)	6,047,044.00	On-Going	November 28, 2024	January 26, 2025	1.30
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00316	BRIDGE - WIDENING OF PERMANENT BRIDGES - TAGBINUNGA BR. (B00549LT) ALONG DAANG MAHARLIKA (LT), LEYTE 5TH DEO	C N E CONSTRUCTION (22148)	54,571,299.49	On-Going	January 09, 2025	January 03, 2026	94.74
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00317	BRIDGE - WIDENING OF PERMANENT BRIDGES - TAG-ABACA BR. (B00544LT) ALONG DAANG MAHARLIKA (LT), LEYTE 5TH DEO	ACESCAPE CONSTRUCTION (52206)	20,104,969.48	Completed	October 11, 2024	August 15, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00318	BRIDGE - REPLACEMENT OF PERMANENT WEAK BRIDGES - CAAGUIT-ITAN BR. 1 (B00242SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR), NORTHERN SAMAR 1ST LD	CDU CONSTRUCTION (13915)	31,814,400.00	On-Going	October 07, 2024	February 07, 2026	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00319	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - LILOAN - S RICARDO RD - K1059+200 - K1060+220, SOUTHERN LEYTE SUB-DEO	FFJJ CONSTRUCTION (16712)	32,396,406.97	On-Going	October 16, 2024	July 11, 2025	77.87
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00320	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SAN ROQUE - MILAGROSO ROAD, SOGOD, SOUTHERN LEYTE	FFJJ CONSTRUCTION (16712)	19,784,185.01	On-Going	October 16, 2024	February 06, 2025	47.50
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00321	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PINAMUDLAN MOUNT KABITAJAN ROAD, SAN FRANCISCO, SOUTHE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,888,361.46	On-Going	October 24, 2024	January 30, 2025	61.94



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00326	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABALAWAN CREEK, BRGY. CABALAWAN, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	154,347,755.69	On-Going	October 25, 2024	August 20, 2025	2.62
Region VIII	2024	Regular Infra - GAA 2024 LP	24I00327	LOCAL PROGRAM (LP) - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF TACLOBAN AIRPORT PASSENGER TERMINAL BUILDING PHASE 3, TACLOBAN CITY	OCTAGON CONCRETE SOLUTIONS INC. (34475)	964,279,521.47	On-Going	October 14, 2024	February 05, 2026	83.74
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00328	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAGONG PILIPINAS SERBISYO CENTER), ALANGALANG, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868) / KAEI CONSTRUCTION AND SUPPLY (49152)	247,395,608.52	On-Going	November 04, 2024	June 26, 2026	48.86
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00342	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. MINOYHO TO BRGY. SOMOJE ROAD, SAN JUAN, SOU	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	19,783,863.05	On-Going	January 13, 2025	July 07, 2025	86.85
Region VIII	2024	Regular Infra - GAA 2024 LP	24I00344	LOCAL PROGRAM - BUILDING AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF MOTORPOOL, DPWH SOUTHERN LEYTE 2ND DEO	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,624,636.23	On-Going	December 12, 2024	May 20, 2025	1.52
Region VIII	2024	Regular Infra - GAA 2024 LP	24I00345	LOCAL PROGRAM - BUILDING AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF NEW DPWH BUILDING (SOUTHERN LEYTE 2ND LD), SOGOD, SOUTHERN LEYTE, PHASE 2	SAMARINAN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: SAMARINAN CONSTRUCTION) (18303)	48,198,573.80	On-Going	December 12, 2024	January 11, 2026	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00347	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1042+815 - K1042+860, LIBAGON, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,227,653.72	On-Going	December 04, 2024	July 26, 2025	90.83



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00348	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K1042+770 - K1042+815, LIBAGON, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,239,079.19	On-Going	December 04, 2024	July 26, 2025	91.32
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00349	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS, DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0726+400, SAMAR 1ST LD	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	9,639,054.84	Completed	December 04, 2024	April 04, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00350	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS, DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0741+913, SAMAR 1ST LD	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	9,635,154.77	Completed	December 04, 2024	May 29, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00352	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF AIRPORT FACILITY, TACLOBAN AIRPORT, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / E.M. CUERPO, INC. (30963)	494,887,050.79	On-Going	November 28, 2024	October 23, 2025	82.41
Region VIII	2024	Regular Infra - GAA 2024 CP	24I00353	CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY - (TIKAS) - CONSTRUCTION OF 8ID ARMORY, 8TH INFANTRY (STORMTROOPERS) DIVISION, PHILIPPINE ARMY, BRGY. MALIGAYA, STA. RITA, SAMAR	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	19,584,610.74	On-Going	January 02, 2025	May 31, 2025	0.74
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00354	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - MAWO PARALLEL BR. (B00599SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.), NORTHERN SAMAR 1ST	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	39,144,661.11	On-Going	December 04, 2024	August 30, 2025	53.76
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00355	CLUSTER 13: 1. SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (LT) (S00002LT) - K0906+625, APITONG - PATERNO ROAD (S00017LT), AND APITONG STREET; AND OTHER THREE (3) PROJECTS	LEDA CONSTRUCTION INCORPORATED (12229) / ALPHASUN CONSTRUCTION AND TRADING CORPORATION (48952)	38,544,818.83	On-Going	January 13, 2025	April 12, 2025	12.48
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00356	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - AGOGONG BR. (B00342LT) ALONG BDY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT DAANG MAHARLIKA, SOGOD, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,258,911.32	On-Going	December 12, 2024	October 08, 2025	45.79



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00357	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. DAYANOG ROAD, SAN JUAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	9,889,286.69	On-Going	December 16, 2024	March 24, 2025	40.02
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00358	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SOGOD TO HINUNANGAN BYPA	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	96,487,718.12	On-Going	December 12, 2024	October 29, 2025	57.53
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00359	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - LILOAN - S RICARDO RD - K1081+470 - K1081+530, PINTUYAN, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,234,679.61	On-Going	January 13, 2025	September 04, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00360	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - LILOAN - S RICARDO RD - K1082+350 - K1082+400	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,234,929.93	On-Going	January 13, 2025	September 04, 2025	86.86
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00361	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - LILOAN - S RICARDO RD - K1082+400 - K1082+450	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	48,240,333.26	On-Going	January 13, 2025	September 04, 2025	86.10
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00368	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (S00062SM) - K0741+913 AND CALBAYOG DIVERSION ROAD (S00085SM), SAMAR 1ST LD	INART CONSTRUCTIONS & SUPPLY OPC (55178)	9,634,031.54	On-Going	April 10, 2025	July 08, 2025	100.00
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00369	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR) - K0732+710, SAMAR 1ST LD	JFR CONSTRUCTION INC. (FORMERLY: JFR CONSTRUCTION) (35890)	13,434,282.88	On-Going	August 14, 2025	December 11, 2025	1.07



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00370	BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO TAB-OK, BARANGAY NALIBUNAN, ABUYOG, LEYTE	RJIR ENTERPRISES CORPORATION (34843)	69,249,606.72	On-Going	January 13, 2025	November 08, 2025	67.64
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00371	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (S00062SM) - K0726+400 AND CALBAYOG DIVERSION ROAD (S00085SM), SAMAR 1ST LD	INART CONSTRUCTIONS & SUPPLY OPC (55178)	9,624,508.42	On-Going	May 14, 2025	August 11, 2025	64.25
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00372	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0902+317, TACLOBAN CITY	G.O.C. BUILDERS (36230)	10,128,043.76	On-Going	July 15, 2025	October 12, 2025	40.67
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00375	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER), TOLOSA, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / E.M. CUERPO, INC. (30963)	197,899,468.14	On-Going	January 13, 2025	November 08, 2025	72.84
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00381	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (S00062SM) - K0732+710 AND J LUNA STREET (S00072SM)	INART CONSTRUCTIONS & SUPPLY OPC (55178)	9,633,460.43	On-Going	April 10, 2025	July 08, 2025	1.04
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00382	BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF FOUR-STOREY UP TACLOBAN ADMINISTRATION, INNOVATION AND RESEARCH (AIR) BUILDING, UP TACLOBAN STA ELENA CAMPUS, TACLOBAN CITY, LEYTE	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868) / KAEI CONSTRUCTION AND SUPPLY (49152)	431,917,402.15	On-Going	February 28, 2025	February 22, 2026	24.17
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00383	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0935+(-122.80) - K0935+(-039), K0935+125 - K0935+250	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / WP ALVERO CONSTRUCTION SERVICES (54989)	71,765,559.03	On-Going	March 07, 2025	September 27, 2025	76.56
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00384	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - TIGBAO - STA. FE - SAN MIGUEL ROAD - K0904+093 - K0905+000, K0907+250 - K0907+268, K0907+745 - K0907+775, K0907+940 - K0908+000	EZJONES CONSTRUCTION INC. (34462)	90,176,930.82	On-Going	June 11, 2025	August 06, 2026	45.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00392	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - MAWO BR. (B00246SM) ALONG DAANG MAHARLIKA (SM) (SN ISIDRO - SN JUANICO BR.)	MCU CONSTRUCTION (43739)	96,449,000.00	On-Going	May 14, 2025	May 08, 2026	46.99
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00395	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF EASTERN VISAYAS MEDICAL CENTER, CANCER CENTER, TACLOBAN CITY	E.M. CUERPO, INC. (30963) / G.O.C. BUILDERS (36230)	482,189,721.06	On-Going	May 30, 2025	March 25, 2026	26.89
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00402	SIPAG - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF TOLOSA - DULAG BY-PASS ROAD, LEYTE	JELM CONSTRUCTION CORP. (33230) / JEFS BUILDERS OPC (56605)	144,650,394.10	On-Going	April 16, 2025	April 10, 2026	0.40
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00409	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (S00002LT) - K0906 + 941 - K0907 + 010	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	1,569,191.23	On-Going	August 14, 2025	October 12, 2025	0.15
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00410	NETWORK DEVELOPMENT - OFF CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LT) - K0932+952 - K0933+845	XDR CONSTRUCTION AND SUPPLY (45482)	16,063,444.21	On-Going	July 10, 2025	January 15, 2026	25.02
Region VIII	2024	Regular Infra - GAA 2024 SSP	24I00416	BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF BENJAMIN ROMUALDEZ INTERNATIONAL CONVENTION CENTER WITH SITE DEVELOPMENT PHASE II, TACLOBAN CITY	EZJONES CONSTRUCTION INC. (34462)	247,476,612.50	On-Going	September 12, 2025	September 06, 2026	49.71
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00422	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BAYBAY CITY DIVERSION ROAD, LEYTE	TACLOBAN 6500 INC. (FORMERLY:LTZ CONSTRUCTION AND SUPPLY) (37407)	37,012,072.86	On-Going	January 09, 2026	July 07, 2026	0.17
Region VIII	2024	Regular Infra - GAA 2024 OO-1	24I00426	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - DAANG MAHARLIKA (SM) (SN ISIDRO-SN JUANICO BR) - K0794+040 - K0794+200, K0795+230 - K0795+280, K0796+685 - K0796+770, K0797+015 - K0797+140	5GG CONSTRUCTION (FORMERLY: 5G GALVEZ CONSTRUCTION AND SUPPLY) (34736)	78,024,430.92	On-Going	January 09, 2026	November 04, 2026	0.79
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	23IJ0106	OO1: WIDENING OF PERMANENT BRIDGES, NIJAGA BR. (B00594SM) ALONG CALBAYOG DIVERSION RD, SAMAR	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701) / RICHMARK CONSTRUCTION, INC. (FOR:RICHMARK CONST.) (14227)	67,725,450.00	On-Going	December 22, 2023	August 28, 2024	39.61



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0001	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE SECONDARY ROADS, CALBAYOG - CATARMAN RD -K0796+240 - K0796+296, K0796+438 - K0796+484.70, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	29,132,486.52	Completed	April 17, 2024	November 08, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0002	CSSP: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ALMAGRO CIRCUMFERENTIAL ROAD, ALMAGRO, SAMAR	SFORT BUILDERS (41222)	4,846,031.67	Completed	April 01, 2024	May 12, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0003	(RE-ADVERTISED) CSSP: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), LIBUCAN DAKU CIRCUMFERENTIAL ROAD, TARANGNAN, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	4,858,414.33	Completed	April 18, 2024	July 21, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0006	OO1: (RE-ADVERTISED) PREVENTIVE MAINTENANCE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. - K0793+137 - K0793+343	INART CONSTRUCTIONS & SUPPLY OPC (55178)	9,655,464.00	Completed	June 25, 2024	August 19, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0007	(RE-ADVERTISED) OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - CALBAYOG - CATARMAN RD. K0803+042 - K0803+238, K0803+280 - K0803+314	JUPA CONSTRUCTION (23577)	60,182,879.06	Completed	April 17, 2024	December 27, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0009	OO2: CONSTRUCTION OF LA PAZ CIS PROTECTION WORKS, SAN JORGE, SAMAR	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	9,741,200.00	Completed	April 18, 2024	October 11, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0010	OO2: (RE-ADVERTISED) CONSTRUCTION OF DANAOS CIS PROTECTION WORKS ALONG THE DAM, CALBAYOG CITY, SAMAR	MDP CONSTRUCTION SERVICES (45809)	9,755,762.05	Completed	September 03, 2024	February 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0011	OO2: (RE-ADVERTISED) CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY MABULIGON, MATUGUINAO, SAMAR	CDU CONSTRUCTION (13915)	48,957,864.27	Completed	September 03, 2024	April 24, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0014	OO1: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CALBAYOG AIRPORT BY-PASS ROAD , SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	88,194,522.89	Completed	April 17, 2024	November 17, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0015	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY LAPAZ, SAN JORGE, SAMAR	JUPA CONSTRUCTION (23577)	47,991,241.99	Completed	April 18, 2024	December 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0016	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY CATORCE DE AGUSTO, GANDARA, SAMAR	JUPA CONSTRUCTION (23577)	48,485,486.62	Completed	April 18, 2024	November 09, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0017	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY BLANCA AURORA, SAN JORGE, SAMAR	CDU CONSTRUCTION (13915)	57,850,536.76	Completed	April 18, 2024	December 25, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0018	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY BUÑAGAN, GANDARA, SAMAR	ETAN CONSTRUCTION (39761)	29,370,339.61	Completed	April 18, 2024	October 15, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0019	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY CALIROCAN, GANDARA, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	67,514,703.27	Completed	April 18, 2024	November 24, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0020	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0795+204 - K0795+455	JUPA CONSTRUCTION (23577)	68,832,015.79	Completed	April 17, 2024	April 11, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0021	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0795+700 - K0795+800	CDU CONSTRUCTION (13915)	48,962,467.18	Completed	April 17, 2024	November 07, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0022	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0798+134 - K0798+381	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890) / ND CARANZO BUILDERS AND CONSTRUCTION SUPPLY (39145)	67,494,083.71	Completed	April 17, 2024	November 22, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0023	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0795+455 - K0795+512	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	18,225,574.47	Completed	April 17, 2024	October 28, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0024	OO1: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, STA. MARGARITA DIVERSION ROAD, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	19,554,155.46	Completed	April 17, 2024	August 29, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0025	CSSP: CONSTRUCTION OF CIRCUMFERENTIAL ROAD, TAGAPUL-AN, SAMAR	ETAN CONSTRUCTION (39761)	48,940,515.84	On-Going	August 01, 2024	March 20, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0026	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0795+621 - K0795+700	JUPA CONSTRUCTION (23577)	35,904,719.89	Completed	April 17, 2024	November 10, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0027	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0794+470 - K0794+562, K0794+948 - K0795+000	JUPA CONSTRUCTION (23577)	57,254,433.36	Completed	April 17, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0028	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0800+140 - K0800+221, K0800+257 - K0800+318, K0800+378 - K0800+415	CDU CONSTRUCTION (13915)	67,480,320.85	Completed	April 17, 2024	November 03, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0029	CSSP: ACCESS ROAD LEADING TO SULPAN CAVE, MATUGUINAO, SAMAR	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	4,851,982.24	Completed	April 18, 2024	August 03, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0030	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0804+334 - K0804+525	JUPA CONSTRUCTION (23577)	48,947,712.00	Completed	April 17, 2024	May 29, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0031	OO1: WIDENING OF PERMANENT BRIDGES, CAPACUHAN BR. (B00364SM) ALONG CALBAYOG - CATARMAN RD	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	19,584,070.91	On-Going	April 18, 2024	July 04, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0032	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, CALBAYOG - CATARMAN RD. K0797+043 - K0797+070, K0797+810 - K0797+882	ETAN CONSTRUCTION (39761)	25,569,259.24	Completed	April 18, 2024	September 22, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0033	CSSP: ACCESS ROAD LEADING TO BANGON FALLS, BRGY. TINAPLACAN, CALBAYOG CITY, SAMAR	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	4,852,470.00	Completed	April 18, 2024	July 13, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0034	CSSP: ACCESS ROAD LEADING TO PINIPISAKAN FALLS, SAN JORGE, SAMAR	MDP CONSTRUCTION SERVICES (45809)	4,881,961.67	Completed	April 18, 2024	July 14, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0035	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, (DOWN STREAM), BARANGAY MINDA, GANDARA, SAMAR	JUPA CONSTRUCTION (23577)	40,694,013.14	Completed	April 22, 2024	November 12, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0036	OO1: ROAD WIDENING - SECONDARY ROADS, CALBAYOG - CATARMAN RD - K0788+714 - K0789+000	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	13,269,000.50	Completed	April 22, 2024	August 21, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0038	OO1: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CALBAYOG CITY COASTAL ROAD, PACKAGE 4A	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	144,453,778.55	On-Going	April 22, 2024	February 09, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0039	(RE-ADVERTISED) OO1: CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS, TERTIARY ROADS, CALBAYOG DIVERSION RD, K0737+572 - K0737+852, K0737+928 - K0738+291, K0738+295 - K0738+323, K0738+328 - K0738+545, K0738+627 - K0738+908	ETAN CONSTRUCTION (39761)	49,107,015.97	On-Going	July 02, 2024	February 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0040	CSSP: (CLUSTER): CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING,1.BARANGAY SAN ISIDRO, SAN JORGE, SAMAR 2. BARANGAY TOMOGBONG, SAN JORGE, SAMAR 3. BARANGAY CALUNDAN, SAN JORGE, SAMAR 4. BARANGAY ERENAS, SAN JORGE, SAMAR 5. BARANGAY JANIPON, SAN JO	MDP CONSTRUCTION SERVICES (45809)	14,790,356.78	Completed	April 01, 2024	November 26, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0042	OO1: (RE-ADVERTISED) CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CALBAYOG CITY COASTAL ROAD, SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	144,672,909.38	On-Going	June 25, 2024	February 22, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0043	CLUSTER: CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING 1. BARANGAY PINANANGAN, STO. NIÑO, SAMAR 2. BARANGAY COROCAWAYAN, STO. NIÑO, SAMAR 3. BARANGAY LOBE-LOBE, STO. NIÑO, SAMAR	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	8,865,450.00	Completed	April 01, 2024	December 26, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0045	CSSP: CLUSTER: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, 1. BARANGAY GALLEGRO, TARANGNAN, SAMAR 2. BARANGAY MANCARES, TARANGNAN, SAMAR 3. BARANGAY BAHAY, TARANGNAN, SAMAR 4. BARANGAY SAN VICENTE, TARANGNAN, SAMAR 5. BARANGAY BALUGO, TARANGNAN, S	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	17,739,810.00	Completed	April 01, 2024	September 27, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0046	CSSP: CONSTRUCTION OF ROAD, BARANGAY DAP-DAP - BARANGAY TALINGA - BARANGAY LAHONG - BARANGAY TARANGNAN, TARANGNAN, SAMAR	ETAN CONSTRUCTION (39761)	49,470,451.63	Completed	August 01, 2024	February 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0047	CLUSTER: CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING,1. BARANGAY AVELINO, STA. MARGARITA, SAMAR 2. BARANGAY NABULO STA. MARGARITA, SAMAR	MDP CONSTRUCTION SERVICES (45809)	5,913,495.13	Completed	April 22, 2024	October 25, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0048	CLUSTER: CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, 1. BARANGAY MOBO-OB, SAN JORGE, SAMAR 2. BARANGAY LINCORO, SAN JORGE, SAMAR 3. BARANGAY SINIT-AN, SAN JORGE, SAMAR 4. BARANGAY RANERA, SAN JORGE, SAMAR 5. BARANGAY BUENAVISTA II, SAN JOR	MDP CONSTRUCTION SERVICES (45809)	17,741,040.82	Completed	April 01, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0049	CSSP: (CLUSTER): CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, 1. BARANGAY IMELDA, TARANGNAN, SAMAR 2. BARANGAY CAMBATOTAY VIEJO, TARANGNAN, SAMAR 3. BARANGAY ALCAZAR, TARANGNAN, SAMAR 4. BARANGAY LUCERDONE, TARANGNAN, SAMAR 5. BARANGAY TIZON, TARA	ETAN CONSTRUCTION (39761)	14,768,306.06	Completed	April 22, 2024	October 18, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0050	(RE-ADVERTISED) OO1: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CALBAYOG CITY COASTAL ROAD, PACKAGE 5A, SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	144,687,904.91	On-Going	June 03, 2024	May 12, 2025	80.64
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0051	CLUSTER: CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, 1. BARANGAY CALOLOMA, PAGSANGHAN, SAMAR 2. BARANGAY CANLAPWAS, PAGSANGHAN, SAMAR 3. BARANGAY STO. NIÑO, PAGSANGHAN, SAMAR 4. BARANGAY VILLA OCCIDENTAL, PAGSANGHAN, SAMAR	MDP CONSTRUCTION SERVICES (45809)	11,822,179.87	Completed	April 22, 2024	October 18, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0052	CLUSTER: CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, 1. BARANGAY MARASBARAS, ALMAGRO, SAMAR 2. BARANGAY ROÑO, ALMAGRO, SAMAR 3. BARANGAY SAN ISIDRO, ALMAGRO, SAMAR 4. BARANGAY TALAHID, ALMAGRO, SAMAR	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	11,818,187.83	Completed	April 22, 2024	October 18, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0053	CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING, OQUENDO NATIONAL HIGH SCHOOL (COVERED COURT), CALBAYOG CITY	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	4,925,745.00	Completed	April 05, 2024	October 21, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0054	CSSP: CONCRETING OF ROAD, BRGY. BUENAVISTA, SAN JORGE, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	4,920,300.00	Completed	April 22, 2024	July 20, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0055	CSSP: CONSTRUCTION OF ROAD, BRGY. PALANOAG TO BRGY. HIBATANG, CALBAYOG CITY, SAMAR	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	9,822,780.00	Completed	April 22, 2024	August 26, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0056	CSSP: CONSTRUCTION OF ROAD, BRGY. MAJACOB - BRGY. BUNGA ROAD, TARANGNAN, SAMAR	ETAN CONSTRUCTION (39761)	24,540,580.03	Completed	April 22, 2024	October 07, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0057	CSSP: CONSTRUCTION OF ACCESS ROAD, STA. MARGARITA SPORTS COMPLEX, STA. MARGARITA, SAMAR	ETAN CONSTRUCTION (39761)	9,886,820.08	Completed	April 22, 2024	September 05, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IJ0058	CSSP: CONSTRUCTION OF ACCESS ROAD TO ANGEL FALLS, BRGY. CAGLANIPAO, CALBAYOG CITY, SAMAR	MDP CONSTRUCTION SERVICES (45809)	9,789,254.97	Completed	April 26, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0059	CSSP: CONSTRUCTION OF ROAD, BRGY. BUENAVISTA TO BRGY. JANIPON, SAN JORGE, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	9,793,239.89	Completed	April 26, 2024	September 09, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0060	CSSP: CONSTRUCTION OF ROAD, BRGY. LIMARAYON TO BRGY. KILO-KILI, CALBAYOG CITY, SAMAR	ETAN CONSTRUCTION (39761)	39,582,379.35	Completed	April 26, 2024	November 14, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0061	CSSP: (RE-ADVERTISED) CONSTRUCTION OF BRGY. PEÑA TO BRGY. CANGUMAOD ROAD, CALBAYOG CITY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	24,112,431.32	Completed	September 03, 2024	May 03, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IJ0062	OO2: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY BULAO, SAN JORGE, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	48,947,871.30	Completed	April 26, 2024	December 16, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0063	CSSP: CONSTRUCTION OF DRAINAGE STRUCTURE, GANDARA II CENTRAL ELEMENTARY SCHOOL, GANDARA, SAMAR	5GG CONSTRUCTION (FORMERLY: 5G GALVEZ CONSTRUCTION AND SUPPLY) (34736)	7,887,413.96	Completed	April 26, 2024	November 30, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0064	CLUSTER; CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING: 1. BARANGAY POBLACION E, TARANGNAN, SAMAR 2. BARANGAY POBLACION B, TARANGNAN, SAMAR 3. BARANGAY STA. CRUZ, TARANGNAN, SAMAR 4. BARANGAY CABUNGAAN, TARANGNAN, SAMAR 5. BARANGAY LIBUCAN GOT	BCG DESIGN AND CONSTRUCTION (43067)	14,575,894.08	Completed	May 24, 2024	November 19, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0065	CSSP: REHABILITATION OF ROAD, BRGY. SAN JOAQUIN, CALBAYOG CITY, SAMAR	MAGA CONSTRUCTION AND SUPPLIES INC. (35891)	19,607,940.00	Completed	September 19, 2024	May 01, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0066	CSSP: CONSTRUCTION OF CIRCUMFERENTIAL ROAD, TAGAPUL-AN, SAMAR (PHASE 4)	ETAN CONSTRUCTION (39761)	49,410,916.00	On-Going	September 19, 2024	May 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0067	CSSP: CONSTRUCTION OF ROAD, BRGY. QUEZON - CANTAGUIC ROAD, SAN JORGE, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	39,469,467.70	Completed	June 03, 2024	January 03, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0068	CSSP: CONSTRUCTION OF ROAD, BARANGAY BLANCA AURORA - BARANGAY TOMOGBONG, SAN JORGE, SAMAR	DANILORSO CORP. OPERATING UNDER THE NAME OF DRS BUILDERS AND CONSTRUCTION SUPPLIES (39416)	19,771,286.27	Completed	June 03, 2024	December 01, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0069	CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALAMRAG ELEMENTARY SCHOOL PHASE 1, GANDARA, SAMAR	JLCM CONSTRUCTION SERVICES (55336)	4,947,183.19	Completed	June 03, 2024	December 29, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0070	CSSP: CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. CANLAPWAS, PAGSANGHAN, SAMAR	ETAN CONSTRUCTION (39761)	19,777,562.05	Completed	June 03, 2024	December 19, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0071	CSSP: CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. SAN LUIS, PAGSANGHAN, SAMAR	ETAN CONSTRUCTION (39761)	29,672,712.02	On-Going	June 03, 2024	January 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0072	CSSP: CONSTRUCTION OF CIRCUMFERENTIAL ROAD, STO. NIÑO, SAMAR	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	19,782,365.26	Completed	June 03, 2024	November 07, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0073	CSSP: CONSTRUCTION OF ROAD, BRGY. CANHUMADAC - BRGY. HELINO, CALBAYOG CITY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	39,553,621.78	Completed	June 25, 2024	February 09, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0074	OO1: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - CALBAYOG - CATARMAN RD. K0786+(-090) - K0786+(-010), K0786+025 - K0786+085	CDU CONSTRUCTION (13915)	39,004,260.16	Completed	June 25, 2024	January 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IJ0075	CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), GANDARA, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	49,242,600.00	On-Going	June 25, 2024	July 27, 2026	39.06
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0076	CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING, GANDARA, SAMAR (PHASE 1)	RICHMARK CONSTRUCTION, INC. (FOR:RICHMARK CONST.) (14227)	19,691,100.00	On-Going	June 25, 2024	April 10, 2025	0.08
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0078	CSSP: CONSTRUCTION OF ROAD, BRGY. DEIT - BRGY. MAHAYAG, MATUGUINAO, SAMAR	ETAN CONSTRUCTION (39761)	58,985,551.83	On-Going	July 02, 2024	June 27, 2025	85.50
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0079	CSSP: CONSTRUCTION OF ROAD, BARANGAY SAN AGUSTIN - BARANGAY HINUGACAN ROAD (PHASE 1), GANDARA, SAMAR	SFORT BUILDERS (41222)	24,725,487.60	Completed	July 02, 2024	March 18, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0080	OO1: PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALBAYOG DIVERSION RD. - K0727+000 - K0727+348.15, SAMAR	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	24,438,750.00	Completed	July 02, 2024	February 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0081	CSSP: CONSTRUCTION OF SEAWALL, BARANGAY LUNGIB, GANDARA, SAMAR	ETAN CONSTRUCTION (39761)	19,781,314.90	Completed	July 24, 2024	January 07, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0082	CSSP: CONSTRUCTION OF ROAD, BRGY. ERENAS, SAN JORGE, SAMAR	JLCM CONSTRUCTION SERVICES (55336)	14,765,904.77	Completed	August 01, 2024	April 28, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0083	OO1:PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALBAYOG DIVERSION RD. K0736+306 - K0736+665.65, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	25,097,155.80	Completed	August 13, 2024	April 12, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0085	CSSP: CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY PALANAS CARA, CALBAYOG, SAMAR	MP CONSTRUCTION (48682)	2,955,421.00	Completed	August 26, 2024	December 23, 2024	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0091	(RE-ADVERTISED) CSSP: CLUSTER: CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM; 1. CABUNGAAN INTEGRATED SCHOOL, STO. NIÑO, SAMAR 2. VILLAHERMOSA ELEMENTARY SCHOOL, STO. NIÑO, SAMAR 3. SEVILLA INTEGRATED SCHOOL, STO. NIÑO, SAMAR 4. KERIKITE INTEGRATED SCHOOL, A	MDP CONSTRUCTION SERVICES (45809)	2,879,374.80	Completed	January 10, 2025	February 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0092	CSSP: CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALBAYOG ARTS AND DESIGN SCHOOL OF EASTERN VISAYAS (CADSEV), CALBAYOG CITY, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	9,895,207.68	Completed	September 12, 2024	April 09, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0097	CSSP: CONSTRUCTION OF MULTI-PURPOSE BLDG, CALBAYOG CITY NATIONAL HIGH SCHOOL (GYMNASIUM), BRGY. HAMORAWON, CALBAYOG CITY, SAMAR	MP CONSTRUCTION (48682)	9,852,293.43	On-Going	October 30, 2024	August 25, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0098	CSSP: CONSTRUCTION OF MULTI-PURPOSE BLDG, BARANGAY VILLAHERMOSA ORIENTAL, PAGSANGHAN, SAMAR	MDP CONSTRUCTION SERVICES (45809)	4,924,131.20	Completed	October 30, 2024	February 26, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IJ0099	CSSP: CONSTRUCTION OF ROAD, BRGY. SAN AGUSTIN - BRGY. HINOGACAN ROAD, GANDARA, SAMAR	5GG CONSTRUCTION (FORMERLY: 5G GALVEZ CONSTRUCTION AND SUPPLY) (34736)	20,732,514.22	Completed	October 30, 2024	June 22, 2025	100.00
Samar 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IJ0104	OO1: WIDENING OF PERMANENT BRIDGES: GANDARA 2 PARALLEL BR. ALONG GANDARA DIVERSION ROAD (PHASE II)	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	92,562,061.50	On-Going	February 27, 2025	September 28, 2025	15.12
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0005	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD- K0922+000-K0923+000	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	38,807,842.60	On-Going	February 23, 2024	October 11, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0006	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMGED PAVED ROADS- SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD- K0920+1420-K0920+1550, K0920+1800-K0920+1927, K0921+200-KK0922+000	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256)	39,198,424.28	Completed	February 21, 2024	October 09, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0007	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, BASEY-MARANUT-PINAMITINAN RD- K0909+(-748)-K0909+000, K0909+(-779)-K0909+(-748), K0909+(-784.2)-K0909+(-779), K0918+000-K0918+400, K0920+1195-K0920+1360	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	44,070,472.07	On-Going	February 21, 2024	October 21, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0008	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD- K0923+000-K0923+211, K0925+196-K0925+921, K0925+961.66-K0926+428	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	37,671,266.91	Completed	February 21, 2024	October 06, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0010	ASSET PRESERVATION PROGRAM-REHAB/RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD- K0941+000-K0941+400, K0941+560-K0942+000	SOLID M CONSTRUCTION (33991)	34,299,399.21	On-Going	February 23, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0011	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD--K0930+000-K0930+150, K0930+176-K0930+800, K0931+052-K0931+822	SOLID M CONSTRUCTION (33991)	46,045,106.09	On-Going	February 21, 2024	October 06, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0015	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, DOLONGAN-BASEY RD.-K0889+(-617)-K0889+(-567), K0889+530-K0890+000, BASEY, SAMAR	SOLID M CONSTRUCTION (33991)	25,470,609.04	On-Going	February 23, 2024	December 03, 2024	92.07
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0016	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, SAN JUANICO-BASEY-SOHOTON RD- K0896+(-1125)-K0896+(-723) ,K0897+000-K0898+000, BASEY, SAMAR	CDU CONSTRUCTION (13915)	36,259,472.03	On-Going	February 15, 2024	August 29, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0017	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, SAN JUANICO-BASEY-MARABUT-PINAMITINAN RD-K0900+590-K0900+880, K0902+523-K0903+200, BASEY, SAMAR	TOM BUILDERS AND SUPPLY (37074)	33,146,727.89	On-Going	February 21, 2024	September 24, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0018	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, SAN JUANICO-BASEY-SOHOTON-K0905+400-K0906+000, K0907+193-K0908+000, BASEY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	44,099,893.12	On-Going	February 21, 2024	October 16, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0019	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS, SAN JUANICO-BASEY-SOHOTON RD- K0909+(-255)-K0909+000, K909+(-277)-K0909+(-255), K0909+(-419)-K0909+(-277), K0909+422-K0910+000	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	29,187,746.58	Completed	February 21, 2024	September 09, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0021	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD, K0945+000-K0946+000, MARABUT, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	37,796,301.05	On-Going	February 21, 2024	October 01, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0022	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD- K0948+000-K0948+210, K0949+000-K0950+000, K0951+000-K0951+112, MARABUT, SAMAR	ETAN CONSTRUCTION (39761)	54,400,140.55	On-Going	February 23, 2024	November 15, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0023	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS-K0892+000-K0893+000, K0894+000-K0894+870, DOLONGAN, BASEY, SAMAR	VHITS D. G. BUILDERS & ENTERPRISES (35892)	53,074,805.12	On-Going	February 21, 2024	September 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IK0024	DARAM CIRCUMFERENTIAL ROAD LEADING TO AGUTAY AND CANDIWATA ROCK ISLET, DARAM, SAMAR, STA. 0+000-STA. 0+200.00	ETAN CONSTRUCTION (39761)	4,846,099.17	On-Going	February 23, 2024	May 02, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IK0025	ACCESS ROAD FROM SITIO WESPAL, BRGY. GUIRANG TO BRGY. SAN FERNANDO LEADING TO SOHOTON CAVE AND BALANTAK FALLS, BRGY. SAN FERNANDO (NOUVELAS ORIENTAL), BASEY, SAMAR- STA. 0+667-STA. 0+867.00	ETAN CONSTRUCTION (39761)	4,846,086.36	On-Going	February 23, 2024	April 22, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IK0026	CONSTRUCTION OF CALBIGA FLOOD CONTROL ALONG CALBIGA RIVER, CALBIGA, SAMAR- STA. 0+000-STA. 0+741.473, CALBIGA, SAMAR	EBS CONSTRUCTION AND SUPPLIES (39574)	96,748,541.63	On-Going	February 21, 2024	April 03, 2025	74.29
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0027	CONSTRUCTION OF ROAD, BARANGAY LAGUNDI TO BARANGAY PANGDAN, CATBALOGAN CITY, SAMAR	ETAN CONSTRUCTION (39761)	47,328,481.01	On-Going	May 02, 2024	January 05, 2025	78.62
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0028	ASSET PRESERVATION- REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- WRIGHT-TAFT-BORONGAN ROAD- K0852+100-K0852+121, HINABANGAN, SAMAR	ETAN CONSTRUCTION (39761)	48,264,965.85	On-Going	February 23, 2024	November 29, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0029	NETWORK DEVELOPMENT- ROAD WIDENING-TERTIARY ROADS- HINABANGAN DIVERSION RD- K0837+(-075)-K0837+(-010), K0837+120-K0837+244	ETAN CONSTRUCTION (39761)	6,412,458.19	Completed	February 23, 2024	May 03, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0030	CONSTRUCTION OF ROAD, BARANGAY DOLORES-BARANGAY HITAAASAN, SAN SEBASTIAN, SAMAR- STA. 0+000-STA. 0+293, STA. 0+302-STA. 0+991, STA. 1+367-STA. 2+055, SAN SEBASTIAN, SAMAR	ETAN CONSTRUCTION (39761)	29,254,257.99	On-Going	February 23, 2024	July 26, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0031	CONSTRUCTION OF ROAD, BASEY NATIONAL HIGH SCHOOL, BARANGAY BUSCADA, BASEY, SAMAR, STA. 0+000.00- STA. 0+038.00, STA. 0+055.00-STA. 0+253.00, BASEY, SAMAR	ETAN CONSTRUCTION (39761)	5,874,561.47	On-Going	May 02, 2024	June 27, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IK0033	CONST. OF FLOOD CONTROL BUCALAN BRIDGE, BARANGAY CANDUYOCAN, SAN SEBASTIAN, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	96,414,360.49	On-Going	February 23, 2024	July 02, 2025	98.96
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0034	CONSTRUCTION OF CONCEPTION - TAPUL - NAWI - PAGSANGHAN - ANAGASE - STO. NIÑO - MAYLOBE - SARAO CANVAIS - CARANAS ROAD, PARANAS - MOTIONG, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	86,848,463.16	On-Going	February 21, 2024	January 12, 2025	98.86
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0036	CONST. (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL LEGISLATIVE BUILDING), BRGY. 1, CALBIGA, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	4,944,219.78	Completed	February 23, 2024	May 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0037	CONST. (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. PASIGAY, CALBIGA, SAMAR	H.A.H. REVERIE CONSTRUCTION CORP. (38051)	2,959,317.99	Completed	February 23, 2024	April 20, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0038	CONST. (COMPLETION) OF MULTI- PURPOSE BUILDING, BRGY. CANTICUM, CALBIGA, SAMAR	H.A.H. REVERIE CONSTRUCTION CORP. (38051)	2,964,082.54	On-Going	February 23, 2024	April 20, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0039	CONST. OF MULTI- PURPOSE BUILDING, VILLAREAL NATIONAL HIGH SCHOOL, BRGY. TAYUD, VILLAREAL, SAMAR	BRYNE CONSTRUCTION AND SUPPLY (40918)	5,935,085.00	On-Going	February 23, 2024	June 07, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0040	CONST. (COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. POLANGI, CALBIGA, SAMAR	H.A.H. REVERIE CONSTRUCTION CORP. (38051)	2,968,543.51	Completed	February 23, 2024	April 20, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IK0041	CONSTRUCTION OF CATBALOGAN DRAINAGE SYSTEM, CATBALOGAN CITY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	95,438,397.65	On-Going	February 21, 2024	May 29, 2025	76.54
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IK0042	CONST. OF FLOOD CONTROL ANTIAO BRIDGE IV (CATBALOGAN DIVERSION BRIDGE), SAN ANDRES, CATBALOGAN CITY, SAMAR, BRGY. SAN ANDRES, CATBALOGAN CITY, SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687) / ALPHAHAWK CONSTRUCTION CORP. (40975)	144,748,426.49	Completed	February 21, 2024	May 03, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0049	CONST. (COMPLETION) MULTI- PURPOSE BUILDING, STA. RITA CENTRAL SCHOOL, BRGY. BOUGAINVILLA POB STA. RITA, SAMAR	BRYNE CONSTRUCTION AND SUPPLY (40918)	2,967,898.80	On-Going	February 23, 2024	July 05, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IK0051	CONSTRUCTION OF STA. RITA SRIP PROTECTION WORKS, STA. RITA, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	47,237,574.86	On-Going	February 23, 2024	December 21, 2024	80.01
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, JIABONG, SAMAR	ETAN CONSTRUCTION (39761)	29,599,901.22	On-Going	April 19, 2024	November 16, 2024	98.35
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0059	REHAB. OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. FERRERAS, MARABUT, SAMAR	ETAN CONSTRUCTION (39761)	4,849,957.16	Completed	April 19, 2024	October 12, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0062	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), JIA-AN ES, JIABONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	478,826.46	Completed	May 06, 2024	June 04, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0063	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), CAMAROBO-AN ES, JIABONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	479,549.01	Completed	May 06, 2024	June 04, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0064	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), BHS CALAPI, MOTIONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	485,082.53	On-Going	May 06, 2024	June 04, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0065	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), SAN FERNANDO ES, JIABONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	478,948.83	On-Going	May 06, 2024	June 04, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0066	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), CANANES ES, MOTIONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	485,932.41	On-Going	May 06, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0067	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), PARINA ES, JIABONG, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	478,826.46	On-Going	May 06, 2024	June 04, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0068	CONST. OF ROAD, BARANGAY ASTORGA TO BARANGAY SAN VICENTE, STA. 0+000.00-STA. 1+965.00, DARAM, SAMAR	ETAN CONSTRUCTION (39761)	47,719,282.80	On-Going	May 21, 2024	February 03, 2025	63.12
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0069	CONST. OF ROAD, POBLACION TO BARANGAY SOONG, STA. 0+000.00-STA. 1+965.00, DARAM, SAMAR	ETAN CONSTRUCTION (39761)	47,719,167.67	On-Going	May 21, 2024	February 03, 2025	80.73
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0073	CONST. OF CONCRETE ROAD- CONCRETING ROAD, BARANGAY SAN ANDRES TO BANGON FALLS, CATBALOGAN CITY, SAMA	JUPA CONSTRUCTION (23577)	31,814,805.72	On-Going	June 10, 2024	January 11, 2025	99.12
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0074	CONST. OF ROAD, BARANGAY TOMINAMOS TO BARANGAY MALIGAYA, STA. RITA, SAMAR, STA. 2+860.00-STA. 3+660	BCG DESIGN AND CONSTRUCTION (43067)	24,108,975.98	On-Going	June 10, 2024	December 16, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0075	CONST. OF ROAD, BARANGAY TATABUNAN, TALALORA, SAMAR, STA. 0+000.00-STA. 0+250.00, BRGY. TATABUNAN, T	SOLID M CONSTRUCTION (33991)	9,887,649.08	On-Going	June 10, 2024	September 19, 2024	89.20
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0076	CONST. OF ROAD, BARANGAY TINAGO, CALBIGA SAMAR TO BARANGAY CALAMPONG, PINABACDAO, SAMAR	JUPA CONSTRUCTION (23577)	4,934,415.25	On-Going	June 10, 2024	August 08, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0077	CONST. OF ROAD, BARANGAY GUIMBANGA TO BARANGAY ANTOL, CALBIGA, SAMAR, STA. 0+000.00-STA. 1+965.00	JUPA CONSTRUCTION (23577) / SOLID M CONSTRUCTION (33991)	48,207,930.62	On-Going	June 10, 2024	February 23, 2025	88.51
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0078	CONST. OF FLOOD MITIGATION STRUCTURE- CONST. OF FLOOD CONTROL STRUCTURE, BARANGAY TINABANAN, MARABUT, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	14,835,630.45	On-Going	June 20, 2024	December 12, 2024	99.52
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0079	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BASEY-MAYDOLONG ROAD, BASEY SECTION, SAMAR	NORTHERN BUILDERS (8789) / ETAN CONSTRUCTION (39761)	270,527,306.14	On-Going	July 10, 2024	November 05, 2025	66.42
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0080	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONST. OF FLOOD CONTROL STRUCTURE, BARANGAY CAGUTSAN, CATBALOGAN CITY, SAMAR	PYUKEI CONSTRUCTION INC. (36616)	9,868,845.11	On-Going	July 29, 2024	January 25, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IK0081	CONSTRUCTION OF CONCRETE ROAD-BURI CIRCUMFERENTIAL ROAD AT BURI ISLAND, CATBALOGAN CITY, SAMAR	ETAN CONSTRUCTION (39761)	48,979,927.51	On-Going	August 13, 2024	April 18, 2025	66.02
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0082	CONSTRUCTION OF MULTI- PURPOSE BUILDING (MUNICIPAL FIRE STATION), BASEY, SAMAR	MAGA CONSTRUCTION AND SUPPLIES INC. (35891)	24,749,500.00	Completed	August 13, 2024	June 23, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0083	REHAB. OF ROAD, BARANGAY FERRERAS, MARABUT, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	9,788,250.56	On-Going	August 19, 2024	November 30, 2024	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0084	ASSET PRESERVATION PROGRAM- REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- TERTI	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	38,409,126.89	On-Going	August 19, 2024	August 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0086	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONST. OF MULTI-PURPOSE BLDG. (MUNICIPAL POLICE STATION), BASEY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	24,477,458.60	Completed	October 15, 2024	December 03, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0087	CONST. OF MULTI-PURPOSE BLDG. OF (CATB. CITY COMMUNITY (CCC) BLDG.), BRGY. LAGUNDI, CATB. CITY SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	19,786,421.39	On-Going	September 23, 2024	March 27, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0088	CONST. OF MULTI-PURPOSE BLDG., HIMYANGAN COMPOUND, BRGY. GUINDAPUNAN CATBALOGAN CITY, SAMAR	SOLID M CONSTRUCTION (33991)	29,689,594.56	On-Going	September 23, 2024	May 26, 2025	56.59
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0089	CONST. OF MULTI-PURPOSE BUILDING, CATBALOGAN CITY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	58,806,000.00	On-Going	October 15, 2024	April 23, 2025	33.85
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0090	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BASEY - MARABUT - PINAMITINAN RD., K0947+240 - K0947+835, K0948+240 - K0948+1000, MARABUT, SAMAR	ETAN CONSTRUCTION (39761)	37,720,494.72	On-Going	November 28, 2024	July 08, 2025	86.44
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0091	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MARABUT - PINAMITINAN RD., K0915+958 - K0916+020, K0916+580 - K0916+651, K0917+039 - K0917+055, K0917+384 - K0917+412, K0917+503 - K0917+512, K0917+538 - K0917+6	ETAN CONSTRUCTION (39761)	53,064,986.16	On-Going	November 28, 2024	August 18, 2025	95.80
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0092	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SAN JUNAICO - BASEY - SOHOTON RD.,-K0913+480 - K0913+540, K0913+623 - K0913+663, K0913+740 - K0913+800, K0916+180 - K0916+280, K0916+360 - K0916+480, K0916+560 - K0916+951, K0917+849 - K0	BENCH CONSTRUCTION AND SUPPLY (35899)	33,922,289.21	On-Going	October 23, 2024	May 24, 2025	79.37
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0093	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD.-K0936+803 - K0936+840, K09036+867 - K0936+1266, K0942+000 - K0942+634, K0946+078 - K0947+240, MARABUT, SAMAR	ETAN CONSTRUCTION (39761)	39,192,632.57	On-Going	November 28, 2024	July 12, 2025	96.45
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0094	CONSTRUCTION OF CONCRTE ROAD, BRGY. LAGUNDI TO BRGY. SAN ANDRES, CATBALOGAN CITY, SAMAR	ETAN CONSTRUCTION (39761)	96,418,743.93	On-Going	November 13, 2024	October 19, 2025	67.49
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IK0095	CONSTRUCTION OF PHASE III OF THE NEW PROVINCIAL HOSPITAL PROJECT, CATBALOGAN CITY, SAMAR	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	66,839,059.93	On-Going	December 09, 2024	December 08, 2025	77.02



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IK0096	REHAB./RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, BASEY-MARABUT-PINAMITINAN RD.- K0932+028-K0932+180, K0932+185-K0932+286, K0932+317-K0932+612, K0936+000-K0936+803, MARABUT, SAMAR	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	37,054,091.64	On-Going	November 25, 2024	July 04, 2025	100.00
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0097	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONST. OF MULTI-PURPOSE BUILDING, PARANAS, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	19,789,902.72	On-Going	December 09, 2024	May 19, 2025	54.74
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0098	RECONSTRUCTION TO CONCRETE PAVEMENT - CONST. OF NEW BURI BRIDGE INCLUDING APPROACH ALONG BURI ACCESS ROAD, CATBALOGAN CITY SAMAR	ETAN CONSTRUCTION (39761)	58,126,627.37	On-Going	December 09, 2024	November 19, 2025	68.54
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IK0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING- CONST. OF DPWH SAMAR 2ND DEO NEW BUILDING, CATBALOGAN CITY,	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	77,188,000.54	On-Going	December 09, 2024	December 08, 2025	81.11
Samar 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IK0100	BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, MULTI-PURPOSE BLG., PINABACDAO, SAMAR	BCG DESIGN AND CONSTRUCTION (43067)	19,785,051.22	On-Going	December 23, 2024	August 04, 2025	58.13
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0001	ASSET PRESERVATION - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS BDY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA K1167+000 - K1167+365	JQD CONSTRUCTION & GENERAL SERVICES (18852)	36,384,460.00	Completed	February 13, 2024	September 23, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0002	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MAASIN CITY COASTAL BYPASS ROAD (WEST BYPASS ROAD SEGMENT 7), SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	96,500,000.00	Completed	March 13, 2024	March 05, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0003	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BATO-BONTOC RD - K1126+529 - K1126+740, K1128+828 - K1129+609	J'NER CEPADA CONSTRUCTION (30212)	29,370,600.00	Completed	February 13, 2024	September 22, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0004	ASSET PRESERVATION - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS BDY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA K1164+575 - K1164+830, PADRE BURGOS, SOUTHERN LEYTE	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	39,136,752.85	On-Going	February 13, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CABUL-ANONAN, MALITBOG, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	6,423,873.83	Completed	June 21, 2024	January 16, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0006	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - MANHILO BR. (B00654LT) ALONG BDRY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA	3MC KING CIVIL ENGINEERING CONSTRUCTION (48940)	14,683,628.20	Completed	February 13, 2024	November 02, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0007	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF STA. SOFIA FLOOD CONTROL, PADRE BURGOS, SOUTHERN LEYTE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	61,683,587.90	Completed	March 13, 2024	December 06, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0008	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. - ALONG MALITBOG SECTION, MALITBOG, SOUTHERN LEYTE	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	61,685,137.66	On-Going	March 13, 2024	August 26, 2025	94.27
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0009	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MALBAGO FLOOD CONTROL SEGMENT 2, BONTOC, SOUTHERN LEYTE	ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:ON POINT CONSTRUCTION) (38852)	49,000,000.00	Completed	February 13, 2024	October 09, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK IPIL-IPIL, BARANGAY ASUNCION, MAASIN CITY, SOUTHERN LEYTE	DAV-LEY CONSTRUCTION SERVICES INC. (FORMERLY:DAV-LEY CONSTRUCTION SERVICES) (47201)	4,941,039.75	Completed	June 21, 2024	January 24, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK CAIMITO, BARANGAY ASUNCION, MAASIN CITY, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	4,944,596.85	Completed	July 03, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALISAY, BONTOC, SOUTHERN LEYTE	APTJ CONSTRUCTION SERVICES (47473)	9,873,802.15	Completed	June 21, 2024	March 17, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0013	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BOGO FLOOD CONTROL SEGMENT 2, MAASIN CITY, SOUTHERN LEYTE	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY: B. VICENCIO CONSTRUCTION) (9687) / JGO BUILDERS (42627)	49,000,000.00	Completed	February 13, 2024	December 18, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0014	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. ALONG MACROHON SECTION, MACROHON, SOUTHERN LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	61,760,000.00	Completed	March 13, 2024	March 04, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0015	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE ALONG LIMASAWA CIRCUMFERENTIAL ROAD, LIMASAWA, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	61,667,925.20	On-Going	February 13, 2024	April 09, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0016	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. - ALONG MAASIN CITY SECTION	JQD CONSTRUCTION & GENERAL SERVICES (18852) / A.C. RIVERO DEVELOPMENT CORPORATION (5122) / ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	61,672,389.50	Completed	February 13, 2024	January 07, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0017	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BDRY. SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA - K1168+405 - K1169+080, K1169+118 - K1171+433, K1171+481 - K1172+042, K1172+065 - K1172+290	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302) / JGO BUILDERS (42627)	96,500,000.00	On-Going	February 13, 2024	February 11, 2025	95.18
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IL0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF LIMASAWA CIRCUMFERENTIAL ROAD	CEAN CONSTRUCTION (41086)	14,700,000.00	Completed	February 13, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0019	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BAUGO FLOOD CONTROL STRUCTURE, BONTOC, SOUTHERN LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / ZTATIK BUILDER INC. (43165)	49,000,000.00	Completed	February 13, 2024	October 09, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0020	NETWORK DEVELOPMENT - CONSTRUCTION OF BYPASS AND DIVERSION ROADS - MAASIN HILLSIDE BYPASS ROAD (SEGMENT 4), SOUTHERN LEYTE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	96,371,954.85	On-Going	February 13, 2024	September 01, 2025	97.85
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0021	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CANTURING - MAMBAJAO SECTION FLOOD CONTROL STRUCTURE, MAASIN CITY, SOUTHERN LEYTE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	49,000,000.00	Completed	February 13, 2024	October 09, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0022	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CAAGA - SAN JOSE FLOOD CONTROL STRUCTURE, MALITBOG, SOUTHERN LEYTE	JDR CONSTRUCTION (39397) / JGO BUILDERS (42627)	49,000,000.00	Completed	February 13, 2024	October 31, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0023	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BENITON FLOOD CONTROL SEGMENT 2, BONTOC, SOUTHERN LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	48,934,168.88	Completed	February 13, 2024	October 09, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0024	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - BDRY SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA - K1171+000 - K1173+000	JQD CONSTRUCTION & GENERAL SERVICES (18852)	8,807,508.65	Completed	February 13, 2024	July 12, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0025	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA LT (S00194LT) - K1195+350 - K1195+730, TOMAS OPPUS, SOUTH	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	33,681,958.20	Completed	February 13, 2024	November 19, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0026	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA LT (S00194LT) - K1183+100 - K1183+500, MALITBOG, SOUTHERN	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	39,159,383.50	On-Going	February 13, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0027	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA - K1144+095 - K1144+187, K1144+212 - K1145+350 MACROHON, SOUTHERN LEYTE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	52,679,350.00	Completed	February 13, 2024	March 23, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0028	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SOGOD TO BUENAVISTA, BONTOC BYPASS ROAD, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	96,500,000.00	On-Going	February 13, 2024	May 21, 2025	98.53
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0029	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TIGBAWAN - STA. CRUZ - MALITBOG RD., SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	96,500,000.00	On-Going	February 13, 2024	November 29, 2025	98.10
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAGNIPA, MAASIN CITY, SOUTHERN LEYTE	APTJ CONSTRUCTION SERVICES (47473)	9,884,385.10	Completed	June 21, 2024	March 27, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MAASIN CENTRAL MULTIPURPOSE CENTER, TUNGA TUNGA, MAASIN, SOUTHERN LEYTE, BARANGAY TUNGA TUNGA, MAASIN C	JQD CONSTRUCTION & GENERAL SERVICES (18852)	2,470,602.90	Completed	February 13, 2024	May 12, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, TALISAY, BONTOC, SOUTHERN LEYTE	STA. ROSA BUILDERS (50257)	3,954,189.25	Completed	February 13, 2024	August 10, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, NEW KATIPUNAN, MALITBOG, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	3,954,249.40	Completed	February 13, 2024	June 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI PURPOSE BUILDING, BANDAY, TOMAS OPPUS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	4,943,802.75	Completed	February 13, 2024	August 10, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, DINAHUGAN, PADRE BURGOS SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	1,974,697.53	Completed	February 20, 2024	July 28, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, PUNONG, TOMAS OPPUS, SOUTHERN LEYTE	RJM DESIGN & CONSTRUCTION (52048)	1,975,126.10	Completed	February 20, 2024	July 13, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CANLUPAO, TOMAS OPPUS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	1,974,681.35	Completed	February 20, 2024	July 23, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, ANAHAWAN, TOMAS OPPUS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	2,963,913.75	Completed	February 20, 2024	June 18, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, STO. ROSARIO, PADRE BURGOS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	3,458,418.30	Completed	February 20, 2024	October 16, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, SAMPUNGON, BONTOC, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	3,458,360.65	Completed	February 20, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0041	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - BDRY SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA - K1124+(-925) - K1125+581	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	96,500,000.00	On-Going	February 20, 2024	September 28, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0042	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - SECONDARY ROADS - BDRY SOUTHERN LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA - K1135+366 - K1135+546, K1136+000 - K1136+784.40, K1136+807 - K1136+1019, K1137+000 - K1137+886, K1138+378 - K1	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	96,430,000.00	On-Going	July 12, 2024	December 09, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, SAN VICENTE, BONTOC, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	1,974,801.45	Completed	March 07, 2024	September 27, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, STO. NINO, BONTOC, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	1,974,746.70	Completed	March 07, 2024	June 04, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, BUNGA, PADRE BURGOS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	1,974,796.65	Completed	March 07, 2024	September 02, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, MASLOG, TOMAS OPPUS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	2,468,185.05	Completed	March 07, 2024	July 04, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, TAM-IS, MAASIN CITY, SOUTHERN LEYTE	DAV-LEY CONSTRUCTION SERVICES INC. (FORMERLY: DAV-LEY CONSTRUCTION SERVICES) (47201)	2,962,988.55	Completed	March 07, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CANTUTANG, PADRE BURGOS, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	2,963,108.35	Completed	March 07, 2024	June 14, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CAMBITE, TOMAS OPPUS, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	2,962,987.87	Completed	March 07, 2024	September 12, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF NEW KATIPUNAN MULTI-PURPOSE CENTER, NEW KATIPUNAN, MALITBOG, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	2,469,835.63	Completed	March 07, 2024	August 03, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, MOLOPOLO, MACROHON, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	2,964,192.84	Completed	March 07, 2024	July 04, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, SAN AGUSTIN, LIMASAWA, SOUTHERN LEYTE	JEGSTONE CONSTRUCTION (45922)	3,458,752.28	Completed	March 07, 2024	December 01, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CANTAMUAC, MALITBOG, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	3,952,952.10	Completed	March 07, 2024	October 02, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CANDATAG, MALITBOG, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	3,953,265.09	Completed	March 07, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, LUGSONGAN, LIMASAWA, SOUTHERN LEYTE	JEGSTONE CONSTRUCTION (45922)	3,953,128.35	Completed	March 07, 2024	December 31, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CABADIANGAN-BASAK MAASIN CITY ROAD, CABADIANGA	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,941,854.74	Completed	March 07, 2024	July 03, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF BASAK RIVER CONTROL, BASAK, MAASIN CITY, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	4,892,155.47	Completed	March 07, 2024	June 06, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ICHON SLAB BRIDGE, ICHON, MACROHON, SOUTHERN LEYTE	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,781,375.62	Completed	March 07, 2024	November 19, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES CONSTRUCTION OF SAN JOSE FLOOD CONTROL, SAN JOSE, MAASIN CITY, SOUTHERN LEYTE	DAV-LEY CONSTRUCTION SERVICES INC. (FORMERLY:DAV-LEY CONSTRUCTION SERVICES) (47201)	9,782,580.42	Completed	March 07, 2024	July 03, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONCRETING OF BRGY. ROAD, HANTAG-SAN ISIDRO-BACTUL 2, MAASIN C	APTJ CONSTRUCTION SERVICES (47473)	24,750,000.00	On-Going	March 07, 2024	June 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, JUANGON, MALITBOG, SOUTHERN LEYTE	J'NER CEPADA CONSTRUCTION (30212)	3,953,716.54	Completed	March 07, 2024	July 29, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, OLISHAN, BONTOC, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	3,953,486.27	Completed	March 07, 2024	December 01, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, ASUNCION (SKATEBOARD PARK), MAASIN CITY, SOUTHERN LEYTE	APTJ CONSTRUCTION SERVICES (47473)	4,942,718.30	Completed	March 13, 2024	September 08, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0064	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CANTURING RIVER FLOOD CONTROL, BRGY. NASAUG, SEGMENT 2, MAASIN CITY, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	48,940,162.39	Completed	March 13, 2024	January 03, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0065	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY LABOON, MAASIN CITY, SOUTHERN LEYTE	JGO BUILDERS (42627)	96,500,000.00	On-Going	March 13, 2024	January 04, 2026	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, COMBADO, MAASIN CITY, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	4,943,218.53	Completed	March 13, 2024	December 07, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IL0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN, ACCESS ROAD LEADING TO MAASIN AIRPORT INCLUDING RUNWAY (SEGMENT 2), MAASIN CITY, SO	CEAN CONSTRUCTION (41086)	49,000,000.00	On-Going	March 13, 2024	November 20, 2024	90.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IL0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN, CONSTRUCTION OF ACCESS ROAD LEADING TO MAASIN AIRPORT INCLUDING RUNWAY (SEGMENT 2),	CEAN CONSTRUCTION (41086)	67,550,000.00	On-Going	March 13, 2024	December 16, 2024	90.50
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IL0069	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURE - MULTIPURPOSE / FACILITIES - CONSTRUCTION (COMPLETION) OF DPWH SOUTHERN LEYTE DEO BUILDING, MAASIN CITY, SOUTHERN LEYTE	PABLO S. LABASBAS CONSTRUCTION CORPORATION (FORMERLY: PABLOS. LABASBAS CONSTRUCTION CORPORATION) (6302)	24,465,388.54	Completed	March 13, 2024	February 05, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, MAHAYAHAY, MALITBOG, SOUTHERN LEYTE	JQD CONSTRUCTION & GENERAL SERVICES (18852)	1,975,280.44	Completed	March 13, 2024	August 04, 2024	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0071	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. - ALONG BDRY. TAGNIPA SECTI	VICENTE T. LAO CONSTRUCTION (7040)	96,402,046.10	On-Going	March 26, 2024	August 21, 2025	97.67
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE 5, SAN VICENTE (POBLACION), MACROHON, SOUTHERN LEYTE	RJM DESIGN & CONSTRUCTION (52048)	4,943,124.52	Completed	March 13, 2024	January 26, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0073	NETWORK DEVELOPMENT PROGRAM - OFF CARRIAGEWAY IMPROVEMENT - SECONDARY ROAD - ALONG BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA LT (S00194LT) - K1170+000 - K1170+500	EZJONES CONSTRUCTION INC. (34462)	96,499,999.68	Completed	March 13, 2024	February 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0074	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. - ALONG BDRY.TUNGA-TUNGA SE	VICENTE T. LAO CONSTRUCTION (7040)	96,401,246.25	On-Going	March 26, 2024	August 21, 2025	96.45
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, TAM-IS, MAASIN CITY, SOUTHERN LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	69,217,293.60	Completed	March 13, 2024	June 05, 2025	100.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY (SPORTS COMPLEX SEGMENT 2), TAM-IS, MAASIN CITY, SOUTHERN LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	49,435,933.66	On-Going	March 13, 2024	June 05, 2025	96.70
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MAASIN CITY SPORTS COMPLEX), TAM-IS, MAASIN CITY, SOUTHERN LEYTE	LADY OF ASSUMPTION ENTERPRISES INC. (FORMERLY: LADY OF ASSUMPTION ENTERPRISES) (25360)	19,770,753.33	On-Going	March 13, 2024	June 05, 2025	97.00
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IL0078	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE - BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA RD. - ALONG BDRY. ISAGANI SECTI	VICENTE T. LAO CONSTRUCTION (7040)	96,500,000.00	On-Going	March 26, 2024	November 27, 2025	87.29
Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IL0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY (RECLAMATION PROJECT), BRGY. COMBADO AND BRGY. LIB-OG, MAAS	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,787,165.27	Completed	March 13, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Southern Leyte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IL0080	NETWORK DEVELOPMENT PROGRAM - OFF CARRIAGEWAY IMPROVEMENT - SECONDARY ROAD - ALONG BDRY. SO. LEYTE - MAASIN - MACROHON - SOGOD - JCT. DAANG MAHARLIKA LT (S00194LT) - K1175+000 - K1175+500 MALITBOG, SOUTHERN LEYTE	EZJONES CONSTRUCTION INC. (34462)	96,500,000.00	Completed	March 14, 2024	February 15, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0001	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAMANSIHAY RIVER, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	144,640,963.85	On-Going	February 22, 2024	January 08, 2025	82.38
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0002	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARUGUAN RIVER, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	144,634,938.57	On-Going	February 22, 2024	December 29, 2024	94.75
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0003	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TIGBAO RIVER, TACLOBAN CITY	JELM CONSTRUCTION CORP. (33230)	144,700,957.28	On-Going	February 22, 2024	January 08, 2025	75.46
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0004	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - LEYTE-SAMAR RD (VIA GUINTIGUI-AN) - K0902+200 - K0902+580	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	18,695,232.30	Completed	January 29, 2024	October 30, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0005	PREVENTIVE MAINTENANCE - TERTIARY ROADS - TIGBAO-STA FE-SN MIGUEL RD - K0909 + 000 - K0913 + 1050	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	74,530,951.26	Completed	February 22, 2024	May 25, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0006	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - APITONG-PATERNAL RD - K0908 + (-194) - K0908 + 082, K0908 + (-339) - K0908 + (-194), K0908 + (-811) - K0908 + (-339), K0908 + (-896) - K0908 + (-811), K0908 + 094....	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	42,577,165.80	On-Going	January 29, 2024	September 06, 2024	65.47
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0007	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - KAWAYAN BR. (B00022LT) ALONG LEYTE-SAMAR RD (VIA GUINTIGUI-AN)	ZTATIK BUILDER INC. (43165)	6,337,616.93	Completed	January 29, 2024	April 27, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0008	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - SUHI BR. (B00021LT) ALONG LEYTE-SAMAR RD (VIA GUINTIGUI-AN)	ZTATIK BUILDER INC. (43165)	6,825,177.43	Completed	January 29, 2024	April 29, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG KAWAYAN RIVER, TACLOBAN CITY	ML_BUILDERS INC. (38401) / CM TAN CONSTRUCTION (28087)	144,692,254.52	On-Going	February 22, 2024	January 08, 2025	73.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0011	PREVENTIVE MAINTENANCE - TERTIARY ROADS -AVENIDA VETERANOS ST - (S00003LT) CHAINAGE 0 - CHAINAGE 89	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	1,496,913.66	Completed	February 12, 2024	March 03, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0012	PREVENTIVE MAINTENANCE - TERTIARY ROADS - TIGBAO-STA FE-SN MIGUEL RD - K0913 + 1050 - K0914 + 033	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	1,186,011.30	Completed	February 12, 2024	February 26, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0013	PREVENTIVE MAINTENANCE - TERTIARY ROADS -AVENIDA VETERANOS ST - (S00004LT) CHAINAGE 0 - CHAINAGE 171	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	2,827,699.73	Completed	February 12, 2024	March 08, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0014	PREVENTIVE MAINTENANCE - SECONDARY ROADS -TACLOBAN-BAYBAY SOUTH RD - K0912 + 676 - K0912 + 954	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	8,480,637.02	Completed	February 12, 2024	April 10, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0015	PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN JOSE-MANLURIP-MACARTHUR PARK RD - K0912+845 - K0913+708, K0914+116 - K0914+307	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	19,254,388.17	Completed	February 12, 2024	April 20, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24IM0016	ACCESS ROAD FROM SAN JOSE ROAD TO THE NEW PASSENGER TERMINAL BUILDING, DANIEL Z. ROMUALDEZ AIRPORT, SAN JOSE, TACLOBAN CITY, LEYTE	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	14,682,455.41	On-Going	January 29, 2024	July 26, 2024	77.67
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0018	PREVENTIVE MAINTENANCE - SECONDARY ROADS -TACLOBAN-BAYBAY SOUTH RD - K0915 + (-439) - K0915 + (-161), K0915 + 647 - K0916 + 233	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	24,759,021.68	Completed	January 29, 2024	April 10, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0019	ROAD WIDENING - TERTIARY ROADS - TIGBAO-STA FE-SN MIGUEL RD - K0903+089 - K0903+634, K0904+197 - K0904+926	MWJ CONSTRUCTION (14882)	87,224,840.06	On-Going	February 22, 2024	January 10, 2025	50.02
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0020	CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY TIGBAO, TACLOBAN CITY, LEYTE	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	48,805,924.00	On-Going	January 29, 2024	December 08, 2024	23.27
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0021	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SN JOSE-MANLURIP-MACARTHUR PARK RD - K0913+726 - K0914+074, K0914+149 - K0914+761	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	52,750,171.29	On-Going	August 09, 2024	April 12, 2025	70.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0022	CONSTRUCTION OF SHORE PROTECTION, OLD ROAD SAGKAHAN (ASTRODOME AREA), TACLOBAN CITY	G.O.C. BUILDERS (36230)	18,207,205.43	Completed	July 05, 2024	December 28, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0023	PREVENTIVE MAINTENANCE - SECONDARY ROADS - TACLOBAN BAYBAY SOUTH RD - K0911+858 - K912+558	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	18,899,607.43	Completed	March 25, 2024	May 30, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0024	PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALANIPAWAN RD - K0914 + 532 - K0915 +132	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	8,478,337.23	Completed	March 25, 2024	May 07, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0025	PREVENTIVE MAINTENANCE - TERTIARY ROADS - CAIBAAN RD - K0915 + (-1022) - K0915 + (-671), K0915 + (-1380) - K0915 + (-1022), K0915 + (-671) - K0915 + (-551)	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	11,681,521.36	Completed	March 25, 2024	May 14, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0028	PREVENTIVE MAINTENANCE - TERTIARY ROADS - LEYTE-SAMAR RD (VIA GUINTIGUI-AN) - K0899+992 - K0900+105, K0900+954 - K0901+179	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	13,580,248.57	On-Going	March 25, 2024	June 01, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0029	PREVENTIVE MAINTENANCE - SECONDARY ROADS - TACLOBAN-BAYBAY SOUTH RD - K0911+(-472) - K911+395	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	23,837,538.30	Completed	March 25, 2024	June 04, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0030	PREVENTIVE MAINTENANCE - TERTIARY ROADS - AVENIDA VETERANOS ST. - (S00003LT) CHAINAGE 089 - CHAINAGE 641, (S00004LT) CHAINAGE 171 - CHAINAGE 228	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	9,578,322.73	Completed	March 25, 2024	May 10, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0031	PREVENTIVE MAINTENANCE - TERTIARY ROADS - NAGA-NAGA ANIBONG RD - K0906 +1635 - K0906 + 1950	SOCOR CONSTRUCTION CORPORATION (8020)	4,982,876.42	Completed	March 25, 2024	April 29, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0032	IMPROVEMENT OF ROAD LEADING TO THE DZR AIRPORT, SAN JOSE, TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	6,357,861.07	Completed	April 25, 2024	May 27, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0035	PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALANIPAWAN RD - K0913 + (-337) - K0913 + (-211), K0913 + (-424) - K0913 +(-337), K0913 + (-428) - K0913 + (-424)	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	3,107,300.78	Completed	March 25, 2024	April 21, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0036	PREVENTIVE MAINTENANCE - TERTIARY ROADS - JUSTICE ROMUALDEZ ST (S00005LT) CHAINAGE 256 - CHAINAGE 872	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	18,072,355.26	Completed	April 15, 2024	June 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0037	PREVENTIVE MAINTENANCE - PRIMARY ROADS - SAN JOSE-MANLURIP-MACARTHUR PARK RD - K0914+307 - K0914+696	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	11,774,923.13	Completed	June 11, 2024	July 20, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0038	PREVENTIVE MAINTENANCE - SECONDARY ROADS - GOV BENJAMIN KOKOY T ROMUALDEZ DIV RD - K0908 + (-505) - K0908 +000, K0908 + (-529) - K0908 + (-505), K0908 + 000 - K0908 + 265	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	24,312,454.84	Completed	May 20, 2024	July 30, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0039	PREVENTIVE MAINTENANCE - TERTIARY ROADS - NAGA-NAGA ANIBONG RD - K0906+(-486) - K0906+(-093)	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555)	11,921,621.69	Completed	May 24, 2024	July 13, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0040	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - TIGBAO-STA FE-SN MIGUEL RD - K0903 + (-071) - K0903 + 072, K0904 + 007 - K0904 + 016, K0904 + 038 - K0904 + 052	MIGHTY A'S CONSTRUCTION & HARDWARE SUPPLY (34791)	3,076,310.12	Completed	May 20, 2024	June 30, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0041	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - RIZAL AVENIDA EXT RD - K0905 + (-867) - K0905 + (-843) , K0905 + (-900) - K0905 + (-867), K0905 + (-904) - K0905 + (-900), K0905 + (-908) - K0905 + (-904), K0905 + (-926)..	VIGUZ CONSTRUCTION CORPORATION (8178)	14,647,897.44	Completed	May 20, 2024	November 21, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0042	CONSTRUCTION OF ROAD WITH DRAINAGE, PABLO COMPOUND, BARANGAY 79, TACLOBAN CITY	MWJ CONSTRUCTION (14882)	19,557,173.70	On-Going	May 23, 2024	September 03, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0043	CONSTRUCTION OF DRAINAGE SYSTEM, SAN JOSE NATIONAL HIGH SCHOOL, TACLOBAN CITY	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,878,927.92	On-Going	April 22, 2024	August 03, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0044	REHABILITATION OF ROAD WITH DRAINAGE, ST. FRANCIS VILLAGE, TACLOBAN CITY	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	4,882,075.96	On-Going	May 03, 2024	July 30, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0045	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - RIZAL AVENIDA EXT RD - K0905 + (-965) - K0905 + (-921)	JAMR BUILDERS AND ENTERPRISES (45191)	1,239,452.20	Completed	May 02, 2024	July 21, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0046	PREVENTIVE MAINTENANCE - TERTIARY ROADS - APITONG-PATERNO RD- K0908 + (-557) - K0908 + (-339)	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	7,165,132.29	Completed	May 20, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0047	CONSTRUCTION OF ROAD AT BAÑEZ DRIVE ALONG DR. A.P. BAÑEZ ELEM. SCHOOL ANDBOUGAINVILLA STREET, BARANGAY 77, BAÑEZVILL II, FATIMA VILLAGE, TACLOBAN CITY	KRC CONSTRUCTION AND SUPPLY (39122)	4,878,809.94	On-Going	May 17, 2024	July 06, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0048	REHABILITATION OF DRAINAGE SYSTEM AT MARINDOQUE AND MAGUINDANAO STREET,BARANGAY 91 ABUCAY, TACLOBAN CITY	STONE BUILDERS (40927)	4,873,764.72	Completed	May 16, 2024	September 12, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0049	REHABILITATION OF ROAD WITH DRAINAGE, ST. FRANCIS VILLAGE 2, TACLOBAN CITY	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	4,879,865.03	On-Going	September 06, 2024	December 09, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0050	PREVENTIVE MAINTENANCE - TERTIARY ROADS - BURGOS ST - (S00031LT) CHAINAGE 233 - CHAINAGE 845	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	12,188,201.55	Completed	September 06, 2024	October 27, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0051	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PALANOG WATER, PHASE 2,TACLOBAN CITY	JGO BUILDERS (42627) / R. YAO CONSTRUCTION (45657)	96,419,743.33	Completed	May 17, 2024	February 09, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0052	REHABILITATION OF DIIT-SAN ROQUE ROAD, TACLOBAN CITY	XDR CONSTRUCTION AND SUPPLY (45482)	4,809,330.98	Completed	August 09, 2024	November 06, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0053	PREVENTIVE MAINTENANCE - SECONDARY ROADS - TRECE MARTIREZ ST - (S00010LT) CHAINAGE 0 - CHAINAGE 62, CHAINAGE 469 - CHAINAGE 533	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	2,257,988.54	Completed	June 07, 2024	July 01, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0054	CONSTRUCTION OF ROAD WITH DRAINAGE AT PUROK 4, BARANGAY 91, ABUCAY, TACLOBAN CITY	JANRELM BUILDERS & SUPPLY (47000)	4,889,083.70	Completed	May 30, 2024	September 26, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0058	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - TACLOBAN-BAYBAY SOUTH RD - K0911 + (-314) - K0911 + (-139)	R.M. PADILLO BUILDERS (31206)	5,180,898.74	On-Going	May 27, 2024	November 10, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0059	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - LEYTE-SAMAR RD (VIA GUINTIGUI-AN) - K0903 + 596 - K0904 + 518, K0904 + 549 -K0904 + 658, K0904 + 665 - K0904+676	EMB CONSTRUCTION AND SUPPLY (40873)	17,903,476.64	Completed	August 06, 2024	March 16, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0060	ROAD WIDENING - TERTIARY ROADS - NAGA-NAGA ANIBONG RD - K0906 + 401 - K0906 + 911	YGNIM CONSTRUCTION (40880) / GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	40,790,000.00	On-Going	May 27, 2024	April 25, 2025	85.50
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0061	CONSTRUCTION OF ROAD WITH DRAINAGE, PUROK 2, BARANGAY 83-B, COGON, SAN JOSE, TACLOBAN CITY	G.O.C. BUILDERS (36230)	19,581,333.17	On-Going	September 06, 2024	March 23, 2025	90.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0062	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, ST. FRANCIS 1 AND ST. FRANCIS 2, TACLOBAN CITY, LEYTE	MWJ CONSTRUCTION (14882)	49,460,499.87	On-Going	September 06, 2024	May 09, 2025	50.19
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 71, NAGA NAGA, TACLOBAN CITY	RICKABZ CONSTRUCTION CO. (47161)	7,888,578.55	On-Going	June 19, 2024	October 31, 2024	90.43
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUCIO VIVERO CENTRAL SCHOOL, BARANGAY 101 NEW KAWAYAN, TACLOBAN CITY	NFBM CONSTRUCTION (48566)	7,908,371.79	Completed	June 18, 2024	October 30, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0065	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - LEYTE-SAMAR RD (VIA GUINTIGUI-AN) - K0900 + 098	Z.A.S. CONSTRUCTION AND SUPPLY (FORMERLY: Z.A.S. CONSTRUCTION) (8971)	3,327,761.06	Completed	June 19, 2024	September 18, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0066	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, GREENDALE 1, TACLOBAN CITY, LEYTE	SAMARINAN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: SAMARINAN CONSTRUCTION) (18303)	49,419,278.00	On-Going	September 06, 2024	May 04, 2025	55.02
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE), BARANGAY 62-B, TACLOBAN CITY	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	29,367,912.80	On-Going	October 04, 2024	April 26, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0068	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE SYSTEM), BARANGAY 63, TACLOBAN CITY, LEYTE	MWJ CONSTRUCTION (14882)	9,864,586.67	On-Going	July 05, 2024	November 15, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 109-A V&G, TACLOBAN CITY, LEYTE	NFBM CONSTRUCTION (48566)	6,918,014.51	On-Going	July 10, 2024	November 21, 2024	35.63
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SAN JOSE CENTRAL SCHOOL, BARANGAY 87 SAN JOSE, TACLOBAN CITY	STONE BUILDERS (40927)	7,901,183.22	Completed	July 05, 2024	November 16, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0071	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY 50, TACLOBAN CITY	MCGR ENGINEERING SERVICES (22202)	9,776,580.58	On-Going	July 26, 2024	December 06, 2024	75.01
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0072	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, NEW HOPE VILLAGE, TACLOBAN CITY, LEYTE	MWJ CONSTRUCTION (14882)	49,462,483.53	On-Going	September 06, 2024	March 25, 2025	50.11
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0073	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, GUADALUPE HEIGHTS 3, TACLOBAN CITY, LEYTE	LEDA CONSTRUCTION INCORPORATED (12229)	49,444,617.24	On-Going	September 06, 2024	April 24, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0074	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY 104, SALVACION, TACLOBAN CITY	LMKT VALLEY CONSTRUCTION (51441)	6,849,543.43	Completed	July 09, 2024	November 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY KADUNGGANAN BLISS, BARANGAY 62-A, TACLOBAN CITY	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868)	9,784,382.06	On-Going	July 18, 2024	February 26, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0076	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, SALVACION HEIGHTS, TACLOBAN CITY, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024)	49,433,168.88	On-Going	August 01, 2024	April 30, 2025	80.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0077	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, GREENDALE 3, TACLOBAN CITY, LEYTE	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	49,395,127.58	On-Going	September 06, 2024	May 04, 2025	30.16
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0078	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, GUADALUPE HEIGHTS 1, TACLOBAN CITY, LEYTE	FAIRCHILD BUILDERS & DEVELOPERS, INC. (10024) / PACER CONSTRUCTION & DEVELOPMENT CORPORATION (4839)	49,473,173.05	On-Going	September 06, 2024	April 24, 2025	56.92
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0079	REHABILITATION OF ROAD WITH DRAINAGE, TACLOBAN NORTH RESETTLEMENT, GUADALUPE HEIGHTS 2, TACLOBAN CITY, LEYTE	COLLERA CONSTRUCTION (13246)	49,439,285.40	On-Going	September 06, 2024	April 24, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0081	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DRAINAGE), BARANGAY 46, TACLOBAN CITY	SKYLIGHT CONSTRUCTION AND ENTERPRISES (34952)	4,877,377.59	On-Going	September 06, 2024	December 16, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0082	CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY 97 CABALAWAN, TACLOBAN CITY, LEYTE	RAS EASTERN BUILDERS DEVELOPMENT CORPORATION (43560)	9,867,282.32	On-Going	August 09, 2024	February 21, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0084	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - APITONG-PATERNO RD - K0908+983 - K0909+061	R8 ASPHALT PLANT AND CONSTRUCTION INC. (FORMERLY:R8 ASPHALT PLANT AND CONSTRUCTION) (46908)	1,896,953.53	On-Going	September 06, 2024	October 21, 2024	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0085	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY 107 STA. ELENA, TACLOBAN CITY	MARCARP ENGINEERING DEVELOPERS AND SUPPLIES (43985)	9,775,711.68	On-Going	August 09, 2024	November 20, 2024	70.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0086	REHABILITATION OF DBM MAIN BUILDING, DBM RO VIII, TACLOBAN CITY	B Y A BUILDERS & CONSTRUCTION SUPPLY (24158)	4,887,871.16	Completed	August 07, 2024	November 24, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0087	CONSTRUCTION OF DRAINAGE SYSTEM ALONG TIGBAO, BARANGAY 94, TACLOBAN CITY	JGO BUILDERS (42627)	48,907,381.03	On-Going	September 06, 2024	May 04, 2025	40.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0090	REHABILITATION OF DILG REGIONAL OFFICE AND PRC, DILG REGIONAL OFFICE 8, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RYJEN CONSTRUCTION (51781)	1,467,543.21	Completed	September 06, 2024	November 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0091	REHABILITATION OF DILG TACLOBAN AND LEYTE OFFICE DILG REGIONAL OFFICE 8, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	1,267,630.21	Completed	October 01, 2024	November 29, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0094	REHABILITATION OF DILG REGIONAL OFFICE ANNEX BUILDING (OFFICE OF THE LEGAL, COA, CMGP,GAD, CHILD MINDING), BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	1,434,928.11	Completed	October 01, 2024	November 29, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UP TACLOBAN CAMPUS, TACLOBAN CITY, LEYTE	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	19,756,588.49	On-Going	September 17, 2024	March 25, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY 100 SAN ROQUE, TACLOBAN CITY	YFL BUILDERS (41246)	4,942,777.07	Completed	September 18, 2024	January 05, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0098	REHABILITATION OF DILG REGIONAL OFFICE 8 DORMITORY, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	2,683,912.31	Completed	September 19, 2024	December 17, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0099	REHABILITATION OF MULTI-PURPOSE BUILDING, TACLOBAN WOMEN'S CLUB BIRTHING HOME AND PERICULTURE CENTER (PHASE 2), TACLOBAN CITY	BUILDLOCAL CONSTRUCTION INC. (47724)	4,573,790.57	On-Going	October 03, 2024	January 20, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DSWD REGIONAL OFFICE VIII), TACLOBAN CITY	SAMARINAN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: SAMARINAN CONSTRUCTION) (18303)	48,956,752.84	On-Going	October 04, 2024	May 21, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0101	CONSTRUCTION OF DFCIC BUILDING, NBI EASTERN VISAYAS REGIONAL OFFICE, TACLOBAN CITY	JELM CONSTRUCTION CORP. (33230) / JJ PALACIO CONSTRUCTION (45080)	85,850,087.11	On-Going	October 03, 2024	April 30, 2025	44.98
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0102	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BUREAU OF FIRE PROTECTION, TACLOBAN CITY	KML BUILDERS AND CONSTRUCTION SUPPLY (41259)	14,688,133.58	On-Going	October 08, 2024	April 20, 2025	28.01
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0103	REHABILITATION OF MULTI-PURPOSE BUILDING, ABUCAY OLD ANNEX BUILDING, TACLOBAN CITY	E.M. CUERPO, INC. (30963) / G.O.C. BUILDERS (36230)	79,143,631.17	On-Going	November 29, 2024	July 16, 2025	49.99
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0105	REHABILITATION OF SUPPLY BUILDING, DBM RO VIII, TACLOBAN CITY	B Y A BUILDERS & CONSTRUCTION SUPPLY (24158)	4,877,260.00	On-Going	January 06, 2025	April 25, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0106	REHABILITATION OF MULTI-PURPOSE BUILDING (LAND TRANSPORTATION OFFICE - DISTRICTOFFICE), TACLOBAN CITY	BASESOLIDA CONSTRUCTION AND SUPPLIES (50430)	14,681,230.81	On-Going	October 03, 2024	March 31, 2025	60.02
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0107	REHABILITATION OF DPWH - TACLOBAN CITY DEO BUILDING, TACLOBAN CITY	I.D.A. JR BUILDERS & CONSTRUCTION SUPPLY (32022)	24,446,289.65	On-Going	October 03, 2024	March 31, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0108	CONSTRUCTION OF DILG REGIONAL OFFICE 8 COVERED WALK, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	4,818,160.95	On-Going	October 10, 2024	January 07, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0110	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 58, TACLOBAN CITY	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841)	4,928,335.59	On-Going	October 09, 2024	January 26, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0111	REHABILITATION OF MULTI-PURPOSE BUILDING (NATIONAL BUREAU OF INVESTIGATION), TACLOBAN CITY	JEFS BUILDERS OPC (56605)	9,779,898.30	Completed	October 10, 2024	February 06, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 39, TACLOBAN CITY, LEYTE	SAMARINAN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: SAMARINAN CONSTRUCTION) (18303)	9,724,350.75	On-Going	October 10, 2024	February 21, 2025	39.63
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24IM0113	CONSTRUCTION OF SHORE PROTECTION, CANCABATO BAY (ASTRODOME AREA), TACLOBAN CITY	AQUALINE CONSTRUCTION CORPORATION (FORMERLY: AQUALINE CONSTRUCTION) (11555) / ML_BUILDERS INC. (38401)	144,683,873.24	On-Going	October 09, 2024	August 27, 2025	20.02
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24IM0114	WIDENING OF PERMANENT BRIDGES - APITONG BR. (B00030LT) ALONG APITONG-PATERNO RD	VIGUZ CONSTRUCTION CORPORATION (8178)	19,587,510.48	On-Going	October 10, 2024	April 27, 2025	50.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0115	CONSTRUCTION OF NEW DILG TACLOBAN CITY BUILDING, DILG REGIONAL OFFICE, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	9,788,027.44	On-Going	October 10, 2024	February 06, 2025	0.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0116	CONSTRUCTION OF GENERAL SERVICE BUILDING, DILG REGIONAL OFFICE 8, BARANGAY 25, KANHURAW HILL, TACLOBAN CITY	RA-AH CONSTRUCTION (48871)	5,870,731.38	Completed	October 10, 2024	February 06, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0117	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 23, TACLOBAN CITY, LEYTE	PEDAK BUILDERS (34987)	1,573,727.36	Completed	October 10, 2024	January 07, 2025	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0118	REPAIR/IMPROVEMENT OF MULTI-PURPOSE BUILDING, DBM RO VIII, TACLOBAN CITY	PEDAK BUILDERS (34987)	3,210,380.15	Completed	October 10, 2024	December 08, 2024	100.00
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR THE INTEGRATED BAR OF THE PHILIPPINES, LEYTE CHAPTER, (PHASE 2), TACLOBAN CITY	PAFJ CONSTRUCTION AND SUPPLY, INC. (36868) / MRRM TRADING & CONSTRUCTION (19657)	48,986,248.00	On-Going	October 07, 2024	May 24, 2025	2.82
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24IM0123	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DICT - REGION 8 BUILDING, PHASE 2, TACLOBAN CITY	MEGAHIT CONSTRUCTION (53960)	4,938,429.00	Completed	October 10, 2024	February 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:34 PM



Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0125	CONSTRUCTION OF THREE-STOREY BUILDING, TESDA REGION VIII, REGIONAL OFFICE, TACLOBAN CITY	B. VICENCIO BUILDERS (BVB), INC. (FORMERLY:B. VICENCIO CONSTRUCTION) (9687)	48,227,865.21	On-Going	October 23, 2024	March 14, 2026	59.99
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0126	CONSTRUCTION (COMPLETION) OF DENR OFFICE BUILDING, STO. NINO EXT, TACLOBAN CITY	JELM CONSTRUCTION CORP. (33230) / JANRELM BUILDERS & SUPPLY (47000)	73,625,951.20	On-Going	October 03, 2024	April 30, 2025	40.20
Tacloban City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24IM0127	INSTALLATION OF SOLAR PANELS AT DPWH-TACLOBAN CITY DEO ANNEX BUILDING PHASE 2, TACLOBAN CITY	I.D.A. JR BUILDERS & CONSTRUCTION SUPPLY (32022)	4,889,487.45	Completed	May 20, 2025	August 08, 2025	100.00