



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0001	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAVAO-BUKIDNON RD- K1671+000-K1671+261, MARILOG DISTRICT, DAVAO CITY	MITZ CONSTRUCTION AND SUPPLY (41045)	5,013,303.55	Completed	February 28, 2024	May 09, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0002	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAVAO-BUKIDNON RD- K1692+846-K1693+300, TUGBOK DISTRICT, DAVAO CITY	EAA PIATOS BUILDERS CORPORATION (47284)	8,647,044.03	Completed	February 28, 2024	September 06, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0003	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAVAO-BUKIDNON RD- K1694+000-K1695+300, TUGBOK DISTRICT, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	24,844,828.65	Completed	February 28, 2024	January 08, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0004	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAVAO-BUKIDNON RD- K1695+967-K1696+642, TUGBOK DISTRICT, DAVAO CITY	MITZ CONSTRUCTION AND SUPPLY (41045)	13,005,190.22	Completed	February 28, 2024	September 30, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0005	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG DAVAO-BUKIDNON RD- K1638+803-K1638+886, MARILOG DISTRICT, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	56,770,945.40	Completed	March 05, 2024	December 20, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0006	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG DAVAO-BUKIDNON RD- K1651+800-K1651+837, MARILOG DISTRICT, DAVAO CITY	SOLRAC SETPH BUILDERS CORP. (07023)	28,124,000.38	Completed	February 28, 2024	September 29, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0007	REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG DAVAO-BUKIDNON RD- K1632+360-K1632+480, MARILOG DISTRICT, DAVAO CITY	ARCINUE COMM'L CORPORATION (6746)	63,706,458.21	On-Going	June 04, 2024	January 08, 2025	86.99
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0008	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG DAVAO-BUKIDNON RD- K1639+380-K1639+768, MARILOG DISTRICT, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	9,906,890.42	Completed	February 28, 2024	April 02, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0009	OFF-CARRIAGEWAY IMPROVEMENT ALONG DAVAO-BUKIDNON RD- K1638+1008-K1643+115, MARILOG DISTRICT, DAVAO CITY	R.L. CARABUENA CONSTRUCTION (35483)	23,179,376.22	Completed	February 28, 2024	June 13, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0010	ROAD WIDENING ALONG DAVAO-BUKIDNON RD- K1634+960-K1635+646, MARILOG DISTRICT, DAVAO CITY	MAGAR CONSTRUCTION AND SUPPLY (39012)	6,854,985.72	Completed	February 28, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0011	ROAD WIDENING ALONG DAVAO-BUKIDNON RD- K1636+440-K1637+218, MARILOG DISTRICT, DAVAO CITY	SILVER ROAD CONSTRUCTION (48179)	8,505,287.04	Completed	February 28, 2024	April 30, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0012	CONSTRUCTION OF CONCRETE REVETMENT ALONG LIPADAS RIVER, LIZADA-SIRAWAN SECTION- STA. 0+000-STA. 0+750, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	67,547,960.92	Completed	March 05, 2024	November 07, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0013	CONSTRUCTION OF CONCRETE REVETMENT ALONG LIPADAS RIVER, CROSSING BAYABAS SECTION- STA. 0+000-STA. 0+750, DAVAO CITY	EDCL CONSTRUCTION AND SUPPLY (39587)	67,779,661.61	Completed	March 05, 2024	November 08, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0014	CONSTRUCTION OF REVETMENT ALONG LIPADAS RIVER (LOBOGAN-BATULOSA SECTION)- STA. 0+000-STA. 0+900, TORIL DISTRICT, DAVAO CITY	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	77,199,993.43	Completed	March 05, 2024	November 26, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0015	CONSTRUCTION OF CONCRETE REVETMENT ALONG TALOMO RIVER (BALITE SECTION), DAVAO CITY	ALFREGO BUILDERS & SUPPLY (19284)	86,513,783.34	Completed	March 05, 2024	December 13, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0016	CONSTRUCTION OF CONCRETE REVETMENT ALONG TALOMO RIVER (LOS AMIGOS SECTION), DAVAO CITY	ALFREGO BUILDERS & SUPPLY (19284)	48,866,414.37	Completed	March 05, 2024	October 02, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0017	CONSTRUCTION OF CONCRETE REVETMENT ALONG DAVAO RIVER (PANGYAN SECTION), CALINAN DISTRICT, DAVAO CITY	ARCINUE COMM'L CORPORATION (6746)	86,845,020.11	Completed	March 05, 2024	December 13, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LH0018	IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS AT JCT. DAVAO-BUKIDNON ROAD (DATU SALUMAY SECTION) TO SITIO PATAG LEADING TO HILL'S VIEW MOUNTAIN RESORT, MARILOG DISTRICT, DAVAO CITY	KURIAKON CONSTRUCTION (42631)	9,758,495.58	Completed	March 11, 2024	May 31, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LH0019	IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES AT BRGY. TAGLUNO-BRGY. TUNGKALAN ROAD CONNECTING TO COCO COIR FACILITY IN SUPPORT TO COCO COIR INDUSTRY, TORIL DISTRICT, DAVAO CITY, DAVAO DEL SUR	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	38,224,990.86	On-Going	February 28, 2024	October 07, 2024	34.73
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LH0020	IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES AT SITIO BARACAYO-SITIO SAN AGUSTIN ROAD CONNECTING TO BANANA PROCESSING AREA AND VEGIE NOODLE PROCESSING FACILITY IN SUPPORT TO BANANA AND VEGETABLES INDUSTRIES, TORIL DISTRICT,	MAGAR CONSTRUCTION AND SUPPLY (39012)	15,606,462.68	Completed	April 26, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0021	CONSTRUCTION OF ROAD ALONG PUROK 5 (BARANGAY BUDA) TO PUTING BATO TO CAMP BAGANI (BAGANIHAN), MARILOG DISTRICT, DAVAO CITY	ALZAM ENTERPRISES INCORPORATED (FORMERLY: ALZAM ENTERPRISES) (19113)	40,383,839.47	Completed	February 28, 2024	December 28, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0022	IMPROVEMENT OF ROAD, BARANGAY BAYABAS, TORIL DISTRICT, DAVAO CITY	BOJUS SUN BUILDERS & SUPPLY CORP. (42586)	9,649,098.28	Completed	April 26, 2024	August 29, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0023	CONSTRUCTION OF ROAD, PUROK 4, BARANGAY TUNGKALAN, TORIL DISTRICT, DAVAO CITY	SBB CONSTRUCTION & SUPPLY, INC. (FORMERLY: SBB CON (31238)	14,117,362.59	Completed	April 26, 2024	September 30, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0024	CONSTRUCTION OF ROAD, TIBULOY TO CATIGAN-BARACATAN-EDEN-DAVAO-COTABATO HIGHWAY, DAVAO CITY	ALZAM ENTERPRISES INCORPORATED (FORMERLY: ALZAM ENTERPRISES) (19113)	48,509,551.08	On-Going	April 26, 2024	March 21, 2025	82.45
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0025	CONSTRUCTION OF ROAD FROM BRGY. SUAWAN TO BRGY. SALAYSAY, MARILOG DISTRICT, DAVAO CITY	DECKTOP BUILDERS CORPORATION (FORMERLY: DAVAO ENGI (30944)	47,532,392.44	On-Going	March 05, 2024	October 29, 2024	76.18
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0028	CONSTRUCTION OF CONCRETE REVETMENT ALONG MINTAL CREEK, SITIO BASAK (MINTAL SECTION), STA. 0+000-STA. 0+750, DAVAO CITY	EDCL CONSTRUCTION AND SUPPLY (39587)	68,509,429.13	Completed	March 05, 2024	November 09, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LH0029	CONSTRUCTION OF CUT-OFF WALL AT CALINAN CREEK, STA. 0+000-STA. 0+250, BRGY. CALINAN POBLACION, CALINAN DISTRICT, DAVAO CITY	EDCL CONSTRUCTION AND SUPPLY (39587)	23,679,036.51	Completed	April 26, 2024	October 23, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0030	INSTALLATION/APPLICATION OF SIGNAGE-WARNING ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAVAO-COTABATO OLD RD- K1526+400-K1526+600, BARANGAY LUBOGAN, TORIL, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	370,000.00	Completed	May 10, 2024	May 23, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0031	CONSTRUCTION OF BRIDGE, SITIO BONGGAN, BARANGAY TALANDANG, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	4,899,286.35	Completed	August 09, 2024	September 30, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0032	CONSTRUCTION OF ROAD WITH DRAINAGE STRUCTURE, BARANGAY ANGALAN, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	SIX GLAM BUILDERS AND SUPPLY CORP. (52527)	5,784,846.22	Completed	April 26, 2024	July 15, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0033	CONSTRUCTION OF ROAD, BARANGAY LAMANAN TO BARANGAY DOMINGA, CALINAN DISTRICT, DAVAO CITY, DAVAO DEL SUR	ARBUL BUILDERS AND CONSTRUCTION SUPPLY (41996)	9,751,403.57	Completed	February 28, 2024	July 02, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0034	CONSTRUCTION OF ROAD, BARANGAY LAMPANAO TO BARANGAY CALLAWA, BARANGAY LAMPANAO SECTION, CALINAN DISTRICT, DAVAO CITY, DAVAO DEL SUR	H-ROYAL CONSTRUCTION (40051)	9,808,588.02	Completed	April 26, 2024	June 20, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0035	CONSTRUCTION OF ROAD, BARANGAY LUBOGAN, TORIL DISTRICT, DAVAO CITY, DAVAO DEL SUR	R.C. MELGAZO BUILDERS (35652)	4,949,979.21	Completed	June 04, 2024	October 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0036	CONSTRUCTION OF ROAD, FROM BARANGAY TIBULOY TO BARANGAY BINUGAO, TORIL DISTRICT, DAVAO CITY	A.Y.U. ENGINEERING & CONSTRUCTION (25632)	9,763,569.07	Completed	April 26, 2024	June 20, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0037	CONSTRUCTION OF ROAD, PUROK 19, BARANGAY TUGBOK PROPER, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	WANGCON DEVELOPMENT CORPORATION (42544)	4,926,440.19	Completed	April 26, 2024	June 20, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0038	CONSTRUCTION OF ROAD, PUROK 21 AND PUROK 22, BARANGAY SIRIB TO PUROK 6, BARANGAY TAMAYONG, DAVAO CITY, DAVAO DEL SUR	MRD GEMPESAW CONSTRUCTION CORP. (40256)	9,602,361.96	Completed	April 26, 2024	June 20, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0039	CONSTRUCTION OF ROAD, PUROK 3B, BARANGAY TALOMO RIVER, CALINAN DISTRICT, DAVAO CITY, DAVAO DEL SUR	EDSAL CONST. AND SUPPLY INC. (47523)	9,622,297.58	Completed	March 11, 2024	May 09, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0040	CONSTRUCTION OF ROAD, SITIO BANARAO LEADING TO TALANDANG ELEMENTARY SCHOOL, BARANGAY TALANDANG, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	MESAGON BUILDERS, INC. (FORMERLY:MESAGON ENGINEERING BUILDERS) (13749)	4,850,807.92	Completed	February 28, 2024	April 01, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0041	CONSTRUCTION OF ROAD, SITIO CAMPO SANTOS ALONG DAVAO-BUKIDNON HIGHWAY TO SITIO MAGWAWA, BARANGAY MARILOG PROPER, MARILOG DISTRICT, DAVAO CITY, DAVAO DEL SUR	BQPC CORPORATION (36768)	9,800,969.83	Completed	April 26, 2024	June 26, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0042	CONSTRUCTION OF ROAD, SITIO MACARENG, BARANGAY CATIGAN, TORIL DISTRICT, DAVAO CITY, DAVAO DEL SUR	STAD BUILDERS (44425)	4,949,305.62	Completed	April 26, 2024	August 08, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0043	CONSTRUCTION OF ROAD, BARANGAY LUBOGAN, TORIL DISTRICT, DAVAO CITY	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	4,900,050.52	Completed	May 10, 2024	September 11, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0044	CONSTRUCTION OF ROAD, CATIGAN-BARACANTAN, PUROK 11, UPPER CATIGAN, TORIL, DAVAO CITY	MITZ CONSTRUCTION AND SUPPLY (41045) / RAKKI CORPORATION (43053)	98,999,988.32	Completed	May 10, 2024	February 16, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING- PHASE 1, BARANGAY SANTO NIÑO, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	4,844,697.31	Completed	February 28, 2024	August 05, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARACATAN, TORIL DISTRICT, DAVAO CITY, DAVAO DEL SUR	DUMALAG SURVEYING AND ENGINEERING SERVICES (36273)	6,824,887.87	Completed	February 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LIZADA, TORIL DISTRICT, DAVAO CITY, DAVAO DEL SUR	NRU BUILDERS AND CONSTRUCTION SUPPLIES (23164)	9,899,700.46	Completed	February 28, 2024	September 24, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAGOS, BAGUIO DISTRICT, DAVAO CITY	ALTAPIL CONSTRUCTION & SUPPLY (43269)	6,929,998.50	Completed	July 26, 2024	February 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NEW CARMEN, TUGBOK DISTRICT, DAVAO CITY, DAVAO DEL SUR	R.C. MELGAZO BUILDERS (35652)	6,862,230.30	Completed	February 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALINAN POBLACION, CALINAN DISTRICT, DAVAO CITY PHASE 1	MEGILA CONSTRUCTION DEVELOPMENT AND SUPPLY (19262)	4,887,646.79	Completed	July 09, 2024	December 15, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALINAN POBLACION, CALINAN DISTRICT, DAVAO CITY, DAVAO DEL SUR PHASE 2	85 AQUARIUS BUILDERS CORPORATION (41653)	9,897,952.71	Completed	July 26, 2024	February 20, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DAVAO CITY UP, BARANGAY MINTAL, TUGBOK DISTRICT, DAVAO CITY	AVECS CORPORATION (23228)	98,997,795.56	On-Going	March 05, 2024	March 04, 2025	99.50
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUMALANG NATIONAL HIGH SCHOOL, BARANGAY GUMALANG, BAGUIO DISTRICT, DAVAO CITY	VIRGILIO ANUTA CONSTRUCTION AND SUPPLY (32373)	6,927,097.87	Completed	July 26, 2024	February 20, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 3 STO. NIÑO, BARANGAY MARAPANGI, TORIL DISTRICT, DAVAO CITY	R.C. MELGAZO BUILDERS (35652)	6,929,972.45	Completed	February 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIRIB NATIONAL HIGH SCHOOL, BARANGAY SIRIB, CALINAN DISTRICT, DAVAO CITY	JAMEETRIX CONSTRUCTION INCORPORATED (41424)	6,809,924.73	Completed	February 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ATAN-AWE, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,979,786.27	Completed	July 09, 2024	October 06, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGO-OSHIRO, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,960,194.55	Completed	July 26, 2024	October 23, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BATO, DAVAO CITY, DAVAO DEL SUR	R2J2 BUILDERS CORPORATION (47912)	1,975,423.45	Completed	May 10, 2024	August 07, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MULIG, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,960,197.66	Completed	May 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANGYAN, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,960,191.82	Completed	July 09, 2024	October 06, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RIVERSIDE, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	1,960,214.03	Completed	May 10, 2024	August 07, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SALAYSAY, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	1,950,223.56	Completed	May 10, 2024	August 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TALANDANG, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,960,176.25	Completed	May 28, 2024	August 25, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAMUGAN, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	1,960,196.75	Completed	May 10, 2024	August 07, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0066	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TUNGKALAN, DAVAO CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	1,960,133.81	Completed	July 09, 2024	October 06, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SALOY, CALINAN DISTRICT, DAVAO CITY	KURIAKON CONSTRUCTION (42631)	4,851,023.36	On-Going	May 10, 2024	September 21, 2024	44.72
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGUIO PROPER, DAVAO CITY	R.C. MELGAZO BUILDERS (35652)	4,851,193.77	Completed	May 10, 2024	October 16, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAGOS, DAVAO CITY	R.C. MELGAZO BUILDERS (35652)	4,850,757.44	Completed	May 10, 2024	October 16, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MEGKAWAYAN, DAVAO CITY	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	4,900,476.89	Completed	July 26, 2024	January 21, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LH0071	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG DAVAO-BUKIDNON RD-K1621+280-K1623+068, MARILOG DISTRICT, DAVAO CITY	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,774,168.52	Completed	July 26, 2024	March 23, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0072	INSTALLATION OF ROAD SAFETY FACILITIES (SOLAR LIGHTS) ALONG DAVAO-BUKIDNON RD- K1671+000-K1675+430, MARILOG DISTRICT, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,754,495.32	Completed	July 26, 2024	January 11, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0073	CONSTRUCTION OF ROAD, MINTAL (TORIL DIST), DAVAO CITY	RAKKI CORPORATION (43053)	9,701,634.17	Completed	August 19, 2024	December 26, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT AMPON NATIONAL HIGH SCHOOL, BARANGAY WINES, BAGUIO DISTRICT, DAVAO CITY	BQPC CORPORATION (36768)	6,825,983.52	Completed	July 09, 2024	January 04, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SUBASTA, CALINAN DISTRICT, DAVAO CITY	DONNEL CONSTRUCTION SERVICES (46746)	6,860,766.25	On-Going	June 04, 2024	November 30, 2024	51.38
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0076	REHABILITATION/COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY DALIAON PLANTATION, TORIL DISTRICT, DAVAO CITY	VIBRANIUM BUILDERS CORPORATION (44902)	2,939,931.77	Completed	June 04, 2024	September 01, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0077	REHABILITATION/COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MANAMBULAN, TUGBOK DISTRICT, DAVAO CITY	BQPC CORPORATION (36768)	2,942,966.59	Completed	July 26, 2024	October 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TWO-STOREY), REGIONAL TRAINING CENTER 11, MINTAL, DAVAO CITY, DAVAO DEL SUR	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	19,799,742.44	Completed	August 09, 2024	May 05, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0079	REHABILITATION OF WATER SYSTEM AT BARANGAY SIRAWAN, TORIL DISTRICT, DAVAO CITY	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	3,916,599.48	Completed	August 09, 2024	November 06, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0080	INSTALLATION OF ROAD SAFETY DEVICES ALONG DAVAO-BUKIDNON RD- K1624+724-K1625+321, K1625+773-K1626+231, K1626+750-K1627+168, K1627+558-K1627+781, MARILOG DISTRICT, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,757,487.40	Completed	May 10, 2024	January 10, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0081	COMPLETION OF MULTI-PURPOSE BUILDING (SOM BUILDING) PHASE 1 AND 2, UNIVERSITY OF THE PHILIPPINES (UP) MINDANAO, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,897,576.10	Completed	September 16, 2024	February 12, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0082	COMPLETION OF MULTI-PURPOSE BUILDING (CARIM BUILDING) PHASE 2 AND 3, UNIVERSITY OF THE PHILIPPINES (UP) MINDANAO, DAVAO CITY	R.C. MELGAZO BUILDERS (35652)	9,698,955.26	Completed	September 16, 2024	February 12, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0083	CONSTRUCTION OF MULTI-PURPOSE BLDG. AT VILLAFUERTE ELEMENTARY SCHOOL, CALINAN POBLACION, CALINAN DISTRICT, DAVAO CITY	JLACE BUILDERS CORPORATION (FOR. JLA CONSTRUCTION & SUPPLIES) (24503)	6,928,766.87	Completed	June 04, 2024	November 30, 2024	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0084	CONSTRUCTION OF WATER SYSTEM AT BRGY. TAGAKPAN, TUGBOK DISTRICT, DAVAO CITY	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	5,840,648.02	Completed	August 09, 2024	January 13, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LH0085	CONSTRUCTION (COMPLETION) OF MARITIME INDUSTRY AUTHORITY (MARINA) REGIONAL OFFICE, REG. 11, REGIONAL GOVERNMENT CENTER, BAGO OSHIRO, DAVAO CITY	RIEZL LANDCARE AND CONSTRUCTION, INC. (FORMERLY: RIEZL LANDCARE AND CONSTRUCTION) (23672)	117,598,771.03	Completed	May 24, 2024	May 23, 2025	100.00
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0086	CONSTRUCTION OF DAVAO CITY UP SPORTS COMPLEX, BARANGAY BAGO OSHIRO, TUGBOK DISTRICT, DAVAO CITY	AVECS CORPORATION (23228)	293,999,986.77	On-Going	October 08, 2024	September 12, 2025	91.99
Davao City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LH0106	PACKAGE 1- CONST. OF RAINWATER COLLECTION SYSTEM (RWCS) AT 1) BARACAYO INTEGRATED, BRGY. DALIAON PLANTATION, D.C. 2) DATAS ELEMENTARY SCHOOL, BRGY. DATU SALUMAY, D.C. 3) LOWER TAMUGAN ELEMENTARY SCHOOL, BRGY. TAMUGAN, D.C. 4) MANAONG ELEMENTARY SCHOOL, BR	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	2,892,499.95	Completed	September 20, 2024	December 18, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0016	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - FATIMA-MALABOG RD - K1503 + 936 - K1504 + 000	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	75,234,616.24	On-Going	July 26, 2024	June 13, 2025	79.89



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0017	CONSTRUCTION OF DRAINAGE STRUCTURE - JCT. DAANG MAHARLIKA ROAD-PALM DRIVE-PAG-ASA ST.-DUMANLAS ROAD-JCT. DIVERSION ROAD, DAVAO CITY	EDCL CONSTRUCTION AND SUPPLY (39587)	55,644,795.00	On-Going	February 19, 2024	February 11, 2025	59.03
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0018	ROAD WIDENING - FATIMA-MALABOG RD - K1513 + 480 - K1513 + 582, K1513 + 961 - K1514 + 015, K1514 + 316 - K1514 + 444, K1514 + 845 - K1514 + 904	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	35,353,581.32	On-Going	May 24, 2024	July 03, 2025	83.37
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0019	ROAD WIDENING - FATIMA-MALABOG RD - K1513 +156 - K1513+356, K1513 +391 - K1513 +480, K1516 +820 - K1516 +905	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	7,713,364.51	On-Going	May 24, 2024	July 16, 2024	47.08
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0020	ROAD WIDENING - FATIMA-MALABOG RD - K1517 + 820 - K1517 + 889, K1517 + 917 - K1517 + 1003, K1518 + 138 - K1518 + 502	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	32,238,495.74	On-Going	May 27, 2024	February 20, 2025	95.99
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0022	CONSTRUCTION OF REVETMENT ALONG ILANG BRIDGE, UPSTREAM, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	96,450,000.00	Completed	February 19, 2024	February 24, 2025	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0023	CONSTRUCTION OF REVETMENT ALONG BUNAWAN RIVER STA. 2+726 - STA. 3+026, WEST SIDE, LEFT BANK, DAVAO CITY	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494) / GENESIS88 CONSTRUCTION INC. (40999)	96,500,000.00	Completed	February 22, 2024	November 30, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0025	REHABILITATION OF REVETMENT ALONG PANACAN RIVER, PANACAN BRIDGE UPSTREAM, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	79,966,127.51	On-Going	March 24, 2024	November 28, 2024	96.03
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0026	REHABILITATION OF REVETMENT ALONG DAVAO RIVER, MANDUG DDF SECTION, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	96,500,000.00	On-Going	February 20, 2024	May 16, 2025	94.98
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LB0027	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT. ACACIA ROAD - PUROK NEW VISAYAS LEADING TO SAFARI LAND CROCODILE PARK, BRGY. ACACIA, DAVAO CITY	RANGAY CONSTRUCTION AND SUPPLY (40117)	14,700,000.00	Completed	February 20, 2024	November 10, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LB0029	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - CALLAWA PROPER-PUROK 5, 14, AND 15 ROAD CONNECTING CASSAVA PROCESSING AREA IN SUPPORT OF CASSAVA, BANANA AND CACAO INDUSTRIES OF BRGY. CALLAWA, BUHANGIN DISTRICT, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	34,300,000.00	Completed	June 04, 2024	October 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LB0030	CONSTRUCTION OF CONCRETE ROAD - SITIO TIBUNGOL-PUROK 13 ROAD CONNECTING TO FUTURE CACAO & COCONUT PROCESSING AREA IN SUPPORT OF CACAO, BANANA & COCONUT INDUSTRIES OF BARANGAY PANDAITAN, PAQUIBATO DISTRICT, DAVAO CITY, DAVAO DEL SUR	SIX GLAM BUILDERS AND SUPPLY CORP. (52527)	19,197,709.48	Completed	February 20, 2024	November 04, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0031	CONSTRUCTION OF ROAD, BARANGAY SUMIMAO, PAQUIBATO DISTRICT, DAVAO CITY	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	19,403,684.46	Completed	February 20, 2024	May 23, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0032	CONSTRUCTION OF ROAD, LASANG PROPER TO PUROK FATIMA, LASANG, DAVAO CITY	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	19,600,000.00	Completed	February 20, 2024	July 16, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0033	CONSTRUCTION OF ROAD, SITIO GATUNGO TO SABANG SITA, BARANGAY TAPAK, PAQUIBATO DISTRICT, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	57,320,506.88	On-Going	February 22, 2024	September 27, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0034	CONSTRUCTION OF ROAD, SITIO TABUAN, MALABOG, PAQUIBATO DISTRICT, DAVAO CITY	VIBRANIUM BUILDERS CORPORATION (44902)	49,000,000.00	Completed	February 20, 2024	July 15, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0035	CONSTRUCTION OF CONCRETE BRIDGE, BARANGAY ILANG, DAVAO CITY, DAVAO DEL SUR	ANDRICH CONSTRUCTION (48898)	4,950,000.00	Completed	February 22, 2024	June 25, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0036	CONSTRUCTION OF ROAD, PUROK 4, PUROK 8 AND PUROK 11, BARANGAY COMMUNAL, DAVAO CITY, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,900,000.00	On-Going	February 22, 2024	August 28, 2024	47.72
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0037	CONSTRUCTION OF ROAD, PUROK 8, BARANGAY GATUNGO, DAVAO CITY, DAVAO DEL SUR	SIX GLAM BUILDERS AND SUPPLY CORP. (52527)	9,700,780.25	Completed	February 22, 2024	May 10, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0038	IMPROVEMENT OF ROAD WITH DRAINAGE STRUCTURE, PUROK SAN VICENTE, PUROK DUMANLAS, PUROK SANTO ROSARIO AND PUROK ENGAN, BARANGAY BUHANGIN PROPER, DAVAO CITY, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,212,834.88	On-Going	February 22, 2024	April 14, 2024	59.18
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0039	REHABILITATION OF DRAINAGE STRUCTURE, 6TH AVENUE, BARANGAY KAPITAN TOMAS MONTEVERDE, DAVAO CITY, DAVAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	6,930,000.00	Completed	February 22, 2024	December 09, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ALFONSO ANGLIONGTO, SR., DAVAO CITY, DAVAO DEL SUR	LOVE YOUNG CONSTRUCTION SERVICES (49262)	2,970,000.00	Completed	February 22, 2024	April 21, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 1B, BARANGAY CALLAWA, DAVAO CITY, DAVAO DEL SUR	E.T. GO BUILDERS (45552)	14,850,000.00	Completed	February 19, 2024	October 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ACACIA NATIONAL HIGH SCHOOL, BARANGAY ACACIA, DAVAO CITY, DAVAO DEL SUR	ANDRICH CONSTRUCTION (48898)	9,900,000.00	Completed	February 22, 2024	August 19, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY WILFREDO AQUINO, DAVAO CITY, DAVAO DEL SUR	LOVE YOUNG CONSTRUCTION SERVICES (49262)	11,879,695.11	Completed	February 22, 2024	August 19, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0045	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY PACIANO BANGOY, DAVAO CITY, DAVAO DEL SUR	SIX GLAM BUILDERS AND SUPPLY CORP. (52527)	9,701,743.95	Completed	February 22, 2024	August 19, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0048	CONSTRUCTION OF ROAD, BARANGAY 76-A, DAVAO CITY	EDCL CONSTRUCTION AND SUPPLY (39587)	57,625,282.86	On-Going	April 28, 2024	November 26, 2024	72.96
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0049	CONSTRUCTION OF ROAD, PUROK 10, 11 & 12, BARANGAY 76-A, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	64,350,000.00	On-Going	May 02, 2024	February 28, 2025	58.91
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BAGO APLAYA, DAVAO CITY, DAVAO DEL SUR	EDCL CONSTRUCTION AND SUPPLY (39587)	1,980,000.00	Completed	April 28, 2024	September 24, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO LIBBY PUROK 10, BARANGAY BAGO GALLERA, DAVAO CITY, DAVAO DEL SUR	FZI CONSTRUCTION PARTS AND SUPPLY CO. (42232)	1,980,000.00	On-Going	April 28, 2024	October 24, 2024	86.20
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DISASTER BUILDING), BARANGAY MATINA PANGI, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	4,950,000.00	Completed	April 28, 2024	September 24, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALIOK, DAVAO CITY, DAVAO DEL SUR	GERLIE CONSTRUCTION AND SUPPLY OPC (54984)	4,950,000.00	Completed	April 28, 2024	October 24, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NHA PHASE I PUROK 52-B, BARANGAY TALOMO, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	5,940,000.00	Completed	April 28, 2024	September 09, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0055	REHABILITATION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), ERICO T. NOGRALES NATIONAL HIGH SCHOOL, BARANGAY 37-D, DAVAO CITY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	4,950,000.00	On-Going	April 28, 2024	September 24, 2024	85.40
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0057	CONSTRUCTION (COMPLETION) OF OFFICE BUILDING, DOLE REGION XI, DAVAO CITY	LOVE YOUNG CONSTRUCTION SERVICES (49262)	4,900,000.00	Completed	February 28, 2024	July 07, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0058	CONSTRUCTION OF ENVIRONMENT MANAGEMENT BUREAU XI (EMB-XI) AND MINES AND GEOSCIENCES BUREAU XI (MGB-XI) BUILDING, BARANGAY 27-C, DAVAO CITY	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	12,740,000.00	Completed	February 28, 2024	January 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0060	REHABILITATION OF NEDA-RDC XI CENTER, DAVAO CITY	DVY GRAND CONSTRUCTION CORPORATION (6845)	19,600,000.00	Completed	February 18, 2024	January 12, 2025	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0063	CONSTRUCTION (COMPLETION) OF COOPERATIVE DEVELOPMENT AUTHORITY (CDA) - DAVAO EXTENSION OFFICE BUILDING, DAVAO CITY	ANDRICH CONSTRUCTION (48898)	9,799,999.52	Completed	February 22, 2024	July 25, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0064	REHABILITATION OF PRESIDENTIAL GUEST HOUSE AND PRESIDENTIAL SECURITY GROUP BUILDING, DPWH REGIONAL OFFICE XI EMD, PANACAN, DAVAO CITY	LOVE YOUNG CONSTRUCTION SERVICES (49262)	26,456,080.00	Completed	February 21, 2024	September 17, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0069	REHABILITATION OF REVETMENT ALONG LASANG RIVER, LASANG BRIDGE DOWNSTREAM SECTION, DAVAO CITY	MAGAR CONSTRUCTION AND SUPPLY (39012)	49,000,000.00	Completed	February 22, 2024	September 23, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0070	REHABILITATION OF REVETMENT ALONG DAVAO RIVER, BAYANIHAN ST. SECTION, BARANGAY MANDUG, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	142,431,512.62	On-Going	March 24, 2024	January 20, 2025	89.52
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0072	INSTALLATION OF ROAD SAFETY FACILITIES (SOLAR STREET LIGHTS), SITIO DAMILAG, BARANGAY MAPULA, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	49,000,000.00	Completed	February 22, 2024	August 15, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0073	INSTALLATION OF ROAD SAFETY FACILITIES (SOLAR STREET LIGHTS), SITIO SALUKADANG GOING TO SITIO BANBAN, BARANGAY MAPULA, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	49,000,000.00	Completed	February 22, 2024	August 15, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0074	IMPROVEMENT OF ROADS AND DRAINAGE, BUHANGIN PROPER, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,900,000.00	Completed	February 22, 2024	November 20, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0076	COMPLETION OF MULTI-PURPOSE BLDG (COVERED COURT), WAAN, DAVAO CITY	DODECA BUILDERS CORP. (49559)	2,970,000.00	Completed	February 22, 2024	June 30, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0077	COMPLETION OF MULTI-PURPOSE BLDG., LAPU-LAPU, DAVAO CITY	MITZ CONSTRUCTION AND SUPPLY (41045)	4,801,363.00	On-Going	February 22, 2024	May 01, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LB0083	PREVENTIVE MAINTENANCE - ASPHALT OVERLAY - DAVAO CITY DIV RD - K1508 + 580 - K1508 + 760, K1509 + 066 - K1509 + 955	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	94,569,394.18	On-Going	May 29, 2024	October 29, 2024	98.98
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0084	REHABILITATION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BUILDING), BARANGAY DUMOY, DAVAO CITY, DAVAO DEL SUR	EDCL CONSTRUCTION AND SUPPLY (39587)	4,950,000.00	Completed	May 09, 2024	December 04, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DPWH DAVAO CITY DISTRICT ENGINEERING OFFICE BUILDING, L. MA. GUERRERO ST., DAVAO CITY	LOVE YOUNG CONSTRUCTION SERVICES (49262)	24,500,000.00	Completed	April 04, 2024	November 29, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0086	REHABILITATION OF DRAINAGE STRUCTURE ALONG DAVAO-COTABATO RD (DAVAO CITY-JCT DIGOS SECT) - K1516+985, GOING TO MATINA RIVER OUTFALL, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	28,685,105.17	On-Going	April 09, 2024	September 23, 2024	90.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0090	CONSTRUCTION (COMPLETION) OF WATER SUPPLY SYSTEM, SITIO LAPUY, BARANGAY MANDUG, DAVAO CITY, DAVAO DEL SUR	ANDRICH CONSTRUCTION (48898)	9,751,823.27	On-Going	April 10, 2024	September 20, 2024	92.18
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0091	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY MAHAYAG, DAVAO CITY, DAVAO DEL SUR	ANDRICH CONSTRUCTION (48898)	9,800,514.86	On-Going	April 10, 2024	September 20, 2024	91.03
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0093	COMPLETION OF WATER SYSTEM, PUROK 2 FRIENDLY, TIBUNGCO, DAVAO CITY	ANDRICH CONSTRUCTION (48898)	4,950,000.00	On-Going	April 10, 2024	May 14, 2025	94.94
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0094	CONSTRUCTION OF REVETMENT ALONG MUDIANG BRIDGE, DOWNSTREAM, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	94,569,737.47	On-Going	April 10, 2024	August 23, 2025	99.05
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0095	CONSTRUCTION OF REVETMENT ALONG BAGO GALLERA CREEK LEFT BANK, BAGO GALLERA, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	44,020,387.79	On-Going	April 09, 2024	October 16, 2024	93.49
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING (4-STOREY OFFICE BUILDING WITH A ROOF DECK OF DSWD FIELD OFFICE XI), DAVAO CITY	FOREMAN BUILDERS AND CONSTRUCTION SUPPLY OPC (52888) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	96,500,000.00	On-Going	April 09, 2024	March 04, 2025	89.89
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0097	REHABILITATION OF MULTI-PURPOSE BUILDING, PUROK 3, BARANGAY 21C, DAVAO CITY	DISEM CONSTRUCTION AND SUPPLY (42890)	7,920,000.00	Completed	April 09, 2024	August 06, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0098	CONSTRUCTION OF SITIO PAMANTAWAN ROAD, BRGY. MALABOG DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	97,013,954.54	On-Going	April 27, 2024	October 24, 2024	92.75
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0099	CONSTRUCTION OF ROAD AT SITIO DAMILAG BRGY MAPULA DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	145,576,365.92	On-Going	May 24, 2024	February 28, 2025	85.07
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0100	CONSTRUCTION OF SLOPE PROTECTION, BRGY. COMMUNAL, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	59,400,000.00	Completed	April 27, 2024	March 16, 2025	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0101	CONSTRUCTION OF REVETMENT ALONG BUNAWAN RIVER, STA. 3+651- STA. 3+951 WEST SIDE RIGHT BANK, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	98,998,307.20	Completed	April 10, 2024	June 17, 2025	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0102	COMPLETION OF MULTIPURPOSE BUILDING PRC REGION 11. DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	47,767,399.87	On-Going	May 24, 2024	April 18, 2025	55.01
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LB0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PNP REGIONAL OFFICE XI AT CAMP CATITIPAN, BUHANGIN, DAVAO CITY	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,800,000.00	On-Going	April 27, 2024	October 23, 2024	71.30
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0104	CONSTRUCTION OF CIC BALAY DANGUPAN MULTI-PURPOSE BUILDING, BALAY DANGUPAN, LOWER CABANTIAN, DAVAO CITY	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	4,950,000.00	Completed	April 10, 2024	October 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BUHANGIN CENTRAL ELEMENTARY SCHOOL, DAVAO CITY	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	29,599,504.74	Completed	April 17, 2024	February 09, 2025	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0107	CONSTRUCTION OF PANAGA-PANDAITAN (SITIO TIBUNGOL)-PARADISE EMBAK-JCT. MABUHAY PAÑALUM ROAD, DAVAO CITY, PACKAGE 3	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	98,009,160.95	On-Going	April 27, 2024	October 24, 2024	92.45
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LB0111	CONSTRUCTION OF RETARDING BASIN - PHASE 2, LA VERNA, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	52,544,216.30	On-Going	May 16, 2024	February 22, 2025	15.85
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0113	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), A.) CATALUNAN PEQUEÑO ELEMENTARY SCHOOL, DAVAO CITY B.) CATALUNAN PEQUEÑO NATIONAL HIGH SCHOOL, DAVAO CITY C.) CATALUNAN GRANDE ELEMENTARY SCHOOL, DAVAO CITY D.) JESUS J. SORIANO NATIONAL HIGH SCHOOL, DAV	LOVE YOUNG CONSTRUCTION SERVICES (49262)	2,876,636.40	Completed	June 13, 2024	August 11, 2024	100.00
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0114	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT) AT BRGY. SAN ISIDRO	MINDALIFI CONSTRUCTION AND SUPPLY (43667)	7,840,646.18	On-Going	December 23, 2024	June 20, 2025	88.23
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0115	CONSTRUCTION OF MULTI-PURPOSE BLDG (COVERED COURT), SAN ISIDRO, DAVAO CITY	MINDALIFI CONSTRUCTION AND SUPPLY (43667)	6,860,097.92	On-Going	December 23, 2024	June 05, 2025	83.45
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LB0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BUHISAN NATIONAL HIGH SCHOOL,BRGY.TIBUNGCO, DAVAO CITY	ANDRICH CONSTRUCTION (48898)	9,751,075.55	On-Going	December 16, 2024	June 13, 2025	95.74
Davao City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LB0125	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT. FATIMA-MALABOG ROAD LEADING TO MEGKAWAYAN PEAK RESORT, BRGY. MALABOG, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	41,231,441.60	Completed	October 09, 2024	June 06, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0001	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIBAGON, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	7,800,758.31	On-Going	February 28, 2024	September 24, 2024	95.82
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LA0013	CONSTRUCTION (COMPLETION) OF DPWH MULTI - PURPOSE BUILDING OF DAVAO DE ORO DEO, NABUNTURAN, DAVAO DE ORO	FZI CONSTRUCTION PARTS AND SUPPLY CO. (42232)	29,399,926.39	Completed	January 29, 2024	March 13, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0015	CONSTRUCTION OF REVETMENT ALONG KINGKING RIVER (KINGKING BRIDGE DOWNSTREAM), BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949) / DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	96,500,000.00	Completed	February 06, 2024	April 05, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LA0019	CONSTRUCTION OF ADMINISTRATIVE BUILDING, DAVAO DE ORO 1ST DEO, NABUNTURAN, DAVAO DE ORO	H-ROYAL CONSTRUCTION (40051)	29,399,396.73	Completed	January 29, 2024	March 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0022	CONSTRUCTION OF CONCRETE ROAD, BINASBAS-IMELDA ROAD, LAAK, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	29,398,903.00	Completed	January 29, 2024	July 01, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0023	CONSTRUCTION OF ROAD FROM NATIONAL HIGHWAY TO PANTUKAN NATIONAL HIGH SCHOOL TO ROXAS STREET, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	CELSO C. FERRER CONSTRUCTION CORP. (10643)	95,041,693.86	On-Going	February 06, 2024	December 11, 2024	90.49
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BARANGAY POBLACION, MAWAB, DAVAO DE ORO	MARK ANTHONY CONSTRUCTION & SUPPLY (34057) / DOUBLE J CONSTRUCTION AND SUPPLY (40528)	49,496,791.66	Completed	January 29, 2024	December 09, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	9,749,301.12	On-Going	February 28, 2024	August 25, 2024	76.74
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANGI NATIONAL SCHOOL, BARANGAY PANGI, MACO, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	6,811,230.51	On-Going	April 22, 2024	October 18, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LA0028	CONSTRUCTION OF REVETMENT ALONG LAPINIGAN CREEK, BARANGAY CABUYUAN, MABINI, DAVAO DE ORO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	87,255,300.00	Completed	February 28, 2024	March 09, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BONGBONG, PANTUKAN, DAVAO DE ORO	P.S. AQUINO CONSTRUCTION (37183)	7,839,539.58	On-Going	June 14, 2024	November 15, 2024	78.47
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 13, BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	P.S. AQUINO CONSTRUCTION (37183)	6,821,993.54	On-Going	February 28, 2024	August 25, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAGUGPO, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	7,798,565.33	On-Going	February 28, 2024	October 31, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0032	REHABILITATION/COMPLETION OF MULTI-PURPOSE BUILDING, MAINIT NATIONAL HIGH SCHOOL, NABUNTURAN, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	2,969,885.51	On-Going	February 28, 2024	July 28, 2024	80.99
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK SANTA TERESA, BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	D.B. BARAQUIEL CONSTRUCTION (45511)	6,825,764.50	On-Going	February 28, 2024	August 25, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK NANGKA, TUGOP, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	6,821,007.28	On-Going	March 19, 2024	September 14, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0035	CONSTRUCTION OF ROAD, BARANGAY MAPA-ANG, MACO, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	126,685,111.14	On-Going	March 19, 2024	December 28, 2024	98.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (HALL OF JUSTICE), BARANGAY CABIDIANAN, NABUNTURAN, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	29,649,544.72	On-Going	March 14, 2024	April 17, 2025	93.69
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LA0038	SURIGAO-DAVAO COASTAL RD., K1781 + (-586) - K1781 + 385, K1783 + 550 - K1784 + 560, K1785 + 062 - K1785 + 515, K1785 + 624 - K1786 + 007, K1787 + 640 - K1788 + 439, K1792 + 298 - K1792 + 808	CELSO C. FERRER CONSTRUCTION CORP. (10643)	96,476,497.47	Completed	March 27, 2024	July 27, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0039	CONSTRUCTION OF HANGING BRIDGE, PUROK 7, BARANGAY TAGDANGUA, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	4,823,888.22	On-Going	March 22, 2024	August 29, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0040	CONSTRUCTION OF ROAD, SITIO PAGAKPAK, BARANGAY BONGABONG, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	14,547,755.33	On-Going	March 22, 2024	August 12, 2024	95.43
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MAGNAGA NATIONAL HIGHSCHOOL, PANTUKAN, DAVAO DE ORO	WISMON CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (33087)	48,996,407.69	On-Going	March 22, 2024	February 22, 2025	96.41
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0042	CONSTRUCTION OF ROAD, PUROK LIMOT, BARANGAY TAGDANGUA, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	19,455,346.70	On-Going	March 22, 2024	February 07, 2025	97.23
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0044	CONSTRUCTION OF ROAD, PUROK 5 TO PUROK 6, BARANGAY FUENTES, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	14,551,821.90	On-Going	March 22, 2024	September 30, 2024	98.18
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0045	CONSTRUCTION OF ROAD, PUROK MAHOGANY, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	19,396,114.54	On-Going	March 22, 2024	October 10, 2024	97.11
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0046	CONSTRUCTION OF ROAD, PUROK 13 (CROSSING LAHI), BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	19,376,068.44	On-Going	March 22, 2024	July 26, 2024	90.90
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0047	CONSTRUCTION OF ROAD, PUROK GEMELINA SITIO AYAN AND PUROK MANGGA SITIO LAWAAN, BRGY. KINGKING, PANTUKAN, DAVAO DE ORO	D.B. BARAQUIEL CONSTRUCTION (45511)	14,545,094.20	On-Going	March 22, 2024	June 24, 2024	97.93
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KOLEHIYO NG PANTUKAN, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	WISMON CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (33087)	48,935,395.11	On-Going	March 22, 2024	May 01, 2025	93.75
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TAMBONGON NATIONAL HIGHSCHOOL, PANTUKAN, DAVAO DE ORO	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	49,009,504.62	On-Going	March 22, 2024	February 22, 2025	93.10
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0050	CONSTRUCTION OF MULTI-PURPOSE FACILITY, PANTUKAN SPORTS COMPLEX - PHASE 3, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	24,749,927.27	On-Going	March 22, 2024	November 18, 2024	99.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0051	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY NAPNAPAN, PANTUKAN, DAVAO DE ORO	CELSO C. FERRER CONSTRUCTION CORP. (10643)	96,499,939.25	Completed	March 27, 2024	February 24, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0052	CONSTRUCTION OF REVETMENT ALONG LIBUDON CREEK, BARANGAY LIBUDON, MABINI, DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	48,999,993.32	Completed	March 27, 2024	February 28, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0055	CONSTRUCTION OF ROAD, PUROK NARRA, BARANGAY MATIAO, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	19,600,000.00	Completed	March 27, 2024	November 09, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0056	CONSTRUCTION OF ROAD, PUROK 4 PATILAN, BARANGAY BONGBONG, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	14,700,000.00	Completed	March 27, 2024	October 24, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0057	CONSTRUCTION OF ROAD, BARANGAY SASA, NABUNTURAN, DAVAO DE ORO	BMQ BUILDERS AND SUPPLY CORP (51621)	14,627,256.58	On-Going	March 27, 2024	July 10, 2024	99.62
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0058	CONSTRUCTION OF ROAD, UPPER PANGASINAN, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	19,396,820.89	On-Going	March 27, 2024	July 31, 2024	97.04
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0059	CONSTRUCTION OF ROAD, BARANGAY INACAYAN-BARANGAY POBLACION, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	19,599,998.50	On-Going	March 27, 2024	September 04, 2024	98.52
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0060	CONSTRUCTION OF ROAD, ELIZALDE-BARILI, MACO, DAVAO DE ORO	DQMB CONSTRUCTION & SUPPLY CORP. (42964)	9,801,014.86	On-Going	March 27, 2024	June 11, 2024	97.59
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0061	CONSTRUCTION OF ROAD, PUROK 1 - PUROK 7 - PUROK 8, NUEVA VISAYAS, MAWAB, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	24,499,858.51	Completed	March 27, 2024	August 12, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0062	CONSTRUCTION OF ROAD, NUEVA VISAYAS, MAWAB, DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	19,788,990.17	On-Going	May 03, 2024	September 12, 2024	98.65
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0063	INSTALLATION OF ROAD SAFETY FACILITIES ALONG MAINIT PARK RD (S00137MN) K1426 + 227 - K1429 + 350	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,760,417.95	On-Going	April 22, 2024	August 27, 2024	89.25
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0064	INSTALLATION OF ROAD SAFETY FACILITIES ALONG MAINIT PARK RD (S00137MN) K1430 + 392 - K1433 + 360	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,763,006.25	On-Going	April 22, 2024	August 27, 2024	97.67
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0065	CONSTRUCTION OF ROAD, BARANGAY SASA - BARANGAY SAOSAO, MAWAB, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	24,303,343.73	On-Going	April 03, 2024	August 17, 2024	86.28
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LA0066	SURIGAO-DAVAO COASTAL RD., K1794 + 979.000 - K1795 + 935.000, K1795 + 977 - K1797 + 440.000	FRAMECON BUILDERS (22482)	48,879,631.33	Completed	April 03, 2024	July 04, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LA0067	SURIGAO-DAVAO COASTAL RD., K1792 + 938.00 - K1793 + 356.00, K1794 + 000.00 - K1794 + 979.00	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	48,999,529.21	Completed	April 03, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0068	CONSTRUCTION OF ROAD, BARANGAY MALINAO, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	19,403,999.96	On-Going	April 03, 2024	August 03, 2024	99.51
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0069	CONSTRUCTION OF ROAD, BARANGAY LANGTUD, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	19,404,000.00	On-Going	April 03, 2024	August 04, 2024	99.50
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SUBOK, SAN ANTONIO, MABINI, DAVAO DE ORO	RAPIDTRAC BUILDERS CORPORATION (48512)	4,935,489.41	On-Going	April 03, 2024	November 10, 2024	96.69
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 8, BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	P.S. AQUINO CONSTRUCTION (37183)	9,778,164.26	On-Going	April 03, 2024	September 29, 2024	66.84
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0072	CONSTRUCTION OF ROAD, BARANGAY AMPAWID, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	19,404,000.00	On-Going	April 03, 2024	August 04, 2024	99.50
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0073	CONSTRUCTION OF ROAD, CADUNAN NATIONAL HIGHWAY - SITIO KAPOC, CADUNAN, MABINI, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	14,552,057.75	On-Going	April 03, 2024	August 01, 2024	96.19
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0074	CONSTRUCTION OF ROAD, BARANGAY MELALE - DONA JOSEFA, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	19,599,999.92	On-Going	April 03, 2024	September 07, 2024	98.52
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0075	CONSTRUCTION OF ROAD, PUROK 4, BARANGAY TIBAGON, PANTUKAN, DAVAO DE ORO	P.S. AQUINO CONSTRUCTION (37183)	14,549,384.39	Completed	April 03, 2024	September 01, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 3 BAYBAY, BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	D.B. BARAQUIEL CONSTRUCTION (45511)	6,860,744.47	On-Going	April 22, 2024	October 18, 2024	51.34
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0081	CONSTRUCTION OF HANGING BRIDGE, PUROK 15, BARANGAY MAGNAGA, PANTUKAN, DAVAO DE ORO	P.S. AQUINO CONSTRUCTION (37183)	5,821,278.84	On-Going	April 22, 2024	October 04, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0082	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY GUBATAN, MACO, DAVAO DE ORO	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	4,919,978.22	On-Going	April 22, 2024	September 02, 2024	82.75
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0084	INSTALLATION OF ROAD SAFETY FACILITIES ALONG SURIGAO-DAVAO COASTAL RD (S01376MN) - K1782 + 000 - K 1785 + 000, PANTUKAN, DAVAO DE ORO	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTION (9052)	48,122,885.49	On-Going	May 30, 2024	October 04, 2024	97.69
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0085	CONSTRUCTION OF ROAD, BELMONTE, LAAK, DAVAO DE ORO	STARBUILDERS CONSTRUCTION (55730)	9,800,998.63	Completed	May 30, 2024	August 06, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0086	INSTALLATION OF ROAD SAFETY FACILITIES ALONG SURIGAO-DAVAO COASTAL RD (S01376MN) - K1785 + 000 - K 1788 + 420, PANTUKAN, DAVAO DE ORO	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTION (9052)	48,196,999.35	On-Going	May 30, 2024	January 17, 2025	97.38



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0088	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)A. MATILO BARANGAY HEALTH CENTER, BRGY. MATILO, NABUNTURANB. LINDA BARANGAY HEALTH CENTER, BRGY. LINDA, NABUNTURANC. ANDILI NATIONAL SENIOR HIGH SCHOOL, BRGY. ANDILI, MAWABD. ANDILI NATIONAL HIGH S	MAGNUM BUILDERS CORPORATION (47072)	2,865,537.92	Completed	May 09, 2024	September 07, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0090	CONSTRUCTION OF BRIDGE, SITIO POYOPYOHAN, ANDAP, LAAK, DAVAO DE ORO	R2J2 BUILDERS CORPORATION (47912)	4,932,030.12	On-Going	May 03, 2024	October 10, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0094	CONSTRUCTION OF MULTI-PURPOSE FACILITY, PANTUKAN, DAVAO DE ORO	D.B. BARAQUIEL CONSTRUCTION (45511)	4,950,000.00	On-Going	June 14, 2024	December 10, 2024	85.34
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0095	CONSTRUCTION OF BRIDGE, MANGURAYAN, ANITAPAN, MABINI, DAVAO DE ORO	RAPIDTRAC BUILDERS CORPORATION (48512)	4,929,860.91	Completed	May 09, 2024	October 16, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0096	CONSTRUCTION OF ROAD LEADING TO TUGOP ELEMENTARY SCHOOL, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	14,547,162.04	On-Going	May 09, 2024	September 16, 2024	95.32
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0097	CONSTRUCTION OF ROAD, BARANGAY PANANGAN, MACO, DAVAO DE ORO	GIZA BUILDERS CORPORATION (FORMERLY: LITO HEAVY EQUIPMENT AND TRUCKING SERVICES) (41951)	4,947,772.37	Completed	May 09, 2024	June 29, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL) - PHASE 3, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	FRAMECON BUILDERS (22482)	73,502,177.97	On-Going	May 24, 2024	April 26, 2025	68.66
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BANTAY DAGAT BUILDING) PUROK MATINABANGON C, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	D.B. BARAQUIEL CONSTRUCTION (45511)	3,919,058.09	On-Going	June 14, 2024	October 11, 2024	83.57
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0100	CONSTRUCTION OF ROAD, BARANGAY ELIZALDE - BARANGAY NEW BARILI - BARANGAY GOLDEN VALLEY, MABINI, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	66,774,875.33	On-Going	May 27, 2024	January 22, 2025	99.67
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0101	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, NABUNTURAN, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	4,919,995.20	On-Going	May 27, 2024	September 23, 2024	72.76
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0102	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MABU CREEK LEADING TO KINGKING RIVER, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	96,500,000.00	Completed	June 14, 2024	May 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0103	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BINGAG CREEK LEADING TO KINGKING RIVER, BARANGAY KINGKING, PANTUKAN, DAVAO DE ORO	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	95,496,976.60	On-Going	June 14, 2024	October 06, 2025	88.31
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0104	CONSTRUCTION OF BRIDGE, SITIO LIBUAC, ELIZALDE, MACO, DAVAO DE ORO	DREAMBUILD CONSTRUCTION, INC. (44987)	4,937,280.17	On-Going	May 30, 2024	November 06, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0105	COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY BINUANGAN, MACO, DAVAO DE ORO	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	19,749,893.49	On-Going	June 14, 2024	February 08, 2025	93.21
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0106	CONSTRUCTION OF WATER SYSTEM PROJECT, BARANGAY KAPATAGAN, LAAK, DAVAO DE ORO	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	9,887,020.41	On-Going	June 14, 2024	January 29, 2025	89.47
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0107	CONSTRUCTION OF BRIDGE, AMPAWID, LAAK, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	4,899,558.02	Completed	June 14, 2024	November 21, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0109	CONSTRUCTION OF WATER SUPPLY SYSTEM - LEVEL II, PANTUKAN NORTH SIDE, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	29,400,338.32	On-Going	June 14, 2024	July 26, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0110	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, PANTUKAN SOUTH SIDE, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	29,115,972.31	On-Going	June 14, 2024	June 17, 2025	93.11
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0114	CONSTRUCTION OF BRIDGE, BARANGAY BAGONG SILANG, LAAK, DAVAO DE ORO	SNN BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (47996)	9,890,000.01	On-Going	August 05, 2024	January 30, 2025	62.14
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0116	CONSTRUCTION OF BRIDGE, SITIO PANAMIN-GAMAY, ELIZALDE, MACO, DAVAO DE ORO	DREAMBUILD CONSTRUCTION, INC. (44987)	4,937,427.00	On-Going	June 28, 2024	December 05, 2024	97.21
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LA0119	ASUNCION-SAN ISIDRO-LAAK-VERUELA RD K1515+895.000 - K1518+000.000, LAAK, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	39,187,086.03	Completed	June 28, 2024	September 03, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0120	CONSTRUCTION OF ROAD, SITIO VACA, BARANGAY DEL PILAR - BARANGAY PANGIBIRAN, MABINI, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	14,551,758.34	On-Going	June 28, 2024	November 01, 2024	97.70
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LA0121	NABUNTURAN-MAINIT PARK RD K1435+(-308).000 - K1437+796.000, NABUNTURAN, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	57,892,561.80	Completed	June 28, 2024	October 04, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0122	REPAIR/REHABILITATION OF TAGMANOK BRIDGE ALONG DAANG MAHARLIKA, MAWAB, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	10,529,251.91	Completed	August 22, 2024	December 01, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0123	CONSTRUCTION OF REVETMENT ALONG BUKAL RIVER, BUKAL, NABUNTURAN, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	48,949,446.32	On-Going	September 16, 2024	November 09, 2025	97.95



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0124	REPAIR/REHABILITATION OF ROAD SLOPE PROTECTION STRUCTURE ALONG NABUNTURAN-MAINIT PARK ROAD (S00138MN) STA.1440+450-K1440+500, BRGY. MAINIT, NABUNTURAN, DAVAO DE ORO	GIZA BUILDERS CORPORATION (FORMERLY: LITO HEAVY EQUIPMENT AND TRUCKING SERVICES) (41951)	9,958,202.45	Completed	September 20, 2024	February 08, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0125	REPAIR/REHABILITATION OF ROAD SLOPE PROTECTION STRUCTURE ALONG NABUNTURAN-MAINIT PARK ROAD (S00138MN) STA.1440+600-K1440+650, BRGY. MAINIT, NABUNTURAN, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	11,043,622.15	Completed	September 20, 2024	February 08, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0126	REPAIR/REHABILITATION OF ROAD SLOPE PROTECTION STRUCTURE ALONG NABUNTURAN-MAINIT PARK ROAD (S00138MN) STA.1440+900-K1440+980, BRGY. MAINIT, NABUNTURAN, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	13,224,295.84	On-Going	September 20, 2024	December 30, 2024	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0127	REPAIR/REHABILITATION OF HIJO BRIDGE (B00209N) ALONG SURIGAO-DAVAO COASTAL ROAD, STA.K1821+000-K1821+101, BRGY. HIJO, MACO, DAVAO DE ORO	ELEVEN 05 CONSTRUCTION AND ALLIED SERVICES, OPC (49308)	10,096,046.22	Completed	September 20, 2024	January 29, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0128	REPAIR/REHABILITATION OF CROSS DRAINAGE STRUCTURE ALONG MAHARLIKA HIGHWAY (S00126MN) STA. K1424+200, POBLACION NABUNTURAN, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	9,557,725.43	Completed	September 20, 2024	February 28, 2025	100.00
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPAL HALL, NABUNTURAN, DAVAO DEL ORO	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	39,549,865.55	On-Going	September 25, 2024	June 18, 2025	95.65
Davao de Oro 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LA0130	CONSTRUCTION OF REVETMENT ALONG NEW SIBUNGA CREEK, NEW SIBUNGA, NABUNTURAN, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	48,999,885.55	Completed	September 25, 2024	April 13, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SIOCON, COMPOSTELA, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	4,900,441.71	Completed	February 16, 2024	May 15, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMINTARAN, MARAGUSAN, DAVAO DE ORO	MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	5,877,593.36	Completed	March 21, 2024	July 18, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LANGGAWISAN, MARAGUSAN, DAVAO DE ORO	MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	6,928,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0008	NGAN ROAD LEADING TO MANDAYA VILLAGE, PANSAN FALLS, BONGKILATON CAVE AND TAGBUBUNLAS FALLS, COMPOSTELA, DAVAO DE ORO	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	14,687,900.00	Completed	March 21, 2024	August 07, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0009	CONSTRUCTION OF ROAD, PANANSALAN, COMPOSTELA, DAVAO DE ORO	TIPICON ENGINEERING INNOVATIONS (43169)	29,399,480.79	Completed	March 07, 2024	October 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0010	ROAD WIDENING - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1601+000 - K1601+440	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	21,290,967.94	On-Going	April 24, 2024	December 16, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0011	ROAD WIDENING - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K 1604+000 - K 1604+760	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	32,797,168.24	Completed	April 24, 2024	November 18, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0012	SAN JOSE LEADING TO AWAO FALLS, BRGY. SAN JOSE, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	4,898,726.91	Completed	March 21, 2024	June 03, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0013	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (MANAT RIVER JUNCTION), POBLACION, MONKAYO, DAVAO DE ORO PHASE 2	MINDALIFI CONSTRUCTION AND SUPPLY (43667) / ABU CONSTRUCTION (22313)	96,499,200.00	Completed	February 27, 2024	January 29, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0014	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER, BARANGAY MAMUNGA, MONKAYO, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,498,242.62	On-Going	February 27, 2024	April 02, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (MANAT RIVER JUNCTION), POBLACION, MONKAYO, DAVAO DE ORO PHASE 1	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	96,486,361.82	On-Going	March 21, 2024	March 16, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0016	CONSTRUCTION OF REVETMENT ALONG AUNAN CREEK (BRIDGE SECTION UPSTREAM) TO AGUSAN RIVER PHASE II, BARANGAY BABAG, MONKAYO, DAVAO DE ORO	L.S.D. CONSTRUCTION & SUPPLIES (8980)	101,658,413.00	Completed	March 21, 2024	June 11, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0017	CONSTRUCTION OF UPPER NABOC CIS REVETMENT L/S AT DAM UPSTREAM, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	14,699,564.96	On-Going	April 24, 2024	February 02, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0018	MAGSAYSAY - SIOCON - COMPOSTELA ROAD IN SUPPORT OF RICE, COCONUT, BANANA AND OIL PALM PRODUCTION, COMPOSTELA, DAVAO DE ORO	TIPICON ENGINEERING INNOVATIONS (43169)	19,593,839.34	On-Going	March 07, 2024	July 10, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0019	CONSTRUCTION OF BATUTU RIVER IRRIGATION SYSTEM KATIPUNAN ROAD - MC EAST, NEW BATAAN, DAVAO DE ORO (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	MITCH CONSTRUCTION CORPORATION (53396)	27,435,987.48	Completed	February 16, 2024	July 09, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0020	MAPAWA - TIGBAO - NEW PANAY ROAD IN SUPPORT OF THE BANANA AND RICE PRODUCTION, MARAGUSAN, DAVAO DE ORO	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	19,585,101.98	Completed	March 25, 2024	August 12, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0021	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER (UPSTREAM), BARANGAY KATIPUNAN, MARAGUSAN, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,497,870.84	Completed	February 27, 2024	December 06, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0022	TUBO-TUBO - MAMUNGA ROAD IN SUPPORT OF RICE, BANANA, AND OIL PALM PRODUCTION, MONKAYO, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	19,596,526.53	Completed	February 27, 2024	July 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0023	NABOC -PILAR - TAMIA ROAD IN SUPPORT OF BANANA INDUSTRY, MONKAYO - COMPOSTELA, DAVAO DE ORO	MABANGLO ARKIKONS ARCHITECTURAL CONSTRUCTION AND SUPPLY (47057)	19,597,706.34	Completed	February 27, 2024	June 26, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0024	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY CAMBAGANG, MARAGUSAN, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	4,949,154.75	On-Going	February 27, 2024	May 31, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LI0025	CONSTRUCTION (COMPLETION) OF DPWH DAVAO DE ORO 2ND DEO BUILDING, COMPOSTELA, DAVAO DE ORO	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	75,410,100.74	On-Going	March 25, 2024	June 03, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0027	BONGKILATON ROAD LEADING TO MANDAYA VILLAGE, PANSAN FALLS, BONGKILATON CAVE AND TAGBUBUNLAS FALLS, BRGY. NGAN, COMPOSTELA, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	14,694,938.57	On-Going	March 25, 2024	September 27, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0028	ROAD WIDENING - NABUNTURAN - MARAGUSAN RD - K1452+000 - K1453+061	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	45,747,000.00	Completed	March 25, 2024	November 09, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0029	OFF- CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY (S01432MN) - K1608+660 - K1612+060, COMPOSTELA, DAVAO DE ORO	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	44,095,832.43	Completed	February 27, 2024	September 05, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0030	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - MONTEVISTA - COMPOSTELA - MATI BDRY ROAD - K 1486+(-307) K 1488+044	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	32,895,829.32	Completed	March 25, 2024	August 23, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0031	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY PALOC, MARAGUSAN, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	4,949,747.48	On-Going	February 16, 2024	May 28, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0032	ROAD WIDENING - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K 1414+(-401) - K1414+109	MITCH CONSTRUCTION CORPORATION (53396)	21,489,735.51	On-Going	March 25, 2024	November 04, 2024	94.08
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0033	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY (S01432MN) K1608+000 - K1613+320	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,499,478.60	On-Going	March 25, 2024	October 22, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, COMPOSTELA, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	9,899,812.56	Completed	February 27, 2024	August 16, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0035	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (RURAL HEALTH UNIT BUILDING), MONKAYO, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	19,798,890.52	On-Going	February 27, 2024	October 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LI0036	BANTACAN - MAGSAYSAY ROAD IN SUPPORT OF COCONUT, RICE, AND BANANA PLANTATION, NEW BATAAN, DAVAO DE ORO	J4 GROUP OF COMPANIES INCORPORATED (53185)	19,597,171.87	Completed	March 25, 2024	July 24, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0037	ROAD WIDENING - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1606+850 - K1607+000	MITCH CONSTRUCTION CORPORATION (53396)	14,313,726.77	On-Going	February 27, 2024	August 29, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DEPED DISTRICT SUPERVISOR'S OFFICE) AT CABINUANGAN, NEW BATAAN, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	4,945,683.56	Completed	April 24, 2024	August 06, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0039	MAPAWA-BAHI-LANGGAWISAN, MARAGUSAN, DAVAO DE ORO	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	57,890,964.31	On-Going	April 24, 2024	January 06, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0040	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGUSAN RIVER, PRK. 6 SECTION, BARANGAY POBLACION, MONKAYO, DAVAO DE ORO PHASE I	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	144,749,965.80	Completed	March 27, 2024	March 18, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0041	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGUSAN RIVER, PRK. 6 SECTION, BARANGAY POBLACION, MONKAYO, DAVAO DE ORO PHASE II	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	144,749,687.00	On-Going	April 24, 2024	June 16, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0042	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER PHASE 2, PUROK 8, POBLACION, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	144,746,625.01	On-Going	April 24, 2024	June 19, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0043	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER PHASE 1, PUROK 8, POBLACION, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	144,749,196.21	Completed	March 27, 2024	February 26, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 8, POBLACION, MONKAYO, DAVAO DE ORO	PMMGS CONSTRUCTION CORPORATION (43121)	29,699,863.17	Completed	April 24, 2024	January 04, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MONKAYO CENTRAL ES, POBLACION, MONKAYO, DAVAO DE ORO	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	24,749,303.62	On-Going	September 27, 2024	September 21, 2025	90.10
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT NEW ALEGRIA, COMPOSTELA, DAVAO DE ORO	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	4,875,696.45	Completed	April 24, 2024	August 06, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0047	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER, PUROK 6, OSMEÑA, COMPOSTELA, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	115,799,988.90	Completed	April 24, 2024	April 01, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0048	ROAD WIDENING - MONTEVISTA-COMPOSTELA - MATI BDRY RD - K1474+964 - K1476+348, K1474+358 - K1474+543	RANGAY CONSTRUCTION AND SUPPLY (40117)	55,859,360.09	Completed	April 24, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0049	ROAD WIDENING - NABUNTURAN - MARAGUSAN RD - K1468+847 - K1470+147	RANGAY CONSTRUCTION AND SUPPLY (40117)	60,295,215.22	On-Going	April 24, 2024	June 17, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MONKAYO CENTRAL ELEMENTARY SCHOOL, BARANGAY POBLACION, MONKAYO, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	19,799,953.05	Completed	April 25, 2024	February 18, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CABINUANGAN, NEW BATAAN, DAVAO DE ORO	MASTER CONSTRUCTION AND SUPPLIES, INC. (55805)	4,949,990.00	Completed	April 25, 2024	August 07, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OSMEÑA, COMPOSTELA, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	6,904,973.26	Completed	April 25, 2024	August 22, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0053	CONSTRUCTION OF REVETMENT ALONG AUNAN CREEK(JUNCTION L/S) LEADING TO AGUSAN RIVER, BARANGAY BABAG, MONKAYO, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622) / STARBUILDERS CONSTRUCTION (55730)	144,748,016.06	On-Going	April 25, 2024	April 16, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0054	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- BENIGNO S. AQUINO JR. NATIONAL HIGHWAY K1414+800 - K1417+000, K1419+385 - K1422+204, K1425+000 - K1425+291	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,498,948.46	On-Going	April 25, 2024	October 14, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0055	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MONTEVISTA - DNAS RD K1413+000 - K1416+000, K1429+406 - K1431+541	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,497,314.49	On-Going	April 25, 2024	October 14, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM) AT MONCAST, POBLACION, MONKAYO, DAVAO DE ORO	CARLSON CONSTRUCTION AND GROUP OF COMPANY (FORMERLY: CARLSON CONSTRUCTION AND SUPPLY) (40261)	19,799,499.44	On-Going	April 26, 2024	March 16, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAPARAT, COMPOSTELA, DAVAO DE ORO	KCK BUILDERS CORPORATION (53098)	6,929,848.56	Completed	April 26, 2024	August 23, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BANTACAN, NEW BATAAN, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	6,929,900.00	Completed	May 28, 2024	September 24, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NGAN, COMPOSTELA, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	6,925,259.02	Completed	May 28, 2024	November 04, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1) BARANGAY MANGAYON, COMPOSTELA, DAVAO DE ORO	RANGAY CONSTRUCTION AND SUPPLY (40117)	6,681,712.09	Completed	May 28, 2024	September 24, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0061	CONSTRUCTION OF REVETMENT ALONG AUNAN CREEK (UPSTREAM L/S) LEADING TO AGUSAN RIVER, BARANGAY BABAG, MONKAYO, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	144,749,403.27	Completed	April 26, 2024	April 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0062	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER (LOWER MAPAWA BRIDGE SECTION), MAPAWA, MARAGUSAN, DAVAO DE ORO	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,498,994.10	Completed	April 26, 2024	March 23, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0063	CONSTRUCTION OF REVETMENT ALONG MANAT RIVER (UPSTREAM AND DOWNSTREAM L/S) LEADING TO AGUSAN RIVER PHASE 1, BANKERUHAN NORTE, MONTEVISTA, DAVAO DE ORO	METRO GEAR CONSTRUCTION CORP. (43024)	114,845,390.12	On-Going	April 26, 2024	April 03, 2025	91.99
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0064	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS); 2ND DISTRICT ENGINEERING OFFICE, COMPOSTELA, DAVAO DE ORO 1. KATIPUNAN ELEMENTARY SCHOOL, BRGY. KATIPUNAN, NEW BATAAN, DAVAO DE ORO 2. MAGSAYSAY ELEMENTARY SCHOOL, BRGY. MAGSAYSAY, NEW BATAAN, DAVAO DE ORO	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	2,890,005.93	On-Going	July 05, 2024	November 01, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0065	ROAD WIDENING - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1425+867 - K1426+179, K1606+609 - K1606+850	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	31,423,964.69	Completed	April 26, 2024	February 01, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0066	CONSTRUCTION OF ROAD, JNH LINOAN TO BARANGAY SAN VICENTE - BARANGAY SAN ISIDRO, MONTEVISTA, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	96,499,559.72	On-Going	April 29, 2024	June 01, 2025	81.63
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), BARANGAY MANGAYON, COMPOSTELA, DAVAO DE ORO	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	4,929,975.43	Completed	April 26, 2024	August 18, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0068	CONSTRUCTION OF ROAD, MONKAYO - BOSTON ROAD (MONKAYO SECTION), DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	77,199,349.23	On-Going	April 29, 2024	July 24, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0069	REHABILITATION OF MULTI-PURPOSE BUILDING, COGONON, NEW BATAAN, DAVAO DE ORO	TYER ONE CONSTRUCTION CORPORATION (49242)	4,948,158.99	On-Going	May 15, 2024	August 12, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LI0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CENRO OFFICE) AT POBLACION, MONKAYO, DAVAO DE ORO	MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	4,880,130.23	Completed	April 26, 2024	July 24, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, COMPOSTELA, DAVAO DE ORO	AIMEK CONSTRUCTION AND SUPPLY (44372)	9,889,999.72	Completed	April 26, 2024	September 22, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0072	REHABILITATION OF MULTI-PURPOSE BUILDING (SANGGUNIANG BAYAN OFFICE) AT BARANGAY POBLACION, MONKAYO, DAVAO DE ORO	MABANGLO ARKIKONS ARCHITECTURAL CONSTRUCTION AND SUPPLY (47057)	29,689,452.00	On-Going	June 24, 2024	April 04, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DAVAO DE ORO STATE COLLEGE, COMPOSTELA, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	19,541,102.19	On-Going	April 26, 2024	March 11, 2025	40.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAGSABANGAN, NEW BATAAN, DAVAO DE ORO	MASTER CONSTRUCTION AND SUPPLIES, INC. (55805)	9,899,221.14	Completed	April 26, 2024	September 22, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0075	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, PUROK 2 CREEK, GABI, COMPOSTELA, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,899,242.17	Completed	April 26, 2024	August 21, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANANSALAN, COMPOSTELA, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,949,840.08	Completed	April 26, 2024	August 23, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0077	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MANAT RIVER (MANAT BRIDGE UPSTREAM) LEADING TO AGUSAN RIVER, BARANGAY NEW VISAYAS, MONTEVISTA, DAVAO DE ORO	METRO GEAR CONSTRUCTION CORP. (43024)	144,747,357.45	On-Going	April 29, 2024	August 03, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0078	CONSTRUCTION OF ROAD, BARANGAY TANDAWAN, NEW BATAAN, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	14,699,295.21	Completed	April 29, 2024	October 27, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANURIGAO, NEW BATAAN, DAVAO DE ORO	MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	12,869,541.50	Completed	April 29, 2024	October 25, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MONKAYO MUNICIPAL DOME), POBLACION, MONKAYO, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	14,847,000.00	On-Going	June 24, 2024	December 20, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0081	CONSTRUCTION OF REVETMENT ALONG MANAT RIVER LEADING TO AGUSAN RIVER AT INAMBATAN BRIDGE (DOWNSTREAM), BARANGAY OLAYCON, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	96,499,893.48	On-Going	April 29, 2024	March 27, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0082	CONSTRUCTION OF REVETMENT ALONG UPPER AGUSAN RIVER, BARANGAY OSMEÑA, COMPOSTELA, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	48,998,910.88	Completed	April 29, 2024	December 19, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0083	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL ENGINEERING BUILDING), MONKAYO, DAVAO DE ORO	CARLSON CONSTRUCTION AND GROUP OF COMPANY (FORMERLY: CARLSON CONSTRUCTION AND SUPPLY) (40261)	9,899,129.81	Completed	April 29, 2024	September 25, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0084	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MONKAYO, DAVAO DE ORO	CARLSON CONSTRUCTION AND GROUP OF COMPANY (FORMERLY: CARLSON CONSTRUCTION AND SUPPLY) (40261)	3,959,092.96	Completed	April 29, 2024	September 12, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0085	CONSTRUCTION OF WATER SYSTEM, BARANGAY SAN MIGUEL, COMPOSTELA, DAVAO DE ORO	RANGAY CONSTRUCTION AND SUPPLY (40117)	4,898,563.05	On-Going	May 15, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MARAGUSAN, DAVAO DE ORO	MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	7,918,913.95	Completed	April 29, 2024	September 25, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0087	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAPUTI CREEK LEADING TO AGUSAN RIVER, POBLACION, COMPOSTELA, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622) / MARAGUSAN CONSOLIDATED CONSTRUCTION INC. (48852)	48,999,833.79	Completed	April 29, 2024	February 14, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONGON, COMPOSTELA, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	6,926,747.32	On-Going	April 29, 2024	November 17, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE I) BARANGAY POBLACION, MONKAYO, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	29,598,981.62	On-Going	April 29, 2024	January 23, 2025	34.26
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0090	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAMUNGA CREEK LEADING TO AGUSAN RIVER, BARANGAY MAMUNGA, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	48,999,615.82	Completed	April 29, 2024	March 10, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (IP BUILDING) AT BARANGAY MAPACA, COMPOSTELA, DAVAO DE ORO	JEWEL SOF CONSTRUCTION (56426)	4,949,439.02	On-Going	May 15, 2024	August 12, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT POBLACION, MONKAYO, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	9,838,980.32	On-Going	May 15, 2024	October 11, 2024	18.71
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0093	CONSTRUCTION OF TEMPORARY ACCESS ROAD FOR MAYAON BRIDGE ALONG MONTEVISTA (JCT. MAYAON) - LAAK DIVERSION ROAD, DAVAO DE ORO	SOLRAC SETPH BUILDERS CORP. (07023)	23,396,790.17	On-Going	May 15, 2024	March 22, 2025	74.65
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0094	REHABILITATION OF MULTI-PURPOSE BUILDING (CONGRESSIONAL), BARANGAY POBLACION, COMPOSTELA, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	4,949,930.44	Completed	May 15, 2024	November 10, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0095	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KALAMOKAN CREEK LEADING TO AGUSAN RIVER, BANGOY BRIDGE SECTION, BARANGAY SAN ROQUE, NEW BATAAN, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	144,749,130.62	Completed	May 15, 2024	March 14, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0096	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LOWER MAGANGIT CREEK, BARANGAY MAGANGIT, NEW BATAAN, DAVAO DE ORO	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,799,595.51	On-Going	May 15, 2024	October 28, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0097	CONSTRUCTION OF WATER SYSTEM, BARANGAY NEW ALEGRIA, COMPOSTELA, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,899,764.54	On-Going	May 15, 2024	October 04, 2024	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0098	CONSTRUCTION OF WATER SYSTEM AT TANDAWAN, NEW BATAAN, DAVAO DE ORO	DISEM CONSTRUCTION AND SUPPLY (42890)	4,899,233.65	Completed	May 15, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0099	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAOAO CREEK LEADING TO AGUSAN RIVER AT PUROK 4A TO PUROK 2, PHASE 1, POBLACION, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	72,194,581.71	On-Going	May 15, 2024	December 27, 2024	68.45
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0106	REPLACEMENT OF MAYAON BRIDGE ALONG MONTEVISTA (JCT. MAYAON) - LAAK DIVERSION ROAD, DAVAO DE ORO	NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION (42265) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	86,849,419.28	On-Going	June 24, 2024	October 20, 2025	96.27
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0109	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUIBAWA RIVER, BANTACAN, NEW BATAAN, DAVAO DE ORO	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	144,749,993.95	Completed	May 28, 2024	May 19, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0110	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAOAO CREEK LEADING TO AGUSAN RIVER AT PUROK 4A TO PUROK 2, PHASE 2, POBLACION MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	96,258,600.72	On-Going	May 28, 2024	July 28, 2025	97.21
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LI0113	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MANAT RIVER LEADING TO AGUSAN RIVER, BARANGAY NEW VISAYAS, MONTEVISTA, DAVAO DE ORO	METRO GEAR CONSTRUCTION CORP. (43024)	144,749,554.43	On-Going	July 30, 2024	September 23, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0114	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (RHU BUILDING), PHASE III, MONKAYO, DAVAO DE ORO	J.H.R. ENTERPRISES (39894)	49,469,997.74	On-Going	June 26, 2024	May 21, 2025	30.47
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0115	REHABILITATION OF MULTI-PURPOSE BUILDING (RHU BUILDING), MONKAYO, DAVAO DE ORO	MITCH CONSTRUCTION CORPORATION (53396)	9,719,624.66	On-Going	June 26, 2024	December 22, 2024	1.63
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0117	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-NABUNTURAN-MARAGUSAN RD K1466+025-K1466+527, K1466+539-K1472+264	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,499,870.41	Completed	July 30, 2024	January 19, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0118	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY (S01432MN) K1596+000 - K1597+366, K1599+000 -K1599+471, K1599+522 -K1601+816, K1601+835 - K1606+000, K1613+320 - K1613+604, K1613+651 - K1615+588 -K1615+620, K1615+77	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	144,729,149.32	On-Going	July 30, 2024	February 15, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0119	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLY - MONTEVISTA-COMPOSTELA - MATI BDRY. RD K1434+000 - K1438+002, K1470+773 - K1473+000, K1477+000 - K1478+794 (SECTION 2)	R.A. PAHATI CONST. & SUPPLY, INC. (35843) / STARBUILDERS CONSTRUCTION (55730)	144,749,973.05	On-Going	July 30, 2024	April 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0120	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - NABUNTURAN - MARAGUSAN RD K1456+532 -K1458+603, K1458+633 - K1463+000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,499,709.89	Completed	July 30, 2024	January 19, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0121	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MONTEVISTA - COMPOSTELA - MATI BDRY. RD K1428+000 - K1432+070, K1432+215 - K1434+000, K1478+794 - K1479+555, K1479+588 - K1481+062 (SECTION 1)	R.A. PAHATI CONST. & SUPPLY, INC. (35843) / LICSAL CONSTRUCTION CORPORATION (41652)	144,749,997.27	Completed	July 30, 2024	April 03, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0122	CONSTRUCTION OF ROAD, BARANGAY POBLACION, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	48,249,500.00	On-Going	July 30, 2024	July 03, 2025	86.26
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0123	CONSTRUCTION OF ROAD, BARANGAY RIZAL - BARANGAY BAYLO, MONKAYO, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622) / STARBUILDERS CONSTRUCTION (55730)	143,301,783.63	On-Going	July 30, 2024	August 26, 2025	91.04
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LI0124	RECONSTRUCTION/REHABILITATION OF DAMAGED PAVED ROAD (APPROACH SLAB AT BANGOY BRIDGE) - MONTEVISTA-COMPOSTELA-MATI BOUNDARY (K1438+427 - K1438+427 -K1438+577), BRGY. SAN ROQUE, NEW BATAAN, DAVAO DE ORO	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	18,468,785.00	On-Going	September 27, 2024	February 23, 2025	100.00
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0125	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY- K1422+204- K1425+000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	107,449,742.88	On-Going	September 27, 2024	December 14, 2025	73.93
Davao de Oro 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LI0126	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - BENIGNO S. AQUINO JR. NATIONAL HIGHWAY K 1414+267 - K1414+309, K1414+837 - K1414+847, K1417+000 - K1422+204	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	143,285,263.28	On-Going	September 27, 2024	February 02, 2026	75.19
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0035	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG TAGUM-PANABO CIRCUM RD (S01359MN) - K1459 + 589 - K1460 + 617, MANKILAM, TAGUM CITY, DAVAO DEL NORTE	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	2,391,422.06	Completed	July 18, 2024	October 01, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LC0064	TAGUM - PANABO CIRCUMFERENTIAL ROAD, K1478 + 000 - K1479 + 489, DAVAO DEL NORTE	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,093,474.72	Completed	July 04, 2024	May 15, 2025	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LC0065	TAGUM - PANABO CIRCUMFERENTIAL ROAD, K1470 + 000 - K1471 + 826, K1471 + 923 - K1472 + 128, DAVAO DEL NORTE	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,078,705.22	Completed	July 11, 2024	May 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LC0066	TAGUM CITY DIVERSION ROAD K1455+(-573) - K1456+135, K1461+090 - K1461+115, DAVAO DEL NORTE	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	88,500,000.00	Completed	October 04, 2024	December 30, 2025	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0067	CONSTRUCTION OF ROAD - JCT TAGUM CITY DIVERSION ROAD, PRK. BAUTISTA TO PRK. ABACA, MANKILAM, TAGUM CITY, DAVAO DEL NORTE	APEIRON CONSTRUCTION SOLUTIONS (38475)	49,499,999.58	Completed	July 18, 2024	August 04, 2025	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0068	CONSTRUCTION OF ROAD- JCT TAGUM CITY BYPASS ROAD - CANOCOTAN TO PRK. 12, SAN MIGUEL, TAGUM CITY, DAVAO DEL NORTE	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	49,367,164.53	Completed	April 22, 2024	September 20, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0069	CONSTRUCTION OF BRIDGE, SITIO MAMBAGO, KAPALONG, DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	6,929,999.71	Completed	May 14, 2024	May 18, 2025	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0070	CONSTRUCTION OF ROAD, SITIO BASAK-SITIO NAPUTBONGBONG, STO. NIÑO, TALAINGOD, DAVAO DEL NORTE	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	9,897,739.82	Completed	April 02, 2024	July 27, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0071	CONSTRUCTION OF DRAINAGE, HERCULINA L. EDIG ES., CANOCOTAN, TAGUM CITY, DAVAO DEL NORTE	CARESYSTEM TECHNOLOGY SOLUTION CO., INC. (44602)	4,949,970.75	Completed	May 14, 2024	September 06, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0072	CONSTRUCTION OF DRAINAGE, PRK. LIWAYWAY 2ND AVENUE, MAGUGPO SOUTH, TAGUM DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	4,949,999.92	Completed	April 02, 2024	August 27, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0073	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG HIJO RIVER, BRGY. MADAUM, TAGUM CITY, DAVAO DEL NORTE	KANAWAY BUILDERS CORPORATION (37886)	148,499,998.44	Completed	April 02, 2024	February 15, 2025	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PDEA PROVINCIAL OFFICE), EPARK, APOKON, TAGUM CITY, DAVAO DEL NORTE	TRIPLE S BUILDERS INC. (43634)	22,763,140.02	Completed	June 06, 2024	December 21, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BRGY HALL) BRGY. BINANCIAN, ASUNCION, DAVAO DEL NORTE	ANDRICH CONSTRUCTION (48898)	5,914,913.07	Completed	March 08, 2024	July 05, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0076	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT GYM) BRGY. SAWATA, SAN ISIDRO, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	3,959,256.30	Completed	May 02, 2024	September 28, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0077	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT GYM) PRK.3C SABINA HOMES, APOKON, TAGUM CITY, DAVAO DEL NORTE	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	1,930,479.38	Completed	March 26, 2024	June 23, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SITIO MALINAWON, BRGY. LA FILIPINA, TAGUM CITY, DAVAO DEL NORTE	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	4,949,975.25	Completed	July 18, 2024	November 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO MAMBAGO, KAPALONG, DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,949,999.05	Completed	May 14, 2024	November 09, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MADAUM, TAGUM CITY, DAVAO DEL NORTE	H-ROYAL CONSTRUCTION (40051)	4,927,101.90	Completed	March 08, 2024	July 05, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0082	COMPLETION OF WATER SYSTEM, BRGY. PANDAPAN, TAGUM CITY, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	2,953,253.11	Completed	March 08, 2024	May 06, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0083	CONSTRUCTION OF POTABLE WATER SYSTEM, MARCOS P. ESTOQUE ELEMENTARY SCHOOL, BRGY. CAPUNGAGAN, KAPALONG, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	6,923,277.96	Completed	May 30, 2024	November 25, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LC0084	CONSTRUCTION (COMPLETION) OF DPWH EMPLOYEES QUARTERS, TAGUM CITY, DAVAO DEL NORTE	RANGAY CONSTRUCTION AND SUPPLY (40117)	29,319,850.63	Completed	May 08, 2024	November 23, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LC0085	CONSTRUCTION OF DENR OFFICE, TAGUM CITY, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	29,399,979.86	Completed	March 08, 2024	September 23, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LC0086	CONSTRUCTION OF DPWH BUILDING, TAGUM CITY, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	19,599,994.73	Completed	March 08, 2024	September 13, 2024	100.00
Davao del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LC0092	RAINWATER COLLECTORS IN PUBLIC FACILITIES	ANDRICH CONSTRUCTION (48898)	2,890,000.00	Completed	June 27, 2024	September 04, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0001	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO PULA TANA VIEWING DECK, KIBLAWAN, DAVAO DEL SUR	KURIAKON CONSTRUCTION (42631)	12,714,211.59	On-Going	February 16, 2024	June 30, 2024	81.26
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0003	CONSTRUCTION OF LAMARISAN ROAD (PHASE II), MALALAG, DAVAO DEL SUR	LED CORE CONSTRUCTION AND DEVELOPMENT CORP, (43202)	96,500,000.00	Completed	May 02, 2024	February 03, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MATANAO RIVER (KASYAWA BRIDGE UPSTREAM SECTION-PACKAGE A), MATANAO, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	96,500,000.00	Completed	May 02, 2024	December 02, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0005	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAGALLANES RIVER (MAGALLANES BRIDGE UPSTREAM SECTION-PACKAGE A), MATANAO, DAVAO DEL SUR	LED CORE CONSTRUCTION AND DEVELOPMENT CORP, (43202)	96,500,000.00	Completed	April 25, 2024	November 25, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0006	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PADADA-MAINIT RIVER, LAPULABAO UPSTREAM SECTION, HAGONJOY, DAVAO DEL SUR	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	89,178,545.00	Completed	February 22, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0007	CONSTRUCTION OF REVETMENT ALONG PADADA-MAINIT RIVER, LEFT SIDE DOWNSTREAM, MASALAM BRIDGE SECTION, HAGONoy, DAVAO DEL SUR	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	89,177,580.00	Completed	February 22, 2024	September 17, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), MALALAG CENTRAL ELEMENTARY SCHOOL, MALALAG, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL GYMNASIUM), BATO NATIONAL HIGH SCHOOL, BARANGAY BATO, SANTA CRUZ, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), PADADA CENTRAL ELEMENTARY SCHOOL, PADADA, DAVAO DEL SUR	DUBC CONST. CORP. (FORMERLY DAVAO UNITED BUILDERS (33010)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0011	CONSTRUCTION OF CONCRETE REVETMENT ALONG BULATUKAN RIVER, BARANGAY POBLACION, MAGSAYSAY, DAVAO DEL SUR	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	115,800,000.00	Completed	March 07, 2024	October 26, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0012	CONSTRUCTION OF PADADA RIS RIVER BANK PROTECTION DIKE AT MAIN DAM, HAGONoy, DAVAO DEL SUR	R.C. MELGAZO BUILDERS (35652)	14,700,000.00	Completed	February 16, 2024	June 13, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (OFFICE BUILDING FOR KAPATAGAN WATER SERVICE COOPERATIVE (KWISECO)), BARANGAY KAPATAGAN, DIGOS CITY, DAVAO DEL SUR	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,950,000.00	Completed	February 22, 2024	May 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0015	WIDENING OF BRIDGE - MANAGA PARALLEL BR. (B01999MN) ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECTION), DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	65,522,742.90	On-Going	May 06, 2024	December 10, 2024	98.50
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0016	CONSTRUCTION OF ROAD, BRGY. GOMA, DIGOS CITY-SITIO BAGONG SILANG (PHASE II), MANAGA, BANSALAN, DAVAO DEL SUR	LED CORE CONSTRUCTION AND DEVELOPMENT CORP, (43202)	96,500,000.00	On-Going	April 25, 2024	January 27, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EXECUTIVE BUILDING), SULOP, DAVAO DEL SUR	DECKTOP BUILDERS CORPORATION (FORMERLY: DAVAO ENGI (30944)	24,006,783.50	On-Going	March 07, 2024	September 02, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0023	CONSTRUCTION OF ROAD, POB.- NEW ILOCOS SAMBINI- CENTRO NEW ILOCOS- KILOLOG, SAN ISIDRO, MAGSAYSAY, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	96,500,000.00	On-Going	April 25, 2024	November 21, 2024	91.26
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0026	CONSTRUCTION OF ROAD, SITIO KILONG MANGA- BIERNESAN- TOWAK, MATANAO, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	96,500,000.00	Completed	April 25, 2024	November 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0030	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD FROM WATERFALL ROAD LEADING TO PANDONG BATO TRAIL, KIBLAWAN, DAVAO DEL SUR	NLC CONSTRUCTION AND SUPPLIES (36704)	6,860,000.00	Completed	February 16, 2024	June 05, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0031	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO LAO INTEGRATED FARMS-MT. APO TRAIL-BALUTAKAY WATERFALLS, BRGY. EMAN, BANSALAN, DAVAO DEL SUR	KURIAKON CONSTRUCTION (42631)	6,860,000.00	On-Going	February 16, 2024	March 27, 2024	97.02
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0032	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO SULOP DIVINE MERCY, SULOP, DAVAO DEL SUR	CMBUEN CONSTRUCTION SERVICES (50465)	6,860,000.00	Completed	February 16, 2024	March 27, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0033	CONSTRUCTION OF CONCRETE ROAD - BRGY. POBLACION-BRGY. DALAWINON CONNECTING TO BRGY. KASUGA IN SUPPORT OF MEAT PROCESSING, MAGSAYSAY, DAVAO DEL SUR	JLACE BUILDERS CORPORATION (FOR. JLA CONSTRUCTION & SUPPLIES) (24503)	7,153,020.00	Completed	February 16, 2024	March 28, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0034	CONSTRUCTION OF CONCRETE ROAD - GUIHING-APLAYA ROAD CONNECTING NAGKAHIUSANG MANANAHI SA CAMUCAAN ASSOCIATION (NMCA) AND DIGOS-MAKAR ROAD IN SUPPORT OF WEARABLES AND HOMESTYLES INDUSTRY, BRGY. APLAYA, HAGONoy, DAVAO DEL SUR	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	6,860,000.00	Completed	February 16, 2024	March 27, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0035	CONSTRUCTION OF CONCRETE ROAD-MARAWER- BARURING ROAD LEADING TO TUDAYA FALLS, DIGOS CITY, DAVAO DEL SUR	NLC CONSTRUCTION AND SUPPLIES (36704)	6,860,000.00	Completed	February 16, 2024	April 13, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0036	CONSTRUCTION OF CONCRETE ROAD - NRJ LEADING TO SOONG ECOPARK, DIGOS CITY, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	16,660,000.00	Completed	February 16, 2024	June 17, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0037	CONSTRUCTION OF CONCRETE ROAD-PADADA- PIAPE- PALILI CIRCUMFERENTIAL ROAD LEADING TO SCUBA DIVING, BEACH RESORTS, MANGROVE PLANTATIONS, BRGY. PIAPE, PADADA, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	6,860,000.00	On-Going	February 16, 2024	March 27, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0038	CONSTRUCTION OF CONCRETE ROAD- BRGY. KINUSKUSAN ROAD CONNECTING SITIO ALO FARMERS AGRICULTURAL COOPERATIVE (SAFACO) AND DAVAO- COTABATO ROAD (COTABATO SECTION) IN SUPPORT OF PROCESSED MEAT INDUSTRY, BRGY. DARAPUAY, BANSALAN, DAVAO DEL SUR	JEJOR'S CONSTRUCTION CORPORATION (5143)	9,800,000.00	Completed	February 16, 2024	April 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0039	CONSTRUCTION OF CONCRETE ROAD- SITIO BALUTAKAY- PUROK PLUTO ROAD CONNECTING BALUTAKAY COFFEE FARMERS ASSOCIATION (BACOFA) AND BANSALAN MT. APO NATIONAL PARK ROAD IN SUPPORT OF COFFEE PROCESSING INDUSTRY, BRGY. MANAGA, BANSALAN, DAVAO DEL SUR	3 K'S INDUSTRIAL MAINTENANCE AND SERVICES, INC. (40070)	9,800,000.00	Completed	February 16, 2024	April 09, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0040	CONSTRUCTION (EXTENSION) OF MULTI-PURPOSE BUILDING (DEPARTMENT OF INFORMATION AND TECHNOLOGY), BARANGAY ZONE 1, DIGOS CITY, DAVAO DEL SUR	DECKTOP BUILDERS CORPORATION (FORMERLY: DAVAO ENGI (30944)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LD0043	CONSTRUCTION (COMPLETION) OF DPWH OFFICE BUILDING, DAVAO DEL SUR DEO, DIGOS CITY, DAVAO DEL SUR	L.V. LEDESMA CONSTRUCTION, INC. (34473)	38,808,000.00	On-Going	February 22, 2024	August 19, 2024	98.88
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY POBLACION, MAGSAYSAY, DAVAO DEL SUR	DQMB CONSTRUCTION & SUPPLY CORP. (42964)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0045	CONSTRUCTION OF MULTIPURPOSE BUILDING (GYMNASIUM), BARANGAY SITE, BARAYONG, MAGSAYSAY, DAVAO DEL SUR	SOUTH IRONROCK CORPORATION(FORMERLY: ALLIED TRADE RESOURCES MULTI-PURPOSE COOPERATIVE) (31667)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PENRO), DIGOS CITY, DAVAO DEL SUR	MAGNUM BUILDERS CORPORATION (47072)	5,940,000.00	Completed	March 07, 2024	June 04, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0047	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY POBLACION, SULOP, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	1,980,000.00	Completed	February 16, 2024	April 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY DALAWINON, MAGSAYSAY, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	1,980,000.00	Completed	February 16, 2024	April 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0049	CONSTRUCTION OF MULTIPURPOSE BUILDING (EVACUATION CENTER), BARANGAY WATERFALL, SULOP, DAVAO DEL SUR	LOTIRM CONSTRUCTION, INC. (12273)	4,950,000.00	Completed	February 16, 2024	May 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MALAWANIT, MAGSAYSAY, DAVAO DEL SUR	ALEA CONSTRUCTION CORP. (43384)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN ISIDRO, MAGSAYSAY, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	Completed	March 07, 2024	June 04, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY DALUMAY, MAGSAYSAY, DAVAO DEL SUR	MONFORT PJ BUILDERS AND SUPPLY CORPORATION (48620)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW BARANGAY HALL), BARANGAY BUENAVISTA, BANSALAN, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TIBOLO, SANTA CRUZ, DAVAO DEL SUR	DISEM CONSTRUCTION AND SUPPLY (42890)	4,950,000.00	Completed	February 22, 2024	May 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION, MATANAO, DAVAO DEL SUR	GW2R CONSTRUCTION CORP. (40247)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KAPOC, MATANAO, DAVAO DEL SUR	DUBC CONST. CORP. (FORMERLY DAVAO UNITED BUILDERS (33010)	4,950,000.00	Completed	February 16, 2024	May 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN HALL), BARANGAY BANGKAL, MATANAO, DAVAO DEL SUR	MN URBAN CONSTRUCTION (50674)	1,980,000.00	Completed	February 22, 2024	May 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY KAPATAGAN, DIGOS CITY, DAVAO DEL SUR	LEAMOR CONSTRUCTION AND SUPPLY (34928)	14,850,000.00	Completed	February 16, 2024	June 29, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0059	CONSTRUCTION OF CONCRETE ROAD - BACUNGAN - MALAWANIT ROAD IN SUPPORT OF CACAO INDUSTRY, MAGSAYSAY, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	9,505,983.63	On-Going	March 07, 2024	April 28, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0060	CONSTRUCTION OF CONCRETE ROAD - SAN MIGUEL ROAD IN SUPPORT OF CACAO INDUSTRY, MAGSAYSAY, DAVAO DEL SUR	ALPEBEL BUILDERS AND SUPPLY CORPORATION (42014)	9,800,000.00	On-Going	February 22, 2024	April 14, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LD0061	CONSTRUCTION OF CONCRETE ROAD - TUBOD - LIBERTAD - BITAUG ROAD CONNECTING TRIBAL WEAVERS WOMEN ASSOCIATION (TWWA) AND DAVAO-COTABATO ROAD (COTABATO SECTION) IN SUPPORT OF WEARABLES INDUSTRY, BANSALAN, DAVAO DEL SUR	85 AQUARIUS BUILDERS CORPORATION (41653)	9,800,000.00	Completed	February 16, 2024	April 08, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0062	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- DAVAO--COTABATO RD (JCT DIGOS-COTABATO SECT)- K1567+616-K1568+030, DAVAO DEL SUR	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	14,078,165.50	On-Going	April 02, 2024	May 23, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0063	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- DAVAO- SARANGANI COASTAL RD (MALALAG-MALITA-JAS-G)- K1587+965- K1588+510, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	19,001,401.11	On-Going	April 02, 2024	June 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0064	ROAD WIDENING- DAVAO- COTABATO RD (JCT DIGOS- COTABATO SECT)- K1564+(-478)- K1564+(-338), DAVAO DEL SUR	LED CORE CONSTRUCTION AND DEVELOPMENT CORP, (43202)	14,543,200.00	Completed	April 02, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0065	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- DAVAO- SARANGANI COASTAL RD (MALALAG- MALITA- JAS-G)- K1594+901- K1595+445, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	19,008,696.42	On-Going	April 02, 2024	June 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0066	ROAD WIDENING- DAVAO- COTABATO RD (JCT DIGOS- COTABATO SECT)-K1590+704- K1591+808, DAVAO DEL SUR	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	44,100,000.00	Completed	April 02, 2024	September 14, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0067	CONSTRUCTION OF ROAD, IBO TO TAGANSULE ROAD, MALALAG, DAVAO DEL SUR, PHASE II	AVECS CORPORATION (23228)	49,000,000.00	On-Going	April 02, 2024	August 17, 2024	83.03
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0068	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BALUTAKAY RIVER (BALABAG SECTION), DIGOS CITY, DAVAO DEL SUR, PHASE II	AVECS CORPORATION (23228) / ROSBILL CONSTRUCTION AND SUPPLY (45622)	49,000,000.00	Completed	April 02, 2024	September 20, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (BRIDGE SECTION) AT BARANGAY NEW CLARIN-PULANG LUPA, BANSALAN, DAVAO DEL SUR	RCDG CONSTRUCTION CORPORATION (5063) / K AND C BUILDERS (47505)	67,550,000.00	Completed	April 24, 2024	October 29, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0070	CONSTRUCTION OF STA. TERESITA BRIDGE, MALALAG, MALALAG, DAVAO DEL SUR	HONEXSON INCORPORATED (49214) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	29,400,000.00	On-Going	August 05, 2024	April 19, 2025	93.28
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0071	CONSTRUCTION OF WATER SUPPLY SYSTEM- LEVEL II, SITIO FFF VILLAGE, BARANGAY MANGA, MATANAO, DAVAO DEL SUR	ARCAN CONSTRUCTION BUILDERS INCORPORATED (48731)	4,950,000.00	Completed	June 03, 2024	October 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, BANSALAN, DAVAO DEL SUR	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	4,950,000.00	On-Going	April 02, 2024	June 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY INAYAWAN, SANTA CRUZ, DAVAO DEL SUR	BOBBOGIPZ CONSTRUCTION AND SUPPLY (42722)	4,950,000.00	Completed	April 02, 2024	June 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NEW CLARIN CAGAS VILLAGE, BANSALAN, DAVAO DEL SUR	RDG CONSTRUCTION & SUPPLY (19488)	4,950,000.00	On-Going	April 02, 2024	June 30, 2024	96.97
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING (KIBLAWAN EXECUTIVE BUILDING), BARANGAY POBLACION, KIBLAWAN, DAVAO DEL SUR	NLC CONSTRUCTION AND SUPPLIES (36704)	24,750,000.00	Completed	April 02, 2024	September 28, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OSMENA, SULOP, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,950,000.00	Completed	April 25, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0077	CONSTRUCTION OF MULTI-PURPOSE FACILITY (GYMNASIUM) ESCANDOR AREA, BRGY. ILL, STA. CRUZ, DAVAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	57,617,935.61	On-Going	April 12, 2024	January 06, 2025	83.07
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0078	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HEALTH CENTER), SITIO DISA AND SITIO MALUPO, BARANGAY ANONANG, BANSALAN, DAVAO DEL SUR	FORTSTONE CONSTRUCTION ENTERPRISES (31668)	3,841,179.93	On-Going	May 02, 2024	July 15, 2024	90.34
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN ISIDRO, HAGONoy, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	On-Going	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY BARAYONG, MAGSAYSAY, DAVAO DEL SUR	SOUTH IRONROCK CORPORATION(FORMERLY: ALLIED TRADE RESOURCES MULTI-PURPOSE COOPERATIVE) (31667)	2,970,000.00	Completed	May 02, 2024	July 15, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LD0081	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PADADA-MAINIT RIVER (TANWALANG UPPER KATIPUNAN SECTION 1), SULOP, DAVAO DEL SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	96,500,000.00	Completed	May 02, 2024	December 28, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0082	WIDENING OF BRIDGE - MARBER PARALLEL BR. (B02003MN) ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT), DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	49,697,500.00	On-Going	June 24, 2024	April 05, 2025	72.31
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0083	CONSTRUCTION OF ROAD, BARANGAY LATIAN-BARANGAY KISULAN-BARANGAY IHAN, KIBLAWAN, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	90,299,864.81	On-Going	April 12, 2024	November 04, 2024	99.12
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0084	CONSTRUCTION OF ROAD, ANDANGAN ROAD, PUROK 5, BARANGAY ALTAVISTA, BANSALAN, DAVAO DEL SUR	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	84,244,477.98	On-Going	April 12, 2024	December 30, 2024	96.36
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0085	CONSTRUCTION OF ROAD, BARANGAY LINAWAN, BANSALAN, DAVAO DEL SUR	H-ROYAL CONSTRUCTION (40051) / BMQ BUILDERS AND SUPPLY CORP (51621)	86,850,000.00	On-Going	May 27, 2024	February 13, 2025	92.72
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0086	CONSTRUCTION OF POTABLE WATER SYSTEM, PHASE I, PUROK DURIAN KINUSKUSAN, BANSALAN, DAVAO DEL SUR	DUBC CONST. CORP. (FORMERLY DAVAO UNITED BUILDERS (33010)	4,753,097.85	On-Going	May 02, 2024	September 28, 2024	88.25
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0087	CONSTRUCTION OF POTABLE WATER SYSTEM, PHASE 2, PUROK DURIAN KINUSKUSAN, BANSALAN, DAVAO DEL SUR	DUBC CONST. CORP. (FORMERLY DAVAO UNITED BUILDERS (33010)	4,753,069.75	On-Going	April 24, 2024	September 20, 2024	66.45
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY KIBLAGON, SULOP, DAVAO DEL SUR	ALGON ENGINEERING CONSTRUCTION CORPORATION (270)	4,950,000.00	Completed	May 10, 2024	August 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CARRE, SULOP, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	On-Going	May 16, 2024	August 13, 2024	94.23



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LITOS, SULOP, DAVAO DEL SUR	ANDRICH CONSTRUCTION (48898)	4,950,000.00	Completed	April 12, 2024	July 10, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ROXAS, SULOP, DAVAO DEL SUR	FORTSTONE CONSTRUCTION ENTERPRISES (31668)	4,950,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TAGOLILONG, SULOP, DAVAO DEL SUR	EDELNIÑA CONSTRUCTION SERVICES (55353)	4,950,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0093	CONSTRUCTION OF MULTI- PURPOSE BUILDING (BARANGAY HALL), BARANGAY LUPARAN, SULOP, DAVAO DEL SUR	HID CONSTRUCTION (50071)	4,950,000.00	Completed	April 12, 2024	July 10, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SULONGVALE, SULOP, DAVAO DEL SUR	ATLAS PRIMA ASIA, INC. (39750)	4,950,000.00	Completed	June 24, 2024	September 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LAPDA, SULOP, DAVAO DEL SUR	FIVE MASSIVE INFRA & SUPPLY CORP. (36876)	4,950,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0096	CONSTRUCTION OF ROAD, PADADA, DAVAO DEL SUR	BETTER WORK CONSTRUCTION (24432) / JLSABUDAN CONSTRUCTION (56855)	49,500,000.00	Completed	April 24, 2024	September 08, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0097	CONSTRUCTION OF ROAD, STA. CRUZ, DAVAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	48,014,911.23	On-Going	May 06, 2024	September 20, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0098	CONSTRUCTION OF ROAD, SULOP, DAVAO DEL SUR	BETTER WORK CONSTRUCTION (24432) / JLSABUDAN CONSTRUCTION (56855)	49,500,000.00	Completed	May 06, 2024	September 20, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0099	CONSTRUCTION OF ROAD, BANSALAN, DAVAO DEL SUR (PHASE II), BANSALAN, DAVAO DEL SUR	MAGAR CONSTRUCTION AND SUPPLY (39012) / SILVER ROAD CONSTRUCTION (48179)	48,264,731.78	On-Going	June 03, 2024	October 18, 2024	99.16
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0100	CONSTRUCTION OF WATER SYSTEM, AT BRGY. COGON, BACACA, DAVAO DEL SUR	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	4,801,500.00	On-Going	May 16, 2024	October 12, 2024	96.40
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BALASINON, SULOP, DAVAO DEL SUR	RANGAY CONSTRUCTION AND SUPPLY (40117)	4,946,823.30	On-Going	July 10, 2024	October 07, 2024	92.77
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY BOLTON, MALALAG, DAVAO DEL SUR	ARCAN CONSTRUCTION BUILDERS INCORPORATED (48731)	4,950,000.00	Completed	July 10, 2024	October 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MALALAG TRAINING CENTER), BARANGAY POBLACION, MALALAG, DAVAO DEL SUR	DUBC CONST. CORP. (FORMERLY DAVAO UNITED BUILDERS (33010)	9,900,000.00	Completed	May 02, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL HALL OF TAGAKAULO TRIBE), PUROK ACASIA 1, ASUCENA STREET, BARANGAY POBLACION, MALALAG, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	On-Going	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MDRRMO EMERGENCY OPEATION CENTER), BARANGAY POBLACION, KIBLAWAN, DAVAO DEL SUR	VERDANT INFRATEK INC. (55286)	4,950,000.00	On-Going	August 29, 2024	November 26, 2024	47.97
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SIBULAN, SANTA CRUZ, DAVAO DEL SUR	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,950,000.00	Completed	April 12, 2024	July 10, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ABC HALL), BARANGAY POBLACION, PADADA, DAVAO DEL SUR	EG AND C CONSTRUCTION (52169)	4,950,000.00	Completed	April 24, 2024	July 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TAHANAN), ESCANDOR AREA, BRGY. ZONE III, SANTA CRUZ, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	9,900,000.00	Completed	May 27, 2024	September 23, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0109	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIGA NG MGA BARANGAY CHAPTER BUILDING), MUNICIPAL HALL COMPOUND, SULOP, DAVAO DEL SUR	EG AND C CONSTRUCTION (52169)	4,950,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0110	CONSTRUCTION OF ROAD LEADING TO AGUILA VILLAGE, SITIO TERIL, KAPATAGAN, DIGOS CITY, DAVAO DEL SUR	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	99,000,000.00	On-Going	July 16, 2024	July 08, 2025	90.02
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0111	CONSTRUCTION OF SITIO PARADISE- SITIO SABWAG, BARANGAY KAPATAGAN, DIGOS CITY, DAVAO DEL SUR	HONEXSON BUILDERS (22288)	29,400,000.00	Completed	May 28, 2024	January 07, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0112	CONSTRUCTION OF WATER SYSTEM AT BARANGAY GUIHING, HAGONUY, DAVAO DEL SUR	HONEXSON BUILDERS (22288)	29,400,000.00	On-Going	May 02, 2024	November 27, 2024	91.73
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOURISM OFFICE), BARANGAY ASBANG, MATANAO, DAVAO DEL SUR	ACC GOLDEN CONSTRUCTION SERVICES (51754)	4,950,000.00	Completed	July 25, 2024	October 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0114	CONSTRUCTION OF MULTI- PURPOSE, ZONE 3, DIGOS CITY, DAVAO DEL SUR	MICAH CONSTRUCTION & SUPPLY (26625)	4,900,493.06	On-Going	May 06, 2024	August 03, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0115	REHABILITATION OF MUTLI-PURPOSE BUILDING (GYMNASIUM), BARANGAY NEW ILOCOS, MAGSAYSAY, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	4,950,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COUNSILOR'S LEAGUE BUILDING), BARANGAY POBLACION, BANSALAN, DAVAO DEL SUR	BDF CONSTRUCTION (35862)	4,950,000.00	Completed	May 27, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SINORON, SANTA CRUZ, DAVAO DEL SUR	RANGAY CONSTRUCTION AND SUPPLY (40117)	4,950,000.00	Completed	July 10, 2024	October 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0118	CONSTRUCTION OF MULTIPURPOSE BUILDING (GYMNASIUM), BARANGAY SALIDUCON, SANTA CRUZ, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	4,801,674.73	On-Going	July 10, 2024	October 07, 2024	97.99
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0119	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY TOLOGAN, PADADA, DAVAO DEL SUR	EDSAL CONST. AND SUPPLY INC. (47523)	1,939,832.12	On-Going	April 12, 2024	August 26, 2024	99.99
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW ADMINISTRATIVE BUILDING OF THE PROVINCIAL HEALTH OFFICE), LAPU-LAPU ST., BRGY. ZONE 3, DIGOS CITY, DAVAO	MAXBUILDER CONSTRUCTION CORP. (43765)	24,750,000.00	Completed	July 16, 2024	January 11, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0121	CONSTRUCTION OF COASTAL ROAD (APLAYA-DAWIS SECTION, PHASE 3), DIGOS CITY, DAVAO DEL SUR	HONEXSON INCORPORATED (49214) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	39,200,000.00	Completed	May 27, 2024	January 05, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0122	CONSTRUCTION OF ROAD, BRGY. SAN MIGUEL- BRGY. IGPIT ROAD, DIGOS, DAVAO DEL SUR	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	49,429,989.21	On-Going	May 10, 2024	October 24, 2024	98.80
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0123	CONSTRUCTION OF GANTE-SARONA ROAD, BRGY. SOUTHERN PALIGUE- BRGY. PALILI, PADADA, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	4,800,845.83	On-Going	May 06, 2024	June 06, 2024	98.68
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DIGOS CITY, DAVAO DEL SUR	ALEXANDER BUILDERS (46211)	6,930,000.00	Completed	July 10, 2024	October 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0125	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY BLOCON, MAGSAYSAY, DAVAO DEL SUR	EG AND C CONSTRUCTION (52169)	7,425,000.00	Completed	April 12, 2024	July 25, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MATANAO, DAVAO DEL SUR	85 AQUARIUS BUILDERS CORPORATION (41653)	11,880,000.00	Completed	June 24, 2024	October 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTA CRUZ, DAVAO DEL SUR	RANGAY CONSTRUCTION AND SUPPLY (40117)	18,810,000.00	Completed	June 24, 2024	November 20, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0128	CONSTRUCTION OF MULTI- PURPOSE BUILDING, HAGONoy, DAVAO DEL SUR	LEAMOR CONSTRUCTION AND SUPPLY (34928)	19,305,000.00	Completed	June 24, 2024	December 20, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0129	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), MATANAO, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	3,960,000.00	Completed	July 10, 2024	September 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0130	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAYCARE CENTER & MADRASAH SCHOOL), SANTA CRUZ, DAVAO DEL SUR	EG AND C CONSTRUCTION (52169)	3,960,000.00	Completed	July 25, 2024	October 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0131	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL HALL), MAGSAYSAY, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	5,940,000.00	On-Going	June 03, 2024	August 31, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0134	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TRIBAL HALL), HAGONoy, DAVAO DEL SUR	LTB BUILDERS & CONSTRUCTION (18752)	3,960,000.00	Completed	July 10, 2024	September 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0135	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTA CRUZ, DAVAO DEL SUR	R.C. MELGAZO BUILDERS (35652)	3,960,000.00	Completed	June 24, 2024	September 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), DIGOS CITY, DAVAO DEL SUR	EDSAL CONST. AND SUPPLY INC. (47523)	5,940,000.00	Completed	July 10, 2024	October 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0137	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MAGSAYSAY, DAVAO DEL SUR	R.C. MELGAZO BUILDERS (35652)	3,960,000.00	Completed	April 12, 2024	June 25, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL HALL), SANTA CRUZ, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	5,940,000.00	Completed	June 24, 2024	September 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0139	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALALAG, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	3,960,000.00	Completed	June 24, 2024	September 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0140	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BURI AND BARANGAY MANGA, MATANAO, DAVAO DEL SUR	ACC GOLDEN CONSTRUCTION SERVICES (51754)	3,465,000.00	Completed	July 10, 2024	September 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0141	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-DAVAO-COTABATO RD (JCT. DIGOS- COTABATO SECT)- K1585+700-K1586+945, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	71,287,786.71	On-Going	July 16, 2024	November 02, 2024	99.96
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0142	ASPHALT OVERLAY- DAVAO- COTABATO ROAD, DAVAO DEL SUR	MAER SUMMIT KONSTRUKT CO. (25262)	98,000,000.00	On-Going	July 16, 2024	November 16, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0143	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY POBLACION AND BARANGAY LANURO, HAGONoy, DAVAO DEL SUR	MONFORT PJ BUILDERS AND SUPPLY CORPORATION (48620)	6,930,000.00	Completed	June 24, 2024	October 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0144	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANSALAN, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	5,940,000.00	On-Going	June 24, 2024	September 21, 2024	95.05
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0145	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAIBO AND BARANGAY BARAYONG CES, MAGSAYSAY, DAVAO DEL SUR	MONFORT PJ BUILDERS AND SUPPLY CORPORATION (48620)	6,241,950.00	On-Going	June 24, 2024	October 06, 2024	90.65
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0146	PREVENTIVE MAINTENANCE OF ROAD; ASPHALT OVERLAY-DAVAO- COTABATO RD (JCT DIGOS-COTABATO SECT)-K1582+844-K1583+237, PADADA, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	31,690,840.37	On-Going	April 24, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0147	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- BANSALAN- MT. APO NAT'L PARK RD- K1602+754- K1602+792, K1603+000- K1603+102, DAVAO DEL SUR	ALFREGO BUILDERS & SUPPLY (19284)	33,269,973.47	On-Going	June 24, 2024	November 17, 2024	86.29
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0148	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TRES DE MAYO, DIGOS CITY, DAVAO DEL SUR	ONE SYNERG CONST. & SUPPLIES CORP. (55758)	6,860,672.86	On-Going	May 02, 2024	August 14, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CORONON, SANTA CRUZ, DAVAO DEL SUR	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,950,000.00	Completed	April 12, 2024	July 10, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY ZONE IV, SANTA CRUZ, DAVAO DEL SUR	DISEM CONSTRUCTION AND SUPPLY (42890)	4,950,000.00	Completed	May 27, 2024	August 24, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY NEW QUEZON, HAGONNOY, DAVAO DEL SUR	ADAN BUILDERS, CO. (48934)	4,950,000.00	Completed	July 25, 2024	October 22, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0152	CONSTRUCTION OF MULTI- PURPOSE BUILDING (GYMNASIUM), BARANGAY TAGAYTAY, MAGSAYSAY, DAVAO DEL SUR	GIMP CONSTRUCTION AND TRADING (35902)	4,950,000.00	Completed	May 27, 2024	August 24, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0153	CONSTRCTIION MULTI-PURPOSE BUILDING (PROVINCIAL NURSERY, PROVINCIAL AGRICULTURE OFFICE), BRGY. POBLACION DOS, BANSALAN, DAVAO DEL SUR	MAXBUILDER CONSTRUCTION CORP. (43765)	14,850,000.00	Completed	July 10, 2024	November 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0154	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PUROK PERLAS, BATO, SANTA CRUZ, DAVAO DEL SUR	RANGAY CONSTRUCTION AND SUPPLY (40117)	2,925,144.00	On-Going	July 22, 2024	October 04, 2024	3.41
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0155	CONSTRUCTION OF MULTIPURPOSE BUILDING (NATIONAL IRRIGATION ADMINISTRATION (NIA) BUILDING) DIGOS CITY, DAVAO DEL SUR	LEAMOR CONSTRUCTION AND SUPPLY (34928)	4,950,000.00	Completed	July 10, 2024	October 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0156	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY NEW MURCIA, MATANAO, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	1,920,640.24	On-Going	May 27, 2024	July 25, 2024	97.16
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0157	CONSTRUCTION OF MULTIPURPOSE BUILDING (DEPARTMENT OF SOCIAL WELFARE AND DEVELOPMENT (DSWD) BUILDING) DIGOS CITY, DAVAO DEL SUR	PRISM BUILDERS (44136)	4,801,432.56	On-Going	August 05, 2024	November 02, 2024	95.70
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0158	CONSTRUCTION OF MULTIPURPOSE BUILDING (DEPARTMENT OF LABOR AND EMPLOYMENT (DOLE) BUILDING) DIGOS CITY, DAVAO DEL SUR	NLC CONSTRUCTION AND SUPPLIES (36704)	4,799,084.81	On-Going	August 05, 2024	November 02, 2024	92.46
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0159	CONSTRUCTION OF MULTIPURPOSE BUILDING (TECHNICAL EDUCATION AND SKILLS DEVELOPMENT AUTHORITY (TESDA) BUILDING) DIGOS CITY, DAVAO DEL SUR	NLC CONSTRUCTION AND SUPPLIES (36704)	4,950,000.00	Completed	July 10, 2024	October 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0160	CONSTRUCTION OF MULTIPURPOSE BUILDING (DAVAO DEL SUR COLLEGE (DSSC) AT DIGOS CITY, DAVAO DEL SUR	ACC GOLDEN CONSTRUCTION SERVICES (51754)	4,950,000.00	Completed	May 10, 2024	August 07, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0161	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GENERAL SERVICES OFFICE), ESCANDOR AREA, BRGY. ZONE III, SANTA CRUZ, DAVAO DEL SUR	VIBRANIUM BUILDERS CORPORATION (44902)	9,900,000.00	Completed	July 10, 2024	November 06, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0162	CONSTRUCTION (COMPLETION) OF MUTLI-PURPOSE BUILDING (MOTORPOOL BUILDING), DIGOS CITY , DAVAO DEL SUR	MAXBUILDER CONSTRUCTION CORP. (43765)	9,900,000.00	Completed	May 06, 2024	September 02, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0163	CONSTRUCTION OF MULTIPURPOSE BUILDING (BAGOBO TAGABAWA TRIBAL HALL), BRGY. BINATON, DIGOS CITY, DAVAO DEL SUR	MJTP CONSTRUCTION (43050)	4,950,000.00	Completed	June 03, 2024	August 31, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL CANTEEN), ESCANDOR AREA, BRGY. ZONE III, STA. CRUZ, DAVAO DEL SUR	BQPC CORPORATION (36768)	9,900,000.00	Completed	April 24, 2024	August 21, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0165	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY MELILIA, STA. CRUZ, DAVAO DEL SUR	DREAMBOLT BUILDERS CORPORATION (41002)	2,475,000.00	Completed	May 27, 2024	July 25, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0166	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER), DIGOS CITY, DAVAO DEL SUR (PHASE I)	AVECS CORPORATION (23228)	57,617,579.02	On-Going	August 05, 2024	April 01, 2025	89.77
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0167	COMPLETION OF MULTI-PURPOSE FACILITY, BANSALAN, DAVAO DEL SUR	5S DEVELOPMENT CORPORATION (45860)	19,773,456.37	On-Going	July 16, 2024	March 04, 2025	95.81
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0168	REHABILITATION OF MULTI-PURPOSE BUILDING (PROVINCIAL ENGINEERING OFFICE), BRGY. SAN AGUSTIN, DIGOS CITY, DAVAO DEL SUR	MAXBUILDER CONSTRUCTION CORP. (43765)	9,900,000.00	Completed	July 16, 2024	November 12, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0169	REHABILITATION (GROUND DEVELOPMENT AND LANDSCAPING) OF MULTI-PURPOSE BUILDING (SEN. EDGARDO J. ANGARA LEGISLATIVE HALL), BRGY. MATI, DIGOS CITY, DAVAO DEL SUR	PARAGON STANDARD CONSTRUCTION SVCS, INC. (50372)	4,950,000.00	Completed	July 16, 2024	October 13, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PROVINCIAL ENGINEER'S OFFICE), DAVAO DEL SUR	PARAGON STANDARD CONSTRUCTION SVCS, INC. (50372)	9,900,000.00	Completed	July 16, 2024	November 12, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DIGOS CITY WHARF TOURISM ATTRACTION), DIGOS CITY, DAVAO DEL SUR	EQUICON ENGINEERING SERVICES (42223)	19,730,700.00	On-Going	August 05, 2024	April 01, 2025	14.87



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0172	CLUSTER I - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEMS (RWCS): 1. SIBULAN ELEMENTARY SCHOOL, CENTRO SIBULAN, STA. CRUZ, DAVAO DEL SUR; 2. BINATON ELEMENTARY SCHOOL, BRGY. BINATON, DIGOS CITY, DAVAO DEL SUR; 3. VICENTE DUTERTE ELEMENTARY SCHOOL, KM. 81, B	MJTP CONSTRUCTION (43050)	2,894,844.51	Completed	May 29, 2024	July 27, 2024	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0201	REHABILITATION OF DAVAO-COTABATO RD (JCT. DIGOS- COTABATO SECT)- K1578+339- K1578+634, K1583+237-K1583+597, K1583+900- K1584+058, K1584+118-K1584+763, K1588+009- K1588+426, DAVAO DEL SUR	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	47,526,745.72	On-Going	August 29, 2024	March 18, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LD0202	REHABILITATION OF DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) - K1578+634 - K1578+929, K1589+046 - K1589+096, K1590+000 - K1591+173, K1591+300 - K1591+522.50, K1591+545 - K1591+600, K1591+654 - K1591+880, DAVAO DEL SUR	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	47,526,542.33	On-Going	August 29, 2024	March 18, 2025	100.00
Davao del Sur District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LD0211	REPAIR/REHABILITATION OF BANSALAN-MT. APO NATIONAL PARK ROAD, K1604+545- K1604+645, BRGY. MANAGA, BANSALAN, DAVAO DEL SUR	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION (43104)	29,022,814.99	On-Going	September 13, 2024	January 25, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0001	ASSET ASSET PRESERVATION-PREVENTIVE MAINTENANCE-SECONDARY ROADS- ASPHALT OVERLAY ALONG DAVAO-SARANGANI COASTAL ROAD (MALALAG-MALITA-JAS-G), K1617 + 010 - K1617 + 514, K1645 + 254 - K1646 + 061, MALITA, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	25,397,642.54	Completed	February 07, 2024	April 05, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0002	ASSET PRESERVATION-PREVENTIVE MAINTENANCE - TERTIARY ROADS- ASPHALT OVERLAY ALONG DEMOLOC-LITTLE BAGUIO-ALABEL RD., K1639 + 200 - K1640 + 000, MALITA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	15,956,521.13	Completed	February 07, 2024	April 03, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0003	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - DAVAO-SARANGANI COASTAL RD (MALALAG-MALITA-JAS-G), K1646 + 092 - K1646 + 198, K1646 + 223 - K1646 + 384, K1656 + 216 - K1656 + 503, K1657 + 729 - K1657	DISEM CONSTRUCTION AND SUPPLY (42890)	50,451,290.33	On-Going	February 26, 2024	July 18, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0004	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS DEMOLOC-LITTLE BAGUIO-ALABEL ROAD, K1648 + 581 - K1648 + 733, K1649 + 327 - K1649 + 527, K1649 + 800 - K1650 + 027, MALITA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	11,094,011.53	On-Going	February 07, 2024	April 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0005	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS H-WAY JCT. MANA-TICULON-LAGUMIT-LITTLE BAGUIO ROAD, K1659 + 705 - K1660 + 446, K1672 + 940 - K1673 + 958, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	30,657,132.38	On-Going	February 07, 2024	May 29, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0006	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS- DAVAO-SARANGANI COASTAL ROAD (MALALAG-MALITA-JAS-G), K1681 + 886 - K1682 + 307, DON MARCELINO, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	139,428,748.25	On-Going	February 26, 2024	November 13, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0007	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS- DAVAO-SARANGANI COASTAL ROAD (MALALAG-MALITA-JAS-G), K1682 + 307 - K1682 +750, DON MARCELINO, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	140,378,484.07	On-Going	February 26, 2024	November 14, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0008	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS- DAVAO-SARANGANI COASTAL ROAD(MALALAG-MALITA-JAS-G), K1697 + 420 K1697 + 681, DON MARCELINO, DAVAO OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	144,737,105.00	On-Going	April 24, 2024	February 27, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0009	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS- DAVAO-SARANGANI COASTAL ROAD (MALALAG-MALITA-JAS-G), K1697 + 681 - K1697 + 759, DON MARCELINO, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	43,839,159.14	On-Going	April 05, 2024	October 20, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0010	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE- TERTIARY ROADS-DEMOLOC-LITTLE BAGUIO-ALABEL ROAD, K1646 + 228 K1646 + 353, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	128,732,601.99	On-Going	March 22, 2024	January 19, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0011	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS-DEMOLOC-LAGUMIT-LITTLE BAGUIO-ALABEL ROAD, K1646 + 353 -K1646 + 483, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	133,882,481.56	On-Going	March 27, 2024	January 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0012	ASSET PRESERVATION REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS H-WAY JCT MANA-TICULON-LAGUMIT-LITTLE BAGUIO RD K1657+240 K1657+340, LAGUMIT SECTION, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	134,674,925.46	On-Going	February 26, 2024	November 18, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0013	ASSET PRESERVATION REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS H-WAY JCT MANA-TICULON-LAGUMIT-LITTLE BAGUIO RD K1657+340 -K1657+440, LAGUMIT SECTION, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	134,674,477.20	On-Going	February 26, 2024	November 18, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0014	CONSTRUCTION OF CAYAPONGA-MALALAN BYPASS ROAD, JOSE ABAD SANTOS, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678) / SCP CONSTRUCTION (8797)	115,788,994.00	On-Going	April 26, 2024	February 19, 2025	98.01
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0015	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NUIING-SAN ISIDRO-MOLMOL-LAGUMIT-GLAN ROAD, DAVAO OCCIDENTAL, JOSE ABAD SANTOS, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678) / SCP CONSTRUCTION (8797)	96,485,156.10	On-Going	April 26, 2024	November 25, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LE0016	REHABILITATION MAJOR REPAIR OF LAIS BR.1 (B00174MN) ALONG DAVAO-SARANGANI COASTAL ROAD (MALALAG-MALITA-JAS-GLAN), MALITA, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	9,793,590.40	On-Going	April 05, 2024	June 14, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0017	CONSTRUCTION OF CONCRETE REVETMENT, DEMOLOC FLOOD CONTROL, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	116,556,095.10	On-Going	February 26, 2024	October 22, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0018	CONSTRUCTION OF CONCRETE REVETMENT, FATIMA FLOOD CONTROL, MALITA, DAVAO OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	116,551,210.00	On-Going	February 26, 2024	October 22, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0019	CONSTRUCTION OF CONCRETE REVETMENT, KILALAG FLOOD CONTROL, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	116,555,872.79	On-Going	February 26, 2024	October 22, 2024	99.50
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0020	CONSTRUCTION OF CONCRETE REVETMENT, LAPUAN FLOOD CONTROL, DON MARCELINO, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	116,555,947.64	Completed	February 26, 2024	October 22, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0021	CONSTRUCTION OF CULAMAN SHORE PROTECTION, BRGY. CULAMAN, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	106,139,859.77	On-Going	March 22, 2024	January 10, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0022	CONSTRUCTION OF MANA SHORE PROTECTION, BRGY. MANA, MALITA, DAVAO OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	115,785,000.05	Completed	February 26, 2024	October 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LE0023	CONSTRUCTION OF WAVE BREAKER, LAMIDAN SEAWALL, DON MARCELINO, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	116,555,169.41	On-Going	June 06, 2024	January 31, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LE0024	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO BALUT ISLAND CIRCUMFERENTIAL ROAD, SARANGANI, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	29,393,152.27	On-Going	February 07, 2024	May 27, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0025	CONSTRUCTION OF ROAD, STA. MARIA-MALUNGON ROAD, BRGY. POBLACION, STA. MARIA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	14,839,925.08	Completed	February 07, 2024	April 21, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DEPARTMENT OF LABOR AND EMPLOYMENT, BRGY. LAIS, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	9,896,998.79	On-Going	August 27, 2024	January 18, 2025	98.06
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0027	(COMPLETION) CONSTRUCTION OF MULTI-PURPOSE BUILDING (LTO BUILDING), BRGY. FELIS, MALITA, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	9,893,183.27	Completed	February 07, 2024	May 06, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT STA. MARIA, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	49,494,999.68	On-Going	August 27, 2024	June 22, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING (RTC BUILDING-HOLDING AREA), BRGY. LACARON, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	4,944,954.93	Completed	April 24, 2024	July 07, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. BALANGONAN, JOSE ABAD SANTOS, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,944,980.13	Completed	February 07, 2024	April 21, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. BASIAWAN, SANTA MARIA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,943,043.08	On-Going	February 07, 2024	April 21, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. DATU DANWATA, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	4,944,948.93	Completed	February 26, 2024	May 10, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. KILALAG, MALITA, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	4,944,741.90	Completed	February 26, 2024	May 10, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. MARABATUAN, JOSE ABAD SANTOS, DAVAO OCCIDENTAL	RDF CONSTRUCTION & SUPPLY (12843)	4,944,922.52	On-Going	February 26, 2024	May 10, 2024	96.74
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. SAN AGUSTIN, SANTA MARIA, DAVAO OCCIDENTAL	RDF CONSTRUCTION & SUPPLY (12843)	4,944,856.02	Completed	February 26, 2024	May 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. SAN ANTONIO, SANTA MARIA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,942,885.58	On-Going	February 07, 2024	April 21, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. SUGAL, JOSE ABAD SANTOS, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,945,006.38	On-Going	February 07, 2024	April 21, 2024	97.52
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAIS, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	29,694,998.53	Completed	August 27, 2024	January 08, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DEPARTMENT OF SOCIAL WELFARE AND DEVELOPMENT, MALITA, DAVAO OCCIDENTAL	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	9,894,995.71	On-Going	April 05, 2024	September 26, 2024	95.60
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING BASIAWAN NATIONAL HIGH SCHOOL, BRGY. BASIAWAN, STA. MARIA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,944,991.61	Completed	April 18, 2024	July 16, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABINILLA NATIONAL HIGH SCHOOL, BRGY. NUEVA VILLA, DON MARCELINO, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	4,944,960.96	Completed	April 18, 2024	July 16, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALITA CENTRAL ELEMENTARY SCHOOL, BRGY. POBLACION MALITA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,944,962.06	Completed	April 18, 2024	June 28, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LE0043	CONSTRUCTION OF BUILDING OF PLANNING AND DESIGN SECTION (PDS) OF DPWH DAVAO OCCIDENTAL DISTRICT ENGINEERING OFFICE, BRGY. BUHANGIN, MALITA, DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797)	48,995,500.43	On-Going	July 02, 2024	December 23, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LE0044	CONSTRUCTION OF ACCESS ROADS LEADING TO LANULAN FALLS, BRGY. LITTLE BAGUIO, MALITA, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	19,592,938.63	On-Going	June 06, 2024	September 09, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING(MUNICIPAL HALL) PHASE I, BRGY. POBLACION, STA. MARIA, DAVAO OCCIDENTAL	REYDAN BUILDERS (13059)	69,289,989.73	On-Going	September 06, 2024	July 02, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BRGY. KINANGAN, MALITA, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	2,964,995.66	Completed	April 24, 2024	June 22, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0047	REHABILITATION OF MULTI-PURPOSE BUILDING (GYM), BRGY. KINANGAN, MALITA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	4,945,978.26	Completed	April 05, 2024	June 03, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. LAGUMIT, MALITA, DAVAO OCCIDENTAL	RDF CONSTRUCTION & SUPPLY (12843)	4,945,050.33	Completed	April 05, 2024	July 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, STA.MARIA, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	16,824,934.96	On-Going	June 06, 2024	September 08, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0050	CONSTRUCTION OF MULTIPURPOSE BUILDING WOMENS CENTER), BRGY. LAIS, MALITA, DAVAO OCCIDENTAL	RDF CONSTRUCTION & SUPPLY (12843)	9,897,996.56	Completed	July 02, 2024	February 26, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYMNASIUM) BRGY. MABILA, SARANGANI, DAVAO OCCIDENTAL	ADAN BUILDERS, CO. (48934)	7,914,991.35	On-Going	May 31, 2024	October 27, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), DON MARCELINO, DAVAO OCCIDENTAL	DISEM CONSTRUCTION AND SUPPLY (42890)	14,844,985.60	On-Going	May 31, 2024	March 26, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0053	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (INDOOR SPORTS BUILDING), BRGY. LAIS, MALITA, DAVAO OCCIDENTAL	WOLFRAM TRADE BUILDERS (34440)	9,895,994.38	Completed	March 22, 2024	June 04, 2024	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0054	CONSTRUCTION OF MULTI-PURPOSE FACILITIES (EVACUATION CENTER), DAVAO OCCIDENTAL	SCP CONSTRUCTION (8797) / REYDAN BUILDERS (13059)	148,486,542.68	On-Going	September 06, 2024	February 27, 2025	100.00
Davao Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LE0075	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) STAINLESS STEEL HORIZONTAL TANK, UPPER TICULON ELEMENTARY SCHOOL, MALITA, DAVAO OCCIDENTAL; CLOTILDO REYES BARRIOS SR. NATIONAL HIGH SCHOOL, MALITA, DAVAO OCCIDENTAL; MAHAYAHAY NATIONAL HIGH SCHOOL, MALITA	DISEM CONSTRUCTION AND SUPPLY (42890)	2,893,997.93	Completed	July 22, 2024	September 04, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0001	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY-K1568+629-K1568+894, CATEEL, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	5,082,202.24	Completed	February 12, 2024	April 11, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0002	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY-K1568+894-K1569+000, CATEEL, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	2,243,353.84	Completed	March 05, 2024	April 04, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0003	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY-K1569+000-K1569+219, CATEEL, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	4,200,003.38	Completed	March 05, 2024	April 17, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0004	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1587+000-K1588+000, BAGANGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	19,312,565.04	Completed	February 12, 2024	July 24, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0005	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1633+000-K1633+661, CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	12,646,850.53	Completed	February 12, 2024	June 07, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0006	NRJ SALINGCOMOT-LANGUYON LEADING TO LANGUYON MANGROVE PARK BRGY. SALINGCOMOT, BAGANGA, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	4,891,994.00	Completed	February 12, 2024	May 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0007	NRJ SAN ANTONIO-LAMIAWAN-SANGAB ROAD LEADING TO SANGAB CULTURAL COMMUNITY, BRGY. PICHON, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,349,109.70	Completed	February 12, 2024	May 08, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0008	NRJ SAN ISIDRO-CAMPAWAN LEADING TO CURTAIN FALLS, BRGY. CAMPAWAN, BAGANGA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426)	7,344,208.24	Completed	February 12, 2024	April 08, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0009	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CARAGA RIVER, CATIGUD SECTION, CARAGA, DAVAO ORIENTAL	DREIRICH BUILDERS (39521)	29,977,593.96	Completed	February 12, 2024	January 04, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0010	BANGKUCAAN BR. (B00095MN) ALONG SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD, BAGANGA, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	4,899,963.69	Completed	February 12, 2024	April 29, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0011	LINGAYAO BR. (B00115MN) ALONG SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD, MANAY, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	9,798,644.38	Completed	February 12, 2024	June 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LF0012	CONSTRUCTION (COMPLETION) OF DPWH MAINTENANCE SECTION, DAVAO ORIENTAL 1ST DEO, BAGANGA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	14,698,602.88	Completed	February 12, 2024	June 10, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0013	CONSTRUCTION OF CATEEL I IS RIVER BANK PROTECTION DIKE ALONG THE LEFT MAIN CANAL SERVICE ROAD, CATEEL, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	14,699,816.87	Completed	February 12, 2024	November 01, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0014	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CARAGA RIVER, PACAHUN SECTION, CARAGA, DAVAO ORIENTAL	DBR CONSTRUCTION CORPORATION (FORMERLY: D.B. RAVELO CONSTRUCTION & SUPPLY) (39402)	48,247,726.58	Completed	April 08, 2024	December 09, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LF0015	CONSTRUCTION OF DPWH OFFICE BUILDING (AREA SHOP), DAVAO ORIENTAL 1ST DEO, BAGANGA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	22,538,597.74	Completed	February 12, 2024	August 29, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0016	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1568+053 - K1568+388, CATEEL, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	8,151,047.05	Completed	April 08, 2024	July 01, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0017	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD-K1665+033-K1665+707. MANAY, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	12,925,988.45	Completed	February 12, 2024	June 06, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0018	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD-K1590+720-K1590+910, BAGANGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	1,999,169.84	On-Going	April 08, 2024	October 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0019	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD-1592+500-K1593+000, BAGANGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	3,233,896.29	On-Going	April 08, 2024	September 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0020	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD - K1625+450 - K1625+806, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	1,948,805.13	Completed	February 16, 2024	August 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0021	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD - K1665+520 - K1665+657, MANAY, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	1,420,473.79	Completed	February 16, 2024	July 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0022	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1561+954 - K1563+096, CATEEL, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	44,099,455.87	On-Going	February 16, 2024	February 19, 2025	88.26
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0023	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1547+631-K1547+704, CATEEL, DAVAO ORIENTAL	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	1,600,250.00	Completed	June 18, 2024	July 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0024	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAGUAN RIVER, TARRAGONA, DAVAO ORIENTAL	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	48,248,389.36	Completed	March 19, 2024	January 13, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0025	QUINONOAN BR. (B00116MN) ALONG SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD, MANAY, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	4,899,603.43	Completed	February 16, 2024	May 01, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0026	TAYTAYAN BR. (B00092MN) ALONG SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD, CATEEL, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	19,599,981.24	Completed	February 12, 2024	July 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0027	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BOSTON RIVER, BOSTON, DAVAO ORIENTAL	GMCA CONSTRUCTION SERVICES (47565)	28,949,891.48	Completed	March 19, 2024	November 09, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0028	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1650+081-K1650+342, MANAY, DAVAO ORIENTAL	HERO BUILDERS (46393)	11,644,766.68	On-Going	September 10, 2024	January 28, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0029	SURIGAO DEL SUR BDRY-DAVAO ORIENTAL COASTAL RD-K1640+000-K1643+000, CARAGA, DAVAO ORIENTAL	ROSBILL CONSTRUCTION AND SUPPLY (45622)	88,777,656.42	On-Going	April 08, 2024	March 17, 2025	70.20
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0030	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE PROTECTING SURIGAO DEL SUR BOUNDARY-DAVAO ORIENTAL COASTAL ROAD (DAPNAN BRIDGE), BAGANGA, DAVAO ORIENTAL	LICAL CONSTRUCTION CORPORATION (41652)	48,997,746.86	Completed	February 12, 2024	October 04, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0031	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE PROTECTING SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD - (LUCOD SECTION), BAGANGA, DAVAO ORIENTAL	DBR CONSTRUCTION CORPORATION (FORMERLY: D.B. RAVELO CONSTRUCTION & SUPPLY) (39402)	9,799,963.68	Completed	April 08, 2024	October 26, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0032	JUNCTION NATIONAL HIGHWAY TO BRGY. ALEGRIA PROPER TO BRGY. SAN VICENTE, CATEEL, DAVAO ORIENTAL CONNECTING CATEEL PUBLIC TRANSPORT TERMINAL TO COCONUT, RICE AND CORN PROCESSING IN BRGY. ALEGRIA AND BRGY. SAN VICENTE IN SUPPORT TO AGRIBUSINESS: COCONUT, RIC	EDCL CONSTRUCTION AND SUPPLY (39587)	29,398,703.20	Completed	February 12, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0033	ACCESS ROAD FROM SITIO SANGAB TO SITIO PANLAISAN, BRGY. PICHON LEADING TO PINUTUAN FALLS, MANDAYA INDIGENOUS COMMUNITY, AND FOREST PROTECTED AREA, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,340,754.53	Completed	April 08, 2024	July 13, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0034	GUZA CENTRO VIA DALIDON TO BRGY. SAN FERMIN VIA FATIMA LEADING TO SAUKON RIVER & MANREZA RICEFIELDS, MANAY, DAVAO ORIENTAL	MUSK3T33RS BUILDER AND SUPPLY INC. (49267)	7,349,564.94	Completed	February 16, 2024	June 29, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0035	JCT. MANAY-TAOCANGA ROAD LEADING TO DIAMABOC LAKE, MANAY, DAVAO ORIENTAL	C'ZARLES CONSTRUCTION & SUPPLY (23426)	7,348,981.48	Completed	April 08, 2024	September 01, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0036	JCT. MAWAB-MARAGUSAN-CARAGA TO BRGY. MERCEDES TO SITIO CABYAWAN LEADING TO MAGPAMANGAW FALLS, BRGY. MERCEDES, CARAGA, DAVAO ORIENTAL	BMQ BUILDERS AND SUPPLY CORP (51621)	7,349,889.03	Completed	April 08, 2024	September 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0037	NRJ POBLACION TO HABONGAN ROAD LEADING TO PUNTA MANAOL BEACH, MANAY, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	4,889,776.50	Completed	April 22, 2024	May 31, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0038	CONSTRUCTION OF CONCRETE REVETMENT ALONG LINGAYAO RIVER, BRGY. SAN IGNACIO, MANAY, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	48,249,609.70	Completed	April 22, 2024	December 21, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0039	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CARAGA RIVER (SAN PEDRO SECTION), CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	48,249,965.40	Completed	April 22, 2024	December 23, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0040	JUNCTION BRGY. OLD MACOPA CENTRO TO SITIO MADSAYAP, BRGY. OLD MACOPA CONNECTING MANAY PUBLIC TERMINAL TO ABACA PROCESSING AND CORN MILLING IN SUPPORT TO AGRIBUSINESS, MANAY, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	9,797,666.68	Completed	February 16, 2024	December 03, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0041	NHJ-LINGAYAO TO SITIO SUMANDING OF BRGY. SAN IGNACIO CONNECTING MANAY PUBLIC TERMINAL TO COCONUT PROCESSING, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	29,398,630.15	Completed	February 12, 2024	July 09, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0042	ROAD CONNECTING SITIO MAHAYAHAY TO SITIO BUKO BUKO SA ANAY IN SUPPORT TO COFFEE, CACAO, ABACA & COCONUT INDUSTRIES, BOSTON, DAVAO ORIENTAL	RANGAY CONSTRUCTION AND SUPPLY (40117)	29,399,997.56	Completed	April 22, 2024	December 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0043	ROAD FROM NATIONAL HIGHWAY JUNCTION TO SITIO LUHA OF BARANGAY POBLACION CONNECTING BOSTON PUBLIC TERMINAL TO BAMBOO AND DRIFTWOOD CRAFTS AND FURNITURE MANUFACTURING, ABACA PROCESSING, FISH PROCESSING AND COCONUT PROCESSING IN SUPPORT TO AGRIBUSINESS: BAMB	RANGAY CONSTRUCTION AND SUPPLY (40117)	29,398,255.48	Completed	February 12, 2024	September 28, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LF0044	CONSTRUCTION OF DPWH OFFICE BUILDING (CONSTRUCTION SECTION), DAVAO ORIENTAL 1ST DEO, BAGANGA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	29,400,000.00	Completed	February 12, 2024	September 10, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0045	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CASAUMAN RIVER, MANAY, DAVAO ORIENTAL	O. G. SANTOS CONSTRUCTION (2050)	96,498,973.69	Completed	April 22, 2024	April 05, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LINGAYAO RIVER (SITIO SUMANDING), MANAY, DAVAO ORIENTAL	O. G. SANTOS CONSTRUCTION (2050)	96,495,097.92	Completed	April 22, 2024	March 27, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0047	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY - K1566+751 - K1566+903, CATEEL, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	3,139,142.75	Completed	March 05, 2024	April 11, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0048	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD - K1526+440 - K1526+550, BOSTON, DAVAO ORIENTAL	GMPA CONSTRUCTION SERVICES (47565)	2,587,195.29	Completed	March 05, 2024	April 06, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0049	SURIGAO DEL SUR BDRY - DAVAO OR COASTAL RD - K1541+000 - K1541+855, CATEEL, DAVAO ORIENTAL	GMPA CONSTRUCTION SERVICES (47565)	19,386,410.53	Completed	March 05, 2024	August 19, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0050	SURIGAO DEL SUR BDRY - DAVAO OR COASTAL RD - K1567+322 - K1567+670, BAGANGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	7,461,176.09	Completed	March 05, 2024	May 19, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0051	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1588+000-K1589+000, BAGANGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	17,567,621.21	Completed	March 05, 2024	August 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0052	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1619+000-K1619+108, CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	2,030,742.88	Completed	February 12, 2024	March 12, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0053	SURIGAO DEL SUR BDRY - DAVAO OR COASTAL RD - K1639+000 - K1639+079, CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	1,709,877.65	Completed	March 05, 2024	April 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0054	BENIGNO S. AQUINO JR. NATIONAL HIGHWAY- K1569+408-K1569+568, CATEEL, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	13,248,024.85	On-Going	March 08, 2024	March 31, 2025	90.16
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0055	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1520+365-K1520+688, BOSTON, DAVAO ORIENTAL	MINDALIFI CONSTRUCTION AND SUPPLY (43667)	15,187,778.25	Completed	March 19, 2024	November 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0056	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1638+170-K1638+270, CARAGA, DAVAO ORIENTAL	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	40,147,638.02	Completed	March 08, 2024	November 18, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0057	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1638+330-K1638+430, CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	43,490,638.57	Completed	March 25, 2024	December 07, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0058	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1639+874 - K1640+035, CARAGA, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	30,104,344.17	On-Going	March 08, 2024	February 03, 2025	19.62
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0059	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1659+472-K1659+518, BARANGAY HOLY CROSS, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	10,004,612.91	Completed	March 19, 2024	June 21, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0060	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1685+275-K1685+308, TARRAGONA, DAVAO ORIENTAL	MINDALIFI CONSTRUCTION AND SUPPLY (43667)	5,956,889.07	On-Going	March 08, 2024	November 23, 2024	90.40
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0061	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1687+050-K1687+082, TARRAGONA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	13,669,549.68	Completed	March 08, 2024	August 01, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0062	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1690+620-K1690+670, TARRAGONA, DAVAO ORIENTAL	RANGAY CONSTRUCTION AND SUPPLY (40117)	15,052,113.28	Completed	March 25, 2024	September 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0063	SURIGAO DEL SUR BDRY - DAVAO OR COASTAL RD - K1514+571 - K1514+641, BOSTON, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	2,024,222.72	Completed	April 08, 2024	August 06, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0064	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1516+708-K1517+686, BOSTON, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	26,529,281.73	Completed	April 08, 2024	January 11, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0065	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1529+286-K1530+436, BOSTON, DAVAO ORIENTAL	H-ROYAL CONSTRUCTION (40051) / MINDALIFI CONSTRUCTION AND SUPPLY (43667)	37,493,203.45	Completed	March 08, 2024	November 21, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0066	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1536+000-K1537+302,BOSTON, DAVAO ORIENTAL	ANDOTEK CORPORATION (47254)	40,155,785.70	On-Going	April 08, 2024	February 04, 2025	95.37
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0067	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1601+909-K1603+567, BAGANGA, DAVAO ORIENTAL	DBR CONSTRUCTION CORPORATION (FORMERLY: D.B. RAVELO CONSTRUCTION & SUPPLY) (39402)	44,144,055.35	Completed	March 05, 2024	October 03, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0068	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD - K1626+047 - K1627+892, CARAGA, DAVAO ORIENTAL	EDCL CONSTRUCTION AND SUPPLY (39587)	57,395,385.75	On-Going	April 08, 2024	February 28, 2025	76.84
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0069	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1631+247-K1632+151, CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	44,601,347.59	On-Going	April 08, 2024	December 05, 2024	80.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0070	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD-K1634+000-K1634+243, CARAGA, DAVAO ORIENTAL	LICSAL CONSTRUCTION CORPORATION (41652)	7,239,678.33	On-Going	March 05, 2024	August 29, 2024	75.48
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0071	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1644+080-K1645+520, MANAY, DAVAO ORIENTAL	LICSAL CONSTRUCTION CORPORATION (41652)	43,825,632.07	Completed	April 08, 2024	November 06, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0072	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1689+664-K1689+848.50, TARRAGONA, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	11,750,069.58	Completed	March 05, 2024	June 09, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0073	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1692+769 - K1692+973, TARRAGONA, DAVAO ORIENTAL	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	7,225,238.06	Completed	April 08, 2024	June 26, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0074	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE PROTECTING SURIGAO DEL SUR BDRY-DAVAO ORIENTAL COASTAL ROAD (MOYAPOY SECTION), TARRAGONA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	48,249,684.37	Completed	April 22, 2024	January 07, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0075	CONSTRUCTION OF REVETMENT ALONG CARAGA RIVER (DON LEON BALANTE SECTION), CARAGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	48,249,988.81	Completed	April 22, 2024	December 23, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0076	BRGY OMPAO TO SITIO LANGGAWISAN ROAD CONNECTING TARRAGONA PUBLIC TERMINAL TO ABACA, CORN & COFFEE PROCESSING SITE IN SUPPORT OF AGRIBUSINESS: ABACA, CORN, & COFFEE INDUSTRIES, TARRAGONA, DAVAO ORIENTAL	LICSAL CONSTRUCTION CORPORATION (41652)	29,399,941.76	Completed	April 08, 2024	September 24, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0077	JUNCTION ROSARIO HILLS TO SITIO ENRIQUEZ, BRGY. SAN IGNACIO CONNECTING MANAY PUBLIC TERMINAL TO COCONUT, CACAO & BANANA CHIPS PROCESSING SITE, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	6,241,453.30	On-Going	April 22, 2024	July 22, 2024	95.33
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LF0078	NATIONAL HIGHWAY JUNCTION SAKUAN TO BARANGAY ALVAR TO SITIO BANTOLINAO, BARANGAY PALMA GIL TO SITIO TUBILAN, BARANGAY PICHON ROAD CONNECTING CARAGA PUBLIC TERMINAL TO ABACA PROCESSING AND HAND LOOM (DAGMAY) WEAVING IN SUPPORT TO AGRIBUSINESS: ABACA, CORN,	DREIRICH BUILDERS (39521)	19,599,489.10	Completed	February 16, 2024	March 08, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0079	MATI-TARRAGONA BYPASS (LUCATAN-TAGABAKID ROAD), DAVAO ORIENTAL, TARRAGONA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426)	39,834,452.68	Completed	February 27, 2024	October 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0080	SAN IGNACIO BYPASS ROAD, MANAY, DAVAO ORIENTAL	O. G. SANTOS CONSTRUCTION (2050)	93,602,329.21	On-Going	April 22, 2024	March 06, 2025	73.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0081	SURIGAO DEL SUR BDRY - DAVAO OR COASTAL RD - K1515+840 - K1515+935, BOSTON, DAVAO ORIENTAL	GMPA CONSTRUCTION SERVICES (47565)	1,286,476.44	Completed	March 05, 2024	May 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0082	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1532+465-K1532+582, BOSTON, DAVAO ORIENTAL	GMPA CONSTRUCTION SERVICES (47565)	2,058,000.00	Completed	March 05, 2024	August 19, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0083	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1624+356-K1624+500, CARAGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	1,868,418.06	Completed	March 05, 2024	September 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0084	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1625+972-K1626+027, CARAGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	1,028,141.24	Completed	April 08, 2024	September 13, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0085	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1672+127-K1672+550, TARRAGONA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	3,880,981.29	On-Going	April 08, 2024	November 07, 2024	68.03
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0086	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1684+183-K1685+000, TARRAGONA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	6,967,421.64	Completed	March 05, 2024	October 15, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0087	SURIGAO DEL SUR BDRY- DAVAO OR COASTAL RD- K1674+221 - K1676+062, K1676+240 - K1678+336, TARRAGONA, DAVAO ORIENTAL	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494) / LICSAL CONSTRUCTION CORPORATION (41652)	48,983,006.86	Completed	April 29, 2024	November 27, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0088	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS ALONG SURIGAO DEL SUR BOUNDARY ROAD-DAVAO ORIENTAL COASTAL ROAD-K1588+300-K1589+300, BARANGAY SAOQUIGUE, BAGANGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	667,996.38	Completed	February 16, 2024	March 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0089	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS ALONG SURIGAO DEL SUR BOUNDARY ROAD-DAVAO ORIENTAL COASTAL ROAD-K1648+350-K1649+350, BARANGAY CENTRAL POBLACION, MANAY, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	647,406.14	Completed	February 16, 2024	March 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0090	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE AND PAVEMENT MARKINGS, PAVED SHOULDERS ALONG SURIGAO DEL SUR BOUNDARY ROAD-DAVAO ORIENTAL COASTAL ROAD-K1545+113.18-K1545+763.18, BARANGAY SAN RAFAEL, POBLACION, CATEEL, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	2,351,479.75	Completed	March 18, 2024	April 13, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0091	CONCRETING OF ROAD FROM NATIONAL HIGHWAY JUNCTION TO BARANGAY OLD MACOPA, MANAY, DAVAO ORIENTAL	RRRCUBE CONSTRUCTION, INC. (54181) / APEIRON CONSTRUCTION SOLUTIONS (38475)	6,859,330.59	Completed	June 10, 2024	October 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0092	COMPLETION OF MULTI-PURPOSE BUILDING, CARAGA NATIONAL HIGH SCHOOL CENTRAL, CARAGA, DAVAO ORIENTAL	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	4,949,925.12	Completed	March 08, 2024	July 05, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0093	CONSTRUCTION OF ROAD FROM BARANGAY SOBRECAREY SITIO TAGBANAHAW, CARAGA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426)	9,799,822.28	Completed	April 08, 2024	July 16, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0094	CONSTRUCTION OF ROAD, BARANGAY CENTRAL, BARANGAY ZARAGOZA, MANAY, DAVAO ORIENTAL	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	4,899,602.41	Completed	March 27, 2024	July 28, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TARRAGONA NATIONAL HIGH SCHOOL), CENTRAL, TARRAGONA, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	7,895,871.73	Completed	February 16, 2024	June 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM)-SITIO PANHUGAN, SALINGCOMOT, BAGANGA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426)	7,919,111.43	Completed	February 16, 2024	June 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM) - OUR LADY OF GUADALUPE NATIONAL HIGH SCHOOL, BACULIN, BAGANGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,906,877.71	Completed	February 16, 2024	June 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), KIAGBAAN ELEMENTARY SCHOOL, BARANGAY KINABLANGAN, BAGANGA, DAVAO ORIENTAL	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	7,919,086.30	Completed	February 16, 2024	June 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), HOLY CROSS ELEMENTARY SCHOOL, BARANGAY HOLY CROSS, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	7,919,908.73	Completed	February 16, 2024	July 10, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0100	CONSTRUCTION OF ROAD, HIGHWAY JUNCTION TO PUROK DAO TO SITIO ESTATE, BARANGAY SAN LUIS, CARAGA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426)	7,348,451.98	Completed	February 27, 2024	April 24, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0101	CONSTRUCTION OF ROAD, JUNCTION CAWA MAGOBAHONG TO BUKO-BUKO SA ANAY, BRGY. ABEJOD, CATEEL, DAVAO ORIENTAL	RDJM CONSTRUCTION AND SUPPLY (47133)	9,794,717.11	Completed	February 27, 2024	July 31, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0102	CONSTRUCTION OF MULTI-PURPOSE BLDG. (2 -STOREY BARANGAY HALL), BARANGAY SAN MIGUEL, CARAGA, DAVAO ORIENTAL	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	9,899,138.72	Completed	February 27, 2024	October 31, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0103	CONSTRUCTION (COMPLETION) OF OTHER FACILITIES, BAGANGA MUNICIPAL POLICE STATION, BAGANGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	1,484,683.99	Completed	February 27, 2024	April 26, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0104	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY OMPAO, TARRAGONA, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	3,959,953.98	Completed	February 27, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGANGA NATIONAL HIGH SCHOOL, CENTRAL, BAGANGA, DAVAO ORIENTAL	VIBRANIUM BUILDERS CORPORATION (44902) / SPS CONSTRUCTION SERVICES (50682)	3,959,986.55	Completed	February 27, 2024	June 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0106	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ACTIVITY CENTER), SAN JOSE ELEMENTARY SCHOOL, CARAGA, DAVAO ORIENTAL	CLT CONSTRUCTION AND HARDWARE SUPPLY (47574)	7,919,075.98	Completed	February 27, 2024	July 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO LIMENTUOG, BARANGAY TAOCANGA, MANAY, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	7,917,438.96	Completed	February 27, 2024	June 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO TRECE, BARANGAY TUBAON, TARRAGONA, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	7,919,912.17	Completed	February 27, 2024	July 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0109	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK ANGEL TRUMPET, (HALFMOON LANE) BARANGAY LUCOD, BAGANGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,919,849.61	Completed	February 27, 2024	June 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0110	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SANTIAGO, CARAGA, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	2,969,695.57	Completed	February 27, 2024	May 26, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (IPMR), BARANGAY SIMULAO, BOSTON, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	5,939,992.28	Completed	February 27, 2024	June 15, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACTIVITY CENTER) DEL PILAR, MANAY, DAVAO ORIENTAL	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	4,949,930.79	Completed	March 08, 2024	September 08, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0113	CONSTRUCTION OF ROAD, BARANGAY GUZA TO BARANGAY MANREZA, MANAY, DAVAO ORIENTAL	RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE (18871)	9,799,706.21	Completed	March 08, 2024	August 12, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0114	CONSTRUCTION OF ROAD, HIGHWAY JUNCTION TO BARANGAY GUZA, MANAY, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	9,799,059.69	Completed	March 27, 2024	August 23, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0115	RHABILITATION OF MULTI-PURPOSE BUILDING, LUCOD ELEMENTARY SCHOOL, BAGANGA, DAVAO ORIENTAL	ECBJ EASTCOAST CONSTRUCTION (42695)	4,949,993.04	Completed	April 11, 2024	August 08, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TARRAGONA WATER DISTRICT) CENTRAL TARRAGONA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	4,939,804.25	Completed	March 08, 2024	June 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0117	CONSTRUCTION OF ROAD, BARANGAY GUZA TO BARANGAY SAN FERMIN, MANAY, DAVAO ORIENTAL	RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE (18871)	9,797,315.51	Completed	March 18, 2024	August 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE HALL) HOLY CROSS, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	4,939,622.82	Completed	March 18, 2024	June 15, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0119	REHABILITATION OF BRGY. GYMNASIUM, LAMIAWAN, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	4,442,357.16	Completed	March 18, 2024	August 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0120	CONSTRUCTION OF ROAD FROM HIGHWAY JUNCTION TO SITIO BANDERA, BARANGAY ZARAGOZA, MANAY, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	9,779,999.99	Completed	March 19, 2024	August 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0121	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LINGAYAO RIVER, MANAY, DAVAO ORIENTAL	ANDROMEDA CONSTRUCTION SERVICES AND SUPPLY (41609) / ANDOTEK CORPORATION (47254)	38,588,802.16	Completed	April 08, 2024	December 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0122	CONSTRUCTION OF ROAD FROM HIGHWAY JUNCTION TO SITIO LOWER NAPO, ZARAGOSA, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	9,899,928.34	Completed	March 27, 2024	September 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0123	CONSTRUCTION OF MULTIPURPOSE BUILDING, SALINGCOMOT, BAGANGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	3,958,150.90	Completed	March 19, 2024	July 10, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0124	CONSTRUCTION OF MULTIPURPOSE BUILDING (MANORIGAO), MANORIGAO, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	4,939,212.15	On-Going	March 19, 2024	June 16, 2024	76.36
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0125	CONSTRUCTION OF MULTIPURPOSE BUILDING (SITIO TUBILAN ACTIVITY CENTER)-PICHON, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,906,530.19	Completed	March 19, 2024	September 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0126	COMPLETION OF MULTIPURPOSE BLDG (EVARISTO MORALIZON NATIONAL VOCATIONAL HIGHSCHOOL), CENTRAL, MANAY, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	4,930,000.77	Completed	March 25, 2024	June 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0127	CONSTRUCTION OF MULTIPURPOSE BLDG (LEGISLATIVE BUILDING), SAN LUIZ, CARAGA, DAVAO ORIENTAL	MAGAR CONSTRUCTION AND SUPPLY (39012)	4,949,998.22	Completed	March 25, 2024	June 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LF0128	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAHAN-UB RIVER, MANAY, DAVAO ORIENTAL	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	57,898,426.51	Completed	March 27, 2024	November 04, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0129	CONSTRUCTION OF ROAD, BARANGAY BACULIN TO SITIO LANGUYON, BARANGAY BACULIN, BAGANGA, DAVAO ORIENTAL	MITZ CONSTRUCTION AND SUPPLY (41045) / RAKKI CORPORATION (43053)	48,995,897.23	Completed	March 27, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0130	SURIGAO DEL SUR BDRY.-DAVAO OR COASTAL RD-K1628+028-K1628+328, K1628+328-K1628+497, K1628+497-K1629+000, K1629+000-K1630+000, K1630+000-K1630+200, CARAGA, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,494,010.41	Completed	March 27, 2024	August 23, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0131	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1609+000-K1609+441, K1609+441-K1610+000, K1610+000-K1610+410, K1610+410-K1611+000, K1611+000-K1611+200, CARAGA, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,497,306.28	On-Going	March 27, 2024	August 23, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0132	CONSTRUCTION OF ROAD FROM JUNCTION TO POBLACION, BARANGAY MABINI, MANAY, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	7,837,556.91	Completed	April 08, 2024	September 25, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0133	CONSTRUCTION OF ROAD, BARANGAY TAOCANGA TO SITIO LIMENTUOG, MANAY, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	9,793,829.75	Completed	April 08, 2024	September 13, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0134	CONSTRUCTION OF COASTAL PROTECTION STRUCTURE ALONG TARRAGONA-MATI BYPASS ROAD, TARRAGONA, DAVAO ORIENTAL	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	95,534,352.90	On-Going	April 29, 2024	May 20, 2025	87.42
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0135	CONSTRUCTION/COMPLETION OF MULTIPURPOSE BUILDING (BFP FIRE STATION WITH MEZZANINE), CENTRAL, TARRAGONA, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	7,424,195.70	Completed	April 08, 2024	July 26, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0136	INSTALLATION OF ROAD SAFETY FACILITIES ALONG BENIGNO S. AQUINO JR. NATIONAL HIGHWAY-K1573+000-K1577+910, CATEEL, DAVAO ORIENTAL	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,999,978.61	Completed	April 22, 2024	November 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0137	INSTALLATION OF ROAD SAFETY FACILITIES ALONG BENIGNO S. AQUINO JR. NATIONAL HIGHWAY-K1579+000-K1585+000, CATEEL, DAVAO ORIENTAL	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,998,024.31	Completed	April 22, 2024	November 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0138	COMPLETION OF MULTIPURPOSE BUILDING (BARANGAY COVERED COURT), MANREZA, MANAY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	4,949,927.47	Completed	April 22, 2024	July 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0139	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1593+000-K1594+000, K1594+000-K1595+000, K1595+000-K1595+200, BAGANGA, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,496,474.37	Completed	June 18, 2024	November 14, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0140	SURIGAO DEL SUR BDRY - DAVAO OR. COASTAL RD. - K1647+000 - K1647+297, K1647+429 - K1647+497, K1647+550 - K1647+750, K1647+750 - K1647+897, K1648+069 - K1648+443, K1648+443 - K1649+000, K1649+000 - K1649+338, K1649+338 - K1649+404, K1649+466 - K1649+516, K	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,477,848.29	Completed	July 08, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LF0141	SURIGAO DEL SUR BDRY-DAVAO OR COASTAL RD-K1665+738-K1666+000, K1666+000-K1667+000, K1667+000-K1668+000,K1668+000-K1669+000, K1669+000-K1669+893, MANAY, DAVAO ORIENTAL	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,493,707.04	Completed	May 06, 2024	October 02, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0142	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BOSTON DISTRICT ELEMENTARY SCHOOL), BARANGAY POBLACION, BOSTON, DAVAO ORIENTAL	GMPA CONSTRUCTION SERVICES (47565)	4,904,141.80	Completed	June 24, 2024	November 20, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0143	CONSTRUCTION OF ROAD, FROM MUNICIPALITY OF BAGANGA, DAVAO ORIENTAL TO MUNICIPALITY OF NEW BATAAN, DAVAO DE ORO, BAGANGA, DAVAO ORIENTAL	JHARKHA CONSTRUCTION AND SUPPLY (41426) / O. G. SANTOS CONSTRUCTION (2050)	96,489,558.07	On-Going	May 06, 2024	April 24, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0144	CONSTRUCTION OF ROAD ALONG SURIGAO DEL SUR BOUNDARY-DAVAO ORIENTAL COASTAL ROAD-K1652+000-K1655+000, TAGTALISAY, MANAY, DAVAO ORIENTAL	GT & M BUILDERS & SUPPLY CORP. (FORMERLY: GTM BUILDERS & SUPPLY) (35194) / ECBJ EASTCOAST CONSTRUCTION (42695)	98,994,585.32	On-Going	May 06, 2024	April 14, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0145	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL COMPOUND), POBLACION, CARAGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	9,799,771.85	On-Going	May 06, 2024	September 02, 2024	54.79
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0146	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), CARAGA, DAVAO ORIENTAL	CONNEX 2016 REALTY DEVELOPMENT, INC. (42085)	9,799,972.35	On-Going	May 06, 2024	October 02, 2024	37.80
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0157	CONSTRUCTION OF MULTIPURPOSE BUILDING (GYMNASIUM), SITIO CATIGOD, SAN PEDRO, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,919,549.08	Completed	May 27, 2024	December 22, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0158	CONSTRUCTION OF MULTI-PURPOSE FACILITY, POBLACION, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	7,884,251.63	On-Going	July 08, 2024	November 04, 2024	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0159	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACTIVITY CENTER), BRGY, POBLACION, CARAGA, DAVAO ORIENTAL	LOURDS IVAN CONSTRUCTION SERVICES (47629)	29,699,955.87	On-Going	July 08, 2024	May 04, 2025	100.00
Davao Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LF0161	CONSTRUCTION OF VARIOUS RAIN WATER COLLECTOR SYSTEM (RWCS) 1. CONSTRUCTION OF RAIN WATER COLLECTOR SYSTEM SALINGCOMOT BARANGAY HALL SALINGCOMOT, BAGANGA, DAVAO ORIENTAL 2. CONSTRUCTION OF RAIN WATER COLLECTOR SYSTEM LUDIVINA F. PESALBON ELEMENTARY SCHOOL,	JAI BUILDERS CORPORATION (FORMERLY JAI BUILDERS AND SUPPLY) (39601)	2,778,475.50	Completed	June 14, 2024	August 12, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PRES. DIOSDADO P. MACAPAGAL NATIONAL HIGHWAY - K1763 + 270 - K1765 + 000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	94,905,891.41	Completed	February 13, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0002	RECONSTRUCTION TO CONCRETE PAVEMENT - PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY - K1775 + 165 - K1775 + 426	ER SALAC BUILDERS CORPORATION (37948)	2,409,999.18	Completed	February 13, 2024	March 30, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0003	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - MATI - DIVERSION RD - K1716 + 495 - K1716 + 509.50	R. BAUDON CONSTRUCTION AND SUPPLY CO. (37524)	7,151,995.24	Completed	February 13, 2024	July 27, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0004	REHABILITATION / MAJOR REPAIR OF BILAWAN BR. (B00037MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	R. BAUDON CONSTRUCTION AND SUPPLY CO. (37524)	6,269,957.70	Completed	February 13, 2024	May 10, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0005	CONSTRUCTION OF CONCRETE ROAD - LANGKA-LUBAN-CABUAYA ROAD LEADING TO ROCK FORMATIONS, LAKE AND WHITE SANDS BEACHES, BARANGAY LUBAN, MATI CITY, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	9,800,000.00	Completed	May 20, 2024	July 18, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0006	RETROFITTING/STRENGTHENING OF PANIKIAN BR. (B00048MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	2,423,862.46	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0007	RETROFITTING/STRENGTHENING OF TAGANONOK BR. (B00031MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	NRMP BUILDERS INC. (54289)	2,425,499.99	Completed	March 08, 2024	May 31, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0008	REHABILITATION / MAJOR REPAIR OF CALAPAGAN BR. (B00058MN) ALONG MATI-MARAGUSAN RD	H2 LANDMARK BUILDERS, INC. (7400)	4,404,427.50	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0009	REHABILITATION/MAJOR REPAIR OF CALINAN BR. (B00032MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	2,425,499.98	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0010	REHABILITATION/MAJOR REPAIR OF MANIKLING BR. (B00041MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE (18871)	6,860,000.00	Completed	February 13, 2024	August 09, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0011	REHABILITATION/MAJOR REPAIR OF MATI BR. (B00036MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY	AIMEK CONSTRUCTION AND SUPPLY (44372)	1,460,000.00	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0012	REHABILITATION/MAJOR REPAIR OF PUNDAGUITAN BR. (B01506MN) ALONG TIBANBAN-LAVIGAN RD	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	1,173,512.67	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0013	REHABILITATION/MAJOR REPAIR OF UPPER SUMLOG BR. (B00060MN) ALONG MATI-MARAGUSAN RD	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	9,698,601.37	Completed	February 13, 2024	May 20, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24LG0014	CONSTRUCTION (COMPLETION) OF DPWH OFFICE BUILDING ,DAVAO ORIENTAL 2ND DEO, BRGY. MATIAO, CITY OF MATI, DAVAO ORIENTAL	FIVE MASSIVE INFRA & SUPPLY CORP. (36876)	38,213,321.59	On-Going	March 22, 2024	December 16, 2024	84.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAMOGNA RIVER, GOVERNOR GENEROSO, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	19,210,550.91	On-Going	April 12, 2024	December 03, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0016	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGDUG CREEK, GOVERNOR GENEROSO, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	46,569,502.41	On-Going	April 12, 2024	January 26, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0017	CONSTRUCTION OF LUPON IS RIVER BANK PROTECTION OF SUMLOG RIVER, LUPON, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	22,534,348.76	On-Going	April 12, 2024	October 24, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, SITIO LOGDECK, MARAGATAS, LUPON, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	71,246,030.28	On-Going	February 13, 2024	January 30, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0019	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY DON SALVADOR, MATI CITY, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	48,000,000.00	On-Going	February 13, 2024	November 21, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0020	CONSTRUCTION OF CONCRETE ROAD-LUPON COASTAL ROAD FROM PUROK SAN ROQUE, BRGY.POBLACION TO PUROK BUNDAS, BRGY.BAGUMBAYAN LEADING TO DIVING SITE AND OTHER TOURISM AREAS , BRGY.BAGUMBAYAN, LUPON, DAVAO ORIENTAL	RMT CORPORATION (FORMERLY: MELROBE BUILDERS & CONSTRUCTION SUPPLIES) (29752)	9,706,775.28	Completed	April 12, 2024	June 13, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0021	CONSTRUCTION OF CONCRETE ROAD-BRGY. MARAGATAS TO BRGY. LANGKA ROAD CONNECTING LUPON PUBLIC TERMINAL IN SUPPORT OF AGRIBUSINESS:COCONUT, CORN AND RICE INDUSTRIES, LUPON, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	28,953,697.90	Completed	April 12, 2024	August 13, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0022	CONSTRUCTION OF GRAVEL ROAD-ROAD FROM JUNCTION BRGY. SAINZ CONNECTING TO SITIO LICOP IN SUPPORT OF CACAO, COFFEE, CORN AND MANGO INDUSTRIES, MATI CITY, DAVAO ORIENTAL	MITZ CONSTRUCTION AND SUPPLY (41045) / RAKKI CORPORATION (43053)	32,808,066.43	On-Going	April 12, 2024	October 25, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, GOVERNOR GENEROSO, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	25,244,993.26	Completed	February 13, 2024	October 09, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0024	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY -K1737+251-K1737+800,K1742+216-K1743+302, SAN ISIDRO, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,052,499.19	Completed	April 12, 2024	September 02, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0025	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY PRES DIOSDADO P. MACAPAGAL NATL HI-WAY-K1750+142-K1751+000, LUPON, DAVAO ORIENTAL	TRIPLE S BUILDERS INC. (43634)	47,767,500.00	Completed	April 18, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0026	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY-K1715+004-K1716+182,K1716+(-186)-K1716+1001,K1716+182-K1716+267, MATI CITY, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	76,400,000.00	Completed	February 13, 2024	June 21, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0027	REHABILITATION/MAJOR REPAIR OF KALANGAWAN BR. (B00049MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY, BANAYBANAY, DAVAO ORIENTAL	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	9,170,321.21	On-Going	April 23, 2024	July 28, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0028	REHABILITATION/MAJOR REPAIR OF MAPANTAD BR. (B01759MN) ALOMG MATI-DIVERSION RD, MATI CITY, DAVAO ORIENTAL	AIMEK CONSTRUCTION AND SUPPLY (44372)	3,419,999.97	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0029	REHABILITATION/MAJOR REPAIR OF WAYWAYAN BR. (B00056MN) ALONG MATI-MARAGUSAN RD, CITY OF MATI, DAVAO ORIENTAL	AIMEK CONSTRUCTION AND SUPPLY (44372)	3,419,999.98	Completed	February 13, 2024	May 07, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0030	CONSTRUCTION OF CONCRETE ROAD-ACCESS ROAD LEADING TO WANIBAN, OAK AND PUJADA ISLAND, BARANGAY LAWIGAN, MATI CITY, DAVAO ORIENTAL	AIMEK CONSTRUCTION AND SUPPLY (44372)	9,699,999.05	Completed	April 12, 2024	July 10, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0031	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY-K1712+(-695)-K1712+181,K1713+238-K1714+016, MATI CITY, DAVAO ORIENTAL	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,052,500.00	Completed	April 12, 2024	September 02, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0032	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES.DIOSDADO P. MACAPAGAL NATL HI-WAY-K1744+000-K1744+700,K1746+617-K1747+587,SAN ISIDRO & LUPON, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,052,397.43	Completed	April 12, 2024	September 02, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0033	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY-K1746+299-K1746+617,K1747+587-K1748+122,K1766+976-K1767+872, LUPON & BANAYBANAY, DAVAO ORIENTAL	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,052,362.94	Completed	April 12, 2024	September 02, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0034	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES. DIOSDADO P. MACAPAGAL NATL HI -WAY-K1753+672-K1754+547, LUPON, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	13,762,016.89	Completed	February 26, 2024	April 19, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0035	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-PRES. DIOSDADO P. MACAPAGAL NATL HI-WAY-K1727+140-K1727+155,K1737+976-K1738+014,K1740+680-K1740+712	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	14,331,532.45	On-Going	February 26, 2024	August 20, 2024	99.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0036	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-MATI-MARAGUSAN RD-K1499+140-K1499+178	RANGAY CONSTRUCTION AND SUPPLY (40117)	12,782,148.41	Completed	February 26, 2024	July 28, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0037	ROAD WIDENING-PRES.DIOSDADO P. MACAPAGAL NATL HI-WAY-K1765+943-K1766+825	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	37,801,049.59	On-Going	February 26, 2024	August 19, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0038	ROAD WIDENING-PRES.DIOSDADO P. MACAPAGAL NATL HI-WAY-K1775+140-K1776+380	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	41,551,774.97	On-Going	February 26, 2024	September 11, 2024	99.04
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0039	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY MAYO, MATI CITY, DAVAO ORIENTAL	ECOMIXED CONSTRUCTION AND DEVELOPMENT CORPORATION (41139)	45,949,999.96	Completed	March 08, 2024	December 15, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0040	CONSTRUCTION OF CONCRETE ROAD-BARANGAY DAWAN TO BARANGAY MACAMBOL LEADING TO MACAMBOL (SITIO WAGON) SPRING RESORT AND PUJADA BAY, BARANGAY MACAMBOL, MATI CITY, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	9,690,174.01	Completed	April 12, 2024	July 10, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0041	CONSTRUCTION OF CONCRETE ROAD-BRGY. MARAYAG HI-WAY JUNCTION CONNECTING TO SITIO DCS IN SUPPORT TO COFFEE AND RUBBER INDUSTRIES, LUPON, DAVAO ORIENTAL	MATT GLASS/ ALUMINUM/ CONSTRUCTION SUPPLY AND ALLIED SERVICES (37092)	28,960,599.61	Completed	April 12, 2024	August 18, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0042	CONSTRUCTION OF CONCRETE ROAD-BRGY. PANIKIAN CENTRO TO BRGY. MAHAYAG ROAD CONNECTING BANAYBANAY PUBLIC TERMINAL AND COCONUT AND CORN PROCESSING SITES IN SUPPORT OF AGRIBUSINESS:COCONUT AND CORN INDUSTRIES, BANAYBANAY, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114) / MJCB BUILDERS INCORPORATED (50481)	48,411,997.75	Completed	April 12, 2024	January 04, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0043	CONSTRUCTION OF CONCRETE ROAD-NATIONAL HIGHWAY TO PUROK 8 BRGY.NANGAN, GOV.GENEROSO IN SUPPORT TO COCONUT FARM AND FISHERFOLKS INDUSTRY, DAVAO ORIENTAL	RANGAY CONSTRUCTION AND SUPPLY (40117)	36,344,392.63	On-Going	April 12, 2024	August 30, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0044	WIDENING OF BITANAGAN BR. (B00035MN) ALONG PRES. DIOSDADO P. MACAPAGAL NATL HI WAY	MEGACITY BUILDERS AND MERCHANTS INC. (44971)	43,614,902.43	On-Going	March 22, 2024	October 20, 2024	77.72
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0045	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-PRES.DIOSDADO P. MACAPAGAL NATL HI-WAY-K1728+135-K1728+220	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	22,102,726.36	Completed	March 22, 2024	October 05, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE-PACKAGE 1,	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	90,758,249.99	On-Going	April 18, 2024	May 20, 2025	89.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24LG0047	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE-PACKAGE 2,	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	90,758,250.00	On-Going	April 18, 2024	May 20, 2025	82.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24LG0048	CONSTRUCTION OF CONCRETE ROAD-PUROK GEMILINA TO PUROK LAWAAN BARANGAY TANDANG SORA IN SUPPORT TO COFFEE,CORN,AND BANANA INDUSTRIES, GOVERNOR GENEROSO, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	95,534,624.07	On-Going	April 18, 2024	February 19, 2025	86.72
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0051	INSTALLATION OF ROAD SAFETY DEVICES ALONG PRES. DIOSDADO P. MACAPAGAL NAT'L HI-WAY-K1725+000-K1759+000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,526,250.00	On-Going	March 23, 2024	November 10, 2024	80.27
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0052	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY-PRES. DIOSDADO P. MACAPAGAL HIGHWAY K1735+300-K1736+805	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,052,500.00	Completed	April 18, 2024	September 08, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0053	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLY-PRES. DIOSDADO P. MACAPAGAL HIGHWAY K1733+580-K1735+000,K1735+000-K1735_167,K1735+167-K1735+300	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,052,500.00	Completed	April 18, 2024	September 08, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0054	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLY-JCT MANIKLING-GOV GENEROSO RD -K1745+200-K1748+191	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,052,500.00	Completed	April 18, 2024	September 08, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0055	INSTALLATION OF ROAD SAFETY DEVICES ALONG JCT. MANIKLING- GOV GENEROSO RD- K1744+(-422)-K1772+596	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,510,000.00	Completed	October 22, 2024	June 11, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0057	ROAD WIDENING-DAHICAN-LAWIGAN ROAD-K1721+372-K1723+190	MITZ CONSTRUCTION AND SUPPLY (41045) / RAKKI CORPORATION (43053)	38,413,334.75	Completed	June 10, 2024	December 05, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0058	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PANGYAN RIVER,BRGY. DON MARIANO MARCOS, LUPON , DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	66,933,502.78	On-Going	April 22, 2024	March 29, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0059	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BITAOGAN RIVER (BITAOGAN BRIDGE -BARANGAY MAPUTI), BARANGAY BITAOGAN, SAN ISIDRO, DAVAO ORIENTAL	DREIRICH BUILDERS (39521)	66,198,999.97	On-Going	April 22, 2024	March 29, 2025	61.83
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0060	BYPASS ROAD, DON MARTIN MARUNDAN - DON ENRIQUE, CITY OF MATI, DAVAO ORIENTAL	ROSBILL CONSTRUCTION AND SUPPLY (45622)	95,535,376.27	On-Going	April 23, 2024	November 16, 2024	62.14
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0061	CONSTRUCTION OF DRAINAGE STRUCTURE, SITIO DALSA, BRGY. POBLACION, LUPON, DAVAO ORIENTAL	DREIRICH BUILDERS (39521)	97,514,999.96	On-Going	April 23, 2024	June 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0064	BYPASS ROAD,SAINZ-CENTRAL, CITY OF MATI, DAVAO ORIENTAL	ROSBILL CONSTRUCTION AND SUPPLY (45622)	76,427,543.10	On-Going	April 23, 2024	January 27, 2025	57.17
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0065	CONSTRUCTION OF CONCRETE ROAD: BRGY.POBLACION-SANTOS BAYBAY,BANAYBANAY, DAVAO ORIENTAL	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	95,341,903.16	On-Going	June 17, 2024	January 30, 2025	73.04
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BANAYBANAY, DAVAO ORIENTAL	MJCB BUILDERS INCORPORATED (50481)	7,350,750.00	Completed	May 29, 2024	November 24, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0071	CONSTRUCTION OF CONCRETE BYPASS ROAD: BARANGAY LANGKA LUPON-BRGY.CAGANGANAN-PRES. DIOSDADO MAPACAPGAL NATIONAL HIGHWAY, BANAYBANAY, DAVAO ORIENTAL	METRO GEAR CONSTRUCTION CORP. (43024)	95,533,330.71	On-Going	May 14, 2024	December 27, 2024	87.37
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0072	CONSTRUCTION OF ROAD, BARANGAY LANGKA, MUNICIPALITY OF LUPON-BARANGAY POBLACION, MUNICIPALITY OF BANAYBANAY, DAVAO ORINETAL	APEIRON CONSTRUCTION SOLUTIONS (38475)	93,609,532.77	On-Going	May 14, 2024	December 27, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0073	CONSTRUCTION OF ROAD,NHJ PRES. DIOSDADO P. MACAPAGAL NAT'L HI-WAY TO JCT. MANIKLING -TIBANBAN ROAD, BARANGAY MANIKLING, SAN ISIDRO, DAVAO OREINTAL	DREIRICH BUILDERS (39521)	43,438,499.94	On-Going	May 14, 2024	November 18, 2024	97.40
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0074	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN ISIDRO, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	8,357,498.86	Completed	June 21, 2024	December 27, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW MUNICIPAL HALL BUILDING), BAGUMBAYAN, LUPON, DAVAO ORIENTAL	J4 GROUP OF COMPANIES INCORPORATED (53185)	9,849,999.97	Completed	June 21, 2024	December 17, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0076	REHABILITATION OF MULTI-PURPOSE BUILDING, BANAYBANAY, DAVAO ORIENTAL	MJCB BUILDERS INCORPORATED (50481)	4,900,338.88	On-Going	June 03, 2024	November 09, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY CENTER)MATIAO,CITY OF MATI, DAVAO ORIENTAL	MEGACITY BUILDERS AND MERCHANTS INC. (44971) / H2 LANDMARK BUILDERS, INC. (7400)	48,754,109.36	On-Going	July 20, 2024	July 14, 2025	81.14
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0078	CONSTRUCTION (COMPETION) OF MULTI-PURPOSE BUILDING, LUPON, DAVAO ORIENTAL	MATT GLASS/ ALUMINUM/ CONSTRUCTION SUPPLY AND ALLIED SERVICES (37092)	26,817,299.49	Completed	June 07, 2024	March 13, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 4, BARANGAY SAN VICENTE, BANAY-BANAY, DAVAO ORIENTAL	LLM UNIFIED BUILDERS & TRADING CORP. (FORMERLY:LLM CONCRETE PRODUCTS) (14235)	9,788,033.47	On-Going	June 07, 2024	December 13, 2024	77.01
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0080	REHABILITATION OF MULTI-PURPOSE BUILDING, GOVERNOR GENEROSO, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	4,899,992.08	Completed	June 07, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0081	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY SULOP, GOVERNOR GENEROSO, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	9,800,753.61	Completed	June 07, 2024	February 01, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACTIVITY CENTER), BANAYBANAY, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	9,800,987.94	On-Going	June 07, 2024	December 03, 2024	88.99
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0083	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (BBMS BUILDING), MUNICIPALITY OF SAN ISIDRO, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	14,649,999.92	On-Going	June 10, 2024	February 04, 2025	61.65
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0084	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (BBMS BUILDING), MUNICIPALITY OF GOVERNOR GENEROSO, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	14,699,665.02	Completed	June 10, 2024	February 04, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0085	CONSTRUCTION OF CONCRETE ROAD ALONG COASTAL BARANGAYS: CABANGCALAN-CALUBIHAN-MOGBONGCOGON-BAGUMBAYAN, LUPON, DAVAO ORIENTAL	METRO GEAR CONSTRUCTION CORP. (43024)	143,301,118.19	On-Going	June 17, 2024	March 01, 2025	70.83
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 12, BARANGAY CALUBIHAN, BANAY-BANAY, DAVAO ORIENTAL	RAKKI CORPORATION (43053)	8,967,912.74	On-Going	June 10, 2024	December 16, 2024	38.65
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 4, BARANGAY LAVIGAN, GOVERNOR GENEROSO, DAVAO ORIENTAL	FAJR CONSTRUCTION PARTS AND SUPPLY (40114)	9,874,999.91	Completed	July 12, 2024	January 27, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0088	REHABILITATION OF MULTI-PURPOSE BUILDING, LUPON, DAVAO ORIENTAL	MATT GLASS/ ALUMINUM/ CONSTRUCTION SUPPLY AND ALLIED SERVICES (37092)	4,900,446.54	Completed	June 10, 2024	November 16, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0089	REHABILITATION OF MULTI-PURPOSE BUILDING, SAN ISIDRO, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	4,889,930.09	Completed	June 10, 2024	November 16, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING), BARANGAY POBLACION, LUPON, DAVAO ORIENTAL	BUILDILITY CONSTRUCTION CORP. (44212)	9,874,999.49	Completed	June 21, 2024	January 16, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CITY OF MATI, DAVAO ORIENTAL	L.S.D. CONSTRUCTION & SUPPLIES (8980)	50,389,999.61	Completed	July 02, 2024	February 26, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0092	CONSTRUCTION OF MULTI-PUIROSE BUILDING (ACTIVITY CENTER) MATI CITY, DAVAO ORIENTAL	R. BAUDON CONSTRUCTION AND SUPPLY CO. (37524)	9,800,999.86	On-Going	June 17, 2024	February 11, 2025	32.39
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0093	REPAIR/REHABILITATION/RECONSTRUCTION OF TAGABAKID-BOGAKAN RD. ,BRGY. TAGABAKID, MATI CITY, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	28,799,282.17	Completed	June 05, 2024	November 06, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0094	CONSTRUCTION OF CONCRETE BYPASS ROAD: JCT. MANIKLING-TIBANBAN ROAD TO PRES. DIOSDADO MACAPAGAL NATIONAL HIGHWAY (BATOBATO-MAAG-DUGMANON), SAN ISIDRO, DAVAO ORIENTAL	TYER ONE CONSTRUCTION CORPORATION (49242)	143,400,000.00	On-Going	July 25, 2024	April 08, 2025	62.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0095	REHABILITATION OF MULTI-PURPOSE BUILDING, MATI, DAVAO ORIENTAL	R. BAUDON CONSTRUCTION AND SUPPLY CO. (37524)	9,801,000.00	On-Going	July 25, 2024	December 21, 2024	94.15
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATOBATO, SAN ISIDRO, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	9,849,495.53	On-Going	June 21, 2024	January 16, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING (VISITORS' FACILITIES), MOUNT HAMIGUITAN, SAN ISIDRO, DAVAO ORIENTAL	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	9,849,087.60	On-Going	July 30, 2024	February 04, 2025	11.52
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0101	CONSTRUCTION OF RAINWATER COLLECTOR SYSREM (RWCS) WITHIN DAVAO ORIENTAL 2ND ENGINEERING OFFICE	ELLE-BUILDERS AND CONSTRUCTION SUPPLY (42245)	2,841,656.76	Completed	July 19, 2024	October 16, 2024	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24LG0103	REHABILITATION/MAJOR REPAIR OF LA UNION BRIDGE (B01129MN) ALONG JCT. MANIKLING-GOVERNOR GENEROSO ROAD,SAN ISIDRO, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466)	29,526,791.56	Completed	August 14, 2024	March 22, 2025	100.00
Davao Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24LG0109	ROAD WIDENING - PRES. DIOSDADO P.MACAPAGAL NAT'L HI-WAY - K1736 + 100 - K1736 + 300	R. BAUDON CONSTRUCTION AND SUPPLY CO. (37524)	14,099,320.00	On-Going	September 18, 2024	December 27, 2024	14.56
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1516+664 - K1517+804, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	68,629,449.07	Completed	March 14, 2024	October 30, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00002	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT.) - CHAINAGE 1699 - CHAINAGE 2488, DAVAO CITY	VICENTE T. LAO CONSTRUCTION (7040)	38,207,997.00	Completed	March 08, 2024	September 04, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT.) - K1513+230 - K1514+850, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	71,397,899.84	Completed	March 08, 2024	October 04, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00004	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1512+432 - K1512+502, DAVAO CITY	VICENTE T. LAO CONSTRUCTION (7040)	2,775,700.26	Completed	March 27, 2024	June 25, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00005	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT.) - K1518+292 - K1518+519, DAVAO CITY	VICENTE T. LAO CONSTRUCTION (7040)	16,546,577.32	Completed	April 11, 2024	August 06, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00006	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1518+556 - K1518+620, K1518+771 - K1520+701, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999) / VICENTE T. LAO CONSTRUCTION (7040)	144,127,292.62	Completed	April 11, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00008	OFF- CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - DAVAO-COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - K1511+(-235) - K1511+(-127), K1511+(-125)-K1511+(-085), K1511+(-061)-K1511+047,K1511+177-1511+205,K1511+213-K1511+243, K1511+287-K1511+332, K1511+5	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	11,359,005.85	On-Going	March 04, 2025	January 19, 2026	86.01
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00011	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS ALONG DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS) (S00039MN) - K1521+353-K1524+471, DAVAO CITY	GENESIS88 CONSTRUCTION INC. (40999)	3,319,458.11	Completed	August 08, 2024	September 07, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00012	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG DAVAO - COTABATO RD (DAVAO CITY-JCT DIGOS) (S00039MN) - K1512+223 - K1521+345, (S01455MN) CHAINAGE 2488 - 3792, TALOMO (POBLACION)	GMI88 CONSTRUCTION, INC. (50498)	4,740,452.79	Completed	November 06, 2024	December 20, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00013	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - CHAINAGE 1186 - CHAINAGE 1496, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	5,058,337.16	On-Going	June 20, 2024	July 14, 2025	24.57
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00014	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - K1497+653-K1498+296, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	42,506,320.00	On-Going	June 20, 2024	March 19, 2025	89.73
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00016	REHABILITATION OF DRAINAGE ALONG NATIONAL ROAD - DAVAO CITY DIV. RD - K1501+876 - K1502+618, K1504+588 - K1504+599, K1504+971 - K1505+321, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	114,925,799.12	On-Going	June 20, 2024	August 10, 2025	18.84
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00017	ROAD WIDENING - DAANG MAHARLIKA (MN) - K1486+781 - K1487+205, K1487+574 - K1487+671, K1487+711 - K1488+057, K1489+857 - K1489+870, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	36,351,400.00	On-Going	July 11, 2024	March 15, 2025	20.08
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00018	RECONSTRUCTION TO CONCRETE PAVEMENT - JCT. DAANG MAHARLIKA - ELIONG - JCT. ACACIA ROAD, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	13,198,966.06	On-Going	April 11, 2024	March 21, 2025	36.90
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00019	CONSTRUCTION OF GRAVEL ROAD - BUHANGIN - TIGATTO - MANDUG - CALLAWA - FATIMA ROAD, PACKAGE 11, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	86,841,021.04	On-Going	June 18, 2024	March 05, 2026	98.30



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00020	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - BYPASS ROAD AT JCT. DAANG MAHARLIKA ROAD - MUDIANG - MALAGAMOT - INDANGAN - CABANTIAN - TIGATTO ROAD, DAVAO CITY	DAVAO LARRS BUILDERS AND INDUSTRIAL SUPPLY, INC. (49575) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	76,649,620.11	On-Going	April 11, 2024	July 26, 2025	50.10
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00021	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - JCT. CABANTIAN ROAD (ACACIA SECTION) - JCT. MANDUG - CALLAWA ROAD (MANDUG SECTION), DAVAO CITY	WEE ENG CONSTRUCTION, INC. (16380)	68,436,798.51	On-Going	April 11, 2024	December 01, 2024	94.57
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00023	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - JCT. DAANG MAHARLIKA - LICANAN - BUNAWAN - MAHAYAG - INDANGAN - CABANTIAN - JCT. DAVAO CITY DIVERSION ROAD (BUHANGIN - LAPANDAY ROAD), DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	74,009,938.58	On-Going	February 23, 2024	May 09, 2025	34.53
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00024	CONSTRUCTION OF CONCRETE ROAD - JCT. DAVAO CITY DIVERSION ROAD - CABANTIAN ROAD (BANCO EXTENSION ROAD), DAVAO CITY	DREIRICH BUILDERS (39521)	7,488,400.00	On-Going	April 11, 2024	July 28, 2024	1.48
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00025	CONSTRUCTION OF CONCRETE ROAD - JCT. DAVAO CITY DIVERSION ROAD - TIGATTO ROAD - JCT. DAVAO CITY DIVERSION ROAD, DAVAO CITY	DREIRICH BUILDERS (39521)	52,231,589.98	On-Going	March 22, 2024	November 16, 2024	25.24
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00027	CONSTRUCTION OF CONCRETE ROAD - FATIMA - MALABOG ROAD (MALABOG - GUMITAN), PACKAGE I, DAVAO CITY	METRO GEAR CONSTRUCTION CORP. (43024)	112,731,321.09	On-Going	March 22, 2024	July 02, 2025	98.90
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00028	OFF-CARRIAGEWAY IMPROVEMENT: DAANG MAHARLIKA (MN) - K1484+722-K1484+975, K1485+629-K1485+726, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	7,260,410.52	On-Going	July 04, 2024	December 14, 2024	87.93
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00029	OFF-CARRIAGEWAY IMPROVEMENT: DAANG MAHARLIKA (MN) - K1491+176-K1491+376, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,776,714.21	On-Going	July 04, 2024	December 23, 2024	51.10
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00030	RETROFITTING/STRENGTHENING OF BRIDGE - SASA BR. (B01864MN)) ALONG DAANG MAHARLIKA (MN), DAVAO CITY	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	11,277,807.60	On-Going	April 11, 2024	January 24, 2025	99.27
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00031	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - (S00160MN) - K1527+813-K1528+053; (S00098MN) CHAINAGE 95-CHAINAGE 339, DAVAO CITY	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	23,640,435.66	On-Going	June 18, 2024	August 02, 2025	84.45



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00032	RECONSTRUCTION TO CONCRETE PAVEMENT - JCT. DAVAO - COTABATO OLD ROAD - TAGLUNO - TAGURANO - KILATE - JCT. BAYABAS - EDEN - TORIL ROAD, DAVAO CITY	ALZAM ENTERPRISES INCORPORATED (FORMERLY: ALZAM ENTERPRISES) (19113)	91,233,706.92	On-Going	May 28, 2024	May 28, 2025	75.27
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00033	CONSTRUCTION OF CONCRETE ROAD - DAVAO - BUKIDNON ROAD (JCT. MARAHAN) - GUMITAN JCT. FATIMA - MALABOG ROAD, PACKAGE 6, DAVAO CITY, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	78,897,412.89	On-Going	April 11, 2024	November 01, 2024	24.58
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00034	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS) - K1528+171 - K1530+500, K1530+946 - K1532+900, BARANGAY LIZADA TO BINUGAO, TORIL, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,773,614.50	Completed	July 04, 2024	August 17, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00035	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS) - K1530+500, K1530+946, BARANGAY BINUGAO, TORIL, DAVAO CITY	ROSBILL CONSTRUCTION AND SUPPLY (45622)	520,700.00	Completed	July 05, 2024	July 19, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00036	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) (S00126MN) - K1420+567-K1420+987, DAVAO DE ORO	TRIPLE S BUILDERS INC. (43634)	47,726,818.71	On-Going	August 27, 2024	February 07, 2025	98.50
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00037	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-DAANG MAHARLIKA (MN) (S00126MN) - K1418+(-082)-K1419+235, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	143,238,346.42	On-Going	April 26, 2024	November 17, 2024	99.26
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00038	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) (S00126MN) - K1419+235-K1420+567, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	144,749,242.10	On-Going	April 26, 2024	November 21, 2024	95.49
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00042	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - DAANG MAHARLIKA (MN) - K1435 + 067 - K1435 + 087, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	11,464,240.89	On-Going	August 08, 2024	August 04, 2025	93.03
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00043	ROAD WIDENING - DAANG MAHARLIKA (MN) - K1444+988 - K1445+1058, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	80,721,897.29	Completed	June 13, 2024	February 07, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00046	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - DAANG MAHARLIKA (MN) - K1427+251 - K1429+917, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528) / AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	28,660,034.19	On-Going	July 09, 2024	June 21, 2025	71.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00047	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - DAANG MAHARLIKA (MN) - K1420+987 - K1422+504, K1425+614 - K1426+840, DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	28,660,719.34	On-Going	July 11, 2024	February 21, 2025	52.83
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00048	RETROFITTING/STRENGTHENING OF BRIDGE - CASANGAY BR. (B01947MN) ALONG DAANG MAHARLIKA (MN), DAVAO DE ORO	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	3,333,239.29	On-Going	April 25, 2024	July 23, 2024	90.93
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00049	RETROFITTING/STRENGTHENING OF BRIDGE - MAWAB BR. (B00078MN) ALONG DAANG MAHARLIKA (MN), DAVAO DE ORO	J.S. RABANO CONSTRUCTION AND SUPPLY, INC. (48678)	13,201,200.00	Completed	April 11, 2024	August 23, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00050	RETROFITTING/STRENGTHENING OF BRIDGE - PUNTOD BR. (B00076MN) ALONG DAANG MAHARLIKA (MN), DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	4,514,297.67	Completed	April 16, 2024	August 13, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00053	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DAANG MAHARLIKA (MN) - K1387+500 - K1387+530, K1388+450 - K1388+490, K1389+350 - K1389+421, DAVAO DE ORO	WEE ENG CONSTRUCTION, INC. (16380)	38,142,519.65	On-Going	April 11, 2024	November 06, 2024	99.71
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00054	RECONSTRUCTION TO CONCRETE PAVEMENT - DAANG MAHARLIKA (MN) - K1377 + (-201) - K1377 + 655, K1377 + 693 - K1378 + 047, K1380 + 695 - K1380 + 795, K1390 + 1014 - K1391 + 323, K1392 + 266 - K1392 + 287, DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	45,495,355.63	On-Going	July 18, 2024	December 19, 2025	99.56
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00055	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - DAANG MAHARLIKA (MN) - K1416+340 - K1416+360, DAVAO DE ORO	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,601,439.19	On-Going	July 04, 2024	November 23, 2025	97.14
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00056	RECONSTRUCTION TO CONCRETE PAVEMENT - MONKAYO - COMPOSTELA ROAD, DAVAO DE ORO	TYER ONE CONSTRUCTION CORPORATION (49242)	13,014,592.58	On-Going	July 18, 2024	February 03, 2025	88.40
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00057	CONSTRUCTION OF CONCRETE ROAD - MONKAYO - MONTEVISTA ROAD (BANLAG - SAN ISIDRO - BANGLASAN - CANIDKID), DAVAO DE ORO	ULTICON BUILDERS, INC. (17267)	96,667,777.88	On-Going	April 25, 2024	November 25, 2024	79.63
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00058	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - DAANG MAHARLIKA (MN) - K1384+178 - K1386+503, DAVAO DE ORO	L.S.D. CONSTRUCTION & SUPPLIES (8980)	24,070,785.00	Completed	August 22, 2024	February 06, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00059	RETROFITTING/STRENGTHENING OF BRIDGE - LIBOTON BR. (B01687MN) ALONG DAANG MAHARLIKA (MN), DAVAO DE ORO	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,824,711.15	On-Going	April 04, 2024	April 02, 2025	96.43



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00060	RETROFITTING/STRENGTHENING OF BRIDGE - PASIAN BR. (B00062MN) ALONG DAANG MAHARLIKA (MN), DAVAO DE ORO	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,795,956.55	On-Going	April 16, 2024	October 27, 2025	92.58
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00061	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER, DOWNSTREAM OF KALAW BRIDGE (LEFT SIDE), BARANGAY SAN JOSE, MONKAYO, DAVAO DE ORO	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION (6514)	71,654,654.90	On-Going	August 08, 2024	January 17, 2026	91.32
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00062	CONSTRUCTION OF REVETMENT ALONG AGUSAN RIVER, DOWNSTREAM OF KALAW BRIDGE (RIGHT SIDE), BARANGAY SAN JOSE, MONKAYO, DAVAO DE ORO	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	71,653,046.59	On-Going	July 11, 2024	January 20, 2026	92.16
Region XI	2024	Regular Infra - GAA 2024 CP	24L00063	CONSTRUCTION OF CONCRETE ROAD - TUBO-TUBO ROAD CONNECTING MONKAYO PUBLIC TRANSPORT TERMINAL AND SACARBEMCO RUBBER SHEET PROCESSING, SEMP CO ORGANIC FERTILIZER IN SUPPORT OF RUBBER, PALM OIL AND CARDAVA INDUSTRIES, BRGY. TUBO-TUBO, MONKAYO, DAVAO DE ORO	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	62,313,000.28	On-Going	April 11, 2024	December 28, 2024	86.78
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00064	REHABILITATION OF PAVED ROAD - DAANG MAHARLIKA (MN) - K1391+856 - K1392+256, DAVAO DE ORO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	9,921,472.23	On-Going	April 02, 2024	September 01, 2024	93.31
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00065	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - K1446+(-006) - K1446+759, DAVAO DEL NORTE	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	67,150,093.61	Completed	February 29, 2024	September 09, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00066	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - K1446+759 - K1447+323, DAVAO DEL NORTE	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	50,222,983.64	Completed	March 22, 2024	September 08, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00068	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - DAANG MAHARLIKA (MN) - K1450+618 - K1451+018.100, DAVAO DEL NORTE	NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION (42265)	19,249,999.36	On-Going	July 18, 2024	October 30, 2025	82.94
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00070	ROAD WIDENING - DAANG MAHARLIKA (MN) - K1448 + 666 - K1449 + 293, K1449 + 471 - K1449 + 882, DAVAO DEL NORTE	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	32,638,045.88	On-Going	June 18, 2024	November 24, 2024	8.73
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00071	ROAD WIDENING - DAANG MAHARLIKA (MN) - K1465+476-K1466+180, DAVAO DEL NORTE	DBR CONSTRUCTION CORPORATION (FORMERLY: D.B. RAVELO CONSTRUCTION & SUPPLY) (39402)	11,830,182.49	Completed	May 06, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00074	CONSTRUCTION OF CONCRETE ROAD - NABUNTURAN - LAAK ROAD, DAVAO DEL NORTE	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019))	60,912,134.78	On-Going	March 08, 2024	September 08, 2024	96.54
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00075	IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (MN) (S00060MN) - K1459+470, DAVAO DEL NORTE	JDLINDO BUILDER OPC (50313)	9,000,000.00	On-Going	July 18, 2024	October 15, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00076	IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (MN) (S00060MN) - K1454+080, DAVAO DEL NORTE	JDLINDO BUILDER OPC (50313)	9,000,000.00	On-Going	July 18, 2024	October 15, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00077	IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (MN) (S00060MN) - K1456+030, TAGUM-PANABO CIRCUMFERENTIAL ROAD (S01359MN), AND SURIGAO - DAVAO COASTAL ROAD (S00093MN), DAVAO DEL NORTE	JDLINDO BUILDER OPC (50313)	8,705,265.00	On-Going	May 07, 2024	September 01, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00078	IMPROVEMENT OF INTERSECTION - DAANG MAHARLIKA (MN) (S00060MN) - K1455+910, DAVAO DEL NORTE	JDLINDO BUILDER OPC (50313)	8,892,000.00	On-Going	May 07, 2024	September 01, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00079	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (MN) (S00060MN) - K1456 + 731 - K1457 + 781, VISAYAN VILLAGE, TAGUM CITY, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622)	1,072,989.19	On-Going	July 04, 2024	December 29, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00080	INSTALLATION/APPLICATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG DAANG MAHARLIKA (MN) (S00060MN) - K1457+831 - K1458+818, VISAYAN VILLAGE, TAGUM CITY, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622)	4,540,184.85	On-Going	August 13, 2024	December 08, 2024	87.37
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00081	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - K1467+505 - K1467+744, K1469+231 - K1469+264, DAVAO DEL NORTE	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	13,326,320.71	On-Going	March 08, 2024	October 30, 2025	92.20
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00082	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) (S00063MN) K1480+(-695) - K1480+(-330), (S01364MN) K1480+500 - K1480+695, DAVAO DEL NORTE	VICENTE T. LAO CONSTRUCTION (7040)	30,187,226.90	Completed	March 22, 2024	September 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00083	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) (S00062MN) K1482+(-547) - K1482+(-370), (S01364MN) K1482+370 - K1482+547, DAVAO DEL NORTE	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	20,203,256.60	Completed	February 29, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00084	RECONSTRUCTION TO CONCRETE PAVEMENT - TAGUM - PANABO CIRCUM. RD. - K1524+987 - K1525+622, DAVAO DEL NORTE	MAER SUMMIT KONSTRUKT CO. (25262)	55,594,468.13	On-Going	February 23, 2024	October 09, 2024	86.67
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00085	REHABILITATION OF DRAINAGE ALONG NATIONAL ROAD - DAANG MAHARLIKA (MN) - K1476+367-K1476+580, K1477+000-K1477+087, DAVAO DEL NORTE	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	14,330,797.50	On-Going	June 18, 2024	August 27, 2025	94.72
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00086	ROAD WIDENING DAANG MAHARLIKA (MN) - (S00064MN) K1479+005 - K1479 + 390, (S01364MN) K1478 + 622 - K1478 + 1007, DAVAO DEL NORTE	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	63,856,817.22	On-Going	September 17, 2024	December 30, 2025	42.74
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00087	ROAD WIDENING - DAANG MAHARLIKA (MN) - K1482+527-K1482+727, (S01364MN) K1481+246-K1481+446, DAVAO DEL NORTE	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (22998)	31,420,651.37	On-Going	July 11, 2024	January 01, 2025	94.97
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00090	ROAD WIDENING - NRJ PANABO CITY - JCT. FATIMA - MALABOG ROAD, DAVAO DEL NORTE	ALZAM ENTERPRISES INCORPORATED (FORMERLY: ALZAM ENTERPRISES) (19113)	53,498,068.92	On-Going	February 23, 2024	September 19, 2024	78.68
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00091	REPLACEMENT OF BRIDGE - TUGANAY BR. 2 (PARTIAL SUBSTRUCTURE ONLY) (B01854MN) ALONG MAHARLIKA HIGHWAY (MN), DAVAO DEL NORTE	LICAL CONSTRUCTION CORPORATION (41652)	112,140,977.51	On-Going	February 23, 2024	June 01, 2025	95.59
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00092	REHABILITATION/MAJOR REPAIR OF BRIDGE - GOV. MIRANDA BRIDGE 2 (B01270MN) ALONG DAANG MAHARLIKA (MN), DAVAO DEL NORTE	METRO GEAR CONSTRUCTION CORP. (43024)	15,212,488.32	Completed	February 27, 2024	October 21, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00093	REHABILITATION/MAJOR REPAIR OF BRIDGE - LASANG BRIDGE (B00019MN) ALONG DAANG MAHARLIKA (MN), DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,825,000.00	Completed	April 11, 2024	September 02, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00094	REHABILITATION / MAJOR REPAIR OF BRIDGE - PANABO FLYOVER (B01981MN) ALONG DAANG MAHARLIKA (MN), DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,824,200.95	Completed	May 28, 2024	December 27, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00095	CONSTRUCTION OF CONCRETE REVETMENT ALONG TAGUM LIBUGAN RIVER, BRAULIO E. DUJALI, DAVAO DEL NORTE	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	163,605,204.71	On-Going	April 11, 2024	October 12, 2025	97.82
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00096	CONSTRUCTION OF CONCRETE REVETMENT ALONG TAGUM - LIBUGANON RIVER BASIN - PACKAGE 1, CARMEN, DAVAO DEL NORTE	KANAWAY BUILDERS CORPORATION (37886)	131,877,669.50	On-Going	April 11, 2024	December 17, 2025	96.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00097	CONSTRUCTION OF CONCRETE REVETMENT ALONG TAGUM - LIBUGANON RIVER BASIN - PACKAGE 2, CARMEN, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	131,934,244.76	Completed	April 16, 2024	July 05, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00098	CONSTRUCTION OF CONCRETE REVETMENT ALONG TUGANAY RIVER (UPSTREAM AND DOWNSTREAM OF TUGANAY BRIDGE), CARMEN, DAVAO DEL NORTE	MAER SUMMIT KONSTRUKT CO. (25262)	90,757,845.98	On-Going	July 11, 2024	April 11, 2025	96.12
Region XI	2024	Regular Infra - GAA 2024 CP	24L00099	CONSTRUCTION OF CONCRETE ROAD - ISLAND GARDEN CITY OF SAMAL (IGACOS) CIRCUMFERENTIAL ROAD, DAVAO DEL NORTE	EDCL CONSTRUCTION AND SUPPLY (39587) / BJAM PRIME BUILDERS OPC (50957)	152,108,122.77	On-Going	April 11, 2024	December 11, 2024	72.04
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00100	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1534+(-983) - K1534+087, DAVAO DEL SUR	ABU CONSTRUCTION (22313)	95,504,457.73	On-Going	March 22, 2024	September 17, 2024	93.78
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00101	REHABILITATION OF PAVED ROADS - DIGOS - MAKAR ROAD - K1584 + 066 - K1584 + 702, K1585 + 000 - K1585 + 370, K1585 + 370 - K1585 + 799, DAVAO DEL SUR	ALZAM ENTERPRISES INCORPORATED (FORMERLY: ALZAM ENTERPRISES) (19113)	38,213,455.48	On-Going	July 11, 2024	February 05, 2025	98.01
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00102	ROAD WIDENING - DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1540+174 - K1540 + 192, K1553 + 592 - K1553 + 781, K1554 + 332 - K1554 + 464, K1554 + 835 - K1554 + 987, K1555 + 082 - K1555 + 099, DAVAO DEL SUR	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	11,368,019.54	On-Going	May 14, 2024	December 18, 2024	97.34
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00103	ROAD WIDENING - DIGOS - MAKAR RD - K1589 + 1172 - K1590 + 132, K1590 + 194 - K1590 + 282, K1590 + 342 - K1590 + 393, K1590 + 432 - K1590 + 666, DAVAO DEL SUR	REYDAN BUILDERS (13059)	16,837,503.93	On-Going	July 25, 2024	March 26, 2025	99.13
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00104	ROAD WIDENING - BYPASS ROAD, JCT. MATANAO (ALONG DAVAO - COT. ROAD) - NEW VISAYAS - JCT. HAGONoy (ALONG DIGOS - MAKAR ROAD), PACKAGE F, DAVAO DEL SUR	TKS BUILDERS & SUPPLIES (23415)	61,470,780.91	On-Going	February 22, 2024	October 03, 2024	15.01
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00105	ROAD WIDENING - BYPASS ROAD, JCT. PADADA (ALONG DIGOS - MAKAR ROAD)- KIBLAWAN - JCT. MALUNGON (ALONG DIGOS - MAKAR ROAD), PACKAGE H, DAVAO DEL SUR	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	57,778,959.20	On-Going	April 25, 2024	September 03, 2025	72.15
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00106	REPLACEMENT OF BRIDGE - JCT MATTI (ALONG DAVAO-COT. ROAD) - JCT AURORA (ALONG DIGOS - MAKAR ROAD) BYPASS ROAD, PACKAGE 3, DAVAO DEL SUR	JEJOR'S CONSTRUCTION CORPORATION (5143)	114,411,309.27	On-Going	April 11, 2024	December 21, 2024	50.05
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00107	OFF-CARRIAGEWAY IMPROVEMENT: FLARING OF INTERSECTIONS/IMPROVEMENT OF INTERSECTIONS - DIGOS - MAKAR RD - K1576+975, DAVAO DEL SUR	ADAN BUILDERS, CO. (48934)	16,208,142.67	On-Going	October 31, 2024	February 17, 2025	45.52



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00108	RETROFITTING/STRENGTHENING OF BRIDGE - CEBULAN BR. (B00124MN) ALONG DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT), DAVAO DEL SUR	REYDAN BUILDERS (13059)	34,979,495.17	On-Going	April 16, 2024	May 16, 2025	95.61
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00109	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAINIT RIVER (PADADA - KIBLAWAN - MALUNGON BYPASS ROAD) PACKAGE C, KIBLAWAN, DAVAO DEL SUR	DREIRICH BUILDERS (39521)	89,999,687.55	On-Going	April 11, 2024	May 22, 2025	95.12
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00110	CONSTRUCTION OF REVETMENT ALONG PADADA - MAINIT RIVER (TANWALANG SECTION) PACKAGE C, SULOP, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	91,500,000.00	Completed	April 11, 2024	January 20, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00111	CONSTRUCTION OF REVETMENT ALONG PADADA - MAINIT RIVER (TANWALANG SECTION), PACKAGE D, SULOP, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	90,271,251.25	Completed	April 16, 2024	January 25, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00112	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE -WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, PEDESTRIAN ISLAND AND STREET LIGHTS ALONG DIGOS - MAKAR RD (S00184MN) - K1566+182-K1567+118, SAN JOSE, DIGOS CITY, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,937,534.18	On-Going	July 11, 2024	September 23, 2024	98.65
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00113	IMPROVEMENT OF INTERSECTION - DAVAO - COTABATO RD (DAVAO CITY-JCT. DIGOS SECT) (S00162MN) - K1563+400 AND DIGOS MAKAR ROAD AND DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT), DAVAO DEL SUR	SIX GLAM BUILDERS AND SUPPLY CORP. (52527)	9,360,161.09	On-Going	July 18, 2024	October 24, 2025	99.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00114	IMPROVEMENT OF INTERSECTION - DAVAO - COTABATO ROAD (DAVAO CITY - JCT. DIGOS SECT.) (S00162MN) - K1550 + 254 AND DAVAO - COTABATO BYPASS ROAD, DAVAO DEL SUR	ROSBILL CONSTRUCTION AND SUPPLY (45622)	9,364,235.33	On-Going	July 11, 2024	October 08, 2024	0.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00116	CONSTRUCTION OF GRAVEL ROAD - DON MARIANO MARCOS - MALIG SABAT - CALAGASAN - SAN ISIDRO - TAGBOA - NEW VISAYAS - MACANGAO ROAD, PACKAGE E, DAVAO ORIENTAL	H2 LANDMARK BUILDERS, INC. (7400)	96,592,372.15	On-Going	April 11, 2024	April 15, 2025	87.09
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00117	CONSTRUCTION OF GRAVEL ROAD - MATIAO - MAGSAYSAY COASTAL ROAD, PACKAGE 4, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	113,802,225.68	On-Going	April 17, 2024	August 23, 2025	72.86
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00118	CONSTRUCTION OF GRAVEL ROAD - UPPER TIBANBAN - OREGON - MAGDUG ROAD, PACKAGE 3, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	99,794,954.06	On-Going	April 11, 2024	November 06, 2024	96.84
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00119	CONSTRUCTION OF GRAVEL ROAD - ALTERNATE ROAD FROM REGION XI TO REGION X, PACKAGE O, DAVAO CITY	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	111,487,123.18	On-Going	April 16, 2024	November 11, 2025	91.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00120	CONSTRUCTION OF CONCRETE ROAD - ALTERNATE ROAD FROM REGION XI TO REGION X, PACKAGE P, DAVAO CITY	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	115,578,747.79	On-Going	April 11, 2024	December 06, 2024	63.32
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00121	DAVAO CITY COASTAL BYPASS ROAD (BAGO APLAYA - TIMES BEACH - ROXAS AVENUE - STA. ANA WHARF - R. CASTILLO), PACKAGE 5, DAVAO CITY	ULTICON BUILDERS, INC. (17267) / MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	815,467,777.88	On-Going	April 03, 2024	November 15, 2025	68.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00122	DAVAO CITY COASTAL BYPASS ROAD (BAGO APLAYA - TIMES BEACH - ROXAS AVENUE - STA. ANA WHARF - R. CASTILLO), PACKAGE 6, DAVAO CITY	ULTICON BUILDERS, INC. (17267) / MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	719,767,777.88	On-Going	April 03, 2024	February 16, 2025	28.49
Region XI	2024	Regular Infra - GAA 2024 LP	24L00123	CONSTRUCTION (COMPLETION) OF BUILDING INSTITUTE FOR INFECTIOUS DISEASE WITH CONNECTING BRIDGE SOUTHERN PHILIPPINES MEDICAL CENTER, DAVAO CITY	RIEHL LANDCARE AND CONSTRUCTION, INC. (FORMERLY: RIEHL LANDCARE AND CONSTRUCTION) (23672)	77,185,132.95	Completed	February 27, 2024	August 28, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 LP	24L00124	CONSTRUCTION (COMPLETION) OF BUILDING PRIMARY HEALTHCARE INSTITUTE, SOUTHERN PHILIPPINES MEDICAL CENTER, DAVAO CITY	RIEHL LANDCARE AND CONSTRUCTION, INC. (FORMERLY: RIEHL LANDCARE AND CONSTRUCTION) (23672)	72,362,322.40	On-Going	February 27, 2024	March 22, 2025	99.48
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00129	CONSTRUCTION OF COASTAL REVETMENT AT KINGKING RIVER MOUTH, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949) / DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	94,880,708.04	On-Going	April 11, 2024	March 23, 2025	97.21
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00130	CONSTRUCTION OF CONCRETE ROAD - ALTERNATE ROAD FROM REGION XI TO REGION X (JCT. DAVAO CITY DIVERSION ROAD - CATALUNAN GRANDE - TALANDAG - SUMIMAO - PAÑALUM - TAPAK - CABANGLASAN - AGLAYAN, MALAYBALAY), DAVAO DEL NORTE	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	69,380,000.00	On-Going	February 23, 2024	April 12, 2025	95.48
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00131	CONSTRUCTION OF GRAVEL ROAD - CARMEN - TAGUM CITY COASTAL ROAD, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	119,724,181.72	On-Going	July 25, 2024	May 05, 2025	1.07
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00132	CONSTRUCTION OF GRAVEL ROAD - BUKIDNON - COMPOSTELLA VALLEY ROAD, NAMNAM, SAN FERNANDO, BUKIDNON - LAAK COMPOSTELA VALLEY, PACKAGE 14, DAVAO DEL NORTE	C'ZARLES CONSTRUCTION & SUPPLY (23426)	142,523,052.24	On-Going	April 11, 2024	February 24, 2025	98.94
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00133	CONSTRUCTION OF CONCRETE ROAD - MATANAO - KIBLAWAN - PADADA ROAD, PACKAGE K, DAVAO DEL SUR	MAER SUMMIT KONSTRUKT CO. (25262)	141,131,008.61	On-Going	February 23, 2024	November 04, 2024	99.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00134	CONSTRUCTION OF CONCRETE ROAD - MAWAB - MARAGUSAN - CARAGA ROAD, DAVAO ORIENTAL	ULTICON BUILDERS, INC. (17267)	142,837,727.07	On-Going	February 23, 2024	October 19, 2024	93.72
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00135	ROAD WIDENING - PANABO CITY BYPASS ROAD, PACKAGE D, DAVAO DEL NORTE	FOREMAN BUILDERS AND CONSTRUCTION SUPPLY OPC (52888) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	114,641,518.82	On-Going	April 11, 2024	January 15, 2025	18.19
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00136	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - TAGUM CITY BYPASS ROAD (CANOCOTAN - SAN MIGUEL - PAGSABANGAN), PACKAGE J, DAVAO DEL NORTE	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	40,515,155.96	On-Going	May 28, 2024	October 18, 2025	75.55
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00138	ROAD WIDENING - PANABO CITY BYPASS ROAD, PACKAGE E, DAVAO DEL NORTE	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	114,641,038.71	On-Going	April 11, 2024	January 15, 2025	18.43
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00139	JCT. MAMAY - LA Verna BYPASS ROAD, DAVAO CITY DIVERSION ROAD (JCT. AIRPORT CARGO SECTION), DAVAO CITY	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	10,398,297.04	On-Going	July 25, 2025	September 22, 2025	45.44
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00140	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - K1526 + 385 - K1527 + 418, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,489,080.04	On-Going	July 11, 2024	April 07, 2025	98.84
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00141	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - (S00160MN) K1527 + 418 - K1527 + 813, K1528 + 053 - K1528 + 719, (S00098MN) CHAINAGE 0 - CHAINAGE 95, DAVAO CITY	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,524,894.61	On-Going	July 11, 2024	April 07, 2025	98.80
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00142	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) (S00126MN) K1423 + 1085 - K1424 + 634, K1424 + 928 - K1425 + 189, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,429,618.94	On-Going	August 08, 2024	February 18, 2025	98.63
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00143	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DAANG MAHARLIKA (MN) - K1423+139 - K1423+1085	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,472,661.06	On-Going	June 27, 2024	January 12, 2025	97.12
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00144	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - DAANG MAHARLIKA - MAWAB SECTION TO NABUNTURAN SECTION, DAVAO DE ORO	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,528,898.83	On-Going	July 11, 2024	October 19, 2025	70.46



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00145	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - DAANG MAHARLIKA (MN) (S01475MN) - K1387+000 - K1390+081, K1391+354 - K1391+929, DAVAO DE ORO	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	38,214,447.28	On-Going	July 18, 2024	January 03, 2025	81.60
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00146	SATURNINO R. SILVA RD - K1474+087 - K1474+657	ROSBILL CONSTRUCTION AND SUPPLY (45622) / AARJG BUILDERS CORPORATION (53042)	40,460,000.00	Completed	August 19, 2024	June 19, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00147	TAGUM - PANABO CIRCUM RD - K1490 + 773- K1491 + 246, K1508 + 643 - K1508 + 748, K1508 + 906 - K1509 + 000	ER SALAC BUILDERS CORPORATION (37948)	16,299,659.91	Completed	July 10, 2024	December 03, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00148	MENZI BR. (B01853MN) ALONG TAGUM - PANABO CIRCUM. RD.	METRO GEAR CONSTRUCTION CORP. (43024)	7,714,926.53	Completed	March 08, 2024	July 12, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00150	CONSTRUCTION OF EARTHDIKE ALONG TUGANAY RIVER, CARMEN, DAVAO DEL NORTE	KANAWAY BUILDERS CORPORATION (37886)	48,249,925.48	Completed	March 18, 2024	January 11, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00151	CONSTRUCTION OF RIVER BANK PROTECTION ALONG TUGANAY RIVER, STO. TOMAS, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	47,767,139.96	On-Going	May 15, 2024	September 17, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00153	ACCESS ROAD LEADING TO LIMAO WHARF, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	JMX CONSTRUCTION AND SUPPLIES (48652)	4,803,549.33	Completed	March 08, 2024	July 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00154	PANABO WHARF ROAD, PANABO CITY, DAVAO DEL NORTE	ANDOTEK CORPORATION (47254)	20,112,530.00	Completed	March 08, 2024	October 13, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00155	PROJECT CONVERGENCE 1 - CH 16 + 700 LEADING TO CARMEN STATION, CARMEN, DAVAO DEL NORTE	RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE (18871)	3,357,420.57	Completed	March 08, 2024	May 08, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00156	BRGY. SAN ANTONIO PROPER TO SITIO ANGGAS PEAK, BRGY. SAN ANTONIO, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	9,649,973.00	Completed	March 08, 2024	September 01, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00157	JCT. AGUSAN - DAVAO ROAD, BRGY. CAGANGOHAN TO PUROK COGON LEADING TO ECOTOURISM MANGROVE, BRGY. J.P. LAUREL, PANABO CITY, DAVAO DEL NORTE	TWINA BUILDERS AND SUPPLY, INC. (FORMERLY: TWINA BUILDERS AND SUPPLY) (23897)	9,650,000.00	Completed	March 08, 2024	May 06, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00158	JCT. CAMUDMUD LEADING TO SAMAL DAIRY FARM, PROVINCIAL DEMO FARM, MANGO ORCHARD AND SECDEA BEACH RESORT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	9,568,643.41	Completed	March 08, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 CP	24L00159	JCT. CITY ROAD SITIO BUHANGIN LEADING TO MAGONGAWONG FALLS, BRGY. TAGBAOBO, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	9,649,997.32	Completed	March 15, 2024	June 10, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00160	JCT. NATIONAL ROAD TO HAGIMIT FALLS, BRGY. CAWAG, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,648,112.98	Completed	March 08, 2024	September 16, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00161	JCT. ROAD TUGANAY - DUJALI - KINAMAYAN TO POB NEW CASAY, RJS PUROK 5, POB CABAYANGAN TO PUROK SAMPAGUITA LEADING TO PALAYAMANAN, BRGY. CABAY-ANGAN, B.E. DUJALI, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	9,648,681.67	Completed	March 08, 2024	June 16, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00162	JCT. TAGUM - PANABO - CIRCUMFERENTIAL ROAD TO FD RD 5 ROAD LEADING TO VARIOUS TOURISM SITES, BRGY. SAN JOSE, STO. TOMAS, DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	9,649,429.78	Completed	March 08, 2024	September 01, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00163	NRJ (CABALUNA ROAD) TO JUNCTION CONSOLACION LEADING TO INLAND RESORTS OF MALATIVAS, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,553,476.49	Completed	March 08, 2024	July 05, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00164	NRJ FD RD 5 - LAGDEK ROAD LEADING TO MUNICIPAL ECOLOGICAL PARK AND ECOLOGY CENTER (MEPEC), BRGY. SAN JOSE, STO. TOMAS, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	9,649,935.80	On-Going	March 08, 2024	August 28, 2024	97.52
Region XI	2024	Regular Infra - GAA 2024 CP	24L00165	GUADALUPE - LOWER TUGANAY ROAD CONNECTING CARMEN OVERLAND TRANSPORT TERMINAL IN SUPPORT OF BANANA AND COCONUT INDUSTRIES, DAVAO DEL NORTE	ATLAS PRIMA ASIA, INC. (39750)	4,799,503.47	Completed	March 08, 2024	June 18, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00166	SANTO TOMAS (TIBAL-OG HIGHWAY) - SANTO TOMAS (BALAGUNAN ROAD) CONNECTING PANABO WHARF TO BANANA INDUSTRIES AND RICE INDUSTRIES, SANTO TOMAS, DAVAO DEL NORTE	KANAWAY BUILDERS CORPORATION (37886)	24,117,707.62	Completed	March 15, 2024	October 06, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00167	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY NEW PANDAN, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,949,927.64	Completed	March 08, 2024	September 23, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00168	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY SANTO NINO, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,949,981.72	Completed	March 08, 2024	December 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00169	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY COGON, BARANGAY SAN ANTONIO AND BARANGAY SAN AGUSTIN, BABAK DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	5,939,993.17	Completed	May 15, 2024	August 27, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00170	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TAGDALIAO AND BARANGAY LICUP, SAMAL DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	JMX CONSTRUCTION AND SUPPLIES (48652)	3,960,000.00	Completed	March 08, 2024	June 20, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00171	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CITY PROSECUTOR'S OFFICE), BARANGAY PEÑAPLATA, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	4,904,794.73	Completed	March 08, 2024	July 05, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00172	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (FIRE STATION), BABAK DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	4,949,962.55	Completed	March 08, 2024	July 19, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00173	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (FISH LANDING FACILITY), BARANGAY PEÑAPLATA, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	4,911,648.00	Completed	March 15, 2024	June 27, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00174	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), PANABO CENTRAL ELEMENTARY SCHOOL, SPECIAL EDUCATION CENTER, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	1,960,248.08	Completed	May 15, 2024	November 15, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00175	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (HALL OF JUSTICE), BARANGAY NEW PANDAN, PANABO CITY, DAVAO DEL NORTE	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	4,949,750.96	Completed	March 08, 2024	June 20, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00176	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TWO-STOREY BARANGAY HALL), BARANGAY CABAY-ANGAN, BRAULIO E. DUJALI, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	2,970,000.00	Completed	March 08, 2024	June 10, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00177	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TWO-STOREY BARANGAY HALL), BARANGAY MAGUPISING, BRAULIO E. DUJALI, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	2,969,876.72	Completed	March 08, 2024	September 08, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00178	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TIBAL-OG, SANTO TOMAS, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	2,969,481.96	Completed	June 25, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00179	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHILIPPINE DRUG ENFORCEMENT AGENCY, BARANGAY PEÑAPLATA, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	4,949,898.23	Completed	March 08, 2024	August 31, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00180	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDINGS (BARANGAY HALL), ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	JMX CONSTRUCTION AND SUPPLIES (48652)	8,910,000.00	Completed	March 08, 2024	September 08, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00181	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM) IN ANIBONGAN NATIONAL HIGH SCHOOL, BARANGAY ANIBONGAN, CARMEN, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042)	4,899,848.57	Completed	March 08, 2024	July 05, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00182	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MABAUS, CARMEN, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042)	4,900,048.67	Completed	May 27, 2024	December 17, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00183	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SALVACION, CARMEN, DAVAO DEL NORTE	E.P. MANANTAN CONSTRUCTION & DEVELOPMENT CORP. (6457)	4,950,000.00	On-Going	May 27, 2024	December 17, 2024	93.08
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00184	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TANGLAW, BRAULIO E. DUJALI, DAVAO DEL NORTE	R.V. BENTULAN CONSTRUCTION (27388)	4,950,000.00	Completed	May 27, 2024	November 30, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00185	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), LITTLE PANAY NATIONAL HIGH SCHOOL, BARANGAY LITTLE PANAY, PANABO CITY, DAVAO DEL NORTE	RUBIKS CONSTRUCTION CORPORATION (53641)	4,821,782.33	Completed	March 08, 2024	July 05, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00186	CONSTRUCTION OF MULTI - PURPOSE BUILDING FOR ARABIC SCHOOL, PUROK MACOPA, BARANGAY DATU ABDUL, PANABO CITY, DAVAO DEL NORTE	FLOBAR CONSTRUCTION (13783)	4,931,918.87	Completed	June 25, 2024	December 12, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00187	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR THE CORRECTIONAL INSTITUTION FOR WOMEN, DAVAO PRISON AND PENAL FARM, DAPECOL, BARANGAY TANGLAW, BRAULIO E. DUJALI, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,920,040.12	Completed	September 09, 2024	March 02, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00188	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPAL HISTORICAL SITE, BARANGAY ISING, CARMEN, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,800,990.27	Completed	May 15, 2024	December 19, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00189	CONSTRUCTION OF WATER SUPPLY SYSTEM - PHASE 2, BARANGAY BALAGUNAN, SANTO TOMAS, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,900,537.96	On-Going	May 15, 2024	December 16, 2024	96.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00190	CONSTRUCTION OF WATER SUPPLY SYSTEM, MOUNT BAKOKO, BARANGAY SAN JOSE, SANTO TOMAS, DAVAO DEL NORTE	VIBRANIUM BUILDERS CORPORATION (44902)	4,899,918.49	Completed	June 25, 2024	November 21, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00191	SITIO PASOG - LICUP - TAGBITAN-AG - SITIO TAGLUNO ROAD LEADING TO PUTING BATO AND CANIBAD RESORT, BRGY. AUNDANAO, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	7,234,219.11	Completed	May 15, 2024	January 05, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00192	CONSTRUCTION OF ROAD, BRGY. MAMBAGO-A - SAN ANTONIO, BABAK DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	46,802,934.41	Completed	May 15, 2024	January 16, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00193	CONSTRUCTION OF CONCRETE REVETMENT AT LASANG RIVER, PANABO, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042) / RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	48,249,996.91	Completed	May 22, 2024	January 18, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00194	CONSTRUCTION OF CONCRETE REVETMENT AT TAGUM-LIBUGANON RIVER, STO. TOMAS, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622) / AARJG BUILDERS CORPORATION (53042)	48,250,000.00	Completed	May 22, 2024	November 08, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00195	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TANGLAW, BRAULIO E. DUJALI, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	4,934,989.69	Completed	May 15, 2024	September 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00196	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TULALIAN, SANTO TOMAS, DAVAO DEL NORTE	RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	4,900,481.79	On-Going	May 15, 2024	October 16, 2024	90.32
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00200	WIDENING OF BRIDGE - MAWAB - MACO BYPASS ROAD, PACKAGE G, DAVAO DE ORO	ULTICON BUILDERS, INC. (17267)	167,767,777.88	On-Going	May 07, 2024	August 27, 2025	77.85
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00201	CONSTRUCTION OF CONCRETE ROAD - MARAGUSAN - PANTUKAN ROAD, PACKAGE O, DAVAO DE ORO	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	138,750,515.22	On-Going	April 29, 2024	October 23, 2025	63.32
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00202	RECONSTRUCTION TO CONCRETE PAVEMENT - DAANG MAHARLIKA (MN) - K1449+882 - K1450+681, K1454+617 - K1454+730, DAVAO DEL NORTE	JDLINDO BUILDER OPC (50313)	22,781,584.90	On-Going	July 11, 2024	May 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00203	DESIGN AND CONSTRUCTION OF MULTI-PURPOSE BUILDING (DSWD WAREHOUSE), BARANGAY LA FILIPINA, TAGUM CITY, DAVAO DEL NORTE	AVECS CORPORATION (23228) / METRO GEAR CONSTRUCTION CORP. (43024) / ROSBILL CONSTRUCTION AND SUPPLY (45622)	191,070,000.00	On-Going	July 03, 2024	March 27, 2026	66.19
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00204	CONSTRUCTION OF EARTH DIKE ALONG LOCUTAN RIVER (GOING TO TUGANAY RIVER) PHASE 1, CARMEN, DAVAO DEL NORTE	VICENTE T. LAO CONSTRUCTION (7040)	185,917,976.93	On-Going	July 11, 2024	April 14, 2026	63.26
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00205	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DIGOS - MAKAR RD - K1564 + 099 - K1565 + 246, DAVAO DEL SUR	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,499,747.25	On-Going	July 11, 2024	April 01, 2025	78.31
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00206	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DIGOS - MAKAR RD - K1565 + 636 - K1566 + 561, DAVAO DEL SUR	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,501,998.91	On-Going	July 11, 2024	March 01, 2025	98.52
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00207	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DIGOS - MAKAR RD - K1569 + 240 - K1570 + 263, DAVAO DEL SUR	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,405,786.03	On-Going	July 11, 2024	December 27, 2024	98.20
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00208	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DIGOS - MAKAR RD - K1581 + 011 - K1584 + 066, DAVAO DEL SUR	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,780,818.37	On-Going	July 11, 2024	January 08, 2025	98.42
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00209	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DIGOS - MAKAR RD (S00184MN) K1568+687-K1569+240, K1570+263-K1570+893, (S00202MN) K1587+920 - K1587+960, DAVAO DEL SUR	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,520,061.76	On-Going	August 08, 2024	February 25, 2025	95.14
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00210	REHABILITATION OF DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - K1534 + 087 - K1534 + 585, K1535 + 034 - K1536 + 560, K1538 + 391 - K1538 + 660, DAVAO DEL SUR	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	47,786,311.78	On-Going	June 28, 2024	February 12, 2025	8.97
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00211	REHABILITATION OF DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) - K1538 + 660 - K1538 + 985, K1541 + 175 - K1541 + 767, K1545 + 076 - K1545 + 265, K1546 + 478 - K1546 + 887, DAVAO DEL SUR	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	47,767,316.94	On-Going	July 11, 2024	February 25, 2025	51.37
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00213	INSTALLATION OF ROAD SAFETY: DAVAO - COTABATO RD (DAVAO CITY - JCT. DIGOS SECT) K1556+700 - K1556+885, K1557+761 - K1559+201, K1560+002 - K1560+917, DAVAO DEL SUR	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,706,594.81	On-Going	September 26, 2024	April 13, 2025	72.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00214	INSTALLATION OF ROAD SAFETY: DAVAO - COTABATO RD (DAVAO CITY - JCT DIGOS SECT) - K1538+280 - K1538+507, K1538+527 - K1538+675, K1538+983 - K1539+078, K1539+094 - K1539+714, K1539+734 - K1539+973, K1540+427 - K1540+594, K1540+619 - K1540+815, K1540+834 - K	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,763,579.64	On-Going	August 08, 2024	February 23, 2025	99.72
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00215	CONSTRUCTION OF NEW BATAAN - BAGANGA ROAD, DAVAO ORIENTAL PACKAGE A, DAVAO ORIENTAL	ULTICON BUILDERS, INC. (17267)	293,187,381.88	On-Going	August 13, 2024	July 28, 2025	99.94
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00216	CONSTRUCTION OF MATIAO - MAGSAYSAY COASTAL ROAD, MATI CITY, DAVAO ORIENTAL	MAER SUMMIT KONSTRUKT CO. (25262)	190,687,796.18	On-Going	July 11, 2024	October 12, 2025	40.72
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00217	DESIGN AND CONSTRUCTION OF ACADEMIC BUILDING INCLUDING FACILITIES OF DAVAO DE ORO STATE COLLEGE, LAAK, DAVAO DE ORO	AVECS CORPORATION (23228) / ROSBILL CONSTRUCTION AND SUPPLY (45622) / STARBUILDERS CONSTRUCTION (55730)	240,767,180.00	Not Yet Started			
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00218	CONCRETING OF ROAD AT BRGY. KINAMAYAN TO BRGY. LUNGA-OG, STO. TOMAS, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622)	49,003,715.78	On-Going	July 26, 2024	April 18, 2025	67.40
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00220	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY J.P. LAUREL, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	2,959,992.49	Completed	August 19, 2024	December 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00221	TAGUM-PANABO CIRCUM RD - K1496+268 - K1496+448, K1496+532 - K1498+075	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,500,000.00	Completed	May 27, 2024	November 02, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00222	TAGUM-PANABO CIRCUM RD - K1502+597 - K1504+000	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	95,514,179.99	On-Going	May 15, 2024	August 20, 2025	90.92
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00223	TAGUM-PANABO CIRCUM RD - K1511+227 - K1513+000	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	96,494,717.20	Completed	May 15, 2024	October 21, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00224	BABAK - SAMAL - KAPUTIAN ROAD K1515+000 - K1518+935	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,500,000.00	Completed	June 05, 2024	November 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00225	BABAK - SAMAL- KAPUTIAN ROAD K1518+935 - K1521 + 493	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,499,974.86	Completed	July 26, 2024	January 01, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00226	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY WITH ROAD SAFETY DEVICES ALONG BABAK - SAMAL - KAPUTIAN ROAD, K1501+825 - K1504+140, DAVAO DEL NORTE	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	95,534,659.27	On-Going	September 03, 2024	May 10, 2025	82.10



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00227	PREVENTIVE MAINTENANCE OF ROAD SAFETY ASPHALT OVERLAY WITH ROAD SAFETY DEVICES ALONG BABAK - SAMAL - KAPUTIAN ROAD, K1522+000 - K1525+000, DAVAO DEL NORTE	RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	95,534,825.50	On-Going	August 02, 2024	January 08, 2025	98.93
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00228	SATURNINO R. SILVA RD - K1476+392 - K1478+400	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,498,612.70	Completed	May 22, 2024	October 28, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00229	TAGUM-PANABO CIRCUM RD - K1514+000 - K1515+670	FOREMAN BUILDERS AND CONSTRUCTION SUPPLY OPC (52888) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	95,499,077.38	On-Going	August 19, 2024	December 29, 2025	44.24
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00230	CONSTRUCTION OF DIKE TADECO CHANNEL, ISING TO NEW CAMILING, CARMEN, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242) / RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	95,051,889.50	On-Going	May 15, 2024	September 22, 2025	65.03
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00231	INSTALLATION OF SOLAR LIGHTS ALONG TAGUM-PANABO CIRCUM RD. K1510+000 - K1514+000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,769,898.05	On-Going	May 22, 2024	March 13, 2025	94.55
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00232	INSTALLATION OF SOLAR LIGHTS ALONG TAGUM-PANABO CIRCUM RD. K1514+000 - K1518+000	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,752,124.56	On-Going	May 22, 2024	March 13, 2025	91.36
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00233	CONSTRUCTION OF ANIBONGAN - SALVACION - CABAY-ANGAN ROAD, PHASE 2, CARMEN, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	95,534,886.01	On-Going	May 27, 2024	May 06, 2025	91.51
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00234	CONSTRUCTION OF ROAD AND DRAINAGE, CARMEN, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	28,944,200.37	On-Going	August 02, 2024	January 12, 2025	76.24
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00235	CONSTRUCTION OF ROAD INCLUDING BRIDGE, BARANGAY ISING, CARMEN, DAVAO DEL NORTE	APEIRON CONSTRUCTION SOLUTIONS (38475) / MAXIMUS STRUCTURAL INNOVATIONS, INC. (37140)	93,606,764.87	On-Going	July 18, 2024	August 12, 2025	15.54
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00236	CONSTRUCTION OF ROAD, SATURNINO R. SILVA ROAD, CARMEN, DAVAO DEL NORTE PHASE 1	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	96,200,000.00	Completed	May 27, 2024	April 26, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00237	CONSTRUCTION OF ROAD, SATURNINO R. SILVA ROAD, CARMEN, DAVAO DEL NORTE PHASE 2	J.H.R. ENTERPRISES (39894)	96,050,000.00	On-Going	June 07, 2024	May 07, 2025	94.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00238	CONSTRUCTION OF ROAD, BARANGAY TAGPOPONGAN, BABAK DISTRICT, IGACOS, DAVAO DEL NORTE	ANDOTEK CORPORATION (47254)	28,705,271.01	On-Going	May 27, 2024	March 17, 2025	83.25
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00239	CONSTRUCTION OF ROAD INCLUDING BRIDGE, BARANGAY SAN ISIDRO, CARMEN, DAVAO DEL NORTE	APEIRON CONSTRUCTION SOLUTIONS (38475) / MAXIMUS STRUCTURAL INNOVATIONS, INC. (37140)	96,500,000.00	On-Going	July 22, 2024	February 22, 2026	94.29
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00240	CONSTRUCTION OF ROAD, MABUNAO TO SAN NICOLAS, PANABO CITY, DAVAO DEL NORTE	METRO GEAR CONSTRUCTION CORP. (43024)	143,302,068.95	On-Going	August 19, 2024	August 12, 2025	72.42
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00241	CONSTRUCTION OF ROAD, JCT. IGACOS CIRCUMFERENTIAL ROAD TO BARANGAY SAN REMEGIO, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	95,539,646.17	On-Going	August 02, 2024	February 04, 2026	63.25
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00242	CONSTRUCTION OF ROAD, BARANGAY SAN JOSE TO BARANGAY MAGWAWA PACKAGE 2, STO. TOMAS, DAVAO DEL NORTE	GP & H CONSTRUCTION INCORPORATED (FORMERLY: GP & H CONSTRUCTION & SUPPLY) (36141)	96,499,989.48	Completed	June 25, 2024	June 04, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00243	CONSTRUCTION OF ROAD INCLUDING BRIDGE, STO. TOMAS TO ASUNCION DIVERSION ROAD, STO. TOMAS, DAVAO DEL NORTE	APEIRON CONSTRUCTION SOLUTIONS (38475)	140,407,484.57	On-Going	May 27, 2024	June 10, 2025	90.17
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00246	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (CONCRETE REVETMENT) ISING RIVER, CARMEN, DAVAO DEL NORTE	EDCL CONSTRUCTION AND SUPPLY (39587) / BJAM PRIME BUILDERS OPC (50957)	95,534,520.72	On-Going	May 27, 2024	September 04, 2025	80.24
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00247	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (EARTHDIKE) ALONG MANGALCAL CREEK BOTH SIDES, CARMEN, DAVAO DEL NORTE	ANDROMEDA CONSTRUCTION SERVICES AND SUPPLY (41609)	144,750,000.00	On-Going	May 27, 2024	November 12, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00248	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (RIVER BANK PROTECTION) ALONG TAGUM-LIBUGANON RIVER BASIN, CARMEN SECTION PROTECTING GUADALUPE TO MABAUS ROAD, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	96,500,000.00	Completed	May 22, 2024	January 19, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00249	CONSTRUCTION OF ROAD, PUROK 1-PUROK 2, BARANGAY TAGDALIAO, SAMAL DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	9,899,999.34	Completed	July 08, 2024	November 29, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00250	CONSTRUCTION OF JUNCTION PROVINCIAL ROAD PUROK 4-B, BRGY. MAGSAYSAY, CARMEN, DAVAO DEL NORTE	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	29,619,981.39	On-Going	July 04, 2024	June 08, 2025	98.69
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00251	CONSTRUCTION OF ROAD, TORIL-COGON, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	29,401,334.29	On-Going	July 04, 2024	April 23, 2025	84.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00252	CONSTRUCTION OF ROAD, TAMBO-SAN ISIDRO, BABAK DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (28505)	28,853,546.27	On-Going	July 04, 2024	April 24, 2025	73.61
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00254	CONSTRUCTION OF ROAD WITH BRIDGE COMPONENT, BRGY. KANAAN, KAPUTIAN DISTRICT, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	JMX CONSTRUCTION AND SUPPLIES (48652)	4,897,138.20	On-Going	August 02, 2024	December 29, 2024	60.18
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00255	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, CARMEN, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042)	9,900,000.00	On-Going	July 04, 2024	June 29, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00256	CONSTRUCTION OF MULTI - PURPOSE BUILDING (CONGRESSIONAL BUILDING) - PHASE 2, BARANGAY ISING, CARMEN, DAVAO DEL NORTE	FLOBAR CONSTRUCTION (13783)	14,819,131.40	Completed	July 08, 2024	January 13, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00257	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT DUJALI NATIONAL HIGH SCHOOL, BARANGAY DUJALI, B.E. DUJALI, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,925,240.39	Completed	July 04, 2024	October 31, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00258	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT THE MUNICIPAL CENTER, CARMEN, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,895,141.00	On-Going	August 19, 2024	March 16, 2025	89.96
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00259	CONSTRUCTION OF MULTI-PURPOSE COVERED COURT, PUROK 10, BARANGAY NEW VISAYAS, PANABO CITY, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,925,240.39	Completed	July 04, 2024	December 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00260	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAGLAW, B.E. DUJALI, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,945,351.83	Completed	August 19, 2024	December 11, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00261	CONSTRUCTION OF MULTI - PURPOSE BUILDING (ADMIN BUILDING), MINDA, CARMEN, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,900,577.08	On-Going	July 08, 2024	January 28, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00262	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONTROL TOWER BUILDING), A.O. FLOIRENDO, PANABO, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,890,000.00	Completed	August 19, 2024	August 27, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00263	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CARMEN, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042) / RUPLINO SEISMUNDO CONSTRUCTION CORPORATION (FORMERLY: R.R. SEISMUNDO CONSTRUCTION & SUPPLY) (10961)	68,606,365.38	On-Going	September 23, 2024	July 19, 2025	99.38
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00264	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLARICA, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	APEIRON CONSTRUCTION SOLUTIONS (38475)	4,657,296.02	Completed	May 27, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00265	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY ISING (POBLACION), CARMEN, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	9,751,000.00	Completed	August 19, 2024	July 27, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00266	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANGALCAL, CARMEN, DAVAO DEL NORTE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	7,350,681.64	Completed	July 08, 2024	March 05, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00267	CONSTRUCTION OF MULTI - PURPOSE BUILDING, CARMEN, DAVAO DEL NORTE (PHASE 2)	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	19,596,639.64	On-Going	July 15, 2024	July 27, 2025	81.15
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00268	CONSTRUCTION OF WATER SUPPLY SYSTEM, TULALIAN, SANTO TOMAS, DAVAO DEL NORTE	TYER ONE CONSTRUCTION CORPORATION (49242)	4,900,396.85	Completed	July 04, 2024	November 30, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00269	ROAD WIDENING ALONG SURIGAO DEL SUR BDRY. - DAVAO OR COASTAL RD - K1558+648 - K1562+000, DAVAO ORIENTAL	MAVERICK BUILDERS INCORPORATED (FORMERLY MAVERICK (14466))	136,682,189.29	On-Going	May 30, 2024	May 25, 2025	84.53
Region XI	2024	Regular Infra - GAA 2024 CP	24L00270	CONSTRUCTION OF CAMP QUINTIN MERECIDO HOSPITAL, BUHANGIN, DAVAO CITY, PHASE IV, CAMP QUINTIN MERECIDO, C.P. GARCIA NATIONAL HIGHWAY, BUHANGIN, DAVAO CITY	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	20,799,999.99	On-Going	December 05, 2024	September 30, 2025	81.60
Region XI	2024	Regular Infra - GAA 2024 CP	24L00271	CONSTRUCTION OF ENLISTED PERSONNEL BARRACKS AT NAVAL STATION FELIX APOLINARIO, EASTERN - MINDANAO COMMAND, BRGY. PANACAN, DAVAO CITY	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	28,942,072.07	On-Going	December 05, 2024	August 31, 2025	97.21
Region XI	2024	Regular Infra - GAA 2024 CP	24L00272	CONSTRUCTION OF MILITARY BARRACKS BUILDING TYPE 2, NAVAL STATION FELIX APOLINARIO, EASTERN MINDANAO COMMAND, BRGY. PANACAN, DAVAO CITY, DAVAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	14,327,804.41	On-Going	December 03, 2024	June 30, 2025	91.20
Region XI	2024	Regular Infra - GAA 2024 CP	24L00273	CONSTRUCTION OF MILITARY BARRACKS BUILDING TYPE 1, HQS10ID, CAMP GEN MANUEL T. YAN SR, BRGY. TUBORAN, MAWAB, DAVAO DE ORO	ADAN BUILDERS, CO. (48934)	11,053,385.85	On-Going	July 25, 2024	November 27, 2025	94.78
Region XI	2024	Regular Infra - GAA 2024 LP	24L00274	DESIGN AND CONSTRUCTION OF DPWH REGIONAL OFFICE XI BUILDING, R. MAGSAYSAY AVE. COR. CHAVEZ ST., DAVAO CITY	RIEGL LANDCARE AND CONSTRUCTION, INC. (FORMERLY: RIEGL LANDCARE AND CONSTRUCTION) (23672)	114,374,630.39	On-Going	May 28, 2024	October 16, 2025	93.82
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00275	CONSTRUCTION OF CONCRETE ROAD - BUKIDNON - COMPOSTELA VALLEY ROAD (NAMNAM, SAN FERNANDO, BUKIDNON - LAAK COMPOSTELA VALLEY), PACKAGE 9, DAVAO DE ORO	ULTICON BUILDERS, INC. (17267)	115,567,777.88	On-Going	May 07, 2024	January 22, 2026	70.14
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00303	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DAANG MAHARLIKA (MN) -K1428 + 281 - K1428 + 400, K1433 + 850 - K1433 + 920, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019))	27,573,536.59	On-Going	July 11, 2024	January 21, 2025	98.56



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00309	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DAANG MAHARLIKA (MN) - K1426+850 - K1426+955, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	28,659,838.01	On-Going	July 18, 2024	March 01, 2025	99.55
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00310	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DAANG MAHARLIKA (MN) - K1438 + 865 - K1438 + 965, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	28,654,502.38	On-Going	July 04, 2024	May 30, 2025	92.44
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00311	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT LASANG RIS DAM AND D/S PROTECTIONDIKE, PANABO CITY, DAVAO DEL NORTE	ANDOTEK CORPORATION (47254)	23,883,314.35	Completed	July 08, 2024	October 08, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00319	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) 1. MABAUS ELEMENTARY SCHOOL, BRGY. MABAUS, CARMEN, DAVAO DEL NORTE 2. TABA ELEMENTARY SCHOOL, BRGY. TABA, CARMEN, DAVAO DEL NORTE 3. PINTA SABARAT ELEMENTARY SCHOOL, BRGY. LA PAZ, CARMEN, DAVAO DEL NORTE	LLM UNIFIED BUILDERS & TRADING CORP. (FORMERLY:LLM CONCRETE PRODUCTS) (14235)	2,866,036.74	Completed	July 18, 2024	September 15, 2024	100.00
Region XI	2024	Regular Infra - GAA 2024 LP	24L00321	CONSTRUCTION OF DPWH DAVAO DEL NORTE SUB OFFICE (EMPLOYEES QUARTERS AND DE RESIDENCE), CARMEN, DAVAO DEL NORTE	AARJG BUILDERS CORPORATION (53042)	28,949,999.91	On-Going	July 15, 2024	April 26, 2025	99.00
Region XI	2024	Regular Infra - GAA 2024 LP	24L00322	CONSTRUCTION OF DPWH DAVAO DEL NORTE SUB OFFICE (ADMIN., FINANCE & QAS), CARMEN, DAVAO DEL NORTE	MINDANAO CONST. SERVICES & LAND DEVT. CORP. (34147)	28,949,711.11	On-Going	July 15, 2024	July 22, 2025	91.14
Region XI	2024	Regular Infra - GAA 2024 LP	24L00324	CONSTRUCTION OF DPWH DAVAO DEL NORTE SUB DEO BUILDING, CARMEN, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622)	105,066,655.59	On-Going	July 26, 2024	October 24, 2025	37.61
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00325	CONSTRUCTION OF BANK PROTECTION STRUCTURE ALONG TUGANAY RIVER, PACKAGE 2, CARMEN, DAVAO DEL NORTE	WERR CORPORATION INTERNATIONAL (14133) / METRO GEAR CONSTRUCTION CORP. (43024)	143,302,466.63	On-Going	September 09, 2024	September 07, 2025	79.95
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00326	CONSTRUCTION OF BANK PROTECTION STRUCTURE ALONG LASANA RIVER PROTECTING PANABO CITY COASTAL ROAD, CARMEN, DAVAO DEL NORTE	WERR CORPORATION INTERNATIONAL (14133) / TYER ONE CONSTRUCTION CORPORATION (49242)	143,302,284.51	On-Going	September 09, 2024	August 22, 2025	65.94
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00328	CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM (RWCS) IN PUBLIC FACILITIES AT DAVAO CITY AND DAVAO DEL NORTE	KAZUE-28 BUILDERS CORPORATION (50178)	6,250,329.79	On-Going	November 18, 2024	March 17, 2025	100.00
Region XI	2024	Regular Infra - GAA 2024 CP	24L00329	ACCESS ROAD LEADING TO ADECOR WHARF, ISLAND GARDEN CITY OF SAMAL, DAVAO DEL NORTE	JMX CONSTRUCTION AND SUPPLIES (48652)	6,686,738.10	On-Going	September 27, 2024	July 27, 2025	96.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XI	2024	Regular Infra - GAA 2024 SSP	24L00334	REHABILITATION AND IMPROVEMENT OF REVETMENT - FLOOD MITIGATION STRUCTURE ALONG MATIAO RIVER, PUROK 9, RIVERSIDE, BRGY. NAPNAPAN, PANTUKAN, DAVAO DE ORO	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	72,599,219.89	On-Going	January 20, 2025	March 05, 2026	95.26
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00335	REHABILITATION AND IMPROVEMENT OF REVETMENT - FLOOD MITIGATION STRUCTURE ALONG SALOG RIVER LEADING TO MATIAO RIVER, PUROK 10, SITIO BANABA, BRGY. NAPNAPAN, PANTUKAN, DAVAO DE ORO	CELSO C. FERRER CONSTRUCTION CORP. (10643)	76,589,525.23	On-Going	January 20, 2025	March 30, 2026	71.93
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00336	REHABILITATION/RECONSTRUCTION OF REVETMENT FLOOD MITIGATION STRUCTURE ALONG TAGBALAOBAO RIVER LOCATED AT PUROKS MADRE DE CACAO, MABOLO, NARRA, AND MAHOGANY, BRGY. PINDASAN, MABINI, DAVAO DE ORO	DOUBLE J CONSTRUCTION AND SUPPLY (40528)	42,944,044.53	On-Going	January 20, 2025	October 01, 2025	0.00
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00337	REHABILITATION AND IMPROVEMENT OF REVETMENT - FLOOD MITIGATION STRUCTURE ALONG MATIAO RIVER (DOWNSTREAM), BRGY. BONGBONG, PANTUKAN, DAVAO DE ORO	CELSO C. FERRER CONSTRUCTION CORP. (10643)	76,252,191.19	On-Going	January 20, 2025	October 21, 2025	94.08
Region XI	2024	Regular Infra - GAA 2024 SSP	24L00338	REHABILITATION/RECONSTRUCTION OF REVETMENT FLOOD MITIGATION STRUCTURE ALONG TAGBALAOBAO RIVER LOCATED AT PUROK PARK B-2 AND RIVERSIDE, BRGY. PINDASAN, MABINI, DAVAO DE ORO	TAGUM BUILDERS CONTRACTORS CORP. (FORMERLY: TAGUM (34019)	42,209,090.87	On-Going	January 20, 2025	October 01, 2025	99.92
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00339	REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - DAANG MAHARLIKA (MN) - K1456+051 - K1456+836, DAVAO DEL NORTE	ROSBILL CONSTRUCTION AND SUPPLY (45622)	83,495,439.73	On-Going	July 25, 2025	February 24, 2026	30.78
Region XI	2024	Regular Infra - GAA 2024 OO-2	24L00340	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PADADA-MAINIT RIVER (TANWALANG SECTION), PACKAGE E, DAVAO DEL SUR	VICENTE T. LAO CONSTRUCTION (7040)	190,881,752.35	On-Going	January 24, 2025	January 11, 2026	92.94
Region XI	2024	Regular Infra - GAA 2024 OO-1	24L00347	CONSTRUCTION OF CONCRETE ROAD - PANACAN BYPASS ROAD, PACKAGE 2, DAVAO CITY	DISEM CONSTRUCTION AND SUPPLY (42890)	73,243,774.94	On-Going	July 25, 2025	February 09, 2026	0.20