



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Island Region

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD (S00077NR)- K0004+ (-286) - K0004+219	ALLENCON DEVELOPMENT CORPORATION (12302)	8,239,840.00	Completed	February 07, 2024	March 09, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0002	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD CIRCUMFERENTIAL RD- K0004+811 -K0005+534	ALLENCON DEVELOPMENT CORPORATION (12302)	15,750,560.00	Completed	February 07, 2024	March 18, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY BACOLOD CITY BDRY RD- K0001 + 075 - K0001 + 224, K0013 + 643 - K0014 + 401, K0015 + 445 - K0016 + 616	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	43,700,160.00	Completed	February 07, 2024	May 18, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0004	ROAD WIDENING - PRIMARY ROADS - BACOLOD SOUTH RD - K0009 + 000 - K0009 + 071, K0009 + 154 - K0010 + 529	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	57,459,340.00	On-Going	March 19, 2024	April 14, 2025	97.67
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0005	ROAD WIDENING - PRIMARY ROADS - BACOLOD-SN CARLOS RD - K0011 + 011 - K0011 + 450	XA CONSTRUCTION (51548)	14,219,920.00	On-Going	March 19, 2024	August 31, 2024	83.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0006	ROAD WIDENING - SECONDARY ROADS - BACOLOD CIRCUMFERENTIAL RD - K0003 + (-535) - K0003 + 268	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	27,180,300.00	Completed	April 08, 2024	February 11, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0007	ROAD WIDENING - SECONDARY ROADS - STO NIÑO-BANAGO RD (NORTH) - K0001 + (-018) - K0002 + 347	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	26,435,031.00	On-Going	April 08, 2024	March 05, 2025	40.80
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0008	ROAD WIDENING - SECONDARY ROADS - STO NIÑO-BANAGO RD (SOUTH) - K0001 + (-291) - K0001 + (-248), K0001 + 019 - K0001 + 087, K0001 + 100 - K0001 + 371	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	8,373,209.30	Completed	April 05, 2024	August 18, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0009	ROAD WIDENING- TERTIARY ROADS-BACOLOD CITY BOUNDARY ROAD-K0013+641-K0013+806,K0013+836-K0013+903	ANCHORVILLE REALTY DEV'T CONSTRUCTION CORP. (48764)	4,900,000.00	Completed	May 21, 2024	November 16, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0010	ROAD WIDENING-TERTIARY ROADS-BACOLOD CITY BOUNDARY ROAD- K0001+220-K0001+390,K0015+258-K0015+812,K0016+305-K0016+625,K0015+625-K0017+500	ALTA NEGROS INDUSTRIAL SUPPLY CORPORATION (33806)	54,520,026.62	On-Going	May 21, 2024	April 13, 2025	61.88
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0011	OFF-CARRIAGEWAY IMPROVEMENT PRIMARY ROADS BACOLOD SOUTH ROAD K0008+(-167) K0007+559	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	13,720,000.00	Completed	February 07, 2024	July 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0012	OFF - CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS BACOLOD CIRCUMFERENTIAL ROAD - K0003+268 - K0003+325, K0004+000 - K0005+000, K0005+039 - K0005+062, K0005+075-K0005+613,K0005+674 - K0005+688,K0005+850 - K0006+000	WILKINSON CONSTRUCTION (21422)	26,337,500.00	Completed	February 07, 2024	September 08, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0013	OFF - CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS BACOLOD CITY BOUNDARY ROAD - (S00428NR) CHAINAGE 430 - CHAINAGE 1870	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	30,214,380.00	Completed	March 08, 2024	October 13, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0014	OFF-CARRIAGEWAY - IMPROVEMENT - TERTIARY ROADS BACOLOD CITY BOUNDARY ROAD - K0001+(-482) -K0001+(-474), K0001+(-145) - K0001+(-015), K0001+052 - K0001+070, K0001+158-K0001+220,K0001+390 - K0001+499,K0001+708 - K0002+000	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	7,733,180.00	Completed	February 07, 2024	June 11, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0015	OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS BACOLOD CITY BOUNDARY ROAD K0012+480 K0013+108	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	9,280,600.00	Completed	February 07, 2024	June 20, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE , BRGY. PAHANOCOY, PHASE 4, BACOLOD CITY, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / M.K.U. CONSTRUCTION AND SUPPLY (37674)	118,502,965.00	On-Going	February 20, 2024	April 07, 2025	93.85
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0017	CONSTRUCTION OF REVETMENT WITH FLOODWALL IN LOYGOY RIVER, PHASE 2, BACOLOD CITY, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / M.K.U. CONSTRUCTION AND SUPPLY (37674)	144,750,000.00	Completed	February 20, 2024	April 27, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0018	CONSTRUCTION OF REVETMENT IN LUPIT RIVER, PHASE 8, BACOLOD CITY, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / M.K.U. CONSTRUCTION AND SUPPLY (37674)	144,750,000.00	Completed	February 20, 2024	February 01, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0019	CONSTRUCTION OF REVETMENT IN SUM-AG RIVER, BACOLOD CITY,NEGROS OCCIDENTAL	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226) / EMR BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: EMR BUILDERS) (32224)	144,750,000.00	Completed	February 20, 2024	February 05, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0020	CONSTRUCTION OF REVETMENT WITH FLOODWALL IN BAKYAS CREEK, BACOLOD CITY	C'ZARLES CONSTRUCTION & SUPPLY (23426) / JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	96,500,000.00	Completed	February 20, 2024	October 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GO0021	CONSTRUCTION OF REVETMENT WITH FLOODWALL IN NGALAN RIVER, BACOLOD CITY	C'ZARLES CONSTRUCTION & SUPPLY (23426) / JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	96,500,000.00	Completed	February 20, 2024	October 16, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GO0022	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO ECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) BACOLOD CITY BOUNDARY ROAD LEADING TO MT. MANDALAGAN, BACOLOD CITY	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	96,500,000.00	Completed	February 20, 2024	March 15, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GO0023	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP) LOPEZ JAENA ST. (FROM B.S. AQUINO HERNAEZ ST) LEADING TO MAMBUKAL RESORT, BACOLOD CITY, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	14,700,000.00	Completed	March 06, 2024	August 23, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GO0024	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA STRUCTURE PROGRAM-ROLL IT) JUNCTION HERNAEZ ST. TO BANGGA VISTA ALEGRE ROAD IN SUPPORT OF MICRO FOOD PROCESSI	BNYU DEVELOPMENT CORPORATION (FORMERLY:BNYU ENTERPRISES & CONSTRUCTION) (27725)	49,000,000.00	Completed	February 07, 2024	October 03, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GO0025	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY) JUNCTION SAN CARLOS ROAD TO HANDUMANAN ACCESS ROAD IN SUPPORT OF MICRO FOOD PROCESSING INDUSTRY, BRGY. HANDUMANAN, BACOLOD	D.K. JOCSON CONSTRUCTION (6896)	49,000,000.00	Completed	February 07, 2024	October 03, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0026	CONSTRUCTION OF ROAD, BARANGAY SINGCANG-AIRPORT, PHASE 3, BACOLOD CITY	ANCHORVILLE REALTY DEV'T CONSTRUCTION CORP. (48764)	4,900,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0027	REHABILITATION OF ROAD, BRGY. BATA, PHASE 3, BACOLOD CITY	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	4,900,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0028	CONSTRUCTION OF ROAD INCLUDING DRAINAGE, BACOLOD CITY, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	19,800,000.00	Completed	February 07, 2024	August 27, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 29, BACOLOD CITY, NEGROS OCCIDENTAL	NEGROS GOLDEN HORSE CONSTRUCTION CORP. (42862)	2,970,000.00	Completed	February 07, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0030	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANDALAGAN ,BACOLOD CITY,NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	1,980,000.00	Completed	February 07, 2024	July 15, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANSILINGAN , BACOLOD CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	1,980,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAHANOCOY,BACOLOD CITY, NEGROS OCCIDENTAL	HUMMING BIRD CONSTRUCTION & SUPPLY CORPORATION (33810)	2,923,851.90	Completed	February 07, 2024	July 05, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY 12, BACOLOD CITY, NEGROS OCCIDENTAL	NEGROS GOLDEN HORSE CONSTRUCTION CORP. (42862)	4,950,000.00	Completed	February 07, 2024	October 03, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. HANDUMANAN, BACOLOD CITY, NEGROS OCCIDENTAL	CGGFR CONSTRUCTION & CONSTRUCTION SUPPLY (37075)	9,133,526.01	Completed	February 07, 2024	November 02, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANSILINGAN, BACOLOD CITY, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / M.K.U. CONSTRUCTION AND SUPPLY (37674)	49,500,000.00	On-Going	March 08, 2024	May 07, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TACULING, BACOLOD CITY NATIONAL HIGH SCHOOL, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	14,850,000.00	Completed	March 06, 2024	November 30, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0038	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY MANSILINGAN, BACOLOD CITY, NEGROS OCCIDENTAL	SPOILED SPORTS CONSTRUCTION & SUPPLY (44892)	7,920,000.00	Completed	February 07, 2024	October 13, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0040	CONSTRUCTION OF ROAD, BACOLOD CITY, NEGROS OCCIDENTAL	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	12,870,000.00	Completed	April 03, 2024	July 31, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0041	CONSTRUCTION OF DRAINAGE SYSTEM, BACOLOD CITY, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	6,435,000.00	Completed	April 03, 2024	July 21, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ALBERTO D. ARCEO SR. ELEMENTARY SCHOOL, BARANGAY ALANGILAN, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	2,475,000.00	Completed	April 03, 2024	August 30, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING SAM VILLAGE, BRGY. GRANADA, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	2,970,000.00	Completed	April 03, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BANAGO, BACOLOD CITY, NEGROS OCCIDENTAL	SPOILED SPORTS CONSTRUCTION & SUPPLY (44892)	5,235,552.83	Completed	April 03, 2024	November 19, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABUG BACOLOD CITY, NEGROS OCCIDENTAL	J.F. BIASCA CONSTRUCTION & SUPPLIES (40233)	4,618,743.66	Completed	April 03, 2024	August 30, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ESTEFANIA, BACOLOD CITY, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	4,950,000.00	Completed	April 03, 2024	December 25, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GRANADA, BACOLOD CITY, NEGROS OCCIDENTAL	ROCK-WILLIAN CONSTRUCTION AND SUPPLY (38234)	4,552,162.40	Completed	April 03, 2024	August 15, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0048	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. VISTA ALEGRE, BACOLOD CITY, NEGROS OCCIDENTAL	NOVANNE VENTURES CONSTRUCTION CORPORATION (NOVANNE (22107)	4,950,000.00	Completed	April 03, 2024	September 29, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LUIS HERVIAS NATIONAL HIGH SCHOOL, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	April 03, 2024	September 29, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PAGLAUM VILLAGE NATIONAL HIGH SCHOOL, BACOLOD CITY NEGROS OCCIDENTAL	D.K. JOCSON CONSTRUCTION (6896)	4,950,000.00	Completed	April 03, 2024	September 09, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING,PUROK LEMON GRASS, BARANGAY CABUG , BACOLOD CITY , NEGROS OCCIDENTAL	SALMEGA BUILDERS (45281)	4,950,000.00	Completed	April 03, 2024	November 08, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SUM-AG NATIONAL HIGH SCHOOL, BRGY. SUM-AG, BACOLOD CITY	J. LEE CONSTRUCTION CORPORATION (FORMERLY: J. LEE (09876)	4,950,000.00	Completed	April 03, 2024	September 09, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0053	CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL II), BRGY. FELISA, BACOLOD CITY, NEGROS OCCIDENTAL	ROCK-WILLIAN CONSTRUCTION AND SUPPLY (38234)	4,899,568.28	Completed	April 03, 2024	August 30, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0054	CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL II), BRGY. VILLAMONTE, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	April 03, 2024	July 31, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0055	CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL II), PUROK SAMBAG, BRGY. MANDALAGAN, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	April 03, 2024	July 31, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0056	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL II), RUFINA E. NESSIA HIGH SCHOOL, BARANGAY CABUG, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	April 03, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0057	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL II), VILLA ESPERANZA, BARANGAY TANGUB, BACOLOD CITY, NEGROS OCCIDENTAL	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	April 03, 2024	July 31, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALANGILAN, BACOLOD CITY, NEGROS OCCIDENTAL	KJC CONSTRUCTION & SUPPLY (33041)	1,980,000.00	Completed	February 26, 2024	May 25, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0081	CONSTRUCTION OF ROAD, BARANGAY FELISA, BACOLOD CITY	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	9,800,000.00	Completed	February 07, 2024	June 20, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0082	CONSTRUCTION OF ROAD, BARANGAY HANDUMANAN, BACOLOD CITY	SPOILED SPORTS CONSTRUCTION & SUPPLY (44892)	4,900,000.00	Completed	March 15, 2024	July 12, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0084	CONSTRUCTION OF ROAD, BRGY. GRANADA, BACOLOD CITY	NEGROS GOLDEN HORSE CONSTRUCTION CORP. (42862)	9,800,000.00	Completed	February 20, 2024	July 18, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0085	CONSTRUCTION OF ROAD, BACOLOD CITY	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	29,400,000.00	Completed	February 07, 2024	September 11, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANSILINGAN, BACOLOD CITY, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	12,375,000.00	Completed	February 07, 2024	August 04, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AL JAYME ELEMENTARY SCHOOL, BARANGAY MANSILINGAN, BACOLOD CITY, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	9,900,000.00	Completed	March 06, 2024	August 02, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. HANDUMANAN HEALTH CENTER BACOLOD CITY, NEGROS OCCIDENTAL	CGGFR CONSTRUCTION & CONSTRUCTION SUPPLY (37075)	7,425,000.00	Completed	March 20, 2024	September 15, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANSILINGAN, PHASE 2, BACOLOD CITY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / M.K.U. CONSTRUCTION AND SUPPLY (37674)	39,600,000.00	On-Going	April 01, 2024	July 16, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TACULING, BACOLOD CITY, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	9,900,000.00	Completed	March 06, 2024	November 10, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0091	CONSTRUCTION OF ROAD, BARANGAY MANSILINGAN, BACOLOD CITY	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	14,700,000.00	Completed	February 07, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BACOLOD CITY, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	15,097,500.00	Completed	March 19, 2024	October 14, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0093	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. VILLAMONTE, BACOLOD CITY, NEGROS OCCIDENTAL	911 ROVOCA DEVELOPMENT CO. (53023)	4,950,000.00	Completed	March 15, 2024	July 12, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MASSKARA FESTIVAL FOUNDATION), BRGY. 8, BACOLOD CITY, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	9,900,000.00	Completed	March 25, 2024	January 28, 2025	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIBRARY) , BRGY. VISTA ALEGRE , BACOLOD CITY, NEGROS OCCIDENTAL	911 ROVOCA DEVELOPMENT CO. (53023)	4,950,000.00	Completed	March 15, 2024	July 12, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0096	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (PROVINCIAL PUBLIC LIBRARY) , BRGY. 39, BACOLOD CITY, NEGROS OCCIDENTAL	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	4,950,000.00	Completed	March 08, 2024	September 03, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BACOLOD MUSEUM) , BRGY. TANGUB , BACOLOD CITY, NEGROS OCCIDENTAL	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	96,500,000.00	On-Going	March 25, 2024	June 27, 2025	98.16
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0098	CONSTRUCTION OF BRIDGE, BARANGAY MANDALAGAN, BACOLOD CITY, NEGROS OCCIDENTAL, REGION VI	SOLAPO CONSTRUCTION AND SUPPLY CO. (FORMERLY: NEW SOLAPO ROOFING CORPORATION) (46120)	4,950,000.00	Completed	March 06, 2024	September 01, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0100	CONSTRUCTION OF ROAD ALONG BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SEGMENT 1,BACOLOD CITY, NEGROS OCCIDENTAL	EMR BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: EMR BUILDERS) (32224)	49,500,000.00	Completed	April 18, 2024	November 05, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GO0114	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTOR IN PUBLIC FACILITIES IN BACOLOD CITY, NEGROS OCCIDENTAL	J.F. BIASCA CONSTRUCTION & SUPPLIES (40233)	2,884,794.00	Completed	May 06, 2024	September 02, 2024	100.00
Bacolod City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GO0123	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS,BACOLOD CITY , NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SEGMENT 2, BACOLOD CITY, NEGROS OCCIDENTAL	VICENTE T. LAO CONSTRUCTION (7040)	82,156,240.00	On-Going	September 25, 2024	December 02, 2025	80.10
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0002	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SICABA RIVER, CADIZ CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	57,896,911.64	Completed	March 13, 2024	October 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAG-ASAN RIVER, CADIZ CITY, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	48,997,432.14	Completed	March 13, 2024	September 09, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0005	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MINABUNO RIVER, CADIZ CITY, NEGROS OCCIDENTAL	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	48,997,991.31	Completed	February 14, 2024	August 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0006	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF MATAB-ANG RIVER (UPSTREAM), TALISAY CITY, NEGROS OCCIDENTAL	M.K.U. CONSTRUCTION AND SUPPLY (37674)	48,999,999.46	Completed	February 14, 2024	August 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0007	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF MATAGOY CREEK, SILAY CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	28,213,217.31	Completed	February 14, 2024	July 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0008	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF MATIGAY CREEK, SILAY CITY, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	28,213,216.90	Completed	February 14, 2024	July 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF IMBANG RIVER (UPSTREAM), SILAY CITY, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	96,499,999.99	Completed	February 19, 2024	March 12, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF IMBANG RIVER, SILAY CITY, NEGROS OCCIDENTAL	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226)	96,499,995.02	Completed	February 19, 2024	January 07, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0013	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF MALOGO RIVER, ABUTMENT A EB. MAGALONA, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	96,499,993.42	Completed	February 19, 2024	January 07, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF MALOGO RIVER, ABUTMENT B VICTORIAS CITY, NEGROS OCCIDENTAL	REDSON CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: REDSON CONSTRUCTION AND SUPPLIES) (35128)	96,499,996.75	Completed	March 13, 2024	January 30, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GK0043	CONSTRUCTION OF CONCRETE ROAD - JCT. MARTESAN LEADING TO LAKAWON ISLAND RESORT, BRGY. CADIZ VIEJO, CADIZ CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	9,799,996.53	Completed	March 13, 2024	May 11, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GK0044	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO SITIO BAGO-ATA VILLAGE, BRGY. PUEY, SAGAY CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,897,980.60	Completed	March 13, 2024	April 29, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0045	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BACOLOD NORTH ROAD K0076+500 - K0076+600	GALFONS BUILDERS & SUPPLY, INC. (46484)	5,877,949.10	Completed	March 13, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0046	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BACOLOD NORTH ROAD (S00409NR) - CHAINAGE 000 - CHAINAGE 400	GALFONS BUILDERS & SUPPLY, INC. (46484)	23,517,946.77	Completed	May 28, 2024	October 28, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0056	CONSTRUCTION OF ROAD AND CROSS DRAINAGE, PUROK KAKAHUYAN, BARANGAY RIZAL, SAGAY CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,947,639.85	Completed	March 13, 2024	July 02, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0057	CONSTRUCTION OF ROAD FROM HDA. CARMONT TO HDA. TILDE, BARANGAY PUNTA SALONG, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,949,999.98	Completed	March 13, 2024	April 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0058	CONSTRUCTION OF ROAD FROM SITIO MAMBUGA-ONG TO HDA. LILIA I, BARANGAY CADIZ VIEJO, CADIZ CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,947,944.75	Completed	March 13, 2024	April 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0059	CONSTRUCTION OF ROAD, BARANGAY COLONIA DIVINA, SAGAY CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,947,766.65	Completed	March 13, 2024	April 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0060	CONSTRUCTION OF ROAD, BARANGAY MALUBON, SAGAY CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,947,524.34	Completed	March 13, 2024	April 29, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0061	CONSTRUCTION OF ROAD, BARANGAY PUEY, SAGAY CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,947,111.92	Completed	March 13, 2024	April 29, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0062	CONSTRUCTION OF ROAD, BARANGAY VITO, SAGAY CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,947,845.59	Completed	March 13, 2024	April 29, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0063	CONSTRUCTION OF ROAD, BARANGAY ZONE 3, CADIZ CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,949,994.54	Completed	March 13, 2024	April 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0064	CONSTRUCTION OF ROAD, BARANGAY TALOTOG, MUNICIPALITY OF MURCIA, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	9,899,999.76	Completed	February 14, 2024	June 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0065	CONSTRUCTION OF ROAD, BARANGAY DAMGO, MUNICIPALITY OF EB MAGALONA, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	14,849,998.66	Completed	February 14, 2024	May 07, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0066	REHABILITATION OF BRIDGE CONNECTING BARANGAY DAGA AND BARANGAY LUNA, CADIZ CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,999.57	Completed	February 14, 2024	May 05, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0067	REHABILITATION OF BRIDGE, HDA. KABAYAO, BARANGAY SAN PABLO, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,999.40	Completed	February 14, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0068	REHABILITATION OF FOOT BRIDGE, PUROK SUHAGA & BLISS PROJECT, BARANGAY I-A, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,999.74	Completed	February 14, 2024	May 05, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0069	CONSTRUCTION OF BREAKWATER, BARANGAY TORTOSA, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,947,977.52	Completed	March 13, 2024	June 02, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0070	CONSTRUCTION OF DRAINAGE SYSTEM IN TEACHERS VILLAGE, BARANGAY I, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,947,989.58	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0071	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY FABRICA, SAGAY CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	4,947,617.30	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0072	CONSTRUCTION OF DRAINAGE SYSTEM, WHOLE AREA OF BARANGAY ZONE 5, CADIZ CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,947,977.29	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0073	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY 13, VICTORIAS CITY, NEGROS OCCIDENTAL	CBCL CONSTRUCTION & SUPPLY (41724)	9,899,999.42	Completed	February 19, 2024	June 07, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0074	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY PATAG, SILAY CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,949,999.85	Completed	February 14, 2024	May 07, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BATEA, MUNICIPALITY OF EB MAGALONA, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,949,999.69	Completed	February 14, 2024	May 05, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0076	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY LANTAD, SILAY CITY, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	10,392,962.40	Completed	February 14, 2024	May 28, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0077	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ZONE 16, TALISAY CITY, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	9,897,916.56	Completed	February 14, 2024	June 02, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER), BARANGAY POBLACION II, SAGAY CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,949,999.87	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANDRES BONIFACIO, SAGAY CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,949,999.36	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CELESTINO VILLACIN, CADIZ CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,949,999.96	Completed	February 14, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HIMOGA-AN BAYBAY, SAGAY CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,999.99	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY II, MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,945,287.48	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TABA-AO, SAGAY CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,947,936.26	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ZONE IV, CADIZ CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,635,862.38	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK VILLA VICTORIA, BARANGAY ZONE I, CADIZ CITY, NEGROS OCCIDENTAL	PJD CONSTRUCTION AND SUPPLY (39360)	4,886,154.77	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0087	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY CADUHA-AN, CADIZ CITY, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,949,999.22	Completed	March 05, 2024	October 10, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LOPEZ JAENA, MUNICIPALITY OF MURCIA, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	2,969,999.79	Completed	February 14, 2024	May 13, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 14, VICTORIAS CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	5,939,999.92	Completed	February 14, 2024	July 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 4, SILAY CITY, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	4,947,022.58	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 5, SILAY CITY, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	4,947,178.57	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAMSITE, MUNICIPALITY OF MURCIA, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	4,947,607.49	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KAPITAN RAMON, SILAY CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,949,999.73	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, SILAY CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	4,947,712.71	Completed	March 05, 2024	July 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ZONE 10, TALISAY CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,947,783.20	Completed	February 14, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0097	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 18A, VICTORIAS CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,949,999.47	Completed	February 14, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0098	CONSTRUCTION OF ROAD, BARANGAY CANSILAYAN, MURCIA, NEGROS OCCIDENTAL	SALMEGA BUILDERS (45281)	9,899,996.92	Completed	April 11, 2024	June 09, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CADIZ, NEGROS OCCIDENTAL	HAFF CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: HAFF CONSTRUCTION AND SUPPLIES) (41848)	4,999,499.61	Completed	April 11, 2024	August 18, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAGAY, NEGROS OCCIDENTAL	ROCK-WILLIAN CONSTRUCTION AND SUPPLY (38234)	4,997,146.59	Completed	April 11, 2024	August 18, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GK0102	CONSTRUCTION OF DPWH NEGROS OCCIDENTAL 1ST DEO BUILDING, BRGY. MATAB-ANG, TALISAY CITY, NEGROS OCCIDENTAL	REDSON CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: REDSON CONSTRUCTION AND SUPPLIES) (35128)	19,599,999.05	Completed	February 14, 2024	February 04, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0104	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD-MURCIA-DS BENEDICTO-SN CARLOS CITY RD - K0021 + 349 - K0024 + 000	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	57,238,972.05	Completed	February 19, 2024	June 11, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0113	RECONSTRUCTION TO CONCRETE PAVEMENT: BACOLOD NORTH RD - K0052 + 246 - K0053 + 000	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	12,768,057.52	Completed	March 13, 2024	June 26, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0114	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK INCLUDING DRAINAGE - BACOLOD SILAY AIRPORT ACCESS RD - K0008 + (-774) - K0011 + 670	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158) / AGAP BUILD AND CONSTRUCTION SUPPLY (49278)	84,050,534.35	Completed	March 13, 2024	April 14, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0115	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK INCLUDING DRAINAGE - BACOLOD SILAY AIRPORT ACCESS RD - K0011 + 670 - K0016 + 117	REDSON CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: REDSON CONSTRUCTION AND SUPPLIES) (35128)	81,921,743.55	Completed	March 13, 2024	April 10, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION 3, MUNICIPALITY OF E.B. MAGALONA, NEGROS OCCIDENTAL	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	4,949,999.78	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ESTADO NATIONAL HIGH SCHOOL, BRGY. 10, VICTORIAS CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,947,821.55	Completed	March 13, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0120	COMPLETION OF MULTI-PURPOSE BUILDING AT BRGY. STA. TERESA, MANAPLA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	1,920,410.08	Completed	March 13, 2024	June 10, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0121	COMPLETION OF MULTI-PURPOSE BUILDING AT BRGY. MAGSAYSAY, CADIZ CITY, NEGROS OCCIDENTAL	SUNSHINE SAPPHIRE CONSTRUCTION AND SUPPLY, INC. (FORMERLY: SUNSHINE SAPPHIRE CONSTRUCTION & SUPPLY) (41567)	1,979,999.55	Completed	March 13, 2024	June 10, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0127	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD - K0007+(-378) - K0007+(-129), K0007+180 - K0007+542	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	21,057,193.85	Completed	March 13, 2024	May 28, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0128	CONSTRUCTION OF ROAD, BRGY. NANCA - ALACAYGAN, EB MAGALONA, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	14,701,490.00	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0129	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT COASTAL BARANGAYS OF TUBURAN - TOMONGTONG AND GAHIT, ENRIQUE B. MAGALONA, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	29,399,993.82	Completed	February 19, 2024	August 06, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0132	CONSTRUCTION OF ROAD JCT. RUINS TO BANOCEH, TALISAY CITY, NEGROS OCCIDENTAL	EMR BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: EMR BUILDERS) (32224)	24,500,000.00	Completed	March 21, 2024	November 23, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0134	CONSTRUCTION OF ROAD AT BRGY. IGLAU-AN, MURCIA, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	14,700,000.00	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0135	CONSTRUCTION OF ROAD AT BARANGAY GUIMBALA-ON, SILAY CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	14,699,143.97	Completed	March 13, 2024	August 09, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GK0136	CONSTRUCTION OF ACCESS ROAD LEADING TO PACOL FALLS, ALIMATOC RICE TERRACES & PRAYER MOUNTAIN, CADIZ CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	24,500,000.00	Completed	June 04, 2024	December 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0139	CONSTRUCTION OF ROAD AT PUROK IPIL-IPIL, BRGY. BULANON, SAGAY CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	5,939,993.22	Completed	March 13, 2024	April 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GK0140	CONSTRUCTION OF ACCESS ROAD LEADING TO LAKAWON ISLAND RESORT, CADIZ CITY, NEGROS OCCIDENTAL	GKMM CONSTRUCTION & SUPPLIES, INC. (FORMERLY: GKMM CONSTRUCTION & SUPPLIES) (32953)	24,500,000.00	Completed	May 28, 2024	November 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0141	CONSTRUCTION OF ACCESS ROAD LEADING TO BULANON - PUROK BANGCAL, SAGAY CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	24,497,473.15	Completed	March 13, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0142	REHABILITATION OF PAVED ROAD - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD - K0093 + 192 - K0094 + 000, K0094 + 893 - K0095 + 766	PGO CONSTRUCTION (15153)	42,244,856.91	Completed	February 19, 2024	September 19, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0143	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION 2, MUNICIPALITY OF E.B. MAGALONA, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	9,899,999.44	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0144	REHABILITATION/MAJOR REPAIR OF DRAINAGE STRUCTURE ALONG ROAD - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD - K0084+(-966)	GALFONS BUILDERS & SUPPLY, INC. (46484)	9,797,999.34	Completed	March 13, 2024	July 28, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0145	REHABILITATION/MAJOR REPAIR OF DRAINAGE STRUCTURE ALONG ROAD - MANAPLA BY-PASS RD -K0042+(-126) - K0043+000	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	9,796,106.74	Completed	May 13, 2024	November 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0146	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. ZONE 11, TALISAY CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	4,947,449.14	Completed	March 13, 2024	June 04, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0147	REHABILITATION/MAJOR REPAIR OF DRAINAGE STRUCTURE ALONG ROAD - BACOLOD NORTH RD - K0082 + 893 -K0083 + 692, K0083 + 936 - K0084+200	D.K. JOCSON CONSTRUCTION (6896)	51,142,915.50	Completed	July 08, 2024	January 08, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0148	REHABILITATION/MAJOR REPAIR OF DRAINAGE STRUCTURE ALONG ROAD - BACOLOD NORTH RD - K0081+558 - K0083+000	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	19,151,159.89	Completed	May 28, 2024	January 20, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0149	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ASPHALT OVERLAY ALONG JCT NATIONAL ROAD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD -K0085+000 - K0085+361, K0085+484 - K0085+552, K0085+674 - K0086+000, K0086+000 - K0086+660, K0086+820 - K0087+000, K0092+000-	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	50,662,496.22	Completed	March 13, 2024	June 30, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0150	ROAD WIDENING - BULANON RD - K0088 + (-138) - K0088 + 312	GALFONS BUILDERS & SUPPLY, INC. (46484)	17,026,450.38	Completed	July 03, 2024	November 13, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0152	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. 2, SILAY CITY, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	4,947,397.35	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0153	CONSTRUCTION OF ROAD, HDA. GLORIA, BRGY. CONCEPCION, TALISAY CITY, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	4,949,997.65	Completed	March 13, 2024	July 05, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0154	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CATABLA RIVER, TALISAY CITY, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	96,498,004.56	Completed	March 13, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0155	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MINULU-AN RIVER, TALISAY CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	48,999,982.72	Completed	March 13, 2024	December 08, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0156	CONSTRUCTION OF MALOGO IRRIGATION PROJECT OVERFLOW BRIDGE, SILAY CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	19,599,997.30	Completed	March 13, 2024	November 16, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0158	CONSTRUCTION OF ROAD, HDA. CASA, BRGY. CONCEPCION, TALISAY CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	9,899,995.59	Completed	March 13, 2024	July 13, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0159	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. 6, VICTORIAS CITY, NEGROS OCCIDENTAL	SL & G CONSTRUCTION (53386)	9,797,929.22	Completed	March 13, 2024	June 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0160	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. 21, VICTORIAS CITY	CANLAON BUILDERS AND DEVELOPMENT CORPORATION (44978)	5,444,992.80	Completed	March 13, 2024	June 01, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0161	CONSTRUCTION OF ROAD, FORTUNE VILLE, BRGY. RIZAL, SAGAY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	6,927,881.02	Completed	March 13, 2024	April 27, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 1 POB, ENRIQUE MAGALONA, NEGROS OCCIDENTAL	J. LEE CONSTRUCTION CORPORATION (FORMERLY: J. LEE (09876)	4,947,595.03	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0163	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SAGAY CITY, NEGROS OCCIDENTAL PHASE 1	ROCK-WILLIAN CONSTRUCTION AND SUPPLY (38234)	5,192,885.72	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0164	CONSTRUCTION OF ROAD, BRGY. PUNTA SALONG, MANAPLA, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,947,964.57	Completed	March 13, 2024	April 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0165	CONSTRUCTION OF MULTI-PURPOSE BUILDING FACILITY, HDA. PAZ, BRGY. CANLANDOG, MURCIA, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	4,949,999.95	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0166	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF MANAPLA, NEGROS OCCIDENTAL	JUNMICMARC CONSTRUCTION (46099)	4,387,449.66	Completed	April 17, 2024	August 24, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0167	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN CADIZ CITY, NEGROS OCCIDENTAL PHASE 1	KEANNE CONSTRUCTION SERVICES (48399)	5,197,499.34	Completed	March 13, 2024	July 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0168	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD - (S00411NR) CHAINAGE 053 - CHAINAGE 500	ALLENCON DEVELOPMENT CORPORATION (12302)	8,325,583.44	Completed	May 07, 2024	June 15, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0169	ROAD WIDENING - BACOLOD NORTH RD - K0082 + 040 - K0082 + 140	KENBE CONSTRUCTION & SUPPLY (34290)	2,679,543.78	Completed	June 04, 2024	July 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0170	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - JCT MURCIA-CANSILAYAN-DAMSIITE-ABUANAN-BAGO CITY RD - K0017+(-386) - K0017+(-276), K0020+428 - K0021+120	ALLENCON DEVELOPMENT CORPORATION (12302)	27,439,999.06	Completed	May 21, 2024	August 12, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0171	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - BACOLOD NORTH ROAD S00389NR K0009+(-860) - K0009+100 S00393NR K0010+508 - K0009+000	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	25,673,307.23	Completed	May 28, 2024	August 17, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY E. LOPEZ, SILAY CITY, NEGROS OCCIDENTAL	A.P.S. ENGINEERING WORKS (43434)	9,899,999.24	Completed	March 13, 2024	August 09, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0174	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD (S00024NR) - K0005+(-135) - K0006+157, (S00025NR) - K0006+022 - K0006+894	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	39,197,146.25	Completed	May 21, 2024	August 25, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0175	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD (S00406NR) K0029+273 - K0029+975, K0033+728 - K0034+330	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	37,240,195.19	Completed	April 29, 2024	August 02, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0176	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD NORTH RD - K0023 + 578 - K0024 + 057	ALLENCON DEVELOPMENT CORPORATION (12302)	15,676,706.18	Completed	May 28, 2024	July 28, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0177	CONSTRUCTION OF ROAD, HDA. PILAR, BARANGAY KATILINGBAN, TALISAY CITY, NEGROS OCCIDENTAL	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	9,899,993.55	Completed	June 04, 2024	September 01, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0178	CONSTRUCTION OF ROAD, MURCIA, NEGROS OCCIDENTAL	REDSON CONSTRUCTION AND SUPPLIES, INC. (FORMERLY: REDSON CONSTRUCTION AND SUPPLIES) (35128)	96,499,998.40	Completed	March 13, 2024	April 22, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0179	NEGROS OCCIDENTAL 1ST DISTRICT ENGINEERING OFFICE CONSTRUCTION OF WATER SYSTEM, BRGY. KAPITAN RAMON, SILAY CITY	XA CONSTRUCTION (51548)	4,949,612.27	Completed	March 13, 2024	August 20, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0180	CONSTRUCTION OF BENJAMIN J. BAUTISTA DIVERSION ROAD, BRGY. STO NINO - BRGY. TUBURAN, ENRIQUE B. MAGALONA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	49,499,994.45	Completed	March 13, 2024	October 22, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0181	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ASPHALT OVERLAY ALONG BACOLOD NORTH RD - K0068+447 - K0071+035, K0086+358 - K0087+000 (WITH EXCEPTION)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	50,660,172.42	Completed	June 18, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0182	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD- K0086 + 660 - K0086 + 820	ALLENCON DEVELOPMENT CORPORATION (12302)	2,591,898.56	Completed	March 13, 2024	April 02, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0183	ROAD WIDENING -JCT NEW SAGAY-OLD SAGAY RD - K0084 + (-790) - K0084 + (-755), K0084 + 000 - K0084 + 062, K0085 + 055 - K0085 + 280	GALFONS BUILDERS & SUPPLY, INC. (46484)	3,776,819.72	Completed	May 28, 2024	July 07, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0184	CONSTRUCTION OF MULTI-PURPOSE FACILITY, NEGROS OCCIDENTAL SCIENCE HIGH SCHOOL, BRGY 14, VICTORIAS CITY, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	19,799,999.39	Completed	March 13, 2024	September 08, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0185	CONSTRUCTION OF ROAD, BRGY. ALICANTE, ENRIQUE B. MAGALONA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	79,199,997.93	Completed	March 13, 2024	December 31, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0186	CONSTRUCTION OF FLOOD CONTROL SYSTEM, BRGY. ALICANTE, ENRIQUE B. MAGALONA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	49,497,759.51	Completed	March 13, 2024	October 13, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0187	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF MEDIAN/CENTER ISLAND - BACOLOD NORTH RD - K0005 + -790 - K0006 + 157, K0006 + -174 - K0005 +772	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	20,090,974.89	Completed	May 07, 2024	October 15, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0188	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF MURCIA, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	5,197,499.53	Completed	April 11, 2024	August 08, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0189	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN TALISAY CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	5,195,375.70	Completed	April 11, 2024	November 03, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0190	CONSTRUCTION OF DRAINAGE STRUCTURE AT BRGY. MAQUILING, BRGY. MAGSAYSAY AND BRGY. LOPEZ JAENA, SAGAY CITY, NEGROS OCCIDENTAL	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226) / PGO CONSTRUCTION (15153)	96,494,917.59	Completed	April 11, 2024	November 30, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GK0191	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. RAFAELA, SAGAY CITY, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	96,497,794.31	Completed	April 11, 2024	April 28, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0192	ROAD WIDENING - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD - K0087+262 - K0087+614	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	10,566,727.48	Completed	May 21, 2024	September 09, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0193	ROAD WIDENING - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD - K0085+776 - K0087+262	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	36,940,177.93	On-Going	May 28, 2024	March 26, 2025	32.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0194	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF E.B. MAGALONA, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	5,197,499.52	Completed	April 11, 2024	August 18, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0195	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN VICTORIAS CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	5,197,499.26	Completed	April 11, 2024	August 18, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0196	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SILAY CITY, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	5,195,219.85	Completed	April 11, 2024	May 20, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GK0197	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT NATL RD SAGAY-BATO-DIAN-MARCELO-BALEA JCT RD - K0084 + (-289) - K0084 + (-248)	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	48,994,288.83	Completed	April 29, 2024	November 10, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0202	REHABILITATION OF ABELARDO REMEDIOS BANTUG MEMORIAL HOSPITAL, BANDUNG VILLAGE, BRGY. VII, VICTORIAS CITY, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	9,897,973.15	Completed	April 11, 2024	September 07, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0203	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SAGAY GOVERNMENT CENTER, BRGY. POBLACION II, SAGAY CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	19,797,951.47	Completed	April 29, 2024	January 07, 2025	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GK0204	CONSTRUCTION OF NEGROS OCCIDENTAL CONVENTION CENTER, SILAY CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	0.00	Terminated	May 28, 2024	February 11, 2025	0.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0205	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), NEW TALISAY CITY PUBLIC MARKET AND TERMINAL COMPLEX, TALISAY CITY, NEGROS OCCIDENTAL; BENITA JARRA ELEMENTARY SCHOOL, BRGY. KAPITAN RAMON, SILAY CITY, NEGROS OCCIDENTAL; PUBLIC PLAZA, BRGY. POBLACION 3, E	XA CONSTRUCTION (51548)	2,804,116.84	Completed	June 11, 2024	October 08, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GK0225	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES IN MUNICIPALITY OF MURCIA, NEGROS OCCIDENTAL	XA CONSTRUCTION (51548)	1,023,646.52	Completed	October 25, 2024	December 23, 2024	100.00
Negros Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GK0226	CONSTRUCTION OF NEGROS OCCIDENTAL CONVENTION CENTER, SILAY CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	77,139,969.15	Completed	November 15, 2024	October 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0001	ROAD WIDENING - ISABELA-LIBAS NEGROS OCC. BDRY RD - K0075 + 000 - K0075 + 406	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	15,197,200.00	Completed	February 13, 2024	May 31, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ROBLES, LA CASTELLANA, NEGROS OCCIDENTAL	AQUA DRAGON CONSTRUCTION & SUPPLY (36405)	4,936,999.30	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TALAPTAP, LA CASTELLANA, NEGROS OCCIDENTAL	FARE ENG'G. SERVICES AND CONSTRUCTION SUPPLY (51331)	4,909,531.36	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABAGNAAN, LA CASTELLANA, NEGROS OCCIDENTAL	EJJ CONSTRUCTION AND SUPPLY (52430)	5,890,000.00	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY RUMIRANG, ISABELA, NEGROS OCCIDENTAL	GENKEN CONSTRUCTION AND SUPPLY (45813)	4,875,511.44	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MANSABLAY, ISABELA, NEGROS OCCIDENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,875,750.00	Completed	February 13, 2024	June 19, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 1, ISABELA, NEGROS OCCIDENTAL	RILL CONSTRUCTION AND SUPPLY ENTERPRISE (48616)	4,900,513.20	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PALAYOG ELEMENTARY SCHOOL, BARANGAY PALAYOG, HINIGARAN, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	4,890,999.18	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CALAPI ELEMENTARY SCHOOL, BARANGAY CALAPI, HINIGARAN, NEGROS OCCIDENTAL	D.K. JOCSON CONSTRUCTION (6896)	4,902,946.73	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MIRANDA, HINIGARAN, NEGROS OCCIDENTAL	RT PINEDA CONSTRUCTION (13945)	4,901,399.34	Completed	February 13, 2024	July 21, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0011	REHABILITATION / MAJOR REPAIR OF BRIDGE - CARADIO-AN BR. (B00484NR) ALONG BACOLOD SOUTH RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	7,623,397.20	Completed	February 13, 2024	July 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0012	REHABILITATION / MAJOR REPAIR OF BRIDGE - TUYUMAN BR. (B00485NR) ALONG BACOLOD SOUTH RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	8,844,479.51	Completed	February 13, 2024	July 07, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0013	REHABILITATION / MAJOR REPAIR OF BRIDGE - SU-AY PARALLEL BR. (B00547NR) ALONG BACOLOD SOUTH RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	8,349,464.31	Completed	February 13, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0014	CONSTRUCTION OF ROAD, BARANGAY GUINTUBHAN (HAD. BACAN), ISABELA, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	9,673,263.61	Completed	February 13, 2024	April 10, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0015	CONSTRUCTION OF ROAD, BARANGAY CAB CAB (BARANGAY PROPER TO SITIO SAN LUIS), ISABELA, NEGROS OCCIDENTAL	J.F. UY CONSTRUCTION SERVICES (52809)	19,600,000.00	Completed	February 13, 2024	May 12, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MANSALANAO, LA CASTELLANA, NEGROS OCCIDENTAL	SPOILED SPORTS CONSTRUCTION & SUPPLY (44892)	4,898,652.30	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGROY, BINALBAGAN, NEGROS OCCIDENTAL	SALMEGA BUILDERS (45281)	4,850,650.58	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LALAGSAN, LA CASTELLANA, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	4,890,598.61	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAYTUBIG, ISABELA, NEGROS OCCIDENTAL	MAVCON BUILDERS & SUPPLIES (42578)	4,875,750.00	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0020	OFF-CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS - VALLEHERMOSO-CANLAON CITY-LA CASTELLANA RD - K0072 + 000 - K0073 + 655, LA CASTELLANA, NEG. OCC	H.L.J CONSTRUCTION & ENTERPRISES (18080)	19,599,976.49	Completed	February 13, 2024	July 20, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0021	ROAD WIDENING - BINALBAGAN-ISABELA RD - K0068 + 616 - K0069 + 179 , ISABELA NEG. OCC	JAIME B. CHING ENTERPRISES (4256)	18,699,980.00	Completed	February 13, 2024	November 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0022	ROAD WIDENING - HINIGARAN-ISABELA RD - K0066 + 348 - K0066 + 816, ISABELA, NEG. OCC	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	20,318,000.00	Completed	February 13, 2024	July 03, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GL0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DPWH BUILDING, NEGROS OCCIDENTAL 2ND DEO, BINALBAGAN, NEGROS OCCIDENTAL	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	39,200,000.00	Completed	February 13, 2024	January 05, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY NATO, LA CASTELLANA, NEGROS OCCIDENTAL	BACOLOD RED DRAGON CONSTRUCTION, INC. (36519)	4,900,486.04	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MANGHANOY, LA CASTELLANA, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	4,899,998.59	Completed	February 13, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CAMANDAG, LA CASTELLANA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,895,075.24	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CABACUNGAN, LA CASTELLANA, NEGROS OCCIDENTAL	RILL CONSTRUCTION AND SUPPLY ENTERPRISE (48616)	4,900,456.25	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BIAK NA BATO, LA CASTELLANA, NEGROS OCCIDENTAL	AJM PROVIDENCE BUILDERS & TRADING INC. (38184)	4,915,000.00	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY 2 (POB), HIMAMAYLAN CITY, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	4,894,999.09	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ODIONG, MOISES PADILLA, NEGROS OCCIDENTAL	FARE ENG'G. SERVICES AND CONSTRUCTION SUPPLY (51331)	4,881,625.87	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAGALLON CADRE, MOISES PADILLA, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,875,732.50	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MARINA, BINALBAGAN, NEGROS OCCIDENTAL	AQUA DRAGON CONSTRUCTION & SUPPLY (36405)	4,900,502.08	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAG-ANG, LA CASTELLANA, NEGROS OCCIDENTAL	R. ALANGRE CONSTRUCTION & SUPPLY (38340)	4,875,539.50	Completed	February 13, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BARANGAY GARGATO, HINIGARAN, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	4,899,492.04	Completed	February 13, 2024	June 14, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0036	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - HINIGARAN-ISABELA RD - K0053 + 587 - K0054 + 119	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	29,398,638.01	Completed	February 13, 2024	July 11, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LA CASTELLANA, NEGROS OCCIDENTAL	AJM PROVIDENCE BUILDERS & TRADING INC. (38184)	4,964,000.00	Completed	April 02, 2024	September 03, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GL0039	ACCESS ROAD LEADING TO KAITULARI ECOPARK, MOISES PADILLA, NEGROS OCCIDENTAL	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	14,552,998.10	Completed	February 13, 2024	May 23, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GL0040	ACCESS ROAD LEADING TO BINADLAN FALLS, BRGY. BI-AO, BINALBAGAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	14,580,000.00	Completed	February 13, 2024	April 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0041	CONSTRUCTION OF BINALBAGAN RIVER BANK SLOPE PROTECTION ALONG JCT. BAGONAWA-LA CASTELLANA-ISABELA ROAD BRGY 5 POBLACION, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	95,052,356.29	Completed	February 14, 2024	October 11, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0042	CONSTRUCTION OF BINALBAGAN RIVER BANK SLOPE PROTECTION AT HAD. MILLAN, BRGY. RUMIRANG, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	95,052,445.90	Completed	February 14, 2024	October 11, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0043	CONSTRUCTION OF GUINTUBHAN RIVER BANK SLOPE PROTECTION DOWNSTREAM OF GUINTUBHAN BRIDGE (LEFT BANK) ALONG BINALBAGAN-ISABELA ROAD, BINALBAGAN, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	66,848,817.44	Completed	February 13, 2024	September 18, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0044	CONSTRUCTION OF BINALBAGAN RIVER BANK SLOPE PROTECTION AT BARANGAY BAGROY, BINALBAGAN, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	67,549,997.30	Completed	February 13, 2024	October 12, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0045	CONSTRUCTION OF BINALBAGAN RIVER BANK SLOPE PROTECTION ALONG BINALBAGAN-ISABELA ROAD (LEFT BANK), NEGROS OCCIDENTAL	C'ZARLES CONSTRUCTION & SUPPLY (23426) / JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	88,258,900.00	Completed	February 13, 2024	October 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HOSPITAL), LA CASTELLANA, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	4,925,107.97	Completed	February 13, 2024	June 08, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0047	CONSTRUCTION OF BINALBAGAN RIVER BANK SLOPE PROTECTION AT BARANGAY CANMUROS, BINALBAGAN, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	88,258,900.00	Completed	February 14, 2024	December 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ISABELA, NEGROS OCCIDENTAL	WILKINSON CONSTRUCTION (21422)	4,948,049.73	Completed	April 02, 2024	July 27, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0049	RECONSTRUCTION TO CONCRETE PAVEMENT- ISABELA-LIBAS NEGROS OCCIDENTAL BRDY RD, K0077+836 - K0078+042, K0080+766 - K0080+837;	J.F. UY CONSTRUCTION SERVICES (52809)	7,681,429.68	Completed	February 15, 2024	April 25, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0050	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- BACOLOD SOUTH RD- K0074 + 950- K0075 + 463	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	27,902,560.00	Completed	February 15, 2024	June 06, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0051	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- JCT. BAGONAWA- LA CASTELLANA- ISABELA RD- K0057 + 112 - K0058 + 900, CHAINAGE 0- CHAINAGE 17	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	44,079,420.00	Completed	February 15, 2024	July 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0052	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD SOUTH RD - K0081 + 050 - K0081 + 497, K0081 + 497 - K0082 + 050, K0082 + 050 - K0083 + 000	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	94,570,000.00	Completed	February 15, 2024	October 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AT BRGY. PATICUI, HINIGARAN, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	9,849,998.82	Completed	February 28, 2024	June 26, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MAKILIGNIT, ISABELA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,938,410.10	Completed	February 28, 2024	May 24, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CAMALOBALO, HINIGARAN, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,927,936.64	Completed	February 28, 2024	June 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BUNGAHIN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,927,936.64	Completed	February 28, 2024	June 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY QUINTIN REMO, MOISES PADILLA, NEGROS OCCIDENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,944,000.00	Completed	February 28, 2024	June 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CAMPCLEAR, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,927,936.64	Completed	February 28, 2024	June 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SEBUCAUAN, ISABELA, NEGROS OCCIDENTAL	FARE ENG'G. SERVICES AND CONSTRUCTION SUPPLY (51331)	4,923,962.23	Completed	February 28, 2024	June 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0061	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ISABELA - LIBAS NEGROS OCC. BDRY RD - K0093 + 939 - K0094 + 169	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,432,450.00	Completed	February 29, 2024	March 02, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0062	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MUNICIPALITY OF BINALBAGAN, NEGROS OCCIDENTAL	GENKEN CONSTRUCTION AND SUPPLY (45813)	9,849,995.00	Completed	March 07, 2024	March 31, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0063	ROAD WIDENING - JCT BAGONAWA-LA CASTELLANA-ISABELA RD - K0069 + 000 - K0070 + 290	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	51,992,222.03	Completed	March 07, 2024	December 08, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0064	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - HINIGARAN - ISABELA RD -K0060 + 150 - K0061 + 573, K0062 + 654 - K0063 + 100	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	51,872,723.55	Completed	March 07, 2024	August 25, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0065	CONSTRUCTION OF ROAD, BARANGAY ROBLES, LA CASTELLANA, NEGROS OCCIDENTAL	NEGROS GRAND CIVIL ENGINEERING CONSTRUCTION (53613)	7,761,600.00	Completed	March 14, 2024	April 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0066	CONCRETING OF ROAD IN SITIO LUNOY, BARANGAY CARABALAN, HIMAMAYLAN CITY, NEGROS OCCIDENTAL	ST. RAYMUND CONSTRUCTION, INC. (19242)	7,920,000.00	Completed	March 14, 2024	July 24, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0067	CONSTRUCTION OF ROAD, BRGY. BANO- BANOG, ISABELA, NEGROS OCCIDENTAL	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	9,799,000.00	Completed	March 14, 2024	June 16, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0068	CONSTRUCTION OF ROAD, BRGY. TALABAN, HIMAMAYLAN CITY, NEGROS OCCIDENTAL	ST. RAYMUND CONSTRUCTION, INC. (19242)	9,887,725.08	Completed	March 14, 2024	May 03, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0069	CONSTRUCTION OF ROAD, BARANGAY NABALIAN, HIMAMAYLAN, NEGROS OCCIDENTAL	ST. RAYMUND CONSTRUCTION, INC. (19242)	9,878,901.00	Completed	March 11, 2024	April 30, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0070	CONSTRUCTION OF ROAD, BRGY. CARABALAN, HIMAMAYLAN, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	29,599,991.60	Completed	March 14, 2024	June 27, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF ISABELA, NEGROS OCCIDENTAL PHASE 1	WILKINSON CONSTRUCTION (21422)	4,927,524.37	Completed	March 14, 2024	October 17, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0072	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY OF ROAD WITH CORRECTION ALONG BACOLOD SOUTH RD K0058+739 -K0060+389 (WITH EXCEPTION)	ALLENCON DEVELOPMENT CORPORATION (12302)	103,390,000.00	Completed	March 20, 2024	December 29, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0073	CONSTRUCTION OF ROAD, BRGY. RUMIRANG, ISABELA, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	9,800,000.00	Completed	March 20, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0074	CONSTRUCTION OF ROAD, BRGY. QUINTIN REMO, MOISES PADILLA, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	19,749,913.81	Completed	March 20, 2024	June 18, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0075	CONSTRUCTION OF ROAD, BARANGAY PILLAR, HINIGARAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	9,799,999.50	Completed	March 20, 2024	May 09, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0076	CONSTRUCTION OF TINONGAN RIVER BANK SLOPE PROTECTION UPSTREAM (RIGHT BANK) OF TINONGAN BRIDGE ALONG JCT. BAGONAWA - LA CASTELLANA - ISABELA ROAD, BARANGAY TINONGAN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	99,000,000.00	Completed	March 20, 2024	November 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 1, HIMAMAYLAN, NEGROS OCCIDENTAL	KAWAII BUILDERS & SUPPLIES (43314)	5,197,500.00	Completed	March 20, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0078	CONSTRUCTION OF HEMODIALYSIS CENTER, IGNACIO L. ARROYO MEMORIAL DISTRICT HOSPITAL, ISABELA, NEGROS OCCIDENTAL (PHASE 3)	EMR BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: EMR BUILDERS) (32224)	20,294,983.42	Completed	March 20, 2024	October 19, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, FASTRAC COMPOUND, BRGY. ROBLES, LA CASTELLANA, NEGROS OCCIDENTAL	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	6,860,000.00	Completed	March 20, 2024	July 18, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0080	CONSTRUCTION OF PASANGHILAN RIVER BANK SLOPE PROTECTION DOWNSTREAM OF PASANGHILAN BRIDGE ALONG JCT. BAGONAWA - LA CASTELLANA - ISABELA ROAD, BARANGAY TINONGAN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	98,999,997.48	Completed	March 20, 2024	December 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0081	CONSTRUCTION OF PASANGHILAN RIVER BANK SLOPE PROTECTION UPSTREAM OF PASANGHILAN BRIDGE ALONG JCT. BAGONAWA - LA CASTELLANA - ISABELA ROAD, BARANGAY TINONGAN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	98,999,996.31	Completed	March 20, 2024	December 04, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0082	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG BINALBAGAN RIVER AT BRGY. 1 AND BRGY. 3, MUN. OF MOISES PADILLA, NEGROS OCCIDENTAL	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	50,180,000.00	Completed	May 02, 2024	March 12, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0083	CONSTRUCTION OF MULTI PURPOSE BUILDING (HEALTH CENTER), BRGY. QUINTIN REMO, MOISES PADILLA, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	14,799,985.75	Completed	March 20, 2024	August 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0084	INSTALLATION OF ROAD SAFETY DEVICES ALONG JCT. BAGONAWA - LA CASTELLANA - ISABELA RD - K0064 + 000 - K0064 + 718 AND JCT PONTEVEDRA - LA CASTELLANA RD - K0062 + 038 - K0062 + 443, LA CASTELLANA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	24,132,409.09	Completed	March 20, 2024	July 02, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0085	REHABILITATION OF MULTI-PURPOSE BUILDING (ISABELA SOCIO-CULTURAL CENTER), BRGY. POBLACION, ISABELA, NEGROS OCCIDENTAL	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	4,900,000.00	Completed	April 11, 2024	July 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0086	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY OF ROAD WITH CORRECTION ALONG BACOLOD SOUTH RD AT K0054+804 -K0055+174, K0060+494 - K0060+900, K0061+763 - K0062+497 (WITH EXCEPTION)	ALLENCON DEVELOPMENT CORPORATION (12302)	68,050,000.00	Completed	March 20, 2024	August 20, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0087	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BINALBAGAN-ISABELA ROAD (S00419NR), NEGROS OCCIDENTAL	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	97,994,572.16	Completed	May 02, 2024	October 16, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0088	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG HINIGARAN-ISABELA RD., ISABELA-LIBAS NEGROS OCCIDENTAL BDRY RD AND ISABELA POBLACION, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	49,000,000.00	Completed	March 27, 2024	June 27, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GL0089	REHABILITATION AND IMPROVEMENT OF SPILLWAY AND SLOPE PROTECTION AT BRG. MACAGAHAY AND BRGY. MONTILLA, MUN. OF MOISES PADILLA, NEGROS OCCIDENTAL	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	47,040,000.00	Completed	May 02, 2024	March 09, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0090	CONSTRUCTION OF WATER SYSTEM LEVEL II, BARANGAY SAN JUAN, BINALBAGAN, NEGROS OCCIDENTAL	SALMEGA BUILDERS (45281)	9,800,000.00	Completed	March 27, 2024	November 27, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0091	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG BACOLOD SOUTH RD - K0062 + 522 - K0062 + 546, K0062 + 614 - K0063 + 580, K0063 + 747 - K0064 + 538, K0068 + 760 - K0069 + 121, K0071 + 632 - K0071 + 847, K0072 + 283 - K0072 + 692	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	74,760,480.00	On-Going	June 26, 2024	September 10, 2025	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0092	CONSTRUCTION OF ROAD, BARANGAY TAGDA, HINIGARAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	9,820,000.00	Completed	March 27, 2024	May 16, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0093	CONSTRUCTION OF ROAD ALONG CROSSING MAGALLON - BRGY. BI-AK NA BATO RD., MOISES PADILLA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	48,757,374.69	Completed	March 27, 2024	October 08, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0094	CONSTRUCTION OF ROAD, SITIO ARUM, BRGY. MACAGAHAY, MOISES PADILLA, NEGROS OCCIDENTAL	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	4,900,868.57	Completed	March 27, 2024	April 26, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GL0095	CONSTRUCTION OF BINALBAGAN DIVERSION ROAD, BINALBAGAN, NEGROS OCCIDENTAL	GENKEN CONSTRUCTION AND SUPPLY (45813)	19,599,995.93	Completed	March 25, 2024	August 21, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF LA CASTELLANA, NEGROS OCCIDENTAL	DURABUILD CONSTRUCTION (47259)	5,119,727.76	Completed	March 27, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN AGUSTIN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	5,672,454.33	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AMONTAY, BINALBAGAN, NEGROS OCCIDENTAL	PVH CONSTRUCTION AND SUPPLY (44830)	5,680,534.25	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CANDUMARAO ELEMENTARY SCHOOL, HINIGARAN, NEGROS OCCIDENTAL	TRI-KINGS CONSTRUCTION AND SUPPLY (49297)	5,502,721.90	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTOL, BINALBAGAN, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	5,607,110.00	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAMANG CAMANG, ISABELA, NEGROS OCCIDENTAL	MAKANA BUILDERS & SUPPLY (39826)	5,445,000.00	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARABALAN (CULBAN), HIMAMAYLAN, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	5,635,575.00	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ANAHAW, HINIGARAN, NEGROS OCCIDENTAL	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	4,900,483.07	Completed	March 28, 2024	July 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. 3 - POBLACION, HIMAMAYLAN, NEGROS OCCIDENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,935,000.00	Completed	April 02, 2024	August 02, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SIKATUNA, ISABELA, NEGROS OCCIDENTAL	J.F. UY CONSTRUCTION SERVICES (52809)	4,924,922.68	Completed	March 28, 2024	September 20, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BRGY. HALL), BARANGAY CAMBUGSA, HINIGARAN, NEGROS OCCIDENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,935,000.00	Completed	March 28, 2024	July 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BUENAVISTA (SAISI), HIMAMAYLAN CITY, NEGROS OCCIDENTAL	FARE ENG'G. SERVICES AND CONSTRUCTION SUPPLY (51331)	4,929,583.20	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CANMOROS, BINALBAGAN, NEGROS OCCIDENTAL	KENBE CONSTRUCTION & SUPPLY (34290)	4,875,749.99	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0109	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LIBACAO, HIMAMAYLAN, NEGROS OCCIDENTAL	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	5,390,549.73	Completed	March 28, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0110	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARABALAN (CUNALOM), HIMAMAYLAN, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	5,578,621.10	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY AGUISAN, HIMAMAYLAN CITY, NEGROS OCCIDENTAL	J.F. UY CONSTRUCTION SERVICES (52809)	4,918,399.20	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ENCLARO, BINALBAGAN, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	5,424,882.70	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATO, HINIGARAN, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	5,416,999.90	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 7, ISABELA, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	4,900,000.00	Completed	March 28, 2024	July 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY GUINTUBHAN, ISABELA, NEGROS OCCIDENTAL	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,923,982.63	Completed	March 28, 2024	August 01, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MUNICIPALITY OF MOISES PADILLA, NEGROS OCCIDENTAL	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	4,890,031.10	Completed	March 28, 2024	July 28, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CROSSING MAGALLON, MOISES PADILLA, NEGROS OCCIDENTAL	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	5,386,592.99	Completed	March 28, 2024	June 22, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0127	CONSTRUCTION/REHABILITATION OF WATER SUPPLY / SEPTAGE AND SEWERAGE / RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	H.L.J CONSTRUCTION & ENTERPRISES (18080)	2,865,000.00	Completed	June 06, 2024	August 24, 2024	100.00
Negros Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GL0136	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/ SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES	H.L.J CONSTRUCTION & ENTERPRISES (18080)	1,027,999.98	Completed	November 19, 2024	February 06, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0001	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DANCALAN-CANDONI-DAMUTAN VALLEY RD-K0102+000 - K0102+167, K0103+430 - K0103+521, K0105+431 - K0105+703, K0120+120 - K0120+330, ILOG, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	75,945,500.00	Completed	June 20, 2024	May 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0002	ROAD WIDENING - BACOLOD SOUTH RD (KABANKALAN - HINOBAAN SECTION) - K0116+305 - K0117+553, CAUAYAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	49,000,000.00	Completed	February 15, 2024	December 11, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0003	ROAD WIDENING - KABANKALAN JCT. SALONG-TAPI-DACONGCOGON-BANTAYAN RD - K0099+512 - K0100+350, KABANKALAN CITY, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	33,701,220.00	Completed	February 15, 2024	August 11, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0004	ROAD WIDENING - DANCALAN-CANDONI-DAMUTAN VALLEY RD - K0107+867 - K0108+643, ILOG, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	33,070,100.00	Completed	June 03, 2024	November 26, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0005	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - KABANKALAN-BAIS RD- K0089+(-805) - K0090+170, KABANKALAN CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	33,899,180.00	On-Going	June 11, 2024	December 14, 2025	89.46
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0006	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - KABANKALAN-BAIS RD - K0092+613-K0093+047, KABANKALAN CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	12,654,740.00	Completed	March 21, 2024	August 22, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0007	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - KABANKALAN - BAIS RD - K0093+218 - K0093+439, K0093+541-K0094+071, KABANKALAN CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	29,400,000.00	Completed	April 11, 2024	September 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0008	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - BACOLOD SOUTH RD (KABANKALAN-HINOBA-AN SECTION) - K0091+495 - K0092+173, ILOG, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	30,472,120.00	Completed	March 21, 2024	December 27, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0009	REPLACEMENT OF BRIDGE - BALABAGO BR. (B00205NR) ALONG KABANKALAN JCT SALONG-TAPI-DACONGCOGON-BANTAYAN RD. BRGY. SALONG, KABANKALAN CITY, NEGROS OCCIDENTAL	GALENO CONSTRUCTION, INC. (3427)	21,340,769.58	On-Going	March 21, 2024	July 14, 2025	65.43
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0010	REHABILITATION/MAJOR REPAIR OF BRIDGE - BONGAT BR. (B00257NR) ALONG BACOLOD SOUTH RD (KABANKALAN - HINOBA-AN SECTION), BRGY. ASIA, HINOBA-AN, NEGROS OCCIDENTAL	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	11,760,000.00	Completed	February 15, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0011	REHABILITATION/MAJOR REPAIR OF BRIDGE - BULWANGAN BR. 2 (B00260NR) ALONG BACOLOD SOUTH RD (KABANKALAN - HINOBA-AN SECTION), BRGY. BULWANGAN, HINOBA-AN, NEGROS OCCIDENTAL	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	11,760,000.00	Completed	February 15, 2024	June 05, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0012	REHABILITATION/MAJOR REPAIR OF BRIDGE- HILABANGAN BR. (B00269NR) ALONG KABANKALAN-BAIS RD, BRGY. HILAMONAN, KABANKALAN CITY, NEGROS OCCIDENTAL	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / S.T. SALCEDO CONSTRUCTION CORP.(FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	49,000,000.00	Completed	February 15, 2024	October 06, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0013	WIDENING OF BRIDGE - CAMBUGSOK BR. (B00271NR) ALONG DANCALAN-CANDONI-DAMUTAN VALLEY RD., BRGY. DANCALAN, ILOG NEGOS OCCIDENTAL	D.K. JOCSON CONSTRUCTION (6896)	21,285,600.00	Completed	March 14, 2024	May 07, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GM0014	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG HILABANGAN RIVER (UPSTREAM OF APPROACH B OF HILABANGAN BR.) PHASE 2, KABANKALAN CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	125,450,000.00	Completed	February 22, 2024	November 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GM0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG HILABANGAN RIVER, KABANKALAN CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	110,098,780.00	Completed	February 22, 2024	October 15, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GM0016	CONSTRUCTION OF FLOOD MITIGATION STUCTURE-CONSTRUCTION OF FLOOD MITIGATION STUCTURE ALONG ILOG-BUNGOL RIVER (DOWNSTREAM OF APPROACH A OF MALABONG BR.), ILOG, NEGROS OCCIDENTAL	M.K.U. CONSTRUCTION AND SUPPLY (37674)	110,098,780.00	Completed	February 12, 2024	October 05, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GM0017	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ILOG-HILABANGAN RIVER (UPSTREAM OF APPROACH A OF ILOG BR.) PHASE 2, KABANKALAN CITY, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	125,450,000.00	Completed	February 22, 2024	January 23, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GM0018	CONSTRUCTION OF CONCRETE BRIDGE - NRJ LEADING TO SUGAR BEACH RESORT AND LANGUB BEACH RESORT, BRGY. NAUHANG, SIPALAY CITY, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	15,052,800.00	Completed	April 11, 2024	December 10, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GM0019	CONSTRUCTION OF CONCRETE ROAD - NRJ LEADING TO PUNTA BULATA RESORT, CAUAYAN, NEGROS OCCIDENTAL	SANT YAGO ENTERPRISES (35874)	5,387,428.39	Completed	February 15, 2024	April 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0020	REHABILITATION OF PAVED ROAD - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG BACOLOD SOUTH RD - K0088+235 - K0088+304, KABANKALAN CITY, NEGROS OCCIDENTAL	AQUA DRAGON CONSTRUCTION & SUPPLY (36405)	5,879,020.00	Completed	February 15, 2024	June 06, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0021	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DANCALAN-CANDONI-DAMUTAN VALLEY RD, K0111+058 - K0113+382, ILOG, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	44,596,860.00	Completed	February 15, 2024	July 15, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0022	OFF - CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK - OFF CARRIAGEWAY IMPROVEMENT ALONG BACOLOD SOUTH RD - K0084+(-179)-K0084+512, KABANKALAN CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	31,712,800.00	Completed	April 11, 2024	December 16, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0023	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF CANLAMAY TO AGBOY LOCAL ROAD, BARANGAY CANLAMAY, MUNICIPALITY OF ILOG, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	29,700,000.00	Completed	February 15, 2024	September 01, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GM0024	CONSTRUCTION OF OTHER BUILDING - CONSTRUCTION (COMPLETION) OF DPWH BUILDING OF NEGROS OCCIDENTAL 3RD DEO, CITY OF KABANKALAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	46,060,000.00	Completed	February 15, 2024	February 18, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0025	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF BARANGAY BALICOTOC TO BARANGAY TABU ROAD, ILOG, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	19,800,000.00	Completed	February 15, 2024	September 09, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0026	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF PUROK LUMBOY ROAD, BARANGAY TABUGON, KABANKALAN CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. & CONST. SUPPLY, INC.) (17162)	11,880,000.00	Completed	February 15, 2024	August 05, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0027	CONSTRUCTION OF CONCRETE ROAD - SITIO GUINOBATAN ROAD, BARANGAY TALACDAN, CAUAYAN, NEGROS OCCIDENTAL	NOVANNE VENTURES CONSTRUCTION CORPORATION (NOVANNE (22107)	11,880,000.00	Completed	February 15, 2024	June 06, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0028	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO KAMALARANG ROAD, BARANGAY DANCALAN, ILOG, NEGROS OCCIDENTAL	HAKKATAN KONSTRUK & GENERAL MERCHANDISE (31610)	8,910,000.00	Completed	February 15, 2024	May 13, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0029	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO LAMBO ROAD, BARANGAY LOCOTAN, KABANKALAN CITY, NEGROS OCCIDENTAL	DURABUILD CONSTRUCTION (47259)	11,880,000.00	Completed	February 15, 2024	June 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0030	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO SAUGAN ROAD, BARANGAY VISTA ALEGRE, ILOG, NEGROS OCCIDENTAL	HAKKATAN KONSTRUK & GENERAL MERCHANDISE (31610)	9,900,000.00	Completed	February 15, 2024	May 20, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0031	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO UPPER BALICAOCAL ROAD, BARANGAY ORONG, KABANKALAN CITY, NEGROS OCCIDENTAL	DURABUILD CONSTRUCTION (47259)	11,880,000.00	Completed	February 15, 2024	October 25, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0032	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF BARANGAY TAPI TO BARANGAY TABU, ILOG ROAD, BARANGAY TAPI, KABANKALAN, NEGROS OCCIDENTAL	AGAP BUILD AND CONSTRUCTION SUPPLY (49278)	19,800,000.00	Completed	February 15, 2024	August 04, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0033	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DAMUTAN, HINOBA-AN, NEGROS OCCIDENTAL	AQUA DRAGON CONSTRUCTION & SUPPLY (36405)	2,963,655.75	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0034	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING GIL MONTILLA NATIONAL HIGHSCHOOL, BARANGAY GIL MONTILLA, SIPALAY CITY, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	2,970,000.00	Completed	February 15, 2024	May 04, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 1, POBLACION, HINOBA-AN, NEGROS OCCIDENTAL	DURABUILD CONSTRUCTION (47259)	17,778,092.33	Completed	June 11, 2024	May 26, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 5, SIPALAY CITY, NEGROS OCCIDENTAL	SBK CONSTRUCTION INC. (50364)	4,827,501.27	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ABACA, CAUAYAN, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	4,950,000.00	Completed	February 15, 2024	May 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0038	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CAMINDANGAN, SIPALAY CITY, NEGROS OCCIDENTAL	NOVANNE VENTURES CONSTRUCTION CORPORATION (NOVANNE (22107)	4,950,000.00	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GIL MONTILLA, SIPALAY CITY, NEGROS OCCIDENTAL	NOVANNE VENTURES CONSTRUCTION CORPORATION (NOVANNE (22107)	6,930,000.00	Completed	February 15, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0040	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY NABULAO, SIPALAY CITY, NEGROS OCCIDENTAL	GOLDSTAR MARKETING & CONSTRUCTION SERVICES, INC. (40125)	4,950,000.00	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0041	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CENTRAL PHILIPPINE STATE UNIVERSITY, BARANGAY GIL MONTILLA, SIPALAY CITY, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	4,943,073.20	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0042	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, TABU ELEMENTARY SCHOOL, TABU, ILOG, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	4,950,000.00	Completed	February 15, 2024	May 19, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0043	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SITIO CATALI, BARANGAY DAAN BANUA, NEGROS OCCIDENTAL	GALENO CONSTRUCTION, INC. (3427)	4,921,128.11	Completed	April 11, 2024	July 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0044	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BOCANA, ILOG, NEGROS OCCIDENTAL	J.F. BIASCA CONSTRUCTION & SUPPLIES (40233)	4,950,000.00	Completed	April 11, 2024	July 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0045	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PREVENTIVE MAINTENANCE ALONG BACOLOD SOUTH RD, K0084+(-179) - K0084+512, KABANKALAN CITY, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	27,087,200.00	Completed	April 11, 2024	July 28, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GM0046	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ASPHALT OVERLAY ALONG KABANKALAN JCT. SALONG-TAPI-DACONGCOGON-BANTAYAN RD. K0106+000 - K0109+000 (WITH EXCEPTION), KABANKALAN CITY, NEGROS OCCIDENTAL.	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	73,500,000.00	Completed	April 11, 2024	October 17, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GM0047	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF TOURISM ACCESS ROAD, SITIO OPAO, BRGY. 4, SIPALAY CITY, NEGROS OCCIDENTAL	ST. RAYMUND CONSTRUCTION, INC. (19242)	4,879,635.35	Completed	April 11, 2024	June 02, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0048	CONSTRUCTION OF MULTI PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF CANDONI, NEGROS OCCIDENTAL	E-7 STARS CONSTRUCTION (56488)	5,173,054.26	Completed	April 11, 2024	July 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF CAUAYAN, NEGROS OCCIDENTAL	RRPALMA CONSTRUCTION & SUPPLIES (43052)	5,197,500.00	Completed	April 18, 2024	July 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SIPALAY CITY, NEGROS OCCIDENTAL	RILL CONSTRUCTION AND SUPPLY ENTERPRISE (48616)	5,197,500.00	Completed	May 06, 2024	September 15, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF HINOBAAN, NEGROS OCCIDENTAL	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	5,197,500.00	Completed	April 11, 2024	July 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING HINOBA-AN, NEGROS OCCIDENTAL	NOVANNE VENTURES CONSTRUCTION CORPORATION (NOVANNE 22107)	9,900,000.00	Completed	May 06, 2024	January 10, 2025	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. CAMALANDAAN NATIONAL HIGH SCHOOL, CAUAYAN, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	4,950,000.00	Completed	April 11, 2024	July 14, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0054	REHABILITATION AND WATERLINE IMPROVEMENT (KABANKALAN CITY WATER DISTRICT), BRGY. 8, KABANKALAN CITY, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E 14725)	49,500,000.00	On-Going	June 20, 2024	April 21, 2025	88.58
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0060	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAINWATER COLLECTOR SYSTEM- RAINWATER COLLECTOR IN PUBLIC FACILITIES	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	2,750,250.00	Completed	June 20, 2024	August 18, 2024	100.00
Negros Occidental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GM0071	CONSTRUCTION/ REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES CAMANSI ELEMENTARY SCHOOL, BARANGAY CAMANSI, KABANKALAN CITY, NEGROS OCCIDENTAL	JPEG CONSTRUCTION AND SUPPLY (42016)	1,032,883.97	Completed	November 14, 2024	January 24, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0001	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALIWAGAN, MUNICIPALITY OF SAN ENRIQUE, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	2,940,285.17	On-Going	February 12, 2024	April 26, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING, RTNHS-MAIN, BARANGAY BALINGASAG, CITY OF BAGO, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	4,902,969.51	Completed	February 12, 2024	June 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NAYON, MUNICIPALITY OF SAN ENRIQUE, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,902,469.86	Completed	February 12, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0004	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ASPHALT OVERLAY - BACOLOD SOUTH ROAD - K0032+755 - K0033+009	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	9,109,784.83	On-Going	March 11, 2024	May 07, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0005	CONSTRUCTION OF DULAO-FELISA ROAD, BARANGAY DULAO AND BARANGAY FELISA, CITY OF BAGO AND CITY OF BACOLOD, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	4,895,545.89	Completed	March 11, 2024	April 14, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0006	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY RSB, CITY OF LA CARLOTA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,901,474.48	Completed	February 12, 2024	June 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0007	CONSTRUCTION HAGUIMIT-DANAO-ALACAPA-BURGOS ROAD, BARANGAY HAGUIMIT AND BARANGAY BURGOS, CITY OF LA CARLOTA AND MUNICIPALITY OF PONTEVEDRA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,902,473.80	Completed	March 11, 2024	April 15, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0008	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS (ASPHALT OVERLAY) - JCT. PONTEVEDRA - LA CASTELLANA ROAD - K0052+000 - K0052+798	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	12,199,709.63	Completed	June 04, 2024	August 19, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0009	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ALIJIS, MUNICIPALITY OF VALLADOLID, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	2,941,487.30	On-Going	February 12, 2024	April 26, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0010	REHABILITATION OF SRA-BPI-PHILIPPINE CARABAO CENTER ROAD, BARANGAY LA GRANJA, CITY OF LA CARLOTA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,900,986.60	Completed	March 11, 2024	April 18, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0011	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - ASPHALT OVERLAY - JCT. BAGONAWA - LA CASTELLANA - ISABELA ROAD - K0049+897 - K0049+965	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	2,402,938.36	On-Going	March 11, 2024	April 15, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0012	CONSTRUCTION OF BARANGAY RECREO - MUNICIPAL GOVERNMENT CENTER ROAD, BARANGAY RECREO, MUNICIPALITY OF PONTEVEDRA, NEGROS OCCIDENTAL	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	4,702,477.32	Completed	March 11, 2024	April 14, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0013	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF BARANGAY SAN JUAN - MUNICIPAL GOVERNMENT ROAD, BARANGAY SAN JUAN, MUNICIPALITY OF PONTEVEDRA, NEGROS OCCIDENTAL	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	4,875,750.72	Completed	March 11, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0014	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. PULUPANDAN - PULUPANDAN PIER RD K0025+(-653) - K0025+880, K0026+290 - K0026+923	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	45,758,721.42	Completed	June 11, 2024	February 09, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG VALLADOLID SEAWALL, VALLADOLID, NEGROS OCCIDENTAL	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060)	70,173,447.67	Completed	March 05, 2024	November 16, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0016	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ASPHALT OVERLAY- BACOLOD SOUTH ROAD-K0011+(-469) - K0011+000, BAGO CITY, NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	17,049,028.18	On-Going	February 26, 2024	May 16, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0017	ASSET PRESERVATION-PREVENTIVE MAINTENANCE-PRIMARY ROADS-BACOLOD SOUTH ROAD-K0024+(-036)-K0024+331,PULUPANDAN,NEGROS OCCIDENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	13,316,259.20	On-Going	February 26, 2024	May 09, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0018	REHABILITATION OF ECO-CENTER-MRF EMPLOYEES VILLAGE II ROAD, BARANGAY BATUAN, CITY OF LA CARLOTA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,885,643.66	On-Going	March 11, 2024	May 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0019	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ASPHALT OVERLAY - BACOLOD SOUTH BY-PASS ROAD - K0019+(-175) - K0019+663	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	30,035,857.37	Completed	February 26, 2024	June 02, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0020	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROAD - ASPHALT OVERLAY - BACOLOD SOUTH BY-PASS ROAD-K0023+000 - K0023+048	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	1,453,906.61	Completed	March 11, 2024	March 27, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0021	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - JCT. MURCIA - CANSILAYAN - DAMSITE - ABUANAN - BAGO CITY ROAD - K0031+897 - K0033+137	JAIME B. CHING ENTERPRISES (4256)	40,089,498.70	On-Going	March 11, 2024	August 30, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0022	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY III, CITY OF LA CARLOTA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,899,507.48	Completed	February 12, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0023	CONSTRUCTION OF ARA-AL - BINUBUHAN ROAD, BARANGAY ARA-AL AND BARANGAY BINUBUHAN, CITY OF LA CARLOTA AND CITY OF BAGO, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,901,488.70	Completed	March 11, 2024	April 29, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0024	CONSTRUCTION OF RIVER BANK PROTECTION ALONG SAN JUAN RIVER, PONTEVEDRA, NEGROS OCCIDENTAL	R.A. CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: R.A. CONSTRUCTION & GENERAL MERCHANDISE) (33060) / ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	96,400,918.40	Completed	March 11, 2024	February 23, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0026	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - DON JORGE ARANETA - AYUNGON - YUNGUE - GURREA - LA CARLOTA CITY ROAD - K0042+009 - K0042+150	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	5,181,742.00	Completed	June 03, 2024	July 30, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0027	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY - BACOLOD SOUTH ROAD (OLD ROAD) - K0021+425 - K0021+672	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	7,242,545.39	Completed	June 11, 2024	July 21, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0028	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROAD - JCT. PALENCIA - BOY SCOUT CAMPSITE ROAD K0061+115 - K0061+200, K0061+241 - K0061+406	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	6,781,105.80	On-Going	March 11, 2024	August 24, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGO CITY COLLEGE, BARANGAY BALINGASAG, CITY OF BAGO, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,902,970.00	Completed	February 12, 2024	June 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0030	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAGO RIVER - CAVAN - CULO SECTION, PULUPANDAN, NEGROS OCCIDENTAL	WILKINSON CONSTRUCTION (21422)	96,401,911.10	Completed	March 05, 2024	February 17, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0031	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - AYUNGON BR. (B00553NR) ALONG DON JORGE ARANETA - AYUNGON - YUNGUE - GURREA - LA CARLOTA CITY ROAD	KENBE CONSTRUCTION & SUPPLY (34290)	14,258,990.00	Completed	February 08, 2024	May 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0032	CONSTRUCTION OF BARANGAY DSB - LA CARLOTA ROAD, BARANGAY DSB AND BARANGAY RSB, MUNICIPALITY OF PONTEVEDRA AND CITY OF LA CARLOTA, NEGROS OCCIDENTAL	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	4,902,970.80	Completed	March 11, 2024	April 24, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0033	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - JCT PULUPANDAN - PULUPANDAN PIER ROAD (R00017NR) - K0025+(-653) - K0026+259	WILKINSON CONSTRUCTION (21422)	61,851,673.62	On-Going	March 11, 2024	November 15, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0034	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - JCT MURCIA - CANSILAYAN - DAMSITE - ABUANAN - BAGO CITY ROAD - K0027+624 - K0029+667	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	62,946,170.02	On-Going	March 11, 2024	October 03, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0035	CONSTRUCTION OF RIVER BANK PROTECTION ALONG SUM-AG RIVER, BAGO CITY, NEGROS OCCIDENTAL	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	96,484,666.82	On-Going	March 11, 2024	February 19, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GN0036	IMPROVEMENT OF NEGROS OCCIDENTAL 4TH DEO BUILDING, BRGY. LAG-ASAN, BAGO CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	19,482,394.20	Completed	January 31, 2024	September 26, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGROY, CITY OF BAGO, NEGROS OCCIDENTAL	3RD DRAGON BUILDERS INNOVATION (39748)	4,909,404.00	Completed	January 31, 2024	June 28, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 1, CITY OF LA CARLOTA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	9,802,973.15	On-Going	February 12, 2024	September 18, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0039	CONSTRUCTION OF BARANGAY PANDAN - LA CASTELLANA ROAD, BARANGAY PANDAN, MUNICIPALITY OF PONTEVEDRA AND MUNICIPALITY OF LA CASTELLANA, NEGROS OCCIDENTAL	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	4,902,966.35	On-Going	May 13, 2024	June 17, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0040	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROAD - JCT. PALENCIA - BOY SCOUT CAMPSITE ROAD, K0061+805 - K0061+845, K0061+1000 - K0061+1075	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	8,234,200.70	Completed	March 11, 2024	September 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0041	CONSTRUCTION OF ROAD, ANTIPOLLO-PUBLIC MARKET ROAD, SPORTS AND COMMUNITY CENTER, BARANGAY ANTIPOLLO, MUNICIPALITY OF PONTEVEDRA, NEGROS OCCIDENTAL	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	4,905,938.00	Completed	March 11, 2024	April 17, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0042	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - JCT. PONTEVEDRA - LA CASTELLANA ROAD - K0046+000 - K0047+500	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	53,369,669.30	On-Going	March 11, 2024	September 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0043	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAGO RIVER, BAGO CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	95,419,190.71	Completed	March 11, 2024	March 27, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0044	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BACOLOD SOUTH BY-PASS ROAD (R00012NR) - K0021+734 - K0022+080	EMR BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: EMR BUILDERS) (32224)	12,098,270.00	Completed	March 11, 2024	August 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0045	CONSTRUCTION OF WATER SYSTEM - LEVEL II, BARANGAY DSB, MUNICIPALITY OF PONTEVEDRA, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,890,596.82	Completed	February 12, 2024	June 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0047	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - JCT. SAN ENRIQUE - PONTEVEDRA BY-PASS ROAD - K0042+600 - K0045+862, K0045+920 - K0045+962	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY (40848)	30,557,598.62	On-Going	June 10, 2024	October 13, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0048	ASSET PRESERVATION - PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BACOLOD SOUTH ROAD - K0029+129 - K0030+012	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	25,953,561.04	Completed	June 04, 2024	August 25, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0049	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BACOLOD SOUTH ROAD K0031+392.50 - K0031+677	JAIME B. CHING ENTERPRISES (4256)	15,946,462.82	Completed	June 04, 2024	November 28, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0050	CONSTRUCTION OF TABAO-BAYBAY, SAN ENRIQUE TO VALLADOLID ROAD, BARANGAY TABAO-BAYBAY, MUNICIPALITY OF SAN ENRIQUE AND MUNICIPALITY OF VALLADOLID, NEGROS OCCIDENTAL	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	8,771,886.77	On-Going	April 11, 2024	July 10, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0051	NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS: JCT. BAGONAWA-LA CASTELLANA-ISABELA ROAD - K0043+328 - K0043+540	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	3,977,233.61	Completed	April 11, 2024	August 28, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0052	CONCRETING OF ABACA ROAD, BARANGAY AYUNGON, LA CARLOTA CITY, NEGROS OCCIDENTAL	BACHOCO CONSTRUCTION & SUPPLY (43713)	24,120,701.59	On-Going	April 11, 2024	November 04, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO PINANOY-AN, BARANGAY SAMPINIT, BAGO CITY, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	4,902,473.29	Completed	April 11, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0054	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY PALOMA, VALLADOLID, NEGROS OCCIDENTAL	BACOLOD RED DRAGON CONSTRUCTION, INC. (36519)	4,890,594.56	On-Going	April 11, 2024	August 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF VALLADOLID, NEGROS OCCIDENTAL	ALESCA CONSTRUCTION SERVICES (50333)	5,144,481.78	On-Going	April 11, 2024	September 07, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF PULUPANDAN, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	5,096,142.10	Completed	April 11, 2024	August 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0057	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BAGROY, BAGO CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	4,897,525.20	Completed	April 11, 2024	August 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0058	CONSTRUCTION OF ADDITIONAL HEMODIALYSIS CENTER BUILDING AT DON SALVADOR BENEDICTO MEMORIAL DISTRICT HOSPITAL, BARANGAY I-POBLACION, LA CARLOTA CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	9,899,782.31	On-Going	April 11, 2024	January 05, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0059	REHABILITATION OF SALVACION-SAGASA BRIDGE, BARANGAY AYUNGON (LA CARLOTA) AND BARANGAY SAGASA, CITY OF LA CARLOTA AND CITY OF BAGO, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	6,929,827.40	On-Going	April 11, 2024	October 11, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT EVACUATION CENTER COMPOUND, BARANGAY III-POBLACION, LA CARLOTA CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	9,899,287.74	On-Going	July 11, 2024	December 07, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0062	REHABILITATION OF 2-STOREY BUILDING AT DOÑA HORTENCIA SALAS BENEDICTO NATIONAL HIGH SCHOOL, BARANGAY I-POBLACION, LA CARLOTA CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	9,791,092.30	On-Going	April 11, 2024	October 07, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0063	WIDENING OF PERMANENT BRIDGES - AYUNGON BRIDGE (B00553NR) ALONG DON JORGE ARANETA-AYUNGON-YUNGUE-GURREA-LA CARLOTA CITY ROAD	KENBE CONSTRUCTION & SUPPLY (34290)	32,299,820.00	Completed	April 11, 2024	February 20, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0065	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAGO RIVER, CAVAN-CULO SECTION (PHASE 2)	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	98,009,829.29	On-Going	April 11, 2024	April 05, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0066	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAGO RIVER, CAVAN-CULO SECTION (PHASE 3)	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	98,009,858.55	On-Going	April 11, 2024	April 05, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0067	CONSTRUCTION OF ROAD, BRGY. CULO, PULUPANDAN, NEGROS OCCIDENTAL	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	49,004,787.59	On-Going	April 11, 2024	September 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0068	CONSTRUCTION OF ROAD WITH SLOPE PROTECTION STRUCTURE, BRGY. CULO - BRGY. TAPONG, PULUPANDAN, NEGROS OCCIDENTAL	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	24,502,378.99	Completed	April 11, 2024	August 09, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0069	CONSTRUCTION OF SHORELINE PROTECTION ALONG GUIMARAS STRAIT, BRGY. UTOB, PULUPANDAN, NEGROS OCCIDENTAL (PHASE I)	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	49,004,837.02	Completed	April 11, 2024	October 21, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0070	CONSTRUCTION OF SHORELINE PROTECTION ALONG PATIC CREEK, BRGY. UTOB, PULUPANDAN, NEGROS OCCIDENTAL	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	49,004,917.46	Completed	April 11, 2024	October 21, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0071	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PATIC CREEK (PHASE 3), BARANGAY PATIC, PULUPANDAN, NEGROS OCCIDENTAL	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	49,004,842.15	Completed	April 11, 2024	October 21, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MABINI, MUNICIPALITY OF VALLADOLID, NEGROS OCCIDENTAL	SBK CONSTRUCTION SUPPLIES AND SERVICES, INC. (FORMERLY: SBK CONSTRUCTION SUPPLIES AND SERVICES) (34150)	2,925,446.93	On-Going	May 13, 2024	July 26, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0074	CONSTRUCTION OF VALLADOLID SEAWALL, VALLADOLID, NEGROS OCCIDENTAL	GKMM CONSTRUCTION & SUPPLIES, INC. (FORMERLY: GKMM CONSTRUCTION & SUPPLIES) (32953) / ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM: ALFIE'S CONST. & CONST. SUPPLY, INC.) (17162)	48,248,671.88	Completed	April 03, 2024	September 29, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GN0079	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PATIC CREEK (PHASE 4), BARANGAY PATIC, PULUPANDAN, NEGROS OCCIDENTAL	GROUND UP CONSTRUCTION AND SUPPLIES (42322)	48,509,926.08	Completed	May 13, 2024	November 22, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0088	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROAD - ASPHALT OVERLAY - JCT MURCIA - CANSILAYAN - DAMSITE - ABUANAN - BAGO CITY ROAD - K0034+241 - K0034+321	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	2,448,000.72	On-Going	May 13, 2024	May 29, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GN0094	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - ASPHALT OVERLAY - PRIMARY ROADS - BACOLOD SOUTH ROAD - K0033+009 - K0035+830	VICENTE T. LAO CONSTRUCTION (7040)	96,444,396.17	Completed	July 23, 2024	January 18, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0095	CONSTRUCTION OF ROAD ALONG BACOLOD SOUTH ROAD (S00127NR) K0024+(-879)-K0032+000, BAGO CITY AND MUNICIPALITY OF VALLADOLID, NEGROS OCCIDENTAL	VICENTE T. LAO CONSTRUCTION (7040)	98,925,497.94	Completed	July 15, 2024	April 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0096	CONSTRUCTION OF RAIN WATER COLLECTOR SYSTEM (RWCS)	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	2,888,763.48	Completed	June 11, 2024	September 08, 2024	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0100	REHABILITATION OF MULTI-PURPOSE BUILDING (MANUEL Y. TORRES SPORTS CENTER GRAND STAND), BARANGAY POBLACION, BAGO CITY, NEGROS OCCIDENTAL	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY (39473)	19,799,124.11	On-Going	July 15, 2024	May 10, 2025	100.00
Negros Occidental 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GN0112	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES AT DON ESPIRIDION PRESBITERO ELEMENTARY SCHOOL AND SAN ENRIQUE NATIONAL HIGH SCHOOL, SAN ENRIQUE	SILVERRIA CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, OPC (49014)	1,020,910.44	On-Going	November 14, 2024	January 12, 2025	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0001	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- TERTIARY ROADS-GUIHULNGAN-BALOC-ISABELA RD - K0141+204 - K0141+377, K0144+020 - K0144+249, MANJUYOD, NEGRO	J.A. CONST. AND TRADING CORP. (FOR: J.A. CONSTRUCTION) (35189)	4,696,885.39	Completed	February 07, 2024	May 17, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0002	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), LAMOGONG ELEMENTARY SCHOOL, BARANGAY LAMOGONG, MANJUYOD, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839)	4,950,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0003	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF EVACUATION CENTERS / COVERED COURT, MANLUMINSAG, LA LIBERTAD, NEGROS ORIENTAL	RCODE BUILDERS AND AGGREGATES SUPPLY (44166)	4,932,827.23	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0004	BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANLUTO, BINDOY, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	1,965,000.00	Completed	February 07, 2024	May 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0005	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF EVACUATION CENTERS / COVERED COURT, HILAITAN, GUIHULNGAN CITY, NEGROS ORIENTAL	NAKKA CONSTRUCTION (20448)	4,923,353.24	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0006	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), BARANGAY MABATO, AYUNGON, NEGROS ORIENTAL	EJJ CONSTRUCTION AND SUPPLY (52430)	4,936,819.44	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0007	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), BARANGAY TAMPOCON 1, AYUNGON, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,930,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0008	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), BARANGAY CABUGAN, BINDOY, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,927,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0009	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), SACSAC ELEMENTARY SCHOOL, BARANGAY SACSAC, MANJUYOD, NEGROS ORIENTAL	RCODE BUILDERS AND AGGREGATES SUPPLY (44166)	4,950,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0010	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), CAMPUYO ELEM. SCHOOL, BARANGAY CAMPUYO, MANJUYOD, NEGROS ORIENTAL	NAKKA CONSTRUCTION (20448)	4,921,148.88	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0011	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0090+490-K0092+000, TAYASAN, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	47,775,000.00	Completed	February 07, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0012	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT /EVACUATION CENTER), BARANGAY MAPALASAN, LA LIBERTAD, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,943,548.29	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0013	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), BARANGAY TAMAQ, JIMALALUD, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,944,463.85	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0014	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY CANLAHAQ, JIMALALUD, NEGROS ORIENTAL	KAWAII BUILDERS & SUPPLIES (43314)	1,966,796.61	Completed	February 07, 2024	April 02, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0015	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS-DUMAGUETE NORTH RD (JCT BAIK-KABANKALAN-NEGROS OCC BDRY) - K0059+100 - K0059+679, K0060+828	K.M. GOLONG CONSTRUCTION (39667)	17,692,879.80	Completed	February 07, 2024	August 12, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0016	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIK - KABANKALAN - NEGROS OCC BDRY) - K0098+K004 - K0099+500, JIMALALUD, NEGROS ORIENTAL	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	43,071,000.00	On-Going	February 07, 2024	November 07, 2024	95.59
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0017	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF EVACUATION CENTERS / COVERED COURT, BARANGAY PISONG, LA LIBERTAD, NEGROS ORIENTA	NAKKA CONSTRUCTION (20448)	4,939,984.75	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0018	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIK - KABANKALAN - NEGROS OCC BDRY) - K0088+823-K0089+400, TAYASAN, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	17,081,400.00	Completed	March 07, 2024	September 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG HABAG RIVER, LA LIBERTAD, NEGROS O	KOUKEN CONSTRUCTION (26573)	8,731,537.66	Completed	February 07, 2024	June 24, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0020	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG TINAOGAN, BINDOY, NEGROS ORIENTAL	RCODE BUILDERS AND AGGREGATES SUPPLY (44166)	18,800,000.00	Completed	February 07, 2024	September 07, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0021	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG CALAMBA RIVER, GUIHULNGAN CITY, NE	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	29,400,000.00	Completed	February 07, 2024	October 09, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0022	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG	MOLROW CONSTRUCTION & SUPPLY (31326)	30,506,420.00	Completed	March 07, 2024	December 14, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0023	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES PUAN BR. ALONG DUMAGUETE NORTH RD (JCT BAIS-KABANKALAN-NEGROS OCC BDRY), VALLEHERMOSO, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	25,480,000.00	Completed	February 07, 2024	November 18, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0024	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENACE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG P.ZAMORA RIVER, GUIHULNGAN CITY, NEGR	KOUKEN CONSTRUCTION (26573)	29,400,000.00	Completed	February 07, 2024	September 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0026	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0092+000-K0092+850, K0092+883-K0094+000, TAYASAN, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	60,895,360.00	Completed	March 07, 2024	December 31, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0027	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), BARANGAY MARAGONDONG, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	4,899,206.80	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0028	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY PANGCA, LA LIBERTAD, NEGROS ORIENTAL	HIGEL CONSTRUCTION (50154)	4,930,532.48	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0029	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), BARANGAY NASUNGGAN, LA LIBERTAD, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839)	4,940,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0030	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KAUSWAGAN, MANJUYOD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	1,959,741.96	Completed	February 07, 2024	April 02, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0031	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SALVACION, MANJUYOD, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839)	2,954,989.86	Completed	February 07, 2024	April 30, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0032	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), BARANGAY PITOGO, LA LIBERTAD, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,930,000.00	Completed	February 07, 2024	June 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0033	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0094+000-K0095+003, K0095+044-K0096+000, JIMALALUD, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	56,799,900.00	Completed	March 07, 2024	December 28, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0034	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0096+000-K0096+207, K0096+300-K0097+982, JIMALALUD, NEGROS ORIENTAL	TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	53,094,300.00	Completed	March 07, 2024	December 18, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0035	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), BARANGAY MAMBULOD, LA LIBERTAD, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,950,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0036	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY MONGPONG, JIMALALUD, NEGROS ORIENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,935,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0037	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/ EVACUATION CENTER), NUMNUM ELEMENTARY SCHOOL, BARANGAY NUMNUM, TAYASAN, NEGROS ORIENTAL	NAKKA CONSTRUCTION (20448)	4,930,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0038	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY NABHANG, AYUNGON, NEGROS ORIENTAL	EJJ CONSTRUCTION AND SUPPLY (52430)	4,950,000.00	Completed	February 07, 2024	August 24, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0040	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), S. TALAPTAPAN, NALUNDAN, BINDOY, NEGROS ORIENTAL	EJJ CONSTRUCTION AND SUPPLY (52430)	4,935,990.00	Completed	February 07, 2024	June 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0041	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS (COVERED COURT/EVACUATION CENTER), BARANGAY SUBA, MANJUYOD, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839)	4,930,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0042	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS VALLEHERMOSO-CANLAON CITY-LA CASTELLANA RD-K0156+000-K0157+000, K0157+378-K0158+000, VALLEHERMOSO, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	27,504,430.20	Completed	March 07, 2024	May 26, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0044	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY TIGUIB, AYUNGON, NEGROS ORIENTAL	HIGEL CONSTRUCTION (50154)	1,960,000.54	Completed	February 07, 2024	April 02, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0045	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY JILABANGAN, TAYASAN, NEGROS ORIENTAL	NAKKA CONSTRUCTION (20448)	1,970,000.00	Completed	February 07, 2024	April 02, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0046	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY GUINCALABAN, TAYASAN, NEGROS ORIENTAL	NAKKA CONSTRUCTION (20448)	1,970,000.00	Completed	February 07, 2024	April 02, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0047	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE I BARANGAY CONCEPCION, MANJUYOD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	2,939,562.68	Completed	February 07, 2024	April 30, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0048	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF EVACUATION CENTER,BARANGAY SOUTH POBLACION, LA LIBERTAD, NEGROS	KOUKEN CONSTRUCTION (26573)	2,939,397.55	Completed	February 07, 2024	April 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0049	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS VALLEHERMOSO-CANLAON CITY-LA CASTELLANA RD-K0160+500- K0160+627,K0160+834-K0161+000, K0161+889- K0162+000, K0164+700-K0166+487, VALLEHERMOSO, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	37,571,909.68	Completed	March 07, 2024	June 06, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0051	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0099+500-K0100+782, JIMALALUD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	37,779,000.00	Completed	February 07, 2024	October 27, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0052	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG KINAYAN RIVER, GUIHULNGAN CITY, NE	ALEXANDRIA CONSTRUCTION AND SUPPLY (49382)	14,624,973.33	Completed	February 07, 2024	August 05, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0053	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG NAASOG, BARANGAY P. ZAMORA, GUIHUL	KOUKEN CONSTRUCTION (26573)	14,700,000.00	Completed	February 07, 2024	August 13, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0056	BASIC INFRASTRUCTURE PROGRAM (BIP)- PUBLIC WATER SUPPLY SYSTEM- CONSTRUCTION OF WATER WORK SYSTEM (LEVEL II), JIMALALUD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	4,897,507.88	Completed	March 07, 2024	April 30, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0057	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER WORK SYSTEM (LEVEL II), LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	4,906,194.96	Completed	March 07, 2024	April 30, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0059	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM/NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS- KABANKALAN-NEGROS OCC BDRY) - K0100 + 807 - K0101 + 545, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	23,143,680.00	Completed	February 07, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0060	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0102+074-K0103+000, K0107+341-K0107+837	KOUKEN CONSTRUCTION (26573)	43,277,851.93	Completed	February 07, 2024	November 09, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0063	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG MCKINLEY RIVER, GUIHULNGAN CITY, N	EJJ CONSTRUCTION AND SUPPLY (52430)	14,700,000.00	Completed	February 07, 2024	August 05, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0064	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITAGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BOX CULVERT ALONG MABINAY-AYUNGON RD, AYUNGON, NEGROS	HIGEL CONSTRUCTION (50154)	2,940,000.00	Completed	February 07, 2024	August 16, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0065	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITAGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BOX CULVERT ALONG VALLEHERMOSO-CANLAON CITY- LA CASTEL	REKINA CONSTRUCTION SERVICES (47864)	2,913,716.97	Completed	March 07, 2024	November 07, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0066	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - ROAD IMPROVEMENT OF IMELDA HINAKPAN ROAD, CONNECTING GUIHULNGAN BALOC-ISABELA NATIONAL ROAD, GUIHULNGAN CITY, NEGROS ORIENTAL	MOLROW CONSTRUCTION & SUPPLY (31326)	21,730,000.00	Completed	March 07, 2024	June 24, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0068	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239: INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PAVED SHOULDERS ALONG DUMAGUETE NORTH RD (JCT BAIS-KABANKALAN-NEGROS OCC BDRY) - K0071 + 300 - K0071 + 797,	MAI CONSTRUCTION & SUPPLY (30839)	3,525,000.00	Completed	March 07, 2024	April 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0069	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE, TAYASAN, NEGROS ORIENTAL	EJJ CONSTRUCTION AND SUPPLY (52430)	4,940,000.00	Completed	March 07, 2024	August 19, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0071	FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SPILL WAY, BARANGAY BALOGO, GUIHULNGAN CITY, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	4,935,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0073	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0107 + 875 -K0109+754, K0109+792-K0110+000, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	67,958,195.00	Completed	March 07, 2024	November 19, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0074	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K110+000 - K112+480, GUIHULNGAN CITY	KOUKEN CONSTRUCTION (26573)	71,090,482.66	Completed	March 07, 2024	October 20, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0075	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0112+480-K0113+781, K0113+823-K0114+194, GUIHULNGAN CITY, NEGROS ORIENTAL	KAUIE BUILDERS & SUPPLIES INC. (FORMERLY: KAUIE BUILDERS AND CONSTRUCTION SUPPLIES) (33841) / RICKABZ CONSTRUCTION CO. (47161)	48,008,525.34	Completed	February 07, 2024	August 19, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0076	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DUMAGUETE NORTH RD (JCT BAIS - KABANKALAN - NEGROS OCC BDRY) - K0116+689-K0118+400, GUIHULNGAN CITY, NEGROS ORIENTAL	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	49,678,200.00	On-Going	March 07, 2024	December 29, 2024	91.94
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0078	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES ANIBONG BR. (B00102NR) ALONG DUMAGUETE NORTH RD (JCT BAIS-KABANKALAN-NEGROS OCC BDRY), AYUNGON, NEGROS ORIENTAL	RICKABZ CONSTRUCTION CO. (47161)	12,740,000.00	Completed	February 07, 2024	August 12, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0079	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES AYUNGON BR. (B00104NR) ALONG DUMAGUETE NORTH RD (JCT BAIS-KABANKALAN-NEGROS OCC BDRY), AYUNGON, NEGROS ORIENTAL	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	58,479,000.00	On-Going	March 07, 2024	January 23, 2025	95.16



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0080	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES INIBAN BR. 1 (B00105NR) ALONG DUMAGUETE NORTH RD (JCT BAIS-KABANKALAN-NEGROS OCC BDRY), AYUNGON, NEGROS ORIENTAL	RICKABZ CONSTRUCTION CO. (47161)	19,208,000.00	On-Going	February 07, 2024	September 07, 2024	65.93
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HJ0082	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES MABATO BR. 3 ALONG MABINAY - AYUNGON ROAD, AYUNGON, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	26,460,000.00	On-Going	February 07, 2024	December 12, 2024	96.06
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0083	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENACE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG SITIO BLISS, BARANGAY POBLACION, BIND	MAI CONSTRUCTION & SUPPLY (30839)	19,450,000.00	Completed	February 07, 2024	August 08, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0086	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - ROAD IMPROVEMENT OF MANTAHAW-MOLOGPOLOG-NALUNDAN-ATOTES-BULOD ROAD, BINDOY, NEGROS	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859) / EJJ CONSTRUCTION AND SUPPLY (52430)	31,260,000.00	Completed	March 07, 2024	July 10, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0090	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF PUBLIC BUILDING, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	13,762,236.22	Completed	February 07, 2024	March 04, 2025	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0091	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT/ EVACUATION CENTER, DANAWAN, BINDOY, NEGROS ORIENTAL	HIGEL CONSTRUCTION (50154)	4,929,434.00	Completed	March 07, 2024	July 24, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0092	BASIC INFRASTRUCTURE PROGRAM: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF COVERED COURT/ EVACUATION CENTER, STA. MONICA, MANJUYOD, NEGROS ORIENTAL	FAKUJO BUILDERS CO. (46818)	4,925,000.00	Completed	March 07, 2024	July 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0093	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - ROAD IMPROVEMENT OF BARANGAY BANBAN-NABHANG-CAROL-AN ROAD, AYUNGON, NEGROS ORIENTA	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859) / EJJ CONSTRUCTION AND SUPPLY (52430)	38,439,520.00	Completed	February 07, 2024	September 18, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0094	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPROVEMENT OF CABCABAN-CANDABONG ROAD CONNECTING MABINAY-AYUNGON NATIONAL ROAD, MANJ	TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	51,145,000.00	Completed	March 07, 2024	November 07, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0095	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROADS, BARANGAY NASUNGGAN - AYA ROAD, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	48,507,673.14	Completed	March 07, 2024	August 05, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0096	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF PANCIAO - LUCAY - LAMOGONG ROAD, MANJUYOD, NEGROS ORIENTAL	MOLROW CONSTRUCTION & SUPPLY (31326) / RCODE BUILDERS AND AGGREGATES SUPPLY (44166)	37,382,100.00	Completed	March 07, 2024	October 17, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-ROAD IMPROVEMENT OF AQUINO-QUEZON BOUNDARY ROAD, CANLAON CITY, NEGROS OR	YCT BUILDERS CENTER COMPANY, INC. (FORMERLY YCT BUILDERS CENTER CO.) (23830)	26,189,990.49	Completed	March 07, 2024	June 30, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0098	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - ROAD IMPROVEMENT OF ELECIA-IRENE ROAD, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	29,400,000.00	Completed	March 07, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0099	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT/EVACUATION CENTER, POBLACION PROPER, VALLEHERMOSO, NEGROS ORIENTAL	J.A. CONST. AND TRADING CORP. (FOR: J.A. CONSTRUCTION) (35189)	16,830,000.00	Completed	March 07, 2024	December 19, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0100	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BUTONG CONCRETE BRIDGE, MANJUYOD, NEGROS ORIENTAL	GRAM CONSTRUCTION AND SUPPLY (35029)	14,700,000.00	Completed	March 07, 2024	January 01, 2025	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0101	CONSTRUCTION MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), POBLACION PROPER, JIMALALUD, NEGROS ORIENTAL	KAWAII BUILDERS & SUPPLIES (43314)	4,928,000.00	Completed	March 07, 2024	May 01, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0102	CONSTRUCTION MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), SITIO PALIRAN, BRGY PINOCAWAN, VALLEHERMOSO, NEGROS ORIENTAL	MAI CONSTRUCTION & SUPPLY (30839)	4,940,000.00	Completed	March 07, 2024	October 20, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE HIBAIYO RIVER UPSTREAM, GU	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	57,900,000.00	Completed	March 07, 2024	November 20, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HJ0104	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MA	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	57,900,000.00	Completed	March 07, 2024	December 13, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0105	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, SOLONGGON-CANGABO, LA LIBERTAD, NEGROS ORIENTAL	KOUKEN CONSTRUCTION (26573)	29,402,882.59	Completed	March 07, 2024	July 07, 2024	100.00
Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0106	CONSTRUCTION OF TEN (10) UNITS RAINWATER COLLECTOR SYSTEM (RWCS) AT NEGROS ORIENTAL 1ST DISTRICT	MAI CONSTRUCTION & SUPPLY (30839)	2,890,000.00	Completed	April 05, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HJ0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, CANLAON CITY, NEGROS ORIENTAL	REKINA CONSTRUCTION SERVICES (47864)	9,844,291.56	Completed	June 07, 2024	August 06, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0001	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/ OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MAG-ABO TO BARANGAY TAMBOJANGIN, AMLAN, NEGROS ORIENTAL	RACCT CONSTRUCTION AND TRADING (35641)	4,950,000.00	Completed	February 13, 2024	April 21, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0002	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAMBOJANGIN, AMLAN, NEGROS ORIENTAL	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	1,980,000.00	Completed	February 13, 2024	May 27, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0003	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JUGNO, AMLAN, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	May 20, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0004	BASIC INFRASTRUCTURE PROGRAM: MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BIO-OS, AMLAN, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	2,970,000.00	Completed	February 13, 2024	May 28, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0005	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PAL-EW TO BARANGAY STO. NIÑO, TANJAY CITY, NEGROS ORIENTAL	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256)	9,900,000.00	Completed	February 13, 2024	April 10, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0006	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY 2, BAIS CITY, NEGROS ORIENTAL	A. CABIJE CONSTRUCTION SERVICES AND SUPPLY CORP. (42834)	4,929,369.70	On-Going	February 13, 2024	March 20, 2024	20.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0007	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 2, BAIS CITY, NEGROS ORIENTAL	A. CABIJE CONSTRUCTION SERVICES AND SUPPLY CORP. (42834)	2,970,000.00	Completed	February 13, 2024	May 10, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0008	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CONSOLACION, BAIS CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	1,902,716.00	Completed	February 13, 2024	May 03, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0009	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NAPASUAN, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	June 02, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0010	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANTAO, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	May 14, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0011	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUGNAY, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,959,914.30	Completed	February 13, 2024	May 14, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0012	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 4, TANJAY CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	2,970,000.00	Completed	February 13, 2024	May 24, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONCRETING OF ACCESS ROAD LEADING TO TANJAY BOARDWALK, TANJAY CITY, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	19,300,000.00	Completed	February 27, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - TINAPAYAN - CAMBAJAO ROAD LEADING TO PUNCAK, TANAWAN, BALUGO, SIBULAN, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD FROM SITIO PALANGGING LEADING TO TINDOG BATO LAKE, BAIS CITY, NEGROS ORIENTAL	8G CONSTRUCTION AND GENERAL SERVICES (35783)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD FROM CROSSING TABUAC TO CANTUMBOL DOS FALLS, BAIS CITY, NEGROS ORIENTAL	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO BUGSOK FALLS, MABINAY, NEGROS ORIENTAL	VESA ENGINEERING AND CONSTRUCTION (32334)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0018	(TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO NEGROS ORIENTAL STATE UNIVERSITY (MABINAY CAMPUS) GOING TO SITIO BANGKAL TO PROPER OLD NAMANGKA LEADING TO CAYASO CAVE, BRGY. POBLACION, MABINAY, NEGROS ORIENTAL	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	9,750,890.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0019	(ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - SITIO CANTUGOT, BRGY. SAB-AHAN CONNECTING TO LCC DUYAN NG PAG-IBIG FOUNDATION INC. FARM SCHOOL AND BAIS-DUMAGUETE NATIONAL ROAD IN SUPPORT OF THE COFFEE INDUSTRY, BAIS	MG CONSTRUCTION (41069)	14,700,000.00	Completed	February 13, 2024	April 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0020	(ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - SITIO NALANDAN - SITIO CAMBAYUGON CONNECTING NATIONAL HIGHWAY (BOUNDARY TAMISU) IN SUPPORT OF CACAO PROCESSING INDUSTRY, BAIS CITY, NEGROS ORIENTAL	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	14,700,000.00	Completed	February 13, 2024	April 30, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0021	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN MIGUEL, TANJAY CITY, NEGROS ORIENTAL	FIRST GRANDEUR BUILDERS INC. (FORMERLY: FIRST GRANDEUR BUILDERS) (35388)	2,970,000.00	Completed	February 13, 2024	August 12, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0022	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BULWANG, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,980,000.00	Completed	March 12, 2024	June 21, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ACCESS ROAD LEADING TO TUGAS FALLS, BRGY. SAB-AHAN, BAIS CITY, NEGROS	8G CONSTRUCTION AND GENERAL SERVICES (35783)	19,300,000.00	Completed	February 27, 2024	August 10, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - BAIS - CAMBAGAHAN ROAD LEADING TO NILUDHAN FALLS, BAIS CITY, NEGROS ORIENTAL	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0025	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NORTH POBLACION, BARANGAY POBLACION, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	2,964,984.00	Completed	February 13, 2024	July 12, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0026	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 6, TANJAY CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	1,980,000.00	Completed	February 13, 2024	May 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0027	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TANGCULOGAN, BAIS CITY, NEGROS ORIENTAL	FIRST GRANDEUR BUILDERS INC. (FORMERLY: FIRST GRANDEUR BUILDERS) (35388)	4,950,000.00	Completed	February 13, 2024	October 28, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0028	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 1, DUMAGUETE CITY, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	2,966,614.36	On-Going	February 13, 2024	June 04, 2024	5.40
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0029	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANGMATING, SIBULAN, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	4,950,000.00	On-Going	February 13, 2024	August 06, 2024	42.23
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0030	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ENRIQUE VILLANUEVA, SIBULAN, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	1,980,000.00	Completed	February 13, 2024	May 06, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0031	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JANTIANON, AMLAN, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	May 16, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0032	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MABUNAO, BAIS CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	1,980,000.00	Completed	February 13, 2024	May 23, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0033	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANAM-ANGAN, BAIS CITY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,980,000.00	Completed	February 13, 2024	May 14, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0034	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAB-AHAN, BAIS CITY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	July 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0035	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAGPO, BAIS CITY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,976,167.00	On-Going	February 13, 2024	April 27, 2024	68.05
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0036	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMBAGAHAN, BAIS CITY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,980,000.00	Completed	February 13, 2024	May 15, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0037	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HIMOCDONGON, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,959,868.13	Completed	February 13, 2024	May 23, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0038	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LUMBANGAN, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	2,964,570.00	Completed	February 13, 2024	June 26, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0039	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANSAL-ING, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,959,029.04	Completed	February 13, 2024	April 25, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0040	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LUYANG, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,974,927.00	On-Going	February 13, 2024	May 24, 2024	53.10
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0041	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANGGOHOB, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	2,943,184.37	Completed	February 13, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0042	(TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SILAB BARANGAY ROAD 1 LEADING TO KAN-UNTOL/ PASALAN FALLS, PUROK, BOUGAINVILLA, ROSES, SANTAN, CALACHUCHI & WATER SHED AREA, BRGY. SILAB, AMLAN, NEGROS ORIENTAL	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	9,800,000.00	Completed	February 13, 2024	April 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0043	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 5, TANJAY CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	1,980,000.00	Completed	February 13, 2024	May 08, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONCRETING OF ACCESS ROAD LEADING TO BAHIA DE BAIS, DEWEY ISLAND, BAIS CITY, NEG. OR	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	19,300,000.00	Completed	February 27, 2024	June 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONCRETING OF ACCESS ROAD LEADING TO SULFUR LAGOON, BRGY. SAN MIGUEL, TANJAY CITY	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	19,300,000.00	Completed	April 04, 2024	July 18, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONCRETING OF ACCESS ROAD BRGY. CANGGOHOB LEADING TO CANTUMBOL DOS FALLS, MABINAY	RICHFIELD BUILDERS, INC. (FORMERLY: RICHFIELD BUILDERS) (24525)	19,300,000.00	On-Going	February 27, 2024	June 11, 2024	87.96
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0047	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, AMLAN, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	1,980,000.00	Completed	February 13, 2024	June 08, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0048	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ NUEVO, TANJAY CITY, NEGROS ORIENTAL	FIRST GRANDEUR BUILDERS INC. (FORMERLY: FIRST GRANDEUR BUILDERS) (35388)	1,980,000.00	Completed	February 13, 2024	April 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0049	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMBANJAO, BAIS CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	1,980,000.00	Completed	February 13, 2024	April 25, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0050	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL DIKE, BARANGAY PANALAN, BAIS CITY	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	9,800,000.00	Completed	April 04, 2024	July 21, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0051	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG NOVALLAS RIVER, BARANGAY STA. CRUZ VIEJO, TANJAY CITY	DRAGONHART CONSTRUCTION ENTERPRISE, INC. (31725) / KAEI CONSTRUCTION AND SUPPLY (49152)	142,454,497.50	Completed	February 13, 2024	November 28, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0052	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF TAMOGONG RIVER CONTROL STRUCTURE, BAIS CITY, NEGROS	QM BUILDERS (30743)	115,800,000.00	Completed	February 12, 2024	November 05, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0053	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS - REHABILITATION OF RIVER CONTROL STRUCTURE, BARANGAY CONSOLACION, BAIS CITY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	114,338,859.58	On-Going	February 13, 2024	October 28, 2024	88.55
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0054	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, CONSTRUCTION OF NAMANGYAN RIVER CONTROL, MABINAY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	87,611,385.00	Completed	February 13, 2024	October 30, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0055	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGTIC, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	2,964,689.22	Completed	February 27, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0056	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AMLAN RIVER, BARANGAY TAMBUHANGIN, NEGROS ORIENTAL	DRAGONHART CONSTRUCTION ENTERPRISE, INC. (31725) / KAL CONSTRUCTION AND SUPPLY (49152)	144,750,000.00	Completed	February 13, 2024	December 18, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0057	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY INAPOY, MABINAY, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	1,960,614.80	Completed	February 13, 2024	May 04, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HK0058	(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-E.J. BLANCO ROAD CONNECTING TO THE DUMAGUETE NORTH ROAD AND FLORES AVENUE IN SUPPORT OF DUMAGUETE CITY FOOD INDUSTRY, DUMAGUETE CITY, NEGROS ORIENTAL	A. CABIJE CONSTRUCTION SERVICES AND SUPPLY CORP. (42834)	19,600,000.00	Completed	February 13, 2024	August 26, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0059	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS - CONSTRUCTION OF CALABNUGAN CIS FLOOD/ SLOPE PROTECTION WORKS/RIVER SILL, SIBULAN, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	19,600,000.00	Completed	April 04, 2024	September 05, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0061	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF ILOG RIVER CONTROL (INTERM	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	29,252,880.00	On-Going	April 04, 2024	March 25, 2025	32.47
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0062	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIBULAN HIGH SCHOOL, BRGY. POBLACION, SIBULAN, NEGROS ORIENTAL	RACCT CONSTRUCTION AND TRADING (35641)	4,950,000.00	Completed	February 27, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0063	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMANJAC, DUMAGUETE CITY, NEGROS ORIENTAL	C. LARA CONSTRUCTION (17304)	1,980,000.00	Completed	April 04, 2024	August 21, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0064	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TACLOBO, DUMAGUETE CITY, NEGROS ORIENTAL	C. LARA CONSTRUCTION (17304)	2,941,183.00	Completed	February 27, 2024	June 30, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0065	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MABINAY, NEGROS ORIENTAL	PER CONSTRUCTION AND SUPPLY (37314)	9,900,000.00	Completed	February 27, 2024	November 30, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0066	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - BAIS-KABANKALAN ROAD K0061+796 - K0063+093, MABINAY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	29,773,380.00	Completed	February 27, 2024	May 19, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0067	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-BAIS-KABANKALAN ROAD- K0067+277- K0069+000, MABINAY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	41,086,500.00	Completed	February 27, 2024	June 01, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0068	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - BAIS-KABANKALAN ROAD K0085+848 - K0086+301, MABINAY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	20,109,600.00	Completed	February 27, 2024	May 08, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0069	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DUMAGUETE NORTH ROAD-K0000+308 -K0001+810, DUMAGUETE CITY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	42,999,460.00	Completed	February 27, 2024	June 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0070	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DUMAGUETE SOUTH ROAD-K0000+383 -K0001+270, DUMAGUETE CITY, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	28,474,880.00	Completed	February 22, 2024	May 15, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0071	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-BAYAWAN-MABINAY ROAD-K0144+000-K0145+036, K0146+801-K0147+780, MABINAY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	42,286,020.00	Completed	February 27, 2024	June 02, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0072	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - STA. CATALINA - PAMPLONA - TANJAY CITY - K0035+860 - K0036+217, K0037+408 - K0038+940, PAMPLONA, NEGROS ORIEN	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	41,064,940.00	Completed	February 22, 2024	May 27, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0073	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, METRO DUMAGUETE DIVERSION ROAD, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	66,495,000.00	On-Going	April 16, 2024	January 12, 2025	48.39
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0074	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, WIDENING OF PERMANENT BRIDGES, OCOY BR. (B00074NR) ALONG DUMAGUETE NORTH RD (DUMAGUETE - JCT BAIS- KABANKALAN), NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962) / R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	29,400,000.00	On-Going	April 16, 2024	December 25, 2024	90.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0075	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, WIDENING OF PERMANENT BRIDGES, CALO BR. (B00076NR) ALONG DUMAGUETE NORTH ROAD (DUMAGUETE-JCT. BAIS-KABANKALAN), NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962) / RICHFIELD BUILDERS, INC. (FORMERLY: RICHFIELD BUILDERS) (24525)	22,295,000.00	Completed	April 16, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0076	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, WIDENING OF PERMANENT BRIDGES, AYUQUITAN (SAN JOSE) BR. (B00078NR) ALONG DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN), NEGROS ORIENTAL	JAIME B. CHING ENTERPRISES (4256)	15,044,484.16	On-Going	April 16, 2024	October 04, 2024	2.01
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0077	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONCRETING OF ROAD, BRGY. SAN ANTONIO TO BRGY. CALABNUGAN, SIBULAN, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	4,950,000.00	Completed	March 06, 2024	June 09, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0078	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONCRETING OF ROAD, BRGY. POLO, TANJAY CITY, NEGROS ORIENTAL	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256)	4,939,440.00	On-Going	March 06, 2024	April 10, 2024	0.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0079	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONCRETING OF ROAD, BRGY. BAJUMPANDAN, DUMAGUETE CITY, NEGROS ORIENTAL	ASHLEYKA CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: ASHLEYKA CONSTRUCTION AND SUPPLIES) (41140)	4,950,000.00	Completed	March 06, 2024	April 10, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0080	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN)-K0026+548-K0026+700, NEGROS ORIENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	13,473,820.80	On-Going	March 12, 2024	July 29, 2024	98.67
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0081	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, WIDENING OF PERMANENT BRIDGES, JILOCON BR. (CANTILEVERED) (B00080NR) ALONG DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN), NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	11,270,000.00	Completed	April 16, 2024	September 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0082	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, WIDENING OF PERMANENT BRIDGES, TAPON NORTE BR. (B00079NR) ALONG DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN), NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962) / TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	21,070,000.00	On-Going	April 16, 2024	January 11, 2025	47.76
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING ALONG DUMAGUETE NORTH RD (DUMAGUETE - JCT BAIS - KABANKALAN) (S00353NR) - K0006+1250-K0006+1350, NEGROS ORI	RACCT CONSTRUCTION AND TRADING (35641)	1,048,600.00	Completed	March 20, 2024	May 15, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHARGE(MVUC) AS PER R.A. 11239- INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS/ROADWAY LIGHTING ALONG DUMAGUETE NORTH ROAD (DUMAGUETE-JCT. BAIS-KABANKALAN)	RACCT CONSTRUCTION AND TRADING (35641)	1,470,000.00	Completed	March 20, 2024	August 13, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING ALONG DUMAGUETE NORTH RD (DUMAGUETE - JCT BAIS - KABANKALAN) (S00353NR) - K0011+774-K0012+589, NEGROS ORIEN	RACCT CONSTRUCTION AND TRADING (35641)	5,458,600.00	On-Going	March 20, 2024	September 15, 2024	4.22
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0086	ORGANIZATIONAL OUTCOME1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT-BAIS-KABANKALAN)-K0021+973-K0022+538, NEGROS ORIENTAL	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	31,440,880.00	On-Going	March 12, 2024	October 04, 2024	66.30
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0087	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING - PRIMARY ROADS - BAIS-KABANKALAN RD - K0096+381 - K0096+904, NEGROS ORIENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	33,429,800.00	Completed	March 12, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0088	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS-STA.CATALINA-PAMPLONA-TANJAY CITY-K0052+440-K0056+820, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	96,500,000.00	Completed	May 16, 2024	October 05, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0089	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH ROAD (DUMAGUETE-JCT.BAIS-KABANKALAN)K0025+238-K0026+305,K0027+420	NALE CONSTRUCTION (18552) / RICHFIELD BUILDERS, INC. (FORMERLY: RICHFIELD BUILDERS) (24525)	83,955,000.00	Completed	April 04, 2024	January 11, 2025	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0090	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH ROAD (DUMAGUETE-JCT BAIS-KABANKALAN) - K0002+084-K0002+863	TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	24,598,000.00	Completed	April 04, 2024	November 02, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0091	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN) K0020+455-K0021+857, NEGR	TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	44,618,390.25	On-Going	April 04, 2024	November 07, 2024	72.09
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0092	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH ROAD (DUMAGUETE-JCT BAIS-KABANKALAN) K0041+340-K0042+732, NE	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	45,080,000.00	Completed	April 04, 2024	November 11, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0093	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-BAIS-KABANKALAN RD-K0096+381-K0097+000,NEGROS ORIENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	22,932,000.00	Completed	April 04, 2024	July 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0094	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, BRGY. BANTAYAN, DUMAGUETE CITY, NEGROS ORIENTAL	MG CONSTRUCTION (41069)	4,950,000.00	Completed	April 04, 2024	May 15, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0095	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH RD(DUMAGUETE-JCT BAIS-KABANKALAN) K0011+228-K0012+589,K0013+226	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	65,620,000.00	Completed	April 04, 2024	December 17, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0096	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - SECONDARY ROADS- STA. CATALINA-PAMPLONA-TANJAY CITY- K0058+000-K0059+360, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	30,939,580.00	Completed	April 04, 2024	July 02, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0097	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY STO. NIÑO, TANJAY CITY, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	9,900,000.00	Completed	April 04, 2024	June 03, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0098	BASIC INFRASTRUCTURE PROGRAM (BIP):ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF ROAD, BRGY.BAHI-AN, TANJAY CITY, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	9,900,000.00	Completed	April 04, 2024	June 03, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0099	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN) K0035+046-K0036+500	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	46,060,000.00	On-Going	May 27, 2024	January 06, 2025	81.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0100	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. PANAM-ANGAN, BAIS CITY, NEGROS ORIENTAL	RACCT CONSTRUCTION AND TRADING (35641)	4,950,000.00	Completed	April 16, 2024	May 21, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0102	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING-PRIMARY ROADS-BAIS-KABANKALAN RD-K0099+000-K0099+820, NEGROS ORIENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	51,938,180.00	On-Going	April 16, 2024	November 24, 2024	88.25
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0103	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS /FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION WOMEN'S ASSOCIATION CENTER (POWAS), PAMPLONA, NEGROS ORIENTAL	SUPREME MEGA STRUCTURE BUILDERS, INC. (38607)	4,950,000.00	Completed	April 22, 2024	October 08, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0104	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM AT 1) FABIANA G. BANOOGON MEMORIAL ELEMENTARY SCHOOL, SITIO CAMANSI, BARANGAY NOVALLAS, TANJAY CITY, NEGROS ORIENTAL 2) GRACIANO BANOOGON SR. MEMORIAL HIGH SCHOOL,	DOUBLE J AND T CONSTRUCTION AND SUPPLY CORPORATION (50227)	2,892,759.40	On-Going	April 22, 2024	August 22, 2024	88.80
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0105	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF TAMOGONG RIVER CONTROL STRUCTURE, BAIS CITY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	96,500,000.00	Completed	May 09, 2024	February 19, 2025	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0106	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF TANJAY RIVER CONTROL STRUCTURE, TANJAY CITY, NEGROS ORIENTAL	QM BUILDERS (30743)	39,200,000.00	Completed	May 29, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SHORE PROTECTION, BARANGAY LOOC TO BARANGAY PIAP	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	96,500,000.00	On-Going	May 29, 2024	January 25, 2026	37.57
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SHORE PROTECTION, BARANGAY LOOC, DUMAGUETE CITY,	J. SIMEON CONSTRUCTION (31867)	96,500,000.00	On-Going	May 29, 2024	January 25, 2026	70.79
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG DUMAGUETE NORTH ROAD, AMLAN, NEGROS ORIENTAL	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	98,000,000.00	On-Going	May 29, 2024	April 23, 2025	55.91
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF LOOC SHORE PROTECTION, LOOC, SIBULAN	LEDA CONSTRUCTION INCORPORATED (12229) / JCW CONSTRUCTION (32161)	93,605,000.00	On-Going	May 29, 2024	February 12, 2025	61.27
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0115	BASIC INFRASTRUCTURE PROGRAM (BIP): BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ILOG RIVER, MABINAY, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	98,208,000.00	On-Going	May 29, 2024	May 11, 2025	51.06
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0124	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BANICA RIVER CONTROL STRUCTURE, BARANGAY BALUGO, DUMAGUETE CI	HGG BUILDERS & SUPPLY (17824)	48,250,000.00	On-Going	May 29, 2024	April 22, 2025	40.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0125	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BANICA RIVER CONTROL STRUCTURE, BARANGAY CANDAU-AY, DUMAGUETE	HGG BUILDERS & SUPPLY (17824)	47,671,864.57	On-Going	May 29, 2024	January 22, 2025	60.30
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0126	BASIC INFRASTRUCTURE PROGRAM (BIP): BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TANJAY RIVER PAMPLONA SECTION, PAMPLONA, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	99,000,000.00	Completed	May 29, 2024	March 22, 2025	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG):SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES:CONSTRUCTION OF BULOD RIVER CONTROL(UPSTREAM), MABINAY, NEGROS O	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	94,569,970.85	On-Going	May 29, 2024	February 13, 2025	50.17
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0128	BASIC INFRASTRUCTURE PROGRAM (BIP): BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF TANJAY RIVER CONTROL STRUCTURE, TANJAY CITY, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	99,000,000.00	On-Going	May 29, 2024	May 06, 2025	83.69
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HK0129	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF NAMANGYAN RIVER CONTROL, BAGTIC	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	94,569,121.33	On-Going	May 29, 2024	February 13, 2025	60.28
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0130	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN)-K0031+000-K0031+1001, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	29,400,000.00	Completed	May 29, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0131	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN)- K0039+500-K0040+218, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	29,400,000.00	Completed	May 29, 2024	August 24, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0132	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DUMAGUETE NORTH RD (DUMAGUETE-JCT BAIS-KABANKALAN)- K0040+218-K0041+340, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	39,200,000.00	Completed	May 29, 2024	September 02, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HK0133	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD-PRIMARY ROADS-BAIS-KABANKALAN RD-K0093+586-K0094+000, NEGROS ORIENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	17,150,000.00	Completed	May 29, 2024	November 10, 2024	100.00
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0138	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING(SPORTS COMPLEX),MABINAY, NEGROS ORIENTAL	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	29,700,000.00	On-Going	June 24, 2024	February 24, 2025	95.36
Negros Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HK0139	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE (PHASE I), BARANGAY 1, BASI CITY, NEGROS ORIENTAL	DOUBLE J AND T CONSTRUCTION AND SUPPLY CORPORATION (50227)	4,950,000.00	On-Going	August 27, 2024	January 16, 2025	47.50
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): CANALUM-NARRA-LOURDES FALLS ROAD LEADING TO LOURDES FALLS, BRGY. NARRA, BAYAWAN CI	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	9,800,000.00	Completed	February 19, 2024	April 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): LAPAY-DAWIS-NILUDHAN ROAD LEADING TO NILUDHAN FALLS, BRGY. DAWIS, BAYAWAN CITY, NE	DOUBLE J AND T CONSTRUCTION AND SUPPLY CORPORATION (50227)	9,800,000.00	Completed	February 19, 2024	April 21, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0003	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: OFF-CARRIAGEWAY IMPROVEMENT : PRIMARY ROADS: DUMAGUETE SOUTH RD: K0096 + 838 - K0097 + 012, STA. CATALINA, NEGROS ORIENTAL	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	9,800,000.00	Completed	February 19, 2024	April 29, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): ACCESS ROAD LEADING TO BALANAN LAKE, SIATON, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	9,800,000.00	Completed	February 19, 2024	April 21, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0005	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS : PRIMARY ROADS: DUMAGUETE SOUTH RD : K0033 + 518 - K0034 + 324, (K0033 + 0	MG CONSTRUCTION (41069)	32,340,000.00	Completed	February 20, 2024	November 26, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0006	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING : PRIMARY ROADS: DUMAGUETE SOUTH RD : K0056 + 422 - K0057 + 000, SIATON, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	22,451,800.00	Completed	February 19, 2024	July 05, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): BAYAWAN COASTAL ROAD (VILLAREAL-CARANOCHÉ SECTION) LEADING TO BAYAWAN BEACH AND CO	LEBCURT CONSTRUCTION SERVICES (48542)	9,800,000.00	Completed	February 20, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): ACCESS ROAD LEADING TO THE RED ROCK HOT SPRING, OCEAN 24 AND GEOTHERMAL POWER PLAN	BIGFOOT CONSTRUCTION AND SUPPLY (24769)	9,800,000.00	Completed	February 20, 2024	April 22, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0009	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING : PRIMARY ROADS: DUMAGUETE SOUTH RD : K0058 + 914 - K0059 + 543, SIATON, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	34,300,000.00	Completed	February 19, 2024	October 03, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0010	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF CANAWAY RIVER CONTROL (DOWNSTREAM A)SIATON, NEGRO	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	45,080,000.00	Completed	February 20, 2024	September 11, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0011	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF LICOLICO RIVER CONTROL ALONG UPSTREAM BSIATON, NE	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	45,080,000.00	Completed	February 20, 2024	September 11, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0012	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF TIABANAN RIVER CONTROL	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	45,080,000.00	Completed	February 20, 2024	September 07, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0013	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: REHABILITATION OF RIVER CONTROL ALONG	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	45,080,000.00	Completed	February 20, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0014	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: WIDENING OF PERMANENT BRIDGES: MAYABON BR. (B00013NR) ALONG DUMAGUETE SOUTH RD, ZAMBOANGUITA, NEGROS ORIENTAL	CEBU 7H TECHNOCHEM INDUSTRIES, INC. (31578) / UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	72,375,000.00	Completed	March 01, 2024	January 03, 2025	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0015	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF RIVER CONTROL ALONG UPSTREAM A OF BANGCOLOTAN RIVER	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	45,080,000.00	Completed	February 20, 2024	October 03, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): ROAD FROM MANALONGON CROSSING HIGHWAY LEADING TO THE STATION OF THE CROSS IN BRGY.	TRIBATA CONSTRUCTION AND DEVELOPMENT (45088)	9,800,000.00	Completed	February 19, 2024	June 05, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0017	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF MANTUYOP RIVER CONTROL, SIATON, NEGROS ORIENTAL	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	44,067,660.00	Completed	February 20, 2024	September 11, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0018	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING :TERTIARY ROADS: DUMAGUETE CITY - VALENCIA - BACONG RD - K0012 + 095 - K0013 + 986 (K0012 + 095.00 - K0013 + 958.59), BACONG, NEGROS OR	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	96,500,000.00	Completed	March 02, 2024	March 13, 2026	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0019	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: WIDENING OF PERMANENT BRIDGES: JUAN COLON BR. (B00014NR) ALONG DUMAGUETE SOUTH RD, ZAMBOANGUITA, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	35,280,000.00	Completed	February 19, 2024	October 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0020	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF CANAWAY RIVER CONTROL (UPSTREAM A), SIATON, NEGROS	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	45,080,000.00	Completed	February 20, 2024	September 11, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0021	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF CANAWAY RIVER CONTROL (DOWNSTREAM B), SIATON, NEGRO	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	45,080,000.00	Completed	February 20, 2024	September 11, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): CROSSING ARCO ROAD LEADING TO FOREST CONSERVATION AND REHABILITATION ECO-TOURISM S	NALE CONSTRUCTION (18552)	9,800,000.00	Completed	February 19, 2024	April 21, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0023	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS : SECONDARY ROADS: BAYAWAN-KABANKALAN RD - K0113 + 073 - K0113 + 910, BAYAWAN CITY, NEGR	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	39,888,940.00	Completed	February 19, 2024	December 18, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0024	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING : PRIMARY ROADS: DUMAGUETE SOUTH RD : K0057+000 - K0058 + 184, SIATON, NEGROS ORIENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	47,983,740.00	Completed	February 19, 2024	November 12, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0025	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM: RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: SANGKE BR. (B00046NR) ALONG DUMAGUETE SOUTH RD., BASAY, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	4,900,000.00	Completed	March 11, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0026	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF SIATON RIVER CONTROL,	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	48,368,880.00	Completed	March 11, 2024	October 01, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): BANGA-MANTAPI-MAG-ASO ROAD LEADING TO MAG-ASO AND MANTAPI FALLS, BRGY. NANGKA, BAYA	NALE CONSTRUCTION (18552)	9,800,000.00	Completed	February 19, 2024	April 21, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF MINABA - TAYAWAN ROAD , B	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	39,200,000.00	Completed	February 19, 2024	June 30, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0029	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS : PRIMARY ROADS: DUMAGUETE SOUTH RD : K0010 + 000 - K0010 + 670, K0012 + 315 - K001	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	57,329,544.76	Completed	March 11, 2024	July 08, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0030	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING : PRIMARY ROADS: DUMAGUETE SOUTH RD - K0054 + 473 - K0056 + 422, SIATON, NEGROS ORIENTAL	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	104,220,000.00	Completed	March 11, 2024	November 03, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0031	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: WIDENING OF PERMANENT BRIDGES: CANAWAY BR. (B00017NR) ALONG DUMAGUETE SOUTH RD., SIATON, NEGROS ORIENTAL	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	94,570,000.00	Completed	March 02, 2024	March 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): ACCESS ROAD LEADING TO THE FIL-AM-JAP AMITY MEMORIAL SHRINE, SAGBANG, VALENCIA, NE	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	9,800,000.00	Completed	February 19, 2024	April 30, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0033	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE :PRIMARY ROADS: DUMAGUETE SOUTH RD - K0006 + (-649) - K0007 + 435 (K0006 + (-649) - K0007 + 435; K0007 + 703 - K0008 + 00	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	95,831,255.00	Completed	March 01, 2024	July 17, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0034	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS : TERTIARY ROADS: DUMAGUETE CITY-VALENCIA-BACONG RD : K0009 + 691 - K0009	HUUMANKIND CONSTRUCTION SERVICES (50125)	3,920,000.00	Completed	March 11, 2024	October 29, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0035	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM: RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES: CAWITAN BR. (B00033NR) ALONG DUMAGUETE SOUTH RD.,STA. CATALINA, NEGROS ORIENTAL	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	7,840,000.00	Completed	March 11, 2024	July 14, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0036	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF BAYAWAN RIVER CONTROL,	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	45,080,000.00	Completed	March 11, 2024	October 01, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HL0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): ACCESS ROAD LEADING TO WRITER'S VILLAGE, CAMP LOOKOUT, VALENCIA, NEGROS ORIENTAL	R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: R.E. SINGSON CONSTRUCTION) (24556)	9,800,000.00	Completed	March 11, 2024	May 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239: INSTALLATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG DUMAGUETE SOUTH RD., NEGROS ORIENTAL	RKVT CONSTRUCTION (54400)	821,599.54	Completed	March 11, 2024	April 24, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES: CONSTRUCTION OF CAYAOCAL - BUSAY ROA	PHILSOUTH BUILDERS INC (FORMERLY:PHILSOUTH BUILDERS) (21962)	39,200,000.00	Completed	March 02, 2024	July 12, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES: CONSTRUCTION OF CANDUGAY - CASALAAN	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	39,200,000.00	Completed	March 11, 2024	July 21, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0041	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS: PRIMARY ROADS: DUMAGUETE SOUTH RD - K0017 + 679 - K0017 + 974, K0026 + 200 - K002	QM BUILDERS (30743)	32,393,900.00	Completed	March 11, 2024	June 23, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0042	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF RIVER CONTROL ALONG SI	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	45,080,000.00	Completed	March 11, 2024	October 01, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0043	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS: SECONDARY ROADS: DUMAGUETE SOUTH RD - K0102 + 130 - K0103 + 000, BAYAWAN CITY, NEGROS	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	36,831,340.00	Completed	April 08, 2024	July 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0044	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE : SECONDARY ROADS: BAYAWAN-KABANKALAN RD : K0139 + 200 - K0139 + 35	UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	29,400,000.00	Completed	April 08, 2024	August 01, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0045	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS : SECONDARY ROADS: BAYAWAN-KABANKALAN RD : (S00278NR) CHAINAGE 26817 - CH	TRINITYCAD CORPORATION (FORMERLY:TRINITY CONSTRUCTION AND DEVELOPMENT) (27755)	4,877,503.87	Completed	April 11, 2024	August 31, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0046	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF PAGATBAN RIVER CONTROL	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	45,080,000.00	Completed	April 11, 2024	November 01, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HL0047	ORGANIZATIONAL OUTCOME 001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS: PRIMARY ROADS: DUMAGUETE SOUTH RD - K0087 + 859 - K0088 + 281,STA. CATALINA NEG	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	19,342,260.00	Completed	April 11, 2024	August 13, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HL0048	ORGANIZATIONAL OUTCOME 002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF NASIGID SRIS DRAINAGE CANAL, ZAMBOANGUITA, NEGROS O	NRS BUILDERS AND SUPPLIES (36165)	20,778,940.00	Completed	April 11, 2024	October 15, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239: INSTALLATION / APPLICATION / CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS AND PEDESTRIAN REFUGE ISLAND ALONG DUMAGUETE SOUTH RD, BACONG, NEGRO	MG CONSTRUCTION (41069)	1,185,500.00	Completed	April 11, 2024	June 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES: CONSTRUCTION OF MANTUYOP RIVER CONTROL, UPSTREAM B, SITIO MANGAPO, MANTUYOP, SIATON, NEG	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (43834)	29,700,000.00	Completed	April 11, 2024	October 17, 2024	100.00
Negros Oriental 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HL0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: RAINWATER COLLECTOR SYSTEM: RAINWATER COLLECTORS IN PUBLIC FACILITIES: 1) MARCELINO E. ELIGAN BANLAS ES, STA. CATALINA; 2) CARMEN TEVES TIA MEMORIAL ES, STA. CATALINA; 3) BAKNIT ELEMENTARY SCHOOL, STA. CATALI	H.I.T. CONTRACTORS (44296)	2,895,000.00	Completed	May 08, 2024	October 04, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0001	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0067+000 - K0067+657	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	22,932,378.25	On-Going	February 14, 2024	July 15, 2024	89.91
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0002	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0066+000 - K0066+648	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	22,910,838.00	On-Going	February 14, 2024	July 15, 2024	63.40
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), GABAYAN-TALAYONG-LOWER CABANGCALAN-CAMPALANAS ROAD LEADING TO MARINE PROTECTIVE AREAS	VIKING CONSTRUCTION & SUPPLIES (18129)	4,801,661.18	On-Going	February 14, 2024	April 09, 2024	95.64
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CALUNASAN-BANDILAAN LEADING TO BUTTERFLY SANCTUARY AND BANDILAAN MOUNTAIN VIEW PARK, B	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,900,000.00	On-Going	February 14, 2024	April 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CANLAMBO-BALOLONG-BINTANGAN ROAD, BRGY. CANLAMBO, LARENA, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,900,000.00	On-Going	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), NONOC-CANG-ALLAS-CALUNASAN ROAD LEADING TO ST. FRANCIS OF ASSISI CHURCH & BELFRYM CANT	PJMEPP CONSTRUCTIONS INC. (41322)	4,654,998.36	On-Going	February 12, 2024	April 07, 2024	93.39
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (EVACUATION CENTER) BUILDING IN BARANGAY SAGUING, MARIA, SIQUIJOR	TESAR BUILDERS (34970)	1,967,528.40	On-Going	February 13, 2024	June 11, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY MANAN-AO, ENRIQUE VILLANUEVA, SIQUIJOR	VNCO CONSTRUCTION (48929)	1,967,527.16	On-Going	February 14, 2024	June 12, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0009	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0070+000 - K0070+663	JCJD PREMIER BUILDERS CORPORATION (53034)	22,416,330.25	On-Going	February 14, 2024	July 15, 2024	65.89
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0010	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0071+000 - K0071+648	JCJD PREMIER BUILDERS CORPORATION (53034)	22,414,355.51	On-Going	February 14, 2024	July 16, 2024	95.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), LAMBOJON ROAD CONNECTING TO MANUFACTURI	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	57,318,247.28	On-Going	February 21, 2024	October 20, 2024	89.09
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0012	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, NETWORK DEVELOPMENT PROGRAM, ROAD WIDENING - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0028+000 - K0029+260	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	29,400,000.00	On-Going	October 10, 2024	September 13, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE II AT DATAG RIVER (DOW	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,500,000.00	On-Going	February 29, 2024	March 31, 2025	69.01
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE III AT DATAG RIVER (DO	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,500,000.00	Completed	February 29, 2024	March 31, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY TACDOG, SIQUIJOR, SIQUIJOR	TESAR BUILDERS (34970)	4,655,163.33	On-Going	February 13, 2024	July 01, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES, CONSTRUCTION (COMPLETION) OF DISASTER EVACUATION BUILDING IN BARANGAY PANLAUTAN, SIQUIJOR, SIQUIJOR	TESAR BUILDERS (34970)	1,869,381.91	On-Going	February 13, 2024	June 11, 2024	17.53



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0017	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0069+000 - K0069+660	VIKING CONSTRUCTION & SUPPLIES (18129)	22,518,812.97	Completed	February 14, 2024	July 15, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0018	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0068+000 - K0068+651	VIKING CONSTRUCTION & SUPPLIES (18129)	22,451,093.49	On-Going	February 14, 2024	July 15, 2024	80.10
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO OMPAS BEACH, LILOAN, MARIA, SIQUIJOR	VIKING CONSTRUCTION & SUPPLIES (18129)	4,826,499.97	On-Going	February 14, 2024	April 09, 2024	89.73
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD IN BARANGAY CALUNASAN, MARIA, SIQUIJOR	PJMEPP CONSTRUCTIONS INC. (41322)	4,702,488.40	On-Going	February 12, 2024	April 07, 2024	84.77
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), UPGRADING/CONCRETE PAVING OF PONONG - CANTABON BARANGAY ROAD LEADING TO TULAWOG CAVE T	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	19,300,000.00	On-Going	February 19, 2024	July 04, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 CP	24HM0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), SAN ANTONIO-CANTABON-BANDILAAN ROAD LEADING TO VARIOUS CANTABON CAVE, HEALING SITES AN	PJMEPP CONSTRUCTIONS INC. (41322)	4,654,996.02	On-Going	February 12, 2024	April 07, 2024	96.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0023	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT DATAG RIVER, HELEN, LARENA, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	96,500,000.00	On-Going	February 19, 2024	February 06, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY CANDANAY SUR, SIQUIJOR, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	5,940,000.00	On-Going	February 14, 2024	July 12, 2024	54.94
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0025	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0065 + 000 - K0065 + 645	PJMEPP CONSTRUCTIONS INC. (41322)	21,810,517.80	On-Going	February 12, 2024	July 14, 2024	41.23
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0026	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0054 - 000 - K0054 + 480	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	18,825,800.00	On-Going	February 23, 2024	August 05, 2024	96.97
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD IN BARANGAY CANG-ASA, SIQUIJOR, SIQUIJOR	PJMEPP CONSTRUCTIONS INC. (41322)	4,702,498.66	On-Going	February 12, 2024	April 07, 2024	85.47
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BASAC, LARENA, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,950,000.00	On-Going	February 14, 2024	April 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY TINAGO, SIQUIJOR, SIQUIJOR	PJMEPP CONSTRUCTIONS INC. (41322)	4,702,492.38	On-Going	February 12, 2024	April 07, 2024	82.64
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0030	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG LOTLOTON RIVER, BARANGAY LOTLOTON, ENRIQUE VIL	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	67,550,000.00	On-Going	February 19, 2024	January 08, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY CANDAPING A, MARIA, SIQUIJOR	VNCO CONSTRUCTION (48929)	1,967,286.34	On-Going	February 14, 2024	June 12, 2024	47.77
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY TEBJONG, SIQUIJOR, SIQUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,964,715.37	On-Going	February 13, 2024	June 11, 2024	66.60
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0033	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0064 + 185 - K0064 + 707	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	18,711,140.00	On-Going	February 14, 2024	June 30, 2024	91.77
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0034	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0062 + 987 - K0063 + 407	PJMEPP CONSTRUCTIONS INC. (41322)	14,292,675.78	On-Going	February 12, 2024	June 03, 2024	85.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, TRAVERSING BARANGAY POLANGYUTA-BOLOS-SONGCULA	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,950,000.00	On-Going	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, TRAVERSING DUMANHUG-CAIPILAN, BARANGAY DUMANHU	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,950,000.00	On-Going	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD IN BARANGAY OLAVE, ENRIQUE VILLANUEVA, SIQUIJO	JCJD PREMIER BUILDERS CORPORATION (53034)	4,796,373.25	On-Going	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY TALAYONG, LAZI, SIQUIJOR	VIKING CONSTRUCTION & SUPPLIES (18129)	4,752,192.54	Completed	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0039	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD CONTROL STRUCTURE AT SEÑORA RIVER, NAGERONG, LAZI, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	67,550,000.00	On-Going	February 19, 2024	February 06, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY BASAC, LARENA, SIQUIJOR	VIKING CONSTRUCTION & SUPPLIES (18129)	2,818,410.54	On-Going	February 14, 2024	June 22, 2024	3.95



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0041	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, LUYANG-POO-LAZI RD - K0010+000 - K0010+411	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	14,486,360.00	On-Going	February 14, 2024	June 01, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0042	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0072+315 - K0072+684	PJMEPP CONSTRUCTIONS INC. (41322)	12,803,112.00	On-Going	February 12, 2024	May 23, 2024	65.18
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0043	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0072+000 - K0072+138	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	5,073,460.00	On-Going	February 14, 2024	April 11, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND / OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY NAPO, SAN JUAN, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,950,000.00	On-Going	February 14, 2024	April 09, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0045	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, REHABILITATION OF FLOOD CONTROL STRUCTURE, BARANGAY LALAO, SAN JUAN, SIQUIJOR	WYNE ROSE CONSTRUCTION AND SUPPLY CORP. (53832) / P.B. OBIAL CONSTRUCTION (16784)	49,000,000.00	On-Going	March 25, 2024	October 27, 2024	84.70
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY LOMANGCAPAN, ENRIQUE VILLANUEVA, SIQUIJOR	JCJD PREMIER BUILDERS CORPORATION (53034)	1,912,156.32	On-Going	February 14, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY TAG-IBO, SAN JUAN, SIQUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,939,385.42	On-Going	February 13, 2024	June 11, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 LP	24HM0048	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION (COMPLETION) OF DPWH SIQUIJOR DEO BUILDING, MARIA, SIQUIJOR (PHASE 2)	VIKING CONSTRUCTION & SUPPLIES (18129) / JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)	48,617,115.68	On-Going	April 26, 2024	March 21, 2025	47.94
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0049	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0053+531 - K0053+819	RKVT CONSTRUCTION (54400)	10,652,600.00	On-Going	February 14, 2024	May 06, 2024	92.59
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0050	001:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, SIQUIJOR CIRCUMFERENTIAL RD - K0074+174 - K0074+520	VIKING CONSTRUCTION & SUPPLIES (18129)	9,092,890.67	On-Going	February 14, 2024	April 13, 2024	97.23
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0051	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - TERTIARY ROADS, LUYANG-POO-LAZI RD - K0026+111 - K0026+240	VIKING CONSTRUCTION & SUPPLIES (18129)	3,152,566.42	On-Going	February 14, 2024	March 26, 2024	95.44
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0052	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CANTAROC-A, MARIA, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	49,000,000.00	On-Going	February 14, 2024	September 17, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (EVACUATION CENTER) BUILDING IN BARANGAY PISONG B, MARIA, SIQUIJOR	JCJD PREMIER BUILDERS CORPORATION (53034)	1,903,459.83	On-Going	February 14, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY BOLOS, SIQUIJOR, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	1,869,911.77	On-Going	February 14, 2024	June 12, 2024	21.75
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY CANG-ASA, SIQUIJOR, SIQUIJOR	VNCO CONSTRUCTION (48929)	3,877,674.09	On-Going	February 14, 2024	June 27, 2024	75.45
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY POBLACION NORTE, MARIA, SIQUIJOR	TESAR BUILDERS (34970)	1,939,618.46	On-Going	February 13, 2024	June 11, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0057	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF LAZI-MARIA CIS FLOOD PROTECTION DIKE, MARIA, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,900,000.00	On-Going	February 14, 2024	April 28, 2024	73.78
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24HM0058	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MARIA CIS FLOOD PROTECTION DIKE, MARIA, SIQUIJOR	W.GO CONSTRUCTION AND SUPPLY (39997)	4,807,654.00	On-Going	February 14, 2024	April 28, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY CANTAROC A, MARIA, SIQUIJOR	TESAR BUILDERS (34970)	1,938,952.42	On-Going	February 13, 2024	June 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY PONONG, SIQUIJOR, SIQUIJOR	TESAR BUILDERS (34970)	2,421,285.81	On-Going	February 13, 2024	June 16, 2024	49.38
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN CABAL-ASAN, MARIA, SIQUIJOR	VNCO CONSTRUCTION (48929)	1,935,188.22	On-Going	February 14, 2024	June 12, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF TWO (2) STOREY MULTI-PURPOSE BUILDING IN BARANGAY CALUNASAN, MARIA, SIQUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,939,614.13	On-Going	February 13, 2024	June 11, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF TWO (2) STOREY MULTI-PURPOSE BUILDING IN BARANGAY PO-O, LAZI, SIQUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,937,423.23	On-Going	February 13, 2024	June 11, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY CANGHUNOG-HUNOG, SIQUIJOR, SIQUIJOR	VNCO CONSTRUCTION (48929)	4,848,882.17	On-Going	February 14, 2024	July 02, 2024	81.32
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN BARANGAY CAIPILAN, SIQUIJOR, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	4,950,000.00	On-Going	March 11, 2024	June 17, 2024	17.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE, TULAPOS FISH SANCTUARY, MARINE PROTECTIVE AREA	PJMEPP CONSTRUCTIONS INC. (41322)	4,702,500.00	On-Going	February 12, 2024	April 05, 2024	90.87
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY CANDURA, SAN JUAN, SIKUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,964,470.16	On-Going	October 10, 2024	February 06, 2025	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY MAITE, SAN JUAN, SIKUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	2,424,925.64	On-Going	February 13, 2024	June 16, 2024	23.63
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY PISONG A, MARIA, SIKUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,970,459.50	On-Going	September 19, 2024	January 16, 2025	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 LP	24HM0070	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION OF DPWH SIKUIJOR DEO EMPLOYEE QUARTERS BUILDING, MARIA, SIKUIJOR	VIKING CONSTRUCTION & SUPPLIES (18129) / JLP CONSTRUCTION & SUPPLY (FORMERLY: JLP CONSTRUCT (26983)	14,500,000.00	On-Going	April 26, 2024	December 31, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 LP	24HM0071	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION OF DPWH SIKUIJOR DEO MOTORPOOL BUILDING, MARIA, SIKUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	4,850,720.07	On-Going	September 19, 2024	February 05, 2025	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 LP	24HM0072	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION OF DPWH SIKUIJOR DEO QUALITY ASSURANCE AND MATERIALS TESTING LABORATORY BUILDING, MARIA, SIKUIJOR	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	19,579,897.68	On-Going	March 22, 2024	October 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0073	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, BRIDGE PROGRAM, RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, CANTAROC BR. (B00007SJ) ALONG SIQUIJOR CIRCUMFERENTIAL RD	W.GO CONSTRUCTION AND SUPPLY (39997)	5,818,012.30	On-Going	February 14, 2024	May 05, 2024	90.96
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD IN BARANGAY POBLACION SUR, MARIA, SIQUIJOR	PJMEPP CONSTRUCTIONS INC. (41322)	4,950,000.00	On-Going	October 10, 2024	December 28, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0075	CAPITAL OUTLAY - CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PROVINCIAL CAPITOL GROUNDS, BARANGAY POLANGYUTA, SIQUIJOR, SIQUIJOR	FROY J BUILDERS & SUPPLIES (43675)	19,784,786.00	On-Going	January 09, 2025	August 06, 2025	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF LICOAN ROAD, MARIA, SIQUIJOR	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	29,628,328.21	On-Going	April 15, 2024	September 29, 2024	81.73
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE (UPSTREAM) AT BAGACAY, LAREN	QUIRANTE CONSTRUCTION CORPORATION (FORMERLY: QUIRANTE CONSTRUCTION) (32827)	72,274,888.00	On-Going	March 26, 2024	December 13, 2024	95.75
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM) AT BAGACAY, LAR	QUIRANTE CONSTRUCTION CORPORATION (FORMERLY: QUIRANTE CONSTRUCTION) (32827)	72,261,602.80	On-Going	March 26, 2024	December 13, 2024	95.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC BUILDINGS/ FACILITIES, REHABILITATION OF CANTAROC - CALUNASAN - CANTUGB	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	47,668,050.96	On-Going	April 15, 2024	November 16, 2024	100.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE (UPSTREAM) AT TAG-IBO, SAN	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	96,322,832.75	On-Going	March 11, 2024	January 11, 2025	79.92
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM) AT TAG-IBO, SA	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	96,412,907.00	On-Going	March 11, 2024	January 11, 2025	88.48
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM) AT CAMOGAO, EN	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	96,500,000.00	On-Going	April 01, 2024	April 02, 2025	91.39
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE V (UPSTREAM DATAG BR	WTG CONSTRUCTION & DEVELOPMENT CORPORATION (7494)	48,124,431.00	On-Going	April 15, 2024	November 17, 2024	65.94
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY CANGMALALAG, LARENA, SIQUIJOR	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	2,174,551.43	On-Going	April 26, 2024	August 28, 2024	97.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BRGY. CANDIGUM, LARENA, SIQUIJOR	VNCO CONSTRUCTION (48929)	1,964,444.96	On-Going	May 31, 2024	September 27, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PONONG ELEMENTARY SCHOOL, BARANGAY PONONG, SIQUIJOR, SIQUIJOR	VNCO CONSTRUCTION (48929)	4,921,792.37	On-Going	May 07, 2024	September 23, 2024	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE FACILITIES, CATAMBOAN, LARENA, SIQUIJOR	QUICKSILVER CONSTRUCTION SERVICES (33212)	1,964,659.93	On-Going	January 09, 2025	May 08, 2025	0.00
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0088	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, SIQUIJOR-SAN ANTONIO-CAMPALANAS ROAD, SIQUIJOR, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	96,500,000.00	On-Going	October 21, 2024	August 23, 2025	70.33
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24HM0089	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, SIQUIJOR-SAN ANTONIO-CAMPALANAS ROAD, TEBJONG, SIQUIJOR, SIQUIJOR	MUANA CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY (9354)	96,500,000.00	On-Going	October 21, 2024	August 23, 2025	83.05
Siquijor District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24HM0094	CAPITAL OUTLAY-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-RAINWATER COLLECTOR SYSTEM, SIQUIJOR PROVINCE	VNCO CONSTRUCTION (48929)	2,873,125.06	On-Going	May 31, 2024	September 17, 2024	100.00