



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0003	AKLAN WEST RD (S00324PN) - K0247 + 664 - K0250 + 012, K0252 + 020 - K0252 + 412, K0252 + 957 - K0255 + 838	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	141,399,843.98	On-Going	May 22, 2024	December 27, 2024	92.41
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0004	AKLAN WEST RD (S00324PN) - K0255 + 811 - K0257 + 368, K0258 + 145 - K0260 + 335	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	141,415,106.27	On-Going	June 21, 2024	January 26, 2025	94.67
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0005	AKLAN WEST RD. (KALIBO-NABAS) K0261+650 K0262+490, K0264+290 K0265+311, AKLAN WEST ROAD	PLUS CONSTRUCTION INDUSTRIES CORP. (40432)	48,109,822.80	Completed	May 22, 2024	April 01, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0006	AKLAN EAST RD - K0278+ 932 - K0281+000	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	73,300,000.00	On-Going	June 21, 2024	October 26, 2025	91.39
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0007	AKLAN EAST ROAD - K0321 + 344 - K0322 + 748	GOLDEN RICH A CONCRETE AND CONSTRUCTION CORP. (55649) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	30,895,420.19	Completed	May 28, 2024	November 24, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0008	TIGBAO BR. (B00285PN) ALONG AKLAN EAST RD	TIB TIMCO INFRA BUILDERS (47330)	19,599,996.63	On-Going	June 21, 2024	February 14, 2025	33.42
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0009	AKLAN EAST ROAD K0294+144 K0296+559, K0296+884 K0296+952, K0296+1017 K0297+031, K0301+000 K0302+476 AKLAN EAST ROAD	G.F. ROVERO MERCHANDISING (27268)	112,249,825.05	Completed	May 28, 2024	March 01, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0012	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AKLAN RIVER, BRGY. POBLACION, MADALAG, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	98,009,977.99	Completed	April 22, 2024	March 21, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0013	CONSTRUCTION OF REVETMENT WALL ALONG IBAJAY RIVER BRGY. BAGACAY, IBAJAY, AKLAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / C.S. GARCIA CONSTRUCTION CORPORATION (FORMERLY: C.S. GARCIA CONSTRUCTION) (1901)	121,564,374.22	On-Going	February 14, 2024	May 08, 2025	94.84
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0014	CONSTRUCTION OF REVETMENT WALL ALONG IBAJAY RIVER BRGY. POLO, IBAJAY, AKLAN	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	128,763,568.98	Completed	March 07, 2024	April 15, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0015	CONSTRUCTION OF REVETMENT WALL ALONG IBAJAY RIVER BRGY. RIZAL, IBAJAY, AKLAN	ALMANA CONSTRUCTION AND DEV'T CORPORATION (38859)	95,335,880.55	Completed	March 07, 2024	February 24, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0016	CONSTRUCTION OF REVETMENT WALL ALONG IBAJAY RIVER, IBAJAY, AKLAN (PACKAGE 3)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	121,348,746.07	Completed	February 06, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0017	CONSTRUCTION OF REVETMENT WALL ALONG MALINAO RIVER BRGY. SAN ROQUE, MALINAO, AKLAN (PACKAGE 2)	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	94,086,764.99	On-Going	March 25, 2024	December 09, 2025	80.56
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0018	REHABILITATION OF REVETMENT WALL ALONG JAL-O RIVER, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	49,062,232.76	Completed	February 06, 2024	August 22, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0019	CONSTRUCTION OF MALAY CIS BANK PROTECTION, MALAY, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	19,917,934.53	Completed	February 06, 2024	July 19, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0020	CONSTRUCTION OF REVETMENT WALL ALONG JAL-O RIVER, SITIO MAPAIT, BRGY. ARANAS, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	39,199,794.21	Completed	February 06, 2024	August 13, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0021	CONSTRUCTION OF REVETMENT WALL ALONG JAL-O RIVER SITIO SUWARAGAN BARANGAY CALIZO, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	39,199,936.73	Completed	February 06, 2024	August 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0022	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER BRGY. BADIANGAN, BANGA, AKLAN	G.F. ROVERO MERCHANDISING (27268)	28,949,980.16	Completed	February 06, 2024	July 29, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0023	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER BRGY. GUINATU-AN, MADALAG, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	28,949,992.52	Completed	February 19, 2024	August 08, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0024	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER BARANGAY POBLACION, MALINAO, AKLAN	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,499,999.21	On-Going	March 13, 2024	February 10, 2025	89.32
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0025	CONSTRUCTION OF REVETMENT WALL ALONG IBAJAY RIVER BRGY. SAN JOSE IBAJAY, AKLAN (PACKAGE 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	94,087,490.62	Completed	March 25, 2024	February 15, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GA0026	ACCESS ROAD FROM MAKATO PROPER TO HAGACHAC LEADING TO BAYBAY BEACH & ALIBAGON BAKHAWAN PARK, MAKATO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	14,699,999.17	Completed	May 13, 2024	September 21, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GA0027	NRJ CABANGILA SITIO EAHOG, BRGY. CATMON, ALTAVAS TO BRGY. AGKAWAYAN, MAMBUSAO, CAPIZ BOUNDARY ACCESS ROAD IN SUPPORT OF COCONUT PROCESSING FACILITY, FOOD PROCESSING AND BANIG PRODUCTION, ALTAVAS, AKLAN	EC BUILDERS (47417)	29,296,915.84	Completed	February 07, 2024	September 26, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0028	CONSTRUCTION OF ROAD, N. CARPIO ROAD, MEREN ROAD, J. GERARDO ROAD AND S. TOLENTINO ROAD, BARANGAY TIGAYON, KALIBO, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,898,951.42	On-Going	February 07, 2024	April 09, 2024	70.07
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0029	CONSTRUCTION OF ROAD, SITIO PANDAN BARANGAY BAY-ANG, BATAN, AKLAN	GREENLAND BUILDERS (36707)	4,041,950.64	Completed	March 07, 2024	July 09, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0030	REHABILITATION OF ROAD, BRGY. MANOC-MANOC, MALAY, AKLAN	88 BUILDERS CONSTRUCTION (46381)	6,791,397.39	On-Going	March 13, 2024	February 18, 2025	49.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0031	CONSTRUCTION OF ACCESS ROAD FOR BALETE SUPER HEALTH CENTER AND MUNICIPAL MOTOR POOL, BRGY. FELICIANO, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	9,799,680.66	Completed	February 19, 2024	June 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0032	CONSTRUCTION OF ROAD BRGY. AGMAILIG, LIBACAO, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	4,939,087.91	Completed	February 06, 2024	April 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0033	CONSTRUCTION OF ROAD BRGY. YAPAK, MALAY, AKLAN	88 BUILDERS CONSTRUCTION (46381)	4,826,584.19	On-Going	February 06, 2024	April 03, 2024	71.59
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0034	CONSTRUCTION OF ROAD, PARAISO ROAD, BRGY. LINABUAN SUR, BANGA, AKLAN	EC BUILDERS (47417)	4,919,843.28	Completed	February 07, 2024	April 11, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0035	CONSTRUCTION OF ROAD, SITIO MARTABANA (KAMINGAWAN AREA) BRGY. POBLACION, NEW WASHINGTON, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,896,742.64	Completed	February 07, 2024	June 03, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0036	REHABILITATION OF ROAD BARANGAY SITIO SENTRO TO SITIO ILAYA, DUMGA, MAKATO, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	1,966,647.11	Completed	February 06, 2024	March 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0037	REHABILITATION OF ROAD, BARANGAY STA. CRUZ BIGA-A, LEZO, AKLAN	G.F. ROVERO MERCHANDISING (27268)	4,928,849.59	On-Going	May 28, 2024	July 24, 2024	73.90
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (BARANGAY HALL), SITIO CABANBANA, BARANGAY JULITA, LIBACAO, AKLAN	G.F. ROVERO MERCHANDISING (27268)	2,958,845.64	Completed	March 13, 2024	July 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (SENIOR CITIZEN) BUILDING, BARANGAY POBLACION, LIBACAO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	1,970,768.27	Completed	July 30, 2024	December 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MAGUBAHAY, BATAN, AKLAN	GREENLAND BUILDERS (36707)	2,919,798.09	On-Going	March 07, 2024	July 04, 2024	43.64
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0041	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) BRGY. MAN-UP, BATAN, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	1,929,437.78	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0042	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) NATIONAL COMPREHENSIVE HIGH SCHOOL, BRGY. POBLACION, NEW WASHINGTON, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	1,974,929.27	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0043	CONSTRUCTION (COMPLETION) OF MPB AFGA, TANGALAN, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	2,950,000.00	Completed	February 06, 2024	June 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0044	CONSTRUCTION (COMPLETION) OF MPB BRGY. BAGTO, LEZO, AKLAN	EC BUILDERS (47417)	1,960,193.46	Completed	February 07, 2024	June 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AKLAN RIVER, KALIBO, AKLAN	GOLDEN RICH A CONCRETE AND CONSTRUCTION CORP. (55649) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	49,499,994.97	On-Going	March 25, 2024	November 29, 2024	92.71



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0046	CONSTRUCTION (COMPLETION) OF MPB BRGY. AGBAGO, IBAJAY, AKLAN	SOLID MERCHANDISING (31609)	1,959,396.11	On-Going	February 06, 2024	May 05, 2024	92.21
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AKLAN SPORTS TRAINING AND WELLNESS CENTER), GODING RAMOS PARK, KALIBO, AKLAN	F. GURREA CONSTRUCTION, INCORPORATED (6995)	79,149,811.80	On-Going	August 12, 2024	November 23, 2025	34.78
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0048	CONSTRUCTION (COMPLETION) OF MPB BRGY. ALIBAGON, MAKATO, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	4,871,757.69	Completed	February 06, 2024	July 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0049	CONSTRUCTION (COMPLETION) OF MPB BRGY. BANAYBANAY, MALINAO, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,960,000.00	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0050	JAIME CARDINAL SIN AVE (S00536PN) -K0278 + (-391) - K0278+839	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	45,239,940.34	On-Going	June 21, 2024	October 02, 2024	96.81
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0051	CONSTRUCTION (COMPLETION) OF MPB BRGY. BUENAFORTUNA, NABAS, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,960,000.00	On-Going	February 06, 2024	May 05, 2024	40.83
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF LIBACAO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	5,185,491.86	On-Going	August 16, 2024	February 11, 2025	98.56
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0053	CONSTRUCTION (COMPLETION) OF MPB BRGY. CALANGCANG, MAKATO, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	1,958,294.12	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0054	CONSTRUCTION (COMPLETION) OF MPB BRGY. DANGCALAN, MALINAO, AKLAN	EC BUILDERS (47417)	1,974,600.71	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0055	CONSTRUCTION (COMPLETION) OF MPB BRGY. DAPDAP, TANGALAN, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	2,969,995.77	Completed	February 06, 2024	June 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0056	CONSTRUCTION (COMPLETION) OF MPB BRGY. DUMATAD, TANGALAN, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	4,929,992.66	Completed	February 06, 2024	July 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ALIPUTOS, NUMANCIA, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	2,964,831.52	Completed	April 23, 2024	August 20, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0058	CONSTRUCTION (COMPLETION) OF MPB BRGY. IBAO, LEZO, AKLAN	EC BUILDERS (47417)	1,959,656.48	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JAWILI, TANGALAN, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	4,949,995.23	Completed	June 24, 2024	January 15, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0060	CONSTRUCTION (COMPLETION) OF MPB BRGY. JOYAO-JOYAO, NUMANCIA, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,959,997.50	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0061	CONSTRUCTION (COMPLETION) OF MPB, BRGY. LAGUINBANUA EAST, NUMANCIA, AKLAN	EC BUILDERS (47417)	1,960,188.83	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0062	CONSTRUCTION (COMPLETION) OF MPB BRGY. LAGUINBANUA WEST, NUMANCIA, AKLAN	SOLID MERCHANDISING (31609)	1,974,753.27	On-Going	February 06, 2024	May 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0063	CONSTRUCTION (COMPLETION) OF MPB BRGY. LANIPGA, TANGALAN, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,960,000.00	Completed	March 13, 2024	June 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0066	CONSTRUCTION (COMPLETION) OF MPB BRGY. MANHANIP, MALINAO, AKLAN	EC BUILDERS (47417)	1,974,593.97	Completed	March 07, 2024	June 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0067	CONSTRUCTION (COMPLETION) OF MPB BRGY. MARIANOS, NUMANCIA, AKLAN	EC BUILDERS (47417)	1,960,192.53	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0069	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BUILDING 1), BARANGAY POBLACION, KALIBO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	6,929,988.80	Completed	July 08, 2024	January 05, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0070	CONSTRUCTION (COMPLETION) OF MPB BRGY. RIZAL, NABAS, AKLAN	EC BUILDERS (47417)	1,974,641.20	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0071	CONSTRUCTION (COMPLETION) OF MPB BRGY. ROSARIO, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,219.27	On-Going	February 07, 2024	May 06, 2024	79.69
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0072	CONSTRUCTION (COMPLETION) OF MPB BRGY. SAN DIMAS, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,204.32	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0073	CONSTRUCTION (COMPLETION) OF MPB BRGY. SAN RAMON, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,194.24	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0074	CONSTRUCTION (COMPLETION) OF MPB BRGY. STA. CRUZ, LEZO, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,960,000.00	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0075	CONSTRUCTION (COMPLETION) OF MPB BRGY. TABANGKA, NUMANCIA, AKLAN	SOLID MERCHANDISING (31609)	1,974,822.30	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0076	CONSTRUCTION (COMPLETION) OF MPB BRGY. TAGOROROC, NABAS, AKLAN	EZ GOLD CONSTRUCTION & SUPPLY (39408)	1,974,074.68	On-Going	February 07, 2024	May 06, 2024	38.72
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	12,072,694.98	Completed	September 17, 2024	June 13, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0078	CONSTRUCTION (COMPLETION) OF MPB BUBOG, NUMANCIA, AKLAN	EC BUILDERS (47417)	1,960,212.82	Completed	February 07, 2024	July 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0079	CONSTRUCTION (COMPLETION) OF MPB CABAYUGAN, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,186.20	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0080	CONSTRUCTION (COMPLETION) OF MPB CAJILLO, MAKATO, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	1,957,552.61	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0081	CONSTRUCTION (COMPLETION) OF MPB BRGY. DONGON WEST, NUMANCIA, AKLAN	EC BUILDERS (47417)	1,960,196.23	Completed	February 07, 2024	June 24, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0082	CONSTRUCTION (COMPLETION) OF MPB BRGY. EL PROGRESO, BURUANGA, AKLAN	EZ GOLD CONSTRUCTION & SUPPLY (39408)	1,974,363.51	Completed	February 08, 2024	May 07, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0083	CONSTRUCTION (COMPLETION) OF MPB GAUDENCIO L. VEGA NHS, BRGY. NALOOK, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	2,939,002.95	On-Going	March 25, 2024	July 22, 2024	92.77
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KALIBO, AKLAN PHASE 1	GREENLAND BUILDERS (36707)	19,979,154.56	On-Going	August 22, 2024	April 18, 2025	80.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0085	CONSTRUCTION (COMPLETION) OF MPB KINALANGAY VIEJO, MALINAO, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,959,999.25	Completed	March 07, 2024	June 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANGA, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	10,020,667.77	On-Going	August 16, 2024	April 10, 2025	98.71
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0087	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LIBACAO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	9,878,128.48	On-Going	May 13, 2024	November 28, 2024	78.86
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALANDAYON, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,205.10	Completed	March 13, 2024	June 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0089	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALINAO, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	9,874,959.66	Completed	June 19, 2024	January 14, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0090	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MATABANA, NABAS, AKLAN	EZ GOLD CONSTRUCTION & SUPPLY (39408)	1,972,300.61	Completed	July 04, 2024	October 01, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ALTAVAS, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	10,147,150.27	On-Going	June 19, 2024	April 04, 2025	46.35
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0092	CONSTRUCTION (COMPLETION) OF MPB PANILONGAN, BURUANGA, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,959,977.87	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MADALAG, AKLAN	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC (51339)	7,034,967.67	On-Going	May 22, 2024	December 07, 2024	96.71
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0094	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BUILDING 2), BARANGAY POBLACION, KALIBO, AKLAN	GREENLAND BUILDERS (36707)	4,899,986.01	On-Going	June 21, 2024	November 17, 2024	46.07
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BATAN, AKLAN	GREENLAND BUILDERS (36707)	7,167,483.93	On-Going	July 04, 2024	December 20, 2024	87.81
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0096	CONSTRUCTION (COMPLETION) OF MPB, RIZAL, IBAJAY, AKLAN	SOLID MERCHANDISING (31609)	1,956,647.93	On-Going	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0097	CONSTRUCTION (COMPLETION) OF MPB, SIPAC, MALINAO, AKLAN	EC BUILDERS (47417)	1,960,194.29	Completed	February 07, 2024	May 06, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0098	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, YAPAK, MALAY, AKLAN	88 BUILDERS CONSTRUCTION (46381)	4,850,999.23	Completed	May 07, 2024	February 17, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0099	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE COVERED COURT BRGY. TAMBAK, NEW WASHINGTON, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	2,969,098.44	Completed	February 06, 2024	July 09, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0100	CONSTRUCTION OF MPB (COVERED COURT) BRGY. LUPO, ALTAVAS, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	4,901,087.59	Completed	February 06, 2024	August 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0101	CONSTRUCTION OF MPB (COVERED COURT) CANDELARIA NATIONAL HIGH SCHOOL BRGY. CANDELARIA, NEW WASHINGTON, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,848,630.63	On-Going	February 06, 2024	July 04, 2024	82.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0102	CONSTRUCTION OF MPB (COVERED COURT) NEW BUSWANG ELEMENTARY SCHOOL, BRGY. NEW BUSWANG, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	4,934,904.36	Completed	February 06, 2024	September 02, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), POOK ELEMENTARY SCHOOL, BARANGAY POOK, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	4,899,737.88	Completed	March 13, 2024	August 09, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0104	CONSTRUCTION OF MPB (COVERED COURT) TABA-AO PRIMARY SCHOOL BRGY. TABA-AO, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	4,947,641.88	Completed	February 06, 2024	July 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BURUANGA, AKLAN PHASE 2	G.F. ROVERO MERCHANDISING (27268)	4,970,986.83	Completed	March 13, 2024	August 14, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KALIBO, AKLAN PHASE 2	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	4,987,993.59	Completed	May 07, 2024	November 02, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALINAO, AKLAN PHASE 2	G.F. ROVERO MERCHANDISING (27268)	4,999,499.85	Completed	July 08, 2024	March 04, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LIBACAO, AKLAN	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	10,116,552.59	On-Going	July 30, 2024	April 10, 2025	73.14
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0109	REHABILITATION OF JULIO REFOL SR. MEMORIAL CULTURAL CENTER, BARANGAY POBLACION, ALTAVAS, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	4,312,295.54	Completed	May 22, 2024	November 22, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0110	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. SIGCAY, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	4,930,003.40	Completed	March 25, 2024	September 20, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0111	REHABILITATION OF MPB BRGY. ESTANCIA, KALIBO, AKLAN	INAMARGA ENTERPRISES (26728)	4,825,000.00	Completed	March 25, 2024	September 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0112	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SIGCAY ELEMENTARY SCHOOL, BARANGAY SIGCAY, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	2,956,685.46	Completed	March 13, 2024	June 25, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0113	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) BRGY. LIBAS, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	1,973,823.45	Completed	February 06, 2024	May 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0114	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) BRGY. JUMARAP, BANGA, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	2,969,974.28	Completed	February 07, 2024	June 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0115	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BACAN, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	2,969,854.90	Completed	June 21, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0116	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) OF AGUINALDO T. REPIEDAD SR. INTEGRATED SCHOOL CAMPUS, BRGY. LINABUAN SUR, BANGA, AKLAN	EC BUILDERS (47417)	2,968,579.45	Completed	March 07, 2024	June 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0117	CONSTRUCTION OF (COMPLETION) OF MPB (COVERED COURT) POLO ELEMENTARY SCHOOL, BRGY. POLO, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	2,937,368.74	Completed	March 07, 2024	July 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0118	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) ANDAGAO ELEMENTARY SCHOOL, BRGY. ANDAGAO, KALIBO, AKLAN	INAMARGA ENTERPRISES (26728)	2,959,920.59	Completed	March 07, 2024	July 04, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0119	CONSTRUCTION (COMPLETION) OF MPB (COVERED COURT) BRGY. MOBO, KALIBO, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	1,960,445.25	Completed	March 13, 2024	June 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0120	CONSTRUCTION OF MPB (COVERED COURT) AT BRGY. PAMPANGO, LIBACAO, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,791,528.45	On-Going	February 14, 2024	October 10, 2024	61.04
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0121	CONSTRUCTION OF MPB (COVERED COURT) BRGY. MARIA CRISTINA, MADALAG, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	4,891,333.45	Completed	February 07, 2024	July 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0122	CONSTRUCTION OF MPB (COVERED COURT) BRGY. PANIPIASON, MADALAG, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	4,894,220.82	Completed	February 07, 2024	July 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0125	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG AKLAN WEST RD. (KALIBO-NABAS) K0234+(-920) K0234+426, K0235+300 K0238+078, K0254+450 K0255+340, AKLAN WEST ROAD	F. GURREA CONSTRUCTION, INCORPORATED (6995)	110,899,729.97	On-Going	May 31, 2024	July 21, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0126	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG AKLAN EAST RD - K0276+525-K0277+618, BARANGAY POBLACION-ANDAGAO, KALIBO, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	591,992.25	Completed	April 23, 2024	June 15, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0127	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG AKLAN EAST RD-K0278+457-K0279+485, KALIBO, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	1,059,532.49	On-Going	April 23, 2024	June 17, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0128	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG AKLAN WEST RD (KALIBO-NABAS)-K0271+095-K0272+127, NUMANCIA, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	1,018,684.10	Completed	April 23, 2024	June 17, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0129	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG AKLAN WEST RD (KALIBO-NABAS)-K0273+208-K0274+225, BARANGAY POBLACION, NUMANCIA, AKLAN	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	924,042.95	On-Going	April 23, 2024	June 16, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GA0130	CONSTRUCTION OF DPWH AKLAN DEO BUILDING STAFF HOUSE KALIBO, AKLAN	88 BUILDERS CONSTRUCTION (46381)	19,599,950.32	On-Going	February 06, 2024	February 26, 2025	68.65
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0132	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, BRGY. MOBO, KALIBO, AKLAN	CLIFFORD CONSTRUCTION CORPORATION (3724)	28,949,995.94	Completed	March 07, 2024	September 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0133	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER BRGY. PALALE, BANGA, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	28,949,793.71	Completed	February 19, 2024	August 08, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0134	REHABILITATION OF SEAWALL AT THE SITES OF SAMPAGUITA GARDENS, BRGY. POBLACION, NEW WASHINGTON, AKLAN	GREENLAND BUILDERS (36707)	29,399,990.42	Completed	April 05, 2024	December 28, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GA0135	REHABILITATION OF SEAWALL, BRGY. TAMBAK, NEW WASHINGTON, AKLAN	GREENLAND BUILDERS (36707)	29,399,995.16	Completed	April 22, 2024	November 02, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0136	CONSTRUCTION (COMPLETION) OF MPB BRGY. LIBERTAD, NABAS, AKLAN	SOLID MERCHANDISING (31609)	1,961,193.13	On-Going	February 06, 2024	May 05, 2024	68.24
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0137	CONTINUING CONSTRUCTION OF BARANGAY ROAD, BRGY. VENTURANZA TO BRGY. AGBANAWAN, BANGA, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	4,949,937.91	Completed	April 23, 2024	July 02, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0138	CONSTRUCTION (CONCRETING) OF BARANGAY ROAD, BARANGAY POBLACION TO SITIO TAGHANGIN, BARANGAY POBLACION, LIBACAO, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	4,900,217.22	Completed	February 19, 2024	April 23, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0139	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SIBALEW ELEMENTARY SCHOOL, BRGY. SIBALEW, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	5,919,801.56	Completed	March 25, 2024	September 20, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0140	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, KALIBO, AKLAN	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,936,082.14	On-Going	August 22, 2024	January 18, 2025	95.90
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0141	CONSTRUCTION OF MPB, IN LIBACAO, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	4,998,917.70	Completed	June 19, 2024	November 15, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0142	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING OF ODIONG ELEMENTARY SCHOOL, BRGY. ODIONG, ALTAVAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,743,709.51	Completed	April 23, 2024	July 31, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0143	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (PHASE 3), BRGY. CALIZO, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	3,937,590.18	Completed	June 21, 2024	November 02, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0144	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DAJA NORTE, BANGA, AKLAN	INAMARGA ENTERPRISES (26728)	1,979,996.67	Completed	April 23, 2024	September 15, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0145	CONSTRUCTION (COMPLETION) OF MPB, SITIO AGBATUAN BRGY. OYANG, LIBACAO, AKLAN	J.C. TAMAYO ENTERPRISES (39862)	2,969,754.27	Completed	March 07, 2024	July 24, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0146	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT KALIBO INTEGRATED SPECIAL EDUCATION CENTER, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	1,979,999.07	Completed	April 22, 2024	July 20, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0147	CONSTRUCTION OF MULTI-PURPOSE COVERED COURT/EVACUATION CENTER AT KALIBO ELEMENTARY SCHOOL, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	4,949,999.39	Completed	March 25, 2024	September 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0148	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING OF REGIONAL SCIENCE HIGH SCHOOL FOR REGION VI, BRGY. OLD BUSWANG, KALIBO, AKLAN	DAVE B. RELOJERO ARCHITECTS & ASSOCIATES (34527)	1,975,211.16	Completed	May 28, 2024	August 25, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING SITIO MANGGA, BRGY. TORRALBA, BANGA, AKLAN	PASTRANA CONSTRUCTION & SUPPLIES (FORMERLY: PASTRA (17340)	4,949,932.60	Completed	May 28, 2024	October 24, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0150	CONSTRUCTION OF ROAD, CATICLAN, MALAY, AKLAN	EC BUILDERS (47417)	4,925,003.90	Completed	March 25, 2024	May 26, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0151	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, TANGALAN, AKLAN	G.F. ROVERO MERCHANDISING (27268)	4,928,787.51	On-Going	April 23, 2024	September 19, 2024	50.40
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0152	REHABILITATION OF MULTI-PURPOSE BUILDING, MUNICIPALITY OF KALIBO, AKLAN	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	49,697,010.07	On-Going	October 15, 2024	July 11, 2025	89.37
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0153	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, LEZO, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	4,898,504.66	On-Going	April 23, 2024	September 19, 2024	92.70
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0154	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, MALINAO, AKLAN	EC BUILDERS (47417)	4,949,989.20	Completed	June 21, 2024	February 15, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0155	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LILO-AN, MALINAO, AKLAN	EC BUILDERS (47417)	1,970,095.30	Completed	June 19, 2024	September 16, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0156	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANAYAKAN, TANGALAN, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	1,973,591.33	Completed	April 23, 2024	September 19, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0157	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BUENAVISTA, IBAJAY, AKLAN	EC BUILDERS (47417)	1,960,220.07	Completed	April 04, 2024	September 10, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0158	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ALIMBO BAYBAY, NABAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,960,218.10	Completed	May 13, 2024	October 09, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0159	AKLAN WEST ROAD (KALIBO-NABAS) K0240+739 K0241+248, K0241+273 K0241+639, K0252+896 K0253+912 ALONG AKLAN WEST ROAD	G.F. ROVERO MERCHANDISING (27268)	63,284,145.42	Completed	April 04, 2024	March 14, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0160	JAIME CARDINAL SIN AVE. K0293+600.00 K0294+332.45	GREENLAND BUILDERS (36707)	21,480,964.79	On-Going	May 30, 2024	October 04, 2024	94.64
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0161	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG AKLAN EAST ROAD K0286+349 K0287+430, K0287+600 K0287+890, K0288+174 K0288+840, K0290+000 K0290+174, K0301+585 K0302+733, K0303+380 K0304+270, K0304+450 K0304+788, K0305+8	G.F. ROVERO MERCHANDISING (27268)	137,440,984.93	Completed	May 22, 2024	April 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0162	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG AKLAN EAST ROAD K0290+223 K0290+671, K0292+030 K0292+157, K0292+750 K0293+053, K0293+412 K0293+653, K0294+112 -K0296+559, K0296+800 K0296+952, K0297+000 K0297+340, K0298+00	G.F. ROVERO MERCHANDISING (27268)	130,364,927.57	Completed	May 22, 2024	April 05, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0164	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTANDER, BURUANGA, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,960,000.00	Completed	March 07, 2024	August 03, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0165	REHABILITATION OF MULTI-PURPOSE FACILITY (AUGUSTO B. LEGASPI (ABL) SPORTS AND CULTURAL CENTER, GODOFREDO P. RAMOS PARK, CAPITOL SITE), BARANGAY ESTANCIA, KALIBO, AKLAN (PHASE 1)	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	29,669,707.57	On-Going	May 31, 2024	March 26, 2025	91.35
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0166	REHABILITATION OF MULTI-PURPOSE BUILDING (ABL SPORTS AND CULTURAL COMPLEX), KALIBO, AKLAN (PHASE 2)	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	29,669,707.57	On-Going	May 31, 2024	March 26, 2025	90.65
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0167	AKLAN WEST RD (S00324PN) - K0272 + 811 - K0275 + 499	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,499,334.56	On-Going	June 21, 2024	December 12, 2024	95.94
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0168	AKLAN WEST ROAD (S00480PN), K0244+630-K0244+720	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,497,579.39	On-Going	October 25, 2024	October 28, 2025	77.57
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0169	AKLAN WEST ROAD (KALIBO-NABAS) (S00480PN)-K0244+630-K0244+720 (WITH EXCEPTION)	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	48,999,331.52	On-Going	October 25, 2024	May 20, 2025	20.48
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GA0170	AKLAN WEST ROAD (KALIBO-NABAS) (S00480PN)-K0266+838- K0266+900	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249) / ALLENCON DEVELOPMENT CORPORATION (12302)	114,213,940.44	On-Going	October 28, 2024	July 26, 2025	95.33
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0171	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LIBERTAD, NABAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,979,418.64	Completed	April 23, 2024	July 21, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF BURUANGA, AKLAN PHASE 1	G.F. ROVERO MERCHANDISING (27268)	5,197,493.58	Completed	July 04, 2024	December 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0173	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF MALINAO, AKLAN PHASE 1	G.F. ROVERO MERCHANDISING (27268)	5,197,446.66	Completed	July 08, 2024	March 04, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0174	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF MALAY, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	5,171,564.98	On-Going	May 13, 2024	October 09, 2024	70.38
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0175	CONSTRUCTION OF MULTI-PURPOSE BUILDING, IBAJAY, AKLAN	E.L. CHAN CONSTRUCTION AND DEVELOPMENT (33295)	11,784,448.50	On-Going	August 16, 2024	July 11, 2025	18.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0176	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PANAYAKAN, TANGALAN, AKLAN	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	4,999,498.81	Completed	May 07, 2024	October 03, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0177	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HABANA, NABAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	4,900,225.01	Completed	May 13, 2024	October 09, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0178	CONSTRUCTION OF MULTI-PURPOSE BUILDING, IBAJAY, AKLAN	E.L. CHAN CONSTRUCTION AND DEVELOPMENT (33295)	7,424,991.76	Completed	May 22, 2024	March 07, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0179	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, TANGALAN, AKLAN	G.F. ROVERO MERCHANDISING (27268)	9,858,659.95	On-Going	June 19, 2024	January 14, 2025	80.88
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0180	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, MALINAO, AKLAN	G.F. ROVERO MERCHANDISING (27268)	9,899,998.12	Completed	July 08, 2024	May 03, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0181	CONSTRUCTION OF MULTI-PURPOSE FACILITY (AKLAN SPORTS COMPLEX), MAKATO, AKLAN	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	78,790,063.15	On-Going	September 24, 2024	October 18, 2025	76.80
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0182	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NAISUD, IBAJAY, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	4,949,797.95	Completed	April 23, 2024	November 18, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0183	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MAYAPAY, BURUANGA, AKLAN	FIRST MAKEEN CONSTRUCTION (32352)	1,959,998.68	Completed	July 08, 2024	October 05, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0184	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMANCI NORTE, NUMANCIA, AKLAN	VILLORENTE TWIN BUILDERS CORPORATION (38240)	1,974,654.15	On-Going	March 20, 2024	June 17, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0185	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NAISUD, IBAJAY, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,977,252.58	Completed	April 23, 2024	July 21, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0186	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUENAVISTA, NABAS, AKLAN	EC BUILDERS (47417)	1,960,195.47	Completed	April 05, 2024	July 03, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0187	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HABANA, NABAS, AKLAN	EZ GOLD CONSTRUCTION & SUPPLY (39408)	1,963,918.78	On-Going	March 25, 2024	June 22, 2024	32.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0188	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, UNIDOS, NABAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,970,127.64	Completed	May 22, 2024	August 19, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0189	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TOLEDO, NABAS, AKLAN	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	1,975,014.40	Completed	April 23, 2024	July 21, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0190	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALETE, AKLAN	G.F. ROVERO MERCHANDISING (27268)	12,318,381.83	Completed	July 08, 2024	March 04, 2025	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0191	INSTALLATION OF SOLAR STREETLIGHTS ALONG AKLAN EAST ROAD K0290+224 K0294+144, K0302+631 K0309+747	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226)	96,499,883.55	Completed	March 25, 2024	January 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0222	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, PROVINCE OF AKLAN	EC BUILDERS (47417)	2,880,524.72	Completed	October 15, 2024	December 28, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GA0224	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER RESPONSIVE FACILITIES IN REGION VI, CAMANCI SUR ELEMENTARY SCHOOL, CAMANCI SUR, NUMANCIA, AKLAN & DPWH AKLAN DEO COMP	ABELARDE BUILDERS AND SUPPLY (43170)	1,032,725.58	Completed	October 15, 2024	December 03, 2024	100.00
Aklan District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GA0231	REHABILITATION OF DPWH AKLAN DEO STAFF HOUSE, BRGY. YAPAK, BORACAY ISLAND, MALAY, AKLAN	88 BUILDERS CONSTRUCTION (46381)	14,553,000.00	On-Going	August 22, 2024	March 19, 2025	93.70
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0002	ANINI-Y-TOBIAS-FORNIER RD-K0097 + 000 - K00097 +080, K00098 +489 - K00098 + 510 TOBIAS FORNIER, ANT	BRPRIME CONSTRUCTION SUPPLIES (52736)	6,566,000.00	Completed	February 07, 2024	July 07, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0004	BUGASONG - VALDERRAMA RD - K0137 +600 - K0137 - 636.40 ANTIQUE	ICON 88 BUILDERS AND CONSTRUCTION SUPPLY, OPC (48522)	1,978,620.00	Completed	February 07, 2024	April 01, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0005	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SIBALOM RIVER BRGY. MARAGUBDUB, SAN REMIGIO, ANTIQUE	GATEWAY 21-25 CONSTRUCTION CORP. (FORMERLY E.D. DE (28355)	29,400,000.00	Completed	February 07, 2024	September 08, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0006	CONSTRUCTION OF SEAWALL BRGY. IDIO, SEBASTE, ANTIQUE	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC. (29292)	49,000,000.00	Completed	February 07, 2024	October 11, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0007	CONSTRUCTION OF SEAWALL BRGY. POBLACION, SEBASTE, ANTIQUE	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC. (29292)	49,000,000.00	Completed	February 07, 2024	October 06, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0008	CONSTRUCTION OF SIBALOM SAN JOSE IS FLOOD CONTROL STRUCTURES ALONG BANOG CREEK SIBALOM, ANTIQUE	SETTLERS BUILDER (21643)	19,533,846.84	On-Going	February 07, 2024	July 29, 2024	95.06
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0009	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CANGARANAN RIVER AT CANGARANAN BRIDGE (ABUTMENT B, DOW	F. GURREA CONSTRUCTION, INCORPORATED (6995)	82,025,000.00	On-Going	February 09, 2024	January 01, 2025	89.39
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0010	CONSTRUCTION OF FLOOD CONTROL ALONG CANGARANAN RIVER BARANGAY BAGTASON, BUGASONG, ANTIQUE	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC. (29292)	72,893,205.00	On-Going	February 09, 2024	December 27, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0011	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CANGARANAN RIVER BARANGAY IGBALANGAO, BUGASONG, ANTIQU	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	82,025,000.00	Completed	February 09, 2024	December 16, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBALOM RIVER BARANGAY BUGO, SAN REMIGIO, ANTIQUE	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	82,025,000.00	Completed	February 23, 2024	December 30, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0013	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SIBALOM RIVER BRGY. SAN JUAN, SIBALOM, ANTIQUE	SENTINA CONSTRUCTION AND SUPPLY (20649)	19,600,000.00	Completed	February 07, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0014	BRGY. SAN RAMON-BRGY.LATAZON-BRGY. LIBERATO ROAD CONNECTING TO ILOILO ANTIQUE ROAD, PUBLIC MARKET OF	MJBL CONSTRUCTION SERVICES (46229)	19,525,144.92	Completed	February 07, 2024	June 03, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0015	BRGY. TULA-TULA-BRGY. CALU-OY-BRGY. BULALACAO CIRCUMFERENCIAL ROAD CONNECTING TO PUBLIC MARKET OF SI	VIRGIN BUILDERS CONSTRUCTION (36201)	4,851,054.66	Completed	February 07, 2024	March 21, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0017	CONSTRUCTION OF ROAD- LAUA-AN RIDGE VIEW TO AKLAN RIVER PHASE II, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	On-Going	February 09, 2024	April 21, 2025	94.60
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0018	REHABILITATION/CONCRETING OF ROAD AT SITIO URETA- BRGY. IGSORO BUGASONG, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	On-Going	February 09, 2024	April 04, 2025	96.07
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0019	CONSTRUCTION OF ROAD, BRGY. CALOG-IGCOCOC-TABONG-TABONG, MUNICIPALITY OF SIBALOM TO SITIO MIACTON, O	SETTLERS BUILDER (21643)	29,300,009.69	Completed	February 07, 2024	August 26, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0020	CONSTRUCTION OF ROAD AT BARANGAY POBLACION-BARANGAY MAGYAPO-BARANGAY JINALINAN, LAUA-AN, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	147,383,918.42	On-Going	February 09, 2024	June 12, 2025	97.27
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0021	CONSTRUCTION OF ROAD, BARANGAY TAGUDTOD-BARANGAY MARAY- BARANGAY TONOAN BUGASONG, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	147,381,092.24	On-Going	April 08, 2024	March 15, 2025	84.13
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0022	CONSTRUCTION OF ROAD BARANGAY VILLAR, SIBALOM, ANTIQUE	ANJUSH BUILDERS (21491)	4,940,563.00	Completed	April 08, 2024	July 20, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY BOROC BOROC, MUNICIPALITY OF BELISON, ANTIQUE	ANJUSH BUILDERS (21491)	4,924,209.14	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CAMANGGAHAN, MUNICIPALITY OF BUGASONG, ANTIQUE	MJBL CONSTRUCTION SERVICES (46229)	4,943,499.46	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY DIONELA, MUNICIPALITY OF PANDAN, ANTIQUE	ANJUSH BUILDERS (21491)	4,924,533.62	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY OSORIO 1, MUNICIPALITY OF SAN REMIGIO, ANTIQUE	KYMEARL CONSTRUCTION SERVICES (52041)	4,937,423.68	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY TAGAYTAY, MUNICIPALITY OF ANINI-Y, ANTIQUE	NESMARK CONSTRUCTION ENTERPRISES (39038)	4,930,426.15	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0029	ACCESS ROAD LEADING TO SAN JOSE PORT, PUBLIC BEACHES & SUNSET VIEWING, SAN JOSE BOULEVARD/ESPLANADE	ANJUSH BUILDERS (21491)	9,779,999.86	Completed	February 07, 2024	May 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SIBALOM RIVER BRGY. NASULI, SAN REMIGIO, ANTIQUE	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	49,000,000.00	Completed	February 07, 2024	October 06, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0031	ACCESS ROAD LEADING TO KAMALASAG FALLS BARANGAY ABIERA, SEBASTE, ANTIQUE	MJBL CONSTRUCTION SERVICES (46229)	9,800,000.00	Completed	February 07, 2024	October 11, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0034	BRGY. LUMBOYAN-BRGY.MABLAD ROAD CONNECTING TO ILOILO-ANTIQUER ROAD AND PUBLIC MARKET OF BARBAZA, IN S	VIRGIN BUILDERS CONSTRUCTION (36201)	19,600,000.00	Completed	February 07, 2024	June 03, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0035	CONSTRUCTION OF ROAD, BRGY. BAGUMBAYAN (CORE SITE) TO BRGY. CABUNGA-AN SAN REMIGIO, ANTIQUE	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	29,400,000.00	On-Going	February 07, 2024	November 24, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY TABONG TABONG, MUNICIPALITY OF SIBALOM, ANTIQUE	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	4,929,608.58	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CASTILLO, MUNICIPALITY OF TIBIAO, ANTIQUE	REVIM CONSTRUCTION (52071)	4,944,830.19	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY DUMROG, MUNICIPALITY OF PANDAN, ANTIQUE	ANJUSH BUILDERS (21491)	4,928,555.11	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY MAYBATO NORTH, MUNICIPALITY OF SAN JOSE DE BUENAVIST	ANJUSH BUILDERS (21491)	4,919,241.72	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY BUNSOD, MUNICIPALITY OF VALDERRAMA, ANTIQUE	SETTLERS BUILDER (21643)	4,935,000.00	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY BO. BINANGBANG, MUNICIPALITY OF BARBAZA, ANTIQUE	ANJUSH BUILDERS (21491)	4,939,387.80	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY PACENCIA, MUNICIPALITY OF TOBIAS FORNIER, ANTIQUE	LASP MARKETING (34650)	4,936,904.79	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0043	REHABILITATION/CONCRETING OF ROAD AT BRGY. LEON-BRGY. SANTIAGO LAUA-AN, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	49,000,000.00	Completed	February 07, 2024	October 24, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0044	CONSTRUCTION OF ROAD BRGY. YAPO-BRGY. INTAGASAN BARBAZA, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	148,500,000.00	On-Going	February 09, 2024	May 31, 2025	95.19
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0045	CONSTRUCTION OF BUGASONG RIDGE ROAD TO LAUA-AN-AKLAN RIVER-TAPAZ (PHASE II), ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,750,000.00	On-Going	February 09, 2024	July 04, 2025	90.85



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0046	CONSTRUCTION OF ROAD-BARBAZA TO LAUA-AN RIDGE VIEW, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,750,000.00	On-Going	February 09, 2024	June 11, 2025	95.10
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0047	ILOILO-ANTIQU RD -K0089+594-K0091+157, ANTIQUE	SETTLERS BUILDER (21643)	29,300,000.00	Completed	February 07, 2024	July 25, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0048	SIBALOM-PIS-ANAN RD-K0111+050-K0111+400, ANTIQUE	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	82,025,000.00	Completed	February 09, 2024	December 17, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0050	ILOILO-ANTIQU RD-K0086+000-K0086+640, ANTIQUE	KYRO BUILDERS, INC. (19567)	33,532,923.08	On-Going	February 07, 2024	August 04, 2024	89.44
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0051	ILOILO-ANTIQU RD-K0088+240-K0089+024, K0089+107-K0089+420, ANTIQUE	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	52,025,199.97	On-Going	February 09, 2024	December 13, 2024	84.82
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBALOM RIVER BARANGAY PANTAO, SIBALOM, ANTIQUE	TIBIAO-ANTIQU N.K. ENTERPRISE, INC. (29292)	48,250,000.00	Completed	February 09, 2024	October 10, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0053	CONSTRUCTION OF RIVER WALL BRGY. CALACJA I, MUNICIPALITY OF HAMTIC, ANTIQUE	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	4,928,055.67	Completed	March 06, 2024	May 09, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0054	CONSTRUCTION OF SEAWALL BRGY. TALISAYAN, MUNICIPALITY OF ANINI-Y, ANTIQUE	GREYHAMMER CONSTRUCTION GROUP INC. (43258)	9,849,978.17	Completed	March 06, 2024	September 22, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0055	CONSTRUCTION OF SEAWALL BRGY. POBLACION, MUNICIPALITY OF PATNONGON, ANTIQUE	TIBIAO-ANTIQU N.K. ENTERPRISE, INC. (29292)	14,812,420.01	Completed	March 06, 2024	August 30, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CARIDAD, MUNICIPALITY OF CULASI, ANTIQUE	AIDEN AND AYN CONSTRUCTION (47886)	4,939,797.36	On-Going	February 07, 2024	May 29, 2024	95.82
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY FUNDA (GOVERNOR JULIAN FULLON PACIFICADOR NATIONAL S	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	4,944,076.87	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY HININGGAAN, MUNICIPALITY OF CALUYA, ANTIQUE	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	4,918,944.92	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0059	INSTALLATION OF SOLAR STREETLIGHTS ALONG ILOILO-ANTIQU ROAD (S00338PN)-K0088+000-K0089+000 BARANGA	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	1,021,736.45	Completed	March 06, 2024	April 23, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), CULASI, ANTIQUE	AIDEN AND AYN CONSTRUCTION (47886)	4,941,352.70	Completed	April 08, 2024	July 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM) HAMTIC, ANTIQUE	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	4,943,306.73	Completed	April 08, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0062	INSTALLATION OF SOLAR STREETLIGHT ALONG ILOILO-ANTIQUE ROAD (S00338PN)-K0095+400-K0098+260 SAN JOSE,	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	6,463,588.66	Completed	February 07, 2024	April 08, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY BADIANGAN, MUNICIPALITY OF PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,939,454.44	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN UNIVERSITY OF ANTIQUE, TARIO LIM MEMORIAL CAMPUS BARANGAY	REVIM CONSTRUCTION (52071)	19,788,695.67	Completed	February 09, 2024	October 05, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0066	BUGO-GEN FULLON RD-K0127+222-K0127+246, K0127+500-K0127+850, K0128+147-K0128+183, K0128+214-K0128+330	SETTLERS BUILDER (21643)	34,730,000.00	On-Going	February 07, 2024	September 16, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0067	ODIONG-SIBALOM-SN REMIGIO-LEON RD-K0107 + 643 - K0107 + 805, K0129 + 245 - K0129 + 272 , K0130 + 195	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (31963)	105,302,730.00	Completed	February 09, 2024	January 24, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0068	ODIONG- SIBALOM - SN REMIGIO - LEON RD - K0118 + 400 - K0118 + 492, K0119 + 175 - K0119 + 221, K012	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	39,685,138.21	Completed	February 07, 2024	November 09, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0069	INSARAWAGAN BR. (B00508PN) ALONG ODIONG-SIBALOM-SN REMIGIO-LEON RD SAN REMIGIO, ANTIQUE	PATRILA BUILDERS, INC. (26628)	28,586,600.00	Completed	February 07, 2024	December 06, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBALOM RIVER SAN REMIGIO, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,500,000.00	On-Going	April 08, 2024	May 06, 2025	96.84
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CADOLONAN, MUNICIPALITY OF SAN REMIGIO, ANTIQUE	CDJ BUILDERS CORPORATION (54240)	4,950,000.00	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY MAYBUNGA, SITIO SADSADAN, MUNICIPALITY OF LAUA-AN, A	N.D.M CONSTRUCTION SERVICES (53397)	4,929,287.78	On-Going	February 07, 2024	September 15, 2024	95.18
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION NORTE, MUNICIPALITY OF TOBIAS FORNIER, AN	LASP MARKETING (34650)	4,941,505.46	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MUNICIPALITY OF SEBASTE, ANTIQUE	SETTLERS BUILDER (21643)	4,939,121.19	Completed	February 07, 2024	May 29, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SAN RAMON, MUNICIPALITY OF LAUA-AN, ANTIQUE	N.D.M CONSTRUCTION SERVICES (53397)	4,934,224.70	On-Going	March 06, 2024	June 26, 2024	0.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GB0076	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG HAMTIC RIVER AT HAMTIC BRIDGE (ABUTMENT B, UPSTREAM),	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	135,100,000.00	On-Going	February 09, 2024	March 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0077	ILOILO-ANTIQUE RD-K0072+(-248) - K0072+422, ANTIQUE	KYRO BUILDERS, INC. (19567)	30,457,120.00	On-Going	February 07, 2024	July 21, 2024	60.58
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0078	CONCRETING OF CIRCUMFERENCIAL ROAD POBLACION, CALUYA, ANTIQUE PHASE III	SETTLERS BUILDER (21643)	31,589,000.00	Completed	March 08, 2024	September 24, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0079	CONSTRUCTION OF BRIDGE BAGTASON-SITIO IGPATANI, BUGASONG, ANTIQUE	SETTLERS BUILDER (21643)	4,928,009.18	Completed	March 08, 2024	September 05, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0080	CONSTRUCTION OF ROAD, BRGY. MAYBUNGA-BRGY. SAN RAMON LAUA-AN, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	148,500,000.00	On-Going	March 08, 2024	July 08, 2025	97.01
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0081	CONSTRUCTION OF ROAD, IGDAGMAY-BONGBONGAN I SIBALOM, ANTIQUE	SETTLERS BUILDER (21643)	4,950,000.00	Completed	March 08, 2024	April 21, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0082	CONSTRUCTION OF ROADS ALONG BRGY.CADOLDOLAN AND BRGY. BONGBONGAN I (SITIO BUGA) SIBALOM, ANTIQUE	KYMEARL CONSTRUCTION SERVICES (52041)	19,800,000.00	Completed	April 01, 2024	October 25, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0083	CONSTRUCTION OF ROAD, BRGY. TIG-ALARAN-BRGY. LANAS BARBAZA, ANTIQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	148,500,000.00	On-Going	March 08, 2024	July 01, 2025	95.06
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0084	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINANGBANG RIVER BARBAZA, ANTIQUE	MINDANAO ROCK (23479)	49,500,000.00	Completed	March 08, 2024	November 06, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0085	CONSTRUCTION OF REVETMENT, CANGARANAN RIVER BRGY. UBOS-BRGY.IGMASANDIG, VALDERRAMA, ANTIQUE	KYRO BUILDERS, INC. (19567)	9,799,999.97	On-Going	March 08, 2024	June 27, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF TOBIAS FORNIER, ANTIQUE	LASP MARKETING (34650)	5,191,865.63	Completed	March 08, 2024	August 01, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF BARBAZA, ANTIQUE	ANJUSH BUILDERS (21491)	5,191,793.29	Completed	March 08, 2024	June 28, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GB0088	BRGY. CAMANCIJAN-BRGY.ALOJIPAN ROAD LEADING TO MT. MADIA-AS (WATERFALLS AND MOUNTAIN TREKKING) CULAS	AIDEN AND AYN CONSTRUCTION (47886)	9,787,750.33	On-Going	March 08, 2024	June 10, 2024	77.09
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NORTHERN ANTIQUE VOCATIONAL SCHOOL CENTRO POBLACION CULASI,	EON CONSTRUCTION & SUPPLY (41552)	17,804,796.98	Completed	March 08, 2024	September 18, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0090	CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING IN BRGY. POBLACION PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,943,712.55	Completed	March 08, 2024	June 28, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING , CONCEPCION L. CAZENAS MEMORIAL SCHOOL ABACA, TOBIAS, FORNIE	EON CONSTRUCTION & SUPPLY (41552)	14,686,248.57	Completed	March 08, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, VALDERRAMA NATIONAL HIGH SCHOOL UBOS, VALDERRAMA, ANTIQUE	KYRO BUILDERS, INC. (19567)	14,749,999.83	On-Going	March 08, 2024	September 03, 2024	99.50
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0093	EGANA BR. (B00083PN) ALONG HAMTIC-BIA-AN-EGANA- SIBALOM RD, ANTIQUE	SETTLERS BUILDER (21643)	50,750,416.50	On-Going	March 08, 2024	December 28, 2024	94.14
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF LAUA-AN, ANTIQUE	ANJUSH BUILDERS (21491)	5,191,095.10	On-Going	March 08, 2024	August 27, 2024	95.32
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF VALDERRAMA, ANTIQUE	MJBL CONSTRUCTION SERVICES (46229)	5,187,228.87	Completed	March 08, 2024	September 26, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TORDESILLAS, MUNICIPALITY OF SIBALOM, ANTIQUE	AIDEN AND AYN CONSTRUCTION (47886)	4,945,807.47	Completed	March 08, 2024	June 28, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING (OCAL EXTENSION OFFICE) BRGY. MAG-ABA, PANDAN, ANTIQUE	ANJUSH BUILDERS (21491)	4,939,934.23	Completed	March 22, 2024	August 11, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0098	ODIONG-SIBALOM-SN REMIGIO-LEON RD-K0104+079-K0108+840, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,299,999.97	On-Going	June 19, 2024	November 17, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0099	CONSTRUCTION OF WATER SUPPLY SYSTEM, VALDERRAMA NATIONAL HIGH SCHOOL UBOS, VALDERRAMA, ANTIQUE	KYRO BUILDERS, INC. (19567)	6,809,999.96	On-Going	April 05, 2024	July 03, 2024	94.29
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0100	CONSTRUCTION (EXPANSION) OF WATER SUPPLY SYSTEM AT BRGY. ILAYA AND PIPELINE EXTENSION TO BRGY. IGBA	N.D.M CONSTRUCTION SERVICES (53397)	3,911,375.32	Completed	April 05, 2024	June 03, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF CALUYA, ANTIQUE	HMM BUILDERS AND CONSTRUCTION SUPPLY (35636)	5,147,394.11	Completed	April 05, 2024	July 26, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING BUGANTE POINT, SAN JOSE, ANTIQUE	AIDEN AND AYN CONSTRUCTION (47886)	9,886,300.28	Completed	April 08, 2024	September 06, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING) POBLACION 3, HAMTIC, ANTIQUE	J.C. ALBASON BUILDERS AND SUPPLY (35609)	19,750,564.15	Completed	April 05, 2024	February 28, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0104	CONSTRUCTION OF NEW MULTI-PURPOSE BUILDING POBLACION NORTE, TOBIAS, FORNIER, ANTIQUE	EON CONSTRUCTION & SUPPLY (41552)	19,791,786.77	Completed	April 05, 2024	January 06, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0105	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING) SAN REMIGIO, ANTIQUE	KYMEARL CONSTRUCTION SERVICES (52041)	9,900,000.00	Completed	April 05, 2024	December 02, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0106	CONSTRUCTION OF PUBLIC HEALTH FACILITY BARANGAY SAN PEDRO, MUNICIPALITY OF SAN JOSE DE BUENAVISTA, A	REVIM CONSTRUCTION (52071)	4,940,371.63	Completed	April 05, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GB0107	CLUSTER 1 (8 PROJECTS), ANTIQUE	EC STRUCTURAL COMPOSITES, INC. (31961) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	94,879,680.00	Completed	April 05, 2024	February 05, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GB0125	CONSTRUCTION OF DPWH ANTIQUE DISTRICT ENGINEERING OFFICE, SAN JOSE, ANTIQUE	SENTINA CONSTRUCTION AND SUPPLY (20649)	39,200,000.00	On-Going	July 05, 2024	June 12, 2025	87.49
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0132	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM BOROCBOROC-DELIMA-IPIL ES, BELISON, ANTIQUE; BULUANGAN I	SETTLERS BUILDER (21643)	2,885,000.00	Completed	October 07, 2024	December 05, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0133	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERL	SETTLERS BUILDER (21643)	1,030,899.97	Completed	October 07, 2024	December 05, 2024	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 1, SAN JOSE DE BUENAVISTA, ANTIQUE	SENTINA CONSTRUCTION AND SUPPLY (20649)	19,744,935.11	On-Going	October 09, 2024	September 03, 2025	54.31
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0137	RECONSTRUCTION OF BOX CULVERT WITH SLOPE PROTECTION,SITIO CATWAYAN, BARANGAY POBLACION, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,657,092.06	Completed	November 11, 2024	February 16, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0138	RECONSTRUCTION OF MALUMA-ALVAÑIZ HANGING BRIDGE, BARANGAY CUYAPIAO, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,251,965.76	Completed	November 11, 2024	February 10, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0139	RECONSTRUCTION OF VILLA LAU-AN HANGING FOOTBRIDGE, BARANGAY VILLA LAU-AN, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,612,571.51	Completed	November 11, 2024	February 12, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0140	RECONSTRUCTION OF HANGING FOOTBRIDGE IN BARANGAY ALVAÑIZ, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	4,040,961.06	Completed	November 11, 2024	February 10, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0141	RECONSTRUCTION OF HANGING FOOTBRIDGE IN BARANGAY BADIANGAN, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	3,682,066.79	Completed	November 11, 2024	February 09, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0142	RECONSTRUCTION OF HANGING FOOTBRIDGE IN BARANGAY SAN RAFAEL (40M), PATNONGON, ANTIQUE	EON CONSTRUCTION & SUPPLY (41552)	3,588,168.35	Completed	November 11, 2024	February 09, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0143	RECONSTRUCTION OF HANGING FOOTBRIDGE IN BARANGAY CUYAPIAO, PATNONGON, ANTIQUE	REVIM CONSTRUCTION (52071)	3,955,149.81	Completed	November 11, 2024	March 27, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0144	RECONSTRUCTION OF HANGING FOOTBRIDGE IN BARANGAY SAN RAFAEL (35M), PATNONGON, ANTIQUE	EON CONSTRUCTION & SUPPLY (41552)	3,102,879.72	Completed	November 11, 2024	February 08, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0145	REHABILITATION/RECONSTRUCTION OF REVETMENT AT SIBALOM RIVER, SAN REMIGIO, ANTIQUE	SETTLERS BUILDER (21643)	27,718,800.00	Completed	November 11, 2024	June 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0146	EXPANSION OF SEAWALL ALONG BARANGAY CENTRO NORTE - LIPATA, CULASI, ANTIQUE	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	41,756,677.57	Completed	November 11, 2024	July 18, 2025	100.00
Antique District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GB0147	REHABILITATION OF FARM-TO-MARKET ROAD IN SITIO MALAWMAWAN, LINDERO-LIBERATO, LAUA-AN, ANTIQUE	SETTLERS BUILDER (21643)	55,507,669.91	On-Going	November 11, 2024	August 02, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0001	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF TALASA PUMP CIS RIVER CONTROL, PANAY, CAPIZ	JMK BUILDERS CONSTRUCTION (36417)	19,011,995.92	On-Going	February 22, 2024	December 02, 2024	92.13
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NEW GUIA, MAAYON, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	4,900,000.00	Completed	February 22, 2024	July 10, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0003	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY ENSEÑAGAN, PANITAN, CAPIZ	SMBB CONSTRUCTION SERVICES (55601)	4,898,171.79	Completed	February 22, 2024	April 01, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NAVITAS, PANAY, CAPIZ	HSBC UPRIGHT BUILDERS INC. (54627)	4,949,861.90	On-Going	February 22, 2024	October 08, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0005	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY SAN BLAS, PILAR, CAPIZ	AAM CONSTRUCTION (51547)	4,898,911.67	On-Going	February 22, 2024	April 01, 2024	89.93
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0006	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF RIVER CONTROL AT BALISONG RIVER, BARANGAY SAN RAMON, PILAR, CAPIZ	R.A. ARCENAS CONSTRUCTION (44092) / C.B. GARAY PHILWIDE BUILDERS (6004)	96,494,754.72	On-Going	February 22, 2024	April 02, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0007	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF RIVER CONTROL AT ZIBALA RIVER, BARANGAY POBLACION, PILAR, CAPIZ	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	94,280,500.00	On-Going	February 22, 2024	February 05, 2025	96.28
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0008	WIDENING OF BRIDGE - MAAYON BYPASS ROAD, CAPIZ	H AND L BUILDERS AND CONSTRUCTION SUPPLIES (49415)	9,647,348.84	On-Going	February 22, 2024	July 20, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0009	PANITAN BY-PASS ROAD, CAPIZ	KIRSKAT VENTURE (32042) / C.B. GARAY PHILWIDE BUILDERS (6004)	57,899,612.05	On-Going	February 22, 2024	December 03, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0010	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), BARANGAY NATIVIDAD, PILAR, CAPIZ	NOE'S BUILDERS (37700)	2,425,171.89	On-Going	February 22, 2024	June 20, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), BARANGAY POBLACION ILAYA, PONTEVEDRA, CAPIZ	3 A'S & J CONSTRUCTION (53985)	2,470,000.00	On-Going	February 22, 2024	July 25, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUTACAL, PANAY, CAPIZ	KERGEL BUILDERS (44923)	4,945,000.00	On-Going	February 22, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0013	ROAD WIDENING - ILOILO EAST COAST-CAPIZ RD- KO168+663 - KO170+132	KIRSKAT VENTURE (32042)	30,575,866.50	On-Going	March 11, 2024	October 09, 2024	98.96
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0014	CONSTRUCTION OF CONCRETE ROAD - ROXAS CITY AIRPORT BYPASS ROAD, CAPIZ	R.A. ARCENAS CONSTRUCTION (44092)	18,000,508.25	On-Going	February 22, 2024	April 18, 2025	95.43
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER AT BARANGAY COGON, PANAY, CAPIZ	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	92,529,390.14	On-Going	February 22, 2024	February 10, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0016	REHABILITATION OF PAVED ROAD - ILOILO EAST COAST - CAPIZ RD - KO119+413.50 - KO120 + 300	SDB STEELSTRUCT BUILDERS ENTERPRISES (21542)	19,598,865.87	Completed	June 13, 2024	December 04, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0017	REHABILITATION OF MULTI-PURPOSE BUILDING (MAR HALL), BARANGAY POBLACION ILAWOD, PONTEVEDRA, CAPIZ	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC (51339)	7,313,549.00	On-Going	March 11, 2024	August 07, 2024	41.04
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0018	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO-CAPIZ RD (NEW ROUTE) - KO108+177.50 - KO108+490, KO110+791.50 - KO110+876.50	HSBC UPRIGHT BUILDERS INC. (54627)	5,289,000.00	On-Going	May 29, 2024	October 21, 2024	88.56
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN NICOLAS, PILAR, CAPIZ	KERGEL BUILDERS (44923)	4,948,620.90	Completed	March 11, 2024	July 23, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0020	CONSTRUCTION OF CONCRETE ROAD - PONTEVEDRA BYPASS ROAD, CAPIZ	JETHAN SAM CONSTRUCTION (40410)	15,954,771.56	Completed	March 13, 2024	September 04, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0021	REHABILITATION OF PAVED ROAD - ILOILO EAST COAST-CAPIZ RD - KO127+837.38 - KO128+309	SDB STEELSTRUCT BUILDERS ENTERPRISES (21542)	9,797,973.13	Completed	May 29, 2024	September 20, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TINCUPON, PANITAN, CAPIZ	WORKAVENUE INC. (47384)	4,939,888.25	Completed	March 13, 2024	August 09, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), BARANGAY BAGO GRANDE, PANAY, CAPIZ	J.C. ALBASON BUILDERS AND SUPPLY (35609)	2,470,000.00	Completed	March 13, 2024	August 24, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HANGLID, PRESIDENT ROXAS, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	4,920,000.00	Completed	March 13, 2024	June 15, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0025	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BRGY. MANOLING, PRESIDENT ROXAS, CAPIZ	FJM BUILDERS (51437)	4,899,874.42	On-Going	June 19, 2024	July 28, 2024	79.33
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0026	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ILOILO EAST COAST-CAPIZ RD - KO132+718 - KO132+766.71, KO132+770.18 - KO132+780, KO132+780 - KO132+820	MARIZALOI CONSTRUCTION (45885)	1,656,585.53	Completed	March 13, 2024	April 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0027	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), BARANGAY BINAOBAWAN, PILAR, CAPIZ	NOE'S BUILDERS (37700)	2,472,031.53	On-Going	March 13, 2024	July 10, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0028	REHABILITATION OF PAVED ROAD - ILOILO EAST COAST-CAPIZ RD - KO117+130 - KO117+908.5	JMK BUILDERS CONSTRUCTION (36417)	16,653,394.98	On-Going	June 26, 2024	November 19, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0029	REHABILITATION OF PAVED ROAD - ROXAS CITY-CAGAY-SIBAGUAN-BALIJUAGAN-CUDIAN-IVISAN ROAD - KO109+613 - KO109+860.50	JGC CONSTRUCTION (49373)	5,075,177.17	On-Going	March 26, 2024	August 08, 2024	94.44
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0030	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - MAAYON JCT-BAILAN RD. KO122+200 - KO122+255, KO123+600 - KO123+717, KO127+304 - KO127+319	7 JL HARDWARE & CONSTRUCTION SUPPLIES (48378)	3,233,325.17	On-Going	July 15, 2024	September 17, 2024	99.91
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0031	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT NATL RD CUARTERO -TAPULANG-MAAYON RD - KO117+450 - KO117+540, KO118+880 - KO118+940	MARIZALOI CONSTRUCTION (45885)	1,955,041.29	Completed	March 26, 2024	April 29, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GD0032	REHABILITATION OF PAVED ROAD - ILOILO-CAPIZ RD (NEW ROUTE) - KO106+190 - KO106+995.50	GAA (IT) INTERNATIONAL TRADE WV COMPANY (FORMERLY: G.A ALL I.T SOLUTIONS COMPANY) (53258)	17,997,214.35	On-Going	June 13, 2024	November 14, 2024	89.96
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TICO, PANAY, CAPIZ	ORANGEKONSTRUCT CIVIL ENGINEERING SERVICES (50250)	4,929,971.68	Completed	April 08, 2024	July 26, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LINATERAN, PANAY, CAPIZ	SKY BUILDERS CONSTRUCTION AND SUPPLY (45500)	4,920,000.00	Completed	May 13, 2024	August 30, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUBURAN, MAAYON, CAPIZ	STEP N STONE CONSTRUCTION (35389)	4,930,476.87	Completed	April 08, 2024	July 26, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DAGA, PANAY, CAPIZ	SALMEGA BUILDERS (45281)	8,725,323.24	On-Going	May 06, 2024	October 07, 2024	99.86
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM), BARANGAY COGON, PANITAN, CAPIZ	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	2,464,945.29	Completed	May 06, 2024	September 02, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CABUGAO OESTE, PANAY, CAPIZ	J.C. ALBASON BUILDERS AND SUPPLY (35609)	2,465,000.00	Completed	May 06, 2024	August 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0039	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG PANAY/MAMBUSAO RIVER BASIN, AGBALO RIVER CONTROL, PANAY, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)	72,373,680.20	On-Going	May 06, 2024	May 27, 2025	80.87
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0040	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG PANAY/MAMBUSAO RIVER BASIN, PANITAN RIVER CONTROL (DOWNSTREAM), PANITAN, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)	68,858,874.46	On-Going	May 13, 2024	April 23, 2025	80.04
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LINATERAN, PANAY, CAPIZ	STEP N STONE CONSTRUCTION (35389)	4,524,122.83	On-Going	May 13, 2024	September 19, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0042	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG PANAY/MAMBUSAO RIVER BASIN, PANITAN RIVER CONTROL (UPSTREAM), PANITAN, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330) / MVW CONSTRUCTION AND TRADING CORPORATION (40966)	55,002,130.36	On-Going	June 24, 2024	March 30, 2025	78.46
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GD0043	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG PANAY/MAMBUSAO RIVER BASIN, AMBILAY RIVER CONTROL, PANITAN, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)	67,704,609.51	On-Going	August 07, 2024	June 17, 2025	76.10
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0044	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY VI AND VII, ROXAS CITY, CAPIZ	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC (51339)	24,459,174.75	On-Going	June 24, 2024	January 09, 2025	80.96
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUBA, PONTEVEDRA, CAPIZ	EDLY CONSTRUCTION AND DEVELOPMENT CORPORATION (34421)	8,855,776.12	On-Going	May 21, 2024	October 17, 2024	95.01
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CALAAN, PANITAN, CAPIZ	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	2,454,925.28	Completed	May 22, 2024	August 24, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. INDAYAGAN, MAAYON, CAPIZ	JGC CONSTRUCTION (49373)	4,929,426.97	On-Going	June 19, 2024	September 21, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BONGBONGAN, MAAYON, CAPIZ	3 A'S & J CONSTRUCTION (53985)	4,930,000.00	Completed	June 19, 2024	November 20, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ROXAS CITY, CAPIZ	NANA BUILDERS (18863)	19,979,907.97	On-Going	August 22, 2024	June 12, 2025	91.34
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BARANGAY TALON, ROXAS CITY, CAPIZ	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC (51339)	7,286,788.70	On-Going	September 23, 2024	May 15, 2025	84.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BRGY. LAWAAN, ROXAS CITY, CAPIZ	7 JL HARDWARE & CONSTRUCTION SUPPLIES (48378)	6,306,531.51	On-Going	October 14, 2024	March 07, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BINANGIG, PANAY, CAPIZ	NANA BUILDERS (18863)	7,752,488.72	On-Going	October 21, 2024	March 29, 2025	90.11
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0068	RECONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS ARENA), DINGGOY CIVIC CENTER, ROXAS CITY, CAPIZ	JGC CONSTRUCTION (49373) / C.B. GARAY PHILWIDE BUILDERS (6004)	79,066,817.85	On-Going	January 13, 2025	May 12, 2025	0.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0069	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, ROXAS CITY, CAPIZ	7 JL HARDWARE & CONSTRUCTION SUPPLIES (48378)	29,194,760.55	On-Going	December 02, 2024	April 15, 2025	0.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0070	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), 1) DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS CAPIZ 1ST DISTRICT ENGINEERING OFFICE COMPOUND, ROXAS CITY, CAPIZ, 2) FLORENTINA B. DEGALA NATIONAL HIGH SCHOOL, MAAYON, CAPIZ, 3) NAVITAS ELEMENTARY SCHOOL....	J.A.T BUILDERS AND SUPPLY (46911)	2,808,150.00	On-Going	October 07, 2024	December 20, 2024	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0071	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY DAYAO, ROXAS CITY, CAPIZ	R.A. ARCENAS CONSTRUCTION (44092)	29,298,203.57	On-Going	October 14, 2024	August 08, 2025	44.54
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0072	REHABILITATION OF MULTI-PURPOSE BUILDING (PANITAN PEOPLE'S HALL), PANITAN, CAPIZ	ORANGEKONSTRUCT CIVIL ENGINEERING SERVICES (50250)	9,867,075.28	On-Going	October 07, 2024	February 28, 2025	60.18
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SIBAGUAN, ROXAS CITY, CAPIZ	AAM CONSTRUCTION (51547)	4,919,191.63	Completed	October 21, 2024	March 09, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CAPIZ PROVINCE CULTURAL AND SPORTS CENTER), ROXAS CITY, CAPIZ	NANA BUILDERS (18863)	24,312,768.07	On-Going	October 21, 2024	July 07, 2025	63.65
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OLD GUIA, MAAYON, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	4,930,000.00	On-Going	October 14, 2024	January 16, 2025	100.00
Capiz 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GD0082	CLUSTER 1 (2 PROJECTS) - 1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, ROXAS CITY, CAPIZ 2. CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING) ROXAS CITY, CAPIZ	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	69,721,649.20	Not Yet Started	January 13, 2025	May 07, 2026	
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- ILOILO- CAPIZ RD (NEW ROUTE)- K0064+(-865)- K0064+(-490)	ALLENCON DEVELOPMENT CORPORATION (12302)	10,910,000.00	Completed	February 16, 2024	June 03, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0002	CONSTRUCUTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, SITIO BAKLAYAN, BARANGAY SAN RAFAEL, DUMALAG, CAPIZ	SLW8 BUILDERS (45000)	9,799,525.65	On-Going	February 19, 2024	May 22, 2024	96.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0004	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ILOILO- CAPIZ (NEW ROUTE) - K0092+512 - K0093+536, BARANGAY MIANAY AND PARIAN, SIGMA, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	984,489.79	Completed	February 16, 2024	April 15, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0005	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ILOILO-CAPIZ RD (NEW ROUTE) - K0103+085 - K0104+100, BARANGAY MIANAY AND ILAYA-IVISAN, IVISAN, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	874,820.42	Completed	February 16, 2024	April 05, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0006	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, SITIO LUBLUB, BARANGAY CONSOLACION, DUMALAG, APIZ	SLW8 BUILDERS (45000)	9,799,867.34	On-Going	February 19, 2024	July 21, 2024	92.10
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GP0007	CONSTRUCTION OF CONCRETE ROAD- ACCESS ROAD LEADING TO PANGABITKABITON FALLS, JAMINDAN, CAPIZ	AAM CONSTRUCTION (51547)	14,699,918.13	Completed	February 19, 2024	August 16, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24GP0009	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ILOILO-CAPIZ RD (OLD ROUTE)- K0077+636 - K0077+697, K0077+760 - K0077+808, K0078+320 - K078+350, K0081+502 - K0081+538	MBM CONSTRUCTION (37891)	38,285,222.23	On-Going	February 16, 2024	December 11, 2024	85.57
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0010	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, BARANGAY SAN JUAN, DUMARAO, CAPIZ	MBM CONSTRUCTION (37891)	9,793,788.45	Completed	February 19, 2024	May 22, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0011	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, SITIO TAGUBONG, BARANGAY BUNGSUAN, DUMARAO, CAPIZ	MBM CONSTRUCTION (37891)	9,899,820.70	Completed	March 26, 2024	August 26, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24GP0012	ROAD WIDENING- ILOILO- CAPIZ RD (NEW ROUTE)- K0088+382 - K0088+523, K0089+204 - K0089+339	GAA (IT) INTERNATIONAL TRADE WV COMPANY (FORMERLY: G.A ALL I.T SOLUTIONS COMPANY) (53258)	18,605,124.15	On-Going	February 19, 2024	November 04, 2024	22.55
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0013	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, BARANGAY AGLALANA, DUMARAO, CAPIZ	MBM CONSTRUCTION (37891)	9,791,909.46	Completed	February 19, 2024	May 22, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GP0015	CONSTRUCTION OF CONCRETE ROAD- SITIO LOMBOY, BRGY. LINAMBASAN TO BRGY. GANZON, BRGY. JAENA AND BRGY. SAN JUAN TO NATIONAL HIGHWAY IN SUPPORT OF ABACA INDUSTRY, JAMINDAN, CAPIZ	FJM BUILDERS (51437)	24,226,098.89	On-Going	February 19, 2024	September 14, 2024	98.13
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0016	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, BARANGAY NAGSULANG, DUMARAO, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	9,849,922.26	On-Going	February 19, 2024	May 22, 2024	98.84



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0017	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ILOILO- CAPIZ RD (NEW ROUTE)- K0099+499- K0100+502, BARANGAY ONDOY AND POBLACION NORTE, IVISAN CAPIZ	QBK CONSTRUCTION (55116)	869,924.29	Completed	February 16, 2024	April 05, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0018	ROAD WIDENING - ILOILO-CAPIZ RD (NEW ROUTE) - K0096+069 - K0096+715	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	34,249,363.79	On-Going	February 16, 2024	November 20, 2024	91.31
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0019	ROAD WIDENING - CAPIZ-AKLAN RD - K0331+003 - K0331+038, K0331+085 - K0333+020	BROOKLYN & CONNOR BUILDERS (43710) / STEVEN CONSTRUCTION & SUPPLY (21987)	110,999,952.16	Completed	February 26, 2024	March 07, 2025	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GP0020	CONSTRUCTION OF CONCRETE ROAD- ACCESS ROAD LEADING TO NABAYE FALLS, BRGY. DURAN, DUMALAG, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	14,599,995.71	On-Going	March 26, 2024	July 24, 2024	90.43
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0021	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY BITO- ON ILAYA, CUARTERO, CAPIZ	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	71,589,266.08	On-Going	April 05, 2024	August 17, 2025	50.94
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0022	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY TINAYTAYAN, DUMARAO, CAPIZ	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	71,643,580.17	Completed	April 05, 2024	February 28, 2025	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0023	ROAD WIDENING- CAPIZ- AKLAN ROAD- K0325+781- K0326+100, K0327+380- K0327+594, K0329+648- K0329+746, K0329+798- K0329+889, K0330+375- K0330+475, K0330+722- K0330+887, K0330+894- K0331+003	STEVEN CONSTRUCTION & SUPPLY (21987)	57,856,981.63	On-Going	February 19, 2024	January 17, 2025	89.95
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0024	REHABILITATION OF PAVED ROAD- GUINTAS- PINAMALATICAN ROAD, CAPIZ	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469) / A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	39,199,720.99	On-Going	February 19, 2024	November 30, 2024	90.76
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0027	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, SITIO NAGA, BARANGAY CONSOLACION, DUMALAG, CAPIZ	SLW8 BUILDERS (45000)	8,809,888.08	Completed	February 19, 2024	May 18, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0028	ROAD WIDENING - ILOILO-CAPIZ RD (NEW ROUTE) - K0091+715 - K0091+768, K0092+493 - K0093+425	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469) / A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	71,969,987.59	On-Going	February 26, 2024	June 16, 2025	90.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0029	WIDENING OF BRIDGE - IBIAN BR. (B00235PN) ALONG ILOILO-CAPIZ RD (NEW ROUTE)	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	32,238,208.78	On-Going	February 16, 2024	November 17, 2024	35.17
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0030	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY PANGABAT, JAMINDAN, CAPIZ	MBM CONSTRUCTION (37891)	9,899,793.95	Completed	February 19, 2024	May 22, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0031	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY POBLACION ILAYA, DUMALAG, CAPIZ	HENSCHA PHILS. INC. (34164) / GAP CONSTRUCTION AND DEVELOPMENT CO. (39888)	78,527,280.87	On-Going	February 26, 2024	November 01, 2024	57.38
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GP0032	RECONSTRUCTION TO CONCRETE PAVEMENT - ACCESS ROAD FROM BRGY. BALARING LEADING TO THE BEACH AREA, BRGY. BASIAO, IVISAN, CAPIZ	MRZA CONSTRUCTION CORPORATION (49455)	16,659,587.68	Completed	February 19, 2024	September 18, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0033	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-ILOILO-CAPIZ RD (OLD ROUTE) K0075+064-K0075+130	3 A'S & J CONSTRUCTION (53985)	9,799,673.37	Completed	February 16, 2024	June 04, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0034	WIDENING OF BRIDGE - AMAGA BR. (B00234PN) ALONG ILOILO-CAPIZ RD (NEW ROUTE)	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	31,649,674.79	On-Going	February 16, 2024	November 17, 2024	59.40
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GP0035	CONSTRUCTION (COMPLETION) OF DPWH CAPIZ 2ND DISTRICT ENGINEERING OFFICE BUILDING, CONSOLACION, DUMALAG, CAPIZ	BROOKLYN & CONNOR BUILDERS (43710)	29,399,916.41	Completed	February 19, 2024	January 03, 2025	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0036	CONSTRUCTION OF SAN FRANCISCO PUMP CIS RIVER CONTROL, TAPAZ, CAPIZ	TIB TIMCO INFRA BUILDERS (47330)	19,009,901.81	On-Going	April 08, 2024	July 08, 2025	66.21
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0037	CONCRETING OF ROAD, BRGY. LAPAZ, JAMINDAN, CAPIZ	3 A'S & J CONSTRUCTION (53985)	9,899,983.76	Completed	February 19, 2024	May 22, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0038	CONCRETING OF ROAD, BRGY. CARIDAD, JAMINDAN, CAPIZ	SLW8 BUILDERS (45000)	9,899,807.36	Completed	February 19, 2024	May 22, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0039	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY POBLACION ILAYA, DAO, CAPIZ	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	78,647,423.20	On-Going	February 19, 2024	February 22, 2025	98.01
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0040	CONSTRUCTION OF NAGSULANG-LAWAAN BRIDGE, BARANGAY NAGSULANG, DUMARAO, CAPIZ	GOOD FORTUNE INTERNATIONAL, INC. (09246)	9,868,727.86	On-Going	February 19, 2024	October 23, 2024	31.24
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0041	CONSTRUCTION OF POBLACION-GUINOTOS BRIDGE, BARANGAY POBLACION ILAWOD, DUMARAO, CAPIZ	GOOD FORTUNE INTERNATIONAL, INC. (09246)	5,909,592.26	Completed	February 19, 2024	July 29, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0042	CONCRETING OF ROAD, BRGY. CAMBURANAN, TAPAZ, CAPIZ	KERGEL BUILDERS (44923)	9,799,931.91	On-Going	February 19, 2024	July 21, 2024	95.27



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0043	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY POBLACION ILAYA TO BARANGAY DOLORES, DUMALAG, CAPIZ	SDB STEELSTRUCT BUILDERS ENTERPRISES (21542) / GAP CONSTRUCTION AND DEVELOPMENT CO. (39888)	48,900,032.40	On-Going	June 07, 2024	June 12, 2025	95.13
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0044	RETROFITTING/ STRENGTHENING OF BRIDGE-SIGMA BR. (B00233PN) ALONG ILOILO- CAPIZ RD (NEW ROUTE)	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	24,398,744.49	On-Going	March 19, 2024	September 01, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0045	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- TAPAZ- JAMINDAN-ALTAVAZ RD- K0092+145- K0092+195	STEVEN CONSTRUCTION & SUPPLY (21987)	24,458,857.79	On-Going	August 13, 2024	February 02, 2025	0.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0046	CONSTRUCTION OF BUNGSUAN- LAWAAN BRIDGE, BARANGAY LAWAAN, DUMARAO, CAPIZ	GOLDEN ROADRUNNER INTERNATIONAL CORP. (10177)	24,725,499.96	On-Going	March 19, 2024	September 20, 2024	5.30
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0047	REHABILITATION / MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE - JCT NAT'L RD-AYUYAN-TINAYTAYAN RD - K0094+596 - K0094+731	STEVEN CONSTRUCTION & SUPPLY (21987)	48,399,987.70	On-Going	June 07, 2024	February 05, 2025	5.61
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0048	WIDENING OF BRIDGE & OFF- CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF BIKE LANES - SIGMA BYPASS ROAD, CAPIZ	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	71,851,903.16	On-Going	April 11, 2024	March 20, 2025	87.30
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0049	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BRGY. TINA, DUMARAO, CAPIZ	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	9,889,936.26	On-Going	April 08, 2024	September 08, 2024	33.75
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GP0050	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BARANGAY POBLACION ILAWOD TO BARANGAY SAN JOSE, DUMALAG, CAPIZ	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	48,023,617.91	On-Going	April 03, 2024	January 20, 2025	92.41
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0051	ROAD WIDENING CAPIZ-AKLAN ROAD - K0333+600 - K0333+860	BROOKLYN & CONNOR BUILDERS (43710)	14,710,981.29	On-Going	April 08, 2024	February 06, 2025	62.09
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0052	ROAD WIDENING ILOILO-CAPIZ RD (OLD ROUTE) K0087+820 - K0088+176, K0088+214 - K0088+474	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	42,709,162.08	On-Going	May 30, 2024	April 28, 2025	72.85
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0053	CONSTRUCTION OF MULTI-PURPOSE FACILITY, SITIO TAGAD, POBLACION ILAYA, DAO, CAPIZ	AMD-ENGINEERING AND CONSTRUCTION SUPPLY (55492)	6,923,983.26	Completed	April 08, 2024	October 14, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAPAZ CENTRAL ELEMENTARY SCHOOL, BRGY. POBLACION, TAPAZ, CAPIZ	NYKOLRENCE CONSTRUCTION SERVICES (54837)	4,784,912.86	On-Going	April 11, 2024	September 27, 2024	86.17
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0055	WIDENING OF BRIDGE - SIGMA BR. (B00233PN) ALONG ILOILO-CAPIZ RD (NEW ROUTE)	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	38,959,098.54	On-Going	May 14, 2024	April 10, 2025	0.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MUNICIPALITY OF TAPAZ, CAPIZ	NYKOLRENCE CONSTRUCTION SERVICES (54837)	5,057,494.04	Completed	April 11, 2024	October 02, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EMERGENCY OPERATIONS CENTER), DUMALAG, CAPIZ	7 JL HARDWARE & CONSTRUCTION SUPPLIES (48378)	6,924,403.46	On-Going	September 16, 2024	March 24, 2025	83.63
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0058	RETROFITTING/STRENGTHENING OF BRIDGE - CAIDQUID BR. (B00274PN) ALONG SIGMA-MAMBUSAO-JAMINDAN RD	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	7,346,741.34	Completed	April 11, 2024	August 11, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MALAPAD COGON, SIGMA, CAPIZ	SDB STEELSTRUCT BUILDERS ENTERPRISES (21542)	4,944,637.40	Completed	April 11, 2024	September 27, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0060	ROAD SAFETY: TRAFFIC SIGNALS - IMPROVEMENT OF INTERSECTION - ILOILO-CAPIZ ROAD (NEW ROUTE) - K0087 + 444	KIV MARKETING COMPANY (41521)	9,599,996.56	On-Going	April 30, 2024	April 04, 2025	0.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIGMA, CAPIZ	SAN JOSE BUILDERS (35280)	7,163,752.43	Completed	April 26, 2024	November 01, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GP0062	CONSTRUCTION OF CONCRETE ROAD - BRGY. MAWANG TO BRGY. ARTUZ NRJ IN SUPPORT OF CACAO INDUSTRY PLANTATION, TAPAZ, CAPIZ	AAM CONSTRUCTION (51547)	24,399,529.83	On-Going	April 30, 2024	February 04, 2025	61.24
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0063	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. NAGBA, CUARTERO, CAPIZ	NYKOLRENCE CONSTRUCTION SERVICES (54837)	9,799,808.91	On-Going	May 16, 2024	May 03, 2025	80.23
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING(EVACUATION CENTER), BRGY. STA. CRUZ, DUMALAG, CAPIZ	3 A'S & J CONSTRUCTION (53985)	7,899,939.31	Completed	September 16, 2024	June 02, 2025	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GP0065	RECONSTRUCTION TO CONCRETE PAVEMENT - DUMALAG-PINAMALATICAN-MAMBUSAO ROAD, CAPIZ	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	48,899,654.49	On-Going	May 16, 2024	August 22, 2025	93.10
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0067	CONSTRUCTION OF RAINWATER COLLECTORS AT DUMARAO, CAPIZ: BRGY. TRACIANO, BRGY. SALCEDO, BRGY. CUBI, BRGY. CALAPAWAN, BRGY. GUINOTOS & BRGY. AGSIRAB	7 JL HARDWARE & CONSTRUCTION SUPPLIES (48378)	2,889,827.05	Completed	June 05, 2024	October 12, 2024	100.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0084	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS	PAG BUILDERS (46281)	1,023,890.51	On-Going	December 09, 2024	March 08, 2025	0.00
Capiz 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GP0085	RETROFITTING/ STRENGTHENING OF BRIDGE-IVISAN BR. (B00564PN) ALONG ILOILO-CAPIZ RD (NEW ROUTE)	TIB TIMCO INFRA BUILDERS (47330)	19,182,602.70	Completed	November 15, 2024	April 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0001	REHABILITATION OF PAVED ROAD - AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0077 + 094 - K0097 + 450	PAG BUILDERS (46281)	5,187,287.98	Completed	February 08, 2024	March 12, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BUENAVISTA, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	4,925,207.83	On-Going	April 12, 2024	July 10, 2024	94.66
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0003	ROAD WIDENING - AT SPECIFIC LOCATIONS ALONG CENTRAL RD (SN MIGUEL-CONSTANCIA-CABANO-IGCAWAYAN) (S00025GR) K0052 + 440 - K0053 + 000	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	33,479,848.67	Completed	February 08, 2024	August 14, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GE0005	CONSTRUCTION OF CONCRETE ROAD-SITIO TALUNGON (TANGAW BRIDGE)-SITIO TUMANDA ROAD ACCESS TO PAYAG PAYAG SA SAN LORENZO, MUNICIPAL HALL, WIND MILL SITE, CABANO RORO WHARF, PASALUBONG CENTER, TUMANDA WHARF AT SAN LORENZO, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	10,191,909.53	Completed	February 08, 2024	April 18, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GE0006	CONSTRUCTION OF CONCRETE ROAD-IGANG-TAMUCOL-BAKYAWAN-CONCORDIA ROAD IN SUPPORT OF MANGO INDUSTRY AND NATIVE DELICACIES, SITIO TAMUCOL, NUEVA VALENCIA, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	7,839,247.01	Completed	February 08, 2024	April 05, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0008	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF BUGNAY TO ALAGUISOC ROAD, BARANGAY BUGNAY AND BARANGAY ALAGUISOC, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	5,939,631.33	Completed	February 08, 2024	April 02, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0009	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO SIBUNAG ROAD, BARANGAY ALEGRIA, SIBUNAG, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	6,874,593.95	Completed	February 08, 2024	April 03, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0010	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF SITIO CALAPARAN TO SITIO PANDAN ROAD, BARANGAY GABAN, SAN LORENZO, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	14,834,249.84	Completed	February 08, 2024	May 13, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0011	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF JCT. GUIMARAS CIRCUMFERENTIAL ROAD, SITIO ILAWOD, BARANGAY SALVACION TO SITIO BADANG, BARANGAY LUCMAYAN, NUEVA VALENCIA, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	21,779,806.17	Completed	February 08, 2024	June 27, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0012	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF SITIO UBOG TO SITIO PROPER ROAD, BARANGAY LANIPE, NUEVA VALENCIA, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	25,482,632.56	Completed	February 08, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0016	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF UMILIG ROAD SECTION (PLAZA TO LIGUERAN SAMBAG TO UMILIG ROAD SECTION), BARANGAY UMILIG, BUENAVISTA, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	14,836,433.42	Completed	February 08, 2024	May 13, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GE0017	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL SYSTEM IN BARANGAY STO. ROSARIO, BUENAVISTA, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	27,591,265.14	On-Going	February 08, 2024	November 29, 2024	75.20
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GE0019	CONSTRUCTION OF CONCRETE ROAD - STA. TERESA - SINAPSAPAN ROAD ACCESS LEADING TO ISLA NABUROT & AVE MARIA ISLET, CABALING, HIGANTE CAVE, JORDAN MARINE TURTLE SANCTUARY, BARAS BEACH AT BARANGAY ESPINOSA, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	14,552,999.95	On-Going	February 08, 2024	May 13, 2024	98.70
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0020	RECONSTRUCTION TO CONCRETE PAVEMENT - AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0019+300 - K0020+180	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	84,929,743.30	On-Going	February 08, 2024	December 13, 2024	61.62
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0021	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF SITIO BONGOL ROAD, BARANGAY TACAY, BUENAVISTA, GUIMARAS	PAG BUILDERS (46281)	5,874,660.00	On-Going	February 08, 2024	March 21, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0022	ROAD WIDENING-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0025+363-K0025+547	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	14,436,224.53	On-Going	May 06, 2024	June 11, 2024	0.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, JORDAN, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	6,930,000.00	Completed	February 08, 2024	August 05, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0024	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0001+250-K0006+593	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	58,499,493.63	Completed	May 09, 2024	September 27, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0025	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0095+1009 - K0096+307	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	31,441,190.44	Completed	February 08, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GE0026	CONSTRUCTION OF OTHER BUILDING - CONSTRUCTION OF DPWH GUIMARAS DISTRICT ENGINEERING OFFICE EXTENSION BUILDING, SAN MIGUEL, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	39,121,629.70	Completed	February 08, 2024	November 28, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0027	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF GABAN TO AGSANAYAN ROAD (SITIO PANDAN), BARANGAY GABAN, SAN LORENZO AND BARANGAY AGSANAYAN, BUENAVISTA, GUIMARAS	RINEL CONSTRUCTION SERVICES (53892)	10,768,362.56	Completed	February 08, 2024	April 17, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0028	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF LININGWAN TO CAMULONG ROAD, BARANGAY MAABAY, SIBUNAG, GUIMARAS	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	15,501,301.78	Completed	February 08, 2024	May 16, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0030	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF JCT. GUIMARAS CIRCUMFERENTIAL ROAD, SO. HULOT, BARANGAY POBLACION-SO. TAROG ROAD, BARANGAY ALAGUISOC, JORDAN, GUIMARAS	PAG BUILDERS (46281)	9,786,874.53	Completed	February 08, 2024	April 12, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0031	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF BARANGAY MILLAN PROPER-SO. BALANGA-BARANGAY AYANGAN ROAD, SIBUNAG, GUIMARAS	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	9,790,641.43	Completed	February 08, 2024	April 12, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0032	REHABILITATION/MAJOR REPAIR OF BRIDGE- NABAGATNAN BR. (B00021GR) ALONG GUIMARAS CIRCUMFERENTIAL RD	RINEL CONSTRUCTION SERVICES (53892)	11,642,408.27	Completed	February 08, 2024	March 16, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0033	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0018+580 - K0018+720	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	77,146,953.59	Completed	February 08, 2024	December 17, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0034	REHABILITATION/MAJOR REPAIR OF BRIDGE- ATGANG BR. (B00011GR) ALONG GUIMARAS CIRCUMFERENTIAL RD	PAG BUILDERS (46281)	7,752,760.45	Completed	February 08, 2024	May 22, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0035	ROAD WIDENING-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0022+400-K0023+654	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	51,746,182.04	On-Going	February 08, 2024	June 08, 2025	84.79
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0036	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF BARANGAY DASAL- BARANGAY MAABAY ROAD, MUNICIPALITY OF SIBUNAG, GUIMARAS	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	9,792,360.17	Completed	February 08, 2024	April 13, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0037	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF MAABAY TO DASAL ROAD, BRGY. MAABAY AND DASAL, SIBUNAG, GUIMARAS	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	29,235,996.83	Completed	February 08, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0038	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF STO. DOMINGO ROAD, BARANGAY STO. DOMINGO, NUEVA VALENCIA, GUIMARAS	RINEL CONSTRUCTION SERVICES (53892)	11,642,393.34	Completed	February 08, 2024	April 21, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0039	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF TANAG TO BACJAO ROAD, BRGY. TANAG AND BRGY. BACJAO, BUENAVISTA, GUIMARAS	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	21,557,254.36	Completed	February 08, 2024	June 11, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0040	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF PROPER 1 TO SITIO BUWANG ROAD, BARANGAY BALCON MARAVILLA, JORDAN, GUIMARAS	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	11,764,975.90	Completed	February 08, 2024	April 22, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LANIPE, NUEVA VALENCIA, GUIMARAS	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	9,801,106.84	Completed	February 08, 2024	June 06, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0042	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF SITIO TARAS, BARANGAY CALAYA TO SALONG TO BALOGO II TO JCT. GUIMARAS CIRCUMFERENTIAL ROAD, SITIO PANDAN, BARANGAY SAN ANTONIO ROAD, BARANGAY CALAYA AND BARANGAY SAN ANTONIO, NUEVA VALENCIA, GUIMARAS	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	37,128,261.65	Completed	February 08, 2024	July 11, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0043	REHABILITATION OF PAVED ROAD - IMPROVEMENT OF ALAGUISOC-PIÑA ROAD, BARANGAY ALAGUISOC, JORDAN AND BARANGAY PIÑA, BUENAVISTA, GUIMARAS	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,498,729.67	On-Going	February 08, 2024	August 20, 2024	96.34
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GE0044	CONSTRUCTION OF CONCRETE ROAD- LUCMAYAN-SAN ROQUE-LAPAZ ROAD LEADING TO SUBA MALAWIG, TINMAR, UPV MARINE STATION, LA PUERTA RESORT, NUEVA VALENCIA, GUIMARAS	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	34,197,278.72	Completed	March 22, 2024	August 15, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0045	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0001+000- K0005+795	ALLENCON DEVELOPMENT CORPORATION (12302)	14,595,567.20	Completed	June 18, 2024	July 31, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0046	ROAD WIDENING - AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0083+660 - K0084+460	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	50,574,299.68	On-Going	May 14, 2024	January 08, 2025	99.64
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0047	OFF-CARRIAGEWAY IMPROVEMENT: IMPROVEMENT OF INTERSECTIONS - RIZAL- JORDAN WHARF RD (S00026GR) - K0008 + 170	RINEL CONSTRUCTION SERVICES (53892)	9,196,368.67	Completed	March 01, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0048	ROAD WIDENING-AT SPECIFIC LOCATIONS ALONG GUIMARAS CIRCUMFERENTIAL RD (S00028GR) K0020+490-K0020+740, K0023+654-K0024+000, K0029+859-K0029+1000, K0039+214-K0040+280	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	81,624,622.41	On-Going	May 06, 2024	May 01, 2025	77.33
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN PROVINCE OF GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	4,949,267.24	Completed	March 11, 2024	June 28, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0050	REHABILITATION OF PAVED ROAD - IMPROVEMENT OF CONCORDIA-ORACON-BOTCONAWAY ROAD, BARANGAY CONCORDIA, BARANGAY ORACON AND BARANGAY SAN ANTONIO, NUEVA VALENCIA, GUIMARAS	RINEL CONSTRUCTION SERVICES (53892)	29,580,985.61	On-Going	March 11, 2024	September 28, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0051	OFF-CARRIAGEWAY IMPROVEMENT: IMPROVEMENT OF INTERSECTIONS - CENTRAL RD (SN MIGUEL-CONSTANCIA-CABANO-IGCAWAYAN) (S00025GR) - K0066+045	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	8,204,096.29	On-Going	March 11, 2024	September 11, 2025	21.37
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0052	OFF-CARRIAGEWAY IMPROVEMENT: IMPROVEMENT OF INTERSECTIONS - CENTRAL RD (SN MIGUEL-CONSTANCIA-CABANO-IGCAWAYAN) (S00025GR) - K0055+510	PAG BUILDERS (46281)	8,205,146.27	On-Going	March 22, 2024	October 09, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GE0053	OFF-CARRIAGEWAY IMPROVEMENT: IMPROVEMENT OF INTERSECTIONS - GUIMARAS CIRCUMFERENTIAL RD (S00028GR) - K0000+(-388)	RINEL CONSTRUCTION SERVICES (53892)	24,307,852.22	On-Going	March 15, 2024	October 05, 2024	10.69
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING), MOSQUEDA CAMPUS, GUIMARAS STATE UNIVERSITY, ALAGUISOC, JORDAN, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	29,595,749.94	Completed	March 22, 2024	November 06, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GE0055	RECONSTRUCTION TO CONCRETE PAVEMENT-CROSSING DAVID TO ALUBIHOD ROAD ACCESS LEADING TO ALOBIJOD COVE RESORT,VILLA IGANG,JANNAH GLYCEL BEACH HOUSE,CHARLES FLOATING COTTAGE,ANDANA RESORT,RAYMEN BEACH RESORT,RICO BEACH RESORT,AND JOHN B. LACSON UNIVERSITY	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	77,198,999.22	Completed	March 22, 2024	January 18, 2025	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0056	REHABILITATION OF PAVED ROAD-IMPROVEMENT OF CROSSING DAVID-ALUBIJOD ROAD, NUEVA VALENCIA, GUIMARAS	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	9,854,410.68	On-Going	March 21, 2024	June 25, 2024	97.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0062	CONSTRUCTION OF RAIN WATER COLLECTOR - CONSTRUCTION OF RAIN WATER COLLECTOR, MUNICIPALITY OF JORDAN, BUENAVISTA AND NUEVA VALENCIA, PROVINCE OF GUIMARAS	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	2,859,466.76	Completed	May 02, 2024	August 14, 2024	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF DR. CATALINO GALLEGOS NAVA PROVINCIAL HOSPITAL, BRGY. SAN MIGUEL, JORDAN, GUIMARAS	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	19,701,000.01	On-Going	June 26, 2024	December 17, 2024	0.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING-RECONSTRUCTION OF MULTI-PURPOSE BUILDING (GUIMARAS PROVINCIAL GYM), BRGY. SAN MIGUEL, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	9,800,994.24	On-Going	June 26, 2024	May 26, 2025	100.00
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING-RECONSTRUCTION OF MULTI-PURPOSE BUILDING, PROVINCIAL CAPITOL GROUNDS, SAN MIGUEL, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	19,691,267.29	On-Going	June 26, 2024	June 30, 2025	39.57
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. SAN MIGUEL, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	19,691,080.50	On-Going	June 26, 2024	June 30, 2025	40.20
Guimaras District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GE0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING-RECONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS ARENA), PROVINCIAL CAPITOL GROUNDS, SAN MIGUEL, JORDAN, GUIMARAS	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	79,104,885.79	On-Going	July 08, 2024	October 30, 2025	48.04
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0001	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - ILOILO - ANTIQUE RD - K0016+845 - K0018+175	VEONG CONSTRUCTION & SUPPLY (42584)	25,141,962.59	Completed	February 26, 2024	January 15, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0002	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS -BRGY. POTRIDO TO BRGY. ALIMODIAS ROAD LEADING TO VARIOUS TOURISM SITES INCLUDING BUGSUKAN AND BANOGON FALLS AND THE 500 HECTARES RICE TERRACES AT MIAGAO, ILOILO	JORDON CONSTRUCTION AND SUPPLY (44926)	14,301,961.47	Completed	February 08, 2024	November 06, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0003	CONSTRUCTION OF ANTALON CIS SLOPE PROTECTION, SAN JOAQUIN, ILOILO	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	5,844,865.02	Completed	February 08, 2024	April 27, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0004	REPLACEMENT OF PERMANENT WEAK BRIDGES - MAMBOG BR. (B00058PN) ALONG OTON - MAMBOG - CABOLO-AN - ABILAY - SAN JOSE RD.	GOOD FORTUNE INTERNATIONAL, INC. (09246)	24,449,615.35	Completed	February 08, 2024	December 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0005	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - OTON-BURAY-STA. MONICA-SN ANTONIO-SN MIGUEL RD - K0018+050 - K0018+636, K0019+040 - K0019+317	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	25,490,057.59	Completed	February 08, 2024	September 24, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0006	PREVENTIVE MAINTENANCE - ILOILO - ANTIQUE RD -K0017 + 646 - K0018 + 722	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469) / A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	36,683,835.58	Completed	March 05, 2024	June 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0007	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - IGBARAS - PASSI - IGCABUGAO - IGBULO ROAD LEADING TO IGCABUGAO CAVE, IGBARAS, ILOILO	GOOD FORTUNE INTERNATIONAL, INC. (09246)	14,659,944.27	Completed	February 08, 2024	May 30, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0008	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - MALAGYAN - TIGMALAPAD ROAD LEADING TO SINUHOTAN CAVE AND TINAGONG DAGAT LAKE, MIAGAO, ILOILO	G. UY CONSTRUCTION (27999)	7,299,343.26	Completed	February 26, 2024	July 07, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0009	CONSTRUCTION OF AMOROGTONG ES MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY AMOROGTONG, IGBARAS, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	6,429,569.44	Completed	February 08, 2024	July 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0010	CONSTRUCTION OF TIGBAUAN RIVER CONTROL STRUCTURE, TIGBAUAN, ILOILO	NOE'S BUILDERS (37700)	19,550,172.00	On-Going	April 08, 2024	November 02, 2024	93.32
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0011	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - TUBUNGAN - IGTUBLE - SAN REMEGIO ROAD LEADING TO TOURISM AND AGRI-CENTER, ILOILO	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	22,019,895.05	On-Going	February 26, 2024	November 02, 2024	99.54
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0013	CONSTRUCTION OF IGPIGUS ES MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY IGPIGUS, IGBARAS, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	6,924,714.71	Completed	February 08, 2024	July 11, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0014	CONSTRUCTION OF TALENTO ES MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY TALENTO, TUBUNGAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	4,944,902.11	Completed	February 08, 2024	May 23, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0016	PREVENTIVE MAINTENANCE - ILOILO-ANTIQUE RD - K0028+412 - K0028+849	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	12,373,050.42	Completed	March 05, 2024	May 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0017	REPLACEMENT OF PERMANENT WEAK BRIDGES - OYUNGAN BR. (B00135PN) ALONG ILOILO - ANTIQUE RD	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	93,569,299.10	On-Going	February 16, 2024	July 07, 2025	92.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0019	CONSTRUCTION OF IGBUGO ES MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY IGBUGO, MIAGAO, ILOILO	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	6,870,000.00	Completed	February 08, 2024	June 18, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0020	CONSTRUCTION OF JAMOG IS MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY JAMOG, TIGBAUAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	6,428,778.29	Completed	February 08, 2024	June 12, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0022	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - IGTALONGON - CORUCUAN - LAB-ON - BAGAY - WAYANG -SAN JOSE - MIAGAO CADRE ROAD LEADING TO MT. NAPULAK, ILOILO	PATRILA BUILDERS, INC. (26628)	14,674,829.93	Completed	February 12, 2024	July 25, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0024	CONSTRUCTION OF JARAO RIVER FLOOD CONTROL PROJECT, GUIMBAL, ILOILO	GALENO CONSTRUCTION, INC. (3427)	29,094,184.94	Completed	February 26, 2024	July 25, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0025	CONSTRUCTION OF OTON SHORELINE PROTECTION INCLUDING ACCESS ROAD, OTON, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	29,298,674.94	Completed	February 26, 2024	September 11, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0026	CONSTRUCTION OF JARAO RIVER CONTROL AND REVETMENT STRUCTURE, GUIMBAL, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	49,445,882.19	Completed	April 08, 2024	November 04, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GF0027	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - QUIANAN - PITOGO - LOMBOYAN - BAD-AS ROAD, LEADING TO MT DALANG, CAVES, WATERFALLS, RICE TERRACES AND WORLD'S BIGGEST FLOWER, SAN JOAQUIN, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	14,649,435.62	On-Going	February 26, 2024	November 02, 2024	82.71
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0028	ROAD WIDENING - ILOILO-ANTIQUE RD - K0024+596 - K0024+606, K0048+164 - K0048+612, K0051+301 - K0051+326	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	19,277,853.03	On-Going	February 26, 2024	June 04, 2025	92.69
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0029	CONSTRUCTION OF TANGYAN RIVER CONTROL AND REVETMENT STRUCTURE, GUIMBAL, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	19,280,582.34	Completed	April 08, 2024	September 05, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0030	CONSTRUCTION OF SIBALOM RIVER CONTROL AND REVETMENT, TIGBAUAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	29,669,248.58	Completed	February 23, 2024	July 22, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0031	CONSTRUCTION OF CAGBANG FLOOD CONTROL STRUCTURE, MIAGAO, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,677,241.97	Completed	February 27, 2024	September 26, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0033	CONSTRUCTION OF BARANGAY BINALIUAN MAYOR ROAD LEADING TO BINALIUAN NHS, BARANGAY BINALIUAN MAYOR, TIGBAUAN, ILOILO	ABRIGHT BUILDERS CORPORATION (46487)	4,940,766.60	Completed	February 23, 2024	May 21, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GF0034	CONSTRUCTION OF DPWH ILOILO 1ST DEO BUILDING, BARANGAY PATRICION, GUIMBAL, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	81,173,067.06	On-Going	March 05, 2024	May 02, 2025	96.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0035	CONCRETING OF BRGY. STA. RITA TO BRGY. STA. MONICA ROAD, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	24,434,555.04	Completed	February 28, 2024	September 14, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0036	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ILOILO-ANTIQUE RD -K0010+921 - K0011+926, POBLACION SOUTH, OTON, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	643,121.92	Completed	February 23, 2024	March 23, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0037	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG ILOILO-ANTIQUE RD -K0021+353 - K0022+367, BRGY. POBLACION, TIGBAUAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	643,036.00	Completed	February 23, 2024	March 23, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0038	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG TIGBAUAN - CORDOVA - LEON RD - K0023+(-827) - K0023+173, BRGY. POBLACION, TIGBAUAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	643,063.20	Completed	February 23, 2024	March 23, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0039	CONSTRUCTION OF MIAGAO SHORELINE PROTECTION/SEAWALL INCLUDING ACCESS ROAD, MIAGAO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	48,911,628.66	Completed	February 28, 2024	December 13, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0040	CONSTRUCTION OF SAN JOAQUIN BARANGAY ROAD, SAN JOAQUIN, ILOILO	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	14,619,153.08	Completed	February 26, 2024	June 10, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0041	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TIOLAS - SINUGBUHAN RD - K0065+820 - K0066+000, K0072+810 - K0072+851	DEACONS TEMPLE CONSTRUCTION & SUPPLY (42634)	6,609,655.92	Completed	February 26, 2024	April 09, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0042	CONSTRUCTION OF TUBUNGAN ROAD, TUBUNGAN, ILOILO	G. UY CONSTRUCTION (27999)	14,599,860.60	Completed	February 29, 2024	September 21, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0043	CONSTRUCTION OF SAN JOAQUIN NORTH COASTLINE ACCESS ROAD, INCLUDING PROTECTION WORKS/SEAWALL, SAN JOAQUIN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	115,714,906.29	On-Going	February 29, 2024	February 11, 2025	89.31
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0044	CONSTRUCTION OF SAN JOAQUIN SHORELINE PROTECTION INCLUDING ACCESS ROAD, SAN JOAQUIN	JORDON CONSTRUCTION AND SUPPLY (44926)	29,096,770.92	Completed	February 29, 2024	September 13, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LANAG SUR, TUBUNGAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	4,938,893.67	Completed	February 29, 2024	June 14, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0046	CONSTRUCTION OF MIAGAO EAST COASTLINE ACCESS ROAD INCLUDING PROTECTION WORKS/SEAWALL, MIAGAO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	77,129,710.07	On-Going	February 29, 2024	April 01, 2025	89.08
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0047	CONSTRUCTION OF BRGY. TRAPICHE TO BRGY. GALANG TO BRGY. SALNGAN ROAD INCLUDING FACILITIES, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	48,941,211.96	Completed	March 04, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0048	CONSTRUCTION OF GUIMBAL ROAD (PHASE 3), GUIMBAL, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	24,464,447.16	Completed	March 04, 2024	October 05, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0049	IMPROVEMENT OF SAN JOAQUIN ROAD, SAN JOAQUIN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	49,445,413.08	Completed	March 04, 2024	January 12, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0050	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - GUIMBAL-IGBARAS-TUBUNGAN-LEON RD - K0033+415-K0033+632, K0034+467-K0035+000, K0056+257-K0057+000, K0062+384-K0062+683	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	39,746,094.19	Completed	March 05, 2024	December 30, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0051	CONSTRUCTION OF LANAKNDULA - GRANADA ECONOMIC MULTIPURPOSE BUILDING, GUIMBAL, ILOILO	CHAMPION BUILDERS AND SUPPLY (34222)	14,641,194.32	Completed	March 05, 2024	October 31, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), OTON NATIONAL HIGH SCHOOL, BARANGAY POBLACION NORTH, OTON, ILOILO	ABRIGHT BUILDERS CORPORATION (46487)	4,924,024.60	Completed	April 08, 2024	July 22, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TUBUNGAN SKILLS TRAINING CENTER), BARANGAY BACAN, TUBUNGAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	6,914,603.91	Completed	March 26, 2024	August 04, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0054	CONSTRUCTION OF MIAGAO POBLACION FLOOD CONTROL STRUCTURES INCLUDING ACCESS ROAD, MIAGAO, ILOILO	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	14,643,597.63	Completed	April 01, 2024	February 26, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0055	CONSTRUCTION OF TUMAGBOK FLOOD CONTROL STRUCTURE INCLUDING ACCESS ROAD, MIAGAO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	48,893,507.24	On-Going	March 20, 2024	February 21, 2025	76.84
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0056	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TANGYAN, RIVER, IGBARAS, ILOILO	GALENO CONSTRUCTION, INC. (3427)	14,596,493.95	Completed	March 20, 2024	August 12, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0057	CONSTRUCTION OF BACAUAN - PALACA RIVER CONTROL INCLUDING ACCESS ROAD, MIAGAO, ILOILO	J'14 CONSTRUCTION & SUPPLY (40540)	4,856,848.48	Completed	May 13, 2024	November 06, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0058	COMPLETION OF MULTI-PURPOSE BUILDING (ARENA), MIAGAO, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	19,742,551.01	On-Going	September 23, 2024	November 21, 2025	35.56
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0059	COMPLETION OF MULTI-PURPOSE BUILDING (ARENA), TIGBAUAN, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	19,747,589.60	On-Going	September 20, 2024	May 10, 2025	37.82
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0060	CONCRETING OF BRGY. DANAWAN TO BRGY. IGDAGMAY ROAD SAN JOAQUIN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	24,399,130.31	Completed	April 01, 2024	November 09, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0061	CONSTRUCTION OF (COMPLETION) OF OTON MULTI - PURPOSE BUILDING (ARENA), OTON, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	17,741,623.96	On-Going	August 12, 2024	April 04, 2025	22.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0062	CONSTRUCTION OF BALANTAD - SULONG - SIPITAN ROAD INCLUDING RCBC, GUIMBAL, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	4,868,288.91	Completed	April 29, 2024	September 06, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0063	CONSTRUCTION OF BLISS - EVACUATION CENTER ROAD, MIAGAO, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	4,860,834.31	On-Going	April 01, 2024	May 20, 2024	39.73
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0064	CONSTRUCTION OF CALAMPITAO-GINES ROAD, MIAGAO, ILOILO	JUAN TONG & SONS BUILDER CORPORATION (38821)	4,881,920.37	Completed	March 26, 2024	July 16, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0065	CONSTRUCTION OF DAMILISAN-OYUNGAN ROAD, MIAGAO, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	9,779,108.97	Completed	March 14, 2024	August 25, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0066	CONSTRUCTION OF DUROG - BARAKLAYAN ROAD, MIAGAO, ILOILO	TIB TIMCO INFRA BUILDERS (47330)	4,828,917.17	Completed	April 11, 2024	August 11, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0067	CONSTRUCTION OF GUIBONGAN ROAD INCLUDING DRAINAGE, MIAGAO ILOILO	PAG-UN BUILDERS & SUPPLY (44935)	4,888,936.55	Completed	April 08, 2024	June 15, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0068	CONSTRUCTION OF IGBARAS ROAD, IGBARAS, ILOILO	NOE'S BUILDERS (37700)	14,610,796.15	Completed	March 14, 2024	September 06, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0069	CONSTRUCTION OF IGBITA ROAD INCLUDING BOX CULVERT, MIAGAO, ILOILO	OTING CONSTRUCTION AND SUPPLY (32681)	4,878,612.99	Completed	May 13, 2024	August 12, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0070	CONSTRUCTION OF MALAGYAN ROAD, MIAGAO, ILOILO	G. UY CONSTRUCTION (27999)	4,850,000.00	Completed	April 08, 2024	July 18, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0071	CONSTRUCTION OF MIAGAO MULTI - PURPOSE BUILDING (ARENA), MIAGAO, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	49,362,333.62	On-Going	September 12, 2024	October 02, 2025	30.23
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0072	CONSTRUCTION OF MIAGAO MULTI-PURPOSE BUILDING (MUNICIPAL HALL), MIAGAO, ILOILO	ABRIGHT BUILDERS CORPORATION (46487)	5,582,156.04	Completed	April 29, 2024	November 18, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0073	CONSTRUCTION OF MIAGAO MUNICIPAL HALL BUILDING (BUILDING 2), MIAGAO, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	28,993,635.08	On-Going	September 26, 2024	August 17, 2025	69.54
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PEOPLE'S CENTER) WITH PAVEMENT, BARANGAY POBLACION, MIAGAO, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	29,294,633.60	On-Going	August 07, 2024	June 23, 2025	42.80
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MIAGAO, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	9,829,633.81	Completed	April 29, 2024	February 14, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0076	CONSTRUCTION OF NAROROGAN-IGSOLIGUE ROAD, MIAGAO, ILOILO	RED HAMMER INTERNATIONAL BUILDERS CORPORATION (49098)	4,882,542.12	Completed	April 01, 2024	July 01, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0077	CONSTRUCTION OF PALACA - LUMANGAN ROAD, MIAGAO, ILOILO	J'14 CONSTRUCTION & SUPPLY (40540)	4,891,506.12	Completed	April 08, 2024	August 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0078	CONSTRUCTION OF ROAD, MIAGAO, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	4,883,616.45	Completed	July 26, 2024	December 04, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GF0079	CONSTRUCTION OF SIBALOM RIVER FLOOD CONTROL PROJECT, TIGBAUAN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	37,143,021.36	On-Going	April 29, 2024	January 07, 2025	90.30
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0080	CONSTRUCTION OF TIGBAUAN MULTI - PURPOSE BUILDING (ARENA), TIGBAUAN, ILOILO	ASDC 88 BUILDERS CORPORATION (45538)	49,372,873.88	On-Going	September 12, 2024	August 28, 2025	35.78
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0081	IMPROVEMENT OF GUIMBAL ROAD INCLUDING FACILITIES, GUIMBAL, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	54,349,440.07	Completed	May 13, 2024	February 20, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0082	IMPROVEMENT OF IGBARAS ROAD INCLUDING FACILITIES, IGBARAS, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	34,555,719.31	Completed	April 29, 2024	February 03, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0083	IMPROVEMENT OF MIAGAO ROAD INCLUDING FACILITIES, MIAGAO, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	40,488,069.84	On-Going	March 14, 2024	January 17, 2025	96.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0084	IMPROVEMENT OF OTON ROAD, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	39,504,748.65	Completed	April 01, 2024	January 03, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0085	IMPROVEMENT OF TIGBAUAN ROAD INCLUDING FACILITIES, TIGBAUAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	49,391,343.34	On-Going	March 20, 2024	December 02, 2024	89.43
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0086	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BOTONG-CABANBANAN NATIONAL HIGH SCHOOL, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	1,943,469.63	Completed	March 20, 2024	July 16, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0087	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, CAMANGAHAN NATIONAL HIGH SCHOOL, GUIMBAL, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	2,428,972.30	Completed	March 20, 2024	June 26, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0088	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, OTON NATIONAL HIGH SCHOOL, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	2,434,254.53	Completed	March 20, 2024	June 26, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0089	REHABILITATION (COMPLETION) MULTI-PURPOSE BUILDING, DON FELIX SERRA NATIONAL HIGH SCHOOL, SAN JOAQUIN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	2,924,208.65	Completed	March 20, 2024	June 28, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0090	REHABILITATION OF (COMPLETION) MULTI-PURPOSE BUILDING, IGBARAS NATIONAL HIGH SCHOOL, IGBARAS, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	3,898,990.50	Completed	March 20, 2024	July 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0091	REHABILITATION OF (COMPLETION) MULTI-PURPOSE BUILDING, MIAGAO CENTRAL ELEMENTARY SCHOOL, MIAGAO, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	4,389,451.37	Completed	March 20, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0092	REHABILITATION OF (COMPLETION) MULTI-PURPOSE BUILDING, TIGBAUAN CENTRAL ELEMENTARY SCHOOL, TIGBAUAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	2,920,389.19	On-Going	March 20, 2024	June 28, 2024	94.92
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0093	REHABILITATION OF IGBARAS MULTI-PURPOSE BUILDING, IGBARAS, ILOILO	ABRIGHT BUILDERS CORPORATION (46487)	9,849,559.33	Completed	July 19, 2024	November 15, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0094	REHABILITATION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, GUIMBAL, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	10,839,865.35	On-Going	April 29, 2024	September 24, 2024	88.64
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0095	REHABILITATION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	10,821,401.53	On-Going	April 12, 2024	August 23, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0096	REHABILITATION OF MULTI-PURPOSE BUILDING, GUIMBAL CENTRAL ELEMENTARY SCHOOL, GUIMBAL, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	19,480,082.47	On-Going	April 29, 2024	November 16, 2024	85.46
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0097	REHABILITATION OF MULTI-PURPOSE BUILDING, GUIMBAL NATIONAL HIGH SCHOOL, GUIMBAL, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	14,647,377.62	On-Going	March 14, 2024	August 10, 2024	44.35
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0098	REHABILITATION OF MULTI-PURPOSE BUILDING, IGBARAS, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	8,833,619.22	Completed	April 01, 2024	August 03, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0099	REHABILITATION OF MULTI-PURPOSE BUILDING, MIAGAO, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	12,796,185.12	Completed	April 29, 2024	November 22, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0100	REHABILITATION OF MULTI-PURPOSE BUILDING, SAN JOAQUIN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	12,795,267.59	Completed	May 13, 2024	December 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0101	REHABILITATION OF MULTI-PURPOSE BUILDING, TIGBAUAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	12,774,201.47	On-Going	June 05, 2024	February 01, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0102	REHABILITATION OF MULTI-PURPOSE BUILDING, TUBUNGAN NATIONAL HIGH SCHOOL, TUBUNGAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	5,369,711.04	Completed	March 20, 2024	July 08, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0103	REHABILITATION OF MULTI-PURPOSE BUILDING, TUBUNGAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	8,899,948.22	On-Going	April 12, 2024	November 12, 2024	93.45
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0104	REHABILITATION OF SAN JOAQUIN MULTI-PURPOSE BUILDING, SAN JOAQUIN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	14,798,870.10	Completed	May 13, 2024	December 10, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0105	REHABILITATION OF SAN JOAQUIN MULTI-PURPOSE BUILDING, SAN JOAQUIN, ILOILO	ABRIGHT BUILDERS CORPORATION (46487)	14,511,643.95	Completed	August 16, 2024	July 06, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0106	REHABILITATION OF TUBUNGAN MULTI-PURPOSE BUILDING, TUBUNGAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	14,779,923.18	Completed	May 13, 2024	December 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GF0107	ROAD WIDENING - ILOILO-ANTIQUE RD - K0032+083 - K0032+724, K0039+000 - K0039+094, K0039+658 - K0039+696, K0039+852 - K0040+105	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	48,492,326.93	On-Going	March 20, 2024	January 11, 2025	72.07
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0108	CONSTRUCTION OF BUCAYA ACCESS ROAD, INCLUDING SHORELINE PROTECTION WORKS, SAN JOAQUIN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	73,188,781.63	Completed	March 20, 2024	January 08, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0109	CONSTRUCTION OF IGBARAS WEST ACCESS ROAD, INCLUDING RIVER CONTROL STRUCTURE, IGBARAS, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	73,239,677.85	On-Going	April 12, 2024	February 04, 2025	61.38
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0110	CONSTRUCTION OF MIAGAO TUMAGBOK ACCESS ROAD, INCLUDING RIVER CONTROL STRUCTURE, MIAGAO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	73,276,450.37	On-Going	April 01, 2024	January 18, 2025	90.87
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0111	CONSTRUCTION OF SAN JOAQUIN ACCESS ROAD, INCLUDING RIVER CONTROL STRUCTURE, SAN JOAQUIN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	73,232,296.07	Completed	March 14, 2024	February 20, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0112	CONSTRUCTION OF TUBUNGAN ACCESS ROAD, INCLUDING RIVER CONTROL STRUCTURE, TUBUNGAN, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	73,238,808.86	On-Going	April 12, 2024	February 03, 2025	88.12
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0113	CONSTRUCTION OF GUIMBAL SOUTH COASTLINE ACCESS ROAD, INCLUDING PROTECTION WORKS/SEAWALL, GUIMBAL, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	77,049,370.76	Completed	March 20, 2024	January 05, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0114	CONSTRUCTION OF OTON POBLACION COASTLINE ACCESS ROAD, INCLUDING PROTECTION WORKS/SEAWALL, OTON, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	77,094,935.25	Completed	March 05, 2024	January 02, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0115	CONSTRUCTION OF TIGBAUAN POBLACION COASTLINE ACCESS ROAD, PROTECTION WORKS/SEAWALL, TIGBAUAN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	77,091,517.53	On-Going	March 20, 2024	December 07, 2025	74.24
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0116	CONSTRUCTION OF TUBUNGAN RIVER CONTROL STRUCTURE, TUBUNGAN, ILOILO	G. UY CONSTRUCTION (27999)	19,749,895.75	Completed	May 02, 2024	November 02, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0117	CONSTRUCTION OF IGBARAS RIVER CONTROL STRUCTURE, IGBARAS, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	19,749,811.34	Completed	April 11, 2024	October 01, 2024	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0118	CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE, COASTWISE, GUIMBAL, ILOILO	RINEL CONSTRUCTION SERVICES (53892)	29,649,524.81	Completed	April 29, 2024	May 12, 2025	100.00
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ENTERPRISE BUILDING), GUIMBAL, ILOILO	CHAMPION BUILDERS AND SUPPLY (34222)	19,738,770.06	Completed	April 08, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), GUIMBAL, ILOILO	CHAMPION BUILDERS AND SUPPLY (34222)	19,739,916.78	On-Going	August 19, 2024	February 05, 2025	40.66
Iloilo 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GF0130	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTOR IN PUBLIC FACILITIES	RINEL CONSTRUCTION SERVICES (53892)	2,879,878.92	Completed	May 30, 2024	August 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0001	ROAD WIDENING - BANGA BANTE - BANGA POLOT-AN - BAROTAC NUEVO RD. - K0275 + (-676) - K0275 + (-243)	NOE'S BUILDERS (37700)	9,309,987.91	Completed	February 12, 2024	June 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0002	CONSTRUCTION OF ROAD, BARANGAY BANGGA NANI MOROBORO, DINGLE, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,899,719.30	Completed	February 12, 2024	April 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0003	CONSTRUCTION OF ROAD BARANGAY ILAJAS - AGTATACAY, DINGLE, ILOILO	ABELARDE BUILDERS AND SUPPLY (43170)	4,899,563.61	Completed	February 12, 2024	April 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0004	CONSTRUCTION OF ROAD BARANGAY SINANDIGAN - BUGTONG, TULATULA-AN, DINGLE, ILOILO	ABELARDE BUILDERS AND SUPPLY (43170)	4,899,713.43	Completed	February 12, 2024	April 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0005	CONSTRUCTION OF BRGY. IMBANG GRANDE TO HOSPITAL ROAD IN SUPPORT OF SUGAR INDUSTRY, PASSI CITY, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,485,109.31	Completed	March 27, 2024	June 30, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0006	CONSTRUCTION OF ROAD BARANGAY BITAOGAN MULA PULA, PASSI CITY, ILOILO	NANA BUILDERS (18863)	14,747,326.92	Completed	February 12, 2024	May 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0007	CONSTRUCTION OF CONCRETE ROAD - BUNGCA - SOHOTON - BAROTAC NUEVO TO MATANGHARON - POBLACION, DINGLE LEADING TO MT. SALIHID SHRINE, BAROTAC NUEVO, ILOILO	ABELARDE BUILDERS AND SUPPLY (43170)	14,649,889.45	Completed	February 12, 2024	May 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0008	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ILOILO - CAPIZ RD (OLD ROUTE) - K0060 + 220 - K0060 + 280	GGMU CONSTRUCTION AND SUPPLY (37486)	5,831,096.25	Completed	February 12, 2024	April 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0009	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE MANDURRIAO - SAN MIGUEL - ALIMODIAN - MAASIN - CABATUAN RD. K0031 + 308 - K0031 + 371	BANSOY CONSTRUCTION AND SUPPLY (36882)	9,298,600.50	Completed	February 12, 2024	May 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0010	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JANIUAY - BADIANGAN - TINA RD - K0041 + 272 - K0041 + 315	GLSUY CIVIL ENGINEERING CONSTRUCTION (53874)	6,313,808.43	Completed	February 12, 2024	April 26, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0011	CONSTRUCTION OF JALAUZ PROPER LATERAL G SERVICE ROAD, POTOTAN, ILOILO (KATUBIGAN - KALSADA PATUNGO SA PATUBIGAN)	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	17,617,722.23	Completed	February 12, 2024	May 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0013	CONSTRUCTION OF ROAD IN BARANGAY MANGIL, JANIUAY, ILOILO	ONYOK CONSTRUCTION & SUPPLY (48903)	9,878,665.03	Completed	February 12, 2024	April 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0014	ROAD WIDENING - BAROTAC NUEVO - DUMANGAS - DACUTAN WHARF RD - K0277 + 374 - K0277 + 968, K0279 + 226 - K0279 + 604	HORTINELA CONSTRUCTION & SUPPLY (38219)	22,311,947.10	Completed	February 12, 2024	June 12, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0015	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER IN DUMANGAS, ILOILO	MJ BARCELONA CONSTRUCTION AND SUPPLY (34723) / STEVEN CONSTRUCTION & SUPPLY (21987)	48,885,166.99	Completed	February 12, 2024	August 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0016	CONSTRUCTION OF ROAD IN BRGY. BACAN - BRGY. CALAYO, CABATUAN, ILOILO	CABILAUAN CONSTRUCTION AND SUPPLY (18823)	28,415,270.75	Completed	February 12, 2024	June 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0017	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - CABATUAN - NEW LUCENA - BANGA-BANTE RD - K0026 + 440 - K0026 + 520, K0027 + 540 - K0027 + 600 & K0032 + 200 - K0032 + 240	EARLY RISER CONSTRUCTION (33960)	19,718,930.61	Completed	February 12, 2024	July 10, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0018	CONSTRUCTION OF CONCRETE ROAD - JANUAY DIVERSION ROAD, ILOILO	EZ GOLD CONSTRUCTION & SUPPLY (39408)	21,103,265.85	On-Going	February 15, 2024	July 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0019	ROAD WIDENING - ILOILO - CAPIZ ROAD (OLD ROUTE) - K0045 + 852 - K0046 + 208, K0046 + 523 - K0048 + 173	KIRSKAT VENTURE (32042)	46,059,418.03	Completed	February 12, 2024	October 30, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0020	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER, BARANGAY BONGCO, POTOTAN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	34,169,585.46	Completed	February 12, 2024	August 10, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0021	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - GUINTAS - BAROTAC NUEVO RD - K0277 + 000 - K0277 + 489, K0278 + 380 - K0279 + 000, K0280 + 097 - K0280 + 296	EAST ASIA CONSTRUCTION, INC. (1904)	22,759,223.74	Completed	February 12, 2024	April 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0022	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST - CAPIZ RD - K0254 + 943 - K0255 + 038, K0255 + 088 - K0255 + 424	ALLENCON DEVELOPMENT CORPORATION (12302)	15,430,000.00	Completed	February 12, 2024	April 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0023	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - ILOILO EAST COAST - CAPIZ RD - K0265 + 900 - K0266 + 822	ALLENCON DEVELOPMENT CORPORATION (12302)	8,593,837.41	Completed	February 12, 2024	March 26, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0025	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY AGUINGAY, JANUAY, ILOILO	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	2,426,117.92	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0026	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BADLAN PEQUEÑO, CALINOG, ILOILO	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	3,284,517.40	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0027	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BALANAC, JANUAY, ILOILO	OTING CONSTRUCTION AND SUPPLY (32681)	3,435,000.00	Completed	February 12, 2024	May 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0028	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BANGUIT, CABATUAN, ILOILO	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	2,880,772.58	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0029	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BARASAN, POTOTAN, ILOILO	DRITZ CONSTRUCTION AND SUPPLY (51531)	3,454,688.00	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0030	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BINABAN LIMOSO, LAMBUNAO, ILOILO	KJC CONSTRUCTION & SUPPLY (33041)	3,445,216.25	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0031	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BUWANG, LAMBUNAO, ILOILO	KJC CONSTRUCTION & SUPPLY (33041)	3,445,112.33	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0032	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CABAGIAO, CALINOG, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	3,450,994.09	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0033	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CAIGON, MAASIN, ILOILO	KENBE CONSTRUCTION & SUPPLY (34290)	3,443,929.66	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0034	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CARVASANA, CALINOG, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	1,920,000.00	Completed	February 12, 2024	May 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0036	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY JAYOBO, LAMBUNAO, ILOILO	J&G HORIZON CORP. (54088)	3,445,000.00	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0037	CONSTRUCTION (COMPLETION) OF MULRI - PURPOSE BUILDING OF BARANGAY KUYOT, JANIUAY, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	3,445,000.00	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0038	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY MANACABAC, JANIUAY, ILOILO	KRJ CONSTRUCTION (41220)	3,384,576.85	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0039	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY MASPASAN, CALINOG, ILOILO	MEGS SITE BUILDERS (51291)	3,409,311.84	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0040	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY NALBUGAN, CALINOG, ILOILO	HML TECHNOLOGIES & SERVICES, INC. (53988)	3,105,856.46	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0041	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY PARARINGA, JANIUAY, ILOILO	PAG BUILDERS (46281)	3,444,529.66	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0042	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY PUNGTO, CABATUAN, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	3,429,760.62	Completed	February 12, 2024	May 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0043	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY STA. RITA, JANIUAY, ILOILO	OTING CONSTRUCTION AND SUPPLY (32681)	2,910,000.00	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0044	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY TAMPUCAO, LAMBUNAO, ILOILO	ONYOK CONSTRUCTION & SUPPLY (48903)	3,426,775.40	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0045	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CAMALOGO, CALINOG, ILOILO	HML TECHNOLOGIES & SERVICES, INC. (53988)	3,030,270.45	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0046	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY IMPALIDAN, CALINOG, ILOILO	EDSON & CO. INC. (28224)	3,424,444.99	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0048	CONSTRUCTION OF SLOPE PROTECTION ALONG SUAGE RIVER, JANIUAY, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	93,609,999.99	On-Going	March 27, 2024	October 30, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0049	CONSTRUCTION OF REVETMENT WALL/RIVER CONTROL STRUCTURE ALONG JALAU RIVER, SAN ENRIQUE, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,015,000.00	On-Going	March 27, 2024	June 29, 2025	71.06
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0050	CONSTRUCTION OF REVETMENT WALL/RIVER CONTROL STRUCTURE ALONG TIGUM RIVER, MAASIN, ILOILO (SECTION 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,017,000.00	On-Going	March 27, 2024	December 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER, BARANGAY CANSILAYAN, POTOTAN, ILOILO	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	33,953,096.04	Completed	February 12, 2024	August 10, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0053	CONSTRUCTION OF POTOTAN BY-PASS ROAD	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	52,800,000.00	On-Going	February 16, 2024	April 25, 2025	50.36
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0054	CONSTRUCTION OF FLOOD CONTROL ALONG JALAU RIVER IN CALINOG, ILOILO	STRONGLANE BUILDERS AND TRADING CORPORATION (FORMERLY: STRONGLANE CONSTRUCTION & TRADING) (32333)	34,299,949.95	Completed	February 12, 2024	August 30, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0055	CONSTRUCTION OF ROAD IN BARANGAY TUY-AN EAST, MAASIN, ILOILO	GGMU CONSTRUCTION AND SUPPLY (37486)	9,838,694.17	Completed	February 12, 2024	April 21, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0056	CONSTRUCTION OF ROAD IN BARANGAY ULAYAN, CALINOG, ILOILO	CAMCU CONSTRUCTION & SUPPLIES (18507)	9,789,755.23	Completed	February 12, 2024	April 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0057	REHABILITATION/ MAJOR REPAIR OF BRIDGE, MONFORT BR.(B00533PN) ALONG BAROTAC NUEVO - DUMANGAS - DACUTAN WHARF RD	JMPTECH CONSTRUCTION & SUPPLY (49429)	7,485,094.51	Completed	February 12, 2024	May 01, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0058	CONSTRUCTION OF ROAD IN BARANGAY CARVASANA TO BARANGAY BADU, CALINOG, ILOILO	KJC CONSTRUCTION & SUPPLY (33041)	19,370,227.70	Completed	February 12, 2024	May 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0059	CONSTRUCTION OF ROAD, BARANGAY MANGANESE-GUIPIS, ANILAO, ILOILO	MDG CONSTRUCTION (49411)	13,784,929.65	Completed	February 12, 2024	May 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0060	CONSTRUCTION OF ROAD BARANGAY CAUYAN, POTOTAN, ILOILO	OTING CONSTRUCTION AND SUPPLY (32681)	9,869,999.99	Completed	February 12, 2024	April 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0061	CONSTRUCTION OF SLOPE PROTECTION ALONG ALIBUNAN RIVER IN BRGY. BANBAN, CALINOG, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,624,908.04	Completed	February 16, 2024	December 29, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0062	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG JALAU RIVER IN BRGY. CALLAN TO GUIBUANGAN, POTOTAN, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,010,000.00	Completed	February 16, 2024	October 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0063	CONSTRUCTION OF REVETMENT WALL/ RIVER CONTROL STRUCTURE ALONG TIGUM RIVER, CABATUAN, ILOILO (SECTION 3)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	119,999,999.99	On-Going	March 27, 2024	February 07, 2025	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0064	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO - CAPIZ ROAD (OLD ROUTE) - K0024 + 019 - K0024 + 444, K0033 + 541 - K0033 + 926	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	18,128,183.38	On-Going	February 12, 2024	July 01, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0065	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - POTOTAN - MINA - JANUAY ROAD, K0035 + 656 - K0036 + 899, K0043 + 818 - K0045 + 367	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	24,429,996.60	On-Going	February 12, 2024	August 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0066	CONSTRUCTION OF FLOOD CONTROL ALONG SUAGE RIVER IN POTOTAN, ILOILO	ROPRIIM CONSTRUCTION CORPORATION (FORMERLY ROPRIIM CONSTRUCTION) (8546)	38,219,688.96	Completed	February 12, 2024	August 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0067	CONSTRUCTION OF MULTI - PURPOSE BUILDING, PHASE 1, SAN ENRIQUE, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,839,152.34	Completed	February 12, 2024	July 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0068	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY AGUSIPAN, BADIANGAN, ILOILO	LUCKY H&K CONSTRUCTION (47401)	3,434,357.55	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0069	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BO. CALINOG, CALINOG, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	2,419,415.20	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0070	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CADOLDOLAN CABATUAN, ILOILO	MAKANA BUILDERS & SUPPLY (39826)	1,960,000.00	Completed	February 12, 2024	May 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0071	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY IWA ILAYA, POTOTAN, ILOILO	Q. M. FLORETE CONSTRUCTION (6967)	2,966,190.05	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0072	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY MAINGUIT, BADIANGAN, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	3,455,360.06	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0073	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY MALAG-IT, CALINOG, ILOILO	GGMU CONSTRUCTION AND SUPPLY (37486)	2,467,059.96	Completed	February 12, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0074	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY NASIRUM, MINA, ILOILO	KJC CONSTRUCTION & SUPPLY (33041)	3,422,811.30	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING OF BARANGAY POBLACION ILAYA, CALINOG, ILOILO	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	2,880,013.93	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0076	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY TOLARUCAN, MINA, ILOILO	NOE'S BUILDERS (37700)	4,942,678.11	Completed	February 12, 2024	May 21, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0077	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY INAMYUNGAN, BINGAWAN, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	3,463,288.84	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0078	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING BARANGAY INGAS, CABATUAN, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	1,928,667.47	Completed	February 12, 2024	May 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0079	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY AYAMAN, CABATUAN, ILOILO	MAKANA BUILDERS & SUPPLY (39826)	3,425,000.00	Completed	February 12, 2024	May 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0080	CONSTRUCTION OF MULTI - PURPOSE BUILDING (GYMNASIUM), BANATE, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,900,912.62	Completed	March 27, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0081	CONSTRUCTION OF MULTI - PURPOSE BUILDING (GYMNASIUM), CABATUAN, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	4,940,099.92	Completed	March 27, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0082	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PASSI - SN RAFAEL - LEMERY - SARA RD. K0062 + 200 - K0062 + 210	VEONG CONSTRUCTION & SUPPLY (42584)	2,444,744.30	Completed	March 15, 2024	May 08, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0083	CONSTRUCTION OF SLOPE PROTECTION ALONG SUAGE RIVER, MINA, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	94,087,473.49	On-Going	March 27, 2024	March 05, 2025	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0084	CONSTRUCTION OF ROAD, BARANGAY BINOLUSAN PEQUEÑO TO BARANGAY SUPANGA, CALINOG, ILOILO	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	19,206,440.97	Completed	February 12, 2024	June 03, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0085	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BADIANGAN, ILOILO	APPGIL CONSTRUCTION AND SUPPLY (43673)	29,403,000.00	Completed	February 12, 2024	September 13, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0086	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY NABITASAN, POTOTAN, ILOILO	GATS AND SON CONSTRUCTION DEVELOPMENT CO. (47379)	1,959,974.11	Completed	February 12, 2024	May 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0087	CONSTRUCTION OF MULTI - PURPOSE BUILDING (GYMNASIUM), DINGLE, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,900,104.51	Completed	March 27, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0088	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY POBLACION, ANILAO, ILOILO	J&G HORIZON CORP. (54088)	5,917,999.97	Completed	February 12, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0089	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY CAPULING, DUEÑAS, ILOILO	GGMU CONSTRUCTION AND SUPPLY (37486)	4,897,894.11	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0090	CONSTRUCTION OF MULTI - PURPOSE BUILDING, DUMANGAS, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	14,795,523.54	Completed	February 12, 2024	July 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0092	CONSTRUCTION OF REVETMENT WALL/RIVER CONTROL STRUCTURE ALONG ULIAN RIVER, DUEÑAS, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,020,000.00	On-Going	March 27, 2024	October 31, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0093	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO - CAPIZ (NEW ROUTE) - K0057 + 859 - K0058 + 162	F. GURREA CONSTRUCTION, INCORPORATED (6995)	11,319,377.75	Completed	February 12, 2024	April 03, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0094	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PASSI-CALINOG RD - K0050 + 442 - K0051 + 408	F. GURREA CONSTRUCTION, INCORPORATED (6995)	33,160,441.61	Completed	February 12, 2024	May 09, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0095	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BAJE - NGI-NGI-AN - BINGAWAN RD - K0061 + 000 - K0061 + 925	ALLENCON DEVELOPMENT CORPORATION (12302)	16,560,000.00	Completed	February 12, 2024	April 15, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0096	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BANGA BANTE - BANGA POLOT-AN - BAROTAC NUEVO RD - K0277 + 000 - K0277 + 761	ALLENCON DEVELOPMENT CORPORATION (12302)	27,300,000.00	Completed	February 12, 2024	May 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0097	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BANGA BANTE - BANGA POLOT-AN - BAROTAC NUEVO RD - K0275 + (-235) - K0275 + 354	F. GURREA CONSTRUCTION, INCORPORATED (6995)	21,478,775.98	Completed	February 12, 2024	April 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0098	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - JANIUAY - BADIANGAN - TINA RD - K0042 + 1000 - K0042 + 1998	ALLENCON DEVELOPMENT CORPORATION (12302)	17,619,999.99	Completed	February 12, 2024	April 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0099	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - POTOTAN - TABUGON RD - K0037 + 419 - K0038 + 000	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	18,527,298.00	Completed	February 12, 2024	April 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0100	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO - CAPIZ (NEW ROUTE) - K0049 + 226 - K0049 + 630	F. GURREA CONSTRUCTION, INCORPORATED (6995)	14,813,868.69	Completed	February 12, 2024	April 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0101	CONSTRUCTION OF CONCRETE ROAD - JCT. ILOILO - CAPIZ RD (OLD ROUTE) TO AGCALAGA, CALINOG, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	48,847,414.63	Completed	February 12, 2024	July 23, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0102	CONSTRUCTION OF CONCRETE ROAD - DUMANGAS - BAROTAC NUEVO DIVERSION ROAD, ILOILO	STELLAR BUILDERS (35031)	29,399,989.98	Completed	February 12, 2024	August 30, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0103	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER IN BARANGAY AGDAHON, PASSI CITY, ILOILO	F. GURREA CONSTRUCTION, INCORPORATED (6995)	43,720,244.05	On-Going	March 20, 2024	June 24, 2025	63.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0104	CONSTRUCTION OF ROAD IN BRGY. CARVASANA - BRGY. BADU, CALINOG, ILOILO	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	48,999,943.25	Completed	February 12, 2024	September 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0105	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - PASSI - CALINOG RD - K0056 + 868 - K0058 + 000, K0061 + 257 - K0062 + 503	ABELARDE BUILDERS AND SUPPLY (43170)	4,863,736.51	Completed	February 12, 2024	March 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0106	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - POTOTAN - TINA - LAMBUNAO RD - K0043 + 140 - K0043 + 180	VEONG CONSTRUCTION & SUPPLY (42584)	4,894,915.24	Completed	February 12, 2024	April 13, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0107	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING, CALINOG, ILOILO	UYCHOCDE BUILDERS AND CONSULTANCY (42831)	19,700,888.00	Completed	February 16, 2024	July 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0108	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY BAGACAY, POTOTAN, ILOILO	SCR CONSTRUCTION (47514)	2,469,699.53	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0109	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY LAYOG, MAASIN, ILOILO	ONYOK CONSTRUCTION & SUPPLY (48903)	3,418,801.19	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0110	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY LINAGAN TACAS, MAASIN, ILOILO	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	2,454,984.36	Completed	February 12, 2024	May 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0111	CONSTRUCTION OF MULTI - PURPOSE BUILDING IN BARANGAY TRANGKA, MAASIN, ILOILO	GGMU CONSTRUCTION AND SUPPLY (37486)	4,477,403.96	Completed	April 12, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0112	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY POBLACION, DUEÑAS, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	9,870,000.00	Completed	February 12, 2024	June 10, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0114	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER IN DINGLE, ILOILO	STRONGLANE BUILDERS AND TRADING CORPORATION (FORMERLY: STRONGLANE CONSTRUCTION & TRADING) (32333)	9,750,012.74	Completed	March 08, 2024	August 21, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0115	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER IN BAROTAC NUEVO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	38,999,560.22	Completed	February 12, 2024	October 07, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0116	CONSTRUCTION OF SEA WALL/ STORM SURGE PROTECTION WITH EMBANKMENT, COASTAL ROAD, DUMANGAS, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	34,239,725.52	Completed	February 12, 2024	August 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0117	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - DUEÑAS DIVERSION RD - K0043 + (-158) - K0043 + 653	EAST ASIA CONSTRUCTION, INC. (1904)	15,090,172.18	Completed	February 12, 2024	April 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0118	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO - CAPIZ RD (OLD ROUTE) - K0029 + 050 - K0029 + 520	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	9,629,735.00	Completed	March 15, 2024	July 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0119	CONSTRUCTION OF ANILAO BY-PASS ROAD	F. GURREA CONSTRUCTION, INCORPORATED (6995)	34,299,993.19	Completed	February 12, 2024	September 14, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0120	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO - CAPIZ RD. (OLD ROUTE) - K0034 + 090 - K0034 + 400, K0034 + 700 - K0035 + 321, K0035 + 728 - K0036 + 260, K0038 + 055 - K0038 + 300, K0038 + 650 - K0038 + 768, K0042 + 805 - K0043 + 267, K0044 + 835 - K0045 +	G. UY CONSTRUCTION (27999)	77,199,921.64	Completed	March 15, 2024	November 14, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0121	CONSTRUCTION OF ROAD FROM BARANGAY BACAN TO BARANGAY CALAYO, CABATUAN, ILOILO	EAST ASIA CONSTRUCTION, INC. (1904)	29,599,999.30	Completed	February 12, 2024	June 28, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0122	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - LAMBUNAO - INCA RD - K0048 + (-278) - K0055 + 000	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,499,999.77	Completed	March 27, 2024	July 26, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0123	CONSTRUCTION OF MULTI - PURPOSE BUILDING IN BARANGAY TOLARUCAN, MINA, ILOILO	NOE'S BUILDERS (37700)	4,920,510.71	Completed	February 15, 2024	May 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0124	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER IN BARANGAY POBLACION, PASSI CITY, ILOILO	F. GURREA CONSTRUCTION, INCORPORATED (6995)	48,546,232.63	On-Going	March 27, 2024	November 18, 2024	80.76
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0125	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO - CAPIZ (NEW ROUTE) - K0022 + (-381) - K0023 + 358, K0023 + 386 - K0025 + 500 (WITH EXCEPTION)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,005,000.00	Completed	February 12, 2024	June 12, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0126	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG PASSI - CALINOG RD - K0061 + 257 - K0062 + 000	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	33,149,999.99	Completed	February 12, 2024	May 09, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0127	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST - CAPIZ RD - K0266 + 822 - K0267 + 168, K0267 + 316 - K0267 + 542	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	14,705,000.00	Completed	February 12, 2024	April 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0128	CONSTRUCTION OF ROAD IN BARANGAY BOTONG, BADIANGAN, ILOILO	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	17,590,401.20	Completed	February 12, 2024	May 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0129	CONSTRUCTION OF ROAD IN BARANGAY CAIROHAN, BINGAWAN, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	9,603,999.99	Completed	February 12, 2024	April 17, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0130	CONSTRUCTION OF ROAD IN BARANGAY CALANSANAN, BADIANGAN, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	17,599,999.99	Completed	February 12, 2024	May 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0131	CONSTRUCTION OF ROAD IN BARANGAY DONGSOL, POTOTAN, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	9,793,456.32	Completed	March 27, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0132	CONSTRUCTION OF ROAD IN BARANGAY NASIRUM, MINA, ILOILO	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC. (29292)	9,769,997.70	Completed	February 12, 2024	April 17, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0133	CONSTRUCTION OF ACCESS ROAD, BRGY. TUBURAN, LAMBUNAO, ILOILO	PCG BUILDERS CORPORATION (45907)	14,782,053.61	Completed	March 15, 2024	June 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0134	CONSTRUCTION OF ROAD, BARANGAY MOSTRO - BRGY. SAN CARLOS, ANILAO, ILOILO	ABELARDE BUILDERS AND SUPPLY (43170)	4,919,767.32	Completed	February 12, 2024	April 04, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0135	CONSTRUCTION OF MULTI - PURPOSE BUILDING (GYMNASIUM), LAMBUNAO, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	4,935,163.76	Completed	March 27, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0136	CONSTRUCTION OF MULTI - PURPOSE BUILDING (SCHOOL BUILDING), SIWALO NATIONAL HIGH SCHOOL, MAASIN, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	6,385,000.00	Completed	February 12, 2024	June 05, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0137	CONSTRUCTION OF ROAD IN BARANGAY TUMAY, MINA, ILOILO	NOE'S BUILDERS (37700)	9,856,101.59	Completed	February 12, 2024	April 17, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0138	CONCRETING OF ROAD IN BARANGAY NASIRUM TO BARANGAY GUIBUANGAN, MINA, ILOILO	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (36158)	9,849,991.66	Completed	February 12, 2024	April 17, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0139	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BAJE - NGI-NGI-AN - BINGAWAN RD - K0070 + 489 - K0071 + 136, K0071 + 222 - K0071 + 272, K0071 + 355 - K0071 + 619, K0071 + 825 - K0072 + 052	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	20,996,135.36	Completed	March 04, 2024	May 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0140	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO - CAPIZ RD (OLD ROUTE) - K0063 + 360 - K0063 + 911	F. GURREA CONSTRUCTION, INCORPORATED (6995)	20,181,449.82	Completed	March 04, 2024	May 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0141	CONSTRUCTION OF CONCRETE ROAD - MAASIN BY-PASS ROAD, ILOILO	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	33,584,761.90	Completed	March 04, 2024	October 31, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0142	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO ECO - AGRI DESTINATION IN BRGY. HILWAN, CALINOG, ILOILO	STELLAR BUILDERS (35031)	14,643,646.00	Completed	March 15, 2024	August 01, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0143	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO ECO-AGRI DESTINATION IN BRGY. PANURAN, LAMBUNAO, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,686,004.00	Completed	April 12, 2024	July 16, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0144	CONSTRUCTION OF ROAD IN BRGY. BINOLUSAN - BRGY. HILWAN, CALINOG, ILOILO	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	96,499,979.45	On-Going	March 27, 2024	July 05, 2025	91.07
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0145	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST - CAPIZ RD - K0275 + 362 - K0277 + 306	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	72,010,000.00	Completed	March 04, 2024	June 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0146	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - PASSI - SN RAFAEL - LEMERY - SARA RD STA K0050 + (-789) - K0050 + (-254)	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,666,642.85	Completed	March 15, 2024	July 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0147	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING BARANGAY HILWAN, CALINOG, ILOILO	E.G. GARCIA CONSTRUCTION AND SUPPLY (47569)	4,892,975.93	Completed	March 04, 2024	June 11, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0148	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG JALAU RIVER, BARANGAY TUBURAN, POTOTAN, ILOILO	J.S. LAYSON & CO. , INC. (2653)	33,958,511.47	Completed	March 08, 2024	August 24, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0149	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ULIAN RIVER, DUEÑAS, ILOILO (SECTION 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,014,000.00	On-Going	March 27, 2024	April 29, 2025	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0150	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG JALAU RIVER, SAN ENRIQUE, ILOILO (SECTION 2)	STRONGLANE BUILDERS AND TRADING CORPORATION (FORMERLY: STRONGLANE CONSTRUCTION & TRADING) (32333)	96,499,845.49	Completed	March 27, 2024	October 29, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0151	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG JALAU RIVER IN MAQUINAM, DUMANGAS, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,499,992.02	On-Going	March 08, 2024	January 19, 2025	90.18
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0152	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG JALAU RIVER, BRGY. SOHOTON TO BRGY. PATAG, BAROTAC NUEVO, ILOILO	EARLY RISER CONSTRUCTION (33960) / CMG JR. BUILDERS (41683)	72,274,190.79	Completed	March 08, 2024	October 03, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0153	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BALABAG, DUMANGAS, ILOILO	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522) / MRZA CONSTRUCTION CORPORATION (49455)	76,431,495.76	Completed	March 08, 2024	October 13, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0154	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PANDAN, DINGLE, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	95,543,504.10	Completed	March 08, 2024	October 10, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0155	CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG LAMONAN RIVER, PASSI CITY, ILOILO, (PHASE 2)	F. GURREA CONSTRUCTION, INCORPORATED (6995)	98,999,485.40	On-Going	March 08, 2024	May 20, 2025	78.61
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0156	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ULIAN RIVER, DUEÑAS, ILOILO	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	39,492,437.76	Completed	March 08, 2024	September 01, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0157	ROAD WIDENING - ILOILO-CAPIZ ROAD (OLD ROUTE) - K0024 + 444 - K0025 + 211, K0029 + 610 - K0029 + 837, K0030 + 400 - K0032 + 367	PGO CONSTRUCTION (15153)	59,671,804.96	Completed	March 15, 2024	October 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0158	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY AGLONOK, CALINOG, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,899,677.25	Completed	March 08, 2024	July 05, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0159	CONSTRUCTION OF MULTI - PURPOSE BUILDING, CALINOG, ILOILO	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	4,888,888.00	Completed	March 27, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0160	CONSTRUCTION OF MULTI - PURPOSE BUILDING, MAASIN, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	4,998,800.02	Completed	April 12, 2024	July 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0161	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY TUBOD, BINGAWAN, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	4,801,500.01	Completed	March 08, 2024	June 15, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0162	CONSTRUCTION OF MULTI - PURPOSE BUILDING, JANIUAY, ILOILO	ANJUSH BUILDERS (21491)	54,399,593.84	On-Going	April 12, 2024	December 09, 2024	43.36
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0164	ROAD WIDENING - ILOILO - CAPIZ (NEW ROUTE) - K0039 + 554 - K0039 + 619, K0043 + 292 - K0043 + 675	DG SALAS CONSTRUCTION SERVICES (54285)	11,642,379.59	Completed	March 08, 2024	May 08, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0165	ROAD WIDENING - ILOILO EAST COAST - CAPIZ RD - K0273 + 271 - K0274 + 255	DG SALAS CONSTRUCTION SERVICES (54285)	14,640,000.00	Completed	March 15, 2024	May 07, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GG0166	CONSTRUCTION OF MANAGOPAYA CIS SLOPE PROTECTION, BANATE, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,899,987.47	Completed	March 08, 2024	July 12, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0167	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY QUINAGARINGAN PEQUEÑO, PASSI CITY, ILOILO	GOLDEN HEAVEN BUILDERS AND CONSTRUCTION SUPPLY (44403)	4,839,196.10	Completed	March 08, 2024	June 15, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0168	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO - CAPIZ ROAD (OLD ROUTE) - K0059 + (-848) - K0059 + 571	KIT'Z CONSTRUCTION AND SUPPLY (36392)	23,518,910.99	On-Going	March 11, 2024	May 05, 2025	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0169	CONSTRUCTION OF ROAD, BARANGAY TAMINIA, DUEÑAS, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	24,649,925.36	Completed	March 11, 2024	July 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0170	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING, CABATUAN, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	3,680,679.72	Completed	March 27, 2024	June 29, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0171	CONSTRUCTION OF MULTI - PURPOSE BUILDING IN ANILAO, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	4,963,430.36	Completed	March 11, 2024	June 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0173	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING OF BARANGAY CAYAN ESTE, LAMBUNAO, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	1,943,614.69	Completed	April 19, 2024	July 12, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0174	CONSTRUCTION OF MULTI - PURPOSE BUILDING, DUMANGAS, ILOILO	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED (41643)	10,115,808.57	Completed	March 11, 2024	July 06, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0175	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY ILAYA POBLACION, BAROTAC NUEVO, ILOILO	DG SALAS CONSTRUCTION SERVICES (54285)	9,849,999.60	Completed	March 11, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0176	CONSTRUCTION OF MULTI - PURPOSE BUILDING OF BARANGAY BULARAN, BANATE, ILOILO	SJCA CONSTRUCTION (36846)	4,890,039.23	Completed	March 11, 2024	June 18, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0177	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. POBLACION, SAN ENRIQUE, ILOILO (PHASE 2)	GGMU CONSTRUCTION AND SUPPLY (37486)	9,840,000.82	Completed	March 11, 2024	July 28, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0178	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BANGA - POLOT-AN - POTOTAN POB RD - K0281 + 505 - K00282 + 883 (WITH EXCEPTION)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	52,500,000.00	On-Going	March 15, 2024	June 27, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0179	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING (MUNICIPAL CIVIC CENTER), BARANGAY POBLACION, BINGAWAN, ILOILO	W.S. FAGCANGAN CONSTRUCTION MANAGEMENT SERVICES (46552)	1,929,912.00	Completed	March 15, 2024	June 07, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0180	REHABILITATION OF MULTI - PURPOSE BUILDING IN MAASIN, ILOILO	JUAN TONG & SONS BUILDER CORPORATION (38821)	4,949,308.26	Completed	March 21, 2024	June 28, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0181	REHABILITATION OF MULTI - PURPOSE BUILDING, BARANGAY TUBURAN, JANIUAY, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	2,960,316.88	Completed	March 27, 2024	June 09, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0182	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING IN BARANGAY LOPEZ-JAENA RIZAL, DUMANGAS, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	24,255,000.00	Completed	March 27, 2024	October 02, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0183	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY POBLACION, BANATE, ILOILO	SJCA CONSTRUCTION (36846)	9,732,821.85	Completed	March 15, 2024	July 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0184	CONSTRUCTION OF MULTI - PURPOSE BUILDING, PASSI, ILOILO	MZ BUILDERS & CONSTRUCTION SUPPLY (47404)	4,948,946.94	Completed	March 27, 2024	July 09, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0185	CONSTRUCTION (COMPLETION) OF TUBANG BRIDGE, BARANGAY TUBANG, MAASIN, ILOILO	J.S. LAYSON & CO. , INC. (2653)	19,700,639.48	Completed	March 15, 2024	September 20, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0186	CONSTRUCTION OF MULTI - PURPOSE BUILDING IN MUNICIPALITY OF CABATUAN, ILOILO	GGMU CONSTRUCTION AND SUPPLY (37486)	5,186,992.08	Completed	March 15, 2024	June 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0187	ROAD WIDENING - PASSI - SN RAFAEL - LEMERY - SARA RD - K0063 + 084 - K0064 + 100	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	32,020,089.46	Completed	March 15, 2024	June 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0188	CONSTRUCTION OF MULTI - PURPOSE FACILITY, BANATE, ILOILO	BANSOY CONSTRUCTION AND SUPPLY (36882)	9,869,635.25	Completed	March 27, 2024	August 03, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0189	CONSTRUCTION OF MULTI - PURPOSE BUILDING (DTI NEGOSYO, PRODUCT DISPLAY AND TRAINING CENTER) ANILAO, ILOILO	PAG BUILDERS (46281)	4,914,570.52	Completed	March 15, 2024	June 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0190	CONSTRUCTION OF MULTI - PURPOSE FACILITY (SPORTS COMPLEX FACILITIES), PASSI CITY COLLEGE, PASSI CITY, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	78,775,593.89	On-Going	April 19, 2024	December 24, 2024	21.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GG0191	CONSTRUCTION OF CONCRETE ROAD - BRGY. GINES VIEJO TO BRGY. TAGUBONG ROAD, IN SUPPORT OF SUGAR MILLING INDUSTRY, PASSI CITY, ILOILO	STELLAR BUILDERS (35031)	48,547,969.26	Completed	April 12, 2024	September 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0193	CONSTRUCTION OF MULTI - PURPOSE BUILDING, ANILAO, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	12,127,500.00	On-Going	April 19, 2024	January 03, 2025	54.62
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0194	CONSTRUCTION OF MULTI - PURPOSE BUILDING BARANGAY POBLACION, ANILAO, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	29,700,000.00	On-Going	April 19, 2024	March 26, 2025	59.39
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0195	CONSTRUCTION OF MULTI - PURPOSE FACILITY, BRGY. BADIANG, ANILAO, ILOILO	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	12,770,137.91	Completed	April 19, 2024	September 25, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0196	ROAD WIDENING - POTOTAN - TINA - LAMBUNAO RD K0037 + 375 - K0038 + 500	PCG BUILDERS CORPORATION (45907)	14,606,774.44	Completed	May 27, 2024	August 15, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0198	CONSTRUCTION OF THE COOPERATIVE MULTI - PURPOSE BUILDING, BADIANGAN, ILOILO	MDG CONSTRUCTION (49411)	4,899,581.73	Completed	March 15, 2024	June 22, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0199	CONSTRUCTION OF MULTI - PURPOSE BUILDING (MUNICIPAL HEALTH OFFICE- BIRTHING, DENTAL AND LABORATORY SECTIONS), LAMBUNAO, ILOILO	LUCKY H&K CONSTRUCTION (47401)	7,494,957.36	Completed	April 12, 2024	August 09, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0200	CONSTRUCTION OF MULTI - PURPOSE FACILITY (SPORTS COMPLEX FACILITIES), ILOILO STATE UNIVERSITY OF FISHERIES SCIENCE AND TECHNOLOGY, BAROTAC NUEVO, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	78,799,104.43	On-Going	April 19, 2024	December 24, 2024	48.92
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0201	CONSTRUCTION OF MULTI - PURPOSE FACILITY (SPORTS COMPLEX FACILITIES), JANIUAY NATIONAL COMPREHENSIVE HIGH SCHOOL, JANIUAY, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	78,785,193.56	On-Going	April 19, 2024	December 24, 2024	24.44
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0243	CONSTRUCTION OF MULTI - PURPOSE BUILDING, PHASE 2, SAN ENRIQUE, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	4,969,500.00	Completed	April 22, 2024	August 14, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GG0244	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO - CAPIZ (NEW ROUTE) - K0035 + 849 - K0036 + 063, K0047 + 000 - K0047 + 199, K0047 + 606 - K0048 + 006, K0048 + 283 - K0048 + 404	F. GURREA CONSTRUCTION, INCORPORATED (6995)	33,561,015.78	Completed	May 27, 2024	August 19, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0245	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), A. DINGLE CENTRAL ELEMENTARY SCHOOL, DINGLE, ILOILO, B. MALUSGOD NATIONAL HIGH SCHOOL, DUEÑAS, ILOILO, C. GAMA INTEGRATED SCHOOL, CALINOG, ILOILO D. CAGUISANAN ELEMENTARY SCHOOL, LAMBUNAO, ILOILO, E. LAYO	CAMCU CONSTRUCTION & SUPPLIES (18507)	2,884,176.23	Completed	May 10, 2024	July 13, 2024	100.00
Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0269	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, ANILAO, ILOILO	PO SUPLICO CONSTRUCTION CORPORATION (53792)	14,849,765.47	On-Going	August 16, 2024	March 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GG0270	CONSTRUCTION/ REHABILITATION/ IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/ SENIOR CITIZENS, INCLUDING GENDER - RESPONSIVE FACILITIES	SKF BUILDERS AND SUPPLIES CORP. (55479)	9,066,171.41	Completed	October 17, 2024	March 30, 2025	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0001	ROAD WIDENING ALONG- AJUY- JAMUL- AWON- CONCEPCION RD- K0215+537- K0215+1074	JHALL MARKETING & SERVICES (15760)	10,844,660.00	Completed	January 30, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0002	CONSTRUCTION OF CONCRETE ROAD- ACCESS ROAD LEADING TO CONCEPCION PORT, CONCEPCION, ILOILO	JHALL MARKETING & SERVICES (15760)	14,700,000.00	Completed	January 30, 2024	April 22, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0003	RECONSTRUCTION TO CONCRETE PAVEMENT- ILOILO EAST COAST- ESTANCIA WHARF RD- CHAINAGE 2263- CHAINAGE 3204 & CHAINAGE 3706- CHAINAGE 3928	VIRGIN BUILDERS CONSTRUCTION (36201)	29,400,000.00	Completed	January 30, 2024	July 07, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0004	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CENTRAL, AJUY, ILOILO	JHALL MARKETING & SERVICES (15760)	1,970,880.68	Completed	January 30, 2024	May 08, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0005	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAPI- AN, BATAD, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,939,299.99	Completed	January 30, 2024	May 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0006	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- PASSI- SAN RAFAEL- LEMERY- SARA ROAD- K0082+087- K0082+121	BRPRIME CONSTRUCTION SUPPLIES (52736)	999,115.85	Completed	January 30, 2024	March 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0007	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TACBUYAN, ESTANCIA, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	2,964,660.70	Completed	January 30, 2024	May 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0008	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. TOMAS, BAROTAC VIEJO, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	2,940,671.25	Completed	January 30, 2024	May 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0009	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- PASSI- SN RAFAEL- LEMERY- SARA ROAD- K0082+141- K0082+204	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,851,459.96	Completed	January 30, 2024	March 19, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0010	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DRANCALAN, BATAD, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,940,299.99	Completed	January 30, 2024	May 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LONoy, ESTANCIA, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	2,970,000.00	Completed	January 30, 2024	May 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0012	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAW-I, BATAD, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	2,944,540.79	Completed	January 30, 2024	May 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0013	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF BAROTAC VIEJO RIVER IRRIGATION SYSTEM, LATERAL B SERVICE ROAD, BAROTAC VIEJO, ILOILO (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	VIRGIN BUILDERS CONSTRUCTION (36201)	14,700,000.00	Completed	January 30, 2024	May 25, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LIPATA, BAROTAC VIEJO, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,413.27	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PINANTAN DIEL, AJUY, ILOILO	SJCA CONSTRUCTION (36846)	1,960,023.15	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0017	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD- SARA- SAN DIONISIO RD- K0207+360- K0207+598	JHALL MARKETING & SERVICES (15760)	3,848,080.98	Completed	May 24, 2024	August 18, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0018	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAY- ANG, AJUY, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,979,999.98	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0019	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY NUEVA SEVILLA, BAROTAC VIEJO, ILOILO	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	44,100,000.00	On-Going	January 30, 2024	November 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0020	CONSTRUCTION OF CONCRETE ROAD- NRJ ILOILO EAST COAST CAPIZ ROAD- HDA. CONCHITA- SUA- TIABAS ROAD CONNECTING SEAWEED PROCESSING FACILITY, SAN DIONISIO, ILOILO	JHALL MARKETING & SERVICES (15760)	29,400,000.00	Completed	January 30, 2024	August 15, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0021	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN FERNANDO, BAROTAC VIEJO, ILOILO	JHALL MARKETING & SERVICES (15760)	1,969,380.38	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0022	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY SAN MIGUEL, BAROTAC VIEJO, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,516.68	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0023	CONSTRUCTION OF CONCRETE ROAD- BALASAN DIVERSION RD, BALASAN, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	96,500,000.00	Completed	February 21, 2024	December 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GH0024	CONSTRUCTION OF MULTI- PURPOSE BUILDING OF DPWH ILOILO 3RD DEO, BAROTAC VIEJO, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	19,600,000.00	Completed	January 30, 2024	January 27, 2025	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0025	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BATITI, CONCEPCION, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,960,199.99	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0026	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY- PASSI- SAN RAFAEL- LEMERY- SARA RD (S00246PN)- K0074+511- K0077+807	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	120,621,318.41	Completed	May 24, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0027	OFF CARRIAGEWAY IMPROVEMENT: SHOULDER PAVING- BAROTAC VIEJO- SAN RAFAEL RD- K0082+467- K0083+280, K0083+304 - K0083+379, K0083+415- K0083+496, K0083+522- K0084+280	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	20,312,460.00	Completed	January 30, 2024	August 16, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0028	CONSTRUCTION OF CONCRETE ROAD- SITIO CALUBIHAN- SITIO MANLUD ROAD LEADING TO MANLUD WATER FALLS, BRGY. STO. ROSARIO, AJUY, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	14,700,000.00	Completed	January 30, 2024	July 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0029	OFF- CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS- CONCEPCION- SN DIONISIO RD- K0225+659- K0228+358	JLS 55 BUILDERS (43662)	21,671,720.00	Completed	January 30, 2024	August 19, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, ESTANCIA, ILOILO	CYENNE BUILDERS & SUPPLY (50221)	1,960,777.70	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0031	OFF- CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS- LANGUB- PIAGAO- ASLUMAN ROAD LEADING TO VARIOUS TOURIST DESTINATIONS WITHIN GIGANTES ISLANDS, NORTH GIGANTES ISLANDS, BRGY. GRANADA, CARLES, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	14,700,000.00	Completed	January 30, 2024	August 20, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0032	ROAD WIDENING- ALONG ILOILO EAST COAST- CAPIZ ROAD (S00228PN) K0190+603- K0190+833	SJCA CONSTRUCTION (36846)	9,894,676.18	Completed	January 30, 2024	July 15, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JOLOG, ESTANCIA, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	2,952,617.47	Completed	January 30, 2024	May 08, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0034	CONSTRUCTION OF MULTI- PURPOSE BUILDING (GYMNASIUM), AJUY, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,950,000.00	Completed	April 17, 2024	September 13, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0035	CONSTRUCTION OF MULTI- PURPOSE BUILDING (GYMNASIUM), SAN DIONISIO, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,950,000.00	Completed	April 17, 2024	August 14, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GRANADA, CARLES, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,950,000.00	Completed	January 30, 2024	August 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LANTANGAN, CARLES, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,964,500.78	Completed	January 30, 2024	May 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0038	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- ILOILO EAST COAST- CAPIZ RD- K0239+246- K0239+482	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	99,678,718.69	On-Going	February 21, 2024	December 23, 2025	84.49
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PUNTA BURI, AJUY, ILOILO	CARRY ALL MERCHANDISING (19862)	1,969,508.60	Completed	January 30, 2024	May 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0041	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- ILOILO EAST COAST CAPIZ RD- K0238+575- K0238+629	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	17,139,999.95	Completed	January 30, 2024	December 03, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0042	REHABILITATION/MAJOR REPAIR OF FLOOD CONTROL STRUCTURE- REHABILITATION OF SEAWALL, BARANGAY POBLACION, CARLES ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	59,288,634.12	On-Going	February 21, 2024	December 09, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0043	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY NATIVIDAD, BAROTAC VIEJO, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	44,100,000.00	On-Going	January 30, 2024	March 10, 2025	79.10
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0044	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUAYA, CARLES, ILOILO	R. IBANEZ CONSTRUCTION (45227)	4,950,000.00	Completed	March 13, 2024	July 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALAPOC, BALASAN, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	2,970,000.00	Completed	March 13, 2024	June 20, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BACOLOD, BALASAN, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	2,970,000.00	Completed	March 13, 2024	June 20, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0047	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ARIPIP, SAN RAFAEL, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,979,999.09	Completed	March 13, 2024	June 15, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0048	ROAD WIDENING ALONG ILOILO EAST COAST - CAPIZ ROAD - K0216+227 - K0216+540	1 BEATUS BUILDERS CORP. (43709)	12,690,215.93	On-Going	March 19, 2024	October 02, 2024	83.19
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0049	ROAD WIDENING ALONG ILOILO EAST COAST - CAPIZ RD - K0230+271 - K0231+030	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	26,166,000.00	Completed	March 19, 2024	August 19, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0050	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO EAST COAST CAPIZ RD K0248+032 - K0248+665	GOOD FORTUNE INTERNATIONAL, INC. (09246)	21,062,997.45	On-Going	March 19, 2024	August 08, 2024	97.78
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0051	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO EAST COAST CAPIZ RD - K0244+900 - K0244+1068, K0244+1086 - K0245+110	1 BEATUS BUILDERS CORP. (43709)	10,045,000.00	Completed	March 19, 2024	July 04, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0052	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO EAST COAST CAPIZ RD K0247+592 - K0248+032	GOOD FORTUNE INTERNATIONAL, INC. (09246)	24,839,977.07	On-Going	March 19, 2024	August 15, 2024	97.06
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0053	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO EAST COAST ESTANCIA WHARF RD - CHAINAGE 369 - CHAINAGE 1902	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	28,910,000.00	Completed	March 19, 2024	August 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAWAYAN ELEMENTARY SCHOOL, CAWAYAN, CARLES, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,980,000.00	Completed	March 19, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ANORING, SARA, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	1,950,302.21	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BATITAO, SARA, ILOILO	CARRY ALL MERCHANDISING (19862)	3,959,781.31	Completed	March 20, 2024	July 07, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0057	UPGRADING OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO EAST COAST - CAPIZ RD - K0201+457	JHALL MARKETING & SERVICES (15760)	2,930,480.08	Completed	March 19, 2024	May 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0058	UPGRADING OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO EAST COAST - CAPIZ RD - K0172+167	JHALL MARKETING & SERVICES (15760)	1,757,388.48	Completed	March 19, 2024	July 06, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0059	UPGRADING OF DRAINAGE STRUCTURE ALONG ROAD - ILOILO EAST COAST - CAPIZ RD - K0172+452	JHALL MARKETING & SERVICES (15760)	1,756,880.68	Completed	March 19, 2024	July 06, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SITIO CAMENDES, BANCAL, CARLES, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	2,910,610.75	Completed	March 19, 2024	June 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ILongbukid, SAN RAFAEL, ILOILO	JHALL MARKETING & SERVICES (15760)	1,968,588.68	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DEVERA, SARA, ILOILO	MDG CONSTRUCTION (49411)	1,959,812.00	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TUGAS, LEMERY, ILOILO	JLS 55 BUILDERS (43662)	2,940,175.75	Completed	March 19, 2024	June 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAYA, BALASAN, ILOILO	JHALL MARKETING & SERVICES (15760)	1,970,880.98	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY MANGOROCORO, AJUY, ILOILO	QM BUILDERS (30743)	96,500,000.00	On-Going	June 20, 2024	October 18, 2025	74.07
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0066	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- ILOILO EAST COAST- CAPIZ RD- K0238+064- K0238+106	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	18,009,999.94	On-Going	April 11, 2024	December 02, 2024	21.83
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0067	CONSTRUCTION OF CONCRETE BRIDGE - SAN JOSE- ANABO- GEN. LUNA CONNECTING NUEVA SWINE VALLEY, NJR PASSI- SAN RAFAEL- LEMERY- SARA ROAD, LEMERY, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	14,699,965.45	On-Going	March 21, 2024	December 09, 2025	54.70
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0068	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY MANGOROCORO, AJUY, ILOILO	JEJOR'S CONSTRUCTION CORPORATION (5143)	56,935,000.00	Completed	April 09, 2024	June 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0069	CONSTRUCTION OF SEAWALL, BARANGAY BINON- AN, BATAD, ILOILO	F. GURREA CONSTRUCTION, INCORPORATED (6995)	144,750,000.00	On-Going	March 19, 2024	September 28, 2025	91.06
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DALIPE, LEMERY, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,966,996.80	Completed	March 19, 2024	June 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0071	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- ILOILO EAST COAST- CAPIZ RD- K0238+178- K0238+244	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	25,739,999.94	On-Going	April 11, 2024	December 17, 2024	27.38
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0072	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LABIGAN, SARA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	2,970,000.00	Completed	March 19, 2024	June 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0073	CONSTRUCTION OF CONCRETE BRIDGE- BAROTAC VIEJO BYPASS ROAD, BAROTAC VIEJO, ILOILO	F. GURREA CONSTRUCTION, INCORPORATED (6995)	96,499,953.21	On-Going	March 19, 2024	August 27, 2025	30.05
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0074	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN LUIS, SARA, ILOILO	JLS 55 BUILDERS (43662)	1,960,165.93	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PRECIOSA, SARA, ILOILO	JLS 55 BUILDERS (43662)	1,960,244.50	Completed	April 24, 2024	July 27, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0076	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PASIG, SARA, ILOILO	JLS 55 BUILDERS (43662)	2,939,740.47	Completed	March 19, 2024	June 26, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0077	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION ILAWOD, BAROTAC VIEJO, ILOILO	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	29,400,000.00	On-Going	March 19, 2024	December 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0078	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KINALKALAN, BALASAN, ILOILO	CYENNE BUILDERS & SUPPLY (50221)	1,960,771.93	Completed	March 21, 2024	June 23, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0079	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PILI, AJUY, ILOILO	C'ZARLES CONSTRUCTION & SUPPLY (23426)	29,399,525.91	Completed	March 19, 2024	December 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0080	RECONSTRUCTION TO CONCRETE PAVEMENT- ILOILO EAST COAST-CAPIZ RD- K0215+887- K0215+1118	CARRY ALL MERCHANDISING (19862)	7,840,000.00	Completed	July 17, 2024	January 15, 2025	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GH0081	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BARRIDO, AJUY, ILOILO	JEJOR'S CONSTRUCTION CORPORATION (5143)	29,400,000.00	Completed	March 19, 2024	December 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0082	CONSTRUCTION OF SEAWALL, BARANGAY POBLACION, SAN DIONISIO, ILOILO	JEJOR'S CONSTRUCTION CORPORATION (5143)	144,750,000.00	On-Going	March 19, 2024	September 02, 2025	95.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0083	CONSTRUCTION OF SEAWALL, BARANGAY POBLACION, CONCEPCION, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469) / A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	96,500,000.00	On-Going	March 19, 2024	May 21, 2025	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0084	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MARAPAL, LEMERY, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,979,999.97	Completed	March 19, 2024	June 21, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0085	CONSTRUCTION OF CONCRETE BRIDGE - POBLACION BAROTAC VIEJO -VISTA ALEGRE- NUEVA INVENCION-DEL PILAR -GEN. LUNA- SAN JOSE- ANABO CONNECTING NUEVA SWINE VALLEY, NRJ ILOILO EAST COAST CAPIZ ROAD, AND NRJ PASSI-SAN RAFAEL - LEMERY-SARA-ROAD, BAROTAC VIEJO, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201) / A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	93,987,023.67	On-Going	March 19, 2024	February 25, 2026	28.50
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0086	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SALVACION, BALASAN, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,970,000.00	Completed	April 08, 2024	July 16, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0087	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN NICOLAS, SAN DIONISIO, ILOILO	MDG CONSTRUCTION (49411)	1,959,792.62	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GH0088	CONSTRUCTION OF CONCRETE ROAD - NRJ PUERTO PRINCESA-SAN FRANCISCO ROAD LEADING TO BALARING BEACH RESORTS AND SITIO MIAO BEACH RESORTS, BAROTAC VIEJO, ILOILO	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	14,699,485.65	Completed	April 08, 2024	August 12, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GH0089	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - CONCEPCION - SN DIONISIO RD - K0223 + 138 - K0223 + 182	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,280,707.01	Completed	June 26, 2024	September 12, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0090	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CABILAO PEQUEÑO, CARLES, ILOILO	CYENNE BUILDERS & SUPPLY (50221)	1,959,777.62	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY AGLOSONG, CONCEPCION, ILOILO	JHALL MARKETING & SERVICES (15760)	2,952,880.98	Completed	April 08, 2024	July 16, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0092	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAMANGI, SAN DIONISIO, ILOILO	MDG CONSTRUCTION (49411)	1,959,975.59	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0093	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. STO. TOMAS, BAROTAC VIEJO, ILOILO	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	1,969,998.14	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0094	COMPLETION OF MULTIPURPOSE BUILDING, BAKABAK, SARA, ILOILO	BLOCK 15 CONSTRUCTION SERVICES (56214)	1,959,206.79	Completed	April 08, 2024	July 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0095	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRY. AGUIRRE, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	4,949,911.13	Completed	April 08, 2024	August 05, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0096	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. ARANTE, SARA, ILOILO	BLOCK 15 CONSTRUCTION SERVICES (56214)	4,949,742.52	Completed	April 08, 2024	July 31, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0097	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. ALINSULONG, BATAD, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,903,424.88	On-Going	April 08, 2024	July 31, 2024	30.92
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0098	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. TACBUYAN, ESTANCIA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,474.82	Completed	April 08, 2024	September 09, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0099	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. ZERRUDO, SARA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,246.30	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0100	CONSTRUCTION OF MULTIPURPOSE BUILDING, PINANTAN ELIZALDE, AJUY, ILOILO	R. IBÁÑEZ CONSTRUCTION (45227)	4,949,833.04	Completed	April 08, 2024	September 29, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0101	CONSTRUCTION OF MULTI- PURPOSE BUILDING (SENIOR CITIZENS CENTER), SAN DIONISIO, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	4,950,000.00	Completed	April 24, 2024	August 16, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0102	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. BUGNAY, BAROTAC VIEJO, ILOILO	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	1,980,000.00	Completed	April 08, 2024	July 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0103	CONSTRUCTION OF ROAD, BRGY. POLOPIÑA, CONCEPCION, ILOILO	JHALL MARKETING & SERVICES (15760)	4,950,000.00	Completed	April 08, 2024	July 22, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24GH0104	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF STO. ROSARIO CIS SLOPE PROTECTION, AJUY, ILOILO	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	9,702,998.81	Completed	April 08, 2024	August 09, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24GH0107	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- CONCEPCION- SN DIONISIO RD- K0223+046- K0223+116	1 BEATUS BUILDERS CORP. (43709)	24,656,800.00	Completed	June 26, 2024	January 09, 2025	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24GH0109	OFF CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS- PASSI- SAN RAFAEL- LEMERY- SARA RD- K0078+553- K0078+587, K0078+634- K0078+885, K0079+000- K0079+071, K0079+154- K0080+891, K0080+1014- K0081+219, K0080+891- K0080+1014	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	31,657,920.00	Completed	April 08, 2024	November 29, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24GH0110	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- BAROTAC VIEJO- SAN RAFAEL RD- K0083+037- K0083+177	1 BEATUS BUILDERS CORP. (43709)	41,160,000.00	Completed	April 11, 2024	October 20, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0112	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. DEL CASTILLO, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	1,970,818.06	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0114	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. PINANTAN ELIZALDE, AJUY, ILOILO	SJCA CONSTRUCTION (36846)	4,949,921.46	Completed	May 08, 2024	September 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0115	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, ESTANCIA NATIONAL HIGH SCHOOL, TACBUYAN, ESTANCIA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,269.27	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0116	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. SAN DIONISIO, SAN RAFAEL, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,960,199.93	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0117	CONSTRUCTION OF MULTI- PURPOSE BUILDING (SCHOOL BUILDING), LUMBIA INTEGRATED SCHOOL, ESTANCIA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	9,900,000.00	Completed	May 08, 2024	November 28, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0118	COMPLETION OF MULTIPURPOSE BUILDING, BULAQUEÑA, ESTANCIA, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,980,000.00	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0120	CONSTRUCTION OF MULTIPURPOSE BUILDING, ARANTE, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	4,949,992.88	Completed	May 08, 2024	August 30, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0121	COMPLETION OF MULTIPURPOSE BUILDING, LANCIOLA, SARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,959,285.45	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0122	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. ALIBAYOG, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	1,969,530.98	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0123	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. LANCIOLA, SARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,959,983.99	Completed	May 08, 2024	August 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0132	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. BINULUANGAN, CARLES, ILOILO	BLOCK 15 CONSTRUCTION SERVICES (56214)	1,960,190.43	Completed	May 16, 2024	August 18, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0133	REHABILITATION OF MULTI-PURPOSE BUILDING, LEMERY NATIONAL HIGH SCHOOL, BARANGAY SOUTH EAST ZONE, LEMERY, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,949,983.36	Completed	May 09, 2024	August 31, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0135	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, CARLES CENTRAL SCHOOL, POBLACION, CARLES, ILOILO	CYENNE BUILDERS & SUPPLY (50221)	1,960,118.75	Completed	May 09, 2024	August 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0136	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. GABI, CARLES, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,900,569.19	On-Going	May 16, 2024	September 07, 2024	95.57
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0138	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. ASPERA, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	1,971,080.98	On-Going	May 09, 2024	March 10, 2025	38.10
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0140	CONSTRUCTION OF ROAD, BRGY. GEN. LUNA, BAROTAC VIEJO- BRGY. AGBOBOLO- BRGY. PROGRESO, AJUY, ILOILO (PHASE 2)	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	29,700,000.00	Completed	May 09, 2024	December 06, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0145	CONSTRUCTION OF CONCRETE ROAD- JUNCTION BAROTAC VIEJO- LEMERY ROAD SITIO- BANGON- BANGON- RIZAL ROAD CONNECTING NRJ ILOILO BAROTAC VIEJO- SAN RAFAEL ROAD, BAROTAC VIEJO, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	39,341,972.05	On-Going	May 28, 2024	December 27, 2024	99.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0146	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. ALIPATA, CARLES, ILOILO	BLOCK 15 CONSTRUCTION SERVICES (56214)	4,950,000.00	Completed	May 16, 2024	September 07, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0147	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. PANTALAN, CARLES, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,960,017.47	Completed	May 16, 2024	August 18, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0148	COMPLETION OF MULTIPURPOSE BUILDING, TINIGBAN INTEGRATED SCHOOL, CARLES, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	2,969,997.12	Completed	May 16, 2024	August 23, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0149	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. PASIG, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	2,969,736.36	Completed	May 16, 2024	August 23, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0150	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY OMIO, LEMERY, ILOILO	JHALL MARKETING & SERVICES (15760)	1,967,948.48	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0151	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NASAPAHAN, LEMERY, ILOILO	JLS 55 BUILDERS (43662)	1,980,000.00	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0152	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, BAROTAC VIEJO, ILOILO	JLS 55 BUILDERS (43662)	1,980,000.00	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0153	COMPLETION OF MULTIPURPOSE BUILDING, TAMBALIZA ELEMENTARY SCHOOL, CONCEPCION, ILOILO	CARRY ALL MERCHANDISING (19862)	2,961,399.46	Completed	May 22, 2024	August 29, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0154	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. SAN FERNANDO, CARLES, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	4,950,000.00	Completed	May 16, 2024	September 07, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0155	COMPLETION OF MULTIPURPOSE BUILDING, VILLAHERMOSA, SARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,959,999.94	Completed	May 28, 2024	August 30, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0156	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY IGBON, CONCEPCION, ILOILO	JHALL MARKETING & SERVICES (15760)	1,972,885.68	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0157	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. VILLAHERMOSA, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	1,969,880.08	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0158	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SITIO BALIGUIAN, MANGALABANG, CONCEPCION, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	1,975,298.76	Completed	May 22, 2024	August 24, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0159	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PUERTO PRINCESA, BAROTAC VIEJO, ILOILO	JHALL MARKETING & SERVICES (15760)	1,970,526.58	Completed	May 16, 2024	August 18, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0163	CONSTRUCTION OF MULTI- PURPOSE BUILDING IN MUNICIPALITY OF SARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	5,197,494.71	On-Going	May 28, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0164	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BAGSAKAN POBLACION ZONE II, ESTANCIA, ILOILO	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	19,603,196.28	On-Going	August 22, 2024	June 02, 2025	19.67
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0166	CONSTRUCTION OF MULTI- PURPOSE BUILDING, SARA, ILOILO	JHALL MARKETING & SERVICES (15760)	4,988,658.48	Completed	May 28, 2024	September 19, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0168	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH ACTIVITY CENTER), ESTANCIA, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	5,939,928.32	Completed	August 22, 2024	December 19, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0170	(1)CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), ALCANTARA PRIMARY SCHOOL, BRGY. ALCANTARA, LEMERY, ILOILO, (2)CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), PONTOC ELEMENTARY SCHOOL, BRGY. PONTOC, LEMERY, ILOILO, (3)CONSTRUCTION OF RAINWATER C	1 BEATUS BUILDERS CORP. (43709)	2,866,049.67	Completed	May 28, 2024	July 06, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DIALYSIS CENTER), SARA, ILOILO	VIRGIN BUILDERS CONSTRUCTION (36201)	4,949,990.85	Completed	August 22, 2024	December 14, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NORTHERN ILOILO STATE UNIVERSITY (NISU), SARA, ILOILO	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	98,799,884.18	On-Going	May 28, 2024	June 01, 2025	27.74
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0173	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CUDIONAN, SAN DIONISIO, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	1,980,000.00	Completed	May 28, 2024	September 29, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0174	CONSTRUCTION OF MULTI- PURPOSE BUILDING, CARLES, ILOILO	R. IBAÑEZ CONSTRUCTION (45227)	4,980,499.41	Completed	June 19, 2024	October 11, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0175	CONSTRUCTION OF MULTI- PURPOSE BUILDING, AJUY, ILOILO	SJCA CONSTRUCTION (36846)	4,999,500.00	Completed	June 19, 2024	November 10, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0176	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALASAN, ILOILO	BRPRIME CONSTRUCTION SUPPLIES (52736)	4,999,492.31	Completed	July 11, 2024	October 13, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0177	COMPLETION OF MULTIPURPOSE BUILDING, CABAGOHAN, BATAD, ILOILO	BINJO CONSTRUCTION SERVICES (49282)	1,980,000.00	Completed	June 20, 2024	September 22, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0178	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. POSCOLON, SAN RAFAEL, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,949,997.11	Completed	June 20, 2024	October 12, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0179	COMPLETION OF MULTIPURPOSE BUILDING, APOLOGISTA, SARA, ILOILO	CARRY ALL MERCHANDISING (19862)	1,954,879.11	Completed	June 20, 2024	September 22, 2024	100.00
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0180	COMPLETION OF MULTIPURPOSE BUILDING, ASPERA, SARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	1,960,091.15	On-Going	June 20, 2024	December 21, 2024	(0.10)
Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0185	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), ESTANCIA, ILOILO	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	14,701,911.00	On-Going	August 22, 2024	May 18, 2025	23.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GH0187	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES, BINON-AN ELEMENTARY SCHOOL, BARANGAY BINON-AN, BATAD, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	1,023,000.00	On-Going	October 17, 2024	January 14, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GI0001	ACCESS ROAD FROM THE NATIONAL ROAD, BRGY. SAN ANTONIO - BRGY. STO. ANGEL, SAN MIGUEL - BRGY. BAGUINGIN-LANOT, ALIMODIAN LEADING TO GODUCATE, SAN MIGUEL, ILOILO	CABILAUAN CONSTRUCTION AND SUPPLY (18823)	48,094,991.02	Completed	February 14, 2024	August 29, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0002	CONSTRUCTION OF ROAD, BARANGAY BALABAG, PAVIA, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	5,939,261.55	Completed	February 14, 2024	March 26, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0003	CONSTRUCTION OF ROAD, BARANGAY PUNGOD TO BUAYAHON, STA. BARBARA, ILOILO	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	4,947,074.86	Completed	February 14, 2024	March 20, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0004	CONSTRUCTION OF ROAD, SITIO CABUNGA, BARANGAY POBLACION, NEW LUCENA, ILOILO	E C GOLDEN CONSTRUCTION SERVICES CO. (55346)	5,879,689.99	Completed	February 14, 2024	April 02, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARASAN ESTE, STA. BARBARA, ILOILO	MAKANA BUILDERS & SUPPLY (39826)	4,949,758.40	Completed	February 14, 2024	July 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0007	CONSTRUCTION OF PUBLIC HEALTH FACILITIES, BARANGAY BAGUMBAYAN-ILAJAS (HEALTHCARE FACILITIES), ALIMODIAN, ILOILO	1 BEATUS BUILDERS CORP. (43709)	14,848,552.23	Completed	February 14, 2024	September 19, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0008	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - ILOILO-CAPIZ RD (OLD ROUTE) - K0016 + 355 - K0017 + 908	G. UY CONSTRUCTION (27999)	12,921,273.80	Completed	February 14, 2024	April 27, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0009	OFF-CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS - MANDURRIAO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD - K0022 + 783 - K0023 + 089	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	14,699,814.69	Completed	May 31, 2024	November 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0010	REHABILITATION OF PAVED ROAD - ILOILO-CAPIZ RD (NEW ROUTE) - K0014 + 056 - K0014 + 213, K0014 + 248 - K0014 + 266	ONYOK CONSTRUCTION & SUPPLY (48903)	7,830,888.96	Completed	May 24, 2024	August 01, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0011	OFF-CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS - CABATUAN-NEW LUCENA-BANGA-BANTE RD - K0037 + 624 - K0038 + 000	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	14,699,718.90	Completed	May 31, 2024	August 21, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0012	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG - ILOILO-CAPIZ RD (NEW ROUTE) - K0020 + 000 - K0020 + 718, K0021 + 478 - K0021 + 626	F. GURREA CONSTRUCTION, INCORPORATED (6995)	28,419,852.65	Completed	February 14, 2024	August 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0013	ROAD WIDENING - NEW LUCENA-STA. BARBARA RD - K0017 + 048 - K0017 + 454	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	26,446,099.99	Completed	May 31, 2024	January 25, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0014	ROAD WIDENING - ILOILO RADIAL RD - 4, PACKAGE 1, ILOILO	J E G CONSTRUCTION FIRM CORPORATION (36486)	28,419,942.94	Completed	February 14, 2024	July 16, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0015	RECONSTRUCTION TO CONCRETE PAVEMENT - ILOILO RADIAL RD - 4, PACKAGE 2, ILOILO	J E G CONSTRUCTION FIRM CORPORATION (36486)	96,499,621.68	Completed	February 14, 2024	October 27, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LEGANES NATIONAL HIGH SCHOOL, LEGANES, ILOILO	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	2,969,996.72	Completed	February 14, 2024	April 26, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0017	REHABILITATION OF PAVED ROAD - JCT BANCAL-LEON-ANTIQUE BDRY RD - K0027 + 710 - K0028 + 200	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	27,239,779.71	On-Going	May 24, 2024	January 06, 2025	95.46
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0018	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION (ILOILO SCIENCE AND TECHNOLOGY UNIVERSITY - LEON CAMPUS, LEON, ILOILO	SEGAYA BUILDERS INTERNATIONAL, INC. (47558)	1,960,989.70	Completed	February 14, 2024	April 14, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0019	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO-AGANAN RIVER), BARANGAY 15 AND BARANGAY STA. CRUZ, SAN MIGUEL, ILOILO	J E G CONSTRUCTION FIRM CORPORATION (36486) / UY CONDEV CORPORATION (FORMERLY:UY CONSTRUCTION & (12336)	86,849,591.61	Completed	February 14, 2024	September 19, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0020	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO-AGANAN RIVER), BARANGAY POBLACION (GOING TO SUBANA), ALIMODIAN, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	86,848,871.29	Completed	February 14, 2024	December 10, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0021	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO-AGANAN RIVER), BARANGAY BAGUMBAYAN, ALIMODIAN, ILOILO	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	66,694,563.99	Completed	February 14, 2024	November 01, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0022	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MANDURRIAO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD - K0018 + 400 - K0021 + 040	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	94,087,491.37	Completed	May 24, 2024	October 08, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BILIDAN, NEW LUCENA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,900,352.73	Completed	February 14, 2024	April 24, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0025	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - MANDURRIAO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD - K0021 + 480 - K0021 + 527	J'14 CONSTRUCTION & SUPPLY (40540)	2,252,736.31	Completed	February 14, 2024	April 11, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0026	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - MANDURRIAO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD - K0028 + 665 - K0028 + 721	J'14 CONSTRUCTION & SUPPLY (40540)	1,958,782.73	Completed	February 14, 2024	April 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0027	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT BANCAL-LEON-ANTIQUE BDRY RD - K0039 + 970 - K0040 + 107	1 BEATUS BUILDERS CORP. (43709)	4,898,451.51	Completed	June 04, 2024	December 20, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0028	REHABILITATION / MAJOR REPAIR OF BRIDGE - LANAG BR. 2 (B00477PN) ALONG NEW LUCENA-STA. BARBARA RD	SBF CONSTRUCTION & DEVELOPMENT CORPORATION (11470)	4,676,457.04	Completed	February 14, 2024	April 23, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, LEGANES, ILOILO	Q. M. FLORETE CONSTRUCTION (6967)	9,897,381.77	Completed	February 14, 2024	July 20, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALIBAGAN OESTE, STA. BARBARA, ILOILO	GOLDEN HEAVEN BUILDERS AND CONSTRUCTION SUPPLY (44403)	1,979,981.89	Completed	February 14, 2024	March 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0031	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST-CAPIZ RD - K0283 + (-120) - K0284 + 100, K0284 + 467 - K0284 + 700	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	53,074,954.85	Completed	May 24, 2024	October 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GI0033	CONSTRUCTION OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM), FAMILY PLANNING WAREHOUSE, PAVIA, ILOILO	J.C. ALBASON BUILDERS AND SUPPLY (35609)	7,349,183.04	Completed	February 14, 2024	July 16, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY COLINE-DALAG, ALIMODIAN, ILOILO	EQUALS FIVE CONSTRUCTION (51257)	2,940,127.51	Completed	February 14, 2024	April 25, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION (PAVIA LEGISLATIVE BUILDING), PAVIA, ILOILO	JUAN TONG & SONS BUILDER CORPORATION (38821)	14,848,665.76	Completed	February 14, 2024	July 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LEGANES, ILOILO	RMKP CONSTRUCTION INC. (FORMERLY: RMKP CONSTRUCTION) (48807)	4,998,833.60	Completed	April 05, 2024	September 02, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), PAVIA, ILOILO	SKF BUILDERS AND SUPPLIES CORP. (55479)	4,945,176.87	Completed	April 05, 2024	September 19, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGUMBAYAN, STA. BARBARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,938,534.00	Completed	February 27, 2024	July 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANGCATE, STA. BARBARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,949,877.91	Completed	February 27, 2024	July 13, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANAGAN, LEON, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,900,496.79	Completed	February 27, 2024	August 20, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARASAN OESTE, STA. BARBARA, ILOILO	SJCA CONSTRUCTION (36846)	4,949,097.29	Completed	February 27, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO SAPA, BARANGAY SAN ANTONIO, SAN MIGUEL, ILOILO	PO SUPlico CONSTRUCTION CORPORATION (53792)	4,949,354.25	Completed	February 27, 2024	July 15, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALUD I, ZARRAGA, ILOILO	FAKUJO BUILDERS CO. (46818)	2,959,725.79	Completed	February 27, 2024	April 23, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TACUYONG NORTE, LEON, ILOILO	RBA CONSTRUCTION SERVICES (50268)	4,941,661.75	Completed	February 27, 2024	August 02, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0045	CONSTRUCTION OF ROAD, TAGSING, STA. BARBARA, ILOILO	EZ GOLD CONSTRUCTION & SUPPLY (39408)	6,929,998.61	Completed	February 27, 2024	April 12, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0046	CONSTRUCTION OF ROAD - BRGY TALACUAN, LEON, ILOILO	CONTE BUILDERS & CONSTRUCTION SUPPLY (37935)	9,769,109.77	Completed	February 27, 2024	April 26, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0047	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO-CAPIZ RD (NEW ROUTE) - K0012 + 993 - K0013 + 543	F. GURREA CONSTRUCTION, INCORPORATED (6995)	19,539,164.55	Completed	June 21, 2024	September 02, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO BANGLID, BARANGAY PAJO, ZARRAGA, ILOILO	EAST ASIA CONSTRUCTION, INC. (1904)	4,949,827.79	Completed	February 27, 2024	August 03, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PAJO, ALIMODIAN, ILOILO	J'14 CONSTRUCTION & SUPPLY (40540)	4,949,615.41	Completed	February 27, 2024	July 15, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANASA, ALIMODIAN, ILOILO	CDJ BUILDERS CORPORATION (54240)	4,873,420.41	Completed	February 27, 2024	September 03, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UMINGAN, ALIMODIAN, ILOILO	RBJR CONSTRUCTION SERVICES (49231)	4,949,988.78	Completed	May 24, 2024	November 29, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABACANAN ELEMENTARY SCHOOL, ALIMODIAN, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,949,844.23	Completed	February 27, 2024	August 22, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAO, ALIMODIAN, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,936,306.73	Completed	February 27, 2024	August 26, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SALNGAN, LEON, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,900,499.94	Completed	February 27, 2024	August 13, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAWILIHAN, LEON, ILOILO	1 BEATUS BUILDERS CORP. (43709)	4,949,999.92	Completed	February 27, 2024	October 27, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BULOD, ALIMODIAN, ILOILO	8C CONSTRUCTION (50885)	2,968,851.03	Completed	May 07, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0057	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO - AGANAN RIVER), BARANGAY BALABAG AND JIBAO-AN, STA. BARBARA, ILOILO	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	72,373,092.54	Completed	March 12, 2024	December 24, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0058	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MANDURRIO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD., K0014 + 457 - K0016 + 166	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	61,236,056.10	Completed	May 24, 2024	September 16, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0059	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MANDURRIO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD., K0021 + 460 - K0024 + 166	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	53,891,524.51	Completed	May 24, 2024	December 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0060	CONSTRUCTION OF ROAD - BRGY BIRI SUR, LEON, ILOILO	1 BEATUS BUILDERS CORP. (43709)	9,701,999.98	Completed	March 12, 2024	May 10, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAFÉ, STA. BARBARA, ILOILO	EAST ASIA CONSTRUCTION, INC. (1904)	4,949,979.01	Completed	March 12, 2024	August 22, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LANAG, STA. BARBARA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,938,821.11	Completed	March 12, 2024	April 30, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALABAG, NEW LUCENA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	2,969,097.16	Completed	March 12, 2024	May 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ALIBANGO CENTRAL ELEMENTARY SCHOOL, ALIMODIAN, ILOILO	QUATRO AMIGOS BUILDERS & SUPPLY (50668)	2,969,991.18	Completed	May 07, 2024	August 20, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0066	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - LEGANES - STA. BARBARA RD., K0017+490-K0022+297	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	83,789,990.65	Completed	June 04, 2024	October 12, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0067	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO-AGANAN RIVER), BARANGAY BALABAGO, ALIMODIAN, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	97,509,993.65	Completed	March 12, 2024	February 26, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0068	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - JCT BANCAL-LEON-ANTIQUE BDRY RD - K0031 + 525 - K0031 + 565	1 BEATUS BUILDERS CORP. (43709)	33,316,271.21	Completed	March 26, 2024	November 21, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LEON, ILOILO PHASE 1	RMKP CONSTRUCTION INC. (FORMERLY: RMKP CONSTRUCTION) (48807)	12,126,894.17	Completed	March 12, 2024	February 06, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0070	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), POBLACION, PAVIA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	24,746,690.52	Completed	March 12, 2024	August 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0071	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - CABATUAN - NEW LUCENA - BANGA BANTE RD, K0041+(-677) - K0042+309, K0042+326-K0045+620	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	90,649,619.35	Completed	June 04, 2024	October 17, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DUYAN-DUYAN, STA. BARBARA, ILOILO	GOLDEN HEAVEN BUILDERS AND CONSTRUCTION SUPPLY (44403)	4,948,730.61	Completed	March 26, 2024	September 11, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0074	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), CABUGAO-SUR, PAVIA, ILOILO	RMKP CONSTRUCTION INC. (FORMERLY: RMKP CONSTRUCTION) (48807)	3,018,235.76	Completed	March 26, 2024	May 27, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), JIBAO-AN, PAVIA, ILOILO	RMKP CONSTRUCTION INC. (FORMERLY: RMKP CONSTRUCTION) (48807)	3,018,597.41	Completed	March 26, 2024	September 04, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0076	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ZONE V, STA. BARBARA, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	2,969,359.42	Completed	March 26, 2024	August 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0077	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - MANDURRIAO-SN MIGUEL-ALIMODIAN-MAASIN-CABATUAN RD - K0017 + 650 - K0018 + 400, K0021 + 054 - K0021 + 460, K0024 + 166 - K0024 + 305, K0025 + 988 - K0028 + 250	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	90,649,882.76	Completed	May 24, 2024	October 06, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0078	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO CITY - LEGANES - DUMANGAS COASTAL RD., K0010 + 710 - K0013 + 530, K0013 + 644 - K0014 + 121	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	96,528,684.03	Completed	May 24, 2024	November 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0079	CONSTRUCTION OF AGANAN FLOOD CONTROL STRUCTURE (JARO-AGANAN RIVER), BARANGAY TALONGADIAN (SITE 3), STA. BARBARA, ILOILO	F. GURREA CONSTRUCTION, INCORPORATED (6995)	67,549,862.86	Completed	April 02, 2024	June 05, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PUNONG, ALIMODIAN, ILOILO	MDG CONSTRUCTION (49411)	4,922,948.29	Completed	April 02, 2024	July 16, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0081	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), CABUGAO NORTE, PAVIA, ILOILO	LUCKY H&K CONSTRUCTION (47401)	2,999,475.00	Completed	April 02, 2024	August 13, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LEON, ILOILO	A.G. SABAN BUILDERS (48979)	4,943,946.40	Completed	April 11, 2024	August 14, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 1, SAN MIGUEL, ILOILO	OTING CONSTRUCTION AND SUPPLY (32681)	4,910,018.71	Completed	April 11, 2024	August 07, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0086	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ULAY HINABLAN, ALIMODIAN, ILOILO	UNI-ULTRA BUILDERS AND SUPPLY (39560)	2,969,407.93	Completed	May 07, 2024	July 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0087	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), UNGKA 2, PAVIA, ILOILO	A MAQUILING CONSTRUCTION AND SUPPLY (45892)	2,971,437.63	Completed	May 07, 2024	June 23, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0088	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST-CAPIZ RD - K0284 + 777 - K0286 + 280	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249) / ALLENCON DEVELOPMENT CORPORATION (12302)	91,574,058.86	Completed	July 09, 2024	July 14, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PAVIA, ILOILO	PO SUPLICO CONSTRUCTION CORPORATION (53792)	17,076,939.06	Completed	May 07, 2024	December 22, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. BARBARA, ILOILO	MDG CONSTRUCTION (49411)	10,147,180.57	Completed	May 31, 2024	November 14, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, LEGANES, ILOILO	1 BEATUS BUILDERS CORP. (43709)	9,899,209.00	Completed	May 07, 2024	December 22, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GI0093	CONSTRUCTION OF AGANAN RIS DAM CONCRETE SLOPE PROTECTION, SAN MIGUEL, ILOILO	1 BEATUS BUILDERS CORP. (43709)	11,759,999.77	Completed	May 07, 2024	December 31, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0098	CONSTRUCTION OF MULTI-PURPOSE FACILITY, SITIO MIAC-AC, POBLACION, LEON, ILOILO	EQUALS FIVE CONSTRUCTION (51257)	6,929,822.17	Completed	May 10, 2024	November 09, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPALITY OF PAVIA, ILOILO	1 BEATUS BUILDERS CORP. (43709)	22,274,245.11	Completed	May 10, 2024	March 26, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0100	CONSTRUCTION OF BRIDGE, BARANGAY CAMANDAG, LEON, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	4,949,328.85	On-Going	August 16, 2024	March 11, 2025	87.34
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0101	RAINWATER COLLECTORS IN PUBLIC FACILITIES	CAMCU CONSTRUCTION & SUPPLIES (18507)	2,884,443.72	Completed	May 10, 2024	August 15, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN MIGUEL, ILOILO	GATS AND SON CONSTRUCTION DEVELOPMENT CO. (47379)	7,177,497.16	Completed	May 24, 2024	November 05, 2024	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0105	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - ILOILO EAST COAST-CAPIZ RD - K0286 + 280 - K0288 + 124	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249) / ALLENCON DEVELOPMENT CORPORATION (12302)	127,987,460.27	Completed	July 09, 2024	July 20, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0108	REHABILITATION OF MULTI-PURPOSE BUILDING, LEGANES, ILOILO	FLEW CONSTRUCTION INCORPORATED (56622)	24,749,993.75	Completed	May 31, 2024	April 18, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0111	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, LEGANES, ILOILO	MDG CONSTRUCTION (49411)	9,404,819.21	On-Going	July 02, 2024	March 16, 2026	68.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0112	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE JCT BANCAL-LEON-ANTIQUE BDRY RD - K0041 + 720 - K0041 + 820 (R/S)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	94,087,311.29	Completed	October 04, 2024	October 11, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0114	CONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, ACCESS ROAD FROM JUNCTION NATIONAL ROAD TO BARANGAY CAMANDAG ROAD SECTION (SITE 2), LEON, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	49,250,000.00	On-Going	June 21, 2024	February 09, 2025	86.93
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0122	CONSTRUCTION OF MULTI-PURPOSE FACILITY (SPORTS COMPLEX FACILITIES), PAVIA NATIONAL HIGH SCHOOL, PAVIA, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	51,974,444.22	On-Going	July 09, 2024	December 16, 2025	53.28
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0123	CONSTRUCTION OF MULTI-PURPOSE FACILITY (SPORTS COMPLEX FACILITIES), STA BARBARA CENTRAL ELEMENTARY SCHOOL, STA. BARBARA, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	51,774,885.65	On-Going	July 09, 2024	February 23, 2025	31.32
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GI0128	WIDENING OF BRIDGE - ILOILO RADIAL RD - 4, PACKAGE 3, ILOILO	1 BEATUS BUILDERS CORP. (43709) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	62,602,143.46	Completed	August 16, 2024	May 09, 2025	100.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM AND AUDITORIUM), PAVIA NATIONAL HIGH SCHOOL, PUROK 1, PAVIA, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	93,099,034.69	On-Going	August 22, 2024	December 11, 2025	53.52
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0133	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION (LEON OLD MUNICIPAL HALL), LEON, ILOILO	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	19,749,999.82	On-Going	August 16, 2024	March 13, 2025	94.00
Iloilo 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GI0139	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER -RESPONSIVE FACILITIES IN REGION VI	A.G. SABAN BUILDERS (48979)	1,023,292.25	Completed	October 04, 2024	November 10, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0001	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - SEN. BENIGNO S. AQUINO, JR. AVE - K0005 + 114 - K0005 + 372, K0005 + 983 - K0006 + 073, K0007 + 980 - K0007 + 1071	ALLENCON DEVELOPMENT CORPORATION (12302)	17,924,260.73	Completed	February 19, 2024	April 03, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0002	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - ILOILO CITY-LEGANES-DUMANGAS COASTAL RD - K0003 + (-321) - K0003 + (-242)	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	2,887,286.86	Completed	July 29, 2024	October 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0003	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - PRESIDENT CORAZON C. AQUINO AVE. - K0008 + 011 - K0008 + 628	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	15,043,694.01	Completed	July 29, 2024	November 10, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0004	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - LA PAZ DEEP SEA WATER PORT RD - K0003 + 935 - K0004 + 078	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	3,308,572.55	Completed	April 04, 2024	April 24, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0005	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - IZNART-LEDESMA-MOLO RD - K0001 + (-179) - K0001 + (-024), K0001 + (-957) - K0001 + (-560)	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	8,961,211.59	Completed	April 04, 2024	October 30, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0006	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - ILOILO-JARO DIVERSION RD - K0002 + (-017) - K0002 + 100	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	3,708,120.74	Completed	April 04, 2024	April 25, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0007	PREVENTIVE MAINTENANCE OF ROAD ASPHALT OVERLAY - MOLO-MANDURRIO RD - K0005 + 485 - K0005 + 885	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	9,943,083.84	Completed	April 04, 2024	December 18, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0008	CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRESIDENT CORAZON C. AQUINO AVE. - K0018 + 028 - K0018 + 856	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	48,899,729.84	On-Going	June 11, 2024	May 11, 2025	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0009	(RE-AD) REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - BITOON BR. (B00472PN) ALONG ILOILO CITY - LEGANES - DUMANGAS COASTAL RD.	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	36,260,000.00	Completed	February 15, 2024	September 01, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0010	(RE-AD) REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - ILOILO BR.2 (B00557PN) ALONG PRESIDENT CORAZON C. AQUINO AVE.	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	10,780,000.00	Completed	February 15, 2024	June 19, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0011	(RE-AD) CONSTRUCTION OF CONCRETE ROAD - METRO ILOILO RADIAL ROAD (R4 BYPASS ROAD), ILOILO CITY	CHAMPION BUILDERS AND SUPPLY (34222)	30,000,000.00	Completed	February 26, 2024	October 30, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GJ0012	CONSTRUCTION OF BURGOS STREET TO STO. ROSARIO STREET LEADING TO PLAZA LIBERTAD, BAHAY NG AGILA, AND FORT SAN PEDRO DRIVE, CITY PROPER, ILOILO CITY, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	33,774,542.07	On-Going	February 26, 2024	January 09, 2025	80.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GJ0013	CONSTRUCTION OF JALANDONI ROAD LEADING TO NELLY GARDEN, JARO CATHEDRAL AND ESPLANADE, ILOILO CITY	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	43,424,249.47	On-Going	February 26, 2024	July 06, 2025	97.04
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24GJ0014	CONSTRUCTION OF SOLIS STREET LEADING TO MUSEO DE ILOILO, CASA REAL, CALLE REAL, CITY PROPER, ILOILO CITY	G. UY CONSTRUCTION (27999)	11,579,000.00	Completed	February 26, 2024	June 08, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0015	(RE-BID) - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKING, AND PEDESTRIANS FENCING ALONG MANDURRIAO-PAKIAD ROAD (S0084PN) - K006 + 511 - K007 + 515	ABELARDE BUILDERS AND SUPPLY (43170)	1,038,085.88	Completed	February 19, 2024	March 11, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0016	(RE-BID) - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKING, AND PEDESTRIANS ISLAND ALONG ILOILO - CAPIZ RD (NEW ROUTE) (S0003PN) - K006 + 320 - K007 + 324	ABELARDE BUILDERS AND SUPPLY (43170)	2,432,914.37	Completed	February 19, 2024	April 11, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0017	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKING, AND PEDESTRIANS ISLAND ALONG ILOILO - CAPIZ RD (NEW ROUTE) (S0003PN) - K007 + 879 - K008 + 881	ABELARDE BUILDERS AND SUPPLY (43170)	2,446,689.47	Completed	February 15, 2024	March 18, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0018	CONSTRUCTION OF ROAD AND DRAINAGE - CONSTRUCTION OF ROAD AND DRAINAGE IN AREVALO, ILOILO CITY	UBS UNITED BUILDERS AND SUPPLY INC. (38287)	14,562,638.13	On-Going	February 26, 2024	August 21, 2024	57.91
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0019	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD AND DRAINAGE IN JARO, ILOILO CITY	TUPAS AGGREGATES CIVIL ENGINEERING CONSTRUCTION (54254)	19,789,889.08	On-Going	February 15, 2024	October 25, 2024	84.09
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0020	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD AND DRAINAGE IN LAPAZ, ILOILO CITY	ABELARDE BUILDERS AND SUPPLY (43170)	14,850,000.00	Completed	February 26, 2024	August 19, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0021	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD AND DRAINAGE, ILOILO, ILOILO CITY	NOE'S BUILDERS (37700)	29,650,143.48	On-Going	February 26, 2024	September 30, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0022	CONSTRUCTION OF ROAD AND DRAINAGE - LAPUZ, ILOILO CITY	5'S CONSTRUCTION & SUPPLY (32404)	14,835,000.00	On-Going	February 26, 2024	August 29, 2024	61.39
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0023	CONSTRUCTION OF ROAD AND DRAINAGE, MOLO, ILOILO CITY	NOE'S BUILDERS (37700)	14,800,030.83	On-Going	February 15, 2024	August 18, 2024	54.13
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0024	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD IN JARO, ILOILO CITY	LUCKY H&K CONSTRUCTION (47401)	14,799,926.37	On-Going	February 15, 2024	June 11, 2024	94.03



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0025	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD IN ILOILO CITY	5'S CONSTRUCTION & SUPPLY (32404)	24,727,700.36	Completed	February 26, 2024	October 27, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GJ0026	CONSTRUCTION OF OTHER BUILDING - CONSTRUCTION (COMPLETION) OF DPWH - ILOILO CITY DISTRICT ENGINEERING OFFICE BUILDING, BRGY. SOOC, MANDURRIO, ILOILO CITY	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	77,099,673.05	On-Going	February 26, 2024	December 23, 2024	74.59
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0027	OFF-CARRIAGEWAY IMPROVEMENT - JM BASA - GEN. HUGHES PORT SAN PEDRO RD - K0002 + (-170) - K0002 + 095	ABELARDE BUILDERS AND SUPPLY (43170)	4,334,875.11	Completed	February 26, 2024	August 18, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0028	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SAN RAPHAEL) MANDURRIO, ILOILO CITY	EDSON & CO. INC. (28224)	9,899,988.01	Completed	February 19, 2024	October 01, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0029	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PAVILLION), BARANGAY CALUMPANG, MOLO, ILOILO CITY	ABELARDE BUILDERS AND SUPPLY (43170)	4,999,500.00	Completed	April 08, 2024	December 29, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0030	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PAVILLION), BARANGAY RIZAL, LAPAZ, ILOILO CITY	VANNIE CONSTRUCTION AND SUPPLY (FORMERLY: VANNIE (27335))	4,897,414.35	On-Going	April 08, 2024	October 11, 2024	1.53
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0031	(RE-BID) - CONSTRUCTION OF MULTIPURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PAVILLION), BARANGAY YULO DRIVE, AREVALO, ILOILO CITY	EDSON & CO. INC. (28224)	4,988,598.71	On-Going	May 21, 2024	October 26, 2024	5.51
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0032	CONSTRUCTION OF MULTI PURPOSE BUILDING - JARO, ILOILO CITY	BENZEN CONSTRUCTION (41121)	9,900,000.00	Completed	February 26, 2024	January 23, 2025	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LAPUZ EVACUATION CENTER, LAPUZ, ILOILO CITY	ABELARDE BUILDERS AND SUPPLY (43170)	14,798,020.02	On-Going	February 26, 2024	November 07, 2024	1.94
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0034	REHABILITATION/MAJOR REPAIR OF MULTI PURPOSE BUILDING- REHABILITATION OF RAMON Q. AVANCEÑA HALL OF JUSTICE, BONIFACIO DRIVE, ILOILO CITY	5'S CONSTRUCTION & SUPPLY (32404)	19,982,999.01	On-Going	April 08, 2024	September 20, 2024	34.23
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0035	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ILOILO CITY	ABELARDE BUILDERS AND SUPPLY (43170)	19,780,013.01	On-Going	February 26, 2024	August 10, 2024	77.14
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0036	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN JARO, ILOILO CITY	CHAMPION BUILDERS AND SUPPLY (34222)	19,800,000.00	Completed	February 26, 2024	January 27, 2025	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SOCIAL SERVICES AND SPORTS CENTER),MANDURRIO, ILOILO CITY	ABELARDE BUILDERS AND SUPPLY (43170)	9,880,108.99	On-Going	February 26, 2024	August 29, 2024	4.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, (SOCIAL SERVICES AND CIVIC CENTER 1), LAPAZ, ILOILO CITY	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	14,800,000.00	On-Going	February 26, 2024	November 07, 2024	74.82
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, (CIVIC CENTER), ILOILO CITY, ILOILO	ABELARDE BUILDERS AND SUPPLY (43170)	14,840,012.01	On-Going	February 26, 2024	November 07, 2024	15.88
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BOULEVARD SOCIAL SERVICES AND CIVIC CENTER, MOLO, ILOILO CITY	EDISON C BUILDERS & CONSTRUCTION SUPPLY (44845)	14,827,371.09	On-Going	February 26, 2024	November 07, 2024	1.39
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0041	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SOCIAL SERVICES AND CIVIC CENTER) NORTH FUNDIDOR, MOLO, ILOILO CITY	J.S. LAYSON & CO. , INC. (2653)	9,768,300.00	On-Going	February 15, 2024	August 18, 2024	0.25
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING - (SOCIAL SERVICES AND CIVIC CENTER),ILOILO CITY, ILOILO	JANZEL BUILDERS AND SUPPLIES (47645)	9,890,000.02	On-Going	February 26, 2024	February 22, 2026	46.49
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING - (SOCIAL SERVICES AND CIVIC CENTER),MANDURRIO, ILOILO CITY	CDJ BUILDERS CORPORATION (54240)	9,865,890.59	On-Going	February 26, 2024	February 14, 2025	47.71
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0044	CONSTRUCTION OF MULTI PURPOSE BUILDING - ILOILO CITY, ILOILO	CHAMPION BUILDERS AND SUPPLY (34222)	34,767,742.71	On-Going	March 21, 2024	November 25, 2024	59.50
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24GJ0045	CONSTRUCTION OF OTHER BULIDING - CONSTRUCTION OF DPWH -- ILOILO CITY DISTRICT ENGINEERING OFFICE, QUALITY ASSURANCE BUILDING, BRGY. SOOC, MANDURRIO, ILOILO CITY	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	39,099,649.11	On-Going	February 15, 2024	June 08, 2025	15.38
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0046	IMPROVEMENT OF INTERSECTION - ILOILO-CAPIZ ROAD (OLD ROUTE) (S00491PN) - K000+000 AND ILOILO -ANTIQUE RD. (S00019PN)	PAG BUILDERS (46281)	9,800,000.00	Completed	February 26, 2024	July 01, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0047	IMPROVEMENT OF INTERSECTION - ILOILO-CAPIZ ROAD (OLD ROUTE) (S00491PN) - K000+850, RIZAL ST. (LA PAZ), AND HECHANOVA STEET	J&G HORIZON CORP. (54088)	9,750,000.00	On-Going	February 26, 2024	May 22, 2024	27.99
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0048	IMPROVEMENT OF INTERSECTION - ILOILO-CAPIZ ROAD (OLD ROUTE) (S00491PN) - K000+863 AND DEL CARMEN ST.	GOLDEN HEAVEN BUILDERS AND CONSTRUCTION SUPPLY (44403)	9,750,000.00	On-Going	March 07, 2024	June 01, 2024	38.85



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GJ0049	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN ILOILO CITY, SECTION 10	F. GURREA CONSTRUCTION, INCORPORATED (6995)	144,298,541.54	On-Going	February 26, 2024	April 16, 2025	83.49
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GJ0050	(RE-AD) CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN ILOILO CITY, SECTION 9	F. GURREA CONSTRUCTION, INCORPORATED (6995)	144,380,194.17	On-Going	February 26, 2024	December 16, 2024	92.86
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GJ0051	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN LAPUZ, ILOILO CITY, SECTION 1	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	141,855,006.72	On-Going	February 26, 2024	May 16, 2025	95.90
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24GJ0052	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN LAPUZ, ILOILO CITY, SECTION 2	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	141,799,122.88	On-Going	February 26, 2024	May 19, 2025	91.24
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0053	ROAD WIDENING - CUBAY - BALABAGO RD - K0005 + 285 K0005 + 420	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	13,413,840.49	On-Going	February 26, 2024	October 22, 2024	78.24
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0054	ROAD WIDENING - MANDURRIAO - PAKIAD ROAD - K0007 + 491 - K0007 + 528	ABELARDE BUILDERS AND SUPPLY (43170)	1,811,165.20	Completed	February 26, 2024	March 17, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24GJ0055	ROAD WIDENING - MOLO BLVD - K0009 + 245 - K0009 + 471, K0006 + 807 - K0006 + 885	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	26,300,864.56	On-Going	June 11, 2024	April 14, 2025	92.08
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0057	REHABILITATION OF REVETMENT, JARO FLOODWAY (LEFT BANK), ILOILO CITY	F. GURREA CONSTRUCTION, INCORPORATED (6995)	96,249,396.85	On-Going	February 26, 2024	July 12, 2025	74.87
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0058	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (SECTION 1), ILOILO CITY, ILOILO	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY: ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	90,929,717.93	On-Going	February 26, 2024	October 27, 2024	55.23
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0059	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - ILOILO CITY FLOOD CONTROL PROJECT SECTION 9	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	39,497,128.10	On-Going	February 19, 2024	August 20, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0060	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG DUNGON CREEK, DUNGON B, ILOILO CITY	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	34,545,000.00	On-Going	February 26, 2024	August 22, 2024	81.49
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0061	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES IN ILOILO CITY - DRAINAGE SYSTEM 1, ILOILO CITY	NOE'S BUILDERS (37700)	9,899,955.26	Completed	February 19, 2024	September 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0062	CONSTRUCTION OF ROAD ALONG IZNART ST. AND JM BASA ST. WITH DRAINAGE SYSTEM, ILOILO CITY	G. UY CONSTRUCTION (27999)	49,500,000.00	On-Going	March 21, 2024	April 18, 2025	65.89
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0063	CONSTRUCTION OF ILOILO CITY ACCESS ROAD SECTION 1 (BIKE LANE), ILOILO CITY	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	48,899,269.38	On-Going	February 26, 2024	September 05, 2024	71.55
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (BUILDING 1), ILOILO CITY	SJCA CONSTRUCTION (36846)	9,585,644.00	On-Going	March 21, 2024	May 28, 2024	1.36
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (BUILDING 2), ILOILO CITY, ILOILO	NOE'S BUILDERS (37700)	9,850,000.11	On-Going	March 21, 2024	September 20, 2024	51.10
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (BUILDING 3), ILOILO CITY, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	96,393,733.12	On-Going	March 21, 2024	December 01, 2024	58.86
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0067	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING FOR SOCIAL SERVICES, ILOILO CITY, ILOILO	CHAMPION BUILDERS AND SUPPLY (34222)	49,468,518.20	On-Going	March 21, 2024	October 06, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0068	CONSTRUCTION OF BARANGAY ROADS AND DRAINAGES, JARO, ILOILO CITY	NOE'S BUILDERS (37700)	19,750,015.85	On-Going	March 07, 2024	August 07, 2024	55.58
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0069	CONCRETING OF ROAD WITH DRAINAGE SYSTEM, BRGY. PUNONG LAPUZ, ILOILO CITY, ILOILO	5'S CONSTRUCTION & SUPPLY (32404)	4,879,999.99	On-Going	March 07, 2024	August 11, 2024	45.81
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0070	CONSTRUCTION OF DUNGON B BRIDGE, BRGY. DUNGON B, JARO, ILOILO CITY	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	46,520,000.00	On-Going	March 21, 2024	January 11, 2025	5.26
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0071	CONSTRUCTION OF ROAD AT SAMBAG-SAN ROQUE, JARO, (RAILWAY TRACKLINE), ILOILO CITY (PHASE II)	EZ GOLD CONSTRUCTION & SUPPLY (39408)	9,870,344.46	On-Going	March 07, 2024	June 14, 2024	68.39
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY YULO DRIVE, ILOILO CITY	EDSON & CO. INC. (28224)	7,910,100.70	On-Going	March 21, 2024	August 25, 2024	0.22
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0074	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. ALALASAN, LAPUZ DISTRICT, ILOILO CITY, ILOILO	5'S CONSTRUCTION & SUPPLY (32404)	2,950,000.00	On-Going	March 07, 2024	May 08, 2024	68.57
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (YOUTH CENTER), BARANGAY OBRERO, LAPUZ DISTRICT, ILOILO CITY	5'S CONSTRUCTION & SUPPLY (32404)	4,930,000.00	On-Going	March 07, 2024	July 14, 2024	70.51
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0077	CONSTRUCTION OF MULTIPURPOSE BUILDING, COMMUNITY CENTER, ILOILO CITY	LUCKY H&K CONSTRUCTION (47401)	9,874,843.17	On-Going	March 21, 2024	September 22, 2024	24.61
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, JARO, ILOILO CITY	RC AND RC PRIME BUILDERS CORPORATION (50354)	19,749,234.10	On-Going	March 21, 2024	July 18, 2024	0.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0092	RAINWATER COLLECTOR IN PUBLIC FACILITIES	PESOM CONSTRUCTION SERVICES (FORMERLY: PESOM BUILDERS AND CONSTRUCTION SUPPLY) (39923)	2,854,800.77	Completed	June 11, 2024	September 02, 2024	100.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING (UNIVERSITY OF THE PHILIPPINES - VISAYAS) ILOILO CITY	5'S CONSTRUCTION & SUPPLY (32404)	20,243,158.21	On-Going	September 06, 2024	March 18, 2025	92.67
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0096	CONSTRUCTION OF ROAD (BESIDE MORAGE GARAGE - CUBAY-BALABAGO ROAD), BARANGAY CUBAY, JARO, ILOILO	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	14,799,222.01	On-Going	February 25, 2025	September 01, 2025	0.00
Iloilo City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24GJ0097	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF FACILITIES OF PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS, INCLUDING GENDER-RESPONSIVE FACILITIES IN REGION VI	NOE'S BUILDERS (37700)	1,028,900.08	On-Going	November 22, 2024	December 31, 2024	0.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00001	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 1 (PACKAGE F, G, H), VICTORIAS CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	101,149,370.00	On-Going	February 12, 2024	May 31, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00003	KALIBO CIRCUMFERENTIAL ROAD (MAKATO-LEZO SECTION), AKLAN	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	193,000,000.00	On-Going	February 08, 2024	March 07, 2025	88.83
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00004	ILOILO R-1 BYPASS ROAD, TIGBAUAN, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	94,322,967.95	On-Going	February 08, 2024	April 17, 2025	83.78
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00005	CONSTRUCTION OF REVETMENT WALL ALONG TANGALAN RIVER, TANGALAN, AKLAN	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,403,750.00	Completed	February 08, 2024	January 16, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00006	ROXAS CITY CIRCUMFERENTIAL ROAD, C2 SECTION, CAPIZ	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	67,195,647.83	On-Going	February 12, 2024	February 20, 2025	92.06
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00007	CONSTRUCTION OF RIVER CONTROL AT BARANGAY POBLACION ILAYA TO POBLACION ILAWOD, MAAYON, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330) / JONIK TRADING & CONSTRUCTION (20612)	146,679,979.99	On-Going	February 08, 2024	September 25, 2025	73.54
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00009	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN MAAYON, CAPIZ	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330)	145,453,261.08	On-Going	February 08, 2024	September 24, 2025	81.27



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00010	KALIBO CIRCUMFERENTIAL ROAD (NALOOK-LAMBINGAN SECTION), AKLAN	ROPRIM CONSTRUCTION CORPORATION (FORMERLY ROPRIM CONSTRUCTION) (8546)	156,874,206.87	On-Going	February 08, 2024	January 04, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00011	ROXAS CITY CIRCUMFERENTIAL ROAD, C1 SECTION	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522)	42,164,692.37	On-Going	February 14, 2024	April 13, 2026	22.46
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00012	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	143,000,137.99	On-Going	February 12, 2024	December 28, 2025	73.21
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00013	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), (VICTORIAS-SAGAY), CADIZ CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	71,499,745.00	On-Going	February 12, 2024	January 10, 2026	51.72
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00014	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, BANGA, AKLAN (PACKAGE 1)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,161,990.95	On-Going	February 08, 2024	July 03, 2025	73.58
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00015	PANAY EAST-WEST ROAD, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	129,750,000.00	On-Going	February 08, 2024	September 12, 2025	51.94
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00016	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 1, E.B. MAGALONA, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	57,900,000.00	On-Going	February 12, 2024	May 24, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00017	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, BANGA, AKLAN (PACKAGE 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,500.00	On-Going	February 08, 2024	December 30, 2024	79.75
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00018	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TIGUM RIVER IN CABATUAN, ILOILO (SECTION 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,498.59	On-Going	February 08, 2024	January 17, 2026	94.10
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00019	HIMAMAYLAN CITY- NEGROS ORIENTAL BOUNDARY- TAYASAN ROAD, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	101,325,000.00	On-Going	February 08, 2024	April 12, 2025	88.13
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00020	ILOILO CIRCUMFERENTIAL RD 2, ILOILO	PANAY EAST COAST CONSTRUCTION & SUPPLY (26469)	96,500,000.00	Completed	February 08, 2024	January 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00021	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 1, (PACKAGE J), VICTORIAS CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	96,325,000.00	On-Going	February 12, 2024	May 06, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00022	ILOILO CIRCUMFERENTIAL RD 3, ILOILO	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	76,500,375.00	On-Going	February 08, 2024	July 09, 2025	82.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00023	ILOILO R-1 BYPASS ROAD, OTON, ILOILO	ASIA STRUCTURAL DEVELOPER CORPORATION (34698)	87,225,770.88	On-Going	February 08, 2024	April 04, 2025	73.22
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00024	CONSTRUCTION OF SLOPE PROTECTION ALONG SUAGE RIVER IN JANIUAY, ILOILO (SECTION 2)	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,448.84	On-Going	February 08, 2024	August 28, 2025	85.24
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00025	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 2, SEGMENT 1, BACOLOD CITY	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	86,499,705.00	On-Going	February 12, 2024	May 18, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00026	PASSI BYPASS ROAD, ILOILO	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	86,324,940.61	On-Going	February 08, 2024	May 04, 2026	70.13
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00027	CONSTRUCTION OF SLOPE PROTECTION ALONG SUAGE RIVER IN JANIUAY, ILOILO	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,500.00	On-Going	February 08, 2024	November 07, 2025	84.01
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00028	MAAYON-SARA BYPASS ROAD, CAPIZ	F. GURREA CONSTRUCTION, INCORPORATED (6995)	77,198,305.14	On-Going	February 08, 2024	February 19, 2025	70.77
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00029	CONSTRUCTION OF BORACAY CIRCUMFERENTIAL ROAD, AKLAN	F. GURREA CONSTRUCTION, INCORPORATED (6995)	197,825,000.00	On-Going	February 08, 2024	August 17, 2025	48.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00030	CANDONI- GATUSLAO- BASAY BDY. ROAD, NEGROS OCCIDENTAL	H.L.J CONSTRUCTION & ENTERPRISES (18080)	144,750,000.00	On-Going	February 08, 2024	March 11, 2025	88.27
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00031	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 2, SEGMENT 3, BACOLOD CITY	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	127,999,530.00	On-Going	February 08, 2024	July 15, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 CP	24G00032	BARANGAY COMON-SAN PEDRO COASTAL ROAD LEADING TO SAN JOSE PORT AND BEACHES, RESORTS AND SUNSET VIEWING, SAN JOSE, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,289.00	On-Going	February 08, 2024	January 10, 2025	94.80
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00033	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), (VICTORIAS-SAGAY), MANAPLA, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	76,500,000.00	On-Going	February 12, 2024	May 31, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00034	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG HILABANGAN RIVER (DOWNSTREAM APPROACH A OF HILABANGAN BR.), KABANKALAN, NEGROS OCCIDENTAL	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	192,999,996.10	On-Going	February 08, 2024	May 11, 2026	82.33
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00035	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, MADALAG, AKLAN (PACKAGE 1)	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC (51339) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	147,162,175.60	On-Going	February 14, 2024	August 31, 2025	90.99
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00036	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, KALIBO, AKLAN	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	147,162,500.00	On-Going	February 08, 2024	August 12, 2025	68.33
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00037	CONSTRUCTION OF SLOPE PROTECTION ALONG SUAGE RIVER IN MINA, ILOILO (SECTION 2)	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	147,162,475.49	On-Going	February 14, 2024	March 02, 2026	84.24
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00038	CONSTRUCTION OF REVETMENT WALL ALONG AKLAN RIVER, MADALAG, AKLAN (PACKAGE 2)	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	147,149,049.34	On-Going	February 14, 2024	August 31, 2025	92.27
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00039	BACOLOD NEGROS OCCIDENTAL ECONOMIC HIGHWAY (BANOCEH), SECTION 1, SEGMENT 3, TALISAY CITY, NEGROS OCCIDENTAL	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (FORM.:ALFIE'S CONST. &CONST. SUPPLY, INC.) (17162)	62,725,000.00	Completed	February 12, 2024	November 10, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00041	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ILOG-BUNGOL RIVER (SO. LAPAK), ILOG, NEGROS OCCIDENTAL	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	193,000,000.00	On-Going	March 01, 2024	November 16, 2025	40.36
Region VI	2024	Regular Infra - GAA 2024 LP	24G00042	CONSTRUCTION OF WEST VISAYAS STATE UNIVERSITY (COLLEGE OF LAW), PACKAGE 2, LA PAZ, ILOILO CITY	NATIONSTAR DEVELOPMENT CORPORATION (FOR: CASMOR CONSTRUCTION CORPORATION) (26876)	386,000,000.00	On-Going	March 05, 2024	May 28, 2026	73.94
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00044	ILOILO NORTH BANK ROAD, ILOILO CITY	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	44,739,189.18	On-Going	March 08, 2024	August 30, 2025	85.37
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00045	CONSTRUCTION OF CONVENTION CENTER IN BADIANG, SAN JOSE, ANTIQUE	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	99,000,000.00	On-Going	April 25, 2024	September 10, 2025	20.63
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00046	CONSTRUCTION OF ROAD, KALIBO CIRCUMFERENTIAL (POOK- LAMBINGAN SECTION), KALIBO, AKLAN	SOLID MERCHANDISING (31609)	96,498,293.44	On-Going	April 19, 2024	August 25, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00047	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF HIMOGA- AN RIVER, SAGAY CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	181,834,950.00	On-Going	April 19, 2024	February 13, 2026	96.59



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 SSP	24G00048	CONSTRUCTION OF BRGY. COMON- SAN PEDRO COASTAL ROAD LEADING TO SAN JOSE PORTAND BEACHES, RESORTS AND SUNSET VIEWING, SAN JOSE, ANTIQUE (PACKAGE 2)	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	96,524,987.73	On-Going	April 19, 2024	June 16, 2025	57.12
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00049	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG PANAY RIVER BASIN, BARANGAY STO. NIÑO, DUMALAG, CAPIZ	WOODLAND CONSTRUCTION & SUPPLY, INC. (33522) / SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226)	283,101,518.64	On-Going	May 08, 2024	March 05, 2026	83.89
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00050	CONSTRUCTION OF RIVER CONTROL ALONG PANAY RIVER BASIN, BRGY. STO. NIÑO, DUMALAG, CAPIZ PHASE 2	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	178,529,353.46	On-Going	May 08, 2024	January 05, 2026	88.21
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00051	CONSTRUCTION (COMPLETION) OF PALIWAN BRIDGE INCLUDING RIVER IMPROVEMENT WORKS, BUGASONG, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	54,449,429.09	On-Going	April 19, 2024	September 22, 2025	74.23
Region VI	2024	Regular Infra - GAA 2024 LP	24G00052	CONSTRUCTION OF NEW ILOILO CITY DISTRICT JAIL BUILDING PHASE I, BRGY. BUNTATALA, LEGANES, ILOILO	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	72,375,000.00	On-Going	April 19, 2024	January 23, 2026	81.02
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00053	SAN REMIGIO- BUGO- GEN FULLON- VALDERRAMA ROAD, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	125,450,000.00	On-Going	March 08, 2024	April 08, 2026	21.80
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00054	CONSTRUCTION OF SLOPE PROTECTION WORKS ALONG ILOILO RIVER, LEFT BANK (FROM QUIRINO- LOPEZ BRIDGE TO MUELLEY LONEY BRIDGE (DRILON BRIDGE)), (ESPLANADE 11), ILOILO CITY	F. GURREA CONSTRUCTION, INCORPORATED (6995)	91,555,340.00	On-Going	March 08, 2024	January 25, 2026	95.26
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00055	CONSTRUCTION OF PARALLEL BRIDGE - JALAU BR. (B00203PN) ALONG BANGA BANTE-BANGA-POLOT-AN BAROTAC NUEVO RD	F. GURREA CONSTRUCTION, INCORPORATED (6995)	206,546,670.00	On-Going	March 08, 2024	May 19, 2026	74.29
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00058	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG KABANKALAN- BAIS RD K0089+000- K0090+400, K0090+400- K0090+985, K0107+000- K0111+000, K0111+560-K0113+260	JAIME B. CHING ENTERPRISES (4256)	166,961,360.10	Completed	April 05, 2024	May 04, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00059	PANAY EAST-WEST ROAD, ANTIQUE	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	125,450,000.00	On-Going	March 08, 2024	March 01, 2025	15.50
Region VI	2024	Regular Infra - GAA 2024 OO-2	24G00060	CONSTRUCTION OF SLOPE PROTECTION ALONG ILOILO RIVER ESPLANADE, ILOILO CITY	F. GURREA CONSTRUCTION, INCORPORATED (6995)	93,404,961.60	On-Going	May 08, 2024	May 21, 2026	21.81
Region VI	2024	Regular Infra - GAA 2024 CP	24G00061	CONSTRUCTION OF VARIOUS FACILITIES INSIDE 61IB, 3ID, PA, CAMP MONTECLARO BRGY. IGTUBA, MIAG-AO, ILOILO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	15,267,483.27	On-Going	August 20, 2024	January 21, 2025	87.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 LP	24G00062	CONSTRUCTION OF NEW ILOILO CITY DISTRICT JAIL BUILDING PHASE II, BRGY. BUNTATALA, LEGANES, ILOILO	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	154,400,000.00	On-Going	April 05, 2024	February 14, 2026	49.80
Region VI	2024	Regular Infra - GAA 2024 CP	24G00063	CONSTRUCTION OF AMMUNITION STORAGE FACILITY, 3FAB, AAR, PA, JAMINDAN, CAPIZ	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	14,373,747.51	On-Going	August 15, 2024	January 05, 2026	63.52
Region VI	2024	Regular Infra - GAA 2024 CP	24G00065	RENOVATIONS AND CONSTRUCTIONS OF BARRACKS, ADMIN FACILITIES OF 61ST INFANTRY BATTALION, CAMP MONTECLARO, MIAG-AO, ILOILO	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY) (3466)	96,297,473.14	On-Going	May 08, 2024	June 11, 2025	89.29
Region VI	2024	Regular Infra - GAA 2024 CP	24G00068	CONSTRUCTION OF VARIOUS FACILITIES INSIDE THE CAMP FULLON 602ND COMMUNITY DEFENSE CENTER RCDG, AND DELTA COMPANY 61ST IB, PA, SAN FERNANDO, SAN JOSE, ANTIQUE	F. GURREA CONSTRUCTION, INCORPORATED (6995)	192,874,859.68	On-Going	May 08, 2024	September 30, 2025	0.04
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00070	RAINWATER COLLECTORS IN PUBLIC FACILITIES	S.T. SALCEDO CONSTRUCTION CORP. (FORMERLY: SHAK CONSTRUCTION & SUPPLY) (28289)	6,345,344.56	On-Going	June 07, 2024	September 28, 2024	62.60
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00071	CONSTRUCTION OF MULTIPURPOSE FACILITIES, MALAY, AKLAN PACKAGE 1	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	296,200,000.00	On-Going	October 10, 2024	September 23, 2026	0.05
Region VI	2024	Regular Infra - GAA 2024 LP	24G00072	CONSTRUCTION OF TWO-STOREY EVACUATION CENTER AT BRGY. POBLACION ILAYA, DAO, CAPIZ	TOPMOST DEVELOPMENT & MKTG. CORP. (13361)	23,159,998.22	On-Going	June 07, 2024	April 23, 2025	77.76
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00097	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS ARENA) IN JARO ILOILO CITY	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: JET CO (7063)	96,012,882.34	On-Going	August 08, 2024	April 17, 2026	91.56
Region VI	2024	Regular Infra - GAA 2024 CP	24G00104	CONSTRUCTION OF TYPHOON SHELTER HANGAR FOR ROTARY AIRCRAFT, TACTICAL OPERATIONS GROUP 6, CABATUAN, ILOILO, PHASE II	INTEGRITAS CONSTRUCTION AND TRADING CORP.. (38420)	19,300,000.00	On-Going	October 10, 2024	August 04, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24G00112	RECTIFICATION OF UNGKA FLYOVER	IBC INTERNATIONAL BUILDERS CORPORATION (8576)	193,000,000.00	On-Going	October 10, 2024	September 15, 2025	88.01
Region VI	2024	Regular Infra - GAA 2024 SSP	24G00121	CONSTRUCTION OF MULTIPURPOSE BUILDING, NEGROS OCCIDENTAL CONVENTION CENTER, SILAY CITY, NEGROS OCCIDENTAL	JAIME B. CHING ENTERPRISES (4256)	247,500,000.00	On-Going	December 04, 2024	January 02, 2026	76.51
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BACOLOD NORTH RD (S00425NR) - K0096 + 000 - K0096 + 640	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	30,108,000.00	Completed	March 18, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0002	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BACOLOD NORTH RD (S00425NR) - K0122+580 - K0123+307	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	21,230,000.00	Completed	March 18, 2024	June 09, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BACOLOD NORTH RD (S00425NR) - K0125+566 - K0125+946	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E (14725)	9,322,744.00	Completed	March 18, 2024	April 29, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0004	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BACOLOD NORTH RD (S00425NR) - K0148+390 - K0149+000	ALLENCON DEVELOPMENT CORPORATION (12302)	28,660,500.00	Completed	March 18, 2024	June 09, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0005	RECONSTRUCTION TO CONCRETE PAVEMENT ALONG BACOLOD NORTH RD (S00425NR) - K0095+350 - K0096+000	FARE ENG'G. SERVICES AND CONSTRUCTION SUPPLY (51331)	14,077,261.11	Completed	March 01, 2024	June 22, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0006	RECONSTRUCTION TO CONCRETE PAVEMENT ALONG BACOLOD NORTH RD (S00425NR) - K0107+000 - K0107+396	BACHOCO CONSTRUCTION & SUPPLY (43713)	12,545,000.00	Completed	March 01, 2024	June 10, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0007	RECONSTRUCTION TO CONCRETE PAVEMENT ALONG BACOLOD NORTH RD (S00425NR) - K0149+000 - K0149+545	WILKINSON CONSTRUCTION (21422)	15,922,499.93	Completed	March 01, 2024	July 04, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0008	REPAIR/REHABILITATION OF DRAINAGE STRUCTURE ALONG BACOLOD NORTH RD. (S00425NR) - K0139+853 - K0141+882	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	34,740,000.00	Completed	July 05, 2024	March 19, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0009	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BACOLOD NORTH RD - K0143+803 - K0144+754	ST. RAYMUND CONSTRUCTION, INC. (19242)	5,735,026.47	Completed	July 26, 2024	February 11, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0010	REHABILITATION/ MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD NORTH RD (S00425NR)- K0109+300- K0109+347	RKVT CONSTRUCTION (54400)	3,343,126.05	Completed	June 25, 2024	September 02, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0011	REHABILITATION/MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD- MURCIA- DS BENEDICTO- SN CARLOS CITY RD (S00427NR)- K0042+200- K0042+308	BACOLOD RED DRAGON CONSTRUCTION, INC. (36519)	7,720,000.00	Completed	March 01, 2024	June 01, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0012	REHABILITATION/ MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD- MURCIA- DS BENEDICTO- SN CARLOS CITY RD (S00427NR)- K0067+519- K0067+545	ST. RAYMUND CONSTRUCTION, INC. (19242)	1,922,000.00	Completed	June 25, 2024	August 23, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0013	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD- MURCIA- DS BENEDICTO- SN CARLOS CITY RD (S00427NR)- K0074+809- K0074+848	RKVT CONSTRUCTION (54400)	3,820,379.71	Completed	June 25, 2024	September 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0014	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD-MURCIA- DS BENEDICTO- SN CARLOS CITY RD- K0074+350- K0074+550	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	92,161,230.62	On-Going	June 25, 2024	February 25, 2025	14.14
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0015	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD-MURCIA-DS BENEDICTO-SN CARLOS CITY RD - K0075+660 - K0075+800	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	48,250,000.00	Completed	July 05, 2024	January 16, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0016	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG BACOLOD-MURCIA- DS BENEDICTO- SN CARLOS CITY RD- K0077+230- K0077+480	WILKINSON CONSTRUCTION (21422)	47,284,970.72	On-Going	June 25, 2024	January 06, 2025	47.35
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0017	REHABILITATION/ MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE ALONG JCT NATL RD SAGAY- BATO- DIAN- MARCELO- BALEA JCT RD (S00426NR)- K0105+330 - K0105+357	RKVT CONSTRUCTION (54400)	2,836,328.65	Completed	June 25, 2024	October 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0018	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG JCT DS BENEDICTO- SPUR 16- CALATRAVA RD (S00001NR)- K0059+455- K0059+550	RJY CONSTRUCTION (43525)	14,474,430.80	Completed	March 01, 2024	August 26, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0019	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE AT SPECIFIC LOCATIONS ALONG JCT DS BENEDICTO-SPUR 16-CALATRAVA RD (S00001NR) - K0068 +199 - K0075+473	BACOLOD RED DRAGON CONSTRUCTION, INC. (36519)	7,720,000.00	On-Going	March 01, 2024	August 27, 2024	49.92
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0020	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG JCT DS BENEDICTO- SPUR 16- CALATRAVA RD (S00001NR)- K0083+715- K0083+738	RKVT CONSTRUCTION (54400)	2,386,256.91	Completed	June 25, 2024	August 23, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0021	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE ALONG STOP AGUINALDO- BUG- ANG RD (S00395NR)- K0113+090- K0113+160	RKVT CONSTRUCTION (54400)	4,726,569.93	Completed	June 25, 2024	December 18, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0022	ROAD WIDENING ALONG BACOLOD NORTH RD (S00425NR)- K0121+199- K0122+000	C'ZARLES CONSTRUCTION & SUPPLY (23426)	38,737,700.00	Completed	March 01, 2024	November 21, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0023	ROAD WIDENING ALONG BACOLOD NORTH RD (S00425NR)- K0134+437- K0135+582	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	48,250,000.00	Completed	March 01, 2024	November 12, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0024	ROAD WIDENING ALONG BACOLOD- MURCIA- DS BENEDICTO- SN CARLOS CITY RD (S00427NR)- K0070+332- K0070+807	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	18,256,135.00	Completed	March 01, 2024	July 04, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0025	CONSTRUCTION OF CONCRETE BRIDGE - KATINGAL-AN BR. ALONG BACOLOD NORTH RD	WILKINSON CONSTRUCTION (21422)	12,062,490.14	Completed	March 01, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0026	WIDENING OF BRIDGE- ANSOAN BR. (B00303NR) ALONG BACOLOD- MURCIA- DS BENEDICTO- SN CARLOS CITY RD	WILKINSON CONSTRUCTION (21422)	7,642,800.00	Completed	March 01, 2024	April 29, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MABUNI RIVER ALONG BACOLOD NORTH ROAD, SAN CARLOS CITY, NEGROS OCCIDENTAL	WILKINSON CONSTRUCTION (21422)	96,500,000.00	Completed	March 01, 2024	January 14, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURES OF HIGALAMAN RIVER (UPSTREAM) ALONG BACOLOD NORTH ROAD, SAN CARLOS CITY, NEGROS OCCIDENTAL	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	77,200,000.00	Completed	April 29, 2024	February 07, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURES OF ANDOON RIVER (UPSTREAM) ALONG BACOLOD-MURCIA-DS BENEDICTO-SN CARLOS CITY ROAD (S00427NR), SAN CARLOS CITY, NEGROS OCCIDENTAL	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	144,750,000.00	Completed	March 01, 2024	February 07, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURES OF ANDOON RIVER ALONG BACOLOD-MURCIA-DS BENEDICTO-SN CARLOS CITY ROAD (S00427NR), SAN CARLOS CITY, NEGROS OCCIDENTAL	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	144,750,000.00	Completed	March 01, 2024	February 07, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0031	CONSTRUCTION OF ROAD AT PASTO-LISO, BARANGAY BAGONG SILANG, SALVADOR BENEDICTO, NEGROS OCCIDENTAL	ST. RAYMUND CONSTRUCTION, INC. (19242)	9,639,053.99	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0032	CONSTRUCTION OF ROAD, BARANGAY MACASILAO-BARANGAY WINASWASAN, CALATRAVA, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	14,850,000.00	Completed	March 01, 2024	July 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0033	CONSTRUCTION OF ROAD, BARANGAY MENCHACA, CALATRAVA, NEGROS OCCIDENTAL	MICRO ASIA BUILDERS CORPORATION (26286)	9,899,999.66	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0034	CONSTRUCTION OF ROAD, BARANGAY PANTAO - CALATRAVA, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	9,900,000.00	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0035	CONSTRUCTION OF ROAD, BARANGAY PROSPERIDAD TO BARANGAY PINOWAYAN, SAN CARLOS CITY, NEGROS OCCIDENTAL	JVC TOUGH CORE CONSTRUCTION & BUILDERS CORP. (43493)	9,899,956.39	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0036	CONSTRUCTION OF ROAD, BARANGAY SAN JUAN, SAN CARLOS CITY, NEGROS OCCIDENTAL	PVH CONSTRUCTION AND SUPPLY (44830)	11,880,000.00	Completed	April 29, 2024	November 09, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0037	CONSTRUCTION OF ROAD, PUROK HUMAYAN - PUROK RIVERSIDE, BARANGAY BUNGA, SALVADOR BENEDICTO, NEGROS OCCIDENTAL	BACOLOD RED DRAGON CONSTRUCTION, INC. (36519)	7,920,000.00	Completed	March 01, 2024	July 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0038	CONSTRUCTION OF ROAD, PUROK LOGDECK - PUROK KINABONG 1, BARANGAY IGMAYA-AN, SALVADOR BENEDICTO, NEGROS OCCIDENTAL	PVH CONSTRUCTION AND SUPPLY (44830)	9,900,000.00	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0039	CONSTRUCTION OF ROAD, PUROK MABUHAY- PUROK PAHO, BARANGAY PANDANON, SALVADOR BENEDICTO, NEGROS OCCIDENTAL	PVH CONSTRUCTION AND SUPPLY (44830)	9,900,000.00	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY JAPITAN, ESCALANTE CITY, NEGROS OCCIDENTAL	RJY CONSTRUCTION (43525)	4,872,675.13	Completed	March 01, 2024	August 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0041	CONSTRUCTIUON OF MULTI-PURPOSE BUILDING, BARANGAY PAITAN, ESCALANTE CITY, NEGROS OCCIDENTAL	RJY CONSTRUCTION (43525)	4,873,675.13	Completed	March 01, 2024	August 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0042	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY PINAPUGASAN, ESCALANTE CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,850,891.74	Completed	March 01, 2024	August 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0043	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY RIZAL, ESCALANTE CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,849.77	Completed	March 01, 2024	August 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0044	CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY UDTONGAN, ESCALANTE CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,949,849.77	Completed	March 01, 2024	August 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0045	CONSTRUCTION OF MULTI- PURPOSE BUILDING, SOFRONIO CARMONA NHS BARANGAY BAGONG SILANG, SALVADOR BENEDICTO, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	4,896,833.32	Completed	March 01, 2024	June 28, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0046	CONSTRUCTION OF WATER SYSTEM BARANGAY BUENAVISTA, CALATRAVA, NEGROS OCCIDENTAL	JUC 168 BUILDERS CORPORATION (48151)	4,950,000.00	Completed	June 25, 2024	December 21, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 LP	24GQ0047	CONSTRUCTION OF DPWH BUILDING OF NEGROS OCCIDENTAL SUB DEO, SAN CARLOS CITY, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	47,014,800.00	Completed	April 29, 2024	November 29, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 LP	24GQ0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DPWH NEGROS OCCIDENTAL SUB-DEO QUARTERS), SAN CARLOS CITY, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	9,650,000.00	Completed	March 01, 2024	November 05, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0049	ASPHALT OVERLAY ALONG JCT BALINTAWAK-OLD ESCALANTE RD (S00363NR) K0099+380 - K0100+466	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	24,480,270.56	Completed	November 12, 2024	January 30, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-1	24GQ0050	ASPHALT OVERLAY STOP AGUINALDO- BUG-ANG RD (S00395NR) K0115+500 - K0115+925	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	8,075,613.71	Completed	November 12, 2024	January 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURES, VASCONA RIVER ALONG BACOLOD, NORTH ROAD, SAN CARLOS, CITY, NEGROS OCCIDENTAL	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	72,374,843.77	Completed	May 07, 2024	February 06, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 OO-2	24GQ0053	CONSTRUCTION OF FLOOD CONTROL STRUCTURES OF PALAMPAS RIVER (UPSTREAM AREA) ALONG BACOLOD NORTH RD (S00425NR), BRGY. PALAMPAS, SAN CARLOS CITY, NEGROS OCCIDENTAL	RKVT CONSTRUCTION (54400) / WILKINSON CONSTRUCTION (21422)	77,200,000.00	Completed	June 21, 2024	April 30, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0054	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BACOLOD-MURCIA-DS BENEDICTO-SAN CARLOS CITY RD (S00427NR) K0062+609-K0064+300, K0065+052-K0066+640, K0077+600-K0078+00	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,437,245.73	Completed	May 07, 2024	December 02, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0055	CONSTRUCTION OF ROAD SO. ULAY, BRGY. PROSPERIDAD, SAN CARLOS CITY, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	14,850,000.00	Completed	April 29, 2024	September 01, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0056	CONSTRUCTION OF ROAD SO. TUBURAN BRGY. PROSPERIDAD, SAN CARLOS CITY, NEGROS OCCIDENTAL	TMTC CONSTRUCTION AND SUPPLY CORPORATION (42115)	14,850,000.00	Completed	April 29, 2024	September 01, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0057	CONSTRUCTION OF ROAD IN BRGY. QUEZON, SAN CARLOS CITY, NEGROS OCCIDENTAL	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	24,741,905.27	Completed	May 07, 2024	October 27, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0058	CONSTRUCTION OF ACCESS ROAD, PUROK MAUSWAGON, BARANGAY SUBA, CALATRAVA, NEGROS OCCIDENTAL	PJD CONSTRUCTION AND SUPPLY (39360)	6,929,999.40	Completed	May 07, 2024	July 23, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0059	CONSTRUCTION OF ROAD LEADING TO THE NEW DEVELOPMENT AREA, DON SALVADOR BENEDICTO, NEGROS OCCIDENTAL	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC. (30835)	19,799,959.22	Completed	May 07, 2024	January 13, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0060	CONSTRUCTION OF ROAD, ESCALANTE CITY, NEGROS OCCIDENTAL	GALFONS BUILDERS & SUPPLY, INC. (46484)	4,950,000.00	Completed	May 07, 2024	June 26, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0061	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. BINAGUIOHAN, ESCALANTE CITY, NEGROS OCCIDENTAL	RJY CONSTRUCTION (43525)	4,873,739.42	Completed	May 07, 2024	September 03, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0062	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF TOBOSO, NEGROS OCCIDENTAL	RISM BUILDERS AND CONSTRUCTION SERVICES, INC. (FORMERLY RISM DESIGNER'S & GEN. MDSE. & ENG'G.) (32830)	5,144,999.94	Completed	August 28, 2024	May 24, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF SALVADOR BENEDICTO, NEGROS OCCIDENTAL	PVH CONSTRUCTION AND SUPPLY (44830)	5,196,227.35	Completed	May 07, 2024	November 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:32 PM



Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN THE MUNICIPALITY OF CALATRAVA, NEGROS OCCIDENTAL	SUNSHINE SAPPHIRE CONSTRUCTION AND SUPPLY, INC. (FORMERLY: SUNSHINE SAPPHIRE CONSTRUCTION & SUPPLY) (41567)	4,440,836.11	Completed	June 21, 2024	December 17, 2024	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0065	CONSTRUCTION OF MULTI- PURPOSE BUILDING IN SAN CARLOS, NEGROS OCCIDENTAL	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (33441)	5,197,462.57	Completed	September 25, 2024	June 21, 2025	100.00
Region VI	2024	Regular Infra - GAA 2024 SSP	24GQ0082	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTOR IN PUBLIC FACILITIES	ZMA I CONSTRUCTION & SUPPLY (41198)	2,884,999.90	Completed	August 28, 2024	November 25, 2024	100.00