



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0001	CONSTRUCTION OF AGRICULTURE - BUAL SUR - PROVINCIAL ROAD, PHILRICE ROAD, MIDSAYAP, COTABATO	EDC CONSTRUCTION SERVICES (48741)	4,946,500.59	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0002	CONSTRUCTION OF DUALING - HABITAT ROAD, ALEOSAN, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,944,811.15	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0003	CONSTRUCTION OF KIMAGANGO - MALAMOTE ROAD, KIMAGANGO, MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	6,909,999.99	Completed	February 07, 2024	March 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0004	CONSTRUCTION OF KITACUBONG - SITIO ABAGA ROAD, KITACUBONG, ALAMADA, COTABATO	JMJP CONST. AND SUPPLY (34068)	4,944,986.75	Completed	February 07, 2024	March 20, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0005	CONSTRUCTION OF PUROK 6 - MALITUBOG PROPER ROAD, MALITUBOG, ALAMADA, COTABATO	JMJP CONST. AND SUPPLY (34068)	4,945,000.00	Completed	February 07, 2024	March 20, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0006	CONSTRUCTION OF POBLACION 3 - ROAD, POBLACION 3, PIGCAWAYAN, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	4,900,499.95	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0007	CONSTRUCTION OF LOWER KATINGAWAN - POBLACION 7 - BUAL SUR PROVINCIAL ROAD - PHILRICE, MIDSAYAP, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	4,937,828.51	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0008	CONSTRUCTION OF MACAPAGAL STREET - CONNECTING SINAWINGAN-DEMAPACO ROAD, SINAWINGAN, LIBUNGAN, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,945,397.82	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0009	CONSTRUCTION OF STA. CRUZ - DUALING ROAD, ALEOSAN, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,930,000.00	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0010	CONSTRUCTION OF NEW IGBARAS-GALLO AREA ROAD, PIGCAWAYAN, COTABATO	ACJ CONSTRUCTION RESOURCES (10635)	5,934,997.65	Completed	February 07, 2024	March 13, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0011	CONSTRUCTION OF PATINDEGUEN-LAGUMBINGAN-BAGUMBA-BUAL NORTE, PHILRICE ROAD, MIDSAYAP, COTABATO	EDC CONSTRUCTION SERVICES (48741)	4,946,329.39	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0012	CONSTRUCTION OF PUROK 1 - PUROK 2 ROAD, ILBOCEAN, MIDSAYAP, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,900,000.00	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0013	CONSTRUCTION OF NALIN - ROAD, NALIN, MIDSAYAP, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,943,455.16	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0014	CONSTRUCTION OF NICAAN - SITIO ANTARA ROAD, NICAAN, LIBUNGAN, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	5,880,600.00	Completed	February 07, 2024	March 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0015	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF JUNCTION NATIONAL HIGHWAY - ABAGA ROAD, LIBUNGAN, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	5,880,599.97	Completed	February 07, 2024	March 12, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0016	CONSTRUCTION OF CONCRETE ROAD - ALEOSAN BARANGAY ROAD FROM LAWILI TO PENTIL CONNECTING TO PALACAT IN SUPPORT OF RUBBER AND PALM OIL INDUSTRIES, ALEOSAN, COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	9,604,000.00	Completed	February 07, 2024	April 06, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0017	CONSTRUCTION OF DRAINAGE, CALAWAG CREEK, POBLACION, PIKIT, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,900,000.00	Completed	February 07, 2024	May 07, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0018	JCT. DAVAO-COTABATO (CROSSING BAGUER)- SITIO DALUMANGKOM-SITIO LAMPAKI ROAD, ALAMADA, NORTH COTABATO, PACKAGE I, ALAMADA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	95,534,999.99	Completed	February 19, 2024	December 18, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0019	PATIL-BAUGAN-BADAK- JUNCTION CAMPO 10 (RANGAYEN) ROAD IN SUPPORT OF BANANA INDUSTRY, COFFEE PRODUCTION AND PROCESSING, CORN PRODUCTION AND MARKETING AND RICE GRANARY, ALAMADA, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	48,877,499.98	Completed	February 07, 2024	July 07, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0020	CONSTRUCTION OF TUBON - CABPANGI ROAD, PIGCAWAYAN, COTABATO	ACJ CONSTRUCTION RESOURCES (10635)	4,944,997.65	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0021	CONSTRUCTION OF CONCRETE ROAD - JCT. DULAO -RICOR - NEW LEON - PATAG, DADO ROAD IN SUPPORT OF BANANA, COFFEE AND HIGHLAND VEGETABLE PRODUCTION AND MARKETING, ALAMADA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	49,000,000.00	Completed	February 07, 2024	July 15, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0022	ALEOSAN BARANGAY ROAD FROM KATALICANAN - CAWILIHAN CONNECTING TO LAWILI IN SUPPORT OF RUBBER AND PALM OIL INDUSTRIES, ALEOSAN, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	12,612,599.97	Completed	February 07, 2024	April 10, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0023	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROAD-ALONG DAVAO-COTABATO ROAD (JCT. DIGOS-COTABATO SECT.), PIGCAWAYAN, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	9,404,999.99	Completed	May 22, 2024	August 31, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0024	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROAD - ALONG DUALING - NEW PANAY -MIDSAYAP ROAD, ALEOSAN, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	16,461,000.00	Completed	May 22, 2024	December 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0025	ALEOSAN BARANGAY ROAD FROM SAN MATEO - SITIO TAGUAN CONNECTING TO PUPOYON DUALING IN SUPPORT OF RUBBER, PALM OIL AND COCONUT INDUSTRIES, ALEOSAN, COTABATO	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509)	16,654,999.97	Completed	February 07, 2024	May 03, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MIRASOL, ALAMADA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,950,000.00	Completed	February 07, 2024	August 20, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0027	CONSTRUCTION OF TUBON - CAPAYURAN ROAD, TUBON, PIGCAWAYAN, COTABATO	ACJ CONSTRUCTION RESOURCES (10635)	4,944,997.65	Completed	February 07, 2024	March 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LIBUNGAN RIVER, MIRASOL, ALAMADA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,920,000.00	Completed	February 07, 2024	April 26, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0029	SADAAN-CENTRAL GLAD BYPASS ROAD, MIDSAYAP, COTABATO	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509) / JMJP CONST. AND SUPPLY (34068)	96,479,729.45	Completed	February 19, 2024	September 01, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0030	CONSTRUCTION OF ANICK-RENIBON ROAD, ANICK, PIGCAWAYAN, COTABATO	ACJ CONSTRUCTION RESOURCES (10635)	4,944,997.64	Completed	February 14, 2024	March 27, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0031	JCT. MIMBALAWAG-BAROWIN-BASAQUE ROAD IN SUPPORT OF BANANA, COFFEE AND HIGHLAND VEGETABLE PRODUCTION AND MARKETING, ALAMADA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	76,813,999.98	Completed	May 27, 2024	March 23, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0032	JCT. DAVAO-COTABATO (CROSSING BAGUER) - SITIO DALUMANGKOM-SITIO LAMPAKI ROAD, ALAMADA, NORTH COTABATO, PACKAGE II	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	96,017,500.00	Completed	February 19, 2024	January 18, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0033	LAWILI - PALACAT - BAO ROAD IN SUPPORT OF BANANA, CORN, COCONUT, AND PALM OIL INDUSTRIES, ALAMADA - ALEOSAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	76,813,999.98	Completed	February 19, 2024	December 30, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALOGO RIVER (UPPER BALOGO ELEMENTARY SCHOOL SECTION), BARANGAY ANICK, PIGKAWAYAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	16,576,700.00	Completed	February 07, 2024	June 24, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0035	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALOGO RIVER (ANICK SECTION), BARANGAY ANICK, PIGKAWAYAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	February 07, 2024	September 08, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LIBUNGAN RIVER (BARANGAY GUMAGA SECTION-PHASE IV), BARANGAY GUMAGA, LIBUNGAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	96,017,500.00	Completed	February 19, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0037	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROAD - ALONG DAVAO - COTABATO RD (JCT. DIGOS-COTABATO SECT.), ALEOSAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	38,333,131.20	Completed	May 22, 2024	January 10, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0038	ROAD WIDENING - PRIMARY ROAD - ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT.), PIKIT, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504) / DQMB CONSTRUCTION & SUPPLY CORP. (42964)	78,572,978.41	Completed	May 15, 2024	January 01, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0039	SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAVAO-COTABATO RD (JCT. DIGOS - COTABATO SECT) (S00791MN), MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,109,000.00	Completed	March 18, 2024	May 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0040	CONCRETING OF AGRICULTURE-BUAL SUR PROVINCIAL ROAD, PUROK KAMANGGAHAN, BAGUMBA ROAD, MIDSAYAP, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,947,043.15	Completed	March 18, 2024	April 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0041	CONCRETING OF JCT. HIGHWAY DUALING, ALEOSAN - CENTRAL BULANAN (MIDSAYAP) ROAD, ALEOSAN, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,946,999.73	Completed	March 18, 2024	April 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0042	CONCRETING OF BALIKI - CENTRAL BULANAN ROAD, MIDSAYAP, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,946,464.78	Completed	March 18, 2024	April 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0043	CONCRETING OF SINAPANGAN - KILOYAO ROAD, LIBUNGAN, COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,946,821.60	Completed	March 18, 2024	April 17, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0044	CONCRETING OF NEW CULASI ROAD, PIGCAWAYAN, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	4,900,499.97	Completed	March 18, 2024	April 28, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0045	JCT. SAN MATEO TO UPPER MINGADING LEADING TO UK PEAK BRGY. SAN MATEO, ALEOSAN, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	48,994,635.47	Completed	April 11, 2024	November 10, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0046	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROAD ALONG DAVAO-COTABATO RD (JCT. DIGOS - COTABATO SECT), ALEOSAN, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	45,069,998.47	Completed	July 12, 2024	March 08, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0047	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE -SECONDARY ROAD - ALONG BANISILAN-GUILING-ALAMADA-LIBUNGAN ROAD, ALAMADA, NORTH COTABATO	MUST ENTERPRISES (13336)	33,995,808.00	Completed	July 12, 2024	March 16, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0048	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROAD ALONG DUALING - NEW PANAY - MIDSAYAP ROAD, ALEOSAN, NORTH COTABATO	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509)	15,983,599.68	Completed	July 12, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MD0049	MIDSAYAP - LIBUNGAN BYPASS ROAD, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504) / RDEN CONSTRUCTION & SUPPLY (33707)	106,144,990.13	On-Going	September 26, 2024	November 03, 2025	91.53
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0050	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LIBUNGAN RIVER (UPSTREAM AND DOWNSTREAM OF GREBONA BRIDGE-GREBONA SECTION), BARANGAY GREBONA, LIBUNGAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	96,300,000.00	Completed	August 30, 2024	June 21, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0051	LIBUNGAN RIVER FLOOD CONTROL PROJECT (ABAGA SECTION-PHASE VIII), ABAGA, LIBUNGAN, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504) / GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	57,900,000.00	Completed	July 15, 2024	February 12, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MD0052	LIBUNGAN RIVER FLOOD CONTROL PROJECT (PUROK 3 SECTION), NALIN, MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	57,899,946.97	Completed	July 12, 2024	May 09, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MD0053	SITIO LAMPAKI-CAMPO 3 AGRI- TOURIST ROAD PASSING THROUGH LAMPAKI 7 FALLS, BRGY. KIMARAYAG, PIGCAWAYAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	96,017,499.97	Completed	April 18, 2024	April 29, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0054	CONSTRUCTION OF DRAINAGE CANAL ALONG KITAO CREEK, CENTRAL KATINGAWAN, MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,930,000.00	Completed	August 30, 2024	January 02, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALITUBOG, ALAMADA, NORTH COTABATO	RDEN CONSTRUCTION & SUPPLY (33707)	4,947,931.01	Completed	June 18, 2024	December 27, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION 7, MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,945,000.00	Completed	April 18, 2024	September 14, 2024	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MD0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, COTABATO 1ST DEO, VILLARICA, MIDSAYAP, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	32,291,919.98	Completed	September 24, 2024	April 21, 2025	100.00
Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MD0072	RAINWATER COLLECTORS IN PUBLIC FACILITIES, SALUNAYAN ES, MIDSAYAP, MALAMOTE ES, MIDSAYAP, SOUTH MANUANGAN CES, PIGCAWAYAN, PRESBITERO CES, PIGCAWAYAN, PIGCAWAYAN HS, ALAMADA, DADO HS, ALAMADA, HAJI ESMAEL MAPUROK EXTENSION ES, ALAMADA, TAWAS- ABAGA ES, AL	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	2,890,000.00	Completed	May 15, 2024	August 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0003	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) K1594+000 -K1594+500, K1595+000 - K1596+639 , K1596+659 - K1596+720, MAKILALA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	20,667,993.24	Completed	February 25, 2024	July 20, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0004	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) K1597+086 - K1597+700, K1599+150 - K1600+800, MAKILALA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	21,028,114.80	Completed	February 25, 2024	July 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0010	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1662 + 250 - K1662 + 350, PRES. ROXAS, NORTH COTABATO	RAKKI CORPORATION (43053) / O. G. SANTOS CONSTRUCTION (2050)	96,500,000.00	Completed	March 21, 2024	August 07, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0011	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1666 + 620 - K1666 + 766, ARAKAN, COTABATO	MUST ENTERPRISES (13336) / LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	72,375,000.00	On-Going	August 08, 2024	September 20, 2025	99.58
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0012	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1684 + 475 - K1684 + 617, ARAKAN, COTABATO	P.L. SEBASTIAN CONSTRUCTION, INC. (FORMERLY: P.L. SEBASTIAN CONSTRUCTION) (35840)	96,500,000.00	On-Going	July 18, 2024	January 17, 2026	88.42
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0013	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO - ROXAS - ARAKAN VALLEY - JCT DAVAO- BUKIDNON RD - K1684 + 820 - K1684 + 892, ARAKAN, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	96,499,725.43	Completed	October 10, 2024	January 18, 2026	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0014	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1642 + 546- K1642 + 628, PRESIDENT ROXAS, COTABATO	GFJ CONSTRUCTION SUPPLY & MERCHANDISE (40789)	20,819,524.85	Completed	July 18, 2024	March 26, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0015	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1666 + 533 - K1666 + 620, ARAKAN, COTABATO	GRECO CONSTRUCTION AND SUPPLY (21884) / SHEPPERD CONSTRUCTION AND SUPPLY (37373)	44,100,000.00	Completed	August 08, 2024	July 28, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0016	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1667 + 100 - K1667 + 360, ARAKAN, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	49,000,000.00	Completed	August 08, 2024	May 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0017	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1667 + 557- K1667 + 607, ARAKAN, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	49,000,000.00	Completed	August 08, 2024	June 08, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0018	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) - K1598 + 450 - K1598 + 470.10, K1598 + 550 - K1598 + 570.10, K1599 + 200 - K1599 + 220.10, K1600 + 900 - K1600 + 920.10, K1601 + 080 - K1601 + 100.10, K1602 + 200	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	86,839,991.41	Completed	September 04, 2024	September 05, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0019	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - MAKILALA-ALLAH VALLEY RD - K1618+103 - K1618+117, MAKILALA, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	5,821,199.95	Completed	August 08, 2024	October 27, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0020	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - KIDAPAWAN-ILOMAVIS TOURIST RD - K1623+860 - K1623+874, K1624+420 - K1624+434, KIDAPAWAN CITY, NORTH COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	11,749,980.36	Completed	May 15, 2024	October 18, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0021	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - MAGPET-NOWA-DOROLUMAN- GREENFIELD RD - K1632+080 - K1632+094, K1642+263 - K1642+277, MAGPET, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	11,755,000.00	Completed	August 28, 2024	December 28, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0022	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - MAGPET-NOWA-DOROLUMAN- GREENFIELD RD - K1643+ 843 - K1643+857, K1644+500 - K1644+514, MAGPET, NORTH COTABATO	THREE-SEVEN CONSTRUCTION AND SUPPLY (45089)	11,642,530.92	Completed	July 18, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0023	ROAD WIDENING ALONG DAVAO-COTABATO RD (JCT. DIGOS-COTABATO SECT) K1633+393- K1635+025, KIDAPAWAN CITY, NORTH COTABATO	RNS CONSTRUCTION ENGINEERING (34046)	46,473,560.00	Completed	March 21, 2024	October 19, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0024	ROAD WIDENING ALONG PACO-ROXAS- ARAKAN VALLEY-JCT DAVAO-BUKIDNON RD - K1645+ 570 - K1646+413, ANTIPAS, COTABATO	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	54,674,970.00	On-Going	May 23, 2024	May 29, 2025	98.13
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0025	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG DOLES RIVER STA. 0 + 850 - STA. 1 + 250 B/S (WITH OVERFLOW BRIDGE), BARANGAY DOLES, MAGPET, COTABATO	MAER SUMMIT KONSTRUKT CO. (25262)	95,517,474.98	Completed	August 27, 2024	August 03, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0026	CONSTRUCTION OF REVETMENT ALONG MARBOL RIVER (PHASE II) BARANGAY NEW CEBU, PRES. ROXAS, COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	96,493,871.31	Completed	April 09, 2024	March 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0027	CONSTRUCTION OF REVETMENT ALONG MARBOL RIVER STA. 21 + 400 - STA. 22 + 200 L/S, BARANGAY NEW CEBU, PRES. ROXAS, COTABATO (REPUBLISHED)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	96,500,000.00	On-Going	April 09, 2024	August 04, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0028	CONSTRUCTION OF REVETMENT ALONG MARBOL RIVER STA. 21 + 900 - STA. 22 + 700 R/S, BARANGAY NEW CEBU, PRES. ROXAS, COTABATO (REPUBLISHED)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	96,498,781.48	On-Going	April 09, 2024	August 05, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0029	REHABILITATION OF KABACAN RIVER FLOOD CONTROL STRUCTURE, ALEGRIA AND TUAEL, PRES. ROXAS, NORTH COTABATO	VICENTE T. LAO CONSTRUCTION (7040)	67,016,235.00	Completed	March 21, 2024	March 02, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0030	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER STA. 61+330 - STA. 61+670 L/S, BARANGAY KISANTE, MAKILALA, COTABATO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,264,187.28	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0031	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER STA. 62+270 - STA. 62+610 L/S, BARANGAY KISANTE, MAKILALA, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	48,754,601.46	Completed	April 17, 2024	April 27, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0032	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER STA. 63+370 - STA. 63+710 L/S, BARANGAY KISANTE, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,753,175.91	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0033	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER STA. 63+370 - STA. 63+710 R/S, BARANGAY NEW BULATUKAN, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504) / ESMCSIL CONSTRUCTION AND AGRIVENTURES, INC. (52076)	48,755,000.00	On-Going	February 20, 2024	December 20, 2024	98.87
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0034	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER, STA. 61+930 - STA. 62+270 R/S, BARANGAY NEW BULATUKAN, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0035	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER, STA. 62+270 - STA. 62+610 R/S, BARANGAY NEW BULATUKAN, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0036	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG BULATUKAN RIVER, STA. 62+800 - STA. 63+140 R/S, BARANGAY NEW BULATUKAN, MAKILALA, COTABATO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494) / JARGON CONSTRUCTION & SUPPLY (23474)	48,262,644.03	Completed	April 17, 2024	January 30, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0037	CONSTRUCTION OF MEOCAN CIS PROP PROTECTION DIKE AT ARAKAN RIVER, ARAKAN, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	34,299,999.54	Completed	February 20, 2024	November 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0038	CONSTRUCTION OF REVETMENT ALONG BANTAC RIVER STA. 0+490 - STA. 1+290 R/S, BARANGAY BANTAC, MAGPET, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	49,000,000.00	Completed	February 18, 2024	March 08, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0039	CONSTRUCTION OF REVETMENT ALONG DOLES RIVER STA. 0+250 - STA. 0+450 B/S (WITH OVERFLOW BRIDGE), BARANGAY DOLES, MAGPET, COTABATO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	49,000,000.00	Completed	April 17, 2024	March 16, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0040	CONSTRUCTION OF REVETMENT ALONG MABATO RIVER STA. 2+800 - STA. 3+110 L/S (JUNCTION WITH OVERFLOW BRIDGE), BARANGAY. BANTAC, MAGPET, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	49,000,000.00	Completed	April 17, 2024	April 07, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0041	CONSTRUCTION OF REVETMENT ALONG MARBOL RIVER STA. 22+600 - STA. 23+000 RS, BARANGAY NEW CEBU, PRESIDENT ROXAS, COTABATO (REPUBLISHED)	MAER SUMMIT KONSTRUKT CO. (25262)	48,754,903.39	Completed	June 07, 2024	March 22, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0042	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 45 + 229 - STA. 46 + 231 L/S (PHASE II), BARANGAY TUAEL, PRES. ROXAS, COTABATO	MAER SUMMIT KONSTRUKT CO. (25262)	96,017,416.74	Completed	July 03, 2024	September 21, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0043	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 45 + 642 - STA. 46 + 292 R/S (PHASE II), BARANGAY ALEGRIA, PRES. ROXAS, COTABATO (REPUBLISHED)	HGG BUILDERS & SUPPLY (17824)	95,533,416.50	On-Going	April 09, 2024	September 12, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0044	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 46 + 231 - STA. 46 + 456 L/S, BARANGAY TUAEL, PRES. ROXAS, COTABATO	MAER SUMMIT KONSTRUKT CO. (25262)	96,500,000.00	Completed	July 03, 2024	June 09, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0045	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 46 + 900 - STA. 47 + 125 R/S, BARANGAY INAC, MAGPET, COTABATO	HGG BUILDERS & SUPPLY (17824)	95,534,430.24	On-Going	March 21, 2024	January 13, 2026	51.76
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0046	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 48 + 620 - STA. 48 + 944 L/S, BARANGAY DOLES, MAGPET, COTABATO	MAER SUMMIT KONSTRUKT CO. (25262)	96,017,492.67	Completed	July 03, 2024	June 09, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0047	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 48 + 944 - STA. 49 + 284 R/S, BARANGAY INAC, MAGPET, COTABATO	HGG BUILDERS & SUPPLY (17824)	95,531,506.48	On-Going	April 09, 2024	January 22, 2026	86.86
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0048	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 52 + 166 - STA. 52 + 391 L/S, BARANGAY DOLES, MAGPET, COTABATO (REPUBLISHED)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	95,534,927.90	On-Going	April 09, 2024	June 14, 2025	95.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0049	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER, STA. 42 + 561 - STA. 42 + 786 L/S, BARANGAY LABU-O, PRES. ROXAS, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	48,996,447.53	Completed	April 17, 2024	January 30, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0050	CONSTRUCTION OF REVETMENT ALONG MALASILA RIVER, STA. 36+540 - STA. 37+340 L/S, BARANGAY DAGUPAN, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	April 17, 2024	January 30, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0051	CONSTRUCTION OF REVETMENT ALONG MALASILA RIVER, STA. 36+540 - STA. 37+340 R/S, BARANGAY LUNA NORTE, MAKILALA, COTABATO	R.D. INTERIOR JUNIOR CONSTRUCTION (6483) / ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	48,778,642.42	Completed	March 21, 2024	January 03, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0052	CONSTRUCTION OF REVETMENT ALONG MALASILA RIVER, STA. 41+533 - STA. 42 + 333 R/S, BARANGAY STA. FILOMINA, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MC0053	CONSTRUCTION OF REVETMENT ALONG MALASILA RIVER, STA. 43+980 - STA. 44+780 L/S, BARANGAY STA. FILOMINA, MAKILALA, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	48,755,000.00	Completed	February 20, 2024	December 04, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0054	CONSTRUCTION OF CONCRETE ROAD: BONGOLANON-KINARUM ROAD LEADING TO KIRUNGONG WATERFALLS AND WILDLIFE RESCUE CENTER, BRGY. KINARUM, MAGPET, NORTH COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	67,666,765.00	Completed	April 09, 2024	December 29, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0055	CONSTRUCTION OF CONCRETE ROAD: ACCESS ROAD LEADING TO DON BOSCO BIODYNAMIC FARM, SANGGAWAN FALLS AND HOTSPRING, BRGY. BATASAN, MAKILALA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,792,032.70	Completed	February 20, 2024	June 21, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0056	CONSTRUCTION OF CONCRETE ROAD: ACCESS ROAD LEADING TO KANSAL FALLS AND PANIKI FALLS, BRGY. BALABAG, KIDAPAWAN CITY, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	9,751,000.00	Completed	March 21, 2024	June 14, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0057	CONSTRUCTION OF CONCRETE ROAD: ACCESS ROAD LEADING TO TWIN FALLS, BRGY. MANONGOL, KIDAPAWAN CITY, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,800,000.00	Completed	February 18, 2024	May 19, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0058	CONSTRUCTION OF CONCRETE ROAD - JCT. DAVAO-BUKIDNON ROAD TO BRGY. SAN MIGUEL LEADING TO LUPISAN ECOSITES, BRGY. SAN MIGUEL, ARAKAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,700,000.00	Completed	February 20, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0059	CONSTRUCTION OF CONCRETE ROAD: SAN ISIDRO-SAN ROQUE-ESTADO MATALAM ROAD CONNECTING NATIONAL HIGHWAY TO BOI REGISTERED COMPANIES, KIDAPAWAN CITY, COTABATO	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509) / NARAGSAK CONSTRUCTION (48168)	65,514,458.98	Completed	May 23, 2024	December 14, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MC0060	CONSTRUCTION OF CONCRETE ROAD - NATIONAL HIGHWAY-DEL CARMEN-SAGCUNGAN ROAD IN SUPPORT TO DAIRY AND ORGANIC PRODUCTS PROCESSING, PRES. ROXAS, COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	15,776,000.00	Completed	February 20, 2024	June 12, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0061	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) (S00682MN) - K1603+955-K1604+911, MAKILALA, COTABATO (RE-PUBLISHED)	REEM CONSTRUCTION AND SUPPLY (47593)	2,085,930.00	Completed	May 23, 2024	July 01, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0062	CONSTRUCTION OF CONCRETE ROAD - BINOLIGAN-AMAZION, KIDAPAWAN CITY, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	81,975,000.00	Completed	May 23, 2024	February 28, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0063	CONSTRUCTION OF ROAD, KALAISAN-SUMBAC ROAD, KIDAPAWAN CITY, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	39,396,000.00	Completed	February 18, 2024	August 14, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0064	CONSTRUCTION OF ROAD - BENOLIGAN-ONICA-DALAPITAN ROAD, KIDAPAWAN CITY AND MATALAM, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	86,349,999.99	Completed	April 17, 2024	December 05, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0065	CONSTRUCTION OF ROAD FROM NEW ISRAEL TO NEW BULATUKAN, BARANGAY NEW ISRAEL, MAKILALA, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	19,799,999.63	Completed	February 20, 2024	June 30, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0066	CONSTRUCTION OF BALABAG MULTI-PURPOSE BUILDING, BARANGAY BALABAG, KIDAPAWAN CITY, NORTH COTABATO	SUDAPIN CONSTRUCTION SUPPLIES AND ENGINEERING SERVICES (34976)	4,950,000.00	Completed	February 20, 2024	September 20, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0067	CONSTRUCTION OF GINATILAN MULTI-PURPOSE BUILDING OF BARANGAY GINATILAN, KIDAPAWAN CITY, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,900,500.00	Completed	February 18, 2024	August 25, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BOY SCOUT OF THE PHILIPPINES), BARANGAY OLD BULATUKAN, MAKILALA, NORTH COTABATO	EQUICON ENGINEERING SERVICES (42223)	9,869,269.83	Completed	May 09, 2024	December 09, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CIVIL SERVICE COMMISSION), BARANGAY LANA, KIDAPAWAN CITY, NORTH COTABATO	EQUICON ENGINEERING SERVICES (42223)	9,900,000.00	Completed	April 09, 2024	October 28, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHILIPPINE RED CROSS), BARANGAY SINGAO, KIDAPAWAN CITY, NORTH COTABATO	MACCGO CONSTRUCTION SERVICES (48949)	9,894,645.04	Completed	April 09, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANAPOLON, ARAKAN, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,930,000.00	Completed	February 18, 2024	September 16, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANAAN, ANTIPAS, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,930,000.00	Completed	February 18, 2024	October 06, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DEL PILAR, MAGPET, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,930,000.00	Completed	February 18, 2024	September 14, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DOLORES, ANTIPAS, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,949,999.10	Completed	February 18, 2024	August 25, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KINAROM, MAGPET, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,950,000.00	Completed	February 20, 2024	September 07, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAMA-LAMA, PRESIDENT ROXAS, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,949,500.00	Completed	February 18, 2024	September 08, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUNA NORTE, MAKILALA, NORTH COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	4,944,998.32	Completed	April 09, 2024	October 15, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALIBATUAN, ARAKAN, NORTH COTABATO	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	4,949,999.98	Completed	February 18, 2024	October 05, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MUA-AN, KIDAPAWAN CITY, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,900,470.00	Completed	February 18, 2024	August 25, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, PRESIDENT ROXAS, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,900,000.00	Completed	February 20, 2024	June 22, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0082	CONCRETING OF BARANGAY SAGUING TO INDANGAN ROAD, MAKILALA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	9,850,000.00	Completed	May 09, 2024	September 07, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0083	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG KIDAPAWAN-MAGPET-PANGAO-AN ROAD, MAGPET, NORTH COTABATO	SAREX BUILDERS AND SUPPLY (23734)	29,363,747.62	Completed	May 09, 2024	October 06, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0084	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BARANGAY BUHAY, MAKILALA, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,947,960.83	Completed	May 15, 2024	September 26, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0085	CONSTRUCTION OF TWO (2) STOREY MULTI-PURPOSE BUILDING, BARANGAY LABUO, PRESIDENT ROXAS, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,949,465.36	Completed	May 23, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0086	CONSTRUCTION OF ONE (1) STOREY MULTI - PURPOSE BUILDING, BARANGAY AMAS, KIDAPAWAN CITY, NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	4,900,500.00	Completed	May 23, 2024	September 24, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0087	CONSTRUCTION OF TWO (2) STOREY MULTI-PURPOSE BUILDING, BARANGAY BANGKAL, MAGPET, NORTH COTABATO	STAD BUILDERS (44425)	4,905,989.05	On-Going	June 05, 2024	December 29, 2024	91.24
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAGUING NATIONAL HIGH SCHOOL, MAKILALA, NORTH COTABATO	LLABAN CONSTRUCTION & SUPPLY (FORMERLY: LLABAN CON (29504)	4,935,000.00	Completed	May 09, 2024	September 22, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MC0100	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) (CLUSTER - 1), ALL IN NORTH COTABATO	REEM CONSTRUCTION AND SUPPLY (47593)	2,885,000.01	Completed	June 20, 2024	September 17, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0104	PREVENTIVE MAINTENANCE OF ROAD- ASPHALT OVERLAY ALONG KIDAPAWAN- ILOMAVIS TOURIST ROAD- K1627+542 - K1629+502, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	47,044,395.05	Completed	July 09, 2024	December 23, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0105	PREVENTIVE MAINTENANCE OF ROAD- ASPHALT OVERLAY ALONG KIDAPAWAN- ILOMAVIS TOURIST RD- K1629+502 - 1631+491, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	46,475,563.95	Completed	July 09, 2024	December 23, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0106	PREVENTIVE MAINTENANCE OF ROAD- ASPHALT OVERLAY ALONG KIDAPAWAN- ILOMAVIS TOURIST RD- K1631+491- K1632+691, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	27,670,658.00	Completed	July 09, 2024	November 21, 2024	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0108	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG DAVAO - COTABATO RD (DUAL) - CHAINAGE 0 - CHAINAGE 1421, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	80,950,955.00	Completed	September 12, 2024	February 11, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0109	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) K1617+610 - K1618+090, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	44,975,108.24	Completed	September 02, 2024	February 13, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0110	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG DAVAO-COTABATO RD (JCT DIGOS-COTABATO SEC T) K1618+650 - K1619+400, KIDAPAWAN CITY, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	50,176,140.00	Completed	September 02, 2024	January 20, 2025	100.00
Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MC0111	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG MAGPET-NOWA-DOROLUMAN-GREENFIELD RD - K1629+(-212) - K1629+768, MAGPET, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	17,638,631.81	Completed	September 02, 2024	December 05, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0001	BUKIDNON-COTABATO RD - K1607 + (-050) - K1608 + 487	MARCUS CONSTRUCTION & SUPPLY (12601)	66,367,430.47	Completed	February 19, 2024	August 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0002	ROAD IN BRGY. RANZO IN SUPPORT TO PALM OIL, CORN, RICE AND SUGARCANE INDUSTRIES, CARMEN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	96,296,667.66	Completed	February 19, 2024	August 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0003	SITIO KIBARAWON - SITIO MULITA ROAD IN SUPPORT TO PALM OIL INDUSTRY, BRGY, LILIONGAN, CARMEN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	96,450,075.22	Completed	February 19, 2024	August 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0004	CONSTRUCTION OF ROAD FROM SITIO MISUPA TO SITIO KUMARIT IN BARANGAY BENTANGAN, CARMEN, COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	24,700,001.43	Completed	February 19, 2024	May 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO LOWER, BARANGAY CARUGMANAN, BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	4,929,119.78	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) SITIO VILLAGE, BARANGAY KIBENES, CARMEN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,916,339.06	Completed	February 19, 2024	August 28, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY GENERAL LUNA, CARMEN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,928,513.39	Completed	February 29, 2024	July 07, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) UPPER PAATAN ELEMENTARY SCHOOL, BARANGAY UPPER PAATAN, KABACAN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,937,655.31	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), COLLEGE OF TRADES AND INDUSTRIES, UNIVERSITY OF SOUTHERN MINDANAO, KABACAN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	4,936,565.74	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CADIIS, CARMEN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,927,479.33	Completed	February 19, 2024	September 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0011	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY LA ESPERANZA, TULUNAN, COTABATO	JOHN RAY DEVELOPER AND SUPPLIES (20795)	4,944,488.20	Completed	February 19, 2024	September 01, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO PATINDEGEN, BARANGAY PANTAR, BANISILAN, COTABATO	BETTER WORK CONSTRUCTION (24432)	4,944,868.19	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BANNAWAG HIGH SCHOOL, BARANGAY BANNAWAG, KABACAN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	4,939,706.57	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MALAMOTE HIGH SCHOOL, BARANGAY MALAMOTE, KABACAN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	4,938,892.33	Completed	February 19, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN KIDAMA ELEMENTARY SCHOOL, BARANGAY KIDAMA, MATALAM, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,937,734.98	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), IN KIBIA HIGH SCHOOL, BARANGAY KIBIA, MATALAM, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	4,939,466.40	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0017	MALAMOTE - NEW PANDAN ROAD IN SUPPORT TO MANGO, BANANA, AND RICE PRODUCTION, KABACAN-MATALAM, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	96,454,714.81	On-Going	February 19, 2024	July 05, 2025	88.08
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0022	SARAYAN ROAD IN SUPPORT TO FISH, CORN AND RICE INDUSTRIES, MATALAM, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	96,500,000.00	Completed	February 19, 2024	November 12, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0025	CONSTRUCTION OF ROAD IN PUROK 3 RESIDENTIAL AREA, BARANGAY TUBURAN, TULUNAN, COTABATO	ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	7,914,699.02	Completed	February 19, 2024	April 02, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0026	BUKIDNON-COTABATO RD K1624+471 - K1625+646	BORDERLINE CONSTRUCTION & SUPPLY (24433)	48,346,295.75	Completed	May 27, 2024	November 13, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY DALAPITAN, MATALAM, COTABATO	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	4,944,110.94	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MI0029	CONSTRUCTION OF MLANG RIVER FLOOD CONTROL PROJECT (UPSTREAM OF MLANG BRIDGE, LEFT SIDE), BARANGAY POBLACION A, MLANG, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	86,849,999.38	Completed	February 19, 2024	December 08, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0030	MATALAM-LAMPAYAN-ANTIPAS RD - K1645+139-K1646+107	ALZEN ENGINEERING & CONSTRUCTION SUPPLIES (13911)	48,896,954.29	Completed	February 19, 2024	August 09, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO KITABO, BARANGAY ARINGAY, KABACAN, COTABATO	JOHN RAY DEVELOPER AND SUPPLIES (20795)	4,944,596.30	Completed	February 19, 2024	June 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LANOON, CARMEN, COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	4,944,999.78	Completed	February 19, 2024	May 18, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY BANAYAL, TULUNAN, COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	4,943,160.47	Completed	February 23, 2024	May 22, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0036	CONCRETING OF ROAD LEADING TO MALAGAP UNDERGROUND RIVER, BANISILAN, NORTH COTABATO	BETTER WORK CONSTRUCTION (24432)	23,936,260.63	Completed	February 19, 2024	May 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0037	CONSTRUCTION OF ROAD CONNECTING THE JUNIOR HIGH SCHOOL AND SENIOR HIGH SCHOOL BUILDING, MALINAO NATIONAL HIGH SCHOOL, BARANGAY MALINAO, BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	9,384,379.17	Completed	February 19, 2024	April 08, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0038	ACCESS ROAD LEADING TO PISAN CAVE, BRGY. PISAN, KABACAN, NORTH COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	14,685,000.73	Completed	February 19, 2024	June 30, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0039	BAGONTAPAY BR. (B00240MN) ALONG MAKILALA-ALLAH VALLEY RD.	JARGON CONSTRUCTION & SUPPLY (23474)	24,254,562.55	Completed	February 19, 2024	August 18, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0040	MALAMOTE BR. (B00275MN) ALONG MATALAM-MLANG-BAGONTAPAY JCT. RD.	ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	5,874,953.86	Completed	February 29, 2024	May 04, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0041	MALASILA BR. (B00241MN) ALONG MAKILALA-ALLAH VALLEY RD.	JARGON CONSTRUCTION & SUPPLY (23474)	19,399,622.13	Completed	February 29, 2024	June 03, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0042	INSTALLATION OF ROAD SAFETY DEVICES AND STREET LIGHTS AT SPECIFIC LOCATION ALONG MAKILALA-ALLAH VALLEY RD - K1622+000-K1626+000, MLANG, NORTH COTABATO	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494) / JARGON CONSTRUCTION & SUPPLY (23474)	58,471,280.00	Completed	March 25, 2024	October 29, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0043	MATALAM-MLANG-BAGONTAPAY JCT RD - K1641 + 592 - K1643+181.70	JARGON CONSTRUCTION & SUPPLY (23474)	68,327,803.99	Completed	June 14, 2024	September 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0044	CONSTRUCTION OF ROAD, PUROK 1 MOLONVILLE, BARANGAY OSIAS, KABACAN, COTABATO	E.F. ALAMILLO CONSTRUCTION AND SUPPLY (42069)	9,395,022.90	Completed	March 25, 2024	July 24, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0045	CONSTRUCTION OF KABACAN RIVER FLOOD CONTROL (PLANG TO PULANGI-PHASE I), KABACAN, NORTH COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	29,380,000.45	Completed	March 25, 2024	October 02, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0046	CONSTRUCTION OF KABACAN RIVER FLOOD CONTROL (PLANG TO PULANGI-PHASE II), KABACAN, NORTH COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	29,379,974.47	Completed	March 25, 2024	November 19, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MI0048	BAGUMBAYAN-TAMBAC ROAD IN SUPPORT TO CAVENDISH BANANA AND PALM OIL PROJECTS TULUNAN, COTABATO	ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	19,578,142.42	Completed	March 25, 2024	June 24, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0049	CONSTRUCTION OF PUROK 3, BARANGAY BAGUMBAYAN-TAMBAC ROAD IN SUPPORT TO CAVENDISH BANANA AND PALM OIL PROJECTS, BARANGAY BAGUMBAYAN, TULUNAN, COTABATO PHASE 1	BORDERLINE CONSTRUCTION & SUPPLY (24433)	28,929,684.00	Completed	March 25, 2024	July 09, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0050	ROAD CONCRETING IN PUROK 14 BRGY. POBLACION B, MLANG, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	9,889,985.56	Completed	March 25, 2024	June 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0051	CONSTRUCTION OF ROAD, BARANGAY KATIDTUAN-BARANGAY UPPER PAATAN, KABACAN, NORTH COTABATO	BOOMETRIX DEVELOPMENT CORP. (40441)	49,400,000.00	Completed	March 25, 2024	March 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0052	CONSTRUCTION OF ROAD, BARANGAY MARBEL-BARANGAY ESTADO, MATALAM, NORTH COTABATO	BOOMETRIX DEVELOPMENT CORP. (40441)	49,400,000.00	Completed	March 25, 2024	October 25, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY KANIBONG, TULUNAN, COTABATO	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	4,946,294.34	Completed	March 25, 2024	August 01, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MI0055	CONSTRUCTION OF KABACAN RIVER FLOOD CONTROL PROJECT (CARABAO CENTER PHASE III), USM, KABACAN, COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	65,592,867.27	Completed	March 25, 2024	October 20, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HEALTH CENTER) BARANGAY KIBENES, CARMEN COTABATO	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	4,945,031.06	Completed	April 23, 2024	August 05, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0057	BUKIDNON-COTABATO RD - K1655+000 - K1655+610	JOBER CONSTRUCTION AND CONSTRUCTION SUPPLY (14418)	29,884,108.29	Completed	February 29, 2024	August 21, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0058	MATALAM-LAMPAYAN-ANTIPAS RD - K1642+(-449) - K1643+586	3 K'S INDUSTRIAL MAINTENANCE AND SERVICES, INC. (40070)	78,115,313.20	Completed	February 29, 2024	December 20, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0059	CONSTRUCTION OF ROAD IN BARANGAY TAWAN-TAWAN, MLANG, COTABATO (PHASE2)	PSN CONSTRUCTION & SUPPLY (40065)	7,914,500.14	Completed	March 25, 2024	May 07, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MI0060	BUKIDNON-COTABATO RD (KAYAGA COMMON JCT)-(S00808MN) CHAINAGE 000 - CHAINAGE 465	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	22,100,595.62	Completed	March 25, 2024	August 26, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MI0061	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, UPSTREAM OF TACUPAN BRIDGE, TACUPAN, CARMEN, COTABATO	MUST ENTERPRISES (13336) / BORDERLINE CONSTRUCTION & SUPPLY (24433)	96,451,707.24	Completed	March 25, 2024	December 13, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MI0062	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, DOWNSTREAM OF TACUPAN BRIDGE, TACUPAN, CARMEN, COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	96,345,472.96	Completed	March 25, 2024	December 09, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0063	ROAD CONCRETING ON BRGY. TAWAN-TAWAN, MLANG, COTABATO (PHASE 1)	JOHN RAY DEVELOPER AND SUPPLIES (20795)	9,757,034.08	Completed	April 29, 2024	June 19, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MALAGAP ELEMENTARY SCHOOL, BARANGAY MALAGAP, BANISILAN, COTABATO	BETTER WORK CONSTRUCTION (24432)	9,811,229.51	Completed	April 29, 2024	October 05, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BANGILAN, KABACAN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	1,971,959.82	Completed	April 29, 2024	July 27, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0066	REHABILITATION OF MULTI-PURPOSE BUILDING (OFFICE OF LIKA POTABLE WATER SYSTEM ASSOCIATION-LIPOWASA) IN BARANGAY LIKA, MLANG, COTABATO	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	1,976,674.79	Completed	April 29, 2024	July 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0067	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CAPAYANGAN, BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	1,965,257.14	Completed	May 17, 2024	August 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIGA NG MGA BARANGAY BUILDING), MLANG, COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	4,943,283.89	Completed	May 17, 2024	November 05, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	4,934,530.51	Completed	May 17, 2024	August 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, KATIDTUAN ELEMENTARY SCHOOL, BARANGAY KATIDTUAN, KABACAN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	1,974,241.69	Completed	May 17, 2024	August 14, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0071	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 1, BARANGAY NEW JANUIAY, MLANG, COTABATO	PSN CONSTRUCTION & SUPPLY (40065)	4,942,999.42	Completed	April 29, 2024	October 15, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0072	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY F. CAJELO, TULUNAN, COTABATO	JOHN RAY DEVELOPER AND SUPPLIES (20795)	1,977,313.08	Completed	May 27, 2024	August 24, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), MARIANO UNTAL HIGH SCHOOL, BARANGAY BAGONTAPAY, MLANG, COTABATO	ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	4,944,944.23	Completed	May 27, 2024	October 03, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LATAGAN, MATALAM, COTABATO	ALZEN ENGINEERING & CONSTRUCTION SUPPLIES (13911)	4,947,729.35	Completed	August 05, 2024	December 17, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL LEGISLATIVE BUILDING) IN THE MUNICIPALITY OF MATALAM, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	9,894,081.12	Completed	September 10, 2024	May 09, 2025	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MI0094	CONSTRUCTION (COMPLETION) OF THE BUILDING OF THE 3RD DISTRICT ENGINEERING OFFICE, PROVINCE OF COTABATO (PHASE 2)	JOHN RAY DEVELOPER AND SUPPLIES (20795)	9,890,203.90	Completed	October 17, 2024	December 25, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MI0096	RAINWATER COLLECTOR IN PUBLIC FACILITIES	BATUA ENGINEERING SERVICES AND CONSTRUCTION SUPPLY (36945)	2,893,007.34	Completed	September 10, 2024	November 08, 2024	100.00
Cotabato 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MI0097	CONSTRUCTION OF MLANG RIVER FLOOD CONTROL PROJECT (DOWNSTREAM OF MLANG BRIDGE, LEFT SIDE), BARANGAY POBLACION A, MLANG, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	127,111,342.48	Completed	September 20, 2024	September 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00001	PREVENTIVE MAINTENANCE - DUALING-NEW PANAY-MIDSAYAP RD - K1712 + 075 - K1715+114.5, MIDSAYAP, NORTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	145,459,044.72	Completed	June 20, 2024	October 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00002	ROAD WIDENING - BANISILAN-GUILING-ALAMADA-LIBUNGAN RD - K1682+314-K1686+066, ALAMADA, COTABATO	MUST ENTERPRISES (13336)	145,644,101.88	On-Going	April 11, 2024	March 09, 2025	77.31
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00003	ROAD WIDENING - BUKIDNON-COTABATO RD - K1608 + 711 - K1613 + 261, CARMEN, NORTH COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	192,996,423.68	Completed	March 18, 2024	January 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00004	ROAD WIDENING - BUKIDNON-COTABATO RD - K1620 + 000 - K1624 + 331, CARMEN, NORTH COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	185,760,531.77	On-Going	April 11, 2024	January 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00005	WIDENING OF BRIDGE - CARMEN PARALLEL BR. ALONG BUKIDNON-COTABATO RD (PHASE II), K1652+008 -K1652+230.55, CARMEN, NORTH COTABATO	PADER CONSTRUCTION & SUPPLY (20213) / JARGON CONSTRUCTION & SUPPLY (23474)	122,721,353.48	On-Going	September 17, 2024	July 26, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00006	WIDENING OF BRIDGE - LUMAYONG PARALLEL BR. ALONG BUKIDNON-COTABATO RD (PHASE II), K1652+371 - K1652+555.7, KABACAN, NORTH COTABATO	MUST ENTERPRISES (13336) / BORDERLINE CONSTRUCTION & SUPPLY (24433)	136,983,286.64	On-Going	September 17, 2024	June 22, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00007	ROAD WIDENING - DIGOS-MAKAR RD - K1594 + 000 - K1597 + 800, K1600 + 167 - K1600+300, MALUNGON, SARANGANI	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	164,029,020.38	Completed	May 09, 2024	May 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00008	ROAD WIDENING - DIGOS-MAKAR RD - K1600+300 - K1601+542, K1602+000 - K1606+007, MALUNGON, SARANGANI PROVINCE	ABU CONSTRUCTION (22313)	191,877,358.98	On-Going	June 28, 2024	June 23, 2025	96.84
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00009	ROAD WIDENING - DIGOS-MAKAR RD - K1606+007 - K1612+961, MALUNGON, SARANGANI PROVINCE	ABU CONSTRUCTION (22313)	192,349,995.74	On-Going	June 28, 2024	April 20, 2025	96.82
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00011	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALONG BANGA-TUPI-MALUNGON ROAD (TUPI-MALUNGON SECTION) PACKAGE K, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	192,998,545.87	On-Going	June 10, 2024	June 30, 2025	95.18
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00012	PREVENTIVE MAINTENANCE - FILIPINO-AMERICAN FRIENDSHIP AVE. - K1662+(-574) - K1663+133, GENERAL SANTOS CITY	VICENTE T. LAO CONSTRUCTION (7040)	158,522,999.50	On-Going	August 06, 2024	November 05, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00013	PREVENTIVE MAINTENANCE - JCT DIGOS-BUAYAN AIRPORT RD - K1649+(-683) - K1650 + 086, GENERAL SANTOS CITY, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	162,541,559.81	Completed	August 05, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00014	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SILWAY 8-UPPER LABAY ROAD, PACKAGE E, STA. 0+000-STA.0+ 377, STA. 0+415 -STA. 0+622, GENERAL SANTOS CITY, SOUTH COTABATO	XIANN THIRDEI BUILDERS (48386)	23,159,945.35	Completed	August 27, 2024	April 20, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00015	PREVENTIVE MAINTENANCE - MIDSAYAP-MARBEL RD (S00275MN) - K1790 + 000.000 - K1791 + 188, KORONADAL CITY, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	147,925,168.62	Completed	June 11, 2024	October 16, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00016	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - KORONADAL CITY BYPASS ROAD (SEGMENT 1), STA. 5+025-STA. 5+302, KORONADAL CITY, SOUTH COTABATO	TAJ BUILDERS AND SUPPLY (45862)	17,865,094.07	Completed	March 04, 2024	June 15, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 LP	24M00017	CONSTRUCTION OF DPWH REGIONAL OFFICE XII, REGIONAL OFFICE BUILDING (PHASE II), KORONADAL CITY, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	115,700,321.51	On-Going	September 17, 2024	November 30, 2025	52.17
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00018	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - COLUMBIO - LUTAYAN - KORONADAL ROAD, K0000+000.000 - K0000+900.000,K0001+000.000 - K0002+160.000, K0002+220.000 - K0004+945.6, K0001+354.039 - K0002+160.000, K0002+220.00 - K0003+540.000, PACKAGE D, LUTAYAN, SULT	ABU CONSTRUCTION (22313)	145,264,179.61	Completed	May 09, 2024	February 08, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00019	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - COLUMBIO - LUTAYAN - KORONADAL ROAD, PACKAGE E, K0000+000.00-K0000+085.50, COLUMBIO, SULTAN KUDARAT	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	131,513,742.31	Completed	March 01, 2024	November 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00020	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - COLUMBIO - LUTAYAN - KORONADAL ROAD, PACKAGE F, K0000+000.00 - K0000+060.00, K0000+080.00 - K0000+164.70, K0000+000.00 - K0000+041.3, COLUMBIO, SULTAN KUDARAT	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	144,159,028.61	Completed	March 04, 2024	December 17, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00021	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - DATU PAGLAS - COLUMBIO - MATANAO ROAD PACKAGE 1, COLUMBIO, SULTAN KUDARAT	ABU CONSTRUCTION (22313)	48,049,209.04	On-Going	March 04, 2025	November 06, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00022	ROAD WIDENING - MARBEL-ALLAH VALLEY-COTABATO RD - K1781 + 598 - K1784 + 220, AMPATUAN, MAGUINDANAO	H-ROYAL CONSTRUCTION (40051)	70,314,346.32	On-Going	June 10, 2024	March 28, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00023	ROAD WIDENING - MARBEL-ALLAH VALLEY-COTABATO RD - K1786+232 - K1786+507, DATU ABDULLAH SANGKI, MAGUINDANAO	H-ROYAL CONSTRUCTION (40051)	9,840,929.57	On-Going	March 18, 2024	May 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00024	ROAD WIDENING - MARBEL-ALLAH VALLEY-COTABATO RD - K1795+260 - K1796+012, K1796+152 - K1796+872, K1796+872 - K1797+080, K1810+060 - K1811+956, DATU HOFFER, MAGUINDANAO DEL SUR	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400)	103,418,938.01	On-Going	July 05, 2024	February 25, 2025	98.09
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00025	ROAD WIDENING - MARBEL-ALLAH VALLEY-COTABATO RD - K1808 + 335 - K1809 + 740, K1809 +770 - K1809 + 900, TALAYAN, MAGUINDANAO	H-ROYAL CONSTRUCTION (40051)	46,468,915.53	On-Going	March 18, 2024	May 19, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00026	ROAD WIDENING MARBEL-ALLAH VALLEY-COTABATO RD - K1814+000 - K1815+000, K1817+940-K1821+682, TALAYAN, MAGUINDANAO	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / 4AM CONSTRUCTION (54457)	115,798,765.33	On-Going	June 20, 2024	December 12, 2025	93.12
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00027	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MARBEL-ALLAH VALLEY-COTABATO RD - K1809+972 - K1813+423.50, GUINDULUNGAN, MAGUINDANAO DEL SUR	RNS CONSTRUCTION ENGINEERING (34046)	56,573,226.25	On-Going	September 02, 2024	January 23, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 CP	24M00030	TUKA-BAI SARIPINANG ROAD IN BAGUMBAYAN SK IN SUPPORT OF AGRI-BASED INDUSTRIES: PINEAPPLE, COFFEE, RUBBER, CORN AND MUSCOVADO PROCESSING PLANT, STA. 12+000 - STA. 12+470; STA. 0+000 - STA. 0+057; STA. 0+000 - STA. 0+065; STA. 0+000 - STA. 0+016, BAGUMBAYAN	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	60,529,624.74	On-Going	January 13, 2025	August 20, 2025	95.03
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00032	CONSTRUCTION OF RIVERBANK PROTECTION (ESTEROS RIVER, DOWNSTREAM PHASE II), STA. 0+332 - STA. 0+665, COTABATO CITY	DCD BUILDERS & ENTERPRISES (38029) / CORICS CONSTRUCTION (40320)	45,890,315.00	On-Going	June 28, 2024	January 02, 2026	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00033	CONSTRUCTION OF RIVERBANK PROTECTION (ESTEROS RIVER, DOWNSTREAM PHASE III), STA. 0+000 - STA. 0+332, COTABATO CITY	DCD BUILDERS & ENTERPRISES (38029) / CORICS CONSTRUCTION (40320)	45,482,500.00	On-Going	June 28, 2024	August 22, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00034	CONSTRUCTION OF RIVERBANK PROTECTION (ESTEROS RIVER, UPSTREAM PHASE IV), STA. 0+000 -STA. 0+332, COTABATO CITY	DCD BUILDERS & ENTERPRISES (38029)	45,337,500.00	On-Going	June 28, 2024	February 09, 2026	90.47
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00035	CONSTRUCTION OF RIVERBANK PROTECTION/REVTMENT ALONG ESTEROS RIVER, (DOWNSTREAM) (ESTEROS BRIDGE APPROACH A-MALAGAPAS SECTION), STA. 0+665 - STA. 1+350, PHASE I, BRGY. ROSARY HEIGHTS 10, COTABATO CITY	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	96,418,650.87	On-Going	April 29, 2024	April 11, 2025	98.58
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00036	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+670, BARANGAY BULALO, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	ISFB CONSTRUCTION (53809)	9,799,350.90	On-Going	May 17, 2024	August 05, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00037	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+660, BARANGAY KATULI, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	ISFB CONSTRUCTION (53809)	9,799,026.79	Completed	May 17, 2024	August 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00038	CONSTRUCTION OF ROAD, STA. 0+000.00 - STA. 1+000.00 AND STA. 2+992.00 - STA. 4+260.00, BARANGAY PINARING, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509) / ISFB CONSTRUCTION (53809)	49,004,999.81	Completed	June 06, 2024	December 31, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAMEN, BARIIRA, MAGUINDANAO DEL NORTE	NKU CONSTRUCTION & SUPPLY (50285)	4,931,771.25	On-Going	June 21, 2024	November 23, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MINDANAO STATE UNIVERSITY - MAGUINDANAO, BARANGAY DALICAN, DATU ODIN SINSUAT, MAGUINDANAO DEL NORTE	ENGSSU CONSTRUCTION SUPPLIES (54244)	14,847,961.62	On-Going	December 13, 2024	September 23, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00051	CONSTRUCTION OF RIVER BANK PROTECTION ALONG ALIP RIVER (PHASE I), LEFT BANK = STA. 0+000 - STA. 0+153, RIGHT BANK = STA. 0+000 - STA. 0+413, DATU PAGLAS, MAGUINDANAO	PATE-KHAY CONSTRUCTION (41663)	96,008,853.82	Completed	May 20, 2024	February 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00052	CONSTRUCTION OF RIVERBANK PROTECTION (PHASE I), STA. 0+000.00 - STA. 0+245.00, DATU PIANG, MAGUINDANAO	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / H-ROYAL CONSTRUCTION (40051)	47,283,436.87	Completed	March 18, 2024	February 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMMUNITY YOUTH DEVELOPMENT CENTER), BARANGAY POBLACION, DATU PAGLAS, MAGUINDANAO DEL SUR (PHASE I)	ISFB CONSTRUCTION (53809)	9,850,000.00	On-Going	December 18, 2024	May 06, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00054	CONSTRUCTION OF MULTI-PURPOSE FACILITY, POBLACION, DATU PAGLAS, MAGUINDANAO DEL SUR	C.A. BETALAC CONSTRUCTION & GEN. MDSE., INC. (FOR: C.A. BETALAC CONSTRUCTION & GEN. MDSE.) (28222)	39,499,982.00	On-Going	July 04, 2025	January 19, 2026	92.37
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00055	REHABILITATION OF MULTI-PURPOSE BUILDING, POBLACION, DATU PAGLAS, MAGUINDANAO DEL SUR	ISFB CONSTRUCTION (53809)	9,850,000.00	On-Going	January 06, 2025	August 03, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00056	ROAD WIDENING ALONG COTABATO-LANAO RD - K1860 + 558 - K1863 + 058, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	HHH DEVELOPER AND CONSTRUCTION (37044)	101,265,247.39	On-Going	March 08, 2024	March 19, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00057	ROAD WIDENING - COTABATO-LANAO RD - K1858+100 - K1858+263, K1858+263 - K1858+353, K1858+353 - K1860+558, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	143,302,368.11	On-Going	July 22, 2024	June 17, 2025	68.09
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00058	ROAD WIDENING - COTABATO-LANAO RD - K1863 + 058 - K1863 + 620, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	ISFB CONSTRUCTION (53809)	19,577,098.69	Completed	July 08, 2024	December 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00060	WIDENING OF BRIDGE - PIGCALAGAN BR. BR. (B02135MN) ALONG DAVAO-COTABATO ROAD (JCT. DIGOS-COTABATO SECT), K1719 + 008.5 - K1719 + 026.5, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	MUST ENTERPRISES (13336)	18,427,480.69	On-Going	May 15, 2025	December 18, 2025	56.25
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00061	CONSTRUCTION OF PULANGI RIVER FLOOD CONTROL PROJECT, DOWNSTREAM OF PAGALUNGAN BRIDGE, STA. 0+000-STA. 0+612, PIKIT, NORTH COTABATO	ABU CONSTRUCTION (22313)	117,233,923.08	Completed	March 18, 2024	January 03, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00062	CONSTRUCTION OF BOX CULVERT (DOUBLE BARREL), SEG. 1: 0+000 - STA. 0+006, SEG. 2: STA. 0+361 - STA. 0+367, BARANGAY SAN MATEO, ALEOSAN, COTABATO	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	14,749,890.66	Completed	July 22, 2024	November 18, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TISA STREET, BARANGAY POBLACION 1, MIDSAYAP, COTABATO	RNS CONSTRUCTION ENGINEERING (34046)	3,746,998.65	On-Going	February 21, 2025	May 11, 2025	13.30
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00064	PREVENTIVE MAINTENANCE - KIDAPAWAN-CALUNASAN-MLANG RD, K1616+784 - K1617+421, K1621+069 - K1622+182, KIDAPAWAN CITY, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	96,499,999.80	Completed	August 16, 2024	December 23, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00065	PREVENTIVE MAINTENANCE - KIDAPAWAN-MAGPET-PANGAOAN RD - K1619 + (645) - K1620 + 415, KIDAPAWAN, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	96,498,709.09	Completed	July 08, 2024	October 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00066	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) - K1603+607 - K1605+863, K1623+389 - K1623+793, K1626+534 - K1626+854, K1628+400 - K1629+320, K1632+420 - K1633+393, MAKILALA, NORTH COTABATO	J-1 BUILDERS CORPORATION (FORMERLY: J-ONE BUILDERS (32509) / NARAGSAK CONSTRUCTION (48168)	95,439,430.82	On-Going	September 03, 2024	June 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00067	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - DAVAO-COTABATO RD (JCT DIGOS-COTABATO SECT) - K1612 + 046 - K1612 + 680, MAKILALA, NORTH COTABATO	TAJ BUILDERS AND SUPPLY (45862)	26,785,216.49	On-Going	September 20, 2024	January 27, 2025	76.59
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00068	CONSTRUCTION OF CONCRETE BRIDGE - DOROLUMAN-PRESIDENT ROXAS-KADINGILAN ROAD, COTABATO (NORTH COTABATO) PHASE II, STA 0+990 - STA 1+098, ARAKAN, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	25,954,053.27	On-Going	May 15, 2025	November 22, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00069	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER (PHASE II) BARANGAY LABU-O, STA. 42+561-STA. 42+811.95, PRES. ROXAS, COTABATO	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	86,814,873.89	On-Going	April 18, 2024	May 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00070	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER (PHASE III), BARANGAY ALEGRIA, STA.44+611.63-STA. 45+152, PRES. ROXAS, COTABATO	ILBI CONSTRUCTION SUPPLY & SERVICES (32021)	95,521,390.47	On-Going	April 11, 2024	April 02, 2025	78.78
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00071	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER (PHASE III), STA. 0+000 - STA. 0+400, BARANGAY POBLACION, PRES. ROXAS, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	96,499,999.99	Completed	May 17, 2024	February 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00072	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER (PHASE III), STA. 0+000- STA. 0+475, BARANGAY TUAEL, PRES. ROXAS, COTABATO	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	86,819,115.42	On-Going	April 18, 2024	May 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00073	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER (PHASE IV), STA. 44+186.63 - STA. 44+611.63, BARANGAY ALEGRIA, PRES. ROXAS, COTABATO	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175) / JARGON CONSTRUCTION & SUPPLY (23474)	96,009,778.32	On-Going	May 17, 2024	June 24, 2025	96.20
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00074	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 42 + 296 - STA. 42 + 561 L/S, BARANGAY LABU-O, PRES. ROXAS, COTABATO	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	95,280,406.55	On-Going	May 20, 2024	July 01, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00075	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG RIVER STA. 42 + 355 - STA. 42 + 880 R/S (PHASE II), BARANGAY POBLACION, PRES. ROXAS, COTABATO	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	96,469,447.50	On-Going	May 08, 2024	July 26, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00076	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG KABACAN RIVER STA. 45 + 152 - STA. 45 + 642 R/S (PHASE II), BARANGAY ALEGRIA, PRES. ROXAS, COTABATO	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	95,438,490.84	On-Going	May 22, 2024	June 05, 2025	93.39
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00077	CONSTRUCTION OF ROAD, BARANGAY PEREZ (SITIO PALERA), STA 0000+100 - STA 0000+519, KIDAPAWAN CITY, COTABATO	TAJ BUILDERS AND SUPPLY (45862)	9,849,946.60	Completed	January 06, 2025	April 12, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, COTABATO FOUNDATION COLLEGE OF SCIENCE AND TECHNOLOGY, BARANGAY DOROLUMAN, ARAKAN, NORTH COTABATO	CMJ STAR CONSTRUCTION (51842)	14,850,000.00	Completed	November 11, 2024	April 09, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00080	PREVENTIVE MAINTENANCE - MATALAM-LAMPAYAN-ANTIPAS RD (S00709MN) - K1650+000.000 - K1652+180.800, MATALAM, NORTH COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	105,069,199.77	Completed	July 08, 2024	November 20, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00081	ROAD WIDENING - BUKIDNON-COTABATO RD - K1613+261 - K1615+357, CARMEN, NORTH COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	91,431,735.83	Completed	March 15, 2024	November 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00083	CONCRETING OF ROAD FROM BARANGAY KIMADZIL TO SITIO TAWAGON, KIBUDTUNGAN, STA. 0+000 - STA. 1+251, CARMEN, COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	19,272,834.74	Completed	July 22, 2024	December 09, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00084	CONCRETING OF ROAD FROM KIARING PROPER TO SITIO TUBPONG, STA. 0+000- STA.1+7145, BRGY. KIARING, BANISILAN, COTABATO	MUST ENTERPRISES (13336)	56,849,937.84	On-Going	May 08, 2024	January 31, 2025	93.32
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00085	CONCRETING OF ROAD FROM SITIO ATRAS - LILIONGAN - SITIO CASIA, KIBUDTUNGAN, STA. 0000+000 - STA. 0000+700, CARMEN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	19,279,391.89	Completed	June 06, 2024	October 24, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00086	CONCRETING OF ROAD IN BRGY. KILAGASAN, K0000+000 - K0001+004, K0001+013 - K0001+780, KABACAN, COTABATO	MINROCK MULTI-BUILDERS (15845)	57,897,806.96	On-Going	March 01, 2024	October 12, 2024	74.46
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00087	REHABILITATION OF ROAD (PUROK PAG-ASA, PUROK MASINULONDON AND TO PUROK MALIPAYON), STA. 0+000 - STA.0+240, STA.0+320 - STA.1+320, BRGY. BUAYAN, M'LANG, COTABATO	R.D. INTERIOR JUNIOR CONSTRUCTION (6483) / ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP. (46811)	38,599,824.33	Completed	June 06, 2024	March 17, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00088	ROAD CONCRETING FROM BRGY. NEW BUGASONG TO F. VALDEVIESO, K0000+000 - K0001+140, MATALAM, COTABATO	ACQ SOLOMONIC BUILDERS DEVELOPMENT CORP. (38640)	38,333,529.18	Completed	March 04, 2024	July 14, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00089	ROAD CONCRETING IN BRGY. KANIBONG, K0000+000.000 - K0000+953.610, K0001+04.698 - K0001+920.000, TULUNAN, COTABATO	MINROCK MULTI-BUILDERS (15845)	57,249,916.19	On-Going	March 11, 2024	January 24, 2025	86.82
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00090	CONSTRUCTION OF ROAD STA.0+000 - STA.0+535.992, BRGY. KIMADZIL, CARMEN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	9,629,355.07	Completed	April 11, 2024	June 25, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00091	CONSTRUCTION OF ROAD, STA.0+000 - STA.0+508.732, BARANGAY POBLACION, CARMEN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	9,884,971.41	Completed	April 11, 2024	June 25, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00092	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+333.5, BARANGAY KIARING, BANISILAN, COTABATO	BETTER WORK CONSTRUCTION (24432)	9,898,609.90	Completed	May 17, 2024	October 04, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00093	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 1+160, BARANGAY LILIONGAN, CARMEN, COTABATO	BORDERLINE CONSTRUCTION & SUPPLY (24433)	24,689,633.90	Completed	August 06, 2024	January 05, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00094	CONSTRUCTION OF ROAD, STA.0+000 - STA.0+471.908, BARANGAY MIGUEL MACASARTE, BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	9,884,912.10	Completed	April 11, 2024	June 25, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00095	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+333.50, BARANGAY WADYA, BANISILAN, COTABATO	SAREX BUILDERS AND SUPPLY (23734)	9,891,264.94	Completed	June 06, 2024	October 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00096	CONSTRUCTION OF BOX CULVERT, BARANGAY MALAGAP, BANISILAN, COTABATO	BETTER WORK CONSTRUCTION (24432)	4,949,997.25	Completed	September 17, 2024	January 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00097	CONSTRUCTION OF DRAINAGE CANAL, STA. 0+000 - STA. 0+072.095, BARANGAY ARINGAY, KABACAN, COTABATO	JOHN RAY DEVELOPER AND SUPPLIES (20795)	9,899,903.35	Completed	October 18, 2024	March 26, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00098	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ADMIN BUILDING), BARANGAY TAWAN-TAWAN, M'LANG, COTABATO	JARGON CONSTRUCTION & SUPPLY (23474)	24,007,497.81	On-Going	May 15, 2025	December 31, 2025	86.59
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CADIIS, CARMEN, COTABATO	PADER CONSTRUCTION & SUPPLY (20213)	4,921,904.30	Completed	September 02, 2024	February 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00102	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UNIVERSITY OF SOUTHERN MINDANAO, BARANGAY POBLACION, KABACAN, NORTH COTABATO	BETTER WORK CONSTRUCTION (24432)	14,806,340.29	Completed	October 17, 2024	February 16, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00105	ROAD WIDENING - DIGOS-MAKAR RD - K1613 + 996 - K1618 + 394, MALUNGON, SARANGANI	AAA ROCK CONSTRUCTION CORPORATION (FORMERLY: DAVAO ROCK MIXER ENTERPRISES) (19250) / CHARIFER BUILDERS, INC. (33498)	144,749,518.67	Completed	April 11, 2024	April 20, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00106	ROAD WIDENING - DIGOS-MAKAR RD - K1620 + 322 - K1623 + 337, K1623 + 417 - K1624 + 330, MALUNGON, SARANGANI	TSQUARE CONSTRUCTION CORPORATION (FORMERLY: T-SQUARE BUILDERS) (14268)	144,749,899.13	On-Going	May 17, 2024	May 03, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00107	ROAD WIDENING - DIGOS-MAKAR RD - K1624 + 330 - K1627 + 417, MALUNGON, SARANGANI	EULOGIA CONSTRUCTION DEVELOPMENT CORP. (40708)	117,552,628.96	On-Going	May 17, 2024	July 01, 2025	94.02
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00108	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ROAD SAFETY BARRIERS-GUARDRAILS ALONG DIGOS-MAKAR RD - K1618 + 800 - K1619 + 000, NAGPAN, MALUNGON, SARANGANI	VD BUILDERS AND CONSTRUCTION SUPPLIES (49200)	1,263,685.14	Completed	January 13, 2025	February 11, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00109	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DIGOS-MAKAR RD - K1594 + 000 - K1595 + 324, MALUNGON, SARANGANI	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	21,134,897.23	Completed	June 14, 2024	January 20, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00110	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BANGA-TUPI-MALUNGON ROAD (MALUNGON-TUPI SECTION), STA. 66+315-STA. 66+375.00STA. 64+940.000 - STA. 64+970.000, STA. 78+443.530 - STA. 78+485.000, STA. 78+553.000 - STA. 78+580.830, STA. 83+345.250 - STA. 8	BETTER WORK CONSTRUCTION (24432)	48,248,279.04	On-Going	February 03, 2025	August 26, 2025	95.86
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00111	CONSTRUCTION OF BADTASAN RIVER FLOOD CONTROL, STA. 0+000 - STA. 0+540.37, KIAMBA, SARANGANI	J.G. ORANZA CONSTRUCTION (33370)	98,999,858.70	Completed	May 27, 2024	March 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00112	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BAGACAY CREEK, STA 0+000 - STA 0+486.333, BARANGAY BAGACAY, ALABEL, SARANGANI PROVINCE	J.G. ORANZA CONSTRUCTION (33370)	89,000,301.34	Completed	May 27, 2024	February 17, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00113	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), BARANGAY POBLACION, ALABEL, SARANGANI	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	4,948,981.95	Completed	August 06, 2024	December 03, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00114	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MALAPATAN, SARANGANI	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION (FORME (27493)	4,743,503.89	Completed	July 22, 2024	December 16, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00115	PREVENTIVE MAINTENANCE - MARBEL-MAKAR RD - K1689 + 000 - K1689 +565, K1691 + 953.43 - K1692 + 788, TUPI, SOUTH COTABATO	VICENTE T. LAO CONSTRUCTION (7040)	188,487,187.54	On-Going	June 11, 2024	October 16, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00116	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - MARBEL-MAKAR RD - K1686+095 - K1686+312, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	8,312,857.87	On-Going	September 17, 2024	May 08, 2025	96.61
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00117	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - MARBEL-MAKAR RD - K1692+000 - K1692+835, K1693+586 - K1692+827, K1694+414 - K1695+596, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	77,199,993.45	On-Going	September 17, 2024	October 19, 2025	93.20
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00118	ROAD WIDENING - MARBEL-MAKAR RD - K1661+(-551) - K1661+348, K1663+825 - K1665+492, K1666+120 - K1666+700, POLOMOLOK, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090) / UNIFIED WORKERS CONSTRUCTION & DEVELOPMENT MPC, INC. (36530)	51,853,172.21	Completed	July 08, 2024	January 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00119	ROAD WIDENING - MARBEL-MAKAR RD - K1668+000 - K1669+065, POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	48,249,943.60	Completed	July 05, 2024	December 26, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00120	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - MARBEL - MAKAR RD, K1679+000 - K1681+152, TUPI, SOUTH COTABATO	TRAFFIC SUPPLIES & CONSTRUCTION CORP. (19584) / AMPLEX CONSTRUCTION AND SUPPLIES (35090)	33,400,687.03	Completed	September 17, 2024	April 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00121	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - SOUTH POLOMOLOK BR. (B01030MN) ALONG MARBEL-MAKAR RD, POLOMOLOK, SOUTH COTABATO	CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC. (15001) / REYDAN BUILDERS (13059)	19,194,998.80	On-Going	February 28, 2025	June 12, 2025	97.91
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00122	CONSTRUCTION OF CONCRETE REVETMENT, PHASE II, STA 0+000 - STA 0+645, BARANGAY KLINAN 6, POLOMOLOK, SOUTH COTABATO	CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC. (15001) / REYDAN BUILDERS (13059)	96,400,056.04	Completed	June 20, 2024	March 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00123	CONSTRUCTION OF CONCRETE REVETMENT, LOWER KLINAN-MABUHAY (SILWAY RIVER BASIN), POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370) / CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC. (15001)	121,496,242.95	Completed	January 13, 2025	November 01, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 CP	24M00124	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF CROSSING CEBUANO TO SITIO MAMBUSONG ROAD IN SUPPORT OF BANANA, CACAO, COCONUT, PAPAYA AND RICE INDUSTRY, TUPI, SOUTH COTABATO, CHAINAGE 0 - CHAINAGE 903, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	24,124,563.67	Completed	March 18, 2024	June 25, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 CP	24M00125	CONSTRUCTION OF CONCRETE ROAD - NRJ CROSSING PALKAN-LAMCALIAF-KALSANGI ROAD CONNECTING NATIONAL HIGHWAY IN SUPPORT OF AGRIBUSINESS, STA. 0+000 - STA. 0+163, POLOMOLOK, SOUTH COTABATO	TROPILAND ENTERPRISES (37946)	4,775,173.43	Completed	June 06, 2024	August 03, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00127	1. INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE AND PAVEMENT MARKINGS ALONG MARBEL-MAKAR RD -(S00253MN) K1665 + 086 - K1665 + 549, K1665 + 549 - K1665 + 939, (S01482MN) CHAINAGES 0- 242, 242 -390, POLOMOLOK, SOUTH COTABATO; 2. INSTALLATION/APPLICATIO	TANGCA CONSTRUCTION CORPORATION (40595)	7,177,272.59	On-Going	January 07, 2025	February 05, 2025	47.10
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00129	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF BIKE LANES - MARBEL-MAKAR RD, K1686+793 - K1690+800, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	96,079,821.15	On-Going	November 12, 2024	August 13, 2025	81.21
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00130	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF KALKAM-LUNEN ROAD, BARANGAY KALKAM AND BARANGAY LUNEN, TUPI, SOUTH COTABATO, K0+000 - K0+500, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	14,850,000.00	Completed	March 04, 2024	May 14, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00131	CONSTRUCTION OF ROAD WITH BOX CULVERT, PUROK 12, STA. 0+000 - STA. 0+100, STA. 0+257 - STA. 0+402, POBLACION, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	9,899,303.29	Completed	June 28, 2024	October 21, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00132	CONSTRUCTION OF ROAD, BARANGAY CROSSING RUBBER TO BARANGAY POBLACION, STA.0+000 - STA.1+115, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	24,748,482.87	Completed	April 11, 2024	August 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00133	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+209.50, BARANGAY DANLAG, TAMPAKAN, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,946,161.82	Completed	May 17, 2024	August 02, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00134	CONSTRUCTION OF ROAD, STA. 0+000 - STA. 0+390, PUROK PAG-ASA, BARANGAY LINAN, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	6,929,865.22	Completed	May 30, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00135	CONSTRUCTION OF ROAD, SITIO TUKAY-EL, STA. 0+000 - STA. 0+628.50, BARANGAY CEBUANO, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	14,849,905.72	Completed	June 06, 2024	October 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00136	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), EMILIANO P. BAQUIAL NATIONAL HIGH SCHOOL, BARANGAY CROSSING RUBBER, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	4,844,974.88	Completed	July 22, 2024	November 18, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00137	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BARANGAY PALIAN, TUPI, SOUTH COTABATO	ILBI CONSTRUCTION SUPPLY & SERVICES (32021)	4,943,518.59	Completed	October 17, 2024	April 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00138	CONSTRUCTION OF MULTI-PURPOSE BUILDING (KASFALA HALL), BARANGAY KABLON, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	4,844,935.57	Completed	December 13, 2024	March 12, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00139	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, TUPI, SOUTH COTABATO	THE TRENDSETTER CONSTRUCTION AND SUPPLY CORP. (43157)	9,893,259.22	On-Going	March 04, 2025	August 09, 2025	73.06
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00140	PREVENTIVE MAINTENANCE - DIGOS-MAKAR RD - K1650 + 324 - K1650 + 445, GENERAL SANTOS CITY	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	16,528,127.02	On-Going	June 20, 2024	August 06, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00141	PREVENTIVE MAINTENANCE - DIGOS-MAKAR RD - K1651+432 - K1651 +594, GENERAL SANTOS CITY	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	11,126,271.88	On-Going	June 20, 2024	July 25, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00142	PREVENTIVE MAINTENANCE - MAKAR-KIAMBA RD., K1660+055 - K1662+000, GENERAL SANTOS CITY	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	144,113,552.62	On-Going	May 15, 2024	October 06, 2024	97.09
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00143	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DIGOS-MAKAR RD - K1634 + 300 - K1634 + 355, GENERAL SANTOS CITY	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007) / REYDAN BUILDERS (13059)	33,421,892.60	Completed	June 07, 2024	November 27, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00144	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DIGOS-MAKAR RD - K1635+164 - K1635+290, K1635+510 - K1635+620, GENERAL SANTOS CITY	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007) / REYDAN BUILDERS (13059)	64,170,884.76	Completed	June 11, 2024	January 05, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00145	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - GENERAL SANTOS CITY-T'BOLI-SURALLAH RD - (S01483MN), K1685+880 - K1685+950, K1685+910 - K1685+970, K1685+970 - K1686+040, GENERAL SANTOS CITY	VICENTE T. LAO CONSTRUCTION (7040)	136,438,172.19	On-Going	October 17, 2024	August 03, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00146	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - DIGOS-MAKAR RD - K1644 + 300 - K1646 + 300, GENERAL SANTOS CITY	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	96,232,091.08	On-Going	May 09, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00147	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD-GENERAL SANTOS CITY-T'BOLI-SURALLAH RD - (S01483MN) CHAINAGE 000-CHAINAGE 1568, K0000+000-K0001+568, GENERAL SANTOS CITY, SOUTH COTABATO	MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS) (24202) / REYDAN BUILDERS (13059)	81,941,217.80	On-Going	May 17, 2024	March 18, 2025	89.42
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00148	ROAD WIDENING - DIGOS-MAKAR RD - K1638 + 846 - K1639 + 044, K1639 + 089 - K1639 + 167, GENERAL SANTOS CITY	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC. (FORMERLY: LHE CONSTRUCTION & ENG'G. SERVICES) (34789)	11,197,382.60	Completed	July 08, 2024	September 24, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00149	ROAD WIDENING - DIGOS-MAKAR RD - K1635+383 - K1638+200, K1646+000 - K1648+363, GENERAL SANTOS CITY	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	150,722,351.02	Completed	June 10, 2024	July 02, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00150	ROAD WIDENING - MAKAR-MARBEL RD - K1655+(-033) - K1656+169, GEN. SANTOS CITY	DELLOSA DESIGN BUILDERS CORP.(FORMERLY:DELLOSA DESIGN-BUILD SERVICES) (11533)	48,176,323.08	Completed	May 20, 2024	December 03, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00151	ROAD WIDENING - MAKAR-MARBEL RD., K1658+014 - K1658+214, GENERAL SANTOS CITY	MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS) (24202)	4,462,841.22	Completed	June 11, 2024	October 19, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00155	1. INSTALLATION OF ROAD SAFETY DEVICES / FACILITIES ALONG COTABATO-MARBEL RD - K1712 + 800 - K1713 + 800, BARANGAY PARAISO, KORONADAL, SOUTH COTABATO2. INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, PAVED SHOULDERS AND STREET L	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	27,628,758.24	Completed	January 21, 2025	March 06, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00158	REPLACEMENT OF BRIDGE - APOPONG BR. (B01019MN) ALONG MAKAR-MARBEL RD, K1659 + 301 - K1659 + 358, GENERAL SANTOS CITY	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	135,099,628.13	On-Going	October 17, 2024	December 19, 2025	88.86
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00159	1. CONSTRUCTION OF RIVER BANK SLOPE PROTECTION STRUCTURE ALONG MARBER RIVER (UPSTREAM) STA 0+000-STA 0+452.381, BRGY.STO. NIÑO, KORONADAL CITY, SOUTH COTABATO (PHASE 1);2. CONSTRUCTION OF RIVER BANK SLOPE PROTECTION STRUCTURE ALONG MARBER RIVER (UPSTREA	ABU CONSTRUCTION (22313)	277,068,415.40	On-Going	September 02, 2024	August 02, 2025	96.78
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00160	RETROFITTING / STRENGTHENING OF BRIDGE - SILWAY BR. (B01018MN) ALONG DIGOS-MAKAR RD, GENERAL SANTOS CITY	ADAN BUILDERS, CO. (48934)	14,344,806.50	Completed	May 16, 2025	August 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00161	WIDENING OF BRIDGE - TINAGAKAN BR. (B01017MN) ALONG DIGOS-MAKAR RD, K1639+044-K1639+089, GENERAL SANTOS CITY	TSQUARE CONSTRUCTION CORPORATION (FORMERLY:T-SQUARE BUILDERS) (14268)	43,326,927.44	On-Going	March 11, 2024	February 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00162	CONSTRUCTION OF CONCRETE REVETMENT, DOWNSTREAM OF SINAWAL BRIDGE, SINAWAL RIVER, STA 0+000 - STA 0+630, BARANGAY LABANGAL, GENERAL SANTOS CITY	J.G. ORANZA CONSTRUCTION (33370)	120,624,229.69	Completed	August 12, 2024	June 02, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00163	CONSTRUCTION OF CONCRETE REVETMENT, MAKAR RIVER, STA. 0+000 - STA. 0+530, BARANGAY FATIMA, GENERAL SANTOS CITY	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	120,624,994.48	Completed	April 29, 2024	February 20, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00164	CONSTRUCTION OF CONCRETE REVETMENT, UPSTREAM OF SINAWAL BRIDGE, SINAWAL RIVER, STA 0+000 - STA 0+809, BARANGAY LABANGAL, GENERAL SANTOS CITY	TSQUARE CONSTRUCTION CORPORATION (FORMERLY:T-SQUARE BUILDERS) (14268)	120,954,414.28	On-Going	September 17, 2024	July 06, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00165	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PEDESTRIAN REFUGE ISLAND ALONG FILIPINO-AMERICAN FRIENDSHIP AVE. - K1665 + 500 - K1666 + 499, GENERAL SANTOS CITY, SOUTH COTABATO	JICLAM BUILDERS AND ENTERPRISES (37820)	4,117,639.19	Completed	November 18, 2024	December 17, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00167	PREVENTIVE MAINTENANCE - COTABATO-MARBEL RD - K1711 + 000 - K1711 + 314, KORONADAL CITY, SOUTH COTABATO	VICENTE T. LAO CONSTRUCTION (7040)	43,119,928.33	On-Going	April 29, 2024	August 23, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00168	PREVENTIVE MAINTENANCE - COTABATO-MARBEL RD - K1727 + 753 - K1727+818, BANGA, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	8,979,272.55	Completed	March 01, 2024	March 29, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00169	PREVENTIVE MAINTENANCE - COTABATO-MARBEL RD - K1727 + 818 - K1728 + 418, BANGA, SOUTH COTABATO	ABU CONSTRUCTION (22313)	81,489,756.75	Completed	March 15, 2024	June 17, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00170	PREVENTIVE MAINTENANCE - COTABATO-MARBEL RD - K1733 + 161 - K1734 + 015, SURALLAH, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	115,913,810.41	Completed	April 11, 2024	August 05, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00171	PREVENTIVE MAINTENANCE - COTABATO-MARBEL RD - K1734 + 015- K1736 + 136, SURALLAH, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	287,545,575.90	Completed	March 08, 2024	August 21, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00172	PREVENTIVE MAINTENANCE - MARBEL-MAKAR RD - K1696+(-340) - K1696+271, KORONADAL CITY, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	81,442,932.67	On-Going	March 08, 2024	September 07, 2024	99.86
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00173	PREVENTIVE MAINTENANCE - MARBEL-MAKAR RD - K1709 + 222 - K1709 + 480, KORONADAL CITY, SOUTH COTABATO	SARANGANI ROCKMIXER INCORPORATED (FORMERLY:SARANGANI ROCKMIXER) (6549)	35,360,635.94	On-Going	March 18, 2024	May 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00174	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - COTABATO-MARBEL RD - K1742 + 500 - K1743 + 000, STO. NINO, SOUTH COTABATO	ABU CONSTRUCTION (22313)	23,741,884.16	On-Going	November 29, 2024	June 02, 2025	88.46
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00175	ROAD WIDENING - COTABATO-MARBEL RD, K1737+850 - K1738+461, SURALLAH, SOUTH COTABATO	ABU CONSTRUCTION (22313)	19,299,145.80	Completed	May 15, 2024	September 13, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00176	ROAD WIDENING - COTABATO-MARBEL RD, K1745+815.50 - K1746+500, STO. NIÑO, SOUTH COTABATO	VERGUZ CONSTRUCTION (26641)	21,374,356.46	Completed	April 11, 2024	August 14, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00177	ROAD WIDENING - COTABATO-MARBEL RD, K1750+436 - K1752+471, STO. NIÑO, SOUTH COTABATO	ABU CONSTRUCTION (22313)	64,643,517.49	On-Going	June 05, 2024	January 17, 2025	94.20
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00178	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - COTABATO-MARBEL RD - K1714+450 - K1717+050, K1719+800 - K1722+674, BANGA, SOUTH COTABATO	ARCINUE COMM'L CORPORATION (6746) / TSQUARE CONSTRUCTION CORPORATION (FORMERLY: T-SQUARE BUILDERS) (14268)	86,849,261.34	On-Going	August 12, 2024	May 29, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00179	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - COTABATO-MARBEL RD - COTABATO-MARBEL RD - K1723 + 470 - K1728 + 126, BANGA, SOUTH COTABATO	PALMARES CONSTRUCTION & GENERAL MERCHANDISE CORP. (FORMERLY: PALMARES GENERAL MERCHANDISE) (24657) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	73,822,493.43	On-Going	August 08, 2024	April 25, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00180	OFFCARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND - MARBEL - MAKAR RD-K1699+000 -K1705+773, KORONADAL, SOUTH COTABATO	ARCINUE COMM'L CORPORATION (6746)	107,114,796.59	Completed	July 23, 2024	April 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00181	PAVING OF UNPAVED ROADS - SURALLAH-LAKE SEBU-MAITUM RD, K1783+559 - K1785+469, LAKE SEBU, SOUTH COTABATO	ABU CONSTRUCTION (22313)	117,527,850.18	On-Going	August 27, 2024	July 13, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00185	1. INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG COTABATO-MARBEL RD (S00276MN) - K1740 + 710 - K1741 + 706, STO. NIÑO, SOUTH COTABATO; 2. INSTALLATION OF ROAD SAFETY DEVICES / FACILITIES ALONG COTABATO-MARBEL RD - K1741 + 900 - K1742 + 200, BAR	MR-B CONSTRUCTION SERVICES (55881)	10,162,095.68	On-Going	January 13, 2025	March 13, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00187	1. INSTALLATION OF ROAD SAFETY DEVICES / FACILITIES ALONG COTABATO-MARBEL RD - K1731 + 700 - K1732 + 200, BARANGAY DAJAY AND LIBERTAD, SURALLAH, SOUTH COTABATO; 2. INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG COTABATO-MARBEL RD (S00276MN) - K1	TAJ BUILDERS AND SUPPLY (45862)	12,399,184.40	Completed	December 17, 2024	March 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00191	CONSTRUCTION OF ROAD FROM JCT. PROVINCIAL ROAD TO PUROK RIVERSIDE, STA. 0+000 - STA. 0+214.6, STA. 0+222 - STA. 0+278, BARANGAY CACUB AND BARANGAY TOPLAND, CITY OF KORONADAL, SOUTH COTABATO	ABU CONSTRUCTION (22313)	4,949,810.01	Completed	June 05, 2024	August 18, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00192	CONSTRUCTION OF ROAD, STA.0+000 - STA.0+118, BARANGAY ASSUMPTION, KORONADAL CITY, SOUTH COTABATO	ABU CONSTRUCTION (22313)	4,932,607.40	Completed	May 20, 2024	September 03, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00193	CONSTRUCTION OF ROAD, SITIO UPPER RIVERSIDE, BARANGAY SAN JOSE, BANGA TO BARANGAY NACI, STA.0+000 - STA.0+267, SURALLAH, SOUTH COTABATO	ABU CONSTRUCTION (22313)	4,902,060.04	Completed	May 20, 2024	August 04, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00194	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY POBLACION, NORALA, SOUTH COTABATO	CMJ STAR CONSTRUCTION (51842)	7,043,561.52	On-Going	March 07, 2025	January 30, 2026	93.57
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00195	CONSTRUCTION OF MULTI-PURPOSE BUILDING (KASFALA HALL), BARANGAY POBLACION, LAKE SEBU, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,943,251.25	Completed	October 17, 2024	January 14, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 LP	24M00196	CONSTRUCTION (COMPLETION) OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM) REGIONAL OFFICE XII, KORONADAL CITY	DALCAST BUILDERS CORPORATION (53522)	8,663,697.07	On-Going	July 04, 2025	January 19, 2026	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00197	PREVENTIVE MAINTENANCE - MARBEL-ALLAH VALLEY-COTABATO RD - K1768 + 743 - K1769 + 152, ISULAN, SULTAN KUDARAT	JARGON CONSTRUCTION & SUPPLY (23474)	55,156,504.53	Completed	July 22, 2024	October 12, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00199	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, COLUMBIO, SULTAN KUDARAT	3ATM CONSTRUCTION SUPPLIES (50050)	9,699,969.93	On-Going	October 21, 2024	June 17, 2025	66.74
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00200	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, PRESIDENT QUIRINO, SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	9,898,767.63	Completed	July 29, 2024	January 15, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00203	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SULTAN KUDARAT STATE UNIVERSITY, BARANGAY EJC MONTILLA, TACURONG CITY, SULTAN KUDARAT	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	14,748,366.54	On-Going	November 18, 2024	August 02, 2025	23.03
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00206	PAVING OF UNPAVED ROADS - SNA-LEBAK-KALAMANSIG RD - K1886+687 - K1888+846, KALAMANSIG, SULTAN KUDARAT	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	138,540,682.60	On-Going	March 11, 2024	January 24, 2025	96.74



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 CP	24M00207	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES -JCT NHW BIWANG-DAGUMA-KAPAYA TO JCT. NHW-NAKAN ROAD IN SUPPORT TO BANANA, RICE, CORN, COCONUT, MONGGO, POULTRY/EGGS AND PIGGERY, STA.0+000 - STA. 0+700, BAGUMBAYAN	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	24,069,003.74	Completed	March 18, 2024	September 12, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00208	PREVENTIVE MAINTENANCE - MARBEL-MAKAR RD - K1696 + 271 - K1697 + 690, KORONADAL CITY, SOUTH COTABATO	GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	192,999,999.99	Completed	April 11, 2024	September 05, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00211	PAVING OF UNPAVED ROADS - DEMOLOC-LITTLE BAGUIO-ALABEL RD (S00221MN) - K1695+146.50 - K1697+057.5, ALABEL, SARANGANI	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	140,890,000.00	On-Going	July 22, 2024	October 23, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00212	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALABEL SARANGANI PROVINCE (PACKAGE A), STA 0+000 - STA 0+486.333, ALABEL, SARANGANI	VICENTE T. LAO CONSTRUCTION (7040)	77,226,169.73	On-Going	November 22, 2024	August 15, 2025	96.07
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00213	IMPROVEMENT OF POBLACION ALABEL DRAINAGE SYSTEM, ALABEL SARANGANI PROVINCE	VICENTE T. LAO CONSTRUCTION (7040)	76,849,894.43	On-Going	September 25, 2024	June 10, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00215	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GLAN PADIDU, GLAN, SARAGANI, BARANGAY GLAN PADIDU, GLAN, SARAGANI	JJTE CONSTRUCTION CORPORATION (57084)	4,949,777.69	Completed	November 08, 2024	April 09, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00216	ASPHALT OVERLAY MAKAR-MARBEL ROAD (S00253MN) - K1692+788-K1693+503 , TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090) / SARANGANI ROCKMIXER INCORPORATED (FORMERLY:SARANGANI ROCKMIXER) (6549)	95,874,141.95	Completed	August 27, 2024	December 06, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00217	REPLACEMENT OF BRIDGE - SALDUA BRIDGE IN POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370) / REYDAN BUILDERS (13059)	48,220,235.45	Completed	February 10, 2025	October 26, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00218	CONSTRUCTION OF CONCRETE REVETMENT, SALDUA BR., STA 0+000 - STA 0+174.02; STA 0+000 - STA 0+065.45, POBLACION, POLOMOLOK, SOUTH COTABATO	DRU CONSTRUCTION (46523) / SALMEGA BUILDERS (45281)	48,099,769.54	Completed	September 17, 2024	April 04, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00219	CONSTRUCTION OF RIVER BANK PROTECTION, LUSANES, STA 0+000-STA 0+745, BRGY. SULIT, POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	120,624,048.79	Completed	June 27, 2024	April 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 CP	24M00220	CONCRETING OF ROAD, PUROK 4, BRGY. POLO TO CASSAVA, BRGY. MALIGO ROAD TO HVCC PLANTATION AREA IN SUPPORT OF AGRIBUSINESS INDUSTRY, STA. 0+000 - STA. 2+101, POLOMOLOK, SOUTH COTABATO	CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC. (15001)	50,060,157.72	Completed	June 21, 2024	January 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00221	CONSTRUCTION OF BRIDGE ALONG MARBEL-MAKAR ROAD, K1670 + 075, POLOMOLOK, SOUTH COTABATO	JAMI CONSTRUCTION AND SUPPLY (40592)	28,749,934.41	On-Going	July 23, 2025	March 29, 2026	71.06
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00222	CONSTRUCTION OF DRAINAGE STRUCTURE (BOX CULVERT) INCLUDING APPROACHES, CROSSING PALKAN, LAMCALIAF, KALSANGI, STA. 0+000 - STA. 0+161, STA. 0+000 - STA. 0+097, POLOMOLOK, SOUTH COTABATO	FREDEN CONSTRUCTION (22665)	29,571,139.22	On-Going	March 05, 2025	October 30, 2025	90.24
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00223	CONSTRUCTIONS OF RIVER BANK PROTECTION WITH ESPLANADE ALONG ALTAYAN RIVER, STA 0+000 - STA 0+200; STA 0+000 - STA 0+160.473, BRGY. PULABATO, PULABATO, TAMPAKAN, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432) / JLSABUDAN CONSTRUCTION (56855)	48,302,865.63	On-Going	March 04, 2025	September 19, 2025	93.79
Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00224	CONSTRUCTION OF CONCRETE REVETMENT ALONG SILWAY RIVER, STA 0+79.47 - STA 0+650, BARANGAY APOPONG, GENERAL SANTOS CITY	J.G. ORANZA CONSTRUCTION (33370)	96,400,433.63	Completed	July 22, 2024	May 01, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 CP	24M00225	REHABILITATION OF MULTI-PURPOSE BUILDINGS PNP CHQ, CAMP FERMIN LIRA, BRGY DADIANGAS WEST, GENERAL SANTOS CITY, SOUTH COTABATO	ALTAPIL CONSTRUCTION & SUPPLY (43269)	4,219,867.23	On-Going	February 21, 2025	October 08, 2025	93.68
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00226	CONSTRUCTION OF SPECIAL CARE COMPLEX AT DR. JORGE P. ROYECA CITY HOSPITAL (PHASE 1), BARANGAY LAGAO, GENERAL SANTOS CITY, SOUTH COTABATO	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	95,534,216.55	On-Going	September 17, 2024	October 31, 2026	44.84
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00227	1. ASPHALT OVERLAY - FROM JUNCTION OF MARBEL MAKAR ROAD STA K1708+270 (0+000-2+000) TO COLUMBIO BYPASS ROAD, KORONADAL CITY; 2. ASPHALT OVERLAY - FROM JUNCTION OF MARBEL MAKAR ROAD STA K1708+270 (2+000-4+000) TO COLUMBIO BYPASS, KORONADAL CITY	JLSABUDAN CONSTRUCTION (56855) / GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY: GEMMA CON (5044)	163,594,720.36	Completed	December 18, 2024	February 27, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00229	ASPHALT OVERLAY - GENERAL SANTOS CITY- T'BOLI-SURALLAH ROAD - K1694+500 - K1692+000, T'BOLI, SOUTH COTABATO	ABU CONSTRUCTION (22313)	48,244,894.49	Completed	March 13, 2025	May 11, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-1	24M00230	ASPHALT OVERLAY - GENERAL SANTOS CITY- T'BOLI-SURALLAH ROAD - K1697+000 - K1694+500, T'BOLI, SOUTH COTABATO	ABU CONSTRUCTION (22313)	48,244,894.49	Completed	March 13, 2025	May 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 OO-2	24M00231	CONSTRUCTION OF RIVERBANK PROTECTION ALONG MATAMPAY RIVER AT BARANGAY KABUNTULAN, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	STONELINE CONSTRUCTION (FORMERLY: ABUBAKAR ENGINEERING EXPONENT) (13132)	48,195,284.42	On-Going	October 17, 2024	October 17, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00232	CONSTRUCTION OF ROAD, COTABATO-LANAO ROAD, K1863+708 - K1865+008, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	ISFB CONSTRUCTION (53809)	28,749,973.78	On-Going	September 03, 2024	December 15, 2024	31.09
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00233	CONSTRUCTION OF RIVER BANK PROTECTION (REVETMENT) ALONG TAMONTAKA RIVER KINAGATAN (RIVER TO LAGUDUNGAN RIVER SECTION - PHASE III), STA. 0+000 - STA. 0+335, COTABATO CITY	PATE-KHAY CONSTRUCTION (41663)	48,230,022.81	On-Going	November 08, 2024	June 18, 2025	0.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00234	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG RIO GRANDE DE MINDANAO, BARANGAY SALIMBAO (PHASE II), STA. 0+000 - STA. 0+340, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	MUST ENTERPRISES (13336)	66,536,690.34	On-Going	July 08, 2024	May 09, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00235	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG RIO GRANDE DE MINDANAO, PHASE I, BARANGAY SALIMBAO, STA. 0+000 - STA. 0+350, SULTAN KUDARAT, MAGUINDANAO DEL NORTE	MUST ENTERPRISES (13336) / ISFB CONSTRUCTION (53809)	66,536,683.93	On-Going	July 22, 2024	May 18, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00236	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ROSARY HEIGHTS XI, COTABATO CITY	NKU CONSTRUCTION & SUPPLY (50285)	4,820,005.22	On-Going	May 15, 2025	September 01, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00237	CONSTRUCTION OF ROAD, ACACIA STREET AND MOLAVE STREET, STA. 0+000 TO STA. 0+300, BRGY. ROSARY HEIGHTS XI, COTABATO CITY	KLD ENGINEERING CONSTRUCTION (40577)	4,932,635.71	On-Going	March 05, 2025	April 05, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00238	IMPROVEMENT OF COTABATO-LANAO ROAD, SULTAN KUDARAT SECTION (PHASE 1), K1855+211 -K1855+(-539), SULTAN KUDARAT, MAGUINDANAO DEL NORTE	RNS CONSTRUCTION ENGINEERING (34046)	39,569,983.50	On-Going	February 03, 2025	May 06, 2025	49.90
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00239	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. BAYANGA SUR, MATANOG, MAGUINDANAO DEL NORTE	NKU CONSTRUCTION & SUPPLY (50285)	2,465,706.99	Completed	September 30, 2024	January 10, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00250	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RH 7, COTABATO CITY, MAGUINDANAO DEL NORTE	NKU CONSTRUCTION & SUPPLY (50285)	4,800,274.03	On-Going	August 12, 2024	March 05, 2025	47.08
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00253	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MATAYA, BULDON, MAGUINDANAO DEL NORTE	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	4,899,761.46	Completed	June 11, 2024	November 17, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00254	CONSTRUCTION OF 1-STOREY DIALYSIS CENTER, COTABATO CITY	KLD ENGINEERING CONSTRUCTION (40577)	9,861,271.88	On-Going	March 13, 2025	November 07, 2025	81.23



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00255	CONSTRUCTION OF 1-STOREY DIALYSIS CENTER, MUNICIPALITY OF SULTAN KUDARAT, MAGUINDANAO DEL NORTE	KLD ENGINEERING CONSTRUCTION (40577)	9,850,213.17	On-Going	March 13, 2025	December 17, 2025	60.09
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00256	CONSTRUCTION OF EVACUATION CENTER, DAMATOG, NORTHERN KABUNTALAN, MAGUINDANAO DEL NORTE	NKU CONSTRUCTION & SUPPLY (50285)	4,902,610.19	Completed	June 10, 2024	October 07, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00257	CONSTRUCTION OF BULUAN BRIDGE, BULUAN, K1658+703.84 - 1658+793.84, MAGUINDANAO DEL SUR	JARGON CONSTRUCTION & SUPPLY (23474)	76,970,234.43	On-Going	September 17, 2024	May 05, 2025	92.45
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00258	CONSTRUCTION OF KABULNAN BRIDGE, KM1796+044.69 - 1796+134.69 , DATU HOFFER AMPATUAN, MAGUINDANAO DEL SUR	JARGON CONSTRUCTION & SUPPLY (23474)	77,049,370.27	On-Going	September 03, 2024	July 07, 2025	82.05
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00259	ROAD WIDENING ALONG AMPATUAN-DATU ABDULLAH SANGKI NATIONAL ROAD, K1787+110 -K1787+623, K1787+770 - K1788+933, AMPATUAN, MAGUINDANAO DEL SUR	H-ROYAL CONSTRUCTION (40051)	38,499,340.30	On-Going	December 12, 2024	October 09, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00260	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. ADAON, DATU ANGAL MIDTIMBANG, MAGUINDANAO DEL SUR	CMJ STAR CONSTRUCTION (51842)	4,944,518.15	Completed	September 02, 2024	December 30, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00261	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. KAURAN, AMPATUAN, MAGUINDANAO DEL SUR	CMJ STAR CONSTRUCTION (51842)	4,944,002.66	Completed	November 08, 2024	March 07, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00262	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. POBLACION, DATU PAGLAS, MAGUINDANAO DEL SUR	ISFB CONSTRUCTION (53809)	9,850,000.00	On-Going	December 13, 2024	August 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00263	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. ROMANGAOB, SOUTH UPI, MAGUINDANAO DEL SUR	CMJ STAR CONSTRUCTION (51842)	4,945,941.75	Completed	November 29, 2024	March 28, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00264	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN DATU YUSSEF PAGLAS ELEMENTARY SCHOOL, BRGY. POBLACION, BULUAN, MAGUINDANAO DEL SUR	CMJ STAR CONSTRUCTION (51842)	4,933,017.82	On-Going	September 17, 2024	January 14, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00265	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUAYAN, DATU PIANG, MAGUINDANAO	CMJ STAR CONSTRUCTION (51842)	9,885,751.15	On-Going	November 07, 2024	June 24, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00266	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ADAON, DATU ANGAL, MIDTIMBANG, MAGUINDANAO DEL SUR	CMJ STAR CONSTRUCTION (51842)	14,829,939.97	Completed	November 07, 2024	March 16, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 SSP	24M00269	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT BARANGAY LAO LAO, GEN. SALIPADA K. PENDATUN, MAGUINDANAO DEL SUR	H-ROYAL CONSTRUCTION (40051)	6,826,004.20	On-Going	December 12, 2024	June 30, 2025	98.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Region XII	2024	Regular Infra - GAA 2024 SSP	24M00271	CONSTRUCTION/REHABILITATION OF MULTIPURPOSE (SENIOR CITIZENS BUILDING), DIGAL, DATU PAGLAS, MAGUINDANAO DEL SUR	ISFB CONSTRUCTION (53809)	4,900,000.00	On-Going	December 18, 2024	April 23, 2025	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24MI0018	MALITUBOG RIVER BANK PROTECTION (DOWNSTREAM OF MALITUBOG BRIDGE, LEFT BANK - PHASE II) BARANGAY POBLACION, BANISILAN, NORTH COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	77,027,865.49	Completed	April 11, 2024	December 31, 2024	100.00
Region XII	2024	Regular Infra - GAA 2024 OO-2	24MI0028	MALITUBOG RIVER BANK PROTECTION (UPSTREAM OF MALITUBOG BRIDGE, LEFT BANK - PHASE II) BARANGAY POBLACION, BANISILAN, COTABATO	MARCUS CONSTRUCTION & SUPPLY (12601)	77,199,856.91	Completed	April 11, 2024	January 30, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0003	CONSTRUCTION OF LATIAN FLOOD CONTROL, ALABEL, SARANGANI PROVINCE	J.G. ORANZA CONSTRUCTION (33370)	96,499,943.24	Completed	February 20, 2024	December 15, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0005	CONSTRUCTION OF MOLO CREEK FLOOD CONTROL, ALABEL, SARANGANI PROVINCE	YURUSA CONSTRUCTION & DEVELOPMENT CORP. (40452) / EDCL CONSTRUCTION AND SUPPLY (39587)	48,889,616.12	Completed	February 13, 2024	September 09, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0006	CONSTRUCTION OF BARANGAY COLON MULTI-PURPOSE BUILDING, COLON, MAASIM, SARANGANI PROVINCE	JAYSABB CONSTRUCTION AND SUPPLY (46396)	5,894,702.38	Completed	February 13, 2024	July 11, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO AKBUNGKOD, KINAM, MALAPATAN, SARANGANI PROVINCE	EDCL CONSTRUCTION AND SUPPLY (39587)	5,929,625.45	Completed	February 13, 2024	October 02, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0008	ASPHALT OVERLAY ALONG SARANGANI - SULTAN KUDARAT COASTAL RD - K1742+665 - K1742+977, KIAMBA, SARANGANI PROVINCE	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	12,663,371.54	Completed	February 13, 2024	April 12, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0009	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG SARANGANI - DAVAO DEL SUR COASTAL RD, K1664+283 - K1664+436, K1664+560 - K1665+213, K1665+226 - K1666+473, MALAPATAN, SARANGANI PROVINCE	TSQUARE CONSTRUCTION CORPORATION (FORMERLY: T-SQUARE BUILDERS) (14268)	43,323,193.94	Completed	May 16, 2024	March 11, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0010	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG MAITUM - LAKE SEBU ROAD, K1777+275 - K1777+426, K1777+446 - K1777+630, MAITUM, SARANGANI PROVINCE	MFN BUILDERS (36402) / FFJJ CONSTRUCTION (16712)	122,168,969.00	Completed	May 16, 2024	September 08, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ME0012	CONCRETING OF NHW JCT. MALUNGON GAMAY-KIBAWALAN-PUROK ONSE LEADING TO BUSAGAN FALLS, MALUNGON, SARANGANI PROVINCE	MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS) (24202)	48,243,832.34	Completed	April 07, 2024	December 23, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ME0013	CONCRETING OF POBLACION NALUS ROAD LEADING TO BOCAY-IL FALLS, KIAMBA, SARANGANI PROVINCE	WILL & JOE AGGREGATES, INC. (44023) / REYDAN BUILDERS (13059)	48,247,843.00	Completed	April 07, 2024	January 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0014	CONSTRUCTION OF LOWER MAINIT MULTI-PURPOSE BUILDING (BARANGAY HALL), LOWER MAINIT, MALUNGON, SARANGANI PROVINCE	VERTICAL BUILDERS (14029)	5,332,236.92	Completed	February 13, 2024	August 07, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DATU ABDULLAH TONDOG ELEMENTARY SCHOOL, BALUNTAY, ALABEL, SARANGANI PROVINCE	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	2,946,999.90	Completed	February 13, 2024	May 12, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0016	CONSTRUCTION (COMPLETION) OF KLING MULTI-PURPOSE BUILDING, KLING, KIAMBA, SARANGANI PROVINCE	VAL ENGINEERING AND CONSTRUCTION (44833)	5,938,601.53	Completed	February 13, 2024	September 22, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0017	CONSTRUCTION OF PANGI LEFT CIS PROTECTION WORKS, MAITUM, SARANGANI PROVINCE	XIANN THIRDRER BUILDERS (48386)	14,514,426.28	Completed	April 09, 2024	November 04, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ME0019	POBLACION ALABEL TO KAWAS ROAD LEADING TO KAWAS BEACH, ALABEL, SARANGANI PROVINCE	BULLDOG ENGINEERING (52552)	4,874,896.80	Completed	May 02, 2024	July 30, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0022	CONSTRUCTION OF NATIONAL HIGHWAY JCT. MARIBULAN - ALEGRIA ROAD (ALEGRIA PROPER SECTION), ALEGRIA, ALABEL, SARANGANI PROVINCE	HANNA VIA CONSTRUCTION, INC. (FORMERLY: HANNA VIA DESIGN & CONSTRUCTION) (32887)	4,929,087.75	Completed	May 02, 2024	July 30, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0023	CONSTRUCTION OF NATIONAL HIGHWAY JCT. POBLACION TO UPPER MAINIT ROAD (UPPER MAINIT PROPER SECTION), UPPER MAINIT, MALUNGON, SARANGANI PROVINCE	MFN BUILDERS (36402)	4,919,487.46	Completed	April 09, 2024	July 07, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0025	CONSTRUCTION OF BARANGAY KABATIOL MULTI-PURPOSE BUILDING, KABATIOL, MAASIM, SARANGANI PROVINCE	JAYSABB CONSTRUCTION AND SUPPLY (46396)	5,914,393.47	Completed	February 13, 2024	October 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0026	CONSTRUCTION OF BARANGAY NEW CANAAN MULTI-PURPOSE BUILDING, NEW CANAAN, ALABEL, SARANGANI PROVINCE	MARDI INFRA BUILDERS (39713)	5,723,236.71	Completed	February 13, 2024	September 15, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1), BARANGAY POBLACION, ALABEL, SARANGANI PROVINCE	MANUELA CONSTRUCTION SERVICES (50143)	5,919,999.40	Completed	May 02, 2024	December 09, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANGYAN, GLAN, SARANGANI PROVINCE	MANUELA CONSTRUCTION SERVICES (50143)	5,916,517.04	Completed	March 10, 2024	August 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0030	ASPHALT OVERLAY ALONG SARANGANI - SULTAN KUDARAT COASTAL RD - K1720+000 - K1720+160, KIAMBA, SARANGANI PROVINCE	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	3,681,557.04	Completed	April 05, 2024	July 03, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0031	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG SARANGANI - DAVAO DEL SUR COASTAL ROAD, K1696+915 - K1697+012, K1697+135 - K1697+290, K1749+100 - K1749+300, GLAN, SARANGANI PROVINCE	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007) / REYDAN BUILDERS (13059)	72,175,534.02	Completed	August 08, 2024	March 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0034	CONSTRUCTION OF KIBLIS FLOOD CONTROL, KIAMBA, SARANGANI PROVINCE	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	48,234,736.63	Completed	February 20, 2024	September 16, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0035	CONSTRUCTION OF BAGACAY FLOOD MITIGATION STRUCTURE; ALABEL, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	46,248,233.87	Completed	August 08, 2024	July 09, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0037	CONSTRUCTION OF MALAPATAN FLOOD MITIGATION STRUCTURE, MALAPATAN, SARANGANI PROVINCE	EDCL CONSTRUCTION AND SUPPLY (39587)	29,385,001.95	Completed	February 13, 2024	August 10, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0038	CONSTRUCTION OF LADOL FLOOD CONTROL, ALABEL, SARANGANI PROVINCE	SALMEGA BUILDERS (45281)	48,996,335.51	Completed	February 13, 2024	September 09, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ME0039	JUNCTION NATIONAL HIGHWAY TO SAN JOSE PROPER IN SUPPORT TO COCO COIR AND AQUAMARINE INDUSTRIES, GLAN, SARANGANI PROVINCE	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007)	19,540,519.35	Completed	February 13, 2024	September 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0040	CONSTRUCTION OF BANAHAW MULTI-PURPOSE BUILDING, BANAHAW, MALUNGON, SARANGANI PROVINCE	JOMAREL CONSTRUCTION & SUPPLY (26181)	5,614,614.44	Completed	February 13, 2024	September 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0041	CONSTRUCTION OF CONGAN MULTI-PURPOSE BUILDING, CONGAN, GLAN, SARANGANI PROVINCE	MANUELA CONSTRUCTION SERVICES (50143)	5,914,623.14	Completed	February 13, 2024	September 08, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0042	CONSTRUCTION OF GLAN PADIDU MULTI-PURPOSE BUILDING, GLAN PADIDU, GLAN, SARANGANI PROVINCE	MANUELA CONSTRUCTION SERVICES (50143)	5,915,486.94	Completed	February 13, 2024	November 08, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MINDUPOK, MAITUM, SARANGANI PROVINCE	THREE MB BUILDERS (45704)	5,586,470.90	Completed	March 10, 2024	August 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0047	CONSTRUCTION (COMPLETION) OF SAN JUAN MULTI-PURPOSE BUILDING, SAN JUAN, MALUNGON, SARANGANI PROVINCE	VERTICAL BUILDERS (14029)	4,925,445.86	Completed	February 13, 2024	July 30, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0048	CONSTRUCTION (COMPLETION) OF DATAL ANGGAS MULTI-PURPOSE BUILDING DATAL ANGGAS, ALABEL, SARANGANI PROVINCE	JCML BUILDERS INC. (46252)	2,963,944.27	Completed	February 13, 2024	September 06, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0053	INSTALLATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN FENCING ALONG SARANGANI - DAVAO DEL SUR COASTAL RD K1654+000 - K1654+135, K1654+462 - K1656+000, BRGY. MARIBULAN, ALABEL, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	1,827,341.10	Completed	July 02, 2024	September 09, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0054	INSTALLATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN FENCING ALONG SARANGANI - DAVAO DEL SUR COASTAL ROAD K1664+902 - K1666+340, LUN PADIDU, MALAPATAN, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	1,337,572.91	Completed	May 30, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0055	INSTALLATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKING , AND PEDESTRIAN FENCING ALONG SARANGANI - DAVAO DEL SUR COASTAL RD- K1667+000 - K1668+000, LUN MASLA, MALAPATAN, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	1,758,818.02	Completed	May 30, 2024	September 07, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0056	INSTALLATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN FENCING ALONG SARANGANI - DAVAO DEL SUR COASTAL ROAD, K1673+500 - K1673+800, MALAPATAN, SARANGANI PROVINCE	ROCKSTONE CONSTRUCTION SERVICES & SUPPLY (22702)	1,479,429.50	Completed	July 11, 2024	September 26, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0058	CONSTRUCTION OF TOKAWAL WATER SYSTEM, TOKAWAL, ALABEL, SARANGANI PROVINCE	HANNA VIA CONSTRUCTION, INC. (FORMERLY: HANNA VIA DESIGN & CONSTRUCTION) (32887)	4,914,728.91	Completed	July 09, 2024	February 20, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ME0059	CONSTRUCTION OF DPWH SARANGANI DISTRICT ENGINEERING OFFICE BUILDING, ALABEL, SARANGANI PROVINCE	YURUSA CONSTRUCTION & DEVELOPMENT CORP. (40452)	96,499,738.15	Completed	August 28, 2024	December 23, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0061	CONSTRUCTION OF KLING SEAWALL, KIAMBA, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	34,298,956.60	Completed	February 13, 2024	August 26, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0062	CONSTRUCTION OF MARIBULAN FLOOD CONTROL, ALABEL, SARANGANI PROVINCE	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007) / REYDAN BUILDERS (13059)	96,499,688.84	Completed	February 20, 2024	December 15, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0063	ASPHALT OVERLAY ALONG SARANGANI - SULTAN KUDARAT COASTAL RD - K1722+748 - K1723+723, KIAMBA, SARANGANI PROVINCE	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	36,365,309.30	Completed	February 13, 2024	May 12, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0064	ASPHALT OVERLAY ALONG SARANGANI - SULTAN KUDARAT COASTAL RD - K1743+965 - K1745+320, KIAMBA, SARANGANI PROVINCE	VICENTE T. LAO CONSTRUCTION (7040)	54,428,094.72	Completed	February 20, 2024	June 18, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0065	BUNTALAN BRIDGE ALONG POBLACION MALUNGON-STA. MARIA BYPASS ROAD, MALUNGON, SARANGANI PROVINCE	CHARIFER BUILDERS, INC. (33498)	69,439,412.46	Completed	March 13, 2024	January 06, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0066	CONSTRUCTION OF KALAONG RIVER CONTROL, MAITUM, SARANGANI PROVINCE	VICENTE T. LAO CONSTRUCTION (7040)	96,499,992.40	Completed	May 02, 2024	August 01, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0067	CONSTRUCTION (COMPLETION) OF MAASIM MULTI-PURPOSE BUILDING, MAASIM, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	4,949,568.94	Completed	March 07, 2024	October 01, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0068	CONSTRUCTION OF BAGACAY PACMAN VILLAGE MULTI-PURPOSE BUILDING, BAGACAY, ALABEL, SARANGANI PROVINCE	LEIGHCHEEN CONSTRUCTION CORPORATION (39677)	5,844,218.68	Completed	March 10, 2024	August 20, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0069	POBLACION - SPRING - KAWAS BYPASS ROAD, ALABEL, SARANGANI PROVINCE	PASE CONSTRUCTION (15849)	24,085,168.38	Completed	March 24, 2024	December 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY MARIBULAN, ALABEL, SARANGANI PROVINCE	J.G. ORANZA CONSTRUCTION (33370)	96,445,530.38	Completed	April 05, 2024	January 29, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0071	CONSTRUCTION OF MALAPATAN SEAWALL, MALAPATAN, SARANGANI PROVINCE	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC. (FORMERLY: LHE CONSTRUCTION & ENG'G. SERVICES) (34789)	19,596,192.28	Completed	April 05, 2024	August 02, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0075	CONSTRUCTION OF LUN PADIDU MULTI-PURPOSE BUILDING, LUN PADIDU, MALAPATAN, SARANGANI PROVINCE	EDCL CONSTRUCTION AND SUPPLY (39587)	5,919,022.48	Completed	April 22, 2024	November 17, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR GLAN INSTITUTE OF TECHNOLOGY, CALABANIT, GLAN, SARANGANI PROVINCE	MANUELA CONSTRUCTION SERVICES (50143)	9,899,881.23	Completed	April 22, 2024	December 04, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GLAN, SARANGANI PROVINCE	LEIGHCHEEN CONSTRUCTION CORPORATION (39677)	24,749,969.74	Completed	April 22, 2024	May 21, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY LUN PADIDU, MALAPATAN, SARANGANI PROVINCE	ESCORR BUILDERS AND TRADERS, INC. (43230)	48,995,985.15	Completed	April 05, 2024	October 31, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0079	CONSTRUCTION OF UPPER MAINIT - SITIO CAMPO LOWER MAINIT ROAD, MALUNGON, SARANGANI PROVINCE	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	49,434,253.70	Completed	April 09, 2024	January 12, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0080	CONSTRUCTION OF LUN MASLA RIVER (UPSTREAM) FLOOD CONTROL, MALAPATAN, SARANGANI PROVINCE	J.G. ORANZA CONSTRUCTION (33370)	96,497,759.33	Completed	April 05, 2024	January 29, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MUDAN, GLAN, SARANGANI PROVINCE	DUMALAG SURVEYING AND ENGINEERING SERVICES (36273)	9,889,840.45	Completed	May 06, 2024	March 01, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BRGY. PARAISO, ALABEL, SARANGANI PROVINCE	MFN BUILDERS (36402)	9,829,668.66	Completed	May 02, 2024	February 06, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK SAEL, BARANGAY CONGAN, GLAN, SARANGANI PROVINCE	DUMALAG SURVEYING AND ENGINEERING SERVICES (36273)	9,889,840.45	Completed	May 02, 2024	February 25, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0086	WIDENING OF AQUINO BRIDGE (B01053MN) ALONG SARANGANI - DAVAO DEL SUR COASTAL ROAD, GLAN, SARANGANI PROVINCE	APEIRON CONSTRUCTION SOLUTIONS (38475)	34,299,943.14	Completed	June 04, 2024	September 18, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0087	CONSTRUCTION OF GLAN RIVER FLOOD CONTROL, GLAN, SARANGANI PROVINCE	GRECO CONSTRUCTION AND SUPPLY (21884)	48,937,636.56	Completed	May 02, 2024	April 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0088	CONCRETING OF JUNCTION NATIONAL HIGHWAY LUN PADIDU TO DAAN SUYAN LEADING TO INDIGENOUS PEOPLE'S COMMUNITY IN KINAM ROAD, MALAPATAN, SARANGANI PROVINCE	SARANGANI ROCKMIXER INCORPORATED (FORMERLY:SARANGANI ROCKMIXER) (6549)	96,142,923.09	On-Going	May 02, 2024	November 24, 2025	85.10
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, FOR CAMP AGAAB 1002ND INFANTRY BRIGADE HEADQUARTERS, MALANDAG, MALUNGON, SARANGANI PROVINCE	JLH CONSTRUCTION INC. (49376)	4,939,504.38	Completed	May 02, 2024	September 28, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ME0091	NRJ RANCHO CENTRO NAGPAN-SITIO KALONBARAK ROAD LEADING TO KALONBARAK SKYLINE, BRGY. POBLACION,MALUNGON, SARANGANI PROVINCE	XIANN THIRDRER BUILDERS (48386)	4,895,000.00	Completed	May 02, 2024	July 30, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0092	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TAMBILIL RIVER, KIAMBA, SARANGANI PROVINCE	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	86,846,157.23	Completed	May 02, 2024	February 25, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KALTUAD, GLAN, SARANGANI PROVINCE	JP BEATHRIZ CONSTRUCTION AND SUPPLY (42818)	9,877,704.97	Completed	May 30, 2024	March 21, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0095	CONSTRUCTION OF ROAD, ALKIKAN - DATAL BILA - DATAL BATONG ROAD, MALUNGON, SARANGANI PROVINCE	EULOGIA CONSTRUCTION DEVELOPMENT CORP. (40708)	39,583,651.28	Completed	May 30, 2024	February 04, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0096	CONSTRUCTION OF ROAD, JCT NHW PARAISO - STA. MARIA, ALABEL, SARANGANI PROVINCE	J.G. ORANZA CONSTRUCTION (33370)	48,898,537.62	Completed	July 09, 2024	July 04, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0097	CONSTRUCTION OF MALIGANG RIVER CONTROL, KIAMBA, SARANGANI PROVINCE	EC SOLICON BUILDERS & SUPPLY, INC. (37545)	52,675,000.00	Completed	May 30, 2024	January 16, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0098	POBLACION MALUNGON - STA. MARIA BYPASS ROAD, MALUNGON, SARANGANI PROVINCE	MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS) (24202) / MCHAI CONSTRUCTION AND HARDWARE SUPPLY (52792)	72,281,689.17	Completed	May 30, 2024	February 23, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0099	CONSTRUCTION OF GLAN RIVER FLOOD CONTROL STRUCTURE, GLAN, SARANGANI PROVINCE, PHASE II, GLAN, SARANGANI PROVINCE	JARGON CONSTRUCTION & SUPPLY (23474)	96,394,509.77	Completed	August 19, 2024	August 10, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0103	CLUSTER II, 1. CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), GASI ES, 2. CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), BOYAY-IL ES, 3. CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), FERMIN FUSTER ES, 4. CONSTRUCTION OF RAINWATER COLLECTIO	VERGUZ CONSTRUCTION (26641)	2,885,000.00	Completed	June 04, 2024	October 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0104	CONSTRUCTION (COMPLETION) OF BATULAKI MULTI-PURPOSE BUILDING, GLAN, SARANGANI PROVINCE	VERGUZ CONSTRUCTION (26641)	4,943,243.62	Completed	July 02, 2024	November 15, 2024	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ME0105	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SARANGANI - DAVAO DEL SUR COASTAL RD K1659+000 - K1661+000, ALABEL, SARANGANI PROVINCE	REYDAN BUILDERS (13059)	39,090,983.99	Completed	August 28, 2024	August 28, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0106	COMPLETION OF BURIAS MULTI-PURPOSE BUILDING, BURIAS, GLAN, SARANGANI PROVINCE	XIANN THIRDEI BUILDERS (48386)	4,950,000.00	Completed	July 12, 2024	February 05, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR MALAPATAN COMMUNITY COLLEGE, LUN PADIDU, MALAPATAN, SARANGANI PROVINCE	EDCL CONSTRUCTION AND SUPPLY (39587)	9,859,944.50	Completed	July 10, 2024	April 24, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0120	CONSTRUCTION OF PANAMIN WATER SYSTEM, PANAMIN, MALUNGON, SARANGANI PROVINCE	HANNA VIA CONSTRUCTION, INC. (FORMERLY:HANNA VIA DESIGN & CONSTRUCTION) (32887)	4,947,599.16	Completed	September 27, 2024	February 23, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ME0121	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY KAWAS, ALABEL, SARANGANI PROVINCE	FASTRUCT DESIGN AND CONSTRUCTION (37980)	29,325,093.76	Completed	September 27, 2024	June 26, 2025	100.00
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0122	CONSTRUCTION OF MAASIM LEVEL III WATER SUPPLY, MAASIM, SARANGANI PROVINCE	HANNA VIA CONSTRUCTION, INC. (FORMERLY:HANNA VIA DESIGN & CONSTRUCTION) (32887) / FFJJ CONSTRUCTION (16712)	32,867,414.92	On-Going	December 18, 2024	March 18, 2026	93.13
Sarangani District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ME0127	CONSTRUCTION OF GLAN MULTI-PURPOSE BUILDING (PUBLIC MARKET/ PALENGKE MALL), GLAN, SARANGANI PROVINCE	KURDZ CONSTRUCTION (45595)	29,649,400.30	On-Going	March 31, 2025	April 24, 2026	41.95
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0001	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-LONDON BR. (B01026MN) ALONG MAKAR-KIAMBA RD.	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007)	9,774,784.78	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MB0002	CONSTRUCTION OF CONCRETE REVETMENT, UPPER SILWAY BRIDGE, SILWAY RIVER, BARANGAY APOPONG, GENERAL SANTOS CITY	JDRC CONSTRUCTION & SUPPLIES, CORP. (33869)	69,961,399.76	Completed	March 12, 2024	October 18, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MB0003	CONSTRUCTION OF SAN JOSE CIS PROTECTION WORKS, GENSAN, SOUTH COTABATO	GRECO CONSTRUCTION AND SUPPLY (21884)	14,644,747.05	Completed	March 12, 2024	July 22, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0004	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY CONEL, GENERAL SANTOS CITY, SOUTH COTABATO	RL ANTONNE BUILDERS (49370)	4,899,325.86	Completed	February 23, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0005	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY LABANGAL, GENERAL SANTOS CITY, SOUTH COTABATO	MCHAI CONSTRUCTION AND HARDWARE SUPPLY (52792)	14,848,371.67	Completed	April 12, 2024	January 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0006	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY SAN ISIDRO, GENERAL SANTOS CITY, SOUTH COTABATO	RL ANTONNE BUILDERS (49370)	4,949,487.07	Completed	February 23, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0007	CONSTRUCTION OF ROAD, BARANGAY CANNERY SITE, MUNICIPALITY OF POLOMOLOK	J.G. ORANZA CONSTRUCTION (33370)	4,900,074.07	Completed	February 23, 2024	April 22, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0008	CONSTRUCTION OF ROAD, PUROK YUNGCO, BARANGAY POBLACION, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	MARDI INFRA BUILDERS (39713)	4,949,963.65	Completed	February 28, 2024	May 12, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0009	CONSTRUCTION OF ROAD, PUROK NORCOS, BARANGAY POBLACION, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	4,941,069.94	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0010	CONSTRUCTION OF ROAD, PUROK KALAYAAN, BARANGAY POBLACION, POLOMOLOK, SOUTH COTABATO	VPMS OPC (52074)	4,949,354.13	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0011	CONSTRUCTION OF ROAD, PUROK HECHANOVA, BARANGAY POBLACION, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	JAMI CONSTRUCTION AND SUPPLY (40592)	4,944,977.66	Completed	February 28, 2024	April 28, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0012	CONSTRUCTION OF ROAD, PUROK 4, BARANGAY KORONADAL PROPER, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	BLUEBLADE CONSTRUCTION SUPPLY (54496)	4,949,187.46	Completed	February 28, 2024	May 12, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0013	CONSTRUCTION OF ROAD, BARANGAY POLONULING, MUNICIPALITY OF TUPI, SOUTH COTABATO	MCHAI CONSTRUCTION AND HARDWARE SUPPLY (52792)	4,921,517.50	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0014	CONSTRUCTION OF ROAD, BARANGAY PAGALUNGAN, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	ED SIXTY FOUR ENTERPRISES (42734)	4,940,029.17	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0015	CONSTRUCTION OF ROAD BLOCK 0 AND 1 OF PUROK BAGTINDON, BARANGAY MAGSAYSAY, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	SEMREH CONSTRUCTION & ENGINEERING SERVICES (43763)	4,948,622.73	Completed	February 28, 2024	April 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PALIAN ELEMENTARY SCHOOL, BARANGAY PALIAN, TUPI, SOUTH COTABATO	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC. (FORMERLY: LHE CONSTRUCTION & ENG'G. SERVICES) (34789)	4,915,999.22	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK EUSTAQUIO SALADA, BARANGAY POBLACION, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	4,910,494.35	Completed	February 28, 2024	June 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK MONINIO, BARANGAY GLAMANG, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	4,949,993.97	Completed	February 28, 2024	August 01, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BULA, GENERAL SANTOS CITY	THREE MB BUILDERS (45704)	4,934,960.84	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DADIANGAS SOUTH, GENERAL SANTOS CITY, SOUTH COTABATO	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	4,949,999.85	Completed	February 28, 2024	June 13, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MB0021	CONST/IMP. OF ACCESS RDS LEADING TO TRADES, IND. AND ECONOMIC ZONES (RDS LEVERAGING LINKAGES FOR IND. AND TRADE INF. PROG. - ROLL-IT), JAINAL ABEDIN ST. BRGY BUAYAN ROAD IN SUPPORT TO MILKFISH, SALT, COCONUT AND BANANA IND, GSC, SOUTH COT	A.L. ACHARON CONSTRUCTION AND SUPPLY (33068)	22,047,846.15	Completed	February 28, 2024	July 26, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TINAGACAN, GENERAL SANTOS CITY, SOUTH COTABATO	THREE MB BUILDERS (45704)	4,924,741.72	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SINAWAL, GENERAL SANTOS CITY, SOUTH COTABATO	JANMARIE CONSTRUCTION SERVICES & SUPPLY (42956)	4,928,602.32	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LIGAYA, GENERAL SANTOS CITY, SOUTH COTABATO	XIANN THIRDMI BUILDERS (48386)	4,910,000.00	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MABUHAY, GENERAL SANTOS CITY, SOUTH COTABATO	THREE MB BUILDERS (45704)	4,920,838.12	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0026	CONSTRUCTION OF ACCESS ROAD, BARANGAY SAN ISIDRO, GENERAL SANTOS CITY, SOUTH COTABATO	MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS) (24202)	9,899,953.89	Completed	May 14, 2024	August 26, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0027	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY FATIMA, GENERAL SANTOS CITY, SOUTH COTABATO	OCTO STAR CONSTRUCTION (44371)	4,934,417.94	Completed	May 14, 2024	August 04, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0028	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY SAN JOSE, GENERAL SANTOS CITY, SOUTH COTABATO	RL ANTONNE BUILDERS (49370)	4,899,870.56	Completed	February 23, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0029	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY UPPER LABAY, GENERAL SANTOS CITY, SOUTH COTABATO	RL ANTONNE BUILDERS (49370)	4,949,477.92	Completed	February 28, 2024	May 13, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0030	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY BALUAN, GENERAL SANTOS CITY, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	4,948,990.26	Completed	February 23, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0031	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY DADIANGAS EAST, GENERAL SANTOS CITY, SOUTH COTABATO	DRU CONSTRUCTION (46523)	9,899,281.94	Completed	February 23, 2024	June 21, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0032	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY DADIANGAS NORTH, GENERAL SANTOS CITY, SOUTH COTABATO	A.L. ACHARON CONSTRUCTION AND SUPPLY (33068)	4,948,404.37	Completed	February 23, 2024	July 10, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0033	CONSTRUCTION OF ROAD, BARANGAY BATOMELONG, GENERAL SANTOS CITY, SOUTH COTABATO	BLUEBLADE CONSTRUCTION SUPPLY (54496)	4,945,801.62	Completed	February 23, 2024	April 26, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0034	CONSTRUCTION OF ROAD, BARANGAY CITY HEIGHTS, GENERAL SANTOS CITY, SOUTH COTABATO	LTB BUILDERS & CONSTRUCTION (18752)	4,949,997.34	Completed	February 23, 2024	April 23, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LABANGAL GENERAL SANTOS CITY	SALMEGA BUILDERS (45281)	19,750,646.14	Completed	September 11, 2024	April 17, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0036	IMPROVEMENT OF ROAD, BARANGAY DADIANGAS WEST, GENERAL SANTOS CITY, SOUTH COTABATO	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	4,932,939.15	Completed	February 28, 2024	May 12, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0037	CONSTRUCTION (COMPLETION) OF SCHOOL MULTI-PURPOSE BUILDING (GYMNASIUM), PALKAN ELEMENTARY SCHOOL, BARANGAY PALKAN, POLOMOLOK, SOUTH COTABATO	FREDEN CONSTRUCTION (22665)	1,976,462.28	Completed	February 28, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), KALYONG, BARANGAY LANDAN, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	PREHTI CONSTRUCTION SERVICES (44638)	1,971,202.67	Completed	February 28, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BUAYAN, GENERAL SANTOS CITY, SOUTH COTABATO	JICLAM BUILDERS AND ENTERPRISES (37820)	2,954,718.67	Completed	February 28, 2024	May 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LAGAO, GENERAL SANTOS CITY, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	4,899,866.36	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY OLYMPOG, GENERAL SANTOS CITY, SOUTH COTABATO	CBC SQUARE BUILDERS CO. (49062)	2,968,962.59	Completed	February 28, 2024	May 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SIGUEL, GENERAL SANTOS CITY, SOUTH COTABATO	CRISNARD CONSTRUCTION & SUPPLY (23884)	2,946,336.04	Completed	February 28, 2024	May 12, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY FATIMA, GENERAL SANTOS CITY, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	2,954,866.05	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0044	CONSTRUCTION OF BUAYAN RIS MC-1 SERVICE ROAD, (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), GENERAL SANTOS CITY, SOUTH COTABATO	VERTICAL BUILDERS (14029)	9,799,988.13	Completed	February 28, 2024	July 31, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0045	CONSTRUCTION OF SILUAY RIS MC-1 SERVICE ROAD, (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN) GENERAL SANTOS CITY, SOUTH COTABATO	GRECO CONSTRUCTION AND SUPPLY (21884)	9,798,314.97	Completed	February 28, 2024	July 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUNEN ELEMETARY SCHOOL, LUNEN, TUPI, SOUTH COTABATO	VPMS OPC (52074)	4,939,882.43	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 7, BARANGAY SULIT, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	4,949,999.13	Completed	February 28, 2024	June 14, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY APOPONG, GENERAL SANTOS CITY, SOUTH COTABATO	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	4,934,773.80	Completed	February 28, 2024	June 26, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CALUMPANG, GENERAL SANTOS CITY, SOUTH COTABATO	NKU CONSTRUCTION & SUPPLY (50285)	4,879,766.01	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DADIANGAS EAST, GENERAL SANTOS CITY, SOUTH COTABATO	VERGUZ CONSTRUCTION (26641)	47,506,256.23	Completed	April 25, 2024	May 29, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAMBLER, GENERAL SANTOS CITY, SOUTH COTABATO	NKU CONSTRUCTION & SUPPLY (50285)	4,932,749.02	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0052	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BULA, GENERAL SANTOS CITY, SOUTH COTABATO	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	4,939,999.98	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0053	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY SIGUEL, GENERAL SANTOS CITY, SOUTH COTABATO	PASE CONSTRUCTION (15849)	4,934,794.07	Completed	May 14, 2024	July 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0054	CONSTRUCTION OF MULTIPUPROSE BUILDING, BARANGAY MABUHAY, GENERAL SANTOS CITY	KEVIN YOSHI BUILDERS (FORMERLY:CON BUILDERS) (32216)	4,942,510.00	Completed	July 05, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0055	CONSTRUCTION OF MULTIPURPOSE BUILDING (COVERED COURT), BARANGAY CALUMPANG, GENERAL SANTOS CITY, SOUTH COTABATO	LEIGHCHEEN CONSTRUCTION CORPORATION (39677)	4,949,896.19	Completed	April 12, 2024	August 16, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COOPERATIVE TRAINING CENTER), BARANGAY CANNERY SITE, POLOMOLOK, SOUTH COTABATO	J.G. ORANZA CONSTRUCTION (33370)	9,739,160.46	Completed	May 08, 2024	October 04, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LAMPITAK, MUNICIPALITY OF TAPAKAN, SOUTH COTABATO	JJ MAICO CONSTRUCTION (53077)	2,958,311.58	Completed	February 28, 2024	May 27, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LAMBAYONG, MUNICIPALITY OF TAPAKAN, SOUTH COTABATO	JJ MAICO CONSTRUCTION (53077)	2,967,354.92	Completed	May 14, 2024	August 19, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS AND WOMEN'S), BARANGAY KIPALBIG, MUNICIPALITY OF TAPAKAN, SOUTH COTABATO	TROPILAND ENTERPRISES (37946)	4,932,272.52	Completed	February 28, 2024	June 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0060	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ALBERT MORROW BLVD - K1659 + (-600) - K1659 + 280; K1659+280-K1659+345	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007) / ABU CONSTRUCTION (22313)	83,418,658.09	Completed	April 12, 2024	August 29, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0061	PREVENTIVE MAINTENANCE - SECONDARY ROADS - MAKAR - KIAMBA RD - K1667+243 - K1667+254, K1667+254 - K1667+394	MGBJ RISING CONSTRUCTION & LAND DEVELOPER (18656)	12,460,971.72	Completed	June 11, 2024	August 24, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0062	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MAKAR - KIAMBA RD - K1660 + 066 - K1660 + 646	FREDEN CONSTRUCTION (22665)	24,929,339.95	Completed	February 28, 2024	September 07, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0063	ROAD WIDENING - SECONDARY ROADS - ALBERT MORROW BLVD - K1650+878- K1651+487	GRECO CONSTRUCTION AND SUPPLY (21884)	11,015,640.58	Completed	June 11, 2024	November 23, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MB0064	CONST./IMP. OF ACCESS RDS. LEADING TO TRADES, IND. & ECON. ZONES (RDS LEVERAGING LINKAGES FR IND. & TRADE INF. PROG-ROLL-IT)-BLAGAN-DATAL LAGUH SAN JOSE-PAO PAO SINAWAL RD CONNECTING TO GENSAN DIVERSION RD IN SUPPORT OF THE AGRI IND. GSC, SC	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC. (FORMERLY: LHE CONSTRUCTION & ENG'G. SERVICES) (34789)	14,686,085.80	Completed	February 28, 2024	August 31, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DADIANGAS WEST, GENERAL SANTOS CITY, SOUTH COTABATO	AB VISION ENGINEERING CONSTRUCTION (19845)	14,827,892.26	Completed	April 12, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MB0066	CONSTRUCTION OF DPWH SOUTH COTABATO 1ST DEO BUILDING, TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090) / REYDAN BUILDERS (13059)	96,499,295.00	On-Going	October 09, 2024	April 29, 2026	41.90
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0067	CONCRETING OF BARANGAY POBLACION TO DOLE AGRI AREA BARANGAY CANNERY ROAD, POLOMOLOK, SOUTH COTABATO	UNIFIED WORKERS CONSTRUCTION & DEVELOPMENT MPC, INC. (36530)	9,853,917.39	Completed	October 02, 2024	January 14, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0068	CONCRETING OF ROAD FROM BARANGAY CROSSING RUBBER TO BARANGAY PALIAN, TUPI, SOUTH COTABATO, STA. 0+000 - 0+760	RED BRICKS CONSTRUCTION SERVICE AND SUPPLY (41926)	9,899,598.15	Completed	August 14, 2024	November 26, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TUPI MALLENGKE), TUPI, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	4,924,502.82	Completed	August 14, 2024	November 11, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (KASFALA HALL) AT BARANGAY POBLACION, TAMPAKAN, SOUTH COTABATO	AMPLEX CONSTRUCTION AND SUPPLIES (35090)	4,924,712.12	Completed	August 14, 2024	December 21, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0071	COMPLETION OF MULTI-PURPOSE BUILDING IN BRGY. POBLACION, POLOMOLOK, SOUTH COTABATO	MANUELA CONSTRUCTION SERVICES (50143)	3,910,984.29	Completed	April 12, 2024	July 10, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MB0072	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-BUAYAN BR. 2 (B01887MN) ALONG BUAYAN-GLAN RD	SHEPPERD CONSTRUCTION AND SUPPLY (37373)	29,399,635.23	Completed	April 25, 2024	August 15, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MB0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PNP PRO 12, APOLE BUILDING, BARANGAY TAMBLER, GENERAL SANTOS CITY	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	9,789,216.24	Completed	July 10, 2024	January 03, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MB0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NATIONAL COMMISSION OF SENIOR CITIZENS, BARANGAY SOUTH DADIANGAS, GENERAL SANTOS CITY	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION (44719)	9,799,992.48	Completed	April 12, 2024	September 28, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0075	CONCRETING OF ROAD WITH DRAINAGE INCLUDING FACILITIES FROM JUNCTION ALBERT MORROW BLVD. TO SOUTH COTABATO SAN ISIDRO-MABUHAY BRIDGE, GENERAL SANTOS CITY	SALMEGA BUILDERS (45281) / DEGBROS BUILDERS (47570)	36,665,721.74	Completed	August 14, 2024	March 19, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0076	CONSTRUCTION OF ROADS IN PRK. BALAKAYO, BRGY. OLYMPOG, GENERAL SANTOS CITY	RFP BUILDERS CONSTRUCTION AND SUPPLIES CORPORATION (55007)	11,579,710.50	On-Going	August 14, 2024	February 24, 2026	94.81
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0077	REHABILITATION OF WATER SUPPLY, BARANGAY PALKAN-BARANGAY LAMCALIAF, MUNICIPALITY OF POLOMOLOK, SOUTH COTABATO	KGD BUILDERS INC. (21960)	24,634,838.55	Completed	September 11, 2024	June 20, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, (CONCRETE REVETMENT), SINAWAL RIVER, BARANGAY LABANGAL, GENERAL SANTOS CITY	PLUS CONSTRUCTION INDUSTRIES CORP. (40432)	24,748,196.43	Completed	August 14, 2024	February 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MB0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PNP TRAFFIC ENFORCEMENT UNIT, PENDATUN AVENUE, DADIANGAS WEST, GENERAL SANTOS CITY	RC CORTES ENGINEERING SERVICES (39195)	9,799,999.26	Completed	July 05, 2024	January 11, 2025	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0080	CONSTRUCTION OF WATER SYSTEM, BRGY. SAN JOSE, GENERAL SANTOS CITY	KGD BUILDERS INC. (21960)	4,915,785.01	On-Going	October 09, 2024	April 21, 2025	33.34
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0081	CONSTRUCTION OF WATER SYSTEM, BRGY. BAWING, GENERAL SANTOS CITY	LTB BUILDERS & CONSTRUCTION (18752)	4,919,980.52	Completed	August 14, 2024	December 19, 2024	100.00
South Cotabato 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MB0088	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)	JP BEATHRIZ CONSTRUCTION AND SUPPLY (42818)	2,875,500.33	Completed	August 14, 2024	November 26, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MG0001	CONSTRUCTION OF CONCRETE ROAD-POBLACION T'BOLI TO BRGY. SALACAFE LEADING TO JUMP OFF POINT TO LAKE HOLON AND MT. MELIBINGOY, BRGY. SALACAFE, T'BOLI, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	14,649,206.75	Completed	February 02, 2024	June 10, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0007	CONSTRUCTION OF BANGA RIS MC-1 SERVICE ROAD, BANGA, SOUTH COTABATO (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	PASE CONSTRUCTION (15849)	9,764,993.69	Completed	February 02, 2024	May 26, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0009	CONSTRUCTION OF BUENAVISTA CIS PROTECTION WORKS, SURALLAH, SOUTH COTABATO	SOUTHCASE CONSTRUCTION (50478)	15,670,474.94	Completed	January 30, 2024	June 16, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MG0010	CLUSTER IV-A.CONSTRUCTION OF CONCRETE ROAD-POBLACION T'BOLI TO BRGY. LACONON LEADING TO BAKNEB RIVER CAVE ROAD, BRGY. LACONON, T'BOLI, SOUTH COTABATO B.CONSTRUCTION OF CONCRETE ROAD-POBLACION TO BRGY. KEMATU ROAD LEADING TO HIDAK FALLS AND PANAMIN VILLAGE	BETTER WORK CONSTRUCTION (24432)	18,496,791.57	Completed	February 19, 2024	June 03, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0011	CLUSTER V-A.CONSTRUCTION OF CONCRETE ROAD-CONSTRUCTION OF ACCESS ROAD AND BRIDGE, BANGA, SOUTH COTABATO B.CONSTRUCTION OF CONCRETE ROAD-CONSTRUCTION OF ACCESS ROAD AND BRIDGE, SURALLAH, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	14,827,496.19	Completed	February 12, 2024	May 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MG0013	CONSTRUCTION OF CONCRETE ROAD-JCT. LANG DULAY ROAD LEADING TO BRGY LAMDALAG-BRGY KLUBI-BRGY LAMCADE (SITE OF WORLD'S MOST NUMBER OF T'NALAK WEAVERS), BRGY. KLUBI, LAKE SEBU, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	14,609,287.74	Completed	February 19, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MG0014	CONSTRUCTION OF DEO BUILDING OF DPWH- SOUTH COTABATO 2ND DEO, ALUNAN AVENUE, KORONADAL CITY, SOUTH COTABATO	DEDASE CONSTRUCTION SERVICES (40312)	19,253,109.32	Completed	February 12, 2024	July 25, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MG0019	CLUSTER I-CONSTRUCTION OF CONCRETE ROAD-BRGY. SAN JOSE PROPER-SITIO BOUNDARY-PUROK APOSTOL-TINAGO ROAD IN SUPPORT OF AGRI-PROCESSING ACTIVITIES IN THE AREA, KORONADAL CITY, SOUTH COTABATO B.CONSTRUCTION OF MARBEL 2 RIS MC-1 SERVICE ROAD, KORONADAL, SOUTH	ABU CONSTRUCTION (22313)	14,691,880.05	Completed	February 12, 2024	May 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0019	CLUSTER I-CONSTRUCTION OF CONCRETE ROAD-BRGY. SAN JOSE PROPER-SITIO BOUNDARY-PUROK APOSTOL-TINAGO ROAD IN SUPPORT OF AGRI-PROCESSING ACTIVITIES IN THE AREA, KORONADAL CITY, SOUTH COTABATO B.CONSTRUCTION OF MARBEL 2 RIS MC-1 SERVICE ROAD, KORONADAL, SOUTH	ABU CONSTRUCTION (22313)	14,691,880.05	Completed	February 12, 2024	May 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0021	CLUSTER III-CONSTRUCTION OF ALA RIS MC-2 SERVICE ROAD, STO. NIÑO, SOUTH COTABATO (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN) B.CONSTRUCTION OF ALA RIVER IRRIGATION SYSTEM MAIN CANAL-2 SERVICE ROAD, STO. NIÑO, SOUTH COTABATO (KATUBIGAN-KALSADA TUNGO SA PATUBIGA	REYDAN BUILDERS (13059)	34,230,038.74	Completed	February 12, 2024	June 10, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0026	CONSTRUCTION OF ACCESS ROAD AND BRIDGE, KORONADAL CITY, SOUTH COTABATO	AJYSC MARKETING (26924)	28,046,181.49	Completed	February 12, 2024	July 30, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POST HARVEST FACILITY BODEGA), NORALA, SOUTH COTABATO	RED BRICKS CONSTRUCTION SERVICE AND SUPPLY (41926)	4,327,670.38	Completed	March 08, 2024	July 05, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POST HARVEST FACILITY BODEGA), T'BOLI, SOUTH COTABATO	AKV BUILDERS AND CONSTRUCTION SUPPLIES (48962)	4,827,389.44	Completed	March 08, 2024	July 05, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POST HARVEST FACILITY BODEGA) SEPAKA, LAKE SEBU, SOUTH COTABATO	JANMARIE CONSTRUCTION SERVICES & SUPPLY (42956)	4,947,803.26	Completed	February 09, 2024	January 07, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POST HARVEST FACILITY BODEGA), STO. NIÑO, SOUTH COTABATO	RED BRICKS CONSTRUCTION SERVICE AND SUPPLY (41926)	4,305,170.11	Completed	February 12, 2024	June 10, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR POST HARVEST FACILITY (BODEGA AND BAGSAKAN), KORONADAL CITY, SOUTH COTABATO	JANMARIE CONSTRUCTION SERVICES & SUPPLY (42956)	12,861,825.64	Completed	February 12, 2024	September 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR POST HARVEST FACILITY (BODEGA AND BAGSAKAN), BANGA, SOUTH COTABATO	KORONADAL V & E BUILDERS AND CONSTRUCTION SUPPLY (22187)	12,552,301.85	Completed	February 12, 2024	August 04, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR POST HARVEST FACILITY (BODEGA AND BAGSAKAN), TANTANGAN, SOUTH COTABATO	REYDAN BUILDERS (13059)	14,399,856.09	Completed	February 12, 2024	October 12, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SURALLAH, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,944,159.83	Completed	April 12, 2024	August 09, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CALOOCAN, KORONADAL CITY, SOUTH COTABATO	VYS CONSTRUCTION (53767)	4,929,162.91	Completed	April 08, 2024	September 04, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CARPENTER HILL, KORONADAL CITY, SOUTH COTABATO	JANMARIE CONSTRUCTION SERVICES & SUPPLY (42956)	4,942,749.08	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,944,936.50	Completed	April 08, 2024	September 04, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. GPS, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,929,980.74	Completed	April 08, 2024	September 04, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SARAVIA, KORONADAL CITY, SOUTH COTABATO	MENSTEEL CONSTRUCTION (52008)	4,940,228.22	Completed	April 08, 2024	September 04, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ROQUE, KORONADAL CITY, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,937,934.82	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAMBUCAL, KORONADAL CITY, SOUTH COTABATO	YG CONSTRUCTION SERVICES (54809)	4,939,012.64	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MABINI, KORONADAL CITY, SOUTH COTABATO	JOJEMAV CONSTRUCTION & SUPPLY (48656)	4,939,964.75	Completed	April 12, 2024	September 08, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAGSAYSAY, KORONADAL CITY, SOUTH COTABATO	YG CONSTRUCTION SERVICES (54809)	4,939,037.23	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. AVANCEÑA, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,944,887.86	Completed	April 12, 2024	October 28, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PARAISO, KORONADAL CITY, SOUTH COTABATO	VYS CONSTRUCTION (53767)	4,929,686.45	Completed	April 19, 2024	September 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NEW PANGASINAN, KORONADAL CITY, SOUTH COTABATO	ALEXANDER BUILDERS (46211)	4,942,770.56	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ROTONDA, KORONADAL CITY, SOUTH COTABATO	VYS CONSTRUCTION (53767)	4,929,773.59	Completed	April 19, 2024	October 05, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NEW LAMBUNAO, TANTANGAN, SOUTH COTABATO	VD BUILDERS AND CONSTRUCTION SUPPLIES (49200)	4,939,845.23	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANGILALA, TANTANGAN, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,934,342.51	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NEW CUYAPO, TANTANGAN, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,934,742.64	Completed	May 15, 2024	October 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, TANTANGAN, SOUTH COTABATO	VD BUILDERS AND CONSTRUCTION SUPPLIES (49200)	4,939,920.23	Completed	May 24, 2024	October 20, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LIWANAY, BANGA, SOUTH COTABATO	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION (FORME (27493)	4,938,000.00	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAMBINGI, BANGA, SOUTH COTABATO	MANUELA CONSTRUCTION SERVICES (50143)	4,940,953.27	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAM APOS, BANGA, SOUTH COTABATO	ALEXANDER BUILDERS (46211)	4,942,623.05	Completed	April 12, 2024	September 08, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CABULING, BANGA, SOUTH COTABATO	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION (FORME (27493)	4,936,000.00	Completed	April 12, 2024	September 08, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RIZAL POBLACION, BANGA, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	4,940,014.91	Completed	April 19, 2024	September 15, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RIZAL, BANGA, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	4,940,015.76	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RANG AY, BANGA, SOUTH COTABATO	JANMARIE CONSTRUCTION SERVICES & SUPPLY (42956)	4,934,853.14	Completed	April 12, 2024	September 08, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MALAYA, BANGA, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,929,659.81	Completed	April 12, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0060	CONSTRUCTION OF BRIDGE, SAN VICENTE, BANGA, SOUTH COTABATO	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION (FORME (27493) / FPJ CONSTRUCTION AND SUPPLY (28493)	19,794,992.12	Completed	April 19, 2024	December 21, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0061	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-SURALLAH-LAKE SEBU-MAITUM RD-K1772+105-K1772+175,K1772+321-K1772+508	REYDAN BUILDERS (13059)	22,886,649.28	Completed	April 19, 2024	October 20, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MG0062	CONSTRUCTION OF CONCRETE ROAD-COLONGULO-BUENAVISTA ROAD IN SUPPORT OF BANANA, COFFEE, COCONUT AND PAPAYA INDUSTRIES SURALLAH, SOUTH COTABATO	AJYSC MARKETING (26924)	24,496,114.72	Completed	April 19, 2024	October 24, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0063	CONSTRUCTION OF RIVER BANK PROTECTION ALONG BANGA RIVER, BRGY. SIMSIMAN, NORALA, SOUTH COTABATO	ACCELERATED METAL TECHNOLOGY & CONSTRUCTION, INC. (32073)	38,420,216.71	Completed	May 10, 2024	October 12, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0064	CONSTRUCTION OF RIVER BANK PROTECTION ALONG ALA RIVER, BARANGAY TALAHIK, SURALLAH, SOUTH COTABATO	VERGUZ CONSTRUCTION (26641)	29,539,716.70	Completed	May 15, 2024	September 16, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0065	CONSTRUCTION OF RIVER BANK PROTECTION ALONG BANGA RIVER, BARANGAY DUMAGUIL, NORALA, SOUTH COTABATO	REYDAN BUILDERS (13059)	29,785,008.72	Completed	May 10, 2024	September 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0066	CONSTRUCTION OF RIVER BANK PROTECTION ALONG BANGA RIVER, BARANGAY MATAPOL, NORALA, SOUTH COTABATO	ABU CONSTRUCTION (22313)	39,510,024.30	Completed	May 15, 2024	September 29, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MG0067	CONSTRUCTION OF RIVER BANK PROTECTION ALONG BANGA RIVER, BARANGAY SIMSIMAN, NORALA, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	39,564,960.10	Completed	May 10, 2024	September 24, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0068	CONSTRUCTION OF LINE CANAL, BARANGAY DERILON, BANGA, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,949,990.19	Completed	May 10, 2024	August 22, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0069	ROAD CONCRETING BARANGAY ASSUMPTION SITIO DATALFITAK, TO SITIO OLOMLAO, KORONADAL, SOUTH COTABATO	DEDASE CONSTRUCTION SERVICES (40312)	4,930,000.00	Completed	May 10, 2024	November 05, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TOPLAND, KORONADAL CITY, SOUTH COTABATO	GRAVALA ENTERPRISES (52320)	4,940,000.00	Completed	May 15, 2024	October 11, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MORALES, KORONADAL CITY, SOUTH COTABATO	THE TRENDSETTER CONSTRUCTION AND SUPPLY CORP. (43157)	4,945,845.38	Completed	June 07, 2024	November 03, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CACUB, KORONADAL CITY, SOUTH COTABATO	THREE G BUILDERS (43055)	4,940,216.29	Completed	May 10, 2024	October 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ESPERANZA, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,929,974.97	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ZONE 4, KORONADAL CITY, SOUTH COTABATO	VYS CONSTRUCTION (53767)	4,933,846.82	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUKAY PAIT, TANTANGAN, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,929,973.37	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN FELIPE, TANTANGAN, SOUTH COTABATO	YG CONSTRUCTION SERVICES (54809)	4,942,089.20	Completed	June 07, 2024	November 03, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, BANGA, SOUTH COTABATO	SOUTHCAST CONSTRUCTION (50478)	4,944,654.03	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. IMPROGO, BANGA, SOUTH COTABATO	BETTER WORK CONSTRUCTION (24432)	4,949,755.99	Completed	May 10, 2024	October 21, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DERILON, BANGA, SOUTH COTABATO	JMND CONSTRUCTION AND SUPPLY (48328)	4,936,374.87	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAMPARI, BANGA, SOUTH COTABATO	GOLDEN A NINE CONSTRUCTION (46558)	4,939,999.40	Completed	May 10, 2024	October 06, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. REYES, BANGA, SOUTH COTABATO PHASE 1	YG CONSTRUCTION SERVICES (54809)	4,942,046.69	Completed	June 07, 2024	November 03, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CONCEPCION, KORONADAL CITY, SOUTH COTABATO	EYMAN REALTY & CONSTRUCTION SERVICES (39498)	4,940,241.74	Completed	June 07, 2024	November 21, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TINONGCOP, TANTANGAN, SOUTH COTABATO	MARBEL DYNAMIC BUILDERS (6150)	4,915,735.12	Completed	May 24, 2024	October 20, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAGON BAGUILAND, TANTANGAN, SOUTH COTABATO	PALMARES CONSTRUCTION & GENERAL MERCHANDISE CORP. (FORMERLY: PALMARES GENERAL MERCHANDISE) (24657)	4,929,976.00	Completed	June 07, 2024	December 30, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LIBAS, TANTANGAN, SOUTH COTABATO	YAP MABUHAY ENTERPRISES INCORPORATED (15540)	4,949,966.28	Completed	July 05, 2024	December 01, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN VICENTE, BANGA, SOUTH COTABATO	KORONADAL V & E BUILDERS AND CONSTRUCTION SUPPLY (22187)	4,948,045.03	Completed	July 05, 2024	December 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. REYES, BANGA, SOUTH COTABATO PHASE 2	BETTER WORK CONSTRUCTION (24432)	4,939,658.26	Completed	June 07, 2024	November 03, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0098	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-SURALLAH-LAKE SEBU-MAITUM RD-K1762+460-K1762+848,K1762+860-K1762+980,K1763+060-K1763+600,K1764+375-K1764+454,K1764+582-K1764+689,K1764+945-K1765+018,K1766+140-K1766+211,K1766+255-K1766+295,K1766+360-K1766+67	BETTER WORK CONSTRUCTION (24432) / JLSABUDAN CONSTRUCTION (56855)	57,850,266.29	Completed	July 12, 2024	January 07, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0099	ROAD WIDENING-SURALLAH-LAKE SEBU-MAITUM RD-K1749+078-K1750+285	ILBI CONSTRUCTION SUPPLY & SERVICES (32021)	51,150,058.82	Completed	July 12, 2024	February 14, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0100	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD-SURALLAH-LAKE SEBU-MAITUM RD-K1751+320-K1751+400,K1751+540-K1752+085	PLUS CONSTRUCTION INDUSTRIES CORP. (40432)	13,817,067.23	Completed	July 15, 2024	May 27, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0101	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD-SURALLAH-LAKE SEBU-MAITUM RD-K1758+105-K1758+312,K1758+324-K1758+800,K1758+801.50-K1758+824,K1758+839-K1759+172	GABRIELLAS ENTERPRISES (43025)	15,769,500.37	Completed	July 12, 2024	February 02, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0102	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND-MIDSAYAP-MARBEL RD-K1787+300-K1789+210	ALEXANDER BUILDERS (46211)	10,681,628.71	Completed	July 12, 2024	October 25, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0103	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND-MIDSAYAP-MARBEL RD-K1780+500-K1786+595	THREE G BUILDERS (43055) / ARCINUE COMM'L CORPORATION (6746)	34,002,748.81	Completed	July 12, 2024	February 06, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0104	ROAD WIDENING-SURALLAH-LAKE SEBU-MAITUM RD-K1742+848-K1743+768	BETTER WORK CONSTRUCTION (24432)	31,434,172.23	Completed	July 12, 2024	January 19, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0105	OFF-CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF TRAFFIC ISLAND-MIDSAYAP-MARBEL RD-K1770+000-K1777+000	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494) / ALEXANDER BUILDERS (46211)	38,748,563.27	Completed	July 12, 2024	February 06, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0106	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS,PAVEMENT MARKINGS, AND CHANNELIZATION ISLANDS ALONG MIDSAYAP-MARBEL RD-K1791+000-K1791+700, BARANGAY MORALES, KORONADAL, SOUTH COTABATO	ALEXANDER BUILDERS (46211)	3,681,968.35	Completed	August 16, 2024	November 07, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0107	CONSTRUCTION OF UPPER MOLOY ROAD, BARANGAY MOLOY, SURALLAH, SOUTH COTABATO	GABRIELLAS ENTERPRISES (43025)	29,244,764.89	Completed	July 12, 2024	February 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MG0110	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-SURALLAH-LAKE SEBU-MAITUM RD-K1787+100-K1787+260, K1787+340-K1787+380, K1787+440-K1787+640	ABU CONSTRUCTION (22313)	25,860,199.01	Completed	July 12, 2024	January 21, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0111	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) IN PUBLIC FACILITIES	MR-B CONSTRUCTION SERVICES (55881)	2,872,192.33	Completed	July 12, 2024	September 08, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0112	INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG MIDSAYAP-MARBEL RD-K1788+300-K1788+970, TANTANGAN, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	2,665,597.46	Completed	August 16, 2024	October 28, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0113	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, BOLLARDS, SIDEWALK, AND STREET LIGHTS ALONG MIDSAYAP-MARBEL RD-K1791+700-K1792+700, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	2,538,199.59	Completed	August 16, 2024	October 14, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0114	INSTALLATION OF ROAD SAFETY DEVICES/FACILITIES ALONG MIDSAYAP-MARBEL RD-K1781+000-K1781+600, DUMADALIG, TANTANGAN, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	1,626,182.81	Completed	August 16, 2024	October 14, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0115	INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG MIDSAYAP-MARBEL RD K1781+600-K1782+080, TANTANGAN, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	1,058,399.77	Completed	August 16, 2024	October 07, 2024	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NAMNAMA, KORONADAL CITY, SOUTH COTABATO	SOUTHCAST CONSTRUCTION (50478)	4,929,386.43	Completed	October 10, 2024	March 08, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ISIDRO, KORONADAL CITY, SOUTH COTABATO	MR-B CONSTRUCTION SERVICES (55881)	4,929,886.02	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SANTA CRUZ, KORONADAL CITY, SOUTH COTABATO	GABRIELLAS ENTERPRISES (43025)	4,939,958.32	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ZONE 1, KORONADAL CITY, SOUTH COTABATO	PEARL CONSTRUCTION AND SUPPLY (34806)	4,940,000.00	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ZONE 3, KORONADAL CITY, SOUTH COTABATO	GABRIELLAS ENTERPRISES (43025)	4,939,966.05	Completed	August 16, 2024	February 06, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CABUDIAN, BANGA, SOUTH COTABATO	NIRVANA CONSTRUCTION & SUPPLIES (18691)	4,944,897.31	Completed	September 27, 2024	February 23, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BENITEZ, BANGA, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	4,226,142.29	Completed	August 16, 2024	January 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CINCO, BANGA, SOUTH COTABATO	NASCON BUILDERS (14786)	4,946,999.99	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. EL NONOK, BANGA, SOUTH COTABATO	PEARL CONSTRUCTION AND SUPPLY (34806)	4,941,785.72	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0125	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KUSAN, BANGA, SOUTH COTABATO	JLSABUDAN CONSTRUCTION (56855)	4,950,000.00	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAMBA, BANGA, SOUTH COTABATO	H.B.P. CONSTRUCTION (51225)	4,949,740.66	Completed	September 06, 2024	February 10, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PUNONG GRANDE, BANGA, SOUTH COTABATO	MIGO CONSTRUCTION (34663)	4,243,049.22	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. YANGCO POBLACION, BANGA, SOUTH COTABATO	MANUELA CONSTRUCTION SERVICES (50143)	4,939,980.68	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CABULING, TANTANGAN, SOUTH COTABATO	ROCKSTONE CONSTRUCTION SERVICES & SUPPLY (22702)	4,939,949.52	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DUMADALIG, TANTANGAN, SOUTH COTABATO	RED BRICKS CONSTRUCTION SERVICE AND SUPPLY (41926)	4,938,191.41	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0131	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAIBO, TANTANGAN, SOUTH COTABATO	VD BUILDERS AND CONSTRUCTION SUPPLIES (49200)	4,924,906.24	Completed	August 16, 2024	January 12, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NEW ILO-ILO, TANTANGAN, SOUTH COTABATO	H.B.P. CONSTRUCTION (51225)	4,949,535.90	Completed	September 06, 2024	February 17, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING AGREDA PHASE II, BRGY. STO. NIÑO, KORONADAL CITY, SOUTH COTABATO	JMND CONSTRUCTION AND SUPPLY (48328)	12,123,553.46	Completed	November 04, 2024	May 02, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0135	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SOCCSKSARGEN GENERAL HOSPITAL, BRGY. DAJAY, SURALLAH, SOUTH COTABATO	AKV BUILDERS AND CONSTRUCTION SUPPLIES (48962)	25,796,569.92	Completed	November 04, 2024	July 22, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. LIWANAY, BANGA MUNICIPALITY, SOUTH COTABATO	VERGUZ CONSTRUCTION (26641)	9,793,233.59	Completed	September 13, 2024	March 14, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0137	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ASSUMPTION, KORONADAL CITY, SOUTH COTABATO	FIVE C CONSTRUCTION SERVICES (56015)	9,829,923.36	Completed	September 13, 2024	July 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KORONADAL CENTRAL II ELEMENTARY SCHOOL, BRGY. ZONE 4, KORONADAL CITY, SOUTH COTABATO	VERGUZ CONSTRUCTION (26641)	29,699,993.01	Completed	September 13, 2024	July 04, 2025	100.00
South Cotabato 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MG0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KORONADAL CITY, SOUTH COTABATO	MANUELA CONSTRUCTION SERVICES (50143)	4,939,999.95	Completed	October 15, 2024	April 17, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MF0001	KIDAPAWAN-ALLAH JUNCTION RD - K1672 + 506 - K1672 + 938	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	48,345,016.84	Completed	February 15, 2024	July 12, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MF0002	KIDAPAWAN-ALLAH JUNCTION RD - K1662 + 281 - K1664 + 616, PRESIDENT QUIRINO, SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	52,746,986.25	Completed	February 15, 2024	December 28, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MF0003	DULAWAN-MARBEL RD - K1742 + (-599) - K1742 + (-335), K1742 + (-260) - K1744 + 380, PINGUIAMAN, LAMBAYONG, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	123,962,301.14	Completed	February 15, 2024	January 25, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MF0004	KIDAPAWAN-ALLAH JUNCTION RD - K1679 +359 - K1680 + 105, K1680 + 152 - K1680 + 349	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	25,324,817.09	On-Going	March 27, 2024	October 30, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MF0005	DULAWAN-MARBEL RD - K1760 + 404 - K1762 + 630, 1763+017 - 1763 + 418, TACURONG CITY, SULTAN KUDARAT	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	73,215,502.42	Completed	July 22, 2024	June 02, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0006	IMPROVEMENT OF INTERSECTION - DULAWAN-MARBEL RD (S00745MN) - CHAINAGE 0 AND KIDAPAWAN-ALLAH JUNCTION RD	VYS CONSTRUCTION (53767)	19,578,940.21	Completed	August 12, 2024	April 23, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0007	IMPROVEMENT OF INTERSECTION - DULAWAN - MARBEL RD (S00741MN) - K1750 + 800, LAMBAYONG, SULTAN KUDARAT	3ATM CONSTRUCTION SUPPLIES (50050)	9,788,038.47	Completed	May 08, 2024	September 13, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0008	IMPROVEMENT OF INTERSECTION - DULAWAN-MARBEL RD (S00741MN) - K1762 + 613 AND QUIRINO AVE., TACURONG CITY, SULTAN KUDARAT	NIRVANA CONSTRUCTION & SUPPLIES (18691)	9,788,713.09	On-Going	May 08, 2024	October 21, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0009	IMPROVEMENT OF INTERSECTION - KIDAPAWAN-ALLAH JUNCTION RD (S00740MN) - K1671 + 245 AND BARANGAY SAN PABLO	BLIMEX CONSTRUCTION & SUPPLY (27259)	9,728,888.88	Completed	March 27, 2024	November 14, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0010	IMPROVEMENT OF INTERSECTION - KIDAPAWAN-ALLAH JUNCTION RD (S00740MN) - K1671 + 829 AND DOÑA AURORA STREET	C.A. BETALAC CONSTRUCTION & GEN. MDSE., INC. (FOR: C.A. BETALAC CONSTRUCTION & GEN. MDSE.) (28222)	9,729,161.28	Completed	March 27, 2024	September 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0011	IMPROVEMENT OF INTERSECTION - KIDAPAWAN-ALLAH JUNCTION RD (S00747MN) - K1672 + 370 AND LEDESMA STREET	C.A. BETALAC CONSTRUCTION & GEN. MDSE., INC. (FOR: C.A. BETALAC CONSTRUCTION & GEN. MDSE.) (28222)	9,774,389.00	Completed	July 22, 2024	January 25, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0012	IMPROVEMENT OF INTERSECTION - KIDAPAWAN-ALLAH JUNCTION RD (S00747MN) - K1672 + 200 AND BONIFACIO STREET	C E K CONSTRUCTION AND WATER SUPPLY (13713)	9,787,631.49	Completed	July 22, 2024	January 23, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0013	IMPROVEMENT OF INTERSECTION - KIDAPAWAN-ALLAH JUNCTION RD (S00747MN) - K1673 + 581 AND BUENAFLO, TACURONG CITY, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	9,765,003.09	On-Going	August 12, 2024	February 20, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0014	CONSTRUCTION OF LAMBAYONG RIS PROTECTION DIKE, UPSTREAM OF DAM, ISULAN, SULTAN KUDARAT	ADDED CONSTRUCTION SERVICES (56115)	29,050,363.85	Completed	February 15, 2024	August 09, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0015	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (ALLAH BRIDGE - MAPANTIG), ISULAN, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	44,960,045.66	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (BAMBAD - KALAWAG), ISULAN, SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	44,883,889.43	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0017	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (BAMBAD - KOLAMBOG), ISULAN, SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	44,944,137.95	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0018	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (D'LOTILLA - BUAL), ISULAN, SULTAN KUDARAT	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	44,954,629.65	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0019	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (IMPAO - ALLAH BRIDGE), ISULAN, SULTAN KUDARAT	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	44,953,154.08	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0020	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (KALAWAG - BAMBAD), ISULAN, SULTAN KUDARAT	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	43,564,921.74	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0021	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (KALAWAG - DANSULI), ISULAN, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	44,893,181.63	Completed	February 15, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0022	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALA RIVER (KOLAMBOG - BAMBAD), ISULAN, SULTAN KUDARAT	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	45,229,031.59	Completed	February 15, 2024	September 05, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0023	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BANGA RIVER (SAMPAO SECTION), ISULAN, SULTAN KUDARAT	ROBETH CONST. AND DEV'T. CORP. (FORMERLY: ROBETH GEN. MDSE. CONST. & SUPPLY) (23175)	44,859,331.55	Completed	February 15, 2024	August 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0024	CONSTRUCTION OF ROAD FROM BARANGAY LUMUYON TO BARANGAY POLOMOLOK, MUNICIPALITY OF COLUMBIO, PROVINCE OF SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	9,511,909.19	Completed	February 15, 2024	July 03, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0025	CONSTRUCTION OF ROAD, BARANGAY ANTONG, MUNICIPALITY OF LUTAYAN, PROVINCE OF SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	19,541,489.94	Completed	February 15, 2024	July 22, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0026	CONSTRUCTION OF ROAD, BARANGAY BUAL, MUNICIPALITY OF ISULAN, PROVINCE OF SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	9,829,693.06	Completed	February 15, 2024	July 04, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0027	CONSTRUCTION OF ROAD, BARANGAY DANSULI, MUNICIPALITY OF ISULAN, PROVINCE OF SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	9,808,860.91	Completed	February 15, 2024	August 03, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0028	CONSTRUCTION OF ROAD, BARANGAY KATICO TO BARANGAY ROMUALDEZ, MUNICIPALITY OF PRESIDENT QUIRINO, PROVINCE OF SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	9,812,830.60	Completed	February 15, 2024	June 18, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0029	CONSTRUCTION OF ROAD, BARANGAY LAGANDANG, MUNICIPALITY OF ISULAN, PROVINCE OF SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	9,659,788.91	Completed	February 15, 2024	August 21, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0030	CONSTRUCTION OF ROAD, BARANGAY LAGUILAYAN, MUNICIPALITY OF ISULAN, PROVINCE OF SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	9,805,243.11	On-Going	February 15, 2024	July 19, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0031	CONSTRUCTION OF ROAD, BARANGAY MAPANTIG, MUNICIPALITY OF ISULAN, PROVINCE OF SULTAN KUDARAT	ADDED CONSTRUCTION SERVICES (56115)	9,814,553.08	Completed	February 15, 2024	July 26, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0032	CONSTRUCTION OF ROAD, BARANGAY POLOMOLOK, MUNICIPALITY OF COLUMBIO, PROVINCE OF SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	9,511,822.81	Completed	February 15, 2024	May 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0033	CONSTRUCTION OF ROAD, FROM BARANGAY ROMUALDEZ TO BARANGAY KALANAWA 2, MUNICIPALITY OF PRESIDENT QUIRINO, PROVINCE OF SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	9,817,778.70	Completed	February 15, 2024	June 18, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0034	CONSTRUCTION OF ROAD, FROM BARANGAY KALANAWA 2, MUNICIPALITY OF PRESIDENT QUIRINO TO BARANGAY SAN RAFAEL, CITY OF TACURONG, SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	9,820,979.87	Completed	February 15, 2024	June 18, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MF0035	SAMPAO-BONITA-NATIONAL HIGHWAY IN SUPPORT TO PALM OIL PRODUCTION AND OTHER AGRICULTURAL PRODUCTS, ISULAN, SULTAN KUDARAT	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	56,368,276.89	Completed	February 15, 2024	August 21, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MF0036	NRJ POBLACION PRESIDENT QUIRINO CONNECTING TO BRGY. BAGUMBAYAN IN SUPPORT OF PALM OIL, MUSCOVADO/SUGARCANE, VEGETABLES, RICE AND CORN, PRESIDENT QUIRINO, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	9,631,760.74	Completed	February 15, 2024	June 05, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MF0037	TACURONG EAST BY-PASS ROAD FROM BRGY. SAN ANTONIO-D'LEDESMA-SAN PABLO CONNECTING TO BRGY. KALANDAGAN BARANGAY ROAD IN SUPPORT OF BANANA AND PALM OIL INDUSTRIES, TACURONG CITY, SULTAN KUDARAT	DALANON CONSTRUCTION CORPORATION (FORMERLY:DALANON CONSTRUCTION REF. SUPPLY & SERVICE) (11205)	19,348,647.11	Completed	February 15, 2024	September 22, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MF0038	JUNCTION PROVINCIAL ROAD TO NEW CEBU - PIMBALAYAN - MAMALI ROAD IN SUPPORT TO AGRI-BUSINESS INDUSTRIES, BANANA PLANTATION/PROCESSING PLANT, LAMBAYONG, SULTAN KUDARAT	EINS HANA CONSTRUCTION CORPORATION (42019)	48,837,613.74	On-Going	February 15, 2024	October 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0039	CONSTRUCTION OF ROAD, KALANAWA II - BAGUMBAYAN ROAD, PRESIDENT QUIRINO, SULTAN KUDARAT PROVINCE	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:SOPHIA CONSTRUCTION AND SUPPLY) (33484)	57,784,042.76	On-Going	April 12, 2024	December 24, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0040	COMPLETION OF MULTI PURPOSE BUILDING SANGGUNIANG KABATAAN HALL, BARANGAY POBLACION, COLUMBIO, SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	3,949,682.22	Completed	April 12, 2024	August 19, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0041	CONSTRUCTION OF MULTI PURPOSE BUILDING SANGGUNIANG KABATAAN HALL, BARANGAY POBLACION, PRESIDENT QUIRINO, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	7,900,556.27	Completed	April 12, 2024	December 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0042	CONSTRUCTION OF MULTI PURPOSE BUILDING SANGGUNIANG KABATAAN HALL, OLD CAPITOL, BARANGAY KALAWAG 2, ISULAN, SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	7,900,008.87	On-Going	April 12, 2024	October 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0043	CONSTRUCTION OF MULTI PURPOSE BUILDING SANGGUNIAN KABATAAN HALL, BARANGAY POBLACION, LAMBAYONG, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	7,899,764.31	On-Going	April 12, 2024	December 07, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0044	CONSTRUCTION OF SAN PABLO ELEMENTARY SCHOOL MINI GYM, BARANGAY SAN PABLO, TACURONG CITY, SULTAN KUDARAT	C E K CONSTRUCTION AND WATER SUPPLY (13713)	1,977,021.86	Completed	May 08, 2024	August 10, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALA RIVER (IMPAO-DANSULI SECTION), ISULAN, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	47,943,654.07	Completed	May 08, 2024	November 27, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0046	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALA RIVER (DANSULI-KALAWAG SECTION), ISULAN, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	47,950,995.57	Completed	May 08, 2024	December 16, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0047	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALA RIVER PUROK MABUHAY , BRGY.BAMBAD, ISULAN, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	48,119,216.27	Completed	May 15, 2024	December 23, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MF0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALA RIVER PUROK PRINSIPE, KOLAMBOG, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	48,112,936.13	Completed	May 15, 2024	December 02, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0061	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) MAUNO E/S, COLUMBIO, SULTAN KUDARAT, CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) SAL-NAONG E/S, COLUMBIO, SULTAN KUDARAT, CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) LIMONZO E/S, COLUMBIO, SULT	FPJ CONSTRUCTION AND SUPPLY (28493)	2,878,133.43	Completed	July 04, 2024	September 26, 2024	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING (WITHIN THE NARRA PARK COMPOUND), ISULAN, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	9,871,179.05	Completed	August 12, 2024	February 28, 2025	100.00
Sultan Kudarat 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MF0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW BUILDING FOR PROVINCIAL HOSPITAL) BRGY. SAMPAO, ISULAN, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	29,673,844.22	On-Going	August 19, 2024	July 27, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0002	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD - K1978 + (-148) - K1978 + (-105)	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	4,688,464.00	Completed	January 31, 2024	May 03, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0007	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD - K1923+070 - K1923+160, K1923+168 - K1923+315	L.S.D. CONSTRUCTION & SUPPLIES (8980)	135,087,353.25	Completed	March 25, 2024	January 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0008	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD - K1923 + 879 - K1924 + 014, K1924 + 513 - K1924 + 660	L.S.D. CONSTRUCTION & SUPPLIES (8980)	141,855,000.00	Completed	March 25, 2024	January 11, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0009	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD - K1925+000 - K1925+246	JARGON CONSTRUCTION & SUPPLY (23474)	86,819,946.38	Completed	March 25, 2024	October 29, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0010	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD (S00737MN) - K1995+300 - K1995+600, PALIMBANG, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	39,098,367.00	Completed	March 25, 2024	October 19, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24MH0014	ROAD WIDENING - AWANG-UPI-LEBAK-KALAMANSIG-PALIMBANG-SARANGANI RD - K1942+946 - K1943+031, K1943+085 - K1943+155	JV CONSTECH (35974)	4,556,995.07	Completed	March 25, 2024	May 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24MH0019	CONSTRUCTION OF MALALAG CIS PROTECTION DIKE, PALIMBANG, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	21,174,615.00	Completed	March 25, 2024	September 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MH0024	CONSTRUCTION OF CONCRETE ROAD - NRJ TO SITIO SEWAL LEADING TO LAGBASAN CAVE PASSING THRU BURIAL CAVE, BRGY. KUDEN, SEN. NINOY AQUINO, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	14,438,428.44	Completed	March 25, 2024	September 27, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MH0025	CONSTRUCTION OF CONCRETE ROAD - ROAD IN LIMULAN TO PUSOT AREA LEADING TO MARKET AND PROCESSING CENTER IN SUPPORT OF COFFEE, COCONUT, AND CORN INDUSTRIES, BRGY. LIMULAN, KALAMANSIG, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	50,662,270.67	Completed	March 25, 2024	April 27, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MH0026	CONSTRUCTION OF CONCRETE ROAD - ROAD FROM NHJ - BRGY. KADI - BRGY. BUGSO - SITIO BALITE - SITIO SAPALE AND CROSSING BUGSO - LANDFILL IN SUPPORT TO AGRIBUSINESS ESTABLISHMENT, SENATOR NINOY AQUINO, SULTAN KUDARAT	JARGON CONSTRUCTION & SUPPLY (23474)	24,499,995.19	Completed	March 25, 2024	September 01, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24MH0027	CONSTRUCTION OF CONCRETE ROAD - BRGY. BASAK-VILLAMONTE-CAPILAN CONNECTING TO NEW CALINOG IN SUPPORT OF BAMBOO AND COFFEE PLANTATION, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	24,500,000.00	Completed	March 25, 2024	September 21, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0028	CONSTRUCTION OF BRIDGE (PHASE 2), BARANGAY KALAMONGOG, LEBAK, SULTAN KUDARAT	DIORDAN CONSTRUCTION (36428)	13,859,929.76	Completed	April 30, 2024	March 22, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TRAN, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	4,924,487.07	Completed	March 25, 2024	July 02, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION, KALAMANSIG, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	4,941,664.10	Completed	March 25, 2024	June 22, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0031	CONSTRUCTION (COMPLETION) OF KALAMANSIG MULTI-PURPOSE BUILDING (MUNICIPAL GYMNASIUM), BARANGAY POBLACION, KALAMANSIG, SULTAN KUDARAT	ALBANOR CONSTRUCTION (41645)	9,899,998.86	Completed	March 21, 2024	March 05, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BALUAN NATIONAL HIGH SCHOOL, BARANGAY BALUAN, PALIMBANG, SULTAN KUDARAT	RNS CONSTRUCTION ENGINEERING (34046)	2,966,990.38	Completed	January 31, 2024	June 17, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY CHUA, BAGUMBAYAN, SULTAN KUDARAT	CASTILLANES CONSTRUCTION AND SUPPLY (41169)	1,979,966.93	Completed	March 11, 2024	June 09, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY DUMOLOL, PALIMBANG, SULTAN KUDARAT	RNS CONSTRUCTION ENGINEERING (34046)	2,966,989.62	Completed	January 31, 2024	June 13, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY KRAAN, PALIMBANG, SULTAN KUDARAT	BULANAN CONSTRUCTION (49138)	2,966,576.61	Completed	January 31, 2024	May 29, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY MAGSAYSAY, ESPERANZA, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	1,979,993.42	Completed	March 11, 2024	June 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY MILBUK, PALIMBANG, SULTAN KUDARAT	BULANAN CONSTRUCTION (49138)	2,966,338.16	Completed	March 18, 2024	August 26, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY POBLACION, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	2,306,807.74	Completed	February 26, 2024	May 29, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), CAPILAN ELEMENTARY SCHOOL, BARANGAY CAPILAN, LEBAK, SULTAN KUDARAT	ALBANOR CONSTRUCTION (41645)	2,696,088.78	Completed	January 31, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), DATU WASAY ELEMENTARY SCHOOL, BARANGAY DATU WASAY, KALAMANSIG, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	2,969,870.29	Completed	January 31, 2024	June 20, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), DON MARCELINO CONCHA MEMORIAL ELEMENTARY SCHOOL, BARANGAY TAGUISA, LEBAK, SULTAN KUDARAT	ALBANOR CONSTRUCTION (41645)	2,639,431.10	Completed	March 11, 2024	July 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), GUINTALES ELEMENTARY SCHOOL, BARANGAY POLOY-POLOY, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	2,902,439.77	Completed	January 31, 2024	June 03, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), KIPONGET CENTRAL SCHOOL, BARANGAY KIPONGET, PALIMBANG, SULTAN KUDARAT	BULANAN CONSTRUCTION (49138)	2,966,894.46	Completed	January 31, 2024	August 12, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0047	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), KULAMAN ELEMENTARY SCHOOL, BARANGAY KULAMAN, SEN. NINOY AQUINO, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	2,776,854.28	Completed	January 31, 2024	June 19, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), LANGGAL NATIONAL HIGH SCHOOL, BARANGAY LANGGAL, SENATOR NINOY AQUINO, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	2,840,238.39	Completed	January 31, 2024	June 01, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), LIMULAN INTEGRATED SCHOOL, BARANGAY LIMULAN, KALAMANSIG, SULTAN KUDARAT	ALBANOR CONSTRUCTION (41645)	2,738,370.52	Completed	January 31, 2024	June 01, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), MALOK ELEMENTARY SCHOOL, BARANGAY DALADAP, ESPERANZA, SULTAN KUDARAT	CASTILLANES CONSTRUCTION AND SUPPLY (41169)	2,482,073.42	Completed	January 31, 2024	June 02, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), NEW PANAY ELEMENTARY SCHOOL, BARANGAY NEW PANAY, ESPERANZA, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	2,603,476.17	Completed	January 31, 2024	June 02, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0052	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), NUMO INTEGRATED SCHOOL, BARANGAY NUMO, ESPERANZA, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	2,802,570.70	Completed	January 31, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0053	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), PANSUD ELEMENTARY SCHOOL, BARANGAY PANSUD, LEBAK, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	2,319,569.52	Completed	February 26, 2024	June 27, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), SABANAL NATIONAL HIGH SCHOOL, BARANGAY SABANAL, KALAMANSIG, SULTAN KUDARAT	JV CONSTECH (35974)	2,961,712.76	Completed	February 26, 2024	June 24, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), STA. CLARA ELEMENTARY SCHOOL, BARANGAY STA. CLARA, KALAMANSIG, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	2,656,059.98	Completed	January 31, 2024	June 11, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BANALI, SENATOR NINOY AQUINO, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	2,424,949.37	Completed	January 31, 2024	May 29, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BASAG, SENATOR NINOY AQUINO, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	2,395,485.35	Completed	February 26, 2024	June 25, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUENAFLORES, SENATOR NINOY AQUINO, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	2,461,831.02	Completed	February 26, 2024	July 02, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUGSO, SENATOR NINOY AQUINO, SULTAN KUDARAT	CS CONST. AND SUPPLY INC. (FORMERLY: CS CONSTRUCTION AND SUPPLY) (24237)	2,473,695.42	Completed	January 31, 2024	July 03, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUSOK, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	1,979,850.38	Completed	January 31, 2024	May 02, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KEYTODAC, LEBAK, SULTAN KUDARAT	ALBANOR CONSTRUCTION (41645)	1,979,998.63	Completed	January 31, 2024	April 30, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KINAYAO, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	1,979,908.70	Completed	January 31, 2024	May 03, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LAGUINDING, ESPERANZA, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	2,474,997.71	Completed	February 26, 2024	May 25, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LUPOKEN, PALIMBANG, SULTAN KUDARAT	BULANAN CONSTRUCTION (49138)	1,977,537.27	Completed	March 11, 2024	July 09, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAMANTINGAN, ESPERANZA, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	2,307,936.13	Completed	February 26, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0066	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION III, LEBAK, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	2,841,426.93	Completed	February 26, 2024	June 24, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SISON, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	1,823,295.97	Completed	January 31, 2024	May 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLAMONTE, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	1,974,545.65	Completed	January 31, 2024	July 01, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0071	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLAMOR, ESPERANZA, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	1,868,286.30	Completed	January 31, 2024	May 29, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BAI SARIPINANG NATIONAL HIGH SCHOOL, BARANGAY BAI SARIPINANG, BAGUMBAYAN, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	4,520,153.70	Completed	January 31, 2024	September 03, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY NULING, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	4,515,353.82	Completed	January 31, 2024	August 30, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY SALAMAN, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	4,265,703.41	Completed	February 26, 2024	September 09, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KANGKONG, ESPERANZA, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	4,619,178.44	Completed	February 09, 2024	June 24, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALISBONG, PALIMBANG, SULTAN KUDARAT	BULANAN CONSTRUCTION (49138)	4,946,510.21	Completed	January 31, 2024	September 19, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STO. NIÑO, BAGUMBAYAN, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	4,788,855.62	Completed	March 22, 2024	October 05, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0078	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY TITULOK, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	1,951,291.29	Completed	January 31, 2024	April 29, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MH0079	CONSTRUCTION OF EMPLOYEES QUARTERS AT DPWH-SULTAN KUDARAT 2ND DISTRICT ENGINEERING OFFICE, LEBAK, SULTAN KUDARAT	EQUICON ENGINEERING SERVICES (42223)	12,370,142.70	Completed	March 20, 2024	November 30, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24MH0080	CONSTRUCTION OF MULTI PURPOSE BUILDING AT DPWH SULTAN KUDARAT 2ND DISTRICT ENGINEERING OFFICE, LEBAK, SULTAN KUDARAT	EQUICON ENGINEERING SERVICES (42223)	48,998,622.93	Completed	February 26, 2024	February 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0081	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DUMANGAS NUEVO, KALAMANSIG, SULTAN KUDARAT	JV CONSTECH (35974)	1,906,909.35	Completed	January 31, 2024	July 05, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CAPITOL EXTENSION), LEBAK, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	19,800,000.00	Completed	June 26, 2024	July 27, 2025	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0083	REHABILITATION OF GYMNASIUM, BAGUMBAYAN CENTRAL ELEMENTARY SCHOOL, BRGY. POBLACION, BAGUMBAYAN, SULTAN KUDARAT	PLUMBS ENGINEERING AND CONSTRUCTION (42043)	4,786,751.94	Completed	March 25, 2024	August 31, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0084	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BOLEBAK, LEBAK, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	1,960,198.18	Completed	March 21, 2024	July 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BARURAO II, LEBAK, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	3,911,448.15	Completed	March 18, 2024	July 31, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0086	CONSTRUCTION (COMPLETION) OF GYMNASIUM, BABATO ELEMENTARY SCHOOL, BRGY. TRAN, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	2,961,796.06	Completed	March 11, 2024	August 21, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KISEK, PALIMBANG, SULTAN KUDARAT	JV CONSTECH (35974)	4,945,444.57	Completed	March 11, 2024	August 21, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0088	CONSTRUCTION (COMPLETION) OF GYMNASIUM, BRGY. LAGUBANG, SEN. NINOY AQUINO, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	2,242,329.73	Completed	March 21, 2024	August 09, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0089	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BRGY. KUDEN, SEN. NINOY AQUINO, SULTAN KUDARAT	FPJ CONSTRUCTION AND SUPPLY (28493)	2,821,140.85	Completed	March 25, 2024	July 23, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0090	CONSTRUCTION (COMPLETION) OF GYMNASIUM, LANGGAL NATIONAL HIGH SCHOOL, BRGY. LANGGAL, SENATOR NINOY AQUINO, SULTAN KUDARAT	BULLDOG ENGINEERING (52552)	2,874,445.40	Completed	March 11, 2024	July 08, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0091	CONSTRUCTION (COMPLETION) OF GYMNASIUM, BRGY. PARIL, KALAMANSIG, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	1,568,158.33	Completed	March 18, 2024	June 22, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0092	CONSTRUCTION (COMPLETION) OF GYMNASIUM, BRGY. AURELIO F. FREIRES SR., LEBAK, SULTAN KUDARAT	PSN CONSTRUCTION & SUPPLY (40065)	2,400,750.00	Completed	April 25, 2024	July 23, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0093	CONSTRUCTION ROAD, BARANGAY SALABACA TO BARANGAY DALADAP (PHASE 1), ESPERANZA, SULTAN KUDARAT	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES, INC. (42829)	29,379,046.60	Completed	April 30, 2024	October 10, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING(DISTRICT HOSPITAL), SENATOR NINOY AQUINO, SULTAN KUDARAT	KANAWAY BUILDERS CORPORATION (37886)	19,799,998.93	On-Going	July 03, 2024	August 23, 2025	95.29



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:37 PM



Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0095	CONSTRUCTION (COMPLETION) OF GYMNASIUM, BRGY. PURIKAY, LEBAK, SULTAN KUDARAT	JV CONSTECH (35974)	2,968,237.04	Completed	March 20, 2024	August 09, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0096	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. STA. MARIA, KALAMANSIG, SULTAN KUDARAT	JV CONSTECH (35974)	2,314,117.13	Completed	April 25, 2024	October 05, 2024	100.00
Sultan Kudarat 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24MH0112	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM	ALBANOR CONSTRUCTION (41645)	2,893,016.36	Completed	June 05, 2024	October 26, 2024	100.00