



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0001	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING-SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0083+000 - K0084+000	G.T.J. CONSTRUCTION (42452)	36,542,471.59	Completed	January 30, 2024	November 03, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0002	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUANGAN, TORRIJOS, MARINDUQUE	T.N.G. CONSTRUCTION CORPORATION (46729)	2,937,873.25	Completed	January 30, 2024	May 13, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SIHI ELEMENTARY SCHOOL, BARANGAY SIHI, BUENAVISTA, MARINDUQUE	G.T.J. CONSTRUCTION (42452)	6,892,143.61	Completed	January 30, 2024	August 26, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATANDANG GASAN, GASAN, MARINDUQUE	T.N.G. CONSTRUCTION CORPORATION (46729)	6,890,565.01	Completed	January 30, 2024	July 22, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AGOT, BOAC, MARINDUQUE	DREAMWELL MASTER BUILDER INC. (47538)	6,923,948.43	Completed	January 30, 2024	September 15, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CATUBUGAN, BOAC, MARINDUQUE	ARMAR CONSTRUCTION (45384)	6,925,793.04	Completed	January 30, 2024	September 20, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LIBJO, SANTA CRUZ, MARINDUQUE	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	6,789,437.36	Completed	January 30, 2024	August 24, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUGOS, BOAC, MARINDUQUE	DREAMWELL MASTER BUILDER INC. (47538)	6,903,939.01	Completed	January 30, 2024	September 21, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0009	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, DR. DAMIAN REYES RD (BOAC SIDE) - K0006+171 - K0006+540	SAMARAH CONSTRUCTION AND SUPPLY (47174)	10,160,871.98	Completed	January 30, 2024	April 01, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0010	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MOGPOG-BALANACAN PORT RD - K0010+557 - K0010 + 761	SAMARAH CONSTRUCTION AND SUPPLY (47174)	4,882,355.39	Completed	January 30, 2024	March 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0011	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0054+890 - K0056+640	MRRM TRADING & CONSTRUCTION (19657)	35,610,567.96	Completed	January 30, 2024	June 22, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0012	CONSTRUCTION OF BINTAKAY-CAPAYANG ROAD, MOGPOG - MARINDUQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	48,897,249.39	Completed	January 30, 2024	October 26, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAGPO, TORRIJOS, MARINDUQUE	SAMARAH CONSTRUCTION AND SUPPLY (47174)	6,925,697.17	Completed	January 30, 2024	October 20, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0014	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG MARINDUQUE CIRCUMFERENTIAL ROAD (S00001MQ) - K0105+000 - K0119+000 GASAN TO BOAC, MARINDUQUE	T.N.G. CONSTRUCTION CORPORATION (46729)	5,932,193.39	Completed	January 30, 2024	March 18, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0015	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, AND PAVEMENT MARKINGS ALONG MARINDUQUE CIRCUMFERENTIAL ROAD (S00001MQ) - K0000+000-K0012+000, BOAC TO MOGPOG, MARINDUQUE	T.N.G. CONSTRUCTION CORPORATION (46729)	5,677,506.07	Completed	January 30, 2024	March 18, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0016	CONSTRUCTION OF ROAD, BARANGAY MALBOG, BUENAVISTA, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	4,822,384.29	Completed	January 30, 2024	June 23, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0017	CONSTRUCTION OF ROAD, BARANGAY TAPUYAN, GASAN, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	4,598,004.28	Completed	January 30, 2024	March 25, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0018	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MARINDUQUE CIRCUMFERENTIAL RD - K0050+340 - K0051+329	JEDIDIAH CONSTRUCTION (51133)	27,880,839.18	Completed	January 30, 2024	July 17, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EA0019	CONSTRUCTION/IMPROVEMENT OF KAY DUKE ROAD LEADING TO TOURISM DESTINATION, TORRIJOS, MARINDUQUE	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	28,946,312.21	Completed	February 19, 2024	January 14, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EA0021	CONSTRUCTION/IMPROVEMENT OF ROAD LEADING TO LAMBINGAN FALLS, BOAC, MARINDUQUE	G.T.J. CONSTRUCTION (42452)	45,637,590.35	Completed	February 19, 2024	September 02, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALIIS, SANTA CRUZ, MARINDUQUE	ARMAR CONSTRUCTION (45384)	6,493,102.09	Completed	January 30, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0026	REHABILITATION OF IHATUB - MANSIWAT - ISOK ROAD, BOAC, MARINDUQUE	SARGASSO CONSTRUCTION & DEVELOPMENT CORP. (6587)	91,111,366.73	On-Going	February 22, 2024	September 04, 2025	92.37
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0027	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SANTOL FLOOD CONTROL, BOAC, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	18,214,714.08	Completed	January 30, 2024	July 10, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION, TORRIJOS, MARINDUQUE	SAMARAH CONSTRUCTION AND SUPPLY (47174)	6,927,884.53	Completed	January 30, 2024	April 26, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DATING BAYAN, SANTA CRUZ, MARINDUQUE	G.T.J. CONSTRUCTION (42452)	6,893,177.84	Completed	January 30, 2024	October 20, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0031	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF POCTOY FLOOD CONTROL, BOAC, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	67,545,243.00	Completed	February 19, 2024	October 28, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0032	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL ALONG MOGPOG RIVER, BRGY. MAGAPUA, MOGPOG, MARINDUQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,495,098.79	Completed	February 19, 2024	May 01, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0033	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF BAMBAN FLOOD CONTROL, BOAC, MARINDUQUE	G.T.J. CONSTRUCTION (42452) / R.R. ENCABO CONSTRUCTORS INCORPORATED (FORMERLY RR (14716)	67,544,604.27	Completed	February 19, 2024	November 20, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0034	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF OGBAC FLOOD CONTROL, BOAC, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950) / G.T.J. CONSTRUCTION (42452)	88,629,520.01	Completed	February 19, 2024	November 23, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0035	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAWIRAN RIVER, STA. CRUZ, MARINDUQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,495,228.29	Completed	February 19, 2024	April 20, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0036	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TIPO RIVER, BUENAVISTA, MARINDUQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,495,777.91	Completed	February 19, 2024	March 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0037	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF LAON MATAAS NA BAYAN CIS PROTECTION WORKS, MOGPOG, MARINDUQUE	T.N.G. CONSTRUCTION CORPORATION (46729)	9,602,077.29	Completed	January 30, 2024	April 29, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0038	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0000+000 - K0001+000, K0003+264 - K0004+000, K0027+786-K0028+930	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	80,656,869.68	On-Going	February 22, 2024	November 23, 2025	96.11
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0039	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0037+687 - K0039+000	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	74,989,619.04	Completed	July 10, 2024	April 09, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0040	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, MOGPOG - BALANACAN PORT RD - K0013+000 - K0013+168, K0013+642 - K0014+203, K0014+317 - K0015+335	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	56,915,431.17	Completed	January 30, 2024	March 20, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0041	WIDENING OF PERMANENT BRIDGES-BACONG -BACONG BR. (B00020MQ) ALONG MARINDUQUE CIRCUMFERENTIAL RD (PHASE II)	CFC FIBER CONSTRUCTION CORPORATION (39860)	8,817,732.06	Completed	January 30, 2024	September 06, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. HUPI, SANTA CRUZ, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	3,851,383.93	Completed	January 30, 2024	August 16, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0043	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. I, BUENAVISTA, MARINDUQUE	OEM BUILDERS (34768)	1,921,593.85	Completed	January 30, 2024	April 27, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0044	ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0001+832 - K0002+340	G.T.J. CONSTRUCTION (42452)	28,709,459.87	Completed	January 30, 2024	November 27, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0045	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0026+000- K0026+300, K0033+845 -K0034+033, K0034+300- K0034+627, K0041+300 - K0041+863	KURDZ CONSTRUCTION (45595)	26,408,049.98	Completed	January 30, 2024	September 19, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EA0046	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- SECONDARY ROADS, MARINDUQUE CIRCUMFERENTIAL RD - K0047+589 -K0048+000	JAICA CONST. CORP (44541)	17,102,516.84	Completed	January 30, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0047	REHABILITATION OF MULTI-PURPOSE BUILDING BRGY. DULONG BAYAN, MOGPOG, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	6,756,250.28	Completed	January 30, 2024	July 22, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0048	REHABILITATION OF MULTI-PURPOSE BUILDING BRGY. MATAAS NA BAYAN, MOGPOG, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	6,925,058.19	Completed	January 30, 2024	July 22, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0049	REHABILITATION OF MULTI-PURPOSE BUILDING BRGY. BINTAKAY, MOGPOG, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	6,927,858.21	Completed	January 30, 2024	July 22, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0050	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), BUENAVISTA, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	54,034,835.52	Completed	February 19, 2024	March 05, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0051	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), TORRIJOS, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	48,995,543.91	Completed	January 30, 2024	March 28, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0052	CONSTRUCTION OF FLOOD CONTROL, BRGY. BACHAO-IBABA, GASAN, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	4,948,075.66	Completed	January 30, 2024	April 12, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0053	CONSTRUCTION OF FLOOD CONTROL, BRGY. IHATUB, BOAC, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	4,947,817.66	Completed	January 30, 2024	April 12, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MENDEZ, MOGPOG, MARINDUQUE	JEDIDIAH CONSTRUCTION (51133)	6,739,398.78	Completed	February 27, 2024	October 01, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. MASIGA, GASAN, MARINDUQUE	TRI-DAN-J CONSTRUCTION AND TRADING (44045)	1,936,717.71	Completed	February 27, 2024	May 25, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0056	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. PAG-ASA, SANTA CRUZ, MARINDUQUE	G.T.J. CONSTRUCTION (42452)	6,858,718.19	Completed	April 08, 2024	September 29, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO BINUNGA, BRGY. YOOK, BUENAVISTA, MARINDUQUE	OEM BUILDERS (34768)	6,879,410.83	Completed	February 27, 2024	October 03, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0058	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NANGKA, TORRIJOS, MARINDUQUE	G.T.J. CONSTRUCTION (42452)	6,858,719.64	Completed	February 27, 2024	October 02, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0059	REHABILITATION OF MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT PLAN AT LUZON DATUM, BARANGAY HINANGGAYON, MOGPOG, MARINDUQUE	NORTHERN BUILDERS (8789)	29,679,848.19	Completed	February 27, 2024	January 06, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0071	REHABILITATION OF TAMAYO-MORALES-ALOBO ROAD, STA. CRUZ, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950) / G.T.J. CONSTRUCTION (42452)	96,489,805.07	Completed	March 18, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0072	CONSTRUCTION OF BAHU-TAPUYAN ROAD, GASAN, MARINDUQUE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,483,709.20	Completed	March 15, 2024	September 26, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0073	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BUNGANAY RIVER, BOAC, MARINDUQUE	SQUARE CUBE CONSTRUCTION(FORMERLY SQUARE CUBE TRAD (25120)	48,995,870.00	Completed	March 15, 2024	September 29, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0074	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BALAGASAN FLOOD CONTROL, BOAC, MARINDUQUE	SQUARE CUBE CONSTRUCTION(FORMERLY SQUARE CUBE TRAD (25120)	87,810,398.00	Completed	March 15, 2024	December 18, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EA0075	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BALIMBING FLOOD CONTROL, BOAC, MARINDUQUE	MRRM TRADING & CONSTRUCTION (19657)	87,809,976.28	Completed	March 13, 2024	December 15, 2024	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AMPHITHEATER -PHASE 2) OF PULANG LUPA, BARANGAY BOLO, TORRIJOS, MARINDUQUE	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950) / G.T.J. CONSTRUCTION (42452)	67,562,601.74	On-Going	April 15, 2024	June 28, 2025	89.37
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0077	REHABILITATION OF MARINDUQUE CONVENTION CENTER, CAPITOL COMPOUND, BRGY. BANGBANGALON, BOAC, MARINDUQUE	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	96,500,167.15	Completed	April 15, 2024	August 27, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AMPHITHEATER), BRGY. BOLO, TORRIJOS, MARINDUQUE (PHASE II)	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	58,210,306.77	Completed	April 08, 2024	June 17, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0079	CONSTRUCTION OF SUMANGGA - DANA O ROAD, MOGPOG, MARINDUQUE	SQUARE CUBE CONSTRUCTION(FORMERLY SQUARE CUBE TRAD (25120)	98,989,977.98	Completed	April 15, 2024	March 10, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0080	CONSTRUCTION OF BALANACAN COASTAL ROAD, MOGPOG, MARINDUQUE (PACKAGE 1)	ZUIDEN BUILDERS INC. (44108) / MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	98,985,139.61	Completed	April 08, 2024	March 28, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0081	CONSTRUCTION OF BALANACAN COASTAL ROAD, MOGPOG, MARINDUQUE (PACKAGE 2)	ZUIDEN BUILDERS INC. (44108) / MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	98,988,994.93	Completed	April 08, 2024	July 01, 2025	100.00
Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0084	IMPROVEMENT OF MUNICIPAL WATERWORKS SYSTEM (FIRST PHASE), STA. CRUZ, MARINDUQUE	NORTHERN BUILDERS (8789)	120,594,472.85	Completed	April 24, 2024	April 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Marinduque District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EA0085	RAINWATER COLLECTORS IN PUBLIC FACILITIES, MAHINHIN E/S, BOAC, BOGNIYAN NHS, GASAN, YOOK NHS, BUENAVISTA, HINADHARAN E/S, MOGPOG, MASAGUISI NHS, STA. CRUZ, MASAGUISI E/S, STA. CRUZ, TALAWAN E/S, TORRIJOS	OEM BUILDERS (34768)	2,801,570.78	Completed	May 02, 2024	June 15, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00001	NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD, K0057+460-K0064+994 (INTERMITTENT SECTIONS), MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	148,205,275.65	On-Going	July 04, 2024	September 01, 2025	40.47
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00002	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BOAC-MOGPOG BY-PASS ROAD, MARINDUQUE	R.R. ENCABO CONSTRUCTORS INCORPORATED (FORMERLY RR (14716)	97,777,777.77	On-Going	March 09, 2024	May 12, 2025	67.71
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00003	FLOOD MANAGEMENT PROGRAM- CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF GASAN SHORE PROTECTION/BOULEVARD, GASAN, MARINDUQUE	SARGASSO CONSTRUCTION & DEVELOPMENT CORP. (6587)	241,249,098.48	On-Going	March 02, 2024	February 24, 2025	87.29
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00004	FLOOD MANAGEMENT PROGRAM- CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF MOGPOG SHORE PROTECTION/BOULEVARD, MOGPOG, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	241,246,446.64	On-Going	March 02, 2024	May 02, 2025	73.93
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00005	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF BUENAVISTA SHORE PROTECTION, BUENAVISTA, MARINDUQUE	SARGASSO CONSTRUCTION & DEVELOPMENT CORP. (6587)	238,897,993.95	On-Going	March 02, 2024	February 24, 2025	87.46
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00006	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF STA. CRUZ SHORE PROTECTION, SANTA CRUZ, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	239,937,256.94	On-Going	March 02, 2024	February 24, 2025	63.22
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00010	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION OF NAGAPI RIVERBANK PROTECTION WORKS ALONG NAGAPI RIVER (UPSTREAM RIGHTSIDE), SABLAYAN, OCCIDENTAL MINDORO	GOLDEN J'S CONSTRUCTION SERVICES (51135)	192,997,550.57	Completed	March 02, 2024	February 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00012	SPECIAL ROAD FUND-MOTOR VEHICLE USE'S CHANGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY STRUCTURE ALONG MINDORO WEST COASTAL ROAD, K0229+(-871)-K0263+000 (INTERMITTENT SECTIONS), OCCIDENTAL MINDORO	D.T. RECIO INCORPORATED (44927)	289,497,869.74	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00013	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHANGE AS PER R.A. 11239- MINDORO WEST COASTAL ROAD, K0278+000-K0296+666 (INTERMITTENT SECTIONS), OCCIDENTAL MINDORO	JIIK CONSTRUCTION SERVICES (50966)	289,497,147.48	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00014	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD CONTROL STRUCTURE ALONG NAGAPI RIVER, CALINTAAN, OCC. MINDORO	MARCBILT CONSTRUCTION, INC. (21844)	191,067,795.20	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00015	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITH MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURES ALONG ABRA DE ILOG RIVER, CABACAO SECTION, ABRA DE ILOG, OCC. MINDORO	GOLDEN J'S CONSTRUCTION SERVICES (51135)	241,234,859.21	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00016	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITH MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG ABRA DE ILOG RIVER, PERLAS SECTION, WAWA, ABRA DE ILOG, OCC. MINDORO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	241,245,423.32	On-Going	March 02, 2024	May 16, 2025	83.23
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00017	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STUCTURE ALONG ABRA DE ILOG RIVER, SITIO KULI-KULI SECTION, ARMADO, ABRA DE ILOG, OCC. MINDORO	GOLDEN J'S CONSTRUCTION SERVICES (51135)	241,246,624.54	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00018	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG ABRA DE ILOG, SITIO KALINYAWAN SECTION, SAN VICENTE, ABRA DE ILOG, OCC. MINDORO	ANORE CONSTRUCTION (34048)	232,634,497.81	On-Going	March 02, 2024	February 24, 2025	72.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00019	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PATRICK RIVER, BRGY. TAGUMPAY SECTION, PHASE I, SABLAYAN, OCC. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	278,847,987.98	On-Going	March 02, 2024	February 24, 2025	93.63
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00020	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD DIKE ALONG PATRICK RIVER, BRGY. TAGUMPAY SECTION, PHASE II, SABLAYAN, OCC. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,707,592.29	On-Going	March 02, 2024	February 24, 2025	92.12
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00021	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PATRICK RIVER, BRGY. VICTORIA SECTION, PHASE II, SABLAYAN, OCC. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,567,025.37	On-Going	March 02, 2024	February 24, 2025	86.07
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00022	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PATRICK RIVER, BRGY. VICTORIA SECTION, PHASE I, SABLAYAN, OCC. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	280,163,941.54	On-Going	March 02, 2024	February 24, 2025	84.50
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00023	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PATRICK RIVER, BRGY. VICTORIA SECTION, PHASE III, SABLAYAN, OCC. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	287,121,999.83	On-Going	March 02, 2024	February 24, 2025	84.93
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00024	BASIC INFRASTRUCTURE PROGRAM (BIP)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF LIGAYA-STA. LUCIA COASTAL ROAD (STA. LUCIA SECTION), SABLAYAN, OCC. MINDORO	ANORE CONSTRUCTION (34048)	247,496,500.13	On-Going	March 02, 2024	February 24, 2025	79.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00025	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ILVITA RIVERBANK PROTECTION WORKS ALONG AMNAY RIVER (DOWNSTREAM), SABLAYAN, OCC. MINDORO	ANORE CONSTRUCTION (34048)	238,285,986.15	On-Going	March 02, 2024	September 06, 2025	80.11
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00026	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURE ALONG MINDORO WEST COASTAL ROAD, K0324+300-K0340+000 (INTERMITTENT SECTIONS), OCC. MINDORO	JIIK CONSTRUCTION SERVICES (50966)	241,247,506.24	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00027	SPECIAL ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURE ALONG MINDORO WEST COASTAL ROAD, K0353+000-K0369+000 (INTERMITTENT SECTIONS), OCC. MINDORO	GOLDEN J'S CONSTRUCTION SERVICES (51135)	241,247,398.67	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00028	NETWORK DEVELOPMENT PROGRAM- CONST. OF MISSING LINKS/NEW ROADS, MINDORO ISLAND CIRCUMFERENTIAL ROAD (PTO. GALERA-ABRA DE ILOG), PACKAGE C, OCC. MINDORO	JELSIE CONSTRUCTION & SUPPLY (44943)	139,556,112.65	On-Going	March 09, 2024	November 04, 2024	65.17
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00029	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD- K0051+781- K0051+870, MARINDUQUE	EIGHT J'S CONSTRUCTION SERVICES (41912)	192,996,368.18	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00030	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD, K0051+870- K0051+959, MARINDUQUE	ALRIE CONSTRUCTION SERVICES (54139)	192,997,042.05	On-Going	March 23, 2024	May 31, 2025	93.36
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00031	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD, K0051+959- K0052+000; K0052+400-K0052+448, MARINDUQUE	ALRIE CONSTRUCTION SERVICES (54139)	192,996,159.40	On-Going	March 23, 2024	March 17, 2025	84.94



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00032	FLOOD MANAGEMENT PROGRAM-CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONST. OF PALUAN SHORE PROTECTION AND CAUSEWAY DEVELOPMENT, SITIO MALUGAO SECTION, OCC. MINDORO	D.T. RECIO INCORPORATED (44927)	241,244,808.16	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00033	ASSET PRESEVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- CALAPAN SOUTH ROAD- K00012+000-K0041+987 (INTWERMITTENT SECTIONS), ORIENTAL MINDORO	STX ENTERPRISES (21547)	179,985,378.38	Completed	March 23, 2024	October 28, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00034	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS- CONST. OF ROAD DIKE/ESPLANADE ALONG PANGALAN RIVER (LEFT SIDE), NAUJAN, OR. MINDORO	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	289,496,391.78	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00035	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES SND DRAINAGE SYSTEMS- CONST. OF ROAD DIKE/ESPLANADE ALONG SITIO ANDUYANAN, PALUAN, OCC. MINDORO	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	289,495,739.75	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00036	FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONST. OF ROAD DIKE/ESPLANADE ALONG PANGALAN RIVER (RIGHT SIDE), NAUJAN, OR. MINDORO	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	241,246,360.87	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00038	FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONST. OF FLOOD CONTROL STRUCTURE (NAUJAN SEAWALL), BRGY. ESTRELLA SECTION, NAUJAN, ORIENTAL MINDORO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	202,645,832.46	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00039	FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, SITIO DIKE, BRGY. APITONG SECTION, NAUJAN, ORIENTAL MINDORO	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	192,996,270.30	Completed	March 09, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00040	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG DULANGAN RIVER, BRGY. EVANGELISTA, PHASE I, NAUJAN, ORIENTAL MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	280,114,708.14	On-Going	March 02, 2024	February 24, 2025	77.64
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00041	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. INARAWAN, PHASE I, NAUJAN, ORIENTAL MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / EARTHLINE CONSTRUCTION (53026)	279,359,107.33	On-Going	March 02, 2024	February 24, 2025	81.64
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00042	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. INARAWAN, PHASE II, NAUJAN, OR. MINORTO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,423,243.85	On-Going	March 09, 2024	March 03, 2025	78.26
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00043	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. INARAWAN, PHASE III, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,180,286.51	On-Going	March 09, 2024	March 03, 2025	78.16
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00044	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. INARAWAN, PHASE IV, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,946,499.99	On-Going	March 02, 2024	February 24, 2025	85.55
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00045	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. TAGUMPAY, PHASE II, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,656,999.99	On-Going	March 02, 2024	February 24, 2025	87.24



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00046	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. TAGUMPAY, PHASE III, NAUJAN, ORIENTAL MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	280,065,667.94	On-Going	March 02, 2024	February 24, 2025	88.60
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00047	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. TAGUMPAY, PHASE IV, NAUJAN, ORIENTAL MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	279,859,649.99	On-Going	March 02, 2024	February 24, 2025	87.78
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00048	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG UBI RIVER, BRGY. TAGUMPAY, PHASE V, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	280,178,099.99	On-Going	March 02, 2024	February 24, 2025	90.58
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00049	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. TAGUMPAY, PHASE I, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	287,198,999.98	On-Going	March 09, 2024	March 03, 2025	85.89
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00050	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, SAPALOC SECTION, BRGY. STO. NINO, STA. 000+000-STA. 000+387.19, NAUJAN, OR. MINDORO	RAYMAN BUILDERS INC., (16023)	247,496,440.54	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00051	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, DAYAPAN SECTION, BRGY. STO. NINO, NAUJAN, OR. MINDORO	RAYMAN BUILDERS INC., (16023)	247,495,044.96	Completed	March 09, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00052	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER (EAST SIDE), SITIO MALAYA SECTION, BRGY. TAGUMPAY, NAUJAN, OR. MINDORO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	247,497,396.40	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00053	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOODMITIGATION STUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER (EAST SIDE), SITIO MALINAO SECTION, BRGY. TAGUMPAY, NAUJAN, OR. MINDORO	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	247,496,511.68	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00054	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAIMNTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OPF ROAD DIKE/ESPLANADE ALONG SITIO KATANLAWAN, PALUAN, OCC. MINDORO	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	241,246,348.72	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00055	NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS- PUERTO PRINCESA NORTH ROAD, K0087+970-K0092+993 (INTERMITTENT SECTIONS), PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	151,978,071.26	On-Going	April 05, 2024	February 27, 2025	71.28
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00056	NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS- PUERTO PRINCESA NORTH ROAD, K0140+478-K0197+919 (INTERMITTENT SECTIONS), PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	315,963,321.15	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00057	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- PUERTO PRINCESA NORTH ROAD, K0173+409-K0178+744, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	250,897,368.39	On-Going	April 05, 2024	January 20, 2025	58.94
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00058	ASSET PRESERVATION PROGRAM- PREVENTIEW MAINTENANCE- SECONDARY ROADS- PUERTO PRINCESA NORTH ROAD, K0184+382 - K0189+482, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / SCION CONSTRUCTION (33680)	241,247,168.42	Completed	March 23, 2024	January 01, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00061	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS, DR. DAMIAN REYES ROAD (BOAC SIDE), K0018+800-K0019+050, MARINDUQUE	D.T. RECIO INCORPORATED (44927)	241,247,366.29	Completed	March 23, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00062	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0088+000 - K0092+710, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,445,060.00	On-Going	May 21, 2024	December 27, 2024	68.25
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00063	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0098+787 - K0102+351, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,445,317.91	On-Going	May 21, 2024	December 27, 2024	80.55
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00070	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- PUERTO PRINCESA SOUTH ROAD, K0135+327-K0140+245 (INTERMITTENT SECTIONS), PALAWAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	154,015,021.01	Completed	March 23, 2024	September 12, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00071	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATUION OF ROADWAY LIGHTING STRUCTURE ALONG PUERTO PRINCESA SOUTH ROAD, K0095+000-K0112+669 (INTERMITTENT SECTIONS), PALAWAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	241,248,127.77	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00072	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURE ALONG PUERTO PRINCESA SOUTH ROAD, K0112+660-K0130+091 (INTERMITTENT SECTIONS), PALAWAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	241,247,222.36	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00073	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG PUERTO PRINCESA SOUTH ROAD- K0130+091-K0147+398 (INTERMITTENT SECTIONS), PALAWAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	241,247,508.92	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00075	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- MARINDUQUE CIRCUMFFERENTIAL ROAD, K0052+448- K0052+581, MARINDUQUE	JIIC CONSTRUCTION SERVICES (50966)	289,497,029.39	On-Going	March 23, 2024	May 31, 2025	79.58
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00076	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURE ALONG PUERTO PRINCESA SOUTH ROAD- K0180+313-K0203+730 (INTERMITTENT SECTIONS), PALAWAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / SOLAR TRAFFIX (55553)	289,497,107.96	Completed	March 09, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00077	ASSET PRESERVATION PROGRAM-REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, MOGPOG-BALANACAN PORT ROAD, K0013+516-K0014+943 (INTERMITTENT SECTIONS), MARINDUQUE	EIGHT J'S CONSTRUCTION SERVICES (41912)	289,497,405.08	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00079	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS- PUERTO PRINCESA SOUTH ROAD-K0077+000-K0082+169 (INTERMITTENT SECTIONS), PALAWAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	142,002,984.40	Completed	March 23, 2024	September 02, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00080	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINTIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)- CONST. OF ROAD LEADING TO ARAMAYWAN TARAW CAVES, BRGY. ARAMAYWAN, QUZON, PALAWAN	RAK TRADING AND CONSTRUCTION (42613) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	48,245,562.12	On-Going	April 05, 2024	September 25, 2024	99.97
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00082	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)-CONST. OF ROAD LEADING TO EL SALVADOR NATURE PARK/EL SALVADOR FALLS, BRGY. PULOT INTERIOR, SOFRONIO, ESPANOLA,, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	48,246,346.12	On-Going	April 05, 2024	September 25, 2024	89.78
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00083	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUTURE PROGRAM- TRIP)- CONST. OF ROAD LEADING TO GREEN LAGOON, SITIO BALINGASAG, BRGY. CULASIAN RIZAL, PALAWAN	PALBIC CONSTRUCTION AND SUPPLY (42744)	48,247,657.87	On-Going	April 05, 2024	September 25, 2024	99.97
MIMAROPA Region	2024	Regular Infra - GAA 2024 LP	24E00088	NATIONAL BUILDING PROGRAM-MULYIPURPOSE/FACILITIES- CONST. (COMPLETION) OF BUILDING OF PRESIDENTIAL MANAGEMENT STAFF (PMS)-OFFICE OF THE PRESIDENT (OP) INTEGRATED OPERATIONS & SERVICE CONTINUITY (IOSC) IN BRGY. MONICA, PTO. PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	76,000,000.00	On-Going	March 23, 2024	November 17, 2024	34.94
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00092	BRIDGE PROGRAM- WIDENING OF BRIDGE, SIJERON BRIDGE (B00031TL) ALONG TABLAS CIRCUMFERENTIAL ROAD, PHASE II, TABLAS ISLAND, ROMBLON	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION (33288)	292,047,252.03	On-Going	April 05, 2024	September 17, 2025	84.54



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00093	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- TABLAS CIRCUMFERENTIAL ROAD, K0067+439-K0070+756; K0076+519-K0078+410, ROMBLON	STX ENTERPRISES (21547)	241,247,922.02	Completed	April 05, 2024	December 09, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00094	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- TABLAS CIRCUMFERENTIAL ROAD, K0108+823-K0111+903; K0112+161-K0114+299, ROMBLON	STX ENTERPRISES (21547)	241,247,389.22	Completed	April 05, 2024	December 09, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00097	BASIC INFRASTRUCTURE PROGRAM (BIP)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF COASTAL ROAD AND CAUSEWAY, BRGY. CAMBAJAO-BRGY. ALIBAGON, CAJIDIOCAN, SIBUYAN ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	296,993,996.83	On-Going	March 09, 2024	March 03, 2025	89.67
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00098	FLOOD MANAGEMENT PROGRAM- CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF DUBDUBAN FLOOD CONTROL STRUCTURE (DOWNSTREAM), SAN AGUSTIN, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,242,970.96	On-Going	March 02, 2024	October 09, 2025	81.57
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00099	FLOOD MANAGEMENT PROGRAM- CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF DUBDUBAN FLOOD CONTROL STRUCTURE (UPSTREAM), SAN AGUSTIN, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,241,454.74	On-Going	March 09, 2024	March 03, 2025	86.94
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00100	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS, BONGABONG-SAGANA-ROXAS-SAN AQUILINO ROAD- K0106+470-K0107+796; K0110+000-K0110+171; SOUTHERN MINDORO	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	162,363,453.08	On-Going	April 05, 2024	October 02, 2024	7.28
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00101	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- CALAPAN SOUTH ROAD- K0069+180-K0127+931 (INTERMITTENT SECTIONS), SOUTHERN MINDORO	LUMEL GLENN CONSTRUCTION (26817) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	181,162,996.48	On-Going	March 23, 2024	October 05, 2024	74.85
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00105	BRIDGE PROGRAM- WIDENING OF BRIDGE- ORCONUMA BR. (B00217MR) ALONG BONGABONG-SAGANA-ROXAS-SAN AQUILINO ROAD, BONGABONG, OR. MINDORO	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	156,943,285.57	On-Going	March 23, 2024	January 16, 2025	83.75



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00107	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS- CALAPAN SOUTH ROAD, K0118+495-K0119+430 (INTERMITTENT SECTIONS), OR. MINDORO	EIGHT J'S CONSTRUCTION SERVICES (41912)	192,997,528.94	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00108	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS- DR. DAMIAN REYES ROAD (BOAC SIDE), K0016+200-K0016+556, MARINDUQUE	JIIK CONSTRUCTION SERVICES (50966)	289,497,642.92	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00110	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD, K0051+602-K0051+691, MARINDUQUE	EIGHT J'S CONSTRUCTION SERVICES (41912)	192,998,796.56	On-Going	March 23, 2024	May 31, 2025	81.36
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00111	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD, K0051+691-K0051+781, MARINDUQUE	EIGHT J'S CONSTRUCTION SERVICES (41912)	192,997,496.31	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00113	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS- DR. DAMIAN REYES ROAD (BOAC SIDE), K0021+000-K0021+250, MARINDUQUE	JIIK CONSTRUCTION SERVICES (50966)	241,247,953.04	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00114	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- DR. DAMIAN REYES ROAD (BOAC SIDE), K0021+250-K0021+500, MARINDUQUE	JIIK CONSTRUCTION SERVICES (50966)	241,247,248.64	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00116	ASSET PRESERVATION PROGRAM-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE & LANDSLIDE-SECONDARY ROADS- MARINDUQUE CIRCUMFERENTIAL ROAD- K0021+500-K0021+800, MARINDUQUE	D.T. RECIO INCORPORATED (44927)	289,497,905.04	On-Going	March 23, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00117	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF PALUAN SHORE PROTECTION AND CAUSEWAY DEVELOPMENT, SITIO IPOL SECTION, OCCIDENTAL MINDORO	D.T. RECIO INCORPORATED (44927)	289,494,221.93	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00118	FLOOD MANAGEMENT PROGRAM- CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF RIVER CONTROL STRUCTURE ALONG PARPAGOGHA RIVER, UPSTREAM, TABLAS ISLAND, ROMBLON	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	289,492,750.86	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00119	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE & LANDSLIDE- SECONDARY ROADS- MOGPOG-BALANACAN PORT OAD- K0012+763=-K0013+500 (INTERMITTENT SECTIONS), MARINDUQUE	GOLDEN J'S CONSTRUCTION SERVICES (51135)	289,497,893.90	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00123	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD CONTROL STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER, BRGY. MULAWIN (DOWNSTREAM), NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	195,318,216.02	On-Going	March 09, 2024	March 03, 2025	92.87
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00124	SUSTAINABLE INFRASTRUCTURE PROJECT ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER, BRGY. MULAWIN (UPSTREAM), NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	204,783,393.23	On-Going	March 02, 2024	February 24, 2025	87.05
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00127	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF TANABAG RIVER WATERWAY (UPSTREAMN RIGHTSIDE), PALAWAN	OCTAGON CONCRETE SOLUTIONS INC. (34475) / MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	154,395,357.94	Completed	March 09, 2024	January 18, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00130	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ABORLAN RIVER WATERWAY, PUERTO PRINCESA SOUTH ROAD (UPSTREAM RIGHTIDE), ABORLAN, PALAWAN	OCTAGON CONCRETE SOLUTIONS INC. (34475) / MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	147,107,907.99	On-Going	March 09, 2024	May 11, 2025	93.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00131	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ABORLAN RIVER WATERWAY, PUERTO PRINCESA SOUTH ROAD (UPSTREAM LEFTSIDE), ABORLAN, PALAWAN	OCTAGON CONCRETE SOLUTIONS INC. (34475) / MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	154,397,265.51	On-Going	March 02, 2024	February 21, 2025	86.64
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00132	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ABORLAN RIVER WATERWAY, PUERTO PRINCESA SOUTH ROAD (DOWNSTREAM RIGHTSIDE), ABORLAN, PALAWAN	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	154,397,658.02	On-Going	March 02, 2024	June 11, 2025	95.38
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00133	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ABORLAN RIVER WATERWAY, PTO. PRINCESA SOUTH ROAD (DOWNSTREAM LEFTSIDE), ABORLAN, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	154,398,410.84	Completed	March 02, 2024	January 11, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00135	CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRUKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)-CONST. OF QUARTERS AND BARRACKS AT 203RD BRIGADE PHILIPPINE ARMY AT BRGY. PAG-ASA, BANSUD, OR. MINDORO	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256) / RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	186,489,014.87	On-Going	March 23, 2024	March 17, 2025	51.38
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00136	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- CONSTRUCTION OF CRUISE PORT AND FACILITIES, PACKAGE H, PUERTO PRINCESA CITY, PALAWAN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	154,289,820.29	On-Going	March 09, 2024	March 03, 2025	82.21
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00137	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- DR. DAMIAN REYES ROAD (BOAC SIDE) , K0016+556-K0016+912, MARINDUQUE	EIGHT J'S CONSTRUCTION SERVICES (41912) / G2XD CONSTRUCTION SERVICES (56456)	241,247,550.93	Completed	March 23, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00139	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF STA. CRUZ SEAWALL, BRGY. MORALES SECTION, STA. CRUZ, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	232,793,648.75	On-Going	March 02, 2024	February 24, 2025	70.21
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00140	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF BUENAVISTA SHORE PROTECTION STRUCTURE, BRGY. TUNGIB-LIPATA, BUENAVISTA, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	232,733,015.57	On-Going	March 02, 2024	May 16, 2025	89.54
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00141	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF TORRIJOS SHORE PROTECTION STRUCTURE, BRGY. POBLACION, TORRIJOS, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	232,805,418.59	On-Going	March 02, 2024	February 24, 2025	89.40
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00142	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- MINDORO WEST COASTAL ROAD, OCCIDENTAL MINDORO	D.T. RECIO INCORPORATED (44927)	155,172,251.73	On-Going	July 04, 2024	December 30, 2024	89.76
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00143	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- MINDORO WEST COASTAL ROAD, K0346+000 - K0444+713 (INTERMITTENT SECTIONS), OCCIDENTAL MINDORO	D.T. RECIO INCORPORATED (44927)	176,297,778.46	On-Going	July 04, 2024	January 18, 2025	90.08
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00144	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- MINDORO WEST COASTAL ROAD, K0396+653-K0397+495; K0397+631-K0399+800; K0402+000-K0402+865, OCC. MINDORO	D.T. RECIO INCORPORATED (44927)	120,503,706.72	On-Going	July 04, 2024	December 14, 2024	91.07
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00145	BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONST. OF MULTI-PURPOSE BUILDING, HERITAGE, CULTURE AND ARTS BUILDING, BRGY. IBABA EAST (PHASE 2), CAL;APAN CITY, ORIENTAL MINDORO	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	47,822,751.26	On-Going	September 05, 2024	August 30, 2025	70.83



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00146	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONST. OF AIRPORT FACILITY, BUSUANGA AIRPORT, CORON, PALAWAN	OCTAGON CONCRETE SOLUTIONS INC. (34475) / UNIMASTERS CONGLOMERATION, INCORPORATED (3390)	400,945,606.40	On-Going	April 25, 2024	April 19, 2025	82.29
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00147	FLOOD MANAGEMENT PROGRAM-CONST./REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE (RIVER TRAINING WORKS) ALONG MOMPONG RIVER (DOWNSTREAM), SABLAYAN, OCC. MINDORO	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	289,496,842.06	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00148	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUSUANGA RIVER, BRGY. ADELA, SAN JOSE, OCC. MINDORO	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	232,441,162.12	On-Going	March 02, 2024	February 24, 2025	84.65
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00149	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUSUANGA RIVER, BRGY. AGUAS (DOWNSTREAM), SAN JOSE, OCC. M	D.T. RECIO INCORPORATED (44927)	192,995,262.02	On-Going	March 02, 2024	February 24, 2025	85.56
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00150	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUSUANGA RIVER, BRGY. SAN PEDRO (DOWNSTREAM), SAN JOSE, OC	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	232,444,429.37	On-Going	March 09, 2024	March 03, 2025	89.51
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00151	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MONGPONG, BRGY. STA. LUCIA, SABLAYAN, OCC. MINDORO	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	289,497,186.13	Completed	March 02, 2024	March 26, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00152	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PAGBAHAN RIVER, PHASE 1, BRGY. SAN VICENTE, SANTA CRUZ, OC	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	241,246,600.85	Completed	March 09, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00153	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PAGBAHAN RIVER, PHASE 2, BRGY. SAN VICENTE, SANTA CRUZ, OC	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	241,246,013.83	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00154	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PAGBAHAN RIVER, PHASE 3, BRGY. SAN VICENTE, SANTA CRUZ, OC	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	183,346,057.13	Completed	March 09, 2024	February 25, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00155	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROAD/S AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF MULTI-PURPOSE BUILDING, BRGY. IV, SAN JOSE, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742) / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	193,645,789.96	On-Going	March 23, 2024	March 17, 2025	0.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00156	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S FUND (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CALAPAN NORTH ROAD, K008+(-659)-K0028+434 (WITH EXCEPTIONS), ORIENTAL MINDORO	LE BRON CONSTRUCTION (32219)	187,927,572.46	On-Going	March 09, 2024	March 03, 2025	93.23
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00157	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF BACAWAN-BUHAY NA TUBIG-CALIMA ROAD, POLA, OR. MINDORO	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256) / RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	279,377,016.55	On-Going	March 23, 2024	March 17, 2025	23.97
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00158	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER, PHASE I, BRGY. SAN LUIS, NAUJAN, OR. MINDOR	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	232,444,361.06	On-Going	March 09, 2024	March 03, 2025	81.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00159	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER, PHASE 2, BRGY. SAN LUIS, NAUJAN, OR. MINDOR	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	234,253,545.50	On-Going	April 05, 2024	March 30, 2025	86.79
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00160	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG BUCAYAO RIVER, PHASE 3, BRGY. SAN LUIS, NAUJAN, OR. MINDOR	TOPNOTCH CATALYST BUILDERS INC. (34061)	185,972,759.19	On-Going	March 09, 2024	March 03, 2025	82.61
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00161	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG PANGALAAN RIVER, PHASE 4, BRGY. SAMPAGUITA, NAUJAN, OR. MI	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	192,996,817.26	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00162	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. BARCENAGA, NAUJAN, OR. MINDORO	MLR SOLID CONSTRUCTION AND DEVELOPMENT CORPORATION (46433)	48,246,558.99	Completed	March 02, 2024	July 03, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00163	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE ALONG MAG-ASAWANG TUBIG RIVER, BRGY. PINAGSABANGAN 2, BRGY. MOTODERAZO, NAUJAN, OR. MINDO	MLR SOLID CONSTRUCTION AND DEVELOPMENT CORPORATION (46433)	48,247,759.16	Completed	March 02, 2024	July 03, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00164	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF FLOOD CONTROL STRUCTURE, BRGY. SAN LUIS, NAUJAN, OR. MINDORO	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	92,977,752.96	On-Going	April 05, 2024	October 27, 2024	86.16



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00165	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD DIKE/ESPLANADE ALONG MAG-ASAWANG TUBIG RIVER, SITIO DALIA, BRGY. TIGKAN SECTION, NAUJAN, OR. MINDORO	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	95,436,319.62	On-Going	April 05, 2024	October 27, 2024	74.27
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00166	FLOOD MANAGEMENT PROGRAM- CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION TRUCTURE/ROAD DIKE ALONG TIGAPLAN RIVER, BROOKE'S POINT, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	147,641,219.15	On-Going	March 23, 2024	September 18, 2025	73.94
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00167	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)- CONST. OF ROAD LEADING TO CANDIS RIVER POOLS, BRGY. RANSANG, RIZAL, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	48,247,811.71	Completed	April 05, 2024	September 25, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00168	CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM - TIKAS), BALABAC MILITARY RUNWAY, PHASE V, BALABAC, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	96,497,411.20	On-Going	March 23, 2024	March 10, 2025	96.23
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00169	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG PUERTO PRINCESA SDOUTH ROAD, K0147+398-K0180+313 (WITH EXCEPTIONS), PALAWAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / SOLAR TRAFFIX (55553)	289,497,752.71	On-Going	April 05, 2024	January 20, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00170	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF KALITAWAN RIVER FLOOD CONTROL STRUCTURE, STA. 000+700-STA. 000+860; STA. 000+920-STA. 001+040 (LS),	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	192,998,347.20	On-Going	March 09, 2024	September 14, 2025	80.78



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00171	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF MAASIN RIVER FLOOD CONTROL STRUCTURE, BROOKE'S POINT, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	192,995,648.23	On-Going	March 02, 2024	February 24, 2025	83.30
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00172	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF PUNANG RIVER FLOOD CONTROL STRUCTURE, SOFRONIO, ESPANOLA, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	192,996,441.93	Completed	March 02, 2024	February 24, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00173	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF TAGBUAYA RIVER FLOOD CONTROL STRUCTURE, QUEZON, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	192,997,275.86	On-Going	March 02, 2024	February 24, 2025	73.85
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00174	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- CONST. OF TUBONG COASTAL ROAD (PHASE 1), BRGY. BONO-BONO SECTION, BATARAZA, PALAWAN	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	144,746,270.66	Completed	April 05, 2024	March 10, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00175	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- ARAMAYWAN-BERONG-PUERTO PRINCESA ROAD, PALAWAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	154,397,512.65	Completed	August 01, 2024	January 21, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00176	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION STRUCTURE ALONG MAOYON RIVER, BRGY. MAOYON (LS), PTO. PRINCESA CITY, PALAWAN	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	241,247,144.94	On-Going	March 02, 2024	May 15, 2025	94.35
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00177	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION STRUCTURE ALONG MAOYON RIVER (RS), STA. 000+000-STA. 000+623.17, PTO. PRINCESA CITY, PALAWAN	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	241,246,151.06	On-Going	March 09, 2024	May 25, 2025	95.94
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00178	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROAD SAFETY FEATURES ALONG PUERTO PRINCESA SOUTH ROAD, K0027+198-K0029+962; K0030+625-K0030+705, PTO. PRINCESA, PALAWAN	STX ENTERPRISES (21547)	96,497,588.86	Completed	July 27, 2024	April 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00179	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF EAST COASTAL ROAD, BRGY. PAGKAKAISA SECTION, PTO. PRINCESA CITY, PALAWAN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	186,244,883.56	On-Going	March 02, 2024	February 24, 2025	85.77
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00180	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF RIVER BANK PROTECTION STRUCTURE ALONG IRAWAN RIVER UPSTREAM, BRGY. IRAWAN, PTO. PRINCESA CITY, PALA	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	194,927,222.83	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00181	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF FLOOD CONTROL STRUCTURE ALONG IRAAN RIVER UPSTREAM, BRGY. IRAAN (L/S), ABORLAN, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	98,999,956.57	Completed	May 21, 2024	December 19, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00182	ASSET PRESERVATION PROGRAM- REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- SECONDARY ROADS- CALAPAN SOUTH ROAD, K0118+235-K0118+485, ORIENTAL MINDORO	EIGHT J'S CONSTRUCTION SERVICES (41912) / JIM AND JEM CONSTRUCTION SERVICES (56526)	241,247,962.68	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00183	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG BALETE RIVER, BRGY. BALETE - BRGY. PAPANDUNGIN, GLORIA, ORIENTAL MINDORO	EIGHT J'S CONSTRUCTION SERVICES (41912) / 4 J'S CONSTRUCTION SERVICES (56647)	241,247,065.81	On-Going	March 09, 2024	March 03, 2025	81.14
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00184	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG BALETE RIVER, BRGY. BALETE, GLORIA, OR. MINDORIO	EIGHT J'S CONSTRUCTION SERVICES (41912) / JMRP CONSTRUCTION SERVICES (56527)	241,247,109.17	On-Going	March 02, 2024	February 24, 2025	82.32
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00185	FLOOD MANAGEMENT PROGRAM- CONST./REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG BALETE RIVER, PHASE 1, BRGY. PAPANDUNGIN, GLORIA, OR. MINDORO	NEW RICH GENERAL CONTRACTOR SERVICES & TRADING CO. INC. (27629) / EIGHT J'S CONSTRUCTION SERVICES (41912)	241,247,187.04	On-Going	March 09, 2024	May 20, 2025	75.55



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00186	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURES ALONG BALETE RIVER, PHASE 2, BRGY. PAPANDUNGIN, GLORIA, OR. MINDORO	EIGHT J'S CONSTRUCTION SERVICES (41912) / MNJAP CONSTRUCTION SERVICES (56648)	241,247,403.26	On-Going	March 02, 2024	May 13, 2025	71.33
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00187	FLOOD MANAGEMENT PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD CONTROL STRUCTURE ALONG BONGABONG RIVER, BRGY. LISAP, BONGABONG, OR. MINDORO	STX ENTERPRISES (21547)	192,997,844.36	Completed	March 23, 2024	March 17, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-2	24E00188	FLOOD MANAGEMENT PROGRAM- CONST./MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD CONTROL STRUCTURE ALONG BANSUD RIVER (UPSTREAM), BANSUD, ORIENTAL MINDORO	LE BRON CONSTRUCTION (32219)	186,016,689.44	On-Going	March 09, 2024	March 03, 2025	89.21
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00189	TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF ARMORY AT 203RD BRIGADE PHILIPPINE ARMY AT BRGY. PAG-ASA, BANSUD, OR. MINDORO	LUMEL GLENN CONSTRUCTION (26817) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	47,283,009.50	On-Going	March 23, 2024	November 17, 2024	43.37
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00190	TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPV'T. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF TRAINING FACILITIES AT 203RD BRIGADE PHILIPPINE ARMY AT BRGY. CAMBUNANG, BULALACAO, OR. MINDORO	TERAVERA CORPORATION (35547) / RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	93,273,462.69	On-Going	March 23, 2024	March 17, 2025	51.27
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00191	TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPV'T. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF QUARTERS AND BARRACKS AT 203RD BRIGADE PHILIPPINE ARMY AT 41B PHILIPPINE ARMY AT BRGY. CAMBUNANG,	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256) / RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	139,945,808.68	On-Going	March 23, 2024	February 15, 2025	39.77



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00192	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- TATAG NG IMPRASTRKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPV'T. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL; SECURITY- CONST. OF QUARTERS AND BARRACKS AT ALPHA COMPANY & CHARL	DUMDUMA CONSTRUCTION AND TRADING CORPORATION (37256) / RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	93,268,361.98	On-Going	March 23, 2024	March 17, 2025	73.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00193	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF COASTAL ROAD, PHASE 2, BRGY. TUGDAN, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,247,378.61	On-Going	March 09, 2024	March 03, 2025	87.38
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00194	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONSTRUCTION OF COASTAL ROAD, PHASE 2, STA. FE, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,245,948.06	On-Going	March 02, 2024	February 24, 2025	92.95
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00195	SUSTAINABLE INFRASTRUCTRE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF COPASTAL ROAD, PHASE 2, STA. MARIA, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,247,740.89	On-Going	March 09, 2024	March 03, 2025	79.81
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00196	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF CAUSEWAY ALONG BRGY. CARMEN SECTION, SAN AGUSTIN, TABLAS ISLAND, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,245,968.28	On-Going	March 09, 2024	March 03, 2025	86.71
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00197	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF CAUSEWAY ALONG BRGY. AMBULONG SECTION, MAGDIWANG, SIBUYAN ISLAND, ROMBLON	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	236,395,075.95	Completed	March 09, 2024	March 03, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00198	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF RIVER CONTROL STRUCTURE ALONG MAYHA-TULAY RIVER, ODIONGAN, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	241,245,991.80	On-Going	March 09, 2024	March 03, 2025	83.28



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00199	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PTO. PRINCESA NORTH ROAD, K0145+663-K0148+854, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,445,490.32	On-Going	May 21, 2024	December 27, 2024	70.07
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00200	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0148+854 - K0152+045, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,445,374.22	On-Going	May 21, 2024	December 27, 2024	73.28
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00201	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0152+045 - K0155+236, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	125,445,613.62	On-Going	May 21, 2024	December 27, 2024	63.90
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00202	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0155+236-K0157+268, K0157+268-K0157+1000, K0157+1000-K0158+000, K0158+308-K0158+347, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	125,444,766.42	On-Going	May 21, 2024	December 27, 2024	74.10
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00203	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0161+618-K0161+795, K0162+484-K0164+809, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,445,155.58	On-Going	May 21, 2024	December 27, 2024	58.24
MIMAROPA Region	2024	Regular Infra - GAA 2024 OO-1	24E00204	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROAD- PUERTO PRINCESA NORTH ROAD, K0164+809-K0166+466, K0166+1291-K0168+000, K0166+466-K0166+1291, PALAWAN	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,444,342.57	On-Going	May 21, 2024	December 27, 2024	72.40
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00205	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- CONST. OF TUBONG COASTAL ROAD (PHASE 2), BRGY. MARANGAS-BRGY. BONO-BONO SECTION, STA. 000+000-STA. 001+029.70, BATARAZA, PALAWAN	MRRM TRADING & CONSTRUCTION (19657) / SALMEGA BUILDERS (45281)	144,744,371.81	Completed	April 05, 2024	March 10, 2025	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00206	TATAG NG IMPRASTRUKTUR PARA SA KAPAYAPAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF NDOB 2 STOREY ENLISTED PERSONNEL BARRACKS AT NDOB, BRGY. BAHILE, PTO. PRINCESA, PALAWAN	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	28,515,749.36	On-Going	June 27, 2024	August 25, 2025	42.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00207	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- COASTAL ROAD/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONST. OF SANTA CRUZ SEAWALL, BRGY. TAGUM-BGRY. MORALES SECTION, STA. CRUZ, MARINDUQUE	HGG BUILDERS & SUPPLY (17824)	232,752,827.60	On-Going	March 09, 2024	March 03, 2025	91.30
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00210	TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF COMMAND AND CONTROL BUILDING WITH ANTENNA TOWER, BRGY. CATAGUPAN, PHASE II, BALABAC, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	14,185,499.99	On-Going	June 27, 2024	October 31, 2025	80.97
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00211	TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF TWO MISSILES STORAGE FACILITIES, NAVAL DETACHMENT OYSTER BAY, PPC, PALAWAN	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	15,208,652.66	On-Going	June 27, 2024	August 25, 2025	92.24
MIMAROPA Region	2024	Regular Infra - GAA 2024 CP	24E00212	TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM (TIKAS)- CONST./IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY- CONST. OF TRANSIENT BUILDING FOR 203RD INFANTRY BANTAY KAPAYAPAAN BRIGADE 21D PA, BRGY. PAG-ASA, BANSUD	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	4,704,589.74	Completed	June 27, 2024	September 24, 2024	100.00
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00213	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROAD/S AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD, SO. MADUGO, BRGY. BAGUMBAYAN-BRGY. VICTORIA, ROXAS, OR. MINDORO	LE BRON CONSTRUCTION (32219)	95,121,607.82	On-Going	September 05, 2024	April 10, 2025	33.74
MIMAROPA Region	2024	Regular Infra - GAA 2024 SSP	24E00214	CONST. OF RAINWATER COLLECTION SYSTEMS (RWCS) AT MAGARA ELEM. SCHOOL, ANTONINO ELEM. SCHOOL, TARADUNGAN ELEM. SCHOOL, TUMARBONG ELEM. SCHOOL, JOHNSON ELEM. SCHOOL, DUMARAO NAT'L. HIGH SCHOOL, ROXAS, PAL., PACOL NAT'L. HIGH SCHOOL, SILANGA NAT'L. HIGH SCHO	RAK TRADING AND CONSTRUCTION (42613)	6,274,493.03	Completed	July 08, 2024	November 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0002	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - MINDORO WEST COASTAL RD (S00095MR) - K0428+000 - K0428+282, ABRA DE ILOG, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	6,823,242.21	Completed	February 05, 2024	March 30, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0003	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - MINDORO WEST COASTAL RD (S000095MR) - K0273+150 - K0273+204, CALINTAN, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	2,855,338.97	Completed	February 08, 2024	March 23, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0004	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TAGBAC-LUBANG-LOOC RD (S00004LB) - K0006 + 279 - K0007 + 000, LUBANG, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	17,492,552.16	Completed	February 08, 2024	May 28, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0005	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TAGBAC-LUBANG-LOOC RD (S00004LB) - K0013 + 000 - K0013 + 075	WTL CONSTRUCTION (36866)	1,814,942.14	Completed	February 08, 2024	March 23, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0006	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TAGBAC-LUBANG-LOOC RD (S00004LB) - K0008 + 403 - K0008 + 914, LUBANG, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	12,362,682.10	Completed	February 08, 2024	May 10, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0007	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TAGBAC-LUBANG-LOOC RD (S00004LB) - K0013 + 421 - K0013 + 601	WTL CONSTRUCTION (36866)	4,354,557.00	Completed	February 08, 2024	March 23, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0008	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TAGBAC-LUBANG-LOOC RD (S00004LB) - K0038 + 752 - K0039 + 040	WTL CONSTRUCTION (36866)	6,871,037.08	Completed	February 08, 2024	April 03, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0009	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - JCT TLLR-BINACAS RD (S00012LB) - K0005 + 185 - K0005 + 335, K0005 + 369 - K0005 + 526	WTL CONSTRUCTION (36866)	7,426,636.10	Completed	February 08, 2024	April 08, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0010	REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - MINDORO WEST COASTAL RD (S00095MR) - K0409+435 - K409+580	KGB ENGINEERING AND CONSTRUCTION (40894)	24,499,854.22	Completed	February 05, 2024	May 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0011	REHABILITATION /RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- MINDORO WEST COASTAL RD (S000095MR) - K0290+191 - K0290+225, K0290+255 - K0290+368, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	50,179,830.78	Completed	February 14, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0012	ROAD WIDENING - MINDORO WEST COASTAL RD (S000095MR) - K0408+800 - K0408+924, K0408+936 - K0409+000	F-NINE CONSTRUCTION (53179)	5,879,821.20	Completed	February 06, 2024	March 26, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0013	ROAD WIDENING - MINDORO WEST COASTAL RD (S00095MR) - K0369+407 - K0371+125	F.A. TORRES CONSTRUCTION (27150) / MIGHTY DRAGON BUILDERS INC. (51900)	59,887,759.91	Completed	February 14, 2024	August 22, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0014	ROAD WIDENING - MINDORO WEST COASTAL RD (S000095MR) - K0336+700 - K0338+007, SABLAYAN, OCCIDENTAL MINDORO	J.H.R. ENTERPRISES (39894) / BERNARDO BUILDERS (43472)	45,074,236.22	Completed	February 06, 2024	September 11, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0015	ROAD WIDENING - MINDORO ORIENTAL/OCCIDENTAL EAST COASTAL RD - K0217 + 259 - K0218 + 000, MAGSAYSAY, OCCIDENTAL MINDORO	R N V CONSTRUCTION (12570)	23,519,327.48	Completed	February 06, 2024	June 12, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0016	ROAD WIDENING - MINDORO ORIENTAL/OCCIDENTAL EAST COASTAL ROAD (S00094MR) - K0220 + 428 - K0220 + 822, MAGSAYSAY, OCCIDENTAL MINDORO	AL HARIS CONSTRUCTION (52784)	11,288,607.23	Completed	February 08, 2024	April 24, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0017	ROAD WIDENING -MINDORO WEST COASTAL RD (S00095MR) - K0269+500 - K0270+066, CALINTAAN, OCCIDENTAL MINDORO	AMM CONSTRUCTION AND CONSTRUCTION SUPPLIES (43357)	23,397,231.80	Completed	February 06, 2024	August 24, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0018	ROAD WIDENING - MINDORO WEST COASTAL RD(S00095MR) K0381+234 - K0381+367	F.A. TORRES CONSTRUCTION (27150)	1,968,443.33	Completed	February 06, 2024	March 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0019	CONSTRUCTION OF MISSING LINKS/ NEW ROADS- BULALACAO- SAN JOSE- JCT. MAPAYA ROAD, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	57,898,967.36	Completed	February 14, 2024	February 26, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0020	OFF-CARRIAGEWAY IMPROVEMENT - JCT TLLR-BINACAS RD (S00012LB) - K0007 + 412 - K0007 + 593	WTL CONSTRUCTION (36866)	4,433,701.53	Completed	February 08, 2024	March 23, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0021	PAVING OF UNPAVED ROADS - CROSSING MWCR (POLA)-CASAGUE-JCT. ALACAAK RD - (S00167MR) - K0385+(-320) - K0385+(-276)	F.A. TORRES CONSTRUCTION (27150)	1,120,977.26	Completed	February 06, 2024	March 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0022	PAVING OF UNPAVED ROADS - JCT TLLR-BINACAS RD (S00012LB) - K0009 + 411 - K0009 + 625	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	5,997,152.28	Completed	February 06, 2024	March 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0023	PAVING OF UNPAVED ROADS - JCT LUBANG-BINAKAS-BARAC RD (S00013LB) - K0008 + 770 - K0008 + 815	WTL CONSTRUCTION (36866)	1,260,937.18	Completed	February 08, 2024	March 23, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0024	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES- PASUGUI BR. (B00091MR) ALONG MINDORO WEST COASTAL RD, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	29,344,887.35	Completed	February 08, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0025	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES -ORBUGAN BR.1 (B00161MR) ALONG CROSSING MWCR (POLA)-CASAGUE-JCT ALACAAK RD, STA. CRUZ, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	2,939,998.65	Completed	February 06, 2024	March 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0026	WIDENING OF PERMANENT BRIDGES - BABOY BR. (B00119MR) ALONG MINDORO WEST COASTAL RD., MAMBURAO, OCCIDENTAL MINDORO	MMQ ENTERPRISES (51565)	24,498,989.92	Completed	February 06, 2024	November 28, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0027	WIDENING OF PERMANENT BRIDGES - PALANGHIRAN BR. (B00075MR) ALONG MINDORO WEST COASTAL RD. SAN JOSE OCCIDENTAL MINDORO	JUNRAMS CONSTRUCTION AND CONSTRUCTION SUPPLIES (44451)	24,499,991.51	Completed	February 06, 2024	September 30, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0028	WIDENING OF PERMANENT BRIDGES - MACULBO BR. (B00242MR) ALONG MINDORO WEST COASTAL RD. MAMBURAO, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	24,489,409.31	Completed	February 06, 2024	November 13, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0029	WIDENING OF PERMANENT BRIDGE - SUGSUGIN BR. (B00112MR) ALONG MINDORO WEST COASTAL RD	1129 BUILDERS (38839) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	64,344,884.84	On-Going	February 16, 2024	November 27, 2024	21.07
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0032	CONSTRUCTION OF PROTECTION DIKE AT BARANGAY 8, MAMBURAO, OCCIDENTAL MINDORO	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	94,693,310.64	Completed	February 14, 2024	November 26, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0035	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BUROL, LOOC, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	19,599,535.39	Completed	February 06, 2024	September 08, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0036	CONSTRUCTION OF LUSAKAN SIP PROTECTION WORK, STA. CRUZ, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	19,598,756.65	Completed	February 06, 2024	July 19, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0037	CONSTRUCTION OF MANGARIN FLOOD CONTROL STRUCTURE, BARANGAY MANGARIN, SAN JOSE, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150) / MIGHTY DRAGON BUILDERS INC. (51900)	48,997,765.82	Completed	February 06, 2024	August 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0038	CONSTRUCTION OF SALAGAN FLOOD CONTROL STRUCTURE, SO. PROPER SECTION, BARANGAY CASAGUE, SANTA CRUZ, OCCIDENTAL MINDORO	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	48,995,667.09	Completed	February 06, 2024	August 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EB0039	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SABLAYAN PORT, SABLAYAN, OCCIDENTAL MINDORO	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,686,452.60	Completed	February 06, 2024	July 20, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EB0040	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DEVIL'S MOUNTAIN AND FARMS, BRGY. BATASAN, SAN JOSE, MINDORO OCCIDENTAL, SAN JOSE, OCCIDENTAL MINDORO	JUAN ANTONIO CONSTRUCTION (45025)	14,696,778.41	Completed	February 06, 2024	April 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EB0041	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO LUYANG BAGA CAVE, ABRA DE ILOG, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	14,692,121.64	Completed	February 05, 2024	July 31, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EB0042	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO WAWA FISH SANCTUARY AND BEACHES, CALINTAAN, MINDORO OCCIDENTAL	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,698,640.59	Completed	February 06, 2024	August 28, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0043	CONSTRUCTION OF ROAD, BARANGAY BATONG BUHAY, SABLAYAN, OCCIDENTAL MINDORO	JEENE-SON CONSTRUCTION (28552)	14,849,819.32	Completed	February 05, 2024	April 18, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0044	CONSTRUCTION OF ROAD, SO. MALATONGTONG, BARANGAY BURGOS, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	14,847,549.72	Completed	February 06, 2024	May 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0045	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY 5, MAMBURAO, OCCIDENTAL MINDORO	STX ENTERPRISES (21547)	4,948,368.84	Completed	February 08, 2024	April 22, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY 7, MAMBURAO, OCCIDENTAL MINDORO	STX ENTERPRISES (21547)	9,848,740.48	Completed	February 08, 2024	May 05, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ARMADO, ABRA DE ILOG, OCCIDENTAL MINDORO	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,850,785.28	Completed	February 06, 2024	June 01, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BONBON, LOOC, OCCIDENTAL MINDORO	J.H.R. ENTERPRISES (39894)	4,948,895.95	Completed	February 06, 2024	June 01, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUENAVISTA, SABLAYAN, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	4,949,505.20	Completed	February 06, 2024	June 01, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAWAAN, RIZAL, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	4,949,743.12	Completed	February 08, 2024	June 03, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MURTHA, SAN JOSE, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,949,262.18	Completed	February 06, 2024	June 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN FRANCISCO, SABLAYAN, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	4,944,047.44	Completed	February 06, 2024	June 01, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN VICENTE, ABRA DE ILOG, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	4,949,298.11	Completed	February 05, 2024	August 29, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SO. KUSANG LOOB, BARANGAY TAGBAC, LUBANG, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	4,948,433.29	Completed	February 08, 2024	August 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TILIK NATIONAL HIGH SCHOOL, BARANGAY TILIK, LUBANG, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	4,949,051.97	Completed	February 08, 2024	June 03, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0062	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG MAMBURAO RIVER, CABACAO SECTION, ABRA DE ILOG, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	38,959,921.61	Completed	February 14, 2024	August 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0063	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MOMPONG RIVER, PANDAITAN SECTION, SABLAYAN, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	39,198,579.92	Completed	March 07, 2024	November 11, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0064	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG MAMARA RIVER, BAGONG SILANG SECTION, ABRA DE ILOG, OCCIDENTAL MINDORO	SIXTEEN ENTERPRISES-CALAPAN BRANCH (18187)	38,026,008.01	Completed	February 14, 2024	September 21, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 6, PALUAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,948,852.58	Completed	March 06, 2024	June 30, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALACAAK, SANTA CRUZ, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	4,949,632.75	Completed	March 06, 2024	June 30, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0067	CONSTRUCTION OF BUSUANGA FLOOD CONTROL STRUCTURE, SAN JOSE, OCCIDENTAL MINDORO	AARCON BUILDERS (28336)	48,988,936.60	On-Going	March 06, 2024	January 14, 2025	90.13
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0068	CONSTRUCTION OF BANUS RIVER FLOOD CONTROL STRUCTURES, CALINTAN, OCCIDENTAL MINDORO	AARCON BUILDERS (28336)	39,160,654.76	Completed	March 06, 2024	January 10, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CAGURAY RIVER PACLOLO SECTION, MAGSAYSAY, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150) / BLACER CONSTRUCTION CORP. (32252)	39,192,528.61	Completed	March 06, 2024	September 16, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0070	CONSTRUCTION OF PROTECTION DIKE ALONG EAST BANK OF TIGUILAN RIVER, BARANGAY TAYAMAAN, MAMBURAO, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	24,404,898.79	Completed	February 14, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0071	CONSTRUCTION OF PROTECTION DIKE (GABIONS) AT TAYAMAAN RIVER, TAYAMAAN, MAMBURAO, OCCIDENTAL MINDORO	NEW MINDORENOS LUMBER, HARDWARE AND GEN MERCHANDISE (31745)	11,521,786.89	Completed	April 08, 2024	September 02, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MANANAO RIVER, PALUAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	9,760,904.14	Completed	March 25, 2024	July 10, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0073	CONSTRUCTION OF PROTECTION DIKE AT BARANGAY BARAHAN, SANTA CRUZ, OCCIDENTAL MINDORO	D. DOLOR CONSTRUCTION (53340)	14,699,104.72	Completed	February 14, 2024	June 25, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0074	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY LAGNAS, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	19,594,346.03	Completed	February 14, 2024	July 20, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PANDURUCAN RIVERBANK, BRGY. PAG-ASA, SABLAYAN, OCCIDENTAL MINDORO	J.H.R. ENTERPRISES (39894)	24,499,178.88	Completed	March 06, 2024	September 07, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0076	CONSTRUCTION OF PROTECTION DIKE AT BARANGAY TALABAAN, MAMBURAO, OCCIDENTAL MINDORO	KGB ENGINEERING AND CONSTRUCTION (40894)	4,870,149.83	Completed	March 06, 2024	May 27, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0077	CONSTRUCTION OF BRIDGE AT INANGGUIHAN RIVER, MAGSAYSAY, OCCIDENTAL MINDORO	MMQ ENTERPRISES (51565)	29,399,983.55	Completed	June 18, 2024	February 04, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0078	CONSTRUCTION OF ROAD, BARANGAY CAWIT-GAPASAN-PURNAGA, MAGSAYSAY, OCCIDENTAL MINDORO	BLACER CONSTRUCTION CORP. (32252)	57,886,696.20	Completed	March 06, 2024	October 29, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0079	CONSTRUCTION OF ROAD, BARANGAY BANBAN-ALIBOG, MAGSAYSAY, OCCIDENTAL MINDORO	SOUTHPEAK CONSTRUCTION (53200)	29,399,146.65	Completed	March 22, 2024	September 26, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0080	CONSTRUCTION OF ROAD, J.P. RIZAL AVENUE, RUMBANG - POBLACION, RIZAL, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150) / MIGHTY DRAGON BUILDERS INC. (51900)	34,297,147.21	Completed	March 06, 2024	October 29, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0081	CONSTRUCTION OF ROAD ALONG BARANGAY RUMBANG, RIZAL, OCCIDENTAL MINDORO	MIGHTY DRAGON BUILDERS INC. (51900)	29,695,226.92	Completed	February 14, 2024	July 22, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0082	IMPROVEMENT OF ROAD, BARANGAY PURNAGA, MAGSAYSAY, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	19,799,679.16	Completed	February 14, 2024	May 18, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0083	CONSTRUCTION OF ROAD, BARANGAY TAGBAC, LUBANG, OCCIDENTAL MINDORO (PHASE I)	FAAA CONSTRUCTION AND TRADING (39275)	14,849,005.65	Completed	March 06, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARRANGAY HALL), BARANGAY LAGNAS, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,822,509.06	Completed	May 23, 2024	November 02, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), BARANGAY POBLACION, CALINTAN, OCCIDENTAL MINDORO	RKCE CONSTRUCTION (48992)	4,824,942.45	Completed	May 24, 2024	November 12, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), P. JARANILLA ST., SO. PULANG LUPA, BARANGAY SAN NICOLAS, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,821,594.71	Completed	May 23, 2024	November 13, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. LUCIA, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,823,254.11	Completed	May 23, 2024	November 02, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GENERAL EMILIO AGUINALDO, SABLAYAN, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	4,824,309.27	Completed	May 23, 2024	December 14, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SABLAYAN COLISEUM), SABLAYAN, OCCIDENTAL MINDORO (PHASE 1)	MIGHTY DRAGON BUILDERS INC. (51900)	9,897,000.73	Completed	May 07, 2024	December 22, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0090	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TB-DOTS BUILDING, BARANGAY POBLACION, MAGSAYSAY, OCCIDENTAL MINDORO	MIGHTY DRAGON BUILDERS INC. (51900)	2,966,489.67	Completed	March 25, 2024	October 10, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LOOC NATIONAL HIGH SCHOOL, LOOC, OCCIDENTAL MINDORO	FAAA CONSTRUCTION AND TRADING (39275)	6,928,901.06	Completed	March 25, 2024	September 22, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MUNICIPAL HALL, LOOC, OCCIDENTAL MINDORO	FAAA CONSTRUCTION AND TRADING (39275)	29,698,376.30	Completed	April 08, 2024	January 10, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MAGSAYSAY, OCCIDENTAL MINDORO	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES (33742)	24,704,750.10	On-Going	March 26, 2024	May 31, 2025	76.94
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SABLAYAN COLISEUM), SABLAYAN, OCCIDENTAL MINDORO (PHASE 2)	MIGHTY DRAGON BUILDERS INC. (51900)	19,796,891.94	Completed	May 07, 2024	March 05, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0095	CONSTRUCTION OF ROAD SLOPE PROTECTION, LOOC, OCCIDENTAL MINDORO	FAAA CONSTRUCTION AND TRADING (39275) / JGO BUILDERS (42627)	77,199,033.84	Completed	March 22, 2024	October 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0096	CONSTRUCTION OF ROAD SLOPE PROTECTION, MANOOT, RIZAL, OCCIDENTAL MINDORO	WTL CONSTRUCTION (36866)	67,549,995.44	Completed	March 22, 2024	November 15, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0097	CONSTRUCTION OF ROAD SLOPE PROTECTION, BARANGAY BALIKYAS, LOOC, OCCIDENTAL MINDORO	JGO BUILDERS (42627) / QUIN STERLING CONSTRUCTION INC. (52110)	67,549,278.08	Completed	March 25, 2024	October 18, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0098	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG MOMPONG RIVER, BATONG BUHAY SECTION, SABLAYAN, OCCIDENTAL MINDORO	F.A. TORRES CONSTRUCTION (27150)	39,197,204.13	Completed	March 07, 2024	September 03, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0099	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALUYAN RIVER, SO. ALUYAN, BARANGAY TIBAG, ABRA DE ILOG, OCCIDENTAL MINDORO	SIXTEEN ENTERPRISES-CALAPAN BRANCH (18187)	19,511,207.94	Completed	March 22, 2024	August 26, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0100	CONSTRUCTION OF FLOOD PROTECTION STRUCTURE ALONG BARANGAYS LUMANGBAYAN AND MARIKIT, PALUAN, OCCIDENTAL MINDORO	JIIK CONSTRUCTION SERVICES (50966)	96,496,449.50	Completed	April 05, 2024	February 27, 2025	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EB0101	CONSTRUCTION OF RIVERSIDE PROTECTION STRUCTURE ALONG APNIKAN RIVER, PALUAN, OCCIDENTAL MINDORO	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	96,494,249.47	Completed	March 06, 2024	December 17, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EB0103	REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MINDORO WEST COASTAL ROAD - K0412+305 - K0412+781	KGB ENGINEERING AND CONSTRUCTION (40894)	8,819,541.63	Completed	June 14, 2024	September 05, 2024	100.00
Mindoro Occidental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EB0114	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM, OCCIDENTAL MINDORO: A. SABLAYAN NATIONAL COMPREHENSIVE HIGH SCHOOL-TAGMARAN EXTENSION, SABLAYAN, B. SAN FRANCISCO NATIONAL HIGH SCHOOL, SABLAYAN, C. FELOMINO JIMENEZ ELEMENTARY SCHOOL, CALINTAAN, D. ULANGUAN MI	WTL CONSTRUCTION (36866)	2,868,492.30	Completed	April 12, 2024	August 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0001	REPLACEMENT OF PERMANENT WEAK BRIDGES OF CASILIGAN BR. II (B00022MR) ALONG CALAPAN SOUTH RD, SOCORRO, ORIENTAL MINDORO	R.D. TALENS CONSTRUCTION AND TRADING (36817)	54,992,080.35	Completed	February 08, 2024	December 01, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0002	RETROFITTING/STRENGTHENING OF MAG-ASAWANG TUBIG BRIDGE (B00007MR) ALONG CALAPAN SOUTH ROAD, ORIENTAL MINDORO.	GREEN ARCTIC BUILDERS (47899)	4,899,999.50	Completed	February 08, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0003	RETROFITTING/STRENGTHENING OF PULA BRIDGE (B00023MR) ALONG CALAPAN SOUTH ROAD, ORIENTAL MINDORO	GREEN ARCTIC BUILDERS (47899)	4,899,850.01	Completed	February 08, 2024	June 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0004	RETROFITTING/STRENGTHENING OF SAN ISIDRO BRIDGE (B00014MR) ALONG CALAPAN SOUTH ROAD, ORIENTAL MINDORO.	GREEN ARCTIC BUILDERS (47899)	4,899,920.66	Completed	February 08, 2024	June 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), AURORA, NATIONAL HIGH SCHOOL, AURORA, NAUJAN, ORIENTAL MINDORO	ALTHAEA ENTERPRISES (35312)	4,949,977.72	Completed	February 08, 2024	August 05, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ALAG, BACO, ORIENTAL MINDORO	876 CONSTRUCTION & SUPPLY (24224)	4,949,592.42	Completed	February 08, 2024	August 05, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CALERO, CALAPAN CITY, ORIENTAL MINDORO	M AND EMIRO CONSTRUCTION SERVICES (53160)	4,949,521.70	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO 2, ARANGIN, NAUJAN, ORIENTAL MINDORO	ALTHAEA ENTERPRISES (35312)	4,949,985.37	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0009	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUMANGBAYAN, CALAPAN CITY, ORIENTAL MINDORO	MIDR CONSTRUCTION AND SUPPLIES (50863)	4,949,508.85	Completed	February 08, 2024	August 05, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0010	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE), SAN ANTONIO, CALAPAN CITY, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	2,969,825.06	Completed	February 08, 2024	June 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SUQUI, CALAPAN CITY, ORIENTAL MINDORO	F.S. SUGAY CONSTRUCTION & SUPPLIES (28489)	1,980,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0012	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BETHEL. VICTORIA, ORIENTAL MINDORO	MARJO CONSTRUCTION AND BUILDERS CORPORATION (49241)	1,977,561.58	Completed	February 08, 2024	June 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0013	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PAITAN, NAUJAN, ORIENTAL MINDORO	MAMA'S BOY CONSTRUCTION (49288)	1,979,990.84	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0014	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, STO. NINO, NAUJAN, ORIENTAL MINDORO	MAMA'S BOY CONSTRUCTION (49288)	1,979,903.76	Completed	February 08, 2024	June 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TAWIRAN, CALAPAN CITY, ORIENTAL MINDORO	F.S. SUGAY CONSTRUCTION & SUPPLIES (28489)	1,980,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0016	CONSTRUCTION OF PULA RIVER CONTROL, SOCORRO, ORIENTAL MINDORO	SIXTEEN ENTERPRISES-CALAPAN BRANCH (18187) / E.S.L. BUILDERS & PARTS SUPPLY (9014)	62,724,802.09	Completed	February 08, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0017	CONSTRUCTION OF MAG-ASAWANG TUBIG RIVER CONTROL ALONG BARANGAY SAN CARLOS, NAUJAN, ORIENTAL MINDORO	CEFF TRADING & ENGINEERING SERVICES (39083)	48,999,940.58	Completed	February 08, 2024	September 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0018	CONSTRUCTION OF ABATON RIVER CONTROL, CALAPAN CITY, ORIENTAL MINDORO	MARTINEZ ENTERPRISES (39400) / FRAMECON BUILDERS (22482)	48,996,963.79	Completed	February 08, 2024	October 25, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0019	CONSTRUCTION OF BUCAYAO RIVER CONTROL ALONG BARANGAY CAMANSIHAN, CALAPAN CITY, ORIENTAL MINDORO	MINDALIFI CONSTRUCTION AND SUPPLY (43667)	48,999,817.77	Completed	February 08, 2024	October 25, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0020	CONSTRUCTION OF BUCAYAO-PANGGALAAN RIVER CONTROL ALONG BARANGAY BUHUAN, CALAPAN CITY, ORIENTAL MINDORO	ETVR TRADING & CONSTRUCTION (14581)	48,999,995.96	Completed	February 08, 2024	October 25, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0022	CONSTRUCTION OF SILONAY SEAWALL, CALAPAN CITY, ORIENTAL MINDORO	MAMA'S BOY CONSTRUCTION (49288)	29,399,989.24	Completed	February 08, 2024	October 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0023	CONSTRUCTION OF ROAD WITH DRAINAGE CANAL, SITIO BLOCK 5 HYRESVILLE, PACHOCA, CALAPAN CITY, ORIENTAL MINDORO	2332 BUILDERS (44813)	4,949,974.52	Completed	February 08, 2024	April 30, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0024	CONSTRUCTION OF ROAD, BACLAYAN, PUERTO GALERA, ORIENTAL MINDORO	GREAT LAKES ENTERPRISES (31429)	4,949,876.17	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0025	CONSTRUCTION OF ROAD, SITIO 2, MULAWIN, NAUJAN, ORIENTAL MINDORO	F.S. SUGAY CONSTRUCTION & SUPPLIES (28489)	4,949,549.07	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0026	CONSTRUCTION OF BUCAYAO RIVER CONTROL AT MANAGPI SECTION, CALAPAN CITY, ORIENTAL MINDORO	E.S.L. BUILDERS & PARTS SUPPLY (9014)	29,399,981.95	Completed	February 08, 2024	October 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0029	CONSTRUCTION OF ROAD, SITIO SILANGAN, MATULATULA, POLA, ORIENTAL MINDORO	JCL86 BUILDERS INC. (52891)	4,949,968.41	Completed	February 08, 2024	June 01, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0030	CONSTRUCTION OF BACO MULTI-PURPOSE BUILDING, BACO, ORIENTAL MINDORO	DELROL CONSTRUCTION CORPORATION (PREVIOUSLY :DELROL ENTERPRISES) (37858)	39,599,845.33	Completed	February 08, 2024	May 07, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0031	INSTALLATION/CONSTRUCTION OF STREET LIGHTS ALONG CALAPAN SOUTH ROAD - K0061+935 - K0062+926, SOCORRO, ORIENTAL MINDORO	MARC JILL CONSTRUCTION (39585)	10,521,265.45	Completed	February 08, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0032	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG CALAPAN SOUTH RD - K0053+378 - K0053+511, SOCORRO, ORIENTAL MINDORO	MARC JILL CONSTRUCTION (39585)	4,694,100.00	Completed	February 08, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0033	PREVENTIVE MAINTENANCE ALONG CALAPAN SOUTH ROAD K0040+229 - K0040+588, VICTORIA, ORIENTAL MINDORO	SIXTEEN ENTERPRISES-CALAPAN BRANCH (18187)	13,196,760.63	Completed	February 08, 2024	May 01, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0034	PREVENTIVE MAINTENANCE ALONG CALAPAN NORTH ROAD K0041+633 - K0041+901, PUERTO GALERA, ORIENTAL MINDORO	STX ENTERPRISES (21547)	6,428,797.67	Completed	February 08, 2024	April 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0035	PREVENTIVE MAINTENANCE ALONG CSR JCT-MINAS ROAD K0050+469 - K0051+088.50, VICTORIA, ORIENTAL MINDORO	STX ENTERPRISES (21547)	23,678,269.41	Completed	February 08, 2024	May 24, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0036	CONSTRUCTION OF PUERTO GALERA URBAN DRAINAGE SYSTEM, BRGY. SAN ISIDRO, ORIENTAL MINDORO	L.N. SALVADOR CONSTRUCTION CORP. (FOR: L.N. SALVADOR CONSTRUCTION) (16661)	53,074,970.85	Completed	February 08, 2024	April 02, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0037	REPLACEMENT OF PERMANENT WEAK BRIDGES OF SUBAAN BR. (B00020MR) ALONG CALAPAN SOUTH RD, SOCORRO, ORIENTAL MINDORO	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	86,849,844.73	Completed	February 08, 2024	March 19, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0038	CONSTRUCTION/OPENING OF TAWIRAN - GUINOBATAN ROAD, ORIENTAL MINDORO	L.N. SALVADOR CONSTRUCTION CORP. (FOR: L.N. SALVADOR CONSTRUCTION) (16661)	72,374,623.52	Completed	April 15, 2024	April 09, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0039	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG CALAPAN SOUTH RD - K0061+815 - K0063+076, SOCORRO, ORIENTAL MINDORO	MARC JILL CONSTRUCTION (39585)	4,108,552.31	Completed	February 08, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0040	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG CALAPAN SOUTH RD - K0057+898 - K0058+918, K0060+800 - K0061+815, SOCORRO, ORIENTAL MINDORO	MARC JILL CONSTRUCTION (39585)	3,428,477.27	Completed	June 11, 2024	July 23, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0041	CONSTRUCTION/IMPROVEMENT OF BACO FLOOD CONTROL SYSTEM, BRGY. STA. ROSA II, BACO, ORIENTAL MINDORO	ARCONIC INC. (48591)	110,974,891.77	Completed	February 08, 2024	January 08, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0042	CONSTRUCTION OF ROAD, SITIO BUNDOK CANUBING, COMUNAL, CALAPAN CITY, ORIENTAL MINDORO	ZOE BUILDERS & SUPPLIES COMPANY (20991)	4,949,992.80	Completed	February 08, 2024	June 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0043	CONSTRUCTION OF ROAD, SITIO ARUNGYANAN II, STA. ROSA I, BACO, ORIENTAL MINDORO	SMIB CONSTRUCTION (55038)	4,949,976.47	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0044	CONCRETING OF ROAD, BARANGAY SAMPAGUITA, VICTORIA, ORIENTAL MINDORO	876 CONSTRUCTION & SUPPLY (24224)	4,949,889.77	Completed	February 08, 2024	May 12, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0045	COMPLETION OF MULTI - PURPOSE BUILDING, BRGY. CANAAN, VICTORIA, ORIENTAL MINDORO	876 CONSTRUCTION & SUPPLY (24224)	1,979,800.00	Completed	February 08, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0046	CONSTRUCTION OF MULTI - PURPOSE BUILDING (EVACUATION CENTER), BRGY. MONTEMAYOR, NAUJAN, ORIENTAL MINDORO	RJJJ ENGINEERING SERVICES (40891)	4,949,835.67	Completed	February 08, 2024	August 05, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0047	CONSTRUCTION OF SAN NARCISO DRAINAGE STRUCTURE, VICTORIA, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	3,184,912.74	Completed	February 08, 2024	June 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0048	RETROFITTING/STRENGTHENING OF BABANGONAN BR. (B00012MR) ALONG CALAPAN SOUTH RD, VICTORIA, ORIENTAL MINDORO	JCL86 BUILDERS INC. (52891)	4,701,813.01	Completed	February 08, 2024	June 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0049	RETROFITTING/STRENGTHENING OF BORBOCOLON BR. (B00013MR) ALONG CALAPAN SOUTH RD., VICTORIA, ORIENTAL MINDORO	LUCKY SHINING STAR DEVELOPMENT CORP. (53982)	4,598,977.25	Completed	February 08, 2024	June 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0050	RETROFITTING/STRENGTHENING OF CASILIGAN BR. I (B00021MR) ALONG CALAPAN SOUTH RD, SOCORRO, ORIENTAL MINDORO	RM SESCAR ENTERPRISES (36556)	4,899,954.77	Completed	February 08, 2024	June 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0051	ROAD WIDENING ALONG CALAPAN SOUTH RD - K0048+330 - K0048+394.3, K0061+544 - K0061+862.5, SOCORRO, ORIENTAL MINDORO	A.G AMBROSIO CONSTRUCTION (53909)	15,973,928.67	Completed	February 08, 2024	July 11, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0052	CONSTRUCTION OF ROAD (PHASE II), SITIO OLIVO, MABUHAY I, SOCORRO, ORIENTAL MINDORO	SMIB CONSTRUCTION (55038)	4,949,863.38	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0053	CONSTRUCTION OF ROAD, SITIO BAGONG POOK, PANIKIAN, NAUJAN, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	4,949,999.21	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0054	CONSTRUCTION OF DRAINAGE CANAL ALONG DURIAN AND BAYABAS ST. BRGY. LALUD, CALAPAN CITY, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	4,949,856.52	Completed	February 08, 2024	August 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0055	CONSTRUCTION OF MULTI - PURPOSE BUILDING (COOPERATIVE BUILDING), LALUD, CALAPAN CITY, ORIENTAL MINDORO	F.S. SUGAY CONSTRUCTION & SUPPLIES (28489)	4,949,951.45	Completed	February 08, 2024	August 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0056	CONSTRUCTION OF RIVER CONTROL ALONG SITIO BAGONG POOK, BARANGAY GUTAD, CALAPAN CITY, ORIENTAL MINDORO	E E CONSTRUCTION (45017)	48,999,745.31	Completed	February 08, 2024	October 25, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0057	CONSTRUCTION OF SAN TEODORO MULTI - PURPOSE BUILDING, SAN TEODORO, ORIENTAL MINDORO	2332 BUILDERS (44813)	9,899,868.72	Completed	February 08, 2024	September 13, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0058	CONSTRUCTION OF SEAWALL, SITIO VILLA ANTONIO, NAVOTAS, CALAPAN CITY, ORIENTAL MINDORO	JARO BUILDERS & CONSTRUCTION SUPPLY (25560)	19,599,848.40	Completed	February 08, 2024	September 10, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0060	CONSTRUCTION OF MULTI - PURPOSE BUILDING (EVACUATION CENTER), BRGY. HERRERA, NAUJAN, ORIENTAL MINDORO	SGDG CONSTRUCTION AND SUPPLIES (46273)	4,949,616.64	Completed	February 08, 2024	October 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0061	CONSTRUCTION OF MULTI - PURPOSE BUILDING (COVERED COURT), CONCEPCION, VICTORIA, ORIENTAL MINDORO	JARO BUILDERS & CONSTRUCTION SUPPLY (25560)	4,949,802.91	Completed	February 08, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0062	CONSTRUCTION OF ROAD, SITIO II, BARANGAY AURORA, NAUJAN, ORIENTAL MINDORO	F.S. SUGAY CONSTRUCTION & SUPPLIES (28489)	4,949,995.17	Completed	February 08, 2024	April 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0063	CONSTRUCTION OF ROAD, SITIO GOLDENVILLE, SAN RAFAEL, CALAPAN CITY, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	4,949,901.76	Completed	February 08, 2024	July 16, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0064	CONSTRUCTION OF BARUYAN - TABON-TABON DRAINAGE SYSTEM, CALAPAN CITY, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	17,963,395.16	Completed	February 08, 2024	November 03, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0066	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG CATUIRAN RIVER, SITIO DULAHAN SECTION, BRGY. ARANGIN, NAUJAN, ORIENTAL MINDORO	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,499,978.46	Completed	February 08, 2024	February 17, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0067	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG PANGGALAAN RIVER, BRGY. SAN NICOLAS, NAUJAN, ORIENTAL MINDORO	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,499,897.00	Completed	February 08, 2024	February 17, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0068	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG PANGGALAAN RIVER, BRGY. TIGKAN, NAUJAN, ORIENTAL MINDORO	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	February 08, 2024	February 17, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0069	CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG MAG-ASAWANG TUBIG RIVER SITIO PANTAUNAN, BRGY. BAGONG BUHAY, NAUJAN, ORIENTAL MINDORO	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,499,892.60	Completed	February 08, 2024	February 17, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0071	CONSTRUCTION OF SEAWALL, BLOCK 5 TO BLOCK 4, BARANGAY PACHOCA, CALAPAN CITY, ORIENTAL MINDORO	MARCING CONSTRUCTION SERVICES (54093)	24,124,947.70	Completed	May 20, 2024	December 27, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0072	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LONGOS RIVER (DOWNSTREAM), CALAPAN CITY, ORIENTAL MINDORO	ARCONIC INC. (48591)	19,800,000.00	Completed	February 22, 2024	September 24, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0073	COMPLETION OF MULTI PURPOSE BUILDING, SAN NARCISO, VICTORIA, ORIENTAL MINDORO	MARJO CONSTRUCTION AND BUILDERS CORPORATION (49241)	1,979,894.00	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0074	COMPLETION OF MULTI PURPOSE BUILDING, POBLACION IV, VICTORIA, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	1,979,800.00	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0075	COMPLETION OF MULTI PURPOSE BUILDING, SAMPAGUITA, VICTORIA, ORIENTAL MINDORO	876 CONSTRUCTION & SUPPLY (24224)	1,979,921.41	Completed	February 22, 2024	August 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MATUNGAO, SOCORRO, ORIENTAL MINDORO	KOLZACE CONSTRUCTION (50114)	4,949,662.07	Completed	February 22, 2024	August 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0077	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), PAGKAKAISA, NAUJAN, ORIENTAL MINDORO	SGDG CONSTRUCTION AND SUPPLIES (46273)	1,979,978.09	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0078	CONSTRUCTION OF EVACUATION CENTER, MALABO, VICTORIA, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	4,949,970.00	Completed	February 22, 2024	September 03, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0079	CONCRETING OF ROAD, BARANGAY BIGA, CALAPAN CITY, ORIENTAL MINDORO	AB1 MEGA BUILDERS, INC. (38827)	9,899,999.69	Completed	February 22, 2024	October 03, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0080	CONSTRUCTION OF COASTAL PROTECTION WORKS, BRGY. WAWA SECTION, CALAPAN CITY, ORIENTAL MINDORO	ARCONIC INC. (48591)	67,549,998.51	Completed	February 22, 2024	March 06, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0081	CONSTRUCTION OF ROAD IN BRGY. BARCENAGA, NAUJAN, ORIENTAL MINDORO	RJJJ ENGINEERING SERVICES (40891)	9,895,482.99	Completed	February 22, 2024	May 31, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0082	CONSTRUCTION/IMPROVEMENT OF CALUCMOY BRIDGE, ORIENTAL MINDORO	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	57,899,926.80	On-Going	February 22, 2024	March 17, 2025	96.10
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0083	CONSTRUCTION OF SAPUL-BAYANAN 2 ROAD, CALAPAN CITY, ORIENTAL MINDORO	HIGH AND MILES CONSTRUCTION (18111) / SANLAHI GROUP OF BUILDERS INC. (11874)	38,597,664.84	Completed	February 22, 2024	November 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0084	CONSTRUCTION OF BAYANAN 2 ROAD, CALAPAN CITY, ORIENTAL MINDORO	B5 BUILDERS & SUPPLIES (32851) / SANLAHI GROUP OF BUILDERS INC. (11874)	38,599,941.49	Completed	February 22, 2024	November 29, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0085	CONSTRUCTION OF PUERTO GALERA MULTI-PURPOSE BUILDING, PUERTO GALERA, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	48,249,945.61	On-Going	February 22, 2024	September 11, 2025	95.94
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0086	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CALAPAN SOUTH ROAD - K0000+ 000 - K0007+400, CALAPAN CITY, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	74,479,989.59	Completed	March 04, 2024	October 14, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0087	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CSR-JCT. MINAS RD. K0035+(-654) - K0042+000, VICTORIA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	76,439,980.11	Completed	March 04, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0088	ASPHALT OVERLAY ALONG CALAPAN SOUTH RD K0014+693 - K0015+211, K0025+117 - K0026+000, K0027+000 -K0027+323, K0036+846 - K0036+885, NAUJAN - VICTORIA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	108,068,874.44	Completed	March 04, 2024	July 15, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0089	ASPHALT OVERLAY ALONG CALAPAN SOUTH ROAD - K0040+000 - K0040+583, K0040+583 - K0041+250, K0044+321 -K0044+575, VICTORIA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	117,729,971.40	Completed	March 04, 2024	July 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0090	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CSR-JCT. MINAS RD. - K0042+000 - K0052+231, VICTORIA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	93,099,969.88	Completed	March 04, 2024	November 13, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0091	ASPHALT OVERLAY ALONG CALAPAN NORTH ROAD - K0010+469 - K0011+000, K0013+370 - K0014+244, K0015+680 - K0016+000, CALAPAN CITY - BACO, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	111,939,968.67	Completed	March 04, 2024	July 17, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0092	ASPHALT OVERLAY ALONG CALAPAN NORTH ROAD - K0050+014 - K0050+664, K0050+985 - K0051+462, K0051+778 -K0052+000, K0053+285 - K0054+066, PUERTO GALERA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	103,246,059.65	Completed	March 04, 2024	June 28, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ED0093	CONSTRUCTION OF FLOOD MITIGATION ALONG BUCAYAO RIVER SITIO BARUCAN, BRGY. SAN LUIS, NAUJAN, ORIENTAL MINDORO	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157) / REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	48,999,973.92	Completed	February 22, 2024	November 08, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0094	REHABILITATION OF ROAD, STA. RITA, CALAPAN CITY, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	4,949,997.29	Completed	February 22, 2024	May 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0095	CONCRETING OF ROAD, SITIO PROPER, TABONTABON, BACO, ORIENTAL MINDORO	E.S.L. BUILDERS & PARTS SUPPLY (9014)	4,949,801.11	Completed	February 22, 2024	April 30, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0096	CONCRETING/CONSTRUCTION OF ROAD, SITIO KAYMITO, ZONE II, SOCORRO, ORIENTAL MINDORO	876 CONSTRUCTION & SUPPLY (24224)	4,949,777.18	Completed	February 22, 2024	July 30, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0097	CONCRETING OF ROAD, POBLACION II, VICTORIA, ORIENTAL MINDORO	JARO BUILDERS & CONSTRUCTION SUPPLY (25560)	4,949,900.46	Completed	February 22, 2024	July 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0098	REHABILITATION OF KABILANG IBAYO BRIDGE, BRGY. BATUHAN, POLA, ORIENTAL MINDORO	GREAT SWISS METAL BUILDERS CORPORATION (36997)	9,899,975.19	Completed	February 22, 2024	October 13, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0099	IMPROVEMENT OF ROAD, SITIO MASASA - SITIO DELINQUENTE, BARANGAY TACLIGAN, SAN TEODORO, ORIENTAL MINDORO	MARJO CONSTRUCTION AND BUILDERS CORPORATION (49241)	19,799,889.28	Completed	February 22, 2024	July 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0100	CONSTRUCTION OF ROAD, BRGY. CATWIRAN II, BACO, ORIENTAL MINDORO	DELROL CONSTRUCTION CORPORATION (PREVIOUSLY :DELROL ENTERPRISES) (37858)	4,949,941.41	Completed	February 22, 2024	May 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0101	CONSTRUCTION OF DRAINAGE CANAL, ZONE 2 AND 3, IBABA EAST, CALAPAN CITY, ORIENTAL MINDORO	N & J CONSTRUCTION & SUPPLY (30177)	4,949,800.00	Completed	February 22, 2024	September 02, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BACO, ORIENTAL MINDORO	SKYLINE CONSTRUCTION AND SUPPLIES (54082)	9,899,972.94	Completed	February 22, 2024	October 18, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING, EVANGELISTA, NAUJAN, ORIENTAL MINDORO	SANDBANK CONSTRUCTION CORP. (41317)	4,949,899.86	Completed	February 22, 2024	August 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION III, VICTORIA, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	4,949,929.56	Completed	February 22, 2024	August 19, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0105	COMPLETION OF MULTI PURPOSE BUILDING, SAN JUAN, VICTORIA, ORIENTAL MINDORO	MIDR CONSTRUCTION AND SUPPLIES (50863)	1,979,958.52	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0106	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY SAN AGUSTIN II, NAUJAN, ORIENTAL MINDORO	KINGSROAD CONSTRUCTION (54740)	1,979,789.82	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0107	CONSTRUCTION/COMPLETION OF MPB (COVERED COURT) BRGY. STA. MARIA, NAUJAN, ORIENTAL MINDORO	MIDR CONSTRUCTION AND SUPPLIES (50863)	1,979,900.00	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0108	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), VILLAREAL, SOCORRO, ORIENTAL MINDORO	SMIB CONSTRUCTION (55038)	1,979,893.10	Completed	February 22, 2024	May 21, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0109	PREVENTIVE MAINTENANCE ALONG CALAPAN NORTH ROAD K0021+218 - K0022+000, K0023+024 - K0024+113, BACO, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	115,791,668.21	Completed	March 04, 2024	July 13, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0110	PREVENTIVE MAINTENANCE ALONG CALAPAN NORTH ROAD K0011+000 - K0012+642, CALAPAN CITY, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	96,499,919.88	Completed	March 04, 2024	June 20, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0111	PREVENTIVE MAINTENANCE ALONG CALAPAN NORTH ROAD K0034+1169 - K0035+705, K0042+000 - K0043+000, K0048+067 - K0048+226, K0048+236 - K0049+000, K0051+507 - K0051+746, SAN TEODORO - PUERTO GALERA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	125,449,919.99	Completed	March 04, 2024	July 23, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ED0112	ASPHALT OVERLAY ALONG CALAPAN NORTH ROAD - K0056+985 - K0059+132, K0060+000 - K0061+000, PUERTO GALERA, ORIENTAL MINDORO	MG SAMIDAN CONSTRUCTION (33234)	101,324,763.15	Completed	March 04, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0113	CONCRETING OF ROAD SITIO GINHAWA, SUBAAN, SOCORRO, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	4,949,978.95	Completed	February 27, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0114	CONCRETING OF ROAD, SITIO ACACIA, LEUTEBORO I, SOCORRO, ORIENTAL MINDORO	E.S.L. BUILDERS & PARTS SUPPLY (9014)	4,949,809.24	Completed	February 27, 2024	July 04, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NAUJAN LAKE WETLAND CENTER), BARANGAY HAPPYVALLEY, SOCORRO, ORIENTAL MINDORO	MARCPHIL CONSTRUCTION OPC (FORMERLY: MARCPHIL CONSTRUCTION) (10949)	4,949,994.79	Completed	February 27, 2024	September 13, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STO. NINO, PUERTO GALERA, ORIENTAL MINDORO	INNOVATIVE MANGYAN BUILDERS CORP (43312)	4,949,949.20	Completed	February 27, 2024	August 14, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) FOR COMMUNITY VOCATIONAL HIGH SCHOOL, BAYANAN II, CALAPAN CITY, ORIENTAL MINDORO	ETVR TRADING & CONSTRUCTION (14581)	4,949,850.76	Completed	February 27, 2024	May 26, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0118	CONSTRUCTION OF MULTI PURPOSE BUILDING, MASAGUING, NAUJAN, ORIENTAL MINDORO	R.G. DIAZ BUILDERS & TRADING (23814)	4,949,912.62	Completed	February 27, 2024	November 22, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0119	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), PAKYAS, VICTORIA, ORIENTAL MINDORO	MARTINEZ ENTERPRISES (39400)	1,980,000.00	Completed	February 27, 2024	May 26, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0120	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, BRGY. MISONG, POLA, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	4,949,960.37	Completed	February 27, 2024	October 12, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0121	CONSTRUCTION OF ROAD, BRGY. COMUNAL, CALAPAN CITY, ORIENTAL MINDORO	E E CONSTRUCTION (45017)	4,824,999.38	Completed	May 20, 2024	July 28, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0122	CONSTRUCTION OF ROAD, BARANGAY PALANGAN, PUERTO GALERA, ORIENTAL MINDORO	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	4,824,965.61	Completed	May 20, 2024	January 31, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0123	CONSTRUCTION OF ROAD SITIO IBABA, BARANGAY CANUBING 2, CALAPAN CITY, ORIENTAL MINDORO	MADSAM ENTERPRISES (40136)	4,899,966.52	Completed	February 27, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ED0124	CONSTRUCTION (COMPLETION) OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM)MIMAROPA BUILDING, CALAPAN CITY, MINDORO ORIENTAL	MADSAM ENTERPRISES (40136)	19,300,000.00	Completed	February 27, 2024	December 22, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0125	CONSTRUCTION OF MAG-ASAWANG TUBIG RIVER CONTROL ALONG BRGY. PINAGSABANGAN II, NAUJAN, ORIENTAL MINDORO	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	19,799,901.48	Completed	February 27, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0126	CONSTRUCTION OF MUTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER) MUNICIPALITY OF PUERTO GALERA, ORIENTAL MINDORO	INNOVATIVE MANGYAN BUILDERS CORP (43312)	4,824,978.51	Completed	February 27, 2024	August 24, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0127	CONSTRUCTION OF MULTI-PURPOSE FACILITY (ORIENTAL MINDORO SPORTS COMPLEX), NAUJAN, ORIENTAL MINDORO	SANLAHI GROUP OF BUILDERS INC. (11874)	19,799,800.00	Completed	February 27, 2024	December 22, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ED0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ORIENTAL MINDORO SPORTS COMPLEX, BRGY. SANTIAGO, NAUJAN, ORIENTAL MINDORO	SANLAHI GROUP OF BUILDERS INC. (11874)	19,299,989.73	Completed	February 27, 2024	December 22, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0129	CONCRETING OF ROAD, SAN ANTONIO, VICTORIA, ORIENTAL MINDORO	CMSEL CONSTRUCTION & DEVELOPER (19610)	4,949,900.00	Completed	February 27, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0130	CONCRETING OF ROAD AT CARINGAL ST., SITIO MANGGA, ZONE 4, SOCORRO, ORIENTAL MINDORO	SANDBANK CONSTRUCTION CORP. (41317)	4,949,956.60	Completed	February 27, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0131	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, BACO, MINDORO ORIENTAL	DELROL CONSTRUCTION CORPORATION (PREVIOUSLY :DELROL ENTERPRISES) (37858)	29,699,940.57	Completed	February 27, 2024	May 21, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0132	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING), POLA, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	14,849,990.43	Completed	February 27, 2024	November 03, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0133	CONSTRUCTION OF ORIENTAL MINDORO PROVINCIAL HOSPITAL, BRGY. STA. ISABEL, CALAPAN CITY, ORIENTAL MINDORO	HIGH AND MILES CONSTRUCTION (18111) / SANLAHI GROUP OF BUILDERS INC. (11874)	115,800,000.00	On-Going	March 25, 2024	December 14, 2025	73.57
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ED0134	CONSTRUCTION (COMPLETION) OF DPWH EMPLOYEES QUARTERS, CALAPAN CITY, ORIENTAL MINDORO	JCL86 BUILDERS INC. (52891)	16,549,695.39	Completed	March 25, 2024	December 24, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0135	CONSTRUCTION OF CAMANSIHAN - MANAGPI ROAD, CALAPAN CITY, ORIENTAL MINDORO	HEAZ CONSTRUCTION (53735)	4,949,968.55	Completed	February 27, 2024	May 06, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0136	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE/SEWERAGE/RAINWATER COLLECTORSYSTEM - RAINWATER COLLECTOR IN PUBLIC FACILITIES, CALAPAN CITY - BACO - NAUJAN - VICTORIA, ORIENTAL MINDORO	KOLZACE CONSTRUCTION (50114)	2,894,972.04	Completed	March 25, 2024	July 07, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0137	CONSTRUCTION OF SITIO MANGINDAT ROAD, BARANGAY CAMANSIHAN, CALAPAN CITY, ORIENTAL MINDORO	ZOE BUILDERS & SUPPLIES COMPANY (20991)	4,949,955.73	Completed	April 01, 2024	July 09, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0138	CONSTRUCTION OF ROADS, VICTORIA, ORIENTAL MINDORO	SGDG CONSTRUCTION AND SUPPLIES (46273)	4,949,991.88	Completed	April 01, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0139	CONSTRUCTION OF MULTI - PURPOSE BUILDING (SCHOOL BUILDING), DON ARTURO ARCE IGNACIO INTEGRATED SCHOOL, BRGY. LAZARETO, CALAPAN CITY, ORIENTAL MINDORO	RJJJ ENGINEERING SERVICES (40891)	9,899,966.67	Completed	April 01, 2024	January 05, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0140	COMPLETION OF MULTI - PURPOSE BUILDING (COVERED COURT), CAAGUTAYAN, SAN TEODORO, ORIENTAL MINDORO	JCL86 BUILDERS INC. (52891)	1,979,929.98	Completed	April 01, 2024	July 23, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0141	CONSTRUCTION OF MULTI - PURPOSE BUILDING (COVERED COURT) FOR M. KALAW MEMORIAL SCHOOL, PALHI, CALAPAN CITY, ORIENTAL MINDORO	ZOE BUILDERS & SUPPLIES COMPANY (20991)	4,792,550.12	Completed	June 27, 2024	September 24, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0142	CONSTRUCTION OF MULTI - PURPOSE BUILDING NEAR CITY COLISEUM, BRGY. MASIPIIT, CALAPAN CITY, ORIENTAL MINDORO	L.N. SALVADOR CONSTRUCTION CORP. (FOR: L.N. SALVADOR CONSTRUCTION) (16661)	19,799,975.09	Completed	April 01, 2024	April 08, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0143	CONSTRUCTION OF MULTI - PURPOSE FACILITY, CALAPAN CITY, ORIENTAL MINDORO	GREAT LAKES ENTERPRISES (31429)	4,949,988.63	Completed	April 01, 2024	September 27, 2024	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0144	CONSTRUCTION OF MULTI - PURPOSE BUILDING (EVACUATION CENTER), BARANGAY TIGKAN, NAUJAN, ORIENTAL MINDORO	DXB CONSTRUCTION (47582)	28,950,000.00	Completed	May 20, 2024	May 19, 2025	100.00
Mindoro Oriental District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ED0167	CONSTRUCTION OF ROAD, SITIO BULALO, TAWIRAN, CALAPAN CITY, ORIENTAL MINDORO	DNY CONSTRUCTION AND SUPPLY (40011)	4,654,996.56	Completed	July 16, 2024	September 24, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0001	CONSTRUCTION/IMPROVEMENT OF MAMPIO ROAD FROM SEAPORT TO CAGAYANCILLO POBLACION, BGY. MAMPIO, CAGAYANCILLO, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	7,316,985.31	Completed	February 14, 2024	July 01, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0002	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO MALAWIG BEACH AND BUENAVISTA BAY AREA, CORON, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	7,317,684.51	Completed	February 14, 2024	March 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0003	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM POBLACION TO CAPARI COVE, SAN VICENTE, PALAWAN	MARK DENNIS DENIEL TRADING AND CONSTRUCTION (51675)	7,339,162.45	Completed	February 14, 2024	April 10, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0004	CONSTRUCTION/IMPROVEMENT OF NEW AGUTAYA-ALIMANGUAN TOURISM ROAD LEADING TO SAN VICENTE LONG BEACH, SAN VICENTE, PALAWAN	E M ABIN TRADING & CONSTRUCTION (34513)	7,347,694.03	Completed	February 14, 2024	June 24, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0005	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO BACUIT BAY ISLAND HOPPING, MINILOC AND PANGULASIAN ISLANDS, BGY. BEBELADAN, EL NIDO, PALAWAN	M.G.M. CONSTRUCTION (52355)	7,319,682.75	Completed	February 14, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), CARAMAY, ROXAS, PALAWAN	E.C. TIMBANCAYA ENTERPRISES CORPORATION (FORMERLY: E.C. TIMBANCAYA ENTERPRISES) (15244)	4,799,889.69	Completed	February 14, 2024	June 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OLD GUINLO, TAYTAY, PALAWAN	DON VIRGILIO BUILDERS AND SUPPLY (42526)	4,894,684.06	Completed	February 14, 2024	June 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMANTOLON, TAYTAY, PALAWAN	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,948,529.71	Completed	February 14, 2024	July 06, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0009	CONSTRUCTION/IMPROVEMENT OF PUROK 4 STO. NINO ROAD LEADING TO OMBO FALLS VIA BATONINGNING SITE SAN VICENTE, PALAWAN	HARDSHELL DEVELOPMENT AND CONSTRUCTION CORPORATION (40012)	7,319,046.37	Completed	February 14, 2024	April 09, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0010	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO MALAMPAYA SOUND DOLPHIN WATCHING TOUR, BGY. OLD, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,324,753.32	Completed	February 14, 2024	March 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0011	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD TO MALAMPAYA SOUND, MT. CAPUAS AND SAN VICENTE LONG BEACH, SAN VICENTE & TAYTAY, PALAWAN	HARDSHELL DEVELOPMENT AND CONSTRUCTION CORPORATION (40012)	7,349,786.88	Completed	February 14, 2024	April 14, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0012	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM CORON TOWN PROPER TO BORAC RORO PORT, CORON, PALAWAN	GABARDA CONSTRUCTION (35384)	7,330,116.35	Completed	February 14, 2024	March 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO ROXAS DIVING SPOTS, ROXAS, PALAWAN	LOUIESE TRADING AND CONSTRUCTION (39193)	4,879,966.32	Completed	February 14, 2024	March 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BACAO, DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	4,945,456.64	Completed	February 14, 2024	July 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), TININTINAN, ARACELI, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,937,570.64	Completed	February 14, 2024	July 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BOHOL, DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	4,942,950.15	Completed	February 14, 2024	July 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0017	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG IRAAN BRIDGE, ROXAS, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064) / SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP. (FORMERLY: SEVEN DIGIT CONSTRUCTION & SUPPLIES) (25471)	44,097,536.12	Completed	February 14, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0019	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG NAGBARIL BRIDGE 1, CORON, PALAWAN	L. B. LEONCIO TRADING AND CONSTRUCTION CORPORATION (FORMERLY: L.B. LEONCIO TRADING & CONSTRUCTION) (31587) / ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	44,079,742.82	Completed	February 14, 2024	July 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0020	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TAGUMPAY BRIDGE, ROXAS, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064) / SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP. (FORMERLY: SEVEN DIGIT CONSTRUCTION & SUPPLIES) (25471)	44,095,477.55	Completed	February 14, 2024	October 04, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0021	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES -MAYPA BR. 2 (B00257PW) ALONG PUERTO PRINCESA NORTH ROAD, TAYTAY, PALAWAN	SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP. (FORMERLY: SEVEN DIGIT CONSTRUCTION & SUPPLIES) (25471)	9,308,728.40	Completed	February 14, 2024	May 05, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0022	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-NEW BUSUANGA BR. (B00046CR) ALONG CORON-BUSUANGA RD., BUSUANGA, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,823,999.40	Completed	February 14, 2024	May 01, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0023	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD, GUADALUPE-SAN NICOLAS-BORAC RORO PORT, CORON, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,330,245.04	Completed	February 14, 2024	March 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0024	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO MUSSEL PRODUCTION AND FISHING INDUSTRY, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,869,449.98	Completed	February 14, 2024	March 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0025	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM BGY. NEW IBAJAY TO STO. LAMORO JCT. LEADING TO EL NIDO AIRPORT, EL NIDO, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	9,652,976.70	Completed	February 14, 2024	May 05, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0026	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO MARICABAN BAY, SITIO ARAN, BHY. SAN NICOLAS, CORON, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	7,330,159.66	Completed	February 14, 2024	March 26, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BGY. POBLACION, DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	4,940,602.38	Completed	February 14, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STO. NINO ARACELI, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,938,637.63	Completed	February 14, 2024	July 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BGY. TANATANAON, DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	4,943,341.03	Completed	February 14, 2024	June 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0031	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO SEAWEEED PLANTATION IN BGY. DANLEG, DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	4,873,514.29	Completed	February 14, 2024	March 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0032	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO SEAWEEED PLANTATION IN BGY. STA. TERESITA, DUMARAN, PALAWAN	VCH CONSTRUCTION AND TRADING (32050)	4,754,967.26	Completed	February 14, 2024	March 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0033	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO FISHING INDUSTRY, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,889,896.40	Completed	February 14, 2024	March 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0034	CONSTRUCTION/IMPROVEMENT OF MARUFINAS-CARURAY-PORT BARTON ROAD LEADING TO SAN VICENTE AIRPORT, SAN VICENTE, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,784,575.44	On-Going	February 14, 2024	July 09, 2024	93.39
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0035	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO NACPAN BEACH, BGY. BUCANA, EL NIDO, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	9,798,916.25	Completed	February 14, 2024	May 11, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULARIQUIN RIVER (RS), ROXAS, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064) / F.F. GALANG CONSTRUCTION (26801)	48,249,914.40	Completed	May 20, 2024	December 21, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0037	CONSTRUCTION/IMPROVEMENT OF BANTULAN-SANDOVAL AIRPORT ACCESS ROAD, TAYTAY, PALAWAN	LOUIESE TRADING AND CONSTRUCTION (39193)	9,779,982.48	Completed	February 14, 2024	April 05, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0038	CONSTRUCTION OF ROAD JUNCTION OF SITIO OCAM-OCAM ROAD TO BUSUANGA, BUSUANGA, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	33,744,251.00	Completed	February 14, 2024	June 06, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0039	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, SHOULDER SEALING, METAL GUARDRAIL AND ROADSIDE BARRIER ALONG PUERTO PRINCESA NORTH ROAD - K0142+000 - K0143+000, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	8,642,382.00	Completed	February 14, 2024	March 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0040	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, SHOULDER SEALING AND METAL GUARDRAIL ALONG PUERTO PRINCESA NORTH ROAD- K0132+550 - K0133+200, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	3,006,500.68	Completed	February 14, 2024	May 05, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0041	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, SHOULDER SEALING AND METAL GUARDRAIL ALONG PUERTO PRINCESA NORTH ROAD - K0128+700 - K0129+700, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	4,061,846.98	Completed	February 14, 2024	May 07, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. BINTUAN, CORON, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,946,691.82	Completed	February 14, 2024	August 22, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0047	CONCRETING OF ACCESS ROAD LEADING TO EL NIDO TENEGUIBAN EL NIDO, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	33,723,745.03	Completed	February 14, 2024	August 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0048	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO DUMARAN BEACH DUMARAN, PALAWAN	MARYKNOLL BUILDERS AND SUPPLY (40541)	33,723,104.72	Completed	February 14, 2024	July 16, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0049	CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II) BANBANAN, TAYTAY, PALAWAN	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,948,156.56	Completed	February 14, 2024	October 06, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0050	CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II) MINAPLA, TAYTAY, PALAWAN	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	4,948,954.92	Completed	February 14, 2024	July 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0051	CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II) MANLAG, EL NIDO, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,949,774.61	Completed	February 29, 2024	June 30, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0053	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABANGAN BRIDGE I CORON, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	44,098,571.94	Completed	February 14, 2024	August 31, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0054	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TALOG BRIDGE TAYTAY, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,499,998.63	Completed	February 14, 2024	January 06, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0055	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BALITE BRIDGE TAYTAY, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,499,967.12	Completed	February 14, 2024	December 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0056	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BUAYAN RIVER (LS) ROXAS, PALAWAN	FUTURISTIC TRADING & CONSTRUCTION (33597) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	48,249,816.25	Completed	May 20, 2024	February 04, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0057	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO ARACELI BEACH ARACELI, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	33,720,947.63	Completed	February 14, 2024	July 16, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0059	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BANABA BRIDGE BUSUANGA, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,498,906.21	Completed	February 14, 2024	January 17, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. DECABOBO, CORON, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	4,947,993.87	Completed	February 14, 2024	September 01, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. DEBANGAN, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,827,565.06	Completed	February 14, 2024	October 10, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0062	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, ROXAS, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	4,949,968.37	Completed	February 29, 2024	September 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CABUNLAWAN, LINAPACAN, PALAWAN	DON VIRGILIO BUILDERS AND SUPPLY (42526)	4,899,865.36	Completed	February 14, 2024	October 18, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO TULDUAN, LIMINANGCONG, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,919,883.95	Completed	February 14, 2024	October 18, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TUMBOD, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	7,880,266.40	Completed	February 14, 2024	September 14, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. SAN ISIDRO, ROXAS, PALAWAN	SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP. (FORMERLY: SEVEN DIGIT CONSTRUCTION & SUPPLIES) (25471)	4,945,017.74	Completed	March 18, 2024	July 23, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0067	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS ALONG PUERTO PRINCESA NORTH ROAD, K0119+040-K0119+894; K0124+480-K0124+805, ROXAS, PALAWAN	PANAAD CONSTRUCTION (37345)	20,444,164.20	Completed	February 14, 2024	July 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0071	CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II), BETON, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,949,998.88	Completed	February 14, 2024	July 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0072	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM, LUCBUAN, MAGSAYSAY, PALAWAN	EUS CONSTRUCTION (21878)	4,890,038.47	On-Going	February 29, 2024	August 29, 2024	0.17
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0073	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM, COCORO, MAGSAYSAY, PALAWAN	EUS CONSTRUCTION (21878)	4,941,464.06	On-Going	February 14, 2024	August 14, 2024	0.17
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0074	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LAMORO BRIDGE I, EL NIDO, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680) / A.R.L. CONSTRUCTION (27645)	44,097,774.54	Completed	February 14, 2024	November 19, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0075	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO LINAPACAN BEACH, LINAPACAN, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	33,773,668.74	On-Going	February 14, 2024	March 15, 2025	79.64
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0076	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. BATAS, TAYTAY, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,942,403.07	Completed	February 14, 2024	September 23, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0079	ROAD WIDENING OF PUERTO PRINCESA NORTH RD., K0168+519-K0168+644, K0168+686-K0168+796, K0169+554-K0170-189, ROXAS, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	38,983,034.00	Completed	February 14, 2024	October 10, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0080	ROAD WIDENING OF PUERTO PRINCESA NORTH RD., K0127+000-K0128+000, K0131+000-K0131+870, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	81,420,287.56	Completed	February 14, 2024	October 31, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0081	ROAD WIDENING OF PUERTO PRINCESA NORTH RD., K0217+462-K0218+000, K0218+000-K0219+000, TAYTAY, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	64,075,038.34	Completed	February 14, 2024	September 24, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0082	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD, DECABOBO-BUENAVISTA-TURDA-BORAC RORO PORT, CORON, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	7,839,491.39	Completed	February 14, 2024	March 28, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0084	CONSTRUCTION OF MULTI PURPOSE BUILDING (LIBRARY), PALAWAN STATE UNIVERSITY, ARACELI CAMPUS, ARACELI, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,930,516.82	Completed	February 14, 2024	July 20, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0086	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG PUERTO PRINCESA NORTH RD, K0141+160-K0141+480, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	19,589,526.65	Completed	February 14, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0088	ROAD WIDENING OF PUERTO PRINCESA NORTH RD., K0159+944-K0161+211, K0161+285-K0161+760, K0162+484-K0162+806, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	94,313,915.90	Completed	February 14, 2024	October 11, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING CULION SANITARIUM GENERAL HOSPITAL, CULION, PALAWAN	GABARDA CONSTRUCTION (35384)	9,889,968.66	On-Going	February 14, 2024	July 17, 2025	35.25
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CULASIAN, DUMARAN, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,644,838.75	On-Going	May 20, 2024	March 14, 2025	98.17
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANAMOC,CUYO, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,580,934.48	On-Going	May 20, 2024	March 29, 2025	94.84
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALGECIRAS, AGUTAYA, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,641,871.85	On-Going	May 20, 2024	March 29, 2025	94.83
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, ARACELI, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	9,863,251.48	Completed	March 27, 2024	January 24, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALAWAN STATE UNIVERSITY CUYO CAMPUS, CUYO, PALAWAN	EUS CONSTRUCTION (21878)	11,879,955.91	On-Going	February 29, 2024	October 05, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALAWAN STATE UNIVERSITY CORON CAMPUS, CORON, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,894,704.23	Completed	February 14, 2024	December 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0098	CONSTRUCTION/IMPROVEMENT OF NEW QUEZON-CHEEY-SAN JOSE-DECALACHAO ROAD LEADING TO BUSUANGA AIRPORT, BUSUANGA, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,799,595.57	Completed	February 14, 2024	May 06, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0099	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. BULUANG, BUSUANGA, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,948,973.34	Completed	February 29, 2024	August 30, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0100	CONSTRUCTION/IMPROVEMENT OF STORM DRAINAGE SYSTEM AT PUROK COMPOUND TO NEW BARBACAN, BRGY. 3, ROXAS, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	9,147,512.09	On-Going	March 24, 2024	September 24, 2024	97.38
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EE0101	CONSTRUCTION OF ABONGAN CIS DRAINAGE CANAL, TAYTAY, PALAWAN	REINASTAR TRADING AND CONSTRUCTION SUPPLY (42035)	19,598,517.10	Completed	February 14, 2024	October 28, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0102	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG PUERTO PRINCESA NORTH ROAD, K0084+(-355) - K0084+(-235), ROXAS, PALAWAN	BALINTUGAN CONSTRUCTION (34566)	48,199,203.33	Completed	February 29, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0107	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), AGUTAYA, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	19,585,909.85	On-Going	February 14, 2024	August 26, 2024	82.57
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0109	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN NICOLAS, LINAPACAN, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	4,943,664.56	Completed	February 14, 2024	October 18, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0110	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG PUERTO PRINCESA NORTH ROAD, K0267+591-K0267+647, EL NIDO, PALAWAN	BALINTUGAN CONSTRUCTION (34566)	41,494,016.22	Completed	February 29, 2024	September 18, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0111	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG PUERTO PRINCESA NORTH ROAD, K0175+000-K0175+115, TAYTAY, PALAWAN	BALINTUGAN CONSTRUCTION (34566)	89,336,173.06	Completed	February 14, 2024	November 15, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0112	INSTALLATION OF ROAD SAFETY DEVICES ALONG PUERTO PRINCESA NORTH ROAD, K0114+000-K0115+000, ROXAS, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	24,483,710.29	Completed	March 18, 2024	September 11, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0113	CONSTRUCTION/IMPROVEMENT OF STORM DRAINAGE SYSTEM AT PUROK ZAMBALES, BRGY. 3, ROXAS, PALAWAN	M.G.M. CONSTRUCTION (52355)	9,784,647.85	Completed	March 18, 2024	September 08, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24EE0114	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING PALAWAN STATE UNIVERSITY ROXAS CAMPUS, ROXAS, PALAWAN	ALPHARD PRIMECON CONSTRUCTION (48636)	4,264,234.80	Completed	February 14, 2024	June 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24EE0115	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING PALAWAN STATE UNIVERSITY ROXAS CAMPUS, PHASE II, ROXAS, PALAWAN	ALPHARD PRIMECON CONSTRUCTION (48636)	4,354,302.55	Completed	February 14, 2024	August 11, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MASAGANA, EL NIDO, PALAWAN	NEW SPACE TRADING AND CONSTRUCTION CORP. (FORMERLY: KUDZ TRADING & CONSTRUCTION SUPPLY) (33042)	4,944,609.70	Completed	March 18, 2024	July 23, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NEW CULAYLAYAN, LINAPACAN, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	4,937,546.88	Completed	February 29, 2024	November 02, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DIIT, AGUTAYA, PALAWAN	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,642,924.90	On-Going	May 20, 2024	March 29, 2025	97.99
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUSY BEES, TAYTAY, PALAWAN	MARK DENNIS DENIEL TRADING AND CONSTRUCTION (51675)	4,949,384.40	Completed	March 14, 2024	July 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0121	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD, BRGY. PORT BARTON-BRGY. KEMDENG, SAN VICENTE, PALAWAN	M.G.M. CONSTRUCTION (52355)	8,326,251.65	Completed	March 18, 2024	July 07, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALAWAN STATE UNIVERSITY EL NIDO CAMPUS, EL NIDO, PALAWAN	M.G.M. CONSTRUCTION (52355)	9,409,776.80	On-Going	March 18, 2024	January 11, 2025	91.69
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALAWAN STATE UNIVERSITY DUMARAN CAMPUS, DUMARAN, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	8,553,574.20	Completed	March 24, 2024	January 17, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0125	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOWN HALL), MAGSAYSAY, PALAWAN	KAYANO TRADING AND CONSTRUCTION (42792)	14,849,951.73	Completed	February 29, 2024	October 25, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0127	PACKAGE II-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS:1. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO FRANCISCO B. REYES AIRPORT (BRGY. SAN NICOLAS TO BRGY. DECALACHAO), CORON2. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO PALAWAN SUPER CORN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	24,489,915.07	Completed	March 27, 2024	September 23, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0128	PACKAGE III-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS:1. CONSTRUCTION OF ROAD, ZONE IV. BRGY. ITANGIL, DUMARAN2. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM NATIONAL HIGHWAY LEADING TO DULI BEACH, EL NIDO3. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LE	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	39,191,258.81	On-Going	April 01, 2024	June 29, 2024	88.54
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0128	PACKAGE III-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS:1. CONSTRUCTION OF ROAD, ZONE IV. BRGY. ITANGIL, DUMARAN2. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD FROM NATIONAL HIGHWAY LEADING TO DULI BEACH, EL NIDO3. CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LE	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	39,191,258.81	On-Going	April 01, 2024	June 29, 2024	88.54
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0129	PACKAGE IV-CONSTRUCTION OF MULTI-PURPOSE BUILDING & DOJ BUILDING:1. BRGY. MENDOZA, ROXAS2. BRGY. CASIAN, TAYTAY3. PALAWAN STATE UNIVERSITY LINAPACAN CAMPUS, LINAPACAN4. BARANGAY TURDA, CORON5. PALAWAN STATE UNIVERSITY TAYTAY CAMPUS, TAYTAY6. B	FUTURISTIC TRADING & CONSTRUCTION (33597)	56,858,017.10	On-Going	March 27, 2024	April 07, 2025	98.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0130	PACKAGE V-CONSTRUCTION (COMPLETION) OF WATER SUPPLY SYSTEM PROJECTS:1. CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II), PHASE II, CASIAN, TAYTAY2. CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL II), PHASE II, LIMINANGCONG, TAYTAY3. CONSTR	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	32,610,538.79	On-Going	May 26, 2024	December 04, 2024	83.76
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0131	CONSTRUCTION OF ROAD, BRGY. RIZAL, MAGSAYSAY, PALAWAN	EUS CONSTRUCTION (21878)	4,890,884.49	On-Going	March 27, 2024	June 25, 2024	69.25
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0133	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SUPER RURAL HEALTH), BARANGAY PAGASA, KALAYAAN, PALAWAN	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	29,618,992.83	On-Going	March 27, 2024	March 21, 2025	76.14
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0134	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO CORON NATURAL FARMS, SITIO PANGGAWARAN, DECALACHAO, CORON, PALAWAN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,784,519.29	Completed	March 27, 2024	July 04, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0135	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. POBLACION 1, 3, & 4, ROXAS, PALAWAN	BALINTUGAN CONSTRUCTION (34566)	49,467,278.19	On-Going	March 27, 2024	December 28, 2024	87.55
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0136	PACKAGE-CONSTRUCTION OF WATER SUPPLY SYSTEM PROJECT (LEVEL III):1. NEW IBAJAY, 2. MABINI, & 3. VILLA PAZ, EL NIDO, PALAWAN	FUTURISTIC TRADING & CONSTRUCTION (33597)	12,821,736.62	On-Going	March 27, 2024	July 27, 2024	86.46
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0137	PACKAGE-CONSTRUCTION/CONCRETING OF ROADS:1. CONCRETING OF ROAD-ABONGAN ALACALIAN LEADING TO BINGA LONG BEACH2. CONSTRUCTION OF ABONGAN-ALACALIAN ROAD, TAYTAY, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	132,707,756.40	Completed	March 27, 2024	October 30, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EE0137	PACKAGE-CONSTRUCTION/CONCRETING OF ROADS:1. CONCRETING OF ROAD-ABONGAN ALACALIAN LEADING TO BINGA LONG BEACH2. CONSTRUCTION OF ABONGAN-ALACALIAN ROAD, TAYTAY, PALAWAN	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	132,707,756.40	Completed	March 27, 2024	October 30, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0146	ROAD WIDENING OF PPNR JCT-TAYTAY POBLACION RD-K0211+(-955)-K0211+075 TAYTAY, PALAWAN	L. B. LEONCIO TRADING AND CONSTRUCTION CORPORATION (FORMERLY: L.B. LEONCIO TRADING & CONSTRUCTION) (31587)	86,849,229.10	Completed	June 25, 2024	February 02, 2025	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EE0147	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY)-SECONDARY ROADS ALONG PUERTO PRINCESA NORTH ROAD, K0199+000 - K0200+435 TAYTAY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	50,391,165.52	Completed	June 25, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0149	CLUSTER 1-CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) AT BALAGUEN ELEMENTARY SCHOOL, EMILODELEMENTARY SCHOOL, ISLAND VIEW ADVENTIST ELEMENTARY SCHOOL AND LOS ANGELES ELEMENTARY SCHOOL MAGSAYSAY, PALAWAN	RESILIENT INFRABUILDERS CORP. (44855)	1,437,411.60	Completed	May 30, 2024	August 27, 2024	100.00
Palawan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EE0150	CLUSTER 2-CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) AT NANGALAO ELEMENTARY SCHOOL, NANGALAO NATIONAL HIGH SCHOOL, CABUNLAWAN ELEMENTARY SCHOOL AND SAN MIGUEL ELEMENTARY SCHOOL LINAPACAN, PALAWAN	RESILIENT INFRABUILDERS CORP. (44855)	1,437,411.60	Completed	May 30, 2024	August 27, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0001	CONSTRUCTION OF BATANG-BATANG RIVER FLOOD CONTROL STRUCTURE, NARRA, PALAWAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	53,004,257.50	Completed	February 14, 2024	August 29, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0002	CONST. OF PANACAN RIVER FLOOD CONTROL STRUCTURE, NARRA, PALAWAN	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	53,063,470.45	Completed	February 14, 2024	August 16, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0003	CONSTRUCTION OF TIGAPLAN RIVER FLOOD CONTROL STRUCTURE, PANGOBILIAN, BROOKE'S POINT, PALAWAN	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	53,068,367.03	Completed	February 14, 2024	October 15, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0004	PAVING OF UNPAVED ROADS-SECONDARY ROADS CULANDANUM-PANALINGAAN CROSS COUNTRY RD-(S00065PW) CHAINAGE 4704-CHAINAGE 4800, BATARAZA, PALAWAN	MVP CONSTRUCTION AND TRADING INC. (54561)	2,446,057.11	Completed	February 14, 2024	March 20, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EF0005	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO OGIS TAU'T BATO CULTURAL COMMUNITY, BRGY. RANSANG, RIZAL, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	14,694,861.25	Completed	February 14, 2024	May 08, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EF0006	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO MALALONG MULTI-PURPOSE COOPERATIVE ROAD IN SUPPORT OF OIL PALM INDUSTRY OF PUNANG CHRISTIAN MUSLIM NATIVE, SOFRONIO ESPAÑOLA, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	48,997,487.93	Completed	February 14, 2024	October 20, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0007	CONSTRUCTION OF NEW BRIDGES CALLAGON BR. ALONG ARAMAYWAN-BERONG-PTO PRINCESA RD, QUEZON, PALAWAN	1129 BUILDERS (38839)	9,797,409.26	On-Going	February 14, 2024	October 20, 2024	96.37
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. ANTIPULUAN, NARRA, PALAWAN	CM77 CONSTRUCTION TRADING (52062)	9,897,405.80	Completed	February 14, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. DUMANGUEÑA, NARRA, PALAWAN	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	9,897,463.01	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. PRINCESS URDUJA, NARRA, PALAWAN	CUTTING EDGE BUILDERS AND TRADING, INC. (53465)	9,897,403.44	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0011	CONSTRUCTION OF ROAD, SITIO BALEN-BALEN, BRGY. RANSANG, JOSE P. RIZAL, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	9,897,729.75	Completed	February 14, 2024	May 13, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0012	CONSTRUCTION OF COLBY RIVER FLOOD CONTROL STRUCTURE RIZAL, PALAWAN	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	53,072,829.34	Completed	February 14, 2024	September 20, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0013	CONSTRUCTION OF SALOGON RIVER FLOOD CONTROL STRUCTURE, BROOKE'S POINT, PALAWAN	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	48,995,638.54	Completed	February 14, 2024	August 03, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0014	CONSTRUCTION OF MAMBALOT CIS DRAINAGE CANAL AND SLOPE PROTECTION, BROOKE'S POINT, PALAWAN	ALMRIN BUILDERS CORPORATION (51200)	17,963,797.88	Completed	February 14, 2024	June 19, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0015	PREVENTIVE MAINTENANCE-SECONDARY ROADS QUEZON-PUNTA BAJA RD-K0152+889-K0154+691, QUEZON, PALAWAN	1129 BUILDERS (38839) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	51,383,582.29	Completed	June 24, 2024	November 20, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0016	PREVENTIVE MAINTENANCE-TERTIARY ROADS PAL. CIRCUM. RD (PANALINGAAN-TAGBITA-LATUD)-K0247+(-925)-K0248+000, K0248+738-K0249+205, RIZAL, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	67,081,728.04	Completed	June 24, 2024	November 10, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0017	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS PALAWAN CIRCUM RD. K0226+190-K0226+250, K0240+310 -K0240+400,K0241+996-K0242+020, K0242+070-K0242+110, RIZAL, PALAWAN	L&M RODRIGUEZ CONSTRUCTION AND TRADING INC. (FORMERLY: M.M. RODRIGUEZ TRADING AND CONSTRUCTION) (37228)	28,321,230.48	Completed	March 15, 2024	November 27, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0018	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS PUERTO PRINCESA SOUTH ROAD - K0145+937 - K0146+030, K0147+820-K0147+940	PTK GROUP INC. (37103)	30,963,814.37	Completed	February 14, 2024	November 09, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0019	CONSTRUCTION OF NEW BRIDGES COMAJOS BR. ALONG CULANDANUM-PANALINGAAN CROSS COUNTRY RD RIZAL, PALAWAN	1129 BUILDERS (38839)	9,797,989.05	On-Going	February 14, 2024	September 16, 2024	91.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BERONG, QUEZON, PALAWAN	RAK TRADING AND CONSTRUCTION (42613)	9,771,251.20	Completed	February 14, 2024	August 01, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY QUINLOGAN, QUEZON, PALAWAN	CM77 CONSTRUCTION TRADING (52062)	9,899,991.62	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ISUGOD, QUEZON, PALAWAN	CM77 CONSTRUCTION TRADING (52062)	9,821,251.20	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY IRAAN, JOSE P. RIZAL, PALAWAN	TRIGUN CONSTRUCTION (54010)	9,816,565.85	Completed	March 15, 2024	August 11, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0024	CONSTRUCTION OF LAMIKAN RIVER FLOOD CONTROL STRUCTURE, QUEZON, PALAWAN	CUTTING EDGE BUILDERS AND TRADING, INC. (53465)	29,399,992.50	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0025	CONSTRUCTION OF BONO-BONO RIVER FLOOD CONTROL STRUCTURE, BATARAZA, PALAWAN	SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	48,997,238.46	On-Going	February 14, 2024	November 01, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0026	CONSTRUCTION OF FLOOD CONTROL, SITIO BUTTERFLY, BARANGAY QUINLOGAN, QUEZON, PALAWAN	DIANE CONSTRUCTION & ENTERPRISES (34106)	24,499,188.00	Completed	February 14, 2024	July 23, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0028	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERIARY ROADS PALAWAN CIRCUM. RD. (PANALINGAAN-TAGBITA-LATUD) - K0248+961-K0248+1026, K0249+467-K0249+497, K0254+664-K0254+689, K0254+992-K0254+1022, K0263+147-K0263+179, K0263+493-K0263+52	ELIMARED CONSTRUCTION AND TRADING INC. (45592)	48,702,321.05	Completed	February 14, 2024	December 25, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0029	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS PUERTO PRINCESA SOUTH RD-K0135+640-K0135+740, K0137+903-K0138+012,K0140+170-K0140+260, K0140+835-K0140+940, SOFRONIO ESPANOLA, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	37,627,747.11	Completed	February 14, 2024	December 19, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EF0030	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO PUNANG CHRISTIAN MUSLIM NATIVE ROAD CONNECTING BARANGAY ROAD OF PUNANG IN SUPPORT OF OIL PALM INDUSTRY, SOFRONIO ESPANOLA, PALAWAN	SAMURAI CONSTRUCTION (32214)	14,697,877.32	Completed	February 14, 2024	May 08, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0031	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS QUEZON-ARAMAYWAN RD-K0159+664-K0159+694,K0170+627-K0170+633, QUEZON, PALAWAN	M.C. ESCALA CONSTRUCTION AND SUPPLY (40545)	2,300,315.00	Completed	February 14, 2024	April 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0032	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS CULANDANUM-PANALINGAAN CROSS COUNTRY RD-(S00065PW) CHAINAGE 14631-CHAINAGE 14671, CHAINAGE 15907-CHAINAGE 15922, RIZAL, PALAWAN	CM77 CONSTRUCTION TRADING (52062)	3,525,986.06	Completed	February 14, 2024	April 28, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0033	WIDENING OF PERMANENT BRIDGES BATO-BATO BR. 2 (B00037PW) ALONG PUERTO PRINCESA SOUTH RD, NARRA, PALAWAN	KIR KONSTRUCTICON BUILDERS AND SUPPLY INC. (FORMERLY: KONSTRUCTION BUILDERS AND SUPPLY) (44545)	66,929,859.00	On-Going	February 14, 2024	February 11, 2025	99.92
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY RANSANG, JOSE P. RIZAL, PALAWAN	F A M E CONSTRUCTION TRADING (51245)	9,847,200.57	Completed	May 10, 2024	October 06, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0035	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS ARAMAYWAN-BERONG-PTO. PRINCESA RD, K0181+260-K0181+280,K0183+802-K0183+872, K0198+180-K0198+275, K0198+360-K0198+394, QUEZON, PALAWAN	RAK TRADING AND CONSTRUCTION (42613)	16,653,066.63	Completed	February 14, 2024	September 09, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EF0036	CONST./IMPROV'T. OF BALABAC CIRCUMFERENTIAL ROAD, BALABAC, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	14,698,001.00	Completed	February 14, 2024	May 23, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0037	REHAB. RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS CULANDANUM-PANALINGAAN CROSS COUNTRY RD-(S00065PW) CHAINAGE 6695-CHAINAGE 6715, BATARA, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	995,000.00	Completed	February 14, 2024	March 09, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0038	CONST. OF BATANG-BATANG RIVER IRRIGATION SYSTEM LATERAL E SERVICE ROAD, BARANGAY MALINAO, NARRA, PALAWAN (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN), NARRA, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	46,541,775.00	On-Going	March 08, 2024	August 16, 2024	91.32
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0039	CONST./INSTALLATION/APPLICATION OF SIGNAGE, INSTALL ZEBRA PEDESTRIAN CROSSING (LOW SPEED ROADS) AND INTENDED PARKING, BAN PARKING, INTENDED BUS/JEEPNEY STOP, RELOCATE BUS/JEEPNEY STOP ALONG PPSR K0091+300-K0091+700, NARRA, PALAWAN	AFG CONSTRUCTION CORPORATION (51619)	3,643,213.86	Completed	February 14, 2024	March 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0040	CONST./INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, INTENDED PARKING, BAN PARKING, INTENDED BUS/JEEPNEY STOP, RELOCATE BUS/JEEPNEY STOP AND PEDETRIAN ISLAND, CONSTRUCT SIDEWALK, CURB EXTENSION, CURB CONST. OF WIDEN SHOULDERS TO SEPARATE VEHICLE	ALMRIN BUILDERS CORPORATION (51200)	1,997,602.60	Completed	February 14, 2024	March 14, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0041	WIDENING OF PERMANENT BRIDGES BULIGAY BR. (B00115PW) ALONG PUERTO PRINCESA SOUTH RD, BROOKE,S POINT, PALAWAN	PALBIC CONSTRUCTION AND SUPPLY (42744)	39,785,608.37	Completed	February 14, 2024	November 26, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0042	WIDENING OF PERMANENT BRIDGES MAGTATABO BR (B00055PW) ALONG PUERTO PRINCESA SOUTH RD, SOFRONIO ESPANOLA, PALAWAN	JB & SONS TRADING & CONSTRUCTION (30133)	32,335,326.80	Completed	February 14, 2024	November 08, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PANALINGAAN, JOSE P. RIZAL, PALAWAN	RAK TRADING AND CONSTRUCTION (42613)	9,857,124.54	Completed	March 20, 2024	August 16, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PULOT INTERIOR, SOFRONIO ESPANOLA, PALAWAN	CUTTING EDGE BUILDERS AND TRADING, INC. (53465)	9,895,427.00	Completed	February 20, 2024	July 18, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TABON, QUEZON, PALAWAN	KIR KONSTRUKTICON BUILDERS AND SUPPLY INC. (FORMERLY: KONSTRUCTION BUILDERS AND SUPPLY) (44545)	9,897,683.87	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PANITIAN, QUEZON, PALAWAN	F A M E CONSTRUCTION TRADING (51245)	9,897,493.35	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0047	CONST. OF RANSANG RIVER FLOOD CONTROL STRUCTURE, RIZAL, PALAWAN	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,997,260.00	Completed	February 14, 2024	September 15, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0048	INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, STREET LIGHTS AND IMPROVE SIGHT DISTANCE-CLEAR OBSTRUCTIONS, MODIFY GEOMETRY TO IMPROVE VISIBILITY FOR TURNING VEHICLES ETC. ALONG PPS K0090+700-K0091+300, NARRA, PALAWAN	M.C. ESCALA CONSTRUCTION AND SUPPLY (40545)	9,692,085.13	Completed	February 14, 2024	June 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0050	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS PPSR-K0217+700-K0218+181 NARRA, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	31,960,030.00	On-Going	May 28, 2024	December 03, 2024	83.83
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0051	WIDENING OF PERMANENT BRIDGES BULALACAO BR. (B00126PW) ALONG PUERTO PRINCESA SOUTH RD., BATARAZA, PALAWAN	PALBIC CONSTRUCTION AND SUPPLY (42744)	63,977,454.88	On-Going	February 14, 2024	May 11, 2025	95.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0052	WIDENING OF PERMANENT BRIDGES MALANAP BR. (B00061PW) ALONG PUERTO PRINCESA SOUTH RD, SOFRONIO ESPANOLA, PALAWAN	KIR KONSTRUCTICON BUILDERS AND SUPPLY INC. (FORMERLY: KONSTRUCTION BUILDERS AND SUPPLY) (44545)	61,370,814.62	Completed	February 14, 2024	March 13, 2025	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CANIPAAN, JOSE P. RIZAL, PALAWAN	J.N. DELA TORRE CONSTRUCTION (24978)	9,844,046.64	On-Going	May 28, 2024	October 24, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANGOBILIAN, BROOKE'S POINT, PALAWAN	JAS TRADING & CONSTRUCTION (37310)	9,897,955.78	On-Going	February 14, 2024	September 21, 2024	90.76
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANIPAAN, JOSE P. RIZAL, PALAWAN	J.N. DELA TORRE CONSTRUCTION (24978)	1,929,985.93	Completed	February 14, 2024	May 13, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARONG-BARONG, BROOKE'S POINT, PALAWAN	HARDROCKPLATINUM DEVELOPMENT CORPORATION (39263)	9,850,749.02	On-Going	February 14, 2024	October 02, 2024	91.92
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAINIT, BROOKE'S POINT, PALAWAN	GIANT-MAPHIL CONSTRUCTION (53307)	9,889,717.16	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAMARINIANA, BROOKE'S POINT, PALAWAN	HARDROCKPLATINUM DEVELOPMENT CORPORATION (39263)	9,897,577.22	Completed	February 20, 2024	July 23, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0059	CONSTRUCTION OF SALONGSONG RIVER FLOOD CONTROL STRUCTURE, RIZAL, PALAWAN	L&M RODRIGUEZ CONSTRUCTION AND TRADING INC. (FORMERLY: M.M. RODRIGUEZ TRADING AND CONSTRUCTION) (37228)	29,396,659.04	Completed	March 15, 2024	August 11, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EF0060	CONSTRUCTION OF ARAMAYWAN RIVER FLOOD CONTROL STRUCTURE, ARAMAYWAN, QUEZON, PALAWAN	RDF TRADING AND CONSTRUCTION (44539)	29,303,558.24	Completed	February 14, 2024	July 27, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0061	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS QUEZON-PUNTA BAJA RD. K0151+749-K0151+814, K0163+800-K0163+850, K0167+270-K0167+300, K0170+370-K0170+500, QUEZON, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	38,900,809.57	Completed	February 14, 2024	November 04, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0062	RHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS PPSR-K0123+805-K0123+840, K0127+648-K0128+211, K0129+836-K0130+000, K0130+200-K0130+250, NARRA AND SOFRONIO ESPANOLA, PALAWAN	SAMURAI CONSTRUCTION (32214)	27,191,234.79	Completed	February 14, 2024	August 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0063	WIDENING OF PERMANENT BRIDGES SALOGON BR. (SALUGON FLOODWAY) (B00121PW) ALONG PUERTO PRINCESA SOUTH RD., BROOKE'S POINT, PALAWAN	ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:BCT TRADING & CONSTRUCTION) (15199)	57,893,186.88	Completed	February 14, 2024	November 15, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0064	WIDENING OF PERMANENT BRIDGES TAMLANG BRIDGE (B00118PW) ALONG PUERTO PRINCESA SOUTH RD. BROOKE'S POINT, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	94,567,720.14	On-Going	February 14, 2024	January 20, 2025	96.82
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0065	WIDENING OF PERMANENT BRIDGES BATANG-BATANG BR. (B00035PW) ALONG PUERTO PRINCESA SOUTH RD., NARRA, PALAWAN	PTK GROUP INC. (37103) / ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	70,241,136.35	Terminated	February 14, 2024	March 09, 2025	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0066	BRIDGE-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES TIGAPLAN BR. (B00114PW) ALONG PUERTO PRINCESA SOUTH RD., BROOKE'S POINT, PALAWAN	IVY MICHELLE CONSTRUCTION AND TRADING INC. (FORMERLY:IVY MICHELLE TRADING & CONSTRUCTION) (24093)	47,004,421.56	Completed	February 14, 2024	December 15, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANGSEE, BALABAC, PALAWAN	BREIS CONSTRUCTION (48909)	9,897,295.42	Completed	May 10, 2024	October 06, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BANGCALAAN, BALABAC, PALAWAN	BREIS CONSTRUCTION (48909)	9,897,999.77	On-Going	April 19, 2024	October 20, 2024	90.56
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PUNTA BAJA, JOSE P. RIZAL, PALAWAN	FUROSAM INCORPORATED (48708)	9,789,275.27	Completed	February 14, 2024	July 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL LEGISLATIVE BUILDING), BRGY. PUNTA BAJA, JOSE P. RIZAL, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	7,917,182.17	Completed	February 14, 2024	June 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0072	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BRGY. PANITIAN, MUN. OF QUEZON, PROVINCE OF PALAWAN	LUIS YC BUILDERS AND SUPPLY (51674)	4,897,614.55	Completed	March 08, 2024	July 05, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0073	REHABILITATION OF MULTI-PURPOSE BUILDING, NARRA PILOT SCHOOL AT BRGY. POBLACION, MUN. OF NARRA, PROVINCE OF PALAWAN	MAZON ENGINEERING AND CONSTRUCTION (43006)	4,950,000.00	Completed	February 14, 2024	June 12, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. PUNTA BAJA, MUN. OF RIZAL, PROVINCE OF PALAWAN	KIR KONSTRUCTICON BUILDERS AND SUPPLY INC. (FORMERLY: KONSTRUCTION BUILDERS AND SUPPLY) (44545)	9,890,892.42	Completed	February 14, 2024	August 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0075	ROAD CONSTRUCTION OF LADA NATIONAL ROAD TO MAINIT FALLS, BRGY. PANGOBILIAN, MUN. OF BROOKE'S POINT, PROVINCE OF PALAWAN	MACASAET BUILDERS AND TRADING (37440)	9,897,335.68	Completed	February 14, 2024	April 23, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0076	CONSTRUCTION OF ROAD, SITIO AGIS-AGIS, BRGY. PANITIAN, SOFRONIO ESPANOLA, PALAWAN	RDF TRADING AND CONSTRUCTION (44539)	9,897,803.28	Completed	March 08, 2024	May 06, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0077	CONSTRUCTION OF ROADS, BRGY. ANTIPULUAN, NARRA, PALAWAN	FRANSBEL CONSTRUCTION SUPPLIES TRADING (54889)	4,948,016.08	Completed	March 08, 2024	June 02, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0078	CONST. OF PROVINCIAL MANEUVER MOBILE FORCE COMPANY (PMFC) BUILDING, BRGY. PANACAN, NARRA, PALAWAN (PHASE1)	PTK GROUP INC. (37103)	5,935,921.22	Completed	September 20, 2024	December 28, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0083	CLUSTER I-1-3.. CONST. OF RAINWATER COLLECTOR SYSTEM RIZAL ES, MATE ES AND TAGPINASAO, BROOKES PT, PAL 4-6. TULAPOS ES, PANALINGAAN NHS AND PANALINGAAN REST HOUSE, RIZAL, PAL., 7. ALFREDO GREGORIO MEM. ES, BATARAZA, PAL. AND 8. BALABAC ES, BALABAC, PAL.	YNZON CONSTRUCTION AND TRADING INCORPORATED (52075)	2,874,734.98	Completed	April 26, 2024	June 09, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EF0091	PREVENTIVE MAINTENANCE-SECONDARY ROADS PPSR JCT (ABO-ABO-QUEZON RD-K0129+(-1007)-K0129+500, QUEZON, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	37,651,640.74	Completed	June 24, 2024	October 01, 2024	100.00
Palawan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EF0109	CONST. OF MULTI-PURPOSE BUILDING (PROVINCIAL MANEUVER MOBILE FORCE COMPANY (PMFC) BUILDING), BRGY., PANACAN, NARRA, PALAWAN (PHASE 2), NARRA, PALAWAN	PTK GROUP INC. (37103)	5,882,723.86	Completed	September 20, 2024	December 28, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	23EG0089	CONSTRUCTION OF FACILITY FOR PERSONS WITH DISABILITIES (PWD) AND ELDERLIES/SENIOR CITIZENS INCLUDING GENDER-RESPONSIVE FACILITIES, PHASE II, BRGY. STA. MONICA, PUERTO PRINCESA CITY, PALAWAN	TAGUSAO CONSTRUCTION & TRADING INC. (FORMERLY: TAGUSAO CONSTRUCTION & TRADING) (36237)	13,521,579.63	Completed	March 08, 2024	November 12, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EG0004	ACCESS ROAD LEADING TO MANGINGISDA SEAPORT, BARANGAY MANGINGISDA, STA. 0+000.00 - STA. 0+430.50, PUERTO PRINCESA CITY	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	9,800,000.00	Completed	February 23, 2024	May 17, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0005	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0000+000 - K0001+373, PUERTO PRINCESA CITY	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	58,971,123.12	Completed	March 25, 2024	October 13, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SICSICAN, PUERTO PRINCESA CITY, PALAWAN	APOLLO CONSTRUCTION & ENTERPRISES (36351)	5,445,000.00	Completed	February 13, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IRAWAN, PUERTO PRINCESA CITY, PALAWAN	CRISHELLE CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY: CRISHELLE CONSTRUCTION) (17108)	5,444,827.22	Completed	February 15, 2024	June 19, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0010	REHABILITATION /RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, PUERTO PRINCESA SOUTH RD - K0025+900 - K0026+100, PUERTO PRINCESA CITY, PALAWAN	MACASAET BUILDERS AND TRADING (37440)	9,799,877.89	Completed	February 20, 2024	May 14, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0011	REHABILITATION /RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, TAPUL-BAHILE RD - K0038+913 - K0038+949, K0041+996 - K0042+125, PUERTO PRINCESA CITY, PALAWAN	MGB CONSTRUCTION & TRADING (32387)	9,799,872.95	Completed	March 07, 2024	October 06, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EG0012	SITIO COMMUNAL MULTI-PURPOSE COOPERATIVE ROAD CONNECTING BARANGAY ROAD OF IRAAN IN SUPPORT OF OIL PALM INDUSTRY, STA. 00+000-00 - STA. 00+534.50, IRAAN, ABORLAN, PALAWAN	PANAAD CONSTRUCTION (37345)	14,699,975.52	Completed	February 23, 2024	May 19, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN RAFAEL, PUERTO PRINCESA CITY, PALAWAN	RAK TRADING AND CONSTRUCTION (42613)	5,444,992.72	Completed	February 13, 2024	July 11, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAOYON, PUERTO PRINCESA CITY, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	5,444,999.46	Completed	February 15, 2024	July 15, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0015	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD, K0005+000 - K0007+081, PUERTO PRINCESA CITY	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	114,598,574.51	Completed	March 25, 2024	November 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0017	CONSTRUCTION OF BABUYAN RIVER FLOOD CONTROL STRUCTURE WITH ESPLANADE UPSTREAM (L/S), PUERTO PRINCESA CITY, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	16,802,607.63	Completed	February 23, 2024	July 25, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EG0018	ACCESS ROADS TO BARANGAYS APORAWAN, BARAKE, MAGBABADIL, MABINI TO POBLACION, IN SUPPORT OF COCONUT, CACAO AND OIL PALM INDUSTRY, STA. 00+000.00 - STA. 00+240.00 AND STA. 00+320.00 - STA. 00+416.00, ABORLAN, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	14,699,707.56	Completed	February 23, 2024	May 19, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0020	CONSTRUCTION OF COVERED COURT AT BARANGAY APURAWAN, ABORLAN, PALAWAN	12-30 CONSTRUCTION AND SUPPLY (37025)	5,444,887.38	Completed	February 23, 2024	July 21, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING, WESTERN PHILIPPINES UNIVERSITY (WPU), ABORLAN, PALAWAN	JOHNSTAR TRADING AND CONSTRUCTION (39892)	5,445,000.00	Completed	February 13, 2024	July 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0025	CONSTRUCTION OF ROAD LEADING TO MT. CALVARY, STA. 00+000.00 - STA. 00+415.00, BARANGAY IRAWAN, PUERTO PRINCESA CITY, PALAWAN	MACASAET BUILDERS AND TRADING (37440)	8,026,175.62	Completed	February 13, 2024	April 09, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0026	CONSTRUCTION (COMPLETION) OF MPB, BARANGAY APOC-APOC, ABORLAN, PALAWAN	MARYJONICA CONSTRUCTION (54451)	2,969,639.28	Completed	February 13, 2024	May 12, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUCBUAN, PUERTO PRINCESA CITY, PALAWAN	F.F. GALANG CONSTRUCTION (26801)	5,444,839.51	Completed	February 13, 2024	July 12, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0029	CONSTRUCTION OF BABUYAN RIVER FLOOD CONTROL STRUCTURE WITH ESPLANADE UPSTREAM (R/S), PUERTO PRINCESA CITY, PALAWAN	PANAAD CONSTRUCTION (37345)	18,334,889.53	Completed	February 15, 2024	July 17, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CIVIL SERVICE COMMISSION BUILDING, BARANGAY STA. MONICA, PUERTO PRINCESA CITY, PALAWAN	LUIS YC BUILDERS AND SUPPLY (51674)	5,383,003.60	Completed	February 15, 2024	June 13, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0033	CONSTRUCTION OF CONCRETE ROAD - CULANDANUM ROAD PHASE 2, STATION 0+585.00 - STATION 1+611.00, ABORLAN, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	39,199,971.56	Completed	February 13, 2024	July 02, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0036	CONSTRUCTION OF BABUYAN RIVER FLOOD CONTROL STRUCTURE WITH ESPLANADE DOWNSTREAM (L/S), PUERTO PRINCESA CITY, PALAWAN	G. BANZ BUILDERS CORP. (55593)	17,029,313.08	Completed	February 23, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0039	CONSTRUCTION OF ROAD, BARANGAY SAN MANUEL, FIRST SECTION STATION: 0+000.00 - STATION 0+337.50, SECOND SECTION STATION: 0+000.00 - 0+061.00, PUERTO PRINCESA CITY, PALAWAN	LUIS YC BUILDERS AND SUPPLY (51674)	4,949,898.48	Completed	February 13, 2024	March 25, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0042	CONSTRUCTION OF LOCAL ROAD AT BARANGAY CABIGAAN, STA. 0+000.00 - STA. 0+426.00, ABORLAN, PALAWAN	CRISHELLE CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY: CRISHELLE CONSTRUCTION) (17108)	7,919,907.37	Completed	February 23, 2024	April 18, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0043	CONSTRUCTION OF ROAD, BARANGAY STA. MONICA, STA. 0+000.00 - 0+220.00, PUERTO PRINCESA CITY, PALAWAN	YURICH BUILDERS AND CONSTRUCTION SUPPLY INC. (37064)	4,949,775.26	Completed	February 13, 2024	March 25, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0047	CONSTRUCTION OF RIVER WATERWAY ENHANCEMENT STRUCTURE ALONG IRAWAN RIVER UPSTREAM (R/S), BARANGAY IRAWAN, PUERTO PRINCESA CITY, PALAWAN	HARDROCKPLATINUM DEVELOPMENT CORPORATION (39263)	17,369,970.05	Completed	February 15, 2024	July 12, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24EG0048	CONSTRUCTION OF DPWH PALAWAN 3RD DEO STORAGE ROOM, PUERTO PRINCESA CITY, PALAWAN	HARDSHELL DEVELOPMENT AND CONSTRUCTION CORPORATION (40012)	4,899,999.21	Completed	February 13, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0049	ROAD WIDENING - PUERTO PRINCESA NORTH RD - K0043+793 - K0045+000, PUERTO PRINCESA CITY, PALAWAN	MACASAET BUILDERS AND TRADING (37440)	46,677,399.66	Completed	February 23, 2024	December 09, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0053	CONSTRUCTION OF RIVER WATERWAY ENHANCEMENT STRUCTURE ALONG IRAWAN RIVER DOWNSTREAM (L/S), BARANGAY IRAWAN, PUERTO PRINCESA CITY, PALAWAN	MGB CONSTRUCTION & TRADING (32387)	17,369,990.32	Completed	February 15, 2024	July 12, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0054	CONSTRUCTION OF RIVER WATERWAY ENHANCEMENT STRUCTURE ALONG IRAWAN RIVER DOWNSTREAM (R/S), BARANGAY IRAWAN, PUERTO PRINCESA CITY, PALAWAN	MACASAET BUILDERS AND TRADING (37440)	17,369,942.66	Completed	March 08, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0055	CONSTRUCTION OF FLOOD CONTROL STRUCTURE/ESPLANE ALONG LANGOGAN RIVER UPSTREAM (LS), PUERTO PRINCESA CITY, PALAWAN	MAINTIN CONSTRUCTION & SUPPLY (45472)	17,369,997.40	Completed	February 15, 2024	October 02, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0056	CONSTRUCTION OF FLOOD CONTROL STRUCTURE/ESPLANE ALONG LANGOGAN RIVER UPSTREAM (RS), PUERTO PRINCESA CITY, PALAWAN	LOUIESE TRADING AND CONSTRUCTION (39193)	16,120,415.26	Completed	February 23, 2024	July 22, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0057	CONSTRUCTION OF FLOOD CONTROL STRUCTURE/ESPLANE ALONG LANGOGAN RIVER DOWNSTREAM (LS), PUERTO PRINCESA CITY, PALAWAN	AZARRAGA CONSTRUCTION (54517)	17,369,992.99	Completed	February 23, 2024	July 24, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0058	CONSTRUCTION OF BABUYAN RIVER FLOOD CONTROL STRUCTURE WITH ESPLANE DOWNSTREAM (R/S), PUERTO PRINCESA CITY, PALAWAN	AZARRAGA CONSTRUCTION (54517)	17,961,569.07	Completed	February 15, 2024	July 14, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0059	CONSTRUCTION OF FLOOD CONTROL STRUCTURE/ESPLANE ALONG LANGOGAN RIVER DOWNSTREAM (R/S), PUERTO PRINCESA CITY, PALAWAN	TAGUSAO CONSTRUCTION & TRADING INC. (FORMERLY: TAGUSAO CONSTRUCTION & TRADING) (36237)	17,370,000.00	Completed	February 15, 2024	September 15, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0060	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG APURAWAN RIVER UPSTREAM (L/S), ABORLAN, PALAWAN	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	16,240,699.93	Completed	March 08, 2024	September 09, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0061	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG APURAWAN RIVER UPSTREAM (R/S), ABORLAN, PALAWAN	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	17,369,987.88	Completed	March 08, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0062	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG APURAWAN RIVER DOWNSTREAM (L/S), ABORLAN, PALAWAN	G. BANZ BUILDERS CORP. (55593)	17,369,994.74	Completed	March 07, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EG0063	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG APURAWAN RIVER DOWNSTREAM (R/S), ABORLAN, PALAWAN	PANAAD CONSTRUCTION (37345)	14,882,574.20	Completed	February 23, 2024	July 18, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0064	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0015+807 - K0015+994, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,999.75	Completed	March 07, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0065	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0016+000 - K0016+187, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,815.57	Completed	March 07, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0066	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0016+200 - K0016+385, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,901.41	Completed	March 07, 2024	August 02, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0067	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0016+400 - K0016+ 586, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,569.62	Completed	March 07, 2024	August 02, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0068	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0016+650 - K0016+837, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,976.36	Completed	March 07, 2024	August 01, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EG0069	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - PUERTO PRINCESA SOUTH RD - K0023+760 - K0023+947, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	17,369,921.79	Completed	July 19, 2024	September 29, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24EG0070	CONSTRUCTION (COMPLETION) OF DPWH PALAWAN 3RD DEO ANNEX BUILDING, PUERTO PRINCESA CITY, PALAWAN	T. N. RAMOS CONSTRUCTION & DEVELOPMENT CORP. (31363)	24,500,000.00	Completed	March 12, 2024	December 16, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0074	CONSTRUCTION OF BRIDGE AND APPROACHES ALONG PUERTO PRINCESA SOUTH ROAD, PUERTO PRINCESA CITY, PALAWAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY:A.R. LUSTRE JR. CONSTRUCTION) (7680)	46,745,468.36	Completed	March 08, 2024	December 18, 2024	100.00
Palawan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EG0087	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) - RAINWATER COLLECTOR IN PUBLIC FACILITIES, MATAHIMIK-BUCANA E/S,MANGINGISDA NHS,MACARASCAS NHS,BUENAVISTA E/S,CAYASAN E/S, SIMPUCAN NHS, TANABAG E/S, MANALO E/S, SAN RAFAEL BARANGAY HALL, SAN CARLOS E	RAK TRADING AND CONSTRUCTION (42613)	2,880,567.76	Completed	June 03, 2024	July 17, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0001	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO BALINSASAYAO, BARANGAY BUENAVISTA, LOOC, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	4,950,000.00	Completed	February 13, 2024	June 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUINBIRAYAN NATIONAL HIGH SCHOOL, GUINBIRAYAN, STA. FE, ROMBLON	FT TANDOG ENGINEERING & CONSTRUCTION (47809)	4,850,948.77	Completed	February 19, 2024	June 17, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CARMEN NATIONAL HIGH SCHOOL, CARMEN, SAN AGUSTIN, ROMBLON	EJD SWERTRES TINSMITH & BUILDERS (37546)	4,863,344.38	Completed	February 21, 2024	June 19, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0005	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG SIBUYAN CIRCUMFERENTIAL ROAD - K0005+475 - K0005+601, SIBUYAN ISLAND, ROMBLON	MRRM TRADING & CONSTRUCTION (19657) / KPSL GENERAL CONTRACTOR INC. (52137)	49,000,000.00	Completed	September 11, 2024	April 01, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EH0006	CONSTRUCTION OF ACCESS ROAD LEADING TO TRANGKALAN FALLS, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	24,125,000.00	Completed	June 07, 2024	October 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EH0007	CONSTRUCTION OF ACCESS ROAD LEADING TO FUERZA SAN ANDRES FORT, ROMBLON, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	24,043,307.47	On-Going	June 07, 2024	October 05, 2024	70.73
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EH0008	CONSTRUCTION OF ACCESS ROAD LEADING TO THE BLUE-HOLE DIVE SITE, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	33,779,094.11	Completed	June 07, 2024	October 23, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EH0009	CONSTRUCTION OF ACCESS ROAD LEADING TO CAJIDIOCAN VIEW DECK, CAJIDIOCAN, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	33,775,068.48	Completed	June 07, 2024	October 23, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0011	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG TABLAS CIRCUMFERENTIAL ROAD - K0041+091 - K0041+117.80 (AS PER ACTUAL AND RBIA), TABLAS ISLAND, ROMBLON	E.K. CO CONSTRUCTION & SUPPLY (48921)	18,058,698.20	Completed	February 19, 2024	August 14, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0013	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG ODIONGAN-EAST-WEST RD, ODIONGAN, ROMBLON	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822) / MRRM TRADING & CONSTRUCTION (19657)	48,997,032.16	Completed	February 19, 2024	December 08, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TUGUIS, LOOC, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	4,950,000.00	Completed	February 13, 2024	June 11, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, VICTORIA, SAN ANDRES, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	4,947,924.02	Completed	February 13, 2024	June 11, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0016	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG TABLAS CIRCUMFERENTIAL ROAD, K0014+070.00 - K0014+420.00 (AS PER ACTUAL AND RBIA), TABLAS ISLAND, ROMBLON	R.G. FLORENTINO CONST. & TRADING INC. (18301)	6,563,715.65	Completed	February 19, 2024	May 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0018	CONSTRUCTION OF ROAD BRGY. BINONGAAN TO DOÑA JUANA, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,497,806.38	Completed	March 12, 2024	November 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0019	CONSTRUCTION OF SITIO LUPOG TO BRGY. TUBIGON ROAD, FERROL, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,497,932.22	Completed	April 15, 2024	December 07, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0020	CONSTRUCTION OF BEATRIZ ROAD LEADING TO - BRGY. JAO-ASAN - JCT. MAGDIWANG - SAN FERNANDO CROSS COUNTRY ROAD, MAGDIWANG, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,747,651.21	Completed	March 12, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0021	CONSTRUCTION OF ROAD, SITIO TUBURAN LEADING TO AGCALATAO ROAD, BARANGAY CONCEPCION PHASE 2, STA. MARIA, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,747,741.83	Completed	March 12, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0022	CONSTRUCTION OF SITIO LUPOG TO SITIO BARIPI ROAD, FERROL, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,749,999.34	Completed	March 19, 2024	December 12, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0023	CONSTRUCTION OF SITIO TAGCAYO, BRGY. AMBULONG - SITIO SMALL DULANGAN - SITIO PISI, BRGY. IPIL ROAD, MAGDIWANG, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,747,141.11	Completed	March 12, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0024	CONSTRUCTION OF BARANGAY MALILICO - SITIO MALIGAYA LEADING TO GARING FALLS PROGRESO ESTE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	148,497,934.30	Completed	May 22, 2024	February 14, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0025	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - DIEGO SALVADOR BR. (B00047SY) ALONG SIBUYAN CIRCUMFERENTIAL RD, SIBUYAN ISLAND, ROMBLON	GREEN ARCTIC BUILDERS (47899)	1,447,949.44	Completed	February 19, 2024	March 15, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0026	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0037+851.99 - K0038+154, K0038+289.58 - K0038+949.57 AS PER ACTUAL, K0037+851.99 - K0038+133, K0038+289.58 - K0038+949.57 AS PER RBIA, SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	7,176,540.00	Completed	June 07, 2024	October 24, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0027	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG TABLAS CIRCUMFERENTIAL ROAD, K0056+000 - K0057+103 AS PER ACTUAL, K0056+000 - K0057+096 AS PER RBIA, TABLAS ISLAND, ROMBLON	E.K. CO CONSTRUCTION & SUPPLY (48921)	15,276,240.00	Completed	February 22, 2024	July 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0032	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - LOPOG BR. (B00046TL) ALONG TABLAS CIRCUMFERENTIAL RD, TABLAS ISLAND, ROMBLON	GREEN ARCTIC BUILDERS (47899)	1,443,582.20	Completed	February 19, 2024	March 15, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0033	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG TABLAS CIRCUMFERENTIAL ROAD, K0018+530.38 - K0019+010.00, TABLAS ISLAND, ROMBLON	FT TANDOG ENGINEERING & CONSTRUCTION (47809)	9,797,150.61	Completed	February 19, 2024	July 12, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAYHA NATIONAL HIGH SCHOOL, BARANGAY MAYHA, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	2,970,000.00	Completed	June 06, 2024	September 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PHASE 2, BARANGAY MALILICO, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	2,970,000.00	Completed	June 14, 2024	September 11, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0036	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - CANTINGAS BR. 3 (B00009SY) ALONG SIBUYAN CIRCUMFERENTIAL RD, SIBUYAN ISLAND, ROMBLON	GREEN ARCTIC BUILDERS (47899)	1,158,383.36	Completed	February 19, 2024	March 10, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0037	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - DAPAWAN BR. (B00054TL) ALONG DAPAWAN-TORREL RD, TABLAS ISLAND, ROMBLON	ALPHATEC CHEMICAL CORPORATION (39938)	9,794,097.22	Completed	February 19, 2024	May 27, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0038	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - LIMON NORTE BR. (B00039TL) ALONG LOOC (COGON TULAY)-ODIONGAN RD, TABLAS ISLAND, ROMBLON	ALPHATEC CHEMICAL CORPORATION (39938)	38,220,000.00	Completed	February 19, 2024	August 26, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0040	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - BULABOG BR. (B00041SY) ALONG SIBUYAN CIRCUMFERENTIAL RD, SIBUYAN ISLAND, ROMBLON	GREEN ARCTIC BUILDERS (47899)	11,760,000.00	Completed	February 19, 2024	June 02, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0041	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL ROAD, K0081+360.00 - K0081+460.00, TABLAS ISLAND, ROMBLON	R.G. FLORENTINO CONST. & TRADING INC. (18301)	4,400,529.89	Completed	February 19, 2024	April 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0042	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG TABLAS CIRCUMFERENTIAL RD, K0022+624 - K0022+990.42 (AS PER RBIA), K0022+636 - K0023+002.42 (AS PER ACTUAL), TABLAS ISLAND, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	4,877,989.75	Completed	March 19, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0043	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG TABLAS CIRCUMFERENTIAL ROAD, K0035+937.42 - K0036+418.17 AS PER ACTUAL, K0035+937.42 - K0036+422.17 AS PER RBIA, TABLAS ISLAND, ROMBLON	TABLAS CONSTRUCTION CORPORATION (45015)	6,539,452.51	Completed	June 19, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0044	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0046+146.50 - K0046+684.80, K0046+913.85 - K0047+134.13 R/S (ACTUAL), K0046+146.50 - K0046+684.80, K0046+913.85 - K0047+144.13 R/S (RBIA), SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	9,307,288.10	Completed	February 13, 2024	June 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0045	PAVING OF UNPAVED ROADS - SIBUYAN CIRCUMFERENTIAL ROAD, K0022+917 - K0023+076 AS PER ACTUAL, K0022+917 - K0023+131 AS PER RBIA, SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	14,425,600.00	Completed	February 13, 2024	April 15, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0046	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0071+756 - K0071+967, K0072+173 - K0072+476 AS PER ACTUAL & RBIA, SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	16,439,500.00	Completed	February 13, 2024	July 01, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0047	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL RD, K0116+820 - K0117+067, K0117+389 - K0117+550 (AS PER RBIA), K0116+820 - K0117+060, K0117+389 - K0117+550 (AS PER ACTUAL), TABLAS ISLAND, ROMBLON	TWIN DRAGON CONSTRUCTION (11392)	17,404,800.00	Completed	February 19, 2024	September 22, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0048	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ROMBLON COGON SABLAYAN ROAD, K0001+000 - K0002+000 AS PER ACTUAL AND RBIA, ROMBLON ISLAND, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	55,056,367.55	Completed	March 19, 2024	November 18, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0049	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0043+111 - K0043+415.28, K0043+443.39 - K0043+700, K0044+015.08 - K0044+285.94 AS PER ACTUAL & RBIA, SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	10,642,800.00	Completed	July 19, 2024	November 16, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0050	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL ROAD, K0069+853 - K0070+128 AS PER ACTUAL, K0069+853 - K0070+115 AS PER RBIA, TABLAS ISLAND, ROMBLON	R N V CONSTRUCTION (12570)	13,192,947.85	Completed	February 14, 2024	June 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0051	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL RD, K0036+471 - K0036+746 (AS PER ACTUAL & RBIA), TABLAS ISLAND, ROMBLON	ATHENA CONSTRUCTION AND DEVELOPMENT (37750)	13,756,586.66	Completed	February 19, 2024	July 14, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0052	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL RD, K0125+410 - K0125+851.00 (AS PER ACTUAL), K0125+420 - K0125+861.00 (AS PER RBIA), TABLAS ISLAND, ROMBLON	TWIN DRAGON CONSTRUCTION (11392)	22,976,100.00	Completed	February 19, 2024	September 27, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0053	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0040+749.50 - K0041+212.07, K0041+224.36 - K0041+620, K0042+229.50 - K0042+331.50 AS PER ACTUAL, K0040+749.50 - K0041+209.07, K0041+224.36 - K0041+620, K0042+229.50 - K	R.G. FLORENTINO CONST. & TRADING INC. (18301)	20,041,000.00	Completed	July 17, 2024	January 02, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0054	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ODIONGAN-EAST-WEST ROAD, K0005+362.00 - K0005+840.00, ODIONGAN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	22,929,387.50	Completed	April 19, 2024	November 08, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0055	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG ROMBLON-COGON-SABLAYAN ROAD, K0005+873.27 - K0005+938.90, ROMBLON, ROMBLON	REBTRADE INTERNATIONAL CORPORATION (36213)	47,005,575.34	Completed	September 11, 2024	May 06, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0056	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL RD, K0109+200 - K0109+661.86, K0110+000 - K0110+215 (AS PER ACTUAL & RBIA), TABLAS ISLAND, ROMBLON	R N V CONSTRUCTION (12570)	38,462,902.94	Completed	February 14, 2024	October 07, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0057	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TABLAS CIRCUMFERENTIAL RD, K0120+562.16 - K0121+724 (AS PER RBIA), K0120+583.16 - K0121+724 (AS PER ACTUAL), TABLAS ISLAND, ROMBLON	NORSOPHIL METAL RESOURCES, INC. (16686)	71,456,210.80	On-Going	July 10, 2024	July 13, 2025	96.76
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOOC NATIONAL HIGH SCHOOL, POBLACION, LOOC, ROMBLON	TABLAS CONSTRUCTION CORPORATION (45015)	4,950,000.00	Completed	February 13, 2024	June 11, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0059	CONSTRUCTION OF ROAD, BARANGAY TACLOBO, SAN FERNANDO-PHASE II, TACLOBO, SAN FERNANDO, ROMBLON	R.G. FLORENTINO CONST. & TRADING INC. (18301)	9,900,000.00	Completed	February 19, 2024	April 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0060	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - BANGON BR. 2 (B00044TL) ALONG TABLAS CIRCUMFERENTIAL ROAD, TABLAS ISLAND, ROMBLON	ALPHATEC CHEMICAL CORPORATION (39938)	22,535,296.10	Completed	February 19, 2024	July 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0061	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG TABLAS CIRCUMFERENTIAL ROAD, CHAINAGE 39348 - CHAINAGE 39390, CHAINAGE 39396.26 - CHAINAGE 39397.66, TABLAS ISLAND, ROMBLON	ULTIMATE BUILDER'S & CONST. SUPPLY (39221)	35,868,000.00	Completed	July 09, 2024	May 19, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0063	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MAYHA RIVER UPSTREAM(L/S), ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	Completed	March 13, 2024	February 15, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0064	CONSTRUCTION OF GABAWAN RIVER CONTROL ALONG BULWANG UPSTREAM(B/S) PHASE 2, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	March 13, 2024	March 07, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0065	CONSTRUCTION OF GABAWAN RIVER CONTROL ALONG BULWANG UPSTREAM(B/S) PHASE 3, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	March 13, 2024	March 07, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, CALATRAVA, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	4,950,000.00	Completed	May 30, 2024	September 26, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, SAN AGUSTIN, ROMBLON - PHASE 3, POBLACION, SAN AGUSTIN, ROMBLON	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	29,700,000.00	Completed	March 19, 2024	November 22, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0068	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SIBUYAN CIRCUMFERENTIAL ROAD, K0047+134.13 - K0047+856.55 R/S (ACTUAL), K0047+144.13 - K0047+866.55 R/S (RBIA), SIBUYAN ISLAND, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	15,371,300.00	Completed	June 07, 2024	November 17, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0069	IMPROVEMENT OF CANTINGAS RIS DRAINAGE SYSTEM, SAN FERNANDO, ROMBLON	R.G. FLORENTINO CONST. & TRADING INC. (18301)	19,600,000.00	Completed	March 19, 2024	December 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO SUONG BRGY. CARMEN, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	Completed	March 13, 2024	February 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO AGCAHICO BRGY. CARMEN, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	Completed	March 13, 2024	February 15, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0072	CONSTRUCTION OF RIVER CONTROL AT MAYOR RIVER, BINONGA-AN, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	Completed	March 13, 2024	February 15, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0073	PREVENTIVE MAINTENANCE ALONG TABLAS CIRCUMFERENTIAL RD, K0049+000 - K0050+984.98/K0051+736 - K0052+481/K0052+510 - K0053+138.38/K0054+000 - K0054+980/K0095+000 - K0095+260 (AS PER ACTUAL), K0049+000 - K0050+989.98 / K0051+733- K0052+481/ K0052+510 - K0053	STX ENTERPRISES (21547)	109,101,935.00	Completed	July 08, 2024	December 08, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0074	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAYHA RIVER - PHASE 2, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	March 13, 2024	March 07, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0075	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ROMBLON, COGON SABLAYAN ROAD, K0006+220 - K0006+460, K0015+344 - K0015+449.43, K0016+075 - K0016+238 AS PER ACTUAL AND RBIA, ROMBLON ISLAND, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	35,730,800.00	On-Going	June 19, 2024	May 18, 2025	86.28
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0076	ROAD WIDENING ALONG TABLAS CIRCUMFERENTIAL ROAD, K0098+000.00 - K0098+820.00, TABLAS ISLAND, ROMBLON	R N V CONSTRUCTION (12570)	45,303,439.95	On-Going	February 14, 2024	September 30, 2024	96.51
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0077	CONSTRUCTION OF BRGY. ANAHAO -TUBIGON LEADING TO BAGULAYAG BEACHES, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,747,506.89	Completed	March 12, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0078	CONSTRUCTION OF BRGY. PILI TO BRGY. LIMON SUR ROAD, LOOC, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	144,747,927.07	Completed	March 12, 2024	December 05, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0079	CONSTRUCTION OF SITIO KABALIWAN, BRGY. BACHAWAN TO BRGY. VICTORIA ROAD PHASE 3, SAN ANDRES, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,497,721.60	Completed	March 12, 2024	November 03, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0080	CONSTRUCTION OF MAINIT (DS-LS) FLOOD CONTROL STRUCTURE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	135,100,000.00	Completed	March 13, 2024	March 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0081	CONSTRUCTION OF MAINIT (DS-RS) FLOOD CONTROL STRUCTURE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	March 13, 2024	March 07, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0082	CONSTRUCTION (COMPLETION) OF ROMBLON PROVINCIAL MULTI-PURPOSE BUILDING/EVACUATION CENTER, CAPACLAN, ROMBLON, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	49,500,000.00	Completed	March 07, 2024	February 19, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 LP	24EH0083	CONSTRUCTION OF QUALITY ASSURANCE LABORATORY BUILDING, DPWH ROMBLON DEO, ODIONGAN, ROMBLON	E.K. CO CONSTRUCTION & SUPPLY (48921)	3,618,282.59	Completed	March 19, 2024	July 30, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0084	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DAVID BRIDGE UPSTREAM (L/S), ODIONGAN ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	125,450,000.00	Completed	March 13, 2024	February 28, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0085	CONSTRUCTION OF CAUSEWAY ALONG BACHAWAN VILLAGE, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	April 15, 2024	April 09, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0086	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ROMBLON COGON SABLAYAN ROAD, K0000+070-K0000+390, K0002+000 - K0004+000, K0009+000 - K0010+505 AS PER ACTUAL RBIA, ROMBLON ISLAND, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	144,750,000.00	On-Going	June 07, 2024	July 19, 2025	82.23
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0087	CONSTRUCTION OF ILAYA BULI RIVER CONTROL, SITIO ILAYA BRGY. BULI, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	99,000,000.00	Completed	March 13, 2024	February 15, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0088	CONSTRUCTION OF SHORE PROTECTION/ CAUSEWAY/ BREAKWATER ALONG BACHAWAN FEEDER PORT, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	April 15, 2024	April 09, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0089	CONSTRUCTION OF SHORE PROTECTION/ CAUSEWAY ALONG DONA JUANA LEADING TO TAMBUYUNGAN POINT (PHASE 2), SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	April 15, 2024	April 09, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0090	COMPLETION OF DAPAWAN MULTI - PURPOSE BUILDING (BARANGAY HALL) AT DAPAWAN, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	1,980,000.00	Completed	March 25, 2024	June 07, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0091	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MALILICO, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	3,957,473.95	Completed	March 25, 2024	July 07, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0092	REHABILITATION OF FERROL NATIONAL HIGH SCHOOL ACCESS ROAD, FERROL, ROMBLON	R N V CONSTRUCTION (12570)	4,947,245.23	Completed	March 25, 2024	May 16, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0093	COMPLETION OF MULTI-PURPOSE BUILDING AT BACHAWAN, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	4,950,000.00	Completed	March 19, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0094	CONSTRUCTION OF ACCESS ROAD LEADING TO BLUE HOLE DIVE SITE PHASE II, BRGY. CAWAYAN, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	9,897,808.17	Completed	March 19, 2024	May 20, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0095	CONSTRUCTION OF ACCESS ROAD - JUNCTION NATIONAL ROAD TO CAMANTAYA INTERIOR LOCAL ROAD, BRGY. CAMANTAYA, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	19,795,484.73	Completed	March 22, 2024	September 01, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0096	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MARIGONDON NORTE, SAN ANDRES, ROMBLON	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	4,950,000.00	Completed	March 25, 2024	September 22, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0097	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES-GABAWAN BR. (B00011TL) ALONG TABLAS CIRCUMFERENTIAL RD. TABLAS ISLAND, ROMBLON	ULTIMATE BUILDER'S & CONST. SUPPLY (39221)	29,400,000.00	Completed	March 25, 2024	October 11, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0098	CONSTRUCTION OF PANIQUE FLOOD CONTROL ALONG PANIQUE BR. I, PANIQUE, ODIONGAN, ROMBLON	SCATR CONSTRUCTION (47498)	96,497,440.82	Completed	March 19, 2024	February 21, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0099	CONSTRUCTION OF LIBERTAD FLOOD CONTROL STRUCTURE (DOWNSTREAM) LIBERTAD, ODIONGAN, ROMBLON	SCATR CONSTRUCTION (47498)	109,372,135.00	Completed	March 19, 2024	February 27, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0101	COMPLETION OF MULTI-PURPOSE BUILDING AT SITIO BULWANG, BARANGAY GABAWAN, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	4,950,000.00	Completed	April 18, 2024	August 15, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0102	CONSTRUCTION OF TORREL-LOOBAN FLOOD CONTROL STRUCTURE, ODIONGAN, ROMBLON	ATHENA CONSTRUCTION AND DEVELOPMENT (37750)	19,300,000.00	Completed	April 08, 2024	October 20, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0103	CONSTRUCTION OF AYOG-OG FLOOD CONTROL STRUCTURE (UPSTREAM) B/S, BACHAWAN, SAN AGUSTIN, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	48,249,972.86	Completed	April 12, 2024	December 06, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0104	CONSTRUCTION OF BATIANO FLOOD CONTROL PHASE 2 (DOWNSTREAM), BATIANO, ODIONGAN, ROMBLON	SCATR CONSTRUCTION (47498)	96,497,999.88	Completed	March 19, 2024	February 21, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0105	CONSTRUCTION OF PAG-ALAD TO JUN CARLO FLOOD CONTROL STRUCTURE, SAN ANDRES, ROMBLON	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (FOR 29686)	48,997,458.75	Completed	May 13, 2024	January 06, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AGNIPA HIGH SCHOOL), ROMBLON, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	29,700,000.00	Completed	April 12, 2024	February 15, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0107	CONSTRUCTION OF CANLUMAY FLOOD CONTROL STRUCTURE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	48,997,740.27	Completed	April 08, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0108	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIMON SUR (PHASE 1), LOOC, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	91,672,764.45	Completed	April 08, 2024	March 03, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0109	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIMON SUR (PHASE 2), LOOC, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	91,674,999.76	Completed	April 08, 2024	March 03, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0110	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, DUBDUBAN RIVER, PACKAGE 2, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,497,695.60	Completed	April 08, 2024	March 13, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0111	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF DUBDUBAN RIVER CONTROL (PHASE 2), SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	91,672,837.61	Completed	April 15, 2024	March 10, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EH0112	CONSTRUCTION OF BAITO FLOOD CONTROL STRUCTURE PHASE 2, POCTOY, ODIONGAN, ROMBLON	SCATR CONSTRUCTION (47498)	96,484,539.95	Completed	March 19, 2024	February 21, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0113	REHABILITATION OF ACCESS ROADS, BRGY. GUINTIGIBAN, CORCUERA, ROMBLON	MELVICFOJ CONSTRUCTION (52843)	4,950,000.00	Completed	April 08, 2024	July 06, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0114	CONSTRUCTION OF CARMEN FLOOD CONTROL STRUCTURE PHASE 2, SAN AGUSTIN, ROMBLON	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (FOR (29686) / SIM CONSTRUCTION, TRADING AND SERVICES (42329)	48,247,354.86	Completed	March 20, 2024	November 13, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0115	CONSTRUCTION OF ANAHAO-MALILICO PROVINCIAL ROAD AT ODIONGAN AND FERROL, ROMBLON, TABLAS, ISLAND, ROMBLON	TABLAS CONSTRUCTION CORPORATION (45015)	4,947,731.56	Completed	April 08, 2024	June 06, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0116	CONSTRUCTION OF LAWAN ACCESS ROAD LEADING TO MEGA GOVERNMENT CENTER, LAWAN, ALCANTARA, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	19,800,000.00	Completed	April 12, 2024	October 06, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0117	CONSTRUCTION OF ROAD, AGPUDLOS LEADING TO RSU ROAD (PHASE 2), SAN ANDRES, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	48,247,630.82	Completed	April 15, 2024	December 20, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0118	CONSTRUCTION OF BARANGAY AGNIPA ROAD, AGNIPA, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	49,000,000.00	Completed	April 12, 2024	March 09, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY AMATONG, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	6,930,000.00	Completed	April 18, 2024	October 17, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY LIBERTAD, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	9,900,000.00	Completed	April 18, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0121	CONSTRUCTION OF BRGY. PANIQUE TO SITIO PALATE ROAD (PHASE 1), ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	49,497,094.85	Completed	April 15, 2024	December 20, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0122	CONSTRUCTION OF ROAD, BARANGAY PANIQUE TO SITIO PALATE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,496,338.10	Completed	April 15, 2024	March 12, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0123	CONSTRUCTION OF ROAD, SITIO BOLIGANAY, BRGY. PANIQUE LEADING TO BRGY. MATUTUNA, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,997,954.11	Completed	April 15, 2024	March 12, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0124	CONSTRUCTION OF ROAD, SITIO BANGAAN TO SITIO MATALUNAN PROGRESO WESTE, ROMBLON (PHASE II), TABLAS ISLAND, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,997,940.09	Completed	April 22, 2024	March 19, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0125	CONSTRUCTION OF ROAD, BRGY. LIBERTAD TO BRGY. PANIQUE, ODIONGAN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,997,966.61	Completed	April 15, 2024	March 12, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0126	CONSTRUCTION OF ROAD, BARANGAY LIMON NORTE TO BARANGAY CAMILI, LOOC, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	115,797,625.96	Completed	April 15, 2024	March 29, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0127	CONSTRUCTION OF ROAD, SITIO AGCALATAO TO BARANGAY CONCEPCION, STA. MARIA, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	125,447,740.95	Completed	April 15, 2024	April 08, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0128	CONSTRUCTION OF ROAD, BRGY. TUMINGAD - LEADING TO CANLUMAY ELEMENTARY SCHOOL (PHASE 2), ODIONGAN, ROMBLON	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (FOR (29686)	143,177,050.00	Completed	April 19, 2024	June 04, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0129	CONSTRUCTION OF KABALIWAN TO SITIO PALATE ROAD, SAN AGUSTIN, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	74,247,537.81	Completed	April 15, 2024	January 30, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0130	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG TABLAS CIRCUMFERENTIAL ROAD - K0041+260 - K0041+284.00, TABLAS ISLAND, ROMBLON	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (FOR (29686)	44,658,600.00	Completed	June 20, 2024	May 29, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EH0131	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG PARPAGOHA (MARIGONDON)-BINOOG RD, K0020+900.00 - K0020+985.60, TABLAS ISLAND, ROMBLON	1129 BUILDERS (38839) / SYNDTITE CONSTRUCTION CORPORATION (FORMERLY: R.C. TAGALA CONSTRUCTION) (11597)	82,025,000.00	On-Going	June 19, 2024	September 20, 2025	91.31



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAHAY PAG-ASA), BRGY. POCTOY, ODIONGAN, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	9,900,000.00	Completed	April 19, 2024	November 14, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0133	CONSTRUCTION OF SITIO LUPOG TO SITIO BARIRI ROAD, FERROL, ROMBLON PHASE 2, FERROL, ROMBLON	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	48,249,999.56	Completed	April 22, 2024	December 27, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0134	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BRGY. CAPACLAN, ROMBLON, ROMBLON	R N V CONSTRUCTION (12570)	1,980,000.00	Completed	June 06, 2024	October 13, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0147	CONSTRUCTION OF 7 RAINWATER COLLECTION SYSTEM (RWCS), TABLAS ISLAND, ROMBLON	E.K. CO CONSTRUCTION & SUPPLY (48921)	2,889,999.87	Completed	May 15, 2024	June 13, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0148	CONSTRUCTION OF MT. GUITING-GUITING HOSPITAL, BRGY. TAMPAYAN, MAGDIWANG, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	4,950,000.00	Completed	May 15, 2024	October 14, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0150	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY TUMINGAD, ODIONGAN, ROMBLON	R N V CONSTRUCTION (12570)	6,930,000.00	Completed	May 30, 2024	October 26, 2024	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EH0151	REHABILITATION OF MULTI-PURPOSE FACILITIES AT THE CAPITOL GROUNDS AND MAGSAYSAY PARK, ROMBLON, ROMBLON	MT. GUITING-GUITING CONSTRUCTION (17412)	19,800,000.00	Completed	May 24, 2024	February 12, 2025	100.00
Romblon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EH0159	ACCESS ROAD LEADING TO SUBA COVE, BRGY. SAN ROQUE, MANGANSAG AND MABINI COLONG-COLONG BEACH, CORCUERA, ROMBLON	EMQ DESIGN & CONSTRUCTION (16128)	33,775,000.00	Completed	August 09, 2024	January 15, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0001	PREVENTIVE MAINTENANCE - SECONDARY ROADS - BONGABONG - SAGANA - ROXAS - SN AQUILINO RD - K0105+456 - K0105+574, BONGABONG, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	3,959,006.74	Completed	June 18, 2024	July 17, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0002	PREVENTIVE MAINTENANCE - SECONDARY ROADS - BONGABONG - SAGANA - ROXAS - SN AQUILINO RD - K0110+736 - K0111+005, BONGABONG, ORIENTAL MINDORO	SIXTEEN ENTERPRISES-CALAPAN BRANCH (18187)	8,744,887.34	Completed	February 02, 2024	March 22, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0003	PREVENTIVE MAINTENANCE - SECONDARY ROADS - BONGABONG - SAGANA - ROXAS - SN AQUILINO RD - K0111+334 - K0111+736, BONGABONG, ORIENTAL MINDORO	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	29,781,265.52	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0004	PREVENTIVE MAINTENANCE - SECONDARY ROADS - CALAPAN SOUTH ROAD - K0090+290 - K0090+418, K0090+798 - K0090+991, BANSUD, ORIENTAL MINDORO	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	19,443,985.66	Completed	February 02, 2024	April 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0005	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROAD - CALAPAN SOUTH ROAD - K0080+663.00 - K0080+982.00, GLORIA, ORIENTAL MINDORO	E.S.L. BUILDERS & PARTS SUPPLY (9014)	9,131,269.79	Completed	February 02, 2024	October 02, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0006	ROAD WIDENING - SECONDARY ROAD - BONGABONG - SAGANA - ROXAS - SAN AQUILINO ROAD - K0129+062 - K0129+207, ROXAS, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	6,248,215.41	Completed	February 02, 2024	April 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0007	ROAD WIDENING - SECONDARY ROADS - CALAPAN SOUTH ROAD - K0144+011.00 - K0144+387.00, MANSALAY, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	12,894,082.74	Completed	February 07, 2024	June 05, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0008	ROAD WIDENING - SECONDARY ROADS - CALAPAN SOUTH ROAD - K0140+283.00 - K0140+405.00, ROXAS, ORIENTAL MINDORO	RM SESCOAR ENTERPRISES (36556)	5,220,572.68	Completed	February 05, 2024	April 04, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0009	ROAD WIDENING - SECONDARY ROADS - CALAPAN SOUTH ROAD - K0150+681 - K0150+775, K0151+011 - K0151+074, MANSALAY, ORIENTAL MINDORO	A.D.L. CONSTRAK OPC (FORMERLY: A.D.L. CONSTRAK) (26442)	5,828,901.86	Completed	February 02, 2024	May 16, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0010	ROAD WIDENING - SECONDARY ROADS - CALAPAN SOUTH ROAD - K0167+710 - K0167+875, MANSALAY, ORIENTAL MINDORO	ANDREM CONSTRUCTION SERVICE (45282)	7,112,656.70	Completed	February 02, 2024	April 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0012	ROAD WIDENING - SECONDARY ROAD - CALAPAN SOUTH ROAD - K0171+851.00 - K0172+116.00, BULALACAO, ORIENTAL MINDORO	KENTARU CONSTRUCTION AND SUPPLIES (42253)	9,935,282.65	Completed	February 02, 2024	May 06, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0013	ROAD WIDENING - SECONDARY ROAD - CALAPAN SOUTH ROAD - K0180+715 - K0180+807, BULALACAO, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	3,152,781.32	Completed	February 02, 2024	March 22, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0018	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BALITE RIVER CONTROL, STA. 0+300 - STA. 0+718 (BALITE BRIDGE ABUTMENT B - UPSTREAM), BARANGAY BALITE, GLORIA, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924) / BANAYAD CONSTRUCTION SERVICES (51462)	67,547,131.91	Completed	February 15, 2024	October 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0019	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BANSUD RIVER CONTROL, STA. 6+909 - STA. 7+340 (UPSTREAM - RIGHT SIDE), BARANGAY CONRAZON, BANSUD, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	67,547,177.24	Completed	February 15, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0020	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BONGABONG RIVER CONTROL, STA. 2+320 - STA. 2+798 (DOWNSTREAM - RIGHT SIDE), BARANGAY ANILAO, BONGABONG, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	67,547,158.37	Completed	February 15, 2024	November 22, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0021	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF PULA RIVER CONTROL, STA. 9+070 - STA. 9+490 (UPSTREAM - LEFT SIDE), BARANGAY PAMBISAN MALAKI, PINAMALAYAN, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	67,547,027.84	Completed	February 15, 2024	January 31, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0022	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG CAWACAT RIVER, CAMBUNANG SECTION, BULALACAO, ORIENTAL MINDORO	MADSAM ENTERPRISES (40136)	29,396,724.81	Completed	February 02, 2024	August 04, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0023	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG GLORIA RIVER, MALAMIG SECTION, GLORIA, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	28,822,592.66	Completed	February 07, 2024	September 09, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0024	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - PINAMALAYAN AIRPORT ROAD, PINAMALAYAN, ORIENTAL MINDORO	MG DRAGON CONSTRUCTION SERVICES (50676)	18,751,146.27	Completed	February 02, 2024	June 30, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0025	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) SAN ROQUE - SAN JUAN - TAFARMA ROAD, BRGY. SAN JUAN, BULALACAO, ORIENTAL MINDORO	E E CONSTRUCTION (45017)	9,797,028.58	Completed	February 02, 2024	May 06, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0026	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) GALLEGO ROAD LEADING TO CASABANGAN BEACH AND MANGAL MARINE PROTECTED AREA (MMPA), MANSALAY, ORIENTAL MINDORO	D.M. MALIWANAG BUILDERS AND ENTERPRISES (32589)	4,897,439.53	Completed	February 02, 2024	April 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0027	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) INTERNAL ACCESS ROAD TO SITIO PALAMANG, MANIHALA, LEADING TO MANIHALA WATERFALLS II, BANSUD, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	14,697,704.55	Completed	February 02, 2024	July 05, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0028	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - NRJ LEADING TO PHANTOM CAVE AND BAMBOO PLANTATION, GLORIA, ORIENTAL MINDORO	LED REYES CONSTRUCTION (LRC), OPC (54658)	14,696,221.98	Completed	February 02, 2024	May 06, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 CP	24EI0029	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - BRGY. MALUBAY TO BRGY. BUONG LUPA TO WALANG LANGIT FALLS, GLORIA, ORIENTAL MINDORO	E E CONSTRUCTION (45017)	14,697,051.20	Completed	February 02, 2024	June 05, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0031	INSTALLATION OF SIGNAGE - WARNING ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS - PEDESTRIAN AND PEDESTRIAN FENCING ALONG CALAPAN SOUTH RD - K0067+000 - K0068+000, PINAMALAYAN, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	989,292.63	Completed	February 02, 2024	April 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0032	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS-CENTERLINES, EDGE LINES (INCLUDING PROFILE EDGE LINES) AND INDENTED PARKING, BAN PARKING, INDENTED BUS/JEEPNEY STOP, RELOCATE BUS/JEEPNEY STOP ALONG CALAPAN SOUTH ROAD-K0069	D.M. ALMERO ENTERPRISES (41675)	468,901.55	Completed	February 02, 2024	April 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0033	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS-CENTERLINES, EDGELINES (INCLUDING PROFILE EDGELINES) ALONG CALAPAN SOUTH RD K0075+000-K0076+000, BRGY. BULAKLAKAN, GLORIA, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	1,540,201.64	Completed	February 02, 2024	April 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0034	INSTALLATION/APPLICATION OF SIGNAGE - WARNING ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS - CENTERLINES, EDGELINES ALONG MINDORO ORIENTAL/OCCIDENTAL EAST COASTAL RD - K0200+000 - K0201+500, BULALACAO, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	2,185,619.57	Completed	February 02, 2024	April 11, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0035	INSTALLATION/APPLICATION OF SIGNAGE, PAVEMENT MARKINGS ALONG CALAPAN SOUTH RD - K0072+000 - K0074+000, PINAMALAYAN, ORIENTAL MINDORO	WEBUILD CONSTRUCTION (47494)	1,234,245.71	Completed	February 02, 2024	April 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0039	SUSTAINABLE INFRASTRUCTURE PROJECT ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF MARAYOS - SABANG ROAD, PINAMALAYAN, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	48,997,948.06	Completed	February 07, 2024	October 30, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0040	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF PILI - BANILAD ROAD, PINAMALAYAN, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	29,397,460.43	Completed	February 02, 2024	October 25, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0041	SUSTAINABLE INFRASTRUCTURE PROJECT ALLEVIATING GAPS (SIPAG) - CONSTRUCTION OF STA. ISABEL - GUINHAWA ROAD, PINAMALAYAN, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	48,995,052.12	Completed	February 07, 2024	December 12, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0042	CONSTRUCTION OF ROAD LEADING TO PNP RTC & AFP, BARANGAY PAG-ASA, BANSUD, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	9,897,386.04	Completed	February 02, 2024	May 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0043	CONSTRUCTION OF ROAD BARANGAY ANILAO - MASAGUISI, BONGABONG, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	4,947,351.56	Completed	February 02, 2024	April 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0044	CONSTRUCTION OF ROAD, BARANGAY B. DEL MUNDO, MANSALAY, ORIENTAL MINDORO	WECONSTRUCT CONSTRUCTION AND SUPPLY (42049)	4,947,909.57	Completed	February 02, 2024	April 17, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0045	CONSTRUCTION OF ROAD, SITIO BIL-ISAN, BARANGAY BANILAD, PINAMALAYAN, ORIENTAL MINDORO	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE (41944)	19,795,979.50	Completed	February 02, 2024	July 19, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0046	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY MAUJAO, BULALACAO, ORIENTAL MINDORO	SOSEP BUILDERS (33845)	4,947,019.45	Completed	February 02, 2024	May 16, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0047	CONSTRUCTION (COMPLETION) OF LEGISLATIVE BUILDING AT BARANGAY ZONE III, PINAMALAYAN, ORIENTAL MINDORO	L.N. SALVADOR CONSTRUCTION CORP. (FOR: L.N. SALVADOR CONSTRUCTION) (16661)	19,426,172.87	Completed	February 02, 2024	March 11, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0048	CONSTRUCTION (COMPLETION) OF LEGISLATIVE BUILDING AT BARANGAY BAGUMBAYAN, ROXAS, ORIENTAL MINDORO	LUCKY SHINING STAR DEVELOPMENT CORP. (53982)	14,847,208.81	Completed	February 02, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POLUSAHI, BONGABONG, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	1,977,185.07	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG SIKAT, BULALACAO, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	1,943,053.20	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUKAL, BONGABONG, ORIENTAL MINDORO	RM SESCOAR ENTERPRISES (36556)	1,947,439.72	Completed	February 05, 2024	May 04, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0052	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMBUNANG, BULALACAO, ORIENTAL MINDORO	D.M. ALMERO ENTERPRISES (41675)	1,943,053.20	Completed	February 02, 2024	July 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0053	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DAYHAGAN, BONGABONG ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	1,932,832.00	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAASIN, BULALACAO, ORIENTAL MINDORO	ANDREM CONSTRUCTION SERVICE (45282)	1,976,922.23	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANGGULAYAN, PINAMALAYAN, ORIENTAL MINDORO	WEBUILD CONSTRUCTION (47494)	2,967,748.04	Completed	February 02, 2024	May 31, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MANSALAY, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	4,867,019.88	Completed	February 07, 2024	August 13, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PNP, BARANGAY CACAWAN, PINAMALAYAN, ORIENTAL MINDORO	MENDOPAD PROPERTY DEVELOPMENT AND MANAGEMENT CORPORATION (46305)	4,947,867.77	Completed	February 07, 2024	October 14, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ORCONUMA, BONGABONG, ORIENTAL MINDORO	WEBUILD CONSTRUCTION (47494)	1,977,936.19	Completed	February 02, 2024	May 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0059	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY TAWAS, BONGABONG, ORIENTAL MINDORO	ARCHIDUS DEVELOPMENT CORPORATION (48828)	4,947,015.97	Completed	February 02, 2024	July 30, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0060	CONSTRUCTION MULTI-PURPOSE BUILDING, GATOL ELEMENTARY SCHOOL, BARANGAY SAN ROQUE, BULALACAO, ORIENTAL MINDORO	RM SESCOAR ENTERPRISES (36556)	4,947,225.47	Completed	February 05, 2024	August 02, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MAGDALENA UMALI SUYON MEMORIAL ELEMENTARY SCHOOL, BARANGAY IPIL, BONGABONG, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	2,967,880.20	Completed	February 02, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0063	ROAD WIDENING - SECONDARY ROADS CALAPAN SOUTH ROAD K0138+131 - K0138+473, ROXAS, ORIENTAL MINDORO	AIDFELART CONST. CORP. (38811)	14,118,848.01	Completed	February 02, 2024	May 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0064	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS-CENTERLINES, EDGELINES, PEDESTRIAN AND PEDESTRIAN FENCING ALONG CALAPAN SOUTH RD K0088+000-K0095+000, BANSUD, ORIENTAL MINDORO	AIDFELART CONST. CORP. (38811)	4,492,294.38	Completed	February 02, 2024	April 16, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0065	INTERVENTION/COUNTERMEASURES OF BLACKSPOT IDENTIFIED LOCATIONS ALONG CALAPAN SOUTH ROAD, BONGABONG, ORIENTAL MINDORO, CALAPAN SOUTH RD-K0102+000 K0104+000, BONGABONG, ORIENTAL MINDORO	RM SESCOAR ENTERPRISES (36556)	2,038,584.58	Completed	February 05, 2024	April 09, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0066	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS-CENTERLINES, EDGELINES PEDESTRIAN AND PEDESTRIAN FENCING ALONG BONGABONG-SAGANA-ROXAS-SAN AQUILINO RD K0125+700-K0126+200, ROXAS, ORIENTAL MIND	WEBUILD CONSTRUCTION (47494)	587,605.73	Completed	February 02, 2024	April 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0067	ROAD WIDENING SECONDARY ROADS - CALAPAN SOUTH ROAD K0176+215 K0176+535, BULALACAO, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	17,077,270.92	Completed	February 07, 2024	April 26, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0068	WIDENING OF PERMANENT BRIDGES: BUDBURAN BR. (B00233MR) ALONG CALAPAN SOUTH ROAD, MANSALAY, ORIENTAL MINDORO	WILLIAM UY CONSTRUCTION CORPORATION (560)	48,994,043.27	Completed	February 02, 2024	March 15, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0070	WIDENING OF PERMANENT BRIDGES: BURABOD BR. (B00070MR) ALONG CALAPAN SOUTH RD., MANSALAY, ORIENTAL MINDORO	D.M. MALIWANAG BUILDERS AND ENTERPRISES (32589)	22,537,628.81	Completed	February 02, 2024	November 27, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0071	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BANSUD RIVER CONTROL, BARANGAY MALAYA SECTION, BANSUD, ORIENTAL MINDORO	IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)	48,997,595.16	Completed	March 11, 2024	September 26, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0072	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BANUS RIVER CONTROL, BARANGAY MALAYONG - BARANGAY MANGUYANG SECTION, GLORIA, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	48,997,248.42	Completed	March 04, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0073	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BONGABONG RIVER CONTROL, BRGY. MORENTE SECTION, BONGABONG, ORIENTAL MINDORO	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	96,496,493.95	Completed	March 11, 2024	February 18, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0074	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF MADUGO I RIVER CONTROL, BARANGAY MALAYA SECTION, ROXAS, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	48,997,656.29	Completed	March 07, 2024	December 21, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0075	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF CAWACAT RIVER (DOWNSTREAM), BRGY. CAMPAASAN SECTION, BULALACAO, ORIENTAL MINDORO	ANORE CONSTRUCTION (34048)	96,497,149.49	Completed	April 01, 2024	January 07, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24EI0076	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF WASIG RIVER CONTROL (DOWNSTREAM), BARANGAY WASIG, MANSALAY, ORIENTAL MINDORO	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	48,996,871.40	Completed	March 04, 2024	December 17, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0077	CONSTRUCTION OF LUMANGBAYAN PCDG BRIDGE, BRGY. LUMANGBAYAN, PINAMALAYAN, ORIENTAL MINDORO	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / MG DRAGON CONSTRUCTION SERVICES (50676)	48,959,549.09	Completed	March 04, 2024	February 16, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0079	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF CAVILLAN RIVER WATERWAY ENHANCEMENT STRUCTURE (NASUKOB SECTION), ALONG SITIO CAVILLAN, BARANGAY NASUK	D.M. MALIWANAG BUILDERS AND ENTERPRISES (32589)	29,397,112.52	Completed	April 03, 2024	October 26, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0080	CONSTRUCTION OF ROAD AT BARANGAY LABASAN, BONGABONG, ORIENTAL MINDORO, PHASE I	DNY CONSTRUCTION AND SUPPLY (40011)	4,947,462.40	Completed	March 04, 2024	May 02, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0081	CONSTRUCTION OF ROAD AT BARANGAY LABASAN, BONGABONG, ORIENTAL MINDORO, PHASE II	DNY CONSTRUCTION AND SUPPLY (40011)	4,947,253.95	Completed	March 04, 2024	May 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0082	CONSTRUCTION OF ROAD AT BARANGAY MANAUL, MANSALAY, ORIENTAL MINDORO	WTL CONSTRUCTION (36866)	4,947,930.78	Completed	April 01, 2024	May 20, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0083	CONSTRUCTION OF ROAD AT SITIO HIGHLANDER, BARANGAY BANUTAN, GLORIA, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	4,946,915.49	Completed	March 04, 2024	May 07, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0084	CONSTRUCTION OF ROAD AT SITIO RIVERSIDE, BARANGAY SAN ISIDRO, ROXAS, ORIENTAL MINDORO	ALBERTO UY CONSTRUCTION & DEVELOPMENT (20924)	4,947,321.73	Completed	March 04, 2024	May 02, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0085	CONSTRUCTION OF ROAD AT SITIO TAGAO, BARANGAY MANIHALA, BANSUD, ORIENTAL MINDORO	MADSAM ENTERPRISES (40136)	4,947,198.63	Completed	March 11, 2024	July 11, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0086	CONSTRUCTION OF ROAD AT SITIO UYAO, BAGUMBAYAN, ROXAS, ORIENTAL MINDORO	WEBUILD CONSTRUCTION (47494)	4,947,972.27	Completed	March 04, 2024	May 02, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0087	CONSTRUCTION OF ROAD, BRGY. SAN MARIANO, ROXAS, ORIENTAL MINDORO	MARCPHIL CONSTRUCTION OPC (FORMERLY: MARCPHIL CONSTRUCTION) (10949)	13,436,351.15	Completed	April 03, 2024	July 01, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0089	CONSTRUCTION OF ROAD, SITIO MASAGANA, BARANGAY POBLACION, BANSUD, ORIENTAL MINDORO	MADSAM ENTERPRISES (40136)	4,781,797.98	Completed	March 07, 2024	July 09, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0090	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY BAGONG BAYAN I, BONGABONG, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	2,921,996.50	Completed	April 01, 2024	August 22, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SAN RAFAEL, ROXAS, ORIENTAL MINDORO	AIDFELART CONST. CORP. (38811)	2,922,439.90	Completed	March 07, 2024	August 29, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0092	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY STA. MARIA, PINAMALAYAN, ORIENTAL MINDORO	WECONSTRUCT CONSTRUCTION AND SUPPLY (42049)	2,966,871.15	Completed	April 11, 2024	September 09, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0093	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SITIO AVOCADO, BARANGAY ANOLING, PINAMALAYAN, ORIENTAL MINDORO	ANSAVILLA CONSTRUCTION AND DEVELOPMENT CORPORATION (38518)	2,966,928.18	Completed	April 03, 2024	August 30, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0094	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SITIO CENTRO, BARANGAY MARAYOS, PINAMALAYAN, ORIENTAL MINDORO	ARCHIDUS DEVELOPMENT CORPORATION (48828)	2,922,179.87	Completed	April 03, 2024	August 28, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ROQUE, BULALACAO, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	4,869,870.19	Completed	March 11, 2024	September 15, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0096	CONSTRUCTION OF MULTI - PURPOSE BUILDING AT BRGY. VILLA CELESTIAL, MANSALAY, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	4,947,398.42	Completed	March 04, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CONRAZON ELEMENTARY SHOOOL, BARANGAY CONRAZON, BANSUD, ORIENTAL MINDORO	BANAYAD CONSTRUCTION SERVICES (51462)	4,947,500.83	Completed	March 11, 2024	October 18, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0098	CONSTRUCTION OF MULTI - PURPOSE BUILDING AT SITIO BALAGBAG, BARANGAY MALIGAYA, GLORIA, ORIENTAL MINDORO	LED REYES CONSTRUCTION (LRC), OPC (54658)	14,845,592.73	Completed	March 11, 2024	December 10, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0099	CONSTRUCTION OF MULTI- PURPOSE BUILDING (BALAY KALINGA), BANSUD, ORIENTAL MINDORO	A.D.L. CONSTRAK OPC (FORMERLY: A.D.L. CONSTRAK) (26442)	29,690,632.41	Completed	June 18, 2024	June 09, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BALAY ARUGA), MUNICIPALITY OF ROXAS, ORIENTAL MINDORO	MARCPHIL CONSTRUCTION OPC (FORMERLY: MARCPHIL CONSTRUCTION) (10949)	19,599,617.13	Completed	June 18, 2024	May 23, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0101	CONSTRUCTION OF MULTI- PURPOSE BUILDING (CLASSROOM), CACAWAN HIGH SCHOOL, BRGY. CACAWAN, PINAMALAYAN, ORIENTAL MINDORO	A.D.L. CONSTRAK OPC (FORMERLY: A.D.L. CONSTRAK) (26442)	9,897,996.03	Completed	April 26, 2024	November 11, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, BULALACAO, ORIENTAL MINDORO	ARCHIDUS DEVELOPMENT CORPORATION (48828)	4,947,297.83	Completed	May 15, 2024	February 08, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, PINAMALAYAN, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	9,715,623.43	Completed	June 18, 2024	April 23, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ZONE 2, PINAMALAYAN, ORIENTAL MINDORO	EKB BUILDERS AND DEVELOPMENT CORP. (52867)	9,897,197.01	Completed	April 03, 2024	January 27, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0105	REHABILITATION OF MULTI-PURPOSE FACILITY, PINAMALAYAN, ORIENTAL MINDORO (PHASE 2)	LEWIS GJANN CONSTRUCTION (54135)	14,579,459.39	On-Going	June 24, 2024	June 28, 2025	85.06
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0106	CONSTRUCTION OF MULTI- PURPOSE BUILDING (MUNICIPAL GYMNASIUM), BANSUD, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	9,895,909.44	Completed	April 26, 2024	March 21, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0107	CONSTRUCTION OF MULTI- PURPOSE BUILDING, COMMUNITY COLLEGE, BRGY. POBLACION, MANSALAY, ORIENTAL MINDORO	WEBUILD CONSTRUCTION (47494)	19,787,706.45	Completed	May 20, 2024	April 12, 2025	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0108	CONSTRUCTION OF ROAD BRGY. BANGBANG, PINAMALAYAN, ORIENTAL MINDORO	LUMEL GLENN CONSTRUCTION (26817)	4,946,567.76	Completed	May 20, 2024	July 18, 2024	100.00
Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24EI0111	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROAD - BONGABONG - SAGANA - ROXAS - SAN AQUILINO RD - K0112+022.00 - K0112+222.00, K0128+005.00 - K0128+396.00, BONGABONG - ROXAS, ORIENTAL MINDORO	GREEN ISLAND ENTERPRISES (36835)	16,947,475.89	Completed	July 09, 2024	April 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:27 PM



Southern Mindoro District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24EI0124	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM IN PUBLIC FACILITIES, BONGABONG - BULALACAO, ORIENTAL MINDORO	ANSAVILLA CONSTRUCTION AND DEVELOPMENT CORPORATION (38518)	2,848,744.16	Completed	May 09, 2024	August 06, 2024	100.00
--	------	------------------------------	----------	--	--	--------------	-----------	--------------	-----------------	--------