



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BA0001	NATIONAL BUILDING PROGRAM: BUILDING AND OTHER STRUCTURES: MULTI-PURPOSE FACILITIES: CONSTRUCTION OF DPWH FIELD OFFICE, STORAGE AND LIVING QUARTERS OF BATANES DEO AT SABTANG, BATANES	REMAR CONSTRUCTION (36729) / MOJR CONSTRUCTION AND DEVELOPMENT CORPORATION (38443)	29,400,000.00	On-Going	March 22, 2024	May 30, 2025	89.18
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0002	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING PHASE II, BARANGAY IMNAJBU, UYUGAN, BATANES	MOJR CONSTRUCTION AND DEVELOPMENT CORPORATION (38443)	4,947,159.97	Completed	July 16, 2024	January 21, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0003	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (CENTRAL MATERIAL RECOVERY FACILITY), BRGY. KAYVALUGANAN, UYUGAN, BATANES	REMAR CONSTRUCTION (36729)	9,849,859.62	Completed	March 11, 2024	October 18, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0004	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), PHASE II, BARANGAY RADIWAN, IVANA, BATANES	J.F. GABOTERO, INC. (49240)	4,932,906.65	Completed	February 23, 2024	July 30, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPP): BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS/ FACILITIES: CONSTRUCTION OF CHAVALITAN - HUNAN ROAD, BRGY. KAYVALUGANAN, BASCO, BATANES	R.L. PACANA'S CONSTRUCTION & DEVELOPMENT (26187)	3,936,050.33	Completed	April 04, 2024	June 19, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0006	BRIDGE PROGRAM: CONSTRUCTION OF NEW PERMANENT BRIDGES; CONSTRUCTION OF BUTAN BRIDGE, ALONG SAN VICENTE- SAVIDUG- CHAVAYAN- SUMNANGA- NAKANMUAN ROAD (S00003ST) K0015+410	J.F. GABOTERO, INC. (49240)	10,270,641.24	Completed	March 04, 2024	February 20, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0007	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM; CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION OF GUARDWALL ALONG MAYAN-MAUYEN PORT ROAD, ITBAYAT, BATANES	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (23507)	35,244,717.67	On-Going	February 26, 2024	May 10, 2025	95.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0008	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS -SAN VICENTE-SAVIDUG-CHAVAYAN-SUMNANGA-NAKANMUAN ROAD, CHAVAYAN, SABTANG, PACKAGE 1, BATANES	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	48,978,476.73	Completed	April 01, 2024	July 20, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0009	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION OF ITBUD SEAWALL, UYUGAN, BATANES	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	9,749,525.43	Completed	June 10, 2024	December 16, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0010	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS;FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SUMNANGA SEAWALL, SABTANG, BATANES	J.F. GABOTERO, INC. (49240)	9,779,993.66	Completed	March 11, 2024	January 19, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0011	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS;FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BARANGAY KAYUGANAN SEAWALL, UYUGAN, BATANES	J.F. GABOTERO, INC. (49240)	9,780,073.63	Completed	March 26, 2024	October 01, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0012	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM; ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - BASCO-MAHATAO-IVANA-UYUGAN-IMNAJBU RD - K0023+636.70 - K0023+706.70	REBTRADE INTERNATIONAL CORPORATION (36213)	49,000,000.00	Completed	May 29, 2024	May 27, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0013	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SONG-SONG FLOOD CONTROL, KAYVALUGANAN, UYUGAN, BATANES	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	9,698,205.04	Completed	April 25, 2024	October 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0014	OO1: ENSURE AND SAFE RELIABLE NATIONAL ROAD SYSTEM; BRIDGE PROGRAM-REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - VAVAYAT BRIDGE (B00005BN) ALONG BASCO - MAHATAO - IVANA - UYUGAN - IMNAJBU RD	R.L. PACANA'S CONSTRUCTION & DEVELOPMENT (26187)	12,237,076.79	Completed	April 04, 2024	December 22, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0015	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ANTONIO, BASCO, BATANES	J.F. GABOTERO, INC. (49240)	9,884,827.41	Completed	March 22, 2024	December 13, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0016	ORGANIZATIONAL OUTCOME 1: NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BASCO-MAHATAO-IVANA-UYUGAN-IMNAJBU RD - K0006+222 - K0006+350, K0016+115-K0016+305	J.F. GABOTERO, INC. (49240)	9,800,000.00	Completed	February 23, 2024	February 24, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0017	OO2 PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION OF UYUGAN FLOOD CONTROL (VALUGAN SECTION) PHASE 2, UYUGAN, BATANES	J.F. GABOTERO, INC. (49240)	9,784,961.17	Completed	March 04, 2024	September 09, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0018	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION OF MULTI-PURPOSE BUILDING (DTI TRAINING CENTER), BRGY. KAYCHANARIANAN, BASCO, BATANES	J.I. ESPINO CONSTRUCTION (33160)	4,935,000.00	Completed	March 25, 2024	September 08, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS;FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BARANGAY KAYVALUGANAN SEAWALL, UYUGAN, BATANES	REMAR CONSTRUCTION (36729)	9,410,347.96	Completed	March 25, 2024	November 10, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0020	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM; ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - BASCO-MAHATAO-IVANA-UYUGAN-IMNAJBU RD - K0022+370 - K0022+378	REBTRADE INTERNATIONAL CORPORATION (36213)	8,152,620.00	Completed	May 29, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0021	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROADS SYSTEM; ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - TERTIARY ROAD- MAYAN - MAUYEN PORT ROAD, K0008+457.60- K0008+478.20	P.C. VALENCIA CONSTRUCTION (32742)	1,056,435.65	Completed	April 01, 2024	April 26, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0022	MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI - PURPOSE BUILDING (BATANES STATE COLLEGE - AMPHITHEATRE) PHASE III, BRGY. SAN ANTONIO, BASCO, BATANES	J.F. GABOTERO, INC. (49240)	10,865,001.22	On-Going	March 26, 2024	February 23, 2025	90.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PHASE I, BARANGAY SUMNANGA, SABTANG, BATANES	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	13,860,000.00	Completed	March 11, 2024	March 11, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0024	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF GUARDWALL ALONG UYUGAN-MAHATAO INTERIOR RD, UYUGAN, BATANES	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	37,632,000.00	Completed	March 11, 2024	March 08, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0025	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF SEA WALL AT IVANA SHELTER PORT, IVANA, BATANES	J.F. GABOTERO, INC. (49240) / CDU CONSTRUCTION (13915)	39,150,000.00	On-Going	March 26, 2024	May 15, 2025	98.69
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0026	ORGANIZATIONAL OUTCOME 1: NETWORK DEVELOPMENT PROGRAM: OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - MAYAN - MAUYEN PORT ROAD - K0001+176.70- K0001+626	J.F. GABOTERO, INC. (49240)	20,559,990.03	Completed	June 11, 2024	June 11, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0027	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS - SAN VICENTE-SAVIDUG-CHAVAYAN-SUMNANGA-NAKANMUAN ROAD, SUMNANGA, SABTANG, PACKAGE 2, BATANES	J.H.R. ENTERPRISES (39894) / SWIFT DEVELOPMENT AND SUPPLIES CORP. (44778)	48,949,169.17	On-Going	March 26, 2024	May 31, 2025	84.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BA0028	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS: ACCESS ROAD LEADING TO VALUGAN BOULDER BEACH, BASCO, BATANES	R.L. PACANA'S CONSTRUCTION & DEVELOPMENT (26187)	13,125,622.82	Completed	April 04, 2024	December 14, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF RETAINING WALL AT RADIWAN PORT, BARANGAY RADIWAN, IVANA, BATANES	DEKM CONSTRUCTION (32409)	7,829,791.64	On-Going	March 26, 2024	September 22, 2024	94.48
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0030	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF SUMNANGA DIVERSION ROAD, SABTANG, BATANES	TJMT CONSTRUCTION (41808)	48,974,849.88	On-Going	September 03, 2024	November 29, 2025	90.02
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROADS SYSTEM: ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - TERTIARY ROAD- AIRPORT - MAUYEN - PORT ROAD - K0009+(-372)-K0009+291.90)	P.C. VALENCIA CONSTRUCTION (32742)	3,521,208.44	Completed	July 08, 2024	October 07, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0032	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS; FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF GUARDWALL ALONG BASCO- MAHATAO- IVANA- UYUGAN- IMNAJBU ROAD, IVANA, BATANES	DEKM CONSTRUCTION (32409)	48,940,561.00	On-Going	April 03, 2024	September 17, 2025	93.10
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0033	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS; BASCO - MAHATAO - IVANA - UYUGAN - IMNAJBU ROAD - K0007+731-K0007+984	MOJR CONSTRUCTION AND DEVELOPMENT CORPORATION (38443)	29,400,000.00	Completed	March 26, 2024	May 05, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0034	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS; SN VICENTE-SAVIDUG-CHAVAYAN-SUMNANGA- NAKANMUAN RD - (S00001ST) CHAINAGE 090, K0021 + 617, K0024 + 181 - K0024 + 281, K0002 + 162 - K0002 + 297	J.F. GABOTERO, INC. (49240)	16,179,279.39	Completed	March 26, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0035	ORGANIZATIONAL OUTCOME 1: ENSURE AND SAFE RELIABLE NATIONAL ROAD SYSTEM; NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BASCO-MAHATAO-IVANA-UYUGAN-IMNAJBU RD - K0025+000 - K0025+252.30, K0023+270-K0024+027, K0006+853.80-K0007+588.50	J.I. ESPINO CONSTRUCTION (33160)	18,106,000.00	Completed	April 01, 2024	February 27, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BA0036	BRIDGE PROGRAM: CONSTRUCTION OF NEW BRIDGES; MOTCHONG BRIDGE, ALONG BASCO-MAHATAO-IVANA-UYUGAN-IMNAJBU ROAD	MOJR CONSTRUCTION AND DEVELOPMENT CORPORATION (38443)	11,734,868.40	Completed	May 22, 2024	April 19, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BA0037	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM; CONSTRUCTION OF GUARDWALL ALONG SAN VICENTE- SAVIDUG- CHAVAYAN- SUMNANGA- NAKANMUAN RD, SABTANG, BATANES	J.F. GABOTERO, INC. (49240) / CDU CONSTRUCTION (13915)	35,252,593.47	On-Going	March 26, 2024	April 11, 2025	92.10
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0038	CSSP: BIP- MULTI - PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI - PURPOSE BUILDING (BARANGAY HALL), BRGY. SUMNANGA, SABTANG, BATANES	SWIFT DEVELOPMENT AND SUPPLIES CORP. (44778)	9,900,000.00	On-Going	April 04, 2024	January 21, 2025	0.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BA0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CSSP; CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN; ACCESS ROAD LEADING TO TACHIMUS PORT, ITBAYAT, BATANES	M.J. APIN BUILDERS (12179)	23,006,881.68	Completed	March 28, 2024	May 08, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BA0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS - LEADING TO SEAPORTS, KALSADA TUNGO SA PALIPARAN, RILES, AT DAUNGAN PROGRAM- KATUPARAN: MAYAN TO VALANGA PORT NATIONAL ROAD, ITBAYAT, BATANES	M.J. APIN BUILDERS (12179)	26,542,814.45	On-Going	March 25, 2024	April 22, 2025	97.69
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0041	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES; REHABILITATION OF CIRCUMFERENTIAL ROAD, BARANGAY STA. MARIA, ITBAYAT, BATANES, PHASE II	ALDON CONSTRUCTION CORPORATION (56483)	29,400,000.00	Completed	March 26, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0042	BASIC INFRASTRUCTURE PROGRAM; BIP- ACCESS ROADS FROM THE NATIONAL ROADS LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -REHABILITATION OF CIRCUMFERENTIAL ROAD, BARANGAY SANTA MARIA, ITBAYAT, BATANES, PHASE I	OCATACO CONSTRUCTION (48425)	9,900,000.00	Completed	May 16, 2024	September 29, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0043	BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI - PURPOSE BUILDING (BARANGAY HALL), BRGY. SINAKAN, SABTANG, BATANES	P.C. VALENCIA CONSTRUCTION (32742)	9,874,141.01	Completed	April 01, 2024	December 24, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0044	CSSP: BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BASCO MUNICIPAL BUILDING) PHASE III, BRGY. KAYCHANARIANAN, BASCO, BATANES	SWIFT DEVELOPMENT AND SUPPLIES CORP. (44778)	9,849,999.92	Completed	March 26, 2024	July 13, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BA0045	LOCAL PROGRAM: NATIONAL BUILDING PROGRAM: BUILDING AND OTHER STRUCTURES - MULTI - PURPOSE FACILITIES; CONSTRUCTION OF BATANES DISTRICT ENGINEERING OFFICE, PHASE 4, BARANGAY KAYVALUGANAN, BASCO, BATANES	DEKM CONSTRUCTION (32409)	19,599,999.99	On-Going	June 20, 2024	July 23, 2025	64.21
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0046	CSSP: BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), IVANA NATIONAL HIGH SCHOOL, IVANA, BATANES	REMAR CONSTRUCTION (36729)	4,944,999.82	Completed	May 22, 2024	February 15, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0047	CSSP: BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JOAQUIN, BASCO, BATANES	R.L. PACANA'S CONSTRUCTION & DEVELOPMENT (26187)	9,854,306.55	Completed	April 04, 2024	December 01, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BA0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CSSP: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS - KALSADA TUNGO SA PALIPARAN, RILES, AT DAUNGAN PROGRAM - KATUPARAN; ACCESS ROAD LEADING TO MAUYEN PORT, ITBAYAT, BATANES	M.J. APIN BUILDERS (12179)	11,356,483.29	Completed	March 25, 2024	January 10, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0049	CSSP: BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) PHASE II, BARANGAY CHANARIAN, BASCO, BATANES	REMAR CONSTRUCTION (36729)	9,873,774.43	On-Going	July 19, 2024	April 25, 2025	98.43



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0050	CSSP: BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI - PURPOSE FACILITY, BASCO PROVINCE OF BATANES	J.I. ESPINO CONSTRUCTION (33160)	4,922,496.68	Completed	May 24, 2024	November 28, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0051	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES: CONSTRUCTION OF DRAINAGE SYSTEM AT SITIO CHAVUAN, BARANGAY SAN ANTONIO, BASCO, BATANES	R.L. PACANA'S CONSTRUCTION & DEVELOPMENT (26187)	7,812,540.31	Completed	April 04, 2024	September 21, 2024	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0052	CSSP: BIP- MULTI- PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI - PURPOSE BUILDING (BARANGAY HALL) PHASE 2, BRGY. CHAVAYAN, SABTANG, BATANES	SWIFT DEVELOPMENT AND SUPPLIES CORP. (44778)	9,850,183.42	On-Going	April 04, 2024	December 27, 2024	0.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0053	CSSP: BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES; REHABILITATION OF MULTI - PURPOSE BUILDING (BASCO GYM), BARANGAY SAN ANTONIO, BASCO, BATANES	HGW=3 ENGINEERING & CONSTRUCTION (34574)	29,700,000.00	Completed	May 17, 2024	April 28, 2025	100.00
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0054	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI- PURPOSE BUILDING (BATANELCO BUILDING), BRGY. KAYCHANARIANAN, BASCO, BATANES, PHASE 1	REMAR CONSTRUCTION (36729) / MOJR CONSTRUCTION AND DEVELOPMENT CORPORATION (38443)	61,380,000.00	On-Going	April 01, 2024	October 10, 2025	80.05
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0055	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY. SAN ANTONIO, BASCO, BATANES	REMAR CONSTRUCTION (36729)	9,872,520.51	On-Going	July 19, 2024	May 03, 2025	85.14
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0056	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI- PURPOSE BUILDING (BATANELCO BUILDING),PHASE II, BRGY. KAYCHANARIANAN, BASCO, BATANES	DEKM CONSTRUCTION (32409)	54,450,000.00	On-Going	May 31, 2024	October 03, 2025	94.03
Batanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BA0066	CSSP: CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAINWATER COLLECTORS- RAINWATER COLLECTORS; CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)	J.F. GABOTERO, INC. (49240)	2,876,631.60	Completed	June 25, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0001	CSSP - BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION / IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MPB, CULLIT, LAL-LO, CAGAYAN	JIRK CONSTRUCTION (29918)	4,934,308.93	Completed	February 11, 2024	May 30, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI - PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING DALAYA, BUGUEY, CAGAYAN	W.D. NAVARRO CONSTRUCTION CO. (14327)	4,929,968.90	Completed	February 11, 2024	May 16, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0005	CSS-P - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO CABANBANAN CAVE, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,890,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0006	CSSP - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)- CONSTRUCTION OF CONCRETE ROAD JGCCSMBPR TO TO PIÑA WESTE LEADING TO BANANA PLANTATION, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	9,790,000.00	Completed	February 11, 2024	April 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - CONSTRUCTION OF CONCRETE ROAD - ALUCAO-LUGA, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0008	CSSP - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO HOTSPRING FALLS & CAVES, ASINGA-VIA, BRGY. ASINGA-VIA, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	4,890,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0009	CSSP - CONST / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL - IT) - CONST OF CONCRETE ROAD - ACCESS ROAD LEADING TO BAUA BRGY. ROAD LEADING TO DSVNR CONNECTING TO AGRO -FISHERY AND PROCESSING, BAUA, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	9,789,419.44	Completed	March 07, 2024	May 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0010	CSSP-CONST/ IMPROV'T OF ACCESS RDS LEAD'G TO TRADES, INDUSTRS & ECONOMIC ZONES (ROLL-IT)-COC RD-ACCESS RD LEAD'G TO CABIRAOAN-CAPADECO PROV'L/ BRGY RDS LEADG TO DSVR CONNECT'G TO MEAT & MILK PRODUCTN, WATERMELON,& CORN PLANTAT'N, CABIRAOAN,GONZAGA,CAGAYAN	APS CONSTRUCTION (37304)	9,780,000.00	Completed	March 07, 2024	May 19, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0011	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO TALLAG BEACH RESORT, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,890,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0012	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC-ZONES (ROLL-IT) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO CORN GROWERS TO DUGO-SAN VICENTE ROAD, SITIO LACUB TAPEL, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	9,780,000.00	Completed	March 07, 2024	May 19, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0013	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO TANGLAGAN FALLS, BRGY. TANGLAGAN, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	4,892,500.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0014	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - MASI-ARIDOWEN-LUGA ROAD TO BANGALAO LAKE AND CAVES, BRGY. MASI, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0015	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO ARINDAR CAVE, BRGY. PATENG, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0016	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO MANARING HOTSPRING, BRGY. CABIRAOAN, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0017	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC-ZONES (ROLL-IT) - CONSTRUCTION OF CONCRETE ROAD - JGCCAMBPR TO CAPISSAYAN NORTE-SIBUGA LEADING TO BANANA PLANTATION, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	9,792,491.68	Completed	February 11, 2024	June 23, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING ARIDOWEN, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,934,930.18	Completed	February 11, 2024	April 25, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0019	CSSP - CONST/ IMPROVEMENT OF ACCESS RDS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN) - CONST OF CONCRETE ROAD - BAGUMBAYAN-CAMBONG-DAGUPAN LEADING TO CAGAYAN NORTH INTERNATIONAL AIRPORT, LAL-LO, CAGAYAN	JIRK CONSTRUCTION (29918)	14,685,000.00	Completed	February 11, 2024	May 20, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0020	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - CONSTRUCTION OF CONCRETE ROAD - CALLAO BAYVIEW BOULEVARD INCLUDING ACCESS ROAD, BRGY. CALLAO, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	24,485,000.00	Completed	March 07, 2024	July 29, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0021	CSSP - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL - IT)- CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO DRAGON FRUIT PLANTATION TO DUGO-SAN VICENTE ROAD, HUDONG, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	9,789,942.56	Completed	March 28, 2024	June 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0023	CSSP - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL - IT)- CONSTRUCTION OF CONCRETE ROAD - JGCCAMBP TO CAPISSAYAN SUR -SIBUGA LEADING TO BANANA PLANTATION, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	48,990,000.00	Completed	March 07, 2024	November 06, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0024	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) - CONSTRUCTION OF CONCRETE ROAD - MISSION-BUCALE - TAGCAR ROAD LEADING TO BUCALE CAVE, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,884,791.31	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI - PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI - PURPOSE BUILDING ALUCAO, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,934,506.18	Completed	February 11, 2024	August 05, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0026	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY AWALLAN, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,930,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0027	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY IPIL, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0028	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONST. OF CONCRETE ROAD - CONSTRUCTION OF ROAD, CONSTRUCTION OF ROAD, BARANGAY TORAN, APARRI, CAGAYAN	TJMT CONSTRUCTION (41808)	4,934,818.96	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0029	CSSP - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL - IT)- CONT OF CONC. - DIORA - ZINUNGAN BARANGAY ROAD LEADING TO DSVR IN SUPPORT OF AGRIBUSINESS (PINEAPPLE GROWERS), SANTA. ANA, CAGAYAN	TJMT CONSTRUCTION (41808)	9,795,000.00	Completed	February 11, 2024	April 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0030	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM -TRIP) - CONSTRUCTION OF CONCRETE ROAD - BUCALE - TAGCAR ROAD LEADING TO BUCALE CAVE, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,884,990.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0031	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) CONSTRUCTION OF CONCRETE ROAD ACCESS ROAD LEADING TO STA. CLARA TOURISM AND HIGH AGRICULTURAL AND PROCESSING, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	9,789,707.15	Completed	March 07, 2024	May 19, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0032	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY CUMAO, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	4,945,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0033	CSSP- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO BAGSANG FALLS, BRGY. SANTA CLARA, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,885,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0034	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - CONSTRUCTION OF CONCRETE ROAD - LUGA-PALAGAO ROAD, STA. TERESITA, CAGAYAN	TJMT CONSTRUCTION (41808)	4,900,000.00	Completed	February 11, 2024	May 23, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0035	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF CONCRETE ROAD-CONSTRUCTION OF ROAD, BARANGAY DUNEGG, SANTA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	19,580,000.00	Completed	March 28, 2024	August 02, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING TAPEL GONZAGA, CAGAYAN	TJMT CONSTRUCTION (41808)	4,940,470.83	Completed	February 11, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING STA. MARGARITA, BAGGAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,935,321.00	Completed	February 11, 2024	June 06, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0038	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY AFUNAN, CAMALANIUGAN, CAGAYAN	PNC CONSTRUCTION (50230)	4,940,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0039	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY BARACCAOIT (AGUTAN) GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	9,892,000.00	Completed	February 11, 2024	April 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0040	CCSP - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONST. OF CONC. ROAD - CONST OF ROAD, CONSTRUCTION OF ROAD, CONSTRUCTION OF ROAD, BARANGAY BARACCAOIT (PADDECAN), GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	7,910,000.00	Completed	March 28, 2024	June 02, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0041	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY BASAO, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	9,892,000.00	Completed	February 11, 2024	April 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0042	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY CABAYU, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	4,941,501.62	Completed	February 11, 2024	March 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0043	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY CAPIDDIGAN, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	9,887,999.50	Completed	February 11, 2024	April 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0044	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, BUGUEY, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,940,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0045	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY J. PALLAGAO, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,935,130.43	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0046	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM- CONSTRUCTION OF NEW BRIDGES, CONSTRUCTION OF CONCRETE BRIDGE - TALLANG BRIDGE 1 (PHASE II) ALONG BAYBAYOG-BAGGAO-DALIN-STA. MARGARITA RD, BAGGAO, CAGAYAN	PRIME MASTER CONST. AND DEV'T. CORP. (43456) / CAMIA CONST. DEVELOPMENT CORPORATION (FORMERLY:CAM (20506)	48,949,717.96	Completed	February 11, 2024	January 13, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0047	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY TAGUNTUNGAN, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,935,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0048	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY IMURUNG, BAGGAO, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,934,604.52	Completed	February 11, 2024	March 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0049	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY DUMMUN, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	7,912,500.00	Completed	February 11, 2024	April 11, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0050	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY CANAGATAN, BAGGAO, CAGAYAN	W.D. NAVARRO CONSTRUCTION CO. (14327)	4,934,983.80	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0051	CSSP - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - COC ROAD - CONST. OF BRIS LATERAL CB-1 ACCESS ROAD, GONZAGA, CAGAYAN (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	24,940,600.00	Completed	March 07, 2024	July 21, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0052	OO1: ENSURE SAFE & RELIABLE NAT'L RD SYSTEM - ND - RD WIDENING - SECONDARY RDS -RD WIDENING - DSVR (DUGO-MISSION SECT)-K0576+448-K0576+794,K0579+080 - K0579+111.57,K0579+140.18-K0579+411.53, K0579+664.94 - K0579+691.94, CAMALANIUGAN AND BUGUEY, CAGAYAN	ORIENT STAR CONSTRUCTION, INC. (FORMERLY: ORIENT S (7183)	29,392,500.00	Completed	July 02, 2024	January 01, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0053	CSSP - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO MT. CAGUA, STA. CLARA, GONZAGA, CAGAYAN	TJMT CONSTRUCTION (41808)	4,890,000.00	Completed	February 22, 2024	April 04, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, NANGALINAN, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,939,999.40	Completed	February 11, 2024	May 11, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0055	CSSP - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MINANGA, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,940,000.00	Completed	February 11, 2024	April 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0056	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BANTAY CAMALANIUGAN, CAGAYAN	PNC CONSTRUCTION (50230)	4,935,118.67	Completed	February 11, 2024	May 16, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0057	CSSP - SIPAG - ACCESS RDS AND/OR BRIDGES FROM THE NATIL RD/S LEADG TO MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES - COC RD - CONST. OF BRIS LATERAL CB-1 FTMR, GONZAGA, CAGAYAN (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	8,126,000.00	Completed	February 11, 2024	April 17, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0058	CSSP - CONST/ IMPROVT OF ACCESS RDS LEADG TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROLL-IT) - COC RD - ALCALA-AFUSING-LA SUERTE-WARAT-SAMPAGUITA ROAD LEADING TO CAGAYAN APAYAO ROAD IN SUPPORT OF AGRIBUSINESS: PROCESSED FRUITS, NUTS & DAIRY, ALCALA, CAGAYAN	APS CONSTRUCTION (37304)	9,790,000.00	Completed	February 11, 2024	April 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0059	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY MABINI, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,934,998.47	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0060	CSSP - SIPAG - ACCESS RDS AND/OR BRIDGES FROM THE NAT'L RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES -COC ROAD - CONST OF VIS MAIN CANAL SERVICE ROAD, STA. ANA, CAGAYAN (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN), STA. ANA, CAGAYAN	RAMESAR CONSTRUCTION (36123)	25,939,320.00	Completed	February 11, 2024	June 29, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0061	CSSP - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGUING, BAGGAO, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,935,121.69	Completed	February 11, 2024	May 27, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0062	CSSP - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY TALIGAN, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,940,000.00	Completed	February 11, 2024	March 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALLANG, BUGUEY, CAGAYAN	W.D. NAVARRO CONSTRUCTION CO. (14327)	4,935,351.72	Completed	February 11, 2024	April 26, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTOR, BAGGAO, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,930,000.00	Completed	February 11, 2024	May 02, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING CANIUGAN, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,935,000.00	Completed	February 11, 2024	May 07, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0066	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY SIDEM, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	7,910,000.00	Completed	February 11, 2024	June 14, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0067	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY LAPOGAN, GATTARAN, CAGAYAN	SGS WHITE GOLD CONSTRUCTION (52929)	7,909,457.92	Completed	February 11, 2024	April 16, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0069	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM -BRIDGE PROGRAM - BRIDGE RETROFITTING STRENGTHENING OF PERMANENT BRIDGES RETROFITTING/STRENGTHENING OF BRIDGE - BANGAN BR. 1 (B01111LZ) ALONG JCT. MAGAPIT-CAPISSAYAN RD, LAL-LO, CAGAYAN	TJMT CONSTRUCTION (41808)	9,708,000.00	Completed	February 11, 2024	May 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARACCAOIT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,320.31	Completed	February 11, 2024	May 14, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0071	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY NEWAGAC, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,944,994.23	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0072	OO1:ENSURE SAFE & RELIABLE NATL RD SYSTEM - ASSET PRESERVATN-REHAB/RECONST OF RDS W/ SLIPS, SLOPE COLLAPSE , AND LANDSLIDE-TERTIARY RDS-CONST OF RD SLOPE PROTECTN STRUCTURE - SVGLA RD-K0644 + 089 - K0644 + 150, K0649 + 200 - K0649 + 265, STA. ANA, CAGAYAN	TJMT CONSTRUCTION (41808)	9,795,000.00	Completed	July 02, 2024	December 06, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0073	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJ. FLDS-CONST/REHAB OF FLD MITIGATN FACILITS WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST OF FLD MITIGATIN STRUCTURE - CONST OF FLD CNTL STRUCTURE ALONG CAG RIVER, AGUIGUICAN, GATTARAN, GAGAYAN PACKAGE 1	TJMT CONSTRUCTION (41808)	96,490,000.00	Completed	February 22, 2024	March 02, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0074	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJ. FLDS-CONST/REHAB OF FLD MITIGATN FACILITS WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST OF FLD MITIGATIN STRUCTURE - CONST OF FLD CNTL STRUCTURE ALONG CAG RIVER, AGUIGUICAN, GATTARAN, GAGAYAN PACKAGE 2	TJMT CONSTRUCTION (41808)	96,488,000.00	Completed	February 22, 2024	March 02, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0075	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJ. FLDS-CONST/REHAB OF FLD MITIGATN FACILITS WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST OF FLD MITIGATIN STRUCTURE - CONST OF FLD CNTL STRUCTURE ALONG CAG RIVER, AGUIGUICAN, GATTARAN, GAGAYAN PACKAGE 3	TJMT CONSTRUCTION (41808)	96,490,000.00	Completed	February 22, 2024	March 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0076	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJ. FLDS-CONST/REHAB OF FLD MITIGATN FACILITS WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST OF FLD MITIGATIN STRUCTURE - CONST OF FLD CNTL STRUCTURE ALONG CAG RIVER, AGUIGUICAN, GATTARAN, GAGAYAN PACKAGE 4	TJMT CONSTRUCTION (41808)	96,490,000.00	Completed	February 22, 2024	March 02, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0077	CSSP - CONST/ IMPROVT OF ACCESS RDS LEADING TO DECLARED TOURISM DESTINATNS (TRIP) -CONST OF CONCRETE ROAD- POBLACION STA. ANA-MAREDE-STA. CLARA-PATUNUNGAN SINAGO ROAD LEADING TO BOACAG FALLS & SINAGO COVES, DUNGEG, STA. ANA, CAGAYAN	RAMESAR CONSTRUCTION (36123)	4,890,000.00	Completed	February 11, 2024	March 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0078	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD MITIGATION STRUCTURE -CONSTRUCTION OF FLOOD CONTROL ZONE 2 BARANGAY DALLA, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	44,095,000.00	Completed	February 11, 2024	September 20, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0081	OO2: PROTECT LIVES AND PROPERTIES AGAINTS MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF SEAWALL BARANGAY CAROAN, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	21,706,578.53	Completed	March 07, 2024	January 12, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0083	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION /MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL, ASASSI, BAGGAO,CAGAYAN	TJMT CONSTRUCTION (41808)	48,239,325.19	Completed	February 22, 2024	November 07, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0085	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE-REHABILITATION OF FLD CONTROL STRUCTURE AT ZONE 2 BARSAT EAST, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	48,240,000.00	Completed	March 28, 2024	December 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0086	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION /MAINTENANCE OF MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL ZONE 1 BARANGAY SAN JOSE, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	48,244,212.26	Completed	March 07, 2024	November 21, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BULALA NORTE, APARRI, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,935,000.00	Completed	April 07, 2024	June 27, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0088	OO2: PROTECT LIVES AND PROPERTIES AGAINTS MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE-CONSTRUCTION OF FLOOD CONTROL SAN MIGUEL, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	48,233,879.64	Completed	February 22, 2024	November 07, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION MULTI-PURPOSE BUILDING HACIENDA INTAL, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	9,880,000.00	Completed	February 22, 2024	July 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0090	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - ROAD WIDENING - DUGO-SAN VICENTE RD (MISSION-STA. ANA SECT) - K0634+689 - K0635+833, STA. ANA, CAGAYAN	RAMESAR CONSTRUCTION (36123)	29,384,626.24	Completed	July 02, 2024	January 01, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0091	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROG-CONST/MAINTENANCE OF FLD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONST OF FLD MITIGATION STRUCTURE - CONST OF DUMMUN RIVER REVETMENT 1, R/S, NABACCAYAN, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	49,000,000.00	Completed	February 22, 2024	November 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0092	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF CAGAYAN RIVER REVETMENT 3, L/S, CASICALLAN, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	48,985,000.00	Completed	February 22, 2024	November 07, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0093	OO2:PROTECTLIVES&PROPERTS AGAINST MAJ FLDS -FLD MANAGT PROG.-CONST/ MAINT.OF FLD MITIGATN STRUCTURES & DRNGE SYS-CONST OF FLD MITIGATN STRUCTURE-CONST OF BANK PROTECTN ALONG WANGAG RIVER (UPPER STREAM) PATENG BR.ALONG DSVR PATENG,GONZAGA,CAGAYAN (PHASE I)	APS CONSTRUCTION (37304)	29,394,988.25	Completed	April 07, 2024	November 23, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, TUBUNGAN WESTE, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	7,910,000.00	Completed	March 28, 2024	August 24, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0095	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF CONCRETE ROAD - GATTARAN DIVERSION ROAD CAGAYAN, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808) / TIKA CONSTRUCTION INC. (54500)	90,485,000.00	Completed	June 11, 2024	February 06, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0096	OO1: ENSURE SAFE AND RELIABLE NATIONAL RD SYSTEM - ASSET PRESERVATION - REHAB/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - REHAB OF PAVED ROAD - JGCCSMBPR-K0583+328 - K0585+960, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	34,704,724.05	Completed	June 24, 2024	January 21, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0097	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF CONCRETE ROAD - ALCALA BYPASS ROAD, ALCALA, CAGAYAN	TJMT CONSTRUCTION (41808)	96,489,850.00	On-Going	March 07, 2024	April 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0098	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONCRETING OF BARANGAY ROAD, TALIGAN-CABAYU ROAD, GATTARAN, CAGAYAN	TJMT CONSTRUCTION (41808)	29,690,000.00	Completed	March 07, 2024	August 03, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0099	OO2:PROTECT LIVES & PRPERTS AGAINST MAJ FLDS-FLD MANAG'T PROG. CONST/ MAINT OF FLD MITIGATN STRCTRS & DRAINAGE SYS - CONST OF FLD MITIGATN STRCTRE - CONST OF BANK PROTECTN ALONG WANGAG RIVER (UPPER STREAM) PATENG BR ALONG DSVR PATENG, GON.,CAG. (PHASE II)	APS CONSTRUCTION (37304)	29,379,960.22	Completed	March 28, 2024	December 13, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAMALANIUGAN NATIONAL HIGH SCHOOL, CAMALANIUGAN, CAGAYAN	PNC CONSTRUCTION (50230)	4,930,000.00	Completed	March 07, 2024	June 21, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGUMBAYAN,LAL-LO CAGAYAN	BERA CONSTRUCTION (46969)	4,937,717.84	Completed	March 07, 2024	June 06, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0102	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF MUNICIPAL MULTI-PURPOSE BUILDING (GYMNASIUM) BRGY. CENTRO EAST, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	9,880,034.36	Completed	April 07, 2024	June 15, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0103	CSSP-SIPAG-ACCESS RDS AND/OR BRIDGES FROM THE NAT'L ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONST OF CONC RD-CONST OF VIS LATERAL A (AURORA) SERVICE RD, STA. ANA, CAGAYAN (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN), STA. ANA, CAGAYAN	WHITEPORT, INC. (33883) / YMLT CONSTRUCTION CORPORATION (55665)	17,214,000.00	Completed	July 02, 2024	November 02, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, BAGGAO, CAGAYAN	APS CONSTRUCTION (37304)	4,939,664.67	Completed	April 07, 2024	June 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABIRAOAN, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,930,005.97	Completed	April 07, 2024	July 05, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0106	CCSP-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF DUNEG - PARIBALAT ROAD, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	19,780,000.00	Completed	April 22, 2024	August 28, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0107	CSSP-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF TALURO-PUGO ROAD, BRGY. PATENG GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	14,829,570.33	Completed	April 22, 2024	August 31, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0108	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE, COLLAPSE AND LANDSLIDE - TERTIARY ROADS - BBBDSMBPR-K0546+178.81- K0546+429.06, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808) / VHT CAGAYAN BUILDERS CORPORATION (49270)	64,199,800.00	Completed	July 02, 2024	April 27, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BB0109	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLDS-CONST./REHAB. OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST. OF FLD MITIGATION STRUCTURE - CONST OF FLD CONTROL ALONG CAGAYAN RIVER, BARANGAY TORAN, APARRI, CAGAYAN	TJMT CONSTRUCTION (41808)	96,485,000.00	Completed	April 22, 2024	May 05, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0110	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TUBUNGAN ESTE, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,889,414.21	Completed	April 22, 2024	June 03, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ISIDRO, BAGGAO, CAGAYAN	APS CONSTRUCTION (37304)	4,930,138.22	Completed	May 02, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0112	CSSP- BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZIMINILA ELEMENTARY SCHOOL, BARANGAY ZIMINILA, CAMALANIUGAN, CAGAYAN	PNC CONSTRUCTION (50230)	7,405,000.00	Completed	April 23, 2024	August 26, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, AWALLAN ELEMENTARY SCHOOL, BARANGAY AWALLAN, BAGGAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,930,004.25	Completed	April 07, 2024	July 15, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, TUNGEL ELEMENTARY SCHOOL, BARANGAY TUNGEL, BAGGAO, CAGAYAN	W.D. NAVARRO CONSTRUCTION CO. (14327)	4,929,949.20	Completed	April 22, 2024	July 30, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, NEWAGAC ELEMENTARY SCHOOL, BARANGAY NEWAGAC, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	7,414,467.75	Completed	April 22, 2024	August 25, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0116	CSSP-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY DAMURUG ALCALA, CAGAYAN	JEP CONSTRUCTION (36000)	4,880,027.43	Completed	May 02, 2024	June 13, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0127	CSSP-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY CENTRO, STA. ANA, CAGAYAN	RAMESAR CONSTRUCTION (36123)	4,880,000.00	Completed	May 02, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0128	CSSP-BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST OF FLOOD MITIGATION STRUCTURE - CONST OF WATERWAY IMPROVEMENTS ALONG RIVERBANKS, BARANGAY BAGUMBAYAN (UPSTREAM), LAL-LO, CAGAYAN RIVER, LAL-LO, CAGAYAN	TJMT CONSTRUCTION (41808) / PRIME MASTER CONST. AND DEV'T. CORP. (43456)	95,530,043.07	On-Going	July 02, 2024	December 16, 2025	74.28
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0129	CSSP-BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF WATERWAY IMPROVEMENTS ALONG RIVERBANKS, BARANGAY TUCALANA, LAL-LO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	21,218,099.53	Completed	July 29, 2024	June 09, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0130	CSSP-CONST/IMPROVEMENT OF ACCESS RDS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROLL IT) CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD LEADING TO FISH LANDING AND BAGOONG PROCESSING, SITIO NAMUYUCAN, SAN JOSE, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	9,789,515.12	Completed	July 02, 2024	September 13, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0131	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - REPLACEMENT OF BRIDGE - MASICAL BR. 2 (B04250LZ) ALONG BAYBAYOG-BAGGAO-DALIN-STA. MARGARITA RD, BAGGAO, CAGAYAN	APS CONSTRUCTION (37304)	9,794,678.50	Completed	June 11, 2024	January 06, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0132	OO1: ENSURE SAFE & RELIABLE NATIONAL RD SYSTEM - BRIDGE PROG - BRIDGE REHAB/MAJOR REPAIR OF PERMANENT BRIDGES - REHABILITATION / MAJOR REPAIR OF BRIDGE - CASAMBALANGAN BR. (B02057LZ) ALONG DSVR (MISSION - STA. ANA SECT), STA. ANA, CAGAYAN	TJMT CONSTRUCTION (41808)	19,589,933.92	Completed	June 24, 2024	November 17, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BB0133	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) - CONSTRUCTION OF CONCRETE ROAD - JGCCSMBP TO SITIO BATANGAN LEADING TO BANANA PLANTATION, PIÑA ESTE, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	9,632,780.00	Completed	May 02, 2024	July 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0134	CSSP-BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING CULLIT ELEMENTARY SCHOOL, BARANGAY CULLIT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	9,890,000.00	Completed	May 02, 2024	November 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0135	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING BULALA-FUGU ELEMENTARY SCHOOL, CAMALANIUGAN CAGAYAN	PNC CONSTRUCTION (50230)	9,879,650.23	Completed	May 02, 2024	November 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0136	CSSP- BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING CALAOAGAN BASSIT ELEMENTARY SCHOOL, BARANGAY CALAOAGAN BASSIT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	9,891,707.39	Completed	May 02, 2024	November 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0137	CSSP- BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING BISAGU ELEMENTARY SCHOOL, BARANGAY BISAGU, APARRI, CAGAYAN	F.P. TABBADA CONSTRUCTION (41796)	9,890,000.00	Completed	May 02, 2024	November 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0138	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING BULALA SUR, APARRI, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,930,071.71	Completed	May 02, 2024	July 22, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DALIN, BAGGAAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,927,543.02	Completed	July 02, 2024	August 30, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN VICENTE, BAGGAAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,929,509.06	Completed	July 02, 2024	October 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0149	CSSP - BIP -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. MARGARITA ELEMENTARY SCHOOL, BARANGAY STA. MARGARITA, BAGGAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,940,000.00	Completed	July 02, 2024	October 09, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0150	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BITAG PEQUEÑO ELEMENTARY SCHOOL, BARANGAY BITAG PEQUEÑO, BAGGAO, CAGAYAN	ZERO THREE CONSTRUCTION (50468)	4,941,963.55	Completed	June 11, 2024	September 18, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING TANLAGAN ELEMENTARY SCHOOL, BARANGAY TANLAGAN, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,849.67	Completed	July 15, 2024	November 01, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0156	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING MAGAFIL, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,939,998.46	Completed	July 02, 2024	October 19, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0157	OO1: ENSURE SAFE & RELIABLE NATL RD SYSTEM - ASSET PRESERVATN - REHAB/ RECONST/ UPGRADING OF DAMAGED PAVED RDS - TERTIARY ROADS - REHABILITATION OF PAVED ROAD - BBDSMR- K0519+331-K0519+600.50 TO K0546+000-K0547+1012.5, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808) / VHT CAGAYAN BUILDERS CORPORATION (49270)	102,379,308.35	Completed	August 25, 2024	June 22, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0158	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE - REHABILITATION/MAJOR REPAIR OF BRIDGES - REHABILITATION/MAJOR REPAIR OF BRIDGE - BAUA BR. 2 (B02053LZ) ALONG DUGO-SAN VICENTE RD (MISSION-STA. ANA SECT), GONZAGA, CAGAYAN	CMG JR. BUILDERS (41683)	39,150,985.87	Completed	June 11, 2024	April 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BB0159	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROAD - SAN VICENTE-GUTAN-LUBAC-ANGUIB RD - K0648+485-K0648+585, STA. ANA, CAGAYAN	TJMT CONSTRUCTION (41808)	44,080,000.00	Completed	July 02, 2024	June 05, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0160	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN FRANCISCO ELEMENTARY SCHOOL, BARANGAY SAN FRANCISCO, BAGGAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,786.34	On-Going	June 24, 2024	January 19, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, HOT SPRING ELEMENTARY SCHOOL, BAGGAO, CAGAYAN	TJMT CONSTRUCTION (41808)	4,950,000.00	Completed	July 02, 2024	November 28, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING DIORA ZINUNGAN, STA. ANA, CAGAYAN	TJMT CONSTRUCTION (41808)	4,940,778.52	Completed	July 02, 2024	January 17, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING STA. CLARA, STA. ANA, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,901.80	Completed	July 02, 2024	October 19, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BOLOS POINT ELEMENTARY SCHOOL, BOLOS POINT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,940,000.00	Completed	June 24, 2024	October 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING CULLIT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,915.00	Completed	July 02, 2024	December 18, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0167	CSSP - (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, BARANGAY MACANAYA, APARRI, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,880,166.66	Completed	June 11, 2024	July 23, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0168	CSSP - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, HACIENDA-INTAL NATIONAL HIGH SCHOOL, BARANGAY HACIENDA-INTAL, BAGGAO, CAGA	TIKA CONSTRUCTION INC. (54500)	4,930,524.12	Completed	July 02, 2024	November 28, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0169	CSSP - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GATTARAN WEST CENTRAL SCHOOL, CENTRO-SUR, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,785.67	On-Going	July 02, 2024	January 07, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0170	CSSP - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALAOAGAN BASSIT, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,469.50	Completed	June 24, 2024	November 20, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0171	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CATOTORAN SUR, CAMALANIUGAN, CAGAYAN	PNC CONSTRUCTION (50230)	4,930,452.39	Completed	July 02, 2024	November 28, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MABINI ELEMENTARY SCHOOL, MABINI, BAGGAO, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,785.00	Completed	July 02, 2024	January 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0173	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SMART, GONZAGA, CAGAYAN	APS CONSTRUCTION (37304)	4,950,000.00	Completed	July 02, 2024	December 27, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, QUINAWEGAN, BUGUEY, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,930,341.90	Completed	July 02, 2024	November 28, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0175	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING MASICAL, BAGGAO, CAGAYAN	DECA CONSTRUCTION (38570)	4,938,313.53	Completed	July 29, 2024	February 10, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0176	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING VILLA, STA. TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	4,940,000.00	Completed	July 29, 2024	December 25, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0177	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, DUMMUN, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,944,985.61	Completed	July 29, 2024	December 15, 2024	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0178	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE FACILITY, SANTA TERESITA, CAGAYAN	TIBUC CONSTRUCTION AND SUPPLY (45596)	14,839,999.32	Completed	August 01, 2024	April 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0179	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, CENTRO SUR, GATTARAN, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,945,000.00	On-Going	August 01, 2024	February 16, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0180	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS), RAPULI ES; CASAMBALANGAN ES; GONZAGA NHS; CASITAN ES, GONZAGA,CAG; CAROAN ES, GONZAGA, CAG; ALBA ES, BAGGAO, CAG; CASICALLAN ES, GATTARAN, CAG; CUMAO ES, GATTARAN, CAG; BANGALAO ES, SANTA TERESITA, CAG	FOUR M BUILDERS (36303)	2,876,891.18	Completed	August 01, 2024	January 18, 2025	100.00
Cagayan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BB0198	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING - MULTI-SPECIES HATCHERY COMPOUND, BUGUEY, CAGAYAN	TIKA CONSTRUCTION INC. (54500)	4,939,791.91	Completed	September 09, 2024	February 10, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0003	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG	TJMT CONSTRUCTION (41808) / VHT CAGAYAN BUILDERS CORPORATION (49270)	48,237,059.31	Completed	February 07, 2024	August 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0004	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF DUGO FLOOD CONTROL ALONG ABULUG RIVER, ABULUG, CAGA	CMG JR. BUILDERS (41683) / J. AURELLANO CONSTRUCTION (45104)	72,370,157.80	Completed	February 02, 2024	September 05, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CAGAYAN-APAYAO RD - K0514+063-K0514+200, K0516+087-K0516+662	DEKM CONSTRUCTION (32409)	10,173,843.00	Completed	February 06, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0008	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CLAVERIA-DIABALLO-LUZON-CAGAYAN BDRY RD. - K0619+905 - K0620+007, K0620+024 - K0620+084	RJJ ARISTOTLE BUILDERS AND CONSTRUCTION SUPPLY (43009)	2,450,418.29	Completed	February 01, 2024	March 21, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CAGAYAN-APAYAO RD (TUAO-RIZAL SECT) - K0538+744 - K0539+488, K0543+347 - K0543+901	DANDEX CONSTRUCTION (36946)	41,863,713.32	Completed	February 07, 2024	December 10, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0010	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALLACAPAN, CAGAYAN	HHK CONSTRUCTION (45560)	14,321,196.21	On-Going	February 08, 2024	June 26, 2024	24.73
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CLAVERIA DIVERSION ROAD, CAGAYAN	OCP CONSTRUCTION (38490)	60,120,876.78	Completed	February 07, 2024	February 07, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - JCT LOGAC-LASAM-GAGABUTAN RD. - K0716 + (-885) - K0716 + 265	FLAVIE CIVIL ENGINEERING CONSTRUCTION (49576)	23,746,778.32	Completed	February 01, 2024	July 07, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0013	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - PAVING OF UNPAVED ROADS - TERTIARY ROADS - JCT. LOGAC-LASAM-GAGABUTAN RD - (S00656LZ) CHAINAGE 3045 - CHAINAGE 4738	MILESTONE 888 CONSTRUCTION INC. (31224) / KATHA BUILDERS & SUPPLIES INC. (34651)	46,060,000.00	Completed	February 07, 2024	July 03, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD ALONG MINANGA NAMUAC ROAD LEADING TO ESTUARY SAND DUNES AND BEACHES, SAN	RAMIKE CONSTRUCTION (47192)	13,575,879.91	Completed	February 06, 2024	June 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO BEACH RESORTS, ABULUG, CAGAYAN	OLIVA DESIGN AND CONSTRUCTION (42105)	19,286,594.69	Completed	February 06, 2024	May 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURIST ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO GARAW-GARAW FALLS, KITTAG, SANCHEZ MIRA, CAGAYAN	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	9,701,997.48	Completed	February 06, 2024	May 08, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO NAMILAGAN CAVE, NAMUAC, SANCHEZ MIRA, CAGAYAN	A. NIDUAZA BUILDERS (45856)	9,539,918.83	Completed	February 06, 2024	April 15, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO SICALAO FALLS, LASAM, CAGAYAN	DANDEX CONSTRUCTION (36946)	9,800,000.00	Completed	February 07, 2024	May 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0020	CSSP - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - JCT. CENTRO LASAM-STO. NIÑO-PIAT ROAD LEADING TO BASILICA MINORE OF OUR LADY OF PIAT, STO. NIÑO, CAGAYAN	AGA FER CONSTRUCTION AND TRADING CORPORATION (FOR: AGA FER CONSTRUCTION AND TRADING) (7912)	9,723,666.61	Completed	February 12, 2024	April 30, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0021	CSSP - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MATUCAY-SILAGAN ROAD LEADING TON SILAGAN FALLS AND CAVES, BRYG. SILANGAN, ALLACAPAN, CAGAYAN	DANDEX CONSTRUCTION (36946)	4,784,217.10	Completed	February 01, 2024	March 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SANCHEZ MIRA BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS, SANC	RAMIKE CONSTRUCTION (47192)	17,150,000.00	Completed	February 06, 2024	July 09, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0025	CSSP-CONS./IMPROVEMENT OF ACCESS RDS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) - ACCESS ROAD LEADING TO PALUSAO-NIUG IN SUPPORT OF VEGETABLES AND CROPS INDUSTRY, STO. NIÑO, CAGAYAN	5RD KECK CONSTRUCTION (51519)	6,715,779.98	Completed	February 06, 2024	April 01, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONIMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) AGGUNETAN-TAGGAO-VIGA BARANGAY ROAD TO	DANDEX CONSTRUCTION (36946)	14,390,864.24	Completed	February 06, 2024	April 26, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM- ROLL-IT) BAGU BARANGAY ROAD TO MANILA NORTH ROAD	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	17,099,633.82	On-Going	May 30, 2024	May 07, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0028	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-BASIGUIAN ROAD LEADING TO MANILA NORTH ROAD CONNECTING TO AGRI-BUSINESS INDUSTRY(LIVESTOCK PRODUCTION,VEGETABLE,RICE,CORN,AND COCONUT),CALOG SUR,ABULUG	J. AURELLANO CONSTRUCTION (45104)	2,646,000.00	Completed	February 01, 2024	March 14, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONIMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - CABATACAN EAST BARANGAY ROAD TO JCT.	DANDEX CONSTRUCTION (36946)	20,117,172.71	Completed	February 15, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - CAGAYAN-APAYAO ROAD TO BRGY. LIWAN -	MATALAG CONSTRUCTION (40294)	6,860,000.00	Completed	February 15, 2024	March 31, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) CENTRO 2 - NAGBARANGANAN - CAGAYAN STAT	OCP CONSTRUCTION (38490)	19,325,042.53	Completed	February 06, 2024	June 19, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0032	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-DUNGUN BARANGAY ROAD,SITIO LUMITTONG, TO MANILA NORTH ROAD CONNECTING TO AGRI-BUSINESS INDUSTRY (NIPA AND CORN), STA. CRUZ, PAMPLONA, CAGAYAN	SHASHA'S CONSTRUCTION AND SUPPLIES (42688)	4,885,652.25	Completed	February 07, 2024	March 27, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - GANDIA BARANGAY ROAD LEADING TO JCT.	NC RODRIGUEZ CONSTRUCTION (47688)	11,671,088.33	Completed	February 02, 2024	April 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0034	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-JCT. MANILA NORTH RD LEADING TO COCO JAM,BANANA CHIPS,VINEGAR,AND BUKO PIE PROCESSING,BRGY. LABBEN,BESSANG,CAPAGARAN,MAPURAO,NA GATTATAN,AND UTAN,ALLACAP	DANDEX CONSTRUCTION (36946)	14,396,820.20	Completed	February 01, 2024	June 13, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0035	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-JCT. MANILA NORTH ROAD LEADING TO MEAT, CITRUS, RAMBUTAN, AND DRAGON FRUIT PLANTATION, BALLESTEROS, CAGAYAN	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	11,688,204.48	Completed	February 01, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) LULUBANGEN BARANGAY ROAD TO MANILA NORT	SHASHA'S CONSTRUCTION AND SUPPLIES (42688)	4,895,000.00	Completed	February 06, 2024	March 22, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - MANILA NORTH ROAD TO CALLUNGAN-MASISI	A. NIDUAZA BUILDERS (45856)	9,800,000.00	Completed	February 06, 2024	May 08, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - MANILA NORTH ROAD TO LANGAGAN-SANTOR	OCP CONSTRUCTION (38490)	9,647,122.02	Completed	February 06, 2024	April 04, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0039	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-PACAC-DALAYAP-SAN JUAN-TUBEL CONNECTING TO COCONUT FOOD PROCESSING AREA, PACAC, ALLACAPAN, CAGAYAN	HHK CONSTRUCTION (45560)	4,814,408.42	Completed	February 06, 2024	April 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0040	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)-SAN JULIAN-TAYAK BARANGAY ROAD LEADING TO MANILA NORTH ROAD (MNR)CONNECTING TO AGRI BUSINESS INDUSTRY-AQUATIC RESOURCES,VEGETABLES,RICE AND NIPA BY PRO	CMG JR. BUILDERS (41683) / J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	27,440,000.00	On-Going	July 16, 2024	June 14, 2025	60.28
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0041	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROLL-IT)SAN PEDRO-MAGSAYSAY-CABATACAN WEST BARANGAY ROAD TO JCT. LOGAC-LASAM-GAGABUTAN ROAD CONNECTING TO BANANA,COCONU,CACAO PLANTATION AND PROCESSING,LASAM, CA	HHK CONSTRUCTION (45560)	8,331,521.55	Completed	February 02, 2024	March 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - STA. FILOMENA-LANGAY BARANGAY ROAD LE	V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	14,597,189.42	Completed	February 01, 2024	April 21, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM- ROLL-IT) STO. TOMAS BARANGAY ROAD LEADING TO MANI	OLIVA DESIGN AND CONSTRUCTION (42105)	24,500,000.00	Completed	May 30, 2024	February 21, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0050	CSSP-(SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF EAAS MAIN CANAL EAST-EXEXTENSION SERVICE ROAD,BRGY DADAGUPAN,ALLACAPAN,CAGAYAN (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	HHK CONSTRUCTION (45560)	9,628,497.33	Completed	March 25, 2024	June 12, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, LIBERTAD, ABULUG, CAGAYAN	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	49,475,018.90	On-Going	August 02, 2024	August 15, 2025	0.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, PACKAGE 2, BARANGAY LIBERTAD, ABULUG, CAGAYAN	OLIVA DESIGN AND CONSTRUCTION (42105)	19,789,505.90	On-Going	July 29, 2024	April 17, 2025	95.01
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, WESTERN CAGAYAN SCHOOL OF ARTS AND TRADES, LASAM, CAGAYAN	AGA FER CONSTRUCTION AND TRADING CORPORATION (FOR: AGA FER CONSTRUCTION AND TRADING) (7912)	4,931,531.01	Completed	June 13, 2024	October 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BC0056	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - CONSTRUCTION OS MOTORPOOL, DPWH CAGAYAN @ND DEO, LIBERTAD, ABULUG, CAGAYAN	V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	24,244,279.45	On-Going	February 07, 2024	November 13, 2024	78.54
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONCRETING OF STO. DOMINGO BARANGAY ROAD, PIAT, CAGAYAN	DEKM CONSTRUCTION (32409)	9,632,940.80	Completed	February 08, 2024	April 10, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (RHU), CLAVERIA, CAGAYAN	BJMJB CONSTRUCTION & SUPPLY (44546)	9,554,977.66	On-Going	February 07, 2024	November 29, 2024	96.63
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- REHABILITATION OF STO. NIÑO MULTI-PURPOSE BUILDING (MUNICIPAL HALL), STO. NIÑO, CAGAYAN	5RD KECK CONSTRUCTION (51519)	9,658,797.31	Completed	February 09, 2024	August 19, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ABULUG- BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS,	JEICCA BUILDERS (47158)	14,523,665.10	Completed	February 08, 2024	June 27, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- COMPLETION OF MULTI-PURPOSE BUILDING (GYMNASIUM), LASAM, CAGAYAN	DANDEX CONSTRUCTION (36946)	9,703,522.20	Completed	February 01, 2024	June 11, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF WARAT MULTI-PURPOSE BUILDING, PIAT, CAGAYAN	DEKM CONSTRUCTION (32409)	4,773,783.98	Completed	February 08, 2024	June 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ABULUG-BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS,	J. AURELLANO CONSTRUCTION (45104)	19,331,439.03	Completed	February 01, 2024	July 14, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0065	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF SEAWALL ALONG THE SHORELINE OF BALLESTEROS, CAGAYAN	JEICCA BUILDERS (47158)	48,234,966.56	Completed	February 07, 2024	August 12, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0066	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM- CONSTRUCTION OF SICALAO RIVER CONTROL STRUCTURE ALONG ZINUNDUNGAN RIVER,LASAM, CAGAYAN	FLAVIE CIVIL ENGINEERING CONSTRUCTION (49576)	19,266,187.98	Completed	February 08, 2024	July 12, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0067	CSSP:BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBIC BUILDINGS/FACILITIES-CONCRETING OF ABANGKERUAN BARANGAY ROAD,PAMPLONA,CAGAYAN	APS CONSTRUCTION (37304)	9,893,000.00	Completed	February 08, 2024	May 20, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0068	CSSP:BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBIC BUILDINGS/FACILITIES-CONCRETING OF CAPACUAN BARANGAY ROAD,RIZAL,CAGAYAN	MATALAG CONSTRUCTION (40294)	9,674,884.29	Completed	February 15, 2024	May 22, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD ALONG ULANIMO ST., BRGY MABUTTAL, BA	JEICCA BUILDERS (47158)	9,717,172.80	Completed	February 08, 2024	April 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF SAGPAT ROAD, POBLACION, CALAYAN, CAGAYAN	B.A. LAGAZO BUILDERS (34648)	9,734,454.82	Completed	February 08, 2024	June 16, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - DIBAY-DILAM ROAD CONNECTING THE MAGSI	B.A. LAGAZO BUILDERS (34648)	9,643,924.82	On-Going	February 08, 2024	June 16, 2024	0.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0072	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SEAWALL ALONG SHORELINE OF BALLESTEROS, C	JEICCA BUILDERS (47158)	48,406,589.72	Completed	February 07, 2024	August 12, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN AGUSTIN ELEMENTARY SCHOOL, BRGY. SAN AGUSTIN, ABULUG CAGAYAN	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	7,840,704.73	Completed	February 08, 2024	July 19, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CALOG SUR, ABULUG, CAGAYAN	J. AURELLANO CONSTRUCTION (45104)	4,949,357.29	Completed	February 08, 2024	July 17, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ABULUG-BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS,	JEICCA BUILDERS (47158)	33,888,418.80	Completed	February 07, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ABULUG-BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS,	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	33,716,250.33	Completed	March 04, 2024	October 31, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0077	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF LUCBAN FLOOD CONTROL ALONG	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	24,500,000.00	Completed	March 04, 2024	August 11, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0079	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - JCT. AYAGA (ABULUG)- BALLESTEROS-APARRI RD - K0674+241-K0677+366, K0681+000-K0682+345	SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION(FORMERLY: EDDIE G. GUILLEN BUILDERS INC. (14174)	71,289,305.84	Completed	February 29, 2024	September 01, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ACCESS ROAD LEADING TO MILITARY CAMP, MATUCAY, ALLAC	HHK CONSTRUCTION (45560)	9,697,758.00	On-Going	March 06, 2024	June 28, 2024	0.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0081	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM- CONSTRUCTION OF NEW BRIDGES- ULIMA BR. 2 ALONG JCT.-LOGAC-LASAM- GAGABUTAN RD	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	114,824,967.07	Completed	March 08, 2024	December 25, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ABULUG-BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS,	CMG JR. BUILDERS (41683) / J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	72,200,629.92	Completed	June 03, 2024	June 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0083	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ABULUG-BALLESTEROS BAY VIEW BOULEVARD INCLUDING ACCESS ROAD LEADING TO BEACH RESORTS, PHASE 2, ABULUG, CAGAYAN	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	72,253,543.75	On-Going	April 25, 2024	November 08, 2025	96.52
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0084	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SANCHEZ MIRA FLOOD CONTROL STRUCTURE ALONG SANCHEZ MIRA RIVER, SANCHEZ MIRA, CAGAYA	OCP CONSTRUCTION (38490)	48,248,286.07	Completed	April 05, 2024	October 13, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0085	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF LIBERTAD FLOOD CONTROL ALONG ABULUG RIVER,ABULUG,CAGAY	MILESTONE 888 CONSTRUCTION INC. (31224)	49,000,000.00	Completed	April 05, 2024	March 13, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BC0086	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SIMAYUNG FLOOD CONTROL ALONG ABULUG RIVER,ABULUG,CAGAY	JLL PULSAR CONSTRUCTION CORPORATION (FORMERLY: PULSAR CONSTRUCTION) (24422)	48,958,625.47	Completed	April 17, 2024	October 25, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0087	CSSP-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF CALOG SUR - LIBERTAD BARANGAY ROAD, CALOG AND LIBERTAD, ABULUG, CAGAYAN	JEICCA BUILDERS (47158)	9,800,000.00	Completed	March 20, 2024	June 13, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF SANCHEZ MIRA MULTI-PURPOSE BUILDING (MUNICIPAL HALL), SANCHEZ MIRA, CAGAYAN	OCP CONSTRUCTION (38490)	9,900,000.00	Completed	June 10, 2024	January 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY GUIDDAM, ABULUG, CAGAYAN	V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	29,599,383.94	On-Going	July 16, 2024	May 22, 2025	91.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0090	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF CENTRO EAST BARANGAY ROAD, BALLESTEROS, CAGAYAN	JEICCA BUILDERS (47158)	4,867,620.76	Completed	April 04, 2024	June 04, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-JCT. MANILA NORTH ROAD TO PINEAPPLE AND S	DYLAN EQUIPMENT CONSTRUCTION AND SUPPLIES (42646)	47,922,302.45	On-Going	May 30, 2024	April 11, 2025	0.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BC0092	CSSP-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) PACAC-BINUBUNGAN CONNECTING TO COCONUT FOOD PROCESSING AREA, ALLACAPAN, CAGA	HHK CONSTRUCTION (45560)	24,128,778.50	On-Going	April 25, 2024	December 06, 2024	78.88
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BC0093	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS- AYAGA- STA. MARCELA-FLORA-LASAM RD- K0670 + (-394) - K0671 +047	MILESTONE 888 CONSTRUCTION INC. (31224)	18,716,717.14	Completed	March 08, 2024	May 19, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (GOVERNMENT CENTER PACKAGE 4), LIBERTAD, ABULUG, CAGAYAN	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	98,969,382.21	On-Going	July 29, 2024	September 30, 2025	90.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0095	CSSP-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LABBEN-UTAN ROAD, BRGY. CAPAGARAN-BRGY. NAGATTAN-BRGY. MAPURAO-BRGY. UTAN, ALLACAPAN, CAGAYAN	HHK CONSTRUCTION (45560)	39,595,000.00	On-Going	April 16, 2024	November 30, 2024	97.62
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0096	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF UNION FLOOD CONTROL STRUCTURE ALONG CADCADIR RIVER, CLAVERIA, CAGAYAN	OCP CONSTRUCTION (38490)	4,898,635.01	Completed	April 04, 2024	June 30, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CHICO RIVER, AQUIB, PIAT, CAGAYAN (PACKAGE 1)	DEKM CONSTRUCTION (32409)	9,701,811.56	Completed	April 04, 2024	July 20, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0098	CSSP-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG LANGAGAN RIVER, STA. PRAXEDES, CAGAYAN	OCP CONSTRUCTION (38490)	4,874,771.71	Completed	April 17, 2024	July 13, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUIDDAM, ABULUG, CAGAYAN	JEICCA BUILDERS (47158)	49,500,000.00	Completed	July 29, 2024	July 09, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- BIP- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES: CONSTRUCTION OF MUNICIPAL DISASTER AND RISK REDUCTION AND MANAGEMENT OFFICE, STA.PRAXEDES, CAGAYAN	B.A. LAGAZO BUILDERS (34648)	9,896,881.42	Completed	June 06, 2024	March 15, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (GOVERNMENT CENTER), LIBERTAD, ABULUG, CAGAYAN (PHASE 1)	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	49,475,065.28	On-Going	July 29, 2024	May 09, 2026	69.48



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF SOLAR - POWERED ROADWAY LIGHTING ALONG JCT. LOGAC- LASAM-GAGABUTAN ROAD- K0716 + (-885) - K0740 + 194, K0741 + (-629) - K0744	MILESTONE 888 CONSTRUCTION INC. (31224) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	85,491,412.48	Completed	March 04, 2024	June 30, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0114	CONSTRUCTION OF RAIN WATER COLLECTOR SYSTEM (RWCS)	OCP CONSTRUCTION (38490)	2,852,644.39	Completed	May 10, 2024	August 07, 2024	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PACKAGE 3), ABULUG, CAGAYAN	FLAVIE CIVIL ENGINEERING CONSTRUCTION (49576)	19,800,000.00	Completed	May 24, 2024	February 02, 2025	100.00
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING), STA. PRAXEDES, CAGAYAN	B.A. LAGAZO BUILDERS (34648)	9,846,393.42	On-Going	June 10, 2024	April 27, 2025	96.20
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24BC0129	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALCALA-SANTO NIÑO-LASAM ROAD (TAMUCCO BRIDGE), SANTO NIÑO, CAGAYAN	JLL PULSAR CONSTRUCTION CORPORATION (FORMERLY: PULSAR CONSTRUCTION) (24422)	42,870,132.05	On-Going	July 18, 2024	July 17, 2025	20.72
Cagayan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BC0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONCRETING OF ROAD, BARANGAY GUIDDAM, ABULOG, CAGAYAN	V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	14,782,495.73	Completed	August 12, 2024	April 25, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24BD0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - IGUIG BYPASS ROAD, PHASE V, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	22,050,000.00	On-Going	May 09, 2024	December 29, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24BD0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - CAGAYAN-APAYAO RD. K0495+000 - K0496+572	PRIME MASTER CONST. AND DEV'T. CORP. (43456)	39,529,280.00	On-Going	April 18, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0003	CSSP - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MADDARULUG TO CADAANAN ROAD LEADING TO ECOTOURISM PARK, SOLANA, CAGAYAN	E. GUADIZ CONSTRUCTION (27172)	4,880,580.04	Completed	February 14, 2024	April 13, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0005	CSSP-CONST./ IMP. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES - SAMPAGUITA, PATUL, PATAYA, FURAGUI, BANTAY RD LEADING TO CAGAYAN-APAYAO ROADCARSUMCO, STO. DOMINGO, PIAT, CAGAYAN IN SUPPORT OF SUGARCANE PRODUCTION INDUSTRY, SOLANA, CAG	AGCAOILI'S CONSTRUCTION (45598)	4,748,130.65	Completed	February 14, 2024	April 27, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0006	LOCAL PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION (COMPLETION) OF CAGAYAN 3RD DISTRICT ENGINEERING OFFICE BUILDING, REGIONAL GOVERNMENT CENTER, CARIG SUR, TUGUEGARAO CITY, CAGAYAN	G-MARS CONSTRUCTION (39765)	49,000,000.00	On-Going	February 14, 2024	March 20, 2025	95.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0007	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF TWO (2) STOREY MULTI - PURPOSE BUILDING, IGUIG CENTRAL SCHOOL, IGUIG, CAGAYAN	J3MS CONSTRUCTION (52919)	9,858,608.99	On-Going	February 29, 2024	August 26, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0008	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF TWO (2) STOREY MULTI-PURPOSE BUILDING, BANGAG INTEGRATED SCHOOL (102867- BANGAG ES), SOLANA, CAGAYAN	MAIDAS CONSTRUCTION (51067)	9,900,000.00	On-Going	February 29, 2024	October 24, 2024	98.43
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0009	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF TWO (2) STOREY MULTI - PURPOSE BUILDING, BAGAY ELEMENTARY SCHOOL, TUGUEGARAO CITY, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	9,900,000.00	On-Going	February 29, 2024	August 26, 2024	93.96
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0010	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING (CONVERTIBLE TO EVACUATION CENTER), BRGY. LINAQ WEST, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	7,920,000.00	Completed	February 29, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0011	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. LEMU SUR, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	4,946,739.22	Completed	February 23, 2024	August 20, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0012	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. SAN ANTONIO, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	4,925,741.86	Completed	February 23, 2024	August 20, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0013	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. DASSUN, SOLANA, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,950,000.00	On-Going	February 28, 2024	August 25, 2024	83.78
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0014	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM BRIDGE - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - LINGU BR. (B01929LZ) ALONG CAGAYAN-APAYAO RD	DOUBLE J1908 CONSTRUCTION (44337)	1,972,220.54	Completed	February 29, 2024	May 06, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0015	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. ALIBAGO, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	1,965,654.27	Completed	February 29, 2024	June 12, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0016	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF OFFICE BUILDING OF REVENUE DISTRICT OFFICE 13, CARIG SUR, TUGUEGARAO CITY, CAGAYAN	G-MARS CONSTRUCTION (39765)	14,700,000.00	On-Going	March 14, 2024	September 05, 2024	95.91
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0017	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF DEPARTMENT OF LABOR AND EMPLOYMENT REGIONAL OFFICE, REGIONAL GOVERNMENT CENTER, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	14,639,600.04	On-Going	March 14, 2024	November 20, 2024	79.09
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0018	00 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - SANTIAGO - TUGUEGARAO RD (JCT KALINGA-TUGUEGARAO SECT) - K0438+600 - K0439+110	AGCAOILI'S CONSTRUCTION (45598)	11,658,795.50	Completed	March 08, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) MADDARULUG TO CADAANAN ROAD LEADING TO ECOTOURISM PARK, SOLANA, CAGAYAN - PACKAGE 2	E. GUADIZ CONSTRUCTION (27172)	9,755,458.45	Completed	August 29, 2024	December 06, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0020	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. CAMASI, PEÑABLANCA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	9,698,940.89	On-Going	March 14, 2024	September 18, 2024	93.43
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0021	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI - PURPOSE BUILDING (CONVERTIBLE TO EVACUATION CENTER), BRGY. LINAO NORTE, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	7,906,453.27	On-Going	March 14, 2024	November 08, 2024	73.50
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0022	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. CADAANAN, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,848,818.39	On-Going	March 14, 2024	December 08, 2024	92.95
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0023	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CASINGSINGAN NORTE, AMULUNG, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,848,904.90	On-Going	March 14, 2024	January 07, 2025	74.41
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0024	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION (COMPLETION) OF BRIDGE, BACULUD, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	3,920,000.00	On-Going	May 15, 2024	January 29, 2025	82.03
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0025	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM BRIDGE - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES- QUIBAL BR. (B01373LZ) ALONG PEÑABLANCA-CALLAO CAVE RD	AGCAOILI'S CONSTRUCTION (45598)	1,677,955.10	Completed	March 14, 2024	July 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0026	OO1-CONST./ UPGRADING/ REHAB. OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS-SANTIAGO-TUG. RD (JCT KALINGA-TUGUEGARAO SECT)-K0441+000 - K0441+420, K0441+420 - K0441+740, K0441+740 - K0442+200, K0442+452 - K0443+112, K0443+626 - K0443+846	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632) / V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	41,104,767.54	On-Going	July 03, 2024	June 13, 2025	90.88
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0027	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - PINACANAUAN RIVER FLOOD MANAGEMENT PROJECTS, CABASAN, PEÑABLANCA, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,300,000.00	Completed	March 28, 2024	December 26, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0028	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE SYSTEM ALONG BAGAY PHASE V, TUGUEGARAO CITY, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	30,149,700.00	On-Going	March 28, 2024	May 03, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0029	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM ALONG TUGUEGARAO DIVERSION ROAD 2, TUGUEGARAO CITY, CAGAYAN, PHASE III	VHT CAGAYAN BUILDERS CORPORATION (49270)	29,335,320.00	On-Going	April 08, 2024	May 25, 2025	86.01
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0030	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, LANNA ELEMENTARY SCHOOL, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,853,688.46	Completed	March 28, 2024	September 18, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0031	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. PACAC GRANDE, AMULUNG, CAGAYAN	NORTH WIDE JAAR CONSTRUCTION CORPORATION (50062)	4,950,000.00	Completed	May 01, 2024	October 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0032	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DUGAYUNG, AMULUNG, CAGAYAN	D.J.D. CONSTRUCTION INC. (FORMERLY: D. J. D. CONSTRUCTION) (32217)	4,950,000.00	On-Going	March 22, 2024	October 17, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0033	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY LEMU NORTE, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	4,916,393.13	Completed	April 02, 2024	November 02, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0034	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. ANQUIRAY, AMULUNG, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,950,000.00	Completed	March 22, 2024	October 16, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0035	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. GENERAL BALAO, SOLANA, CAGAYAN - PACKAGE 2	PISCES 10 CONSTRUCTION (49130)	4,929,997.50	On-Going	May 01, 2024	November 13, 2024	91.83
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0036	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - DAPANG BR. (B01119LZ) ALONG SANTIAGO-TUGUEGARAO RD (JCT. KALINGA-TUGUEGARAO SECT)	DOUBLE J1908 CONSTRUCTION (44337)	1,525,524.40	Completed	March 22, 2024	May 20, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0037	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF PROVINCIAL ENVIRONMENTAL AND NATURAL RESOURCES OFFICE (PENRO), TUGUEGARAO CITY, CAGAYAN	JVC CONSTRUCTION (53503)	11,571,956.40	On-Going	April 08, 2024	November 14, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0038	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - CAGAYAN- APAYAO RD - K0491 + 553 - K0492 + 233	PRIME MASTER CONST. AND DEV'T. CORP. (43456)	20,714,250.22	On-Going	June 20, 2024	January 28, 2025	89.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0039	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, CENTRO NORTHWEST - BASI WEST, SOLANA, CAGAYAN	GABS CONSTRUCTION (46918)	19,508,276.47	On-Going	April 24, 2024	September 20, 2024	31.97
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0040	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY CARIG SUR, TUGUEGARAO CITY, CAGAYAN VALLEY	JVC CONSTRUCTION (53503)	17,820,000.00	On-Going	April 24, 2024	March 21, 2025	89.49
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0041	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - TUGUEGARAO BYPASS RD - K0478 + (-922) - K0478 + 000	JTM CONSTRUCTION (41136)	15,785,772.48	Completed	April 18, 2024	June 12, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0042	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BASI WEST, SOLANA, CAGAYAN	J.C. BAAC CONSTRUCTION CORPORATION (25974)	14,642,066.13	Completed	April 24, 2024	February 14, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0043	00 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - SANTIAGO -TUGUEGARAO RD (JCT KALINGA-TUGUEGARAO SECT) - K0437+440 - K0438+010	AGCAOILI'S CONSTRUCTION (45598)	11,658,178.17	On-Going	May 17, 2024	November 09, 2024	0.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0044	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF NATIONAL INTELLIGENCE COORDINATING AGENCY (NICA) BUILDING, CARIG, TUGUEGARAO CITY, CAGAYAN	JAKT BUILDERS INC. (48583)	8,287,860.00	Completed	April 18, 2024	November 13, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0045	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BABAYUAN, AMULUNG, CAGAYAN	JVC CONSTRUCTION (53503)	4,950,000.00	Completed	April 24, 2024	October 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0046	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY GORAN, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	4,929,414.29	On-Going	May 15, 2024	January 09, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0047	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MAGOGOD, AMULUNG, CAGAYAN	VHT CAGAYAN BUILDERS CORPORATION (49270)	4,950,000.00	On-Going	May 15, 2024	October 11, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0048	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PADUL, SOLANA, CAGAYAN	RL PELOVELLO CONSTRUCTION (54241)	4,924,701.11	On-Going	April 24, 2024	September 20, 2024	77.66
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0049	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PATAYA, SOLANA, CAGAYAN	JTC CONSTRUCTION SUPPLY AND SERVICES (46335)	4,925,572.14	Completed	April 24, 2024	November 17, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0050	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM BRIDGE - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - BULAGAO BR. 1 (B01997LZ) ALONG CAGAYAN-APAYAO RD (TUAO-RIZAL SECT)	DOUBLE J1908 CONSTRUCTION (44337)	4,798,129.01	On-Going	April 24, 2024	July 07, 2024	93.84
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0051	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY DADDA, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	2,475,000.00	On-Going	May 09, 2024	August 21, 2024	89.41
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0052	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. ROMA NORTE, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	1,980,000.00	Completed	April 24, 2024	August 06, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0053	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. SAN ROQUE, ENRILE, CAGAYAN	CAGAYAN PACIFIC STAR CONSTRUCTION CORPORATION (50456)	2,952,290.04	Completed	April 24, 2024	November 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0054	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD BRGY. DADDA-MAROBBOB-GANGAUAN, AMULUNG, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	12,638,146.25	On-Going	April 25, 2024	September 03, 2024	89.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0055	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - PEÑABLANCA- CALLAO CAVE RD - K0482+600 - K0482+692	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354) / AGCAOILI'S CONSTRUCTION (45598)	96,500,000.00	Completed	July 09, 2024	February 03, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0056	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS -PEÑABLANCA - CALLAO CAVE RD - K0478+(-060) - K0478+(-160)	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	90,608,497.95	On-Going	July 09, 2024	February 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0057	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS- PEÑABLANCA - CALLAO CAVE RD - K0479+898 - K480+024	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	86,850,000.00	Completed	July 09, 2024	February 03, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0058	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - PEÑABLANCA - CALLAO CAVE RD - K0478+(-160) - K478+(-260)	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	84,335,669.62	On-Going	July 09, 2024	February 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0059	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - PEÑABLANCA - CALLAO CAVE RD - K0477+(-158) - K0477+(-258)	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	84,385,872.24	On-Going	July 09, 2024	February 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0060	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHAB./ RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS-PEÑABLANCA - CALLAO CAVE RD - K0478+(-260) - K478+(-287), K0483+000 - K0483+(-068)	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	82,829,810.00	Completed	July 09, 2024	February 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0061	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - K0479+325.47 - K0479+401	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	82,218,000.00	Completed	July 09, 2024	February 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0062	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS- PEÑABLANCA - CALLAO CAVE RD - K0480+200 - K0480+300	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	81,608,120.00	Completed	July 09, 2024	February 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0063	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS - FLOOD MNGT. PROGRAM- CONST./REHAB. OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONSTRUCTION OF CAGAYAN RIVER FLOOD MANAGEMENT PROJECT ANQUIRAY (DOWNSTREAM), AMULUNG, CAG	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354) / VHT CAGAYAN BUILDERS CORPORATION (49270)	67,550,000.00	Completed	May 09, 2024	December 11, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0064	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - PINACANAUAN RIVER FLOOD MANAGEMENT PROJECTS, LARION, TUGUEGARAO CITY	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,200,533.42	On-Going	May 03, 2024	April 19, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0065	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD, BRGY. IRAGA, SOLANA, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	29,348,449.31	Completed	May 09, 2024	June 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0066	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ACCESS ROAD, LEADING TO INDIGENOUS PEOPLE OF PEÑABLANCA, CAGAYAN	QUASAR CONSTRUCTION AND SUPPLY (47633)	25,480,000.00	Completed	August 23, 2024	March 30, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0067	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF BRGY. MALACABIBI, SOLANA - BRGY. AGUIRIT, AMULUNG, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	14,598,516.69	Completed	May 09, 2024	April 08, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0068	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. PALAO, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	9,698,985.68	Completed	May 30, 2024	September 11, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0069	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. MALABBAC, IGUIG, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,929,878.20	Completed	August 29, 2024	February 12, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0070	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECT, GAMMAD, IGUIG, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,254,387.95	Completed	June 03, 2024	December 10, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0071	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM ALONG PALLUA, TUGUEGARAO CITY, CAGAYAN, PHASE III	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,300,000.00	On-Going	June 03, 2024	May 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0072	OO 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECT, AJAT, IGUIG, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,257,214.23	Completed	August 23, 2024	June 01, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0073	OO 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONST./ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, BACCUIT, AMULUNG, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,201,048.83	On-Going	May 15, 2024	June 10, 2025	92.21
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0074	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD LEADING TO AMULUNG SPORTS COMPLEX, CAGAYAN	G-MARS CONSTRUCTION (39765)	25,381,234.13	On-Going	July 10, 2024	January 05, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0075	OO 1: - REHAB./ RECONST. / UPGRADING OF DAMAGED PAVED NATIONAL ROADS - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - K0480+500 - K0481+076, K0481+180 - K0481+360, K0481+423 - K0481+765, K0481+887 - K0482+292, K0482+342 - K0482+558	AGCAOILI'S CONSTRUCTION (45598)	24,942,340.78	Completed	May 30, 2024	January 24, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0076	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - K0483+550 - K0484+020	JTM CONSTRUCTION (41136)	20,392,364.95	Completed	September 18, 2024	April 09, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0077	OO 2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS - FLOOD MGMT. PROG. - CONST./ MAINT. OF FLOOD MITIGATION STRUCT. & DRAINAGE SYSTEMS - CONST. OF DRAINAGE SYSTEM ALONG CAGAYAN VALLEY ROAD INCL. BARTOLOME ST. TO APPLE ST. CARIG SUR, TUG. CITY - PHASE V	DOUBLE J1908 CONSTRUCTION (44337)	19,893,020.00	On-Going	May 15, 2024	May 21, 2025	99.49



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0078	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF BYPASS/DIVERSION ROAD, TUGUEGARAO NORTH DIVERSION ROAD	DOUBLE J1908 CONSTRUCTION (44337)	19,198,682.29	On-Going	May 09, 2024	January 17, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0079	OO 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROG. - CONST./ REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST. OF CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, CENTRO, AMULUNG, CAGAYAN	VHT CAGAYAN BUILDERS CORPORATION (49270)	19,600,000.00	Completed	May 15, 2024	September 22, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0080	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF DEPARTMENT OF INTERIOR LOCAL GOVERNMENT (DILG) PROVINCIAL OFFICE, TUGUEGARAO CITY, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	14,344,163.24	On-Going	May 15, 2024	March 10, 2025	90.75
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0081	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, ANDARAYAN SOUTH, SOLANA CAGAYAN	J.C. BAAC CONSTRUCTION CORPORATION (25974)	14,624,506.13	On-Going	June 13, 2024	October 22, 2024	75.63
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0082	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PARUG - PARUG, SOLANA, CAGAYAN - PACKAGE 2	JVC CONSTRUCTION (53503)	9,859,282.60	On-Going	May 10, 2024	December 16, 2024	97.03
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0083	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. CARIG SUR, TUGUEGARAO CITY, CAGAYAN	EDRO CONSTRUCTION (36536)	9,760,542.05	On-Going	May 15, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO CALLAO CAVE, BRGY. QUIBAL, PEÑABLANCA, CAGAYAN	QUASAR CONSTRUCTION AND SUPPLY (47633)	9,800,000.00	Completed	May 15, 2024	October 10, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0085	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - K0475 + (-582) - K0475 + 233	JTM CONSTRUCTION (41136)	8,625,054.17	Completed	May 09, 2024	July 17, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0086	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. CATTARAN, SOLANA, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	6,914,030.23	Completed	June 14, 2024	December 09, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0087	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. CABASAN, PEÑABLANCA, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	5,290,560.00	On-Going	May 15, 2024	December 25, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0088	CSSP - CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES -ROLL-IT- JUNCTION SANTIAGO-TUG. ROAD-DIVISORIA-KAPITAN MARTIN LEADING TO CAGAYAN ROMINA SUGAR MILLING COMPANY (CARSUMCO) AND AGRI-BUSINESS INDUSTRY, ENRILE, CAGAYAN	KN188 HARDWARE AND CONSTRUCTION SUPPLY (53678)	4,879,802.92	Completed	May 09, 2024	August 13, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0089	CSSP - CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES - ROLL-IT - JUNCTION SANTIAGO-TUGUEGARAO ROAD-MAGALALAG-ABA-SAN MIGUEL-ROMA LEADING TO CARSUMCO AND AGRI-BUSINESS INDUSTRY, ENRILE	KN188 HARDWARE AND CONSTRUCTION SUPPLY (53678)	4,879,925.43	Completed	May 09, 2024	August 13, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0090	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALIBABAG, PEÑABLANCA, CAGAYAN	MG DURUIN CONSTRUCTION AND SUPPLY (47252)	4,928,613.16	On-Going	May 15, 2024	February 03, 2025	98.61



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0091	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. CAMPO, IGUIG, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,928,835.19	Completed	August 12, 2024	February 28, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0092	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. MAGUIRIG, SOLANA, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	2,970,000.00	On-Going	June 03, 2024	September 15, 2024	90.80
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0093	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF PHILIPPINE BROADCASTING SERVICE - BUREAU OF BROADCASTING SERVICES DWPE RADYO PILIPINAS TUGUEGARAO BUILDING, TUGUEGARAO CITY, CAGAYAN	W.D. NAVARRO CONSTRUCTION CO. (14327)	2,954,530.38	On-Going	May 28, 2024	January 12, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0094	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. MAGALALAG EAST, ENRILE, CAGAYAN	KN188 HARDWARE AND CONSTRUCTION SUPPLY (53678)	2,460,237.16	Completed	May 15, 2024	August 27, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0095	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. NANNARIAN, PEÑABLANCA, CAGAYAN	COLORSHIELD CONSTRUCTION AND DEVELOPMENT CORP. (54461)	1,980,000.00	On-Going	May 15, 2024	August 27, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0096	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. SAN ROQUE, PEÑABLANCA, CAGAYAN	DGA DELTA CONSTRUCTION (50136)	1,980,000.00	Completed	May 09, 2024	August 21, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0097	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - KALINGA-CAGAYAN RD (CALANAN-ENRILE SECTION) - K0437 + (-055) - K0441 + 576, K0441 + 600 - K0444 + 214, K0444 + 315 - K0445 + 676	JTM CONSTRUCTION (41136) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,599,540.21	Completed	May 29, 2024	March 22, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0098	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - SANTIAGO - TUGUEGARAO RD (S00724LZ) - K0434 + (-754) - K0436 + 971	JTM CONSTRUCTION (41136) / MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	96,448,616.98	Completed	May 31, 2024	December 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0099	OO1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD PREVENTIVE MAINTENANCE - SECONDARY ROADS-CAGAYAN - APAYAO RD (S00741LZ) - K0488 + (-180) - K0488 + 012, K0488 + 044 - K0488 + 795, K0488 + 835 - K0489 + 543, K0496 + 283 - K0497 + 712, K0504 + 147 - K0508 + 940	JTM CONSTRUCTION (41136) / MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	96,444,650.20	Completed	May 30, 2024	December 16, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0100	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONST./ REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - PINACANAUAN RIVER FLOOD MANAGEMENT PROJECTS, CAGGAY, TUGUEGARAO CITY, CAGAYAN	D.J.D. CONSTRUCTION INC. (FORMERLY: D. J. D. CONSTRUCTION) (32217)	34,300,000.00	Completed	May 24, 2024	October 28, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0101	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION FACILITIES, NAMABBALAN SUR, TUGUEGARAO CITY, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	19,700,249.31	On-Going	May 30, 2024	January 05, 2025	99.50
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0102	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. MAGUIRIG, SOLANA, CAGAYAN	MGY BUILDERS CORPORATION (49350)	19,600,000.00	Completed	September 03, 2024	May 24, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0103	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF BRGY. LIWAN NORTE - SAN ANTONIO, ENRILE - UBONG, SOLANA, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	19,498,601.72	On-Going	June 13, 2024	November 09, 2024	96.82
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0104	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. NANGUILATTAN, PEÑABLANCA, CAGAYAN	QUASAR CONSTRUCTION AND SUPPLY (47633)	14,700,000.00	Completed	June 26, 2024	December 25, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0105	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF BUREAU OF FIRE PROTECTION (BFP) PROVINCIAL OFFICE, PEÑABLANCA, CAGAYAN	COLORSHIELD CONSTRUCTION AND DEVELOPMENT CORP. (54461)	11,580,000.00	Completed	May 24, 2024	December 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0106	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE SYSTEM AT CAMASI, PHASE III, PEÑABLANCA, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	9,748,842.64	On-Going	May 30, 2024	November 08, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0108	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BALZAIN BR. 1 (B01924LZ) ALONG CAGAYAN- APAYAO RD (TUGUEGARAO SECT)	AGCAOILI'S CONSTRUCTION (45598)	8,474,205.36	On-Going	May 30, 2024	October 02, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0109	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - COMPLETION OF ROAD PHASE II, MAGALALAG WEST-MAGALALAG EAST, ALIBAGO, ENRILE, CAGAYAN	ANKI CIVIL ENGINEERING CONSTRUCTION (54614)	5,924,253.19	Completed	June 21, 2024	November 07, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0110	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. BICAL, PEÑABLANCA, CAGAYAN	QUASAR CONSTRUCTION AND SUPPLY (47633)	4,950,000.00	Completed	May 30, 2024	December 28, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0111	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY GABUT, AMULUNG, CAGAYAN	JOBALTA CONSTRUCTION (56293)	4,929,111.76	Completed	May 30, 2024	November 20, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0112	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY GANGAUAN, AMULUNG, CAGAYAN	FOUR M BUILDERS (36303)	4,950,000.00	On-Going	October 14, 2024	June 22, 2025	72.52
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0113	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LANNA, ENRILE, CAGAYAN - PACKAGE 2	MAIDAS CONSTRUCTION (51067)	4,906,413.34	Completed	May 24, 2024	September 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0114	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY QUIBAL, PEÑABLANCA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,950,000.00	On-Going	June 13, 2024	April 13, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0115	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - (S04185LZ) CHAINAGE 000 - CHAINAGE 146	AGCAOILI'S CONSTRUCTION (45598)	3,811,670.31	On-Going	May 30, 2024	August 30, 2024	90.10
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0116	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY MADDARULUG SUR, ENRILE, CAGAYAN	ANKI CIVIL ENGINEERING CONSTRUCTION (54614)	1,968,934.27	Completed	May 30, 2024	November 07, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0117	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY MADDARULUG, SOLANA, CAGAYAN	RIXS ENGINEERING DESIGN SERVICES (53152)	1,971,058.46	Completed	May 30, 2024	September 11, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0118	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. LANNIG, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	1,878,928.82	On-Going	July 02, 2024	October 14, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0119	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. MAGALALAG EAST - MAGALALAG WEST, ENRILE, CAGAYAN	ANKI CIVIL ENGINEERING CONSTRUCTION (54614)	14,324,025.49	On-Going	June 21, 2024	January 03, 2025	0.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0120	OO 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MGMT PROG. - CONST./ REHAB. OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONST. OF PINACANAUAN RIVER FLOOD MGMT PROJECTS, DODAN, PEÑABLANCA, CAGAYAN-PHASE II	DOUBLE J1908 CONSTRUCTION (44337)	34,178,254.49	On-Going	June 07, 2024	June 04, 2025	79.42
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0121	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF BRGY. LANNA - SITIO NARUANG - BATU, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	17,559,879.64	On-Going	June 21, 2024	January 16, 2025	95.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0123	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. LA SUERTE-NAGSABARAN-BACRING, AMULUNG, CAGAYAN	E. GUADIZ CONSTRUCTION (27172)	13,218,396.84	On-Going	June 20, 2024	March 28, 2025	93.02
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0124	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF (COMPLETION) PROFESSIONAL REGULATION COMMISSION TESTING CENTER, REGIONAL GOVERNMENT CENTER, CARIG SUR, TUGUEGARAO CITY, CAGAYAN	NORTH WIDE JAAR CONSTRUCTION CORPORATION (50062)	9,780,276.91	On-Going	September 12, 2024	May 25, 2025	95.36
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0125	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - COMPLETION OF PHILIPPINE COAST GUARD BUILDING, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	9,759,990.93	On-Going	June 13, 2024	February 07, 2025	96.27
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0126	OO1 :ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BARET BR. (B01923LZ) ALONG CAGAYAN-APAYAO RD (TUGUEGARAO SECT)	DOUBLE J1908 CONSTRUCTION (44337)	8,946,141.43	On-Going	June 13, 2024	October 29, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0127	OO 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - (S00729LZ) CHAINAGE 000 - CHAINAGE 206	DOUBLE J1908 CONSTRUCTION (44337)	5,348,903.49	On-Going	June 13, 2024	October 27, 2024	66.50
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0128	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF SENIOR CITIZEN BUILDING, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,950,000.00	On-Going	June 13, 2024	December 08, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0129	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. GENERAL BALAO, SOLANA, CAGAYAN	O.D.Z. BUILDERS (52087)	4,929,800.41	Completed	June 07, 2024	October 24, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0130	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LOCAL ROAD, SAN ISIDRO, IGUIG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	4,929,321.59	Completed	June 27, 2024	October 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0131	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. BASI EAST, SOLANA, CAGAYAN	JVC CONSTRUCTION (53503)	4,930,382.77	Completed	June 27, 2024	February 21, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0132	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. MARACURU, ENRILE, CAGAYAN	MAIDAS CONSTRUCTION (51067)	2,448,609.86	Completed	June 07, 2024	September 19, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0133	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY MANALO, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	2,466,349.31	Completed	June 13, 2024	September 25, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0134	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY CALAMAGUI, AMULUNG, CAGAYAN	JOBALTA CONSTRUCTION (56293)	2,459,425.83	On-Going	June 13, 2024	September 25, 2024	80.64
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0135	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. PATAGUELEG, PENABLANCA, CAGAYAN	JVC CONSTRUCTION (53503)	1,980,000.00	Completed	June 13, 2024	September 25, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0136	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. BAYABAT, AMULUNG, CAGAYAN	V.R.D.J. CONSTRUCTION (19837)	1,965,663.37	Completed	June 13, 2024	September 25, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0137	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES -COMPLETION OF MULTI-PURPOSE BUILDING BRGY. CONCEPCION, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	1,965,766.03	On-Going	June 13, 2024	October 16, 2024	41.87
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0138	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. LANNA, SOLANA, CAGAYAN	COLORSHIELD CONSTRUCTION AND DEVELOPMENT CORP. (54461)	1,960,959.03	On-Going	June 13, 2024	September 25, 2024	76.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0143	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE AND APPROACHES, BRGY. DASSUN, SOLANA, CAGAYAN	MGY BUILDERS CORPORATION (49350)	14,648,692.15	On-Going	August 15, 2024	May 11, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0144	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. CASINGSINGAN SUR, AMULUNG, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	9,699,754.91	On-Going	September 24, 2024	March 18, 2025	86.62
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0146	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. DUMPAO, IGUIG, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,950,000.00	Completed	August 15, 2024	April 11, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0147	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. BASI EAST, SOLANA, CAGAYAN	5MJ'S CONSTRUCTION (46955)	3,752,229.20	On-Going	July 02, 2024	November 18, 2024	86.32
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0148	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - TUGUEGARAO BYPASS RD - CHAINAGE 000 - CHAINAGE 148	JTM CONSTRUCTION (41136)	2,229,060.73	Completed	July 02, 2024	August 30, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0149	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - PEÑABLANCA CALLAO CAVE RD- CHAINAGE 000 - CHAINAGE 206	JTM CONSTRUCTION (41136)	2,174,544.16	On-Going	July 02, 2024	August 17, 2024	95.76
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0150	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LIWAN SUR, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	1,970,595.23	Completed	June 26, 2024	November 12, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0151	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY 4, ENRILE, CAGAYAN	V.S. LAUNGAYAN HARDWARE AND CONSTRUCTION SUPPLY (44674)	1,961,338.83	Completed	July 02, 2024	October 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0152	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - PEÑABLANCA CALLAO CAVE RD - CHAINAGE 000 - CHAINAGE 146 (S04185LZ)	JTM CONSTRUCTION (41136)	1,535,932.45	On-Going	July 02, 2024	August 10, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0153	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - TUGUEGARAO BYPASS RD - CHAINAGE 0- CHAINAGE 76	JTM CONSTRUCTION (41136)	970,559.62	Completed	July 02, 2024	July 26, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0155	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - SAMPAGUITA-WARAT-LA SUERTE-CATARAUAN-AFUSING RD PHASE II	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	96,378,143.02	Completed	August 29, 2024	June 15, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0156	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - SAMPAGUITA-WARAT-LA SUERTE-CATARAUAN-AFUSING RD PHASE III	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	96,378,364.26	On-Going	September 03, 2024	November 22, 2025	85.65
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0157	REHABILITATION OF FLOOD CONTROL MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, BRGY. NATAPPIAN, SOLANA, CAGAYAN STA. 0+000 - STA. 0+080	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	31,513,415.10	On-Going	September 24, 2024	June 09, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0159	BASIC INFRASTRUCTURE PROGRAM (BIP) - MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CAGAYAN STATE UNIVERSITY (CSU) ANDREWS CAMPUS - PHASE 2, TUGUEGARAO CITY, CAGAYAN	AGCAOILI'S CONSTRUCTION (45598)	14,850,000.00	On-Going	July 10, 2024	March 21, 2025	83.71
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0160	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF DORMITORY AT CAGAYAN STATE UNIVERSITY (CSU) ANDREWS CAMPUS, PHASE II	AGCAOILI'S CONSTRUCTION (45598)	10,690,820.00	On-Going	July 18, 2024	March 04, 2025	83.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0161	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BRGY. ANNAFATAN, AMULUNG, CAGAYAN	JAKT BUILDERS INC. (48583)	9,859,783.89	Completed	July 03, 2024	November 29, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0162	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - COMPLETION OF MULTI-PURPOSE BUILDING AT CSU CARIG, TUGUEGARAO CITY, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,899,164.02	On-Going	July 06, 2024	April 24, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0163	BASIC INFRASTRUCTURE PROGRAM (BIP) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF STUDENT CENTER AT CSU ANDREWS CAMPUS, TUGUEGARAO CITY	DOUBLE J1908 CONSTRUCTION (44337)	4,898,406.62	On-Going	July 10, 2024	February 24, 2025	80.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0164	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES -COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. CATARAUAN, AMULUNG, CAGAYAN	MAIDAS CONSTRUCTION (51067)	2,958,443.51	Completed	July 10, 2024	October 22, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0165	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. BALAUINI, AMULUNG, CAGAYAN	5MJ'S CONSTRUCTION (46955)	2,965,601.79	Completed	July 24, 2024	November 05, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0166	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI- PURPOSE BUILDING, BRGY. CALINTAAN, AMULUNG, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	2,871,095.08	Completed	July 10, 2024	October 22, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0167	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MASICAL, AMULUNG, CAGAYAN	V.R.D.J. CONSTRUCTION (19837)	2,450,718.08	Completed	July 25, 2024	November 06, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0168	REHABILITATION OF FLOOD CONTROL MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, BRGY. PATA, ENRILE, CAGAYAN (DOWNSTREAM) STA. 0+230 - STA. 0+430	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	136,348,166.70	On-Going	September 24, 2024	June 23, 2025	54.89
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0169	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - PANGUL BR. ALONG CAGAYAN-APAYAO RD	DOUBLE J1908 CONSTRUCTION (44337)	39,078,264.46	On-Going	July 18, 2024	June 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0170	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SOLANA DIVERSION ROAD PHASE II, SOLANA, CAGAYAN	TECKCON CONSTRUCTION (33214)	34,131,653.05	Completed	August 29, 2024	June 24, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0171	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LA SUERTE - NABBIALAN-CORDOVA ROAD, AMULUNG, CAGAYAN (PHASE V)	E. GUADIZ CONSTRUCTION (27172)	21,662,181.11	Completed	September 03, 2024	March 31, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0172	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, CENTRO, SOLANA, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	19,779,597.03	On-Going	July 18, 2024	March 28, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0173	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. SITIO SAN JUAN, BRGY. VILLA MARIA - BRGY. BATU, ENRILE, CAGAYAN	ANKI CIVIL ENGINEERING CONSTRUCTION (54614)	19,499,956.31	On-Going	August 12, 2024	February 22, 2025	90.43
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0174	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - CVR REGIONAL GOVT CENTER RD NETWORK - (S00707LZ) CHAINAGE 000 - CHAINAGE 297	EDRO CONSTRUCTION (36536)	18,971,820.00	Completed	October 01, 2024	June 17, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0175	OO 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONST./ REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECT, MINANGA SUR, IGUIG, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	14,598,442.95	On-Going	September 30, 2024	April 24, 2025	46.13
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0177	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TUGUEGARAO CIRCUMFERENTIAL DIKE ROAD, TUGUEGARAO CITY, CAGAYAN (PACKAGE 2)	DOUBLE J1908 CONSTRUCTION (44337)	9,798,879.82	On-Going	July 12, 2024	March 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BD0178	LOCAL PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF BUREAU OF QUARANTINE BUILDING, TUGUEGARAO CITY, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,798,945.00	On-Going	July 18, 2024	December 14, 2024	0.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0179	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NABBOTUAN, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	4,898,328.62	Completed	July 18, 2024	February 11, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0180	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. NANGALASAUAN, AMULUNG, CAGAY	DOUBLE J1908 CONSTRUCTION (44337)	2,868,918.33	Completed	July 18, 2024	December 05, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0181	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (BARANGAY HALL) BARANGAY, CENTRO NORTHEAST, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	1,928,823.13	Completed	August 06, 2024	November 18, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0182	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MAGALALAG WEST, ENRILE, CAGAYAN	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	1,969,643.00	Completed	July 18, 2024	January 28, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0183	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM AND GROUNDS), SOLANA NORTH CENTRAL SCHOOL, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	1,928,833.69	Completed	August 21, 2024	December 03, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0184	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. REDONDO, IGUIG, CAGAYAN	JOBALTA CONSTRUCTION (56293)	2,475,000.00	On-Going	July 18, 2024	November 28, 2024	65.64
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0185	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/S STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. NANGALASAUAN, AMULUNG, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	14,598,599.57	On-Going	August 06, 2024	February 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0186	REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, BRGY. ANQUIRAY, AMULUNG, CAGAYAN (DOWNSTREAM) STA. 0+320 - STA. 0+520	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354) / VHT CAGAYAN BUILDERS CORPORATION (49270)	136,400,321.86	On-Going	September 24, 2024	August 13, 2025	91.66
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0187	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - PEÑABLANCA-CALLAO CAVE RD - K0475 + (-582) - K0476 + 220 (B/S), K0476 + 220 - K0476 300 (R/S)	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	42,413,952.39	On-Going	August 29, 2024	September 18, 2025	86.71
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0188	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - KALINGA-CAGAYAN RD (CALANAN-ENRILE SECTION) - K0441 + 000 - K0441 + 553, K0441 + 618 - K0441 + 772	JTM CONSTRUCTION (41136)	28,306,634.08	On-Going	August 09, 2024	April 30, 2025	85.73
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0189	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NATTALLAG BRIDGES & APPROACHES, BRGY. MANGGA, PEÑABLANCA, CAGAYAN, PHASE II	DOUBLE J1908 CONSTRUCTION (44337)	19,600,000.00	On-Going	August 15, 2024	August 27, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0191	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MARACURU, ENRILE, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	14,820,348.04	On-Going	August 15, 2024	May 11, 2025	86.35
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BD0192	CONST./IMP. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES- JUNCTION SANTIAGO-TUGUEGARAO ROAD- MAGALALAG-ABA-SAN MIGUEL-ROMA LEADING TO CAGAYAN RUBINA SUGAR MILLING COMPANY (CARSUMCO) AND AGRI-BUSINESS INDUSTRY, ENRILE, CAGAYAN- PACKAGE 2	KNI88 HARDWARE AND CONSTRUCTION SUPPLY (53678)	13,380,282.97	On-Going	September 18, 2024	March 16, 2025	95.03
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0194	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NANGUILATTAN, PEÑABLANCA, CAGAYAN- PACKAGE 2	RIXS ENGINEERING DESIGN SERVICES (53152)	9,800,000.00	Completed	August 23, 2024	February 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0195	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TUGUEGARAO EAST CENTRAL SCHOOL, TUGUEGARAO CITY, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	9,799,136.26	On-Going	August 15, 2024	April 29, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0196	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. SAN JUAN, TUAO, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	9,798,738.43	On-Going	August 29, 2024	January 02, 2025	44.49
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0200	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATION GAPS (SIPAG) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. MADDARULUG SUR, ENRILE, CAGAYAN	E. GUADIZ CONSTRUCTION (27172)	7,923,201.97	On-Going	August 29, 2024	April 18, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0201	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/REHABILITATION OF RAINWATER COLLECTORS SYSTEM IN PUBLIC FACILITIES	DOUBLE J1908 CONSTRUCTION (44337)	2,814,720.72	On-Going	August 12, 2024	December 29, 2024	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0202	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION/COMPLETION OF DRAINAGE, BRGY. AJAT, IGUIG, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	2,475,000.00	Completed	August 15, 2024	February 01, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0203	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE, SOLANA, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	4,929,544.47	Completed	September 30, 2024	February 06, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BD0214	ORGANIZATION OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF DRAINAGE SYSTEM ALONG CARITAN-BALZAIN CREEK PHASE V, CARITAN, TUGUEGARAO CITY, CAGAYAN	RPF CONSTRUCTION (39106)	52,836,586.73	On-Going	September 24, 2024	October 12, 2025	78.85



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0215	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE AND APPROACHES, BRGY. MAGUIRIG, SOLANA, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	34,248,234.48	On-Going	October 16, 2024	August 31, 2025	34.15
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0216	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CAGAYAN STATE UNIVERSITY (CSU) CARIG, TUGUEGARAO CITY, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	19,748,228.42	On-Going	October 10, 2024	June 11, 2025	100.00
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BD0218	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM -OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - CVR REGIONAL GOVT CENTER RD NETWORK - (S00711LZ) CHAINAGE 0 - CHAINAGE 286	RL PELOVELLO CONSTRUCTION (54241)	3,902,108.90	On-Going	September 24, 2024	January 22, 2025	38.55
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0223	REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CAGAYAN RIVER FLOOD MANAGEMENT PROJECTS, BRGY. NATAPPIAN, SOLANA, CAGAYAN, STA. 0+700 - STA. 0+(-760), STA. 1+100 - STA. 1+240	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	89,308,525.98	On-Going	September 24, 2024	July 04, 2025	85.30
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0224	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, AMULUNG MUNICIPAL SPORTS CENTER, AMULUNG, CAGAYAN	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	34,575,515.05	On-Going	October 16, 2024	August 11, 2025	34.94
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0225	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, CSU CARIG CAMPUS, TUGUEGARAO CITY, CAGAYAN	4MD JSL CONSTRUCTION INC. (FORMERLY: JUST SAFE LEADING (JSL) INNOVATIVE CREATION CORPORATION) (43201)	19,750,961.29	On-Going	September 30, 2024	May 19, 2025	99.52
Cagayan 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BD0226	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY, AMULUNG MUNICIPAL SPORTS CENTER, AMULUNG, CAGAYAN- PHASE II	E. GUADIZ CONSTRUCTION (27172)	19,779,845.73	On-Going	October 16, 2024	March 24, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD, BARANGAY CABISERA 2, CITY OF ILAGAN, ISABE	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	14,843,820.85	Completed	February 20, 2024	May 14, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-LULLUTAN BR. (B04853LZ) ALONG ILAGAN-DELFIN ALBANO-MALLIG RD, BRGY. LULLUTAN, CITY OF ILAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	13,322,740.62	Completed	February 20, 2024	June 10, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT BARANGAY SAN IGNACIO, CITY OF ILAGAN,	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	19,793,551.00	Completed	February 20, 2024	June 11, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0004	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - ILAGAN-DELFIN ALBANO-MALLIG RD-KO405+249-KO405+273, KO425+62	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	3,427,005.00	Completed	February 20, 2024	May 29, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0005	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE -PRIMARY ROADS - SANTIAGO-TUGUEGARAO RD - KO426+000-KO428+320, STA. MARIA, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	89,676,749.99	Completed	February 27, 2024	July 22, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - SANTIAGO - TUGUEGARAO RD - KO419+(-145)-KO419+000, KO419+033-KO419+234, KO419+2	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	63,670,010.84	On-Going	February 27, 2024	September 26, 2025	93.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - ILAGAN-DELFIN ALBANO-MALLIG RD - KO402+167 - KO402+967 CITY OF ILAGAN,	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	10,774,010.85	Completed	February 20, 2024	May 16, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0008	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - ABUAN BR. (B03237LZ) ALONG ILAGAN-BIGAO-PALANAN RD CITY OF ILAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	25,197,676.45	Completed	February 20, 2024	July 16, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0009	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY FUGU NORTE, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	2,959,654.23	Completed	February 20, 2024	June 21, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD, BARANGAY CENTRO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,308.00	Completed	February 20, 2024	April 12, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT SAN ANTONIO, DELFIN ALBANO, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	1,974,975.70	Completed	February 20, 2024	May 30, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - SANTIAGO - TUGUEGARAO RD -KO420+024-KO422+344, STA. MARIA, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	91,365,510.87	Completed	February 27, 2024	July 23, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0013	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - SANTIAGO - TUGUEGARAO RD - KO429+756-KO431+006, SANTA MARIA, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,990,010.76	Completed	March 06, 2024	June 28, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0015	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	139,905,285.60	Completed	February 05, 2024	January 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0016	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	139,905,104.35	Completed	February 14, 2024	February 06, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0017	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	139,912,867.25	Completed	February 05, 2024	January 25, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0018	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	93,589,104.34	On-Going	February 14, 2024	December 24, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	139,912,304.53	Completed	February 05, 2024	January 25, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BARANGAY CUBAG, CABAGAN, ISAB	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,633.10	Completed	February 20, 2024	March 27, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD, BARANGAY SAN JUAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,464.40	Completed	February 20, 2024	March 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD, SITIO ANNARONAN, BARANGAY SAN ANTON	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	8,901,342.70	Completed	February 20, 2024	April 19, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD, BARANGAY ANGACASILIAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,435.00	Completed	February 20, 2024	April 07, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD, BARANGAY MAGASSI, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,891,029.25	Completed	February 20, 2024	May 21, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0025	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY ANGANCASILIAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	3,954,943.13	Completed	February 20, 2024	June 25, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II) AT SAN JUAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,882.98	On-Going	June 14, 2024	December 25, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BARANGAY PALIUEG, CITY OF ILAGAN, I	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,893,053.65	Completed	February 20, 2024	April 23, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BE0029	IMPROVEMENT OF DPWH OFFICE ISABELA 1ST DEO, ILAGAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	19,590,000.03	Completed	February 20, 2024	September 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT SITIO MAGAMIAN TO SAN VICENT	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,612.90	Completed	February 20, 2024	March 27, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD, SIMANU NORTE TO SITIO MALACAPA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,937.80	Completed	February 20, 2024	March 27, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD, SIMANU NORTE TO SITIO NAGBARAK	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,386.50	Completed	February 20, 2024	March 27, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD, BARANGAY SAN ANTONIO, SANTA MA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	23,750,000.10	On-Going	February 20, 2024	December 17, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD ALONG	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,984,997.91	On-Going	February 20, 2024	February 01, 2025	50.26
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SISIM ABAJO, TUMAUIINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	1,974,866.60	Completed	February 20, 2024	May 30, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAHAY SILANGAN BUILDING), MABANGUG, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,866.73	On-Going	June 14, 2024	March 02, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY CUMABAO, TUMAUIINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	1,974,728.50	Completed	March 18, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF BRIDGE, BARANGAY COLUNGUAN, SANTO TOMAS, ISABELA	RSKC CONSTRUCTION (38292)	14,847,747.33	On-Going	March 18, 2024	January 24, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0041	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - ILAGAN - DELFIN ALBANO - MALLIG RD - KO431+286 - KO433+804 DELFIN ALBANO, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	51,697,244.54	On-Going	March 18, 2024	February 17, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0042	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - ILAGAN - DELFIN ALBANO - MALLIG RD - KO427+792- KO430+602 DELFIN ALBANO, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	57,443,260.14	On-Going	March 18, 2024	February 25, 2025	99.07
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BARANGAY SAN JUAN (LINKING TO	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	29,692,920.00	Completed	March 18, 2024	July 26, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD ALONG POBLACION I - POBLACION II	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	5,934,546.65	Completed	March 18, 2024	May 03, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ARUS	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,794,594.80	Completed	April 23, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0046	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CALAMAGUI - ILAGAN RD - KO399+026 -KO399+370CITY OF ILAGAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	7,642,001.36	Completed	April 23, 2024	May 30, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BRGY. ANNAFUNAN, TUMAUINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	4,944,873.05	Completed	April 23, 2024	May 29, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BE0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO TULAP FALLS, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	19,584,418.40	Completed	April 23, 2024	August 05, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ANEG, DELFIN ALBANO, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	9,896,900.05	On-Going	June 14, 2024	August 13, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF PO BRIDGE AT BARANGAY APLAYA, MACONACON, ISABE	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	29,684,914.34	On-Going	April 23, 2024	June 17, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF SAN ISIDRO BRIDGE, BRGY. SAN ISIDRO,	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	14,692,000.14	On-Going	April 23, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0052	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	139,904,118.40	Completed	April 23, 2024	April 10, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BRGY. SISIM ALTO, TUMAUNINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,889,759.91	Completed	April 29, 2024	June 29, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BRGY. ANAO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,724.90	Completed	April 29, 2024	June 04, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD AT BRGY. PILIG ALTO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,961.40	Completed	April 29, 2024	July 08, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD INCLUDING DRAINAGE BARANGAY CALAMAGUI 2	DRAGON HATCHED CONSTRUCTION (40546)	19,793,343.33	On-Going	April 29, 2024	November 20, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT AUITAN, SAN PABLO, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,861.59	Completed	April 29, 2024	August 28, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT REGIONAL SCIENCE HIGH SCHOOL, BARANGAY ARCON, TUMAUNINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	2,964,648.23	Completed	April 29, 2024	August 28, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SAN ANTONIO, SANTA MARIA, ISABELA	KWA CONSTRUCTION (43185)	2,964,974.18	Completed	April 29, 2024	August 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT CALANIGAN NATIONAL HIGH SCHOOL BARANGAY CALANIGAN NORTE, SANTO TOMAS, ISABELA	KWA CONSTRUCTION (43185)	2,964,979.19	Completed	April 29, 2024	August 28, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY TALLAG, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	1,974,952.78	Completed	June 14, 2024	October 13, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BRGY. UGAD, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	5,934,683.80	Completed	April 29, 2024	June 13, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0066	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SLOPE PROTECTION WORKS FOR	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	144,734,339.35	Completed	April 29, 2024	April 17, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BRGY. FERMEJDY, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,890,335.82	Completed	May 28, 2024	December 04, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) -FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TUNGGUI, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	19,789,477.17	Completed	June 11, 2024	December 09, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0072	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-ILAGAN-DELFIN ALBANO-MALLIG RD - KO402+(-150) - KO402+000, KO404+297- KO405+147	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	57,885,000.05	On-Going	May 28, 2024	February 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0073	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-ILAGAN-DELFIN ALBANO-MALLIG RD - KO420+618-KO423+000, KO424+081-KO424+500	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	39,188,000.05	On-Going	May 28, 2024	March 20, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0076	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PASA SMALL RESERVOIR IS SLOPE PROTECTION AT EXISTING	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,794,710.00	Completed	June 11, 2024	October 13, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD WITH RETAINING WALL, BRGY. SAN PEDRO, TU	ARVEA'S CONSTRUCTION (49571)	4,944,958.76	Completed	June 11, 2024	July 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD FROM BARANGAY CUBAG-BARANGAY ANGANCASILI	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,259.85	Completed	June 13, 2024	September 12, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SAN JUAN-RAGAN SUR ROAD,	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	14,694,504.32	On-Going	June 11, 2024	September 03, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NGARAG, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,701.40	Completed	June 11, 2024	November 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CUBAG, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,501.40	Completed	June 11, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0087	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) ILAGAN CITY, ISABELA (1) BATONG LABANG ELEMENTARY SCHOOL, (2) CAPUGOTAN ELEMENTARY SCHOOL, (3) MARANA 1ST ELEMENTARY SCHOOL, TUMAUI NI, ISABELA (4) TUMAUI NI WEST CENTRAL SCHOOL, (5) SAN VICENTE ELEMENTARY SC	SMT CONSTRUCTION (36331)	2,892,182.44	Completed	June 11, 2024	September 02, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF BARANGAY BUBUG-SANTO TOMAS-QUEZON ROAD, SANTO	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	29,694,894.10	On-Going	June 13, 2024	October 16, 2024	84.29
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0092	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION- REHABILITATION/UPGRADING OF DAMAGED PAVE ROADS-TERTIARY ROADS-ILAGAN- DELFIN ALBANO-MALLIG RD-KO424+500-KO425+149CONTRACT LOCATION: DELFIN ALBANO, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	22,534,001.33	On-Going	June 13, 2024	November 05, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY NAGANACAN, SANTA MARIA, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,794,884.40	Completed	June 13, 2024	November 24, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF BRIDGE AT BRGY. CALA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	19,594,811.74	On-Going	June 13, 2024	January 19, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0097	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTU	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	96,492,518.40	Completed	May 29, 2024	May 18, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG LAGUNDAY-ROMA ROAD BOUNDARY, SANTA MARIA, ISABELA	RSKC CONSTRUCTION (38292)	9,797,980.46	Completed	June 13, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BE0103	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS-ILAGAN-DELFIN ALBANO-MALLIG RD-KO430+652-KO431+689, DELFIN	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	40,828,835.76	On-Going	June 13, 2024	December 08, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0104	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE CANAL, BRGY. DISTRICT 1, TUMAUIINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	4,894,751.60	Completed	June 20, 2024	October 05, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0105	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BALLACAYU FLOOD CONTROL SYSTEM	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	144,741,195.00	Completed	June 20, 2024	June 07, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CANOGAN ABAJO NORTE, SANTO TOMAS, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,760.00	Completed	June 20, 2024	October 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0107	CONSTRUCTION OF MUNICIPAL SATELLITE BUILDING AT SAN JUAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,788.25	Completed	June 20, 2024	March 06, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AGGUB, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,640.80	Completed	June 20, 2024	October 19, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TUPA, SAN PABLO, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	14,844,551.20	Completed	June 20, 2024	September 12, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BE0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS- (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)- ACCESS ROAD LEADING TO MALASI LAKES SANCTUARY, BRGY. SAN ANTONIO, ISABELA, CABAGAN, ISA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	19,594,791.10	Completed	June 20, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF ROAD, BARANGAY UGAD, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,333.50	On-Going	June 20, 2024	August 08, 2024	75.34
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0113	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM AT BARANGAY PILIG ALTO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,755.45	On-Going	June 20, 2024	October 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0114	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM AT BARANGAY PILIG ABAJO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,737.45	On-Going	June 20, 2024	October 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0115	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM AT BARANGAY LUQUILU, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,555.45	Completed	June 20, 2024	October 18, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0116	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM, BARANGAY CAÑOGAN ABAJO SUR, SANTO TOMAS, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,597.85	Completed	June 20, 2024	November 07, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0118	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,451,001.74	On-Going	June 24, 2024	August 20, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0119	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,451,000.39	On-Going	June 24, 2024	August 20, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0120	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF COMPANIA FLOOD CONTROL,	ARVEA'S CONSTRUCTION (49571) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,700,104.16	Completed	June 24, 2024	June 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0121	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION IN CAGAY	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,980,104.16	On-Going	June 24, 2024	April 09, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PINACANAUAN RIV	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	48,994,560.00	Completed	June 24, 2024	February 13, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SIMANU NORTE, SAN PABLO, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	14,844,823.10	Completed	June 24, 2024	September 17, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BE0125	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF DRAINAGE CANAL, BRGY. DISTRICT 2, TUMAUINI, ISABELA	ARVEA'S CONSTRUCTION (49571)	4,894,223.20	Completed	June 24, 2024	October 08, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BE0126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM -TRIP) - CONSTRUCTION OF ROADS LEADING TO TOURISM SITE PALLACOT WATERFALLS, CALIGAYAN, TUMAUINI	ARVEA'S CONSTRUCTION (49571)	29,389,631.75	On-Going	June 24, 2024	December 22, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROADS, BRGY. MALIGAYA - BRGY. SANTA INCLUDING BYPASS	ARVEA'S CONSTRUCTION (49571)	4,944,923.00	Completed	June 24, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY BALASIG, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,805.22	On-Going	July 25, 2024	October 13, 2024	73.33
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL AUDITORIUM), ISABELA SCHOOL OF ARTS AND TRADES, ILAGAN, ISABELA	DRAGON HATCHED CONSTRUCTION (40546)	9,892,992.77	On-Going	July 25, 2024	January 04, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING, IDA-II BUILDING, BRGY. ARCON, TUMAUI NI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,895,003.23	On-Going	July 31, 2024	February 24, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0131	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (RBA ASTRODOME), BARANGAY SAN PEDRO, TUMAUI NI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,894,796.96	Completed	July 31, 2024	November 28, 2024	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANAO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,701.25	On-Going	August 15, 2024	February 27, 2025	97.16
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0137	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CAMP SAMAL LEISURE PARK, BARANGAY ARCON, TUMAUI NI, ISABELA	ARVEA'S CONSTRUCTION (49571)	19,785,589.85	On-Going	September 04, 2024	May 28, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0138	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN TUMAUI NI, ISABELA	ARVEA'S CONSTRUCTION (49571)	4,944,608.71	On-Going	September 04, 2024	February 09, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0139	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SITIO GUINGAB, BARANGAY MASIPI WEST, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	2,964,524.85	Completed	September 04, 2024	January 24, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING , BARANGAY LUQUILU, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,968.86	Completed	September 04, 2024	January 05, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0142	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY PARAGU, TUMAUI NI, ISABELA	ARVEA'S CONSTRUCTION (49571)	2,964,621.26	Completed	September 05, 2024	January 06, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0143	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ISIDRO EAST, SANTA MARIA, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	2,964,751.16	Completed	September 05, 2024	January 06, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0144	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CATABAYUNGAN, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,410.70	On-Going	September 05, 2024	March 17, 2025	99.82
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0145	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMPLETION), SANTA MARIA, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,566.90	Completed	September 05, 2024	January 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD ALONG BARANGAY BUBUG	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,490,001.41	On-Going	December 11, 2024	July 16, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MASIPI EAST, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,939.40	On-Going	September 11, 2024	February 21, 2025	84.20
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN BERNARDO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,522.09	On-Going	September 11, 2024	February 06, 2025	84.43
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0155	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ISIDRO WEST, SANTA MARIA, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	2,964,587.40	Completed	October 03, 2024	February 08, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0156	REHABILITATION OF JTA GYMNASIUM, CENTRO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	9,894,714.98	Completed	October 03, 2024	February 08, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0157	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UGAD, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	4,944,276.26	Completed	October 03, 2024	February 08, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0158	REHABILITATION OF MULTI-PURPOSE BUILDING, OLD MUNICIPAL PARK, BRGY. DISTRICT IV, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,890,248.12	On-Going	October 03, 2024	February 06, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0160	CONSTRUCTION OF TUMAUNI COMMUNITY HOSPITAL EMERGENCY AND LABORATORY ROOM, BARANGAY LINGALING, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	4,944,633.12	On-Going	October 03, 2024	February 08, 2025	100.00
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF CONCRETE ROAD AT BRGY. BALIGATAN TO BRGY. ALIBAGU	DRAGON HATCHED CONSTRUCTION (40546)	19,790,451.49	On-Going	October 03, 2024	January 21, 2025	78.93
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0162	REHABILITATION OF MUNICIPAL HALL AT BARANGAY CENTRO, CABAGAN, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	39,594,791.99	On-Going	October 03, 2024	July 15, 2025	87.97
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0167	REHABILITATION OF MULTI-PURPOSE BUILDING, OLD LGU BUILDING, BRGY. DISTRICT I, TUMAUNI, ISABELA	ARVEA'S CONSTRUCTION (49571)	9,890,134.74	Completed	October 03, 2024	April 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0180	CONSTRUCTION OF SEWAGE TREATMENT PLANT, SAN ANTONIO CITY OF ILAGAN HOSPITAL, CITY OF ILAGAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	28,052,549.90	On-Going	August 08, 2025	December 06, 2025	65.99
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0181	CONSTRUCTION OF SEWAGE TREATMENT PLANT, CITY OF ILAGAN MEDICAL CENTER (CIMC), BARANGAY LULLUTAN, CITY OG ILAGAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	9,350,849.85	On-Going	August 20, 2025	December 20, 2025	38.31
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0182	CONSTRUCTION OF SEWAGE TREATMENT PLANT, GOV. FAUSTINO N. DY MEMORIAL HOSPITAL (PHASE II), BARANGAY CALAMAGUI 2ND, CITY OF ILAGAN, ISABELA	RSKC CONSTRUCTION (38292)	19,010,286.98	On-Going	January 15, 2026	May 11, 2026	85.10
Isabela 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BE0183	CONSTRUCTION OF SEWAGE TREATMENT PLANT, MILAGROS ALBANO DISTRICT HOSPITAL, CABAGAN, ISABELA BARANGAY NGARAG, CABAGAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	28,052,549.86	On-Going	August 20, 2025	December 14, 2025	53.13
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0001	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SIFFU RIVER FLOOD CONTROL PROJECT (BARANGAY SIMIMBAAN PHASE II), STA.0+960 - STA. 1+760, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	89,383,813.47	Completed	February 12, 2024	February 03, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0002	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT (BARANGAY STO. DOMINGO PHASE II), STA. 0+800 - STA. 1+600, QUIRINO, ISABELA	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	89,380,485.80	Completed	February 12, 2024	February 03, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0003	ORGANIZATIONAL OUTCOME 2 :PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSCONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIESWITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY SAN JUAN	JWU CONSTRUCTION AND SUPPLY (48659)	48,996,742.35	Completed	February 12, 2024	September 25, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BAGNOS,AURORA, ISABELA	RR BUILDERS (38348)	14,257,828.59	Completed	July 01, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0005	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SIFFU RIVER FLOOD CONTROL PROJECT (BARANGAY ANTONINO), STA. 0+000 - STA. 0+800, BURGOS, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	89,344,393.48	Completed	February 12, 2024	February 03, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0006	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF LALOG BRIDGE, BARANGAY LALOG 2, MUNICIPALITY OF LUNA, PROVINCE	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	66,584,119.29	Completed	February 26, 2024	December 08, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0007	OO1: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS SANTIAGO-TUGUEGARAO RD - K0412 + 105 - K0412 + 422, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	19,595,911.19	Completed	February 12, 2024	July 01, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0008	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CALIGUIAN, BURGOS, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	9,599,888.50	Completed	July 01, 2024	September 02, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0009	OO1: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - SANTIAGO - TUGUEGARAO ROAD - K0381+614 - K0381+735, ROXAS, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	6,010,118.89	Completed	March 18, 2024	August 09, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0010	CSSP: BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BIMONTON, MALLIG, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	4,946,526.63	Completed	February 12, 2024	March 22, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0011	CSSP: BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NUESA, ROXAS, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	4,946,818.96	Completed	March 18, 2024	April 26, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0012	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, QUIRINO, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	4,946,653.09	Completed	February 12, 2024	March 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0013	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SLOPE PROTECTION WORKS FOR CAGAYAN RIVER BASIN,SIFFU RIVER, SAN PLACIDO, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,488,772.99	Completed	March 04, 2024	March 09, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0014	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY DISTRICT 3, SAN MANUEL, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	4,904,342.95	Completed	February 12, 2024	April 24, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0015	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD FROM BARANGAY BANTUG TO BARANGAY SAN RAFAEL, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	4,949,804.91	Completed	February 26, 2024	May 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANDIAT CENTRO, SAN MANUEL, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	3,910,603.91	Completed	February 26, 2024	May 25, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0017	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY IMBIAO, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	2,968,625.54	Completed	February 26, 2024	May 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0018	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLANUEVA, SAN MANUEL, ISABELA	MNIS CONSTRUCTION (40914)	2,924,637.19	Completed	February 26, 2024	June 04, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0019	OO1: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - SANTIAGO TUGUEGARAO RD - K0389 + 240 - K0389 + 776, MALLIG, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	19,592,622.88	Completed	August 23, 2024	February 22, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0020	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MAGAT RIVER IRRIGATION SYSTEM, NORTH DIVERSION CANAL -	JWU CONSTRUCTION AND SUPPLY (48659)	12,736,859.86	Completed	March 06, 2024	May 25, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0021	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ROXAS BYPASS ROAD, ISABELA	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	44,048,696.92	Completed	March 04, 2024	October 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING) BARANGAY SAMONTE, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	4,944,584.23	Completed	March 04, 2024	June 01, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0024	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING BARANGAY SANDIAT EAST, SAN MANUEL, ISABELA	R.E.A. CONSTRUCTION (49491)	3,937,352.42	Completed	March 06, 2024	June 05, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT THE QUEZON NATIONAL HIGH SCHOOL AT BARANGAY ALUNAN, QUEZON, ISABELA	CAGAYAN PACIFIC STAR CONSTRUCTION CORPORATION (50456)	9,884,565.22	Completed	March 06, 2024	September 01, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGA LUYAO, LUNA, ISABELA	AUSTRA CONSTRUCTION (54702)	2,949,787.40	Completed	March 18, 2024	June 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0027	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TRINIDAD, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,962,372.10	Completed	March 18, 2024	May 31, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0028	OO1: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MALLIG BYPASS ROAD, PACKAGE 1, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	94,432,627.69	On-Going	March 18, 2024	February 05, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0029	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY VILLA CONCEPCION, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	3,899,733.72	Completed	March 18, 2024	June 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY SANTOS, QUEZON, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,962,716.50	Completed	March 18, 2024	June 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY CATABBAN, BURGOS, ISABELA	AUSTRA CONSTRUCTION (54702)	2,949,438.10	Completed	March 18, 2024	June 30, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0032	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	96,165,781.02	Completed	March 18, 2024	March 26, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0033	ORGANIZATIONAL OUTCOME 2: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY	A COLOMA CONSTRUCTION (46296) / JWU CONSTRUCTION AND SUPPLY (48659)	96,490,180.17	Completed	March 18, 2024	February 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0034	ORGANIZATIONAL OUTCOME 2: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SIFFU RIVER FLOOD CONTROL PROJECT,	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	96,400,096.41	Completed	March 18, 2024	February 19, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BANTUG-BARANGAY SAN RAFAEL, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	5,791,829.52	Completed	April 08, 2024	May 28, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0036	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY PULAY, LUNA, ISABELA	R.E.A. CONSTRUCTION (49491)	2,941,318.86	Completed	April 08, 2024	July 06, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HOLY FRIDAY,MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,958,389.03	Completed	April 08, 2024	July 08, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING , BARANGAY MARARIGUE, SAN MANUEL, ISABELA	AUSTRA CONSTRUCTION (54702)	2,944,711.15	Completed	April 08, 2024	July 21, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0039	CONSTRUCTION OF WATER SYSTEM, BARANGAY MARCOS, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,875,672.84	Completed	April 15, 2024	October 28, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALUNAN, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	4,943,478.29	Completed	April 15, 2024	August 13, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0041	CONSTRUCTION OF WATER SYSTEM, BARANGAY RANG-AYAN, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,879,492.13	Completed	April 15, 2024	October 11, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BULUSAN, QUIRINO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,961,908.03	Completed	April 15, 2024	July 15, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0043	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION STRU	JWU CONSTRUCTION AND SUPPLY (48659)	144,742,125.91	Completed	July 17, 2024	August 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0044	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION STRU	JWU CONSTRUCTION AND SUPPLY (48659)	144,740,047.39	Completed	July 17, 2024	August 09, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0045	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CO	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	96,499,999.38	Completed	April 15, 2024	April 15, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0046	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION IN CAGAY	RR BUILDERS (38348) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,968,530.26	Completed	April 15, 2024	December 27, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BF0047	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES BABANUANG BR. (B01152LZ) ALONG SANTIAGO-TUGUEGARAO RD (PHASE II)	BDA JR CONSTRUCTION (40445)	5,865,250.99	Completed	July 17, 2024	December 16, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0048	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY LUNA PHASE II, QUIRINO, ISABEL	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	96,498,005.33	Completed	April 15, 2024	March 19, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0049	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OFFLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER CONTROL PROJECT, BARANGAY BINARZANG PHASE II, STA. 1+100 - STA.	JWU CONSTRUCTION AND SUPPLY (48659)	96,488,743.81	Completed	April 15, 2024	May 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0050	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SIFFU RIVER FLOOD CONTR	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	96,477,137.05	Completed	April 15, 2024	June 19, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALLIG RIVER, BRGY. RANG-AYAN SECTION, MALLI	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	49,475,272.59	Completed	April 15, 2024	March 07, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. STO. NINO, AURORA, ISABELA	R.E.A. CONSTRUCTION (49491)	4,902,860.34	Completed	April 15, 2024	September 24, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0053	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SIFFU RIVER FLOOD CONT	JWU CONSTRUCTION AND SUPPLY (48659)	96,474,480.71	Completed	April 15, 2024	April 13, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0054	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY SAN JUAN PHASE II, STA. 1+100-	JWU CONSTRUCTION AND SUPPLY (48659) / ALGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (55180)	96,470,259.43	Completed	April 15, 2024	March 19, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0055	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF OF SIFFU RIVER FLOOD CONTROL PROJECT, BARANGAY SUERTE PHASE III, STA. 0+40	JWU CONSTRUCTION AND SUPPLY (48659)	96,483,409.58	Completed	April 15, 2024	March 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF BRGY. EDEN ROAD, EDEN, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	40,420,900.67	Completed	May 29, 2024	January 28, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BF0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO BURUBUR FALLS, BRGY SINAMAR, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	19,596,899.68	Completed	April 15, 2024	August 10, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0058	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MINAGBAG, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	5,873,011.64	Completed	April 15, 2024	May 29, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0059	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ABUT, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	5,877,712.18	Completed	April 15, 2024	May 29, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0060	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY SANTIAGO, STA. 0+000 - STA. 0+	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,687.80	Completed	May 13, 2024	May 12, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0061	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL PROJECT, BARANGAY IMBIAO PHASE II, STA. 0+960 - STA	JWU CONSTRUCTION AND SUPPLY (48659)	96,497,828.67	Completed	May 13, 2024	April 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0062	ORGANIZATIONAL OUTCOME 2 : FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SIFFU RIVER FLOOD CONTROL PROJECT (CULLALABO SECTION) BURGOS, ISABELA	RR BUILDERS (38348) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,457,919.01	Completed	May 13, 2024	April 16, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0063	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SIFFU RIVER FLOOD CONT	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	96,480,164.87	Completed	May 13, 2024	May 13, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRGY.MARARIGUE ROAD, MARARIGUE, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	10,773,067.61	Completed	May 13, 2024	July 22, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN MIGUEL, BURGOS, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	2,943,637.50	Completed	May 20, 2024	August 19, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0067	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BARANGAY MANAOAG, QUIRINO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,959,930.47	Completed	May 20, 2024	September 18, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BF0068	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SIFFU RIVER FLOOD CONTRO	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	96,499,937.14	Completed	May 29, 2024	August 31, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0069	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF CABAYANAN SWIP ROAD, BARANGAY SIMIMBAAN, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	14,552,996.64	Completed	May 29, 2024	August 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0070	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY OLANGO, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	5,869,732.59	Completed	May 29, 2024	July 13, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0071	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ESTRADA, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	5,873,516.74	Completed	May 29, 2024	July 13, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF BRGY	619 BUILDERS CONSTRUCTION CORPORATION (40655)	27,648,182.77	Completed	June 17, 2024	December 10, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF CALIGUAN	R.S.K.M. CONSTRUCTION SERVICES (40713)	9,851,046.81	Completed	June 17, 2024	August 22, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0075	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, PUROK TAGUMPAY, BARANGAY MATUSALEM, ROXAS, ISABE	SIFFU ROCKS CONSTRUCTION (36504)	5,791,773.45	Completed	June 17, 2024	July 27, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0076	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN JUAN, QUEZON, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,849,917.55	Completed	June 17, 2024	July 23, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF ROAD, BARANGAY CALIGUIAN, BURGOS, ISABELA	RR BUILDERS (38348)	4,859,723.14	Completed	June 17, 2024	July 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPAL COMPOUND, BARANGAY CENTRO 2, LUNA, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	14,838,830.88	Completed	July 29, 2024	April 28, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0081	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ISIDRO, QUIRINO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,959,906.52	Completed	June 17, 2024	October 03, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0082	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE NORTE, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,960,387.24	Completed	June 17, 2024	November 16, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0091	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF PROVINCIAL ROAD, LUNA, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	19,799,996.47	Completed	July 15, 2024	December 24, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF BRGY. SANDIAT EAST ROAD, SANDIAT EAST, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	9,737,777.75	Completed	July 15, 2024	September 19, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0094	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, PUROK RANG-AYAN, BARANGA	ROCK 101 CONSTRUCTION AND SUPPLY (38070)	5,853,498.75	Completed	July 15, 2024	August 27, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0096	ONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF BRGY. MALALINTA ROAD, MALALINTA, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	35,667,777.70	On-Going	July 15, 2024	February 12, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING OF BRGY NUEVA ERA, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	24,727,692.58	Completed	July 29, 2024	July 18, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ARELLANO, QUEZON, ISABELA	FM ORANI & SON'S DEVELOPMENT CORP. (39108)	5,930,287.64	Completed	July 29, 2024	October 28, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0099	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,959,607.95	Completed	July 29, 2024	December 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0100	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE SUR, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,965,126.38	Completed	July 29, 2024	December 02, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VICTORIA, AURORA, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	4,921,638.48	On-Going	August 05, 2024	December 02, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0102	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN LUIS, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,959,261.16	Completed	August 05, 2024	January 27, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANDIAT WEST, SAN MANUEL, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	2,946,293.53	Completed	August 05, 2024	November 02, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE-WARNING AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG SANTIAGO- TUGUEGARAO ROAD (S00760LZ) - K0	JWU CONSTRUCTION AND SUPPLY (48659)	1,323,956.48	Completed	August 05, 2024	October 03, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF BRGY. SANDIAT CENTRO ROAD, SANDIAL CENTRO, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	25,927,744.47	Completed	August 19, 2024	March 20, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), ROXAS, ISABELA	MNIS CONSTRUCTION (40914)	9,749,959.76	Completed	October 02, 2024	January 31, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DIAMANTINA, AURORA, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	4,929,486.27	On-Going	October 02, 2024	January 01, 2025	32.25
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DOÑA CONCHA, ROXAS, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	4,875,325.35	Completed	October 02, 2024	January 01, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VIRA, ROXAS, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,939,999.99	Completed	October 02, 2024	February 25, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0115	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RANIAG, BURGOS, ISABELA	SRAA & SON'S CONSTRUCTION (53526)	2,956,058.43	Completed	September 18, 2024	December 18, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0116	CONSTRUCTION OF HALL OF JUSTICE, BARANGAY RIZAL, ROXAS, ISABELA	RR BUILDERS (38348)	48,949,952.95	On-Going	September 18, 2024	October 04, 2025	90.83
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BF0117	CONSTRUCTION OF ISABELA STATE UNIVERSITY- ROXAS CAMPUS BUILDING, ROXAS, ISABELA	SRAA & SON'S CONSTRUCTION (53526)	14,683,315.11	On-Going	September 18, 2024	June 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALIGAYA, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,941,191.87	Completed	October 02, 2024	February 01, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0121	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANDIAT EAST, SAN MANUEL, ISABELA	SRAA & SON'S CONSTRUCTION (53526)	2,951,026.71	Completed	October 14, 2024	December 13, 2024	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0122	RAINWATER COLLECTOR SYSTEM, 1. SAN ROQUE ELEMENTARY SCHOOL, BURGOS, ISABELA, 2. SAN BONIFACIO ELEMENTARY SCHOOL, BURGOS, ISABELA, 3. SIMIMBAAN INTEGRATED SCHOOL, ROXAS, ISABELA, 4. DIVISORIA ELEMENTARY SCHOOL, AURORA, ISABELA, 5.MACUGAY ELEMENTARY SCHOO	RR BUILDERS (38348)	2,874,946.88	On-Going	October 14, 2024	February 10, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING OF BRGY. PISANG, SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	24,737,777.78	On-Going	October 28, 2024	November 21, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PISANG, SAN MANUEL, ISABELA	RR BUILDERS (38348)	4,929,935.84	Completed	October 14, 2024	March 09, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0125	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CENTRO 2, MALLIG, ISABELA	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	9,890,039.04	On-Going	October 28, 2024	March 29, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0126	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN FRANCISCO, SAN MANUEL, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	2,954,845.88	Completed	October 28, 2024	January 25, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, MALLIG, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	5,922,874.29	Completed	October 30, 2024	May 01, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0128	COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN JOSE, QUIRINO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,913,476.95	Completed	October 30, 2024	March 22, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0129	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN MIGUEL, LUNA, ISABELA	R.S.K.M. CONSTRUCTION SERVICES (40713)	2,954,946.61	Completed	October 30, 2024	January 28, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BF0130	REHABILITATION (COMPLETION) OF DPWH ISABELA 2ND DEO BUILDING, ROXAS, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	29,392,740.03	Completed	November 18, 2024	September 13, 2025	100.00
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BF0131	REHABILITATION OF VARIOUS GOVERNMENT BUILDINGS OF LOCAL GOVERNMENT UNIT OF SAN MANUEL, ISABELA, MUNICIPAL COMPOUND SAN MANUEL, ISABELA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	96,362,777.77	On-Going	December 18, 2024	July 08, 2026	71.58
Isabela 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BF0134	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BANNAGAO, AURORA, ISABELA	RR BUILDERS (38348)	2,959,466.29	Completed	January 13, 2025	April 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0001	CSSP-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) - BRGY BALAGAN - MACAYUCAYU ROAD LEADING TO SUGARCANE, RICE & CORN PRODUCTION	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	4,889,713.36	Completed	March 12, 2024	April 28, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0002	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT)-MARASAT PEQUENO ROAD CONNECTING TO MUNGGO PROCESSING AND PACKAGING CENTER	D.A. CADELIÑA CONSTRUCTION (29004)	4,887,636.37	Completed	March 12, 2024	April 28, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)- CONSTRUCTION OF ACCESS ROAD LEADING TO AMISAN FALLS, BRGY. DEL PILAR, SAN MARIANO, ISABELA	YZK BUILDERS (38980)	19,284,586.00	Completed	April 11, 2024	August 09, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0004	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ACCESS ROAD LEADING TO ROLLING HILLS, BRGY. PLANAS-SAN MIGUEL-AGUINALDO, RAMON, ISABELA	D.A. CADELIÑA CONSTRUCTION (29004)	19,279,821.51	Completed	April 11, 2024	September 19, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0005	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAUAYAN CITY-CABATUAN DIVERSION ROAD, CABATUAN SECTION, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	96,473,386.31	On-Going	April 17, 2024	November 03, 2024	90.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0006	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PARAISO, CABATUAN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	77,154,847.16	Completed	April 11, 2024	January 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0007	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. SAN GUILLERMO (PHASE II), ANG	JWU CONSTRUCTION AND SUPPLY (48659)	96,479,423.61	Completed	June 17, 2024	May 10, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0008	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. MAGSAYSAY,	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	96,393,939.68	Completed	March 12, 2024	January 28, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0009	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVE	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / HIGH ROAD CONSTRUCTION SERVICES (55664)	144,689,532.48	Completed	March 27, 2024	March 10, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - SINAMAR NORTE VILLA FUERTE AND SAN M	D.A. CADELIÑA CONSTRUCTION (29004)	4,877,598.24	Completed	April 08, 2024	May 25, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TANDUL, CABATUAN, ISABELA	D.A. CADELIÑA CONSTRUCTION (29004)	4,929,879.72	Completed	April 08, 2024	May 25, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY GENERAL AGUINALDO, RAMON, IS	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	9,850,305.17	Completed	June 20, 2024	October 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PLANAS, PHASE 1, RAMON, ISAB	AF MANUEL CONSTRUCTION INC. (FORMERLY: A.F. MANUEL CONSTRUCTION) (25270)	4,701,856.31	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PLANAS, PHASE 2, RAMON, ISAB	AF MANUEL CONSTRUCTION INC. (FORMERLY: A.F. MANUEL CONSTRUCTION) (25270)	9,397,424.69	Completed	February 19, 2024	May 03, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY YEBAN NORTE PUROK 1, BENITO SOLIVEN,	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	4,942,387.84	Completed	March 08, 2024	April 24, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MALLALATANG TUNGUI, REINA ME	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	4,947,450.69	On-Going	February 21, 2024	April 08, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ZAMORA TO BARANGAY MINANGA,	YZK BUILDERS (38980)	19,785,417.71	Completed	June 17, 2024	October 15, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0020	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. ANIOG, ANGAD	JWU CONSTRUCTION AND SUPPLY (48659) / HIGH ROAD CONSTRUCTION SERVICES (55664)	96,479,997.58	Completed	June 19, 2024	May 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0021	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF MAGAT RIS, MAGAT RIVER SLOPE PROTECTION WORKS, RAMON, ISABELA	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	3,424,520.75	Completed	March 27, 2024	May 08, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SITIO DIVIGUEN TO SITIO VILLA ANCHETA, BARANGAY	YZK BUILDERS (38980)	19,786,792.18	Completed	June 17, 2024	October 15, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUTURE PROGRAM (BIP) - BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BINARSANG, REINA MERCEDES, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,965,041.24	Completed	March 08, 2024	July 05, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. PAGRANG-AYAN, RAMON, ISABELA	AF MANUEL CONSTRUCTION INC. (FORMERLY: A.F. MANUEL CONSTRUCTION) (25270)	4,896,065.14	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NAMNAMA, CABATUAN, ISABELA	AR DJD CONSTRUCTION (50666)	4,929,795.64	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-REHABILITATION OF ROAD,BARANGAY CALACCAB-DALENAT, ANGADANAN, ISABELA	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	6,881,868.11	Completed	February 21, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY ANDABUEN PUROK 1, BENITO SOLIVEN	GR8-BUILDERS CONSTRUCTION (51451)	4,920,230.92	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LA UNION, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,954,866.72	Completed	March 08, 2024	August 02, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - NAGUILIAN-SN MARIANO RD - K0404 + 1354 - K0406 + 011,SAN MARIANO, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	11,166,393.96	Completed	March 11, 2024	May 15, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0030	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, ROXAS SECTI	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	48,941,780.88	Completed	February 20, 2024	October 02, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BARCOLAN, GAMU, ISABELA	JFO CONSTRUCTION (45159)	4,899,680.27	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0032	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BRGY. LIBERTAD PROPER-SITIO DINUMAN ROAD, LIBERTAD ROAD SECTION, BRGY. LIBERTAD	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	19,786,284.16	Completed	March 08, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-REHABILITATION OF ROAD, BARANGAY LORIA-CALACCAB, ANGADANAN, ISABELA	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	6,893,657.74	Completed	February 21, 2024	May 07, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LUCBAN, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	4,940,286.68	Completed	March 08, 2024	April 24, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, CRISMOON ST, BRGY. MAGSAYSAY, NAGUILIAN, ISABE	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	5,930,876.60	Completed	February 21, 2024	April 12, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY COMMUNITY CENTER, BARANGAY SAN ANTONIO, SAN MATEO,	L.C. TALON CONSTRUCTION (19644)	2,959,940.28	Completed	February 19, 2024	June 26, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BARANGAY ZAMORA, ALICIA, ISABELA	CHU SAN CONSTRUCTION AND SUPPLY (42350)	4,939,946.23	Completed	February 19, 2024	July 18, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY COMMUNITY CENTER, BARANGAY SAN SEBASTIAN, RAMON, ISABELA	L.C. TALON CONSTRUCTION (19644)	1,969,955.02	Completed	February 19, 2024	June 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BARANGAY BANNAWAG, ANGADANAN, ISABELA	INFINITI CONSTRUCTION AND DEVELOPMENT CORPORATION (52874)	1,967,138.02	Completed	February 21, 2024	June 20, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TOMINES, NAGUILIAN, ISABELA	KNB CONSTRUCTION (46824)	2,960,292.34	Completed	February 19, 2024	June 18, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BARANGAY LINGLINGAY, ALICIA, ISABELA	JFO CONSTRUCTION (45159)	4,939,866.03	On-Going	February 19, 2024	September 16, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAGSAYSAY, ALICIA, ISABELA	RCPS CONSTRUCTION & GENERAL TRADING (17792)	8,889,107.24	Completed	February 19, 2024	August 09, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0043	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL, BRGY. MALLALATANG GRANDE, R	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	96,398,901.52	Completed	March 12, 2024	January 28, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0044	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL PROJECT, BRGY. MALUNO NOR	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	62,714,599.71	Completed	March 27, 2024	November 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0046	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGAT RIVER, TUROD	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	144,457,257.75	Completed	March 12, 2024	February 22, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0047	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - SAN IGNACIO DARAMUANGAN SUR AND DARAMUANGAN NORTE ROADS CONNECTING MUNG	D.A. CADELIÑA CONSTRUCTION (29004)	4,876,638.82	Completed	April 08, 2024	May 25, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0048	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - VILLA GAMIAO, SAN ANTONIO, DARAMUANGAN SUR AND SALINUNGAN EAST ROADS CO	D.A. CADELIÑA CONSTRUCTION (29004)	4,879,024.60	Completed	March 12, 2024	April 28, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0049	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MAGAT RIVER IRRIGATION, A2A12 SERVICE ROAD, BRGY. LUZON,	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	26,032,409.26	Completed	March 11, 2024	July 21, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0050	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MAGAT RIVER IRRIGATION SYSTEM, LATERAL D2B SERVICE ROAD,	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	14,304,721.04	Completed	February 08, 2024	May 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LOCAL ACCESS ROAD,BRGY. LUCBAN, BENITO SOLIVEN, ISA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	9,880,133.48	Completed	March 08, 2024	May 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0052	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF MAGAT RIVER IRRIGATION, LATERAL D SERVICE ROAD, BRGY. SAN MARCOS	D.A. CADELIÑA CONSTRUCTION (29004)	12,739,566.14	Completed	April 11, 2024	July 09, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0053	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF VILLA CARMEN IRRIGATION SERVICE ROAD, RAMON, ISABELA (KA	RCPS CONSTRUCTION & GENERAL TRADING (17792)	36,865,836.20	Completed	February 05, 2024	July 05, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, BARANGAY AURORA - CALLAO, ALICIA, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,943,320.65	Completed	April 03, 2024	May 22, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BARANGAY BURGOS-SAN FRANCISCO, ALICIA, ISABELA	AR DJD CONSTRUCTION (50666)	4,929,483.01	Completed	February 19, 2024	April 06, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY GUIBANG, GAMU, ISABELA	JFO CONSTRUCTION (45159)	4,897,926.12	Completed	February 21, 2024	April 08, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUTURE PROGRAM (BIP) - BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ALLANGIGAN-ANIOG, ANGADANAN,	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	5,910,165.60	Completed	February 21, 2024	April 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY CANAN (PUROK 4), CABATUAN, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	4,941,547.30	Completed	March 19, 2024	May 07, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0059	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGAT RIVER, TUROD SECT	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	144,724,873.42	Completed	March 27, 2024	March 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0060	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJ, BRGY MALALATANG GRANDE(STA0+000-STA0+468.30)	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	96,401,283.28	Completed	October 21, 2024	September 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0061	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. MAGSAYSAY, NA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	96,449,595.32	Completed	March 12, 2024	February 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0062	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL STRUCTURE, BRGY. MALLALATANG GRANDE, REINA MERCEDES, ISABELA (PHASE III)	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	49,475,237.33	Completed	March 18, 2024	October 30, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0063	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJ, BRGY DISTRICT 1 CONT. (STA 0+246.80-STA 0+701.10)	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	96,400,992.25	On-Going	June 19, 2024	May 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION (CONTINUATION) OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. DISTRICT I, REINA MERCEDES,	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	98,970,873.52	Completed	March 18, 2024	February 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0065	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST/REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, PACKAGE 1, BRGY. DISTRICT 2	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / HIGH ROAD CONSTRUCTION SERVICES (55664)	144,724,100.03	Completed	March 27, 2024	March 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0066	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST/REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, PACKAGE 2, BRGY. DISTRICT 2	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / HIGH ROAD CONSTRUCTION SERVICES (55664)	144,724,653.19	Completed	March 27, 2024	March 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0067	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF DISABUNGAN TO CATALANGAN RIVER FLOOD CONTROL PROJECT	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	48,965,415.32	Completed	March 18, 2024	October 20, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0068	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONST/REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF RIVER FLOOD CONTROL PROJECT ALONG GANANO RIVER BANK,BRGY SAN ANTONIO UPSTREAM STA 0+465.50-STA 0+928	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,406.74	Completed	June 24, 2024	May 17, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0069	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONST/REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF RIVER FLOOD CONTROL PROJECT ALONG GANANO RIVER BANK,BRGY SAN ANTONIO UPSTREAM, STA 0+000-STA 0+067.9	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,676.01	Completed	June 24, 2024	May 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0070	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT AT BRGY, MINANGA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,408.59	Completed	April 03, 2024	February 20, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0071	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST/REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER PHASE 2, BRGY CUMU, ANGADANAN	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	76,813,812.59	Completed	April 01, 2024	January 12, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0072	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL PROJECT, BRGY. TUROD, REINA M	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	144,744,789.98	Completed	March 27, 2024	March 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0073	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL PROJ, BRGY. AMBATALI (STA. 0	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,318.86	On-Going	August 29, 2024	July 18, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTO TOMAS ELEMENTARY SCHOOL,BARANGAY SANTO TOMAS, ALICIA, ISABELA	LUCKY GEMS CONSTRUCTION (46262)	9,881,846.24	Completed	March 27, 2024	August 30, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ALICIA CENTRAL SCHOOL, BARANGAY MAGSAYSAY, ALICIA, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	9,889,198.79	Completed	March 18, 2024	October 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, AMBATALI ELEMENTARY SCHOOL, BARANGAY AMBATALI, RAMON, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,798,005.46	Completed	April 03, 2024	September 25, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, L.B.G. TANDUL ELEMENTARY SCHOOL, BARANGAY TANDUL, CABATUAN, ISABELA	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	9,896,428.15	Completed	March 27, 2024	November 05, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NAPPACCU PEQUENO, REINA MERCEDES, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,950,026.20	Completed	April 02, 2024	July 29, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY COMMUNITY CENTER, BARANGAY RANIAG, RAMON, ISABELA	RCPS CONSTRUCTION & GENERAL TRADING (17792)	6,912,525.00	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY FURAO, GAMU, ISABELA	JFO CONSTRUCTION (45159)	3,418,752.92	Completed	April 11, 2024	August 11, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CANAN ELEMENTARY SCHOOL, BARANGAY CANAN, CABATUAN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,801,144.66	Completed	April 11, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LUNAC PRIMARY SCHOOL, EAST DISTRICT, BARANGAY DUROC, ANGADANAN, ISABELA	AGT BUILDERS AND CONSTRUCTION SUPPLY (43649)	9,889,902.97	On-Going	May 08, 2024	October 11, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0083	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GENERAL AGUINALDO ELEMENTARY SCHOOL-ISLA VERDE PS ANNEX ,BARANGAY GENERAL AGUINALDO, RAMON, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,801,216.65	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABATUAN EAST CENTRAL SCHOOL, BARANGAY SAMPALOC, CABATUAN, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	9,791,518.19	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SINABBARAN ELEMENTARY SCHOOL, BARANGAY SINABBARAN, ANGADANAN, ISABELA	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	9,897,712.76	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALAOCAN ELEMENTARY SCHOOL, BARANGAY CALAOCAN, ANGADANAN, ISABELA	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	9,897,851.15	On-Going	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0088	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL PROJECT, BRGY. MARANNAO	JAY ARCIE CONSTRUCTION AND SUPPLY (47153)	71,892,884.40	Completed	April 05, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0089	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF GANANO RIVER FLOOD CONTROL PROJECT, BRGY. APANAY DOWNSTREA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,605.42	Completed	June 24, 2024	May 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0091	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONST./ REHAB. OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF RIVER FLOOD CONTROL PROJECT ALONG GANANO RIVER BANK, BRGY STA. MARIA	JWU CONSTRUCTION AND SUPPLY (48659)	96,441,752.68	Completed	June 24, 2024	May 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0092	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONST./ REHAB. OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF RIVER FLOOD CONTROL PROJECT ALONG GANANO RIVER BANK, BRGY STA.MARIA	JWU CONSTRUCTION AND SUPPLY (48659) / ALGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (55180)	96,442,247.44	Completed	July 15, 2024	June 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0093	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. SAN GUILLERMO	INFINITI CONSTRUCTION AND DEVELOPMENT CORPORATION (52874)	48,754,901.14	Completed	April 01, 2024	November 11, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PLANAS ELEMENTARY SCHOOL, BARANGAY PLANAS, RAMON, ISABELA	MONTE CARLO CONST. CORP. (43574)	9,751,839.00	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, VICTORIA INTEGRATED SCHOOL, BARANGAY VICTORIA, SAN MATEO, ISABELA	CHU SAN CONSTRUCTION AND SUPPLY (42350)	9,894,870.58	Completed	April 11, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SINAMAR SUR ELEMENTARY SCHOOL, BARANGAY SINAMAR SUR, SAN MATEO, ISABELA	CHU SAN CONSTRUCTION AND SUPPLY (42350)	9,894,848.85	Completed	April 16, 2024	September 19, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DARAMUANGAN SUR ELEMENTARY SCHOOL, BARANGAY DARAMUANGAN SUR, SAN MATEO,	JWU CONSTRUCTION AND SUPPLY (48659)	9,889,171.17	Completed	April 11, 2024	September 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0098	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - ALICIA-SAN MATEO RD - K0354 + 384 - K0354 + 711,ALICIA, ISABELA	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	20,789,159.30	Completed	April 01, 2024	August 13, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0099	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BENITO SOLIVEN BYPASS ROAD,BENITO SOLIVEN, ISABELA	YZK BUILDERS (38980)	48,949,980.04	Completed	May 21, 2024	December 02, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0100	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM -CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL, BARANGAY MAPUROC, SAN MATEO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,922.60	Completed	October 01, 2024	August 20, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION (COMPLETION) OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. DISTRICT I, REINA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	98,972,990.75	On-Going	May 17, 2024	April 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0102	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF MAGAT RIVER IRRIGATION SYSTEM, MAIN CANAL SERVICE ROAD, ALICIA	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	24,769,064.28	Completed	April 03, 2024	August 07, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0103	CSSP- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MAGAT RIVER IRRIGATION SYSTEM - REINA MERCEDES MAIN CANAL	YZK BUILDERS (38980)	30,055,526.46	Completed	April 11, 2024	August 24, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAPAZ (SITIO VILLA GARCIA), CABATUAN,	D.A. CADELIÑA CONSTRUCTION (29004)	5,919,347.82	Completed	April 11, 2024	June 03, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, PUROK NAM-AY, BARANGAY MAGSAYSAY, NAGUILIAN	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	9,881,841.32	Completed	April 17, 2024	June 28, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY RIZAL, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	14,823,722.92	Completed	April 17, 2024	July 21, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. SANTIAGO, REINA MERCEDES, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	9,881,680.82	Completed	May 28, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0108	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL PROJECT, BRGY. MARANNAO	JAY ARCIE CONSTRUCTION AND SUPPLY (47153)	71,919,676.47	Completed	May 02, 2024	January 01, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0109	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER, PHASE 3,	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	77,159,066.51	Completed	May 09, 2024	February 19, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL PROJECT, BRGY. BANQUERO, REINA MERCEDES, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	98,972,435.51	Completed	May 15, 2024	March 30, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0111	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL PROJECT, SITIO DITUBONG	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	48,987,739.72	On-Going	May 28, 2024	March 28, 2025	92.30
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0112	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY DISULAP TO SAN ISIDRO ROAD, DISULAP ROAD SECTION, BARANGAY SAN ISIDRO	AGE CONSTRUCTION (53976)	19,783,849.44	Completed	May 23, 2024	September 16, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN MIGUEL, RAMON, ISABELA	AF MANUEL CONSTRUCTION INC. (FORMERLY: A.F. MANUEL CONSTRUCTION) (25270)	4,940,080.79	Completed	April 11, 2024	May 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -CONSTRUCTION OF ROAD, BARANGAY SAN ROQUE, SAN MATEO, ISABELA	A COLOMA CONSTRUCTION (46296)	4,861,095.48	Completed	April 25, 2024	June 13, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0115	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD PROJECT, BARANGAY MALUNO,	JWU CONSTRUCTION AND SUPPLY (48659)	96,480,636.72	Completed	June 24, 2024	March 22, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0116	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL, BARANGAY DICABISAGAN WEST (AGUINALDO SHRINE)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	96,480,686.72	On-Going	December 09, 2024	January 29, 2026	59.80
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0117	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL , BRGY. YEBAN SUR (STA.0	JWU CONSTRUCTION AND SUPPLY (48659)	96,491,195.80	On-Going	October 10, 2024	July 08, 2025	85.85
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0118	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SARANAY, CABATUAN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,843.46	Completed	June 07, 2024	April 26, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY IV, SAN MATEO, ISABELA	GCPK CONSTRUCTION AND SUPPLY (46018)	9,879,933.42	Completed	May 08, 2024	August 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BARANGAY IV-BARANGAY II, SAN MATEO, ISABELA	D.A. CADELIÑA CONSTRUCTION (29004)	4,926,413.99	On-Going	May 08, 2024	July 16, 2024	0.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0123	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - GAMU-ROXAS RD - K0393 + 343 - K0394 + 1002, GAMU, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	81,380,995.95	On-Going	June 17, 2024	February 12, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY OSCARIZ, RAMON, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,890,102.39	Completed	May 08, 2024	June 26, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ANTONINO, ALICIA, ISABELA	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	9,899,289.84	On-Going	May 03, 2024	July 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONCRETING OF ROAD, BARANGAY VILLAFUERTE,SAN MATEO, ISABELA (PHASE 1	A COLOMA CONSTRUCTION (46296)	4,939,999.09	Completed	May 13, 2024	June 30, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0129	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY VILLA FUERTE, SAN MATEO, ISABELA (PHASE 2)	A COLOMA CONSTRUCTION (46296)	4,947,876.48	Completed	May 13, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TALLUNGAN, REINA MERCEDES, ISABELA	JFO CONSTRUCTION (45159)	3,959,997.87	Completed	May 27, 2024	October 05, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0132	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE, BARANGAY DISULAP, SAN MARIANO, ISABELA	RRC CO. INC. (FORMERLY: R R C CONSTRUCTION) (24369)	72,316,888.56	On-Going	May 13, 2024	April 24, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0136	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY QUINALABASA, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,965,344.72	Completed	May 23, 2024	September 17, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0137	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT ALIBADABAD NATIONAL HIGH SCHOOL, BRGY. ALIBADABAD, SAN MARIANO	AGE CONSTRUCTION (53976)	7,915,229.72	Completed	June 05, 2024	November 11, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0138	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - GAMU-ROXAS RD - K0391 + (-281) - K0391 + (-201), GAMU, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,618,642.73	Completed	May 15, 2024	November 22, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. STA. CRUZ, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	6,922,919.56	Completed	July 10, 2024	December 11, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TUROD HIGH SCHOOL, BRGY. TUROD, REINA MERCEDES, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	9,893,833.60	Completed	June 28, 2024	February 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0151	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DEL PILAR, SAN MARIANO, ISABELA	AGE CONSTRUCTION (53976)	4,945,845.04	On-Going	July 10, 2024	November 25, 2024	64.85
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPAL GOVERNMENT CENTER, REINA MERCEDES, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	14,816,981.05	Completed	July 10, 2024	January 25, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DANIPA BRIDGE, BRGY. DANIPA, BENITO SOLIVEN, ISA	YZK BUILDERS (38980)	9,885,097.00	On-Going	August 20, 2024	January 26, 2025	94.49
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MUNICIPAL GOVERNMENT CENTER, BARANGAY NAPACCU PEQUENO, REINA MERCEDES,	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	14,834,346.97	Completed	July 10, 2024	January 23, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BARANGAY SAN SEBASTIAN, RAMON, ISABELA	CHU SAN CONSTRUCTION AND SUPPLY (42350)	2,966,976.35	Completed	July 22, 2024	November 18, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SONGSONG, GAMU, ISABELA	JFO CONSTRUCTION (45159)	6,862,405.87	Completed	August 07, 2024	January 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (CONTINUATION) OF MULTI-PURPOSE BUILDING, BRGY. GANGALAN, SAN MARIANO, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,470,476.08	Completed	July 10, 2024	November 03, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BALLIAO, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,956,038.32	On-Going	July 10, 2024	November 28, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ALICIA NATIONAL HIGH SCHOOL ANNEX, BARANGAY MABINI, ALICIA, ISABELA	MONTE CARLO CONST. CORP. (43574)	9,847,031.66	On-Going	July 10, 2024	December 13, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0168	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN PEDRO TO GANGALAN, SAN MARIANO, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	19,584,394.04	Completed	July 15, 2024	November 09, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. SAN FRANCISCO, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	6,923,019.76	On-Going	August 14, 2024	January 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0170	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUENAVISTA, GAMU, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	6,922,962.72	Completed	August 07, 2024	January 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0171	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, EVACUATION CENTER, BARANGAY PARAISO, CABATUAN, ISABELA	RCPS CONSTRUCTION & GENERAL TRADING (17792)	5,932,822.16	On-Going	August 20, 2024	February 18, 2025	88.75
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DISTRICT 1, REINA MERCEDES, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,949,169.78	Completed	July 23, 2024	November 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0173	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT DARAGUTAN EAST NATIONAL HIGH SCHOOL, BRGY. DARAGUTAN EAST,	YZK BUILDERS (38980)	7,913,684.72	Completed	August 07, 2024	January 12, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF AGUINALDO-RANGAYAN BRIDGE (PHASE 2), NAGUILIAN,	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	15,823,656.67	On-Going	September 03, 2024	February 28, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0175	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF PINACANAUAN RIVER FLOOD CONTROL PROJECT, BARANGAY MALUNO,	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,915.19	Completed	July 23, 2024	April 20, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0176	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF MINANGA FLOOD CONTROL PROJECT, STA. 0+000 - STA. 0+270.20, NAGUILIAN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,678.99	On-Going	December 05, 2024	October 27, 2025	99.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0177	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. LENZON, (STA 0	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,454.33	On-Going	July 30, 2024	June 21, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0178	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL PROJECT, BARANGAY FURAO,	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	96,451,855.56	Completed	September 13, 2024	August 05, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0179	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF PINACANAUAN RIVER FLOOD PROJECT, BRGY. YEBAN	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,990.15	Completed	August 06, 2024	May 02, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0180	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONST/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER, PHASE 2, BARANGAY DALENAT,	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839) / ALGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (55180)	77,164,336.44	Completed	July 17, 2024	May 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0181	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER, BRGY CALACCAB	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839) / ALGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (55180)	77,163,172.60	Completed	July 17, 2024	May 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0182	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVER-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER, BRGYS PISBAKAL	INFINITI CONSTRUCTION AND DEVELOPMENT CORPORATION (52874)	77,157,107.50	Completed	July 23, 2024	May 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0183	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN RIVER, BRGY. CENTRO 3, ANGADA	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: A. DE GUIA CONSTRUCTION) (18228)	77,124,828.15	Completed	July 23, 2024	May 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0184	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONCTROL PROJECT, BRGY MINANGA UPSTR	JWU CONSTRUCTION AND SUPPLY (48659)	95,946,691.09	On-Going	August 29, 2024	July 23, 2025	90.51
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0187	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BINOGTUNGAN, BENITO SOLIVEN, ISABELA	GR8-BUILDERS CONSTRUCTION (51451)	2,940,184.41	Completed	August 07, 2024	November 29, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0188	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, EVACUATION CENTER, BARANGAY CULING EAST, CABATUAN, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	5,935,728.47	Completed	September 02, 2024	February 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0189	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, EVACUATION CENTER, BARANGAY DIAMANTINA, CABATUAN, ISABELA	ALGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (55180)	5,932,778.84	Completed	August 20, 2024	January 27, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0190	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT VILLA LUCBAN ELEMENTARY SCHOOL, BRGY. VILLA LUCBAN, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,955,151.55	Completed	September 02, 2024	December 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0191	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RIZAL, GAMU, ISABELA	JFO CONSTRUCTION (45159)	4,924,550.07	On-Going	August 14, 2024	March 26, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0192	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY COMMUNITY CENTER, BARANGAY DARAMUANGAN SUR, SAN MATEO, ISABELA	D.A. CADELIÑA CONSTRUCTION (29004)	5,912,723.92	Completed	August 20, 2024	February 07, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0193	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SALUCONG BRIDGE (WITH RETAINING WALL), BRGY. SALUCONG, REINA MERCEDES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	14,701,487.70	Completed	September 02, 2024	March 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0194	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MINANGA, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	1,977,279.08	Completed	August 14, 2024	December 08, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0195	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NAGUILIAN CENTRAL SCHOOL, BARANGAY QUEZON, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	1,970,020.60	Completed	September 02, 2024	December 29, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0196	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BARANGAY SAN MARCELO, ANGADANAN, ISABELA	INFINITUM 888 CONSTRUCTION AND DEVELOPMENT CORPORATION (46839)	1,976,241.31	Completed	September 16, 2024	January 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0197	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BARCOLAN, GAMU, ISABELA	4 A'S CONSTRUCTION (9446)	5,929,999.66	On-Going	August 20, 2024	February 20, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0198	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. TALLUNGAN, REINA MERCEDES, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,956,010.44	Completed	August 20, 2024	January 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0199	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DISTRICT 2, GAMU, ISABELA	JFO CONSTRUCTION (45159)	4,431,748.10	Completed	August 05, 2024	December 30, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0200	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, BUENAVISTA	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	144,739,530.55	Completed	August 20, 2024	August 02, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0201	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, DAMMAO SEC	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	144,739,386.58	On-Going	October 16, 2024	September 28, 2025	85.61
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0202	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL STRUCTURE,BRGY DAMMAO (PACKAGE 1), GAMU	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,449,997.05	Completed	August 20, 2024	July 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0203	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL STRUCTURE, BRGY DAMMAO (PACKAGE 2),	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,450,092.96	Completed	August 20, 2024	July 14, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0204	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL STRUCTURE, BRGY DAMMAO (PACKAGE 3), G	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	72,325,003.61	Completed	August 20, 2024	May 28, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0205	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, PACKAGE 2, GUIBANG,	JWU CONSTRUCTION AND SUPPLY (48659)	144,739,916.86	On-Going	August 20, 2024	August 02, 2025	94.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0206	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BARANGAY TALLUNGAN	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,521.14	On-Going	October 09, 2024	September 02, 2025	90.97
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0207	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, TALLUNGAN	JWU CONSTRUCTION AND SUPPLY (48659)	144,739,886.03	On-Going	December 20, 2024	November 30, 2025	90.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0208	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN RIVER, TALLUNGAN SE	JWU CONSTRUCTION AND SUPPLY (48659)	144,739,815.43	On-Going	December 20, 2024	November 30, 2025	99.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0210	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MALUNO SUR BRIDGE, BRGY. MALUNO SUR, BENITO SOLI	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	14,837,954.37	On-Going	November 18, 2024	May 23, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0212	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DICABISAGAN EAST, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,968,570.84	On-Going	November 12, 2024	April 21, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0213	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DIMALICU-LICU, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,968,494.36	On-Going	November 12, 2024	April 21, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0214	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (CONTINUATION) OF MULTI-PURPOSE BUILDING, BRGY. DIDIAN, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,473,720.96	On-Going	November 12, 2024	April 23, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY SAN MIGUEL, RAMON, ISABELA	CHU SAN CONSTRUCTION AND SUPPLY (42350)	1,974,858.94	Completed	September 02, 2024	January 03, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0216	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (CONTINUATION) OF MULTI-PURPOSE BUILDING, BRGY. ALOMANAY, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,473,752.64	On-Going	November 12, 2024	April 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0217	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. CULASI, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,968,443.48	On-Going	November 12, 2024	April 20, 2025	0.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0218	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (CONTINUATION) OF MULTI-PURPOSE BUILDING, BRGY. STA. JACINTA, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,473,756.64	On-Going	November 12, 2024	April 23, 2025	0.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0219	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. ISIDRO, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,958,017.76	On-Going	November 12, 2024	May 05, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0220	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DIMATICAN, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,958,019.00	On-Going	November 12, 2024	May 05, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0221	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. VILLA ROBLES, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,958,093.24	On-Going	November 12, 2024	May 05, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0222	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. DICADYUAN, PALANAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	3,958,010.96	On-Going	November 12, 2024	May 05, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0223	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. ARA, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,967,010.28	On-Going	October 01, 2024	January 27, 2025	0.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0224	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (OLD MUNICIPAL BUILDING), RAMON, ISABELA	MIZRACH'S CONSTRUCTION SERVICES (56082)	9,890,101.12	Completed	September 19, 2024	March 09, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0225	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION (COMPLETION) OF TUROD-BANQUERO BRIDGE, REINA MERCEDES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	192,989,966.10	On-Going	October 04, 2024	December 08, 2025	66.58
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0226	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY DIMALICULICO-DIMASARI, PALANAN, I	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	14,844,063.36	On-Going	November 18, 2024	April 08, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0227	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CENTRO II - BARANGAY CENTRO I, ANGADANAN, ISABELA	INFINITI CONSTRUCTION AND DEVELOPMENT CORPORATION (52874)	9,850,061.92	On-Going	September 17, 2024	December 23, 2024	0.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0228	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION/CONCRETING OF ROAD, BARANGAY CENTRO 1 - CENTRO 2, ANGADANAN, ISABELA	INFINITI CONSTRUCTION AND DEVELOPMENT CORPORATION (52874)	4,925,131.65	On-Going	September 17, 2024	January 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0229	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF GANANO RIVER FLOOD CONTROL, BRGY APANAY DOWNS	JWU CONSTRUCTION AND SUPPLY (48659)	95,302,720.88	On-Going	August 22, 2024	October 12, 2025	97.98
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0230	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL PROJECT, BRGY. UPI	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	95,063,440.60	Completed	August 22, 2024	July 13, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0231	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF GANANO RIVER FLOOD CONTROL PROJECT, BRGY APANAY (STA.	JWU CONSTRUCTION AND SUPPLY (48659)	38,566,585.69	Completed	August 29, 2024	March 25, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BG0232	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MAGAT RIVER FLOOD CONTROL PROJECT, BARANGAY RANG-AY (STA. 0+000 - STA. 0+674	MAV CONSTRUCTION SUPPLY AND POWER DEVELOPMENT (46551)	48,460,675.17	On-Going	October 07, 2024	May 08, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0233	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ROXAS, NAGUILIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	4,945,020.12	On-Going	October 01, 2024	January 30, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0234	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, SAN MARIANO, ISABELA	YZK BUILDERS (38980)	7,914,139.76	On-Going	September 23, 2024	March 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0235	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - REHABILITATION OF MULTI-PURPOSE BUILDING (JUDGE MANUEL T. RESPICIO)BARANGAY TALLUNGAN, REINA M	JAY ARCIE CONSTRUCTION AND SUPPLY (47153)	8,899,571.37	On-Going	October 18, 2024	June 20, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0236	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDINGBRGY. LABINAB GRANDE, REINA MERCEDES, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	7,912,318.24	On-Going	October 01, 2024	March 10, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0237	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM IN VARIOUS LOCATIONS OF ISABELA 2ND LEGISLATIVE DISTRICT AND ISABELA 3RD LEGISLATIVE DISTRICT	CHU SAN CONSTRUCTION AND SUPPLY (42350)	2,879,889.60	Completed	October 03, 2024	February 11, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0238	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - SARAGA BR. (B01175LZ) ALONG NAGUILIAN-SN MARIANO RD,SAN MARIANO, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	19,589,423.52	On-Going	October 21, 2024	June 02, 2025	96.82
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BG0239	OO1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - NAGUILIAN-SN MARIANO RD - (S04770LZ) CHAINAGE 9038 - CHAINAGE 9068, SA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	2,936,490.60	On-Going	October 21, 2024	December 14, 2024	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0240	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD WITH DRAINAGE CANAL AT MUNICIPAL GOVERNMENT CENTER,	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808)	19,584,979.13	Completed	October 21, 2024	February 15, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0241	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF EVACUATION CENTER, BARANGAY MINANGA, SAN MARIANO, I	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	53,064,999.82	On-Going	October 21, 2024	May 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0242	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BARANGAY DISTRICT 2, BENITO SOLIVEN, ISABELA	GR8-BUILDERS CONSTRUCTION (51451)	19,789,955.72	On-Going	October 10, 2024	May 17, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0243	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MUNICIPAL HALL, BRGY. DISTRICT 2, BENITO SOLIVEN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	14,841,997.30	On-Going	October 21, 2024	May 14, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0244	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MUNICIPAL HALL, BARANGAY DISTRICT 2, BENITO SOLIVEN, ISABELA	GR8-BUILDERS CONSTRUCTION (51451)	7,845,858.01	On-Going	October 18, 2024	March 29, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0245	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DISTRICT 2, BENITO SOLIVEN, ISABELA	GR8-BUILDERS CONSTRUCTION (51451)	1,960,127.42	On-Going	October 18, 2024	February 16, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0246	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (NAGUILIAN COMMUNITY CENTER), BRGY. QUEZON, NAGULIAN, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	12,861,998.78	On-Going	October 21, 2024	July 18, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BG0247	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - ACCESS ROAD LEADING TO PALANAN AIRPORT, PALANAN, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,245,618.99	On-Going	December 23, 2024	September 14, 2025	60.15



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0248	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR STREET LIGHTS ALONG NATIONAL ROADS, CAUAYAN-CABATUAN ROAD (S00822LZ) - K0378 + (-542) - K0380 + 329, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	17,197,613.68	Completed	October 21, 2024	February 12, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0249	CSSP-SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR STREET LIGHTS ALONG NATIONAL ROADS, STR BY-PASS ROAD - K0363 + (-827) - K0363 + 027, K0364 + (-1036) - K0364 + 374, K0365 + (-554) - K0365 + 346, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	20,771,505.88	Completed	October 21, 2024	February 26, 2025	100.00
Isabela 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BG0263	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF SOLAR STREET LIGHTS ALONG NATIONAL ROADS, SANTIAGO - TUGUEGARAO ROAD - K0332 + (-242) - K0341 + 964 (S00825LZ), RAMON, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	60,985,655.20	Completed	December 30, 2024	October 10, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0001	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MASAYA NORTE, SAN AGUSTIN, ISABE	NTL BUILDERS AND DEVELOPER (33450)	42,147,840.00	Completed	February 07, 2024	September 10, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0002	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF AGUINALDO FLOOD CONTROL, SECTION 3, CORDON, ISABELA	FNS BUILDERS & ENTERPRISE (38508)	9,636,008.66	Completed	July 01, 2024	November 01, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0003	BASIC INFRASTRUCTURE PROGRAM- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF BARANGAY DINGADING TO BARANGAY RIZAL ROAD, SAN GUILLERMO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	19,599,079.01	Completed	February 26, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0004	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY DIETBAN TO BARANGAY BURGOS ROAD, SAN GUILLERMO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,899,633.71	Completed	February 26, 2024	May 16, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0005	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY CANIGUING TO BARANGAY SAN CARLOS ROAD, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	24,377,293.95	On-Going	February 26, 2024	August 03, 2024	90.41
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0006	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAYAC, JONES, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,950,676.30	Completed	February 26, 2024	June 16, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0007	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DIBULUAN, JONES, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,979,242.00	Completed	March 18, 2024	September 17, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0008	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. FUGU, JONES, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	1,977,978.28	Completed	March 21, 2024	August 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0009	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY WIGAN, CORDON, ISABELA	JTR HI-AXN CONSTRUCTION (48215)	1,979,763.93	Completed	February 26, 2024	June 27, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0010	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NEMMATAN, SAN AGUSTIN, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	4,950,000.00	Completed	February 12, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0011	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SALAY, SAN AGUSTIN, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	4,950,000.00	Completed	March 12, 2024	September 08, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0012	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ANTONIO, SAN AGUSTIN, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,950,000.00	Completed	February 26, 2024	June 06, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0013	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF BARANGAY PALACIAN FLOOD CO	NTL BUILDERS AND DEVELOPER (33450)	62,722,599.34	Completed	March 01, 2024	October 27, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0014	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY RIZAL EAST, SAN ISIDRO, ISABELA, ISABELA	MONTE CARLO CONST. CORP. (43574)	4,950,000.00	Completed	February 26, 2024	May 11, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0015	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (LAND TRANSPORTATION OFFICE), BARANGAY CABARUAN, CAUAYAN CITY, ISABELA	MA TESORO CONSTRUCTION (48638)	3,950,090.74	On-Going	February 26, 2024	July 08, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0016	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY QUIMALABASA SUR, SAN AGUSTIN, ISABELA	JMD-68 BUILDERS (36943)	1,979,155.06	Completed	February 26, 2024	May 21, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0017	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN SEBASTIAN, JONES, ISABELA	DIAMOND J BUILDERS (38868)	1,945,944.00	Completed	February 26, 2024	July 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0018	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DIARAO, JONES, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	1,979,383.41	Completed	February 26, 2024	May 18, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0019	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLA VICTORIA, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	1,949,188.38	Completed	February 26, 2024	June 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0020	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DISIMPIT, JONES, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	1,979,439.96	Completed	March 21, 2024	July 25, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0021	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SANTIAGO CITY BY- PASS ROAD,PACKAGE 1, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	57,026,739.57	On-Going	March 07, 2024	March 06, 2025	56.07
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0022	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BARANGAY MABBAYAD TO BARANGAY BENGUET ROAD, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	12,189,562.51	On-Going	March 13, 2024	June 11, 2024	90.08
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0024	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SOYUNG, ECHAGUE, ISABELA	OROSSET CONSTRUCTION (53768)	2,923,572.79	On-Going	February 29, 2024	July 29, 2024	83.59
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0025	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DALIGAN, JONES, ISABELA	MONTE CARLO CONST. CORP. (43574)	2,969,554.99	Completed	February 26, 2024	May 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0026	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LINAMANAN, JONES, ISABELA	EXTREME BUILDERS (40315)	1,960,227.46	Completed	February 16, 2024	May 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0027	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BARANGAY FUGU FLOOD CONTROL STRUCTURE, SECTION 1, JONES	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (FOR. C.R. DOMINGO CONSTRUCTION, INC.) (2992) / JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FROMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	39,196,994.79	On-Going	February 15, 2024	September 13, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0028	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SANTIAGO CITY BY-PASS ROAD, PACKAGE 2, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	56,124,400.00	Completed	March 04, 2024	March 03, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGE FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-VILLA GONZAGA-NABBUAN ROAD LEADING TO S	NTL BUILDERS AND DEVELOPER (33450)	17,109,820.00	Completed	February 26, 2024	June 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0030	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DUMAWING, JONES, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,977,775.91	Completed	February 29, 2024	May 21, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0031	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY QUEZON (CENTRO NORTE ESTE), CORDON, ISABELA	RBV CONSTRUCTION (48120)	1,979,993.95	Completed	February 26, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0032	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DICAMAY II, JONES, ISABELA	COLBY CONSTRUCTION (33969)	4,949,877.99	Completed	February 26, 2024	August 05, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0033	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SINAOANGAN SUR, SAN AGUSTIN, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	2,924,127.00	On-Going	February 29, 2024	May 21, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0034	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DAPPIG, SAN AGUSTIN, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	2,925,304.87	Completed	February 26, 2024	May 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0036	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANAOAG, CAUAYAN CITY, ISABELA	OROSSET CONSTRUCTION (53768)	1,948,813.30	Completed	February 26, 2024	July 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0037	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAYOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BARINGIN NORTE FLOOD CONTROL	MA TESORO CONSTRUCTION (48638)	70,829,070.00	Completed	March 13, 2024	November 30, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0038	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY AROMIN, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	2,940,089.14	Completed	February 29, 2024	June 02, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0039	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY SAN CARLOS TO SITIO GERMITAN ROAD, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	12,187,505.92	On-Going	March 13, 2024	June 11, 2024	79.69



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0040	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ABULAN, JONES, ISABELA	JTR HI-AXN CONSTRUCTION (48215)	3,959,248.00	Completed	February 26, 2024	July 09, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0041	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MALIGAYA, CAUAYAN CITY, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	19,769,999.82	Completed	June 17, 2024	October 22, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0042	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLA ROSE, SAN GUILLERMO, ISABELA	MA TESORO CONSTRUCTION (48638)	4,950,000.00	Completed	February 26, 2024	September 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0043	: CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES,INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM- ROLL-IT) - RIZAL-SALVADOR-DIVISORIA ROAD LEADING	V.B. MANUBAY CONSTRUCTION (32705)	14,700,000.00	Completed	March 20, 2024	November 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0044	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF ROAD,BARANGAY VILLA MIEMBAN,CORDON,ISABELA	COLBY CONSTRUCTION (33969)	4,901,879.53	Completed	July 08, 2024	November 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0045	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAUAYAN CITY - CABATUAN DIVERSION ROAD, PACKAGE 2, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	77,149,518.13	On-Going	March 13, 2024	September 25, 2024	98.29
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0046	ORGANIZATIONAL OUTCOME 2: PROTECTING LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF CARABATAN CHICA FLOOD CON	MA TESORO CONSTRUCTION (48638)	70,829,070.00	Completed	March 13, 2024	November 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0047	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY BAYON TO BARANGAY MALIGAYA ROAD, CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	19,800,000.00	Completed	February 26, 2024	July 28, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0048	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BARANGAY MANAOAG TO BARANGAY DIANAO ROAD, CAUAYAN CITY, ISABELA	JAN PAOLA CONSTRUCTION INC. (FOR: JAN PAOLA CONSTRUCTION & GENERAL MERCHANDISE) (37193)	19,795,076.10	Completed	March 11, 2024	August 11, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0049	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALAPAT, CORDON, ISABELA	DIAMOND J BUILDERS (38868)	1,979,843.13	Completed	February 26, 2024	August 06, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL IT) - BALINTOCATOC - BANNAWAG NORTE ROAD LE	NTL BUILDERS AND DEVELOPER (33450)	14,590,739.24	On-Going	February 26, 2024	May 28, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0051	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DIPANGIT, JONES, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	1,979,030.46	Completed	February 26, 2024	June 28, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CENTRO 1, SAN GUILLERMO, ISABELA	6J CONSTRUCTION SERVICES (54354)	3,940,391.44	Completed	March 20, 2024	August 12, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0053	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - DIFFUN RD. - K0318 + 309 - K0320 + 000	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	38,992,852.75	Completed	March 13, 2024	August 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0054	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER - CONSTRUCTION OF AMOBOCAN, FLOOD CONTROL PR	MA TESORO CONSTRUCTION (48638)	70,830,035.00	Completed	March 13, 2024	January 03, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT)- VICTORY NORTE-SINILI ROAD LEADING	V.B. MANUBAY CONSTRUCTION (32705)	14,700,000.00	Completed	March 20, 2024	June 20, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0056	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION WORKS FO	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	142,576,141.51	On-Going	May 16, 2024	September 28, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0057	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN MANUEL, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	2,924,960.62	Completed	February 26, 2024	May 30, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0058	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VIRGONEZA, SAN AGUSTIN, ISABELA	EXTREME BUILDERS (40315)	2,969,519.39	Completed	February 26, 2024	May 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0059	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TANGGAL, CORDON, ISABELA	RBV CONSTRUCTION (48120)	1,979,768.23	Completed	March 13, 2024	September 06, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0060	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DINAPIGUE NATIONAL HIGH SCHOOL, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	4,948,840.82	On-Going	February 29, 2024	August 08, 2024	86.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0061	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY BANTAY, JONES, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	4,950,000.00	Completed	March 13, 2024	July 17, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0062	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SINAOANGAN NORTE, SAN AGUSTIN, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	1,980,000.00	Completed	March 21, 2024	July 23, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)- CONSTRUCTION OF ACCESS ROAD LEADING TO DIBULO FALLS, DINAPIGUE ISABELA	COLBY CONSTRUCTION (33969)	19,300,000.00	Completed	March 07, 2024	July 08, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0064	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, JONES, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	2,924,954.66	Completed	February 29, 2024	June 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0065	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LAOAG, SAN AGUSTIN, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	2,925,232.94	Completed	April 08, 2024	August 14, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0066	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ANTONIO, CAUAYAN CITY, ISABELA	MA TESORO CONSTRUCTION (48638)	4,949,999.80	On-Going	February 29, 2024	July 13, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0067	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABARUAN , CAUAYAN CITY, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	5,850,431.80	On-Going	April 24, 2024	August 24, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)- CONSTRUCTION OF ACCESS ROAD LEADING TO SITIO DIPAMINASAN FALLS, BRGY. SAN MIGUEL, EC	JWU CONSTRUCTION AND SUPPLY (48659)	28,939,991.72	Completed	March 07, 2024	August 17, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BH0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)- CONSTRUCTION OF ACCESS ROAD LEADING TO BLUE LAGOON, BRGY. SAN MIGUEL, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	28,939,999.96	Completed	March 07, 2024	August 06, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0070	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BARANGCUAG, JONES, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	1,949,935.51	Completed	March 27, 2024	July 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0071	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ROXAS POB (CENTRO SUR), CORDON, ISABELA	RBV CONSTRUCTION (48120)	1,979,927.32	Completed	March 13, 2024	July 17, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0072	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLA BELLO, JONES, ISABELA	RBV CONSTRUCTION (48120)	1,950,094.27	Completed	March 27, 2024	July 17, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0073	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 1 (POBLACION CENTRO), JONES, ISABELA	DIVINE ROSA MYSTICA CONSTRUCTION INC. (FORMERLY: ROSA MYSTICA CONSTRUCTION) (32846)	1,979,183.69	Completed	February 26, 2024	May 09, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0074	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY OSMENA (CENTRO SUR ESTE), CORDON, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	1,979,910.35	Completed	February 29, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0075	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAGSAYSAY (CENTRO SUR OESTE), CORDON, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	1,979,683.54	Completed	February 29, 2024	July 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0076	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ISABELA STATE UNIVERSITY - JONES CAMPUS, JONES, ISABELA	RBV CONSTRUCTION (48120)	2,944,698.36	Completed	March 27, 2024	July 13, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0077	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO, JONES, ISABELA	JMD-68 BUILDERS (36943)	4,949,162.31	Completed	March 27, 2024	August 02, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0078	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTO DOMINGO, JONES, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	4,950,000.00	Completed	February 29, 2024	September 11, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0079	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTO NINO, SAN AGUSTIN, ISABELA	WBS CONSTRUCTION AND CONSTRUCTION SUPPLY (47485)	4,947,861.82	Completed	March 27, 2024	September 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0080	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NAMNAMA, JONES, ISABELA	RBV CONSTRUCTION (48120)	4,902,238.92	Completed	March 18, 2024	August 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0081	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DIVINAN, JONES, ISABELA	NC CONSTRUCTION (37808)	1,978,996.94	Completed	March 11, 2024	May 31, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0082	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALANNIT, JONES, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	1,980,000.00	On-Going	March 13, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0083	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF SAN JOSE INTEGRATED SCHOOL MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, SANTIAGO CITY, ISABELA	J SY CONSTRUCTION SERVICES (52683)	1,979,914.55	Completed	March 27, 2024	August 02, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0084	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. NABBUAN MULTI-PURPOSE BUILDING, BRGY. NABBUAN, SANTIAGO CITY, ISABELA	J SY CONSTRUCTION SERVICES (52683)	2,969,711.56	Completed	March 13, 2024	July 29, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0085	: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF SINILI ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BRGY. SINILI, SANTIAGO CITY, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	1,979,582.22	Completed	March 18, 2024	July 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0086	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF SANTOS FLOOD CONTROL STRUCTU	V.B. MANUBAY CONSTRUCTION (32705)	115,800,000.00	Completed	March 12, 2024	January 03, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0087	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF ROSARIO NATIONAL HIGH SCHOOL MULTI-PURPOSE BUILDING, ROSARIO, SANTIAGO CITY, ISABELA	DIVINE ROSA MYSTICA CONSTRUCTION INC. (FORMERLY: ROSA MYSTICA CONSTRUCTION) (32846)	1,950,277.48	On-Going	April 29, 2024	September 06, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0088	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF TESDA MULTI-PURPOSE BUILDING - SANTIAGO CITY, BRGY. CALAOCAN, SANTIAGO CITY, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	2,969,509.04	Completed	April 05, 2024	August 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0089	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF SAGANA NATIONAL HIGH SCHOOL MULTI-PURPOSE BUILDING, SAGANA, SANTIAGO CITY, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	2,439,241.35	Completed	April 08, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0090	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF PATUL NATIONAL HIGH SCHOOL MULTI-PURPOSE BUILDING, PATUL, SANTIAGO CITY, ISABELA	MONTE CARLO CONST. CORP. (43574)	2,370,126.63	On-Going	April 08, 2024	August 03, 2024	99.04
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0091	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY TURAYONG, CAUAYAN CITY, ISABELA	OROSSET CONSTRUCTION (53768)	2,924,918.48	Completed	April 08, 2024	August 19, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0092	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MABANTAD, CAUAYAN CITY, ISABELA	MA TESORO CONSTRUCTION (48638)	4,875,200.29	Completed	April 29, 2024	August 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0093	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. LIBERTAD, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,925,488.17	Completed	April 24, 2024	October 18, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0094	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ANDARAYAN, CAUAYAN CITY, ISABELA	OROSSET CONSTRUCTION (53768)	4,875,728.02	On-Going	April 08, 2024	November 03, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0095	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD, BARANGAY VILLAFLO, SAN ISIDRO, ISABELA	MA TESORO CONSTRUCTION (48638)	9,898,296.83	Completed	April 24, 2024	July 31, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0096	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CEBU, SAN ISIDRO, ISABELA	MA TESORO CONSTRUCTION (48638)	9,898,711.63	Completed	April 24, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0097	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BABARAN - STA. CRUZ ROAD, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,890,000.00	Completed	April 24, 2024	July 31, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0099	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SANTIAGO NORTH CENTRAL SCHOOL MULTI-PURPOSE BUILDING, SANTIAGO CITY, ISABELA	VBM CONSTRUCTION CORP. (47723)	2,437,626.36	Completed	April 29, 2024	July 16, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0100	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF SAN JOSE INTEGRATED SCHOOL MULTI-PURPOSE BUILDING, SAN JOSE, SANTIAGO CITY, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	2,437,782.20	Completed	April 22, 2024	July 09, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0101	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. PAPAN ESTE MULTI-PURPOSE BUILDING, BRGY. PAPAN ESTE, JONES, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	2,925,210.71	On-Going	April 29, 2024	August 17, 2024	74.56
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0102	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF BRGY. BATAL MULTI-PURPOSE BUILDING, BATAL, BARANGAY SANTIAGO CITY, ISABELA	VBM CONSTRUCTION CORP. (47723)	3,900,316.79	Completed	April 24, 2024	August 23, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0103	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. BATAL MULTI-PURPOSE BUILDING, BRGY. BATAL, SANTIAGO CITY, ISABELA	VBM CONSTRUCTION CORP. (47723)	3,900,476.80	Completed	May 29, 2024	September 29, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0104	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF QUIMALABASA NORTE FLOOD CONTROL STRUCTURE, SECTION 4, SAN AGUSTIN, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,497,227.44	Completed	March 20, 2024	January 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0105	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRGY. STO. DOMINGO FLOOD CONTROL STRUCTURE, SECTION 4, JONES, ISABELA	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (FOR. C.R. DOMINGO CONSTRUCTION, INC.) (2992) / JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FROMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	96,497,827.29	Completed	March 20, 2024	January 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0106	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF AYOD FLOOD CONTROL STRUCTURE, SECTION 1, DINAPIGUE, ISABELA	COLBY CONSTRUCTION (33969)	96,500,000.00	Completed	April 05, 2024	January 25, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTOR IN PUBLIC FACILITIES	RBV CONSTRUCTION (48120)	2,844,064.66	On-Going	June 10, 2024	November 12, 2024	39.17
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0108	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE SECTION 1, BARANGAY STO. NIÑO, SAN AGUSTIN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,393.25	Completed	April 29, 2024	February 18, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0109	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE SECTION 2, BARANGAY STO. NIÑO, SAN AGUSTIN, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,584.90	Completed	April 29, 2024	February 18, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0110	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BAUTISTA FLOOD CONTROL STRUCTURE, SECTION 2, SAN AGUSTIN, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,400,000.00	Completed	April 15, 2024	February 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0111	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CARULAY, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,875,375.32	Completed	April 29, 2024	September 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0112	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY. LABINAB, CAUAYAN CITY, ISABELA	OROSSET CONSTRUCTION (53768)	4,875,775.54	On-Going	April 29, 2024	August 31, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0113	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DAMMANG WEST FLOOD CONTROL STRUCTURE, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	49,490,000.00	Completed	May 10, 2024	January 03, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0114	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD BRGY. PANGAL NORTE, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,890,000.00	On-Going	May 16, 2024	August 18, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0115	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD BRGY. SAN FABIAN, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,890,000.00	On-Going	June 17, 2024	November 16, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0116	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN FABIAN, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	29,387,716.84	Completed	May 10, 2024	February 08, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0117	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF DIBULUAN FLOOD CONTROL STRUCTURE, SECTION 1,JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	May 16, 2024	March 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0118	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF DIBULUAN FLOOD CONTROL STRUCTURE, SECTION 2,JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 13, 2024	April 04, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0119	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. CAPIRPIRIWAN MULTI-PURPOSE BUILDING, BRGY. CAPIRPIRIWAN, CORDON, ISABELA	JHUERS CONSTRUCTION (51171)	1,950,300.00	Completed	May 29, 2024	August 11, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0120	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. BENGUET,ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,887,242.89	On-Going	June 06, 2024	September 08, 2024	63.06
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0121	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (LIGA NG BARANGAY OFFICE), BARANGAY SAN FABIAN, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	1,957,997.02	Completed	May 16, 2024	September 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0122	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. BUSILELAO, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,937,743.93	Completed	May 29, 2024	September 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0123	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, STA. MONICA - LIBERTAD, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,887,307.11	On-Going	May 16, 2024	August 18, 2024	62.82
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0124	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CANIGUING ROAD, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,887,308.26	Completed	May 16, 2024	August 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0149	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAOAG, SAN AGUSTIN, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	49,500,000.00	Completed	June 06, 2024	November 22, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0150	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NAPALIONG FLOOD CONTROL STRUCTURE, SECTION 2, JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,399,715.44	Completed	May 21, 2024	March 15, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0151	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NAPALIONG FLOOD CONTROL STRUCTURE SECTION 3,JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,399,608.15	Completed	June 13, 2024	April 07, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0152	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), SAN FABIAN, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	65,340,000.00	On-Going	June 13, 2024	March 20, 2025	94.03
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0153	OO1 ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS -SANTIAGO BYPASS RD	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	48,200,475.68	Completed	February 04, 2025	May 25, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0154	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. USOL, JONES, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	29,700,000.00	Completed	May 20, 2024	September 26, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0156	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MABINI FLOOD CONTROL STRUCTURE, SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0157	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC INFRASTRUCTURES/ FACILITIES- CONSTRUCTION OF DIVISORIA FLOOD CONTROL STRUCTURE, SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0158	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CALAO EAST FLOOD CONTROL STRUCTURE, SECTION 1,SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0159	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TUPAX, JONES, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,489,542.98	Completed	June 06, 2024	March 31, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0160	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NAPALIONG FLOOD CONTROL STRUCTURE, JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	88,986,939.82	Completed	June 06, 2024	March 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0161	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DALIBUBON ELEMENTARY SCHOOL, BARANGAY DALIBUBON, JONES, ISABELA	J SY CONSTRUCTION SERVICES (52683)	4,924,642.53	Completed	June 06, 2024	December 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0162	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF JONES CENTRAL SCHOOL CAMPUS 1 MULTI-PURPOSE BUILDING, BARANGAY UNO, JONES, ISABELA	J SY CONSTRUCTION SERVICES (52683)	4,923,152.40	Completed	June 06, 2024	October 30, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0163	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. DALLAO SCHOOL MULTI-PURPOSE BUILDING, BRGY. DALLAO, CORDON, ISABELA	J SY CONSTRUCTION SERVICES (52683)	1,961,005.58	Completed	June 17, 2024	November 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0164	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. GAYONG MULTI-PURPOSE BUILDING, BRGY. GAYONG, CORDON, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,950,123.60	Completed	June 17, 2024	September 27, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0165	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF THE MUNICIPAL DISASTER RISK REDUCTION BUILDING OF MUNICIPALITY OF CORDON, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	4,950,000.00	Completed	June 17, 2024	October 31, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0166	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MASAYA NORTE ELEMENTARY SCHOOL, BARANGAY MASAYA NORTE, SAN AGUSTIN, ISABELA	J SY CONSTRUCTION SERVICES (52683)	4,923,937.33	Completed	June 17, 2024	November 18, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0167	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF ABRA ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BRGY. ABRA, SANTIAGO CITY, ISABELA	NC CONSTRUCTION (37808)	1,950,500.00	On-Going	June 17, 2024	October 25, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0168	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF CALAOCAN ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BRGY. CALAOCAN, SANTIAGO CITY, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,961,275.61	Completed	June 17, 2024	October 20, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0169	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF DIVISORIA ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BRGY. DIVISORIA, SANTIAGO CITY, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,835,412.62	On-Going	July 16, 2024	November 05, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0170	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAGAT, CORDON, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	1,950,100.40	Completed	June 17, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0171	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SAN SEBASTIAN ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BARANGAY SAN SEBASTIAN, JONES, ISABELA	JTR HI-AXN CONSTRUCTION (48215)	4,924,372.28	Completed	June 17, 2024	November 10, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0172	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. TALIKTIK MULTI-PURPOSE BUILDING, BRGY. TALIKTIK, CORDON, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,950,244.61	Completed	June 19, 2024	October 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0173	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF PALACIAN ELEMENTARY SCHOOL MULTI-PURPOSE BUILDING, BRGY. PALACIAN, SAN AGUSTIN, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,960,923.45	Completed	June 17, 2024	October 25, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0174	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. RIZALUNA MULTI-PURPOSE BUILDING, BRGY. RIZALUNA,CORDON, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,950,000.00	Completed	June 06, 2024	September 13, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0175	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. TUROD SUR ,MULTI-PURPOSE BUILDING, BRGY. TUROD SUR,CORDON	G.B. CARLOS CONSTRUCTION (36146)	1,949,863.65	Completed	June 06, 2024	September 28, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0176	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. PALACIAN MULTI-PURPOSE BUILDING, BRGY. PALACIAN, SAN AGUSTIN, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	1,950,300.20	Completed	June 06, 2024	September 25, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0178	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TAGARAN, CAUAYAN CITY, ISABELA	MA TESORO CONSTRUCTION (48638)	4,848,390.00	On-Going	June 13, 2024	July 20, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0179	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN FERMIN, CAUAYAN CITY, ISABELA	MA TESORO CONSTRUCTION (48638)	4,850,788.00	Completed	June 06, 2024	July 13, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0180	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. PANGAL SUR, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,888,639.75	On-Going	June 06, 2024	August 23, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0181	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PUROK 03, BRGY. MINANTE I, CAUAYAN CITY, ISABELA	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	29,677,000.00	On-Going	June 03, 2024	October 10, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0182	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BAUTISTA FLOOD CONTROL STRUCTURE, SECTION 1, SAN AGUSTIN, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	March 25, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0183	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DAPPIG FLOOD CONTROL STRUCTURE, STA. 0+000 - STA. 0+790, SAN AGUSTIN, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	On-Going	June 03, 2024	March 28, 2025	98.59
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0184	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PANANG FLOOD CONTROL STRUCTURE, SECTION 1, SAN AGUSTIN, ISABELA	DALCON CONSTRUCTION (40601)	95,532,318.14	On-Going	June 03, 2024	April 01, 2025	88.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0185	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PAYAC FLOOD CONTROL STRUCTURE, SECTION 2, JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,307,722.36	On-Going	June 19, 2024	April 17, 2025	30.09
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0186	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PONGPONGAN FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,487,840.00	Completed	June 06, 2024	June 12, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0187	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIPANGIT FLOOD CONTROL STRUCTURE, SECTION 3, JONES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	June 13, 2024	April 10, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0188	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. BANNAWAG NORTE MULTI-PURPOSE BUILDING, BRGY. BANNAWAG NORTE, SANTIAGO CITY	J SY CONSTRUCTION SERVICES (52683)	8,884,200.00	Completed	June 06, 2024	December 01, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0189	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARABATAN PUNTA, CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,936,480.16	Completed	June 19, 2024	December 10, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0190	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CATALINA, CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	2,956,229.70	On-Going	June 17, 2024	October 26, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0191	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY, NAGCAMPENGAN, CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,938,540.00	On-Going	June 13, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0192	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PAYAC FLOOD CONTROL STRUCTURE,SECTION 1,JONES,ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,302,924.55	On-Going	June 19, 2024	April 17, 2025	30.03
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0193	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MASAYA SUR FLOOD CONTROL STRUCTURE, SECTION 1, BARANGAY MASAYA SUR, SAN AGUSTIN ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,477,720.00	Completed	May 20, 2024	May 26, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0194	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DISIMPIT FLOOD CONTROL STRUCTURE, JONES, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	72,375,000.00	Completed	May 28, 2024	February 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0195	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DIPANGIT FLOOD CONTROL STRUCTURE, SECTION 2, JONES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	May 20, 2024	March 17, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0196	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DIPANGIT FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	May 24, 2024	March 21, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0197	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF LAOAG FLOOD CONTROL STRUCTURE, STA. 0+000 - STA. 0+790,	V.B. MANUBAY CONSTRUCTION (32705)	96,398,940.00	Completed	June 03, 2024	April 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0198	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT BARANGAY NAMNAMA, JONES, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	49,500,000.00	Completed	June 19, 2024	February 27, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0199	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PUROK 07, BRGY. TAGARAN, CAUAYAN CITY, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	9,884,746.89	Completed	June 17, 2024	October 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0200	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIES PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY FUGU, JONES, ISABELA	VBM CONSTRUCTION CORP. (47723)	4,810,008.29	Completed	July 08, 2024	August 31, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0201	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ANNAFUNAN - MABUHAY ROAD, BRGY. ANNAFUNAN, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,888,080.00	On-Going	June 17, 2024	September 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0202	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF LOCAL ROAD, BRGY. DABUBU GRANDE, SAN AGUSTIN, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	9,900,000.00	Completed	June 19, 2024	September 05, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0203	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MALANNIT FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0204	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF MASAYA NORTE FLOOD CONTROL STRUCTURE SECTION 1 , SAN AGUSTIN ISABELA	DALCON CONSTRUCTION (40601)	95,531,611.25	On-Going	June 17, 2024	June 23, 2025	97.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0205	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ARUBUB FLOOD CONTROL STRUCTURE, STA.0+000 - STA.0+730, JONES ISABELA	DALCON CONSTRUCTION (40601)	96,499,634.76	Completed	June 04, 2024	July 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0206	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF LAOAG FLOOD CONTROL STRUCTURE SECTION 1, SAN AGUSTIN, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	96,485,001.88	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0207	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF BARANGAY 2 FLOOD CONTROL STRUCTURE, SECTION 1 JONES, ISABELA	V.B. MANUBAY CONSTRUCTION (32705) / VBM CONSTRUCTION CORP. (47723)	96,500,000.00	Completed	June 17, 2024	June 23, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0208	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF VIRGONEZA FLOOD CONTROL STRUCTURE, SECTION 4, SAN AGUSTIN, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,500,000.00	Completed	June 13, 2024	April 11, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0209	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PAPAN WESTE FLOOD CONTROL STRUCTURE, SECTION 4, JONES, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	May 20, 2024	March 14, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0210	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF BANTAY FLOOD CONTROL STRUCTURE SECTION 1, JONES ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,475,000.00	Completed	June 13, 2024	June 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0211	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIPANGIT FLOOD CONTROL STRUCTURE, SECTION 4, JONES, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	June 19, 2024	April 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0212	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. NAPALIONG, JONES, ISABELA	VBM CONSTRUCTION CORP. (47723)	4,940,000.00	Completed	June 19, 2024	August 12, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0213	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF BRGY. SAGAT MULTI-PURPOSE BUILDING, BARANGAY SAGAT, CORDON, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	3,949,000.00	Completed	June 17, 2024	November 01, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0214	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MALIGAYA, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,889,420.00	On-Going	June 19, 2024	August 12, 2024	86.84
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0215	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, ROQUE MENOR ST., BRGY. SAN FERMIN - KENSINGTON BRIDGE- BRGY. CABARUAN, CAUAYAN CITY,	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	9,885,670.00	Completed	June 19, 2024	October 26, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0216	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY VILLA CONCEPCION, CAUAYAN CITY ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,887,330.00	On-Going	June 13, 2024	August 30, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0217	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF PAYAC FLOOD CONTROL STRUCTURE, SECTION 3, JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,193,573.30	On-Going	June 13, 2024	April 10, 2025	31.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0218	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DUMAWING FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0219	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF PALACIAN FLOOD CONTROL STRUCTURE, SECTION 1, SAN AGUSTIN, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	On-Going	June 17, 2024	April 15, 2025	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0220	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF DIARAO, FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	96,484,520.00	Completed	June 10, 2024	June 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0221	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF PAYAC FLOOD CONTROL STRUCTURE, STA. 0+000 - STA. 0+700, JONES, ISABELA	COLBY CONSTRUCTION (33969)	95,961,824.95	On-Going	June 13, 2024	April 10, 2025	98.44
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0222	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF ADDALAM FLOOD CONTROL STRUCTURE, PUROK 4, BARANGAY ADDALAM, JONES, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	96,452,294.94	Completed	June 03, 2024	March 31, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0223	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF BARANGAY 1 FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	On-Going	June 19, 2024	June 25, 2025	93.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0224	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF USOL FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	72,374,258.98	Completed	June 03, 2024	June 13, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0225	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ECHAGUE - POBLACION RD. - K0339+(-420) - K0339 + 016	MA TESORO CONSTRUCTION (48638)	5,336,980.31	Completed	June 19, 2024	August 28, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0226	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - JCT. IPIL - QUIRINO BRDY RD. - K0342+1177 - K0343 + 726	MA TESORO CONSTRUCTION (48638)	8,635,368.19	Completed	June 19, 2024	September 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0227	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CAUAYAN - CABATUAN RD. - K0369 +042 - K0369 + 475	MA TESORO CONSTRUCTION (48638)	4,876,478.00	On-Going	June 19, 2024	August 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0228	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 3) INCLUDING FACILITIES, BARANGAY SAN FABIAN,ECHAGUE ISABELA	MA TESORO CONSTRUCTION (48638) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	49,500,000.00	On-Going	June 17, 2024	January 02, 2025	87.88
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0229	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING SAN FABIAN, ECHAGUE, ISABELA	DALCON CONSTRUCTION (40601)	39,600,000.00	On-Going	June 17, 2024	February 17, 2025	98.41
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0230	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY VILLA BELLO, JONES, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	49,500,000.00	Completed	June 17, 2024	February 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0231	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF STA. ISABEL FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	On-Going	June 17, 2024	August 16, 2025	70.52
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0232	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS /FACILITIES - CONSTRUCTION OF STA. ISABEL FLOOD CONTROL STRUCTURE, SECTION 2, JONES, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,500,000.00	Completed	June 17, 2024	August 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0233	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS /FACILITIES - CONSTRUCTION OF MASAYA SUR FLOOD CONTROL STRUCTURE, SECTION 2, BRGY. MASAYA SUR, SAN AGUSTIN, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,500,000.00	On-Going	June 19, 2024	August 18, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0234	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS /FACILITIES - CONSTRUCTION OF LINOMOT FLOOD CONTROL STRUCTURE, SECTION 1, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,499,503.07	Completed	June 03, 2024	August 07, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0235	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF LINOMOT FLOOD CONTROL STRUCTURE, SECTION 2, JONES, ISABELA	DALCON CONSTRUCTION (40601)	96,499,766.88	Completed	June 03, 2024	August 07, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0236	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SINILI FLOOD CONTROL STRUCTURE, SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0237	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NABBUAN FLOOD CONTROL STRUCTURE, SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,397,660.77	On-Going	June 03, 2024	June 09, 2025	99.70
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0238	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF NAGASICAN FLOOD CONTROL STRUCTURE SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	June 09, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0251	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SALAY, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,936,690.00	Completed	June 19, 2024	November 04, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0252	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY VICTORIA, SAN ISIDRO, ISABELA	PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	9,900,000.00	Completed	June 19, 2024	September 08, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0253	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF DICAMAY NATIONAL HIGH SCHOOL MULTI-PURPOSE BUILDING, BARANGAY DICAMAY I, JONES, ISABELA	COLBY CONSTRUCTION (33969)	4,913,300.61	Completed	June 03, 2024	November 01, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0254	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- TERTIARY ROADS- JCT. IPIL - QUIRINO BDRY RD-K0360 + 000 - K0360 + 750	JAY ARCIE CONSTRUCTION AND SUPPLY (47153)	29,390,189.12	Completed	July 08, 2024	November 27, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0255	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - JCT. IPIL - QUIRINO BRDY RD. - K0363 +833 - K0365 + 974	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	47,390,493.31	Completed	June 19, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0256	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF RIZAL NATIONAL HIGH SCHOOL MULTI-PURPOSE BUILDING, RIZAL, SANTIAGO CITY, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	2,944,530.00	Completed	June 24, 2024	December 07, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0257	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - DIFFUN RD. - K0317 + (-714) - K0318 + 309, K0320 + 000 - K0320 + 353	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	49,748,520.84	Completed	June 19, 2024	October 23, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0258	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SLOPE PROTECTION ALONG VILLAGONZAGA- NABBUAN ROAD, VILLAGONZAGA- NABBUAN, SANTIAGO CITY, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	4,939,562.86	Completed	June 19, 2024	October 03, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0262	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY FUGU, ECHAGUE, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	4,875,083.71	On-Going	June 24, 2024	August 17, 2024	75.50
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0263	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUD, SAN ISIDRO, ISABELA	PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	5,909,734.03	Completed	June 24, 2024	January 01, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0264	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING, ISABELA STATE UNIVERSITY - CAUAYAN CAMPUS	MA TESORO CONSTRUCTION (48638)	14,819,124.00	On-Going	July 25, 2024	March 05, 2025	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0265	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. DIGUMASED MULTI-PURPOSE BUILDING, BRGY. DIGUMASED, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,927,000.00	Completed	June 24, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0266	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MAPALAD FLOOD CONTROL STRUCTURES, STA. 0+000 - STA. 0+7	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,500,000.00	Completed	June 19, 2024	April 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BH0267	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SAN FERMIN FLOOD CONTROL D	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: DANYSONS CONSTRUCTION) (25452)	70,759,359.24	On-Going	June 19, 2024	March 20, 2025	83.70
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0268	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CABULAY FLOOD CONTROL STRUCTURE, SECTION 1, SANTIAGO CITY, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	On-Going	June 03, 2024	June 09, 2025	99.09
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0269	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS /FACILITIES - CONSTRUCTION MASAYA CENTRO FLOOD CONTROL STRUCTURE, SECTION 1, SAN AGUSTIN, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 03, 2024	August 23, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0270	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION DABUBU PEQUEÑO FLOOD CONTROL STRUCTURE, STA. 0+000-STA.0+790, SAN AGUSTIN, ISABELA	COLBY CONSTRUCTION (33969)	96,500,000.00	On-Going	June 19, 2024	April 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0272	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OD DIGUMASED FLOOD CONTROL STRUCTURE, STA 0+000 - STA. 0+ 760, DINAPIGUE, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	June 19, 2024	April 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0274	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN FABIAN, ECHAGUE, ISABELA	MA TESORO CONSTRUCTION (48638)	10,859,508.00	Completed	July 25, 2024	January 23, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0275	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. PANANG MULTI-PURPOSE BUILDING, SAN AGUSTIN, ISABELA	VBM CONSTRUCTION CORP. (47723)	1,969,800.00	Completed	July 08, 2024	November 12, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0276	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDING /FACILITIES - CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE, SECTION 2, BARANGAY PALAWAN, SAN GUILLERMO, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	87,802,963.92	Completed	July 05, 2024	September 24, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0277	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF TANGAL FLOOD CONTROL STRUCTURE ,SECTION 1, CORDON, ISABELA CORDON, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,500,000.00	Completed	June 24, 2024	April 29, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0278	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIBULO FLOOD CONTROL STRUCTURE ,SECTION 3, DINAPIGUE,ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	July 08, 2024	September 27, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0279	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIBULO FLOOD CONTROL STRUCTURE, SECTION 4, DINAPIGUE, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	July 08, 2024	September 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0280	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MAPALAD FLOOD CONTROL STRUCTURE, SECTION 1, SAN AGUSTIN, ISABELA	V.B. MANUBAY CONSTRUCTION (32705)	96,203,238.10	On-Going	July 25, 2024	May 22, 2025	96.82
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0281	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - JCT. IPIL - QUIRINO BRDY. RD. - K0358 + 600 - K0359	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	45,269,671.31	Completed	July 08, 2024	December 18, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0282	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES- CONSTRUCTION OF BRIDGE PHASE 2, GUCAB, ECHAGUE, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	On-Going	July 16, 2024	July 16, 2025	87.62
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0283	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS- CAUAYAN - CABATUAN RD - K0370 + (-425) - K0370 + 110	MA TESORO CONSTRUCTION (48638)	11,427,897.45	Completed	August 19, 2024	April 04, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0284	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. AYOD MULTI-PURPOSE BUILDING, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,929,000.00	On-Going	September 02, 2024	December 15, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0285	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (F.L. DY COLISEUM), CAUAYAN CITY, ISABELA	D.A. CADELIÑA CONSTRUCTION (29004)	29,403,525.45	Completed	July 29, 2024	April 06, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0286	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2), VILLA CONCEPTION MALIGAYA AND DISIMURAY, CAUAYAN CITY, ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,909,435.23	On-Going	July 25, 2024	January 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0287	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2) AT BARANGAYS LUMINAB, CATALINA AND SAN LUIS P7, CAUAYAN CITY, ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,909,505.90	On-Going	July 25, 2024	January 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0288	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2) AT BARANGAYS MANAOAG, DIANAO AND DE VERA, CAUAYAN CIITY, ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,909,930.00	On-Going	July 25, 2024	January 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0289	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2) AT BARANGAYS ANDARAYAN, MABANTAD AND NAGCAMPENGAN, CAUAYAN CITY, ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,910,484.78	On-Going	July 25, 2024	January 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0290	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM- CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2) AT BARANGAYS GAGABUTAN,DUMINIT AND BARINGIN NORTE, CAUAYAN CITY,ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,911,534.78	On-Going	July 25, 2024	January 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0291	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM- CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM (LEVEL 2) AT BARANGAYS CARABATAN CHICA,CARABATAN GRANDE AND CARABATAN PUNTA, CAUAYAN CITY ISABELA	J3P CONSTRUCTION AND DEVELOPER CORPORATION (46452)	4,915,734.78	On-Going	September 02, 2024	February 28, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0292	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF BRGY. PLARIDEL MULTI-PURPOSE BUILDING, BRGY. PLARIDEL, SANTIAGO CITY, ISABELA	VBM CONSTRUCTION CORP. (47723)	9,862,644.30	Completed	September 06, 2024	February 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0293	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE- PRIMARY ROADS-SANTIAGO-TUGUEGARAO RD. -K0329 + 911 - K0331+675	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	49,760,197.77	On-Going	August 01, 2024	January 24, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0294	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIMALUADE FLOOD CONTROL STRUCTURE, SECTION 2, DINAPIGUE, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,297,431.08	Completed	August 14, 2024	October 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0295	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE- TERTIARY ROADS- SANTIAGO-BALUARTE- QUIRINO BDRY. - K0326+ 215-K0333+761	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,369,259.82	Completed	August 19, 2024	February 20, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0296	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIMALUADE FLOOD CONTROL STRUCTURE, SECTION 1, DINAPIGUE, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,295,726.13	Completed	October 07, 2024	December 23, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0297	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BUCAL NORTE FLOOD CONTROL STRUCTURE, SECTION 3, DINAPIGUE, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	96,306,713.37	On-Going	October 04, 2024	December 20, 2025	94.06
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0298	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BUCAL NORTE FLOOD CONTROL STRUCTURE, SECTION 4, DINAPIGUE, ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	September 24, 2024	December 10, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0299	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DEDEKKEL FLOOD CONTROL STRUCTURE, SECTION 1, DINAPIGUE ISABELA	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	September 24, 2024	December 10, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0300	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION / APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG SANTIAGO - BALUARTE - QUIRINO BOUNDARY ROAD - K0326 + 200 - K0327 + 223, BARANGAY CALAOCAN, SANTIAGO CITY, ISABELA	CASAN CONSTRUCTION AND TRADING (36085)	2,047,797.00	Completed	September 06, 2024	November 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0301	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - CONSTRUCTION / INSTALLATION / APPLICATION OF SIGNAGE, PAVEMENT MARKINGS AND SIDEWALK ALONG SANTIAGO - BALUARTE - QUIRINO BOUNDARY ROAD - K0327 + 543 - K0328 + 543, BARANGAY BALUART	CASAN CONSTRUCTION AND TRADING (36085)	5,428,591.00	On-Going	September 06, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0303	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - CONSTRUCTION / INSTALLATION / APPLICATION OF SIGNAGE, PAVEMENT MARKINGS AND SIDEWALK ALONG JCT. IPIL - QUIRINO BOUNDARY ROAD - K0364 + 493 - K0365 + 425, BARANGAY MASAYA, SAN AGUST	CASAN CONSTRUCTION AND TRADING (36085)	5,261,676.77	Completed	September 06, 2024	November 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0304	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF FLOOD STRUCTURE, BRGY. DIGUMASED, DINAPIGUE, ISABELA	JHUERS CONSTRUCTION (51171)	4,890,000.00	On-Going	August 16, 2024	December 19, 2024	37.57
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0305	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - JCT. IPIL - QUIRINO BRDY RD. - K0365 + 974 - K0373 + 763	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,462,691.75	Completed	September 06, 2024	June 13, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0306	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - JCT. IPIL - QUIRINO BRDY. RD. - K0352 + 501 - K0352	DALCON CONSTRUCTION (40601) / VBM CONSTRUCTION CORP. (47723)	96,435,029.04	On-Going	August 14, 2024	November 18, 2025	87.81
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0307	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. BUCAL SUR MULTI-PURPOSE BUILDING, BRGY. BUCAL SUR, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,925,000.00	On-Going	August 19, 2024	November 25, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0308	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BRGY. BUCAL NORTE MULTI-PURPOSE BUILDING, BRGY. BUCAL NORTE, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	1,923,000.00	On-Going	September 06, 2024	December 11, 2024	81.01
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0309	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF DINAPIGUE RURAL HEALTH UNIT (RHU), MULTI-PURPOSE BUILDING, DINAPIGUE, ISABELA	MONTE CARLO CONST. CORP. (43574)	2,918,000.00	On-Going	September 06, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0310	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF ISU- RIZAL CAMPUS MULTI-PURPOSE BUILDING, BRGY. RIZAL, SANTIAGO CITY, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	29,689,560.60	On-Going	August 01, 2024	June 24, 2025	64.58
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0311	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SINILI BRIDGE, BRGY. SINILI, SANTIAGO CITY, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	4,933,709.98	Completed	July 24, 2024	December 24, 2024	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0312	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF MASAYA SUR BRIDGE, MASAYA SUR, SAN AGUSTIN, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	9,776,818.00	On-Going	July 24, 2024	November 11, 2024	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0313	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES- CONSTRUCTION OF SINILI BRIDGE, SANTIAGO CITY, ISABELA (PHASE II)	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. (FOR. C.R. DOMINGO CONSTRUCTION, INC.) (2992) / JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FROMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	24,461,219.85	Completed	August 19, 2024	March 11, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0314	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - REHABILITATION OF SINAOANGAN NORTE BRIDGE, SINAOANGAN NORTE, SAN AGUSTIN, ISAB	DALCON CONSTRUCTION (40601)	24,486,006.35	On-Going	August 19, 2024	August 25, 2025	91.32
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0315	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SANTIAGO - BALUARTE - QUIRINO BRDY - K0332 + 759 - K0333 +	NTL BUILDERS AND DEVELOPER (33450)	15,046,924.79	On-Going	August 19, 2024	March 01, 2025	86.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0317	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MUNICIPAL HALL, BRGY. SAN FABIAN, ECHAGUE, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	9,849,500.00	On-Going	September 06, 2024	April 10, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0318	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF 2 - STOREY ISU JONES CAMPUS MULTI-PURPOSE BUILDING, JONES, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	7,412,021.16	On-Going	August 19, 2024	March 12, 2025	23.23
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0319	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF 3 - STOREY ISU- JONES CAMPUS MULTI-PURPOSE BUILDING, JONES, ISABELA	G.B. CARLOS CONSTRUCTION (36146)	3,454,631.30	Completed	September 02, 2024	March 26, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0320	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF PNP AMBALATUNGAN STATION MULTI-PURPOSE BUILDING, BRGY. AMBALATUNGAN, SANTIAGO CITY	VBM CONSTRUCTION CORP. (47723)	9,783,363.05	On-Going	September 02, 2024	February 08, 2025	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BH0321	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - CONSTRUCTION OF DENR MULTI-PURPOSE BUILDING (CENRO PALANAN SUB-OFFICE), CAUAYAN CITY, ISABELA	MDU ENTERPRISES AND CONSTRUCTION (36954)	4,834,502.48	Completed	September 06, 2024	January 16, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0322	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SUSTAINABLE DEVELOPMENT TRAINING CENTER) CAUAYAN CITY, ISABELA	O.U.A. CONSTRUCTION (18995)	14,834,436.86	Completed	September 02, 2024	May 14, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0323	BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS/QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER) BRGY. CABARUAN, CAUAYAN, ISABELA	D'LIMITLESS CIVIL ENGINEERING CONSTRUCTION (51002)	11,867,997.87	Completed	August 19, 2024	February 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0324	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING(SPORTS COMPLEX), MALVAR, SANTIAGO CITY, ISABELA (PHASE 1)	VBM CONSTRUCTION CORP. (47723)	9,886,105.55	On-Going	September 06, 2024	April 03, 2025	0.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0326	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - JCT IPIL-QUIRINO BDY RD - K0350 +1106 - K0352 +250	V.B. MANUBAY CONSTRUCTION (32705)	27,041,944.83	On-Going	September 06, 2024	May 25, 2025	27.83
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0327	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BANNAWAG - BAUTISTA BRIDGE, JONES AND SAN AGUSTIN, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	29,387,878.84	Completed	September 06, 2024	April 04, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BH0328	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - JCT IPIL - QUIRINO BDY RD - K0371+911 - K0371+931	VBM CONSTRUCTION CORP. (47723)	4,887,474.71	On-Going	August 19, 2024	January 30, 2025	51.16
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0329	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY DISTRICT 1, CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	19,588,448.51	On-Going	September 02, 2024	May 31, 2025	96.06
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0330	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING) BARANGAY SAN FABIAN, ECHAGUE, ISABELA	R AN CONSTRUCTION AND CONSTRUCTION SUPPLY (46902)	19,788,412.02	On-Going	September 06, 2024	April 26, 2025	100.00
Isabela 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BH0331	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), CAUAYAN CITY, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	9,885,349.42	Completed	September 02, 2024	March 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0001	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD), ARITAO-QUIRINO ROAD SECTION 3 K0261+040-K0261+350, KASIBU, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	96,498,324.36	Completed	February 16, 2024	April 16, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0002	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, DUPAX DEL SUR BYPASS, NUEVA VIZCAYA, DUPAX DEL SUR, NUEVA VIZCAYA	R.O. BUILDERS & DEVELOPMENT CORPORATION (22393)	44,764,558.70	Completed	February 08, 2024	October 14, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BJ0003	CONVERGENCE & SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO GALINTUJA FALLS AND CANILI LAKE, ALFONSO CASTAÑEDA, NUEVA VIZCAY	PEARL CONSTRUCTION SERVICES (47211)	6,387,906.80	Completed	February 08, 2024	April 10, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BJ0004	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF SURONG CENTRO CIS FLOOD PROTECTION WORKS ALONG TUBO RIVER, KASIBU, NUEVA VIZCAYA	BRG CONSTRUCTION (21931)	37,553,841.26	Completed	February 08, 2024	August 14, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BJ0005	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS : CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF FLOOD CONTROL ALONG STA. FE RIVER, BALETE SECTION, STA. FE, NUEVA VIZCAYA	BRG CONSTRUCTION (21931)	96,499,928.41	Completed	February 16, 2024	December 19, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BJ0006	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF FLOOD CONTROL ALONG BENAY RIVER, PALABOTAN SECTION, DUPAX DEL SUR, NUEVA VIZCAYA	BRG CONSTRUCTION (21931)	96,492,915.54	Completed	February 16, 2024	October 22, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM:BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. FE RIVER, BARANGAY BANGANAN, ARITAO, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	57,899,799.23	Completed	June 10, 2024	February 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0008	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD, K0265+070-K0265+440 KASIBU NUEVA VIZCAYA	HGG BUILDERS & SUPPLY (17824)	106,143,835.53	Completed	February 16, 2024	April 20, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0010	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD K0267+020-K0267+340 KASIBU, NUEVA VIZCAYA	HGG BUILDERS & SUPPLY (17824)	96,492,856.04	Completed	February 16, 2024	April 16, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0011	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD K0267+450-K0267+900 KASIBU, NUEVA VIZCAYA	HGG BUILDERS & SUPPLY (17824)	125,441,728.68	Completed	February 16, 2024	April 30, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0012	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS-TERTIARY ROADS PAPAYA-MALABING-WANGAL-BINUGAWAN-TADJI-RUNRUNO ROAD K0295+817-K0296+000 KASIBU, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	4,542,445.00	Completed	February 08, 2024	March 27, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0013	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS-TERTIARY ROADS PAPAYA-MALABING-WANGAL-BINUGAWAN-TADJI-RUNRUNO ROAD K0297+1744-K0299+024 KASIBU, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	7,486,827.00	Completed	February 08, 2024	March 16, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BJ0015	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD CONTROL ALONG STA. FE RIVER, BONE NORTH SECTION, ARITAO, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / RPP 928 CONSTRUCTION CORPORATION (54820)	96,499,614.17	Completed	February 16, 2024	October 22, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0016	NETWORK DEVELOPMENT-ROAD WIDENING-SECONDARY ROADS, NUEVA VIZCAYA-BENGUET ROAD-K0239+671-K0242+000, ARITAO, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / BIG G BUILDERS (36922)	92,153,061.25	Completed	February 16, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0017	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS, BAMBANG-KASIBU-SOLANO ROAD-K0265+133-K0265+758, ANTUTOT, KASIBU, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	12,477,728.27	Completed	February 08, 2024	May 14, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0018	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD), ARITAO-QUIRINO ROAD, K0262+820-K0263+423 KASIBU, NUEVA VIZCAYA	HGG BUILDERS & SUPPLY (17824)	122,940,930.96	Completed	February 16, 2024	April 30, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BJ0019	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BATO RIVER, BARANGAY LUBLUB, ALFONSO CASTAÑEDA, NUEVA VIZCAYA	L.S.D. CONSTRUCTION & SUPPLIES (8980)	89,938,003.47	Completed	February 16, 2024	January 21, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0020	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION-REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS-TERTIARY ROADS PAPAYA-MALABING-WANGAL-BINUGAWAN-TADJI-RUNRUNO ROAD K0302+000-K0302+050, KASIBU, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	998,561.59	Completed	February 08, 2024	March 04, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0022	001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD, K0243+745-K0243+790, K0244+186-K0244+259, K0244+287-K0244+480 ARITAO, NUEVA VIZCA	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	87,814,463.58	Completed	February 19, 2024	January 02, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0023	001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD, K0246+200-K0246+433 KAYAPA, NUEVA VIZCAYA	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	67,144,568.65	Completed	February 19, 2024	February 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0024	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION-REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGE PAVED ROADS-TERTIARY ROADS BAMBANG-KASIBU-SOLANO RD-K0274+800-K0275+000 KASIBU, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	5,168,129.79	Completed	February 08, 2024	March 30, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0025	001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD, K0243+239-K0243+285, K0243+471-K0243+745 ARITAO, NUEVA VIZCAYA	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	89,743,386.69	Completed	February 19, 2024	January 08, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0026	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) JCT NATL ROAD-BITNONG-BLANCE-N VIZCAYA BDRY RD, K0260+000-K0260+071, K0260+100-K0260+112, K0260+285-K0260+348, K0261+740-K0261+926 DUPAX DEL	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	96,495,270.22	Completed	February 19, 2024	April 19, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0027	001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD, K0242+893-K0243+100 ARITAO, NUEVA VIZCAYA	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	64,654,519.18	Completed	February 19, 2024	February 13, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0028	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD, K0260+580-K0260+970 KASIBU, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,440,503.19	Completed	February 19, 2024	April 21, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0029	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD, K0258+050-K0258+480 KASIBU, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	125,429,463.54	Completed	February 19, 2024	April 20, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0030	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD, K0260+015-K0260+330 KASIBU NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	96,491,551.51	Completed	February 19, 2024	April 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0031	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD, K0258+780-K0258+950 KASIBU, NUEVA VIZCAYA	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	56,438,051.38	Completed	February 19, 2024	January 27, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0032	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT-ROAD WIDENING-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD-K0245+000-K0246+000 BAAN, ARITAO, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	38,631,265.14	Completed	February 08, 2024	August 12, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0033	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. BELANCE NATIONAL HIGH SCHOOL, DUPAX DEL NORTE, NUEVA VIZCAYA	BFT CONSTRUCTION (14424)	4,850,998.30	Completed	February 12, 2024	July 30, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0034	ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BONE SOUTH-CALITLITAN, ARITAO, NUEVA VIZCAYA	C.C. DELA CRUZ CONSTRUCTION (45426)	14,538,150.00	Completed	February 08, 2024	June 05, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-SECONDARY ROADS NUEVA VIZCAYA-BENGUET ROAD, K0238+020-K0239+650 KIRANG ARITAO NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / BIG G BUILDERS (36922)	61,786,746.08	Completed	February 19, 2024	December 31, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0036	NETWORK DEVELOPMENT-ROAD WIDENING-SECONDARY ROADS, NUEVA VIZCAYA-BENGUET ROAD-K0242+000-K0243+000 ARITAO, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	38,465,066.41	Completed	February 08, 2024	July 04, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0037	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY NANSIAKAN, KAYAPA, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	4,838,620.00	Completed	February 12, 2024	July 30, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0038	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY STA. ROSA, STA. FE, NUEVA VIZCAYA	WILLIE'S CONSTRUCTION (34271)	4,842,090.03	Completed	February 12, 2024	July 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0039	ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BONE SOUTH, ARITAO, NUEVA VIZCAYA	C.C. DELA CRUZ CONSTRUCTION (45426)	19,384,000.17	Completed	February 08, 2024	June 01, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0040	ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, NAGCUARTELAN, ARITAO, NUEVA VIZCAYA	C.C. DELA CRUZ CONSTRUCTION (45426)	19,384,200.00	Completed	February 08, 2024	June 01, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0041	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CANABUAN, STA. FE, NUEVA VIZCAYA	WILLIE'S CONSTRUCTION (34271)	4,842,090.00	Completed	February 12, 2024	July 30, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24BJ0043	LOCAL PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES-NATIONAL BUILDING PROGRAM CONSTRUCTION OF DPWH NUEVA VIZCAYA 2ND DEO-MAINTENANCE SECTION BUILDING BRGY. MALASIN, DUPAX DEL NORTE, NUEVA VIZCAYA	PEARL CONSTRUCTION SERVICES (47211)	6,438,793.87	Completed	February 12, 2024	August 09, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0044	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. ANAYO, ARITAO, NUEVA VIZCAYA	BIG G BUILDERS (36922)	4,860,898.82	Completed	February 12, 2024	July 30, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0045	ASSET PRESERVATION REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE AND LANDSLIDE (SECONDARY ROAD) NUEVA-VIZCAYA-BENGUET RD., K0263+200-K0263+350, KAYAPA, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	83,954,815.98	Completed	February 19, 2024	March 17, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0046	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, BAMBANG-KASIBU-SOLANO ROAD, K0284+616-K0284+632, K0286+370-K0286+385, K0286+506-K0286+518, K0287+547-K0287+557, K0292+800-K0292+970, KASIBU,	BIG G BUILDERS (36922)	4,657,823.10	Completed	February 12, 2024	July 09, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0048	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUYASYAS, KAYAPA, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	4,851,020.07	Completed	March 04, 2024	August 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0049	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PINAYAG NATIONAL HIGH SCHOOL, BRGY. PINAYAG, KAYAPA, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	4,851,000.00	Completed	March 04, 2024	August 20, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0050	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALITE, ARITAO, NUEVA VIZCAYA	BIG G BUILDERS (36922)	4,841,100.00	Completed	March 04, 2024	August 20, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0051	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BETI, ARITAO, NUEVA VIZCAYA	BIG G BUILDERS (36922)	4,840,852.50	Completed	March 04, 2024	August 20, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CAROLOTAN ELEMENTARY SCHOOL, BRGY. CAROLOTAN, DUPAX DEL SUR, NUEVA VIZCAYA	PRIME BUILT CONSTRUCTION & SUPPLY (39817)	3,464,902.10	Completed	March 04, 2024	July 01, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0053	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UNIB, STA. FE, NUEVA VIZCAYA	LUCKY A CONSTRUCTION CORPORATION (38293)	4,949,956.71	Completed	March 06, 2024	August 22, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0054	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, SENIOR CITIZEN, BARANGAY BALILING, STA. FE, NUEVA VIZCAYA	PEARL CONSTRUCTION SERVICES (47211)	4,949,917.34	Completed	March 04, 2024	August 20, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0055	SIPAG: FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG MARANG RIVER BARANGAY BETI, ARITAO, NUEVA VIZCAYA	INDUSTRIAL CONTROLS CORPORATION (ICC) (35559)	129,260,223.39	Completed	February 21, 2024	February 06, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0056	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDING/S FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY LUPA, KASIBU, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	4,855,702.50	On-Going	May 23, 2025	February 06, 2026	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0057	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDING/S FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY ABACA, DUPAX DEL SUR, NUEVA VIZCAYA	BIG G BUILDERS (36922)	5,384,832.75	Completed	March 27, 2024	September 12, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0060	(SIPAG)-ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF BAHUNGAY ROAD, PINGKIAN, KAYAPA, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	9,796,483.09	Completed	March 27, 2024	May 27, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0061	(SIPAG)-ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD IN SITIO PADILLA, KINABUAN, DUPAX DEL SUR, NUEVA VIZCAYA	E.T. LATAWAN CONSTRUCTION (13919)	9,798,665.31	Completed	March 27, 2024	May 27, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0063	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) ARITAO-QUIRINO ROAD K0274+378-K0274+770 & K0274+850-K0275+069 KASIBU, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / SCION CONSTRUCTION (33680)	141,853,768.92	Completed	July 11, 2024	July 08, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0064	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) BAMBANG-KASIBU-SOLANO ROAD K0283+031-K0283+481 KASIBU, NUEVA VIZCAYA	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	104,024,259.85	Completed	July 24, 2024	April 19, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0065	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE (TERTIARY ROAD) PAPAYA-MALABING-WANGAL-BINUGAWAN-TADJI-RUNRUNO RD. K0310+191-K0311+077 KASIBU, NUEVA VIZCAYA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	21,696,615.83	Completed	July 24, 2024	January 19, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0067	(SIPAG)-ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD IN SITIO OLIEWEG, MAPAYAO, KAYAPA, NUEVA VIZCAYA	GEOLAR CONSTRUCTION SERVICES (56455)	9,799,526.96	Completed	March 27, 2024	May 27, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0068	(SIPAG)-ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD BARANGAY MALICO, STA. FE, NUEVA VIZCAYA	LUCKY A CONSTRUCTION CORPORATION (38293)	9,799,968.41	Completed	March 27, 2024	May 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0071	24BJ0071: CONVERGE AND SPECIAL SUPPORT PROGRAM RAINWATER COLLECTOR SYSTEM A. KIRANG BARANGAY HALL, BRGY. KIRANG, ARITAO, NUEVA VIZCAYA B. KIRANG ELEMENTARY SCHOOL, BRGY. KIRANG, ARITAO, NUEVA VIZCAYA C. BONE SOUTH ELEMENTARY SCHOOL, BRGY. BONE SOUTH	Q.C.D. CONSTRUCTION AND SUPPLY (37537)	2,835,652.51	Completed	April 08, 2024	August 05, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0072	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BUILDING BRGY. TADJI, KASIBU, NUEVA VIZCAYA	N-J CONSTRUCTION (43941)	2,918,167.78	On-Going	May 23, 2025	December 18, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BJ0077	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-SECONDARY ROADS NUEVA VIZCAYA-BENGUET RD-K0265+720-K0266+500, KAYAPA, NUEVA VIZCAYA	JDTS CONST. CORPORATION (39430)	29,740,829.52	Completed	April 08, 2024	December 16, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0078	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE IN BARANGAY VILLAFLORES, STA. FE, NUEVA VIZCAYA	TAMRHEY CONSTRUCTION (53202)	9,799,985.11	Completed	April 08, 2024	January 09, 2025	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0079	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY STA. MARIA, DUPAX DEL SUR, NUEVA VIZCAYA	TAMRHEY CONSTRUCTION (53202)	5,376,148.17	Completed	April 08, 2024	September 24, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0080	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY DARAPIDAP, ARITAO, NUEVA VIZCAYA	N-J CONSTRUCTION (43941)	4,860,900.31	Completed	April 08, 2024	September 24, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0081	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BLISS BARANGAY MANGAYANG, DUPAX DEL SUR, NUEVA VIZCAYA	MT. LAND CONSTRUCTION (48738)	4,381,561.67	Completed	April 08, 2024	September 04, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0082	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING KAYAPA, NUEVA VIZCAYA	PEARL CONSTRUCTION SERVICES (47211)	9,692,099.75	Completed	April 08, 2024	November 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0083	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING DUPAX DEL NORTE NATIONAL HIGH SCHOOL, DUPAX DEL NORTE, NUEVA VIZCAYA	BFT CONSTRUCTION (14424)	4,943,324.20	Completed	April 08, 2024	September 24, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0084	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. CANAREM, ARITAO, NUEVA VIZCAYA	BFT CONSTRUCTION (14424)	4,856,480.02	Completed	April 08, 2024	September 24, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0085	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES REHABILITATION OF MUNICIPAL COVERED COURT ALFONSO CASTAÑEDA, NUEVA VIZCAYA	E.A. PADILLA BUILDERS (36028)	9,671,773.32	Completed	April 08, 2024	November 03, 2024	100.00
Nueva Vizcaya 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BJ0086	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING KASIBU, NUEVA VIZCAYA	N-J CONSTRUCTION (43941)	19,404,001.19	On-Going	May 23, 2025	May 17, 2026	46.61
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS SECONDARY ROADS, NUEVA VIZCAYA-IFUGAO RD K0289 + 054 K0290 + 495	R.O. BUILDERS & DEVELOPMENT CORPORATION (22393)	27,274,380.00	Completed	February 20, 2024	July 08, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS - BAMBANG-KASIBU-SOLANO RD K0319 + (-973)- K0319+(-827), K031	DALCON CONSTRUCTION (40601)	26,955,880.00	Completed	February 13, 2024	August 02, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SPECIAL ROAD FUND MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND INSTALL ZEBRA PEDESTRIAN CROSS	G.M. PAJARILLAGA CONSTRUCTION & SUPPLY (21760)	2,420,233.78	Completed	March 25, 2024	May 23, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0006	ORGANIZATIONAL OUTCOME 1 ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT-ROAD WIDENING-TERTIARY ROADS - BAGABAG, DIV. RD. K0284+205-K0284+480, K0285+472 - K0286+000, BAGABAG, NUEVA VIZCAYA	R.O. BUILDERS & DEVELOPMENT CORPORATION (22393)	17,003,980.00	Completed	June 03, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0007	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 2) AL	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	January 25, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0008	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 7) AL	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	January 25, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0009	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 3) AL	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	April 11, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BI0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM (TRIP)- JCT. DAANG MAHARLIKA-MASOC-AMBAGUIO ROAD LEADING TO MT. PULAG NATIONAL	N-J CONSTRUCTION (43941)	2,450,000.00	Completed	February 20, 2024	April 29, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BI0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM (TRIP)-ACCESS ROAD LEADING TO LOWER MAGAT ECOTOURISM PARK, DIADI, NUEVA VIZCA	E.M. BAYATAN CONSTRUCTION (21332)	2,421,256.16	Completed	February 14, 2024	April 23, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0014	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 4) AL	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	April 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0015	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 8) AL	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 21, 2024	April 10, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0016	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 9) ALONG	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	April 25, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEM REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG SANTA CRUZ RIVER, BARANGAY SALINAS, BAMBANG, NU	V.B. MANUBAY CONSTRUCTION (32705)	49,000,000.00	Completed	February 16, 2024	October 03, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0020	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA FE RIVER,BARANG	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	February 16, 2024	January 02, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0021	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS) PACKAGE 6) ALONG MAGAT RIVER	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	February 15, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0025	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAGAT RIVER	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	February 16, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ANTONIO SOUTH, BAMBANG, NUEVA VIZCAYA	WINRO CONSTRUCTION (51909)	4,950,000.00	Completed	February 20, 2024	August 17, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. BARAT, BAMBANG, NUEVA VIZCAYA	TAMRHEY CONSTRUCTION (53202)	2,475,000.00	Completed	February 20, 2024	June 18, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TUAO NORTH, BAGABAG, NUEVA VIZCAYA	ACES CONSTRUCTION MATERIALS TRADING (46690)	4,950,000.00	Completed	February 20, 2024	September 12, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SPECIAL ROAD FUND MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING	MIGHTY CONSTRUCTION & SUPPLY (34278)	2,705,180.83	Completed	March 25, 2024	May 23, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BI0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT) POBLACION-BACLAS	GEOLAR CONSTRUCTION SERVICES (56455)	9,800,000.00	Completed	February 20, 2024	August 19, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS - BAMBANG-KASIBU-SOLANO RD K0330 + 709 K0331 + 144, K0341 +	DALCON CONSTRUCTION (40601)	39,200,000.00	Completed	February 20, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0032	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS PAPAYA MALABING WANGAL BINUGAWAN TADJI RUNRUNO RD K0312 +300 K0313+535	MONTE CONSTRUCTION & SUPPLY (19474)	24,500,000.00	Completed	February 20, 2024	July 09, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0033	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM BRIDGE RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - COLOCOL BR. 2 (B01245LZ) ALONG DAANG MAHARLIKA BY-PASS RD.BAYOMBONG, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601)	14,700,000.00	Completed	February 21, 2024	April 24, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0034	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE (FCDS PACKAGE 5) ALONG MAGAT RIVER,	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	February 16, 2024	January 25, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DECABBACAN, DIADI, NUEVA VIZCAYA	TAMRHEY CONSTRUCTION (53202)	4,950,000.00	Completed	February 20, 2024	August 17, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0037	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF FLOOD CONTROL STRUCTU	DALCON CONSTRUCTION (40601)	49,000,000.00	Completed	February 13, 2024	September 30, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0038	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF FLOOD CONTROL STRUCT	V.B. MANUBAY CONSTRUCTION (32705)	49,000,000.00	Completed	February 16, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0039	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEM CONSTRUCTION OF MANAMTAM FLOOD CONTROL ALONG MATUNO RIVER (SECTION 2)	DALCON CONSTRUCTION (40601)	49,000,000.00	Completed	February 13, 2024	September 29, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0040	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BAMBANG CUPAS CIS CANAL LINING AND FLOOD	N-J CONSTRUCTION (43941)	19,600,000.00	Completed	February 21, 2024	September 08, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0041	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BAKIR FLOOD CONTROL STRUCTURE ALONG LAMUT	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	April 02, 2024	February 16, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0042	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS BAMBANG-KASIBU-SOLANO RD K0320+029- K0321+250	DALCON CONSTRUCTION (40601)	49,000,000.00	Completed	February 13, 2024	September 15, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BARANGA	JURIS CONSTRUCTION & BUILDERS (37443)	9,800,000.00	Completed	March 04, 2024	July 01, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD	E.M. BAYATAN CONSTRUCTION (21332)	4,900,000.00	Completed	March 08, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONCRETING OF ROAD SALINAS MAPAYAO RD, BRGY. SALINAS	FOURKIDS CONSTRUCTION (51047)	9,900,000.00	Completed	March 04, 2024	October 08, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. BAYOMBONG CENTRAL SCHOOL, BAYOMBONG, NUEVA VIZ	TAMRHEY CONSTRUCTION (53202)	5,445,000.00	Completed	March 04, 2024	August 30, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0048	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF BULIWAO FLOOD CONTROL STRUCTURE, AN	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,500,000.00	Completed	April 02, 2024	February 16, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCT	DALCON CONSTRUCTION (40601)	89,745,000.00	Completed	March 08, 2024	January 13, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCT	DALCON CONSTRUCTION (40601)	89,745,000.00	Completed	March 08, 2024	January 13, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCT	DALCON CONSTRUCTION (40601)	91,675,000.00	Completed	March 08, 2024	January 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BINTAWAN SUR, VILLAVERDE, NUEVA VIZCAYA	Q.C.D. CONSTRUCTION AND SUPPLY (37537)	4,950,000.00	Completed	March 18, 2024	December 12, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA CRUZ, BAGABAG, NUEVA VIZCAYA	MIGHTY CONSTRUCTION & SUPPLY (34278)	4,950,000.00	Completed	March 18, 2024	September 13, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PD GALIMA, SOLANO, NUEVA VIZCAYA	BENSON BUILDERS (36283)	3,960,000.00	Completed	March 18, 2024	August 14, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0055	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MAGAT RIVER,	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	March 27, 2024	February 14, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0056	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG	DALCON CONSTRUCTION (40601)	96,500,000.00	Completed	March 08, 2024	January 26, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE	DALCON CONSTRUCTION (40601)	91,675,000.00	Completed	March 08, 2024	January 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE	DALCON CONSTRUCTION (40601)	89,745,000.00	Completed	March 08, 2024	January 19, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUC	DALCON CONSTRUCTION (40601)	93,605,000.00	Completed	March 08, 2024	January 20, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUC	DALCON CONSTRUCTION (40601)	89,745,000.00	Completed	March 08, 2024	January 27, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0061	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF STA. LUCIA FLOOD CONTROL ALONG LAMUT RIV	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	April 02, 2024	February 26, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0062	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF NALUBBUNAN FLOOD CONTROL STRUCTURE ALONG	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	March 25, 2024	February 11, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0063	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF TUAO NORTH-TUA	V.B. MANUBAY CONSTRUCTION (32705)	96,500,000.00	Completed	April 02, 2024	February 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0064	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE AND LANDSLIDE TERTIARY ROADS PAPAYA-MALABING-WANGAL- BINU	BRG CONSTRUCTION (21931)	44,100,000.00	Completed	May 08, 2024	February 09, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BLDG. BRGY. MAGAPUY	BENSON BUILDERS (36283)	3,465,000.00	Completed	April 12, 2024	August 19, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BLDG., BRGY. ALIAGA	N-J CONSTRUCTION (43941)	4,950,000.00	Completed	April 12, 2024	October 08, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, SOLANO NORTH ELEMENTARY SCHOOL, BARANGAY OSMEÑA, SOLANO	PRIME BUILT CONSTRUCTION & SUPPLY (39817)	4,950,000.00	Completed	April 12, 2024	December 16, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM : BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF DRAINAGE CANAL, POBLACION (PHASE 1)	C.D.J. BUILDERS & CONSTRUCTION SUPPLIES (30347)	29,700,000.00	Completed	April 12, 2024	December 20, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0069	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROAD DM JCT-MALASIN ROAD K0248+(-462) - K0250+1224	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	Completed	May 06, 2024	March 03, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BLDG., BRGY. ALMAGUER SOUTH	N-J CONSTRUCTION (43941)	4,950,000.00	Completed	May 21, 2024	January 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BLDG., SALINAS NATIONAL HIGH SCHOOL, BRGY. SALINAS	GEOLAR CONSTRUCTION SERVICES (56455)	2,970,000.00	Completed	May 08, 2024	October 19, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STA. ROSA	MT. LAND CONSTRUCTION (48738)	4,950,000.00	Completed	May 08, 2024	November 21, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEM BAMBANG, BAYOMBONG, QUEZON, VILLAVERDE, NUEVA VIZCAYA	MIGHTY CONSTRUCTION & SUPPLY (34278)	2,895,000.00	Completed	May 08, 2024	October 19, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BI0077	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF SAN FERNANDO SECTION 2, BA	CITRUS COUNTRY CONSTRUCTION (43004)	49,000,000.00	Completed	May 16, 2024	December 28, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BLDG., BRGY. BUTAO, DIADI, NUEVA VIZCAYA	MIZRACH'S CONSTRUCTION SERVICES (56082)	3,465,000.00	Completed	May 15, 2024	December 20, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0087	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BLDG., BRGY. IPIL CUNEG, BAYOMBONG, NUEVA VIZCAYA	CRES CONSTRUCTION AND SUPPLY (46716)	4,950,000.00	Completed	June 10, 2024	December 06, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0088	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAMBANG, NUEVA VIZCAYA	GERCEL CONSTRUCTION AND DEVELOPMENT GROUP INC. (FORMERLY: GERCEL CONSTRUCTION) (26541)	49,500,000.00	Completed	July 01, 2024	August 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0091	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS DAANG MAHARLIKA BY PASS RD K0265+(-373) K0267+248	NTL BUILDERS AND DEVELOPER (33450)	96,500,000.00	Completed	August 09, 2024	August 18, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF DRAINAGE CANAL, POBLACION, BAMBANG, NUEVA VIZCAYA (PHASE 2)	C.D.J. BUILDERS & CONSTRUCTION SUPPLIES (30347)	29,700,000.00	Completed	July 09, 2024	March 03, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BI0098	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS SECONDARY ROADS NUEVA VIZCAYA IFUGAO RD K0283+ (-463)- K0283+073, K0284+365-K0289+010	WILLIAM UY CONSTRUCTION CORPORATION (560)	144,750,000.00	Completed	August 01, 2024	July 28, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0099	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTIPURPOSE BLDG., BRGY MANAMTAM, BAMBANG, NUEVA VIZCAYA	N-J CONSTRUCTION (43941)	4,950,000.00	Completed	July 09, 2024	January 04, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0100	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BAMBANG, NUEVA VIZCAYA	TRIPLE P CONSTRUCTION (31616)	24,750,000.00	Completed	July 03, 2024	April 29, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0101	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING AND OTHER IMPROVEMENTS WITHIN THE CAPITOL COMPOUND, BESIDE THE NUEVA VIZCAYA CONVENTION CENTER IN BAYOMBONG, NUEVA	AMBAGUIO BUILDERS (34822)	19,800,000.00	Completed	July 03, 2024	June 10, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0102	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE FACILITY, (NUEVA VIZCAYA STATE UNIVERSITY SPORTS COMPLEX), BAYOMBONG, NUEVA VIZCAYA	BRG CONSTRUCTION (21931)	29,700,000.00	Completed	July 03, 2024	June 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0103	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BLDG., BRGY. HOMESTEAD, BAMBANG, NUEVA VIZCAYA	TRIPLE P CONSTRUCTION (31616)	1,980,000.00	Completed	July 22, 2024	October 19, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0104	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BLDG., BRGY. BUAG, BAMBANG, NUEVA VIZCAYA	FOURKIDS CONSTRUCTION (51047)	1,980,000.00	Completed	July 22, 2024	November 04, 2024	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN	JDTS CONST. CORPORATION (39430)	4,950,000.00	Completed	October 16, 2024	June 30, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0110	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTIPURPOSE BLDG. TESDA BLDG., BAYOMBONG, NUEVA VIZCAYA	JDTS CONST. CORPORATION (39430)	19,800,000.00	Completed	August 28, 2024	June 02, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0111	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, NUEVA VIZCAYA STATE UNIVERSITY, BAMBANG CAMPUS, BAMBANG, NUEVA VIZCAYA	TRIPLE P CONSTRUCTION (31616)	19,800,000.00	Completed	August 20, 2024	May 10, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0112	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LA TORRE SOUTH,	MAYHALIGUE CONSTRUCTION & SUPPLY INC. (FORMERLY:MA (29586)	9,900,000.00	Completed	October 28, 2024	May 25, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0114	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTIPURPOSE BLDG., BAMBANG, NUEVA VIZCAYA PHASE II	GERCEL CONSTRUCTION AND DEVELOPMENT GROUP INC. (FORMERLY: GERCEL CONSTRUCTION) (26541)	46,530,000.00	On-Going	October 10, 2024	May 03, 2026	51.50
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0115	REHABILITATION OF BANK PROTECTION ALONG MAGAT RIVER, MACATE SECTION (PHASE 1), BAMBANG, NUEVA VIZCAYA	KAEL CONSTRUCTION AND SUPPLY (49152)	43,425,000.00	Completed	August 20, 2024	May 20, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0116	REHABILITATION OF BANK PROTECTION ALONG MAGAT RIVER, MACATE SECTION (PHASE 2), BAMBANG, NUEVA VIZCAYA	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	53,075,000.00	Completed	August 20, 2024	June 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0131	REHABILITATION OF BANK SLOPE PROTECTION ALONG SAN FERNANDO ABIAN RIVER, BAMBANG, NUEVA VIZCAYA	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	96,500,000.00	Completed	October 10, 2024	August 02, 2025	100.00
Nueva Vizcaya District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BI0150	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES COMPLETION OF MULTI-PURPOSE BLDG., BAMBANG, NUEVA VIZCAYA, PHASE II	GERCEL CONSTRUCTION AND DEVELOPMENT GROUP INC. (FORMERLY: GERCEL CONSTRUCTION) (26541)	74,250,000.00	On-Going	October 29, 2024	March 09, 2026	52.30
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0001	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIODOL ROAD, BARANGAY DIODOL, AGLIPAY, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,949,982.82	Completed	February 08, 2024	April 03, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0002	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RANG-AYAN ROAD, BARANGAY RANG-AYAN, AGLIPAY, QUIRINO	NC CONSTRUCTION (37808)	4,946,641.74	Completed	February 08, 2024	April 01, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0003	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ALICIA ROAD, BARANGAY ALICIA, AGLIPAY, QUIRINO	JIT BUILDERS (42012)	4,947,743.75	Completed	February 08, 2024	April 15, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0004	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SAN MARTIN ROAD, BARANGAY SAN MARTIN, MADDELA, QUIRINO	JURIS CONSTRUCTION & BUILDERS (37443)	4,946,958.26	Completed	February 08, 2024	April 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0005	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CALAOCAN ROAD, BARANGAY CALAOCAN, CABARROGUIS, QUIRINO	ACES 3 CONSTRUCTION (50580)	4,795,795.65	Completed	February 08, 2024	April 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0006	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DINGASAN ROAD, BARANGAY DINGASAN, CABARROGUIS, QUIRINO	A COLOMA CONSTRUCTION (46296)	4,796,959.82	Completed	February 08, 2024	March 31, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0007	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NAGABGABAN ROAD, BARANGAY NAGABGABAN, AGLIPAY, QUIRINO	JHUERS CONSTRUCTION (51171)	4,947,934.61	Completed	February 08, 2024	April 06, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0008	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF MACATE ROAD, BARANGAY MACATE, DIFFUN, QUIRINO	SCR CONSTRUCTION AND ENTERPRISES (44707)	4,947,972.41	Completed	February 08, 2024	April 13, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0009	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DEL PILAR ROAD, BARANGAY DEL PILAR, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	4,920,298.16	Completed	February 08, 2024	April 25, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) DIVISORIA SUR -SAN SALVADOR-DUNGO-ROAD CO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	14,685,731.92	Completed	February 12, 2024	July 02, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0011	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SAN SALVADOR ROAD, BARANGAY SAN SALVADOR, MADDELA, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,992.07	Completed	February 12, 2024	May 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0012	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF VILLA NORTE ROAD, BARANGAY VILLA NORTE, MADDELA, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,949.23	Completed	February 12, 2024	May 21, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO KIMMALUGONG FALLS, JOSE ANCHETA, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	19,279,616.14	Completed	February 23, 2024	March 13, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO NAPIPIWONGAN, MABO AND DIBIWEN FALLS, AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	14,671,910.14	Completed	February 12, 2024	December 09, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO BANTAY LAKAY IN CALAOCAN, CABARROGUIS, QUIRINO	A COLOMA CONSTRUCTION (46296)	14,257,742.21	Completed	February 08, 2024	November 10, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0016	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BALAGBAG ROAD, BARANGAY BALAGBAG, DIFFUN, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,800.90	Completed	February 12, 2024	April 09, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0017	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ADRIS MAIN CANAL SERVICE ROAD, BARANGAY VILLA PAGADUAN, AGLIPAY, Q	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	35,492,070.79	Completed	February 12, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO GOVERNOR'S RAPIDS, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	14,697,714.11	Completed	February 12, 2024	June 24, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0019	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DIDUYON ROAD, BARANGAY DIDUYON, MADDELA, QUIRINO	JURIS CONSTRUCTION & BUILDERS (37443)	4,796,978.03	Completed	February 08, 2024	April 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0020	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PINARIPAD SUR ROAD, BARANGAY PINARIPAD SUR, AGLIPAY, QUIRINO	NC CONSTRUCTION (37808)	4,792,462.62	Completed	February 08, 2024	April 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0021	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF GUNDAWAY ROAD, BARANGAY GUNDAWAY, CABARROGUIS, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,914,272.52	Completed	February 12, 2024	June 30, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0022	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF YSMAEL ROAD, BARANGAY YSMAEL, MADDELA, QUIRINO	ACES 3 CONSTRUCTION (50580)	4,796,620.79	Completed	February 08, 2024	April 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0023	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ZAMORA ROAD, BARANGAY ZAMORA, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	4,801,139.12	Completed	February 08, 2024	April 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO PEDLISAN FALLS, MADDELA, QUIRINO	JMD-68 BUILDERS (36943)	19,283,732.80	Completed	February 23, 2024	December 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO EAGLE'S BEAK - BATUMBAKET, DIFFUN, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	14,256,125.85	Completed	February 16, 2024	December 22, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0026	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZAMORA ELEMENTARY SCHOOL, ZAMORA, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	4,801,287.03	Completed	February 13, 2024	July 08, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0027	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - DUMABATO - BALLIGUI RD - K0373+836 - K0374+933, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	62,719,967.99	Completed	June 04, 2024	February 12, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL IT) PALACIAN-VICTORIA ROAD CONNECTING LOOM WE	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	14,258,465.99	Completed	February 13, 2024	July 02, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0029	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN BENIGNO ROAD, BARANGAY SAN BENIGNO, AGLIPAY, QUIRINO	JURIS CONSTRUCTION & BUILDERS (37443)	4,947,930.93	Completed	February 08, 2024	November 04, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BK0030	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN FRANCISCO CIS GABION PROTECTION WORKS ALONG MAIN CANAL, AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	19,594,188.04	Completed	February 16, 2024	September 11, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT) RAMOS - SAN RAMON ROAD CONNECTING FEEDS	JMD-68 BUILDERS (36943)	14,668,444.42	Completed	February 16, 2024	August 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0037	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0358+390 - K0358+520, AGLIPAY, QUIRINO	JMD-68 BUILDERS (36943)	2,586,582.54	Completed	February 16, 2024	March 26, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0038	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF NATIONAK ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - DUMABATO-BALLIGUI RD - K0375+758 -K0376+520, K0376+580-K0377+140, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	18,549,697.11	Completed	February 16, 2024	October 26, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP) ACCESS ROAD LEADING TO ASAKLAT CAVES, NAGTIPUNAN, QUIRINO	JMD-68 BUILDERS (36943)	14,697,598.36	Completed	February 28, 2024	November 13, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - DIBUL - GAMIS ROAD CONNECTING FOSSI	KMD BUILDERS AND CONST. SUPPLY (33971)	9,671,734.42	Completed	February 28, 2024	May 25, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO MARIA ANGELA FALLS, MADDELA, QUIRINO	JMD-68 BUILDERS (36943)	4,757,846.63	Completed	February 28, 2024	October 31, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO GANANO FALLS, DIFFUN, QUIRINO	JURIS CONSTRUCTION & BUILDERS (37443)	14,247,340.16	Completed	March 11, 2024	March 01, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0043	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, DON MARIANO PEREZ, DIFFUN, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,800,813.31	Completed	March 11, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0044	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, RICARTE SUR, DIFFUN, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,948,474.78	Completed	March 11, 2024	May 06, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0045	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, ISIDRO PAREDES, DIFFUN, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,977.33	Completed	March 11, 2024	May 04, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0046	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, DIVISORIA NORTE, MADDELA, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,799,926.09	Completed	March 11, 2024	May 04, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 CP	24BK0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) MALDANUM - SAN BERNABE ROAD CONNECTING	JHUERS CONSTRUCTION (51171)	9,501,875.85	Completed	March 11, 2024	June 24, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0048	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF PROVINCIAL DIRECTOR'S QUARTER, SAN LEONARDO, AGLIPAY, QUIRINO	JHUERS CONSTRUCTION (51171)	1,979,988.83	Completed	March 11, 2024	May 28, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0049	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - DUMABATO-BALLIGUI RD - K0373+836 -K0374+000, K0375+000-K0376+000, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	20,759,267.63	Completed	March 27, 2024	June 19, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0050	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OR ROAD, GUNDAWAY, CABARROGUIS, QUIRINO (PHASE 1)	KMD BUILDERS AND CONST. SUPPLY (33971)	4,800,097.70	Completed	March 27, 2024	May 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0051	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) K0323+003 - K03223+746, DIFFUN, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	25,480,641.65	Completed	April 08, 2024	July 11, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF DPWH MULTI-PURPOSE BUILDING, MANGANDINGAY, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	4,801,490.77	Completed	April 08, 2024	September 28, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0053	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, QUIRINO GENERAL HIGH SCHOOL, ZAMORA, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	1,979,866.72	Completed	April 08, 2024	July 19, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0054	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0365+957 - K0367+602, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	32,041,099.91	Completed	April 24, 2024	October 23, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BK0055	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF ADDALAM RIVER FLOOD CONTROL, UPSTREAM (DISILUAD SECTION), AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	34,247,245.44	Completed	April 24, 2024	November 27, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BK0056	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF ADDALAM RIVER FLOOD CONTROL, DOWNSTREAM (DISILUAD SECTION), AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	33,265,659.77	Completed	April 24, 2024	November 27, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0057	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, DAGUPAN, AGLIPAY, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,800,240.28	Completed	April 24, 2024	June 17, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0058	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0354+123- K0355+192, AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	43,044,336.61	Completed	April 22, 2024	August 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24BK0059	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF CAGAYAN RIVER FLOOD CONTROL (LUSOD SECTION), MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	34,295,321.46	Completed	April 26, 2024	November 29, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM, DIFFUN, CABARROGUIS, AGLIPAY, MADDELA AND NAGTIPUNAN, QUIRINO	JHUERS CONSTRUCTION (51171)	2,803,133.30	Completed	April 26, 2024	August 11, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0061	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, DIBUL, SAGUDAY, QUIRINO	JURIS CONSTRUCTION & BUILDERS (37443)	4,792,223.24	Completed	April 26, 2024	June 18, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0062	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, DIODOL, AGLIPAY, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,847.92	Completed	April 26, 2024	October 20, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0063	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. GREGORIO PIMENTEL, DIFFUN, QUIRINO	SCR CONSTRUCTION AND ENTERPRISES (44707)	4,792,891.91	Completed	April 26, 2024	July 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0065	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. RICARTE NORTE, DIFFUN, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,948,737.16	Completed	May 03, 2024	August 13, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0066	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. MAGSAYSAY, DIFFUN, QUIRINO	SCR CONSTRUCTION AND ENTERPRISES (44707)	4,944,797.52	Completed	May 03, 2024	November 21, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0067	BASICINFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. MANGANDINGAY, CABARROGUIS, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	4,947,824.38	Completed	May 03, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0068	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. CABUGAO, AGLIPAY, QUIRINO	DIAMOND J BUILDERS (38868)	4,947,884.17	Completed	April 30, 2024	July 17, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0069	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, STA. MARIA, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	4,800,622.51	Completed	May 06, 2024	July 23, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0070	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, STO. DOMINGO, CABARROGUIS, QUIRINO	JHUERS CONSTRUCTION (51171)	4,947,432.69	Completed	May 06, 2024	July 27, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0071	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. VILLA PENA, CABARROGUIS, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	4,801,460.12	Completed	May 06, 2024	July 10, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0072	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0360+407 - K0360+946, AGLIPAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	29,674,213.21	Completed	May 06, 2024	November 27, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0073	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - NRJ VILLA SUR - SAN PEDRO - CABUA-AN - YSMAEL - DISIMUNGAL RD - K0368+508 - K0368+766, K0368+1087 - K0369+246, MADD	JIT BUILDERS (42012)	14,950,588.60	Completed	May 06, 2024	December 09, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0075	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0340+200 - K0341+356, SAGUDAY, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	39,569,779.74	Completed	May 16, 2024	September 17, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0078	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0325+325 - K0326+355, DIFFUN, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	30,440,564.92	Completed	May 27, 2024	April 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0079	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, AKLAN VILLAGE, DIFFUN, QUIRINO	NC CONSTRUCTION (37808)	1,900,126.69	Completed	May 27, 2024	November 09, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0080	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN MARCOS, CABARROGUIS, QUIRINO	JMD-68 BUILDERS (36943)	10,859,342.63	Completed	May 27, 2024	October 30, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0082	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, GAMIS, SAGUDAY, QUIRINO	JHUERS CONSTRUCTION (51171)	1,959,431.66	Completed	May 30, 2024	June 20, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0083	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BALLIGUI, MADDELA, QUIRINO	KMD BUILDERS AND CONST. SUPPLY (33971)	1,900,873.64	Completed	May 30, 2024	June 23, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0084	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - REHABILITATION OF WATER SYSTEM, DIDUYON, MADDELA, QUIRINO	PACIFIC18 CONSTRUCTIONS INCORPORATED (50264)	4,851,858.24	Completed	May 30, 2024	August 26, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0091	BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MADDELA DISTRICT HOSPITAL, MADDELA, QUIRINO	JHUERS CONSTRUCTION (51171)	19,796,058.39	Completed	June 10, 2024	January 13, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0094	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - CORDON - AURORA BDY RD (ISABELA BDY - JCT DUMABATO) - K0324+000 - K0324+250, DIFFUN, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	4,872,386.65	Completed	June 07, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0095	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BURGOS, CABARROGUIS, QUIRINO	JHUERS CONSTRUCTION (51171)	1,901,136.75	Completed	June 07, 2024	July 21, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0097	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY-JCT DUMABATO) -K0363+500-K0365+000, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	60,551,066.86	Completed	June 10, 2024	April 05, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0098	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CORDON - AURORA BDRY RD (ISABELA BDRY - JCT DUMABATO) - K0323+781 - K0324+501, K0324+541 - K0325+325, DIFFUN, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	50,655,014.21	Completed	July 09, 2024	August 16, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0099	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN CABARROGUIS, QUIRINO	AJN24 CONSTRUCTION (51084)	14,849,492.01	Completed	June 11, 2024	March 24, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0100	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD, MATADDI, NAGTIPUNAN, QUIRINO	NC CONSTRUCTION (37808)	1,899,512.95	Completed	June 11, 2024	July 05, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24BK0101	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - BUMABATO BR. (BO4453LZ) PHASE II ALONG DUMABATO-BALLIGUI RD, MADDELA, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	96,497,946.24	Completed	August 05, 2024	June 18, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0102	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PENRO DIFFUN, ANDRES BONIFACIO, DIFFUN, QUIRINO	NC CONSTRUCTION (37808)	4,799,318.50	Completed	June 24, 2024	January 19, 2025	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0103	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, SAN SALVADOR, MADDELA, QUIRINO (PHASE I)	JURIS CONSTRUCTION & BUILDERS (37443)	4,797,819.19	Completed	June 24, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0104	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD. ALICIA, AGLIPAY, QUIRINO	JIT BUILDERS (42012)	1,957,496.09	Completed	June 24, 2024	October 11, 2024	100.00
Quirino District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24BK0105	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF SIGNAGE- WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG CORDON-AURORA BDRY RD (ISABELA BDRY-JCT DUMABATO) (S04192LZ)-K0368+800-K0369+800, BARANGAY	PACIFIC18 CONSTRUCTIONS INCORPORATED (50264)	1,139,779.61	Completed	June 24, 2024	July 18, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00001	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAUAYAN CITY BYPASS ROAD, CAUAYAN CITY, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	48,104,779.73	Completed	March 12, 2024	August 18, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00002	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAUAYAN CITY BYPASS ROAD, ISABELA	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	149,574,947.69	Completed	March 12, 2024	January 22, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00003	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CORDON BYPASS ROAD, ISABELA	GACUTAN CONSTRUCTION INC. (FORMERLY: GACUTAN CONSTRUCTION) (10789)	98,400,507.99	On-Going	January 28, 2025	September 30, 2025	85.57
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00004	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SANTIAGO CIRCUMFERENTIAL ROAD, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	145,545,111.80	On-Going	October 10, 2024	August 16, 2025	78.09
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00006	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALCALA-SANTO NIÑO-LASAM ROAD (ALCALA BRIDGE), PACKAGE 1, CAGAYAN	E.V. INTERIOR CONSTRUCTION (39699) / ROMA CONSTRUCTION & DEVELOPMENT CORPORATION (6514)	192,896,059.00	On-Going	March 12, 2024	July 20, 2025	39.16
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00008	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - AURORA BYPASS ROAD, ISABELA	SIFFU ROCKS CONSTRUCTION (36504)	43,324,960.63	On-Going	January 28, 2025	October 29, 2025	93.95



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00009	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0399 + 008 - K0400 + 009, K0405 + 885 - K0406 + 340, K0439 + 000 - K0439 + 557, K0444 + 230 - K0447+ 200, K0447 + 7	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	213,324,230.82	On-Going	July 05, 2024	July 09, 2025	44.02
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00010	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0395 + 931 - K0397 + 098, K0401 + 820 - K0402 + 160, K0408 + 008 - K0409 + 5	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,650,004.82	On-Going	May 30, 2024	February 15, 2025	99.14
Region II	2024	Regular Infra - GAA 2024 OO-2	24B00013	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF TUGUEGARAO CIRCUMFERENTIAL DIKE ROAD, TUGUEGARAO	DOUBLE J1908 CONSTRUCTION (44337) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	183,025,826.31	Completed	March 12, 2024	September 20, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00014	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BAYOMBONG-QUEZON-BAGABAG ROAD, NUEVA VIZCAYA	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	95,084,553.08	On-Going	August 28, 2024	April 12, 2025	95.81
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00015	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/NEW ROADS - ARITAO-QUIRINO ROAD, PACKAGE 1, QUIRINO	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	158,906,221.97	Completed	March 12, 2024	November 20, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00016	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT: CONSTRUCTION OF MISSING LINKS/ NEW ROADS - JCT CAGAYAN VALLEY ROAD - SAMPAGUITA-WARAT-LA SUERTE-CATARAUAN-AFUSING RD (AMULUNG BRIDGE AND APPROACHES), CAGAYAN	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	140,904,816.34	On-Going	March 12, 2024	June 13, 2025	48.22
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00018	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TUGUEGARAO WEST DIVERSION ROAD (JCT. CARIG-LINAO-ATULUYANBAGAY-BUNTUN), PACKAGE 1, CAGAYAN	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	149,423,086.13	On-Going	August 01, 2024	October 10, 2025	95.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00019	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BAMBANG BYPASS ROAD, NUEVA VIZCAYA	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	148,481,748.49	On-Going	March 12, 2024	February 10, 2025	54.77
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00020	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CABAGAN -STA MARIA BYPASS ROAD, CABAGAN, PACKAGE 1, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	149,475,003.46	On-Going	March 15, 2024	December 16, 2024	40.06
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00021	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CABAGAN -STA MARIA BYPASS ROAD, STA. MARIA, PACKAGE 2, ISABELA	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	142,493,004.47	On-Going	March 15, 2024	November 10, 2024	1.10
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00024	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE - CONSTRUCTION OF NEW BRIDGES - LA CONWAP BRIDGE ALONG JCT. ABBAG - NAGTIPUNAN - NUEVA VIZCAYA ROAD VIA DUPAX	A.P.D. CONSTRUCTION, INC. (FORMERLY: APD CONSTRUCTION) (17467)	33,655,880.44	Completed	July 26, 2024	March 15, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00025	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - ARITAO - QUIRINO ROAD, NUEVA VIZCAYA	DALCON CONSTRUCTION (40601) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	122,553,111.73	Completed	March 15, 2024	March 01, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00026	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ILAGAN CITY BYPASS ROAD, ISABELA	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	101,224,800.04	Completed	March 22, 2024	December 14, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00028	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0309 + (-496) - K0309 + (-423), K0309 + 000 - K0309 + 828	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	50,364,254.50	Completed	June 28, 2024	October 18, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) K0421 + 000 - K0422 + 000, K0435 + 605 - K0435 +	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	61,407,153.81	On-Going	May 30, 2024	October 02, 2024	95.83



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00031	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0359 + (-382) - K0359 + 000, K0359 + 229 - K0359 + 509, K0360 + 000 - K0360 + 1	JWU CONSTRUCTION AND SUPPLY (48659)	20,369,086.90	Completed	May 27, 2024	September 30, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) K0411 + 138 - K0411 + 965, K0415 + 177 - K0417 +	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	153,116,914.82	On-Going	June 10, 2024	December 08, 2024	74.22
Region II	2024	Regular Infra - GAA 2024 SSP	24B00033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0379 + 000 - K0379 + 358, K0380 + 000 - K0380	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	30,597,881.31	On-Going	May 30, 2024	September 18, 2024	46.01
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00034	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - JCT. DELFIN ALBANO ROAD INCLUDING BRIDGE (CANSAN - BAGUTARI BRIDGE)	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	90,442,407.95	On-Going	March 29, 2024	July 06, 2025	98.28
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00035	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0242 + 150 - K0245 + 970, K0251 + 000 - K0251 + 812	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	144,501,610.96	On-Going	June 24, 2024	February 10, 2025	92.65
Region II	2024	Regular Infra - GAA 2024 SSP	24B00036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - ALONG DAANG MAHARLIKA (LZ) - K0309 + (-890) - K0309 + (-606), K0310 + 52	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	78,222,049.94	On-Going	August 19, 2024	May 14, 2025	85.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00037	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0373 + (-583) - K0373 + 919	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	90,500,374.39	Completed	June 28, 2024	December 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00038	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0302 + 000 - K0302 + 933, K0306 + 701 - K0307 + 972, K0307 + 972 - K0308 + 075	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	63,575,074.98	On-Going	May 31, 2024	November 19, 2024	87.19
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00039	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS - MANILA NORTH RD - K0595 + 000 - K0599 + 810; K0600 + 000 - K0600 + 979.7; K0680+000 - K0682+000; K0684+	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	224,693,035.89	On-Going	June 13, 2024	May 24, 2025	89.76
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00040	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SAN MATEO-ALFONSO LISTA DIVERSION ROAD, SAN MATEO SECTION, ISABELA	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	98,730,778.83	On-Going	March 12, 2024	October 09, 2024	76.50
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00042	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE - WIDENING OF PERMANENT BRIDGES - BARETBET BR. (B01234LZ) ALONG DAANG MAHARLIKA (LZ)	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	52,283,790.17	On-Going	April 11, 2024	January 09, 2025	90.51
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00043	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - ARITAO-QUIRINO ROAD (UMASOK BR. AND APPROACHES), PACKAGE 2, QUIRINO	C-BROS CONSTRUCTION (36606)	144,553,718.62	On-Going	May 31, 2024	July 25, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00047	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0366 + 000 - K0366 + 337	MA TESORO CONSTRUCTION (48638)	21,497,253.70	Completed	May 31, 2024	August 19, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00048	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT - ROAD WIDENING- PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0271 + 940 - K0272 + 376.30, K0273 + 408.70 - K0275 + 158.10	DALCON CONSTRUCTION (40601) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	149,755,892.10	On-Going	August 19, 2024	July 01, 2025	93.18
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00049	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES - BUCAO BR. ALONG JCT ABBAG - NAGTIPUNAN - NUEVA VIZCAYA RD VIA DUPAX	C-BROS CONSTRUCTION (36606)	48,024,605.19	On-Going	July 26, 2024	May 06, 2025	95.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00050	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LZ) -K0383 + 003 - K0383 + 565.40, K0383 + 836.50 - K0383 + 1467	MA TESORO CONSTRUCTION (48638) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	63,986,983.24	On-Going	May 31, 2024	October 01, 2024	25.41
Region II	2024	Regular Infra - GAA 2024 SSP	24B00051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0266 + (-008.20) - K0266 + 570, K0266 + 595 -	DALCON CONSTRUCTION (40601)	67,646,771.42	Completed	May 31, 2024	November 23, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0249 + 000 - K0251 + 000, K0284 + 542.70 -	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	181,348,011.78	On-Going	August 01, 2024	July 09, 2025	68.15
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00053	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0345 + 000 - K0345 + 894.7	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY: MAR-DEB CONSTRUCTION & DEVELOPMENT) (6715)	49,799,858.57	Completed	June 28, 2024	October 20, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CAUAYAN CITY NORTHEAST ALTERNATE ROUTE	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	81,976,620.50	Completed	April 11, 2024	February 24, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00055	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - TUGUEGARAO CITY BOULEVARD (PINACANAUAN BRIDGE 2 AND APPROACHES), PHASE 3 (PACKAGE 2) TUGUEGARAO CITY, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	264,489,713.09	On-Going	April 11, 2024	December 31, 2025	63.54
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00056	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TUGUEGARAO WEST DIVERSION ROAD (JCT. CARIG-LINAO-ATULUYAN-BAGAY-BUNTUN), PACKAGE 4, CAGAYAN	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603)	26,641,654.40	On-Going	January 31, 2025	August 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00057	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0292 + 000 - K0293 + 225, K0293 + 356 - K0294 + 100, K0294 + 152 - K	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) / MONTALBAN CONCRETE AND ASPHALT INC. (40306)	196,359,811.43	On-Going	July 10, 2024	January 27, 2025	91.64
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00058	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0330+002.70 - K0330+000.00, K0331+503.00 - K0331+700.00	NTL BUILDERS AND DEVELOPER (33450)	26,133,271.80	On-Going	May 31, 2024	December 05, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG CAGAYAN VALLEY RD - K0514 + 356 - K0514 + 878.300; K0515 + 274 - K051	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) / TJMT CONSTRUCTION (41808)	149,981,860.69	Completed	May 31, 2024	June 02, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00060	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGARDING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY - DAANG MAHARLIKA (LZ) - K0325 + 040 - K0326 + 227.77	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	120,834,238.78	On-Going	June 14, 2024	August 19, 2025	96.03
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00061	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0322 + 200.50 - K0322 + 590.00, K0323 + 000.00 - K0323 + 229.15	NTL BUILDERS AND DEVELOPER (33450)	17,378,857.65	On-Going	May 31, 2024	November 27, 2024	89.48
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00062	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TUGUEGARAO-SOLANA DIVERSION ROAD (TUGUEGARAO- SOLANA BRIDGE AND APPROACHES), PHASE 3 (PACKAGE 2), CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	269,998,521.31	On-Going	April 11, 2024	April 10, 2025	89.64
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00063	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - TUGUEGARAO - ENRILE DIVERSION ROAD (INCLUDING TUGUEGARAO - ENRILE BRIDGE AND APPROACHES, PHASE 3, CAGAYAN	DOUBLE J1908 CONSTRUCTION (44337)	237,863,500.76	On-Going	April 11, 2024	October 21, 2025	52.44



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00064	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0248 + 000 - K0249 + 000, K0252 + 000 - K0253 + 000, K0253 + 000 - K02	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) / MONTALBAN CONCRETE AND ASPHALT INC. (40306)	137,473,679.30	On-Going	July 10, 2024	January 09, 2025	93.94
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00065	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0392 + 261.00 - K0392 + 476.90	MA TESORO CONSTRUCTION (48638)	4,067,348.58	On-Going	June 24, 2024	August 05, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00066	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- PRIMARY ROADS - MANILA NORTH RD - K0601 + 074 - K0602 + 349, K0602 + 421 - K0603 + 724, K0611 + 1109 - K0612 +729	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	204,400,552.03	On-Going	June 13, 2024	September 13, 2025	92.47
Region II	2024	Regular Infra - GAA 2024 SSP	24B00067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG MANILA NORTH RD, - K0590+(-784) - K0593+608; K0593+637-K0595+000; K064	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) / J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	184,317,282.74	On-Going	July 26, 2024	May 25, 2025	95.20
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00068	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CAGAYAN VALLEY RD - K0521 + 901 - K0523 + 400, K0525 + 432 - K0525 + 858, K0525 + 932 - K0527 + 000	TJMT CONSTRUCTION (41808)	88,363,391.93	Completed	June 28, 2024	November 16, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00069	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- PRIMARY ROADS JCT. LOGAC-MAGAPIT RD - K0708 + 050 - K0708 + 346.60	TJMT CONSTRUCTION (41808)	13,095,763.52	Completed	June 28, 2024	April 19, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00070	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- TERTIARY ROADS - NAGUILIAN-SAN MARIANO RD - K0384 + (-155) - K0385 + 780	CAMBERWELL CONSTRUCTION AND SUPPLIES (39624)	89,619,332.41	On-Going	July 26, 2024	April 18, 2025	89.87



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00071	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALICIA - ANGADANAN - SAN GUILLERMO - CAUAYAN CITY - NAGUILIAN ALTERNATE ROUTE, SAN GUILLERMO, PACKAGE 1, ISABELA	JWU CONSTRUCTION AND SUPPLY (48659)	47,712,754.95	On-Going	April 11, 2024	June 30, 2025	94.53
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00072	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES - POBLACION - BAGUNOT BRIDGE, BAGGAO, CAGAYAN	A.M. ORETA & CO., INC. (108) / PRIME MASTER CONST. AND DEV'T. CORP. (43456)	218,259,609.04	On-Going	April 11, 2024	January 26, 2026	95.28
Region II	2024	Regular Infra - GAA 2024 SSP	24B00073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0402 + 1144 - K0402 + 1998.70, K0405 + 163 -	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	106,756,243.68	On-Going	May 31, 2024	December 25, 2024	3.80
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00074	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGE - ITAWES BR. (B04245LZ) ALONG CAGAYAN - APAYAO ROAD	R.D. INTERIOR JUNIOR CONSTRUCTION (6483)	9,648,732.01	Completed	July 12, 2024	March 26, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00075	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0366 + 337 - K0367 + 431.50	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	73,282,409.81	Not Yet Started			
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00076	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - ALONG MANILA NORTH ROAD	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	58,076,018.01	On-Going	August 01, 2024	March 28, 2025	74.34
Region II	2024	Regular Infra - GAA 2024 SSP	24B00077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAIN WATER COLLECTORS/ RAIN WATER COLLECTOR SYSTEM - REGION II - SAN MARIANO AND BENITO SOLIVEN, ISABELA	JAY ARCIE CONSTRUCTION AND SUPPLY (47153)	6,354,254.02	Completed	August 15, 2024	January 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00078	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BANGAG-MAGAPIT RD - K0693 + 675 - K0694 + 050	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	15,802,997.12	On-Going	August 01, 2024	March 20, 2025	97.94
Region II	2024	Regular Infra - GAA 2024 SSP	24B00079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239: INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (LZ) - K0360+500 - K0361+500, BARANGAY SILLAWIT, CAUAYAN, ISABELA	MA TESORO CONSTRUCTION (48638)	5,187,585.05	On-Going	October 21, 2024	December 19, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239: INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG DAANG MAHARLIKA (LZ) (S00857LZ) - K024	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	3,453,124.35	On-Going	October 10, 2024	December 08, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG DAANG MAHARLIKA (LZ) (S00852LZ)	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	1,071,525.18	Completed	July 12, 2024	August 18, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00082	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS ALONG DAANG MAHARLIKA - K0442 + 738.00 TO K0443 + 133.00	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	33,384,135.77	On-Going	August 22, 2024	July 19, 2025	31.23
Region II	2024	Regular Infra - GAA 2024 SSP	24B00083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0344 +(-037.40) - K0345 + 000.00, K0346 + 278.40	MA TESORO CONSTRUCTION (48638) / JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FROMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	59,115,193.58	On-Going	June 20, 2024	November 28, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00084	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - CABAGAN-STA. MARIA BRIDGE (B03236LZ) ALONG CABAGAN-STA MARIA RD	R.D. INTERIOR JUNIOR CONSTRUCTION (6483)	115,768,472.92	On-Going	June 04, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 SSP	24B00085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239 - INSTALLATION OF SOLAR-POWERED ROADWAY LIGHTING ALONG MANILA NORTH ROAD - K0590 + (-954) - K0685 + 495	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880) / TJMT CONSTRUCTION (41808)	86,697,723.77	Completed	July 12, 2024	August 10, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00087	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - RAMON-CORDON-DIADI BYPASS ROAD, CORDON, ISABELA	NTL BUILDERS AND DEVELOPER (33450)	97,949,651.97	On-Going	January 30, 2025	December 12, 2025	92.03
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00088	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0347 + 857 - K0348 + 063.80, K0348 + 800 - K0349 + 092.65	D.A. CADELIÑA CONSTRUCTION (29004)	20,923,289.49	On-Going	July 18, 2024	December 25, 2024	85.03
Region II	2024	Regular Infra - GAA 2024 SSP	24B00089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0209+(-896) - K0209+000, K0209+834 - K0210+000, K	NTL BUILDERS AND DEVELOPER (33450)	147,553,136.29	On-Going	August 19, 2024	April 07, 2025	95.78
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00090	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0215+131.67 - K0215+395, K0219+370.90 - K0219+899, K0219+961.00 - K0220+00	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	53,089,590.04	On-Going	August 01, 2024	November 21, 2024	80.60
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00091	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - CAGAYAN VALLEY RD - K0529+809 - K0530+811, K0535+325 - K0535+400	TJMT CONSTRUCTION (41808)	69,834,996.59	Completed	June 14, 2024	May 09, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239: INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA (LZ) - K0331+700 - K0332+700, BARANGAY BATAL, SANTIAGO CITY, ISAB	MA TESORO CONSTRUCTION (48638)	6,889,332.31	Completed	October 21, 2024	December 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00093	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - CAGAYAN VALLEY RD - K0492 + 1025 - K0492 + 1181, K0492 + 1252 - K0492 + 1399	DOUBLE J1908 CONSTRUCTION (44337)	8,896,338.77	Completed	July 19, 2024	September 05, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00094	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY NATIONAL ROADS - PRIMARY ROADS CAGAYAN VALLEY ROAD K0477 + 230.40 TO K0477 + 714.70	DOUBLE J1908 CONSTRUCTION (44337)	8,453,934.56	On-Going	January 30, 2025	April 07, 2025	64.88
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00095	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - ALONG DAANG MAHARLIKA BUAYA BRIDGE, BUGNAY BRIDGE	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	7,092,006.99	On-Going	August 01, 2024	November 14, 2024	46.23
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00096	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - MINANGA BRIDGE (B01129LZ) ALONG DAANG MAHARLIKA (LZ)	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	47,945,625.03	On-Going	July 12, 2024	December 13, 2024	98.56
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00097	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0215+398.70 - K0216+471.30, K0219+370.90 - K0219+897.30, K0219+967.10 - K0220+000.00, K0225+174 - K0225+459.71, K0233+1	NTL BUILDERS AND DEVELOPER (33450)	103,413,806.97	On-Going	July 05, 2024	April 01, 2025	91.80
Region II	2024	Regular Infra - GAA 2024 SSP	24B00099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239: INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAANG (LZ) - K0262+360 - K0263+700, BAYOMB	WILLIAM UY CONSTRUCTION CORPORATION (560)	7,655,805.62	On-Going	November 08, 2024	January 26, 2025	90.28
Region II	2024	Regular Infra - GAA 2024 SSP	24B00100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ILAGAN-DIVILACAN ROAD, IL	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (39808) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	192,798,630.57	On-Going	August 22, 2024	September 26, 2025	91.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 OO-1	24B00101	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - NANGAYANAN BR. (B01090LZ) ALONG CAGAYAN VALLEY ROAD	TIKA CONSTRUCTION INC. (54500)	13,982,783.09	Completed	August 20, 2024	April 23, 2025	100.00
Region II	2024	Regular Infra - GAA 2024 SSP	24B00102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER 11239 - INSTALLATION OF SIGNAGE-WARNING AND REGULATORY SIGNS, PAVEMENT MARKINGS, STREET LIGHTS, AND ROAD SAFETY BARRIERS ALONG DAANG MAHARLIKA (LZ) (S00	J.Q.G CONSTRUCTION (10530)	1,105,427.15	Completed	August 19, 2024	September 25, 2024	100.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00103	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - REHAB/ MAJOR REPAIR OF PERMANENT BRIDGES ALONG DAANG MAHARLIKA - BALUG BRIDGE, CATENGTENGAN BRIDGE, MALAMAG BRIDGE, MARANA BRIDGE, NALIFUTAN BRIDGE, SAN PABLO BRIDGE	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	40,456,397.35	On-Going	August 01, 2024	March 03, 2025	65.45
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00104	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - CARMONA BR. (B01095LZ) ALONG CAGAYAN VALLEY ROAD	TIKA CONSTRUCTION INC. (54500)	15,265,494.68	On-Going	August 22, 2024	September 13, 2025	81.68
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00105	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - BANGAN BR. 1 (B01012LZ) ALONG MANILA NORTH RD	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	14,449,496.57	On-Going	October 10, 2024	June 23, 2025	0.00
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00106	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - RAMON-CORDON-DIADI BYPASS ROAD, DIADI, NUEVA VIZCAYA	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY (37603) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	101,223,600.09	On-Going	October 10, 2024	August 01, 2025	42.31
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00107	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ALCALA -STO. NIÑO - LASAM ROAD, CAGAYAN (ALCALA BRIDGE), CAGAYAN	TIKA CONSTRUCTION INC. (54500)	28,850,109.37	On-Going	February 14, 2025	September 28, 2025	4.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:20 PM



Region II	2024	Regular Infra - GAA 2024 CP	24B00110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS: 1. CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING WI	JEICCA BUILDERS (47158)	48,199,300.71	On-Going	November 18, 2024	June 02, 2025	90.46
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00111	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - NUEVA VIZCAYA-PANGASINAN RD, K0219+920 - K0220+210	DALCON CONSTRUCTION (40601)	192,784,595.94	On-Going	October 10, 2024	December 22, 2025	90.50
Region II	2024	Regular Infra - GAA 2024 CP	24B00117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS: 1. CONSTRUCTION OF ENLISTED PERSONNEL BARRACKS BUILDING	TJMT CONSTRUCTION (41808)	90,819,656.88	On-Going	December 16, 2024	May 11, 2025	40.92
Region II	2024	Regular Infra - GAA 2024 SSP	24B00119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER 11239 - IMPROVEMENT OF INTERSECTION DAANG MAHARLIKA (S00857LZ) - K0249 + 800 AND BAMBANG KASIBU - SOLANO ROAD (S00880LZ)	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	9,601,501.37	On-Going	December 20, 2024	March 09, 2025	65.08
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00137	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - ALONG CAGAYAN VALLEY ROAD ALIMANAO BRIDGE, BAYO BRIDGE, GAMMAD BRIDGE	DOUBLE J1908 CONSTRUCTION (44337)	11,255,655.57	On-Going	January 24, 2025	April 23, 2025	68.14
Region II	2024	Regular Infra - GAA 2024 OO-1	24B00138	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BARUCBUC BR. ALONG CAGAYAN VALLEY ROAD	DOUBLE J1908 CONSTRUCTION (44337)	4,804,290.11	On-Going	January 30, 2025	April 24, 2025	72.22