



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0001	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - DIOKNO HIGHWAY - K0074 + 406 - K0074 + 528, K0077 + 500 - K0078 + 267	VICMAR CONSTRUCTION, INC. (28997)	14,700,000.00	Completed	February 08, 2024	April 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0002	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - PALICO-BALAYAN-BATANGAS RD - K0103 + 258 - K0103 + 852	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,600,000.00	Completed	February 08, 2024	April 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0003	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - TAGAYTAY-NASUGBU RD - K0075 + 000 - K0076 + 237	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	40,844,440.00	Completed	February 08, 2024	June 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0004	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - TAGAYTAY-NASUGBU RD - K0102 + 860 - K0103 + 682	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	16,001,440.00	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0005	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - TERNATE-NASUGBU RD (S01859LZ) - K0086+000-K0088 + 500	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	41,258,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0006	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - TERNATE-NASUGBU RD (S01859LZ) - K0088 + 500 - K0090 +000, K0091 +683 - K0092 + 700	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	41,538,280.00	Completed	February 08, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0007	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS -TERNATE- NASUGBU RD - K0075 + 000 - K0075 + 460	VICMAR CONSTRUCTION, INC. (28997)	49,000,000.00	Completed	October 07, 2024	May 27, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0008	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - PALICO-BALAYAN-BATANGAS RD - K0110 + 920 - K0111 + 553	VICMAR CONSTRUCTION, INC. (28997)	16,660,000.00	Completed	February 19, 2024	November 14, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- INSTALLATION OF ROADWAY LIGHTING - TERNATE-NASUGBU RD - K0075 + (-378) - K0078 + 150	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	44,100,000.00	Completed	March 08, 2024	September 03, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0010	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS- TAGAYTAY-NASUGBU RD - K0073 + 400 - K0073 + 958	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	17,640,000.00	On-Going	May 10, 2024	August 27, 2025	54.50
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0011	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - SECONDARY ROADS-NASUGBU-LIAN-CALATAGAN RD - K0108 + 500 - K0109 + 000	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	19,600,000.00	Completed	February 08, 2024	February 14, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0012	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- BRIDGE PROGRAM-REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES-BALIBAGO BR. (B03180LZ) ALONG NASUGBU-LIAN-CALATAGAN RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	4,900,000.00	Completed	February 19, 2024	June 17, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- BRIDGE PROGRAM-REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES-COLONG COLONG BR. (B00005LZ) ALONG PALICO-BALAYAN-BATANGAS RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	10,780,000.00	Completed	February 08, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0014	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES-MATINGAIN BR. (B00048LZ) ALONG PALICO-BALAYAN-BATANGAS RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	4,900,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0015	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM -REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES-OBISPO BR. (B00036LZ) ALONG PALICO-BALAYAN-BATANGAS RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	9,800,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0016	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES-SINISIAN BR. (B00012LZ) ALONG PALICO-BALAYAN-BATANGAS RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	9,800,000.00	Completed	April 05, 2024	October 31, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0017	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-CONSTRUCTION OF NEW BRIDGES-TANGGOY BRIDGE 2 ALONG BALAYAN-BALIBAGO ROAD	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	49,000,000.00	Completed	February 08, 2024	January 16, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, LEMERY, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	February 19, 2024	May 18, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) -BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, NASUGBU, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	February 19, 2024	May 18, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY TUBUAN, LEMERY, BATANGAS	SANDBANK CONSTRUCTION CORP. (41317)	4,950,000.00	Completed	February 19, 2024	May 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, CALACA, BATANGAS	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	4,950,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, TAAL, BATANGAS PHASE 2	L.P.O. ENTERPRISES (20730)	4,950,000.00	Completed	April 24, 2024	July 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0024	ORG OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROG-CONST/ MAINT OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CALACA BRIDGE,CALACA RIVER,CITY OF CALACA, BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	49,117,535.00	Completed	February 14, 2024	January 01, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0025	ORG OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT PROG-CONST/ MAINT OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYS-CONSTRUCTION OF RIVERBANK PROTECTION ALONG BINAMBANG RIVER,STA. 0+536 -STA.0+854.80 (UPSTREAM R/S) AT BALAYAN, BATS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,850,000.00	Completed	February 14, 2024	January 08, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0026	ORG OUTCOME 2:PROTECT LIVES & PROPERTIES AGAINST MAJ FLOODS-FLOOD MGMT PROG-CONST/ MAINT OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYS-CONSTRUCTION OF RIVERBANK PROTECTION ALONG BINAMBANG RIVER, STA.0+854.80- STA.1+173.60(UPSTREAM R/S) AT BALAYAN,BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,850,000.00	Completed	February 14, 2024	January 08, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0027	ORG OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT PROG-CONST/ MAINT OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYS-CONSTRUCTION OF RIVERBANK PROTECTION ALONG BINAMBANG RIVER,STA.1+072.00 - STA.1+390.80 (UPSTREAM L/S) AT BALAYAN,BAT	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	84,242,509.20	On-Going	February 14, 2024	February 03, 2025	97.12



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0028	ORG OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJ FLOODS-FLOOD MGMT PROG-CONST/ MAINT OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYS- CONSTRUCTION OF RIVERBANK PROTECTION ALONG BINAMBANG RIVER,STA.1+173.60 - STA.1+492.40 (UPSTREAM R/S) AT BALAYAN,BATA	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,850,000.00	Completed	February 14, 2024	March 16, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0029	ORG OUTCOME 2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT PROG-CONST/ MAINTOF FLOOD MITIGATION STRUCTURES & DRAINAGE SYS- CONSTRUCTION OF RIVERBANK PROTECTION ALONG BINAMBANG RIVER,STA.1+390.80 - STA.1+709.60 (UPSTREAM L/S)AT BALAYAN,BATS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,420,361.73	On-Going	February 14, 2024	February 03, 2025	94.22
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING (BARANGAY HALL), BARANGAY 1, CALATAGAN, BATANGAS	SANDSTORM CONSTRUCTION (23411)	1,980,000.00	Completed	June 10, 2024	September 11, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING (BARANGAY HALL), BARANGAY 5, BALAYAN, BATANGAS	JUBER CONSTRUCTION (14463)	1,920,637.00	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING (BARANGAY HALL), BARANGAY BAGONG SILANG, CALATAGAN, BATANGAS	8 J'S CONSTRUCTION & GENERAL MERCHANDISE (18928)	1,980,000.00	Completed	April 05, 2024	July 03, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING, BARANGAY LUMBANGAN, NASUGBU, BATANGAS	SANDSTORM CONSTRUCTION (23411)	1,980,000.00	Completed	February 26, 2024	May 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MALALAY, BALAYAN, BATANGAS	HAUSLAND CONSTRUCTION (32378)	1,920,356.14	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY AYAO-IYAO, LEMERY, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	1,980,000.00	Completed	February 08, 2024	May 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CUMBA, LIAN, BATANGAS	GREENFIELD CONSTRUCTION (31101)	2,878,297.41	Completed	February 08, 2024	May 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DAYAP, NASUGBU, BATANGAS	H ROCK CONST. INC. (FORMERLY: NCC CONSTRUCTION) (8121)	2,970,000.00	Completed	February 08, 2024	May 27, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DITA, LEMERY, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,920,599.98	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) -BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN RAFAEL, CALACA, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	1,920,550.00	Completed	February 08, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN LUCBAN NATIONAL HIGH SCHOOL, BALAYAN, BATANGAS	JOMZKI CONSTRUCTION AND SUPPLY (32703)	1,919,855.00	Completed	February 14, 2024	May 13, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING OF GOV. FELICIANO LEVISTE MEMORIAL HIGH SCHOOL, LEMERY, BATANGAS	JOMZKI CONSTRUCTION AND SUPPLY (32703)	1,980,000.00	Completed	February 14, 2024	May 13, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAIGSING DAHILIG, LEMERY, BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	1,980,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUIDLING (BARANGAY HALL), BARANGAY CALAN, BALAYAN, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,950,000.00	Completed	February 26, 2024	July 31, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY DALIMA, TUY, BATANGAS	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	4,950,000.00	Completed	February 08, 2024	July 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY REAL, CALATAGAN, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	February 19, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BUNDUCAN, NASUGBU, BATANGAS	JOMZKI CONSTRUCTION AND SUPPLY (32703)	4,950,000.00	Completed	February 14, 2024	July 21, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY RILLO, TUY, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 08, 2024	July 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SABANG, TUY, BATANGAS	JUBER CONSTRUCTION (14463)	4,950,000.00	Completed	February 08, 2024	July 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CASP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY BIHIS, TAAL, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,950,000.00	Completed	February 08, 2024	July 23, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24DB0050	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - DIOKNO HIGHWAY - K0086+520- K0087+900	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	22,785,000.00	Completed	March 15, 2024	June 12, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY LUMBANG NA CALZADA, CALACA, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	July 08, 2024	January 09, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- PUBLIC WATER SUPPLY SYSTEM-CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY SINISIAN, CALACA, BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	4,950,000.00	Completed	July 08, 2024	January 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BARANGAY LUNTAL, TUY, BATANGAS	AE BLUME CONSTRUCTION INC. (42009)	9,900,000.00	Completed	April 17, 2024	December 31, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0055	ORG OUTCOME1: ENSURE SAFE & RELIABLE NATIONAL RD SYS-ASSET PRESERVATION PROG-PREV MAINT-SEC RD -NASUGBU-LIAN-CALATAGAN RD (S05012LZ) - K0106 + 000 - K0106 + 500, K0107 + 000 - K0108 + 000, K0112 + 000 - K0112 + 340, K0112 + 923 - K0113 + 600	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	144,750,000.00	Completed	February 26, 2024	August 23, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 9, BALAYAN, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,980,000.00	Completed	February 26, 2024	May 25, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0057	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - BALAYAN-BALIBAGO RD - K0111 + 000 - K0111 + 401	L.P.O. ENTERPRISES (20730)	13,235,880.00	Completed	February 08, 2024	April 07, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0058	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - DIOKNO HIGHWAY - K0079 + 000 - K0080 + 600	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	96,500,000.00	Completed	February 08, 2024	August 05, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0060	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS-NASUGBU-LIAN-CALATAGAN ROAD- K0099+(-150)-K0099+000	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	14,700,000.00	Completed	September 23, 2024	December 21, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0061	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - NASUGBU-LIAN-CALATAGAN RD - K0100 + 500 - K0101 + 244	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	28,271,040.00	Completed	February 08, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0062	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - NASUGBU-LIAN-CALATAGAN RD - K0102 + 000 - K0103 + 200	READYCON TRADING & CONSTRUCTION CORP. (15452)	144,750,000.00	Completed	February 14, 2024	November 27, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0064	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS - NASUGBU-LIAN-CALATAGAN RD - K0124 + 000 - K0124 + 746	TOPTECH TRADING AND CONSTRUCTION CO., INC. (25522)	14,347,200.00	Completed	February 08, 2024	April 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0065	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS -NASUGBU-LIAN-CALATAGAN RD (S05012LZ) - K0113 + 600 - K0114 + 000, K0115 + 000 - K0116 + 400	NFH CONSTRUCTION & SUPPLY (16055)	144,750,000.00	Completed	February 26, 2024	August 23, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0066	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - NASUGBU-LIAN-CALATAGAN RD - K0106 + 200 - K0107 + 621	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	43,120,000.00	Completed	February 26, 2024	March 21, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DB0067	ORG OUTCOME 2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT PROG-CONST/ MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF PALICO RIS WATER MGMT FLOOD CONTROL PROJECT OF PALICO RIVER, LIAN, BATANGAS	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	19,600,000.00	Completed	February 08, 2024	August 05, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PALANAS, LEMERY, BATANGAS	JP ESPIRITU CONSTRUCTION SERVICES AND SUPPLY (45561)	1,980,000.00	Completed	April 24, 2024	July 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY , LIAN, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	2,970,000.00	Completed	August 07, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 7, BALAYAN, BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	4,950,000.00	Completed	March 15, 2024	November 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 2, NASUGBU, BATANGAS	MAKILING CONSTRUCTION VENTURES CORP. (48595)	9,800,000.00	Completed	June 10, 2024	April 06, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DB0073	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE / FACILITIES- CONSTRUCTION (COMPLETION) OF DPWH BATANGAS 1ST DEO OFFICE BUILDING, BALAYAN, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	49,000,000.00	On-Going	October 07, 2024	October 31, 2025	54.55
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0074	ORG OUTCOME 1:ENSURE SAFE & RELIABLE NATIONAL RD SYS-ASSET PRESERVATION PROG-PREVENTIVE MAINT-SECONDARY ROADS -NASUGBU-LIAN-CALATAGAN RD (S05012LZ)-K0116 + 400-K0117 + 000, K0119 + 574 - K0119 + 644, K0120 + 066-K0122 + 000, K0123 + 000 - K0123 + 500	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	144,750,000.00	Completed	March 04, 2024	August 30, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0075	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS -PALICO-BALAYAN BATANGAS RD (S01854LZ) - K0116 + 000 - K0117 + 900	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	144,750,000.00	Completed	March 15, 2024	October 15, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0076	ORG OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -PALICO- BALAYAN-BATANGAS RD (S01854LZ) - K0102 + 000 - K0103 + 000, K0111 + 000 - K0111 + 583, K0114 + 468 - K0114 + 820	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	144,750,000.00	Completed	March 04, 2024	October 02, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0077	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYS-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -PALICO- BALAYAN-BATANGAS RD (S01854LZ) - K0117 + 900 - K0118 + 603, K0120 + 137 - K0121 + 096, K0121 + 119 - K0121 +234	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	144,750,000.00	Completed	February 19, 2024	August 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0078	ORG OUTCOME 1:ENSURE SAFE & RELIABLE NATIONAL RD SYS-ASSET PRESERVATION PROG-PREVENTIVE MAINT-SEC RDS -PALICO-BALAYAN-BATANGAS RD (S01854LZ) - K0121 + 479 - K0121 + 566, K0122 + 000 - K0122 + 500, K0126 + 000 - K0126 + 720, K0127 + 633 - K0128 + 100	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	144,750,000.00	Completed	March 15, 2024	September 10, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0079	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -TERNATE-NASUGBU RD (S01859LZ) - K0078 + 200 - K0081 + 700	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / PRIMARCH CONSTRUCTION OPC (55799)	144,750,000.00	Completed	March 08, 2024	October 03, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0080	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -DIOKNO HIGHWAY -K0077 + 780 - K0078 + 829, K0085 + 000 - K0086 + 520	READYCON TRADING & CONSTRUCTION CORP. (15452)	144,750,000.00	Completed	March 15, 2024	August 11, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0081	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -NASUGBU-LIAN-CALATAGAN RD - K0106 + 500 - K0107 + 000, K0110 + 000 - K0111 + 491	READYCON TRADING & CONSTRUCTION CORP. (15452)	144,595,292.73	Completed	March 25, 2024	November 06, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0082	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS -ASPHALT OVERLAY ALONG DIOKNO HIGHWAY, BATANGAS (S05796LZ) K0083+000-K0085+000	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	77,200,000.00	Completed	March 04, 2024	July 31, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0083	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES-WAWA BR. 2 (B04377LZ) ALONG TERNATE-NASUGBU RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	16,415,000.00	Completed	June 19, 2024	March 15, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 -INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG ILUSTRE AVENUE, LEMERY, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	14,700,000.00	Completed	August 16, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 -INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BRGY. NATIPUAN, NASUGBU, BATANGAS	MPIRE NINE CONSTRUCTION OPC (55800)	11,838,445.00	Completed	March 15, 2024	July 12, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS/ FACILITIES - REHABILITATION OF TALISAY-BIGA ROAD, CALATAGAN, BATANGAS	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	79,200,000.00	On-Going	September 02, 2024	July 07, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY LUYAHAN, LIAN, BATANGAS	NEW JJWEG BUILDERS & SUPPLY CORPORATION (45135)	4,950,000.00	Completed	April 05, 2024	July 03, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY CAHIL, CALACA, BATANGAS	JUBER CONSTRUCTION (14463)	4,950,000.00	Completed	March 15, 2024	June 19, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD IN BARANGAY GIMALAS, BALAYAN, BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	4,950,000.00	Completed	March 08, 2024	July 08, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0090	CONVERGENCE AND SPECIAL SUPPORT PROG-BASIC INFRASTRUCTURE PROG (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DUHATAN-TANGGOY BRIDGE INCLUDING APPROACHES, BALAYAN,BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	24,750,000.00	Completed	October 01, 2024	April 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BARANGAY CULTIHAN, TAAL, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	4,950,000.00	Completed	March 25, 2024	June 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-REHABILITATION OF ROAD, BARANGAY LANATAN, BALAYAN, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	4,950,000.00	Completed	March 25, 2024	June 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES - CONSTRUCTION OF ROAD WITH SLOPE PROTECTION, TAAL, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,900,000.00	Completed	August 07, 2024	March 02, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION (COMPLETION) OF ROAD, BARANGAY MAUGAT, NASUGBU BATANGAS	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	1,920,654.89	Completed	March 15, 2024	May 13, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROAD, BRGY. SAN ISIDRO ITAAS, LEMERY, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	14,850,000.00	On-Going	August 16, 2024	April 22, 2025	95.93
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-IMPROVEMENT OF INTERSECTION ROAD, BALAYAN ROTONDA, BALAYAN, BATANGAS	830 BUILDERS & DEVELOPERS CORP. (29781)	21,780,000.00	Completed	August 27, 2024	January 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0097	CONVERGENCE AND SPECIAL SUPPORT PROG-BASIC INFRASTRUCTURE PROG (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION (COMPLETION) OF ROAD, BRGY. PARAISO-LUYA, CALATAGAN, BATANGAS	JUBER CONSTRUCTION (14463)	19,800,000.00	Completed	August 09, 2024	January 11, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. CALOOCAN, BALAYAN, BATANGAS	X.Y.Z. CONSTRUCTION & SUPPLIES (31816)	9,900,000.00	Completed	April 24, 2024	August 21, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0099	CONVERGENCE & SPECIAL SUPPORT PROG-BASIC INFRA PROG (BIP)- ACCESS RDS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-REHABILITATION OF ROAD (ASPHALT OVERLAY) ALONG VIZCONDE AND RODRIGUEZ ST.,CALACA, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	9,900,000.00	Completed	March 15, 2024	May 30, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BRGY. 1, 2, 3 AND 4, CALATAGAN, BATANGAS	X.Y.Z. CONSTRUCTION & SUPPLIES (31816)	14,850,000.00	Completed	April 24, 2024	September 20, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -CONSTRUCTION OF ROAD, BRGY. BUTUCAN, NASUGBU, BATANGAS	X.Y.Z. CONSTRUCTION & SUPPLIES (31816)	9,900,000.00	Completed	August 07, 2024	December 16, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0102	CONVERGENCE AND SPECIAL SUPPORT PROG-BASIC INFRASTRUCTURE PROG (BIP) - ACCESS RDS AND/OR BR FROM THE NATL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDG/ FACILITIES- REHABILITATION OF TUY CIRCUMFERENTIAL ROAD (PUTOL-MALIBU ROAD SECTION), TUY, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	14,850,000.00	Completed	April 24, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BRGY. 2, CALATAGAN, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	April 05, 2024	July 03, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0104	CONVERGENCE AND SPECIAL SUPPORT PROG-BASIC INFRASTRUCTURE PROG (BIP)- ACCESS RDS AND/OR BR. FROM THE NATIONAL RD/S LEADING TO MAJ/ STRATEGIC PUBLIC BLDGS/ FACILITIES- CONSTRUCTION OF R.C. BRIDGE, DAMIANA RIVER, BRGY. CALANTAS, CALACA, BATANGAS (PHASE 2)	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	19,800,000.00	On-Going	May 20, 2024	March 20, 2025	25.01
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -CONSTRUCTION OF ROAD, BARANGAY CALZADA, BALAYAN, BATANGAS	816 EMBER CONSTRUCTION CORPORATION (51107)	4,950,000.00	Completed	March 25, 2024	June 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0106	CONVERGENCE AND SPECIAL SUPPORT PROG-BASIC INFRASTRUCTURE PROG (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- REHABILITATION OF SLOPE PROTECTION STRUCTURE ALONG LIAN RIVER, LIAN SIDE (DOWNSTREAM), LIAN, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	148,500,000.00	Completed	August 07, 2024	July 02, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TAAL, BATANGAS PHASE 1	L.P.O. ENTERPRISES (20730)	4,950,000.00	On-Going	August 07, 2024	November 21, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM, GOVERNMENT CENTER SITE, BRGY. CALOOCAN, BALAYAN, BATANGA	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,800,000.00	Completed	September 02, 2024	March 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY BALANGA, LEMERY, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	14,850,000.00	Completed	September 16, 2024	March 14, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. IBA, TAAL, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	14,850,000.00	Completed	September 23, 2024	March 18, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, NASUGBU, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	99,000,000.00	On-Going	September 23, 2024	January 07, 2026	34.04
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF THE MULTI-PURPOSE BUILDING, BARANGAY 4, CALATAGAN, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	19,800,000.00	Completed	October 01, 2024	June 15, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0113	CONVERGENCE AND SPECIAL SUPPORT PROG -BASIC INFRASTRUCTURE PROG (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- COMPLETION OF THE MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING NORTH WING), BARANGAY CARSCHE, TAAL, BATANGAS (PHASE 2)	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	19,206,000.00	On-Going	September 16, 2024	July 02, 2025	15.19
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (NASUGBU SPORTS CENTER), NASUGBU, BATANGAS (PHASE 2)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	9,900,000.00	On-Going	September 13, 2024	July 04, 2025	96.87



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LUCSUHIN, CALATAGAN, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	29,700,000.00	Completed	September 16, 2024	August 13, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- COMPLETION OF THE MULTI-PURPOSE BUILDING, BARANGAY CARSUCHE, TAAL, BATANGAS, PHASE 2	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	14,403,678.00	On-Going	September 16, 2024	June 02, 2025	11.31
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. RILLO, TUY, BATANGAS	C.S. RAYOS CONSTRUCTION & GENERAL SERVICES, INC. (9790)	9,900,000.00	Completed	September 16, 2024	April 13, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. RILLO, TUY, BATANGAS (PHASE 2)	C.S. RAYOS CONSTRUCTION & GENERAL SERVICES, INC. (9790)	19,800,000.00	On-Going	September 11, 2024	December 23, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (NASUGBU SPORTS COMPLEX), NASUGBU, BATANGAS (PHASE 1)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	9,900,000.00	On-Going	September 23, 2024	July 14, 2025	96.92
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0120	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF MULTI-PURPOSE BUILDING, TUY, BATANGAS	C.S. RAYOS CONSTRUCTION & GENERAL SERVICES, INC. (9790)	19,800,000.00	Completed	September 23, 2024	April 20, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE HALL, BRGY. HUMAYINGAN, LIAN, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	9,900,000.00	Completed	September 02, 2024	April 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (NASUGBU SPORTS COMPLEX), NASUGBU, BATANGAS (PHASE 3)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,800,000.00	On-Going	September 13, 2024	August 03, 2025	96.93
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTIPURPOSE IN BRGY. BACLARAN, BALAYAN, BATANGAS	SHANTES BUILDERS DEVELOPMENT CORPORATION (53129)	4,950,000.00	Completed	May 20, 2024	November 20, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY GULOD, LEMERY, BATANGAS	H ROCK CONST. INC. (FORMERLY: NCC CONSTRUCTION) (8121)	2,970,000.00	Completed	May 10, 2024	September 26, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PUTAT, NASUGBU, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	April 05, 2024	September 01, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SEIRAN, TAAL, BATANGAS	RICH ADS CONSTRUCTION CORP. (FORMERLY RICH ADS CON (31157)	4,950,000.00	Completed	March 25, 2024	August 21, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY GUINHAWA, TUY, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	1,980,000.00	Completed	April 24, 2024	July 22, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. LUMBANG CALZADA, CALACA CITY, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	21,780,000.00	On-Going	September 23, 2024	November 20, 2025	78.79



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY HUMAYINGAN, LIAN, BATANGAS	SANDSTORM CONSTRUCTION (23411)	9,900,000.00	Completed	August 07, 2024	April 03, 2025	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. HUMAYINGAN, LIAN, BATANGAS	JOMZKI CONSTRUCTION AND SUPPLY (32703)	4,950,000.00	Completed	July 08, 2024	December 04, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DB0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM	JOMZKI CONSTRUCTION AND SUPPLY (32703)	2,836,235.00	Completed	June 10, 2024	August 23, 2024	100.00
Batangas 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DB0148	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- BRIDGE PROGRAM-REPLACEMENT OF PERMANENT WEAK BRIDGES-BINAMBANG BR. (B03048LZ) ALONG BALAYAN-BALIBAGO RD	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	70,445,000.00	On-Going	July 08, 2024	August 31, 2025	95.58
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0001	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BATANGAS-QUEZON RD - K0134+898 - K0135+558	VICMAR CONSTRUCTION, INC. (28997)	30,678,900.00	Completed	February 07, 2024	July 26, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0002	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BATANGAS-LOBO RD - K0105+(-052) - K0105+(-014), K0105+074 - K0105+144,	VICMAR CONSTRUCTION, INC. (28997)	13,944,420.00	Completed	February 07, 2024	May 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0003	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TAKAD BR. (B03037LZ) ALONG BATANGAS-TABANGAO-LOBO RD	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	8,820,000.00	Completed	February 07, 2024	August 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MALALIM NA SANOG, LOBO, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAGUING, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	1,980,000.00	Completed	February 07, 2024	May 30, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0006	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CUPANG TO SAN TEODORO, BAUAN,	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	24,125,000.00	Completed	February 07, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0007	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, PALLOCAN BR. (B03027LZ) ALONG BATANGAS-LOBO RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	9,800,000.00	Completed	February 07, 2024	August 07, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III), CONSTRUCTION OF WATERWORKS SYSTEM, BARANGAY SANTA MONICA, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	May 09, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0009	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SAN TEODORO TO BAGALANGIT, MABI	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	24,125,000.00	Completed	February 07, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0010	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - TERTIARY ROADS, BAUAN-MABINI RD - K0154+000 - K0155+000	VICMAR CONSTRUCTION, INC. (28997)	86,850,000.00	Completed	February 07, 2024	June 14, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0011	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, TINGGA BR. (B03047LZ) ALONG BATANGAS-QUEZON RD	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	7,350,000.00	On-Going	February 07, 2024	August 01, 2024	49.30
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ANTIPOLLO, SAN PASCUAL, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	1,980,000.00	Completed	February 07, 2024	May 12, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, SECONDARY ROADS, PALICO-BALAYAN-BATANGAS - RD K0141+(-735) - K0141+(-013)	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410) / GREAT SWISS METAL BUILDERS CORPORATION (36997)	66,870,640.00	Completed	February 07, 2024	May 27, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL), BARANGAY SAN TEODORO, MABINI, BATANGAS	GREENFIELD CONSTRUCTION (31101)	2,970,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0015	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, MANILA-BATANGAS RD K0100+000 - K0100+340	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	15,676,080.00	Completed	February 07, 2024	September 06, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SOLO, MABINI, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,980,000.00	Completed	February 07, 2024	April 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0017	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS PORT DIVERSION RD - K0102+770 - K0104+370	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ((REVOKED) 40908) / MARTIN BUILDERS INC. (FOR:MARTIN BUILDERS CONSTRUCTION SERVICES) (48683)	131,302,725.00	Completed	February 07, 2024	June 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF SEAWALL, BARANGAY GASANG, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0019	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BATANGAS CITY-SAN PASCUAL-BAUAN DIVERSION ROAD (SECTION 5), BATANGAS	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ((REVOKED) 45914)	49,000,000.00	Completed	February 07, 2024	October 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0020	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG HAGONUY RIVER, SAN PASCUAL,	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	28,950,000.00	Completed	February 07, 2024	July 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL), BARANGAY BAGALANGIT, MABINI, BATANGAS	GREENFIELD CONSTRUCTION (31101)	2,970,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN ISIDRO, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,980,000.00	Completed	February 07, 2024	May 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0023	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, PRIMARY ROADS, MANILA-BATANGAS RD - K0104+753 - K0105+754	VICMAR CONSTRUCTION, INC. (28997)	90,710,000.00	Completed	February 07, 2024	June 14, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY GASANG, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	1,980,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,920,398.64	Completed	February 07, 2024	April 15, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY TAYUMAN, LOBO, BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MALAPAD NA PARANG, LOBO, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0028	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SAN ISIDRO SECTION 3, B	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	39,200,000.00	Completed	February 07, 2024	October 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0029	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT LAUREL, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	14,475,000.00	Completed	February 07, 2024	June 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MALAKING POOK, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	5,940,000.00	Completed	February 07, 2024	July 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0031	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALON	VICMAR CONSTRUCTION, INC. (28997)	86,850,000.00	Completed	February 07, 2024	November 14, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0032	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALON	VICMAR CONSTRUCTION, INC. (28997)	86,850,000.00	Completed	February 07, 2024	January 25, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0033	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALO	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	72,375,000.00	Completed	May 13, 2024	January 16, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN NICOLAS, LOBO, BATANGAS	GREENFIELD CONSTRUCTION (31101)	5,940,000.00	Completed	February 07, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY GASANG, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	February 07, 2024	August 04, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0036	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - TERTIARY ROADS, BATANGAS CADRE RD K0106+(-672) - K0106+(-374)	VICMAR CONSTRUCTION, INC. (28997)	11,089,680.00	Completed	February 07, 2024	March 28, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY GAMAO, TINGLOY, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN JOSE SICO, BATANGAS CITY, BATANGAS	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	4,950,000.00	Completed	May 13, 2024	July 26, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III), CONSTRUCTION OF WATERWORKS SYSTEM, SITIO POOK, BARANGAY SANTO TOMAS, TINGLOY, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	May 09, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0040	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RIVER BANK PROTECTION, BARANGAY POBLACION, LOBO, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	49,000,000.00	Completed	February 07, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE PACKAGE 1, BRGY. TALAHIB PAN	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	72,375,000.00	Completed	May 13, 2024	December 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0042	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY DELA PAZ, BATANGAS CITY	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	39,200,000.00	Completed	February 07, 2024	July 26, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0043	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TALAHIB PANDAYAN, BATAN	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	39,200,000.00	Completed	February 07, 2024	July 26, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0044	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BATANGAS-LOBO RD - K0114+414 - K0115+049	VICMAR CONSTRUCTION, INC. (28997)	19,600,000.00	Completed	February 07, 2024	September 12, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY PINAGHAWANAN, LOBO, BATANGAS	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0046	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, ROAD WIDENING - SECONDARY ROADS, BATANGAS-QUEZON RD - K0134+(-664) - K0134+(-439)	VICMAR CONSTRUCTION, INC. (28997)	19,600,000.00	Completed	February 07, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAWANG, LOBO, BATANGAS	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD, BARANGAY MAHACOT SILANGAN, BATANGAS CITY, BAT	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	4,950,000.00	Completed	May 13, 2024	August 04, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD, BARANGAY DALIG, BATANGAS CITY, BATANGAS	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	4,950,000.00	Completed	May 13, 2024	August 04, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0050	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT POBLACION, SAN PASCUAL, BATANG	GREENFIELD CONSTRUCTION (31101)	14,475,000.00	Completed	February 07, 2024	June 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD AT BRGY. TALAHIB PANDA	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	28,950,000.00	Completed	May 13, 2024	October 27, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0052	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, TALAHIB PANDAYAN BR. (B03045LZ) ALONG BATANGAS-TABANGAO-LOBO RD	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	24,010,104.43	On-Going	February 07, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DULANGAN, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MASAGUITSIT, LOBO, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0055	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, PALICO-BALAYAN-BATANGAS RD - K0149+855 - K0149+1147	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	33,364,100.00	On-Going	February 19, 2024	March 15, 2025	58.23
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0056	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, PALICO-BALAYAN-BATANGAS RD - K0149+1147 - K0150+288	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	23,520,000.00	Completed	February 19, 2024	October 28, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0057	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, ROQUE BR. (B02923LZ) ALONG BAUAN-MABINI RD	VICMAR CONSTRUCTION, INC. (28997)	14,700,000.00	Completed	February 19, 2024	May 30, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY LAGADLARIN, LOBO, BATANGAS	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	4,950,000.00	Completed	February 19, 2024	June 17, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0059	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, BATANGAS-TABANGAO-LOBO RD - K0134+958 - K0135+217	VICMAR CONSTRUCTION, INC. (28997)	92,640,000.00	Completed	February 19, 2024	September 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0060	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, BATANGAS-TABANGAO-LOBO RD - K0136+492 - K0136+642	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	53,075,000.00	Completed	February 19, 2024	August 19, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD (SITIO KABILANG ILOG), BARANGAY BAGALANGIT, MABI	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	February 29, 2024	May 13, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN FRANCISCO, MABINI, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	February 29, 2024	May 13, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM, CONSTRUCTION OF SOCO BLDG., CAMP GEN MIGUEL MALVAR, KUMINTANG ILAYA, BATANGAS CITY	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	24,750,000.00	Completed	February 29, 2024	October 22, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, TINGLOY CIRCUMFERENTIAL ROAD, BATANGAS PACK	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	94,084,288.01	On-Going	February 29, 2024	December 12, 2024	0.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, TINGLOY CIRCUMFERENTIAL ROAD, BATANGAS PACK	VICMAR CONSTRUCTION, INC. (28997)	96,500,000.00	Completed	February 29, 2024	December 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY PAGKILATAN	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	24,500,000.00	Completed	February 29, 2024	August 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0067	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS-TABANGAO-LOBO RD - K0115+043 - K0115+343	VICMAR CONSTRUCTION, INC. (28997)	12,102,020.00	Completed	February 29, 2024	April 22, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0068	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SITIO MAINIT PROPER, MAINIT, M	VICMAR CONSTRUCTION, INC. (28997)	9,650,000.00	Completed	March 05, 2024	June 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0069	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINK/S NEW ROADS, TINGLOY CIRCUMFERENTIAL ROAD, PACKAGE A, SECTION I-F, TINGLOY, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	67,550,000.00	Completed	March 05, 2024	November 23, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0070	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINK/S NEW ROADS, TINGLOY CIRCUMFERENTIAL ROAD, TINGLOY, BATANGAS SECTION A-7	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	49,000,000.00	Completed	March 05, 2024	August 16, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF RESPLANDOR - MALAKING POOK	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	34,300,000.00	Completed	March 05, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0072	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT NEW DANGLAYAN, BAUAN, BATANGAS	W. RIVERA CONST. AND EQUIPT. RENTALS, INC. (FORMERLY: W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS) (31378) / GREENFIELD CONSTRUCTION (31101)	28,950,000.00	On-Going	March 05, 2024	September 09, 2024	0.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0073	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SAN ROQUE TO SAN ANDRES, BAUAN,	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	19,300,000.00	Completed	March 05, 2024	July 20, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, PHASE 2, SITIO BAGONG POOK, BARANGAY MALABRIGO,	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	March 05, 2024	June 05, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, MACALINTAL AVENUE (SAN	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, MACALINTAL AVENUE (SAN	TCSC CORP. (15453)	96,500,000.00	Completed	February 28, 2024	July 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, MACALINTAL AVENUE (SAN	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, MACALINTAL AVENUE (SAN	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF SAN LUIS-ALITAGTAG ROAD PA	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF SAN LUIS-ALITAGTAG ROAD PACK	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ALITAGTAG ROAD (SAN PASCUAL	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, INICBULAN ROAD, BAUAN,	TCSC CORP. (15453)	144,750,000.00	Completed	February 28, 2024	July 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, POBLACION-LAUREL-BAYAN	TCSC CORP. (15453)	96,500,000.00	Completed	February 28, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG LIBJO - DUMUKLAY - CONDE ROAD, CONDE LABAC, BATANGAS CITY, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	On-Going	March 19, 2024	April 07, 2025	98.10
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONCRETING OF BARANGAY ROAD, TALUMPOK SILAN	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	34,300,000.00	Completed	March 19, 2024	September 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, SITIO CUMBA, BRGY. SAN JOS	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	29,700,000.00	Completed	March 19, 2024	September 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE, BRGY. DUMANTAY, BATANGAS CITY	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	28,462,500.00	On-Going	March 19, 2024	September 08, 2024	75.54
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF OFFICE BUILDING AT DICT COMPOUND, KUMINTANG IBABA, BATANGAS CITY	GREENFIELD CONSTRUCTION (31101)	24,750,000.00	Completed	March 19, 2024	March 28, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE, SAN TEODORO-CUPANG, BAUAN, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,800,000.00	Completed	April 02, 2024	September 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SAN MIGUEL, BATANGAS CITY	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	March 19, 2024	June 10, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. TALAHIB, PAYAPA, BATANGAS CITY	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	March 19, 2024	July 07, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. CUMBA, BATANGAS CITY	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	March 19, 2024	June 10, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MANGHINAO PROPER, BAUAN, BATANGAS	RGE CONST. AND SUPPLY INC.(FORMERLY:R.G. EVANGELISTA CONSTRUCTION AND SUPPLY) (20375)	9,900,000.00	On-Going	May 13, 2024	January 07, 2025	74.57
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM BRGY. PISA, TINGLOY, BATANGA	GREENFIELD CONSTRUCTION (31101)	5,880,000.00	On-Going	March 19, 2024	October 14, 2024	90.74
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. BANABA CENTER, BATANGAS CITY	LLEB CONSTRUCTION AND TRADING (45298)	4,950,000.00	Completed	March 19, 2024	June 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES ALONG MANILA - BATANGAS ROAD - K0096+000 - K0096+160, K0100+450 - K0100+600, K0101+000 - K0101+450, K010	LLEB CONSTRUCTION AND TRADING (45298)	4,076,800.00	Completed	March 19, 2024	May 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, COMPLETION OF WATER SUPPLY SYSTEM, BRGY. STO NIÑO, MABINI, BATANGAS	GREENFIELD CONSTRUCTION (31101)	1,901,200.00	On-Going	March 19, 2024	July 04, 2024	88.29
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD AT BARANGAY BANABA WEST, BATANGAS CITY	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	9,900,000.00	Completed	March 19, 2024	July 07, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES, BAUAN, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	9,800,000.00	Completed	March 20, 2024	September 09, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. OLO-OLO, LOBO, BATANGAS	SHANTES BUILDERS DEVELOPMENT CORPORATION (53129)	7,920,000.00	Completed	April 02, 2024	November 27, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. NATUNUAN SOUTH, SAN PASCUAL, BATANGAS (PHASE 1)	GREENFIELD CONSTRUCTION (31101)	5,940,000.00	Completed	March 20, 2024	August 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, BRGY. SAN ISIDRO, SAN LUIS, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	5,880,000.00	Completed	March 20, 2024	November 14, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY NATUNUAN SOUTH, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	March 20, 2024	June 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) ANILAO PROPER, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	March 20, 2024	June 17, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROADS, BRGY. POBLACION-BRGY. LAUREL, SAN PASCUAL, BAT	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,900,000.00	Completed	March 20, 2024	June 11, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. TUNGAL, SAN LUIS, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	6,930,000.00	Completed	March 20, 2024	August 10, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. BAGONG TUBIG, SAN LUIS, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	March 20, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF DRAINAGE SYSTEM, BRGY. 19, BATANGAS CITY, BATANGAS	MARTIN BUILDERS INC. (FOR:MARTIN BUILDERS CONSTRUCTION SERVICES) (48683)	4,950,000.00	Completed	March 20, 2024	June 26, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DE0109	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SEAWALL AT BRGY. SIMLONG, BATANGAS CITY	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	96,500,000.00	Completed	May 13, 2024	January 04, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY MALABRIGO, LOBO, BATANGAS	MATRICES CONSTRUCTION (56643)	7,276,500.00	Completed	April 02, 2024	August 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM BRGY. SAN PABLO, BAUAN, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	6,651,505.87	On-Going	April 02, 2024	November 15, 2024	25.95
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN MARIANO, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	April 02, 2024	June 15, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF RIVER SLOPE PROTECTION, SITIO LAUREL, BARANGAY MALABRIGO, LOBO, BATANGAS	MATRICES CONSTRUCTION (56643)	14,850,000.00	Completed	April 02, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, TEJERO, SAN LUIS, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,603,000.00	On-Going	April 02, 2024	November 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, SAN TEODORO, MABINI, BATANGAS	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	6,860,000.00	On-Going	April 02, 2024	November 15, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COOPERATIVE UNION OF BATANGAS BUILDING), CAPITOL BUILDING, BARANGAY KUMINTA	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	19,800,000.00	On-Going	May 13, 2024	June 06, 2025	25.43
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BRGY. CALUMPANG WEST, SAN LUIS, BATANGAS	TETR SUPPLIES & CONSTRUCTION SERVICES (54090)	9,605,418.00	On-Going	April 02, 2024	August 29, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. HALIGUE SILANGAN, BATANGAS CITY	MARTIN BUILDERS INC. (FOR:MARTIN BUILDERS CONSTRUCTION SERVICES) (48683)	4,950,000.00	Completed	August 06, 2024	October 19, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN ISIDRO, BATANGAS CITY, BATANGAS	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	April 02, 2024	March 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0120	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, SITIO BOBUYAN, BRGY. LOCLOC, BAUAN, BATANGAS	GREENFIELD CONSTRUCTION (31101)	5,880,000.00	Completed	April 02, 2024	November 15, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION (COMPLETION) OF WATER SYSTEM INCLUDING GENERATOR SET, BRGY. LOCLOC, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	On-Going	April 02, 2024	September 28, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. STA. ELENA, SAN PASCUAL, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	4,950,000.00	Completed	April 02, 2024	August 05, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, RETROFITTING OF CALUMPANG BRIDGE, BATANGAS	TCSC CORP. (15453)	144,750,000.00	Completed	April 08, 2024	November 15, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE, BRGY. BALIBAGO, LOBO, BATANGAS	TCSC CORP. (15453)	49,500,000.00	Completed	May 02, 2024	October 28, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SITIO BULI TULO, BATANGAS CITY	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	April 08, 2024	July 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, EVACUATION CENTER COMPLEX, BARANGAY SAN ISIDRO, BATANGAS CITY, BATANGAS	C.S. RAYOS CONSTRUCTION & GENERAL SERVICES, INC. (9790)	9,900,000.00	Completed	April 08, 2024	December 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, SAN ISIDRO SUPER HEALTH CENTER, BARANGAY SAN ISIDRO, BATANGAS CITY, BATANGAS	C.S. RAYOS CONSTRUCTION & GENERAL SERVICES, INC. (9790)	9,900,000.00	Completed	April 08, 2024	December 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SYSTEM, BOBOY ELEMENTARY SCHOOL, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	9,900,000.00	Completed	April 08, 2024	February 01, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GASANG, MABINI, BATANGAS	VICMAR CONSTRUCTION, INC. (28997)	9,900,000.00	Completed	April 08, 2024	November 03, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONCRETING OF BARANGAY ROAD, TALUMPOK SILANGAN, BATANGAS CITY, BATANG	LLEB CONSTRUCTION AND TRADING (45298)	9,900,000.00	Completed	April 08, 2024	July 18, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CALO, LOBO, BATANGAS	SANDSTORM CONSTRUCTION (23411)	7,573,500.00	Completed	April 08, 2024	September 04, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES, REHABILITATION OF EVACUATION CENTER I, POBLACION, SAN LUIS, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	4,950,000.00	Completed	April 08, 2024	July 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BUCAL ELEMENTARY SCHOOL, BARANGAY BUCAL, BATANGAS CITY	SANDSTORM CONSTRUCTION (23411)	4,950,000.00	Completed	April 08, 2024	November 30, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0134	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES, REHABILITATION OF ROAD, BARANGAY BANOYO	VICMAR CONSTRUCTION, INC. (28997)	29,400,000.00	Completed	April 08, 2024	June 30, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0135	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SAN PEDRO, BATANGAS CITY	VICMAR CONSTRUCTION, INC. (28997)	11,137,500.00	Completed	May 21, 2024	August 21, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0136	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. BANALO, LOBO, BATANGAS (PACKAGE 2)	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	99,000,000.00	Completed	April 23, 2024	February 22, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0137	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BRGY. CALO, LOBO, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	9,900,000.00	Completed	April 08, 2024	November 02, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0138	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATERWORKS SYSTEM, BARANGAY DULANGAN (ITAAS), SAN LUIS, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,950,000.00	Completed	April 08, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0139	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM/EVACUATION CENTER), BRGY. SAN ANTONIO, SAN LUIS, BATANGAS	GREENFIELD CONSTRUCTION (31101)	9,617,572.47	On-Going	April 08, 2024	September 04, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0140	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LAUREL, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,950,000.00	Completed	April 09, 2024	July 28, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0141	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS), CONSTRUCTION OF MABINI-BAUAN-SAN LUIS-TAAL-LEMERY ROAD (S	VICMAR CONSTRUCTION, INC. (28997)	96,500,000.00	Completed	April 09, 2024	March 01, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0143	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, TERTIARY ROADS, BAUAN-MABINI RD - K0152+239 - K0152+649, K0152+667 - K0152+827, K0152+833 - K0153+341	VICMAR CONSTRUCTION, INC. (28997)	86,850,000.00	Completed	August 06, 2024	December 12, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0144	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, TERTIARY ROADS, BAUAN-MABINI RD - K0153+341 - K0154+000	VICMAR CONSTRUCTION, INC. (28997)	77,200,000.00	Completed	August 06, 2024	December 06, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF RIVER SLOPE PROTECTION (PHASE 3), SITIO RECTO A, BARANGAY MALABRIGO, LOBO,	TCSC CORP. (15453)	14,701,405.48	On-Going	April 09, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BRGY. MALALIM NA SANOG, LOBO, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	9,900,000.00	Completed	April 09, 2024	September 05, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0151	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MALAKING POOK, SAN PASCUAL, BATANGAS	GREENFIELD CONSTRUCTION (31101)	9,900,000.00	Completed	April 09, 2024	November 13, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN LUIS, BATANGAS	REE CONSTRUCTION (10342)	9,900,000.00	Completed	May 13, 2024	March 05, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0153	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF TESDA REGIONAL TRAINING CENTER (CALABARZON) BUILDING, P. HERRERA ST., BARANGAY 6, BATANGAS CITY	VICMAR CONSTRUCTION, INC. (28997)	59,400,000.00	Completed	April 09, 2024	February 08, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ACCESS ROAD LEADING TO TOURISM VIEW DECK (PHASE 3) AT	TCSC CORP. (15453)	49,500,000.00	Completed	April 09, 2024	November 01, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM, CONSTRUCTION OF NBI BLDG. (PHASE II), CAPITOL SITE, KUMINTANG IBABA, BATANGAS CITY	VICMAR CONSTRUCTION, INC. (28997)	19,800,000.00	Completed	April 09, 2024	December 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0156	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, GULIBAY, BAUAN, BATANGAS	RGE CONST. AND SUPPLY INC.(FORMERLY:R.G. EVANGELISTA CONSTRUCTION AND SUPPLY) (20375)	14,850,000.00	Completed	April 09, 2024	October 23, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0157	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF SHORE PROTECTION STRUCTURE, SITIO BAGONG POOK, MALABRIGO, LOBO, BATANGAS	GREENFIELD CONSTRUCTION (31101)	14,850,000.00	Completed	April 23, 2024	August 23, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0158	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY FABRICA, LOBO, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	14,850,000.00	Completed	April 09, 2024	July 01, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0159	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAPAYA, TINGLOY, BATANGAS	J.A.B. CONSTRUCTION (41323)	9,900,000.00	Completed	May 13, 2024	December 23, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SAN VICENTE AND BRGY. MANALUPANG, BAUAN	REE CONSTRUCTION (10342)	9,900,000.00	Completed	April 09, 2024	July 22, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (FARMERS TRAINING CENTER), BRGY. POBLACION, SAN PASCUAL, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,900,000.00	On-Going	April 09, 2024	January 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, RAINWATER COLLECTOR SYSTEM, RAINWATER COLLECTORS IN PUBLIC FACILITIES	GREENFIELD CONSTRUCTION (31101)	2,895,000.00	Completed	April 09, 2024	July 07, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MUNICIPAL BUILDING, LOBO, BATANGAS (PHASE VI)	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	37,616,961.67	On-Going	October 07, 2024	June 30, 2025	0.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING (NEW MUNICIPAL HALL), SAN PASCUAL, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	14,850,000.00	Completed	May 09, 2024	November 01, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD CONNECTING BARANGAY SAN JOSE-BARANGAY STA. ANA A	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	14,850,000.00	Completed	April 23, 2024	August 20, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. KAINGIN, SAN PASCUAL, BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,950,000.00	Completed	April 23, 2024	November 24, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0168	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BALATBAT, LOBO, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	49,500,000.00	Completed	April 23, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO SAN VICENTE (UPSTREAM), BRGY. LIBJO, BATANGAS C	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	49,500,000.00	Completed	May 02, 2024	November 30, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0184	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, BATANGAS-TABANGAO-LOBO RD - K0135+772 - K0135+972	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	86,850,000.00	Completed	August 06, 2024	March 12, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0185	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD AT BARANGAY BANABA SOUTH, BATANGAS CITY	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	9,900,000.00	Completed	May 21, 2024	September 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0190	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, ROAD WIDENING - TERTIARY ROADS, BAUAN-MABINI RD - K0155+720 - K0156+235	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	49,000,000.00	Completed	August 08, 2024	April 02, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0191	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD (SECTION 2), BRGY. SAN PEDRO, BATANGAS CITY	VICMAR CONSTRUCTION, INC. (28997)	29,700,000.00	Completed	May 21, 2024	December 25, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0195	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, BAUAN-MABINI RD - K0165+536 - K0165+782, K0167+180 - K0167+272	JJ3 TRADING SUPPLY AND CONSTRUCTION CORP. (52189)	23,449,500.00	On-Going	September 10, 2024	May 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0196	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, BAUAN-MABINI RD - K0163+205 - K0163+305, K0163+435 - K0163+495	JJ3 TRADING SUPPLY AND CONSTRUCTION CORP. (52189)	10,943,100.00	Completed	September 10, 2024	March 26, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0201	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS PORT DIVERSION RD - K0167+130 - K0167+300	JJ3 TRADING SUPPLY AND CONSTRUCTION CORP. (52189) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	42,252,200.00	On-Going	December 09, 2024	July 06, 2025	0.89
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0202	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BATANGAS CITY-SAN PASCUAL-BAUAN DIVERSION ROAD, PACKAGE M, BATANGAS	ALPHAGOLD CORPORATION (46196) / JEJOR'S CONSTRUCTION CORPORATION (5143)	57,900,000.00	Completed	June 19, 2024	January 08, 2025	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0203	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS PORT DIVERSION RD - K0102+355 - K0102+770	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	34,300,000.00	Completed	August 08, 2024	November 08, 2024	100.00
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DE0214	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BATANGAS CITY-SAN PASCUAL-BAUAN DIVERSION ROAD, PACKAGE N, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	56,162,880.00	On-Going	August 06, 2024	February 25, 2025	28.61
Batangas 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DE0215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF PUBLIC WATER SUPPLY SYSTEM INCLUDING FACILITIES AT SITIO LAUREL, BARANGAY MALABRIGO, LOBO, BATANGAS	TCSC CORP. (15453)	9,800,724.36	On-Going	August 19, 2024	March 16, 2025	0.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS, PALICO - BALAYAN - BATANGAS RD	VAN MAKJAY CONSTRUCTION (50686) / MAK-JAY CONSTRUCTION (19057)	68,031,970.93	Completed	April 11, 2024	January 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, ROAD WIDENING, TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	GAWANATO CONSTRUCTION CORPORATION (28687) / KEASCIA CONSTRUCTION & SUPPLY (32942)	48,999,643.60	Completed	February 19, 2024	August 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0003	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS, TANAUAN-TALISAY-TAGAYTAY RD	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	46,193,340.20	On-Going	March 25, 2024	January 18, 2025	94.93
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0004	ORGANIZATIONAL OURCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BANAY-BANAY-MOJON CUENCA RD	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	46,968,228.50	Completed	February 16, 2024	July 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0005	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	43,559,642.58	Completed	February 19, 2024	October 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	36,265,729.64	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, DAANG MAHARLIKA (LZ)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	30,420,484.80	Completed	April 22, 2024	July 20, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0008	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, MANILA SOUTH RD VIA STO. TOMAS POB	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	28,698,175.51	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA-BATANGAS RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	27,295,552.57	Completed	February 16, 2024	May 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0010	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	EBUILDERS CONSTRUCTION & DEVELOPMENT CORP. (36855)	24,499,297.00	Completed	February 19, 2024	November 06, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, SECONDARY ROADS, TANAUAN-TALISAY-TAGAYTAY RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	22,804,820.77	Completed	February 16, 2024	April 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: M.V. CALDO ENGINEERING CONSTRUCTION AND S) (16938)	16,434,850.00	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0013	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS, LIPA CITY - ALAMINOS RD	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP. (FORMER (23518)	16,331,320.40	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0014	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BANAY-BANAY-MOJON-CUENCA RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	16,255,649.89	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0015	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, TANAUAN-TALISAY-TAGAYTAY RD	830 BUILDERS & DEVELOPERS CORP. (29781)	14,856,183.00	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0016	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, TANAUAN-TALISAY-TAGAYTAY RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	11,417,237.45	Completed	February 16, 2024	April 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0017	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, DAANG MAHARLIKA (LZ)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	11,049,299.57	Completed	April 22, 2024	June 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0018	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, BANAY-BANAY-MOJON-CUENCA RD	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	6,947,310.55	Completed	February 19, 2024	April 18, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0019	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, DAANG MAHARLIKA (LZ)	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	6,676,289.04	Completed	April 22, 2024	May 21, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), SAN PEDRO - STA. CRUZ ECOTOURISM ROAD LEADING TO NATIONAL SHRINE OF ST. PADRE PIO, STO	JERIS CONSTRUCTION AND SUPPLY (39123)	4,899,156.93	Completed	April 02, 2024	May 01, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DC0021	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, REHABILITATION OF DPWH BATANGAS 3RD DEO BUILDING (MAIN BUILDING), TANAUAN CITY, BATANGAS	NP PEREZ BUILDER (33825)	19,206,180.60	On-Going	February 12, 2024	August 09, 2024	77.87
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (RIPRAP), BARANGAY BANGA, TALISAY, BATANGAS	KEASCIA CONSTRUCTION & SUPPLY (32942)	4,949,278.20	Completed	February 15, 2024	July 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF LINE CANAL, BARANGAY LUTA SUR, MALVAR, BATAN	NDA BUILDERS AND DEVELOPERS (36218)	4,949,344.60	Completed	February 15, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), POBLACION - AS-IS - NIYUGAN ECOTOURISM ROAD LEADING TO LAUREL TOURISM SPOTS AND	RAPID FOREMOST CONST. CO. (32618)	4,899,297.50	Completed	April 02, 2024	June 30, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, BARANGAY POBLACION 4, LAUREL, BATANGAS	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	4,949,896.86	Completed	April 29, 2024	September 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF DRAINAGE FACILITIES, BARANGAY LUYOS, TANAUAN, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	4,949,029.36	Completed	April 29, 2024	November 24, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURE PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF DRAINAGE CANAL, BARANGAY POBLACION 1, LAUREL, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	4,949,382.55	Completed	April 29, 2024	August 26, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF LINE CANAL, ZONE 1, TALISAY, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,056.80	Completed	February 15, 2024	June 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BAGBAG, TANAUAN CITY, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,693.50	Completed	April 29, 2024	September 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROADS, BARANGAY SANTIAGO, MALVAR, BATANGAS	JERIS CONSTRUCTION AND SUPPLY (39123)	4,949,310.00	Completed	February 15, 2024	May 26, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, LAKEWALL ROAD, PUROK 2, BARANGAY LUMANG	R.B. ABITAL CONSTRUCTION CORP. (48919)	4,949,363.32	Completed	April 29, 2024	July 27, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, BARANGAY LABAC, CUENCA, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,867.30	Completed	April 29, 2024	July 27, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, CITY OF TANAUAN, BATANGAS	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	4,949,462.34	Completed	February 12, 2024	July 10, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BUBUYAN, MATAASNAKAHOY, BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,843,930.08	Completed	April 29, 2024	August 26, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LOOB, MATAASNAKAHOY, BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,949,563.70	On-Going	May 02, 2024	August 29, 2024	2.96



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MANGGAHAN, MATAASNAKAOY, BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,845,350.40	On-Going	May 02, 2024	August 29, 2024	0.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALABANAN, BALETE, BATANGAS	EBUILDERS CONSTRUCTION & DEVELOPMENT CORP. (36855)	4,949,430.80	Completed	February 12, 2024	June 10, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALANG, SAN NICOLAS, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,677.00	Completed	February 12, 2024	May 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HEALTH CENTER), BARANGAY QUILING, TALISAY, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	4,949,715.00	On-Going	February 12, 2024	June 10, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY AYA, TALISAY, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	4,832,830.00	On-Going	May 02, 2024	September 16, 2024	71.13
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. SAMPALOC, MUN. OF TALISAY, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	2,910,450.00	On-Going	February 12, 2024	June 10, 2024	96.58



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALANGON, AGONCILLO, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	2,969,078.50	Completed	February 12, 2024	May 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO, CUENCA, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	1,979,588.01	Completed	February 12, 2024	April 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), POBLACION 5, CUENCA, BATANGA	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	1,979,447.64	Completed	February 12, 2024	April 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUNGAHAN, CUENCA, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	1,979,412.52	Completed	February 12, 2024	May 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUGAAN WEST, LAUREL, BATANGAS	RAPID FOREMOST CONST. CO. (32618)	1,979,672.40	Completed	February 12, 2024	May 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 2, LAUREL, BATANGAS	RAPID FOREMOST CONST. CO. (32618)	1,979,481.10	Completed	February 12, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BILUCAO, MALVAR, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	1,979,328.00	Completed	February 12, 2024	April 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0051	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER, STO.	NDA BUILDERS AND DEVELOPERS (36218)	87,610,008.00	Completed	March 25, 2024	January 18, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0052	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER - PHAS	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	86,849,366.50	Completed	April 03, 2024	January 27, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0053	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER, TANAU	NDA BUILDERS AND DEVELOPERS (36218)	86,849,850.80	Completed	March 25, 2024	January 18, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0054	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BUGAAN RIVER, LAUREL, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,849,901.80	On-Going	April 03, 2024	January 27, 2025	85.41
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0055	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RIVERBANK PROTECTION ALONG PANSIPIT RIVER, AGONCILLO - SAN NICOLAS, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	86,849,930.49	Completed	April 03, 2024	January 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0056	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, TANAUAN CITY - STO. TOMAS DIVERSION ROAD VIA SAMPALOCAN ROAD, BATANGAS	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410) / JERIS CONSTRUCTION AND SUPPLY (39123)	75,253,400.00	On-Going	April 17, 2024	February 10, 2025	76.31
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, IMPROVEMENT OF ROAD, PALSARA - ALANGILAN, BALETE, BATANGAS	READYCON TRADING & CONSTRUCTION CORP. (15452)	57,913,334.22	Completed	April 17, 2024	September 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), TAAL LAKE CIRCUMFERENTIAL ROAD (AGONCILLO SECTION), AGONCILLO, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSLY 13487)	48,999,860.05	Completed	March 25, 2024	October 04, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO TAAL LAKE, AGONCILLO, BATANGAS	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY 23518)	48,249,568.22	Completed	April 02, 2024	February 21, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE HALL (HEALTH CENTER), BARANGAY POBLACION 1, STA. TERESITA, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	9,899,708.00	Completed	May 02, 2024	October 28, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), BUGAAN-GULOD-BUSO-BUSO ROAD LEADING TO TAAL LAKE CIRCUMFERENTIAL, LAUREL, BATA	RAPID FOREMOST CONST. CO. (32618)	9,799,929.00	Completed	April 02, 2024	July 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), RIZAL ST., BARANGAY SANTOL, MATAASNAKAOY. BATANGAS	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,949,242.40	Completed	May 02, 2024	August 29, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PAMIGA, AGONCILLO, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	4,949,392.60	Completed	May 02, 2024	September 02, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, CITY OF STO. TOMAS, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	4,949,871.00	Completed	February 12, 2024	June 10, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, PUROK 1, BAR	RGB CONSTRUCTION (FORMERLY:REYBER CONSTRUCTION AND SUPPLY) (34881)	4,949,907.00	On-Going	May 02, 2024	November 06, 2024	87.18
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, PUROK 6, BARA	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,949,741.16	Completed	May 02, 2024	August 29, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, PUROK 5, BARANGAY NANGKAAN, MATAASNAKAH	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,949,956.00	Completed	May 02, 2024	September 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BANGIN, SAN NICOLAS, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	4,949,282.00	Completed	April 29, 2024	July 28, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF LINE CANAL, BARANGAY POBLACION 4, CITY OF	JERIS CONSTRUCTION AND SUPPLY (39123)	4,948,737.00	Completed	February 19, 2024	June 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF DRAINAGE CANAL, PUROK 2, MENDOZA ST., BARAN	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	4,825,893.43	Completed	April 29, 2024	August 26, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III), CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY BAGBAG, TANAUAN, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,149.65	Completed	May 02, 2024	August 29, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III), CONSTRUCTION OF WATER SYSTEM, BARANGAY DALIPIT WEST, CUENCA, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,947,285.00	Completed	February 15, 2024	June 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES ALONG MANILA-BATANGAS ROAD - K0064+300 - K0065+300, DARASA, TANAUAN CITY, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	2,713,812.00	Completed	April 03, 2024	June 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), TAAL LAKE CIRCUMFERENTIAL ROAD (STA. TERESITA SECTION), STA. TERESITA, BATANGAS	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP. (FORMER (23518)	19,599,992.81	Completed	March 26, 2024	November 26, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (TANAUAN CITYHALL), TANAUAN CITY, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	14,849,923.95	Completed	February 12, 2024	December 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF BALETE MUNICIPAL BUILDING, BALETE, BATANGAS	THREE W BUILDERS, INC. (10722)	14,849,530.00	Completed	February 19, 2024	March 20, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER), BARANGAY SAN JOSE, STO. TOMAS, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	9,899,576.00	Completed	April 29, 2024	October 25, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. MAKINA, BALETE, BATANGAS	THREE W BUILDERS, INC. (10722)	9,899,261.12	Completed	April 29, 2024	September 25, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STA. TERESITA, STO. TOMAS, BATANGAS	PMJ CONSTRUCTION (41791)	4,949,889.60	Completed	February 20, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. SAN JOAQUIN, STO. TOMAS CITY, BATANGAS	JERIS CONSTRUCTION AND SUPPLY (39123)	4,850,514.00	On-Going	February 12, 2024	July 10, 2024	97.53
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. BALUK-BALUK, SAN NICOLAS, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,957.59	Completed	February 12, 2024	July 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, SAN NICOLAS, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,313.00	Completed	February 12, 2024	October 08, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BLDG., POBLACION 2, STO. TOMAS CITY, BATANGAS	G.R. BERNALES CONSTRUCTION AND SUPPLIES (35849)	4,949,722.05	Completed	February 12, 2024	July 10, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD AT ULANGO TO MALAKING PULO, TANAUAN CITY	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,912.35	Completed	February 15, 2024	July 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROADS AT BRGY. BERINAYAN, MUN. OF LAUREL, BAT	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	4,949,815.60	Completed	February 15, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD, BARANGAY SAN JOSE, STO. TOMAS CITY, B	JERIS CONSTRUCTION AND SUPPLY (39123)	4,949,763.83	Completed	February 15, 2024	June 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF HIGHWOOD ROAD AND CONSTRUCTION OF DRAINAGE	ISHIZAKI CONSTRUCTION & DEVELOPMENT CORPORATION (42944)	4,947,843.60	Completed	February 15, 2024	June 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION, LAKE WALL, PUROK 4 AND 5 BRGY. KINALAGLAGAN, MATAAS NA KAHYOY, BATANG	ISHIZAKI CONSTRUCTION & DEVELOPMENT CORPORATION (42944)	4,948,945.76	Completed	February 15, 2024	July 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF DRAINAGE SYSTEM, SILVA ST. BRGY. 4, MATAASNAKAHOY, BATANGAS	ISHIZAKI CONSTRUCTION & DEVELOPMENT CORPORATION (42944)	4,949,948.00	Completed	February 15, 2024	July 09, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SYSTEM IN BRGY. BULIHAN, MALVAR, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,361.00	Completed	February 15, 2024	July 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SYSTEM, BARANGAY MABINI, TANAUAN CITY, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,860.00	Completed	February 15, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM, REHABILITATION OF WATER SYSTEM, BARANGAY SAN LUIS, CITY OF STO. TOMAS, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	4,949,160.00	Completed	February 15, 2024	June 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SAN RAFAEL, CITY OF STO. TOMAS, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	1,979,601.00	Completed	February 12, 2024	May 11, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE ALONG LIPA CITY - MATAAS NA KAHU	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	148,499,673.02	On-Going	April 24, 2024	January 01, 2026	86.24
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE ALONG LIPA - CITY MATAAS NA KAHU	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	148,499,561.74	On-Going	April 24, 2024	January 24, 2026	42.13
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE ALONG LIPA CITY - MATAAS NA KAHU	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	144,787,103.02	On-Going	April 24, 2024	April 18, 2025	33.48
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0097	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, TERTIARY ROADS, TANAUAN-TALISAY-TAGAYTAY RD	READYCON TRADING & CONSTRUCTION CORP. (15452)	122,314,643.81	Completed	March 25, 2024	July 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0098	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MALVAR-STO. TOMAS ROAD, BATANGAS	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	96,499,513.00	On-Going	March 26, 2024	November 30, 2025	67.21



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0099	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BANAY BANAY-MOJON-CUENCA RD	READYCON TRADING & CONSTRUCTION CORP. (15452)	94,252,699.60	Completed	March 25, 2024	July 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0100	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	READYCON TRADING & CONSTRUCTION CORP. (15452)	96,499,531.00	Completed	March 25, 2024	July 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0101	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE, TERTIARY ROADS, TALISAY-LAUREL-AGONCILLO RD	READYCON TRADING & CONSTRUCTION CORP. (15452)	94,086,803.00	Completed	March 25, 2024	July 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DC0102	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS, TANAUAN-TALISAY-TAGAYTAY ROAD	KEASCIA CONSTRUCTION & SUPPLY (32942)	77,199,168.50	On-Going	May 22, 2024	March 17, 2025	83.38
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), TAAL LAKE CIRCUMFERENTIAL ROAD (TANAUAN CITY SECTION), TANAUAN CITY, BATANGAS	KEASCIA CONSTRUCTION & SUPPLY (32942)	48,999,053.00	On-Going	April 02, 2024	September 28, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DC0104	COVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO TAAL LAKE, TANAUAN CITY, BATANGAS	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	48,249,452.50	On-Going	April 02, 2024	October 11, 2024	92.02
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF DRAINAGE CANAL, RAFAEL LUBIS ST., BARANGAY II-A, MATAASNAKAHOY, BATA	PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC. (39014)	9,651,344.00	Completed	May 02, 2024	September 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BANK/SLOPE PROTECTION ALONG SAN JUAN RIVER AND SAN JUAN BRIDGE, LIPA-A	LIBRIUS CONSTRUCTION & SUPPLY CORPORATION (23580) / REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	96,439,020.00	On-Going	April 22, 2024	February 15, 2025	91.65
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. BAYORBOR - LUMANGLIPA, MATAASNAKAOY, BATANGAS	THREE W BUILDERS, INC. (10722)	96,463,111.00	On-Going	April 17, 2024	April 15, 2025	80.64
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0109	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SLOPE PROTECTION/RIPRAPING/RETAINING WALLS, BRGY. BUSO-	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	72,374,750.10	On-Going	April 22, 2024	March 25, 2025	86.95
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD ALONG MAHARLIKA HIGHWAY IN BARANGAY SAN PEDRO	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	64,349,770.00	Completed	April 17, 2024	August 14, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF BARANGAY ROAD FROM POBLACION EAST AND POBLACION WE	830 BUILDERS & DEVELOPERS CORP. (29781)	19,799,821.40	Completed	March 26, 2024	August 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF CORAL NA MUNTI-BARIGON ROAD, AGONCILLO, BATAN	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,799,340.00	Completed	March 26, 2024	December 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. PAMIGA, AGONCILLO, BATANGAS	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	14,849,568.00	Completed	May 07, 2024	October 03, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. AYA, TALISAY, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	14,849,080.00	Completed	March 26, 2024	August 22, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, MALVAR, BATANGAS	GAWANATO CONSTRUCTION CORPORATION (28687)	9,899,006.80	Completed	April 02, 2024	August 29, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF THE MUNICIPAL STREETS/ROADS FROM BRGY. 1 TO B	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,899,231.00	On-Going	April 03, 2024	August 30, 2024	95.21
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SAN JUAN, ALITAGTAG, BATANGAS	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: M.V. CALDO ENGINEERING CONSTRUCTION AND S) (16938)	9,899,815.05	Completed	March 26, 2024	October 21, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD WITH SLOPE PROTECTION, POBLACION I, STO. TOMAS,	MAKILING CONSTRUCTION VENTURES CORP. (48595)	6,297,150.00	Completed	April 02, 2024	July 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION (COMPLETION) OF TANGKE ROAD, SAN MIGUEL, STO. TOMAS, BA	RGE CONST. AND SUPPLY INC.(FORMERLY:R.G. EVANGELISTA CONSTRUCTION AND SUPPLY) (20375)	4,824,238.50	Completed	April 02, 2024	June 30, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DC0120	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURES ALONG SAN JUAN RIVER, TANAUAN	MAR-VEL CONSTRUCTION & SUPPLY (23722)	96,499,092.75	Completed	March 25, 2024	January 18, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD ALONG	OIC CONZTRUCT AND SUPPLY CORPORATION (FORMERLY:OIC CONST.) (23727)	48,249,131.00	Completed	April 17, 2024	December 05, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD ALONG T	NDA BUILDERS AND DEVELOPERS (36218)	47,769,709.00	On-Going	April 17, 2024	October 13, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MUNICIPAL BUILDING, BRGY. MAKINA, BALETE, BATANGAS	THREE W BUILDERS, INC. (10722)	19,695,293.30	Completed	March 21, 2024	November 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING (NEW MUNICIPAL BUILDING), BRGY. MAKINA, BALETE, BATANGAS (PHASE 2)	THREE W BUILDERS, INC. (10722)	19,799,400.00	On-Going	March 21, 2024	June 18, 2025	95.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BRGY. STA. MARIA ELEMENTARY SCHOOL, BRGY. STA. MARIA, STO. TO	MAR-VEL CONSTRUCTION & SUPPLY (23722)	14,849,224.15	Completed	March 26, 2024	September 21, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT COLEGIO DE LAUREL, LAUREL, BATANGAS (PHASE 1)	GRAYSTONE CONSTRUCTION SERVICES (56668)	14,849,908.00	Completed	April 17, 2024	December 14, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANTAY MATANDA, TANAUAN CITY, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,690,941.00	On-Going	March 26, 2024	October 26, 2024	90.85
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, SAN NICOLAS, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	9,899,503.10	Completed	March 21, 2024	November 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI PURPOSE BUILDING (NORIEL SALAZAR SR. BUILDING), POBLACION EAST, MUNICIPALITY OF ALITA	ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	9,899,211.60	Completed	March 21, 2024	November 15, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MUNICIPAL BUILDING, BARANGAY TUMAWAY, TALISAY, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,899,254.62	Completed	April 03, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MAKINA, BALETE, BATANGAS	THREE W BUILDERS, INC. (10722)	9,899,654.00	On-Going	March 21, 2024	May 19, 2025	84.38
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (DEPARTMENT OF EDUCATION AGONCILLO DISTRICT), AGONCILLO, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,799,191.80	Completed	April 24, 2024	February 13, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, SAN NICOLAS, BATANGAS	VAN MAKJAY CONSTRUCTION (50686)	14,849,877.20	Completed	April 24, 2024	January 18, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0134	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COLEGIO DE LAUREL), LAUREL, BATANGAS (PHASE 2)	LLEB CONSTRUCTION AND TRADING (45298)	11,640,126.00	On-Going	April 24, 2024	October 20, 2024	45.39
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0135	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP), BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, TANAUAN CITY, BAT	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,899,029.00	Completed	April 24, 2024	December 19, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0143	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM A. MALABANAN, ELEMENTARY SCHOOL, BRGY. MALABANAN, BALETE B. PALSARA ELEMENTARY SCHOOL, BRGY. PALSARA, BALETE C. BALETE CENTRAL SCHOOL, BRGY. POBLACION, BALETE D. M	NDA BUILDERS AND DEVELOPERS (36218)	2,821,086.00	On-Going	May 22, 2024	August 19, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF LAUREL SPORTS COMPLEX, BARANGAY AS-IS, LAUREL, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,799,203.75	Completed	May 22, 2024	February 15, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, IMPROVEMENT OF MULTI-PURPOSE BUILDING, MUNICIPAL COMPOUND, SAN PIOQUINTO, MALVAR, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	19,396,278.00	On-Going	June 04, 2024	February 28, 2025	66.95
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, THE MUNICIPAL COMPOUND, SAN PIOQUINTO, MALVAR, BATANGAS	MAR-VEL CONSTRUCTION & SUPPLY (23722)	14,850,000.00	On-Going	May 22, 2024	February 05, 2025	89.01
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY CALE, TANAUAN CITY	830 BUILDERS & DEVELOPERS CORP. (29781)	14,849,755.00	Completed	May 22, 2024	February 15, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0151	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYMNASIUM), MUNICIPAL COMPOUND BARANGAY POBLACION 5, CUEN	830 BUILDERS & DEVELOPERS CORP. (29781)	9,899,948.04	Completed	May 22, 2024	November 17, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BALETE, SAN NICOLAS, BATANGAS	830 BUILDERS & DEVELOPERS CORP. (29781)	9,899,785.00	Completed	June 04, 2024	February 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW CITY HALL), CITY OF STO. TOMAS, BATANGAS	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	98,999,798.00	Completed	July 15, 2024	August 02, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROPGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (ADMIN BLDG.), TANAUAN CITY COLLEGE, BRGY. TARAPICHI I, TANAUAN CI	MAR-VEL CONSTRUCTION & SUPPLY (23722)	19,799,435.26	Completed	June 27, 2024	January 22, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE CONVENTION/SPORTS COMPLEX), TANAUAN CITY, BATANGAS	ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	19,799,798.00	Completed	June 27, 2024	November 23, 2024	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW MUNICIPAL BUILDING HALL), BRGY. MAKINA, BALETE, BATANGAS (PHASE	THREE W BUILDERS, INC. (10722)	19,799,200.00	Completed	June 27, 2024	February 21, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES (GRID TIED PV SYSTEM AND INTEGRATED SOLAR STREETLIGHTS) ALONG BARANGAY DOMINADOR EAST, AL	SHANTES BUILDERS DEVELOPMENT CORPORATION (53129)	3,919,988.00	Completed	September 24, 2024	January 21, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0175	REHABILITATION/RECONSTRUCTION OF AMBULONG RIVER I REVETMENT, BRGY. AMBULONG, TANAUAN CITY, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	5,767,805.00	On-Going	September 11, 2024	January 08, 2025	79.82
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0176	REHABILITATION/RECONSTRUCTION OF BANGIN RIVER REVETMENT, BRGY. BANGIN, AGONCILLO, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	3,846,377.00	On-Going	September 11, 2024	January 08, 2025	97.42
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0177	REHABILITATION/RECONSTRUCTION OF BIGNAY RIVER REVETMENT, BRGY. AYA, TALISAY, BATANGAS	MAR-VEL CONSTRUCTION & SUPPLY (23722)	3,854,949.00	Completed	September 11, 2024	January 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0178	REHABILITATION/RECONSTRUCTION OF SLOPE PROTECTION ALONG LAKE TAAL-TAGAYTAY ROAD K0067+507 - K0067+592	MAR-VEL CONSTRUCTION & SUPPLY (23722)	22,426,656.24	Completed	September 11, 2024	February 07, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0179	REHABILITATION/RECONSTRUCTION OF STA. CRUZ RIVER REVETMENT, BRGY. STA. CRUZ, AGONCILLO, BATANGAS	NDA BUILDERS AND DEVELOPERS (36218)	5,762,302.00	On-Going	September 11, 2024	January 08, 2025	98.75
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0180	REHABILITATION OF SAMBAT FLYOVER ALONG TANAUAN-TALISAY-TAGAYTAY ROAD	NDA BUILDERS AND DEVELOPERS (36218) / REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	48,219,999.07	Completed	September 11, 2024	April 16, 2025	100.00
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0181	REHABILITATION OF VIGA BR. I AND II ALONG MAHARLIKA HIGHWAY LZ	MAR-VEL CONSTRUCTION & SUPPLY (23722)	9,358,550.00	On-Going	September 11, 2024	December 09, 2024	97.46
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0183	REHABILITATION/RECONSTRUCTION OF SLOPE PROTECTION, GUTTER AND PCCP ALONG AS-IS NIYUGAN ECO-TOURISM ROAD, LAUREL, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	84,916,716.00	On-Going	October 02, 2024	June 28, 2025	23.48
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0184	REHABILITATION OF TANAUAN-TALISAY-TAGAYTAY ROAD K0078+081	MAR-VEL CONSTRUCTION & SUPPLY (23722)	19,289,949.60	On-Going	September 11, 2024	March 09, 2025	65.35
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0235	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BALETE-SAN JOSE DIVE	KATHA BUILDERS & SUPPLIES INC. (34651)	188,016,572.00	On-Going	June 24, 2025	April 19, 2026	2.11
Batangas 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DC0236	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BALETE-SAN JOSE DIVE	KATHA BUILDERS & SUPPLIES INC. (34651)	150,454,812.90	On-Going	June 24, 2025	April 19, 2026	1.49
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD AT BARANGAY HALANG, LIPA CITY, BATANGAS	FB PABITO BUILDERS SUPPLY AND GENERAL SERVICES (39561)	19,205,027.34	Completed	February 12, 2024	July 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF LODLOD-BOLBOK ROAD, LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	14,850,000.00	Completed	February 12, 2024	April 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD AT BARANGAY ADYA, LIPA CITY, BATANGAS	RANRAC CONSTRUCTION CORPORATION (44301)	9,604,445.82	Completed	February 16, 2024	May 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN PINAGSIBAAN ELEMENTARY SCHOOL, BARANGAY PINAGSIBAAN, ROSARIO, BATANGAS	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	7,682,643.00	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD AT BARANGAY NATUNUAN, SAN JOSE, BATANGAS	FILCAN UNITED CONSTRUCTION & GENERAL MERCHANDISE CORP. (40838)	4,801,500.00	Completed	February 16, 2024	March 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BAGONG POOK, SAN JOSE, BATANGAS	VITALTECH CONSTRUCTION CORPORATION (31855)	4,801,695.00	Completed	April 19, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MAYURO, ROSARIO, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,801,864.88	Completed	April 19, 2024	May 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY TIBIG, LIPA CITY, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,204.69	On-Going	April 19, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD IN BARANGAY SAN AGUSTIN, IBAAN, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,318.22	Completed	February 16, 2024	March 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY NAMUCO, ROSARIO, BATANGAS	W. RIVERA CONST. AND EQUIPT. RENTALS, INC. (FORMERLY: W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS) (31378)	2,880,996.00	Completed	March 22, 2024	May 20, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF QUILO-QUILO-SAN CARLOS	MEGAJES CONSTRUCTION CORP. (44920)	28,519,329.00	Completed	February 12, 2024	May 27, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0012	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, M	MEGAJES CONSTRUCTION CORP. (44920)	29,400,000.00	Completed	February 12, 2024	July 04, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS, SN JUAN-LAIYA RD - K0164 + 635 - K0165 + 530	KENSAL RISE CONSTRUCTION (33231)	18,727,800.00	Completed	February 12, 2024	May 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SAN JUAN SENIOR HIGH SCHOOL, BARANGAY LIPAHAN, SAN JUAN, BATANGAS	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527) / ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	8,643,145.00	Completed	February 16, 2024	June 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY SALAO, ROSARIO, BATANGAS	COORS CONSTRUCTION CO.,INC. (33038)	5,763,555.64	Completed	March 22, 2024	July 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, SITIO PULO, BARANGAY SAN CARLOS, ROSARIO, BA	ABLB CONSTRUCTION SERVICES (48104)	4,800,677.04	Completed	April 19, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY MACALAMCAM A, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	4,801,844.14	Completed	February 16, 2024	May 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY TALAHIBAN I, SAN JUAN, BATANGAS	THREE W BUILDERS, INC. (10722)	4,875,186.64	Completed	March 22, 2024	July 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAGATAN, SAN JOSE, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,276.00	Completed	April 19, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY JANAO-JANAO, SAN JUAN, BATANGAS	FB PABITO BUILDERS SUPPLY AND GENERAL SERVICES (39561)	3,841,383.00	Completed	February 16, 2024	April 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY ESCRIBANO, SAN JUAN, BATANGAS	COORS CONSTRUCTION CO.,INC. (33038)	7,683,225.19	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN PAYAPA ELEMENTARY SCHOOL, BARANGAY PAYAPA, PADRE GARCIA,	VRV CONSTRUCTION AND TRADING (34776)	6,722,347.00	On-Going	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SALABAN, SAN JOSE, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	5,762,671.35	Completed	April 19, 2024	July 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MOJON-TAMPOY, SAN JOSE, BATANGAS	CORBELSIX DEVELOPMENT CORPORATION (53177)	4,801,500.00	On-Going	April 19, 2024	August 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MAPULO, TAYSAN, BATANGAS	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	4,850,000.00	Completed	April 19, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY QUILO, IBAAN, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,279.84	On-Going	April 19, 2024	July 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY NATU, ROSARIO, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	3,879,261.00	On-Going	February 16, 2024	May 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0028	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MANILA-BATANGAS BYPASS ROAD, PACKAGE K, BATANGAS	MEL JEAN CONSTRUCTION CORPORATION (16344)	96,500,000.00	On-Going	February 29, 2024	December 09, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0029	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAWI AND BANABA CREEK, PAD	MEGAJES CONSTRUCTION CORP. (44920)	28,518,000.00	Completed	March 07, 2024	July 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0030	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAHANADIONG BRIDGE, TAYSAN	TONIJON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: TONIJON CONSTRUCTION) (30996)	29,400,000.00	Completed	February 12, 2024	August 03, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0031	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PINAGBAYANAN, TAYSAN, BATA	TONIJON CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: TONIJON CONSTRUCTION) (30996)	29,400,000.00	On-Going	February 12, 2024	July 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MARAWOY, LIPA CITY, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	14,404,869.00	On-Going	February 12, 2024	August 09, 2024	95.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MATAAS NA LUPA, LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	14,405,226.00	On-Going	February 12, 2024	April 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY SICO I, AND BARANGAY LAIYA APLAYA, SAN JUAN, BA	ABLB CONSTRUCTION SERVICES (48104)	10,563,192.16	Completed	February 12, 2024	June 25, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MARCAL ELEMENTARY SCHOOL, BARANGAY CALICANTO, SAN JUAN, BATANGAS	SOLCIANO CONSULTANCY & TRADING CO. LTD DOING BUSINESS UNDER THE NAME AND STYLE OF AMBROOK CONSTRUCTI (40989)	7,682,748.00	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY COLOCONTO, SAN JUAN, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	7,010,483.00	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY IMELDA, SAN JUAN, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	7,010,332.00	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY TICALAN, SAN JUAN, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	7,010,374.00	Completed	February 16, 2024	May 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF BOX CULVERT IN BARANGAY BALIBAGO, ROSARIO, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	4,846,449.00	Completed	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY CALANTAS, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	3,841,676.43	On-Going	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 2 LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	24,008,725.00	On-Going	February 12, 2024	September 08, 2024	97.67
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF SOLAR STREETLIGHTS ALONG SN JUAN - LAIYA RD - K0162 + 457 - K0165 + 530	MEGAJES CONSTRUCTION CORP. (44920)	13,460,496.00	Completed	February 12, 2024	April 11, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF BRIDGE INCLUDING APPROACHES AT BARANGAY SAN GUILLER	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	24,007,500.00	On-Going	February 12, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY 7, LIPA CITY, BATANGAS	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	9,603,432.00	On-Going	February 16, 2024	July 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BALINTAWAK, LIPA CITY, BATANGAS	COORS CONSTRUCTION CO.,INC. (33038)	9,604,091.05	On-Going	February 19, 2024	June 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, ROSARIO, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,389.45	On-Going	April 19, 2024	July 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SYSTEM IN BARANGAY BIGAIN I, SAN JOSE, BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,801,672.00	On-Going	February 16, 2024	June 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY TAYSAN, SAN JOSE, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	17,288,256.26	On-Going	April 19, 2024	October 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KAYUMANGGI, LIPA CITY, BATANGAS	ABLB CONSTRUCTION SERVICES (48104)	4,801,454.61	Completed	April 19, 2024	July 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0051	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MABALANOY BRIDGE, SAN JUAN,	HAWK KEY CONSTRUCTION AND GENERAL MERCHANDISE CORPORATION (41810) / YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	77,200,000.00	Completed	February 19, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD AT BARANGAY STO. NIÑO, LIPA CITY, BATANGAS	RANRAC CONSTRUCTION CORPORATION (44301)	19,800,000.00	Completed	February 12, 2024	June 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD IN SAN JUAN, BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	4,800,932.04	Completed	February 19, 2024	March 22, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY POCTOL, SAN JUAN, BATANGAS	DARCY & ANNA BUILDERS & TRADING (38559)	4,801,500.00	Completed	March 07, 2024	June 04, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY TULOS, ROSARIO, BATANGAS	JSAM CONSTRUCTION (50448)	4,802,197.16	On-Going	March 07, 2024	May 20, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM IN BARANGAY BAGONG POOK, SAN JOSE, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,452.59	On-Going	April 19, 2024	August 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0057	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF REVETMENT ALONG LAWAYE RIV	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	106,217,550.00	Completed	February 12, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0058	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF REVETMENT ALONG LAWAYE RIV	HAWK KEY CONSTRUCTION AND GENERAL MERCHANDISE CORPORATION (41810) / ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,500,000.00	On-Going	February 12, 2024	February 24, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0059	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF REVETMENT ALONG LAWAYE RIV	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	96,500,000.00	Completed	February 12, 2024	November 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0060	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG DOÑA ALICIA BRIDGE, TA	HAWK KEY CONSTRUCTION AND GENERAL MERCHANDISE CORPORATION (41810) / YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	77,200,000.00	Completed	February 19, 2024	October 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MUNTING PULO, LIPA CITY, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	49,500,000.00	On-Going	February 12, 2024	December 07, 2024	3.85
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TANGWAY, LIPA CITY, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	24,008,694.00	On-Going	February 16, 2024	September 12, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN TAYSAN, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	6,722,375.00	On-Going	March 22, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, IBAAN, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	6,723,299.53	On-Going	February 19, 2024	June 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SAN JUAN, BATANGAS	ABLB CONSTRUCTION SERVICES (48104)	6,241,754.72	Completed	February 16, 2024	June 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING IN BARANGAY PALAHANAN 1ST, SAN JUAN, BATANGAS	JSAM CONSTRUCTION (50448)	4,803,862.80	Completed	February 19, 2024	May 18, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SYSTEM IN MALINAO ELEMENTARY SCHOOL, ROSARIO, BATANGAS	KENSAL RISE CONSTRUCTION (33231)	5,761,800.00	On-Going	February 19, 2024	June 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY LAPOLAPO 1, SAN JOSE, BATANGAS	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	4,802,395.45	On-Going	April 19, 2024	August 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0071	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS, SN JUAN-LAIYA RD - K0146 + 433 - K0147 + 688, K0147 + 705 - K0148 + 631, K0154 + 282 - K0154 + 392, K0160	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	55,005,000.00	On-Going	February 22, 2024	July 19, 2024	96.48
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0072	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, LIPA-ROSARIO ROAD K0083 + 887 - K0084 + 564	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	43,581,580.00	On-Going	February 16, 2024	May 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0073	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, MANILA-BATANGAS POBLACION RD - K0079 + 030 - K0080 + 315	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	42,140,000.00	On-Going	February 22, 2024	May 23, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0074	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS-LOBO RD - K0119 + 800 - K0120 + 469	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	20,997,480.00	Completed	February 22, 2024	May 09, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0075	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, BATANGAS-QUEZON RD - K0123 + 180 - K0124 + 000	R.M. TEJADA CONSTRUCTION AND SUPPLIES CORPORATION (41569)	19,600,000.00	Completed	February 22, 2024	August 22, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0076	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, BATANGAS-QUEZON RD - K0118 + 620 - K0119 + 195	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	15,968,120.00	On-Going	February 22, 2024	May 04, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0077	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA-BATANGAS RD - K0088 + 700 - K0089 + 031	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	14,973,420.00	On-Going	February 22, 2024	April 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY CAWONGAN, PADRE GARCIA, BATANGAS	VITALTECH CONSTRUCTION CORPORATION (31855)	9,603,148.00	On-Going	February 22, 2024	July 20, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0079	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, BANAY-BANAY - CUENCA - MOJON RD - K0086 + (-410) - K0086 + 31	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	7,154,000.00	On-Going	February 22, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0080	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BATANGAS-QUEZON RD - K0131 + 515 - K0131 + 808	ABLB CONSTRUCTION SERVICES (48104)	5,027,400.00	On-Going	February 22, 2024	April 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM IN BARANGAY PIÑA, TAYSAN, BATANGAS	RANRAC CONSTRUCTION CORPORATION (44301)	4,802,073.55	On-Going	February 22, 2024	June 20, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0082	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - TERTIARY ROADS, LIPA-BALETE RD - K0077 + 094 - K0078 + 659, K0079 + 940 - K0081 + 240	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	84,244,480.00	On-Going	February 29, 2024	June 29, 2024	88.34
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD, MAKALINTAL AVENUE (PROVINCIAL ROAD), SAN JOSE,	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	48,015,000.00	On-Going	February 29, 2024	October 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0084	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - PRIMARY ROADS, MANILA-BATANGAS RD K0080 + 274 - K0080 + 765, K0086 + 152 - K0086 + 197	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	34,300,000.00	Completed	February 29, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0085	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BATANGAS-QUEZON RD - K0121 + 960 - K0122 + 023, K0130 + 681 - K0131 + 515	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	19,727,400.00	Completed	February 29, 2024	July 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0086	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, BATANGAS-QUEZON RD - K0115 + 126 - K0115 + 745	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	19,600,000.00	On-Going	February 29, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0087	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS, LIPA - BALETE RD - K0081 + 468 - K0081 + 908	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	16,856,000.00	On-Going	February 29, 2024	August 13, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0088	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - SECONDARY ROADS, ROSARIO-SN JUAN RD - K0140 + 327 - K0140 + 752	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	14,208,040.00	Completed	February 29, 2024	April 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF SEAWALL, BRGY. CATMON, SAN JUAN, BATANGAS (PHASE 1)	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,604,117.14	On-Going	February 29, 2024	May 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD, BARANGAY ANUS, SAN JOSE, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,900,000.00	Completed	February 29, 2024	April 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), PADRE GARCIA, BATANGAS	VITALTECH CONSTRUCTION CORPORATION (31855)	5,281,894.00	On-Going	March 07, 2024	June 04, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAPULAPU, IBAAN, BATANGAS	MAKILING CONSTRUCTION VENTURES CORP. (48595)	4,801,500.00	On-Going	May 17, 2024	August 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG MANILA - BATANGAS ROAD, SAN JOSE, BATANGAS	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	95,059,450.67	On-Going	March 07, 2024	November 01, 2024	99.79



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF TAMBO-SAN SALVADOR ROAD	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	52,418,780.00	Completed	March 07, 2024	July 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF SAN CARLOS - TANGWAY RO	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	47,738,480.00	Completed	March 07, 2024	August 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING AT SITIO SANTO TORIBIO ELEMENTARY SCHOOL, BARANGAY MARAWOY, LIPA CITY, BATAN	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	24,008,035.83	On-Going	May 17, 2024	September 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PADRE IMO LUNA MEMORIAL ELEMENTARY SCHOOL, BARANGAY POBLACION IV, SAN JOSE	830 BUILDERS & DEVELOPERS CORP. (29781)	19,206,000.00	On-Going	March 07, 2024	November 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF PINAGTONGULAN - BULAKLA	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	17,110,780.00	Completed	March 07, 2024	May 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION/IMPROVEMENT OF ROAD, BARANGAY DAGATAN, TAYSAN, BATANGA	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,603,000.00	Completed	March 07, 2024	April 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, SITIO BAGONG POOK, BARANGAY MATAAS NA LUPA, T	ABLB CONSTRUCTION SERVICES (48104)	9,602,847.13	Completed	March 07, 2024	April 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING IN BRGY. STO. NINO, TAYSAN, BATANGAS	TETR SUPPLIES & CONSTRUCTION SERVICES (54090)	7,682,597.00	On-Going	March 07, 2024	July 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION/REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BRGY. SALABAN I, IBAAN, BATANGAS	LLEB CONSTRUCTION AND TRADING (45298)	7,684,242.63	On-Going	March 07, 2024	July 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1) IN ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	7,202,963.60	Completed	March 07, 2024	August 03, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF SAN VICENTE - BAGONG PO	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	42,140,000.00	Completed	March 14, 2024	August 10, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD AT EAST DISTRICT,	KENSAL RISE CONSTRUCTION (33231)	34,221,600.00	On-Going	March 14, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD INCLUDING DRAINAGE SYSTEM, BRGY. BANABA-BRGY. T	SANEIGHT CONSTRUCTION (56045)	28,809,000.00	On-Going	April 04, 2024	October 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT INOSLOBAN-MARAWOY ELEMENTARY SCHOOL, BARANGAY MARAWOY, LIPA CITY BATANGA	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	28,809,000.00	On-Going	May 17, 2024	November 12, 2024	93.46
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES, PADRE GARCIA, BATANGAS	SANEIGHT CONSTRUCTION (56045)	29,400,000.00	On-Going	April 04, 2024	August 01, 2024	98.04
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DD0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), CONSTRUCTION OF ROAD LEADING TO BAGONG	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	19,014,630.19	Completed	March 14, 2024	September 18, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE FACILITIES AT BARANGAY STO. NIÑO, LIPA CITY BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,602,985.00	On-Going	March 14, 2024	July 11, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF SEAWALL IN BARANGAY CATMON, SAN JUAN, BATANGAS (PHASE 2)	830 BUILDERS & DEVELOPERS CORP. (29781)	4,801,500.00	On-Going	March 14, 2024	May 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF SANDALAN-BALANGA ROAD LEADING TO CATANDALA BRIDGE,	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	99,000,000.00	On-Going	April 05, 2024	January 03, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BANAYBANAY I AND BANAYBANAY II, SAN JOSE, BAT	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	14,406,391.03	Completed	March 22, 2024	June 05, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, SITIO TAYWANAK-SITIO SANTURIS, BRGY. CALANTAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	9,603,955.54	Completed	March 22, 2024	May 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITIES, BRGY. DON LUIS, SAN JOSE, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,603,000.00	On-Going	March 22, 2024	June 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD AT SOUTH DISTRICT, L	CORBELSIX DEVELOPMENT CORPORATION (53177)	6,654,359.00	On-Going	March 22, 2024	May 24, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY PUTING KAHYOY, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	4,801,741.20	Completed	March 22, 2024	April 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY AYA, SAN JOSE, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	4,801,500.00	On-Going	March 22, 2024	April 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING AT BARANGAY LODLOD, LIPA CITY BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	4,801,521.00	On-Going	March 22, 2024	August 18, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0120	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING INCLUDING FACILITIES AT BARANGAY MABINI, LIPA CITY BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	4,876,552.87	On-Going	March 22, 2024	June 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BULIHAN, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	4,801,726.11	Completed	March 22, 2024	April 24, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG SAN JUAN - LAIYA ROAD, BATANGAS	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	95,059,489.26	On-Going	April 05, 2024	November 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0123	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF REVETMENT ALONG CALUMPANG RIVER, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,500,000.00	Completed	April 30, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0124	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINKS/ NEW ROADS, LOBO-MALABRIGO-LAIYA-SAN JUAN ROAD (SAN JUAN SECTION), BATANGAS	THREE W BUILDERS, INC. (10722)	56,163,000.00	On-Going	April 05, 2024	September 03, 2024	90.54
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, LAIYA IBABAO ELEMETARY SCHOOL ANNEX, BARANGAY LAIYA IBABAO, SAN JUAN, BATA	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072) / MEGAJES CONSTRUCTION CORP. (44920)	35,532,465.00	On-Going	April 04, 2024	August 31, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0126	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES (LEARNING DEVELOPMENT CENTER), BATANGAS STATE UNIVERSI	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072) / MEGAJES CONSTRUCTION CORP. (44920)	24,008,335.00	On-Going	April 04, 2024	September 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF REVETMENT USING STONE MASONRY, LIPA, BATANGAS	ABLB CONSTRUCTION SERVICES (48104)	19,206,501.62	On-Going	April 04, 2024	September 13, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (FARMERS AND COOP CENTER), BARANGAY AYA, SAN JOSE, BATANGAS	VITALTECH CONSTRUCTION CORPORATION (31855)	14,405,253.00	On-Going	April 04, 2024	August 31, 2024	99.23
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BRGY. ITLUGAN, ROSARIO, BATANGAS (PHASE 1)	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	9,604,343.58	Completed	April 04, 2024	May 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, IMPROVEMENT OF MULTI-PURPOSE BUILDING, SAN JOSE, BATANGAS	LUCKY EIGHTY-THREE CONSTRUCTION AND SUPPLY (FOR.VRP (25056)	9,603,000.00	On-Going	April 04, 2024	August 31, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BRGY. SAN BENITO, LIPA CITY, BATANGAS	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	9,603,285.00	Completed	April 04, 2024	August 31, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION/REHABILITATION OF MULTI-PURPOSE BUILDING IN ROSARIO, BATANGAS	V.S. CERDON IRON WORKS & CONSTRUCTION (24989)	8,644,358.16	Completed	April 04, 2024	August 31, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TALAHIBAN II, SAN JUAN, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	5,777,005.10	Completed	April 04, 2024	August 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0134	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CASTILLO, PADRE GARCIA, BATANGAS	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	115,236,000.00	On-Going	April 05, 2024	January 29, 2025	99.21
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0135	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROADS AND IMPROVEMENT OF BARANGAY MARILAG TO BARA	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	96,043,719.93	On-Going	April 05, 2024	January 29, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0136	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING AND SITE FACILITIES AT BARANGAY DAGATAN, SAN JOSE, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	96,030,000.00	On-Going	April 05, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0137	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING AT PADRE VALERIO MEMORIAL ELEMENTARY SCHOOL, BARANGAY 1, LIPA CITY, BATANGAS	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	81,625,480.00	On-Going	April 05, 2024	January 29, 2025	99.50
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0138	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES (DPWH), BARANGAY MARAWOY, LIPA CITY BATANGAS	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	67,222,825.00	On-Going	April 05, 2024	January 29, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0139	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD INCLUDING DRAINAGE, BRGY. BUKAL-BRGY. MAUGAT EA	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	62,413,065.00	On-Going	April 05, 2024	January 29, 2025	98.81
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0140	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD INCLUDING DRAINAGE, BRGY. PANSOL AND BRGY. MANG	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072) / SANEIGHT CONSTRUCTION (56045)	62,419,500.00	On-Going	April 05, 2024	January 29, 2025	99.42
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0141	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF MALAYA-MARILAO ROAD ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	57,626,573.42	On-Going	April 05, 2024	January 29, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0142	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PINAGTONGULAN NATIONAL HIGH SCHOOL, BRGY. PINAGTOLUNGAN, LIPA CITY, BATANG	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	52,822,698.76	On-Going	April 05, 2024	October 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0143	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, MABINI ELEMENTARY SCHOOL, BRGY. MABINI, LIPA CITY, BATANGAS	KENSAL RISE CONSTRUCTION (33231)	52,816,500.00	On-Going	April 05, 2024	October 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0144	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD AT BARANGAY ANILAO,	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	38,025,897.00	On-Going	April 05, 2024	January 14, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0145	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF AYA-MOJON BRIDGE, SAN JOSE, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	29,700,000.00	On-Going	April 05, 2024	January 28, 2025	97.02
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0146	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING, CALUBCUB I, SAN JUAN, BATANGAS	THREE W BUILDERS, INC. (10722)	28,809,582.33	On-Going	April 05, 2024	September 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL TRIAL COURT), SAN JOSE, BATANGAS	830 BUILDERS & DEVELOPERS CORP. (29781)	19,206,000.00	On-Going	April 05, 2024	September 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD BARANGAY TALISAY, LIPA CITY, BATANGAS	GAWANATO CONSTRUCTION CORPORATION (28687)	14,403,021.90	On-Going	April 05, 2024	June 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD BARANGAY HALANG, LIPA CITY, BATANGAS	FB PABITO BUILDERS SUPPLY AND GENERAL SERVICES (39561)	14,404,012.48	On-Going	April 05, 2024	July 08, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BIGAIN ELEMENTARY SCHOOL, BRGY. BIAGIN SOUTH, SAN JOSE, BATANGAS	830 BUILDERS & DEVELOPERS CORP. (29781)	14,404,500.00	On-Going	April 05, 2024	September 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0151	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BULACNIN INTEGRATED NATIONAL HIGH SCHOOL, BRGY. BULAC	KEASCIA CONSTRUCTION & SUPPLY (32942)	14,404,974.37	On-Going	April 05, 2024	August 02, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG ROSARIO - SAN JUAN - CANDELARIA ROAD, SAN JUAN, BATANGAS	830 BUILDERS & DEVELOPERS CORP. (29781)	14,259,000.00	Completed	April 05, 2024	July 03, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DD0153	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF PINAGBAYANAN CIS WATER MANAGEMENT FLOOD CONTROL PROJECT	MEGAJES CONSTRUCTION CORP. (44920)	9,506,486.00	Completed	April 05, 2024	July 03, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF DRAINAGE SYSTEM AT BARANGAY ADYA, LIPA CITY, BAT	ALBANO CONSTRUCTION AND TRADING (45772)	6,178,418.88	Completed	April 05, 2024	July 18, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, RAINWATER COLLECTOR SYSTEM	P-SQUARE CONTRACTING & SERVICES (17963)	2,808,150.00	On-Going	April 05, 2024	May 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0156	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TAMBO ELEMENTARY SCHOOL, BARANGAY TAMBO, LIPA CITY, BATANGAS	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	52,833,460.00	On-Going	April 19, 2024	October 30, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0157	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	33,618,737.05	On-Going	April 19, 2024	November 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0158	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD, BRGY. TUGTUG-BRGY. NATUNUAN (PROVINCIAL ROAD),	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	28,809,000.00	On-Going	April 19, 2024	September 19, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0159	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD AT BARANGAY CALAMI	RUSMEN BUILDERS & DEVELOPMENT CORPORATION (FORMERL (10674)	12,357,780.00	On-Going	April 19, 2024	August 06, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY PINAGTUNG-ULAN, SAN JOSE, BATANGAS	RSN TRADING AND CONSTRUCTION SERVICES (45954)	7,682,400.00	On-Going	May 03, 2024	September 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, STO. NIÑO, IBAAN, BATANGAS	CASAL CIVIL ENGINEERING CONSTRUCTION (56490)	4,802,340.40	Completed	April 19, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROADS IN ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	4,802,293.97	Completed	April 19, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAN BENITO, LIPA CITY, BATANGAS	ABLB CONSTRUCTION SERVICES (48104)	4,801,279.48	Completed	April 19, 2024	June 06, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY ITLUGAN, ROSARIO, BATANGAS (PHASE 2)	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	4,802,228.95	Completed	April 19, 2024	May 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD BRGY. LAPOLAPO I - BARANGAY AYA (PROVINCIAL ROA	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	24,750,000.00	Completed	April 25, 2024	July 15, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW GOVERNMENT CENTER), IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	19,209,464.54	On-Going	July 05, 2024	November 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0167	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), PADRE GARCIA COMPLEX, BRGY. CASTILLO, PADRE GARCIA, BATANGAS	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072)	17,285,832.00	On-Going	April 25, 2024	November 05, 2024	93.58



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0168	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, MUNICIPALITY OF ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	9,603,784.65	Completed	April 25, 2024	August 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, MUNICIPALITY OF SAN JUAN, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	9,603,415.00	Completed	April 25, 2024	August 20, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, IMPROVEMENT OF MULTI-PURPOSE BUILDING AND SITE FACILITIES, SAN JOSE, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL 13487)	48,015,000.00	On-Going	May 03, 2024	October 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0175	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES (DOH) BRGY. MARAWOY, LIPA CITY, BATANGAS	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	48,016,728.00	On-Going	May 03, 2024	November 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0176	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION MULTIPURPOSE BUILDING, SAN SEBASTIAN ELEMENTARY SCHOOL, BARANGAY SAN SEBASTIAN, LIPA CITY BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	33,612,156.00	On-Going	May 03, 2024	October 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0177	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, LODLOD INTEGRATED NATIONAL HIGH SCHOOL, BRGY. LODLOD, LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	33,611,435.00	On-Going	May 03, 2024	October 29, 2024	94.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0178	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING, LODLOD INTEGRATED NATIONAL HIGHSCHOOL, BARANGAY LODLOD LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	33,611,825.00	On-Going	May 03, 2024	October 29, 2024	95.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0179	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2) IN ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	30,731,120.51	On-Going	May 03, 2024	February 26, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0180	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT RIZAL NATIONAL HIGH SCHOOL, BARANGAY RIZAL, LIPA CITY, BATANGAS	ALBANO CONSTRUCTION AND TRADING (45772)	19,206,723.00	On-Going	May 03, 2024	October 29, 2024	97.03
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0181	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. CASTILLO, PADRE GARCIA, BATANGAS	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072)	19,206,839.00	On-Going	May 03, 2024	October 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0182	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF BRIDGE, BRGY. QUILO, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	14,407,778.58	On-Going	May 03, 2024	October 28, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0183	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (SAN JUAN MUNICIPAL POLICE STATION), BRGY. MABALANOY, SAN JUAN, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	14,404,492.80	On-Going	May 03, 2024	October 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0184	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING AT TEODORO M. KALAW MEMORIAL ELEMENTARY SCHOOL, BARANGAY BALINTAWAK, LIPA CI	VITALTECH CONSTRUCTION CORPORATION (31855)	12,004,134.00	On-Going	May 03, 2024	September 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0185	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BRGY. QUILO, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	9,604,826.68	On-Going	June 14, 2024	August 14, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0186	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAYSAN, BATANGAS	KEASCIA CONSTRUCTION & SUPPLY (32942)	9,604,348.58	Completed	May 03, 2024	September 29, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0187	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BRGY. LAPOLAPO II, SAN JOSE, BATANGAS	VITALTECH CONSTRUCTION CORPORATION (31855)	7,920,000.00	On-Going	May 03, 2024	June 17, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0188	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF ROAD INCLUDING DRAINAGE AT BARANGAY LATAG, LIPA CITY BATANGAS	ALBANO CONSTRUCTION AND TRADING (45772)	7,202,618.00	On-Going	June 28, 2024	September 23, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0189	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY PAYAPA, PADRE GARCIA, BATANGAS	RGE CONST. AND SUPPLY INC.(FORMERLY:R.G. EVANGELISTA CONSTRUCTION AND SUPPLY) (20375)	5,761,800.00	On-Going	May 03, 2024	September 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0190	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD IN PADRE GARCIA , BATANGAS	GREENFIELD CONSTRUCTION (31101)	4,801,500.00	Completed	May 03, 2024	June 16, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0191	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF DRAINAGE SYSTEM AT BARANGAY MUNTING PULO, LIPA C	LLEB CONSTRUCTION AND TRADING (45298)	4,752,960.14	On-Going	May 03, 2024	August 05, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0192	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITIES AT POBLACION BARANGAY I, SAN JOSE, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	244,876,500.00	On-Going	May 17, 2024	March 12, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0195	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF IBAAN - LIPA ROAD, BRGY.	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	46,805,793.46	On-Going	May 31, 2024	November 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0196	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN LUCAS, LIPA CITY, BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	29,001,133.68	On-Going	May 24, 2024	November 19, 2024	90.97
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0197	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PAGOLINGIN WEST, LIPA CITY, BATANGAS	ABLB CONSTRUCTION SERVICES (48104)	10,083,010.65	On-Going	May 24, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0198	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JUAN, BATANGAS (PHASE 1)	MAC BUILDERS CIVIL ENGINEERING CONSTRUCTION (48035)	9,603,203.85	On-Going	May 31, 2024	October 12, 2024	97.21
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0199	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF COVERED CANAL AND RIPRAPPING, PUROK-1B, SITIO BIBINGKAHAN, BARANGAY STO. TOR	MEL JEAN CONSTRUCTION CORPORATION (16344)	4,800,175.78	Completed	May 31, 2024	September 02, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0200	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTIPURPOSE BUILDING AT BARANGAY PUSIL, LIPA CITY BATANGAS	RANRAC CONSTRUCTION CORPORATION (44301)	4,802,391.39	On-Going	May 24, 2024	August 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0201	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. QUEZON, LIPA CITY, BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	4,875,750.00	On-Going	May 24, 2024	August 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0202	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF LUMBANG-INOSLUBAN DIVERSI	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	187,204,237.86	On-Going	May 31, 2024	March 26, 2025	87.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0203	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF LUMBANG-INOSLUBAN DIVERSI	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	193,000,000.00	On-Going	May 31, 2024	June 24, 2025	74.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0204	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION B, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	28,813,065.49	On-Going	May 31, 2024	November 26, 2024	92.14
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0205	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	11,139,656.85	Completed	June 14, 2024	November 10, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0206	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, ROSARIO, BATANGAS	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	9,603,271.32	On-Going	June 14, 2024	November 10, 2024	94.91
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0207	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, ROSARIO, BATANGAS (PHASE 2)	IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION (FORMERLY: IKM BUILDERS & CONSTRUCTION SUPPLY) (30252)	9,605,210.09	Completed	May 31, 2024	October 12, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0208	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING IN SAN JUAN, BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	7,761,600.00	Completed	June 14, 2024	October 11, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0209	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF DRAINAGE SYSTEM IN BARANGAY POBLACION, ROSARIO, BATANGAS	JSAM CONSTRUCTION (50448)	4,801,512.91	Completed	May 31, 2024	September 02, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0210	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL BUILDING) IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	144,053,666.41	Completed	July 05, 2024	April 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0212	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT AND SITE FACILITIES, PARK AND PLAZA, POBLACION,	830 BUILDERS & DEVELOPERS CORP. (29781)	28,809,000.00	On-Going	July 05, 2024	January 30, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (3RD AIR FORCE WING RESERVE FERNANDO AIR BASE), LIPA CITY, BATANGAS	VRV CONSTRUCTION AND TRADING (34776)	14,405,163.00	On-Going	July 05, 2024	December 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0216	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1), PADRE GARCIA, BATANGAS	P-SQUARE CONTRACTING & SERVICES (17963)	10,563,496.87	On-Going	July 05, 2024	November 01, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0217	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF ROAD AT BARANGAY TANGOB	KEASCIA CONSTRUCTION & SUPPLY (32942)	5,704,182.75	On-Going	July 05, 2024	September 02, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0218	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTIPURPOSE BUILDING AT BARANGAY FERNANDO AIRBASE, LIPA CITY BATANGAS	COORS CONSTRUCTION CO.,INC. (33038)	4,801,959.32	On-Going	July 05, 2024	October 02, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0228	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES, CONSTRUCTION OF DIALYSIS CENTER BUILDING AND FACILITIES, BRGY. TALAIBON, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	28,811,681.43	On-Going	July 30, 2024	January 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0230	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF SLOPE PROTECTION WITH FLOOD CONTROL STRUCTURE ALONG PINAGTUNG-ULAN BRIDGE, M	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	24,007,500.00	On-Going	July 30, 2024	February 16, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0236	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), ROSARIO, BATANGAS	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630)	5,761,735.00	On-Going	July 30, 2024	November 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0239	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN JOSE, LIPA CITY, BATANGAS	COORS CONSTRUCTION CO.,INC. (33038)	4,801,713.37	On-Going	July 30, 2024	November 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0240	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (INTEGRATED GOVERNMENT SERVICE), BARANGAY ANTIPOLLO DE SUR, LIPA CITY, BATAN	LLEB CONSTRUCTION AND TRADING (45298)	4,801,291.27	On-Going	July 30, 2024	November 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0241	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BACAO, TAYSAN, BATANGAS	ARE CONSTRUCTION AND SUPPLY (33557)	4,801,448.00	On-Going	July 30, 2024	September 21, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0242	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, SABANG BR. (B00025LZ) ALONG BATANGAS-QUEZON RD	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	57,900,000.00	On-Going	September 05, 2024	April 12, 2025	97.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0244	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JOSE DISTRICT HOSPITAL, SAN JOSE, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	28,813,202.05	On-Going	August 09, 2024	February 04, 2025	91.68
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0245	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), ROSARIO, BATANGAS	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	28,810,165.92	On-Going	August 09, 2024	February 04, 2025	98.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0247	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY DAGATAN, LIPA CITY, BA	VRV CONSTRUCTION AND TRADING (34776)	7,129,356.72	On-Going	August 09, 2024	November 26, 2024	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0248	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF BRIDGE OF PUROK-1B, SITIO BIBINGKAHAN, BARANGAY S	MEL JEAN CONSTRUCTION CORPORATION (16344)	4,950,000.00	On-Going	August 09, 2024	January 30, 2025	56.68
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0249	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF SLOPE PROTECTION ALONG BALANGA-CATANDALA BRIDGE, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,042,284.23	On-Going	September 05, 2024	June 13, 2025	94.01
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0250	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SABANG, LIPA CITY BATANGAS	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072) / MEGAJES CONSTRUCTION CORP. (44920)	76,827,227.00	On-Going	September 05, 2024	August 30, 2025	54.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0251	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITIES AT BARANGAY SABANG, LIPA CITY BATANGAS	MEGAJES CONSTRUCTION CORP. (44920)	19,206,861.00	On-Going	September 05, 2024	February 01, 2025	56.32
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0253	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. TALAIBON, IBAAN, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	9,603,323.89	On-Going	September 05, 2024	December 03, 2024	96.79
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0254	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL BUILDING) IBAAN, BATANGAS (PHASE III)	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	144,064,704.20	On-Going	September 09, 2024	July 05, 2025	100.00
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DD0255	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF MANILA-BATANGAS - BUGTONG NA PULO - STAR TOLLWAY IN	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	144,045,000.00	On-Going	September 09, 2024	July 05, 2025	17.86
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0256	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MANILA-BATANGAS - BUGTONG NA PULO - STAR TOLLWAY INTERCHANGE PACKAGE C, BUGTONG NA PULO, LIPA CITY, BATANGA	ALPHA VECTOR CONSTRUCTION AND SUPPLY (44630) / JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	140,407,500.00	On-Going	September 09, 2024	July 05, 2025	71.13
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0257	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITIES NEW LIPA CITY HALL AT BARANGAY BULACNIN, LIPA CITY BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	96,047,131.63	On-Going	September 09, 2024	July 05, 2025	58.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0258	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT BARANGAY BALINTAWAK, LIPA CITY BATANGAS	A.C. RIVERO DEVELOPMENT CORPORATION (5122)	96,030,016.00	On-Going	September 09, 2024	July 05, 2025	65.55
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0259	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, PADRE GARCIA, BATANGAS	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	76,824,000.00	On-Going	September 09, 2024	July 05, 2025	31.93
Batangas 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DD0260	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, IMPROVEMENT OF ROAD KAYUMANGGI, LIPA CITY	KENSAL RISE CONSTRUCTION (33231)	14,259,000.00	On-Going	September 09, 2024	December 18, 2024	69.66
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0001	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONST. OF REVETMENT ALONG PANAMITAN RIVER, BRGY. SAN ANTONIO NOVELETA	ELIJENRAE BUILDERS AND CONSTRUCTION SUPPLY (FORMERLY: ELIJENRAE BUILDERS) (33366)	29,400,000.00	Completed	February 14, 2024	August 26, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0002	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONST OF REVETMENT ALONG PANAMITAN RIVER, BARANGAY BATONG DALIG, PHASE II, KAWIT	R2A CONSTRUCTION & TRADING CORPORATION (31922)	48,490,337.05	Completed	February 14, 2024	August 26, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0003	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONST OF REVETMENT ALONG ILANG-ILANG RIVER, BARANGAY PASONG CAMACHILE, PHASE I,	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	86,850,000.00	On-Going	February 14, 2024	October 31, 2024	88.70



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0004	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG ILANG-ILANG RIVER, BARANGAY PASONG CAMACHILE,PHASE II,	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	85,929,737.17	On-Going	February 14, 2024	December 30, 2024	85.70
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0005	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMBRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES TABON BR. (B02892LZ) ALONG MANILA-CAVITE (NCR BDRY-JCT CAVITE CITY SECT)	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	2,910,348.41	Completed	February 27, 2024	April 20, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0006	CONVERGENCE AND SPECIAL SUPPORT PROGBASIC INFRASTRUCTURE PROG (BIP)BIP - ACCESS RD AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./FACILITIES CONST OF DRAINAGE SYSTEM (CANAL LINING) AT BRGY.BAGBAG II ROSARIO,(PHASE II)	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,898,402.26	Completed	February 14, 2024	May 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD AT BARANGAY POBLACION, NOVELETA, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	4,900,396.92	Completed	February 14, 2024	March 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD AT BARANGAY STA. ROSA,NOVELETA, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	4,900,256.37	On-Going	February 14, 2024	March 16, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAYWAWA III, ROSARIO,	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,897,585.22	Completed	February 14, 2024	August 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0011	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMBRIDGE PROGRAMRETROFITTING/ STRENGTHENING OF PERMANENT BRIDGESKAWIT LOOP RD. BR. (B03240LZ) ALONG KAWIT LOOP RD	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	6,791,159.57	Completed	February 27, 2024	June 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0012	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMREHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADSNOVELETA-NAIC-TAGAYTAY RD - K0029+260 - K0029+600	N. LIM DY CONSTRUCTION (32897)	10,885,611.34	On-Going	February 27, 2024	May 27, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM ROAD WIDENING - TERTIARY ROADS LABANAN SA BINAKAYAN DIV RD - K0021 + (-118) - K0021+ 000, K0021 + 151 - K0021 + 504	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	11,185,232.77	Completed	February 27, 2024	May 10, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0014	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - PRIMARY ROADSMANILA-CAVITE RD - K0027 + (-504) - K0027 + (-386), K0033 + 322 - K0033 + 622	AARCON BUILDERS (28336)	19,710,193.91	Completed	February 27, 2024	May 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0015	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - PRIMARY ROADSMANILA-CAVITE (NCR BDRY- JCT CAVITE CITY SECT) - K0021 + (-243) - K0021 + 546, K0024 + 404 - K0024 + 780	AARCON BUILDERS (28336)	27,846,500.89	On-Going	February 27, 2024	May 18, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0016	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES ANDPROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONST OF REVETMENT ALONG PANAMITAN RIVER,BARANGAY SAN JOSE, NOVELETA	N. LIM DY CONSTRUCTION (32897)	29,103,038.33	Completed	February 14, 2024	July 17, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0017	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - PRIMARY ROADSKAWIT-NOVELETA- DIVERSION RD - K0022 + 540 - K0022 + 960	AARCON BUILDERS (28336)	31,816,276.82	Completed	February 27, 2024	May 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0018	CONVERGENCE & SPECIAL SUPPORT PROG SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) SIPAG - ACCESS RDS &/OR BRDGS. FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES CONST OF R1 - AGUINALDO SHRINE & MUSEUM-NEW KAWIT CI	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	143,299,132.74	On-Going	February 14, 2024	October 22, 2024	23.50
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0019	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE ANDRELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMOFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADSJUANITO R. REMULLA, SR. RD - K0039+104 - K0039+740	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	7,421,468.79	On-Going	February 27, 2024	April 22, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0020	ORG. OUTCOME 1:ENSURE SAFE & RELIABLE NATIONAL RD SYSTEM ASSET PRESERVATION PROGCONST/UPGRADING/REHAB OF DRAINAGE ALONG NATIONAL RDS-PRIMARY RDS JUANITO R.REMULLA, SR.RD K0038+312-K0038+540, K0039+100 -K0039+740,K0039+770-K0040+330,K0040+400-K0040+450,	JUSTBILT BUILDERS (39754)	27,194,998.72	On-Going	February 27, 2024	November 18, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0023	ORG. OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROG CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BRGY PINAGTIPUNAN SECTION, GEN. TRIAS	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	85,941,175.92	Completed	February 14, 2024	October 31, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0024	ORG OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAM CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG ILANG-ILANG RIVER, BUENAVISTA, PHASE IV, GEN TRIAS,CAVITE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	86,850,000.00	On-Going	February 14, 2024	January 10, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0025	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG YLANG-YLANG RIVER, BARANGAY SANTA ISABEL,KAWIT	EL-JAKE BUILDERS (38162)	95,517,314.88	On-Going	February 14, 2024	November 16, 2024	62.91



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST. OF DRAINAGE SYSTEM (CANAL LINING) AT BRGY. AMAYA 6, TANZA	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,900,038.85	Completed	February 14, 2024	May 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD AT BARANGAY OSORIO, PHASE 1, TRECE MARTIREZ, CAV	J.S. GENERAL CONTRACTOR (15258)	4,899,109.68	Completed	February 14, 2024	March 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY POBLACION 1, INDANG, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,912,331.83	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL) AT BARANGAY TAMBO MALAKI, INDANG, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,899,857.41	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY AMAYA 7, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,899,857.41	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY DAANG AMAYA 2, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,898,277.45	Completed	February 14, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT GREEN ESTATE PHASE 3, BARANGAY MALAGASANG I-G, IMUS	KEASCIA CONSTRUCTION & SUPPLY (32942)	6,857,632.63	Completed	February 14, 2024	September 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0033	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - TERTIARY ROADSTEJERO-GEN TRIAS- AMADEO-TAGAYTAY RD - K0048 + 618 - K0048 + 834	BAQPRINCE CONSTRUCTION AND TRADING CORP. (28337)	7,105,327.09	Completed	February 27, 2024	April 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ANABU-PATINDIG ARAW BY-PASS ROAD, IMUS CITY,	C.S. RAMOS CONSTRUCTION (30265)	9,797,352.22	Completed	February 14, 2024	August 04, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0035	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - SECONDARY ROADS NOVELETA-NAIC-TAGAYTAY RD - K0072 + 306 - K0072 + 709	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	13,438,348.51	Completed	February 27, 2024	April 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0036	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMOFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADSNOVELETA-NAIC-TAGAYTAY RD - K0069 + 767 - K0071 + 760, K0071 + 802 - K0072 + 709	T.E. TRINIDAD CONSTRUCTION (43287)	13,887,488.20	On-Going	February 27, 2024	May 24, 2024	13.19
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0037	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMOFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADSNOVELETA-NAIC-TAGAYTAY RD - K0067 + 896 - K0069 + 767	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	16,327,485.35	On-Going	February 27, 2024	June 05, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF DRAINAGE SYSTEM (CANAL LINING) AT BARANGAY POB.2, TANZA	JUNMICMARC CONSTRUCTION (46099)	4,900,449.09	Completed	February 14, 2024	May 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL) AT BARANGAY GUYAM MUNTI, INDANG, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,902,371.88	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY DAGATAN, AMADEO, CAVITE	SOUTHFOUR BUILDERS CORP. (45919)	4,899,131.29	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) ATBARANGAY JULUGAN 8, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,898,895.38	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY AMAYA 7, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,897,490.99	On-Going	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY JULUGAN 8, TANZA, CAVITE	19MNLL BUILDERS (48843)	4,898,274.17	Completed	February 14, 2024	July 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0044	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE & RELIABLE NATIONAL RD SYSTEM NETWORK DEV'T. PROGRAMOFF-CARRIAGEWAY IMPROVEMENT - SECONDARY RDS TANZA-TRECE MARTIRES CITY-INDANG RD - K0052 + (-130) -K0052 + 148, K0053 + 168 - K0053 + 949, K0058 + 217-K0058+593	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	5,701,686.55	On-Going	February 27, 2024	April 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SUMMER POINTE PHASE II, BARANGAY PASONG BUAYA II	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	6,858,442.49	Completed	February 14, 2024	September 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BUCANDALA I, IMUS, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	6,858,980.07	Completed	February 14, 2024	September 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0048	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - PRIMARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0038 + 770 - K0039 + 606	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	16,522,350.62	Completed	February 27, 2024	April 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0049	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - SECONDARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0050 + 000 - K0050+ 866	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	28,253,338.79	Completed	February 27, 2024	May 18, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0050	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSCARSADANG BAGO - MALAGASANG DIVERSION ROAD, CARSAADANG BAGO SECTION, SEGMENT 4, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	77,200,000.00	Completed	February 27, 2024	February 01, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0051	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSCARSADANG BAGO - MALAGASANG DIVERSION ROAD, BUCANDALA SECTION, SEGMENT 2, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	77,200,000.00	Completed	February 27, 2024	May 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0052	ORG OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROG CONST/ REHAB OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONST OF REVETMENT ALONG ILANG-ILANG RIVER,BRGY. ALAPAN SEC. PHASE III,IMUS	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	95,536,158.53	Completed	February 14, 2024	November 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0053	ORG OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROG CONST/ REHAB OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONST OF REVETMENT ALONG ILANG-ILANG RIVER,BRGY. MALAGASANG PHASE IV, IMUS	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	95,530,770.12	Completed	February 14, 2024	November 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0054	ORG OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROG CONST/ REHAB OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONST OF REVETMENT ALONG ILANG-ILANG RIVER, BRGY. MALAGASANG, PHASE V, IMUS	G.F. FABIAN CONSTRUCTION (38962)	96,499,934.68	On-Going	February 14, 2024	November 16, 2024	97.37
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0055	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMREHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADSTEJERO-GEN TRIAS-AMADEO-TAGAYTAY RD - K0050 + 880 - K0051 + 012	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	4,892,510.35	Completed	February 27, 2024	April 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF DRAINAGE SYSTEM (CANAL LINING) AT BRGY SANJA MAYOR,T	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,899,148.42	Completed	February 14, 2024	May 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD AT BARANGAY INOCENCIO, TRECE MARTIRES, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,900,444.00	Completed	February 14, 2024	March 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CALUMPANG LEJOS, INDANG, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	4,898,061.48	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY DAANG AMAYA 3, TANZA, CAVITE	FJM CABRERA CONSTRUCTION SERVICES (48856)	4,898,922.42	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PUNTA 1, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,899,921.67	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAHUD ULAN, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,898,754.08	Completed	February 14, 2024	October 10, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY JULUGAN 5, TANZA, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,900,311.52	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY WAWA II, ROSARIO, CAVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,896,796.59	Completed	February 14, 2024	August 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY KAYQUIT 3, INDANG, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,898,529.97	Completed	February 14, 2024	July 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ROAD AT BARANGAY OSORIO, PHASE 2, TRECE	J.S. GENERAL CONTRACTOR (15258)	4,899,109.68	Completed	February 14, 2024	March 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ROAD AT BARANGAY LALLANA, PHASE 1, TRECE MAR	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319)	4,898,959.12	Completed	February 14, 2024	March 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0067	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM CONST/ UPGRADING/ REHAB OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS JUANITO R. REMULLA, SR. RD - K0042 + 483 - K0042 + 831, K0043 +124 - K0043+200	J.S. GENERAL CONTRACTOR (15258)	5,923,893.15	On-Going	February 27, 2024	June 14, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANABU IB, IMUS, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	6,856,889.84	On-Going	February 14, 2024	September 05, 2024	92.16
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TANZANG LUMA I, IMUS, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	6,856,785.16	Completed	February 14, 2024	September 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239CONSTRUCTION OF PEDESTRIAN OVERPASSJUANITO REMULLA SR. ROAD (S01913LZ) K0039 + 400 - K0039 + 500	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	19,398,917.52	On-Going	February 14, 2024	September 04, 2024	48.80
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0071	ORG. OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMCONST/ UPGRADING/ REHAB OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0040 + 865 - K0041 + 099, K0041+158 - K0042 + 864	ATLAS GEN. CONST. & ENTERPRISES CORP. (FORMERLY: A (4953)	53,420,571.11	Completed	February 27, 2024	October 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0072	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BARANGAY SAN JUAN, GEN TRIAS,CAVITE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	86,850,000.00	Completed	February 14, 2024	November 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0073	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG CAÑAS RIVER, BARANGAY BUNGA, PHASE IV, TANZA	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	96,500,000.00	Completed	February 14, 2024	November 17, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0074	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BARANGAY PARADAHAN II, PHASE III,TANZA	FE S. REYES GENERAL CONTRACTOR CORP. (09015) / N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	96,499,999.99	On-Going	February 14, 2024	November 17, 2024	79.04
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF DRAINAGE SYSTEM AT BARANGAY SAN JUAN I,NOVELETA	ALMAKAR BUILDERS & METAL WORKS (21929)	4,900,209.28	On-Going	February 14, 2024	May 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0076	CONVERGENCE & SPECIAL SUPPORT PROGRAMBASIC INFRA PROGRAM (BIP)BIP - ACCESS ROADS &/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDG/ FACILITIESCONST OF DRAINAGE SYSTEM (CANAL LINING) AT COTABATO TO CALLEJON 1,BRGY.SAPA II,ROSARIO	N. LIM DY CONSTRUCTION (32897)	4,899,406.83	On-Going	February 14, 2024	May 13, 2024	91.97
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD AT BARANGAY MINANTOK WEST, AMADEO, CAVITE	E.A. ARROYO III CONSTRUCTION (48923)	4,899,994.80	On-Going	February 14, 2024	March 29, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD AT BARANGAY LALLANA, PHASE 2, TRECE MARTIRES CIT	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319)	4,900,311.02	Completed	February 14, 2024	March 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF GROUTED RIPRAP AT BARANGAY HUGO PEREZ (PHASE 2), TRECE MARTIRES,	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	6,877,933.95	Completed	February 14, 2024	June 18, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF GROUTED RIPRAP AT BARANGAY HUGO PEREZ, TRECE MARTIRES, CAVITE	R.C. SIMON CONSTRUCTION (34314)	9,826,435.20	Completed	February 14, 2024	July 19, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD AT BARANGAY CONCHU, PHASE 1, TRECE MARTIRES	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319)	9,798,072.70	Completed	February 14, 2024	April 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD AT BARANGAY CONCHU, PHASE 2, TRECE MARTIRES CITY	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319)	9,798,072.70	Completed	February 14, 2024	April 28, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239CONSTRUCTION OF PEDESTRIAN OVERPASS - NOVELETA -ROSARIODIVERSION ROAD - K0028 + 000 - K0029 + 000	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	22,390,806.14	On-Going	February 14, 2024	October 08, 2024	19.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0084	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMCONST/ UPGRADING/ REHAB OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS TANZA-TRECE MARTIRES CITY-INDANG RD - K0052 + (-385) -K0052+562	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	26,443,622.56	On-Going	February 27, 2024	September 18, 2024	49.95
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0085	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAM CONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONST OF REVETMENT ALONG CAÑAS RIVER, BRGY SANTOL, PHASE V,TANZA, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	95,525,144.93	Completed	February 14, 2024	November 17, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0086	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BRGY DE OCAMPO, PHASE V, TRECE MARTIRES	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,500,000.00	Completed	February 14, 2024	November 17, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0087	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BRGY SANTOL, PHASE IV,TANZA, CAVITE	BAQPRINCE CONSTRUCTION AND TRADING CORP. (28337)	95,679,761.91	On-Going	February 14, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0088	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BRGY BUNGA, PHASE V, TANZA, CAVITE	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	96,500,000.00	Completed	February 14, 2024	November 17, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0089	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMSCONST OF REVETMENT ALONG MALIMANGO RIVER, BRGY BAGBAG 1, PHASE1, ROSARIO, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	95,621,636.24	On-Going	February 14, 2024	November 16, 2024	60.09
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF ROAD AT BARANGAY TRES CRUSES, TANZA, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,900,495.63	On-Going	February 14, 2024	March 29, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF DRAINAGE SYSTEM (CANAL LINING) AT BARANGAY AMAYA 4, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	5,880,388.77	On-Going	February 14, 2024	May 31, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT PASONG BUAYA, IMUS CITY, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	6,856,426.08	Completed	February 14, 2024	September 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0093	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMCONST/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0035 + (-302) - K0035 + (-009)	J.S. GENERAL CONTRACTOR (15258)	8,202,678.52	On-Going	February 27, 2024	July 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BUCAL, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	9,798,597.40	Completed	February 14, 2024	September 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD AT BARANGAY AGUADO, TRECE MARTIRES, CAVITE	GREEN LAKE CONSTRUCTION (50851)	9,799,272.40	Completed	February 14, 2024	April 28, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF BOX CULVERT ALONG PASONG BUAYA, IMUS CITY, CAVITE	OMNICON BUILDERS (22816)	9,794,716.43	Completed	February 14, 2024	August 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0098	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMCONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADSNOVELETA-NAIC-TAGAYTAY RD - K0034 + 326 - K0035 + 067	R.C. SIMON CONSTRUCTION (34314)	19,151,012.20	On-Going	February 27, 2024	August 18, 2024	3.77
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0100	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMOFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0035 + 000 - K0035 + 060, K0035 + 161 - K0035 + 461, K0035 + 542 - K0	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	23,068,430.17	On-Going	February 27, 2024	July 09, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0101	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG CAÑAS RIVER, BARANGAY BIWAS, TANZA, CAVIT	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,500,000.00	Completed	February 14, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0102	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG MALIMANGO RIVER, BRGY. LIGTONG 4, PHASE I	N. LIM DY CONSTRUCTION (32897)	96,500,000.00	On-Going	February 14, 2024	November 16, 2024	84.75
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0103	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG MALIMANGO RIVER, BRGY. LIGTONG 4, PHASE 2	KLDS TRADING & CONSTRUCTION (28091)	95,648,849.19	On-Going	February 14, 2024	November 16, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0104	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG TAGUILID RIVER, BRGY MARULAS, WEST SEC	GRAIA CONSTRUCTION CORPORATION (30826)	95,519,343.47	On-Going	February 14, 2024	November 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0105	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONSTRUCTION OF REVETMENT ALONG TAGUILID RIVER, BARANGAY MARULAS, EAST SE	GRAIA CONSTRUCTION CORPORATION (30826)	95,520,011.27	On-Going	February 14, 2024	November 16, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0106	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONST/ REHAB OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONST OF REVETMENT ALONG IMUS RIVER,SEGMENT 2	SELPHAR CONSTRUCTION (39875) / N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	95,498,384.02	On-Going	June 06, 2024	March 09, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0107	CONVERGENCE AND SPECIAL SUPPORT PROG SUSTAINABLE INFRASTRUCTURE PROJ ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS RDS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDG/ FACILITIES CONST OF R1 - AGUINALDO SHRINE AND MUSEUM - NEW K	NEWINGTON BUILDERS, INC. (FOR: E. GARDIOLA CONSTRUC (17542)	143,276,486.19	On-Going	February 14, 2024	November 21, 2024	45.07



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT ALAPAN IIA, IMUS CITY, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	2,938,949.87	Completed	February 14, 2024	June 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BAYAN LUMA 5, IMUS CITY, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	2,939,932.27	Completed	February 14, 2024	June 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ANABU IIB, IMUS, CAVITE	KEASCIA CONSTRUCTION & SUPPLY (32942)	4,899,679.52	Completed	February 14, 2024	August 02, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT TOCLONG 1B, IMUS CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	4,903,206.74	On-Going	February 14, 2024	August 02, 2024	90.93
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY TANZANG LUMA III, IMUS, CAVITE	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	4,897,442.81	Completed	February 14, 2024	August 02, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT ALAPAN, IMUS CITY, CAVITE	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	6,857,942.79	Completed	February 14, 2024	September 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAGASANG ID, IMUS, CAVITE	J.V. SARIGNAYA CONSTRUCTION CORPORATION (51686)	9,799,280.14	On-Going	February 14, 2024	October 10, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP) BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/FACILITIES CONST OF RD AT ALAPAN IIB RD LEADING TO BRGY HALL BRGY ALAPAN IIB	JEJOR'S CONSTRUCTION CORPORATION (5143)	9,826,426.88	Completed	February 14, 2024	May 28, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAMREHABILITATION OF PNP STATION AT MUNICIPALITY OF NOVELETA, CAVITE	N. LIM DY CONSTRUCTION (32897)	4,896,885.43	On-Going	February 21, 2024	August 18, 2024	90.70
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL PHASE 2) AT BARANGAY CALUMPANG LEJOS, INDANG, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	4,899,745.29	On-Going	February 20, 2024	July 18, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0120	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY TRAMO BANTAYAN, KAWIT, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	5,884,194.22	On-Going	February 21, 2024	August 03, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0121	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMREHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADNOVELETA-NAIC-TAGAYTAY RD - K0061 + 205 - K0061 + 679	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	11,616,469.78	On-Going	February 27, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0122	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - SECONDARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0053 + 802 - K0053 + 963, K0057 + 573 - K0058 + 000	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	19,176,576.89	On-Going	February 27, 2024	April 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0123	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMCONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADSJUANITO R. REMULLA, SR. RD - K0049 + 432 - K0051 + 125	BAQPRINCE CONSTRUCTION AND TRADING CORP. (28337)	47,478,654.06	Completed	February 29, 2024	October 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0124	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS FLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF REVETMENT ALONG SAN JUAN RIVER, BRGY. MARULAS, PHASE II	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	49,000,000.00	On-Going	March 05, 2024	November 14, 2024	71.03
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0125	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - TERTIARY ROADSCRISANTO M DE LOS REYES AVE - K0055 + 135 - K0056 + 607	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	49,000,000.00	Completed	February 29, 2024	May 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0126	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMROAD WIDENING - TERTIARY ROADSSINDANG-ALFONSO VIA LUKSUHIN RD - K0060 + 084- K0061 + 097	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	52,862,700.00	On-Going	February 29, 2024	January 04, 2025	89.93
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0127	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - SECONDARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0052 + (-385) - K0053 + 231	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	52,334,262.95	Completed	February 29, 2024	June 09, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0128	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAMROAD WIDENING - SECONDARY ROADSSNOVELETA-NAIC-TAGAYTAY RD - K0060 + (-318) - K0060 + 728	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	56,212,786.40	On-Going	February 29, 2024	January 12, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0129	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMROAD WIDENING - TERTIARY ROADSINDANG-ALFONSO VIA LUKSUHIN RD - K0059 + 000 - K0060 + 084	JJMB BUILDERS (35461)	57,900,000.00	On-Going	February 29, 2024	January 15, 2025	69.84
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0130	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADSCARSADANG BAGO - MALAGASANG DIVERSION ROAD, ALAPAN - CARSADANG BAGO SECTION, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	95,532,475.78	On-Going	February 29, 2024	September 08, 2024	54.67
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0131	CONVERGENCE & SPECIAL SUPPORT PROGSUSTAINABLE INFRASTRUCTURE PROJ ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS RDS &/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUB BLDGS/ FACILITIES CONST OF BRIDGE CONNECTING BRGY.STA CLARA & BRGY.VIBORA	D.V. SALUD CONSTRUCTION (6564)	39,200,000.00	On-Going	March 10, 2024	October 19, 2024	68.27
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAYAN LUMA I, IMUS, CAVITE	ELIJENRAE BUILDERS AND CONSTRUCTION SUPPLY (FORMERLY: ELIJENRAE BUILDERS) (33366)	3,924,789.59	Completed	March 12, 2024	August 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0134	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAGASANG I-A, IMUS, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,903,317.94	Completed	March 12, 2024	August 29, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0135	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMROAD WIDENING - TERTIARY ROADSTEJERO-GEN TRIAS-AMADEO-TAGAYTAY RD - K0053 + 000 - K0053 + 233	ALMAKAR BUILDERS & METAL WORKS (21929)	5,378,534.96	On-Going	March 05, 2024	April 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0136	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, WELLINGTON PLACE PHASE 11-B, BARANGAY PASONG CAMACHILE II, GEN TRIAS	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	6,860,488.17	On-Going	March 12, 2024	August 08, 2024	88.81
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0137	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CORREGIDOR, GENERAL TRIAS CITY, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	6,860,488.17	On-Going	March 12, 2024	August 08, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0138	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD AT BARANGAY AGUADO, TRECE MARTIRES,CAVITE,PHASE I	GREEN LAKE CONSTRUCTION (50851)	9,798,619.61	Completed	March 12, 2024	May 25, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0139	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMROAD WIDENING - TERTIARY ROADSTEJERO-GEN TRIAS-AMADEO-TAGAYTAY RD - K0040 + 932 - K0041 + 221, K0043 + 814- K0044 + 065.80	ALMAKAR BUILDERS & METAL WORKS (21929)	22,537,296.76	On-Going	March 05, 2024	July 15, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0140	CONVERGENCE & SPECIAL SUPPORT PROGSUSTAINABLE INFRASTRUCTURE PRO ALLEVIATING GAPS (SIPAG) SIPAG - ACCESS RDS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF PUNTA-OPEN CANAL DIV RD,PASONG CAMACHILE SE	R.C. SIMON CONSTRUCTION (34314)	26,886,185.90	Completed	March 12, 2024	October 12, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0141	ORGANIZATIONAL OUTCOME 1 :ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMASSET PRESERVATION PROGRAMREHABILITATION/RECONSTRUCTIO N/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADSCRISANTO M. DELOS REYES AVE - K0063+000 -K0063+160	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	3,763,584.31	Completed	March 20, 2024	April 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0142	ORGANIZATIONAL OUTCOME 1 :ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMBRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGESMALIMANGO BR. (B02897LZ) ALONG NOVELETA-NAIC-TAGAYTAY RD. (PHASE II)	F316 CONSTRUCTION CORP. (46683)	4,849,962.74	On-Going	March 20, 2024	August 21, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0143	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, TIERRA NEVADA, BARANGAY SAN FRANCISCO, GENERAL TRIAS CITY, CAVITE	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319) / 1024 CONSTRUCTION & DEVELOPMENT CORPORATION (46618)	6,864,215.83	On-Going	March 17, 2024	August 13, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0144	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, SUNNY BROOKE, BARANGAY SAN FRANCISCO, GENERAL TRIAS CITY, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	7,839,488.23	On-Going	March 17, 2024	October 07, 2024	49.52
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DF0145	CONVERGENCE AND SPECIAL SUPPORT PROGRAMCONST/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROG (TRIP)CONST OF ROAD ALONG MIGUEL SANTO-ALAPAN-BUCANDALA ROAD LEADING TO HISTORIC DESTINATION(HERITAGE P	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	9,699,165.52	Completed	March 17, 2024	May 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0146	ORGANIZATIONAL OUTCOME 1 :ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMBRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGESKANLURAN BR. (B03406LZ) ALONG KAWIT-NOVELETA DIVERSION RD.	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	12,353,910.30	On-Going	April 23, 2024	November 01, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0147	ORGANIZATIONAL OUTCOME 2 :PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONST OF REVETMENT ALONG IMUS RIVER, BRGY. PALICO	J.V. SARIGNAYA CONSTRUCTION CORPORATION (51686)	19,403,823.71	On-Going	March 17, 2024	August 23, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIESCONSTRUCTION OF BOX CULVERT DRAINAGE IN BARANGAY MALAGASANG I-G, IMUS CITY, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671) / ALMAKAR BUILDERS & METAL WORKS (21929)	19,598,237.27	On-Going	March 07, 2024	October 10, 2024	75.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0149	ORGANIZATIONAL OUTCOME 1 :ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMROAD WIDENING - PRIMARY ROADSTANZA-TRECE MARTIRES CITY-INDANG RD - K0037+543 - K0037+959, K0038+878 - K0039+293	SOUTHFOUR BUILDERS CORP. (45919)	24,879,516.65	On-Going	April 02, 2024	August 19, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY BUCAL, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,899,411.29	On-Going	March 19, 2024	August 15, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0151	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG JULIAN RIVER, BRGY. MALAGASANG 1-F, WEST SIDE	MONTADEL ENTERPRISES (20553)	72,445,445.00	Completed	March 05, 2024	November 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0152	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG CAÑAS RIVER, BARANGAY PASONG KAWAYAN, GEN TRIAS	DMLC BUILDERS (36650)	86,850,000.00	Completed	March 05, 2024	December 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0153	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMSCONST OF REVETMENT ALONG JULIAN RIVER, BRGY. MALAGASANG 2-A, WEST SIDE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,500,000.00	Completed	March 05, 2024	December 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0154	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSREHABILITATION OF ROAD ALONG KAWIT-NOVELETA DIVERSION RD K0022+151-K0022 + 528, K0023+000-K0023+750	AARCON BUILDERS (28336)	95,521,855.51	On-Going	March 19, 2024	July 17, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0155	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMSCONST OF RETETMENT ALONG JULIAN RIVER, BRGY MALAGASANG 2-A (PHASE II) EAST SIDE,	ALMAKAR BUILDERS & METAL WORKS (21929)	95,533,821.93	On-Going	March 05, 2024	December 06, 2024	42.77
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0156	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF RETETMENT ALONG JULIAN RIVER, BRGY. KALSADANG BAGO, IMUS CITY, CAVITE	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	99,000,000.00	Completed	March 20, 2024	December 21, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0157	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMSCONST OF FLOOD CONTROL STRUCTURE ALONG KALERO RIVER, BRGY. SAN RAFAEL, NOVELETA, CAV	EL-JAKE BUILDERS (38162)	100,560,720.00	On-Going	March 05, 2024	December 10, 2024	78.71
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0158	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD, BRGY LALLANA, TRECE MARTI	JANRA8 BUILDERS AND CONSTRUCTION SUPPLY, INC. (51319)	4,850,759.97	Completed	March 26, 2024	May 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0159	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD, BRGY INOCENCIO, TRECE MARTI	J.S. GENERAL CONTRACTOR (15258)	4,850,912.57	On-Going	March 26, 2024	May 05, 2024	98.23



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD, BARANGAY OSORIO, TMC	J.S. GENERAL CONTRACTOR (15258)	4,850,582.42	Completed	March 26, 2024	May 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES CONST OF ROAD, BRGY TRES CRUSES, TANZA, CAV	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,850,504.73	On-Going	March 26, 2024	May 06, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG AT BRGY CAPIPISA, TANZA, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,950,000.00	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG AT BRGY AGOS-OS, INDANG, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	4,899,485.12	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF BOX CULVERT CANAL AT BRGY TABON, KAWIT, CAVITE	MARBES CONSTRUCTION AND TRADING (37166)	4,898,578.10	On-Going	March 26, 2024	June 23, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG (PHASE 2) AT BARANGAY CAPIPISA, TANZA, CAVITE	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	4,950,000.00	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG, BRGY CALUMPANG CERCA, INDANG, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	4,897,678.06	Completed	March 26, 2024	August 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0167	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG AT BRGY CALUMPANG CERCA, INDANG, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	4,898,451.56	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0168	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG, BRGY BUCAL, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,898,486.68	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG, BRGY SAN JUAN I, GENERAL TRIAS CITY, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	5,878,604.04	On-Going	March 26, 2024	September 21, 2024	50.25
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0170	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS RDS &/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES CONST OF ROAD, BRGY AGUADO, TRECE MARTIRES, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	6,790,355.18	Completed	March 26, 2024	May 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0171	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONST OF ROAD, BRGY CONCHU, TMC	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	6,790,906.69	Completed	March 26, 2024	May 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0172	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG, GOVERNOR'S HILLS, BRGY BICLATAN, GEN TRIAS CITY, CAVITE	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	6,859,337.59	On-Going	March 26, 2024	October 21, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0173	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BLDG, CYBERVILLE, BRGY SANTIAGO, GENERAL TRIAS CITY, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	6,859,287.65	Completed	March 26, 2024	August 22, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0174	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF DRAINAGE, BRGY PASONG KAWAYAN II, GEN TRIAS CITY, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	9,795,940.33	Completed	March 26, 2024	August 20, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0175	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONST/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMSCONST OF BREAKWATER STRUCTURE AT BRGY SAN RAFAEL, NOVELETA, CAVITE	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	57,320,977.79	On-Going	March 07, 2024	December 03, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0176	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. 49M, CAVITE CITY, CAVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,899,151.81	On-Going	April 02, 2024	September 28, 2024	77.65
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0177	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PANAMITAN, KAWIT, CAVITE	MARBES CONSTRUCTION AND TRADING (37166)	5,876,836.60	On-Going	April 02, 2024	September 28, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0178	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MAGDALO POTOL, KAWIT, CAVITE	MARBES CONSTRUCTION AND TRADING (37166)	5,876,815.26	On-Going	April 02, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0179	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONCRETING OF ROAD AT BARANGAY SANTOL, TANZA, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	5,879,146.92	Completed	April 02, 2024	May 21, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0180	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY SAN RAFAEL III, NOVELETA, CAVITE	RAVACON BUILDERS CORP. (53247)	9,798,004.02	On-Going	April 02, 2024	October 28, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0181	CONVERGENCE & SPECIAL SUPPORT PROGBASIC INFRASTRUCTURE PROG (BIP)BIP - ACCESS RDS &/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF BUCANDALA-CARSADANG BAGO NIA RD, INCLUDING STREETLIGHT, IMUS CAVITE	EXPRESS CONSTRUCTION (29649)	19,594,890.60	On-Going	April 02, 2024	September 21, 2024	65.43
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0182	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF REVETMENT ALONG IMUS RIVER, SEGMENT 2, CITY OF IMUS, CAVITE	SELPHAR CONSTRUCTION (39875)	29,700,000.00	Completed	April 02, 2024	September 20, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0183	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSCONSTRUCTION OF PUNTA - OPEN CANAL DIVERSION ROAD, ANABU SECTION IMUS CITY, CAVITE	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	48,509,540.46	Completed	April 02, 2024	November 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0184	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEV'T PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSCONSTRUCTION OF PUNTA - OPEN CANAL DIVERSION ROAD, PASONG KAWAYAN SECTION, GENERAL TRIAS, CAVITE	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	48,629,960.31	Completed	April 02, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0185	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGCONST/ REHAB OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONST OF REVETMENT ALONG ILANG-ILANG RIVER BRGY.ALAPAN SEC PHASE IV	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	96,500,000.00	On-Going	April 02, 2024	January 03, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0187	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT TOCLONG, IMUS CAVITE	KEASCIA CONSTRUCTION & SUPPLY (32942)	4,898,976.18	On-Going	April 09, 2024	September 26, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0188	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BUILDING (TRECENO MEDICAL PAVILION HOSPITAL PHASE 2) AT TRECE MARTIRES CITY, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	9,798,885.82	Completed	April 09, 2024	January 08, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0189	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MEDECION II, IMUS, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	9,796,750.66	Completed	April 09, 2024	December 04, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0190	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG MANILA-CAVITE ROAD, CAVITE CITY, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	19,395,404.74	Completed	April 09, 2024	October 21, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0192	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ALAPAN, IMUS, CAVITE	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	1,959,495.71	Completed	April 17, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0193	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BLDGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHAB (COMPLETION) OF MULTI-PURPOSE BUILDING AT CARADANG BAGO, BRGY CARADANG BAGO, IMUS, CAVITE	KEASCIA CONSTRUCTION & SUPPLY (32942)	1,959,206.72	On-Going	April 17, 2024	August 14, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0194	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHAB (COMPLETION) OF MULTI PURPOSE BUILDING AT BRGY. CARADANG BAGO, IMUS, CAVITE	KEASCIA CONSTRUCTION & SUPPLY (32942)	2,938,951.02	On-Going	April 17, 2024	August 14, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0195	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST (COMPLETION) OF MULTI PURPOSE BLDG AT PASONG BUAYA 2, IMUS, CAVITE (WOODSITE 1)	K2RA BUILDERS AND TRADING (50032)	4,899,242.44	On-Going	April 17, 2024	October 04, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0196	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF ROAD, BRGY MANGGAHAN, GENERAL TRIAS CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	4,900,386.17	On-Going	April 17, 2024	May 27, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0197	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST OF MULTI-PURPOSE BUILDING AT BARANGAY 6, AMADEO, CAVITE	EL GUAPITO TERNATEÑO CONSTRUCTION OPC (53954)	4,898,919.60	Completed	April 17, 2024	September 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0198	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. 48M, CAVITE CITY, CAVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,898,851.17	Completed	April 17, 2024	September 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0199	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (TRECENO MEDICAL PAVILLION HOSPITAL PHASE 2), TRECE MARTIRES CITY, CAVITE	R.C. SIMON CONSTRUCTION (34314)	6,857,962.01	Completed	April 17, 2024	January 16, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0200	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, ANABU IC, IMUS CITY, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	6,853,678.92	Completed	April 17, 2024	November 07, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0201	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ROAD, BARANGAY BICLATAN, GENERAL TRIAS CITY,	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	9,799,860.12	On-Going	April 17, 2024	June 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0202	CONVERGENCE AND SPECIAL SUPPORT PROGBASIC INFRASTRUCTURE PROG (BIP)BIP - ACCESS RDS &/OR BRIDGES FROM CONSTRUTION / IMPROVEMENT REHABILATION OF DRAINAGE ALONG NOVELETA- ROSARIO ROAD K00028 + 789 TO K0029 + 210, BRGY. BACAO II , GENERAL TRIAS, CAVITE	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	9,795,011.94	On-Going	April 17, 2024	September 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0203	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIESCONSTRUCTION (COMPLETION) OF CAVITE CITY HOSPITAL, CAVITE CITY, CAVITE	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	19,595,343.51	Completed	April 17, 2024	October 13, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0204	CONVERGENCE & SPECIAL SUPPORT PROG BASIC INFRA PROG (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESCONST OF SLOPE PROTECTION IN SANTIAGO INTEGRATED SENIOR HIGH SCHOOL, BRGY SANTIAGO, GEN TRIAS CITY, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	19,592,795.76	Completed	April 17, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0205	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239CONSTRUCTION OF PEDESTRIAN OVERPASS - CAVITE-BATANGAS RD - K0025 + 300	ALPHAGOLD CORPORATION (46196)	23,031,318.53	On-Going	April 17, 2024	December 22, 2024	51.12
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0206	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239CONSTRUCTION OF PEDESTRIAN OVERPASS - CAVITE-BATANGAS RD (S01920LZ) - K0024 + 450	C.S. RAMOS CONSTRUCTION (30265)	24,253,281.51	On-Going	April 17, 2024	December 12, 2024	79.11
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0207	CONVERGENCE AND SPECIAL SUPPORT PROG BASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF REVETMENT ALONG YLANG-YLANG, SAN FRANCISCO, GEN. TRIAS, CAVITE (PHASE I)	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	99,000,000.00	On-Going	April 17, 2024	March 19, 2025	85.10
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0208	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF REVETMENT ALONG YLANG-YLANG, SAN FRANCISCO, GEN. TRIAS, CAVITE (PHASE II)	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	99,000,000.00	On-Going	April 17, 2024	March 19, 2025	64.09
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0209	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, IMUS, CAVITE (PHASE III)	R.D. TALENS CONSTRUCTION AND TRADING (36817)	97,986,366.03	Completed	April 17, 2024	March 27, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0210	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF DRAINAGE, BARANGAY ALINGARO, GENERAL TRIAS CITY, CAVITE	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	4,899,267.71	Completed	April 25, 2024	July 23, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0211	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BAGBAG II, ROSARIO, CVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,899,377.47	Completed	April 25, 2024	September 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0212	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TEJEROS CONVENTION, ROSARIO, CAVITE	RAVACON BUILDERS CORP. (53247)	4,898,814.05	On-Going	April 25, 2024	September 21, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0213	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAPIA, GENERAL TRIAS CITY, CAVITE	OMNICON BUILDERS (22816)	14,695,651.08	Completed	April 25, 2024	December 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0214	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ROAD, MALAGASANG-	J.V. SARIGNAYA CONSTRUCTION CORPORATION (51686)	19,402,443.89	Completed	April 25, 2024	October 14, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0215	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESREHAB ALONG IMUS BLVD. (ROADS LEA	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	24,125,000.00	On-Going	June 06, 2024	November 10, 2024	42.01
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0216	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONST OF BY-PASS AND DIVERSION ROADSCONST OF ANABU-PATINDIG ARAW BY-PASS ROAD INCLUDING DRAINAGE AND STREETLIGHTS, CITY OF IMUS, CAVITE	SOUTHFOUR BUILDERS CORP. (45919)	29,400,000.00	On-Going	May 15, 2024	December 05, 2024	46.52
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0217	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (NOVELETA MUNICIPAL HALL), NOVELETA, CAVITE	N. LIM DY CONSTRUCTION (32897)	35,484,579.16	Completed	April 25, 2024	December 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0218	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIESREHAB OF MALAGASANG-BUCANDALA-ALAPAN RD	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	48,508,219.38	On-Going	April 25, 2024	February 06, 2025	30.82
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0219	CONVERGENCE AND SPECIAL SUPPORT PROBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF REVETMENT ALONG YLANG-YLANG, SAN FRANCISCO, GEN. TRIAS, CAVITE (PHASE III)	DMLC BUILDERS (36650)	99,000,000.00	On-Going	April 25, 2024	January 26, 2025	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0220	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONST OF REVETMENT ALONG RIO GRANDE RIVER RIVER, BARANGAY SANTIAGO, GEN. TRIAS, CAVITE	DMLC BUILDERS (36650)	99,000,000.00	On-Going	April 25, 2024	March 27, 2025	70.02
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0221	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 12, AMADEO, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,899,195.64	On-Going	May 15, 2024	October 11, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0222	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AMAYA 7, TANZA, CAVITE	ELIJENRAE BUILDERS AND CONSTRUCTION SUPPLY (FORMERLY: ELIJENRAE BUILDERS) (33366)	4,903,242.67	On-Going	May 15, 2024	October 11, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0223	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL - CAVITE STATE UNIVERSITY) AT BARANGAY GREGORIO, TRECE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	9,899,997.38	Completed	May 15, 2024	December 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0224	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (INDANG EAST ELEMENTARY SCHOOL), INDANG, CAVITE	PRIME GIGABUILD CONSTRUCTION CORP. (FORMERLY: RON DANIELL CONSTRUCTION CORPORATION) (31251)	9,900,000.00	Completed	May 15, 2024	December 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0225	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMBRIDGE PROGRAMWIDENING OF PERMANENT BRIDGESBINAMBANGAN BR. (B02601LZ) ALONG INDANG-ALFONSO VIA LUKSUHIN RD	JJMB BUILDERS (35461) / J.S. GENERAL CONTRACTOR (15258)	23,284,002.22	Completed	May 15, 2024	December 02, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0226	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALAGASANG, IMUS, CAVITE	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	1,959,435.83	Completed	May 15, 2024	September 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0227	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALAGASANG, IMUS, CAVITE	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	1,959,896.07	Completed	June 26, 2024	October 23, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0228	CONVERGENCE AND SPECIAL SUPPORT PROGRAMRAINWATER COLLECTOR SYSTEMRAIN WATER COLLECTORS IN PUBLIC FACILITIES	ELIJENRAE BUILDERS AND CONSTRUCTION SUPPLY (FORMERLY: ELIJENRAE BUILDERS) (33366)	2,873,715.04	On-Going	July 18, 2024	November 14, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0229	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING PHASE III, MALAGASANG IIA, IMUS CITY, CAVITE	K2RA BUILDERS AND TRADING (50032)	2,938,890.58	On-Going	May 15, 2024	September 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0230	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BUHAY NA TUBIG (BARCELONA), IMUS CITY, CAVITE	K2RA BUILDERS AND TRADING (50032)	2,938,950.49	Completed	May 15, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0231	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAANG AMAYA 3, TANZA, CAVITE	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,899,045.25	On-Going	May 15, 2024	November 01, 2024	84.55
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0232	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY JULUGAN 8, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	4,898,381.53	Completed	May 15, 2024	October 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0233	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION OF MULTI-PURPOSE BUILDING (RICC BUILDING), KAWIT, CAVITE	MARBES CONSTRUCTION AND TRADING (37166)	4,898,135.28	On-Going	May 15, 2024	October 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0234	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TRES CRUSES, TANZA, CAVITE	R.C. SIMON CONSTRUCTION (34314)	5,878,637.76	On-Going	May 15, 2024	October 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0235	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTIAGO, GENERAL TRIAS CITY, CAVITE	N.C. RIVERA BUILDERS (44013)	15,679,147.02	On-Going	May 15, 2024	October 03, 2024	12.86
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0236	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PASONG CAMACHILE I, GENERAL TRIAS CITY, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	19,606,156.05	On-Going	May 15, 2024	March 20, 2025	30.92



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0237	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIESCONSTRUCTION OF ROAD, BARANGAY BUENAVISTA, GENERAL TRIAS	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,992,010.96	On-Going	May 15, 2024	January 04, 2025	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0238	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSCARSADANG BAGO - MALAGASANG DIVERSION ROAD, CARSADANG BAGO SECTION, SEGMENT 5, CAVITE	HAUSLAND CONSTRUCTION (32378)	57,899,998.39	On-Going	May 15, 2024	March 03, 2025	29.70
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0239	CONVERGENCE AND SPECIAL SUPPORT PROGRAMSUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)SIPAG - ACCESS RDS &/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES CONST OF RD WITH DRAINAGE, BINAKAYAN INTERCH	ALMAKAR BUILDERS & METAL WORKS (21929)	95,514,528.22	On-Going	May 15, 2024	February 05, 2025	33.66
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0240	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TOCLONG, KAWIT, CAVITE	MARBES CONSTRUCTION AND TRADING (37166)	6,859,257.91	On-Going	May 15, 2024	December 05, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0241	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, NOVELETA ELEMENTARY SCHOOL, MUNICIPALITY OF NOVELETA, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	19,800,000.00	Completed	May 15, 2024	November 10, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0242	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF ROSARIO GYMNASIUM, ROSARIO, CAVITE	BAQPRINCE CONSTRUCTION AND TRADING CORP. (28337)	147,084,173.91	On-Going	May 15, 2024	May 09, 2025	20.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0243	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI PURPOSE BUILDING AT BUCANDALA 3, IMUS, CAVITE (REGATTA WEST)	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	1,959,810.05	Completed	May 15, 2024	November 10, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0244	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHABILITATION (COMPLETION) OF MULTI- PURPOSE BUILDING AT BUHAY NA TUBIG, BARANGAY BUHAY NA TUBIG, IMUS, CAV	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	1,959,557.61	Completed	May 15, 2024	September 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0245	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESREHAB (COMPLETION) OF MULTI PURPOSE BUILDING AT BRGY. BUHAY NA TUBIG, IMUS, CAVITE (CALIFORNIA WEST HILLS)	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	2,939,076.62	On-Going	May 15, 2024	September 11, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0246	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT PASONG BUAYA 2, IMUS, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	2,939,083.17	On-Going	May 15, 2024	September 11, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0247	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE HALL, BRGY. BUHAY NA TUBIG, IMUS, CAVITE	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	4,900,635.72	Completed	May 15, 2024	November 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0248	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II) AT ANABU IIB, IMUS CITY, CAVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	4,899,349.85	Completed	May 15, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0249	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. MAHARLIKA, IMUS, CAVITE (PHASE 2)	T.E. TRINIDAD CONSTRUCTION (43287)	4,898,420.53	Completed	May 15, 2024	November 01, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0250	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BRGY. ANABU 2B, IMUS, CAVITE	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	5,877,499.28	Completed	May 15, 2024	November 19, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0251	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT PAG-ASA 2, IMUS, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	6,860,474.73	On-Going	May 15, 2024	December 05, 2024	87.49
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0252	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALAPAN IA, IMUS, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	6,859,988.86	On-Going	May 15, 2024	December 05, 2024	98.89
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0259	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT MALAGASANG, IMUS CITY, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	6,858,845.34	Completed	June 26, 2024	January 16, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0260	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. MALAGASANG 1G, IMUS, CAVITE	FROMARC BUILDERS & GEN. MERCHANDISE (26244)	9,798,792.99	Completed	May 28, 2024	January 22, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0261	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II) AT BUHAY NA TUBIG, IMUS CITY, CAVITE	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	9,900,000.00	Completed	May 28, 2024	January 22, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DF0263	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODSFLOOD MANAGEMENT PROGRAMCONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERSCONSTRUCTION OF REVETMENT ALONG IMUS RIVER,	OMNICON BUILDERS (22816)	19,403,251.06	Completed	May 28, 2024	November 03, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0264	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF SCHOOL BUILDING, FRANCISCO BENITEZ TIRONA ELEMENTARY SCHOOL, MALAGASANG I-D, IMUS CAVITE	EXPRESS CONSTRUCTION (29649)	29,700,000.00	On-Going	May 28, 2024	March 13, 2025	64.34
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0265	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. 40, CAVITE CITY, CAVITE	3JSTAR CONSTRUCTION & TRADING (41892)	29,700,000.00	Completed	May 28, 2024	May 22, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DF0266	CONVERGENCE AND SPECIAL SUPPORT PROGCONST/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROG - TRIP)CONST OF ROADS LEADING TO TOURIST DESTINATION ALAPAN FREEDOM TRAIL, IMUS CITY,CAVITE (PACKAGE A)	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	97,018,828.82	On-Going	May 28, 2024	April 06, 2026	30.13
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0267	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION OF MULTI-PURPOSE FACILITY, IMUS CITY, CAVITE (PHASE 2)	R2A CONSTRUCTION & TRADING CORPORATION (31922)	99,000,000.00	On-Going	May 28, 2024	May 07, 2025	87.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0269	CONSTRUCTION/REHABILITATION OF SLOPE PROTECTION STRUCTURE ALONG J. REMULLA SR. ROAD, BRGY. SAN FRANCISCO, GENERAL TRIAS CITY, CAVITE K0038+170 -K0038+235	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	9,072,715.73	On-Going	May 20, 2024	November 30, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DF0272	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE & RELIABLE NATIONAL RD SYSTEMASSET PRESERVATION PROGREHAB/ RECONST/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADSKAWIT-NOVELETA-DIVERSION RD - K0022 + (-224) - K0022 + 143, K0022 + 151-K0022+450	AARCON BUILDERS (28336)	14,214,101.31	On-Going	June 06, 2024	November 25, 2024	0.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0273	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), NOVELETA, CAVITE	N. LIM DY CONSTRUCTION (32897)	29,402,843.64	Completed	June 06, 2024	April 01, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0277	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONSTRUCTION (COMPLETION) OF KAWIT KALAYAAN HOSPITAL, KAWIT, CAVITE	NORTHERN BUILDERS (8789)	49,500,000.00	Completed	June 06, 2024	December 02, 2024	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0282	CONVERGENCE AND SPECIAL SUPPORT PROGRAMBASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICESCONST (COMPLETION) OF MULTI-PURPOSE BUILDING (DAMBANA NG PAMBANSANG WATAWAT), BARANGAY ALAPAN II-B, CITY OF IMUS,	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	59,400,000.00	On-Going	July 07, 2024	March 25, 2025	38.39
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0284	CAPITAL OUTLAY -REHABILITATION OF DISASTER-RELATED INFRASTRUCTURE AND OTHER FACILITIESREPAIR OF DAMAGED REVETMENT ALONG CANAS RIVER, BRGY, BUNGA, TANZA, CAVITE WHICH WAS DAMAGED BY TYPHOON 'AGHON'	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	41,688,000.00	Completed	July 28, 2024	January 14, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0287	REPAIR OF DAMAGED REVETMENT ALONG SAN JUAN RIVER, BRGY. SAN JUAN II, NOVELETA, CAVITE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	45,837,500.00	Completed	September 26, 2024	April 13, 2025	100.00
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0289	REHABILITATION/REPAIR OF DAMAGED REVETMENT ALONG IMUS RIVER, BRGY. ALAPAN II-B, IMUS CITY, CAVITE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	33,775,000.00	Completed	October 22, 2024	April 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0290	REHABILITATION/REPAIR OF DAMAGED SLOPE PROTECTION, BRGY. HUGO PEREZ, TRECE MARTIRES CITY, CAVITE	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	38,212,503.71	On-Going	October 22, 2024	May 09, 2025	76.82
Cavite 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DF0294	REHABILITATION/REPAIR OF REVETMENT WITH CONCRETE PAVEMENTALONG JULIAN RIVER, BARANGAY ANABU II-C, IMUS, CAVITE WHICH WAS DAMAGED BY TROPICAL STORM 'ENTENG' LAST SEPTEMBER 2, 2024	KLDS TRADING & CONSTRUCTION (28091)	50,180,000.00	Completed	December 18, 2024	July 05, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0001	PREVENTIIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY ISAAC O. TOLENTINO AVE.,K0057+440-K0057+730	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,591,540.21	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0002	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-JUANITO REMULLA SR. RD-K0052+(-454)-K0052+(-120)	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,699,857.23	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-JUANITO R. REMULLA SR. RD-K0069+000-K0070+280	TJR CONSTRUCTION CORPORATION (50770)	17,577,695.02	Completed	July 12, 2024	September 10, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0004	PREVENTIVE MAINT OF ROAD: ASPHALT OVERLAY-MAR-MAG-AMUYONG RD K0078+800-K0078+980,K0080+300-K0080+380	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,677,087.96	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0005	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-NOV-NAIC-TAG ROAD K0047+308-K0047+981	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,695,312.24	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0006	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-STA ROSA-ULAT-TAG ROAD K00	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,698,418.01	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0007	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY TAG-BATS VIA TUY RD-K0059+1076-K0060+157	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,304,784.74	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0008	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-TAG-CAVITE VIA MENDEZ ROAD-K0062+(-297)-K0062+113	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,682,951.58	Completed	February 14, 2024	June 05, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0009	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY: TAG-MLA VIA SILANG RD K0054+298-K0054+546	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,298,582.98	Completed	February 14, 2024	April 06, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0010	PREVENTIVE MAINT OF ROAD: ASPHALT OVERLAY: TERNATE-NASUGBU RD K0072+300-K0072+848	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	16,751,313.62	Completed	February 14, 2024	April 21, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0011	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-CRISANTO M. DELOS REYES AVE K0066+437-K0066+891	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	19,588,774.58	Completed	February 15, 2024	April 27, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0012	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-INDANG-ALFONSO VIA LUKSUHIN RD-K0067+010-K0068+529	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	19,599,807.11	Completed	February 15, 2024	April 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0013	PREV MAINT OF RD-ASPHALT OVERLAY-ISAAC O.TOLENTINO AVE K0060+(-377)-K0060+000,K0061+400-K0061+727	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	19,562,564.56	Completed	June 07, 2024	August 12, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0014	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-JUANITO REMULLA SR., RD - K0046+(-053)-K0046+226	TJR CONSTRUCTION CORPORATION (50770)	14,698,816.47	Completed	February 15, 2024	April 10, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0015	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-TAG-BATS ARTERIAL HWAY-K0055+(-1012)-K0055+(-718)	TJR CONSTRUCTION CORPORATION (50770)	14,340,017.76	Completed	February 15, 2024	April 07, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0016	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-TAG-TAAL LAKE RD KOO57+(-1209)-K0057+(-403)	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	19,599,544.54	Completed	February 15, 2024	April 21, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0017	RECONST TO CONC PAVEMENT-JUANITO R. REMULLA, SR RD-K0054+000-K0054+664	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	17,553,725.31	Completed	March 11, 2024	July 14, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0018	RECONST TO CONC PAVEMENT-MAR-MAG-AMUYONG RD-K0058+407-K0058+834	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	10,366,501.46	On-Going	February 14, 2024	May 11, 2024	91.94
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0019	RECONST TO CONC PAVEMENT-MAR-MAG-AMUYONG RD-K0069+000-K0069+597	SDWC CONSTRUCTION (51725)	14,677,982.74	Completed	May 02, 2024	August 18, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0020	RECONST-CONCRETE PAVEMENT-NOV-NAIC-TAG RD K0050+043-K0050+721	ZLMA CONSTRUCTION (53608)	16,639,644.24	Completed	February 14, 2024	June 11, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0021	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY-TAG-MLA-VIA SILANG RD-K0054+(-24)-K0054+298	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	18,636,617.34	Completed	February 14, 2024	April 20, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0022	RECOST TO CONC PAVEMENT-INDANG-ALFONSO VIA LUKSUHIN RD-K0069+124-K0070+449	IGB DESIGN AND CONSTRUCTION (45258)	19,561,572.54	On-Going	June 07, 2024	October 21, 2024	63.90
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0023	CONST OF ROAD SLOPE PROTECTION STRUCTURE-JUANITO R. REMULLA SR RD-K0061+831-K0061+853	SDWC CONSTRUCTION (51725)	11,156,811.47	Completed	September 05, 2024	December 09, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0024	CONST OF ROAD SLOPE PROTECTION STRUCTURE-JUANITO REMULLA SR RD K0066+565-K0066+713	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	45,074,719.42	Completed	September 05, 2024	February 07, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0025	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TALISAY ROAD K0061+000-K0061+097	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	31,505,323.47	Completed	September 05, 2024	January 26, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0026	CONST OF RD SLOPE PROTECTION STRUCT-ISAAC O. TOLENTINO AVE.-K0063+213-K0063+228	SDWC CONSTRUCTION (51725)	3,918,128.34	Completed	August 22, 2024	October 16, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0027	CONST OF ROAD SLOPE PROTECTION STRUCTURE-ISAAC O. TOLENTINO AVE. K0063+620-K0063+637	SDWC CONSTRUCTION (51725)	3,917,863.20	Completed	August 22, 2024	October 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0028	CONST OF ROAD SLOPE PROTECTION STRUCTURE-ISAAC O. TOLENTINO AVE K0063+687-K0063+703	SDWC CONSTRUCTION (51725)	4,309,899.29	Completed	August 22, 2024	October 21, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0029	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD K0058+294-K0058+356	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	32,190,510.18	Completed	August 22, 2024	January 12, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0030	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD K0058+356-K0058+400	SDWC CONSTRUCTION (51725)	27,350,167.57	Completed	August 22, 2024	January 08, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0031	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE RD K0059+900-K0059+943	SDWC CONSTRUCTION (51725)	15,353,381.67	Completed	September 05, 2024	December 27, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0032	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD-K0059+570-K0059+622,K0059+629-K0059+649	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	36,868,772.60	Completed	August 22, 2024	January 17, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0033	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG TAAL LAKE RD K0059+208-K0059+268,K0059+467-K0059+570	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	40,274,464.75	Completed	August 22, 2024	January 19, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0034	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD-K0058+036-K0058+099	SDWC CONSTRUCTION (51725)	23,016,606.15	Completed	September 05, 2024	January 17, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0035	CONST OF RD SLOPE PROTECTIONSTRUCT ALONGTAG-TAAL LAKE RD,K0057+(-030)-K0057+062,K0057+112-K0057+212	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	31,784,512.31	On-Going	October 25, 2024	March 17, 2025	97.15
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0036	CONST OF ROAD SLOPE PROTECTION STRUCTURE-ALONG TAG-TAAL LAKE ROAD-K0058+470-K0058+549	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	39,134,227.33	On-Going	October 25, 2024	March 24, 2025	97.15
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0037	CONST OF ROAD SLOPE PROTECTION STRUCTURE ALONG TAG-TAAL LAKE RD K0060+539-K0060+667	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	39,159,703.12	On-Going	October 10, 2024	March 09, 2025	97.05
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0038	CONST OF DRAINAGE STRUCTURE ALONG ROAD-TAG-BATS VIA TUY RD K0064+010-K0064+480	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	18,423,659.08	Completed	February 14, 2024	August 22, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0039	CONST OF DRAINAGE STRUCTURE ALONG ROAD-TERNATE-NASUGBU ROAD K0068+(-1000)-K0068+000	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	19,525,390.58	On-Going	February 14, 2024	November 06, 2024	59.75
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0040	CONST OF DRAINAGE STUCTURE ALONG ROAD-TAG-TAAL LAKE RD-K0057+800-K0058+300	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	9,799,751.10	On-Going	February 15, 2024	June 16, 2024	18.72
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0041	ROAD WIDENING-JUANITO R. REMULLA, SR. ROAD-K0051+379-K0052+040	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	28,458,554.59	On-Going	February 14, 2024	November 17, 2024	83.94



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0042	ROAD WIDENING-MAR-MAG-AMUYONG RD-K0065+000-K00695+547	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	29,353,396.90	Completed	February 14, 2024	November 20, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0043	ROAD WIDENING-MAR-MAG-AMUYONG RD K0083+466-K0084+203	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	37,793,104.48	On-Going	February 15, 2024	July 21, 2024	59.91
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0047	OFF-CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS-JUANITO R. REMULLA SR RD-K0049+(-715)-K0049+105	ZLMA CONSTRUCTION (53608)	5,773,498.27	On-Going	February 14, 2024	March 30, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0048	OFF-CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDES-TAGAYTAY-CAVITE VIA MENDEZ RD-K0062+(-300)-K0062+800	MICHAEL M. LAPITAN CONSTRUCTION SERVICES AND TRADING, OPC (48038)	5,375,314.16	On-Going	February 14, 2024	June 24, 2024	97.79
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0049	NETWORK-DEV'T-OFF CARRIAGEWAY IMP-SECONDARY ROADS-ISAAC O. TOELNTINO AVE.-K0057-450	SDWC CONSTRUCTION (51725)	17,563,494.57	On-Going	June 14, 2024	October 21, 2024	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0050	NETWORK DEV'T - OFF-CARRIAGEWAY IMPROVEMENT -SECONDARY ROADS - STA. ROSA-ULAT TAGAYTAY RD - K0060+44	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	17,639,827.43	On-Going	August 22, 2024	January 17, 2025	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0051	NETWORK DEV'T-OFF CARRIAGEWAY-OFF-CARRIAGEWAY IMP-SECONDARY ROADS-TAG-MLA VIA SILANG ROAD-K0054+559	SDWC CONSTRUCTION (51725)	17,100,919.98	On-Going	June 14, 2024	October 21, 2024	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0052	NETWORK DEVT-OFF-CARRIAGEWAY IMP-TERTIARY ROADS-CRISANTO M.DELOS REYES AVE-K0066+(-440)	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	17,089,673.73	On-Going	July 12, 2024	December 07, 2024	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0053	NETWORK DEV'T-OFF CARRIAGEWAY IMP-TERTIARY ROAD-TAG-BATS ARTEIAL HWAY-K0055+(-1015)	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	17,101,547.20	On-Going	July 12, 2024	November 18, 2024	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0054	SRF-MVUC AS PER R.A. 11239 IMPROVEMENT INTERSECTION TAGAYTAY-BATANGAS VIA TUY ROAD (S05037LZ) AND TA	SDWC CONSTRUCTION (51725)	9,497,863.24	On-Going	September 17, 2024	January 24, 2025	91.65
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0055	SRF-MVUC AS PER R.A. 11239 IMPROVEMENT OF INTERSECTION - ISAAC O. TOELNTINO AVE. (S06087LZ) AND STA	SDWC CONSTRUCTION (51725)	9,799,088.58	On-Going	September 17, 2024	January 24, 2025	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0056	INST OF RD SAFETY DEVICES ALONG TAG-BATS VIA TUY RD-K0061+000-K0062+000,MENDEZ CROSSING EAST,TAGCITY	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	2,207,190.07	On-Going	July 22, 2024	August 20, 2024	77.83
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0057	SPECIAL ROAD FUND-INST OF RD SAFETY DEV ALONG ISAAC O.TOLENTINO AVE-K0057+(-1057)-K0057+000,TAG CITY	SDWC CONSTRUCTION (51725)	2,156,456.81	Completed	July 12, 2024	August 10, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0058	SRF-MVUC AS PER RA11239-INSTALLATION OF ROAD SAFETY DEVICES ALONG TAG-MLA VIA SILANG RD, TAG CITY	SDWC CONSTRUCTION (51725)	1,734,272.60	Completed	May 24, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DG0059	CONST OF FLOOD MITIGATION STRUCT-CONST OF KAY-AKLE RIS WATER MGMT FC PROJ OF KAY-AKLE RIVER,MARAGON	ZLMA CONSTRUCTION (53608)	0.00	Terminated	March 21, 2024	June 26, 2024	0.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DG0060	CONST OF ARMORY, FRG MARINE BASE GREGORIO LIM(MBGL) KAYNIPA GRANDE, BRGY SAPANG I, TERNATE, CAVITE	HAUSLAND CONSTRUCTION (32378)	9,797,526.83	On-Going	April 03, 2024	December 28, 2024	85.59
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DG0062	CONST OF 2STOREY MILITARY BARRACKS BLDG TYPE6, MARINE BASE GREGORIO LIM,TERNATE, CAVITE	HAUSLAND CONSTRUCTION (32378)	8,326,515.97	On-Going	April 10, 2024	January 04, 2025	89.11
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0063	BIP-MPB/FAC TO SUPPORT SOCIAL SERVICES-CONST OF MPB(SIGTUNA HALL EXTENSION),KAYBAGAL SOUTH,TAGAYTAY	DEVEX INCORPORATED (38684)	79,199,931.31	On-Going	June 14, 2024	March 10, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0064	CONST OF MPB, CITY HALL ANNEX, BRGY KAYBAGAL SOUTH, TAGAYTAY CITY, CAVITE	DEVEX INCORPORATED (38684)	97,913,407.34	On-Going	February 22, 2024	April 16, 2025	88.76
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0066	BIP-MPB/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST OF MPB (SENIOR CITIZENS BLDG),NUNEZ-MENDEZ, CAV	888RV CONSTRUCTION AND SUPPLIES (45046)	9,795,088.93	On-Going	May 24, 2024	November 19, 2024	96.50
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0067	CONST. OF MULTI-PURPOSE BLDG., AKLE ST., BRGY. KAYBAGAL SOUTH, TAGAYTAY CITY	ARIK CONSTRUCTION (32786)	19,798,987.99	Completed	August 29, 2024	February 24, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0068	CONST OF MPB, BRGY HALANG, NAIC, CAVITE	ZLMA CONSTRUCTION (53608)	4,874,783.77	Completed	April 10, 2024	August 07, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0069	CONST. OF MULTI-PURPOSE BLDG., CLUSTER B, CHARACTER COMPOUND, BRGY. KAYBAGAL SOUTH, TAGAYTAY CITY	ARIK CONSTRUCTION (32786)	19,798,997.18	Completed	August 29, 2024	February 24, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0070	REHAB/MAJOR REPAIR OF BRIDGE-CAPUTATAN BR (B04544LZ) ALONG JUANITO R. REMULLA SR RD	ZLMA CONSTRUCTION (53608)	6,858,828.82	Completed	March 14, 2024	September 09, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0071	RETROFITTING/STRENGTHENING OF BRIDGE-CONVENTO BR (B04543LZ) ALONG JUANITO REMULLA SR. ROAD	SDWC CONSTRUCTION (51725)	16,645,329.98	Completed	March 21, 2024	July 03, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0072	CONST OF ROAD SLOPE PROTECTION STRUCTURE-JUANITO R. REMULLA, SR RD (S05893LZ) - K0069+228-K0069+306	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	44,190,189.12	Completed	October 24, 2024	March 28, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0073	CONST OF ROAD SLOPE PROTECTION STRUCTURE-JUANITO R. REMULLA, SR RD (S05893LZ) -K0069+871-K0069+904	ZLMA CONSTRUCTION (53608)	22,193,490.77	Completed	October 24, 2024	March 07, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0074	CONST OF RD SLOPE PROTECTIONSTRUCT-TAG-TAAL LAKE RD(S01907LZ)K0058+000-K0058+036,K0058+409-K0058+460	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	44,370,683.48	On-Going	November 04, 2024	April 08, 2025	96.93
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0075	CONST OF RD SLOPE PROT'N STRUCT-TAG-TAAL LAKE RD (S01907LZ)K0060+400-K0060+431,K0060+501-K0060+525,	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	48,218,231.15	On-Going	November 04, 2024	April 11, 2025	96.96



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0076	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE RD (S01907LZ) K0062+000-K0062+099	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	41,490,401.77	Completed	November 04, 2024	April 06, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0077	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD (S01907LZ), K0062+841-K0063+028	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	38,574,522.56	On-Going	October 22, 2024	March 21, 2025	96.91
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0078	CONST OF ROAD SLOPE PROTECTION STRUCTURE-TAG-TAAL LAKE ROAD (S01907LZ) K0063+799-K0063+840	SDWC CONSTRUCTION (51725)	16,395,776.74	On-Going	November 04, 2024	March 02, 2025	97.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0080	BIP-MPB/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST OF MPB IN BRGY POB I, GEN.E.AGUINALDO, CAVITE	PGM CONSTRUCTION & PLUMBING SERVICES (9997)	9,794,491.67	Completed	May 24, 2024	November 19, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0081	CONST OF MULTI-PURPOSE BLDG IN BRGY. CALUBCOB, NAIC, CAVITE	ZLMA CONSTRUCTION (53608)	6,856,578.24	Completed	March 21, 2024	July 18, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0082	BIP-MPB/FAC TO SUPPORT SOC SERV-CONST OF MPB(COV COURT)TAGAYTAY INT SCHOOL,BRGY GUINHAWA SOUTH,TAG	MICHAEL M. LAPITAN CONSTRUCTION SERVICES AND TRADING, OPC (48038)	6,366,524.84	On-Going	May 24, 2024	August 21, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0083	CONST OF MPB CICL CENTER (CHILD IN CONFLICT WITH THE LAW), BRGY SUNGAY WEST, TAGAYTAY CITY	MICHAEL M. LAPITAN CONSTRUCTION SERVICES AND TRADING, OPC (48038)	9,057,923.04	On-Going	April 10, 2024	January 04, 2025	53.75
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0084	CONST OF MPB WOMEN IN CRIISIS CENTER BRGY SUNGAY WEST, TAGAYTAY CITY, CAVITE	MICHAEL M. LAPITAN CONSTRUCTION SERVICES AND TRADING, OPC (48038)	9,057,923.04	On-Going	April 10, 2024	October 06, 2024	61.19
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0085	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG MAR-MAG-AMUYONG RD K0054+(-536)-K0055+730,K005	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751) / OMNICON BUILDERS (22816)	96,499,734.14	Completed	August 08, 2024	January 02, 2025	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0086	CONST OF CONC ROAD-CONST OF ROAD, BRGY MALAINEN BAGO-BRGY MALAINEN LUMA,NAIC, CAVITE	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	49,437,121.62	On-Going	March 21, 2024	December 11, 2024	74.97
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0087	BIP-CONST OF ROAD, SITIO BOLBOK AMUNTAY, BRGY CASTAÑOS LEJOS, GEN E AGUINALDO,CAVITE	PGM CONSTRUCTION & PLUMBING SERVICES (9997)	10,393,695.56	Completed	July 12, 2024	September 05, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0088	CONST OF ROAD,SITIO MATAAS NA LUPA, BRGY TABORA-BRGY LUMIPA, GEN AGUINALDO, CAVITE	PGM CONSTRUCTION & PLUMBING SERVICES (9997)	4,788,691.10	Completed	April 10, 2024	May 21, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0093	CONST OF MULTI-PURPOSE BUILDING IN BARANGAY CALUBCOB, NAIC, CAVITE	ZLMA CONSTRUCTION (53608)	6,804,519.87	Completed	March 21, 2024	July 18, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0094	NEWORK DEV'T-CONST OF BY-PASS & DIVERSION ROADS-TAGAYTAY BY PASS ROAD (MAITIM SECTION),CAVITE	IGB DESIGN AND CONSTRUCTION (45258)	28,047,274.10	On-Going	March 21, 2024	September 16, 2024	92.57
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0095	CONST OF MPB (NEW MUNICIPAL HALL), TERNATE, CAVITE (PHASE I)	FE S. REYES GENERAL CONTRACTOR CORP. (09015)	29,373,331.54	Completed	April 10, 2024	March 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0096	CONST OF MPB (SCHOOL BUILDING FOR SENIOR HIGH SCHOOL), BRGY. CASTAÑOS LEJOS, GEN. E. AGUINALDO, CAVITE	ZLMA CONSTRUCTION (53608)	9,793,081.71	Completed	March 21, 2024	June 18, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0097	BIP-MPB/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST OF MPB IN BRGY MANGAS DOS, ALFONSO, CAVITE	IGB DESIGN AND CONSTRUCTION (45258)	9,751,941.87	Completed	May 02, 2024	October 28, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0098	BIP CONST. OF MULTI-PURPOSE BUILDING (HOSPITAL BLDG.), GEN. E. AGUINALDO, CAVITE	HAUSLAND CONSTRUCTION (32378)	48,955,489.54	On-Going	September 23, 2024	May 20, 2025	41.98
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0099	BIP - CONST. OF ANNEX BUILDING, OSPITAL NG TAGAYTAY, BRGY. MAITIM II EAST, TAGAYTAY CITY	HAUSLAND CONSTRUCTION (32378)	97,950,089.14	On-Going	September 23, 2024	July 19, 2025	55.01
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0100	NETWORK DEV'T-CONST OF BY-PASS & DIVERSION ROADS-TAGAYTAY-BY-PASS ROAD (SALABAN SECTION), CAVITE	HAUSLAND CONSTRUCTION (32378)	28,948,251.90	On-Going	March 21, 2024	December 15, 2024	96.96
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DG0101	NETWORK DEV'T-CONST OF BY-PASS & DIVERSION ROADS-TAGAYTAY BYPASS ROAD (BALAGBAG SECTION), CAVITE	HAUSLAND CONSTRUCTION (32378)	28,938,075.08	On-Going	March 21, 2024	November 30, 2024	100.00
Cavite 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DG0105	CONV&SPECIAL SUPPORT PROGRAM-RCWS-RW COLLECTORS IN PUBLIC FAC@MUN OF ALF, MAG, MENDEZ, NAIC, & TERNATE, CA	PGM CONSTRUCTION & PLUMBING SERVICES (9997)	2,863,037.53	Completed	May 24, 2024	July 22, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0001	CONSTRUCTION OF ROAD, BARANGAY LUCSUHIN, SILANG, CAVITE; CONSTRUCTION OF ROAD, BARANGAY SABUTAN, SILANG, CAVITE AND CONSTRUCTION OF ROAD, BARANGAY ULAT, SILANG, CAVITE	CMMJ CONSTRUCTION (51415)	14,847,601.27	On-Going	February 29, 2024	September 03, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0003	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, BARANGAY PANAPAA IV, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	96,499,827.17	Completed	February 21, 2024	January 15, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0004	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, PHASE I, BARANGAY HABAY I AND BARANGAY PANAPAA IV, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	120,624,955.61	Completed	February 13, 2024	February 18, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0005	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - MCDONALD JCT- AGUINALDO NSR TO CAVITEX - CHAINAGE 0 - CHAINAGE 175 AND MANILA-CAVITE (NCR BDRY-JCT CAVITE CITY SECT) - K0019 + 887 - K0020 + 243	AARCON BUILDERS (28336)	23,381,170.48	Completed	March 19, 2024	February 26, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0006	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CARMONA RIVER (UPSTREAM) AT BARANGAY LANTIC, CARMONA, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	96,499,763.81	On-Going	February 21, 2024	March 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0007	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, PHASE II, BARANGAY HABAY I AND BARANGAY PANAPAAN IV, BACOR CITY, CAVITE	OMNICON BUILDERS (22816)	112,625,859.03	Completed	February 14, 2024	January 20, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0008	CONSTRUCTION OF REVETMENT ALONG CARMONA RIVER, BRGY. MABUHAY, CARMONA, CAVITE	OMNICON BUILDERS (22816)	125,838,791.69	Completed	February 14, 2024	February 28, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0009	REHABILITATION OF ROAD WITH DRAINAGE FROM CENTRAL MARKET AVENUE TO GOV. D. MANGUBAT AVE., PHASE II, CITY OF DASMARIÑAS, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	9,775,040.49	Completed	March 04, 2024	June 01, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION 4, GEN. MARIANO ALVAREZ, CAVITE AND CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY OLAES, GEN. MARIANO ALVAREZ, CAVITE	CMMJ CONSTRUCTION (51415)	9,899,465.34	Completed	February 29, 2024	July 09, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0011	PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA-CAVITE (NCR BDRY-JCT CAVITE CITY SECT) - K0015 + (-174) - K0015 + 389	AARCON BUILDERS (28336)	31,355,346.02	Completed	March 19, 2024	October 29, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0013	PREVENTIVE MAINTENANCE - SECONDARY ROADS - CARMONA DIV RD - K0048 + 153.30 - K0048 + 462 AND ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE PRIMARY ROADS - JUANITO R. REMUL	SAN MARCELINO BUILDERS, INC. (35983)	59,651,222.28	Completed	February 28, 2024	July 26, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0014	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - MANILA-CAVITE (NCR BDRY-JCT CAVITE CITY SECT) - K0016 + 902 - K0017 + 454	R.K.F. BUILDERS (34344)	12,355,182.54	Completed	March 13, 2024	August 24, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0015	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - CAVITEX-MCDONALD-AGUINALDO RD - CHAINAGE 0 - CHAINAGE 177	AARCON BUILDERS (28336)	14,287,076.31	Completed	March 19, 2024	November 28, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0016	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS -CAVITE-BATANGAS RD - K0046 + 000 - K0046 + 223 AND ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	31,169,754.56	Completed	March 07, 2024	May 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0017	CONSTRUCTION OF BRIDGE APPROACHES CROSSING IMUS RIVER, BACOR CITY, CAVITE	R.K.F. BUILDERS (34344)	9,504,036.59	On-Going	March 13, 2024	January 09, 2026	50.46
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY F. REYES, GEN. MARIANO ALVAREZ, CAVITE AND CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OLAES, GEN. MARIANO ALVAREZ, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	11,755,616.94	On-Going	February 21, 2024	August 18, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0019	CONSTRUCTION OF MULTIPURPOSE BUILDING (MUSEO DE BACOR) PHASE I, BARANGAY POBLACION (FORMERLY TABING DAGAT, CAMPOSANTO AND DAANG BUKID), BACOR CITY, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	24,254,952.19	Completed	April 18, 2024	December 13, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0020	CONSTRUCTION OF ROAD, FROM BALUCTOT BRIDGE TO GOVERNOR'S DRIVE, BARANGAY PALIPARAN I, IP, DASMARIÑAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	42,686,178.18	On-Going	March 04, 2024	July 31, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0021	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BACOR BLVD. - K0020 +000 - K0018 + 722.3	R.K.F. BUILDERS (34344) / OMNICON BUILDERS (22816)	55,964,243.73	Completed	March 19, 2024	January 10, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DQ0022	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD CONNECTING MUSEO DE BACOR IN POBLACION TO SINBANALI (FORMERLY SINEGUELASAN, BANALO AND ALIMA) FISH PORT AND MANG	N.B. AVILA CONSTRUCTION AND TRADING CORP. (FORMERLY: N.B. AVILA CONSTRUCTION) (13751)	77,194,339.69	On-Going	March 19, 2024	January 12, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0023	CONSTRUCTION OF SLOPE PROTECTION ALONG IMUS RIVER (TRIBUTARY TO MANILA BAY), PHASE 1, EAST SIDE, BARANGAY FATIMA, DASMARIÑAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	96,497,804.77	On-Going	February 13, 2024	June 25, 2025	83.78
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0024	CONSTRUCTION OF SLOPE PROTECTION AND FLOOD PROTECTION STRUCTURE ALONG CARMONA RIVER, PHASE 2, CARMONA, CAVITE	RIC-JAY BUILDERS (47994) / OMNICON BUILDERS (22816)	96,499,794.75	Completed	March 08, 2024	March 02, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0025	CONSTRUCTION OF REVETMENT ALONG ZAPOTE RIVER, PHASE I, BARANGAY MOLINO, BACOR CITY, CAVITE	R.K.F. BUILDERS (34344) / OMNICON BUILDERS (22816)	113,365,255.65	Completed	March 08, 2024	February 09, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0026	CONSTRUCTION OF REVETMENT ALONG CARMONA RIVER, PHASE 1, BRGY. SAN GABRIEL, GMA, CAVITE	OMNICON BUILDERS (22816)	125,449,665.03	On-Going	March 11, 2024	August 17, 2025	69.62
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0028	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MOLINO 4, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	24,749,979.76	Completed	February 21, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MOLINO 3, BACOR CITY, CAVITE	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	29,402,687.11	On-Going	March 28, 2024	August 24, 2024	3.51
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0030	CONSTRUCTION OF MULTIPURPOSE BUILDING (COVERED COURT), BARANGAY ANIBAN 1 (FORMERLY ANIBAN 1, 3 AND 5), BACOR CITY, CAVITE	N. LIM DY CONSTRUCTION (32897)	29,402,958.31	On-Going	April 25, 2024	June 18, 2025	71.93
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DQ0032	CONSTRUCTION (COMPLETION) OF CAVITE 3RD DEO BUILDING (PHASE II), CARMONA, CAVITE	OMNICON BUILDERS (22816)	48,999,919.96	Completed	February 13, 2024	January 07, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0034	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING, BARANGAY MABOLO (FORMERLY MABOLO 1, 2 AND 3), BACOR CITY, CAVITE; CONSTRUCTION OF MULTIPURPOSE BUILDING (MUSEO DE BACOR) PHASE II, BARANGAY POBLACION (FORMERLY TABING DAGAT, CAMPOSANTO AND DAANG BUKID)	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	59,785,724.01	On-Going	March 13, 2024	April 15, 2025	56.74
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0035	CONSTRUCTION OF REVETMENT ALONG CARMONA RIVER, BRGY. CABILANG BAYBAY, CARMONA, CAVITE	OMNICON BUILDERS (22816)	125,449,943.29	Completed	February 14, 2024	March 24, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0036	CONSTRUCTION OF BRIDGE AND ROADS AT GREENFIELDS, BARANGAY SAMPALOC II, CITY OF DASMARIÑAS, CAVITE	L.A. CLAMOR CONSTRUCTION CORP. (FORMERLY:L.A. CLAMOR CONSTRUCTION) (26413)	77,199,119.46	On-Going	April 24, 2024	April 16, 2025	85.34
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0037	CONSTRUCTION OF SLOPE PROTECTION ALONG IMUS RIVER, BRGY. SAN MANUEL TO BRGY. SAN MIGUEL, DASMARIÑAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	96,499,651.36	On-Going	April 02, 2024	May 29, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0038	FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POB 3, POB 1, SAN VICENTE I, SAN VICENTE II, SILANG, CAVITE	CMMJ CONSTRUCTION (51415)	9,899,185.43	Completed	March 28, 2024	September 10, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0039	PREVENTIVE MAINTENANCE - TERTIARY ROADS - BACOR-DASMARIÑAS NATIONAL RD - K0031 + 167 - K0031 + 385, K0032 + 833 - K0035 + 379	L.R. TIQUI BUILDERS, INC. (13810)	144,749,971.99	Completed	April 17, 2024	October 28, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NARRA I, SILANG, CAVITE; CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MUNTING ILOG, SILANG, CAVITE; REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY LALAN II, SILANG, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	16,795,638.40	Completed	April 29, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0041	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, PHASE II, BRGY. HABAY I AND BRGY. PANAPAAN IV, BACOR CITY, CAVITE	GRAIA CONSTRUCTION CORPORATION (30826)	96,097,340.67	Completed	May 17, 2024	July 10, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0042	PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY ALONG MANILA-CAVITE (NCR BDRY-JCT CAVITE CITY SECTION) - K0017 + 777 - K0019 + 305	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	97,999,885.71	Completed	April 25, 2024	November 05, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0043	CONSTRUCTION OF ROAD FROM BRGY. SABANG TO BRGY. SAN JOSE, PHASE III, DASMARIÑAS CITY, CAVITE	L.A. CLAMOR CONSTRUCTION CORP. (FORMERLY:L.A. CLAMOR CONSTRUCTION) (26413)	106,146,992.24	On-Going	May 15, 2024	January 24, 2025	26.12
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0044	PREVENTIVE MAINTENANCE - PRIMARY ROADS - JUANITO R. REMULLA, SR. RD - K0035 + (-485) - K0035 + 051, K0035 + 687 - K0035 + 792 AND ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENAN	KLDS TRADING & CONSTRUCTION (28091)	110,137,277.92	On-Going	April 25, 2024	October 06, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0045	CONSTRUCTION OF SLOPE PROTECTION ALONG ZAPOTE RIVER, PHASE II, BRGY. MOLINO IV, BACOR CITY, CAVITE	GRAIA CONSTRUCTION CORPORATION (30826)	144,713,624.34	On-Going	May 17, 2024	July 21, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0046	CONSTRUCTION OF REVETMENT, BRGY. MALIKSI, BACOR, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	15,839,774.23	Completed	May 15, 2024	October 17, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0047	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - JUANITO R. REMULLA, SR. RD - K0036 + 914 - K0036 + 955, K0036 + 977 - K0037 + 950	ALMAKAR BUILDERS & METAL WORKS (21929)	48,506,878.91	Completed	May 15, 2024	June 08, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0048	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - CAVITE-BATANGAS RD - K0036 + 900 - K0037 + 144, K0038 + 088 - K0038 + 985	HAUSLAND CONSTRUCTION (32378)	53,441,657.12	Completed	May 17, 2024	December 22, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0049	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - JUANITO R. REMULLA, SR. RD - K0037 + 970 - K0038 + 721, K0039 + 016 - K0039 + 484	HAUSLAND CONSTRUCTION (32378) / CBS CONSTRUCTION AND CONSTRUCTION SUPPLY (30244)	56,644,764.63	Completed	May 10, 2024	June 18, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0050	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BACOR-DASMARIÑAS NATIONAL RD - K0032 + 105 - K0032 + 833, K0035 + 379 - K0036 + 121	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	66,463,156.07	Completed	May 15, 2024	November 06, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0051	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, BRGY. PANAPAAN IV, BACOR CITY, CAVITE	GRAIA CONSTRUCTION CORPORATION (30826)	144,745,502.10	On-Going	May 15, 2024	June 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0052	CONSTRUCTION OF FLOOD CONTROL, TIBIG, SILANG, CAVITE	CMMJ CONSTRUCTION (51415)	4,949,659.73	Completed	May 16, 2024	November 11, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0053	CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY POBLACION 2, SILANG, CAVITE; CONSTRUCTION OF ROAD, BARANGAY KUA, POBLACION 5 AND OLAES, GENERAL MARIANO ALVAREZ, CAVITE; CONSTRUCTION OF ROAD, BARANGAY POBLACION 2, SILANG, CAVITE AND CONCRETING OF ROAD, BARAN	CMMJ CONSTRUCTION (51415)	21,137,127.17	On-Going	May 15, 2024	November 10, 2024	68.13
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0054	CONSTRUCTION OF ROAD, BARANGAY PALIPARAN III-BARANGAY PALIPARAN I, DASMARIÑAS CITY, CAVITE (PHASE 7)	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	49,499,633.14	Completed	May 15, 2024	March 20, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BIR, BFP AND POST OFFICE BUILDING), BARANGAY MADUYA, CARMONA, CAVITE, PHASE I AND CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BIR, BFP AND POST OFFICE BUILDING), BARANGAY MADUYA, CARMONA, CAVIT	OMNICON BUILDERS (22816)	54,448,218.34	Completed	May 15, 2024	April 09, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0056	CONSTRUCTION OF SLOPE PROTECTION ALONG IMUS RIVER (TRIBUTARY TO MANILA BAY), PHASE 1, BARANGAY SAN AGUSTIN I, DASMARIÑAS CITY, CAVITE	M3 KONSTRACKT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	106,149,993.89	On-Going	May 15, 2024	December 31, 2025	24.47
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0057	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), CAVITE	OMNICON BUILDERS (22816)	6,857,167.86	Completed	June 27, 2024	December 21, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0058	REHABILITATION OF SAN LUIS BRIDGE (ACCESS BRIDGE TO NATIONAL ROAD AGUINALDO HIGHWAY) ALONG FRANCISCO BARZAGA ROAD, DASMARIÑAS CITY, CAVITE	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	14,699,749.05	Completed	May 31, 2024	October 12, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0061	CONSTRUCTION OF REVETMENT ALONG ZAPOTE RIVER, BARANGAY ZAPOTE 3 (FORMERLY ZAPOTE 5), CITY OF BACOR, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	15,344,921.42	Completed	May 15, 2024	January 09, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0065	REHABILITATION OF EXISTING DRAINAGE ALONG CARLOS TRINIDAD AVE. (FROM CORNER OF CONGRESSIONAL AVE. UP TO CORNER OF JOSE ABAD SANTOS), DASMARIÑAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	48,999,916.24	On-Going	May 15, 2024	December 10, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0066	CONSTRUCTION OF CONGRESSIONAL-SAN MARINO ROAD, BARANGAY BUROL 3, DASMARIÑAS, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	49,499,917.86	On-Going	May 15, 2024	April 18, 2025	70.75



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0067	CONSTRUCTION OF REVETMENT ALONG CARMONA RIVER (UPSTREAM), BRGY. MILAGROSA, CARMONA, CAVITE (PHASE 1)	OMNICON BUILDERS (22816)	69,298,609.16	Completed	May 15, 2024	April 17, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DQ0068	CONSTRUCTION OF REVETMENT ALONG BACOR RIVER, BRGY. MOLINO IV (DUPLEX HOMES), BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	96,499,777.70	Completed	May 17, 2024	April 11, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0069	CONSTRUCTION OF ROAD CONNECTING BACOR-DASMARINAS NATIONAL ROAD-SAN MARINO RD., DASMARINAS, CAVITE (PHASE 1) AND CONSTRUCTION OF ROAD CONNECTING BACOR-DASMARINAS NATIONAL ROAD-SAN MARINO RD., DASMARINAS, CAVITE (PHASE 2)	ZERO ONE CONSTRUCTION AND TRADING INC. (54208) / OMNICON BUILDERS (22816)	98,998,789.31	On-Going	May 15, 2024	November 25, 2024	73.40
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0070	CONSTRUCTION OF ROAD, BRGY. PALIPARAN III-BRGY. PALIPARAN II, DASMARINAS CITY, CAVITE (PHASE 8) AND CONSTRUCTION OF ROAD, BRGY. PALIPARAN III-BRGY. PALIPARAN II, DASMARINAS CITY, CAVITE (PHASE 9)	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	148,499,628.87	On-Going	May 17, 2024	March 12, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0071	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY MALIKSI I, BACOR, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	18,616,027.73	Completed	June 26, 2024	November 22, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0072	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES, BARANGAY SABUTAN, SILANG CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	29,399,283.95	On-Going	June 27, 2024	February 03, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HABAY 1, BACOR CITY, CAVITE; CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MOLINO IV, BACOR, CAVITE; CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANAPAN 3,	ALMAKAR BUILDERS & METAL WORKS (21929)	41,167,337.76	On-Going	June 26, 2024	January 06, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0074	REHABILITATION OF ROAD, MAGDIWANG ROAD, BARANGAY MOLINO 3, BACOR, CAVITE	R.K.F. BUILDERS (34344) / OMNICON BUILDERS (22816)	49,496,341.99	Completed	June 27, 2024	March 22, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0075	CONSTRUCTION OF ROAD LEADING TO PUBLIC UNIVERSITY AT BARANGAY BUROL, DASMARINAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	29,399,588.41	On-Going	July 05, 2024	March 01, 2025	99.01
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0076	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUSEO DE BACOR), BACOR, CAVITE AND CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUSEO DE BACOR), TABING DAGAT POBLACION, BACOR CITY, CAVITE	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	63,216,456.00	On-Going	August 13, 2024	July 08, 2025	0.59



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0077	CONSTRUCTION OF ROAD, BARANGAY PALIPARAN III-BARANGAY PALIPARAN II, DASMARINAS CITY, CAVITE (PHASE 4) AND REHABILITATION OF ROAD WITH DRAINAGE AT BARANGAY BUROL MAIN, CITY OF DASMARIÑAS, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	98,010,974.45	On-Going	July 08, 2024	April 18, 2025	22.02
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAINWATER COLLECTOR SYSTEM, KAONG ELEMENTARY SCHOOL, BARANGAY KAONG, SILANG, CAVITE; BARANGAY HALL OF BARANGAY LALAAN I, SILANG, CAVITE; SILANG W	E.K. CO CONSTRUCTION & SUPPLY (48921)	2,939,985.78	On-Going	July 18, 2024	September 15, 2024	0.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DQ0080	CONSTRUCTION OF DPWH MOTORPOOL BUILDING, DPWH CAVITE 3RD DISTRICT ENGINEERING OFFICE, CARMONA, CAVITE	OMNICON BUILDERS (22816)	19,599,413.62	Completed	July 12, 2024	June 06, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TUBUAN I, SILANG, CAVITE; CONSTRUCTION OF MULTI-PURPOSE BUILDING, MATAAS NA BUROL, SILANG, CAVITE AND CONSTRUCTION OF MULTI-PURPOSE BUILDING, BIGA II, SILANG, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	20,789,784.78	On-Going	July 08, 2024	February 02, 2025	96.45
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0082	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ADDAS 1), SAN NICOLAS 2, BACOR CITY, CAVITE	LIBRIUS CONSTRUCTION & SUPPLY CORPORATION (23580)	3,429,617.91	Completed	September 16, 2024	January 13, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0083	COSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING (MUNICIPAL TRIAL COURT), GEN. MARIANO ALVAREZ, CAVITE	OMNICON BUILDERS (22816)	3,919,122.61	Completed	July 12, 2024	November 08, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAGUYAM, SILANG, CAVITE	RIC-JAY BUILDERS (47994)	5,939,920.12	Completed	September 03, 2024	March 01, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0086	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BUILDING 1), MOLINO 4, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	7,345,359.61	Completed	July 09, 2024	November 05, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BANCAL, CARMONA, CAVITE AND REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY TARTARIA, SILANG, CAVITE	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	9,899,893.16	Completed	September 12, 2024	March 10, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0088	CONSTRUCTION OF MULTIPURPOSE BUILDING AT SALITRAN 4 PROPER, DASMARIÑAS CITY, CAVITE	ZLMA CONSTRUCTION (53608)	9,897,479.82	Completed	July 25, 2024	April 24, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SALITRAN IV, DASMARINAS, CAVITE	ZLMA CONSTRUCTION (53608)	13,858,918.22	Completed	August 16, 2024	May 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0090	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BUILDING1) (COVERED COURT), SAN NICOLAS 2, BACOR CITY AND CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PANAPAAAN 3 (PHASE 2), BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	14,213,056.06	On-Going	July 09, 2024	June 10, 2025	48.12
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0092	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (STAGE), BARANGAY POOC I, SILANG, CAVITE; REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY CARMEN, SILANG, CAVITE; REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LITLIT, SILANG, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	15,837,424.64	On-Going	July 18, 2024	December 14, 2024	98.68
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SALITRAN 4, DASMARIÑAS CITY, CAVITE	IGB DESIGN AND CONSTRUCTION (45258)	19,345,781.77	On-Going	October 01, 2024	October 08, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0094	CONSTRUCTION OF MULTIPURPOSE BUILDING AT BARANGAY SALITRAN 2, DASMARIÑAS CITY, CAVITE AND CONSTRUCTION OF MULTIPURPOSE BUILDING AT MANGOVILLE, BARANGAY SALITRAN 4, DASMARIÑAS CITY, CAVITE	R2A CONSTRUCTION & TRADING CORPORATION (31922)	19,592,066.58	On-Going	August 19, 2024	June 04, 2025	70.66
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SALITRAN 2, DASMARIÑAS CITY, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	19,601,987.51	On-Going	September 03, 2024	October 18, 2025	86.50
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0096	CONSTRUCTION OF PEDESTRIAN OVERPASS - JUANITO R. REMULLA, SR. RD. - K0043 + 129	T.E. TRINIDAD CONSTRUCTION (43287)	24,255,525.54	On-Going	July 18, 2024	October 13, 2025	47.32
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0097	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (AGIMAT GYM), BARANGAY MOLINO 3, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	24,749,349.76	Completed	July 18, 2024	October 15, 2024	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0098	CONSTRUCTION OF PEDESTRIAN OVERPASS - JUANITO R. REMULLA, SR. RD. - K0049 + 499	T.E. TRINIDAD CONSTRUCTION (43287)	29,103,060.86	On-Going	August 20, 2024	November 26, 2025	45.26
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0099	CONSTRUCTION OF MULTIPURPOSE BUILDING (BIP-SOLAR), BARANGAY ZAPOTE 3 (FORMERLY ZAPOTE 5), CITY OF BACOR, CAVITE; CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN ZAPOTE 3, CITY OF BACOR, CAVITE (PHASE 2) AND CONSTRUCTION (COMPLETION) OF MULTI-PURP	ALMAKAR BUILDERS & METAL WORKS (21929)	29,410,669.24	On-Going	July 12, 2024	July 06, 2025	99.82
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0101	INSTALLATION OF ROAD SAFETY DEVICES ALONG MANILA - CAVITE (NCR BDRY-JCT CAVITE CITY SECT) - K0015 + (-207) - K0020 + 773, BACOR CITY, CAVITE	GRAIA CONSTRUCTION CORPORATION (30826)	39,193,555.20	Completed	July 18, 2024	January 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0102	CONSTRUCTION OF BRIDGE ALONG GOV. D MANGUBAT AVENUE AT PROMENADE DES DASMARIÑAS, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	39,193,118.83	On-Going	July 09, 2024	October 10, 2025	38.52
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0103	CONSTRUCTION OF ROAD NETWORK WITH BRIDGE (FROM NPC TOWARD FIRING RANGE), SILANG, CAVITE	ALPHAGOLD CORPORATION (46196) / JEJOR'S CONSTRUCTION CORPORATION (5143)	39,203,993.94	On-Going	August 19, 2024	April 15, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0107	CONSTRUCTION OF ROAD, BARANGAY SABANG-BARANGAY SAN JOSE, DASMARINAS, CAVITE (PHASE II)	KLDS TRADING & CONSTRUCTION (28091)	49,496,975.68	On-Going	August 19, 2024	September 10, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HOYO, SILANG, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	6,859,344.77	On-Going	September 25, 2024	March 23, 2025	0.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0114	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING, ZAPOTE 3 (FORMERLY ZAPOTE 5), BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	14,204,105.47	Completed	October 14, 2024	July 10, 2025	100.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0115	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DISASTER BUILDING), BARANGAY MALIKSI 1, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	15,837,138.04	On-Going	October 14, 2024	August 09, 2025	80.52
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0116	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), ANIBAN 5, BACOR CITY, CAVITE	ALMAKAR BUILDERS & METAL WORKS (21929)	19,594,179.43	On-Going	October 14, 2024	December 31, 2025	37.31
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0117	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY MOLINO III, BACOR, CAVITE	OBJ CONSTRUCTION (56978)	24,725,829.65	On-Going	October 28, 2024	March 26, 2025	0.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCIENCE AND TECHNOLOGY HIGH SCHOOL BUILDING), CARMONA CITY, CAVITE	DEVEX INCORPORATED (38684)	49,004,945.43	On-Going	November 04, 2024	September 29, 2025	0.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DQ0119	CONSTRUCTION OF BRIDGE AT GOV. MANGUBAT AVENUE, BARANGAY BUROL MAIN, CITY OF DASMARIÑAS, CAVITE	KLDS TRADING & CONSTRUCTION (28091)	67,221,044.85	On-Going	October 18, 2024	August 28, 2025	14.24
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0123	REPAIR OF ZAGALA BR. EAST (B02991LZ) ALONG BACOR- DASMARIÑAS NATIONAL RD., DASMARIÑAS CITY, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	7,021,563.50	On-Going	September 18, 2025	December 31, 2025	0.00
Cavite 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DQ0124	REHABILITATION/ REPAIR OF ZAGALA BR. WEST (B01715LZ) ALONG BACOR- DASMARIÑAS NATIONAL RD., DASMARIÑAS CITY, CAVITE	T.E. TRINIDAD CONSTRUCTION (43287)	7,020,424.58	On-Going	September 18, 2025	December 31, 2025	0.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0001	PREVENTIVE MAINTENANCE-PRIMARY ROADS CALAMBA-STA. CRUZ-FAMY JCT RD K0078+741 -K0078+919, PILA, LAGUNA	TRIPLE EAGLE CONSTRUCTION AND TRADING (47990)	11,685,772.71	Completed	February 20, 2024	March 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0002	PREVENTIVE MAINTENANCE-PRIMARY ROADS CALAMBA-STA. CRUZ-FAMY JCT RD K0088+818 -K0089+194, PAGSANJAN, LAGUNA	JTC CRUZ CONSTRUCTION CO., INC. (32479)	28,517,974.81	Completed	February 20, 2024	April 23, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0003	PREVENTIVE MAINTENANCE-SECONDARY ROADS CALAMBA-STA. CRUZ-FAMY JCT RD K0110+000-K0110+513, SINILOAN, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	34,886,992.46	Completed	February 20, 2024	April 29, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0004	PREVENTIVE MAINTENANCE-TERTIARY ROADS STA. CRUZ POB RD K0088+1232-K0088+1813, STA. CRUZ, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	39,948,033.05	Completed	February 20, 2024	May 03, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0005	CONSTRUCTION OF RIVER CONTROL ALONG PAGSANJAN RIVER, BARANGAY WAWA, LUMBAN, LAGUNA	JTC CRUZ CONSTRUCTION CO., INC. (32479)	77,889,956.60	Completed	February 23, 2024	January 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0006	PREVENTIVE MAINTENANCE-SECONDARY ROADS RIZAL BDRY-FAMY-QUEZON RD K0074+659-K0075+200, MABITAC, LAGUNA	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	28,519,776.62	Completed	February 20, 2024	April 23, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0007	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, SECONDARY ROADS PAGSANJAN-LUCBAN RD K0102+640-K0102+776, PAGSANJAN-LUCBAN RD.	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	69,911,191.04	Completed	October 01, 2024	March 29, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0008	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, SECONDARY ROADS RIZAL BDRY-FAMY-QUEZON RD K0067+(-340)-K0067+(-280), RIZAL BDRY-FAMY-QUEZON RD	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	32,001,423.81	Completed	October 01, 2024	January 28, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0009	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-SECONDARY ROADS PAGSANJAN-LUCBAN RD-K0098+005-K0098+009, CAVINTI, LAGUNA	ENC ENTERPRISES (41278)	2,849,108.00	Completed	February 20, 2024	June 28, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0010	CONSTRUCTION OF RIVER CONTROL ALONG BALANAC RIVER, BARANGAY SAMPALOC, PAGSANJAN, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	77,888,356.28	On-Going	February 23, 2024	January 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0011	CONSTRUCTION OF RIVER CONTROL ALONG PAGSANJAN RIVER, LUMBAN SECTION, LUMBAN, LAGUNA	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408) / JOBEL ENTERPRISES (19799)	77,887,135.00	Completed	February 23, 2024	January 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0012	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY BAGONG POOK, PILA, LAGUNA	DATZLAV CONSTRUCTION (44326)	17,281,880.77	Completed	February 20, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0013	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY BIÑAN, PAGSANJAN, LAGUNA	DATZLAV CONSTRUCTION (44326)	17,818,292.58	Completed	February 20, 2024	November 15, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0014	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY CABANBANAN, PAGSANJAN, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	17,605,566.43	Completed	February 20, 2024	November 15, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0015	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY SALANG BATO, FAMY, LAGUNA	DATZLAV CONSTRUCTION (44326)	17,818,962.95	Completed	February 20, 2024	January 14, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0016	ROAD WIDENING-PRIMARY ROADS-CALAMBA-STA. CRUZ-FAMY JCT RD-K0087+535-K0087+698, STA. CRUZ, LAGUNA	DSO ENTERPRISES (10733)	7,986,332.80	Completed	February 20, 2024	July 18, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0017	ROAD WIDENING-SECONDARY ROADS PAGSANJAN-LUCBAN RD. K0104+434-K0104+740, LUISIANA, LAGUNA	JOBEL ENTERPRISES (19799)	19,599,549.57	Completed	February 20, 2024	December 15, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0018	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY LAYASIN, CAVINTI, LAGUNA	ALAGON CONSTRUCTION (32626)	17,692,492.72	Completed	February 20, 2024	November 15, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0019	CONSTRUCTION OF RIVER CONTROL ALONG STA. CRUZ RIVER, STA. CRUZ, LAGUNA	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408) / JOBEL ENTERPRISES (19799)	77,888,626.76	Completed	February 23, 2024	January 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0020	CONSTRUCTION OF RIVER CONTROL ALONG PANGIL RIVER, PANGIL, LAGUNA	JTC CRUZ CONSTRUCTION CO., INC. (32479)	77,888,569.72	Completed	February 23, 2024	January 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0021	ROAD WIDENING-SECONDARY ROADS-CALAMBA-STA. CRUZ-FAMY JCT. RD K0104+535-K0104+775, STA. CRUZ, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	19,475,187.58	Completed	February 20, 2024	August 17, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0022	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY IBABA DEL NORTE, PAETE, LAGUNA	DSO ENTERPRISES (10733)	2,969,998.67	Completed	February 27, 2024	July 25, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0023	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY SAN ISIDRO, PAGSANJAN, LAGUNA	D.M. CATIGNAS ENTERPRISES (20149)	1,978,659.94	Completed	March 15, 2024	August 11, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0024	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY STA. CLARA SUR, PILA, LAGUNA	DATZLAV CONSTRUCTION (44326)	1,920,711.28	Completed	February 27, 2024	July 25, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0025	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY TUBUAN, PILA, LAGUNA	MRJR CONSTRUCTION & TRADING (28265)	10,079,440.35	Completed	February 27, 2024	January 21, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0026	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY MAULAWIN, PAGSANJAN, LAGUNA	D.M. CATIGNAS ENTERPRISES (20149)	14,400,194.75	On-Going	March 15, 2024	February 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0027	ROAD WIDENING-TERTIARY ROAD CAVINTI-CALIRAYA RD K0108+395- K0108+745, CAVINTI, LAGUNA	JOBEL ENTERPRISES (19799)	15,428,899.50	Completed	February 28, 2024	January 08, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0028	ROAD WIDENING-TERTIARY ROAD MARIKINA-INFANTA RD K0077+830- K0078+130, STA. MARIA, LAGUNA	DSO ENTERPRISES (10733)	14,256,080.61	Completed	March 01, 2024	October 30, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG INAWASAN RIVER, FAMY, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	96,499,996.40	Completed	March 01, 2024	February 14, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PANGIL RIVER, PANGIL, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	96,498,643.61	On-Going	March 01, 2024	January 29, 2026	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0031	CONSTRUCTION OF RIVER CONTROL ALONG PAGSANJAN RIVER, BRGY. PINAGSANJAN, PAGSANJAN, LAGUNA	11-16 CONSTRUCTION (29646)	93,566,114.77	On-Going	March 01, 2024	October 12, 2025	75.96
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0032	NETWORK DEVELOPMENT-OFF CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS CALAMBA-STA. CRUZ-FAMY JCT RD K0086+299-K0086+421, K0086+455-K0086+553, K0086+637-K0086+646, K0086+676-K0086+692, K0086+749-K0086+764, K0086+828-K0086+858, K0086+880-K0086+886, K0086+908-K0086+	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	10,404,057.61	Completed	June 04, 2024	December 18, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DH0033	CONSTRUCTION OF RIVER CONTROL ALONG BALANAC RIVER, BRGY. MAULAWIN, PAGSANJAN, LAGUNA	11-16 CONSTRUCTION (29646)	93,594,921.19	Completed	March 15, 2024	February 28, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALANAC RIVER, BARANGAY POBLACION DOS, PAGSANJAN, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	57,899,695.61	On-Going	March 15, 2024	August 17, 2025	65.44
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0035	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALANAC RIVER, BARANGAY SAMPALOC DOS, PAGSANJAN, LAGUNA	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	96,499,165.86	Completed	March 15, 2024	February 28, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0036	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING (COVERED COURT) AT BARANGAY BANGCO, CAVINTI, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	1,920,004.73	Completed	March 22, 2024	August 18, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0037	CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING (COVERED COURT) AT BARANGAY ISLA, PANGIL, LAGUNA	DATZLAV CONSTRUCTION (44326)	2,968,063.52	Completed	March 22, 2024	August 18, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0038	CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY NANGUMA, MABITAC, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	4,925,222.27	Completed	May 07, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0039	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. CIGARAS, MAGDALENA, LAGUNA	DATZLAV CONSTRUCTION (44326)	4,800,695.16	Completed	March 22, 2024	December 01, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0040	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ROMELO RIVER, SINILOAN, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	96,499,568.47	Completed	March 22, 2024	March 07, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0041	ROAD WIDENING-SECONDARY ROADS RIZAL BDRY.- FAMY-QUEZON RD K0081+306-K0081+605, SINILOAN, LAGUNA	ALAGON CONSTRUCTION (32626)	19,599,763.91	Completed	April 01, 2024	May 27, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0042	PREVENTIVE MAINTENANCE-PRIMARY ROADS-CALAMBA-STA. CRUZ-FAMY JCT. RD-K0089+724-K0091+000 , PAGSANJAN, LAGUNA	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	48,843,302.66	Completed	April 03, 2024	June 22, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0043	PREVENTIVE MAINTENANCE-SECONDARY ROADS-PAGSANJAN-LUCBAN RD-K0112+292 TO K0113+804, LUISIANA, LAGUNA	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	96,401,200.68	Completed	April 14, 2024	July 28, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0044	CONSTRUCTION OF ROAD AT SITIO BUNGLIW, BARANGAY CAMBUJA, STA. MARIA, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	7,424,940.48	Completed	April 18, 2024	September 14, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0045	PREVENTIVE MAINTENANCE-SECONDARY ROADS-CALAMBA-STA. CRUZ-FAMY JCT. RD-K0109+881-K0110+000, K0110+513-K0111+097, SINILOAN, LAGUNA	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	47,509,715.76	Completed	July 23, 2024	November 10, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0046	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. SAN BUENAVENTURA, LUISIANA, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	4,800,634.33	Completed	May 07, 2024	December 02, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0047	CONSTRUCTION OF BARANGAY HEALTH CENTER, BRGY. SAN ANTONIO, KALAYAAN, LAGUNA	JOBEL ENTERPRISES (19799)	4,800,663.18	Completed	May 07, 2024	January 31, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0049	CONSTRUCTION OF DIALYSIS CENTER FACILITY AND BUILDING, SINILOAN, LAGUNA	DATZLAV CONSTRUCTION (44326)	9,899,733.37	Completed	May 24, 2024	February 17, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0050	CONSTRUCTION OF NEW MULTI-PURPOSE BUILDING, STA. CRUZ, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	9,895,117.99	Completed	May 30, 2024	January 24, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0051	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS, PAETE-FAMY POB RD K0109+693-K0109+763, K0109+773-K0109+843, SINILOAN, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	67,549,993.60	Completed	June 28, 2024	April 26, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0052	CONSTRUCTION OF MULTI PURPOSE BUILDING (KESONG PUTI TRADE CENTER), BARANGAY POBLACION, STA. CRUZ, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	5,784,346.96	Completed	June 27, 2024	January 22, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DH0053	CONSTRUCTION (COMPLETION) OF TWO (2) STOREY OFFICE BUILDING, DPWH LAGUNA 1ST DEO, STA. CRUZ, LAGUNA	88 BUILDERS CONSTRUCTION (46381)	19,599,207.12	On-Going	June 27, 2024	March 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0054	CONSTRUCTION OF MULTI PURPOSE BUILDING (NEW GOVERNMENT CENTER/MUNICIPAL HALL),LUMBAN, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	19,798,871.31	Completed	June 27, 2024	June 21, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0055	CONSTRUCTION OF MULTI PURPOSE BUILDING AT THE LAGUNA POLICE PROVINCIAL OFFICE LOCATED AT SANTA CRUZ, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	20,814,786.15	Completed	June 27, 2024	May 22, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0056	CONSTRUCTION OF MULTI PURPOSE BUILDING (DAYCARE CENTER), BRGY. KATAYPUANAN, FAMY, LAGUNA	I.F. CLEMENTE CONSTRUCTION CORPORATION (41498)	4,946,707.31	Completed	June 28, 2024	January 23, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DH0057	CONSTRUCTION (COMPLETION) OF THREE (3) STOREY OFFICE BUILDING, DPWH LAGUNA 1ST DEO, STA. CRUZ, LAGUNA	88 BUILDERS CONSTRUCTION (46381)	48,210,000.00	On-Going	July 11, 2024	July 05, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0059	CONSTRUCTION OF DRAINAGE CANAL ALONG MABINI STREET, BRGY. SAMPALOC, PAGSANJAN, LAGUNA	D.M. CATIGNAS ENTERPRISES (20149)	4,949,780.34	Completed	July 11, 2024	December 17, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0060	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, MAJAYJAY-LUCBAN RD K0116+250-K0116+280, MAJAYJAY, LAGUNA	JL MAXIBUILDERS CORPORATION (48496)	6,406,980.40	Terminated	July 17, 2024	May 19, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0061	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, MARIKINA - INFANTA RD K0082+240-K0082+320, STA. MARIA, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	49,406,732.59	Completed	July 17, 2024	May 13, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0062	REHABILITATION OF MULTI-PURPOSE BUILDING, SANTA CRUZ, LAGUNA	DATZLAV CONSTRUCTION (44326)	16,795,053.36	On-Going	July 17, 2024	March 06, 2026	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0063	INSTALLATION/ APPLICATION/CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, STREET LIGHTS ALONG CALAMBA-STA. CRUZ-FAMY JCT. RD K0105+500-K0105+740, PAKIL, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	7,992,879.64	Completed	September 05, 2024	March 03, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0071	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS- CALAMBA-STA. CRUZ-FAMY JCT. RD-K0083+700-K0084+500, SANTA CRUZ, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	24,499,524.92	Completed	August 23, 2024	July 18, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DH0072	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES BALIAN BR. (B03194LZ) ALONG PAETE-FAMY POB. RD., PANGIL, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	1,448,201.06	On-Going	August 23, 2024	November 09, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0073	IMPROVEMENT OF MULTI-PURPOSE FACILITY (SAN LUIS SPORTS COMPLEX) EXIT ROAD, BRGY. BUBUKAL, SANTA CRUZ, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	44,513,934.58	Completed	August 23, 2024	April 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0075	REPAIR/REHABILITATION/IMPROVEMENT OF RIVER CONTROL ALONG LUMBAN RIVER, BRGY. CONCEPCION, LUMBAN, LAGUNA	DMLC BUILDERS (36650)	82,326,562.45	On-Going	September 05, 2024	August 28, 2025	90.10
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0076	REPAIR/REHABILITATION/IMPROVEMENT OF RIVER CONTROL ALONG LUMBAN RIVER, BRGY. WAWA, LUMBAN, LAGUNA	DMLC BUILDERS (36650)	47,043,749.98	On-Going	September 05, 2024	July 19, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0078	CONSTRUCTION OF ROAD WITH OPEN CANAL IN BRGY. DAMBO, PANGIL, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	8,757,932.41	Completed	September 05, 2024	March 20, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0079	CONSTRUCTION OF ROAD WITH BOX CULVERT, SITIO SAUDI, BARANGAY BALIAN, PANGIL, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	8,411,328.44	On-Going	September 05, 2024	May 08, 2025	38.07
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0080	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) FOR BRGY. SARAY, PAKIL, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	8,723,197.79	On-Going	September 05, 2024	October 13, 2025	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0082	INSTALLATION OF ROAD SAFETY DEVICES ALONG CALAMBA-STA. CRUZ-FAMY JCT RD K0077+(-128)-K0077+872, PILA, LAGUNA	JA.VI CONSTRUCTION (52920)	970,528.90	Completed	September 05, 2024	October 04, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0083	INSTALLATION OF ROAD SAFETY DEVICES ALONG CALAMBA-STA. CRUZ-FAMY JCT RD K0082+433-K0083+437, SANTA CRUZ, LAGUNA	JA.VI CONSTRUCTION (52920)	1,188,674.69	Completed	September 05, 2024	October 04, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0084	INSTALLATION OF ROAD SAFETY DEVICES ALONG CALAMBA-STA. CRUZ-FAMY JCT RD K0083+607-K0084+615, SANTA CRUZ, LAGUNA	JA.VI CONSTRUCTION (52920)	834,658.80	Completed	September 05, 2024	October 04, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0085	INSTALLATION OF ROAD SAFETY DEVICES ALONG PAETE-FAMY POB RD K0111+392-K0112+422, SINILOAN, LAGUNA	JA.VI CONSTRUCTION (52920)	708,566.33	Completed	September 05, 2024	October 04, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0086	INSTALLATION OF ROAD SAFETY DEVICES ALONG STA. CRUZ POB RD K0085+(-122)-K0085+878, STA. CRUZ, LAGUNA	JA.VI CONSTRUCTION (52920)	1,022,563.47	Completed	September 05, 2024	October 04, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0087	INSTALLATION OF ROADWAY LIGHTING STRUCTURES, STA. CRUZ, LAGUNA	E. AGLAHI URBAN BUILDERS (44113)	4,899,971.98	Completed	September 05, 2024	October 24, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0089	INSTALLATION OF ROAD SAFETY DEVICES ALONG PILA POBLACION RD K0080+(-146)-K0080+854, PILA, LAGUNA	JA.VI CONSTRUCTION (52920)	840,597.00	Completed	September 11, 2024	October 10, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0090	INSTALLATION OF SIGNAGE, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG STA. CRUZ-POB RD-K0088+337-K0088+496,K0088+680-K0088+1250, STA. CRUZ, LAGUNA	JA.VI CONSTRUCTION (52920)	1,012,688.20	Completed	September 11, 2024	October 10, 2024	100.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0091	REPAIR/REHABILITATION/IMPROVEMENT OF RIVER CONTROL ALONG SANTA CRUZ RIVER, BRGY. STO. ANGEL SUR, SANTA CRUZ, LAGUNA	JUSTBILT BUILDERS (39754)	1,881,746.85	Completed	September 11, 2024	March 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0092	CONSTRUCTION OF ROAD, SARAY DIMAN ROAD TO GREEN HOUSE LABAK ROAD, BALIAN, PANGIL-PAKIL, LAGUNA	RDBT CONSTRUCTION CORP. (48637)	144,020,677.00	On-Going	October 02, 2024	April 28, 2026	0.00
Laguna 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DH0093	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM (7 UNITS) 1)BUBUKAL ELEMENTARY SCHOOL, SANTA CRUZ, LAGUNA2)DUHAT ELEMENTARY SCHOOL, SANTA CRUZ, LAGUNA3)PATIMBAO ELEMENTARY SCHOOL, SANTA CRUZ, LAGUNA4)SANTA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	2,853,167.15	Completed	October 02, 2024	February 18, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0001	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT BARANGAY SAN FRANCISCO, BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	11,709,794.19	Completed	February 23, 2024	June 21, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0002	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT CABUYAO RIVER, NEAR BIGAA BARANGAY HALL, CABUYAO CITY, LAGUNA	AARCON BUILDERS (28336)	28,635,593.00	On-Going	February 12, 2024	August 30, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0003	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CALENDOLA, SAN PEDRO CITY, LAGUNA	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	47,691,243.10	On-Going	March 15, 2024	October 31, 2024	58.72
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0004	CONSTRUCTION OF FLOOD PROTECTION STRUCTURE PHASE 3, (BINAN-STA. ROSA BOUNDARY), BINAN SIDE, BINAN CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	48,997,686.53	Completed	February 12, 2024	September 29, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0005	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG MAITIM WATERWAYS, NEAR F.T. SAN LUIS ROAD, BAY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	93,564,706.00	Completed	March 01, 2024	January 21, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0006	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG MAITIM WATERWAYS, (NEAR PUYPUY), BAY, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	94,404,541.90	On-Going	February 16, 2024	April 07, 2025	98.49
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0007	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY STO. NINO, SAN PEDRO CITY, LAGUNA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	47,677,000.00	On-Going	February 12, 2024	September 29, 2024	52.80
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0008	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT CABUYAO RIVER, CAINGIN SIDE, STA. ROSA CITY, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	56,597,112.00	On-Going	February 23, 2024	February 01, 2026	54.03
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0010	REHABILITATION OF CARMONA-BINAN ROAD, MALVAR STREET, BARANGAY SAN VICENTE, BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	9,662,400.00	On-Going	February 23, 2024	October 29, 2024	70.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0011	CONSTRUCTION OF REVETMENT ALONG CANLUBANG WATERWAYS (STO. DOMINGO SIDE), CALAMBA CITY, LAGUNA	TERAVERA CORPORATION (35547)	19,100,200.00	On-Going	February 26, 2024	November 30, 2024	98.67
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0012	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CUYAB, SAN PEDRO CITY, LAGUNA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	47,677,105.00	On-Going	February 12, 2024	September 29, 2024	88.06
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0014	REHABILITATION OF RIVER PROTECTION STRUCTURE ALONG NIA ROAD, SANTA ROSA CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	48,985,136.08	Completed	March 01, 2024	February 07, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0015	INSTALLATION OF STREETLIGHTS ALONG MANILA SOUTH RD - K0032 + 000 - K0036 + 148	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	66,606,223.50	Completed	April 12, 2024	September 08, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0016	CONSTRUCTION OF RIVER PROTECTION STRUCTURE ALONG MALITLIT, WATERWAYS (NEAR ETON GREENFIELD PARKWAY BRIDGE), SANTA ROSA CITY, LAGUNA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	94,119,755.90	Completed	March 15, 2024	May 05, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0017	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE NEAR BAYANBAYANAN BRIDGE (DOWNSTREAM), SAN PEDRO CITY, LAGUNA	D.T. RECIO INCORPORATED (44927)	96,362,088.72	On-Going	March 15, 2024	February 04, 2025	96.68
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CAMP MACARIO SAKAY, LOS BANOS, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	4,948,279.44	Completed	February 16, 2024	August 28, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BATONG MALAKE, LOS BANOS, LAGUNA	DATZLAV CONSTRUCTION (44326)	12,792,436.99	On-Going	February 12, 2024	December 07, 2024	85.99
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0020	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN ANTONIO AND BARANGAY SAN VICENTE, SAN PEDRO CITY, LAGUNA	D.T. RECIO INCORPORATED (44927)	28,719,279.70	Completed	March 04, 2024	September 20, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0021	CONSTRUCTION OF RIVER PROTECTION ALONG SAN JUAN RIVER, BRGY. 2, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	47,801,645.70	On-Going	March 01, 2024	October 17, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0022	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT STA. ROSA RIVER, NEAR COCA COLA, STA. ROSA CITY, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	47,946,089.10	Completed	February 26, 2024	October 13, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0023	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN ANTONIO, SAN PEDRO CITY, LAGUNA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	47,775,000.00	On-Going	February 26, 2024	October 13, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0024	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT STA. ROSA RIVER, NEAR SLEX (UPSTREAM), STA. ROSA CITY, LAGUNA	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	77,634,802.00	Completed	February 16, 2024	March 09, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0025	REHABILITATION OF REVETMENT ALONG SAN ISIDRO RIVER, BARANGAY MAGSAYSAY, CITY OF SAN PEDRO, LAGUNA	D.T. RECIO INCORPORATED (44927)	96,465,349.71	Completed	March 14, 2024	February 03, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0026	REHABILITATION OF REVETMENT ALONG SAN ISIDRO RIVER (STAGGERED), CITY OF SAN PEDRO, LAGUNA	D.T. RECIO INCORPORATED (44927)	96,450,911.69	On-Going	March 14, 2024	February 03, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0027	CONSTRUCTION OF DRAINAGE AT PULO NATIONAL HIGH SCHOOL, BARANGAY PULO, CABUYAO CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	4,949,552.00	Completed	February 12, 2024	July 25, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0028	REHABILITATION OF REVETMENT ALONG SAN ISIDRO RIVER, BARANGAY RIVERSIDE, CITY OF SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	14,473,182.52	Completed	February 16, 2024	August 07, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0029	CONSTRUCTION OF ROAD AND DRAINAGE AT UNIVERSITY OF THE PHILIPPINES - LOS BANOS, LOS BANOS, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	26,213,785.64	Completed	February 23, 2024	February 16, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0030	PREVENTIVE MAINTENANCE - SECONDARY ROADS - STA ROSA-ULAT-TAGAYTAY RD - K0047 + 100 - K0047 + 380, K0048 + 565 - K0048 + 740	R.R. ENCABO CONSTRUCTORS INCORPORATED (FORMERLY RR (14716)	47,131,696.24	Completed	February 12, 2024	July 28, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0031	CONSTRUCTION OF ROAD AND DRAINAGE ALONG CASILE-MALABAN ROAD, BINAN CITY, LAGUNA	SBR CENTER BUILDERS INC. (FORMERLY SBR CENTER BUIL (10965)	47,830,473.00	On-Going	March 01, 2024	October 26, 2024	57.05
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0032	CONSTRUCTION OF RIVER PROTECTION NEAR CALAMBA BRIDGE, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	48,949,582.39	On-Going	February 26, 2024	January 22, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0033	CONSTRUCTION OF STRUCTURE FOR RIVER PROTECTION ALONG SAN JUAN RIVER BRGY.BANADERO AND BRGY SAN JUAN CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326) / EOZ CONSTRUCTION (48692)	84,418,200.00	On-Going	March 21, 2024	January 20, 2025	88.92
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0034	REHABILITATION OF REVETMENT ALONG LANDAYAN WATERWAYS (NEAR LANDAYAN ROAD), BARANGAY LANDAYAN, CITY OF SAN PEDRO, LAGUNA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	94,087,500.00	Completed	February 26, 2024	January 17, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0035	REHABILITATION OF ROAD, BRGY. MAHARLIKA, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,841,100.00	Completed	February 13, 2024	May 12, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0036	REHABILITATION OF ROAD ALONG LAVANDER LANE, AQUA DRIVE AND ORANGE DRIVE, BARANGAY PACITA 2, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,841,100.00	Completed	February 12, 2024	May 11, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0037	WIDENING OF PERMANENT BRIDGES - BAY BR. 2 (B02511LZ) ALONG CALAMBA-STA CRUZ-FAMY JCT RD	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	23,912,000.00	Completed	February 12, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0038	CONSTRUCTION OF ULANGGO BRIDGE, PHASE III, BARANGAY ULANGGO, CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	23,912,000.00	On-Going	February 13, 2024	September 09, 2024	99.23
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0039	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, BARANGAY LANGKIWA, BINAN CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	38,610,000.00	On-Going	February 16, 2024	January 10, 2025	97.83
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0040	CONSTRUCTION OF SLOPE PROTECTION ALONG MAMPLASAN ROAD AT BARANGAY GANADO, BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	47,676,301.00	On-Going	February 26, 2024	October 13, 2024	97.79
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0041	CONSTRUCTION OF SLOPE PROTECTION AT MERCEDEZ BRIDGE TO SAN PABLO ST. BRIDGE (STAGGERED), BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	58,132,785.00	On-Going	February 26, 2024	March 30, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0042	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AT CABUYAO RIVER, NEAR MALITLIT-ETON ACCESS ROAD, CABUYAO CITY, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574) / EOZ CONSTRUCTION (48692)	85,373,200.00	Completed	March 01, 2024	April 02, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0043	REHABILITATION OF REVETMENT ALONG TUNASAN RIVER (STAGGERED), CITY OF SAN PEDRO, LAGUNA	D.T. RECIO INCORPORATED (44927)	96,448,959.53	On-Going	February 23, 2024	January 14, 2025	94.13
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BAY CENTRAL ELEMENTARY SCHOOL, BAY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,949,292.25	Completed	March 15, 2024	July 12, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY GULOD, CABUYAO CITY, LAGUNA	RGB CONSTRUCTION (FORMERLY:REYBER CONSTRUCTION AND SUPPLY) (34881)	4,835,500.00	Completed	February 16, 2024	October 07, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0046	REHABILITATION OF DRAINAGE CANAL SYSTEM, BARANGAY SAN LORENZO, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,835,722.00	Completed	February 23, 2024	June 21, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0047	REHABILITATION OF ROAD, BARANGAY SAN VICENTE, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,672,300.00	Completed	February 13, 2024	June 26, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0048	CONSTRUCTION OF STRUCTURE FOR RIVER PROTECTION ALONG SAN JUAN RIVER, BRGY 1. CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	20,370,316.30	On-Going	February 13, 2024	November 17, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0049	CONSTRUCTION OF SLOPE PROTECTION AT BARANGAY GANADO, BINAN CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	29,268,232.70	Completed	March 15, 2024	November 30, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0051	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - MAKILING PARK RD - K0063 + 385 - K0063 + 1000	DATZLAV CONSTRUCTION (44326)	38,259,000.00	On-Going	February 26, 2024	December 21, 2024	16.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0052	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA SOUTH RD - K0042 +725 - K0043 + 000, K0043 + 499 - K0044 + 000	MARCBILT CONSTRUCTION, INC. (21844)	46,947,012.89	Completed	April 12, 2024	August 27, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0053	CONSTRUCTION OF REVETMENT ALONG MAYAPA WATERWAYS, (NEAR SLEX), BARANGAY MAYAPA AND BARANGAY BATINO, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	47,772,677.61	Completed	February 13, 2024	January 23, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0054	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS -CALAMBA-STA CRUZ-FAMY JCT RD - K0053 + 683 - K0053 + 920, K0055 + 972 - K0056 + 530	MARCBILT CONSTRUCTION, INC. (21844)	60,123,994.87	On-Going	July 04, 2024	January 29, 2025	89.46
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0055	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA SOUTH RD - K0047 + 801 - K0048 + 000, K0049 + 163 - K0049 + 915	OMNICON BUILDERS (22816)	72,423,977.94	Completed	April 12, 2024	September 20, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0056	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - MT MAKILING ECO GARDEN RD - K0061 + (-952) - K0061 + (-357), K0061 + 000 - K0062 + 729, K0062 + 795 - K0063 + 000, K0063 + 590 - K0064 + 000, K0065 + 000 - K0065 + 161	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	83,742,893.00	On-Going	March 01, 2024	July 16, 2025	90.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0057	CONSTRUCTION OF STRUCTURE FOR RIVER PROTECTION ALONG SAN JUAN LOOC BRIDGE (DOWNSTREAM), CALAMBA CITY, LAGUNA	OMNICON BUILDERS (22816)	84,765,550.00	On-Going	February 16, 2024	December 17, 2024	83.27
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0058	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY MAYONDON, LOS BANOS, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,947,463.30	On-Going	March 01, 2024	June 28, 2024	97.85
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0059	CONSTRUCTION OF DRAINAGE CANAL, MULAWIN CIRCLE (GUIJO ST. GOING TO BARANGAY ESTRELLA), BARANGAY LANGGAM, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,836,150.00	On-Going	February 12, 2024	June 10, 2024	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0060	CONSTRUCTION OF DRAINAGE CANAL SYSTEM, BARANGAY LANDAYAN, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,864,617.00	Completed	February 16, 2024	September 12, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0061	CONSTRUCTION OF DRAINAGE CANAL ALONG LAGUNA RESETTLEMENT COMMUNITY SCHOOL GOING TO MAGSAYSAY, BARANGAY UNITED BAYANIHAN, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,836,385.00	Completed	February 23, 2024	August 20, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0062	CONSTRUCTION OF DRAINAGE BRGY. 3, CALAMBA CITY, LAGUNA	RGB CONSTRUCTION (FORMERLY:REYBER CONSTRUCTION AND SUPPLY) (34881)	5,800,410.00	Completed	March 14, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0064	REHABILITATION OF ROAD, BARANGAY LANGGAM, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,667,572.50	Completed	February 26, 2024	July 09, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0065	REHABILITATION OF ROAD, BARANGAY SAN ANTONIO, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	14,486,175.00	Completed	March 15, 2024	August 26, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0066	CONSTRUCTION OF FLOOD MITIGATION PROJECT, BARANGAY GANADO, BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	29,593,310.44	On-Going	February 26, 2024	December 12, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0067	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - MANILA SOUTH RD - K0049 + 167 - K0049 + 787	DATZLAV CONSTRUCTION (44326)	47,677,000.00	On-Going	April 12, 2024	April 06, 2025	73.59
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0068	CONSTRUCTION OF ROAD AND DRAINAGE ALONG ESPLANADE ROAD, BARANGAY DELA PAZ, BINAN CITY, LAGUNA	SBR CENTER BUILDERS INC. (FORMERLY SBR CENTER BUIL (10965)	47,897,500.00	On-Going	February 26, 2024	April 22, 2025	36.39
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0069	REHABILITATION OF RIVER PROTECTION STRUCTURE ALONG MACABLING, SANTA ROSA CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	48,999,622.78	Completed	February 16, 2024	November 02, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0070	PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA SOUTH RD - K0029 + 472 - K0029 + 508, K0031 + 000 - K0031 + 563	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	51,547,438.01	Completed	April 12, 2024	August 30, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0071	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MANILA SOUTH RD - K0042 +410 - K0042 + 725, K0043 + 000 - K0043 + 483	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	60,147,900.00	On-Going	April 12, 2024	September 08, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0072	CONSTRUCTION OF SHORE PROTECTION (NEAR BAY) AT SAN PEDRO CITY, LAGUNA (PHASE 1)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	84,609,349.51	On-Going	February 26, 2024	August 17, 2025	36.49
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0073	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MANILA SOUTH RD - K0029 + 297 - K0029 + 358	MADRIGAL-MAMINTA CONSTRUCT CORP. (FORMERLY: MADRIGAL-MAMINTA CONSTRUCTION AND TRADING) (34719)	4,097,997.00	Completed	April 12, 2024	June 10, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY FATIMA, SAN PEDRO, LAGUNA	MADRIGAL-MAMINTA CONSTRUCT CORP. (FORMERLY: MADRIGAL-MAMINTA CONSTRUCTION AND TRADING) (34719)	4,831,195.42	On-Going	March 21, 2024	October 16, 2024	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ANTONIO, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,826,405.00	On-Going	March 21, 2024	July 18, 2024	93.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0076	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - MANILA SOUTH RD - K0043 + 000 - K0043 + 483	MAR-VEL CONSTRUCTION & SUPPLY (23722)	25,579,900.00	On-Going	March 21, 2024	January 14, 2025	91.49
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0077	CONSTRUCTION OF STRUCTURE FOR RIVER PROTECTION ALONG SAN JUAN RIVER, (NEAR BANADERO BRIDGE AND LOOC BRIDGE) CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	27,413,295.00	On-Going	March 21, 2024	January 05, 2025	71.27
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0078	INSTALLATION OF STREETLIGHTS ALONG BINAN- CAVITE RD - K0035 + (-972) - K0035 + 693	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	32,132,263.10	Completed	April 12, 2024	August 29, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0079	PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA SOUTH RD - K0035 + 538 - K0036 + 148	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	51,495,929.80	Completed	April 12, 2024	September 02, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0080	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - CALAMBA-STA CRUZ-FAMY JCT RD - K0061 + 085 - K0062 + 285	MAR-VEL CONSTRUCTION & SUPPLY (23722)	52,715,742.30	On-Going	March 14, 2024	November 09, 2024	44.15
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0081	CONSTRUCTION OF ROAD, BARANGAY BARANDAL, CALAMBA CITY, LAGUNA	FOURTH GENERATION T CONSTRUCTION (51111)	4,836,855.00	Completed	March 22, 2024	September 17, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0082	CONSTRUCTION OF DRAINAGE, BRGY. PRINZA, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	4,836,150.00	Completed	March 22, 2024	August 18, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0083	REHABILITATION OF ROAD AND DRAINAGE, BGY. DELA PAZ, BINAN, LAGUNA	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	48,261,276.00	On-Going	March 22, 2024	July 28, 2025	74.49
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0084	CONSTRUCTION OF REVETMENT ALONG MAYAPA WATERWAYS, (NEAR BARANDAL-MAYAPA BRIDGE), BRGY BARANDAL, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	47,726,000.00	On-Going	March 22, 2024	February 05, 2025	99.08
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0085	CONSTRUCTION OF REVETMENT ALONG SAN JUAN RIVER, BRGY. PARIAN, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326) / EOZ CONSTRUCTION (48692)	58,939,617.05	On-Going	March 22, 2024	February 23, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CUYAB, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,836,133.00	On-Going	March 22, 2024	July 19, 2024	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0087	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EDERADAN ST PUROK 2), BARANGAY MAGSAYSAY, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,828,725.00	On-Going	March 22, 2024	July 19, 2024	90.62
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0089	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, WOODSIDE, BARANGAY CANLALAY, BINAN CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	19,775,667.70	On-Going	March 22, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0091	CONSTRUCTION OF DRAINAGE SYSTEM BAY, LAGUNA	FOURTH GENERATION T CONSTRUCTION (51111)	9,672,300.00	On-Going	March 25, 2024	September 25, 2024	92.41
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0092	ASPHALT OVERLAY AT OLYMPIA SUBD (FROM PUREMART TO BRIDGE GOING TO GARDEN VILLAS) BARANGAY LABAS, BRGY. LABAS, CITY OF STA. ROSA, LAGUNA	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	11,518,780.05	On-Going	March 25, 2024	May 29, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0093	CONST./UPGRADING/ REHAB. OF DRAINAGE ALONG NATL RDS - PRIMARY RDS - CALAMBA - STA CRUZ-FAMY JCT RD -K0057+738 - K0057+985, K0058+036 - K0058+060, K0058+220 - K0058 + 444, K0058 + 420 - K0058 + 500, K0058 + 953 - K0058 + 1033, K0059 + 369 - K0059+580	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	36,107,740.00	On-Going	March 25, 2024	April 18, 2025	61.61
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0094	REHABILITATION OF RIVER PROTECTION STRUCTURE ALONG SITIO IRAQ, PUROK 5, MACABLING, SANTA ROSA CITY, LAGUNA	M.T. MALIUANAG CONSTRUCTION SERVICES (45605)	75,192,773.00	On-Going	March 25, 2024	January 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0095	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG STA. ROSA RIVER (NEAR LIMA LOGISTICS), BINAN CITY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	86,840,532.64	Completed	March 25, 2024	March 25, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0096	REHABILITATION OF MULTI-PURPOSE FACILITY, TIONGCO SUBD., BRGY. TAGAPO, SANTA ROSA CITY, LAGUNA	K CONSTRUCTION & DEVELOPERS CORPORATION (50528)	4,827,330.20	Completed	March 25, 2024	July 22, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ANTONIO, LOS BANOS, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	9,898,237.18	On-Going	March 25, 2024	September 20, 2024	69.21
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CANLUBANG, CALAMBA CITY, LAGUNA	JA.VI CONSTRUCTION (52920)	9,899,514.90	Completed	March 25, 2024	September 20, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0099	IMPROVEMENT OF ROAD, PUROK 1-6, BRGY. SINAIHAN, CITY OF SANTA ROSA, LAGUNA	ROBIG BUILDERS AND DEVELOPMENT CORP. (35327)	14,443,405.12	On-Going	April 12, 2024	November 22, 2024	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0100	CONSTRUCTION OF RIVERWALL, PUROK 4, BARANGAY SINALHAN, SANTA ROSA CITY, LAGUNA	K CONSTRUCTION & DEVELOPERS CORPORATION (50528)	19,285,200.00	On-Going	March 25, 2024	September 29, 2024	81.36
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0101	REHABILITATION OF JP RIZAL ROAD ALONG BRGY. DITA, CITY OF STA. ROSA, LAGUNA	ROBIG BUILDERS AND DEVELOPMENT CORP. (35327)	34,649,979.66	Completed	March 25, 2024	October 05, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0103	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SAN AGUSTIN, MUNICIPALITY OF BAY, LAGUNA	EOZ CONSTRUCTION (48692)	4,942,255.00	On-Going	May 03, 2024	November 28, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0104	CONSTRUCTION OF ROAD AND DRAINAGE AT BARANGAY BAMBANG, LOS BANOS, LAGUNA	DATZLAV CONSTRUCTION (44326)	4,892,610.52	Completed	May 03, 2024	October 29, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0106	CONSTRUCTION OF SLOPE PROTECTION NEAR MABINI BRIDGE (DOWNSTREAM), BINAN CITY, LAGUNA	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	93,942,506.00	On-Going	May 03, 2024	November 27, 2025	70.29
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0107	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BANLIC, CALAMBA CITY, LAGUNA	FOURTH GENERATION T CONSTRUCTION (51111)	4,826,250.00	Completed	May 07, 2024	September 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0108	CONSTRUCTION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY PACITA 1, SAN PEDRO, LAGUNA	888RV CONSTRUCTION AND SUPPLIES (45046)	4,826,250.00	Completed	May 21, 2024	September 17, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0109	REHABILITATION OF MULTI-PURPOSE BUILDING, LOS BANOS CENTRAL ELEMENTARY SCHOOL BRGY. TIMUGAN, LOS BANOS, LAGUNA	AYANA CONSTRUCTION AND TRADING (38623)	9,682,125.00	Completed	May 07, 2024	November 02, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0110	REHABILITATION OF MULTI-PURPOSE FACILITY, BARANGAY POOC, SANTA ROSA CITY, LAGUNA	K CONSTRUCTION & DEVELOPERS CORPORATION (50528)	9,667,416.00	Completed	May 07, 2024	November 02, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BITIN, BAY, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	9,657,359.00	Completed	May 07, 2024	November 02, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0112	CONSTRUCTION OF WATERWAYS PROTECTION STRUCTURE, BARANGAYS BAMBANG AND LALAKAY, LOS BANOS, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	98,990,000.00	On-Going	May 07, 2024	March 29, 2025	93.39
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0113	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BUROL ELEMENTARY SCHOOL, BARANGAY BUROL, CALAMBA CITY, LAGUNA	TERAVERA CORPORATION (35547)	6,777,540.00	Completed	May 27, 2024	November 22, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0114	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. KAYANLOG, CALAMBA CITY, LAGUNA	TERAVERA CORPORATION (35547)	11,612,700.00	Completed	May 27, 2024	January 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0115	REHABILITATION OF BANK PROTECTION ALONG BINAN RIVER, BARANGAY BINAN, BINAN CITY, LAGUNA	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	48,262,500.00	On-Going	May 27, 2024	September 16, 2025	76.90
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0116	CONSTRUCTION OF RIVER PROTECTION STRUCTURE NEAR SOUTH LUZON EXPRESSWAY (SLEX) MALITLIT BRIDGE, STA. ROSA CITY, LAGUNA (PHASE 1)	J. SIMEON CONSTRUCTION (31867) / NOVA VENTUS CONSTRUCTION INC. (53730)	96,277,500.00	On-Going	September 17, 2024	November 07, 2025	53.05
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0117	CONSTRUCTION OF RIVER PROTECTION STRUCTURE NEAR SOUTH LUZON EXPRESSWAY (SLEX) MALITLIT BRIDGE, STA. ROSA CITY, LAGUNA (PHASE II)	J. SIMEON CONSTRUCTION (31867) / MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	96,281,589.00	On-Going	September 17, 2024	August 09, 2025	65.96
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0118	CONSTRUCTION OF RIVER PROTECTION STRUCTURE ALONG MALITLIT WATERWAYS (NEAR RIVERBEND HOMES), STA. ROSA CITY, LAGUNA (PHASE 1)	J. SIMEON CONSTRUCTION (31867) / NOVA VENTUS CONSTRUCTION INC. (53730)	98,998,508.00	Completed	September 17, 2024	August 09, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0119	REHABILITATION OF COVERED COURT AT CALO ELEMENTARY SCHOOL, BARANGAY CALO, MUNICIPALITY OF BAY, LAGUNA	FOURTH GENERATION T CONSTRUCTION (51111)	4,841,100.00	Completed	June 07, 2024	October 04, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MARCO POLO SUBD., BRGY. TAGAPO, SANTA ROSA CITY, LAGUNA	LE BRON CONSTRUCTION (32219)	9,687,159.00	Completed	June 07, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0125	CONSTRUCTION OF MUTLI-PURPOSE BUILDING, BARANGAY PACITA 1, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,836,150.00	Completed	June 28, 2024	October 25, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ANOS, LOS BANOS, LAGUNA	EOZ CONSTRUCTION (48692)	5,938,845.22	Completed	June 28, 2024	November 24, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN CABUYAO CITY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	7,424,791.88	Completed	June 28, 2024	December 24, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, HOLIDAY HOMES, BARANGAY SAN ANTONIO, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	14,508,413.00	On-Going	June 28, 2024	January 23, 2025	48.87
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0129	CONSTRUCTION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY MAHARLIKA, SAN PEDRO, LAGUNA	888RV CONSTRUCTION AND SUPPLIES (45046)	4,836,138.00	On-Going	July 19, 2024	February 13, 2025	68.40
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0133	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SOUTHVILLE 5A HOUSING PROJECT PHASE 3A BRGY. LANGKIWA, CITY OF BINAN, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	2,903,538.60	Completed	August 02, 2024	October 30, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0134	REHABILITATION OF MULTI-PURPOSE BUILDING, AMBROSIA SUBD., BRGY. IBABA, SANTA ROSA CITY, LAGUNA	LAMARCUS BUILDERS AND CONSTRUCTION INC. (48341)	4,941,153.72	Completed	August 16, 2024	December 15, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0135	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BINAN, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	9,885,237.32	On-Going	August 02, 2024	February 27, 2025	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) CALAMBA, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	9,899,955.04	Completed	August 16, 2024	February 11, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BARANDAL, CALAMBA, CALAMBA CITY, LAGUNA	APEX BARI CONSTRUCTION CORPORATION (50667)	9,675,035.20	On-Going	September 09, 2024	June 05, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0142	REHABILITATION OF COVERED COURT, TADLAC ELEMENTARY SCHOOL, BRGY. TADLAC, LOS BANOS, LAGUNA	EOZ CONSTRUCTION (48692)	4,836,121.58	Completed	September 09, 2024	January 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0143	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LAKEVILLE 2 SUBDIVISION, BARANGAY SINALHAN, SANTA ROSA CITY, LAGUNA	LAMARCUS BUILDERS AND CONSTRUCTION INC. (48341)	19,325,075.00	On-Going	August 08, 2024	April 04, 2025	89.58
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0146	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SOUTHVILLE 5A (PHASE 3A), BARANGAY LANGKIWA, BINAN CITY, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	2,898,720.00	On-Going	August 16, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0147	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SORO-SORO, BINAN, LAGUNA	AYANA CONSTRUCTION AND TRADING (38623)	5,853,148.66	Completed	August 16, 2024	December 28, 2024	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0148	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, LOS BANOS, LAGUNA	DATZLAV CONSTRUCTION (44326)	6,928,783.30	Completed	August 16, 2024	January 12, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,702,000.00	Completed	August 16, 2024	April 12, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. SAN CRISTOBAL, CALAMBA CITY, LAGUNA	DATZLAV CONSTRUCTION (44326)	11,589,066.00	Completed	August 16, 2024	March 28, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0152	CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAINWATER COLLECTOR SYSTEM- RAINWATER COLLECTOR SYSTEM	TERAVERA CORPORATION (35547)	2,837,100.00	Completed	September 09, 2024	January 21, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0153	CONSTRUCTION OF MULTI-PURPOSE (INSTRUCTIONAL BUILDING), SAN ANTONIO ELEMENTARY SCHOOL, BRGY. SAN ANTONIO, MUNICIPALITY OF BAY, LAGUNA (PHASE 1)	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	14,507,952.00	Completed	September 09, 2024	April 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER), BARANGAY SAN FRANCISCO, BINAN CITY, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	19,799,616.00	Completed	September 09, 2024	May 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0155	CONSTRUCTION OF MULTI-PURPOSE FACILITY, TERRY TOWN SUBDIVISION, BARANGAY MARKET AREA, SANTA ROSA CITY, LAGUNA	K CONSTRUCTION & DEVELOPERS CORPORATION (50528)	19,314,900.00	Completed	September 09, 2024	May 06, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0156	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CELINA HOMES 3, BARANGAY POOC/LABAS SANTA ROSA CITY, LAGUNA	K CONSTRUCTION & DEVELOPERS CORPORATION (50528)	29,002,320.00	Completed	September 09, 2024	June 05, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0158	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - CALAMBA-STA CRUZ-FAMY JCT RD - K0068 + (-282) - K0069 + 098	POWER K CONSTRUCTION SUPPLY & SERVICES (31574) / EOZ CONSTRUCTION (48692)	120,487,730.00	On-Going	September 09, 2024	July 05, 2025	50.45
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0159	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LARAM, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,910,890.60	Completed	October 03, 2024	April 30, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0160	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY DELA PAZ, BINAN CITY, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	19,390,475.95	On-Going	October 03, 2024	May 30, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0161	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BINAN SPED CENTER), BARANGAY STO. DOMINGO BINAN CITY, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	29,603,697.19	On-Going	October 03, 2024	July 14, 2025	41.59
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PWD), REHABILITATION AND LIVELIHOOD CENTER, BINAN CITY, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	29,697,568.90	Completed	October 03, 2024	June 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0163	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), MALABAN ELEMENTARY SCHOOL (MAIN), BARANGAY MALABAN, BINAN CITY, LAGUNA	DATZLAV CONSTRUCTION (44326) / AMTM CONSTRUCTION SERVICES (57613)	49,498,784.55	Completed	October 10, 2024	December 03, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VI, CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	4,850,844.93	On-Going	October 22, 2024	May 19, 2025	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0167	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STO. NINO ELEMENTARY SCHOOL, BARANGAY STO NINO, BINAN CITY, LAGUNA	EOZ CONSTRUCTION (48692) / JG MALIUANAG CONSTRUCTION SERVICES (57430)	49,497,600.00	On-Going	October 22, 2024	December 15, 2025	90.22
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0168	CONSTRUCTION OF MULTI-PURPOSE BUILDING (RESEARCH LABORATORY BUILDING), CITY COLLEGES, BARANGAY TAGAPO, CITY OF SANTA ROSA, LAGUNA	HARVEE ENTERPRISES (33927) / NARVAJA CONSTRUCTION (49511)	67,636,800.00	On-Going	October 22, 2024	October 16, 2025	28.06
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0169	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAMPAGUITA, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,846,050.00	Completed	November 06, 2024	June 03, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STO. NINO, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,897,200.00	On-Going	November 06, 2024	May 04, 2025	28.85
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0171	CONSTRUCTION OF MUNICIPAL HALL OF BAY PHASE III, BAY, LAGUNA	JOSE CRIS BUILDERS (31042)	47,849,344.36	On-Going	November 06, 2024	October 01, 2025	35.79
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. CUYAB, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	48,396,003.35	On-Going	November 06, 2024	October 01, 2025	43.97
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DI0173	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CALAMBA-TAGAYTAY RD - K0056 + 635 - K0058 + 000, K0058 + 840 - K0058 + 870, K0064 + 026 - K0064 + 040	DATZLAV CONSTRUCTION (44326)	51,034,183.40	On-Going	November 06, 2024	February 15, 2025	1.60
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0174	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. ROSA RIVER (NEAR TRUSS BRIDGE), STO. DOMINGO SIDE, SANTA ROSA, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	93,942,716.00	On-Going	November 06, 2024	September 19, 2025	90.56
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0175	CONSTRUCTION OF CONTAINMENT AREA AT STA. ROSA RIVER, STA. ROSA CITY, LAGUNA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	94,091,846.45	On-Going	November 06, 2024	September 28, 2025	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0176	CONSTRUCTION OF CONTAINMENT AREA AT CABUYAO RIVER, STA. ROSA CITY, LAGUNA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	141,134,967.38	On-Going	November 06, 2024	January 29, 2026	1.85



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0177	CONSTRUCTION OF CONTAINMENT AREA AT SINALHAN WATERWAYS, STA. ROSA CITY, LAGUNA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	141,131,298.58	On-Going	November 06, 2024	October 31, 2025	0.20
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0178	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ROSARIO, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	4,841,100.00	On-Going	November 20, 2024	March 19, 2025	76.81
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0179	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. NIUGAN, SOUTHVILLE, CABUYAO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,662,252.58	Completed	November 20, 2024	May 18, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0180	CONSTRUCTION OF A MULTI-PURPOSE BUILDING FOR THE LAGUNA REGIONAL HOSPITAL IN BARANGAY PUYPUY, MUNICIPALITY OF BAY, PROVINCE OF LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	141,420,122.96	On-Going	November 20, 2024	December 29, 2025	54.31
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0181	RECONSTRUCTION OF MULTI-PURPOSE BUILDING (GABALDON BUILDING), SAN PEDRO CENTRAL ELEMENTARY SCHOOL, SAN PEDRO CITY, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	5,797,021.00	Completed	December 03, 2024	May 01, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0182	CONSTRUCTION OF MULTI-PURPOSE HALL, PH. 1 AND PH. 1-A, VILLA OLYMPIA SUBDIVISION AND HARMONY SUBDIVISION, BRGY. MAHARLIKA, SAN PEDRO, LAGUNA	MICLOVER GENERAL CONSTRUCTION & IRON WORKS (31527)	9,669,139.45	On-Going	December 03, 2024	May 31, 2025	16.45
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DI0185	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. ROSA RIVER (NEAR CALAX BRIDGE), STO. DOMINGO SIDE, SANTA ROSA, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	96,487,266.00	Completed	December 06, 2024	October 28, 2025	100.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0193	CONSTRUCTION OF SAIMSIM BRIDGE CALAMBA CITY, LAGUNA	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	9,721,799.00	On-Going	March 05, 2025	August 01, 2025	3.08
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0194	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALAMBA, CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	19,481,594.16	On-Going	March 19, 2025	November 13, 2025	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0195	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALAMBA, CALAMBA CITY, LAGUNA	EOZ CONSTRUCTION (48692)	29,177,875.70	On-Going	March 19, 2025	December 13, 2025	95.36
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0197	CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG STA. ROSA RIVER (NEAR CALAX BRIDGE), STO. DOMINGO SIDE, STA. ROSA, LAGUNA	LE BRON CONSTRUCTION (32219)	97,266,739.20	On-Going	February 28, 2025	December 30, 2025	0.00
Laguna 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DI0206	CONSTRUCTION OF DIALYSIS AND CHEMOTHERAPY CENTER, BGY. CANLALAY, BINAN, LAGUNA	AMTM CONSTRUCTION SERVICES (57613)	29,124,342.18	On-Going	March 31, 2025	March 25, 2026	36.44



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0001	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY SAN GREGORIO, ALAMINOS, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	39,197,247.39	Completed	February 12, 2024	December 28, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0002	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY NOVALICHES, LILIW, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	38,257,769.28	Completed	February 12, 2024	June 10, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0004	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MSR PASSING POBLACION ROAD K0081 + (-717) - K0081 + 490	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	62,712,436.64	Completed	February 29, 2024	July 20, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0005	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CALAMBA-STA CRUZ-FAMY JCT RD - K0076 + 120 - K0076 + 558	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	11,869,427.63	Completed	February 12, 2024	April 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0006	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN PABLO-DOLORES RD - K0089 + 272 - K0089 + 775	L.P.O. ENTERPRISES (20730)	6,597,791.00	Completed	February 12, 2024	March 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0007	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0080 + 252 - K0080 + 284, K0080 + 860 - K0080 + 919	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	3,149,008.55	Completed	February 12, 2024	April 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0008	CSSP - BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY IMOK, CALAUAN, LAGUNA	L.P.O. ENTERPRISES (20730)	4,791,600.00	Completed	April 11, 2024	June 24, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0009	CSSP - BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY KANLURANG KABUBUHAYAN, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	5,761,440.96	Completed	April 11, 2024	July 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0010	CSSP - BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PALAYAN, LILIW, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,947,827.39	Completed	April 11, 2024	July 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0011	CSSP - BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY SAN ILDEFONSO, ALAMINOS, LAGUNA	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	39,599,619.61	Completed	April 11, 2024	August 01, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0012	CSSP - BASIC INFRASTRUTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY WEST POBLACION, RIZAL, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	1,938,554.00	Completed	April 11, 2024	June 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0013	NETWORK DEVELOPMENT- ROAD WIDENING - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0082 + 443 - K0082 + 500	L.P.O. ENTERPRISES (20730)	2,706,417.00	Completed	February 12, 2024	April 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0014	NETWORK DEVELOPMENT- ROAD WIDENING - TERTIARY ROADS - LIPA CITY - ALAMINOS RD - K0079 + 000 - K0079 + 593	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	28,955,344.40	Completed	February 12, 2024	September 22, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0015	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAMOT 2, CALAUAN, LAGUNA	L.P.O. ENTERPRISES (20730)	5,915,170.26	On-Going	April 11, 2024	June 09, 2024	0.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0016	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY PAULI, RIZAL, LAGUNA	L.P.O. ENTERPRISES (20730)	9,886,699.23	Completed	April 11, 2024	September 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0017	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY SAN JOSE, SAN PABLO CITY, LAGUNA	L.P.O. ENTERPRISES (20730)	19,799,788.00	Completed	April 11, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0019	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY BUNGKOL, LILIW, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	47,802,900.84	Completed	February 12, 2024	October 08, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0020	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY POBLACION I, ALAMINOS, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	39,049,943.52	Completed	February 12, 2024	June 10, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0021	CSSP - (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY SAN FRANCISCO TO BARANGAY FELIX, VICTORIA, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	28,694,707.50	Completed	February 12, 2024	April 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0023	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0088 + 592 - K0089 + 221	L.P.O. ENTERPRISES (20730)	18,214,847.85	Completed	February 12, 2024	April 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0024	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY DITA, LILIW, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,944,571.79	Completed	February 12, 2024	April 17, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0025	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALIMBING, NAGCARLAN, LAGUNA	L.P.O. ENTERPRISES (20730)	4,796,550.00	Completed	April 11, 2024	September 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0026	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0086 + 745 - K0087 + 004	L.P.O. ENTERPRISES (20730)	19,599,988.75	Completed	February 12, 2024	July 10, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0027	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LIMAO, CALAUAN, LAGUNA	L.P.O. ENTERPRISES (20730)	4,796,550.00	Completed	February 12, 2024	April 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0029	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - RIZAL BR. (B03142LZ) ALONG SN PABLO-RIZAL-NAGCARLAN-LILIW RD	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	9,946,997.58	Completed	February 12, 2024	May 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0031	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - LIPA CITY - ALAMINOS RD - K0079 + 350 - K0079 + 650	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	38,957,881.02	Completed	February 12, 2024	December 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0032	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - LIPA CITY - ALAMINOS RD - K0079 + 000 - K0079 + 300	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	86,843,346.38	Completed	February 29, 2024	March 14, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0033	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY NANHAYA, VICTORIA, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	65,861,054.39	Completed	February 29, 2024	May 28, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0034	CSSP - (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY SAN LUCAS I TO BARANGAY DOLORES, SAN PABLO CITY, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	57,873,122.07	Completed	February 29, 2024	October 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0035	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY BAUTISTA, SAN PABLO CITY, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	56,452,453.12	Completed	February 29, 2024	July 02, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0036	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - SN PABLO-CALAUAN RD - K0073 + (-100) - K0074 + 430	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	36,314,337.50	Completed	February 12, 2024	April 26, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0037	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0099 + 340 - K0099 + 840	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	16,589,557.15	Completed	February 12, 2024	April 29, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0038	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - MANAOL BR. (B00037LZ) ALONG CALAUAN-NAGCARLAN BDRY RD	L.P.O. ENTERPRISES (20730)	11,888,123.55	Completed	February 12, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0039	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TALANGAN, NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	7,604,016.00	Completed	February 12, 2024	July 10, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0040	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TUY, RIZAL, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,948,945.83	Completed	February 12, 2024	June 10, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0041	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAGUAN, RIZAL, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,800,935.56	Completed	April 11, 2024	July 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0042	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ILAYANG PALINA, LILIW, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,947,819.00	Completed	February 12, 2024	May 08, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0043	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY DAYAP, CALAUAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,815,167.00	Completed	April 11, 2024	June 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0044	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - SAN MIGUEL BR. (B03384LZ) ALONG LIPA CITY - ALAMINOS RD	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	93,605,000.00	On-Going	February 29, 2024	March 24, 2025	80.22
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0045	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN PABLO-DOLORES RD - K0087 + 722 - K0087 + 840	ENC ENTERPRISES (41278)	8,038,252.56	Completed	February 12, 2024	July 26, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DP0046	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE FOR MASAPANG BR. 1 (B02881LZ), VICTORIA, LAGUNA	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	48,999,983.42	Completed	February 12, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0047	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, PHASE I, BARANGAY SAN JOSE, SAN PABLO CITY, LAGUNA	DELPAR CONSTRUCTION & SUPPLIES (32677)	94,087,224.79	Completed	February 29, 2024	December 24, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0048	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BUBOY, NAGCARLAN, LAGUNA	ENC ENTERPRISES (41278)	4,948,473.03	Completed	February 12, 2024	May 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DP0049	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION WORKS AT SAMPALOC LAKE, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	96,487,650.86	Completed	February 29, 2024	December 24, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0050	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0077 + 309 - K0077 + 499	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	6,743,490.44	Completed	March 08, 2024	May 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0051	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - NALHU BR. (B02754LZ) ALONG SN PABLO-DOLORES RD	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	7,341,137.19	Completed	March 08, 2024	June 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0052	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AT BARANGAY ANTIPOLO, RIZAL, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,753,000.00	Completed	March 08, 2024	August 04, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0053	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MABACAN, CALAUAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,801,500.00	Completed	April 11, 2024	June 24, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0054	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BRGY. SAN FRANCISCO, SAN PABLO, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	29,699,645.97	Completed	March 08, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0055	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROADS, BRGY. SAN ROQUE, MUNICIPALITY OF VICTORIA, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	29,698,706.80	Completed	March 08, 2024	May 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0056	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BRGY. MASLUN, LILIW, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	10,864,371.00	Completed	March 08, 2024	April 21, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0057	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BRGY. YUKOS, NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	7,682,400.00	Completed	March 08, 2024	August 04, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0058	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - MASPANG H-WAY - K0070 + 850 - K0070 + 863, K0071 + 272 - K00710 + 280, K0071 + 403 - K0071 + 411, K0071 + 677 - K0071 + 730, K0073 + 029 - K0073 + 214, K0071 + 553 - K0072 + 497	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	47,525,100.00	On-Going	April 11, 2024	November 06, 2024	80.01
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0059	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ILAYANG SUNGI, LILIW, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,949,960.12	Completed	April 11, 2024	July 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0060	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SULSUGUIN, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,800,083.00	Completed	April 11, 2024	June 30, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0061	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KANLURANG LAZAAAN, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,949,079.73	Completed	April 11, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0062	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - ROAD IMPROVEMENT, BRGY. BANILAD, NAGCARLAN, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,811,400.00	Completed	April 11, 2024	June 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0063	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD ALONG GOMEZ GEN. LUNA ROAD, BRGY. IV-B, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	11,879,809.91	Completed	April 11, 2024	June 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0064	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BRGY. MANAOL, NAGCARLAN, LAGUNA	L.P.O. ENTERPRISES (20730)	4,800,837.00	Completed	April 11, 2024	June 18, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0065	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BRGY. STA. MONICA, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,761,800.00	Completed	April 11, 2024	June 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0066	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE, BARANGAY BANGYAS, CALAUAN, LAGUNA	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	19,797,461.34	Completed	April 11, 2024	December 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0067	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF STA. ANA ROAD, SAN PABLO CITY, LAGUNA	A.H. RAGA CONSTRUCTION (36952)	14,811,066.18	Completed	April 11, 2024	November 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0068	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ANTIPOLLO, RIZAL, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	6,343,454.20	Completed	April 11, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DP0069	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE FOR MASAPANG BR. 2 (B02882LZ), VICTORIA, LAGUNA	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	47,527,550.00	On-Going	May 09, 2024	March 04, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0070	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE AND ROAD, BARANGAY MALINAO TO BARANGAY ABO, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	14,849,880.09	Completed	May 09, 2024	October 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0071	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN MARCOS, SAN PABLO CITY, LAGUNA	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	1,924,560.00	Completed	May 09, 2024	August 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0072	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LABANGAN, NAGCARLAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,938,563.90	Completed	May 09, 2024	October 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0073	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. LUCIA, NAGCARLAN, LAGUNA	L.P.O. ENTERPRISES (20730)	4,800,330.00	Completed	May 09, 2024	October 05, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0074	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD ALONG P. ZULUETA ST., BRGY. IV-B, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	11,879,161.14	Completed	May 09, 2024	July 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0075	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, P. ALCANTARA ST., BRGY. VII-A, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	13,857,500.91	Completed	May 09, 2024	July 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0076	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 2, NAGCARLAN, LAGUNA	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	49,499,141.51	On-Going	May 09, 2024	May 03, 2025	91.16
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0077	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY DEL CARMEN, ALAMINOS, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,801,552.00	Completed	May 16, 2024	October 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0078	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SITIO AMOGIS, BRGY. SAN DIEGO-BRGY. SAN PEDRO (A), SAN PABLO CITY, LAGUNA	HI-DENSITY INTERNATIONAL CONSTRUCTION AND DEVELOPMENT INC. (45933)	19,683,917.30	Completed	May 16, 2024	September 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0079	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS, BARANGAY SAN ISIDRO AND BRGY. BAUTISTA, SAN PABLO, LAGUNA	L.P.O. ENTERPRISES (20730)	4,800,701.00	Completed	May 16, 2024	July 29, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0080	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUKAL, NAGCARLAN, LAGUNA	ENC ENTERPRISES (41278)	9,898,968.78	Completed	May 16, 2024	November 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0081	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY STA. ROSA, ALAMINOS, LAGUNA	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,626,928.08	On-Going	May 16, 2024	March 11, 2025	6.19
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0082	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN VICENTE, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,773,680.00	Completed	May 16, 2024	October 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0083	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - SN PABLO-CALAUAN RD - K0078 + 557 - K0078 + 761, K0079 + 075 - K0079 + 367, K0081 + 593 - K0081 + 761	DANRICH BUILDERS CORPORATION (40912)	28,574,146.71	Completed	May 16, 2024	October 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0084	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN JUAN-SAN MATEO ROAD, SAN PABLO CITY, LAGUNA	A.H. RAGA CONSTRUCTION (36952)	14,844,851.96	Completed	May 16, 2024	September 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0087	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AND CANAL, BARANGAY TALA, RIZAL, LAGUNA	L.P.O. ENTERPRISES (20730)	4,800,542.00	Completed	June 11, 2024	November 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0088	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY TALA, RIZAL, LAGUNA	L.P.O. ENTERPRISES (20730)	9,888,916.20	Completed	June 11, 2024	November 16, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0089	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LINE CANAL, BRGY. 2B, SAN PABLO, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,811,400.00	Completed	June 11, 2024	November 12, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DP0090	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG STA. CRUZ RIVER, BARANGAY BANGCURO, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	39,188,474.55	Completed	June 11, 2024	January 21, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0091	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY KANLURAN LAZAAN, NAGCARLAN, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	4,752,394.30	Completed	June 11, 2024	November 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0092	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MASIIT, CALAUAN, LAGUNA	L.P.O. ENTERPRISES (20730)	29,693,058.41	Completed	June 18, 2024	February 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0093	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1, BARANGAY BAANAN, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	4,946,616.48	Completed	May 30, 2024	August 27, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0094	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY BAANAN, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	29,698,761.04	Completed	June 11, 2024	January 06, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0095	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - CALAUAN-NAGCARLAN BDRY RD - K0088 + 535 - K0088 + 581	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	38,904,989.87	On-Going	June 11, 2024	April 19, 2025	81.01
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0099	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DANIW, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	4,947,509.80	Completed	June 11, 2024	November 07, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0102	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY IBABANG SAN ROQUE, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	79,182,994.29	On-Going	June 11, 2024	July 05, 2025	87.39
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0103	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD IN BARANGAY SIBULAN, NAGCARLAN, LAGUNA	READYCON TRADING & CONSTRUCTION CORP. (15452)	19,098,574.55	Completed	June 11, 2024	October 02, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0104	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY SANTIAGO I, CITY OF SAN PABLO, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,773,680.00	Completed	June 11, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0105	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD, BARANGAY SANTIAGO I, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,715,360.00	Completed	June 11, 2024	October 08, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0106	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY II-F, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	7,916,806.27	Completed	July 15, 2024	November 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0107	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY STA. ISABEL, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,815,460.95	Completed	July 15, 2024	November 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0108	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAYA, NAGCARLAN, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,948,106.48	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0109	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAGATAN, LILIW, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,939,657.32	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0110	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTA VERONICA, SAN PABLO CITY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,801,130.00	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0111	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 1, NAGCARLAN, LAGUNA	L.P.O. ENTERPRISES (20730)	12,370,941.09	Completed	July 15, 2024	February 09, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0112	CSSP - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	2,894,544.96	Completed	July 15, 2024	January 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0113	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (CALAUAN COMMUNITY COLLEGE), CALAUAN, LAGUNA	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	14,790,565.24	Completed	July 15, 2024	January 10, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0114	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTIAGO I, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,949,409.28	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0115	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALIBUMBUNGAN, NAGCARLAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,761,504.80	On-Going	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0116	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY ALIBUNGBUNGAN, NAGCARLAN, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	5,696,720.00	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0117	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DAGATAN, LILIW, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,761,713.00	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0118	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAIT, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,801,441.20	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DP0119	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF STA. CRUZ RIS WATER MANAGEMENT FLOOD CONTROL PROJECT OF LAPAD RIVER, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	19,599,999.52	Completed	July 15, 2024	January 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0120	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PALIPARAN, CALAUAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,916,283.87	Completed	July 15, 2024	December 11, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0121	CSSP-SPECIAL ROAD FUND-MVUC AS PER R.A.11239-INSTALLATION OF ROAD SAFETY DEVICES ALONG MSR PASSING POB RD - K0080+600 BRGY. SAN ROQUE, SAN PABLO CITY, LAGUNA	L.P.O. ENTERPRISES (20730)	655,916.00	Completed	July 15, 2024	August 13, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0122	CSSP - SPECIAL ROAD FUND - MVUC AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES ALONG SN PABLO - CALAUAN RD - K0075+000 - K0075+500, BRGY. BALAYHA, CALAUAN, LAGUNA	L.P.O. ENTERPRISES (20730)	817,382.68	Completed	July 15, 2024	August 13, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0123	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, BRGY. MALABO-KALANTUKAN, LILIW, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	34,639,535.99	Completed	July 15, 2024	April 10, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0124	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY SANTISIMO ROSARIO, SAN PABLO, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	4,948,442.18	Completed	June 27, 2024	November 23, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0125	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROADS, BARANGAY SAN NICOLAS AND BARANGAY CRISPIN, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	29,699,928.40	Completed	September 16, 2024	November 14, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0126	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN FRANCISCO, NAGCARLAN, LAGUNA	L.P.O. ENTERPRISES (20730)	5,926,878.56	Completed	July 15, 2024	January 10, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0127	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CONCRETE ROAD, BARANGAY MASIKAP, LILIW, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,877,519.93	Completed	August 09, 2024	November 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0128	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BUBUKAL, LILIW, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,949,712.16	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0130	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MASAPANG, VICTORIA, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,949,774.92	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0131	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN BUENAVENTURA, SAN PABLO CITY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,948,196.54	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0132	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN LORENZO, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,939,339.26	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0133	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. BAMBANG, NAGCARLAN, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	5,934,947.56	Completed	August 09, 2024	February 04, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0134	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. BUHANGINAN, NAGCARLAN, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	5,939,418.50	On-Going	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0136	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN ANTONIO 1, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,948,927.98	Completed	August 09, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0137	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN GABRIEL, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,949,045.58	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0138	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SOLEDAD, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,949,518.07	Completed	August 09, 2024	November 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0139	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. ILAYANG PALINA, LILIW, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	5,939,171.90	On-Going	August 09, 2024	January 05, 2025	54.67
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0140	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BAYATE, LILIW, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,941,872.08	Completed	August 09, 2024	November 30, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0141	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NAGCALBANG, NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,939,604.00	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0143	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0086 + 252 - K0086 + 820	DANRICH BUILDERS CORPORATION (40912)	18,850,207.15	Completed	August 09, 2024	January 05, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0144	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0098 + 727 - K0098 + 898	ENC ENTERPRISES (41278)	6,373,383.06	Completed	August 09, 2024	December 06, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0145	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (FOR SENIOR CITIZENS), BARANGAY CONCEPCION, SAN PABLO CITY LAGUNA	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	14,839,643.92	Completed	August 09, 2024	April 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0147	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PEREZ, CALAUAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,878,650.82	On-Going	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0148	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TALAGA, RIZAL, LAGUNA	L.P.O. ENTERPRISES (20730)	4,899,620.33	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0149	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - REHABILITATION (COMPLETION) OF BARANGAY HALL AT BARANGAY BANGYAS, CALAUAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,899,307.19	On-Going	September 11, 2024	May 08, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0150	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (TALA CLINIC CENTER), BARANGAY TALA, RIZAL, LAGUNA	AYANA CONSTRUCTION AND TRADING (38623)	4,949,808.87	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0151	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ILAYANG SAN ROQUE, LILIW, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	4,930,928.72	Completed	September 11, 2024	March 09, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0152	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION I, NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	9,899,795.17	On-Going	September 11, 2024	June 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0158	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, BARANGAY MASIKAP, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	9,899,682.07	Completed	September 11, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0166	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN GREGORIO, SAN PABLO CITY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	29,695,786.14	On-Going	September 11, 2024	July 07, 2025	60.07
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0167	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PEREZ, CALAUAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,801,425.00	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0168	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OPLES, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	5,939,749.30	On-Going	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0169	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO, CALAUAN, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	5,939,237.83	Completed	September 09, 2024	March 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0170	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY SILANGAN BUKAL, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	4,897,961.75	On-Going	September 11, 2024	May 08, 2025	96.06
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0171	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY LIMAO, CALAUAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,877,880.16	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0172	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN FRANCISCO, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,761,800.00	On-Going	September 11, 2024	February 07, 2025	19.48



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0173	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY SAN FELIX, VICTORIA, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	1,920,600.00	On-Going	September 11, 2024	December 09, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0174	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALAGA, RIZAL, LAGUNA	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	4,941,037.58	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0175	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0098 + 527 - K0098 + 620	DANRICH BUILDERS CORPORATION (40912)	16,982,412.06	On-Going	September 11, 2024	April 08, 2025	64.93
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0176	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY SAN ISIDRO, CALAUAN, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	5,879,970.40	On-Going	September 11, 2024	March 09, 2025	1.20
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0177	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MAIIT, NAGCARLAN, LAGUNA	TERAVERA CORPORATION (35547)	4,877,946.09	Completed	September 11, 2024	February 07, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0178	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF NAGCARLAN MULTI-PURPOSE BUILDING, NAGCARLAN, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	6,722,077.00	On-Going	September 11, 2024	April 08, 2025	32.05
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0179	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD (BOX CUVERT) IN BARANGAY WAKAT, NAGCARLAN, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	9,799,733.29	Completed	September 11, 2024	February 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0180	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BALIMBING, NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,752,488.00	On-Going	September 27, 2024	February 23, 2025	3.20
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0181	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF EVACUATION CENTER AT BARANGAY DANIW, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	5,876,987.00	On-Going	September 27, 2024	February 23, 2025	30.12
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0182	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - REHABILITATION OF EVACUATION CENTER, BARANGAY STA. MARIA, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	5,761,832.40	On-Going	September 27, 2024	February 23, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0183	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SILANGANG BUKAL, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	5,938,395.76	On-Going	September 27, 2024	May 24, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0184	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY V-A, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	10,563,445.00	Completed	September 27, 2024	July 23, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0185	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0101 + 790 - K0102 + 163	DANRICH BUILDERS CORPORATION (40912)	20,133,119.80	On-Going	September 27, 2024	June 03, 2025	80.69
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0186	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY KANLURANG BUKAL, LILIW, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,947,753.25	Completed	September 27, 2024	April 24, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0187	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IBABANG TAYKIN, LILIW, LAGUNA	L.P.O. ENTERPRISES (20730)	4,947,213.93	On-Going	September 27, 2024	February 23, 2025	30.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0188	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VI-A, SAN PABLO CITY, LAGUNA	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATIO (10046)	4,920,788.19	On-Going	September 27, 2024	February 23, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0189	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AT BARANGAY IMOK, CALAUAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	4,750,862.40	Completed	September 27, 2024	December 25, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0190	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. PAG-ASA, LILIW, LAGUNA	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	5,939,826.54	On-Going	September 27, 2024	March 25, 2025	32.70
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0191	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION-1, MUNICIPALITY OF NAGCARLAN, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	9,899,942.24	On-Going	September 27, 2024	May 24, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0192	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CONCEPCION, SAN PABLO CITY, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	1,920,674.40	Completed	September 27, 2024	December 25, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0193	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY II-A, SAN PABLO CITY, LAGUNA	MAGNA RICH TRADING & CONSTRUCTION (29108)	4,948,183.92	Completed	September 27, 2024	March 25, 2025	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DP0194	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. 1-C, SAN PABLO CITY, LAGUNA	DANRICH BUILDERS CORPORATION (40912)	1,920,596.00	Completed	September 27, 2024	December 25, 2024	100.00
Laguna 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DP0195	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN PABLO-RIZAL-NAGCARLAN-LILIW RD - K0086 + 820 - K0086 + 963, K0087 + 382 - K0087 + 491, K0087 + 518 - K0087 + 673, K0088 + 500 - K0088 + 527	DANRICH BUILDERS CORPORATION (40912)	14,208,723.58	On-Going	November 14, 2024	April 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DK0004	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - POLILLO - PANUKULAN - BURDEOS ROAD LEADING TO BEACHES AND TOURISM SPOTS, POLILLO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	53,074,937.29	Completed	February 26, 2024	September 12, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0005	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - INFANTA BYPASS ROAD, PACKAGE A, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	48,999,078.11	Completed	February 26, 2024	July 14, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0008	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - FAMY-REAL-INFANTA-DINAHICAN PORT RD - K0100 + 916 - K0101 + 097, K0103+000 - K0103 + 076	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	16,606,752.50	Completed	February 06, 2024	May 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MAUBAN BYPASS ROAD, QUEZON	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORAT (31336)	48,999,999.11	Completed	February 26, 2024	September 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0010	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO-TAYABAS-LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE J	MG SAMIDAN CONSTRUCTION (33234)	96,496,908.76	On-Going	February 19, 2024	January 30, 2025	91.23
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO-TAYABAS-LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE M	MG SAMIDAN CONSTRUCTION (33234)	96,486,128.42	Completed	March 04, 2024	November 17, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - ARCO BR. (B02749LZ) ALONG LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN PORT RD	VFL BUILDERS (43435)	2,940,000.00	Completed	February 06, 2024	March 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0013	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - PINAGKAHULUGAN BR. (B02436LZ) ALONG FAMY-REAL-INFANTA-DINAHICAN PORT RD	C. VILLASEÑOR JR. CONSTRUCTION (42719)	4,899,997.61	Completed	February 06, 2024	April 07, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0014	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - TONGOHIN BR. (B02438LZ) ALONG FAMY-REAL-INFANTA-DINAHICAN PORT RD	VFL BUILDERS (43435)	5,879,974.18	Completed	February 06, 2024	April 18, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DK0015	CSSP - CONST./ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - JCT MSR CALUMPANG - TAYABAS ROAD LEADING TO MINOR BASILICA OF ST. MICHAEL DE ARCHANGEL, AND KAMAY NI HESUS, TAYABAS, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	53,073,193.00	Completed	February 26, 2024	November 30, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0016	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO-TAYABAS-LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE N	MG SAMIDAN CONSTRUCTION (33234)	96,499,554.23	On-Going	February 19, 2024	November 03, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0017	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO-TAYABAS-LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE K	MG SAMIDAN CONSTRUCTION (33234)	96,482,166.21	On-Going	February 19, 2024	January 28, 2025	90.31
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0018	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - LUBAYAT BR. (B03412LZ) ALONG MAUBAN-TIGNOAN RD	JEMAK CONSTRUCTION & SUPPLY (32056) / N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	14,699,085.67	Completed	February 26, 2024	June 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0022	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - MAUBAN - TIGNOAN RD - K0159+(-610) - K0159+(-533)	W.J. CONSTRUCTION OPC (FORMERLY: W.J. CONSTRUCTION) (19497)	14,699,448.50	On-Going	February 06, 2024	January 19, 2025	77.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0023	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS-LUCENA-TAYABAS-LUCBAN -SAMPALOC-MAUBAN PORT RD-K0144+240 - K0144+630	W.J. CONSTRUCTION OPC (FORMERLY: W.J. CONSTRUCTION) (19497)	9,797,040.73	Completed	June 06, 2024	October 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0024	CSSP- SIPAG - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AT BARANGAYS BUCAO, SABANG, KALUBAKIS, AND BISLIAN, POLILLO, QUEZON	JUNTEREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (21357)	24,498,222.25	Completed	February 19, 2024	June 21, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0025	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT LUCBAN - LUISIANA RD - K0129+(-308) + K0129+(-098)	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	9,799,943.51	Completed	February 19, 2024	June 21, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0026	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - TAYABAS - MAINIT-MAUBAN RD - K0163+544 - K0163+650	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	4,975,458.43	Completed	June 06, 2024	July 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DK0028	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF AGOS RIS WATER MANAGEMENT FLOOD CONTROL PROJECT OF AGOS RIVER, GEN. NAKAR, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	51,467,062.50	Completed	February 19, 2024	September 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - JCT DAANG MAHARLIKA - TAYABAS DIVERSION ROAD AND QUEZON ECO-TOURISM ROAD EXTENSION, (PACKAGE A), QUEZON	F.F. ROSALES GENERAL CONTRACTOR (8814)	72,374,530.43	Completed	February 19, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0031	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - FAMY - REAL - INFANTA - DINAHICAN PORT RD - K0115+130 - K0115+180	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	17,639,723.31	Completed	February 06, 2024	June 17, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0033	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO - TAYABAS - LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE O	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	96,499,869.00	On-Going	April 08, 2024	February 05, 2025	65.04
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0034	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAGBILAO - TAYABAS - LUCBAN DIVERSION RD, QUEZON (TAYABAS SIDE) - PACKAGE L	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	96,492,842.24	On-Going	April 08, 2024	May 08, 2025	72.08
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - ABIWIN BR. (B02439LZ) ALONG FAMY-REAL-INFANTA-DINAHICAN PORT RD	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	4,899,762.32	Completed	February 26, 2024	April 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0036	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - CAWAYAN BR. (B02435LZ) ALONG FAMY-REAL-INFANTA-DINAHICAN PORT RD	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	5,880,000.00	Completed	February 26, 2024	May 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0037	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - ITALAN BR. (B02450LZ) ALONG TAYABAS-MAINIT-MAUBAN RD	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	8,819,874.05	Completed	February 26, 2024	June 04, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0038	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS JCT MSR OLD ZIGZAG ROAD K0153+(-028)-K0153+000, K0153+050-K0153+240, K0154+250-K0154+340, K0154+465-K0154+555, K0154+6	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	11,350,287.90	Completed	August 30, 2024	November 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0039	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM CONST OF BYPASS AND DIVERSION ROADPAGBILAO TAYABAS LUCBAN DIVERSION ROAD (LUCBAN SECTION) PACKAGE A, QUEZON, LUCBAN, QUEZON	W.J. CONSTRUCTION OPC (FORMERLY: W.J. CONSTRUCTION) (19497)	72,373,522.66	On-Going	April 02, 2024	March 12, 2025	52.75
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0041	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS MARIKINA-INFANTA ROAD, K0100+250-K0104+000, INFANTA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	146,999,465.02	Completed	April 02, 2024	July 26, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0042	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS -MARIKINA-INFANTA ROAD, K0118+972-10119+022, K0118+845-K0118+	WAWAO BUILDERS (46535) / MOG CONSTRUCTION INC. (56306)	72,374,758.76	Completed	April 02, 2024	January 08, 2025	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0043	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS - MAUBAN-TIGNOAN ROAD (BRGY. CAGSIAY III, MAUBAN SECTION), QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	57,899,998.21	Completed	April 08, 2024	October 14, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0044	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - MARIKINA-INFANTA RD - K0114 + 720 - K0114 + 980	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	19,599,529.56	Completed	April 08, 2024	September 12, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0045	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA-INFANTA RD K0096+490 - K0100+250	MG SAMIDAN CONSTRUCTION (33234)	144,749,523.73	Completed	April 23, 2024	August 16, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0046	CSSP - SPECIAL ROAD FUND - MVUC AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES ALONG LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN PORT RD (S01536LZ) K0131+045 - K0131+100 (L/S); K0131+740 - K0131+880; (L/S)...K0144+920 - K0144+980 (L/S)	MG SAMIDAN CONSTRUCTION (33234)	97,936,764.50	Completed	April 23, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0047	CSSP - SPECIAL ROAD FUND - MVUC AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES ALONG LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN PORT RD (S01555LZ) K0134+000 - K0134+155 (R/S) ... K0143+450 - K0143+480 (R/S)	MG SAMIDAN CONSTRUCTION (33234)	97,971,243.94	Completed	April 23, 2024	August 15, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0048	CSSP - SPECIAL ROAD FUND - MVUC AS PER R.A. 11239 - INTALLATION OF ROAD SAFETY DEVICES ALONG MARIKINA-INFANTA RD K0098+618 - K0098+710 (L/S) ... K0099+528 - K0099+866 (R/S)	MG SAMIDAN CONSTRUCTION (33234)	102,899,905.50	Completed	April 23, 2024	August 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0049	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN PORT RD - K0141 + 530 - K0144 + 000...K0148 + 677 - K0149 + 000	MG SAMIDAN CONSTRUCTION (33234)	144,747,438.74	Completed	April 23, 2024	December 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0050	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN PORT RD - K0144 + 000 - K0145 + 000, K0145 + 490 - K0148 + 677	MG SAMIDAN CONSTRUCTION (33234)	96,499,979.49	On-Going	April 23, 2024	December 05, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0051	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSETPRESERVATION PROGRAMPREVENTIVE MAINTENANCE-TERTIARY ROAD-MARIKINA-INFANTA ROAD K0109+425-K0113+500, INFANTA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	146,974,764.10	Completed	April 08, 2024	August 02, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0052	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS-LUCBAN BYPASS ROAD-K0125+(-064)-K0127+126, LUCBAN, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	125,421,635.23	Completed	April 08, 2024	October 28, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND MOTOR VEHICLE'S USERS CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES ALONG MARIKINA-INFANTA ROAD, K0111+772-K0111+899 (L/S) K0113+336-K0113+892(L/S) K0114+140-K0114+280 (L/S)	MG SAMIDAN CONSTRUCTION (33234)	102,894,281.46	Completed	April 08, 2024	July 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0054	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -TERTIARY ROAD- MARIKINA-INFANTA ROAD, K0113+500- K0117+227, INFANTA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	146,985,872.56	Completed	April 08, 2024	August 01, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0055	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -TERTIARY ROADS-MARIKINA-INFANTA ROAD-K0121+350- K0125+100, INFANTA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	146,995,031.16	Completed	April 08, 2024	August 01, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0056	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS LUCBAN-MAJAYJAY ROAD, K0123+570- K0124+080, LUCBAN, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	28,949,941.00	Completed	April 08, 2024	July 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0057	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -TERTIARY ROADS-LUCBAN-MAJAYJAY ROAD, K0124+080- K0124+600, LUCBAN, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	28,949,769.89	Completed	April 08, 2024	July 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0058	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS-LUCENA-TAYABAS-LUCBAN- SAMPALOC-MAUBAN PORT ROAD-K0153+332- K0156+276, MAUBAN, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,499,889.80	On-Going	April 08, 2024	November 20, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0059	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENACE - SECONDARY ROADS - MAUBAN-TIGNOAN ROAD-K0117+000- K0120+790, REAL, QUEZON	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	96,489,495.19	Completed	April 23, 2024	September 23, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0066	CSSP - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES ALONG LUCENA-TAYABAS-LUCBAN- SAMPALOC-MAUBAN PORT RD (S01555LZ) K0130+355 - K0130+550 (L/S)...K0134+000 - K0134+115 (L/S)	MG SAMIDAN CONSTRUCTION (33234)	97,993,548.58	Completed	April 23, 2024	September 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0069	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LUCENA-TAYABAS-LUCBAN-SAMPALOC-MAUBAN RD K0129 + 156 - K0130 + 740	MG SAMIDAN CONSTRUCTION (33234)	91,674,390.57	Completed	April 30, 2024	November 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0070	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - LUCBAN-MAJAYJAY RD K0124 + 600 - K0126 + 708	MG SAMIDAN CONSTRUCTION (33234)	91,673,335.60	Completed	April 30, 2024	November 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM IN MAUBAN, TAYABAS CITY, PAGBILAO, AND LUCBAN, QUEZON	JOMZKI CONSTRUCTION AND SUPPLY (32703)	2,894,743.18	Completed	April 30, 2024	September 11, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BOX CULVERT AT BRGY. PAMATDAN, POLILLO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	4,949,850.67	Completed	May 28, 2024	August 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0074	CONVERGENCE AND SPECIAL SUPPORTPROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP- MULTI-PURPOSE BUILDINGS/ FACILITIES TOSUPPORT SOCIAL SERVICES - CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (MPB)AT BRGY.ILAYANG ILASAN, TAYABAS CITY, QUEZON	KKT CONSTRUCTION AND SUPPLY (36852)	1,979,966.17	Completed	May 28, 2024	August 25, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0075	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LUCENA - TAYABAS - LUCBAN - SAMPALOC - MAUBAN PORT RD -K0149 + 326 - K0153 + 332, SAMPALOC, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,499,829.62	Completed	May 28, 2024	November 13, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TOSUPPORT SOCIAL SERVICES - CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (MPB)AT BRGY.IKIRIN, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	2,472,863.80	Completed	May 28, 2024	August 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0077	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP)- BIP - ACCESS ROADS AND/OR BRIDGES FROM THENATIONAL ROAD/S LEADING TO MAJOR/ STRATEGICPUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OFFPINAGLUBAYAN-CANICANIAN-PILION ROAD, POLILLO, QUEZON	JUNTEREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (21357)	19,799,820.91	Completed	May 28, 2024	September 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0078	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESSROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONST./CONCRETING OF PANUKULAN-POLILIO-BURDEOS ROAD, PANUKULAN, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	48,249,965.63	Completed	May 28, 2024	December 13, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0079	CONVERGENCE AND SPECIAL SUPPORTPROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)- BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TOSUPPORT SOCIAL SERVICES - CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (MPB)AT BRGY. AYAAS, TAYABAS CITY	ANDAMAN BUILDERS (56657)	2,474,129.45	Completed	May 28, 2024	October 04, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SEAWALL AT BRGY. SAN LORENZO, MAUBAN, QUEZON	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	14,846,579.63	Completed	June 03, 2024	November 23, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. RIZAL (BONGLIW), PANUKULAN, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	4,410,329.46	Completed	June 03, 2024	October 13, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION)OF MULTI-PURPOSE BUILDING (MPB) AT BRGY.ALUPAYE, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	1,979,192.74	Completed	June 03, 2024	August 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CALANTAS, TAYABAS CITY, QUEZON	ANDAMAN BUILDERS (56657)	1,979,640.07	Completed	June 03, 2024	August 11, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT IBABANG POLO, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	2,970,000.00	Completed	June 03, 2024	October 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT PSL, BRGY. ALILIW, LUCBAN, QUEZON	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORAT (31336)	2,969,100.73	Completed	June 03, 2024	October 12, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0087	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LANGUYIN-POBLACION ROAD, POLILLO, QUEZON	ANDAMAN BUILDERS (56657)	29,399,172.46	Completed	June 11, 2024	September 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. 10, LUCBAN, QUEZON	ANDAMAN BUILDERS (56657)	3,959,873.15	Completed	June 11, 2024	October 28, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0089	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT SITIO TAPOL, BRGY. PATNANUNGAN SUR, PATNANUNGAN, QUEZON	S.A.N.D CONSTRUCTION (52313)	2,450,150.90	Completed	June 11, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0090	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT JOMALIG NHS, BRGY. TALISOY (POBLACION), JOMALIG, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	5,939,872.43	Completed	June 11, 2024	November 07, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. TUDTURAN, INFANTA, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	3,959,988.17	Completed	June 26, 2024	November 22, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT SLSU INFANTA CAMPUS, INFANTA, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	2,968,807.24	Completed	June 11, 2024	September 08, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. TAMULAYA, POLILLO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	2,453,888.27	Completed	June 11, 2024	September 14, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. BALOBO, INFANTA, QUEZON	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	4,939,951.89	Completed	June 11, 2024	November 22, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0102	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS ... - CONSTRUCTION OF ROAD AT BARANGAY ALUYON - BARANGAY MABINI, BURDEOS, QUEZON	ANDAMAN BUILDERS (56657)	24,499,670.06	Completed	June 24, 2024	December 17, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AT BRGY. MAPAGONG, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	9,899,905.94	Completed	June 24, 2024	November 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. LUBAYAT, REAL, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	3,958,702.59	Completed	June 24, 2024	November 20, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BANTIGUE E/S, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	2,967,354.76	Completed	June 26, 2024	November 02, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0106	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SAMPALOC BYPASS ROAD, SAMPALOC, QUEZON	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	68,594,623.19	On-Going	June 26, 2024	March 18, 2025	55.39
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CANICANIAN, POLILLO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	3,920,056.63	Completed	June 26, 2024	November 05, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. GANGO, JOMALIG, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	1,939,723.51	Completed	June 26, 2024	September 29, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. MAASIN, TAYABAS CITY	JOMZKI CONSTRUCTION AND SUPPLY (32703)	1,980,000.00	Completed	June 26, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. BIGO, PAGBILAO, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	1,980,000.00	Completed	July 03, 2024	October 05, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. MATEUNA, TAYABAS CITY, QUEZON	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	3,941,141.54	Completed	July 03, 2024	October 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0112	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BALAYBALAY E/S, BRGY. BALAYBALAY, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	1,979,998.72	Completed	July 03, 2024	September 30, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. PAG-ITAN, PANUKULAN, QUEZON	S.A.N.D CONSTRUCTION (52313)	3,919,839.64	Completed	July 03, 2024	November 12, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CABUNGALUNAN, BURDEOS, QUEZON	S.A.N.D CONSTRUCTION (52313)	3,919,596.12	Completed	July 03, 2024	November 07, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. MAGSAYSAY, INFANTA, QUEZON	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	1,979,676.87	Completed	July 04, 2024	September 21, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. SABLANG, GENERAL NAKAR, QUEZON	ANDAMAN BUILDERS (56657)	1,964,576.15	Completed	July 04, 2024	October 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CANAWAY, GENERAL NAKAR, QUEZON	L.A. CLAMOR CONSTRUCTION CORP. (FORMERLY:L.A. CLAMOR CONSTRUCTION) (26413)	3,937,877.81	Completed	July 04, 2024	November 30, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SLSU TAYABAS CAMPUS, TAYABAS CITY, QUEZON	ANDAMAN BUILDERS (56657)	9,899,897.88	On-Going	July 04, 2024	March 13, 2025	66.63
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0120	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. PALASAN, BURDEOS, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	9,897,914.53	Completed	July 04, 2024	September 26, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MSR DIVERSION RD - (S05869LZ) CHAINAGE 0 - CHAINAGE 240	ANDAMAN BUILDERS (56657)	13,416,312.23	Completed	July 04, 2024	November 16, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY.AMOT, BURDEOS, QUEZON	S.A.N.D CONSTRUCTION (52313)	2,473,292.42	Completed	July 04, 2024	October 31, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0125	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION (COMPLETION) OF RIVER PROTECTION, CAMATIAN RIVER, SITIO KASTILYO, BRGY. PALOLA, LUCBAN, QUEZON	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORAT (31336)	2,968,421.97	Completed	July 10, 2024	October 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0126	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURES, BRGY. LIBJO, INFANTA, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	7,839,321.18	Completed	July 10, 2024	October 14, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SPILLWAY AT BRGY. LIBJO, INFANTA, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	7,919,902.07	Completed	July 10, 2024	November 17, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. BISLIAN, POLILLO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	2,940,000.00	Completed	July 24, 2024	October 21, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CABUGAO, BURDEOS, QUEZON	S.A.N.D CONSTRUCTION (52313)	3,920,043.77	Completed	July 24, 2024	December 01, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. TANAUAN, REAL, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	3,960,000.00	Completed	July 24, 2024	February 18, 2025	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. BALESIN, POLILLO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	3,431,112.47	Completed	July 24, 2024	November 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT MAUBAN SOUTH, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	1,916,934.55	Completed	July 24, 2024	October 21, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. SAN ISIDRO, TAYABAS CITY, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	1,926,540.00	Completed	July 24, 2024	November 07, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0134	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. UNGOS - BRGY. POBLACION 61, REAL, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	29,698,841.15	On-Going	July 29, 2024	March 05, 2025	84.71
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0135	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - MARIKINA - INFANTA RD - K0093+(-214) - K0093+(-155)...K0128+120 - K0128+150 (R/S)	JEMAK CONSTRUCTION & SUPPLY (32056)	19,595,462.16	Completed	July 31, 2024	December 28, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0136	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MAUBAN-TIGNOAN RD K0169 + 830 - K0170 + 840	MG SAMIDAN CONSTRUCTION (33234)	28,948,741.58	Completed	July 31, 2024	October 17, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0137	CSSP - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES ALONG NATIONAL ROADS ALONG MARIKINA - INFANTA RD K0117+175 - K0117+253 (R/S); K0117+202 - K0117+369 (L/S)...K0121+255 - K0121+329 (R/S)	MG SAMIDAN CONSTRUCTION (33234)	97,998,283.49	Completed	July 31, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0138	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MAUBAN - TIGNOAN RD - K0159+000-K0159+130, K0160+230-K0160+320, K0162+868-K0163+030	ANDAMAN BUILDERS (56657)	9,799,481.59	Completed	July 31, 2024	October 26, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0145	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - CONSTRUCTION OF MISSING LINK-MAUBAN-TIGNOAN ROAD IN BRGY. CAGSIAY III, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	9,799,648.28	Completed	July 31, 2024	October 16, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0146	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. PATNANUNGAN NORTE, PATNANUNGAN, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	4,943,557.73	Completed	July 31, 2024	October 01, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION)OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. SILANGAN,INFANTA, QUEZON	ZELAN CONSTRUCTION AND SUPPLY INC. (FORMERLY: ZELAN CONSTRUCTION AND SUPPLY) (36057)	1,979,270.30	Completed	July 31, 2024	October 28, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. BATAAN, SAMPALOC, QUEZON	ANDAMAN BUILDERS (56657)	1,920,560.89	Completed	July 31, 2024	October 18, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. LUMUTAN, GENERAL NAKAR, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	3,463,928.82	On-Going	July 31, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0150	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION (COMPLETION) OF ROAD, SITIO DON SIMON, BRGY. KALYAAT, LUCBAN, QUEZON	ANDAMAN BUILDERS (56657)	1,979,645.46	Completed	July 31, 2024	September 10, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0151	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. MATANGKAP, PANUKULAN, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	1,970,050.84	Completed	July 31, 2024	October 26, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BRGY. SAN MARCELINO, GENERAL NAKAR, QUEZON	ANDAMAN BUILDERS (56657)	6,929,856.83	Completed	August 30, 2024	March 12, 2025	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0153	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT LLAVAC H/S, REAL, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	1,979,096.80	Completed	August 30, 2024	November 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT SWA E/S, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	2,474,510.77	Completed	August 30, 2024	December 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. ANOLING, GENERAL NAKAR, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	2,969,712.34	Completed	August 30, 2024	January 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0157	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. CAGSIAY 2, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	4,949,625.52	Completed	August 30, 2024	December 27, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0158	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. LIBJO, PANUKULAN, QUEZON	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES (34706)	1,940,516.69	Completed	August 30, 2024	November 22, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (WAREHOUSE), LUCBAN, QUEZON	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORAT (31336)	29,699,977.32	On-Going	August 30, 2024	March 17, 2025	49.68
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION/OPENING OF ROAD, MACNIT - LANGUYIN, POLILLO,	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	49,499,226.16	On-Going	August 30, 2024	May 25, 2025	82.82
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), PAMBAYANG KOLEHIYO NG MAUBAN, MAUBAN, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	9,899,471.05	On-Going	August 30, 2024	January 26, 2025	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. 4, LUCBAN, QUEZON	KKT CONSTRUCTION AND SUPPLY (36852)	2,474,962.25	Completed	August 30, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. IBABANG ILASAN,TAYABAS CITY, QUEZON	KKT CONSTRUCTION AND SUPPLY (36852)	6,435,000.00	Completed	September 18, 2024	March 07, 2025	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0165	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. REMEDIOS 1, MAUBAN, QUEZON	ANDAMAN BUILDERS (56657)	2,474,750.35	Completed	September 18, 2024	December 16, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. SIL. PALELE, TAYABAS CITY, QUEZON	C. VILLASEÑOR JR. CONSTRUCTION (42719)	3,959,813.19	On-Going	September 18, 2024	December 23, 2024	90.99
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0167	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. LALO, TAYABAS CITY	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORAT (31336)	4,948,661.19	Completed	September 18, 2024	December 16, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0170	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MPB) AT BRGY. BAYONGON, SAMPALOC, QUEZON	ANDAMAN BUILDERS (56657)	1,979,717.43	Completed	September 18, 2024	December 06, 2024	100.00
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0171	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. KILOLORON, REAL, QUEZON	C.B. GARAY PHILWIDE BUILDERS (6004)	9,896,370.87	On-Going	September 18, 2024	March 28, 2025	80.75



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF LUCBAN RICE WAREHOUSE BUILDING, BRGY. KULAPI, LUCBAN, QUEZON	ANDAMAN BUILDERS (56657)	29,699,676.38	On-Going	September 30, 2024	May 25, 2025	38.81
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0173	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. DAUNGAN, PAGBILAO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	33,656,440.08	On-Going	October 08, 2024	March 05, 2025	14.99
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DK0175	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COLD STORAGE), BRGY. DINAHICAN, INFANTA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	24,249,996.14	On-Going	November 07, 2024	June 24, 2025	33.28
Quezon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DK0176	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - JCT MSR-OLD ZIGZAG RD - K0154 + 127 - K0154 + 177	ALPHATEC CHEMICAL CORPORATION (39938)	30,364,204.50	Completed	March 27, 2025	July 22, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY ANASTACIA, TIAONG, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	11,880,000.00	Completed	February 07, 2024	August 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY GIBANGA, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MALABANBAN SUR, CANDELARIA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, SITIO LUMBO, BARANGAY PUTOL, DOLORES, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY SAMPAGUITA, SAN ANTONIO, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,838,625.00	On-Going	February 07, 2024	June 05, 2024	92.54
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY GUISGUIS-SAN ROQUE, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0007	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, MSR OLD ROUTE-K0129+062-K0129+363	GROUND ERL BUILDERS INCORPORATED (52304)	25,028,220.00	Completed	February 13, 2024	June 26, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0008	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL (PACKAGE 1), LUCENA CITY, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	79,130,000.00	Completed	March 13, 2024	April 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0009	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL (PACKAGE 1), SARIAYA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	77,562,840.00	Completed	March 13, 2024	February 05, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0010	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON-BATANGAS RD-K0104+000-K0104+480	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	33,877,620.00	Completed	February 13, 2024	June 26, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MAGSAYSAY, SAN ANTONIO, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	On-Going	February 07, 2024	June 05, 2024	95.77
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, BARANGAY DEL VALLE, SAN ANTONIO, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, BARANGAY SAMPAGA, SAN ANTONIO, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES ALONG TIAONG BYPASS RD-K0095+000, LUMINGON, TIAONG, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	940,000.00	Completed	February 13, 2024	March 13, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0015	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL (PACKAGE 2), LUCENA CITY, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	March 13, 2024	February 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0016	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF IYAM RIVER FLOOD CONTROL (PACKAGE 2), LUCENA CITY	RAPID FOREMOST CONST. CO. (32618)	79,130,000.00	Completed	March 13, 2024	October 18, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0017	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF IYAM RIVER FLOOD CONTROL (PACKAGE 3), LUCENA CITY	WYDERWAYS BUILDERS AND SUPPLIES (42721)	79,130,000.00	On-Going	March 13, 2024	May 06, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0018	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, GUISGUIS BR. (B02947LZ) ALONG LUTUCAN-GUISGUIS PORT RD.	JELCON-CONSTRUCTION AND TRADING CORPORATION (51113)	1,000,000.00	Completed	February 13, 2024	April 13, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY CONCEPCION 1, SARIAYA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY ILAYANG TALIM, LUCENA CITY, QUEZON PRO	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	On-Going	April 17, 2024	November 12, 2024	68.87
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY PAHINGA NORTE, CANDELARIA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	29,700,000.00	On-Going	April 17, 2024	October 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0022	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, TIAONG BYPASS RD-K0094+136-K0094+360	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	19,676,440.00	Completed	February 13, 2024	June 26, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BUENAVISTA WEST, CANDELARIA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, IMMACULADA CONCEPCION, BARANGAY ISABANG, LUCENA	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0025	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF MISSING LINKS/NEW ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD, CONSTRUCTION OF CALLEJON BRIDGE, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	52,824,100.00	On-Going	April 17, 2024	April 01, 2025	38.38
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BULAKIN, TIAONG, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	April 17, 2024	November 03, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY MANGGALANG TULO-TULO, SARIAYA, QUEZON PROVINCE	JAICA CONST. CORP (44541)	7,425,000.00	Completed	April 17, 2024	November 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY MAYABOBO, CANDELARIA, QUEZON PROVI	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,427,480.00	Completed	April 17, 2024	August 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, GOVERNMENT COMPLEX, BARANGAY BULAKIN II, DOLORES, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II, BARANGAY MALIGAYA, DOLORES, QUEZON	JAICA CONST. CORP (44541)	4,900,392.06	On-Going	February 08, 2024	June 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE, BARANGAY TAMISIAN, TIAONG, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	On-Going	April 17, 2024	December 12, 2024	13.25
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY STA. CATALINA SUR, CANDELARIA, QUE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	April 17, 2024	August 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, CLARO M RECTO CENTRAL SCHOOL, POBLACION 1, TIAONG, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	7,425,000.00	Completed	February 08, 2024	November 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY GULANG-GULANG, LUCENA CITY, QUEZON PROV	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	9,900,000.00	Completed	April 17, 2024	October 13, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY MANGGALANG BANTILAN, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	7,350,869.71	On-Going	February 08, 2024	September 04, 2024	84.63
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY CONCEPCION PINAGBAKURAN, SARIAYA, Q	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	9,657,450.00	On-Going	April 17, 2024	September 08, 2025	96.37
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY LALIG, TIAONG, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	2,475,000.00	Completed	April 17, 2024	August 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY MANGGALANG 1, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	7,425,000.00	Completed	February 08, 2024	September 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD CONTROL (RIPRAP), KMNAI, BARANGAY KANLURANG MAYAO, LUCENA CITY, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	February 13, 2024	July 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BUKAL, TIAONG, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	11,880,000.00	Completed	February 08, 2024	August 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MANGGALANG KILING, SARIAYA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MASALUKOT IV, CANDELARIA, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,950,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES, CONSTRUCTION OF ROAD, BARANGAY PILI, SARIAYA, QUEZON PROVINCE	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	April 17, 2024	August 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY CONCEPCION PALASAN, SARIAYA, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	April 17, 2024	August 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0045	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 12), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	On-Going	April 17, 2024	June 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0046	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 13), QUEZON	JAICA CONST. CORP (44541)	96,500,000.00	On-Going	April 17, 2024	June 10, 2025	99.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0047	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF MISSING LINKS/NEW ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD, CONSTRUCTION OF CABAY BRIDGE, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	67,550,000.00	On-Going	April 18, 2024	April 12, 2025	30.26
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DJ0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN), QUEZON-ECO-TOURISM-COTTA-DALAHICAN-TALAO-TALAO-MAYAO ROAD, LUCENA CITY, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	19,600,000.00	On-Going	February 13, 2024	August 10, 2024	56.39
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0049	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF QUIAPO RIVER FLOOD CONTROL (PACKAGE 1), CANDELARIA, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	96,500,000.00	Completed	March 13, 2024	February 05, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY CASTANAS, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	7,425,000.00	Completed	February 08, 2024	September 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUCENA WEST I ELEMENTARY SCHOOL, BARANGAY ILAYANG IYAM, LUCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	9,900,000.00	Completed	February 08, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY JANAGDONG 2, SARIAYA, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,950,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 4, SARIAYA, QUEZON PROVINCE	JAICA CONST. CORP (44541)	2,475,000.00	Completed	April 18, 2024	August 15, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- SPECIAL ROAD FUND-MOTOR VEHICLE USE'S CHARGE (MVUC) AS PER R.A. 11239, IMPROVEMENT OF INTERSECTION-CANDELARIA BY-PASS ROAD (S06103LZ) - K0107+714 AND PAHINGA-KINATIHAN ROAD	GROUND ERL BUILDERS INCORPORATED (52304)	9,800,000.00	Completed	February 13, 2024	September 09, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY BIGNAY 1, SARIAYA, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	April 18, 2024	August 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HEALTH CENTER), BARANGAY PAHINGA NORTE, CANDELARIA, QU	JAICA CONST. CORP (44541)	2,475,000.00	On-Going	April 18, 2024	August 15, 2024	99.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY CONCEPCION BANAHAW, SARIAYA, QUEZO	JAICA CONST. CORP (44541)	2,450,266.83	Completed	April 18, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ILAYANG TALIM, LUCENA CITY, QUEZON PROVINCE	JAICA CONST. CORP (44541)	2,475,000.00	Completed	April 18, 2024	August 15, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), VILLA CONSUELO SUBD, BARANGAY IBABANG DUPAY	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	April 18, 2024	July 31, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0060	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE - PRIMARY ROADS, MSR DIVERSION RD-K0128+279 - K0129+008, K0130+274-K0130+540	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	144,750,000.00	On-Going	March 13, 2024	December 10, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES, CONSTRUCTION OF DRAINAGE SYSTEM, PUROK ANAK BAGONG SINAG, BARANGAY COTTA, LUCENA CITY, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	March 13, 2024	August 09, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0062	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES, LACAWAN BR. (B02937LZ) ALONG MSR DIVERSION RD	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	111,402,253.75	On-Going	April 18, 2024	April 12, 2025	41.83
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD SAFETY DEVICES (ROAD ROLLER BARRIERS) ALONG PAGBILAO - DALAHICAN PORT ROAD - K0140+600-K0141+400 (INTERMITTENT SECTION)	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	April 18, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0064	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM -ROAD WIDENING - TERTIARY ROADS, SN JUAN-CANDELARIA JCT- CANDELARIA-BOLBOC RD-K0147+631-K0147+903	WYDERWAYS BUILDERS AND SUPPLIES (42721)	19,600,000.00	On-Going	April 18, 2024	January 12, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LALIG, TIAONG, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,425,000.00	Completed	March 25, 2024	October 20, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY, SAN AGUSTIN, TIAONG, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,425,000.00	Completed	April 24, 2024	November 19, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0067	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-SECONDARY ROADS, CANDELARIA BYPASS RD-K0106+707.5 - K0106+834, K0106+882-K0106+935	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	16,366,000.00	On-Going	April 19, 2024	September 15, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0068	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS, MSR JCT TIAONG-DOLORES RD-K0096+081 - K0096+516	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	24,268,720.00	On-Going	April 24, 2024	November 19, 2024	97.70
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0069	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS, LUTUCAN-GUISGUIS PORT RD-K0116+043 - K0116+421	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	19,600,000.00	On-Going	April 19, 2024	October 15, 2024	94.66
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS /FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. DAGATAN, DOLORES, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	7,425,000.00	Completed	March 25, 2024	October 20, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0071	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING- TERTIARY ROADS, SN PABLO BDRY-DOLORES-PINAGDANLAYAN RD-K0099+175-K0099+486	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	17,247,984.03	Completed	April 24, 2024	December 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MALABANBAN NORTE, CANDELARIA, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,276,143.37	On-Going	March 25, 2024	October 20, 2024	98.16
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II (FARMERS ASSOCIATION), BARANGAY TALAAN PANTOC, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	March 27, 2024	July 24, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0074	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, LUCENA-DALAHICAN PORT RD-K0135+297-K0135+920	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	48,250,000.00	On-Going	April 24, 2024	September 05, 2024	98.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY ARAWAN, SAN ANTONIO, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	4,950,000.00	Completed	April 02, 2024	October 28, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, IMPROVEMENT OF INTERSECTION-MSR DIVERSION ROAD (S01994LZ)-K0134+291 AND MSR OLD ROUTE (S01996LZ), LUCENA CITY	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	9,408,750.00	On-Going	April 02, 2024	December 26, 2025	44.12
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 4 MILLENGER, BARANGAY MANGILAG SUR, CANDELARIA, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	7,425,000.00	On-Going	April 02, 2024	October 28, 2024	95.96
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY ARAWAN, SAN ANTONIO, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	April 02, 2024	July 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY BIGNAY 1, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	Completed	April 02, 2024	July 30, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAMPALOC 1, SARIAYA, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	April 24, 2024	August 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0083	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, SARIAYA BYPASS ROAD - K0123+467-K0124+717	JAICA CONST. CORP (44541)	96,500,000.00	Completed	April 19, 2024	December 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0085	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, SARIAYA BYPASS ROAD-K0121+722-K0122+052, K0122+173-K0122+655, K0123+029-K0123+467	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	96,500,000.00	Completed	April 19, 2024	December 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0086	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, PAGBILAO-DALAHICAN PORT RD - K0138+865-K0141+365	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 19, 2024	December 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0087	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, PAGBILAO-DALAHICAN PORT RD-K0137+ (-)700-K0137+(-)503, K0137+(-)438-K0138+865	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 19, 2024	December 14, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAGSAYSAY, SAN ANTONIO, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	2,475,000.00	Completed	April 02, 2024	July 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0089	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF LAGNAS RIS WATER MANAGEMENT FLOOD CONTROL PROJECT OF LAGNAS RIVER, TIAONG, QUEZ	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	19,139,400.00	On-Going	April 24, 2024	November 19, 2024	76.41
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. TAGBAKIN TO BR	JCO CONSTRUCTION AND SUPPLY (32576)	24,125,000.00	On-Going	April 24, 2024	November 19, 2024	92.37
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HEALTH CENTER), BARANGAY CALLEJON, SAN ANTONIO, QUEZ	JAICA CONST. CORP (44541)	2,475,000.00	Completed	April 25, 2024	August 22, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. COTTA, LUCENA CITY	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	April 25, 2024	September 21, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. TAMISIAN, TIAONG, QUEZON	JAICA CONST. CORP (44541)	5,940,000.00	On-Going	April 25, 2024	September 21, 2024	95.05
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY PAHINGA SUR, CANDELARIA, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	4,950,000.00	Completed	April 25, 2024	September 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. BUKAL, TIAONG, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	5,800,410.00	On-Going	April 25, 2024	September 21, 2024	80.98
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. KINATIHAN 2, CANDELARIA, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	5,821,292.40	On-Going	April 25, 2024	September 21, 2024	98.50
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. SAN ANDRES, CANDELARIA, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	5,940,000.00	On-Going	April 25, 2024	September 21, 2024	96.93
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY LUTUCAN MALABAG, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	4,950,000.00	On-Going	April 25, 2024	October 21, 2024	80.85
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF WATER SUPPLY SYSTEM, SITIO PAJO, BARANGAY SALINAS, LUCENA, QUEZON	JAICA CONST. CORP (44541)	4,900,589.19	Completed	April 25, 2024	August 22, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0100	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, SARIAYA BYPASS ROAD-K0118+(-)110 - K0119+140	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 24, 2024	December 19, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0101	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, SARIAYA BYPASS ROAD-K0119+140 - K0119+367, K0119+449-K0120+472	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 24, 2024	December 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0102	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, SARIAYA BYPASS ROAD-K0120+472 - K0121+722	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	96,499,382.57	Completed	April 24, 2024	December 19, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), QUEZON AGRICULTURAL RESEARCH AND EXPERIMENTAL STATION, BAR	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	6,789,279.17	On-Going	April 29, 2024	December 24, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. CORAZON, SAN ANTONIO, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	4,950,000.00	Completed	April 29, 2024	September 25, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. IBABANG TALIM, LUCENA CITY	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	On-Going	April 29, 2024	December 24, 2024	37.67
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. MASALUKOT I, CANDELARIA, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,846,050.00	On-Going	April 29, 2024	September 25, 2024	88.92
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, PUROK BAGONG BUHAY, BRGY. IBABANG TALIM, LUCE	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	On-Going	April 25, 2024	September 21, 2024	91.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD NETWORK, SLSU LUCENA CAMPUS, LUCENA, QUEZON	WYDERWAYS BUILDERS AND SUPPLIES (42721)	4,823,775.00	On-Going	April 29, 2024	September 25, 2024	85.10
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY STA. LUCIA, DOLORES, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	4,950,000.00	On-Going	April 29, 2024	December 24, 2024	86.97
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0110	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF IYAM RIVER FLOOD CONTROL (PACKAGE 32), LUCENA CITY, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	96,500,000.00	On-Going	April 24, 2024	June 17, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0111	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF IYAM RIVER FLOOD CONTROL (PACKAGE 30), LUCENA CITY, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 24, 2024	March 19, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0112	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF IYAM RIVER FLOOD CONTROL (PACKAGE 31), LUCENA CITY, QUEZON	RAPID FOREMOST CONST. CO. (32618) / JAICA CONST. CORP (44541)	96,500,000.00	Completed	April 24, 2024	June 17, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0113	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 18), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	April 25, 2024	March 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0114	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 15), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 08, 2024	April 02, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0115	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 22), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	April 29, 2024	March 24, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0116	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 32), LUCENA CITY, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	April 24, 2024	March 19, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0117	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 33), LUCENA CITY, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	April 25, 2024	March 20, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0118	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 19), SARIAYA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	April 29, 2024	March 24, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0119	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 13), SARIAYA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	April 29, 2024	March 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0120	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0147+(-1017)-K0147+(-089), K0147+(-017)-K0147+120	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	April 25, 2024	November 20, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CABATANG, DOLORES, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	7,425,000.00	Completed	May 08, 2024	December 03, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0122	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 19), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 08, 2024	April 02, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BULAKIN II, DOLORES, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	Completed	May 08, 2024	November 03, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0124	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 21), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	On-Going	May 08, 2024	April 02, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0125	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 16), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0126	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 17), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0127	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 34), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0128	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 35), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0129	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 38), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0130	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 20), LUCENA CITY, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 08, 2024	April 02, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0131	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 36), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 08, 2024	April 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0132	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 37), LUCENA CITY, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 08, 2024	April 02, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-PUBLIC WATER SUPPLY SYSTEM, INSTALLATION AND SUPPLY OF WATER LINE (LEVEL II), BRGY. MANGILAG SUR, CANDELARIA, QUEZON	LASENT CONSTRUCTION AND SUPPLY (46592)	1,980,000.00	Completed	May 10, 2024	August 07, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0134	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 14), SARIAYA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0135	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 16), SARIAYA, QUEZON	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0136	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 17), SARIAYA, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0137	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF DUMACAA RIVER FLOOD CONTROL STRUCTURE (PACKAGE 39), LUCENA CITY, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0138	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, GOVERNMENT COMPLEX, BARANGAY BULAKIN II, DOLORES, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	9,900,000.00	Completed	May 10, 2024	December 05, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0139	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 20), SARIAYA, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0140	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 15), SARIAYA, QUEZON	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	96,500,000.00	Completed	May 10, 2024	April 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0141	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 21), SARIAYA, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	On-Going	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0142	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MORONG RIVER FLOOD CONTROL STRUCTURE (PACKAGE 18), SARIAYA, QUEZON	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,500,000.00	Completed	May 13, 2024	April 07, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0143	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE- SECONDARY ROADS, QUEZON ECO-TOURISM- SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 24), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,499,986.17	Completed	May 27, 2024	January 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0144	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 25), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	June 10, 2024	February 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0145	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 26), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	May 27, 2024	January 21, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0146	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM-SARIAYA-CANDELARIA-TIAONG-SAN ANTONIO ROAD (PACKAGE 27), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	On-Going	May 27, 2024	January 21, 2025	99.24
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF DRAINAGE SYSTEM, PUROK MUTYA, BARANGAY COTTA, LUCENA CITY, QUEZON	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	Completed	May 27, 2024	December 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0148	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BANTILAN RIVER FLOOD CONTROL (PACKAGE 2), SARIAYA	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	144,750,000.00	Completed	May 27, 2024	May 21, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY AYUSAN 2, TIAONG, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,950,000.00	On-Going	May 27, 2024	January 21, 2025	8.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0150	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. IBABANG DUPAY, LUCENA CITY, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,950,000.00	On-Going	May 27, 2024	March 29, 2025	97.52
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0151	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTOR SYSTEM	M.G. VILLAMIN CONSTRUCTION (22521)	2,808,289.52	On-Going	June 19, 2024	September 06, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0152	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (REHABILITATION) OF MULTIPURPOSE BUILDING, BRGY. 7, LUCENA CITY, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,276,237.25	On-Going	June 19, 2024	January 14, 2025	98.85
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0153	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANTIPOLLO, SARIAYA, QUEZON	JAICA CONST. CORP (44541)	7,425,000.00	Completed	June 19, 2024	January 14, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. POBLACION 5, SARIAYA, QUEZON PROVINCE	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,826,250.00	On-Going	June 19, 2024	June 12, 2025	96.17
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0155	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. MARKETVIEW, LUCENA CITY	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	4,950,000.00	On-Going	June 19, 2024	February 13, 2025	82.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0158	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY, CABAY, TIAONG, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,425,000.00	Completed	July 10, 2024	February 04, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0159	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - OFF- CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, CANDELARIA BYPASS RD - K0105+(-757)-K0105+(-606)	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	7,643,991.36	On-Going	July 10, 2024	December 06, 2024	36.72
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DJ0160	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION (COMPLETION) OF 3 STOREY CAMP NAKAR STATION HOSPITAL BUILDING, SOUTHERN LUZON COMMAND, LUCENA CITY	WYDERWAYS BUILDERS AND SUPPLIES (42721)	75,656,000.00	On-Going	July 17, 2024	July 11, 2025	82.16
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KANLURANG MAYAO, LUCENA CITY, QUEZON PROVINCE	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,425,000.00	On-Going	July 17, 2024	February 11, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0162	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0159+002-K0159+882	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	July 17, 2024	March 13, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0163	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM-K0150+271-K0152+311	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	July 17, 2024	March 13, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0164	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0160+142-K0162+621	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	144,749,886.30	Completed	July 18, 2024	April 13, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0165	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0158+054-K0159+002	MG SAMIDAN CONSTRUCTION (33234)	91,665,092.24	On-Going	July 17, 2024	March 13, 2025	96.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BARANGAY PILI, SARIAYA, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	38,808,000.00	On-Going	July 17, 2024	August 10, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0167	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0148+231-K0150+271	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	July 18, 2024	March 14, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0168	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD-K0165+120-K0167+240	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	July 18, 2024	March 14, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, NIING ELEMENTARY SCHOOL, BRGY. NIING, SAN ANTONIO, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	4,950,000.00	On-Going	July 18, 2024	January 13, 2025	93.97
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0170	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, IYAM BR. (B02935LZ) ALONG MSR DIVERSION RD	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	24,125,000.00	Completed	July 18, 2024	January 23, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0171	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING (JEEPNEY TRANSPORT GROUP), BRGY. IBABANG DUPAY, LUCENA CITY, QU	JAICA CONST. CORP (44541)	2,475,000.00	Completed	July 18, 2024	November 04, 2024	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. SAN ISIDRO, MASALUKOT 3, MANGILAG NORTE, MASALUKOT 4, CANDELARIA, QU	JAICA CONST. CORP (44541)	4,950,000.00	Completed	July 18, 2024	February 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0173	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATIPUNSO, SAN ANTONIO, QUEZON	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	7,276,778.97	On-Going	August 05, 2024	March 02, 2025	93.55
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE AND APPROACHES, B	JAICA CONST. CORP (44541)	49,000,000.00	On-Going	July 18, 2024	August 11, 2025	79.37
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0184	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD- K0167+240 - K0168+645	JAICA CONST. CORP (44541)	96,500,000.00	Completed	August 05, 2024	April 01, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0185	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, QUEZON-BATANGAS RD - K0106 + 284 - K0107 + 489	AARCON BUILDERS (28336)	96,500,000.00	On-Going	August 13, 2024	March 10, 2025	91.98
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0186	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, QUEZON ECO-TOURISM RD - K0169 + 663 - K0170 + 796	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	On-Going	September 06, 2024	May 03, 2025	93.29
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0187	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, QUEZON ECO-TOURISM RD - K0152+311 - K0154+351	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	August 13, 2024	April 09, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0188	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LUSACAN, TIAONG, QUEZON PROVINCE	WYDERWAYS BUILDERS AND SUPPLIES (42721)	2,915,055.02	On-Going	September 25, 2024	January 22, 2025	63.26
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0192	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS, QUEZON ECO-TOURISM RD- K0168+645 - K0169+067, K0169+130 - K0169+663	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	On-Going	October 07, 2024	June 03, 2025	95.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0193	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION 3, TIAONG, QUEZON PROVINCE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	2,475,000.00	On-Going	October 11, 2024	February 07, 2025	67.13
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0194	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE, BARANGAY POBLACION 4 TO BARANGAY LALIG, TIAO	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	6,930,000.00	On-Going	October 11, 2024	February 07, 2025	98.16
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DJ0195	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT LAGNAS RIVER (LAGNAS B	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	96,500,000.00	Completed	October 11, 2024	September 05, 2025	100.00
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DJ0196	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE FACILITIES (COMMUNITY CENTER INCLUDING OTHER RELATED FACILITIES), PEREZ PARK, QU	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	48,514,950.84	On-Going	October 11, 2024	September 05, 2025	47.52
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DJ0197	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING-SECONDARY ROADS, QUEZON-BATANGAS RD-K0096+175 - K0097+620	I.A . BOSQUE CONSTRUCTION CORPORATION (12597)	56,733,698.01	On-Going	October 11, 2024	August 06, 2025	97.83
Quezon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DJ0204	LOCAL PROGRAM: NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE/FACILITIES, CONSTRUCTION OF LUCENA CITY GENERAL HOSPITAL, LUCENA CITY	WYDERWAYS BUILDERS AND SUPPLIES (42721)	9,569,700.37	On-Going	October 11, 2024	June 07, 2025	7.40
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0001	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - ABUYON-BUENAVISTA RD - K0263 + 580 - K0263 + 700SAN NARCISO, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	14,700,000.00	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0003	ASSET PRESERVATION - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - SN FRANCISCO - SN ANDRES - SN NARCISO ROAD - K0376+448 - K0376+568SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	19,472,360.00	Completed	September 05, 2024	March 03, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DM0004	ACCESS ROAD LEADING TO HINGUIWIN FALLS, BRGY. HINGUIWIN PADRE BURGOS, QUEZON	FREPA BUILDER AND CONSTRUCTION SUPPLY (32501) / TONWAY BUILDERS AND SUPPLY (52375)	19,300,000.00	Completed	February 14, 2024	August 15, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0005	ASSET PRESERVATION - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - MULANAY - SN FRANCISCO ROAD - K0277+400 - K0277+600MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	24,500,000.00	Completed	February 07, 2024	October 07, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KALILAYAN IBABAUNISAN, QUEZON	RGP BUILDERS (20680)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAWAYAN IISAN FRANCISCO, QUEZON	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,950,000.00	Completed	February 07, 2024	October 28, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CASTILLOMACALELON, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	February 07, 2024	August 18, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KINAGUNAN IBABA, AGDANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY WALAYPADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0011	ASSET PRESERVATION - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MULANAY-SN FRANCISCO RD - K0277+000 - K0278+000, MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	9,800,000.00	Completed	February 07, 2024	July 12, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0012	CONSTRUCTION OF MABATO - PANSOY ROAD, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477) / JEMAK CONSTRUCTION & SUPPLY (32056)	62,725,000.00	Completed	February 14, 2024	September 26, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0013	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT -SECONDARY ROADS - MULANAY - SN FRANCISCO RD - K0287+000 - K0287+780, MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	9,800,000.00	Completed	February 07, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0014	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - ABUYON - BUENAVISTA RD - K0266+320 - K0267+233, SAN NARCISO, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	February 07, 2024	June 15, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0015	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MSR JCT-LOPEZ- BUENAVISTA RD - K0238 + (-880) - K0238 + (-750), K0245 + 575 - K0245 + 713, K0247 + 245 - K0247 + 565, BUENAVISTA, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	9,800,000.00	Completed	February 07, 2024	July 25, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUWALHATI D. EDAÑO NATIONAL HIGH SCHOOL, BARANGAY NASALAAAN, SAN FRANCISCO, QUEZON	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TAGABAS ILAYA, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CAMFLORA, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY IBABANG WASAY, BUENAVISTA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ILAYANG PANAON, UNISAN, QUEZON	RGP BUILDERS (20680)	4,950,000.00	Completed	February 07, 2024	August 14, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0021	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT -SECONDARY ROADS - SN FRANCISCO - SN ANDRES - SN NARCISO RD -K0363+000 - K0363+700, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0022	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0274 + 095 - K0274 + 373, K0275 + (-630) - K0275 + (-408), MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	9,800,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MALAYA, GENERAL LUNA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN PABLO, BUENAVISTA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0025	CONSTRUCTION OF POBLACION - PINAGBAYANAN ROAD, MACALELON, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	48,250,000.00	Completed	June 05, 2024	December 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0026	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BOTANIOG BR. (B02966LZ) ALONG MULANAY-SN FRANCISCO RD, MULANAY, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	11,292,540.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0027	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - KANGUINSA BR. (B03258LZ) ALONG SN FRANCISCO-SN ANDRES-SN NARCISO RD, SAN FRANCISCO, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	14,700,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0028	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - MULANAY BR. (B02965LZ) ALONG MULANAY-SN FRANCISCO RD, MULANAY, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	14,700,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0029	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - NAGUILID BR. (B01666LZ) ALONG TALABA-SUMMIT-PANAON RD, UNISAN, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	11,289,600.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0030	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - TAGABAS BR. (B02538LZ) ALONG GUMACA-PITOGO-MULANAY-SN NARCISO RD, CATANAUAN, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	19,600,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0031	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - WALAY BR. (B02953LZ) ALONG P BURGOS-POTOTANIN JCT, PADRE BURGOS, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	15,111,600.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0032	BRIDGE PROGRAM - REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - AJOS BR. (B02542LZ) ALONG GUMACA-PITOGO-MULANAY-SN NARCISO RD, CATANAUAN, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	17,020,640.00	Completed	March 13, 2024	August 09, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0033	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - GUINHALINAN BR. (B01580LZ) ALONG ABUYON-BUENAVISTA RD, SAN NARCISO, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	19,600,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0034	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - MARALAHAY BR. (B02545LZ) ALONG GUMACA-PITOGO-MULANAY-SN NARCISO RD, MULANAY, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	16,660,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0035	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - VIGO BR. (B03264LZ) ALONG SN FRANCISCO-SN ANDRES-SN NARCISO RD, SAN NARCISO, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	27,400,800.00	Completed	March 13, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0036	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - P BURGOS-POTOTANIN JCT - K0157+000 - K0157+578, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	10,468,360.00	Completed	February 07, 2024	May 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0037	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PIRIS RIVER, BUENAVISTA, PACKAGE 1, QUEZON, BUENAVISTA, QUEZON	BOMEL CONSTRUCTION (32878) / N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION (35410)	96,500,000.00	Completed	February 14, 2024	April 10, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0038	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - GUMACA-PITOGO- MULANAY-SN NARCISO RD - K0295 + 000 - K0295 + 560, SAN NARCISO, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	9,800,000.00	Completed	February 07, 2024	May 11, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0039	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BUSDAK BR. (B02974LZ) ALONG MULANAY - SN FRANCISCO RD, SAN FRANCISCO, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	7,766,500.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0040	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - DANIWDIW BR. (B02546LZ) ALONG GUMACA - PITOGO - MULANAY - SN NARCISO RD, MULANAY, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	19,453,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0041	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - TAINGON BR. (B02975LZ) ALONG MULANAY-SN FRANCISCO RD, SAN FRANCISCO, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	8,820,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0042	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - MALAYA BR. (B03364LZ) ALONG MSR JCT - LOPEZ-CATANAUAN RD, GENERAL LUNA, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	10,549,700.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0043	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - STA. MARIA DAO BR. (B03365LZ) ALONG MSR JCT - LOPEZ - CATANAUAN RD, CATANAUAN, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	11,074,000.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0044	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BANGAD BR. (B04498LZ) ALONG MULANAY - SN FRANCISCO RD, MULANAY, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	7,421,540.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0045	BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - PEREZ BR. (B02617LZ) ALONG MSR JCT - LOPEZ - BUENAVISTA - RD, BUENAVISTA, QUEZON	ALPHATEC CHEMICAL CORPORATION (39938)	17,738,000.00	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0046	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - SN FRANCISCO-SN ANDRES-SN NARCISO RD - K0312 + 807 - K0312 + 812, K0312 + 825 - K0313 + 550, SAN FRANCISCO, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	August 07, 2024	November 04, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0047	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS -MSR JCT - LOPEZ - BUENAVISTA RD - K0239+000 - K0239+500, K0243+025 - K0243+130, K0243+160 - K0243+927, BUENAVISTA, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	14,700,000.00	Completed	February 07, 2024	May 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0048	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - MSR JCT - LOPEZ - CATANAUAN RD - K0242+736 - K0242+759, K0242+833 - K0242+842, K0242+883 - K0242+915, K0243+122 - K0243+160	R.T.Y. CONSTRUCTION (10341)	15,680,000.00	Completed	August 07, 2024	April 11, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0049	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - MSR JCT - LOPEZ - BUENAVISTA RD K0238+785 - K0238+865, BUENAVISTA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	11,760,000.00	Completed	August 07, 2024	December 04, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0050	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MULANAY-SN FRANCISCO RD - K0310 + 900 - K0311 + 850, SAN FRANCISCO, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	14,700,000.00	Completed	February 07, 2024	December 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0051	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0219 + 105 - K0219 +120, PITOGO, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	3,195,780.00	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY OLONGTAO IBABA, MACALELON, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	On-Going	February 07, 2024	July 18, 2025	28.08
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY VILLA MAGSAYSAY, BUENAVISTA, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	4,950,000.00	Completed	February 07, 2024	September 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0055	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0215+(-514) - K0215+(-431), K0215+(-365) - K0215+(-314), K0229+000 - K0230+000, MACALELON AND PITOGO, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	15,163,540.00	Completed	February 07, 2024	August 28, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0056	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - SN FRANCISCO-SN ANDRES-SN NARCISO RD - K0365 + 190 - K0365 + 700, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0057	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CATANAUAN RIVER, CATANAUAN, QUEZON	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	96,500,000.00	Completed	February 14, 2024	January 25, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0058	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - MSR JCT-LOPEZ-CATANAUAN RD - K0250 + 650 - K0251 + 232, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	9,800,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CABULIHAN, PITOGO, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,950,000.00	Completed	February 07, 2024	October 03, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JOSE, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0061	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - P BURGOS-POTOTANIN JCT - K0170 + 010 - K0170 + 146, K0170 + 180 - K0170 + 533, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	9,800,000.00	Completed	February 07, 2024	June 25, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0062	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - UNISAN DIVERSION ROAD, PACKAGE 3, QUEZON, UNISAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	49,000,000.00	Completed	February 07, 2024	September 22, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0063	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE -SECONDARY ROADS - P BURGOS - POTOTANIN JCT - K0159+616 - K0160+160, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0064	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - CATANAUAN - BUENAVISTA RD - K0279+100 - K0279+900, BUENAVISTA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0065	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0212+480 - K0213+000, PITOGO, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	9,800,000.00	Completed	February 07, 2024	June 07, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SILDORA, AGDANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DUHAT, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0068	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - CATANAUAN - BUENAVISTA RD - K0267+200 - K0267+550, K0270+170 - K0270+534, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	9,800,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0069	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MSR JCT-LOPEZ-BUENAVISTA RD - K0239 + 750 - K0240 + 575, BUENAVISTA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,800,000.00	Completed	February 07, 2024	September 03, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0070	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0271 + 900 - K0272 + 826, MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	9,800,000.00	Completed	February 07, 2024	October 24, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0071	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - AGDANGAN BY-PASS ROAD, AGDANGAN, QUEZON	R.A. MENDIOLA CONSTRUCTION & DEVELOPER (33651)	53,075,000.00	Completed	February 14, 2024	August 11, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0072	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PADRE BURGOS BY-PASS ROAD, PACKAGE 3	R.A. MENDIOLA CONSTRUCTION & DEVELOPER (33651) / TONWAY BUILDERS AND SUPPLY (52375)	53,075,000.00	Completed	February 14, 2024	December 09, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0073	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS -MULANAY - SN FRANCISCO RD - K0276+(-027) - K0276+068, K0281+447 - K0282+000, MULANAY, QUEZON	J & R MENDENILLA CONSTRUCTION SUPPLY & GEN. MDSE. (33386)	8,780,800.00	Completed	February 07, 2024	May 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0074	INSTALLATION OF ROAD SAFETY DEVICES, ROAD SIGNS AND PAVEMENT MARKINGS ALONG SN FRANCISCO-SN ANDRES-SN NARCISO RD - K0312 + 812 - K0321 + 005, K0322 + (-955) - K0327 + 000, SAN FRANCISCO, QUEZON	QUEZON VICTORY LUMBER AND GENERAL CONTRACTOR (6631)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TAGBACAN SILANGAN, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	4,950,000.00	Completed	February 07, 2024	July 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0076	INSTALLATION OF ROAD SAFETY DEVICES, ROAD SIGNS AND PAVEMENT MARKINGS ALONG SN FRANCISCO -SN ANDRES- SN NARCISO RD - K0351+(-714)-K0353+000, K0359+000-K0368+000, K0385+000-K0401+000, SAN ANDRES, QUEZON	QUEZON VICTORY LUMBER AND GENERAL CONTRACTOR (6631)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0077	CONSTRUCTION OF SAN FRANCISCO - SAN ANDRES ROAD, BARANGAY MABUNGA, BARANGAY STO. NIÑO, SAN FRANCISCO, QUEZON, PACKAGE 1, SAN FRANCISCO, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477) / JEMAK CONSTRUCTION & SUPPLY (32056)	62,725,000.00	Completed	February 14, 2024	November 22, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BUSOKBUSOKAN RIVER, BARANGAY SAN VICENTE, SAN NARCISO, QUEZON, PACKAGE 1, SAN NARCISO, QUEZON	VFL BUILDERS (43435) / WAWAO BUILDERS (46535)	96,500,000.00	Completed	February 14, 2024	December 09, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0079	INSTALLATION OF ROAD SAFETY DEVICES, ROAD SIGNS AND PAVEMENT MARKINGS ALONG CATANAUAN-BUENAVISTA RD - K0265+000 - K0288+000, CATANAUAN, QUEZON	JELCON-CONSTRUCTION AND TRADING CORPORATION (51113)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0080	CONSTRUCTION OF FLOOD CONTROL, BARANGAY 1 AND BARANGAY 5, CATANAUAN, QUEZON	R.A. MENDIOLA CONSTRUCTION & DEVELOPER (33651)	101,729,335.00	On-Going	February 14, 2024	November 10, 2025	65.26
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0081	INSTALLATION OF ROAD SAFETY DEVICES, ROAD SIGNS AND PAVEMENT MARKINGS ALONG MSR JCT-LOPEZ-BUENAVISTA RD - K0238 + (-1055) - K0249 + 181, BUENAVISTA, QUEZON	QUEZON VICTORY LUMBER AND GENERAL CONTRACTOR (6631)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0082	INSTALLATION OF ROAD SAFETY DEVICES ALONG GUMACA-PITOGO-MULANAY-SN NARCISO RD - K0273 + 500 -K0274 + 000, BARANGAY AJOS, MULANAY, QUEZON	KKT CONSTRUCTION AND SUPPLY (36852)	862,400.00	Completed	February 07, 2024	April 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0083	INSTALLATION OF ROAD SAFETY DEVICES, ROAD SIGNS AND PAVEMENT MARKINGS ALONG P BURGOS -POTOTANIN JCT - K0188+000 - K0203+490, UNISAN, QUEZON	QUEZON VICTORY LUMBER AND GENERAL CONTRACTOR (6631)	14,700,000.00	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0084	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CATANAUAN DIVERSION ROAD, PACKAGE 5, QUEZON, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	34,300,000.00	Completed	February 07, 2024	September 28, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0085	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), SAN ANDRES, QUEZON	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / RA PAGLICAWAN BUILDERS (50451)	44,100,000.00	Completed	February 07, 2024	January 31, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PUGON, SAN FRANCISCO, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	4,950,000.00	Completed	February 07, 2024	August 17, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY DANLAGAN, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	6,930,000.00	Completed	February 07, 2024	October 28, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HUYON-HUYON, SAN FRANCISCO, QUEZON	JELCON-CONSTRUCTION AND TRADING CORPORATION (51113)	2,970,000.00	Completed	March 05, 2024	August 26, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0089	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT POBLACION WIDE AND BARANGAY SAN IGNACIO, GENERAL LUNA, QUEZON	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	72,375,000.00	On-Going	March 13, 2024	February 09, 2025	68.14
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0090	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT POBLACION WIDE, CATANAUAN, QUEZON	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	72,375,000.00	On-Going	March 13, 2024	April 06, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY POBLACION, SAN ANDRES, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	4,950,000.00	Completed	March 13, 2024	September 03, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0092	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BRGY. CABUYAO, PADRE BURGOS, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477) / LAICAN ENTERPRISES INC. (52263)	49,000,000.00	Completed	April 11, 2024	December 06, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CATULIN, BUENAVISTA, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 11, 2024	October 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUTANYOG, MULANAY, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	4,950,000.00	Completed	April 11, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ISIDRO, MULANAY, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	4,950,000.00	Completed	April 11, 2024	October 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ISIDRO ILAYA ES, GENERAL LUNA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	April 11, 2024	October 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. VILLA BATATAT, BUENAVISTA, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 11, 2024	October 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CAIGDAL, UNISAN, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	April 11, 2024	October 27, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TUBAS, UNISAN, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	April 11, 2024	October 27, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POCTOL ELEMENTARY SCHOOL, PITOGO, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	April 11, 2024	October 02, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0101	CONSTRUCTION OF ROAD, BARANGAY CAMANDIISON, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	9,900,000.00	Completed	April 29, 2024	August 26, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN VICENTE, MACALELON, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	April 29, 2024	October 20, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0103	CONSTRUCTION OF ROAD, BRGY. AJOS, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	4,950,000.00	Completed	April 29, 2024	September 29, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0104	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CATANAUAN - BUENAVISTA RD - K0262+(-481) - K0265+300, CATANAUAN, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	April 29, 2024	November 24, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0105	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY TALABA - SUMMIT -PANAON RD, UNISAN, QUEZON (PHASE 1), UNISAN, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	39,200,000.00	Completed	April 26, 2024	August 23, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0106	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY TALABA - SUMMIT -PANAON RD, UNISAN, QUEZON (PHASE 2), UNISAN, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	39,200,000.00	Completed	April 26, 2024	August 23, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0107	CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY POBLACION 4, MUNICIPALITY OF MULANAY, QUEZON, MULANAY, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 29, 2024	October 20, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAGUPAYE, MULANAY, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 29, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0109	CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY SABANG PINAMSAGAN, BUENAVISTA, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 29, 2024	October 20, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0110	CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY RIZAL, MUNICIPALITY OF PADRE BURGOS, QUEZON, PADRE BURGOS, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	April 29, 2024	January 18, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CABULIHAN, UNISAN, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	May 03, 2024	October 24, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0112	CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY MANGGAHAN, MUNICIPALITY OF PITOGO, QUEZON, PITOGO, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	May 09, 2024	April 10, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JUAN, SITIO KULISAN, SAN NARCISO, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	May 09, 2024	November 17, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0114	CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY ALMACEN, MUNICIPALITY OF UNISAN, QUEZON, UNISAN, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	May 03, 2024	December 10, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0115	CONSTRUCTION OF BARANGAY DOONGAN IBABA ROAD, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	14,850,000.00	Completed	May 09, 2024	November 15, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0116	CONSTRUCTION OF ROAD ALONG BRGY. SAN ROQUE, UNISAN, QUEZON TO BRGY. SAN ROQUE, PITOGO, QUEZON, UNISAN, QUEZON	LAICAN ENTERPRISES INC. (52263)	19,800,000.00	Completed	May 20, 2024	October 31, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0117	CONSTRUCTION OF SEAWALL AND BAYWALK, BRGY. F. DE JESUS, UNISAN, QUEZON	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	49,500,000.00	Completed	May 09, 2024	January 03, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0118	CONSTRUCTION OF CAWAYANIN ILAYA BRIDGE, BRGY. CAWAYANIN ILAYA, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	19,600,000.00	Completed	May 09, 2024	February 17, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0119	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY MSR JCT-LOPEZ-CATANAUAN RD - K0237 + (-744) - K0240 + 000, CATANAUAN, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	98,000,000.00	Completed	May 09, 2024	December 04, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0120	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY MSR JCT-LOPEZ-CATANAUAN ROAD - K0240 + 000 - K0243 + 700, CATANAUAN, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	29,400,000.00	Completed	May 09, 2024	September 05, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0121	CONSTRUCTION OF BARANGAY ROAD, SITIO KABASYARAN, BRGY. MANGERO, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	29,700,000.00	Completed	June 05, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0122	CONSTRUCTION OF ROAD, BRGY. PAGDADAMAYAN-BRGY. PUNTA, SAN NARCISO, QUEZON	R.V. LABORTE BUILDERS (20459)	29,700,000.00	Completed	May 09, 2024	January 06, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0125	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM, QUEZON III, LEGISLATIVE DISTRICT	KKT CONSTRUCTION AND SUPPLY (36852)	2,895,000.00	Completed	May 06, 2024	November 01, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MULIGUIN, UNISAN, QUEZON	RPS BUILDERS GENERAL CONTRACTOR CORP. (54125)	4,950,000.00	Completed	May 20, 2024	November 10, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BULAGSONG, CATANAUAN, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	May 20, 2024	November 10, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CAMBUGA, MULANAY, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	May 20, 2024	November 10, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TALISAY, SAN ANDRES, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	4,950,000.00	Completed	May 20, 2024	November 27, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0130	REHABILITATION OF DRAINAGE SYSTEM, PUBLIC MARKET, BRGY. MADULAO, CATANAUAN, QUEZON	LAICAN ENTERPRISES INC. (52263)	14,700,000.00	Completed	May 20, 2024	October 30, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0131	CONCRETING OF BARANGAY ROAD IN SITIOS KAPAKUAN, CENTRAL-II, CENTRAL-I, OMON, BRGY. SAN ISIDRO IBABA, GENERAL LUNA, QUEZON	LAICAN ENTERPRISES INC. (52263)	9,800,000.00	Completed	May 20, 2024	September 16, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0132	CONSTRUCTION OF ROAD, SITIO MATICOL, BRGY. PANSOY, SAN ANDRES QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	4,950,000.00	Completed	May 20, 2024	August 20, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0133	CONSTRUCTION OF BRIDGE, BARANGAY SAN IGNACIO ILAYA AND BARANGAY SAN NICOLAS, MUNICIPALITY OF GENERAL LUNA, QUEZON, GENERAL LUNA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	May 20, 2024	January 14, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PACABIT, CATANAUAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	4,950,000.00	Completed	June 05, 2024	November 26, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0135	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SABANG RIVER, BARANGAY SAN JOSE, GENERAL LUNA, QUEZON	WAWAO BUILDERS (46535)	77,200,000.00	Completed	June 05, 2024	April 18, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0136	CONSTRUCTION OF ROAD, BARANGAY MATANDANG SABANG KANLURAN, CATANAUAN, QUEZON	JSP CONSTRUCTION (12517)	4,950,000.00	Completed	June 05, 2024	September 16, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DM0137	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG HINGOSO RIVER, BARANGAY SAN JOSE, GENERAL LUNA, QUEZON	WAWAO BUILDERS (46535)	77,200,000.00	Completed	July 05, 2024	May 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0142	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUTANGUIAD, SAN FRANCISCO, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	July 04, 2024	December 25, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0143	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GODOFREDO M. TAN MEMORIAL SCHOOL OF ART HIGH SCHOOL, SAN NARCISO, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	June 20, 2024	December 11, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SAN FRANCISCO MUNICIPAL HOSPITAL), SAN FRANCISCO, QUEZON	R.A. MENDIOLA CONSTRUCTION & DEVELOPER (33651)	49,500,000.00	Completed	June 20, 2024	April 22, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DM0151	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - SN FRANCISCO-SN ANDRES-SN NARCISO RD - K0312+000 - K0312+812, K0312+825 - K0313+102, SAN FRANCISCO, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	14,700,000.00	Completed	August 15, 2024	December 12, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0152	CONSTRUCTION OF MULTI-PURPOSE FACILITY, LIWASANG ALFARO G. AGUIRE, MULANAY, QUEZON	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	19,082,706.11	On-Going	July 04, 2024	March 13, 2025	10.74
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0153	CONSTRUCTION OF LOCAL ACCESS ROAD IN SITIO CENTRAL TO SITIO BANGKILING TO SITIO MABUGA-BUGA, BRGY. DAYAP, AGDANGAN, QUEZON	LAICAN ENTERPRISES INC. (52263)	29,400,000.00	On-Going	July 04, 2024	November 23, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN ROQUE, PITOGO, QUEZON	JSP CONSTRUCTION (12517)	4,950,000.00	Completed	August 07, 2024	February 18, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0155	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), BARANGAY POCTOL, MUNICIPALITY OF PITOGO, QUEZON	R.T.Y. CONSTRUCTION (10341)	49,500,000.00	On-Going	July 17, 2024	March 04, 2026	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0156	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PACABIT, CATANAUAN, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	July 17, 2024	January 07, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0157	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ABUYON, SAN NARCISO, QUEZON	TONWAY BUILDERS AND SUPPLY (52375)	4,950,000.00	Completed	July 17, 2024	January 07, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0159	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY TALISAY, SAN ANDRES, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	9,900,000.00	Completed	July 17, 2024	March 22, 2025	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0160	CONSTRUCTION OF MULTI-PURPOSE FACILITIES, SAN ANDRES NATIONAL HIGH SCHOOL, BRGY. POBLACION, SAN ANDRES, QUEZON	DANIEL ADAD CONSTRUCTION AND HEAVY EQUIPMENT RENTAL (45178)	14,850,000.00	Completed	July 17, 2024	November 08, 2024	100.00
Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0163	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN IGNACIO IBABA, GENERAL LUNA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	August 15, 2024	February 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DM0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BONDOC PENINSULA DISTRICT HOSPITAL, CATANAUAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	49,500,000.00	Completed	August 15, 2024	April 08, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 12. ECOTOURISM ROAD LEADING TO MAGUIBUAY FALLS, TAGKAWAYAN, QUEZON	BOMEL CONSTRUCTION (32878)	4,791,144.73	Completed	March 12, 2024	June 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 13. GAPAS - DANLAGAN BATIS ECOTOURISM ROAD LEADING TO GAPAS CAVE AND DANLAGAN BATIS CA	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,825,514.83	Completed	March 12, 2024	June 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 4. ACCESS ROADS IN SUPPORT OF COCONUT P	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,800,000.00	Completed	February 14, 2024	September 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 15. LALAGUNA ECOTOURISM ROAD LEADING TO KAMPO PUSA, MARSHLAND, VERA SHRINE, CENTENNIAL	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,795,981.34	Completed	March 12, 2024	September 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 11. ECOTOURISM ROAD LEADING TO CANDALAPDAP BEACH AND LAUREL BEACH, TAGKAWAYAN, QUEZON	RUSLIN CONSTRUCTION (39689)	4,820,900.17	Completed	March 12, 2024	June 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 1. ACCESS ROAD LEADING TO BOSQUE CAVE, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,806,728.05	Completed	March 12, 2024	September 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 2. ACCESS ROAD LEADING TO INACLAGAN FALLS, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,811,655.17	Completed	March 12, 2024	September 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 5. ACCESS ROAD LEADING TO LIMBON LIMBON FALLS, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,795,912.75	Completed	March 12, 2024	September 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 6. ACCESS ROAD LEADING TO MAHINTA CAVE, TAGKAWAYAN, QUEZON	RUSLIN CONSTRUCTION (39689)	4,823,330.47	Completed	March 12, 2024	June 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 4. ACCESS ROAD LEADING TO LAMESANG BATO, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,801,856.15	Completed	March 12, 2024	June 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0011	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 10. DUNGAWAN CENTRAL - A. MABINI ECOTOURISM ROAD LEADING TO MABINI HIGHLANDS HIKING AN	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,900,000.00	Completed	March 12, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0012	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 6. CONSTRUCTION OF FLOOD CONTROL ALONG BOCBCOC CREEK, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	19,600,000.00	Completed	March 12, 2024	November 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0013	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 14. CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TALOLONG RIVER, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	34,300,000.00	On-Going	March 12, 2024	December 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0014	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 2. GUMACA BY-PASS ROAD, QUEZON	R.T.Y. CONSTRUCTION (10341)	57,900,000.00	Completed	March 12, 2024	January 05, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0015	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 1. CONSTRUCTION OF BREAKWATER, ALABAT, QUEZON	RAM BUILDERS (10549)	19,599,888.56	Completed	March 12, 2024	November 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0016	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 5. CONSTRUCTION OF BREAKWATER, TAGKAWAYAN, QUEZON	BOMEL CONSTRUCTION (32878)	24,498,421.97	Completed	March 12, 2024	December 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0017	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 7. CONSTRUCTION OF FLOOD CONTROL ALONG CAGLATE RIVER, ALABAT, QUEZON	RAM BUILDERS (10549)	4,837,404.35	Completed	March 12, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0018	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 9. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOONG RIVER, BARANGAYS VILLA VICTORIA AND BACONG, ALABAT, QUEZON	RAM BUILDERS (10549)	4,827,143.98	Completed	March 12, 2024	August 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 17. CONSTRUCTION OF SEAWALL IN BARANGAY POBLACION 6, QUEZON, QUEZON	RAM BUILDERS (10549)	9,800,000.00	Completed	March 12, 2024	September 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0020	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 13. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANGIRIN RIVER, PEREZ,	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,899,985.77	Completed	March 12, 2024	August 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0021	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 18. CONSTRUCTION OF SEAWALL IN BARANGAY VILLA MANZANO NORTE, PEREZ, QUEZO	RAM BUILDERS (10549)	4,826,371.91	Completed	March 12, 2024	August 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0022	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 8. CAMAGONG - VILLA NORTE ECO-TOURISM ROAD, BRGY. CAMAGONG, BRGY. VILLA JESUS WESTE & VILLA NORTE ALABAT, ALABAT ISLAND, QUEZON	RAM BUILDERS (10549)	4,827,498.10	Completed	March 12, 2024	June 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0023	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 18. SITIO CANUMAY-TUMIIS ECOTOURISM ROAD LEADING TO ALABAT ISLAND, BRGY. VILLA NORTE, ALABAT, QUEZON	RAM BUILDERS (10549)	4,821,774.71	Completed	March 12, 2024	June 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 2. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 4, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	1,942,346.54	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 35. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BEBITO, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,858,383.25	Completed	February 07, 2024	October 03, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 11. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAPALUHAN, CALAUAG, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,850,293.53	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 19. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAYAPA, TAGKAWAYAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	3,872,598.22	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 26. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SABANG UNO, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,924,690.21	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 33. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ATULAYAN, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,856,573.37	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0030	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 2. CONSTRUCTION OF BREAKWATER, ATIMONAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	19,579,679.37	Completed	March 12, 2024	November 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0031	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 4. CONSTRUCTION OF BREAKWATER, PEREZ, QUEZON	RAM BUILDERS (10549)	9,797,696.23	Completed	March 12, 2024	November 30, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0032	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 3. CONSTRUCTION OF BREAKWATER, BARANGAY INACLAGAN, GUMACA, QUEZON	R.T.Y. CONSTRUCTION (10341)	19,600,000.00	Completed	March 12, 2024	November 06, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0033	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS 1. CONSTRUCTION OF FLOOD CONTROL AND DRAINAG	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	9,800,000.00	Completed	March 13, 2024	September 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0034	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 3. LOPEZ BY-PASS, PACKAGE A, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	19,600,000.00	Completed	March 13, 2024	November 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0035	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 4. LOPEZ BY-PASS, PACKAGE B, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	14,700,000.00	Completed	March 13, 2024	January 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 36. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUKAL, TAGKAWAYAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,838,908.10	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 43. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ROMA, LOPEZ, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,857,970.84	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 45. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALINGTING, CALAUAG, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,850,451.12	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 47. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLAMONTE, LOPEZ, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,836,878.51	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 10. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CAMOHAGUIN, GUMACA, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,860,110.06	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 3. ACCESS ROAD LEADING TO KABAKAN FALLS, TAGKAWAYAN, QUEZON	BOMEL CONSTRUCTION (32878)	4,792,964.90	Completed	March 13, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 7. ACCESS ROAD LEADING TO PRISTINE BEACHES, TAGKAWAYAN, QUEZON	BOMEL CONSTRUCTION (32878)	4,794,032.32	Completed	February 14, 2024	May 13, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 9. CONCEPCION - ILAYA ECO-TOURISM ROAD, PLARIDEL, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,900,000.00	Completed	March 13, 2024	June 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0044	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 1. CONSTRUCTION OF ALIJI - MAHINTA BRIDGE AND APPROACHES, TAGKAWAYAN, QUEZON, PHASE III	BOMEL CONSTRUCTION (32878)	9,797,582.78	Completed	February 14, 2024	November 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0045	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 2. CONSTRUCTION OF ALIJI BRIDGE AND APPROACHES, TAGKAWAYAN, QUEZON, PHASE III	BOMEL CONSTRUCTION (32878)	9,800,000.00	Completed	February 14, 2024	September 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0046	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINKS/ NEW ROADS 5. QUEZON - ALABAT - PEREZ CIRCUMFERENTIAL ROAD, PACKAGE A, QUEZON	RAM BUILDERS (10549)	48,999,455.34	Completed	March 13, 2024	October 30, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANTULINAO ELEMENTARY SCHOOL, BARANGAY BANTULINAO CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	3,390,632.99	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 5. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ARBISMEN, GUINAYANGAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	1,947,169.90	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 6. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BACONG, ALABAT, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	1,940,237.87	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 13. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DUNGAWAN PAALYUNAN, GUINAYANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,912,162.36	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 25. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ROSARIO, LOPEZ, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	3,875,849.85	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 37. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ERMITA, GUINAYANGAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,847,659.26	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 39. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HIMBUBULO WESTE, GUINAYANGAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,835,580.97	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0054	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 5. PLARIDEL BY-PASS, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	49,000,000.00	Completed	March 13, 2024	November 03, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0055	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINKS/ NEW ROADS 1. CALAUAG-GUINAYANGAN-BUENAVISTA-LOPEZ ROAD, PACKAGE A, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	49,000,000.00	Completed	March 13, 2024	December 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0056	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINKS/ NEW ROADS 2. CALAUAG-GUINAYANGAN-BUENAVISTA-LOPEZ ROAD, PACKAGE B, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	49,000,000.00	Completed	March 13, 2024	February 05, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0057	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES 1. BAYOD BR. (B03109LZ) ALONG TALABA-SUMMIT-PANAON RD	JEMAK CONSTRUCTION & SUPPLY (32056)	5,243,000.00	Completed	February 07, 2024	August 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 3. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ALDAVOC, TAGKAWAYAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,907,883.53	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 12. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CARIDAD, QUEZON, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,858,311.15	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 14. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ESPERANZA ILAYA, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,843,617.41	Completed	February 07, 2024	October 03, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 24. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL ILAYA, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	1,946,466.05	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 34. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALINARIN, GUINAYANGAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,845,464.62	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0063	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 38. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUITES, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,840,561.03	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0064	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 8. CONSTRUCTION OF FLOOD CONTROL AND DRAINAGE STRUCTURE ALONG PIPISIK RIV	ADAD ENGINEERING SERVICES & SUPPLY (25477)	67,550,000.00	Completed	March 13, 2024	January 06, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0065	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 11. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ILOSONG RIVER, PLARIDEL	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,800,000.00	Completed	March 13, 2024	September 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0066	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 15. CONSTRUCTION OF PROTECTION STRUCTURE ALONG FRENZA RIVER, GUINAYANGAN,	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,581,195.40	Completed	March 13, 2024	September 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0067	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 22. REHABILITATION OF DRAINAGE STRUCTURE ALONG BARANGAY POBLACION, TAGKAW	BOMEL CONSTRUCTION (32878)	14,696,028.72	Completed	March 13, 2024	January 10, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 6. ACCESS ROADS TO QUIRINO HIGHWAY IN S	BOMEL CONSTRUCTION (32878)	9,784,017.46	Completed	March 13, 2024	July 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 40. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAABOT, PEREZ, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,844,282.28	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 41. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAPULOT, TAGKAWAYAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,832,202.54	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 42. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PINAGTUBIGAN WESTE, PEREZ, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,836,341.49	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 48. CONSTRUCTION OF MULTI-PURPOSE BUILDING, CONCEPCION NATIONAL HIGH SCHOOL, BARANGAY CONCEPCION, PLARIDEL,	JEMAK CONSTRUCTION & SUPPLY (32056)	4,845,994.87	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0073	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES 2. COMETA BR. (B00034AB) ALONG QUEZON-ALABAT-PEREZ RD	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,317,068.27	Completed	February 07, 2024	August 04, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0074	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM, REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES 3. INTOY BR. (B00036AB) ALONG QUEZON-ALABAT-PEREZ RD	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,791,976.94	Completed	February 07, 2024	August 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 1. VILLA MANZANO NORTE - PAMBUHAN - MAINIT NORTE - RIZAL ECO-TOURISM ROAD LEADING TO M	RAM BUILDERS (10549)	4,831,794.04	Completed	March 13, 2024	June 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 5. CONSTRUCTION OF VILLA ESPINA BR	F.F. ROSALES GENERAL CONTRACTOR (8814)	9,799,795.82	Completed	February 14, 2024	December 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 3. CONSTRUCTION OF BARANGAY ILOSON	F.F. ROSALES GENERAL CONTRACTOR (8814)	9,799,517.53	Completed	February 14, 2024	September 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 4. CONSTRUCTION OF BARANGAY LAGAY	F.F. ROSALES GENERAL CONTRACTOR (8814)	9,800,000.00	Completed	February 14, 2024	September 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 1. INSTALLATION OF ROAD SIGNS ALONG QUIRINO H-WAY - K0251+(-511) - K0281+185	BOMEL CONSTRUCTION (32878)	29,399,658.00	Completed	March 13, 2024	August 22, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 15. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GUIHAY, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,847,875.27	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 16. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GUINOSAYAN, CALAUAG, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	3,386,549.74	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 18. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAINIT NORTE, PEREZ, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,919,319.13	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, 21. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PINAGTUBIGAN ESTE, PEREZ, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,905,210.36	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 22. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, TAGKAWAYAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,922,643.30	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 27. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SEGUIWAN, TAGKAWAYAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,901,772.24	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 30. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. NIÑO I, TAGKAWAYAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,901,743.66	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 31. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TABASON, TAGKAWAYAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	2,910,593.98	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 16. PINAGSAKAYAN-KINAMALIGAN-ATULAYAN-LAGAY-KUNALUM-VILLA MAGSINO-STO. ANGEL ROAD LEAD	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	49,000,000.00	Completed	March 13, 2024	October 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 17. POBLACION TO SABANG ECO-TOURISM ROAD LEADING TO NANAY EMMA'S BEACH, SASOT BEACH, A	RAM BUILDERS (10549)	4,831,601.65	Completed	March 13, 2024	June 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 20. VIÑAS-TINIGUIBAN-MALIGAYA ROAD LEADING TO BAPORBAPORAN BEACH, CALAUAG, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	4,789,163.34	Completed	March 13, 2024	June 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 21. VIÑAS-TINIGUIBAN-TAMIS-SINAG-DAPDAP ROAD LEADING TO SAMPITAN BEACH, CALAUAG, QUEZO	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	60,914,660.00	Completed	March 13, 2024	November 07, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 2. ACCESS ROADS IN SUPPORT OF COCO SUG	RAM BUILDERS (10549)	9,799,626.08	Completed	March 13, 2024	July 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP- MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 7. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG SILANG, PEREZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	2,906,311.85	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 44. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SINAG, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,851,444.57	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 29. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SISI, GUINAYANGAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	2,917,013.20	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 12. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAGSAYSAY, ATIMONAN, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	1,950,213.50	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 1. ACCESS ROADS IN SUPPORT OF AGRI-BASE	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	19,596,326.64	Completed	March 13, 2024	December 22, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0098	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 20. CONSTRUCTION OF SEAWALL, BARANGAY MANLAYO, GUINAYANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,575,082.30	Completed	March 13, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0099	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 19. CONSTRUCTION OF SEAWALL, ATIMONAN, QUEZON	R.T.Y. CONSTRUCTION (10341)	9,796,174.35	Completed	March 13, 2024	October 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) 14. HIMBUBULO ESTE - DANCALAN CENTRAL COASTAL ECOTOURISM ROAD LEADING TO PRISTINE BEAC	JEMAK CONSTRUCTION & SUPPLY (32056)	4,801,946.40	Completed	March 13, 2024	August 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0101	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF MISSING LINKS/ NEW ROADS 1. ATIMONAN-MAUBAN ROAD, ATIMONAN SECTION, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	57,900,000.00	Completed	March 14, 2024	March 30, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 20. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PEÑAFRANCIA, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,840,874.34	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 23. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL IBABA, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,840,181.67	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 7. BARANGAYS BATONG DALIG-VILLA VICTORIA-BUNGAHAN ACCESS ROAD IN SUPPORT OF AGRI-BASED INDUSTRIES, GUMACA, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 8. BARANGAYS MABUNGA, BUNGAHAN ACCESS ROAD IN SUPPORT OF AGRI-BASED INDUSTRIES, GUMACA, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 9. BARANGAYS PAGSABANGAN, BANTAD, AND ANONANGIN ACCESS ROAD IN SUPPORT OF AGRI-BASED INDUSTRIES, GUMACA, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 10. BARANGAYS PAGSABANGAN-VILLA FUERTE ACCESS ROAD IN SUPPORT OF AGRI-BASED INDUSTRIES, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 11. BARANGAYS VILLA VICTORIA-M.H. DEL PILAR ACCESS ROAD IN SUPPORT OF AGRI-BASED INDUSTRIES, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES, 46. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLA NACAOb, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,835,311.91	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 3. ACCESS ROADS IN SUPPORT OF COCONUT PROCESSING, COFFEE AND OTHER AGRI-BASED INDUSTRIES, GUINAYANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	19,600,000.00	Completed	March 14, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0111	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) 5. ACCESS ROADS IN SUPPORT OF HANDICRAFTS, FOODS, COCONUT PROCESSING AND OTHER AGRI-BASED INDUSTRIES, ATIMONAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	19,600,000.00	Completed	March 14, 2024	August 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0112	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 16. CONSTRUCTION OF SEAWALL IN BARANGAY POBLACION 5, QUEZON, QUEZON	RAM BUILDERS (10549)	4,826,779.06	Completed	February 14, 2024	July 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0113	FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 21. CONSTRUCTION OF SEAWALL, BARANGAY PINAGTALLERAN, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,833,252.63	Completed	February 14, 2024	July 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DL0114	FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS 12. CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALING RIVER, ATIMONAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	39,200,000.00	Completed	March 14, 2024	March 08, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 4. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANGELES, ALABAT, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,919,181.53	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0116	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 8. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALUNGAY, ALABAT, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	4,829,076.21	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 9. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAGBALOGO, QUEZON, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,910,617.79	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 28. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SILANGAN, QUEZON, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,900,733.42	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 32. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLABELEN, QUEZON, QUEZON	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,907,568.59	Completed	February 07, 2024	June 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0120	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE - PRIMARY ROADS 1. QUIRINO H-WAY - K0261 + 000 - K0261 + 250, K0262 + 050 - K0262 + 088	RV LABORTE DEVELOPMENT CORPORATION (40783)	9,102,497.89	Completed	February 14, 2024	July 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0121	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS 1. QUEZON-ALABAT-PEREZ RD - K0025 + 193 - K0025 + 400	RAM BUILDERS (10549)	6,654,132.37	Completed	February 14, 2024	June 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0122	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, ROAD WIDENING - PRIMARY ROADS 2. QUIRINO H-WAY - K0264 + 406 - K0265 + 140	BOMEL CONSTRUCTION (32878)	47,473,984.77	Completed	February 14, 2024	December 24, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 12. SAN DIEGO BUKID-BANTAD-GAYAGAYAAN B	JEMAK CONSTRUCTION & SUPPLY (32056)	4,900,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG QUIRINO H-WAY - K0262 + 088 - K0262 + 360, K0264 + 650 - K0264 + 800,	RV LABORTE DEVELOPMENT CORPORATION (40783)	30,215,360.00	Completed	February 14, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0125	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS 2. QUIRINO H-WAY - K0272 + 200 - K0272 + 230, K0274 + 9	BOMEL CONSTRUCTION (32878)	33,481,713.51	On-Going	February 14, 2024	November 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0126	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS 1. MSR JCT-LOPEZ-BUENAVISTA RD - K0224 + 610 - K0224 +641, K0224 + 668	JEMAK CONSTRUCTION & SUPPLY (32056)	9,818,195.42	Completed	February 14, 2024	July 12, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0127	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 55. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAPDAP, CALAUAG, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,881,028.99	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0128	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 54. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MALIGAYA, CALAUAG, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,899,088.50	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 53. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLA JESUS WESTE, ALABAT, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,849,677.94	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0130	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 52. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MONTANA, QUEZON, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,928,334.70	Completed	February 07, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0131	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 51. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABIBIHAN, TAGKAWAYAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,841,958.04	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0132	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 50. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HABINGAN, ATIMONAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,846,402.18	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0133	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES 49. CONSTRUCTION OF MULTI-PURPOSE BUILDING, VILLA BOTA ELEMENTARY SCHOOL, BARANGAY VILLA BOTA, GUMACA, QUEZO	JEMAK CONSTRUCTION & SUPPLY (32056)	4,845,361.71	Completed	February 07, 2024	July 05, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0134	ASSET PRESERVATION PROGRAM, CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS 1. MSR JCT-LOPEZ-CATANAUAN RD - K0217+ (-779) - K0217 + (-743) RS, K0217 + (-743) - K0217 + (-342) BS	JEMAK CONSTRUCTION & SUPPLY (32056)	13,847,986.22	Completed	February 14, 2024	October 25, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0135	BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 8. CONSTRUCTION OF VILLA AURORA - VILLAGEDA BARANGAY ROAD, LOPEZ, QUEZON	ARDA CONSTRUCTION AND SUPPLY (36510)	12,375,000.00	Completed	March 14, 2024	July 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0136	BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 6. CONSTRUCTION OF VERGAÑA - SAN ANDRES, BARANGAY ROAD, LOPEZ, QUEZON	ARDA CONSTRUCTION AND SUPPLY (36510)	9,900,000.00	Completed	March 14, 2024	July 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0137	BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 7. CONSTRUCTION OF VERONICA-MABANBAN ROAD, LOPEZ, QUEZON (PHASE 2)	SONRAC BUILDERS INC. (50936)	22,869,990.00	Completed	March 14, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0138	BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC 5. CONSTRUCTION OF ROAD, CONSTRUCTION OF VERONICA-MABANBAN ROAD, LOPEZ, QUEZON	SONRAC BUILDERS INC. (50936)	29,700,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0139	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 1. CONSTRUCTION OF LALAGUNA-CAWAYAN BARANGAY ROAD, LOPEZ, QUEZO	ARDA CONSTRUCTION AND SUPPLY (36510)	24,750,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0140	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC 2. CONSTRUCTION OF ROAD, SAN FRANCISCO B-SAN MIGUEL DAO, LOPEZ, QUEZON	SONRAC BUILDERS INC. (50936)	24,750,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0141	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 3. CONSTRUCTION OF ROAD, LALAGUNA - MONTECLARO - PISIPIS, LOPEZ	ARDA CONSTRUCTION AND SUPPLY (36510)	24,750,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0142	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUTURE PROGRAM (BIP), BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 4. CONSTRUCTION OF STO. NIÑO IBABA - SUMALANG BARANGAY ROAD, LO	ARDA CONSTRUCTION AND SUPPLY (36510)	24,750,000.00	Completed	March 14, 2024	September 09, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0143	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), 14. CONSTRUCTION OF ACCESS ROADS IN SU	JEMAK CONSTRUCTION & SUPPLY (32056)	96,500,000.00	Completed	March 14, 2024	March 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0144	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 13. CONSTRUCTION OF ACCESS ROADS IN SUPPORT OF AGRI-BASED INDUSTRIES, LOPEZ, QUE	JEMAK CONSTRUCTION & SUPPLY (32056)	67,550,000.00	Completed	March 14, 2024	November 13, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DL0145	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 15. ACCESS ROADS IN SUPPORT OF AGRI-BASED INDUSTRIES, ALABAT, QUEZON (PHASE II)	RAM BUILDERS (10549)	29,399,988.81	Completed	March 14, 2024	September 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DL0146	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 3. GUMACA BY-PASS ROAD, PACKAGE A, QUEZON	R.T.Y. CONSTRUCTION (10341)	67,550,000.00	Completed	March 14, 2024	December 08, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0147	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES 1. CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. POBLACION, CALAUAG, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,950,000.00	Completed	March 14, 2024	August 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0148	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 46. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAUNLAD, GUMACA, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,899,568.28	Completed	March 21, 2024	November 15, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0151	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) 1. CONSTRUCTION OF ATIMONAN-MAUBAN ROAD, ATIMONAN, QUEZON (PACKAGE C)	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	96,500,000.00	Completed	October 17, 2024	July 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0156	CONSTRUCTION OF RAIN WATER COLLECTORS IN PUBLIC FACILITIES UNDER GAA 20241.SABANG ES, CALAUAG, QUE.2.CONCEPCION ES, PLARIDEL, QUE.3.NABANGKA ES, GUINAYANGAN, QUE.4.GUITES ES, LOPEZ, QUE.5.GUMACA WEST ES, GUMACA, QUE.	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	2,837,080.19	Completed	April 08, 2024	September 04, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DL0157	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE / FACILITIES 5. CONSTRUCTION OF THE TECHNOLOGY AND LIVELIHOOD EDUCATION INNOVATION BUILDING - COMPLETION OF PNU SOUTH LUZON, LOPEZ, QUEZON, PHASE VI	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	19,600,000.00	Completed	April 08, 2024	January 02, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DL0158	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE / FACILITIES 2. CONSTRUCTION OF DOÑA MARTA DISTRICT HOSPITAL, ATIMONAN, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	9,800,000.00	On-Going	April 08, 2024	January 16, 2025	95.60
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0159	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - PUBLIC WATER SUPPLY SYSTEM 1. CONSTRUCTION OF WATER SUPPLY PROJECT (SOURCE DEVELOPMENT), BRGY. SAN ISIDRO, ATIMONAN, QUEZON, (PHASE 2)	GRAND APEX CONSTRUCTION INC. (FORMERLY: YUXING CONSTRUCTION INC.) (46858)	99,000,000.00	Completed	April 12, 2024	May 06, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0160	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES 1. COMPLETION OF MULTI-PURPOSE BUILDING (ALABAT ISLAND DISTRICT HOSPITAL), ALABAT, QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	99,000,000.00	Completed	June 26, 2024	June 20, 2025	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 35. CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER), GUMACA, QUEZON	ADAD ENGINEERING SERVICES & SUPPLY (25477)	9,900,000.00	Completed	April 15, 2024	December 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 3. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TRADING POST), BARANGAY CANDA IBABA, LOPEZ, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,899,520.01	Completed	April 15, 2024	October 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - PUBLIC WATER SUPPLY SYSTEM 2. CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY HONDAGUA, LOPEZ, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	4,851,339.84	Completed	April 15, 2024	September 11, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DL0164	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE / FACILITIES 1. CONSTRUCTION (COMPLETION) OF GUINAYANGAN MEDICARE COMMUNITY HOSPITAL, GUINAYANGAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	4,900,000.00	Completed	April 15, 2024	November 10, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0168	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 34. CONSTRUCTION OF MULTI-PURPOSE BUILDING (COLD STORAGE), ZONE IV, ATIMONAN, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	24,179,783.56	On-Going	May 29, 2024	March 24, 2025	4.62
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 61. CONSTRUCTION OF MULTIPURPOSE FACILITY, GUMACA, QUEZON (PHASE III)	R.T.Y. CONSTRUCTION (10341)	39,590,459.73	On-Going	June 26, 2024	September 07, 2025	99.73
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DL0170	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES 59. CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUMACA, QUEZON	R.T.Y. CONSTRUCTION (10341)	94,050,000.00	On-Going	June 26, 2024	December 25, 2025	97.09
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DL0171	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE / FACILITIES 3. CONSTRUCTION OF GUINAYANGAN GOVERNMENT CENTER, GUINAYANGAN, QUEZON, PHASE III	DZEE BUILDERS AND CONSTRUCTION SUPPLY (36200)	9,800,000.00	Completed	May 02, 2024	December 27, 2024	100.00
Quezon 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24DL0176	LOCAL PROGRAM, NATIONAL BUILDING PROGRAM, BUILDINGS AND OTHER STRUCTURES, MULTIPURPOSE / FACILITIES 4. CONSTRUCTION OF MAGSAYSAY DISTRICT HOSPITAL, LOPEZ, QUEZON	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP. (50115)	9,602,164.59	Completed	June 11, 2024	February 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00001	CONSTRUCTION OF MISSING LINKS / NEW ROADS GENERAL AGUINALDO - MAGALLANES - NASUGBU ROAD (EAST - WEST ROAD), AMADEO SECTION, CAVITE	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671) / J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	32,802,819.08	On-Going	February 28, 2024	November 21, 2024	96.03
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00002	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) ACCESS ROAD LEADING TO CALATAGAN PORT, CALATAGAN, BATANGAS	L.P.O. ENTERPRISES (20730)	18,914,788.41	On-Going	February 28, 2024	September 12, 2024	82.80
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00003	CONSTRUCTION OF BATANGAS POLICE PROVINCIAL OFFICE BUILDING, BATANGAS CITY, BATANGAS, PHASE III	MEGAJES CONSTRUCTION CORP. (44920)	9,649,534.45	On-Going	February 28, 2024	November 17, 2024	27.43
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00004	CONSTRUCTION OF BYPASS AND DIVERSION ROADSPADRE GARCIA - ROSARIO ROAD, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	57,899,956.45	Completed	February 22, 2024	November 15, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00005	CONSTRUCTION OF BYPASS AND DIVERSION ROADSMANILA-CAVITE BYPASS ROAD, PACKAGE A, CAVITE	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	130,254,944.11	Completed	February 28, 2024	December 12, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00006	CONSTRUCTION OF BYPASS AND DIVERSION ROADS BACOR DIVERSION ROAD, PACKAGE B, CAVITE	ME 3 CONSTRUCTION (31364)	62,109,216.56	On-Going	April 08, 2024	November 18, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00007	CONSTRUCTION OF MISSING LINKS / NEW ROADS GENERAL AGUINALDO - MAGALLANES - NASUGBU ROAD (EAST - WEST ROAD), MAGALLANES - GENERAL AGUINALDO SECTION, PACKAGE 4, CAVITE	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	94,008,826.34	On-Going	February 28, 2024	December 23, 2024	61.41
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00008	SILANGAN ROAD (C.A. YULO AVENUE) CONNECTING SOUTH LUZON EXPRESSWAY LEADING TO THE INDUSTRIAL PARKS, CANLUBANG, CALAMBA CITY, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	4,824,258.00	Completed	April 24, 2024	June 07, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00009	CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRUKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS) AREA POLICE COMMAND FOR SOUTHERN LUZON COMPLEX AND FACILITIES, LUCENA CITY, QUEZON, PHASE II	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	160,743,348.42	On-Going	February 28, 2024	December 23, 2024	20.78
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00010	CONSTRUCTION OF FIVE (5) STOREY AFP QUARTERS, BUILDING 1, LUCENA CITY, QUEZON, PHASE III	ARDA CONSTRUCTION AND SUPPLY (36510)	28,081,500.00	On-Going	April 18, 2024	November 13, 2024	96.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00011	CONSTRUCTION OF BYPASS AND DIVERSION ROADS GUINAYANGAN - TAGKAWAYAN DIVERSION ROAD, PACKAGE A, QUEZON	M.G. LUALHATI CONSTRUCTION CORP. (35373)	284,671,472.96	On-Going	April 11, 2024	April 20, 2025	88.50
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00012	CONSTRUCTION OF BYPASS AND DIVERSION ROADS GUINAYANGAN - TAGKAWAYAN DIVERSION ROAD, PACKAGE B, QUEZON	M.G. LUALHATI CONSTRUCTION CORP. (35373)	276,841,620.49	On-Going	February 28, 2024	December 23, 2024	22.31
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00013	CONSTRUCTION OF MISSING LINKS / NEW ROADSMR JCT CANDA - HONDAGUA ROMA POINT ROAD, PACKAGE A, QUEZON	M.G. LUALHATI CONSTRUCTION CORP. (35373) / ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	380,928,394.60	On-Going	February 28, 2024	December 23, 2024	93.02
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00014	CONSTRUCTION OF MISSING LINKS / NEW ROADS MSR JCT CANDA - HONDAGUA ROMA POINT ROAD, PACKAGE B, QUEZON	M.G. LUALHATI CONSTRUCTION CORP. (35373) / ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	369,823,494.33	On-Going	February 28, 2024	June 24, 2025	57.87
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00015	CONSTRUCTION OF NEW BRIDGESLOPEZ VIADUCT ALONG DAANG MAHARLIKA (LZ), PACKAGE A	M.G. LUALHATI CONSTRUCTION CORP. (35373)	66,727,264.16	On-Going	February 28, 2024	October 24, 2024	82.24
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00016	CONSTRUCTION OF MISSING LINKS/ NEW ROADSMARILAG - AGOHO ROAD PACKAGE B, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056)	57,320,942.29	On-Going	February 28, 2024	November 08, 2024	88.72
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00017	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF MISSING LINKS/ NEW ROADSTAGAYTAY-CALAMBA ROAD VIA CANLUBANG, CAVITE	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440) / SDWC CONSTRUCTION (51725)	94,077,352.68	On-Going	September 02, 2024	June 28, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00018	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSBACOR DIVERSION ROAD, PACKAGE A, CAVITE	G.F. FABIAN CONSTRUCTION (38962)	142,078,164.58	On-Going	February 28, 2024	December 23, 2024	77.77
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00019	CONSTRUCTION OF MISSING LINKS/ NEW ROADSCASILE - TAGAYTAY ROAD, PACKAGE D, CAVITE	MARCBILT CONSTRUCTION, INC. (21844)	103,217,510.26	On-Going	February 28, 2024	December 23, 2024	60.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00020	CONSTRUCTION OF MISSING LINKS/ NEW ROADSGENERAL AGUINALDO - MAGALLANES - NASUGBU ROAD (EAST - WEST ROAD), SILANG SECTION, CAVITE	MARCBILT CONSTRUCTION, INC. (21844)	48,249,343.69	On-Going	February 28, 2024	October 24, 2024	94.82
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00021	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSLUISIANA - MAUBAN DIVERSION ROAD, LUISIANA SECTION, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	84,362,158.45	On-Going	February 28, 2024	December 23, 2024	0.32
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00024	CONSTRUCTION OF MISSING LINKS/ NEW ROADSATIMONAN - MAUBAN ROAD, MAUBAN SECTION, QUEZON, PACKAGE A	JEMAK CONSTRUCTION & SUPPLY (32056)	47,718,943.26	On-Going	February 28, 2024	October 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00026	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, BARANGAY ILOG, INFANTA, QUEZON	DJB CONSTRUCTION SERVICES (39576)	96,477,325.36	On-Going	February 28, 2024	October 24, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, BARANGAY MAIGANG, GENERAL NAKAR, QUEZON	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	96,493,827.09	On-Going	March 18, 2024	November 12, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, BARANGAY MINAHAN NORTE, GENERAL NAKAR, QUEZON	JUNTEREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (21357)	96,496,829.53	On-Going	February 28, 2024	October 24, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, BARANGAY CATAMBUNGAN, INFANTA, QUEZON	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	94,008,658.53	On-Going	February 28, 2024	October 24, 2024	97.04
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARRACKS), CAMP GUILLERMO NAKAR, LUCENA CITY, QUEZON, PHASE III	ARDA CONSTRUCTION AND SUPPLY (36510)	14,474,999.75	On-Going	April 18, 2024	December 13, 2024	59.53
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00031	CONSTRUCTION OF MISSING LINKS/ NEW ROADSMR JCT CANDA - HONDAGUA ROMA POINT - QUEZON ROAD, QUEZON	M.G. LUALHATI CONSTRUCTION CORP. (35373)	89,244,861.30	On-Going	March 22, 2024	January 15, 2025	56.10
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00032	GENERAL AGUINALDO-MAGALLANES-NASUGBU ROAD (EAST WEST ROAD), NASUGBU SECTION, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	66,803,637.24	On-Going	September 09, 2024	May 06, 2025	81.23
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00033	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS STAR TOLLWAY - PINAMUCAN BYPASS, PACKAGE O, BATANGAS	TCSC CORP. (15453)	85,967,653.37	On-Going	February 28, 2024	October 24, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00034	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS STAR TOLLWAY - PINAMUCAN BYPASS, PACKAGE P, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	95,052,500.00	On-Going	February 22, 2024	October 18, 2024	80.19
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00035	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR PHILIPPINE NATIONAL POLICE - BATANGAS PROVINCIAL COMMAND OFFICE, CAMP GENERAL MIGUEL MALVAR, KUMINTANG ILAYA, BATANGAS CITY (PHASE II)	MEGAJES CONSTRUCTION CORP. (44920)	9,408,739.73	On-Going	February 28, 2024	June 26, 2024	19.26
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00036	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSPADRE GARCIA - IBAAN DIVERSION ROAD, PHASE V, PACKAGE A, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	34,218,900.00	On-Going	February 22, 2024	September 18, 2024	34.29
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00037	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS SAN JUAN BYPASS (ROSARIO-SAN JUAN-LAIYA TOURISM BYPASS ROAD), BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646)	46,912,663.92	On-Going	February 28, 2024	August 10, 2024	79.96
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00038	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS PADRE GARCIA - ROSARIO DIVERSION ROAD, PACKAGE 1, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	34,738,286.32	Completed	February 22, 2024	March 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00039	REHABILITATION OF LAIYA - MALABRIGO ROAD, PHASE 3, BRGY. HUGOM, SAN JUAN, BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646) / E.M. CUERPO, INC. (30963)	159,875,839.38	On-Going	February 28, 2024	December 23, 2024	53.05
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00040	CONSTRUCTION OF REVETMENT ALONG MALAKING ILOG RIVER (UPSTREAM), BRGY. LIPAHAN, SAN JUAN, BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646) / E.M. CUERPO, INC. (30963)	150,440,464.79	On-Going	February 28, 2024	December 23, 2024	75.95
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00041	CONSTRUCTION OF REVETMENT ALONG MALAKING ILOG RIVER, PHASE 4, BRGY. LIPAHAN, SAN JUAN, BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646) / E.M. CUERPO, INC. (30963)	159,869,144.98	On-Going	February 28, 2024	February 12, 2025	73.80
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00042	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS MANILA - CAVITE BYPASS ROAD, PACKAGE B, CAVITE	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160) / V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSLY 13487)	138,520,708.39	On-Going	April 18, 2024	February 11, 2025	55.37
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00043	CONSTRUCTION OF MISSING LINKS / NEW ROADS SANGLEY AIRPORT ACCESS ROAD, PACKAGE E, CAVITE	NORTHERN BUILDERS (8789)	138,431,601.48	On-Going	May 08, 2024	January 02, 2025	84.49
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00044	CONSTRUCTION OF MISSING LINKS / NEW ROADS SANGLEY AIRPORT ACCESS ROAD, PACKAGE F, CAVITE	NORTHERN BUILDERS (8789)	139,924,106.37	On-Going	May 08, 2024	May 18, 2025	60.90
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00046	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS TEJERO DIVERSION ROAD, TANZA SECTION, CAVITE	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	47,045,175.93	On-Going	February 28, 2024	August 10, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00048	CONSTRUCTION OF MISSING LINKS/ NEW ROADS GENERAL AGUINALDO-MAGALLANES-NASUGBU ROAD (EAST-WEST ROAD), INDANG WEST SECTION, CAVITE	J.M. MALIGAYA CONSTRUCTION CORP. (FORMERLY: J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY) (15018)	47,526,230.67	On-Going	February 28, 2024	January 16, 2025	75.38
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00049	CONSTRUCTION OF MISSING LINKS/ NEW ROADS GENERAL AGUINALDO - MAGALLANES - NASUGBU ROAD (EAST - WEST ROAD), MAGALLANES - GEN. AGUINALDO SECTION, PACKAGE 3, CAVITE	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	70,384,776.29	On-Going	March 22, 2024	December 31, 2024	36.23
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00050	CONSTRUCTION OF MISSING LINKS/ NEW ROADS GENERAL AGUINALDO-MAGALLANES-NASUGBU ROAD (EAST-WEST ROAD), MAGALLANES-GEN. AGUINALDO SECTION, PACKAGE 5, CAVITE	WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	65,814,279.65	On-Going	February 28, 2024	September 24, 2024	73.51
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00051	CONSTRUCTION OF MISSING LINKS/ NEW ROADS GENERAL AGUINALDO - MAGALLANES - NASUGBU ROAD (EAST - WEST ROAD), MARAGONDON SECTION, CAVITE	REBCOR CONSTRUCTION AND TRADING CORPORATION (18427) / WRC CONSTRUCTION AND GENERAL MERCHANDISE (42440)	93,899,168.23	On-Going	February 28, 2024	December 23, 2024	34.38



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00052	CONSTRUCTION OF FLYOVERS/ INTERCHANGES/ UNDERPASSES/ LONG SPAN BRIDGES AGUINALDO HIGHWAY - GOVERNOR'S DRIVE INTERCHANGE, CAVITE	L.R. TIQUI BUILDERS, INC. (13810)	56,740,608.34	On-Going	June 14, 2024	January 24, 2025	0.74
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00053	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS CARMONA-SILANG DIVERSION ROAD, CAVITE	MARCBILT CONSTRUCTION, INC. (21844)	33,871,500.33	On-Going	March 18, 2024	August 29, 2024	24.71
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00054	REHABILITATION OF 4 LAKAN DORMITORIES, CAMP GEN MARIANO CASTANEDA, SILANG, CAVITE, PHASE II	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408) / ARDA CONSTRUCTION AND SUPPLY (36510)	37,441,999.99	On-Going	April 18, 2024	November 13, 2024	33.49
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00055	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF MISSING LINKS/ NEW ROADSTAGAYTAY - CALAMBA ROAD VIA CANLUBANG, LAGUNA	TRIPLE EAGLE CONSTRUCTION AND TRADING (47990)	24,116,099.60	On-Going	December 09, 2024	May 07, 2025	92.19
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00056	CONSTRUCTION OF PNP ADMINISTRATIVE BUILDING, CAMP BGEN VICENTE P. LIM, CALAMBA CITY, LAGUNA, PHASE II	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	9,360,500.00	On-Going	April 18, 2024	April 27, 2025	50.34
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00059	CONSTRUCTION OF MISSING LINKS/ NEW ROADS CASILE - TAGAYTAY ROAD, PACKAGE B, LAGUNA	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	188,131,887.99	On-Going	April 18, 2024	February 11, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00060	CONSTRUCTION OF MISSING LINKS/ NEW ROADS CASILE - TAGAYTAY ROAD, PACKAGE C, LAGUNA	POWER K CONSTRUCTION SUPPLY & SERVICES (31574)	118,119,589.60	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00061	PULO-DIEZMO ROAD CONNECTING BRGY. PULO, AND BRGY. DIEZMO-NATIONAL ROAD TO SLEX IN SUPPORT OF TRANSPORT AND LOGISTICS, LISP-1, LOGISTICS COMPANY, CABUYAO CITY, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	4,699,865.41	On-Going	April 24, 2024	June 07, 2024	16.40
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00062	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALAMINOS - SAN PABLO CITY BYPASS ROAD, PACKAGE I, LAGUNA	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496) / ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	224,649,138.66	On-Going	February 28, 2024	December 23, 2024	66.21
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00063	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, ALAMINOS - SAN PABLO CITY BYPASS ROAD, PACKAGE J, LAGUNA	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	301,080,000.00	On-Going	February 28, 2024	June 21, 2025	63.71



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00064	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALAMINOS - SAN PABLO CITY BYPASS ROAD, PACKAGE K, LAGUNA	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	112,326,094.56	On-Going	May 16, 2024	March 11, 2025	94.81
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00065	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES AMAO BR. I (B02565LZ) ALONG DAANG MAHARLIKA (LZ)	1199S CONSTRUCTION (50198)	15,129,625.63	On-Going	February 28, 2024	September 24, 2024	93.61
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00066	CONSTRUCTION OF MISSING LINKS/ NEW ROADS MAUBAN-TIGNOAN ROAD (MAUBAN SIDE), QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	28,372,063.18	On-Going	May 08, 2024	August 20, 2024	70.90
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00067	CONSTRUCTION OF MISSING LINKS/ NEW ROADS MAUBAN - TIGNOAN ROAD (REAL SECTION), QUEZON	JUNTEREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (21357)	38,599,109.25	On-Going	February 28, 2024	October 28, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00068	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES MASIN BR. (B03085LZ) ALONG DAANG MAHARLIKA (LZ)	ALPHATEC CHEMICAL CORPORATION (39938)	5,674,283.50	On-Going	July 12, 2024	October 09, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00069	CONSTRUCTION OF ADMINISTRATION BUILDING, HEADQUARTERS, CAMP GUILLERMO NAKAR, LUCENA CITY, QUEZON, PHASE V	TANTUCO CONSTRUCTION & TRADING CORP. (7255)	18,720,999.99	On-Going	April 18, 2024	November 13, 2024	37.72
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00070	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS TAGKAWAYAN-LABO DIVERSION ROAD, (TAGKAWAYAN SECTION), QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / RV LABORTE DEVELOPMENT CORPORATION (40783)	280,400,372.91	On-Going	May 08, 2024	May 19, 2025	66.16
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00071	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES VILLA PADUA BR. (B02578LZ) ALONG DAANG MAHARLIKA (LZ)	ALPHATEC CHEMICAL CORPORATION (39938)	14,207,783.04	On-Going	September 16, 2024	December 29, 2024	91.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00072	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES PANDANAN BR. (B02591LZ) ALONG DAANG MAHARLIKA (LZ)	T.E. TRINIDAD CONSTRUCTION (43287)	18,817,994.63	On-Going	September 16, 2024	January 13, 2025	18.77
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00074	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSLIAN DIVERSION ROAD, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	28,643,264.21	On-Going	February 28, 2024	March 21, 2025	76.79



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00075	CONSTRUCTION OF FLYOVERS / INTERCHANGES / UNDERPASSES / LONG SPAN BRIDGES BALAGTAS FLYOVER, BATANGAS CITY	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	77,199,986.38	On-Going	May 17, 2024	March 12, 2025	93.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00076	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAMPREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0061 + 540 - K0063 + 725	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	149,406,199.16	On-Going	March 13, 2024	January 06, 2025	99.70
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00077	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSLIPA CITY-PADRE GARCIA DIVERSION ROAD, PACKAGE M, BATANGAS	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	190,096,389.28	On-Going	March 22, 2024	February 03, 2026	73.90
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00078	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSLIPA CITY-PADRE GARCIA DIVERSION ROAD, PACKAGE N, BATANGAS	M.G. SALAZAR CONSTRUCTION CORP. (FOR: M.G. SALAZAR (4072) / MEGAJES CONSTRUCTION CORP. (44920)	187,798,456.82	On-Going	March 18, 2024	January 11, 2025	50.85
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00079	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSLIPA CITY-PADRE GARCIA DIVERSION ROAD, PACKAGE O, BATANGAS	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	143,157,641.99	On-Going	March 22, 2024	January 15, 2025	65.07
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00080	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSLIPA CITY-PADRE GARCIA DIVERSION ROAD, PACKAGE P, BATANGAS	JASMIG CONSTRUCTION CORPORATION (FORMERLY: JASMIG CONSTRUCTION SUPPLY) (26069)	142,578,750.00	On-Going	February 22, 2024	December 17, 2024	20.22
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00081	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS TEJERO DIVERSION ROAD, GENERAL TRIAS SECTION, CAVITE	ZEPHYR CONSTRUCT PHILS. INC. (35219)	110,880,211.16	On-Going	June 10, 2024	April 05, 2025	42.98
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00082	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALABANG - ZAPOTE DIVERSION ROAD, PACKAGE A, BACOR SECTION, CAVITE	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	98,934,991.45	On-Going	October 17, 2024	August 12, 2025	0.05
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00083	BACOR-DASMARIÑAS NATIONAL RD - K0023+830 - K0024+080, K0024+093 - K0024+450	KOUZBARY BUILDERS (36446)	89,388,234.77	On-Going	April 07, 2025	January 31, 2026	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00085	CONSTRUCTION OF FLYOVERS / INTERCHANGES / UNDERPASSES / LONG SPAN BRIDGES AGUINALDO HIGHWAY, GOVERNOR'S DRIVE INTERCHANGE, CAVITE, PACKAGE B, CAVITE	L.R. TIQUI BUILDERS, INC. (13810)	209,192,223.03	On-Going	June 14, 2024	April 09, 2025	32.31



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00086	PREVENTIVE MAINTENANCE - SECONDARY ROADS, CAVITE - BATANGAS RD - K0039 + (-186) - K0039 + 445, K0040 + 258 - K0040 + 935, K0041 + 933 - K0043 + 255	READYCON TRADING & CONSTRUCTION CORP. (15452)	189,139,885.12	On-Going	February 28, 2024	December 23, 2024	98.13
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00087	PREVENTIVE MAINTENANCE - SECONDARY ROADS, STA ROSA-ULAT-TAGAYTAY RD - K0065 + 013 - K0067 + 686, K0069 + 480 - K0069 + 505	READYCON TRADING & CONSTRUCTION CORP. (15452)	189,139,838.82	On-Going	February 28, 2024	December 23, 2024	91.62
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00088	PREVENTIVE MAINTENANCE - TERTIARY ROADS SILANG BY-PASS RD - K0042 + (-1006) - K0042 + (-516), K0042 + 891 - K0044 + 215	READYCON TRADING & CONSTRUCTION CORP. (15452)	189,139,850.73	On-Going	August 08, 2024	June 03, 2025	60.63
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00089	STA ROSA-ULAT-TAGAYTAY RD - K0061 + 197 - K0061 + 342, K0068 + 615--K0068 + 755, K0068 + 768-K0068 + 798, K0068+ 835-K0068 + 855, K0069 +027-K0069 + 066	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (15408)	19,113,204.95	On-Going	February 28, 2024	July 26, 2024	25.47
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00090	CONSTRUCTION OF CARMONA - BIÑAN EXTENSION ROAD, CAVITE	SAN MARCELINO BUILDERS, INC. (35983)	56,452,500.46	On-Going	May 08, 2024	February 01, 2025	64.94
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00091	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAGUNA LAKESHORE AT BARANGAY PAG-ASA, PHASE II, MABITAC, LAGUNA	11-16 CONSTRUCTION (29646)	96,499,996.17	Completed	May 21, 2024	June 06, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00092	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS CARMONA - BIÑAN DIVERSION ROAD, BIÑAN SECTION, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	136,390,221.77	On-Going	June 07, 2024	April 02, 2025	40.91
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00093	CONSTRUCTION OF CARMONA-BIÑAN EXTENSION ROAD, BIÑAN SECTION, LAGUNA	MAR-VEL CONSTRUCTION & SUPPLY (23722)	42,339,582.07	On-Going	July 19, 2024	February 13, 2025	54.24
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00094	CONSTRUCTION OF RETARDING BASIN, BARANGAY MAMPLASAN, BIÑAN CITY, LAGUNA	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196) / M.T. MALUANAG CONSTRUCTION SERVICES (45605)	48,244,017.72	On-Going	April 18, 2024	April 30, 2025	82.99
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00095	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADSDAANG MAHARLIKA (LZ) - K0056 + 000 - K0056 + 115	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	11,375,208.74	Completed	March 22, 2024	May 05, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00096	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - RIZAL SHRINE RD -K0052+(-695) - K0052+(-625), K0052+512-K0052+633	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	14,184,873.04	On-Going	March 06, 2025	April 19, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00097	CALAMBA - STA.CRUIZ - FAMJ JCT. - BUCAL BYPASS ROAD	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	117,942,664.41	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00099	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - CALAMBA OVERPASS (B03132LZ) ALONG MANILA SOUTH ROAD	G.F. FABIAN CONSTRUCTION (38962)	41,226,403.82	On-Going	December 09, 2024	November 02, 2025	45.89
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00100	PREVENTIVE MAINTENANCE - PRIMARY ROADS MANILA SOUTH RD - K0036 + 150 - K0036 + 789, K0036 + 845 - K0037 + 623, K0037 + 634 - K0037 + 739, K0038 + 000 - K0038 + 437, K0038 + 735 - K0040 + 962, K0040 + 968 - K0041 + 516	R.R. ENCABO CONSTRUCTORS INCORPORATED (FORMERLY RR (14716)	148,275,134.15	On-Going	May 02, 2024	October 13, 2024	99.15
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00101	CONSTRUCTION OF FLYOVERS / INTERCHANGES / UNDERPASSES/ LONG SPAN BRIDGES SOUTH LUZON EXPRESSWAY (SLEX) NORTHBOUND EXIT INTERCHANGE, LAGUNA	S.D. PLATON CONSTRUCTION, INC. (32727)	19,289,177.71	Completed	April 15, 2024	May 30, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, SOUTH LUZON EXPRESSWAY (SLEX) NORTHBOUND EXIT INTERCHANGE, SAN PEDRO CITY, LAGUNA,PHASE2	S.D. PLATON CONSTRUCTION, INC. (32727)	77,198,304.05	Completed	February 28, 2024	December 23, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00103	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAGUNA LAKESHORE AT BARANGAY SAN ANTONIO, PHASE II, BAY, LAGUNA	11-16 CONSTRUCTION (29646)	96,499,972.24	Completed	March 18, 2024	May 13, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 LP	24D00104	CONSTRUCTION OF DEPARTMENT OF LABOR AND EMPLOYMENT (DOLE) REGIONAL OFFICE IV-A BUILDING, CABUYAO CITY, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	47,285,101.94	On-Going	August 15, 2024	June 10, 2025	23.87
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00105	PREVENTIVE MAINTENANCE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0081 + 259 - K0082 + 208	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	74,152,023.52	On-Going	April 18, 2024	September 29, 2024	84.92
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00106	PREVENTIVE MAINTENANCE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0082 + 595 - K0082 + 974	REVERE CONSTRUCTION & SUPPLY CORPORATION (FORMERLY (17426)	33,098,888.92	Completed	May 16, 2024	August 28, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00107	PREVENTIVE MAINTENANCE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0079 + 726 - K0080 + 209	BHENLLABIEN BUILDERS CORPORATION (FORMERLY: BHENLLABIEN BUILDERS CONSTRUCTION) (36496)	40,651,666.31	On-Going	May 13, 2024	August 25, 2024	49.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00108	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0070 + 040 - K0072 + 952, K0075 + 031 - K0075 + 437, K0076 + 825 - K0076 + 973	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	161,535,546.95	On-Going	May 21, 2024	March 16, 2025	45.59
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00109	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0078 + 722 - K0079 + 366, K0090 + 042 - K0090 + 663, K0090 + 956 - K0091 + 353	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	243,992,944.44	On-Going	April 18, 2024	February 11, 2025	40.43
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00110	FY 2024 DPWH INFRASTRUCTURE PROGRAM - CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SPECIAL ROAD FUND- MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF SOLAR LED STREET LIGHT ALONG DAANG MAHARLIKA (S01681LZ) - K0070+(-607) - K0084+949	NEW RICH GENERAL CONTRACTOR SERVICES & TRADING CO. INC. (27629)	283,713,322.96	On-Going	March 22, 2024	January 15, 2025	51.50
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00111	FY 2024 DPWH INFRASTRUCTURE PROG.- ORGANIZATIONAL OUTCOME 1:ENSURE SAFE & RELIABLE NATL ROAD SYSTEM-ASSET PRESERVATION PROG.-CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL RDS - PRIMARY RDS-DAANG MAHARLIKA (LZ)-K0088+910-K0090+042	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	114,083,023.10	On-Going	April 24, 2024	December 04, 2024	82.87
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00112	CONVERGENCE AND SPECIAL SUPPORT PROGRAMCONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISMDESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)ACCESS ROAD LEADING TO TANAW DE RIZAL, RIZAL, LAGUNA	L.P.O. ENTERPRISES (20730)	14,112,568.19	On-Going	May 16, 2024	September 12, 2024	61.92
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00118	INSTALLATION OF SOLAR LED STREET LIGHT ALONG DAANG MAHARLIKA (S01681LZ) - K0084 + 949 - K0091 + 485	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	129,120,471.78	On-Going	May 16, 2024	July 28, 2025	89.56
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00119	PREVENTIVE MAINTENANCE - PRIMARY ROADSDAANG MAHARLIKA (LZ) - K0135 + (-475) - K0135 + (-315), K0135 + (-268) - K0135 + 596	ARCONIC INC. (48591)	41,674,176.38	On-Going	June 14, 2024	October 11, 2024	64.90
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00120	PREVENTIVE MAINTENANCE - PRIMARY ROADSDAANG MAHARLIKA (LZ) - K0140 + 527 - K0140 + 950	ARCONIC INC. (48591)	17,656,460.25	On-Going	June 14, 2024	September 11, 2024	65.24



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00122	DAANG MAHARLIKA (LZ) K0140 + 120 - K0140 + 140, K0142 + 200 - K0142 + 300, K0142 + 945 - K0143 + 306, K0143 + 367 - K0143 + 474, K0145 + 004 - K0145 + 165, K0145 + 300 - K0145 + 325, K0145 + 447 - K0145 + 564, K0146 + 762 - K0147 + 190, K0147 + 600 - K014	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	171,333,252.97	On-Going	October 23, 2024	August 18, 2025	8.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00123	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS DAANG MAHARLIKA (L/Z) - K0154+040 - K0154+082, K0154+310 - K0154+327.68	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762) / ALPHATEC CHEMICAL CORPORATION (39938)	89,383,698.76	On-Going	December 05, 2024	August 31, 2025	99.73
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00124	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS DAANG MAHARLIKA (L/Z) - K0156+815 - K0156+862.53	SILVERWOLVES CONSTRUCTION CORPORATION (48466) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	49,471,099.38	On-Going	October 04, 2024	May 01, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00126	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES BINAHAAN BR. (B02563LZ) ALONG DAANG MAHARLIKA (LZ)	ALPHATEC CHEMICAL CORPORATION (39938)	17,022,114.96	On-Going	July 12, 2024	November 08, 2024	77.29
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00127	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS PAGBILAO - TAYABAS - LUCBAN DIVERSION ROAD (PAGBILAO SIDE), QUEZON	DQT BUILDERS CORPORATION (FORMERLY DQT BUILDERS) (7950)	42,556,643.13	On-Going	May 13, 2024	December 23, 2024	63.54
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00128	FY2024 DPWH INFRA. PROG. - CONVERGENCE & SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ) - K0123 + 085 - K0123+125	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	3,782,643.83	On-Going	March 22, 2024	May 05, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00131	PREVENTIVE MAINTENANCE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0096 + 586 - K0098 + 757, K0098 + 794 - K0099 + 082, K0100 + 440 - K0102 + 065, K0102 + 074 - K0102 + 450, K0102 + 475 - K0102 + 679	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED. (39959)	380,203,380.40	On-Going	April 18, 2024	February 11, 2025	54.58
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00132	PREVENTIVE MAINTENANCE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0104 + 102 - K0104 + 230, K0104 + 521 -K0105 + 367	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	70,026,910.00	On-Going	April 18, 2024	August 15, 2024	72.58



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00135	FY 2024 DPWH INFRASTRUCTURE PROGRAM-ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - PRIMARY ROADSDAANG MAHARLIKA (LZ) - K0111 + 735 - K0112 + 088	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	16,644,211.06	On-Going	March 22, 2024	November 09, 2024	99.70
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00148	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSPADRE BURGOS BY-PASS ROAD, QUEZON (PACKAGE 4)	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	189,140,525.20	On-Going	March 18, 2024	January 11, 2025	53.70
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00149	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF BY-PASS AND DIVERSION ROADSPADRE BURGOS BY-PASS ROAD, QUEZON (PACKAGE 4)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	189,140,831.33	On-Going	February 28, 2024	December 23, 2024	73.92
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00150	FY 2024 DPWH INFRASTRUCTURE PROGRAMORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEMNETWORK DEVELOPMENT PROGRAMCONSTRUCTION OF MISSING LINKS/ NEW ROADSSAN FRANCISCO - SAN ANDRES - SAN NARCISO ROAD, PACKAGE 8, QUEZON	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	47,285,109.42	On-Going	February 28, 2024	March 06, 2025	89.94
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00151	CONSTRUCTION OF WATERWAY ALONG TACUMBRO CREEKS, SEGMENT NO 1, BARANGAY 10, CATANAUAN, QUEZON	JEMAK CONSTRUCTION & SUPPLY (32056) / ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	95,543,423.41	On-Going	November 18, 2024	July 30, 2025	83.65
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00152	FY2024 DPWH INFRA. PROG.- ORGANIZATIONAL OUTCOME 1:ENSURE SAFE & RELIABLE NATL ROAD SYSTEM-ASSET PRESERVATION PROG.-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS,SLOPE COLLAPSE,AND LANDSLIDE - PRIMARY ROADS DAANG MAHARLIKA (LZ) - K0225+058 - K0225+098	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	9,456,151.79	On-Going	March 22, 2024	July 04, 2024	53.16



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00153	DAANG MAHARLIKA (LZ) - K0156 + 911 - K0156 + 932, K0157 + 000 - K0157 + 150, K0158 + -672 - K0158 + -500, K0158 + 1140 - K0159 + 000, K0159 + 940 - K0159 + 1045, K0160 + 000 - K0160 + 150, K0160 + 560 - K0161 + 070, K0161 + 230- K0161 + 255, K0162 + 464 -	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129) / DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	140,419,370.65	On-Going	October 23, 2024	June 04, 2025	28.05
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00154	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS DAANG MAHARLIKA (LZ)	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	185,398,620.63	On-Going	June 14, 2024	April 09, 2025	20.88
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00155	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS DAANG MAHARLIKA (LZ)	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / LAKE-PART CONSTRUCTION AND TRADING CORP. (54886)	262,236,382.85	On-Going	May 08, 2024	March 03, 2025	35.35
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00156	ROAD WIDENING - PRIMARY ROADSDAANG MAHARLIKA (LZ) - K0169+671 - K0171 + 453, K0171 +453 - K0171 + 503, K0171 + 571 - K0171 + 579, K0172+ 640 - K0175 + 522	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	181,645,418.62	On-Going	June 14, 2024	June 04, 2025	25.19
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00157	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0200 + 770 - K0201 +252	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	30,958,943.12	On-Going	March 22, 2024	September 02, 2024	49.30
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00158	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAMOHAGUIN RIVER, GUMACA, QUEZON	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	48,282,093.64	On-Going	February 28, 2024	May 01, 2025	14.07
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00159	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BANGIAD CREEK, TAYTAY, RIZAL	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	150,002,268.65	On-Going	March 18, 2024	January 11, 2025	82.97
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00160	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT PATOTO CREEK, TAYTAY, RIZAL	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	154,392,362.18	Completed	March 22, 2024	April 21, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00161	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF ANGONO RIVER, BARANGAY POBLACION IBABA, ANGONO, RIZAL	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	150,016,763.90	On-Going	March 22, 2024	March 15, 2025	70.29



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00162	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BALANTI CREEK, CAINTA, RIZAL	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	96,499,971.80	On-Going	March 22, 2024	January 15, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00163	IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM, BAYTOWN ROAD PORTION OF BARANGAY KALAYAAN AND BARANGAY SAN ISIDRO, ANGONO, RIZAL	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160) / C.F. TRINIDAD CONSTRUCTION AND SUPPLIES CORP. (FOR 9199)	142,819,650.76	On-Going	March 22, 2024	December 10, 2025	10.65
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00164	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - LOBO-MALABRIGO-LAIYA-SAN JUAN ROAD, PACKAGE VIII, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	94,570,321.86	On-Going	June 14, 2024	April 09, 2025	31.45
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00165	FY 2024 DPWH INFRASTRUCTURE PROGRAM - ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES - MOLINO BR. (B02986LZ) ALONG BACOR - DASMARINAS NATIONAL RD	F316 CONSTRUCTION CORP. (46683)	13,713,148.93	On-Going	April 18, 2024	November 13, 2024	96.48
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00166	FY2024 DPWH INFRA PROG-CONVERGENCE & SPECIAL SUPPORT PROG-BASIC INFRA PROG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BLDGS/ FACILITIES-CONSTRUCTION OF REVETMENT ALONG MALAKING ILOG RIVER (DOWNSTREAM), BRGY. LIPAHAN, SAN JUAN, BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646) / E.M. CUERPO, INC. (30963)	144,734,432.20	On-Going	June 10, 2024	June 16, 2025	80.29
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00167	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, INFANTA, QUEZON, (PACKAGE I)	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	192,996,411.15	On-Going	April 18, 2024	February 11, 2025	85.15
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00168	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, INFANTA, QUEZON, (PACKAGE J)	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	187,613,788.69	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00170	CONSTRUCTION OF LUKUTANG MALAKI BRIDGE 1, MONTALBAN, RIZAL	G.F. FABIAN CONSTRUCTION (38962)	48,263,587.50	On-Going	September 16, 2024	April 28, 2025	82.26
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00171	REHABILITATION OF LAIYA-MALABRIGO ROAD, BRGY. HUGOM, SAN JUAN, BATANGAS (PHASE 4)	STRUKTURA TEKNIKA SERVICES CO. (16646) / E.M. CUERPO, INC. (30963)	96,253,940.52	On-Going	May 17, 2024	December 12, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00172	RETROFITTING OF BRIDGE (PHASE III), BOLBOK FLYOVER, BATANGAS CITY, BATANGAS	TCSC CORP. (15453)	289,499,984.13	Completed	May 15, 2024	November 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00173	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS STAR TOLLWAY - PINAMUCAN BYPASS, PACKAGE N, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	137,121,502.53	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00174	PREVENTIVE MAINTENANCE - TERTIARY ROADS DAANG MAHARLIKA (LZ) K0178 + 1479 - K0180 + 045	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	37,825,552.05	On-Going	June 23, 2025	September 20, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00175	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, GENERAL NAKAR, QUEZON (PHASE VI)	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328)	96,426,796.66	On-Going	May 13, 2024	January 07, 2025	91.11
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00176	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, GENERAL NAKAR, QUEZON, (PACKAGE O)	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	84,148,865.78	On-Going	June 14, 2024	June 24, 2025	80.19
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00177	CONSTRUCTION OF ROAD DIKE ALONG RIO GRANDE RIVER, BARANGAY SANTIAGO, GEN. TRIAS, CAVITE (PHASE II)	DMLC BUILDERS (36650)	97,018,777.39	On-Going	September 16, 2024	August 26, 2025	69.96
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00178	CONSTRUCTION (COMPLETION) OF NEW PHILIPPINE NATIONAL POLICE ACADEMY (PNPA) MESS HALL SILANG, CAVITE	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	18,913,893.39	On-Going	September 17, 2024	June 13, 2025	34.25
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00179	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES (DEPARTMENT OF AGRICULTURE) BRGY. MARAWOY, LIPA CITY, BATANGAS	LE BRON CONSTRUCTION (32219)	48,508,631.63	On-Going	October 17, 2024	August 12, 2025	22.72
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00180	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES (DSWD) BRGY. MARAWOY, LIPA CITY, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	48,508,684.18	On-Going	October 17, 2024	August 12, 2025	31.92
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00181	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS TAYABAS BY-PASS ROAD, QUEZON	JL MAXIBUILDERS CORPORATION (48496)	11,348,690.62	Completed	May 08, 2024	August 05, 2024	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00182	INSTALLATION OF ROAD SAFETY DEVICES ALONG DAANG MAHARLIKA (LZ) - K0173+1120 - K0174+480 (L/S), K0174+650 - K0174+690 (L/S), K0175+500 - K0175+860 (L/S)	MG SAMIDAN CONSTRUCTION (33234)	93,972,003.33	On-Going	July 01, 2024	December 12, 2024	86.69
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00183	INSTALLATION OF ROAD SAFETY DEVICES ALONG DAANG MAHARLIKA (LZ) - K0170+800 - K0171+000 (L/S), K0171+000 - K0171+100 (L/S), K0172+630 - K0173+000 (L/S), K0173+000 - K0173+153 (L/S), K0173+1020 - K0173+1080 (L/S)	MG SAMIDAN CONSTRUCTION (33234)	94,033,137.32	On-Going	June 14, 2024	November 25, 2024	43.19
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00184	CONSTRUCTION OF REVETMENT AND OTHER IMPROVEMENTS ALONG BALUCTOT RIVER, EAST SIDE, BRGY. PALIPARAN III, DASMARIÑAS, CAVITE (PHASE I)	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	241,411,621.79	On-Going	May 10, 2024	May 14, 2025	92.27



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00185	CONSTRUCTION OF REVETMENT AND OTHER IMPROVEMENTS ALONG BALUCTOT RIVER, EAST SIDE, BRGY. SALAWAG, DASMARIÑAS, CAVITE	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	241,434,935.46	On-Going	May 10, 2024	March 05, 2025	90.01
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00186	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MAKILING SECTOR 3 POLICE, ASSISTANCE BASE) CALAMBA CITY, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	9,457,197.93	On-Going	May 08, 2024	December 03, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00187	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SECTOR 4 CUBA POLICE ASSISTANCE BASE) CALAMBA CITY, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	14,185,018.60	On-Going	May 08, 2024	December 03, 2024	0.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00188	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND OTHER IMPROVEMENTS, BRGY. SAN NICOLAS 3, ZAPOTE RIVER, BACOR, CAVITE (PHASE 2)	E. F. CHUA CONSTRUCTION, INC. (37826)	7,721,535.67	On-Going	December 09, 2024	April 22, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00189	BINANGONAN-ANGONO-TAYTAY-DIVERSION ROAD (COASTAL ROAD) PACKAGE 1	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	139,924,975.73	On-Going	May 21, 2024	January 22, 2026	87.76
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00190	BINANGONAN-ANGONO-TAYTAY-DIVERSION ROAD (COASTAL ROAD) PACKAGE 2	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	139,957,436.44	On-Going	May 21, 2024	February 14, 2025	89.96
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00191	REHABILITATION OF CALAMBA CITY POLICE STATION, CALAMBA CITY, LAGUNA	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	19,007,877.00	On-Going	October 17, 2024	August 12, 2025	38.63
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00192	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS SAN JUAN BYPASS (ROSARIO-SAN JUAN-LAIYA TOURISM BYPASS ROAD) CANDELARIA-SAN JUAN, SAN JUAN, BATANGAS	STRUKTURA TEKNIKA SERVICES CO. (16646) / KATHA BUILDERS & SUPPLIES INC. (34651)	131,884,960.48	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00193	CONSTRUCTION OF LUKUTANG MALAKI BRIDGE 2, MONTALBAN, RIZAL	G.F. FABIAN CONSTRUCTION (38962)	57,912,582.42	On-Going	March 06, 2025	October 31, 2025	67.19
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00194	CONSTRUCTION OF BYPASS ROAD, PACKAGE 2, AT BARANGAY BANALO (SITIO HULONG BANALO), LOBO, BATANGAS	EFREN RAMIREZ CONSTRUCTION AND GENERAL SERVICES CORPORATION (45033)	141,854,798.87	On-Going	May 27, 2024	March 22, 2025	84.29
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00195	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGOS RIVER, INFANTA, QUEZON (PACKAGE K)	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	188,144,716.62	On-Going	May 10, 2024	March 05, 2025	94.88
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00196	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BUSOKBUSOKAN RIVER, BARANGAY SAN VICENTE, SAN NARCISO, QUEZON, PACKAGE 2	SILVERWOLVES CONSTRUCTION CORPORATION (48466)	94,040,267.18	On-Going	May 10, 2024	February 03, 2025	67.22
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00197	CONSTRUCTION OF ROAD CONNECTING CARMONA-SILANG DIVERSION ROAD AND SLEX EXIT, PHASE 1, CARMONA CITY, CAVITE	OCTAGON CONCRETE SOLUTIONS INC. (34475)	142,578,745.39	On-Going	August 08, 2024	June 03, 2025	19.90



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00198	CONSTRUCTION OF ROAD CONNECTING CARMONA-SILANG DIVERSION ROAD AND SLEX EXIT, PHASE 2, CARMONA CITY, CAVITE	OCTAGON CONCRETE SOLUTIONS INC. (34475)	142,578,748.61	On-Going	August 08, 2024	June 03, 2025	19.70
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00199	OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADSCALAMBA-STA.CRUIZ-FAMY JCT ROAD - K0051 + 460 - K0051 + 763, K0052 + 010 - K0052 + 430, K0052 + 443 - K0052 + 510, K0056 + 325 - K0056 + 553, K0056 + 650 - K0056 + 723, K0057 + 289 - K0057 + 651	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	47,283,996.29	On-Going	December 09, 2024	July 06, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 CP	24D00200	CONSTRUCTION OF REGIONAL FINANCE OFFICE, CAMP BGEN VICENTE LIM, CALAMBA CITY, LAGUNA	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	23,643,296.55	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 LP	24D00201	CONSTRUCTION OF DPWH REGION IV-A OFFICE, BRGY. MAYAPA, CALAMBA CITY, LAGUNA, PACKAGE A	515 LIFE CONSTRUCTION CORP. (41520)	28,515,739.64	On-Going	March 06, 2025	December 30, 2025	9.43
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00202	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND OTHER IMPROVEMENTS, BRGY. MOLINO 4, ZAPOTE RIVER, BACOR, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	7,718,030.26	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00203	CONSTRUCTION OF MULTI - PURPOSE BUILDING SOUTHERN LUZON MULTI - SPECIALTY MEDICAL CENTER, TAYABAS CITY, QUEZON	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	173,056,611.28	On-Going	December 05, 2024	September 30, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00204	REHABILITATION OF ROAD, BRGY. PADRE HERRERA - BRGY. LAHING, VISTA HERMOSA, MACALELON, QUEZON (PACKAGE 2)	STAR WILLIAM CONSTRUCTION (35938)	19,305,052.03	On-Going	March 06, 2025	September 01, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00205	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS LUISIANA - MAUBAN DIVERSION ROAD, MAUBAN SECTION	W.J. CONSTRUCTION OPC (FORMERLY: W.J. CONSTRUCTION) (19497)	37,633,199.22	On-Going	June 14, 2024	December 10, 2024	59.30
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00206	CONSTRUCTION OF CARMONA - SILANG DIVERSION ROAD, CAVITE	ZERO ONE CONSTRUCTION AND TRADING INC. (54208) / OMNICON BUILDERS (22816)	24,124,980.30	On-Going	July 19, 2024	July 23, 2025	46.85
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00207	BINANGONAN-ANGONO-TAYTAY-DIVERSION ROAD (COASTAL ROAD) PACKAGE 3	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	137,365,268.11	On-Going	May 21, 2024	February 14, 2025	61.91
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00208	BINANGONAN-ANGONO-TAYTAY-DIVERSION ROAD (COASTAL ROAD) PACKAGE 4	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	131,724,934.97	On-Going	May 21, 2024	February 14, 2025	61.06
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00209	CONSTRUCTION OF BALETE - SAN JOSE DIVERSION ROAD, MATAAS NA KAHAY SECTION (PHASE I), BATANGAS	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	188,173,998.73	On-Going	July 19, 2024	May 14, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00213	CONSTRUCTION OF REVETMENT ALONG CAÑAS RIVER, BUENAVISTA, GENERAL TRIAS, CAVITE	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	48,211,576.43	On-Going	December 09, 2024	July 21, 2025	59.57
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00214	CONSTRUCTION OF ROAD DIKE ALONG ILANG-ILANG RIVER, BRGY. BUENAVISTA, GEN. TRIAS CITY, CAVITE	MOTIONTRADE DEVELOPMENT CORPORATION (52026) / OMNICON BUILDERS (22816)	96,507,219.28	On-Going	July 03, 2024	April 13, 2025	57.36
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00215	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND OTHER IMPROVEMENTS, MALIPAY-DAANG HARI, BRGY. MOLINO 4, ZAPOTE RIVER, BACOR, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	11,582,955.64	On-Going	October 04, 2024	January 31, 2025	46.23
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00216	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND OTHER IMPROVEMENTS, BRGY. MOLINO 6 TO BRGY. SAN NICOLAS 3, BACOR, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	34,746,013.30	On-Going	October 17, 2024	April 29, 2025	34.19
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00217	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ROAD AND OTHER IMPROVEMENTS INCLUDING BOX CULVERT, BRGY. PALICO 4, IMUS, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	57,894,590.77	On-Going	July 12, 2024	February 21, 2025	0.18
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00218	CONSTRUCTION OF REVETMENT ALONG CAÑAS RIVER, BARANGAY TEJERO, GENERAL TRIAS, CAVITE	1199S CONSTRUCTION (50198) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	82,397,146.56	On-Going	June 14, 2024	February 08, 2025	90.49
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00221	CONSTRUCTION OF BYPASS/ ALTERNATE/ DIVERSION ROAD-DAANG HARI-MUNTINLUPA - CAVITE EXPRESSWAY BYPASS ROAD	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	96,461,942.90	On-Going	June 14, 2024	April 09, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00222	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY MOLINO IV, BACOR, CAVITE	MC GEOMETRIC PROPORTIONS, INC. (32304)	192,060,294.01	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00223	CONSTRUCTION OF BYPASS/ ALTERNATE/ DIVERSION ROAD-DASMARIÑAS ROAD-DASMARIÑAS-GENERAL TRIAS-TANZA (TANZA SECTION), CAVITE	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	96,495,496.78	On-Going	July 12, 2024	May 07, 2025	66.14
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00224	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND OTHER IMPROVEMENTS AT BACOR SIDE, ZAPOTE RIVER UPSTREAM, (DAANG HARI TO AMORE BACOR SIDE), BACOR, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	144,782,963.79	On-Going	June 14, 2024	April 09, 2025	42.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00225	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSPAGBILAO BY-PASS ROAD, PAGBILAO, QUEZON	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	94,087,280.66	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00226	CONSTRUCTION OF BRIDGE, BRGY CALUBCOB, NAIC, CAVITE	SERVITEM CORPORATION (43660)	9,652,298.64	On-Going	January 08, 2025	June 21, 2025	76.38
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00228	CONSTRUCTION OF CARMONA SLOPE PROTECTION WORKS ALONG CARMONA-BIÑAN RIVER, CARMONA, CAVITE	MAR-VEL CONSTRUCTION & SUPPLY (23722)	70,561,743.07	On-Going	September 04, 2024	May 31, 2025	95.38
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00229	CONSTRUCTION OF SITIO TAPOL - POBLACION - LUOD ROAD, PATNANUNGAN, QUEZON	R.K.R. CONSTRUCTION SERVICES (56519)	4,949,996.20	Completed	December 05, 2024	March 12, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00230	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ROAD AND OTHER IMPROVEMENTS, BRGY. SAN NICOLAS 3-BRGY. SAN NICOLAS 1, BACOR, CAVITE	E. F. CHUA CONSTRUCTION, INC. (37826)	133,203,617.53	On-Going	June 14, 2024	March 10, 2025	0.41
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00231	CONSTRUCTION OF CAUSEWAY, BARANGAY LAPU-LAPU, UNISAN, QUEZON	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	166,617,078.50	On-Going	October 11, 2024	August 06, 2025	92.94
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00233	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS CENTER), BARANGAY MAITIM II EAST, TAGAYTAY CITY, CAVITE (PHASE 9)	DEVEX INCORPORATED (38684)	291,060,758.37	On-Going	July 12, 2024	May 07, 2025	90.38
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00235	CLUSTER 4:1. DAANG MAHARLIKA (LZ) - K0092 + (-524) - K0092 + (-249.50)2. DAANG MAHARLIKA (LZ) - K0110 + 000 - K0110 + 7373. DAANG MAHARLIKA (LZ) - K0107 + 700 - K0108 + 8314. DAANG MAHARLIKA (LZ) - K0106+735.00 - K0107 + 124.50	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	152,171,966.50	On-Going	June 14, 2024	November 10, 2024	62.59
Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00242	CONSTRUCTION OF DRAINAGE ALONG LAKESHORE, BARANGAY KALAYAAN, ANGONO, RIZAL	C.F. TRINIDAD CONSTRUCTION AND SUPPLIES CORP. (FOR (9199)	55,186,567.20	On-Going	July 19, 2024	February 13, 2025	84.18
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00251	CONSTRUCTION OF SCHOOL BUILDINGS, BRGY. MOLINO 4, BACOR, CAVITE	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / OMNICON BUILDERS (22816)	138,286,826.36	Not Yet Started			



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Region IV-A	2024	Regular Infra - GAA 2024 OO-2	24D00252	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG NEAR BINAN RIVER, BINAN CITY, LAGUNA	11 DIAMOND EAGLE CONSTRUCTION CORPORATION (FORMERLY:11 DIAMOND EAGLE CONSTRUCTION) (33328) / AMTM CONSTRUCTION SERVICES (57613)	96,498,579.85	On-Going	September 10, 2024	January 05, 2026	71.56
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00253	CONSTRUCTION OF SCHOOL BUILDING AT UP DASMARIÑAS, CAVITE (PHASE 1)	DEVEX INCORPORATED (38684)	194,042,851.13	On-Going	October 17, 2024	August 12, 2025	14.59
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00254	CONSTRUCTION OF MULTI-PURPOSE BUILDING (UNIVERSITY OF THE PHILIPPINES), DASMARIÑAS CITY, CAVITE (PHASE 2)	DEVEX INCORPORATED (38684)	140,737,530.41	On-Going	October 23, 2024	August 18, 2025	18.61
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00255	CONSTRUCTION OF MULTI - PURPOSE BUILDING (CONVENTION CENTER), BARANGAY 57, CARIDAD, CAVITE CITY	LE BRON CONSTRUCTION (32219)	193,106,772.26	Not Yet Started			
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00256	CONSTRUCTION OF MULTI PURPOSE BUILDING (SCHOOL BUILDING), CALUBCOB ELEMENTARY SCHOOL, BRGY. CALUBCOB, NAIC, CAVITE	SERVITEM CORPORATION (43660)	19,799,996.94	On-Going	December 09, 2024	July 06, 2025	100.00
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00257	CONSTRUCTION OF MULTI - PURPOSE BUILDING AND OTHER IMPROVEMENTS, BRGY. BUKANDALA, IMUS, CAVITE	OMNICON BUILDERS (22816)	6,873,025.33	On-Going	December 09, 2024	May 07, 2025	0.00
Region IV-A	2024	Regular Infra - GAA 2024 OO-1	24D00289	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS PAGBILAO BY-PASS ROAD, PAGBILAO, QUEZON	N.T. SOTELO CONSTRUCTION AND SUPPLY CORPORATION (47269)	47,017,913.93	On-Going	April 22, 2025	December 17, 2025	41.49
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00295	CONSTRUCTION OF TAGAYTAY TOURIST (ICONIC TOWER) PHASE 6, BARANGAY KAYBAGAL SOUTH, TAGAYTAY CITY	DEVEX INCORPORATED (38684)	141,855,364.24	On-Going	December 09, 2024	October 04, 2025	0.83
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00296	CONSTRUCTION OF MULTI-PURPOSE FACILITIES, BRGY. KAYBAGAL SOUTH, TAGAYTAY CITY, CAVITE (PHASE 9)	DEVEX INCORPORATED (38684)	97,022,761.89	On-Going	December 09, 2024	October 04, 2025	0.48
Region IV-A	2024	Regular Infra - GAA 2024 SSP	24D00297	CONSTRUCTION OF MULTI-PURPOSE FACILITIES, BRGY. KAYBAGAL SOUTH, TAGAYTAY CITY, CAVITE, (PHASE 5)	DEVEX INCORPORATED (38684)	485,100,051.55	On-Going	December 09, 2024	October 04, 2025	99.64
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0001	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BINAYOYO RIVER (DOWNSTREAM) PHASE 5, BARANGAY CALAWIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,998,726.00	Completed	February 12, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0002	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BINAYOYO RIVER (DOWNSTREAM) PHASE 6, BARANGAY CALAWIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,999,513.32	On-Going	February 12, 2024	October 08, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0003	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CALAWIS RIVER (UPSTREAM), PHASE 3, BARANGAY CALAWIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,915,925.00	Completed	February 12, 2024	October 23, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0004	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CUPANG RIVER (DOWNSTREAM), PHASE 3, BARANGAY CUPANG ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,999,932.10	Completed	February 12, 2024	November 07, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0005	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, MARIKINA - VICTORIA VALLEY - ANTIPOLO RD - K0028+112 - K0028+390 ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	2,940,000.00	Completed	February 12, 2024	July 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - MARIKINA DIV RD - K0018+(-1169) - K0018+721 ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	6,860,000.00	Completed	February 12, 2024	September 05, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - MARIKINA DIV RD - K0018+(-710) - K0018+1178 ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	6,649,057.73	On-Going	February 12, 2024	August 06, 2024	90.16
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0008	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE, BARANGAY SAN ISIDRO ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	BELL CONSTRUCTION (27851)	14,269,797.97	On-Going	February 12, 2024	September 08, 2025	99.18



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0009	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY BEVERLY HILLS ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	LTDL BUILDERS (38371)	4,807,260.45	On-Going	February 12, 2024	May 11, 2024	98.23
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0010	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE, BARANGAY STA. CRUZ ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	7,920,000.00	On-Going	February 13, 2024	May 22, 2024	49.29
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0011	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE, BARANGAY MAMBUGAN ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	9,899,977.73	On-Going	February 13, 2024	August 16, 2025	69.72
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0012	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO BALON CREEK, BARANGAY CALAWIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	29,399,286.59	On-Going	February 13, 2024	December 08, 2024	97.09
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0013	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, KABISIG CREEK, BARANGAY SAN JOSE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	29,399,998.53	Completed	February 13, 2024	February 11, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0014	FY 2024 DPWH INFRASTRUCTURE PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ABA HOMES, BARANGAY DALIG ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	E.L. ANOLIN CONSTRUCTION (35406)	4,950,000.00	On-Going	February 13, 2024	June 11, 2024	95.95
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0015	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MAHABANG PARANG CREEK BINANGONAN, RIZAL (FIRST DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	10,779,998.90	Completed	February 13, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0016	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BREAK WATER AT BARANGAY BUHANGIN BINANGONAN, RIZAL (FIRST DISTRICT)	FLAG CONSTRUCTION CORPORATION(FOR. FLAG CONSTRUCTI (21758)	9,799,981.88	Completed	February 13, 2024	June 06, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0017	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALALIM NA SAPA, BARANGAY BATINGAN AND BARANGAY TATALA BINANGONAN, RIZAL (FIRST DISTRICT)	HONY TRADING & CONSTRUCTION (26898)	15,679,986.09	Completed	February 13, 2024	July 01, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0018	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BLOOMINGDALE HOMES, BARANGAY SAN PEDRO ANGONO, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	7,919,565.46	On-Going	February 13, 2024	August 10, 2024	85.61
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0019	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) INSIDE GUEVENTHOMES, RSG GUEVENTHOMES, POLICARPIO ST., BARANGAY SAN ANDRES CAINTA, RIZAL (FIRST DISTRICT)	RED TREE CONSTRUCTION (51765)	4,950,000.00	Completed	February 13, 2024	September 29, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0020	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SITIO UPPER KILINGAN PHASE 3, BARANGAY SAN JOSE ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	LTDL BUILDERS (38371)	49,000,000.00	Completed	February 14, 2024	October 10, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0021	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CALAWIS RIVER (UPSTREAM) PHASE 4, BARANGAY CALAWIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,807,092.90	Completed	February 14, 2024	January 23, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0022	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CALAWIS RIVER (DOWNSTREAM) PHASE 3, BARANGAY CALAWIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,744,682.77	Completed	February 14, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0023	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CAINTA RIVER, BARANGAY SAN ROQUE, CAINTA, RIZAL (FIRST DISTRICT)	G.F. FABIAN CONSTRUCTION (38962)	48,999,965.78	Completed	February 14, 2024	August 31, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0024	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, ANTIPOLLO HINULUGANG TAKTA RD - K0029+(-340) - K0030+222 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	19,945,183.10	On-Going	February 19, 2024	August 30, 2024	78.53
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0025	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CORAZON C. AQUINO AVE. - K0021+250 - K0021+591 RIZAL (FIRSTDISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	11,255,300.00	Completed	February 19, 2024	April 18, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0026	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CAINTA - KAYTICKLING - ANTIPOLLO - TERESA - MORONG RD - K0021+937 - K0020+000 RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	4,900,000.00	Completed	February 19, 2024	March 19, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0027	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BREAKWATER AT BARANGAY SAPANG BINANGONAN, RIZAL (FIRST DISTRICT)	MAK-JAMS CONSTRUCTION (37017)	9,799,977.16	Completed	February 19, 2024	June 12, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0028	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ONDOY CREEK, BARANGAY SAN JOSE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,999,997.76	Completed	February 19, 2024	October 30, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0029	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CALAWIS CREEK PHASE 2, BARANGAY CALAWIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,999,849.23	Completed	February 19, 2024	November 14, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0030	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CAINTA RIVER, BARANGAY SAN JUAN CAINTA, RIZAL (FIRST DISTRICT)	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	96,499,704.20	Completed	February 20, 2024	January 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - ANGONO BR. (B04739LZ) ALONG ANGONO DIV RD ANGONO, RIZAL (FIRST DISTRICT)	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	44,099,980.55	On-Going	February 19, 2024	January 03, 2025	90.67
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0032	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, DAU CREEK PHASE 2, BARANGAY SAN LUIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	49,000,000.00	On-Going	February 19, 2024	December 20, 2024	89.05
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0033	IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM, VILLALUZ ST., BARANGAY KALAYAAN ANGONO, RIZAL (FIRST DISTRICT)	HONY TRADING & CONSTRUCTION (26898)	48,640,894.92	Completed	March 25, 2024	February 02, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0034	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA - INFANTA RD - K0023+681 - K0023+720 ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	4,917,640.00	Completed	February 20, 2024	June 18, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0035	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - SUMULONG HIGHWAY - K0023+000 - K0024+523 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	19,600,000.00	Completed	February 20, 2024	October 05, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0036	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE, BARANGAY MUNTINDILAW ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	5,761,962.96	On-Going	February 20, 2024	May 29, 2024	94.65
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0037	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0030+197 - K0030+583 ANTIPOLLO CITY (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	14,458,920.00	Completed	February 20, 2024	April 19, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0038	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BOX CULVERT, SITIO SAN JOSEPH, BARANGAY SAN JOSE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	18,815,668.96	On-Going	February 19, 2024	November 12, 2024	90.06



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0039	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, DALIG CREEK, BARANGAY DALIG ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	18,986,316.00	On-Going	February 20, 2024	September 16, 2024	75.69
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0040	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PUROK 3, BARANGAY CUPANG ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	19,599,996.52	Completed	February 20, 2024	March 14, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0041	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BANGIAD CREEK (PACKAGE 3) TAYTAY, RIZAL (FIRST DISTRICT)	E.L. ANOLIN CONSTRUCTION (35406)	29,399,971.73	Completed	February 20, 2024	June 18, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0042	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD ALONG WEST FLOODWAY PUROK 8 BAGONG PAG-ASA, BARANGAY STA. ANA TAYTAY, RIZAL (FIRST DISTRICT)	E.L. ANOLIN CONSTRUCTION (35406)	15,641,998.00	On-Going	February 20, 2024	September 26, 2024	90.44
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0043	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - MARIKINA - INFANTA RD - K0020+250 - K0021+187 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	9,800,000.00	Completed	February 21, 2024	August 14, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0044	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOWER KILINGAN, BARANGAY SAN JOSE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	9,601,249.09	On-Going	February 21, 2024	August 18, 2024	14.66
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0045	FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM WITH EASEMENT AT DON JUSTO GUIDO ST., BARANGAY BAGUMBAYAN ANGONO, RIZAL (FIRST DISTRICT)	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	9,900,000.00	On-Going	February 21, 2024	August 23, 2024	99.02



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0046	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TAYTAY RIVER (PACKAGE 2) TAYTAY, RIZAL (FIRST DISTRICT)	C.F. TRINIDAD CONSTRUCTION AND SUPPLIES CORP. (FOR (9199)	19,599,554.70	Completed	February 21, 2024	July 04, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0047	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MUNTINDILAW RIVER GOING TO KINGSVILLE, BARANGAY MAYAMOT ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	BELL CONSTRUCTION (27851)	39,200,000.00	On-Going	February 22, 2024	December 09, 2024	97.54
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0048	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BLOC. 25, 26, 28, 29 AND 30, LUPANG ARENDA, BARANGAY STA. ANA TAYTAY, RIZAL (FIRST DISTRICT)	E.L. ANOLIN CONSTRUCTION (35406)	38,023,137.60	On-Going	February 22, 2024	October 03, 2024	85.92
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0049	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM, BOTONG FRANCISCO AVENUE, BARANGAY SAN ISIDRO ANGONO, RIZAL (FIRST DISTRICT)	R.D. TALENS CONSTRUCTION AND TRADING (36817)	99,356,295.38	On-Going	March 04, 2024	March 28, 2025	81.11
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0050	IMPROVEMENT OF DRAINAGE SYSTEM, BARANGAY SAN ISIDRO, BARANGAY STO. NIÑO AND BARANGAY SAN VICENTE ANGONO, RIZAL (FIRST DISTRICT)	HONY TRADING & CONSTRUCTION (26898)	83,458,917.08	On-Going	March 11, 2024	January 22, 2025	95.88
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0051	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE GOING TO TAKTAK RIVER, BARANGAY DELA PAZ AND BARANGAY STA. CRUZ ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	LTDL BUILDERS (38371)	28,241,062.27	On-Going	February 26, 2024	September 29, 2024	79.30
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0052	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY DELA PAZ AND BARANGAY STA. CRUZ ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	19,599,993.83	On-Going	February 26, 2024	June 01, 2025	79.07



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0053	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY MAYAMOT ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	9,505,202.03	On-Going	February 26, 2024	June 18, 2024	80.17
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0054	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SAPA CREEK PHASE 2, BARANGAY DELA PAZ AND BARANGAY SAN ISIDRO ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	LTDL BUILDERS (38371)	29,399,737.23	Completed	February 26, 2024	March 11, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0055	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAYAMOT ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	19,203,005.56	On-Going	February 26, 2024	September 22, 2024	30.64
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0056	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL), BARANGAY SAN PEDRO ANGONO, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	4,949,730.16	On-Going	February 26, 2024	July 24, 2024	81.96
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0057	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TAYTAY DIV RD - K0022+(-575) - K0022+(-324) RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	7,724,360.00	Completed	February 27, 2024	March 27, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0058	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TAYTAY DIV RD - K0023+485 - K0023+607 RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	7,896,840.00	Completed	February 27, 2024	March 27, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0059	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0029+516 - K0029+631 ANTIPOLLO CITY (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	4,318,860.00	Completed	February 27, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0060	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE, BARANGAY BAGONG NAYON ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	ROAD RUNNER BUILDING TECHNOLOGIES INC. (41099)	9,628,112.83	On-Going	February 27, 2024	June 08, 2024	49.56
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0061	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, ST. VINCENT ST., BARANGAY DALIG ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	5,761,136.62	On-Going	February 27, 2024	August 14, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0062	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, ROAD 1, PUROK 1 AND BLK. 1 PUROK 2 SAMABALAI, LUPANG ARENDA, BARANGAY STA. ANA TAYTAY, RIZAL (FIRST DIS	DJL ROBLES BUILDERS (39672)	8,909,964.35	On-Going	February 27, 2024	December 21, 2024	96.21
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0063	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - SUMULONG HIGHWAY - K0027+535 - K0028+475 ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	44,100,000.00	Completed	February 28, 2024	May 29, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0064	ANTIPOLO HINULUGANG TAKTAK ROAD - K0029+(-340) - K0029+310, K0029+310 - K0029+364, K0029+364 - K0029+624, K0029+624 - K0029+695, K0029+695 - K0029+821, K0029+821 - K0029+899, K0029+899 - K0030+222 ANITPOLO CITY (FIRST DISTRICT)	BELL CONSTRUCTION (27851)	70,444,991.22	Completed	February 28, 2024	September 14, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0065	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, LIBIS CREEK PHASE 2, BARANGAY SAN JOSE ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,999,995.14	On-Going	February 28, 2024	February 15, 2025	85.48
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0066	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MUNTINDILAW ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	4,800,727.80	On-Going	February 28, 2024	July 26, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0067	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ANTIPOLO CIRCUMFERENTIAL RD B CHAINAGE 0 - 472 ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	9,800,000.00	Completed	March 04, 2024	July 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0068	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0028+590 - K0028+824 ANTIPOLO CITY (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	8,773,940.00	Completed	February 29, 2024	May 13, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0069	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BANGIAD CREEK (PACKAGE 4) TAYTAY, RIZAL (FIRST DISTRICT)	BELVIAN BUILDERS (48727)	29,400,000.00	On-Going	February 29, 2024	January 13, 2025	80.22
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0070	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, DARANGAN RIVER (DOWNSTREAM) BINANGONAN, RIZAL (FIRST DISTRICT)	EL KAPITAN CONSTRUCTION SERVICES (33123)	10,768,190.12	Completed	February 29, 2024	July 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24DN0071	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO MYSTICAL CAVE, BARANGAY SAN LUIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	4,900,000.00	On-Going	February 29, 2024	May 28, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0072	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TINAPANTAY RIVER, PHASE IV, BRGY. SAN JOSE ANTIPOLO CITY (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	57,900,000.00	Completed	March 04, 2024	April 02, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0073	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROADS WITH DRAINAGE SYSTEM, MILAGROS SUBDIVISION BRGY. DALIG, ANTIPOLO CITY, (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	4,714,933.68	On-Going	March 04, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0074	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MARIKINA DIVERSION ROAD - K0018+(-238) - K0018+122 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	19,599,576.52	Completed	March 04, 2024	June 11, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0075	ASSET PREVERTATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MARIKINA - VICTORIA VALLEY - ANTIPOLLO RD - K0029+660 - K0030+201 ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	20,580,000.00	Completed	March 11, 2024	July 18, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0076	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA - INFANTA RD - K0025+141 - K0025+249 ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	6,370,000.00	Completed	March 11, 2024	July 06, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0077	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA VICTORIA VALLEY - ANTIPOLLO RD - K0027+019 - K0027+252, K0027+252 - K0027+588 ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	7,840,000.00	Completed	March 11, 2024	June 13, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0078	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA -VICTORIA VALLEY - ANTIPOLLO RD - K0017+881 - K0018+000, K0018+460 - K0018+640 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	13,230,000.00	Completed	March 04, 2024	May 22, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0079	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - MARIKINA - VICTORIA VALLEY - ANTIPOLLO RD - K0027+000 - K0027+220 ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	14,254,587.52	On-Going	March 04, 2024	July 06, 2024	75.65
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0080	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG CREEK AT SITIO CALVON, BARANGAY MAMBOG BINANGONAN, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	4,949,917.86	Completed	March 04, 2024	April 15, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0081	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROAD - BINANGONAN DIV RD K0034+899 - K0035+299 RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	13,069,279.10	Completed	March 04, 2024	April 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0082	IMPROVEMENT/REHABILITATION OF ROADS WITH DRAINAGE, SITIO SILANGAN, BARANGAY DELA PAZ ANTIPOLLO CITY (FIRST DISTRICT)	ROAD RUNNER BUILDING TECHNOLOGIES INC. (41099)	9,601,416.00	On-Going	March 18, 2024	July 20, 2024	88.64
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0083	IMPROVEMENT OF ROADS WITH DRAINAGE, PHASE 5, COGEO, BARANGAY BAGONG NAYON ANTIPOLLO CITY (FIRST DISTRICT)	ROAD RUNNER BUILDING TECHNOLOGIES INC. (41099)	9,900,000.00	On-Going	March 18, 2024	December 13, 2024	89.59



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0084	CONCRETING OF ROAD WITH DRAINAGE SYSTEM, RPG VILLE, ONDOY. BRGY. SAN JOSE ANTIPOLLO CITY (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	8,642,544.08	On-Going	March 04, 2024	June 21, 2024	45.01
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0085	REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, M.L. QUEZON ST., BARANGAY DALIG AND BARANGAY SAN ROQUE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	9,900,000.00	On-Going	March 04, 2024	May 31, 2025	49.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, HORNO, SITIO COLAIQUE, BARANGAY SAN ROQUE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	FIDEM DEVELOPMENT CORPORATION (50502)	5,761,140.66	On-Going	March 27, 2024	August 23, 2024	93.04
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0087	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - IMELDA AVE. - K0018+553 - K0020+637 RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	40,179,778.85	Completed	March 11, 2024	May 29, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0088	CONSTRUCTION OF BOX CULVERT, MANADLAM SITIO APIA, BARANGAY CALAWIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	47,769,583.05	On-Going	March 11, 2024	November 19, 2025	86.42
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0089	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CORAZON C. AQUINO AVE. - K0019+075 - K0019+680 RIZAL (FIRST DISTRICT)	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	20,286,000.00	Completed	March 18, 2024	May 13, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0090	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CORAZON C. AQUINO AVE. - K0018+(-096) - K0018+445 RIZAL (FIRST DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	18,620,000.00	Completed	March 18, 2024	July 10, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0091	IMPROVEMENT OF ROADS WITH DRAINAGE, BARANGAY DELA PAZ ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	9,601,713.00	On-Going	March 18, 2024	July 05, 2024	36.94
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0092	REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY SAN JOSE ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	9,601,905.56	On-Going	March 18, 2024	August 14, 2024	45.29
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0093	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, PUROK 2, BARANGAY CALAWIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	DUKHEA CONSTRUCTION (36411)	9,899,819.36	On-Going	March 18, 2024	July 04, 2025	58.36
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0094	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TAYTAY DIV RD - K0022+310 - K0023+060 RIZAL (FIRST DISTRICT)	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	44,100,000.00	Completed	March 18, 2024	May 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0095	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM), HALANG CREEK, ALONG MARIKINA - VICTORIA VALLEY - ANTIPOLO ROAD AND MARIKINA DIVERSION ROAD, BARANGAY MAYAMOT ANTIPOLO CITY (FIRST DISTRICT)	BELL CONSTRUCTION (27851)	77,142,011.77	On-Going	March 25, 2024	January 18, 2025	93.58
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0096	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (UPSTREAM), HALANG CREEK, BARANGAY MAYAMOT ANTIPOLO CITY (FIRST DISTRICT)	BELL CONSTRUCTION (27851)	67,549,987.05	On-Going	March 25, 2024	January 04, 2025	93.17
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0097	PREVENTIVE MAINTENANCE-TERTIARY ROADS-MARIKINA-INFANTA RD-K0021+927-K0021+960, K0021+960-K0021+990, K0021+990-K0021+1050, K0021+1050-K0021+1125, K0021+1125-K0022+000, K0022+000-K0022+067, K0022+067-K0022+118, K0022+118-K0022+183 ANTIPOLO CITY (FIRST DISTR	STREAMLINE BUILDERS CORPORATION (40804)	24,496,917.29	Completed	April 15, 2024	September 01, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0098	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROADS WITH DRAINAGE, CLUSTER C, BARANGAY BAGONG NAYON ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	9,600,031.91	On-Going	April 15, 2024	March 01, 2025	37.98
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0099	FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, MONANG CREEK, BARANGAY SAN LUIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	H FRANCISCO CONSTRUCTION AND SUPPLY (46837)	14,406,192.39	On-Going	April 15, 2024	November 10, 2024	69.45
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0100	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, SAINT JOSEPH ST., BARANGAY CUPANG ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	4,790,942.70	On-Going	April 15, 2024	June 21, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0101	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SITIO MALAKING PARANG, BARANGAY SAN JOSE ANTIPOLO CITY (SECOND DISTRICT)	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,949,999.95	On-Going	April 15, 2024	July 13, 2024	59.14
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0102	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF DRAINAGE SYSTEM ALONG P. BURGOS ST., BRGY. LIBID BINANGONAN, RIZAL (FIRST DISTRICT)	EL KAPITAN CONSTRUCTION SERVICES (33123)	6,683,246.47	On-Going	April 15, 2024	October 10, 2024	41.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0103	FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF DRAINAGE AT 2ND ST., M. CRUZ TO 4TH AND 5TH ST., ROSE ANN, BARANGAY SAN ROQUE CAINTA, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	8,117,814.49	Completed	April 15, 2024	October 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0104	IMPROVEMENT OF ROAD, LOGCOM DRIVE, BARANGAY DELA PAZ ANTIPOLO CITY (FIRST DISTRICT)	ROAD RUNNER BUILDING TECHNOLOGIES INC. (41099)	7,678,331.16	On-Going	April 23, 2024	August 10, 2024	91.88
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0105	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY PALANGOY BINANGONAN, RIZAL (FIRST DISTRICT)	DJL ROBLES BUILDERS (39672)	19,799,935.64	On-Going	April 23, 2024	December 18, 2024	72.50
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0106	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, BLK. 9-12 PILAMAHOA LUPANG ARENDA, BRGY. STA. ANA TAYTAY, RIZAL	DJL ROBLES BUILDERS (39672)	14,849,948.37	On-Going	April 29, 2024	January 07, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG NAYON ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	4,850,257.51	On-Going	April 23, 2024	September 19, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO APIA HALL, BARANGAY CALAWIS ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	4,846,353.52	On-Going	April 23, 2024	August 20, 2024	97.81
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0109	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY PALANGOY BINANGONAN, RIZAL (FIRST DISTRICT)	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	6,929,999.75	On-Going	April 23, 2024	October 19, 2024	98.42
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0110	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MANILA EAST ROAD - K0036+515 - K0038+012 RIZAL (FIRST DISTRICT)	THREE W BUILDERS, INC. (10722)	44,544,770.37	On-Going	April 29, 2024	December 04, 2024	79.32
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0111	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MANILA EAST ROAD - K0030+589 - K0032+146 RIZAL (FIRST DISTRICT)	TOPNOTCH CATALYST BUILDERS INC. (34061)	41,118,269.25	On-Going	April 29, 2024	January 18, 2025	89.53
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0112	CONSTRUCTION OF BARANGAY SAPANG - BARANGAY MALAKABAN INTERCONNECTING ROAD BINANGONAN, RIZAL (FIRST DISTRICT)	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	38,411,296.03	On-Going	April 29, 2024	November 24, 2024	77.72
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0113	COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - CONSTRUCTION OF BARANGAY LUNSDAD TO BARANGAY PILA-PILA COASTAL ROAD BINANGONAN, RIZAL (FIRST DISTRICT)	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	49,499,996.64	On-Going	April 29, 2024	January 23, 2025	87.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0114	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) IN PUBLIC FACILITIES A.) TAYTAY NATIONAL HIGH SCHOOL, TAYTAY, RIZAL (2 UNITS), B.) FELIX M. SANVICTORES ELEMENTARY SCHOOL, TAYTAY, RIZAL (2 UNITS), C.) TAYTAY SENIOR HIGH SCHOOL, TAYTAY, RIZAL (1 UNIT), D	FRANZCOR TRADING & CONSTRUCTION (18082)	2,817,251.52	On-Going	April 29, 2024	June 27, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0115	IMPROVEMENT OF ROADS WITH DRAINAGE, BARANGAY MAYAMOT ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	11,879,259.61	On-Going	April 29, 2024	August 25, 2024	69.79
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0116	IMPROVEMENT OF ROADS, BRGY. STA. CRUZ ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	14,371,424.03	On-Going	April 29, 2024	November 14, 2024	70.13
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0117	CONSTRUCTION OF RETAINING WALL AT BRONCO VILLAGE EAST, BARANGAY STO. DOMINGO CAINTA, RIZAL (FIRST DISTRICT)	T. REYES CONSTRUCTION (38687)	7,919,768.84	Completed	April 29, 2024	July 27, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0118	REHABILITATION OF ROAD AND DRAINAGE SYSTEM AT CECILIO BLANCO, SITIO PEDRO CRUZ, BARANGAY PAG-ASA BINANGONAN, RIZAL (FIRST DISTRICT)	DJL ROBLES BUILDERS (39672)	9,505,887.30	On-Going	May 23, 2024	April 17, 2025	87.57
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0119	CONSTRUCTION OF BOX CULVERT AT BANABA CREEK, BRGY. SAN LUIS ANTIPOLO CITY (SECOND DISTRICT)	FIDEM DEVELOPMENT CORPORATION (50502)	9,601,996.14	On-Going	April 29, 2024	November 24, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0120	REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, PUROK 4, ZONE 6, PEÑAFRANCIA, BRGY. CUPANG ANTIPOLO CITY (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	5,760,938.70	On-Going	April 29, 2024	July 17, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. INARAWAN ANTIPOLO RIZAL (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	4,826,181.54	On-Going	April 29, 2024	September 25, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0122	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0029+000 - K0029+400 ANTIPOLO CITY (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	9,821,560.00	Completed	May 23, 2024	December 18, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0123	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MAPANDAN RIVER CAINTA, RIZAL (FIRST DISTRICT)	E.L. ANOLIN CONSTRUCTION (35406)	22,010,033.28	On-Going	May 27, 2024	February 12, 2025	98.33
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0124	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG OLALIA RD, BRGY. STA. CRUZ AND BRGY. DELA PAZ ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	23,764,696.20	On-Going	May 23, 2024	June 12, 2025	71.44



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0125	IMPROVEMENT OF ROADS WITH DRAINAGE, SITIO GUMAMELA 2, BARANGAY STA. CRUZ ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	17,280,154.46	On-Going	May 23, 2024	September 09, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0126	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAMBUGAN ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	6,721,022.38	On-Going	May 23, 2024	January 17, 2025	89.62
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0138	NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - MARIKINA - INFANTA RD - K0021+500 - K0021+1040 ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	28,513,737.00	On-Going	June 20, 2024	September 12, 2025	40.09
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0139	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DELA PAZ ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	9,475,259.42	On-Going	June 20, 2024	October 07, 2024	93.07
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0140	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DARANGAN RIVER BINANGONAN, RIZAL (FIRST DISTRICT)	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	19,599,998.30	Completed	June 20, 2024	August 12, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0141	IMPROVEMENT OF ROADS WITH DRAINAGE, SITIO LEYVA 2, BARANGAY STA. CRUZ ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	4,801,406.94	On-Going	June 20, 2024	August 18, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0142	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY SAN JUAN (PHASE 2) TAYTAY, RIZAL (FIRST DISTRICT)	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	19,599,701.53	On-Going	June 20, 2024	March 20, 2025	58.95
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0143	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. STA. CRUZ ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	29,400,000.00	On-Going	June 25, 2024	October 02, 2025	89.38
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0144	REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, PUROK 6, ZONE 8, AKBAY AKIBAT, BARANGAY CUPANG ANTIPOLO CITY, RIZAL (SECOND DISTRICT)	TOP KMC CONSTRUCTION AND SUPPLY CORP. (51165)	5,761,069.38	On-Going	June 25, 2024	September 12, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0145	CONSTRUCTION OF DRAINAGE SYSTEM, FLORENTINO ST., BRGY. KALAYAAN ANGONO, RIZAL (FIRST DISTRICT)	ALMEDGARCIA CONSTRUCTION AND TRADING (52544)	7,919,870.61	Completed	June 25, 2024	October 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0146	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ANGONO ART CENTER WITHIN THE ANGONO LAKESIDE ECOPARK), BARANGAY SAN VICENTE ANGONO, RIZAL (FIRST DISTRICT)	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	9,601,888.89	On-Going	July 29, 2024	January 24, 2025	95.42
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0147	REHABILITATION (COMPLETION) OF MULTI - PURPOSE BUILDING (DR. VIVENCIO B. VILLAMAYOR INTEGRATED SCHOOL), BARANGAY SAN ISIDRO ANGONO, RIZAL (FIRST DISTRICT)	DJL ROBLES BUILDERS (39672)	1,980,000.00	On-Going	June 25, 2024	August 23, 2024	22.10
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0148	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MULTI-PURPOSE HALL) AT BARANGAY SAN ISIDRO - KALAYAAN) ANGONO, RIZAL (FIRST DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	9,601,237.80	On-Going	June 25, 2024	March 21, 2025	96.27



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0149	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0029+500 - K0029+900 ANTIPOLLO CITY (SECOND DISTRICT)	TOP KMC CONSTRUCTION AND SUPPLY CORP. (51165)	9,799,919.89	Completed	June 25, 2024	December 21, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0150	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, PUROK 4, ZONE 8, BARANGAY CUPANG ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	DJSEVILLA CONSOLIDATED BUILDERS CORPORATION (FORMER:TOP-BEST ENGINEERING WORKS & SUPPLIES) (32997)	4,789,259.39	On-Going	June 25, 2024	September 12, 2024	29.75
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0151	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY DELA PAZ ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	14,478,727.72	On-Going	June 25, 2024	February 19, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0152	CONSTRUCTION OF MULTI - PURPOSE BUILDING (COMPLETION), BARANGAY DELA PAZ ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	4,822,010.35	On-Going	June 25, 2024	December 21, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SANGGUNIANG BAYAN LEGISLATIVE HALL/OFFICE), CAINTA, RIZAL (FIRST DISTRICT)	RED TREE CONSTRUCTION (51765)	4,899,999.55	On-Going	October 14, 2024	April 11, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GREENWOODS EXEC. VILLAGE) CAINTA, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	4,949,749.41	On-Going	August 07, 2024	February 02, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0155	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY MAMBUGAN AND BARANGAY MUNTINDILAW GOING TO BULAO RIVER ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	25,429,141.19	On-Going	June 26, 2024	December 12, 2024	71.37
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0156	IMPROVEMENT OF ROAD, COGEO GATE 2 TO MASINAG INTERSECTION, BARANGAY BAGONG NAYON, BARANGAY MAYAMOT AND BARANGAY MAMBUGAN ANTIPOLLO CITY (FIRST DISTRICT)	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	35,342,997.43	Completed	July 22, 2024	February 04, 2025	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0157	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN SITIO UPPER KILINGAN PHASE 3, BARANGAY SAN JOSE ANTIPOLLO CITY (SECOND DISTRICT)	L. EUSEBIO ACE DEVELOPMENT CORPORATION (13522)	29,399,999.64	On-Going	September 26, 2024	September 23, 2025	92.12
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0158	CONSTRUCTION OF BRIDGE INCLUDING FACILITIES, BARANGAY SAN ISIDRO ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	21,779,768.44	On-Going	July 22, 2024	April 17, 2025	28.60
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0159	IMPROVEMENT OF ROAD, OLALIA ROAD, PHASE I, BARANGAY STA. CRUZ AND BARANGAY DELA PAZ ANTIPOLLO CITY (FIRST DISTRICT)	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	14,157,000.00	Completed	July 22, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0160	REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, KULASISI - PANTAY ROAD (PHASE 2), BARANGAY SAN LUIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	11,522,661.26	On-Going	July 22, 2024	December 18, 2024	91.36
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0161	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, KINGSVILLE ROYAL CREEK, BARANGAY SAN JUAN ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	TOP KMC CONSTRUCTION AND SUPPLY CORP. (51165)	9,900,000.00	On-Going	July 15, 2024	December 21, 2024	89.01
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0162	REHABILITATION OF LIBHO CREEK, BARANGAY STA. ANA TAYTAY, RIZAL (FIRST DISTRICT)	FRANZCOR TRADING & CONSTRUCTION (18082)	6,928,487.19	On-Going	June 26, 2024	December 08, 2025	63.56
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0163	CONSTRUCTION OF MULTI - PURPOSE BUILDING TAYTAY, RIZAL (FIRST DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	9,601,515.00	On-Going	July 15, 2024	March 26, 2025	96.61
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0164	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - MARIKINA - VICTORIA - VALLEY - ANTIPOLLO RD - K0026+(-209) - K0026+0031 (ANTIPOLLO CITY FIRST DISTRICT)	LTDL BUILDERS (38371)	19,007,876.99	On-Going	September 24, 2024	June 30, 2025	30.17
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0165	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SAN JUAN CREEK, BARANGAY SAN JUAN ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	1C4M BUILDERS INC. (46048)	48,987,915.82	On-Going	July 22, 2024	April 17, 2025	88.89
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DN0166	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TAYTAY RIVER INTERCEPTOR, BARANGAY STA. ANA AND SAN ISIDRO TAYTAY, RIZAL (FIRST DISTRICT)	G.F. FABIAN CONSTRUCTION (38962)	47,529,074.88	On-Going	June 26, 2024	January 31, 2025	88.04
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0167	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - KULASISI - PANTAY ROAD (PHASE 3), BARANGAY SAN LUIS ANTIPOLLO CITY, RIZAL (SECOND DISTRICT)	D.R. ROBLES CONSTRUCTION (28559)	48,041,844.18	On-Going	June 26, 2024	February 20, 2025	90.95
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0168	IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM, IBAÑEZ ST., BARANGAY SAN ISIDRO, BARANGAY STO. NIÑO AND BARANGAY SAN VICENTE ANGONO, RIZAL (FIRST DISTRICT)	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	68,498,685.90	On-Going	July 15, 2024	May 10, 2025	88.81
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0169	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY SAN ISIDRO ANTIPOLLO CITY, RIZAL (FIRST DISTRICT)	LTDL BUILDERS (38371)	7,721,998.81	On-Going	June 26, 2024	January 21, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0170	COMPLETION OF MULTI - PURPOSE BUILDING, SITIO GUMAMELA 2, BARANGAY STA. CRUZ ANTIPOLLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	1,921,176.68	On-Going	June 26, 2024	September 23, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0171	CONSTRUCTION OF MULTI - PURPOSE BUILDING (PHASE III), BARANGAY MAYAMOT ANTIPOLLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	28,797,868.50	On-Going	July 15, 2024	June 19, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DN0173	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, MANILA EAST RD K0023+706 - K0024+504 RIZAL (FIRST DISTRICT)	READYCON TRADING & CONSTRUCTION CORP. (15452)	31,556,000.00	Completed	September 19, 2024	November 17, 2024	100.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0174	IMPROVEMENT OF INTERSECTION- MARIKINA DIVERSION ROAD (S04421LZ) (K0019+000), MARIKINA-INFANTA ROAD (S01619LZ), MARIKINA-VICTORIA VALLEY-ANTIPOLO ROAD (S04425LZ), AND MARIKINA-VICTORIA VALLEY-ANTIPOLO ROAD (S04426LZ) ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	9,506,138.75	On-Going	March 18, 2025	August 14, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0175	IMPROVEMENT OF INTERSECTION - MARIKINA-INFANTA ROAD (S01619LZ) - K0023+814, OLALIA ROAD, GSIS AVENUE ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	9,504,824.00	On-Going	March 18, 2025	August 14, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0176	IMPROVEMENT OF INTERSECTION - SUMULONG HIGHWAY (S01637LZ) - K0028-403, MARIKINA VICTORIA VALLEY ANTIPOLO ROAD (S04428LZ), AND J.P. RIZAL STREET ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	9,504,447.58	On-Going	March 18, 2025	August 14, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0177	IMPROVEMENT OF INTERSECTION - ANTIPOLO CIRCUMFERENTIAL ROAD A (S01612LZ) - K0026+433, MARIKINA VICTORIA VALLEY ANTIPOLO ROAD (S04428LZ), AND CORAZON C. AQUINO AVENUE (S01742LZ) ANTIPOLO CITY (SECOND DISTRICT)	TOP KMC CONSTRUCTION AND SUPPLY CORP. (51165)	9,505,980.50	On-Going	January 13, 2025	June 11, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0178	IMPROVEMENT OF INTERSECTION - ANTIPOLO CIRCUMFERENTIAL ROAD A (SEN. L. SUMULONG MEMORIAL CIRCLE) (S01612LZ) AND K0026+018 AND MANUEL L. QUEZON AVENUE ANTIPOLO CITY (SECOND DISTRICT)	TOP KMC CONSTRUCTION AND SUPPLY CORP. (51165)	9,505,248.20	On-Going	January 13, 2025	June 11, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0179	IMPROVEMENT OF INTERSECTION - CORAZON C. AQUINO ROAD (S01741LZ) - K0021+152, TAYTAY DIVERSION ROAD (S01587LZ), CAINTA - KAYTICLING - ANTIPOLO - TERESA - MORONG ROAD (S01598LZ), AND L. WOOD STREET RIZAL (FIRST DISTRICT)	JE-JEI BUILDERS AND SUPPLY (45129)	9,504,516.03	On-Going	January 13, 2025	June 11, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0180	IMPROVEMENT OF INTERSECTION - MANILA EAST ROAD (S01743LZ) (K0024+172), CORAZON C. AQUINO ROAD (S01741LZ), AND IMELDA AVENUE (S03810LZ) RIZAL (FIRST DISTRICT)	JE-JEI BUILDERS AND SUPPLY (45129)	9,504,726.00	On-Going	January 13, 2025	June 11, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0181	IMPROVEMENT OF INTERSECTION - MANILA EAST ROAD (S01744LZ) - K0022+192 AND TAYTAY DIVERSION ROAD (S01587LZ) RIZAL (FIRST DISTRICT)	JE-JEI BUILDERS AND SUPPLY (45129)	9,514,965.11	On-Going	January 13, 2025	June 11, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0182	CONSTRUCTION OF BRIDGE, BARANGAY SAN ISIDRO ANTIPOLO CITY (FIRST DISTRICT)	STREAMLINE BUILDERS CORPORATION (40804)	19,799,999.99	On-Going	August 05, 2024	April 01, 2025	3.58
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0183	REHABILITATION OF HALANG CREEK, KINGSVILLE VILLAGE, MAYAMOT ANTIPOLO CITY (FIRST DISTRICT)	L. EUSEBIO ACE DEVELOPMENT CORPORATION (13522)	19,204,239.98	On-Going	August 05, 2024	March 02, 2025	36.98
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0184	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	LTDL BUILDERS (38371)	5,761,137.51	On-Going	July 22, 2024	January 17, 2025	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0185	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG NAYON ANTIPOLO CITY (FIRST DISTRICT)	LTDL BUILDERS (38371)	2,880,864.00	On-Going	July 22, 2024	November 18, 2024	0.00
Rizal 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DN0186	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BLOCK 6 LOT 7 WALKING PALM STREET, BRGY. DELA PAZ ANTIPOLO CITY, RIZAL (FIRST DISTRICT)	A.M. MAURICIO CONSTRUCTION & BUILDERS INC. (34442)	4,812,843.20	On-Going	July 29, 2024	January 24, 2025	0.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD ALONG....	GKB BUILDERS (36280)	4,900,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY GULOD MALAYA, SAN MATEO...	22 PRIME CONSTRUCTION AND REALTY DEVELOPMENT INC. (45578)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY GUITNANG BAYAN - 1, SAN...	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY PINTONG BUKAWE, SAN MATEO.	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	4,950,000.00	On-Going	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY BARANGAY SILANGAN, SAN ...	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	4,764,333.81	On-Going	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROAD - MARIKINA INFANTA RD - K0038 + (-493) - K0038 + (-250)	OLIVER AQUINO CONSTRUCTION (36827)	4,900,000.00	Completed	February 07, 2024	May 11, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SAKAYIN CREEK AT SITIO NAMAY, SITIO CAINGIN..	GKB BUILDERS (36280)	14,850,000.00	Completed	February 07, 2024	August 10, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY BAGUMBAYAN, PILILLA, RIZAL	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	14,850,000.00	On-Going	February 07, 2024	October 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN BARANGAY AMPID-1, SAN MATEO, RIZAL	C.E.M. CONSTRUCTION, INC. (36501)	4,950,000.00	Completed	February 07, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF MARANG ROAD..	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	19,600,000.00	Completed	February 07, 2024	November 23, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0011	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARAS RIVER, BARANGAY SAN JOSE, BARAS, RIZAL	HONY TRADING & CONSTRUCTION (26898)	91,675,000.00	Completed	February 07, 2024	February 18, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	19,800,000.00	Completed	February 07, 2024	November 14, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0013	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-TANAY SAMPALOC RD K0057+(-685) - K0060+000	AARCON BUILDERS (28336)	96,500,000.00	Completed	February 07, 2024	July 10, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM IN BARANGAY SILANGAN...	CSGER CONSTRUCTION CORPORATION (FORMERLY:CAGER CONSTRUCTION & SUPPLY) (21743)	4,782,574.77	On-Going	February 07, 2024	June 05, 2024	61.67
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY KAY BUTO, TANAY, RIZAL	JG NORA BUILDERS (34759)	4,950,000.00	On-Going	February 07, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY AMPID - 1, SAN MATEO...	22 PRIME CONSTRUCTION AND REALTY DEVELOPMENT INC. (45578)	4,950,000.00	Completed	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, BARANGAY BURGOS, RODRIGUEZ, RIZAL	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	29,700,000.00	Completed	February 07, 2024	May 12, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS AND ROAD SAFETY DEVICES ALONG SAN MATEO - RODRIGUEZ ROAD - K0021+(- 418) - K0025 + 818, SAN MATEO, RIZA	RCDG CONSTRUCTION CORPORATION (5063)	96,500,000.00	On-Going	February 07, 2024	July 05, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, TAGUMPAY TO RELOCATION, BARANGAY	CSGER CONSTRUCTION CORPORATION (FORMERLY: CAGER CONSTRUCTION & SUPPLY) (21743)	9,505,510.75	Completed	February 07, 2024	April 06, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY SAN JOSE, RODRIGUEZ, RIZAL	GLJ CONSTRUCTION (48842)	28,510,480.08	On-Going	February 07, 2024	May 12, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, BARANGAY SAN JOSE, RODRIGUEZ, RIZ	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	29,700,000.00	Completed	February 07, 2024	May 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY DULONG BAYAN-1, SAN MATE	22 PRIME CONSTRUCTION AND REALTY DEVELOPMENT INC. (45578)	4,950,000.00	Completed	February 07, 2024	July 20, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PINTONG BUKAWE, SAN MATEO, RIZAL	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	4,950,000.00	Completed	February 07, 2024	May 31, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION, BA	PEARLCAST CONSTRUCTION & TRADING (34256)	9,900,000.00	Completed	February 07, 2024	May 17, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0026	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANILA EAST RD - K0054+619 - K0054+859	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	9,857,012.26	Completed	February 07, 2024	April 08, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0027	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - PILILLA JCT - JALAJALA RD - K0067+000 - K0067+860	FRAMECON BUILDERS (22482)	17,507,700.00	Completed	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF DRAINAGE SYSTEM ALONG NATIONAL ROAD FRO	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	February 07, 2024	February 19, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MARIKINA INFANTA RD - K0060+295 - K0060+949	FRAMECON BUILDERS (22482)	20,903,400.00	Completed	February 07, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, RODRIGUEZ, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	9,602,677.73	Completed	February 07, 2024	August 03, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NAGSULO, CARDONA, RIZAL	GKB BUILDERS (36280)	9,900,000.00	Completed	February 07, 2024	August 03, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SIPSIPIN, JALAJALA, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	February 07, 2024	June 04, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AMPID-1, SAN MATEO, RIZAL	DARCY & ANNA BUILDERS & TRADING (38559)	4,950,000.00	Completed	February 07, 2024	June 05, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - TANAY SAMPALOC RD K0068+000 - K0069+000	1199S CONSTRUCTION (50198)	24,500,000.00	Completed	February 07, 2024	March 18, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0036	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG TERESA RIVER, BARANGAY BAGUMBAYAN TO BARANGAY PRIN	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	48,444,340.00	Completed	February 07, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0037	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANILA EAST RD - K0046+060 - K0047+000, K0048+000 - K0048 +305, K0051+000 - K0052+000	JOAN AND JOHN CONSTRUCTION AND TRADING (39121)	56,364,685.00	Completed	February 07, 2024	June 12, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0038	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0032+(-039) - K0033+400, K0036+669 - K0037+600	HONY TRADING & CONSTRUCTION (26898)	71,600,105.00	Completed	February 07, 2024	July 15, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0039	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SAGBAT-PILILLA DIV RD - K0054+000 - K0054+620	OLIVER AQUINO CONSTRUCTION (36827)	28,144,620.00	Completed	June 25, 2024	October 30, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0040	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG NANGKA RIVER, BARANGAY SILANGAN, SAN MATEO, RIZAL	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	144,394,880.00	Completed	February 07, 2024	March 02, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0041	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SAGBAT PILILLA DIV. RD - K0051+000 - K0051+445	OLIVER AQUINO CONSTRUCTION (36827)	21,994,140.00	Completed	February 07, 2024	September 26, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0042	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - MARIKINA-INFANTA RD - K0058+345 - K0058+845	C.S.L. CONSTRUCTION CORPORATION (35156)	24,451,000.00	Completed	March 14, 2024	October 18, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SILANGAN, SAN MATEO, RIZAL	1199S CONSTRUCTION (50198)	9,900,000.00	On-Going	February 07, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0044	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MANILA EAST RD - K0056+854 - K0057+200	OLIVER AQUINO CONSTRUCTION (36827)	14,148,144.17	On-Going	July 15, 2024	February 24, 2025	10.33
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0046	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SAPANG LABO CREEK (PHASE 1), SAN MATEO, RIZAL	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	92,157,494.60	On-Going	February 07, 2024	December 10, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURES ALONG SAPANG LABO CREEK, BRGY. MALANDAY,	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	29,105,710.55	On-Going	February 07, 2024	September 12, 2024	99.86
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - REHABILITATION OF ROAD, BARANGAY SAN ISIDRO, RODRIGUEZ, RIZA	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	28,509,769.18	On-Going	February 07, 2024	May 12, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0052	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - SAN MATEO - RODRIGUEZ RD K0023+590 - K0024+500	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	63,227,765.00	On-Going	June 04, 2024	January 29, 2025	67.25
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0053	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MARIKINA-INFANTA RD - K0040+205 - K0041+744	AARCON BUILDERS (28336)	45,193,680.00	Completed	February 07, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF RIVERSIDE ROAD, BARANGAY SAN JOSE, RODRIG	GLJ CONSTRUCTION (48842)	9,900,000.00	Completed	March 25, 2024	June 01, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0055	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN MATEO-RODRIGUEZ RD - K0029+000 - K0029+520	1199S CONSTRUCTION (50198)	12,052,040.00	Completed	February 07, 2024	April 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0056	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES ALONG TERESA RIVER...	A.M. ORETA & CO., INC. (108)	91,675,000.00	Completed	May 09, 2024	March 15, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0057	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG NANGKA RIVER, BARANGA	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	48,250,000.00	Completed	April 08, 2024	February 01, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0058	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MANILA EAST RD - K0066+506 - K0066+714, K0067+152 - K0067+498	AARCON BUILDERS (28336)	14,700,000.00	Completed	March 14, 2024	July 03, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0059	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANILA EAST RD - K0053+561 - K0054+041, K0054+071 - K0054+220	JRD-D2 ENTERPRISES (18291)	18,130,000.00	Completed	March 14, 2024	August 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY STO. NIÑO, SAN MATEO, RIZA	22 PRIME CONSTRUCTION AND REALTY DEVELOPMENT INC. (45578)	4,950,000.00	Completed	March 14, 2024	May 13, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0061	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - SAGBAT PILILLA DIV RD - K0058+885 - K0058+1135	GIGA PREMIER BUILDERS, INC. (55642)	19,600,000.00	Completed	March 14, 2024	September 22, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0062	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - TANAY-SAMPALOC RD - K0062+364 - K0062+663	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	18,816,071.27	On-Going	March 08, 2024	August 10, 2024	92.22
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0063	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MANILA EAST RD K0040+246 - K0041+515	AARCON BUILDERS (28336)	27,412,560.00	Completed	March 14, 2024	June 29, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALANDAY, SAN MATEO, RIZAL	NIDA BUILDER'S & SUPPLIES (42320)	4,776,746.48	On-Going	March 14, 2024	July 05, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY GUINAYANG, SAN MATEO, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	March 14, 2024	September 01, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY MALANDAY, SAN MATEO, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,776,547.92	On-Going	March 14, 2024	May 19, 2024	76.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0067	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - TERTIARY ROADS - PILILLA JCT. - JALA JALA RD. K0069+340 - K0069+700	D.R. ROBLES CONSTRUCTION (28559)	19,600,000.00	Completed	March 14, 2024	November 05, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0068	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CORAZON C. AQUINO AVENUE, K0032+(-372) - K0032+(-057) AND K0034+657 -	AARCON BUILDERS (28336)	24,108,000.00	Completed	March 14, 2024	November 08, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0069	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES	AARCON BUILDERS (28336)	49,000,000.00	Completed	March 14, 2024	November 18, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURES, MORONG, RIZAL	BSKP CONSTRUCTION (52848)	4,950,000.00	Completed	March 14, 2024	October 14, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0072	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-JCT BATASAN-SAN MATEO-RODRIGUEZ BYPASS LINK ROAD, RIZAL	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	96,500,000.00	On-Going	March 14, 2024	December 29, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-ROAD REHABILITATION, BRGY. SAN ROQUE, CARDONA, RIZAL	FIDEM DEVELOPMENT CORPORATION (50502)	4,950,000.00	Completed	April 23, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG TERESA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,500,000.00	Completed	April 18, 2024	April 12, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DALIG, TERESA, RIZAL	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	9,900,000.00	Completed	March 14, 2024	August 28, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. SAN GABRIEL, TERESA, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	March 25, 2024	June 22, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AND SLOPE PROTECTION AT	SOLID PILE CONSTRUCTION (50399)	47,038,688.25	On-Going	April 18, 2024	October 07, 2024	99.19
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SHORELINE ROAD TO SITIO DUPAX, BRGY. DALIG, CARDON	D.R. ROBLES CONSTRUCTION (28559)	19,800,000.00	Completed	March 25, 2024	December 01, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY GUITNANG BAYAN-2, SAN MATEO, RIZAL	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	4,950,000.00	Completed	March 25, 2024	July 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE ALONG SAGBAT-PILILLA DIVERSION ROAD K005	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	49,000,000.00	Completed	March 25, 2024	December 23, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0081	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG UPPER MARIKINA RIVER (PHASE VIII), SAN MATEO, RIZAL	AKSUM CONTRACTING CORPORATION (46919)	144,750,000.00	Completed	March 15, 2024	April 10, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. SAMPALOC, TANAY, RIZAL	OR CONSTRUCTION (46379)	4,950,000.00	Completed	March 25, 2024	June 22, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE SYSTEM, BRGY. SAN JOSE, MORONG,	BSKP CONSTRUCTION (52848)	4,950,000.00	Completed	March 25, 2024	September 15, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TINUCAN, TANAY, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	March 25, 2024	September 13, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG UPPER MARIKINA RIVER, BRGY. STA.	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,500,000.00	Completed	April 23, 2024	April 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24DO0086	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG UPPER MARIKINA RIVER (PHASE IX), SAN MATEO, RIZAL	AKSUM CONTRACTING CORPORATION (46919)	144,750,000.00	Completed	March 15, 2024	April 10, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0087	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - SAN MATEO-RODRIGUEZ RD K0025+832 - K0026+542	PST CONSTRUCTION (32741)	42,932,240.86	On-Going	April 18, 2024	February 02, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0088	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - TANAY SAMPALOC RD - K0066+230 - K0066+318.30, K0066	JJ3 TRADING SUPPLY AND CONSTRUCTION CORP. (52189)	9,800,000.00	On-Going	April 08, 2024	November 23, 2024	66.56
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0089	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SAN MATEO-RODRIGUEZ ROAD, K0024+000 - K0025+832	HONY TRADING & CONSTRUCTION (26898)	73,340,000.00	Completed	June 13, 2024	October 25, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0090	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MANILA EAST ROAD, K0058+300 - K0058+920	A.M. ORETA & CO., INC. (108)	77,000,245.00	On-Going	March 25, 2024	March 29, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0091	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MORONG BYPASS ROAD, RIZAL	THREE W BUILDERS, INC. (10722)	96,500,000.00	On-Going	March 25, 2024	March 04, 2025	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GULOD MALAYA, SAN MATEO, RIZAL	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,900,000.00	On-Going	March 25, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. TANDANG KUTYO, TANAY, RIZAL	OLIVER AQUINO CONSTRUCTION (36827)	4,950,000.00	Completed	April 23, 2024	August 02, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY MALY, SAN MATEO, RIZAL	22 PRIME CONSTRUCTION AND REALTY DEVELOPMENT INC. (45578)	4,764,463.20	Completed	April 23, 2024	July 21, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0095	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SAN MATEO-RODRIGUEZ RD - K021+100	C.E.M. CONSTRUCTION, INC. (36501)	17,022,148.30	On-Going	April 23, 2024	September 12, 2024	71.79
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0096	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - ASPHALT OVERLAY OF TANAY-SAMPALOC RD - K0066+100 - K0068+000, K0069+000 - K0070+443, TANAY, RIZAL	AARCON BUILDERS (28336)	98,000,000.00	Completed	May 27, 2024	October 27, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24DO0097	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - CORAZON C. AQUINO AVE. - K0032+700 - K0033+000	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400)	14,112,166.10	On-Going	May 09, 2024	September 18, 2024	40.49
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACTILITIES - CONSTRUCTION OF STEEL BRIDGE, LANATIN RIVER, BRGY. STO NIÑO, TANAY,	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	47,266,927.20	On-Going	May 09, 2024	February 20, 2025	20.15
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - SAN MATEO-RODRIGUEZ ROAD (S01622LZ) - K0021+100 AND IBP-BATASAN SAN MATEO ROAD (S05180LZ)	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	9,407,936.46	On-Going	May 09, 2024	August 25, 2024	5.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - IMPROVEMENT OF INTERSECTION - (1) SAGBAT-PILILLA DIVERSION ROAD (S01591LZ) - K055+140 AND TANAY SAMPALOC ROAD (S01584LZ); (2) MANILA EAST	FIDEM DEVELOPMENT CORPORATION (50502)	28,222,393.56	On-Going	December 09, 2024	March 27, 2025	31.81
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, RODRIGUEZ, RIZAL	JOAN AND JOHN CONSTRUCTION AND TRADING (39121)	19,800,000.00	Completed	May 09, 2024	September 04, 2024	100.00
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, BARANGAY BAGUMBAYAN,	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	62,821,703.62	On-Going	June 04, 2024	October 31, 2024	67.50
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STO. NINO, SAN MATERO, RIZAL	PLUMA BUILDERS CO (50909)	9,600,041.90	On-Going	June 27, 2024	December 30, 2024	88.25
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD/S AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD IN BARANGAY STA. ANA, SAN MATEO RIZAL	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	4,751,996.84	On-Going	July 30, 2024	October 23, 2024	72.04
Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM AT VARIOUS SITES, MORONG, RIZAL	MEGA M BUILDERS CORPORATION (FORMERLY: MEGA M BUILDERS) (20515)	2,851,308.44	On-Going	July 30, 2024	September 27, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:29 PM



Rizal 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24DO0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY Maly, San Mateo, Rizal	NIDA BUILDER'S & SUPPLIES (42320)	4,776,674.13	On-Going	July 30, 2024	January 16, 2025	87.34
---------------------------------------	------	------------------------------	----------	--	-----------------------------------	--------------	----------	---------------	------------------	-------