



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JH0001	ASPHALT OVERLAY - BASILAN CIRCUMFERENTIAL RD - K0002 + 146 - K0002 + 922	RCDG CONSTRUCTION CORPORATION (5063)	23,029,453.18	Completed	February 07, 2024	May 13, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JH0002	ASPHALT OVERLAY - BASILAN CIRCUMFERENTIAL RD - K0001 + 706 - K0002 + 000	RCDG CONSTRUCTION CORPORATION (5063)	4,283,380.09	On-Going	February 07, 2024	March 10, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0005	CONSTRUCTION OF BRIDGE IN SITIO BADJAO, BARANGAY BULI-BULI, SUMISIP, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	9,884,938.44	On-Going	June 23, 2024	November 30, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0006	CONSTRUCTION OF BRIDGE, BARANGAY SALUPING PROPER, TABUAN-LASA, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	4,939,412.85	On-Going	June 23, 2024	October 25, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0007	CONSTRUCTION OF ROAD IN BARANGAY BADJA TO BOHE-TAMBAK, TIPO-TIPO, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	11,858,250.12	Completed	February 07, 2024	April 17, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0008	CONSTRUCTION OF ROAD, BARANGAY BASAK TO BARANGAY SAHAYA BOHE BATU, SUMISIP, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	12,847,016.12	Completed	February 07, 2024	April 22, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY MARKETSITE, ISABELA CITY, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / MMP CONSTRUCTION AND SUPPLIES (43073)	39,589,701.66	On-Going	July 14, 2024	April 09, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BADJA, TIPO-TIPO, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	5,898,070.51	Completed	February 07, 2024	June 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0011	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATO, LAMITAN CITY, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,873.44	On-Going	February 07, 2024	May 01, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUAHAN, LAMITAN CITY, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,929.24	On-Going	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUTON, MOHAMMAD AJUL, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	9,884,997.25	Completed	February 07, 2024	September 03, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LINUAN, ALBARKA, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	5,934,628.58	Completed	February 07, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUUK BAIT, SUMISIP, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	4,945,821.01	Completed	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALOONG SAN JOSE, LAMITAN CITY, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,929.24	On-Going	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANANGGAL, HADJI MUHTAMAD, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,998.56	On-Going	February 07, 2024	June 25, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MUSLIM AREA, MALUSO, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,944,379.42	Completed	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PINTASAN, MOHAMMAD AJUL, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,873.44	Completed	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SENGAL, LAMITAN CITY, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	4,939,873.44	Completed	February 07, 2024	July 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SIBAGO, MOHAMMAD AJUL, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	5,934,917.65	Completed	February 07, 2024	June 25, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SUMISIP GOVERNMENT COMPLEX, SUMISIP, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	49,453,430.10	On-Going	April 02, 2024	February 20, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TOWNSITE, MALUSO, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	9,884,522.39	Completed	February 07, 2024	September 03, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUBURAN PROPER, MOHAMMAD AJUL, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	4,940,618.67	Completed	February 07, 2024	July 15, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SUMISIP, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	4,915,818.02	Completed	February 07, 2024	June 05, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0027	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BULI BULI, SUMISIP, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	14,833,283.57	On-Going	February 07, 2024	July 15, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JH0030	CONSTRUCTION OF CONCRETE BRIDGE - BUSAY BR. ALONG ISABELA-LAMITAN ROAD	HHH DEVELOPER AND CONSTRUCTION (37044)	28,924,930.20	On-Going	June 13, 2024	April 12, 2025	0.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JH0031	PANUNSULAN - LANOTE - CALVARIO - MALIGUE BY-PASS ROAD, ISABELA CITY	BOSH MEGATRADE AND SERVICES CO. (40756)	43,407,721.56	On-Going	May 21, 2024	October 23, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JH0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT AGUADA RIVER, AGUADA BR. SECTION (B00001BL) ALONG BASILAN CIRCUMFERENTIAL ROAD (S00002BL), ISABELA CITY	RCDG CONSTRUCTION CORPORATION (5063) / MMP CONSTRUCTION AND SUPPLIES (43073)	96,481,614.48	Completed	June 13, 2024	April 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JH0033	CONSTRUCTION OF CONCRETE ROAD - BRGY. LUKBUTON TO BRGY. PANIGAYAN LEADING TO WHITE BEACH, MALAMAWI ISLAND, ISABELA CITY, BASILAN	HHH DEVELOPER AND CONSTRUCTION (37044) / BOSH MEGATRADE AND SERVICES CO. (40756)	106,139,292.64	On-Going	June 13, 2024	April 09, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0034	CONSTRUCTION OF SLOPE PROTECTION. BARANGAY BULI BULI, SUMISIP, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	24,107,610.26	Completed	June 06, 2024	November 14, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0035	CONSTRUCTION OF ROAD, SITIO CAWA-CAWA, BRGY. LIMO-OK, LAMITAN CITY, BASILAN	HHH DEVELOPER AND REAL ESTATE INC. (46276)	19,770,579.15	On-Going	May 02, 2024	September 28, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0036	CONSTRUCTION OF BRIDGE IN SITIO HOUSING, BARANGAY BULI-BULI, SUMISIP, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	9,884,938.44	Completed	June 23, 2024	November 30, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0037	CONSTRUCTION OF BRIDGE IN BARANGAY TABIAWAN, ISABELA CITY, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	9,883,520.94	On-Going	June 23, 2024	November 29, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0038	CONSTRUCTION OF REVETMENT, BARANGAY BULI-BULI, SUMISIP, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / BOSH MEGATRADE AND SERVICES CO. (40756)	98,989,864.70	On-Going	June 06, 2024	April 12, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0039	CONSTRUCTION OF SEAWALL AT BARANGAY LUKBUTON, ISABELA CITY, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	9,876,311.16	On-Going	May 21, 2024	October 01, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN STA. CLARA, LAMITAN CITY, BASILAN	HHH DEVELOPER AND CONSTRUCTION (37044)	19,789,173.64	On-Going	May 21, 2024	August 18, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BLDG.) BRGY. MATIBAY, LAMITAN CITY, BASILAN	HHH DEVELOPER AND CONSTRUCTION (37044)	19,789,341.77	On-Going	May 21, 2024	September 17, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TIPO-TIPO PROPER, TIPO-TIPO, BASILAN	RCDG CONSTRUCTION CORPORATION (5063) / MMP CONSTRUCTION AND SUPPLIES (43073)	49,479,260.95	On-Going	May 21, 2024	April 10, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (BASILAN HOSTEL), BASILAN GOVERNMENT CENTER. BRGY. STA. CLARA, LAMITAN CITY, BASILAN	RR-JAM CONSTRUCTION (48319)	14,844,741.42	On-Going	June 06, 2024	October 03, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GRANDSTAND), BRGY. EASTSIDE, ISABELA CITY, BASILAN	MMP CONSTRUCTION AND SUPPLIES (43073)	14,839,989.84	On-Going	June 13, 2024	October 10, 2024	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0054	CONSTRUCTION OF 5-UNITS CLUSTER CY 2024 RAINWATER COLLECTION SYSTEM (RWCS)	MMP CONSTRUCTION AND SUPPLIES (43073)	2,888,749.50	On-Going	September 05, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0057	REPAIR/REHABILITATION OF ROAD SLIP PROTECTION STRUCTURE ALONG MALIGUE AT ISABELA - MALUSO ROAD SECTION, ISABELA CITY, BASILAN	BOSH MEGATRADE AND SERVICES CO. (40756)	29,239,382.22	On-Going	November 13, 2024	May 11, 2025	100.00
Isabela City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JH0058	REPAIR/REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY MALINIS BRIDGE AT BCR - ISABELA - LAMITAN ROAD SECTION, LAMITAN CITY, BASILAN	HHH DEVELOPER AND REAL ESTATE INC. (46276)	29,077,198.93	On-Going	November 13, 2024	March 22, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00001	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF REVETMENT, KUMALARANG RIVER, ISABELA CITY, PACKAGE 1	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	116,416,858.25	On-Going	April 29, 2024	April 01, 2025	70.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00002	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF REVETMENT, KUMALARANG RIVER, ISABELA CITY, PACKAGE 2	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	116,416,938.69	On-Going	March 25, 2024	February 25, 2025	50.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00003	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - ZAMBOANGA CITY - LABUAN - LIMPAPA ROAD - K1945+000.00 - K1945+420.00; K1965+000.00 - K1968+000.00; K1971+000.00 - K1972+052.88	RCDG CONSTRUCTION CORPORATION (5063)	158,492,203.03	On-Going	February 19, 2024	March 26, 2025	90.26
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00004	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ZAMBOANGA CITY - LABUAN - LIMPAPA ROAD	RCDG CONSTRUCTION CORPORATION (5063)	180,061,220.18	On-Going	May 30, 2024	October 01, 2024	49.79
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00005	ROAD WIDENING - SECONDARY ROADS - ZAMBOANGA CITY - LABUAN - LIMPAPA ROAD	FIAT CONSTRUCTION SERVICES (05463) / ZAMBO J.A. BUILDERS (40678)	150,641,238.27	On-Going	March 25, 2024	February 22, 2025	69.63
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00006	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY RD	MINDANAO ROCK (23479) / HHH DEVELOPER AND CONSTRUCTION (37044)	172,559,246.25	On-Going	March 25, 2024	August 16, 2024	49.28
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00007	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY DIVERSION ROAD, PACKAGE 7, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	82,275,017.67	On-Going	June 25, 2024	March 30, 2025	43.13
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00008	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BUENAVISTA - BOLONG BY-PASS ROAD, PACKAGE 12, ZAMBOANGA CITY	2M CONSTRUCTION & ENTERPRISES (33331)	154,087,293.83	On-Going	March 25, 2024	December 24, 2024	90.11
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00009	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - NRJ LAPAKAN-LAMISAHAN-VICTORIA BY-PASS ROAD, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	141,415,245.93	On-Going	March 27, 2024	February 08, 2025	49.46
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00010	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ SANGALI BY-PASS ROAD, PACKAGE 3, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	43,200,091.79	On-Going	March 25, 2024	November 03, 2024	20.58



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00011	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - VITALI-SIBULAO-BYPASS ROAD PROJECT (ALTERNATE ROAD OF N1) PACKAGE 4, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044) / M'S CONSTRUCTION SERVICES (56104)	80,809,995.19	On-Going	April 15, 2024	December 23, 2024	21.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00012	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY BY-PASS ROAD, PACKAGE A, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	93,127,693.84	On-Going	March 25, 2024	December 18, 2024	49.63
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00013	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY BY-PASS ROAD, PACKAGE B, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	93,127,489.61	On-Going	February 19, 2024	November 13, 2024	39.35
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00014	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY DIVERSION ROAD, PACKAGE 8, ZAMBOANGA CITY	BENDIMIL CONSTRUCTION & DEVELOPMENT CORP. (6135)	91,220,642.95	On-Going	March 25, 2024	December 28, 2024	71.47
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00015	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TETUAN SECTION) PACKAGE 1, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	146,807,717.45	On-Going	March 25, 2024	December 23, 2024	20.01
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00016	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TETUAN SECTION) PACKAGE 2, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	146,807,762.75	On-Going	March 25, 2024	December 23, 2024	0.18
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00017	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TUGBUNGAN SECTION) PHASE II, ZAMBOANGA CITY	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599)	145,388,775.05	On-Going	March 08, 2024	December 06, 2024	20.02
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00018	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TUGBUNGAN SECTION) PHASE III, ZAMBOANGA CITY	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599)	145,394,204.01	On-Going	March 08, 2024	June 03, 2025	72.49
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00019	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIPOLOG RIVER, (CONACON-GUINLES SECTION), POLANCO ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730) / DOMNPHIL CONSTRUCTION (51233)	149,575,000.00	Completed	February 29, 2024	February 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00020	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIPOLOG RIVER, (SIANIB SECTION), POLANCO ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730) / DOMNPHIL CONSTRUCTION (51233)	149,575,000.00	Completed	February 29, 2024	February 02, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00021	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - AIRPORT - TURNO - SINAMAN BYPASS ROAD, ZAMBOANGA DEL NORTE	DIPOLOG TOP CONSTRUCTION & DEVT. CORP (6678)	43,189,886.58	On-Going	May 30, 2024	November 15, 2024	93.30
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00022	CONSTRUCTION OF BYPASS AND DIVERSION ROADS NRJ BIASONG MINAOG BYPASS ROAD, ZAMBOANGA DEL NORTE	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	37,901,318.29	On-Going	August 22, 2024	March 22, 2025	32.44
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00023	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - SINDANGAN-BAYOG-LAKEWOOD ROAD, PACKAGE 1, ZAMBOANGA DEL NORTE	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	208,248,500.00	On-Going	October 04, 2024	September 21, 2025	79.01
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00024	CONSTRUCTION OF MISSING LINKS/NEW ROADS SINDANGAN-BAYOG-LAKEWOOD ROAD, PACKAGE 2, ZAMBOANGA DEL NORTE	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	154,588,175.00	On-Going	October 04, 2024	August 27, 2025	76.21
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00026	WIDENING OF PERMANENT BRIDGES - TALINGA BR. (B00458MN) ALONG DIPOLOG-SINDANGAN-LILOY RD (PHASE II)	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	67,816,609.97	On-Going	February 19, 2024	October 31, 2024	64.60
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00027	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF DIPOLOG RIVER FLOOD CONTROL DEVELOPMENT PROJECT, BARANGAY TURNO AND BARRA, DIPOLOG CITY	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	131,183,625.00	On-Going	April 29, 2024	April 08, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00028	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SINDANGAN RIVER, SINDANGAN BR. SECTION (B00455MN), ALONG DIPOLOG- SINDANGAN- LILOY ROAD	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473) / D' DREAMER DEVELOPMENT CORPORATION (38489)	124,007,546.32	On-Going	April 29, 2024	April 06, 2025	95.80
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00029	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DIPOLOG-SINDANGAN-LILOY ROAD	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473) / D' DREAMER DEVELOPMENT CORPORATION (38489)	251,747,848.13	On-Going	March 27, 2024	March 18, 2025	90.04
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00030	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS ALONG DIPOLOG - SINDANGAN - LILOY ROAD	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	159,118,816.00	On-Going	March 25, 2024	November 09, 2024	95.22



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00031	ROAD WIDENING - SECONDARY ROADS LILOY - SIOCON ROAD	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	142,644,653.40	On-Going	March 25, 2024	January 10, 2025	97.51
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00032	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALUG RIVER AT SALUG BR. SECTION (B00528MN) ALONG SINDANGAN-LILOY ROAD (S01142MN), SALUG, ZAMBOANGA DEL NORTE, PACKAGE 1	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	128,789,278.67	On-Going	February 19, 2024	January 28, 2025	96.51
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00033	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALUG RIVER AT SALUG BR. SECTION (B00528MN) ALONG SINDANGAN-LILOY ROAD (S01142MN), SALUG, ZAMBOANGA DEL NORTE, PACKAGE 2	JAMARI CONSTRUCTION (FORMERLY FRAE CONSTRUCTION) (21580) / ZAMBO J.A. BUILDERS (40678)	129,352,527.36	On-Going	February 19, 2024	January 28, 2025	96.91
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00034	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIOCON RIVER (DOWNSTREAM), SIOCON, ZAMBOANGA DEL NORTE, PACKAGE 2	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	137,927,747.45	On-Going	February 19, 2024	February 01, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00035	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIOCON RIVER (UPSTREAM), SIOCON, ZAMBOANGA DEL NORTE, PACKAGE 1	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	138,258,824.49	On-Going	February 19, 2024	February 19, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00036	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIOCON RIVER, SIOCON, ZAMBOANGA DEL NORTE, PACKAGE 3	BENRAM CONSTRUCTION (32198) / GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	138,586,574.15	On-Going	February 19, 2024	March 10, 2025	93.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00037	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIOCON RIVER, SIOCON, ZAMBOANGA DEL NORTE, PACKAGE 4	UNITEC BUILDER, INCORPORATED (4803)	138,657,084.06	On-Going	February 19, 2024	February 01, 2025	90.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00038	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF DIPOLO FLOOD CONTROL, UPPER TIMONAN BRIDGE, DUMINGAG, ZAMBOANGA DEL SUR, PACKAGE 2	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	123,115,578.64	On-Going	April 29, 2024	January 05, 2025	95.08
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00039	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALUG DAKU (MILIGAN), MOLAVE, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	147,929,656.47	On-Going	March 25, 2024	May 15, 2025	95.07
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00040	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT TUKURAN RIVER, MILITAR BR. SECTION (B00470MN), ALONG JCT. TUKURAN - JCT. KAROMATAN ROAD (S01103MN), ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	117,312,436.08	On-Going	April 29, 2024	May 18, 2025	81.52
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00041	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASIN AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SIBUGUEY RIVER, SIBUGUEY BR. SECTION (B00480MN) ALONG LANAOPAGADIAN-ZAMBOANGA CITY ROAD (S01112MN) LEFT	DL ENTERPRISES (18155)	146,153,725.61	On-Going	February 29, 2024	July 15, 2025	72.41
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00042	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASIN AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SIBUGUEY RIVER, SIBUGUEY BR. SECTION (B00480MN) ALONG LANAOPAGADIAN-ZAMBOANGA CITY ROAD (S01112MN) RIGHT	DL ENTERPRISES (18155)	146,153,379.64	On-Going	February 29, 2024	January 21, 2025	90.37
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00043	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - EASTSIDE - BINUANGAN COASTAL BYPASS ROAD, ISABELA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	46,185,346.76	On-Going	April 29, 2024	November 14, 2024	50.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00045	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SUMAGDANG - MENZI - LANOTE BYPASS ROAD, ISABELA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	72,073,108.00	On-Going	March 25, 2024	November 24, 2024	62.60
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00047	CONSTRUCTION OF BY-PASS & DIVERSION ROADS - NRJ BALUNO-LAPAZ (SITIO POLE) DIVERSION ROAD, ZAMBOANGA CITY	CGR CAMILLE BUILDER, INC. (32259)	39,602,583.01	On-Going	March 25, 2024	November 18, 2024	90.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00048	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY BY-PASS ROAD, PACKAGE 5, ZAMBOANGA CITY	BENDIMIL CONSTRUCTION & DEVELOPMENT CORP. (6135)	57,792,505.18	On-Going	February 19, 2024	December 08, 2024	90.39



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00049	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ZAMBOANGA CITY DIVERSION ROAD, PACKAGE 6, ZAMBOANGA CITY	WBUILD CONSTRUCTION CORPORATION (FORMERLY: WEE BUILDERS) (16375)	115,514,486.50	On-Going	March 25, 2024	March 12, 2025	56.11
Region IX	2024	Regular Infra - GAA 2024 LP	24J00050	CONSTRUCTION (COMPLETION) OF ANNEX B BUILDING DPWH REGIONAL OFFICE 9 COMPOUND, VETERANS AVENUE EXTENSION, TETUAN, ZAMBOANGA CITY	JH CONSTRUCTION INC. (47822)	3,299,335.00	Completed	July 10, 2024	July 29, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 LP	24J00051	REHABILITATION OF QUALITY ASSURANCE AND HYDROLOGY DIVISION (QAHD) BUILDING, DPWH REGION IX, VETERANS AVENUE EXTENSION, TETUAN, ZAMBOANGA CITY	RIGEL CONSTRUCTION (52992)	28,807,351.93	On-Going	February 19, 2024	October 15, 2024	61.22
Region IX	2024	Regular Infra - GAA 2024 LP	24J00052	REHABILITATION OF QUALITY ASSURANCE AND HYDROLOGY DIVISION (QAHD) LABORATORY BUILDING, DPWH REGION IX, VETERANS AVENUE EXTENSION, TETUAN, ZAMBOANGA CITY	ARADEL CONSTRUCTION AND SUPPLIES (45782)	28,901,797.12	On-Going	February 19, 2024	January 07, 2025	97.03
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00053	PREVENTIVE MAINTENANCE - PRIMARY ROADS - DIPOLOG - PUNTA - DANSULLAN - S. OSMEÑA - ZAMBOANGA DEL NORTE/SUR BDRY. ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	143,487,777.28	Completed	March 25, 2024	September 06, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00054	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANAO -PAGADIAN - ZAMBOANGA CITY ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	139,672,270.96	On-Going	March 27, 2024	September 06, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00055	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANAO -PAGADIAN - ZAMBOANGA CITY ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	118,163,285.00	Completed	March 25, 2024	August 25, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00056	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LABANGAN-PAGADIAN CITY-DUMALINAO BY-PASS ROAD PACKAGE I, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	144,299,608.00	On-Going	August 22, 2024	April 27, 2025	80.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00058	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SOMINOT-MAHAYAG ROAD, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	47,974,601.34	On-Going	February 19, 2024	November 26, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00059	CONSTRUCTION OF MISSING LINKS/NEW ROADS - LABANGAN - MIDSALIP ROAD, PACKAGE 1, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	27,929,826.56	On-Going	February 19, 2024	August 20, 2024	32.10
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00060	CONSTRUCTION OF MISSING LINKS/NEW ROADS MIDSALIP-BUBOAN ROAD, PACKAGE 1 ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	27,899,820.24	On-Going	March 25, 2024	June 25, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00062	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROAD - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	164,332,851.00	On-Going	March 25, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00063	ROAD WIDENING - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY ROAD	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	168,425,148.52	On-Going	April 05, 2024	May 20, 2025	84.43
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00064	CONSTRUCTION OF MISSING LINKS/NEW ROADS - MIDSALIP-BUBOAN ROAD, PACKAGE 1, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	18,279,937.30	On-Going	March 25, 2024	July 19, 2024	30.01
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00065	CONSTRUCTION OF MISSING LINKS/NEW ROADS - ZAMBOANGA DEL SUR COASTAL ROAD, PACKAGE 1, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	18,280,039.88	On-Going	February 15, 2024	June 14, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00066	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	152,825,119.00	On-Going	March 25, 2024	January 16, 2025	90.67
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00067	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	144,228,707.00	On-Going	April 15, 2024	September 25, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00068	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - IPIL CIRCUMFERENTIAL ROAD PACKAGE 2, ZAMBOANGA SIBUGAY	WESTMIN ENTERPRISES AND CONSTRUCTION SERVICES (20989)	119,496,285.41	On-Going	March 25, 2024	January 30, 2025	88.22
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00069	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - IPIL CIRCUMFERENTIAL ROAD PACKAGE 3, ZAMBOANGA SIBUGAY	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	118,906,689.61	On-Going	April 15, 2024	February 28, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00070	REHABILITATION/UPGRADING OF DAMAGED PAVED ROADS ALONG LANA O - PAGADIAN CITY - ZAMBOANGA CITY RD.	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	175,976,842.64	On-Going	March 25, 2024	March 12, 2025	86.27
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00071	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO PORT - BUD DAHO - ROMANDIER ROAD	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	115,795,002.70	On-Going	March 25, 2024	October 27, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00072	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO PORT - BUD DAHO - ROMANDIER ROAD	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	77,195,126.05	On-Going	March 25, 2024	September 29, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00073	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO PORT - BUD DAHO - ROMANDIER ROAD	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740) / AHSB CONSTRUCTION (55648)	96,495,400.70	On-Going	March 25, 2024	October 16, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00074	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO - PORT BUD DAHO - ROMANDIER ROAD	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740) / AHSB CONSTRUCTION (55648)	96,495,055.80	On-Going	March 25, 2024	October 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00075	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - JOLO - INDANAN - PARANG - SILANGKAN ROAD - CHAINAGE 11660 - CHAINAGE 12740	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	48,245,075.59	On-Going	March 25, 2024	August 14, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00076	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - JOLO - TAGLIBI - TIPTIPON ROAD	MRI CONSTRUCTION (47362)	24,120,000.00	On-Going	February 15, 2024	September 24, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00077	REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO-TAGLIBI-TIPTIPON RD - CHAINAGE 7000 - CHAINAGE 7610	AHSB CONSTRUCTION (55648)	24,119,986.59	On-Going	March 25, 2024	September 14, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 CP	24J00079	CONSTRUCTION OF IGLOO, H15FSSU-15FSSU, KUTA HENERAL TEODULFO BAUTISTA, BUSBUS, JOLO, SULU	MRI CONSTRUCTION (47362)	6,956,180.64	On-Going	June 25, 2024	December 21, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00085	CONSTRUCTION OF ROAD, BARANGAY IPIL, MAIMBUNG, SULU	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	34,645,011.00	On-Going	August 22, 2024	March 13, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00086	CONSTRUCTION OF ROAD, BARANGAY LAHI, MAIMBUNG, SULU	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	34,645,042.70	On-Going	May 03, 2024	September 27, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00087	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAPA, MAIMBUNG, SULU	MRI CONSTRUCTION (47362)	24,120,000.00	On-Going	March 25, 2024	July 09, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00089	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ROMANDIER - CAMP ANDRES - TANDUH BATO ROAD	ZHEREB CONSTRUCTION (48236)	96,404,515.20	On-Going	May 03, 2024	November 24, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00090	REHABILITATION/ RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ROMANDIER-CAMP ANDRES- TANDUH BATO ROAD	ZHEREB CONSTRUCTION (48236)	48,245,057.28	On-Going	June 25, 2024	November 26, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00091	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED - SECONDARY ROADS - ROMANDIER - CAMP ANDRES - TANDUH BATO ROAD	ZHEREB CONSTRUCTION (48236)	96,415,219.44	On-Going	April 22, 2024	November 13, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00092	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - SLOPE PROTECTION ALONG SEIT-TAYUNGAN-CAMP ANDRES ROAD SECTION	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908) / ZHEREB CONSTRUCTION (48236)	69,475,000.00	On-Going	August 22, 2024	May 18, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00094	CONSTRUCTION /UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS SECONDARY ROADS - SEIT TAYUNGAN - CAMP ANDRES ROAD - (SOOO20SL)	ZHEREB CONSTRUCTION (48236)	69,475,771.68	On-Going	May 13, 2024	March 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00095	CONSTRUCTION OF NEW BRIDGES - SEIT-TAYUNGAN-CAMP ANDRES BRIDGE ALONG SEIT-TAYUNGAN-CAMP ANDRES ROAD	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / ZHEREB CONSTRUCTION (48236)	69,475,437.02	On-Going	August 27, 2024	May 06, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00096	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BATO-BATO - TARAWAKAN RD	JAMARI CONSTRUCTION (FORMERLY FRAE CONSTRUCTION) (21580) / ZAMBO J.A. BUILDERS (40678)	142,188,622.83	On-Going	May 03, 2024	December 19, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00097	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - TUNGUSONG-TUBIG INDANGAN RD - CHAINAGE 4000 - CHAINAGE 8470	JAMARI CONSTRUCTION (FORMERLY FRAE CONSTRUCTION) (21580) / ZAMBO J.A. BUILDERS (40678)	144,009,654.76	On-Going	May 03, 2024	December 19, 2024	94.45
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00098	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS UMUS MATAHA - LUPA - PULA ROAD CHAINAGE 5000 - CHAINAGE 9000	VIKING CONSTRUCTION & SUPPLIES (18129) / ALTOS CONSTRUCTION (33738)	120,514,181.78	On-Going	June 25, 2024	January 29, 2025	81.52
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00099	REPLACEMENT OF PERMANENT WEAK BRIDGES - SUANG KAGANG BR. (B00003TW) ALONG BONGAO - PAHUT - SANGA-SANGA NATIONAL ROAD, BONGAO, TAWI-TAWI	VIKING CONSTRUCTION & SUPPLIES (18129) / ALTOS CONSTRUCTION (33738)	38,590,075.99	On-Going	August 27, 2024	March 28, 2025	0.84
Region IX	2024	Regular Infra - GAA 2024 CP	24J00101	CONSTRUCTION OF ONE (1) STOREY MILITARY BARRACKS BUILDING TYPE 1, NAVAL AIR DETACHMENT, 2ND MARINE BRIGADE, SANGA-SANGA, BONGAO, TAWI-TAWI	DOMNPHIL CONSTRUCTION (51233)	9,645,429.29	On-Going	October 04, 2024	March 02, 2025	82.37
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00102	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SIRATANG-SUBAH MAMAH, LANGUYAN, TAWI-TAWI	RR-JAM CONSTRUCTION (48319)	33,739,457.97	On-Going	August 22, 2024	March 13, 2025	96.17
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00103	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SUBAH MAMAH LOWER SILUAN SECTION, LANGUYAN, TAWI-TAWI	MAJDA CONSTRUCTION AND DEVELOPMENT (27615)	48,215,442.95	On-Going	July 22, 2024	March 20, 2025	73.17
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00105	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY AYALA, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / JH CONSTRUCTION INC. (47822)	96,494,022.80	On-Going	March 08, 2024	January 31, 2025	73.14



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00106	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY LABUAN, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / JH CONSTRUCTION INC. (47822)	96,494,773.75	On-Going	March 08, 2024	January 31, 2025	68.86
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00107	ROAD WIDENING - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY RD - K1900 + 640 - K1901 + 500, K1902 + 269.99 - K1902 + 314.98, K1902 + 346.09 - K1902 + 422.66	HHH DEVELOPER AND CONSTRUCTION (37044)	50,025,589.40	On-Going	April 15, 2024	November 11, 2024	70.89
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00108	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- PRIMARY ROADS, DIPOLOG-SINDANGAN- LILOY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	145,291,760.00	On-Going	March 25, 2024	January 13, 2025	91.45
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00109	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, RIGHT BANK, UPSTREAM, DAPATAN BRIDGE, BRGY. LINAY, MANUKAN, ZAMBOANGA DEL NORTE	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	66,654,736.45	On-Going	April 29, 2024	January 24, 2025	90.09
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00110	ROAD WIDENING-PRIMARY ROADS LANAO-PAGADIAN CITY-ZAMBOANGA CITY RD (S01328MN)	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	110,390,951.51	On-Going	April 15, 2024	November 12, 2024	67.50
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00111	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	95,750,259.00	On-Going	March 25, 2024	July 08, 2024	95.13
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00112	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG LANAO-PAGADIAN-ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	52,190,732.00	On-Going	March 25, 2024	November 22, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00113	WIDENING OF PERMANENT BRIDGES - COLOY BRIDGE (B00483MN) ALONG LANAO - PAGADIAN - ZAMBOANGA CITY RD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	14,315,680.23	On-Going	March 25, 2024	July 31, 2024	55.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00115	ROAD WIDENING - SECONDARY ROADS - ZAMBOANGA CITY-LABUAN-LIMPAPA RD - K1955 + 700.00 - K1957 + 644.00	BENRAM CONSTRUCTION (32198)	88,399,428.42	On-Going	March 25, 2024	December 19, 2024	36.40
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00116	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY-ZAMBOANGA CITY RD - K1920 + 000 - K1922 + 763, K1936 + 473 - K1936 + 786.78	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	90,698,836.29	On-Going	February 19, 2024	July 18, 2024	87.06



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00117	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY RD - K1881+000-K1882+000, K1885+000-K1886+000, K1889+275-K1890+062.04	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	82,133,552.07	On-Going	March 25, 2024	August 03, 2024	87.26
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00118	ROAD WIDENING - PRIMARY ROADS - DIPOLOG - SINDANGAN - LILOY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	47,834,625.00	On-Going	July 22, 2024	February 16, 2025	90.03
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00119	ROAD WIDENING - PRIMARY ROADS - DIPOLOG - SINDANGAN - LILOY ROAD	D' DREAMER DEVELOPMENT CORPORATION (38489)	67,099,999.99	On-Going	June 25, 2024	February 14, 2025	90.07
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00120	PAVING OF UNPAVED ROADS - SECONDARY ROADS LILOY - SIOCON ROAD (S01330MN)	DL ENTERPRISES (18155)	143,299,810.17	On-Going	June 24, 2024	February 07, 2025	84.60
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00121	ROAD WIDENING - TERTIARY ROADS - JCT. BLANCIA - MOLAVE - JOSEFINA ROAD, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	91,389,741.35	On-Going	March 27, 2024	October 10, 2024	77.58
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00122	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	74,067,585.00	On-Going	March 25, 2024	July 31, 2024	95.63
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00123	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROAD - PAGADIAN CITY - ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	97,436,520.00	On-Going	March 25, 2024	July 09, 2024	94.94
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00124	REHABILITATION/RECONSTRUCTION OF ROADS SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY ROAD	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	109,354,806.00	On-Going	March 25, 2024	October 16, 2024	29.80
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00125	REHABILITATION/ RECONSTRUCTION OF ROADS SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - PAGADIAN CITY - ZAMBOANGA CITY ROAD	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	28,899,211.81	On-Going	May 03, 2024	August 12, 2024	25.15
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00126	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - PAGADIAN CITY-ZAMBOANGA CITY ROAD	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	79,814,546.00	On-Going	March 25, 2024	November 22, 2024	63.40
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00127	ROAD WIDENING - PRIMARY ROADS - PAGADIAN CITY-ZAMBOANGA CITY ROAD	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	75,620,340.17	On-Going	April 15, 2024	March 05, 2025	60.04
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00128	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA-O-PAGADIAN-ZAMBOANGA CITY RD	VICENTE T. LAO CONSTRUCTION (7040)	68,316,217.28	On-Going	March 27, 2024	July 30, 2024	98.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00129	PREVENTIVE MAINTENANCE - PRIMARY ROADS - PAGADIAN CITY-ZAMBOANGA CITY RD - K1850 + 294.85 - K1850 + 565, K1850 + 565 - K1850 + 922.50	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	25,942,951.70	On-Going	May 30, 2024	August 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00130	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - LANAO - PAGADIAN- ZAMBOANGA CITY ROAD	LAKEWOOD CONSTRUCTION COMPANY (5294)	57,752,524.24	On-Going	March 25, 2024	August 31, 2024	93.62
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00131	ROAD WIDENING - PRIMARY ROADS - LANAO - PAGADIAN - ZAMBOANGA CITY ROAD	JAYKRIS ENTERPRISES & CONSTRUCTION (FORMERLY: JAYKRIS ENTERPRISES) (30906)	13,015,527.80	On-Going	March 25, 2024	June 26, 2024	84.05
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00132	ROAD WIDENING - PRIMARY ROADS - LANAO - PAGADIAN CITY - ZAMBOANGA CITY ROAD - 1802+127 - 1803+000; 1813+847.37 - 1815+140	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	99,766,257.71	On-Going	May 30, 2024	May 26, 2025	42.63
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00133	WIDENING OF PERMANENT BRIDGES - PANGI BR. (B00498MN) ALONG LANAO - PAGADIAN - ZAMBOANGA CITY RD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	46,878,813.12	On-Going	March 25, 2024	December 19, 2024	33.40
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00134	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, LANDING, (BANGUINGUI) TONGKIL, SULU	ZHEREB CONSTRUCTION (48236)	19,796,034.72	On-Going	May 03, 2024	August 27, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00137	ROAD WIDENING - PRIMARY ROADS - PAGADIAN CITY-ZAMBOANGA CITY RD - K1935 + 900.00 - K1935 + 984.31 (LEFT SIDE); 1935 + 900.00 - K1935 + 930.00 (RIGHT SIDE), K1935 + 520.00 - K1935 + 594.32 (LEFT SIDE)	RJLP CONSTRUCTION AND SUPPLIES (36150)	6,355,067.43	On-Going	July 22, 2024	October 20, 2024	0.00
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00138	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DETENTION TANK 1 WITH PUMPING STATION, ZAMBOANGA CITY, (PHASE 1)	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	95,699,224.05	On-Going	August 27, 2024	July 11, 2025	23.95
Region IX	2024	Regular Infra - GAA 2024 CP	24J00139	CONSTRUCTION OF HARDENED TYPHOON SHELTER HANGAR FOR FIXED WING AIRCRAFT, AIR COMBAT COMMAND (ACC), EAAB, ZAMBOANGA CITY, PHASE III	LL CONSTRUCTION (34244)	14,466,412.61	On-Going	October 04, 2024	March 02, 2025	0.00
Region IX	2024	Regular Infra - GAA 2024 CP	24J00140	CONSTRUCTION OF HEADQUARTERS BUILDING TACTICAL OPERATIONS WING (TOW) WESTMIN, ZAMBOANGA CITY	FJ CONSTRUCTION & ENTERPRISES (FORMERLY FJ CONSTRU (31368)	24,099,794.02	On-Going	June 25, 2024	February 19, 2025	0.00
Region IX	2024	Regular Infra - GAA 2024 CP	24J00141	CONSTRUCTION OF JSOF 2 BARRACKS AT CAMP DON BASILIO NAVARRO, CALARIAN, ZAMBOANGA CITY	AHE CONSTRUCTION (33486)	36,624,331.87	On-Going	May 30, 2024	June 05, 2025	80.64
Region IX	2024	Regular Infra - GAA 2024 CP	24J00142	CONSTRUCTION OF TWO (2) STOREY BACHELORS OFFICERS QUARTERS AT NSRE, CALARIAN, ZAMBOANGA CITY	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	36,644,787.79	On-Going	July 10, 2024	May 05, 2025	85.05



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 CP	24J00143	CONSTRUCTION OF WESTMINCOM HEADQUARTERS BUILDING, WESTERN MINDANAO COMMAND (WMC), ZAMBOANGA CITY	ALTOS CONSTRUCTION (33738) / ATLANTIC ERECTORS, INC. (10129)	96,496,932.34	On-Going	August 09, 2024	November 04, 2025	50.13
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00144	SIPAG - FLOOD MITIGATION STRUCTURES - PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF WATER TREATMENT PLANT FACILITY WITH FLOODGATE & PUMPING STATION, CATCHMENT 1 (PHASE 2), ZAMBOANGA CITY	BENDIMIL CONSTRUCTION & DEVELOPMENT CORP. (6135)	96,396,875.23	On-Going	August 27, 2024	April 10, 2025	0.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00145	SIPAG - FLOOD MITIGATION STRUCTURES - PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF WATER TREATMENT PLANT FACILITY WITH FLOODGATE & PUMPING STATION, CATCHMENT 1 (PHASE 3), ZAMBOANGA CITY	BENDIMIL CONSTRUCTION & DEVELOPMENT CORP. (6135)	144,648,540.47	On-Going	August 27, 2024	July 16, 2025	44.01
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00146	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF BUNGUIAO-QUINIPUT ROAD, ZAMBOANGA CITY, PHASE 2	HHH DEVELOPER AND CONSTRUCTION (37044) / M'S CONSTRUCTION SERVICES (56104)	89,554,107.45	On-Going	July 22, 2024	March 03, 2025	30.80
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00147	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF NRJ SANGALI BYPASS ROAD, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044) / M'S CONSTRUCTION SERVICES (56104)	67,500,003.76	On-Going	June 25, 2024	January 03, 2025	30.99
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00148	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUMAGA RIVER (GUIWAN SECTION), ZAMBOANGA CITY PACKAGE 1	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	96,450,193.80	On-Going	July 22, 2024	April 01, 2025	20.26
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00149	IMPROVEMENT OF INTERSECTIONS - PAGADIAN CITY-ZAMBOANGA CITY RD (S01315MN) - K1933+005 AND TUMAGA-PUTIK ROAD, ZAMBOANGA CITY	JH CONSTRUCTION INC. (47822)	9,649,841.71	On-Going	October 04, 2024	January 01, 2025	49.58
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00150	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF GUARDRAILS AND SIGNAGE ALONG PAGADIAN CITY- ZAMBOANGA CITY ROAD, STA. 1916 + 000 - STA. 1938 + 062	HHH DEVELOPER AND REAL ESTATE INC. (46276)	9,630,085.23	On-Going	March 27, 2024	June 03, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00151	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG PAGADIAN CITY - ZAMBOANGA CITY ROAD	HHH DEVELOPER AND CONSTRUCTION (37044)	69,893,951.68	On-Going	May 30, 2024	April 07, 2025	70.04
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00152	CONSTRUCTION OF MAMPANG-RIO HONDO COASTAL ROAD, ZAMBOANGA CITY (PACKAGE 3)	HHH DEVELOPER AND CONSTRUCTION (37044)	98,939,216.29	On-Going	August 22, 2024	April 04, 2025	31.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00153	CONSTRUCTION OF MAMPANG - RIO HONDO COASTAL ROAD, ZAMBOANGA CITY (PACKAGE 4)	HHH DEVELOPER AND CONSTRUCTION (37044) / M'S CONSTRUCTION SERVICES (56104)	98,879,880.61	On-Going	May 03, 2024	February 12, 2025	36.34
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00154	SIPAG -INTERJURISDICTIONAL ROAD AND/OR BRIDGES CONSTRUCTION OF ROAD ALONG NRJ BARANGAY CAMUL-NRJ BARANGAY LUMBAYAO PACKAGE 1, ZAMBOANGA DEL NORTE	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	173,200,000.01	On-Going	May 03, 2024	February 12, 2025	80.17
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00155	CONSTRUCTION OF ROAD ALONG NRJ BARANGAY CAMUL - NRJ BARANGAY LUMBAYAO PACKAGE 2, ZAMBOANGA DEL NORTE	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	173,599,997.81	On-Going	July 10, 2024	June 02, 2025	93.03
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00156	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PULIRAN RIVER, PULIRAN BR. SECTION PACKAGE 1, SIBUCO, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730) / DOMNPHIL CONSTRUCTION (51233)	162,258,941.68	On-Going	July 22, 2024	June 06, 2025	95.80
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00157	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PULIRAN RIVER, PULIRAN BR. SECTION PACKAGE 2, SIBUCO, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	163,979,287.07	On-Going	July 30, 2024	May 28, 2025	97.60
Region IX	2024	Regular Infra - GAA 2024 OO-2	24J00158	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBUCO RIVER, SIBUCO BR. SECTION PACKAGE 2, SIBUCO, ZAMBOANGA DEL NORTE	MINDANAO ROCK (23479)	152,855,998.54	On-Going	July 22, 2024	May 04, 2025	89.86
Region IX	2024	Regular Infra - GAA 2024 CP	24J00162	CONSTRUCTION OF MULTIPURPOSE HANGAR WITH PARKING RAMP AND DRAINAGE, TACTICAL OPERATIONS GROUP (TOG) 9, PAGADIAN	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	38,549,536.05	On-Going	January 07, 2025	October 03, 2025	10.32
Region IX	2024	Regular Infra - GAA 2024 CP	24J00163	CONSTRUCTION OF PILOTS CREW BILLETING AND HADR FACILITIES, TACTICAL OPERATIONS GROUP (TOG 9), PAGADIAN CITY	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	24,114,499.02	On-Going	October 04, 2024	June 30, 2025	37.42
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00164	IMPROVEMENT OF INTERSECTION - PAGADIAN CITY-ZAMBOANGA CITY RD (S01452MN) - K1663+154 AND PAGADIAN CITY AIRPORT ROAD	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,639,659.08	On-Going	October 04, 2024	January 01, 2025	46.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00165	IMPROVEMENT OF INTERSECTION - PAGADIAN CITY-ZAMBOANGA CITY RD (S01452MN) - K1664+690 AND RIZAL AVENUE	JH CONSTRUCTION INC. (47822)	9,649,958.98	On-Going	October 04, 2024	December 22, 2024	51.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00166	IMPROVEMENT OF INTERSECTION - PAGADIAN CITY-ZAMBOANGA CITY RD (S01452MN) - K1671+559 AND PAGADIAN CITY DIVERSION ROAD	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,639,399.68	On-Going	October 04, 2024	December 22, 2024	51.63
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00167	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG TUCURAN JCT.-KAROMATAN JCT. RD.	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	10,052,096.83	On-Going	June 25, 2024	August 26, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00170	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG PAGADIAN CITY-ZAMBOANGA CITY	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	7,779,968.18	On-Going	July 22, 2024	September 10, 2024	92.12
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00171	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN - ZAMBOANGA CITY ROAD (SO1112MN)	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	143,302,421.64	On-Going	May 30, 2024	November 10, 2024	95.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00172	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN - ZAMBOANGA CITY ROAD (SO1112MN)	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	144,645,818.10	On-Going	May 30, 2024	November 10, 2024	98.90
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00173	CONSTRUCTION OF ROAD - SIAY - DIPLAHAN ROAD, DIPLAHAN, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	152,856,000.00	On-Going	June 25, 2024	June 20, 2025	95.14
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00174	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN - ZAMBOANGA CITY ROAD (SO1113MN)	VICENTE T. LAO CONSTRUCTION (7040)	144,620,859.09	On-Going	June 13, 2024	November 24, 2024	95.47
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00175	PREVENTIVE MAINTENANCE - PRIMARY ROADS - LANA O - PAGADIAN - ZAMBOANGA CITY RD (SO1113MN)	VICENTE T. LAO CONSTRUCTION (7040)	144,634,173.50	On-Going	June 06, 2024	October 05, 2024	94.54
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00176	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SALUG - GODOD - KABASALAN ROAD, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	159,083,879.21	On-Going	May 03, 2024	February 22, 2025	88.22
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00177	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF ROAD - SIAY - GODOD ROAD, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	154,290,945.78	On-Going	May 03, 2024	March 19, 2025	95.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00178	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, KABASALAN (BUAYAN-LACNAPAN), GODOD ROAD, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	154,215,799.17	On-Going	May 03, 2024	April 06, 2025	94.97
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00179	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JOLO PORT - BUD DAHO - ROMANDIER ROAD, PATIKUL, SULU	ZHEREB CONSTRUCTION (48236)	38,595,296.84	On-Going	June 25, 2024	January 19, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00180	REHABILITATION OF BRGY. BUANSA TO LAUM SAING ROAD KM. 0 + 000 - KM. 0 + 320.00, BRGY. KAGAY INDANAN	MRI CONSTRUCTION (47362)	9,645,398.00	On-Going	August 22, 2024	October 20, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00181	REHABILITATION OF SITIO MUMANG TO SITIO IGANGAN ROAD KM. 0 + 000 - KM 0 + 362.00 BRGY. TANDUH BAGUA, PATIKUL	MRI CONSTRUCTION (47362)	9,645,395.00	On-Going	August 22, 2024	October 20, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00182	IMPROVEMENT OF ROADS, MAIMBUNG AND INDANAN ROADS, SULU	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	49,495,000.04	On-Going	May 03, 2024	September 22, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00183	REHABILITATION OF INDANAN - LAPA ROAD STA. 16 + 400.00 TO STA. 17 + 410.00, MAIMBUNG, SULU	ZHEREB CONSTRUCTION (48236)	39,595,940.16	On-Going	July 22, 2024	December 11, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00184	REHABILITATION OF INDANAN - LAPA ROAD STA. 18 + 900.00 TO STA. 20 + 170.00, MAIMBUNG, SULU	ZHEREB CONSTRUCTION (48236)	49,495,407.36	On-Going	August 22, 2024	January 26, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00185	REHABILITATION OF JOLO - KASANYANGAN ROAD, STA 0 + 008.54 TO STA. 0 + 640.00	ZHEREB CONSTRUCTION (48236)	19,795,124.16	On-Going	May 03, 2024	August 17, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00186	REHABILITATION OF JOLO - KASANYANGAN ROAD, STA. 0 + 640.00 - STA. 02 + 120.00, STA. 0 + 000.00 TO STA. 0 + 117.82	ZHEREB CONSTRUCTION (48236)	49,495,031.04	On-Going	May 03, 2024	October 08, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00187	REHABILITATION OF JOLO-PANTAO ROAD STA. 5 + 050.00 TO STA. 6 + 320.00	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740)	49,495,018.34	On-Going	July 22, 2024	December 11, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00188	REHABILITATION OF PAGSALIPANGAN-MAIMBUNG ROAD, STA. 14+ 455.00 - STA. 16 + 400.00, MAIMBUNG, SULU	ZHEREB CONSTRUCTION (48236)	49,224,201.60	On-Going	April 22, 2024	September 11, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00189	REHABILITATION OF JUNCTION TIMBANGAN - ROMANDIER ROAD	AL-SADIK CONSTRUCTION & ENTERPRISES, INC. (36740) / AHSB CONSTRUCTION (55648)	49,495,007.84	On-Going	May 03, 2024	September 22, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00190	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION/IMPROVEMENT OF PARANG - MAIMBUNG ROAD	ZHEREB CONSTRUCTION (48236)	39,594,717.12	On-Going	May 03, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00191	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION/IMPROVEMENT OF PAGSALIPANGAN-MAIMBUNG ROAD	ZHEREB CONSTRUCTION (48236)	39,594,959.04	On-Going	August 22, 2024	January 11, 2025	100.00
Region IX	2024	Regular Infra - GAA 2024 CP	24J00221	CONSTRUCTION OF MULTIPURPOSE HANGAR WITH CONNECTING TAXIWAY, TACTICAL OPERATIONS SQUADRON (TOS), MAPUN, TAWI-TAWI	ATLANTIC ERECTORS, INC. (10129)	33,761,034.78	On-Going	July 10, 2024	March 06, 2025	26.87
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00222	CONSTRUCTION OF OLD LUNA LOGGING ROAD (PHASE I), BARANGAY MARANG - MARANG, LANGUYAN, TAWI-TAWI	YLL BUILDERS (38233)	48,245,528.34	On-Going	May 03, 2024	December 30, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00223	SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL ALONG BONGAO - PAHUT - SANGA-SANGA ROAD PACKAGE 1, TAWI- TAWI	FIAT CONSTRUCTION SERVICES (05463) / ZAMBO J.A. BUILDERS (40678)	163,108,348.48	On-Going	May 30, 2024	May 12, 2025	95.07
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00224	SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SEAWALL ALONG BONGAO - PAHUT - SANGA-SANGA ROAD PACKAGE 2, TAWI- TAWI	FIAT CONSTRUCTION SERVICES (05463) / ZAMBO J.A. BUILDERS (40678)	163,157,514.71	On-Going	May 30, 2024	May 12, 2025	95.23
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00225	SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SHORE PROTECTION ALONG TAPIAN - BALLAK, TAWI-TAWI	FIAT CONSTRUCTION SERVICES (05463) / ZAMBO J.A. BUILDERS (40678)	153,596,518.90	On-Going	May 30, 2024	April 14, 2025	94.72
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00226	CONSTRUCTION OF DAHIRAN SALI ROAD, LANGUYAN, TAWI - TAWI	RR-JAM CONSTRUCTION (48319)	19,272,877.86	On-Going	July 22, 2024	January 01, 2025	99.99
Region IX	2024	Regular Infra - GAA 2024 CP	24J00230	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (102ND BRIGADE ENLISTED PERSONNEL BARRACKS AND MESS HALL), BRGY SANITO, IPIL, ZAMBOANGA SIBUGAY	AHSB CONSTRUCTION (55648)	3,859,000.00	On-Going	September 23, 2024	December 21, 2024	100.00
Region IX	2024	Regular Infra - GAA 2024 OO-1	24J00236	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - LANTIAN BR. (B01202MN) ALONG LANA-O-PAGADIAN-ZAMBOANGA CITY ROAD, TAGULO BR. (B01508MN) ALONG TUCURAN JCT-KAROMATAN JCT ROAD, TAWAGAN BR. (B01501MN) ALONG PAGADIAN-ZAMBOANGA CITY ROAD (CLUSTERED)	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	11,564,061.33	On-Going	August 22, 2024	November 11, 2024	20.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Region IX	2024	Regular Infra - GAA 2024 SSP	24J00238	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN FENCING ALONG PAGADIAN CITY- ZAMBOANGA CITY RD (CLUSTERED)	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	2,252,431.85	On-Going	July 30, 2024	August 22, 2024	0.00
Region IX	2024	Regular Infra - GAA 2024 SSP	24J00239	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEMS (RWCS) FOR FY 2024 (13 CLUSTERS)	ERNA CONSTRUCTION AND SUPPLIES (36175)	6,184,364.85	On-Going	July 01, 2024	September 08, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0001	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- WHARF ROAD- CHAINAGE 135- CHAINAGE 189	ST. JOSEPH CONSTRUCTION & TRADING (52543)	2,529,552.14	Completed	March 22, 2024	October 08, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0002	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- ZAMBOANGA CITY- LABUAN- LIMPAPA RD- K1941 + 631 - K1944 + 620	TEDDIE CONSTRUCTION DEVELOPMENT, INC. (6313)	91,934,523.96	On-Going	March 22, 2024	September 23, 2024	92.58
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0003	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- ZAMBOANGA CITY- LABUAN- LIMPAPA RD- K1952+000- K1952+424, K1952+649- K1952+975, K1952+1165- K1952+1215, K1952+1499- K1952+1532, K1952+1677- K1952+1771, K1954+567- K1954+851	TEDDIE CONSTRUCTION DEVELOPMENT, INC. (6313)	58,638,986.60	On-Going	March 04, 2024	September 26, 2024	92.66
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0005	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS: ZAMBOANGA CITY- LABUAN- LIMPAPA RD K1960+787- K1961+733	SBR CONSTRUCTION AND ENTERPRISES (43665)	15,155,712.10	On-Going	March 04, 2024	November 23, 2024	89.98
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0009	NETWORK DEVELOPMENT- ROAD WIDENING- TERTIARY ROADS OLD RD (AYALA- TALISAYAN)- K1957+260 -K1958+006	RABBIT CONSTRUCTION & DEVELOPMENT CORPORATION (8545)	45,530,000.00	On-Going	June 18, 2024	May 06, 2025	33.32
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0010	WIDENING OF BRIDGE - SAN JJOSE GUSU BR. (B01153MN) ALONG ZAMBOANGA CITY- LABUAN- LIMPAPA RD ZAMBOANGA CITY LABUAN- LIMPAPA ROAD	FREY-FIL CORPORATION (FORMERLY:FREYSSINET FILIPINA (31521)	29,288,158.51	On-Going	October 28, 2024	June 08, 2025	33.12
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JA0011	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (PASONANCA SECTION), ZAMBOANGA CITY	VIKING CONSTRUCTION & SUPPLIES (18129) / ALTOS CONSTRUCTION (33738)	131,203,268.83	On-Going	March 04, 2024	June 06, 2025	93.05



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JA0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (STA. MARIA SECTION), ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / PRIMETECH CONSTRUCTION AND TRADING (33856) / ALLROCK CONSTRUCTION (47197) / WBUILD CONSTRUCTION CORPORATION (FORMERLY: WEE BUILDERS) (16375)	131,214,877.88	On-Going	March 04, 2024	July 24, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JA0013	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TUMAGA SECTION) PACKAGE 2, ZAMBOANGA CITY	FIAT CONSTRUCTION SERVICES (05463) / DANSBURG MACRO-BUILDERS INC. (42757) / VICTER CONSTRUCTION AND DEVELOPMENT, OPC (52377)	130,949,445.76	On-Going	April 18, 2024	July 11, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JA0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TUMAGA RIVER (TUMAGA SECTION), ZAMBOANGA CITY	UNITEC BUILDER, INCORPORATED (4803)	130,863,256.23	On-Going	March 04, 2024	April 11, 2025	88.43
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JA0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) CONSTRUCTION OF ACCESS ROAD LEADING TO IPA-IPA FALLS, CAPISAN, ZAMBOANGA CITY	APL GENERAL ENGINEERING SERVICES AND CONSTRUCTION (46698)	19,294,888.11	On-Going	March 04, 2024	March 23, 2025	91.02
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JA0016	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP) CONSTRUCTION OF ACCESS ROAD LEADING TO NANCY FALLS, LA PAZ, ZAMBOANGA CITY	RABBIT CONSTRUCTION & DEVELOPMENT CORPORATION (8545)	19,298,252.43	On-Going	August 12, 2024	May 26, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JA0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP) NRJ AYALA- LA PAZ ROAD LEADING TO LA PAZ RESORT, ZAMBOANGA CITY	CJ CONSTRUCTION (41398)	4,857,791.72	On-Going	February 12, 2024	July 04, 2024	89.84
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JA0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM: ACCESS ROAD AT SITIO ANULING, PAMUCUTAN TO STA. RIT	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,868,998.61	On-Going	February 12, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0019	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF BRIDGE, BARANGAY CAWIT, ZAMBOANGA CITY, ZAMBOANGA DEL SUR	SK PATH CONSTRUCTION AND SUPPLY (46331)	4,945,340.57	On-Going	February 12, 2024	August 27, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0020	BASIC INFRASTRUCTURE PROGRAM- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF BRIDGE, BARANGAY MARIKI, ZAMBOANGA CITY, ZAMBOANGA DEL SUR	ROLINAM CONSTRUCTION (52122)	4,452,315.97	On-Going	February 12, 2024	August 27, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0021	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MALAGUTAY, ZAMBOANGA CITY	EL AGUILA CONSTRUCTION (55401)	4,878,063.88	On-Going	February 12, 2024	May 28, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0022	BASIC INFRASTRUCTURE PROGRAM (BIP) : ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PATALON, ZAMBOANGA CITY, ZAMBOANGA DEL SUR	K-LANZ CONSTRUCTION AND SUPPLIES (46290)	4,924,595.71	Completed	February 12, 2024	May 10, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0023	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY AYALA, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	4,132,146.97	Completed	February 12, 2024	July 17, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0024	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY BALIWASAN, ZAMBOANGA CITY	MEGABALTZ CONSTRUCTION (49199)	4,832,641.85	On-Going	February 12, 2024	July 16, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0025	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY CALARIAN, ZAMBOANGA CITY	RAB CONSTRUCTION AND SUPPLY (40742)	4,563,514.83	On-Going	September 20, 2024	May 21, 2025	97.44



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0026	BASIC INFRASTRUCTURE PROGRAM (BIP) : FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES : CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY CAMPO ISLAM (LOWER CALARIAN), ZAMBOANGA CITY	SENODIN CONSTRUCTION AND SUPPLIES (43802)	4,949,861.48	On-Going	February 12, 2024	October 17, 2024	90.23
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0027	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY CANELAR, ZAMBOANGA CITY	ELFCT CONSTRUCTION (36025)	4,946,546.93	Completed	February 12, 2024	September 09, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0028	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY RECODO, ZAMBOANGA CITY	RME CONSTRUCTION AND ENTERPRISES (43825)	4,574,902.04	Completed	February 12, 2024	August 08, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0029	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STARTEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY SAN JOSE CAWA-CAWA ZAMBOANGA CITY	EMMB CONSTRUCTION AND SUPPLIES (40420)	12,640,434.70	On-Going	February 12, 2024	October 23, 2024	93.54
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0030	BASIC INFRASTRUCTURE PROGRAM (BIP) : FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES : CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), BARANGAY SAN ROQUE, ZAMBOANGA CITY	RAB CONSTRUCTION AND SUPPLY (40742)	4,940,308.55	On-Going	February 12, 2024	October 14, 2024	87.74
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0031	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (DRAINAGE), PUROK 3, BARANGAY CABATANGAN, ZAMBOANGA CITY	RAB CONSTRUCTION AND SUPPLY (40742)	4,940,747.42	On-Going	April 30, 2024	October 08, 2024	71.46
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0032	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SAN JOSE GUSU, ZAMBOANGA CITY	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	6,855,303.10	On-Going	February 12, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAGSAKAN CENTER/COVERED COURT AND HEALTH CENTER), BARANGAY LA PAZ, ZAMBOANGA CITY	SKY-J CONSTRUCTION (35096)	9,899,573.83	On-Going	February 12, 2024	August 28, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY PASONANCA, ZAMBOANGA CITY	SHERKAD CONSTRUCTION (50083)	4,839,061.20	Completed	February 12, 2024	June 05, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0037	CONSTRUCTION OF MULTI-PUPROSE BUILDING, BARANGAY STA. MARIA ZAMBOANGA CITY	K-LANZ CONSTRUCTION AND SUPPLIES (46290)	4,947,775.04	On-Going	October 21, 2024	March 19, 2025	79.08
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING PNP REGIONAL MARITIME UNIT 9, BARANGAY BALIWASAN, ZAMBOANGA CITY	AHE CONSTRUCTION (33486)	4,948,422.15	On-Going	December 13, 2024	October 23, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0039	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM CONSTRUCTION OF POTABLE WATER SYSTEM (LEVEL II), BARANGAY LA PAZ, ZAMBOANGA CITY	4AC CONSTRUCTION (52400)	4,927,799.52	Completed	October 21, 2024	April 01, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA11239 INSTALLATION OF SOLAR STREETLIGHTS ALONG ACCESS ROAD LEADING TO PANUBIGAN WHARF (PHASE 1) ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND CONSTRUCTION (37044)	48,605,189.13	On-Going	February 12, 2024	September 07, 2024	95.03
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA11239 INSTALLATION OF SOLAR STREETLIGHTS ALONG ACCESS ROAD LEADING TO PANUBIGAN WHARF (PHASE 2) ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / HHH DEVELOPER AND CONSTRUCTION (37044)	48,831,989.21	On-Going	February 12, 2024	September 07, 2024	95.01
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0049	SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD SITIO HAWAII, LOGOY DIUTAY, TALON-TALON, ZAMBOANGA CITY	AKMS CONSTRUCTION (51393)	9,785,000.00	On-Going	June 13, 2024	February 24, 2025	79.87
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0050	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BRGY. BUSAY, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	24,494,876.66	On-Going	May 17, 2024	December 28, 2024	92.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0051	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BRGY. LANDANG GUA, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	24,494,925.90	On-Going	May 17, 2024	January 27, 2025	90.56
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0052	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BRGY. LANDANG LAUM, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	24,494,932.33	On-Going	May 17, 2024	January 27, 2025	90.15
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0053	SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT BARANGAY MANICAHAN, ZAMBOANGA CTIY	ZHII CONSTRUCTION (56443)	9,784,249.76	On-Going	June 20, 2024	April 25, 2025	80.33
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0054	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BRGY. PASILMANTA, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	24,494,810.27	On-Going	May 17, 2024	December 28, 2024	89.99
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0055	SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT BARANGAY TETUAN, ZAMBOANGA CTIY	HHH DEVELOPER AND CONSTRUCTION (37044)	34,284,801.50	On-Going	June 24, 2024	August 20, 2025	22.92
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0056	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT BARANGAY TOLOSA, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	12,848,007.70	On-Going	May 15, 2024	February 18, 2025	54.67
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0057	SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT CAMP ABENDAN PRO9, BARANGAY MERCEDES, ZAMBOANGA CITY	ZHII CONSTRUCTION (56443)	15,649,934.46	On-Going	July 04, 2024	July 01, 2025	75.02



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0058	(SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF CONCRETE ROAD AT MANUEL DRIVE, ZONE 3, BARANGAY CULIANAN, ZAMBOANGA CITY	S.I. CONSTRUCTION (54089)	5,880,000.00	Completed	May 30, 2024	February 13, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0059	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT RIO GRANDE, ZONE I BARANGAY CULIANAN, ZAMBOANGA C	S.I. CONSTRUCTION (54089)	5,879,606.17	On-Going	June 24, 2024	December 27, 2024	99.45
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0060	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT SITIO CAMP PILAR, BARANGAY CURUAN, ZAMBOANGA CITY	EG-VRYLE CONSTRUCTION & ENTERPRISES (44354)	14,824,882.76	On-Going	May 15, 2024	March 21, 2025	85.61
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0061	(SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF CONCRETE ROAD AT SITIO PANSULAN TO SITIO MALA (BUCANA), BARANGAY BOLONG, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	17,623,221.00	On-Going	June 20, 2024	January 11, 2025	76.94
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0062	SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT TORRES DRIVE, BARANGAY MAMPANG, ZAMBOANGA CITY	LL CONSTRUCTION (34244)	7,818,839.28	On-Going	June 13, 2024	December 17, 2024	88.55
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0063	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF CONCRETE ROAD AT ZONE 4, BARANGAY CULIANAN, ZAMBOANGA CITY	M'S CONSTRUCTION SERVICES (56104)	5,786,117.21	On-Going	May 09, 2024	March 01, 2025	90.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0064	BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF CONCRETE ROAD AT ZONE 5, BARANGAY CULIANAN, ZAMBOANGA CITY	S.I. CONSTRUCTION (54089)	6,924,803.37	On-Going	July 04, 2024	March 11, 2025	77.43



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0065	(SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD LEADING TO DITA COMMUNITY PORT, BARANGAY DITA, ZAMBOANGA CITY	EG-VRYLE CONSTRUCTION & ENTERPRISES (44354)	19,571,680.69	On-Going	May 15, 2024	March 19, 2025	85.01
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0066	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD, AGAPITO ROJAS DRIVE, PUROK B. BARANGAY TUGBUNGAN ZAMBOANGA CITY	WENKON CONSTRUCTION SERVICES (50471)	5,938,294.74	On-Going	June 20, 2024	October 30, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0067	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF DRAINAGE STRUCTURE AT BARANGAY SANGALI, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	9,426,171.05	On-Going	July 04, 2024	March 12, 2025	89.63
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0068	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF DRAINAGE STRUCTURE AT STO. NIÑO PUTIK, BARANGAY PUTIK, ZAMBOANGA CITY	LL CONSTRUCTION (34244)	9,888,734.80	On-Going	June 20, 2024	March 29, 2025	73.42
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0069	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SANGA PRESSA CREEK, KM. 4, BRGY. PASONANCA, ZAMBOANGA CITY	ALRAF CONST. AND ENTERPRISES INC. (FORMERLY:ALRAF CONSTRUCTION & ENTERPRISES) (17297)	14,693,342.33	On-Going	May 15, 2024	December 28, 2024	23.63
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0070	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SANGA PRESSA CREEK, KM. 4, BRGY. STA. MARIA, ZAMBOANGA CITY	EL DOLLIARES CONSTRUCTION, INC. (33335)	14,646,889.89	On-Going	May 15, 2024	September 29, 2024	30.09
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0071	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TUMAGA RIVER (STA. MARIA SECTION), BARANGAY STA. MARIA, ZA	RME CONSTRUCTION AND ENTERPRISES (43825)	17,633,690.21	Completed	March 22, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0072	BASIC INFRASTRUCTURE PROGRAM (BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TUMAGA RIVER, BRGY. STA. MARIA, ZAMBOANGA CITY ZAMBOANGA DEL SUR	MEGABALTZ CONSTRUCTION (49199)	9,795,018.56	Completed	March 22, 2024	November 06, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0073	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY PATALON, ZAMBOANGA CITY	JM2K CONSTRUCTION (34430)	29,384,895.14	Completed	April 18, 2024	November 19, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALAGUTAY ELEMENTARY SCHOOL, BRGY. MALAGUTAY, ZAMBOANGA CITY	KIM JOAN CONSTRUCTION (15367)	4,899,935.11	Completed	June 06, 2024	March 17, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY HALL COMPLEX, BARANGAY CULIANAN, ZAMBOANGA CITY	A.K.C CONSTRUCTION AND SUPPLIES (43208)	14,694,968.10	On-Going	November 11, 2024	September 16, 2025	97.50
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ZAMBOWOOD, ZAMBOANGA CITY	A.K.C CONSTRUCTION AND SUPPLIES (43208)	14,694,734.15	On-Going	May 15, 2024	March 15, 2025	88.96
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BUNGUIAO ES, BARANGAY BUNGUIAO, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	14,834,895.54	On-Going	June 24, 2024	July 22, 2025	70.77
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CULIANAN LC, BARANGAY CULIANAN, ZAMBOANGA CITY	ST. JOSEPH CONSTRUCTION & TRADING (52543)	8,909,789.86	On-Going	April 01, 2024	October 29, 2024	93.52
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CURUAN NHS, BARANGAY CURUAN, ZAMBOANGA CITY	DAB CONSTRUCTION & ENTERPRISES (46528)	14,691,334.96	On-Going	June 24, 2024	June 22, 2025	89.26
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LANDANG GUA NHS, BARANGAY LANDANG GUA, ZAMBOANGA CITY	RR-JAM CONSTRUCTION (48319)	8,809,865.74	On-Going	November 14, 2024	August 05, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LUBIGAN ES, BARANGAY LUBIGAN, ZAMBOANGA CITY	3GE CONSTRUCTION (53409)	8,788,403.05	On-Going	May 30, 2024	January 24, 2025	92.95
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MAMPANG NHS, BARANGAY MAMPANG, ZAMBOANGA CITY	DAB CONSTRUCTION & ENTERPRISES (46528)	14,694,391.43	On-Going	May 30, 2024	January 04, 2025	97.69
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MANGUSU IS, ZAMBOANGA CITY	K-LANZ CONSTRUCTION AND SUPPLIES (46290)	14,688,938.75	On-Going	May 22, 2024	December 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MERLOQUET ES, BARANGAY SIBULAO, ZAMBOANGA CITY	MEGABALTZ CONSTRUCTION (49199)	8,813,994.92	On-Going	April 01, 2024	November 13, 2024	96.34
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SAPA MANOK ES, BARANGAY CURUAN, ZAMBOANGA CITY	UNIKO CONSTRUCTION (54757)	8,806,811.44	On-Going	April 01, 2024	November 13, 2024	97.39
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SAPA SECO ES, BARANGAY CURUAN, ZAMBOANGA CITY	MEGABALTZ CONSTRUCTION (49199)	8,812,994.95	On-Going	April 01, 2024	November 13, 2024	96.75
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SINOROPAN NHS, BARANGAY LICOMO, ZAMBOANGA CITY	GRACE JJJ CONSTRUCTION (56110)	8,815,000.00	Completed	June 06, 2024	November 02, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TETUAN CENTRAL SCHOOL, BARANGAY TETUAN, ZAMBOANGA CITY	A.K.C CONSTRUCTION AND SUPPLIES (43208)	14,844,097.05	On-Going	December 13, 2024	October 08, 2025	70.02
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AYALA, ZAMBOANGA CITY, ZAMBOANGA DEL SUR	RME CONSTRUCTION AND ENTERPRISES (43825)	9,897,065.00	On-Going	July 17, 2024	April 12, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0093	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITES RECONSTRUCTION OF ROAD FROM BARIGON - DAISY ROAD, BARANGAY TUGBUNGAN, ZAMBOANGA CITY	WENKON CONSTRUCTION SERVICES (50471)	29,396,074.93	On-Going	April 01, 2024	January 28, 2025	79.55
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0094	SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES- RECONSTRUCTION OF ROAD AT BARANGAY LANZONES, ZAMBOANGA CITY	LL CONSTRUCTION (34244)	9,799,684.73	Completed	May 30, 2024	December 21, 2024	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0095	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION/RECONSTRUCTION OF CONCRETE ROAD BARANGAY BOLAN TO BARANGAY SALAAN, ZAMBOANGA CITY	M'S CONSTRUCTION SERVICES (56104)	19,594,388.27	On-Going	April 30, 2024	December 01, 2024	15.05
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0096	BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES- REHABILITATION/RECONSTRUCTION OF CONCRETE ROAD AT TUGBUNGAN MAIN ROAD, BARANGAY TUGBUNGAN, ZAMBOANGA CITY	WENKON CONSTRUCTION SERVICES (50471)	24,742,133.53	On-Going	May 30, 2024	February 24, 2025	57.15



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0097	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- REHABILITATION/RECONSTRUCTION OF ROAD AT SITIO CANYA-SIGUINAN, BARANGAY BUNGUIAO, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	19,204,113.35	On-Going	April 30, 2024	April 17, 2025	89.90
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0098	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- REHABILITATION/RECONSTRUCTION OF ROAD AT SITIO TALA-BYPASS, BARANGAY BOALAN, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	24,749,758.08	On-Going	June 13, 2024	May 22, 2025	36.10
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0099	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION/RECONSTRUCTION OF ROAD AT ZONE 3B, BRGY. LUMBANGAN, ZAMBOANGA CITY	ZHII CONSTRUCTION (56443)	9,793,413.61	On-Going	June 13, 2024	March 18, 2025	90.01
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0100	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD, SITIO SAYUGAN RIOBIBO, BRGY. LIMPAPA ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	9,118,658.79	On-Going	June 06, 2024	October 02, 2024	25.88
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY TUMITUS, ZAMBOANGA CITY	MCGABRIEL CONSTRUCTION (33017)	14,832,436.39	On-Going	July 17, 2024	May 22, 2025	89.44
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY PASONANCA, ZAMBOANGA CITY	CITYWEST BUILDERS AND SUPPLY (43959)	4,949,651.32	On-Going	April 01, 2024	September 27, 2024	92.31
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JA0103	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BUSUGAN RIVER, SINUBONG, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / JH CONSTRUCTION INC. (47822)	96,414,901.03	On-Going	April 26, 2024	July 10, 2025	89.70
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0104	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SHORELINE PROTECTION, BARANGAY SINUBONG, ZAMBOANGA CITY	RCDG CONSTRUCTION CORPORATION (5063) / RR-JAM CONSTRUCTION (48319)	89,836,617.82	On-Going	April 29, 2024	January 31, 2025	90.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0112	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) SAN ROQUE NATIONAL HIGH SCHOOL, BRGY. SAN ROQUE, SALUM ELEMENTARY SCHOOL, BRGY. SAN ROQUE, HEALTH CENTER, BRGY. LA PAZ, MBLT6 FEMALE BARRACKS, BRGY. SINUBONG, MBAA BARRACKS, BRGY. SINUBONG, TULUNGATUNG ELE	ADZ ENGINEERING AND CONSTRUCTION (48371)	2,609,152.56	On-Going	June 20, 2024	September 21, 2024	0.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TULUNGATUNG NATIONAL HIGH SCHOOL, BRGY. TULUNGATONG, ZAMBOANGA CITY	BEOSSOME CONSTRUCTION SERVICES (50779)	4,889,937.23	On-Going	June 20, 2024	January 20, 2025	100.00
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0138	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CONCRETE ROAD AT MINDANAO CENTRAL SANITARIUM, BARANGAY PASOBOLONG, ZAMBOANGA CITY	HHH DEVELOPER AND CONSTRUCTION (37044)	98,645,478.75	On-Going	October 07, 2024	September 04, 2025	62.16
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JA0142	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - SECONDARY ROADS - PATALON BR. ALONG ZAMBOANGA CITY LABUAN - LIMPAPA ROAD	TEDDIE CONSTRUCTION DEVELOPMENT, INC. (6313)	27,238,387.63	On-Going	October 21, 2024	August 07, 2025	50.19
Zamboanga City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JA0146	CONSTRUCTION/REHABILITATION OF ZAMBOANGA CONVENTION CENTER, PASONANCA, ZAMBOANGA CITY PHASE 1	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / HHH DEVELOPER AND REAL ESTATE INC. (46276)	113,605,663.85	On-Going	December 03, 2024	December 27, 2025	29.65
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0001	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS(TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP)CONSTRUCTION/ CONCRETING OF POBLACION BAGA FALLS MANGINOD ROADMUTIA, ZAMBOANGA DEL NORTE	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	28,660,013.90	On-Going	March 20, 2024	July 22, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0002	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS(TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP)CONSTRUCTION/ IMPROVEMENT OF BUENASUERTE LA PURISIMA CANON ROAD LEADING TO CANON FALLSMUTIA, ZAMBOANGA DEL NORTE	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	28,659,450.01	On-Going	April 11, 2024	September 08, 2025	60.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0003	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT)SITIO DUNLOG - SITIO JANING, BARANGAY POTUNGAN ROAD CONNECTING PROVINCIAL ROAD	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,850,886.50	Completed	March 06, 2024	April 10, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0004	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL- IT)BUENAVISTA SINAI BARANGAY ROAD, IN SUPPORT OF CORN AND VEGETABLES PRODUCTION	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,850,782.91	Completed	May 15, 2024	June 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0005	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT)SITIO BOBONAO, ILAYA BURGOS TAMION DIWA-AN ROAD IN SUPPORT TO COPRA INDU	CGR CAMILLE BUILDER, INC. (32259)	4,875,127.46	On-Going	April 18, 2024	May 23, 2024	95.03
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0006	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSBRGY. ALVENDA, MUTIA POB. SERGIO OSMEÑA SR. DIVERSION ROADZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	48,373,636.69	On-Going	January 30, 2024	June 28, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0007	CONSTRUCTION OF BY-PASS AND DIVERSION ROADSBRGY. BANONONG, DAPITAN CITY POB. SIBUTAD DIVERSION ROADZAMBOANGA DEL NORTE	RGS CONSTRUCTION CORPORATION (FORMERLY: RGS CONSTRUCTION) (14095)	48,799,974.30	Completed	January 30, 2024	February 14, 2025	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0008	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS(TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP)CONSTRUCTION OF ACCESS ROAD LEADING TO MANIWAY PEAKSRIZAL, ZAMBOANGA DEL NORTE	MRTS CONSTRUCTION SERVICES (48818)	28,659,624.79	On-Going	April 29, 2024	August 22, 2024	92.30
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0009	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT)BRGY. DAMPALAN PRINCESA LAMAYA ROAD, CONNECTING SAN JUAN AND MABUHAY IN SUPP	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,850,858.14	Completed	March 06, 2024	April 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0010	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT)BRGY. SAN JUAN DAMPALAN SAN ISIDRO ROAD CONNECTING NATIONAL ROAD AND MARAP	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,850,917.85	On-Going	March 06, 2024	April 10, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0011	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL- IT)TININDUGAN BARANGAY ROAD IN SUPPORT OF CORN AND VEGETABLES PRODUCTIONTININDU	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,850,872.32	Completed	March 06, 2024	May 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0012	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE POLANCO-MACLEODES RD K1840+450-K1840+510	CGR CAMILLE BUILDER, INC. (32259)	8,286,450.59	Completed	January 30, 2024	April 26, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT) BIAYON-WILBEN-SAN JOSE ROAD, IN SUPPORT OF BIAYON CORN AND COCONUT PRODUCTION SERGI	A.I.YU BUILDERS & ENTERPRISES (35586)	9,779,564.66	Completed	January 30, 2024	April 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0014	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS DIPOLOG-PUNTA-DANSULLAN-S. OSMENA- ZAMBOANGA DEL NORTE/SUR BDRY RD, K1857+070-K1857+140	CGR CAMILLE BUILDER, INC. (32259)	6,971,438.10	On-Going	March 20, 2024	June 10, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0015	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS DIPOLOG-PUNTA-DANSULLAN-S. OSMENA- ZAMBOANGA DEL NORTE/SUR BDRY RD, K1857+(-880)-K1857+(-800), K1866+420- K1866+500	CGR CAMILLE BUILDER, INC. (32259)	4,549,546.26	On-Going	January 30, 2024	April 09, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0016	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS RIZAL-DAKAK-DAPITAN COASTAL LOOP RD K1816+216, K1816+261, K1817+253	A.I.YU BUILDERS & ENTERPRISES (35586)	2,919,053.76	On-Going	January 30, 2024	April 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0017	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP) CONSTRUCTION/CONCRETING OF G. BERGADO ROAD LEADING TO PIGBUKLUGAN FALLS MUTIA, ZN	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	38,213,298.12	On-Going	April 15, 2024	September 06, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0018	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP) CONSTRUCTION/CONCRETING OF UNIDOS ROAD LEADING TO BAGAIT FALLS MUTIA, ZN	MRTS CONSTRUCTION SERVICES (48818)	28,659,929.03	On-Going	April 15, 2024	August 13, 2024	94.43
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0019	PREVENTIVE MAINTENANCE JCT. POLO- DAPITAN PARK NAT'L RD K1827+710- K1829+009	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	32,504,503.73	Completed	January 30, 2024	April 21, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0020	PREVENTIVE MAINTENANCE JCT. PULAUAN PORT RD K1827+000-K1827+450	A.I.YU BUILDERS & ENTERPRISES (35586)	25,269,779.24	Completed	January 30, 2024	April 24, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0021	REHABILITATION/RECONSTRUCTION/UPGRADI NG OF DAMAGED PAVED ROADS RIZAL- DAKAK-DAPITAN COASTAL LOOP RD K1820+683-K1820+771, K1846+812-K1846+943, K1852+035-K1852+136.50, K1859+281- K1859+318.50	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	15,993,753.12	On-Going	January 30, 2024	May 31, 2024	98.26
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0022	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE RIZAL-DAKAK-DAPITAN COASTAL LOOP RD K1814+170-K1814+366	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	15,673,409.47	Completed	January 30, 2024	July 03, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0023	PREVENTIVE MAINTENANCE DIPOLOG- OROQUIETA NATIONAL ROAD K1795+(-415)- K1795+755, K1795+794-K1796+1031	MINDANAO ROCK (23479) / WEISENWORK CONSTRUCTION (48140)	126,400,510.08	Completed	February 19, 2024	July 16, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0024	REHABILITATION/RECONSTRUCTION/UPGRADI NG OF DAMAGED PAVED ROADS DIPOLOG- OROQUIETA NATIONAL RD K1801+404- K1802+000, K1805+000-K1805+219, K1807+000- K1807+580, K1817+538-K1817+747, K1826+1003 -K1827+1028, K1828+805-K1829+557	A.I.YU BUILDERS & ENTERPRISES (35586)	63,062,421.42	On-Going	March 20, 2024	December 24, 2024	96.91
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0025	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT) BARANGAY SAN JUAN-NEW TANGUB ROAD, CONNECTING NATIONAL ROAD IN SUPPORT OF COCON	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,864,546.24	On-Going	February 21, 2024	March 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0026	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL-IT) TUBAC-NEW SIQUIJOR-BERGADO BARANGAY ROAD, CONNECTING PROVINCIAL ROAD EL PARAISO	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,864,958.82	Completed	May 15, 2024	June 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JB0027	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAYAWAN RIVER (BATOTILTIL SECTION) ALONG DIPOLOG-PUNTA-DANSULLAN-S. OSMEÑA- ZAMBOANGA DEL NORTE/SUR BDRY ROAD, SERGIO OSMEÑA, ZN	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	20,352,970.94	On-Going	January 30, 2024	July 28, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JB0028	CONSTRUCTION/MAINTENANCE OF FLOOD CONTROL MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MA. URAY CIS PROTECTION WORKS, DAPITAN CITY, ZN	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	19,383,189.36	Completed	January 30, 2024	December 01, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0029	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADSDIPOLOG POLANCO PIÑAN JCT. OROQUIETA RD K1810+(-325) K1810+100	A.I.YU BUILDERS & ENTERPRISES (35586)	10,757,684.33	Completed	January 30, 2024	June 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JB0030	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM ROLL- IT)BARANGAY SITUBO ANTONINO PENACIO ROAD CONNECTING NATIONAL ROAD LEADING TO	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,869,685.83	Completed	May 15, 2024	June 19, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0031	REPLACEMENT OF PERMANENT WEAK BRIDGESISIS BRIDGE (B00419MN)ALONG ILAYA ISIS POLANCO ROAD	A.I.YU BUILDERS & ENTERPRISES (35586)	33,952,137.87	On-Going	January 30, 2024	August 05, 2024	85.11
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0032	REPLACEMENT OF PERMANENT WEAK BRIDGESTUTUA BRIDGE (B00587MN)ALONG DIPOLOG OROQUIETA NATIONAL ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	28,809,984.51	On-Going	January 30, 2024	July 29, 2024	95.07
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JB0033	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAYAWAN RIVER, DAPDAP BRIDGE UPSTREAM POLANCO, ZN	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	77,584,062.83	Completed	March 20, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JB0034	REHABILITATION/ MAJOR REPAIR OF PERMANENT WEAK BRIDGES PULAUAN BRIDGE (B00588MN) ALONG DIPOLOG-OROQUIETA NATIONAL ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	5,824,956.35	On-Going	January 31, 2024	May 05, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JB0035	REHABILITATION/ MAJOR REPAIR OF PERMANENT WEAK BRIDGES TOLON BRIDGE (B00581MN) ALONG DIPOLOG-OROQUIETA NATIONAL ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	9,739,921.81	On-Going	January 31, 2024	April 25, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JB0036	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS SICAYAB BUCANA-DAPITAN PORT DIVERSION ROAD ZAMBOANGA DEL NORTE	RGS CONSTRUCTION CORPORATION (FORMERLY: RGS CONSTRUCTION) (14095)	61,000,000.00	On-Going	April 15, 2024	October 25, 2024	92.35
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0037	BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BARANGAY BAGONG BAGUIO, SERGIO OSMEÑA, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	49,480,000.00	On-Going	March 20, 2024	October 03, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0038	BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BARANGAY SIKITAN ROAD, PIÑAN, ZAMBOANGA DEL NORTE	CGR CAMILLE BUILDER, INC. (32259)	19,775,236.77	On-Going	April 15, 2024	July 27, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0039	BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF MAUSWAGON-LA UNION-POTUNGAN RIVER ROAD, LA LIBERTAD, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	9,880,000.00	On-Going	March 20, 2024	May 17, 2024	96.21
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYNASIUM) MUTIA, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	4,940,000.00	On-Going	March 26, 2024	August 22, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PIÑAN CENTRAL ELEMENTARY SCHOOL PIÑAN, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	14,829,999.69	Completed	March 26, 2024	January 06, 2025	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0043	BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BARANGAY ANTONINO, SERGIO OSMEÑA, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	13,850,000.00	On-Going	April 29, 2024	July 10, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0044	BIP- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF SPILLWAY BARANGAY BAAO, DAPITAN CITY, ZAMBOANGA DEL NORTE	SGM CONSTRUCTION (38805)	19,749,847.84	On-Going	May 07, 2024	January 06, 2025	91.10



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0045	BIP- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE POBLACION, POLANCO, ZAMBOANGA DEL NORTE	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	30,678,808.74	On-Going	October 24, 2024	May 02, 2025	90.49
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0046	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, AND PAVEMENT MARKINGS AND PEDESTRIAN FENCING ALONG JCT POLO-DAPITAN PARK NATIONAL ROAD K1827+600-K1830+355 DAPITAN, ZAMBOANGA DEL NORTE	CGR CAMILLE BUILDER, INC. (32259)	1,164,404.97	Completed	June 27, 2024	September 16, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0047	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, AND PAVEMENT MARKINGS ALONG JCT POLO-DAPITAN PARK NATIONAL ROAD K1825+(-305)-K1827+600 DAPITAN, ZAMBOANGA DEL NORTE	CGR CAMILLE BUILDER, INC. (32259)	752,783.37	On-Going	June 27, 2024	September 01, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0048	CONSTRUCTION OF UPPER GUMAY BRIDGE AT UPPER GUMAY, PIÑAN, ZAMBOANGA DEL NORTE	N.N. YU CONSTRUCTION, INC. (FORMERLY: YU CONSTRUCTION) (10470) / ZET CONSTRUCTION (12615)	48,902,836.25	On-Going	May 07, 2024	March 17, 2025	44.64
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0049	BIP- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF SLOPE PROTECTION STRUCTURE WEST POBLACION, RIZAL, ZAMBOANGA DEL NORTE	SGM CONSTRUCTION (38805)	4,929,017.86	Completed	May 07, 2024	June 24, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0050	ROAD WIDENING DIPOLOG-OROQUIETA NATIONAL RD K1826+600-K1826+945.60	A.I.YU BUILDERS & ENTERPRISES (35586)	19,550,000.00	On-Going	May 29, 2024	October 02, 2024	71.19
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JB0051	CONSTRUCTION OF QUALITY ASSURANCE SECTION LABORATORY BUILDING EXTENSION OF ZAMBOANGA DEL NORTE 1ST DEO, SEGABE, PIÑAN, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	5,000,000.00	On-Going	April 29, 2024	January 25, 2025	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0052	PREVENTIVE MAINTENANCE DIPOLOG- OROQUIETA NATIONAL ROAD (SO1316MN) K1797+681-K1797+999, K1798+996-K1800+470, (SO1062MN) CHAINAGE 58- CHAINAGE 208	VICENTE T. LAO CONSTRUCTION (7040)	120,424,744.16	Completed	May 20, 2024	October 11, 2024	100.00
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JB0053	REHABILITATION/RECONSTRUCTION/UPGRADI NG OF DAMAGED PAVED ROADS RIZAL- DAKAK-DAPITAN COASTAL LOOP RD K1799+897-1800+000, K1800+460-K1801+587, K1856+005-K1856+985	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	95,522,141.86	On-Going	May 20, 2024	March 08, 2025	91.87
Zamboanga del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JB0056	CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM(RWCS)	A.I.YU BUILDERS & ENTERPRISES (35586)	2,890,000.00	Completed	May 20, 2024	July 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0001	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	9,300,000.00	Completed	February 14, 2024	April 23, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0002	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, PRES. MANUEL ROXAS, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	5,899,999.97	Completed	February 14, 2024	April 07, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING -CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PUNTA, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	2,460,314.39	Completed	February 14, 2024	June 12, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0004	CONSTRUCTION OF OF MULTI-PURPOSE BUILDING- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (MINI COVERED COURT) LOQUILOS ELEMENTARY SCHOOL, BARANGAY LINAY, MANUKAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	1,969,999.99	Completed	February 14, 2024	June 02, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0005	CONSTRUCTION OF MULTI- PURPOSE BUILDING- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANGKOL, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	2,459,291.81	Completed	February 14, 2024	June 12, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, HOME ECONOMICS BUILDING FELIPE CADAVEDO CENTRAL SCHOOL, BARANGAY DAANGLUNGSOD, KATIPUNAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	1,900,000.00	Completed	February 14, 2024	June 02, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0007	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE -CONSTRUCTION OF FLOOD CONTROL STRUCTURE, KATIPUNAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	9,854,928.39	Completed	February 21, 2024	July 06, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0008	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, JOSE DALMAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	9,894,959.60	Completed	February 14, 2024	June 29, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0009	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, DIPOLOG CITY, ZAMBOANGA DEL NORTE	GOLDEN LION CONSTRUCTION (48207)	7,905,618.37	Completed	February 14, 2024	April 07, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0010	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, MANUKAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	5,899,999.97	Completed	February 14, 2024	March 26, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0011	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ROAD, JOSE DALMAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	5,900,000.00	Completed	February 14, 2024	March 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JOSE, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	2,470,023.84	Completed	February 14, 2024	June 12, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0013	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PRES. MANUEL ROXAS, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	9,894,928.62	Completed	February 21, 2024	July 06, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0014	REPLACEMENT OF BRIDGE-SIPULAN BR. (B00437MN) ALONG DIPOLOG-SINDANGAN-LILOY ROAD	ABIB BUILDERS ENTERPRISE (45583)	11,739,420.00	Completed	February 14, 2024	July 25, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0015	REPLACEMENT OF BRIDGE - BOGATONG BR. (B00443MN) ALONG DIPOLOG-SINDANGAN-LILOY ROAD	ABIB BUILDERS ENTERPRISE (45583)	12,224,520.00	Completed	February 14, 2024	August 26, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0016	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SIAYAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	9,799,999.99	On-Going	February 14, 2024	June 29, 2024	93.78
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JC0017	CONSTRUCTION OF CONCRETE ROAD - JCT. DIPOLOG -SINDANGAN-LILOY ROAD CONNECTING TO BAGO DALONGDONG (JOAQUIN MACIAS) IN SUPPORT OF RICE, RUBBER, COCONUT & ABACA INDUSTRIES, SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	4,800,000.00	Completed	February 14, 2024	March 20, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JC0018	CONSTRUCTION OF CONCRETE ROAD-JCT. DIPOLOG-SINDANGAN-LILOY ROAD CONNECTING TO BAGO-SIARI SECTION IN SUPPORT OF RICE, RUBBER, COCONUT & ABACA INDUSTRIES, SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	4,800,000.01	Completed	February 14, 2024	March 20, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0019	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE- SINDANGAN-SIAYAN-DUMINGAG-MAHAYAG RD. (SINDANGAN-SIAYAN SECT) K1932+355-K1932+410	D' DREAMER DEVELOPMENT CORPORATION (38489)	6,700,000.19	On-Going	February 14, 2024	June 05, 2024	97.51
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0020	RECONSTRUCTION TO CONCRETE PAVEMENT -DIPOLOG-SINDANGAN-LILOY RD - K1873+320-K1873+770, K1873+801-K1874+370	A.P.A. CONSTRUCTION (50128)	24,230,415.18	Completed	February 14, 2024	September 17, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0021	REHABILITATION / MAJOR REPAIR OF ROAD SLOPE PROTECTION STRUCTURE - SINDANGAN-SIAYAN -DUMINGAG-MAHAYAG RD (SINDANGAN-SIAYAN SECT) -K1939+060 - K1939+100	D' DREAMER DEVELOPMENT CORPORATION (38489)	6,400,000.01	On-Going	February 14, 2024	May 31, 2024	94.92



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0022	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-SINDANGAN-SIAYAN-DUMINGAG-MAHAYAG RD (SINDANGAN-SIAYAN SECT)- K1936+750 - K1936+915	D' DREAMER DEVELOPMENT CORPORATION (38489)	7,700,000.02	On-Going	February 14, 2024	June 12, 2024	93.68
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING -CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LAWAGAN ELEMENTARY SCHOOL, SITIO PASTO, BARANGAY CALUAN, SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	1,949,999.99	Completed	February 14, 2024	June 02, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0024	CONSTRUCTION OF CONCRETE ROAD- CONSTRUCTION OF ROAD, KATIPUNAN, ZAMBOANGA DEL NORTE.	NALE CONSTRUCTION (18552)	5,900,018.27	Completed	February 14, 2024	April 07, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JC0025	CONSTRUCTION OF CONCRETE ROAD - JUNCTION 3003 STEPS TO LINABO PEAK LEADING TO TULWANAN VILLAGE (OLD TOWN SITE), ZAMBOANGA DEL NORTE.	DIPOLOG TOP CONSTRUCTION & DEVT. CORP (6678)	9,790,052.14	Completed	February 14, 2024	April 16, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0026	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-SINDANGAN - SIAYAN-DUMINGAG-MAHAYAG ROAD (SINDANGAN-SIAYAN SECT)-K1925 + 280 - K1925 + 610	D' DREAMER DEVELOPMENT CORPORATION (38489)	32,199,999.91	Completed	February 14, 2024	August 28, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JC0027	CONSTRUCTION OF CONCRETE ROAD-NRJ LEADING TO MORIAS FALLS, BRGY. MIATAN, KATIPUNAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	9,644,989.26	On-Going	February 14, 2024	April 16, 2024	97.35
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING), MINDANAO STATE UNIVERSITY-MAIN CAMPUS SINDANGAN EXTENSION, (MSU-MCSE), MUNICIPALITY OF SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	9,850,000.00	On-Going	February 14, 2024	July 22, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0029	REHABILITATION OF PAVED ROAD - DIPOLOG-OROQUIETA RD - K1833+100 - K1834+486	GOLDEN LION CONSTRUCTION (48207)	24,132,507.13	Completed	May 20, 2024	February 17, 2025	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0030	RECONSTRUCTION TO CONCRETE PAVEMENT - DIPOLOG-SINDANGAN-LILOY RD K1874 + 370 - K1875 + 299, K1875 + 323 - K1875 + 450, K1877 + 000 - K1877 + 611	D' DREAMER DEVELOPMENT CORPORATION (38489)	39,700,070.09	On-Going	February 14, 2024	November 07, 2024	94.13
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0031	REHABILITATION OF PAVED ROAD - DIPOLOG-POLANCO-PIÑAN RD - K1831+(-358) - K1833+080	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	43,802,143.21	On-Going	May 20, 2024	April 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0032	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - DIPOLOG-SINDANGAN-LILOY RD - K1873 + 740 - K1874 + 494	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	95,854,270.00	Completed	February 21, 2024	October 18, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0033	RECONSTRUCTION TO CONCRETE PAVEMENT-DIPOLOG-SINDANGAN-LILOY RD- K1868+160 -K1868+526.28, K1872+115- K1872+287,K1872+328-K1873+053.33	D' DREAMER DEVELOPMENT CORPORATION (38489)	26,099,999.99	On-Going	May 20, 2024	December 29, 2024	94.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0034	ROAD SAFETY: PAVEMENT MARKINGS - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY ANDREGULATORY SIGNS, AND PAVEMENT MARKINGS ALONG DIPOLOG SINDANGAN-LILOY RD - K1849 + 500 - K1850 + 500,KATIPUNAN, ZAMBOANGA DEL NORTE	CTG CONSTRUCTION & ENTERPRISES (36172)	1,243,540.53	On-Going	February 21, 2024	March 14, 2024	93.78
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0035	ROAD SAFETY: PAVEMENT MARKINGS - INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, AND PAVEMENT MARKINGS ALONG DIPOLOG- SINDANGAN-LILOY RD - K1919 + 300 - K1920 + 300, SINDANGAN, ZAMBOANGA DEL NORTE	CTG CONSTRUCTION & ENTERPRISES (36172)	1,821,799.39	On-Going	February 21, 2024	March 18, 2024	96.08
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY STA. ISABEL, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	2,469,800.16	Completed	February 14, 2024	June 12, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0037	ROAD WIDENING - DIPOLOG-SINDANGAN-LILOY RD - K1892+531 - K1893+892	D' DREAMER DEVELOPMENT CORPORATION (38489)	58,208,089.61	On-Going	May 20, 2024	December 30, 2024	93.76
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0038	CONSTRUCTION OF CONCRETE ROAD - REHABILITATION OF DAMAGED ROAD AT BRGY. BITOON, JOSE DALMAN, ZAMBOANGA DEL NORTE	NALE CONSTRUCTION (18552)	34,249,240.14	On-Going	February 14, 2024	October 07, 2024	98.26
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JC0039	ROAD WIDENING - DIPOLOG-SINDANGAN-LILOY RD - K1868+700 - K1869+563	D' DREAMER DEVELOPMENT CORPORATION (38489)	44,000,000.00	On-Going	May 20, 2024	December 02, 2024	85.96
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0040	CONSTRUCTION OF ROAD, BARANGAY MAWAL, SINDANGAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	4,894,945.35	Completed	April 24, 2024	May 29, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0041	CONSTRUCTION OF ROAD SITIO MAGAY, BRGY. EAST POBLACION TO BRGY. MATE, MANUKAN, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	9,890,000.00	Completed	April 24, 2024	June 25, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0042	CONSTRUCTION OF ROAD, BRGY. CALATUNAN TO BRGY. BITOON, SINDANGAN, ZAMBOANGA DEL NORTE	D' DREAMER DEVELOPMENT CORPORATION (38489)	9,800,000.01	Completed	April 24, 2024	June 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JC0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING- CONSTRUCTION (COMPLETION) OF DPWH BUILDING OF ZAMBOANGA DEL NORTE2ND DEO, GULAYON, DIPOLOG CITY, ZAMBOANGA DEL NORTE	ABIB BUILDERS ENTERPRISE (45583)	38,807,447.72	On-Going	May 14, 2024	November 16, 2024	80.90
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0044	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING ,PUROK CAIMITO, BARANGAY SANGKOL, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	4,945,597.50	On-Going	May 20, 2024	October 01, 2024	98.11
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0045	CONSTRUCTION OF ROAD, BRGY MARAS, SINDANGAN ZAMBOANGA NORTE	ABIB BUILDERS ENTERPRISE (45583)	19,780,000.51	Completed	June 13, 2024	September 26, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0046	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BRGY. MIPUTAK, DIPOLOG CITY, ZAMBOANGA DELNORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	4,945,668.13	Completed	April 24, 2024	September 05, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0047	CONSTRUCTION OF WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER SYSTEM, SITIO LABAWAN, BARANGAY TAMAROK, JOSE DALMAN GOING TO BARANGAY JOAQUIN MACIAS, SINDANGAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	14,844,994.24	On-Going	April 25, 2024	August 22, 2024	99.06
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0048	CONSTRUCTION OF LUGDUNGAN-ISIS ROAD, LUGDUNGAN, DIPOLOG CITY, ZAMBOANGA DEL NORTE	DIPOLOG TOP CONSTRUCTION & DEVT. CORP (6678)	19,788,882.03	On-Going	April 25, 2024	August 08, 2024	85.85
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0049	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY MALUGAS, KATIPUNAN, ZAMBOANGA DEL NORTE	TIONGCO MENDOZA CONSTRUCTION CO. INC. (46731)	9,630,000.01	Completed	May 20, 2024	August 17, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0050	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) - RAINWATER COLLECTORS IN PUBLIC FACILITIES	D' DREAMER DEVELOPMENT CORPORATION (38489)	2,884,261.91	Completed	June 20, 2024	October 02, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0051	CONSTRUCTION OF MULTI-PURPOSE FACILITY, DIPOLOG CITY, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	9,895,000.00	Completed	June 03, 2024	November 09, 2024	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0067	REHABILITATION OF JOSE DALMAN MUNICIPAL GYMNASIUM INCLUDING FACILITIES, JOSE DALMAN, ZAMBOANGA DEL NORTE	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	4,944,999.14	Completed	September 23, 2024	February 04, 2025	100.00
Zamboanga del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JC0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY CENTRAL, DIPOLOG CITY, ZAMBOANGA DEL NORTE	KIMRICH KIM CONSTRUCTION CORPORATION (34930)	2,465,158.14	Completed	November 20, 2024	March 19, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0001	PREVENTIVE MAINTENANCE - PRIMARY ROADS, SINDANGAN - LILOY RD - K1933 + 474 - K1933 + 633, K1934 + 516 - K1935 + 000, ZAMBOANGA DEL NORTE	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	8,841,833.32	Completed	March 24, 2024	May 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0002	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS, SINDANGAN-LILOY RD - K1938 + 835 - K1938 + 905, K1939 +000 -0K1939 + 080, K1939 + 150 - K1939 + 285, K1939 + 400 - K1939 + 540, K1939 + 925 - K1940 + 140, ZAMB	MORTAR MASTERS & CONCRETE BUILDERS (43228)	48,722,850.00	On-Going	March 24, 2024	September 19, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0003	ROAD WIDENING - PRIMARY ROADS, SINDANGAN - LILOY RD - K1962 + 174 - K1962 + 638, K1962 + 657 - K1964 +472, ZAMBOANGA DEL NORTE	L.S.D. CONSTRUCTION & SUPPLIES (8980)	70,530,427.28	On-Going	April 17, 2024	March 20, 2025	86.32
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0004	ROAD WIDENING - SECONDARY ROADS, LILOY - SIOCON RD K1987 + 500 - K1990 + 484, ZAMBOANGA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	120,903,843.16	On-Going	March 24, 2024	March 24, 2025	97.95
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0005	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LABASON BYPASS ROAD (KIPIT SECTION), ZAMBOANGA DEL NORTE	EDANNA CONSTRUCTION (25492)	9,510,427.34	On-Going	March 13, 2024	September 11, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0006	WIDENING OF PERMANENT BRIDGES, LIPAKAN BR. (B00524MN) ALONG SINDANGAN-LILOY RD (PHASE II), SALUG, ZAMBOANGA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	37,163,875.57	On-Going	February 07, 2024	December 14, 2024	97.98
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0007	CONSTRUCTION OF NEW BRIDGES, GACSOD BRIDGE ALONG LILOY - SIOCON RD, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	28,958,967.48	On-Going	March 13, 2024	January 17, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0008	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PALANDOK RIVER (DOWNSTREAM) STA. 0+000.00 - STA. 0+400.00, LEON POSTIGO, ZAMBOANGA DEL NORTE	F.A. TORRES CONSTRUCTION (27150) / R.B. MORALLO CONSTRUCTION (35159)	96,500,000.00	Completed	March 24, 2024	February 18, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0009	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PALANDOK RIVER (UPSTREAM) STA. 0+000.00 - STA. 0+400.00, LEON B. POSTIGO, ZAMBOANGA DEL NORTE	EDANNA CONSTRUCTION (25492)	95,037,218.23	On-Going	April 29, 2024	March 26, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALUG RIVER (DOWNSTREAM) STA. 0+000.00 - STA. 0+400.00, SALUG, ZAMBOANGA DEL NORTE	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	95,534,213.49	On-Going	March 24, 2024	February 18, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0011	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT PANGANURAN PROPER ALONG GUTALAC - TIPAN BRIDGE SECTION (UPSTREAM), GUTALAC, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	24,130,563.86	On-Going	February 07, 2024	November 15, 2024	99.35
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0012	CONSTRUCTION OF LANAWAN CIS PROTECTION WORKS, SALUG, ZAMBOANGA DEL NORTE	MIN CONSTRUCTION (14656)	19,600,000.00	Completed	February 07, 2024	November 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0013	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG LABASON RIVER (DOWNSTREAM - OSUKAN SIDE), LABASON, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	14,700,000.00	Completed	February 07, 2024	September 20, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0014	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG LABASON RIVER (DOWNSTREAM - LABASON SIDE), LABASON, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	34,300,000.00	Completed	February 07, 2024	November 27, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0015	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG TALINGA RIVER (UPSTREAM), TALINGA, LEON B. POSTIGO, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	14,700,000.00	Completed	February 07, 2024	September 20, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PALANDOK RIVER AT POLANDOK BR. (DOWNSTREAM - SALUG SIDE), SALUG, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	44,100,000.00	Completed	February 07, 2024	December 11, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0017	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO LOVE'S BEACH AND PANGPANG BEACH, LILOY, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	47,824,850.54	Completed	March 24, 2024	December 15, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0018	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO ROCK DIVE INN, CRYSTAL BEACH, AZUL MAR BEACH, LILOY, ZAMBOANGA DEL NORTE	DL ENTERPRISES (18155)	57,029,086.07	On-Going	March 24, 2024	December 08, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0019	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO SOLAJ BEACH TO PATAWAG BEACH, LILOY, ZAMBOANGA DEL NORTE	R.B. MORALLO CONSTRUCTION (35159)	38,600,000.00	Completed	March 24, 2024	November 21, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0020	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), NRJ (LILOY-IPIL ROAD) POBLACION TAMPILISAN LEADING TO SITUBO FALLS, TAMPILISAN, ZAMBOANGA DEL NORTE	LAKEWOOD CONSTRUCTION COMPANY (5294)	7,840,000.00	Completed	February 07, 2024	April 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0021	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) BARANGAY LAWIGAN ROAD CONNECTING BRGY. GABO AND BARANGAY LAWIGAN ROAD IN SUPPORT	EDANNA CONSTRUCTION (25492)	4,776,494.34	On-Going	February 07, 2024	April 18, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0022	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) EL PARAISO - COMPRA ROAD IN SUPPORT TO RUBBER AND COCONUT INDUSTRIES, LILOY, ZAM	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	4,900,000.00	Completed	February 07, 2024	March 20, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0023	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) LIPAKAN - IPILAN ROAD CONNECTING TO NATIONAL HIGHWAY LEADING TO BIODIESEL PROCES	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	4,900,000.00	Completed	February 07, 2024	March 22, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JD0025	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) SAN ROQUE - OVERVIEW ROAD IN SUPPORT TO RUBBER AND COCONUT INDUSTRIES, LILOY, ZA	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	4,803,880.49	Completed	February 07, 2024	March 19, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0026	REHABILITATION/RECONSTRUCTION/UPGRADI NG OF DAMAGED PAVED ROADS ALONG SINDANGAN - LILOY RD - K1945+000 - K1946 + 000, K1959 + 000 - K1959 + 679, K1962 + 000 - K1962 + 551, K1962 + 726 - K1963 + 836, ZAMBOANGA DEL NORTE	A.I.YU BUILDERS & ENTERPRISES (35586)	75,600,000.00	On-Going	March 24, 2024	February 01, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0027	REHABILITATION OF BALAKAN - CALUCAP ROAD IN SALUG, ZAMBOANGA DEL NORTE	BENRAM CONSTRUCTION (32198)	49,000,000.00	Completed	February 07, 2024	September 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0028	CONSTRUCTION OF ROAD, BARANGAY SAN MIGUEL, LILOY, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	4,950,000.00	Completed	March 13, 2024	April 23, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0029	CONSTRUCTION OF ROAD, BARANGAY CAUSWAGAN TO BARANGAY GOAW, LILOY, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	8,910,000.00	Completed	February 07, 2024	April 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALAS, LABASON, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	2,970,000.00	Completed	February 07, 2024	May 08, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DANAOG, SALUG, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 07, 2024	May 10, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NASIBAC, LEON B. POSTIGO, ZAMBOANGA DEL NORTE	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	4,455,000.00	Completed	February 07, 2024	June 09, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SIPACONG, LEON B. POSTIGO, ZAMBOANGA DEL NORTE	GOLDEN LION CONSTRUCTION (48207)	4,455,000.00	Completed	February 07, 2024	June 11, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY UBAY, LABASON, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	2,970,000.00	Completed	February 07, 2024	June 07, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BACONG, SALUG, ZAMBOANGA DEL NORTE	MUNDHAN CONSTRUCTION (27272)	4,950,000.00	Completed	February 07, 2024	June 11, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAMUL, TAMPILISAN, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 07, 2024	August 08, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GALINGON, TAMPILISAN, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,950,000.00	Completed	February 07, 2024	June 07, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUI SAPONG, GODOD, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 07, 2024	September 10, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PACUHAN, SALUG, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	4,889,092.74	On-Going	March 13, 2024	July 12, 2024	98.36
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PITAWA, GUTALAC, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 07, 2024	June 07, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIPAN, GUTALAC, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	5,445,000.00	Completed	February 07, 2024	June 07, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BATAYAN NATIONAL HIGH SCHOOL, BARANGAY BATAYAN, KALAWIT, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,950,000.00	Completed	February 07, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PIANON ELEMENTARY SCHOOL, BARANGAY PIANON, KALAWIT, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 07, 2024	September 12, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JD0044	WIDENING OF PERMANENT BRIDGES, POLANDOC BRIDGE (B00523MN0 ALONG SINDANGAN-LILOY ROAD (PHASE II), LEON B. POSTIGO, ZAMBOANGA DEL NORTE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / MORTAR MASTERS & CONCRETE BUILDERS (43228)	81,204,750.00	On-Going	April 13, 2024	March 29, 2025	90.61
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG KIPIT RIVER, GUTALAC, ZAMBOANGA DEL NORTE (UPSTREAM) STA. 0 + 204 - 0 + 604	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	95,530,109.23	On-Going	April 13, 2024	March 10, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JD0046	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG KIPIT RIVER, GUTALAC, ZAMBOANGA DEL NORTE (DOWNSTREAM) STA. 0 + 204 - 0 + 604	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	96,201,085.58	On-Going	April 17, 2024	March 14, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0047	CONSTRUCTION OF ROAD, BRGY. MALINTUBOAN, LABASON, ZAMBOANGA DEL NORTE	EDANNA CONSTRUCTION (25492)	48,360,088.68	On-Going	May 21, 2024	January 12, 2025	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0048	CONSTRUCTION OF ROAD, BARANGAY BANGANON - BARANGAY SAN JUAN, GUTALAC, ZAMBOANGA DEL NORTE	EG-VRYLE CONSTRUCTION & ENTERPRISES (44354)	14,700,000.00	Completed	April 13, 2024	July 29, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0049	CONSTRUCTION OF ROAD, BARANGAY LOPOC, LABASON, ZAMBOANGA DEL NORTE	EDANNA CONSTRUCTION (25492)	4,900,000.00	Completed	April 29, 2024	June 09, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0050	CONSTRUCTION OF ROAD, BARANGAY FATIMA, SALUG, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,888,430.60	Completed	April 13, 2024	May 25, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0051	CONSTRUCTION OF CABANCALAN ROAD, LILOY, ZAMBOANGA DEL NORTE	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	39,041,155.82	On-Going	May 21, 2024	December 22, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. IMMACULADA CONCEPTION, GUTALAC, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	5,940,000.00	Completed	April 17, 2024	September 03, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN LALIBERTAD, GUTALAC, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	5,940,000.00	Completed	April 17, 2024	August 31, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. POBLACION, GUTALAC, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	5,940,000.00	Completed	April 17, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. LAWIGAN, LABASON, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	2,970,000.00	Completed	April 13, 2024	July 15, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. BAYBAY, LILOY, ZAMBOANGA DEL NORTE	HENSO CONSTRUCTION INC. (10720)	8,910,000.00	Completed	May 21, 2024	September 05, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING (FISH PROCESSING FACILITY), LILOY, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	9,801,770.99	On-Going	June 20, 2024	September 29, 2024	97.85
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0058	CONSTRUCTION OF CLASSROOM SCHOOL BUILDING, NEW SALVACION ELEMENTARY SCHOOL, LABASON, ZAMBOANGA DEL NORTE	BORGONIA CONSTRUCTION AND ENTERPRISES (38141)	4,950,000.00	Completed	April 17, 2024	August 18, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0059	CONSTRUCTION OF MULTI-PURPOSE FACILITY, LILOY, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	19,600,919.28	On-Going	June 20, 2024	October 31, 2024	92.98
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GOVERNMENT ADMINISTRATIVE CENTER), LILOY, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	39,203,651.84	On-Going	June 20, 2024	December 20, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KIPIT AGRO-FISHERY HIGH SCHOOL, BARANGAY KIPIT, LABASON, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	9,900,000.00	Completed	May 21, 2024	September 11, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0076	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, BARANGAY CALUCAP (COVERED COURT), SALUG, ZAMBOANGA DEL NORTE	MUNDHAN CONSTRUCTION (27272)	479,252.82	Completed	June 10, 2024	July 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0077	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, POBLACION (MUNICIPAL GYMNASIUM), KALAWIT, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	480,075.44	Completed	June 10, 2024	July 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0078	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, COMPRA NATIONAL HIGH SCHOOL (COVERED COURT), COMPRA, LILOY, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	480,059.26	Completed	June 10, 2024	July 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0079	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, BARANGAY POBLACION (NEGOSYO CENTER BUILDING), GODOD, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	480,192.84	Completed	June 10, 2024	July 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0080	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, BARANGAY SALVADOR (PUBLIC MARKET BUILDING 1), GUTALAC, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	480,076.76	Completed	June 10, 2024	July 24, 2024	100.00
Zamboanga del Norte 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JD0081	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, BARANGAY SALVADOR (PUBLIC BUILDING 2), GUTALAC, ZAMBOANGA DEL NORTE	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	480,076.76	Completed	June 10, 2024	July 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0001	PAVING OF UNPAVED ROADS -SECONDARY ROADS, LILOY-SIOCON RD-K2042+ 571 - K2044 + 500	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	53,344,235.00	Completed	February 14, 2024	September 07, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0002	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY- SIOCON RD- K2046 + 594 - K2048 + 165	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	50,180,000.00	Completed	February 14, 2024	October 10, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0003	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY- SIOCON RD- K2048 + 196.10 - K2049 + 500	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	38,895,220.00	Completed	February 14, 2024	October 06, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0004	PREVENTIVE MAINTENANCE - SECONDARY ROADS, LILOY-SIOCON RD - K2073 + 495 - K2074 + 000	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	15,511,440.00	Completed	February 14, 2024	May 22, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0005	PREVENTIVE MAINTENANCE - SECONDARY ROADS, LILOY- SIOCON RD - K2029 + 000 - K2029 + 568	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	15,961,260.00	Completed	February 14, 2024	May 18, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0006	PREVENTIVE MAINTENANCE - SECONDARY ROADS, LILOY-SIOCON RD - K2058 + 000 - K2059 + 000	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	28,325,920.00	Completed	February 14, 2024	June 23, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0007	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE- SECONDARY ROADS, LILOY- SIOCON RD - K2062 + 162 - K2062 + 222	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	9,800,000.00	Completed	February 14, 2024	July 29, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0008	PREVENTIVE MAINTENANCE - SECONDARY ROADS, SIOCON- SIRAWAI- SIBUCO- LIMPAPA RD- K2098 + 000 - K2102 + 300	BENRAM CONSTRUCTION (32198) / ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	118,912,125.00	Completed	February 14, 2024	October 12, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0009	PREVENTIVE MAINTENANCE - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA- SIBUCO- SECT) - K2006 + 533 - K2007 + 000, K2008 + 000 - K2008 + 573	KBR CONSTRUCTION CORPORATION (50265)	29,225,560.00	Completed	February 14, 2024	June 26, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0010	PREVENTIVE MAINTENANCE - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA- SIBUCO- SECT) - K2007 + 000 - K2007 + 555, K2007 + 795 - K2008 + 000	KBR CONSTRUCTION CORPORATION (50265)	21,358,120.00	Completed	February 14, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0011	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY- SIOCON RD- K2051 + 800 - K2053 + 600	R.B. MORALLO CONSTRUCTION (35159)	55,379,420.00	Completed	February 14, 2024	October 10, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0012	PAVING OF UNPAVED ROADS - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA- SIBUCO SECT) - K1988 + 000 - K1988 + 222, K1988 + 314 - K1988 + 548	ZAMBO J.A. BUILDERS (40678)	12,740,000.00	Completed	February 14, 2024	May 29, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0013	PAVING OF UNPAVED ROADS - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA- SIBUCO SECT) - K2007 + 555 - K2007 + 650, K2007 + 666 - K2007 + 795, K2008 + 573 - K2008 + 884	A.K.C CONSTRUCTION AND SUPPLIES (43208)	14,946,960.00	Completed	February 14, 2024	May 28, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0014	PAVING OF UNPAVED ROADS - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (SIBUCO- SIRAWAI SECTION) - (S01149MN) CHAINAGE 100 - CHAINAGE 223	A.K.C CONSTRUCTION AND SUPPLIES (43208)	3,436,860.00	Completed	February 14, 2024	April 07, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0015	PREVENTIVE MAINTENANCE - SECONDARY ROADS, LILOY-SIOCON RD - K2024 + 000 - K2025 + 000, K2066 + 000 - K2068 + 000, K2070 + 396 - K2071 + 000, K2074 + 000 - K2074 + 145	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	122,168,035.00	Completed	March 08, 2024	November 07, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0016	PREVENTIVE MAINTENANCE - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA-SIBUCO SECT) - K1999 + 009 - K2001 + 000, K2001 + 888 - K2002 + 723	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	78,234,480.00	Completed	March 08, 2024	September 24, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0017	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, LILOY- SIOCON RD - K2031 + 1005 - K2032 +000, K2032 + 734 - K2032 + 757, K2033 + 058 - K2033 + 074, K2035 + 105 - K2035 + 122	DAB CONSTRUCTION & ENTERPRISES (46528)	24,500,000.00	Completed	March 27, 2024	December 05, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0018	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, LILOY- SIOCON RD - K2059 + 579 - K2059 + 599, K2060 + 851 - K2060 + 868	ST. JOSEPH CONSTRUCTION & TRADING (52543)	6,512,100.00	Completed	March 27, 2024	August 18, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0019	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS, SIOCON- SIRAWAI RD - K2084 + 504 - K2084 +530, K2084 + 924 - K2084 + 937, K2085 + 137 - K2085 + 160, K2085 + 690 - K2085 + 702, K2085 + 782 - K2085 + 808, K20	ST. JOSEPH CONSTRUCTION & TRADING (52543)	22,540,000.00	Completed	March 27, 2024	December 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0020	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS, SIOCON-SIRAWAI-SIBUCO-LIMPAPA RD - K2104 + 831 - K2104 + 906, K2105 + 393 - K2105 + 447	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	49,000,000.00	Completed	March 27, 2024	January 23, 2025	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0021	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, ZAMBOANGA WEST COASTAL RD (LIMPAPA-SIBUCO SECT) - K1982 + 840 - K1982 + 890	ST. JOSEPH CONSTRUCTION & TRADING (52543)	21,560,000.00	Completed	March 27, 2024	December 17, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0022	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY-SIOCON RD - K2044 + 870 - K2046 + 594, K2063 + 821 - K2063 + 975, K2063 + 982 - K2064 + 000	EDANNA CONSTRUCTION (25492)	62,725,000.00	Completed	March 27, 2024	November 09, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0023	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY-SIOCON RD - K2040 + 896 - K2042 + 000, K2044 + 500 - K2044+ 870	BENRAM CONSTRUCTION (32198)	44,100,000.00	Completed	March 08, 2024	September 11, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0024	PAVING OF UNPAVED ROADS - SECONDARY ROADS, SIOCON-SIRAWAI-SIBUCO-LIMPAPA RD - (S01165MN) CHAINAGE 12922 - CHAINAGE 13069, CHAINAGE 13090 - CHAINAGE 13180, CHAINAGE 15252 - CHAINAGE 15378, CHAINAGE 15093 - CHAINAGE 15231	JAYKRIS ENTERPRISES & CONSTRUCTION (FORMERLY: JAYKRIS ENTERPRISES) (30906)	17,150,000.00	Completed	March 08, 2024	July 05, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JJ0025	PREVENTIVE MAINTENANCE - SECONDARY ROADS, SIOCON-SIRAWAI RD - K2075 + (-899) - K2075 + 000	KBR CONSTRUCTION CORPORATION (50265)	24,897,000.00	Completed	March 08, 2024	July 12, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0026	CONSTRUCTION OF BRIDGE, SIRAWAI, ZAMBOANGA DEL NORTE	KBR CONSTRUCTION CORPORATION (50265)	7,425,000.00	Completed	August 30, 2024	March 12, 2025	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY SAN JOSE, BALIGUIAN, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 14, 2024	June 17, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANDRES MICUBO JR., SIOCON, ZAMBOANGA DEL NORTE	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	4,950,000.00	Completed	February 14, 2024	July 22, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0029	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAN-AWAN, BALIGUIAN, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	2,475,000.00	Completed	February 14, 2024	May 29, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANONGAN, SIBUCO, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 14, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PULA BATO, SIRAWAI, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	4,950,000.00	Completed	February 14, 2024	June 15, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANDIZ, SIOCON, ZAMBOANGA DEL NORTE	ST. JOSEPH CONSTRUCTION & TRADING (52543)	5,445,000.00	Completed	February 14, 2024	July 05, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TANGARAK, SIBUCO, ZAMBOANGA DEL NORTE	CENTURY CONSTRUCTION AND SUPPLY (42957)	4,875,422.48	Completed	February 14, 2024	July 02, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JJ0034	CONSTRUCTION OF DPWH BUILDING AT ZAMBOANGA DEL NORTE 4TH DEO (NEWLY CREATED DEO), SIOCON, ZAMBOANGA DEL NORTE (PHASE II)	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	39,149,545.45	On-Going	February 14, 2024	October 20, 2024	97.81
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JJ0035	REHABILITATION OF DPWH IX- ZAMBOANGA DEL NORTE 4TH DEO COMPOUND, SIOCON, ZAMBOANGA DEL NORTE	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	23,226,000.00	Completed	February 14, 2024	September 20, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ICE PLANT), SIBUCO, ZAMBOANGA DEL NORTE	LUPONG CONSTRUCTION (50948)	9,760,241.72	On-Going	August 30, 2024	December 12, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0037	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, NRJ LITUBAN - ANDRES MICUBO BY- PASS ROAD, ZAMBOANGA DEL NORTE	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	29,400,000.00	Completed	March 27, 2024	August 25, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JJ0038	PAVING OF UNPAVED ROADS - SECONDARY ROADS, LILOY-SIOCON ROAD - K2040 + 000 - K2040 + 250	KBR CONSTRUCTION CORPORATION (50265)	7,376,379.36	Completed	September 02, 2024	November 07, 2024	100.00
Zamboanga del Norte 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JJ0045	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) AT 1. BULACAN, SIOCON, ZN 2. MAKIANG, SIOCON, ZN 3. MAMAD, BALIGUIAN, ZN 4. MAMAWAN, BALIGUIAN, ZN 5. SAN JOSE, BALIGUIAN, ZN 6. SIAY, SIOCON, ZN 7. SIRAWAI, ZAMBOANGA DEL NORTE	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	2,889,622.73	Completed	June 07, 2024	July 21, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0001	NETWORK DEVELOPMENT PROGRAM: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ PANAGAAN- BRGY. GURIPAN- BRGY. UPPER SALUG DAKU BY- PASS ROAD, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	50,567,391.65	Completed	February 26, 2024	October 27, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0002	NETWORK DEVELOPMENT PROGRAM: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ BOBONGAN- SAPA ANDING- UPPER LAPERIAN- NRJ GAPASAN CIRCUMFERENTIAL ROAD, RAMON MAGSAYSAY, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	47,904,688.24	Completed	February 19, 2024	October 15, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0003	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, MUNICIPALITY OF AURORA, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	9,879,888.53	Completed	February 19, 2024	May 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0004	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY PARADISE TO BARANGAY BAMBONG DIUT, MUNICIPALITY OF RAMON MAGSAYSAY, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	9,879,894.23	Completed	February 19, 2024	May 28, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0005	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY LUMPUNID, MUNICIPALITY OF MIDSALIP, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	9,890,012.77	Completed	February 19, 2024	June 12, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0006	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY LIBERTAD TO BARANGAY POBLACION MUNICIPALITY OF SOMINOT, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	9,894,937.24	Completed	February 19, 2024	June 17, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0007	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY KAPALARAN, MUNICIPALITY OF TAMBULIG, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,889,747.70	Completed	February 19, 2024	July 27, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0008	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADINGTO DECLARED TOURISM DESTINATIONS NRJ LEADING TO EDEN PARK PANORAMIC VIEW/ ZIPLINE AND SHRINE, BRGY. BAYABAS TO BGRY. ACAD, AURORA, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	4,889,835.74	Completed	February 19, 2024	April 08, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0009	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION NRJ LEADING TO SUNOP CAVE AND WATER FALLS, BRGY. SUNOP, DUMINGAG, ZAMBOANGA DEL SUR	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	4,894,855.60	Completed	February 19, 2024	May 08, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0010	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ POBLACION- TAMBULIG- TUNGAWAN- KAUSWAGAN ROAD, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	42,607,247.78	Completed	February 19, 2024	October 25, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0011	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES NRJ TO BRGY. PARASAN IN SUPPORT OF VILLAGE TECHNOCRAFT, MOLAVE, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	4,889,997.55	Completed	February 19, 2024	April 18, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0012	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS CONCRETING OF LANTUNGAN- BAG-ONG OSLOB ROAD LEADING TO SEAVIEW PANORAMIC AND ECO PARK, BAG-ONG OSLOB, AURORA, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	38,549,549.28	Completed	February 26, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0013	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS CONCRETING OF ROAD LEADING TO TAPS WONDERLAND OVERLOOKING THE PANGUIL BAY, ROMARATE, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	11,569,559.30	Completed	February 26, 2024	July 04, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0014	BASIC INFRASTRUCTURE PROGRAM CONSTRUCTION OF ROAD, BARANGAY SANTO ROSARIO, MUNICIPALITY OF TUKURAN, ZAMBOANGA DEL SUR	LMD CONSTRUCTION (9410)	9,889,101.11	Completed	February 19, 2024	June 12, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0015	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. SAN PABLO, MUNICIPALITY OF DUMINGAG, ZAMBOANGA DEL SUR	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	9,879,521.38	Completed	February 19, 2024	September 05, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0016	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING, BARANGAY DAO, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	39,574,927.45	Completed	February 19, 2024	December 14, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0017	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS LANGAPOD- BAGALUPA- GUBANG- MACASING ROAD (LANGAPOD BRIDGE), ZAMBOANGA DEL SUR	MINDANAO ROCK (23479) / GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	96,449,903.47	On-Going	February 26, 2024	October 16, 2025	70.45
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0018	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALUG DIUT RIVER, TUNGAWAN, TAMBULIG, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	48,945,652.76	Completed	February 19, 2024	December 13, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0019	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF SALUG RIS PROTECTION DIKES ALONG LATERAL F- EXTENSION, TAMBULIG, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	19,589,983.05	Completed	May 20, 2024	March 07, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0020	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES NRJ TO BRGY. UPPER TIMONAN- MARANGAN- KAHAYAGAN- PALILI- TIMBABOY IN SUPPORT OF ABACA HANDICRAFT PROCESSING, ZAMBOANGA DEL SUR	JAMRAY BUILDERS AND ENTERPRISES (44297)	4,879,914.24	Completed	February 19, 2024	April 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0021	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES NRJ TO BRGY. KAHAYAGAN WEST- BRGY. PASINGKALAN IN SUPPORT TO VIRGIN COCONUT OIL PROCESSING, AURORA AND RAMON MAGSAYSAY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	4,894,893.72	Completed	February 19, 2024	April 18, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0022	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASIN AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MAPANGI RIVER BASIN, TAMBULIG, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	29,374,937.82	Completed	February 19, 2024	September 05, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0023	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG LABANGAN RIVER, DIPAYA, LABANGAN, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	29,382,350.72	Completed	February 19, 2024	September 05, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0024	CONSTRUCTION/ REHABILITATION OF FLOOD CONTROL MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF SALUG FLOOD CONTROL, BRGY. TUMAPIC, MAHAYAG, ZAMBOANGA DEL SUR	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	39,174,963.49	Completed	February 19, 2024	September 20, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0025	BASIC INFRASTRUCTURE PROGRAM- PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) CONSTRUCTION OF WATER SYSTEM AT BARANGAY BONIAO TO BARANGAY MANGUILES, MUNICIPALITY OF MAHAYAG, ZAMBOANGA DEL SUR	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	9,889,930.33	Completed	February 19, 2024	June 17, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0026	SPECIAL ROAD- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 INSTALLATION/ APPLICATION OF CONCRETE BARRIERS WITH COMPLETE ROAD TRAFFIC DEVICES ALONG JCT. AURORA- MONTE ALEGRE- LABANGAN- K1649+480- K1650+010, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,789,933.42	Completed	June 17, 2024	August 15, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0027	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES NRJ TO BRGY. SAN JUAN, AURORA- BRGY. MAN- ILAN IN SUPPORT TO TUKURAN COCO ACTIVATED CARBON, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	4,894,514.99	Completed	February 19, 2024	July 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0028	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS DIPOLO- MILIGAN- SAN ISIDRO DIVERSION ROAD, MOLAVE, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	47,949,980.10	Completed	February 19, 2024	November 14, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0029	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS CONSTRUCTION OF ROAD BRGY. DONTULAN- BRGY. BOGO CALABAT- BRGY. NOPOLAN- BRGY. LEONARDO ROAD, ZAMBOANGA DEL SUR- PHASE 1 (REBID)	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	20,249,872.29	Completed	June 04, 2024	December 20, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0030	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS CONSTRUCTION OF ROAD BRGY. KAHAYAGAN TO BRGY. KAGAWASAN ROAD, PAGADIAN CITY, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	24,479,658.06	Completed	February 19, 2024	August 11, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0031	BIP- MPB/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING (GYMNASIUM) ZAMBOANGA DEL SUR NATIONAL HIGH SCHOOL, BARANGAY SANTA MARIA, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	49,474,658.83	Completed	February 19, 2024	September 15, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0032	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RIVER CONTROL STRUCTURE ALONG LENIENZA CREEK, BARANGAY TIGUMA, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	29,374,518.40	Completed	February 19, 2024	September 05, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0034	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 IMPROVEMENT OF INTERSECTION- JCT. AURORA- MONTE ALEGRE- JCT. LABANGAN ROAD (S01086MN)- 1642+(-1039) AND JCT. MONTE ALEGRE- SWITCH ROAD, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,789,845.90	Completed	June 10, 2024	September 07, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0035	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING BARANGAY BALANGASAN, PAGADIAN CITY, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	6,914,560.15	Completed	May 20, 2024	September 01, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0036	ASSET PRESERVATION- PREVENTIVE MAINTENANCE- PRIMARY ROADS JCT. AURORA- OZAMIS CITY RD. - K1630+(-200)- K1634+135, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	44,260,434.37	Completed	May 23, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0037	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ CAMANGA- TABUAN- MANLAYAG- NAVALAN BY- PASS RD., ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	66,417,989.10	Completed	March 19, 2024	April 02, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0038	NETWORK DEVELOPMENT- ROAD WIDENING- TERTIARY ROADS JCT. MONTE ALEGRE- SWITCH ROAD K1642+351.00- K1643+351.00, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	48,099,985.26	Completed	July 15, 2024	April 20, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0039	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BRGY. PARASAN, MOLAVE, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	14,459,849.96	Completed	March 19, 2024	October 24, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0040	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF DITULAN- GUINTANANAN- CANIBONGA- MALAGALAD- MACASING- TAMORAYAN- NRJ VALENCIA ROAD, DUMINGAG, ZAMBOANGA DEL SUR	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	38,569,979.53	Completed	March 19, 2024	October 19, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JE0041	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RIVER CONTROL STRUCTURE, BARANGAY BALANGASAN, PAGADIAN CITY, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	9,789,807.14	Completed	May 13, 2024	August 20, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0042	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BARANGAY MANGA TO BARANGAY BOGO, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,639,825.09	Completed	May 13, 2024	November 03, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0043	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BARANGAY TAWAGAN NORTE (BOUNDARY TULAWAS), LABANGAN, ZAMBOANGA DEL SUR	CTG CONSTRUCTION & ENTERPRISES (36172)	19,279,957.64	Completed	March 19, 2024	July 16, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0044	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS NRJ LEADING TO JOSEFINA MASAPAK WATER FALLS, BRGY. EBARLE, JOSEFINA, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	24,484,841.43	Completed	March 19, 2024	October 14, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JE0045	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS NRJ LEADING TO BALAS RIVER CRUISE, BRGY. BALAS, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	28,925,058.53	Completed	March 19, 2024	August 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0046	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BRGY. DONTULAN- BRGY. BOGO CALABAT- BRGY. NOPOLAN- BRGY. LEONARDO ROAD, ZAMBOANGA DEL SUR, PHASE II	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	6,739,684.25	On-Going	June 04, 2024	November 10, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JE0047	CONSTRUCTION/ COMPLETION OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM) REGIONAL OFFICE IX BUILDING PAGADIAN CITY, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	19,579,043.00	Completed	May 13, 2024	December 28, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0048	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BRGY. ACAD TO BRGY. NAPO, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,460,063.02	Completed	March 19, 2024	July 26, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0052	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF DILUD BRIDGE, DUMINGAG, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	48,199,966.27	On-Going	May 13, 2024	March 17, 2025	77.45
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JE0053	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ LANTIAN- SAN ISIDRO- BALIMBINGAN- LUY-A TABUAN- NRJ CAMANGA DIVERSION ROAD, LABANGAN, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	47,449,914.62	Completed	April 08, 2024	March 03, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0054	BASIC INFRASTRUCTURE PROGRAM- PUBLIC WATER SUPPLY SYSTEM CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL III, MAHAYAG, ZAMBOANGA DEL SUR	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	4,944,985.03	Completed	April 08, 2024	August 05, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0055	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF ROAD, BARANGAY TULANGAN TO BARANGAY BAGALUPA, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	19,279,857.98	Completed	April 08, 2024	September 19, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0056	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) CONSTRUCTION OF TIGBAO- NANGAN-NANGAN- LISON VALLEY- LOURDES- LOWER SIBATANG- NRJ MACASING ROAD, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,459,487.20	Completed	April 08, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JE0057	NATIONAL BUILDING PROGRAM- BUILDINGS AND OTHER STRUCTURES MULTI- PURPOSE/ FACILITIES CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING DPWH ZAMBOANGA DEL SUR 1ST DEO, BARANGAY DAO, PAGADIAN CITY, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,679,557.44	Completed	April 08, 2024	October 14, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0058	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING BARANGAY DALAON, MUNICIPALITY OF MOLAVE, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	29,684,810.41	Completed	April 08, 2024	January 27, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0059	CONSTRUCTION/ COMPLETION OF MULTI- PURPOSE BUILDING BARANGAY UPPER SALUG DAKU, MAHAYAG, ZAMBOANGA DEL SUR	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	3,454,978.64	Completed	April 08, 2024	July 06, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0066	CONSTRUCTION/ COMPLETION OF MULTI- PURPOSE BUILDING (GYMNASIUM) PROVINCIAL GOVERNMENT CENTER, DAO, PAGADIAN CITY, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	98,899,929.08	On-Going	May 13, 2024	December 08, 2024	80.01
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0068	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 IMPROVEMENT OF INTERSECTION- JCT. AURORA- MONTE ALEGRE- JCT. LABANGAN ROAD (SO1086MN)- K1630+(-260) AND JCT. AURORA- OZAMIS CITY ROAD, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,789,696.64	Completed	June 10, 2024	August 18, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0069	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 IMPROVEMENT OF INTERSECTION- JCT. AURORA- OZAMIS CITY ROAD (SO1085MN)- K1629+000 AND LANAO- PAGADIAN- ZAMBOANGA CITY ROAD, AURORA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,789,979.55	Completed	May 13, 2024	August 10, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0070	ASSET PRESERVATION PROGRAM- REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE- PRIMARY ROADS LANAO- PAGADIAN- ZAMBOANGA CITY ROAD (RN9) K1640+519- K1640+541.5, ZAMBOANGA DEL SUR	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	2,890,988.32	Completed	July 15, 2024	October 02, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JE0071	ASSET PRESERVATION PROGRAM- REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE- PRIMARY ROADS LANAO- PAGADIAN- ZAMBOANGA CITY ROAD (RN9) K1640+268-K1640+519, ZAMBOANGA DEL SUR	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	11,569,983.71	Completed	June 17, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0072	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING (LINGAP CENTER FOR THE ABUSED CHILDREN), PAGADIAN CITY, ZAMBOANGA DEL SUR	UNIKO CONSTRUCTION (54757)	14,844,943.01	On-Going	June 17, 2024	January 02, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM, ZAMBOANGA DEL SUR	AJT CONSTRUCTION (43614)	2,883,621.91	Completed	July 26, 2024	September 23, 2024	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0084	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING, JOSEFINA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,842,846.89	Completed	August 27, 2024	April 14, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0085	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI- PURPOSE BUILDING, BRGY. STO. NIÑO, TUKURAN, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,892,965.18	Completed	August 27, 2024	January 23, 2025	100.00
Zamboanga del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JE0087	REPAIR/ REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG CALOLOT BOULEVARD, NRJ JCT. AURORA- OZAMIS CITY ROAD LEADING TO CALOLOT MOUNTAIN RESORT, TAMBULIG, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	11,831,929.33	Completed	October 04, 2024	January 30, 2025	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0001	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY BALANAGAN TO BARANGAY BUBURAY, DIMATALING, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,889,989.18	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0002	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY LUMBOG, MUNICIPALITY OF MARGOSATUBIG TO VINCENZO A. SAGUN BOUNDARY, MARGOSATUBIG, ZAMBOANGA DEL SUR	GAF TRADING & CONSTRUCTION (32865)	9,885,000.00	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JG0003	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) NRJ LEADING TO TUBO TUBO BEACH, TABINA, ZAMBOANGA DEL SUR	JZL BUILDERS & ENTERPRISES (43854)	4,889,985.34	Completed	March 04, 2024	April 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JG0004	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) CRJ- TULTULAN-CONCEPCION LEADING TO TUBOD SPRING, TABINA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	48,974,981.46	Completed	March 04, 2024	August 05, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JG0005	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) JCT. POBLACION-PITOGO-PANUBIGAN-LOWER PANIKIAN SHORELINE LEADING TO PANIKIAN ISLAND, PITOGO, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	48,975,961.41	Completed	March 04, 2024	August 05, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0006	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD LEADING TO MADANGUIT CAVE, BARANGAY OCAPAN, MUNICIPALITY OF SAN MIGUEL, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	9,889,973.90	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0007	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY LEGARDA 3, MUNICIPALITY OF DINAS, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,890,207.78	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0008	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY LIMASON TO TINORIAN, BARANGAY LUMBAL, VINCENZO A. SAGUN, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,889,300.31	On-Going	April 12, 2024	June 08, 2024	92.75
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0009	MULTI-PURPOSE BUILDING FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING (LEGISLATIVE BUILDING), BARANGAY POBLACION, MUNICIPALITY OF LAKEWOOD, ZAMBOANGA DEL SUR	ILMW CONSTRUCTION & ENTERPRISES (41704)	9,889,821.74	Completed	March 04, 2024	July 16, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0010	MULTI-PURPOSE BUILDING FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MECOLONG NATIONAL HIGH SCHOOL, BARANGAY MECOLONG, MUNICIPALITY OF DUMALINAO, ZAMBOANGA DEL SUR	ILMW CONSTRUCTION & ENTERPRISES (41704)	14,835,711.43	Completed	March 11, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0011	MULTI-PURPOSE BUILDING FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PICANAN NATIONAL HIGH SCHOOL, BARANGAY PICANAN, MUNICIPALITY OF KUMALARANG, ZAMBOANGA DEL SUR	KAYE-VENICE CONSTRUCTION (51506)	14,839,701.21	Completed	April 12, 2024	August 21, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JG0012	WIDENING OF PERMANENT BRIDGES - BALONGATING BR. (B00537MN) ALONG JCT. DUMALINAO-MARGOSATUBIG RD., BALONGATING, GUIPOS, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	31,060,294.93	On-Going	March 04, 2024	September 09, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0013	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SIBUGUEY RIVER FLOOD CONTROL PROJECT, PHASE IV, BARANGAY POBLACION, BAYOG, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	66,467,270.00	Completed	March 22, 2024	December 05, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0014	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL (RECHANNELING) PROJECT ALONG SIBUGUEY RIVER, PUROK 5, BARANGAY DAMIT, BAYOG, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	49,000,000.00	Completed	March 22, 2024	October 31, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0015	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF BULAWAN FLOOD CONTROL PROJECT, BULAWAN, SAN MIGUEL, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	29,384,767.64	Completed	May 02, 2024	November 13, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0016	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF DINAS RIVER FLOOD CONTROL, BARANGAY BALONGATING, GUIPOS, ZAMBOANGA DEL SUR, PHASE IV	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	19,362,789.00	Completed	April 08, 2024	October 07, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0017	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DUMALIAN RIVER, BRGY. DUMALIAN, SAN MIGUEL, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	48,974,384.57	Completed	April 08, 2024	November 17, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0018	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD FROM BARANGAY PAMPANG TO BARANGAY DANGANAN, MUNICIPALITY OF LAPUYAN, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,890,292.97	Completed	April 12, 2024	June 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0019	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, PUROK 7, BARANGAY KAHAYAGAN, MUNICIPALITY OF BAYOG, ZAMBOANGA DEL SUR	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	9,896,299.55	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0020	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, JUDGE EDMUNDO PINGA NATIONAL HIGH SCHOOL - MARAYA EXTENSION, BARANGAY MARAYA, MUNICIPALITY OF VINCENZO A. SAGUN, ZAMBOANGA DEL SUR	ILMW CONSTRUCTION & ENTERPRISES (41704)	14,834,823.48	Completed	March 11, 2024	July 20, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0021	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, NEW MIRAPAO ELEMENTARY SCHOOL, BARANGAY IGNACIO GARRATA (NEW MIRAPAO), MUNICIPALITY OF DINAS, ZAMBOANGA DEL SUR	KS AGAD CONSTRUCTION (41208)	14,839,779.20	Completed	March 11, 2024	July 20, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0022	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, TANDUBUAY NATIONAL HIGH SCHOOL, BARANGAY TANDUBUAY, MUNICIPALITY OF SAN PABLO, ZAMBOANGA DEL SUR	KS AGAD CONSTRUCTION (41208)	14,839,601.42	Completed	March 11, 2024	July 20, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JG0023	BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), POBLACION GUIPOS, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	19,584,959.07	Completed	March 04, 2024	July 13, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JG0024	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS NRJ-KITAAN DAGAT-MAHAYAHAY ROAD, KUMALARANG, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	44,074,750.24	Completed	April 12, 2024	September 13, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JG0025	NETWORK DEVELOPMENT PROGRAM-PAVING OF UNPAVED ROADS-TERTIARY ROADS ALONG SINDANGAN-BAYOG-LAKEWOOD RD. - K1741+646.00-K1742+717.43, K1750+236.00-K1750+322.64, K1750+353.18-K1750+397.00, K1753+185.00+1753+375.78, K1753+452.41-K1753+621.11, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	56,916,782.69	Completed	May 29, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JG0026	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - REBOKON - PALARAN - TUBO PAIT - SACBULAN - SENIOR SAGASAN ROAD LEADING TO SAN PABLO PORT, DUMALINAO, ZAMBOANGA DEL SUR	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	19,578,694.15	On-Going	March 04, 2024	June 15, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0027	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, PUROK PANGALARAN, BARANGAY MALIM TO PUROK TUBOD, BARANGAY CONCEPCION, MUNICIPALITY OF TABINA, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,890,453.88	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0028	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, JUNCTION UPPER PANAGA TO UPPER LIASAN, BARANGAY LIASAN, MUNICIPALITY OF PITOGO, ZAMBOANGA DEL SUR	JZL BUILDERS & ENTERPRISES (43854)	9,889,730.55	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0029	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, PUROK TANGKE, BARANGAY POBLACION, MUNICIPALITY OF SAN PABLO, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,889,755.88	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0030	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY TIGBAO, MUNICIPALITY OF TIGBAO, ZAMBOANGA DEL SUR	GAF TRADING & CONSTRUCTION (32865)	9,895,000.00	Completed	April 12, 2024	June 08, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JG0031	ASSET PRESERVATION-PREVENTIVE MAINTENANCE - TERTIARY ROADS PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - SINDANGAN-BAYOG- LAKEWOOD RD (S)1173MN) K1725+500 - K1727+736, SINDANGAN-BAYOG-LAKEWOOD, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	40,534,760.00	Completed	April 12, 2024	July 17, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24JG0032	ASSET PRESERVATION- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - SINDANGAN- BAYOG-LAKEWOOD RD. - K1731+490 - K1731+640, BRGY. DEPASE, BAYOG, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	29,400,000.00	Completed	March 13, 2024	September 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JG0033	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BUUG-BAYOG DIVERSION ROADS, BAYOG, ZAMBOANGA DEL SUR	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	19,579,241.46	On-Going	April 22, 2024	August 03, 2024	90.73
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JG0034	NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINK/NEW ROADS - ZAMBOANGA DEL SUR COASTAL ROAD (BRGY. BIU-OS, VINCENZO SAGUN TO JCT. KULOT, MARGOSATUBIG SECTION), MARGOSATUBIG, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	15,507,032.65	Completed	June 07, 2024	August 30, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0035	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRIDGE IN FRONT OF NILO NATIONAL HIGH SCHOOL, BARANGAY NILO, MUNICIPALITY OF TIGBAO, ZAMBOANGA DEL SUR	GAF TRADING & CONSTRUCTION (32865)	4,945,000.00	Completed	April 08, 2024	July 21, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0036	INSTALLATION OF SIGNAGE - WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS AND PEDESTRIAN FENCING ALONG DUMALINAO-MARGOSATUBIG RD. - K1688+000 - K1689+000, POBLACION, GUIPOS, ZAMBOANGA DEL SUR	ILMW CONSTRUCTION & ENTERPRISES (41704)	1,329,469.68	Completed	March 24, 2024	April 20, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0037	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF CIRCUMFERENTIAL ROAD (S01188MN) (NRJ BISWANGAN-SUMINALUM SECTION), LAKEWOOD, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	19,579,915.52	Completed	May 09, 2024	August 20, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0038	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG KUMALARANG RIVER LEADING TO SEASHORE, KUMALARANG, ZAMBOANGA DEL SUR	NRMM CONSTRUCTION AND DEV'T CORP. (41172)	48,974,517.91	On-Going	May 09, 2024	December 29, 2024	95.34
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0039	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PORTION OF KUMALARANG RIVER (UPSTREAM), PUROK 1, BOYUGAN EAST, KUMALARANG, ZAMBOANGA DEL SUR	JZL BUILDERS & ENTERPRISES (43854)	19,579,552.34	Completed	April 22, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0040	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF KUMALARANG RIVER FLOOD CONTROL STRUCTURE ALONG IMELDA-BAYOG-KUMALARANG-LAPUYAN-MARGOSATUBIG RD S01513MN, BESIDE KUMALARANG BRIDGE 3	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	77,149,791.84	Completed	July 12, 2024	April 21, 2025	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0041	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIPILI RIVER, BRGY. DIPILI, BAYOG, ZAMBOANGA DEL SUR	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	39,200,000.00	Completed	May 09, 2024	December 05, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0042	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. PUNTA FLECHA, PITOGO, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,679,957.15	Completed	May 09, 2024	October 31, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0043	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. COLOJO , PITOGO, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	14,679,922.81	Completed	May 09, 2024	October 31, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JG0044	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ZAMBOANGA DEL SUR COASTAL RD (SALOAGAN BRIDGE SECTION), BRGY. SALOAGAN, DIMATALING, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	19,554,982.47	On-Going	May 09, 2024	February 05, 2025	97.16
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JG0045	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CONSTRUCTION OF ROAD IN BARANGAY MOLUM LEADING TO DUMANQUILLAS FALLS, LAPUYAN, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,789,895.57	On-Going	June 07, 2024	August 03, 2024	91.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0046	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF NANGAN-NANGAN BRIDGE, NANGAN-NANGAN, TIGBAO, ZAMBOANGA DEL SUR	MINDANAO ROCK (23479) / GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	77,124,911.52	On-Going	May 02, 2024	April 13, 2025	59.21
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0047	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD ALONG BARANGAY GAWIL-BARANGAY BOLISONG ROUTE, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	4,944,983.07	Completed	May 09, 2024	June 13, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER), BRGY. BANTA-AO, DUMALINAO, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	9,889,894.51	Completed	April 12, 2024	July 10, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, VINCENZO SAGUN, ZAMBOANGA DEL SUR	ILMW CONSTRUCTION & ENTERPRISES (41704)	9,889,000.58	Completed	June 07, 2024	September 28, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT ZAMBOANGA DEL SUR PROVINCIAL GOVERNMENT COLLEGE - DIMATALING CAMPUS, BARANGAY KAGAWASAN, MUNICIPALITY OF DIMATALING, ZAMBOANGA DEL SUR	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	29,649,808.06	On-Going	May 09, 2024	October 05, 2024	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JG0051	CONSTRUCTION (COMPLETION) OF DPWH ZAMBOANGA DEL SUR 2ND DEO MAIN BUILDING, PUROK 1B, BRGY. POBLACION, GUIPOS, ZAMBOANGA DEL SUR	ZMS CONST. & DEV. CORP. (FORMERLY:ZMS CONSTRUCTION (10471)	48,974,673.63	Completed	June 17, 2024	April 18, 2025	100.00
Zamboanga del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JG0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM, CONSTRUCTION OF RAINWATER COLLECTOR IN PUBLIC FACILITIES - ZAMBOANGA DEL SUR 2ND DISTRICT	AJT CONSTRUCTION (43614)	2,892,889.26	Completed	June 24, 2024	July 14, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0001	PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG IMELDA-PAYAO-SIAY RD - K1757 + (-899) - K1759 + 176.50	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	95,535,000.00	Completed	March 05, 2024	October 26, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0002	PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG DIPLAHAN JCT-MALANGAS PORT RD - K1743 + 253 - K1744 + 174.5	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	39,199,988.12	On-Going	May 20, 2024	December 09, 2024	97.05
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0003	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - BUUG BY-PASS ROAD, ZAMBOANGA SIBUGAY	O. G. SANTOS CONSTRUCTION (2050)	46,441,528.82	Completed	January 30, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0004	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LOWER BALURAN - DUMPOC DIVERSION ROAD, ZAMBOANGA SIBUGAY	MAQUESERG CONSTRUCTION & GENERAL MERCHANDISE (31903)	48,214,553.15	On-Going	March 04, 2024	November 08, 2024	84.13
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0005	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - NRJ GUILAWA - PALALIAN - BRGY. POBLACION MALANGAS BY-PASS ROAD, ZAMBOANGA SIBUGAY	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	46,299,999.87	On-Going	July 09, 2024	March 15, 2025	70.56
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0006	PAVING OF UNPAVED ROADS - TERTIARY ROADS - OLUTANGA CIRCUMFERENTIAL RD - (S01223MN) CHAINAGE 4503 - CHAINAGE 4961, CHAINAGE 5341 - CHAINAGE 5821, CHAINAGE 7372 - CHAINAGE 7798	JAYKRIS ENTERPRISES & CONSTRUCTION (FORMERLY: JAYKRIS ENTERPRISES) (30906)	56,969,877.49	On-Going	July 25, 2024	January 09, 2025	81.81
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0007	WIDENING OF PERMANENT BRIDGES - BALURAN BR. (B00471MN) ALONG JCT IMELDA-ALICIA RD	O. G. SANTOS CONSTRUCTION (2050)	36,699,190.25	On-Going	March 05, 2024	February 04, 2025	74.91
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0008	WIDENING OF PERMANENT BRIDGES - BOMBA BR. (B00474MN) ALONG JCT IMELDA-ALICIA RD	O. G. SANTOS CONSTRUCTION (2050)	3,379,236.19	Completed	February 28, 2024	April 01, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JI0009	CONSTRUCTION OF DITAY IS SLOPE PROTECTION WORKS DOWNSTREAM OF DIVERSION WORKS AND ALONG LATERAL A CANAL, DIPLAHAN, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	57,848,687.32	On-Going	February 26, 2024	January 28, 2025	77.83
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0010	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - CONSTRUCTION OF THE NAGA-NAGA CALADES TOURISM ACCESS ROAD, ALICIA, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	9,552,765.64	On-Going	February 28, 2024	May 08, 2024	97.77
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0011	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - NATIONAL ROAD JUNCTION LEADING TO BUNTONG HIGHLAND AGRI TOURISM PARK, MALANGAS, ZAMBOANGA SIBUGAY	L.C. CONSTRUCTION CORPORATION (FOR: L.C. CONSTRUCTION) (7024)	47,007,223.42	On-Going	July 15, 2024	March 16, 2025	71.58
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0012	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - NATIONAL ROAD JUNCTION LEADING TO KIGAY SAND BAR BEACH, MALANGAS, ZAMBOANGA SIBUGAY	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	27,339,999.94	On-Going	July 09, 2024	February 04, 2025	68.12
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - NATIONAL ROAD JUNCTION LEADING TO MALI LITTLE BAGUIO ECO TOURISM PARK, IMELDA, ZAMBOANGA SIBUGAY	LAKEWOOD CONSTRUCTION COMPANY (5294)	29,346,055.43	On-Going	March 04, 2024	August 13, 2024	82.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0014	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES - ROAD AT BRGY. FATIMA IN SUPPORT TO COAL INDUSTRY, SEAWEEDS AND COCONUT, LEADING TO PROVINCIAL ROAD AND NATIONAL HIGHWAY IN PAYAO, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	48,953,409.26	Completed	February 02, 2024	October 08, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JI0015	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES - ROAD IN BRGY. SILAL, PAYAO, CONNECTING BARANGAY SILAL AND PROVINCIAL ROAD AND NATIONAL HIGHWAY ROAD IN SUPPORT TO RUBBER AND COAL INDUSTRIES, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	48,948,876.30	On-Going	July 18, 2024	February 22, 2025	70.46
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0016	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), BUUG, ZAMBOANGA SIBUGAY	JGC CONSTRUCTION & ENTERPRISES (34305)	48,980,603.82	On-Going	October 09, 2024	August 14, 2025	73.83
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0017	INSTALLATION OF STREETLIGHTS ALONG ALICIA-MALANGAS RD-K1749+ (-220) - K1761 + 289	MAQUESERG CONSTRUCTION & GENERAL MERCHANDISE (31903)	96,465,403.84	On-Going	March 05, 2024	December 04, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0018	INSTALLATION OF STREETLIGHTS ALONG OLUTANGA CIRCUMFERENTIAL ROAD - K1788+ 463 - K1791 + 000, K1792+800 - K1794+303, K1814+400-K1815+500, K1817+000-K1818+300, K1821+180-K1821+685, K1841+000-K1841+100	MAQUESERG CONSTRUCTION & GENERAL MERCHANDISE (31903)	58,832,571.38	Completed	March 05, 2024	December 03, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0020	CONSTRUCTION OF ROAD, BARANGAY KAUSWAGAN TO BARANGAY GAULAN, DIPLAHAN, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	89,044,029.31	On-Going	February 26, 2024	February 18, 2025	88.33
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0021	CONSTRUCTION OF ROAD, BARANGAY LITTLE BAGUIO TO BARANGAY STA. BARBARA, IMELDA, ZAMBOANGA SIBUGAY	MAQUESERG CONSTRUCTION & GENERAL MERCHANDISE (31903)	49,460,082.05	On-Going	March 04, 2024	September 17, 2024	60.23
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0022	CONSTRUCTION OF ROAD, BARANGAY LUMPANAC TO BARANGAY NANAN, IMELDA, ZAMBOANGA SIBUGAY	LAKEWOOD CONSTRUCTION COMPANY (5294)	49,458,292.51	On-Going	April 25, 2024	November 09, 2024	85.46
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0023	CONSTRUCTION OF ROAD, BARANGAY POBLACION, BUUG, ZAMBOANGA SIBUGAY	MDS CONSTRUCTION & ENTERPRISE (46905)	4,941,108.68	Completed	February 01, 2024	March 19, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0024	CONSTRUCTION OF ROAD, BARANGAY POBLACION, DIPLAHAN, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	5,928,549.97	Completed	February 01, 2024	March 23, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0025	CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING, BARANGAY BOLUNGISAN, IMELDA, ZAMBOANGA SIBUGAY	ACR BUILDWAY CONSTRUCTION (50804)	1,978,759.91	On-Going	June 26, 2024	September 23, 2024	65.62
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0026	CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING, BARANGAY BELLA, ALICIA, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	1,971,290.54	On-Going	March 04, 2024	June 11, 2024	51.22



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0027	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BLISS, BUUG, ZAMBOANGA SIBUGAY	MDS CONSTRUCTION & ENTERPRISE (46905)	1,974,660.79	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0028	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUTONG, DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	2,965,045.71	Completed	February 23, 2024	June 23, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0029	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CALAPE, PAYAO, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	2,964,785.17	Completed	March 04, 2024	July 24, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CANA-AN, IMELDA, ZAMBOANGA SIBUGAY	RDNC CONSTRUCTION (51070)	1,971,635.80	On-Going	February 27, 2024	June 08, 2024	92.10
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DITAY, DIPLAHAN, ZAMBOANGA SIBUGAY	LJOHN CONSTRUCTION SERVICES (48465)	1,978,298.91	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GAULAN, DIPLAHAN, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	1,977,374.34	Completed	February 28, 2024	May 31, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GOLING, DIPLAHAN, ZAMBOANGA SIBUGAY	LCW CONSTRUCTION SERVICES (42230)	1,977,872.65	Completed	March 05, 2024	July 10, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GUINTOLOAN, BUUG, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	2,959,369.49	Completed	February 23, 2024	June 23, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GUMINTA, BUUG, ZAMBOANGA SIBUGAY	MDS CONSTRUCTION & ENTERPRISE (46905)	1,974,406.20	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KAUSWAGAN, DIPLAHAN, ZAMBOANGA SIBUGAY	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	2,956,140.49	On-Going	February 26, 2024	July 15, 2024	98.67
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KULISAP, PAYAO, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	2,968,238.89	Completed	February 23, 2024	July 28, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LANTAWAN, BUUG, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	1,969,250.11	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LAPARAY, TALUSAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	2,964,979.48	Completed	March 04, 2024	June 29, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0040	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LOBING, DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	1,974,826.52	Completed	February 23, 2024	June 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LUOP, DIPLAHAN, ZAMBOANGA SIBUGAY	CAMINS CONSTRUCTION & ENTERPRISES (31499)	1,976,414.10	Completed	February 29, 2024	June 07, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANANGON, DIPLAHAN, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	1,977,408.84	Completed	February 28, 2024	June 09, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MEJO, DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	1,974,881.73	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0044	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MINUNDAS, PAYAO, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	2,965,331.86	Completed	February 23, 2024	July 28, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PILAR, DIPLAHAN, ZAMBOANGA SIBUGAY	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	1,978,672.32	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0046	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAMPOLI A, DIPLAHAN, ZAMBOANGA SIBUGAY	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	1,975,391.36	Completed	March 19, 2024	June 29, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0047	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, BUUG, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	1,969,204.35	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, IMELDA, ZAMBOANGA SIBUGAY	ACR BUILDWAY CONSTRUCTION (50804)	1,978,271.17	On-Going	March 04, 2024	June 16, 2024	11.57
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, PAYAO, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	2,964,995.84	Completed	March 04, 2024	July 17, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SILAL, PAYAO, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	2,965,516.62	On-Going	February 23, 2024	May 31, 2024	89.25
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SONGCUYA, DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	1,974,881.73	On-Going	February 23, 2024	May 26, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0052	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. BARBARA, IMELDA, ZAMBOANGA SIBUGAY	CAMINS CONSTRUCTION & ENTERPRISES (31499)	1,977,537.67	On-Going	February 29, 2024	June 10, 2024	50.21
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0053	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SUMILONG, PAYAO, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	2,961,999.33	On-Going	March 04, 2024	June 16, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TALAMIMI, BUUG, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	1,969,560.63	Completed	February 23, 2024	June 18, 2024	100.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TUNO, DIPLAHAN, ZAMBOANGA SIBUGAY	CAMINS CONSTRUCTION & ENTERPRISES (31499)	1,976,339.01	Completed	February 29, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY UPPER BALURAN, IMELDA, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	1,964,002.14	On-Going	February 23, 2024	June 18, 2024	89.57
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MT. VIEW, IMELDA, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	1,969,365.04	On-Going	February 23, 2024	June 18, 2024	60.69
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0058	CONSTRUCTION OF HOSPITAL AT DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	20,779,966.52	On-Going	September 27, 2024	February 23, 2025	40.62
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, WMSU BARANGAY POBLACION, DIPLAHAN, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	11,863,293.81	On-Going	May 30, 2024	November 15, 2024	29.22
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0060	PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG JCT IMELDA-ALICIA ROAD, ZAMBOANGA SIBUGAY (S0114MN) K1751+756 - K1751+847, K1753+424 - K1754+016, K1756+537.50 - K1756+788.50, K1762+000 - K1762+363.50, K1762+400.50 - K1764+198.50	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	144,026,250.00	On-Going	May 20, 2024	October 13, 2024	81.45
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0061	PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG IMELDA-BAYOG-KUMALARANG-LAPUYAN-MARGOSATUBIG RD - K1755 + 029 - K1756 + 490.00	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	57,899,994.89	On-Going	June 11, 2024	October 01, 2024	96.43
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JI0062	PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG IMELDA-BAYOG-KUMALARANG-LAPUYAN-MARGOSATUBIG RD - K1764 + 319 - K1764 + 991, K1770 + 000 - K1772 + 464.30	MINDANAO ROCK (23479)	143,749,776.57	On-Going	June 11, 2024	November 17, 2024	0.00
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JI0063	CONSTRUCTION OF FLOOD CONTROL ALONG SIBUGUEY RIVER (UPSTREAM), BARANGAY GAULAN, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	115,714,415.26	On-Going	March 26, 2024	May 25, 2025	81.13
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JI0064	CONSTRUCTION OF FLOOD CONTROL ALONG SIBUGUEY RIVER (UPSTREAM), BARANGAY, SONGCUYA, DIPLAHAN, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	115,710,955.21	On-Going	April 08, 2024	June 07, 2025	85.14
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JI0065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, PHASE 1, BARANGAY LINDANG, DIPLAHAN, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	115,688,764.14	On-Going	April 30, 2024	March 31, 2025	83.86
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JI0066	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BARANGAY LUMPANAC, IMELDA, ZAMBOANGA SIBUGAY	LAKEWOOD CONSTRUCTION COMPANY (5294)	39,160,877.71	On-Going	April 25, 2024	February 23, 2025	76.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JI0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SIBUGUEY RIVER ALONG IMELDA-BAYOG-KUMALARANG-LAPUYAN- MARGOSATUBIG RD, PHASE 1, BARANGAY SAMPOLI A, DIPLAHAN, ZAMBOANGA SIBUGAY	L.C. CONSTRUCTION CORPORATION (FOR: L.C. CONSTRUCTION) (7024)	29,359,941.39	On-Going	March 15, 2024	October 02, 2024	82.84
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24JI0068	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SIBUGUEY RIVER ALONG IMELDA-BAYOG-KUMALARANG-LAPUYAN- MARGOSATUBIG RD, PHASE 1, BARANGAY SAMPOLI B, DIPLAHAN, ZAMBOANGA SIBUGAY	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	29,358,678.30	On-Going	March 18, 2024	November 19, 2024	88.79
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0069	CONSTRUCTION OF ROAD, LITTLE BAGUIO, IMELDA - BELLA, ALICIA, ZAMBOANGA SIBUGAY	MAQUESERG CONSTRUCTION & GENERAL MERCHANDISE (31903) / CAMINS CONSTRUCTION & ENTERPRISES (31499)	115,625,323.94	On-Going	May 10, 2024	December 13, 2024	59.39
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0070	CONSTRUCTION OF ROAD AT BALUYAN PEAK (PHASE 4), BARANGAY BALUYAN, IMELDA, ZAMBOANGA SIBUGAY	CAMINS CONSTRUCTION & ENTERPRISES (31499)	4,893,610.21	On-Going	November 11, 2024	December 17, 2024	43.04
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0071	CONSTRUCTION OF ROAD AT MALANGAS BOULEVARD (PHASE 3), BARANGAY KIGAY, MALANGAS, ZAMBOANGA SIBUGAY	MJ MARI JR CONSTRUCTION CORPORATION (49423)	4,880,000.38	On-Going	July 15, 2024	August 20, 2024	46.70
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0072	CONSTRUCTION OF ROAD, NATIONAL ROAD JCT. BARANGAY LOWER BALURAN LEADING TO BARANGAY MT. VIEW - LUMPANAC CONNECTING NATIONAL ROAD JCT. BARANGAY GANDIANGAN ROAD	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	96,454,567.89	On-Going	May 30, 2024	January 28, 2025	63.19
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0073	CONSTRUCTION OF FLOOD CONTROL ALONG SIBUGUEY RIVER, BARANGAY LOBING, DIPLAHAN, ZAMBOANGA SIBUGAY	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	115,713,657.32	On-Going	April 12, 2024	June 11, 2025	80.34
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0074	CONSTRUCTION OF ROAD AT WMSU DIPLAHAN, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	4,939,261.08	On-Going	May 10, 2024	June 15, 2024	24.18
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0075	CONSTRUCTION OF ROAD, BARANGAY GUINOMAN-SITIO MALAGAK, DIPLAHAN, ZAMBOANGA SIBUGAY	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	9,889,885.38	On-Going	April 16, 2024	June 14, 2024	95.74
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, WMSU DIPLAHAN, ZAMBOANGA SIBUGAY	KS AGAD CONSTRUCTION (41208)	24,739,237.31	On-Going	July 10, 2024	January 05, 2025	31.64
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24JI0077	REHABILITATION OF DPWH BUILDING IN ZAMBOANGA SIBUGAY 1ST DEO, DIPLAHAN, ZAMBOANGA SIBUGAY	KAYE-VENICE CONSTRUCTION (51506)	7,833,826.05	On-Going	August 30, 2024	January 11, 2025	90.31



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0110	REPAIR/RECONSTRUCTION OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BARANGAY PILAR, DIPLAHAN, ZAMBOANGA SIBUGAY - STA. 00+000 - 00+108 - SECTION 1	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	17,550,247.12	On-Going	August 20, 2024	February 06, 2025	69.76
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0111	REPAIR/RECONSTRUCTION OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BARANGAY PILAR, DIPLAHAN, ZAMBOANGA SIBUGAY - STA. 00+000 - 00+114.50 - SECTION 2	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	18,975,088.57	On-Going	August 20, 2024	February 19, 2025	89.96
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0112	REPAIR/RECONSTRUCTION OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BARANGAY PILAR, DIPLAHAN, ZAMBOANGA SIBUGAY - STA. 00+000 - 00+125 - SECTION 3	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	18,964,910.05	On-Going	September 10, 2024	March 12, 2025	89.95
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0113	REPAIR/RECONSTRUCTION OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BARANGAY PARADISE, DIPLAHAN, ZAMBOANGA SIBUGAY - STA. 00+000 - 00+117.50	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	18,930,750.12	On-Going	August 30, 2024	April 10, 2025	60.02
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0114	REPAIR OF SLOPE PROTECTION ALONG JCT. IMELDA-ALICIA ROAD (S01114MN), K1767+465 - K1767+495, BRGY. NAGA-NAGA, ALICIA, ZAMBOANGA SIBUGAY	LJOHN CONSTRUCTION SERVICES (48465)	6,710,988.04	On-Going	September 10, 2024	December 06, 2024	96.49
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0115	REPAIR OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BRGY. GAULAN, DIPLAHAN, ZAMBOANGA SIBUGAY	367 CONSTRUCTION AND ENTERPRISES, INC. (42492)	9,580,520.38	On-Going	September 10, 2024	December 17, 2024	99.61
Zamboanga Sibugay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JI0116	REPAIR OF DAMAGED FLOOD CONTROL STRUCTURE ALONG SIBUGUEY RIVER, BRGY. POBLACION (STA. FE), IMELDA, ZAMBOANGA SIBUGAY	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE (32876)	9,459,644.98	On-Going	September 10, 2024	February 13, 2025	96.32
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24J00232	CONSTRUCTION OF ACCESS ROAD LEADING TO VETERANS-LUMBIA-TIMALANG, IPIL, ZAMBOANGA SIBUGAY (PHASE II)	BARILLO CONSTRUCTION AND ENTERPRISES (23836)	49,000,104.80	Completed	May 09, 2024	October 27, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24J00233	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MAGSAYSAY RIVER PHASE I RT LIM, ZAMBOANGA SIBUGAY	BARILLO CONSTRUCTION AND ENTERPRISES (23836)	95,529,501.40	Completed	May 08, 2024	February 24, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24JF0001	PREVENTIVE MAINTENANCE - TERTIARY ROADS - IMELDA - BAYOG - KUMALARANG - LAPUYAN - MARGOSATUBIG RD K1757 + (-334) - K1757 + 890, K1761 + 000 - K1762 + 303 ZAMBOANGA SIBUGAY	VICENTE T. LAO CONSTRUCTION (7040)	36,643,180.00	Completed	May 13, 2024	November 24, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0002	IMPROVEMENT OF BALAGON CIS IRRIGATION DRAINAGE, SIAY, ZAMBOANGA SIBUGAY	EG-VRYLE CONSTRUCTION & ENTERPRISES (44354)	10,225,709.86	Completed	April 17, 2024	July 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0003	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG LANAO - PAGADIAN - ZAMBOANGA CITY ROAD, BUAYAN RIVER (PHASE VII) (UPSTREAM), ZAMBOANGA SIBUGAY	BELVIC ENTERPRISES & CONSTRUCTION (25337) / FFJJ CONSTRUCTION (16712)	38,178,711.63	Completed	April 05, 2024	November 21, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANITO RIVER (PHASE IV), IPIL, ZAMBOANGA SIBUGAY	BARILLO CONSTRUCTION AND ENTERPRISES (23836)	38,685,192.00	Completed	March 21, 2024	November 20, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0005	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANITO RIVER (PHASE V), IPIL, ZAMBOANGA SIBUGAY	BARILLO CONSTRUCTION AND ENTERPRISES (23836)	45,130,886.30	On-Going	March 21, 2024	December 08, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0006	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANITO RIVER (PHASE VI), IPIL, ZAMBOANGA SIBUGAY	BARILLO CONSTRUCTION AND ENTERPRISES (23836)	38,685,192.00	Completed	March 21, 2024	November 20, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0007	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUPIALAC RIVER (PHASE IV), R.T. LIM, ZAMBOANGA SIBUGAY	LAKEWOOD CONSTRUCTION COMPANY (5294)	57,749,526.89	Completed	March 12, 2024	November 11, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0008	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUPIALAC RIVER (PHASE V), R.T. LIM, ZAMBOANGA SIBUGAY	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	57,892,201.40	Completed	March 18, 2024	November 17, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0009	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUPIALAC RIVER (PHASE VI), R.T. LIM ZAMBOANGA SIBUGAY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	43,199,141.40	On-Going	March 18, 2024	November 17, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUPIALAC RIVER (PHASE VII), R.T. LIM, ZAMBOANGA SIBUGAY	ALBE CONSTRUCTION & ENTERPRISES (33998) / FFJJ CONSTRUCTION (16712)	38,952,081.16	On-Going	March 18, 2024	November 03, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24JF0011	CONSTRUCTION OF RIVERWALL ALONG THE SIBUGUEY RIVER, BARANGAY MINSULAO TO BARANGAY PARUK (PHASE II), SIAY, ZAMBOANGA SIBUGAY	LONG ISLAND BUILDERS & CONSTRUCTION (31730)	58,599,948.87	Completed	April 11, 2024	December 29, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0012	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONCRETING OF ROAD JUNCTION LEADING TO TIGPALAY FALLS, TUNGAWAN, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	38,117,396.06	On-Going	March 18, 2024	November 21, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0013	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - (TRIP), NATIONAL ROAD JUNCTION LEADING TO MALAGANDIS FALLS, TITAY, ZAMBOANGA SIBUGAY	JAYKRIS ENTERPRISES & CONSTRUCTION (FORMERLY: JAYKRIS ENTERPRISES) (30906)	7,545,998.25	Completed	March 01, 2024	May 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0014	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - NRJ LEADING TO BASAY FALLS, BARANGAY CULASIAN, TITAY, ZAMBOANGA SIBUGAY	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	7,694,589.61	Completed	March 11, 2024	May 19, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0015	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - NRJ LEADING TO TIPAN CAVE AND WALO-BALUT CAVE, BRGY. TIPAN, NAGA, ZAMBOANGA SIBUGAY	MORTE CONSTRUCTION (24515)	9,799,199.95	Completed	April 08, 2024	June 16, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0016	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - BARANGAY ROAD CONNECTING IMAVEMCO TO JUNCTION NATIONAL HIGHWAY IN SUPPORT OF NO	ACR BUILDWAY CONSTRUCTION (50804)	3,182,100.27	Completed	March 08, 2024	April 16, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0017	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - BRGY. KALIENTANA ROAD CONNECTING BRGY. KALIENTANA AND JUNCTION NATIONAL HIGHW	RDNC CONSTRUCTION (51070)	3,950,000.00	Completed	March 04, 2024	June 18, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0018	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL - IT) - BRGY. TAMBANAN ROAD CONNECTING BRGY. TAMBANAN AND JUNCTION NATIONAL HIGHWAY	ACR BUILDWAY CONSTRUCTION (50804)	3,755,000.00	Completed	April 17, 2024	July 25, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0019	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - ROAD CONNECTING JUNCTION NATIONAL HIGHWAY AT BRGY. COLORAN TO BRGY. PARUK IN S	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	3,422,992.79	Completed	March 04, 2024	April 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0020	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - ROAD CONNECTING JUNCTION NATIONAL HIGHWAY AT BRGY. DACANAY TO BRGY. SUMAMA IN	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	3,756,611.03	Completed	February 29, 2024	April 08, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24JF0021	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - ROAD CONNECTING JUNCTION NATIONAL HIGHWAY AT BRGY. MIRANGAN TO BRGY. BALUCANAN	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	3,658,858.47	Completed	February 29, 2024	April 08, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0023	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BANGKEROHAN, IPIL, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	3,341,843.96	Completed	March 04, 2024	April 12, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL). BARANGAY GUBAWANG, NAGA, ZAMBOANGA SIBUGAY	SYED CONSTRUCTION AND ENTERPRISES (46117)	3,761,927.07	Completed	April 05, 2024	August 02, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PALOMOC, TITAY, ZAMBOANGA SIBUGAY	MORTE CONSTRUCTION (24515)	3,809,175.99	Completed	March 04, 2024	July 01, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0027	CONSTRUCTION OF MULTI - PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION MUSLIM, TITAY, ZAMBOANGA SIBUGAY	MORTE CONSTRUCTION (24515)	3,800,316.77	Completed	March 04, 2024	July 01, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0028	CONSTRUCTION OF MULTI - PURPOSE BUILDING (BARANGAY HALL), BARANGAY UPPER TUNGAWAN, TUNGAWAN, ZAMBOANGA SIBUGAY	MORTE CONSTRUCTION (24515)	3,806,644.79	Completed	March 04, 2024	July 01, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIGA SA BARANGAY), BARANGAY TAWAY, IPIL, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,149,987.37	Completed	August 19, 2024	December 16, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN), BARANGAY TAWAY, IPIL, ZAMBOANGA SIBUGAY	STONE THROW CONSTRUCTION & ENTERPRISES (33723)	3,955,321.46	Completed	May 27, 2024	September 23, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN), POBLACION TITAY, ZAMBOANGA SIBUGAY	SIBUGAY RGT CONSTRUCTION, INC. (43190)	3,745,135.44	Completed	September 23, 2024	January 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), BARANGAY KULAMBUGAN, R.T. LIM, ZAMBOANGA SIBUGAY	GQ KONSTRUKT HARDWARE & CONSTRUCTION SUPPLIES (50045)	4,117,912.53	Completed	May 27, 2024	December 03, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY TIGBANUANG, TUNGAWAN, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	3,653,291.56	Completed	March 04, 2024	July 01, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), IPIL, CENTRAL ELEMENTARY SCHOOL, IPIL, ZAMBOANGA SIBUGAY	SIBUGAY RGT CONSTRUCTION, INC. (43190)	3,828,156.34	Completed	November 22, 2024	March 21, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SK FEDERATED), BARANGAY TAWAY, IPIL, ZAMBOANGA SIBUGAY	RSD CONSTRUCTION & SUPPLIES (46547)	4,051,144.78	Completed	August 19, 2024	December 16, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0036	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY LABE, IPIL, ZAMBOANGA SIBUGAY	SYED CONSTRUCTION AND ENTERPRISES (46117)	3,761,822.88	Completed	April 17, 2024	August 14, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LOGAN, IPIL, ZAMBOANGA SIBUGAY	SYED CONSTRUCTION AND ENTERPRISES (46117)	3,761,860.66	Completed	April 17, 2024	August 14, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NEW ANTIQUE, R.T. LIM, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,126,785.16	Completed	June 03, 2024	October 09, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0039	CONSTRUCTION OF MULTI - PURPOSE BUILDING, DENR NURSERY SHEED, BARANGAY LOGAN, IPIL, ZAMBOANGA SIBUGAY	SIBUGAY RGT CONSTRUCTION, INC. (43190)	3,795,454.70	Completed	September 23, 2024	March 12, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOBOC, TUNGAWAN, ZAMBOANGA SIBUGAY SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	4,204,160.54	Completed	June 03, 2024	October 11, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0042	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY NAZARETH, KABASALAN, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	21,241,029.44	Completed	May 13, 2024	December 21, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0043	CONSTRUCTION OF FLOOD CONTROL STRUCTURE WITH DRAINAGE AND LINE CANAL, BARANGAY CANACAN, KABASALAN, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	20,431,934.07	Completed	July 15, 2024	January 23, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0044	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF ROAD AT BRGY. MOALBOAL, TITAY, ZAMBOANGA SIBUGAY	ACR BUILDWAY CONSTRUCTION (50804)	3,213,613.42	Completed	May 13, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:35 PM



Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0047	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING, PUROK NANGKA, BARANGAY VETERANS, IPIL, ZAMBOANGA SIBUGAY	MJMARI BUILDERS AND DEVELOPMENT CORPORATION (FORMERLY: MJMARI BUILDERS AND ENTERPRISES) (36434)	4,342,614.22	Completed	September 23, 2024	January 20, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN PUROK BOUGAINVILLEA, DON ANDRES, IPIL, ZAMBOANGA SIBUGAY	SYED CONSTRUCTION AND ENTERPRISES (46117)	2,725,762.81	On-Going	November 22, 2024	February 19, 2025	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTO NIÑO, TUNGAWAN, ZAMBOANGA SIBUGAY	RDNC CONSTRUCTION (51070)	4,652,286.20	Completed	April 08, 2024	August 05, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUGOP, TITAY, ZAMBOANGA SIBUGAY	SYED CONSTRUCTION AND ENTERPRISES (46117)	3,761,751.22	Completed	April 05, 2024	August 02, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN FERNANDINO, ROSELLER T. LIM, ZAMBOANGA SIBUGAY	DEBRIS ENTERPRISES AND CONSTRUCTION (46713)	7,537,896.98	Completed	June 03, 2024	November 29, 2024	100.00
Zamboanga Sibugay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24JF0063	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM	DIPLAHAN COMMERCIAL AND CONSTRUCTION (32037)	2,873,495.12	Completed	May 13, 2024	August 25, 2024	100.00