



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0001	CONSTRUCTION OF MISSING LINKS/NEW ROADS, TABACO CITY-MALINAO-BUHI-IRIGA ROAD, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	49,000,000.00	Completed	February 13, 2024	November 05, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0002	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: TABACO CITY BY-PASS ROAD, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	49,000,000.00	Completed	February 07, 2024	June 13, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0003	CONSTRUCTION/REHABILITATION OF SAN LORENZO-SALVACION-FATIMA-TAGAS-SAN ROQUE-TABACO WHARF ROAD, TABACO CITY, ALBAY	A3 CONSTRUCTION & SUPPLY (39671) / AGR5 CONSTRUCTION AND SUPPLY, INC. (46855)	49,000,000.00	Completed	February 20, 2024	September 09, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0004	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: MALINAO-PARAPUTO-SAN ANTONIO DIVERSION ROAD, MALINAO, ALBAY	CAJUGOTAN BUILDERS AND DEVELOPMENT CORP. (FOR: CAJUGOTAN CONSTRUCTION & SUPPLY) (41979) / JORMAND CONSTRUCTION & SUPPLY (40760)	49,000,000.00	Completed	February 15, 2024	August 12, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0005	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: TIWI BY-PASS ROAD (ALTERNATE ROUTE), ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	49,000,000.00	Completed	February 15, 2024	May 21, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0006	REPLACEMENT OF PERMANENT WEAK BRIDGES: NAGAS BRIDGE 1 (B03362LZ) ALONG DAANG MAHARLIKA JCT.-LEGAZPI-STO. DOMINGO-TABACO-CAMARINES SUR BDY. ROAD	HYDRACORE CONSTRUCTION (52306) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	49,000,000.00	On-Going	February 12, 2024	November 17, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0007	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: LEGAZPI-STO. DOMINGO-BACACAY-TABACO TRAMO ROAD, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	49,000,000.00	Completed	February 12, 2024	August 02, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0008	CONSTRUCTION OF ROCK CAUSEWAY, SADAY, BARANGAY ALIMSO, SANTO DOMINGO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	69,300,000.00	Completed	May 21, 2024	December 01, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FA0009	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS: ACCESS ROADS LEADING TO KARANGAHAN BOULEVARD, TABACO CITY, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	47,040,000.00	Completed	February 12, 2024	August 19, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0010	CONSTRUCTION OF JOROAN RIVER CONTROL (DOWNSTREAM), TIWI, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	39,200,000.00	Completed	February 13, 2024	July 21, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0011	WIDENING OF PERMANENT BRIDGES: BULAWAN BR. (B00229LZ) ALONG DAANG MAHARLIKA JCT-LEGAZPI-STO. DOMINGO-TABACO-CAMARINES SUR BDY. RD.	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	49,000,000.00	On-Going	February 08, 2024	May 22, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0012	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: MALIPIOT BY-PASS ROAD, ALBAY	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	49,000,000.00	Completed	March 21, 2024	November 04, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FA0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS: CAGRARAY CIRCUMFERENTIAL ROAD, BACACAY, ALBAY	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	49,000,000.00	Completed	March 19, 2024	September 13, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0014	CONSTRUCTION OF SAGPAN KAN BANWA CIP SLOPE PROTECTION WORKS, MALINAO, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	26,950,000.00	Completed	March 18, 2024	August 12, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0015	CONSTRUCTION OF SEAWALL BARANGAY 3, MALIPIOT, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	109,045,000.00	Completed	April 08, 2024	April 19, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0016	CONSTRUCTION OF SEAWALL SAN ISIDRO, MALIPIOT, ALBAY	MAKAPA CORPORATION (30029) / 8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	109,045,000.00	On-Going	April 08, 2024	December 10, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0017	CONSTRUCTION OF SAN LORENZO SEAWALL (PHASE 5) TABACO CITY, ALBAY	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	104,220,000.00	Completed	April 17, 2024	December 18, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0018	CONSTRUCTION OF FLOOD CONTROL (ROAD DIKE) PROTECTING MAYNONONG ELEMENTARY SCHOOL, TIWI, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	62,725,000.00	Completed	April 19, 2024	November 11, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0019	CONSTRUCTION OF RIVER CONTROL, BARANGAY MALOLOS, MALINAO, ALBAY	MAKAPA CORPORATION (30029)	96,500,000.00	Completed	April 17, 2024	December 24, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0020	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY TANAWAN, MALINAO, ALBAY	OMEGA CONTRACTING AND DEVELOPMENT CORP. (41283) / STEVEN CONSTRUCTION & SUPPLY (21987)	48,250,000.00	Completed	April 16, 2024	September 07, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0021	CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG KABILUGAN/VELASCO/BATO RIVER BASIN (LAKE BICOL) BARANGAY AWANG, MALINAO, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	49,000,000.00	Completed	April 29, 2024	October 16, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0022	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALIMSO, HIGH SCHOOL/ELEMENTARY SCHOOL ALIMSO, STO. DOMINGO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	82,314,500.00	On-Going	April 26, 2024	December 03, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0023	CONSTRUCTION OF RIVER CONTROL, BARANGAY LIBOD, MALINAO, ALBAY	MAKAPA CORPORATION (30029)	96,500,000.00	On-Going	April 26, 2024	August 03, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0024	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, INABUYAN, ALIMSO, STO. DOMINGO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	82,314,500.00	Completed	May 03, 2024	December 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0025	REHAB./RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS: DAANG MAHARLIKA JCT-LEGAZPI-STO. DOMINGO-TABACO-CAM. SUR BDRY ROAD K0565+243-K0565+415, K0565+702-K0566+140	OMEGA CONTRACTING AND DEVELOPMENT CORP. (41283) / STEVEN CONSTRUCTION & SUPPLY (21987)	60,288,375.00	Completed	April 25, 2024	March 06, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0026	CONSTRUCTION OF RIVER WALL, BRGY. SAN ANTONIO, TABACO CITY, ALBAY	3RB CONSTRUCTION & SUPPLY (19541)	6,930,000.00	Completed	June 18, 2024	August 11, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0027	REHAB./MAJOR REPAIR OF PERMANENT BRIDGES:MATAGBAC BRIDGE (B00211LZ) ALONG LIGAO-TABACO ROAD	3RB CONSTRUCTION & SUPPLY (19541)	14,700,000.00	Completed	June 18, 2024	September 15, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0029	CLUSTER 1- REHAB./CONST./EXTENSION OF RIVER CONTROL PROTECTING BASUD BRIDGE,STO. DOMINGO. ALBAY AND BRGY. 13, BACACAY, ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	70,055,632.94	On-Going	June 21, 2024	January 13, 2025	83.01
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0030	CLUSTER 2 -CONST/ EXTENSION OF TIAGAO RIVER CONTROL AND STA. CRUZ RIVER CONTROL (DOWNSTREAM), MALILIPOT, ALBAY	CAJUGOTAN BUILDERS AND DEVELOPMENT CORP. (FOR: CAJUGOTAN CONSTRUCTION & SUPPLY) (41979) / JORMAND CONSTRUCTION & SUPPLY (40760)	87,450,000.00	Completed	June 24, 2024	February 07, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0034	CLUSTER 3-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS ALONG STO. DOMINGO-BUHATAN-CAGRARAY CIRCUMFERENTIAL ROAD, STO. DOMINGO, ALBAY	OMEGA CONTRACTING AND DEVELOPMENT CORP. (41283) / STEVEN CONSTRUCTION & SUPPLY (21987)	38,122,000.00	On-Going	June 20, 2024	March 06, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0036	CLUSTER 4-REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG MT. MAYON PARK ROAD BUANG TABACO CITY, ALBAY AND ALONG DM JCT. LEGAZPI-STO. DOMINGO-TABACO-CAM SUR BDRY. ROAD, TIWI, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	58,102,700.00	Completed	June 21, 2024	December 30, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0038	RAINWATER COLLECTORS IN PUBLIC FACILITIES IN THE FIRST DISTRICT OF ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	2,894,999.20	On-Going	June 26, 2024	October 13, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0041	CLUSTER 5-CONST. OF MULTI-PURPOSE BLDGS. AT MALINAO, TIWI, TABCO CITY AND MALILIPOT, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	52,470,000.00	On-Going	July 16, 2024	March 18, 2025	83.58
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0042	REHAB. OF ROAD, SITIO BALITE TO SITIO BANAGO, BRGY. ALIMSO, SANTO DOMINGO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	59,400,000.00	Completed	July 12, 2024	December 26, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0043	REHAB. OF SAN PEDRO-CAJUGOTAN ROAD, BRGY. SAN PEDRO AND CAJUGOTAN, BACACAY, ALBAY	CAJUGOTAN BUILDERS AND DEVELOPMENT CORP. (FOR: CAJUGOTAN CONSTRUCTION & SUPPLY) (41979)	19,800,000.00	Completed	July 26, 2024	December 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0044	CLUSTER 6-CONSTRUCTION OF FLOOD MITIGATION FACILITIES ALONG KABILUGAN/VELASCO/BATO RIVER BASIN (LAKE BICOL), MATAGBAC, PAWA, BUANG, TABACO CTY AND CONSTRUCTION OF BONGABONG RIVER CONTROL, TABACO CITY, ALBAY	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	132,835,000.00	Completed	July 30, 2024	April 09, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0045	CLUSTER 7-ROAD WIDENING-SECONDARY ROADS ALONG LIGAO-TABACO ROAD K0517+348-K0517+912; AND K0519+565.80-K0519+865,K0519+873.20-K0520+000, TABACO CITY, ALBAY	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213) / OMEGA CONTRACTING AND DEVELOPMENT CORP. (41283)	51,704,800.00	Completed	July 09, 2024	December 10, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0046	REHAB. OF ROAD, BRGY. ALIMSOG TO BRGY. IRAYA TO SITIO BANAGO,SANTO DOMINGO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	49,500,000.00	Completed	July 25, 2024	January 19, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0047	CLUSTER 8-ROAD WIDENING-SECONDARY ROADS ALONG DAANG MAHARLIKA JCT.- LEGAZPI-STO. DOMINGO-TABACO-CAM. SUR BDRY. ROAD AND ALONG LIGAO-TABACO ROAD	JORMAND CONSTRUCTION & SUPPLY (40760)	34,294,985.00	Completed	July 31, 2024	December 04, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0048	CLUSTER 9- REPLACEMENT/REHAB./WIDENING OF BRIDGES ALONG DAANG MAHARLIKA JCT.- LEGAZPI-STO. DOMINGO-TABACO-CAM. SUR BDRY. ROAD, BACACAY & STO. DOMINGO, ALBAY	HYDRACORE CONSTRUCTION (52306) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	42,532,000.00	On-Going	July 29, 2024	April 20, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0049	CLUSTER 10 CONSTRUCTION OF MULTI-PURPOSE BLDGS. AT MALILIPOT, TIWI AND TABACO CITY, ALBAY	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	64,350,000.00	On-Going	August 07, 2024	April 16, 2025	89.81
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0050	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING (ST. JOHN THE BAPTIST CHURCH-CULTURAL HERITAGE SITE), TABACO CITY, ALBAY (PHASE IV)	HYDRACORE CONSTRUCTION (52306)	4,808,246.00	On-Going	August 28, 2024	December 25, 2024	49.72
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0051	REHABILITATION OF ROAD, BANAOG-BICAL ROAD, BACACAY & STO. DOMINGO, ALBAY	OMEGA CONTRACTING AND DEVELOPMENT CORP. (41283)	29,400,000.00	On-Going	August 29, 2024	January 11, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FA0052	CLUSTER 11 - CONSTRUCTION/IMPROVEMENT OF VARIOUS ACCESSS ROADS IN THE FIRST DISTRICT OF ALBAY	JORMAND CONSTRUCTION & SUPPLY (40760)	58,800,000.00	Completed	September 17, 2024	May 08, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0053	ROAD WIDENING-TERTIARY ROADS: STO. DOMINGO-BUHATAN-CAGRARAY CIRCUMFERENTIAL ROAD K0552+453-K0553+500	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	49,000,000.00	On-Going	August 30, 2024	September 20, 2025	24.55
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0054	CLUSTER 12-REHABILITATION OF RIVER CONTROL AT MALILIPOT AND STO. DOMINGO,ALBAY	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	48,435,520.00	Completed	September 03, 2024	March 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FA0055	CONSTRUCTION OF CONCRETE ROAD-BUHATAN TO ALIMSOG COASTAL ROAD LEADING TO WHITE BEACHES, STO. DOMINGO, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	4,900,000.00	On-Going	August 16, 2024	September 21, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FA0056	CLUSTER 13- ASPHALT OVERLAY MAHARLIKA JCT LEGAZPI-STO. DOMINGO-TABACO-CAM SUR BDRY ROAD K0560+395-K0561+022, MALINAO, ALBAY AND ASPHALT OVERLAY-LIGAO-TABACO ROAD K0520+379-K0520+723, TABACO CITY, ALBAY	WCS CONSTRUCTION, INC. (6516)	79,425,080.00	Completed	August 16, 2024	December 17, 2024	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FA0058	CLUSTER 15-CONSTRUCTION OF SOLAR WATER SYSTEM LEVEL II AT BACACAY, MALILIPOT, MALINAO & TIWI, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	49,500,000.00	On-Going	September 24, 2024	February 20, 2025	80.04
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0060	CONSTRUCTION OF SAN LORENZO-SALVACION SEAWALL, TABACO CITY, ALBAY	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	109,045,000.00	On-Going	September 23, 2024	June 09, 2025	100.00
Albay 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FA0061	REHAB. OF BASUD RIVER CONTROL PROTECTING BASUD ELEMENTARY SCHOOL, TABACO CITY, ALBAY	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (46833)	41,160,000.00	Completed	September 18, 2024	May 14, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0001	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY TAYSAN, LEGAZPI CITY, ALBAY	INFRA BUILDERS AND SELLERS, PHILIPPINES (9391)	66,829,978.29	On-Going	April 23, 2024	October 11, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0002	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS, BARANGAY PALANOG, CAMALIG, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	19,798,341.54	On-Going	April 23, 2024	August 14, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0003	BIP: FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY TAMAQYAN, LEGAZPI CITY, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	67,081,389.78	On-Going	April 23, 2024	October 26, 2024	99.92
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0004	BIP - FLOOD MITIGATION STRUCTURES PROTECTIONG MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY PADANG (DOWNSTREAM), LEGAZPI CITY, ALBAY	INFRA BUILDERS AND SELLERS, PHILIPPINES (9391)	69,297,738.45	Completed	April 23, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0005	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY PADANG, LEGAZPI CITY, ALBAY	QJ CONSTRUCTION (51602)	19,015,682.52	Completed	April 23, 2024	August 05, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0006	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF REVETMENT, BARANGAY MANUMBALAY, MANITO, ALBAY	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	67,081,293.35	On-Going	April 23, 2024	October 11, 2024	98.66
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0007	SIPAG: CONSTRUCTION OF ALTERNATE ROAD, SUA - TUMPA, CAMALIG, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	93,402,700.28	On-Going	February 26, 2024	February 18, 2025	98.84
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0008	BIP: CONSTRUCTION OF ROAD, INARADO - TAGOYTOY ROAD, DARAGA, ALBAY	WELEX CONSTRUCTION, INCORPORATED (FORMERLY WELEX C (9323))	59,398,043.07	On-Going	April 23, 2024	February 06, 2025	89.47
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0009	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY LACAG - BARANGAY KIDACO RIVER, DARAGA, ALBAY	TWINCARE BUILDERS INC. (34162)	47,808,241.59	On-Going	April 23, 2024	October 19, 2024	95.50
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0010	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY PADANG (DOWNSTREAM), PACKAGE 2, LEGAZPI CITY, ALBAY	INFRA BUILDERS AND SELLERS, PHILIPPINES (9391)	69,298,814.08	On-Going	April 23, 2024	November 26, 2024	88.23
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0011	BIP - FLOOD MITIGATION STRUTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY KIDACO - BARANGAY LACAG RIVER, DARAGA, ALBAY	STEVEN CONSTRUCTION & SUPPLY (21987)	49,498,701.76	Completed	April 23, 2024	October 19, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0012	BIP - FLOOD MITIGATION STRUTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY BINITAYAN - BARANGAY INARADO, CAMALIG, ALBAY	WELEX CONSTRUCTION, INCORPORATED (FORMERLY WELEX C (9323))	59,398,190.00	On-Going	April 23, 2024	October 19, 2024	87.60
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0013	BIP: CONSTRUCTION OF ROAD, IRAYA - DAGINDINGAN - ABGAO, BARANGAY LACAG, DARAGA, ALBAY	ALPHA RYDER CONSTRUCTION & SUPPLIES (12197)	57,550,653.00	On-Going	July 01, 2024	April 16, 2025	47.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0014	BIP: CONSTRUCTION OF ROAD, BARANGAY PADANG, LEGAZPI CITY, ALBAY	INFRA BUILDERS AND SELLERS, PHILIPPINES (9391)	59,398,051.26	On-Going	April 23, 2024	November 16, 2024	61.88
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0015	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF DIKE AND GROUNDSILL, BUDIAO RIVER, DARAGA, ALBAY	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	64,348,704.34	On-Going	April 23, 2024	September 20, 2024	96.80
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0016	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF DIKE AND GROUNDSILL ALONG BUDIAO RIVER, PACKAGE 2, DARAGA, ALBAY	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	57,498,198.13	On-Going	May 21, 2024	October 19, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0017	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION AND DRAINAGE STRUCTURE ALONG QUIRANGAY RIVER, CAMALIG, ALBAY (PACKAGE 1)	A3 CONSTRUCTION & SUPPLY (39671)	96,498,182.44	Completed	February 26, 2024	December 06, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0018	OO2 - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION AND DRAINAGE STRUCTURE ALONG QUIRANGAY RIVER, CAMALIG, ALBAY (PACKAGE 2)	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	96,498,478.32	On-Going	February 26, 2024	November 24, 2024	86.51
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0019	OO2 - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION AND DRAINAGE STRUCTURE ALONG QUIRANGAY RIVER, CAMALIG, ALBAY (PACKAGE 3)	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,619,574.38	On-Going	February 26, 2024	December 16, 2024	78.30
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0021	BIP: CONSTRUCTION OF ACCESS ROAD, TUMPA, CAMALIG, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,998,369.54	Completed	February 26, 2024	February 18, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FB0022	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CAMALIG TOURISM CIRCUIT LEADING TO SUMLANG LAKE, QUITINDAY HILLS, QUITUINAN JAPANESE TUNNEL AND HOYOP-HOYOPAN CAVE SITE	IMS CONSTRUCTION (30537)	14,697,557.10	On-Going	February 19, 2024	July 04, 2024	74.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FB0023	CSSP: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) ACCESS ROAD LEADING TO MAYON SOUTHEAST QUADRANT, LEGAZPI CITY, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	12,256,243.95	On-Going	February 19, 2024	April 24, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0025	002 - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF ROAD DIKE, PADANG, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	93,342,092.85	On-Going	February 26, 2024	November 01, 2024	58.50
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0026	SIPAG - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION CONSTRUCTION OF COASTAL ROAD AND SHORE PROTECTION, BAGACAY, LEGAZPI CITY, ALBAY (PHASE 3)	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / ACIER & BETON CONSTRUCTION (46364)	135,184,349.20	On-Going	September 18, 2024	August 17, 2025	99.05
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0027	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIKE STRUCTURE ALONG QUIRANGAY RIVER, CAMALIG, ALBAY	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	60,388,528.47	On-Going	April 23, 2024	August 10, 2024	90.81
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0028	SIPAG - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION CONSTRUCTION OF COASTAL ROAD AND SHORE PROTECTION, BANQUEROHAN, LEGAZPI CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	135,327,716.86	On-Going	February 26, 2024	February 12, 2025	95.59
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0029	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SUA ROAD DIKE (PHASE 2), CAMALIG, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,998,540.40	Completed	April 23, 2024	December 29, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0031	BIP: CONSTRUCTION OF ROAD, MABINIT - BONGA, LEGAZPI CITY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,998,058.92	On-Going	April 04, 2024	March 15, 2025	67.16
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0032	OO2 - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PANDAN BONGALON CIS SLOPE PROTECTION WORKS, DARAGA, ALBAY	IMS CONSTRUCTION (30537)	9,798,906.67	On-Going	February 19, 2024	May 18, 2024	13.51
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0033	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0558+000 - K0559+000	MUNTOPAR BUILDERS CORP. (29800)	38,100,862.49	On-Going	March 13, 2024	June 12, 2024	0.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0034	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0555+621 - K0556+000	BIEN RAICE CONSTRUCTION AND SUPPLY CORPORATION (50428)	10,823,496.25	Completed	March 13, 2024	July 07, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0035	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - COMUN-INARADO-PEÑAFRANCIA RD - K0518+538 - K0519+000	DMMP XCVII CONSTRUCTION (56424)	16,058,689.03	Completed	March 13, 2024	October 03, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0036	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DIKE) WITH DRAINAGE SYSTEM ALONG TAYSAN, LEGAZPI CITY, ALBAY	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869) / ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	98,998,134.14	Completed	March 20, 2024	February 14, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0037	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD DIKE STRUCTURES ALONG BARANGAY LIBOD TO BARANGAY TAGAYTAY, BRGY. LIBOD, CAMALIG, ALBAY	DN'D CONSTRUCTION AND DEVELOPMENT (38256) / 3RB CONSTRUCTION & SUPPLY (19541)	39,198,300.97	Completed	March 20, 2024	October 23, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0038	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY PAWA - BARANGAY BOGTONG RIVER, LEGASPI CITY	TWINCARE BUILDERS INC. (34162)	28,652,494.65	On-Going	March 20, 2024	July 01, 2024	91.73
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0039	OO2 - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF BUSAY-BUDIAO DIKE, DARAGA, ALBAY	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	24,498,721.87	Completed	March 20, 2024	July 26, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0040	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CANAROM TO BARANGAY SAN RAMON, DARAGA, ALBAY (PACKAGE 2)	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,820,702.76	On-Going	March 20, 2024	August 19, 2024	90.85
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0041	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CANAROM TO BARANGAY SAN RAMON, DARAGA, ALBAY (PACKAGE 3)	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,818,194.23	On-Going	March 20, 2024	August 19, 2024	42.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0042	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF ROAD, BARANGAY CANAROM TO BARANGAY SAN RAMON, DARAGA, ALBAY (PACKAGE 4)	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,812,727.57	On-Going	March 20, 2024	August 19, 2024	17.03
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0043	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CANAROM TO BARANGAY SAN RAMON, DARAGA, ALBAY (PACKAGE 5)	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,810,590.52	On-Going	March 20, 2024	August 19, 2024	0.61
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0044	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LEGAZPI CITY - PUNTA DE JESUS RD - K0562+000 - K0563+040, K0564+600 - K0566+000, K0568+520 - K0570+148	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	77,193,534.06	Completed	March 20, 2024	December 06, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0045	002: CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY SALUGAN TO BARANGAY ANOLING WITH SAFETY FEATURES, CAMALIG, ALBAY	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	18,705,838.91	On-Going	March 20, 2024	November 05, 2024	46.34
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0046	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF VILLAHERMOSA - MISUA ROAD, DARAGA / LEGAZPI CITY, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	48,998,202.48	Completed	March 25, 2024	December 21, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0047	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY PAWA, LEGAZPI CITY, ALBAY	A3 CONSTRUCTION & SUPPLY (39671)	48,998,722.69	Completed	March 25, 2024	October 10, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0048	OO2 - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT GABAWAN, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088) / 3RB CONSTRUCTION & SUPPLY (19541)	47,506,491.83	On-Going	March 25, 2024	October 10, 2024	89.60
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0049	002 - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF DIKE ALONG BUDIAO - BUSAY, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	19,598,426.97	Completed	March 25, 2024	July 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0050	OO2: CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BRGY. BALIGANG, CAMALIG, ALBAY	MUNTOPAR BUILDERS CORP. (29800)	48,998,615.95	On-Going	March 25, 2024	October 10, 2024	96.14
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0051	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY 56 TAYSAN, LEGAZPI CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KNJ CONSTRUCTION AND SUPPLY (45045)	48,998,837.03	Completed	March 25, 2024	September 20, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0052	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM ALONG BARANGAY 15, ILAWOD EAST, LEGAZPI CITY	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	28,504,945.57	On-Going	April 02, 2024	December 06, 2024	89.26
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0053	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF BRGY. BURGOS - BRGY. MABINI ROAD, DARAGA, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	29,698,065.70	On-Going	April 02, 2024	November 01, 2024	99.05
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0054	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0546+500 - K0548+000	DN'D CONSTRUCTION AND DEVELOPMENT (38256)	30,868,340.78	Completed	April 02, 2024	December 09, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0055	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BARANGAY SUA ACCESS ROAD, CAMALIG, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	93,312,311.52	On-Going	April 02, 2024	March 26, 2025	65.73
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0056	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF RIVER DIKE ALONG BRGY. ILAWOD, CAMALIG, ALBAY	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	29,698,916.72	Completed	April 02, 2024	September 14, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0057	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF RIVER DIKE ALONG BRGY. LIBOD, CAMALIG, ALBAY	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	29,698,674.19	Completed	April 02, 2024	August 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0058	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY NAMANTAO, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	36,133,426.54	On-Going	April 02, 2024	September 26, 2024	76.74
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0059	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PINARIC - BICOL UNIVERSITY CAMPUS, LEGAZPI CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	19,798,390.46	Completed	April 02, 2024	October 02, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0060	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG BARANGAY SUMLANG TO BARANGAY GAPO, CAMALIG, ALBAY	A3 CONSTRUCTION & SUPPLY (39671)	96,498,671.05	Completed	April 08, 2024	March 05, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0061	SIPAG: EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF EVACUATION CENTER, BARANGAY ALOBO, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	4,898,111.30	On-Going	April 02, 2024	July 30, 2024	97.10
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0062	BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF CLASSROOM BUILDING, MALABOG NATIONAL HIGH SCHOOL, DARAGA ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	9,605,285.00	On-Going	April 02, 2024	July 30, 2024	73.73
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FB0063	NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF FOOD AND DRUG ADMINISTRATION REGIONAL FIELD OFFICE V, REGIONAL GOVERNMENT CENTER, RAWIS, LEGAZPI CITY	BIEN RAICE CONSTRUCTION AND SUPPLY CORPORATION (50428)	6,652,706.20	On-Going	April 02, 2024	July 30, 2024	77.39
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0064	BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF BARANGAY 15, ILAWOD EAST, MULTI-PURPOSE BUILDING, LEGAZPI CITY, ALBAY	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	2,879,201.05	On-Going	April 02, 2024	May 31, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0065	BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF BARANGAY 18 MULTI PURPOSE BUILDING, LEGAZPI CITY, ALBAY	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	2,879,147.61	Completed	April 02, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0066	BIP: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ACCESS ROAD, QUIRANGAY - ANOLING, CAMALIG, ALBAY	MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	52,673,090.86	On-Going	April 08, 2024	January 13, 2025	87.97
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0067	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ANOLING - QUIRANGAY ROAD, CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,498,151.41	On-Going	June 07, 2024	April 02, 2025	96.88
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0068	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - COMUN - INARADO - PEÑAFRANCIA RD - K0524+000 - K0525+500	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	33,316,410.55	Completed	April 08, 2024	August 12, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0069	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, MIISI - MABINIT , LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / ACIER & BETON CONSTRUCTION (46364)	98,998,350.69	On-Going	June 19, 2024	April 14, 2025	50.28
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0070	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SALVACION-LACAG-QUITUINAN ROAD AT BARANGAY SALVACION AND LACAG, DARAGA, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	96,496,990.30	On-Going	April 08, 2024	April 01, 2025	78.71
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0071	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF GOGON BY-PASS ROAD ROAD, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	46,753,011.76	On-Going	April 08, 2024	December 25, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0073	OO2-PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVERBANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BRGY.PANDAN-BRGY.BONGALONRIVER	ELKANKONSTRAK DEVELOPMENT CORPORATION (26220)	48,998,376.50	On-Going	April 17, 2024	November 02, 2024	97.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0074	BIP - FLOOD MITIGATION STRUCTURES PROTECTIONG MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL DIKE AND SLOPE PROTECTION STRUCTURE ALONG BONGA, LEGAZPI CITY, ALBAY	ALPHARD PRIMECON CONSTRUCTION (48636)	66,873,484.53	On-Going	April 08, 2024	November 20, 2024	92.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0075	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF DIKE ALONG SALVACION - BUSAY, DARAGA, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	14,231,904.20	On-Going	April 08, 2024	July 07, 2024	94.21
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0076	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF RIVERBANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BRGY. LIBOD, CAMALIG, ALBAY	ALPHARD PRIMECON CONSTRUCTION (48636)	48,998,874.89	On-Going	April 08, 2024	October 12, 2024	53.36
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0077	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CAWALOG-BARIIS ROAD, LEGAZPI CITY, ALBAY	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / FS CO BUILDERS AND SUPPLY (46910)	96,497,556.94	On-Going	April 12, 2024	April 05, 2025	88.54
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0078	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE SYSTEM ALONG MISUA B, BANQUEROHAN, LEGAZPI CITY, ALBAY	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	37,989,069.95	On-Going	April 12, 2024	February 17, 2025	91.15
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0079	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG PUROK 3 SITIO LAOM, BARANGAY PADANG, LEGAZPI CITY, ALBAY	INFRA BUILDERS AND SELLERS, PHILIPPINES (9391)	96,498,856.25	Completed	April 12, 2024	March 11, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0080	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD PROTECTION (DIKE) ALONG BRGY. BALIGANG (PHASE 2), CAMALIG ALBAY	MUNTOPAR BUILDERS CORP. (29800)	48,248,950.81	Completed	April 12, 2024	December 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0081	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF REVETMENT WALL AND CHANNEL EXCAVATION ALONG BARANGAY BARIW, CAMALIG, ALBAY	ANTONIO V. NIDEA CONST., INC.(FORMERLY ANTONIO V. (6382)	46,560,154.73	On-Going	April 12, 2024	September 24, 2024	89.92
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0082	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY PADANG (UPSTREAM SECTION), LEGAZPI CITY, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	96,497,583.69	On-Going	April 12, 2024	February 11, 2025	86.65
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0083	BIP - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DIKE), YAWA RIVER, BARANGAY CULLAT, BINITAYAN, DARAGA, ALBAY	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	57,540,918.42	On-Going	April 12, 2024	October 21, 2024	17.21
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0084	SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES REHABILITATION OF QUIRANGAY RIVER, PACKAGE 2, CAMALIG, ALBAY	MUNTOPAR BUILDERS CORP. (29800)	93,603,969.65	On-Going	April 12, 2024	January 01, 2025	48.41
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0085	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES: CONSTRUCTION OF BARANGAY BASCARAN TO BARANGAY MARIAWA ROAD, DARAGA, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	20,390,719.84	On-Going	April 17, 2024	October 21, 2024	97.98
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0086	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BARANGAY SAN RAMON - CANAROM - BARANGAY SAN RAFAEL - BARANGAY BIGAO ROAD, DARAGA, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	28,219,643.95	On-Going	April 17, 2024	November 16, 2024	63.92
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0087	BIP: FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL SYSTEM AT SITIO MISUA B, BANQUEROHAN, LEGAZPI CITY, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	4,795,965.05	On-Going	April 17, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0088	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION/UPGRADING OF DRAINAGE SYSTEM ALONG BARANGAY PAGASA, DARAGA, ALBAY	KNJ CONSTRUCTION AND SUPPLY (45045)	23,552,000.71	On-Going	April 17, 2024	January 20, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0089	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF RIVER DIKE, BARANGAY BALIGANG, CAMALIG, ALBAY	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	24,123,610.14	Completed	April 17, 2024	August 28, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0090	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0556+000 - K0557+000	BIEN RAICE CONSTRUCTION AND SUPPLY CORPORATION (50428)	29,397,453.50	Completed	April 17, 2024	July 11, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0091	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MANANAO TO BARANGAY BUENAVISTA, RAPU-RAPU, ALBAY (PHASE 2)	MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	47,778,293.41	On-Going	June 07, 2024	March 05, 2025	63.77
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0092	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, MOROCBOROCAN - POBLACION (PHASE II), RAPU- RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	98,998,397.61	Completed	June 07, 2024	May 31, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0093	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG BATAN RIVER, BARANGAY BATAN, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	93,519,618.86	On-Going	July 17, 2024	April 13, 2025	65.91



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0094	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG BOGTONG RIVER, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / PROTOSTAR CONSTRUCTION (47130)	93,520,974.63	On-Going	August 07, 2024	June 02, 2025	54.19
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0095	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DIKE ALONG BARIW TRIBUTARY CHANNEL, PACKAGE 1, CAMALIG, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,652,592.52	On-Going	April 17, 2024	March 20, 2025	99.94
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0096	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DIKE ALONG CAGSAWA RIVER (PACKAGE 1), BUSAY, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,642,485.31	On-Going	April 17, 2024	February 24, 2025	83.98
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0097	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF DIKE ALONG CAGSAWA RIVER (PACKAGE 2), BUSAY, DARAGA, ALBAY	SISAM CONSTRUCTION & SUPPLIES (21543)	77,198,788.44	Completed	April 17, 2024	February 15, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0098	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BUSAY-BUDIAO DIKE (PHASE 2), DARAGA, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958) / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,628,845.21	On-Going	April 17, 2024	February 24, 2025	89.67
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0099	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BRGY. ANISLAG -	ROCA BLANCA CONSTRUCTION (46853) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	47,283,966.95	On-Going	April 17, 2024	October 13, 2024	99.92



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0100	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD INCLUDING SLOPE PROTECTION ALONG UST CAMPUS- BARANGAY PAWA, LEGAZPI CITY, ALBAY	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	98,998,824.84	Completed	April 17, 2024	February 23, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24FB0101	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER PROTECTION DIKE ALONG BARANGAY MAOPI, DARAGA, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	77,198,882.46	Completed	April 17, 2024	October 25, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24FB0102	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK STRUCTURE, VILLAHERMOSA, DARAGA, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	48,998,769.18	Completed	April 17, 2024	October 13, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0103	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LIBOD ROAD DIKE, PACKAGE 1, CAMALIG, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,561,751.33	On-Going	August 07, 2024	April 19, 2025	35.75
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0104	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF GOTOB-TALADONG ROAD AT BARANGAY GOTOB AND BARANGAY TALADONG, CAMALIG,	ALPHA RYDER CONSTRUCTION & SUPPLIES (12197)	96,495,304.86	Completed	April 17, 2024	March 28, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0105	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG):ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SAN JOAQUIN-PAWA- BOGTONG ROAD LEADING TO LEGAZPI CITY AIRPORT,LEGAZPI,	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	91,707,499.15	On-Going	June 07, 2024	May 28, 2025	65.53



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0106	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG):ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF SAN JOAQUIN-PAWA-BOGTONG ROAD LEADING TO LEGAZPI CITY AIRPORT,LEGAZPI	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	92,638,174.03	On-Going	June 19, 2024	June 06, 2025	87.17
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0107	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF UPPER TUMPA RIVER FLOOD CONTROL STRUCTURE, PHASE 1, TUMPA, CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	115,798,744.33	On-Going	April 17, 2024	March 16, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0108	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER PROTECTION DIKE ALONG BARANGAY BURGOS, DARAGA, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	115,798,364.82	On-Going	April 17, 2024	March 30, 2025	95.11
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0109	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD DIKE, BUDIAO - MIISI, DARAGA, ALBAY	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / AC8 BUILDERS (52841)	124,556,368.36	On-Going	April 17, 2024	March 30, 2025	84.52
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0110	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ANISLAG-TALAHIB-MARIAWA ROAD, DARAGA, ALBAY	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / ACIER & BETON CONSTRUCTION (46364)	130,606,648.72	On-Going	April 17, 2024	April 11, 2025	77.68
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0111	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ANISLAG-TALAHIB-MARIAWA ROAD (PACKAGE 2), DARAGA, ALBAY	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / ACIER & BETON CONSTRUCTION (46364)	135,173,113.46	On-Going	April 17, 2024	April 11, 2025	93.29



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0112	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0561+000 - K0562+000	ANKOR GAULLE CONSTRUCTION AND SUPPLY CORPORATION (43215)	29,398,459.42	Completed	April 17, 2024	November 08, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FB0113	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - RAPU-RAPU ISLAND CIRCUMFERENTIAL ROAD, ALBAY	9LEAVES BUILDERS & SUPPLY CORP. (36358)	14,183,986.37	On-Going	June 07, 2024	October 25, 2024	48.50
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FB0114	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - BATAN ISLAND CIRCUMFERENTIAL ROAD, ALBAY	9LEAVES BUILDERS & SUPPLY CORP. (36358)	14,183,929.69	On-Going	June 19, 2024	September 22, 2024	75.45
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0115	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING (PHASE 3), BARANGAY BUHATAN, RAPU-RAPU, ALBAY	RAGINMUND CONSTRUCTION (47190)	2,965,795.19	Completed	June 19, 2024	September 16, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0116	BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING (PHASE 3), BARANGAY GABA, RAPU-RAPU, ALBAY	9LEAVES BUILDERS & SUPPLY CORP. (36358)	2,864,563.90	On-Going	June 19, 2024	September 16, 2024	89.68
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0117	BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING PHASE 3, BARANGAY MASAGA, RAPU-RAPU, ALBAY	9LEAVES BUILDERS & SUPPLY CORP. (36358)	2,864,563.90	On-Going	June 19, 2024	September 16, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0118	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING PHASE 3, BARANGAY SANTA BARBARA, RAPU RAPU, ALBAY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	2,965,485.46	Completed	June 19, 2024	September 16, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0119	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF CLASSROOM BUILDING, ANISLAG ELEMENTARY SCHOOL, DARAGA, ALBAY	WIND RIVER COURT CONSTRUCTION AND DEVELOPMENT (36144)	9,627,838.15	On-Going	April 17, 2024	August 14, 2024	72.75



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0120	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY JOAQUIN, LEGAZPI CITY, ALBAY	JHJN CONSTRUCTION & SUPPLY (44787)	2,873,794.83	On-Going	April 17, 2024	July 15, 2024	75.30
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0121	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY VIGA, RAPU-RAPU, ALBAY	9LEAVES BUILDERS & SUPPLY CORP. (36358)	19,005,500.00	On-Going	June 07, 2024	November 03, 2024	1.68
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0122	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY COMMUNITY CENTER), BARANGAY BUDIAO, ANISLAG RESETTLEMENT SITE PHASE 1, DARAGA, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	4,803,705.67	On-Going	April 17, 2024	August 14, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0123	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - REHABILITATION OF EVACUATION CENTER (PHASE 2), BARANGAY TALOTO, CAMALIG, ALBAY	SISAM CONSTRUCTION & SUPPLIES (21543)	4,751,424.13	Completed	April 17, 2024	August 14, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0124	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF CAGSAWA DIKE ALONGTRIBUTARY B CHANNELRIVER,PACKAGE 2 INCLUDING GROUNDSILL,BUSAY,DARAGA,ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,586,515.67	On-Going	April 17, 2024	February 20, 2025	61.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0125	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CAGSAWA RUINS PROTECTION DIKE (TRIBUTARY D) PACKAGE 2, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	19,004,328.21	On-Going	April 17, 2024	July 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0126	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DIKE (SABO WORKS) ALONG BARANGAY MATANAG, LEGAZPI CITY, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	21,276,227.00	On-Going	April 17, 2024	August 15, 2024	95.50
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0127	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY ANISLAG-IMALNOD,DOWNSTREAM,DARAG	WELEX CONSTRUCTION, INCORPORATED (FORMERLY WELEX C (9323)	96,498,914.36	Completed	May 15, 2024	April 07, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0128	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY ANISLAG-IMALNOD,UPSTREAM,DARAGA,	MUNTOPAR BUILDERS CORP. (29800)	96,498,594.28	Completed	May 15, 2024	April 08, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0129	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD INCLUDING SLOPE PROTECTION ALONG UST CAMPUS-BARANGAY PAWA, LEGAZPI CITY (PACKAGE 2)	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	76,423,614.39	On-Going	May 15, 2024	March 03, 2025	88.72
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0130	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER BANK PROTECTION WORKS ALONG BARANGAY NAGOTGOT, MANITO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	144,748,950.34	On-Going	May 15, 2024	May 11, 2025	87.29
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0131	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BRGY.ANISLAG-MARIAWA (PHASE2)	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	46,561,874.77	On-Going	May 15, 2024	November 10, 2024	87.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0132	SIPAG: ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BONGA-SAN JOSE, NAGOTGOT, MANITO, ALBAY	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / FS CO BUILDERS AND SUPPLY (46910)	92,635,889.30	On-Going	May 15, 2024	January 25, 2025	74.55
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0133	CSSP: SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG LEGAZPI CITY-PUNTA DE JESUS RD (S05860LZ)	APEX BUILDERS (32329)	3,580,153.00	On-Going	May 15, 2024	June 18, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0134	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAYON, DARAGA, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	4,775,263.48	On-Going	May 15, 2024	August 12, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0135	BASIC INFRASTRUCTURE PROJECTS (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY TAGAYTAY, CAMALIG, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	4,775,263.90	On-Going	May 15, 2024	September 11, 2024	94.43
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0136	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE 2, TAYSAN RESETTLEMENT INTEGRATED SCHOOL, BARANGAY 56-TAYSAN, LEGAZPI CITY, ALBAY	RAGINMUND CONSTRUCTION (47190)	4,819,553.38	Completed	May 15, 2024	August 12, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0137	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF EVACUATION CENTER (PHASE 3), BARANGAY TUMPA, CAMALIG, ALBAY	SISAM CONSTRUCTION & SUPPLIES (21543)	4,745,613.82	Completed	May 15, 2024	August 12, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FB0138	LOCAL PROGRAM: NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT COAST GUARD OF THE PHILIPPINES, REGIONAL SITE CENTER, RAWIS, LEGAZPI CITY	QDC CONSTRUCTION AND SUPPLY (34259)	19,007,330.09	On-Going	May 15, 2024	November 10, 2024	79.35
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0139	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAMALIG BYPASS ROAD	BIEN RAICE CONSTRUCTION AND SUPPLY CORPORATION (50428)	19,593,451.04	Completed	May 29, 2024	October 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0141	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SALUGAN-QUIRANGAY LAHAR STRUCTURE, PHASE 1, CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	111,841,307.52	On-Going	May 29, 2024	January 19, 2025	70.07
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0142	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CAGSAWA RUINS PROTECTION DIKE (TRIBUTARY E) PACKAGE 2, DARAGA, ALBAY	CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	19,598,830.21	On-Going	May 29, 2024	September 04, 2024	96.50
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0143	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF CAGSAWA PROTECTION DIKE (MAIN) TRIBUTARY A, BUSAY, DARAGA, ALBAY	MJMS CONSTRUCTION & DEVELOPMENT CORP. (55234)	29,698,950.86	Completed	May 29, 2024	September 07, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0144	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DIKE INCLUDING DRAINAGE SYSTEM ALONG BARANGAY BUSAY, DARAGA, ALBAY	MJMS CONSTRUCTION & DEVELOPMENT CORP. (55234)	29,398,860.04	Completed	May 29, 2024	October 01, 2024	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0145	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BUDIAO-MIISI RIVER FLOOD CONTROL STRUCTURE,PACKAGE 1,BUDIAO AND MIISI, DARAGA,ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,073,977.62	On-Going	May 29, 2024	April 21, 2025	76.21
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0146	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BALABAON RIVER FLOOD MITIGATION STRUCTURE, PHASE 1, MANITO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	149,573,510.50	On-Going	May 29, 2024	May 13, 2025	84.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0147	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BINITAYAN, DARAGA, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958)	4,800,785.70	On-Going	May 29, 2024	August 26, 2024	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0148	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVER BANK PROTECTION WORKS AND DRAINAGE SYSTEM ALONG BARANGAY BANADERO-BARANGAY BUDIAO,DARAGA,	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	96,498,565.71	On-Going	June 07, 2024	April 13, 2025	80.92
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0149	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF VARIOUS SOLAR WATER SYSTEM LEVEL II, IN THE MUNICIPALITY OF DARAGA, ALBAY	EARTHLINE CONSTRUCTION (53026)	9,613,250.42	On-Going	June 07, 2024	September 19, 2024	78.78
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0151	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (PHASE 2), SUMLANG, CAMALIG, ALBAY	DN'D CONSTRUCTION AND DEVELOPMENT (38256)	4,787,555.79	On-Going	June 07, 2024	September 04, 2024	89.18
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0152	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUYO, MANITO, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958)	4,821,900.27	On-Going	June 11, 2024	September 08, 2024	61.63
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0153	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 2-EM'S BARRIO SOUTH, LEGAZPI CITY, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958)	6,926,907.59	On-Going	June 11, 2024	October 08, 2024	28.36
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0154	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF RIDGE ROAD,TINOCAWAN - MANINILA/CROSS COUNTRY ROAD,RAPU-RAPU,ALBAY	MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	56,049,467.00	On-Going	June 11, 2024	March 27, 2025	81.81



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0155	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION/CONCRETING OF PUROK 6 TO PUROK 3 OF BRGY. 51-BUYUAN, LEGAZPI CITY, ALBAY	A3 CONSTRUCTION & SUPPLY (39671)	37,826,069.07	On-Going	June 11, 2024	December 02, 2024	44.59
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0156	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BUDIAO-MIISI RIVER FLOOD CONTROL STRUCTURE, PACKAGE 2, BUDIAO AND MIISI, DARAGA,	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,056,276.08	On-Going	June 11, 2024	April 29, 2025	80.58
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0157	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BALABAON RIVER FLOOD MITIGATION STRUCTURE, PHASE 2, MANITO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,065,718.27	On-Going	June 11, 2024	April 20, 2025	88.28
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0158	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION OF BARANGAY PERMANENT EVACUATION HOLDING CENTER, BRGY. BINOSAWAN, RAPU-RAPU, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	19,045,440.01	On-Going	June 11, 2024	December 07, 2024	78.21
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0160	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PADANG FLOOD CONTROL STRUCTURE, PADANG, LEGAZPI CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,071,790.25	On-Going	June 19, 2024	May 07, 2025	60.66
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0161	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ILAWOD-LIGBAN ROAD DIKE, PACKAGE 1, CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / MARCIVAN CONSTRUCTION AND SUPPLY (36958)	93,362,731.69	On-Going	June 19, 2024	March 27, 2025	75.49



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0162	OO2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY TAGAYTAY, CAMALIG, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958)	18,761,982.66	On-Going	June 19, 2024	October 16, 2024	78.90
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0163	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SUA ROAD DIKE, PACKAGE 1, CAMALIG, ALBAY	MUNTOPAR BUILDERS CORP. (29800)	93,603,920.70	On-Going	June 19, 2024	April 18, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0164	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF UPPER TUMPA RIVER FLOOD CONTROL STRUCTURE, PHASE 2, TUMPA, CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,087,606.99	On-Going	June 19, 2024	March 03, 2025	59.98
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0166	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, GOGON - POBLACION, RAPU RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	95,854,613.34	On-Going	June 19, 2024	June 12, 2025	77.81
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0167	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD ALONG BARANGAY CAGBACONG, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	103,947,964.80	On-Going	June 19, 2024	June 06, 2025	70.69
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0168	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, PACKAGE 2, BARANGAY PADANG, LEGAZPI CITY	FIRST OMB CONSTRUCTION AND DEVELOPMENT CORP. (46481)	57,897,599.59	On-Going	July 17, 2024	February 09, 2025	91.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0169	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF BARANGAY NAMANTAO ROAD WITH COMPLETE ROAD SAFETY FEATURES,DARAGA, ALBAY	TWINCARE BUILDERS INC. (34162)	37,361,304.09	On-Going	August 19, 2024	February 09, 2025	57.29
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0170	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BILBAO TO CALANAGA (PHASE 2), RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	76,702,878.38	On-Going	July 17, 2024	June 06, 2025	98.80
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0171	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CARACARAN RIDGE ROAD, (PHASE 2), RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	93,473,898.34	On-Going	July 17, 2024	July 10, 2025	76.79
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0173	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MINES AND GEOSCIENCES REGIONAL OFFICE V TEACHING AND LEARNING CENTER, GOVERNMENT REGIONAL CENTER	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KNJ CONSTRUCTION AND SUPPLY (45045)	80,706,264.06	On-Going	July 17, 2024	May 12, 2025	18.05
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FB0174	LOCAL PROGRAM: NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - CONSTRUCTION OF LABORATORY BUILDING AT BICOL UNIVERSITY COLLEGE OF ENGINEERING	BIEN RAICE CONSTRUCTION AND SUPPLY CORPORATION (50428)	4,897,619.96	On-Going	July 17, 2024	November 13, 2024	69.62
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0175	OO2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF LAHAR MITIGATION STRUCTURE ALONG QUIRANGAY - SALUGAN RIVER,PHASE 2,CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,498,675.45	On-Going	July 17, 2024	April 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0176	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF BUDIAO TRIBUTARY RIVER CHANNEL, PACKAGE 1, BUDIAO, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	93,475,527.44	On-Going	July 17, 2024	May 30, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0177	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL SYSTEM, PUROK 2 TO PUROK 3, BARANGAY BILBAO, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / PROTOSTAR CONSTRUCTION (47130)	96,498,541.27	On-Going	July 17, 2024	April 13, 2025	27.85
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0178	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF STORM SURGE PROTECTION AT NAG-ASO, BARANGAY HOLUGAN, MANITO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	115,794,674.00	On-Going	July 17, 2024	March 02, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0179	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF QUIRANGAY-SUA LAHAR STRUCTURE (DIKE AND GROUNDSILL), CAMALIG, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	115,798,698.68	Completed	August 07, 2024	April 15, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0181	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF RIDGE ROAD, HAMORAWON - LAGUNDI, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / ACIER & BETON CONSTRUCTION (46364)	95,726,725.77	On-Going	August 07, 2024	July 31, 2025	48.12
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0183	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF RIVER PROTECTION DIKE ALONG KAMANITOHAN RIVER, MANITO, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	111,950,275.00	On-Going	September 25, 2024	July 29, 2025	84.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0184	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF SUA RIVER, PACKAGE 1, CAMALIG, ALBAY	MUNTOPAR BUILDERS CORP. (29800)	93,603,929.94	On-Going	September 18, 2024	May 18, 2025	35.51
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0185	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG MOGSOC RIVER, BARANGAY MANCAO, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / ACIER & BETON CONSTRUCTION (46364)	93,406,229.71	On-Going	September 18, 2024	July 08, 2025	86.81
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0186	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - CONSTRUCTION OF ROCK CAUSEWAY AT MOROCBOROCAN, RAPU-RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / AC8 BUILDERS (52841)	139,569,859.47	On-Going	September 25, 2024	June 02, 2025	74.72
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0187	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG PIGSABANGAN RIVER, BARANGAY SAGRADA, RAPU RAPU, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FGO CONSTRUCTION (49393)	93,329,350.06	On-Going	September 18, 2024	July 28, 2025	63.08
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0188	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LAGUNDI - CARACARAN RIDGE ROAD (PHASE 2), RAPU RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	93,394,593.87	On-Going	September 18, 2024	September 11, 2025	48.93
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0189	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM, DONA MARIA SUBDIVISION, DARAGA, ALBAY	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	19,162,820.83	On-Going	August 19, 2024	May 15, 2025	99.52



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0193	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF DENR MULTI PURPOSE HALL WITH OFFICE, REGIONAL GOVERNMENT CENTER, RAWIS, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	80,714,575.55	On-Going	September 18, 2024	July 14, 2025	30.13
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0194	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF MATANAG RIVER FLOOD CONTROL STRUCTURE, MATANAG, LEGAZPI CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	115,798,694.34	On-Going	September 25, 2024	September 06, 2025	100.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0195	BASIC INFRASTRUCTURE PROGRAM- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF BINITAYAN BRIDGE, DARAGA, ALBAY (PHASE II)	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	257,393,271.01	On-Going	September 18, 2024	November 11, 2025	80.12
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0196	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES - IMPROVEMENT OF LIGUAN ROAD, RAPU- RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	95,952,785.07	On-Going	September 18, 2024	September 11, 2025	50.70
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0197	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SALVACION-MIISI ROAD, DARAGA, ALBAY	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / FS CO BUILDERS AND SUPPLY (46910)	93,585,956.42	On-Going	September 18, 2024	May 10, 2025	32.43
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0198	CLUSTER 11 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVATING GAPS (SIPAG) - SIPAG -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	38,008,422.79	On-Going	September 18, 2024	February 26, 2025	3.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0199	CLUSTER 2 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	29,447,131.67	On-Going	September 18, 2024	February 09, 2025	3.61
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0200	CLUSTER 14 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,501,877.72	On-Going	September 18, 2024	February 16, 2025	3.76
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0201	CLUSTER 5 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES	BGC GOLDEN BROTHERS CONSTRUCTION CORPORATION (52831)	24,705,083.02	On-Going	September 18, 2024	March 04, 2025	5.78
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0202	CLUSTER 12 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	30,412,361.83	On-Going	September 18, 2024	February 26, 2025	11.80
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0203	CLUSTER 10 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	29,454,212.57	On-Going	September 25, 2024	March 05, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0204	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -REHABILITATION OF DARAGA -BINITAYAN ROAD, DARAGA, ALBAY	MJMS CONSTRUCTION & DEVELOPMENT CORP. (55234)	14,839,275.14	On-Going	September 25, 2024	January 04, 2025	87.97



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0205	OO2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF FLOOD CONTROL SYSTEM ALONG CARACARAN RIVER, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	48,998,676.85	On-Going	September 25, 2024	May 19, 2025	27.71
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0206	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF REVETMENT,UPSTREAM OF BARANGAY BONGA SPILLWAY,PHASE 3,BARANGAY MABINIT,LEGAZPI CITY,ALBAY	WCS CONSTRUCTION, INC. (6516)	65,498,284.21	On-Going	September 25, 2024	July 21, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0207	CLUSTER 8 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	39,978,335.55	On-Going	September 25, 2024	March 05, 2025	0.16
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0208	CLUSTER 13 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	32,245,044.64	On-Going	September 25, 2024	March 20, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FB0209	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LEGAZPI CITY-PUNTA DE JESUS RD - K0548+000 -K0550+550	WCS CONSTRUCTION, INC. (6516)	47,512,982.02	On-Going	September 25, 2024	January 02, 2025	73.61
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0211	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORE PROTECTION AT LIGUAN, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / ACIER & BETON CONSTRUCTION (46364)	125,821,041.10	On-Going	September 25, 2024	May 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0212	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORE PROTECTION AT RAPU-RAPU POBLACION, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	130,523,127.22	On-Going	September 25, 2024	June 11, 2025	85.02
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0213	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM -CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORE PROTECTION AT VEGA, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	125,855,740.87	On-Going	September 25, 2024	April 03, 2025	74.29
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0214	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORE PROTECTION AT BOGTONG, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / PROTOSTAR CONSTRUCTION (47130)	125,774,825.95	On-Going	September 25, 2024	June 22, 2025	89.91
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0215	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM -CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SHORE PROTECTION AT BILBAO, RAPU-RAPU, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / EARTHLINE CONSTRUCTION (53026)	125,845,296.09	On-Going	September 25, 2024	April 24, 2025	97.32
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0216	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF CLASSROOM BUILDING, DARAGA NORTH CENTRAL SCHOOL, DARAGA, ALBAY	A3 CONSTRUCTION & SUPPLY (39671)	9,621,303.12	On-Going	September 25, 2024	January 22, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0217	CLUSTER 9 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	33,271,294.26	On-Going	September 30, 2024	March 13, 2025	3.99
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0218	CLUSTER 4 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -	BGC GOLDEN BROTHERS CONSTRUCTION CORPORATION (52831)	23,755,558.74	On-Going	September 30, 2024	March 01, 2025	42.71



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0219	CLUSTER 3 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES -	GRELIPS CONSTRUCTION & DEVELOPMENT (34236)	24,751,721.95	On-Going	September 30, 2024	March 08, 2025	7.20
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0220	CLUSTER 7 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	FEDERAL AGGREGATES AND DEVELOPMENT CORP. (55483)	28,500,469.39	On-Going	September 30, 2024	March 10, 2025	0.13
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0221	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION (COMPLETION) OF BRIDGE,BARANGAY PAWA TO BARANGAY BOGTONG,LEGAZPI CITY,	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	187,143,356.73	On-Going	October 08, 2024	August 03, 2025	73.11
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0222	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION (COMPLETION) OF PAWA-BOGTONG BRIDGE ALONG SAN JOAQUIN-PAWAIBOGTONG ROAD	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	115,783,456.63	On-Going	October 08, 2024	July 04, 2025	49.54
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0223	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF CLASSROOM BUILDING, DARAGA NATIONAL HIGH SCHOOL, DARAGA, ALBAY	BGC GOLDEN BROTHERS CONSTRUCTION CORPORATION (52831)	9,601,506.20	On-Going	October 08, 2024	February 04, 2025	0.00
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0224	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD INCLUDING DRAINAGE, DARAGA NORTH CENTRAL SCHOOL,DARAGA, ALBAY	MJMS CONSTRUCTION & DEVELOPMENT CORP. (55234)	11,346,626.58	On-Going	October 08, 2024	February 06, 2025	65.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FB0225	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY BINITAYAN, CAMALIG, ALBAY	ALXM CONSTRUCTION & DEV'T. CORP. (FORMERLY:ALXM CONSTRUCTION) (33436)	18,990,513.00	On-Going	October 08, 2024	May 26, 2025	53.48
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0226	CLUSTER 6 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FORM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	33,251,511.82	On-Going	October 09, 2024	April 27, 2025	80.06
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0227	CLUSTER 1 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES	ALXM CONSTRUCTION & DEV'T. CORP. (FORMERLY:ALXM CONSTRUCTION) (33436)	31,322,883.20	On-Going	October 09, 2024	February 13, 2025	40.13
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0228	BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI - PURPOSE BLDG. (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR EDUCATION, SPORTS BUILDING (MICES) AND PRIMARY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KNJ CONSTRUCTION AND SUPPLY (45045)	173,248,450.87	On-Going	October 09, 2024	October 03, 2025	77.79
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0229	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION OF MULTI-PURPOSE BLDG. (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR EDUCATION, SPORTS BUILDING (MICES) AND PRIMARY	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	169,783,521.29	On-Going	October 09, 2024	October 03, 2025	0.46
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0230	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BLDG. (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR EDUCATION, SPORTS BUILDING (MICES) AND PRIMARY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	168,399,669.81	On-Going	October 09, 2024	October 03, 2025	1.07



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FB0231	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARORROY, DARAGA, ALBAY	MARCIVAN CONSTRUCTION AND SUPPLY (36958)	4,790,874.85	On-Going	October 09, 2024	February 05, 2025	4.18
Albay 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FB0232	LOCAL PROGRAM: NATIONAL BUILDING PROGRAM -BUILDINGS AND OTHER STRUCTURES -MULTIPURPOSE/FACILITIES - CONSTRUCTION(COMPLETION) OF DPWH ALBAY 2ND DEO BUILDING, DARAGA, ALBAY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	33,283,082.11	On-Going	October 09, 2024	May 06, 2025	52.66
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FO0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)- CONSTRUCTION OF SAN ISIDRO-DEL ROSARIO ROAD LEADING TO NAGLAUS CAVE IN DEL ROSARIO, JOVELL	TANGENT CONSTRUCTION (54483)	28,950,000.00	On-Going	February 19, 2024	November 29, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0007	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, ALBAY WEST COAST RD - K0548+809 - K0548+944	VINMOR CONSTRUCTION AND SUPPLY (43909)	19,887,140.00	On-Going	March 01, 2024	June 23, 2025	95.08
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, ALBAY WEST COAST RD - K0549+035 - K0549+126	TANGENT CONSTRUCTION (54483)	3,465,280.00	Completed	February 26, 2024	June 09, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FO0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SAN ISIDRO-FLORISTA-PANOYPOY-BASCARAN LEADING TO BICOL INTERNATIONAL AIRPORT	ELPOS CONSTRUCTION AND SUPPLY (41280)	4,801,999.09	On-Going	March 21, 2024	July 18, 2024	99.46
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0012	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAMARINES SUR - ALBAY DIVERSION ROAD, PACKAGE 5, ALBAY	3DIAMONDS CONSTRUCTION CORPORATION (35457)	56,266,062.94	On-Going	February 19, 2024	October 30, 2024	44.06



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0013	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS -CAMARINES SUR - ALBAY DIVERSION ROAD, PACKAGE 6, ALBAY	RCDS CONSTRUCTION & SUPPLY, INC.(FOR RCDS CONST. (32331)	55,322,874.99	On-Going	February 19, 2024	September 15, 2024	91.96
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0014	ORGANIZATIONAL OUTCOME 2- PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS- FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF SAN AGUSTIN CIS SLOPE PROTECTION WORKS AT AUXILIARY DAM	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	9,800,000.00	Completed	March 18, 2024	July 15, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FO0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION /IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN)- GUINOBATAN-JOVELLAR-DONSOL ROAD LEADING TO PILAR PORT, GUINOBATAN AND JOVELLAR, ALBAY	ELPOS CONSTRUCTION AND SUPPLY (41280)	9,373,533.83	Completed	March 07, 2024	August 03, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0017	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MANINILA RIVER (BRGY.MANINILA - BRGY. MASARAWAG) FLOOD	WCS CONSTRUCTION, INC. (6516)	102,290,000.00	Completed	March 25, 2024	January 03, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0018	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - BUGA BR. (B04814LZ) ALONG LIBON-BACOLOD-SN VICENTE-MAROCMOC-BUGA RD	REO BUILDERS (43998)	4,896,277.30	On-Going	February 26, 2024	July 09, 2024	58.38
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0022	ORGANIZATION OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE	MAKAPA CORPORATION (30029)	56,934,920.79	Completed	March 18, 2024	October 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FO0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP), POLANGUI-ALBAY WEST COAST ROAD LEADING TO BEACHES, ALBAY	LAW-AN BUILDERS AND SUPPLY (FORMERLY:LAYMAC BUILDERS) (34885)	4,899,913.47	Completed	February 26, 2024	June 24, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0026	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - NALE BR. (B00324LZ) ALONG ALBAY WEST COAST RD	ELPOS CONSTRUCTION AND SUPPLY (41280)	9,505,099.58	On-Going	February 26, 2024	June 09, 2024	9.13
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0027	ORGANIZATIONAL OUTCOME 1- ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - AMTIC BR. (B00306LZ) ALONG LIGAO - TABACO RD	TANGENT CONSTRUCTION (54483)	2,866,500.48	On-Going	February 26, 2024	May 10, 2024	21.45
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FO0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL - IT) - STA. CRUZ - PANDAN - UPLAND CENTRAL	4DOVE BUILDERS CORPORATION (36232)	4,899,998.05	Completed	March 18, 2024	July 15, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SABAN HIGH SCHOOL, BARANGAY SABAN, OAS, ALBAY	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	4,797,144.97	On-Going	March 11, 2024	July 08, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), KENNY VILLAGE, MAURARO, GUINOBATAN, ALBAY	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.) (28784)	4,950,000.00	Completed	March 18, 2024	October 07, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0032	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - ALBAY WEST COAST RD. K0508+408 - K0508+490	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	14,109,455.58	On-Going	April 02, 2024	September 28, 2024	16.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY MAMLAD, PIO DURAN, ALBAY	CAMSUR BICOL TRADING INC. (36730)	4,950,000.00	Completed	March 18, 2024	July 15, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LAWINON, PIODURAN, ALBAY	LAW-AN BUILDERS AND SUPPLY (FORMERLY:LAYMAC BUILDERS) (34885)	4,950,000.00	Completed	March 21, 2024	July 18, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAYSUA HIGH SCHOOL, POLANGUI, ALBAY	417 LP CONSTRUCTION CORPORATION (47591)	4,900,000.00	Completed	March 21, 2024	October 28, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0036	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING -TERTIARY ROADS, GUINOBATAN POBLACION RD, K0511+041 - K0511+150	AJ422 CONSTRUCTION (52875)	4,777,593.59	On-Going	March 21, 2024	October 31, 2024	89.44
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0037	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS, POLANGUI POBLACION RD, K0491+1057 - K0491+1193	VINMOR CONSTRUCTION AND SUPPLY (43909)	4,701,636.84	On-Going	March 21, 2024	August 02, 2024	96.64
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0038	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BASAG RIVER (UPSTREA	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402) / JACKNEL CONSTRUCTION (53463)	96,500,000.00	Completed	March 21, 2024	December 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0039	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BASAG RIVER CONTROL STRUCTURE, UPSTREAM OF SPILLWAY, BA	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,500,000.00	Completed	March 21, 2024	December 30, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0040	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ALBAY WEST COAST RD - K0538+944.47 - K0539+126.00	ELPOS CONSTRUCTION AND SUPPLY (41280)	14,324,140.69	On-Going	March 27, 2024	September 22, 2024	99.66
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RAMAY, OAS, ALBAY	J-NAC CONSTRUCTION & SUPPLY (48376)	4,798,985.15	On-Going	April 01, 2024	July 29, 2024	66.70
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BUBULUSAN, GUINOBATAN, ALBAY	AVIC CONSTRUCTION AND SUPPLY (FOR. AVIC CONST.) (28784)	4,950,000.00	Completed	April 01, 2024	December 06, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY BASICAO INTERIOR, PIO DURAN, ALBAY	LAW-AN BUILDERS AND SUPPLY (FORMERLY:LAYMAC BUILDERS) (34885)	4,854,670.89	Completed	April 01, 2024	July 29, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0044	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD - SECONDARY ROADS - ALBAY WEST COAST ROAD (MARIGONDON SECTION), KO551 + 680.00 - KO552 + 1	ELKANKONSTRAK DEVELOPMENT CORPORATION (26220) / SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	140,282,575.50	On-Going	May 13, 2024	March 08, 2025	86.56



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. MAPORONG-MATAMBO, OAS, ALBAY	SULVIR ENGINEERING AND CONSTRUCTION (36953)	4,668,354.42	On-Going	April 02, 2024	July 30, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0046	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, LIGAO-PIO DURAN RD - K0527 + 100 - K0527 + 150	SULVIR ENGINEERING AND CONSTRUCTION (36953)	7,809,606.81	Completed	April 02, 2024	August 29, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0047	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS, LIGAO-PIO DURAN RD - K0508 + 795 - K0508 + 966	4DOVE BUILDERS CORPORATION (36232)	10,780,000.00	Completed	June 03, 2024	January 23, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG GUINOBATAN POBLACION RD (S03721LZ) - K0511 + (-622) - K0511 + 378, GUINOBATAN, AL	REO BUILDERS (43998)	3,354,601.85	On-Going	April 02, 2024	July 15, 2024	31.10
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CALAGUIMIT, OAS, ALBAY	AJ422 CONSTRUCTION (52875)	4,350,589.50	On-Going	April 15, 2024	November 10, 2024	75.20
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0050	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS, LIGAO-POBLACION RD, K0503+232 - K0503+404	LAW-AN BUILDERS AND SUPPLY (FORMERLY:LAYMAC BUILDERS) (34885)	5,199,945.52	On-Going	April 18, 2024	August 30, 2024	68.44
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0051	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS, LIGAO-POBLACION RD, K0503+404 - K0503+550	VISTABUILD CONSTRUCTION SERVICES (49289)	5,200,587.11	On-Going	April 29, 2024	September 10, 2024	62.94



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BAUTISTA, JOVELLAR, ALBAY	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.) (28784)	4,949,998.55	Completed	April 29, 2024	November 24, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAMLAD HIGH SCHOOL, JOVELLAR, ALBAY	SULVIR ENGINEERING AND CONSTRUCTION (36953)	4,709,873.36	On-Going	April 29, 2024	August 26, 2024	0.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JOSE, GUINOBATAN, ALBAY	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	4,950,000.00	Completed	April 29, 2024	August 26, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0055	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE OF LUKSONG RIVER, ZONE 4 S	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	93,111,474.41	On-Going	April 15, 2024	January 24, 2025	96.22
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0056	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF UGSONG RIVER FLOOD CONTROL STRUCTURE (LEFT AND RIGHT	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,499,961.98	Completed	April 08, 2024	February 01, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION - REHABILITATION OF ALBAY WEST COAST ROAD IN BASICAO COASTAL AND MARIGONDON, PIODURAN	ELKANKONSTRAK DEVELOPMENT CORPORATION (26220)	56,056,875.48	On-Going	May 13, 2024	December 23, 2024	83.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0058	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KALAKRAN RIVER, PUROK	RICHMAR CONSTRUCTION (18797)	144,750,000.00	Completed	April 15, 2024	February 08, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0061	ORGANIZATIONAL OUTCOME 2 -PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF CABIOGAN RIVER FLOOD CONTROL STRUCTURE, BARANGAY BONGORAN, O	RICHMAR CONSTRUCTION (18797)	57,900,000.00	Completed	April 15, 2024	December 10, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION (COMPLETION) OF PINAMANQUIAN B	SBC CONSTRUCTION & SUPPLY (40728)	12,507,166.88	On-Going	June 10, 2024	November 06, 2024	85.56
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0063	ORGANIZATONAL OUTCOME 2 -PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES IN MINTO, GUINOBATAN, ALBA	3DIAMONDS CONSTRUCTION CORPORATION (35457)	46,868,814.39	On-Going	May 13, 2024	December 08, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TOBGON FLOOD MITIGATION STRUCTURE, LIGAO CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	29,700,000.00	On-Going	May 01, 2024	November 11, 2024	92.49
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0065	ORGANIZATIONAL OUTCOME 1 - ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - ALBAY WEST COAST RD - K0489 + 331 - K0489 + 631	4DOVE BUILDERS CORPORATION (36232)	20,284,731.73	On-Going	May 06, 2024	November 16, 2024	46.14



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0066	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CABILOGAN FLOOD MITIGATION STRUCTURE, BARANGAY PANDAN	RCDS CONSTRUCTION & SUPPLY, INC.(FOR RCDS CONST. (32331)	140,583,604.08	On-Going	May 01, 2024	February 24, 2025	88.02
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF BRIDGE AND APPROACHES IN	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	9,496,200.00	On-Going	May 06, 2024	October 02, 2024	72.30
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY COLIAT, OAS, ALBAY	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	4,741,602.90	On-Going	May 06, 2024	September 02, 2024	0.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0069	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF CABILOGAN RIVER FLOOD MITIGATION STRUCTURE, BARANGAY B	4DOVE BUILDERS CORPORATION (36232) / STEVEN CONSTRUCTION & SUPPLY (21987)	112,318,054.01	On-Going	May 06, 2024	January 30, 2025	94.90
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD, SITIO PENTASON TO CAD	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,499,025.08	Completed	July 15, 2024	May 10, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF BRIDGE, BARANGAY APUD, LIBON, ALBAY	LJDB CONSTRUCTION (48394)	4,796,554.58	On-Going	May 23, 2024	September 19, 2024	94.71



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BOGTONG ELEMENTARY SCHOOL, BOGTONG, OAS, ALBAY	CPR CONSTRUCTION AND SUPPLY, INC. (FORMERLY: CPR CONSTRUCTION AND SUPPLY) (32698)	4,800,573.66	On-Going	May 23, 2024	September 19, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ORINGON, PIO DURAN, ALBAY	CAMSUR BICOL TRADING INC. (36730)	4,950,000.00	Completed	May 23, 2024	September 19, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HARIGUE, LIBON, ALBAY	BONOS HARDWARE AND CONSTRUCTION SUPPLY (55705)	4,797,373.78	On-Going	May 23, 2024	September 19, 2024	88.71
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LIBON CENTRAL ELEMENTARY SCHOOL, LIBON, ALBAY	CAMSUR BICOL TRADING INC. (36730)	4,654,893.97	On-Going	May 27, 2024	September 23, 2024	98.49
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF DUNAO-BONGA-PAULOG ROAD	4DOVE BUILDERS CORPORATION (36232)	39,984,000.00	On-Going	May 13, 2024	November 23, 2024	93.68
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM(BIP)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF SAN FRANCISCO RIVER FLOOD MITIGATION STRUCTURES, BRGY. MAGUIRON AND BRGY. M	3DIAMONDS CONSTRUCTION CORPORATION (35457)	99,000,000.00	On-Going	June 10, 2024	April 21, 2025	88.78



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0080	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KALAKRAN RIVER, PUROK	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	139,678,946.79	On-Going	May 08, 2024	March 03, 2025	94.26
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN JUAN BRIDGE	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	144,748,891.25	On-Going	May 08, 2024	June 01, 2025	95.09
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOX CULVERT, BARA	RICHMAR CONSTRUCTION (18797)	144,749,802.55	Completed	May 13, 2024	March 08, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FO0083	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: CAMARINES SUR - ALBAY DIVERSION ROAD, PACKAGE 3, ALBAY	WEARR ENTERPRISES & DEVELOPMENT CORP. (14123)	140,667,012.68	On-Going	May 08, 2024	March 03, 2025	69.26
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0086	ORGANIZATIONAL OUTCOME 2- PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PINANGANURAN RIVER FLOOD CONTROL STRUCTURE ALONG SPILLW	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	144,750,000.00	Completed	May 08, 2024	March 03, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF SINUNGTAN-PALANAS ROAD, GUINOBATAN, ALBAY	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	9,097,051.56	On-Going	July 15, 2024	December 11, 2024	53.32



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY LANIGAY, POLAGUI, ALBAY	417 LP CONSTRUCTION CORPORATION (47591)	4,950,000.00	On-Going	July 15, 2024	November 11, 2024	79.17
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), POLANGUI GENERAL COMPREHENSIVE HIGH SCHOOL, POLANGUI, AL	J-NAC CONSTRUCTION & SUPPLY (48376)	4,950,000.00	Completed	July 15, 2024	February 09, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONCRETING OF MAHABA-BUSAY ROAD IN LIGA	4DOVE BUILDERS CORPORATION (36232)	47,653,230.00	On-Going	June 17, 2024	January 12, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATARA, LIBON, ALBAY	MAGDA CONSTRUCTION AND SUPPLY INC. (35439)	4,777,367.22	On-Going	August 12, 2024	December 09, 2024	92.77
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FO0100	ORGANIZATIONAL OUTCOME 2 - PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE (FACING DOWNSTREAM ALONG RIVER	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	144,750,000.00	Completed	June 10, 2024	April 05, 2025	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SALVACION, POLANGUI, ALBAY	HKP CONSTRUCTION AND SUPPLY (34274)	4,950,000.00	Completed	July 15, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0103	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), TAPEL ELEMENTARY SCHOOL, BARANGAY TAPEL, OAS, ALBAY	J-NAC CONSTRUCTION & SUPPLY (48376)	4,749,027.86	On-Going	July 15, 2024	November 11, 2024	0.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0104	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF DILG PROVINCIAL OFFICE IN TOMOLIN/STA.CRUZ, LIGAO CITY, ALBAY	NGS CONSTRUCTION SUPPLY (38696)	29,700,000.00	On-Going	July 15, 2024	May 10, 2025	48.14
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CAMAGONG ELEMENTARY SCHOOL, CAMAGONG, OAS, ALBAY	PERSE BUILDERS (44075)	4,801,499.42	On-Going	July 15, 2024	November 11, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS CENTER) BARANGAY CALSADA, MUNICIPALITY OF OAS, ALBAY	TRIPARTITE ENGINEERING AND CONSTRUCTION (50453)	4,690,830.14	On-Going	August 05, 2024	December 02, 2024	99.78
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NASISI RIVER FLOOD MITIGATION STRUCTURE, BARANGAY NABONTON, LIGAO CITY, ALBAY	3DIAMONDS CONSTRUCTION CORPORATION (35457)	96,205,552.90	On-Going	August 26, 2024	June 06, 2025	90.82
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF NASISI RIVER FLOOD MITIGATION STRUCTURE, BARANGAY NABONTON, LIGAO CITY, A	RCDS CONSTRUCTION & SUPPLY, INC.(FOR RCDS CONST. (32331)	96,227,672.78	On-Going	July 15, 2024	July 09, 2025	98.30



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTIPURPOSE BUILDING, BARANGAY ANOPOL, POLANGUI, ALBAY	417 LP CONSTRUCTION CORPORATION (47591)	4,795,400.31	On-Going	August 07, 2024	December 04, 2024	100.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MORERA, GUINOBTAN, ALBAY	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.) (28784)	4,799,835.86	On-Going	August 12, 2024	March 03, 2025	50.01
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LIBON, ALBAY	MAGDA CONSTRUCTION AND SUPPLY INC. (35439)	4,798,911.02	On-Going	August 07, 2024	December 04, 2024	0.00
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING, INSTRUCTIONAL FACILITY AND PRIMARY HEALTH CENTER), BADIAN, OA	ELPOS CONSTRUCTION AND SUPPLY (41280)	9,652,500.77	On-Going	August 19, 2024	January 15, 2025	90.73
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0119	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PALANAS, GUINOBTAN, ALBAY	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.) (28784)	4,800,860.26	On-Going	August 19, 2024	March 01, 2025	87.11
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0121	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.) (28784)	2,806,770.53	On-Going	September 19, 2024	December 17, 2024	72.60
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0122	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ALBAY PROVINCIAL MOBILE FORCE COMPANY, LIGAO CITY, ALBAY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	25,020,287.19	On-Going	August 19, 2024	April 10, 2025	78.99



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0123	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BICOL UNIVERSITY-POLANGUI TECHNOLOGY AND ENTREPRENEURSHIP LABORATORY BUILD	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	56,127,671.50	On-Going	September 23, 2024	May 05, 2025	92.18
Albay 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FO0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHILIPPINE NATIONAL POLICE, LIGAO CITY, ALBAY	ZKR CONSTRUCTION & SUPPLY (34348)	38,379,510.88	On-Going	October 14, 2024	April 26, 2025	94.45
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FC0001	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) DAET - TALOBATIB - JOSE PANGANIBAN ROAD LEADING TO PAG-ASA BEACH, JOSE PANGANIBAN MONUMENT (NATIONAL HERO) & BULALAKAO BEACH	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	14,258,216.03	On-Going	February 16, 2024	June 03, 2024	74.03
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0003	CONSTRUCTION OF BOX CULVERT, BARANGAY PINAGBIRAYANG MUNTI, PARACALE, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,948,973.07	Completed	February 16, 2024	June 08, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0004	CONSTRUCTION OF ROAD, BARANGAY PATAG-ILAYA, SANTA ELENA, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	14,849,991.37	Completed	March 14, 2024	June 29, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FC0005	NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LABO BY PASS ROAD, CAMARINES NORTE, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	83,027,632.78	On-Going	March 27, 2024	April 10, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0007	CONSTRUCTION OF ROAD, BARANGAY BAGUMBAYAN, PARACALE, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	14,849,982.31	Completed	February 16, 2024	August 25, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0008	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABO RIVER (DOWNSTREAM), BARANGAY MATANLANG, LABO, CAMARINES NORTE (PACKAGE II), BRGY. MATANLANG, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	144,749,864.05	Completed	February 26, 2024	May 12, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0009	CONSTRUCTION OF CABULUAN II EMBANKMENT PROTECTION, STA. ELENA, CAMARINES NORTE, BRGY. KABULUAN, STA. ELENA, CAMARINES NORTE	GREAT WALL ENGINEERING (34573)	26,949,453.58	On-Going	March 21, 2024	September 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABO RIVER (DOWNSTREAM), BARANGAY MATANLANG, LABO, CAMARINES NORTE (PACKAGE III), BRGY. MATANLANG, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	144,749,835.75	Completed	February 26, 2024	March 14, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0011	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABO RIVER (DOWNSTREAM), BARANGAY MATANLANG, LABO, CAMARINES NORTE (PACKAGE IV), BRGY. MATANLANG, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	144,749,981.54	Completed	February 26, 2024	April 23, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MATOGDON RIVER, BARANGAY LUGUI, LABO, CAMARINES NORTE (PACKAGE I), BRGY. LUGUI, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	144,738,963.38	Completed	March 21, 2024	March 31, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PAG ASA HIGH SCHOOL, BARANGAY PAG ASA, LABO, CAMARINES NORTE	R & E BUILDERS & SUPPLY (45768)	4,801,473.59	Completed	February 16, 2024	June 14, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) FLORENCE ELEMENTARY SCHOOL, BARANGAY GUISICAN, LABO, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,988.20	Completed	May 08, 2024	September 04, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), STA. CRUZ HIGH SCHOOL, BARANGAY STA. CRUZ, JOSE PANGANIBAN, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,948,866.67	Completed	March 14, 2024	July 11, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DALNAC ELEMENTARY SCHOOL, BARANGAY DALNAC, PARACALE, CAMARINES NORTE	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONSTRUCTION AND SUPPLIES) (35880)	4,949,801.18	Completed	February 16, 2024	June 14, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY OLD CAMP, CAPALONGA, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,990.44	Completed	March 27, 2024	September 04, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAAY ELEMENTARY SCHOOL, BARANGAY BAAY, LABO, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,970.06	Completed	February 16, 2024	June 14, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BAGONG SILANG II HIGH SCHOOL, BARANGAY BAGONG SILANG II, LABO, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,992.98	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PATAG ILAYA ELEMENTARY SCHOOL, BARANGAY PATAG ILAYA, SANTA ELENA, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,801,413.14	Completed	February 16, 2024	June 14, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALOBATIB, LABO, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,338.86	Completed	February 16, 2024	August 13, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, JOSE PANGANIBAN, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,985.34	Completed	April 05, 2024	August 23, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER, BARANGAY DAGUIT, LABO, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,988.24	Completed	February 16, 2024	August 13, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PULONGGUIT-GUIT, STA. ELENA, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,800,554.06	Completed	February 16, 2024	June 14, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FC0027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MATOGDON RIVER, BARANGAY LUGUI, LABO, CAMARINES NORTE (PACKAGE II), BRGY. LUGUI, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	144,749,351.14	On-Going	March 21, 2024	April 07, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0030	CONSTRUCTION OF ROAD, BARANGAY MALANCAO, BASUD, LABO CAMARINES NORTE (PHASE 1), BARANGAY MALANGCAO-BASUD, LABO, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	76,710,510.84	On-Going	March 27, 2024	December 24, 2024	83.59
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0031	CONSTRUCTION OF ROAD, BARANGAY PATAG-ILAYA, STA. ELENA, CAMARINES NORTE (PHASE 1), BARANGAY PATAG-ILAYA, SANTA ELENA, CAMARINES NORTE	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	98,985,928.06	Completed	May 08, 2024	March 05, 2025	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NORTH POBLACION, JOSE PANGANIBAN, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,988.06	Completed	March 14, 2024	October 09, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), S. BASILIO ELEMENTARY SCHOOL, BARANGAY TABAS, PARACALE, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,992.27	Completed	May 08, 2024	September 04, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DAYHAGAN, JOSE PANGANIBAN, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	1,979,987.49	Completed	April 05, 2024	August 02, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0036	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY MAMPUNGO, PARACALE, CAMARINES NORTE	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	4,949,995.10	Completed	April 05, 2024	September 16, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0037	CONSTRUCTION OF RIVER CONTROL STRUCTURE, BRGY. PLARIDEL, JOSE PANGANIBAN, CAMARINES NORTE	BRENTMIN ROOFING ENTERPRISE (37191)	39,599,400.63	On-Going	April 18, 2024	October 17, 2024	95.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANTA ELENA, JOSE PANGANIBAN, CAMARINES NORTE	GREAT WALL ENGINEERING (34573)	2,969,997.47	Completed	April 05, 2024	September 08, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MABINI, CAPALONGA, CAMARINES NORTE	GREAT WALL ENGINEERING (34573)	4,949,985.27	Completed	April 05, 2024	August 29, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0040	CONSTRUCTION OF BRIDGE, BARANGAY CALABASA, LABO, CAMARINES NORTE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	47,528,451.44	On-Going	May 23, 2024	November 13, 2025	71.62
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0041	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. PINYA, LABO, CAMARINES NORTE	SHEAR CONSTRUCTION AND SUPPLY (34027)	4,949,996.71	Completed	May 23, 2024	November 18, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0042	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. CABUSAY, LABO, CAMARINES NORTE	SUNRISE0124 CIVIL ENGINEERING CONSTRUCTION (55276)	4,949,995.51	Completed	May 23, 2024	September 19, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0043	CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. SALVACION, JOSE PANGANIBAN, CAMARINES NORTE	YSA CONSTRUCTION AND SUPPLY (33968)	4,949,995.44	On-Going	May 23, 2024	December 18, 2024	93.36
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0048	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RAINWATER COLLECTORS IN PUBLIC FACILITIES), JOSE PANGANIBAN, PARACALE, LABO, CAMARINES NORTE	BRENTMIN ROOFING ENTERPRISE (37191)	2,822,917.01	Completed	May 23, 2024	August 05, 2024	100.00
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0049	CONSTRUCTION OF STA. ROSA NORTE - SAN RAFAEL - SITIO SUGSUGIN PARANG ROAD TO BARANGAY NAKALAYA, JOSE PANGANIBAN, CAMARINES NORTE	EUS CONSTRUCTION (21878) / BRENTMIN ROOFING ENTERPRISE (37191)	98,999,954.16	On-Going	July 29, 2024	December 12, 2025	89.30
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0058	CONSTRUCTION OF CAMAGSAAN BRIDGE, CAPALONGA, CAMARINES NORTE, BRGY. CAMAGSAAN, CAPALONGA, CAMARINES NORTE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	64,349,977.62	On-Going	May 23, 2024	March 15, 2025	76.58
Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0059	CONSTRUCTION OF BRIDGE, BARANGAY EXCIBAN, LABO, CAMARINES NORTE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	29,699,705.07	On-Going	May 27, 2024	September 02, 2025	90.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FC0062	CONSTRUCTION OF WATER SUPPLY SYSTEM, STA. ELENA, CAMARINES NORTE	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	138,550,860.40	On-Going	July 03, 2024	April 08, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0001	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN HALL), CABINITAN, RAGAY, CAMARINES SUR	EDROX CONSTRUCTION, INC. (10926)	1,960,089.99	Completed	February 23, 2024	July 21, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NORTH VILLAZAR, SIPOCOT, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	6,850,000.00	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0003	CONSTRUCTION OF SIPOCOT RIVER FLOOD MITIGATION STRUCTURE,BRGY. TAPI SECTION, LUPI, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	67,549,956.01	Completed	February 16, 2024	November 04, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0004	CONSTRUCTION OF LIBMANAN CABUSAO PIS INTAKE SLOPE PROTECTION,SIPOCOT, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	9,680,309.00	Completed	March 01, 2024	May 01, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0005	CONSTRUCTION OF HEALTH CLINIC, PANDAN, CABUSAO, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,943,999.80	Completed	February 23, 2024	September 18, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0006	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY COTMO, SIPOCOT, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	113,974,811.12	Completed	March 01, 2024	January 05, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0007	CONSTRUCTION OF HEALTH CLINIC, CASTILLO, CABUSAO, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,936,737.64	Completed	February 23, 2024	July 21, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0008	INSTALLATION OF SOLAR STREET LIGHTS ALONG ROLANDO A ANDAYA HIGHWAY - K0286+000 - K0286+760, K0288+525 - K0292+554, K0293+000 - K0293+792, DEL GALLEGO, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	76,617,064.53	Completed	March 01, 2024	August 27, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FD0009	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, ROLANDO A ANDAYA HIGHWAY, K0312+018 - K0312+644, ROLANDO A ANDAYA HIGHWAY	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	39,723,543.00	Completed	March 01, 2024	September 30, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FD0010	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, ROLANDO A ANDAYA HIGHWAY, K0311+468 - K0312+018, ROLANDO A ANDAYA HIGHWAY	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	48,998,989.85	Completed	March 01, 2024	December 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0011	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, ROLANDO A ANDAYA HIGHWAY, K0324+472 - K0325+000, K0325+562 - K0326+000, ROLANDO A ANDAYA HIGHWAY	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	89,617,430.86	Completed	March 08, 2024	April 19, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FD0012	ROAD WIDENING - PRIMARY ROADS - ROLANDO A ANDAYA HIGHWAY - K0293+000 - K0293+792, ROLANDO A ANDAYA HIGHWAY	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	69,062,808.79	Completed	March 01, 2024	January 07, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FD0013	ROAD WIDENING - PRIMARY ROADS - ROLANDO A ANDAYA HIGHWAY - K0295+985 - K0296+154, K0296+180 - K0296+792, ROLANDO A ANDAYA HIGHWAY	DMLC BUILDERS (36650)	68,562,261.40	Completed	February 16, 2024	December 22, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0014	CONSTRUCTION OF WATER SYSTEM, CASTILLO, CABUSAO, CAMARINES SUR	RAPIDWORKZ CONSTRUCTION & SUPPLY (46643)	4,891,622.34	Completed	February 16, 2024	August 13, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BIONG, CABUSAO, CAMARINES SUR	RAPIDWORKZ CONSTRUCTION & SUPPLY (46643)	4,887,250.03	Completed	March 08, 2024	September 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SERRANZANA, SIPOCOT, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,850,974.81	Completed	March 12, 2024	August 08, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), TARA, SIPOCOT, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,875,735.70	Completed	March 12, 2024	August 08, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BULAWAN JR., LUPI, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,884,563.00	Completed	March 12, 2024	August 08, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UPPER OMON, RAGAY, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,949,668.07	Completed	March 12, 2024	August 08, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAGUIO, RAGAY, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,850,984.16	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIMEON TYCANGCO NATIONAL HIGH SCHOOL, BARANGAY APAD, RAGAY, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,870,738.91	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0022	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG ROLANDO A ANDAYA HIGHWAY - K0338 + 100 - K0339 + 100, BARANGAY GAONGAN, SIPOCOT, CAMARINES SUR	VIRGO CONSTRUCTION (31068)	981,038.24	Completed	March 19, 2024	May 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0023	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG ROLANDO A ANDAYA HIGHWAY - K0309 + 000 - K0310 + 000, BARANGAY LIBORO, RAGAY, CAMARINES SUR	VIRGO CONSTRUCTION (31068)	1,076,878.52	Completed	March 19, 2024	May 02, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0024	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG ROLANDO A ANDAYA HIGHWAY - K0328 + 000 - K0329 + 000, BARANGAY COLACLING (DEL ROSARIO), LUPI, CAMARINES SUR	VIRGO CONSTRUCTION (31068)	1,231,651.66	Completed	March 19, 2024	May 02, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PORT JUNCTION SUR, RAGAY, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,860,896.59	Completed	March 19, 2024	August 15, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SINUKNIPAN 2, DEL GALLEGO, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,860,772.93	Completed	March 19, 2024	August 15, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGANGAN SR., LUPI, CAMARINES SUR	PRIMARCH CONSTRUCTION OPC (55799)	4,857,363.70	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SALVACION, SIPOCOT, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	6,797,579.40	Completed	March 25, 2024	September 10, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0030	CONSTRUCTION OF HEALTH CLINIC, SAN JOSE, LUPI, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,875,686.43	Completed	March 25, 2024	August 21, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PINAGDAPIAN, DEL GALLEGO, CAMARINES SUR	PRIMARCH CONSTRUCTION OPC (55799)	4,863,765.36	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOWER OMON ELEMENTARY SCHOOL, BARANGAY LOWER OMON, RAGAY, CAMARINES SUR	MPIRE NINE CONSTRUCTION OPC (55800)	4,854,964.39	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALUBAGO, SIPOCOT, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,895,523.25	Completed	March 25, 2024	August 21, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TOMAGOKTOK, DEL GALLEGO, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,875,522.36	Completed	March 25, 2024	August 21, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0035	CONSTRUCTION OF SHORE PROTECTION STRUCTURE, BARANGAY LOWER OMON, RAGAY, CAMARINES SUR	RAPIDWORKZ CONSTRUCTION & SUPPLY (46643) / STEVEN CONSTRUCTION & SUPPLY (21987)	96,495,012.79	Completed	March 25, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0036	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG COLACLING RIVER, COLACLING, LUPI, CAMARINES SUR	RAPIDWORKZ CONSTRUCTION & SUPPLY (46643) / STEVEN CONSTRUCTION & SUPPLY (21987)	96,494,270.23	Completed	March 25, 2024	March 17, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0037	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG COLACLING RIVER, BULAWAN JR., LUPI, CAMARINES SUR	RAPIDWORKZ CONSTRUCTION & SUPPLY (46643) / STEVEN CONSTRUCTION & SUPPLY (21987)	96,494,439.77	Completed	March 25, 2024	March 17, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0038	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG COLACLING RIVER (DOWNSTREAM), BULAWAN JR., LUPI, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	94,450,662.00	Completed	March 27, 2024	March 19, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0039	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SOOC, LUPI, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	94,305,463.04	Completed	March 27, 2024	March 19, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FD0040	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG COLACLING RIVER, ZONE 1 BARANGAY COLACLING, LUPI, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	94,386,023.30	Completed	March 27, 2024	March 19, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0041	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BIGAAN RIVER, MALUBAGO SECTION, SIPOCOT, CAMARINES SUR	JUSTBILT BUILDERS (39754)	98,999,371.67	Completed	May 07, 2024	April 29, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALDEZAR, SIPOCOT, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	4,855,019.27	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BULAN, SIPOCOT, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	4,855,093.20	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABUTAGAN, LUPI, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	4,874,727.17	Completed	May 07, 2024	October 03, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CARAYRAYAN, SIPOCOT, CAMARINES SUR	JOEPEN CONSTRUCTION AND SUPPLY (35097)	4,869,758.00	On-Going	May 07, 2024	November 17, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LUPI CENTRAL SCHOOL, BARANGAY POBLACION, LUPI, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	4,850,801.39	Completed	May 30, 2024	October 26, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN VICENTE, LUPI, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,949,140.43	Completed	May 30, 2024	October 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0051	CLUSTER 4: CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIPOCOT, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	9,751,333.07	On-Going	May 30, 2024	December 19, 2024	57.24
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0052	CONSTRUCTION OF ANIB-COTMO COASTAL BRIDGE, SIPOCOT, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	48,999,744.17	Completed	May 30, 2024	April 26, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION IRAYA, RAGAY, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	5,850,221.50	Completed	May 30, 2024	October 26, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANAYTAYAN, RAGAY, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	5,829,376.12	Completed	May 30, 2024	October 26, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAGONG SILANG, DEL GALLEGOS, CAMARINES SUR	MPIRE NINE CONSTRUCTION OPC (55800)	4,869,232.87	On-Going	May 30, 2024	January 24, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FD0056	WIDENING OF PERMANENT BRIDGE, BIGAAN BR. (B00429LZ) ALONG SIPOCOT-CABUSAO RD (PHASE II), SIPOCOT, CAMARINES SUR	WSR ENTERPRISES (17589)	22,100,431.83	Completed	May 30, 2024	February 03, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FD0057	CLUSTER 5: ACCESS ROAD LEADING TO AGRIBUSINESS AND FISHING INDUSTRIES, RAGAY, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	38,494,191.00	On-Going	June 03, 2024	October 14, 2024	45.91
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0058	CLUSTER 6: CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS)	AE BELLEZA BUILDERS (35594)	2,851,282.04	Completed	June 03, 2024	September 30, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LIBORO, RAGAY, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	4,861,871.29	Completed	June 03, 2024	October 30, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING, COTMO, SIPOCOT, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	7,424,975.14	Completed	June 11, 2024	November 07, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0061	COMPLETION OF BUREAU OF JAIL MANAGEMENT AND PENOLOGY (BJMP) BUILDING, ZONE PNR WEST, BRGY. AWAYAN, SIPOCOT, CAMARINBES SUR	DELPAR CONSTRUCTION & SUPPLIES (32677)	1,979,773.76	Completed	June 11, 2024	November 07, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0062	CLUSTER 7: CONSTRUCTION OF WATER SYSTEM, RAGAY AND SIPOCOT, CAMARINES SUR	BRENTMIN ROOFING ENTERPRISE (37191)	19,798,518.18	Completed	June 11, 2024	December 27, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION ILAOD, RAGAY, CAMARINES SUR	ADSL CONSTRUCTION & TRADING (48245)	7,919,048.88	Completed	June 26, 2024	November 22, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AZUCENA, SIPOCOT, CAMARINES SUR	FSQUARE CONSTRUCTION (50037)	4,949,938.64	On-Going	June 26, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0066	CONSTRUCTION OF WATER SYSTEM, DEL GALLEG0, CAMARINES SUR	6G-R CONSTRUCTION SERVICES (56140)	24,499,994.22	Completed	June 26, 2024	December 22, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARCELONITA, CABUSAO, CAM. SUR	PREMIUM ROCK CONSTRUCTION (45276)	8,776,205.00	Completed	July 15, 2024	December 11, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MIRABEL BANDOL NATIONAL HIGH SCHOOL, BRGY. BAGONG SIRANG, SIPOCOT, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	4,864,810.65	Completed	July 15, 2024	December 11, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DISTRICT OFFICE), RAGAY CAMARINES SUR	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	48,567,528.19	On-Going	July 15, 2024	March 26, 2025	91.43
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FD0075	CONSTRUCTION OF DPWH CAMARINES SUR 1ST DISTRICT ENGINEERING OFFICE, BARANGAY UPPER BINAHAN, RAGAY, CAMARINES SUR	R'CEL GENERAL CONTRACTOR & GEN MERCHANDISE (13385)	47,966,019.40	On-Going	July 15, 2024	March 26, 2025	91.07
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AGAO-AO, RAGAY, CAMARINES SUR	AE BELLEZA BUILDERS (35594)	7,292,081.41	Completed	July 15, 2024	December 11, 2024	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE I , BARANGAY BOLO NORTE, SIPOCOT, CAMARINES SUR	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	56,466,785.09	On-Going	July 19, 2024	June 13, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0082	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS, DAANG MAHARLIKA LZ (K0387 + 050 - K0387 + 125) (BS)	KCS CONSTRUCTION & SUPPLY (19641)	30,920,377.07	On-Going	July 30, 2024	March 25, 2025	0.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0083	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS, SIPOCOT-CABUSAO RD LZ (K0398 + 300 - K0398 + 375) (LS)	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	35,276,508.57	On-Going	July 30, 2024	March 17, 2025	0.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN PABLO, DEL GALLEG0, CAMARINES SUR	PREMIUM ROCK CONSTRUCTION (45276)	4,875,381.78	Completed	August 09, 2024	January 05, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0085	CONSTRUCTION OF BRIDGE, BARANGAY MANSALAYA TO BARANGAY KINALANGAN, DEL GALLEG0, CAMARINES SUR (PACKAGE 1)	WSR ENTERPRISES (17589) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	96,488,039.61	Completed	August 09, 2024	August 10, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0086	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS, ROLANDO R. ANDAYA HIGHWAY, LZ	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	94,086,168.40	On-Going	August 09, 2024	March 27, 2025	98.35
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FD0089	ACCESS ROAD LEADING TO AGRIBUSINESSES AND FISHING INDUSTRIES,ZONE 1, BRGY. LOWER OM0N, RAGAY, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	9,638,999.00	On-Going	September 17, 2024	January 16, 2025	50.39



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0090	REPAIR/REHABILITATION OF FLOOD CONTROL/DRAINAGE STRUCTURES, MALUBAGO RIVER REVETMENT 6, BRGY. MALUBAGO SIPOCOT, CAMARINES SUR, STA. 4+350.00 TO STA. 4 TO 450.00, CAM. SUR	DMLC BUILDERS (36650)	67,549,427.08	Completed	September 17, 2024	April 07, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0091	CLUSTER 9: REPAIR/REHABILITATION OF FLOOD CONTROL/DRAINAGE STRUCTURES,RAGAY, CAMARINES SUR	DMLC BUILDERS (36650)	112,904,043.90	Completed	September 17, 2024	June 02, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0092	CONSTRUCTION OF CALAMPINAY BRIDGE, CALAMPINAY, SIPOCOT, CAMARINES SUR	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	39,597,515.00	On-Going	October 04, 2024	August 18, 2025	100.00
Camarines Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FD0093	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PAVED SHOULDERS ALONG ROLANDO A. ANDAYA HIGHWAY - K0317 + (-400) - K0317 + 600, BARANGAY POBLACION IRAYA, RAGAY, CAMARINES SUR	PRIMARCH CONSTRUCTION OPC (55799)	5,575,890.20	On-Going	October 08, 2024	December 21, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0001	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CUT-OFF CHANNEL (DOWNSTREAM), BARANGAY BORONGBORONGAN, MILAOR, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	118,799,850.00	Completed	February 20, 2024	February 11, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0002	OO1: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAMPLONA-SAN FERNANDO BYPASS ROAD, PACKAGE 5, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,496,826.51	Completed	February 20, 2024	October 13, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0003	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CUT-OFF CHANNEL (UPSTREAM), BARANGAY DEL CARMEN-DEL ROSARIO, MINALABAC, CAMARINE	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	128,698,850.80	Completed	February 20, 2024	February 16, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0004	OO1: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - DANAOPASACAO RD - K0425 + 000 - K0426 + 400	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	63,077,934.80	Completed	February 20, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FE0005	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN) - SAN ISIDRO-BAHAO ROAD LEADING TO BAHAO PORT, LIBMANAN, CAMARINES SUR	VERDAX BUILDERS (39274)	29,399,943.00	Completed	February 20, 2024	September 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0006	OO1: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - MILAOR-MINALABAC-PILI RD - K0442 + 250 - K0442 + 790	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	30,388,774.70	Completed	February 20, 2024	June 26, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0007	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DAHILIG ELEMENTARY SCHOOL, BARANGAY DAHILIG, GAINZA, CAMARINES SUR	EP TENORIO CONSTRUCTION (51295)	4,949,750.00	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0008	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, QUITANG ELEMENTARY SCHOOL, BARANGAY QUITANG, PASACAO, CAMARINES SUR	EP TENORIO CONSTRUCTION (51295)	4,949,993.00	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0009	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, R.T. SUBASTIL MEMORIAL HIGH SCHOOL, BARANGAY CAPUCNASAN, MILAOR, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,949,976.51	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0010	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CARANAN SOUTH ELEMENTARY SCHOOL, BARANGAY CARANAN, PASACAO, CAMARINES SUR	EP TENORIO CONSTRUCTION (51295)	4,900,300.00	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0011	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF LIBMANAN CABUSAO PUMP IRRIGATION SYSTEM (LCPIS) MAIN CANAL	SHLA CONSTRUCTION AND SUPPLY (45590)	29,399,800.00	Completed	February 20, 2024	July 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0014	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SIGAMOT-UDOC-CALABNIGAN ROAD, BARANGAY UDOC TO BARANGAY CALABNIGAN, LIBMANAN, CAMARI	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	148,499,500.00	On-Going	April 02, 2024	April 12, 2025	99.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0016	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DALIPAY ELEMENTARY SCHOOL, BARANGAY DALIPAY, MILAOR, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,949,910.70	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0017	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOOB ELEMENTARY SCHOOL, BARANGAY LOOB, GAINZA, CAMARINES SUR	EP TENORIO CONSTRUCTION (51295)	4,949,450.00	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0018	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN RAFAEL, PAMPLONA, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,949,948.00	Completed	February 20, 2024	June 18, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FE0019	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - DALIPAY-SAN ANTONIO ROAD LEADING TO IT-BPO INDUSTRY, MILAOR, CAMARINES S	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	49,000,000.00	Completed	February 20, 2024	October 16, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0020	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF REVETMENT (ALONG LIBMANAN RIVER) WITHIN BICOL RIVER BASIN, BARANGAY PURO BATIA, LIBMANAN, CAMARINE	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	133,169,222.91	Completed	February 20, 2024	February 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0021	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF DIKE (ALONG BICOL RIVER) WITHIN BICOL RIVER BASIN, BARANGAY DEL CARMEN - DEL ROSARIO, MINALABAC, C	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	133,169,699.97	Completed	February 20, 2024	February 17, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0022	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF DIKE ALONG BICOL RIVER BASIN, ISLA MATUNGAW, MILAOR, CAMARINES SUR	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	125,449,500.00	On-Going	March 01, 2024	February 26, 2025	98.97
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0023	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TANAG-SALVACION ROAD, BARANGAY TANAG, LIBMANAN, CAMARINES	A3 CONSTRUCTION & SUPPLY (39671) / SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	138,525,789.38	On-Going	March 01, 2024	January 09, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0024	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TANAG-SALVACION ROAD, BARANGAY SALVACION, PASACAO, CAMARI	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	139,924,750.00	On-Going	April 02, 2024	February 10, 2025	99.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0025	CSSP: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SIGAMOT-UDOC-CALABNIGAN ROAD, BARANGAY CALABNIGAN, LIBMAN	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	139,924,900.00	On-Going	March 11, 2024	January 19, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0026	OO1: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - PAMPLONA-SAN FERNANDO BYPASS ROAD, PACKAGE 6, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,499,500.00	Completed	April 02, 2024	November 24, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FE0027	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ACCESS ROAD LEADING TO HERODES FALLS, BRGY. BAGAMELON, LIBMANAN, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,500,000.00	On-Going	April 02, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0028	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO CALIBAYAN, BRGY. DALUPAON, PASACAO, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,900,500.00	Completed	April 19, 2024	August 16, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0029	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PAMPLONA CENTRAL SCHOOL, BRGY. POBLACION, PAMPLONA, CAMARINES SUR	SHLA CONSTRUCTION AND SUPPLY (45590)	4,900,500.00	Completed	April 19, 2024	August 16, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0030	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CUT-OFF CHANNEL (UPSTREAM), BARANGAY IRAYANG SOLONG, MINALABAC, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	98,999,946.14	Completed	April 23, 2024	March 29, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0031	OO1: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - DANAOPASACAO RD - K0421 + 191 - K0421 + 545, K0421 + 572 - K0421 + 618	PRIMARCH CONSTRUCTION OPC (55799)	20,849,350.00	Completed	April 23, 2024	February 08, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0032	OO1: NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - MILAOR-MINALABAC-PILI RD - K0436 + 545 - K0437 + 295	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	39,200,000.00	On-Going	April 23, 2024	November 06, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FE0033	CSSP: CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - CONSTRUCTION OF SAN ANTONIO ROAD ALONG SAN ANTONIO, MILAOR-CAMARINES SUR WATERSPORTS COMPLEX (CWC), PILI ROAD, MILAOR, CAMARINES SUR	NFH CONSTRUCTION & SUPPLY (16055)	67,550,000.00	On-Going	April 23, 2024	January 07, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0034	OO1: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MILAOR-PILI BYPASS ROAD, CABUGAO BRIDGE (PHASE 2), CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	92,639,800.00	On-Going	April 23, 2024	February 03, 2025	99.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0035	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BICOL RIVER (DOWNSTREAM), BARANGAY SAN JUAN-SAN LORENZO, MINALABAC, CAMARINE	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	98,998,500.00	Completed	April 23, 2024	March 29, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0036	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIBMANAN RIVER (LEFT SIDE) WITHIN BICOL RIVER BASIN, BARANGAY ASL	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	106,150,000.00	Completed	April 23, 2024	April 08, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0037	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIBMANAN RIVER (RIGHT SIDE) WITHIN BICOL RIVER BASIN, BARANGAY MA	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	135,100,000.00	Completed	April 23, 2024	April 21, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0038	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIGNATURE PARK, BRGY, SANTA ROSA DEL NORTE, PASACAO, CAMARINES SUR	EP TENORIO CONSTRUCTION (51295)	14,849,700.00	Completed	April 23, 2024	October 19, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0039	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAURA SIBULO NATIONAL HIGH SCHOOL, BRGY. SAN ISIDRO, PAMPLONA, CAMARINES SUR	PRIMARCH CONSTRUCTION OPC (55799)	4,900,500.00	Completed	April 23, 2024	August 20, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES1) PAMPLONA CENTRAL SCHOOL, PAMPLONA, CAMARINES SUR2) SALVACION ELEMENTARY SCHOOL, PAMPLONA, CAMARINES SUR3) LOOB ELEMENTARY SCHOOL, GAIN	JMLD CONSTRUCTION (22679)	2,866,050.00	Completed	April 23, 2024	August 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0042	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION/OPENING OF ROAD, BRGY. CAWAYAN, LIBMANAN, CAMARINES SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	24,749,140.10	Completed	April 23, 2024	August 12, 2024	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0043	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIBMANAN RIVER (RIGHT SIDE) WITHIN BICOL RIVER BASIN, BARANGAY PU	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	106,149,500.00	Completed	April 23, 2024	April 08, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0044	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SIGAMOT-UDOC-CALABNIGAN ROAD, BARANGAY SIGAMOT TO BARANGAY UDOC, LIBMANAN, CAMARINES	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	148,500,000.00	On-Going	April 23, 2024	March 04, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FE0045	OO2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LIBMANAN RIVER (RIGHT SIDE) WITHIN BICOL RIVER BASIN, BARANGAY TA	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	135,099,448.57	Completed	April 23, 2024	April 21, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0046	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAMPALOC-LOOB ROAD, BRGY. SAMPALOC TO BRGY. LOOB, GAINZA, CAMARINES SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / BCV CONSTRUCTION (52490)	94,049,343.63	Completed	April 23, 2024	January 25, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FE0055	LP: NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-CONSTRUCTION OF DPWH OFFICE BUILDING, CAMARINES SUR 2ND DEO, SAN GABRIEL, PAMPLONA, CAMARINES SUR	VERDAX BUILDERS (39274)	48,510,000.00	On-Going	August 01, 2024	June 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0056	CSSP:BASIC INFRA PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGESFROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDG/FACILITIES- CONST/OPENING OF ROAD CONNECTING ZONE1 OF BRGY DEL PILAR-BRGY STA CRUZ, MUNICIPALITY OF SAN FERNANDO, CAM. SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	49,499,880.00	Completed	July 18, 2024	January 13, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0060	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAYCATMON, MILAOR, CAMARINES SUR (REBIDDING)	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	20,549,100.00	On-Going	October 07, 2024	April 24, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0061	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 1), LGU CAMSUR CAPITOL COMPLEX, BARANGAY MAYCATMON, MILAOR, CAMARINES SUR (REBIDDING)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	38,164,900.00	On-Going	October 07, 2024	June 23, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0062	CSSP: BASIC INFRASTRUTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SITIO GILID, BARANGAY TARIRIC, MINALABAC, CAMARINES SUR (REBIDDING)	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	1,960,200.00	Completed	October 07, 2024	February 03, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0063	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAMSUR CAPITOL COMPLEX, BARANGAY SAN ANTONIO, MILAOR, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	98,009,307.00	On-Going	October 07, 2024	October 21, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FE0064	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 1), BARANGAY BAGAMELON, LIBMANAN, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	24,500,750.00	On-Going	October 07, 2024	August 10, 2025	100.00
Camarines Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FE0065	OO1: NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - DANAOPASACAO RD - K0426 + 400 - K0426 + 560	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	12,224,000.00	On-Going	October 07, 2024	February 02, 2025	2.10



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FF0004	CSSP-CONSTRUCTION /IMPROVEMENT OF ACCESS ROAD LEADING TO DECLARE TOURISM DESTINATION(TOURISM ROAD INFRASTRUCTURE PROG.-TRIP)-ALMEDA HIGHWAY CONNECTING CENTRO HERITAGE DISTRICT TO MT. ISAROG NATURAL PARK NAGA CITY,CAMARINES SUR	MCJ SUMMIT ENTERPRISE (37502)	4,752,542.00	Completed	February 22, 2024	April 21, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0005	001;BRIDGE PROGRAM-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES SECONDARY ROADS AYUGAN BR. (BOO410LZ) ALONG PILI-TIGAON-ALBAY BDRY. ROAD OCAMPO CAMARINES SUR	EC STRUCTURAL COMPOSITES, INC. (31961)	15,372,517.59	Completed	February 26, 2024	May 30, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0006	BIP;ACCESS ROADS & OR BRIDGES FROM THE NATL. ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONST OF ACCESS ROAD BRGY. SIEMBRE BOMBON CAMARINES SUR	GIAN ALYANNA CONSTRUCTION AND SUPPLY CORP. (50186)	4,751,494.12	Completed	February 22, 2024	April 18, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0007	BIP;ACCESS ROADS & OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONST. OF ACCESS ROADS, BRGY. BINANUAANAN PEQUENO CALABANGA CAMARINES SUR	AJFT CONSTRUCTION AND SUPPLIES (46480)	4,752,231.94	Completed	February 22, 2024	April 06, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0008	BIP;ACCESS ROADS & OR BRIDGES FROM THE NATL. ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONST. OF ROAD BRGY. SUA CAMALIGAN CAMARINES SUR	LDN BUILDERS AND CONSTRUCTION SUPPLY (39782)	4,752,789.81	Completed	February 23, 2024	April 22, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0009	BIP;ACCESS ROAD & OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONST OF ACCESS ROAD BRGY SABANG CALABANGA CAMARINES SUR	AJFT CONSTRUCTION AND SUPPLIES (46480)	4,949,177.45	Completed	February 22, 2024	June 18, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0010	BIP;ACCESS ROADS & OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONST OF ACCESS ROAD BRGY FABRICA CALABANGA CAMARINES SUR	MIRCONS CONSTRUCTION AND SUPPLIES (38321)	4,753,213.57	Completed	February 20, 2024	April 20, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0012	BIP;ACCESS ROADS & OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS FACILITIES-CONST. OF ACCESS ROAD BARANGAY SAN PABLO CALABANGA CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,754,420.00	Completed	February 22, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0013	BIP;FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONST. OF FLOOD MITIGATION STRUCTURE BARANGAY SUA CANAMAN CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	4,897,900.00	Completed	February 22, 2024	May 17, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0014	CONST. OF MULTI PURPOSE BUILDING(3RD DISTRICT OFFICE) BARANGAY BALATAS NAGA CITY	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	9,607,940.00	Completed	February 23, 2024	July 21, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FF0015	IMPROVEMENT OF DPWH 3RD DEO BUILDING (RECORDS ROOM),CAMARINES SUR 3RD DEO CANAMAN CAMARINES SUR	MCJ SUMMIT ENTERPRISE (37502)	3,892,780.10	Completed	February 22, 2024	June 09, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0017	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) BARANGAY BALATASAN CALABANGA CAMARINES SUR	AJFT CONSTRUCTION AND SUPPLIES (46480)	4,801,794.02	Completed	February 22, 2024	June 20, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0018	CONSTRUCTION OF MULTI-PURPOSE BLDG (COVERED COURT), BRGY. SAN VICENTE CALABANGA CAMARINES SUR	AA PAHATI CONSTRUCTION AND SUPPLY (40647)	4,948,295.50	On-Going	February 23, 2024	December 25, 2024	90.60
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0019	BIP: FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURES, STO. NIÑO CALABANGA CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	4,896,762.41	Completed	February 22, 2024	May 17, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FF0020	CSSP;CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO RAILWAYS STATION(KALSADA TUNGO SA PALIPARAN,RILIS AT DAUNGAN PROGRAM-KATUPARAN)-ACCESS ROAD LEADING TO NAGA CITY PNR STATION NAGA CITY CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	19,385,410.96	Completed	February 22, 2024	September 08, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0021	CONSTRUCTION OF MULTI PURPOSE BUILDING MENDOZA-MEDROSO HIGH SCHOOL, BINANUAANAN PEQUENO CALABANGA CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,875,740.00	Completed	February 23, 2024	July 21, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0022	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) BARANGAY SAN FELIPE NAGA CITY CAMARINES SUR	GIAN ALYANNA CONSTRUCTION AND SUPPLY CORP. (50186)	4,924,055.21	Completed	February 22, 2024	July 02, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0023	CONSTRUCTION OF EVACUATION CENTER,BARANGAY HIMAAO PILI CAMARINES SUR	CISCO KVF CONSTRUCTION (52879)	4,821,200.00	Completed	February 22, 2024	July 20, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0024	CONSTRUCTION OF MULTI PURPOSE BUILDING (RHU) BARANGAY SAN ISIDRO MAGARAO CAMARINES SUR	DONLEE CONSTRUCTION AND SUPPLY (40083)	4,811,205.00	Completed	February 23, 2024	July 21, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0025	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) BARANGAY SAN JUAN CANAMAN CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,946,284.74	Completed	March 08, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0026	CONSTRUCTION OF MULTI PURPOSE BUILDING,BRGY. SIBAO CALABANGA CAMARINES SUR	A.B. OPENA BUILDERS (33996)	4,812,275.00	Completed	March 08, 2024	July 18, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0028	CONSTRUCTION OF MULTI PURPOSE BUILDING, MAC MARIANO ELEMENTARY SCHOOL BRGY. BALATAS NAGA CITY CAMARINES SUR	R.S. DELOVINO BUILDERS AND SUPPLIES (44960)	4,812,300.00	Completed	March 08, 2024	August 04, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0031	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT) BARANGAY TABUCO NAGA CITY CAMARINES SUR	CISCO KVF CONSTRUCTION (52879)	4,948,004.71	On-Going	March 25, 2024	March 17, 2025	86.37
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0032	CONSTRUCTION OF EVACUATION CENTER,BRGY. IQUIN CANAMAN CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,947,819.36	Completed	April 01, 2024	September 29, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0033	CONSTRUCTION OF MULTI PURPOSE BUILDING(COVERED COURT) JOSE C. PREVOSA SR. HIGH SCHOOL) FORMERLY UNION NATIONAL HIGH SCHOOL) BRGY. STO DOMINGO CALABANGA CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,910,396.00	Completed	April 01, 2024	August 09, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0034	CONSTRUCTION OF MULTI PURPOSE BUILDING(COVERED COURT)BRGY. PALO CANAMAN CAMARINES SUR	J-NAC CONSTRUCTION & SUPPLY (48376)	4,807,914.00	Completed	March 22, 2024	August 02, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0035	BIP;FLOOD MITIGATION STRUCTURES PROTECTING MAJOR /STRATEGIC PUBLIC BUILDING/FACILITIES-CONST. OF FLOOD MITIGATION STRUCTURE(SPILLWAY) BRGY. TINANGIS PILI CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	9,693,474.21	Completed	April 05, 2024	November 06, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0036	001;NETWORK DEVELOPMENT PROG.-ROAD WIDENING-TERTIARY ROADS-NAGA CAROLINA-PANICUASON RD.-KO442+371-KO442+787 NAGA CITY CAMARINES SUR	PEU CONSTRUCTION AND SUPPLY (36369)	39,379,261.63	On-Going	April 01, 2024	June 09, 2025	84.82
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0037	001;NETWORK DEVELOPMENT PROGRAM;ROAD WIDENING-SECONDARY ROAD-PILI TIGAON-ALBAY-BDRY. ROAD-KO455+627.40-KO457+054,KO457+085-KO457+641.40 PILI CAMARINES SUR	PHILWORKS CONSTRUCTION & SUPPLY (32103)	71,170,348.23	Completed	April 01, 2024	January 18, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0038	BIP;FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONST. OF FLOOD MITIGATION STRUCTURE,BRGY. SAN AGUSTIN PILI CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	4,894,060.00	On-Going	May 06, 2024	November 28, 2024	92.03
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0039	001;ASSET PRESERVATION PROG.- PREVENTIVE MAINT.-SECONDARY ROADS-PILI TIGAON -ALBAY BOUNDARY ROAD-KO457+000-KO457+054,KO457+085-KO459+323,KO459+355.13-KO460+095.40 OCAMPO CAMARINES SUR	NFH CONSTRUCTION & SUPPLY (16055)	58,314,051.10	Completed	April 05, 2024	December 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0040	SIPAG-ACCESS ROAD &-OR BRIDGES FROM THE NATL. ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BLDG./FACILITIES- RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES ALONG NATIONAL ROAD,PILI DIVERSION BRIDGE III ALONG PILI DIVERSION RD.PILI CAM. SUR	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126) / STEVEN CONSTRUCTION & SUPPLY (21987)	57,897,287.54	Completed	April 05, 2024	July 17, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FF0041	002; CONST/MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEM-CONST. OF FLOOD MITIGATION STRUCTURE AT BGY. DOMINOROG CALABANGA CAMARINES SUR	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	96,344,723.24	Completed	April 08, 2024	December 06, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FF0042	002;CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONST. OF FLOOD MITIGATION STRUCTURE,BICOL RIVER FLOOD CONTROL,BRGY. MABOLO NAGA CITY CAMARINES SUR	PHILWORKS CONSTRUCTION & SUPPLY (32103)	143,200,382.37	On-Going	April 05, 2024	March 24, 2025	73.16
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FF0043	002;CONST./MAINT. OF FLOOD MITIGATION STRUCTURE & DRAINAGE SYSTEM-CONST. OF FLOOD MITIGATION STRUCTURE,BRGY. CONCEPCION PEQUENA,NAGA CITY CAMARINES SUR	PHILWORKS CONSTRUCTION & SUPPLY (32103)	143,215,391.18	Completed	April 08, 2024	April 28, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FF0044	002; CONST./MAINT. OF FLOOD MITIGATION STRUCTURE & DRAINAGE SYSTEM-CONST. OF FLOOD MITIGATION STRUCTURE, BGRY. TRIANGULO & BGRY. TABUCO NAGA CITY CAMARINES SUR	PHILWORKS CONSTRUCTION & SUPPLY (32103)	143,186,600.00	Completed	April 08, 2024	March 07, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FF0045	002;CONST. /MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEM-CONST. OF FLOOD MITIGATION STRUCTURE AT BRGY. SAN BERNARDINO CALABANGA CAMARINES SUR	KCS CONSTRUCTION & SUPPLY (19641)	95,524,195.25	On-Going	April 08, 2024	December 13, 2024	93.74
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0046	BIP;FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF REVETMENT ALONG CARARAYAN CREEK, NAGA CITY CAMARINES SUR	417 LP CONSTRUCTION CORPORATION (47591) / STEVEN CONSTRUCTION & SUPPLY (21987)	49,498,467.43	Completed	July 15, 2024	April 20, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0047	001;ASSET PRESERVATION PROG.- REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-MANGUIRING-TOMAGODTOD-SIBOBO ROAD-K0458+000-KO458+126.8,KO458+256.5-KO459+430 ,KO463+187-KO464+267 CALABANGA CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876) / STEVEN CONSTRUCTION & SUPPLY (21987)	88,751,072.34	Completed	April 22, 2024	March 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0048	001;NETWORK DEVELOPMENT PROGRAM- CONST. OF BY PASS & DIVERSION ROAD - CONST. OF BYPASS AND DIVERSION ROAD AT JUNCTION DAANG MAHARLIKA DEL ROSARIO-CARARAYAN -SAN ISIDRO-NRJ CAROLINA BY PASS ROAD BARANGAY DEL ROSARIO NAGA CITY CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	9,693,363.63	Completed	April 22, 2024	December 13, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FF0049	OO1: ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE-TERTIARY ROADS-MT VILLANUEVA AVE-MAGSAYSAY RD-K0439+736-K0440+025, NAGA CITY CAMARINES SUR	AJFT CONSTRUCTION AND SUPPLIES (46480)	11,741,755.38	Completed	July 15, 2024	December 01, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0050	CONSTRUCTION OF MULTI PURPOSE BUILDING(GRANDVIEW ELEMENTARY SCHOOL) PACOL NAGA CITY CAMARINES SUR	NOLCAST CONSTRUCTION AND SUPPLY (38391)	4,813,810.00	Completed	May 29, 2024	October 25, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0051	CONSTRUCTION OF MULTI PURPOSE BUILDING (PANICUASON ELEM. SCHOOL) PANICUASON NAGA CITY CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,875,700.00	Completed	May 09, 2024	September 23, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0052	BIP;ACCESS ROADS &/OR BRIDGES FROM THE NATL. ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES CONST. OF ACCESS ROAD, BRGY. PINIT OCAMPO CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	7,745,505.00	Completed	May 07, 2024	July 02, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0053	BIP;ACCESS ROAD &/OR BRIDGES FROM THE NATL. RD. LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/ FACILITIES-CONST. OF ACCESS ROAD ,BRGY. LA PURISIMA PILI CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,949,796.62	On-Going	May 10, 2024	July 12, 2024	98.48
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0055	CONST. OF MULTI PURPOSE BUILDING,BUREAU OF JAIL MANAGEMENT & PENOLOGY NAGA CITY CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,949,980.90	Completed	May 08, 2024	November 06, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0056	BIP;ACCESS ROADS & /OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF ROAD BRGY. CARANGCANG MAGARAO-BRGY SAN FRANCISCO BOMBON CAMARINES SUR	LAHDETH CONSTRUCTION AND SUPPLY (34833)	4,771,337.20	Completed	May 09, 2024	July 27, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0057	BIP;ACCESS ROADS & /OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF ROAD BRGY. SAN ISIDRO, CALABANGA CAMARINES SUR	MIRCONS CONSTRUCTION AND SUPPLIES (38321)	4,769,290.00	Completed	May 30, 2024	August 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0058	SIPAG;ACCESS ROADS & /OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHAB,. OF ACCESS ROAD CARANGKANG TO CAROLINA, MAGARAO CAMARINES SUR	MRBAY CONSTRUCTION (47517)	4,649,650.00	On-Going	May 10, 2024	June 23, 2024	99.81
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0059	BIP;FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING-FACILITIES-CONST. OF FLOOD MITIGATION STRUCTURE (DRAINAGE),JULIAN MELITON ELEM SCHOOL, CONCEPCION PEQUENA NAGA CITY CAMARINES SUR	AA PAHATI CONSTRUCTION AND SUPPLY (40647)	4,949,423.05	Completed	May 08, 2024	August 24, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0060	CONST. OF MULTI PURPOSE BUILDING ,ALS LEARNING CENTER, CALABANGA CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,900,499.00	Completed	May 10, 2024	October 01, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0061	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT),BRGY GUINABAN OCAMPO CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,900,499.00	Completed	May 10, 2024	October 16, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0062	SIPAG;ACCESS ROADS & /OR BRIDGES FROM THE NATIONAL ROAD LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHAB. OF ACCESS ROAD, ZONE 1 BRGY. SAN ROQUE CALABANGA CAMARINES SUR.	VIRGO CONSTRUCTION (31068)	4,761,698.00	Completed	May 13, 2024	August 10, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0063	SIPAG;ACCESS ROAD &/OR BRIDGES FROM THE NATL. ROAD LEADING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONST. OF P-ALESTINA-YABU-CAROLINA ROAD PHASE 2 PILI CAMARINES SUR	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	119,320,819.78	On-Going	May 13, 2024	June 22, 2025	85.28
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0064	BIP;PUBLIC WATER SUPPLY SYSTEM-CONST. OF PUBLIC WATER SUPPLY SYSTEM(WATER SUPPLY/SEPTAGE & SEWERAGE-RAINWATER COLLECTORS) CAWADI, BRGY. PAOLBO CALABANGA CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	9,602,920.00	On-Going	May 09, 2024	December 12, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0065	BIP;FLOOD MITIGATION STRUCTURES PROTECTING MAJOR /STRATEGIC PUBLIC BUILDING/FACILITIES-CONST. OF FLOOD CONTROL STRUCTURE,BRGY. SAN VICENTE PILI CAMARINES SUR	BENJOSH CONSTRUCTION SUPPLY (53256)	4,889,297.34	Completed	May 28, 2024	August 21, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0066	CONST./COMPLETION OF MULTI PURPOSE BUILDING(COVERED COURT) BINOBONG HIGH SCHOOL BINOBONG PILI CAMARINES SUR	S & RV CONSTRUCTION & SUPPLY (19203)	4,890,575.00	On-Going	June 10, 2024	September 17, 2024	37.86
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0067	CONST. OF MULTI PURPOSE BUILDING LUGSAD ELEMENTARY SCHOOL CALABANGA CAMARINES SUR	AA PAHATI CONSTRUCTION AND SUPPLY (40647)	4,752,610.00	On-Going	June 10, 2024	October 07, 2024	98.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0069	CONST. OF MULTI PURPOSE BUILDING, MANGAYAWAN CANAMAN CAMARINES SUR	HRB CONSTRUCTION (10528)	4,855,345.91	Completed	June 07, 2024	October 04, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0070	CONST. OF MULTI PURPOSE FACILITY, BRGY. TABUCO NAGA CITY CAMARINES SUR	PHIL MANNA CONSTRUCTION & SUPPLY (10320)	4,910,113.63	Completed	June 06, 2024	February 16, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0072	BIP: FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. MABOLO NAGA CITY	BENJOSH CONSTRUCTION SUPPLY (53256)	4,889,903.22	Completed	June 03, 2024	October 19, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0078	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN ISIDRO NATIONAL HIGH SCHOOL, NAGA CITY, CAMARINES SUR	VIRGO CONSTRUCTION (31068)	4,824,939.09	Completed	July 05, 2024	November 01, 2024	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0083	BIP; FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST OF FLOOD MITIGATION STRUCTURE, BRGY. LERMA NAGA CITY CAMARINES SUR	S & RV CONSTRUCTION & SUPPLY (19203)	4,891,534.17	Completed	July 15, 2024	February 21, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0084	BIP; ACCESS ROADS &/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR STRATEGIC PUBLIC BUILDING/FACILITIES CONST. OF BAGUMBAYAN SUR-QUEBORAC NAGA CITY CAMARINES SUR	ST. BERNARDINE CONSTRUCTION & ENTERPRISES (FOR. ST (18474)	14,849,997.69	Completed	July 15, 2024	February 22, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0088	CLUSTER 2-CONST. OF RAIN WATER COLLECTOR SYSTEM(RWCS) OCAMPO, CALABANGA & CAMALIGAN CAMARINES SUR	MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES (52876)	2,863,400.00	Completed	August 28, 2024	January 13, 2025	100.00
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0094	CONST. OF MULTI PURPOSE BUILDING(NAGA CITY HOSPITAL DORMITORY), NAGA CITY CAMARINES SUR (PHASE II)	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	48,946,881.04	On-Going	August 16, 2024	June 28, 2026	12.31
Camarines Sur 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FF0098	CONSTRUCTION OF MULTI PURPOSE BUILDING, NAGA CITY CAMARINES SUR	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	29,694,035.46	On-Going	October 14, 2024	December 04, 2025	55.84
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0002	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG LAGONOY-PRESENTACION ROAD, SECTION 1: K0499+077.00 - K0499+540.00; SECTION 2: K0499+700.00 - K0500+400.00, LAGONOY, CAMARINES SUR	NFH CONSTRUCTION & SUPPLY (16055)	19,985,089.20	Completed	March 14, 2024	May 09, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0003	REHABILITATION/MAJOR REPAIR OF BRIDGE, KINAHULUGAN BRIDGE (B04164LZ) ALONG LAGONOY-PRESENTACION ROAD K0507+313 - K0507+337.60, KINAHULUGAN, LAGONOY, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,751,818.77	Completed	February 12, 2024	April 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) NATO NATIONAL HIGH SCHOOL EXTENSION, SAGNAY, CAMARINES SUR	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	8,608,811.16	Completed	March 27, 2024	January 10, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0005	CONSTRUCTION OF BRIDGE, ZONE 5, SAN ANTONIO, TIGAON, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	6,766,898.93	Completed	March 14, 2024	July 21, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY 4, GARCHITORENA, CAMARINES SUR	HRB CONSTRUCTION (10528)	7,124,024.08	On-Going	March 11, 2024	December 25, 2024	75.16
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0007	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, PANAGAN BRIDGE (B01355LZ) ALONG LAGONOY-PRESENTACION ROAD, BARANGAY PANAGAN, LAGONOY, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,752,261.21	Completed	February 12, 2024	April 13, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAGNAY, CAMARINES SUR	SOLERA CONSTRUCTION AND SUPPLY (46819)	9,220,411.14	Completed	February 12, 2024	June 10, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0009	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS ALONG LAGONOY-PRESENTACION ROAD K0499+540 - K0499+700, LAGONOY, CAMARINES SUR	MAGDA CONSTRUCTION AND SUPPLY INC. (35439)	9,406,425.24	Completed	February 12, 2024	July 02, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0010	REHAB./RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG PILI-TIGAON-ALBAY BOUNDARY ROAD SECTION 1:K0490+330 - K0490+510; SECTION 2: K0493+420 - K0493+848; SECTION 3: K0498+000 - K0498+240, SAGNAY, CAMARINES SUR	KCS CONSTRUCTION & SUPPLY (19641)	34,477,380.00	Completed	February 12, 2024	November 07, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0011	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS ALONG JCT. BALAYNAN-TABGON-LAMON-PINAMIHAGAN ROAD, K0504+650.00 - K0504+740.00, GOA, CAMARINES SUR	IA FERRER CONSTRUCTION & SUPPLY (34709)	9,800,000.00	Completed	February 12, 2024	June 24, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FG0012	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AND DAUNGAN PROGRAM - KATUPARAN) JCT. GUIJALO-SAN VICENTE ROAD LEADING TO SAN VICENTE PORT, CARAMOAN, CAMARINES SUR	IA FERRER CONSTRUCTION & SUPPLY (34709)	24,500,000.00	Completed	February 12, 2024	August 16, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) PRESENTACION, CAMARINES SUR	HRB CONSTRUCTION (10528)	5,904,200.00	Completed	February 12, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0014	CONSTRUCTION OF MISSING LINKS/NEW ROADS, MANAGNAG (TIGAON-GOA-SAN JOSE-LAGONOY-GUIJALO VIA SAN VICENTE ROAD) HIMANAG ROAD, CAMARINES SUR, LAGONOY, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	53,075,000.00	Completed	February 27, 2024	April 21, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0015	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGE, ADIANGAO BRIDGE 1, (B04167LZ) ALONG LAGONOY-PRESENTACION ROAD, ADIANGAO, SAN JOSE, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,747,592.52	Completed	February 12, 2024	April 28, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0016	CONSTRUCTION OF MISSING LINKS/NEW ROADS, LALUD-GARCHITORENA ROAD, CAMARINES SUR (BRIDGE 1), LAGONOY, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	88,891,340.19	Completed	February 28, 2024	March 13, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0017	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG RANGAS RIVER, MAMPIRAO, SAN JOSE, CAMARINES SUR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	96,500,000.00	Completed	February 28, 2024	March 04, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0018	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. NATO-SABANG COASTAL ROAD, CALALAHAN SECTION, CAMARINES SUR, STA. 5+581.00 - STA. 5+972.00, SAN JOSE, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	53,075,000.00	Completed	February 12, 2024	October 30, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0019	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG LAGONOY-PRESENTACION ROAD K0518+797 - K0518+882; K0520+443 - K0520+722; K0524+156 - K0524+286; K0526+837 - K0526+1068, PRESENTACION, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	26,055,000.00	Completed	February 14, 2024	November 22, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0020	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, GUJALO ES, CARAMOAN, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	4,919,100.00	Completed	February 14, 2024	September 25, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) GOA CENTRAL SCHOOL, GOA, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	7,655,835.92	Completed	February 14, 2024	June 12, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY SAN MIGUEL, TIGAON, CAMARINES SUR	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	4,950,000.00	On-Going	March 27, 2024	September 12, 2024	95.18
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0023	PREVENTIVE MAINTENANCE (CONCRETE REBLOCKING) ALONG TIGAON-GOA-SAN JOSE-LAGONOY-GUIJALO VIA SAN VICENTE ROADK0558+760 - K0559+000, K0559+040 - K0559+419, K0560+000 - K0560+351, K0560+395 - K0561+000, CARAMOAN, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	48,336,540.00	Completed	February 14, 2024	September 06, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TABGON ES, CARAMOAN, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	7,702,376.93	Completed	February 28, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0025	CONSTRUCTION OF BRIDGE ALONG COYAOYAO - CABALINADAN ROAD, TIGAON, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,950,000.00	Completed	March 04, 2024	July 06, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0026	CONSTRUCTION OF ROAD, ZONE 1 TO ZONE 7, BARANGAY TOMINAWOG, SAN JOSE-PARTIDO, CAMARINES SUR BARANGAY TOMINAWOG, SAN JOSE-PARTIDO, CAMARINES SUR	SMDP CONSTRUCTION (44068)	4,947,919.80	Completed	March 14, 2024	May 24, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0027	CONSTRUCTION OF ROAD, PRESENTACION, CAMARINES SUR	HRB CONSTRUCTION (10528)	4,950,000.00	Completed	February 27, 2024	April 16, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0028	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGE, ADIANGAO BRIDGE 2 (B04168LZ) ALONG LAGONOY-PRESENTACION ROADADIANGAO, SAN JOSE, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,900,000.00	Completed	February 28, 2024	May 14, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0029	CONSTRUCTION OF MISSING LINKS / NEW ROADS, LAGONOY-CARAMOAN ROAD, CAMARINES SUR GARCHITORENA, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	53,075,000.00	On-Going	March 04, 2024	January 08, 2026	96.05
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0030	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. NATO-SABANG COASTAL ROAD, DOLO SECTION, CAMARINES SUR, SAN JOSE, CAMARINES SUR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	96,500,000.00	Completed	February 14, 2024	January 13, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0031	OFF-CARRIAGEWAY IMPROVEMENT ALONG LAGONOY-PRESENTACION ROAD K0501+033.00-K0503+066.00; K0504+924.00-K0505+179.00; K0505+345.00-K0505+755.00; K0505+819.00-K0505+851.00; K0510+849.00-K0511+000.00; K0516+994.00-K0517+252.00; K0517+712.00-K051	PARTIDO CONSTRUCTION & SUPPLY (20631)	62,606,305.00	Completed	March 04, 2024	December 04, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0032	CONSTRUCTION OF ROAD, ZONE 2, 3, 4 AND 5, BARANGAY PUGAY, SAN JOSE-PARTIDO, CAMARINES SUR	SMDP CONSTRUCTION (44068)	4,948,749.40	Completed	February 14, 2024	April 14, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0033	CONSTRUCTION OF ROAD, BARANGAY MABALODBALOD, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	4,744,158.52	Completed	February 14, 2024	March 21, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, COLONGCOGONG, CARAMOAN, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	1,920,600.00	Completed	February 14, 2024	March 14, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAYATAN, GOA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	4,950,000.00	Completed	February 14, 2024	July 02, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0036	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. NATO-SABANG COASTAL ROAD, TELEGRAFO SECTION, CAMARINES SUR, SAN JOSE, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	53,075,000.00	Completed	February 18, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0037	CONSTRUCTION OF ROAD, ZONE 7, BARANGAY STA. CRUZ - BARANGAY PALALE, SAN JOSE-PARTIDO, CAMARINES SUR	SMDP CONSTRUCTION (44068)	4,948,489.57	Completed	March 18, 2024	June 03, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0038	CONSTRUCTION OF ROAD, BICALEN - BANTUGAN ROADPRESENTACION, CAMARINES SUR	HRB CONSTRUCTION (10528)	7,558,986.69	Completed	April 02, 2024	August 23, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0039	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG PRESENTACION - MALIGAYA ROADK0529+(-137) - K0529+(-065)K0530+568 - K0530+980K0533+800 - K0534+101PRESENTACION, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	32,340,000.00	Completed	April 02, 2024	November 14, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0040	CONSTRUCTION OF ROAD, LUPI, TINAMBAC, CAMARINES SUR	HRB CONSTRUCTION (10528)	4,714,960.76	Completed	March 14, 2024	May 15, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0041	CONSTRUCTION OF ROAD, BULALACAO-BALIGUIAN-LIWACSA-BITAOGAN, PRESENTACION, CAMARINES SUR	HRB CONSTRUCTION (10528)	9,460,805.31	Completed	April 02, 2024	July 05, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0042	CONSTRUCTION OF ROAD, ZONE 4, CABALINADAN, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	7,840,000.00	Completed	February 18, 2024	April 14, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0043	CONSTRUCTION OF ROAD, DOLO, SAN JOSE, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	4,719,509.90	Completed	February 18, 2024	March 25, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0044	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG PILI-TIGAON-ALBAY BOUNDARY ROADK0500+000.00 - K0501+000.00K0502+296.00 - K0502+450.00SAGNAY, CAMARINES SUR	NFH CONSTRUCTION & SUPPLY (16055)	23,851,240.00	Completed	February 18, 2024	April 17, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE/SEAWALL IN BARANGAY TANDOC, SIRUMA, CAMARINES SURBARANGAY TANDOC, SIRUMA, CAMARINES SUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	49,000,000.00	Completed	February 18, 2024	November 04, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0046	CONSTRUCTION OF ROAD, SAN ANTONIO - CABALINADAN ROADTIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	6,859,997.01	Completed	February 18, 2024	May 11, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0047	CONSTRUCTION OF MULTI-PURPOSE BUILDINGTINAMBAC, CAMARINES SUR	S & RV CONSTRUCTION & SUPPLY (19203)	8,415,000.00	Completed	February 18, 2024	May 17, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0048	CONSTRUCTION OF ROAD, ZONE 2 TO ZONE 5, BARANGAY CALALAHAN, SAN JOSE PARTIDO, CAMARINES SUR	SMDP CONSTRUCTION (44068)	4,950,000.00	Completed	March 14, 2024	July 07, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0049	CONSTRUCTION OF ROAD, CAMAGONG, SAN JOSE, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	4,699,715.00	Completed	February 27, 2024	May 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0050	CONSTRUCTION OF ROAD, BAGACAY, SAN JOSE, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	4,720,193.81	Completed	February 27, 2024	May 04, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0051	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BURABOD CREEK, TIGAON, CAMARINES SUR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	49,000,000.00	Completed	February 27, 2024	December 06, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0052	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. NATO-SABANG COASTAL ROAD, TELEGRAPO BRIDGE PHASE-I, CAMARINES SUR, SAN JOSE, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	67,550,000.00	Completed	March 04, 2024	December 09, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0053	CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN CAGLILIOG, TINAMBAC, CAMARINES SUR, TINAMBAC, CAMARINES SUR	SPRING STAR CONSTRUCTION AND SUPPLY (20240)	49,000,000.00	Completed	March 14, 2024	November 25, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), GARCHITORENA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	6,159,823.00	Completed	March 14, 2024	June 11, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GARCHITORENA, CAMARINESSUR	J.C NIETO CONSTRUCTION (53359)	4,817,506.12	Completed	March 19, 2024	July 16, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0057	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG TIGAON-GOA-SAN JOSE-LAGONOY-GUIJALO VIA SAN VICENTE ROAD K0566+173.00 - K0568+920.00 CARAMOAN, CAMARINES SUR	AJAN JEADA, INC. (FORMERLY: JEADA CONSTRUCTION) (17869)	48,250,000.00	Completed	March 18, 2024	November 20, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0058	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG RANGAS RIVER, PUGAY, SAN JOSE, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	93,436,357.49	Completed	March 19, 2024	December 06, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0059	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, PAGDAWITAN BRIDGE (B04265LZ) ALONG TIGAON-GOA-SAN JOSE-LAGONOY-GUIJALO VIA SAN VICENTE ROAD, MANDICLUM, CARAMOAN, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,734,720.24	Completed	March 19, 2024	June 03, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0060	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS ALONG SAN RAFAEL-MAMPIRAO-SAN JOSE ROAD K0485+704.00 - K0485+804.00, K0486+162.00 - K0486+445.00, SAN JOSE, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	24,500,000.00	Completed	March 19, 2024	January 14, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TIGAON, CAMARINES SUR (PHASE-2) TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	7,425,000.00	Completed	March 19, 2024	September 03, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0062	CONSTRUCTION OF ROAD, SOLEDAD-SAN ANTONIO-SAN JUAN ROAD, SAN JOSE, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	4,735,909.63	Completed	March 18, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0063	CONSTRUCTION OF DRAINAGE CANAL IN ZONE 3, GUIJALO, CARAMOAN, CAMARINES SUR, CARAMOAN, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	4,900,000.00	Completed	March 18, 2024	August 09, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0064	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG TIGAON-GOA-SAN JOSE-LAGONOY-GUIJALO VIA SAN VICENTE ROAD K0573+089.00 - K0575+000.00; K0575+233.00 - K0575+522.00; K0575+522.00 - K0575+824.00; K0575+895.00 - K0576+1120.00 CARAMOAN, CAMARINES SUR	PARTIDO CONSTRUCTION & SUPPLY (20631)	96,500,000.00	Completed	May 28, 2024	April 06, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (RANGAS RIVER) ALONG JCT. NATO-SABANG COASTAL ROAD, BARANGAY TELEGRAFO, SAN JOSE, CAMARINES SUR	SPRING STAR CONSTRUCTION AND SUPPLY (20240)	51,940,000.00	Completed	April 02, 2024	December 27, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0066	CONSTRUCTION OF ROAD, ZONE 6, BARANGAY MABALODBALOD, TIGAON, CAMARINES SUR	GOLDEN CONSTRUCTION AND SUPPLY (35001) / SOLERA CONSTRUCTION AND SUPPLY (46819)	9,800,000.00	Completed	June 10, 2024	October 20, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PRESENTACION NHS, STA. MARIA, PRESENTACION, (PRESENTACION) CAMARINES SUR	HRB CONSTRUCTION (10528)	7,920,000.00	Completed	April 02, 2024	August 24, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0068	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG JCT. TERES-GARCHITORENA ROAD, K0547+761.00 - K0547+898.00 - K0548+000.00 - K0548+574.00 GARCHITORENA, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	25,480,000.00	Completed	April 02, 2024	March 04, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0069	CONSTRUCTION OF BRIDGE, SITIO CAGNIPA, GUIJALO, CARAMOAN, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,736,591.66	Completed	April 02, 2024	September 07, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0070	CONSTRUCTION OF ROAD, BARANGAY SAGRADA - BARANGAY AGAY-AYAN, TINAMBAC, CAMARINES SUR	HRB CONSTRUCTION (10528)	4,783,374.83	Completed	April 02, 2024	June 02, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0071	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. NATO-SABANG COASTAL ROAD, CAMARINES SUR (NATO-STO. NIÑO SECTION) SAGÑAY, CAMARINES SUR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	49,000,000.00	Completed	April 02, 2024	January 07, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MABCA NATIONAL HIGH SCHOOL, SAGÑAY, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	9,566,370.00	Completed	April 18, 2024	November 03, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ZONE 7, ABO, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	9,545,580.00	Completed	April 18, 2024	December 13, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0074	CONSTRUCTION OF SALVACION - GINGAROY BRIDGE, TIGAON, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	4,900,000.00	Completed	April 18, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0075	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAGONOY RIVER (DOWNSTREAM-GENORANGAN SECTION) PACKAGE 3, LAGONOY, CAMARINES SUR	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	Completed	April 19, 2024	May 30, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0076	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAGONOY RIVER (DOWNSTREAM-GENORANGAN SECTION) PACKAGE 4, LAGONOY, CAMARINES SUR	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	Completed	April 19, 2024	May 30, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0077	CONSTRUCTION OF ROAD, ZONE 1 TO ZONE 7, BARANGAY TAMBANGAN, SAN JOSE PARTIDO, CAMARINES SUR	SMDP CONSTRUCTION (44068)	4,950,000.00	On-Going	April 18, 2024	July 07, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IV, GARCHITORENA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	4,950,000.00	Completed	April 21, 2024	September 27, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0079	ROAD WIDENING ALONG PILI-TIGAON-ALBAY BOUNDARY ROAD, K0473+(-831.00) - K0473+718.80, TIGAON, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	81,500,000.00	On-Going	June 26, 2024	August 08, 2025	87.86
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (PDA BUILDING), CARAYCAYON, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	7,920,000.00	Completed	April 19, 2024	November 28, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0082	CONSTRUCTION OF TINAWAGAN - LIBOD BRIDGE, TIGAON, CAMARINES SUR	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	57,900,000.00	Completed	May 30, 2024	May 12, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CARAMOAN, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	10,890,000.00	Completed	April 25, 2024	September 26, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SIRUMA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	10,614,584.39	Completed	April 29, 2024	October 25, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0090	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SALVACION, TINAMBAC, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	2,903,432.16	Completed	May 03, 2024	July 26, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SALVACION NATIONAL HIGH SCHOOL, BARANGAY SALVACION, TIGAON, CAMARINES SUR	LIMCORE CONSTRUCTION AND SUPPLY (40712)	7,659,824.95	Completed	May 03, 2024	November 28, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0093	CONSTRUCTION (COMPLETION) OF WATER SUPPLY SYSTEM, TAMIWON, GARCHITORENA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	1,953,393.65	Completed	May 06, 2024	August 23, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LAGONOY, CAMARINES SUR	SOLERA CONSTRUCTION AND SUPPLY (46819)	12,375,000.00	Completed	May 06, 2024	October 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0095	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BURABOD CREEK, PHASE-I, TIGAON, CAMARINES SUR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	38,600,000.00	Completed	May 06, 2024	February 27, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FG0096	CONSTRUCTION OF BY-PASS AND DIVERSION ROAD, JCT. NATO-SABANG COASTAL ROAD, NATO SECTION, CAMARINES SUR PACKAGE B, SAGNAY, CAMARINES SUR	DN'D CONSTRUCTION AND DEVELOPMENT (38256)	96,500,000.00	On-Going	May 06, 2024	June 28, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0097	CONSTRUCTION OF LEVEL III WATER SUPPLY SYSTEM (GOA-SAN JOSE) CAMARINES SURGOA-SAN JOSE, CAMARINES SUR	M.J. APIN BUILDERS (12179)	37,240,000.00	Completed	May 08, 2024	December 18, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0098	CONSTRUCTION OF FLOOD CONTROL SYSTEM WITH GROUNDSTALL PACKAGE 1 AT BARANAGY LAMON, GOA, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	120,625,000.00	Completed	May 09, 2024	May 08, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0099	CONSTRUCTION OF FLOOD CONTROL SYSTEM WITH GROUNDSTALL PACKAGE 2 AT BARANGAY LAMON, GOA, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	120,625,000.00	Completed	May 09, 2024	May 04, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GMF BUILDING) PARTIDO STATE UNIVERSITY - SAGNAY CAMPUS, NATO, SAGNAY, CAMARINES SUR	SOLERA CONSTRUCTION AND SUPPLY (46819)	19,800,000.00	On-Going	May 30, 2024	March 22, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0102	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM, CAMARINES SUR 4TH LEGISLATIVE DISTRICT	J.C NIETO CONSTRUCTION (53359)	2,804,152.34	Completed	May 30, 2024	July 13, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE-II), BARANGAY ABO, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	11,880,000.00	Completed	June 10, 2024	December 31, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0104	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), CAGLILIOG, TINAMBAC, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	1,980,000.00	Completed	June 10, 2024	September 07, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0105	CONSTRUCTION OF LALUD - GARCHITORENA ROAD (SAGRADA SECTION) STA.34+576 - STA. 36+200 (PACKAGE 7), GARCHITORENA, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	130,275,000.00	On-Going	June 19, 2024	February 14, 2026	80.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0106	CONSTRUCTION OF LALUD - GARCHITORENA ROAD (SAGRADA SECTION) STA.40+200 - STA. 42+200 (PACKAGE 9), GARCHITORENA, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	On-Going	June 19, 2024	December 31, 2025	76.10
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), TIGAON, CAMARINES SUR	HRB CONSTRUCTION (10528)	6,930,000.00	Completed	June 26, 2024	October 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0108	REHABILITATION OF MULTI-PURPOSE BUILDING, SAN JOSE-PARTIDO, CAMARINES SUR	S & RV CONSTRUCTION & SUPPLY (19203)	6,930,000.00	Completed	June 28, 2024	November 26, 2024	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0109	CONSTRUCTION OF LALUD - GARCHITORENA ROAD (BAHI-AZON SECTION) STA.48+765 - STA. 50+765 (PACKAGE 11) GARCHITORENA, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	On-Going	July 03, 2024	August 12, 2025	99.31
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0110	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GOA, CAMARINES SUR	J.C NIETO CONSTRUCTION (53359)	13,860,000.00	Completed	July 03, 2024	February 27, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TIGAON, CAMARINES SUR (PHASE-I), TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	19,800,000.00	On-Going	July 23, 2024	May 28, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0121	CONSTRUCTION OF LALUD-GARCHITORENA ROAD (SAGRADA SECTION) STA.37+200 - STA.39+200 (PACKAGE 8), GARCHITORENA, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	On-Going	July 23, 2024	December 13, 2025	78.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FG0122	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KULASI RIVER (UPSTREAM - DAHAT SECTION) PACKAGE 1, LAGONOY, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	144,750,000.00	On-Going	October 14, 2024	February 02, 2026	91.60
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, TIGAON, CAMARINES SUR	JO20 CONSTRUCTION AND SUPPLY (47212)	14,850,000.00	On-Going	September 10, 2024	June 23, 2025	100.00
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0131	CONSTRUCTION OF GOA COMMUNITY COLLEGE, GOA, CAMARINES SUR	SCP CONSTRUCTION (8797)	99,000,000.00	On-Going	October 02, 2024	December 19, 2025	80.13
Camarines Sur 4th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FG0132	CONSTRUCTION OF SIRUMA MUNICIPAL BUILDING, BRGY. POBLACION, SIRUMA, CAMARINES SUR	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	39,600,000.00	On-Going	October 04, 2024	March 09, 2026	76.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0001	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG PAWILI RIVER, BARANGAY FABRICA SECTION, BULA, CAMARINES SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,500,000.00	Completed	February 21, 2024	October 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0002	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BICOL RIVER, BRGY. OMBAO HEIGHTS SECTION,BULA,CAMSUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	February 21, 2024	December 28, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0003	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BICOL RIVER, BRGY. BALAOGAN SECTION, BULA, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	139,925,000.00	Completed	February 21, 2024	December 28, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0004	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BICOL RIVER, BRGY. PALSONG SECTION, BULA, CAMSUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KENZAI BUILDERS CORPORATION (44058)	139,925,000.00	Completed	February 21, 2024	December 28, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0005	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-CONST./REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS- CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BICOL RIVER,BRGY. LA PURISIMA SECTION,NABUA, CAMSUR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,500,000.00	Completed	February 21, 2024	December 11, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0006	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF BANK PROTECTION STRUCTURE ALONG BARIT RIVER, SANTA JUSTINA SECTION, BARANGAY SANTA JUSTINA, BUHI, CAM SUR	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	139,925,000.00	Completed	February 21, 2024	February 11, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0007	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARIT RIVER, SALVACION SECTION, BARANGAY SALVACION, BUHI, CAMARINES SUR	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	139,925,000.00	Completed	February 21, 2024	March 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0008	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARIT RIVER, ANTIPOLLO OLD SECTION, BARANGAY ANTIPOLLO, NABUA, CAM SUR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,500,000.00	Completed	February 21, 2024	December 11, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0009	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARIT RIVER, BARANGAY FRANCIA SECTION, BARANGAY FRANCIA, IRIGA CITY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	February 21, 2024	May 06, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0010	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARIT RIVER, BARANGAY SAN JOSE, NABUA, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	Completed	February 21, 2024	January 30, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0011	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - BAAO-IRIGA CITY- NABUA RD - K0475 + 000 - K0475 + 328, K0475 + 491 - K0476 + 000	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	30,607,360.00	Completed	April 24, 2024	July 13, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0012	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS- ALBAY DIVERSION RD - K0444 + 667 - K0445 + 827	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	49,000,000.00	Completed	April 24, 2024	December 18, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0013	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BARIT RIVER, BARANGAY LOURDES SECTION, BUHI, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	139,925,000.00	Completed	February 21, 2024	March 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0014	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BICOL RIVER, BARANGAY OMBAO POLPOG SECTION, BULA, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	148,500,000.00	Completed	May 07, 2024	March 15, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0015	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BICOL RIVER, BARANGAY STO. DOMINGO SECTION, NABUA, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	148,500,000.00	Completed	May 07, 2024	March 15, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0016	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - IRIGA CITY-SN ISIDRO-SAGRADA-SN RAMON-HANAWAN RD - K0479 + 000 - K0479 + 274	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	11,568,900.00	Completed	April 24, 2024	August 10, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0018	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - NABUA-BALATAN RD - K0484 + 580 - K0485 + 120	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	14,700,000.00	Completed	April 24, 2024	December 13, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0019	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - SECONDARY ROADS - BAAO-IRIGA CITY-NABUA RD - K0470 + 580 - K0470 + 680	EA-EC CONSTRUCTION AND SUPPLY (15737)	4,035,640.00	Completed	April 24, 2024	June 01, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0021	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LOURDES YOUNG, NABUA, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	May 07, 2024	October 27, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0022	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SALVACION, BUHI, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	May 07, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0023	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS -IRIGA CITY-SN ISIDRO-SAGRADA-SN RAMON-HANAWAN RD - K0472 + 448 - K0475 + 000	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	81,386,170.00	Completed	February 21, 2024	July 10, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0024	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - IRIGA CITY-SN ISIDRO-SAGRADA-SN RAMON-HANAWAN RD - K0478 + 470 - K0479 + 000, K0479 + 274 - K0480 + 579	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	37,221,380.00	On-Going	April 24, 2024	August 08, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0025	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS- NABUA-BALATAN RD - K0493 + 224 - K0493 + 1016	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	33,443,480.00	On-Going	April 24, 2024	November 09, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0027	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LA MEDALLA-SALVACION-SAN VICENTE DIVERSION ROAD, CAMARINES SUR	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	106,263,870.00	Completed	February 21, 2024	November 30, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0028	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF RIVERBANK PROTECTION ALONG DARAGA RIVER, BRGY. SAN ISIDRO SECTION, BUHI, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	135,100,000.00	Completed	February 21, 2024	February 08, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0029	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONSTRUCTION OF RIVERBANK PROTECTION ALONG DARAGA RIVER, BRGY. SAN JOSE SALAY SECTION, BUHI, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	135,100,000.00	Completed	February 21, 2024	March 05, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0030	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - IRIGA CITY RAPID EXIT BYPASS ROAD, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	106,150,000.00	On-Going	March 04, 2024	January 18, 2025	72.12



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0031	OO2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS & PRINCIPAL RIVERS - CONSTRUCTION OF BICOL RIVER FLOOD MITIGATION STRUCTURE, BRGY. LA PURISIMA, NABUA, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	138,477,500.00	Completed	March 04, 2024	January 09, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0032	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES W/N MAJOR RIVER BASINS & PRINCIPAL RIVERS-REHABILITATION OF REVETMENT WALL ALONG BICOL RIVER, BRGY. STO. DOMINGO & BRGY. INAPATAN, NABUA, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / PRIMARCH CONSTRUCTION OPC (55799)	138,477,500.00	Completed	March 04, 2024	February 18, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0033	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - NABUA-BALATAN RD - K0487 + 859 - K0487 + 945	MPIRE NINE CONSTRUCTION OPC (55800)	19,600,000.00	Completed	April 24, 2024	November 06, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0034	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - NABUA-BALATAN RD - K0488 + 085 - K0488 + 263	PRIMARCH CONSTRUCTION OPC (55799)	29,400,000.00	On-Going	April 24, 2024	November 21, 2024	60.98
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0036	CSSP - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. FABRICA, BULA, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	6,930,000.00	Completed	April 24, 2024	September 15, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0037	CSSP - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. SAN VICENTE - BRGY. BACOLOD, BATO, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	8,910,000.00	Completed	April 24, 2024	July 03, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0038	CSSP - BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAN FRANCISCO, BAAO, CAMARINES SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	99,000,000.00	On-Going	April 22, 2024	June 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0039	CSSP - BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY STA. EULALIA - BARANGAY SAN FRANCISCO, BAAO, CAMARINES SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	99,000,000.00	On-Going	April 22, 2024	November 13, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0040	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY STA. EULALIA, BAAO, CAMARINES SUR	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	193,000,000.00	On-Going	May 07, 2024	January 22, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0043	CSSP: SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SHORE PROTECTION STRUCTURE ALONG BARANGAY DURAN, BALATAN, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	125,450,000.00	On-Going	June 03, 2024	July 27, 2025	91.34
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0062	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - SECONDARY ROADS - BAAO-LRIGA CITY-NABUA RD - K0473 + 767 - K0473 + 854, K0473 + 860 - K0474 + 230	EA-EC CONSTRUCTION AND SUPPLY (15737)	21,089,600.00	Completed	July 26, 2024	November 29, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0063	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - SECONDARY ROADS-IRIGA CITY-MASOLI RD - K0479 + 844 - K0479 + 970	HILLSIDE CONSTRUCTION CORPORATION (FORMERLY: HILLSIDE CONSTRUCTION) (7401)	5,882,940.00	On-Going	July 26, 2024	October 24, 2024	71.77
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0064	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - SECONDARY ROADS - LRIGA CITY-SN LSIDRO-SAGRADA-SN RAMON-HANAWAN RD - K0473 + 000 - K0473 + 565	HILLSIDE CONSTRUCTION CORPORATION (FORMERLY: HILLSIDE CONSTRUCTION) (7401)	16,758,000.00	On-Going	July 26, 2024	February 22, 2025	91.31
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0065	CSSP-BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LAGANAC, BALATAN, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	6,930,000.00	Completed	July 26, 2024	March 05, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0066	CSSP-BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN MIGUEL, IRIGA CITY, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	6,930,000.00	Completed	July 26, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0067	CSSP - CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEMS	JMLD CONSTRUCTION (22679)	2,831,976.57	Completed	August 05, 2024	October 13, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0068	CSSP BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF PAYAK-PAGATPATAN-PALO ROAD, BATO, CAMARINES SUR ROAD, CAMARINES SUR	TGME CONSTRUCTION & SUPPLY (48607)	19,799,960.72	Completed	August 19, 2024	March 14, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0069	CSSP BIP MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY OMBAO POLPOG, BULA, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	August 19, 2024	March 16, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0070	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM BRIDGE PROGRAM RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - CRESINE BR. (B00466LZ) ALONG IRIGA CITY-MASOLI RD	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	6,659,100.00	On-Going	August 19, 2024	November 07, 2024	95.68
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0071	CSSP-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN ROQUE SAGUMAY, NABUA, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	August 19, 2024	February 13, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0072	CSSP BIP MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DURAN, BALATAN, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	August 19, 2024	February 01, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0073	CSSP: SIPAG - COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION /CONSERVATION - CONSTRUCTION OF COASTAL ROAD ALONG BARANGAY CAMANGAHAN, BALATAN, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	130,275,000.00	On-Going	August 19, 2024	July 21, 2025	90.89
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0074	CSSP: SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SHORE PROTECTION STRUCTURE ALONG BARANGAY COGUIT, BALATAN, CAMARINES SUR	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	130,275,000.00	On-Going	August 19, 2024	July 21, 2025	73.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0075	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - TABACO CITY-MALINAO-BUHI-IRIGA CITY ROAD, CAMARINES SUR	SISAM CONSTRUCTION & SUPPLIES (21543)	106,150,000.00	Completed	August 19, 2024	June 10, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0077	CLUSTER IV: CSSP: SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A 112239	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	9,538,282.79	Completed	September 09, 2024	November 17, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0078	CSSP:BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BULUANG, BATO, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	4,950,000.00	Completed	September 09, 2024	February 10, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0080	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. TERESITA, BAAO, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	14,850,000.00	Completed	September 27, 2024	April 21, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0081	CSSP:BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO POBLACION NABUA, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	19,800,000.00	Completed	September 27, 2024	June 05, 2025	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FN0082	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - ALBAY-DIVERSION RD - K0444+255 - K0444+305	PRIMARCH CONSTRUCTION OPC (55799)	4,900,000.00	Completed	October 01, 2024	December 11, 2024	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0083	CSSP: BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. TERESITA, BAAO, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	49,500,000.00	Completed	October 04, 2024	February 13, 2026	100.00
Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FN0084	CSSP:BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, IRIGA CITY, CAMARINES SUR	IRIGA JETSTONE CONSTRUCTION, INC. (FORMERLY:IRIGA JETSTONE CONSTRUCTION) (3648)	47,839,851.39	On-Going	January 08, 2025	February 27, 2026	65.15



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Camarines Sur 5th District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FN0085	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF RIVERBANK PROTECTION ALONG DARAGA RIVER, BRGY. GABAS SECTION, BUHI, CAMSUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	135,100,000.00	On-Going	October 04, 2024	October 27, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0001	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BO-NOT, SAN ANDRES, CATANDUANES	NVR CONSTRUCTION (40278)	3,640,013.18	Completed	February 23, 2024	July 10, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0002	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, VIGA, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	2,968,757.73	Completed	February 23, 2024	June 14, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0003	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION DISTRICT 1, GIGMOTO, CATANDUANES	NVR CONSTRUCTION (40278)	1,978,742.95	Completed	February 23, 2024	May 08, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0004	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HICMIONG, VIRAC, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	1,978,760.00	Completed	February 23, 2024	May 08, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0005	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAGSANGAHAN, SAN MIGUEL, CATANDUANES	JASMIN CONSTRUCTION (9561)	1,960,200.00	Completed	February 23, 2024	May 11, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0006	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR II) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY GENITLIGAN, BARAS, CATANDUJANES	NVR CONSTRUCTION (40278)	1,890,719.22	Completed	March 04, 2024	May 31, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0007	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WORK SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY SABLOYON, CARAMORAN, CATANDUANES	NVR CONSTRUCTION (40278)	1,953,888.06	Completed	February 23, 2024	March 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0008	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BIDDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY MAGSAYSAY TO BARANGAY BUGAO, BAGAMANOC, CATANDUANES	JYM CONSTRUCTION & SUPPLY (34595)	4,801,453.53	Completed	March 04, 2024	April 24, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0009	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MACULIW, PANGANIBAN, CATANDUANES	MIRCONS CONSTRUCTION AND SUPPLIES (38321)	4,801,316.68	On-Going	May 23, 2024	March 31, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0010	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY TAMBONGON, VIGA, CATANDUANES.	VIRAC NRC CONSTRUCTION (11396)	2,968,759.70	Completed	February 23, 2024	May 04, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0011	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY OGBONG, VIGA, CATANDUANES	TNB BUILDERS (30089)	1,978,759.41	Completed	February 23, 2024	April 20, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0012	BAIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY PANIQUIHAN, BARAS, CATANDUANES	TNB BUILDERS (30089)	1,978,759.23	Completed	February 23, 2024	April 20, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0013	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI - PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RAWIS, VIRAC, CATANDUANES	DAWN ENGINEERING CONSTRUCTION AND SUPPLY (51599)	1,939,105.58	Completed	February 23, 2024	May 12, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0014	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY OCO, VIGA, CATANDUANES	NVR CONSTRUCTION (40278)	1,782,391.73	Completed	February 23, 2024	May 11, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0015	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY TAMBURAN (YOPIT), BATO, CATANDUANES	NVR CONSTRUCTION (40278)	2,473,760.00	Completed	February 23, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0016	ASSET PRESREvation PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- TERTIARY ROADS, CONSTRUCTION OF DRAINAGE STRUCTURE ALONG RD-JCT.BATO-BARAS RD - K0015+700-K0016+300, K0019+000-K0019+563, K0009+580-K0009+660	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	21,161,203.95	On-Going	July 09, 2024	June 22, 2025	86.42
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN) - ACCESS ROAD ROAD FROM JCT. CCR - PANANAOGAN PORT, BATO, CATANDUANES.	JASMIN CONSTRUCTION (9561)	6,857,711.18	On-Going	March 25, 2024	November 23, 2024	89.13
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0018	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY SAN ROQUE, BATO, CATANDUANES	NVR CONSTRUCTION (40278)	2,967,520.00	Completed	March 25, 2024	June 23, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0019	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY DORORIAN, GIGMOTO, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	1,802,575.62	Completed	March 25, 2024	May 27, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0020	BRIDGE - RETROFFITING/STRENGTHENING OF PERMANENT BRIDGES, MARCOS BR. (B00042CN) ALONG CATANDUANES CIRCUMFERENTIAL ROAD	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	19,010,796.69	Completed	April 01, 2024	August 08, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0021	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TOKIO BRIDGE ALONG CATANDUANES CIRCUMFERENTIAL ROAD	SHLA CONSTRUCTION AND SUPPLY (45590)	14,494,017.33	On-Going	April 01, 2024	March 17, 2025	94.30
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0022	BASIC INFRASTRUCTURE PROGRAM (BIP)- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POROT, PANDAN, CATANDUANES	JASMIN CONSTRUCTION (9561)	2,627,072.54	Completed	March 25, 2024	July 28, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0023	BRIDGE-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, QUIMBAG BRIDGE ALONG CATANDUANES CIRCUMFERENTIAL ROAD	PRIMARCH CONSTRUCTION OPC (55799)	17,051,925.66	On-Going	April 01, 2024	January 20, 2025	95.10



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0024	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BELMONTE, SAN ANDRES, CATANDUANES	NVR CONSTRUCTION (40278)	1,977,519.96	Completed	March 25, 2024	September 06, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0025	NETWORK DEVELOPMENT PROGRAM - PAVING OF UNPAVED ROADS - SECONDARY ROADS - JCT. CATANDUANES CIR. ROAD - PANGANIBAN-SABLOYON ROAD, K0077+425 - K0077+897	JD CONSTRUCTION (30134)	27,607,319.20	Completed	May 06, 2024	February 14, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FH0026	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF FLOOD CONTROL STRUCTURES AT BRGY. BENTICAYAN, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	26,947,720.00	Completed	April 23, 2024	October 26, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0027	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS - TOURISM ROAD INFRASTRUCTURE PROGRAM (TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO BONTAHIYA FALLS, SAN MIGUEL, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	8,463,558.58	Completed	April 23, 2024	July 07, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0028	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, PANDAN, CATANDUANES	TNB BUILDERS (30089)	4,866,408.77	Completed	April 22, 2024	May 30, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0029	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PUTSAN TO BARANGAY DANA, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	4,947,520.00	Completed	April 23, 2024	June 13, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0030	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) BAHAO FALLS ACCESS ROAD GIGMOTO, CATANDUANES	TNB BUILDERS (30089)	9,647,519.44	Completed	April 22, 2024	September 20, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0031	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ. SAN ANDRES, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	2,966,690.63	Completed	April 22, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0032	CONST./IMP'V'T OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) - ACCESS ROADS FROM VIRAC TO BAGAMANOC LEADING TO LORAN STATION, LORAN BEACH, KINAMARIGAN BEACH, SUMAGONGSONG BEACH, PUGSO AND LOROMAN COVE BAGAMANOC, CATANDUANES	TRI-EX TOWER COMPANY, INC. (33326)	22,629,464.30	On-Going	May 13, 2024	January 21, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0033	BRIDGE-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, BANQUEROHAN BRIDGE (B00020CN) ALONG CATANDUANES CIRCUMFERENTIAL ROAD	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	19,598,760.00	Completed	April 23, 2024	September 24, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0034	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TUBLI AND BARANGAY DARIAO, CARAMORAN, CATANDUANES	NVR CONSTRUCTION (40278)	6,928,036.70	Completed	April 22, 2024	November 06, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0035	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRA. PROG. - TRIP) ACCESS ROAD LEADING TO OROSOK-OSOK FALLS, SAN MIGUEL, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	16,917,979.20	Completed	April 23, 2024	October 15, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0036	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAYS BATOLINAO-SALVACION, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	4,947,520.00	Completed	April 23, 2024	June 15, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0037	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CATAGBACAN, SAN ANDRES, CATANDUANES	NVR CONSTRUCTION (40278)	4,585,958.48	Completed	April 23, 2024	August 08, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0038	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. GENITLIGAN, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	4,897,520.00	Completed	May 06, 2024	August 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0039	BASIC INFRA. PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF BAGAWANG - PARIK-SAN ISIDRO ROAD, BARANGAY, BANAWANG AND BARANGAY SAN ISIDRO, PANDAN, CATANDUANES	A.V. LAYNES TRADING AND CONSTRUCTION (42583)	39,194,444.95	On-Going	May 13, 2024	June 13, 2025	77.42
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0040	BASIC INFRA. PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF HIYOP, PINAGTABAWAN-BALDOC ROAD, BRGY. HIYOP AND BRGY. BALDOC, PANDAN, CATANDUANES	A.V. LAYNES TRADING AND CONSTRUCTION (42583)	38,801,639.29	On-Going	May 13, 2024	March 29, 2025	79.86
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0041	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, MUNICIPALITY OF PANGANIBAN, CATANDUANES	TRI-JOHN TRADING & CONSTRUCTION (42326)	5,835,270.44	Completed	May 13, 2024	August 08, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0042	BASIC INFRASTRUCTURE PROGRAMS (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, SIPI, BATO, CATANDUANES	FDS CONSTRUCTION & SUPPLY (26654)	3,180,462.81	Completed	May 13, 2024	August 19, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FH0043	CONSTRUCTION (COMPLETION) OF SAN MIGUEL - PURARAN TOURISM ROAD, BARAS, CATANDUANES (PHASE II)	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	45,103,973.71	Completed	August 12, 2024	May 28, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FH0044	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURES, MACUTAL RIVER (RIZAL SECTION), BARANGAY RIZAL, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	48,248,760.00	Completed	May 23, 2024	December 21, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0049	BASIC INFRA PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MUNICIPALITY OF VIRAC, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	5,159,377.87	On-Going	August 05, 2024	December 24, 2024	89.79



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0050	BASIC INFRA PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND DRAINAGE SYSTEM, MUNICIPALITY OF SAN ANDRES, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	5,938,707.11	Completed	July 30, 2024	March 16, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0051	BASIC INFRA PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF EVACUATION CENTER, BARANGAY BATALAY, BATO, CATANDUANES	GRELIPS CONSTRUCTION & DEVELOPMENT (34236)	4,778,197.19	On-Going	August 12, 2024	April 03, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0052	BASIC INFRA PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BOTE, BATO, CATANDUANES	GRELIPS CONSTRUCTION & DEVELOPMENT (34236)	4,791,813.00	On-Going	August 12, 2024	March 16, 2025	90.91
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0053	BASIC INFRA PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALATAGAN PROPER, VIRAC, CATANDUANES	TRI-JOHN TRADING & CONSTRUCTION (42326)	4,867,109.23	Completed	July 16, 2024	December 29, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0054	BASIC INFRA PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING, BARANGAY IBONG SAPA, VIRAC, CATANDUANES	FDS CONSTRUCTION & SUPPLY (26654)	3,567,968.55	Completed	July 16, 2024	December 05, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0056	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING BARANGAY SICMIL, GIGMOTO, CATANDUANES	WILLTORR CONSTRUCTION (15418)	2,879,672.37	On-Going	July 16, 2024	December 12, 2024	96.49
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0057	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY BUENAVISTA, VIRAC, CATANDUANES	WILLTORR CONSTRUCTION (15418)	1,977,520.00	Completed	July 16, 2024	October 18, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0058	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SITIO KAGRAT - SITIO BUTAN, AGBAN, BARAS, CATANDUANES	NVR CONSTRUCTION (40278)	0.00	Terminated	July 16, 2024	January 08, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0059	BASIC INFRASTRUCTURE PROGRAM (BIP), MAJOR/STRATEGIC PUBLIC BUILDINGS FACILITIES STRUCTURAL AND RESILIENCE PROGRAM, CONSTRUCTION (COMPLETION) OF PHILIPPINE INFORMATION AGENCY (PIA) BUILDING, VIRAC, CATANDUANES	NQA CONSTRUCTION & SUPPLY (22350)	1,958,760.00	On-Going	July 16, 2024	November 02, 2024	88.16
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0060	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ANDRES, BATO, CATANDUANES.	NQA CONSTRUCTION & SUPPLY (22350)	1,958,760.00	On-Going	July 16, 2024	November 16, 2024	94.57
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0061	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AGBAN, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	4,799,507.56	On-Going	July 16, 2024	December 14, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0062	CONSTRUCTION (COMPLETION) OF THE MULTI-PURPOSE BUILDING BARANGAY TIMBAAN, SAN ANDRES, CATANDUANES	T-BUILDERS CONSTRUCTION & SUPPLY (44010)	1,978,760.00	Completed	July 16, 2024	September 13, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0063	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, PANGANIBAN, CATANDUANES	WILLTORR CONSTRUCTION (15418)	1,978,759.96	On-Going	July 16, 2024	December 26, 2024	87.08
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0064	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING (PROVINCIAL TRAINING CENTER), BARAS, CATANDUANES.	ALXM CONSTRUCTION & DEV'T. CORP. (FORMERLY:ALXM CONSTRUCTION) (33436)	9,590,696.26	On-Going	July 16, 2024	June 07, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0066	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM (LEVEL II OR III) - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, AT BARANGAY MILAVIGA AND BARANGAY BOCON CARAMORAN, CATANDUANES	FDS CONSTRUCTION & SUPPLY (26654)	4,115,388.87	Completed	August 05, 2024	February 01, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0067	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PALTA BIG, VIRAC, CATANDUANES	DAWN ENGINEERING CONSTRUCTION AND SUPPLY (51599)	4,487,536.08	On-Going	July 16, 2024	January 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0068	BASIC INFRA PROG (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONST. OF BARANGAY ROAD AND DRAINAGE SYSTEM AT BRGY. BIGAA, BRGY. PALNAB DEL SUR & SITIO MISLAGAN, BRGY. CAPILIHAN, VIRAC	NVR CONSTRUCTION (40278)	5,821,797.65	On-Going	July 30, 2024	October 31, 2024	0.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FH0069	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF RIVER CONTROL STRUCTURES, SALVACION, BARAS, CATANDUANES	NQA CONSTRUCTION & SUPPLY (22350)	42,457,595.15	Completed	July 16, 2024	March 15, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0074	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARAS, CATANDUANES	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	19,104,870.65	On-Going	October 08, 2024	July 09, 2025	89.48
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FH0075	BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES-NATIONAL BUILDING PROGRAM, REHABILITATION OF MATERIAL TESTING LABORATORY BUILDING OF CATANDUANES DISTRICT ENGINEERING OFFICE, VIRAC, CATANDUANES	MS2 BUILDER AND SUPPLIES INC. (48429)	13,275,760.00	On-Going	October 08, 2024	June 14, 2025	52.90
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0076	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (HOME FOR THE ELDERLY), VIRAC, CATANDUANES	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	9,897,517.02	On-Going	October 15, 2024	April 07, 2025	95.29
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0077	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING BATO, CATANDUANES	WILLTORR CONSTRUCTION (15418)	7,166,716.05	On-Going	October 08, 2024	May 27, 2025	56.91
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0078	BASIC INFRA. PROG. (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES, CONST. OF BRGY. ROADS AT PANANAOGAN, SITIO BITAOGAN, BRGY. MARINAWA, BRGY. BALONGBONG, & BRGY. SAN PEDRO, BATO, CATANDUANES	GRELIPS CONSTRUCTION & DEVELOPMENT (34236)	7,600,002.45	On-Going	October 08, 2024	February 28, 2025	81.37
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0079	BASIC INFRA. PROG. (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES, CONST. OF BRGY. ROADS AT BRGY. BUENAVISTA, BRGY. OGIS, BRGY. AROYAO PEQUENO, & BRGY. TILIS, BATO, CATANDUANES	NVR CONSTRUCTION (40278)	4,944,982.66	On-Going	May 29, 2025	July 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0080	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACIO, GIGMOTO, CATANDUANES	TRI-JOHN TRADING & CONSTRUCTION (42326)	4,947,462.35	On-Going	October 08, 2024	April 23, 2025	96.38
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0081	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/LEADING TO MAJOR /STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BATO, CATANDUANES	HI-DENSITY INTERNATIONAL CONSTRUCTION AND DEVELOPMENT INC. (45933)	4,223,021.45	Completed	October 30, 2024	January 17, 2025	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0082	BASIC INFRASTRUCTURE PROGRAMS (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR./STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. LICTIN, SAN ANDRES, CATANDUANES	NVR CONSTRUCTION (40278)	4,946,957.85	Completed	October 08, 2024	December 24, 2024	100.00
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0083	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY, BINANUAHAN, BATO, CATANDUANES	FDS CONSTRUCTION & SUPPLY (26654)	3,791,276.46	On-Going	December 19, 2024	June 12, 2025	95.64
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0084	BASIC INFRASTRUCTURE PROGRAMS (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY, BENTICAYAN, BARAS, CATANDUANES	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	2,952,205.59	On-Going	October 08, 2024	February 27, 2025	90.52
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0085	BASIC INFRASTRUCTURE PROGRAMS (BIP) - MULTI - PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY. STA. TERESA, BAGAMANOC, CATANDUANES	DAWN ENGINEERING CONSTRUCTION AND SUPPLY (51599)	1,957,060.17	On-Going	October 08, 2024	February 12, 2025	54.54
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FH0093	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLITION) OF MULTI-PURPOSE BUILDING AT BRGY. LIBOD, BATO, CATANDUANES	VIRAC NRC CONSTRUCTION (11396)	20,896,877.98	On-Going	November 26, 2024	July 15, 2025	94.83
Catanduanes District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FH0110	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-SECONDARY ROADS-CATANDUANES CIRCUMFERENTIAL ROAD, K0198+224-K0198+246,K0198+390-K0198+422,K0198+982-K0199+019, K0202+300-K0202+361	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	5,080,240.39	On-Going	May 29, 2025	September 01, 2025	79.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF ROAD, BARANGAY MAPANIQUE, SAN PASCUAL, MASBATE.	TOUGHCHIC CONSTRUCTION (50723)	19,788,479.70	Completed	April 29, 2024	October 21, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0002	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF ROAD, BARANGAY PINAMASINGAN, SAN PASCUAL, MASBATE.	TOUGHCHIC CONSTRUCTION (50723)	19,792,702.74	Completed	March 01, 2024	November 14, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0003	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - POBLACION-QUINTINA ROAD (PACKAGE 4), SAN PASCUAL, MASBATE.	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	48,995,424.34	Completed	March 01, 2024	November 12, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0004	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - CLAVERIA-SAN ISIDRO-PEÑAFRANCIA ROAD (PACKAGE 4), CLAVERIA, MASBATE.	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	48,999,997.58	Completed	March 01, 2024	November 12, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF JUNCTION NATIONAL ROAD, BARANGAY REAL TO BARANGAY MAGLAMBONG, MONREAL, MASBATE.	SJMC CONSTRUCTION SERVICES (55501)	19,799,727.22	Completed	March 19, 2024	September 23, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0012	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF TALISAY SHORE PROTECTION (PACKAGE 5), BARANGAY TALISAY, SAN FERNANDO, MASBATE.	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	48,999,991.64	Completed	April 08, 2024	February 17, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0013	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - POBLACION-MOROCBOROCAN-GUINHADAP-MAGLAMBONG-STO. NIÑO ROAD (PACKAGE 4), MONREAL, MASBATE.	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	48,999,986.78	Completed	March 25, 2024	December 20, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0014	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF OF DAMAGED PAVED ROADS - TERTIARY ROADS - SAN FERNANDO-TALISAY RD -K0003+270 - K0003+320, K0004+121-K0004+221, K0004+901-K0005+000.	SJMC CONSTRUCTION SERVICES (55501)	11,522,807.23	Completed	March 01, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0015	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS-SAN FERNANDO NORTH RD-K0002+259-K0002+317, K0002+717-K0002+802, K0003+630-K0003+693, K0005+000-K0005+036, K0010+238-K0010+558,K0010+561-K0010+586,K0011+678-K0011+1010.	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	42,019,842.57	Completed	May 06, 2024	December 22, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF JUNCTION NATIONAL ROAD TO PORT, BARANGAY TERAPLIN, SAN PASCUAL, MASBATE.	SJMC CONSTRUCTION SERVICES (55501)	19,169,492.69	Completed	March 25, 2024	November 16, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0017	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - SAN FERNANDO-SAN JACINTO-MONREAL ROAD, MASBATE	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY:JIMWELL BUILDERS) (44105)	48,249,943.33	Completed	March 25, 2024	December 06, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0018	BRIDGE PROGRAM - REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - ABRAHAM BR. (B00011TC) ALONG SAN FERNANDO NORTH ROAD.	TRISAN CONSTRUCTION AND DEVELOPMENT (35083)	7,836,209.45	Completed	March 11, 2024	June 18, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0019	BRIDGE PROGRAM - REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - ALCANTARA BR. (B00012TC) ALONG SAN FERNANDO NORTH ROAD.	TRISAN CONSTRUCTION AND DEVELOPMENT (35083)	7,838,789.24	Completed	March 19, 2024	June 26, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0020	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS-SAN FERNANDO NORTH ROAD-K0016+573-K0016+789,K0018+ 598-K0018+935,K0019+000-K0019+097,K0019+198-K0019+ 284,K0019+726-K0019+816,K0021+182-K0021+244	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY:JIMWELL BUILDERS) (44105)	40,535,282.99	Completed	May 06, 2024	December 17, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM - CONSTRUCTION OF ACCESS ROAD, JUNCTION NATIONAL ROAD, LETADA ST. TO PORT, BARANGAY POBLACION, DISTRICT 1 AND DISTRICT 3, SAN JACINTO, MASBATE.	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	29,699,952.93	Completed	March 25, 2024	October 07, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0022	BRIDGE PROGRAM - REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES - TUTUBAN BR. (B00007TC) ALONG SAN FERNANDO NORTH ROAD.	GEBILAGUIN CONSTRUCTION (53499)	7,810,143.31	Completed	March 19, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF JUNCTION NATIONAL ROAD TO BARANGAY PASIG, CLAVERIA, MASBATE.	SMDF CONSTRUCTION (55026)	9,899,995.91	Completed	March 11, 2024	May 14, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF ROAD, BARANGAY PANISIHAN TO BARANGAY ROYROY, BATUAN, MASBATE.	SJMC CONSTRUCTION SERVICES (55501)	29,699,867.90	Completed	March 11, 2024	September 29, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONCRETING OF JUNCTION NATIONAL ROAD TO PORT, BARANGAY BOLOD AND BARANGAY TERAPLIN, SAN PASCUAL, MASBATE.	SJMC CONSTRUCTION SERVICES (55501)	18,594,864.90	Completed	April 08, 2024	November 24, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FM0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - (TRIP) - CONSTRUCTION OF CONCRETE ROAD - POBLACION-MOROCBOROCAN-GUINHADAP ROAD LEADING TO SAN MIGUEL ISLAND DIVE SITE & LIGHT HOUSE & OTHER TOURISM AREAS, BRGY. GUINHADAP, MONREAL, MASBATE.	SJMC CONSTRUCTION SERVICES (55501)	14,259,135.70	On-Going	April 08, 2024	May 24, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONCRETING OF JUNCTION NATIONAL ROAD TO BARANGAY PASIG, CLAVERIA, MASBATE.	SMDF CONSTRUCTION (55026)	9,649,987.60	Completed	March 19, 2024	May 22, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FM0029	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF DPWH MULTI-PURPOSE BUILDING, BRGY. MINIO, SAN FERNANDO, MASBATE	SMDF CONSTRUCTION (55026)	29,399,601.71	Completed	April 08, 2024	December 03, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONCRETING OF ACCESS ROAD, JUNCTION NATIONAL ROAD, LETADA ST. TO PORT, BARANGAY POBLACION DISTRICT 1 AND DISTRICT 3, SAN JACINTO, MASBATE.	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY:JIMWELL BUILDERS) (44105)	28,949,708.26	Completed	April 08, 2024	January 04, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - CONCRETING OF ROAD, BARANGAY PINAMASINGAN, SAN PASCUAL, MASBATE.	SMDF CONSTRUCTION (55026)	19,298,947.01	Completed	April 08, 2024	October 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROGRAM ALLEVIATING GAPS (SIPAG) - CONCRETING OF JUNCTION NATIONAL ROAD, BARANGAY REAL TO BARANGAY MAGLAMBONG, MONREAL, MASBATE.	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	18,725,698.73	Completed	April 08, 2024	October 16, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0034	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES, BITO RIVER (UPSTREAM), BRGY. CORBADA, SAN FERNANDO, MASBATE.	A3 CONSTRUCTION & SUPPLY (39671)	48,999,764.72	Completed	April 01, 2024	December 02, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0035	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL AT SIARGAO RIVER, POBLACION 1 & 2, CLAVERIA, MASBATE.	A3 CONSTRUCTION & SUPPLY (39671) / SJMC CONSTRUCTION SERVICES (55501)	96,490,836.48	Completed	March 19, 2024	March 03, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0036	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BITO RIVER (UPSTREAM), BRGY. MAGKAIPIT, SAN FERNANDO, MASBATE.	ALXM CONSTRUCTION & DEV'T. CORP. (FORMERLY:ALXM CONSTRUCTION) (33436)	48,999,995.07	Completed	March 19, 2024	November 19, 2024	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0037	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BITO RIVER (DOWNSTREAM), BRGY. CORBADA, SAN FERNANDO, MASBATE.	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	48,999,999.02	On-Going	April 01, 2024	March 02, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FM0038	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN JACINTO SHORE PROTECTION, SITIO CAGAS, BRGY. CALIPAT-AN, SAN JACINTO, MASBATE.	A3 CONSTRUCTION & SUPPLY (39671) / EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	63,156,272.13	Completed	April 08, 2024	April 11, 2025	100.00
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0040	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - SAN FERNANDO NORTH RD - K0007+944-K0008+240, K0009+850-K0009+966, K0010+118-K010+190, K0019+611-K0019+726	SMDF CONSTRUCTION (55026)	29,398,848.90	Completed	April 22, 2024	November 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FM0041	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - SAN FERNANDO NORTH RD - K0007+000 - K0007+108.	SMDF CONSTRUCTION (55026)	29,399,999.25	On-Going	April 22, 2024	January 24, 2025	99.08
Masbate 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FM0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM (RWCS) IN PUBLIC FACILITIES, SAN FERNANDO AND SAN JACINTO, MASBATE.	SMDF CONSTRUCTION (55026)	2,808,066.73	Completed	May 06, 2024	August 03, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MASBATE - CATAINGAN - PLACER RD. (S00005MT) K0009+055 - K0009+076	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	2,048,367.69	Completed	October 08, 2024	October 25, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MASBATE - CATAINGAN - PLACER RD. (S00005MT) K0009+076 - K0009+091	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	2,048,513.76	On-Going	November 25, 2024	December 12, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0003	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MASBATE - CATAINGAN - PLACER RD. (S00005MT) K0009+091 - K0009+101.50	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	1,014,126.43	Completed	October 08, 2024	October 22, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0004	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. CROSSING - MANDAON RD. (S00037MT) K0048+620 - K0048+795	ACETAN ENTERPRISES (51557)	8,001,699.99	Completed	February 07, 2024	June 01, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0005	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. CROSSING - MANDAON RD (S00037) K0048+795 - K0048+970	ACETAN ENTERPRISES (51557)	8,001,700.00	Completed	February 07, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. TAWAD - BALUD RD. (S00023MT) K0039+453 - K0039+606, MILAGROS	GACT ENTERPRISES (36867)	15,324,085.28	On-Going	November 25, 2024	March 28, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0007	ORGANIZATIONAL OUTCOME I: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. TAWAD - BALUD RD (S00023MT) K0039+606 - K0039+670, MILAGROS,	GACT ENTERPRISES (36867)	6,586,365.03	On-Going	October 08, 2024	December 06, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - LUMBANG BR. (B00089MT) ALONG MASBATE - MILAGROS RD. (PHASE 2), MASBATE CITY	MARABE GENERAL CONSTRUCTION & SUPPLY (40326)	29,399,895.22	Completed	February 05, 2024	February 26, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND /OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD, BARANGAY CALUMPANG, MILAG	GACT ENTERPRISES (36867)	24,750,000.00	Completed	February 05, 2024	August 29, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES - LOOC BRIDGE ALONG JCT. TAWAD - BALUD RD (PHASE II), BALUD, MASBATE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	29,399,885.94	Completed	February 05, 2024	September 28, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED RAOADS - TERTIARY ROADS - MASBATE CIRCUMFERENTIAL RD. (S00038MT) - K0004+444 - K0004+884, M	ACETAN ENTERPRISES (51557)	15,683,198.11	Completed	October 08, 2024	February 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FI0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - BALUD - PALANI - PANUBIGAN - PAJO - TALISAY ROAD LEADING TO PALANI BEACHES, PANUBIG	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	14,700,000.00	Completed	February 05, 2024	July 25, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0014	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. MILAGROS - BALENO - LAGTA RD. (S00016MT) K0036+120 - K0036+188,	SQUARE N CONSTRUCTION & SUPPLY (30307)	7,819,538.21	On-Going	November 25, 2024	May 02, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0015	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. MILAGROS - BALENO - LAGTA RD (S00016MT) K0036+188 - K0036+25	SQUARE N CONSTRUCTION & SUPPLY (30307)	7,550,130.99	On-Going	October 08, 2024	March 13, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0016	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT. TAWAD - BALUD ROD (S00023MT) K0031+390 - K0031+756, MILAGROS,	ACETAN ENTERPRISES (51557)	16,734,480.00	Completed	February 07, 2024	June 17, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0018	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - MANDAON - DAYHAGAN ROAD, PACKAGE 1, MASBATE	SPRING STAR CONSTRUCTION AND SUPPLY (20240)	96,500,000.00	Completed	February 20, 2024	December 07, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD, BARANGAY BURI, MANDAON,	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	9,900,000.00	Completed	February 05, 2024	July 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FI0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - JUNCTION NATIONAL ROAD SITIO CALULOD - B.TITONG - UBONGAN DACU SECTION LEADING TO V	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	14,700,000.00	Completed	February 05, 2024	April 26, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, JCT. BARANGAY JAMO	4-J CONSTRUCTION (52971)	24,499,917.45	Completed	February 06, 2024	September 11, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0022	ORGANIZATIONAL OUTCOM 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINK/NEW ROADS - MALUBI - CABANGCALAN - DAYHAGAN - TINIGBAN - MATABA ROAD, PACKAGE 1, MASBATE	HKP CONSTRUCTION AND SUPPLY (34274)	96,500,000.00	Completed	February 20, 2024	December 18, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD, BARANGAY JABOYOAN, ARORROY,	4-J CONSTRUCTION (52971)	4,949,972.48	Completed	February 06, 2024	October 30, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD, BARANGAY LAGTA, BALENO, MA	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	4,950,000.00	Completed	February 05, 2024	March 23, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FI0025	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - CONSTRUCTION (COMPLETION) OF LTO BUILDING, MASBATE FIELD OFFICE, MASBATE CITY	ACETAN ENTERPRISES (51557)	9,800,000.00	Completed	February 06, 2024	September 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD UND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239 - INSTALLATION OF SAFETY DEVICES AND STREET LUMINAIRES AONG JCT. TAWAD - BALUD RD. (S00023MT) - K0055+000 - K0058+000, MANDAON, MASBATE	L.M.G. CONSTRUCTION INCORPORATED (FORMERLY: LMG CONSTRUCTION) (5719) / REI-TECH CONSTRUCTION AND SUPPLY (46873)	39,199,999.96	On-Going	February 07, 2024	July 19, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0027	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - CABULUAN BR. 1 (B00016MT) ALONG JCT. MILAGROS - BALENO LAGTA RD. (PHASE II), AROROI, MASBATE	SPRING STAR CONSTRUCTION AND SUPPLY (20240)	70,927,468.02	On-Going	February 22, 2024	September 21, 2025	73.22
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG LAGTA - CROSSING MALINTA RD. (S00017MT) - K0099+235 - K0099+550, BA	HKP CONSTRUCTION AND SUPPLY (34274)	31,323,768.89	On-Going	November 25, 2024	May 26, 2025	99.03
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINK/NEW ROADS - ASID TIGBAO - BARA - MALBUG ROAD, PACKAGE 1, MASBATE	HKP CONSTRUCTION AND SUPPLY (34274)	96,499,894.04	Completed	February 20, 2024	October 04, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0030	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ASID RIVER, MASBATE CITY, MA	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494) / A3 CONSTRUCTION & SUPPLY (39671)	96,499,956.99	Completed	February 21, 2024	January 01, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FI0031	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - CONSTRUCTION (COMPLETION) OF DPWH MASBATE 2ND DEO BUILDING, MASBATE CITY	ACETAN ENTERPRISES (51557)	29,400,000.00	Completed	February 06, 2024	September 02, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG MASBATE - CATAINGAN - PLACER RD (S00005MT) K0006+060 - K0007+141, K00	HKP CONSTRUCTION AND SUPPLY (34274)	73,259,855.07	On-Going	October 08, 2024	May 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A.11239 - INSTALLATION OF ROAD SAFETY DEVICES AND STREET LUMINAIRES ALONG MASBATE-CATAINGAN-PLACER RD (S00005MT) - K0004+000 - K0007+000, MOBO, MASBA	ACETAN ENTERPRISES (51557)	29,399,922.76	Completed	February 28, 2024	December 13, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0034	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - MABUAYA BR. (B00013MT) ALONG JCT. MILAGROS - BALENO - LAGTA RD. (PHASE II), MILAGROS, MASBATE	EBARAM GENERAL CONSTRUCTION & SUPPLY (44806)	28,607,175.09	Completed	February 06, 2024	January 28, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - AGORO BR. 1 (B00014MT) ALONG JCT. MILAGROS - BALENO - LAGTA RD (PHASE II)	SPRING STAR CONSTRUCTION AND SUPPLY (20240)	86,850,000.00	On-Going	February 20, 2024	April 02, 2025	97.57
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0036	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES, BRGY. JAMORAWON, MILAGROS	HKP CONSTRUCTION AND SUPPLY (34274) / A3 CONSTRUCTION & SUPPLY (39671)	62,724,809.74	Completed	February 20, 2024	October 27, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BAGUMBAYAN, MASBATE CITY, MASBATE	GACT ENTERPRISES (36867)	4,950,000.00	Completed	February 06, 2024	July 02, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ESPINOSA, MASBATE CITY, MASBATE	4-J CONSTRUCTION (52971)	4,950,000.00	On-Going	February 06, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY TUGBO, MASBATE CITY, MASBATE	M.B.S. CONSTRUCTION (51266)	4,950,000.00	Completed	February 06, 2024	March 24, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0040	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MASBATE - MILAGROS RD. (S00015MT), K0002+925 - K0003+250, K0005+894 - K0006+115, MASBATE CITY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088) / 3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	59,698,725.49	On-Going	October 22, 2024	May 19, 2025	93.17
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD TO BRGY. MAGSALANGUI, MILAGRO	GACT ENTERPRISES (36867)	4,950,000.00	Completed	February 20, 2024	April 07, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD TO SITIO VILLARIN, BRGY. N	GACT ENTERPRISES (36867)	4,950,000.00	Completed	February 20, 2024	April 07, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT SITIO TUBOD TO SITIO TUGBUNGAN, BRGY. JAMORAWON, MIL	GACT ENTERPRISES (36867)	4,949,961.08	Completed	April 08, 2024	August 23, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL ROAD TO BRGY. BATUILA TO BRGY. B	C.B. CONSTRUCTION & DEVELOPMENT (33974)	4,949,914.43	Completed	February 28, 2024	October 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0045	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CALASUCHE SEAWALL, MILAGROS, MASBATE	GACT ENTERPRISES (36867) / YAKAL CONSTRUCTION (9685)	48,999,954.70	Completed	May 14, 2024	December 22, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND STREET LUMINAIRES ALONG MASBATE - MILAGROS RD (S00015MT) - K0024+000 - K0025+000, MILAGROS, MASBAT	ACETAN ENTERPRISES (51557)	28,808,830.77	On-Going	February 28, 2024	July 30, 2024	87.07
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD, JUNCTION NATIONAL RO	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	4,950,000.00	Completed	March 11, 2024	June 15, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY B. TITONG, MASBATE CITY, MASBATE	GACT ENTERPRISES (36867)	4,950,000.00	Completed	March 11, 2024	July 26, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MALINTA, MASBATE CITY, MASBATE	C.B. CONSTRUCTION & DEVELOPMENT (33974)	4,950,000.00	Completed	March 11, 2024	July 26, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BIYONG, MASBATE CITY, MASBATE	SQUARE N CONSTRUCTION & SUPPLY (30307)	4,949,987.63	Completed	April 08, 2024	October 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY IGANG, MASBATE CITY	C.B. CONSTRUCTION & DEVELOPMENT (33974)	4,949,893.65	Completed	April 08, 2024	November 24, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD BARANGAY KINAMALIGAN, MASBATE CITY, CITY	C.B. CONSTRUCTION & DEVELOPMENT (33974)	4,949,917.20	Completed	April 08, 2024	August 23, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CAWAYAN INTERIOR, MASBATE CITY, MASBATE	SQUARE N CONSTRUCTION & SUPPLY (30307)	4,949,820.53	Completed	April 08, 2024	July 07, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTIO OF ROAD, JUNCTION NATIONAL ROAD TO SITIO LICUSON, BARANGAY	M.B.S. CONSTRUCTION (51266)	4,950,000.00	Completed	April 08, 2024	May 25, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BANTIGUE, MASBATE CITY, MASBATE	GACT ENTERPRISES (36867)	4,949,898.76	Completed	April 22, 2024	September 06, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - COSNTRUCTION OF ROAD, BARANGAY IBINGAY, MASBATE CITY, MASBATE	GACT ENTERPRISES (36867)	4,949,975.99	Completed	November 04, 2024	February 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PATING, MASBATE CITY, MASBATE	4-J CONSTRUCTION (52971)	4,949,951.86	Completed	April 24, 2024	September 06, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FI0059	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - LIPATA BR. (B00083MT) ALONG MASBATE - CATAINGAN - PLACER RD., MOBO, MASBATE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	15,876,000.00	Completed	May 13, 2024	July 07, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0060	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY CALUMPANG, MILAGRO	A3 CONSTRUCTION & SUPPLY (39671)	62,724,955.02	Completed	May 13, 2024	April 18, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0061	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY MABUHAY, BALUD, MAS	HKP CONSTRUCTION AND SUPPLY (34274) / A3 CONSTRUCTION & SUPPLY (39671)	62,724,959.88	Completed	May 13, 2024	January 18, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND STREET LUMINAIRES ALONG JCT. MILAGROS - BALENO LAGTA RD. (S00016MT) - K0025+(-122) - K0025+500, MI	L.M.G. CONSTRUCTION INCORPORATED (FORMERLY: LMG CONSTRUCTION) (5719) / HKP CONSTRUCTION AND SUPPLY (34274)	49,000,000.00	On-Going	May 14, 2024	February 22, 2025	46.65
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0063	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY QUINYANGAN DIOTAY, BAL	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088) / 3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	62,724,959.24	Completed	July 10, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FI0064	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY MAOLINGON, MANDAON,	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	19,599,942.99	On-Going	July 10, 2024	August 18, 2025	97.34
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0073	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. CROSSING - MANDAON RD (S00037MT), K0060+250 - K0060+380, MANDAON, MASBATE	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	6,212,670.00	On-Going	July 29, 2024	November 02, 2024	97.16
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0074	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. MILAGROS - BALENO - LAGTA RD (S00016MT), K0039+700 - K0039+779, MILAGROS, MASBATE	ACETAN ENTERPRISES (51557)	4,728,618.96	On-Going	August 09, 2024	November 04, 2024	88.72
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0075	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. MILAGROS - BALENO - LAGTA RD (S00016MT), K0048+454 - K0048+610, ARORROY, MASBATE	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	5,626,915.00	On-Going	August 09, 2024	November 29, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0076	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL RAODS - JCT. MILAGROS - BALENO - LAGTA RD (S00016MT), K0052+080 - K0052+150, ARORROY, MASBATE	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	5,844,040.00	On-Going	August 09, 2024	December 01, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0077	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. MILAGROS - BALENO - LAGTA RD (S00016MT), K0055+990 - K0056+050, ARORROY, MASBATE	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	9,663,360.96	On-Going	August 09, 2024	January 28, 2025	79.58
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0078	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. TAWAD - BALUD ROAD (S00023MT), K0034+060 - K0034+230, MILAGROS, MASBATE	ACETAN ENTERPRISES (51557)	11,337,641.48	On-Going	August 02, 2024	November 04, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0079	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. TAWAD - BALUD ROAD (S00023MT), K0034+230 - K0034+300, MILAGROS, MASBATE	ACETAN ENTERPRISES (51557)	4,896,410.00	On-Going	August 09, 2024	September 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0080	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. TAWAD BALUD ROAD (S00023MT), K0039+030 - K0039+151, MILAGROS, MASBATE	ACETAN ENTERPRISES (51557)	8,026,381.12	On-Going	August 09, 2024	October 18, 2024	80.51
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0081	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - JCT. TAWAD BALUD ROAD (S00023MT), K0039+812 - K0039+882, MILAGROS, MASBATE	ACETAN ENTERPRISES (51557)	3,761,808.99	On-Going	August 09, 2024	September 14, 2024	68.13
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0082	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - MASBATE CIRCUMFERENTIAL RD (S00038MT) - K0003+450 - K0003+550, MASBATE CITY, MASBATE	ACETAN ENTERPRISES (51557)	3,275,209.94	Completed	July 29, 2024	August 29, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0083	REHABILITATION/RECONSTRUCTION OF DAMAGED PAVED ROADS - ALONG NATIONAL ROADS - LAGTA - CROSSING MALINTA RD (S00017MT) - K0102+950 - K0103+100, MASBATE CITY, MASBATE	HKP CONSTRUCTION AND SUPPLY (34274)	8,918,350.44	Completed	July 29, 2024	November 11, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0084	CONVERGENCE ANDSPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF CONCRETE BRIDGE, TAMBA BRIDGE, BARANGAY POBLACION, ARORO	ACETAN ENTERPRISES (51557)	4,949,997.01	On-Going	August 29, 2024	June 13, 2025	87.67
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY BAYOMBON, MASBATE CITY	SOGI CONSTRUCTION (51822)	4,949,943.64	Completed	August 29, 2024	December 17, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0086	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW SCHOOL BUILDING), ARORAY MUNICIPALITY COLLEGE (AMC), ARORAY,	J3L CONSTRUCTION (55995)	4,949,931.61	Completed	August 29, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0087	CLUSTER 1 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM AT A. TAISAN ELEMENTARY SCHOOL, MILAGROS, MASBATE; B. TAISAN HIGH SCHOOL, MILAGROS, MASBATE	EBARAM GENERAL CONSTRUCTION & SUPPLY (44806)	716,450.55	Completed	August 29, 2024	September 27, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0088	CLUSTER 2 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM AT A. MONTANO P. ESTIPONA MEMORIAL ELEMENTARY SCHOOL, MANDAON, MASBATE; B. MAOLINGON INTEGRATED SCHOOL, MANDAON, MASBATE	EBARAM GENERAL CONSTRUCTION & SUPPLY (44806)	713,622.47	Completed	August 29, 2024	September 27, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0089	CLUSTER 3 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM AT A. CASAMONGAN INTEGRATED SCHOOL, BALUD, MASBATE; B. SALVACION INTEGRATED SCHOOL, BALUD, MASBATE	EBARAM GENERAL CONSTRUCTION & SUPPLY (44806)	696,763.44	Completed	August 29, 2024	September 27, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0090	CLUSTER 4 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM AT A. SAN AGUSTIN ELEMENTARY SCHOOL, AROROI, MASBATE; B. DAMASO R. RUBIA MEMORIAL HIGH SCHOOL, AROROI, MASBATE	HAZ AND HAD CONSTRUCTION (56837)	746,281.90	On-Going	August 29, 2024	September 27, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES CONSTRUCTION OF ROAD, BARANGAY BATUHAN, MASBATE CITY, MASBATE	GACT ENTERPRISES (36867)	4,949,981.81	Completed	September 02, 2024	November 28, 2024	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI - PURPOSE BUILDING (SCHOOL BUILDING), MASBATE NATIONAL COMPREHENSIVE HIGH SCHOOL, MA	ACETAN ENTERPRISES (51557)	9,799,993.02	On-Going	September 02, 2024	March 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FI0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL IT) - BALUD NATIONAL ROAD CONNECTING BARANGAY DANA	A3 CONSTRUCTION & SUPPLY (39671)	113,387,499.92	On-Going	November 26, 2024	November 01, 2025	76.83
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MASBATE CITY (PHASE I), CITY OF MASBATE	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494)	39,599,997.85	On-Going	October 08, 2024	June 19, 2025	100.00
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, MASBATE CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	197,998,994.37	On-Going	October 15, 2024	April 10, 2026	40.53
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITIES (SPORTS FACILITIES), MASBATE CITY, MASBATE	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	98,999,899.24	On-Going	November 26, 2024	September 29, 2025	28.80
Masbate 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FI0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITIES, MASBATE CITY, MASBATE	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	49,499,204.41	On-Going	November 25, 2024	July 17, 2025	34.50
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0001	OO1: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0036+964- K0037+148	L2A CONSTRUCTION (46692)	16,562,580.77	Completed	February 15, 2024	June 01, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0002	OO1: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0089+320- K0090+006	ACETAN ENTERPRISES (51557)	29,900,703.64	Completed	February 15, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0003	OO1: ASSET PRESERVATION PROGRAM- CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0025+693- K0025+895	GACT ENTERPRISES (36867)	13,758,405.92	On-Going	June 28, 2024	March 02, 2025	76.43
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0004	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0019+564- K0020+200	GACT ENTERPRISES (36867)	22,328,839.27	On-Going	February 28, 2024	July 18, 2024	29.83
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0005	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, MASBATE- CATAINGAN- PLACER RD- K0026+160- K0026+787	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494)	21,505,885.73	Completed	February 23, 2024	September 09, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0006	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, MASBATE- CATAINGAN- PLACER RD- K0026+848- K0027+040	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494)	7,820,372.75	Completed	February 23, 2024	July 18, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0007	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, MASBATE- CATAINGAN- PLACER RD- K0033+000- K0033+527	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY: JIMWELL BUILDERS) (44105)	18,076,097.48	Completed	February 15, 2024	August 09, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0008	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, MASBATE- CATAINGAN- PLACER RD- K0033+900- K0034+500	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY: JIMWELL BUILDERS) (44105)	15,564,294.70	Completed	February 15, 2024	May 27, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0009	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0046+920- K0047+500	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	18,555,711.35	Completed	March 25, 2024	September 08, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0010	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0050+729- K0051+400	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	34,231,152.42	Completed	February 23, 2024	September 21, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0011	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0055+800- K0056+090	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	14,013,432.80	Completed	June 28, 2024	September 28, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0012	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0048+500- K0049+000	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	17,081,023.05	Completed	March 25, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0013	OO1: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0054+000- K0054+537	HKP CONSTRUCTION AND SUPPLY (34274)	45,348,447.48	Completed	February 15, 2024	August 08, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0014	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0043+618- K0044+000	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	13,033,468.53	Completed	March 25, 2024	June 20, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0015	OO1: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- MASBATE- CATAINGAN- PLACER RD- K0059+302- K0060+000, K0060+866.80- K0060+920	HKP CONSTRUCTION AND SUPPLY (34274)	32,183,014.26	Completed	February 15, 2024	July 13, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0016	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD- K0060+539- K0061+300	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	25,877,577.42	On-Going	April 12, 2024	November 26, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FJ0017	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF CANOMAY FLOOD CONTROL, BARANGAY CANOMAY, DIMASALANG, MASBATE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	48,867,675.77	Completed	February 15, 2024	November 10, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0018	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BADLING- JCT. NATIONAL ROAD, USON, MASBATE	M.B.S. CONSTRUCTION (51266)	4,820,320.86	Completed	February 15, 2024	April 20, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0019	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, CAGBATANG- MAHAYAHAY ROAD, CATAINGAN, MASBATE	JOHNCB CONSTRUCTION & SUPPLIES (46257)	9,888,447.37	Completed	February 15, 2024	April 13, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0020	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, GUINDAWAHAN- CABANGRAYAN ROAD, PIO V. CORPUZ, MASBATE	M.M.E. CONSTRUCTION (46653)	4,937,307.52	On-Going	February 15, 2024	April 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0021	CSSP- BIP- ACESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, PITOGO- CHIMENEA ROAD, CATAINGAN, MASBATE	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	9,634,039.07	Completed	April 12, 2024	June 09, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0022	CSSP- BIP- ACESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, CANDELARIA- MACTAN ROAD, USON, MASBATE	JOLAC'S CONSTRUCTION (19901)	9,894,799.06	Completed	February 15, 2024	April 13, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FJ0023	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION STRUCT.- CONST. OF FLOOD CONTROL CONC. REVETMENT, GAID RIVER, BRGY. GAID, DIMASALANG, MASBATE	HKP CONSTRUCTION AND SUPPLY (34274) / A3 CONSTRUCTION & SUPPLY (39671)	48,962,315.19	Completed	February 15, 2024	September 12, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FJ0024	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SAN RAMON RIVER, USON, MASBATE	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494) / A3 CONSTRUCTION & SUPPLY (39671)	96,435,398.19	On-Going	February 15, 2024	November 15, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FJ0025	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCT. AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION STRUCT.- CONST. OF FLOOD CONTROL CONC. REVETMENT, SEGUNDO RIVER, BRGY. MADBAD, CAWAYAN, MASBATE	A3 CONSTRUCTION & SUPPLY (39671)	48,848,417.08	Completed	February 06, 2024	September 03, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FJ0026	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF FLOOD MITIGATION STRUCTURE- CONSTRUCTION OF DIMASALANG FLOOD CONTROL, BRGY. G. ALIÑO, DIMASALANG, MASBATE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	48,942,303.93	Completed	February 15, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0027	CSSP- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP)- ESPERANZA- PLACER ROAD LEADING TO PASIAGON BEACH FRONT, BALAY NA BATO AND ESPERANZA SEAPORT, MASBATE	A3 CONSTRUCTION & SUPPLY (39671)	50,661,902.71	Completed	February 06, 2024	September 08, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0028	BIP- MULTI- PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI- PURPOSE BUILDING, PABLO CONAG ELEMENTARY SCHOOL, BARANGAY POBLACION, ESPERANZA, MASBATE	SIR HENRIK'S CONSTRUCTION & SUPPLY (40109)	4,651,110.83	Completed	February 15, 2024	May 16, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0029	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. SAWANG, MUNICIPALITY OF USON, MASBATE PROVINCE	SOGI CONSTRUCTION (51822)	4,942,627.96	Completed	February 15, 2024	September 03, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0030	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, LIBERTAD- BUENASUERTE ROAD, USON, MASBATE	JOLAC'S CONSTRUCTION (19901)	9,888,041.54	Completed	February 23, 2024	April 21, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0031	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, SAN MATEO- MABINI ROAD, USON, MASBATE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	9,661,284.99	Completed	February 15, 2024	June 25, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0032	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, SIMAWA- BONIFACIO ROAD, USON, MASBATE	JOHNCB CONSTRUCTION & SUPPLIES (46257)	9,887,087.32	On-Going	March 08, 2024	June 07, 2024	97.91
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0033	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, MARCELLA- CENTRO ROAD, USON, MASBATE	JOHNCB CONSTRUCTION & SUPPLIES (46257)	9,813,883.40	Completed	March 08, 2024	June 05, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0034	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. SAN RAMON, MUNICIPALITY OF USON, MASBATE PROVINCE	SOGI CONSTRUCTION (51822)	4,832,813.35	Completed	February 15, 2024	June 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0035	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. PANICIJAN, MUNICIPALITY OF USON, MASBATE PROVINCE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	4,944,164.37	Completed	March 08, 2024	July 10, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0036	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. POBLACION, MUNICIPALITY OF USON, MASBATE PROVINCE	3R3M CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: 3R3M CONSTRUCTION AND SUPPLY) (45410)	4,791,783.39	Completed	March 08, 2024	April 11, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0037	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. NABUHAY, MUNICIPALITY OF USON, MASBATE PROVINCE	JOHNCB CONSTRUCTION & SUPPLIES (46257)	4,948,537.92	Completed	March 08, 2024	November 08, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0038	BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, SIMAWA- MADA0 ROAD, USON, MASBATE	JIMWELL BUILDERS AND SUPPLIES CORPORATION (FORMERLY:JIMWELL BUILDERS) (44105) / S.N. RIVERAL CONSTRUCTION (52139)	19,799,617.85	Completed	March 08, 2024	September 12, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0039	BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, MADA0- SAN JOSE ROAD, USON, MASBATE	M.M.E. CONSTRUCTION (46653)	9,899,577.03	On-Going	June 18, 2024	October 09, 2024	95.75
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0040	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, BRGY. LIBERTAD, MUNICIPALITY OF USON, MASBATE PROVINCE	JOHNCB CONSTRUCTION & SUPPLIES (46257)	4,840,148.20	Completed	March 08, 2024	June 01, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0041	CSSP- BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/ S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, MARAVILLA- BUNTOD ROAD, PALANAS, MASBATE	JOLAC'S CONSTRUCTION (19901)	4,938,418.03	Completed	March 08, 2024	April 11, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0042	OO1: NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING- SECONDARY ROADS, BUENAVISTA- KAWAYAN RD. - K0041+750- K0042+050, K0042+963- K0043+000	LEGACY BSCA CONSTRUCTION AND SUPPLY CORP. (51044)	12,793,011.27	Completed	March 08, 2024	June 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0043	CSSP- CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDS. AND ECON. ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA. PROGRAM- ROLL-IT)- JUNCT. NATIONAL ROAD, BRGY. CURVADA TO MINTAC PORT, IN SUPPORT OF AGRIBUSINESSES, CATAINGAN, MASBATE	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	19,599,813.41	Completed	March 15, 2024	November 09, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0044	CSSP- CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDS. AND ECON. ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA. PROGRAM- ROLL- IT)- JUNCT. NATIONAL ROAD TO SAN RAFAEL- ABACA ROAD, IN SUPPORT OF AGRIBUSINESSES, CATAINGAN, MASBATE	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	9,799,662.56	On-Going	March 15, 2024	May 09, 2024	0.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0045	CSSP- CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDS. AND ECON. ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA. PROGRAM- ROLL- IT)- JUNCT. NATIONAL ROAD TO MATAYUM LAGOON, IN SUPPORT OF AGRIBUSINESSES, CATAINGAN, MASBATE	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	9,790,660.26	On-Going	March 15, 2024	May 12, 2024	0.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0046	CSSP- CONST./ IMPROV. OF ACCESS ROADS LEADING TO TRADES, INDS. AND ECON. ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA. PROGRAM- ROLL- IT)- JUNCT. NATIONAL ROAD TO GAHIT- SAN ISIDRO ROAD, IN SUPPORT OF AGRIBUSINESSES, CATAINGAN, MASBATE	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	9,788,392.92	Completed	March 15, 2024	July 01, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FJ0047	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL- IT) - JUNCTION NATIONAL ROAD, BRGY. TUNGA, ESPERANZA TO BRGY. BUNDUCAN, PIO V	EJ CANTORIA CONSTRUCTION & SUPPLY (45548)	19,132,199.89	On-Going	April 12, 2024	September 22, 2024	99.70
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24FJ0048	OO1: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MASBATE - CATAINGAN - PLACER RD - K0046+419 - K0046+776, K0047+776 - K0047+845, K0047-861 - K0048+345	HKP CONSTRUCTION AND SUPPLY (34274)	56,343,416.09	On-Going	April 12, 2024	January 04, 2025	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24FJ0049	OO1: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MASBATE - CATAINGAN - PLACER RD - K0091+722, K0091+763, K0091+779 - K0093+194, K0093+962 - K0094+061	HKP CONSTRUCTION AND SUPPLY (34274)	67,895,590.22	Completed	April 12, 2024	November 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0050	BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI - PURPOSE BUILDING, PABLO CONAG ELEMENTARY SCHOOL, BRGY. POBLACION, ESPERANZA, MASBATE	SIR HENRIK'S CONSTRUCTION & SUPPLY (40109)	4,906,513.02	On-Going	April 12, 2024	July 12, 2024	82.33
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0051	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, CAGBATANG- MAHAYAHAY ROAD, CATAINGAN, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,600,739.18	On-Going	May 27, 2024	July 24, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0052	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, MADAO- SAN JOSE ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,799,455.49	On-Going	May 27, 2024	October 11, 2024	82.99
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0053	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, CANDELARIA- MACTAN ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,799,669.99	Completed	May 27, 2024	September 29, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0054	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, GUINDAWAHAN- CABANGRAYAN ROAD, PIO V. CORPUS, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	4,899,666.40	On-Going	May 27, 2024	September 27, 2024	97.94
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0055	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, SIMAWA- BONIFACIO ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,799,956.93	Completed	May 17, 2024	October 01, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0056	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, LIBERTAD- BUENASUERTE ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,799,605.08	Completed	May 17, 2024	October 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0059	CSSP-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CONCRETE ROAD, MARCELLA - CENTRO ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,746,890.98	On-Going	June 07, 2024	December 14, 2024	85.57
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0060	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, SAN MATEO- MABINI ROAD, USON, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,749,090.97	On-Going	May 17, 2024	October 12, 2024	96.26
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0061	CSSP- SIPAG- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CONCRETE ROAD, PITOGO- CHIMENEA ROAD, CATAINGAN, MASBATE	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	9,559,604.15	On-Going	May 17, 2024	July 14, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0062	OO1: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS- PLACER- DARAGA RD- K0096+(-1273)- K0096+(-259)	HKP CONSTRUCTION AND SUPPLY (34274)	67,892,717.13	On-Going	May 17, 2024	December 11, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FJ0063	OO1: NETWORK DEVELOPMENT PROGRAM- ROAD WIDENING- SECONDARY ROADS, MASBATE- CATAINGAN- PLACER RD- K0021+914- K0022+095, K0022+132- K0022+330	CL CARANDANG CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: CL CARANDANG ENTERPRISES) (29494)	12,345,006.53	Completed	May 17, 2024	August 08, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- RAINWATER COLLECTORS SYSTEM (RWCS)	JRMG CONSTRUCTION AND SUPPLY (44885)	2,796,999.72	Completed	May 17, 2024	July 28, 2024	100.00
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0065	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MASBATE- CATAINGAN- PLACER RD- K0027+384- K0027+856, K0028+000- K0029+800	YAKAL CONSTRUCTION (9685)	70,969,559.78	On-Going	July 02, 2024	January 30, 2025	30.64
Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FJ0066	SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- ASPAHLT OVERLAY ALONG MASBATE- CATAINGAN- PLACER RD- K0055+674- K0057+957	YAKAL CONSTRUCTION (9685)	90,916,841.01	On-Going	August 08, 2024	December 13, 2024	21.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Masbate 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FJ0074	LOCAL PROGRAM- BUILDINGS AND OTHER STRUCTURES- MULTIPURPOSE/ FACILITIES- NATIONAL BUILDING PROGRAM- CONSTRUCTION OF MULTIPURPOSE BUILDING- CONSTRUCTION OF DPWH MASBATE 3RD DEO (EXTENSION III), DIMASALANG, MABSATE	JOLAC'S CONSTRUCTION (19901)	19,589,830.95	On-Going	August 08, 2024	February 23, 2025	70.36
Region V	2024	Regular Infra - GAA 2024 OO- 2	24F00001	CLUSTER I-ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-I-I-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY POBLACIO	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	283,092,621.00	On-Going	October 31, 2024	December 12, 2025	58.81
Region V	2024	Regular Infra - GAA 2024 SSP	24F00002	CLUSTER II-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-II-A: CONSTRUCTION OF MULTI-PURPOSE BUILDING, COA BUILDING, REGIONAL CENTER, BARANGAY RAWIS, LEGAZPI CI	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	105,631,879.00	On-Going	May 02, 2024	February 25, 2025	86.63
Region V	2024	Regular Infra - GAA 2024 SSP	24F00005	CLUSTER V - CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - V-I: IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD(LZ) (S03617LZ)-K0496+693 AND OAS-POBLACION RD (S03726LZ); V-II: IMPROVEMENT OF	VINMOR CONSTRUCTION AND SUPPLY (43909)	28,456,810.84	On-Going	January 09, 2025	March 20, 2025	0.00
Region V	2024	Regular Infra - GAA 2024 OO- 1	24F00006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-DARAGA ALBAY DIVERSION ROAD, ALBAY, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	AL-JON CONSTRUCTION DEVELOPMENT, INC. (FORMERLY: ALJON CONSTRUCTION & SUPPLY) (34481)	54,804,566.84	On-Going	May 24, 2024	February 04, 2025	67.90
Region V	2024	Regular Infra - GAA 2024 OO- 1	24F00007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF FLYOVERS/INTERCHANGES/UNDERPASSES/L ONG SPAN BRIDGES-DARAGA ALBAY DIVERSION ROAD (TABON-TABON FLYOVER), ALBAY, BRGY. TABON-TABON, DARAGA, AL	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	139,443,025.99	On-Going	October 30, 2024	September 28, 2025	3.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00008	CLUSTER VIII-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-VIII-I: DAANG MAHARLIKA (LZ)-K0399+034-K0399+045, K0400+615-K0401+970; VIII-II: DAANG MAHARLIKA (LZ)-K0414+385-K04	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	273,658,738.91	On-Going	August 22, 2024	June 28, 2025	25.28
Region V	2024	Regular Infra - GAA 2024 SSP	24F00010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0514+981-K0515+248, K0524+480-K0525+000-K0533+600-K05	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	64,565,718.63	On-Going	October 29, 2024	February 09, 2026	75.17
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00011	CLUSTER XI-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-XI-I: CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-SECONDARY ROADS-CATANDUANES CIR RD-K0003+060-K0003+648, K0003+658-K0	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	262,525,153.41	On-Going	November 11, 2024	October 26, 2025	48.54
Region V	2024	Regular Infra - GAA 2024 SSP	24F00012	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIDGE ROAD, TINOCAWAN-MA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	189,134,193.86	On-Going	September 26, 2024	August 17, 2025	91.58
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00013	CLUSTER XIII-ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-XIII-I: CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIG	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	204,549,596.00	On-Going	November 14, 2024	October 09, 2025	66.34
Region V	2024	Regular Infra - GAA 2024 SSP	24F00014	CLUSTER XIV - CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-XIV-I: IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD (LZ) (S03732LZ)-K0541+865 AND JCT PUTIAO-PILAR-DONSOL RD (S04429LZ); XIV-II:	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871) / DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	37,407,776.77	On-Going	November 12, 2024	March 11, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00016	CLUSTER VI-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-VI-I: DAANG MAHARLIKA (LZ)-K0513+870-K0513+966, K0514+000-K0514+440, K0518+706-K0519+000; VI-II: DAANG MAHARLIKA (LZ	GLOBALCRETE BUILDERS INC. (40796)	120,674,272.86	On-Going	August 28, 2024	September 06, 2025	25.78
Region V	2024	Regular Infra - GAA 2024 SSP	24F00017	CLUSTER XVII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-XVII-I: BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MANGUISOC BRIDGE, BRGY. MANGUIS	BRRP CONSTRUCTION SERVICES (56597) / QR5 CONSTRUCTION CORPORATION (55803) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	291,552,296.61	On-Going	September 03, 2024	June 24, 2025	18.81
Region V	2024	Regular Infra - GAA 2024 SSP	24F00018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY MOROCBOROCAN TO BARANGAY POBLACION, R	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	291,122,091.29	On-Going	July 04, 2024	May 10, 2025	93.89
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00019	CLUSTER IX-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-IX-I: DAANG MAHARLIKA (LZ)-K0450+454-K0450+595; IX-II: DAANG MAHARLIKA (LZ)-K0454+207-K0454+674, PILI, CAMAR	PHILWORKS CONSTRUCTION & SUPPLY (32103)	21,124,855.09	On-Going	October 29, 2024	January 24, 2025	99.17
Region V	2024	Regular Infra - GAA 2024 SSP	24F00021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION-CONSTRUCTION OF COASTAL ROAD, BARANGAY POBLACION, RAPU-RAPU, ALBAY, RAPU-RAPU, ALBAY (2ND LEGISLATIVE DISTRICT)	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	291,962,201.10	On-Going	September 26, 2024	September 23, 2025	90.06
Region V	2024	Regular Infra - GAA 2024 SSP	24F00022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, SITIO BUSAY, BARANGAY CARUHAYON TO SITIO BAYBA	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	24,749,798.58	On-Going	August 21, 2024	June 08, 2025	99.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00024	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF MISSING LINKS/NEW ROADS-PALANAS-SAN ISIDRO ROAD, JOVELLAR, ALBAY, JOVELLAR, ALBAY (3RD LEGISLATIVE DISTRICT)	ELKANKONSTRAK DEVELOPMENT CORPORATION (26220) / SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	141,345,828.62	On-Going	October 17, 2024	July 02, 2025	81.42
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00025	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES-BANAO BR. (B00290LZ) ALONG DAANG MAHARLIKA (LZ) (PHASE II), GUINOBATAN, ALBAY (3RD LEGISLATIVE DISTRICT)	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	94,540,039.79	On-Going	November 04, 2024	September 20, 2025	6.54
Region V	2024	Regular Infra - GAA 2024 SSP	24F00026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0482+600-K0482+800, K0485+680-K0485+696, K0485+767-K0	MAKAPA CORPORATION (30029)	89,156,013.85	On-Going	October 31, 2024	August 16, 2025	96.34
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00027	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0249+000-K0249+770, STA. ELENA, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	NFH CONSTRUCTION & SUPPLY (16055)	38,598,038.08	Completed	February 29, 2024	June 02, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00028	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0302+103-K0302+280, LABO, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	18,437,855.16	On-Going	April 19, 2024	April 15, 2025	69.78
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0299+000 - K0299+291. K0299+821-K0300+000, LABO, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	45,495,323.55	On-Going	April 08, 2024	April 02, 2025	86.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00030	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0305+406-K0305+880, LABO, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	36,497,240.00	On-Going	April 19, 2024	March 19, 2025	75.76
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0311+260-K0311+591, LABO, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	22,859,711.90	On-Going	April 08, 2024	December 01, 2024	87.86
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00032	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0265+346-K0266+470, K0267+053-K0267+112, STA. ELENA, CAMARINES NORTE (1ST LEGISLATIVE DISTRICT)	ALGIMAR CONSTRUCTION CORPORATION (15232)	136,775,663.00	On-Going	May 03, 2024	September 17, 2025	82.47
Region V	2024	Regular Infra - GAA 2024 SSP	24F00035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE(MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0275+000-K0276+024, K0276+510-K0277+000, K0283+000-K02	MUNTOPAR BUILDERS CORP. (29800)	161,447,732.02	On-Going	April 25, 2024	March 19, 2025	95.42
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00037	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0336+040 - 336+858,TALISAY, CAMARINES NORTE (2ND LEGISLATIVE DISTRICT)	NFH CONSTRUCTION & SUPPLY (16055)	40,239,107.26	Completed	February 29, 2024	June 03, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00038	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0355+766-K0356+047, K0361+140-K0361+600, BASUD, CAMARINES NORTE (2ND LEGISLATIVE DISTRICT)	SHEAR CONSTRUCTION AND SUPPLY (34027)	47,072,195.02	On-Going	April 19, 2024	April 05, 2025	84.43



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00044	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG	BRENTMIN ROOFING ENTERPRISE (37191)	162,117,940.00	Completed	April 02, 2024	March 09, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0343+350-K0345+000, K0346+031-K0347+220, K0349+457-K0	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	81,468,946.00	On-Going	May 14, 2024	February 16, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY GUINACUTAN, VINZONS, CAMARINES NORTE, VI	PARTIDO CONSTRUCTION & SUPPLY (20631)	197,998,226.52	Completed	April 08, 2024	February 20, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0371+(-260)-K0371+(-191), K0392+000-K0392+301, K0395+	R.K.X. ODIAMAR CONSTRUCTION (16107)	14,710,378.20	On-Going	October 29, 2024	February 28, 2025	54.92
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00049	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0429+183-K0429+250, K0429+264-K0429+385, K0429+404-K0429+440, K0429+450-K0429+495, K0429+516-K042	MPIRE NINE CONSTRUCTION OPC (55800)	17,093,067.23	On-Going	November 22, 2024	April 08, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00050	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0417+160-K0418+000, PAMPLONA, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	38,089,985.40	On-Going	July 11, 2024	October 13, 2024	63.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00051	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-NAGA-JCT. MAGARAO-CANAMAN-LIBMANAN JCT. PPH ROAD (SKYBRIDGE), PACKAGE 1, CAMARINES SUR, LIBMANAN, CAMARINES SUR	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	147,330,603.95	On-Going	August 28, 2024	May 02, 2026	29.25
Region V	2024	Regular Infra - GAA 2024 SSP	24F00052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0404+000-K0405+876, K0406+147.15-K0406+912, K0409+000	R.K.X. ODIAMAR CONSTRUCTION (16107)	88,389,085.39	On-Going	November 29, 2024	June 09, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00053	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0448+622-K0450+595, K0454+207-K0455+013, K0436+(-888)-K0437+258, NAGA CITY, CAMARINES SUR (3RD LE	PBL BUILDERS & SUPPLY (31588) / PHILWORKS CONSTRUCTION & SUPPLY (32103)	140,259,010.92	On-Going	July 25, 2024	December 29, 2024	93.54
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00054	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0443+(-420) - K0444+159, PILI, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	FP5 CONSTRUCTION & DEVELOPMENT CORPORATION (FORMERLY: JS & V ENTERPRISES GENERAL CONTRACTOR, INC.) (10420) / PHILWORKS CONSTRUCTION & SUPPLY (32103)	74,380,601.83	On-Going	August 09, 2024	July 02, 2025	96.91
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00055	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS-PILI DIVERSION ROAD-K0450+(-348)-K0450+(-122), K0450+(-099)-K0450+772.30, K04	PHILWORKS CONSTRUCTION & SUPPLY (32103)	203,495,910.00	On-Going	April 29, 2024	April 04, 2025	92.21
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00057	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-NAGA-JCT. MAGARAO-CANAMAN-LIBMANAN JCT. PPH ROAD (SKYBRIDGE), CAMARINES SUR PACKAGE 2, MAGARAO, CAMARINES SUR (	V.R. PATRON BUILDERS & DEVELOPERS CORP. (PREVIOUSL (13487)	273,740,303.89	On-Going	September 12, 2024	August 07, 2025	41.18



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00058	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0444+159-K0447+152.50, PILI, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	PHILWORKS CONSTRUCTION & SUPPLY (32103)	144,749,980.05	On-Going	September 20, 2024	October 01, 2025	95.84
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00059	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS-CALABANGA-TINAMBAC ROAD (CALABANGA SECTION), CAMARINES SUR, CALABANGA, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	PHILWORKS CONSTRUCTION & SUPPLY (32103)	168,320,719.13	On-Going	April 08, 2024	February 26, 2025	87.29
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00061	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SIMAMLA, VIRAC, CATANDUANES, VIRAC,	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,499,720.80	On-Going	May 24, 2024	June 15, 2025	79.85
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00062	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DRAINAGE STRUCTURE AT BARANGAY CALATAGAN TIBAN TO BARANGAY DA	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	28,949,713.30	On-Going	May 10, 2024	April 16, 2025	86.84
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00063	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0467+000-K0467+339.58, BAAO, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	MPIRE NINE CONSTRUCTION OPC (55800)	11,530,314.48	On-Going	August 22, 2024	October 08, 2024	0.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00064	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0463+000-K0463+417, BAAO, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	MPIRE NINE CONSTRUCTION OPC (55800)	16,559,843.20	On-Going	August 13, 2024	October 15, 2024	89.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00065	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0478+537.11-K0478+861.00, BATO, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	MPIRE NINE CONSTRUCTION OPC (55800)	18,504,088.00	On-Going	October 29, 2024	January 08, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00066	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0458+511-K0461+000, BAA0, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	96,494,464.56	Completed	July 09, 2024	November 23, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00068	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0479+995-K0480+140, BATO, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	16,439,112.40	On-Going	August 28, 2024	December 30, 2024	76.06
Region V	2024	Regular Infra - GAA 2024 SSP	24F00069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0458+000-K0458+314, K0464+023-K0465+085.30, K0469+000	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	101,990,646.29	On-Going	November 29, 2024	August 17, 2025	82.59
Region V	2024	Regular Infra - GAA 2024 SSP	24F00070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG DAANG MAHARLIKA (LZ)-K0456+(-892)-K0456+(-627), K0457+1741-K0457+2047, K0461+385-K0463+000	NFH CONSTRUCTION & SUPPLY (16055) / PRIMARCH CONSTRUCTION OPC (55799)	222,302,845.55	On-Going	September 12, 2024	March 25, 2025	99.70
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00071	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, STO. DOMINGO, VIRAC, CATANDUANES, VI	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	187,494,230.99	On-Going	June 07, 2024	April 21, 2025	89.46



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00072	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, HICMING, VIRAC, CATANDUANES, VIRAC,	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KENZAI BUILDERS CORPORATION (44058)	192,999,234.99	On-Going	April 19, 2024	July 03, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00073	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-REHABILITATION OF FLOOD CONTROL STRUCTURE, SITIO TAGBAK, PARAISO, SAN MIGUEL,	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	187,209,444.99	On-Going	March 27, 2024	May 31, 2025	97.69
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00074	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-REHABILITATION OF FLOOD CONTROL STRUCTURE, OBI, CARAMORAN, CATANDUANES, CARAM	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / BAM CONSTRUCTION (41400)	187,209,975.99	On-Going	April 19, 2024	March 03, 2025	75.50
Region V	2024	Regular Infra - GAA 2024 SSP	24F00075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF PAJO BAGUIO FLOOD CONTROL STRUCTURE,PAJO BAGUIO, VIRAC, CATANDUANES, VIRAC, C	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / BAM CONSTRUCTION (41400)	192,059,099.99	On-Going	April 19, 2024	March 03, 2025	94.46
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00076	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0521+090.50-K0521+847.30, DARAGA, ALBAY (2ND LEGI	HKP CONSTRUCTION AND SUPPLY (34274)	46,561,746.43	On-Going	October 28, 2024	April 22, 2025	82.68
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00077	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0391+200-K0392+301, K0392+323-K0392+809, SIPOCOT, CAMARINES SUR (1ST LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	146,552,209.18	Completed	September 12, 2024	July 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00078	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0494+000-K0496+571, OAS, ALBAY (3RD LEGISLATIVE DISTRICT)	WCS CONSTRUCTION, INC. (6516)	99,182,287.94	On-Going	October 22, 2024	March 06, 2025	84.40
Region V	2024	Regular Infra - GAA 2024 SSP	24F00079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF NAMANTAO-MAPULANG DAGA R	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / EARTHLINE CONSTRUCTION (53026)	146,430,045.21	On-Going	August 22, 2024	November 14, 2025	16.62
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00080	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-OFF- CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0423+584-K0423+834, PAMPLONA, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	SHLA CONSTRUCTION AND SUPPLY (45590)	9,573,712.69	On-Going	August 22, 2024	October 31, 2024	81.20
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00081	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0611+020-K0612+261, K0613+000-K0613+701, JUBAN AND IROSIN, SORSOGON (2ND LEGISLATIVE DISTRICT)	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	47,278,103.87	On-Going	July 12, 2024	March 14, 2025	0.13
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00082	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0611+595-K0612+261, K0615+500-K0615+699, K0618+000-K0618+325, JUBAN AND IROSIN, SORSOGON (2ND LEGISLATIVE	AREMAR CONSTRUCTION CORPORATION (41289)	41,360,865.01	On-Going	November 04, 2024	May 09, 2025	89.42
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00083	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0631+670-K0632+470, MATNOG, SORSOGON (2ND LEGISLATIVE DISTRICT)	AREMAR CONSTRUCTION CORPORATION (41289)	38,972,732.95	On-Going	October 31, 2024	June 04, 2025	81.29



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00084	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG GABAO RIVER, BARANGAY GABAO	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	158,307,142.13	On-Going	April 08, 2024	February 09, 2025	84.68
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00085	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY BATANG, IROSIN, SORSOGON	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	158,307,468.03	On-Going	June 07, 2024	April 10, 2025	61.22
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00086	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY BUENAVISTA, IROSIN, SORS	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	154,399,701.37	On-Going	April 12, 2024	April 06, 2025	89.70
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00087	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES - MILAOR BR. 1 (B00399LZ) ALONG DAANG MAHARLIKA (LZ), MILAOR, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	5,703,057.22	On-Going	November 14, 2024	January 27, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00088	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - NAGKUPA BR. (B00387LZ) ALONG DAANG MAHARLIKA (LZ), LIBMANAN, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	5,702,993.17	On-Going	November 14, 2024	January 27, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00089	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - CAGAS BR. (B00456LZ) ALONG DAANG MAHARKLIKA (LZ), NABUA, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	MPIRE NINE CONSTRUCTION OPC (55800)	16,491,608.48	On-Going	November 22, 2024	March 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 LP	24F00090	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES- CONSTRUCTION OF MAIN GATE AT NEW DPWH REGIONAL OFFICE V BUILDING, RES COMPOUND, AIRPORT SITE, LEGAZPI CITY, ALBAY, LEGAZPI CITY, ALBAY (2ND LEGISLATIVE DISTRICT	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	1,910,071.16	Completed	March 26, 2024	May 29, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 LP	24F00091	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES- IMPROVEMENT OF QUARTERS AT EQUIPMENT MANAGEMENT DIVISION, DPWH REGIONAL OFFICE V, RES COMPOUND, AIRPORT SITE, LEGAZPI CITY, ALBAY, RES COMPOUND, AIRPORT SITE, L	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	4,775,712.70	On-Going	April 05, 2024	July 03, 2024	53.69
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00092	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0513+(-093) - K0513+502, CAMALIG, ALBAY (2ND LEGISLATIVE DISTRICT)	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	36,337,111.18	On-Going	April 26, 2024	September 09, 2024	61.73
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00093	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-DARAGA URBAN TOURISM ECO ROUTE ROAD, ALBAY, DARAGA AND LEGAZPI CITY, ALBAY (2ND LEGISLATIVE DISTRICT)	NUMERICAL GATE CONSTRUCTION & SUPPLY CORPORATION (34122)	168,935,809.76	On-Going	May 10, 2024	September 27, 2025	57.58
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00094	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-LEGAZPI CITY COASTAL ROAD, ACCESS ROAD, ALBAY, LEGAZPI CITY, ALBAY (2ND LEGISLATIVE DISTRICT)	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,499,522.69	On-Going	June 27, 2024	September 25, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00095	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - LEGAZPI CITY COASTAL ROAD, YAWA BR. 2, ALBAY, LEGAZPI CITY, ALBAY (2ND LEGISLATIVE DISTRICT)	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	144,747,970.14	On-Going	September 26, 2024	March 14, 2026	98.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD WITH SEAWALL (CONG.	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	28,660,282.35	On-Going	August 28, 2024	April 25, 2025	97.83
Region V	2024	Regular Infra - GAA 2024 SSP	24F00097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY SINGI TO	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	28,660,056.42	On-Going	August 28, 2024	January 05, 2025	56.34
Region V	2024	Regular Infra - GAA 2024 CP	24F00098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF POLICE REGIONAL HEADQUARTERS BUILDING, LEGA	KENZAI BUILDERS CORPORATION (44058)	18,719,438.00	On-Going	April 16, 2024	September 12, 2024	74.39
Region V	2024	Regular Infra - GAA 2024 CP	24F00099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF REGIONAL CRIME LABORATORY OFFICE 5, CAMP GE	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	6,272,245.96	On-Going	March 26, 2024	May 26, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00100	CLUSTER X-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-X-I: REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0601+240-K0602+000, K0605+414-K0606+42	MUNTOPAR BUILDERS CORP. (29800)	153,041,196.59	On-Going	August 22, 2024	May 27, 2025	82.04
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00101	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR-ALBAY DIVERSION ROAD, PACKAGE 4, ALBAY, LIBON, ALBAY (3RD LEGISLATIVE DISTRICT)	MAKAPA CORPORATION (30029)	151,117,745.87	On-Going	April 08, 2024	February 16, 2025	83.11



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00102	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-NABUA BYPASS ROAD, CAMARINES SUR, NABUA, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	205,613,424.58	On-Going	May 10, 2024	August 02, 2025	49.98
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00103	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL MATOGDON RIVER FLOOD MITIGATION STRUCTURE IN BR	EUS CONSTRUCTION (21878)	69,841,727.80	On-Going	October 04, 2024	July 05, 2025	82.49
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00104	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL MATOGDON RIVER FLOOD MITIGATION STRUCTURE IN BR	EUS CONSTRUCTION (21878)	48,249,967.63	On-Going	October 04, 2024	May 24, 2025	83.81
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00105	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-TAGKAWAYAN-LABO DIVERSION ROAD (LABO SECTION) BUSIG ON BRIDGE-PHASE II, CAMARINES NORTE, LABO, CAMARINES NORTE	ARKY CONSTRUCTION AND SUPPLY (32692)	89,094,564.92	On-Going	May 08, 2024	March 12, 2025	25.88
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00106	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-TAGKAWAYAN-LABO DIVERSION ROAD (LABO SECTION)PACKAGE 1, CAMARINES NORTE, LABO, CAMARINES NORTE (1ST LEGISLATIVE	EUS CONSTRUCTION (21878)	87,141,077.58	On-Going	July 18, 2024	September 11, 2025	82.16
Region V	2024	Regular Infra - GAA 2024 CP	24F00109	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)-CONSTRUCTION OF CAMARINES NORTE PPO NASU/NOSU BUILDING, CAM	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	14,330,076.12	On-Going	October 29, 2024	February 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BASUD-LANOT ROAD, BASUD,	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	187,016,809.39	On-Going	April 08, 2024	March 22, 2025	86.93
Region V	2024	Regular Infra - GAA 2024 SSP	24F00111	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BASUD-LANOT ROAD, MERCED	BRENTMIN ROOFING ENTERPRISE (37191)	186,244,461.96	On-Going	April 02, 2024	March 16, 2025	72.54
Region V	2024	Regular Infra - GAA 2024 SSP	24F00112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BASUD-LANOT ROAD, MERCED	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	149,574,268.39	On-Going	April 08, 2024	April 06, 2025	67.93
Region V	2024	Regular Infra - GAA 2024 SSP	24F00113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DAET-SAN VICENTE-SAN LOR	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	192,999,320.00	On-Going	April 30, 2024	June 20, 2025	92.55
Region V	2024	Regular Infra - GAA 2024 SSP	24F00114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DAET-SAN VICENTE-SAN LOR	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	145,835,292.94	On-Going	April 30, 2024	March 12, 2025	29.17
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00115	CLUSTER XV - ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS- XV-I: DAANG MAHARLIKA (LZ)-K0636+777-K0636+983; XV-II: DAANG MAHARLIKA (LZ)-K0604+452-K0605+000;K	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	41,669,064.94	On-Going	October 31, 2024	April 26, 2025	73.86



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00116	CLUSTER XVI-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- XVI-I: ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA(LZ)-K0554+630-K0554+900, K0557+625-K0557+94	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	42,956,332.93	On-Going	October 04, 2024	April 26, 2025	83.74
Region V	2024	Regular Infra - GAA 2024 CP	24F00117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)-CONSTRUCTION OF SPECIAL ACTION FORCE BUILDING, BRGY. GAONGAN	SHLA CONSTRUCTION AND SUPPLY (45590)	9,466,063.55	On-Going	September 09, 2024	March 07, 2025	98.30
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00118	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0407+785 - K0407+987, LIBMANAN, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	PRIMARCH CONSTRUCTION OPC (55799)	10,130,822.00	On-Going	July 05, 2024	August 18, 2024	0.72
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00119	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR EXPRESSWAY PACKAGE 12, CAMARINES SUR, SAN FERNANDO & MINALABAC, CAMARINES SUR (2ND LEGISLATIVE	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / PRIMARCH CONSTRUCTION OPC (55799)	192,999,322.90	On-Going	April 08, 2024	May 03, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00120	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR EXPRESSWAY PACKAGE 13, CAMARINES SUR, SAN FERNANDO & MINALABAC, CAMARINES SUR (2ND LEGISLATIVE DIS	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	192,999,227.91	On-Going	April 08, 2024	June 30, 2025	98.26
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00121	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR EXPRESSWAY PACKAGE 14, CAMARINES SUR, MINALABAC, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	192,999,724.26	On-Going	April 19, 2024	June 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00122	CLUSTER XII-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS-XII-I: CATANDUANES CIR RD-K0168+620-K0168+705;	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	53,824,750.00	On-Going	October 18, 2024	August 22, 2025	89.90
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00124	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF MISSING LINKS/NEW ROADS-PASACAO-BALATAN TOURISM COASTAL HIGHWAY (PASACAO-MINALABAC SECTION), CAMARINES SUR, PASACAO AND SAN FERNANDO, CAMA	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126) / ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	241,249,165.34	On-Going	August 28, 2024	January 05, 2026	70.50
Region V	2024	Regular Infra - GAA 2024 CP	24F00125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRUKTUR PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM-TIKAS) - CONSTRUCTION OF CLASSROOM FOR REGIONAL TRAINING CENTER, BR	SHLA CONSTRUCTION AND SUPPLY (45590)	9,648,235.00	On-Going	August 02, 2024	May 06, 2025	68.16
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00127	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR EXPRESSWAY PACKAGE 19, CAMARINES SUR, PILI, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	NFH CONSTRUCTION & SUPPLY (16055) / PRIMARCH CONSTRUCTION OPC (55799)	192,999,755.31	On-Going	October 25, 2024	April 01, 2026	68.68
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00128	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CAMARINES SUR EXPRESSWAY PACKAGE 20, CAMARINES SUR, PILI, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	192,999,816.19	On-Going	October 25, 2024	April 22, 2026	66.37
Region V	2024	Regular Infra - GAA 2024 SSP	24F00129	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (LZ)-K0516+596-K0518+809, K0521+128-K0522+434, CAMALIG-DARA	ANKOR GAULLE CONSTRUCTION AND SUPPLY CORPORATION (43215)	113,149,177.19	On-Going	August 22, 2024	June 30, 2025	93.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00130	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0565+160-K0565+213, SORSOGON CITY, SORS	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	2,894,893.73	On-Going	July 18, 2024	September 23, 2024	96.27
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00131	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0476+979-K0477+097, BATO, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	SHLA CONSTRUCTION AND SUPPLY (45590)	5,400,602.50	On-Going	August 06, 2024	September 03, 2024	0.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00132	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0472+905-K0474+265, NABUA, CAMARINES SUR (5TH LEGISLATIVE DISTRICT)	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	87,241,054.08	On-Going	August 28, 2024	January 10, 2026	86.20
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00133	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS-PASACAO-BALATAN TOURISM COASTAL HIGHWAY (BULA-BALATAN SECTION), CAMARINES SUR, BALATAN AND BULA, CAMARINES SUR (5TH	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346) / MPIRE NINE CONSTRUCTION OPC (55800)	232,560,382.50	On-Going	April 08, 2024	March 23, 2025	47.47
Region V	2024	Regular Infra - GAA 2024 CP	24F00134	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN)-IMELDA BOULEVARD, VIRAC, CATANDUANES, VIRAC, CATANDUANES (LONE DISTRICT)	NFH CONSTRUCTION & SUPPLY (16055) / BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	232,562,616.47	On-Going	April 08, 2024	March 14, 2025	81.50
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00135	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0628+000-K0628+566, IROSIN, SORSOGON (2ND LEGISLATIVE DISTRICT)	AJ422 CONSTRUCTION (52875)	23,155,150.62	On-Going	July 05, 2024	January 18, 2025	0.22



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00136	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0606+414-K0606+513, K0607+542-K0607+700, K0608+400-K0608+493, K0610+100-K0610+909.90, JUBAN, SORSOGON (2N	AREMAR CONSTRUCTION CORPORATION (41289)	47,788,417.72	On-Going	August 22, 2024	March 13, 2025	88.05
Region V	2024	Regular Infra - GAA 2024 SSP	24F00137	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS)-CONSTRUCTION OF DIVERSION/ BY-PASS ROAD OF CORY AQUINO	H. NEYPES CONSTRUCTION (47983) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	146,679,239.58	On-Going	August 22, 2024	November 01, 2025	63.03
Region V	2024	Regular Infra - GAA 2024 SSP	24F00138	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA RD (LZ) (S03732LZ)-K0551+250-K0551+520, K0551+900-K0552+897, CASTILLA,S	KYLA CONSTRUCTION SUPPLY (52834)	2,171,015.34	On-Going	December 27, 2024	February 09, 2025	0.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00139	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0522+875-K0523+725, K0525+542-K0527+003, DARAGA,	JCM CONSTRUCTION AND SUPPLY (36786) / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	101,094,337.32	On-Going	August 28, 2024	May 29, 2025	79.84
Region V	2024	Regular Infra - GAA 2024 SSP	24F00140	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR E	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	98,008,637.87	On-Going	November 20, 2024	September 15, 2025	0.19
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00143	ORGANIZATIONAL OUTCOME 1 (OO1): ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-DAANG MAHARLIKA-DAET MERCEDES ROAD LINK, CAMARINES NORTE, MERCEDES, CAMARINES NORTE (2ND LEGISLATIVE	BRENTMIN ROOFING ENTERPRISE (37191)	91,499,940.70	On-Going	November 05, 2024	September 29, 2025	93.05



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00144	ORGANIZATIONAL OUTCOME 1 (OO1): ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-DAANG MAHARLIKA-DAET MERCEDES ROAD LINK, DAET BRIDGE NO. 4, CAMARINES NORTE, DAET-MERCEDES, CAMARINES	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	96,499,974.28	On-Going	November 05, 2024	August 06, 2025	73.31
Region V	2024	Regular Infra - GAA 2024 SSP	24F00145	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE, BARANGAY COLASI,	515 LIFE CONSTRUCTION CORP. (41520)	46,801,429.48	On-Going	February 26, 2025	November 21, 2025	83.22
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00146	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SEAWALL, BARANGAY COLASI-TARUM, MERCEDES, CAMARINES NOR	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	48,249,984.08	On-Going	March 19, 2024	May 04, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00147	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY COLASI, MERCE	BRENTMIN ROOFING ENTERPRISE (37191) / INFINITUM FORTUNE (50311)	96,499,993.50	Completed	March 22, 2024	March 14, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00148	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF TALISAY RIVER FLOOD MITIGATION STRUCTURE ALONG BARANGAY	EUS CONSTRUCTION (21878)	93,583,118.02	Completed	June 14, 2024	March 16, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00149	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY MANTUGAWA AND	BRENTMIN ROOFING ENTERPRISE (37191)	96,499,986.42	Completed	March 19, 2024	December 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00150	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DAET TALISAY RIS EMBANKMENT PROTECTION OF BIBIRAO INTAK	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	20,103,837.27	Completed	March 19, 2024	August 25, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00151	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF TALISAY FLOOD CONTROL STRUCTURE, BARANGAY SANTA CRUZ, T	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	48,249,997.65	Completed	March 22, 2024	December 30, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00152	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BASUD RIVER, BARANGAY SAN	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	86,849,923.14	Completed	March 25, 2024	December 09, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00154	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ALAWIHAO, DAET, CAMAR	EUS CONSTRUCTION (21878) / VINHAR CONSTRUCTION & MARKETING (FOR. VINHAR CONST (13646)	144,749,997.62	On-Going	September 10, 2024	October 15, 2025	88.45
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00155	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ALAWIHAO, DAET, CAMAR	EUS CONSTRUCTION (21878)	140,412,458.29	Completed	September 10, 2024	June 29, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00158	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF BASUD RIVER FLOOD MITIGATI	BRENTMIN ROOFING ENTERPRISE (37191)	96,499,992.16	Completed	March 19, 2024	December 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00159	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE AL	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	86,849,867.91	Completed	March 25, 2024	February 19, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00160	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE AL	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	86,849,997.95	Completed	March 25, 2024	February 09, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 CP	24F00161	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-DAET-BASUD-MERCEDES COASTAL ROAD LEADING TO LANOT SODA SPRING, COLASI FALLS, MANGC	888RV CONSTRUCTION AND SUPPLIES (45046)	14,065,490.05	On-Going	March 22, 2024	September 13, 2024	40.53
Region V	2024	Regular Infra - GAA 2024 CP	24F00162	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-PINAGTIGASAN TO MAHABANG BUHANGIN ROAD LEADING TO WHITE SAND BEACHES, CALAGUAS ISL	INFINITUM FORTUNE (50311)	14,010,796.29	Completed	March 22, 2024	July 01, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 CP	24F00163	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-DAET-VINZONS LEADING TO MANTIGBI-SULA-SABANG-AGUIT-IT BEACH, QUINAMANUKAN ISLAND, VINZONS,	BRENTMIN ROOFING ENTERPRISE (37191)	14,027,387.29	On-Going	November 11, 2024	August 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 CP	24F00164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-DAET-SAN VICENTE-SAN LORENZO ROAD LEADING TO DACULANG DANAW, MANANAP FALLS, MOUNTA	888RV CONSTRUCTION AND SUPPLIES (45046)	28,078,966.09	On-Going	March 22, 2024	December 16, 2024	89.89
Region V	2024	Regular Infra - GAA 2024 SSP	24F00166	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG TAGAS-DAET POBLACION-MAGANG RD (S03787LZ)-K0340+000-K0341+000, K0342+462-K0344+	INFINITUM FORTUNE (50311)	4,097,706.01	On-Going	March 22, 2024	May 11, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00167	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, MARCIAL O. RANOLA-	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	236,426,250.71	On-Going	September 26, 2024	August 24, 2025	81.03
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00168	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-GUINOBATAN BR. (B00292LZ) ALONG DAANG MAHARLIKA (LZ), GUINOBATAN, ALBAY (3RD LEGISLATIVE DISTRICT)	RC125 CONSTRUCTION (56833)	7,258,168.71	On-Going	October 22, 2024	January 09, 2025	0.00
Region V	2024	Regular Infra - GAA 2024 CP	24F00172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN)-GUINOBATAN-JOVELLAR-DONSOL ROAD LEADING TO PILAR PORT, CAMALIG, ALBAY, CAMALIG, ALBAY (2N	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	9,649,784.59	Completed	August 28, 2024	December 09, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 CP	24F00173	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN)-JCT. DM (TABON-TABON)-MARIAWA-HOMAPON-MASLOG-LAMBA-PURO ROAD LEADING TO BICOL INTERNATION	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	96,498,524.65	On-Going	April 08, 2024	May 22, 2025	96.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DAET-TALISAY RIVER IRR	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	33,745,381.64	Completed	March 19, 2024	September 04, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00177	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL FACILITY ALONG ALAWIHAO ACCESS ROAD, PHASE 2, BARANGAY ALAWIHAO	SHEAR CONSTRUCTION AND SUPPLY (34027)	49,499,998.58	Completed	September 10, 2024	May 21, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00178	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL FACILITY ALONG ALAWIHAO ACCESS ROAD, PHASE 3, BARANGAY ALAWIHAO	SHEAR CONSTRUCTION AND SUPPLY (34027)	48,010,765.68	On-Going	September 10, 2024	July 15, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00183	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG GENORANGAN RIVER, LAGONOY, C	E.A. SANCHO CONST. INC. (FORM. E.A. SANCHO CONST.) (5648)	87,282,110.04	Completed	April 08, 2024	January 10, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00185	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, IBONG SAPA, VIRAC, CATANDUANES, VIRA	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	93,604,491.31	On-Going	April 19, 2024	May 12, 2025	83.99



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00186	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BUYO, VIRAC, CATANDUANES, VIRAC, CAT	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / KENZAI BUILDERS CORPORATION (44058)	96,499,804.52	On-Going	April 19, 2024	May 11, 2025	71.93
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00187	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MINASAG RIVER, BARANGAY SAN	HGG BUILDERS & SUPPLY (17824)	154,399,195.23	Completed	April 08, 2024	February 06, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00188	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL, BARANGAY MANTUGAWA, BASUD, CAMARINES NORTE, BA	BRENTMIN ROOFING ENTERPRISE (37191)	147,132,753.68	On-Going	April 02, 2024	January 31, 2025	94.35
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00189	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF MITIGATION STRUCTURE ALONG CULASI RIVER, BARANGAY PAMBUHAN, M	BRENTMIN ROOFING ENTERPRISE (37191)	176,931,445.91	On-Going	April 02, 2024	February 10, 2025	97.79
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00190	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243) / VGDC CONSTRUCTION AND SUPPLY (45615)	154,399,203.79	On-Going	April 08, 2024	February 06, 2025	76.20
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00191	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CALAGDO RIVER, BARANGAY TUAC	PARTIDO CONSTRUCTION & SUPPLY (20631)	154,399,262.80	Completed	April 08, 2024	February 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00192	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TALISAY RIVER, BARANGAY BINA	HGG BUILDERS & SUPPLY (17824) / IA FERRER CONSTRUCTION & SUPPLY (34709)	234,008,949.20	On-Going	April 08, 2024	March 13, 2025	95.99
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00193	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE(SEAWALL), BARANGAY SABANG, VINZONS, C	HGG BUILDERS & SUPPLY (17824)	173,699,544.49	Completed	March 15, 2024	March 23, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00194	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF BASUD RIVER FLOOD MITIGATION STR	BRENTMIN ROOFING ENTERPRISE (37191)	161,154,137.73	On-Going	April 02, 2024	February 03, 2025	86.48
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00195	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF BICOL RIVER FLOOD MITIGATION STR	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376) / PRIMARCH CONSTRUCTION OPC (55799)	148,609,457.69	On-Going	April 08, 2024	April 19, 2025	98.51
Region V	2024	Regular Infra - GAA 2024 SSP	24F00196	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD BARANGAY MANDASO BASUD, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	4,949,970.97	Completed	May 31, 2024	October 02, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00197	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD PUROK 2 BARANGAY BORABOD, DAET, CAMARINES N	888RV CONSTRUCTION AND SUPPLIES (45046)	4,949,962.09	On-Going	May 31, 2024	January 12, 2025	20.54



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00198	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY LAG-ON HOILDAY HOMES PHASE 2 DAET, CAMARINES NORTE, DAET, CAMAR	888RV CONSTRUCTION AND SUPPLIES (45046)	2,924,908.42	Completed	May 31, 2024	October 12, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00199	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING EUGENIA MORAÑO HIGH SCHOOL QUINTELA MEMORIAL BARANGAY BANOCBOC VINZONS,	INFINITUM FORTUNE (50311)	5,850,000.00	On-Going	May 31, 2024	October 12, 2024	81.67
Region V	2024	Regular Infra - GAA 2024 SSP	24F00200	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING GABOC ELEMENTARY SCHOOL PHASE 1 BARANGAY GABOC MERCEDES, CAMARINES NORTE	SUNRISE0124 CIVIL ENGINEERING CONSTRUCTION (55276)	2,835,469.95	Completed	May 31, 2024	October 22, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00201	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING PINAGWARASAN ELEMENTARY SCHOOL BARANGAY PINAGWARASAN BASUD, CAMARINES NOR	GVENTURES, INC. (43705)	2,924,405.22	Completed	May 31, 2024	August 13, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00202	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING P. BARBIN ELEMENTARY SCHOOL BARANGAY SULA VINZONS, CAMARINES NORTE	INFINITUM FORTUNE (50311)	4,725,537.75	On-Going	May 31, 2024	September 27, 2024	30.65
Region V	2024	Regular Infra - GAA 2024 SSP	24F00203	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING GUINAPAGUIAN ELEMENTARY SCHOOL BARANGAY QUINAPAGUIAN MERCEDES, CAMARINE	888RV CONSTRUCTION AND SUPPLIES (45046)	4,724,985.49	Completed	May 31, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00204	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0332+(-384)-K0335+160, VINZONS, CAMARINES NORTE (2ND LEGISLATIVE DISTRICT)	NFH CONSTRUCTION & SUPPLY (16055)	96,494,666.82	Completed	April 10, 2024	August 25, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00205	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- REHABILITATION OF BICOL RIVER FLOOD CONTROL (DUG	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	135,099,987.24	Completed	April 08, 2024	March 26, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00206	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL (PHASE 1), BARANGAY I, VINZONS, CAMARINES NORTE	INFINITUM FORTUNE (50311)	29,699,972.23	Completed	May 31, 2024	November 18, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00207	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE MAGANG-MANCRUZ CREEK, DAET, CAMARINES NORTE,	888RV CONSTRUCTION AND SUPPLIES (45046)	4,949,985.81	Completed	May 31, 2024	August 05, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00208	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL (PHASE 1), BARANGAY MANCAYO, VINZONS, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	28,807,670.86	On-Going	May 31, 2024	February 16, 2025	69.47
Region V	2024	Regular Infra - GAA 2024 SSP	24F00209	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPROVEMENT OF FLOOD MITIGATION STRUCTURE (PANDAWAN SECTION), BARANGAY BAGASABAS, DAET, CAMAR	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	28,806,803.14	On-Going	September 10, 2024	February 28, 2025	28.41



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00210	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF CONG. ELMER PANOTES BOULEVARD SEAWALL WITH ROAD (PHASE 5), BARANGAY CAYUC	BRENTMIN ROOFING ENTERPRISE (37191) / 888RV CONSTRUCTION AND SUPPLIES (45046)	91,256,830.59	On-Going	October 24, 2024	February 21, 2026	98.82
Region V	2024	Regular Infra - GAA 2024 SSP	24F00211	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BACTAS RIVER CONTROL STRUCTURE (PHASE 3), BARANGAY PINAGWARASAN, BASUD,	EUS CONSTRUCTION (21878)	91,079,866.12	Completed	June 14, 2024	June 06, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00212	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD BARANGAY AWITAN TO GAHONON PHASE 2, DAET,	888RV CONSTRUCTION AND SUPPLIES (45046)	4,949,863.39	Completed	May 31, 2024	August 06, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00213	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD PUROK 3 SITIO CATAROG BARANGAY ANGAS, BA	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	4,796,616.21	On-Going	June 14, 2024	July 15, 2024	86.50
Region V	2024	Regular Infra - GAA 2024 SSP	24F00214	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-COMPLETION OF ROAD CONCRETING CAMP WENCESLAO Q. VINZON (PNP) BAR	888RV CONSTRUCTION AND SUPPLIES (45046)	4,949,977.26	On-Going	May 31, 2024	July 01, 2024	83.90
Region V	2024	Regular Infra - GAA 2024 SSP	24F00215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING BULWAGAN CONGW. MARISOL C. PANOTES (PHASE 1) TALISAY, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	7,806,000.00	Completed	September 10, 2024	June 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00216	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY CAAWIGAN TALISAY, CAMARINES NORTE	R & E BUILDERS & SUPPLY (45768)	4,726,860.77	Completed	September 10, 2024	February 24, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00217	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPS)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY GABON BAY TALISAY, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	2,925,000.00	Completed	June 06, 2024	August 04, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00218	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPS)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY CALASCASAN DAET, CAMARINES NORTE, DAET, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	2,925,000.00	Completed	June 06, 2024	August 04, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00219	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPS)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY LAG-ON PHASE 2 DAET, CAMARINES NORTE	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	2,925,000.00	Completed	June 06, 2024	August 26, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00220	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPS)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-COMPLETION OF MULTI-PURPOSE BUILDING, MANGCAMAGONG ELEMENTARY SCHOOL (PHASE 2), BARANGAY MANGCAMAGONG BASUD, C	888RV CONSTRUCTION AND SUPPLIES (45046)	2,837,227.69	Completed	July 18, 2024	October 08, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00221	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSPS)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY CALASGASAN PHASE 1 DAET, CAMARINES NORTE, DAET, CAMARINES NORTE	MM SENAR CONSTRUCTION AND SUPPLY (38370)	2,851,873.60	Completed	June 06, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00222	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING ALS BUILDING (PHASE 2) DAET ELEMENTARY SCHOOL, DAET, CAMARINES NORTE	EUS CONSTRUCTION (21878)	4,727,610.67	Completed	June 06, 2024	November 02, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00223	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY HALL BARANGAY LIDONG BASUD, CAMARINES NORTE, BASUD, CAMARINES NO	R & E BUILDERS & SUPPLY (45768)	2,920,068.51	Completed	June 06, 2024	November 12, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00225	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING OLIVA ELEMENTARY SCHOOL (PHASE 1) BARANGAY OLIVA BASUD, CAMARINES NORTE	888RV CONSTRUCTION AND SUPPLIES (45046)	2,925,000.00	Completed	June 06, 2024	August 04, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00226	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY HALL BARANGAY BINATAGAN PHASE 2 BASUD, CAMARINES NORTE	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	2,925,000.00	Completed	May 31, 2024	July 29, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00227	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING MATNOG ELEMENTARY SCHOOL BARANGAY MATNOG, BASUD, CAMARINES NORTE	INFINITUM FORTUNE (50311)	2,830,747.00	Completed	May 31, 2024	October 08, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00228	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING CONGW. MARISOL CONEJOS PANOTES HALL VINZONS, CAMARINES NORTE, VINZONS	888RV CONSTRUCTION AND SUPPLIES (45046)	7,806,000.00	Completed	September 10, 2024	June 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00229	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY HALL BARANGAY POBLACION, VINZONS, CAMARINES NORTE	R & E BUILDERS & SUPPLY (45768)	2,925,000.00	Completed	June 24, 2024	August 22, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00230	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE (SENIOR CITIZENS BUILDING), WITH COVERED COURT BARANGAY GUINACUTAN VINZON, CAMA	GVENTURES, INC. (43705)	9,472,874.98	On-Going	September 10, 2024	May 07, 2025	64.47
Region V	2024	Regular Infra - GAA 2024 SSP	24F00232	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (URBAN POOR) BARANGAY SAN JOSE SAN VICENTE, CAMARINES NORTE, SAN VICENT	888RV CONSTRUCTION AND SUPPLIES (45046)	4,875,000.00	Completed	June 06, 2024	January 20, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00233	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING HAPPY HOME PHASE 1 PUROK 1 BARANGAY PAMARANGON, DAET, CAMARINES NORTE, DA	GOLDEN CONSTRUCTION AND SUPPLY (35001)	2,924,982.40	Completed	June 06, 2024	August 24, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00235	ORGANIZATIONAL OUTCOME 2 (OO2): PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BINATAGAN RIVER CONTROL STRUCTURE W/ ROAD (PHASE I)BARA	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	93,554,256.92	On-Going	November 11, 2024	August 13, 2025	70.06
Region V	2024	Regular Infra - GAA 2024 SSP	24F00236	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (PHASE 2), SITIO LUGI,	BRENTMIN ROOFING ENTERPRISE (37191) / 77 DREAMBUILT CONSTRUCTION (53787)	96,499,965.64	Completed	September 10, 2024	July 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00237	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCITON OF CONGW. MARISOL C. PANOT	EUS CONSTRUCTION (21878)	94,633,627.36	On-Going	March 07, 2025	May 13, 2026	65.33
Region V	2024	Regular Infra - GAA 2024 SSP	24F00238	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCITON OF CONGW. MARISOL C. PANOTE	EUS CONSTRUCTION (21878)	94,225,491.64	On-Going	March 07, 2025	April 13, 2026	94.30
Region V	2024	Regular Infra - GAA 2024 SSP	24F00239	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM(BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DAET RIVER CONTROL STRUCTURE, DOGONGAN SECTION, DAET, CAMARINES NORTE	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / ARIK CONSTRUCTION (32786)	98,999,999.65	Completed	June 24, 2024	May 28, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00240	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVER CONTROL STRUCTURE, PUROK 1, BARANGAY CABANBAN, SAN VICENTE, CAMARINES N	77 DREAMBUILT CONSTRUCTION (53787)	4,796,734.71	Completed	September 25, 2024	December 05, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00241	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF RIVER CONTROL STRUCTURE, CONGW. MARISOL C. PANOTES BOULEVARD, BARANGAY TACAD,	GOLDEN CONSTRUCTION AND SUPPLY (35001) / 128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	74,248,922.11	Completed	September 25, 2024	May 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00242	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (CONGW. MARISOL C. PANOTES SEA VIEW PARK), BARANGA	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	74,248,991.92	Completed	September 25, 2024	May 17, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00244	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY TAISAN-MANDAZO, BASUD, CAMARIN	BRENTMIN ROOFING ENTERPRISE (37191)	79,199,978.46	Completed	September 19, 2024	March 11, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00245	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, PUROK 3, BRGY. MAN-OGOB, SAN VICENTE, CAMARINE	SHEAR CONSTRUCTION AND SUPPLY (34027)	9,597,306.99	Completed	September 25, 2024	February 12, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00246	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF MANGUISOC-GABOC ROAD, MERCEDES, CAMARINES N	BRENTMIN ROOFING ENTERPRISE (37191)	79,199,938.29	Completed	September 19, 2024	March 11, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00247	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BARANGAY SAN ISIDRO-COBANGBANG-MAMBALITE ROAD	ARIK CONSTRUCTION (32786)	19,207,058.54	Completed	September 25, 2024	June 08, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00248	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. POBLACION 3-MANGCAYO, VINZONS, CA	BRENTMIN ROOFING ENTERPRISE (37191)	49,499,996.96	Completed	September 19, 2024	January 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00250	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. TABA TABA, BASUD, CAMARINES NORTE, BASUD, CAMARINES NORTE	YSA CONSTRUCTION AND SUPPLY (33968)	4,875,000.00	Completed	September 19, 2024	January 16, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00251	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. MAMBUNGALON, MERCEDES, CAMARINES NORTE, MERCEDES, CAMARINES NORTE	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	4,728,065.40	Completed	January 14, 2025	May 13, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00252	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTIPURPOSE BUILDING, BRGY. LANITON, BASUD, CAMARINES NORTE, BASUD, CAMARINES NORTE	GOLDEN EGG BUILDER (37214)	4,875,000.00	Completed	September 19, 2024	January 16, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00254	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANCRUZ, DAET, CAMARINES NORTE, DAET, CAMARINES NORTE	77 DREAMBUILT CONSTRUCTION (53787)	9,492,699.05	Completed	September 25, 2024	May 22, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00255	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION OF HOSPITAL BUILDING OF CAMARINES NORTE PROVINCIAL HOSPITAL (CNPH), DAET, CAMARINES NORTE	IA FERRER CONSTRUCTION & SUPPLY (34709)	9,582,585.98	Completed	January 30, 2025	September 26, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00256	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION OF CALAGUAS PRIMARY HOSPITAL BUILDING, VINZONS, CAMARINES NORTE, CALAGUAS, GROUP OF ISLANDS	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	47,893,566.89	On-Going	November 11, 2024	September 26, 2025	71.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00260	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, GOGON SIRANGAN, VIRAC, CATANDUANES,V	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	93,604,575.80	On-Going	August 09, 2024	May 19, 2025	60.92
Region V	2024	Regular Infra - GAA 2024 SSP	24F00261	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPROVEMENT OF CAGBULACAO-TANAGAN RIDGE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	154,399,986.06	On-Going	October 31, 2024	November 20, 2025	73.41
Region V	2024	Regular Infra - GAA 2024 SSP	24F00262	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- COASTAL ROADS/CAUSEWAY FOR ENVIRONMENTAL PROTECTION/CONSERVATION- CONSTRUCTION OF COASTAL ROAD, ZONE 6- ZONE 7, BULAN, SORSOGON, BULAN, SORSOGON (2ND	WELEX CONSTRUCTION, INCORPORATED (FORMERLY WELEX C (9323)	173,699,941.30	Completed	April 19, 2024	April 11, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00263	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0513+502- K0513+870, K0515+248-K0515+493, K0516+005- K0516+596, K0529+000-K0529+311, CAMALIG, ALBAY	AREMAR CONSTRUCTION CORPORATION (41289)	95,655,011.26	Completed	April 25, 2024	November 07, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00264	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BASUD RIVER FLOOD MITIGATION STR	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697)	173,699,689.96	Completed	May 03, 2024	March 10, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00265	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF BASUD RIVER FLOOD MITIGATION STR	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697)	173,699,778.33	On-Going	May 03, 2024	March 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00266	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0520+720-K0520+744.16, DARAGA, ALBAY	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	1,247,631.53	On-Going	October 17, 2024	December 15, 2024	46.53
Region V	2024	Regular Infra - GAA 2024 CP	24F00267	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-VIRAC-BATO-BATALAY-BOTE-BITAOGAN-CARORIAN-CAGRARAY-RADAR STATION ROADS LEADING TO MARIBINA	SHLA CONSTRUCTION AND SUPPLY (45590)	46,551,467.19	On-Going	April 19, 2024	October 12, 2024	97.11
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00270	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA(LZ)-K0326+911.50-K0327+194, LABO, CAMARINES NORTE (1ST LEGISLATIVE DISTRIC	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	17,423,590.35	On-Going	August 21, 2024	January 03, 2025	85.79
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00271	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA(LZ)-K0326+262-K0326+274, K0326+580-K0326+696, K0326+845-K0326+911.50, LABO, CAMARINES NORTE (1ST LEGISLATIVE DI	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY (39000)	18,255,704.74	On-Going	July 18, 2024	August 04, 2025	38.12
Region V	2024	Regular Infra - GAA 2024 SSP	24F00272	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY PAWA AN	SANRHO BUILDERS, INC.(FOR. SANRHO CONST. AND SUPPL (24213)	149,574,935.63	Completed	May 03, 2024	June 22, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00273	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0520+744.16-K0520+767.80, K0526+041.00-	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	2,006,032.84	On-Going	August 21, 2024	October 23, 2024	92.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00274	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0619+523-K0619+742, K0623+237-K0623+498, K0626+108-K0626+220, K0628+672-K0629+163, IROSIN	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	11,396,664.19	On-Going	August 21, 2024	December 06, 2024	55.28
Region V	2024	Regular Infra - GAA 2024 SSP	24F00275	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (PHASE 1), SITIO LUGI,	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	192,999,484.86	On-Going	May 10, 2024	March 18, 2025	59.26
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00276	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVER PROTECTION DIKE ALONG BARANGAY MABINIT, LEGAZPI CITY, A	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	149,574,383.98	On-Going	August 09, 2024	June 08, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00277	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVER PROTECTION DIKE ALONG BARANGAY MATANAG, LEGAZPI CITY, A	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	149,573,438.33	On-Going	August 22, 2024	September 02, 2025	93.94
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00279	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY I TO CALANGCAWAN NORTE, VIN	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	48,249,731.27	On-Going	August 28, 2024	March 30, 2025	58.41
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00280	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SEAWALL PAMBUHAN (CONG. ELMER PANOTES BOULEVARD), BARANGAY PA	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	28,660,361.70	On-Going	September 12, 2024	March 07, 2025	60.02



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-2	24F00281	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF RIVER PROTECTION DIKE , PHASE 2, BARANGAY BONGA, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	149,574,078.13	Completed	August 28, 2024	June 27, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00282	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DAET RIVER FLOOD CONTROL STRUCTURE (DOGONGAN SECTION-PACKAGE	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	246,074,102.06	On-Going	May 03, 2024	April 06, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00283	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DAET RIVER FLOOD CONTROL STRUCTURE (DOGONGAN SECTION-PACKAGE	E. GARCIA CONSTRUCTION CORP.(FOR. E. GARCIA CONST (7243)	236,424,166.73	Completed	May 03, 2024	April 02, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00284	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA (LZ) (S03493LZ)-K0448+347-K0449+349, PILI, CAMARINES SUR, PILI, CAMARIN	PHILWORKS CONSTRUCTION & SUPPLY (32103)	3,740,116.08	Completed	August 30, 2024	October 28, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00285	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY MALATAP, LABO, CAMARIN	EUS CONSTRUCTION (21878)	115,778,364.85	Completed	July 11, 2024	June 17, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00286	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-REHAB/IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG CABILOGAN RIVER, SAN AGUS	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391) / STEVEN CONSTRUCTION & SUPPLY (21987)	141,051,496.40	On-Going	July 25, 2024	May 23, 2025	89.67



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00289	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF REVETMENT, UPSTREAM OF SAN JOSE FOOT BRIDGE, BO	PHILWORKS CONSTRUCTION & SUPPLY (32103)	144,748,226.70	On-Going	May 13, 2024	March 09, 2025	92.95
Region V	2024	Regular Infra - GAA 2024 SSP	24F00291	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BICOL RIVER FLOOD MITIGATION STRUCTURES, BARANGAY	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	96,499,705.22	On-Going	May 31, 2024	June 03, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00292	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY GUINACUTAN TO BARANGAY NAPI	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	47,766,536.32	On-Going	August 28, 2024	March 15, 2025	98.77
Region V	2024	Regular Infra - GAA 2024 SSP	24F00293	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SAGNAY RIVER FLOOD MITIGATION STRUCTURE ALONG BAR	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	96,499,646.42	On-Going	August 21, 2024	May 31, 2025	94.75
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00294	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD MITIGATIONSTRUCTURES, BARA	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,499,740.13	On-Going	July 19, 2024	July 13, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00295	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SAN RAFAEL RIVER CONTROL, SAN RAFAEL, GUINOBATAN, ALBAY, GU	3DIAMONDS CONSTRUCTION CORPORATION (35457)	72,374,521.65	Completed	July 31, 2024	March 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00296	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BARIW-NAHAPUNAN-TAMBUNGO	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / PROTOSTAR CONSTRUCTION (47130)	145,466,893.58	On-Going	May 31, 2024	October 10, 2025	81.33
Region V	2024	Regular Infra - GAA 2024 SSP	24F00298	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, MAGALLANG-MOROPONROS, LIBON/OAS, ALBAY (PHASE	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	244,788,892.72	On-Going	November 15, 2024	October 13, 2025	90.55
Region V	2024	Regular Infra - GAA 2024 SSP	24F00299	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MATARA TO MOROPONROS ROA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / PROTOSTAR CONSTRUCTION (47130)	238,607,437.67	On-Going	November 11, 2024	October 09, 2025	14.11
Region V	2024	Regular Infra - GAA 2024 SSP	24F00300	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MATARA TO MOROPONROS ROA	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	238,623,096.41	On-Going	November 13, 2024	December 08, 2025	50.76
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00301	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ)-K0528+460-K0529+941, PEÑAFRANCIA-TABON-TABON, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712) / STEVEN CONSTRUCTION & SUPPLY (21987)	26,141,288.95	On-Going	November 11, 2024	January 29, 2025	85.07
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00302	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ) - K0498+759, K0500+665.50, LIGAO CITY, ALBAY (3RD LEGISLATIVE DISTRICT)	RICHMAR CONSTRUCTION (18797)	10,243,341.00	On-Going	November 25, 2024	February 10, 2025	47.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00303	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-OFF CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0499+230, K0499+381, LIGAO CITY, ALBAY (3RD LEGISLATIVE DISTRICT)	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	20,486,848.05	On-Going	October 17, 2024	March 10, 2025	31.42
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00304	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ)-K0495+928, K0496+984, K0499+642, OAS AND LIGAO CITY, ALBAY (3RD LEGISLATIVE DISTRICT)	RICHMAR CONSTRUCTION (18797)	10,243,414.00	On-Going	November 25, 2024	April 16, 2025	15.84
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00305	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0500+250, K0500+350, LIGAO, ALBAY (3RD LEGISLATIVE DISTRICT)	RICHMAR CONSTRUCTION (18797)	10,243,452.00	On-Going	October 25, 2024	January 10, 2025	48.28
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00306	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ)-K0483+713, K0490+072, POLANGUI, ALBAY (3RD LEGISLATIVE DISTRICT)	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	10,243,417.00	On-Going	November 11, 2024	January 27, 2025	31.43
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00307	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ)-K0489+695, K0490+853, K0490+914, POLANGUI, ALBAY (3RD LEGISLATIVE DISTRICT)	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	15,365,074.00	On-Going	November 11, 2024	April 17, 2025	81.07
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00308	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - PRIMARY ROADS - DAANG MAHARLIKA (LZ)-K0502+575, K0509+805, CITY OF LIGAO AND GUINOBATAN, ALBAY (3RD LEGISLATIVE DISTRICT)	RICHMAR CONSTRUCTION (18797)	10,243,149.80	On-Going	November 25, 2024	April 16, 2025	70.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00309	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF CRUISE PORT AND FACILITIES PACKAGE 3, LEGAZPI CITY, LEGAZPI CITY, ALBAY (2ND LEGISLATIVE DISTRICT	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / FGO CONSTRUCTION (49393)	391,849,824.71	On-Going	October 31, 2024	January 05, 2026	84.81
Region V	2024	Regular Infra - GAA 2024 SSP	24F00313	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA RD (LZ)(S03784LZ)-K0325+678-K0326+633, LABO, CAMARINES NORTE, LABO, CAM	RAGINMUND CONSTRUCTION (47190)	3,531,529.00	Completed	August 13, 2024	October 11, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00314	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PAVED SHOULDER ALONG DAANG MAHAR	PRIMARCH CONSTRUCTION OPC (55799)	5,332,873.00	On-Going	August 15, 2024	October 13, 2024	0.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00315	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA RD(LZ)-K0395+500-K0396+000, BARANGAY	MPIRE NINE CONSTRUCTION OPC (55800)	1,185,206.00	Completed	August 13, 2024	October 11, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00316	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA (LZ) (S03493LZ)-K0445+806-K0446+815, PILI, CAMARINES SUR, PILI, CAMARIN	PHILWORKS CONSTRUCTION & SUPPLY (32103)	1,870,110.97	Completed	August 23, 2024	October 21, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00317	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA (LZ)(S03493LZ)-K0450+989-K0451+988, PILI, CAMARINES SUR, PILI, CAMARINE	PHILWORKS CONSTRUCTION & SUPPLY (32103)	3,740,055.62	Completed	August 23, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00318	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG DAANG MAHARLIKA RD AND BAAO-IRIGA CITY-NABUA RD JUNCT	PRIMARCH CONSTRUCTION OPC (55799)	978,331.60	Completed	August 13, 2024	October 11, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00321	CLUSTER XXI-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-XXI-I: CONSTRUCTION OF CATANDUANES PEOPLE'S CENTER IN VIRAC, CATANDUANES (PHASE 2); XXI-II: CONSTRUCTI	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	76,427,382.00	On-Going	December 02, 2024	August 28, 2025	7.55
Region V	2024	Regular Infra - GAA 2024 SSP	24F00322	CLUSTER XXII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-XXII-I: IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD (LZ) (S03784LZ)-K0320+058 AND TALOBATIB-JOSE PANGANIBAN POB-PORT RD (S03798L	NFH CONSTRUCTION & SUPPLY (16055)	38,213,604.86	On-Going	November 29, 2024	February 26, 2025	1.12
Region V	2024	Regular Infra - GAA 2024 SSP	24F00323	CLUSTER XXIII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-XXIII-I: IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD (LZ) (S03789LZ)-K0334+050 AND SAN ISIDRO ROAD; XXIII-II: IMPROVEMENT OF IN	NFH CONSTRUCTION & SUPPLY (16055)	47,767,199.43	On-Going	November 29, 2024	February 26, 2025	0.69
Region V	2024	Regular Infra - GAA 2024 SSP	24F00325	CLUSTER XXV-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-XXV-I: IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD(LZ) (S03528LZ) -K0466+(-1765) AND BAAO-IRIGA CITY-NABUA RD (S03543LZ); XXV-II:	PRIMARCH CONSTRUCTION OPC (55799)	18,990,203.33	On-Going	November 29, 2024	February 26, 2025	0.63
Region V	2024	Regular Infra - GAA 2024 SSP	24F00326	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-IMPROVEMENT OF INTERSECTION-DAANG MAHARLIKA RD (LZ)(S03493LZ)-K0450+790 AND MILAOR-MINALABAC-PILI RD (S03574LZ), PILI, CAMARINES SUR (3RD LEGISL	PHILWORKS CONSTRUCTION & SUPPLY (32103)	9,349,714.75	On-Going	October 29, 2024	January 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00327	CLUSTER XXVII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-XXVII-I: CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENT	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	343,029,215.94	On-Going	November 19, 2024	September 14, 2025	21.22
Region V	2024	Regular Infra - GAA 2024 SSP	24F00328	CLUSTER XXVIII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-XXVIII-I: CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCE	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / FS CO BUILDERS AND SUPPLY (46910)	339,286,018.07	On-Going	November 22, 2024	September 17, 2025	0.12
Region V	2024	Regular Infra - GAA 2024 SSP	24F00334	CLUSTER I- REHABILITATION/RECONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE: I-I- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG TERTIARY ROADS, NABUA-BALATAN ROAD, CABANBANAN, BALATAN, CAMARINES SUR, K	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	79,896,145.64	On-Going	May 14, 2024	January 16, 2025	96.05
Region V	2024	Regular Infra - GAA 2024 CP	24F00343	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF CIRCUMFERENTIAL ROAD NETWORK (TRAINING GRO	PEU CONSTRUCTION AND SUPPLY (36369)	23,352,090.82	On-Going	August 13, 2024	January 29, 2025	93.55
Region V	2024	Regular Infra - GAA 2024 SSP	24F00344	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BLDG.(TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR EDUCA	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	244,993,491.56	On-Going	November 19, 2024	September 14, 2025	0.05
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00345	CLUSTER XVIII-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-XVIII-I: DAANG MAHARLIKA (LZ)-K0503+522-K0504+231, K0507+780-K050	RCDS CONSTRUCTION & SUPPLY, INC.(FOR RCDS CONST. (32331)	80,914,757.83	On-Going	November 29, 2024	July 02, 2025	73.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00346	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BLDG.(TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR EDUCAT	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	147,013,251.76	On-Going	November 20, 2024	September 15, 2025	0.18
Region V	2024	Regular Infra - GAA 2024 SSP	24F00348	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, NAGA CITY, CAMARINES SUR, NAGA CITY, CAMARINES SUR (3RD LEGISLATIVE DISTRI	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	184,383,707.15	On-Going	November 14, 2024	September 06, 2025	23.98
Region V	2024	Regular Infra - GAA 2024 SSP	24F00349	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (GOVERNOR ROY PADILLA SR. MEMORIAL STADIUM), CAMARINES NORTE, JOSE PANGANIB	R.D. MANDANAS CONSTRUCTION (32114) / ALGIMAR CONSTRUCTION CORPORATION (15232)	57,616,310.80	On-Going	September 20, 2024	August 17, 2025	82.76
Region V	2024	Regular Infra - GAA 2024 SSP	24F00350	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR ED	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	98,008,221.35	On-Going	January 17, 2025	November 12, 2025	0.19
Region V	2024	Regular Infra - GAA 2024 SSP	24F00354	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIVES CONFERENCES FOR ED	WERR CORPORATION INTERNATIONAL (14133)	97,962,066.00	On-Going	December 13, 2024	October 08, 2025	65.72
Region V	2024	Regular Infra - GAA 2024 LP	24F00358	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES-CONSTRUCTION OF CIVIL SERVICE COMMISSION ROV NEW BUILDING, GOVERNMENT CENTER SITE, RAWIS, LEGAZPI CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	108,581,303.00	On-Going	June 27, 2024	August 06, 2025	50.16



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 LP	24F00359	LOCAL PROGRAM- NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES- CONSTRUCTION OF DEPARTMENT OF HUMAN SETTLEMENTS AND URBAN DEVELOPMENT (DHSUD) THREE STOREY REGIONAL OFFICE GREEN BUILDING, GOVERNMENT CENTER SITE, RAWIS, LEGA	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	112,325,584.00	On-Going	August 09, 2024	June 04, 2025	91.85
Region V	2024	Regular Infra - GAA 2024 SSP	24F00360	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTIPURPOSE BUILDING, CAMARINES NORTE STATE COLLEGE/UNIVERSITY OF CAMARINES NORTE, DAET, CAMARINE	O.L. DE LEON CONSTRUCTION (16194)	38,894,183.64	On-Going	January 14, 2025	December 23, 2025	99.48
Region V	2024	Regular Infra - GAA 2024 SSP	24F00361	CLUSTER XXVI-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-XXVI-I: CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING AND INSTRUCTIONAL FACILITY/MEETINGS INCENTIV	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	343,033,382.02	On-Going	November 19, 2024	September 14, 2025	0.99
Region V	2024	Regular Infra - GAA 2024 SSP	24F00362	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUIDING (SENIOR CITIZENS CENTER), BARANGAY MAGANG, DAET, CAMARINES NORTE, DAET, CAMA	128 DRAGON CONSTRUCTION AND SUPPLIES (35408)	6,860,302.72	On-Going	August 28, 2024	January 24, 2025	0.45
Region V	2024	Regular Infra - GAA 2024 SSP	24F00363	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUIDING (SENIOR CITIZENS CENTER), BASUD, CAMARINES NORTE, BASUD, CAMARINES NORTE (2N	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	6,325,470.42	On-Going	November 22, 2024	April 20, 2025	31.63
Region V	2024	Regular Infra - GAA 2024 SSP	24F00364	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUIDING (SENIOR CITIZENS CENTER), SAN LORENZO RUIZ, CAMARINES NORTE, SAN LORENZO RU	MAN CONSTRUCTION SUPPLY & SERVICES (54204)	6,325,358.18	On-Going	November 22, 2024	April 20, 2025	19.15



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 CP	24F00377	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-CONSTRUCTION OF ROAD LEADING TO NEW CAMARIN	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	96,499,363.87	On-Going	October 25, 2024	February 24, 2026	54.95
Region V	2024	Regular Infra - GAA 2024 CP	24F00378	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF 9TH SIGNAL BATTALION BUILDING, PILI, CAMARI	R.D. MANDANAS CONSTRUCTION (32114)	898,440.00	On-Going	August 13, 2024	October 11, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 CP	24F00379	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURE PROJECTS	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	263,850,981.79	On-Going	November 11, 2024	September 06, 2025	72.94
Region V	2024	Regular Infra - GAA 2024 CP	24F00380	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF TWO(2) STOREY MILITARY BARRACKS BUIL	R.D. MANDANAS CONSTRUCTION (32114)	37,776,024.00	On-Going	August 22, 2024	April 18, 2025	99.72
Region V	2024	Regular Infra - GAA 2024 SSP	24F00383	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES-CONSTRUCTION OF CAMARINES NORTE PROVINCIAL HOSPITAL, DAET, CAMARINES NORTE	HGG BUILDERS & SUPPLY (17824) / PARTIDO CONSTRUCTION & SUPPLY (20631)	216,663,532.51	On-Going	January 14, 2025	April 18, 2026	81.60
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00384	CLUSTER III-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS- III-I: DAANG MAHARLIKA (LZ)-K0259+000-K0259+914, K0260+405-K0261+000, K0272+000-K0272+990; III-II: DAANG MAHARLIKA	RDBT CONSTRUCTION CORP. (48637)	382,920,585.49	On-Going	August 28, 2024	February 22, 2026	58.39



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00389	CLUSTER III-REHABILITATION/RECONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE: III-I-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROADS MAHARLIKA HIGHWAY (LZ)-K0287+240-K0287+323.25; III-II-REHABILI	A3 CONSTRUCTION & SUPPLY (39671)	40,898,768.60	On-Going	June 26, 2024	September 19, 2024	91.99
Region V	2024	Regular Infra - GAA 2024 SSP	24F00390	REHABILITATION/RECONSTRUCTION AND IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG YAWA RIVER, BRGY. MALOBAGO, DARAGA, ALBAY, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	JTC CRUZ CONSTRUCTION CO., INC. (32479)	179,859,885.17	On-Going	July 19, 2024	July 04, 2025	92.62
Region V	2024	Regular Infra - GAA 2024 SSP	24F00391	REHABILITATION/RECONSTRUCTION AND IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG SOLONG RIVER, BRGY. LIBOD, CAMALIG, ALBAY, CAMALIG, ALBAY (2ND LEGISLATIVE DISTRICT)	RAMARPLUS INCORPORATED (FORMERLY RAMAR ENTERPRISES (8092)	173,663,048.80	On-Going	July 16, 2024	June 30, 2025	91.77
Region V	2024	Regular Infra - GAA 2024 SSP	24F00392	REHABILITATION/RECONSTRUCTION AND IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG TAGAYTAY RIVER, BRGY. TAGAYTAY-BARIW, CAMALIG, ALBAY, CAMALIG, ALBAY (2ND LEGISLATIVE DISTRICT)	STEVEN CONSTRUCTION & SUPPLY (21987)	164,894,554.40	On-Going	July 19, 2024	May 25, 2025	97.51
Region V	2024	Regular Infra - GAA 2024 SSP	24F00393	REHABILITATION/RECONSTRUCTION AND IMPROVEMENT OF FLOOD CONTROL STRUCTURES, BRGY. BUDIAO, DARAGA, ,ALBAY, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	184,519,212.61	On-Going	July 16, 2024	July 03, 2025	99.36
Region V	2024	Regular Infra - GAA 2024 SSP	24F00394	REHABILITATION/RECONSTRUCTION AND IMPROVEMENT OF FLOOD CONTROL STRUCTURES, UPSTREAM OF CAMALIG BRIDGE, BRGY. 4 (POB)-QUIRANGAY, CAMALIG, ALBAY, CAMALIG, ALBAY (2ND LEGISLATIVE DISTRICT)	ALRO CONSTRUCTION & DEVELOPMENT CORP. (18361)	180,451,338.18	On-Going	July 18, 2024	July 03, 2025	90.86
Region V	2024	Regular Infra - GAA 2024 SSP	24F00398	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-RAINWATER COLLECTOR SYSTEM/RAINWATER COLLECTORS IN PUBLIC FACILITIES, PROVINCE OF CAMARINES NORTE (2ND LEGISLATIVE DISTRICT)	888RV CONSTRUCTION AND SUPPLIES (45046)	2,764,094.96	On-Going	September 10, 2024	November 08, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00399	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BARANGAY BASIAD, S	FIRST QUANTUM ID BUILDERS CORP. (41681)	57,898,994.86	On-Going	July 04, 2024	February 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00400	CLUSTER IV-ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-IV-I: DAANG MAHARLIKA (LZ) K0500+000-K0500+220, K0500+702-K0501+000, K0501+720-K0502+140, K0506+391.28-K0506+861, K0	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / GLOBALCRETE BUILDERS INC. (40796)	408,696,817.54	On-Going	August 28, 2024	October 11, 2025	10.56
Region V	2024	Regular Infra - GAA 2024 SSP	24F00404	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEM, ARIMBAY, RAWIS, BUYUAN, MATANAG, BOGNA, MABINIT, PAWA, MASLOG, BANDERO, LEGAZPI CITY, ALBAY; MATNOG, BANADERO, SALVACIO, MALABOG, DARAGA, ALBAY	GOLDEN TILLER CONSTRUCTION AND SUPPLY (44391)	6,305,254.65	On-Going	September 24, 2024	November 22, 2024	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00410	CLUSTER V-REHABILITATION/RECONSTRUCTION OF ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE: V-I-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG ALBAY WEST COAST ROAD, BRGY. SAN JOSE, LIBON, ALBAYK0501+628.60-K0501+694.0	KCS CONSTRUCTION & SUPPLY (19641)	34,929,394.18	On-Going	August 15, 2024	January 26, 2025	95.97
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00411	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0358+860-K0358+950, K0359+915-K0359+975	BRENTMIN ROOFING ENTERPRISE (37191)	93,411,880.29	On-Going	August 21, 2024	May 31, 2025	67.71
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00412	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0365+100-K0365+130, K0367+825-K0367+875	BRENTMIN ROOFING ENTERPRISE (37191)	36,430,210.24	On-Going	August 21, 2024	February 23, 2025	48.68
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00413	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0338+475-K0338+560, TALISAY, CAMARINES	BRENTMIN ROOFING ENTERPRISE (37191)	25,875,033.41	On-Going	August 21, 2024	February 09, 2025	83.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00416	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (DWJS RADYOPILIPINAS ALBAY OFFICE BUILDING), PHILVOLCS RD, LIGNON HILL, BAR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	47,925,531.00	On-Going	November 22, 2024	August 22, 2025	95.61
Region V	2024	Regular Infra - GAA 2024 SSP	24F00417	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF GOVERNMENT CENTER, DARAGA, ALBAY, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	JEJAN CONSTRUCTION AND SUPPLY(FOR. JEJAN CONSTRUCT (34712)	29,254,356.65	On-Going	November 22, 2024	May 20, 2025	41.59
Region V	2024	Regular Infra - GAA 2024 CP	24F00418	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF BARRACKS AND OTHER MILITARY CAMP FACILITIES	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	95,345,058.52	On-Going	November 22, 2024	September 17, 2025	8.89
Region V	2024	Regular Infra - GAA 2024 CP	24F00419	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF BARRACKS AND OTHER MILITARY CAMP FACILITIES	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	95,273,611.99	On-Going	January 02, 2025	October 28, 2025	6.29
Region V	2024	Regular Infra - GAA 2024 CP	24F00420	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF BACON DISTRICT POLICE STATION, SORSOGON CIT	MUNTOPAR BUILDERS CORP. (29800)	14,185,167.56	On-Going	September 13, 2024	February 13, 2025	97.20
Region V	2024	Regular Infra - GAA 2024 CP	24F00421	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF PROVINCIAL MOBILE FORCE HEADQUARTERS, MAPAS	ALPHARD PRIMECON CONSTRUCTION (48636)	47,766,753.11	On-Going	November 04, 2024	July 31, 2025	16.04



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 CP	24F00422	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF PHILIPPINE COAST GUARD DETACHMENT, SITIO LO	DSB CONSTRUCTION & SUPPLY, INC. (FORMERLY: DSB CO (16126)	32,768,192.00	On-Going	November 06, 2024	September 01, 2025	0.61
Region V	2024	Regular Infra - GAA 2024 CP	24F00423	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM-TIKAS)- CONSTRUCTION OF TWO(2) STOREY MILITARY BARRACKS BUILDING TY	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	14,040,625.87	On-Going	November 04, 2024	April 12, 2025	80.14
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00432	ORGANIZATIONAL OUTCOME 1 (OO1): ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS-DAET AIRPORT RD- K0344+941-K0345+916, DAET AIRPORT RD- K0344+94	AVZ CONSTRUCTION AND SUPPLY (37102)	24,124,956.34	Completed	November 05, 2024	March 27, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 SSP	24F00433	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD WITH SEAWALL, CONG. ELMER PANOTES BOULEVARD, BA	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778) / BRENTMIN ROOFING ENTERPRISE (37191)	98,999,981.74	Completed	November 05, 2024	October 13, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 LP	24F00442	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES- CONSTRUCTION OF BICOL UNIVERSITY CONVENTION AND DISASTER RISK REDUCTION MANAGEMENT CENTER, DARAGA, ALBAY, DARAGA, ALBAY (2ND LEGISLATIVE DISTRICT)	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	374,419,055.03	On-Going	October 01, 2024	July 27, 2025	90.33
Region V	2024	Regular Infra - GAA 2024 SSP	24F00444	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL AND RESILIENCE PROGRAM-CONSTRUCTION OF THREE STOREY OFFICE BUILDING DOH BICOL CHD COMPOUND, D	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	111,746,403.45	On-Going	November 04, 2024	August 30, 2025	84.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 OO-1	24F00445	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - MABOLO-ALMEDA BYPASS RD, PACKAGE 1, CAMARINES SUR, NAGA CITY, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	PHILWORKS CONSTRUCTION & SUPPLY (32103)	40,529,762.84	On-Going	October 11, 2024	August 28, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00446	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-MABOLO-ALMEDA BYPASS ROAD, CAMARINES SUR, PACKAGE 2, NAGA CITY, CAMARINES SUR (3RD LEGISLATIVE DISTRICT)	PHILWORKS CONSTRUCTION & SUPPLY (32103)	104,218,967.52	On-Going	November 04, 2024	September 03, 2025	100.00
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00447	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS-DAANG MAHARLIKA (LZ)-K0384+1215-K0385+012, K0386+239-K0387+000, K0389+737-K0389+876, K0391+000-K0391+200, SIPOCOT, CAMARINES SU	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	125,851,776.25	On-Going	October 11, 2024	September 08, 2025	64.09
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00448	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF NASISI RIVER FLOOD MITIGATION STRUCTURE, BRGY. BASAG, LIGAO C	WCS CONSTRUCTION, INC. (6516)	187,569,832.90	On-Going	September 27, 2024	August 11, 2025	89.04
Region V	2024	Regular Infra - GAA 2024 OO-2	24F00449	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF ROAD DIKE, BUDIAO, DARAGA, ALBAY (PACKAGE 2), DARAGA, ALBAY (	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906) / MACROPRIME BUILDERS CORPORATION (FORMERLY: MORANTE BUILDERS & SUPPLY) (23396)	189,164,981.69	On-Going	November 22, 2024	October 06, 2025	0.11
Region V	2024	Regular Infra - GAA 2024 SSP	24F00452	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF LIDONG-PADANG ROADS, STO. DOMINGO, ALBAY, STO. DOMIN	AREMAR CONSTRUCTION CORPORATION (41289)	77,508,122.33	On-Going	November 11, 2024	May 11, 2025	41.12



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00453	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING OF TESDA PROVINCIAL TRAINING CENTER BUILDING, LIGAO CITY, ALBAY (PHASE 2),	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	47,995,239.26	On-Going	December 02, 2024	June 29, 2025	81.01
Region V	2024	Regular Infra - GAA 2024 SSP	24F00454	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, DSWD HAVEN FOR DISTRESSED WOMEN, CHILDREN AND, HOME FOR THE AGED AT BARANG	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	192,058,406.04	On-Going	December 02, 2024	September 27, 2025	41.24
Region V	2024	Regular Infra - GAA 2024 OO-1	24F00456	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF FLYOVERS/INTERCHANGES/UNDERPASSES/LONG SPAN BRIDGES-DARAGA ALBAY DIVERSION ROAD (MALABOG FLYOVER), ALBAY, MALABOG, DARAGA, ALBAY (2ND LEGIS	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (40088)	58,630,100.21	On-Going	November 22, 2024	June 29, 2025	11.21
Region V	2024	Regular Infra - GAA 2024 SSP	24F00457	CLUSTER- VII- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ANDAYA HIGHWAY- VII-I: BRGY. POBLACION IRAYA, RAGAY, CAMARINES SUR, K0315+458.00-K0315+516.00-VII-II: BRGY. POBLACION IRAYA, RAGAY, CAMARINES SUR, K0316+289.00-K0316+368.00-	BICOL GOLDROCK CONSTRUCTION CORPORATION (32376)	28,224,413.11	On-Going	October 16, 2024	April 10, 2025	95.78
Region V	2024	Regular Infra - GAA 2024 SSP	24F00459	REHABILITATION/RECONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BICOL RIVER, BRGY. SAN MIGUEL (POB.) AND BRGY. ALIMBUYOG, MILAOR, CAMARINES SUR, MILAOR, CAMARINES SUR (2ND LEGISLATIVE DISTRICT)	G.C.I. CONSTRUCTION AND DEV'T. CORP. (11346)	104,806,102.37	On-Going	October 16, 2024	July 31, 2025	61.39
Region V	2024	Regular Infra - GAA 2024 SSP	24F00460	REHABILITATION/RECONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CADACAN RIVER, BARANGAY SIPAYA, JUBAN, SORSOGON, JUBAN, SORSOGON (2ND LEGISLATIVE DISTRICT)	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	44,381,385.69	On-Going	October 16, 2024	April 29, 2025	98.39



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Region V	2024	Regular Infra - GAA 2024 SSP	24F00472	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD DIKE ALONG BUDIAO, DARAGA, ALBAY, DARAGA, ALBAY	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	97,203,705.75	On-Going	January 10, 2025	October 20, 2025	67.59
Region V	2024	Regular Infra - GAA 2024 SSP	24FC0060	INSTALLATION OF SAFETY ROLLER BARRIER SYSTEM ALONG DAANG MAHARLIKA (LZ) K0247+451-K0248+399, STA. ELENA, CAMARINES NORTE	EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	96,479,601.46	On-Going	August 08, 2024	October 16, 2024	99.98
Region V	2024	Regular Infra - GAA 2024 SSP	24FC0061	INSTALLATION OF SAFETY ROLLER BARRIER SYSTEM ALONG DAANG MAHARLIKA (LZ) K0248+431- K0249+779, STA. ELENA, CAMARINES NORTE	EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	96,479,742.04	On-Going	August 08, 2024	October 17, 2024	99.98
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0001	CONST. OF STA. MAGDALENA PROTECTION WALL, SAN ANTONIO RIVER CONTROL, BULUSAN AND PAWA RIVER CONTROL	STEVEN CONSTRUCTION & SUPPLY (21987) / ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	117,599,168.18	Completed	February 20, 2024	September 27, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0002	CONSTRUCTION OF REVETMENT AT SAN RAMON, BULAN, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	74,885,234.30	Completed	February 16, 2024	November 14, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0003	CONST. OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BULAN AND STA. MAGDALENA, SORSOGON (CLUSTER II),	RHYMAC CONSTRUCTION & SUPPLY (34727)	24,965,709.41	Completed	February 16, 2024	July 14, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0004	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY TABI, GUBAT, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	48,993,718.49	Completed	February 16, 2024	September 23, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0005	CONST. (COMPLETION) OF MULTI -PURPOSE BLDG. AT IROSIN, GUBAT AND BARCELONA AND EVACUATION CENTER AT	TANGENT CONSTRUCTION (54483)	24,180,747.63	Completed	February 20, 2024	July 18, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0006	CONST./IMPRVT. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD. INFRA PROG.-TRI	AREMAR CONSTRUCTION CORPORATION (41289)	96,499,908.10	Completed	February 16, 2024	November 02, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0007	CONST./IMPRVT. OF ACCESS RODS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD. INFRA. PROG.-TRI	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	93,429,789.65	On-Going	February 20, 2024	March 21, 2025	79.03
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0008	CONST/IMPRVT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) BULAN-MATNOG-STA. MAGDA	AREMAR CONSTRUCTION CORPORATION (41289)	96,489,603.93	Completed	February 16, 2024	December 03, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0009	CONSTRUCTION OF BARANGAY RECTO - BARANGAY DANA ROAD, BULAN, SORSOGON	MGT BUILDER'S & SUPPLY (33872)	47,773,465.59	On-Going	February 20, 2024	October 28, 2024	98.51



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0010	CONST. OF FLOOD MITIGATION STRUCTURE, BRGY. PANGE, MATNOG AND CONST. OF RIVER CONTROL STRUCTURE, DAN	GDBS BUILDERS AND ENTERPRISE (44073)	9,702,361.47	Completed	February 16, 2024	April 25, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0011	CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, BULAN, SORSOGON	BIKOL AGGREGATES & CONST SUPPLY COMPANY (48079)	4,816,373.02	Completed	February 16, 2024	April 09, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0012	CONST OF BRGY. COCOK-CABITAN - BRGY. RECTO RD, BULAN AND CONST OF ROAD, BRGY. BOLOS TO BRGY. GURUYAN	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	33,666,249.71	On-Going	February 16, 2024	July 18, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FL0013	CONST OF BY-PASS AND DIVERSION ROADS - JUBAN - BULAN DIVERSION ROAD, JUBAN SECTION, SORSOGON, JUBAN,	SUNWEST, INC. (FORMERLY: SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION) (15906)	96,500,000.00	On-Going	February 21, 2024	December 22, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0014	CONST OF ROAD, BRGY. MACAWAYAN, IROSIN AND REHABILITATION OF ROAD, BRGY. PAGHALUBAN, BARCELONA, SORS	KYLA CONSTRUCTION SUPPLY (52834)	10,542,752.20	On-Going	March 22, 2024	May 19, 2024	99.85
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0016	CONST OF RD AT SITIO PANGDAN, BRGY MACABARI & BRGY MAPAPAC TO FABRICA, BARCELONA & CONST OF BRGY. LA	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	42,889,169.34	On-Going	February 16, 2024	August 10, 2024	98.04
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0017	CONSTRUCTION OF CADAC-AN RIVER FLOOD MITIGATION STRUCTURE, BARANGAY CATANUSAN, JUBAN, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	109,041,552.93	On-Going	February 21, 2024	January 04, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0018	CONST/IMPRVT OF ACCESS RDS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD INFRA PROG-TRIP) (SU	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	94,465,808.40	On-Going	February 16, 2024	August 20, 2025	90.40
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0020	CONST OF BARCELONA RIVER FLOOD MITIGATION STRUCTURES, BRGY. ALEGRIA AND BRGY. LAGO, BARCELONA, SORSO	MUNTOPAR BUILDERS CORP. (29800)	117,006,250.00	On-Going	March 13, 2024	March 24, 2025	85.41
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0021	CONST OF CALAO RIVER FLOOD MITIGATION STRUCTURES, BRGY. CALAO AND BRGY. SAN FERNANDO, PTO. DIAZ, SOR	MUNTOPAR BUILDERS CORP. (29800)	111,714,422.43	On-Going	February 16, 2024	December 31, 2024	75.70
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0022	CONSTRUCTION OF REVETMENT AT INARARAN, BULAN, SORSOGON, BRGY. INARARAN, BULAN, SORSOGON	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	90,709,266.66	Completed	February 16, 2024	March 13, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0023	CONST OF ROAD, BARANGAY BENTUCO TO BARANGAY SANGAT, GUBAT, SOR. (PHASE AND PHASE II) AND CONST. OF B	MUNTOPAR BUILDERS CORP. (29800)	95,255,649.00	On-Going	March 06, 2024	September 03, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FL0024	CONSTRUCTION OF CADAC-AN RIVER FLOOD MITIGATION STRUCTURE, BARANGAY GURUYAN, JUBAN, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	109,043,561.42	On-Going	March 11, 2024	January 23, 2025	96.51
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0025	CONST. OF BRGY. SAN VICENTE - BRGY. BAGACAY - BRGY. STA. BARBARA ROAD, BULUSAN, SOR. AND REHAB. OF R	MKV BUILDERS AND CONSTRUCTION SUPPLY INC. (42541)	33,361,834.40	On-Going	April 05, 2024	December 04, 2024	96.28



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FL0026	ASSET PRESERVATION PROG. - REHAB/RECON OF ROAD WITH SLIPS, SLOPE COLLAPSED, & LANDSLIDE - TERTIARY R	AREMAR CONSTRUCTION CORPORATION (41289)	73,475,953.22	Completed	March 11, 2024	December 17, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0027	CONST OF RD AT BRGY. SAN ANTONIO TO BRGY. SAN RAMON, PTO. DIAZ, SORSOGON AND BRGY. BICAL, BULAN, SOR	MUNTOPAR BUILDERS CORP. (29800)	85,802,022.44	Completed	March 22, 2024	December 07, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0028	CONST. OF MULTI-PURPOSE BUILDING AT PRIETO DIAZ, SORSOGON (CLUSTER XI), BRGY. LUPI, PTO. DIAZ, SOR.	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	32,491,963.49	On-Going	March 22, 2024	August 18, 2024	82.71
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0029	CONST. OF MP BLDG. AT BRGY. NAMO, BRGY. BEGUIN, BRGY. MARINAB, BULAN, SORSOGON & BRGY. PATAG, IROSIN	RMH CONSTRUCTION & SUPPLY (34972)	32,885,332.72	On-Going	April 29, 2024	September 25, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0030	CONSTRUCTION OF MULTI - PURPOSE BUILDING AT BARCELONA, GUBAT AND BULUSAN, SORSOGON (CLUSTER XII), BR	RMH CONSTRUCTION & SUPPLY (34972)	65,771,592.30	On-Going	April 19, 2024	September 15, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FL0031	REHAB/MAJOR REPAIR OF PERMANENT BRIDGES - TIRIS BR. (B00360LZ) ALONG JCT. GUBAT - PRIETO DIAZ RD. AN	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	23,287,821.74	On-Going	September 02, 2024	February 02, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0032	CONST. OF MULTI-PURPOSE BLDG. AT BRGY. BURABURAN, BRGY. EMBARCADERO AND SITIO PALAPAY, BRGY. LAJONG,	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	21,479,984.55	Completed	April 19, 2024	September 15, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0033	CONST OF MP BLDG. AT BRGY. CABIGAAN, BRGY. CARRIEDO, GUBAT, SOR. BRGY. SAN RAMON, BRGY. INARARAN, BR	RMH CONSTRUCTION & SUPPLY (34972)	38,808,047.73	On-Going	May 06, 2024	September 02, 2024	99.43
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0034	CONSTRUCTION OF CAUSEWAY, BARANGAY BUENAVISTA, GUBAT, SORSOGON	GDBS BUILDERS AND ENTERPRISE (44073)	7,919,492.89	On-Going	April 05, 2024	July 03, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0035	CONST. (COMP.) OF MULTI-PURPOSE BUILDING (BRGY. HEALTH CENTER) AT BRGY. BENTUCO, GUBAT, SOR. AND COM	YENZ CONSTRUCTION (48526)	12,607,104.78	Completed	July 08, 2024	November 04, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0036	CONST. OF MP BUILDING AT BRGY. NABUCARAN, BARANGAY PANGI, BARANGAY PAWA, MATNOG, SOR. & BARANGAY SAN	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	33,159,670.06	On-Going	April 29, 2024	September 25, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0037	CONSTRUCTION OF ROAD AT BRGY. SAN ISIDRO AND BRGY. STA. CRUZ, BARCELONA, SORSOGON (CLUSTER XXX) BRGY	STEVEN CONSTRUCTION & SUPPLY (21987)	14,449,456.87	Completed	May 06, 2024	July 31, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0038	CONST/IMPRV'T. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP) BULAN-MATNOG-STA. MAG	AREMAR CONSTRUCTION CORPORATION (41289)	114,913,308.55	On-Going	July 08, 2024	February 09, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0039	CONST. OF DRAINAGE SYSTEM ALONG GUBAT MUNICIPAL BUILDING COMPOUND IN BRGY. PINONTINGAN, GUBAT, SORSO	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	4,850,949.40	On-Going	August 09, 2024	November 23, 2024	83.28
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0040	CONST/IMPRVT. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD INFRA. PROGRAM -	MGT BUILDER'S & SUPPLY (33872)	37,826,799.22	On-Going	May 22, 2024	October 03, 2024	69.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0041	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY PAYAWIN, GUBAT, SORSOGON AND CONST. OF MULTI-PURPOSE FACI	MUNTOPAR BUILDERS CORP. (29800)	33,957,000.00	On-Going	September 03, 2024	June 29, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0042	CONSTRUCTION OF MPB, BRGY. ZONE 4 POBLACION, BUULAN, SORSOGON (PHASE 4), MPB (LEGISLATIVE BUILDING),	KYLA CONSTRUCTION SUPPLY (52834)	24,254,800.97	On-Going	June 18, 2024	January 13, 2025	99.56
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0043	REHAB. OF MP FACILITY AT ZONE 4, BULAN, SORSOGON (PHASE4) AND CONST OF MP BLDG. (BULAN HALL OF JUSTI	MUNTOPAR BUILDERS CORP. (29800)	48,510,000.00	On-Going	September 10, 2024	July 06, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0044	CONSTRUCTION OF ROAD, GABAO - TONGDOL - BATANG ROAD, IROSIN, SORSOGON (PHASE I), IROSIN, SORSOGON	MUNTOPAR BUILDERS CORP. (29800)	98,999,947.85	Completed	June 24, 2024	July 11, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0046	CONSTRUCTION OF CARRIEDO - LIANG ROAD, IROSIN, SORSOGON, PHASE 3, IROSIN, SORSOGON	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / SIATING CONSTRUCTION & DEVELOPMENT (43570)	96,033,582.07	On-Going	June 24, 2024	February 06, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0047	CONST. OF BRGY. RIZAL - BRGY. NAZARENO - BRGY. BENTUCO ROAD, GUBAT, SOR., SITIO BINIL-ANGAN - BRGY.	RMH CONSTRUCTION & SUPPLY (34972) / T. LAS INC. (49059)	43,154,424.69	On-Going	May 27, 2024	November 20, 2024	92.86
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0048	CONSTRUCTION OF BARANGAY JUPI - BARANGAY SAN IGNACIO ROAD, GUBAT, SORSOGON	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	38,412,000.00	On-Going	June 18, 2024	January 03, 2025	95.41
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0049	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. A BONIFACIO, BULAN, SORSOGON	KYLA CONSTRUCTION SUPPLY (52834)	4,851,004.32	Completed	August 28, 2024	December 25, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0050	CONSTRUCTION OF SAN BERNARDO TO MILIGA BIGA BEACH ACCESS ROAD, BULUSAN, SORSOGON	GDBS BUILDERS AND ENTERPRISE (44073)	9,652,949.46	Completed	August 09, 2024	November 29, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NAMO, BULAN, SORSOGON	NJNY CONSTRUCTION AND SUPPLY (35973)	8,242,534.08	On-Going	May 31, 2024	October 27, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0052	CONST OF PAWA-TUGAS ROAD, MATNOG AND GABAO - TONGDOL - BATANG ROAD, IROSIN, SORSOGON, PHASE 2 (CLUST	AREMAR CONSTRUCTION CORPORATION (41289)	58,028,125.83	On-Going	June 25, 2024	December 13, 2024	96.95
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0053	CONSTRUCTION OF BRIDGE, BRGY. BINANUAHAN, JUBAN, SORSOGON	JECI CONSTRUCTION (56761)	4,863,388.96	On-Going	September 24, 2024	March 19, 2025	92.01
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0054	CONST. OF FLOOD STRUCTURES ALONG BRGY. CALAO, PRIETO DIAZ, SORSOGON	MUNTOPAR BUILDERS CORP. (29800) / ALPHARD PRIMECON CONSTRUCTION (48636)	95,833,078.98	On-Going	April 19, 2024	February 22, 2025	95.01
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0056	CONST. OF FLOOD MITIGATION STRUCTURE (REVTMENT), BARANGAY SAN RAMON, BULAN, SORSOGON (PHASE 2)	AREMAR CONSTRUCTION CORPORATION (41289)	38,694,777.28	Completed	July 08, 2024	January 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0057	CONST. (COMPLETION) OF MP BLDG. (BARANGAY HALL) AT BRGY. TAGAYTAY, GUBAT, SOR. AND BRGY LA ESPERANZA	YENZ CONSTRUCTION (48526)	8,729,330.28	Completed	May 06, 2024	September 02, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0058	CONSTRUCTION/IMPRVT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD INFRA.PROG)	AREMAR CONSTRUCTION CORPORATION (41289)	94,285,146.59	On-Going	July 08, 2024	May 07, 2025	85.87
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0059	CONST/IMPRVT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM RD INFRA. PROGRAM-TRIP	AREMAR CONSTRUCTION CORPORATION (41289)	94,321,779.12	Completed	May 30, 2024	March 29, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0060	CONST. OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BULAN NATIONAL HIGH SCHOOL, BULAN, SOR (PHASE 2)	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	38,808,000.00	On-Going	July 08, 2024	April 28, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GOVERNMENT HUB), BRGY. POBLACION SUR, BARCELONA, SORSOGON	MUNTOPAR BUILDERS CORP. (29800)	67,914,000.00	On-Going	September 02, 2024	August 27, 2025	80.10
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0062	CONST. OF MULTI-PURPOSE FACILITIES, DANCALAN BEACH, BRGY. DANCALAN, BULUSAN, SORSOGON (PHASE 2), BRG	GDBS BUILDERS AND ENTERPRISE (44073)	29,098,771.08	On-Going	September 03, 2024	April 30, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION SUR, BARCELONA, SORSOGON	KYLA CONSTRUCTION SUPPLY (52834)	14,478,728.95	On-Going	August 28, 2024	April 24, 2025	79.90
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0064	CONST OF MULIT-PURPOSE FACILITY (SCHOOL FACILITIES), BICOL UNIVERSITY - GUBAT CAMPUS, BRGY. BUENAVIS	MUNTOPAR BUILDERS CORP. (29800) / PILANG 28 CONSTRUCTION INCORPORATED (47403)	95,935,480.43	On-Going	August 28, 2024	August 22, 2025	93.87
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0065	CONST. (COMPLETION) OF MULTI - PURPOSE FACILITY, SITIO BAGONG SILANG, BRGY. FABRICA, BULAN, SORSOGON	RSHO CONSTRUCTION (52072)	23,770,050.24	On-Going	September 24, 2024	July 20, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0066	CONSTRUCTION OF MULTI - PURPOSE FACILITY, ZONE 6, BULAN, SORSOGON	BIKOL AGGREGATES & CONST SUPPLY COMPANY (48079)	28,523,589.93	On-Going	September 17, 2024	March 30, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FL0067	ACCESS ROAD LEADING TO INDUSTRIES AT BRGY. MONBON, IROSIN, KAWILIHAN, BRGY. MAGSAYSAY, BULAN, SITIO	AREMAR CONSTRUCTION CORPORATION (41289)	47,467,853.36	On-Going	May 02, 2024	September 03, 2024	95.64
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0068	CONSTRUCTION OF MAPAPAC - PAGHALUBAN - FABRICA ROAD, BARCELONA, SORSOGON	RMH CONSTRUCTION & SUPPLY (34972)	63,678,292.43	On-Going	May 27, 2024	February 11, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0069	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY STO. DOMINGO TO BARANGAY CAWAYAN, IROSIN,	KYLA CONSTRUCTION SUPPLY (52834) / STEVEN CONSTRUCTION & SUPPLY (21987)	94,486,050.25	On-Going	June 03, 2024	April 12, 2025	96.96
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CALIPUTAN RIVER, BARANGAY GURUYAN, JUBAN, SORSOGON (PHASE 2	MUNTOPAR BUILDERS CORP. (29800) / ALPHARD PRIMECON CONSTRUCTION (48636)	97,700,839.33	Completed	May 31, 2024	April 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0072	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY COGON, JUBAN, SORSOGON	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	8,246,803.49	On-Going	July 29, 2024	December 25, 2024	97.33
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0073	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. CALATEO, JUBAN, SORSOGON	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	8,246,461.66	Completed	July 29, 2024	December 25, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0075	CONSTRUCTION OF BRIDGE APPROACH, BARANGAY BANGATE, BARCELONA, SORSOGON PHASE 2	KYLA CONSTRUCTION SUPPLY (52834)	9,653,041.09	Completed	April 29, 2024	July 22, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0076	CONST. OF MP FACILITY AT IROSIN, SOR. AND CONST. OF MP BUILDING AT BRGY. CULASI, MATNOG, BRGY. BOLO,	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	27,763,340.22	On-Going	July 19, 2024	January 14, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0077	CONSTRUCTION OF MULTI - PURPOSE BUILDING (EMPOWERMENT CENTER FOR WOMEN AND GIRLS), SORSOGON, IROSIN,	KYLA CONSTRUCTION SUPPLY (52834)	9,781,523.90	On-Going	December 16, 2024	August 12, 2025	92.24
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0098	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. BULAWAN, PRIETO DIAZ, SORSOGON	MUNTOPAR BUILDERS CORP. (29800)	8,246,700.00	Completed	August 28, 2024	January 24, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0107	CONST/REHAB OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEMS AT LALUD ES, BULUSAN, T	LIENEL BUILDERS AND SUPPLY (40023)	2,834,807.44	Completed	September 17, 2024	November 30, 2024	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0108	CONST. OF WATER SUPPLY SYSTEM LEVEL II AT BRGY. SISIGON, MATNOG AND BRGY. LAGO TO BRGY. ALEGRIA, BAR	GDBS BUILDERS AND ENTERPRISE (44073)	9,600,607.32	On-Going	September 17, 2024	January 14, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0109	CONST. OF WATER SUPPLY SYSTEM (LEVEL II), BRGY. BACOLOD-POBLACION, JUBAN, SORSOGON	WELEX CONSTRUCTION, INCORPORATED (FORMERLY WELEX C (9323)	19,302,620.90	On-Going	September 17, 2024	June 02, 2025	100.00
Sorsogon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FL0110	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES, BRGY. INARARAN, BULAN, SORSOGON	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	98,998,916.57	On-Going	September 24, 2024	August 24, 2025	93.21
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0001	CLUSTER I-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./ FACILITIES- 1.) CONSTRUCTION OF ROAD INCLUDING BOX CULVERT, BARANGA	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	42,992,697.70	Completed	February 15, 2024	September 15, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0002	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEV'T.- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - SORSOGON CITY COASTAL BYPASS ROAD, PACKAGE 17, SORSOGON CITY	AREMAR CONSTRUCTION CORPORATION (41289)	33,272,108.38	Completed	February 14, 2024	July 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT PUTIAO-PILAR-DONSOL RD - K0545 + 000 - K0546 + 000, PILAR,	MUNTOPAR BUILDERS CORP. (29800)	49,453,899.70	Completed	February 19, 2024	June 04, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0004	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS -SORSOGON CITY COASTAL BYPASS ROAD, PACKAGE 14, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	93,572,053.37	Completed	February 19, 2024	October 15, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0005	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS -SORSOGON CITY COASTAL BYPASS ROAD, PACKAGE 15, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	93,587,278.52	On-Going	February 21, 2024	October 17, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0006	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS -SORSOGON CITY COASTAL BYPASS ROAD, PACKAGE 16, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	93,597,707.96	Completed	February 21, 2024	October 17, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0007	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BACON BOULEVARD BREAKWATER, BACON DISTRICT, SORSOGON CITY, SORSOGON	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	94,636,544.99	Completed	February 19, 2024	November 03, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0008	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEV'T. - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CASTILLA BYPASS ROAD, PACKAGE 2, SORSOGON	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	32,798,254.04	Completed	February 15, 2024	July 25, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0009	CLUSTER II-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORTSOCIAL SERVICES- 1.) CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MABINI, DONSOL, SORSOGON 2.) CONSTRUCTION	RMH CONSTRUCTION & SUPPLY (34972)	32,985,674.68	On-Going	February 15, 2024	January 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0010	CLUSTER III-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES-1.) CONST. OF ROAD, BARANGAY PAMURAYAN, SOR. CITY 2.) CONST.	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	45,539,675.98	Completed	February 15, 2024	September 17, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0011	CLUSTER IV-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONALROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./ FACILITIES- 1.) CONSTRUCTION OF ROAD, BARANGAY BAYAWAS, PILAR,	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	49,499,945.10	Completed	February 15, 2024	September 26, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0012	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD PROTECTION STRUCTURE AT BARANGAY GATBO, BACON DISTRICT, SORSOGON CITY	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	96,499,959.31	Completed	February 19, 2024	October 15, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0013	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN)-CUMADCAD-MACALAYA PORT ROAD, CASTILLA, SORSOGON, PACKAGE II	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	93,340,341.08	Completed	February 19, 2024	November 01, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE, BARANGAY SAN RAMON, DONSOL, SORSOGON	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697)	4,831,171.49	Completed	February 15, 2024	July 26, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM - KATUPARAN)- ACCESS ROAD LEADING TO BACON AIRPORT, BACON, SORSOGON	MUNTOPAR BUILDERS CORP. (29800) / PILANG 28 CONSTRUCTION INCORPORATED (47403)	96,499,982.55	On-Going	February 21, 2024	April 22, 2025	66.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0016	CLUSTER V-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES 1.) CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEM, BARANGAY BACOLOD, MA	KYLA CONSTRUCTION SUPPLY (52834)	19,503,008.09	On-Going	February 15, 2024	July 21, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0017	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP)-DONSOL-PILAR-CASTILLA-SORSOGON CITY (DONPICASO) TOURISM HIGHWAY, SORSOGON, PACKA	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	93,086,249.07	On-Going	February 21, 2024	December 12, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0018	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF CAWAYAN RIVER FLOOD MITIGATION STRUCTURE, BARANGAY GIMALOTO, SORSOGON CITY, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	121,043,549.49	Completed	February 21, 2024	November 16, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0019	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MALBOG RIVER FLOOD MITIGATION STRUCTURE, BARANGAY MAYON, CASTILLA, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	117,298,238.56	Completed	February 21, 2024	November 11, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0020	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF MALBOG RIVER FLOOD MITIGATION STRUCTURE, BARANGAY CUMADCAD, CASTILLA, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	111,729,100.89	Completed	February 21, 2024	November 06, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FK0021	LOCAL PROGRAM (LP) BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES-NATIONAL BUILDING PROGRAM CONSTRUCTION OF MULTI PURPOSE BUILDING-CONSTRUCTION (COMPLETION) OF NATIONAL GOVERNMENT CENTER, PROVINCIAL CAPITOL COMPOUND, SORSOGON CITY	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697)	66,027,800.81	Completed	February 21, 2024	August 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0022	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF PILI RIVER FLOOD MITIGATION STRUCTURE, BARANGAY SAN ISIDRO AND BARANGAY POBLACION, CASTILLA, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	124,316,049.16	Completed	February 21, 2024	November 16, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FK0023	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTI-PURPOSE/FACILITIES-COMPLETION OF SORSOGON CONVENTION CENTER SORSOGON CITY	CHEEREL CONSTRUCTION & SUPPLY (40242)	19,234,603.55	Completed	February 28, 2024	April 27, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24FK0024	OO2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BRGY. BITAN-O (SORSOGON CITY COASTAL ROAD SITE), SORSOGON CITY	AREMAR CONSTRUCTION CORPORATION (41289)	134,134,912.35	On-Going	February 28, 2024	April 29, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG JCT. PUTIAO-PILAR-DONSOL ROAD-K0549+000 - K0554+000 PILAR, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	242,841,034.63	Completed	March 15, 2024	November 30, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BURABOD-MALBOG ROAD, BURABOD, CASTILLA	AREMAR CONSTRUCTION CORPORATION (41289)	95,933,123.58	On-Going	April 11, 2024	January 16, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TULAY, CASIGURAN	AREMAR CONSTRUCTION CORPORATION (41289)	39,600,000.00	Completed	April 25, 2024	March 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (BALAY NA DAKO), SORSOGON CITY (PHASE II)	AREMAR CONSTRUCTION CORPORATION (41289)	39,599,661.45	Completed	April 25, 2024	December 20, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING(BALAY NA DAKO), CASIGURAN, SORSOGON (PHASE II)	AREMAR CONSTRUCTION CORPORATION (41289)	39,599,791.80	Completed	April 25, 2024	December 20, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE FACILITY, SORSOGON CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	98,827,555.16	On-Going	April 25, 2024	June 18, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0031	CLUSTER VI-ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM -CONSTRUCTION OF BYPASS AND DIVERSION ROAD 1.) CONSTRUCTION OF BYPASS ROAD, SORSOGON - BACON VIA BUHATAN - SAN VICENTE - SAN ISIDRO - SAN ROQUE	AREMAR CONSTRUCTION CORPORATION (41289)	121,943,507.56	Completed	April 26, 2024	February 24, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (CORE SHELTER), BARANGAY TULAY, CASIGURAN	AREMAR CONSTRUCTION CORPORATION (41289)	39,600,000.00	Completed	April 26, 2024	March 21, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF CITY HALL, SORSOGON CITY SORSOGON (DISTRICT 1)	AREMAR CONSTRUCTION CORPORATION (41289)	95,920,588.58	Completed	April 26, 2024	March 21, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (SORSOGON PILOT ELEMENTARY SCHOOL), BRGY. TALISAY, SORSOGON CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / AREMAR CONSTRUCTION CORPORATION (41289)	145,114,421.58	Completed	May 06, 2024	March 31, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0035	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AT TALENGA RIVER, TI	AREMAR CONSTRUCTION CORPORATION (41289)	96,499,975.10	Completed	May 06, 2024	December 13, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS-(TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) - INLAGADIAN ROAD LEADING TO NAGSIPIT FALLS AND CROSS OF WORSHIP, CASIGURAN	AREMAR CONSTRUCTION CORPORATION (41289)	96,499,976.71	Completed	May 06, 2024	February 22, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRGY. TAGBAC-BRGY. PAWALA ROAD, DONSOL	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / DSM ENTERPRISES (39673)	95,531,350.23	Completed	May 08, 2024	February 24, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0038	CLUSTER VII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) CONST. OF ROAD, BOTON-LUBAS-MARINAS ROAD, CASIGUR	AREMAR CONSTRUCTION CORPORATION (41289)	89,064,546.20	Completed	May 08, 2024	February 05, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0039	CLUSTER VIII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) CONST. OF SEAWALL, BRGY. CENTRAL, MAGALLANES 2.) CONST. OF SEAWALL, BRGY.	AREMAR CONSTRUCTION CORPORATION (41289)	39,599,644.59	Completed	May 08, 2024	December 03, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0040	CLUSTER IX-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-1.) CONST. (COMPLETION) OF MULTI-PURPOSE BUILDING (NATIONAL GOVERNMENT CENTER), PROVINCIAL CAPITOL CO	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / PILANG 28 CONSTRUCTION INCORPORATED (47403)	59,399,908.73	Completed	June 19, 2024	January 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING-BRGY. SIRANGAN, SORSOGON CIT	AREMAR CONSTRUCTION CORPORATION (41289) / LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	39,163,556.68	Completed	June 03, 2024	November 29, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING-BRGY. SAMPALOC, SORSOGON CITY	AREMAR CONSTRUCTION CORPORATION (41289) / LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	39,277,057.37	Completed	June 03, 2024	November 29, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. HUBO, MAGALLANES	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / SIATING CONSTRUCTION & DEVELOPMENT (43570)	98,999,975.96	Completed	May 09, 2024	December 03, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0044	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-CONSTRUCTION OF BYPASS ROAD, SORSOGON-BACON VIA BUHATAN-JAMISLAGAN-SUGOD, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	70,717,054.43	Completed	May 10, 2024	December 09, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BUENAVISTA-DAPDAP ROAD, BUENAVISTA, CASTILLA	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	96,229,330.29	On-Going	May 13, 2024	February 17, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0046	CLUSTER X-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) CONST. OF SAN RAMON CIRCUMFERENTIAL ROAD, DONSOL, 2	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	86,409,658.34	Completed	May 17, 2024	February 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0047	CLUSTER XI-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES 1.) CONST. OF RIVER CONTROL STRUCTURE, BRGY. PIOT, SORSOGON CITY 2.) CONST. OF	AREMAR CONSTRUCTION CORPORATION (41289)	79,199,940.91	Completed	May 17, 2024	December 11, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0048	CLUSTER XII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES 1.) CONST. OF SUPER HEALTH CENTER (COMPLETION) BRGY. TINANOGAN, DONSOLO, 2.) CONST. OF SUPER HEA	RMH CONSTRUCTION & SUPPLY (34972)	49,481,986.34	Completed	June 19, 2024	December 15, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (ADMINISTRATIVE BUILDING), SORSOGON STATE UNIVERSITY-MAIN CAMPUS, SORSOG	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	144,631,915.04	Completed	May 24, 2024	April 18, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0051	CLUSTER XIV-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) CONST. OF ROAD BRGY. ABAS TO SITIO CASTILLA, BRGY	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	61,379,923.55	Completed	May 24, 2024	January 08, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0052	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, SITIO MULADBUCAD	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105) / CBC CONSTRUCTION AND SUPPLY INC. (FORMERLY: CBC CONSTRUCTION & SUPPLY) (38169)	93,076,101.21	On-Going	May 24, 2024	June 10, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF BRGY. DEL ROSARIO-BRGY SACNANGAN ROAD, PILAR	AREMAR CONSTRUCTION CORPORATION (41289)	48,327,458.25	Completed	May 29, 2024	December 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MABANATE DRAINAGE SYSTEM, BRGY. MABANATE, PILAR	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	14,849,979.81	Completed	May 30, 2024	November 03, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS-WATER SUPPLY SYSTEM-CONST. OF RAIN WATER COLLECTOR-CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM FIRST DISTRICT OF SORSOGON	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	2,844,000.00	Completed	June 06, 2024	August 04, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SEAWALL AT BRGY. OSIAO, BACON DISTRICT, SORSOGON	STEVEN CONSTRUCTION & SUPPLY (21987)	55,959,301.65	On-Going	June 06, 2024	February 10, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF BRGY. PINEDA-BRGY. SAN RAFAEL ROAD, PILAR	MGT BUILDER'S & SUPPLY (33872) / ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	96,523,454.52	On-Going	June 13, 2024	May 19, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0060	CLUSTER XVI-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES 1.) CONST. OF MULTI-PURPOSE FACILITIES (SPORTS FACILITIES), CASIGURAN TECHNICAL VOCATIONAL SCHOOL,	FULLEROS BOTOX BUILDERS AND DESIGN (33848)	44,540,148.88	On-Going	July 05, 2024	March 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0061	CLUSTER XVII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES 1.) CONST. OF MULTI-PURPOSE FACILITIES BALOGO SPORTS COMPLEX, BRGY. BALOGO, SOR. CITY 2.) REHABIL	AREMAR CONSTRUCTION CORPORATION (41289)	54,169,654.64	Completed	June 13, 2024	January 18, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE ALONG CABIGUAN-BANBAN ROAD, CABIGUAN, PIL	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	33,602,595.33	On-Going	June 13, 2024	January 21, 2025	93.76
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0063	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS- JCT. PUTIAO-PILAR-DONSOL RD. KO556+205 - KO556+243 (L/Z), KO556+295 - KO557+321 (B/S) KO557+321 - KO557+328 (R	KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	16,156,651.13	On-Going	June 17, 2024	October 03, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF BRGY. PANGPANG-BANTAYAN ROAD, PILAR	AREMAR CONSTRUCTION CORPORATION (41289)	48,361,759.50	On-Going	June 17, 2024	January 15, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF MALBOG-PALANAS-PANGPANG-BANTAYAN ROAD, PILAR	AREMAR CONSTRUCTION CORPORATION (41289)	77,381,190.88	Completed	June 17, 2024	February 25, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRGY. SAN JOSE-BRGY. BANDI ROAD, BRGY. SAN JOSE-	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	95,489,949.36	Completed	July 05, 2024	April 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE ALONG BARAS-DE VERA ROAD, BARAS, DONSOL	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697)	19,206,842.08	On-Going	July 05, 2024	January 28, 2025	94.79
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0068	CLUSTER XVIII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) -ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) CONST. OF ROADS, BARANGAY BALOGO (SITIO MAHI	AREMAR CONSTRUCTION CORPORATION (41289)	95,277,908.68	On-Going	August 23, 2024	April 23, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0069	CLUSTER XIX-CONVENGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) IMPROVEMENT OF ROAD, SORSOGON CITY ROAD NETWORK	AREMAR CONSTRUCTION CORPORATION (41289)	67,232,491.89	On-Going	July 18, 2024	February 11, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY BON-OT, BACON DISTRICT, SORSOGON CIT	ALHADRAX CONSTRUCTION AND SUPPLY (38651)	48,014,994.56	Completed	July 18, 2024	February 23, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FK0071	CLUSTER XX - LOCAL PROGRAM-NATIONAL BUILDING PROGRAM- 1.) CONSTRUCTION OF BFP BUILDING, BRGY. RAWIS, DONSOL, SORSOGON 2.) CONSTRUCTION OF BFP BUILDING, POBLACION, BACON DIST., SORSOGON CITY 3.) CONSTRUCTION OF COAST GUARD BUILDING, SORSOGON CITY, SORSOGO	MUNTOPAR BUILDERS CORP. (29800)	57,623,180.76	Completed	July 25, 2024	May 20, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 LP	24FK0074	LOCAL PROGRAM-BUILDING AND OTHER STRUCTURES-MULTIPURPOSE/ FACILITIES NATIONAL BUILDING PROGRAM- CONSTRUCTION OF BACON AIRPORT MULTIPURPOSE BUILDING, SORSOGON CITY, SORSOGON	MUNTOPAR BUILDERS CORP. (29800) / T. LAS INC. (49059)	47,484,626.73	On-Going	August 23, 2024	September 20, 2025	47.98



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN)-CUMADCAD-MACALAYA PORT ROAD, CASTILLA	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	94,016,995.47	On-Going	September 06, 2024	April 20, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0077	CLUSTER XXII -001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM -1.) REPLACEMENT OF PERMANENT WEAK BRIDGES, PILI BR. (B04198LZ) ALONG CUMADCAD-SAN ISIDRO ROAD, BRGY. POBLACION, CASTILLA, SORSOGON 2.) RETROFITTING/STRENGTHENING OF PERMANENT	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / KM88 CONSTRUCTION INC (FORMERLY: KM14 CONSTRUCTION INC) (41871)	48,478,535.22	On-Going	September 06, 2024	January 27, 2026	87.41
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0078	CLUSTER XXIII -CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-1.) CONSTRUCTION OF MULTI-PURPOSE BUILDING (ADMINISTRATIVE BUILDING), SORSOGON STATEUNIVERSITY-CASTI	ALNINO CONSTRUCTION & SUPPLY CORPORATION (FORMERLY: AL NINO CONSTRUCTION & SUPPLY) (18378)	58,771,736.75	On-Going	September 06, 2024	May 03, 2025	83.05
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0081	CLUSTER XXVI-ORGANIZATIONAL OUTCOME 1-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEV'T. PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS 1.) CONSTRUCTION OF DIVERSION ROAD BRGY. BIBINCAHAN, SORSOGON CITY, SORSOGON 2.) CONSTRUCTION OF DIVERS	L BROS CONSTRUCTION AND SUPPLY INC (FORMERLY: L BROS. CONSTRUCTION & SUPPLY) (39299) / T. LAS INC. (49059)	56,809,019.31	Completed	September 06, 2024	April 21, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0082	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. PARINA, DONSOL, SORSOGON	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	28,645,696.83	Completed	September 13, 2024	March 04, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (DEPED SORSOGON CITY DIVISION OFFICE BUILDING), BRGY. CABID-AN, SORSOG	MUNTOPAR BUILDERS CORP. (29800)	116,191,103.34	On-Going	September 12, 2024	July 08, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) -CONST./IMPRV'T. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS-(TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP)-MATNOG-BULAN-MAGALLANES TOURISM WEST COAST HIGHWAY, MAGALLANES, SORSOGON	TR CONSTRUCTION CORPORATION (FOR: TR CONSTRUCTION) (11697) / SIATING CONSTRUCTION & DEVELOPMENT (43570)	93,604,714.01	On-Going	September 26, 2024	May 10, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHANGE (MVUC) AS PER R.A. 11239- IMPROVEMENT OF INTERSECTION - SORSOGON DIVERSION RD (S03733LZ) - K0581 + 812 AND JCT. SORSOGON-BACON-MANITO RD (S04434LZ) SORSOGON CI	KYLA CONSTRUCTION SUPPLY (52834)	9,507,795.31	Completed	September 27, 2024	December 25, 2024	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0086	CLUSTER XXVII-CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-1.) CONSTRUCTION OF MULTI-PURPOSE BUILDING (NURSING BUILDING), SORSOGON STATE UNIVERSITY-MAIN	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	125,481,210.48	On-Going	September 27, 2024	August 22, 2025	95.67
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - DONSOL-PILAR-CASTILLA-SORSOGON CITY (DONPICASO) TOURISM HIGHWAY, SORSOGON PACKAG	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	93,085,996.39	On-Going	October 04, 2024	May 18, 2025	20.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - DONSOL-PILAR-CASTILLA-SORSOGON CITY (DONPICASO) TOURISM HIGHWAY, SORSOGON PACKAG	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	93,078,478.26	On-Going	October 01, 2024	May 15, 2025	95.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 CP	24FK0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - DONSOL-PILAR-CASTILLA-SORSOGON CITY (DONPICASO) TOURISM HIGHWAY, SORSOGON PACKAG	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	93,064,541.60	On-Going	October 04, 2024	May 18, 2025	73.11
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0097	CLUSTER XXVIII -CONVENGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP)MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- 1.) CONSTRUCTION OF MULTI-PURPOSE BUILDING, SORSOGON EAST CENTRAL SCHOOL, BRGY.BURABOD, SORSOGO	RODA CONSTRUCTION & GENERAL SUPPLY (19674)	67,813,544.69	On-Going	October 11, 2024	August 06, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF SORSOGON PROVINCIAL MULTI-PURPOSE BUILDING, SORSOGON	AREMAR CONSTRUCTION CORPORATION (41289)	96,726,138.66	On-Going	October 04, 2024	August 29, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF SORSOGON PROVINCIAL MULTI-PURPOSE BUILDING, SORSOGON CITY	AREMAR CONSTRUCTION CORPORATION (41289)	38,688,033.13	Completed	October 04, 2024	April 01, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0100	CLUSTER XXIX -CONVENGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) BASIC INFRASTRUCTURE PROGRAM (BIP) FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-1.) REHABILITATION OF VINISTAHAN SUR SEAWALL, MAGALLANES, SORSOGON 2.) CONST	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	38,193,875.76	On-Going	October 04, 2024	April 11, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0101	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD, BRGY. CABID-AN, SITIO SIP-AC, SORSOGON CI	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	95,514,308.04	Completed	October 04, 2024	April 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:31 PM



Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24FK0102	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP)-BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS, BARANGAY CABID-AN, SORSOGON CITY, SORSOG	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (34105)	95,477,963.81	Completed	October 04, 2024	April 30, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0103	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/NEW ROADS-BACON-MANITO ROAD, PACKAGE 1, SORSOGON	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	92,969,130.44	Completed	October 04, 2024	March 20, 2025	100.00
Sorsogon District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24FK0104	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-NETWORK DEVELOPMENT - CONSTRUCTION OF MISSING LINKS/NEW ROADS-BACON-MANITO ROAD, PACKAGE 2, SORSOGON	LEGAZPI PREMIUM DEVELOPMENT CORPORATION (20701)	93,043,622.04	Completed	October 04, 2024	March 20, 2025	100.00