



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0001	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SAN JOSE SUR, MANABO, ABRA	739 BUILDERS (31174)	4,706,352.51	On-Going	February 19, 2024	November 17, 2024	94.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO BIO, BARANGAY SAN ISIDRO, LAGANGILANG, ABRA	739 BUILDERS (31174)	4,738,655.95	On-Going	February 19, 2024	September 18, 2024	33.40
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NAMIT-INGAN, DOLORES, ABRA	739 BUILDERS (31174)	4,728,252.36	On-Going	February 19, 2024	September 18, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY AGTANGAO, BANGUED, ABRA	739 BUILDERS (31174)	4,708,327.46	On-Going	February 19, 2024	September 18, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAGAP, BANGUED, ABRA	739 BUILDERS (31174)	4,717,987.24	On-Going	February 13, 2024	July 09, 2024	89.54
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY COSILI WEST, BANGUED, ABRA	739 BUILDERS (31174)	4,948,854.29	On-Going	February 19, 2024	August 14, 2024	94.65
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO ABABENG, BARANGAY POBLACION, LA PAZ, ABRA	739 BUILDERS (31174)	4,698,440.77	On-Going	February 19, 2024	September 18, 2024	70.04
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUMABA INTEGRATED SCHOOL, VILLAVICIOSA, ABRA	739 BUILDERS (31174)	4,947,503.59	Completed	February 19, 2024	September 18, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CABAYOGAN, SAN ISIDRO, ABRA	739 BUILDERS (31174)	4,702,288.22	On-Going	February 19, 2024	September 18, 2024	97.16
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY VELASCO, TAYUM, ABRA	739 BUILDERS (31174)	4,950,000.00	Completed	February 19, 2024	September 28, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0011	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TAGODTOD, LAGANGILANG, ABRA	739 BUILDERS (31174)	4,932,772.34	Completed	February 19, 2024	September 13, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ABAQUID, DANGLAS, ABRA	739 BUILDERS (31174)	4,752,871.64	On-Going	February 19, 2024	July 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CABARUAN, DANGLAS, ABRA	739 BUILDERS (31174)	4,757,396.81	On-Going	February 19, 2024	July 15, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PADANGITAN, DANGLAS, ABRA	739 BUILDERS (31174)	4,748,339.75	On-Going	February 19, 2024	July 15, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY DANGLAS, DANGLAS, ABRA	739 BUILDERS (31174)	4,738,093.73	On-Going	February 19, 2024	July 15, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0016	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD-K0452+465-K0452+475, K0452+642-K0452+670, K0452+887-K0452+912, K0456+907-K0457+000	739 BUILDERS (31174)	1,475,511.07	On-Going	February 15, 2024	March 25, 2024	87.75
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN ANTONIO, BANGUED, ABRA	739 BUILDERS (31174)	4,739,755.28	On-Going	February 19, 2024	July 15, 2024	62.20
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TANGADAN, SAN QUINTIN, ABRA	739 BUILDERS (31174)	4,950,000.00	Completed	February 19, 2024	October 13, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0019	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, MASIWSIW BRIDGE (B04734LZ) ALONG ABRA-CERVANTES ROAD, MANABO, ABRA	JBL BUILDERS (36227) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)	16,168,941.32	On-Going	February 19, 2024	June 03, 2024	90.99
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0020	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, PALAKIW BRIDGE (B03370LZ) ALONG ABRA-CERVANTES ROAD, BUCAY, ABRA	JBL BUILDERS (36227) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)	21,091,742.89	On-Going	February 19, 2024	July 13, 2024	93.66
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0021	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS, ABRA-CERVANTES ROAD, K0431+(-527)-K0433+142, LAGANGILANG AND BUCAY, ABRA	739 BUILDERS (31174)	37,057,242.00	On-Going	April 17, 2024	July 08, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0022	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES, BIWENG BRIDGE ALONG ABRA-CERVANTES ROAD, MANABO, ABRA	TUQUER BUILDERS (36753)	3,668,226.29	On-Going	July 17, 2024	October 30, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0023	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF SAN ANTONIO FLOOD CONTROL ALONG ABRA RIVER, SAN ANTONIO, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,750,000.00	Completed	February 19, 2024	December 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0024	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF BAÑACAO FLOOD CONTROL ALONG ABRA RIVER, BAÑACAO, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,750,000.00	On-Going	February 19, 2024	February 25, 2025	83.93
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0025	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF POBLACION-DEET FLOOD CONTROL ALONG ABRA RIVER, TAYUM, ABRA	MG SAMIDAN CONSTRUCTION (33234) / TWINFORMERS CONSTRUCTION SERVICES (51130)	144,710,474.23	Completed	February 13, 2024	December 03, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UNIVERSITY OF ABRA LA PAZ CAMPUS, BARANGAY MUDENG, LA PAZ, ABRA	739 BUILDERS (31174)	93,122,228.48	On-Going	April 22, 2024	March 20, 2025	74.25
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0027	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF SINALANG FLOOD CONTROL STRUCTURE, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	92,700,385.71	On-Going	February 19, 2024	October 07, 2024	90.18
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0028	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION- PREVENTIVE MAINTENANCE-SECONDARY ROADS, ABRA-KALINGA ROAD, K0409+(815)-K0415+000	739 BUILDERS (31174)	73,353,196.65	On-Going	February 19, 2024	June 06, 2024	97.81
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0029	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF QUILIAT FLOOD CONTROL ALONG ABRA RIVER, QUILIAT, LANGIDEN, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,275,258.52	On-Going	February 13, 2024	December 03, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0030	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, BAAY BRIDGE (B05064LZ) ALONG ABRA-CERVANTES ROAD, LAGANGILANG, ABRA	TUQUER BUILDERS (36753)	9,170,083.63	On-Going	July 17, 2024	November 15, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0031	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE, CONSTRUCTION OF MAGMAGUEY FLOOD CONTROL STRUCTURE, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,734,116.76	On-Going	February 19, 2024	January 26, 2025	96.82



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0032	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF NAGTUPACAN FLOOD CONTROL ALONG ABRA RIVER, NAGTUPACAN, LAGANGILANG, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,507,715.73	On-Going	February 19, 2024	February 25, 2025	89.52
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0033	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION- PREVENTIVE MAINTENANCE-TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD- K0412+000-K0419+271.11	739 BUILDERS (31174)	74,575,503.18	On-Going	April 17, 2024	August 19, 2024	97.67
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0034	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS, ABRA-KALINGA ROAD- K0433+525-K0433+536, K0433+616-K0433+630, K0435+018-K0435+038, K0435+165-K0435+173, K0436+192-K0436+215, K0436+873-K0436+888, K0441+1387-K0441+1404, K0441+	739 BUILDERS (31174)	4,069,642.04	On-Going	February 19, 2024	April 11, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0035	REPLACEMENT OF PERMANENT WEAK BRIDGES-ALINAYA BRIDGE (B02224LZ) ALONG ABRA-ILOCOS SUR ROAD, PIDIGAN, ABRA	MG SAMIDAN CONSTRUCTION (33234)	57,835,108.54	On-Going	July 24, 2024	April 25, 2025	91.13
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0036	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD-K0421+950-K0422+000, K0448+308-K0448+400, K0455+239-K0455+251, K0457+376-K0457+400	739 BUILDERS (31174)	9,071,536.00	On-Going	February 19, 2024	April 21, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0037	CONSTRUCTION OF SALANGSANG FLOOD CONTROL STRUCTURE, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	148,497,500.75	Completed	February 19, 2024	November 27, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0038	CONSTRUCTION OF BAGATOY FLOOD CONTROL STRUCTURE, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,522,956.20	On-Going	February 19, 2024	December 09, 2024	89.37
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0040	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, DON MARIANO MARCOS BRIDGE (B02229LZ) ALONG ABRA-KALINGA ROAD, DOLORES, ABRA	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY (37062) / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (49131)	91,737,866.48	On-Going	February 19, 2024	December 26, 2024	94.25
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0041	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, SINALANG BRIDGE (B02226LZ) ALONG ABRA-ILOCOS SUR ROAD, BANGUED, ABRA	TUQUER BUILDERS (36753)	9,799,790.09	On-Going	July 17, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0042	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF PUDOK FLOOD CONTROL (PHASE 2), TAYUM, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,750,000.00	Completed	February 13, 2024	December 03, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0044	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES, SOOT BRIDGE (B00989LZ) ALONG ABRA-ILOCOS NORTE ROAD, LA PAZ, ABRA	TUQUER BUILDERS (36753)	4,896,639.88	On-Going	July 17, 2024	October 30, 2024	93.05
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0045	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF DUGONG BRIDGE, BUCAY, ABRA	739 BUILDERS (31174)	139,650,350.42	On-Going	February 19, 2024	December 02, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0046	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF BANGBANGCAG FLOOD CONTROL ALONG ABRA RIVER, BANGBANGCAG, BUCAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,534,119.77	On-Going	February 19, 2024	December 29, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0047	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF ABANG FLOOD CONTROL ALONG ABRA RIVER, ABANG, BUCAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,747,296.81	On-Going	February 19, 2024	December 29, 2024	95.18
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0048	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE, CONSTRUCTION OF CABARUYAN FLOOD CONTROL, CABARUYAN, DAGUIOMAN, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,710,521.82	On-Going	February 19, 2024	December 21, 2024	94.42
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0049	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE, CONSTRUCTION OF LINGEY FLOOD CONTROL, LINGEY, BUCLOC, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,750,000.00	Completed	February 19, 2024	January 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0050	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF LAGAYAN FLOOD CONTROL (PHASE 2), LAGAYAN, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,508,284.72	On-Going	February 19, 2024	December 17, 2024	99.09
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0052	CONSTRUCTION OF MISSING LINKS/ NEW ROADS, ABRA-CERVANTES ROAD, (MAYABO-ALANGTIN SECTION), TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,369,740.01	On-Going	April 22, 2024	February 05, 2025	80.98
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0053	CONSTRUCTION OF NAGTUPACAN-ISIT FLOOD CONTROL, DOLORES, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,489,486.34	On-Going	February 19, 2024	February 25, 2025	99.61
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0054	CONSTRUCTION OF DALAGUISEN FLOOD CONTROL STRUCTURE, LAGANGILANG, ABRA	MG SAMIDAN CONSTRUCTION (33234)	148,499,052.61	On-Going	February 19, 2024	February 25, 2025	92.23
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0055	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION-PREVENTIVE MAINTENANCE-TERTIARY ROADS, ABRA-CERVANTES ROAD, K0443+323-K0446+000	739 BUILDERS (31174)	55,585,713.60	On-Going	April 17, 2024	July 23, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PAGANAO, LAGANGILANG, ABRA	739 BUILDERS (31174)	4,702,294.47	On-Going	February 19, 2024	July 15, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0059	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF MUDIIT FLOOD CONTROL ALONG ABRA RIVER, MUDIIT, DOLORES, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,621,739.58	On-Going	February 19, 2024	March 09, 2025	92.11
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0060	CONSTRUCTION OF BULI FLOOD CONTROL STRUCTURE, BULI, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	96,497,500.15	Completed	February 19, 2024	September 16, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0062	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ABRA MAJOR RIVER BASIN, PALAO, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	92,311,306.34	On-Going	April 22, 2024	December 09, 2024	90.27
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0063	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVER, CONSTRUCTION OF BAAY FLOOD CONTROL , LICUAN-BAAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,747,394.44	On-Going	February 19, 2024	January 26, 2025	92.60
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0064	INSTALLATION OF SOLAR STREET LIGHTS LEADING TO CASA REAL RUINS (TOURISM ROAD), BUCAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	70,178,926.00	On-Going	February 19, 2024	June 04, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0065	INSTALLATION OF SOLAR STREET LIGHTS ALONG PROCESSIONAL ROAD, BUCAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	70,254,164.69	On-Going	February 19, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0066	INSTALLATION OF SOLAR STREET LIGHTS ALONG PROCESSIONAL ROAD, DANGLAS, ABRA	MG SAMIDAN CONSTRUCTION (33234)	46,736,819.78	On-Going	February 19, 2024	June 04, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0067	INSTALLATION OF SOLAR STREET LIGHTS LEADING TO SAN LORENZO RUIZ SHRINE (TOURISM ROAD), BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	69,986,967.65	On-Going	February 19, 2024	June 04, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0068	INSTALLATION OF SOLAR STREET LIGHTS ALONG PROCESSIONAL ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	69,134,096.17	On-Going	February 19, 2024	June 04, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0069	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE, CONSTRUCTION OF AMPALIOC FLOOD CONTROL, AMPALIOC, LUBA, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,750,000.00	On-Going	February 19, 2024	February 25, 2025	86.87
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY IMMULI, PIDIGAN, ABRA	739 BUILDERS (31174)	4,947,000.00	Completed	February 26, 2024	October 20, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ARAB, PIDIGAN, ABRA	739 BUILDERS (31174)	4,947,000.00	Completed	February 26, 2024	October 20, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ALINAYA, PIDIGAN, ABRA	739 BUILDERS (31174)	4,947,000.00	Completed	February 26, 2024	October 20, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0073	CONSTRUCTION OF GADDANI-POBLACION ROAD, TAYUM, ABRA (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN), TAYUM, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	12,739,978.75	Completed	February 29, 2024	May 06, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0074	SUSTAINABLE INFRASTRUCTURE PROJECT ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDING/ FACILITIES, CONSTRUCTION OF ROAD, LANGIDEN, ABRA	739 BUILDERS (31174)	27,792,184.37	On-Going	February 29, 2024	May 12, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0075	SUSTAINABLE INFRASTRUCTURE PROJECT ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF POBLACION-GAYAMAN ROAD, LUBA, ABRA	739 BUILDERS (31174)	138,008,414.50	On-Going	February 29, 2024	March 29, 2025	95.51
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0076	CONSTRUCTION OF LANGIDEN BRIDGE, PHASE 4, SUYO & NALNAS-DALAYAP, LANGIDEN & PIDIGAN, ABRA	RM30 PSG CONSTRUCTION CORPORATION (52239) / E.T. LATAWAN CONSTRUCTION (13919)	148,497,999.91	Completed	April 08, 2024	January 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0077	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, ABRA-ILOCOS SUR ROAD-K0399+000-K0399+491, K0403+100-K0403+390, K0403+900-K0404+100, K0404+300-K0404+600, K040	739 BUILDERS (31174)	17,014,377.38	On-Going	February 29, 2024	August 21, 2024	84.34
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0078	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, ABRA-KALINGA ROAD-K0418+688-K0419+450	739 BUILDERS (31174)	11,109,499.28	On-Going	April 05, 2024	June 04, 2024	99.90
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAOAY, BANGUED, ABRA	739 BUILDERS (31174)	4,709,198.66	On-Going	March 06, 2024	September 29, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY POBLACION EAST, PIDIGAN, ABRA	739 BUILDERS (31174)	4,950,000.00	Completed	March 06, 2024	October 29, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0081	REPLACEMENT OF PERMANENT WEAK BRIDGES-BALINGASA BRIDGE (B02228LZ) ALONG ABRA-KALINGA ROAD, BALINGASA BRIDGE (B02228LZ) ALONG ABRA-KALINGA ROAD	E.T. LATAWAN CONSTRUCTION (13919)	45,837,132.91	On-Going	April 08, 2024	October 18, 2024	99.37
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0082	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), ABRA-CERVANTES ROAD-PALAUQUIO ROAD IN SUPPORT OF CACAO INDUSTRY, BUCAY, ABRA	739 BUILDERS (31174)	14,008,435.18	On-Going	March 05, 2024	June 18, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0083	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), POBLACION TUBO TO QUIRINO ROAD CONNECTING POBLACION, TUBO TO QUIRINO, ILOCOS SUR I	739 BUILDERS (31174)	9,799,999.81	Completed	March 18, 2024	May 06, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0084	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM-TRIP) ALIMUSGAN-BAI-CAGANAYAN ROAD LEADING TO KAPARKAN FALLS, TINEG, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	29,397,399.02	On-Going	March 18, 2024	September 29, 2024	94.97



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAPPAAC, BANGUED, ABRA	739 BUILDERS (31174)	4,739,810.69	On-Going	March 18, 2024	August 12, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0086	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD-K0416+510-K0416+530, K0420+600-K0420+900, K0421+100-K0422+000	A.D. MARRERO GENERAL CONSTRUCTION (32448)	14,900,954.63	On-Going	March 18, 2024	June 01, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0087	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), ALAOA TO LAPAT BALANTAY ROAD IN SUPPORT TO COFFEE INDUSTRY, TINEG, ABRA	739 BUILDERS (31174)	14,075,518.80	On-Going	March 18, 2024	May 28, 2024	96.91
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0088	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), STO. TOMAS-LUBA ROAD CONNECTING STO. TOMAS MANABO TO LUBA IN SUPPORT TO THE PROCES	739 BUILDERS (31174)	14,699,990.63	On-Going	March 18, 2024	May 28, 2024	95.25
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0089	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BAÑACAO, BANGUED, ABRA	739 BUILDERS (31174)	2,828,354.44	On-Going	March 18, 2024	December 05, 2024	94.03
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0090	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD-K0448+267-K0448+281, K0448+443-K044	739 BUILDERS (31174)	6,221,701.05	On-Going	March 18, 2024	April 25, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY KIMMALABA, DOLORES, ABRA	739 BUILDERS (31174)	4,949,996.14	On-Going	March 18, 2024	November 10, 2024	95.55
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, LAGANGILANG, ABRA	739 BUILDERS (31174)	4,948,998.44	On-Going	March 18, 2024	August 12, 2024	95.21



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0093	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), NAGPAOYAN-MAPISLA ROAD IN SUPPORT OF COFFEE INDUSTRY, LICUAN-BAAY, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	13,965,812.47	On-Going	March 18, 2024	August 10, 2024	96.69
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0094	CONSTRUCTION OF POBLACION FLOOD CONTROL, POBLACION, VILLAVICIOSA, ABRA	739 BUILDERS (31174)	22,941,008.32	On-Going	March 18, 2024	October 22, 2024	96.50
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0095	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO AR-AROSIP, BARANGAY BULI, LA PAZ, ABRA	739 BUILDERS (31174)	3,781,342.09	On-Going	March 18, 2024	September 28, 2024	0.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0096	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF LA PAZ-DOLORES ROAD, LA PAZ AND DOLORES, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	46,778,570.48	On-Going	March 20, 2024	July 31, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0097	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF DOLORES BRIDGE, DOLORES, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	45,957,763.22	On-Going	April 17, 2024	October 27, 2024	98.37
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0098	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), LAMUNAN-ABLEG ROAD IN SUPPORT OF COFFEE, FRUIT AND HOMESTYLES INDUSTRY, DAGUIOMAN	739 BUILDERS (31174)	14,100,866.78	On-Going	March 27, 2024	August 06, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PA0099	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), DAGUIOMAN-BUCAY ROAD IN SUPPORT OF COFFEE, FRUIT, CACAO AND HOMESTYLES INDUSTRIES	739 BUILDERS (31174)	13,982,224.77	On-Going	April 02, 2024	June 12, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0100	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, REHABILITATION OF DOLORES ROAD, DOLORES, ABRA	MG SAMIDAN CONSTRUCTION (33234)	148,499,982.77	On-Going	April 08, 2024	February 09, 2025	92.43



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0101	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, ABRA-CERVANTES ROAD-K0456+030-K0456+050, K0447+300-K0447+3	739 BUILDERS (31174)	7,330,377.44	On-Going	April 08, 2024	May 21, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0102	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS, ABRA-CERVANTES ROAD-K0464+060-K0464+600, K0466+500-K0466+900, K0468+690-K0469+389, K0470+130-K0470+360	739 BUILDERS (31174)	21,065,916.52	On-Going	April 08, 2024	July 12, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PAMUTIC, PIDIGAN, ABRA	739 BUILDERS (31174)	4,800,545.22	On-Going	April 15, 2024	September 05, 2024	94.15
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY YUYENG, PIDIGAN, ABRA	739 BUILDERS (31174)	4,947,000.00	Completed	April 15, 2024	December 08, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY DALIT, PILAR, ABRA	739 BUILDERS (31174)	4,727,322.02	On-Going	April 15, 2024	September 09, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0106	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF OTIP BRIDGE, TUBO, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	138,142,267.90	On-Going	April 15, 2024	March 29, 2025	79.23
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0107	REHABILITATION OF LA PAZ WATER SYSTEM, BARANGAY POBLACION, LA PAZ, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	48,997,000.00	On-Going	July 17, 2024	March 03, 2025	93.55
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0108	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD-K0480+459-K0480+574	739 BUILDERS (31174)	7,693,635.67	On-Going	April 15, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0109	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD-K0444+580-K0444+600, K0450+330-K0450+3	739 BUILDERS (31174)	33,569,870.74	On-Going	April 15, 2024	August 05, 2024	93.81
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0110	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD-K0462+500-K0462+508, K0464+238-K0464+2	739 BUILDERS (31174)	8,707,972.74	On-Going	April 15, 2024	June 02, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0111	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, POBLACION-BASBASA, TAYUM, ABRA	MG SAMIDAN CONSTRUCTION (33234)	67,546,896.12	Completed	June 13, 2024	December 22, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0112	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM, CONSTRUCTION OF CARDONA FLOOD CONTROL STRUCTURE, CARDONA, DOLORES, ABRA	MG SAMIDAN CONSTRUCTION (33234)	140,348,059.11	On-Going	April 17, 2024	February 05, 2025	85.60
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0113	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM, CONSTRUCTION OF SAN GREGORIO FLOOD CONTROL STRUCTURE, SAN GREGORIO, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	96,494,453.15	On-Going	April 17, 2024	November 13, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PA0114	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM, CONSTRUCTION OF MALABBAGA FLOOD CONTROL STRUCTURE, MALABBAGA, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	48,997,499.86	Completed	April 17, 2024	October 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0115	1. CONSTRUCTION OF PANTOC BRIDGE ALONG ABRA-ILOCOS SUR ROAD; 2. CONSTRUCTION OF ZONE 7 BRIDGE, A.) PANTOC BRIDGE ALONG ABRA-ILOCOS SUR ROAD AND B.) ZONE 7, BANGUED, ABRA	739 BUILDERS (31174)	28,537,593.52	On-Going	April 22, 2024	March 21, 2025	40.46
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0116	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTOR SYSTEMS; 1. CSC BUILDING, BANGUED, ABRA, 2. CDC CAMP JUAN VILLAMOR, CALABA, BANGUED, ABRA, 3. LUBONG ES, LUBONG, BANGUED, ABRA, 4. SABNANGAN ES, SABNANGAN, LUBA, ABRA, 5	A.D. MARRERO GENERAL CONSTRUCTION (32448)	2,892,903.68	On-Going	April 22, 2024	July 24, 2024	91.06
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0120	CONSTRUCTION OF LICUAN WATER SYSTEM, LICUAN-BAAY, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	9,797,000.10	On-Going	May 20, 2024	October 03, 2024	96.72
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0121	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-TERTIARY ROADS, ABRA-CERVANTES ROAD-K0466+550-K0466+552, K0470+340-K0470+343, K04	739 BUILDERS (31174)	19,813,498.23	On-Going	May 20, 2024	November 04, 2024	93.66
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0122	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD APPROACHES OF OTIP BRIDGE ALONG ABRA-CERVANTES ROAD, MAYABO-PO	MG SAMIDAN CONSTRUCTION (33234)	183,507,840.84	On-Going	July 17, 2024	September 28, 2025	81.46
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0127	CONSTRUCTION OF MISSING LINKS / NEW ROADS, BESAO-TUBO (VIA TAMBOAN) ROAD, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,631,089.75	On-Going	October 31, 2024	July 20, 2025	81.04
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0129	ASSET PRESERVATION - CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA-CERVANTES ROAD, PACKAGE 2, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	73,334,597.80	On-Going	May 20, 2024	February 06, 2025	70.84
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0131	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF QUIRSODAN - BAQUERO ROAD, LICUAN - BAAY, ABRA, LICUAN - BAAY, ABRA	MG SAMIDAN CONSTRUCTION (33234)	144,748,154.07	Completed	May 20, 2024	December 02, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0132	CONSTRUCTION (COMPLETION) OF LABON MULTI-PURPOSE BUILDING, BARANGAY LABON, BUCAY, ABRA	739 BUILDERS (31174)	19,096,566.99	On-Going	May 20, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0135	CONSTRUCTION OF MALANAS BRIDGE, SAN JUAN, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	74,523,672.76	On-Going	May 20, 2024	August 20, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), BRGY. POBLACION, TAYUM, ABRA	TWINFORMERS CONSTRUCTION SERVICES (51130)	4,950,000.00	Completed	May 20, 2024	November 09, 2024	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0137	CONSTRUCTION OF CANAN BRIDGE, LA PAZ, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	140,239,601.82	On-Going	May 20, 2024	June 02, 2025	90.24
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0139	CONSTRUCTION OF DRAINAGE STRUCTURE, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	47,015,275.92	On-Going	June 27, 2024	January 26, 2025	90.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0140	CONSTRUCTION OF BRIDGE, SAN QUINTIN, ABRA, SAN QUINTIN, ABRA	MG SAMIDAN CONSTRUCTION (33234)	47,068,002.41	On-Going	July 17, 2024	March 06, 2025	43.19
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0141	REHABILITATION OF BANGUED ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	139,003,715.56	On-Going	June 13, 2024	December 29, 2024	88.56
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0142	CONSTRUCTION OF SIDONGAN-TAGAYON ROAD, LA PAZ SECTION, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,456,703.91	On-Going	June 19, 2024	January 04, 2025	79.74
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0143	CONSTRUCTION OF BUCAO - GOLON ROAD, DANGLAS, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,513,893.44	On-Going	June 19, 2024	January 04, 2025	80.82
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0144	CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA CERVANTES RD (JUNCTION DILONG-PALTING SECTION) TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,505,121.08	On-Going	October 30, 2024	August 07, 2025	79.88
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0156	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION WEST, PIDIGAN, ABRA	739 BUILDERS (31174)	4,950,000.00	Completed	July 24, 2024	January 13, 2025	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0157	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MUDENG, LA PAZ, ABRA	739 BUILDERS (31174)	47,027,552.58	On-Going	November 04, 2024	February 16, 2026	97.87
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0159	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY COSILI EAST, BANGUED, ABRA	A.D. MARRERO GENERAL CONSTRUCTION (32448)	4,742,907.34	On-Going	August 07, 2024	February 21, 2025	93.11
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0162	1. CONSTRUCTION OF ZONE 1 BRIDGE ALONG ABRA-ILOCOS NORTE ROAD; 2. CONSTRUCTION OF ZONE 5 BRIDGE ALONG ABRA-ILOCOS SUR ROAD, A.) ZONE 1, BANGUED ALONG ABRA-ILOCOS NORTE ROAD AND B.) ZONE 5, BANGUED ALONG ABRA-ILOCOS SUR ROAD	739 BUILDERS (31174)	28,531,902.46	On-Going	August 07, 2024	July 06, 2025	95.10
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES, REHABILITATION OF LA PAZ ROAD, LA PAZ, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,641,223.96	On-Going	August 15, 2024	March 02, 2025	100.00
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0165	CONSTRUCTION OF MISSING LINKS / NEW ROAD, ABRA-CERVANTES, CHAINAGE 16915-CHAINAGE 18735, ABRA	MG SAMIDAN CONSTRUCTION (33234)	91,657,320.74	On-Going	September 09, 2024	March 19, 2025	71.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0166	CONSTRUCTION OF MISSING LINKS / NEW ROAD, ABRA-CERVANTES, CHAINAGE 18735-CHAINAGE 22235, ABRA	MG SAMIDAN CONSTRUCTION (33234)	91,766,590.36	On-Going	September 09, 2024	March 19, 2025	85.23
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0167	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UNIVERSITY OF ABRA PILAR CAMPUS, BARANGAY POBLACION, PILAR, ABRA	739 BUILDERS (31174)	47,062,908.11	On-Going	November 06, 2024	March 24, 2026	70.45
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0168	CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA-CERVANTES RD, (ALANGTIN-PASCOC, TUBTUBA SECTION), TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,173,034.65	On-Going	October 29, 2024	August 06, 2025	73.01
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0169	CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA-CERVANTES RD, (ALANGTIN SECTION), TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,538,880.55	On-Going	October 31, 2024	August 08, 2025	82.98
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0170	CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA-CERVANTES RD, (JUNCTION TUBTUBA-DILONG SECTION), TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,887,442.37	On-Going	November 06, 2024	August 14, 2025	90.29
Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0171	CONSTRUCTION OF MISSING LINKS / NEW ROADS, ABRA-CERVANTES RD, (PALTING-LAMAG SECTION), TUBO, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,342,996.77	On-Going	October 31, 2024	August 08, 2025	94.82
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0172	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF SINALANG-PALAO BRIDGE, BANGUED, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	137,376,498.61	On-Going	October 21, 2024	October 04, 2025	22.38
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0173	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CALABA VIADUCT PHASE I, CALABA, BANGUED, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	139,949,394.28	On-Going	October 21, 2024	October 04, 2025	44.91
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0174	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF BANGBANGAR SECTION BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,617,732.21	On-Going	October 21, 2024	May 26, 2025	96.98
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0175	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF CABULOAN BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,955,752.66	On-Going	October 21, 2024	May 26, 2025	96.70



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0176	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF STA. ROSA BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,500,382.04	On-Going	October 21, 2024	May 26, 2025	96.84
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0177	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF SITIO PUDOK, STA. ROSA SECTION BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	138,724,805.82	On-Going	October 21, 2024	May 26, 2025	95.08
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0178	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF LIPCAN BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	139,052,385.76	On-Going	October 21, 2024	May 26, 2025	55.19
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0179	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF PALAO SECTION BYPASS ROAD, BANGUED, ABRA	MG SAMIDAN CONSTRUCTION (33234)	137,528,083.28	On-Going	October 21, 2024	May 26, 2025	47.70
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0180	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF CALABA VIADUCT PHASE 2, CALABA, BANGUED, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	139,833,318.18	On-Going	November 06, 2024	October 20, 2025	41.14
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0181	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF SINLANG-PALAO BRIDGE APPROACHES, PALAO, BANGUED, ABRA	E.T. LATAWAN CONSTRUCTION (13919)	137,509,983.57	On-Going	November 20, 2024	November 03, 2025	17.65
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0182	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIGA NG MG BARANGAY), BANGUED, ABRA	739 BUILDERS (31174)	22,619,607.26	On-Going	December 02, 2024	October 04, 2025	61.81
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0183	CONSTRUCTION OF RURAL HEALTH UNIT BLDG., MUNICIPALITY OF BANGUED, ABRA	739 BUILDERS (31174)	9,407,843.07	On-Going	December 02, 2024	April 10, 2025	91.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Abra District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PA0184	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS (DESIGN AND BUILD), ABRA-ILOCOS SUR ROAD-K0378 + (-607) - K0387 + (-577), K0399 + 976 - K0400 + 144	FREY-FIL CORPORATION (FORMERLY:FREYSSINET FILIPINA (31521)	25,968,000.00	On-Going	December 16, 2024	June 13, 2025	38.71
Abra District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PA0234	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CALABA, BANGUED, ABRA	739 BUILDERS (31174)	4,703,994.89	On-Going	March 17, 2025	August 09, 2025	95.60
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0001	001: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, CONNER-KABUGAO RD - K0588 + 300 - K0588 + 328	ISAGA BUILDERS (8652)	5,754,747.01	On-Going	February 11, 2024	July 15, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0002	002: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF KARAGAWAN RIVER FLOOD CONTROL, STA. 81+404 - STA. 82+456 (L/S), KARAGAWAN, K	TAGEL CORPORATION (43554)	93,594,188.93	On-Going	February 22, 2024	January 27, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0003	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, CONNER-KABUGAO RD - K0591 + 580 - K0591 + 620	ISAGA BUILDERS (8652)	9,800,000.00	Completed	February 11, 2024	July 12, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) MANAG-LIWAN ROAD LEADING TO PURAG RIVER, PURAG CAVE AND BELLANG CAVE, CONNER,	E.B.J.R. CONSTRUCTION (19780)	28,663,837.42	On-Going	February 11, 2024	August 08, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0005	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF KARAGAWAN RIVER FLOOD CONTROL, STA. 80+321 - STA. 81+162 (R/S), KARAGAWAN,	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	74,804,144.75	On-Going	February 11, 2024	February 19, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM, PAVING OF UNPAVED-TERTIARY ROADS	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	106,628,136.81	On-Going	March 08, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) -SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF PAVEMENT MARKINGS AND TRAFFIC SIGNAGE ALONG ABBUT-CONNER ROAD-K0540+000-K0565+855, CONNER, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	7,677,708.32	On-Going	February 11, 2024	May 08, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) SPECIAL ROAD FUND - MOTOR VEHICLE USER CHARGE (MVUC) AS PER R.A. 11239 INSTALLATION OF PAVEMENT MARKINGS ALONG CONNER-KABUGAO ROAD-K0577+369-K0589+497, CONNER AND KABUGAO, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	4,317,347.76	On-Going	February 11, 2024	April 03, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP), SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF PAVEMENT MARKINGS ALONG APAYAO-ILOCOS NORTE ROAD - K0609 + 000 - K0613 + 000, KABUGAO, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	5,274,754.39	On-Going	February 11, 2024	April 02, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) MADUANG-DAGARA-MARAGAT-ABRA BOUND	VUC HIGHLAND DEVELOPERS INC. (FORMERLY: VUC ENGINEERING) (7918)	73,015,513.06	On-Going	February 22, 2024	November 26, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0011	ORGANIZATIONAL OUTCOME 2 : PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF APAYAO RIVER FLOOD CONTROL	TAGEL CORPORATION (43554)	93,604,999.99	On-Going	February 22, 2024	April 02, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0012	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/ NEW ROADS, ABRA-KALINGA-APAYAO ROAD (BULUAN-BANBAN-PUGUIN-SACPIL-PINUKPUK), PACKAGE 1, APAYAO	ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION (37893)	117,729,462.92	On-Going	February 22, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, APAYAO-ILOCOS NORTE RD - K0613 + 012 - K0613 + 300	ISAGA BUILDERS (8652)	14,291,608.03	On-Going	February 11, 2024	July 31, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0014	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, APAYAO-ILOCOS NORTE RD - K0623 + 742 - K0623 + 962	ISAGA BUILDERS (8652)	14,290,990.94	On-Going	February 11, 2024	August 14, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0015	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF APAYAO ROAD - POBLACION, KABUGAO-BALIWANAN-LUNA RD (PACKAGE 1), KAB	GKA ENGINEERING AND CONSTRUCTION (43080)	19,183,023.61	On-Going	February 11, 2024	August 07, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0016	001-ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARYV ROADS, ABBUT-CONNER RD- KO542+518-K0542+546	ISAGA BUILDERS (8652)	4,962,800.12	On-Going	March 27, 2024	August 06, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0017	BASIC INFRASTRUCTURE PROGRAM, MULT-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF KALLIAT INTEGRATED SCHOOL MULTI-PURPOSE BUILDING, BARANGAY EKB, KABUGAO, APAYAO	AY-CA CONSTRUCTION SUPPLY (55395)	4,897,042.89	On-Going	April 11, 2024	August 10, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF PAVEMENT MARKINGS ALONG CONNER-KABUGAO ROAD - K0589+497 - K0606+005, KABUGAO, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	5,375,748.72	On-Going	March 07, 2024	April 26, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 INSTALLATION OF PAVEMENT MARKINGS ALONG KABUGAO-PUDTOL-LUNA-CAGAYAN BOUNDARY ROAD -K0592+000-K0605+536-KABUGAO, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	6,383,069.60	On-Going	March 07, 2024	May 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0020	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, KABUGAO-PUDTOL-LUNA-CAGAYAN BDRY RD - K0609+153 - K0	AY-CA CONSTRUCTION SUPPLY (55395)	4,331,586.79	On-Going	April 08, 2024	August 28, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0021	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIAREY ROADS, APAYAO-ILOCOS NORTE RD - K0613+506 - K0613+618	PBO CONSTRUCTION COMPANY (41870)	5,733,000.00	On-Going	April 17, 2024	August 15, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0022	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS,SLOPE COLLAPSE, AND LADNSLIDE-SECONDARY ROADS, KABUGAO-PUDTOL-LUNA-CAGAYAN BRDY RD -K0591+968 -K0591+988	E.C.V. CONSTRUCTION (46688)	6,185,795.27	On-Going	March 14, 2024	August 01, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM(BIP), BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, (DEPED ADMIN BUILDING) KAIHS, LUTTUACAN KABUGAO,APAYAO	AY-CA CONSTRUCTION SUPPLY (55395)	9,706,954.96	On-Going	March 14, 2024	September 08, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0024	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE APAYAO-ILOCOS NORTE ROAD-K0609+000-K0609+795	CAGAYAN PACIFIC STAR CONSTRUCTION CORPORATION (50456)	5,074,134.55	On-Going	April 08, 2024	June 18, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0025	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM- OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, ABBUT-CONNER RD- K0548+796-K0549+140	ISAGA BUILDERS (8652)	8,245,389.04	On-Going	June 19, 2024	November 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0026	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/ NEW ROADS, ABRA- KALINGA-APAYAO ROAD (BULUAN-BANBAN-PUGUIN-SACPIL-PINUKPUK), PACKAGE 2, APAYAO	ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION (37893)	28,769,230.88	On-Going	April 26, 2024	February 04, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM(BIP), BIP-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF CONNER EDUCATION DISTRICT MULTIPURPOSE BUILDING, BARANGAY BULUAN, CONNER, APAYAO	E.B.J.R. CONSTRUCTION (19780)	9,594,800.30	On-Going	April 08, 2024	September 03, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0028	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP,SLOPE COLLAPSE, AND LANDSLIDE--TERTIARY ROADS,APAYAO-ILOCOS NORTE RD-K0626+744-K0626+890	ISAGA BUILDERS (8652)	7,141,594.98	On-Going	April 08, 2024	September 05, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SPECIAL ROAD FUND- MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239, INSTALLATION OF TRAFFIC SIGNAGE ALONG CONNER-KABUGAO ROAD-K0566+081-K0589+156, CONNER AND KABUGAO, APAYAO	GKA ENGINEERING AND CONSTRUCTION (43080)	4,292,779.64	On-Going	April 08, 2024	May 22, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0030	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE RELIABLE NATIONAL ROADS SYSTEM, ASSET PRESERVATION PROGRAM- REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE -TERTIARY ROADS, APAYAO-ILOCOS NORTE RD-K0611+500-K0611+707	THOMAS R. UY CONSTRUCTION DEV. CORP (48956)	10,070,776.25	On-Going	April 29, 2024	September 25, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG), SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF BARREN RIVER (DOWNSTREAM) FLOOD CONTROL STRUCT	JOMARCANN GENERAL CONSTRUCTION (30599)	96,727,727.77	On-Going	April 08, 2024	May 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0032	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, APAYAO-ILOCOS NORTE RD K0606+930 - K0606+961	E.C.V. CONSTRUCTION (46688)	3,338,179.61	On-Going	April 29, 2024	July 09, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0033	ORAGNIZATIONAL OUTCOME1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NERTWORK DEVELOPMENT PROGRAM- OFF-CARRIAGEWAY IMPROVEMENT- TERTIARY ROADS APAYAO-ILOCOS NORTE RD- K0608+824-K0609+112	E.B.J.R. CONSTRUCTION (19780)	4,756,107.89	On-Going	April 08, 2024	July 19, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0034	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS, CONNER-KABUGAO RD-K0601+650-K0601+682	E.C.V. CONSTRUCTION (46688)	7,641,405.58	On-Going	April 29, 2024	August 17, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0035	CONVERGENCE AND SUPPORT PROGRAM- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG) SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC	JL22 CONSTRUCTION (53456)	2,910,554.95	Completed	April 26, 2024	July 24, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0037	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF PUGO PADDAOAN CIS FLOOD CONTROL STRUCTURE, CONNER, APAYAO	JL22 CONSTRUCTION (53456)	9,704,021.85	On-Going	April 26, 2024	August 07, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0038	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, ABBUT-CONNER RD - K0552+595 - K0552+880	E.B.J.R. CONSTRUCTION (19780)	4,715,762.41	On-Going	April 26, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROJECT-ROLL-IT), MANAG-TALIFUGO-PADDAOAN ROAD IN SUPPORT OF	AQUILA CONSTRUCTION CO. (53949)	19,985,782.68	On-Going	April 29, 2024	November 11, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROJECT-ROLL-IT), MANAG-TALIFUGO-PADDAOAN ROAD IN SUPPORT OF	AQUILA CONSTRUCTION CO. (53949)	28,554,995.85	On-Going	April 29, 2024	January 23, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES(ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROJECT-ROLL-IT), MANAG-TALIFUGO-PADDAOAN ROAD IN SUPPORT OF	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	19,962,085.28	On-Going	May 29, 2024	December 11, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, CONSTRUCTION/REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAIN WATER COLLECTOR SYSTEM- RAIN WATER COLLECTOR IN PUBLIC FACILITIES-CAR	E.C.V. CONSTRUCTION (46688)	2,811,908.26	Completed	May 15, 2024	July 29, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0046	ORGANIZATIONA LOUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF APAYAO RIVER BASINS AND PRINCI	E.C.V. CONSTRUCTION (46688)	38,311,164.12	On-Going	May 15, 2024	November 19, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0047	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, TAMMANG BRIDGE (B02253LZ) ALONG CONNER-KABUGAO RD	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	30,685,261.10	On-Going	May 29, 2024	October 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0048	OIRGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, BRIDGE PROGRAM- RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, GANGNGAT BRIDGE (B02238LZ) ALONG ABBUT-CONNER RD	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	5,758,053.35	On-Going	May 29, 2024	August 24, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0049	CONVERGENCE ANDSPECIAL SUPPORT PROGRAM -SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVATING GAPS(SIPAG)- EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES, CONSTRUCTION OF EVACUATION CENTER, TALIFUGO, CONNER, APAYAO	RIIL CONSTRUCTION (50269)	9,665,865.37	On-Going	July 11, 2024	May 27, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PB0050	COVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS(TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP), CAGLAYAN-PADDIG- CUPIS ROAD LEADING TO NABAUNGAN RIVER, BANSELAN CAVE, UPIS LOOMWEAVING	CAMIA CONST. DEVELOPMENT CORPORATION (FORMERLY:CAM (20506)	48,222,222.22	On-Going	May 29, 2024	April 10, 2025	98.79
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PB0051	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS, FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF APAYAO RIVER FLOOD CONTROL,	PBO CONSTRUCTION COMPANY (41870)	28,767,599.83	On-Going	June 24, 2024	February 08, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PB0052	LOCAL PROGRAM- NATIONAL BUILDING PROGRAM -BUILDINGS AND OTHER STRUCTURES, CONSTRUCTION(COMPLETION) OF DPWH APAYAO 1ST DEO BUILDING, CAGLAYAN,CONNER, APAYAO	CAMIA CONST. DEVELOPMENT CORPORATION (FORMERLY:CAM (20506)	9,785,246.83	On-Going	June 19, 2024	December 15, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0053	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, CONNER-KABUGAO RD- K0589+683- K0589+746, K0599+110 - K0599 + 348, K0604 + 058 - K0604 + 328, K0605 + 193 - K	RIIL CONSTRUCTION (50269)	22,225,176.96	On-Going	July 11, 2024	January 12, 2025	99.61
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0054	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYTEM, BRIDGE PROGRAM- CONSTRUCTION OF NEW BRIDGES, MALABANIG BR.(B04237LZ) ALONG APAYAO-ILOCOS NORTE RD WHICH WE RECEIVED ON MAY 13, 2024	JL22 CONSTRUCTION (53456)	14,269,361.39	On-Going	June 07, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM BASIC INFRASTRUCTURE PROGRAM(BIP) BIP- MULTI-PURPOSE BUILDING/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, (EVACUATION CENTER), BARANGAY CALAFUG, CONNER, APAYAO WHICH WE RECIEVED	JL22 CONSTRUCTION (53456)	9,900,000.00	On-Going	July 02, 2024	March 19, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0056	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM(BIP)- MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI PURPOSE BUILDING,(EVACUATION CENTER), BARANGAY PUGUIN, CONNER, APAYAO	AY-CA CONSTRUCTION SUPPLY (55395)	9,807,798.59	On-Going	June 07, 2024	April 23, 2025	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0057	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, CONNER-KABUGAO RD - K0602 + 423 - K0602 + 438	JL22 CONSTRUCTION (53456)	5,804,627.28	On-Going	July 11, 2024	October 22, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PB0058	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, APAYAO-ILOCOS NORTE RD - K0606 + 100 - K0606 + 120	E.C.V. CONSTRUCTION (46688)	11,466,064.05	On-Going	July 02, 2024	December 30, 2024	100.00
Apayao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PB0064	BASIC INFRASTRUCTURE PROGRAM - MULTIPURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTIPURPOSE BUILDING CONNER CENTRAL NATIONAL HIGHSCHOOL, BARANGAY RIPANG, CONNER, APAYAO	AY-CA CONSTRUCTION SUPPLY (55395)	3,448,600.57	On-Going	January 09, 2025	June 15, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0001	OO 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESEVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY RD - AYAGA - STA. MARCELA-FLORA-LASAM RD - K0686+905-K0686+965	E.C.V. CONSTRUCTION (46688)	7,686,205.48	On-Going	April 26, 2024	September 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0002	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - PIDDIG-CARASI-CALANASAN ROAD (CALANASAN SIDE), PACKAGE 2, APAYAO	TRYST BUILDERS ENTERPRISES (31164)	102,422,210.59	On-Going	February 26, 2024	January 20, 2025	97.85
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0003	CSSP-CONS/IMPV'T OF ACCESS RD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (RD LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA PROG-ROLL IT)- DOÑA LORETA-LYDIA RD IN SUPPORT OF FURNITURE,HANDICRAFT,LOOMWEAVING,BLACKSMITHING,PINEAPPLE,BANANA,VEGETABLES	E.C.V. CONSTRUCTION (46688)	19,199,702.90	On-Going	May 20, 2024	January 25, 2025	98.68
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0004	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - ADAMS(ILOCOS NORTE)-CALANASAN (APAYAO) ROAD, PACKAGE 1, APAYAO	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	21,719,915.82	On-Going	April 26, 2024	November 11, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0005	OO2:PROTECT LIVES AND PROP AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROG-CONS/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONS OF APAYAO- ABULUG RIVER BASIN FLOOD CTRL STRUCTURE, BAGUTONG SEC,STA.29+205-STA.29+760(R/S)	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / TAGEL CORPORATION (43554)	142,947,959.91	Completed	February 26, 2024	March 16, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0006	OO2:PROTECT LIVES AND PROP AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROG-CONS/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONS OF APAYAO- ABULUG RIVER BASIN FLOOD CTRL STRUCTURE,BAGUTONG SEC,STA. 30+315-STA.30+831 (R/S)	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / TAGEL CORPORATION (43554)	134,424,965.99	On-Going	February 26, 2024	March 28, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0007	CSSP-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - ANNINIPAN - PANTAY PANTAY ROAD IN SUPPORT OF RICE, CORN AND BANANA INDUS	TAGEL CORPORATION (43554)	48,998,324.80	On-Going	February 20, 2024	February 18, 2025	97.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0008	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - CLAVERIA-CALANASAN-KABUGAO RD - K0666 + 873 - K0666 + 933	AQUILA CONSTRUCTION CO. (53949)	17,109,121.05	On-Going	February 20, 2024	November 02, 2024	98.63
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0009	OO 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO (CALANASAN) - ILOCOS NORTE RD - K0619+650 - K0619+800	E.C.V. CONSTRUCTION (46688)	29,261,893.28	On-Going	May 20, 2024	February 03, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0010	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - PAPAGAN BR. (B04842LZ) ALONG AYAGA-STA. MARCELA-FLORA-LASAM RD	AQUILA CONSTRUCTION CO. (53949)	10,273,056.64	On-Going	March 08, 2024	August 16, 2024	99.39
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS - PIDDIG-CARASI-CALANASAN ROAD (CALANASAN SIDE), PACKAGE 3, APAYAO	BHM CONSTRUCTION (30724)	104,557,381.76	On-Going	February 26, 2024	January 20, 2025	99.41
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0013	OO2:PROTECT LIVES & PROP AGAINST MAJOR FLOODS-FLOOD MNGT PROG- CONS/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONS OF APAYAO-ABULUG RIVER BASIN FLOOD CTRL STRUCT, SAN MARIANO SECTION, STA.23+808-STA.24+384(R/S)	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / TAGEL CORPORATION (43554)	143,885,654.67	On-Going	February 26, 2024	April 21, 2025	97.91
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0014	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - LYDIA-LALANGGAN ROAD LEADING TO PUDTOL TOURISM SITES, PUDTOL, APAYAO	AQUILA CONSTRUCTION CO. (53949)	7,280,554.60	Completed	February 20, 2024	May 19, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0015	OO2:PROTECT LIVES & PROP AGAINST MAJOR FLOODS-FLOOD MNGT PROG-CONS/ REHAB OF FLOOD MITIGATION FACI W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS-CONS OF APAYAO-ABULUG RIVER BASIN FLOOD CTRL STRUCTURE,BAROCBOC-SAN MARIANO SEC,STA.22+002-STA.22+578(R/S)	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / TAGEL CORPORATION (43554)	143,883,382.20	Completed	February 26, 2024	May 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0016	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0650 + 339 - K0650 + 422	E.C.V. CONSTRUCTION (46688)	20,159,405.68	On-Going	April 26, 2024	November 29, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0017	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - TUROD-BAYUGAO ROAD LEADING TO BAYUGAO WATERFALLS, LUNA, APAYAO	E.C.V. CONSTRUCTION (46688)	7,126,243.46	Completed	February 20, 2024	August 19, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0018	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0660 + 065 - K0660 + 115	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	10,029,785.28	On-Going	April 26, 2024	November 22, 2024	99.53
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0019	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - AYAGA-STA. MARCELA-FLORA-LASAM RD - K0679 + 000 - K0680 + 500	TAGEL CORPORATION (43554)	94,541,048.34	On-Going	February 26, 2024	January 10, 2025	96.14
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0020	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM - RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - BUTAO BR. (B04845LZ) ALONG APAYAO-ILOCOS NORTE RD	AQUILA CONSTRUCTION CO. (53949)	23,019,003.66	On-Going	March 08, 2024	October 11, 2024	97.84
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0021	CSSP-CONS/ IMPROVT OF ACCESS RD LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (RD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA. PROG. - ROLL-IT) - STA. FILOMENA RD IN SUPPORT OF MULTI-CROP PROCESSING CENTER (COFFEE,CACAO,PINEAPPLE,COCONUT)FURNI TURE	E.C.V. CONSTRUCTION (46688)	19,004,154.32	On-Going	February 20, 2024	November 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0022	OO1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - CLAVERIA-CALANASAN-KABUGAO RD - K0671 + 915 - K0671 + 947	AQUILA CONSTRUCTION CO. (53949)	13,852,165.12	On-Going	February 20, 2024	September 29, 2024	99.29
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0023	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - PIDDIG-CARASI-CALANASAN ROAD (CALANASAN SIDE), PACKAGE 1, APAYAO	TRYST BUILDERS ENTERPRISES (31164)	56,164,935.24	On-Going	February 26, 2024	December 09, 2024	96.31
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0024	OO1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0647 + 120 - K0647 + 320	E.C.V. CONSTRUCTION (46688)	33,115,788.56	On-Going	May 20, 2024	April 20, 2025	98.37
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0025	CSSP-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SAN CARLOS-SAN ANTONIO-NUEVA-MARCELA ROAD LEADING TO BACUT LAKE, STA MARCELA, APAYAO	AQUILA CONSTRUCTION CO. (53949)	7,192,390.87	On-Going	February 20, 2024	May 19, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0026	CONVERGENCE SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - CONSTRUCTION OF APAYAO JUSTICE HALL MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO SUR, LUNA, APAYAO	SIBUT CONSTRUCTION CORPORATION (52897)	4,936,237.13	On-Going	February 20, 2024	July 18, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SANTA MARCELA LIVELIHOOD MULTIPURPOSE BUILDING, BARANGAY MARCELA, SANTA MARCELA, APAYAO	SIBUT CONSTRUCTION CORPORATION (52897)	4,941,549.91	Completed	February 20, 2024	July 18, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0028	OO2:PROTECT LIVES & PROP AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM-CONS/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONS OF SLOPE PROTECTION ALONG CALOG CREEK (TRIBUTARY OF APAYAO-ABULUG RIVER BASIN), BRGY CAPAGA	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	96,500,000.00	On-Going	February 26, 2024	May 10, 2025	95.12



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0029	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - PENRO APAYAO (BUROT)-SAN ISIDRO-QUIRINO ROAD, APAYAO	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	48,997,096.59	Completed	February 20, 2024	January 30, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0031	CSSP-CONS/IMPVT OF ACCESS RD LEADING TO TRADES,INDUSTRIES & ECONOMIC ZONES (RD LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA PROG-ROLL-IT)-MALUBIBIT SUR-BALASI-ATOK RD IN SUPPORT TO HANDICRAFT,FURNITURE,HIGH VALUE CROPS PROCESSING & SUPPORT TO TOURISM IND	E.C.V. CONSTRUCTION (46688)	19,002,026.49	On-Going	February 20, 2024	September 06, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0033	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - KABUGAO-PUDTOL-LUNA CAGAYAN BDRY RD - K0634 + 035 - K0634 +474	AQUILA CONSTRUCTION CO. (53949)	14,528,753.11	On-Going	April 26, 2024	November 09, 2024	91.66
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0034	OO1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHAB/RECONS OF RD WITH SLIPS,SLOPE COLLAPSE,AND LANDSLIDE-SECONDARY ROADS-KABUGAO-PUDTOL-LUNA-CAGAYAN BDRY RD-K0650+076-K0650+129,K0659+509-K0659+563.5, K0664+640 -K0664+643	AQUILA CONSTRUCTION CO. (53949)	15,462,035.32	On-Going	May 20, 2024	January 30, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0035	CSSP-CONS/IMPT OF ACCESS RD LEADING TO TRADES,INDUSTRIES & ECONOMIC ZONES (RD LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA PROG-ROLL-IT)-PUDTOL-BAGUTONG RD IN SUPPORT OF FURNITURE HANDICRAFTS,LOOM WEAVING,BANANA,PINEAPPLE, VEGETABLES, & ROOT CROPS,CORN	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	29,105,516.22	On-Going	March 20, 2024	December 28, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0036	CSSP-CONS/IMPT OF ACCESS RDS LEADING TO TRADES,INDUSTRIES & ECONOMIC ZONES (RDS LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-PANAY-BATO,SABEL ROAD IN SUPPORT OF CASSAVA, CORN, RICE, MANDARIN, TOURISM, HANDICRAFT, FURNITURE, FRUI	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	19,403,972.16	Completed	April 26, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0037	OO1:ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0657 + 900 - K0657 + 960	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	7,016,892.95	On-Going	April 26, 2024	September 25, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0038	CSSP-CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - KABANGWELAN ROAD LEADING TO VILLAMOR FALLS, LUNA, APAYAO	E.C.V. CONSTRUCTION (46688)	7,202,372.50	On-Going	April 26, 2024	August 23, 2024	99.94
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0039	OO1:ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0668 + 100 - K0668 + 130	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	7,858,886.06	On-Going	April 26, 2024	November 04, 2024	98.17
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0040	CSSP- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF WEST APAYAO ABULUG IRRIGATION SYSTEM (WAAIS) TUMOG - SAN ISIDRO ROAD, LUNA, APAYAO (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	45,534,857.82	On-Going	April 26, 2024	February 14, 2025	99.80
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0041	OO1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO (CALANASAN)- ILOCOS NORTE RD - K0617 + 740 - K0617 + 810	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	19,440,083.06	On-Going	April 26, 2024	November 30, 2024	99.80
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (JUSTICE HALL), BARANGAY POBLACION WEST, FLORA, APAYAO	E.C.V. CONSTRUCTION (46688)	9,695,566.63	On-Going	April 26, 2024	November 11, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY AGA, PUDTOL, APAYAO	E.C.V. CONSTRUCTION (46688)	4,846,658.35	On-Going	April 26, 2024	October 18, 2024	99.32



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF APAYAO SCIENCE HIGH SCHOOL SCIENCE HUB MULTIPURPOSE BUILDING, BARANGAY TUMOG, LUNA, APAYAO	E.C.V. CONSTRUCTION (46688)	9,680,613.31	On-Going	April 26, 2024	November 11, 2024	95.86
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0045	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0649 + 482 - K0649 + 600	AQUILA CONSTRUCTION CO. (53949)	14,401,059.88	On-Going	April 26, 2024	December 31, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM(BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF POBLACION-LANGNAO-BALIWANAN ROAD, CALANASAN, APAYAO	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	48,751,184.19	On-Going	April 26, 2024	April 08, 2025	98.31
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0047	OO1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - KABUGAO-PUDTOL-LUNA-CAGAYAN BDY RD - K0626 + 178 - K0626 + 288	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	25,575,594.95	On-Going	April 26, 2024	March 28, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0048	OO 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - KABUGAO-PUDTOL-LUNA-CAGAYAN BDY RD - K0625 + 417.5 - K0626 + 012	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	36,647,231.79	On-Going	April 26, 2024	March 27, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0049	CSSP - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF POBLACION-LANGNAO-BALIWANAN ROAD, BRGY POBLACION & LANGNAO	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	48,383,500.76	On-Going	April 26, 2024	February 15, 2025	99.55



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF CALANASAN EDUCATION DISTRICT MULTI-PURPOSE BUILDING, BARANGAY NAMALTUGAN, CALANASAN, APAYAO	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	7,909,484.94	On-Going	April 26, 2024	October 22, 2024	99.24
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0052	CSSP - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA PROGRAM - ROLL-IT) - DAGUPAN-SALVACION ROAD IN SUPPORT OF HANDICRAFTS, FURNITURE, PINEAPPLE, BANANA,	CMG JR. BUILDERS (41683)	19,253,887.20	On-Going	April 26, 2024	November 11, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0053	OO 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - PIDDIG-CARASI-CALANASAN ROAD (CALANASAN SIDE), PACKAGE 4, APAYAO	TRYST BUILDERS ENTERPRISES (31164)	10,319,269.07	On-Going	May 20, 2024	December 08, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROGRAM(BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF CALABIGAN FLOOD CONTROL STRUCTURE, BARANGAY CALABIGAN, LUNA, APAYAO	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	21,473,216.18	On-Going	May 20, 2024	February 03, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0059	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0652 + 280 - K0652 + 360	SIBUT CONSTRUCTION CORPORATION (52897)	6,273,148.76	On-Going	June 14, 2024	November 03, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0060	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0659 + 050 - K0659 + 250	HIGH LAND CONSTRUCTION SERVICES (56482)	6,250,772.59	On-Going	June 14, 2024	October 21, 2024	99.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0061	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0652 + 410 - K0652 + 440	SIBUT CONSTRUCTION CORPORATION (52897)	6,110,831.63	On-Going	June 14, 2024	October 18, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0062	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0652 + 360 - K0652 + 410	HIGH LAND CONSTRUCTION SERVICES (56482)	10,967,543.28	On-Going	June 14, 2024	November 10, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0063	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - APAYAO-ILOCOS NORTE RD - K0658 + 820 - K0659 + 050	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	6,121,480.92	On-Going	June 14, 2024	December 14, 2024	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0064	CSSP: SUSTAINABLE INFRA PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF POBLACION FLOOD CONTROL STRUCTURE, BARANGAY POBLACION, CALANASAN, APAYAO	ASC CONSTRUCTION & CONCRETE PRODUCTS (26788)	14,700,000.00	On-Going	May 29, 2024	November 24, 2024	98.45
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PC0066	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS- ASPHALT OVERLAY ALONG KABUGAO-PUDTOL-LUNA-CAGAYAN BOUNDARY ROAD, LUNA, APAYAO	816 ALLEN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:ALLEN CONSTRUCTION) (12584)	19,308,763.00	On-Going	May 29, 2024	August 26, 2024	95.19
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PC0067	OO2:PROTECT LIVES & PROP AGAINST MAJOR FLOODS-FLOOD MNGT PROG-CONS/ REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJ RIVER BASINS & PRINCIPAL RIVERS-CONS OF APAYAO-ABULUG RIVER BASIN FC STRUCTURE,BAROCBOC-SAN MARIANO SECTION,STA.21+426-STA.22+002(L/S),STA. M	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / GOLDRICH CONSTRUCTION & TRADING (16489)	143,922,671.64	On-Going	July 02, 2024	August 25, 2025	99.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG) - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITES - CONSTRUCTION OF EVACUATION CENTER, DOÑA LORETA, PUDTOL, APAYAO	SIBUT CONSTRUCTION CORPORATION (52897)	9,769,512.64	On-Going	July 02, 2024	April 17, 2025	95.87
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0069	CSSP-CONS/IMPROVEMENT OF ACCESS RDS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES(RDS LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA PROG-ROLL-IT)-SAN SEBASTIAN-SAN JOSE-SAN FRANCISCO RD IN SUPPORT OF HANDICRAFT,FURNITURE,PROCESSED HIGH VALUE CROPS,VEGET	TAGEL CORPORATION (43554)	19,012,685.06	On-Going	July 02, 2024	April 17, 2025	87.84
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0070	CSSP - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF BARANGAY LOWER MATON MULTI-PURPOSE BUILDING, BARANGAY LOWER MATON, PUDTOL, APAYAO	E.C.V. CONSTRUCTION (46688)	4,823,890.03	On-Going	July 02, 2024	February 13, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0071	CSSP - CONS/ IMPROVEMENT OF ACCESS RDS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRA PROGRAM-TRIP)-SAN ISIDRO SUR-POB-LAPPA-MARAG-CADACLAN-SALAGUNTING TOURISM ROAD LEADING TO MANACOTA UNDERGROUND RIVER & OTHER TOURISM AREAS, BRGY. CADACLAN,	ISNAG BUILDERS & DEV'T. CORPORATION (33781) / AQUILA CONSTRUCTION CO. (53949)	123,561,341.09	On-Going	July 24, 2024	June 18, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0073	CSSP-SUSTAINABLE INFRASTRUCTURE ALLEVIATING GAPS (SIPAG)-EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES-CONSTRUCTION (COMPLETION) OF MALASAKIT CENTER, FAR NORTH LUZON GEN. HOSPITAL AND TRAINING CENTER, QUIRINO, LUNA, APAYAO	ISNAG BUILDERS & DEV'T. CORPORATION (33781)	9,496,630.33	On-Going	September 16, 2024	July 02, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0074	CSSP-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)- FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONS OF SLOPE PROTECTION ALONG LAPPA CREEK (TRIBUTARY OF ZUMIGUI-ZIWANAN RIVER) BRGY LAPPA, LUNA, APAYAO	CMG JR. BUILDERS (41683) / J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	54,945,227.52	On-Going	September 16, 2024	September 04, 2025	92.06
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0076	CAPITAL OUTLAY - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	2,834,302.81	Completed	July 24, 2024	November 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG) - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITES - CONSTRUCTION OF EVACUATION CENTER, BARANGAY MALUBIBIT, FLORA, APAYAO	JPO BUILDERS AND CONSTRUCTION SUPPLY (41418)	9,791,154.96	On-Going	July 24, 2024	February 08, 2025	93.05
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0081	CSSP- SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF CAGANDUNGAN-CALABIGAN ROAD, LUNA,APAYAO	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	5,810,225.24	On-Going	September 16, 2024	April 09, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0083	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS, WATER SUPPLY SYSTEM - CONSTRUCTION (COMPLETION) OF WATER SYSTEM, BARANGAY AGA, PUDTOL, APAYAO	HIGH LAND CONSTRUCTION SERVICES (56482)	2,429,346.25	On-Going	September 16, 2024	April 13, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PC0084	CSSP-CONS./IMPROV.OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) SANTA MARIA-MALLIG ROAD IN SUPPORT OF FURNITURE, HANDICRAFTS, BANANA, RICE, CORN, & TOURISM	E.C.V. CONSTRUCTION (46688)	19,109,739.32	On-Going	October 14, 2024	June 21, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0085	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SABANGAN, CALANASAN, APAYAO	E.C.V. CONSTRUCTION (46688)	9,746,046.45	On-Going	October 14, 2024	July 13, 2025	100.00
Apayao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PC0086	CSSP-BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/COMPLETION OF SANTA MARCELA LEGISLATIVE BUILDING, BARANGAY SAN CARLOS, SANTA MARCELA, APAYAO	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (43632)	4,944,300.28	On-Going	September 16, 2024	April 13, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0001	CONTRACT PACKAGE 3: PREVENTIVE MAINTENANCE-A. SECONDARY ROADS: 1. WESTERNLINK CIRCUMFERENTIAL ROAD. K0246+(-026)-K0247+098, K0247+870-K0249+371, K0249+1002-K0250+000,K0249+371-K0249+503, K0249+996-K0249+1002, K0250+000 -K0250+501 2. LEONARD WOOD RD. K0250+	TANGO ROMEO GENERAL CONSTRUCTION (18926) / GOLDRICH CONSTRUCTION & TRADING (16489)	126,734,000.00	Completed	February 27, 2024	January 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0003	CONTRACT PACKAGE 1: PREVENTIVE MAINTENANCE - SECONDARY ROADS: A. MAGSAYSAY AVE. (TRINIDAD RD.) EAST SERVICE RD. (S00523LZ), CHAINAGE 0 - CHAINAGE 92 B. MAGSAYSAY AVE. (TRINIDAD RD.) EAST SERVICE RD. (S00540LZ), CHAINAGE 0 - CHAINAGE 120	816 ALLEN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:ALLEN CONSTRUCTION) (12584)	3,038,000.00	Completed	February 12, 2024	March 12, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0008	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-HARRISON RD. NO. 1 (S04714LZ) CHAINAGE 545-CHAINAGE 781	TANGO ROMEO GENERAL CONSTRUCTION (18926)	6,272,000.00	Completed	February 12, 2024	July 09, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0009	PREVENTIVE MAINTENANCE-SECONDARY ROADS-MARCOS HIGHWAY K0280+(-379)-K0280+(-313), K0280+(-383)-K0280+(-379), K0280+(-397)-K0280+(-383), K0280+(-475)-K0280+(-397),K0280+(-526)-K0280+(-475), K0280+(-581)-K0280+(-526), K0280+(-814)-K0280+(-581), K0280+(-855)-	TANGO ROMEO GENERAL CONSTRUCTION (18926)	18,816,000.00	Completed	February 12, 2024	July 18, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0010	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS: KENNON RD. K0241+007-K0241+192, K0241+328-K0241+476	GOLDRICH CONSTRUCTION & TRADING (16489)	43,488,480.00	Completed	June 13, 2024	February 24, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0011	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS-KISAD RD-K0249+047-K0249+203	GOLDRICH CONSTRUCTION & TRADING (16489)	31,458,000.00	Completed	March 07, 2024	October 23, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0012	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS-OUTLOOK DRIVE K0253+731-K0253+956	AB DIAMOND23 CONSTRUCTION (52241)	14,210,000.00	Completed	March 15, 2024	December 13, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0014	CONTRACT PACKAGE 6: REH/RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE: A. SECONDARY ROADS: 1. PMA RD. K0249+480-K0249+598 B. TERTIARY ROADS: 1. EASTERNLINK CIRCUM RD. K0247+930-K0247+980 2. PMA CUT-OFF RD. 3-(S05054LZ): CH. 1600 - CH. 1700	GOLDRICH CONSTRUCTION & TRADING (16489)	124,656,000.00	Completed	March 22, 2024	May 15, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0015	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROAD-PRIMARY ROADS-QUIRINO H-WAY-(BAGUIO-BAUANG) - K0303+958-K0304+312	BOYDROCK CONSTRUCTION (40604)	12,740,000.00	Completed	February 12, 2024	July 26, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0017	ROAD WIDENING-SECONDARY ROADS: MARCOS HI-WAY - (S00423LZ) CHAINAGE 000-CHAINAGE 140	W.S. FAGCANGAN CONSTRUCTION MANAGEMENT SERVICES (46552)	6,370,000.00	Completed	March 27, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0018	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS: MAJOR MANE TO KENNON ROAD, BAGUIO CITY	GOLDRICH CONSTRUCTION & TRADING (16489)	92,588,855.00	Completed	February 13, 2024	November 20, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0019	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-KENNON ROAD TO MILITARY CUT-OFF ROAD AND LOAKAN ROAD BYPASS ROAD, BAGUIO CITY	SHARAMALLE CONSTRUCTION AND GENERAL ENGINEERING (41176)	24,500,000.00	Completed	March 11, 2024	January 18, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0020	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS- MARCOS HI-WAY TO KENNON RD DIVERSION ROAD	HDG CONSTRUCTION AND ENTERPRISES (35955)	19,600,000.00	Completed	March 21, 2024	October 19, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0021	INSTALLATION OF ROAD SAFETY DEVICES ALONG GOV'T CTR CUT-OFF RD K0249+(-291)-K0249+284, LOAKAN RD. K0245+(-162) - K0250+842, MAGSAYSAY AVE. (TRINIDAD RD) K0251+(-463)-K0252+444, (S00485LZ) CH. 0- CH. 195, MAGSAYSAY AVE (TRINIDAD RD) WEST SERVICE ROAD (S004	ARCINUE COMM'L CORPORATION (6746) / TANGO ROMEO GENERAL CONSTRUCTION (18926)	44,100,000.00	Completed	September 25, 2024	February 21, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PD0022	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS-QUIRINO H-WAY (BAGUIO-BAUANG ROAD) TO QUEZON HILL ROAD 1 BYPASS, BAGUIO CITY	JABEN GENERAL CONTRACTING & ENG'G SERVICES (34934)	23,175,345.52	Completed	May 03, 2024	March 29, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0023	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES:CONSTRUCTION OF BY-PASS AND DIVERSION ROADS OF OUTLOOK DRIVE TO BAGUIO-ITOGON ROAD DIV	AB DIAMOND23 CONSTRUCTION (52241)	9,650,000.00	Completed	March 22, 2024	December 06, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PD0024	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ASIN-GALLANO RIVER STA. 0+000, STA. 0+400, STA. 2+810-STA. 3+000, BAGUIO CITY	GOLDRICH CONSTRUCTION & TRADING (16489)	96,500,000.00	Completed	February 13, 2024	September 25, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0026	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM: CONSTRUCTION OF PMA RAINWATER HARVESTING FACILITIES PHASE III, PHILIPPINE MILITARY ACADEMY, FORT DEL PILAR, BAGUIO CITY	GOLDRICH CONSTRUCTION & TRADING (16489)	96,500,000.00	Completed	February 16, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PD0027	CONTRACT PACKAGE 5: CONST./REH. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONST. OF FLOOD MITIGATION STRUCTURE ALONG: A. ASIN GALLANO RIVER B. BALILI RIVER	GOLDRICH CONSTRUCTION & TRADING (16489)	145,500,000.00	Completed	March 15, 2024	November 13, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0029	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF BENGAO ROAD AT PUROK 9, BAKAKENG CENTRAL, BAGUIO CITY	W.E.G. CONSTRUCTION (40588)	4,950,000.00	Completed	February 12, 2024	October 30, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0030	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF CIRCUMFERENTIAL ROAD OF BARANGAY OUTLOOK DRIVE TO LUCNAB, BAGUIO CITY	BLC CONSTRUCTION & AGGREGATES (16424)	7,852,158.84	Completed	February 12, 2024	December 21, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0031	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD AT LOWER BENGAO, BAKAKENG CENTRAL, BAGUIO CITY	W.E.G. CONSTRUCTION (40588)	4,950,000.00	Completed	February 12, 2024	August 03, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0032	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD AT PUROK 1, 2 AND 3 BARANGAY PHIL-AM, BAGUIO CITY	W.S. FAGCANGAN CONSTRUCTION MANAGEMENT SERVICES (46552)	4,950,000.00	Completed	February 12, 2024	May 11, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0033	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD AT PUROK 2 AND BALENBEN, PUROK 8, BARANGAY IRISAN, BAGUIO CITY	POKLE'S CONSTRUCTION (31317)	4,869,684.74	Completed	February 19, 2024	May 30, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0034	BASIC INFRASTRUCTURE PROGRAM (BIP) - CONSTRUCTION OF ROAD AT PUROK 24A CONNECTING PUROK 24 PROPER, BARANGAY IRISAN, BAGUIO CITY	POKLE'S CONSTRUCTION (31317)	4,941,201.10	Completed	February 27, 2024	May 16, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0035	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD AT PUROK 6 CONNECTING CYPRESS MAIN ROAD, PUROK 14, BARANGAY IRISAN, BAGUIO CITY	MARYUKAN CONSTRUCTION (45324)	4,950,000.00	Completed	February 19, 2024	August 16, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0037	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD FROM PUROK 1 TO PUROK 4, BARANGAY GREENWATER VILLAGE AND BARANGAY HOLY GHOST EXTENSION, BAGUIO CITY, BENGUET	REMFERNANDEZ CONSTRUCTION (47395)	4,950,000.00	Completed	February 19, 2024	June 05, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0038	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF ROAD WITH SLOPE PROTECTION AT SPRINGHILLS, BARANGAY APUGAN-LOAKAN, BAGUIO CITY	SUMMERLIN CONSTRUCTION AND DEVELOPMENT CORPORATION (39773)	4,950,000.00	Completed	February 20, 2024	May 19, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0039	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT QUEZON HILL PROPER, BAGUIO CITY	A.R.J. CIVIL ENGINEERING CONSTRUCTION (48395)	1,980,000.00	Completed	February 19, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0040	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SLU-SVP, BAGUIO CITY	HAIGHT'S CONSTRUCTION (41572)	1,980,000.00	Completed	February 12, 2024	May 28, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0041	BASIC INFRASTRUCTURE PROGRAM-REHABILITATION AND GROUND IMPROVEMENT OF EXISTING MULTI-PURPOSE BUILDING AT LOWER QUIRINO HILL, BAGUIO CITY	GANDUYAN CONSTRUCTION (51375)	2,970,000.00	Completed	February 27, 2024	July 26, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0042	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION OF TWO-STOREY MULTI-PURPOSE BUILDING AT PUROK 7, BARANGAY PINSAO PILOT PROJECT, BAGUIO CITY	HDG CONSTRUCTION AND ENTERPRISES (35955)	4,950,000.00	Completed	February 27, 2024	August 05, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0043	CONTRACT PACKAGE 2: BASIC INFRASTRUCTURE PROGRAM: A. CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT LINDAWAN ELEMENTARY SCHOOL, BARANGAY LUCNAB, BAGUIO CITY B. CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LUCNAB	THREE KCS BUILDERS AND SUPPLY (38544)	5,940,000.00	Completed	April 02, 2024	November 22, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0044	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT MABINI ELEMENTARY SCHOOL, BARANGAY SALUD MITRA, BAGUIO CITY	J.G. LARANANG CONSTRUCTION (52561)	1,980,000.00	Completed	February 12, 2024	April 24, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0045	BASIC INFRASTRUCTURE PROGRAM-REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SOUTH SANITARY CAMP, BAGUIO CITY	GUAVA CONSTRUCTION (37027)	4,950,000.00	Completed	February 20, 2024	July 15, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0046	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT LEONILA HILL, BAGUIO CITY	ONE-RO CONSTRUCTION AND SUPPLY (46355)	1,980,000.00	Completed	March 07, 2024	June 26, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0047	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING WITH SLAB ROOFING AT BARANGAY SAINT JOSEPH, BAGUIO CITY	THREE KCS BUILDERS AND SUPPLY (38544)	2,970,000.00	Completed	February 12, 2024	June 02, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0048	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BURNHAM LEGARDA, BAGUIO CITY	HDG CONSTRUCTION AND ENTERPRISES (35955)	1,980,000.00	Completed	February 19, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0049	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT GUIAD VALLEY NATIONAL HIGH SCHOOL AT BARANGAY CRESENCIA VILLAGE, BAGUIO CITY	J.C. ANDULAY CONSTRUCTION AND SUPPLY (44804)	4,950,000.00	Completed	February 27, 2024	October 28, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0050	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN PINGET NATIONAL HIGH SCHOOL, BARANGAY PINGET, BAGUIO CITY	A.R.J. CIVIL ENGINEERING CONSTRUCTION (48395)	4,950,000.00	Completed	February 12, 2024	June 12, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0051	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION OF MULTI-PURPOSE BUILDING DOÑA NICASIA PUYAT ELEMENTARY SCHOOL, EAST MODERNSITE, BAGUIO CITY	THREE KCS BUILDERS AND SUPPLY (38544)	4,950,000.00	Completed	February 12, 2024	September 01, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0052	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PACDAY QUINIO ELEMENTARY SCHOOL, ASIN, BAGUIO CITY	MC SAMPANG CONSTRUCTION (36824)	9,900,000.00	Completed	February 12, 2024	October 05, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0053	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BASKETBALL COURT) IN PINSAO PILOT PROJECT ELEMENTARY SCHOOL, BARANGAY PINSAO PILOT, BAGUIO CITY	HORJE CONSTRUCTION AND SUPPLIES (37125)	4,950,000.00	Completed	April 15, 2024	December 14, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0054	BASIC INFRASTRUCTURE PROGRAM-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AND EVACUATION CENTER, BARANGAY LOURDES PROPER, BAGUIO CITY	ONE-RO CONSTRUCTION AND SUPPLY (46355)	2,970,000.00	Completed	April 16, 2024	July 26, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PD0055	NATIONAL BUILDING PROGRAM-REHABILITATION OF JUSTICE HALL BUILDING, DEPARTMENT OF JUSTICE (DOJ), BAGUIO CITY	MEP CONSTRUCTION (18759)	33,418,679.29	Terminated	March 06, 2024	April 14, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PD0056	NATIONAL BUILDING PROGRAM-CONSTRUCTION OF DPWH-BAGUIO CITY DEO MAIN BUILDING, FIELD OFFICE AND MOTORPOOL AREA, BAGUIO CITY	W.S. FAGCANGAN CONSTRUCTION MANAGEMENT SERVICES (46552)	28,950,000.00	On-Going	April 16, 2024	October 07, 2025	95.04
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PD0057	CONSTRUCTION/ IMPROVEMENT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRUKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS) COMPLETION OF HISTORICAL LEARNING FACILITY, PHILIPPINE MILITARY ACADEMY, FORT DEL PILAR, BAGUIO C	DAMICO BUILDERS & SUPPLIES (30355)	9,800,000.00	Completed	March 15, 2024	August 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0059	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SALUD MITRA, BAGUIO CITY	JABEN GENERAL CONTRACTING & ENG'G SERVICES (34934)	9,900,000.00	Completed	May 07, 2024	December 18, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0060	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT KIAS ELEMENTARY SCHOOL, BARANGAY KIAS, BAGUIO CITY	HERAO CONSTRUCTION (56614)	1,980,000.00	Completed	April 23, 2024	September 03, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0061	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (REHABILITATION) OF MULTI-PURPOSE BUILDING AT BARANGAY MILITARY CUT-OFF, BAGUIO CITY	GACOSCOS CONSTRUCTION (32264)	2,864,417.42	Completed	April 15, 2024	September 08, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0062	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT CRYSTAL CAVE ELEMENTARY SCHOOL AT BARANGAY BAKAKENG CENTRAL, BAGUIO CITY	J.C. ANDULAY CONSTRUCTION AND SUPPLY (44804)	2,970,000.00	Completed	March 27, 2024	August 31, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0063	BASIC INFRASTRUCTURE PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY LOPEZ JAENA, BAGUIO CITY	4RMCONSTRUCTION & SUPPLIES (35767)	1,980,000.00	Completed	April 02, 2024	August 15, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0064	BASIC INFRASTRUCTURE PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY FAIRVIEW, BAGUIO CITY	4RMCONSTRUCTION & SUPPLIES (35767)	4,950,000.00	Completed	March 27, 2024	October 26, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0065	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT PUROK 7, BARANGAY DOMINICAN MIRADOR, BAGUIO CITY	ONE-RO CONSTRUCTION AND SUPPLY (46355)	2,970,000.00	Completed	April 02, 2024	October 11, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0066	BASIC INFRASTRUCTURE PROGRAM- CONSTRUCTION (REHABILITATION) OF MULTI-PURPOSE BUILDING AT BARANGAY STO. NINO SLAUGHTER, BAGUIO CITY	EZRAH CONSTRUCTION SERVICES (50486)	1,980,000.00	Completed	May 06, 2024	October 03, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PD0067	CONST/IMPVT OF VARIOUS INFRA IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS):COMPLETION OF PMA ACCESS RD (TRAINING GROUND) FROM GLOBE TOWER TO SAO AREA, PMA FORT DEL PILAR, BAGUIO CITY	TANGO ROMEO GENERAL CONSTRUCTION (18926)	14,700,000.00	Completed	March 12, 2024	August 20, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PD0068	CONST/IMPVT OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL-SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS):COMPLETION OF PMA SECURITY ROAD (TRAINING GROUND), PMA, FORT DEL PILAR, BAGUIO CITY	TANGO ROMEO GENERAL CONSTRUCTION (18926)	9,800,000.00	Completed	March 12, 2024	July 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0069	BASIC INFRASTRUCTURE PROGRAM (BIP)-CONSTRUCTION OF ROAD CONNECTING BARANGAY PINGET, BARANGAY PINSAO PROPER PUROK 8 AND BARANGAY UPPER PINGET PUROK 3, BARANGAY PADRE ZAMORA, BAGUIO CITY	A.P. NA-OY CONSTRUCTION, SUPPLY AND AGGREGATES (36208)	4,950,000.00	Completed	May 06, 2024	November 07, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0070	BASIC INFRASTRUCTURE PROGRAM (BIP)-CONSTRUCTION (COMPLETION) OF BRIDGE CONNECTING PUROK TIPTOP TO PUROK LITENG, ACCESS TO RIZAL ELEMENTARY SCHOOL AT PACDAL AND KALAPATI STREET, BARANGAY DIZON MANZANILLO, BAGUIO CITY	BOYDROCK CONSTRUCTION (40604)	4,950,000.00	Completed	August 27, 2024	February 09, 2025	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PD0075	RAINWATER COLLECTOR SYSTEM: RAINWATER COLLECTOR IN PUBLIC FACILITIES-CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS), DPWH BAGUIO CITY DISTRICT ENGINEERING OFFICE, BAGUIO CITY	BOYDROCK CONSTRUCTION (40604)	2,895,000.00	Completed	May 14, 2024	August 29, 2024	100.00
Baguio City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PD0096	NATIONAL BUILDING PROGRAM-REHABILITATION OF JUSTICE HALL BUILDING, DEPARTMENT OF JUSTICE (DOJ), BAGUIO CITY	THREE KCS BUILDERS AND SUPPLY (38544)	14,676,757.60	On-Going	September 04, 2025	April 01, 2026	92.23
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0001	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-PICO-LAMTANG RD (S00401LZ)-K0261+955-K0261+981, LA TRINIDAD, BENGUET	SILVERSKY CONSTRUCTION (47884)	2,421,425.37	Completed	February 20, 2024	April 15, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0002	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-CONG. ANDRES ACOP COSALAN RD (S00386LZ)-K0307+804-K0307+816, BOKOD, BENGUET	SILVERSKY CONSTRUCTION (47884)	1,955,847.77	Completed	February 20, 2024	April 06, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SABLAN MUNICIPAL HALL), BARANGAY POBLACION, SABLAN, BENGUET	JALC CONSTRUCTION AND GEOTESTING SERVICES (46058)	9,897,742.58	Completed	June 10, 2024	November 29, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0004	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-BENGUET-NUOVA VIZCAYA RD (S00382LZ)-K0290+255-K0290+295, K0290+567-K0290+609, BOKOD, BEENGUET	SIKAAMO BUILDERS (53504)	9,300,000.00	Completed	February 19, 2024	June 22, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0005	RETROFITTING/ STRENGTHENING OF BRIDGE-BONGIS BR. (B02668LZ) ALONG CONG. ANDRES ACOP COSALAN RD., KABAYAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	7,339,960.48	Completed	February 21, 2024	May 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0006	CONST. OF ROAD SLOPE PROTECTION STRUCTURE-CONG. ANDRES ACOP COSALAN RD (S00379LZ)-K0318+773-K0318+796, K0319+2319-K0319+2332, K0319+2350-K0319+2367, K0319+2674-K0319+2697, K0319+2762-K0319+2794, K0328+1584-K0328+1599, K0330+558-K0330+612, KABAYAN, BENGUET	TSAI SHEN CONSTRUCTION (54252)	25,821,936.75	Completed	February 19, 2024	September 21, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BET-ANG, BARANGAY AMPUCAO, ITOGON, BENGUET	SILVERSKY CONSTRUCTION (47884)	4,929,021.38	Completed	June 10, 2024	October 05, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0008	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BAGUIO-ITOGON ROAD (SOO390LZ) - K0264+790-K0264+805, K0265+215-K0265+248, K0265+657-K0265+670, ITOGON, BENGUET	SIKAAMO BUILDERS (53504)	9,005,979.20	Completed	February 19, 2024	June 14, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0009	RETROFITTING/ STRENGTHENING OF BRIDGE - PITO BR. (B00908LZ) ALONG BENGUET- NUEVA VIZCAYA RD., BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	6,555,972.72	Completed	February 21, 2024	May 22, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0010	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, SECTION 11 (LOWER AMBALANGA), ITOGON, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / TSAI SHEN CONSTRUCTION (54252)	59,820,000.00	Completed	March 19, 2024	November 29, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0011	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE-ITOGON-DALUPIRIP-SN MANUEL BDRY RD (S00392LZ)-K0270+433-K0270+459, K0278+450-K0278+465, ITOGON, BENGUET	J.L. MALECDAN CONSTRUCTION (48471)	17,139,991.13	Completed	February 19, 2024	November 04, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0012	CONSTRUCTION OF CONCRETE ROAD-BECKES-BULALA ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, CUTFLOWER, TIGER GRASS, FRUIT TREES, HEIRLOOM RICE, LIVESTOCK, HIGH VALUE VEGETABLES AND SERVICES, SABLAN, BENGUET	ANAS CONSTRUCTION (31655)	19,593,231.64	Completed	February 20, 2024	September 04, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0013	RETROFITTING/ STRENGTHENING OF BRIDGE-CAMP 6 BR. (B02183LZ) ALONG KENNON RD., TUBA, BENGUET	BAKUN CONSTRUCTION (29128)	14,679,893.84	Completed	February 20, 2024	June 13, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0014	CONSTRUCTION OF MISSING LINKS/ NEW ROADS - ITOGON - DALUPIRIP - SAN NICOLAS ROAD, ITOGON, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	13,222,940.00	Completed	February 21, 2024	July 11, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0015	CONSTRUCTION OF CONCRETE ROAD - BILA ACCESS ROAD LEADING TO ABIANG HOT SPRING, BOKOD	AROBOAN CONSTRUCTION AND SUPPLY (37917)	10,386,672.13	Completed	February 19, 2024	June 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0016	FOR CONSTRUCTION OF CONCRETE ROAD - KALING BRIDGE - LOWER BASHOY - UPPER BABADAK ROAD LEADING TO MT. PULAG, KABAYAN, BENGUET	ALMOND ENGINEERING & CONSTRUCTION (35225)	9,800,000.00	Completed	February 21, 2024	May 26, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0017	CONSTRUCTION OF CONCRETE ROAD - POBLACION - KARAO - EKIP ACCESS ROAD LEADING TO MOUNT PURGATORY, BOKOD, BENGUET	AG CHUNGALAN CONSTRUCTION (41320)	9,795,909.92	Completed	February 20, 2024	May 21, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0018	CONSTRUCTION OF CONCRETE ROAD - BAGUIO - BONTOC ROAD JCT. TO GUIWENG - NAWAL - TICKEY - DACLAN ROAD IN SUPPORT OF COFFEE, AND PROCESSED FOOD MEAT INDUSTRIES, BOKOD, BENGUET	M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLIES (46017)	19,569,928.15	Completed	March 19, 2024	October 04, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0019	CONSTRUCTION OF CONCRETE ROAD - TIMBAK CAVES ROAD LEADING TO TIMBAK CAVES AND MUMMY OF APO ANNO, ATOK/ KABAYAN, BENGUET	SOLOONIO CONSTRUCTION (34683)	9,797,955.96	Completed	February 20, 2024	July 22, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0020	CONSTRUCTION OF CONCRETE ROAD - CAMP 3 TORRE - ANTAMOK - MANGGA - BELIS - PIMINGGAN - ANSAGAN PROPER ROAD IN SUPPORT OF CACAO AND COFFEE INDUSTRY, TUBA, BENGUET	SAPDOY ENTERPRISES (FOR. WILLIAM SAPDOY ENTERPRISE (21995)	19,579,406.81	Completed	February 20, 2024	June 20, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0022	CONSTRUCTION OF CONCRETE ROAD - BAGUIO - BONTOC ROAD JCT. TO BATAN - ADAOAY, KABAYAN ROAD IN SUPPORT OF VEGETABLE, PROCESSED TEA AND COFFEE INDUSTRY, KABAYAN, BENGUET	JAMIL SEAN CONSTRUCTION (39079)	19,595,004.19	Completed	February 20, 2024	September 03, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PE0023	CONSTRUCTION OF CONCRETE ROAD - PIMINGGAN - SAGUITLANG - LUBAS - DUNGON ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, GOLD, LIVESTOCK, HIGH VALUE VEGETABLES AND FOOD PROCESSING, TUBA, BENGUET	SIKAAMO BUILDERS (53504)	19,569,942.34	Completed	February 19, 2024	June 17, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0024	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, SECTION 31A (LOWER SAPNAGUEY), KABAYAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	39,193,427.02	Completed	February 21, 2024	October 08, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0025	CONSTRUCTION OF FLOOD MITIGATION ALONG BAUANG RIVER, MAIN STREAM (BALILI RIVER), LA TRINIDAD, BENGUET	AKSUM CONTRACTING CORPORATION (46919)	86,820,000.00	Completed	February 21, 2024	November 28, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0028	REHABILITATION OF ROAD, BAYABAS CENTRAL - CALAMAY ROAD, BARANGAY BAYABAS, SABLAN, BENGUET	ANAS CONSTRUCTION (31655)	4,943,853.00	Completed	August 13, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0032	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - KENNON ROAD (S00393LZ) - K0217+700 - K0217+720, TUBA, BENGUET	J.L. MALECDAN CONSTRUCTION (48471)	3,067,195.71	Completed	March 19, 2024	May 16, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0033	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - CITY LIMIT - STO. TOMAS RD (S00404LZ) - K0257+107-K0257+123, K0257+720-K0257+740, K0259+125-K0259+149, K0259+510-K0259+520, K0260+752-K0260+762, K0260+833-K0260+842, K0261+800-K0261+818, TUBA, BENGUET	TSAI SHEN CONSTRUCTION (54252)	13,321,823.43	Completed	March 19, 2024	August 30, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0034	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BENGUET-NUEVA VIZCAYA RD (S00382LZ) - K0304+175-K0304+195, K0309+498-K0309+560, K309+610-K0309+680, K0309+690-K0309+780, K0309+840-K0309+870, K0310+023-K0310+070, K0311+149-K0311+183, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / AG CHUNGALAN CONSTRUCTION (41320)	38,219,661.83	Completed	April 18, 2024	December 03, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0035	CONSTRUCTION OF ROAD SLOPE PROTECTION - CONG. ANDRES ACOP COSALAN RD (S00386LZ) - K0310+500-K0310+520, K0311+495-K0311+505, BOKOD, BENGUET	AG CHUNGALAN CONSTRUCTION (41320)	1,073,597.14	Completed	April 18, 2024	June 03, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0036	CONSTRUCTION OF ROAD SLOPE PROTECTION - CONG. ANDRES ACOP COSALAN RD (S00379LZ) - K0331+1051-K0331+1067, K0331+1329-K0331+1355, K0336+202-K0336+218, K0337+100-K0337+115, KABAYAN, BENGUET	JAMIL SEAN CONSTRUCTION (39079)	5,090,454.59	Completed	June 19, 2024	October 09, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0037	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BENGUET-NUEVA VIZCAYA RD (S00382LZ) - K0263+1645-K0263+1675, ITOGON, BENGUET	AG CHUNGALAN CONSTRUCTION (41320)	3,426,772.91	Completed	April 18, 2024	June 26, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0038	PREVENTIVE MAINTENANCE: ASPHALT OVERLAY - BENGUET - NUEVA VIZCAYA RD (S00382LZ) - K0281+800-K0282+963, BOKOD, BENGUET	SIKAAMO BUILDERS (53504)	11,747,834.38	Completed	April 18, 2024	June 19, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0039	CONSTRUCTION OF AMPEG-OK CIS FLOOD CONTROL ALONG ALANOD CREEK, KABAYAN, BENGUET	CHRISHUA CONSTRUCTION SERVICES (45741)	29,396,000.00	Completed	April 18, 2024	November 19, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0040	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD - CONG. ANDRES ACOP COSALAN RD (S00379LZ) - K0321+290, K0332+880, K0333+280, KABAYAN, BENGUET	CHRISHUA CONSTRUCTION SERVICES (45741)	1,388,000.00	Completed	May 14, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0041	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER MAIN STREAM (BANAO SECTION), BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / D.L. SUIDTA CONSTRUCTION (43961)	120,624,091.62	On-Going	June 03, 2024	April 05, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0042	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BUED RIVER MAIN STREAM, CAMP 6, TUBA, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,604,959.76	On-Going	May 28, 2024	April 10, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0043	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, SECTION 29 (ALANOD SECTION), KABAYAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	57,894,990.72	Completed	May 06, 2024	January 17, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0044	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BAUANG RIVER, BOLO CREEK, LA TRINIDAD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	39,197,620.93	Completed	June 03, 2024	March 02, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0045	CONSTRUCTION OF RAINWATER COLLECTORS IN PUBLIC FACILITIES	ANAS CONSTRUCTION (31655)	2,892,024.11	Completed	May 14, 2024	June 12, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER BASIN, MAIN STREAM (EANAT SECTION), TINONGDAN, ITOGON, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	57,891,782.49	On-Going	June 03, 2024	February 08, 2025	94.99
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0047	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER BASIN, SECTION 24 (EDDET RIVER SECTION), EDDET, KABAYAN, BENGUET	ALMOND ENGINEERING & CONSTRUCTION (35225) / RANDOM BUILDERS (35258)	84,836,577.57	On-Going	June 03, 2024	September 01, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0048	CONSTRUCTION OF ROAD, UPPER BAYABAS, BARANGAY PICO, LA TRINIDAD, BENGUET	GUAVA CONSTRUCTION (37027)	4,917,536.44	Completed	June 10, 2024	October 03, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0049	CONSTRUCTION OF ROAD, PROPER LUSOD - DEGDEG KABAYAN CONNECTING TO TINOC IFUGAO, KABAYAN, BENGUET	ALMOND ENGINEERING & CONSTRUCTION (35225) / JAMIL SEAN CONSTRUCTION (39079)	49,495,999.00	Completed	June 10, 2024	June 09, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0050	RECONSTRUCTION TO CONCRETE PAVEMENT - BAGUIO-BONTOC RD (S00367LZ) - K0253+ (-343) - K0254+400, LA TRINIDAD, BENGUET	STAY CONSTRUCTION (23323)	127,903,547.61	On-Going	June 03, 2024	June 21, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0051	RESTORATION OF ROAD SLIPS ALONG KENNON RD (VARIOUS SECTIONS), TUBA, BENGUET	TSAI SHEN CONSTRUCTION (54252)	24,121,949.91	Completed	June 26, 2024	January 27, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0053	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG PICO-LAMTANG ROAD - S00401LZ, K0255+(-555) - K0261+1965, LA TRINIDAD, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,575,071.84	Completed	June 03, 2024	February 18, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0054	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ARINGAY RIVER BASIN, MAIN STREAM (KAGALING RIVER SECTION), TUBA, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	84,877,709.32	Completed	June 03, 2024	March 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0056	CONSTRUCTION OF PEDESTRIAN OVERPASS - BAGUIO-BONTOC ROAD - K0254+395, LA TRINIDAD, BENGUET	TSAI SHEN CONSTRUCTION (54252)	24,499,588.77	On-Going	June 26, 2024	August 09, 2025	90.60
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0058	RESTORATION OF ROAD SLOPE PROTECTION STRUCTURE ALONG KENNON RD - K0216+029- K0216+110, TUBA, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	30,875,740.81	Completed	June 03, 2024	March 17, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PE0059	CONSTRUCTION OF DPWH BENGUET 1ST DISTRICT ENGINEERING OFFICE MAIN BUILDING, BENGUET (PHASE III)	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / SEJ CONSTRUCTION & AGGREGATES (36378)	48,998,181.31	On-Going	June 19, 2024	September 18, 2025	74.09
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0060	CONSTRUCTION OF ROAD, SITIO BAYACSAN, BARANGAY TALOY SUR, TUBA, BENGUET	JMJD CONSTRUCTION AND AGGREGATES (50417)	13,356,394.07	Completed	June 19, 2024	December 06, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0061	CONSTRUCTION OF ROAD ALONG TIVANG-BANTIC-OLING, BARANGAY DALUPIRIP AND SITIO DOMOLPOS, BARANGAY TINONGDAN, ITOGON, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	92,618,228.52	On-Going	June 19, 2024	September 06, 2025	93.34
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0063	CONSTRUCTION OF BAROT FLOOD CONTROL, AMBUKLAO, BOKOD, BENGUET	M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLIES (46017)	69,235,331.85	Completed	June 19, 2024	February 23, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0064	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ALONG CONG. ANDRES ACOP COSALAN RD (S00379LZ) K0340+1361 - K0340+1477, KABAYAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	125,442,444.64	Completed	June 10, 2024	May 23, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0065	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ALONG CONG. ANDRES ACOP COSALAN RD (S00386LZ) K0316+375 - K0316+528, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	120,616,956.55	Completed	June 10, 2024	May 04, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0066	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BENGUET-NUOVA VIZCAYA RD (S00382LZ) - K0300+273 - K0300+361, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	66,718,416.46	Completed	June 10, 2024	December 21, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0067	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - ALONG CONG. ANDRES ACOP COSALAN RD (S00386LZ) K0316+780 - K0316+828, K0317+042 - K0317+129, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	96,493,039.24	Completed	June 10, 2024	March 03, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0068	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER BASIN, SECTION 11 (MAMBOLO-TWIN RIVER SECTION), ITOGON, BENGUET	GACOSCOS CONSTRUCTION (32264) / UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	84,906,316.82	On-Going	June 19, 2024	March 13, 2025	72.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0069	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BENGUET-NUOVA VIZCAYA ROAD (S00382LZ), K0276+207 - K0276+233, K0276+240 - K0276+418, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	97,991,388.21	Completed	June 10, 2024	March 03, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BENGUET CONVENTION CENTER, PHASE I, BENGUET	SPIDERONE CONSTRUCTION COMPANY LTD. (42805)	148,500,000.00	On-Going	July 09, 2024	February 22, 2026	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0071	CONSTRUCTION OF ROAD, BAAY TO CROSSING APANBERANG, BRGY. PACSO, KABAYAN, BENGUET	ALMOND ENGINEERING & CONSTRUCTION (35225)	4,948,976.95	Completed	July 09, 2024	September 20, 2024	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0073	CONSTRUCTION OF ROAD ALONG CAMP I-TABAAN SUR-TABAAN NORTE-TALOY SUR TO MARCOS HIGHWAY, PHASE 2, TUBA, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	92,612,485.99	Completed	July 16, 2024	June 20, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0074	CONSTRUCTION OF ROAD, BITNONG-IMMARADO-LUPITAC-LACLAC, BARANGAY ANSAGAN, TUBA, BENGUET	AKSUM CONTRACTING CORPORATION (46919)	92,633,632.21	Completed	July 23, 2024	July 20, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PE0075	CONSTRUCTION OF SABDANG FLOOD CONTROL ALONG BAUANG RIVER BASIN, POBLACION, SABLAN, BENGUET	MG SAMIDAN CONSTRUCTION (33234) / ANAS CONSTRUCTION (31655)	146,674,977.84	On-Going	July 23, 2024	June 13, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0076	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BUED RIVER MAIN RIVER STREAM (RIVERSIDE CAMP 3 SECTION), TUBA, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	59,399,162.27	On-Going	August 27, 2024	April 13, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0079	RESTORATION OF ROAD SLOPE PROTECTION STRUCTURE ALONG MARCOS HIGHWAY - K0273+750-K0273+810, TUBA, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	32,778,471.30	Completed	July 26, 2024	March 19, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0081	CONSTRUCTION OF ROAD ALONG DOMOLPOS-OLING SANTA FE, BARANGAY TINONGDAN, BARANGAY DALUPIRIP & BARANGAY AMPUCAO, ITOGON, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / TSAI SHEN CONSTRUCTION (54252)	92,638,174.66	On-Going	August 19, 2024	September 19, 2025	90.28
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0082	INSTALLATION OF ROAD SAFETY DEVICES ALONG SHILAN-BECKEL ROAD, K0261+ (-392) - K0266+403, LA TRINIDAD, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,600,987.63	On-Going	September 09, 2024	May 03, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0083	INSTALLATION OF ROAD SAFETY DEVICES ALONG PICO-LAMTANG ROAD, K0255+ (-555) - K0261+1965, LA TRINIDAD, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,610,685.81	On-Going	September 09, 2024	May 28, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0084	CONSTRUCTION/EXPANSION OF ALNO WATER SUPPLY, BRGY. ALNO, LA TRINIDAD, BENGUET	TSAI SHEN CONSTRUCTION (54252)	4,949,981.08	Completed	September 23, 2024	January 31, 2025	100.00
Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PE0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIVELIHOOD CENTER WITH COMFORT ROOM), BARANGAY POBLACION, LA TRINIDAD, BENGUE	TSAI SHEN CONSTRUCTION (54252)	0.00	Terminated	September 17, 2024	January 18, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PE0086	CONSTRUCTION OF ROAD SLOPE PROTECTION STRUCTURE - BAGUIO-LA TRINIDAD-ITOGON-SABLAN-TUBA-AND TUBLAY, KAMOG JCT. - CALOT-PAPPA-BAGONG-BALLUAY-TUEL JCT. (SECTION 2 OF BLISTT OUTER RING CIRCUMFERENTIAL ROAD), COMPLETION, PACKAGE 2, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	67,547,755.39	On-Going	October 11, 2024	November 13, 2025	61.49
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0001	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS GUINZADAN - CAGUBATAN - BALILI (MANKAYAN) ROAD LEADING TO MOGAO MOUNTAIN AND GAWAAN LAKE, MANKAYAN, BENGUET	LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES (45054)	9,784,783.09	Completed	February 26, 2024	August 23, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0002	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS NJR BULALACAO - CABACAB - SINTO ROAD LEADING TO AGRI-TOURISM FARMS IN BRGY. BULALACAO, MANKAYAN, BENGUET	LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES (45054)	9,786,359.67	Completed	February 26, 2024	September 01, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0003	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) GUISWAK-LOKOT-AMBALIDENG ACCESS ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, CUT FLOW	PATARAS CONSTRUCTION SERVICES (52049)	14,699,914.85	Completed	February 26, 2024	June 30, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0004	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES: TABIO - BEDBED - BAGUINGEY - SAYAPOT ROAD IN SUPPORT OF COFFEE, BAMBOO, FOOD AND FEED CROPS, PLANTATION CROPS, CUTFLOWERS AND FRUIT TREES INDUSTRIES, MANKAYAN, BEN	TSAI SHEN CONSTRUCTION (54252)	14,679,914.94	Completed	February 26, 2024	August 20, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0006	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, KAPANGAN CENTRAL GASWILING-CATIAOAN ROAD-BAGULIN ROAD IN SUPPORT TO COFFEE, BAMBOO, FOOD AND FEED CROPS, CUTFLOWER, AND FRUIT TREE INDUSTRIES, KAPANGAN, BENGUET	FAMILY CIRCLE CONSTRUCTION (32608)	14,694,812.95	Completed	February 26, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0007	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES: POBLACION - NAGUEY - PASDONG - LUBO ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, CUTFLOWER, BANANA, LIVESTOCK, AND OTHER HIGH VALUE VEGETABLES, ATOK, BENGUET	JIMROCK CONSTRUCTION CO. (52247)	14,692,468.05	Completed	February 26, 2024	July 02, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0008	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLICBUILDINGS/FACILITIES: CONSTRUCTION OF LAM-AYAN - DENGAO - DEKKAN - BALINTAG ROAD, BUGUIAS, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	85,238,030.59	On-Going	March 11, 2024	April 30, 2025	94.40
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0009	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES: BANGHO-DACLAN-BASIL-TUBLAY CENTRAL ROAD IN SUPPORT OF COFFEE, BAMBOO, CUTFLOWERS AND FRUIT TREE INDUSTRIES, TUBLAY, BENGUET	EFLER CONSTRUCTION AND ENTERPRISE (41046)	14,697,062.71	Completed	February 26, 2024	July 23, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0010	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES: KING SOLOMON STO. NIÑO - COROZ - TABEYO ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, CUT FLOWER HEIRLOOM RICE, LIVESTOCK, AND OTHER HIGH VALUE VEGETABLES, TUBLAY, BEN	EFLER CONSTRUCTION AND ENTERPRISE (41046)	14,691,468.25	Completed	February 26, 2024	September 23, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0011	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, CONG. ANDRES ACOP COSALAN RD - K0348+510 - K0348+535, K0364+030 - K0364+065, BUGUIAS, BENGUET	GELLE CONSTRUCTION SERVICES (48802)	5,238,000.59	Completed	May 27, 2024	September 09, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS: MANGKINGAO - AM-AM VIA MASCA-SAYAPOT ROAD LEADING TO AM-AM OBSERVATORY ROCK, BURIAL CAVE, CADA FARM AND KENNY FARM, MANKAYAN, BENGUET	LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES (45054)	17,765,190.98	Completed	February 26, 2024	October 19, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0014	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROAD: KIANGAN-TINOC-BUGUIAS RD - K0360+614 - K0360+700, K0363+625 - K0363+665, K0363+775 - K0363+882	GELLE CONSTRUCTION SERVICES (48802)	7,531,201.30	Completed	February 26, 2024	June 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0015	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, BETWAG-PONGAYAN ROAD IN SUPPORT TO COFFEE, CACAO, BAMBOO, CUTFLOWER, BANANA, HEIRLOOM RICE, LIVESTOCK AND OTHER HIGH VALUE VEGETABLES, KAPANGAN, BENGUET	CLEB CONSTRUCTION (46087)	14,680,262.66	Completed	February 26, 2024	August 04, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0017	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS: CONG. ANDRES ACOP COSALAN RD - K0348 + 950 - K0350 + 250, K0353 + 900 - K0354 + 150, K0360 + 250 - K0360 + 500, K0361 + 470 - K0361 + 520, K0362 + 350 - K0362 + 50	NORJOHN CONSTRUCTION (47891)	15,916,882.10	On-Going	May 27, 2024	March 18, 2025	75.79
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0018	IMPROVEMENT OF ROAD, SOOKAN - GAMBANG - PUNGO ROAD, GAMBANG, BAKUN, BENGUET	APAKLO KIN CONSTRUCTION AND ENG'G SERVICES (37744)	4,939,939.00	Completed	April 17, 2024	June 21, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0020	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, TIN-APAN SECTION, STA. 0+058 - STA. 0+650 (BS), BUGUIAS, BENGUET	DJY CONSTRUCTION (35651) / NORJOHN CONSTRUCTION (47891)	67,462,363.43	Completed	May 15, 2024	March 05, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0021	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS: GOV. BADO DANGWA NATIONAL RD - K0345+696 - K0345+836	DJY CONSTRUCTION (35651)	89,763,515.00	Completed	March 06, 2024	March 05, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0022	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, LOO SECTION, STA. 0+432 - STA. 1+043 (L.S), STA. 0+767 - STA. 1+021 (R.S), BUGUIAS, BENGUET	DJY CONSTRUCTION (35651) / NORJOHN CONSTRUCTION (47891)	62,616,017.19	Completed	August 06, 2024	May 24, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0023	CONSTRUCTION OF BAGUYOS CIS FLOOD CONTROL STRUCTURE ALONG BAGUYOS CREEK, MANKAYAN, BENGUET	LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES (45054)	14,691,603.00	Completed	February 26, 2024	August 16, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0027	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, PUSONG SECTION, STA. 0+000 - STA. 0+360 (B.S), BUGUIAS, BENGUET	NORJOHN CONSTRUCTION (47891)	29,352,752.80	Completed	April 02, 2024	November 07, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0029	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, PANEG-AN SECTION, STA.3+228-STA.4+402 (BS) BUGUIAS, BENGUET	DJY CONSTRUCTION (35651) / NORJOHN CONSTRUCTION (47891)	62,628,581.73	Completed	June 14, 2024	March 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0030	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, GOV. BADO DANGWA NATIONAL RD - K0299+454 - K0299+489, K0304+930-K0305+003, K0305+940-K0306+015, K0308+585-K0308+650, K309+780-K0309+860	AKIP CONSTRUCTION AND ENTERPRISE (37186)	18,384,600.69	Completed	July 01, 2024	December 21, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0031	IMPROVEMENT OF ROAD, POTPOTAK-BEKA-ABUTAL ROAD, BARANGAY SEBANG, CATLUBONG AND POBLACION, BUGUIAS, BENGUET	WACADEN CONSTRUCTION (42023)	4,935,650.53	Completed	April 17, 2024	September 04, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0032	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS: GOV. BADO DANGWA NATIONAL RD - K0336+040-K0336+084, K0347+773 - K0347+847, K0349+518 -K0349+586, K0349+637 - K0349+686	AKIP CONSTRUCTION AND ENTERPRISE (37186) / APAKLO KIN CONSTRUCTION AND ENG'G SERVICES (37744)	15,731,367.00	Completed	April 08, 2024	September 20, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0033	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE WITHIN AMBURAYAN RIVER: ALONG AMBURAYAN RIVER TRIBUTARY CENTRAL KAPANGAN SECTION STA. 8+125 - STA. 8+193 (R.S), STA. 8+125 - STA. 8+265 (L.S), STA. 0+000 - STA. 0+070 (L.S), KAPANGAN, BENGUET	DJ AND C CONSTRUCTION SERVICES (55058)	14,670,528.86	Completed	June 20, 2024	December 09, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PF0034	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGNO RIVER, SALINGAO SECTION, STA. 0+022-STA 0+306 (BS), BUGUIAS, BENGUET	GELLE CONSTRUCTION SERVICES (48802)	19,550,030.78	Completed	July 01, 2024	January 17, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0035	CONSTRUCTION /IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM- TRIP: NRJ NATUBLENG-NABALICONG-CABUGUIASAN-PACSO-TONGLO- SACLALAN ROAD LEADING TO VARIOUS TOURIST ATTRACTIONS, BUGUIAS, BENGUET	SON21 CIVIL ENGINEERING CONSTRUCTION (50794)	9,788,997.24	Completed	April 08, 2024	October 23, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PF0036	CONSTRUCTION /IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), MADAYMEN-MASALA-SAGPAT ROAD IN SUPPORT OF COFFEE, BAMBOO, FOOD AND FEED CROPS, CUTFLOWERS AND	PATARAS CONSTRUCTION SERVICES (52049)	14,643,288.69	Completed	April 08, 2024	November 13, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0037	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SUYO AGNO RIVER, AMLIMAY, BUGUIAS, BENGUET	ALMOND ENGINEERING & CONSTRUCTION (35225)	49,480,290.00	Completed	April 29, 2024	January 22, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0038	OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, BAGUIO-BONTOC RD - K0289+000-K0289+300, K0290+900-K0291+600	JIMROCK CONSTRUCTION CO. (52247)	29,382,442.17	On-Going	April 29, 2024	December 31, 2024	73.24
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0039	CONSTRUCTION OF ROAD, MOCGAO-PROPER BADEO-TABLEO ROAD, KIBUNGAN,BENGUET	SIKAAMO BUILDERS (53504)	4,939,979.89	Completed	April 29, 2024	June 29, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0040	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - ABATAN-MANKAYAN-CERVANTES RD - K0342+800-K0343+050, K0344+250-K0344+295, K0350+650-K0350+700	MALCO CONSTRUCTION (31786)	5,802,976.63	Completed	April 29, 2024	October 16, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0041	IMPROVEMENT OF SITIO LOMON, BARANGAY PAYKEK TO BARANGAY LABUEG ROAD, KAPANGAN, BENGUET	DJ AND C CONSTRUCTION SERVICES (55058)	4,948,612.49	Completed	April 29, 2024	June 27, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0042	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, ABATAN-MANKAYAN-CERVANTES RD - K0341+940-K0341+965, K0346+620-K0346+722	LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES (45054)	5,468,050.56	Completed	May 27, 2024	October 17, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0043	IMPROVEMENT OF ROAD, SAYANGAN ROAD, BARANGAY PAOAY, ATOK, BENGUET	NOR-KAZ CONSTRUCTION (47039)	4,940,486.98	Completed	June 19, 2024	December 06, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0044	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS: GOV. BADO. DANGWA NATIONAL RD - K0275+790 - K0275+895, K0279+650-K0279+758, K0280+250-K0280+398, K0281+108-K0281+200	BALANGCOD CONSTRUCTION (15038)	8,780,733.70	Completed	June 19, 2024	November 15, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0045	CONSTRUCTION OF ROAD ALONG PONGO - COPCOPIT - DANGADANGAN, BAKUN, BENGUET	STAY CONSTRUCTION (23323)	88,724,031.29	Completed	May 15, 2024	March 08, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0046	OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS: BAGUIO-BONTOC RD- K0327+250-K0327+700	KIDFER CONSTRUCTION (34013)	10,682,628.72	On-Going	August 20, 2024	February 20, 2025	17.68
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0047	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM (RWCS) CY 2024 WITHIN DPWH-BENGUET SECOND DISTRICT ENGINEERING OFFICE	OLSIM CONSTRUCTION (36105)	2,893,484.73	Completed	May 14, 2024	June 12, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0048	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CONG. ANDRES ACOP COSALAN ROAD K0355+000 - K0365+865	MG SAMIDAN CONSTRUCTION (33234)	120,604,975.53	Completed	July 29, 2024	February 19, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0049	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG ABATAN-MANKAYAN-CERVANTES ROAD K0334+(-889) - K0347+000	MG SAMIDAN CONSTRUCTION (33234)	120,586,562.62	Completed	August 12, 2024	February 25, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0050	CONSTRUCTION OF NAPSONG-OLIWEK-SAKAANG-SALENG ROAD, KIBUNGAN, BENGUET	DJY CONSTRUCTION (35651)	147,539,905.70	Completed	July 16, 2024	June 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0051	CONSTRUCTION OF CONACON - DECKAN - PAYEO ROAD, BARANGAY BALILI AND BARANGAY BEDBED, MANKAYAN, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	147,618,269.31	On-Going	August 06, 2024	October 17, 2025	99.93
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0052	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS: GOV. BADO DANGWA NATIONAL RD-K0272+670-K0 272+780	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	89,713,455.02	Completed	June 20, 2024	December 08, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0053	APPLICATION OF PAVEMENT MARKINGS ALONG BAGUIO-BONTOC ROAD - K0262 + 000 - K0265 + 353, BARANGAY CAPONGA, TUBLAY, BENGUET	POTPOTAN GENERAL CONSTRUCTION (44412)	2,635,278.63	On-Going	July 29, 2024	November 19, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0054	INSTALLATION OF ROAD SAFETY DEVICES ALONG NATIONAL ROAD NETWORK, GOV. BADO DANGWA NATIONAL ROAD (S00399LZ) - K0279+000 - K0295+000 (I.S), KAPANGAN, BENGUET	EFLER CONSTRUCTION AND ENTERPRISE (41046)	4,294,175.43	Completed	June 19, 2024	September 14, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0055	SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF SAGPAT, KIBUNGAN, BENGUET TO SANTOL, LA UNION ROAD (PHASE II), KIBUNGAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	147,643,979.30	On-Going	July 23, 2024	May 20, 2025	95.09
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY CLINIC) AT BARANGAY TOPDAC, ATOK, BENGUET	STNVILLE CIVIL ENGINEERING CONSTRUCTION (54514)	4,945,656.06	Completed	July 01, 2024	February 06, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TUBLAY RURAL HEALTH UNIT) AT ACOP, BARANGAY CAPONGA, TUBLAY, BENGUET	POLO ENGINEERING & CONSTRUCTION (34966)	9,894,643.65	On-Going	June 19, 2024	March 02, 2025	94.23
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0061	CONSTRUCTION OF POBLACION DALINGOAN-SINACBAT ROAD (PHASE II), BAKUN, BENGUET	STAY CONSTRUCTION (23323)	147,600,149.57	Completed	July 23, 2024	May 20, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0065	INSTALLATION OF ROAD SAFETY DEVICES ALONG GOV. BADO DANGWA (PALINA-POBLACION SECTION) K0328+(-085)-K0338+731, BAKUN, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,568,370.86	Completed	August 12, 2024	February 25, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0066	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS BAGUIO - BONTOC RD - K0322 + 860 - K0323 + 037	EFLER CONSTRUCTION AND ENTERPRISE (41046)	4,212,502.88	Completed	August 19, 2024	November 12, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0067	INSTALLATION OF ROAD SAFETY DEVICES ALONG ABATAN - MANKAYAN - CERVANTES - ROAD. K0348+000 - K0351+000 (S00378LZ)	MG SAMIDAN CONSTRUCTION (33234)	96,458,411.87	On-Going	August 12, 2024	March 26, 2025	95.08
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0068	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: DATAKAN BR. (B00910LZ) ALONG GOV. BADO DANGWA NATIONAL ROAD	EFLER CONSTRUCTION AND ENTERPRISE (41046)	5,873,802.00	Completed	September 26, 2024	March 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0069	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: SALACOP BRIDGE. (B04978LZ) ALONG GOV. BADO DANGWA NATIONAL ROAD	GLORAM CONSTRUCTION SERVICES (47511)	2,937,714.54	Completed	July 22, 2024	November 28, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0070	INSTALLATION OF ROAD SAFETY DEVICES ALONG ABATAN-MANKAYAN-CERVANTES ROAD, K0351+000 - K0353+2495, MANKAYAN, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	120,567,198.66	Completed	August 12, 2024	February 25, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PF0072	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY LOO, BUGUIAS, BENGUET	EFLER CONSTRUCTION AND ENTERPRISE (41046)	3,954,656.00	Completed	August 19, 2024	January 05, 2025	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0074	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: CHICAO BR. (B02681LZ) ALONG GOV. BADO DANGWA NATIONAL RD	EFLER CONSTRUCTION AND ENTERPRISE (41046)	1,465,399.39	Completed	August 19, 2024	October 02, 2024	100.00
Benguet 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PF0075	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: TABA-AO BR. (B00913LZ) ALONG GOV. BADO DANGWA NATIONAL RD	EBTITIWA GENERAL ENGINEERING AND CONSTRUCTION SERVICES (41253)	5,877,677.98	Completed	September 02, 2024	February 17, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MT. PROV - ILOCOS SUR VIA KAYAN RD - K0386+(-034) - K0394+349KAYAN, TADIAN, MT. PROVINCE	A.I.P. CONSTRUCTION (32458)	144,750,000.00	Completed	May 09, 2024	January 30, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT. PROVINCE - ILOCOS SUR VIA TUE RD, K0387+(-081) - K0388+189, K0388+227 - K0388+867, K0388+939 - K0388+1069	A.I.P. CONSTRUCTION (32458)	193,000,000.00	Completed	May 16, 2024	May 17, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00004	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT. PROVINCE - N VIZCAYA RD - K0375+000 - K0375+806, K0375+829 - K0379+300, K0380+060 - K0383+087, K0383+581	A.I.P. CONSTRUCTION (32458)	144,750,000.00	Completed	May 09, 2024	April 12, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00005	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT. PROVINCE - N VIZCAYA RD - K0363+(-785) - K0372+1019, K0372+1041 - K0375+000BONTOC, MT. PROVINCE	A.I.P. CONSTRUCTION (32458) / BALINTUGAN CONSTRUCTION (34566)	193,000,000.00	Completed	March 14, 2024	March 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BANAUE - MAYOYAO - A LISTA - ISABELA BDRY RD, K034	DJY CONSTRUCTION (35651)	93,239,823.29	On-Going	August 08, 2024	June 03, 2025	96.02
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00009	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SICAPO RIVER CONTROL STRUCTURE, STA. 89+515 - STA. 89+950 (R/S)KABUGAO, APAYAO	MG SAMIDAN CONSTRUCTION (33234)	48,250,000.00	Completed	March 14, 2024	January 15, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00010	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MEGA DIKE PROJECT ALONG CHICO RIVER, TABUK CITY, KALINGA, STA 83+060 - STA 83+450 (L.S.)TABUK CITY, KALINGA	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	48,250,000.00	On-Going	March 18, 2024	December 02, 2024	61.26
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00011	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MEGA DIKE PROJECT ALONG CHICO RIVER, TABUK CITY, KALINGA, STA 83+450 - STA 83+797 (L.S.)TABUK CITY, KALINGA	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	48,250,000.00	On-Going	March 18, 2024	December 02, 2024	77.06
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00012	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF PINTO FLOOD CONTROL, STA.32+000 - STA.33+550 (RS), PINTO, ALFONSO LISTA, IFUGAO	DJY CONSTRUCTION (35651)	96,500,000.00	Completed	March 18, 2024	March 05, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00013	CONSTRUCTION OF MISSING LINKS/NEW ROADS - BAGUIO - LA TRINIDAD - ITOGON - SABLAN - TUBA AND TUBLAY, ASIN - NANGALISAN JCT. - BAYABAS - MONGLO JCT. (SECTION 1 OF BLISTT OUTER RING CIRCUMFERENTIAL ROAD), BENGUETSABLAN, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079)	38,600,000.00	On-Going	March 14, 2024	April 30, 2025	95.91
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00014	CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL ALONG AGNO RIVER, SITIO BANAOG AND SITIO ADONOT, BARANGAY AMBUKLAOG, BOKOD, BENGUET	UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (35079) / SEJ CONSTRUCTION & AGGREGATES (36378)	147,645,000.00	On-Going	July 11, 2024	April 06, 2026	85.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IBULAO RIVER (MAWANINI SECTION), STA.329+300 - STA.330+275 (R/S), HAPID, LAMUT, IFUGAO	DJY CONSTRUCTION (35651)	48,250,000.00	Completed	March 18, 2024	December 01, 2024	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00017	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAMUT RIVER, STA.18+825 - STA.19+570 (L/S), LAWIG, LAMUT, IFUGAO	DJY CONSTRUCTION (35651)	48,250,000.00	Completed	June 26, 2024	November 01, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 CP	24P00018	CONSTRUCTION OF MILITARY BARRACKS BUILDING TYPE 1, PMA, FDP, BAGUIO CITY, BENGUET	FOUR BY FOUR (4X4) CONSTRUCTION (31279)	22,195,000.00	On-Going	May 06, 2024	June 01, 2026	81.24
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 CP	24P00019	CONSTRUCTION OF MILITARY BARRACKS BUILDING TYPE 2, PMA, FDP, BAGUIO CITY, BENGUET	SILVERSKY CONSTRUCTION (47884)	19,288,228.03	On-Going	May 06, 2024	July 14, 2026	34.99
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 CP	24P00020	CONSTRUCTION OF MILITARY QUARTERS BUILDING TYPE 3, PMA, FDP, BAGUIO CITY, BENGUET	LIDC - LA ISABELLE DEVELOPMENT CORPORATION (45915)	24,125,000.00	On-Going	May 06, 2024	September 17, 2026	32.43
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00022	CONSTRUCTION OF FLOOD CONTROL ALONG AGNO RIVER, SITIO DALUPIRIP PROPER, DALUPIRIP, ITOGON, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	147,645,000.00	On-Going	June 17, 2024	May 20, 2025	88.55
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00024	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF LENGTAN FLOOD CONTROL ALONG CHICO RIVER, SAMOKI, BONTOC, MOUNTAIN PROVINCE	BALINTUGAN CONSTRUCTION (34566) / JBA CONSTRUCTION AND BUILDERS (36321)	193,000,000.00	On-Going	March 14, 2024	April 07, 2025	90.25
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00025	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PAPALID - PANG-PANG FLOOD CONTROL ALONG CHICO RIVER, SAMOKI, BONTOC, MOUNTAIN PROVINCE	BALINTUGAN CONSTRUCTION (34566)	70,552,115.00	Completed	March 14, 2024	January 31, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00026	REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BAGUIO - BONTOC RD, K0390+410 - K0390+550BONTOC, MT. PROVINCE	BALINTUGAN CONSTRUCTION (34566) / FJ MIRANDA CONSTRUCTION (41349)	96,500,000.00	Completed	June 06, 2024	January 01, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00027	REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BAGUIO - BONTOC RD, K0390+286 - K0390+410BONTOC, MT. PROVINCE	BALINTUGAN CONSTRUCTION (34566)	96,500,000.00	Completed	June 06, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00028	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS - BAGUIO-LA TRINIDAD-ITOGON-SABLAN-TUBA AND TUBLAY, TALOY NORTE JCT. - SAN PASCUAL BRGY. HALL JCT. (SECTION 7	MG SAMIDAN CONSTRUCTION (33234)	48,250,000.00	On-Going	June 17, 2024	January 03, 2026	91.12
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00029	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MANAAN FLOOD CONTROL (PHASE II) LUHONG, TINOC, IFUGAO	DJY CONSTRUCTION (35651)	96,500,000.00	Completed	March 18, 2024	December 15, 2024	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00030	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DANGGO FLOOD CONTROL (PHASE II) DANGGO, TINOC, IFUGAO	PAULA MAE BUHONG CONSTRUCTION (26128) / DJY CONSTRUCTION (35651)	96,500,000.00	Completed	March 18, 2024	October 31, 2024	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00031	CONSTRUCTION OF ROAD, ABINUAN - NATTUM - ALIMIT (MAYOYAO), BARANGAY BOLIWONG, LAGawe, IFUGAO	DJY CONSTRUCTION (35651)	191,679,525.23	On-Going	June 28, 2024	September 15, 2025	94.07
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00034	CONSTRUCTION OF APAYAO-ABULOG RIVER BASIN RIVER FLOOD CONTROL STRUCTURE (BAGUTONG SECTION), APAYAO STA 29+760 - STA 30+110 (R/S)STA. MARCELA, APAYAO	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	48,250,000.00	On-Going	July 29, 2024	March 21, 2025	97.09
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00035	BAGUIO-LA TRINIDAD-ITOGON-SABLAN-TUBA AND TUBLAY, POBLACION JCT. - BATUANG CARANTES JCT - BALATOC JCT. (SECTION 6 OF BLISTT OUTER RING CIRCUMFERENTIAL ROAD), BENGUET	MG SAMIDAN CONSTRUCTION (33234)	106,150,000.00	Completed	July 11, 2024	April 24, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00036	CONSTRUCTION OF BULTOT, BALAWAG FLOOD CONTROL ALONG CHICO RIVER BALAWAG, TABUK CITY, KALINGA	TECHNOSHINE STONECARE AND RESTORATION EXPERT (41828) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	96,500,000.00	On-Going	July 17, 2024	October 19, 2025	96.83
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00037	CONSTRUCTION OF DALIMUNO, BANTAY FLOOD CONTROL ALONG CHICO RIVER (STA. 100+023 - STA. 100+430), BANTAY, TABUK CITY, KALINGA	BAHRAMLEY CONSTRUCTION (42050) / TAGEL CORPORATION (43554)	96,500,000.00	On-Going	December 16, 2024	April 12, 2026	47.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00038	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - KIANGAN-TINOC-BUGUIAS RD - CHAINAGE 25765 - CHAINAGE 25905TINOC, IFUGAO	DJY CONSTRUCTION (35651)	62,350,580.00	Completed	June 26, 2024	January 13, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00039	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - KIANGAN-TINOC-BUGUIAS RD - (S00634LZ) CHAINAGE 42685 - CHAINAGE 43246, CHAINAGE 44572 - CHAINAGE 44870, CHAINAGE 45301 - CHAINAGE 46081, CHAINAGE 46905 - CHAINA	LOKNOY CONSTRUCTION (49263)	21,488,620.00	Completed	July 29, 2024	April 18, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00040	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - KIANGAN-TINOC-BUGUIAS RD - (S00634LZ) CHAINAGE 29864 - CHAINAGE 29914TINOC, IFUGAO	DJY CONSTRUCTION (35651)	96,500,000.00	Completed	June 26, 2024	April 08, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00041	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION (COMPLETION) OF TAPAO FLOOD CONTROL (CALLANGAN - DUCLIGAN), STA.166+200 - STA. 166+641 (R/S), STA. 166+694 - STA. 166+878 (R/S), STA. 166+374 - STA. 166+926(L/S)	BHM CONSTRUCTION (30724)	96,500,000.00	On-Going	July 11, 2024	December 14, 2025	38.56
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 LP	24P00042	CONSTRUCTION OF RDC-CAR MULTI-PURPOSE BUILDING, NEDA-CAR COMPOUND, BOTANICAL GARDEN, LEONARD WOOD, BAGUIO CITY	LIDC - LA ISABELLE DEVELOPMENT CORPORATION (45915)	9,650,000.00	On-Going	July 29, 2024	July 01, 2025	22.29
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00043	CONSTRUCTION OF MONTABIONG, LAGAW TO BANAQ & ANABA, BANAUE ACCESS ROADTINOC, IFUGAO	PAULA MAE BUHONG CONSTRUCTION (26128)	9,900,000.00	On-Going	July 29, 2024	August 10, 2025	69.84
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-2	24P00044	CONSTRUCTION OF MASABLANG FLOOD CONTROL STRUCTURE (SECTION 2M), STA. 112+780 - STA. 113+312 (BOTH SIDE)	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	On-Going	June 26, 2024	April 01, 2026	92.72
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 CP	24P00045	CONSTRUCTION OF POLICE REGIONAL OFFICE CORDILLERA ONE STOP-SHOP NATIONAL SUPPORT UNIT BUILDING, CAMP BADO DANGWA, LA TRINIDAD, BENGUET, PHASE IVLA TRINIDAD, BENGUET	OLIVER L. DOLLIGAS CONSTRUCTION (56321)	19,300,000.00	On-Going	June 06, 2024	November 15, 2025	72.22
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00047	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BITU, HINGYON, IFUGAO	LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	4,950,000.00	Completed	September 10, 2024	April 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SITIO DULI, BRGY. CAMANDAG MULTI-PURPOSE BUILDING, ASIPULO, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	4,950,000.00	Completed	July 29, 2024	January 14, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 OO-1	24P00053	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD K0439+282-K0439+355, K0439+972-K0439+981, K0449+030-K0449+064, K0449+980-K0450+030, K0450+726-K0450+750, K04	BANGYAN 3D CONSTRUCTION (48505)	68,735,985.00	On-Going	November 18, 2024	April 08, 2026	72.38
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PINDONGAN, KIANGAN, IFUGAO	MA CONSTRUCTION (40584)	4,950,000.00	Completed	July 29, 2024	January 24, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00055	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI PURPOSE BUILDING PHASE IV, LA TRINIDAD, BENGUET	SPIDERONE CONSTRUCTION COMPANY LTD. (42805)	149,490,000.00	Completed	July 29, 2024	July 23, 2025	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00056	CAPITAL OUTLAY - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / REHABILITATION OF WATER SUPPLY / SEPTAGE AND SEWERAGE / RAIN WATER COLLECTOR SYSTEMS - RAIN WATER COLLECTORS IN PUBLIC FACILITIES - CAR	MARYUKAN CONSTRUCTION (45324)	6,338,970.89	Completed	July 17, 2024	December 13, 2024	100.00
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00070	REHABILITATION / REPAIR OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - BAGUIO - BONTOC RD, K0359+610 - K0359+693SABANGAN, MT. PROVINCE	MG SAMIDAN CONSTRUCTION (33234)	33,739,078.78	On-Going	November 04, 2024	January 29, 2025	99.97
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00071	REHABILITATION / REPAIR OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - KENNON ROAD, K0241+798 - K0241+920BAGUIO CITY	MG SAMIDAN CONSTRUCTION (33234)	33,726,044.46	On-Going	November 04, 2024	March 12, 2025	88.81
Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00081	REPAIR/RESTORATION OF INFRASTRUCTURES WHICH WERE DAMAGED BY SEVERE TROPICAL STORM CARINA AND ENHANCED SOUTHWEST MONSOON, MARCOS HIGHWAY, K0273+765 - K0273+785 - K0273+845 - K0273+885, TUBA, BENGUET	MG SAMIDAN CONSTRUCTION (33234)	38,539,524.52	Completed	January 02, 2025	May 31, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Cordillera Administrative Region	2024	Regular Infra - GAA 2024 SSP	24P00082	REPAIR/RESTORATION OF INFRASTRUCTURES WHICH WERE DAMAGED BY SEVERE TROPICAL STORM CARINA AND ENHANCED SOUTHWEST MONSOON, KENNON ROAD, K0227+050 - K0227+075, TUBA, BENGUET	TATUM CONSTRUCTION (55191)	19,300,000.00	On-Going	December 16, 2024	March 30, 2025	97.50
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	23PG0063	REPAIR/REHABILITATION ALONG KIANGAN-TINOC-BUGUIAS ROAD, K0315+860-K016+505, BAGUINGE, KIANGAN	DJY CONSTRUCTION (35651) / LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	35,339,396.78	On-Going	February 13, 2024	March 03, 2025	90.15
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24P00064	REHABILITATION / RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG KIANGAN-TINOC-BUGUIAS RD - (S00634LZ) CHAINAGE 27705 - CHAINAGE 27768, CHAINAGE 38876 - CHAINAGE 38921, CHAINAGE 41830 - CHAINAGE 41860, CHAINAGE 43251- CHAIN	DJY CONSTRUCTION (35651)	33,304,229.76	On-Going	October 01, 2024	October 05, 2025	89.02
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24P00065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IBULAO RIVER, STA. 325+444 - STA. 325+685 AND STA. 332+180 - K0332+350, HAPID, LAMUT, IFUGAO	BEGAL DESIGN & CONSTRUCTION (34000)	29,359,456.88	Completed	September 30, 2024	June 11, 2025	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0001	REHAB./RECONSTRUCTION OF RDS. W/ SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG NVA. VISCAYA-IFUGAO-MT. PROV. RD. - K0331+542-K0331+568, K0331+581-K0331+681, K0332+000-K0332+030, HINGYON, IFUGAO	MAC BUILDERS AND SUPPLY (40135)	6,791,147.82	On-Going	February 13, 2024	May 30, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0003	REHAB/RECONS'TN OF NAT'LS RDS W/ SLIPS, SLOPE COLLAPSE, & LANDSLIDE ALONG KIANGAN-TINOC-BUGUIAS RD (S00634LZ) CHAINAGE24531-CHAINAGE 24578, CHAINAGE27854-CHAINAGE27893, CHAINAGE34710-CHAINAGE34862, CHAINAGE37193-CHAINAGE37281, CHAINAGE39907-CHAINAGE39961	DJY CONSTRUCTION (35651)	46,872,838.31	On-Going	June 11, 2024	May 27, 2025	92.84
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0005	REHAB./RECONS'N. OF NAT'LS RDS W/ SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG KIANGAN-TINOC-BUGUIAS RD, CHAINAGE26244-CHAINAGE26344, CHAINAGE26382-CHAINAGE26509, CHAINAGE26879-CHAINAGE26909, CHAINAGE27932-CHAINAGE27970, CHAINAGE28006-CHAINAGE28030, CHAINAGE	DJY CONSTRUCTION (35651) / SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	30,700,172.95	Completed	February 13, 2024	November 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0007	CONST'N./UPGRADING/REHAB. OF DRAINAGE ALONG KIANGAN-TINOC-BUGUIAS RD. (S00634LZ) CHAINAGE 168, CHAINAGE 216, CHAINAGE 283-CHAINAGE 456, CHAINAGE 3394, CHAINAGE 5706, CHAINAGE 6466-CHAINAGE CHAINAGE 6874, CHAINAGE13223, CHAINAGE13902, CHAINAGE 13946	SAKI CONSTRUCTION (42952)	10,288,553.22	Completed	July 02, 2024	January 11, 2025	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0009	KIANGAN-ASIPULO-AMBAGUIO-BAYOMBONG ROAD, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	21,406,119.25	Completed	March 13, 2024	September 16, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAGAWE RIVER STA. 0+650 - STA. 1+445, POBLACION SOUTH, LAGAWE, IFUGAO	DJY CONSTRUCTION (35651) / LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	48,163,342.33	On-Going	April 26, 2024	June 09, 2025	79.55
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0013	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAGAWE RIVER, STA. 5+350.50 - 5+800, BOLIWONG, LAGAWE, IFUGAO	PAULA MAE BUHONG CONSTRUCTION (26128)	29,181,033.73	Completed	April 26, 2024	November 07, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0015	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TINOC RIVER, STA. 103+900 - STA. 104+415, DANGGO, TINOC, IFUGAO	DJY CONSTRUCTION (35651) / BEGAL DESIGN & CONSTRUCTION (34000)	36,188,771.07	Completed	April 09, 2024	September 09, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TINOC RIVER, STA. 98+350 - STA. 98+940 (MANAAN SECTION), TINOC, IFUGAO	DJY CONSTRUCTION (35651) / BEGAL DESIGN & CONSTRUCTION (34000)	38,845,135.10	Completed	April 26, 2024	December 14, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0017	CONSTRUCTION OF NABUNLAN MUNGAYANG CIS FLOOD CONTROL STRUCTURE, KIANGAN, IFUGAO	DJY CONSTRUCTION (35651) / SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	32,239,996.96	Completed	February 13, 2024	October 24, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0020	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IBULAO RIVER, STA. 342+124 - STA. 342+424, CABA, LAGAWE, IFUGAO	PAULA MAE BUHONG CONSTRUCTION (26128)	19,352,611.35	On-Going	April 26, 2024	October 07, 2024	91.44
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0021	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAMUT RIVER, STA. 10+690 - STA. 10+790, LAMUT, IFUGAO	LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	19,274,064.16	On-Going	April 26, 2024	October 01, 2024	57.24
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PG0023	CONSTRUCTION/IMPROVEMENT OF CUDOG-MUNGAYANG-KIANGAN ROAD LEADING TO AMBUAYA LAKE, YAMASHITA SHRINE AND KIYANGAN SETTLEMENT, KIANGAN AND LAGAWE, IFUGAO	NORTHERN COMMUNICATIONS INC. (55283)	11,759,661.92	On-Going	April 02, 2024	September 18, 2024	73.81
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PG0024	LAGAWE-BOLIWONG-ABINUAN ROAD LEADING TO INCHANG FALLS, LAGAWE, IFUGAO	LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	14,625,966.48	On-Going	February 13, 2024	November 18, 2024	59.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PG0025	LAGAWE-HINGYON ROAD VIA BURNAY LEADING TO MT. ATUGO AND OTHER TOURISM DESTINATIONS, LAGAWE AND HINGYON, IFUGAO	MERJAN P. HAMBON GENERAL CONSTRUCTION (41175)	14,700,000.00	Completed	March 13, 2024	September 05, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PG0026	LUBUONG-BOKIAWAN-NUNGULUNAN ROAD LEADING TO BAKUNG SPIDER WEB AND OTHER TOURISM DESTINATIONS, HUNGDUAN, IFUGAO	MERJAN P. HAMBON GENERAL CONSTRUCTION (41175)	12,524,725.92	Completed	May 11, 2024	March 29, 2025	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PG0027	BOLIWONG-JUCBONG-ABINUAN-PONGHAL-LUTA-CABA-TUNGNGOD ACCESS ROAD IN SUPPORT OF AGRI-PRODUCTION, COFFEE AND GINGER TEA PROCESSING, LAGAWE, IFUGAO	DJY CONSTRUCTION (35651) / RHOCHESTER BUILDERS (46407)	70,556,055.78	On-Going	February 13, 2024	February 07, 2025	93.45
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0028	INSTALLATION OF ROAD SIGNS AND PAVEMENT MARKINGS ALONG NUEVA VIZCAYA-IFUGAO-MT. PROVINCE ROAD - K0292+125 - K0292+400, BARANGAY POBLACION WEST, LAMUT, IFUGAO	JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FORMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	197,780.68	Completed	July 02, 2024	August 09, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0029	INSTALLATION OF ROAD SIGNS AND PAVEMENT MARKINGS ALONG NUEVA VIZCAYA-IFUGAO-MT. PROVINCE ROAD - K0300+300 - K0301+300, BARANGAY NAYON, LAMUT, IFUGAO	JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FORMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	841,221.14	Completed	April 09, 2024	May 24, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0030	CONSTRUCTION OF BARANGAY PONGHAL TO BUYABUYAN ROAD, BARANGAY PONGHAL, LAGAWE, IFUGAO	BANGHALLAN CONSTRUCTION (50214)	6,860,775.03	Completed	February 13, 2024	August 06, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0031	CONSTRUCTION OF ROAD, BARANGAY POBLACION SOUTH, LAGAWE, IFUGAO	RHOCHESTER BUILDERS (46407)	4,867,419.37	Completed	May 15, 2024	October 13, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY AHIN, TINOC, IFUGAO	LOKNOY CONSTRUCTION (49263)	4,908,666.11	Completed	March 13, 2024	August 09, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY AP-APIID, TINOC, IFUGAO	LOKNOY CONSTRUCTION (49263)	2,948,553.03	Completed	April 02, 2024	July 30, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY IMPUGONG, TINOC, IFUGAO	LOKNOY CONSTRUCTION (49263)	4,925,698.56	Completed	April 02, 2024	August 29, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JUCBONG, LAGAWE, IFUGAO	BANGHALLAN CONSTRUCTION (50214)	2,923,547.75	Completed	April 02, 2024	September 03, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PANUBTUBAN, ASIPULO, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	2,944,441.46	Completed	May 24, 2024	September 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PULA, ASIPULO, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	1,940,223.35	Completed	September 10, 2024	December 08, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUCUCAN, TINOC, IFUGAO	LOKNOY CONSTRUCTION (49263)	1,962,027.81	Completed	April 02, 2024	June 30, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UMALBONG, HINGYON, IFUGAO	CLEVER CONSTRUCTION (40550)	4,949,940.84	Completed	May 17, 2024	November 25, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR ALTERNATIVE LEARNING SYSTEM, BARANGAY POBLACION, KIANGAN, IFUGAO	SAKI CONSTRUCTION (42952)	4,769,796.23	On-Going	April 02, 2024	November 22, 2024	75.23
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PG0043	CONSTRUCTION OF DPWH IFUGAO 1ST DEO MULTI-PURPOSE BUILDING, LAGAWA, IFUGAO	PAULA MAE BUHONG CONSTRUCTION (26128)	10,632,210.20	Completed	February 13, 2024	November 05, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0044	CONST'N./UPGRADING/REHAB. OF DRAINAGE ALONG NATIONAL RDS. NVA. VIZ-IFUG-MT. PROV. RD. - K0300+847-K0300+862, K0301+187, K0317+645-K0317+653, K0317+655-K0317+661.5, K0320+051, K0320+178, LAMUT AND LAGAWA, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	3,394,865.83	Completed	March 13, 2024	July 04, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0045	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG JCT NATIONAL ROAD-ICAT, CHAINAGE 484, LAGAWA, IFUGAO	BOKI CONSTRUCTION SERVICES AND SUPPLY (43177)	1,943,889.45	On-Going	May 17, 2024	October 08, 2024	89.37
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PG0046	PREVENTIVE MAINTENANCE ALONG NUEVA VIZCAYA-IFUGAO-MT. PROVINCE ROAD, K0332+000 - K0334+667, HINGYON, IFUGAO	BALINTUGAN CONSTRUCTION (34566)	48,948,267.99	On-Going	March 07, 2024	October 30, 2024	0.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0047	IMPROVEMENT OF HALIAP-NADONGLAAN ROAD, ASIPULO, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	1,944,056.73	Completed	May 17, 2024	August 22, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (LEGISLATIVE BUILDING), LAMUT, IFUGAO	SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	4,917,041.55	Completed	May 17, 2024	October 13, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LAGAWA, IFUGAO	WANGJO CONSTRUCTION (42357)	9,897,376.04	Completed	July 02, 2024	February 26, 2025	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0064	CONSTRUCTION OF RAINWATER COLLECTORS IN PUBLIC FACILITIES, ASIPULO, HINGYON, HUNGDUAN, KIANGAN, LAGAWA AND TINOC, IFUGAO	LOKNOY CONSTRUCTION (49263)	2,920,689.49	On-Going	July 30, 2024	November 26, 2024	100.00
Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PG0071	RESTORATION OF ROAD SECTION WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG BANAUE-HUNGDUAN-BENGUET BDY. ROAD K0408+000 - K0408+400, TINOC, IFUGAO	DJY CONSTRUCTION (35651) / SOUTHLAND CONSTRUCTION AND SUPPLIES (39555)	38,534,088.62	On-Going	August 12, 2024	May 04, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PG0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG NAYON RIVER STA. 12+350 - STA. 13+200, (LEFT SIDE), NAYON, LAMUT, IFUGAO	DJY CONSTRUCTION (35651) / LN BUILDERS AND CONSTRUCTION SUPPLY (49224)	48,946,559.26	On-Going	October 01, 2024	July 15, 2025	97.44
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0001	24PJ0001: ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, UBAO-TAANG ROAD - K0401 + 028 - K0401 + 083, K0408 + 000 - K0411 + 000, AGUINALDO, IFUGAO	MA CONSTRUCTION (40584)	19,140,380.00	Completed	February 16, 2024	May 18, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0002	24PJ0002: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, NUEVA VIZCAYA-IFUGAO-MT PROVINCE RD - K0339 + 581 - K0340 + 000, BANAUE, IFUGAO	ZIRKON CONSTRUCTION (53717)	19,059,040.00	Completed	February 16, 2024	June 04, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0003	24PJ0003: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, BANAUE-MAYOYAO-A LISTA-ISABELA BDRY RD - K0341 + (-104) - K0341 + (-084), K0358 + (-034) - K0358 + 026, K0361 + 160	MA CONSTRUCTION (40584)	34,252,960.00	Completed	April 30, 2024	February 28, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0004	24PJ0004: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-SECONDARY ROADS-NUEVA VIZCAYA-IFUGAO-MT PROVINCE RD-K0337+050 -K0337+111, K0340+940-K0340+971, K0347+618-K0347+632, K0349+146-K0349+173	MA CONSTRUCTION (40584)	36,672,580.00	Completed	March 21, 2024	February 09, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0005	24PJ0005: ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS NUEVA VIZCAYA-IFUGAO-MT. PROVINCE RD - K0344 + 017 - K0344 + 092, BANAUE, IFUGAO	DJY CONSTRUCTION (35651)	18,312,280.00	Completed	February 16, 2024	October 08, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0006	24PJ0006: ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS NUEVA VIZCAYA-IFUGAO-MT PROVINCE RD - K0354 + 536 - K0354 + 573, BANAUE, IFUGAO	DJY CONSTRUCTION (35651)	27,166,580.00	Completed	February 16, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0007	24PJ0007: ASSET PRESERVATION - CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-SECONDARY ROADS- NUEVA VIZCAYA-IFUGAO-MT. PROVINCE RD- K0335+621, K0336+909, K0336+979, K0337+439, K0337+985, K0338+167, K0338+316, K0338+683, K0338+760,	DJY CONSTRUCTION (35651) / ZIRKON CONSTRUCTION (53717)	60,219,860.00	On-Going	June 06, 2024	June 02, 2025	90.52
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0008	24PJ0008 : ASSET PRESERVATION PROGRAM-REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS UBAO-TAANG ROAD - K0416 + 460 - K0416 + 515, AGUINALDO, IFUGAO	MA CONSTRUCTION (40584)	3,299,660.00	Completed	March 21, 2024	May 23, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0009	24PJ0009: ASSET PRESERVATION PROGRAM- CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS NUEVA VIZCAYA-IFUGAO-MT PROVINCE RD - K0338 + 296, K0338 + 852, K0340 + 1208, K0340 + 511, K0342 + 338, BANAUE, IFUGAO	ZIRKON CONSTRUCTION (53717)	17,672,340.00	Completed	May 24, 2024	December 02, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0010	24PJ0010: ASSET PRESERVATION PROGRAM- CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS BANAUE-MAYOYAO-A LISTA-ISABELA BDRY RD - K0355 + 793 - K0356 + 126, K0365 + 533, K0367 + 498, K0367 + 560, K0367 + 644, K036	MA CONSTRUCTION (40584)	25,676,000.00	Completed	May 26, 2024	February 05, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0011	24PJ0011: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF BRIDGE, MAGUITAWA-D	DJY CONSTRUCTION (35651) / KATHA BUILDERS & SUPPLIES INC. (34651)	110,975,000.00	On-Going	July 11, 2024	October 16, 2025	79.97
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0012	24PJ0012: ASSET PRESERVATION PROGRAM- CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS- BANAUE-HUNGDUAN-BENGUET BDRY RD - K0346 + 345, K0349 + 435, K0349 + 577, K0350 + 336, BANAUE, IFUGAO	JLY CONSTRUCTION (47847)	13,230,000.00	Completed	April 30, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0013	24PJ0013: ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS- BANAUE-HUNGDUAN-BENGUET BDRY RD - K0342 + (-107), K0342 + 047, K0342 + 293, K0342 + 473 - K0342 + 570, K0342 + 885, K0343 +	MA CONSTRUCTION (40584)	35,635,740.00	Completed	July 11, 2024	March 29, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0014	24PJ0014: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALFONSO LISTA - SAN MANUEL ROAD, ALFONSO LISTA, IFUGAO	ISABELA EBC BUILDERS CONSTRUCTION, INC. (FORMERLY (26089)	9,800,000.00	Completed	February 17, 2024	April 14, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0015	24PJ0015: NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS- BANAUE - BARLIG - TANUDAN - TABUK ROAD, BANAUE, IFUGAO	JLY CONSTRUCTION (47847)	19,600,000.00	Completed	February 21, 2024	May 26, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PJ0016	24PJ0016: NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/ NEW ROADS AGUINALDO - TOBOY - NATONIN ROAD, AGUINALDO, IFUGAO	JLY CONSTRUCTION (47847) / R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)	52,110,000.00	Completed	February 20, 2024	July 20, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0017	24PJ0017: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF MAPACOPACO FLOOD CONTROL, STA. 38+850 - STA. 39+900 (R/S), POSNAAN, AGUINALDO, IFUGAO	MA CONSTRUCTION (40584) / R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)	98,000,000.00	Completed	February 16, 2024	October 15, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0018	24PJ0018: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SAN JUAN FLOOD CONTROL, STA. 41+437 - STA. 42+137, SAN JUAN, ALFONSO LISTA, IFUGAO	DJY CONSTRUCTION (35651)	78,358,000.00	Completed	February 23, 2024	September 25, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0019	24PJ0019: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF ALIMIT FLOOD CONTROL, STA. 54+000-STA. 55+000 (L/S), ALIMIT, MAYOYAO, IFUGAO	DJY CONSTRUCTION (35651) / CJ ALCONS CONSTRUCTION & SUPPLY (37692)	80,266,770.00	Completed	February 23, 2024	March 10, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0020	24PJ0020:FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF CALUPAAN FLOOD CONTROL, STA. 44+217.5 - STA. 44+670, CALUPAAN, ALFONSO LISTA, IFUGAO	DJY CONSTRUCTION (35651)	53,675,230.00	Completed	February 23, 2024	August 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0021	24PJ0021: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF HALAG FLOOD CONTROL, STA. 54+942 - STA. 55+442 (R/S), STA. 55+712 - STA. 56+162 (R/S), HALAG, A	JLY CONSTRUCTION (47847) / R.S. SEPIAN CONSTRUCTION & TRUCKING (20519)	67,550,000.00	Completed	February 20, 2024	October 10, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0022	24PJ0022: FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF TULAED FLOOD CONTROL, STA. 75+970 - STA. 76+090 (L/S), STA. 76+297 - STA. 76+820 (L/S), TULAED, M	MA CONSTRUCTION (40584)	19,600,000.00	Completed	February 21, 2024	August 18, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PJ0023	24PJ0023: LOCAL PROGRAM-NATIONAL BUILDING PRORAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/ FACILITIES- CONSTRUCTION (COMPLETION) OF DPWH IFUGAO 2ND DEO MOTORPOOL BUILDING, AGUINALDO, IFUGAO	NTL BUILDERS AND DEVELOPER (33450)	31,850,000.00	Completed	August 28, 2024	July 07, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PJ0024	24PJ0024: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF EMPHOLLE TAWANG SIS FLOOD CONTROL STRUCTURE, MAYOYAO, IFUGAO	ROVINA CONSTRUCTION (48442)	29,400,000.00	Completed	June 20, 2024	April 12, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PJ0025	24PJ0025: CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT)-HALAG - UBAO ROAD IN SUPPORT	ALFALFA CONSTRUCTION (29712) / ROVINA CONSTRUCTION (48442)	72,375,000.00	Completed	February 22, 2024	September 16, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0026	24PJ0026: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND /OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF CHAPAY TO EPENG ACCESS ROAD, BARANGAY CHAPAY, MAYOYA	ROVINA CONSTRUCTION (48442)	4,950,000.00	Completed	April 30, 2024	October 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0027	24PJ0027: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUTURE PROGRAM (BIP)-ACCESS ROADS AND /OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES-CONSTRUCTION OF ALIMIT TO BANAO ACCESS ROAD, BARANGAY ALIMIT, MAYOYAO	MR-G CONSTRUCTION (51116)	4,950,000.00	Completed	February 16, 2024	April 02, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0028	24PJ0028: CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)- INTERJURISDICTIONAL ROADS AND /OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) CONSTRUCTION OF BARANGAY EPENG-MAGA-MAGULON ACCESS ROAD, MAYOYAO, IFUGAO	CJ ALCONS CONSTRUCTION & SUPPLY (37692)	14,850,000.00	Completed	April 30, 2024	March 04, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0029	24PJ0029: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF MONGOL - PALA-AD - AYANGAN ACCESS ROAD, BARANGAY MO	ROVINA CONSTRUCTION (48442)	4,950,000.00	Completed	February 16, 2024	April 15, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0030	24PJ0030: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF MONGOL -TALBOC ACCESS ROAD, BARANGAY MONGOL, MAYOYA	L-KA CIVIL ENGINEERING CONSTRUCTION (47385)	9,900,000.00	Completed	February 28, 2024	June 16, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0031	24PJ0031: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF ROAD, MAPAWOY, MAYOYAO, IFUGAO	ROVINA CONSTRUCTION (48442)	4,950,000.00	Completed	March 15, 2024	July 28, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0032	24PJ0032: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NGILEB, ALFONSO LISTA, IFUGAO.	MR-G CONSTRUCTION (51116)	1,980,000.00	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0033	24PJ0033: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CHUMANG, MAYOYAO, IFUGAO	L-KA CIVIL ENGINEERING CONSTRUCTION (47385)	2,970,000.00	Completed	April 30, 2024	October 16, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0034	24PJ0034:CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KILING, ALFONSO LISTA, IFUGAO.	MR-G CONSTRUCTION (51116)	1,980,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0035	24PJ0035: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY BUWAG, AGUINALDO, IFUGAO	L-KA CIVIL ENGINEERING CONSTRUCTION (47385)	4,950,000.00	Completed	February 16, 2024	September 12, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0036	24PJ0036: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PINTO, ALFONSO LISTA, IFUGAO.	MR-G CONSTRUCTION (51116)	3,960,000.00	Completed	February 16, 2024	July 14, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0037	24PJ0037: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION OF MULTI-PURPOSE BUILDING (OFFICE FOR SENIOR CITIZENS AFFAIRS), BARANGAY POBLACION, MAYOYAO,	L-KA CIVIL ENGINEERING CONSTRUCTION (47385)	4,950,000.00	Completed	February 16, 2024	August 28, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0038	24PJ0038: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES -CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BUTAC, AGUINALDO, IFUGAO	JLY CONSTRUCTION (47847)	4,950,000.00	Completed	February 21, 2024	August 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0039	24PJ0039: CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY CALUPAAN, ALFONSO LISTA	MR-G CONSTRUCTION (51116)	1,980,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0040	24PJ0040: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY HALAG, AGUINALDO, IFUGAO	MR-G CONSTRUCTION (51116)	4,927,824.94	Completed	February 16, 2024	August 13, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0041	24PJ0041: CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BATO-ALATBANG, MAYOYAO, IFUGAO	ROVINA CONSTRUCTION (48442)	1,980,000.00	Completed	April 30, 2024	December 01, 2024	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0042	24PJ0042-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF MINANGNGA BRIDGE, AL	CJ ALCONS CONSTRUCTION & SUPPLY (37692)	34,300,000.00	Completed	May 24, 2024	February 24, 2025	100.00
Ifugao 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PJ0047	24PJ0047-CONVERGENCE AND SPECIAL SUPPORT PROGRAM-RAINWATER COLLECTOR SYSTEM RAINWATER COLLECTORS IN PUBLIC FACILITIES	C.D.A. CONSTRUCTION (55903)	2,898,981.18	Completed	June 14, 2024	October 31, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0003	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - MT PROVINCE BDY-CALANAN-PINUKPUK-ABBUT RD (CAGALUAN-CALAN	BMJ BUILDERS (42191)	24,842,664.05	On-Going	February 15, 2024	October 02, 2024	99.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANUEL S. AGYAO BOULEVARD - K0502 + 022 - K0503 + 140, K0506 + 000 - K0506 + 846, K0510+800 - K0511+311	JTM CONSTRUCTION (41136) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	74,640,597.01	On-Going	June 14, 2024	October 16, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MT. PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT ROAD (PINUKPUK-ABBUT SECTION) - K053	FOUR-G CONSTRUCTION (45924)	2,398,348.21	Completed	March 07, 2024	May 05, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0008	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - RIZAL NATIONAL ROAD (BABALAG-KINAMA-SAN FRANCISCO S	WIMREG CONSTRUCTION AND SUPPLY (40513)	4,241,663.07	Completed	February 15, 2024	May 14, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - TALLAC/TANGBAY ROAD-GUILAYON-PINUKPUK	YUNAKIM CONSTRUCTION (40767)	19,590,043.39	On-Going	March 08, 2024	September 08, 2024	83.50
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0010	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO BANGA-BANGA FALLS, TABUK CITY, KALINGA	JTM CONSTRUCTION (41136)	9,790,684.18	Completed	March 08, 2024	July 04, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0014	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION AND FURNISHING OF SAFETY DEVICES SOLAR LED STREET LIGHT ALONG TABUK-BANAWA VIA TANUDAN BARLIG ROAD - K0509+(-237) - K0516+200	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	48,978,526.21	On-Going	April 16, 2024	July 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0015	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - TABUK-BANAWA VIA TANUDAN-BARLIG RD - K0509+(-427) -	BIGA CONSTRUCTION (52716)	14,839,013.65	On-Going	April 05, 2024	August 03, 2024	93.96
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF UPPER CHICO RIVER IRRIGA	YUNAKIM CONSTRUCTION (40767) / BARRYMORE CONSTRUCTION (50628)	42,767,314.26	On-Going	July 08, 2024	March 15, 2025	90.55
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0017	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROAD - NAMBARAN-ISABELA ROAD, K0511+578 - K0513+502	DCEBUILDERS CORPORATION (FORMERLY: DCESTRANERO CORPORATION) (29347)	62,364,074.32	On-Going	April 08, 2024	March 12, 2025	92.59
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0018	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (CALANAN-PINUKPUK SECTION) - K0505 + 000 - K0505 + 719, K0506 + 293 - K05	JTM CONSTRUCTION (41136)	40,853,516.41	Completed	June 13, 2024	September 25, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0019	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (CAGALUAN-CALANAN SECTION) - K0470 + (-003) - K0470 + 000, K0470 + (-004)	JTM CONSTRUCTION (41136)	45,597,641.87	Completed	June 20, 2024	October 02, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0020	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (PINUKPUK-ABBUT SECTION) - K0525 + 000 - K0526 + 000, K0533 + 000 - K0534	JTM CONSTRUCTION (41136)	48,426,571.11	Completed	June 20, 2024	November 21, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0021	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - RIZAL NAT'L RD (LIWAN WEST-BABALAG-MACUTAY SECT) - K0522 + (-569) - K0522 + (-092.871)	JTM CONSTRUCTION (41136)	11,709,885.12	On-Going	August 27, 2024	November 05, 2024	91.17



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0022	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - BULANAO-PARACELIS RD, K0508 + 645 - K0513 + 1105	SOCOR CONSTRUCTION CORPORATION (8020) / EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	120,604,995.22	On-Going	September 02, 2024	June 26, 2025	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) -BANGAAN-BAKIR ACCESS ROAD CONNECTING L	THIRD GATE CONSTRUCTION (41097)	19,595,746.67	On-Going	April 04, 2024	August 01, 2024	98.82
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0024	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BULO NATIONAL RD (AGBANNAWAG-BULO-CALLAGDAO SECT) - K0508 + 188 -	PBO CONSTRUCTION COMPANY (41870)	10,117,100.15	On-Going	April 05, 2024	September 14, 2024	82.70
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0025	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (CALANAN-PINUKPUK SECT), K0512+000- K0513+398, K0514+000- K0515+000	SOCOR CONSTRUCTION CORPORATION (8020) / EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	144,461,190.50	On-Going	September 12, 2024	April 09, 2025	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0026	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MALALAO NAT'L RD (AGBANNAWAG-MALALAO-BULO SECT), K0514 + 000 - K0516 + 000, K0512+716 - K0513+000, K0516+415 - K0520+0	SOCOR CONSTRUCTION CORPORATION (8020) / EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	144,361,003.39	On-Going	September 12, 2024	April 09, 2025	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - LUCOG-MAGNAO ROAD CONNECTING MT. PROV	IITYA CONSTRUCTION (50429)	14,694,607.63	On-Going	April 16, 2024	August 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0028	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - BULANAO - PARACELIS RD, K0502+403 - K0502+4	EDEJUN CONSTRUCTION SERVICES (51532)	2,733,454.31	On-Going	April 08, 2024	July 06, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS - BALBALAN-PINUKPUK RD - K0496+(-601) - K0496+(-614),	BHM CONSTRUCTION (30724)	42,727,998.74	On-Going	April 12, 2024	February 07, 2025	87.07
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - CAGAYAN-KALINGA ROAD JUNCTION MAPAOAY	ATS BUILDERS (47909)	24,484,568.93	Completed	June 13, 2024	January 18, 2025	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MANUEL S. AGYAO	YUNAKIM CONSTRUCTION (40767)	29,389,941.58	On-Going	June 11, 2024	November 07, 2024	90.20
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0033	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF MALLIG RIVER FLOOD CONTROL MITIGATION STRUCTURE ALONG	BHM CONSTRUCTION (30724)	96,498,651.02	On-Going	April 18, 2024	June 16, 2025	78.69
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MACUTAY-GREENHILLS-SAN PEDRO AND SAN VICENTE ACCESS ROAD LEADING TO ELEPHANT HILL,	JEP CONSTRUCTION (36000)	9,762,142.38	On-Going	April 19, 2024	August 06, 2024	97.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BALBALAN-PINUKPUK RD - K0509 + 1204 - K0509 + 1442	EM-S CONSTRUCTION (52099)	8,321,445.12	On-Going	May 06, 2024	August 23, 2024	93.83
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0036	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PANTAR FLOOD CONTROL BULANAO, TABUK CITY, KALINGA	W.V. CONSTRUCTION (51433)	4,891,996.04	On-Going	June 24, 2024	December 24, 2024	69.36
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0037	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG BALANI CREEK BARANGAY LUCOG, TABUK	DELTA JO CONSTRUCTION (DELCONS) (42755)	9,790,559.70	On-Going	June 14, 2024	January 23, 2025	96.53
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0038	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CALACCAD FLOOD CONTROL ALONG MALLIG RIVER, CALACCAD, TA	YUNAKIM CONSTRUCTION (40767)	24,490,000.00	On-Going	May 02, 2024	October 26, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (OPEN GYM) AT BNHS/SNHS, BARANGAY BANTAY AND BARANGAY SANTOR, TABUK CITY AND RIZAL, KALINGA	MPD3 CONSTRUCTION (56955)	5,938,537.23	On-Going	May 17, 2024	January 09, 2025	93.52
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF FLOOD CONTROL STRUCTURE, PUROK RIVERSIDE, POB	JTM CONSTRUCTION (41136)	24,449,351.82	Completed	August 13, 2024	May 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0041	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (CAGALUAN-CALANAN SECTION) - K0494 + 149 - K0494 + 728	JBC BUILDERS (42823)	20,709,887.81	On-Going	May 06, 2024	October 17, 2024	96.09
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - BABALAG WEST-LIWAN WEST-ALIBANGBANG	BALLIGI CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY:BALLIGI CONSTRUCTION (38005)	19,580,667.99	On-Going	June 13, 2024	October 10, 2024	76.52
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0043	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF NAMBU CAYAN HIGHSCHOOL FLOOD CONTROL ALONG MANANIG RIVER	JEP CONSTRUCTION (36000)	35,149,148.14	On-Going	June 14, 2024	December 14, 2024	94.02
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MACUTAY, RIZAL, KALINGA	ATM CONSTRUCTION (46199)	3,955,307.73	On-Going	May 13, 2024	September 09, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF KINAMA/ BULBUL - PANABANG/ MACUTAY/ LIWAN - CALAOCAN/ CALAMINOS RNSAT, IN BARANGA	ADEB'S CONSTRUCTION (30793)	7,913,449.88	Completed	June 24, 2024	October 21, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF LIWAN WEST MULTI-PURPOSE BUILDING, RIZAL, KALINGA	MIGHTY STELLAR DEVELOPMENT CONSTRUCTION (51159)	2,472,131.18	Completed	June 24, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0049	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF CALAOCAN MULTI-PURPOSE BUILDING, RIZAL, KALINGA	GADAV BUILDERS (43350)	2,459,790.67	On-Going	May 17, 2024	September 13, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ALLAGUIA, PINUKPUK, KALINGA	JEP CONSTRUCTION (36000)	1,976,670.14	Completed	June 06, 2024	September 03, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0051	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF MARARUT-BIGA SITIO ALLUBAGGAN FLOOD CONTROL ALONG BIGA	BMJ BUILDERS (42191)	9,794,455.69	On-Going	June 24, 2024	October 21, 2024	0.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0052	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - MANUEL S. AGYAO BOULEVARD - K0496 + 501 - K0496 + 638, K0497 + 135 - K0497 + 469, K0497 + 497 - K0498 + 344, K0502 + 00	BANGYAN 3D CONSTRUCTION (48505) / CELESTINO CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: JJA CONSTRUCTION & SUPPLY) (22676)	72,028,888.88	On-Going	August 20, 2024	March 12, 2025	91.69
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF CASINGGOBAN - KALBAYAN - WAGUD ELEMENTARY SCHOOL A	BULLAYAO CONSTRUCTION SERVICES (50927)	4,944,504.29	On-Going	May 29, 2024	July 27, 2024	0.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF DNHS MOSIMOS - BROOKSIDE - PANTAR - NIA - COMPRA A	NORTHPINE CONSTRUCTION (51650)	5,938,000.00	On-Going	June 10, 2024	September 17, 2024	77.24



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BIP - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF BACLAYAM ELEMENTARY SCHOOL ROAD - PUROK EVERLASTING - AYUNGAN - CUDAL - BULNINAN ACCESS	RIOS CONSTRUCTION SERVICES (49490)	7,915,877.27	On-Going	June 13, 2024	November 24, 2024	94.23
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0059	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROAD - BULANAO-PARACELIS RD - K0510 + 808 - K0510 + 863	2RAW CALSIYAO CONSTRUCTION SERVICES (55103)	1,897,600.43	Completed	June 13, 2024	August 19, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0060	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF SAN FRANCISCO - FF CRUZ - CALLAGDAO - CS-BLOCK 3 -	JG CONSTRUCTION AND SUPPLY (46901)	5,623,941.16	On-Going	June 25, 2024	October 02, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0061	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BURAYUKAN FLOOD CONTROL ALONG ALIOG RIVER, BALONG, TABUK CITY, KALINGA	ZERO ONE CONSTRUCTION AND SUPPLY (52466)	9,793,424.90	Completed	June 11, 2024	October 08, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SEET-MABACA-TALOCOTOC-M	OMENGAN CONSTRUCTION & DEVELOPMENT CORPORATION (5119)	36,222,862.78	On-Going	August 06, 2024	April 02, 2025	96.60
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0065	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL ALONG TURAYOK CREEK BARANGAY CATABBOGAN,	FOUR-G CONSTRUCTION (45924)	4,891,225.63	On-Going	August 09, 2024	January 05, 2025	90.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT CAL-OWAN AGRICULTURAL VOCATIONAL NATIONAL HIGH SCHOLL (CAVNHS)-ACIGA EXTENSION, PINUKPU	BIGA CONSTRUCTION (52716)	1,954,713.14	On-Going	July 29, 2024	November 25, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0067	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYM) AT MALAGNAT NATIONAL HIGH SCHOOL, BARANGAY MALAGNAT, PINUKPUK, KALINGA	RIOS CONSTRUCTION SERVICES (49490)	3,958,752.76	On-Going	July 11, 2024	March 07, 2025	95.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0069	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - NAMBARAN-ISABELA RD - K0509 + (-903) - K0520 + 865	JTM CONSTRUCTION (41136) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	192,971,468.39	On-Going	December 27, 2024	October 22, 2025	87.68
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0070	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF BANTAY CENTRO FLOOD CONTROL ALONG CHICO RIVER, BANTAY T	BIGA CONSTRUCTION (52716)	4,894,350.43	On-Going	August 20, 2024	February 07, 2025	96.76
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0071	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT LIWAN EAST-CALAOCAN ALONG PA	JBC BUILDERS (42823)	9,799,814.78	On-Going	August 13, 2024	January 29, 2025	94.27
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAIN WATER COLLECTORS - WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), RIZAL, KALINGA	AQUATERRA KONSTRUKT INC. (15929)	44,081,271.49	Completed	July 29, 2024	March 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0073	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAIN WATER COLLECTORS - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	MATAGOAN KJ BUILDERS AND ENGINEERING SERVICES (44287)	2,886,858.06	Completed	July 30, 2024	November 26, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0074	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD (CALANAN-PINUK	W 3 R CONSTRUCTION (52358)	10,280,572.91	On-Going	August 14, 2024	February 24, 2025	78.70
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0075	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALALAO, TABUK CITY, KALINGA	JG CONSTRUCTION AND SUPPLY (46901)	2,964,999.85	On-Going	July 23, 2024	December 19, 2024	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0077	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF LIPLIPOKEN FLOOD CONTROL ALONG SALTAN RIVER (STA. 3 + 980 - STA. 4 + 980), PINUKP	BHM CONSTRUCTION (30724)	61,597,115.75	On-Going	July 30, 2024	May 13, 2025	96.08
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF ROMUALDEZ MULTI-PURPOSE BUILDING, RIZAL, KALINGA	DELTA JO CONSTRUCTION (DELCONS) (42755)	1,977,208.72	On-Going	August 07, 2024	November 04, 2024	90.27
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0079	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - MANUEL S. AGYAO BOULEVARD - K0507 + 360-K0510 + 075	MGSR CONSTRUCTION (33446)	63,727,847.91	On-Going	October 14, 2024	August 09, 2025	95.42



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF PANTAR ROAD, TABU	YUNAKIM CONSTRUCTION (40767)	4,895,063.75	On-Going	August 06, 2024	January 13, 2025	95.28
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0090	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BULO-MAKILO ROAD	RANCHER BUILDERS SERVICES (44207) / DCEBUILDERS CORPORATION (FORMERLY: DCESTRANERO CORPORATION) (29347)	48,892,213.36	On-Going	August 08, 2024	April 04, 2025	88.86
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0091	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - RIZAL NATL RD (LIWAN WEST-BABALAG-MACUTAY SECT) - K0522 + 321 - K05	RT BAGTANG CONSTRUCTION AND DEV'T. CORP. (FORMERLY: MELS CONSTRUCTION & CONCRETE PRODUCTS) (32212)	37,120,001.72	On-Going	August 13, 2024	February 28, 2025	95.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0092	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MALIN-AWA MULTI-PURPOSE BUILDING, TABUK CITY, KALINGA	RANCHER BUILDERS SERVICES (44207)	1,974,661.71	On-Going	August 28, 2024	February 23, 2025	95.58
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0093	ORGANIZATIONAL OUTCOME 1: ASSET PRESERVATION - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - MANUEL S. AGYAO BOULEVARD-K0499 + 908 - K0500 + 467, K0508 + 130 - K0509 + 351	OMENGAN CONSTRUCTION & DEVELOPMENT CORPORATION (5119)	152,822,222.02	On-Going	August 22, 2024	August 26, 2025	76.13
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0097	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION/UPGRADING OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - MT PROVINCE BDY-CALANAN-PINUKPUK-ABBUT RD (PINUKP	BLESSING BUILDERS AND CONSTRUCTION SUPPLY (36064)	10,562,471.30	On-Going	September 10, 2024	May 07, 2025	91.23



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF LUCOG, LAYA EAST, SAN VICENTE MULTI- PURPOSE BUILDING FOR SENIOR CITIZEN, BARANGAY LUCOG, BARANGAY LAYA EAST, BAR	BIGA CONSTRUCTION (52716)	4,939,403.48	On-Going	September 16, 2024	March 29, 2025	88.34
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0099	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BANAGAO-MANGALI	JAG FOUR CONSTRUCTION (42007)	19,594,461.27	On-Going	September 24, 2024	June 16, 2025	96.34
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0100	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: BASIC INFRASTRUCTURE PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF CAPEGAN/ KULLAYANAN/ KATABBOGAN/ PUROK 5 CAMALOG, DRAINAGE CANAL SYSTEM, BRGYS.	QUIÑONES CONSTRUCTION (47381)	7,902,855.36	On-Going	September 19, 2024	February 07, 2025	61.96
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24PL0102	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE (LEFT BANK) ALONG CHICO RIVER AT NEW TANGLAG TABUK CITY, K	JTM CONSTRUCTION (41136)	96,474,972.08	On-Going	November 20, 2024	December 01, 2025	69.94
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24PL0103	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROAD TABUK-BANAWE VIA TANUDAN-BARLIG ROAD, TANUDAN, KALINGA	BANGYAN 3D CONSTRUCTION (48505) / CELESTINO CONSTRUCTION DEVELOPMENT CORPORATION (FORMERLY: JJA CONSTRUCTION & SUPPLY) (22676)	77,192,582.67	On-Going	September 17, 2024	August 06, 2025	69.96
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0105	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF DUTOL MATAMBONG - MABALBALANAN - NAMITPITAN - BANN	EM-S CONSTRUCTION (52099)	4,924,901.39	On-Going	September 10, 2024	March 01, 2025	69.50



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0106	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF AMLAO/ BRAVO/ PUROK 3 HILLTOP ACCESS ROAD IN BARAN	BIGA CONSTRUCTION (52716)	4,919,776.06	On-Going	September 24, 2024	January 28, 2025	78.13
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0107	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - MT PROVINCE BDY-CALANAN-PINUKPUK-ABBUT RD (CAGALUAN-CALANAN SECT) - K0472	GADAV BUILDERS (43350)	5,373,140.38	On-Going	November 15, 2024	March 14, 2025	100.00
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0108	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MALAGNAT/ CALLAGDAO/ LAY-ASAN/ MANGALI ELE	RIOS CONSTRUCTION SERVICES (49490)	4,948,265.88	On-Going	October 02, 2024	April 29, 2025	79.79
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PL0109	LOCAL PROGRAM (LP) - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE / FACILITIES - NATIONAL BUILDING PROGRAM - CONSTRUCTION OF DPWH LOWER KALINGA DEO BUILDING, TABUK, KALINGA	MGSR CONSTRUCTION (33446) / SOLID CONSTRUCTION AND ENGINEERING (36007)	48,990,000.00	On-Going	September 30, 2024	August 25, 2025	94.73
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0110	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BUILDING FOR SOCIAL DEVELOPMENT, BARANGAY LUCOG, TABUK CITY, KALINGA	W.V. CONSTRUCTION (51433)	4,940,935.79	On-Going	October 01, 2024	December 29, 2024	96.43
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0111	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF CUDAL RIVER FLOOD CONTROL MITIGATION STRUCTURE ALONG MAGABANGON BRIDGE, STA. 1+86	BHM CONSTRUCTION (30724)	95,051,253.90	On-Going	November 08, 2024	September 11, 2025	90.01



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0112	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF CABARITAN AND NANENG MULTI-PURPOSE BUILDING, BARANGAY CABARITAN AND BARANG	CALANAN RISING CONSTRUCTION (52428)	3,958,557.06	On-Going	October 16, 2024	February 12, 2025	85.47
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PL0113	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) - BAWAC BANNENG ACCESS ROAD CON	BMJ BUILDERS (42191)	19,590,527.55	On-Going	October 10, 2024	April 02, 2025	91.39
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF PINAGAN/ GEN. LUNA PUTIK STREET/ BULO/PUROK 3 BALONG/IPIL/ TAYAB, W	2RAW CALSIYAO CONSTRUCTION SERVICES (55103)	8,848,725.32	On-Going	November 08, 2024	March 07, 2025	90.24
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0115	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION OF KALINGA GABRIELA MIJA KIM MEDICAL CENTER, TABUK CITY	JG CONSTRUCTION AND SUPPLY (46901)	14,839,504.98	On-Going	November 05, 2024	September 20, 2025	31.66
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0116	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE - CONSTRUCTION OF NEW BRIDGES - GAPPU BR. ALONG TABUK-BANAWE VIA TANUDAN-BARLIG RD	YUNAKIM CONSTRUCTION (40767) / FOUR-G CONSTRUCTION (45924)	35,272,209.29	On-Going	November 05, 2024	May 18, 2025	50.61
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0117	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (OPEN GYM), SITIO TAPPO AND PINUKPUK CENTRAL SCHOOL, BARANGAY APA	FIRST RELIABLE BUILDERS (34030)	4,879,446.09	On-Going	November 14, 2024	May 25, 2025	93.53



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PL0118	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) - BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS/ QUARANTINE FACILITIES/ PUBLIC HEALTH FACILITIES - CONSTRUCTION (COMPLETION) OF MION KIM MEDICAL CENTER, BARANGAY AGBANAWAG, TABUK CITY, KALINGA PROV	JG CONSTRUCTION AND SUPPLY (46901)	14,839,293.50	On-Going	November 14, 2024	September 29, 2025	10.58
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0120	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE CANAL ALONG MT. PROVINCE BDRY. - CALANAN - PINUKPUK - ABBUT ROAD, CALANA	JEP CONSTRUCTION (36000)	34,254,936.35	On-Going	November 20, 2024	June 06, 2025	0.17
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0123	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF NGIPEN BRIDGE, BANTAY FLOOD CONTROL ALONG CHICO RIVER, BANTAY TABUK CITY, KALINGA	JTM CONSTRUCTION (41136) / BMJ BUILDERS (42191)	57,837,570.76	On-Going	November 19, 2024	July 28, 2025	79.80
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PL0129	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS - BALBALAN-PINUKPUK ROAD - K0516 + 200 - K0518 + 939, K0519 + 053 - K0520 + 263.065	JTM CONSTRUCTION (41136)	77,323,609.02	On-Going	December 06, 2024	April 11, 2025	98.42
Lower Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PL0130	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF DRAINAGE CANAL ALONG MT. PROVINCE BDRY. - CALANAN - PINUKPUK - ABBUT ROAD, CALANAN-PINUKPUK JUNCTION S	CALANAN RISING CONSTRUCTION (52428)	27,366,450.08	On-Going	December 17, 2024	August 24, 2025	98.67
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PI0001	CONSTN/REHAB OF FLOOD MITIGATION FACILITIES W/IN MAJOR RIVER BASINS & PRINCIPAL RIVERS, CONSTRUCTION OF KAWAYAN - KAMILING - PADANG OTUCAN NORTE FLOOD CONTROL ALONG BAYUDAN-CHICO RIVER, BAUKO, MOUNTAIN PROVINCE	MG SAMIDAN CONSTRUCTION (33234) / LOG-AKA CONSTRUCTION (52406)	39,200,000.00	Completed	February 18, 2024	September 23, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0002	CSSP - ROLL-IT, LUKIB - NAIGAWA - TAMOG-O - SUYO - PANAS ROAD IN SUPPORT OF AGRIBUSINESS INDUSTRY, BAUKO, MOUNTAIN PROVINCE	MG SAMIDAN CONSTRUCTION (33234) / OLSIM CONSTRUCTION (36105)	49,000,000.00	Completed	February 18, 2024	September 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0003	CSSP-TRIP, TADIAN - SAGADA VIA BESAO LEADING TO TIRAD PASS VIEW, FIDELISAN FALLS, SUMAGUING CAVE, BALANGAGAN CAVE, AYYUWENG DI LAMBAK ED TADIAN FESTIVAL, KILTEPAN SUNRISE, BESAO SUNSET HANGING COFFINS, ECHO VALLEY, TADIAN, MOUNTAIN PROVINCE	J.M. DAPING CONSTRUCTION SERVICES (43520)	19,600,000.00	Completed	February 18, 2024	October 25, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0004	CSSP-ROLL-IT, BUNGA - GAYANG - PALINA ROAD CONNECTING BUNGA AND GAYANG TO MOUNTAIN PROVINCE - ILOCOS SUR NATIONAL ROAD SUPPORTING HEIRLOOM RICE, BANANA CHIPS, AND OTHER INDUSTRIES, BUNGA, TADIAN, MOUNTAIN PROVINCE	THREE BROTHERS' CONSTRUCTION (43697)	12,250,000.00	Completed	February 18, 2024	August 31, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0005	BIP, CONSTRUCTION OF ROAD, BARANGAY LAGAWA, BAUKO, MOUNTAIN PROVINCE	SEAN AEISHA GENERAL ENGINEERING AND CONSTRUCTION (48302)	4,950,000.00	Completed	February 18, 2024	April 02, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0006	CSSP-ROLL-IT, BANAAO - LENGA - CADADANAN - AM-AM ROAD CONNECTING BANAAO, LENGA AND CADADANAN, TADIAN, MOUNTAIN PROVINCE	FJ MIRANDA CONSTRUCTION (41349)	12,250,000.00	Completed	February 18, 2024	May 26, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0007	CSSP-ROLL-IT, LACBABEN - MAGIYAD ROAD IN SUPPORT OF COFFEE, FOOD PROCESSING, AND HEIRLOOM RICE INDUSTRIES, BAUKO, MOUNTAIN PROVINCE	LONGBOAN CONSTRUCTION (50773)	12,250,000.00	Completed	February 18, 2024	June 15, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0008	CSSP-ROLL-IT, NACAWANG - MABALITE CONNECTING BARANGAYS BATAYAN AND MABALITE IN SUPPORT OF SUGARCANE, COFFEE, CORN, MANGO AND FURNITURE INDUSTRIES, TADIAN, MOUNTAIN PROVINCE	JBDL CONSTRUCTION (55694)	19,600,000.00	Completed	February 18, 2024	August 30, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PI0009	OO2, FLOOD MANAGEMENT PROGRAM - CONSTRUCTION OF GAYANG FLOOD CONTROL ALONG CHICO RIVER, SABANGAN, MOUNTAIN PROVINCE	FJ MIRANDA CONSTRUCTION (41349)	39,200,000.00	Completed	February 18, 2024	August 23, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PI0010	OO2, FLOOD MANAGEMENT PROGRAM - CONSTRUCTION OF MONAMON NORTE FLOOD CONTROL ALONG CHICO RIVER, PANAS SECTION, BAUKO, MOUNTAIN PROVINCE	OLSIM CONSTRUCTION (36105) / GELLE CONSTRUCTION SERVICES (48802)	39,200,000.00	Completed	February 18, 2024	August 30, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0011	REHAB/RECONSTN OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE, MT PROV-CAGAYAN VIA TABUK-ENRILE RD (COROCORO SECTION)	BALINTUGAN CONSTRUCTION (34566)	72,375,000.00	Completed	March 12, 2024	October 22, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0012	CSSP-TRIP, BONTOC-MAINIT-SAGADA ROAD LEADING TO GUINA-ANG RICE TERRACES, MAINIT HOTSPRINGS, BOMOD-OK FALLS, MOUNTAIN PROVINCE	A.I.P. CONSTRUCTION (32458)	19,600,000.00	Completed	February 18, 2024	July 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0013	OO1, REHAB/ RECONSTN OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - BAGUIO - BONTOC RD (NAPO SECTION)	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (38656) / GOLSANG CONSTRUCTION AND DEVELOPMENT OPC (50793)	72,375,000.00	Completed	February 18, 2024	October 22, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0016	CSSP-ROLL-IT, POBLACION, SAGADA-AGUID ROAD IN SUPPORT OF COFFEE WEAVING, FOOD PROCESSING AND TOURISM INDUSTRIES, SAGADA, MOUNTAIN PROVINCE	PLP BUSINESS DEVELOPERS CORPORATION (39381)	19,600,000.00	On-Going	February 18, 2024	September 11, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0017	OO1, REHAB/RECONSTN OF ROADS W/ SLIPS, SLOPE COLLAPSE, & LANDSLIDE, MT PROV-CAGAYAN VIA TABUK-ENRILE RD (MAKUTITI SECTION)	BALINTUGAN CONSTRUCTION (34566)	72,375,000.00	On-Going	February 18, 2024	December 28, 2024	95.86
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0018	CSSP-ROLL-IT, TAPAPAN-PAGANG ROAD CONNECTING PAGANG AND THE PROVINCIAL ROAD IN SUPPORT OF FOOD/VEGETABLE PROCESSING, DAIRY AND COFFEE INDUSTRIES, BARANGAY TAPAPAN, BAUKO, MOUNTAIN PROVINCE	BATAKAGAN CONSTRUCTION (32298)	19,600,000.00	On-Going	February 18, 2024	October 01, 2024	92.98
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0019	BIP, CONSTRUCTION OF ROAD, BARANGAY BANAQ, BAUKO, MOUNTAIN PROVINCE	MERJAN P. HAMBON GENERAL CONSTRUCTION (41175)	4,950,000.00	Completed	February 18, 2024	April 02, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0020	CONSTRUCTION OF MISSING LINKS/NEW ROADS, SAGADA-BESAO-QUIRINO (VIA LAYLAYA) ROAD, MOUNTAIN PROVINCE	E.T. LATAWAN CONSTRUCTION (13919)	29,400,000.00	Completed	March 12, 2024	September 12, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0021	CSSP-ROLL-IT, BATO-CUBA-BALICANAO-PUA-MANKINGAO ROAD CONNECTING BATO AND MANKINGAO IN SUPPORT OF FOOD/VEGETABLE PROCESSING AND COFFEE INDUSTRIES, BRGY. SADSADAN AND BRGY. MONAMON SUR, BAUKO, MOUNTAIN PROVINCE	JB LAMI-ING BUILDERS (42798)	15,064,560.00	Completed	February 18, 2024	June 13, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0022	OO1, NETWORK DEVELOPMENT PROGRAM - PAVING OF UNPAVED ROADS - SECONDARY ROADS, SAGADA-BESAO-QUIRINO RD (S03998LZ), CHAINAGE 19140 - CHAINAGE 19293	JHM CONSTRUCTION (54707)	7,005,040.00	Completed	February 18, 2024	April 03, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0023	OO1, NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS - BESAO - TUBO (VIA TAMBOAN) ROAD, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	19,600,000.00	Completed	February 18, 2024	July 13, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0024	REHAB/RECONSTN OF RD W/ SLIPS, SLOPE COLLAPSE& LANDSLIDE, MT PROV-N VIZCAYA RD KO363+126-KO363+170, KO363+220-KO363+245, KO363+608-KO363+670, KO364+164-KO364+192	SADLAN CONSTRUCTION (33550)	6,825,700.00	Completed	February 18, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0025	CSSP-ROLL-IT, ASDAN-KADSO-MASAPA ROAD CONNECTING ASDAN AND KADSO TO THE MT. PROVINCE-ILOCOS SUR NATIONAL ROAD SUPPORTING HEIRLOOM RICE, BANANA CHIPS, COFFEE AND OTHER INDUSTRIES, KAYAN WEST, TADIAN, MOUNTAIN PROVINCE	TADIAN GENERAL CONSTRUCTION (35339)	12,250,000.00	Completed	February 18, 2024	May 26, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PI0026	CONSTRUCTION OF SUPANG FLOOD CONTROL, BISIBISAN SECTION ALONG BAYUDAN-CHICO RIVER, SABANGAN, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	19,600,000.00	Completed	February 18, 2024	June 07, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0027	CSSP-ROLL-IT, BILA-BAGNEN ORIENTE ROAD IN SUPPORT OF AGRIBUSINESS, COFFEE AND FOOD PROCESSING INDUSTRIES, BAUKO, MOUNTAIN PROVINCE	SEAN AEISHA GENERAL ENGINEERING AND CONSTRUCTION (48302)	12,250,000.00	Completed	February 18, 2024	June 15, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0028	CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS, MT PROV-CAGAYAN VIA TABUK-ENRILE RD - KO392+(-064)	JBA CONSTRUCTION AND BUILDERS (36321)	14,406,000.00	Completed	February 18, 2024	June 02, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0029	CSSP-TRIP, BALILI-SUYO-SAGADA ROAD LEADING TO SAGADA CAVES, RICE TERRACES, AND WATER FALLS, BONTOC AND SAGADA, MOUNTAIN PROVINCE	YCO CONSTRUCTION (47958)	7,350,000.00	Completed	February 18, 2024	May 16, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0030	BIP, CONSTRUCTION OF ROAD, BARANGAY OTUCAN NORTE, BAUKO, MOUNTAIN PROVINCE	SEAN AEISHA GENERAL ENGINEERING AND CONSTRUCTION (48302)	4,950,000.00	Completed	April 01, 2024	May 15, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0031	BIP, CONSTRUCTION OF ROAD, BARANGAY GAYANG, SABANGAN, MOUNTAIN PROVINCE	JBA CONSTRUCTION AND BUILDERS (36321)	4,950,000.00	Completed	March 04, 2024	April 17, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0032	BIP, CONSTRUCTION OF ROAD, BARANGAY SUMADEL, TADIAN, MOUNTAIN PROVINCE	TADIAN GENERAL CONSTRUCTION (35339)	4,950,000.00	Completed	March 04, 2024	April 17, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0033	CSSP-ROLL-IT, MASLA-DUAGAN ROAD IN SUPPORT OF SUGARCANE, COFFEE, FOOD PROCESSING AND FURNITURE INDUSTRIES, TADIAN, MOUNTAIN PROVINCE	BALINTUGAN CONSTRUCTION (34566)	19,600,000.00	Completed	March 12, 2024	October 17, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0034	BIP, CONSTRUCTION OF ROAD, BARANGAY SACLIT, SADANGA, MOUNTAIN PROVINCE	HC CASSIW CONSTRUCTION (42969)	4,950,000.00	Completed	March 12, 2024	April 25, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0035	MT PROV-CAGAYAN VIA TABUK-ENRILE RD-KO404+359-KO404+450, KO408+360-KO408+555, KO408+620-KO408+932, KO409+1140-KO410+000	BKA CONSTRUCTION AND SURVEYING (39361)	13,567,120.00	Completed	March 12, 2024	September 06, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0036	REHAB/RECONSTN OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE, MT PROV-CAGAYAN VIA TABUK-ENRILE RD- KO414+684 - KO414+750, KO416+989 - KO417+078	BKA CONSTRUCTION AND SURVEYING (39361)	3,506,440.00	Completed	March 12, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0037	CSSP-TRIP, MABA-AY-ABATAN ROAD LEADING TO VARIOUS TOURISM SITES, MABA-AY-ABATAN, BAUKO, MOUNTAIN PROVINCE	TIMENCLEAN BUILDERS AND AGGREGATES (46417)	7,350,000.00	Completed	March 12, 2024	May 17, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0038	BIP, CONSTRUCTION OF ROAD, BARANGAY TETEP-AN NORTE, SAGADA, MOUNTAIN PROVINCE	MONTHANA CONSTRUCTION (52813)	4,950,000.00	Completed	March 24, 2024	May 07, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0039	REHAB/RECONSTN OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE, DANTAY-SAGADA RD - KO388+797 - KO388+819, KO389+429 - KO389+447, KO389+719 - KO389+733	LATAWAN EDUARDO AP-O DEVELOPERS CONSTRUCTION SERVICES (55693)	3,247,720.00	Completed	March 12, 2024	April 30, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0040	CSSP-TRIP, GUINZADAN-CAGUBATAN-BALILI (MANKAYAN) ROAD LEADING TO MOGAO MOUNTAIN AND GAWAAN LAKE, BAUKO AND TADIAN, MOUNTAIN PROVINCE	BATAKAGAN CONSTRUCTION (32298)	7,350,000.00	Completed	March 12, 2024	June 09, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0041	CSSP-ROLL-IT, LUBON-BILIG ROAD CONNECTING LUBON AND BILIG TO TADIAN-BESAO-SAGADA PROVINCIAL ROAD IN SUPPORT OF HEIRLOOM RICE, COFFEE AND MUSCOVADO PROCESSING AND OTHER FOOD PROCESSING INDUSTRIES, LUBON, TADIAN, MOUNTAIN PROVINCE	FJ MIRANDA CONSTRUCTION (41349)	12,250,000.00	Completed	April 21, 2024	October 26, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0042	BIP, CONSTRUCTION OF ROAD, BARANGAY BALILI-ALAB PROPER, BONTOC, MOUNTAIN PROVINCE	KOMICHOV GENERAL CONSTRUCTION (42292)	4,900,000.00	Completed	March 24, 2024	May 07, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0043	BIP, CONSTRUCTION OF ROAD, BARANGAY BAGNEN ORIENTE, BAUKO, MOUNTAIN PROVINCE	BALBALIN ENGINEERING AND CONSTRUCTION (42015)	4,924,222.63	On-Going	April 21, 2024	June 04, 2024	83.77
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0044	CSSP-TRIP, SABANGAN-SAGADA ROAD LEADING TO POBLACION SAGADA, SUMAGING CAVE, HANGING COFFINS, BOMOD-OK FALLS, BOKONG FALLS, MARCOS CAVE, MOUNTAIN PROVINCE	LATAWAN EDUARDO AP-O DEVELOPERS CONSTRUCTION SERVICES (55693)	7,350,000.00	Completed	April 21, 2024	September 12, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0045	REHAB/RECONSTN OF ROADS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE, MT PROVINCE-N VIZCAYA RD, K0368+550-K0368+590, K0371+106-K0371+131, K0372+940-K0372+957, K0384+188-K0384+200	TUVENG CONSTRUCTION & SUPPLY CO. (46615)	6,197,520.00	Completed	April 21, 2024	October 05, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PI0046	CSSP-ROLL-IT, ABATAN-BAGNEN ROAD IN SUPPORT OF AGRIBUSINESS, COFFEE, FOOD PROCESSING AND TOURISM INDUSTRIES, BAUKO MOUNTAIN PROVINCE	TIMENCLEAN BUILDERS AND AGGREGATES (46417)	12,040,000.00	Completed	April 21, 2024	July 28, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0047	CONSTN/UPGRADING/REHAB OF DRAINAGE ALONG NATIONAL ROADS, MT PROVINCE-N VIZCAYA RD - K0385 + 821	ALPHA SIX CONSTRUCTION (45055)	29,400,000.00	On-Going	April 21, 2024	January 26, 2025	90.94



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0048	CONSTN/UPGRADING/REHAB OF DRAINAGE ALONG NATIONAL ROADS, BAGUIO-BONTOC RD-K0343+600	LAB GENERAL ENGINEERING (31207)	1,186,780.00	Completed	April 21, 2024	May 21, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0049	REHAB/RECONSTN OF RDS W/ SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - MT PROV-ILOCOS SUR VIA TUE RD K0416+026 - K0416+038, K0416+575-K0416+583	LONGBOAN CONSTRUCTION (50773)	1,234,000.00	Completed	May 06, 2024	June 04, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0050	CONSTN OF FLOOD MITIGATION STRUCTURE PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES, BARANGAY MAINIT, BONTOC, MOUNTAIN PROVINCE	YCHONGLIYAN CONSTRUCTION (46720)	4,950,000.00	Completed	May 06, 2024	July 21, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0051	CONSTN/ UPGRADING/ REHAB OF DRAINAGE ALONG NATL ROADS, MT. PROV-ILOCOS SUR VIA TUE RD - K0402+490, K0407+074, K0410+842	LONGBOAN CONSTRUCTION (50773)	7,644,000.00	Completed	May 06, 2024	September 25, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0053	BIP- CONSTRUCTION OF ROAD, BARANGAY BUN-AYAN, SABANGAN, MOUNTAIN PROVINCE	JBA CONSTRUCTION AND BUILDERS (36321)	4,950,000.00	On-Going	May 26, 2024	September 07, 2024	85.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0054	BIP-IMPROVEMENT OF ROAD IN BRGY BAYYO, BONTOC, MOUNTAIN PROVINCE	ARUNEY CONSTRUCTION (53911)	4,900,121.64	On-Going	May 26, 2024	July 09, 2024	83.23
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0055	001-REHAB/RECONSTRUCTION OF RD-SECONDARY RD BAG-BON RD K0342+889 - K0342+961, K0342+955-K0343+037	EMEE RAIN CONSTRUCTION (50646)	4,498,200.00	Completed	May 26, 2024	September 18, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0056	BIP-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CADAD-ANAN, TADIAN, MT PROV	FJ MIRANDA CONSTRUCTION (41349)	4,950,000.00	Completed	May 26, 2024	November 21, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0057	BIP, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAYEO, BESAO, MOUNTAIN PROVINCE	JAH-ZONE CONSTRUCTION (55024)	4,898,086.42	On-Going	August 21, 2024	November 18, 2024	95.40
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0058	OO1-COSNTRUCTION OF BY-PASS AND DIVERSION ROADS, CHICO KARAYAN BRIDGE-LANAO-TIKITIK BYPASS ROAD	A.I.P. CONSTRUCTION (32458)	67,550,000.00	On-Going	May 26, 2024	February 12, 2025	78.94
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0059	SIPAG-CONSTRUCTION OF ROAD, BARANGAY ANTADAO, SAGADA, MOUNTAIN PROVINCE	LATAWAN EDUARDO AP-O DEVELOPERS CONSTRUCTION SERVICES (55693)	4,900,000.00	On-Going	May 21, 2024	July 29, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0061	BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES, CONSTRUCTION OF ROAD, BARANGAY POBLACION, TADIAN, MOUNTAIN PROVINCE	TADIAN GENERAL CONSTRUCTION (35339)	4,950,000.00	Completed	June 19, 2024	August 27, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0062	BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES, CONSTRUCTION OF ROAD, BARANGAY LAYLAYA, BESAO, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	4,950,000.00	Completed	June 19, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0064	SIPAG-ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY LESEB, BAUKO, MOUNTAIN PROVINCE	GELLE CONSTRUCTION SERVICES (48802)	4,900,000.00	Completed	June 19, 2024	September 06, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0065	SIPAG-ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF ROAD, BARANGAY MAYAG, BAUKO, MOUNTAIN PROVINCE	BATAKAGAN CONSTRUCTION (32298)	4,900,000.00	Completed	June 19, 2024	August 25, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PI0066	CONSTRUCTION OF FLOOD CONTROL ALONG CHICO RIVER, FALIWANG-CHICO KARAYAN BRIDGE SECTION, BONTOC, MOUNTAIN PROVINCE	CHAO-MING CONSTRUCTION SERVICES (47919) / E.T. LATAWAN CONSTRUCTION (13919)	57,900,000.00	On-Going	July 16, 2024	April 15, 2025	93.55
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0067	BIP- ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF LOCAL ROAD, BARANGAY DATA, SABANGAN, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	4,950,000.00	On-Going	June 19, 2024	August 12, 2024	93.22
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0068	(SIPAG), FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY TOCUCAN, BONTOC, MOUNTAIN PROVINCE	JYP CONSTRUCTION (39535)	4,900,000.00	Completed	June 27, 2024	September 11, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0071	BIP, IMPROVEMENT OF SITIO MALITEN ROAD, BRGY. LAYLAYA, BESAO, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	4,950,000.00	Completed	July 10, 2024	September 09, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0072	SIPAG-ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- CONSTRUCTION OF ROAD, BARANGAY TANULONG, SAGADA, MOUNTAIN PROVINCE	PLP BUSINESS DEVELOPERS CORPORATION (39381)	4,900,000.00	Completed	June 20, 2024	September 12, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0073	BASIC INFRASTRUCTURE PROGRAM (BIP), BIP- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DRAINAGE, BARANGAY BESAO EAST, BESAO, MOUNTAIN PROVINCE	JHM CONSTRUCTION (54707)	4,950,000.00	Completed	June 20, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0074	OO1: ENSURE SAFE & RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, & LANDSLIDE - SECONDARY ROADS, MT. PROV. - ILOCOS SUR VIA TUE RD - K0393+240-K0393+265, K0396+212-K0396+220	BAGSANGE CONSTRUCTION (51276)	3,353,560.00	Completed	June 20, 2024	September 05, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0077	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BAGUIO - BONTOC RD. K0369+580-K0369+690, K0371+251-K0371+346	JBA CONSTRUCTION AND BUILDERS (36321)	7,604,800.00	On-Going	June 20, 2024	December 15, 2024	77.81
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0079	SIPAG, CONSTRUCTION OF ROAD, BARANGAY CANEO, BONTOC, MOUNTAIN PROVINCE	DHEN'Z CONSTRUCTION (51001)	4,900,000.00	Completed	July 11, 2024	October 27, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0080	SIPAG, CONSTRUCTION OF ROAD, BARANGAY MALIGCONG, BONTOC, MOUNTAIN PROVINCE	A.I.P. CONSTRUCTION (32458)	4,900,000.00	Completed	July 10, 2024	August 23, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0081	SIPAG, CONSTRUCTION OF ROAD, BARANGAY POBLACION, SAGADA, MOUNTAIN PROVINCE	JHM CONSTRUCTION (54707)	4,900,000.00	Completed	July 30, 2024	October 30, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0082	SIPAG, CONSTRUCTION OF ROAD, BARANGAY BALINTAUGAN, BAUKO, MOUNTAIN PROVINCE	MONTHANA CONSTRUCTION (52813)	4,900,000.00	Completed	July 24, 2024	October 25, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0084	CONSTN/UPGRAD/REHAB OF DRAINAGE ALONG NATL ROADS, BAGUIO-BONTOC RD - K0368+425, K0368+797, K0369+580, K0371+595, K0373+296	JBA CONSTRUCTION AND BUILDERS (36321)	10,780,000.00	Completed	July 17, 2024	December 12, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0085	BIP, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUINZADAN CENTRAL, BAUKO, MOUNTAIN PROVINCE	LONGBOAN CONSTRUCTION (50773)	4,875,750.00	On-Going	July 16, 2024	December 15, 2024	89.91
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0086	BIP, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KAYAN EAST, TADIAN, MOUNTAIN PROVINCE	TADIAN GENERAL CONSTRUCTION (35339)	2,475,000.00	Completed	July 30, 2024	December 19, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0093	SIPAG, CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY DEMANG, SADANGA, MOUNTAIN PROVINCE	NEW MOUNT CONSTRUCTION (47242)	4,900,000.00	On-Going	August 07, 2024	November 11, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0094	BIP, CONSTRUCTION OF ROAD, BARANGAY KILONG, SAGADA, MOUNTAIN PROVINCE	JAH-ZONE CONSTRUCTION (55024)	4,950,000.00	Completed	August 07, 2024	October 30, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0095	CONSTN/UPGRAD/REHAB OF DRAINAGE ALONG NATIONAL ROADS, MT PROV - CAGAYAN VIA TABUK - ENRILE RD - K0392+047	J.M. DAPING CONSTRUCTION SERVICES (43520)	15,856,400.00	On-Going	August 07, 2024	January 12, 2025	91.69



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0096	BIP, CONSTRUCTION OF PARPARTUGAN TO DAW-ANG ROAD IN BARANGAY POBLACION, SADANGA, MOUNTAIN PROVINCE	D0UBLE D CONSTRUCTION (54108)	4,875,714.70	On-Going	August 20, 2024	October 03, 2024	89.07
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0099	BIP, CONSTRUCTION OF LOCAL ROAD, BARANGAY LENGA, TADIAN, MOUNTAIN PROVINCE	FJ MIRANDA CONSTRUCTION (41349)	4,950,000.00	Completed	August 20, 2024	December 19, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0104	BIP, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDINGS, BONTOC, MOUNTAIN PROVINCE	CHAO-MING CONSTRUCTION SERVICES (47919)	2,956,904.22	On-Going	October 20, 2024	January 17, 2025	91.50
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0107	BIP, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAMOKI, BONTOC, MOUNTAIN PROVINCE	LEWIN VANNE GENERAL ENGINEERING AND CONSTRUCTION (42942)	4,950,000.00	On-Going	October 08, 2024	January 25, 2025	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0109	BIP, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING BARANGAY POBLACION, BAUKO, MOUNTAIN PROVINCE	LONGBOAN CONSTRUCTION (50773)	1,980,000.00	Completed	August 20, 2024	December 02, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0110	BIP, CONSTRUCTION OF DRAINAGE, BARANGAY TALUBIN, BONTOC, MOUNTAIN PROVINCE	AGKHUYO CONSTRUCTION (50834)	4,950,000.00	Completed	August 28, 2024	December 19, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0111	BIP, CONSTRUCTION OF ROAD, SADANGA, MOUNTAIN PROVINCE	BAKA CONSTRUCTION AND SURVEYING (39361)	4,870,789.15	On-Going	August 28, 2024	October 11, 2024	93.94
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0112	BIP, REHAB OF MULTI-PURPOSE FACILITY (ELEVATED GROUND), BETWAGAN ELEMENTARY SCHOOL SADANGA, MOUNTAIN PROVINCE	BAKA CONSTRUCTION AND SURVEYING (39361)	7,425,000.00	Completed	September 25, 2024	November 26, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0113	CONSTN/UPGRAD/REHAB OF DRAINAGE ALONG NATIONAL ROADS, JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD ROAD K0377+(-123)	LAO-LAO CONSTRUCTION SERVICES (51400)	3,434,900.00	On-Going	October 20, 2024	February 14, 2025	92.67
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0114	BIP, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANABEL, SADANGA, MOUNTAIN PROVINCE	EL BANA CONSTRUCTION AND SUPPLY (39160)	4,891,367.41	On-Going	September 30, 2024	February 04, 2025	84.84
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0120	CSSP - RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTORS IN PUBLIC FACILITIES	WAGCHASZ CONSTRUCTION SERVICES (53357)	2,892,220.85	Completed	September 18, 2024	November 10, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0121	BIP, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ABATAN, BAUKO, MOUNTAIN PROVINCE	WALAWIL CONSTRUCTION SERVICES (56975)	2,475,000.00	Completed	September 18, 2024	November 16, 2024	100.00
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0122	BIP, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PIDE, SAGADA, MOUNTAIN PROVINCE	PLP BUSINESS DEVELOPERS CORPORATION (39381)	4,950,000.00	On-Going	September 18, 2024	March 01, 2025	96.56
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PI0124	MT. PROV.-ILOCOS SUR VIA TUE RD - KO408+700 - KO408+850	JBA CONSTRUCTION AND BUILDERS (36321)	63,368,655.00	On-Going	September 18, 2024	September 16, 2025	83.66



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0133	CSSP-BIP, COMPLETION OF THE OPD COMPLEX AND TERTIARY CLINICAL LABORATORY BUILDING OF BONTOC GENERAL HOSPITAL	TADIAN GENERAL CONSTRUCTION (35339)	19,800,000.00	On-Going	December 24, 2024	December 09, 2025	73.63
Mountain Province 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PI0137	BIP, IMPROVEMENT OF AGAWA-AMBAGIW ROAD, LOCATED AT BRGY. KIN-IWAY, BESAO, MOUNTAIN PROVINCE	DD LIKIGAN CONSTRUCTION (39704)	4,899,115.71	On-Going	December 24, 2024	February 06, 2025	89.35
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0463+667-K0463+1152	GELLE CONSTRUCTION SERVICES (48802)	15,385,020.00	Completed	August 01, 2024	December 22, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0426+280-K0426+400	JFO CONSTRUCTION (45159)	5,887,840.00	Completed	August 08, 2024	September 30, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0003	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0440+1002-K0441+041	GELLE CONSTRUCTION SERVICES (48802)	10,362,520.00	Completed	July 04, 2024	September 24, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0004	JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0391+423-K0391+438, K0399+576-K0399+588, K0402+109-K0402+135, K0402+450-K0402+475, K0402+500-K0402+515, K0403+260-K0403+295, K0403+431-K0403+458, K0404+779-K0404+797, K0404+803-K0404+822, K0405+512-K0405+5	CNL CONSTRUCTION (50336)	21,070,000.00	Completed	February 15, 2024	August 05, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0005	MT. PROVINCE-IFUGAO RD (KILLING-PARACELIS SECTION) -K0456+040-K0456+060, K0456+325-K0456+360, K0458+107-K0458+194, K0458+548-K0458+628, K0462+730-K0462+760, K0469+960-K0469+1023, K0470+178-K0470+201	CNL CONSTRUCTION (50336)	22,348,525.83	Completed	February 15, 2024	August 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0006	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0450+617-K0452+750	A.P.O. GENERAL CONSTRUCTION (7010)	38,940,300.00	Completed	June 28, 2024	February 08, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0007	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS -AGUINALDO - NATONIN ROAD (PACKAGE A), MOUNTAIN PROVINCE	J.M. DAPING CONSTRUCTION SERVICES (43520)	24,500,000.00	Completed	February 15, 2024	December 06, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0008	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/ NEW ROADS, TANUDAN - BARLIG - IFUGAO ROAD (BARLIG - BANAUE SECTION), MOUNTAIN PROVINCE	LATAWAN EDUARDO AP-O DEVELOPERS CONSTRUCTION SERVICES (55693)	29,400,000.00	Completed	February 15, 2024	August 24, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF MISSING LINKS/NEW ROADS - TANUDAN - BARLIG - IFUGAO ROAD (TANUDAN - BARLIG SECTION), MOUNTAIN PROVINCE	GAWIS CONSTRUCTION SERVICES (47415)	9,800,000.00	Completed	February 15, 2024	June 06, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0010	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-TERTIARY ROADS, JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-K0410+1690	GAWIS CONSTRUCTION SERVICES (47415)	24,999,800.00	Completed	April 11, 2024	December 13, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0011	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS MT. PROVINCE - IFUGAO RD (KILING - PARACELIS SECT) - K0456+ (-086) - K0456+622, K0457+406 - K0460+300	A.P.O. GENERAL CONSTRUCTION (7010)	42,159,600.00	Completed	April 11, 2024	September 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0012	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS MT. PROVINCE - IFUGAO RD (KILING - PARACELIS SECT) - K0467+459 - K0469+000	J.M. DAPING CONSTRUCTION SERVICES (43520)	18,639,600.00	Completed	April 11, 2024	December 04, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0013	ORGANIZATIONAL OUTCOME 1 : ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS, MT. PROVINCE-IFUGAO RD (KILING-PARACELIS SECT) - K0471+105 - K0471+646	GAWIS CONSTRUCTION SERVICES (47415)	6,360,200.00	Completed	May 09, 2024	June 28, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0014	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF DULI FLOOD CONTROL, BUNOT,	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / FLEURDELIS CONSTRUCTION AND SUPPLY (44201)	52,744,005.00	Completed	February 19, 2024	September 05, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0015	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS MT. PROVINCE - IFUGAO RD (KILING - PARACELIS SECT) -K0474+000 - K0474+334, K0474+350 - K0474+812, K0475+25	MG SAMIDAN CONSTRUCTION (33234)	18,369,120.00	Completed	July 04, 2024	December 10, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0016	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BINABAGAN FLOOD CONTROL, BUNOT, PARACELIS, MOUNTAIN PROVINCE	JTM CONSTRUCTION (41136)	19,600,000.00	Completed	February 15, 2024	July 24, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0017	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF BURINGAL PROPER FLOOD CONTR	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	39,200,000.00	Completed	February 15, 2024	September 17, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0018	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF MASABLANG FLOOD CONTROL, BANTAY, PARACELIS, MOUNTAIN PROVINCE	J.M. DAPING CONSTRUCTION SERVICES (43520)	19,600,000.00	Completed	February 15, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0019	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF MULIANG FLOOD CONTROL, ANON	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866) / GAWIS CONSTRUCTION SERVICES (47415)	39,200,000.00	Completed	February 15, 2024	September 01, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0020	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SIKUT FLOOD CONTROL, BUNOT, PARACELIS, MOUNTAIN PROVINCE	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / J.M. DAPING CONSTRUCTION SERVICES (43520)	39,200,000.00	Completed	February 15, 2024	March 02, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0021	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-PAVING OF UNPAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-(S04030LZ) CHAINAGE 563-CHAINAGE 763	PLAJ CONSTRUCTION SERVICES (53427)	8,848,420.00	Completed	July 04, 2024	September 28, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0022	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), CASSAG-BACARRI-CAMPARADI-CAWAYAN-BURINGAL PROPER-SINAMAR ROAD LEADING TO SMOKEY HILL	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	29,400,000.00	Completed	February 15, 2024	July 28, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), PARACELIS-CASSAG-MAKILO-CAMPARADI-BANT	CAPCON REALTY AND DEVELOPMENT (42176)	9,800,000.00	Completed	February 15, 2024	May 20, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0024	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), FINA-IG-BANAWEL PROPER ROAD CONNECTING	WAGCHASZ CONSTRUCTION SERVICES (53357)	14,700,000.00	Completed	February 15, 2024	June 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0025	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), POBLACION NATONIN-MADUCAYAN-SALIOK ROA	PLAJ CONSTRUCTION SERVICES (53427)	14,700,000.00	Completed	February 15, 2024	June 22, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PM0026	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- NETWORK DEVELOPMENT PROGRAM-PAVING OF UNPAVED ROADS-TERTIARY ROADS-JCT TALUBIN-BARLIG-NATONIN-PARACELIS-CALACCAD RD-(S04030LZ) CHAINAGE 763-CHAINAGE 830	PLAJ CONSTRUCTION SERVICES (53427)	2,303,980.00	Completed	June 28, 2024	July 31, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0027	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF ANONAT PROPER FLOOD CONTROL STRUCTURE (ILI SECTION), ST	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866) / GAWIS CONSTRUCTION SERVICES (47415)	96,500,000.00	Completed	April 11, 2024	May 06, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0028	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MAKILO FLOOD CONTROL STRUCTURE (SECTION 1M), STA. 085+04	MG SAMIDAN CONSTRUCTION (33234)	96,500,000.00	Completed	July 04, 2024	May 02, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0029	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF LIAS FLOOD CONTROL STRUCTURE (SECTION 1L), STA. 055+825	E.T. LATAWAN CONSTRUCTION (13919)	96,500,000.00	Completed	February 26, 2024	November 02, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP)- BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES, CONSTRUCTION OF ROAD, BARANGAY PALITOD, PARACELIS, MOUNTAIN PROVINCE	WAGCHASZ CONSTRUCTION SERVICES (53357)	4,950,000.00	Completed	February 15, 2024	April 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0032	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF BURINGAL PROPER FLOOD CONTROL (SULINEK SECTION), STA. 06	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	96,500,000.00	Completed	February 26, 2024	November 02, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0033	CONVERGENCE AND SPECIAL SUPPORT PROGRAM- BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY MADUCAYAN, NATONIN, MOUNTAIN PROVINCE	PLAJ CONSTRUCTION SERVICES (53427)	4,950,000.00	Completed	February 15, 2024	April 10, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0034	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF SALIOK DRAINAGE SYSTEM, SAL	A.P.O. GENERAL CONSTRUCTION (7010)	23,793,040.00	Completed	May 02, 2024	December 17, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PM0035	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF ANONAT PROPER FLOOD CONTROL	GAWIS CONSTRUCTION SERVICES (47415)	29,400,000.00	Completed	April 11, 2024	April 06, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), JCT. NANSUSO - BACARRI - BANTAHS - MPSP	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	24,500,000.00	Completed	February 26, 2024	October 31, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) POBLACION, NATONIN-TOBOY ROAD IN SUPPORT OF	J.M. DAPING CONSTRUCTION SERVICES (43520)	9,800,000.00	Completed	June 28, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0038	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROAD LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT), POBLACION, PARACELIS - BANTAY - BURINGA	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	4,900,000.00	Completed	April 11, 2024	June 13, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PM0039	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) JCT. NANSUSO-BACARRI-BANTAHS-MPSPC-TAWANG R	UPLAND CONSTRUCTION AND ENGINEERING SERVICES (34866)	57,900,000.00	Completed	August 01, 2024	May 06, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0040	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MULIANG BRIDGE A	A.I.P. CONSTRUCTION (32458) / BALINTUGAN CONSTRUCTION (34566)	72,375,000.00	On-Going	August 15, 2024	March 23, 2026	74.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0041	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS, FACILITIES - CONSTRUCTION OF ROAD, BARANGAY	CNL CONSTRUCTION (50336)	4,900,000.00	Completed	July 04, 2024	October 18, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0042	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY ALUNOGAN, NAT	CNL CONSTRUCTION (50336)	4,900,000.00	Completed	July 29, 2024	October 25, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0043	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION/IMPROVEMENT OF LOCAL ROAD, BARANGAY BACARRI, PARACELIS, MOUNTAI	WAGCHASZ CONSTRUCTION SERVICES (53357)	4,950,000.00	Completed	May 09, 2024	August 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0044	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF ROAD, BARANGAY POBLACION, PARACELIS, MOUNTAIN PROVINC	GAWIS CONSTRUCTION SERVICES (47415)	4,950,000.00	Completed	July 04, 2024	December 01, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0045	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUTURE PROGRAM (BIP) - BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, BARANGAY KALEO, BARLIG, MOUNTAIN PROVINCE	CNL CONSTRUCTION (50336)	4,950,000.00	Completed	May 09, 2024	July 11, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0046	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), NATONIN, MOUNTAIN PROVINCE	TUVENG CONSTRUCTION & SUPPLY CO. (46615)	4,950,000.00	Completed	July 12, 2024	October 09, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PM0047	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - CONSTRUCTION (COMPLETION) OF DPWH MOUNTAIN PROVINCE 2ND DISTRICT ENGINEERING OFFICE BUILDING, SALIOK, NATONIN, MOUNTAIN PROVINCE	YUNAKIM CONSTRUCTION (40767)	29,400,000.00	Completed	July 04, 2024	May 26, 2025	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0048	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-BIP-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES- CONSTRUCTION OF LOCAL ROAD, BARANGAY ANONAT PROPER, PARACELIS, MT PROVINCE	GAWIS CONSTRUCTION SERVICES (47415)	4,950,000.00	Completed	September 16, 2024	October 31, 2024	100.00
Mountain Province 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PM0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAIN WATER COLLECTOR SYSTEM	WAGCHASZ CONSTRUCTION SERVICES (53357)	2,895,000.00	Completed	July 04, 2024	September 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0001	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES - BALANTOY - DAO-ANGAN - POSWOY - ABABA- AN ROAD IN SUPPORT OF COFFEE PROCESSING INDUSTRY, HOMESTYLES INDUSTRY (BASKETRY AN	BHM CONSTRUCTION (30724)	71,289,542.02	On-Going	February 15, 2024	February 04, 2025	89.95
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24PK0002	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF SUKIAP FLOOD CONTROL ALONG CH	BANGYAN 3D CONSTRUCTION (48505)	19,592,654.05	Completed	February 15, 2024	October 05, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0003	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES: LUBUAGAN - BATONG BUHAY JUNCTION AWICHON - UPPER UMA ROAD IN SUPPORT OF HOMESTYLE INDUSTRY (SOFTBROOM MAKING AND BLACKSMI	SONBLESSED CONSTRUCTION AND SUPPLY (40230)	9,792,682.06	Completed	February 15, 2024	October 14, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0004	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL- IT) POBLACION TINGLAYAN - TULGAO EAST - TULGA	FEREST DWAYNE CONSTRUCTION (40843)	9,760,308.24	Completed	February 15, 2024	August 13, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0005	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL- IT) - MOUNTAIN PROVINCE BOUNDARY CAGALUAN JU	SONBLESSED CONSTRUCTION AND SUPPLY (40230)	9,794,924.16	Completed	February 15, 2024	August 24, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0006	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL- IT); MALLANGO - ASAFANG - TABTABAN - SUMA	ATM CONSTRUCTION (46199)	9,800,000.00	Completed	February 15, 2024	July 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0007	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF BIYAO RIVER FLOOD CONTROL ST	BHM CONSTRUCTION (30724)	28,958,992.71	Completed	February 15, 2024	March 29, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0008	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF LAPOC RIVER FLOOD CONTROL ST	BHM CONSTRUCTION (30724)	29,400,000.00	On-Going	February 15, 2024	March 31, 2025	98.50
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0009	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF TAWANG FLOOD CONTROL ALONG CAL-OWAN RIVER, TAWANG, BALBAL	BHM CONSTRUCTION (30724)	5,309,149.10	Completed	February 15, 2024	June 25, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0011	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF OLING RIVER FLOOD CONTROL STR	BHM CONSTRUCTION (30724)	28,958,983.36	Completed	February 15, 2024	January 21, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0012	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: REHABILITATION OF LUPLUPA FLOOD CONTROL ALON	MA BUYAGAN CONSTRUCTION SERVICES (52086)	4,404,501.30	On-Going	March 07, 2024	July 14, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0013	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF CHARAG FLOOD CONTROL ALONG C	FEREST DWAYNE CONSTRUCTION (40843)	14,104,988.87	On-Going	March 14, 2024	December 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0014	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF TABIONG FLOOD CONTROL ALONG CHICO RIVER, STA. 188+950	MA BUYAGAN CONSTRUCTION SERVICES (52086)	8,815,139.84	Completed	March 14, 2024	October 14, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0015	ORGANIZATIONAL OUTCOME 2: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SUKOT-CENTRO FLOOD CONTROL ALONG CHICO RIVER, STA. 188+450 - STA. 188+700 (L.S	QUIÑONES CONSTRUCTION (47381)	21,138,681.63	Completed	March 14, 2024	March 26, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0016	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT) 2.0-, PASIL RIVER JUNCTION - VAAW GALDA	ABMJ CONSTRUCTION AND AGGREGATES CORP. (FORMERLY: ABMJ CONSTRUCTION AND AGGREGATES) (43285)	9,782,846.15	On-Going	June 13, 2024	December 29, 2024	90.40
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0017	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF SABONAC FLOOD CONTROL ALON	W.V. CONSTRUCTION (51433)	6,364,447.60	Completed	March 07, 2024	August 03, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0018	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ABLEG-MOLAYONG-AMDALAO RD	BLESSING BUILDERS AND CONSTRUCTION SUPPLY (36064) / YUNAKIM CONSTRUCTION (40767)	33,526,109.55	On-Going	March 14, 2024	December 20, 2024	99.30
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0019	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: BRIDGE PROGRAM - REPLACEMENT OF BRIDGES (TEMPORARY TO PERMANENT) - MAKILO BR. (B00951LZ) ALONG MT PROVINCE BDGY - CALANAN - PINUKPUK - ABBUT RD (PHASE II).	JTM CONSTRUCTION (41136) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	57,793,404.74	On-Going	March 14, 2024	March 08, 2025	21.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0020	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: CONSTRUCTION OF MISSING LINKS / NEW ROADS: ABRA-KALINGA-APAYAO ROAD ALONG ACIGA (PINUKPUK)-TAWANG-BUAYA-MABACA (BALBALAN SECTION), KALINGA.	BHM CONSTRUCTION (30724)	98,167,520.00	On-Going	April 18, 2024	April 27, 2025	94.55
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0021	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - TERTIARY ROADS: LUBUAGAN-BATONG BUHAY-ABRA BDRY RD K0462+032 - K0462+735, K0463+000 - K0464+023, K0464+123 - K0464+211, K0464+284 - K046	JTM CONSTRUCTION (41136)	33,207,401.01	Completed	September 05, 2024	March 19, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0022	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF CAGALUAN FLOOD CONTROL, STA 163+560 - STA 163+870 (R.S.),	BHM CONSTRUCTION (30724)	19,462,800.00	Completed	April 18, 2024	January 23, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0023	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM - PAVING OF UNPAVED ROADS: TERTIARY ROADS - LUBUAGAN-BATONG BUHAY-ABRA BDRY RD - K0459+(-260)-K0459+000, K0459+(-320)-K0459+(-287), K0459+(-350)-K0459+(-3	MPD3 CONSTRUCTION (56955)	29,631,916.75	On-Going	April 25, 2024	April 04, 2025	90.74
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0024	BASIC INFRASTRUCTURE PROGRAM (BIP) - INTERJURISDICTION ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTION); CONSTRUCTION OF DANGTALAN / PUGONG / UPPER DALUPA / NGIBAT / BUGNAY ACCESS ROADS IN BARANGAYS DANGTALAN, PUGONG AND DALUPA, PA	FEREST DWAYNE CONSTRUCTION (40843)	8,910,000.00	Completed	April 29, 2024	December 24, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0025	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF MUNG-OL PANTUKLAO CREEK FLOOD CONTROL, STA 170+365 - STA17	W.V. CONSTRUCTION (51433)	4,894,642.74	Completed	April 04, 2024	October 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): UGUID SUBTERRANEAN TOURISM DESTINATION ACCESS ROAD, BRGY. MALING (KABUGAO), BALBALAN,	FOUR-G CONSTRUCTION (45924)	19,589,982.96	On-Going	March 27, 2024	December 17, 2024	94.67
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0027	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF WAROS CREEK FLOOD CONTROL BRGY. BANGAD, TINGLAYAN, KALINGA	JEP CONSTRUCTION (36000)	1,949,979.46	Completed	April 29, 2024	September 17, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0029	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF CHALIYONG - KUB-AO FLOOD CONT	MA BUYAGAN CONSTRUCTION SERVICES (52086)	5,870,141.61	On-Going	April 04, 2024	May 03, 2025	93.49
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0030	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOOD: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF FLOOD CONTROL ALONG CHICO RIV	HKBT CONSTRUCTION (48936)	29,395,000.00	Completed	April 25, 2024	January 26, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE: SECONDARY ROADS - MT PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RAD - K0450+09	ROCKWELL BUILDERS (46601)	29,396,021.36	On-Going	April 08, 2024	February 17, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0032	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF SAMANG-SAIT FLOOD CONTROL AL	FEREST DWAYNE CONSTRUCTION (40843)	12,684,652.96	Completed	April 04, 2024	January 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0033	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS: CONSTRUCTION OF NGILIN FLOOD CONTROL ALONG C	MA BUYAGAN CONSTRUCTION SERVICES (52086)	11,747,921.15	Completed	April 04, 2024	March 04, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0034	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF PANTI KIAN MULTI-PURPOSE BUILDING, BARANGAY PANTI KIAN, BALBALAN, KALINGA	BHM CONSTRUCTION (30724)	2,955,146.00	On-Going	April 04, 2024	August 01, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0035	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239: INSTALLATION OF ROAD SAFETY DEVICES ALONG MT. PROVINCE BDY-CALANAN-PINUKPUK-ABBUT RD - K0421+(-031) - K0435+405, TINGLAYAN, KALINGA	EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (51464)	96,479,999.34	Completed	April 08, 2024	September 29, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0036	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: PAVING OF UNPAVED ROADS - TERTIARY ROADS - BALBALAN-PINUKPUK RD - K0484+347 - K0485+000, BALBALAN, KALINGA	BHM CONSTRUCTION (30724)	35,848,400.00	Completed	April 08, 2024	January 22, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0037	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: NETWORK DEVELOPMENT PROGRAM: PAVING OF UNPAVED ROADS - TERTIARY ROADS: LUBUAGAN-BATONG BUHAY-ABRA BDY RD - K0471+400 - K0472+054, LUBUAGAN, KALINGA	MPD3 CONSTRUCTION (56955)	26,639,387.01	Completed	June 13, 2024	April 10, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0038	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF BALENCIAGAO-BAGTAYAN-BALATOC ACCESS ROAD IN BRGY. BALENCIAGAO, PASIL, KALINGA.	W.V. CONSTRUCTION (51433)	9,894,224.59	Completed	April 04, 2024	August 24, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0039	NETWORK DEVELOPMENT: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CAGALUAN BYPASS ROAD, KALINGA	RAD CONSTRUCTION (46934)	7,840,000.00	On-Going	January 09, 2025	May 16, 2025	88.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0040	BASIC INFRASTRUCTURE PROGRAM (BIP) BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES CONSTRUCTION OF ACCESS ROAD IN BARANGAY BASAO, TINGLAYAN, KALINGA	MA BUYAGAN CONSTRUCTION SERVICES (52086)	4,950,000.00	On-Going	April 18, 2024	August 23, 2024	16.75
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0041	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF BRGY. TALALANG MULTI-PURPOSE BUILDING, BALBALAN, KALINGA	RAD CONSTRUCTION (46934)	3,957,940.06	Completed	May 23, 2024	September 06, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0042	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF AMDALAO FLOOD CONTROL, GUINA-ANG, PASIL, KALINGA.	ABMJ CONSTRUCTION AND AGGREGATES CORP. (FORMERLY: ABMJ CONSTRUCTION AND AGGREGATES) (43285)	2,445,325.03	Completed	April 18, 2024	June 16, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0043	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS: MT. PROVINCE BDRY-CALANAN-PINUKPUK-ABBUT RD - K0451+175 - K0452+864, K0452+908 - K0454+000, K0458+417 - K0458+789, K045	JTM CONSTRUCTION (41136)	46,121,501.75	On-Going	September 05, 2024	January 22, 2025	97.83
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24PK0045	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF JANOM-SISIM FLOOD CONTROL, STA. 179+410 + STA.179+560 (LS), WESTERN UMA, LUBUAGAN,	DAIJEN CONSTRUCTION SERVICES (56093)	9,795,300.78	Completed	April 11, 2024	December 06, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0048	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AND DANANAO DAY CARE CENTER, BARANGAY BANGAD AND BARANGAY DANANAO, TINGLAYAN, KALINGA	JAG FOUR CONSTRUCTION (42007)	1,977,318.85	On-Going	May 13, 2024	July 14, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0049	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES IMPROVEMENT OF ROAD, ABLEG-MOLAYONG-AMDALAO PASIL, KALINGA	ABMJ CONSTRUCTION AND AGGREGATES CORP. (FORMERLY: ABMJ CONSTRUCTION AND AGGREGATES) (43285)	24,479,936.50	On-Going	June 13, 2024	July 07, 2025	91.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 CP	24PK0051	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) BUTBUT PROPER - TULGAO - DANANAO - SUMADEL - MALLANGO ROAD LEADING TO TULGAO AND SUMADEL	BAHRAMLEY CONSTRUCTION (42050)	9,749,638.40	On-Going	June 10, 2024	March 31, 2025	98.72
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF BUTBUT PROPER MULTI-PURPOSE BUILDING, BARANGAY BUTBUT, TINGLAYAN, KALINGA	ATM CONSTRUCTION (46199)	1,977,581.16	Completed	June 13, 2024	December 09, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0053	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDES - TERTIARY ROADS ALONG LUBUAGAN - BATONG BUHAY - ABRA BOUNDARY ROAD, LUBUAGAN, K	HKBT CONSTRUCTION (48936)	8,684,803.81	On-Going	May 09, 2024	October 22, 2024	95.40
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0056	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS: KALINGA-ABRA ROAD - K0510+877-K0511+477, BALBALAN, KAL	BHM CONSTRUCTION (30724)	19,600,000.00	Completed	July 04, 2024	May 29, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0057	BIP - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS), CONSTRUCTION OF GALGALIS - PALANGHA FALLS - MABILONG BRIDGE, BARANGAY LUPLUPA, BARANGAY TULGAO, BARANGAY MABILONG, TINGLAYAN AND LUBUAGAN, KALINGA	MIGHTY STELLAR DEVELOPMENT CONSTRUCTION (51159)	4,944,970.75	Completed	June 13, 2024	August 26, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0058	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURE PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURES, SALTAN, BIYOG CREEK, BATONG BUHAY NHS, MATALILING KILOY, MABILONG IN BARANGAY BALBALASANG, BARANGAY BALATOC,	RAD CONSTRUCTION (46934)	6,926,724.62	Completed	June 13, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0059	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY DANGOY, LUBUAGAN AND BARANGAY COLAYO, PASIL, KALINGA	RAD CONSTRUCTION (46934)	2,931,293.88	On-Going	August 22, 2024	March 11, 2025	46.08
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0060	BASIC INFRASTRUCTURE PROGRAM (BIP) - PUBLIC WATER SUPPLY SYSTEM - CONSTRUCTION OF WATER SUPPLY SYSTEMS - CONSTRUCTION OF POTABLE WATER SYSTEM, CADAMAYAN (KEZU GALCAS) - LUBUAGAN, KALINGA	619 BUILDERS CONSTRUCTION CORPORATION (40655)	9,890,609.54	On-Going	June 13, 2024	January 28, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0067	CONVERGENCE AND SPECIAL SUPPRT PROGRAM / REHABILITATION OF WATER SUPPLY / SEPTAGE AND SEWERAGE / RAIN WATER COLLECTOR SYSTEMS - CONSTRUCTION / REHABILITATION OF WATER SUPPLY / SEPTAGE AND SEWERAGE / RAINWATER COLLECTOR SYSTEM	MPD3 CONSTRUCTION (56955)	2,889,932.61	Completed	July 11, 2024	October 03, 2024	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: SUSTAINABLE INFRASTRUCTURE ALLEVIATING GAPS: SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPROVEMENT OF ROAD, BARANGAY GAANG, BALBALAN, KALI	BHM CONSTRUCTION (30724)	24,004,375.00	On-Going	August 22, 2024	June 12, 2025	0.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0071	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALBALASANG, BALBALAN, KALINGA	BHM CONSTRUCTION (30724)	24,502,500.03	On-Going	September 26, 2024	December 23, 2025	93.95
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0073	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING - CONSTRUCTION OF MULTI-PURPOSE BUILDING (WEAVING CENTER), LUBUAGAN, KALINGA	MPD3 CONSTRUCTION (56955)	9,898,918.92	Completed	January 09, 2025	July 09, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0074	BASIC INFRASTRUCTURE PROGRAM MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE FACILITY (TRIBAL HALL), BRGY. MALUCSAD, PASIL, KALINGA	ABMJ CONSTRUCTION AND AGGREGATES CORP. (FORMERLY: ABMJ CONSTRUCTION AND AGGREGATES) (43285)	4,940,040.33	On-Going	August 05, 2024	March 02, 2025	67.30
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0075	REPAIR/REHABILITATION OF NATIONAL ROAD ALONG MT. PROVINCE BDY. - CALANAN - PINUKPUK - ABBUT ROAD, K0454+495 - K0454+557, MABILONG, LUBUAGAN, KALINGA	ROCKWELL BUILDERS (46601)	26,039,281.51	On-Going	August 05, 2024	June 14, 2025	33.36



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 3:34 PM



Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24PK0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP) CONSTRUCTION / REHABILITATION OF WATER SUPPLY / SEPTAGE AND SEWERAGE / RAIN WATER COLLECTORS - WATER SUPPLY SYSTEM CONSTRUCTION OF WATER SUPPLY SYSTEMS - CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), BALBAL	AQUATERRA KONSTRUKT INC. (15929)	34,251,475.62	Completed	September 26, 2024	July 26, 2025	100.00
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24PK0081	ORGANIZATION OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM: ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS, KALINGA - ABRA ROAD, K0526+000 TO K0526+085	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,495,065.74	On-Going	October 07, 2024	May 15, 2025	98.40
Upper Kalinga District Engineering Office	2024	Regular Infra - GAA 2024 LP	24PK0082	LOCAL PROGRAM (LP) BUILDINGS AND OTHER INFRASTRUCTURES - MULTIPURPOSE / FACILITIES NATIONAL BUILDING PROGRAM CONSTRUCTION (COMPLETION) OF DPWH UPPER KALINGA DISTRICT ENGINEERING OFFICE BUILDING, KALINGA	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191) / BMJ BUILDERS (42191)	34,272,953.86	On-Going	October 14, 2024	December 26, 2025	31.55