



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0001	PREVENTIVE MAINTENANCE - TERTIARY ROADS: MARCOS ALVAREZ RD K0022+065 - K0022+625, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	24,141,622.37	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0002	PREVENTIVE MAINTENANCE - SECONDARY ROADS: PPTA RD, K0029+120 - K0029+177.57, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	2,359,984.82	Completed	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0003	PREVENTIVE MAINTENANCE - TERTIARY ROADS: MUNTINLUPA INSULAR PRISON RD K0032+274 - K0032+353, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	3,077,857.77	Completed	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0005	PREVENTIVE MAINTENANCE - TERTIARY ROADS: MUNTINLUPA RAILROAD STATION RD K0028+(-567) - K0028+(-351), MUNTINLUPA CITY	STARCROSS CONSTRUCTION INC. (42841)	7,163,755.35	Completed	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0007	PREVENTIVE MAINTENANCE - SECONDARY ROADS; ZAPOTE - ALABANG RD, K0019+228 - K0019+262.07, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	3,030,700.62	Completed	February 16, 2024	March 16, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0008	PREVENTIVE MAINTENANCE - SECONDARY ROADS: ZAPOTE - ALABANG RD, K0016+232.71 - K0016+371.20, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	10,292,157.41	On-Going	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0009	PREVENTIVE MAINTENANCE - SECONDARY ROADS: ZAPOTE ALABANG RD, K0015+(-227) - K0015+(-821), K0016+371.20 - K0016+440, LAS PINAS CITY	OMNICON BUILDERS (22816)	15,527,646.12	Completed	February 08, 2024	April 07, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0010	PREVENTIVE MAINTENANCE - SECONDARY ROADS: ZAPOTE - ALABANG RD, K0019+415 - K0019+804.23, LAS PINAS CITY	OMNICON BUILDERS (22816)	33,426,194.11	Completed	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0011	CONSTRUCTION OF MATERIALS LABORATORY FACILITY, LAS PINAS - MUNTINLUPA DEO, MUNTINLUPA CITY	RGDG CONSTRUCTION (37950)	1,889,966.39	On-Going	February 08, 2024	April 07, 2024	96.77
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PALIWAS CREEK, LAS PINAS CITY	MRRM TRADING & CONSTRUCTION (19657) / KPSSL GENERAL CONTRACTOR INC. (52137)	96,395,127.60	Completed	February 08, 2024	October 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0015	INSTALLATION OF SIGNAGE, PAVEMENT MARKINGS AND PEDESTRIAN FENCING ALONG SOUTH SUPER H-WAY EAST SERVICE ROAD (S03296LZ) - K0021+561 - K0020+545, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	3,461,110.54	Completed	February 08, 2024	March 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0016	INSTALLATION OF SIGNAGE, PAVEMENT MARKINGS AND PEDESTRIAN FENCING ALONG SOUTH SUPER H-WAY EAST SERVICE ROAD (S03296LZ) - K0020+(-274) - K0020+726, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	4,524,380.72	Completed	February 08, 2024	April 07, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0018	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUNASAN RIVER (DOWNSTREAM), MUNTINLUPA CITY	A.M. ORETA & CO., INC. (108)	82,022,790.89	Completed	February 08, 2024	September 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0019	REHABILITATION OF ROAD, BARANGAY TALON 4, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	7,447,693.66	On-Going	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0020	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY ZAPOTE, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	9,790,938.40	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0021	PREVENTIVE MAINTENANCE - TERTIARY ROADS: SOUTH SUPER H-WAY WEST SERVICE RD K0020+880 - K0020+990, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	4,651,937.32	On-Going	February 08, 2024	March 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0022	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SUCAT RIVER, MUNTINLUPA CITY	A.M. ORETA & CO., INC. (108) / STARCROSS CONSTRUCTION INC. (42841)	77,922,820.01	On-Going	February 08, 2024	September 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0023	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY ALMANZA 2, LAS PINAS CITY	AYANA CONSTRUCTION AND TRADING (38623)	4,892,908.72	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALON 5, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	6,653,994.44	On-Going	February 16, 2024	July 14, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0025	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - PULANG LUPA BR. (B01814LZ) ALONG QUIRINO AVENUE, LAS PINAS CITY	G.F. FABIAN CONSTRUCTION (38962)	23,274,294.93	On-Going	February 08, 2024	July 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0026	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BALIHATAR - MARULAS CREEK, LAS PINAS CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	138,942,204.75	On-Going	February 08, 2024	October 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0027	CONSTRUCTION OF HAVEN FOR WOMEN BUILDING, BARANGAY ALABANG, MUNTINLUPA CITY	MADSAM ENTERPRISES (40136)	9,297,537.90	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0028	REHABILITATION OF ROAD, BARANGAY TALON 4 (PHASE 2), LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	19,598,828.65	On-Going	February 08, 2024	June 06, 2024	0.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0029	REHABILITATION OF ROAD, BARANGAY TALON 5 (PHASE 2), LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	19,574,080.23	Completed	February 08, 2024	August 05, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0030	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY MANUYO 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	8,715,171.41	Completed	February 08, 2024	June 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0031	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY MANUYO 1 (PHASE 2), LAS PINAS CITY	IRONSIDE BUILDERS AND DEVELOPMENT CORPORATION (50819)	19,599,981.04	Completed	February 08, 2024	September 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0032	CONSTRUCTION OF MAGDAONG ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY POBLACION, MUNTINLUPA CITY	A.M. ORETA & CO., INC. (108)	69,122,488.34	On-Going	February 08, 2024	September 04, 2024	26.60
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0033	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - CUPANG BR. (B01825LZ) ALONG PPTA ROAD, MUNTINLUPA CITY	A.M. ORETA & CO., INC. (108) / STARCROSS CONSTRUCTION INC. (42841)	73,390,353.68	On-Going	February 08, 2024	December 03, 2024	90.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAGUNA DE BAY, BARANGAY SUCAT, MUNTINLUPA CITY	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880) / AKN CONSTRUCTION CORPORATION (11845)	76,062,551.16	On-Going	February 08, 2024	September 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMPLONA 1, LAS PINAS CITY	MRJR CONSTRUCTION & TRADING (28265)	4,655,839.92	On-Going	February 08, 2024	June 06, 2024	89.13
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, LAS PINAS RIVER AND ITS TRIBUTARIES,LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	90,937,748.04	On-Going	February 08, 2024	October 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0037	REHABILITATION OF ELSIE GACHES COTTAGE BUILDING (ST. FRANCIS AND SAN LUIS), BARANGAY ALABANG, MUNTINLUPA CITY	SIBALOM GLASS, ALUMINUM, CONSTRUCTION SUPPLY AND SERVICES (35635)	9,501,255.85	Completed	February 08, 2024	August 05, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0038	REHABILITATION OF DSWD HAVEN FOR WOMEN BUILDING, BARANGAY ALABANG, MUNTINLUPA CITY	RGDG CONSTRUCTION (37950)	5,756,857.59	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0039	CONSTRUCTION (COMPLETION) OF BJMP BUILDING AND OTHER FACILITIES, BARANGAY PUTATAN, MUNTINLUPA CITY	ARCINUE COMM'L CORPORATION (6746)	47,612,613.70	On-Going	February 08, 2024	June 06, 2024	0.37
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PILAR, LAS PINAS CITY	ANNCORP BUILDERS, INC. (48291)	9,457,215.62	On-Going	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0041	CONSTRUCTION OF NHA BUILDING, BARANGAY CAA, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	47,044,957.16	On-Going	February 08, 2024	October 04, 2024	60.25
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0042	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MANGANGATE RIVER, MUNTINLUPA CITY	AKN CONSTRUCTION CORPORATION (11845)	92,600,238.10	On-Going	February 08, 2024	February 01, 2025	90.95
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0043	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ZAPOTE RIVER, LAS PINAS CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	91,918,217.64	On-Going	February 08, 2024	October 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALABANG, MUNTINLUPA CITY	A.P. MELENDREZ CONSTRUCTION, INC. (11189)	47,166,227.34	On-Going	February 08, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OI0045	CONSTRUCTION OF DSWD'S MULTI-PURPOSE BUILDING AT BARANGAY ALABANG, MUNTINLUPA CITY	RGDG CONSTRUCTION (37950)	6,518,389.20	On-Going	February 08, 2024	August 05, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0046	REHABILITATION OF ROAD, BARANGAY TALON 3 (PHASE 2), LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	18,619,537.34	On-Going	February 08, 2024	September 04, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PULANGLUPA 2, LAS PINAS CITY	RGDG CONSTRUCTION (37950)	7,758,193.23	Completed	February 08, 2024	June 06, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0048	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY ALMANZA 1 (PHASE 2), LAS PINAS CITY	I.F. CLEMENTE CONSTRUCTION CORPORATION (41498)	18,619,375.02	On-Going	February 16, 2024	August 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0051	PREVENTIVE MAINTENANCE - TERTIARY ROADS: ALABANG - MUNTINLUPA RD - K0030+940 - K0031+375, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	14,005,285.34	Completed	February 16, 2024	June 14, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0052	PREVENTIVE MAINTENANCE - TERTIARY ROADS: SOUTH SUPER H-WAY EAST SERVICE RD K0020+356 - K0021+037, MUNTINLUPA CITY	STARCROSS CONSTRUCTION INC. (42841)	25,353,167.00	Completed	February 16, 2024	April 15, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0053	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MAGDAONG RIVER, MUNTINLUPA CITY	A.M. ORETA & CO., INC. (108)	81,379,635.00	On-Going	February 16, 2024	October 12, 2024	72.02
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0054	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, KANTARILLA, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	38,295,670.47	On-Going	March 01, 2024	August 27, 2024	94.87
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0055	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, DALIG CREEK, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	91,200,851.74	On-Going	March 01, 2024	October 26, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MUNTINLUPA CITY	REDCAR TRADING & CONSTRUCTION (27368)	67,898,470.92	Completed	March 01, 2024	January 24, 2025	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0057	REHABILITATION OF ROAD (ASPHALT OVERLAY), TOPSVILLE, BRGY. PULANGLUPA 2, LAS PINAS CITY	R.V. RIETA TRADING & GENERAL CONSTRUCTION (28671)	2,938,085.35	Completed	March 07, 2024	April 05, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0058	REHABILITATION OF ROAD, TALON 5, LAS PINAS CITY LONE DISTRICT	FIRST METSTEEL BUILDERS (39964)	4,684,593.13	On-Going	April 16, 2024	August 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0059	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ALMIRANTE CREEK, LAS PINAS CITY	MRRM TRADING & CONSTRUCTION (19657) / KPSL GENERAL CONTRACTOR INC. (52137)	55,432,449.92	On-Going	March 07, 2024	October 02, 2024	55.06
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0060	REHABILITATION OF ROAD INCLUDING DRAINAGE, TALON 1, LAS PINAS CITY LONE DISTRICT	MRJR CONSTRUCTION & TRADING (28265)	4,896,457.06	Completed	March 14, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0061	CONSTRUCTION OF MULTI - PURPOSE BLDG., TALON 4, LAS PINAS CITY LONE DISTRICT	AYANA CONSTRUCTION AND TRADING (38623)	7,527,121.21	Completed	March 14, 2024	July 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0062	REHABILITATION OF MULTI - PURPOSE BLDG., PAMPLONA 2, LAS PINAS CITY LONE DISTRICT	DAVHEZ TRADING & CONSTRUCTION (09833)	6,654,156.62	Completed	March 14, 2024	August 10, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0063	REHABILITATION OF ROAD INCLUDING DRAINAGE, MANUYO 1, LAS PINAS CITY LONE DISTRICT	IRONSIDE BUILDERS AND DEVELOPMENT CORPORATION (50819)	9,310,004.41	On-Going	March 14, 2024	September 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0064	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY MANUYO 2, LAS PINAS CITY	JAP CONST & DEVELOPMENT CORP. (31443)	18,619,874.37	On-Going	March 14, 2024	October 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0065	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, BRGY. PAMPLONA 3, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	7,759,857.47	On-Going	March 14, 2024	June 11, 2024	90.60
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0066	CONSTRUCTION OF STRUCTURE INCLUDING ROADS AND OTHER IMPROVEMENTS, PASCUAL-ST. JOSEPH, BRGY. PULANG LUPA 2, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	38,104,535.18	On-Going	March 14, 2024	September 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0067	REHABILITATION OF ROAD INCLUDING DRAINAGE, PILAR, LAS PINAS CITY LONE DISTRICT	DAVHEZ TRADING & CONSTRUCTION (09833)	7,447,673.68	On-Going	April 02, 2024	August 29, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0068	CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE, UPPER PALICO, KABULUSAN 1, CUPANG MUNTINLUPA CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684) / PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	48,995,559.56	Completed	April 02, 2024	October 28, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OI0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MAHABANG TUBIG, LAS PIINAS CITY	OMNICON BUILDERS (22816)	45,496,993.70	On-Going	April 02, 2024	October 28, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0070	REHABILITATION OF MULTI - PURPOSE BLDG., MANUYO 2, LAS PINAS CITY LONE DISTRICT	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	14,845,396.85	Completed	April 02, 2024	September 28, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0071	REHABILITATION OF ROAD, BRGY. PAMPLONA 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	5,784,350.86	Completed	April 02, 2024	May 31, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0072	REHABILITATION OF ROAD, VERGONVILLE, BRGY. PULANGLUPA 2, LAS PINAS CITY	OMNICON BUILDERS (22816)	4,706,874.24	On-Going	April 05, 2024	August 02, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0073	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, GATCHALIAN, BRGY. MANUYO 2, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	19,750,455.71	On-Going	April 05, 2024	September 01, 2024	67.81
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0074	REHABILITATION OF MULTI - PURPOSE BUILDING, NIMBUS ST. MOONWALK, BRGY. TALON 5, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	6,926,856.88	Completed	April 05, 2024	September 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0075	REHABILITATION OF DAANG HARI ROAD (NORTHBOUND), LAS PINAS CITY	OMNICON BUILDERS (22816)	32,584,189.78	On-Going	April 16, 2024	August 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0076	CONSTRUCTION OF MULTI - PURPOSE BLDG., TALON 1, LAS PINAS CITY LONE DISTRICT	AYANA CONSTRUCTION AND TRADING (38623)	6,785,055.70	Completed	April 16, 2024	August 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0077	CONSTRUCTION OF MULTI PURPOSE BUILDING, SAN ANTONIO VALLEY 7, BRGY. PULANGLUPA 2, LAS PINAS CITY	AYANA CONSTRUCTION AND TRADING (38623)	5,761,737.47	On-Going	April 16, 2024	August 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURES AND OTHER IMPROVEMENTS AT LAS PINAS SIDE, ZAPOTE RIVER UPSTREAM, (DAANG HARI-AMORE), LAS PINAS CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	140,867,271.74	On-Going	April 16, 2024	January 10, 2025	84.86
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0079	CONSTRUCTION OF MULTI - PURPOSE BUILDING, REGENCY 1 BRGY. MANUYO 2, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	5,761,782.56	On-Going	April 19, 2024	August 16, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0080	CONSTRUCTION OF MULTI - PURPOSE BUILDING (BESIDE CAA HIGHSCHOOL), BRGY. CAA, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,722,011.61	On-Going	April 19, 2024	August 16, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0081	REHABILITATION OF MULTI - PURPOSE BLDG., PULANGLUPA 2, LAS PINAS CITY LONE DISTRICT	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	14,845,244.40	Completed	April 19, 2024	September 15, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0082	REHABILITATION OF DAANG HARI ROAD (SOUTHBOUND), LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	32,917,447.45	On-Going	May 09, 2024	September 05, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0083	REHABILITATION OF MULTI - PURPOSE BUILDING, BRGY. TALON 5, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	1,919,249.55	Completed	April 19, 2024	June 17, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0084	REHABILITATION OF DRAINAGE SYSTEM, WOODRIDGE, BRGY. PULANGLUPA 2, LAS PINAS CITY	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	4,702,180.88	On-Going	April 19, 2024	August 16, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0085	CONSTRUCTION / REHABILITATION OF ROAD BRGY. TALON 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	16,928,855.78	On-Going	April 26, 2024	August 23, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0086	CONSTRUCTION OF ROAD AND DRAINAGE, BRGY. PILAR, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	2,821,409.54	On-Going	May 23, 2024	August 20, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0087	CONSTRUCTION OF MULTI - PURPOSE BUILDING, GREENVIEW, BRGY. PAMPLONA 3, LAS PINAS CITY	MRJR CONSTRUCTION & TRADING (28265)	6,722,815.55	On-Going	April 26, 2024	August 23, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0088	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. BF INTL / CAA, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	6,926,740.85	Completed	May 03, 2024	September 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0089	REHABILITATION OF ROAD INCLUDING DRAINAGE, VILLA ISABELITA AT BRGY. PULANGLUPA 2, LAS PINAS CITY	MRJR CONSTRUCTION & TRADING (28265)	4,941,827.49	Completed	May 03, 2024	November 28, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0090	CONSTRUCTION OF ROAD AND DRAINAGE, BRGY. ALMANZA 1, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	14,106,899.97	On-Going	May 03, 2024	October 29, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0091	CONSTRUCTION OF MULTI - PURPOSE BUILDING, ST. DOMINIC AT BRGY. ELIAS ALDANA, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	3,360,777.31	On-Going	May 17, 2024	August 14, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0092	REHABILITATION OF MULTI - PURPOSE BUILDING, SANTOS VILLAGE 3, BRGY. ZAPOTE, LAS PINAS CITY	AYANA CONSTRUCTION AND TRADING (38623)	3,958,388.69	On-Going	May 17, 2024	September 13, 2024	97.04
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0093	REHABILITATION OF DRAINAGE SYSTEM, BERNABE, BRGY. PULANGLUPA 1, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	5,935,894.09	On-Going	May 17, 2024	September 13, 2024	95.05
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0096	REHABILITATION (COMPLETION) OF MULTI - PURPOSE FACILITY, BRGY. TALON 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	1,920,554.26	On-Going	May 23, 2024	July 21, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0097	REHABILITATION OF ROAD INCLUDING DRAINAGE, PULANGLUPA 2, LAS PINAS CITY LONE DISTRICT	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,845,859.98	Completed	May 13, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0098	CONSTRUCTION OF MULTI PURPOSE FACILITY (VILLA CELINA), BRGY. PULANGLUPA 2, LAS PINAS CITY	AYANA CONSTRUCTION AND TRADING (38623)	2,880,869.66	On-Going	June 06, 2024	September 03, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0099	CONSTRUCTION OF MULTI - PURPOSE BUILDING, VERDANT ACRES, BRGY. PAMPLONA 3, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,722,052.59	On-Going	June 06, 2024	October 03, 2024	1.36
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0100	REHABILITATION OF MULTI PURPOSE BUILDING IN DONA JULITA, BRGY. PULANGLUPA 2, LAS PINAS CITY	AYANA CONSTRUCTION AND TRADING (38623)	3,840,688.77	On-Going	June 14, 2024	September 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0101	REHABILITATION OF ROAD INCLUDING DRAINAGE AT BRGY. PAMPLONA 3, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,584,784.16	On-Going	June 14, 2024	October 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0102	REHABILITATION OF DRAINAGE & ROAD, BRGY. MANUYO 2, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,925,565.80	Completed	June 14, 2024	October 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0103	REHABILITATION OF MULTI PURPOSE BUILDING, TOPSVILLE, BRGY. PULANGLUPA 2, LAS PINAS CITY	GREENWALL CONSTRUCTION (14457)	2,880,321.90	On-Going	June 14, 2024	September 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0104	CONSTRUCTION OF ACCESS ROAD OF C6 EXTENSION TO SUCAT INTERCHANGE / EAST SERVICIE ROAD, MUNTINLUPA CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	48,503,669.33	On-Going	June 14, 2024	April 09, 2025	45.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0105	RAINWATER COLLECTORS IN PUBLIC FACILITIES LAS PINAS CITY AND MUNTINLUPA CITY	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822)	2,808,139.44	On-Going	July 12, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0106	PREVENTIVE MAINTENANCE - PRIMARY ROADS: DAANG MAHARLIKA (LZ), K0028+590 - K0028+645.83, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	4,654,991.09	Completed	June 14, 2024	July 13, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0107	PREVENTIVE MAINTENANCE - PRIMARY ROADS: DAANG MAHARLIKA (LZ), K0027+285.28 - K0027+542.48, MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	18,804,600.62	Completed	June 14, 2024	July 28, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0108	CONSTRUCTION / REHABILITATION OF MULTI PURPOSE BUILDING BRGY. PILAR, LAS PINAS CITY	QUATRIX CONSTRUCTION AND SUPPLY INC. (44328)	2,880,819.93	Completed	June 14, 2024	September 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0110	REHABILITATION OF DRAINAGE SYSTEM, GUTIEREZ, BRGY. TALON 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	3,900,464.34	On-Going	June 14, 2024	October 11, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0111	CONSTRUCTION OF DAANG HARI BYPASS DIVERSION ROAD IN BRGY. ALMANZA II, LAS PINAS CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	70,921,533.95	On-Going	June 14, 2024	November 10, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0112	REHABILITATION OF SCHOOL BUILDING (SENIOR HIGH SCHOOL SCIENCE LAB), BRGY. BF INTL / CAA, LAS PINAS CITY	ANNCORP BUILDERS, INC. (48291)	4,949,995.52	Completed	June 14, 2024	December 10, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0113	CONSTRUCTION OF MULTI - PURPOSE BUILDING AND OTHER IMPROVEMENTS, BRGY. PUTATAN, MUNTINLUPA CITY	AYANA CONSTRUCTION AND TRADING (38623)	7,800,501.77	On-Going	June 14, 2024	October 11, 2024	99.72
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0114	INSTALLATION / APPLICATION / CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG DAANG MAHARLIKA (S03285LZ) - K0026+(1036) - K0026+(-226), MUNTINLUPA CITY	GIGA PREMIER BUILDERS, INC. (55642)	3,672,224.49	Completed	June 14, 2024	August 27, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0115	REHABILITATION OF ROAD INCLUDING DRAINAGE, PULANGLUPA 1, LAS PINAS CITY LONE DISTRICT	IRONSIDE BUILDERS AND DEVELOPMENT CORPORATION (50819)	9,750,666.88	On-Going	June 14, 2024	November 10, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0116	INSTALLATION / APPLICATION / CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG DAANG MAHARLIKA (S03285LZ) - K0026+(-226) - K0026+774, MUNTINLUPA CITY, METRO MANILA	STARCROSS CONSTRUCTION INC. (42841)	4,025,341.49	Completed	June 18, 2024	August 31, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0117	INSTALLATION / APPLICATION / CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG DAANG MAHARLIKA (S03285LZ) - K0026+889 - K0027+893, MUNTINLUPA CITY, METRO MANILA	GIGA PREMIER BUILDERS, INC. (55642)	4,378,397.40	Completed	June 18, 2024	August 16, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0118	INSTALLATION / APPLICATION / CONSTRUCTION OF SIGNAGE, PAVEMENT MARKINGS AND PEDESTRIAN ISLAND ALONG DAANG MAHARLIKA (S03285LZ) - K0028+975 - K0029+947, MUNTINLUPA CITY, METRO MANILA	GIGA PREMIER BUILDERS, INC. (55642)	3,837,053.99	Completed	June 18, 2024	August 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0119	CONSTRUCTION OF MULTI PURPOSE BUILDING, GATCHALIAN PH 8C, AT BRGY. MANUYO 2, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,826,023.35	On-Going	June 18, 2024	October 15, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0120	CONSTRUCTION OF MULTI - PURPOSE BUILDING INCLUDING GROUND IMPROVEMENT, MANUYO 2, LAS PINAS CITY LONE DISTRICT	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	4,874,807.91	On-Going	June 18, 2024	November 14, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0121	REHABILITATION OF ROAD, BARANGAY TALON 2 (PHASE 2), LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	22,387,494.02	On-Going	June 18, 2024	December 14, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0122	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, BRGY. POBLACION, MUNTINLUPA CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684) / PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	31,074,989.87	On-Going	June 18, 2024	January 13, 2025	85.46
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0123	CONSTRUCTION OF MULTI PURPOSE BLDG., PAMPLONA 2, LAS PINAS CITY LONE DISTRICT PHASE 2	DAVHEZ TRADING & CONSTRUCTION (09833)	4,873,167.16	Completed	June 20, 2024	October 17, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0124	CONSTRUCTION OF MULTI PURPOSE BLDG., BRGY. PAMPLONA 3, LAS PINAS CITY PHASE 1	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	6,925,472.10	On-Going	June 20, 2024	November 16, 2024	99.53
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0125	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY TALON 3, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	19,403,917.12	On-Going	June 20, 2024	January 15, 2025	63.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0126	CONSTRUCTION OF MULTI - PURPOSE BUILDING (24 HOUR WOMEN & CHILDRENS HEALTH AND WELLNESS CENTER), OSPITAL NG MUNTINLUPA ALABANG, MUNTINLUPA (PHASE I)	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822)	24,376,896.53	On-Going	June 20, 2024	November 16, 2024	70.33
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0127	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT BARANGAY MANUYO 2, LAS PINAS CITY	RGDG CONSTRUCTION (37950)	19,204,706.02	On-Going	June 20, 2024	December 16, 2024	80.14
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OI0128	CONSTRUCTION F C5 DIVERSION ROAD IN BRGY. MANUYO 2, LAS PINAS CITY	EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	94,567,924.23	On-Going	June 20, 2024	February 14, 2025	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0129	REHABILITATION OF MULTI - PURPOSE BUILDING, BARANGAY TALON 4, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	9,751,652.50	On-Going	July 05, 2024	December 01, 2024	47.11
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0130	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY CAA, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	9,751,243.68	On-Going	July 05, 2024	December 31, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0131	CONSTRUCTION / REHABILITATION OF MULTI PURPOSE BUILDING, BRGY. TALON 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	13,651,559.12	On-Going	July 05, 2024	December 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0132	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM AT BARANGAY PAMPLONA 2 (PHASE 2), LAS PINAS CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	22,049,625.65	On-Going	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0133	CONSTRUCTION OF MULTI - PURPOSE BLDG., E. ALDANA, LAS PINAS CITY LONE DISTRICT	AYANA CONSTRUCTION AND TRADING (38623)	4,875,245.13	On-Going	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0134	REHABILITATION OF MULTI - PURPOSE BUILDING, BARANGAY TALON 5, LAS PINAS CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,627,022.68	On-Going	July 12, 2024	December 08, 2024	93.94
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0135	REHABILITATION OF ROAD INCLUDING DRAINAGE, PAMPLONA 1, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	17,723,496.77	Completed	July 12, 2024	February 06, 2025	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0136	COMPLETION OF HOSPITAL (LPGHSTC) IN BRGY. PULANGLUPA 1, LAS PINAS CITY	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	46,319,291.40	On-Going	July 12, 2024	October 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0137	REHABILITATION (COMPLETION) OF MULTI - PURPOSE BUILDING, BRGY. TALON 4, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	2,925,444.66	On-Going	July 12, 2024	October 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0138	CONSTRUCTION OF ROAD, LAS PINAS - PARANAQUE WETLAND PARK, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	9,701,886.63	On-Going	July 12, 2024	August 25, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0139	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM AT TIONGQUIAO ROAD, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	19,305,222.50	On-Going	July 12, 2024	January 07, 2025	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0140	CONSTRUCTION OF MULRI-PURPOSE BUILDING BARANGAY MANUYO 1, LAS PINAS CITY	VAEMAR CONSTRUCTION AND SUPPLY (41580)	4,875,407.59	On-Going	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0141	REHABILITATION OF VARIOUS ROADS INCLUDING DRAINAGE (GREEN REVOLUTION, SIKAP BISIG, BOHOL, SAGING, ARATELIS, MAINGAT, AND PINA STREET) AT BF INTL / BRGY. CAA, LAS PINAS CITY	L.M.G. CONSTRUCTION INCORPORATED (FORMERLY: LMG CONSTRUCTION) (5719)	71,309,360.39	On-Going	July 19, 2024	April 14, 2025	90.33
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0142	REHABILITATION OF MULTI PURPOSE BUILDING, PEOPLES PARK IN BRGY. DANIEL FAJARDO, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	2,925,193.08	On-Going	July 12, 2024	September 09, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0143	CONSTRUCTION OF MULTI PURPOSE BUILDING (SAMATA), BRGY. TALON 5, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	2,925,420.15	On-Going	July 12, 2024	October 09, 2024	0.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0144	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. PAMPLONA 2, LAS PINAS CITY PHASE 1	DAVHEZ TRADING & CONSTRUCTION (09833)	4,875,455.40	Completed	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0145	REHABILITATION OF ROAD, SAN ISIDRO SUBDIVISION, BRGY. PAMPLONA 1, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	6,826,121.24	On-Going	July 12, 2024	November 08, 2024	96.55



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0146	REHABILITATION OF MULTI PURPOSE BLDG., PULANGLUPA 1, LAS PINAS CITY LONE DISTRICT	OMNICON BUILDERS (22816)	16,406,604.01	On-Going	July 12, 2024	February 06, 2025	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0147	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE INCLUDING ROADS AND OTHER IMPROVEMENTS, BRGY. PULANG LUPA 2, LAS PINAS CITY	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	29,254,380.39	On-Going	July 12, 2024	January 07, 2025	0.55
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0148	REHABILITATION OF MULTI PURPOSE BLDG., PAMPLONA 3, LAS PINAS CITY LONE DISTRICT	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	9,897,789.51	On-Going	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0149	REHABILITATION OF MULTI PURPOSE BUILDING (TALON 3 BARANGAY HALL), BRGY. TALON 3, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	9,751,334.55	On-Going	July 12, 2024	November 08, 2024	0.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0150	REHABILITATION OF MULTI - PURPOSE BUILDING, BARANGAY TALON 2, LAS PINAS CITY	DAVHEZ TRADING & CONSTRUCTION (09833)	22,328,034.94	On-Going	July 12, 2024	December 08, 2024	85.07
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0151	CONSTRUCTION OF MULTI PURPOSE BLDG., PAMPLONA 3, LAS PINAS CITY LONE DISTRICT PHASE 3	E. F. CHUA CONSTRUCTION, INC. (37826)	43,616,162.46	On-Going	July 12, 2024	December 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0152	CONSTRUCTION OF MULTI PURPOSE BLDG., ZAPOTE, LAS PINAS CITY LONE DISTRICT	AYANA CONSTRUCTION AND TRADING (38623)	4,874,955.35	On-Going	July 12, 2024	November 08, 2024	100.00
Las Piñas-Muntinlupa District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OI0158	CONSTRUCTION OF ROAD, BATIBOT-DELA CRUZ, BRGY. PAMPLONA 3, LAS PINAS CITY	ZERO ONE CONSTRUCTION AND TRADING INC. (54208)	7,721,626.88	On-Going	October 15, 2024	February 11, 2025	0.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0001	ASSET PRESERVATION PROGRAM-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-TERTIARY ROADS-M. NAVAL ST-K0011 + (-888)-K0011 + (-206), NAVOTAS CITY	E.M. CUERPO, INC. (30963)	48,999,774.51	On-Going	February 12, 2024	May 18, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0002	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-NORTH BAY BLVD-K0008 + 251-K0008 + 621, NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	12,429,457.54	Completed	February 12, 2024	September 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0003	REHABILITATION OF ROAD, SIMEON DE JESUS ST., BARANGAY SAN RAFAEL VILLAGE, NAVOTAS CITY	TWO DIMENSION CONSTRUCTION (39410)	11,742,172.52	Completed	February 12, 2024	August 09, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0004	CONSTRUCTION (COMPLETION) OF BOX CULVERT CANAL ALONG C-4 ROAD FROM LIZAN TO 100 INTERIOR BAGUMBAYAN SOUTH, NAVOTAS CITY	TRI-DAN-J CONSTRUCTION AND TRADING (44045)	11,759,144.81	Completed	February 12, 2024	June 10, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0005	CONSTRUCTION OF BOX CULVERT ALONG JUDGE ROLDAN ST. (PHASE 2), BARANGAY SAN ROQUE, NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	6,858,007.76	Completed	February 12, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0006	BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-DAMPALIT BRIDGE (B03202LZ) ALONG DON BASILIO BAUTISTA ST., MALABON CITY	MCORR CONSTRUCTION (43404)	9,800,000.00	Completed	February 12, 2024	June 10, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0007	BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-MALINTA SANTOLAN BRIDGE (B01993LZ) ALONG E. RODRIGUEZ ST., MALABON CITY	AL-REM KONSTRUCT INC. (43953)	9,800,000.00	Completed	February 12, 2024	June 10, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0008	BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-BANGKULASI BRIDGE (B05083LZ) ALONG NORTH BAY BLVD., NAVOTAS CITY	MCORR CONSTRUCTION (43404)	4,895,263.05	Completed	February 12, 2024	May 11, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0009	CONSTRUCTION OF BOX CULVERT ALONG SAMPAGUITA ST., (FROM DOÑA LUZ TO AZUCENA ST.), NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	19,599,671.93	Completed	February 12, 2024	December 19, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0010	CONSTRUCTION OF DRAINAGE SYSTEM IN BARANGAY TANZA, NAVOTAS CITY	721 BUILDERS CORPORATION (41419)	15,678,833.77	Completed	February 12, 2024	August 09, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0011	REHABILITATION OF DRAINAGE SYSTEM, NAVOTAS ELEMENTARY SCHOOL, NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	4,899,444.87	Completed	February 12, 2024	June 10, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0012	CONSTRUCTION OF DRAINAGE SYSTEM ALONG NORTHBAY BOULEVARD, NAVOTAS CITY	721 BUILDERS CORPORATION (41419)	4,899,439.91	Completed	February 12, 2024	June 25, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0013	CONSTRUCTION OF BOX CULVERT ALONG F. PASCUAL ST., BRGY. DAANGHARI, NAVOTAS CITY	721 BUILDERS CORPORATION (41419)	19,598,838.23	Completed	February 21, 2024	April 06, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0014	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS, TERTIARY ROADS - SEVILLA BLVD (S02205LZ) CHAINAGE 000 - CHAINAGE 173 - CHAINAGE 320 - MALABON CITY	IM CONSTRUCTION CORPORATION (20074)	16,659,144.46	Completed	February 12, 2024	March 04, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0015	CONSTRUCTION OF RIVERWALL ALONG TANGOS RIVER (PHASE 2) NAVOTAS CITY	TOPNOTCH CATALYST BUILDERS INC. (34061)	49,000,000.00	Completed	February 12, 2024	October 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0016	CONSTRUCTION OF RIVERWALL ALONG TANZA DIKE (PHASE 3) BARANGAY TANZA, NAVOTAS CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	48,999,818.48	Completed	February 12, 2024	October 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0017	CONSTRUCTION OF F. CRUZ PUMPING STATION, BARANGAY TANGOS NORTH, NAVOTAS CITY	STRUKTURA TEKNIKA SERVICES CO. (16646)	48,999,411.35	Completed	February 12, 2024	May 31, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0018	CONSTRUCTION OF BADEO 5 PUMPING STATION, BARANGAY SAN ROQUE, NAVOTAS CITY	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	48,998,858.61	Completed	February 12, 2024	May 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0019	CONSTRUCTION OF PUMPING STATION, DAANGHARI CREEK, BARANGAY DAANGHARI, NAVOTAS CITY	P7 BUILDERS INC. (51468)	29,400,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0020	CONSTRUCTION OF DOÑA AURORA PUMPING STATION, BARANGAY TANZA 2, NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	29,399,593.99	On-Going	February 12, 2024	April 05, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0021	CONSTRUCTION OF PUMPING STATION, NAVOTAS CITY HALL, BARANGAY SIPAC ALMACEN, NAVOTAS CITY	STRUKTURA TEKNIKA SERVICES CO. (16646)	29,398,741.80	Completed	February 12, 2024	November 05, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0022	CONSTRUCTION OF ABLOLA PUMPING STATION, BARANGAY TANGOS NORTH, NAVOTAS CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,999,201.71	Completed	February 12, 2024	March 17, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0023	CONSTRUCTION OF TAMBAK UNO PUMPING STATION, BARANGAY TANZA 2, NAVOTAS CITY	721 BUILDERS CORPORATION (41419)	29,399,282.43	Completed	February 12, 2024	April 08, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0024	CONSTRUCTION OF BOX CULVERT ALONG DAGAT-DAGATAN AVE. (LETRE INTERSECTION TO LAPU-LAPU AVE.), MALABON CITY	IM CONSTRUCTION CORPORATION (20074)	34,299,805.63	Completed	February 12, 2024	May 03, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0025	CONSTRUCTION OF DRAINAGE SYSTEM ALONG C-4 ROAD, MALABON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	38,000,750.82	On-Going	February 12, 2024	December 07, 2024	0.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0026	CONSTRUCTION (COMPLETION) OF DRAINAGE SYSTEM, LONGOS, MALABON CITY	DMLC BUILDERS (36650)	34,299,074.33	On-Going	February 12, 2024	July 28, 2025	88.17
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0027	CONSTRUCTION OF BOX CULVERT ALONG M. NAVAL ST., FROM BADEO 2 TO F. PASCUAL ST., NAVOTAS CITY	IM CONSTRUCTION CORPORATION (20074)	48,999,918.01	Completed	February 12, 2024	February 05, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0028	CONSTRUCTION OF BOX CULVERT ALONG M. NAVAL ST., FROM F. PASCUAL ST. TO PALTOK CREEK, NAVOTAS CITY	IM CONSTRUCTION CORPORATION (20074)	48,999,746.40	Completed	February 12, 2024	February 05, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0029	CONSTRUCTION OF DRAINAGE SYSTEM ALONG C-4 ROAD, NAVOTAS CITY	C.B. TAMPENGCO CONSTRUCTION & SUPPLY (18505)	29,399,809.82	Completed	February 12, 2024	September 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0030	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, C-3 ROAD - (S02121LZ) CHAINAGE 278-CHAINAGE 710, CHAINAGE 73.60 - CHAINAGE 278, NAVOTAS CITY	B. BERNARDO CONST., INC. (6196)	39,199,377.76	Completed	February 12, 2024	December 07, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0031	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS, GOV A PASCUAL ST. - K0012 + 262 - K0012+805, NAVOTAS CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	37,239,725.10	Completed	February 12, 2024	March 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0032	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, DAMPALIT RIVERWALL (PHASE 7), BARANGAY DAMPALIT, MALABON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	48,999,924.88	Completed	February 12, 2024	November 07, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0033	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, DAMPALIT RIVERWALL (PHASE 8), BARANGAY DAMPALIT, MALABON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	48,998,274.82	Completed	February 12, 2024	October 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0034	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, DAMPALIT RIVERWALL (PHASE 9), BARANGAY DAMPALIT, MALABON CITY	JTC CRUZ CONSTRUCTION CO., INC. (32479)	49,000,000.00	Completed	February 12, 2024	October 08, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0035	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MUZON RIVERWALL (PHASE 2), BRGY. MUZON, MALABON CITY	JTC CRUZ CONSTRUCTION CO., INC. (32479)	49,000,000.00	Completed	February 12, 2024	December 22, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0036	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MUZON RIVERWALL (PHASE 3), BRGY. MUZON, MALABON CITY	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	49,000,000.00	Completed	February 12, 2024	December 07, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0037	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MUZON RIVERWALL (PHASE 4), BRGY. MUZON, MALABON CITY	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	49,000,000.00	Completed	February 12, 2024	November 07, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0038	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MUZON RIVERWALL (PHASE 5), BRGY. MUZON, MALABON CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	49,000,000.00	Completed	February 21, 2024	November 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0039	CONSTRUCTION OF MUZON RIVERWALL (PHASE 6), BARANGAY MUZON, MALABON CITY	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	45,333,708.44	Completed	February 21, 2024	November 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0040	CONSTRUCTION OF MUZON RIVERWALL (PHASE 7), BARANGAY MUZON, MALABON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	45,334,169.87	Completed	February 21, 2024	November 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0041	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, MUZON RIVERWALL (PHASE 8), BRGY. MUZON, MALABON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	45,332,528.34	Completed	February 21, 2024	November 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0042	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MUZON AND DAMPALIT RIVER (PHASE 1), MALABON CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	69,298,883.78	Completed	February 21, 2024	December 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0043	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MUZON AND DAMPALIT RIVER (PHASE 6), MALABON CITY	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	59,397,439.53	Completed	February 21, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0044	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MUZON AND DAMPALIT RIVER (PHASE 7), MALABON CITY	A.L. SALAZAR CONSTRUCTION, INC. (3899) / ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	59,399,880.03	Completed	February 21, 2024	December 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0045	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG POLO RIVER (PHASE 2), MALABON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	59,400,000.00	Completed	February 21, 2024	December 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG POLO RIVER (PHASE 3), MALABON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	59,400,000.00	Completed	February 21, 2024	December 16, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0047	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - MH DEL PILAR ST (MALABON) - K0013+586 - K0014+509, MALABON CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	67,549,001.71	On-Going	February 21, 2024	July 12, 2025	87.53
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0048	CONSTRUCTION OF DRAINAGE SYSTEM ALONG M.H. DEL PILAR ST. (PHASE 1), MALABON CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	48,998,685.11	Completed	February 21, 2024	April 27, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0049	CONSTRUCTION OF DRAINAGE SYSTEM ALONG M.H. DEL PILAR ST. (PHASE 2), MALABON CITY	MEGAY CONSTRUCTION INC. (FORMERLY: MEGAY CONSTRUCTION) (34354)	48,999,834.41	Completed	February 21, 2024	June 02, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0050	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. TAÑONG TO BRGY. DAMPALIT, MALABON CITY	A.L. SALAZAR CONSTRUCTION, INC. (3899) / ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	93,551,903.43	Completed	February 21, 2024	February 14, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0051	CONSTRUCTION OF BABANSE I PUMPING STATION (PHASE 2), BARANGAY NORTH BAY BOULEVARD SOUTH - KAUNLARAN, NAVOTAS CITY	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	9,899,803.02	Completed	February 21, 2024	October 10, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0052	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS C-3 ROAD (LEFT) (S02121LZ), NAVOTAS CITY	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	48,998,444.06	Completed	February 21, 2024	January 15, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0053	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS C-3 ROAD (RIGHT) (S02120LZ), NAVOTAS CITY	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	48,999,810.96	Completed	February 21, 2024	January 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION AND DISASTER CENTER), BARANGAY BAGUMBAYAN SOUTH, NAVOTAS CITY, PHASE 11	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	48,499,751.76	On-Going	February 21, 2024	January 15, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0055	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN RAFAEL VILLAGE, NAVOTAS CITY	721 BUILDERS CORPORATION (41419)	12,869,707.08	On-Going	February 23, 2024	October 19, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0056	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, KAPITBAHAYAN, BARANGAY NBBS KAUNLARAN, NAVOTAS CITY	TWO DIMENSION CONSTRUCTION (39410)	7,918,036.96	On-Going	February 23, 2024	September 19, 2024	55.46
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE 1-A, BARANGAY NBBS KAUNLARAN, NAVOTAS CITY	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	13,281,220.88	Completed	February 23, 2024	October 24, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE 1-B, BARANGAY NBBS KAUNLARAN, NAVOTAS CITY	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	14,056,608.60	Completed	February 23, 2024	October 24, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE 1-C, BARANGAY NBBS KAUNLARAN, NAVOTAS CITY	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	11,343,830.46	Completed	February 23, 2024	October 24, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE II AREA I, BARANGAY NBBS DAGAT-DAGATAN, NAVOTAS CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	11,582,808.11	Completed	February 23, 2024	July 21, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), TANZA ELEMENTARY SCHOOL, NAVOTAS CITY	B. BERNARDO CONST., INC. (6196)	42,657,854.97	On-Going	February 23, 2024	June 29, 2025	86.43
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TUMANA, BRGY. NBBS DAGAT-DAGATAN, NAVOTAS CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	8,909,677.85	Completed	February 23, 2024	June 21, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OA0063	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROAD - TERTIARY ROADS - GEN LUNA ST (MALABON) - K0012 + (-803) - K0012 + (-677)	IM CONSTRUCTION CORPORATION (20074)	4,965,797.41	Completed	February 23, 2024	December 04, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0064	CONSTRUCTION OF PUMPING STATION, BATASAN RIVER, MALABON CITY	A.L. SALAZAR CONSTRUCTION, INC. (3899) / ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	96,500,000.00	Completed	February 23, 2024	February 16, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0065	REHABILITATION OF DRAINAGE SYSTEM ALONG JCT. WOMENS CLUB ST., BRGY. HULONG DUHAT, MALABON CITY	AL-REM KONSTRUCT INC. (43953)	9,799,555.90	On-Going	February 23, 2024	December 17, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0066	CONSTRUCTION OF DRAINAGE SYSTEM ALONG C-4 ROAD, MALABON CITY, PHASE II	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	9,502,544.08	On-Going	February 23, 2024	June 21, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0067	CONSTRUCTION OF DRAINAGE SYSTEM ALONG NORTH BAY BLVD., NAVOTAS CITY	JONOR DC CONSTRUCTION (51562)	29,399,649.45	Completed	February 23, 2024	February 16, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0068	CONSTRUCTION OF B. CASEÑAS PUMPING STATION (PHASE 2), BRGY. TANGOS NORTH, NAVOTAS CITY	STRUKTURA TEKNIKA SERVICES CO. (16646)	29,399,995.87	Completed	February 23, 2024	June 19, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0069	INSTALLATION OF SIGNAGE, PAVEMENT MARKINGS, AND PEDESTRIAN FENCING ALONG NORTH BAY BLVD (S02812LZ) - K0008 + 507 - K0009 + 618, NAVOTAS, METRO MANILA	P7 BUILDERS INC. (51468)	6,654,200.00	Completed	February 23, 2024	October 19, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0070	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG C-3 ROAD - K0007 + 070 - K0007 + 789, BARANGAY NORTHBAY, NAVOTAS CITY	P7 BUILDERS INC. (51468)	748,072.99	On-Going	February 23, 2024	March 23, 2024	0.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0071	CONSTRUCTION OF FLOOD MITIGATION SYSTEM AT R10, BARANGAY NORTH BAY BOULEVARD SOUTH - PROPER, NAVOTAS CITY, METRO MANILA	JONOR DC CONSTRUCTION (51562)	9,899,596.98	Completed	February 23, 2024	August 20, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0072	REHABILITATION (PHASE 2) OF NAVOTAS MULTI-PURPOSE BUILDING, BARANGAY SIPAC-ALMACEN, NAVOTAS CITY	STRUKTURA TEKNIKA SERVICES CO. (16646)	19,800,000.00	Completed	February 23, 2024	November 27, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0073	CONSTRUCTION OF MULTI-PURPOSE BLDG. (CONVENTION, SPORTS AND DISASTER CENTER), BRGY. BAGUMBAYAN SOUTH, NAVOTAS CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	33,933,063.38	On-Going	March 05, 2024	December 29, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0074	CONSTRUCTION (COMPLETION) OF NAVOTAS POLYTECHNIC COLLEGE (NPC) BUILDING, NAVOTAS CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	65,339,904.43	Completed	March 05, 2024	March 29, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MALABON ELEMENTARY SCHOOL, MALABON CITY	STEELMAN BUILDERS CORPORATION (32768)	19,799,271.60	On-Going	March 05, 2024	June 01, 2025	77.25
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0076	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. LONGOS, MALABON CITY	AL-REM KONSTRUCT INC. (43953)	9,899,829.26	Completed	March 05, 2024	July 02, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0077	CONSTRUCTION OF BRIDGE, BRGY. NORTH BAY BLVD. SOUTH, NAVOTAS CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,999,349.45	On-Going	March 05, 2024	May 18, 2025	98.71
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0078	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING - TANZA PABAHAY AT BARANGAY TANZA, NAVOTAS CITY	STRUKTURA TEKNIKA SERVICES CO. (16646)	54,449,436.43	On-Going	March 05, 2024	June 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), KAUNLARAN HIGH SCHOOL, NAVOTAS CITY	MANCOL CONSTRUCTION CORPORATION (44334)	60,389,711.66	On-Going	March 05, 2024	March 29, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DAGAT-DAGATAN ELEMENTARY SCHOOL PHASE 2, BARANGAY NBBS DAGAT-DAGATAN, NAVOTAS CITY	TWO DIMENSION CONSTRUCTION (39410)	14,849,938.47	Completed	March 05, 2024	November 04, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), NAVOTAS NATIONAL HIGH SCHOOL	PLL BUILDERS INC. (44949)	24,748,005.47	Completed	March 05, 2024	February 26, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0082	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), WAWA ELEMENTARY SCHOOL, NAVOTAS	TWO DIMENSION CONSTRUCTION (39410)	89,100,000.00	On-Going	March 05, 2024	October 25, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), NORTH BAY BOULEVARD ELEMENTARY SCHOOL, NAVOTAS	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	29,700,000.00	Completed	March 05, 2024	February 06, 2025	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0084	CONSTRUCTION OF PANGHULO BARANGAY HALL, PANGHULO, MALABON CITY	J. SIMEON CONSTRUCTION (31867)	9,899,986.01	Completed	May 07, 2024	November 02, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OA0085	CONSTRUCTION (COMPLETION) OF FLOODGATES NO. 5 AND NO. 6 ALONG NAVOTAS COASTAL DIKE, NAVOTAS CITY	HALREY CONSTRUCTION INC. (2267)	93,563,775.05	On-Going	May 07, 2024	May 01, 2025	53.03
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0087	RAINWATER COLLECTORS IN PUBLIC FACILITIES	TWO DIMENSION CONSTRUCTION (39410)	2,894,711.56	Completed	May 07, 2024	August 22, 2024	100.00
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0093	REPAIR/REHABILITATION OF RIVERWALL ALONG MALABON-TULLAHAN RIVER, MALABON CITY (PHASE 1)	JUSTBILT BUILDERS (39754)	91,675,000.00	On-Going	November 05, 2024	November 29, 2025	95.17
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0094	REPAIR/REHABILITATION OF RIVERWALL ALONG MALABON-TULLAHAN RIVER, MALABON CITY (PHASE 2)	JUSTBILT BUILDERS (39754)	86,850,000.00	On-Going	November 05, 2024	November 29, 2025	96.48
Malabon-Navotas District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OA0095	REPAIR/REHABILITATION OF RIVERWALL ALONG MALABON-NAVOTAS RIVER, MALABON CITY (PHASE 1)	DMLC BUILDERS (36650)	86,849,427.18	Completed	November 05, 2024	November 05, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0011	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE SECONDARY ROADS - EDSA-SHAW FLYOVER - (S03915LZ) CHAINAGE 104 - CHAINAGE 657	B. VALENCERINA TRADING & CONSTRUCTION (22147)	1,917,432.20	Completed	March 27, 2024	June 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0012	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE SECONDARY ROADS - EDSA/ORTIGAS INTERCHANGE - (S03983LZ) CHAINAGE 140 - CHAINAGE 468	B. VALENCERINA TRADING & CONSTRUCTION (22147)	1,188,411.02	On-Going	March 27, 2024	April 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT NATIONAL CENTER FOR MENTAL HEALTH, BARANGAY MAUWAY, MANDALUYONG CITY	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	14,258,742.14	Completed	March 11, 2024	April 02, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH FACILITY CENTER) AT SANCTUARY CENTER DSWD AT WELFAREVILLE COMPOUND, BARANGAY ADDITION HILLS, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,652,293.60	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0035	CONSTRUCTION OF DRAINAGE OUTFALL TO MARIKINA RIVER, BRGY. SAN ROQUE, MARIKINA CITY, PHASE 1	BELL CONSTRUCTION (27851)	66,171,812.48	On-Going	April 01, 2024	March 26, 2025	79.26
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MIDTOWN, BRGY. SAN ROQUE, MARIKINA CITY, PHASE 4	BELL CONSTRUCTION (27851)	78,011,459.25	On-Going	April 01, 2024	March 26, 2025	25.06
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MIDTOWN, BRGY. SAN ROQUE, MARIKINA CITY, PHASE 3	BELL CONSTRUCTION (27851)	68,260,245.33	On-Going	April 01, 2024	March 26, 2025	25.70
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LVES, BRGY. DELA PEÑA, MARIKINA CITY	BELL CONSTRUCTION (27851)	58,463,192.32	Completed	June 04, 2024	March 30, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0040	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE BARANGAY MALANDAY, MARIKINA CITY	BELL CONSTRUCTION (27851)	66,132,277.62	Completed	April 04, 2024	February 06, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LOYOLA, BRGY. TAÑONG, MARIKINA CITY	BELL CONSTRUCTION (27851)	43,569,571.53	Completed	April 01, 2024	January 22, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0044	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE-NANGKA BR. (B01341LZ) ALONG MARIKINA-SN MATEO RD., MARIKINA CITY	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	19,209,952.21	Completed	March 18, 2024	June 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0046	IMPROVEMENT ALONG BALANTI CREEK, SECOND DISTRICT, MARIKINA CITY, PHASE 3	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	39,216,457.66	Completed	April 01, 2024	February 26, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0056	REHABILITATION OF BARANGAY TUMANA DRAINAGE SYSTEM, MARIKINA CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	28,797,915.84	Completed	April 08, 2024	March 28, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MATERIALS RECOVERY FACILITY), BARANGAY TUMANA, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	9,749,518.22	On-Going	October 10, 2024	February 06, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0065	REHABILITATION OF MULTI-PURPOSE BUILDING (BALUBAD SETTLEMENT), BARANGAY NANGKA, MARIKINA CITY	AASJ CONSTRUCTION (46968)	9,648,080.40	Completed	February 12, 2024	July 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0066	REHABILITATION OF MULTI-PURPOSE BUILDING (MATERIALS AND RECOVERY FACILITY), BARANGAY PARANG, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	9,620,454.50	Completed	February 12, 2024	July 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0068	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE -PRIMARY ROADS - C-5 ROAD - K0014 + (-1102) - K0014 + (-986)	B. VALENCERINA TRADING & CONSTRUCTION (22147)	3,050,186.38	Completed	April 01, 2024	April 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0069	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - C5 - ORTIGAS FLYOVER - (S03909LZ) CHAINAGE 207 - CHAINAGE 667	B. VALENCERINA TRADING & CONSTRUCTION (22147)	7,621,784.38	Completed	April 01, 2024	April 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0070	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE -PRIMARY ROADS - C5 - ORTIGAS FLYOVER - (S03910LZ) CHAINAGE 207 - CHAINAGE 670	B. VALENCERINA TRADING & CONSTRUCTION (22147)	7,621,784.38	Completed	April 01, 2024	April 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0071	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE PRIMARY ROADS - C-5 ORTIGAS INTERCHANGE - (S03911LZ) CHAINAGE 0 - CHAINAGE 300.75	B. VALENCERINA TRADING & CONSTRUCTION (22147)	2,759,206.16	On-Going	March 27, 2024	April 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0072	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - ORTIGAS - C5 FLYOVER - (S03921LZ) CHAINAGE 197 - CHAINAGE 466	B. VALENCERINA TRADING & CONSTRUCTION (22147)	5,231,309.20	Completed	April 01, 2024	April 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0073	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE PRIMARY ROADS ALONG ORTIGAS AVE - K0014 + 204 - K0014 + 469	READYCON TRADING & CONSTRUCTION CORP. (15452)	3,426,025.86	Completed	February 12, 2024	March 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0074	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS-PASIG BLVD - K0013 + (-586) - K0013 + 232	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	15,239,886.20	Completed	April 08, 2024	May 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0075	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS - IMELDA AVE - K0017 + (-593) - K0017 + (-456)	B. VALENCERINA TRADING & CONSTRUCTION (22147)	3,802,923.69	Completed	March 27, 2024	April 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0076	NETWORK DEVELOPMENT ROAD WIDENING AND IMPROVEMENT PRIMARY ROADS - MANILA EAST RD (ROSARIO-CAINTA RD) - K0015 + 350.50 - K0015 + 487	READYCON TRADING & CONSTRUCTION CORP. (15452)	5,744,964.75	On-Going	February 12, 2024	April 11, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0077	ROAD WIDENING - PRIMARY ROADS - MANILA EAST RD (ROSARIOICAINTA RD) - K0016 + 434.22 - K0017+131	4 J'S CONSTRUCTION SERVICES (56647)	19,239,643.74	On-Going	May 23, 2024	November 18, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0079	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - C. P. GARCIA BR. (B01875LZ) ALONG C-5 ROAD	G.F. FABIAN CONSTRUCTION (38962)	38,419,844.03	Completed	April 01, 2024	August 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0080	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE PASIG BLVD-C5 FLYOVER (B01876LZ) ALONG C-5 ROAD, PASIG CITY	Q-R BUILDING SOLUTIONS CORPORATION (FORMERLY: QUAD-R BUILDING SOLUTIONS) (41479)	0.00	Terminated	March 14, 2024	August 10, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0081	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE DAANG PASIG BR. (B01874LZ) ALONG AMANG RODRIGUEZ RD, PASIG CITY	Q-R BUILDING SOLUTIONS CORPORATION (FORMERLY: QUAD-R BUILDING SOLUTIONS) (41479)	24,012,436.20	Completed	March 11, 2024	June 23, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0082	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE ORTIGAS /C5 FLYOVER (B03321LZ) ALONG ORTIGAS-C5 FLYOVER, PASIG CITY	ALPHATEC CHEMICAL CORPORATION (39938)	57,031,481.03	Completed	March 14, 2024	September 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0083	CONSTRUCTION OF SLOPE PROTECTION ALONG ILUGIN CREEK , PASIG CITY (PACKAGE 1)	11-16 CONSTRUCTION (29646)	94,280,000.00	Completed	February 13, 2024	December 01, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0084	REHABILITATION OF DRAINAGE SYSTEM AT C. SANTOS ST. AND F. LEGASPI ST., BARANGAY UGONG, PASIG CITY	GH BELANDRES CONSTRUCTORS INC (50279)	19,284,028.41	Completed	April 08, 2024	September 19, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0085	REHABILITATION OF DRAINAGE SYSTEM AT STA. MARIA AND VICINITY, BRGY. SANTOLAN, PASIG CITY	WBX CONSTRUCTION, INC (FORMERLY WBX CONSTRUCTION) (28370)	11,557,707.21	Completed	October 04, 2024	March 02, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0086	REHABILITATION OF DRAINAGE SYSTEM AT EMERALD VALLEY, BRGY. DELA PAZ, PASIG CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	4,799,173.96	Completed	April 08, 2024	July 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0087	REHABILITATION OF DRAINAGE STRUCTURE AT ISLA HOMES AND VICINITY, BRGY. PINAGBUHATAN PASIG CITY	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	9,598,757.96	On-Going	April 08, 2024	December 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0088	REHABILITATION OF SAPANG MALAPIT CREEK, PASIG CITY	TOPNOTCH CATALYST BUILDERS INC. (34061)	16,320,409.49	Completed	April 08, 2024	November 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0089	REHABILITATION OF NGUSONG BUWAYA CREEK, PASIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	4,797,841.91	Completed	March 27, 2024	June 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0090	REHABILITATION OF MAHABANG ILOG CREEK, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	4,802,163.28	Completed	May 23, 2024	August 20, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0091	REHABILITATION OF PANSIPIT CREEK, PASIG CITY	JL MAXIBUILDERS CORPORATION (48496)	9,600,000.00	Completed	May 23, 2024	December 18, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0092	REHABILITATION OF DRAINAGE SYSTEM ALONG SAN AGUSTIN AVENUE INCLUDING VICINITY, PASIG CITY	EDELSONS BUILDERS INC. (24826)	19,198,671.10	Completed	April 08, 2024	November 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0093	REHABILITATION OF DRAINAGE SYSTEM AT KARANGALAN VILLAGE, BARANGAY DELA PAZ, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	9,600,000.00	Completed	April 08, 2024	September 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0094	REHABILITATION OF DRAINAGE SYSTEM AND SITE DEVELOPMENT AT MUNTING BAHAYAN AND VICINITY, BARANGAY PINAGBUHATAN, PASIG CITY	E.L. ANOLIN CONSTRUCTION (35406)	14,398,406.78	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0095	REHABILITATION OF DRAINAGE SYSTEM AT KARANGALAN P2B2 AND VICINITY, BARANGAY MANGGAHAN, PASIG CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	14,400,000.00	Completed	April 08, 2024	September 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0096	REHABILITATION OF DRAINAGE SYSTEM AND VICINITY AT BARANGAY STA. CRUZ, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	9,633,293.79	Completed	April 08, 2024	July 21, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0097	REHABILITATION OF DRAINAGE SYSTEM ALONG WESTBANK ROAD, MANGGAHAN FLOODWAY, PASIG CITY	IM CONSTRUCTION CORPORATION (20074)	9,601,233.69	Completed	April 08, 2024	December 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0098	REHABILITATION OF DRAINAGE SYSTEM WITHIN CIUDAD GRANDE AND VICINITY, BARANGAY ROSARIO, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,602,277.00	Completed	April 08, 2024	November 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0099	REHABILITATION OF DRAINAGE STRUCTURE AT BRGY. STA. LUCIA, PASIG CITY	AZUL BUILDERS (21870)	4,825,413.74	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0100	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG BULI CREEK, PASIG CITY	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	94,530,649.03	Completed	April 01, 2024	February 24, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0101	BANK IMPROVEMENT OF SLOPE PROTECTION ALONG MARIKINA RIVER (PACKAGE 8), PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	70,918,122.85	On-Going	February 13, 2024	July 30, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0102	BANK IMPROVEMENT OF SLOPE PROTECTION ALONG MARIKINA RIVER (PACKAGE 9), PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	70,917,858.63	On-Going	February 13, 2024	October 13, 2025	85.13
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0103	CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY PINAGBUHATAN, PHASE 1, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	14,360,000.00	Completed	February 12, 2024	September 18, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0104	CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY PINAGBUHATAN, PHASE 2, PASIG CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	14,362,000.00	Completed	February 12, 2024	October 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0105	CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY PINAGBUHATAN, PHASE 3, PASIG CITY	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	14,355,000.00	Completed	February 12, 2024	September 18, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0106	CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY PINAGBUHATAN, PHASE 4, PASIG CITY	F316 CONSTRUCTION CORP. (46683)	14,358,000.00	Completed	February 12, 2024	September 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0107	IMPROVEMENT OF SLOPE PROTECTION ALONG BULI CREEK, PHASE 1, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	47,524,455.00	Completed	February 12, 2024	August 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0108	IMPROVEMENT OF SLOPE PROTECTION ALONG BULI CREEK, PHASE 2, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	47,524,950.00	Completed	February 12, 2024	August 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0110	REHABILITATION OF DRAINAGE SYSTEM AT KARANGALAN VILLAGE AND VICINITY, BARANGAY MANGGAHAN, PASIG CITY	JCML BUILDERS (47773)	14,360,000.00	Completed	February 12, 2024	October 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0111	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG AMANG RODRIGUEZ ROAD (S03984LZ) K0018+655 K0019+621, PASIG	MAR-VEL CONSTRUCTION & SUPPLY (23722)	716,512.52	Completed	February 12, 2024	February 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0112	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, AND PAVEMENT MARKINGS ALONG ORTIGAS AVENUE (S04524LZ) K0013+366 K0013+1366	MAR-VEL CONSTRUCTION & SUPPLY (23722)	1,284,501.24	Completed	February 12, 2024	March 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0113	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG MANILA EAST ROAD (ROSARIO-CAINTA ROAD) (S03919LZ) K0015+847 K0016+920, PASIG CITY	MAR-VEL CONSTRUCTION & SUPPLY (23722)	1,047,347.20	Completed	February 12, 2024	March 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0114	INSTALLATION/APPLICATION OF SIGNAGE-WARNING/ADVISORY AND REGULATORY SIGN, PAVEMENT MARKINGS, AND ROAD SAFETY BARRIERS ALONG MARCOS HIGHWAY (S03870LZ) K0014+1280 K0016+286	MAR-VEL CONSTRUCTION & SUPPLY (23722)	1,589,008.76	Completed	February 12, 2024	March 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0115	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ROAD SAFETY BARRIERS ALONG PASIG BOULEVARD (S04525LZ) K0013+009 K0014+067, PASIG CITY	MAR-VEL CONSTRUCTION & SUPPLY (23722)	953,234.70	Completed	February 12, 2024	March 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0116	REHABILITATION OF WESTBANK ROAD, MANGGAHAN FLOODWAY, PASIG CITY	IM CONSTRUCTION CORPORATION (20074)	19,393,632.79	Completed	April 08, 2024	September 19, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAYBUNGA, PASIG CITY	PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	48,754,788.45	Completed	April 04, 2024	October 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KAPASIGAN, PASIG CITY	EIRISH BUILDERS & SUPPLY INC. (33656)	48,754,727.20	On-Going	April 04, 2024	October 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0121	REHABILITATION OF MAYBUNGA ELEMENTARY SCHOOL, BARANGAY MAYBUNGA, PASIG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,796,308.77	Completed	April 08, 2024	July 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0123	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY.SAN MIGUEL, PASIG CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	4,874,998.60	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HALL (ANNEX), BARANGAY UGONG, PASIG CITY	SMARTBUILD CONSTRUCTION AND TRADING (43041)	14,549,628.11	On-Going	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KALAWAAN, PASIG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	29,092,971.84	Completed	April 18, 2024	March 13, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAGAD, PASIG CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	58,206,140.77	On-Going	February 13, 2024	September 09, 2024	60.22
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0129	REHABILITATION OF MULTI-PURPOSE BUILDING, VILLA MONSOD, BARANGAY SAN JOAQUIN, PASIG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,543,394.69	On-Going	February 12, 2024	September 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0132	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS - F MANALO - K0007 + (-240) - K0007 + 000, K0007 + (-374) - K0007 + (-240), K0007 + 000 - K0007 + 293	AARCON BUILDERS (28336)	10,191,086.50	Completed	March 27, 2024	October 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0133	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS - M PATERNO ST - (S03958LZ) CHAINAGE 0 - CHAINAGE 67, CHAINAGE 336 - CHAINAGE 371, CHAINAGE 67 - CHAINAGE 336	B. VALENCERINA TRADING & CONSTRUCTION (22147)	7,937,802.44	Completed	March 27, 2024	April 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0134	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-SAN JUAN-SANTOLAN RD - K0009 + 450 - K0009 + 670	AARCON BUILDERS (28336)	7,234,294.32	Completed	April 08, 2024	October 22, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0135	CONSTRUCTION OF SLOPE PROTECTION ALONG SALAPAN CREEK, BARANGAY ERMITAÑO, SAN JUAN CITY	AARCON BUILDERS (28336)	14,038,792.54	Completed	March 11, 2024	October 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0136	CONSTRUCTION (COMPLETION) OF 6-STOREY MULTI-PURPOSE BUILDING (GOVERNMENT CENTER) PACKAGE 12, BARANGAY ST. JOSEPH, SAN JUAN CITY	DEVEX INCORPORATED (38684)	48,264,923.67	Completed	February 12, 2024	October 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0137	CONSTRUCTION (COMPLETION) OF JUSTICE HALL BUILDING AT SANTOLAN PINAGLABANAN ROAD, BARANGAY CORAZON DE JESUS, SAN JUAN CITY	METROCONCEPTS, INC. (44111)	9,651,966.09	Completed	February 12, 2024	August 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0138	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CORAZON DE JESUS, SAN JUAN CITY	METROCONCEPTS, INC. (44111)	7,722,318.96	On-Going	February 12, 2024	July 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0139	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAYCARE), BARANGAY BATIS, SAN JUAN CITY	AYANA CONSTRUCTION AND TRADING (38623)	9,652,561.86	Completed	February 12, 2024	May 11, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0140	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MOTORPOOL), BARANGAY CORAZON DE JESUS, SAN JUAN CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	4,826,657.81	Completed	February 12, 2024	September 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0141	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BALONG BATO, SAN JUAN CITY	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	7,727,873.83	Completed	February 12, 2024	May 11, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0142	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BATIS, SAN JUAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	38,605,729.55	Completed	February 12, 2024	July 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0143	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ERMITAÑO, SAN JUAN CITY	WAWAO BUILDERS (46535)	6,635,099.51	Completed	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0144	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. TIBAGAN, SAN JUAN CITY PHASE II	KING EIGHT BUILDERS AND SUPPLY (37325)	19,502,804.64	Completed	March 11, 2024	September 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0145	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ISABELITA, SAN JUAN CITY	MAGNIFICUS BUILDERS INC. (53782)	7,716,568.25	Completed	April 18, 2024	November 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0146	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LITTLE BAGUIO, SAN JUAN CITY	WAWAO BUILDERS (46535)	14,251,216.61	Completed	February 12, 2024	July 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0147	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PASADEÑA, SAN JUAN CITY	WAWAO BUILDERS (46535)	9,652,884.34	On-Going	February 12, 2024	June 10, 2024	95.22
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0148	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PROGRESO, SAN JUAN CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	5,791,514.10	Completed	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0149	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY WEST CRAME, SAN JUAN CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	10,402,116.04	On-Going	February 12, 2024	June 10, 2024	95.78
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 10-A, BARANGAY ST. JOSEPH, SAN JUAN CITY	DEVEX INCORPORATED (38684)	114,070,022.77	Completed	February 13, 2024	December 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0151	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. PEDRO CRUZ, SAN JUAN CITY	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	58,508,408.08	Completed	March 08, 2024	January 01, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0152	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. TIBAGAN, SAN JUAN CITY PHASE III	KING EIGHT BUILDERS AND SUPPLY (37325)	68,260,348.10	Completed	March 08, 2024	January 01, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EASTERN POLICE DISTRICT) BRGY. CORAZON DE JESUS, SAN JUAN CITY PACKAGE VI	KAEL CONSTRUCTION AND SUPPLY (49152) / ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	48,752,369.13	Completed	April 01, 2024	October 27, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EASTERN POLICE DISTRICT) BRGY. CORAZON DE JESUS, SAN JUAN CITY PACKAGE VII	ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	14,917,615.59	Completed	March 27, 2024	September 22, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0155	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE XI, ST. JOSEPH, SAN JUAN CITY	DEVEX INCORPORATED (38684)	25,340,765.00	Completed	April 08, 2024	September 29, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0156	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS-GENERAL SANTOS AVE. - K0025+480 - K0025+670 (WESTBOUND), K0025+632 - K0025+668 (EASTBOUND)	AARCON BUILDERS (28336)	5,043,781.46	Completed	September 10, 2024	January 12, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0157	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-TIPAS-NAPINDAN RD - K0021 + (-340) - K0021 + 000	AARCON BUILDERS (28336)	4,688,840.02	On-Going	April 08, 2024	May 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0158	CONSTRUCTION/REHABILITATION OF RETAINING WALL ALONG STA. ANA RIVER, PATEROS, METRO MANILA (PACKAGE VII)	ZYRE TRADING AND CONSTRUCTION (42364)	48,485,215.11	Completed	April 01, 2024	November 29, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0159	CONSTRUCTION OF DRAINAGE OUTFALL INCLUDING LATERALS AT B. MORCILLA ST. AND VICINITY, PATEROS, METRO MANILA	FRANZCOR TRADING & CONSTRUCTION (18082)	12,357,410.30	On-Going	April 18, 2024	October 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0160	CONSTRUCTION OF DRAINAGE OUTFALL AT M. ARMADA ST. AND M. LOZADA ST. AND VICINITY, PATEROS, METRO MANILA	B. VALENCERINA TRADING & CONSTRUCTION (22147)	6,653,876.22	Completed	April 08, 2024	July 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0161	CONSTRUCTION OF DRAINAGE OUTFALL INCLUDING LATERALS, BARANGAY BAGUMBAYAN, TAGUIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	48,018,892.68	On-Going	February 12, 2024	July 10, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0162	CONSTRUCTION OF DRAINAGE OUTFALL INCLUDING LATERALS, BARANGAY STA. ANA, PATEROS METRO MANILA	ZYRE TRADING AND CONSTRUCTION (42364)	28,811,669.12	On-Going	February 12, 2024	October 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0163	CONSTRUCTION OF DRAINAGE SYSTEM AND LATERALS, BARANGAY USUSAN, TAGUIG CITY	MRRM TRADING & CONSTRUCTION (19657) / JAYMAR BUILDERS (7900)	48,021,560.15	Completed	February 12, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0164	CONSTRUCTION OF DRAINAGE SYSTEM AT BARANGAY TUKTUKAN, TAGUIG CITY	TWENTYSIX CONSTRUCTION INC. (47228)	27,930,301.76	On-Going	April 08, 2024	September 04, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0165	CONSTRUCTION OF BRIDGE ALONG PALINGON RIVER, TAGUIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	11,642,282.87	Completed	April 08, 2024	December 27, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0166	CONSTRUCTION OF RETAINING WALL AND REHABILITATION OF STA. ANA RIVER, PATEROS, METRO MANILA (PACKAGE III)	ZYRE TRADING AND CONSTRUCTION (42364)	48,000,133.62	Completed	February 12, 2024	August 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0167	CONSTRUCTION OF RETAINING WALL AND REHABILITATION OF STA. ANA RIVER, PATEROS, METRO MANILA (PACKAGE IV)	ZYRE TRADING AND CONSTRUCTION (42364)	47,995,260.28	Completed	February 12, 2024	October 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0168	CONSTRUCTION OF RETAINING WALL AND REHABILITATION OF STA. ANA RIVER, PATEROS, METRO MANILA (PACKAGE V)	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	47,990,581.97	Completed	February 12, 2024	August 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0169	CONSTRUCTION OF RETAINING WALL AND REHABILITATION OF STA. ANA RIVER, PATEROS, METRO MANILA (PACKAGE VI)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	48,005,142.75	Completed	February 12, 2024	August 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0170	CONSTRUCTION OF SLOPE PROTECTION ALONG C-6 OPEN CHANNEL (PHASE 10), TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,521,200.80	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0171	CONSTRUCTION OF SLOPE PROTECTION ALONG C-6 OPEN CHANNEL (PHASE 11), TAGUIG CITY	J. SIMEON CONSTRUCTION (31867)	94,569,472.40	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0172	CONSTRUCTION OF SLOPE PROTECTION ALONG C-6 OPEN CHANNEL (PHASE 9), TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,550,181.71	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0173	CONSTRUCTION OF SLOPE PROTECTION ALONG STA. ANA RIVER, TAGUIG CITY (PHASE 1)	ZYRE TRADING AND CONSTRUCTION (42364) / RVDP CONSTRUCTION (47273)	94,568,457.67	Completed	April 01, 2024	November 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0174	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 10), PATEROS	HONY TRADING & CONSTRUCTION (26898)	70,920,109.96	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0175	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 5), PATEROS	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	70,927,030.30	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0176	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 6), PATEROS	RGDG CONSTRUCTION (37950) / MRRM TRADING & CONSTRUCTION (19657)	70,920,152.96	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0177	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 7), PATEROS, METRO MANILA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	70,920,498.20	Completed	February 13, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0178	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 8), PATEROS, METRO MANILA	EBUILDERS CONSTRUCTION & DEVELOPMENT CORP. (36855)	70,927,211.05	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0179	CONSTRUCTION OF SLOPE PROTECTION ALONG PANDAY RIVER, (PHASE 9), PATEROS	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	70,927,423.27	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0180	CONSTRUCTION OF SLOPE PROTECTION ALONG PATEROS RIVER, (PHASE 1), TAGUIG CITY	B. BERNARDO CONST., INC. (6196)	70,890,893.20	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0181	CONSTRUCTION OF SLOPE PROTECTION ALONG PATEROS RIVER, (PHASE 2), TAGUIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	70,926,646.27	Completed	February 13, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0182	CONSTRUCTION OF SLOPE PROTECTION ALONG TAGUIG RIVER (PHASE 1), TAGUIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	94,568,185.19	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0183	CONSTRUCTION OF SLOPE PROTECTION ALONG TAGUIG RIVER (PHASE 2), TAGUIG CITY	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	94,567,992.19	On-Going	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0184	CONSTRUCTION OF SLOPE PROTECTION ALONG TAGUIG RIVER (PHASE 3), TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	94,567,799.19	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0185	CONSTRUCTION OF SLOPE PROTECTION ALONG TAGUIG RIVER LAKESHORE AREA (PHASE 1), TAGUIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	94,569,660.72	On-Going	May 29, 2024	January 23, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0186	CONSTRUCTION OF SLOPE PROTECTION AT LAKESHORE, BARANGAY HAGONoy, TAGUIG CITY	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	141,782,501.10	Completed	May 29, 2024	May 21, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0187	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 1), TAGUIG CITY	J. SIMEON CONSTRUCTION (31867)	141,811,101.15	Completed	May 29, 2024	February 22, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0188	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 2), TAGUIG CITY	J. SIMEON CONSTRUCTION (31867)	141,782,110.52	Completed	June 04, 2024	February 28, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0189	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 3), TAGUIG CITY	J. SIMEON CONSTRUCTION (31867)	141,854,632.51	Completed	May 29, 2024	February 22, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0190	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 4), TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,550,154.65	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0191	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 5), TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,569,576.09	Completed	February 13, 2024	October 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0192	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 6), TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,569,489.50	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0193	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 7), TAGUIG CITY	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	94,569,774.62	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0194	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG C-6 OPEN CHANNEL, (PHASE 8), TAGUIG CITY	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	94,559,906.54	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0195	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (EAST BANK) PACKAGE 2, TAGUIG CITY	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	94,569,896.85	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0196	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (EAST BANK) PACKAGE 3, TAGUIG CITY	HALREY CONSTRUCTION INC. (2267)	94,550,679.00	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0197	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (WEST BANK) PACKAGE 3, TAGUIG CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	94,569,857.57	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0198	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (WEST BANK) PACKAGE 4, TAGUIG CITY	RVDP CONSTRUCTION (47273)	91,616,117.77	Completed	February 13, 2024	October 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0199	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, VILLA POLINTAN, BARANGAY PALINGON, TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	4,752,887.53	On-Going	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0200	IMPROVEMENT OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY LOWER BICUTAN, TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	4,752,959.58	Completed	February 12, 2024	September 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0201	IMPROVEMENT OF ROADS AT HOLY FAMILY, BRGY. BAGUMBAYAN, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	24,007,194.86	Completed	April 08, 2024	June 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0202	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY LIGID, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	9,506,030.25	Completed	February 12, 2024	August 28, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0203	REHABILITATION OF ROAD, BARANGAY HAGONoy, TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	4,826,107.07	On-Going	February 12, 2024	May 11, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0204	REHABILITATION OF ROAD, BARANGAY STA. ANA, PATEROS, METRO MANILA	B. VALENCERINA TRADING & CONSTRUCTION (22147)	4,752,964.21	Completed	February 12, 2024	September 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0205	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), SIMPLICIO MANALO HIGH SCHOOL, BARANGAY AGUHO, PATEROS, METRO MANILA	JAYLOT TRADING & CONSTRUCTION (32077)	9,695,782.61	Completed	April 08, 2024	February 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0206	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY HAGONUY, TAGUIG CITY	PASCAL CONSTRUCTION (34168)	28,200,598.61	Completed	February 12, 2024	September 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0207	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN ISIDRO ST., BARANGAY STA. ANA, TAGUIG CITY	EBUILDERS CONSTRUCTION & DEVELOPMENT CORP. (36855)	9,501,056.96	On-Going	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0208	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION BUILDING), BARANGAY CALZADA, TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,501,055.09	Completed	February 12, 2024	June 10, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0209	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TAGUIG NATIONAL HIGH SCHOOL, TAGUIG CITY	ZYRE TRADING AND CONSTRUCTION (42364)	29,388,355.22	On-Going	April 08, 2024	November 03, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0211	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-C-5 ROAD - K0015 + (-124) - K0015 + 000, K0015 + (-345) - K0015 + (-124), K0015 + 000 - K0015 + 235	ZYRE TRADING AND CONSTRUCTION (42364)	17,494,837.86	Completed	May 03, 2024	August 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0212	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - GENERAL SANTOS AVE. - K0025 + (480) - K0025 + (632)	AARCON BUILDERS (28336)	2,496,238.94	Completed	October 10, 2024	January 02, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0213	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE-TERTIARY ROADS-C-5 SERVICE ROAD (NORTHBOUND) - K0015+(-120) - K0015+313	AARCON BUILDERS (28336)	9,184,232.68	On-Going	May 03, 2024	June 01, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0214	CONSTRUCTION OF SLOPE PROTECTION ALONG PINAGSAMA RIVER, TAGUIG CITY (PHASE 2)	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	125,754,544.80	Completed	May 29, 2024	February 22, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0215	CONSTRUCTION OF SLOPE PROTECTION ALONG PINAGSAMA RIVER, TAGUIG CITY (PHASE 3)	J. SIMEON CONSTRUCTION (31867)	90,685,600.66	Completed	May 29, 2024	January 23, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0216	CONSTRUCTION OF SLOPE PROTECTION ALONG PINAGSAMA RIVER, TAGUIG CITY (PHASE 4)	J. SIMEON CONSTRUCTION (31867)	90,709,571.71	Completed	May 11, 2024	January 05, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0217	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, PEDESTRIAN FENCING AND CHANNELIZATION ALONG C-5 ROAD (S03938LZ) K0015+773 K0016+756, TAGUIG	MAR-VEL CONSTRUCTION & SUPPLY (23722)	1,370,752.92	Completed	February 12, 2024	May 11, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0232	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EDSA/ORTIGAS FLYOVER - (S03979LZ) CHAINAGE 404 - CHAINAGE 501, CHAINAGE 56 - CHAINAGE 404	B. VALENCERINA TRADING & CONSTRUCTION (22147)	984,501.63	On-Going	May 23, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0235	CONSTRUCTION OF 7-STOREY MULTI-PURPOSE BUILDING AT ANDRES BONIFACIO INTEGRATED SCHOOL, MANDALUYONG CITY, PACKAGE 1	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	97,513,791.93	Completed	July 01, 2024	June 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0236	CONSTRUCTION OF 7-STOREY MULTI-PURPOSE BUILDING AT ILAYA BARANGKA INTEGRATED SCHOOL, MANDALUYONG CITY, PACKAGE 1	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	87,669,845.32	On-Going	March 22, 2024	June 14, 2025	51.94
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0240	CONSTRUCTION OF DRAINAGE SYSTEM TO MARIKINA RIVER, BRGY. STA ELENA, MARIKINA CITY	BELL CONSTRUCTION (27851)	75,485,224.11	On-Going	April 01, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0250	IMPROVEMENT OF MARIKINA POLYTECHNIC COLLEGE ROAD NETWORK, BRGY. STA. ELENA, MARIKINA CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914) / PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	47,513,282.20	Completed	March 22, 2024	October 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0251	REHABILITATION OF MARIKINA-SAN MATEO ROAD, BRGY. NANGKA, MARIKINA CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,065,855.67	Completed	April 18, 2024	October 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0253	CONSTRUCTION OF SLOPE PROTECTION ALONG TUMANA CREEK, BRGY. TUMANA, MARIKINA CITY	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	94,530,664.34	Completed	April 01, 2024	February 13, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0254	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MARIKINA POLYTECHNIC COLLEGE, BRGY. STA. ELENA, MARIKINA CITY	PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	29,249,308.00	Completed	March 27, 2024	September 22, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0255	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PARANG, MARIKINA CITY	ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	19,469,619.42	On-Going	March 27, 2024	September 22, 2024	74.35
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0256	BANK IMPROVEMENT OF MANGGAHAN FLOODWAY (EASTBANK SIDE), PASIG CITY (PACKAGE 1)	11-16 CONSTRUCTION (29646)	47,414,348.60	Completed	April 01, 2024	October 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0257	BANK IMPROVEMENT OF MANGGAHAN FLOODWAY (EASTBANK SIDE), PASIG CITY (PACKAGE 2)	11-16 CONSTRUCTION (29646)	47,414,632.39	Completed	April 01, 2024	October 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0258	BANK IMPROVEMENT OF SLOPE PROTECTION ALONG PASIG-MARIKINA RIVER, PASIG CITY (PACKAGE 1)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	47,992,147.31	Completed	April 01, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0259	BANK IMPROVEMENT OF SLOPE PROTECTION ALONG PASIG-MARIKINA RIVER, PASIG CITY (PACKAGE 2)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	47,992,369.60	Completed	April 01, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0260	BANK IMPROVEMENT OF SLOPE PROTECTION ALONG PASIG-MARIKINA RIVER, PASIG CITY (PACKAGE 3)	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	47,985,197.00	Completed	April 01, 2024	December 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0266	REHABILITATION OF DRAINAGE SYSTEM AT BARANGAY BAGONG ILOG, PASIG CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	8,601,958.42	Completed	April 08, 2024	November 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0268	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LITTLE BAGUIO, SAN JUAN CITY PHASE 3	KING EIGHT BUILDERS AND SUPPLY (37325)	78,011,497.09	Completed	March 08, 2024	January 01, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0269	CONSTRUCTION OF DRAINAGE OUTFALL INCLUDING LATERALS ALONG P. ROSALES ST., PATEROS, METRO MANILA	ZYRE TRADING AND CONSTRUCTION (42364)	48,013,865.94	On-Going	April 01, 2024	April 27, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0274	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (WEST BANK) PACKAGE 2, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	9,603,743.18	Completed	April 08, 2024	May 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0276	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. ANA, PATEROS, METRO MANILA	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	9,750,997.36	On-Going	March 11, 2024	August 07, 2024	66.79
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0277	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AGUHO HOME OWNERS ASSOCIATION, BARANGAY AGUHO, PATEROS, METRO MANILA	B. VALENCERINA TRADING & CONSTRUCTION (22147)	4,864,356.10	Completed	November 22, 2024	June 19, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0282	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG CONGA CREEK (PHASE 1), TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	68,698,564.66	On-Going	May 03, 2024	November 28, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0283	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG CONGA CREEK (PHASE 2), TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	68,744,472.06	On-Going	May 06, 2024	December 01, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0285	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG M. TINIO CREEK/ WESTERN BICUTAN CREEK, TAGUIG CITY	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	13,964,795.22	Completed	May 06, 2024	November 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0287	CONSTRUCTION OF FLOOD MITIGATION FACILITY (PUMPING STATION) AT BAGUMBAYAN RIVER, BRGY. BAGUMBAYAN, TAGUIG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	70,918,923.33	On-Going	July 01, 2024	February 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0288	CONSTRUCTION OF SLOPE PROTECTION ALONG PINAGSAMA RIVER, TAGUIG CITY (PHASE I)	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	88,779,589.60	Completed	June 04, 2024	February 28, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0289	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG LABASAN RIVER (EAST BANK), PACKAGE 1, TAGUIG CITY	ZYRE TRADING AND CONSTRUCTION (42364) / RVDP CONSTRUCTION (47273)	75,532,335.57	Completed	June 04, 2024	January 29, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0290	CONSTRUCTION OF ROAD NETWORK CONNECTING THE NEW RFU-NCR BUILDING TO THE MAIN GATE OF CAMP BAGONG DIWA, TAGUIG CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	94,547,341.71	On-Going	September 10, 2024	October 05, 2025	85.12
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0291	REHABILITATION OF AIRFORCE ROAD AT BARANGAY SOUTH SIGNAL, TAGUIG CITY	ZYRE TRADING AND CONSTRUCTION (42364)	8,973,918.12	Completed	June 04, 2024	January 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0292	REHABILITATION OF ROAD AT BARANGAY CENTRAL BICUTAN, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	8,974,575.22	Completed	June 06, 2024	January 01, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0293	REHABILITATION OF ROAD AT BARANGAY KATUPARAN, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	8,974,800.19	Completed	June 06, 2024	January 01, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0294	REHABILITATION OF ROAD AT BARANGAY MAHARLIKA, TAGUIG CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	8,974,601.67	Completed	June 04, 2024	January 29, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0295	REHABILITATION OF ROAD AT BARANGAY NORTH SIGNAL, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	13,459,896.30	Completed	June 04, 2024	January 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0296	REHABILITATION OF ROAD AT BARANGAY SOUTH DAANG HARI, TAGUIG CITY	ZYRE TRADING AND CONSTRUCTION (42364)	17,949,163.46	Completed	June 06, 2024	November 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0297	REHABILITATION OF ROAD AT BARANGAY SOUTH SIGNAL, TAGUIG CITY	ZYRE TRADING AND CONSTRUCTION (42364)	17,929,428.30	Completed	June 06, 2024	November 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0298	CONSTRUCTION OF RFU-NCR MEGA LABORATORY BUILDING PHASE II, 1ST QUADRANT OF CAMP BAGONG DIWA ALONG GEN. SANTOS AVE., BICUTAN, TAGUIG CITY (PHASE 3)	A.M. ORETA & CO., INC. (108)	143,258,867.84	On-Going	June 04, 2024	December 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0299	CONSTRUCTION OF RFU-NCR MEGA LABORATORY BUILDING PHASE II, 1ST QUADRANT OF CAMP BAGONG DIWA ALONG GEN. SANTOS AVE., BICUTAN, TAGUIG CITY (PHASE 4)	A.M. ORETA & CO., INC. (108)	143,273,090.42	On-Going	June 04, 2024	December 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0300	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAÑONG, MARIKINA CITY (PHASE 4)	LTDL BUILDERS (38371)	38,990,582.80	Completed	April 01, 2024	January 22, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0301	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DR. JOSE FABELLA STREET, BARANGAY MAUWAY, MANDALUYONG CITY	KYRO BUILDERS, INC. (19567)	14,404,400.00	Completed	August 02, 2024	February 27, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0302	CONSTRUCTION OF MULTI-PURPOSE BUILDING, J. RIZAL STREET, BARANGAY MABINI J. RIZAL, MANDALUYONG CITY	TOPNOTCH CATALYST BUILDERS INC. (34061)	53,628,615.44	On-Going	June 06, 2024	May 31, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0303	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UBB, BARANGAY BARANGKA, MARIKINA CITY	BELL CONSTRUCTION (27851)	48,748,254.54	Completed	July 01, 2024	May 26, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0304	CONSTRUCTION OF MULTI-PURPOSE HALL, BARANGAY NAMAYAN, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	9,751,256.57	Completed	June 06, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0305	CONSTRUCTION OF MULTI-PURPOSE HALL, BLK 34 WELFAREVILLE COMPOUND, BARANGAY ADDITION HILLS, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	4,875,749.08	Completed	June 04, 2024	October 01, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0306	REHABILITATION OF MULTI-PURPOSE BUILDING, TUASONVILLE, BARANGAY TAÑONG, MARIKINA CITY	AYANA CONSTRUCTION AND TRADING (38623)	3,899,329.58	Completed	July 01, 2024	August 29, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OB0318	REHABILITATION OF METRO MANILA 1ST DISTRICT ENGINEERING OFFICE BUILDING, PASIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	19,204,656.87	Completed	April 18, 2024	October 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0321	CONSTRUCTION OF RFU-NCR MEGA LABORATORY BUILDING PHASE II, 1ST QUADRANT OF CAMP BAGONG DIWA ALONG GEN. SANTOS AVE., BICUTAN, TAGUIG CITY (PHASE 2)	A.M. ORETA & CO., INC. (108)	238,666,327.62	On-Going	September 17, 2024	September 06, 2026	78.22
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0326	CONSTRUCTION OF SLOPE PROTECTION ALONG PINAGSAMA RIVER, TAGUIG (PHASE 7)	FRANZCOR TRADING & CONSTRUCTION (18082)	45,569,750.07	Completed	May 03, 2024	November 28, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0327	IMPROVEMENT OF MARIKINA RIVER, BARANGAY TUMANA, MARIKINA CITY (PHASE 1)	L.R. TIQUI BUILDERS, INC. (13810)	94,376,471.21	Completed	March 22, 2024	September 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0328	IMPROVEMENT OF MARIKINA RIVER, BARANGAY TUMANA, MARIKINA CITY (PHASE 2)	L.R. TIQUI BUILDERS, INC. (13810)	94,547,887.26	Completed	April 01, 2024	September 27, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0329	IMPROVEMENT OF NANGKA RIVER, MARIKINA CITY	L.R. TIQUI BUILDERS, INC. (13810)	94,534,207.04	Completed	March 14, 2024	February 20, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0330	IMPROVEMENT ALONG BALANTI CREEK, BRGY. CONCEPCION DOS, MARIKINA CITY, PHASE 1	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,001,608.49	Completed	April 01, 2024	March 28, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OB0331	IMPROVEMENT WORKS ALONG MARIKINA RIVER, SECOND DISTRICT, MARIKINA CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,550,193.00	Completed	April 08, 2024	May 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0333	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY CONCEPCION DOS, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	9,505,106.00	Completed	March 27, 2024	June 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0334	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY CONCEPCION UNO, MARIKINA CITY	L.R. TIQUI BUILDERS, INC. (13810)	14,252,619.04	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0335	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY FORTUNE, MARIKINA CITY	L.R. TIQUI BUILDERS, INC. (13810)	47,519,020.80	Completed	March 22, 2024	September 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0336	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY MARIKINA HEIGHTS, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	11,452,377.60	Completed	March 18, 2024	July 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0337	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY NANGKA, MARIKINA CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	38,761,990.00	Completed	March 22, 2024	January 15, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0338	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY PARANG, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	14,258,582.00	Completed	March 27, 2024	August 23, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0339	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY TUMANA, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	28,316,856.00	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0340	INSTALLATION OF ROAD SAFETY DEVICES AT BARANGAY TUMANA, MARIKINA CITY PHASE 2	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	37,858,520.00	Completed	March 22, 2024	October 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0341	REHABILITATION OF A. SANDOVAL AVENUE, PASIG CITY	L.R. TIQUI BUILDERS, INC. (13810)	71,999,926.55	Completed	March 22, 2024	November 16, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0342	REHABILITATION OF ALFONSO ST., BARANGAY ROSARIO, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,599,632.22	Completed	March 27, 2024	November 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0343	REHABILITATION OF JENNY'S AVENUE EXTENSION, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	28,803,208.12	Completed	March 27, 2024	August 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0344	REHABILITATION OF LANUZA AVENUE, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,001,662.21	Completed	March 22, 2024	September 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0345	REHABILITATION OF LUIS ST., PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,417,007.39	Completed	March 27, 2024	August 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0346	REHABILITATION OF MERCEDES AVENUE, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	28,808,879.53	Completed	March 27, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0347	REHABILITATION OF ORANBO ST., PASIG CITY	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	14,402,514.85	Completed	March 27, 2024	August 23, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0348	REHABILITATION OF ROAD, MARKET AVENUE EXTENSION, PASIG CITY	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	19,171,148.15	Completed	March 27, 2024	February 09, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0349	REHABILITATION OF ST. MARTIN ROAD, PASIG CITY	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	28,810,456.39	Completed	March 27, 2024	September 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0350	REHABILITATION OF ST. PAUL ROAD, PASIG CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	28,806,607.58	Completed	March 27, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0351	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY PINAGBUHATAN, PASIG CITY	1HB CONSTRUCTION CORP. (FORMERLY: HB CONSTRUCTION) (32855)	28,800,000.00	On-Going	April 08, 2024	December 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0352	CONSTRUCTION (COMPLETION) OF ACADEMIC BUILDING OF MANDALUYONG COLLEGE OF SCIENCE & TECHNOLOGY, ADDITION HILLS, MANDALUYONG CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	19,303,788.54	Completed	March 18, 2024	October 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0353	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (10-STOREY LIBRARY BUILDING, WITH BASEMENT) AT RIZAL TECHNOLOGICAL UNIVERSITY PACKAGE 1, MALAMIG, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	95,051,414.42	Completed	July 08, 2024	July 02, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0354	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (10-STOREY LIBRARY BUILDING, WITH BASEMENT) AT RIZAL TECHNOLOGICAL UNIVERSITY PACKAGE 2, MALAMIG, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	95,052,016.65	Completed	July 18, 2024	July 12, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0355	CONSTRUCTION (COMPLETION) OF PHILIPPINE NATIONAL POLICE AND BUREAU OF FIRE DEPARTMENT BUILDING AT BARANGAY PLAINVIEW, MANDALUYONG CITY	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	48,215,674.88	Completed	March 14, 2024	November 18, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0356	CONSTRUCTION (COMPLETION) OF RESEARCH AND DEVELOPMENT BUILDING AT THE NATIONAL CENTER FOR MENTAL HEALTH, BARANGAY MAUWAY, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,652,760.40	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0357	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT THE NATIONAL CENTER FOR MENTAL HEALTH (PACKAGE 5) DESIGNATED AS THE SENATE PRESIDENT NEPTALI A. GONZALES GENERAL HOSPITAL, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	95,048,276.95	Completed	April 01, 2024	June 24, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0358	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT THE NATIONAL CENTER FOR MENTAL HEALTH (PACKAGE 6) DESIGNATED AS THE SENATE PRESIDENT NEPTALI A. GONZALES GENERAL HOSPITAL, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	95,050,894.53	Completed	April 01, 2024	June 24, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0359	REHABILITATION OF MULTI-PURPOSE BUILDING, INCLUDING UPGRADING OF ELECTRICAL FACILITIES AT DOH-NCR, BARANGAY ADDITION HILLS, MANDALUYONG CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	18,159,840.66	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0362	IMPROVEMENT OF ROADS AND DRAINAGE SYSTEM AT T. SULIT AND P. HERRERA EXTENSION ST., PATEROS, METRO MANILA	B. VALENCERINA TRADING & CONSTRUCTION (22147)	14,404,464.71	On-Going	August 02, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0363	REHABILITATION OF BARANGAY FORTUNE ROAD NETWORK, BARANGAY FORTUNE, MARIKINA CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	19,199,579.48	On-Going	March 18, 2024	September 13, 2024	45.69
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0364	REHABILITATION OF BARANGAY MARIKINA HEIGHTS ROAD NETWORK, BARANGAY MARIKINA HEIGHTS, MARIKINA CITY	EXPRESS CONSTRUCTION (29649)	19,198,635.08	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0365	REHABILITATION OF MARIKINA POLYTECHNIC COLLEGE ROAD NETWORK, MARIKINA CITY PH2	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914) / PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	76,779,192.60	Completed	March 22, 2024	March 13, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0366	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM AT KARANGALAN VILLAGE, BARANGAY MANGGAHAN, PASIG CITY	816 EMBER CONSTRUCTION CORPORATION (51107)	9,697,700.00	Completed	April 08, 2024	October 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0367	REHABILITATION OF ROAD NETWORK AT BARANGAY HAGONoy, TAGUIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	14,551,458.71	On-Going	April 08, 2024	September 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0368	CONSTRUCTION OF DRAINAGE SYSTEM, SANTA MONICA ST., BARANGAY PINEDA, PASIG CITY	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	4,874,733.90	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0369	IMPROVEMENT OF DRAINAGE SYSTEM AT BARANGAY TUMANA, MARIKINA CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	29,177,719.98	Completed	April 08, 2024	March 03, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0370	REHABILITATION OF DRAINAGE SYSTEM INCLUDING LATERALS ALONG A. SANDOVAL AVENUE, PASIG CITY	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	19,395,750.00	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0371	REHABILITATION OF DRAINAGE SYSTEM OF ROAD NETWORK, BRGY. KALUMPANG, MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	9,792,900.91	On-Going	April 08, 2024	June 28, 2025	95.11
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0372	REHABILITATION OF DRAINAGE SYSTEM OF ROAD NETWORK, BRGY. MALANDAY, MARIKINA CITY	LTDL BUILDERS (38371)	19,158,290.69	On-Going	April 08, 2024	September 19, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0373	COMPLETION OF MARIKINA POLYTECHNIC COLLEGE ACADEMIC BUILDING 3, MARIKINA CITY	BELL CONSTRUCTION (27851)	39,195,835.99	On-Going	April 01, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0374	COMPLETION OF MARIKINA POLYTECHNIC COLLEGE ADMIN BUILDING INCLUDING SITE DEVELOPMENT, MARIKINA CITY	PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	48,752,127.55	Completed	March 14, 2024	September 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0375	COMPLETION OF MULTI-PURPOSE BUILDING (BUILDING 1) AT MARIKINA POLYTECHNIC COLLEGE, MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	19,588,030.45	On-Going	April 08, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0376	COMPLETION OF MULTI-PURPOSE BUILDING (MSME), BRGY. PINAGSAMA, TAGUIG CITY	HONY TRADING & CONSTRUCTION (26898)	49,929,787.69	Completed	May 06, 2024	January 30, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0377	COMPLETION OF MULTI-PURPOSE BUILDING AT NANGKA HIGH SCHOOL INCLUDING SITE DEVELOPMENT, MARIKINA CITY	BELL CONSTRUCTION (27851)	56,805,777.18	Completed	April 01, 2024	November 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0378	COMPLETION OF MULTIPURPOSE BUILDING, BRGY. SUMILANG, PASIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	2,925,186.59	Completed	July 10, 2024	October 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0379	CONSTRUCTION (COMPLETION) OF COVERED COURT AT DOH-NCR AT BARANGAY ADDITION HILLS, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	19,503,010.41	Completed	March 11, 2024	September 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0380	CONSTRUCTION (COMPLETION) OF COVERED COURT AT MANDALUYONG HIGH SCHOOL AT BARANGAY POBLACION, MANDALUYONG CITY	JAM KONSTRUCT CONSTRUCTION AND DEVELOPMENT INC. (53490)	9,751,475.07	Completed	March 11, 2024	September 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0381	CONSTRUCTION (COMPLETION) OF GOODRICH SUBDIVISION MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, BRGY. CONCEPCION UNO, MARIKINA CITY	RED MATRIX BUILDERS AND TRADING (38828)	4,799,230.52	Completed	March 27, 2024	May 25, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0382	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING (SANITARY AND DUCTING WORKS) AT MANDALUYONG COLLEGE OF SCIENCE AND TECHNOLOGY, BARANGAY ADDITION HILLS, MANDALUYONG CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	19,551,830.79	Completed	March 18, 2024	October 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0383	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING AT BARANGAY PLAINVIEW, MANDALUYONG CITY- PHASE 3	RED MATRIX BUILDERS AND TRADING (38828)	0.00	Terminated	April 08, 2024	July 06, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0384	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ALS BUILDING), BARANGAY MAUWAY, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	4,875,456.84	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0385	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CISTERN) INCLUDING UPGRADING OF ELECTRICAL FACILITIES AT DONA PILAR GONZAGA ELEMENTARY SCHOOL, MANDALUYONG CITY	5.J.B.P. PREMIUM CONSTRUCTION CORPORATION (41298)	9,751,466.67	On-Going	March 27, 2024	August 23, 2024	85.76
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0386	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CISTERN) INCLUDING UPGRADING OF ELECTRICAL FACILITIES AT PEDRO P. CRUZ ELEMENTARY SCHOOL, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,691,401.33	On-Going	March 27, 2024	August 23, 2024	89.49
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0387	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING(EMERGENCY COMPLEX) AT THE NATIONAL CENTER FOR MENTAL HEALTH, MAUWAY, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	24,378,399.33	Completed	March 18, 2024	October 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0388	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (FOUR STOREY BUILDING), SAN JUAN NATIONAL HIGH SCHOOL, SAN JUAN CITY	METROCONCEPTS, INC. (44111)	4,874,754.25	Completed	March 11, 2024	August 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0389	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (FOUR STOREY BUILDING), SAN PERFECTO ELEMENTARY SCHOOL, SAN JUAN CITY	QUATRIX CONSTRUCTION AND SUPPLY INC. (44328)	7,800,424.04	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0390	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (JUSTICE HALL EXTENSION), BRGY. CENTRAL BICUTAN, TAGUIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	22,762,202.80	On-Going	May 06, 2024	November 01, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0391	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (PUP GYM), POLYTECHNIC UNIVERSITY OF THE PHILIPPINES (PUP) COMPOUND, BRGY. LOWER BICUTAN, TAGUIG CITY	HONY TRADING & CONSTRUCTION (26898)	48,757,203.65	On-Going	August 02, 2024	July 27, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0392	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), SIMPLICIO MANALO HIGH SCHOOL, BARANGAY AGUHO, PATEROS, METRO MANILA	B. VALENCERINA TRADING & CONSTRUCTION (22147)	2,907,960.83	Completed	April 08, 2024	January 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0393	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (WAREHOUSE) AT DOH-NCR, BARANGAY ADDITION HILLS, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	24,378,736.52	Completed	March 11, 2024	September 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0394	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY WACK WACK PACKAGE 5, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	96,921,000.00	Completed	March 14, 2024	March 08, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0395	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGKA ILAYA, BARANGKA ILAYA, MANDALUYONG CITY	VIRAC NRC CONSTRUCTION (11396)	9,726,749.99	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0396	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT HIGHWAY HILLS INTEGRATED SCHOOL, MANDALUYONG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	19,502,553.99	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0397	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT KABAYANAN ELEMENTARY SCHOOL, SAN JUAN CITY	QUATRIX CONSTRUCTION AND SUPPLY INC. (44328)	6,823,991.64	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0398	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT KOROKAN, BRGY. WESTERN BICUTAN, TAGUIG CITY	HONY TRADING & CONSTRUCTION (26898)	78,003,713.98	On-Going	June 04, 2024	March 30, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0399	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SOCO AT BARANGAY MAUWAY, MANDALUYONG CITY	RED MATRIX BUILDERS AND TRADING (38828)	14,626,499.42	Completed	March 11, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0400	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT TAGUIG CITY UNIVERSITY (TCU) COMPOUND, BRGY. CENTRAL BICUTAN, TAGUIG CITY	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	76,020,884.22	On-Going	April 18, 2024	February 11, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0401	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT SALAPAN ELEMENTARY SCHOOL, SAN JUAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,744,057.68	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0402	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES INSIDE CITY HALL COMPLEX AT BARANGAY PLAINVIEW	FRANZCOR TRADING & CONSTRUCTION (18082)	19,304,392.32	Completed	October 10, 2024	April 07, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0403	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, MANDALUYONG CITY COLLEGE, MANDALUYONG CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	24,502,462.68	Completed	March 18, 2024	October 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0404	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING GROUND IMPROVEMENT AND UPGRADING OF ELECTRICAL FACILITIES AT COMMISSION ON POPULATION (POPCOM) AT BARANGAY ADDITION HILLS, MANDALUYONG CITY	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	24,121,312.82	Completed	March 18, 2024	December 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0405	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT AT SENATE PRESIDENT NEPTALI A. GONZALES INTEGRATED SCHOOL, MANDALUYONG CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385)	9,801,013.23	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0406	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BRGY. SAN MIGUEL, TAGUIG CITY	GR FEVIDAL CONSTRUCTION DEVELOPERS CORPORATION (35934) / ZYRE TRADING AND CONSTRUCTION (42364)	73,136,147.94	On-Going	October 28, 2024	August 23, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0407	CONSTRUCTION (COMPLETION) OF PARK 23 HOA MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, BRGY. CONCEPCION UNO, MARIKINA CITY	MAVCON BUILDERS & SUPPLIES (42578)	4,874,913.83	Completed	March 27, 2024	June 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0408	CONSTRUCTION OF BARANGAY CONCEPCION DOS MULTI-PURPOSE BUILDING (NACIDA INCUBATOR FACILITY) PHASE 4, BARANGAY CONCEPCION DOS, MARIKINA CITY	JK2CS CONSTRUCTION AND TRADING CORPORATION (40972)	48,734,525.20	Completed	September 10, 2024	March 08, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0409	CONSTRUCTION OF BARANGAY CONCEPCION DOS MULTI-PURPOSE BUILDING (NACIDA INCUBATOR FACILITY) PHASE 5, BARANGAY CONCEPCION DOS, MARIKINA CITY	JK2CS CONSTRUCTION AND TRADING CORPORATION (40972)	48,743,473.80	Completed	September 10, 2024	March 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0410	CONSTRUCTION OF MANGGAHAN BARANGAY HALL ANNEX (NAPICO) DUHAT ST. AND KAIMITO ST. NAPICO, MANGGAHAN, PASIG CITY	RJJC CONSTRUCTION (52648)	9,750,242.75	On-Going	November 22, 2024	May 20, 2025	49.89
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0411	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMPLETION), BRGY. SAN MIGUEL, PASIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	2,924,829.07	Completed	March 18, 2024	May 16, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0412	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER), BARANGAY PINEDA, PASIG CITY (PHASE 2)	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	19,501,020.37	On-Going	April 08, 2024	April 19, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0413	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MANILA BOYS TOWN COMPLEX), PARANG, MARIKINA	RICHBIM CONSTRUCTION INC. (48351)	4,844,602.68	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0414	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MORTUARY) AT BLOCK 34 AT BARANGAY ADDITION HILLS, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	24,258,076.76	Completed	July 12, 2024	March 08, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0415	CONSTRUCTION OF MULTI-PURPOSE BUILDING (THE SOCIAL WELFARE AND DEVELOPMENT CENTER FOR ASIA AND THE PACIFIC) WESTERN BICUTAN, TAGUIG CITY	HAWK KEY CONSTRUCTION AND GENERAL MERCHANDISE CORPORATION (41810)	97,514,618.02	Completed	August 02, 2024	July 27, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0416	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PAG-ASA, MANDALUYONG CITY	J.H. PAJARA CONSTRUCTION CORPORATION (1890)	39,004,479.21	On-Going	April 01, 2024	November 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0417	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY POBLACION, MANDALUYONG CITY	COVENANT CONSTRUCTION GROUP, INC. (22278)	29,253,853.44	On-Going	May 23, 2024	February 16, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0419	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PAMAYANANG DIEGO SILANG, BRGY. USUSAN, TAGUIG CITY (PHASE 3)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128) / SANRAY METRO BUILDERS CORP. (57757)	0.00	Terminated	October 23, 2024	July 19, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0420	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PUROK 2, BARANGAY PINEDA, PASIG CITY	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	4,875,733.29	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0421	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT STA. TERESITA, BRGY.MALANDAY, MARIKINA CITY	BELL CONSTRUCTION (27851)	48,751,715.80	Completed	July 12, 2024	June 06, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0422	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. JESUS DELA PEÑA, MARIKINA CITY	BELL CONSTRUCTION (27851)	57,569,101.10	On-Going	November 26, 2024	September 21, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0423	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT ADDITION HILLS INTEGRATED SCHOOL, MANDALUYONG CITY	RED MATRIX BUILDERS AND TRADING (38828)	9,761,238.71	Completed	March 18, 2024	February 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0424	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT ANDRES BONIFACIO INTEGRATED SCHOOL, MANDALUYONG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,751,485.46	Completed	March 18, 2024	November 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0425	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT DONA PILAR GONZAGA ELEMENTARY SCHOOL, MANDALUYONG CITY	5.J.B.P. PREMIUM CONSTRUCTION CORPORATION (41298)	5,616,638.84	Completed	March 18, 2024	September 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0426	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT HIGHWAY HILLS INTEGRATED SCHOOL, MANDALUYONG CITY	5.J.B.P. PREMIUM CONSTRUCTION CORPORATION (41298)	9,749,528.13	Completed	March 27, 2024	March 25, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0427	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT ILAYA BARANGKA INTEGRATED SCHOOL, MANDALUYONG CITY	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	9,751,507.01	On-Going	April 08, 2024	August 05, 2024	4.70
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0428	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT ISAAC LOPEZ INTEGRATED SCHOOL, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,748,549.57	Completed	July 01, 2024	November 27, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0429	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT JOSE FABELLA MEMORIAL HIGH SCHOOL, MANDALUYONG CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,751,360.18	Completed	March 18, 2024	November 12, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0430	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT MANDALUYONG HIGH SCHOOL, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	9,750,512.12	Completed	April 08, 2024	November 18, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0431	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT MATAAS NA PAARALANG NEPTALI A. GONZALES, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	9,748,252.16	Completed	March 27, 2024	August 23, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0432	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT PEDRO P. CRUZ ELEMENTARY SCHOOL, MANDALUYONG CITY	RED MATRIX BUILDERS AND TRADING (38828)	9,749,985.85	Completed	March 18, 2024	September 06, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0433	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES AT SENATE PRESIDENT NEPTALI GONZALES INTEGRATED SCHOOL, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,749,249.75	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0434	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, E. RODRIGUEZ INTEGRATED SCHOOL, MANDALUYONG CITY	RED MATRIX BUILDERS AND TRADING (38828)	9,751,379.76	On-Going	March 18, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0435	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, HULO INTEGRATED SCHOOL, MANDALUYONG CITY	5.J.B.P. PREMIUM CONSTRUCTION CORPORATION (41298)	9,751,292.77	Completed	March 18, 2024	February 12, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0436	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, MANDALUYONG ELEMENTARY SCHOOL, MANDALUYONG CITY	RED MATRIX BUILDERS AND TRADING (38828)	9,760,428.97	Completed	March 18, 2024	October 27, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0437	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CALZADA TIPAS, TAGUIG CITY	GR FEVIDAL CONSTRUCTION DEVELOPERS CORPORATION (35934) / B. VALENCERINA TRADING & CONSTRUCTION (22147)	21,551,357.03	On-Going	November 18, 2024	May 16, 2025	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0438	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALANDAY, MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	29,252,663.67	On-Going	July 01, 2024	November 27, 2024	26.82
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0439	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANGGAHAN, PASIG CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	9,751,129.05	Completed	May 23, 2024	November 18, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0440	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MANGGAHAN, PASIG CITY	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	29,254,483.03	Completed	May 23, 2024	January 17, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0441	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUMANA, MARIKINA CITY	AIC CONSTRUCTION SERVICES (53710)	29,244,697.89	Completed	October 10, 2024	December 12, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0442	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BARANGKA, MARIKINA CITY	LTDL BUILDERS (38371)	38,998,779.97	On-Going	April 01, 2024	December 26, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0443	CONSTRUCTION OF MULTIPURPOSE BUILDING, MARIKINA HERITAGE AREA, BRGY. STA. ELENA, MARIKINA CITY (PHASE 1)	STREAMLINE BUILDERS CORPORATION (40804)	29,254,911.43	On-Going	September 10, 2024	February 06, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0444	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE XII, BARANGAY ST. JOSEPH, SAN JUAN CITY	DEVEX INCORPORATED (38684)	68,255,116.25	Completed	March 22, 2024	October 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0445	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SALAPAN ELEMENTARY SCHOOL, SAN JUAN CITY	PRECIOUS CONSTRUCTION (32995) / MM SENAR CONSTRUCTION AND SUPPLY (38370)	117,017,788.12	On-Going	March 14, 2024	April 05, 2025	74.39
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0450	CONSTRUCTION OF TIERRA VISTA MULTI-PURPOSE BUILDING, INCLUDING SITE DEVELOPMENT, BARANGAY NANGKA, MARIKINA CITY (CHAPEL)	GREEN ARCH, BUILDER & TRADING (32519)	14,617,181.68	Completed	March 27, 2024	September 22, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0451	CONSTRUCTION/REHABILITATION OF PARANG MULTI-PURPOSE BUILDING, BARANGAY PARANG, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	9,746,731.10	Completed	April 08, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0452	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING AT VILLA ALEGRE, BRGY. PINAGBUHATAN,PASIG CITY	ERIAN CONSTRUCTION OPC (54066)	7,801,230.27	Completed	April 08, 2024	August 05, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0453	REHABILITATION OF BARANGAY CONCEPCION UNO MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, MARIKINA CITY	VICTORIA BUILDERS AND TRADING (37455)	14,623,643.91	Completed	April 25, 2024	September 21, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0454	REHABILITATION OF BARANGAY FORTUNE MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, MARIKINA CITY	AASJ CONSTRUCTION (46968)	9,749,443.43	Completed	April 08, 2024	November 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0455	REHABILITATION OF BARANGAY MARIKINA HEIGHTS MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, MARIKINA CITY	W. GOMEZ TRADING AND CONSTRUCTION (39250)	9,748,515.73	Completed	July 01, 2024	October 28, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0456	REHABILITATION OF BARANGAY TUMANA MULTI-PURPOSE BUILDING INCLUDING SITE DEVELOPMENT, MARIKINA CITY	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	24,380,245.22	On-Going	April 08, 2024	December 03, 2024	0.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0457	REHABILITATION OF CALUMPANG BARANGAY HALL INCLUDING SITE DEVELOPMENT, BARANGAY CALUMPANG, MARIKINA CITY	KAEL CONSTRUCTION AND SUPPLY (49152)	9,600,151.64	On-Going	July 12, 2024	February 06, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0458	REHABILITATION OF INDUSTRIAL VALLEY ELEMENTARY SCHOOL, BRGY. INDUSTRIAL VALLEY COMPLEX , MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	19,485,690.84	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0459	REHABILITATION MARIKINA POLYTECHNIC COLLEGE INCLUDING FACILITIES PHASE II, MARIKINA CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	19,503,420.05	Completed	April 18, 2024	October 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0460	REHABILITATION OF MULTI PURPOSE BUILDING (MORTUARY AND SUBISTATION) AT BLOCK 34, BARANGAY ADDITION HILLS, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	4,875,110.36	Completed	March 11, 2024	May 09, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0461	REHABILITATION OF MULTI PURPOSE BUILDING AT BARANGAY CONCEPCION DOS INCLUDING SITE DEVELOPMENT, MARIKINA CITY	JK2CS CONSTRUCTION AND TRADING CORPORATION (40972)	9,748,525.49	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0462	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT MATAAS NA PAARALANG NEPTALI A. GONZALES, MANDALUYONG CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	4,874,973.34	Completed	March 11, 2024	August 17, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0463	REHABILITATION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER) INCLUDING UPGRADING OF ELECTRICAL FACILITIES AT BARANGAY ADDITION HILLS, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	9,750,432.84	Completed	March 18, 2024	September 07, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0464	REHABILITATION OF MULTI-PURPOSE BUILDING (HEALTH CENTER) AT BARANGAY MALAMIG, MANDALUYONG CITY	FRANZCOR TRADING & CONSTRUCTION (18082)	4,873,790.46	Completed	March 18, 2024	June 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0465	REHABILITATION OF MULTI-PURPOSE BUILDING (UNION OF LOCAL AUTHORITIES OF THE PHILS. (ULAP)'S OFFICE) IN SHAW BLVD., MANDALUYONG	RED MATRIX BUILDERS AND TRADING (38828)	4,799,019.42	Completed	April 18, 2024	July 16, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0466	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY CONCEPCION UNO, MARIKINA CITY	B. VALENCERINA TRADING & CONSTRUCTION (22147)	14,622,370.13	Completed	April 08, 2024	October 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0467	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY MARIKINA HEIGHTS, MARIKINA CITY	MAVCON BUILDERS & SUPPLIES (42578)	9,749,147.65	Completed	April 08, 2024	August 05, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0468	REHABILITATION OF MULTI-PURPOSE BUILDING AT TESDA COMPOUND, TAGUIG CITY, METRO MANILA	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	48,757,424.93	On-Going	April 01, 2024	February 24, 2025	98.08
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0469	REHABILITATION OF MULTI-PURPOSE BUILDING BARANGAY PINEDA, PASIG CITY	ATLANTA CONSTRUCTION COMPANY, INC. (31290)	4,875,693.97	Completed	March 18, 2024	September 13, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0470	REHABILITATION OF MULTI-PURPOSE BUILDING BARANGKA ELEMENTARY SCHOOL, MARIKINA CITY	LTDL BUILDERS (38371)	19,597,850.60	On-Going	April 08, 2024	December 20, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0471	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY FORTUNE, MARIKINA CITY	VICTORIA BUILDERS AND TRADING (37455)	14,626,463.49	Completed	April 08, 2024	December 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0472	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NANGKA INCLUDING SITE DEVELOPMENT, MARIKINA CITY	AASJ CONSTRUCTION (46968)	29,254,735.48	On-Going	March 27, 2024	November 21, 2024	75.88
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0473	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NANGKA, MARIKINA CITY PHASE 1	TRIDENT PEAKS BUILDERS & SERVICES INC. (41188)	19,400,564.24	Completed	March 27, 2024	August 23, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0474	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NANGKA, MARIKINA CITY PHASE 2	PRUDENT DIAMOND SQUARE CONSTRUCTION CO. (31726)	4,823,149.60	Completed	March 27, 2024	June 24, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0475	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY TUMANA, MARIKINA CITY	MAVCON BUILDERS & SUPPLIES (42578)	29,243,851.64	Completed	April 08, 2024	December 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0476	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. MALANDAY, MARIKINA CITY (PHASE 2)	LTDL BUILDERS (38371)	9,596,547.06	Completed	April 08, 2024	September 14, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0477	REHABILITATION OF MULTI-PURPOSE BUILDING, IVC NATIONAL HIGH SCHOOL, MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	29,233,974.65	Completed	March 27, 2024	January 20, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0478	REHABILITATION OF MULTI-PURPOSE BUILDING, KALUMPANG ELEMENTARY SCHOOL, MARIKINA CITY	STREAMLINE BUILDERS CORPORATION (40804)	9,737,105.89	Completed	April 08, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0479	REHABILITATION OF MULTI-PURPOSE BUILDING, PINEDA ELEMENTARY SCHOOL, BARANGAY PINEDA, PASIG CITY	TRIDENT PEAKS BUILDERS & SERVICES INC. (41188)	9,603,176.70	Completed	March 11, 2024	July 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0480	REHABILITATION OF Q WELFARE CENTER MULTI-PURPOSE BUILDING AT BARANGAY CONCEPCION DOS, MARIKINA CITY	AASJ CONSTRUCTION (46968)	14,622,884.13	Completed	April 08, 2024	August 05, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0481	REHABILITATION OF SAN ROQUE BARANGAY HALL INCLUDING SITE DEVELOPMENT, BARANGAY SAN ROQUE, MARIKINA CITY	KAEL CONSTRUCTION AND SUPPLY (49152) / ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	19,203,756.67	On-Going	July 12, 2024	April 07, 2025	46.64
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0482	REHABILITATION OF TAÑONG BARANGAY HALL INCLUDING SITE DEVELOPMENT, BARANGAY TAÑONG, MARIKINA CITY	KAEL CONSTRUCTION AND SUPPLY (49152) / ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	23,994,416.05	On-Going	July 12, 2024	March 08, 2025	0.43
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0483	REHABILITATION/COMPLETION OF STA. LUCIA HIGH SCHOOL (ROMULO BUILDING) 4-STOREY 16-CLASSROOM BUILDING, PASIG CITY	JR. AND 3RD CONSTRUCTION & TRADING (39759)	3,898,501.10	Completed	April 08, 2024	July 11, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0484	REHABILITATION/COMPLETION OF BAGONG ILOG ELEMENTARY SCHOOL 4-STOREY 4-CLASSROOM BUILDING, PASIG CITY	TUCHAR CONSTRUCTION CORP. (FORMERLY:TUCHAR CONSTRU (13644)	2,910,599.97	Completed	March 11, 2024	June 08, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0485	COMPLETION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), KATWIRAN, BRGY. IBAYO-TIPAS, TAGUIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	4,897,566.80	Completed	April 08, 2024	August 30, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0486	CONSTRUCTION (COMPLETION) OF DPWH HEALTH CENTER, BRGY. CENTRAL BICUTAN, TAGUIG CITY	HONY TRADING & CONSTRUCTION (26898)	57,023,516.85	Completed	May 06, 2024	April 20, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0487	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), ROCKYSIDE, BRGY. BAGUMBAYAN, TAGUIG CITY	J.M.L.R. CONSTRUCTION AND SUPPLY (51759)	12,732,721.17	Completed	April 08, 2024	November 03, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0488	CONSTRUCTION (COMPLETION) OF NACIDA INCUBATOR FACILITY INCLUDING SITE DEVELOPMENT, BARANGAY CONCEPCION DOS, MARIKINA CITY	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	73,120,510.13	Completed	September 10, 2024	April 07, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0489	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAHAY PANGARAP), NATIONAL CENTER FOR MENTAL HEALTH	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	48,756,563.82	Completed	April 01, 2024	February 09, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0490	CONSTRUCTION OF TAGUIG GENERAL HOSPITAL (PHASE 8)	THAISON BUILDER AND DEVELOPER INC. (36639)	146,271,804.77	Completed	July 22, 2024	June 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0491	CONSTRUCTION OF TAGUIG GENERAL HOSPITAL, BRGY. HAGONoy, TAGUIG CITY (PHASE 10)	THAISON BUILDER AND DEVELOPER INC. (36639)	97,514,901.81	Completed	July 22, 2024	May 17, 2025	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0494	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM IN PUBLIC FACILITIES UNDER METRO MANILA 1ST DISTRICT ENGINEERING OFFICE	B. VALENCERINA TRADING & CONSTRUCTION (22147)	2,848,711.30	Completed	May 06, 2024	July 04, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OB0497	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE - PASIG BLVD - C5 FLYOVER (B01876LZ) ALONG C-5 ROAD, PASIG CITY	Q-R BUILDING SOLUTIONS CORPORATION (FORMERLY: QUAD-R BUILDING SOLUTIONS) (41479)	36,902,061.90	Completed	August 02, 2024	December 29, 2024	100.00
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0516	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT H.V. DELA COSTA, BRGY. BARANGKA, MARIKINA CITY, PHASE IV	BELL CONSTRUCTION (27851)	117,017,484.98	On-Going	February 03, 2025	January 28, 2026	64.18
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0544	REHABILITATION OF XYRIS STREET INCLUDING SLOPE PROTECTION OF XYRIS CREEK, BRGY. RIZAL, MAKATI CITY	LDC CONSTRUCTION AND SUPPLY, INC. (FORMERLY:LDC CONSTRUCTION AND SUPPLY) (45145)	14,390,561.58	On-Going	June 20, 2025	January 24, 2026	22.97
Metro Manila 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OB0546	REHABILITATION OF DRAINAGE SYSTEM ALONG C-5 SERVICE ROAD (PHASE II), BRGY. EAST REMBO, MAKATI CITY	ZYRE TRADING AND CONSTRUCTION (42364)	14,400,879.26	Completed	June 20, 2025	January 15, 2026	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0001	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-EPIFANIO DELOS SANTOS AVE. (EDSA) K0028+986-K0029+000MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	7,508,835.00	Completed	June 07, 2024	September 04, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0002	REHABILITATION OF ROAD, FILMORE STREET, BARANGAY PALANAN, MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	8,174,942.02	Completed	February 07, 2024	May 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0003	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-PARAÑAQUE-SUCAT RD. K0019+156-K0019+280PARAÑAQUE CITY, METRO MANILA	P.L.G.L. CONSTRUCTION (39062)	3,006,484.00	Completed	February 07, 2024	April 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0004	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-SOUTH SUPER H-WAY WEST SERVICE RD.-K0015+942-K0016+462MAKATI CITY, METRO MANILA	GRAC-TA BUILDERS (38078)	8,648,523.45	Completed	February 07, 2024	May 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0005	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS-NAIA ROAD (MIA ROAD)-(S03317LZ) CHAINAGE 0+217-CHAINAGE 0+541PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	6,441,463.29	Completed	February 07, 2024	June 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0006	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-SOUTH SUPER H-WAY WEST SERVICE RD.-K0014+000-K0015+330PARAÑAQUE CITY, METRO MANILA	P.L.G.L. CONSTRUCTION (39062)	22,081,228.82	Completed	February 07, 2024	May 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0007	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-TAFT AVE. (S03459LZ)-CHAINAGE 0-CHAINAGE 157PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	5,386,560.04	Completed	February 07, 2024	August 27, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0008	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-SOUTH SUPER H-WAY EAST SERVICE RD.-K0012+(-734)-K0012+(-651)-K0012+(-791)-K0012+ (-734)PARAÑAQUE CITY, METRO MANILA	P.L.G.L. CONSTRUCTION (39062)	4,666,760.00	Completed	February 07, 2024	May 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0009	BRIDGE PROGRAM- RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, KALAYAAN EDSA FLYOVER (B00566LZ) ALONG KALAYAAN-EDSA FLYOVER, MAKATI CITY, METRO MANILA	RJM CONSTRUCTION AND DEV'T., INC. (34790)	24,132,697.39	Completed	February 07, 2024	June 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0010	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-TAFT AVE. (S03458LZ)-CHAINAGE 0-CHAINAGE 157PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	4,165,000.00	Completed	February 07, 2024	August 27, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0011	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-EPIFANIO DELOS SANTOS AVE. (EDSA) K0029+156-K0029+206MAKATI CITY, METRO MANILA	AARCON BUILDERS (28336)	2,061,273.58	Completed	June 07, 2024	October 04, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0012	CONSTRUCTION (IMPROVEMENT) OF DON GALO RIVER FROM ALDRIN GOING RODRIGUEZ BRIDGE (PHASE 2), BARANGAY MOONWALK, PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880) / AKN CONSTRUCTION CORPORATION (11845)	34,298,335.11	Completed	February 07, 2024	June 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0013	REHABILITATION OF LIBRADA OUTFALL, BARANGAY TAMBOPARAÑAQUE CITY, METRO MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	47,039,978.60	Completed	February 20, 2024	March 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0014	CONSTRUCTION OF REVETMENT WALL ALONG BALISAMPAN CREEK (PHASE V), BARANGAY GUADALUPE VIEJO, MAKATI CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880) / AKN CONSTRUCTION CORPORATION (11845)	48,889,975.99	Completed	February 20, 2024	November 15, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AT BALOC-BALOC CREEK NEAR MULTINATIONAL AVENUE, PARAÑAQUE CITY, METRO MANILA	TWO DIMENSION CONSTRUCTION (39410)	39,200,000.00	Completed	February 20, 2024	December 15, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0016	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-PARAÑAQUE-SUCAT RD.-K0014+056-K0014+116 PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	2,699,796.78	Completed	February 07, 2024	March 28, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0017	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-QUIRINO AVENUE-K0010+000-K0010+068 PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	1,936,443.03	Completed	April 05, 2024	May 24, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0018	CONSTRUCTION OF REVETMENT WALL OF VILLANUEVA CREEK TRIBUTARY FROM AGUIRRE TO FILIPINAS AVE., BARANGAY B.F. HOMES (PHASE II) PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,397,318.91	Completed	February 16, 2024	October 01, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0019	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-EPIFANIO DELOS SANTOS AVE (EDSA)-K0029+(-1080)-K0029+(-1010) MAKATI CITY, METRO MANILA	AARCON BUILDERS (28336)	3,193,961.00	Completed	June 07, 2024	October 04, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0020	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-SOUTH SUPER H-WAY WEST SERVICE RD.- (S03381LZ) CHAINAGE 0-CHAINAGE 235 MAKATI CITY, METRO MANILA	AARCON BUILDERS (28336)	3,798,251.76	Completed	June 14, 2024	October 11, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0021	REHABILITATION OF ROAD, HARVARD ST. AND ITS VICINITY, BARANGAY PINAGKAISAHAN, MAKATI CITY, METRO MANILA	RJM CONSTRUCTION AND DEV'T., INC. (34790)	12,610,000.00	Completed	May 09, 2024	September 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0022	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - TERTIARY ROADS-SOUTH SUPER H-WAY WEST SERVICE ROAD-K0014+(-107)-K0014+000, K0014+(-298)-K0014+(-107), K0014+(-404)-K0014+(-298), K0014+(-690)-K0014+(-404), PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	11,499,284.94	Completed	February 08, 2024	April 09, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0023	REHABILITATION OF ROAD, BANNER STREET, BARANGAY SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY: GOLDEN 3T CONSTRUCTION) (33002)	19,007,437.89	On-Going	February 19, 2024	September 25, 2024	54.53



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0024	CONSTRUCTION OF REVETMENT ALONG DON GALO RIVER TRIBUTARY NEAR MULTINATIONAL AVENUE, PARAÑAQUE CITY, METRO MANILA	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	48,996,157.64	Completed	February 08, 2024	January 02, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0025	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-PARAÑAQUE-SUCAT RD K0014+420-K0015+023, PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	15,939,721.66	Completed	February 08, 2024	May 03, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0026	CONSTRUCTION OF REVETMENT WALL ALONG DON GALO RIVER FROM RODRIGUEZ TO MULTINATIONAL AVE., (PHASE II), PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880) / AKN CONSTRUCTION CORPORATION (11845)	32,931,552.36	Completed	February 08, 2024	June 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0027	REHABILITATION OF DRAINAGE SYSTEM ALONG QUIRINO & DE LEON STREET (PHASE II), MALACAÑANG VILLAGE, BARANGAY SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	GRAC-TA BUILDERS (38078)	29,395,942.48	Completed	February 08, 2024	August 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0028	ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-SOUTH SUPER H-WAY EAST SERVICE RD.-K0013+400-K0013+512 PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	1,980,580.00	Completed	February 08, 2024	May 25, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0029	RECONSTRUCTION OF PEDESTRIAN OVERPASS ALONG DR. A. SANTOS AVENUE NEAR FOURTH ESTATE SUBDIVISION, BRGY, SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	19,011,993.08	Completed	February 14, 2024	October 20, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0030	CONSTRUCTION OF REVETMENT WALL ALONG MOONWALK CREEK NEAR AIRPORT VILLAGE, BARANGAY MOONWALK, PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,394,774.79	Completed	February 19, 2024	June 17, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0031	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-PARAÑAQUE-SUCAT RD K0015+041-K0015+372 PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	9,556,960.00	Completed	February 14, 2024	March 27, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0032	CONSTRUCTION OF REVETMENT ALONG VILLANUEVA CREEK (NEAR AGANA CIRCLE), PARAÑAQUE CITY, METRO MANILA	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	14,259,747.39	Completed	July 11, 2024	December 07, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0033	REHABILITATION OF FLOOD CONTROL STRUCTURES, DON BOSCO CREEK, BARANGAY DON BOSCO, PARAÑAQUE CITY, METRO MANILA	P.L.G.L. CONSTRUCTION (39062)	19,595,469.63	Completed	February 20, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0034	REHABILITATION OF ROAD, FARADAY STREET, BARANGAY SAN ISIDRO, MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	5,227,471.01	Completed	February 07, 2024	July 03, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0035	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY VITALEZ, PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	12,483,416.74	On-Going	February 20, 2024	August 07, 2024	0.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0037	CONSTRUCTION OF REVETMENT ALONG SAN DIONISIO RIVER (PHASE III) PARAÑAQUE CITY, METRO MANILA	ILFREO CONSTRUCTION CORP. (FORMERLY: ILFREO CONSTRUCTION & TRADING CORP.) (22671)	48,606,719.37	Completed	February 07, 2024	November 28, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0038	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND GROUND SILL AT MANILA MEMORIAL PARK, NORTH SIDE, PHASE 1, PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880) / AKN CONSTRUCTION CORPORATION (11845)	92,609,743.96	Completed	February 20, 2024	January 22, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0039	CONSTRUCTION OF DRAINAGE MAIN OF FINLANDIA OF SOUTH SUPER HIGHWAY TOWARDS ESTERO DE TRIPA DE GALLINA AND ITS VICINITY, BARANGAY SAN ISIDRO, MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	96,499,978.09	Completed	April 05, 2024	February 28, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0040	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS-EDSA SERVICE RD. 2 (NORTH BOUND)- (S03373LZ) CHAINAGE 0-CHAINAGE 188 MAKATI CITY, METRO MANILA	AARCON BUILDERS (28336)	3,038,226.44	Completed	June 14, 2024	October 11, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0041	REHABILITATION OF DRAINAGE SYSTEM AT LOPEZ VILLAGE, BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	G.F. ROVERO MERCHANDISING (27268)	19,599,817.96	Completed	February 14, 2024	July 22, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0042	CONSTRUCTION OF REVETMENT WALL ALONG BALISAMPAN CREEK (PHASE VI), BARANGAY GUADALUPE VIEJO, MAKATI CITY, METRO MANILA	TWO DIMENSION CONSTRUCTION (39410)	87,316,276.00	Completed	March 27, 2024	January 20, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0043	REHABILITATION OF ROAD INCLUDING DRAINAGE IMPROVEMENT ALONG J.P. RIZAL AVE., BARANGAY GUADALUPE VIEJO, MAKATI CITY, METRO MANILA	THE STEADFAST BUILDERS (8176)	9,898,926.89	Completed	February 20, 2024	June 18, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0044	REHABILITATION OF DRAINAGE SYSTEM ALONG MULTINATIONAL AVENUE AND ITS VICINITY, BARANGAY MOONWALK, PARAÑAQUE CITY, METRO MANILA	TWO DIMENSION CONSTRUCTION (39410)	48,998,423.03	Completed	July 08, 2024	May 30, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0045	REHABILITATION OF FLOOD CONTROL STRUCTURE, VILLANUEVA CREEK TRIBUTARY (LAGOON), BARANGAY B.F. HOMES, PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,391,551.65	Completed	February 15, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0046	REHABILITATION OF ROAD, EL DORADO STREET, BARANGAY DON BOSCO, PARAÑAQUE CITY, METRO MANILA	THE STEADFAST BUILDERS (8176)	12,739,445.75	Completed	March 14, 2024	July 11, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0047	REHABILITATION OF DRAINAGE SYSTEM ALONG EDITORIAL LANE, BANNER LANE AND ITS VICINITY, BARANGAY SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY: GOLDEN 3T CONSTRUCTION) (33002)	19,022,530.81	On-Going	February 19, 2024	July 17, 2024	49.17
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0048	BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES MAGALLANES FLYOVER NB (PASAY-CUBAO) (B03220LZ) ALONG EPIFANIO DELOS SANTOS AVENUE (EDSA), MAKATI CITY, METRO MANILA	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORP. (FOR: RNMK CONST. & DEV'T) (35680)	55,130,430.06	Completed	June 14, 2024	June 09, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0049	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAPANG BUWAYA CREEK, BRGY. SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977) / P.L.G.L. CONSTRUCTION (39062)	96,500,000.00	Completed	April 05, 2024	January 29, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0050	ASSET PRESERVATION PROGRAM REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-ROXAS BLVD - K0006 + (-025) - K0006 + 000, K0006 + (-141) - K0006 + (-025), K0006 + (-241) - K0006 + (-141), K0006 + (-257) - K0006 + (-241), K0006	AARCON BUILDERS (28336)	15,469,466.99	Completed	February 20, 2024	October 13, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0051	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-QUIRINO AVENUE-K0007+(-302)-K0007+798, PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	35,564,133.30	Completed	February 16, 2024	July 13, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0052	REHABILITATION OF MANHATTAN STREET DRAINAGE SYSTEM, BARANGAY DON BOSCO, PARAÑAQUE CITY, METRO MANILA	GRAC-TA BUILDERS (38078)	6,699,369.00	On-Going	September 06, 2024	March 22, 2025	33.17
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0053	CONSTRUCTION OF REVETMENT ALONG STO. NIÑO CREEK, BARANGAY STO. NIÑO, PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	48,926,581.20	On-Going	February 19, 2024	August 24, 2025	95.22
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0054	BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES MAGALLANES FLYOVER NB (PASAY-CUBAO) (B03218LZ) ALONG EPIFANIO DELOS SANTOS AVE. (EDSA) MAKATI CITY, METRO MANILA	TWO DIMENSION CONSTRUCTION (39410)	48,264,966.43	On-Going	June 14, 2024	April 04, 2025	90.95
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0055	CONSTRUCTION OF DRAINAGE SYSTEM WITHIN BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	ILFREO CONSTRUCTION CORP. (FORMERLY: ILFREO CONSTRUCTION & TRADING CORP.) (22671)	7,604,700.78	On-Going	July 11, 2024	February 05, 2025	9.11
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0056	CONSTRUCTION OF REVETMENT WALL ALONG PINOS CREEK, BRGY. PINAGKAISAHAN, MAKATI CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	28,223,302.90	On-Going	May 09, 2024	February 02, 2025	76.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0057	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-SOUTH SUPER H-WAY EAST SERVICE RD.-K0017+000-K0017+414PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	8,542,642.47	Completed	February 15, 2024	April 09, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DON BOSCO, PARAÑAQUE CITY, PHASE 2, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	19,799,849.97	Completed	September 06, 2024	February 02, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0059	REHABILITATION OF DRAINAGE SYSTEM ALONG DAO STREET INCLUDING LATERALS (PHASE II), BARANGAY SAN MARTIN DE PORRES, PARAÑAQUE CITY, METRO MANILA	THE STEADFAST BUILDERS (8176)	18,655,280.00	Completed	September 06, 2024	February 02, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), SAN DIONISIO VILLAGE, BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	ILFREO CONSTRUCTION CORP. (FORMERLY:ILFREO CONSTRUCTION & TRADING CORP.) (22671)	6,929,350.03	Completed	June 07, 2024	November 03, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), GREENHEIGHTS VILLAGE, BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	19,207,752.00	On-Going	July 04, 2024	January 30, 2025	77.42
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0062	REHABILITATION OF MULTI-PURPOSE BUILDING (SALINAS GYM), BARANGAY SAN DIONISIO, PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	7,201,967.00	On-Going	June 27, 2024	February 21, 2025	22.15
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0063	CONSTRUCTION OF REVETMENT WALL AND GROUND SILL ALONG VILLANUEVA CREEK, GOV. A. SANTOS SECTION, BRGY. BF HOMES, PARAÑAQUE CITY, METRO MANILA	AKN CONSTRUCTION CORPORATION (11845)	144,749,717.84	Completed	March 27, 2024	April 20, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0064	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (INSTALLATION OF TRASH SCREEN) ALONG BANGKAL CREEK, MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	48,997,488.81	On-Going	June 27, 2024	May 12, 2025	94.34
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0065	REHABILITATION OF ROAD, ANGELINA CANAYNAY AVENUE, BARANGAY SAN DIONISIO, PARAÑAQUE CITY, METRO MANILA	WAWAO BUILDERS (46535)	29,398,936.98	Completed	February 12, 2024	November 06, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY B.F. HOMES, PARAÑAQUE CITY, METRO MANILA	GRAC-TA BUILDERS (38078)	14,846,848.15	Completed	September 06, 2024	March 27, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARCELO GREEN, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	14,523,207.36	On-Going	August 30, 2024	June 25, 2025	85.87
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MOONWALK, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	14,849,542.07	Completed	May 22, 2024	February 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0069	REHABILITATION OF DRAINAGE STRUCTURE ALONG SEN. GIL PUYAT AVE. (INCLUDING SIDEWALK AND DRIVEWAY), DISTRICT I, MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	24,007,500.00	On-Going	July 04, 2024	June 30, 2025	9.73
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0070	REHABILITATION OF MULTI-PURPOSE BUILDING, CAMELLA (PHASE 2), BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	4,948,570.97	Completed	May 22, 2024	August 19, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY BACLARAN, PARAÑAQUE CITY, METRO MANILA	G.E. REYES CONSTRUCTION (51740)	11,879,474.23	Completed	July 19, 2024	January 14, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0072	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BACLARAN, PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	2,970,000.00	Completed	September 06, 2024	January 03, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, J.P RIZAL ST. (PHASE 2), BARANGAY STO. NIÑO, PARAÑAQUE CITY, METRO MANILA	C.B. TAMPENGCO CONSTRUCTION & SUPPLY (18505)	19,206,364.00	On-Going	June 27, 2024	March 18, 2025	55.78
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0074	INSTALLATION OF SOLAR STREET LIGHTS AND ROAD SAFETY DEVICES ALONG DR. A. SANTOS AVENUE (EAST BOUND)-K0013+(-444)-K0016+147 PARAÑAQUE CITY, METRO MANILA	ARCINUE COMM'L CORPORATION (6746)	39,265,538.63	Completed	February 20, 2024	October 11, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LA HUERTA ELEMENTARY SCHOOL, BARANGAY LA HUERTA, PARAÑAQUE CITY, METRO MANILA	RS CIRCLELINK CONSTRUCTION CORPORATION (50440)	7,424,509.05	Completed	May 22, 2024	January 30, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PCC, BARANGAY SAN DIONISIO, PARAÑAQUE CITY, METRO MANILA	ILFREO CONSTRUCTION CORP. (FORMERLY:ILFREO CONSTRUCTION & TRADING CORP.) (22671)	24,009,585.00	On-Going	June 27, 2024	November 25, 2025	65.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0077	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PINAGKAISAHAN, MAKATI CITY, METRO MANILA	RJM CONSTRUCTION AND DEV'T., INC. (34790)	19,502,253.14	On-Going	June 27, 2024	May 23, 2025	60.84
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0078	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (INSTALLATION OF TRASH SCREEN) AT BALISAMPAN CREEK, BARANGAY GUADALUPE VIEJO, MAKATI CITY, METRO MANILA	QUATRIX CONSTRUCTION AND SUPPLY INC. (44328)	48,021,877.09	Completed	July 04, 2024	February 28, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ANTONIO, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	38,371,972.40	On-Going	July 19, 2024	July 13, 2025	6.14
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN MARTIN DE PORRES, PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	4,949,813.17	Completed	July 04, 2024	January 29, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SUN VALLEY,PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	9,899,169.36	Completed	July 04, 2024	March 30, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0082	REHABILITATION OF ROAD ALONG CHINO ROCES AVENUE (INCLUDING SIDEWALK AND DRIVEWAY), BARANGAY PIO DEL PILAR,MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	115,236,000.00	On-Going	February 20, 2024	February 11, 2025	64.08
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0084	REHABILITATION OF DRAINAGE STRUCTURE ALONG J.P. RIZAL STREET (INCLUDING SIDEWALK AND DRIVEWAY) PHASE 2, DISTRICT I,MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	24,746,494.54	Completed	February 20, 2024	November 19, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MERVILLE,PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	14,405,032.61	On-Going	July 08, 2024	December 04, 2024	64.71
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OC0086	CONSTRUCTION OF DPWH METRO MANILA 2ND DEO (ANNEX BUILDING)(PHASE II), BARANGAY SAN ANTONIO,PARAÑAQUE CITY, METRO MANILA	G.E. REYES CONSTRUCTION (51740)	14,698,964.52	Completed	March 27, 2024	August 23, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0088	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAPANG BUWAYA CREEK NEAR VALLEY 8, BRGY. SAN ANTONIO,PARAÑAQUE CITY, METRO MANILA	JELSIE CONSTRUCTION & SUPPLY (44943)	48,250,000.00	Completed	July 08, 2024	February 02, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0089	INSTALLATION OF SOLAR STREET LIGHTS AND ROAD SAFETY DEVICES ALONG DR. A. SANTOS AVENUE (WESTBOUND)-K0016+149-K0013+540,PARAÑAQUE CITY, METRO MANILA	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	47,190,261.16	Completed	March 27, 2024	November 21, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0104	CONSTRUCTION OF REVETMENT AT VILLANUEVA CREEK, BARANGAY BF HOMES, DISTRICT 2,PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,399,812.65	Completed	March 27, 2024	September 18, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OC0105	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROAD-ASPHALT OVERLAY ALONG NINOY AQUINO AVENUE,PARAÑAQUE CITY, METRO MANILA	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	34,260,376.55	Completed	April 05, 2024	July 25, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0106	CONSTRUCTION OF REVETMENT AT DON GALO RIVER-MOONWALK CREEK JUNCTION PHASE 2, DISTRICT 2,PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,155,410.96	Completed	July 04, 2024	October 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0107	CONSTRUCTION OF REVETMENT AT VILLANUEVA CREEK TRIBUTARY NEAR MANILA MEMORIAL PARK, DISTRICT 2,PARAÑAQUE CITY, METRO MANILA	RNN CONSTRUCTION CORPORATION (FORMERLY RNN CONSTRU (24880)	29,365,844.46	Completed	May 09, 2024	October 05, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0108	REHABILITATION ALONG SAPANG BUWAYA CREEK, GREENHEIGHTS VILLAGE, BARANGAY SAN ANTONIO, DISTRICT II,PARAÑAQUE CITY, METRO MANILA	AKN CONSTRUCTION CORPORATION (11845)	14,673,478.92	Completed	September 18, 2024	December 16, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0109	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT VILLANUEVA CREEK NEAR VALLEY 2, BRGY. SAN ISIDRO,PARAÑAQUE CITY, METRO MANILA	C.B. TAMPENGCO CONSTRUCTION & SUPPLY (18505)	69,480,030.00	On-Going	May 09, 2024	March 29, 2025	65.72
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0110	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SAN ISIDRO,PARAÑAQUE CITY, METRO MANILA	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / MRRM TRADING & CONSTRUCTION (19657)	69,289,155.69	On-Going	April 05, 2024	February 28, 2025	7.54
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0111	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SAN DIONISIO,PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	70,207,716.91	On-Going	July 08, 2024	June 02, 2025	80.28
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OC0112	CONSTRUCTION OF FLOOD MITIGATION FACILITY AT MARULAS CREEK, BRGY. SAN DIONISIO,PARAÑAQUE CITY, METRO MANILA	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / MRRM TRADING & CONSTRUCTION (19657)	70,204,714.00	On-Going	July 08, 2024	May 30, 2025	42.20
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0113	CONSTRUCTION OF DRAINAGE AND ITS VICINITY, BRGY. STO. NIÑO,PARAÑAQUE CITY, METRO MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	60,207,106.00	On-Going	April 05, 2024	February 27, 2025	80.87
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0114	REHABILITATION OF DRAINAGE SYSTEM AND ITS VICINITY, BRGY. SAN ISIDRO,PARAÑAQUE CITY, METRO MANILA	G.F. ROVERO MERCHANDISING (27268)	14,699,900.18	Completed	June 27, 2024	October 24, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0116	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG VARIOUS CREEKS AND TRIBUTARIES, PARAÑAQUE RIVER (DISTRICT I),PARAÑAQUE CITY, METRO MANILA	E.R. RODRIGUEZ CONSTRUCTION CORPORATION (FORMERLY: E.R. RODRIGUEZ CONSTRUCTION) (12596)	96,033,426.99	On-Going	July 08, 2024	October 15, 2025	43.27
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0117	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARULAS CREEK,PARAÑAQUE CITY, METRO MANILA	E.R. RODRIGUEZ CONSTRUCTION CORPORATION (FORMERLY: E.R. RODRIGUEZ CONSTRUCTION) (12596)	95,051,000.00	On-Going	October 08, 2024	December 31, 2025	18.92
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0118	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG VILANUEVA CREEK,PARAÑAQUE CITY, METRO MANILA	E.R. RODRIGUEZ CONSTRUCTION CORPORATION (FORMERLY: E.R. RODRIGUEZ CONSTRUCTION) (12596)	79,048,492.76	Completed	May 09, 2024	February 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0119	CONSTRUCTION OF DRAINAGE SYSTEM ALONG A. BONIFACIO ST., BRGY. SAN DIONISIO,PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	4,949,123.97	Completed	June 07, 2024	January 02, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0120	REHABILITATION OF COVERED COURT, BARANGAY STO. NIÑO,PARAÑAQUE CITY, METRO MANILA	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	4,950,000.00	Completed	July 08, 2024	March 04, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0121	REHABILITATION OF MULTI-PURPOSE BUILDING, SUCAT RD. (PHASE 2), BARANGAY SAN ISIDRO, PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	79,199,313.33	On-Going	October 29, 2024	October 23, 2025	95.32
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BF HOMES,PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	9,899,879.95	On-Going	August 30, 2024	May 26, 2025	55.21
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DON BOSCO,PARAÑAQUE CITY, PHASE 1, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	9,900,000.00	Completed	August 30, 2024	January 26, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARCELO GREEN,PARAÑAQUE CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	9,899,797.76	Completed	July 11, 2024	February 08, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0125	CONSTRUCTION OF ROAD (FROM MACAPAGAL AVE. EXT. TO BIDGE LPPWP) IN BARANGAY DON GALO,PARAÑAQUE CITY, METRO MANILA	PETER G. CHUA BUILDERS (25367)	3,360,636.97	On-Going	July 11, 2024	March 17, 2025	0.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PCC VOCATIONAL SCHOOL), PHASE 2, BARANGAY SAN DIONISIO, PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	17,286,141.00	On-Going	September 06, 2024	March 04, 2025	0.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), PCC, BRGY. SAN DIONISIO,PARAÑAQUE CITY, METRO MANILA	AARCON BUILDERS (28336)	24,007,726.00	On-Going	July 08, 2024	May 10, 2026	0.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0131	REHABILITATION OF ROAD ALONG DIAN ST. AND ITS LATERALS,MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	17,809,324.95	Completed	October 23, 2024	February 19, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0132	REHABILITATION OF MULTI-PURPOSE BLDG. AT BRGY. PIO DEL PILAR,MAKATI CITY, METRO MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	11,523,000.00	On-Going	October 23, 2024	April 20, 2025	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0143	CONSTRUCTION OF DRAINAGE SYSTEM ALONG BONIFACIO ST., BARANGAY SAN DIONISIO,PARAÑAQUE CITY, METRO MANILA	K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	4,821,756.02	Completed	June 27, 2024	October 24, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0144	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)PARAÑAQUE CITY, METRO MANILA	ANTHONY G. ENORE CONSTRUCTION AND TRADING CORP. (50896)	2,895,000.00	Completed	August 30, 2024	November 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0145	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG SOUTH SUPER HIGHWAY EAST SERVICE ROAD (S03359LZ) -K0012+600-K0013+603TAGUIG CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	954,618.50	Completed	August 05, 2024	October 03, 2024	100.00
Metro Manila 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OC0146	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG SOUTH SUPER HIGHWAY EAST SERVICE ROAD (S03359LZ) -K0012+(-425)-K0012+575TAGUIG CITY, METRO MANILA	GOLDEN 3T CONSTRUCTION CORPORATION (FORMERLY:GOLDEN 3T CONSTRUCTION) (33002)	904,582.74	Completed	August 13, 2024	October 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0001	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ANNEVILLE ST. (PHASE 2), BARANGAY MAYSAN, VALENZUELA CITY	SONPRO CONSTRUCTION (48592)	9,452,028.15	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0002	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES, UGONG BR. (B01768LZ) ALONG GEN.T. DE LEON ST., VALENZUELA CITY	GILTOP CIVIL ENGINEERING CONSTRUCTION (51504)	7,840,000.00	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0003	CONSTRUCTION OF DRAINAGE ALONG SERVICE ROAD, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	ISECURE BUILDER AND CONSTRUCTION SUPPLIES (50933)	9,446,337.32	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0004	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ALBERTO ST., (PHASE II), BARANGAY GEN. T DE LEON, VALENZUELA CITY	SONPRO CONSTRUCTION (48592)	18,925,458.19	Completed	February 14, 2024	October 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0005	CONSTRUCTION OF DRAINAGE (BOX CULVERT) ALONG F. FRANCISCO NLEX SERVICE ROAD, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	GILTOP CIVIL ENGINEERING CONSTRUCTION (51504)	9,453,521.74	Completed	February 14, 2024	October 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0006	CONSTRUCTION OF DRAINAGE (BOX CULVERT) ALONG GOLD EAGLE NLEX SERVICE ROAD, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	SONPRO CONSTRUCTION (48592)	9,454,950.64	Completed	February 14, 2024	August 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0007	CONSTRUCTION OF BOX CULVERT AT DE GUZMAN COMPOUND, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	18,892,095.33	Completed	February 14, 2024	October 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0008	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG A. PABLO ST., (PHASE II), BARANGAY GEN. T DE LEON, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	14,178,003.35	On-Going	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0009	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BAHAYANG PAG-ASA (PHASE III), BARANGAY MAYSAN, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	27,835,502.46	On-Going	February 14, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0010	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG J.P. RIZAL ST., CALOOCAN CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	35,678,835.10	Completed	February 14, 2024	August 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0011	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG 3RD AVENUE WEST, BARANGAYS 43, 44, 45, 46, 47, AND 48, (PHASE 2), CALOOCAN CITY	NOVA VENTUS CONSTRUCTION INC. (53730)	4,727,294.18	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0012	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG 2ND AVENUE WEST, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	4,728,632.60	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0013	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG BIGLANG AWA STREET, CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	46,833,582.22	On-Going	February 14, 2024	September 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0014	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG BARANGAY 86,87, AND 94, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	37,474,916.83	Completed	February 14, 2024	August 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0015	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG BARANGAY 66, 69, AND 70, CALOOCAN CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947)	46,891,950.84	Completed	February 14, 2024	September 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0016	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG MAGSAYSAY ST. (PHASE 2), BARANGAY MARULAS, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	14,401,542.26	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0017	CONSTRUCTION OF FLOOD CONTROL WALL ALONG BAGONG NAYON, BARANGAY BAGBAGUIN, VALENZUELA CITY	GILTOP CIVIL ENGINEERING CONSTRUCTION (51504)	9,629,462.08	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0018	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 166, (PHASE 3), CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	47,951,831.23	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0019	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 166, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	47,926,860.63	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0020	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 176 PHASE 9, CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	89,565,038.74	Completed	February 14, 2024	October 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0021	REHABILITATION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), BARANGAY 186, CALOOCAN CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	4,876,200.43	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0022	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS IN BARANGAY 179 (PHASE 2), CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	84,662,805.54	Completed	February 14, 2024	December 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0023	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), MIDWAY, BARANGAY 183, CALOOCAN CITY	JOSE CRIS BUILDERS (31042)	4,821,255.59	Completed	February 14, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PINAGBUKLOD, BARANGAY 178, CALOOCAN CITY	JOSE CRIS BUILDERS (31042)	4,885,053.89	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0025	CONSTRUCTION OF FLOOD CONTROL WALL ALONG SAMPAGUITA CREEK, BARANGAY MARULAS, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	14,401,100.63	Completed	February 14, 2024	September 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0026	CONSTRUCTION OF DRAINAGE SYSTEM ALONG KARUHATAN SERVICE ROAD NLEX (PHASE III), BARANGAY KARUHATAN, VALENZUELA CITY	RWORKMATE CONSTRUCTION (48590)	14,429,475.99	On-Going	February 14, 2024	August 11, 2024	99.94
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0027	CONSTRUCTION OF DRAINAGE SYSTEM ALONG MAYSAN SERVICE ROAD NLEX (PHASE III), BARANGAY MAYSAN, VALENZUELA CIY	RWORKMATE CONSTRUCTION (48590)	14,426,486.05	On-Going	February 14, 2024	August 11, 2024	99.94
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0028	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG A. MABINI ST., CALOOCAN CITY	E.M. CUERPO, INC. (30963) / AYLAN CONSTRUCTION & TRADING (11884)	94,278,602.91	On-Going	February 14, 2024	October 10, 2024	52.13
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0029	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG 8TH STREET, CALOOCAN CITY	J. SIMEON CONSTRUCTION (31867)	94,183,044.21	Completed	February 14, 2024	November 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PASO DE BLAS, VALENZUELA CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	24,344,012.51	On-Going	February 27, 2024	November 22, 2024	95.76
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0031	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 176 PH10, CALOOCAN CITY	WAWAO BUILDERS (46535)	89,250,701.69	Completed	February 27, 2024	October 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0032	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 167, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	28,753,954.60	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0033	CONSTRUCTION OF FLOOD CONTROL WALL ALONG SAMPAGUITA CREEK, BARANGAY 171, CALOOCAN CITY	FRAMECON BUILDERS (22482)	47,818,676.13	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0034	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, PHASE 4, PKG 8, BARANGAY 176, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	7,799,930.40	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0035	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY 95, CALOOCAN CITY	CARRY-ON CONSTRUCTION (8014)	9,594,489.10	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0036	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS IN BARANGAY 179, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR JAGON BUILDERS (24748)	84,637,889.92	Completed	February 14, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OD0037	CONSTRUCTION OF DPWH METRO MANILA 3RD DEO OFFICE BUILDING (PHASE II), APDC-BAI COMPOUND R. VALENZUELA EXTENSION. BRGY. MARULAS, VALENZUELA CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	48,500,189.69	On-Going	February 14, 2024	April 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0038	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG LIRIO RD., BRGY. 175, (PHASE 2) CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	14,448,689.91	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0039	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, G. DE JESUS ST., BARANGAY 146, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,751,079.59	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0040	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS, BARANGAY 174, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	28,873,493.58	Completed	February 14, 2024	August 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0041	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG LIBIS ESPINA STREET, BARANGAYS 13, 14, AND 16, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	4,803,523.68	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0042	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BARANGAYS 86, 87, AND 94, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	9,622,945.51	On-Going	February 14, 2024	July 12, 2024	77.33
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0043	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BARANGAY 63, (PHASE 2), CALOOCAN CITY	MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	9,602,298.99	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0044	REHABILITATION OF ROAD INCLUDING DRAINAGE ALONG D. AQUINO ST., BARANGAY 53, 54, 55, 57, 60, 61 AND 62, CALOOCAN CITY	CARRY-ON CONSTRUCTION (8014)	19,219,979.17	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0045	REHABILITATION OF MULTI-PURPOSE BUILDING, DELA COSTA COMMUNITY, BARANGAY 179, CALOOCAN CITY	DSA PRIME BUILDERS CORPORATION (51697)	4,878,902.00	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0046	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY 75, CALOOCAN CITY	MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	14,433,729.28	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0047	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG 2ND STREET, CALOOCAN CITY	E.M. CUERPO, INC. (30963) / AYLAN CONSTRUCTION & TRADING (11884)	94,183,772.48	On-Going	February 14, 2024	January 08, 2025	80.20
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0048	IMPROVEMENT OF ROAD, LIBIS 1 & 2, PHASE II, BARANGAY CANUMAY EAST, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	48,505,502.89	On-Going	February 14, 2024	February 07, 2025	99.70
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0049	REHABILITATION OF FLOOD CONTROL WALL ALONG GEN. T. DE LEON-PARADA CREEK, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	GILTOP CIVIL ENGINEERING CONSTRUCTION (51504)	14,386,264.93	Completed	February 14, 2024	June 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0050	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 6), VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	94,080,788.77	Completed	February 14, 2024	April 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0051	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 7), VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	94,089,630.45	Completed	February 14, 2024	April 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0052	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 8), VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	94,079,101.13	Completed	February 14, 2024	April 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0053	CONSTRUCTION OF DRAINAGE SYSTEM, SERVICE ROAD, RAMELON ST., DOCE ST., BARANGAY 156, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	4,874,471.73	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0054	IMPROVEMENT OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY 157, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	4,860,551.16	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0055	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY 158, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	4,875,644.24	Completed	February 14, 2024	May 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0056	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, MILAGROSA ST., BARANGAY 150, 152 AND 153, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,748,768.08	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0057	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 180, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	6,843,988.33	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0058	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS ALONG MATARIK, BARANGAY 175 (PHASE 2), CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759) / ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	85,027,887.13	Completed	February 14, 2024	October 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0059	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), TALA GLORIETTA, PHASE III, BARANGAY 188, CALOOCAN CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	9,744,532.96	Completed	February 14, 2024	August 11, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0060	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BARANGAY 123 & 124, (PHASE 2), CALOOCAN CITY	CARRY-ON CONSTRUCTION (8014)	11,976,572.60	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0061	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BARANGAY 28, (PHASE 2), CALOOCAN CITY	CARRY-ON CONSTRUCTION (8014)	9,595,600.73	Completed	February 14, 2024	June 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0062	REHABILITATION OF DRAINAGE SYSTEM, TIRAD PASS, BARANGAY 136, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	4,869,448.78	Completed	February 14, 2024	May 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0063	CONSTRUCTION OF BOX CULVERT ALONG BARANGAY 173, CALOOCAN CITY	WAWAO BUILDERS (46535)	47,970,672.03	Completed	February 14, 2024	January 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0064	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG TILAPIA STREET, BARANGAY 22, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	4,803,416.18	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0065	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 185, CALOOCAN CITY	JOSE CRIS BUILDERS (31042)	9,751,306.45	On-Going	February 27, 2024	August 24, 2024	72.50
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0066	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY 22, 23, 24, 26 AND 27, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	19,422,098.79	Completed	February 14, 2024	July 12, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0067	CONSTRUCTION OF PUMPING STATION WITH FLOOD CONTROL WALL (PHASE 2) AT BAHAYANG PAG-ASA, BARANGAY MAYSAN, VALENZUELA CITY	TWO DIMENSION CONSTRUCTION (39410)	53,092,494.10	On-Going	February 14, 2024	September 10, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), AMPARO ROTONDA, BARANGAY 179, CALOOCAN CITY	JOSE CRIS BUILDERS (31042)	48,752,643.27	On-Going	February 14, 2024	January 08, 2025	75.19
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0069	CONSTRUCTION OF ROAD INCLDING DRAINAGE SYSTEM, BARANGAY 38, 41 AND 42, CALOOCAN CITY	GMO CONSTRUCTION (43912)	9,696,745.00	Completed	February 14, 2024	April 13, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0070	CONSTRUCTION OF RELIEF PUMPING STATION, BARANGAY MAYSAN, VALENZUELA CITY	TWO DIMENSION CONSTRUCTION (39410)	38,367,629.52	Completed	February 27, 2024	August 19, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0071	CONSTRUCTION OF FLOOD CONTROL WALL ALONG THE BANKS OF CREEKS ALONG PALMERA, BARANGAY 175 (PHASE 3), CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	47,975,930.10	Completed	February 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0072	CONSTRUCTION OF BOX CULVERT ALONG 8TH AVENUE EAST, BARANGAY 101, 102, 103, 104, 105, 106, 107, 108 AND 109, CALOOCAN CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	33,809,063.83	Completed	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0073	CONSTRUCTION OF ROADS AND DRAINAGE ALONG MALVAR ST., BRGY. 178, CALOOCAN CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	9,623,263.16	Completed	February 27, 2024	May 26, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0074	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY 14, (PHASE 2), CALOOCAN CITY	AYLAN CONSTRUCTION & TRADING (11884)	4,801,954.07	Completed	February 27, 2024	April 26, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0075	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), TALA ESTATE, BARANGAY 186, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	6,833,191.43	Completed	February 27, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0076	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG KIPAPA ROAD CONNECTING DEPARO CAMARIN, PHASE 2, BARANGAY 178, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	15,368,294.79	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0077	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG C-3 ROAD (5TH ST. - TAGAYTAY ST.), CALOOCAN CITY	DREAMWORX BUILDER & TRADING, INC. (34004)	19,169,148.28	Completed	February 27, 2024	October 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0078	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG C-3 ROAD (DAGAT-DAGATAN AVENUE - PNR), CALOOCAN CITY	J. SIMEON CONSTRUCTION (31867) / MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	38,259,729.80	Completed	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0079	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG C-3 ROAD (CALOOCAN/NAVOTAS BOUNDARY - DAGAT-DAGATAN AVENUE), CALOOCAN CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	38,296,975.74	Completed	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OD0080	CONSTRUCTION OF NEW ADMINISTRATIVE BUILDING - UNIT 1, BUREAU OF ANIMAL INDUSTRY - DEPARTMENT OF AGRICULTURE (PHASE 2), MARULAS, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	29,194,118.54	On-Going	February 27, 2024	October 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OD0081	CONSTRUCTION OF NEW ADMINISTRATIVE BUILDING - UNIT 2, BUREAU OF ANIMAL INDUSTRY - DEPARTMENT OF AGRICULTURE (PHASE 2), MARULAS, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	29,194,493.91	On-Going	February 27, 2024	October 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0082	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 9), VALENZUELA CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	94,086,373.14	Completed	February 27, 2024	May 09, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0083	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 10), VALENZUELA CITY	J. SIMEON CONSTRUCTION (31867) / MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	94,085,134.61	Completed	February 27, 2024	July 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0084	CONSTRUCTION OF FLOOD CONTROL WALL ALONG POLO RIVER (PHASE 11), VALENZUELA CITY	J. SIMEON CONSTRUCTION (31867) / MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	94,081,471.09	Completed	February 27, 2024	July 20, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0085	CONSTRUCTION OF FLOOD MITIGATION FACILITY (ARKONG BATO RELIEF PUMPING STATION), BRGY. ARKONG BATO, VALENZUELA CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	47,802,830.51	On-Going	February 27, 2024	October 23, 2024	92.15
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0086	CONSTRUCTION OF BRIDGE ALONG MACARTHUR HIGHWAY, BRGY. DALANDANAN, VALENZUELA CITY	DSA PRIME BUILDERS CORPORATION (51697)	11,546,145.02	Completed	March 26, 2024	October 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0087	CONSTRUCTION OF CONCEPCION MULTI-PURPOSE BUILDING (COVERED COURT) PHASE 2, BARANGAY MARULAS, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	7,793,288.14	Completed	February 27, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0088	OFF-CARRIAGEWAY IMPROVMENT - SECONDARY ROADS MINDANAO AVE K0019 + (-309) - K0019 + 898, (S05631LZ) CHAINAGE 0 - CHAINAGE 598, (S05632LZ) CHAINAGE 0 - CHAINAGE 497	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	44,280,340.21	Completed	August 15, 2024	May 11, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0089	REHABILITATION OF DRAINAGE SYSTEM, PANGAKO ST., BARANGAY 151, CALOOCAN CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	7,801,091.77	Completed	February 27, 2024	June 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0090	CONSTRUCTION OF ROAD AND DRAINAGE ALONG MAGNOLIA ROAD, BRGY. 174 (PHASE 3), CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	19,219,819.33	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0091	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG SAN ANTONIO (PHASE 2), BRGY. 174, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,641,754.19	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0092	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG PETUNIA (PHASE 2), BRGY. 174, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,632,340.86	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0093	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG PETUNIA RD. (PHASE 3), BRGY. 175, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,632,340.86	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0094	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG WALING-WALING EXT. RD., BRGY. 174, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,641,682.97	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0095	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG SUNFLOWER RD. (PHASE 2), BRGY. 174, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,643,890.90	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0096	REHABILITATION OF ROAD AND DRAINAGE AT DEPARO SUBDIVISION, BRGY. 168, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	4,878,794.83	Completed	February 27, 2024	June 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0097	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG SARANAY RD., BRGY. 171 (PHASE 3), CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	19,246,867.97	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PHASE 4 PKG 8, BRGY. 176, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	4,876,621.09	Completed	February 27, 2024	June 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0099	ROAD CONCRETING AND DRAINAGE CANAL IN CUERPO ST., BRGY. DALANDANAN, VALENZUELA CITY (PHASE 2)	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,873,100.56	On-Going	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0100	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG GEN. T. DE LEON TO UGONG (QUE GRANDE ROAD), VALENZUELA CITY	MSGON CONSTRUCTION CORP. (FORMERLY: MARCOS S. GONZALES CONSTRUCTION COMPANY, INC.) (6421)	13,496,247.03	On-Going	February 27, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0101	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG UGONG, (SERVICE ROAD NLEX SEGMENT 8. 1 FELICIANO ROAD-QUE BALAG ROAD) VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	13,500,209.29	Completed	February 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0102	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG CANUAY EAST TO LAWANG BATO (TRINIDAD, D. BONIFACIO, MALINIS), VALENZUELA CITY	AMIANAN BUILDERS AND TRADING INC. (48143)	23,116,135.71	On-Going	February 27, 2024	December 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0103	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG MARULAS TO GEN T. DE LEON (PIO VALENZUELA ROAD-GEN T. DE LEON ROAD), VALENZUELA CITY	MSGON CONSTRUCTION CORP. (FORMERLY: MARCOS S. GONZALES CONSTRUCTION COMPANY, INC.) (6421)	12,534,193.00	On-Going	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0104	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG KARUHATAN TO MALINTA (FRANCISCO ROAD PAXTON-PINALAGAD), VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	18,297,992.49	Completed	February 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0105	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG PARADA, (SEGMENT 9 PARADA EXIT CAPTAIN CRUZ STREET) VALENZUELA CITY	AGH CONSTRUCTION CORPORATION (46966)	11,571,024.20	On-Going	February 27, 2024	August 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0106	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG LAWANG BATO-PUNTURIN-BIGNAY (MALINIS ROAD-PUNTURIN ROAD-IBABA ROAD) VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	25,991,419.95	On-Going	February 27, 2024	November 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0107	IMPROVEMENT OF ROAD AND DRAINAGE SYSTEM ALONG CAIMITO ROAD, BRGY. 79, CONNECTING TO SAMSON ROAD & MACARTHUR HIGHWAY (PHASE 2), CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	24,055,320.39	Completed	February 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0108	REHABILITATION OF ROAD AND DRAINAGE SYSTEM ALONG FLORESCO ROAD, BRGY. 78, CONNECTING TO MACARTHUR HIGHWAY, CALOOCAN CITY	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	9,651,945.21	Completed	February 27, 2024	July 25, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0109	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG BARANGAY 73, CALOOCAN CITY	MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	9,709,304.00	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0110	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ST. FRANCIS ST., BARANGAY 186, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR: JAGON BUILDERS (24748)	6,711,506.97	Completed	March 12, 2024	June 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0111	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 174, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	6,805,023.78	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0112	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), STA. QUITERIA VILLAGE, BRGY. 162, CALOOCAN CITY	WAWAO BUILDERS (46535)	6,809,975.29	Completed	March 12, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0113	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG JASMINE RD. (PHASE 2), BRGY. 175, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	14,399,362.46	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0114	REHABILITATION OF ROAD AND DRAINAGE ALONG 1ST AND PARAISO ST. BRGY. 175, CALOOCAN CITY	D.C. SANDIL CONSTRUCTION AND REALTY DEVELOPMENT, I (32562)	23,982,874.36	Completed	March 12, 2024	October 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0115	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG SANGGUMAY RD., BRGY. 175, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	9,622,147.75	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0116	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, ALONG BONGANGBILLA RD. (PHASE 2), BRGY. 175, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	14,401,676.86	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0117	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES ALAT BR. (B01749LZ) ALONG NOVALICHES-SN JOSE RD	TWO DIMENSION CONSTRUCTION (39410)	19,161,307.47	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0118	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS POLO-PUGAD BABOY RD - K0017 + (-184) - K0017 + 000, K0017 + (-259) - K0017 + (-184), K0017 + (-265) - K0017 + (259), K0017 + 000 - K0017 + 120	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	6,984,839.98	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0119	PREVENTIVE MAINTENANCE - TERTIARY ROADS GEN. T. DE LEON ST - K0013 + 345 - K0014 + 000	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	6,894,259.60	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0120	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS GEN T DE LEON ST - K0013 + (-202) - K0013 + 000, K0013 + (-366) - K0013 + (-202), K0013 + 000 - K0013 + 345	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	12,917,899.09	Completed	March 12, 2024	November 06, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0121	CONSTRUCTION OF MULTI PURPOSE BUILDING WITH GROUND IMPROVEMENTS AT MAHABANG PARANG, BRGY. BIGNAY, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	11,636,934.79	On-Going	March 12, 2024	January 05, 2025	95.52
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0122	CONSTRUCTION OF ROAD AND DRAINAGE FROM PABAYA ST. TO KKK, BRGY. MAPULANG LUPA & BRGY. UGONG, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	11,507,482.67	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0123	CONSTRUCTION OF FLOOD CONTROL WALL ALONG FAMILY COMPOUND, BARANGAY KARUHATAN, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	23,912,101.00	Completed	March 12, 2024	September 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0124	CONSTRUCTION OF FLOOD CONTROL WALL ALONG CANUMAY WEST CREEK, BARANGAY CANUMAY WEST, VALENZUELA CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	43,185,372.99	Completed	March 12, 2024	December 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0125	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ST. PAUL ST., BARANGAY 186, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,604,739.12	Completed	March 12, 2024	June 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0126	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) SMMI, BARANGAY 178, CALOOCAN CITY	A.L. LUCERO CONSTRUCTION SERVICES (48004)	9,753,044.10	Completed	March 12, 2024	September 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0127	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, CENTRAL LUZON LEP. RD - K0028 + (-895) - K0030 + 284, K0031 + (-698) - K0031 + 724	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	94,665,471.13	Completed	March 12, 2024	December 06, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OD0128	CONSTRUCTION OF ROAD AND DRAINAGE, MALARIA ROAD TO VICTORIA WAVE SPECIAL ECONOMIC ZONE, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	48,093,161.57	Completed	June 10, 2024	January 05, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0129	CONSTRUCTION OF A 3-STOREY MULTI-PURPOSE BUILDING (PHASE 3), BARANGAY LAWANG BATO, VALENZUELA CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	29,166,727.23	On-Going	March 12, 2024	November 06, 2024	79.86
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 2, BARANGAY LAWANG BATO, VALENZUELA CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	97,673,542.47	On-Going	March 12, 2024	February 04, 2025	95.29
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0131	CONSTRUCTION (COMPLETION) OF TOMAS MAUEL COVERED COURT, BRGY. KARUHATAN, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	9,746,595.25	On-Going	March 12, 2024	September 07, 2024	95.99
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0132	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, ALONG DEL MUNDO RD., BRGY. 167 (PHASE 2), CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	14,419,368.70	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0133	CONSTRUCTION OF ROAD AND DRAINAGE AT GREENVILLE, BRGY. 171, CALOOCAN CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	6,422,707.62	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0134	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG JAGUAR RD. (PHASE 2), BRGY. 175, CALOOCAN CITY	SAN IGMEDIO BUILDERS INCORPORATED (36167)	9,622,449.80	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0135	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG BRGY. 168, CELIA RD. (PHASE 2), CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	19,223,509.99	Completed	March 12, 2024	September 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0136	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG SUCABAN RD., BRGY. 166, CALOOCAN CITY	SAN IGMEDIO BUILDERS INCORPORATED (36167)	19,226,165.47	Completed	March 12, 2024	September 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0137	CONSTRUCTION OF ROAD AND DRAINAGE, ROAD LEADING TO CAYBIGA HIGHSCHOOL, BRGY. 165, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	19,213,881.70	Completed	March 12, 2024	September 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0138	REHABILITATION OF ROAD AND DRAINAGE ALONG NDR WEST SERVICE ROAD, BRGYS. 141, 154, 155, 160, 161 CALOOCAN CITY	WAWAO BUILDERS (46535)	28,780,851.68	Completed	March 12, 2024	October 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0139	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT MELPITAS, PHASE 8A KG4, BRGY. 176, CALOOCAN CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	6,825,334.18	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NATIVIDAD, BARANGAY 168, CALOOCAN CITY	MK ZACK BUILDERS CORP. (42193)	6,815,560.73	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0141	CONSTRUCTION OF ROADS AND DRAINAGE ALONG ROSAL ST., BRGY. 187, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	5,779,858.93	Completed	March 12, 2024	June 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0142	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ST. LUKE ST., BARANGAY 186, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	6,732,937.01	Completed	March 12, 2024	June 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0143	REHABILITATION OF ROADS AND DRAINAGE ALONG CARMELITE VILLAGE, BRGY. 187, CALOOCAN CITY	DSA PRIME BUILDERS CORPORATION (51697)	6,743,273.87	Completed	March 12, 2024	June 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0144	CONSTRUCTION OF ROAD AND DRAINAGE ALONG BARANGAY 183, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	19,207,484.60	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0145	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERITARY ROADS, SAN JOSE - NOVALICHES RD - K0025 + (-692) - K0028 + 945	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	94,568,045.28	Completed	March 12, 2024	December 06, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0146	CONSTRUCTION OF DRAINAGE SYSTEM ALONG TAGAYTAY STREET, BARANGAY 126, 127, 128, 129 AND 130, CALOOCAN CITY	FRAMECON BUILDERS (22482)	14,410,917.89	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0147	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG 10TH AVENUE (11TH ST. - KAMANTIGUE ST.), CALOOCAN CITY	FRAMECON BUILDERS (22482)	19,191,243.36	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0148	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), HORACIO DELA COSTA HOMES II, BRGY. 179, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	4,864,248.29	Completed	March 12, 2024	September 07, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0149	CONSTRUCTION OF ROADS AND DRAINAGE ALONG MT. BALOY ST., BRGY. 183, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	14,445,218.42	Completed	March 12, 2024	July 09, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0150	IMPROVEMENT OF ROADS INCLUDING DRAINAGE LEADING TO GSIS RECREATIONAL PARK, CALOOCAN CITY	FRAMECON BUILDERS (22482)	47,970,318.23	Completed	March 12, 2024	December 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 174, CALOOCAN CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	6,825,300.09	Completed	March 12, 2024	August 08, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OD0152	CONSTRUCTION OF ROAD AND DRAINAGE, TEOFILO SAMSON AVENUE TO NORTHSTAR INDUSTRIAL MANUFACTURING/ OTHER MANUFACTURING SITES, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	47,940,228.28	Completed	June 12, 2024	March 08, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0153	CONSTRUCTION OF ROAD AND DRAINAGE AT MAHABANG PARANG (LOOBAN), BRGY. BIGNAY, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	22,087,305.68	Completed	March 26, 2024	November 20, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0154	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS PASOLO-RINCON ROAD K0015 +898 - K0016 + 681	OSCORD BUILDERS CORPORATION (44137)	39,864,674.51	Completed	March 26, 2024	May 19, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0155	OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS POLO-PUGAD BABOY RD - K0017 + 088 - K0017 + 395	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	19,206,670.16	On-Going	March 26, 2024	September 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0156	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AMVA, BARANGAY UGONG, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	16,489,825.20	On-Going	March 26, 2024	December 20, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0157	CONSTRUCTION OF DRAINAGE ALONG FORTUNE 1, BARANGAY GEN. T. DE LEON, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	9,631,711.97	On-Going	March 26, 2024	June 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0158	CONSTRUCTION OF ROAD AND DRAINAGE ALONG GEN. TIRONA COR. MALOLOS AVENUE, BRGY. 146, CALOOCAN CITY	MARCO STRUCTURES, INC (36006)	9,714,697.34	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0159	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BARANGAY 172, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,628,390.76	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0160	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY KARUHATAN, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	24,300,382.99	On-Going	March 26, 2024	December 20, 2024	98.58
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0161	CONSTRUCTION OF PARADA CONVENTION CENTER, BARANGAY PARADA (PHASE 3), VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	33,765,391.60	On-Going	March 26, 2024	February 18, 2025	27.11
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0162	CONSTRUCTION OF ROAD AND DRAINAGE ALONG BARANGAY 179, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR: JAGON BUILDERS (24748)	28,664,685.42	Completed	March 26, 2024	September 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0163	CONSTRUCTION OF ROAD, MGM ST. GOING TO SITIO GITNA, BARANGAY 166, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	29,134,565.09	Completed	March 26, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0164	REHABILITATION OF ROAD AND DRAINAGE SYSTEM ALONG TANDANG SORA EXTENSION ROAD (TULLAHAN ROAD) CONNECTING TO QUIRINO HIGHWAY (PHASE 3), CALOOCAN CITY	SAN IGMEIO BUILDERS INCORPORATED (36167)	19,235,715.88	Completed	March 26, 2024	September 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0165	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM ALONG SITIO 6, PHASE 4, DAGATDAGATAN, BARANGAY 178, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	9,603,384.30	Completed	March 26, 2024	June 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0166	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT CASIMIRO TOWNHOMES, DEPARO, BRGY. 168, CALOOCAN CITY	MK ZACK BUILDERS CORP. (42193)	2,920,885.36	Completed	March 26, 2024	July 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0167	REHABILITATION OF ROADS AND DRAINAGE SYSTEM ALONG BARANGAYS 16, 18, 20 AND 22, CALOOCAN CITY	SAMJS CONSTRUCTION SERVICES (50737)	29,149,912.42	Completed	March 26, 2024	September 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0168	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), ROBERTA DE JESUS, ELEMENTARY SCHOOL, BIGNAY, VALENZUELA CITY	DIADAMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADAMA ENTERPRISES) (16759)	33,989,976.66	On-Going	March 26, 2024	November 20, 2024	92.52
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0169	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BAGBAGUIN HIGH SCHOOL, MALINIS, BAGBAGUIN, VALENZUELA CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	34,007,299.02	Completed	March 26, 2024	November 20, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), LUIS FRANCISCO ELEMENTARY SCHOOL, VEINTE REALES, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	46,614,596.33	On-Going	March 26, 2024	January 19, 2025	94.33
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), PUNTURIN ELEMENTARY SCHOOL, PUNTURIN, VALENZUELA CITY	DIADAMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADAMA ENTERPRISES) (16759)	46,638,351.71	On-Going	March 26, 2024	January 19, 2025	95.70
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), SILVESTRE LAZARO ELEMENTARY SCHOOL, UGONG, VALENZUELA CITY	TOUGHBUILT CONSTRUCTION & TRADING, INC. (35947) / NOVA VENTUS CONSTRUCTION INC. (53730)	46,609,944.86	On-Going	March 26, 2024	January 19, 2025	99.03
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0173	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BITIK ELEMENTARY SCHOOL, GEN. T. DE LEON, VALENZUELA CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	46,629,374.41	On-Going	March 26, 2024	January 19, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0174	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PARADA ELEMENTARY SCHOOL, PARADA, VALENZUELA CITY	J. SIMEON CONSTRUCTION (31867) / MIGHTY CONSTRUCTION & DEVELOPMENT INC. (50253)	60,151,893.49	On-Going	March 26, 2024	March 20, 2025	94.39



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0175	REHABILITATION OF ROAD AND DRAINAGE ALONG BARANGAYS 16, 18, 20 AND 22, CALOOCAN CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	38,826,437.66	On-Going	March 26, 2024	September 21, 2024	84.37
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0176	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), AT PROGRESSIVE VILLAGE 2, BRGY. 171, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	6,821,142.43	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0177	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, KARUHATAN NATIONAL HIGH SCHOOL, BARANGAY KARUHATAN, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	19,438,941.72	On-Going	March 26, 2024	November 20, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0178	REHABILITATION OF ROAD AND DRAINAGE ALONG BARANGAYS 23, 25, 25, 26, 27 AND 30, CALOOCAN CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	38,846,010.87	On-Going	March 26, 2024	August 22, 2024	80.73
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OD0179	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG 8TH AVENUE, PHASE 2, CALOOCAN CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	28,717,704.06	On-Going	March 26, 2024	September 21, 2024	42.51
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0180	CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY 123, CALOOCAN CITY	AIC CONSTRUCTION SERVICES (53710)	9,623,074.64	Completed	March 26, 2024	June 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0181	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, STA. 0+000 - STA. 0+200, BARANGAY 178, CALOOCAN CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	47,851,161.52	Completed	March 26, 2024	October 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0182	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 173, CALOOCAN CITY	MK ZACK BUILDERS CORP. (42193)	6,816,250.87	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0183	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TOMAS MANUEL SUBDIVISION, BARANGAY KARUHATAN, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	19,440,116.10	On-Going	March 26, 2024	December 20, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0184	CONSTRUCTION OF DRAINAGE SYSTEM, UNION WORKERS, BARANGAY 167, CALOOCAN CITY	SAN IGMEIDIO BUILDERS INCORPORATED (36167)	9,625,479.55	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0185	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM ALONG PITONG BAHAY RD., BRGY. 177 (PHASE 2), CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	14,427,435.15	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0186	CONSTRUCTION OF ROAD AND DRAINAGE AT DEL REY VILLE I, BRY. 163, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	5,788,624.82	Completed	March 26, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0187	CONSTRUCTION OF ROADS AND DRAINAGE ALONG BO. CONCEPCION, BRGY. 188, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	19,223,466.27	Completed	March 26, 2024	July 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0188	REHABILITATION OF MULTI-PURPOSE FACILITY, GLORIETTA TALA, BRGY. 188, CALOOCAN CITY (PHASE 2)	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	39,015,634.21	On-Going	March 26, 2024	February 18, 2025	49.11
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0189	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SMMI, PHASE 2, BARANGAY 178, CALOOCAN CITY	A.L. LUCERO CONSTRUCTION SERVICES (48004)	7,806,261.75	On-Going	March 26, 2024	August 22, 2024	30.47
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0190	CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, ALONG MAYVILLE RD. (PHASE 2), BRGY. 167, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,602,465.07	Completed	March 26, 2024	August 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0191	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH COVERED COURT, NORTH TRIANGLE SUBDIVISION, BARANGAY CAMARIN, CALOOCAN CITY	FRAMECON BUILDERS (22482)	14,605,190.44	Completed	March 26, 2024	October 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0192	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAPULANG LUPA, VALENZUELA CITY	DREAMWORX BUILDER & TRADING, INC. (34004) / MILES TRADING AND CONSTRUCTION (44017)	73,356,044.88	On-Going	March 26, 2024	May 19, 2025	91.13
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0193	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MARULAS, VALENZUELA CITY	AYLAN CONSTRUCTION & TRADING (11884)	72,940,607.21	On-Going	March 26, 2024	May 19, 2025	94.72
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0194	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (3S COMPLETION, LEARNING CENTER, VALACE) GEN. T. DE LEON VALENZUELA CITY	C.B. TAMPENGCO CONSTRUCTION & SUPPLY (18505)	77,705,108.58	On-Going	March 26, 2024	March 20, 2025	91.45
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0195	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, M.B. ASISTIO ST. - DR. UYGUANCO ST., BARANGAY 187, CALOOCAN CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	28,800,369.30	Completed	March 26, 2024	September 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0196	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, GEN SAN MIGUEL ST - K0011 + (-732) - K0011 + (-556)	FRAMECON BUILDERS (22482)	13,894,184.50	Completed	March 26, 2024	June 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0197	INSTALLATION/ APPLICATION OF SIGNAGE- WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKING- CENTERLINES, EDGE LINES INCLUDING PROFILE EDGE LINES ALONG GEN. T. DE LEON ST. - K0015 + 076 - K0016 + 142, HEN. T. DE LEON, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	1,555,464.60	Completed	March 26, 2024	June 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0198	INSTALLATION/ APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, ZEBRA PEDESTRIAN CROSSING, AND IMPROVE SIGHT DISTANCE- CLEAR OBSTRUCTION ALONG POLO- NOVALICHES ROAD - K0014 + 868 - K0016 + 100, MAYSAN, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	3,616,045.70	Completed	March 26, 2024	June 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0199	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING AT MCU, PHASE 8 PKG 4, BRGY. 176, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	4,897,230.71	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0200	CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, RUBYVILLE TO ALPHA HOMES, BARANGAY 160, CALOOCAN CITY	SAN IGMEDIO BUILDERS INCORPORATED (36167)	4,887,504.87	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0201	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUP NORTH CALOOCAN CITY CAMPUS ACADEMIC BUILDING (PHASE 3), CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325) / IRONCUE CONSTRUCTION AND SUPPLY INC. (50470)	97,501,783.32	Completed	April 26, 2024	March 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0202	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE I), (PNP/BFP) SAMSON ROAD, BARANGAY 80, CALOOCAN CITY	MONOCRETE CONSTRUCTION PHILIPPINES, INC. (37811)	200,001,688.43	Completed	June 05, 2024	April 30, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0203	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO GITNA, BARANGAY 166, CALOOCAN CITY	EIRISH BUILDERS & SUPPLY INC. (33656)	4,894,846.69	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0204	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH GROUND IMPROVEMENT (PHASE 6) PCKG 1, BRGY. CANUMAY WEST, VALENZUELA CITY	MILES TRADING AND CONSTRUCTION (44017) / OSCORD BUILDERS CORPORATION (44137)	97,511,115.47	On-Going	April 26, 2024	April 20, 2025	92.33
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24OD0205	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, DEPARO-BAGUMBONG RD - K0020 + (-270) - K0020 + 038	IM CONSTRUCTION CORPORATION (20074)	14,489,812.93	Completed	April 26, 2024	October 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0206	CONSTRUCTION OF ROAD, BARANGAY 159, CALOOCAN CITY	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	11,721,993.47	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0207	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG UGONG VALENZUELA TO MINDANAO AVENUE, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	42,427,144.76	Completed	April 26, 2024	March 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0208	CONSTRUCTION OF PUP ACADEMIC BUILDING (PHASE 4), CALOOCAN CITY CAMPUS, CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325) / IRONCUE CONSTRUCTION AND SUPPLY INC. (50470)	173,903,462.26	On-Going	April 26, 2024	March 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 2	24OD0209	CONSTRUCTION OF RETAINING WALL AT DISIPLINA VILLGAE (PHASE 2), BARANGAY UGONG, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	24,007,029.25	On-Going	April 26, 2024	October 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0210	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, SITIO HULO, BARANGAY 171, CALOOCAN CITY	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852)	9,625,636.08	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0211	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BUILDING 2, BARANGAY 167, CALOOCAN CITY	FRAMECON BUILDERS (22482)	6,822,395.53	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0212	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 177, CALOOCAN CITY	FRAMECON BUILDERS (22482)	2,926,423.77	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0213	IMPROVEMENT OF ROAD INCLUDING DRAINAGE SYSTEM ALONG RIVERA ST., BARANGAY 163, CALOOCAN CITY	SAN IGMEDIO BUILDERS INCORPORATED (36167)	9,724,105.75	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0214	REHABILITATION OF ROAD AND DRAINAGE AT RIVERA BUKID, BRGY. 163, CALOOCAN CITY	WAWAO BUILDERS (46535)	19,225,032.28	Completed	April 26, 2024	October 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0215	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG C-3 ROAD, K0009 + 000 - K0008 - 265	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	43,237,323.60	On-Going	April 26, 2024	August 23, 2024	37.67
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0216	PREVENTIVE MAINTENANCE - SECONDARY ROAD C-3 ROAD - K0008 + (-320) - K0008 + 129	AIC CONSTRUCTION SERVICES (53710)	7,368,348.23	Completed	April 26, 2024	July 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0217	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG C-3 ROAD, K0010 + (-362) - K0010 + 182	AYLAN CONSTRUCTION & TRADING (11884)	24,054,154.06	On-Going	April 26, 2024	August 23, 2024	36.65
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0218	PREVENTIVE MAINTENANCE - SECONDARY ROADS C-3 ROAD - K0008 + 129 - K0008 + 673	AIC CONSTRUCTION SERVICES (53710)	9,396,270.93	Completed	April 26, 2024	July 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0219	PREVENTIVE MAINTENANCE - SECONDARY ROADS C-3 ROAD - K0011 + 025 - K0011 + 321	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,805,788.64	Completed	April 26, 2024	June 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0220	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, C-3 ROAD, K0010 + (-362) - K0010 + 132	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	9,623,633.20	Completed	April 26, 2024	July 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0221	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, C-3 ROAD, K0011 + (-319) - K0011 + 681, K0011 + 710 - K0011 + 778	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	19,227,199.90	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0222	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAYSAN, VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	29,176,654.90	On-Going	April 26, 2024	February 19, 2025	91.37



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0223	CONSTRUCTION OF MULTI-PURPOSE BUILDING, VILLA REFORM III, BARANGAY 167, CALOOCAN CITY	FRAMECON BUILDERS (22482)	6,817,528.84	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0224	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 144, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	29,164,209.98	On-Going	April 26, 2024	October 18, 2025	75.35
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0225	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT)), PHASE 9, PACKAGE 7A, BARANGAY 176, BAGONG SILANG, CALOOCAN CITY, METRO MANILA	FRAMECON BUILDERS (22482)	14,574,717.60	Completed	April 26, 2024	November 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0226	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PASOLO, VALENZUELA CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	43,668,600.88	On-Going	April 26, 2024	April 20, 2025	93.22
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0227	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UGONG, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	6,818,921.32	On-Going	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0228	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ST. JOHN VILLAS, BARANGAY UGONG, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	4,882,381.07	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0229	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY 148, CALOOCAN CITY	FRAMECON BUILDERS (22482)	2,931,648.92	Completed	April 26, 2024	August 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0230	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BUILDING 1, BARANGAY 167, CALOOCAN, MANILA	PHEAMES COMMUNITY CONSTRUCTION CORPORATION (31773)	19,480,164.32	Completed	April 26, 2024	December 21, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0231	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TESDAMAN SPORT COMPLEX), SAMSON ROAD, BARANGAY 80, CALOOCAN CITY, METRO MANILA	MONOCRETE CONSTRUCTION PHILIPPINES, INC. (37811)	146,342,380.26	On-Going	May 06, 2024	October 20, 2025	85.17
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0232	CONSTRUCTION OF ROAD AND DRAINAGE ALONG DOÑA AURORA BRGY. 188, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	9,615,207.87	Completed	April 26, 2024	July 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0233	INSTALLATION/ APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG A. MABINI ST. - K0008 + 855 - K0009 + 917, BARANGAY 13, CALOOCAN CITY	TWO DIMENSION CONSTRUCTION (39410)	3,572,507.73	Completed	April 26, 2024	July 24, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0234	INSTALLATION/ APPLICATION OF SIGNAGE- WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS- CENTERLINES, EDGE LINES NCLUDING PROFILE EDGE LINES, ALONG EPIFANIO DELOS SANTOS AVE (EDSA) - K0010 + (-822) - K0010 + 178, BRGY. 87, CALOOCAN CITY	TWO DIMENSION CONSTRUCTION (39410)	1,024,606.58	Completed	April 26, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0235	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVENTION CENTER), BARANGAY MARULAS (PHASE 3), VALENZUELA CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	33,822,471.16	On-Going	April 26, 2024	March 21, 2025	38.99
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0236	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. 159, CALOOCAN CITY	FRAMECON BUILDERS (22482)	9,761,136.80	Completed	April 26, 2024	October 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OD0237	CONSTRUCTION OF COMELEC BUILDING, PHASE II, CALOOCAN CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	48,246,814.67	On-Going	April 26, 2024	March 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0238	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 168, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	6,831,527.33	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0239	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAGRADO, BARANGAY 167, CALOOCAN CITY	ROADMAX CONSTRUCTION CORPORATION (34397)	6,828,770.99	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0240	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER) VILLA CRYSTAL, PHASE 3, BAGUMBONG DULO, BRGY. 171, CALOOCAN CITY	MK ZACK BUILDERS CORP. (42193)	6,832,043.19	Completed	April 26, 2024	September 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0241	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 143, CALOOCAN CITY	ROADMAX CONSTRUCTION CORPORATION (34397)	9,761,123.51	Completed	April 26, 2024	October 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0242	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MARULAS, VALENZUELA CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	38,924,831.57	On-Going	April 26, 2024	March 21, 2025	29.73
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0243	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CAPITOL PARK HOMES I, BRGY. 179, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,720,899.06	Completed	May 06, 2024	November 01, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0244	INSTALLATION/ APPLICATION OF SIGNAGE, PAVMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG 10TH AVE EAST - K0009 + (-857)) - K0009 + 143, BARANGAY 103, CALOOCAN CITY	TWO DIMENSION CONSTRUCTION (39410)	4,088,059.05	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0245	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT ALMAR, BRGY. 177, CALOOCAN CITY	FRAMECON BUILDERS (22482)	9,760,952.92	Completed	May 06, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0246	INSTALLATION/ APPLICATION OF SIGNAGE- WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG RIZAL AVE EXT. - K0009 + 513 - K0008 + 547, BARANGAY 68, CALOOCAN CITY	TWO DIMENSION CONSTRUCTION (39410)	3,697,386.90	On-Going	May 06, 2024	November 01, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0247	INSTALLATION/ APPLICATION OF SIGNAGE- WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG RIZAL AVE EXT. - K0007 + 359 - K0008 + 410, BARANGAY 106, CALOOCAN CITY	TWO DIMENSION CONSTRUCTION (39410)	3,694,365.94	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0248	INSTALLATION/ APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG 7TH AVE EAST - K0008 + (-236) - K0008 + 746, BARANGAY 121, CALOOCAN CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,121,855.39	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0249	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS MACARTHUR H-WAY - K0015 + 823 - K0015 + 973	DSA PRIME BUILDERS CORPORATION (51697)	20,411,406.24	Completed	May 27, 2024	January 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0250	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, KAYBIGA RD - K0019 + (-328) - K0019 + (-128)	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,737,927.19	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0251	REHABILITATION OF ROADS AND DRAINAGE ALONG SIKAP MIRAMONTE, BRGY. 180, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	19,227,319.39	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0252	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS MAC ARTHUR H-WAY - K0011 + 521 - K0012 + 836	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	23,920,034.70	On-Going	June 10, 2024	February 04, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0253	PREVENTIVE MAINTENANCE - PRIMARY ROADS MACARTHUR H-WAY - K0011 + (-297) - K0011 + 014, K0011 + (-447) - K0011 + (-297), K0011 + 014 - K0011 + 521	PASCAL CONSTRUCTION (34168)	16,124,107.26	Completed	June 10, 2024	January 05, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0254	INSTALLATION/ APPLICATION OF SIGNAGE, PAVEMENT MARKINGS, AND IMPROVE SIGHT DISTANCE-CLEAR OBSTRUCTION ALONG MAC ARTHUR HIGHWAY - K0011 + (-362) - K0011 + 638 BARANGAY MARULAS, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	3,653,586.14	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0255	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (3S PINALAGAD BUILDING, FIRE, HEALTH AND DAYCARE) MALINTA, VALENZUELA CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	77,689,630.93	On-Going	May 06, 2024	April 30, 2025	69.21
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0256	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. 179, CLAOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	9,748,405.38	Completed	May 06, 2024	November 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0257	CONSTRUCTION OF ROADS AND DRAINAGE ALONG AMPARO SUBDIVISION, BARANGAY 179, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	7,699,071.66	Completed	May 06, 2024	July 04, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0258	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY 184, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	4,870,291.55	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0259	INSTALLATION/ APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS-CENTERLINES, EDGE LINES INCLUDING PROFILE EDGE LINES, AND MEDIAN STRIP ALONG GENERAL SAN MIGUEL STREET - K0011 + (-732) - K0011 + 268, CALOOCAN CITY	FRAMECON BUILDERS (22482)	4,103,594.52	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0260	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL EXTENSION), BARANGAY 184, CALOOCAN CITY	DSA PRIME BUILDERS CORPORATION (51697)	4,878,205.42	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0261	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), LALOMA, BARANGAY 178, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	7,778,148.06	Completed	May 06, 2024	October 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0262	CONSTRUCTION OF ROAD AND DRAINAGE ALONG BARANGAY 180, CALOOCAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	19,224,249.79	Completed	May 06, 2024	October 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0263	REHABILITATION OF MULTI-PURPOSE BUILDING (STA. RITA COVERED COURT), BARANGAY 188, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	5,855,794.16	Completed	May 06, 2024	September 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0264	CONSTRUCTION OF ROAD AND DRAINAGE ALONG DULO CONCEPCION, BRGY. 188, CALOOCAN CITY	IM CONSTRUCTION CORPORATION (20074)	11,547,902.61	Completed	May 06, 2024	August 03, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0265	CONSTRUCTION OF DRAINAGE SYSTEM ALONG BARANGAY 61, CALOOCAN CITY	DMLC BUILDERS (36650)	23,958,667.09	Completed	May 06, 2024	November 01, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0266	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG LANGARAY STREET LEADING TO PERIPHERAL CANAL, CALOOCAN CITY	FRAMECON BUILDERS (22482)	48,041,362.91	On-Going	May 06, 2024	October 02, 2024	53.88
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0267	INSTALLATION/ APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG SAMSAON RD - K0010 + (-745) - K0010 + 255, BARANGAY 80, CALOOCAN CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	3,775,600.24	Completed	May 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0268	PREVENTIVE MAINTENANCE - PRIMARY ROADS EPIFANIO DELOS SANTOS AVE 9EDSA) - K0010 + 032 - K0010 + 214	SAN IGMEDIO BUILDERS INCORPORATED (36167)	0.00	Terminated	May 27, 2024	December 22, 2024	0.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0269	PREVENTIVE MAINTENANCE - PRIMARY ROADS - EPIFANIO DELOS SANTOS AVE (EDSA) - K0010 + (-920) - K0010 + (-844), K0010 + (-942) - K0010 + (-920)	FRAMECON BUILDERS (22482)	4,802,675.28	Completed	June 10, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0270	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 187, CALOOCAN CITY	5-1 CONSTRUCTION CORPORATION (33605)	9,682,784.83	Completed	May 27, 2024	November 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0271	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AMPARO NATURE'S PARK, BRGY. 179, CALOOCAN CITY	JOSE CRIS BUILDERS (31042)	4,835,506.80	Completed	May 27, 2024	September 23, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0272	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 187, CALOOCAN CITY	5-1 CONSTRUCTION CORPORATION (33605)	9,760,760.68	Completed	May 27, 2024	November 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0273	CONSTRUCTION OF MULTI-PURPOSE BUILDING, A. FERNANDO, BARANGAY MARULAS, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	10,699,091.49	Completed	May 27, 2024	November 22, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0274	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 186, CALOOCAN CITY	AVE-MIRA CONSTRUCTION AND TRADING (42759)	5,854,535.57	Completed	July 02, 2024	November 28, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0275	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 183, CALOOCAN CITY	FRAMECON BUILDERS (22482)	9,757,730.81	Completed	September 04, 2024	March 02, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0276	PREVENTIVE MAINTENANCE - PRIMARY ROADS - BONIFACIO MONUMENT CIRCLE - K0009 + (-014) - K0009 + 011.50, K0009 + 047 - K0009 + 153, K0009 + 194 - K0009 + 209	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	3,457,048.27	Completed	September 04, 2024	November 02, 2024	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0277	CONSTRUCTION OF WATER SUPPLY SYSTEM, BRGY. BIGNAY, VALENZUELA CITY	KING CLOVER CONSTRUCTION INC. (57120)	4,874,847.71	Completed	September 04, 2024	January 01, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OD0278	PREVENTIVE MAINTENANCE - PRIMARY ROADS MACARTHUR H-WAY - K0017 + 249 - K0017 + 388	DSA PRIME BUILDERS CORPORATION (51697)	14,540,095.16	Completed	September 04, 2024	March 02, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0279	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUADANOVILLE SUBD., CALOOCAN NORTH, CALOOCAN CITY	OSCORD BUILDERS CORPORATION (44137)	48,755,536.72	On-Going	September 04, 2024	July 30, 2025	36.61
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0280	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LAON, VEINTE REALES, VALENZUELA CITY (SHFC)	J. SIMEON CONSTRUCTION (31867) / KING CLOVER CONSTRUCTION INC. (57120)	292,243,645.70	On-Going	December 17, 2024	June 09, 2026	20.27
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0281	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (DEPED BUILDING) MALINTA, VALENZUELA CITY	J. SIMEON CONSTRUCTION (31867) / NOVA VENTUS CONSTRUCTION INC. (53730)	219,407,067.94	On-Going	December 17, 2024	June 09, 2026	28.98
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0282	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DEKADAVILLE, BARANGAY BAGBAGUIN, VALENZUELA CITY	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	16,826.63	Terminated	December 23, 2024	May 21, 2025	100.00
Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0283	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ACES CODE, BARANGAY UGONG, VALENZUELA CITY	GLOBALCRETE BUILDERS INC. (40796)	4,874,204.66	On-Going	December 23, 2024	April 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Metro Manila 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OD0299	RAINWATER COLLECTORS IN PUBLIC FACILITIES, CALOOCAN AND VALENZUELA CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	2,817,654.40	On-Going	December 18, 2024	March 17, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00001	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EPIFANIO DELOS SANTOS AVE (EDSA) - K0021 + (-158) - K0021 + 000, K0021 + (-229) - K0021 + (-158), K0021 + 000 - K0025 + 163	AARCON BUILDERS (28336) / GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	160,478,869.84	Completed	March 08, 2024	December 02, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00002	ASSET PRESERVATION - PREVENTIVEMAINTENANCE - PRIMARY ROADS - EPIFANIO DELOS SANTOS AVE (EDSA) - K0022 + 000 -K0022 + 983, K0023 + 000 - K0022+000, K0024 + 000 - K0023 + 000, K0025 +(-005) - K0025 + 000, K0025 + (-017) - K0025 + (-005), K0025 + (-047	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	152,510,870.52	Completed	March 08, 2024	October 31, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00003	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - QUEZON BR. (B03195LZ) ALONG QUEZON BLVD EXTN	J.H. PAJARA CONSTRUCTION CORPORATION (1890)	149,574,276.17	On-Going	March 15, 2024	July 16, 2026	4.19
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00004	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - EDSA/KAMUNING FLYOVER (SB) (B02334LZ) ALONG EDSA /KAMUNING FLYOVER	ALPHATEC CHEMICAL CORPORATION (39938)	145,715,000.00	On-Going	March 15, 2024	March 09, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00005	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - EDSA/ QUEZON AVE., FLYOVER (NB) (B03324LZ) ALONG EDSA/QUEZON AVE FLYOVER (RE-ADVERTISEMENT)	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	144,279,634.88	On-Going	March 15, 2024	March 09, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00006	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - EDSA/ QUEZON AVE., FLYOVER (SB) (B03325LZ) ALONG EDSA/QUEZON AVE FLYOVER (RE-ADVERTISEMENT)	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	144,280,902.89	Not Yet Started	March 15, 2024	March 09, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00008	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - DELPAN BR. (B02291LZ) ALONG M ROXAS, JR BR.	ALPHATEC CHEMICAL CORPORATION (39938)	57,315,144.43	On-Going	May 31, 2024	May 01, 2025	32.71
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00011	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - MAGALLANES FLYOVER (SB) CUBAO-PASAY (B03219LZ) ALONG EPIFANIO DELOS SANTOS AVE (EDSA)	LE BRON CONSTRUCTION (32219)	96,499,643.42	On-Going	March 08, 2024	April 05, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00020	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - MCKINLEY-PATEROS RD - K0010 + (-166) - K0011 + 255 (RE-ADVERTISEMENT)	DMLC BUILDERS (36650)	54,782,312.80	Completed	August 09, 2024	June 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 OO-2	24O00022	REHABILITATION OF NORTH NAVOTAS PUMPING STATION AND NAVOTAS NAVIGATION GATE (PHASE 3), NAVOTAS CITY (RE-ADVERTISEMENT)	ANORE CONSTRUCTION (34048) / ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	281,155,338.28	On-Going	August 27, 2024	August 21, 2025	64.66
National Capital Region	2024	Regular Infra - GAA 2024 OO-2	24O00023	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF SOUTH PINAGKABALIAN PUMPING STATION(PHASE 2), MALABON CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	144,747,339.87	Completed	March 08, 2024	September 03, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-2	24O00024	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF ABUCAY PUMPING STATION (PHASE 2), MANILA	E. F. CHUA CONSTRUCTION, INC. (37826)	143,599,720.00	On-Going	May 31, 2024	October 26, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00026	CONSTRUCTION OF ROAD, PASIG RIVER ESPLANADEFROM AYALA BRIDGE TO JONES BRIDGE ALONG PASIGRIVER, MANILA (PHASE III)	J.H. PAJARA CONSTRUCTION CORPORATION (1890)	14,145,277.26	Not Yet Started	July 05, 2024	October 02, 2024	
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00027	COMPLETION OF THE RETROFITTING/STRENGTHENING OF PUBLIC BUILDINGS IN PREPARATION FOR THE BIG ONE IMELDA BUILDING, PURA V. KALAW ELEMENTARY SCHOOL, QUEZON CITY	JORDAN RIVER CONSTRUCTION AND DEVELOPMENT CORPORATION (49467)	10,916,067.96	On-Going	June 28, 2024	January 23, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00028	COMPLETION OF THE RETROFITTING OF GOVERNMENT BUILDINGS IN PREPARATION FOR THE BIG ONE RIZAL BUILDING, QUIRINO HIGH SCHOOL, QUEZON CITY	NOSIDE CONSTRUCTION (42173)	9,650,000.00	On-Going	June 28, 2024	December 26, 2024	89.34
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00029	CONSTRUCTION OF FEMALE BARRACKS BUILDING, CRSAFP, CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY, PHASE III	PASCAL CONSTRUCTION (34168)	4,824,598.63	Completed	April 26, 2024	October 22, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00030	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIVING QUARTERS), CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY, PHASE III	RHODIUM 688 BUILDERS, INC. (FORMERLY: STUDIO26 CONSTRUCTION INC.) (41781)	14,168,396.73	On-Going	April 26, 2024	December 21, 2024	49.05
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00032	CONSTRUCTION OF MILITARY POLICE BATTALION ADMINISTRATION BUILDING, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE III (RE-ADVERTISEMENT)	KAEL CONSTRUCTION AND SUPPLY (49152)	47,236,734.32	Not Yet Started	October 17, 2024	April 14, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00035	CONSTRUCTION OF NATIONAL LABOR RELATIONS COMMISSION (NLRC) OFFICE BUILDING, AGHAM ROAD CORNER NORTH AVENUE, QUEZON CITY (PHASE II)	MSB VITUG CONSTRUCTION INC. (FORMERLY MSB VITUG CONSTRUCTION) (33019)	237,099,190.42	On-Going	July 26, 2024	July 20, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00036	CONSTRUCTION OF NATIONAL SECURITY COUNCIL BUILDING, V. LUNA AVENUE, QUEZON CITY (PHASE II) (RE-ADVERTISEMENT)	KAEL CONSTRUCTION AND SUPPLY (49152) / ARCEGA ACUZAR CONSTRUCTION AND DEVELOPMENT CORPORATION (53089)	75,507,052.35	On-Going	July 12, 2024	April 20, 2025	68.23
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00037	CONSTRUCTION OF PHILIPPINECANCER CENTER, DILIMAN,QUEZON CITY PHASE II	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	93,948,290.22	On-Going	August 09, 2024	May 05, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00038	CONSTRUCTION OF NATIONAL KIDNEY AND TRANSPLANT INSTITUTE (OPD DIALYSIS CENTER, AMBULATORY SURGICAL CENTER, VASCULAR CENTER, PHARMACY AND OUT-PATIENT DEPARTMENTS) DILIMAN, QUEZON CITY, PHASE II	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	93,938,655.49	On-Going	August 09, 2024	May 05, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00039	CONSTRUCTION OF NATIONAL TOBACCO ADMINISTRATION BUILDING, QUEZON CITY (PHASE 3) (RE-ADVERTISEMENT)	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	141,531,018.07	On-Going	March 27, 2024	November 21, 2024	0.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00040	CONSTRUCTION OF NEW PROSECUTORS BUILDING, CITY HALL COMPOUND, DILIMAN, QUEZON CITY (PHASE IV)	11-16 CONSTRUCTION (29646) / FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (34287)	94,337,724.91	On-Going	March 08, 2024	December 18, 2025	22.19
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00041	CONSTRUCTION OF PHILIPPINE CHILDREN'S MEDICAL CENTER (LUNGSOD KABATAAN WITH PEDIATRIC CANCER AND LIVER CENTER) AGHAM ROAD, DILIMAN, QUEZON CITY PHASE II	SCHEIRMAN CONSTRUCTION CONSOLIDATED INC. (43137)	93,938,655.49	On-Going	October 04, 2024	June 30, 2025	0.46
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00043	CONSTRUCTION OF UNIVERSITY OF THE PHILIPPINES (UP) DILIMAN COLLEGE OF ARTS AND LETTERS (CAL) BUILDING, PHASE 3, DILIMAN, QUEZON CITY (RE-ADVERTISEMENT)	11-16 CONSTRUCTION (29646) / FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (34287)	282,477,179.69	On-Going	March 27, 2024	September 17, 2025	0.35
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00044	REHABILITATION OF ONE (1) UNIT FIVE (5) STOREY WITH MEZZANINE ANNEX BUILDING, DICT COMPOUND. DON A. ROCES AVE., QUEZON CITY, (PHASE II) (RE-ADVERTISEMENT)	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408)	38,593,246.68	On-Going	July 12, 2024	July 09, 2026	10.85
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00045	REHABILITATION OF PHILIPPINE HEART CENTER - HOSPITAL BUILDING, QUEZON CITY	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	19,300,000.00	Completed	May 10, 2024	December 27, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00046	REHABILITATION/RETROFITTING OF SCHOOL OF URBAN AND REGIONAL PLANNING (SURP), UNIVERSITY OF THE PHILIPPINES, DILIMAN, QUEZON CITY, PHASE II	FERDSTAR BUILDERS INC. (4965)	23,518,557.56	On-Going	November 26, 2024	August 20, 2025	31.57
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00047	CONSTRUCTION OF DPWH NCR REGIONAL OFFICE BUILDING, PHASE II, JW DIOKNO BLVD., PASAY CITY	LE BRON CONSTRUCTION (32219)	282,706,238.85	On-Going	March 01, 2024	February 23, 2025	30.31



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00048	CONSTRUCTION OF 9-STOREY WITH ROOF DECK-MAIN ACADEMIC BUILDING, POLYTECHNIC UNIVERSITY OF THE PHILIPPINES (PUP), A. MABINI CAMPUS, ANONAS ST., STA. MESA, MANILA (PHASE III)	SPIDERONE CONSTRUCTION COMPANY LTD. (42805)	70,579,593.21	On-Going	March 08, 2024	September 04, 2025	81.47
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00049	CONSTRUCTION OF THE PROFESSIONAL REGULATIONS COMMISSION (PRC) OFFICE BUILDING, PHASE IV, CENTRAL BUSINESS PART 1 ISLAND A, PRES. DIOSDADO MACAPAGAL BOULEVARD, PASAY CITY	J.D. LEGASPI CONSTRUCTION (9608)	239,287,925.70	On-Going	March 20, 2024	March 14, 2025	0.16
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00050	REHABILITATION OF PLANNING AND DESIGN DIVISION - DPWH - NCR COMPOUND, MANILA (RE-ADVERTISEMENT)	G.E. REYES CONSTRUCTION (51740)	3,884,253.36	On-Going	July 19, 2024	October 16, 2024	23.78
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00051	CONSTRUCTION OF PUBLIC ATTORNEYS OFFICE (PAO) BUILDING, PHASE IV, COMMONWEALTH, BATASAN HILLS, QUEZON CITY	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	238,636,826.24	On-Going	October 11, 2024	April 03, 2026	8.60
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00052	CONSTRUCTION OF NEW BUILDING UP DILIMAN (INSTITUTE OF ISLAMIC STUDIES COMPLEX), DILIMAN, QUEZON CITY, PHASE II	S.D. PLATON CONSTRUCTION, INC. (32727)	17,293,300.15	On-Going	January 19, 2026	June 17, 2026	0.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00053	CONSTRUCTION OF DPWH NCR REGIONAL OFFICE BUILDING, PHASE III, JW DIOKNO BLVD., PASAY CITY	LE BRON CONSTRUCTION (32219)	423,932,002.01	On-Going	April 26, 2024	October 17, 2025	9.55
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00054	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - QUIRINO HI-WAY - K0014 + 294 - K0019 + 778	LE BRON CONSTRUCTION (32219)	163,276,808.07	On-Going	April 26, 2024	August 23, 2024	32.04
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00057	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - MACARTHUR H-WAY - K0010 + (-625) - K0010 + (-561)	JORDAN RIVER CONSTRUCTION AND DEVELOPMENT CORPORATION (49467)	2,094,950.77	On-Going	August 09, 2024	October 09, 2024	0.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00062	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS PRIMARY ROADS -EPIFANIO DELOS SANTOS AVE (EDSA) (S03361LZ), K0029+(-124) K0029+156, K0029+206 K0029+303, K0028+180 K0028+416, K0027+382 K0027+430, K0026+014 K0026+601, K0026+663	TWO DIMENSION CONSTRUCTION (39410)	91,393,481.63	On-Going	May 15, 2024	April 09, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00064	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS PRIMARY ROADS - EPIFANIO DELOS SANTOS AVE (EDSA) (S03361LZ) K0029+(-371) K0029+(-124)	KING EIGHT BUILDERS AND SUPPLY (37325)	28,724,728.20	On-Going	May 15, 2024	January 09, 2025	1.50
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00092	REHABILITATION OF ERMIN GARCIA AVENUE (EDSA TO AURORA BLVD.), QUEZON CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	49,500,000.00	Completed	June 21, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00093	CONSTRUCTION OF LAGUNA LAKEHIGHWAY, TAGUIG CITY (PHASE6)	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	49,493,965.96	Completed	December 04, 2024	May 02, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00094	CONSTRUCTION OF LAGUNA LAKE HIGHWAY, TAGUIG CITY (PHASE 7)	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410)	48,978,051.30	Completed	August 20, 2024	January 16, 2025	100.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00102	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG EPIFANIO DELOS SANTOS AVENUE (EDSA) - (S05132LZ) K0016 + 679 - K0017 + 525, QUEZON CITY	JERCON TRADE CONSTRUCTION DEVELOPMENT CORP (FROMERLY: CAUAYAN UNITED ENTERPRISES & CONST. BUILDERS) (8816)	1,015,063.42	On-Going	March 26, 2025	April 24, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00107	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS EDSA/QUEZON AVE. FLYOVER - (S05595LZ) CHAINAGE 0 - CHAINAGE 605	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406) / LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	14,593,508.44	Completed	June 21, 2024	October 09, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00108	ASSET PRESERVATION - PREVENTIVE MAINTENANCE -PRIMARY ROADS EDSA/QUEZON AVE. FLYOVER - (S05596LZ) CHAINAGE 0 - CHAINAGE 115	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	2,564,200.11	Completed	July 05, 2024	September 14, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00126	CONSTRUCTION OF MILITARY POLICE BATTALION ADMINISTRATION BUILDING, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE III, PACKAGE II	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	18,911,083.60	On-Going	June 21, 2024	September 18, 2024	0.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00127	CONSTRUCTION OF 10-STOREY HPA ANNEXBUILDING WITH PARKING AREA AND GROUNDDEVELOPMENT, FBMM PHASE III, PACKAGE I	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	23,749,971.41	On-Going	January 31, 2025	May 30, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00128	CONSTRUCTION OF 5-STOREY SOUTHERN POLICE DISTRICT, SPD QUARTERING FACILITY (PHASE 2), TAGUIG CITY	10-02 ENTERPRISES CO. INC. (52119)	19,099,591.05	On-Going	January 31, 2025	November 22, 2025	31.40
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00129	CONSTRUCTION OF ENLISTED PERSONNEL BARRACKS (BUILDING 1), FORT BONIFACIO, TAGUIG CITY	ANDROMEDA CONSTRUCTION SERVICES AND SUPPLY (41609)	38,472,144.46	On-Going	January 31, 2025	March 25, 2026	3.55
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00130	CONSTRUCTION OF HHSG PA ADMINISTRATION BUILDING, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE II (RE-ADVERTISEMENT)	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	39,704,382.45	Completed	June 14, 2024	February 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00131	CONSTRUCTION OF HHSG PA ADMINISTRATION BUILDING WITH PARKING AND GROUND DEVELOPMENT, FORT BONIFACIO, TAGUIG CITY, PACKAGE I	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	27,055,379.10	Not Yet Started	December 02, 2024	May 30, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00132	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COAST GUARD EDUCATION, TRAINING AND DOCTRINE COMMAND, COAST GUARD BASE TAGUIG M.L QUEZON ST., PUROK 1, NEW LOWER BICUTAN, TAGUIG CITY	10-02 ENTERPRISES CO. INC. (52119)	9,548,325.48	On-Going	January 31, 2025	May 30, 2025	0.68
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00133	CONSTRUCTION OF NCRPO FIRE PROTECTION UNIT BUILDING, CAMP BAGONG DIWA, BICUTAN, TAGUIG CITY, PHASE II	10-02 ENTERPRISES CO. INC. (52119)	19,090,568.81	On-Going	January 31, 2025	May 30, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00134	CONSTRUCTION OF SECURITY AND ESCORT BATTALION ADMINISTRATION BUILDING (PHASE VI), FORT ANDRES BONIFACIO, TAGUIG CITY	ATLANTIC ERECTORS, INC. (10129)	94,050,508.97	On-Going	August 09, 2024	July 19, 2025	21.74
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00135	CONSTRUCTION OF SECURITY AND ESCORT BATTALION ADMINISTRATION BUILDING (PHASE VII), FORT ANDRES BONIFACIO, TAGUIG CITY	KAEL CONSTRUCTION AND SUPPLY (49152)	28,427,018.97	On-Going	August 09, 2024	December 06, 2024	0.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00136	CONSTRUCTION OF SECURITY AND ESCORT BATTALION ADMINISTRATION BUILDING (PHASE VIII), FORT ANDRES BONIFACIO, TAGUIG CITY	ATLANTIC ERECTORS, INC. (10129)	11,358,148.39	On-Going	August 09, 2024	October 22, 2024	1.13
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00137	CONSTRUCTION OF SECURITY AND ESCORT BATTALION ADMINISTRATION BUILDING, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE V, PACKAGE II	KAEL CONSTRUCTION AND SUPPLY (49152)	94,738,458.62	On-Going	August 09, 2024	April 05, 2025	4.36
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00138	CONSTRUCTION OF STAFF OFFICERS QUARTERS BUILDING, HPA, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE VII	KAEL CONSTRUCTION AND SUPPLY (49152)	94,342,658.38	On-Going	September 27, 2024	October 30, 2025	60.84
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00139	CONSTRUCTION OF STAFF OFFICERS QUARTERS BUILDING, HPA, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE VIII	KAEL CONSTRUCTION AND SUPPLY (49152)	94,360,500.24	On-Going	September 27, 2024	October 30, 2025	61.04
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00140	CONSTRUCTION OF TEN (10) STOREY HPA ANNEX BUILDING, FORT ANDRES BONIFACIO, TAGUIG CITY, PHASE IV	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	47,221,413.90	On-Going	September 20, 2024	March 18, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 CP	24O00141	CONSTRUCTION/IMPROVEMENT OF SPECIAL ACTION FORCE HEADQUARTERS BUILDING, CAMP BAGONG DIWA, BICUTAN, TAGUIG CITY, PHASE IV	DYSON CONSTRUCTION AND TRADING CORPORATION (50159)	14,181,294.16	On-Going	January 28, 2025	August 12, 2025	34.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00160	CONSTRUCTION OF MULTI-PURPOSE BUILDING,EAST AVENUE MEDICAL CENTER, EAST AVENUE, DILIMAN, QUEZON CITY	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650) / AGAFER CONSTRUCTION AND TRADING CORPORATION (FOR: AGAFER CONSTRUCTION AND TRADING) (7912)	96,472,307.45	On-Going	May 31, 2024	May 25, 2025	35.62
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00161	CONSTRUCTION OF MULTI-PURPOSE FACILITY, DENR NATIONAL CAPITAL REGION, NATIONAL ECOLOGY CENTER, DILIMAN, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	4,725,473.91	On-Going	September 06, 2024	August 22, 2025	64.99
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00162	REHABILITATION OF MULTI-PURPOSE BUILDING BARANGAY PALIGSAHAN QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	7,757,787.03	On-Going	October 11, 2024	April 08, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00165	CONSTRUCTION OF MULTI-PURPOSE BUILDING, FIREARM STORAGE BUILDING, QUEZON CITY	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	193,351,812.52	Not Yet Started	November 26, 2024	January 19, 2026	
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00166	CONSTRUCTION OF MULTI-PURPOSE FACILITY (TAGUIG CITY PAROLA), BRGY. NAPINDAN, TAGUIG CITY (PHASE 9)	LE BRON CONSTRUCTION (32219)	72,502,799.82	On-Going	October 11, 2024	June 07, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00167	CONSTRUCTION OF MULTI-PURPOSE FACILITY (TAGUIG CITY PAROLA), BRGY. NAPINDAN, TAGUIG CITY (PHASE 8)	LE BRON CONSTRUCTION (32219)	72,502,799.82	On-Going	October 04, 2024	May 31, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00168	CONSTRUCTION OF TAGUIG CITY MULTI-PURPOSE FACILITY, BRGY. NAPINDAN, TAGUIG CITY (PHASE 6)	LE BRON CONSTRUCTION (32219)	72,352,348.71	On-Going	August 22, 2024	April 18, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00169	CONSTRUCTION OF TAGUIG CITY MULTI-PURPOSE FACILITY, BRGY. NAPINDAN, TAGUIG CITY (PHASE 7)	LE BRON CONSTRUCTION (32219)	72,355,722.03	On-Going	August 22, 2024	April 18, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00185	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EDSA/KAMUNING FLYOVER - (S05598LZ) CHAINAGE 0 - CHAINAGE 210	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	5,168,933.25	Completed	June 28, 2024	November 12, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00186	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EDSA/SANTOLAN FLYOVER - (S05604LZ) CHAINAGE 0 - CHAINAGE 92, CHAINAGE 302 - CHAINAGE 394, CHAINAGE 92 - CHAINAGE 302	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,698,239.83	Completed	June 28, 2024	August 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00190	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - CUBAO UNDERPASS - (S05600LZ) CHAINAGE 0 - CHAINAGE 573	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	13,824,231.87	Completed	August 22, 2024	December 18, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 OO-1	24O00191	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EDSA/P. TUAZON UNDERPASS - (S05602LZ) CHAINAGE 0 - CHAINAGE 278	TJR CONSTRUCTION CORPORATION (50770)	6,703,108.76	Completed	August 28, 2024	December 02, 2024	100.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00192	CONSTRUCTION OF MULTI-PURPOSE BUILDING (QCPD FIRING RANGE OFFICE) WITH SITE DEVELOPMENT, CAMP KARINGAL, QUEZON CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	14,548,500.77	On-Going	November 22, 2024	April 20, 2025	0.00
National Capital Region	2024	Regular Infra - GAA 2024 SSP	24O00193	REHABILITATION OF MULTIPURPOSE BUILDING (SCHOOL OF ECONOMICS) AT U.P. DILIMAN, QUEZON CITY	PERRC INC. (FORMERLY: P.E.R.R.C. CONSTRUCTION & DEVELOPMENT CORPORATION) (23869)	26,731,913.23	On-Going	December 04, 2024	December 10, 2025	39.79
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00196	CONSTRUCTION OF 4-STOREY BUILDING, NICA COMPOUND, PHASE I, NO.5, V. LUNA ROAD, BARANGAY PINYAHAN, QUEZON CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	38,009,933.77	On-Going	October 04, 2024	January 14, 2026	0.00
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00200	REHABILITATION/RETROFITTING/STRENGTHENING OF PUBLIC BUILDINGS IN PREPARATION FOR THE BIGONE - ANDRES BONIFACIO INTEGRATED SCHOOL, ABIS BLDG.	DMLC BUILDERS (36650)	76,528,161.04	Not Yet Started	December 03, 2024	June 30, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00201	REHABILITATION/RETROFITTING/STRENGTHENING OF PUBLIC BUILDINGS IN PREPARATION FOR THE BIGONE - RIZAL TECHNOLOGICAL UNIVERSITY, MAIN ACADEMIC BLDG.	DMLC BUILDERS (36650)	48,707,533.68	Not Yet Started	December 03, 2024	May 31, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00202	REHABILITATION/RETROFITTING/STRENGTHENING OF PUBLIC BUILDINGS IN PREPARATION FOR THE BIGONE - CAYBIGA ELEMENTARY SCHOOL, ADMIN BUILDING	JUSTBILT BUILDERS (39754)	20,184,713.15	Not Yet Started	December 03, 2024	May 01, 2025	
National Capital Region	2024	Regular Infra - GAA 2024 LP	24O00203	REHABILITATION/RETROFITTING/STRENGTHENING OF PUBLIC BUILDINGS IN PREPARATION FOR THE BIGONE - VALENZUELA NATIONAL HIGH SCHOOL, WINGATCHALIAN BUILDING	JUSTBILT BUILDERS (39754)	22,826,490.88	Not Yet Started	December 03, 2024	May 01, 2025	
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0001	CONSTRUCTION OF PUMPING STATION AT BARANGAY 129, VITAS, TONDO, MANILA CITY	A.M. SALONG CONSTRUCTION (43109)	64,471,193.37	Completed	February 08, 2024	April 15, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0002	CONSTRUCTION OF PUMPING STATION AT ESTERO DELA REINA, BARANGAY 55 (PHASE II), TONDO, MANILA CITY	A.M. SALONG CONSTRUCTION (43109)	64,212,511.86	Completed	February 08, 2024	October 07, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0003	INSTALLATION OF BOOSTER PUMP ALONG ESTERO DELA REINA, BARANGAY 9, (PHASE VI) TONDO, MANILA CITY	GOLDEN J'S CONSTRUCTION SERVICES (51135)	94,322,661.24	Completed	February 08, 2024	July 16, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0004	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAYPAJO (PNR SECTION) (PACKAGE 1A), TONDO, MANILA CITY	JIIK CONSTRUCTION SERVICES (50966)	142,133,628.70	Completed	February 08, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0005	INSTALLATION OF BOOSTER PUMP AT ESTERO DE QUIAPO (PACKAGE 1A), MANILA CITY	JIIC CONSTRUCTION SERVICES (50966)	144,717,637.93	Completed	February 08, 2024	July 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0006	INSTALLATION OF BOOSTER PUMP AT ESTERO DE QUIAPO (PACKAGE 1B), MANILA CITY	JIIC CONSTRUCTION SERVICES (50966)	142,902,794.29	Completed	February 12, 2024	July 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0007	INSTALLATION OF BOOSTER PUMP AT ESTERO DELA REINA (ESCOLTA BRIDGE), MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	138,756,596.96	Completed	February 08, 2024	July 01, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0008	INSTALLATION OF BOOSTER PUMP AT ESTERO DELA REINA (PACKAGE 1A), BINONDO, MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	144,723,988.91	Completed	February 08, 2024	July 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0009	CONSTRUCTION OF PUMPING STATION ALONG ESTERO DE SAN MIGUEL (EARNSHAW DRAINAGE MAIN OUTFALL)	GOLDEN J'S CONSTRUCTION SERVICES (51135)	96,465,554.80	Completed	February 08, 2024	March 08, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0010	INSTALLATION OF PUMPING STATION (MINI PUMP) AT BARANGAY 601, ZONE 59 AND BARANGAY 602, ZONE 60, MANILA CITY	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	48,891,968.68	Completed	February 07, 2024	January 02, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0011	CONSTRUCTION OF RETARDING BASIN AT ESTERO DELA REINA (PHASE XXI), TONDO, MANILA CITY	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	96,349,103.73	Completed	February 08, 2024	April 13, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0012	CONSTRUCTION OF RETARDING BASIN AT ESTERO DELA REINA (PHASE XXII), TONDO, MANILA CITY	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	144,749,030.21	Completed	February 08, 2024	July 15, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0013	CONSTRUCTION OF RETENTION BASIN AT ESTERO DELA REINA (PHASE XVI), TONDO, MANILA CITY	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	86,725,361.78	Completed	February 12, 2024	July 17, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0014	CONSTRUCTION OF RETENTION BASIN AT ESTERO DELA REINA (PHASE XVIII), TONDO, MANILA CITY	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	85,839,799.33	Completed	February 08, 2024	April 15, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0015	CONSTRUCTION OF RETARDING BASIN AT ESTERO DE MAYPAJO (PHASE III), TONDO, MANILA CITY	1HB CONSTRUCTION CORP. (FORMERLY: HB CONSTRUCTION) (32855) / DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) (8931)	144,747,136.79	Completed	February 08, 2024	June 09, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0016	CONSTRUCTION OF RETARDING BASIN AT ESTERO DE MAYPAJO (PHASE IV), TONDO, MANILA CITY	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	96,447,990.71	Completed	February 08, 2024	October 07, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0017	CONSTRUCTION OF RETARDING BASIN AT ESTERO DE BINONDO, MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	140,154,719.62	On-Going	February 08, 2024	April 24, 2025	96.67
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0018	CONSTRUCTION OF RETARDING BASIN AT ESTERO DE SAN LAZARO, MANILA CITY	PRECIOUS CONSTRUCTION (32995)	67,545,073.10	Completed	February 08, 2024	April 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0019	CONSTRUCTION OF RETARDING BASIN ALONG ESTERO DE VALENCIA PHASE VI SAMPALOC, MANILA CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	144,741,437.02	On-Going	February 08, 2024	March 25, 2025	96.83
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0020	CONSTRUCTION OF RETENTION BASIN ALONG ESTERO DE CALUBCOB PHASE V, MANILA CITY	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. (25226) / RJR CALCON CORP. (51568)	88,345,999.39	Completed	February 08, 2024	September 28, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0021	CONSTRUCTION OF RETENTION BASIN ALONG ESTERO DE SAMPALOC PHASE VII, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	90,338,606.51	Completed	February 08, 2024	February 28, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0022	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - VITAS PARALLEL BR. (B05044LZ) ALONG R - 10	JELSIE CONSTRUCTION & SUPPLY (44943)	39,198,406.14	Completed	February 07, 2024	June 23, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0023	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - RODRIGUEZ BR. (B01793LZ) ALONG RODRIGUEZ ST	JELSIE CONSTRUCTION & SUPPLY (44943)	48,925,760.70	Completed	February 07, 2024	July 19, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0024	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - M ROXAS JR. BR. (B03353LZ) ALONG M ROXAS JR BRIDGE	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	48,997,621.50	On-Going	February 07, 2024	August 26, 2025	75.72
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0025	PREVENTIVE MAINTENANCE - SECONDARY ROADS - JA SANTOS AVE - K0006 + (-510.4) - K0006 + 659.70	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	68,673,310.81	Completed	February 07, 2024	July 05, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0026	PREVENTIVE MAINTENANCE - SECONDARY ROADS - J RIZAL AVE - K0006 + (-153) - K0006 + 845.50	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	48,997,331.98	Completed	February 07, 2024	July 25, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0027	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - DIMASALANG BR. (B01820LZ) ALONG DIMASALANG ST	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	66,004,804.20	On-Going	February 07, 2024	March 14, 2026	0.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0028	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - LEGARDA FLY - OVER (B03350LZ) ALONG LEGARDA FLYOVER	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	114,987,410.57	Completed	February 07, 2024	December 23, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0029	PREVENTIVE MAINTENANCE - SECONDARY ROADS - R MAGSAYSAY BLVD - K0004 +373.5 - K0004 + 606.30, K0004 + 957.16 - K0005 + 818	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	74,286,393.44	Completed	February 08, 2024	July 28, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0030	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - NAGTAHAN FLY - OVER (B03338LZ) ALONG NAGTAHAN BR.\ FLY-OVER	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	41,913,984.55	Completed	February 12, 2024	July 05, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0031	INSTALLATION OF BOOSTER PUMP ALONG ESTERO DELA REINA, BARANGAY 9, (PHASE VII) TONDO, MANILA CITY	GOLDEN J'S CONSTRUCTION SERVICES (51135)	95,326,327.40	Completed	February 07, 2024	August 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0032	CONSTRUCTION OF RETARDING BASIN AND INSTALLATION OF BOOSTER PUMP ACCESSORIES ALONG ESTERO DELA REINA, TONDO, MANILA CITY	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	96,498,773.68	Completed	February 07, 2024	January 24, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0033	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAYPAJO (PNR SECTION) (PACKAGE 1B), TONDO, MANILA CITY	JIIK CONSTRUCTION SERVICES (50966)	141,715,719.73	Completed	February 13, 2024	July 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0034	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAGDALENA (LA TORRE ST.) (PACKAGE 1A), TONDO, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912)	144,719,698.22	Completed	February 16, 2024	July 14, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0035	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAGDALENA (LA TORRE ST.) (PACKAGE 1B), TONDO, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912)	144,747,306.07	Completed	February 07, 2024	July 29, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0036	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAGDALENA (SOLER SECTION) (PACKAGE 2A), TONDO, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912)	144,748,896.98	Completed	February 07, 2024	September 03, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0037	INSTALLATION OF BOOSTER PUMP AT ESTERO DE MAGDALENA (SOLER SECTION) (PACKAGE 2B), TONDO, MANILA CITY	AL-AMEN BUILDERS (36458)	72,374,032.61	Completed	February 08, 2024	June 23, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0038	INSTALLATION OF BOOSTER PUMP IN CM RECTO AVE., (PHASE I), TONDO, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	96,362,389.26	Completed	February 08, 2024	May 17, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0039	INSTALLATION OF BOOSTER PUMP IN CM RECTO AVE., (PHASE II), TONDO, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	95,445,184.12	Completed	February 08, 2024	May 17, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0040	CONSTRUCTION OF TAYUMAN PUMPING STATION, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	96,496,919.11	Completed	February 07, 2024	March 31, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0041	INSTALLATION OF BOOSTER PUMP AT ESTERO DELA REINA (PACKAGE 1B), BINONDO, MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	144,066,590.09	Completed	February 13, 2024	July 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0042	INSTALLATION OF BOOSTER PUMP AT ESTERO DE BINONDO (PACKAGE 1A), MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	144,747,913.69	Completed	February 08, 2024	July 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0043	INSTALLATION OF BOOSTER PUMP AT ESTERO DE BINONDO (PACKAGE 1B), MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	144,721,297.16	Completed	February 13, 2024	July 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0044	INSTALLATION OF BOOSTER PUMP AT ESTERO DE BINONDO (PACKAGE 1C), MANILA CITY	JJPR CONSTRUCTION SERVICES (53478)	144,558,835.09	Completed	February 08, 2024	July 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0056	CONSTRUCTION OF DRAINAGE ALONG MAKISIG ST. (PHASE II), MANILA CITY	JCA CONSTRUCTION AND CONSTRUCTION SUPPLY (39026)	56,694,104.59	Completed	February 08, 2024	December 28, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0057	CONSTRUCTION OF DRAINAGE ALONG PAT ANTONIO ST., MANILA CITY	JCA CONSTRUCTION AND CONSTRUCTION SUPPLY (39026)	65,235,972.08	Completed	February 14, 2024	December 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0058	CONSTRUCTION OF DRAINAGE ALONG LUBIRAN ST., MANILA CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914) / EVERCORE CONSTRUCTION AND DEVELOPMENT CORP. (55092)	85,548,671.84	Completed	February 13, 2024	February 14, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0059	CONSTRUCTION OF DRAINAGE ALONG ANONAS ST., MANILA CITY	G.F. FABIAN CONSTRUCTION (38962)	67,202,179.61	Completed	February 07, 2024	December 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0060	CONSTRUCTION OF DRAINAGE ALONG R. MAGSAYSAY BLVD., MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	48,998,797.78	Completed	February 12, 2024	April 11, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0061	INSTALLATION OF SOLAR LED STREETLIGHTS ALONG JA SANTOS AVE. (S02287LZ)	JIIC CONSTRUCTION SERVICES (50966)	96,499,071.58	Completed	February 12, 2024	December 25, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0066	INSTALLATION OF ROAD SAFETY DEVICES (SOLAR LED STREETLIGHTS) ALONG ZONE 58 - 67, MANILA CITY	AL-AMEN BUILDERS (36458)	96,489,899.10	Completed	February 13, 2024	May 02, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0068	CONSTRUCTION OF DRAINAGE SYSTEM ALONG BATANGAS STREET, MANILA CITY	AYLAN CONSTRUCTION & TRADING (11884)	48,981,727.08	Completed	February 16, 2024	May 26, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0069	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ESTERO DELA REINA, BARANGAY 268, MANILA CITY	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	67,305,759.15	Completed	February 08, 2024	January 12, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0070	REHABILITATION OF DRAINAGE SYSTEM AT ZONE 1-12, TONDO, MANILA CITY (PHASE II)	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	39,597,454.41	On-Going	February 08, 2024	April 08, 2025	85.65
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ESTERO DE MAYPAJO, PACKAGE I, MANILA	DMLC BUILDERS (36650)	113,128,305.86	Completed	February 14, 2024	January 17, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0072	CONSTRUCTION OF DRAINAGE SYSTEM ALONG MORONG STREET, MANILA CITY	AL-AMEN BUILDERS (36458)	48,968,908.87	Completed	February 07, 2024	January 18, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0073	REHABILITATION OF DRAINAGE SYSTEM AT ZONE 41-57 (PHASE 4), MANILA CITY	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	39,199,684.84	Completed	February 07, 2024	December 01, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0074	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ESTERO DE SAN LAZARO, MANILA CITY	AL-AMEN BUILDERS (36458)	67,549,086.80	Completed	February 13, 2024	August 30, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0075	CONSTRUCTION OF DRAINAGE ALONG MAYHALIGUE STREET, MANILA CITY	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: M.V. CALDO ENGINEERING CONSTRUCTION AND S) (16938)	48,993,487.00	On-Going	February 12, 2024	September 13, 2025	48.10
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZONE 1-12, PHASE III, BARANGAY 1 TO 146, MANILA	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	115,796,947.34	On-Going	February 13, 2024	December 18, 2025	29.41



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0077	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. 154 TONDO, MANILA	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	34,631,999.87	On-Going	February 12, 2024	July 11, 2025	88.96
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZONE 25-40, BARANGAY 301, 338, 342, 347, 351, 392 AND 394, MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	67,544,938.51	Completed	February 13, 2024	July 04, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OE0079	CONSTRUCTION OF J. ABAD SANTOS GENERAL HOSPITAL (PHASE II), MANILA CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,461,830.65	On-Going	February 13, 2024	August 13, 2025	64.95
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 393, MANILA	TRILEX BUILDERS AND CONSTRUCTION SUPPLY INC. (FORMERLY: TRILEX BUILDERS AND CONSTRUCTION SUPPLY) (26590)	49,484,804.92	Completed	February 08, 2024	February 01, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0081	CONSTRUCTION OF MULTI - PURPOSE BUILDING, ZONE 41 - 57, SAMPALOC, MANILA	A.M. SALONG CONSTRUCTION (43109)	49,499,556.35	On-Going	February 08, 2024	February 12, 2025	58.59
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0082	CONSTRUCTION OF MULTI - PURPOSE BUILDING, PHASE II, BARANGAY 636, STA. MESA, MANILA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	39,596,327.93	Completed	February 07, 2024	October 03, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0083	REHABILITATION OF MULTI-PURPOSE BUILDING WITHIN ZONE 58 TO 67, DISTRICT VI, MANILA (PHASE II)	A.M. SALONG CONSTRUCTION (43109)	48,247,577.82	Completed	February 20, 2024	December 15, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 598, ZONE 59, STA. MESA, MANILA	N.M.E. CONSTRUCTION (22984) / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	49,452,886.99	On-Going	February 20, 2024	December 24, 2025	50.71
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0085	CONSTRUCTION OF MULTI - PURPOSE BUILDING AT BARANGAY 622, ZONE 62, BACOOD, STA. MESA, MANILA	DOUBLE 12 CONSTRUCTION & SUPPLY (13028)	49,499,785.48	Completed	February 08, 2024	March 21, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 617, MANILA CITY PHASE II	1024 CONSTRUCTION & DEVELOPMENT CORPORATION (46618)	39,599,969.28	Completed	April 30, 2024	November 25, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0088	CONSTRUCTION OF DRAINAGE AT ZONE 58 TO 67, MANILA CITY (PHASE II)	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	82,976,026.24	Completed	February 16, 2024	May 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0089	PREVENTIVE MAINTENANCE -TERTIARY ROADS - SN RAFAEL ST - (S02334LZ) CHAINAGE 8.20 - CHAINAGE 197	TJR CONSTRUCTION CORPORATION (50770)	16,401,320.25	Completed	February 07, 2024	April 19, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0090	PREVENTIVE MAINTENANCE - TERTIARY ROADS - VELASQUEZ - K0005 + (-123.80) - K0005 + 413.30, K0005 + 997.70 - K0006 + 107.60	TJR CONSTRUCTION CORPORATION (50770)	24,499,546.62	Completed	February 08, 2024	June 20, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0091	PREVENTIVE MAINTENANCE - TERTIARY ROADS - MORIONES - K0004 + 392.20 - K0005 + 059.00	TJR CONSTRUCTION CORPORATION (50770)	22,538,924.97	Completed	February 08, 2024	May 29, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0092	PREVENTIVE MAINTENANCE - TERTIARY ROADS - SOLIS- CHAINAGE 601.20 - CHAINAGE 726.20	LQG TRADING AND CONSTRUCTION (34245)	5,863,790.53	Completed	February 07, 2024	April 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0093	PREVENTIVE MAINTENANCE -TERTIARY ROADS - PAMPANGA ST - CHAINAGE 000.00 - CHAINAGE 139.20	LQG TRADING AND CONSTRUCTION (34245)	7,838,664.16	Completed	February 07, 2024	March 30, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0094	PREVENTIVE MAINTENANCE -TERTIARY ROADS - T EARNSHAW - CHAINAGE 000.00 - CHAINAGE 324.10	JMRP CONSTRUCTION SERVICES (56527)	20,578,987.94	Completed	February 07, 2024	May 14, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0095	PREVENTIVE MAINTENANCE - TERTIARY ROADS -QUIRICADA ST - K0004 + 372.10 - K0004 + 679.30 & K0004 + 705.20 - K0004+764.60	JIM AND JEM CONSTRUCTION SERVICES (56526)	17,624,446.85	Completed	February 08, 2024	May 06, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0096	PREVENTIVE MAINTENANCE - TERTIARY ROADS - V DEL FIERRO - CHAINAGE 007.00 - CHAINAGE 465.30	G2XD CONSTRUCTION SERVICES (56456)	16,641,261.69	Completed	February 08, 2024	April 24, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0097	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - CM RECTO - K0004 + 243.10 - K0004 + 325.70	AASJ CONSTRUCTION (46968)	9,798,233.53	Completed	February 07, 2024	June 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0098	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY 216, ZONE 20, MANILA	S.R. LUMANTA CONSTRUCTION & SUPPLY (46935)	4,898,821.31	Completed	February 07, 2024	July 12, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0099	REHABILITATION OF ROAD, ALONG YUSECO ST. TONDO, MANILA	TJR CONSTRUCTION CORPORATION (50770)	9,797,903.16	Completed	February 08, 2024	May 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0100	PREVENTIVE MAINTENANCE - TERTIARY ROADS - MUELLE DEL BANCO NATIONAL - (S02263LZ) CHAINAGE 010.8 - CHAINAGE 381.4	AARCON BUILDERS (28336)	7,836,384.67	Completed	February 07, 2024	May 29, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0101	PREVENTIVE MAINTENANCE - TERTIARY ROADS - DEL PAN ST - (S02327LZ) CHAINAGE 249.2 - CHAINAGE 516.8	AARCON BUILDERS (28336)	8,060,186.64	Completed	February 07, 2024	June 26, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0102	PREVENTIVE MAINTENANCE -TERTIARY ROADS - AURORA AVENUE - (S02355LZ) CHAINAGE 326.7 - CHAINAGE 492.8	AARCON BUILDERS (28336)	14,696,483.29	Completed	February 07, 2024	August 01, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0103	PREVENTIVE MAINTENANCE - TERTIARY ROADS - V FUGOSO - (S02523LZ) CHAINAGE 006.0 - CHAINAGE 513.9	AARCON BUILDERS (28336)	19,074,401.76	Completed	February 07, 2024	October 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0104	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - MUELLE DELA INDUSTRIA BR. (B02625LZ) ALONG MULLE DELA INDUSTRIA	AASJ CONSTRUCTION (46968)	13,835,893.40	Completed	February 12, 2024	May 01, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0105	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ESTERO DE BINONDO, BARANGAY 281, MANILA CITY	MANGEN TECHNO-BUILDERS INC. (39778)	11,489,445.53	Completed	February 12, 2024	June 15, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0106	REHABILITATION OF DRAINAGE SYSTEM ALONG OROQUIETA ST. (PHASE II), MANILA CITY	G2XD CONSTRUCTION SERVICES (56456)	26,216,676.55	Completed	February 12, 2024	November 21, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0107	IMPROVEMENT OF ROAD ALONG F. HIDALGO ST., QUEZON BLVD TO BILIBID VIEJO, BARANGAY 393, MANILA	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	19,798,948.42	Completed	February 07, 2024	December 21, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0108	REHABILITATION OF ROAD, ZONE 25-40, BARANGAY 269, 281, 358, 376, 378, 387 AND 391, MANILA	JMRP CONSTRUCTION SERVICES (56527)	28,914,514.07	Completed	February 12, 2024	November 17, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0109	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ESTERO DE SAN MIGUEL, BARANGAY 385, MANILA CITY	W.J. CONSTRUCTION OPC (FORMERLY: W.J. CONSTRUCTION) (19497)	24,499,058.29	Completed	February 13, 2024	August 01, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0110	PREVENTIVE MAINTENANCE - SECONDARY ROADS -ESPAÑA BLVD - K0005 + 070.60 - K0005 + 476	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	26,942,621.92	Completed	February 07, 2024	July 19, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0111	PREVENTIVE MAINTENANCE - TERTIARY ROADS - NICANOR REYES ST - (S02298LZ) CHAINAGE 6 - CHAINAGE 356	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	14,694,538.09	Completed	February 07, 2024	June 20, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0112	PREVENTIVE MAINTENANCE - TERTIARY ROADS - SANTOL - (S02426LZ) CHAINAGE 169 - CHAINAGE 423	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	9,798,831.51	Completed	February 07, 2024	May 29, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0113	PREVENTIVE MAINTENANCE - TERTIARY ROADS - VG CRUZ - K0006 + (-218.80) - K0006 + 157	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	20,108,930.07	Completed	February 07, 2024	June 26, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0114	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - G TUAZON ST - K0009 + 208.70 - K0009 + 437	TOPNOTCH CATALYST BUILDERS INC. (34061)	8,804,956.71	Completed	February 07, 2024	May 26, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0115	CONSTRUCTION OF DRAINAGE SYSTEM ALONG ESPANA BOULEVARD, MANILA CITY	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	29,396,831.65	Completed	February 08, 2024	December 14, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0116	REHABILITATION OF DRAINAGE SYSTEM AT ZONE 41 - 57 (PHASE 3), MANILA CITY	TOPNOTCH CATALYST BUILDERS INC. (34061)	29,086,241.46	Completed	February 12, 2024	March 06, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0117	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG CAYCO ST. (ESPAÑA BLVD TO SH LOYOLA ST.), MANILA CITY	V.R. GUEVARRA CONSTRUCTION AND TRADING (31565)	28,729,795.19	Completed	February 12, 2024	October 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0118	PREVENTIVE MAINTENANCE - TERTIARY ROADS - JL ESCODA ST - (S02333LZ) CHAINAGE 6.2 - CHAINAGE 223.10	TJR CONSTRUCTION CORPORATION (50770)	14,698,636.79	Completed	February 08, 2024	April 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0119	PREVENTIVE MAINTENANCE - SECONDARY ROADS - VALENZUELA ST. - (S02560LZ) CHAINAGE 163.70 - CHAINAGE 370.90	LQG TRADING AND CONSTRUCTION (34245)	9,798,604.59	Completed	February 14, 2024	April 25, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0120	PREVENTIVE MAINTENANCE - SECONDARY ROADS - V MAPA EXTENSION - (S02564LZ) CHAINAGE 5.20 - CHAINAGE 289, (S02565LZ) CHAINAGE 0 - CHAINAGE 140.30	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	15,671,416.66	Completed	February 07, 2024	June 27, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0121	PREVENTIVE MAINTENANCE - TERTIARY ROADS - NICANOR PADILLA - (S02376LZ) CHAINAGE 5 - CHAINAGE 420	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	23,336,222.89	Completed	February 07, 2024	June 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0122	PREVENTIVE MAINTENANCE - TERTIARY ROADS - OLD STA MESA - K0008 + (-334.80) - K0008 + 119.20	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	17,626,239.85	Completed	February 07, 2024	April 23, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0123	IMPROVEMENT OF ROAD, PUP COMPOUND (PHASE II), STA. MESA, MANILA	A.M. SALONG CONSTRUCTION (43109)	9,761,827.37	Completed	February 14, 2024	April 04, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0124	CONSTRUCTION OF DRAINAGE ALONG LEYTE ST., MANILA CITY	JMK BUILDERS CONSTRUCTION (36417)	9,703,253.01	Completed	February 12, 2024	October 14, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0125	CONSTRUCTION OF DRAINAGE SYSTEM ALONG EARNSHAW ST. CROSSING AH LACSON AVE., MANILA CITY	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	29,397,063.68	Completed	February 08, 2024	February 15, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0127	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT ALONG MF JHOCSON ST. (ESPAÑA BLVD TO SH LOYOLA ST.), MANILA CITY	V.R. GUEVARRA CONSTRUCTION AND TRADING (31565)	28,396,675.51	Completed	February 08, 2024	August 31, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE V), PLAZA MORG, TONDO, MANILA	MNJAP CONSTRUCTION SERVICES (56648)	19,799,253.76	Completed	February 08, 2024	February 09, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0129	REHABILITATION OF MULTI-PURPOSE BUILDING, ZONE 1-12, TONDO, MANILA	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	19,465,755.90	Completed	February 12, 2024	March 31, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POLICE DETACHMENT), MANILA POLICE DISTRICT, MANILA	BELVIAN BUILDERS (48727)	4,948,851.60	Completed	February 12, 2024	December 05, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0131	CONSTRUCTION OF PATRICIA PARAISO MULTI-PURPOSE BUILDING, BARANGAY 177 ZONE 16, MANILA CITY (PHASE IV)	COSMAN BUILDERS (40161)	9,899,795.45	Completed	February 07, 2024	June 05, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 159 ZONE 14, MANILA	THREE FRANCIS JAYDINE BUILDERS AND CONSTRUCTION CORP (37156)	4,949,820.43	Completed	February 20, 2024	August 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0133	1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 179, ZONE 16, MANILA. 2. CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 179 ZONE 16, MANILA CITY (PHASE II)	G2XD CONSTRUCTION SERVICES (56456)	19,778,542.53	Completed	March 01, 2024	April 30, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0134	1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 202, ZONE 18, MANILA 2. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 202 ZONE 18, MANILA CITY (PHASE II)	AASJ CONSTRUCTION (46968)	9,897,123.65	Completed	March 01, 2024	June 28, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0135	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 213, ZONE 20, MANILA	COSMAN BUILDERS (40161)	4,938,901.73	Completed	February 08, 2024	February 15, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 202-A ZONE 18 AND BARANGAY 214 ZONE 20, MANILA CITY	LQG TRADING AND CONSTRUCTION (34245)	4,949,609.32	Completed	March 18, 2024	October 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0137	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 244, ZONE 22, MANILA	W. GOMEZ TRADING AND CONSTRUCTION (39250)	4,943,743.63	Completed	February 13, 2024	October 16, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 168 ZONE 15 ROTONDA DEL FIERO (PHASE II), MANILA CITY	GUILLAND CONSTRUCTION & TRADING (43139)	4,949,174.89	Completed	February 22, 2024	September 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0139	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 252, ZONE 23, MANILA	TLN CONSTRUCTION SUPPLY & SERVICES (47972)	4,949,903.38	Completed	February 14, 2024	August 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 263, ZONE 24, MANILA	TLN CONSTRUCTION SUPPLY & SERVICES (47972)	4,940,773.35	Completed	February 14, 2024	November 08, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0141	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, BARANGAY 149, ZONE 13, MANILA	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	9,897,341.83	Completed	February 12, 2024	October 09, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0142	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POLICE DETACHMENT IN PRITIL, MANILA POLICE DISTRICT, BARANGAY 151, ZONE 13, MANILA	BELVIAN BUILDERS (48727)	4,947,799.22	Completed	February 08, 2024	December 14, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0143	1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, POLICE DETACHMENT IN PAMPANGA, MANILA POLICE DISTRICT, BARANGAY 173 ZONE 15, MANILA 2. CONSTRUCTION OF MULTI-PURPOSE BUILDING POLICE DETACHMENT IN PAMPANGA, MANILA POLICE DISTRICT, MAN	S.R. LUMANTA CONSTRUCTION & SUPPLY (46935)	9,838,444.61	Completed	March 01, 2024	August 27, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0144	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PRECINT 7, MANILA POLICE DISTRICT, BARANGAY 216, ZONE 20, MANILA	JMRP CONSTRUCTION SERVICES (56527)	24,749,686.78	Completed	February 08, 2024	April 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0145	1. CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 262, ZONE 24, MANILA 2. REHABILITATION OF MULTIPURPOSE BUILDING AT BARANGAY 262, ZONE 24, MANILA CITY (PHASE II)	MNJAP CONSTRUCTION SERVICES (56648)	9,895,613.39	Completed	March 01, 2024	August 27, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0146	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. 171 TONDO, MANILA	LQG TRADING AND CONSTRUCTION (34245)	9,898,328.68	Completed	February 13, 2024	August 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0147	CONSTRUCTION OF MULTIPURPOSE BUILDING AT BRGY. 261 TONDO, MANILA	EL PRADO BUILDERS (46094)	4,949,792.74	Completed	February 14, 2024	August 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0148	CONSTRUCTION OF MULTIPURPOSE BUILDING AT BARANGAY 313, MANILA CITY	JAYTERKIEL BUILDERS (36424)	19,797,957.25	Completed	February 13, 2024	February 06, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0149	CONSTRUCTION OF MULTIPURPOSE BUILDING AT BARANGAY 392, MANILA CITY	JFR CONSTRUCTION INC. (FORMERLY:JFR CONSTRUCTION) (35890)	4,949,666.19	Completed	February 07, 2024	October 03, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0150	CONSTRUCTION OF MULTIPURPOSE BUILDING AT BARANGAY 347, MANILA CITY	EL PRADO BUILDERS (46094)	4,949,868.51	Completed	February 14, 2024	September 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0151	REHABILITATION OF MULTI-PURPOSE BUILDING AT CM RECTO HIGH SCHOOL, BARANGAY 412, MANILA	A CORREA BUILDERS CORPORATION (53916)	24,742,182.30	Completed	February 12, 2024	September 08, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0152	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AT BARANGAY 157, ZONE 14, MANILA CITY (PHASE II)	XIEH CONSTRUCTION (51679)	4,949,646.57	Completed	February 07, 2024	November 02, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OE0153	CONSTRUCTION OF DPWH BOE FLOATING EQUIPMENT DIVISION OFFICE BUILDING, FAROLA COMPOUND, BINONDO, MANILA	LE BRON CONSTRUCTION (32219)	21,460,485.92	On-Going	February 08, 2024	October 28, 2024	62.47
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 633 (PHASE II), ZONE 64, STA. MESA, MANILA	1024 CONSTRUCTION & DEVELOPMENT CORPORATION (46618)	9,899,959.74	Completed	February 12, 2024	August 29, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0155	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 611 (PHASE II), MANILA	M.C. LAYGO BUILDERS (44924)	4,949,802.24	Completed	February 14, 2024	August 05, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0156	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 101 ZONE 8, MANILA CITY (PHASE II)	GOLDEN J'S CONSTRUCTION SERVICES (51135)	29,699,101.68	On-Going	February 12, 2024	December 15, 2025	1.36
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OE0157	CONSTRUCTION OF DPWH NORTH MANILA DISTRICT ENGINEERING OFFICE (PHASE III), MANILA	G.F. FABIAN CONSTRUCTION (38962)	29,399,418.93	Completed	February 12, 2024	December 12, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0158	REHABILITATION OF MULTI-PURPOSE BUILDING AT ESTEBAN ABADA HIGH SCHOOL BARANGAY 496, MANILA	MNJAP CONSTRUCTION SERVICES (56648)	4,949,244.19	Completed	February 12, 2024	June 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0159	REHABILITATION OF MULTI-PURPOSE BUILDING AT GEN. LICERIO GERONIMO ELEMENTARY SCHOOL, BARANGAY 432, MANILA	AGH CONSTRUCTION CORPORATION (46966)	4,948,072.57	Completed	February 12, 2024	July 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0160	REHABILITATION OF MULTI-PURPOSE BUILDING AT GRACEANO LOPEZ JAENA ELEMENTARY SCHOOL, BARANGAY 537, MANILA	1199S CONSTRUCTION (50198)	4,949,053.66	Completed	February 07, 2024	May 11, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0161	REHABILITATION OF MULTI-PURPOSE BUILDING AT LEGARDA ELEMENTARY SCHOOL, BARANGAY 521, MANILA	1199S CONSTRUCTION (50198)	4,949,103.33	Completed	February 13, 2024	May 12, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0162	REHABILITATION OF MULTI-PURPOSE BUILDING AT MOISES SALVADOR ELEMENTARY SCHOOL, BARANGAY 432, MANILA	TOPNOTCH CATALYST BUILDERS INC. (34061)	19,788,883.21	Completed	February 12, 2024	July 20, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0163	REHABILITATION OF MULTI-PURPOSE BUILDING AT TRINIDAD TECSON ELEMENTARY SCHOOL, BARANGAY 432 AND ANTONIO MACEDA INTEGRATED SCHOOL BARANGAY 581, MANILA CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	4,949,626.96	Completed	February 13, 2024	June 28, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 452, ZONE 45, MANILA CITY	MNJAP CONSTRUCTION SERVICES (56648)	19,799,247.65	On-Going	February 12, 2024	April 18, 2025	89.79
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0165	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 546, ZONE 54, MANILA CITY	LE BRON CONSTRUCTION (32219)	9,893,528.31	Completed	February 12, 2024	July 10, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0166	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY 606 (PHASE II), MANILA CITY	M.C. LAYGO BUILDERS (44924)	14,848,585.08	Completed	February 16, 2024	September 12, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0167	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY 1 - 146, TONDO, MANILA (PHASE II)	EIGHT J'S CONSTRUCTION SERVICES (41912) / JMRP CONSTRUCTION SERVICES (56527)	98,998,433.15	Completed	February 20, 2024	October 04, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0168	CONSTRUCTION OF RETARDING BASIN AT ESTERO DELA REINA (PHASE 13), TONDO, MANILA CITY	JJPR CONSTRUCTION SERVICES (53478) / JMRP CONSTRUCTION SERVICES (56527)	125,449,036.42	On-Going	February 20, 2024	April 26, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0169	CONSTRUCTION OF DRAINAGE SYSTEM ALONG MAYHALIGUE STREET, MANILA (PHASE II)	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY: M.V. CALDO ENGINEERING CONSTRUCTION AND S) (16938)	49,479,267.08	On-Going	February 08, 2024	August 08, 2025	70.88
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0170	CONSTRUCTION OF DRAINAGE SYSTEM ALONG PILAR STREET, MANILA	EL-JAKE BUILDERS (38162) / MANGEN TECHNO-BUILDERS INC. (39778)	49,499,821.11	Completed	February 12, 2024	November 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0171	CONSTRUCTION OF RETARDING BASIN ALONG ESTERO DE VALENCIA, MANILA CITY (PHASE VIII)	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ((REVOKED) 38958) / MANGEN TECHNO-BUILDERS INC. (39778)	48,803,086.90	Completed	February 12, 2024	December 21, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0172	INSTALLATION OF BOOSTER PUMP ACCESSORIES ALONG ESTERO DE VITAS, BARANGAY 151, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	48,997,795.07	Completed	February 08, 2024	June 25, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0173	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY 387, MANILA CITY	LE BRON CONSTRUCTION (32219)	9,899,514.99	Completed	February 14, 2024	December 09, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0174	CONSTRUCTION OF RETARDING BASIN AT ESTERO DE BINONDO, MANILA CITY (PHASE III)	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	96,498,827.70	Completed	February 14, 2024	April 16, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0175	REHABILITATION OF DRAINAGE SYSTEM ALONG MALABON ST., MANILA	E.M. CUERPO, INC. (30963) / AYLAN CONSTRUCTION & TRADING (11884)	98,380,671.55	On-Going	February 21, 2024	May 03, 2025	89.92
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0176	CONSTRUCTION OF DRAINAGE SYSTEM, ZONE 58 - 62, MANILA CITY (PHASE III)	EIGHT J'S CONSTRUCTION SERVICES (41912) / G2XD CONSTRUCTION SERVICES (56456)	98,959,761.62	Completed	February 20, 2024	January 02, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0177	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY 601, ZONE 59, STA. MESA, MANILA	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	59,399,903.58	Completed	February 12, 2024	May 24, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0178	REHABILITATION OF ESCOLTA PUMPING STATION, MANILA	EIGHT J'S CONSTRUCTION SERVICES (41912) / JMRP CONSTRUCTION SERVICES (56527)	144,457,367.31	Completed	February 20, 2024	July 18, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0179	REHABILITATION OF BINONDO PUMPING STATION, MANILA	EIGHT J'S CONSTRUCTION SERVICES (41912) / MNJAP CONSTRUCTION SERVICES (56648)	143,198,795.16	Completed	February 20, 2024	September 30, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0180	REHABILITATION OF DRAINAGE SYSTEM, ZONE 1-12, TONDO, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912) / MNJAP CONSTRUCTION SERVICES (56648)	96,221,240.82	Completed	February 20, 2024	October 04, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OE0181	INSTALLATION OF BOOSTER PUMP AT P. CASAL BRIDGE (PHASE III) AT ESTERO DE SAN MIGUEL, MANILA CITY	JELSIE CONSTRUCTION & SUPPLY (44943)	76,149,978.47	Completed	February 14, 2024	June 15, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0182	PREVENTIVE MAINTENANCE - TERTIARY ROADS - MALACANANG ROAD NETWORK (S02706LZ) CHAINAGE 0 - CHAINAGE 1051	TRIPLE A&J CONSTRUCTION SERVICES (56646)	19,599,245.91	Completed	March 13, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0188	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	TLN CONSTRUCTION SUPPLY & SERVICES (47972)	2,832,389.07	Completed	May 23, 2024	August 20, 2024	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OE0189	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS R - 10 (S02378LZ) - K0003 + 011.1 - K0003 + 105.9, K0003 + 169.0 - K0003 + 262.4, K0004 + 074.0 - K0004 + 477.4, K0004 + 591.80 - K0004 + 731.8	AASJ CONSTRUCTION (46968)	48,232,570.41	Completed	July 04, 2024	March 12, 2025	100.00
North Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OE0190	CONSTRUCTION OF COLLEGE BUILDING, THE UNIVERSIDAD DE MANILA, TONDO, MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	118,784,605.00	Completed	July 10, 2024	May 01, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0002	REHABILITATION OF FLOOD CONTROL STRUCTURE AT PALMERA PHASE IV, BARANGAY STA. MONICA, QUEZON CITY	10 BUILDERS AND DEVELOPMENT CORPORATION (44851)	29,399,753.70	Completed	February 06, 2024	June 20, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0003	REHABILITATION OF FLOOD CONTROL STRUCTURE AT ST. JAMES, BARANGAY NAGKAISANG NAYON, QUEZON CITY	FRAMECON BUILDERS (22482)	29,399,739.03	Completed	February 06, 2024	November 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0004	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, IMPROVE SIGHT DISTANCE-CLEAR OBSTRUCTION, AND ZEBRA PEDESTRIAN CROSSING ALONG FAIRVIEW AVE. - K0024 + 159 - K0025 + 155, FAIRVIEW, QUEZON CITY, METRO MANILA	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	1,628,270.36	Completed	February 06, 2024	April 05, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0005	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG QUIRINO HIGHWAY - K0017 + 157 - K0018 + 180, NOVALICHES, QUEZON CITY, METRO MANILA	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	1,589,482.22	Completed	February 06, 2024	April 05, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0006	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND IMPROVE SIGHT DISTANCE-CLEAR OBSTRUCTION ALONG QUIRINO HIGHWAY - K0021 + 405 - K0022 + 435, FAIRVIEW, QUEZON CITY, METRO MANILA	DOUBLE Z CONSTRUCTION AND SUPPLY (41342)	1,259,970.98	Completed	February 06, 2024	April 05, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0007	INSTALLATION / APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG REGALADO AVENUE (NORTH) (S05457LZ) - K0024 + 867 - K0025 + 877, QUEZON CITY	AYANA CONSTRUCTION AND TRADING (38623)	982,746.71	Completed	February 06, 2024	April 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0008	REHABILITATION OF FLOOD CONTROL STRUCTURE, KAYBUKOT CREEK, BARANGAY GULOD, QUEZON CITY	LE BRON CONSTRUCTION (32219)	28,157,584.94	Completed	February 06, 2024	November 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0009	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - WEST AVE. - K0010 + 000 - K0010 + 882, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	15,428,272.32	On-Going	February 06, 2024	May 05, 2024	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0010	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - COMMONWEALTH AVE. - (S05637LZ) CHAINAGE 0 - CHAINAGE 253, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	7,830,598.82	Completed	February 06, 2024	May 05, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0011	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BATASAN - COMMONWEALTH TUNNEL - (S05449LZ) CHAINAGE 0 - CHAINAGE 543, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	7,202,716.50	Completed	February 06, 2024	April 05, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CULIAT CREEK, BARANGAY KATIPUNAN, QUEZON CITY	AYANA CONSTRUCTION AND TRADING (38623)	19,403,573.03	Completed	February 06, 2024	September 02, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0015	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CULIAT CREEK, BARANGAY STO. CRISTO, QUEZON CITY	OSCORD BUILDERS CORPORATION (44137)	28,805,612.63	Completed	February 06, 2024	September 02, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY PAYATAS, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	44,002,896.50	On-Going	February 06, 2024	December 01, 2024	99.55
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0019	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER, BAGONG TULAY, BARANGAY GULOD, QUEZON CITY	LE BRON CONSTRUCTION (32219)	48,416,798.62	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0020	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY NOVALICHES PROPER, QUEZON CITY (PHASE II)	FRAMECON BUILDERS (22482)	48,458,879.03	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0021	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY SAN BARTOLOME, QUEZON CITY (PHASE II)	AVE-MIRA CONSTRUCTION AND TRADING (42759)	48,508,937.83	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0022	REHABILITATION OF FLOOD CONTROL STRUCTURE, BRITTANY ANNEX, BARANGAY STA. MONICA, QUEZON CITY	D.T. RECIO INCORPORATED (44927)	48,996,448.32	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0023	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CULIAT CREEK, BARANGAY VASRA, QUEZON CITY	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	48,508,421.20	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0024	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT DARIO CREEK, BARANGAY BAHAY TORO, QUEZON CITY	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	48,508,406.30	Completed	February 06, 2024	December 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0025	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MARIBLO CREEK, BARANGAY STA. CRUZ, QUEZON CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,508,573.21	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0026	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT TALAYAN CREEK, BARANGAY STO. DOMINGO, QUEZON CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	48,508,612.63	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND TRIBUTARIES (PHASE 8), BARANGAY BAGONG SILANGAN, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	48,502,976.60	On-Going	February 06, 2024	December 01, 2024	90.47
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND TRIBUTARIES (PHASE 9), BARANGAY BATASAN HILLS, QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	48,502,996.40	On-Going	February 06, 2024	December 01, 2024	98.31
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0029	IMPROVEMENT OF ROAD AND DRAINAGE IN MORENA BLANCO ST. IN BRGY. STA. MONICA, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	9,897,539.95	Completed	February 16, 2024	October 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0030	IMPROVEMENT OF ROAD AND DRAINAGE IN SIERRA MADRE ST. IN BRGY. KALIGAYAHAN, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	9,800,309.71	On-Going	February 16, 2024	June 14, 2024	72.91
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0031	IMPROVEMENT OF ROAD AND DRAINAGE IN SAN ILDEFONSO ST. IN BRGY. NAGKAISANG NAYON, QUEZON CITY	10 BUILDERS AND DEVELOPMENT CORPORATION (44851)	9,897,913.07	Completed	February 16, 2024	June 14, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0032	IMPROVEMENT OF ROAD AND DRAINAGE IN SAN FERNANDO ST. IN BRGY. NAGKAISANG NAYON, QUEZON CITY	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	9,899,662.64	Completed	February 16, 2024	June 14, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0033	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - STO. DOMINGO - K0007 + 484 - K0008 + 070, QUEZON CITY	E.L. ANOLIN CONSTRUCTION (35406)	16,228,746.56	Completed	February 06, 2024	July 04, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0034	REHABILITATION OF FLOOD CONTROL STRUCTURE AT TULLAHAN RIVER AT BARANGAY NAGKAISANG NAYON, QUEZON CITY	FRAMECON BUILDERS (22482)	19,387,374.21	Completed	February 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0035	REHABILITATION OF ROAD AND DRAINAGE IMPROVEMENT, MIRA NILA HOMES, BARANGAY PASONG TAMO, QUEZON CITY	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	19,599,958.80	Completed	February 16, 2024	September 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0036	REHABILITATION OF ROAD AND DRAINAGE IMPROVEMENT, BONIFACIO VILLAGE, BARANGAY PASONG TAMO, QUEZON CITY	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	19,599,968.80	Completed	February 16, 2024	September 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0037	IMPROVEMENT OF ROAD AND DRAINAGE IN CARREON AGUIRRE IN BRGY. SAN BARTOLOME, QUEZON CITY	FRAMECON BUILDERS (22482)	19,601,950.80	Completed	February 16, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0039	REHABILITATION OF ROAD, TIERRA PURA, BARANGAY CULIAT, QUEZON CITY	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	29,399,979.33	Completed	February 23, 2024	May 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0040	REHABILITATION OF FLOOD CONTROL STRUCTURE AT BARANGAY BAGBAG, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	29,105,999.60	On-Going	February 06, 2024	November 01, 2024	71.57
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0042	IMPROVEMENT OF ROAD, BRGY. BAGONG SILANGAN, QUEZON CITY	CV EAST CONSTRUCTION CORPORATION (53626)	24,254,865.86	Completed	February 16, 2024	September 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0043	IMPROVEMENT OF ROAD, BRGY. HOLY SPIRIT, QUEZON CITY	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	24,499,854.50	Completed	February 16, 2024	September 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0044	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG EPIFANIO DELOS SANTOS AVE. (EDSA) - K0014 + 223 - K0015 + 318, MASAMBONG, QUEZON CITY, METRO MANILA	JE-JEI BUILDERS AND SUPPLY (45129)	1,008,686.50	Completed	May 28, 2024	July 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0045	REHABILITATION OF ROAD AT MINDANAO EXTENSION (FAIRVIEW TO REGALADO, NORTH BOUND), QUEZON CITY	LE BRON CONSTRUCTION (32219)	48,869,147.02	Completed	February 16, 2024	December 11, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0046	REHABILITATION OF ROAD AT MINDANAO EXTENSION (REGALADO TO FAIRVIEW, SOUTH BOUND), QUEZON CITY	LE BRON CONSTRUCTION (32219)	48,995,362.66	Completed	February 16, 2024	December 11, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0047	REHABILITATION OF FLOOD CONTROL STRUCTURE AT BARANGAY STA. LUCIA, QUEZON CITY	RCDG CONSTRUCTION CORPORATION (5063)	48,225,531.16	On-Going	February 16, 2024	December 11, 2024	36.94
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OF0048	CONSTRUCTION OF DPWH - QUEZON CITY 1ST DEO BUILDING, BARANGAY HOLY SPIRIT, QUEZON CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,509,000.00	Completed	February 06, 2024	January 30, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OF0049	REHABILITATION OF DEPARTMENT OF AGRARIAN REFORM (DAR) BUILDING, BARANGAY VASRA, QUEZON CITY	RDBT CONSTRUCTION CORP. (48637)	48,499,352.53	On-Going	February 06, 2024	January 30, 2025	8.71
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0050	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - QUIRINO HI-WAY - K0022 + 000 - K0023 + 000, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	13,441,183.53	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0051	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - FAIRVIEW AVE - K0024 + (-836) - K0024 + (-516), K0024 + (-881) - K0024 + (-836), QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	6,453,316.40	Completed	February 23, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0052	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - FAIRVIEW AVE - K0021 + (-368) - K0022 + 000, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	20,604,004.32	Completed	February 23, 2024	May 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0053	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - QUIRINO HI-WAY - K0018 + 000 - K0019 + 000, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	18,194,716.50	Completed	February 23, 2024	July 27, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0054	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - GEN LUIS ST. - K0019 + (-184) - K0019 + 000, K0019 + (-248) - K0019 + (-184), K0019 + (-500) - K0019 + (-248), K0019 + 000 - K0020 + 367, QUEZON CITY	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	22,281,832.64	Completed	February 23, 2024	May 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0055	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - SUSANO RD - K0019 + (-814) - K0019 + 845, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	14,668,856.41	Completed	February 23, 2024	July 13, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0056	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - REGALADO AVE (NORTH) - K0024 + (-108) - K0024 + 000, K0024 + (-758) - K0024 + (-108), QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	10,620,686.92	Completed	February 23, 2024	June 14, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0057	REHABILITATION OF ROAD INCLUDING DRAINAGE SYSTEM, BARANGAY BAGBAG, NOVALICHES, QUEZON CITY	RCDG CONSTRUCTION CORPORATION (5063)	19,799,026.43	Completed	February 23, 2024	September 19, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0059	CONSTRUCTION OF DRAINAGE SYSTEMS AT GULOD AND VARIOUS CONNECTING ROADS AND DRAINAGES, BRGY. SAUYO, DISTRICT VI, QUEZON CITY	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	14,545,505.14	Completed	April 01, 2024	September 27, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0060	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - PAYATAS RD - K0026 + 500 - K0027 + 559, QUEZON CITY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	14,552,534.75	Completed	February 23, 2024	April 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0061	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - PAYATAS RD - K0024 + 700 - K0025 + 230, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	18,299,555.98	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0062	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGE - PASONG TAMO BRIDGE 2 (NB) (B02357LZ), QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	14,544,034.24	Completed	March 13, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0063	CONSTRUCTION OF DRAINAGE SYSTEMS AT BRGY. BAESA, QUEZON CITY	E.I. VILLACORTE CONSTRUCTION (24743)	11,759,532.63	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0064	CONSTRUCTION OF DRAINAGE SYSTEMS AT JEM 9, BRGY. TANDANG SORA, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	19,598,545.53	Completed	February 23, 2024	September 19, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0065	CONSTRUCTION OF DRAINAGE SYSTEMS AT AGUILAR, BRGY. TANDANG SORA, QUEZON CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	9,798,941.48	On-Going	February 23, 2024	September 19, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0066	CONSTRUCTION OF DRAINAGE SYSTEMS AT DAMAYAN, BRGY. TANDANG SORA, QUEZON CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	9,701,678.20	On-Going	February 23, 2024	June 21, 2024	77.76
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0067	CONSTRUCTION OF DRAINAGE SYSTEMS AT VICTORIAN HEIGHTS, BRGY. SAUYO, QUEZON CITY	FRAMECON BUILDERS (22482)	28,917,975.75	On-Going	February 23, 2024	October 19, 2024	20.33
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0068	CONSTRUCTION OF DRAINAGE SYSTEMS AT BRGY. PASONG TAMO, QUEZON CITY	JE-JEI BUILDERS AND SUPPLY (45129)	19,203,940.67	Completed	February 23, 2024	September 19, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0069	CONSTRUCTION OF DRAINAGE SYSTEMS AT VETERANS, BRGY. PASONG TAMO, QUEZON CITY	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	19,403,851.30	Completed	March 13, 2024	October 08, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0072	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS AT TIBAGAN, BRGY. BAESA, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	14,538,256.40	Completed	February 23, 2024	August 20, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0073	CONSTRUCTION OF DRAINAGE SYSTEMS AT CMP 1, BRGY. BAESA, QUEZON CITY	ALTUS TRADING & CONSTRUCTION (19026)	19,374,496.50	On-Going	February 23, 2024	December 18, 2024	27.72
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0074	CONSTRUCTION OF DRAINAGE SYSTEMS, TIERRA PURA, BRGY. CULIAT, QUEZON CITY	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	9,799,974.07	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0075	CONSTRUCTION OF ROADS AND DRAINAGE SYSTEMS, BRGY. BAESA, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	9,701,999.94	On-Going	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0076	CONSTRUCTION OF ROADS AND DRAINAGE SYSTEMS, MIRA NILA, BRGY. PASONG TAMO, QUEZON CITY	ALVCO TRADING AND CONTRACTOR (32405)	9,799,988.40	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0077	IMPROVEMENT OF ROAD INCLUDING DRAINAGE SYSTEM, BANAHAW ST., GROUP 2, AREA B, BARANGAY PAYATAS, QUEZON CITY	ROSTEL CONSTRUCTION & SUPPLY (26934)	12,004,323.68	Completed	February 23, 2024	July 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0079	REHABILITATION OF ROAD, DON ANTONIO HEIGHTS, BARANGAY HOLY SPIRIT, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	9,701,954.86	Completed	February 23, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0080	IMPROVEMENT OF ROADS, LUPANG PANGAKO, BARANGAY PAYATAS, QUEZON CITY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	9,756,587.51	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0081	IMPROVEMENT OF ROADS, BARANGAY PAYATAS, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	24,502,351.50	Completed	February 23, 2024	September 19, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0082	REHABILITATION OF ROAD AND DRAINAGE AT VALENCIA ST., BARANGAY DEL MONTE, QUEZON CITY	5-1 CONSTRUCTION CORPORATION (33605)	14,634,841.78	Completed	February 23, 2024	July 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0083	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN FRANCISCO RIVER, BRGY. SAN ANTONIO, QUEZON CITY	AARCON BUILDERS (28336)	4,900,351.80	Completed	February 23, 2024	April 07, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0084	CONSTRUCTION OF DRAINAGE SYSTEMS AT ST. JUDE AND VARIOUS CONNECTING DRAINAGES AT BRGY. BAESA, QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	9,701,999.96	On-Going	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0085	CONSTRUCTION OF DRAINAGE SYSTEMS AT CAPRICORN AND VARIOUS CONNECTING DRAINAGES, BRGY. TANDANG SORA, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	9,799,570.63	Completed	February 23, 2024	June 21, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0086	REHABILITATION OF ROADS INCLUDING DRAINAGE IMPROVEMENT AT MANOTOK, BRGY. BAESA, QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	59,399,859.63	Completed	March 18, 2024	January 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0087	IMPROVEMENT OF ROAD AND DRAINAGE, BARANGAY NAGKAISANG NAYON ROAD, QUEZON CITY	E.L. ANOLIN CONSTRUCTION (35406)	48,955,467.76	On-Going	February 27, 2024	December 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0088	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - LA MESA DAM - K0001 + (-161) - K0001 + 000, K0001 + (-997) - K0001 + (-161), K0001 + 000 - K0002 + 194, K0002 + 1004 - K0003 + 000, K0002 + 194 - K0002 + 1004, K0003 + 000 - K0003 + 627, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	32,144,239.52	Completed	February 27, 2024	September 23, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0089	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - G ARANETA AVE (S05323LZ) - K0011 + (-891) - K0011 (-278), (S05322LZ) K0011 + 233 - K0011 + 846, QUEZON CITY	D.R. ROBLES CONSTRUCTION (28559)	31,287,450.27	Completed	February 27, 2024	June 25, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0090	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG MARIA CLARA ST., K0006 + (-174) TO K0007 + 809, QUEZON CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	48,999,701.49	Completed	February 27, 2024	July 25, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0091	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - IBP - SAN MATEO RD - K0021 + 450 - K0020 + 200, QUEZON CITY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / EMQ DESIGN & CONSTRUCTION (16128)	38,380,462.90	Completed	February 27, 2024	June 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0092	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG ROAD 1 (S05480LZ) CHAINAGE 0 - CHAINAGE 880, QUEZON CITY	AARCON BUILDERS (28336)	34,299,349.29	Completed	February 27, 2024	July 25, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0093	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - CENTRAL AVENUE NORTH BOUND, QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	36,382,440.00	Completed	March 18, 2024	October 13, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0094	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - CENTRAL AVENUE SOUTH BOUND, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	36,382,440.00	Completed	March 18, 2024	October 13, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0095	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROAD - TANDANG SORA AVENUE, QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	48,999,328.87	Completed	February 27, 2024	August 24, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0096	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS AT BRGY. TANDANG SORA, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	38,768,477.84	Completed	February 27, 2024	November 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0097	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS AT BRGY. SAUYO, QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	44,099,925.00	On-Going	April 01, 2024	March 24, 2025	29.48
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0098	IMPROVEMENT OF ROAD, BRGY. PAYATAS, QUEZON CITY	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465) / EMQ DESIGN & CONSTRUCTION (16128)	37,279,910.00	On-Going	February 27, 2024	October 23, 2024	93.60
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0099	REHABILITATION OF ROADS, KALAYAAN, BRGY. BATASAN HILLS, QUEZON CITY	DARCY & ANNA BUILDERS & TRADING (38559)	39,203,851.50	On-Going	February 27, 2024	November 22, 2024	80.72
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0100	CONSTRUCTION OF ROADS INCLUDING FLOOD CONTROL STRUCTURES AT BARANGAY BALINGASA, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	29,402,978.42	On-Going	March 13, 2024	November 07, 2024	84.97
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0101	IMPROVEMENT OF ROAD, DOÑA NICASIA, BARANGAY COMMONWEALTH, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	14,552,851.50	Completed	March 13, 2024	September 08, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0102	IMPROVEMENT OF ROAD, BRGY. COMMONWEALTH, QUEZON CITY	CV EAST CONSTRUCTION CORPORATION (53626)	20,371,830.00	Completed	March 13, 2024	October 08, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LEARNING CENTER (PHASE II), BARANGAY STA. MONICA, NOVALICHES, QUEZON CITY	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	19,597,891.33	On-Going	March 13, 2024	December 07, 2024	16.07
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0104	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NAGKAISANG NAYON, NOVALICHES, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	19,600,128.04	Completed	March 13, 2024	December 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0105	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GREATER LAGRO, QUEZON CITY	FRAMECON BUILDERS (22482)	19,601,976.39	On-Going	March 13, 2024	December 07, 2024	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0106	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BRGY. STA. LUCIA, NOVALICHES, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	14,701,420.00	On-Going	March 13, 2024	December 07, 2024	15.10
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0107	COMPLETION OF MULTI-PURPOSE BUILDING IN BARANGAY NAGKAISANG NAYON, QUEZON CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	14,680,474.32	Not Yet Started			
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0108	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BRGY. GREATER LAGRO, QUEZON CITY	CG GENERAL CONSTRUCTION & DEVELOPMENT CORPORATION (41900)	14,701,359.80	On-Going	March 13, 2024	December 07, 2024	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0109	CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, BRGY. BALONBATO, QUEZON CITY	ALTIVS TRADING & CONSTRUCTION (19026)	9,798,989.98	Completed	March 13, 2024	October 08, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0110	CONSTRUCTION OF DRAINAGE SYSTEMS AT FERCON AND CONNECTING DRAINAGES, BRGY. TANDANG SORA, QUEZON CITY	DJL ROBLES BUILDERS (39672)	9,698,413.20	On-Going	April 01, 2024	October 27, 2024	91.46
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0111	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - MINDANAO AVE. (S05472LZ) - K0015+192 - K0014+708, (S05477LZ) - K0014+(-689) - K0014+710, QUEZON CITY	JUSTBILT BUILDERS (39754) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	97,998,488.29	Completed	March 18, 2024	November 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0112	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - CONGRESSIONAL AVE (S05266LZ) - K0011+929 - K0011+1234, QUEZON CITY	DMLC BUILDERS (36650) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	97,997,721.47	Completed	March 18, 2024	November 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0113	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - CONGRESSIONAL AVE - (S05262LZ) - K0010 + (-199) - K0012 + 233, QUEZON CITY	JTC CRUZ CONSTRUCTION CO., INC. (32479)	97,995,858.35	Completed	April 01, 2024	November 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0114	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - CONGRESSIONAL AVE (S05262LZ) - K0012 + 365 - K0013 + 078, QUEZON CITY	JTC CRUZ CONSTRUCTION CO., INC. (32479)	97,998,195.96	Completed	April 01, 2024	November 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0115	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - SGT RIVERA (TAGAYTAY) (S05145LZ) - K0013+(-138) - K0012+170, (S05162LZ) - K0012+(-222) - K0013+115, QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	65,689,553.70	Completed	March 12, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0116	PREVENTIVE MAINTENANCE - DAPITAN ST. - K0006+(-438) - K0007+182, QUEZON CITY	L.R. TIQUI BUILDERS, INC. (13810)	96,499,355.34	Completed	March 18, 2024	December 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0117	PREVENTIVE MAINTENANCE - CONGRESSIONAL AVE (S05266LZ) - K0013 + (-065) - K0011 + 961, QUEZON CITY	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	96,499,084.19	Completed	April 01, 2024	November 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0118	PREVENTIVE MAINTENANCE - CONGRESSIONAL AVE - K0010 + (-199) - K0013 + 078, QUEZON CITY	L.R. TIQUI BUILDERS, INC. (13810)	96,498,589.64	Completed	April 01, 2024	November 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0119	PREVENTIVE MAINTENANCE - A BONIFACIO AVE. - K0007+350 - K0009+419, QUEZON CITY	L.R. TIQUI BUILDERS, INC. (13810)	125,449,302.37	Completed	March 18, 2024	December 12, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0120	REHABILITATION OF DRAINAGE SYSTEM] AT BARANGAY BATASAN HILLS, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	57,372,518.00	Completed	March 18, 2024	January 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0121	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - PAYATAS RD - K0023+780 - K0024+700, QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	51,198,592.44	Completed	March 18, 2024	July 15, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0122	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PAYATAS RD - K0022+(-1067) - K0022+000, K0025+230 - K0026+500, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	144,748,755.86	Completed	March 12, 2024	March 06, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MRB GYMNASIUM) PHASE 2, BRGY. COMMONWEALTH, QUEZON CITY	RCDG CONSTRUCTION CORPORATION (5063) / R. ROSE CONSTRUCTION SERVICES (51340)	97,108,613.50	Completed	March 18, 2024	April 24, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0124	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARIKINA RIVER, STA. 20+800 TO STA. 20+900, BARANGAY BAGONG SILANGAN, QUEZON CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684) / PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	95,519,115.80	On-Going	March 18, 2024	March 12, 2025	97.79
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0125	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND TRIBUTARIES, BRGY. PAYATAS, QUEZON CITY (PHASE 9)	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684) / PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	54,449,844.50	Completed	March 18, 2024	January 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0126	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MARIKINA RIVER, BARANGAY BAGONG SILANGAN, QUEZON CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759) / AF3 CONSTRUCTION CORPORATION (53166)	95,341,600.18	Completed	March 18, 2024	March 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0127	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND TRIBUTARIES, BRGY. COMMONWEALTH, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	53,796,440.80	Completed	March 18, 2024	January 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0128	REHABILITATION OF FLOOD CONTROL STRUCTURE (PHASE 2), BARANGAY PASONG PUTIK, QUEZON CITY	RCDG CONSTRUCTION CORPORATION (5063)	32,360,105.52	On-Going	March 18, 2024	March 23, 2025	65.77
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0129	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - QUIRINO HI-WAY - K0019+740 - K0020+755, K0020+1000 - K0021+000, K0020+755 - K0020+1000, K0021+000 - K0022+000, QUEZON CITY	CG GENERAL CONSTRUCTION & DEVELOPMENT CORPORATION (41900)	63,464,001.53	Completed	March 18, 2024	August 14, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0130	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER AND TRIBUTARIES, BARANGAY STA. MONICA, QUEZON CITY	LE BRON CONSTRUCTION (32219)	95,524,941.49	Completed	April 01, 2024	March 26, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0131	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER AND TRIBUTARIES, BARANGAY NORTH FAIRVIEW, QUEZON CITY	LE BRON CONSTRUCTION (32219)	95,525,234.84	Completed	April 01, 2024	March 26, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0132	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER AND TRIBUTARIES, BARANGAY GULOD, QUEZON CITY	LE BRON CONSTRUCTION (32219)	143,273,224.75	Completed	March 18, 2024	March 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0133	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER AND TRIBUTARIES, BARANGAY FAIRVIEW, QUEZON CITY	LE BRON CONSTRUCTION (32219)	95,525,151.64	Completed	April 01, 2024	March 26, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0134	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TULLAHAN RIVER AND TRIBUTARIES, BARANGAY BAGBAG, QUEZON CITY	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	95,505,767.74	On-Going	March 18, 2024	March 12, 2025	97.83
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0135	PREVENTIVE MAINTENANCE - CONGRESSIONAL AVE. EXT. (S05182LZ) - K0016+900 - K0015+915, QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	48,998,720.29	Completed	March 18, 2024	October 13, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0136	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - QUIRINO HIGHWAY (S05621LZ) K0012 + 000 - K0014 + 316, QUEZON CITY	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	143,050,360.86	On-Going	April 01, 2024	December 26, 2024	99.17
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0137	PREVENTIVE MAINTENANCE (ASPHALT OVERLAY) ALONG QUIRINO HIGHWAY (S05621LZ) K0010 + (-127) - K0012 + 000, QUEZON CITY	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	115,799,345.31	Completed	April 01, 2024	December 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0138	PREVENTIVE MAINTENANCE - MINDANAO AVE. (S05477LZ) - K0015+886 - K0017+408, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	96,499,539.24	Completed	March 12, 2024	November 06, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0139	PREVENTIVE MAINTENANCE - MINDANAO AVE. - (S05472LZ) - K0018+(-092) - K0017+250, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	96,497,102.97	Completed	March 12, 2024	November 06, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0140	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - LUZON AVENUE (S05625LZ) - CHAINAGE 0 - CHAINAGE 1047, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	96,498,952.57	Completed	March 12, 2024	November 06, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0141	CONSTRUCTION DRAINAGE SYSTEMS AT BRGY. APOLONIO SAMSON, QUEZON CITY	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	77,199,937.29	Completed	March 18, 2024	March 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0142	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - CONGRESSIONAL AVE EXT - (S05137LZ) K0015+(-903) - K0016+813, QUEZON CITY	E.L. ANOLIN CONSTRUCTION (35406)	96,498,404.86	Completed	March 12, 2024	November 06, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0143	PREVENTIVE MAINTENANCE - COMMONWEALTH AVE (LUZON AVE TO CENTRAL AVE), QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	144,749,260.23	Completed	March 12, 2024	November 06, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0144	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PASONG TAMO CREEK, BARANGAY BAHAY TORO, QUEZON CITY	OSCORD BUILDERS CORPORATION (44137)	19,106,980.40	On-Going	June 13, 2024	November 09, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0145	CONSTRUCTION OF DRAINAGE SYSTEMS AT NOCOM AND VARIOUS CONNECTING DRAINAGES, BRGY. TANDANG SORA, QUEZON C	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	14,699,417.18	Completed	April 01, 2024	September 27, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0147	CONSTRUCTION OF RAINWATER COLLECTORS IN PUBLIC FACILITIES, QUEZON CITY	P.J. CRUZ CONSTRUCTION AND TRADING (14223)	2,864,995.00	Completed	April 29, 2024	August 26, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY PAYATAS, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	9,828,841.11	On-Going	May 06, 2024	December 01, 2024	62.96
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0152	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY HOLY SPIRIT, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	9,810,850.40	Completed	May 06, 2024	December 01, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2) AT BARANGAY NEW ERA, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	9,856,090.60	On-Going	April 29, 2024	November 24, 2024	1.37
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2) AT BARANGAY CULIAT, QUEZON CITY	ROSAND BUILDERS CORPORATION (FORMERLY: ROSAND BUILDERS) (15781)	4,898,980.12	Completed	April 29, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0155	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - NORTH AVE - K0011 + 471 - K0012 + 705, K0012 + (-701) - K0012 + 529, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	24,194,633.77	Completed	April 29, 2024	July 27, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0156	CONSTRUCTION OF DRAINAGE SYSTEMS AT BRGY. BALONBATO, QUEZON CITY	ROSAND BUILDERS CORPORATION (FORMERLY: ROSAND BUILDERS) (15781)	19,395,974.55	Completed	April 29, 2024	November 24, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0157	RETROFITTING / STRENGTHENING OF BRIDGE - BATASAN - SAN MATEO BR. (B05081LZ) ALONG IBP - SAN MATEO RD, QUEZON CITY	ALPHATEC CHEMICAL CORPORATION (39938)	130,574,269.00	Completed	June 04, 2024	March 30, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0158	CONSTRUCTION OF MULTI-PURPOSE BUILDING MEDICAL CENTER (PHASE 4), BARANGAY TANDANG SORA, QUEZON CITY	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / R.D. TALENS CONSTRUCTION AND TRADING (36817)	114,601,233.87	On-Going	June 05, 2024	May 30, 2025	19.57
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0159	ROAD REHABILITATION AND IMPROVEMENT AT TANDANG SORA AVENUE, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	57,899,606.42	Completed	April 29, 2024	September 25, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0160	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 4) MEDICAL CENTER, AT BRGY. TANDANG SORA, QUEZON CITY	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / R.D. TALENS CONSTRUCTION AND TRADING (36817)	147,225,578.60	On-Going	April 25, 2024	April 19, 2025	24.31
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0161	CONSTRUCTION OF MULTI-PURPOSE BUILDING PACKAGE 2 (HEALTH FACILITY) AT BRGY. TANDANG SORA, QUEZON CITY	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / R.D. TALENS CONSTRUCTION AND TRADING (36817)	63,684,333.60	On-Going	June 05, 2024	May 30, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. TANDANG SORA (PHASE 2), QUEZON CITY	REND ENTERPRISES & GENERAL CONTRACTOR (32382) / R.D. TALENS CONSTRUCTION AND TRADING (36817)	63,651,461.84	On-Going	April 25, 2024	April 19, 2025	19.04
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0163	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - CONGRESSIONAL AVENUE EXTENSION, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	68,812,989.55	Completed	April 29, 2024	October 25, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. CULIAT (PHASE 2), QUEZON CITY	JYBL CORPORATION (FORMERLY: JYBL CONSTRUCTION & TRADING) (22516)	39,186,832.04	Completed	April 30, 2024	March 25, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0169	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT STO. NIÑO, BRGY. HOLY SPIRIT, QUEZON CITY	JYBL CORPORATION (FORMERLY: JYBL CONSTRUCTION & TRADING) (22516)	49,044,850.91	On-Going	April 29, 2024	June 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NINOY AQUINO PARKS AND WILDLIFE, BARANGAY VASRA, QUEZON CITY	KING EIGHT BUILDERS AND SUPPLY (37325)	68,606,669.95	On-Going	April 29, 2024	April 23, 2025	21.31
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. TANDANG SORA (DISASTER OPERATIONS CENTER), QUEZON CITY	JMRP CONSTRUCTION SERVICES (56527)	11,760,092.03	Completed	May 21, 2024	December 16, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MIRA NILA HOMES, BARANGAY PASONG TAMO, QUEZON CITY	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	9,899,951.00	Completed	May 21, 2024	March 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0177	RETROFITTING / STRENGTHENING OF BRIDGE - TULLAHAN BR. 2 (SB) (B02351LZ) ALONG FAIRVIEW AVE., QUEZON CITY	LE BRON CONSTRUCTION (32219)	43,901,469.39	Completed	May 21, 2024	December 16, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0178	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARIKINA RIVER, BARANGAY BATASAN HILLS, QUEZON CITY	A.L. SALAZAR CONSTRUCTION, INC. (3899)	190,353,410.08	On-Going	June 19, 2024	June 13, 2025	97.24
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0179	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - COMMONWEALTH AVENUE (S05646LZ) - K0018 + (730) - K0017 + 550, QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	144,749,252.13	Completed	June 24, 2024	February 18, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0180	CONSTRUCTION OF MATAHAIB CREEK PUMPING STATION, QUEZON CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196) / PILASTRO BUILDERS & DEVELOPMENT INC. (47648)	95,998,547.00	On-Going	June 04, 2024	May 29, 2025	97.07
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0181	CONSTRUCTION OF MULTI-PURPOSE BUILDING, EAST SIDE II, BRGY. COMMONWEALTH, QUEZON CITY	E.I. VILLACORTE CONSTRUCTION (24743)	4,900,433.55	On-Going	June 13, 2024	January 15, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0182	CONSTRUCTION OF MULTI-PURPOSE BUILDING, WEST SIDE, BARANGAY COMMONWEALTH, QUEZON CITY	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	5,880,500.80	Completed	June 13, 2024	January 15, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0183	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AREA A, BRGY. PAYATAS, QUEZON CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,895,398.25	Completed	June 13, 2024	January 15, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0184	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AREA B, BARANGAY PAYATAS, QUEZON CITY	CATS ENTERPRISE (50454)	5,880,500.20	Completed	June 13, 2024	January 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0185	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LUPANG PANGAKO, BRGY. PAYATAS, QUEZON CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,900,397.52	Completed	June 13, 2024	January 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0186	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAMONTE, BARANGAY HOLY SPIRIT, QUEZON CITY	JB1 CONSTRUCTION (36093)	4,895,400.55	Completed	June 13, 2024	January 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0187	CONSTRUCTION OF MULTI-PURPOSE BUILDING, REPUBLIC AVENUE, BARANGAY HOLY SPIRIT, QUEZON CITY	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	6,860,583.70	On-Going	June 13, 2024	February 15, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0188	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PATIBAY, BRGY. BATASAN HILLS, QUEZON CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,930,455.07	On-Going	June 26, 2024	January 14, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0189	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KALAYAAN, BARANGAY BATASAN HILLS, QUEZON CITY	EURO CONSTRUCTION AND SUPPLY (FORMERLY: EURO CONSTRUCTION AND TRADING) (39267)	5,880,451.20	On-Going	June 13, 2024	January 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0190	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LOW LYING AREA, BRGY. BAGONG SILANGAN, QUEZON CITY	DIADEMA CONSTRUCTION AND ENTERPRISES INC. (FORMERLY: DIADEMA ENTERPRISES) (16759)	4,900,466.02	Completed	June 13, 2024	January 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0191	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO VETERANS, BARANGAY BAGONG SILANGAN, QUEZON CITY	CATS ENTERPRISE (50454)	5,797,219.98	Completed	June 13, 2024	January 16, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0192	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PROPER, BARANGAY BAGONG SILANGAN, QUEZON CITY	CATS ENTERPRISE (50454)	8,363,149.69	On-Going	June 13, 2024	February 15, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0193	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CORREGIDOR ST. (S05159LZ) - CHAINAGE 0 - CHAINAGE 272, QUEZON CITY	5-1 CONSTRUCTION CORPORATION (33605)	24,499,297.98	Completed	June 26, 2024	November 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0194	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - CLOVERLEAF - (S05169LZ) CHAINAGE 0 - CHAINAGE 258, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	6,350,084.38	Completed	June 26, 2024	October 23, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0195	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - CLOVERLEAF - (S05170LZ) CHAINAGE 0 - CHAINAGE 173, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	2,809,702.25	Completed	June 26, 2024	October 23, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0196	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - EPIFANIO DELOS SANTOS AVENUE (EDSA) - K0013+000 - K0013+617, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	15,319,206.25	Completed	June 13, 2024	September 10, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0197	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - EPIFANIO DELOS SANTOS AVE (EDSA) - K0014 + 082 - K0014 + 467, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	9,649,139.66	Completed	June 13, 2024	October 10, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0198	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - EPIFANIO DELOS SANTOS AVE (EDSA) - K0014 + 200 - K0013 + 000, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	18,734,905.10	Completed	June 13, 2024	January 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0199	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - EPIFANIO DELOS SANTOS AVE (EDSA) - K0015 + (-432) - K0015 + (-047), QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	9,649,087.36	Completed	June 13, 2024	October 10, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0200	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARTOLOME, DISTRICT 5, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	4,900,498.12	Completed	June 13, 2024	December 09, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0201	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - EPIFANIO DELOS SANTOS AVE (EDSA) - K0013 + 632 - K0014 + 000, QUEZON CITY	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	10,645,210.37	Completed	June 13, 2024	October 10, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0202	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY RAMON MAGSAYSAY, QUEZON CITY	BRAVO9 BUILDERS CORP. (57153)	7,832,600.40	Completed	June 13, 2024	December 09, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0204	REHABILITATION OF MULTI-PURPOSE BUILDING (BAGONG HENERASYON DAY CARE CENTER), BARANGAY MASAMBONG, QUEZON CITY	BRAVO9 BUILDERS CORP. (57153)	6,853,475.09	On-Going	June 26, 2024	December 22, 2024	91.27
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0205	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY VETERANS VILLAGE, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	9,789,335.84	On-Going	June 26, 2024	December 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0206	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY BAHAY TORO, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	9,791,044.33	Completed	June 26, 2024	December 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0207	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 15, BARANGAY COMMONWEALTH, QUEZON CITY	LAMARCUS BUILDERS AND CONSTRUCTION INC. (48341)	9,800,762.78	Completed	July 24, 2024	January 19, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0208	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY STA. LUCIA, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	4,859,328.27	On-Going	June 26, 2024	December 22, 2024	61.29
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0209	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SAN BARTOLOME, QUEZON CITY	F.A. ASPRER CONSTRUCTION (21579)	4,949,926.01	Completed	June 26, 2024	December 22, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0210	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NORTH FAIRVIEW, QUEZON CITY	CG GENERAL CONSTRUCTION & DEVELOPMENT CORPORATION (41900)	9,732,413.04	On-Going	June 26, 2024	January 21, 2025	63.86
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0211	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY KALIGAYAHAN, QUEZON CITY	10 BUILDERS AND DEVELOPMENT CORPORATION (44851)	9,797,052.27	Completed	June 26, 2024	January 21, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0212	REHABILITATION OF MULTI-PURPOSE BUILDING (POLICE STATION) IN BARANGAY FAIRVIEW, QUEZON CITY	FIDEM DEVELOPMENT CORPORATION (50502)	4,898,845.78	Completed	June 26, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0213	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NORTH FAIRVIEW, QUEZON CITY	FIDEM DEVELOPMENT CORPORATION (50502)	9,797,715.60	Completed	June 26, 2024	April 21, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0214	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH COVERED TENNIS COURT IN T.S CRUZ SUBDIVISION, BARANGAY KALIGAYAHAN, NOVALICHES, QUEZON CITY	JOJEAN CONSTRUCTION AND DEVELOPMENT CORPORATION (37172)	14,848,441.63	Completed	June 26, 2024	February 20, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0215	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY NAGKAISANG NAYON, QUEZON CITY	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	29,396,209.97	On-Going	June 26, 2024	April 21, 2025	83.98
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0216	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. TANDANG SORA, QUEZON CITY	FRAMECON BUILDERS (22482)	6,559,898.06	On-Going	June 26, 2024	January 21, 2025	5.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0217	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BAESA, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	9,893,215.87	Completed	June 26, 2024	September 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0218	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CULIAT, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	4,897,970.20	On-Going	June 26, 2024	January 16, 2026	12.95
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0219	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT CENTERVILLE (PHASE 2), BRGY. PASONG TAMO, QUEZON CITY	ALTUS TRADING & CONSTRUCTION (19026)	29,402,986.28	Completed	June 26, 2024	June 20, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0220	CONSTRUCTION OF DRAINAGE SYSTEMS AT KAINGIN ROAD, BRGY. APOLONIO SAMSON, QUEZON CITY	ALTUS TRADING & CONSTRUCTION (19026)	24,239,893.55	On-Going	June 26, 2024	January 21, 2025	29.41
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0222	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), SUGARTOWN, BARANGAY BATASAN HILLS, QUEZON CITY	DSA PRIME BUILDERS CORPORATION (51697)	9,800,896.20	Completed	August 02, 2024	February 27, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0223	REHABILITATION OF MULTI-PURPOSE BUILDING, FREEDOM PARK, BARANGAY BATASAN HILLS, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	4,901,309.58	Completed	July 15, 2024	January 10, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0224	CONSTRUCTION OF FOUR (4) STOREY MULTI-PURPOSE BUILDING AT DON FABIAN ST., BRGY. COMMONWEALTH, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	29,556,928.50	On-Going	August 02, 2024	April 28, 2025	70.30
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0225	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PASONG TAMO, QUEZON CITY PHASE I	JE-JEI BUILDERS AND SUPPLY (45129)	4,899,886.40	On-Going	July 15, 2024	November 11, 2024	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0226	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT STO. DOMINGO ST., QUEZON CITY	WAWAO BUILDERS (46535)	48,887,910.41	On-Going	July 18, 2024	May 05, 2026	15.72
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OF0227	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MA. CLARA ST., QUEZON CITY	PASCAL CONSTRUCTION (34168)	48,809,136.23	On-Going	July 18, 2024	May 13, 2025	88.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0228	CONSTRUCTION OF MULTI PURPOSE BUILDING AT GREENVILLE (PHASE 2) BRGY. SAUYO, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	39,430,521.66	Not Yet Started			
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0229	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. BAESA (PHASE 2), QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	49,152,185.44	On-Going	July 18, 2024	July 12, 2025	15.23
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0230	REHABILITATION OF MULTI-PURPOSE BUILDING, DON ENRIQUE HEIGHTS, BARANGAY HOLY SPIRIT, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	14,800,201.48	On-Going	August 16, 2024	April 12, 2025	53.38
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0231	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY PAYATAS, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	14,771,413.68	Completed	August 16, 2024	April 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0232	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY COMMONWEALTH, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	9,861,908.46	Completed	August 16, 2024	February 11, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0233	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG SILANGAN, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	14,790,399.50	Completed	August 16, 2024	April 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0234	REHABILITATION OF MULTI-PURPOSE BUILDING (ISOLATION BUILDING), VILLAMOR ST. CORNER BONIFACIO ST., BARANGAY BAGONG SILANGAN, QUEZON CITY	MAY THREE CONSTRUCTION & TRADING (35208)	4,900,363.93	Completed	August 16, 2024	January 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0235	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG SILANGAN, QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	9,860,953.08	On-Going	August 16, 2024	February 11, 2025	5.78
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0236	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAUYO, DISTRICT 6, QUEZON CITY	MERJ CONSTRUCTION TRADING & SUPPLY (49519)	19,719,317.30	On-Going	August 16, 2024	May 12, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0237	CONSTRUCTION OF MULTIPURPOSE BUILDING (GOVERNMENT CIVIC CENTER) AT BRGY. BAESA, QUEZON CITY	ALVCO TRADING AND CONTRACTOR (32405)	9,859,444.06	On-Going	August 16, 2024	June 11, 2025	16.73
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0238	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CULIAT, DISTRICT 6, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	4,915,000.80	On-Going	August 16, 2024	November 05, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OF0239	NETWORK DEVELOPMENT - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - ROAD 8 - (S05486LZ) CHAINAGE 0 - CHAINAGE 560, QUEZON CITY	AYANA CONSTRUCTION AND TRADING (38623)	15,129,772.85	Completed	August 16, 2024	May 12, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0240	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. BAESA (PACKAGE 2), QUEZON CITY	MILES TRADING AND CONSTRUCTION (44017)	49,000,590.56	On-Going	September 06, 2024	August 31, 2025	15.14
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0241	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. APOLONIO SAMSON (GOVERNMENT CIVIC CENTER), QUEZON CITY	FRAMECON BUILDERS (22482)	39,203,871.80	On-Going	August 16, 2024	July 11, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0242	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ST. PETER, QUEZON CITY	FRAMECON BUILDERS (22482)	29,373,493.51	On-Going	September 11, 2024	December 04, 2025	74.23
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0243	REHABILITATION OF MULTI-PURPOSE BUILDING, IPIL IPIL ST. BARANGAY PAYATAS, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	12,344,324.04	Completed	September 11, 2024	June 07, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0244	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BATASAN HILLS, QUEZON CITY	R. ROSE CONSTRUCTION SERVICES (51340)	19,601,951.59	Completed	September 11, 2024	May 08, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0245	REHABILITATION OF MULTI-PURPOSE BUILDING, AT LOWER JASMIN BARANGAY PAYATAS, QUEZON CITY	DSA PRIME BUILDERS CORPORATION (51697)	9,800,956.29	Completed	September 11, 2024	April 08, 2025	100.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0246	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATASAN, QUEZON CITY	4M BUILDERS AND GENERAL CONTRACTORS INC. (52134)	9,739,291.70	On-Going	September 11, 2024	July 31, 2025	55.51
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0247	REHABILITATION OF MULTI PURPOSE BUILDING AT BRGY. TALIPAPA, QUEZON CITY	AYANA CONSTRUCTION AND TRADING (38623)	9,798,764.84	On-Going	September 11, 2024	April 08, 2025	31.37
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0248	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. PASONG TAMO, QUEZON CITY PHASE 2	TRICHES CONSTRUCTION & TRADING (33876)	14,699,119.77	On-Going	September 11, 2024	May 08, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0250	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. PASONG TAMO (GOVERNMENT CIVIC CENTER), QUEZON CITY	TRICHES CONSTRUCTION & TRADING (33876)	44,104,143.40	On-Going	September 11, 2024	September 05, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OF0251	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NINYO AQUINO PARKS AND WILDLIFE CENTER, BRGY. VASRA, QUEZON CITY, METRO MANILA	WAWAO BUILDERS (46535)	24,254,912.02	On-Going	September 20, 2024	June 16, 2025	23.13
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0252	CONSTRUCTION OF MULTI PURPOSE BUILDING AT BRGY. TALIPAPA, QUEZON CITY	FRAMECON BUILDERS (22482)	12,741,171.70	On-Going	September 20, 2024	June 16, 2025	0.00
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OF0256	REHABILITATION OF PHILIPPINE INFORMATION AGENCY BUILDING, VISAYAS AVE., DILIMAN, QUEZON CITY	C.E.M. CONSTRUCTION, INC. (36501)	48,754,901.07	On-Going	September 20, 2024	July 16, 2025	78.27
Quezon City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OF0261	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AND DRAINAGE IMPROVEMENT AT GOODWILL, BRGY. SAN BARTOLOME, QUEZON CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	38,198,264.15	On-Going	November 08, 2024	September 03, 2025	58.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0001	REHABILITATION OF ROAD, BARANGAY DON MANUEL, PHASE II, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	7,812,937.21	Completed	February 08, 2024	June 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0002	REHABILITATION OF ROAD, BARANGAY MALAYA, PHASE II, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	9,792,097.21	Completed	February 08, 2024	July 15, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - BONNY SERRANO AVE - K0009 + (-030) - K0009 + 000, K0009 + (-375) - K0009 + (-030), K0009 + 000 - K0009 + 164, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	11,231,256.62	Completed	February 08, 2024	May 07, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0004	REHABILITATION OF ROAD, BARANGAY ST. IGNATIUS PHASE II, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	23,522,120.54	Completed	February 08, 2024	April 07, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0005	REHABILITATION OF ROAD, BARANGAY UGONG NORTE, PHASE III, QUEZON CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	29,698,358.35	Completed	February 08, 2024	July 08, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0006	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY SACRED HEART, QUEZON CITY	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	29,681,398.60	Completed	February 08, 2024	January 07, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0007	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY UGONG NORTE, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	19,598,981.58	Completed	February 08, 2024	August 06, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0008	REHABILITATION OF ROAD, BARANGAY MATANDANG BALARA, PHASE II, QUEZON CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY: LARSEN-DUTCHER CONSTRUCTOR) (29172)	27,584,183.70	Completed	February 08, 2024	September 22, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0009	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - CAMP AGUINALDO RD NETWORK (S05546LZ) - CHAINAGE 0 - CHAINAGE 804, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	6,825,249.17	Completed	February 08, 2024	August 03, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0010	PREVENTIVE MAINTENANCE OF ROAD: CONCRETE REBLOCKING - CAMP AGUINALDO RD NETWORK - (S05559LZ) CHAINAGE 0 - CHAINAGE 640, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	5,432,163.48	Completed	February 08, 2024	August 03, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0011	CONSTRUCTION OF RETAINING WALL, BARANGAY LIBIS, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	19,794,054.14	Completed	February 08, 2024	January 22, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0012	REHABILITATION OF ROAD, BARANGAY PINAGKAISAHAN, PHASE II, QUEZON CITY	CLIMATEPROS CONSTRUCTION (41107)	9,799,756.07	Completed	February 08, 2024	June 29, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0013	REHABILITATION OF DRAINAGE MAIN, BARANGAY CENTRAL, QUEZON CITY	11-16 CONSTRUCTION (29646)	19,597,197.94	Completed	February 08, 2024	October 14, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0014	REHABILITATION OF ROAD, BARANGAY SANTOL, PHASE II, QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	9,743,397.61	Completed	February 08, 2024	June 16, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0015	REHABILITATION OF ROAD, BARANGAY DOÑA JOSEFA, PHASE II, QUEZON CITY	CLIMATEPROS CONSTRUCTION (41107)	9,799,688.88	Completed	February 08, 2024	July 06, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0016	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BLUE RIDGE A, QUEZON CITY	CARRY-ON CONSTRUCTION (8014)	4,808,797.45	Completed	February 08, 2024	July 06, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0017	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY KAMUNING, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	29,697,364.69	Completed	February 08, 2024	September 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0018	REHABILITATION OF ROAD, BARANGAY DOÑA AURORA, PHASE II, QUEZON CITY	CLIMATEPROS CONSTRUCTION (41107)	9,799,543.80	Completed	February 08, 2024	July 21, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0019	REHABILITATION OF ROAD, BARANGAY ROXAS, PHASE II, QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	9,451,188.07	On-Going	February 08, 2024	July 31, 2024	75.48
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0020	REHABILITATION OF LIBIS CREEK, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	9,790,929.75	Completed	February 08, 2024	June 06, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0021	REHABILITATION OF MARIKINA RIVER TRIBUTARY CREEK (PHASE 2), ACROPOLIS, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	48,998,985.53	Completed	February 08, 2024	December 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0022	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY MARIANA, QUEZON CITY	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	29,510,680.05	Completed	February 08, 2024	December 13, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0023	REHABILITATION OF ROAD, BARANGAY UP CAMPUS, PHASE III, QUEZON CITY	CLIMATEPROS CONSTRUCTION (41107)	11,464,841.01	On-Going	February 08, 2024	November 23, 2025	37.17
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0024	REHABILITATION OF DRAINAGE SYSTEM, BARANGAY LAGING HANDA, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	29,698,539.56	Completed	February 08, 2024	October 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0025	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY ST. IGNATIUS, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	4,793,429.64	Completed	February 08, 2024	June 06, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MORTUARY), BARANGAY MASAGANA, QUEZON CITY	CARRY-ON CONSTRUCTION (8014)	9,898,839.62	Completed	February 08, 2024	April 05, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MORTUARY), BARANGAY BAGUMBAYAN, QUEZON CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	9,600,243.49	Completed	February 08, 2024	September 04, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BLUE RIDGE B, QUEZON CITY	CARRY-ON CONSTRUCTION (8014)	4,940,895.54	Completed	February 08, 2024	October 12, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0029	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY - AURORA BLVD - K0011 + 599 - K0010 + 213, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	10,771,744.41	Completed	February 15, 2024	May 14, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0031	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - KAMIAS RD (S05289LZ) - K0010 + 525 - K0010 + 660, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	4,417,767.47	Completed	February 20, 2024	April 19, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0032	PREVENTIVE MAINTENANCE OF ROAD:ASPHALT OVERLAY - AURORA BLVD - K0013 + (-155) - K0013 + 290, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	13,963,810.88	Completed	February 15, 2024	May 14, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0033	CONSTRUCTION OF 3-STOREY MULTIPURPOSE BUILDING WITH ROOF DECK INCLUDING SITE DEVELOPMENT, PHASE II, BRGY. MILAGROSA, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	6,789,746.86	Completed	February 15, 2024	June 13, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0035	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG KAMUNING ROAD - K0011 + (-245) - K0011 + 755, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	1,986,894.45	Completed	February 15, 2024	April 03, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0036	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG EAST AVENUE - K0011 + 341 - K0012 + 508, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	1,105,036.20	Completed	February 15, 2024	March 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0037	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG V LUNA ROAD - K0012 + (-967) - K0012 + 033, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	1,037,237.80	Completed	February 15, 2024	March 15, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0038	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND PEDESTRIAN ISLAND ALONG TOMAS MORATO - K0009 + (-091) - K0009 + 909, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	1,238,034.92	Completed	February 15, 2024	April 02, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0039	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS ALONG ELLIPTICAL RD - K0012 + (-505) - K0012 + 495, QUEZON CITY	AF3 CONSTRUCTION CORPORATION (53166)	12,539,337.67	Completed	February 15, 2024	June 13, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0042	CONSTRUCTION (COMPLETION)OF MULTI-PURPOSE 4 STOREY - BUILDING WITH SITE DEVELOPMENT, E. RODRIGUEZ SR. ELEMENTARY SCHOOL, BRGY. E. RODRIGUEZ, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	4,949,581.50	Completed	February 15, 2024	December 08, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0044	REHABILITATION OF ROAD, BARANGAY LOYOLA HEIGHTS, PHASE III, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	29,253,076.45	Completed	February 15, 2024	December 17, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0045	IMPROVEMENT OF ROAD, BARANGAY SOUTH TRIANGLE, QUEZON CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	48,999,199.97	Completed	February 15, 2024	August 28, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OG0046	REHABILITATION OF OPTICAL MEDIA BOARD BUILDING, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	11,399,314.66	On-Going	February 15, 2024	August 12, 2024	1.25
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0048	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS ANDPAVEMENT MARKINGS ALONG COMMONWEALTH AVE - K0014 + 720 - K0015 + 727, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	1,008,920.70	Completed	February 15, 2024	May 27, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0050	INSTALLATION/APPLICATION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, IMPROVE SIGHT DISTANCE-CLEAR OBSTRUCTION, AND ZEBRA PEDESTRIAN CROSSING ALONG COMMONWEALTH AVE - K0015 + 221 - K0016 + 202, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	1,586,853.04	Completed	February 15, 2024	May 27, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0052	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - CAMP AGUINALDO RD NETWORK (S05539LZ) CHAINAGE 0 - CHAINAGE 910, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	12,569,629.60	Completed	February 15, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0053	PREVENTIVE MAINTENANCE -SECONDARY ROADS - TANDANG SORA AVE., K0019 + (-424) TO K0019 + 283, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	48,997,800.76	Completed	February 15, 2024	August 17, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0054	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT LUMBAN CREEK, BARANGAY MATANDANG BALARA, QUEZON CITY (PHASE IV)	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	84,919,418.15	Completed	February 15, 2024	January 27, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0056	REHABILITATION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BUILDING) IN BARANGAY MASAGANA, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	4,787,739.52	Completed	February 15, 2024	August 07, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0057	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - LIBIS BR. (NB) (B02675LZ) ALONG E. RODRIGUEZ JR AVE QUEZON CITY	ALPHATEC CHEMICAL CORPORATION (39938)	69,484,277.51	Completed	February 15, 2024	September 16, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0058	RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - LIBIS BR. (SB) (B02676LZ) ALONG E RODRIGUEZ JR AVE, QUEZON CITY	ALPHATEC CHEMICAL CORPORATION (39938)	72,372,077.78	Completed	February 15, 2024	September 16, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0059	REHABILITATION OF MULTI-PURPOSE BUILDING IN BARANGAY MASAGANA, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	7,664,374.16	Completed	February 15, 2024	August 12, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0060	REHABILITATION (COMPLETION) OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT, BARANGAY MARILAG, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	9,593,989.48	Completed	February 15, 2024	August 12, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0061	REHABILITATION OF ROADS, BRGY. SILANGAN, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	5,871,871.18	Completed	February 23, 2024	April 12, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0062	REHABILITATION OF ROADS, BRGY. QUIRINO 3 -A, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	4,796,267.85	Completed	February 23, 2024	April 02, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0063	REHABILITATION OF ROADS, BARANGAY LOYOLA HEIGHTS, PHASE II, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406) / JTC CRUZ CONSTRUCTION CO., INC. (32479)	97,926,489.21	Completed	August 15, 2024	March 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0064	REHABILITATION OF ROAD, BARANGAY PINYAHAN, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	19,404,902.73	Completed	February 23, 2024	November 13, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0065	REHABILITATION OF ROADS, BARANGAY MATANDANG BALARA, PHASE III, QUEZON CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	47,491,615.55	On-Going	July 17, 2024	May 12, 2025	91.29
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0066	IMPROVEMENT OF ROAD, BARANGAY MARIANA, QUEZON CITY	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	48,998,099.35	Completed	February 23, 2024	July 17, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0067	ROAD WIDENING: BONNY SERRANO (R00854LZ) - K0010 + (-770) - K0010 + 104, K0010 + 880 - K0011 + 100, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	20,769,761.61	Completed	February 23, 2024	October 19, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT, PHASE II, BRGY. WHITE PLAINS, QUEZON CITY	CG GENERAL CONSTRUCTION & DEVELOPMENT CORPORATION (41900)	9,896,827.17	Completed	February 23, 2024	June 12, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0069	REHABILITATION OF ROADS, BRGY. WEST KAMIAS, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	6,651,877.20	On-Going	February 23, 2024	June 21, 2024	98.95
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE II, OLD BALARA ELEMENTARY SCHOOL, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	9,896,829.28	Completed	February 28, 2024	July 26, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0072	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND ZEBRA PEDESTRIAN CROSSING ALONG KAMIAS ROAD - K0010 + (-510) - K0010 + 490, QUEZON CITY	TJR CONSTRUCTION CORPORATION (50770)	1,984,398.76	Completed	February 28, 2024	May 14, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0073	REHABILITATION OF ROADS, BRGY. BAYANIHAN, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	4,948,389.57	Completed	February 28, 2024	July 26, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0074	REHABILITATION OF ROADS, BRGY. TAGUMPAY, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,949,353.85	Completed	February 28, 2024	July 26, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0075	REHABILITATION OF ROADS, BRGY. SAN ROQUE, QUEZON CITY	IM CONSTRUCTION CORPORATION (20074)	4,945,468.25	Completed	February 28, 2024	May 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UGONG NORTE, PHASE II QUEZON CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	12,479,620.00	On-Going	February 28, 2024	September 24, 2024	51.83
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0077	REHABILITATION OF MULTI-PURPOSE BUILDING IN BARANGAY QUIRINO 2B, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	4,875,494.08	On-Going	February 28, 2024	September 25, 2024	90.08
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0078	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. LIBIS, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	2,969,043.73	Completed	February 28, 2024	May 27, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II) AT BELARMINO SENIORHIGH SCHOOL, BARANGAY MILAGROSA, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	19,185,907.09	On-Going	February 28, 2024	December 23, 2024	34.13
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0081	IMPROVEMENT OF ROAD, BARANGAY SACRED HEART, QUEZON CITY	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	48,930,382.00	Completed	February 28, 2024	October 31, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0082	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG MARIKINA RIVER PHASE I, BARANGAY BAGUMBAYAN, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	48,756,553.87	On-Going	February 28, 2024	November 23, 2024	88.16
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0083	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG MARIKINA RIVER PHASE II, BARANGAY BAGUMBAYAN, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	49,498,977.57	Completed	February 28, 2024	November 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0084	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG MARIKINA RIVER PHASE III, BARANGAY BAGUMBAYAN, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	32,668,928.27	Completed	February 28, 2024	November 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0085	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG MARIKINA RIVER, BARANGAY BAGUMBAYAN, QUEZON CITY (PHASE 4)	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	48,655,379.98	Completed	February 28, 2024	November 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0087	IMPROVEMENT OF ROAD, BARANGAY LAGING HANDA, QUEZON CITY	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	48,998,664.46	Completed	February 28, 2024	September 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BAGUMBUHAY, QUEZON CITY(PHASE III)	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY:LARSEN-DUTCHER CONSTRUCTOR) (29172)	2,877,522.19	Completed	July 17, 2024	December 13, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT AT BARANGAY BAGUMBAYAN, PHASE II, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	4,941,189.91	Completed	March 12, 2024	December 20, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT, PHASE III, BARANGAY WHITE PLAINS, QUEZON CITY	CG GENERAL CONSTRUCTION & DEVELOPMENT CORPORATION (41900)	43,120,265.87	On-Going	March 12, 2024	January 05, 2025	65.35
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT J.P. LAUREL HIGH SCHOOL, BARANGAY MILAGROSA, QUEZON CITY	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	4,949,157.68	Completed	March 12, 2024	October 07, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0092	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG LAGARIAN CREEK, QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	20,248,040.30	Completed	March 26, 2024	January 10, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0093	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DON QUINTIN PAREDES, SR. HIGH SCHOOL, BARANGAY QUIRINO 2-B QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	4,788,725.42	On-Going	March 26, 2024	August 10, 2024	15.12
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0094	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT, BRGY. EAST KAMIAS, QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	4,853,359.07	On-Going	March 26, 2024	June 23, 2024	26.53
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH GYMNASIUM INSIDE BARANGAY HALL COMPOUND, BARANGAY LOYOLA HEIGHTS, QUEZON CITY	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	43,217,959.32	On-Going	March 26, 2024	February 08, 2025	15.59
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0096	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER (PHASE XLVII), QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	86,058,166.17	On-Going	March 26, 2024	February 22, 2025	96.47
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0097	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER (PHASE XLVIII), QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	67,547,166.11	Completed	March 26, 2024	March 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0098	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER (PHASE XLIX), QUEZON CITY	E.L. TORRES CONSTRUCTION AND TRADING INC. (FORMERLY : E. L. TORRES CONSTRUCTION & TRADING (31406)	39,195,325.27	On-Going	March 26, 2024	January 21, 2025	96.68
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0099	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER (PHASE L), QUEZON CITY	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	39,198,729.55	Completed	March 26, 2024	January 21, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0100	CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG LAGARIAN CREEK, QUEZON CITY (PHASE V)	JTC CRUZ CONSTRUCTION CO., INC. (32479)	49,498,395.28	Completed	March 26, 2024	December 20, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0101	REHABILITATION / CONSTRUCTION OF BOX CULVERT (DRAINAGE OUTFALL), NATIONAL KIDNEY AND TRANSPLANT INSTITUTE (NKT) COMPOUND, QUEZON CITY	RICHBIM CONSTRUCTION INC. (48351)	29,699,057.04	Completed	April 27, 2024	February 06, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0102	CONSTRUCTION OF RIVER CAPACITY ENHANCEMENT STRUCTURE ALONG LAGARIAN CREEK, QUEZON CITY (PHASE VI)	JTC CRUZ CONSTRUCTION CO., INC. (32479)	49,498,395.28	Completed	March 26, 2024	December 20, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OG0103	REHABILITATION OF FLOOD MITIGATION STRUCTURE ALONG SAN JUAN RIVER (PHASE XLVI), QUEZON CITY	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	87,811,255.84	Completed	March 26, 2024	February 15, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0104	REHABILITATION OF ROAD, BARANGAY KAMUNING, QUEZON CITY	C.L. MORALES CONSTRUCTION AND TRADING (38367)	9,798,443.02	Completed	March 26, 2024	June 16, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0105	REHABILITATION OF MULTI-PURPOSE BUILDING, DSWD-NCR, BARANGAY ESCOPA III, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	4,790,046.46	On-Going	March 26, 2024	September 22, 2024	92.40
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0109	REHABILITATION OF MULTI-PURPOSE BUILDING, XAVIERVILLE I, BARANGAY LOYOLA HEIGHTS, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	9,593,123.25	On-Going	April 19, 2024	October 05, 2024	81.96
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0110	RAINWATER COLLECTION IN PUBLIC FACILITIES, GENERAL ROXAS ELEMENTARY SCHOOL, BRGY. ROXAS, QUEZON CITY; RAINWATER COLLECTION IN PUBLIC FACILITIES, DON A. ROCES SR. SCIENCE-TECHNOLOGY HIGH SCHOOL, BRGY. OBRERO, QUEZON CITY; RAINWATER COLLECTION.....	MAY THREE CONSTRUCTION & TRADING (35208)	2,851,225.79	Completed	April 27, 2024	July 25, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0111	CONSTRUCTION OF PERIMETER SECURITY WALL, CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY, PHASE III	STEELMAN BUILDERS CORPORATION (32768)	19,593,477.68	Completed	April 19, 2024	January 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0112	CONSTRUCTION OF MULTI-PURPOSE TRAINING FACILITY, SPECIAL INTELLIGENCE SCHOOL, ISAFP, CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY, PHASE III	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	7,837,009.72	On-Going	April 19, 2024	November 29, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0113	COMPLETION OF ALLIED MILITARY MEDICAL FACILITY, CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	23,028,273.63	Completed	April 19, 2024	May 21, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0114	CONSTRUCTION OF MILITARY STUDENT LIVING QUARTERS, ARMED FORCES OF THE PHILIPPINES COMMAND AND GENERAL STAFF COLLEGE (AFPCGSC), QUEZON CITY, PHASE III	M.C. LAYGO BUILDERS (44924)	9,798,863.50	Completed	April 19, 2024	September 15, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0117	IMPROVEMENT OF MULTI-PURPOSE MILITARY COMMUNITY CENTER (ENLISTED PERSONNEL), CAMP GENERAL EMILIO AGUINALDO, QUEZON CITY, PHASE III	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	9,796,946.88	Completed	April 27, 2024	November 17, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0118	REHABILITATION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BRGY. OLD BALARA, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	9,585,547.83	Completed	April 27, 2024	September 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OG0119	CONSTRUCTION OF FOUR (4) STOREY QUARTERS BUILDING, AFP, CAMP GEN. EMILIO AGUINALDO, QUEZON CITY, PHASE II	STEELMAN BUILDERS CORPORATION (32768)	14,695,426.32	On-Going	April 27, 2024	February 11, 2025	91.05
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PURA V. KALAW ELEMENTARY SCHOOL, BRGY. MILAGROSA, QUEZON CITY	STEELMAN BUILDERS CORPORATION (32768)	28,783,657.82	On-Going	April 27, 2024	December 22, 2024	30.89
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), BRGY. MILAGROSA, QUEZON CITY	EUS CONSTRUCTION (21878)	5,761,035.14	On-Going	April 27, 2024	September 23, 2024	90.11
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0122	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - COMMONWEALTH AVE. (S05761LZ) - K0013 + (-030) - K0013 + 222, QUEZON CITY	CARRY-ON CONSTRUCTION (8014)	14,545,286.21	Completed	September 24, 2024	November 07, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OG0123	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - COMMONWEALTH AVE. (S05647LZ) - K0016 + 735 - K0016 + 801, QUEZON CITY	MANCOL CONSTRUCTION CORPORATION (44334)	9,561,839.78	Completed	September 24, 2024	October 23, 2024	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OG0124	RETROFITTING OF NTC HOSTEL AND VERTICAL EXPANSION, NATIONAL TELECOMMUNICATIONS COMMISSION, SENATOR MIRIAM P. DEFENSOR-SANTIAGO AVENUE, QUEZON CITY	GIMP CONSTRUCTION AND TRADING (35902)	38,218,996.51	On-Going	December 27, 2024	October 06, 2025	50.57
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0125	REHABILITATION OF MULTI-PURPOSE BUILDING, UN NCPAG, UNIVERSITY OF THE PHILIPPINES, DILIMAN, QUEZON CITY	J. SIMEON CONSTRUCTION (31867)	67,214,972.64	On-Going	June 27, 2024	April 22, 2025	37.08



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0126	REHABILITATION OF MULTI-PURPOSE BUILDINGS WITH SITE DEVELOPMENT, UP NCPAG, UNIVERSITY OF THE PHILIPPINES (PHASE I), QUEZON CITY	AYLAN CONSTRUCTION & TRADING (11884)	96,131,388.40	On-Going	June 27, 2024	June 21, 2025	53.63
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UGONG NORTE, PHASE III, QUEZON CITY	LARSEN-DUTCHER CONSTRUCTOR CORPORATION (FORMERLY: LARSEN-DUTCHER CONSTRUCTOR) (29172)	45,125,159.35	On-Going	June 27, 2024	April 22, 2025	36.50
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0128	CONSTRUCTION OF MULTI-PURPOSE FACILITY (SPORTS COMPLEX FOOTBALL FIELD), QUEZON CITY	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,493,763.00	Completed	November 28, 2024	July 06, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, UP DILIMAN, QUEZON CITY	MCP ENTERPRISE AND GEN. CONTRACTOR, INC. (48651)	29,699,988.18	On-Going	July 30, 2024	May 11, 2025	100.00
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY QUIRINO 2B, QUEZON CITY	4 DOUBLERS TRADING & CONTRACTOR INC. (FORMERLY: 4 DOUBLERS TRADING AND CONTRACTOR) (35452)	8,624,382.35	On-Going	September 30, 2024	March 28, 2025	15.65
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0131	REHABILITATION OF NATIONAL COLLEGE OF PUBLIC ADMINISTRATION AND GOVERNANCE LIBRARY (PHASE 1), UNIVERSITY OF THE PHILIPPINES, DILIMAN, QUEZON CITY	J. SIMEON CONSTRUCTION (31867)	48,002,511.81	On-Going	September 30, 2024	July 26, 2025	46.85
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OG0132	REHABILITATION OF NATIONAL COLLEGE OF PUBLIC ADMINISTRATION AND GOVERNMENT LIBRARY, UNIVERSITY OF THE PHILIPPINES, DILIMAN, QUEZON CITY	AYLAN CONSTRUCTION & TRADING (11884)	28,826,492.61	On-Going	September 30, 2024	July 26, 2025	34.09
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	25OG0131	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY - KAMUNING RD (S05288LZ) - K0011 + (-245) - K0012 + 117, QUEZON CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	47,189,255.06	Not Yet Started	March 26, 2025	May 24, 2025	
Quezon City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	25OG0132	PREVENTIVE MAINTENANCE OF ROAD : ASPHALT OVERLAY - V. LUNA ROAD (S05151LZ) - K0012 + (-930) - K0012 + 731, QUEZON CITY	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (16965)	47,218,640.11	On-Going	March 26, 2025	May 24, 2025	0.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0001	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- TM KALAW ST. -FROM ROXAS BLVD. TO TAFT AVE.	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	67,547,441.64	Completed	February 21, 2024	May 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0002	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- TERTIARY ROADS-2ND STREET (FROM BONIFACIO DRIVE TO BASECO AREA)	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	24,499,676.16	Completed	February 21, 2024	May 07, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0003	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- TERTIARY ROADS- P. FAURA ST.-K0002 + (-445) - K0002 + 616	1129 BUILDERS (38839)	29,782,318.71	Completed	February 21, 2024	June 10, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0004	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS- TAFT AVE. - (SO2954LZ) CHAINAGE 121 - CHAINAGE 207	AARCON BUILDERS (28336)	1,502,009.97	Completed	February 21, 2024	March 21, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0005	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT. PROGRAM-- CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF SLOPE PROTECTION AT BASECO COMPOUND,PORT AREA, MANILA,STA.0+000 TO STA.0+294.50,PHASE 1	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128) / K84 CONSTRUCTION AND DEVELOPMENT CORPORATION (51671)	96,390,564.94	Completed	February 23, 2024	October 19, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0006	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PRPOERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEM-CONST. OF BOX CULVERT DRAINAGE SYSTEM ALONG P. BURGOS ST., MANILA	KPSL GENERAL CONTRACTOR INC. (52137)	25,370,474.93	Completed	February 20, 2024	October 16, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0007	CONVERGENCE & SPECIAL SUPPORT PROG. SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF SLOPE PROTECTION STRUCTURE ALONG CONCORDIA CREEK (STA 0+833 TO STA 1+100)LEFT	JELSIE CONSTRUCTION & SUPPLY (44943)	48,220,023.12	Completed	June 13, 2024	February 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0008	CONVERGENCE & SPECIAL SUPPORT PROG. SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF SLOPE PROTECTION STRUCTURE ALONG CONCORDIA CREEK (STA 0+833 TO STA 1+100)RIGHT	AL-AMEN BUILDERS (36458)	48,216,273.41	Completed	June 13, 2024	February 17, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0009	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- TERTIARY ROADS - R. DEL PAN ST. (S02719LZ) CHAINAGE 0 -CHAINAGE 38, CHAINAGE 364 - CHAINAGE 381, CHAINAGE 38 - CHAINAGE 39, CHAINA	N.M.E. CONSTRUCTION (22984)	8,818,103.45	Completed	February 27, 2024	February 12, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0010	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE- SECONDARY ROADS- DOMESTIC RD - K0008 + (-193) - K0008 + 978	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	48,991,842.86	Completed	February 20, 2024	April 29, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0011	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-BUENDIA FLY-OVER (BO1562LZ) ALONG ROXAS BLVD-GIL PUYAT FLYOVER	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	9,706,777.80	Completed	February 20, 2024	March 20, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0012	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-BRIDGE PROGRAM-REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES EDSA FLYOVER (SB) (BO3378LZ) ALONG ROXAS BLVD-EDSA FLYOVER	JMK BUILDERS CONSTRUCTION (36417)	19,360,350.89	Completed	February 21, 2024	June 19, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0013	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM- CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS- CONST. OF SLOPE PROTECTION STRUCTURE OF MARICABAN CREEK STA.1+170 TO STA.1+404,PASAY CITY	CAANA CONSTRUCTION CORPORATION (34399)	48,982,729.87	Completed	February 20, 2024	September 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0014	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPV'T. OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ATAY DE PAZ ST., BRGY. 191,	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	9,766,237.96	Completed	February 20, 2024	May 19, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0015	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF SLOPE PROTECTION STRUCTURE ALONG LIBERTAD RETARDING POND (PHASE 3), BRGY. 76, ZONE 10,	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	19,572,165.42	Completed	February 20, 2024	August 29, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0016	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHAB. OF MULTI-PURPOSE BUILDING AT MARCELA MARCELO ELEM. SCHOOL PHASE 2, BRGY. 175, ZONE 18 AND ITS VICINITY,PASAY CITY	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	5,938,985.52	Completed	February 20, 2024	May 19, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0018	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEM/CONST. OF DRAINAGE SYSTEM (BOX CULVERT) NEW PANADEROS ST. (LAMBINGAN BRIDGE TO AGLIPAY ST.),	JIIK CONSTRUCTION SERVICES (50966)	39,199,611.71	Completed	February 20, 2024	November 05, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0019	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHAB. OF MULTI-PURPOSE BUILDING AT KALAYAAN ELEM. SCH., TEACHER'S BLISS COMPOUND, KALAYAAN VILLAGE, BRGY. 201, ZONE 20	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	5,832,914.64	Completed	April 08, 2024	August 05, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0020	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF DRAINAGE SYSTEM, LAURA ST., (BEATA ST. TO MENANDRO),PANDACAN, MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	39,197,819.94	Completed	February 23, 2024	November 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0021	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF DRAINAGE SYSTEM ALONG R. DELPAN ST. (TEJERON ST.- HAVANA ST.) MANILA	JMK BUILDERS CONSTRUCTION (36417)	29,394,984.53	Completed	February 20, 2024	December 15, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0022	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF DRAINAGE SYSTEM TEJERON ST., (PHASE II)SYQUIA ST., TO ZOBEL ROXAS, STA.ANA,MANILA	N.M.E. CONSTRUCTION (22984)	39,172,274.95	Completed	February 21, 2024	November 06, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0023	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF SLOPE PROTECTION ALONG SAN JUAN RIVER STA. 0+000 - STA. 0+100 (BRGY. 897,ZONE 99,	JMK BUILDERS CONSTRUCTION (36417)	23,948,194.67	On-Going	February 20, 2024	December 23, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0024	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF BOOSTER PUMPING STATION ALONG ESTERO DE TRIPA DE GALLINA, PEDRO GIL ST, BRGY. 869	G.F. FABIAN CONSTRUCTION (38962)	55,557,185.69	Completed	February 23, 2024	June 21, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0025	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./ MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-REHAB. OF LUNETA PUMPING STATION AT KATIGBAK PARKWAY, ERMITA, MANILA CITY-PHASE I	EIGHT J'S CONSTRUCTION SERVICES (41912)	96,492,658.53	Completed	February 20, 2024	August 17, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0026	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (POLICE STATION 10) PHASE II, PANDACAN, MANILA	N.M.E. CONSTRUCTION (22984)	4,947,443.42	Completed	February 21, 2024	August 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0027	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHAB. OF MULTI-PURPOSE BUILDING AT PASAY CITY NORTH HIGH SCH. - TRAMO CAMPUS, BRGY. 54 ZONE 8 AND ITS VICINITY, PASAY	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	4,850,680.31	Completed	February 20, 2024	July 18, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0028	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND / OR BRIDGES FROM NAT'L. ROAD/S LEADING TO MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - IMPV'T. OF ROAD INCLUDING DRAINAGE SYSTEM ALONG ANDREWS AVENUE (FROM C	JMK BUILDERS CONSTRUCTION (36417)	9,886,055.73	Completed	February 21, 2024	August 08, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0029	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS -EPIFANIO DELOS SANTOS AVE. (EDSA) -K0031 + (-674.42)- K0031 + (-531.42)	JMK BUILDERS CONSTRUCTION (36417)	9,793,724.35	Completed	April 29, 2024	August 05, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0030	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS-P. BURGOS STREET - K0001 + (-546.50) -K0001 + (-472.10), K0001 + 665 -K0001 + 805	AARCON BUILDERS (28336)	11,294,124.17	Completed	February 21, 2024	March 21, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0031	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-SECONDARY ROADS-PRES. QUIRINO AVE- K0007 + 811 - K0007 + 936	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	6,187,289.39	Completed	February 20, 2024	April 19, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0032	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM-ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-TERTIARY ROADS-M. ADRIATICO -K0002 + 809 - K0002 + 854	AARCON BUILDERS (28336)	4,737,203.45	Completed	February 21, 2024	March 21, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0033	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF DRAINAGE SYSTEM ALONG ARELLANO ST. PACO MANILA	1129 BUILDERS (38839)	29,395,548.76	Completed	February 21, 2024	January 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239- REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG PRES QUIRINO AVE-K0004+170-K0004+522	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	20,169,066.25	Completed	February 21, 2024	September 17, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0035	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM - REHABILITATION /RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS-ROXAS BLVD -K0003 + 000- K0003 + 107.50, K0004 + 835 -K0003 + 000	JELSIE CONSTRUCTION & SUPPLY (44943)	37,914,404.45	Completed	February 21, 2024	December 16, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0036	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM- ASSET PRESERVATION PROGRAM - REHABILITATION /RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS- SECONDARY ROADS-ROXAS BLVD - K0002 +457- K0002 + 585	JMK BUILDERS CONSTRUCTION (36417)	14,684,152.27	Completed	February 20, 2024	July 18, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0038	ORGANIZATIONAL OUTCOME 2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT. PROGRAM- CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS- CONST.OF DRAINAGE SYSTEM ALONG LIBERTAD MAIN (FROM ROXAS BLVD. TO FB HARRISON),PASAY CITY,PHASE 3	AARCON BUILDERS (28336)	89,163,791.72	Completed	February 20, 2024	November 15, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0039	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT. PROGRAM- CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS- CONST.OF DRAINAGE SYSTEM ALONG LIBERTAD MAIN (FROM ROXAS BLVD. TO TAFT AVE. PASAY CITY,STA.0+161 TO STA.0+322),PHASE 4	JELSIE CONSTRUCTION & SUPPLY (44943)	89,077,443.18	Completed	February 20, 2024	November 13, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0040	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT.PROGRAM- CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS- CONST.OF DRAINAGE SYSTEM ALONG LIBERTAD MAIN (FROM ROXAS BLVD. TO TAFT AVE., PASAY CITY,STA.0+322 TO STA.0+483),PHASE 5	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	89,071,419.94	Completed	February 21, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0041	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT.PROGRAM-CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST.OF DRAINAGE SYSTEM ALONG LIBERTAD MAIN (FROM ROXAS BLVD. TO TAFT AVE., PASAY CITY,STA.0+483 TO STA.0+644),PHASE 6	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	89,057,544.20	Completed	February 21, 2024	November 16, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0042	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT.PROGRAM-CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST.OF DRAINAGE SYSTEM (BOX CULVERT) JESUS ST. EXT. (STA.0+000 TO STA.0+255), PANDACAN, MANILA	N.M.E. CONSTRUCTION (22984)	29,399,712.44	Completed	February 21, 2024	January 16, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0043	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT.PROGRAM-CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST.OF DRAINAGE SYSTEM, ,ZONE 91, PANDACAN, MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	24,492,317.29	Completed	February 21, 2024	September 27, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0045	OO2:PROTECT LIVES & PROPERTIES AGAINST MAJOR FLOODS-FLOOD MGMT.PROGRAM-CONST./MAINT.OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-REHABILITATION OF LUNETA PUMPING STATION AT KATIGBAK PARKWAY, ERMITA,MANILA CITY, PHASE II	EIGHT J'S CONSTRUCTION SERVICES (41912)	96,490,816.38	Completed	February 21, 2024	September 17, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0046	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE -TERTIARY ROADS - JOSE SYQUIA ST.-(S02763LZ) CHAINAGE 386 - CHAINAGE 580	N.M.E. CONSTRUCTION (22984)	1,969,228.15	Completed	March 18, 2024	April 16, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0047	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONST. OF SLOPE PROTECTION AT BASECO COMPOUND, PORT AREA, MANILA, STA 0+294.50 TO STA 0+589, PHASE 2	CAANA CONSTRUCTION CORPORATION (34399)	96,497,829.67	Completed	May 27, 2024	January 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0048	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS - PRES. DIOSDADO MACAPAGAL BLVD. (S04020LZ) CHAINAGE 340-CHAINAGE 380.7	AL-ALAWI CONSTRUCTION (49425)	2,888,213.07	Completed	April 29, 2024	June 27, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0049	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONST. OF SLOPE PROTECTION AT BASECO COMPOUND, PORT AREA, BRGY. 649, ZONE 68, MANILA, PHASE 3, STA 0+398 TO S	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,400,275.97	Completed	March 19, 2024	November 13, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0050	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 855, PANDACAN, MANILA	N.M.E. CONSTRUCTION (22984)	4,840,937.94	Completed	March 18, 2024	October 25, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0051	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF PUMPING STATION, APACIBLE STREET ALONG ESTERO DE PACO, BRGY 673, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912) / JIM AND JEM CONSTRUCTION SERVICES (56526)	96,490,182.48	Completed	March 13, 2024	September 08, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0052	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - BRIDGE PROGRAM- RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - HAVANA BR. (B02297LZ) ALONG HAVANA ST.	JMK BUILDERS CONSTRUCTION (36417)	4,800,063.95	Completed	March 13, 2024	July 10, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0053	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND / OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONST. OF ROAD INCLUDING DRAINAGE SYSTEM, ZONE 96, 97, 98, STA. ANA,	JCA CONSTRUCTION AND CONSTRUCTION SUPPLY (39026)	29,652,764.34	Completed	March 18, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0054	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND / OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -IMPV'T. OF ROAD & DRAINAGE SYSTEM ALONG DOMESTIC ROAD, BRGY. 191 ZONE 20	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	9,701,965.78	Completed	March 13, 2024	September 08, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0055	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-CONSTRUCTION OF LOADING AND UNLOADING BAY AT ROXAS BOULEVARD CORNER EDSA, PASAY CITY PHASE II	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684) / G.F. FABIAN CONSTRUCTION (38962)	94,521,272.51	On-Going	March 13, 2024	May 25, 2025	81.68
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0056	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-EPIFANIO DELOS SANTOS AVE (EDSA)-K0031+270-K0031+420	JMK BUILDERS CONSTRUCTION (36417)	9,640,165.48	On-Going	June 13, 2024	May 16, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0057	ORGANIZATIONAL OUTCOME 1:ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-PRES. DIOSDADO MACAPAGAL BLVD. CHAINAGE 665- CHAINAGE 745	AL-ALAWI CONSTRUCTION (49425)	3,259,487.49	Completed	March 13, 2024	June 10, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0058	OO2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS/FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DRAINAGE SYSTEM, REVILLEN ST. AND VICINITY (J. SYQUIA ST. TO TEJERON ST.) MANILA	SLHAV CONSTRUCTION (46384)	28,936,681.15	Completed	March 19, 2024	March 13, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OH0059	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONST./ IMPV'T. OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM - TIKAS) - CONST. OF TYPHOON SHELTER HANGAR FOR ROTARY AIRCRAFT, COLONEL J	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822)	9,618,229.93	On-Going	May 13, 2024	November 08, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24OH0060	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS- PRES. DIOSDADO MACAPAGAL BLVD. (S04019LZ) CHAINAGE 228-CHAINAGE 380.7	AL-ALAWI CONSTRUCTION (49425)	13,312,864.57	Completed	April 01, 2024	July 29, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0061	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. 775, ZONE 84, SAGRADA FAMILIA COR., ONYX STS., SAN ANDRES, MANILA	RCDG CONSTRUCTION CORPORATION (5063)	9,698,239.72	Completed	April 11, 2024	September 08, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHAB. OF MULTI-PURPOSE BLDG. AT DON CARLOS VILLAGE ELEM. SCHOOL BRGY. 187, ZONE 20 & ITS VICINITY, PASAY CITY	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	6,929,741.80	Completed	April 01, 2024	August 28, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0063	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPV'T. OF ROAD INCLUDING DRAINAGE SYSTEM ALONG MIA ROAD (FROM TAMBO B	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822)	9,693,876.01	Completed	April 08, 2024	October 11, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - IMPV.T. OF DRAINAGE SYSTEM ALONG MIA ROAD (FROM DOMESTIC ROAD TO TAMBO BRIDGE) BRGY. 192,	SLHAV CONSTRUCTION (46384)	4,809,909.62	Completed	April 11, 2024	September 11, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0065	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHAB. OF MULTI-PURPOSE BLDG. AT JOSE RIZAL ELEM. SCHOOL PHASE 2, BARANGAY 88, ZONE 9 & ITS VICINITY PASAY CITY	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	7,763,005.84	Completed	April 01, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0066	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHAB. OF MULTI-PURPOSE BUILDING AT KALAYAAN NAT'L. HIGH SCHOOL, TEACHER'S BLISS COMPOUND, KALAYAAN VILLAGE, BRGY. 201	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	5,827,141.27	Completed	April 01, 2024	July 29, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OH0067	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTI-PURPOSE/FACILITIES-REHABILITATION (COMPLETION) OF ADB BUILDING, NCR COMPOUND 2ND ST., PORT AREA, MANILA	FORT KLAN CONSTRUCTION DEVELOPMENT INC. (34871)	6,725,266.28	Completed	April 01, 2024	July 29, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A 11239-INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG SAN JUAN ST. (FROM ROXAS BOULEVARD SERVICE ROAD TO TAFT AVENUE), PASAY CITY	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	10,834,988.14	Completed	April 08, 2024	August 05, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0069	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 773 ZONE 84, STA ANA, DISTRICT 5 MANILA	SLHAV CONSTRUCTION (46384)	4,802,468.08	Completed	April 11, 2024	August 08, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING AT RAFAEL PALMA ELEMENTARY SCHOOL, BARANGAY 41, ZONE 6 & ITS VICINITY	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	6,793,386.80	Completed	April 08, 2024	August 05, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0071	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONST. OF SLOPE PROTECTION STRUCTURE ALONG RIVERSIDE, BASECO COMPOUND, PORT AREA, MANILA	E.R. RODRIGUEZ CONSTRUCTION CORPORATION (FORMERLY: E.R. RODRIGUEZ CONSTRUCTION) (12596)	96,492,918.48	Completed	May 14, 2024	January 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0072	CONVERGENCE AND SPECIAL SUPPORT PROGRAM/SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A 11239-INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG A. LUNA ST. (FROM TAFT AVENUE TO GIL PUYAT AVENUE), PASAY CITY	PASCAL CONSTRUCTION (34168)	9,799,269.58	Completed	April 17, 2024	November 02, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0073	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS-FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-IMPROVEMENT OF LAGUSNILAD PUMPING STATION, MANILA CITY PHASE 2	EIGHT J'S CONSTRUCTION SERVICES (41912) / TRIPLE A&J CONSTRUCTION SERVICES (56646)	96,498,757.85	Completed	May 03, 2024	March 28, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0074	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF VILLAMOR AIRBASE DRAINAGE SYSTEM (PHASE 4),PASAY CITY	FS CO BUILDERS AND SUPPLY (46910)	96,393,504.48	Completed	May 06, 2024	January 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0075	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPV'T. OF ROADS INCLUDING DRAINAGE SYSTEM ALONG VILLARUEL ST., BRGY.38,ZONE 5	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	9,696,946.52	Completed	April 29, 2024	November 24, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OH0076	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDING AND OTHER STRUCTURES/MULTI-PURPOSE FACILITIES-CONSTRUCTION OF MALACAÑANG PALACE BUILDING, MATERIALS RECOVERY FACILITY COMPOUND, PANDACAN, MANILA	M.C. LAYGO BUILDERS (44924)	24,425,510.74	Completed	April 29, 2024	January 23, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OH0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPV'T. OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS)-CONST. OF TYPHOON SHELTER FOR FIXED WING AIRCRAFT, COLONEL JESUS VILLA	F316 CONSTRUCTION CORP. (46683)	19,168,773.52	On-Going	May 13, 2024	November 08, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGD/FACILITIES-IMPV'T. OF ROAD DRAINAGE SYSTEM OF BRGY. 183 ZONE 20 AND ITS VICINITY, PA	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,825,638.56	Completed	April 29, 2024	September 25, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY.719 ZONE 78, MALATE, MANILA	L.P.O. ENTERPRISES (20730)	39,595,858.26	Completed	April 29, 2024	February 22, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0080	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY 737 ZONE 80, MALATE, MANILA	JELSIE CONSTRUCTION & SUPPLY (44943)	48,465,466.50	On-Going	April 29, 2024	August 04, 2025	31.42
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 CP	24OH0081	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPV'T. OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROGRAM-TIKAS)-CONST. (COMPLETION) OF THE PAF FIRING RANGE AT CJVAB, PASAY CITY	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	19,217,121.48	On-Going	May 13, 2024	November 08, 2024	0.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OH0082	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES MULTI-PURPOSE/FACILITIES-REHABILITATION OF GERIATRICS HOSPITAL BUILDING, MALACAÑANG PALACE, J.P.LAUREL ST., MANILA (PHASE I)	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	28,817,757.11	Completed	April 29, 2024	October 25, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0083	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTORS IN PUBLIC FACILITIES AT 1.) FERNANDO MA. GUERRERO ELEM. SCH., MANILA 2.) MANUEL A. ROXAS HIGH SCH. MANILA 3.) CARLOS P. GARCIA HIGH SCH., MANILA 4.) RAFAEL PALMA ELEM.	SLHAV CONSTRUCTION (46384)	2,842,808.79	Completed	May 02, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF VARIOUS MULTI-PURPOSE BUILDINGS IN ZONE 68-89, MANILA	L.P.O. ENTERPRISES (20730)	29,667,262.65	Completed	May 06, 2024	April 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHAB. OF VILLAMOR AIR BASE DRAINAGE SYSTEM (PHASE 5), PASAY CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	96,399,674.94	Completed	May 06, 2024	January 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OH0086	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM BUILDINGS AND OTHER STRUCTURES- MULTI-PURPOSE FACILITIES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (DSWD WAREHOUSE), NINOY AQUINO AVENUE CORNER CHAPEL ROAD, MIA, PASAY CITY	ARCONIC INC. (48591)	93,822,410.72	On-Going	May 02, 2024	June 01, 2025	62.86
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0087	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-IMPV'T. OF VILLAMOR GOLF COURSE DRAINAGE SYSTEM (PHASE 1), PASAY CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	96,395,644.88	Completed	May 06, 2024	January 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0088	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)/FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES-IMPV'T. OF VILLAMOR GOLF COURSE DRAINAGE SYSTEM (PHASE 2), PASAY CITY	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	96,400,267.28	Completed	May 06, 2024	January 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0089	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) -MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 684, ZONE 74, PACO, DISTRICT 5 MANILA	BAO-IDANG CONSTRUCTION (23883)	4,681,101.46	Completed	May 13, 2024	September 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24OH0090	ORGANIZATIONAL OUTCOME 2: PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS - FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONST. OF DRAINAGE SYSTEM, ZONE 60,61 AND 62, BACOOD,STA.MESA, MANILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	48,923,862.84	Completed	May 06, 2024	April 30, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0092	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES STRUCTURAL & RESILIENCE PROGRAM-REHAB. OF SCHOOL BLDG. AT PASAY CITY NORTH HIGH SCHOOL- TRAMO CAMPUS,BRGY. 57 ZONE 8 & ITS VICINITY PASAY C	EIKONIC BUILDERS INC. (36529)	4,947,276.83	Completed	June 18, 2024	September 15, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0093	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-IMPROVEMENT OF ROADS INCLUDING DRAINAGE SYSTEM BRGY.197, ZONE 20, PASAY CIT	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP. (5180)	9,688,221.72	Completed	June 06, 2024	October 03, 2024	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0094	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 805 ZONE 87, SAN ANDRES BUKID, DIST. 5, MANILA	L.P.O. ENTERPRISES (20730)	19,364,456.63	On-Going	June 13, 2024	April 24, 2025	86.55
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0095	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING ATHLETE'S DORM), RIZAL MEMORIAL SPORTS COMPLEX, PABLO OCAMPO ST. CITY OF MANILA	LE BRON CONSTRUCTION (32219)	96,499,350.14	Completed	June 19, 2024	June 13, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0096	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHAB. OF DRAINAGE SYSTEM OF UP MANILA-PEDRO GIL CAMPUS AND ITS VICINIT	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / FS CO BUILDERS AND SUPPLY (46910)	96,499,665.85	Completed	June 19, 2024	June 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:03 PM



South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0097	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF MULTI-PURPOSE BUILDING, PANDACAN, MANILA	KPGONZALES CONSTRUCTION SUPPLY AND TRADING (38822)	39,596,986.52	Completed	July 01, 2024	March 27, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24OH0098	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, SAN ANDRES, MANILA CITY	EIGHT J'S CONSTRUCTION SERVICES (41912)	96,499,399.74	On-Going	July 15, 2024	September 10, 2025	100.00
South Manila District Engineering Office	2024	Regular Infra - GAA 2024 LP	24OH0099	LOCAL PROGRAM -NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTI-PURPOSE/FACILITIES-CONSTRUCTION OF CANCER TREATMENT BUILDING AT OSPITAL NG MAYNILA	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	120,617,597.05	Completed	July 15, 2024	July 09, 2025	100.00