



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0002	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BALER - CASIGURAN RD (BALER - DINADIAWAN), K0266 + 360 - K0267 + 469	ZF CONSTRUCTION (17676)	43,435,560.00	Completed	May 07, 2024	October 05, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0003	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BALER - CASIGURAN RD (BALER - DINADIAWAN), K0265 + 560 - K0266 + 360	ZF CONSTRUCTION (17676)	31,465,840.00	Completed	February 05, 2024	April 27, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0004	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BALER - CASIGURAN RD (DINADIAWAN - CASIGURAN SECT), K0329 + 838 - K0330 + 402	ZF CONSTRUCTION (17676)	20,408,034.92	Completed	May 07, 2024	July 12, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0005	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BALER-CASIGURAN RD (DINADIAWAN-CASIGURAN SECT), K0333 + 424 - K0334 + 217	ZF CONSTRUCTION (17676)	30,736,524.39	Completed	May 07, 2024	July 22, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0006	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, NUEVA ECIJA - AURORA RD, K0174 + 260 - K0174 + 482, K0179 + 047 - K0179 + 599	ZF CONSTRUCTION (17676)	28,186,760.00	Completed	May 28, 2024	November 08, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0007	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENNACE - TERTIARY ROADS, A. CASTAÑEDA -- MA AURORA - SN LUIS RD, K0193 + 923 - K0194 + 710	ZF CONSTRUCTION (17676)	28,622,331.47	Completed	March 05, 2024	May 18, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0008	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, A. CASTAÑEDA - MA. AURORA - SN LUIS RD, K0196 + 000 - K0196 + 875	ZF CONSTRUCTION (17676)	28,462,140.00	Completed	March 07, 2024	August 17, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0009	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS, NUEVA ECIJA - AURORA RD, K0179 + 630 - K0179 + 696, K0185 + 850 - K0185 + 900, K0189 + 675 - K0189 + 705, K0196 + 280.....	GASAT BUILDERS AND SUPPLIES INC. (51666)	25,262,440.00	On-Going	February 05, 2024	December 16, 2024	97.19



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0010	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS, A CASTAÑEDA -- MA AURORA-SN LUIS RD, K0196 + 479 - K0196 + 506, K0198 + 590 - K0198 + 617, K0202 + 520 - K0202 + 544,	GASAT BUILDERS AND SUPPLIES INC. (51666)	11,737,460.00	Completed	March 05, 2024	October 05, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0011	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, NUEVA ECIJA - AURORA RD, K0215 + 340 - K0215 + 920	RVB CONSTRUCTION SUPPLIES TRADING (55013)	7,129,500.00	Completed	May 30, 2024	November 12, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0012	NETWORK DEVELOPMENT PROGRAM - OFF CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BALER - CASIGURAN RD (BALER - DINADIAWAN), K0249 + 194 - K0249 + 520, K0249 + 980 - K0250 + 375, K0250 + 825 - K0251 + 000, K0258 + 757 - K0258 + 813, K0258 + 882.....	RADIANCE TRADERS & BUILDERS (32891)	20,658,887.21	On-Going	May 07, 2024	December 15, 2024	96.78
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0013	NETWORK DEVELOPMENT PROGRAM - OFF - CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BALER - CASIGURAN RD (DINADIAWAN - CASIGURAN SECT), K0301 + 388 - K0301 + 645, K0303 + 243 - K0303 + 410, K0316 + 000 - K0316 + 204, K0317 + 021 - K0317 + 028, K0318 + 929	GASAT BUILDERS AND SUPPLIES INC. (51666)	12,070,660.00	Completed	February 05, 2024	July 16, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0014	NETWORK DEVELOPMENT PROGRAM, OFF CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, BALER - CASIGURAN RD (DINADIAWAN - CASIGURAN SECT), K0342 + 374 - K0342 + 808, K0342 + 819 - K0342 + 894, K0343 + 000 - K0343 + 125, K0343 + 170 - K0343 + 406, K0343 + 436	RADIANCE TRADERS & BUILDERS (32891)	6,860,000.00	Completed	February 05, 2024	May 09, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0015	NETWORK DEVELOPMENT PROGRAM - OFF CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, NUEVA ECIJA - AURORA RD, K0205 + 997 - K0208 + 000, K0212 + 000 - K0214 + 909, K0214 + 940 - K0217 + 000	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	49,543,100.00	Completed	February 05, 2024	December 22, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0016	NETWORK DEVELOPMENT PROGRAM - OFF - CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS, A. CASTAÑEDA -- MA AURORA - SN LUIS RD, K0196 + 124 - K0196 + 805, K0196 + 877 - K0196 + 886, K0206 + 500 - K0206 + 661.70, K0207 + 265 - K0207 + 352, K0210 + 254.30	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	52,010,605.00	Completed	February 05, 2024	December 13, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0017	CONSTRUCTION OF ABITONAN RIVER CONTROL STRUCTURE, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	49,000,000.00	Completed	March 07, 2024	April 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0018	CONSTRUCTION OF CALABUANAN - BUHANGIN FLOOD CONTROL, BALER, AURORA	DALCON CONSTRUCTION (40601) / EGB CONSTRUCTION CORPORATION (FORMERLY: EGB CONSTRUCTION) (13722)	144,750,000.00	Completed	March 07, 2024	December 24, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0022	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SAN JOSE, MA. AURORA, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	49,000,000.00	On-Going	March 05, 2024	October 24, 2024	98.83
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0025	CONSTRUCTION OF KINALAPAN FLOOD CONTROL STRUCTURE, BARANGAY PINGIT, BALER, AURORA	MORNING STEEL CONSTRUCTION (30698)	49,000,000.00	Completed	March 05, 2024	November 24, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0026	CONSTRUCTION OF SUKLAYIN RIVER CONTROL STRUCTURE, BALER, AURORA	MORNING STEEL CONSTRUCTION (30698) / ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	96,500,000.00	Completed	February 05, 2024	December 14, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0027	ACCESS ROAD LEADING TO DECLARED TOURISM DESTINATION, BRGY. COZO, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,700,000.00	Completed	February 05, 2024	May 31, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0028	CONSTRUCTION OF ACCESS ROAD LEADING TO TANAWAN WATERFALLS, DINGALAN, AURORA	FORTHRIGHT CONSTRUCTION (32883)	17,370,000.00	Completed	March 27, 2024	October 09, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0029	CONSTRUCTION OF ROAD, SABANG ECO - TOURISM LOOP, SABANG, BALER, AURORA	R.N.G.M. CONSTRUCTION CORPORATION (FORMERLY: R.N.G.M. CONSTRUCTION) (20281)	77,200,000.00	Completed	February 05, 2024	August 15, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0030	CALABGANTO BIANOAN ROAD CONNECTING TO AURORA PACIFIC ECONOMIC ZONE (APECO) AND BALER - CASIGURAN NATIONAL ROAD IN SUPPORT OF APECO LOCATORS AND SSF COOPERATOR, SME & BENEFICIARIES, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,700,000.00	Completed	April 15, 2024	September 14, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), DINIOG NATIONAL HIGH SCHOOL, BARANGAY DINIOG, DILASAG, AURORA	RADIANCE TRADERS & BUILDERS (32891)	3,465,000.00	Completed	February 05, 2024	May 12, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BALER, AURORA	RADIANCE TRADERS & BUILDERS (32891)	2,970,000.00	Completed	February 05, 2024	May 08, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0033	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CALABUANAN, BALER, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	3,960,000.00	Completed	March 05, 2024	July 26, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TABAS, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	2,475,000.00	Completed	March 07, 2024	May 08, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY 1, SAN LUIS, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	4,950,000.00	Completed	February 05, 2024	June 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BUENAVISTA, DIPACULAO, AURORA	RADIANCE TRADERS & BUILDERS (32891)	4,950,000.00	On-Going	February 05, 2024	July 12, 2024	96.37
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BALER STAND ALONE SENIOR HIGH SCHOOL, BARANGAY CALABUANAN, BALER, AURORA	MORNING STEEL CONSTRUCTION (30698)	6,301,904.07	Completed	February 05, 2024	June 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY 7, CASIGURAN, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	6,435,000.00	Completed	February 05, 2024	June 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DIARABASIN NATIONAL HIGH SCHOOL, BARANGAY DIARABASIN, DIPACULAO, AURORA	SO CONSTRUCTION (17714)	6,302,424.15	Completed	February 05, 2024	June 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DICABASAN ELEMENTARY SCHOOL, BARANGAY DICABASAN, DILASAG, AURORA	SO CONSTRUCTION (17714)	6,435,000.00	On-Going	May 07, 2024	December 03, 2024	98.19
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DINADIAWAN ELEMENTARY SCHOOL, BARANGAY DINADIAWAN, DIPACULAO, AURORA	RADIANCE TRADERS & BUILDERS (32891)	6,435,000.00	Completed	April 30, 2024	October 18, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ESTONILO ELEMENTARY SCHOOL, BARANGAY SANTO CRISTO, MARIA AURORA, AURORA	BRENCON DEVELOPERS PHILS. INC. (36731)	6,435,000.00	Completed	February 05, 2024	June 05, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SAN JOSE ELEMENTARY SCHOOL, BARANGAY SAN JOSE, MARIA AURORA, AURORA	VANMARVIL CONSTRUCTION (19224)	6,435,000.00	Completed	February 05, 2024	June 08, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALER, AURORA (PHASE 2)	1ST CUT & FILL CONSTRUCTION CORP. (41502)	8,339,248.35	Completed	June 24, 2024	September 21, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NORTH POBLACION, DIPACULAO, AURORA	A.I.M. CONSTRUCTION (50445)	4,854,976.44	Completed	February 05, 2024	June 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CALABGAN-DITINAGYAN ELEMENTARY SCHOOL, BARANGAY CALABGAN, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	4,950,000.00	Completed	March 07, 2024	June 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY DIKAPANIKIAN, DINGALAN, AURORA	VANMARVIL CONSTRUCTION (19224)	9,900,000.00	Completed	February 05, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0050	CONSTRUCTION OF WATER SYSTEM, BRGY. DIBET, CASIGURAN, AURORA	R.N.G.M. CONSTRUCTION CORPORATION (FORMERLY: R.N.G.M. CONSTRUCTION) (20281)	9,650,000.00	On-Going	April 30, 2024	July 31, 2024	98.20
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0051	CONSTRUCTION OF WATER SYSTEM, BRGY. ESTEVES, CASIGURAN, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	9,650,000.00	Completed	April 30, 2024	September 26, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0052	CONSTRUCTION OF BRIDGE, BRGY. IPIL, DIPACULAO, AURORA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	43,425,000.00	On-Going	April 30, 2024	May 26, 2025	87.97
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0053	CONSTRUCTION OF BRIDGE, BRGY. LIPIT, DIPACULAO, AURORA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	43,425,000.00	Completed	April 30, 2024	June 01, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0054	REHABILITATION OF COVERED COURT, DIPACULAO, AURORA	RADIANCE TRADERS & BUILDERS (32891)	34,099,059.55	Completed	July 02, 2024	February 26, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0055	CONSTRUCTION OF ROAD, BRGY. CALANGCUASAN, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	19,300,000.00	On-Going	April 30, 2024	December 04, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0056	CONSTRUCTION OF ROAD, BRGY. DIAGYAN, DILASAG, AURORA	BAMM BUSINESS VENTURES INC. (42358)	14,077,128.48	On-Going	April 30, 2024	November 02, 2024	84.70
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0057	CONSTRUCTION OF ROAD, BRGY. DITALE, DIPACULAO, AURORA	HBT BUILDERS (51038)	24,125,000.00	Completed	April 30, 2024	December 31, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0058	CONSTRUCTION OF ROAD, BRGY. NIPOO, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	22,007,551.01	Completed	April 30, 2024	October 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0059	CONSTRUCTION OF ROAD, BRGY. UMIRAY, DINGALAN, AURORA	NTL BUILDERS AND DEVELOPER (33450)	96,500,000.00	Completed	April 30, 2024	March 14, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0060	CONSTRUCTION OF ROAD, DITALYON, BRGY. PALTIC, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	14,475,000.00	Completed	April 30, 2024	August 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0061	CONSTRUCTION OF ROAD, POBLACION ZONE II, DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	3,848,982.60	Completed	May 07, 2024	June 22, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0063	CONSTRUCTION OF ROAD, SO. DILAGDES, BRGY. MAPALAD, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	34,740,000.00	On-Going	April 30, 2024	March 24, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0064	CONSTRUCTION OF ROAD, SO. LIYOG, BRGY. MAPALAD, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	34,740,000.00	On-Going	April 30, 2024	March 30, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0065	CONSTRUCTION OF ROAD, SO. TAPAO, BRGY. BUTAS NA BATO, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	48,250,000.00	Completed	April 30, 2024	January 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0066	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULOS RIVER (RIGHT BANK), BARANGAY DINADIAWAN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	48,250,000.00	Completed	April 30, 2024	January 07, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT SALA RIVER, BRGY. ABULEG, DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	9,650,000.00	On-Going	April 30, 2024	October 27, 2024	56.90
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0068	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. BIANOAN, CASIGURAN, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	47,318,449.04	Completed	April 30, 2024	November 06, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. BORLONGAN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	48,250,000.00	Completed	April 30, 2024	December 14, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. BUTAS NA BATO, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	28,950,000.00	Completed	April 30, 2024	October 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. CALANGCUASAN, CASIGURAN, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	48,250,000.00	Completed	April 30, 2024	February 28, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. CALAOCAN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	48,250,000.00	On-Going	April 30, 2024	April 05, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0073	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DIANED, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	47,338,372.71	Completed	April 30, 2024	November 07, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0074	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DINADIAWAN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	48,250,000.00	On-Going	April 30, 2024	March 12, 2025	89.88
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0075	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DITALE, DIPACULAO, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	48,250,000.00	Completed	April 30, 2024	March 30, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0076	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. LUAL, CASIGURAN, AURORA	GERRA CONSTRUCTION INCORPORATED (FORMERLY: GERRA CONSTRUCTION) (29359)	48,250,000.00	On-Going	May 07, 2024	January 01, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0077	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. MARIKIT, CASIGURAN, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	48,250,000.00	Completed	May 07, 2024	December 25, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0078	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. TABAS, CASIGURAN, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	48,250,000.00	Completed	April 30, 2024	January 31, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0079	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, CABULAO CREEK, BRGY. PALTIC, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	31,362,500.00	Completed	April 30, 2024	November 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0080	CONSTRUCTION OF SUBSUB RIVER CONTROL STRUCTURE, BRGY. DAVIL-DAVILAN, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	16,887,500.00	Completed	April 30, 2024	September 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. DIAMANEN, DIPACULAO, AURORA	RADIANCE TRADERS & BUILDERS (32891)	6,300,564.96	Completed	April 30, 2024	August 27, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. GUPA, DIPACULAO, AURORA	JOHN DEE B. BUSTAMANTE CONSTRUCTION (30458)	6,305,492.43	Completed	April 30, 2024	August 27, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MOTORPOOL), BALER, AURORA	BRENCON DEVELOPERS PHILS. INC. (36731)	38,805,258.05	On-Going	July 30, 2024	April 25, 2025	68.17
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0084	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. LOBOT, DIPACULAO, AURORA	SO CONSTRUCTION (17714)	19,447,919.20	On-Going	August 23, 2024	January 19, 2025	81.87
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH FACILITY), CASIGURAN, AURORA	JAVEN CONSTRUCTION (56535)	14,850,000.00	On-Going	April 30, 2024	October 11, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH FACILITY), DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,467,054.87	On-Going	April 30, 2024	November 28, 2024	83.72
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH FACILITY), DINGALAN, AURORA	VANMARVIL CONSTRUCTION (19224)	14,850,000.00	Completed	April 30, 2024	December 31, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH FACILITY), DIPACULAO, AURORA	MORNING STEEL CONSTRUCTION (30698)	14,462,847.09	Completed	April 30, 2024	October 01, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BUILDING), BRGY. BAYABAS, DIPACULAO, AURORA	ULIRAN CONSTRUCTION SERVICES (46799)	4,950,000.00	Completed	April 30, 2024	October 19, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PALTIC, DINGALAN, AURORA	VANMARVIL CONSTRUCTION (19224)	7,920,000.00	Completed	April 30, 2024	November 26, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0092	CONSTRUCTION OF ROAD, BARANGAY RAMADA, MARIA AURORA, AURORA	VANMARVIL CONSTRUCTION (19224)	14,355,000.00	Completed	April 15, 2024	October 14, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY NONONG SR., SAN LUIS, AURORA	QUADROMETRIC CONSTRUCTION (48959)	4,950,000.00	Completed	March 07, 2024	August 05, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CN0095	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BALER - CASIGURAN RD (BALER - DINADIWAN), K0270 + 105 - K0271 + 168	ZF CONSTRUCTION (17676)	39,281,399.27	On-Going	May 07, 2024	September 16, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0096	CONSTRUCTION OF BRIDGE, BRGY. TOYTOYAN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	5,694,448.22	On-Going	July 02, 2024	October 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0097	CONSTRUCTION OF BOX CULVERT, BRGY. LOBBOT, DIPACULAO, AURORA	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	4,798,860.49	Completed	July 05, 2024	August 29, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0098	CONSTRUCTION OF DRAINAGE CANAL, BRGY. DIANED, DIPACULAO, AURORA	VANMARVIL CONSTRUCTION (19224)	23,638,253.17	Completed	April 30, 2024	November 15, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0099	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	99,000,000.00	On-Going	August 23, 2024	November 06, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0100	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALTIC ELEMENTARY SCHOOL, DINGALAN, AURORA	FORTHRIGHT CONSTRUCTION (32883)	4,950,000.00	Completed	May 27, 2024	December 09, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KASAYSAYAN ELEMENTARY SCHOOL, DILASAG, AURORA	RADIANCE TRADERS & BUILDERS (32891)	4,950,000.00	On-Going	May 07, 2024	October 13, 2024	59.92
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MANGGITAHAN NATIONAL HIGH SCHOOL, DILASAG, AURORA	RADIANCE TRADERS & BUILDERS (32891)	6,435,000.00	Completed	March 27, 2024	August 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DINIOG ELEMENTARY SHCOOL, DILASAG, AURORA	RADIANCE TRADERS & BUILDERS (32891)	6,435,000.00	On-Going	March 27, 2024	September 19, 2024	98.01
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0104	REHABILITATION OF MULTI-PURPOSE FACILITY (MUNICIPAL TRANSPORT TERMINAL), POBLACION ZONE II, DINALUNGAN, AURORA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169) / VANMARVIL CONSTRUCTION (19224)	43,564,594.64	On-Going	July 29, 2024	March 25, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0105	REHABILITATION/COMPLETION DILASAG NATIONAL HIGH SCHOOL, DILASAG, AURORA	JAVEN CONSTRUCTION (56535)	3,369,168.23	On-Going	May 27, 2024	September 05, 2024	96.03
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0106	REHABILITATION/DILASAG CENTRAL SCHOOL, DILASAG, AURORA	RADIANCE TRADERS & BUILDERS (32891)	3,465,000.00	On-Going	May 07, 2024	September 30, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMELEC), DIPACULAO, AURORA	VANMARVIL CONSTRUCTION (19224)	9,658,003.58	Completed	March 27, 2024	September 22, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0109	CONSTRUCTION OF ROAD LEADING TO TANAWAN WATERFALLS, BRGY. TANAWAN, DINGALAN, AURORA	EGC10 CONSTRUCTION (47754)	11,760,000.00	On-Going	July 29, 2024	December 24, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0110	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BRGY. ESTEVES, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	1,470,000.00	Completed	July 02, 2024	September 02, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0111	CONSTRUCTION OF ROAD, BRGY. BUHANGIN, BALER, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	59,400,000.00	Completed	July 02, 2024	June 15, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0112	CONSTRUCTION OF ROAD, PUNGLO TO DIAMAN, MARIA AURORA, AURORA	MORNING STEEL CONSTRUCTION (30698) / ZF CONSTRUCTION (17676)	99,000,000.00	On-Going	May 28, 2024	July 17, 2025	97.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0113	CONSTRUCTION OF BRIDGE, DIKAPANIKIAN, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	154,400,000.00	On-Going	July 29, 2024	November 03, 2025	97.40



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0114	CONSTRUCTION OF DINGALAN - SAN LUIS - BALER ROAD, DINGALAN, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	99,000,000.00	Completed	April 15, 2024	December 19, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0115	CONSTRUCTION OF BALER - SAN LUIS - DINGALAN ROAD, BALER, AURORA	R.N.G.M. CONSTRUCTION CORPORATION (FORMERLY: R.N.G.M. CONSTRUCTION) (20281)	99,000,000.00	Completed	May 07, 2024	February 06, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0117	CONSTRUCTION OF ROAD, CALABUANAN, BALER, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	29,700,000.00	Completed	April 15, 2024	December 10, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0118	CONSTRUCTION OF ROAD, OBLIGACION, BALER, AURORA	DALCON CONSTRUCTION (40601)	19,800,000.00	Completed	March 27, 2024	September 26, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0119	CONSTRUCTION OF ROAD, RESERVA, BALER, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	29,700,000.00	On-Going	May 28, 2024	January 22, 2025	92.50
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0120	CONSTRUCTION OF ROAD, RESERVA, BALER, AURORA (PHASE 2)	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	29,700,000.00	On-Going	June 07, 2024	February 18, 2025	79.11
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0121	CONSTRUCTION OF ROAD, DIAT, MARIA AURORA, AURORA	SO CONSTRUCTION (17714)	11,880,000.00	Completed	May 28, 2024	December 15, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0122	CONSTRUCTION OF ROAD, DITUMABO, SAN LUIS, AURORA	IRC CONSTRUCTION & SUPPLIES (29943)	39,600,000.00	Completed	June 07, 2024	March 04, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0123	CONSTRUCTION OF ROAD, BRGY. L. PIMENTEL, SAN LUIS, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,850,000.00	Completed	April 15, 2024	September 30, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0124	CONSTRUCTION OF ROAD, BRGY. 3, SAN LUIS, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,850,000.00	Completed	June 07, 2024	September 01, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0125	CONCRETING OF ROAD, BRGY. BUTAS NA BATO, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	9,900,000.00	Completed	April 15, 2024	July 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0126	CONCRETING OF ROAD, BRGY. MATAWE, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	4,950,000.00	Completed	May 07, 2024	June 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0127	CONCRETING OF ROAD, DAVIL - DAVILAN & MATAWE, DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	29,700,000.00	Completed	April 15, 2024	November 27, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0128	CONSTRUCTION OF ROAD, BRGY. LIPIT, DIPACULAO, AURORA	DALCON CONSTRUCTION (40601)	29,700,000.00	On-Going	June 07, 2024	January 13, 2025	88.28
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0129	CONSTRUCTION OF ROAD, BRGY. DINADIAWAN, DIPACULAO, AURORA	A.I.M. CONSTRUCTION (50445)	9,900,000.00	On-Going	May 07, 2024	October 09, 2024	88.50
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0130	CONSTRUCTION OF ROAD, BRGY. LOBBOT, DIPACULAO, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	9,674,035.75	On-Going	June 24, 2024	August 15, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0131	CONSTRUCTION OF ROAD, BRGY. PUANGI, DIPACULAO, AURORA	RVB CONSTRUCTION SUPPLIES TRADING (55013)	9,698,627.74	Completed	April 15, 2024	June 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0133	CONSTRUCTION OF ROAD, BRGY. MUCDOL, DIPACULAO, AURORA	HBT BUILDERS (51038)	9,900,000.00	Completed	April 15, 2024	July 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0134	CONSTRUCTION OF ROAD, BRGY. DIAMANEN, DIPACULAO, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	19,519,912.12	On-Going	July 02, 2024	November 11, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0135	CONSTRUCTION OF ROAD, BRGY. PALEG, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	9,603,467.28	Completed	April 15, 2024	July 10, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0136	CONSTRUCTION OF ROAD, BRGY. CALANTAS, CASIGURAN, AURORA	BAMM BUSINESS VENTURES INC. (42358)	9,543,915.40	Completed	May 07, 2024	July 19, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0137	CONSTRUCTION OF ROAD, BRGY. CULAT, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	9,703,256.82	On-Going	May 30, 2024	December 06, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0138	CONSTRUCTION OF ROAD, BRGY. TABAS, CASIGURAN, AURORA	BAMM BUSINESS VENTURES INC. (42358)	9,900,000.00	Completed	May 07, 2024	August 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0139	CONSTRUCTION OF ROAD, BRGY. COZO, CASIGURAN, AURORA (PHASE 1)	BAMM BUSINESS VENTURES INC. (42358)	4,727,723.33	On-Going	May 07, 2024	June 23, 2024	93.06
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0140	CONSTRUCTION OF BRIDGE, DIAMAN, MARIA AURORA, AURORA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	49,500,000.00	On-Going	June 07, 2024	September 16, 2025	95.60
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0141	CONSTRUCTION OF HANGING BRIDGE, BRGY. CALABGAN, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	4,950,000.00	On-Going	August 23, 2024	April 24, 2025	98.65
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0142	CONSTRUCTION OF ROAD, BRGY. ESTEVES, CASIGURAN, AURORA	BAMM BUSINESS VENTURES INC. (42358)	55,143,000.00	On-Going	June 07, 2024	May 07, 2025	96.94
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0143	CONSTRUCTION OF ROAD, BACONG, SAN LUIS, AURORA	VANMARVIL CONSTRUCTION (19224)	9,652,581.14	Completed	June 07, 2024	August 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0144	CONSTRUCTION OF NIPOO - TAMBALONGAN ROAD, BRGY. NIPOO, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	19,195,488.45	Completed	March 27, 2024	August 08, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0145	CONSTRUCTION OF HIGHWAY TO DILEBSONG ROAD, BRGY. NIPOO, DINALUNGAN, AURORA	SO CONSTRUCTION (17714)	19,800,000.00	On-Going	May 27, 2024	November 19, 2024	74.68
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0146	CONSTRUCTION OF ROAD, BRGY. COZO, CASIGURAN, AURORA (PHASE 2)	RADIANCE TRADERS & BUILDERS (32891)	9,900,000.00	On-Going	June 07, 2024	December 01, 2024	88.78
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0147	CONSTRUCTION OF ROAD, BRGY. DIBACONG, CASIGURAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	4,860,455.90	On-Going	May 30, 2024	September 13, 2024	57.96
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0149	REHABILITATION OF FLOOD CONTROL STRUCTURE, SABANG, BALER, AURORA	R.N.G.M. CONSTRUCTION CORPORATION (FORMERLY: R.N.G.M. CONSTRUCTION) (20281)	49,500,000.00	Completed	April 15, 2024	October 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0150	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DITEKI, SAN LUIS, AURORA	GERRA CONSTRUCTION INCORPORATED (FORMERLY: GERRA CONSTRUCTION) (29359)	49,500,000.00	Completed	May 30, 2024	March 17, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0151	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. 4, SAN LUIS, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	9,900,000.00	Completed	July 02, 2024	January 30, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0152	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DIKAPINISAN, SAN LUIS, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	19,800,000.00	On-Going	July 02, 2024	March 10, 2025	97.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0154	CONSTRUCTION OF SEA WALL, BRGY. NIPOO, DINALUNGAN, AURORA	ZF CONSTRUCTION (17676)	34,650,000.00	On-Going	May 07, 2024	March 18, 2025	77.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0155	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. MAPALAD, DINALUNGAN, AURORA	ZF CONSTRUCTION (17676)	14,850,000.00	On-Going	July 30, 2024	April 28, 2025	73.16
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0156	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. DIBACONG, CASIGURAN, AURORA	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492) / BAMB BUSINESS VENTURES INC. (42358)	49,500,000.00	Completed	April 15, 2024	February 02, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0157	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), DINGALAN, AURORA PHASE 1	DALCON CONSTRUCTION (40601)	128,700,000.00	Completed	June 07, 2024	May 02, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0158	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), DINGALAN, AURORA	DALCON CONSTRUCTION (40601)	99,000,000.00	On-Going	August 23, 2024	December 09, 2025	94.64
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0159	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DAVILDAVILAN, DINGALAN, AURORA	FORTHRIGHT CONSTRUCTION (32883)	14,850,000.00	On-Going	April 15, 2024	March 12, 2025	87.43
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0160	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALER, AURORA (PHASE 1)	1ST CUT & FILL CONSTRUCTION CORP. (41502)	9,863,406.92	Completed	June 24, 2024	November 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0161	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), FLORIDA ELEMENTARY SCHOOL, FLORIDA, MARIA AURORA, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	6,304,455.05	Completed	March 27, 2024	July 24, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TESDA), BALER, AURORA	RADIANCE TRADERS & BUILDERS (32891)	14,850,000.00	Completed	June 07, 2024	February 14, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0163	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RAMADA, MARIA AURORA, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	4,836,824.55	Completed	July 02, 2024	October 29, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0164	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DAVILDAVILAN, DINGALAN, AURORA	VANMARVIL CONSTRUCTION (19224)	4,950,000.00	Completed	May 07, 2024	November 09, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0165	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BFP DIPACULAO SUB STATION), BRGY. DINADIAWAN, DIPACULAO, AURORA	ULIRAN CONSTRUCTION SERVICES (46799)	4,950,000.00	Completed	April 15, 2024	December 18, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0166	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PNP DIPACULAO SUB STATION), BRGY. DINADIAWAN, DIPACULAO, AURORA	ULIRAN CONSTRUCTION SERVICES (46799)	4,852,042.83	Completed	June 07, 2024	November 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0167	CONSTRUCTION OF 3-STOREY MULTI-PURPOSE BUILDING, MUNICIPAL COMPOUND, DIPACULAO, AURORA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	49,500,000.00	Completed	August 30, 2024	June 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0168	IMPROVEMENT OF OLD MUNICIPAL HALL, BRGY. POBLACION ZONE II, DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	9,642,311.02	On-Going	July 02, 2024	April 23, 2025	50.04
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0169	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DIBARAYBAY ELEMENTARY SCHOOL, DIBARAYBAY, DINALUNGAN, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	6,435,000.00	Completed	March 27, 2024	August 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PAULINO L. BAUTISTA ELEMENTARY SCHOOL, SIMABAHAN, DINALUNGAN, AURORA	1ST CUT & FILL CONSTRUCTION CORP. (41502)	6,304,372.33	Completed	April 15, 2024	August 12, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAPALAD ELEMENTARY SCHOOL, MAPALAD, DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	6,435,000.00	Completed	March 27, 2024	July 29, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0172	CONSTRUCTION OF SCHOOL FACILITIES QUIRINO ELEMENTARY SCHOOL, QUIRINO, MARIA AURORA, AURORA	BRENCON DEVELOPERS PHILS. INC. (36731)	48,511,763.78	On-Going	July 29, 2024	March 25, 2025	90.33
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0173	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY (SANITARY LANDFILL), BRGY. DIBARAYBAY, DINALUNGAN, AURORA	DALCON CONSTRUCTION (40601)	34,650,000.00	Completed	July 29, 2024	May 05, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0174	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. ESTEVES, CASIGURAN, AURORA (PHASE 3)	RADIANCE TRADERS & BUILDERS (32891)	42,716,203.67	On-Going	July 29, 2024	January 24, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0175	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ESTEVES, CASIGURAN, AURORA (PHASE 1)	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	9,722,749.32	On-Going	July 29, 2024	March 25, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0176	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ESTEVES, CASIGURAN, AURORA (PHASE 2)	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	4,950,000.00	On-Going	July 30, 2024	November 29, 2024	92.18
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0177	CONSTRUCTION OF MULTI - PURPOSE BUILDING (COVERED COURT), PALEG ELEMENTARY SCHOOL, PALEG, DINALUNGAN, AURORA	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	6,435,000.00	Completed	April 15, 2024	August 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0178	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. SAN ISIDRO, SAN LUIS, AURORA	QUADROMETRIC CONSTRUCTION (48959)	9,900,000.00	Completed	May 07, 2024	October 21, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0179	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), SO. SINGAWAN, BRGY. UMIRAY, DINGALAN, AURORA	FORTHRIGHT CONSTRUCTION (32883)	9,900,000.00	On-Going	May 27, 2024	June 09, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0180	CONSTRUCTION OF MULTI-PURPOSE FACILITY (EMERGENCY OPERATION CENTER), DINGALAN, AURORA	FORTHRIGHT CONSTRUCTION (32883)	9,900,000.00	On-Going	June 07, 2024	January 30, 2025	90.69



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0181	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. DIARABASIN, DIPACULAO, AURORA	A.I.M. CONSTRUCTION (50445)	9,706,424.18	Completed	May 27, 2024	October 23, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0182	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BRGY. ESTEVES, CASIGURAN, AURORA	JAVEN CONSTRUCTION (56535)	16,830,000.00	Completed	July 02, 2024	January 03, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0183	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. DIANED, DIPACULAO, AURORA	SO CONSTRUCTION (17714)	9,699,024.86	Completed	May 07, 2024	October 03, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0184	CONSTRUCTION OF WATER SYSTEM, MALASIN, MARIA AURORA, AURORA	VANMARVIL CONSTRUCTION (19224)	4,950,000.00	Completed	May 07, 2024	August 09, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0191	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SABANG, BALER, AURORA	BMK CONSTRUCTION CORPORATION (FORMERLY B.M.K. CONSTRUCTION) (8292)	96,500,000.00	Completed	May 07, 2024	March 27, 2025	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CN0192	CONSTRUCTION OF BALITWAK - SAN ISIDRO FLOOD CONTROL, SAN LUIS, AURORA	DALCON CONSTRUCTION (40601)	49,000,000.00	Completed	May 07, 2024	October 20, 2024	100.00
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0193	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DINALUNGAN MUNICIPAL HALL), BRGY. ZONE II, DINALUNGAN, AURORA	RADIANCE TRADERS & BUILDERS (32891)	17,462,848.31	On-Going	May 27, 2024	October 18, 2024	86.42
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CN0212	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM	CONRADO B. BAUTISTA CONST. & SUPPLY CORP. (FORMERL (11411)	2,855,514.50	On-Going	July 02, 2024	September 09, 2024	91.81
Aurora District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CN0222	CONSTRUCTION OF BIRTHPLACE OF PHILIPPINE SURFING MARKER AND BAYWALK BALER, AURORA	BMK CONSTRUCTION CORPORATION (FORMERLY B.M.K. CONSTRUCTION) (8292)	144,750,000.00	On-Going	October 04, 2024	November 30, 2025	93.77
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0001	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES- REHABILITATION OF DOÑA-SIBUL ROAD, BARANGAY DOÑA, ORANI, BATAAN	PASCAL CONSTRUCTION (34168)	12,374,996.55	Completed	March 26, 2024	August 01, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0002	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - KO097+956-KO098+057, HERMOSA, BATAAN	D.M. BERNALES CONSTRUCTION (38691)	1,772,819.77	Completed	March 11, 2024	May 20, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0003	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - MABATANG VICINAL RD - KO119+000-KO119+458, ABUCAY, BATAAN	P.C. VALENCIA CONSTRUCTION (32742)	8,182,018.83	Completed	March 27, 2024	May 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0004	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CALAGUIMAN VICINAL RD - KO119+904-KO120+663, SAMAL, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	6,578,738.99	Completed	March 11, 2024	April 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0005	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF SIONGCO ROAD, BARANGAY OMBOY, ABUCAY, BATAAN	D.M. BERNALES CONSTRUCTION (38691)	4,949,999.12	Completed	March 11, 2024	April 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0006	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ORANI RIVER (PHASE III), ORANI, BATAAN	PASCAL CONSTRUCTION (34168)	47,039,999.94	Completed	February 16, 2024	August 21, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0007	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG COLO RIVER (PHASE 3AGP), PALIHAN SECTION, HERMOSA, BATAAN	PASCAL CONSTRUCTION (34168)	48,999,999.85	Completed	February 21, 2024	January 01, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0008	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAYAN, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	7,424,999.17	Completed	March 04, 2024	August 10, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0009	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUGO, SAMAL, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,999.90	Completed	March 04, 2024	July 30, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0010	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG HERMOSA RIVER (PHASE III), HERMOSA, BATAAN	PASCAL CONSTRUCTION (34168)	48,999,999.92	Completed	February 16, 2024	August 13, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0011	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF ROAD, SITIOS PAG-ASA, KITANG, SANGGANGGA AND GOMEZ TO SANGGANGGA, BARANGAY MABATANG, ABUCAY, BAT	VM BUILDERS CONSTRUCTION CORPORATION (45475)	14,849,996.92	Completed	March 07, 2024	August 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0012	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS -HERMOSA POBLACION RD - CHAINAGE 212 - CHAINAGE 307, HERMOSA, BATAAN	P.C. VALENCIA CONSTRUCTION (32742)	3,495,657.13	Completed	March 27, 2024	May 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0013	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - K0105+000 - K0105+650, K0111+ 000 -K0111+683, K0114+327 - K0114+915, K0116+170 -K0117+084, ORANI, SAMAL AND ABUCAY, BATAAN	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617) / ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	68,997,498.46	Completed	March 12, 2024	August 08, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0014	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ROMAN EXPRESSWAY - K0101+043 - K0101+100, HERMOSA, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	6,468,979.38	Completed	March 06, 2024	October 31, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0015	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALSİK, HERMOSA, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	7,424,996.79	Completed	February 26, 2024	July 30, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0016	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, PUROK 3, BARANGAY BAMBAN, HERMOSA, BATAAN	NICAP CONSTRUCTION (28761)	9,899,972.31	Completed	March 04, 2024	June 05, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0017	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TUYO RIVER (PHASE II - DM), ABUCAY, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,999.65	Completed	March 06, 2024	December 12, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0018	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ROMAN EXPRESSWAY - K0101+ (-050) - K0101+043, HERMOSA, BATAAN	PASCAL CONSTRUCTION (34168)	9,784,319.34	Completed	March 07, 2024	September 03, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0019	PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTIONS OF ASSET ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - ROMAN EXPRESSWAY -K0112+470- K0112+635, SAMAL, BATAAN	AVE-MIRA CONSTRUCTION AND TRADING (42759)	13,719,999.47	Completed	March 06, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CA0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - MULAWIN-TALA ROAD LEADING TO MT. NATIB, BATAAN NATIONAL PARK, ORANI, BATAAN	AFAJI BUILDERS (39489)	4,899,999.83	Completed	March 04, 2024	May 05, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0021	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CALAYLAYAN, ABUCAY, BATAAN	AVE-MIRA CONSTRUCTION AND TRADING (42759)	12,374,998.12	Completed	February 26, 2024	July 01, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0022	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SITIO ALIKABOK ROAD, BARANGAY BAYAN, ORANI, BATAAN	P.C. VALENCIA CONSTRUCTION (32742)	4,949,999.89	Completed	March 27, 2024	June 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0023	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BARANGAY PULO, HERMOSA, BATAAN	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	9,899,999.43	Completed	March 18, 2024	June 16, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0024	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MABIGA RIVER, TRIBUTARY TO COLO RIVER, PHASE III-DM, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	72,375,000.00	Completed	March 06, 2024	October 31, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0025	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG COLO RIVER (PHASE III-DM), PALIHAN SECTION, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	72,374,999.68	Completed	March 06, 2024	May 23, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0026	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG COLO RIVER, BAMBAN SECTION, PHASE III-DM, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,999.70	Completed	March 06, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CA0027	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM -BUILDINGS AND OTHER STRUCTURES -MULTIPURPOSE/FACILITIES - CONSTRUCTION (COMPLETION) OF DPWH BATAAN 1ST DEO BUILDING (PHASE III), ROMAN EXPRESSWAY, MULAWIN, ORANI, BATAAN	88 BUILDERS CONSTRUCTION (46381)	28,811,900.00	On-Going	March 06, 2024	September 01, 2024	92.25
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0028	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, HERMOSA, BATAAN	P.C. VALENCIA CONSTRUCTION (32742)	4,949,999.61	Completed	March 27, 2024	July 28, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0029	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS -CALAGUIMAN VICINAL RD - KO121+(-006) - KO121+000, KO121+(-250) -KO121+(-006), KO121+000 KO122+300, KO127+1038 KO128+176, KO127+992-KO127+1038, KO128+176 - KO129+090	AVE-MIRA CONSTRUCTION AND TRADING (42759)	21,581,559.66	On-Going	February 26, 2024	January 27, 2025	62.17
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0030	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - ROMAN EXPRESSWAY -KO114+018 -K O114+259, KO114+304.60 - KO115+409 , BATAAN 1ST DISTRICT	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	66,626,493.41	On-Going	February 28, 2024	February 25, 2025	74.77
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0031	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, SITIO LATI, BARANGAY KAPARANGAN, ORANI, BATAAN	A.S.V. CONSTRUCTION SUPPLY AND SERVICES (13490)	9,688,155.22	Completed	March 26, 2024	June 23, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG ROMAN EXPRESSWAY (S01420LZ) - KO101+(-299) - KO101+701, BARANGAY PALIHAN, HERMOSA	AS MACHA CONSTRUCTION AND TRADING (36878)	5,774,146.52	On-Going	March 01, 2024	August 12, 2024	0.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0033	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD -KO104+890 - KO105+173, KO112+650 - KO113+003, KO119+738 - KO120+059, KO121+390 - KO121+721	NBZ ENGINEERING AND CONSTRUCTION (37319)	25,855,672.92	On-Going	March 07, 2024	January 13, 2025	28.61



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0034	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD - KO112+978 - KO113+330, KO113+485 - KO113+765, KO114+150 - KO114+880, KO114+960 - KO115+185, SAMAL, BATAAN	NBZ ENGINEERING AND CONSTRUCTION (37319)	16,388,519.88	On-Going	March 08, 2024	July 05, 2024	41.70
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0035	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF SENIOR CITIZENS BUILDING, BARANGAY CALAYLAYAN, ABUCAY, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,999.18	Completed	February 29, 2024	July 04, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0036	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG COLO RIVER, MAITE SECTION, PHASE IV-DMC, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,998.25	Completed	April 23, 2024	January 02, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0037	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PULO-KABALUTAN RIVER, ORANI, BATAAN	PASCAL CONSTRUCTION (34168)	96,499,999.66	Completed	April 22, 2024	December 17, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0038	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION/CONCRETING OF ROAD, BARANGAY TUGATOG, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,997.53	Completed	April 29, 2024	July 28, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0039	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, PUROK III, BARANGAY TUGATOG, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,998.23	Completed	April 22, 2024	July 21, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0040	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF TUGATOG COVERED COURT, ORANI, BATAAN	NBZ ENGINEERING AND CONSTRUCTION (37319)	7,424,999.64	Completed	April 02, 2024	October 31, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0041	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SANTA LUCIA COVERED COURT, SAMAL, BATAAN	P.C. VALENCIA CONSTRUCTION (32742)	7,268,953.66	On-Going	April 02, 2024	September 27, 2024	96.53



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0042	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY BAYAN, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,999.67	Completed	May 02, 2024	November 03, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0044	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONCRETING OF TALA ROAD LEADING TO TOURIST DESTINATION, MT. NATIB, ORANI, BATAAN	AFAJI BUILDERS (39489)	5,444,996.29	Completed	May 13, 2024	July 13, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0045	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF BARANGAY PALIHAN COVERED COURT, HERMOSA, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	7,424,998.68	Completed	May 02, 2024	October 02, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0046	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SCHOOL BUILDING, MABIGA ELEMENTARY SCHOOL, BRGY. MABIGA, HERMOSA, BATAAN	AFAJI BUILDERS (39489)	11,879,999.72	Completed	May 17, 2024	November 16, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0047	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PENTOR-BALSIK, BALSIK SECTION, PHASE IV-DMC, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,998.25	Completed	April 23, 2024	January 01, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0048	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PULO-ALMACEN RIVER, PHASE IV-DMC, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,999.74	Completed	April 23, 2024	January 05, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0049	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, BARANGAY MARIA FE, ORANI, BATAAN	BASTIAN BUILDERS (40572)	4,949,999.32	Completed	June 24, 2024	September 22, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0050	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, BARANGAY PAG-ASA, ORANI, BATAAN	JMILA BUILDERS (45781)	4,949,995.61	Completed	April 25, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0051	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, LITTLE BAGUIO, PALIHAN, HERMOSA, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,998.10	Completed	April 11, 2024	October 08, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0052	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, PUROK 5, BALSİK, HERMOSA, BATAAN	D. M. HOUSE CONSTRUCTION, INC. (25810)	4,949,996.63	Completed	May 21, 2024	July 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0053	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, SITIO PINAGPALA, BALSİK, HERMOSA, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,997.69	Completed	April 22, 2024	July 23, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0054	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PULO-ALMACEN RIVER PHASE VII-CMD, HERMOSA, BATAAN	SAN SEBASTIAN CONSTRUCTION (51494)	29,699,999.90	Completed	April 23, 2024	September 23, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0055	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF CONCRETE CANAL WITH CONCRETE COVER AND SIDEWALK, BRGY. CALAYLAYAN, ABUCAY, BATAAN (PHASE 1)	DE JESUS CONSTRUCTION (11452)	9,899,999.10	Completed	April 22, 2024	September 22, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0056	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CALAYLAYAN, ABUCAY, BATAAN	JEPA CONSTRUCTION & SUPPLIES (30375)	14,849,999.43	Completed	May 21, 2024	December 25, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0057	BASIC INFRASTRUCTURE PROGRAM -MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE HALL, SAMAL, BATAAN (PHASE IV)	AS MACHA CONSTRUCTION AND TRADING (36878)	14,849,999.75	Completed	April 15, 2024	October 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0058	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD LEADING TO ANTENNAE FARM, BARANGAY CAPITANGAN, ABUCAY, BATAAN (PHASE II)	C.T. LEONCIO CONSTRUCTION & TRADING (17371) / YELLOW GOLD CONSTRUCTION (9051)	69,299,999.10	Completed	May 20, 2024	March 15, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0059	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS -TERTIARY ROADS -CALAGUIMAN VICINAL RD - KO117+515 - KO118+759, SAMAL, BATAAN	PASCAL CONSTRUCTION (34168)	27,308,679.46	Completed	July 01, 2024	February 15, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0060	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - ROMAN EXPRESSWAY - KO101+350 -KO102+173, KO104+308 - KO104+643, KO105+474 - KO105+551, HERMOSA AND ORANI, BATAAN	PASCAL CONSTRUCTION (34168)	23,320,078.61	Completed	May 15, 2024	February 08, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0064	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PUKSUAN RIVER, BRGY. PUKSUAN, ORANI, BATAAN	SAN SEBASTIAN CONSTRUCTION (51494)	9,899,999.72	Completed	July 11, 2024	October 10, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0065	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ORANI RIVER, ORANI, BATAAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	48,999,998.54	Completed	May 20, 2024	November 24, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0066	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT LOWER TIWALA, BRGY. SAN JUAN, SAMAL, BATAAN	AFAJI BUILDERS (39489)	4,949,999.87	Completed	June 10, 2024	September 09, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0067	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF BARANGAY BALUT-PUKSUAN ROAD, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	19,799,999.59	Completed	June 03, 2024	January 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0068	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT HERMOSA GOVERNMENT CENTER, BARANGAY JUDGE ROMAN CRUZ SR., HERMOSA, BATAAN	AFAJI BUILDERS (39489)	19,799,996.29	Completed	July 31, 2024	March 31, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0069	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, EAST CALAGUIMAN, SAMAL, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,998.78	Completed	May 21, 2024	November 02, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0070	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, PUROK 1 AND PUROK 2, BALSİK, HERMOSA, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,997.88	Completed	September 18, 2024	February 08, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0072	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BINAYAN RIVER, BRGY. CAPITANGAN, ABUCAY, BATAAN (PHASE 2NV)	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	19,799,999.76	Completed	May 28, 2024	October 26, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0073	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS -CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG ORANI CHANNEL, PANTALAN LUMA, PHASE IV-DMC, ORANI, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	94,139,421.25	Completed	July 18, 2024	April 13, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0074	BASIC INFRASTRUCTURE PROGRAM -FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DIKE, SITIO LATI, KAPARANGAN, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	6,791,399.29	On-Going	June 19, 2024	December 11, 2024	95.36
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0075	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAMAL, BATAAN	PASCAL CONSTRUCTION (34168)	9,899,999.83	Completed	May 28, 2024	October 11, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0076	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING HALL, SITIO MANDURAY, BRGY. MAITE, HERMOSA, BATAAN	AFAJI BUILDERS (39489)	4,949,999.84	Completed	July 31, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0077	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG PAKING RIVER, ORANI, BATAAN	88 BUILDERS CONSTRUCTION (46381)	9,899,999.31	Completed	July 02, 2024	October 08, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0078	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD BRGY. MABIGA, HERMOSA, BATAAN	AFAJI BUILDERS (39489)	9,899,993.40	Completed	July 31, 2024	February 25, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0079	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BY-PASS ROAD, BRGY. PALIHAN, HERMOSA, BATAAN	AFAJI BUILDERS (39489)	9,899,999.90	Completed	July 31, 2024	January 26, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0080	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF DIKE IN BARANGAY LAON, ABUCAY, BATAAN	JEPA CONSTRUCTION & SUPPLIES (30375)	4,949,999.60	Completed	July 09, 2024	October 07, 2024	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0081	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF NEW ROAD, CURING AVE. CONNECTING JCT. LAYAC-BALANGA-MARIVELES PORT RD AND ROMAN EXPRESSWAY, ORANI	AS MACHA CONSTRUCTION AND TRADING (36878)	29,699,999.71	Completed	August 27, 2024	April 17, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0082	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SAMAL SPORT COMPLEX), SAMAL, BATAAN	NBZ ENGINEERING AND CONSTRUCTION (37319)	14,849,998.48	Completed	October 07, 2024	March 06, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0084	BASIC INFRASTRUCTURE PROGRAM - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG SAPANG KASTILA, CAPITANGAN, ABUCAY, BATAAN	AVE-MIRA CONSTRUCTION AND TRADING (42759)	9,899,999.80	Completed	June 27, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES -CONSTRUCTION OF ROAD AT 1 BATAAN COMMAND	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	48,249,998.10	On-Going	July 30, 2024	July 24, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0086	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD LEADING TO DOST CALIBRATION LABORATORY, BRGY. CALAYLAYAN, ABUCAY, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	9,692,076.34	On-Going	July 08, 2024	March 04, 2025	66.20
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0087	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES, ORANI BR. 2 (B01699LZ) ALONG ROMAN EXPRESSWAY, ORANI, BATAAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	85,879,891.48	On-Going	October 09, 2024	September 04, 2025	19.48
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CA0090	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY, IMPROVEMENT - SECONDARY ROADS, ROMAN EXPRESSWAY - KO102+173 - KO102+825, HERMOSA, BATAAN	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	28,806,611.56	On-Going	November 18, 2024	February 10, 2026	89.95
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CA0091	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG ALMACEN RIVER CUT-OFF CHANNEL, PHASE IV-DMC, HERMOSA, BATAAN	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES (40623)	96,499,999.69	On-Going	September 12, 2024	June 23, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0092	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE IN LANGKAAN, BAPA, BARANGAY CAPITANGAN, ABUCAY, BATAAN	PASCAL CONSTRUCTION (34168)	9,899,999.78	Completed	August 29, 2024	February 25, 2025	100.00
Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0093	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AND BRIDGE, BALUT TO ORANI FISHPORT LEADING TO PANTALAN BAGO, PANTALAN LUMA AND PARANG PARANG	I&E CONSTRUCTION CORPORATION (FORMERLY: I&E CONSTR (10410) / MOTIONTRADE DEVELOPMENT CORPORATION (52026)	133,169,999.97	Completed	October 01, 2024	July 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CA0102	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, BARANGAY BAYAN, ORANI, BATAAN	AS MACHA CONSTRUCTION AND TRADING (36878)	4,949,999.61	Completed	November 25, 2024	February 22, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0001	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES TALISAY BR. (BO1599LZ) ALONG ROMAN EXPRESSWAY, BATAAN 2ND DISTRICT	AS MACHA CONSTRUCTION AND TRADING (36878)	9,800,000.00	Completed	March 15, 2024	July 10, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0002	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES IBAYO BR. (BO1596LZ) ALONG ROMAN EXPRESSWAY, BATAAN 2ND DISTRICT	R.B. OMBAO CONSTRUCTION (17042)	16,660,000.00	Completed	February 20, 2024	September 17, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0003	CONSTRUCTION OF WATER SYSTEM (PHASE II), BARANGAY DAAN PARE, ORION, BATAAN	RWD CONSTRUCTION (27116)	4,834,164.41	Completed	February 20, 2024	May 19, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0004	CONSTRUCTION OF WATER SYSTEM (PHASE II), BARANGAY SAINT FRANCIS I, LIMAY, BATAAN	RAM BUILDERS & TRADING (45567)	4,900,000.00	Completed	February 20, 2024	September 19, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CB0005	CONSTRUCTION (COMPLETION) OF BATAAN 2ND DEO OFFICE BUILDING, BALANGA CITY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	19,354,571.86	On-Going	June 07, 2024	January 02, 2025	79.40
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CB0006	REHABILITATION OF BATAAN PEOPLE'S CENTER, BALANGA CITY, BATAAN	DELCO BUILDERS (45999)	19,600,000.00	Completed	May 17, 2024	December 12, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0007	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAPOT RIVER, ORION, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	44,100,000.00	Completed	February 14, 2024	September 20, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0008	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAMALA RIVER, LIMAY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	34,300,000.00	Completed	February 20, 2024	November 17, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0009	OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD - KO134+224-KO134+787, BATAAN 2ND DISTRICT	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	11,034,800.00	Completed	March 15, 2024	September 14, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0010	ROAD WIDENING - SECONDARY ROADS - GOV JJ LINAO RD - KO137+600-KO138+700, BATAAN 2ND DISTRICT	VF CONSTRUCTION (10048)	34,300,000.00	Completed	March 06, 2024	October 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0012	ROAD WIDENING - SECONDARY ROADS - ROMAN EXPRESSWAY - KO139+800-KO141+437, BATAAN 2ND DISTRICT	JEPA CONSTRUCTION & SUPPLIES (30375) / E.R. VENZON CONSTRUCTION (19013)	48,250,965.00	Completed	February 29, 2024	September 19, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0013	CONSTRUCTION OF WATER SYSTEM (PHASE II), BARANGAY CATANING - TENEJERO, BALANGA CITY, BATAAN	E.R. VENZON CONSTRUCTION (19013)	4,835,652.43	Completed	February 14, 2024	May 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0014	CONSTRUCTION OF WATER SYSTEM (PHASE II), BARANGAY PANTINGAN, PILAR, BATAAN	VF CONSTRUCTION (10048)	4,900,000.00	Completed	February 20, 2024	August 17, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0015	REHABILITATION/ MAJOR REPAIR OF PERMANENT BRIDGES CATANING BR. (BO0073LZ) ALONG ROMAN EXPRESSWAY, BATAAN 2ND DISTRICT	JEK TRADING AND CONSTRUCTION (41568)	24,500,000.00	Completed	February 20, 2024	July 12, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DAAN PARE, ORION, BATAAN	R C S CONSTRUCTION (12458)	4,950,000.00	Completed	March 15, 2024	September 30, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANTINGAN, PILAR, BATAAN	DELCO BUILDERS (45999)	4,950,000.00	Completed	March 15, 2024	July 08, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAINT FRANCIS I, LIMAY, BATAAN	R C S CONSTRUCTION (12458)	4,950,000.00	Completed	March 15, 2024	September 30, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0019	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PANDAM RIVER, ORION, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	49,000,000.00	Completed	February 21, 2024	September 03, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0020	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN VICENTE RIVER (DOWNSTREAM), ORION, BATAAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	49,000,000.00	Completed	February 21, 2024	September 03, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0021	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD FROM ROMAN EXPRESSWAY LEADING TO DUHAT TRAIL AND VIEW DECK, BRGY. GEN. LIM, ORION, BATAAN	LUCK-WELL CONSTRUCTION DEV'T CORPORATION (FORMERLY: LUCKWELL CONSTRUCTION) (17510) / CYPHRIAN BUILDERS & TRADING (44891)	75,324,142.54	On-Going	March 06, 2024	October 01, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0022	ROAD WIDENING - SECONDARY ROADS - GOV JJ LINAO RD - KO136+479-KO136+820, BATAAN 2ND DISTRICT	VICTORIA BUILDERS AND TRADING (37455)	7,350,000.00	Completed	March 27, 2024	August 06, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0023	CONSTRUCTION OF CONCRETE ROAD - VICTORIA ROAD CONNECTING GOV. JJ LINAO ROAD TO BATAAN NEW PORT CITY IN SUPPORT OF AGRIBUSINESS/ FOOD INDUSTRY (MONGO, RICE, TURNIP, PEANUT, BREAD AND PASTRIES), PILAR, BATAAN	4B CONSTRUCTION CORPORATION (23445)	72,375,000.00	Completed	February 29, 2024	December 24, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POLICE AND FIRE STATION), BARANGAY DAAN PARE, ORION, BATAAN	BPQ CONSTRUCTION AND TRADING (40632)	6,336,000.00	Completed	March 15, 2024	October 28, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POLICE AND FIRE STATION), BARANGAY PANTINGAN, PILAR, BATAAN	RAM BUILDERS & TRADING (45567)	6,336,000.00	Completed	March 15, 2024	July 12, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING (POLICE AND FIRE STATION), BARANGAY SAINT FRANCIS I, LIMAY, BATAAN	A.T.P. CONSTRUCTION (35481)	6,336,000.00	Completed	March 15, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0027	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CATANING-TENEJERO, BALANGA CITY, BATAAN	P & V CONSTRUCTION & SALES (6533)	4,835,663.77	Completed	May 17, 2024	October 12, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (PHASE I), BARANGAY PANTINGAN, PILAR, BATAAN	LEBERN BUILDERS TRADING AND GENERAL SERVICES (38060)	5,798,658.09	Completed	February 21, 2024	May 24, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CALUNGUSAN RIVER, ORION, BATAAN	A.T.P. CONSTRUCTION (35481)	29,400,000.00	Completed	February 21, 2024	August 11, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0030	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION/ IMPROVEMENT OF ROAD CONNECTING JUNCTION LAYAC-BALANGA-MARIVELES PORT ROAD TO BRGY. TORTUGAS LEADING TO BALANGA CITY WETLAND AND NATURE PARK (ECOTOURISM ZONE), BALANGA CITY, BATAAN	ARG BUILDERS AND TRADING (36423) / E.R. VENZON CONSTRUCTION (19013)	19,143,358.44	On-Going	March 06, 2024	July 03, 2024	78.63
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0031	OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD - KO139+939-KO140+000, BATAAN 2ND DISTRICT	BQA CONSTRUCTION & TRADING (42729)	1,055,460.00	Completed	April 30, 2024	August 27, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0032	OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - JCT-LAYAC-BALANGA-MARIVELES PORT RD - KO132+901-KO133+300, BATAAN 2ND DISTRICT	BPQ CONSTRUCTION AND TRADING (40632)	6,015,240.00	Completed	May 31, 2024	September 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0033	REHABILITATION OF PAVED ROAD - IMPROVEMENT OF MALUANG ROAD, BARANGAY CUPANG PROPER, BALANGA CITY, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202) / POLYMER-VIC CONSTRUCTION (6157)	47,858,372.62	On-Going	March 15, 2024	October 10, 2024	81.45
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0034	ROAD WIDENING - SECONDARY ROADS - ROMAN EXPRESSWAY - KO134+620-KO135+559, BATAAN 2ND DISTRICT	E.R. VENZON CONSTRUCTION (19013)	56,487,623.16	On-Going	March 06, 2024	October 09, 2024	90.92
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0035	ROAD WIDENING - SECONDARY ROADS - ROMAN EXPRESSWAY - KO132+365-KO132+786, KO135+996-KO136+300, KO137+246-KO137+500, BATAAN 2ND DISTRICT	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	47,769,985.20	On-Going	May 14, 2024	December 03, 2024	54.76
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALISAY RIVER, (9+087-9+385), BALANGA CITY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	49,000,000.00	Completed	February 27, 2024	October 04, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0037	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALISAY RIVER, (8+475-8+773), PILAR, BATAAN	E.R. VENZON CONSTRUCTION (19013) / L.R. DE GUZMAN CONSTRUCTION (10264)	49,000,000.00	Completed	February 21, 2024	November 21, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0038	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALISAY RIVER (8+177-8+475), PILAR, BATAAN	4B CONSTRUCTION CORPORATION (23445)	49,000,000.00	Completed	February 27, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0039	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALISAY RIVER (9+385-9+810), BALANGA CITY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	67,550,000.00	Completed	February 29, 2024	September 15, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUYO, BALANGA CITY, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	7,920,000.00	Completed	March 15, 2024	September 11, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANILAO, PILAR, BATAAN	FAME BUILDER PHILIPPINES (8936)	7,920,000.00	Completed	March 27, 2024	November 21, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DOÑA FRANCISCA, (COMPLETION), BALANGA CITY, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	19,800,000.00	Completed	May 27, 2024	December 12, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALANGA CITY, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	19,354,672.03	On-Going	June 07, 2024	November 23, 2024	99.27
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0044	CONSTRUCTION (COMPLETION) OF NEW MUNICIPAL HALL, BRGY SAN VICENTE, ORION, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	9,900,000.00	Completed	June 07, 2024	March 03, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0045	REHABILITATION/ COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY WAWA, PILAR, BATAAN	FAME BUILDER PHILIPPINES (8936)	2,970,000.00	Completed	April 25, 2024	October 21, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0046	REHABILITATION/ COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY CUPANG WEST, BALANGA CITY, BATAAN	FAME BUILDER PHILIPPINES (8936)	2,897,523.93	Completed	April 24, 2024	July 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0047	REHABILITATION OF MULTI-PURPOSE BUILDING, CAPITOL COMPOUND, BARANGAY TENEJERO, BALANGA CITY, BATAAN	JMILA BUILDERS (45781)	4,950,000.00	Completed	April 24, 2024	July 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0048	CONSTRUCTION OF CONCRETE REVETMENT ALONG CUPANG WEST CREEK (PHASE 2), BARANGAY CUPANG WEST, BALANGA CITY, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	9,650,514.57	On-Going	February 21, 2024	June 02, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, BALANGA CITY, BATAAN	A.T.P. CONSTRUCTION (35481)	9,900,000.00	Completed	April 30, 2024	December 21, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0050	CONSTRUCTION/ COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY PTO. RIVAS ITAAS, BALANGA CITY, BATAAN	A.T.P. CONSTRUCTION (35481)	2,970,000.00	Completed	March 15, 2024	July 08, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CUPANG PROPER, BALANGA CITY, BATAAN	A.T.P. CONSTRUCTION (35481)	4,837,629.92	Completed	April 24, 2024	July 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0052	REHABILITATION OF MULTI-PURPOSE BUILDING (PHASE 2), BALANGA CITY, BATAAN	FAME BUILDER PHILIPPINES (8936)	9,682,198.00	Completed	March 15, 2024	September 10, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0053	ROAD WIDENING - SECONDARY ROADS - GOV JJ LINAO RD - KO138+700-KO139+800, BATAAN 2ND DISTRICT	E.R. VENZON CONSTRUCTION (19013)	33,425,298.89	On-Going	March 27, 2024	October 14, 2024	70.90



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0054	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - ENRIQUE A. GARCIA AVE. - KO125+(-339)-KO125+186, BATAAN 2ND DISTRICT	E.R. VENZON CONSTRUCTION (19013)	9,800,000.00	Completed	March 27, 2024	July 24, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING (WORSHIP HALL), BARANGAY DAAN PARE, ORION, BATAAN	A.T.P. CONSTRUCTION (35481)	11,088,000.00	Completed	April 24, 2024	November 07, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (WORSHIP HALL), BARANGAY SAINT FRANCIS I, LIMAY, BATAAN	E.R. VENZON CONSTRUCTION (19013)	10,833,115.37	On-Going	May 30, 2024	November 25, 2024	71.98
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0059	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO121+200-KO121+400, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	20,116,900.07	Completed	March 27, 2024	June 10, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0060	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO131+000 - KO131+530, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	49,215,000.00	Completed	March 11, 2024	June 26, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0061	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO134+194-KO134+320, KO135+591-KO135+959, KO136+313-KO136+323, KO136+383-KO136+428, KO137+822-KO137+932, KO138+547-KO138+618, KO139+280-KO139+335, KO139+371-KO139+498, KO139+605-KO139+755, KO13	BASTIAN BUILDERS (40572)	23,399,399.92	On-Going	March 11, 2024	July 01, 2024	70.01
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0062	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ABO-ABO RIVER, (DANGCOL BRIDGE SECTION), BALANGA CITY, BATAAN	DAJ BUILDERS (40285)	9,572,581.70	Completed	March 27, 2024	July 01, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0063	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GASILE RIVER, PILAR, BATAAN	RAM BUILDERS & TRADING (45567)	28,950,000.00	Completed	March 15, 2024	August 28, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0064	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALISAY RIVER, (3+552-3+677), BALANGA CITY, BATAAN	POLYMER-VIC CONSTRUCTION (6157)	39,200,000.00	Completed	May 14, 2024	February 13, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TENEJERO RIVER, BRGY. TENEJERO, BALANGA CITY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	31,845,000.00	Completed	March 11, 2024	August 17, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0066	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO138+803-KO139+032, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	15,327,161.38	Completed	March 27, 2024	May 22, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0067	PREVENTIVE MAINTENANCE - TERTIARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD - KO125+000-KO125+557, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	21,553,822.14	On-Going	March 27, 2024	June 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0069	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - ROMAN EXPRESSWAY - KO123+620-KO123+640, BATAAN 2ND DISTRICT	FIVE A CONSTRUCTION (15249)	976,782.91	Completed	May 31, 2024	June 29, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0070	WIDENING OF PERMANENT BRIDGES - CALUNGUSAN BR. (BOX CULVERT) (BO1583LZ) ALONG JCT LAYAC-BALANGA-MARIVELES PORT RD, BATAAN 2ND DISTRICT	R.Z. TIGAS CONSTRUCTION AND TRADING (34198)	9,605,996.02	On-Going	June 07, 2024	December 05, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CB0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TENEJERO RIVER (CAMACHO-TENEJERO BRIDGE), BALANGA CITY, BATAAN	POLYMER-VIC CONSTRUCTION (6157)	6,695,351.42	Completed	March 11, 2024	July 26, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0072	RECONSTRUCTION OF BRIDGE, BARANGAY WAWA, PILAR, BATAAN	FIVE A CONSTRUCTION (15249)	6,930,000.00	Completed	May 13, 2024	November 10, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ALA-ULI, PILAR, BATAAN	DELCO BUILDERS (45999)	5,643,000.00	Completed	June 07, 2024	March 18, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BATAAN NATIONAL HIGH SCHOOL, BALANGA CITY, BATAAN	POLYMER-VIC CONSTRUCTION (6157)	6,633,000.00	Completed	June 07, 2024	February 11, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0075	REHABILITATION OF POLICE AND FIRE STATION, LIMAY, BATAAN	VICTORIA BUILDERS AND TRADING (37455)	7,740,198.17	On-Going	June 07, 2024	November 23, 2024	21.54
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0076	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS - JCT LAYAC-BALANGA-MARIVELES PORT RD - KO122+(-278)-KO122+(-258), BATAAN 2ND DISTRICT	JMD DIAMOND CONSTRUCTION SERVICES (47933)	2,450,000.00	Completed	May 17, 2024	September 06, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0077	CONSTRUCTION OF ROAD, MALUYA ROAD, BALANGA, BATAAN	E.R. VENZON CONSTRUCTION (19013)	4,840,097.61	Completed	April 30, 2024	August 30, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0078	CONSTRUCTION OF BALANGA CITY BY-PASS ROAD, BARANGAY TUYO, BALANGA CITY, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	9,900,000.00	Completed	April 30, 2024	September 20, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0079	ROAD WIDENING - TERTIARY ROADS - GOV JJ LINAO RD - KO126+000-KO128+790, BATAAN 2ND DISTRICT	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	94,281,064.99	On-Going	May 17, 2024	February 01, 2026	71.31
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CB0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOURISM CENTER), BRGY. BAGONG SILANG, BALANGA CITY, BATAAN	FAME BUILDER PHILIPPINES (8936)	9,564,590.99	On-Going	June 07, 2024	November 03, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BATAAN TOURISM PARK, BRGY. BAGONG SILANG, BALANGA CITY, BATAAN (PHASE 5)	FAME BUILDER PHILIPPINES (8936)	14,514,164.42	On-Going	June 07, 2024	October 24, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TENEJERO, BALANGA CITY, BATAAN	VF CONSTRUCTION (10048)	19,800,000.00	Completed	April 30, 2024	November 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0083	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CAPITOL COMPOUND, BALANGA CITY, BATAAN	DAJ BUILDERS (40285) / POLYMER-VIC CONSTRUCTION (6157)	72,484,209.47	On-Going	May 31, 2024	December 16, 2024	71.14
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOURISM CENTER), BRGY. BAGONG SILANG, BALANGA CITY, BATAAN (PHASE 5)	FAME BUILDER PHILIPPINES (8936)	24,168,183.96	On-Going	June 07, 2024	January 02, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOURISM CENTER), PHASE 5, BARANGAY BAGONG SILANG, BALANGA CITY, BATAAN	FAME BUILDER PHILIPPINES (8936)	39,600,000.00	Completed	June 07, 2024	February 01, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0086	CONSTRUCTION OF MULTI-PURPOSE FACILITIES (PADEL BALL COURT IN CAPITOL MINIPARK) BALANGA CITY, BATAAN	BPQ CONSTRUCTION AND TRADING (40632)	14,850,000.00	Completed	July 25, 2024	March 10, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0087	CONSTRUCTION OF PEDESTRIAN OVERPASS ALONG ROMAN EXPRESSWAY, UPER SABATAN, ORION, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	19,158,683.23	On-Going	July 09, 2024	March 05, 2025	75.58
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0088	CONSTRUCTION OF PEDESTRIAN OVERPASS ALONG ROMAN EXPRESWAY, BARANGAY CUPANG, CITY OF BALANGA, BATAAN	BPQ CONSTRUCTION AND TRADING (40632) / POLYMER-VIC CONSTRUCTION (6157)	19,133,582.95	On-Going	July 09, 2024	August 02, 2025	99.73
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LIMAY POLYTECHNIC COLLEGE, BARANGAY KITANG II & LUZ, LIMAY, BATAAN	A.T.P. CONSTRUCTION (35481)	9,900,000.00	On-Going	May 17, 2024	July 27, 2025	71.25
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0090	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO MT. SAMAT FLAGSHIP TOURISM ECOZONE (TEZ), LIYANG, PILAR, BATAAN	ARG BUILDERS AND TRADING (36423)	14,700,000.00	Completed	May 17, 2024	January 16, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0091	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO132+000-KO132+185, KO134+000-KO134+620, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	47,863,214.68	On-Going	April 30, 2024	September 19, 2024	90.39
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0092	CONSTRUCTION/ IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - ACCESS ROAD LEADING TO MT. SAMAT SHRINE OF VALOR, BRGY. DIWA, PILAR, BATAAN	FIVE A CONSTRUCTION (15249)	14,700,000.00	Completed	April 30, 2024	December 30, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0093	CONSTRUCTION OF ROAD, BRGY. CUPANG, BALANGA, BATAAN	CITRON BUILDERS AND SUPPLIES CORPORATION (FORMERLY: CITRON BUILDERS AND SUPPLIES) (36651)	19,800,000.00	Completed	April 24, 2024	August 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0094	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TANATO RIVER, BALANGA CITY, BATAAN	HORAMABI BUILDERS (24129)	9,900,000.00	Completed	April 24, 2024	April 25, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CB0095	IMPROVEMENT OF ROAD LEADING TO MT. SAMAT NATIONAL SHRINE PROJECT IN PILAR, BATAAN (PHASE 3)	A.T.P. CONSTRUCTION (35481)	4,900,000.00	Completed	June 28, 2024	September 09, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0096	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO120+688-KO121+200, KO121+400-KO121+855, KO122+946-KO122+1007, BATAAN 2ND DISTRICT	ORACLE CONCRETE AND CONSTRUCTION CORP. (49243) / ALCEL CONSTRUCTION (15129)	98,000,000.00	Completed	July 22, 2024	December 17, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0097	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO122+1007-KO123+249, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	24,500,000.00	Completed	July 22, 2024	October 15, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0098	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO123+249-KO123+320, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	6,700,840.25	Completed	June 28, 2024	August 04, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0099	PREVENTIVE MAINTENANCE - SECONDARY ROADS - ROMAN EXPRESSWAY - KO139+053-KO139+335, KO142+324-KO142+692, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	47,863,179.29	On-Going	May 17, 2024	December 04, 2024	91.75
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0100	REHABILITATION OF FISCAL CAMACHO ST. BARANGAY TENEJERO, BALANGA CITY, BATAAN	HORAMABI BUILDERS (24129)	38,306,182.14	On-Going	May 31, 2024	February 27, 2025	91.97
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0107	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM, BATAAN 2ND DISTRICT	FRAMECON BUILDERS (22482)	2,895,000.00	Completed	June 24, 2024	September 01, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0109	PREVENTIVE MAINTENANCE - TERTIARY ROADS - ENRIQUE A. GARCIA AVE - (SO1421LZ) KO124+242-KO125+338, (SO1422LZ) KO125+(-332)-KO125+764, BATAAN 2ND DISTRICT	ORACLE CONCRETE AND CONSTRUCTION CORP. (49243) / ALCEL CONSTRUCTION (15129)	49,000,000.00	Completed	July 26, 2024	November 16, 2024	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0120	CONSTRUCTION OF BRIDGE AT BARANGAY WAWA, PILAR, BATAAN	FIVE A CONSTRUCTION (15249)	6,713,070.88	On-Going	October 29, 2024	July 20, 2025	75.24
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0121	ROAD WIDENING - SECONDARY ROADS - ROMAN EXPRESSWAY - KO138+120-KO138+860, KO139+335-KO139+800, KO141+472-KO141+902, BATAAN 2ND DISTRICT	ORACLE CONCRETE AND CONSTRUCTION CORP. (49243) / ALCEL CONSTRUCTION (15129)	78,961,454.87	On-Going	December 24, 2024	August 22, 2025	52.87
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0122	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CITY OF BALANGA NATIONAL HIGH SCHOOL, BARANGAY TALISAY, BALANGA CITY, BATAAN	A.T.P. CONSTRUCTION (35481)	9,900,000.00	Completed	July 25, 2024	January 20, 2025	100.00
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0123	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CAMP TOLENTINO, CAPITOL COMPOUND, BALANGA CITY, BATAAN	A.T.P. CONSTRUCTION (35481)	29,203,946.25	On-Going	July 25, 2024	March 01, 2025	12.30



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CB0127	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BALANGA-CADRE RD - K0125 + (-373) - K0125+378, BATAAN 2ND DISTRICT	4B CONSTRUCTION CORPORATION (23445)	28,782,561.31	On-Going	September 20, 2024	March 31, 2025	88.92
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CB0128	CONSTRUCTION OF MULTI PURPOSE BUILDING - CONSTRUCTION (COMPLETION) OF BATAAN CONVENTION CENTER, PROVINCIAL CAPITOL COMPOUND, BALANGA CITY, BATAAN	IPM CONSTRUCTION & DEVELOPMENT CORPORATION (14699)	47,275,835.66	On-Going	October 31, 2024	June 12, 2025	90.76
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0130	CONSTRUCTION OF OTHER BUILDING - CONSTRUCTION OF BATAAN CONVENTION CENTER, PROVINCIAL CAPITOL COMPOUND, BALANGA CITY, BATAAN (PHASE IV)	IPM CONSTRUCTION & DEVELOPMENT CORPORATION (14699)	19,400,183.40	On-Going	October 18, 2024	May 15, 2025	99.06
Bataan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CB0140	CONSTRUCTION (COMPLETION) OF BATAAN CONVENTION CENTER, PROVINCIAL CAPITOL COMPOUND, BALANGA CITY, BATAAN	IPM CONSTRUCTION & DEVELOPMENT CORPORATION (14699)	158,881,526.32	On-Going	June 09, 2025	November 15, 2026	38.23
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0001	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER, BARANGAY SANTOL, BALAGTAS, BULACAN	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,499,536.28	Completed	February 07, 2024	January 31, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0002	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER (PHASE II), BARANGAY PULONG GUBAT, BALAGTAS, BULACAN	A.R.L. CONSTRUCTION (27645)	96,499,114.57	Completed	February 07, 2024	December 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0003	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER (PHASE II), BARANGAY SAN JUAN, BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	96,499,691.57	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0004	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER, BARANGAY PULONG GUBAT, BALAGTAS, BULACAN	A.R.L. CONSTRUCTION (27645)	96,499,907.13	Completed	February 07, 2024	December 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0005	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER, BARANGAY DALIG, BALAGTAS, BULACAN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,499,605.25	Completed	February 07, 2024	January 31, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0006	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BALAGTAS RIVER, BARANGAY SAN JUAN, BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	96,499,958.97	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0007	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY ABULALAS, HAGONOY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,988.25	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0008	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY ANILAO, MALOLOS CITY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,993.50	Completed	February 07, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0009	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY ATLAG, MALOLOS CITY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,896.46	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0010	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CAINGIN, MALOLOS CITY, BULACAN	WAWAO BUILDERS (46535)	77,199,942.76	On-Going	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0011	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CARILLO, HAGONoy, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,918.56	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0012	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY FRANCES, CALUMPIT, BULACAN	WAWAO BUILDERS (46535)	77,199,903.92	On-Going	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0013	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY IBA, HAGONoy, BULACAN	WAWAO BUILDERS (46535)	77,199,192.34	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0014	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY IBA-IBAYO, HAGONoy, BULACAN	WAWAO BUILDERS (46535)	77,197,558.67	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0015	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY MAMBOG, MALOLOS CITY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,984.52	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0016	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY MEYSULAO, CALUMPIT, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,198,007.55	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0017	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN JOSE, CALUMPIT, BULACAN	WAWAO BUILDERS (46535)	77,199,226.23	On-Going	February 07, 2024	January 01, 2025	35.26
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0018	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN MIGUEL, CALUMPIT, BULACAN	WAWAO BUILDERS (46535)	77,197,298.97	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0019	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN MIGUEL, HAGONoy, BULACAN	JUSTBILT BUILDERS (39754)	77,194,570.60	Completed	February 07, 2024	December 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0020	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN VICENTE, MALOLOS CITY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,461.62	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0021	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SANTA MONICA, HAGONoy, BULACAN	JUSTBILT BUILDERS (39754)	77,198,827.26	On-Going	February 07, 2024	October 03, 2024	86.32
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0022	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAPANG BAYAN, CALUMPIT, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,865.91	Completed	February 07, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0023	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE (PHASE II) AT BARANGAY SAN ROQUE, BALIUAG, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,563.20	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0024	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE (PHASE III) AT BARANGAY SAN ROQUE, BALIUAG, BULACAN	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,499,563.20	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0025	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE (PHASE IV) AT BARANGAY SAN ROQUE, BALIUAG, BULACAN	WAWAO BUILDERS (46535)	72,374,388.95	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0026	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BOCAUE RIVER (PHASE II), BARANGAY BAMBANG, BOCAUE, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,499,545.94	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0027	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG BOCAUE RIVER, BARANGAY BAMBANG, BOCAUE, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,499,417.51	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0028	CONSTRUCTION OF RIVER PROTECTION STRUCTURE ALONG BOCAUE RIVER, BARANGAY TURO, BOCAUE, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,495,842.65	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0029	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY IGULOT, BOCAUE, BULACAN	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	96,499,153.49	On-Going	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0030	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SAN ROQUE, BALIUAG, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,378.64	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0031	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY WAWA (TRIBUTARY), BALAGTAS, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	98,999,609.48	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0032	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY BULIHAN, MALOLOS CITY, BULACAN	WAWAO BUILDERS (46535)	77,188,533.89	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0033	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY NAMAYAN, MALOLOS CITY, BULACAN	WAWAO BUILDERS (46535)	77,115,140.90	On-Going	February 07, 2024	October 03, 2024	86.37
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0034	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CALERO, MALOLOS CITY, BULACAN	WAWAO BUILDERS (46535)	77,197,885.27	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0035	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY TILAPAYONG, BALIUAG, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	96,498,805.78	Completed	February 07, 2024	November 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0036	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY PAGALA,BALIUG, BULACAN	FERDSTAR BUILDERS INC. (4965)	72,374,181.80	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0037	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG GUIGUINTO RIVER, BARANGAY DAUNGAN, GUIGUINTO, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	96,499,234.24	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0038	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT MALIS (PAHSE II) GUIGUINTO, BULACAN	A.R.L. CONSTRUCTION (27645)	92,620,438.82	On-Going	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0039	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY MALIS, GUIGUINTO, BULACAN	A.R.L. CONSTRUCTION (27645)	96,499,176.96	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0040	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY PIEL, BALIUG, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,936.68	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0041	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SULIVAN (PHASE II), BALIUG, BULACAN	IM CONSTRUCTION CORPORATION (20074)	98,999,764.29	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0042	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SULIVAN, BALIUG, BULACAN	IM CONSTRUCTION CORPORATION (20074)	96,499,932.39	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0043	CONSTRUCTION OF REVETMENT ALONG BALAGTAS RIVER, SANTOL, BALAGTAS, BULACAN	M.G. FRANCISCO CONSTRUCTION (29831)	49,499,812.33	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0044	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE (PHASE II) AT BARANGAY CATULINAN, BALIUG, BULACAN	11-16 CONSTRUCTION (29646)	72,374,675.10	On-Going	February 07, 2024	December 02, 2024	83.28
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0045	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE (PHASE II) AT BARANGAY PIEL, BALIUG, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,605.71	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0046	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CATULINAN, BALIUG, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	98,999,220.54	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0047	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY BUNSURAN, PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	96,499,509.10	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0048	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY BUNSURAN (PHASE II), PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	96,499,112.67	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0049	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY MANATAL, PANDI, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,499,585.89	Completed	February 07, 2024	November 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0050	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY BAGBAGUIN, PANDI, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	96,499,404.34	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0051	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SANTA CRUZ, GUIGUINTO, BULACAN	WAWAO BUILDERS (46535)	72,374,267.49	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0052	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY SANTA CRUZ, GUIGUINTO, BULACAN	WAWAO BUILDERS (46535)	96,499,302.69	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0053	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY PRITIL, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	96,499,556.14	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0054	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BARANGAY DAUNGAN, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	69,299,988.21	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0055	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY MALIS (PHASE III), GUIGUINTO, BULACAN	WAWAO BUILDERS (46535)	98,999,939.04	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0056	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY PRITIL (PHASE II), GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	98,999,571.90	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0057	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BARANGAY MALIS, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	59,399,639.41	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0058	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - PULILAN-CALUMPIT RD - K0051+370 - K0051+875, CALUMPIT, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	15,751,106.47	On-Going	February 02, 2024	October 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0059	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BOCAUE-SN JOSE RD - K0027+074 - K0027+314, K0027+730 - K0027+799, K0028+228.20 - K0028+269, BOCAUE, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	14,695,725.64	Completed	February 02, 2024	May 31, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0060	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BOCAUE-SN JOSE RD - K0027+000 - K0027+074, K0029+(-177) - K0029+391, BOCAUE, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	24,974,880.36	Completed	February 02, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0061	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TABANG SERVICE RD #1 - CHAINAGE 0 - CHAINAGE 276, GUIGUINTO, BULACAN	A.R.L. CONSTRUCTION (27645)	2,447,035.94	On-Going	February 02, 2024	March 02, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0062	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - GUIGUINTO SERVICE RD 2 - CHAINAGE 0 - CHAINAGE 270, GUIGUINTO, BULACAN	A.R.L. CONSTRUCTION (27645)	2,392,269.00	Completed	February 02, 2024	March 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0063	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TABANG SERVICE RD #3 - CHAINAGE 0 - CHAINAGE 230, GUIGUINTO, BULACAN	TBB CONSTRUCTION CORP. (37026)	2,038,439.93	Completed	February 02, 2024	March 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0064	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - TABANG SERVICE RD #4 - CHAINAGE 0 - CHAINAGE 270, GUIGUINTO, BULACAN	TBB CONSTRUCTION CORP. (37026)	1,196,298.40	Completed	February 02, 2024	March 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0065	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BOCAUE-SN JOSE RD - K0029+(-027) - K0029+391, BOCAUE, BULACAN	TBB CONSTRUCTION CORP. (37026)	3,686,033.28	Completed	February 02, 2024	April 01, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0066	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAGBAG CREEK, BARANGAY PRITIL, GUIGUINTO, BULACAN	TBB CONSTRUCTION CORP. (37026)	19,739,693.36	Completed	February 02, 2024	July 30, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0067	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND IMPROVEMENT OF WATERWAYS ALONG BALAGTAS RIVER, BARANGAY SAN JUAN, BALAGTAS, BULACAN	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	28,949,887.84	On-Going	March 20, 2024	January 07, 2025	93.45
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0068	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND IMPROVEMENT OF WATERWAYS ALONG BOCAUE RIVER, BARANGAY BAMBANG, BOCAUE, BULACAN	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	28,949,931.66	Completed	March 20, 2024	October 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0069	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AND IMPROVEMENT OF WATERWAYS ALONG GUIGUINTO RIVER, BARANGAY DAUNGAN, GUIGUINTO, BULACAN	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	28,949,821.90	Completed	March 20, 2024	October 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0070	CONSTRUCTION OF REVETMENT AT BARANGAY CALIZON, CALUMPIT, BULACAN	PTM DEVELOPMENT CORP. (48504)	72,374,128.57	On-Going	February 07, 2024	October 03, 2024	80.26
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0071	CONSTRUCTION OF REVETMENT AT BARANGAY PALIMBANG-SAN MARCOS-BALITE-SERGIO BAUAN, CALUMPIT, BULACAN	PTM DEVELOPMENT CORP. (48504)	57,892,233.56	Completed	February 07, 2024	September 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0072	CONSTRUCTION OF REVETMENT AT BARANGAY SAN JUAN, HAGONoy - SAN JOSE, CALUMPIT, BULACAN	PTM DEVELOPMENT CORP. (48504)	48,249,925.99	On-Going	February 02, 2024	November 27, 2024	13.92
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0073	CONSTRUCTION OF REVETMENT AT BARANGAY SANTO NINO, CALUMPIT, BULACAN	PTM DEVELOPMENT CORP. (48504)	39,199,921.38	Completed	February 02, 2024	July 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0074	CONSTRUCTION OF REVETMENT AT BARANGAY SANTO NINO - PUNGO, CALUMPIT, BULACAN	PTM DEVELOPMENT CORP. (48504)	48,999,926.03	Completed	February 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0075	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER (PHASE II), BARANGAY TILAPAYONG, BALIUAG, BULACAN	BELL CONSTRUCTION (27851)	72,374,160.68	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0076	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY BANGA I, PLARIDEL, BULACAN	TBB CONSTRUCTION CORP. (37026)	72,373,592.08	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0077	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY BANGA II, PLARIDEL, BULACAN	BELL CONSTRUCTION (27851)	72,374,848.46	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0078	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY CAMBAOG, BUSTOS, BULACAN	J. SIMEON CONSTRUCTION (31867)	96,499,726.23	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0079	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER BARANGAY LUMANG BAYAN, PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	96,499,699.70	Completed	February 07, 2024	November 02, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0080	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY POBLACION, PLARIDEL, BULACAN	WAWAO BUILDERS (46535)	72,374,778.18	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0081	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY CAMBAOG (TRIBUTARY), BUSTOS, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	72,374,583.56	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0082	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY PARULAN, PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	72,374,479.88	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0083	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER (PHASE II), BARANGAY PARULAN, PLARIDEL, BULACAN	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	72,374,885.43	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0084	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY SAN JOSE, PLARIDEL, BULACAN	BELL CONSTRUCTION (27851)	72,373,026.04	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0085	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG ANGAT RIVER, BARANGAY BINTOG, PLARIDEL, BULACAN	BELL CONSTRUCTION (27851)	72,374,404.74	Completed	February 07, 2024	October 03, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0086	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - PULILAN-CALUMPIT RD - K0051+600 - K0052+657, CALUMPIT, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	31,934,325.93	On-Going	February 02, 2024	December 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0087	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE AT BARANGAY BABATNIN, MALOLOS CITY, BULACAN	DARCY & ANNA BUILDERS & TRADING (38559)	77,199,938.27	Completed	February 07, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0088	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY PIEL, BALIUAG, BULACAN	S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	72,374,906.25	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0093	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY SAN ROQUE, BALIUAG, BULACAN	S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	72,374,803.73	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0094	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY SULIVAN, BALIUAG, BULACAN	S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	48,999,934.25	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0096	IMPROVEMENT OF ROAD AT BARANGAY PINALAGDAN, PAOMBONG, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	4,849,519.26	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0097	CONSTRUCTION OF ROAD AT BARANGAY KAPITANGAN, PAOMBONG, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	4,849,682.87	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0098	REHABILITATION OF ROAD AT BARANGAY MALUMOT, PAOMBONG, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	5,938,240.39	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0099	REHABILITATION OF ROAD AT BARANGAY PEREZ, BULAKAN, BULACAN	SYMS CONSTRUCTION TRADING (48517)	6,929,614.41	On-Going	March 01, 2024	April 29, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0101	REHABILITATION OF ROAD AT BARANGAY TALIPTIP, BULAKAN, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	6,929,267.85	Completed	March 01, 2024	June 25, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0102	IMPROVEMENT OF ROAD AT BARANGAY PUGAD, HAGONoy, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	6,926,781.17	On-Going	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0103	REHABILITATION OF ROAD AT BARANGAY TINEJERO, PULILAN, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	5,933,149.25	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0104	CONSTRUCTION OF DRAINAGE STRUCTURE AT BARANGAY STA. PEREGRINA, PULILAN, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	5,936,292.49	Completed	March 01, 2024	May 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0105	IMPROVEMENT OF ROAD AT BARANGAY CARILLO, HAGONoy, BULACAN	SYMS CONSTRUCTION TRADING (48517)	5,939,147.00	Completed	March 01, 2024	May 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0106	IMPROVEMENT OF ROAD, BRGY. BONGA MENOR, BUSTOS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	14,473,466.32	Completed	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0107	IMPROVEMENT OF ROAD, BRGY. LICIADA, BUSTOS, BULACAN	SYMS CONSTRUCTION TRADING (48517)	14,473,628.72	Completed	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0108	REHABILITATION OF ROAD, BRGY. DAMPOL, PLARIDEL, BULACAN	WINBUILD ENTERPRISES (48486)	14,470,187.67	Completed	March 20, 2024	September 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0109	CONSTRUCTION OF DRAINAGE STRUCTURE AT BARANGAY SUMAPANG MATANDA, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,848,019.98	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0110	CONSTRUCTION OF ROAD, BRGY. SULUCAN, BOCAUE, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	14,431,417.83	On-Going	March 20, 2024	July 17, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0111	IMPROVEMENT OF ROAD, BRGY. PAITAN, BALIUAG, BULACAN	J.G. MENDOZA BUILDERS (46727)	14,474,764.68	Completed	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0112	IMPROVEMENT OF ROAD AT BARANGAY CALIZON, CALUMPIT, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,948,823.20	Completed	March 01, 2024	July 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0113	IMPROVEMENT OF ROAD AT BARANGAY POBLACION, CALUMPIT, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,850,344.45	Completed	March 01, 2024	July 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0114	IMPROVEMENT OF ROAD AT BARANGAY STO. ROSARIO, MALOLOS CITY, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	7,768,431.72	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0115	REHABILITATION OF ROAD BARANGAY BUNGAHAN AND BARANGAY LIGAS, MALOLOS CITY, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,474,583.17	Completed	April 23, 2024	August 20, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0116	REHABILITATION OF ROAD, BARANGAY CALUMPANG, CALUMPIT, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,474,632.12	Completed	April 23, 2024	August 20, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0117	IMPROVEMENT OF ROAD AT BARANGAY SAN AGUSTIN, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,948,490.08	Completed	March 01, 2024	April 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PULONG GUBAT, GUIGUINTO, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	19,796,619.89	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAINGIN, MALOLOS CITY, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	19,304,837.84	On-Going	March 20, 2024	September 15, 2024	80.60
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0120	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY ABULALAS, HAGONOY, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,949,110.09	Completed	March 01, 2024	June 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0121	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY CALIZON, CALUMPIT, BULACAN	SYMS CONSTRUCTION TRADING (48517)	19,791,825.02	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PANGINAY, GUIGUINTO, BULACAN	WINBUILD ENTERPRISES (48486)	19,690,673.67	Completed	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SANTO ROSARIO, PAOMBONG, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	19,775,103.71	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BALITE, CALUMPIT, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,849,415.90	Completed	April 23, 2024	September 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0125	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAGRADA FAMILIA, HAGONUY, BULACAN	SAMARAH CONSTRUCTION AND SUPPLY (47174)	14,849,280.14	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CUTCOT, PULILAN, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,861,104.07	Completed	March 01, 2024	June 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TIBAG, BALIUAG, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	19,791,667.93	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY CALUMPANG, CALUMPIT, BULACAN	SYMS CONSTRUCTION TRADING (48517)	7,919,018.93	Completed	March 01, 2024	July 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. TIBAGUIN, HAGONUY, BULACAN	DJV CONSTRUCTION (50681)	19,797,944.60	On-Going	April 16, 2024	January 10, 2025	33.82
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0130	REHABILITATION OF ROAD, BARANGAY SAN JUAN, HAGONUY, BULACAN	CUSTOM CONSTRUCTION CORPORATION (50287)	14,470,272.93	On-Going	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0131	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIBAG, PULILAN, BULACAN	SYMS CONSTRUCTION TRADING (48517)	14,820,501.70	Completed	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY COFRADIA, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	5,939,320.71	Completed	March 01, 2024	June 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0133	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CAMBAOG, BUSTOS, BULACAN	D'JARED VIEW CONSTRUCTION CORP. (36463)	19,795,652.44	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), GONZALVO, BARANGAY PANGINAY, BALAGTAS, BULACAN	KING CRIS JOHN CONSTRUCTION AND DEVELOPMENT CORP. (55955)	19,798,999.92	On-Going	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0135	CONSTRUCTION OF ROAD, BRGY. BAGBAGUIN, PANDI, BULACAN	AR LUSTRE CONSTRUCTION CORPORATION (FORMERLY: A.R. LUSTRE JR. CONSTRUCTION) (7680)	19,299,666.74	Completed	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CC0136	MATUNGAO-GUIGUINTO PROVINCIAL ROAD CONNECTING MCARTHUR HIGHWAY AND BANTAYAN ROAD IN SUPPORT OF ELECTRONIC MANUFACTURING, CHEMICALS, FURNITURE AND GARMENTS AND AGRI BUSINESS INDUSTRIES, GUIGUINTO, BULACAN	A.C. VALDERAMA CONSTRUCTION AND DEVELOPMENT CORP. (37095)	14,699,558.13	Completed	March 01, 2024	September 26, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0137	REHABILITATION OF ROAD, BARANGAY POBLACION, BALIUAG, BULACAN	P.J. CRUZ CONSTRUCTION AND TRADING (14223)	9,899,392.74	On-Going	March 01, 2024	May 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CALANTIPAY, BALIUAG, BULACAN	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	19,194,769.63	Completed	April 16, 2024	October 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0140	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT FRANCES, CALUMPIT, BULACAN	11-16 CONSTRUCTION (29646)	67,549,453.28	Completed	February 21, 2024	October 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0141	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT CALIZON, CALUMPIT, BULACAN	11-16 CONSTRUCTION (29646)	77,199,509.85	Completed	February 21, 2024	October 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0142	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GUIGUINTO RIVER, MALIS SECTION, GUIGUINTO, BULACAN	WAWAO BUILDERS (46535)	96,499,968.29	Completed	March 20, 2024	December 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0144	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, SIPAT SECTION, PLARIDEL, BULACAN	WAWAO BUILDERS (46535)	96,499,992.10	Completed	March 20, 2024	December 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0149	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. BAMBANG, BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	98,998,749.59	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0150	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. STA. CRUZ, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,914.62	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0151	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS ALONG BOCAUE RIVER, BARANGAY BAMBANG (KAKULISAN), BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,736.58	On-Going	April 23, 2024	January 17, 2025	97.64
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0154	REHABILITATION OF ROAD, BRGY. BULIHAN, PLARIDEL, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,467,201.00	Completed	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0155	CONSTRUCTION OF CONCRETE SLOPE RIVER WALL ALONG BOCAUE RIVER, BARANGAY BAMBANG, BOCAUE, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	47,520,281.08	On-Going	March 01, 2024	October 26, 2024	97.72
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0156	CONSTRUCTION OF GUIGUINTO FLOOD CONTROL STRUCTURE, PRITIL SECTION, GUIGUINTO, BULACAN	JOSE RUBI CONSTRUCTION (34957)	19,799,198.10	Completed	March 01, 2024	June 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0157	CONSTRUCTION OF WATERWAYS AND FLOOD CONTROL STRUCTURE ALONG GUIGUINTO RIVER, BRGY. MALIS, GUIGUINTO, BULACAN	RJR CALCON CORP. (51568)	29,699,463.05	Completed	March 01, 2024	July 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0158	CONSTRUCTION OF RIVER PROTECTION STRUCTURE, BARANGAY STA. CRUZ, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	39,599,067.05	Completed	February 28, 2024	August 25, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0159	REHABILITATION OF UGONG CREEK, GUIGUINTO, BULACAN	A.L. SALAZAR CONSTRUCTION, INC. (3899)	49,499,959.76	Completed	February 28, 2024	August 25, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0160	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BOCAUE RIVER (PHASE I), BARANGAY BAMBANG (PUROK 6), BOCAUE, BULACAN	A.R.L. CONSTRUCTION (27645)	78,163,888.94	On-Going	February 28, 2024	November 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0161	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BOCAUE RIVER, BARANAGY TURO, BOCAUE, BULACAN	A.R.L. CONSTRUCTION (27645)	78,161,014.06	Completed	February 28, 2024	November 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0162	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BALAGTAS RIVER, BARANGAY SAN JUAN (BIGAANG MATANDA), BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	78,164,572.30	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0163	CONSTRUCTION OF RIVER CONTROL STRUCTURE AT BARANGAY PRITIL PUROK 1 TO PUROK 2, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,409.66	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0164	CONSTRUCTION OF RIVER CONTROL STRUCTURE AT BARANGAY POBLACION PUROK 1, GUIGUINTO, BULACAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	77,198,841.00	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0165	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BALAGTAS RIVER, BARANGAY SANTOL (PUROK 1 TO PUROK 3), BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	77,198,851.79	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0166	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BALAGTAS RIVER, BARANGAY DALIG (PUROK 2 TO PUROK 3), BALAGTAS, BULACAN	MRB11 CONSTRUCTION CORPORATION (FORMERLY:MRB CONS (17701)	77,199,558.49	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0167	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY SAN ROQUE (PUROK 1 TO PUROK 3), BALIUAG, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	77,199,531.57	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0168	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG BALAGTAS RIVER, BARANGAY PANGINAY (SITIO SULOK), BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	78,163,573.63	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0169	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY PIEL (PUROK 3 TO PUROK 5), BALIUAG, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	77,199,743.94	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0170	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY SAN ROQUE (PUROK 3 TO PUROK 5), BALIUAG, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	77,199,677.98	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0171	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY PAGALA (PUROK 3 TO PUROK 4), BALIUAG, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	77,199,166.63	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0172	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY CATULINAN, BALIUAG, BULACAN	GLOBALCRETE BUILDERS INC. (40796)	77,199,553.69	Completed	February 28, 2024	October 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0173	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY SULLIVAN (PUROK 3), BALIUAG, BULACAN	PRECIOUS CONSTRUCTION (32995)	77,199,953.41	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0174	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY HINUKAY SECTION, BALIUAG, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	77,199,617.26	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0175	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SANTA LUCIA (PUROK 2 TO PUROK 3), CALUMPIT, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	77,199,914.09	On-Going	February 28, 2024	January 22, 2025	71.31
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0176	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SANTO NIÑO (SITIO BUKID), CALUMPIT, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	77,197,787.23	On-Going	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0177	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT ABULALAS, HAGONNOY, BULACAN	11-16 CONSTRUCTION (29646)	77,199,664.74	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0178	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT PANDUCOT, CALUMPIT, BULACAN	FERDSTAR BUILDERS INC. (4965)	77,182,692.83	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0179	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT MERCADO, HAGONNOY, BULACAN	11-16 CONSTRUCTION (29646)	77,194,894.02	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0180	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT SANTO ROSARIO, MALOLOS CITY, BULACAN	FERDSTAR BUILDERS INC. (4965)	74,111,429.79	On-Going	February 28, 2024	December 23, 2024	65.40
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0181	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT CARILLO, HAGONNOY, BULACAN	11-16 CONSTRUCTION (29646)	77,199,909.53	Completed	February 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0182	CONSTRUCTION OF CONCRETE SLOPE RIVER WALL ALONG BALAGTAS RIVER, BARANGAY PANGINAY (TRIBUTARY), BALAGTAS, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	49,499,483.00	Completed	February 28, 2024	August 25, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0183	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAGTAS RIVER, BARANGAY SAN JUAN, PUROK 4-PUROK 5, BALAGTAS, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	49,499,511.04	Completed	February 28, 2024	August 25, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0184	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT TAMPOK, HAGONNOY, BULACAN	11-16 CONSTRUCTION (29646)	77,199,973.80	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0185	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT SAGRADA FAMILIA, HAGONNOY, BULACAN	11-16 CONSTRUCTION (29646)	74,111,477.01	On-Going	March 11, 2024	November 05, 2024	52.28



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0186	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT SAPANG BAYAN, CALUMPIT, BULACAN	FERDSTAR BUILDERS INC. (4965)	67,547,497.79	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0187	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY BUGUION (PUROK 6 TO PUROK 7), CALUMPIT, BULACAN	SYMS CONSTRUCTION TRADING (48517)	77,198,377.80	On-Going	August 27, 2024	April 23, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0188	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN ISDRO (PUROK 4 TO PUROK 5), HAGONoy, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	77,198,834.60	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0189	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY MEYTO (PUROK 4 TO PUROK 5), CALUMPIT, BULACAN	IM CONSTRUCTION CORPORATION (20074)	77,199,237.53	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0190	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY FRANCES (PUROK 4 TO PUROK 5), CALUMPIT, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	77,187,426.47	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0191	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN MIGUEL (PUROK 7 TO PUROK 8), HAGONoy, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	77,192,596.40	Completed	March 11, 2024	January 04, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0192	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAGRAD FAMILIA (PUROK 4 TO PUROK 5), HAGONoy, BULACAN	SYMS CONSTRUCTION TRADING (48517)	67,549,901.28	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0193	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG LABANGAN CHANNEL AND ITS TRIBUTARIES, BARANGAY SAN PEDRO, HAGONoy, BULACAN	TRICHES CONSTRUCTION & TRADING (33876)	72,374,051.06	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0194	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN JUAN (PUROK 4 TO PUROK 5), HAGONoy, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	77,195,463.00	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0195	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SANTA MONICA (PUROK 6 TO PUROK 7), HAGONoy, BULACAN	SYMS CONSTRUCTION TRADING (48517)	67,549,830.35	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0196	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN JOSE (SITIO NAGDASIG), CALUMPIT, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	77,146,300.03	Completed	March 11, 2024	November 05, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0197	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT MAMBOG, MALOLOS CITY, BULACAN	11-16 CONSTRUCTION (29646)	77,180,485.93	Completed	March 11, 2024	November 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0198	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY BULIHAN, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	62,724,643.44	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0199	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY TIKAY, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	67,549,811.86	Completed	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0200	CONSTRUCTION OF REINFORCED CONCRETE SLOPE REVETMENT AT BARANGAY CANALATE, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	62,724,600.00	Completed	March 20, 2024	October 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0201	CONSTRUCTION OF LOCAL ROAD INCLUDING BRIDGE, BRGY. BONGA MENOR, BUSTOS, BULACAN	RICHBIM CONSTRUCTION INC. (48351)	19,799,030.14	Completed	May 28, 2024	January 22, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0202	CONSTRUCTION OF ROAD, TRINIDAD STREET, BARANGAY LOLOMBOY, BOCAUE, BULACAN	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	14,842,534.97	Completed	March 11, 2024	July 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0203	REHABILITATION OF INTERJURISDICTIONAL ROAD AT BARANGAY IBA O'ESTE, CALUMPIT, BULACAN	AMIHAN CIVIL ENGINEERING CONSTRUCTION (52444)	4,949,279.36	Completed	March 11, 2024	May 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0204	CONSTRUCTION OF ROAD, BARANGAY TAAL, BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	4,948,784.24	Completed	March 11, 2024	May 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0205	REHABILITATION OF ROAD, A.C. REYES STREET, BARANGAY POBLACION-BARANGAY AGNAYA, PLARIDEL, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	19,797,900.76	On-Going	March 11, 2024	August 07, 2024	71.89
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0206	IMPROVEMENT OF ROAD AT BARANGAY FRANCES, CALUMPIT, BULACAN	ESN CONSTRUCTION & TRADING (32720)	5,939,227.76	Completed	March 11, 2024	May 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0207	CONSTRUCTION OF ROAD, NARRA STREET, BARANGAY TAMBUBONG, BOCAUE, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	14,817,644.57	Completed	March 11, 2024	July 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0208	GONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY WAKAS, BOCAUE, BULACAN	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	4,949,180.63	Completed	March 11, 2024	July 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0209	REHABILITATION OF ACCESS ROAD LEADING TO MUNICIPAL HALL, BARANGAY STO. NINO, HAGONoy, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	5,939,952.71	On-Going	March 11, 2024	June 08, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0210	IMPROVEMENT OF ROAD AT BARANGAY DAKILA, MALOLOS CITY, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	5,938,711.76	Completed	March 11, 2024	May 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0211	REHABILITATION OF ROAD AT SAN AGUSTIN-HAGONoy ROAD, HAGONoy, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	29,397,827.06	On-Going	March 11, 2024	September 06, 2024	38.22
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0212	CONSTRUCTION OF ROAD WITH DRAINAGE ALONG BUNDUCAN-DUHAT ROAD (BUNDUCAN SECTION), BOCAUE, BULACAN	AVE-MIRA CONSTRUCTION AND TRADING (42759)	14,839,996.76	Completed	March 11, 2024	July 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0213	CONSTRUCTION OF DRAINAGE SYSTEM ALONG TAAL-CAINGIN ROAD, BOCAUE, BULACAN	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	24,749,402.32	Completed	March 11, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0214	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BATIA HIGH SCHOOL), BATIA, BOCAUE, BULACAN	BELL CONSTRUCTION (27851)	98,958,877.80	Completed	March 20, 2024	January 13, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0215	CONSTRUCTION OF MULTI-PURPOSE BUILDIGN (BUNDUCAN ELEMENTARY SCHOOL), BUNDUCAN, BOCAUE, BULACAN	EXCELSIUS ENGINEERING SERVICES (35269)	63,337,991.33	Completed	March 20, 2024	March 14, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0216	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LOLOMBOY NATIONAL HIGH SCHOOL), LOLOMBOY, BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	59,399,297.48	On-Going	March 20, 2024	January 13, 2025	59.69
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0217	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TANAWAN ELEMENTARY SCHOOL, BARANGAY TANAWAN, BUSTOS, BULACAN	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	54,449,700.57	Completed	March 20, 2024	December 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0218	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY CAINGIN, BOCAUE, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	24,748,940.98	Completed	March 20, 2024	November 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0219	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUNSURAN 1ST, PANDI, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	19,794,349.48	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0220	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, HAGONoy, BULACAN	TIONGCO MENDOZA CONSTRUCTION CO. INC. (46731)	14,697,711.81	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0221	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATUNGAO, BULAKAN, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,844,211.79	Completed	April 23, 2024	September 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0222	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. STA. INES, PLARIDEL, BULACAN	TBB CONSTRUCTION CORP. (37026)	14,839,703.59	Completed	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0223	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, CALUMPIT, BULACAN	E.M. CUERPO, INC. (30963)	14,849,318.29	On-Going	March 20, 2024	September 15, 2024	48.24
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0224	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SUCOL, CALUMPIT, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	14,476,500.67	On-Going	March 20, 2024	October 25, 2024	97.22
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0225	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT AZICATE, BRGY. LOLOMBOY, BOCAUE, BULACAN	FASTRACK HOME DEVELOPERS, INC. (33312)	14,848,981.05	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0226	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PINAGKUARTELAN, PANDI, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	14,849,529.38	On-Going	March 20, 2024	September 15, 2024	97.50
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0227	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MALIBONG BATA, PANDI, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	14,837,689.22	On-Going	April 18, 2024	December 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0228	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PIO CRUZCOSA, CALUMPIT, BULACAN	1199S CONSTRUCTION (50198)	14,849,691.59	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0229	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN MIGUEL, HAGONoy, BULACAN	TRIPLE O BUILDERS (42161)	9,898,960.58	Completed	May 14, 2024	October 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0230	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CACARONG MATANDA, PANDI, BULACAN	A.C. VALDERAMA CONSTRUCTION AND DEVELOPMENT CORP. (37095)	15,782,546.46	On-Going	March 20, 2024	April 05, 2025	40.20
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0231	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STO. NINO, PANDI, BULACAN	R.D. TALENS CONSTRUCTION AND TRADING (36817)	14,707,439.45	Completed	March 20, 2024	September 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0232	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SILING MATANDA, PANDI, BULACAN	ZACARIAS ENTERPRISE (17446)	9,899,124.99	On-Going	March 20, 2024	August 16, 2024	42.26
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0233	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAMPOK, HAGONoy, BULACAN	F.R. MAPILISAN CONSTRUCTION (13804)	9,899,972.36	On-Going	March 20, 2024	October 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0234	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAGONG BARIO, PANDI, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	9,898,901.04	On-Going	March 20, 2024	August 16, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0235	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUNSURAN III, PANDI, BULACAN	SYMS CONSTRUCTION TRADING (48517)	9,899,352.81	Completed	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0236	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN FELIZARDO LIPANA NATIONAL HIGH SCHOOL, BARANGAY SANTA RITA, GUIGUINTO, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,946,206.96	Completed	March 20, 2024	July 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0237	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BARANGAY BONGA MAYOR, BUSTOS, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	4,949,061.31	On-Going	March 20, 2024	August 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0238	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT BARANGAY BAGUMBAYAN, BOCAUE, BULACAN	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	9,893,344.67	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0239	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BALITE, CALUMPIT, BULACAN	ZACARIAS ENTERPRISE (17446)	8,909,862.92	On-Going	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0240	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN'S AND YOUTH CENTER) IN BARANGAY TABE, GUIGUINTO, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,701,118.76	Completed	April 02, 2024	September 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0241	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. REAL DE CACARONG, PANDI, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	9,898,696.04	Completed	April 02, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0242	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PABLO, HAGONUY, BULACAN	ESN CONSTRUCTION & TRADING (32720)	9,701,871.17	On-Going	April 02, 2024	August 29, 2024	81.19
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0243	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, HAGONUY, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	9,898,994.07	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0244	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, PLARIDEL, BULACAN	D'JARED VIEW CONSTRUCTION CORP. (36463)	9,896,956.23	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0245	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY TIAONG, GUIGUINTO, BULACAN	C.E.M. CONSTRUCTION, INC. (36501)	9,899,445.21	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0246	REHABILITATION AND IMPROVEMENT OF POLO-OBANDO-BULACAN INTERJURISDICTIONAL ROADS, BULAKAN, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	19,594,385.54	Completed	April 02, 2024	July 30, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0247	REHABILITATION OF ROAD AT BARANGAY BAMBANG, BULAKAN, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	11,759,238.83	Completed	April 02, 2024	June 30, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0248	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BALAGTAS SERVICE RD (S01485LZ) CHAINAGE 0 - CHAINAGE 32, CHAINAGE 247 - CHAINAGE 370, CHAINAGE 32 - CHAINAGE 247, BALAGTAS, BULACAN	TBB CONSTRUCTION CORP. (37026)	2,174,239.66	Completed	April 02, 2024	July 30, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0249	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BALIWAG-CANDABA RD - K0052+(-169) - K0052+000, K0052+(-206) - K0052+(-169), K0052+(-218) - K0052+(-206), K0052+000 - K0052+040, K0053+044 -	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	37,580,005.07	Completed	April 02, 2024	October 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0250	OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - TABANG SERVICE RD #2 - (S01482LZ) CHAINAGE 0 - CHAINAGE 235, GUIGUINTO, BULACAN	TBB CONSTRUCTION CORP. (37026)	1,015,370.89	Completed	April 02, 2024	May 31, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0251	NETWORK DEV. PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PULILAN-CALUMPIT RD - K0043+(-142) - K0043+140, K0043+690 - K0044+419, K0046+463 - K0046+513, K0046+614 - K0046+814, K0047+013 - K0047+104, K0047+120 - K0047+127, K0047+228 - K0047+943	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	19,890,667.98	Completed	April 02, 2024	October 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0253	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - PULILAN-CALUMPIT RD - K0043+500 - K0044+650, K0045+000 - K0046+461, PULILAN, BULACAN	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	48,999,630.45	Completed	April 02, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0254	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN SIMON-BALIWAG RD - K0073+(-588) - K0073+(-458), K0074+598 - K0074+737, BALIWAG, BULACAN	TBB CONSTRUCTION CORP. (37026)	2,383,765.50	Completed	April 02, 2024	May 01, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0255	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTISRY ROADS - BALAGTAS SERVICE RD - CHAINAGE 0 - CHAINAGE 370, BALAGTAS, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	3,214,778.46	Completed	April 02, 2024	May 01, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0256	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS ALONG BALIWAG-CANDABA RD - K0053+120 - K0057+350, BALIUAG, BULACAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	47,039,496.68	On-Going	April 02, 2024	September 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0257	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS ALONG SN SIMON-BALIWAG RD - K0073+(-558 - K007+900	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	27,716,764.97	Completed	April 02, 2024	September 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0258	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BALIWAG-CANDABA RD - K0052+(-218) - K0054+100, BALIUAG, BULACAN	DMLC BUILDERS (36650)	39,205,549.00	On-Going	April 02, 2024	October 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0259	CONSTRUCTION/REHABILITATION OF STO. ROSARIO ROAD, BRGY. STO. ROSARIO, HAGONoy, BULACAN	MARIEGEELYN CONSTRUCTION AND DEVELOPMENT CORP. (55159)	9,897,531.86	On-Going	April 02, 2024	June 30, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0260	IMPROVEMENT OF ACCESS ROAD LEADING TO HAGONoy MUNUCIPAL HALL AND NATIONAL SHRINE OF ST. ANNE AT BARANGAY SAN AGUSTIN, HAGONoy, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	9,798,980.13	Completed	April 02, 2024	September 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0261	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY ATLAG, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	72,374,895.37	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0262	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG KALERO RIVER AND ITS TRIBUTARIES, BARANGAY CALERO, MALOLOS, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	72,374,715.15	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0263	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY MATUNGAO, BULAKAN, BULACAN	WBX CONSTRUCTION, INC (FORMERLY WBX CONSTRUCTION) (28370)	72,374,967.11	Completed	April 02, 2024	November 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0264	CONSTRUCTION OF REINFOCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY ATLAG, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	72,374,953.65	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0265	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG TABANG RIVER, BARANGAY TIBIG, BULAKAN, BULACAN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	72,374,266.52	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0266	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT CANALATE, MALOLOS CITY, BULACAN	11-16 CONSTRUCTION (29646)	74,111,724.84	On-Going	April 02, 2024	November 27, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0267	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BARANGAY BAGBAGUIN, PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	98,996,326.07	On-Going	April 18, 2024	January 12, 2025	99.95
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0268	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. MANATAL, PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / BEAM TEAM DEVELOPER SPECIALIST INC. (55228)	98,994,837.37	On-Going	April 18, 2024	January 12, 2025	99.63
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0269	IMPROVEMENT/REHABILITATION OF WATERWAYS, BRGY. PANASAHAN, MALOLOS CITY, BULACAN	DMLC BUILDERS (36650)	74,248,363.79	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0270	CONSTRUCTION OF REVETMENT AT BARANGAY SAGRADA, HAGONoy, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	39,199,307.60	Completed	April 02, 2024	September 28, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0271	CONSTRUCTION OF REVETMENT AT BARANGAY TAMPOK, HAGONoy, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	29,399,600.57	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0273	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT MATUNGAO, BULAKAN, BULACAN	11-16 CONSTRUCTION (29646)	77,188,821.56	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0274	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY CAMBAOG (SITIO TEODORO TO PUROK 4), BUSTOS, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	77,199,050.27	Completed	April 02, 2024	November 27, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0277	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - PLARIDEL BYPASS RD - K0044+000 - K0045+100, BUSTOS, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	19,599,301.48	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0278	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS ALONG OLD CAGAYAN VALLEY RD - K0051+290 TO K0052+985, BALIUAG, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	19,692,438.27	On-Going	April 02, 2024	June 30, 2024	51.22



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0279	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - PLARIDEL-PULILAN DIV. RD - K0042+(-784) - K0042+000, PLARIDEL, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	14,672,284.01	Completed	April 02, 2024	August 29, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0280	REHABILITATION OF THE OLD MUNICIPAL BUILDING (MUNICIPAL MUSEUM AND LIBRARY), BARANGAY POBLACION, BOCAUE, BULACAN	SYMS CONSTRUCTION TRADING (48517)	28,806,999.20	On-Going	April 16, 2024	January 10, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0281	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PAITAN, BALIUAG, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	9,898,641.48	Completed	April 16, 2024	October 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0282	CONSTRUCTION OF MULTI-PURPOSE BUILDING FACILITY, BARANGAY BATIA, BOCAUE, BULACAN	HARVEST GREEN CONSTRUCTION CORP. (55464)	29,638,420.09	Completed	April 16, 2024	October 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0283	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DRRMO) AT BARANGAY BOROL 1ST, BALAGTAS, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	14,180,283.13	On-Going	April 16, 2024	September 12, 2024	93.97
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0284	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY LONGOS, PULILAN, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	14,847,891.02	Completed	April 16, 2024	November 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0285	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN MIGUEL, CALUMPIT, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	14,821,662.33	On-Going	April 16, 2024	October 12, 2024	97.27
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0286	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CULIANIN, PLARIDEL, BULACAN	F.R. MAPILISAN CONSTRUCTION (13804)	14,847,322.29	Completed	June 25, 2024	December 21, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0289	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BARANGAY IGULOT, BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,221.99	On-Going	April 25, 2024	January 19, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0290	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. PRITIL, GUIGUINTO, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,656.35	Completed	April 25, 2024	January 19, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0291	CONSTRUCTION OF REVETMENT AT BARANGAY STA. ELENA, HAGONoy, BULACAN	STAR WILLIAM CONSTRUCTION (35938)	39,199,511.58	Completed	April 16, 2024	October 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0292	CONSTRUCTION OF REVETMENT AT BARANGAY IBA O'ESTE, CALUMPIT, BULACAN	SYMS CONSTRUCTION TRADING (48517)	39,198,621.86	On-Going	April 16, 2024	September 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0293	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY CAMBAOG (SITIO TEODORO), BUSTOS, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,023.96	Completed	April 16, 2024	December 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0294	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE AT BARANGAY CAMBAOG-TALAMPAS (PUROK 3), BUSTOS, BULACAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	77,199,088.96	Completed	April 16, 2024	December 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0295	BANK IMPROVEMENT AND REHABILITATION OF WATERWAYS, BRGY. MAMBOG, MALOLOS CITY, BULACAN	DMLC BUILDERS (36650)	74,247,158.51	Completed	April 16, 2024	December 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0296	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BARANGAY MALIBONG BATA, PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,994.07	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0297	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. BUNSURAN (PUROK 4), PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,508.95	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0298	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. BUNSURAN, PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,713.40	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0301	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - GEN. ALEJO SANTOS HIGHWAY - K0042+(-495) - K0043+000, PLARIDEL, BULACAN	G.D.L. CONSTRUCTION (22796)	47,188,065.77	Completed	April 16, 2024	December 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0302	CONSTRUCTION OF ROAD, BARANGAY STO. NIÑO, HAGONNOY, BULACAN	EDCELCON CONSTRUCTION INC. (45251)	14,849,012.37	On-Going	April 16, 2024	November 11, 2024	49.28
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0303	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. SAN VICENTE, MALOLOS, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	14,843,506.16	On-Going	April 16, 2024	December 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0304	IMPROVEMENT OF ROAD AT BARANGAY CAINGIN, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	5,939,176.85	Completed	April 16, 2024	June 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0305	CONSTRUCTION OF ROAD AT BARANGAY PALIMBANG, CALUMPIT, BULACAN	R.S.C. CONSTRUCTION SERVICES (45013)	6,928,912.60	Completed	April 16, 2024	June 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0306	IMPROVEMENT OF ROAD, BRGY. POBLACION, PULILAN, BULACAN	BIG BEN CONSTRUCTION (15678)	9,898,599.89	Completed	April 16, 2024	July 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0307	REHABILITATION OF ROAD AT BARANGAY POBLACION, PULILAN, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	19,159,960.27	On-Going	April 16, 2024	October 12, 2024	45.93
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0308	REHABILITATION OF ACCESS ROADS LEADING TO HAGONNOY FISHPORT, BARANGAY STA. ELENA, HAGONNOY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	4,949,303.86	Completed	April 16, 2024	September 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0309	REHABILITATION OF ACCESS ROAD LEADING TO MARCELO H. DEL PILAR SHRINE AT BARANGAY TIBIG, BULAKAN, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	14,699,280.57	Completed	April 16, 2024	August 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0310	REHABILITATION OF ACCESS ROAD LEADING TO FIRST BULACAN INDUSTRIAL CITY AT BARANGAY BANGKAL, CITY OF MALOLOS, BULACAN	PTM DEVELOPMENT CORP. (48504)	14,496,069.03	Completed	April 16, 2024	July 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0312	CONSTRUCTION OF ROAD, BARANGAY TIBAGUIN, HAGONoy, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	4,896,105.82	Completed	April 16, 2024	July 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0313	CONSTRUCTION OF ROAD AT BARANGAY BAGUMBAYAN, BULAKAN, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	5,929,271.80	Completed	April 16, 2024	June 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0314	CONSTRUCTION OF ROAD, BARANGAY BUNLO, BOCAUE, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	6,924,307.59	Completed	April 16, 2024	July 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0315	IMPROVEMENT OF ROAD, BRGY. LUMBAC, PULILAN, BULACAN	BIG BEN CONSTRUCTION (15678)	9,888,560.25	Completed	April 16, 2024	July 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0316	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (PHASE II), BARANGAY POBLACION, GUIGUINTO, BULACAN	ROSSLANE CONSTRUCTION AND DEVELOPMENT (38977)	17,819,997.65	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0317	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BAANGAY LUGAM, MALOLOS CITY, BULACAN	PTM DEVELOPMENT CORP. (48504)	6,926,460.45	Completed	April 18, 2024	September 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0318	CONSTRUCTION OF MULTI-PURPOSE BUILDING (RHU), BARANGAY TABANG, GUIGUINTO, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	14,847,375.05	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0319	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAPULANG LUPA, PANDI, BULACAN	VITES CONSTRUCTION & DEVELOPMENT CORP. (9444)	19,792,846.82	On-Going	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0320	CONSTRUCTION OF MULTI-PURPOSE BUILDING (STA. BARBARA HIGH SCHOOL), STA. BARBARA, BALIUAG, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	34,648,165.70	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0321	REHABILITATION OF MULTI-PURPOSE BUILDING AT SANTISIMA TRINIDAD ELEMENTARY SCHOOL, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,899,910.98	Completed	April 18, 2024	August 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0322	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BIÑANG 2ND, BOCAUE, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	9,897,383.59	Completed	May 28, 2024	November 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0323	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN ISIDRO II, PAOMBONG, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	10,887,844.22	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0324	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CUTCOT, PULILAN, BULACAN	1199S CONSTRUCTION (50198)	19,792,573.15	On-Going	April 18, 2024	October 14, 2024	52.91
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0325	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTOR, CITY OF MALOLOS, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	19,799,792.64	Completed	April 18, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0326	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY BAMBANG, BULAKAN, BULACAN	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	72,374,997.19	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0327	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY BAGUMBAYAN, BULAKAN, BULACAN	STAR WILLIAM CONSTRUCTION (35938)	72,374,225.99	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0328	CONSTRUCTION/IMPROVEMENT OF FLOOD MITIGATION STRUCTURE AT CALERO, MALOLOS CITY, BULACAN	11-16 CONSTRUCTION (29646) / BOLTRON BUILDERS CORPORATION (51917)	74,115,437.52	On-Going	April 18, 2024	June 11, 2025	65.22
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0329	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY MAYSANTOL, BULAKAN, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	77,199,800.47	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0330	CONSTRUCTION OF CENTRAL MRF ACCESS ROAD, BARANGAY TARCAN, BALIUAG, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,847,979.71	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0331	IMPROVEMENT OF ROAD, BRGY. TINEJERO, PULILAN, BULACAN	BIG BEN CONSTRUCTION (15678)	19,741,065.06	Completed	July 12, 2024	November 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0332	IMPROVEMENT OF ROAD AT BARANGAY IBA O'ESTE, CALUMPIT, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	9,799,562.08	Completed	June 11, 2024	September 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0333	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS ALONG BIGAA-PLARIDEL VIA BULACAN & MALOLOS RD - K0031+(-658) - K00+33+154, GUIGUINTO AND BALAGTAS, BULACAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	30,735,005.02	On-Going	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0334	REHABILITATION OF ROAD, BRGY. STO. NIÑO, PAOMBONG, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	9,897,551.64	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0335	CONSTRUCTION OF ROAD, ESGUERRA STREET, BRGY. POBLACION, PULILAN, BULACAN	SYMS CONSTRUCTION TRADING (48517)	9,887,291.05	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0336	REHABILITATION OF ROAD, BARANGAY DAMPOL 2ND A, PULILAN, BULACAN	1199S CONSTRUCTION (50198)	4,949,643.50	Completed	April 18, 2024	June 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0337	CONSTRUCTION AND IMPROVEMENT OF INTERJURISDICTIONAL ROADS AT BARANGAY SAN ISIDRO II, PAOMBONG AND BARANGAY SAN PEDRO, HAGONoy, BULACAN	HANZGRACE CONSTRUCTION AND TRADING CORP. (54922)	14,690,133.62	Completed	July 24, 2024	November 20, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0338	REHABILITATION OF DRAINAGE CANAL GOING TO NIA IRRIGATION, PUROK 1, PANDAYAN, BARANGAY BANGA 1ST, PLARIDEL, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,948,991.23	On-Going	April 18, 2024	July 16, 2024	88.98
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0339	REHABILITATION OF ROAD AT BARANGAY TAMPOK, HAGONoy, BULACAN	AMIHAN CIVIL ENGINEERING CONSTRUCTION (52444)	9,891,598.54	Completed	April 18, 2024	July 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0340	IMPROVEMENT OF ROAD, BRGY. TIBAG, PULILAN, BULACAN	BIG BEN CONSTRUCTION (15678)	9,773,954.17	Completed	April 18, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0341	CONSTRUCTION OF DRAINAGE SYSTEM, VIOLETA AVENUE AND SAMPAGUITA STREET, BARANGAY STA. CRUZ, GUIGUINTO, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	23,999,725.07	On-Going	June 25, 2024	November 21, 2024	89.70
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0342	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY TIBAGUIN, HAGONoy, BULACAN	FRAMECON BUILDERS (22482)	72,371,115.87	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0343	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AND REHABILITATION OF WATERWAY ALONG ANGAT RIVER, K010+793 TO K010+943, BARANGAY CAMBAOG, BUSTOS, BULACAN	WBX CONSTRUCTION, INC (FORMERLY WBX CONSTRUCTION) (28370)	48,999,725.30	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0344	CONSTRUCTION OF RIVER PROTECTION STRUCTURE AND REHABILITATION OF WATERWAY ALONG ANGAT RIVER, K000+551 TO K000+701, BARANGAY BONGA MENOR, BUSTOS, BULACAN	WRO CONST. CORP. (52435) / GRACE CONSTRUCTION CORPORATION (3771)	48,999,739.43	Completed	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0345	CONSTRUCTION OF CONCRETE SLOPE RIVER WALL, BARANGAY SAN ROQUE, BALIUAG, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	49,499,684.44	On-Going	April 18, 2024	December 13, 2024	99.63
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0346	CONSTRUCTION OF ACCESS ROAD LEADING TO HAGONoy FISHPORTS AT BARANGAY SAN PABLO, HAGONoy, BULACAN	TRIPLE O BUILDERS (42161)	19,598,234.04	Completed	May 14, 2024	October 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0347	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) PULILAN-BALIUAG BYPASS RD - CHAINAGE 7330 - CHAINAGE 9560, PULILAN-BALIUAG, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,845.57	Completed	April 18, 2024	January 12, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0348	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - OLD CAGAYAN VALLEY ROAD - BALIUAG SECTION, CITY OF BALIUAG, BULACAN	JTC CRUZ CONSTRUCTION CO., INC. (32479)	97,995,503.50	Completed	April 18, 2024	April 12, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0349	SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF STREET LIGHTS ALONG GEN. ALEJO SANTOS HIGHWAY - K0042+(-495) - K0045+855, PLARIDEL, BULACAN	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	47,042,147.43	On-Going	April 18, 2024	October 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0350	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - BIGAA-PLARIDEL VIA BULACAN & MALOLOS RD - BULACAN SECTION, BULAKAN, BULACAN	JTC CRUZ CONSTRUCTION CO., INC. (32479)	94,079,031.65	On-Going	April 18, 2024	December 13, 2024	73.31
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0351	REHABILITATION OF HAGONoy-SAN NICOLAS-STO. ROSARIO ACCESS ROAD LEADING TO HAGONoy FISHPORTS, HAGONoy, BULACAN	PTM DEVELOPMENT CORP. (48504)	29,399,585.79	Completed	June 25, 2024	March 21, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0352	CONSTRUCTION OF ROAD AT BARANGAY STA. CRUZ, PAOMBONG, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	4,897,334.34	Completed	April 18, 2024	June 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0353	CONSTRUCTION OF ROAD AT BARANGAY SAN VICENTE, PAOMBONG, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	6,797,985.74	On-Going	April 18, 2024	June 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0354	CONSTRUCTION OF ROAD AT BARANGAY SAN JOSE, PAOMBONG, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	6,929,505.03	Completed	April 18, 2024	June 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0355	CONSTRUCTION OF CONCRETE SLOPE RIVER WALL, BARANGAY BUNSURAN, PANDI, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	49,499,466.23	On-Going	April 18, 2024	December 13, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0356	CONSTRUCTION OF RIVER PROTECTION STRUCTURE, BARANGAY MALIBONG BATA, PANDI, BULACAN	SYMS CONSTRUCTION TRADING (48517)	39,598,050.46	On-Going	April 18, 2024	November 13, 2024	96.43
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0357	CONSTRUCTION OF REVETMENT AT CARILLO-ABULALAS ALONG ANGAT RIVER AT HAGONoy, BULACAN	SYMS CONSTRUCTION TRADING (48517)	38,599,219.72	Completed	April 18, 2024	October 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0358	CONSTRUCTION OF REVETMENT AT BARANGAY SAN JOSE, PAOMBONG, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	26,533,190.34	Completed	April 18, 2024	September 14, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0359	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALIBONG MATANDA, PANDI, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	14,478,969.61	On-Going	April 23, 2024	January 17, 2025	35.85
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0360	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAPANG BAYAN, CALUMPIT, BULACAN	LIBERTY RICH CONSTRUCTION & BUILDERS INC. (35139)	9,880,886.25	Completed	April 23, 2024	November 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0361	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAAL, BOCAUE, BULACAN	FASTRACK HOME DEVELOPERS, INC. (33312)	14,479,954.20	On-Going	August 13, 2024	January 09, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0362	CONSTRUCTION OF MULTI-PURPOSE FACILITY, MASAGANA HOMES P3, BARANGAY TABANG, GUIGUINTO, BULACAN (PHASE 2)	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	9,899,442.26	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0363	CONSTRUCTION OF MULTI-PURPOSE, PUROK 1, MEYTO, CALUMPIT, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	14,847,598.72	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0364	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALOLOS CITY, BULACAN	AESIC CONSTRUCTION (56883)	6,879,215.31	Completed	May 14, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0365	CONSTRUCTION OF SCHOOL FACILITIES AND GROUNDS, BUNLO ELEMENTARY SCHOOL, BARANGAY BUNLO, BOCAUE, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	19,796,406.64	On-Going	April 23, 2024	May 30, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0366	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - PLARIDEL BYPASS RD - K0036+785 - K0047+161, PLARIDEL AND BUSTOS, BULACAN	G.D.L. CONSTRUCTION (22796)	99,790,720.53	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0367	CONSTRUCTION OF REVETMENT AT STA. ELENA-SAN PEDRO ALONG ANGAT RIVER AT HAGONoy, BULACAN	SYMS CONSTRUCTION TRADING (48517)	38,599,137.21	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0368	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY POBLACION (PUROK 1), BUSTOS, BULACAN	A.R.L. CONSTRUCTION (27645)	77,199,521.84	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0369	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY SAN PEDRO (PUROK 2), BUSTOS, BULACAN	A.R.L. CONSTRUCTION (27645)	77,198,882.23	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0370	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, SAN PEDRO SECTION, BUSTOS, BULACAN	SYMS CONSTRUCTION TRADING (48517)	77,199,087.48	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0371	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, SABANG SECTION, BALIUAG, BULACAN	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	77,196,635.57	On-Going	April 23, 2024	December 18, 2024	40.52
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0372	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, TIAONG TO STA. BARBARA SECTION, BALIUAG, BULACAN	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	77,199,811.01	On-Going	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0373	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TAMBUBONG ELEMENTARY SCHOOL), TAMBUBONG, BOCAUE, BULACAN	TBB CONSTRUCTION CORP. (37026)	29,699,805.92	On-Going	April 23, 2024	December 18, 2024	56.58
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0374	COMPLETION OF MULTI-PURPOSE BUILDING BALIWAG POLYTECHNIC COLLEGE (BTECH), PAGALA, BALIUAG, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	9,899,394.40	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0375	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. SANTOL, BALAGTAS, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	9,897,106.41	On-Going	April 23, 2024	January 17, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0376	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, HAGONoy, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	14,849,390.81	Completed	May 14, 2024	November 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0377	CONSTRUCTION OF MULTI-PURPOSE BUILDING (RHU), BARANGAY TABE, GUIGUINTO, BULACAN	HANZGRACE CONSTRUCTION AND TRADING CORP. (54922)	14,848,534.02	On-Going	April 23, 2024	October 19, 2024	48.68



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0378	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MASUSO, PANDI, BULACAN	HACIENDA GALEA CONSTRUCTION (52097)	9,899,924.97	On-Going	May 14, 2024	October 10, 2024	29.48
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0379	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KAPITANGAN, PAOMBONG, BULACAN	DON G 227 CONSTRUCTION (46802)	14,849,713.45	Completed	June 11, 2024	December 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0380	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MALOLOS DIGITAL AMPITHEATER/ARTS CENTER), BARANGAY BULIHAN, CITY OF MALOLOS, BULACAN	EL KAPITAN CONSTRUCTION SERVICES (33123)	36,629,107.89	On-Going	April 23, 2024	April 17, 2025	49.45
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0381	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, CAMBAOG SECTION, BUSTOS, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,080.42	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0382	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY PARULAN (PUROK 2), PLARIDEL, BULACAN	A.R.L. CONSTRUCTION (27645)	77,199,340.12	On-Going	April 23, 2024	March 18, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0383	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, LUMANG BAYAN SECTION, PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,672.06	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0384	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, TANAWAN SECTION, BUSTOS, BULACAN	WAWAO BUILDERS (46535)	77,199,138.89	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0385	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, POBLACION SECTION, PLARIDEL, BULACAN	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	77,199,617.14	Completed	April 23, 2024	March 18, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0386	CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG CALIZON, CALUMPIT, BULACAN	WAWAO BUILDERS (46535)	62,724,707.80	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0387	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POLYTECHNIC UNIVERSITY OF THE PHILIPPINES, BRGY. SAN ROQUE, PAOMBONG, BULACAN	INDUSTRIAL CONTROLS CORPORATION (ICC) (35559)	39,599,991.79	Completed	April 23, 2024	February 16, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0388	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POLYTECHNIC UNIVERSITY OF PHILIPPINES, PULILAN, BULACAN	J.A. SANDE BUILDERS AND TRADING (45582)	9,897,968.64	Completed	May 14, 2024	November 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0389	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POLYTECHNIC UNIVERSITY OF PULILAN, BULACAN	J.A. SANDE BUILDERS AND TRADING (45582)	6,883,801.79	Completed	May 14, 2024	December 09, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0390	REHABILITATION OF OLD MUNICIPAL BUILDING AT BARANGAY IGULOT, BOCAUE, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	14,849,553.94	Completed	April 23, 2024	October 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0391	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN NICOLAS, HAGONoy, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	14,848,321.14	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0392	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT BARANGAY BOLACAN, BOCAUE, BULACAN (PHASE II)	121 CONSTRUCTION CORPORATION (FORMERLY 121 CONSTUC (21686)	9,894,109.65	Completed	April 23, 2024	September 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0393	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, SITIO DULO, BARANGAY CANALATE, MALOLOS CITY, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	77,197,725.03	On-Going	April 23, 2024	March 18, 2025	0.03
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0394	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY CALILIGAWAN, MALOLOS CITY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	72,366,243.51	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0395	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, CULIANIN SECTION, PLARIDEL, BULACAN	TBB CONSTRUCTION CORP. (37026)	77,199,805.70	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0396	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANAGT RIVER, CULIANIN SECTION (PUROK 2), PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,815.33	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0397	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY SIPAT, PLARIDEL, BULACAN	A.R.L. CONSTRUCTION (27645)	77,199,875.97	Completed	April 23, 2024	December 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0398	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN VICENTE, MALOLOS CITY, BULACAN	M.G. FRANCISCO CONSTRUCTION (29831)	69,514,337.63	On-Going	April 23, 2024	December 18, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0399	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SAN JUAN, WAWA AND PANGINAY, BALAGTAS, BULACAN	WAWAO BUILDERS (46535)	151,504,905.28	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0400	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GUIGUINTO RIVER AT BARANGAY MALIS-POBLACION-ILANG-ILANG, GUIGUINTO, BULACAN	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	217,123,454.42	Completed	April 23, 2024	March 18, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0401	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS ALONG BOCAUE RIVER, BRGY. TURO (SITIO HANGGA), BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,994,958.26	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0402	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS ALONG BOCAUE RIVER, BRGY. BAMBANG (SITIO BAKOD TO PUROK 6), BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,038.56	Completed	April 23, 2024	January 17, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0403	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS ALONG BOCAUE RIVER, BRGY. BAMBANG (SITIO PULO TO PUROK 6), BOCAUE, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,012.87	Completed	April 23, 2024	January 17, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0404	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ATLAG, MALOLOS CITY, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	6,920,692.05	Completed	May 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0405	IMPROVEMENT OF ROAD NIA ROAD ZONE 3-6, BOROL 2ND, BALAGTAS, BULACAN	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	19,799,943.83	Completed	May 14, 2024	September 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0406	CONSTRUCTION OF SLOPE PROTECTION, BARANGAY PALTAO, PULILAN, BULACAN	TBB CONSTRUCTION CORP. (37026)	19,299,673.25	Completed	April 23, 2024	September 19, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0407	CONSTRUCTION OF ROAD, BRGY. KAPITANGAN, PAOMBONG, BULACAN	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	39,598,263.75	Completed	April 25, 2024	October 21, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0408	REHABILITATION OF ROADS WITH DRAINAGE CANAL, SANTISSIMA STREET, BAGONG BARRIO, PANDI, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,849,272.89	On-Going	April 25, 2024	August 22, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0409	CONSTRUCTION OF ROAD WITH DRAINAGE STRUCTURE, SANTA CRUZ, GUIGUINTO, BULACAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	8,865,391.70	Completed	April 25, 2024	September 21, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0410	CONSTRUCTION OF ROAD, PHASE 1, BARANGAY TARCAN, BALIUAG, BULACAN	TBB CONSTRUCTION CORP. (37026)	9,899,122.43	On-Going	April 25, 2024	June 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0411	CONSTRUCTION OF BS AQUINO AVE.-BRGY PAITAN ACCESS ROAD, SANROQUE-PAITAN, BALIWAG, BULACAN	JAIME Y. VICEO JR. CONSTRUCTION (32668)	9,895,796.66	On-Going	April 25, 2024	June 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0413	REHABILITATION OF ROAD PUROK 1,2 AND 6, BARANGAY BARANGCA, BALIUAG, BULACAN	SYMS CONSTRUCTION TRADING (48517)	9,898,454.55	Completed	April 25, 2024	July 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0414	REHABILITATION OF ROAD INCLUDING BOX CULVERT, PUROK 1 AND 3, BARANGAY MALAMIG, BUSTOS, BULACAN	ANGEL BUILDERS & CONSTRUCTION SUPPLY (39341)	9,899,323.89	Completed	April 25, 2024	July 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0415	CONSTRUCTION OF AMRIS MALAMIG NIA ROAD LAT. D, BUSTOS, BULACAN (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN)	SAMJS CONSTRUCTION SERVICES (50737)	18,815,744.31	Completed	April 25, 2024	August 22, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0416	REHABILITATION OF ROAD INCLUDING DRAINAGE STRUCTURE, BARANGAY CONCEPCION, BALIUAG, BULACAN	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	19,304,851.11	On-Going	April 25, 2024	September 21, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0417	CONSTRUCTION OF ROAD WITH DRAINAGE STRUCTURE IN JOSE P. RIZAL, POBLACION, PANDI, BULACAN	W. GOMEZ TRADING AND CONSTRUCTION (39250)	4,949,085.13	Completed	April 25, 2024	October 21, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0418	REHABILITATION OF LOCAL ROAD INCLUDING DRAINAGE CANAL, BRGY. MAKINABANG, CITY OF BALIWAG, BULACAN	KNCF CONSTRUCTION AND TRADING (48790)	9,899,146.95	Completed	April 25, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0419	CONSTRUCTION OF DRAINAGE CANAL ALONG PLARIDEL, DR. GONZALES AND L.M. GUERRERO STREETS, BARANGAY SABANG, BALIUAG, BULACAN	R. ROSE CONSTRUCTION SERVICES (51340)	9,899,264.89	Completed	August 13, 2024	November 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0420	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY POBLACION, BUSTOS, BULACAN	PLL BUILDERS INC. (44949)	9,899,242.37	Completed	April 25, 2024	August 22, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0421	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, SAN JOSE SECTION, PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,523.04	Completed	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0422	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BINTOG SECTION, PLARIDEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061)	77,199,741.94	Completed	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0423	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,757.73	Completed	May 14, 2024	February 07, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0424	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY BALUBAD, BULAKAN, BULACAN	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	72,374,340.13	On-Going	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0425	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY SAN FRANCISCO, BULAKAN, BULACAN	IM CONSTRUCTION CORPORATION (20074)	77,012,853.59	Completed	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0426	CONSTRUCTION OF REINFORCED CONCRETE FLOOD CONTROL STRUCTURE, BARANGAY ANILAO, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	72,373,936.89	Completed	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0427	CONSTRUCTION OF CONCRETE SLOPE RIVER WALL ALONG ANGAT RIVER, BARANGAY TIAONG, BALIUAG, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	49,493,047.47	On-Going	May 14, 2024	January 08, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0428	CONSTRUCTION OF ROAD, BARANGAY SULUCAN, BOCAUE, BULACAN	AESIC CONSTRUCTION (56883)	14,846,830.06	Completed	May 14, 2024	September 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0429	CONSTRUCTION OF AMRIS LATERAL C-2, BUSTOS, BULACAN (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), BUSTOS, BULACAN	AESIC CONSTRUCTION (56883)	9,995,091.75	Completed	May 14, 2024	August 11, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0430	CONSTRUCTION OF ROAD AT BARANGAY NIUGAN, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	9,898,980.10	Completed	May 14, 2024	July 12, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0431	CONSTRUCTION OF ROAD AND DRAINAGE CANAL, SAINT PAUL STREET, BARANGAY CANALATE, MALOLOS, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	9,628,852.34	Completed	May 14, 2024	October 10, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0432	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - PLARIDEL AIRPORT RD - K0053+(-369) - K0053+000, PLARIDEL, BULACAN	TBB CONSTRUCTION CORP. (37026)	3,205,355.70	On-Going	May 14, 2024	June 12, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0433	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BFP) AT BARANGAY BOROL 1ST, BALAGTAS, BULACAN	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	14,843,213.93	On-Going	May 21, 2024	November 16, 2024	50.60
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0434	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY LUGAM, MALOLOS CITY, BULACAN	QUEEN MARIECRIS CONSTRUCTION CORP. (53124)	19,599,900.11	Completed	May 21, 2024	November 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0435	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING OF VIRGINIA RAMIREZ-CRUZ NATIONAL HIGH SCHOOL, BARANGAY SILING BATA, PANDI, BULACAN	EARTHWORK BUILDERS, INC. (FORMERLY: EARTHWORK MOVERS) (33489)	4,949,147.60	Completed	May 21, 2024	October 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0436	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. NINO, PANDI, BULACAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	4,949,453.01	Completed	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0437	REPAIR AND REHABILITATION OF MULTI-PURPOSE BUILDING (SPED BUILDING), BUSTOS CENTRAL SCHOOL, BARANGAY POBLACION, BUSTOS, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,949,043.19	Completed	May 21, 2024	October 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0438	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN LOLOMBOY ELEMENTARY SCHOOL, BARANGAY LOLOMBOY, BOCAUE, BULACAN	HANZGRACE CONSTRUCTION AND TRADING CORP. (54922)	4,949,376.12	Completed	July 24, 2024	December 20, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0439	CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING AT BARANGAY MABOLO, CITY OF MALOLOS, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	2,969,879.28	Completed	May 21, 2024	August 18, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0440	CONSTRUCTION OF MULTI-PURPOSE BUILDING, IBA-IBAYO ELEMENTARY SCHOOL, HAGONoy, BULACAN	AESIC CONSTRUCTION (56883)	9,898,322.42	Completed	May 21, 2024	September 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0441	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PABLO, MALOLOS, BULACAN	WINBUILD ENTERPRISES (48486)	14,394,033.42	On-Going	May 21, 2024	January 15, 2025	3.28
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0442	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIAONG, GUIGUINTO, BULACAN	AESIC CONSTRUCTION (56883)	6,791,348.37	On-Going	May 21, 2024	February 14, 2025	92.88
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0443	CONSTRUCTION (COMPLETION) OF HEALTH CENTER, BARANGAY LONGOS, MALOLOS, BULACAN	1199S CONSTRUCTION (50198)	4,949,654.87	On-Going	May 21, 2024	November 16, 2024	97.01
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0444	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALOLOS, BULACAN	JMHR BUILDERS CORPORATION (35180)	9,898,988.01	On-Going	May 21, 2024	November 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0445	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO II, PAOMBONG, BULACAN	AESIC CONSTRUCTION (56883)	19,799,100.93	Completed	May 21, 2024	November 16, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0446	CONSTRUCTION OF ROAD, BARANGAY BUNDUCAN, BOCAUE, BULACAN	AESIC CONSTRUCTION (56883)	9,899,122.53	Completed	May 21, 2024	September 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0447	CONSTRUCTION OF ROAD AT BARANGAY DUHAT, BOCAUE, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	4,949,130.84	Completed	June 11, 2024	November 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0448	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. SAN VICENTE, MALOLOS CITY, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,728.26	Completed	May 21, 2024	February 14, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0449	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CATACTE, BUSTOS, BULACAN	MARIEGEELYN CONSTRUCTION AND DEVELOPMENT CORP. (55159)	14,700,886.20	On-Going	May 21, 2024	October 17, 2024	53.27
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0450	CONSTRUCTION AND IMPROVEMENT OF GUIGUINTO-MALOLOS VIA STA. ISABEL INTERJURISDICTIONAL ROADS, CITY OF MALOLOS, BULACAN	WAWAO BUILDERS (46535)	29,399,653.75	On-Going	May 21, 2024	November 16, 2024	29.82
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0452	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SEGISMUNDO ST., TIAONG, BALIWAG CITY, BULACAN	I.F. CLEMENTE CONSTRUCTION CORPORATION (41498)	4,949,954.79	On-Going	May 21, 2024	November 16, 2024	68.29
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0453	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. MALIBONG BATA (PUROK 4), PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	49,494,069.07	On-Going	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0454	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AND WATERWAYS, BRGY. MANATAL (PUROK 2-3), PANDI, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,992,075.75	On-Going	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0455	CONSTRUCTION/IMPROVEMENT OF SLOPE PROTECTION STRUCTURES AND WATERWAYS, BARANGAY SAN JOSE, CALUMPIT, BULACAN	ONE FRAME CONSTRUCTION INC. (57070) / TOPNOTCH CATALYST BUILDERS INC. (34061)	98,998,602.60	Completed	May 21, 2024	February 14, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0456	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BUNDUCAN BARANGAY HALL, BOCAUE, BULACAN	ZACARIAS ENTERPRISE (17446)	4,850,796.02	On-Going	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0457	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN PINAGKUARTELAN ELEMENTARY SCHOOL, BARANGAY PINAGKUARTELAN, PANDI, BULACAN	MARIEGEELYN CONSTRUCTION AND DEVELOPMENT CORP. (55159)	4,949,423.79	Completed	May 21, 2024	September 17, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0459	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TIAONG, GUIGUINTO, BULACAN	STREAMLINE BUILDERS CORPORATION (40804)	9,899,307.61	Completed	May 21, 2024	January 15, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0460	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PIEL, BALIUAG, BULACAN	MA. LIZA C. AUSTRIA CONSTRUCTION & SUPPLY CORPORATION (19807)	9,701,754.89	On-Going	May 28, 2024	November 23, 2024	73.72
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0461	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BIÑANG ELEMENTARY SCHOOL), BIÑANG 1ST, BOCAUE, BULACAN	MRRM TRADING & CONSTRUCTION (19657)	45,619,012.78	On-Going	May 28, 2024	July 01, 2025	52.60



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0462	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MOJON, CITY OF MALOLOS, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	9,701,156.15	On-Going	May 28, 2024	November 23, 2024	99.20
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0463	CONSTRUCTION OF DRAINAGE CANAL, BARANGAY PARULAN, PLARIDEL, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	4,949,713.95	Completed	May 28, 2024	September 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0468	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, LUMANG BAYAN SECTION, PLARIDEL, BULACAN	WAWAO BUILDERS (46535)	96,499,893.19	Completed	May 28, 2024	February 21, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0481	CONSTRUCTION OF AMRIS CALANTIPAY CREEK SLOPE PROTECTION, BALIWAG, BULACAN	ANORE CONSTRUCTION (34048)	32,666,424.01	Completed	May 28, 2024	October 24, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0482	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN TAAL ELEMENTARY SCHOOL, BARANGAY TAAL, BOCAUE, BULACAN	EDCELCON CONSTRUCTION INC. (45251)	4,850,490.11	Completed	June 11, 2024	November 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0483	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BALIWAG GOVERNMENT CENTER), PAGALA, BALIWAG, BULACAN	TBB CONSTRUCTION CORP. (37026)	9,894,295.45	Completed	June 11, 2024	December 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0484	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BUNLO ELEMENTARY SCHOOL, BARANGAY BUNLO, BOCAUE, BULACAN	JAIME Y. VICEO JR. CONSTRUCTION (32668)	4,850,578.88	Completed	June 11, 2024	September 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0485	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAKA-BAKAHAN, PANDI, BULACAN	AESIC CONSTRUCTION (56883)	9,898,402.92	Completed	June 11, 2024	December 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0486	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING FACILITIES IN STA. CRUZ, GUIGUINTO, BULACAN PHASE 2	TBB CONSTRUCTION CORP. (37026)	29,699,608.16	Completed	June 11, 2024	January 06, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0487	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MALAMIG, BUSTOS, BULACAN	GRANDCONST BUILDERS CORP. (32280)	14,847,458.86	On-Going	June 11, 2024	December 07, 2024	64.88
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0488	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, PLARIDEL, BULACAN	SYMS CONSTRUCTION TRADING (48517)	14,478,656.47	On-Going	September 26, 2024	March 24, 2025	53.19
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0491	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ALTERNATE LEARNING SYSTEM CLASSROOM), MAMERTO BERNARDO SCHOOL POBLACION, PANDI, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	19,799,009.09	On-Going	June 11, 2024	December 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CC0492	ROAD REHABILITATION OF OPLE ROAD LEADING TO BARASOAIN CHURCH, CITY OF MALOLOS AND PAOMBONG SECTION, CITY OF MALOLOS AND PAOMBONG, BULACAN	SYMS CONSTRUCTION TRADING (48517) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	92,639,100.65	On-Going	August 29, 2024	August 23, 2025	68.13



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0494	CONSTRUCTION OF REVETMENT AT BARANGAY LONGOS, CITY OF MALOLOS, BULACAN	SYMS CONSTRUCTION TRADING (48517)	69,876,969.49	On-Going	June 11, 2024	February 05, 2025	82.40
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0495	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BOCAUE, BULACAN	TBB CONSTRUCTION CORP. (37026)	9,895,228.17	Completed	June 11, 2024	November 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0496	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. IGULOT, BOCAUE, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589)	9,899,016.50	Completed	June 11, 2024	November 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0497	IMPROVEMENT OF WATERWAYS AND CONSTRUCTION OF RIVER WALL WITH ROAD DIKE ALONG ANGAT RIVER, BONGA MENOR-BONGA MAYOR SECTION, K00+600 TO K00+850, BUSTOS, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	92,639,887.69	On-Going	June 11, 2024	March 07, 2025	61.18
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0498	IMPROVEMENT OF WATERWAYS AND CONSTRUCTION OF RIVER WALL WITH ROAD DIKE ALONG ANGAT RIVER, TANAWAN-BONGA MENOR SECTION, K00+000 TO K00+250, BUSTOS, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	92,639,173.58	On-Going	June 11, 2024	March 07, 2025	60.95
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0499	IMPROVEMENT OF WATERWAYS AND CONSTRUCTION OF RIVER WALL WITH ROAD DIKE ALONG ANGAT RIVER, BONGA MAYOR-TIBAGAN SECTION, K00+900 TO K01+150, BUSTOS, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	92,639,884.10	On-Going	June 11, 2024	March 07, 2025	61.78
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0500	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BYPASS AND DIVERSION ROADS - BUSTOS DIVERSION ROAD (NORZAGARAY-ANGAT-BUSTOS RD.), BUSTOS, BULACAN	A.L. SALAZAR CONSTRUCTION, INC. (3899)	19,787,675.77	On-Going	June 11, 2024	November 07, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0501	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BYPASS AND DIVERSION ROADS-BALAGTAS DIVERSION ROAD, BULACAN	5 JEWEL'S CONSTRUCTION AND SUPPLY CORP. (48420)	63,799,524.69	On-Going	June 11, 2024	March 07, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0502	IMPROVEMENT OF WATERWAYS AND CONSTRUCTION OF RIVER WALL WITH ROAD DIKE ALONG ANGAT RIVER, BONGA MENOR SECTION, K00+300TO K00+550, BUSTOS, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	92,639,314.13	On-Going	June 11, 2024	March 07, 2025	60.98
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0503	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS - PULILAN-CALUMPIT RD - K0049+(-316) - K0050+018, K0050+033- K0052+287, PULILAN AND CALUMPIT, BULACAN	IM CONSTRUCTION CORPORATION (20074)	46,586,738.47	On-Going	June 11, 2024	April 06, 2025	69.15
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0504	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING ON BARANGAY SAN JUAN, BALAGTAS, BULACAN	AESIC CONSTRUCTION (56883)	4,945,070.92	Completed	June 11, 2024	November 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0505	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY CALILIGAWAN, MALOLOS CITY, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	4,887,425.49	Completed	June 11, 2024	November 07, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0506	UPGRADING OF PUMPING STATION AT BINANG-BUNLO SECTION, BOCAUE, BULACAN	AZUL BUILDERS (21870)	49,498,706.48	On-Going	June 11, 2024	February 05, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0507	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY BULIHAN, CITY OF MALOLOS, BULACAN	MICHARIAN BUILDERS AND TRADING (39257) / ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	54,449,082.97	On-Going	June 11, 2024	March 07, 2025	96.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0508	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMARAWAN, MALOLOS, BULACAN	QUEEN MARIECRIS CONSTRUCTION CORP. (53124)	14,790,488.53	Completed	June 25, 2024	November 21, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0509	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SN SIMON-BALIWAG RD - K0073+(-288) - K0074+578, BALIWAG, BULACAN	G.D.L. CONSTRUCTION (22796)	14,461,995.33	On-Going	June 25, 2024	March 21, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0511	CONSTRUCTION OF ROAD INCLUDING DRAINAGE CANAL, BARANGAY LONGOS, MALOLOS, BULACAN	AESIC CONSTRUCTION (56883)	4,949,722.98	On-Going	June 25, 2024	October 22, 2024	52.77
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0512	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, BALIUAG, BULACAN	A.H. RAGA CONSTRUCTION (36952)	19,777,902.37	Completed	July 24, 2024	January 19, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0513	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BALAGTAS NATIONAL HIGH SCHOOL, PULONG GUBAT, BARANGAY BALAGTAS, BULACAN	ROSSLANE CONSTRUCTION AND DEVELOPMENT (38977)	7,909,354.87	Completed	July 24, 2024	December 20, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0514	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMARAWAN, CITY OF MALOLOS, BULACAN	CHRISTINE ARA CONSTRUCTION SERVICES (55538)	4,949,914.53	Completed	July 12, 2024	December 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0516	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PLARIDEL, BULACAN	AESIC CONSTRUCTION (56883)	6,928,380.61	Completed	July 12, 2024	December 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0519	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE WITH PUMPING STATION AND FLOOD GATE AT BRGY. MERCADO, HAGONoy, BULACAN	11-16 CONSTRUCTION (29646)	92,669,294.25	On-Going	August 13, 2024	July 08, 2025	21.18
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0522	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE WITH PUMPING STATION AND FLOOD GATE AT BARANGAY CARILLO, HAGONoy, BULACAN	FERDSTAR BUILDERS INC. (4965)	92,537,559.25	On-Going	September 26, 2024	May 23, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0523	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE WITH PUMPING STATION AND FLOOD GATE AT BRGY. MAMBOG CREEK, MALOLOS CITY, BULACAN	11-16 CONSTRUCTION (29646)	92,715,750.18	On-Going	August 13, 2024	April 09, 2025	38.69



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0524	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE WITH PUMPING STATION AND FLOOD GATE AT BRGY. IBA, HAGONoy, BULACAN	11-16 CONSTRUCTION (29646)	92,610,029.57	On-Going	August 13, 2024	July 08, 2025	32.81
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0525	CONSTRUCTION OF MULTI-PURPOSE BUILDING, HAGONoy, BULACAN	GLJ CONSTRUCTION (48842)	19,393,124.40	On-Going	July 12, 2024	December 08, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0526	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BYPASS AND DIVERSION ROADS - BOCAUE-BALAGTAS DIVERSION ROAD, BALAGTAS SECTION, BOCAUE, BULACAN	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	63,540,503.07	On-Going	July 12, 2024	May 07, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0527	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BARAMGAY STO. CRISTO, CITY OF MALOLOS, BULACAN	MICHARIAN BUILDERS AND TRADING (39257)	7,167,947.56	Completed	July 12, 2024	December 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0528	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MALAMIG, BUSTOS, BULACAN	AESIC CONSTRUCTION (56883)	9,701,854.12	On-Going	July 12, 2024	January 07, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0529	REHABILITATION OF NIA BRIDGE ALONG SITIO LOOBAN, BARANGAY TABANG, PLARIDEL, BULACAN	WINBUILD ENTERPRISES (48486)	14,848,749.74	Completed	July 12, 2024	April 07, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0530	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING IN BRGY. POBLACION, BOCAUE, BULACAN	AESIC CONSTRUCTION (56883)	2,473,911.49	Completed	July 12, 2024	November 08, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0533	CONSTRUCTION OF BRIDGE ALONG BALAGTAS-PLARIDEL BYPASS, BONGA MENOR, BUSTOS, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	39,599,373.19	On-Going	July 24, 2024	December 20, 2024	74.95
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0534	REHABILITATION OF BUSTOS MULTI-PURPOSE BUILDING, BUSTOS, BULACAN	RHR CONSTRUCTION (28189)	19,799,127.28	On-Going	July 24, 2024	February 18, 2025	79.09
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0535	REHABILITATION OF MALOLOS-PAOMBONG-HAGONoy-CALUMPIT INTERJURISDICTIONAL ROADS, CALUMPIT, BULACAN	SYMS CONSTRUCTION TRADING (48517)	67,542,200.53	Completed	July 24, 2024	March 20, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0538	CONSTRUCTION OF PANDI BYPASS ROAD, PANDI, BULACAN (PHASE V)	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	65,279,674.33	On-Going	August 13, 2024	March 10, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0539	ASSET PRESERVATION PROGRAM - PRIMARY ROADS - MANILA NORTH RD - K0044+500-K0044+563, K0047+761-K0047+860, K0047+885-K0047+954, K0048+000-K0048.090, MALOLOS & CALUMPIT, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	12,764,335.28	Completed	September 24, 2024	January 21, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0540	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - GEN ALEJO SANTOS HIGHWAY K0050+521 TO K0051+796, BALIWAG, BULACAN	G.D.L. CONSTRUCTION (22796)	48,998,770.59	On-Going	September 17, 2024	May 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0541	ASSET PRESERVATIO PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - BALIWAG-BUSTOS RD - K0051+485 - K0051+1235, BUSTOS, BULACAN	R. ROSE CONSTRUCTION SERVICES (51340)	7,333,735.00	On-Going	August 13, 2024	October 11, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0542	PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD - K0040+726 - K0040+970, MALOLOS, BULACAN	JBERNARDO CONSTRUCTION AND SUPPLY (42108)	13,401,791.69	On-Going	September 24, 2024	October 23, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0543	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - SN SIMON-BALIWAG RD - K0074+610 - K0074+767.4, BALIWAG, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	1,296,435.54	On-Going	September 17, 2024	October 16, 2024	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0545	CONSTRUCTION OF PUMPING STATION AND FLOOD GATE AT BARANGAY ATLAG, CITY OF MALOLOS, BULACAN	IM CONSTRUCTION CORPORATION (20074)	96,490,010.15	Completed	September 17, 2024	May 14, 2025	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0546	CONSTRUCTION OF FLOOD CONTROL STRUCTURE INCLUDING PUMPING STATION AND FLOOD GATE AT BARANGAY MEYTO, CALUMPIT, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	92,670,063.04	On-Going	August 29, 2024	April 25, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0547	CONSTRUCTION OF FLOOD CONTROL STRUCTURE INCLUDING PUMPING STATION AND FLOOD GATE AT BARANGAY CALERO CREEK, MALOLOS CITY, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	92,553,253.98	On-Going	August 29, 2024	April 25, 2025	51.48
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0548	CONSTRUCTION OF FLOOD CONTROL STRUCTURE INCLUDING PUMPING STATION AND FLOOD GATE AT BARANGAY SANTO ROSARIO, MALOLOS CITY, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	92,550,940.47	On-Going	August 29, 2024	April 25, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0549	CONSTRUCTION OF FLOOD CONTROL STRUCTURE WITH WATER PUMPING AT BARANGAY BAMBANG, BOCAUE, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	96,499,383.99	On-Going	August 29, 2024	April 25, 2025	93.64
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0550	CONSTRUCTION OF FLOOD CONTROL STRUCTURE WITH WATER PUNMPING STATION AT BARANGAY PANGINAY, BALAGTAS, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	96,499,472.65	On-Going	August 29, 2024	July 04, 2025	73.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0551	IMPROVEMENT OF BLAS OPLE ROAD EXTENSION, MUNICIPALITY OF PAOMBONG-MALOLOS CITY, BULACAN	TOUGHBILT CONSTRUCTION & TRADING, INC. (53589) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	48,114,304.23	On-Going	August 29, 2024	April 25, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0552	REHABILITATION OF ROAD, BARANGAY MAMBOG, CITY OF MALOLOS, BULACAN	AESIC CONSTRUCTION (56883)	4,898,966.54	Completed	September 17, 2024	November 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0553	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PUGAD, HAGONUY, BULACAN	STAR WILLIAM CONSTRUCTION (35938)	19,302,661.57	On-Going	September 17, 2024	June 13, 2025	32.09
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0554	CONSTRUCTION OF CALUMPIT DISTRICT HOSPITAL AT BARANGAY CANIOGAN, CALUMPIT, BULACAN (PHASE II)	EXCELSIUS ENGINEERING SERVICES (35269)	47,526,332.47	On-Going	December 10, 2024	October 05, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0555	CONSTRUCTION AND EXPANSION OF MULTI-PURPOSE BUILDING IN CALUMPIT DISTRICT HOSPITAL, PULILAN REGIONAL ROAD, PUNGO, CALUMPIT, BULACAN	AESIC CONSTRUCTION (56883)	9,701,876.79	On-Going	November 25, 2024	April 23, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0556	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS BALIWAG FLYOVER (S01491LZ) CHAINAGE 000 - CHAINAGE 341, BALIWAG, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	5,178,915.61	Completed	September 17, 2024	November 15, 2024	100.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0557	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - BOCAUE FLYOVER - CHAINAGE 0 - CHAINAGE 260, BOCAUE, BULACAN	TIONGCO MENDOZA CONSTRUCTION CO. INC. (46731)	9,710,438.29	On-Going	September 17, 2024	January 14, 2025	55.44
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0558	CONSTRUCTION OF FLOOD CONTROL STRUCTURE INCLUDING PUMPING STATION AND FLOOD GATE AT BARANGAY SANTA ELENA (PUMPING STATION NO. 2), HAGONUY, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	86,849,467.11	On-Going	September 26, 2024	May 23, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CC0559	CONSTRUCTION OF PUMPING STATION AND FLOOD GATE AT BARANGAY STO. ROSARIO, HAGONUY, BULACAN	IM CONSTRUCTION CORPORATION (20074)	108,562,385.00	On-Going	October 14, 2024	July 10, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0560	CONSTRUCTION OF NEW PANDI MUNICIPAL HALL, BARANGAY POBLACION, PANDI, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	95,048,469.89	On-Going	October 14, 2024	October 08, 2025	13.13
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0561	ASSET PRESERVATION PROGRAM-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS- SEC. ROADS - PLARIDEL BYPASS RD - K0035+(-061)-K0035+(-034), K0036+195-K0036+213, K0037+267-K0037+276, K0039+226-K0039+536, K0043+284.5-K0043+302.5, K0043+380-K0043+500, K0044+39	G.D.L. CONSTRUCTION (22796)	32,569,563.89	On-Going	October 14, 2024	April 11, 2025	15.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0564	CONSTRUCTION OF BYPASS/ALTERNATE/DIVERSION ROAD-BALIUG DIVERSION ROAD IN BALIUG, BULACAN (PHASE 1)	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	47,039,952.93	On-Going	October 23, 2024	May 20, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CC0565	CONSTRUCTION OF BYPASS/ALTERNATE/DIVERSION ROAD-BALIUG DIVERSION ROAD IN BALIUG, BULACAN (PHASE 2)	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	47,039,674.81	On-Going	October 23, 2024	May 20, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0569	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PULONG GUBAT, BALAGTAS, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	19,302,268.66	On-Going	December 17, 2024	June 14, 2025	0.00
Bulacan 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CC0571	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. ELENA, HAGONUY, BULACAN	AESIC CONSTRUCTION (56883)	19,304,202.34	On-Going	December 17, 2024	June 14, 2025	21.34
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0001	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, STA. 01+950 - STA. 02+100 (LIPUTAN - UBIHAN SECTION), MEYCAUAYAN, BULACAN	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	67,549,934.92	Completed	February 14, 2024	January 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0002	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER AND ITS TRIBUTARIES, STA. 03+500 STA. 03+700 (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE), MEYCAUAYAN, BULACAN	AZUL BUILDERS (21870)	67,535,330.10	Completed	February 14, 2024	November 02, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0003	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER AND ITS TRIBUTARIES, STA. 03+700 STA. 03+900 (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE), MEYCAUAYAN, BULACAN	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	67,549,262.71	Completed	February 14, 2024	November 02, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0004	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER AND ITS TRIBUTARIES, STA. 03+900 STA. 04+100 (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE), MEYCAUAYAN, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	67,549,945.46	Completed	February 14, 2024	September 03, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0005	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, STA. 01+800 STA. 01+950 (LIPUTAN- UBIHAN SECTION), MEYCAUAYAN, BULACAN	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	67,549,893.33	Completed	February 14, 2024	January 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0006	BANK IMPROVEMENT ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 12+940 STA. 13+344 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	88,355,337.98	Completed	February 14, 2024	February 22, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0007	BANK IMPROVEMENT ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 13+344 - STA. 13+748 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	DJB CONSTRUCTION SERVICES (39576)	88,353,631.42	Completed	February 14, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0008	BANK IMPROVEMENT ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 13+748 - STA. 14+152 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	88,355,138.92	Completed	February 14, 2024	November 24, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0009	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER AND ITS TRIBUTARIES, POBLACION-MATICITIC SECTION (LEADING TO BAKAS), NORZAGARAY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	48,999,846.44	Completed	March 21, 2024	October 20, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, STA. 09+100 TO STA. 09+300 (BALASING-PULONG BUHANGIN SECTION), SANTA MARIA, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	49,496,490.33	Completed	February 12, 2024	October 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0011	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, STA. 09+300 TO STA. 09+500 (BALASING-PULONG BUHANGIN SECTION), SANTA MARIA, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	49,495,385.93	Completed	February 12, 2024	December 11, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, (BALASING-PULONG BUHANGIN SECTION), SANTA MARIA, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	48,227,835.20	Completed	April 08, 2024	February 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0013	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY SAN ROQUE, ANGAT, BULACAN	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	48,249,988.32	Completed	April 08, 2024	November 02, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0014	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY LAOG, ANGAT, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	48,249,967.72	Completed	April 08, 2024	November 07, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0015	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY MARUNGKO, ANGAT, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958)	48,249,073.18	Completed	April 08, 2024	November 07, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0016	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY PINAGTULAYAN, NORZAGARAY, BULACAN	SYMS CONSTRUCTION TRADING (48517)	48,249,967.43	Completed	April 08, 2024	November 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0017	CONSTRUCTION OF ROAD WITH DRAINAGE CANAL, MALHACAN-BAHAY PARE, BARANGAY IBA, MEYCAUAYAN CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	37,595,494.86	On-Going	February 12, 2024	March 28, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0018	UPGRADING OF ROAD WITH DRAINAGE CANAL, PESO STREET, BARANGAY PANDAYAN, MEYCAUAYAN CITY, BULACAN	FORTUNE RDC ENTERPRISES (41515)	4,873,848.14	Completed	February 12, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0019	UPGRADING OF ROAD WITH DRAINAGE CANAL, PLAMENCO STREET, BARANGAY PANGHULO, OBANDO, BULACAN	B.R. RAMOS CONSTRUCTION (3304)	9,894,616.18	Completed	February 12, 2024	June 24, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0020	UPGRADING OF ROAD WITH DRAINAGE CANAL, SULLERA STREET, BARANGAY PANDAYAN, MEYCAUAYAN CITY, BULACAN	1199S CONSTRUCTION (50198)	9,725,394.37	Completed	February 12, 2024	July 16, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN MANUEL, SAN JOSE DEL MONTE CITY, BULACAN	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	4,897,749.17	Completed	April 08, 2024	December 03, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0022	UPGRADING OF ROAD WITH DRAINAGE CANAL, SANDICO STREET, BARANGAY POBLACION I, MARILAO, BULACAN	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (16751)	4,945,640.89	Completed	February 12, 2024	June 14, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING, RAMCAR, BARANGAY SAOG, MARILAO, BULACAN	B.R. RAMOS CONSTRUCTION (3304)	4,896,971.78	Completed	February 12, 2024	May 11, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAJO, MEYCAUAYAN CITY, BULACAN	1199S CONSTRUCTION (50198)	4,897,101.94	Completed	February 12, 2024	July 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTA ROSA I ELEMENTARY SCHOOL, BARANGAY SANTA ROSA I, MARILAO, BULACAN	N.M.E. CONSTRUCTION (22984)	4,897,054.99	Completed	February 12, 2024	July 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0026	REHABILITATION OF MULTI-PURPOSE BUILDING, SAINT MICHAEL, BARANGAY PANDAYAN, MEYCAUAYAN CITY, BULACAN	1199S CONSTRUCTION (50198)	4,949,681.71	Completed	February 12, 2024	July 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0027	UPGRADING OF ROAD WITH DRAINAGE CANAL, SORIENTE STREET, TUGATOG, MEYCAUAYAN CITY, BULACAN	AZUL BUILDERS (21870)	4,949,717.62	Completed	February 12, 2024	June 15, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0028	UPGRADING OF ROAD WITH DRAINAGE CANAL, SITIO SULOK, BARANGAY BANGA, MEYCAUAYAN CITY, BULACAN	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	4,947,277.23	Completed	February 12, 2024	August 31, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0029	CONSTRUCTION OF FLOOD CONTROL STRUCTURE BARANGAY BAHAY PARE, MEYCAUAYAN CITY, BULACAN	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	4,949,040.88	Completed	February 12, 2024	April 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0030	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, STA. 02+250 STA. 02+400 (LIPUTAN-UBIHAN SECTION) MEYCAUAYAN CITY, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY: MARGARITA CONSTRUCTION) (20201)	96,499,973.52	On-Going	February 14, 2024	May 21, 2025	91.99
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0031	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, STA. 02+400 STA. 02+550 (LIPUTAN-UBIHAN SECTION) MEYCAUAYAN CITY, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY: MARGARITA CONSTRUCTION) (20201)	96,499,990.65	On-Going	February 22, 2024	May 29, 2025	91.86



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOCAUE-SANTA MARIA RIVER, STA. 01+900 STA. 02+050, BRGY. UBIHAN, MEYCAUAYAN CITY, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,880.38	Completed	February 14, 2024	December 20, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0033	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOCAUE-SANTA MARIA RIVER, STA. 02+050 - STA. 02+200, BRGY. UBIHAN, MEYCAUAYAN CITY, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,973.82	Completed	February 22, 2024	December 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, STA. 16+252 STA. 16+552 (SAN JOSE PATAG PULONG BUHANGIN SECTION), SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,990.88	Completed	February 22, 2024	December 12, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0035	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, STA. 16+552 STA. 16+852 (SAN JOSE PATAG PULONG BUHANGIN SECTION), SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,408.89	Completed	February 14, 2024	December 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0036	REHABILITATION OF SANTA CLARA TO LALAKHAN ROAD, SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,438,243.60	Completed	February 22, 2024	December 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0037	REHABILITATION OF SANTA MARIA TO SAN JOSE ROAD, SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,440,325.72	Completed	February 14, 2024	October 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TABING ILOG ELEMENTARY SCHOOL, BARANGAY TABING ILOG, MARILAO, BULACAN	1199S CONSTRUCTION (50198)	4,949,795.52	Completed	February 12, 2024	July 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO DAUNGAN, BARANGAY LIPUTAN, MEYCAUAYAN CITY, BULACAN	TM ABAD CONSTRUCTION CORP. (FOR: TM ABAD CONST.) (9302)	4,950,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0040	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS STA. MARIA NORZAGARAY RD K0032+(-834) K0032+(-622), K0034+511.90 K0034+768	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	8,349,548.71	Completed	February 12, 2024	March 21, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0041	NETWORK DEVELOPMENT PROGRAM OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS - STA. MARIA BY-PASS RD K0030+475 K0030+782	1199S CONSTRUCTION (50198)	14,470,841.96	Completed	February 12, 2024	August 23, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0042	REHABILITATION OF PACO FLOODGATE, OBANDO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	29,399,826.65	Completed	February 12, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0043	ASSET PRESERVATION PROGRAM REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS - NORZAGARAY BIGTE RD K0072+572 K0073+000, K0076+000 K0076+520	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (36116)	44,397,988.74	Completed	February 12, 2024	September 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0044	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS STA. MARIA - NORZAGARAY RD K0037+126 K0037+600, K0039+000 K0039+649	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	54,854,990.88	Completed	February 14, 2024	July 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0045	REHABILITATION OF PINTONG BATO - TIGBE ROAD, SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	95,045,966.18	Completed	February 22, 2024	January 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0046	REPLACEMENT OF MARCOS BRIDGE (PHASE II), MEYCAUAYAN CITY, BULACAN	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	95,049,487.72	Completed	February 22, 2024	March 02, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0047	CONSTRUCTION OF ROAD DIKE, STA. 00+000 STA. 00+134, OBANDO SECTION, BULACAN	HALREY CONSTRUCTION INC. (2267)	144,749,396.58	Completed	February 22, 2024	November 18, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, STA. 00+312 STA. 00+416, (TAWIRAN PALIWAS SECTION), OBANDO, BULACAN	G.F. FABIAN CONSTRUCTION (38962)	144,749,071.83	Completed	February 22, 2024	November 18, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0049	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, STA. 00+208 STA. 00+312, (TAWIRAN PALIWAS SECTION), OBANDO, BULACAN	G.F. FABIAN CONSTRUCTION (38962)	144,749,905.83	Completed	February 22, 2024	June 28, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0050	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY GAYA-GAYA, SAN JOSE DEL MONTE CITY, BULACAN	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	48,994,496.09	Completed	February 12, 2024	September 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0051	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, PINAGPANGGAHAN, BARANGAY PARADISE III, SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	68,871,068.05	Completed	February 22, 2024	October 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TOWERVILLE, BARANGAY MINUYAN PROPER, SAN JOSE DEL MONTE CITY, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	68,844,853.57	Completed	February 14, 2024	December 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0053	CONSTRUCTION OF FLOOD MITIGATION FACILITY ALONG SANTO CRISTO RIVER, SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,497,855.10	Completed	February 22, 2024	December 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0054	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SAN JOSE RIVER, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,498,249.74	Completed	February 14, 2024	December 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0055	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, ILOG BAYAN RIVER, SAN JOSE DEL MONTE CITY, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,495,776.49	Completed	February 22, 2024	December 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0056	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTO CRISTO RIVER (BIGTE IPO DAM ROAD), SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,496,502.12	Completed	February 14, 2024	December 05, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0057	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN JOSE RIVER (BIGTE IPO DAM ROAD), SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,498,767.65	Completed	February 22, 2024	December 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0058	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, BARANGAY KAYPIAN, SAN JOSE DEL MONTE CITY, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,495,510.66	Completed	February 22, 2024	December 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0059	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ILOG BAYAN RIVER (BIGTE IPO DAM ROAD), SAN JOSE DEL MONTE CITY, BULACAN	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,495,673.58	Completed	February 22, 2024	December 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0060	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MARILAO RIVER AND ITS TRIBUTARIES TABON CREEK, STA. 04+200 STA. 04+525, BARANGAY NAGBALON, MARILAO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	94,569,987.50	Completed	February 14, 2024	September 24, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0061	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MARILAO RIVER AND ITS TRIBUTARIES TABON CREEK, STA. 04+525 STA. 04+925, BARANGAY NAGBALON, MARILAO, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	106,149,931.55	Completed	February 14, 2024	October 05, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0062	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS EASTERN BULACAN RD K0069+000 K0071+571	L.R. TIQUI BUILDERS, INC. (13810)	96,499,945.43	Completed	February 22, 2024	August 20, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0063	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TERTIARY ROADS NORZAGARAY BIGTE RD K0077+000 K0078+889	L.R. TIQUI BUILDERS, INC. (13810)	96,497,650.12	Completed	February 22, 2024	August 21, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MINUYAN IV, CITY OF SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	9,794,420.85	Completed	February 12, 2024	August 09, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTO. NIÑO I, CITY OF SAN JOSE DEL MONTE, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,896,727.20	Completed	February 12, 2024	May 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUNGKONG MANGGA, CITY OF SAN JOSE DEL MONTE, BULACAN	JONOR DC CONSTRUCTION (51562)	19,591,889.97	Completed	February 12, 2024	September 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0068	ASSET PRESERVATION PROGRAM TERTIARY ROADS NCR/BULACAN BDRY-BIGTE-IPO DAM RD K0030+605 K0031+000, K0037+383.55 K0037+440	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	14,345,183.10	Completed	February 12, 2024	April 01, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0069	ASSET PRESERVATION REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS NCR/BULACAN BDRY-BIGTE-IPO DAM RD K0034+915 K0035+000, K0035+165 K0035+587	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	22,373,808.74	Completed	February 12, 2024	July 27, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0070	NETWORK DEVELOPMENT OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS EASTERN BULACAN RD K0070+243 K0070+992	1199S CONSTRUCTION (50198)	29,399,334.46	Completed	February 12, 2024	July 25, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0071	NETWORK DEVELOPMENT OFF-CARRIAGEWAY IMPROVEMENT TERTIARY ROADS GEN. ALEJO SANTOS HIGHWAY K0070+808 K0071+431	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	19,786,061.78	Completed	February 12, 2024	February 13, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY FATIMA I, CITY OF SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	4,798,998.47	Completed	September 30, 2024	February 26, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, KAYPIAN NATIONAL HIGH SCHOOL (ALTERNATIVE LEARNING SYSTEM BUILDING), BARANGAY KAYPIAN, CITY OF SAN JOSE DEL MONTE, BULACAN	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	9,794,013.04	Completed	April 08, 2024	October 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, HEROESVILLE 1, BARANGAY GAYA-GAYA, SAN JOSE DEL MONTE, BULACAN	1199S CONSTRUCTION (50198)	8,815,711.28	Completed	April 08, 2024	October 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0075	ASSET PRESERVATION REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS NORZAGARAY-BIGTE RD K0071+000 K0071+173, K0075+000 K0075+873	STRONGLANE BUILDERS AND TRADING CORPORATION (FORMERLY: STRONGLANE CONSTRUCTION & TRADING) (32333) / CDU CONSTRUCTION (13915)	45,077,981.72	Completed	February 26, 2024	November 25, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0076	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE TERTIARY ROAD MEYCAUAYAN-CAMALIG-BAHAY PARI RD-K0025+766.50 K0026+889	L.R. TIQUI BUILDERS, INC. (13810)	96,499,948.34	Completed	February 26, 2024	October 01, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0077	CONSTRUCTION OF DIKE ALONG SANTO CRISTO RIVER, BARANGAY DULONG BAYAN, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,498,309.12	Completed	February 26, 2024	December 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0078	CONSTRUCTION OF DIKE ALONG SANTO CRISTO RIVER, BARANGAY KAYPIAN, SAN JOSE DEL MONTE CITY, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,496,378.66	Completed	February 26, 2024	December 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0079	CONSTRUCTION OF DIKE ALONG SANTO CRISTO RIVER, BARANGAY SANTO CRISTO, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,498,484.30	Completed	February 26, 2024	December 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0080	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 14+152 STA. 14+452 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	85,943,604.24	Completed	February 26, 2024	November 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0081	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE TERTIARY ROAD BOCAUE SN JOSE RD K0037+000 K0037+825	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,496,544.31	Completed	February 26, 2024	July 03, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0082	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE TERTIARY ROAD BOCAUE SN JOSE RD K0030+000 K0032+000	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,497,522.13	Completed	February 26, 2024	July 03, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0083	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE TERTIARY ROAD BOCAUE SN JOSE RD K0033+000 K0034+000	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,208.54	Completed	March 25, 2024	September 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0084	INSTALLATION OF SOLAR STREETLIGHTS ALONG GEN. ALEJO SANTOS HIGHWAY K0060+560 K0063+000	C.E.M. CONSTRUCTION, INC. (36501)	24,125,949.81	Completed	March 21, 2024	August 23, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0085	INSTALLATION OF ROAD LIGHTING ALONG SANTA MARIA NORZAGARAY ROAD K0035+200 K0038+500, SANTA MARIA, BULACAN	88 BUILDERS CONSTRUCTION (46381)	48,976,545.24	Completed	March 25, 2024	December 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0086	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT OBANDO TRIBUTARIES, STA. 00+231 STA. 00+462, BARANGAY CATANGHALAN PAG-ASA, OBANDO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	67,549,063.50	Completed	March 14, 2024	September 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0087	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT OBANDO TRIBUTARIES, STA. 00+462 STA. 00+625, BARANGAY CATANGHALAN PAG-ASA, OBANDO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	48,998,769.87	Completed	March 14, 2024	September 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0088	CONSTRUCTION OF MACAIBAN BRIDGE, STA. MARIA, BULACAN	HALREY CONSTRUCTION INC. (2267)	95,044,309.60	On-Going	March 14, 2024	March 23, 2025	44.66
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0089	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 2, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,353,519.06	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0090	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 3, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,352,142.84	Completed	March 14, 2024	February 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0091	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 4, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,348,632.93	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0092	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 5, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,353,965.41	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0093	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 6, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,355,156.59	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0094	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 7, STA. MARIA, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	72,353,325.88	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0095	CONSTRUCTION MACAIBAN PATAG ROAD DIKE PHASE 8, STA. MARIA, BULACAN	WBX CONSTRUCTION, INC (FORMERLY WBX CONSTRUCTION) (28370)	72,355,287.29	Completed	March 14, 2024	January 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0096	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOCAUE SANTA MARIA RIVER, STA. 02+200 STA. 02+350 (PHASE 1), BARANGAY UBIHAN, MEYCAUAYAN, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,989.70	Completed	March 14, 2024	March 09, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0097	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOCAUE SANTA MARIA RIVER, STA. 02+200 STA. 02+350 (PHASE 2), BARANGAY UBIHAN, MEYCAUAYAN, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,969.85	Completed	March 14, 2024	April 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0098	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BOCAUE SANTA MARIA RIVER, STA. 02+350 STA. 02+500 (PHASE 1), BARANGAY UBIHAN, MEYCAUAYAN, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,750.10	Completed	March 14, 2024	April 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0099	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER STA. 04+300 STA. 04+500, (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE) MEYCAUAYAN, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,280.93	Completed	March 14, 2024	January 22, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0100	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER STA. 04+500 STA. 04+700, (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE) MEYCAUAYAN, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,423,430.86	Completed	March 14, 2024	January 22, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0101	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER STA. 04+900 STA. 05+100, (LIPUTAN CONSTANTINO SECTION, RIGHT SIDE) MEYCAUAYAN, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,747.83	Completed	March 18, 2024	December 07, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0102	BANK IMPROVEMENT ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 08+900 STA. 09+304 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	98,912,408.09	Completed	March 18, 2024	April 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0103	BANK IMPROVEMENT ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, STA. 09+304 STA. 09+708 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	98,916,463.13	Completed	March 18, 2024	April 06, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0104	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER (TAWIRAN WAWANG PULO SECTION) STA. 02+200 STA. 02+300, OBANDO, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / 729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,745.71	Completed	March 18, 2024	January 26, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0105	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, BARANGAY TAWIRAN TO WAWANG PULO, STA. 02+106 STA. 02+231, OBANDO, BULACAN	G.F. FABIAN CONSTRUCTION (38962) / F316 CONSTRUCTION CORP. (46683)	96,499,808.15	Completed	April 25, 2024	March 01, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0106	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, BARANGAY TAWIRAN TO WAWANG PULO, STA. 02+231 STA. 02+356, OBANDO, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,858.85	Completed	June 05, 2024	January 11, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0107	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, BARANGAY TAWIRAN TO WAWANG PULO, STA. 02+356 STA. 02+496, OBANDO, BULACAN	EDFROBON CONSTRUCTION SERVICES INCORPORATED (36761)	96,499,819.35	Completed	June 05, 2024	January 11, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0108	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, BARANGAY TAWIRAN TO WAWANG PULO, STA. 02+496 STA. 02+636, OBANDO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	96,499,915.95	Completed	April 22, 2024	November 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0109	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER, BARANGAY TAWIRAN TO WAWANG PULO, STA. 02+636 STA. 02+756, OBANDO, BULACAN	IM CONSTRUCTION CORPORATION (20074)	96,499,979.13	Completed	June 05, 2024	February 26, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0110	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTA MARIA RIVER AND ITS TRIBUTARIES, STA. 14+452 STA. 14+667 (SAN JOSE PATAG PULONG BUHANGIN SECTION), STA. MARIA, BULACAN	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	61,825,399.21	Completed	March 18, 2024	December 18, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0111	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MARILAO RIVER AND ITS TRIBUTARIES TABON CREEK, STA. 04+925 STA. 05+125, BARANGAY NAGBALON, MARILAO, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	57,899,912.04	Completed	March 18, 2024	September 25, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0112	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY MATICTIC (RIGHT SIDE), NORZAGARAY, BULACAN	DEVEX INCORPORATED (38684)	42,525,092.50	Completed	March 25, 2024	October 12, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0113	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY MATICTIC (LEFT SIDE), NORZAGARAY, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	43,424,482.39	Completed	March 18, 2024	October 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0114	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY POBLACION (CALUMPANG SECTION RIGHT SIDE), NORZAGARAY, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	42,525,565.00	Completed	March 11, 2024	September 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0115	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ANGAT RIVER, BARANGAY POBLACION (CALUMPANG SECTION LEFT SIDE), NORZAGARAY, BULACAN	JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	43,424,968.82	Completed	March 11, 2024	September 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0116	CONSTRUCTION OF PINAGTULAYAN BRIDGE, NORZAGARAY, BULACAN	F316 CONSTRUCTION CORP. (46683)	28,956,624.66	Completed	March 21, 2024	December 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0117	CONSTRUCTION OF BAYBAY BRIDGE, BARANGAY BAYBAY, ANGAT, BULACAN	IM CONSTRUCTION CORPORATION (20074)	28,957,760.53	Completed	March 21, 2024	December 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0118	CONSTRUCTION OF LAOG BRIDGE, BARANGAY LAOG, ANGAT, BULACAN	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	28,958,253.03	Completed	March 21, 2024	December 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0119	CONSTRUCTION OF BANABAN BRIDGE, BARANGAY BALLAUE, BANABAN, ANGAT, BULACAN	DEVEX INCORPORATED (38684)	28,957,859.03	Completed	March 21, 2024	December 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0120	CONSTRUCTION OF SAN VICENTE CATMON BRIDGE, SANTA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	29,379,399.63	On-Going	March 21, 2024	December 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0121	ASSET PRESERVATION PROGRAM CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS TERTIARY ROADS MEYCAUAYAN-CAMALIG-BAHAY PARI RD-K0021+200 K0021+600	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	13,439,651.84	Completed	March 21, 2024	November 21, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0122	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS STA. MARIA NORZAGARAY RD K0037+600 K0038+000	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	15,551,485.08	Completed	March 21, 2024	February 01, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0123	IMPROVEMENT OF ROAD WITH DRAINAGE CANAL, BRGY. POBLACION (DULONG BAYAN SECTION), SANTA MARIA, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	14,475,421.36	Completed	March 21, 2024	September 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0124	CONSTRUCTION OF ROAD, LOPEZ JAENA ST., GREENBREEZE I, CITYLAND, BRGY. PULONG BUHANGIN, SANTA MARIA, BULACAN	ONE MAVIC BUILDERS AND DEVELOPMENT CORPORATION (53785)	9,645,186.46	Completed	April 02, 2024	June 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0125	CONSTRUCTION OF ROAD, CITYLAND, BRGY. PULONG BUHANGIN, SANTA MARIA, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	9,650,874.84	Completed	March 21, 2024	June 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0126	UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS STA. MARIA-NORZAGARAY RD K0038+000 K0039+000	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	40,169,753.26	Completed	March 25, 2024	August 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0127	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE ALONG SAT. MARIA SAN JOSE ROAD (SAN JOSE - CATMON SECTION), STA MARIA, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	96,499,966.25	Completed	March 25, 2024	October 14, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0128	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE SANTA MARIA NORZAGARAY ROAD K0039+649 K0040+000, K0040+000 K0040+226, K0042+000 K0042+836	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	96,499,951.14	Completed	March 25, 2024	December 22, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0129	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE SECONDARY ROADS - MEYCAUAYAN-CAMALIG-BAHAY PARI RD K0020+(-854) K0020+(-194), K0020+198 K0020+596	L.R. TIQUI BUILDERS, INC. (13810) / M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	144,747,200.89	Completed	March 25, 2024	April 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0130	IMPROVEMENT OF ROAD, BARANGAY POBLACION, NORZAGARAY, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,998,713.65	Completed	March 25, 2024	June 30, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0131	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. MARIA RIVER, STA. 04+900 STA. 05+050 (POBLACION MACAIBAN SECTION), SANTA MARIA, BULACAN	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,998,501.05	Completed	March 25, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0132	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. MARIA RIVER, STA. 05+050 STA. 05+200 (POBLACION MACAIBAN SECTION), SANTA MARIA, BULACAN	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,998,694.98	Completed	March 25, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0133	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MEYCAUAYAN RIVER AND ITS TRIBUTARIES (CAINGIN-MEYLAND SECTION), STA. 9+500 STA. 9+850, MEYCAUAYAN CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	48,999,993.98	Completed	March 25, 2024	September 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (CITY CONVENTION CENTER) BARANGAY SAPANG PALAY PROPER, CITY OF SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	48,929,754.88	Completed	March 25, 2024	November 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0135	UPGRADING OF ROADS WITH DRAINAGE CANAL, NORTHVILLE, BRGY. BAYUGO, MEYCAUAYAN CITY, BULACAN	AZUL BUILDERS (21870)	4,865,080.38	Completed	April 23, 2024	August 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0136	UPGRADING OF ROADS WITH DRAINAGE CANAL, BRGY. PATUBIG, MARILAO, BULACAN	1199S CONSTRUCTION (50198)	4,865,170.82	Completed	April 23, 2024	August 14, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0137	UPGRADING OF ROADS WITH DRAINAGE CANAL, F. RAYMUNDO ST., BRGY. PANDAYAN, MEYCAUAYAN CITY, BULACAN	747 BUILDERS & TRADERS, INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	4,869,348.63	Completed	April 23, 2024	August 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0138	UPGRADING OF ROADS WITH DRAINAGE CANAL, BRGY. ABANGAN NORTE, MARILAO, BULACAN	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	4,946,677.19	Completed	April 23, 2024	August 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0139	UPGRADING OF ROADS WITH DRAINAGE CANAL, RAND ST., BRGY. PANDAYAN, MEYCAUAYAN CITY, BULACAN	1199S CONSTRUCTION (50198)	4,871,277.50	Completed	April 23, 2024	August 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0140	ROAD CONCRETING, BRGY. CAY POMBO, SANTA MARIA, BULACAN	FORTUNE RDC ENTERPRISES (41515)	9,593,610.57	Completed	April 23, 2024	July 30, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0141	ASSET PRESERVATION : PREVENTIVE MAINTENANCE TERTIARY ROAD MEYCAUAYAN-CAMALIG-BAHAY PARI RD-K0021+330 K0021+500	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	12,090,447.06	Completed	April 23, 2024	September 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0142	ASSET PRESERVATION : PREVENTIVE MAINTENANCE TERTIARY ROAD STA. MARIA BY-PASS RD K0033+078 K0033+239	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	5,292,073.85	Completed	April 23, 2024	July 22, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0143	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT), BRGY. LAOG, ANGAT, BULACAN	1199S CONSTRUCTION (50198)	9,899,857.56	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0144	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT), BRGY. TABOC, ANGAT, BULACAN	AIC CONSTRUCTION SERVICES (53710)	9,900,000.00	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0145	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT), BRGY. BANABAN, ANGAT, BULACAN	FORTUNE RDC ENTERPRISES (41515)	9,900,000.00	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0146	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT), BRGY. SAN ROQUE, ANGAT, BULACAN	1199S CONSTRUCTION (50198)	9,899,388.02	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0147	CONSTRUCTION OF MULTI-PURPOSE BLDG. (COVERED COURT), BRGY. DONACION, ANGAT, BULACAN	ONE MAVIC BUILDERS AND DEVELOPMENT CORPORATION (53785)	9,900,000.00	Completed	April 23, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0148	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG STA. MARIA RIVER AND ITS TRIBUTARIES, BARANGAY LALAKHAN, SANTA MARIA, BULACAN	J.G. MENDOZA BUILDERS (46727)	24,124,554.70	Completed	April 23, 2024	November 13, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0149	IMPROVEMENT OF ROAD, BARANGAY PULONG BUHANGIN BARANGAY BALASING BARANGAY MAG-ASAWANG SAPA, SANTA MARIA, BULACAN	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (39776)	48,962,560.33	Completed	April 25, 2024	October 02, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0150	CONSTRUCTION OF BYPASS (ALTERNATE) ROAD (PHASE V), BARANGAY MUZON, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	95,038,795.96	Completed	April 25, 2024	June 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0151	CONSTRUCTION OF BYPASS (ALTERNATE) ROAD, BARANGAY GAYA-GAYA (PHASE IV), SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	95,047,040.56	Completed	April 25, 2024	June 25, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0152	CONSTRUCTION OF MUZON TO GAYA-GAYA BYPASS ROAD (PHASE V), CITY OF SAN JOSE DEL MONTE, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	61,184,523.61	Completed	April 25, 2024	May 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0153	CONSTRUCTION OF SANTO CRISTO DIVERSION ROAD (PHASE III), BARANGAY SANTO CRISTO, CITY OF SAN JOSE DEL MONTE, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	95,044,979.62	Completed	April 25, 2024	June 25, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0154	CONSTRUCTION ROAD NETWORK AT PHILIPPINE ECONOMIC ZONE AUTHORITY (PEZA), BARANGAY MINUYAN PROPER, CITY OF SAN JOSE DEL MONTE, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,984,858.18	Completed	April 25, 2024	April 16, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0155	CONSTRUCTION OF ROAD, BARANGAY FRANCISCO HOMES MULAWIN BARANGAY NARRA, SAN JOSE DEL MONTE, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	48,260,770.66	Completed	April 25, 2024	February 02, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0156	CONSTRUCTION OF ROAD, BARANGAY SANTO CRISTO, SAN JOSE DEL MONTE, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	48,255,018.82	Completed	April 25, 2024	April 12, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0157	CONSTRUCTION OF ROAD, BARANGAYS FRANCISCO HOMES YAKAL BARANGAY GUIJO, SAN JOSE DEL MONTE, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	48,254,753.62	Completed	April 25, 2024	February 02, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0158	CONSTRUCTION OF SAN JOSE DEL MONTE QUEZON CITY ALTERNATE ROAD NETWORKS (PHASE I), BARANGAYS SANTO CRISTO, KAYBANBAN, PARADISE, AND SAN ISIDRO, CITY OF SAN JOSE DEL MONTE, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,254,148.53	Completed	April 25, 2024	April 15, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0159	ROAD CONCRETING, BRGY. STA. CRUZ, SANTA MARIA, BULACAN	FORTUNE RDC ENTERPRISES (41515)	4,867,529.72	Completed	April 25, 2024	June 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0160	CONSTRUCTION OF ROAD, BARANGAY PINAGTULAYAN, NORZAGARAY, BULACAN	CUSTOM CONSTRUCTION CORPORATION (50287)	4,872,209.29	Completed	April 25, 2024	June 06, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0161	ROAD CONCRETING WITH DRAINAGE CANAL, BRGY. PARADA, SANTA MARIA, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,948,510.41	Completed	April 25, 2024	September 04, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0162	ROAD CONCRETING WITH DRAINAGE CANAL, BRGY. BUENAVISTA, SANTA MARIA, BULACAN	PLL BUILDERS INC. (44949)	4,948,380.36	Completed	April 25, 2024	December 07, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0163	CONSTRUCTION OF DRAINAGE CANAL, BRGY. LALAKHAN, STA. MARIA, BULACAN	FORTUNE RDC ENTERPRISES (41515)	4,864,752.68	Completed	April 25, 2024	September 12, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0164	CONSTRUCTION OF ROAD, BARANGAY BITUNGOL, NORZAGARAY, BULACAN	C.E.M. CONSTRUCTION, INC. (36501)	4,949,728.86	Completed	April 25, 2024	August 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0165	CONSTRUCTION OF ROAD, BARANGAY PARTIDA, NORZAGARAY, BULACAN	J.G. MENDOZA BUILDERS (46727)	4,871,753.76	Completed	April 25, 2024	July 24, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0166	CONSTRUCTION OF ROAD, BARANGAY MINUYAN, NORZAGARAY, BULACAN	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	4,862,487.92	Completed	April 25, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0167	CONSTRUCTION OF DRAINAGE CANAL AT BRGY. CAYSIO, STA. MARIA, BULACAN	PLL BUILDERS INC. (44949)	4,862,221.64	Completed	April 25, 2024	September 12, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0168	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY FRANCISCO HOMES MULAWIN BARANGAY NARRA, SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,257,458.19	Completed	April 30, 2024	February 18, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0169	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY FRANCISCO HOMES GUIJO BARANGAY YAKAL, SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	48,257,590.02	Completed	April 30, 2024	February 18, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0170	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, AREA A, SAN JOSE DEL MONTE CITY, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	48,994,885.36	Completed	April 30, 2024	November 20, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0171	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, AREA C, SAN JOSE DEL MONTE CITY, BULACAN	1199S CONSTRUCTION (50198) / C.T. LEONCIO CONSTRUCTION & TRADING (17371)	48,260,050.31	Completed	April 30, 2024	October 22, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0172	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, AREA G, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	48,989,112.33	Completed	April 30, 2024	December 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0173	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, BARANGAY CITRUS, SAN JOSE DEL MONTE CITY, BULACAN	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	48,990,160.74	Completed	April 30, 2024	January 20, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0174	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY TUNGKONG MANGGA, SAN JOSE DEL MONTE CITY, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	29,394,604.89	Completed	April 30, 2024	October 27, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0175	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION, SAN JOSE DEL MONTE CITY, BULACAN	1199S CONSTRUCTION (50198)	19,303,548.04	Completed	April 30, 2024	October 14, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0176	CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY KAYPIAN, SAN JOSE DEL MONTE, BULACAN	SOLID PILE CONSTRUCTION (50399)	9,800,999.92	Completed	April 30, 2024	October 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0177	CONSTRUCTION OF MULTI PURPOSE BLDG. (COVERED COURT) MARGARET HOMES (NEW BORLAND), BRGY. SAN VICENTE, SANTA MARIA, BULACAN	PLL BUILDERS INC. (44949)	7,346,666.20	Completed	April 30, 2024	October 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0178	CONSTRUCTION OF MULTI PURPOSE BLDG. (COVERED COURT) SAN VICENTE HOMES (OLD BORLAND), BRGY. SAN VICENTE, SANTA MARIA, BULACAN	PLL BUILDERS INC. (44949)	7,346,666.20	Completed	April 30, 2024	October 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0188	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HALL OF JUSTICE), SAN JOSE DEL MONTE CITY, BULACAN	HG-III CONSTRUCTION AND DEVELOPMENT CORPORATION (F (8431)	197,999,964.51	Completed	May 02, 2024	February 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0189	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY DONACION, ANGAT, BULACAN	FORTUNE RDC ENTERPRISES (41515)	19,589,129.33	Completed	June 13, 2024	February 07, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0190	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY LAOG, ANGAT, BULACAN	FORTUNE RDC ENTERPRISES (41515)	19,589,129.33	Completed	June 13, 2024	February 07, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0191	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY SAN ROQUE, ANGAT, BULACAN	3AMR CONSTRUCTION SERVICES INC. (FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,849,996.43	Completed	May 16, 2024	November 11, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0192	CONSTRUCTION OF ROAD, BARANGAY SAN MATEO, NORZAGARAY, BULACAN	1199S CONSTRUCTION (50198)	4,863,545.56	Completed	May 16, 2024	August 05, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0193	CONSTRUCTION OF ROAD, BARANGAY TIGBE, NORZAGARAY, BULACAN	SAMJS CONSTRUCTION SERVICES (50737)	4,949,936.73	Completed	May 16, 2024	August 26, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0194	ROAD CONCRETING WITH DRAINAGE CANAL, BRGY. CATMON, SANTA MARIA, BULACAN	J.G. MENDOZA BUILDERS (46727)	4,865,945.74	Completed	May 16, 2024	August 16, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0195	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY POBLACION, NORZAGARAY, BULACAN	1199S CONSTRUCTION (50198)	4,865,139.76	Completed	May 16, 2024	October 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0196	REHABILITATION OF BARANGAY ROAD, BARANGAY PALTOK, ANGAT, BULACAN	C.E.M. CONSTRUCTION, INC. (36501)	9,899,885.73	Completed	May 16, 2024	September 17, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0197	CONSTRUCTION OF ROAD AT NORZAGARAY ANGAT BUSTOS (CEFA LINK ROAD) DIVERSION ROAD, BARANGAY NIUGAN, ANGAT, BULACAN	CYJE FIRST BUILDERS CONSTRUCTION CORP. (FORMERLY: FIRST BUILDERS AND DEVELOPERS) (31124)	9,799,986.49	Completed	May 16, 2024	September 30, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0198	CONSTRUCTION/REHABILITATION OF MULTI - PURPOSE (SENIOR CITIZENS BUILDING), TOWERVILLE, MINUYAN PROPER, CITY OF SAN JOSE DEL MONTE, BULACAN	JONOR DC CONSTRUCTION (51562)	9,795,059.02	Completed	May 16, 2024	November 11, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0199	CONSTRUCTION OF CLASSROOM BUILDING, ABANGAN NORTE ELEMENTARY SCHOOL, MARILAO, BULACAN	88 BUILDERS CONSTRUCTION (46381)	11,869,407.86	Completed	May 16, 2024	February 09, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0203	RAINWATER COLLECTORS IN PUBLIC FACILITIES	M.R. SANTIAGO CONSTRUCTION (27329)	2,895,000.00	Completed	June 10, 2024	July 27, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0204	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAHABANG PARANG ELEMENTARY SCHOOL, STA. MARIA, BULACAN	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	34,285,481.72	Completed	May 16, 2024	October 12, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0205	REHABILITATION OF ROAD AT BARANGAY MUZON, CITY OF SAN JOSE DEL MONTE, BULACAN	LAK-K BUILDERS CO. (34362)	48,248,658.72	Completed	May 16, 2024	February 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0206	REHABILITATION OF IBAYO-SALUYSOY PUMPING STATIONS INCLUDING FLOOD GATE, MEYCAUAYAN CITY, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	48,249,942.61	Completed	June 05, 2024	April 11, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0207	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMMAND CENTER), SAN JOSE DEL MONTE CITY, BULACAN	GRANDCONST BUILDERS CORP. (32280)	97,960,499.06	Completed	May 16, 2024	February 09, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0208	CONSTRUCTION OF ROAD AND DRAINAGE ALONG NORZAGARAY SAN JOSE DEL MONTE CITY ROAD, NORZAGARAY, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	49,499,740.15	Completed	May 16, 2024	February 26, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0209	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. MANGGAHAN, STA. MARIA, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	4,897,529.94	Completed	June 13, 2024	November 09, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0210	CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY GRACEVILLE SAN JOSE DEL MONTE CITY, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	6,857,234.73	Completed	June 13, 2024	January 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0211	CONSTRUCTION/REHABILITATION OF MULTI PURPOSE BUILDING, BRGY. PULONG BUHANGIN, STA. MARIA, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	9,796,049.02	Completed	June 13, 2024	May 10, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0212	IMPROVEMENT OF INTERSECTION STA. MARIA BYPASS ROAD (S01372LZ) K0030 + (-221) AND BOCAUE SAN JOSE ROAD (S01377LZ)	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,799,294.78	Completed	June 13, 2024	August 29, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0213	IMPROVEMENT OF INTERSECTION STA. MARIA BYPASS ROAD (S01372LZ) K0034 + 183 AND STA. MARIA NORZAGARAY ROAD (S01373LZ)	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	9,799,378.52	Completed	June 13, 2024	October 28, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0214	IMPROVEMENT OF INTERSECTION STA. MARIA BYPASS ROAD (S01372LZ) K0031 + 181 AND STA. MARIA PANDI ROAD	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	9,799,934.80	Completed	June 13, 2024	September 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0215	CONSTRUCTION OF MULTI PURPOSE BUILDING, (BARANGAY OPERATIONS CENTER-DISTRICT I), BARANGAY KAYPIAN, SAN JOSE DEL MONTE CITY, BULACAN	GRANDCONST BUILDERS CORP. (32280)	48,974,309.67	Completed	June 13, 2024	February 07, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CD0216	CONSTRUCTION OF DPWH BULACAN 2ND DEO OFFICE BUILDING PULONG BUHANGIN, STA. MARIA, BULACAN	88 BUILDERS CONSTRUCTION (46381)	48,998,821.23	Completed	June 05, 2024	March 01, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0217	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BRGY. TABOC, ANGAT, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	4,897,430.56	Completed	July 31, 2024	December 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0218	CONSTRUCTION OF MULTI - PURPOSE FACILITY, ABANGAN NORTE ELEMENTARY SCHOOL, MARILAO, BULACAN	88 BUILDERS CONSTRUCTION (46381)	7,919,896.85	Completed	June 14, 2024	November 10, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0222	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY SAN GABRIEL, SANTA MARIA, BULACAN	FORTUNE RDC ENTERPRISES (41515)	28,808,984.84	On-Going	September 16, 2024	April 13, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0223	REHABILITATION OF ROADS, BARANGAY BIGTE, NORZAGARAY, BULACAN	1199S CONSTRUCTION (50198)	17,819,966.00	Completed	June 17, 2024	November 19, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0224	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS NCR/BULACAN BDRY BIGTE IPO DAM RD K0037+672 K0040+000	IM CONSTRUCTION CORPORATION (20074)	48,249,613.41	Completed	June 17, 2024	March 21, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0225	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG MANILA NORTH ROAD, K0018+(-636) K0022+1931, MARILAO, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,042,722.92	Completed	June 14, 2024	April 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0226	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG MEYCAUYAN CAMALIG BAHAY PARI ROAD, K0025+571, MEYCAUYAN, BULACAN	OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,048,129.17	Completed	June 14, 2024	April 27, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0227	CONSTRUCTION OF MULTI - PURPOSE BUILDING, CITY COLLEGE OF SAN JOSE DEL MONTE, BARANGAY MINUYAN PROPER, SAN JOSE DEL MONTE, BULACAN	EDELCRIZ CONSTRUCTION (30864)	9,900,000.00	Completed	October 09, 2024	July 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0228	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY SAN ISIDRO, SAN JOSE DEL MONTE, BULACAN	1199S CONSTRUCTION (50198)	9,600,524.26	On-Going	September 30, 2024	June 26, 2025	50.35
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0229	CONSTRUCTION OF MULTI - PURPOSE BUILDING, TOWERVILLE, BARANGAY MINUYAN PROPER, SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	9,600,522.51	Completed	September 16, 2024	March 14, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0230	CONSTRUCTION OF MULTI - PURPOSE BUILDING (PESO CSJDM TRAINING & ASSESSMENT CENTER), BRGY. SAPANG PALAY, SAN JOSE DEL MONTE, BULACAN	1199S CONSTRUCTION (50198)	9,899,584.32	Completed	September 04, 2024	February 15, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0232	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADSBACAUE SAN JOSE RD, K0041+000 K0041+396	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	19,297,217.64	Completed	September 04, 2024	January 07, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0233	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS NCR/ BULACAN BDRY BIGTE IPO DAM RD, K0031+422 K0031+635	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	19,300,521.18	On-Going	September 04, 2024	January 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0234	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS NCR/ BULACAN BDRY BIGTE IPO DAM RD, K0036+890 K0037+100, K0037+440 K0037+670	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	19,303,512.28	On-Going	September 10, 2024	January 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0235	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS NCR/ BULACAN BDRY BIGTE IPO DAM RD, K0034+081 K0034+313	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	19,299,239.65	On-Going	September 04, 2024	January 07, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0236	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS MUZON TUNGKONG MANGA RD, K0041+649 K0041+872	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	19,296,391.91	On-Going	September 04, 2024	November 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0237	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS MUZON TUNGKONG MANGA RD, K0041+(-575) K0041+(-205)	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	19,297,184.47	On-Going	September 04, 2024	November 08, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0238	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - PRIMARY ROADS MANILA NORTH ROAD K0018+(-623) K0018+(-590)	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	3,083,199.64	Completed	July 08, 2024	August 06, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0239	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM - ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - PRIMARY ROADS MANILA NORTH ROAD K0018+(-636) K0018+(-623)	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	989,884.24	Completed	July 08, 2024	July 31, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0240	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS BOCAUE SAN JOSE RD, K0040+186 K0040+430	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	19,303,170.23	On-Going	September 10, 2024	January 08, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0241	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS BOCAUE SAN JOSE RD K0037+825 K0038+173	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	19,297,442.61	Completed	September 10, 2024	January 18, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0242	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS NCR/ BULACAN BDRY. BIGTE IPO DAM RD K0034+313 K0034+536	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	19,304,016.96	On-Going	September 10, 2024	November 14, 2024	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0243	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS NCR/ BULACAN BDRY. BIGTE IPO DAM RD K0036+239 K0036+600	747 BUILDERS & TRADERS,INC. (FORMERLY:747 BUILDERS & TRADER) (16892)	19,297,266.48	On-Going	September 10, 2024	January 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0246	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS GEN ALEJO SANTOS HIGHWAY K0060+819 K0061+074, K0066+100 K0066+700, K0067+894 K0068+250	HONEYVILLECONST AND DEVELOPMENT CORPORATION (32160)	49,416,724.15	Completed	August 27, 2024	April 13, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0247	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS EASTERN BULACAN ROAD K0066+780 K0069+000	IM CONSTRUCTION CORPORATION (20074)	96,499,562.49	Completed	August 27, 2024	July 12, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0248	CONSTRUCTION OF MULTI - PURPOSE BUILDING, SAPANG PALAY NATIONAL HIGH SCHOOL, BARANGAY FATIMA V, SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	97,960,480.94	Completed	September 04, 2024	May 01, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0249	CONSTRUCTION OF MULTI - PURPOSE BUILDING, (CONVENTION CENTER), BARANGAY SAPANG PALAY PROPER, SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	97,960,491.25	Completed	September 04, 2024	April 01, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0250	CONSTRUCTION OF MULTI - PURPOSE BUILDING, FINANCIAL BUSINESS BUILDING, SAN JOSE DEL MONTE, BULACAN	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	96,015,143.91	On-Going	September 23, 2024	August 18, 2025	80.78
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0251	CONSTRUCTION OF MULTI - PURPOSE BUILDING (GAD BUILDING), BARANGAY POBLACION, SAN JOSE DEL MONTE, BULACAN	TRIPLE 8 CONSTRUCTION & SUPPLY, INC. (FORMERLY TRIPLE 8 CONST. & SUPPLY) (10684)	96,015,095.30	On-Going	September 23, 2024	May 20, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0254	CONSTRUCTION OF MULTI - PURPOSE BUILDING, LAS PALMAS, BARANGAY GUYONG, STA. MARIA, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	9,899,205.82	Completed	July 31, 2024	January 26, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0256	CONSTRUCTION OF MULTI - PURPOSE FACILITY (SANTA MARIA STADIUM), BARANGAY POBLACION, STA. MARIA, BULACAN (PHASE 2)	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	29,383,691.10	Completed	July 31, 2024	January 22, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0257	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. TUNGKONG MANGGA, CITY OF SAN JOSE DEL MONTE, BULACAN	JONOR DC CONSTRUCTION (51562)	29,386,626.93	Completed	July 31, 2024	March 27, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CD0259	REHABILITATION OF PUMPING STATIONS WITHIN MARILAO AND MEYCAUAYAN, BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	56,909,070.15	Completed	July 26, 2024	February 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0265	CONSTRUCTION OF MULTI - PURPOSE BUILDING (BAHAY KALINGA PARA SA MAY KAPANSANAN), BARANGAY SAPANG PALAY PROPER, SAN JOSE DEL MONTE, BULACAN	RICHBIAN CONSTRUCTION AND SUPPLY (51427)	9,598,046.97	Completed	September 16, 2024	March 14, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0266	CONSTRUCTION OF MULTI - PURPOSE BUILDING (PHYSICAL THERAPY CENTER), BARANGAY POBLACION, SAN JOSE DEL MONTE, BULACAN	1199S CONSTRUCTION (50198)	9,601,958.48	On-Going	September 16, 2024	July 12, 2025	0.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0268	CONSTRUCTION OF MULTI - PURPOSE BUILDING, BARANGAY SAN ISIDRO, CITY OF SAN JOSE DEL MONTE, BULACAN	GRANDCONST BUILDERS CORP. (32280)	49,004,920.25	On-Going	September 23, 2024	August 28, 2025	50.10
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0269	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - PRIMARY ROADS MANILA NORTH ROAD K0018+541 K0018+1059, K0019+000 K0019+329	L.R. TIQUI BUILDERS, INC. (13810)	96,498,833.72	Completed	September 23, 2024	May 22, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CD0270	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - PRIMARY ROADS MANILA NORTH ROAD K0021+587 K0021+877, K0022+000 K0022+060, K0022+125 K0022+492, K0023+801 K0023+931	L.R. TIQUI BUILDERS, INC. (13810)	93,592,250.49	Completed	September 23, 2024	March 23, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0271	CONSTRUCTION OF WATER SUPPLY SYSTEM IN BARANGAY SAN MATEO, NORZAGARAY, BULACAN	L.R. TIQUI BUILDERS, INC. (13810) / NORTHERN BUILDERS (8789)	96,493,407.47	On-Going	September 23, 2024	September 17, 2025	78.62
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0273	CONSTRUCTION OF ST. BERNADETTE CHILDREN'S AND MATERNITY HOSPITAL, PHASE 2, SAN JOSE DEL MONTE, BULACAN	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	95,980,391.45	On-Going	October 09, 2024	September 03, 2025	30.39
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0275	CONSTRUCTION OF MULTI - PURPOSE BUILDING, (SENIOR CITIZENS BUILDING), STA. MARIA, BULACAN	1199S CONSTRUCTION (50198)	4,949,779.81	Completed	October 08, 2024	March 06, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0276	COMPLETION OF ROAD WITH DRAINAGE CANAL, C. ANTONIO ST., BRGY. PANDAYAN, MEYCAUAYAN CITY, BULACAN	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	4,739,806.92	Completed	October 08, 2024	January 27, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0277	UPGRADING OF ROAD WITH DRAINAGE CANAL, SALUD STREET, BARANGAY PANDAYAN, MEYCAUAYAN CITY, BULACAN	747 BUILDERS & TRADERS, INC. (FORMERLY: 747 BUILDERS & TRADER) (16892)	6,844,865.30	Completed	October 08, 2024	February 23, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0278	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CSJDM HALL OF JUSTICE), PHASE II, BARANGAY POBLACION, CITY OF SAN JOSE DEL MONTE, BULACAN	SOLID PILE CONSTRUCTION (50399)	28,806,028.88	Completed	October 08, 2024	May 05, 2025	100.00
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0279	CONSTRUCTION OF SANTA MARIA-PANDI BYPASS ROAD (PHASE III), SANTA MARIA SECTION, BULACAN	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	48,949,501.06	On-Going	October 09, 2024	October 21, 2025	50.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0280	CONSTRUCTION OF BRIDGE, STA. MARIA-PANDI BYPASS ROAD, STA. MARIA SECTION, BULACAN (PHASE 3)	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748) / IM CONSTRUCTION CORPORATION (20074)	47,524,472.42	On-Going	October 09, 2024	July 16, 2025	18.90
Bulacan 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CD0281	CONSTRUCTION OF NEW ROGACIANO M. MERCADO MEMORIAL HOSPITAL, MUNICIPALITY OF SANTA MARIA, BULACAN	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	74,249,208.42	Completed	October 09, 2024	August 04, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0001	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY AGLIPAY, RIZAL, NUEVA ECIJA	SYMMETRICON BUILDERS CORP. (37555)	2,462,686.32	Completed	February 02, 2024	May 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0002	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY GENERAL LUNA, RIZAL, NUEVA ECIJA	SYMMETRICON BUILDERS CORP. (37555)	2,463,570.69	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0003	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY CONVERSION, PANTABANGAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,709.17	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAMBITALA, PANTABANGAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	5,910,299.70	Completed	February 05, 2024	August 02, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0005	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY DIZOL, SAN JOSE CITY, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	2,462,623.34	Completed	February 08, 2024	June 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0006	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY PABALAN, ABAR 1ST, SAN JOSE CITY, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	2,462,624.35	Completed	February 08, 2024	June 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0007	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY VILLA JOSON, SAN JOSE CITY, NUEVA ECIJA	SOLFIO P. JACINTO CONSTRUCTION INC. (17799)	2,462,624.06	Completed	February 08, 2024	June 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0008	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TAYABO ELEMENTARY SCHOOL, BARANGAY TAYABO, SAN JOSE CITY, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	2,462,788.92	Completed	February 12, 2024	June 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0009	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY A. PASCUAL, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,622.47	Completed	February 05, 2024	June 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0010	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY AGUPALO WESTE, LUPAO, NUEVA ECIJA	TRISANT BUILDERS CORP. (48869)	2,462,624.98	Completed	February 02, 2024	May 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0011	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY MAPANGPANG, LUPAO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,462,603.40	Completed	January 30, 2024	May 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0012	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY SAN PEDRO, LUPAO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,462,607.44	Completed	January 31, 2024	May 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0013	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, LUPAO, NUEVA ECIJA	TRISANT BUILDERS CORP. (48869)	2,462,624.50	Completed	January 30, 2024	May 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PATOLA, TALUGTUG, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	5,939,795.08	Completed	February 27, 2024	August 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0015	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY DOLORES, SANTO DOMINGO, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / KEVIN PAUL CONSTRUCTION (49090)	95,523,979.74	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0016	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY CONCEPCION TO SAN AGUSTIN, SANTO DOMINGO, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / KEVIN PAUL CONSTRUCTION (49090)	95,533,838.11	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0017	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY SAN ALEJANDRO, QUEZON, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / BRYAN PAUL P. PACHECO CONST. CORP. (56016)	95,534,525.49	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0018	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY SAN ANDRES II, QUEZON, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / BRYAN PAUL P. PACHECO CONST. CORP. (56016)	95,533,042.22	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0019	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, SAN AGUSTIN INTEGRATED SCHOOL, BARANGAY SAN AGUSTIN, SAN JOSE CITY, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,462,648.79	Completed	January 31, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0020	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BALACAT ELEMENTARY SCHOOL, BARANGAY VILLA MARINA, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,624.16	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0021	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY CULAYLAY, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,622.36	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0022	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY LIBERTY, PANTABANGAN, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	2,462,583.68	Completed	February 02, 2024	May 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0023	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY FC OTIC, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,779.64	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BURGOS, LUPAO, NUEVA ECIJA	P.S. AQUINO CONSTRUCTION (37183)	4,926,001.63	Completed	April 15, 2024	September 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0025	CONSTRUCTION OF PRIS SDC (PH2) SDC ROAD 2, TALUGTUG, NUEVA ECIJA (KATUBIGAN-KALSADA TUNGO SA PATUBIGAN)	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	29,106,733.94	Completed	February 05, 2024	July 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0026	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAYS SAN CARLOS TO BIBICLAT, ALIAGA, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / RPP 928 CONSTRUCTION CORPORATION (54820)	95,525,406.04	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0027	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY SAN EUSTACIO TO LA PURISIMA, ALIAGA, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / RPP 928 CONSTRUCTION CORPORATION (54820)	95,535,356.00	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0028	REHABILITATION OF DIKE ALONG TALAVERA RIVER, BARANGAY SANTA MARIA TO AQUINO, LICAB, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / BRYAN PAUL P. PACHECO CONST. CORP. (56016)	95,534,944.05	Completed	February 06, 2024	November 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VICTORIA, LLANERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	9,850,499.49	Completed	January 31, 2024	July 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0030	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY FLORIDA BLANCA, LLANERA, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,576.60	Completed	February 06, 2024	June 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0031	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY SANTA MONICA, RIZAL, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,965.04	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0032	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY PORTAL, RIZAL, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,553.93	Completed	February 07, 2024	June 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAG-ASA, RIZAL, NUEVA ECIJA	P.S. AQUINO CONSTRUCTION (37183)	4,926,241.30	Completed	April 15, 2024	September 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0034	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY CADACLAN, PANTABANGAN, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	2,462,764.64	Completed	February 02, 2024	May 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0035	CONSTRUCTION OF PRIS SDC SLOPE PROTECTION AT CALINAT DAM, SCIENCE CITY OF MUNOZ, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	19,403,906.20	Completed	February 02, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0036	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY AGBANAWAG, RIZAL, NUEVA ECIJA	G.T.Y. CONSTRUCTION (24448)	2,462,456.01	Completed	February 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0037	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY POBLACION SUR, RIZAL, NUEVA ECIJA	G.T.Y. CONSTRUCTION (24448)	2,462,515.26	Completed	February 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0038	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PINILI ELEMENTARY SCHOOL, BARANGAY PINILI, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,702.98	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0039	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PORAIS ELEMENTARY SCHOOL, BARANGAY PORAIS, SAN JOSE CITY, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	2,462,681.90	Completed	February 12, 2024	June 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0040	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PALESTINA ELEMENTARY SCHOOL, BARANGAY PALESTINA, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,662.32	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0041	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, SANTO DOMINGO ELEMENTARY SCHOOL, BARANGAY SANTO DOMINGO, LUPAO, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,152.70	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0042	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY DIGDIG, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,644.58	Completed	February 05, 2024	June 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0050	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY PACO ROMAN, RIZAL, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,462,632.31	Completed	January 31, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0051	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, A. PASCUAL ELEMENTARY SCHOOL, BARANGAY A. PASCUAL, SAN JOSE CITY, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,462,997.34	Completed	January 31, 2024	May 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0052	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TALUGTUG EAST CENTRAL SCHOOL, BARANGAY OSMENA, TALUGTUG, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	2,462,820.52	Completed	February 14, 2024	June 12, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0053	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LICAB - VICTORIA ROAD (BULAKID BRIDGE), NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	57,888,277.72	Completed	February 23, 2024	December 18, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0054	CONSTRUCTION OF ROAD, BARANGAY SAN EUSTACIO, ALIAGA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,900,461.40	Completed	February 26, 2024	May 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0055	CONSTRUCTION OF ROAD, BARANGAY MINABUYOC, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,896,865.37	Completed	February 26, 2024	May 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0056	CONSTRUCTION OF ROAD, BARANGAY BALINGOG WEST, GUIMBA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,900,031.89	Completed	February 29, 2024	May 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0057	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY, POBLACION SUR, LICAB, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,269,910.78	Completed	February 29, 2024	August 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0058	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY VILLAROSA, LICAB, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,235,648.26	Completed	February 29, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY SAN EMILIANO, ALIAGA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,418,292.58	Completed	February 29, 2024	August 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY STO. ROSARIO OLD, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,235,535.83	Completed	February 29, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0061	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY VALERIANA, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,269,910.78	Completed	February 29, 2024	August 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0062	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY BAGONG BARRIO, GUIMBA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,122,258.51	Completed	February 29, 2024	August 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY MAYBUBON, GUIMBA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,418,292.44	Completed	February 29, 2024	August 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) SAN ROQUE ELEMENTARY SCHOOL, BARANGAY SAN ROQUE, GUIMBA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,284,965.64	Completed	February 29, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY SAN BERNARDINO, GUIMBA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,122,215.15	Completed	February 29, 2024	August 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0066	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY COLUMBITIN, CUYAPO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,121,972.14	Completed	February 29, 2024	August 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0067	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY SAN JUAN, CUYAPO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,235,573.26	Completed	February 29, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY NAGMISAHAN, CUYAPO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,727,975.94	Completed	February 29, 2024	October 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0069	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY PAGASA, TALAVERA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,137,192.95	Completed	February 29, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY CABUGAO, SANTO DOMINGO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,122,238.89	Completed	February 29, 2024	August 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0071	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY SAN AGUSTIN, SAN JOSE CITY, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,463,467.66	Completed	February 08, 2024	June 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CENTRAL LUZON STATE UNIVERSITY, BARANGAY BAGONG SIKAT, MUÑOZ, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169) / TRISANT BUILDERS CORP. (48869)	54,177,430.60	Completed	February 07, 2024	November 02, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0076	CONCRETING OF ROAD, BARANGAY GEN. LUNA, RIZAL, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	14,701,497.65	Completed	February 02, 2024	May 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0077	REHABILITATION OF ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE AT BARANGAY WEST POBLACION, PANTABANGAN, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	11,642,293.13	Completed	February 07, 2024	May 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0080	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN JOSE CITY BYPASS ROAD (PACKAGE 2), NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	95,539,621.56	Completed	February 14, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0082	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY PARISTA, LUPAO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,463,075.44	Completed	February 07, 2024	June 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0083	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY SAN ANTONIO ESTE, LUPAO, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	2,463,187.55	Completed	February 14, 2024	June 12, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0084	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN JOSE CITY BYPASS ROAD (PACKAGE 1), NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	95,536,719.44	Completed	February 14, 2024	November 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0085	CONSTRUCTION OF MULTI PURPOSE BUILDING BRGY. AGLIPAY, RIZAL, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	4,926,217.35	Completed	February 14, 2024	August 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0086	CONSTRUCTION OF MULTI PURPOSE BUILDING BRGY. SAN JUAN, PANTABANGAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	4,926,131.13	Completed	May 24, 2024	October 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0087	CONSTRUCTION OF MULTI PURPOSE BUILDING BRGY. SAN ANTONIO, SCIENCE CITY OF MUNOZ, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,926,242.13	Completed	February 13, 2024	July 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0088	CONSTRUCTION OF MULTI PURPOSE BUILDING BRGY. RANG-AYAN, SCIENCE CITY OF MUNOZ, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,145.45	Completed	February 13, 2024	July 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. MARAGOL, SCIENCE CITY OF MUNOZ, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,208.72	Completed	February 13, 2024	July 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0090	CONSTRUCTION MULTI-PURPOSE BUILDING, MUÑOZ NATIONAL HIGH SCHOOL, BRGY. BANTUG, MUÑOZ, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	5,910,441.25	Completed	February 08, 2024	August 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0091	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, STO. NIÑO 2ND ELEMENTARY SCHOOL, BARANGAY STO. NIÑO 2ND, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,437.73	Completed	February 12, 2024	June 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0092	CONSTRUCTION MULTI-PURPOSE BUILDING, BARANGAY FC OTIC, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	5,910,203.64	Completed	February 12, 2024	August 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0093	CONSTRUCTION MULTI-PURPOSE BUILDING, BARANGAY VILLA BOADO, TALUGTUG, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	5,909,951.13	Completed	February 08, 2024	August 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0094	CONSTRUCTION MULTI-PURPOSE BUILDING, BARANGAY FRONDA, TALUGTUG, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	5,910,244.92	Completed	February 08, 2024	August 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0095	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TALUGTUG WEST CENTRAL SCHOOL, BARANGAY MAGSAYSAY, TALUGTUG, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	2,463,002.15	Completed	February 13, 2024	June 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CE0096	ACCESS ROAD LEADING TO DITABUYAN FALLS, BRGY. CADACLAN, PANTABANGAN, NUEVA ECIJA	SYMMETRICON BUILDERS CORP. (37555)	4,851,002.77	Completed	February 16, 2024	May 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0097	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - JCT PINAGPANAAN - RIZAL - PANTABANGAN RD K0133+367 - K0134+000, K0135+185 - K0135+506, K0137+705 - K0137+763, K0147+410 - K0147+632	SYMMETRICON BUILDERS CORP. (37555)	27,927,433.95	Completed	February 16, 2024	August 13, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0099	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - JCT PINAGPANAAN - RIZAL - PANTABANGAN RD - K0138+000 - K0140+000, K0160+584 - K0161+549, K0162+000 - K0163+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	84,421,231.22	Completed	February 22, 2024	August 19, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0100	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABONG RIVER, BARANGAY CAINGIN TABING ILOG, GUIMBA, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	47,767,320.74	Completed	March 01, 2024	September 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0101	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BASANG HAMOG, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,952,677.94	Completed	February 26, 2024	July 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0102	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAMPALOC, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	0.00	Terminated	February 23, 2024	July 06, 2024	0.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BANTUG HACIENDA, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	3,940,004.46	Completed	February 23, 2024	October 19, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0104	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION EAST I, ALIAGA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	3,940,605.67	Completed	February 23, 2024	July 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0105	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. TOMAS, ALIAGA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,370.61	Completed	February 23, 2024	July 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0106	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), SANTA LUCIA YOUNG ELEMENTARY SCHOOL, BARANGAY SANTA LUCIA YOUNG, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,038,556.36	Completed	February 29, 2024	July 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0107	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GENERAL LUNA, SANTO DOMINGO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,125.39	Completed	February 23, 2024	July 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0108	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ALEJANDRO, QUEZON, NUEVA ECIJA	ZEDD CONSTRUCTION (45164)	3,940,127.19	Completed	February 26, 2024	July 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0109	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BERTESE, QUEZON, NUEVA ECIJA	ZEDD CONSTRUCTION (45164)	3,940,127.19	Completed	February 26, 2024	July 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0110	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. RITA, QUEZON, NUEVA ECIJA	ZEDD CONSTRUCTION (45164)	3,940,127.19	Completed	February 26, 2024	July 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0111	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY TABING ILOG, LICAB, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,122,009.92	Completed	February 29, 2024	August 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0112	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY RECUERDO, NAMPICUAN, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	3,940,099.92	Completed	February 23, 2024	July 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0113	CONSTRUCTION OF ROAD, BARANGAY BALUGA, TALAVERA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,776,731.68	Completed	March 01, 2024	May 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0114	CONSTRUCTION OF ROAD, BARANGAY DOLORES, SANTO DOMINGO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,776,535.14	Completed	March 01, 2024	May 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0115	CONSTRUCTION OF ROAD, BARANGAY AYOS LOMBOY, GUIMBA, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,776,324.83	Completed	March 01, 2024	May 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0116	CONSTRUCTION OF ROAD, BARANGAY ALEMANIA, NAMPICUAN, NUEVA ECIJA	KAIRO KONSTRAK, INC. (35985)	4,775,000.00	Completed	March 08, 2024	June 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0117	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, GUIMBA BY-PASS (SAN ROQUE - BACAYAO ROAD) PACKAGE 1, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	57,320,943.32	Completed	April 29, 2024	May 11, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0118	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG TALAVERA RIVER, BRGY. STA. MONICA, ALIAGA, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	47,897,330.68	Completed	February 21, 2024	September 17, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0119	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG TALAVERA RIVER, BRGY. SANTA LUCIA OLD, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	95,534,900.78	Completed	March 01, 2024	November 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0120	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY CAPUTICAN, TALAVERA, NUEVA ECIJA	RPP 928 CONSTRUCTION CORPORATION (54820)	28,660,843.38	Completed	March 01, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0121	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG TALAVERA RIVER, BRGY. CAPUTICAN, TALAVERA, NUEVA ECIJA (PHASE 2)	BRYAN PAUL P. PACHECO CONST. CORP. (56016)	19,106,979.97	Completed	March 01, 2024	July 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0122	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY PANTOC BULAC, TALAVERA, NUEVA ECIJA	BRYAN PAUL P. PACHECO CONST. CORP. (56016)	19,106,668.98	Completed	March 04, 2024	July 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0123	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY SICSICAN MATANDA, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	47,771,977.22	Completed	March 04, 2024	August 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0124	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CASSANOVA CREEK, BARANGAY NAGPANDAYAN, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	48,514,625.05	Completed	March 06, 2024	December 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0125	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CASONGSONG RIVER, BARANGAY CASONGSONG, GUIMBA, NUEVA ECIJA	MIVICO BUILDERS & DEVELOPERS (20551)	24,601,942.33	Completed	February 26, 2024	July 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0126	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABONG RIVER, BARANGAY MANACSAC, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	47,762,663.90	Completed	April 29, 2024	December 23, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0127	REHABILITATION OF QUEZON RIVERBANK SLOPE PROTECTION STRUCTURE ALONG LABONG RIVER (PACKAGE 1), BARANGAY SANTA CLARA, QUEZON, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,766,812.33	Completed	March 01, 2024	September 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0128	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABONG RIVER, BARANGAY SAN CRISTOBAL, LICAB, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	24,254,959.80	Completed	May 03, 2024	October 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0129	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, GUIMBA BY-PASS (SAN ROQUE - MATURANOC ROAD) PACKAGE 2, NUEVA ECIJA	SOLFIO P. JACINTO CONSTRUCTION INC. (17799) / MIVICO BUILDERS & DEVELOPERS (20551)	95,533,940.34	Completed	February 26, 2024	December 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0130	CONSTRUCTION OF ROAD, BARANGAY FAIGAL, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,777,320.84	Completed	February 29, 2024	April 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0131	CONSTRUCTION OF ROAD, BARANGAY ESTACION, NAMPICUAN, NUEVA ECIJA	EUCLIDCON BUILDERS (45287)	4,777,109.93	Completed	March 01, 2024	April 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), BARANGAY VICTORIA, LLANERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	9,850,395.46	Completed	February 27, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0133	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, DON LORENZO ELEMENTARY SCHOOL, BARANGAY CALAOCAN, RIZAL, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,988.41	Completed	February 28, 2024	June 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0134	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TULAT ELEMENTARY SCHOOL, BARANGAY TULAT, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,919.16	Completed	February 27, 2024	June 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0135	CONSTRUCTION MULTI-PURPOSE BUILDING, KALIWANAGAN HIGH SCHOOL-SAIS ANNEX, BRGY. KALIWANAGAN, SAN JOSE CITY, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	5,910,287.68	Completed	February 27, 2024	August 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0136	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, ST. CECILIA, BARANGAY ABAR 1ST, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,759.73	Completed	February 27, 2024	June 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0137	REHABILITATION OF ROAD, CLSU ROAD NETWORK, CLSU COMPOUND, SCIENCE CITY OF MUÑOZ, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	19,597,329.29	Completed	March 04, 2024	July 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0138	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING BARANGAY CANAAN WEST, RIZAL, NUEVA ECIJA	KEVIN PAUL CONSTRUCTION (49090)	2,462,619.00	Completed	March 04, 2024	July 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0139	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING BARANGAY CINENSE, TALUGTUG, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	2,462,513.16	Completed	March 04, 2024	July 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0140	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING BARANGAY STA. CATALINA, TALUGTUG, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	2,462,616.84	Completed	February 28, 2024	June 26, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0141	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING BARANGAY KITA-KITA, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,220.78	Completed	February 27, 2024	July 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0142	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, GUIMBA - TALUGTUG - UMINGAN RD K0156+000 - K0159+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	96,494,884.53	Completed	March 05, 2024	August 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0143	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, TARLAC - GUIMBA RD K0148+200 - K0151+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	96,491,680.64	Completed	March 11, 2024	September 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0144	CONSTRUCTION OF ROAD, BARANGAY CAVITE, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	5,390,256.06	Completed	March 04, 2024	June 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0145	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAMANDIL, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,160.90	Completed	March 01, 2024	July 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0146	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY SAN PABLO BATA, ALIAGA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,334,642.58	Completed	March 11, 2024	August 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0147	CONSTRUCTION OF EVACUATION CENTER, BARANGAY FLORIDA BLANCA, LLANERA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,246.68	Completed	April 12, 2024	September 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0148	CONSTRUCTION MULTI-PURPOSE BUILDING, BARANGAY MACAPSING, RIZAL, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	5,910,429.89	Completed	March 01, 2024	August 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BUTED, TALUGTUG, NUEVA ECIJA	RPP 928 CONSTRUCTION CORPORATION (54820)	4,925,288.54	Completed	April 12, 2024	September 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0150	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BAGONG SIKAT ELEMENTARY SCHOOL, BARANGAY BAGONG SIKAT, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,607.64	Completed	March 05, 2024	July 02, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0151	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY CALAOCAN, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,916.12	Completed	March 06, 2024	July 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0152	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, CARRANGLAN CENTRAL SCHOOL, BRGY. DL MAGLANOC, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,470.88	Completed	May 24, 2024	September 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0153	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. CRISTO, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,122.08	Completed	March 15, 2024	July 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0154	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CABILEO ELEMENTARY SCHOOL, BARANGAY CABILEO, CUYAPO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	5,417,477.93	Completed	March 20, 2024	September 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0155	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, STA ROSA - TARLAC RD - K0118+(-275) - K0118+(-107), K0123+720 - K0124+000, K0124+000 - K0126+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	95,904,048.82	Completed	March 20, 2024	September 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0156	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, NUEVA ECIJA - PANGASINAN RD - K0153+000 - K0154+914, K0158+000 - K0159+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	88,775,164.70	Completed	March 18, 2024	August 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0157	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, SAN JOSE CITY - RIZAL RD VIA PINILI - PORAIS - VILLA JOSON (PALARILLA) RD - K0171+169.20 - K0172+000	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	48,509,992.13	Completed	March 13, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0158	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY CARIDAD NORTE, LLANERA, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	47,767,474.68	Completed	March 13, 2024	October 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0159	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY VILLA VINIEGAS, LLANERA, NUEVA ECIJA	IRC CONSTRUCTION & SUPPLIES (29943) / SYMMETRICON BUILDERS CORP. (37555)	47,767,457.52	Completed	March 15, 2024	October 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0160	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER (PACKAGE 1), BARANGAY FLORIDA BLANCA, LLANERA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	47,877,326.45	Completed	March 14, 2024	October 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0161	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER (PACKAGE 2), BARANGAY FLORIDA BLANCA, LLANERA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	47,758,280.53	Completed	March 14, 2024	October 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0162	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANCO RIVER, BARANGAY CANAAN EAST, RIZAL, NUEVA ECIJA	IRC CONSTRUCTION & SUPPLIES (29943) / SYMMETRICON BUILDERS CORP. (37555)	47,767,448.60	Completed	March 15, 2024	October 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0163	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY PALESTINA, SAN JOSE CITY, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	47,767,490.75	Completed	March 13, 2024	October 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0164	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALIWAG RIVER, BARANGAY MAPANGPANG, LUPAO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272) / P.S. AQUINO CONSTRUCTION (37183)	47,767,657.74	Completed	March 15, 2024	October 10, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0165	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. PULA, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,954,865.63	Completed	March 18, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0166	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUGTONG NA BULI, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,143.76	Completed	March 18, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0167	CONSTRUCTION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS BUILDING) MUNICIPALITY OF CUYAPO, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,177.71	Completed	April 29, 2024	September 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0168	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG TALAVERA RIVER, BRGY. PAG-ASA, TALAVERA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	71,651,197.07	Completed	March 19, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0169	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO RIVER, STA. 5+938.10 - STA. 5+978.10 BRGY. STO. ROSARIO YOUNG, ZARAGOZA, NUEVA ECIJA	KYRO BUILDERS, INC. (19567)	9,800,000.00	Completed	August 01, 2024	February 24, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0170	CONSTRUCTION OF DRAINAGE STRUCTURE, BRGY. CABADUCAN WEST, NAMPICUAN, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,900,504.00	Completed	June 21, 2024	August 19, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0171	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, JCT PINAGPANAAN - RIZAL - PANTABANGAN RD - K0126+000 - K0127+644, K0130+000 - K0131+100	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	96,489,619.01	Completed	March 21, 2024	September 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0172	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, STA ROSA - TARLAC RD - K0119+667 - K0119+742, K0119+887 - K0120+191, K0123+000 - K0123+369, K0123+415 - K0123+550, K0123+692 - K0123+720, K0126+00	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	39,776,593.60	Completed	March 22, 2024	August 18, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0173	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, SAN ISIDRO ELEMENTARY SCHOOL, BRGY. SAN ISIDRO, LUPAO, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,464,219.11	Completed	March 18, 2024	June 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0175	CONSTRUCTION OF BRGY. ALULA, TALUGTUG - SAVERONA, TALUGTUG - SAVERONA, TALUGTUG VIA VILLA ROSENDA, TALUGTUG, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	19,601,904.43	Completed	May 24, 2024	October 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0176	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, BONGABON - RIZAL - AURORA RD - K0149+579 - K0151+000, K0152+000 - K0153+370	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	64,008,419.03	Completed	March 22, 2024	October 17, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0177	CONSTRUCTION OF ROAD, BARANGAY DULONG BAYAN, QUEZON, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	4,776,510.88	Completed	April 24, 2024	July 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0178	CONSTRUCTION OF ROAD, BARANGAY STA. CLARA, QUEZON, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	4,854,388.90	Completed	April 24, 2024	July 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0179	CONSTRUCTION OF ROAD, BARANGAY SAN MANUEL, QUEZON, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	4,850,980.70	Completed	April 24, 2024	July 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0180	REHABILITATION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY POBLACION EAST II, MUNICIPALITY OF ALIAGA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,229.70	Completed	August 12, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0181	CONSTRUCTION/REHABILITATION OF MULTIPURPOSE (SENIOR CITIZENS BUILDING), MUNICIPALITY OF ALIAGA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,068.78	Completed	June 26, 2024	November 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0182	CONSTRUCTION OF ROAD AND DRAINAGE CANAL, BARANGAY HOMESTEAD II, TALAVERA, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	4,900,128.22	Completed	April 03, 2024	June 01, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0183	CONSTRUCTION OF ROAD, BRGY. ANDAL ALIÑO, TALAVERA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,900,262.07	Completed	March 27, 2024	May 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0184	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, JCT PINAGPANAAN - RIZAL - PANTABANGAN RD - K0128+800 - K0130+000, K0132+000 - K0132+478	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191) / NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	41,800,536.41	Completed	May 01, 2024	August 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0185	CONSTRUCTION OF ROAD, BARANGAY MACABUCOD, ALIAGA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,295.73	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0186	CONSTRUCTION OF ROAD, BARANGAY SAN FELIPE BATA, ALIAGA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,932.03	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0187	CONSTRUCTION OF ROAD, BARANGAY SAN PASCUAL, STO DOMINGO, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,850,424.33	Completed	May 01, 2024	June 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0188	CONSTRUCTION OF ROAD, BRGY. DONA LUCIA - STO. CRISTO, QUEZON, NUEVA ECIJA	SANDEX CONSTRUCTION (46009)	9,800,998.70	Completed	July 02, 2024	September 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0189	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, TALAVERA - LICAB DIVERSION ROAD, NUEVA ECIJA	R.G. DELA CRUZ CONSTRUCTION (35498)	19,401,978.43	Completed	July 03, 2024	November 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0190	CONSTRUCTION OF ROAD, BARANGAY MACAPABELLAG, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,985.00	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0191	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, NUEVA ECIJA - PANGASINAN RD - K0161+000 - K0162+000, K0169+911 - K0171+219	IJK MAE CONSTRUCTION INC. (35272) / MJ O. BETIS BUILDERS (48706)	53,113,220.30	Completed	April 01, 2024	January 05, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0192	CONSTRUCTION OF RIVER CHANNEL IMPROVEMENT ALONG TALAVERA RIVER (BRGY. CAPUTICAN), TALAVERA, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574)	73,507,517.60	Completed	April 01, 2024	October 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0193	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LABONG RIVER, BARANGAY SAN JUAN, LICAB, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	47,767,298.86	Completed	April 01, 2024	October 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0194	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG LABONG RIVER, BRGY. SAN JUAN, LICAB, NUEVA ECIJA (PHASE 2)	M.M. SERRANO CONSTRUCTION COMPANY (38549)	38,217,763.57	Completed	April 01, 2024	September 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0195	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CASONGSONG RIVER, BRGY. CASONGSONG, GUIMBA, NUEVA ECIJA	MIVICO BUILDERS & DEVELOPERS (20551)	4,900,498.26	Completed	April 22, 2024	July 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0196	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG RIO CHICO RIVER, BRGY. PARTIDA I, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	66,867,803.43	Completed	April 29, 2024	February 11, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0197	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), LLANERA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,925,906.08	Completed	April 12, 2024	August 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0198	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ABC HALL), BARANGAY EAST POBLACION, PANTABANGAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	4,925,417.25	Completed	April 03, 2024	September 18, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0199	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VILLA ROSARIO, TALUGTUG, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	5,910,501.69	Completed	April 19, 2024	October 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0200	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, MALASIN ELEMENTARY SCHOOL, BARANGAY MALASIN, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,639.02	Completed	April 02, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0201	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PORAIS HIGH SCHOOL, BARANGAY PORAIS, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,692.58	Completed	April 02, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0202	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY STO. TOMAS, SAN JOSE CITY, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	14,775,614.15	Completed	April 12, 2024	October 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0203	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTO TOMAS, SAN JOSE CITY, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	9,850,462.30	Completed	April 12, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0204	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TABULAC ELEMENTARY SCHOOL, BARANGAY TABULAC, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,911.97	Completed	April 02, 2024	July 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0205	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. BANTUG, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	4,925,860.36	Completed	April 02, 2024	November 12, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CE0207	ACCESS ROAD LEADING TO PINSAL FALLS ECOTOURISM PARK, LUPAO, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868)	4,851,039.96	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0208	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, PANTABANGAN - CANILI - BASAL - BALER RD - K0179+830 - K0180+130, K0183+293 - K0185+489	G.T.Y. CONSTRUCTION (24448) / SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	47,527,642.67	Completed	April 01, 2024	August 13, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0209	REPLACEMENT OF WEAK BRIDGE ALONG MUÑOZ - TALUGTUG ROAD, BARANGAY SAVERONA (BRIDGE I), TALUGTUG, NUEVA ECIJA	L.M.G. CONSTRUCTION INCORPORATED (FORMERLY: LMG CONSTRUCTION) (5719)	30,724,482.62	Completed	March 26, 2024	January 03, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0210	CONSTRUCTION OF ROAD, BARANGAY BALOY, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,776,402.61	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0211	CONSTRUCTION OF ROAD, BARANGAY CAMIING, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,776,648.70	Completed	April 01, 2024	July 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0212	CONSTRUCTION OF ROAD, BARANGAY STA. LUCIA, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,850,991.54	Completed	April 01, 2024	May 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0213	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, CABANATUAN CITY - CARMEN RD - K0129+775 - K0130+508, K0131+000 - K0131+050, K0132+000 - K0133+000, K0133+750 - K0133+980, K0136+000 - K0136+350,	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	87,813,289.89	Completed	April 02, 2024	January 12, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0214	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, CABANATUAN CITY - CARMEN RD - K0133+980 - K0134+114, K0135+599 - K0135+941, K0136+350 - K0136+630, K0137+310 - K0137+450, K0137+710 - K0138+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	26,007,147.92	Completed	April 02, 2024	October 28, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0215	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, CABANATUAN CITY - CARMEN RD - K0130+508 - K0131+000, K0131+050 - K0132+000	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	35,572,450.41	Completed	April 02, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0216	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS, CABANATUAN CITY - CARMEN RD - K0129+(-976) - K0129+(-228)	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	37,515,710.44	Completed	April 02, 2024	November 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0217	CONSTRUCTION OF ROAD, BARANGAY CABISUCULAN, CATALANACAN, LABNEY, MAGTANGGOL, MARAGOL, SCIENCE CITY OF MUÑOZ, NUEVA ECIJA	EUCLIDCON BUILDERS (45287)	48,509,875.42	Completed	May 20, 2024	December 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0218	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO, BARANGAY MACAMIAS, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	19,105,042.95	Completed	April 01, 2024	September 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0219	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG RIO CHICO RIVER, BRGY. MACAMIAS, GUIMBA, NUEVA ECIJA (PHASE 2)	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	28,660,430.44	Completed	April 01, 2024	September 27, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0220	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG RIO CHICO RIVER, BRGY. CALEM, GUIMBA, NUEVA ECIJA	MIVICO BUILDERS & DEVELOPERS (20551)	52,544,201.30	Completed	April 08, 2024	November 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0221	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG LABONG RIVER, BRGY. TABING ILOG, LICAB, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	47,767,302.32	Completed	April 11, 2024	November 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0222	CONSTRUCTION OF ROAD, BARANGAY LOMBOY, TALAVERA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,773,131.20	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0223	CONSTRUCTION OF ROAD, BARANGAY CARDINAL, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,776,032.10	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0224	CONSTRUCTION OF ROAD, BARANGAY CULONG, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,778,552.57	Completed	April 22, 2024	June 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0225	CONSTRUCTION OF ROAD, BARANGAY ESCAÑO, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,776,588.52	Completed	April 11, 2024	June 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0226	CONSTRUCTION OF ROAD, BARANGAY SAN RAFAEL, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,851,489.13	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0227	CONSTRUCTION OF ROAD, BARANGAY TAMPAC II & III, GUIMBA, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,851,500.86	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0228	CONSTRUCTION OF ROAD, BARANGAY BENTIGAN, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,776,497.70	Completed	May 02, 2024	June 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0229	CONSTRUCTION OF ROAD, BARANGAY BURGOS, CUYAPO, NUEVA ECIJA	EUCLIDCON BUILDERS (45287)	4,776,738.44	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0230	CONSTRUCTION OF ROAD, BARANGAY BANTUG, CUYAPO, NUEVA ECIJA	KAIRO KONSTRAK, INC. (35985)	4,900,000.00	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0231	CONSTRUCTION OF ROAD, BARANGAY SIMIMBAAN, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,851,481.89	Completed	May 13, 2024	July 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0232	CONSTRUCTION OF ROAD, BARANGAY UNGAB, CUYAPO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,850,491.38	Completed	April 11, 2024	June 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0233	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, TONDOD ELEMENTARY SCHOOL, BRGY. TONDOD, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,395.37	Completed	April 11, 2024	August 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0234	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BALBALUNGAO ELEMENTARY SCHOOL, BARANGAY BALBALUNGAO, LUPAO, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,689.38	Completed	April 16, 2024	August 13, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0235	CONSTRUCTION OF ROAD, BARANGAY MABUHAY, TALAVERA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,938.89	Completed	April 16, 2024	June 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0236	CONSTRUCTION OF ROAD, BARANGAY CAMPOS, TALAVERA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,776,685.35	Completed	April 18, 2024	June 16, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0237	CONSTRUCTION OF ROAD, BARANGAY YUSON, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,850,493.31	Completed	April 11, 2024	June 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0238	CONSTRUCTION OF ROAD, BARANGAY NARVACAN II, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	4,900,225.31	Completed	May 02, 2024	June 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0239	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TALAVERA RIVER, BARANGAY CALIPAHAN, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	19,889,072.16	Completed	April 24, 2024	October 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0240	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG TALAVERA RIVER, BRGY. CALIPAHAN, TALAVERA, NUEVA ECIJA (PHASE 2)	IJK MAE CONSTRUCTION INC. (35272)	28,659,917.78	Completed	April 24, 2024	October 20, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0241	CONSTRUCTION OF ROAD, BARANGAY SAN MIGUEL NA MUNTI, TALAVERA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,900,305.10	Completed	April 23, 2024	June 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0242	CONSTRUCTION OF ROAD, BARANGAY STO. TOMAS-BARANGAY SAN EMILIANO, ALIAGA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	9,794,497.08	Completed	July 03, 2024	October 23, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0243	CONSTRUCTION OF ROAD, BARANGAY STA. RITA, STO. DOMINGO, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,850,886.78	Completed	May 01, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0244	CONSTRUCTION OF SAN JOSE - MUÑOZ VIA STO. TOMAS, SAN JOSE CITY, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	19,602,046.12	Completed	July 04, 2024	November 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0259	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DIBABUYAN RIVER, BARANGAY MABINI, SANTO DOMINGO, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	47,767,129.00	Completed	May 08, 2024	December 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CE0260	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG RIO CHICO RIVER, BRGY. CASONGSONG, GUIMBA, NUEVA ECIJA	MIVICO BUILDERS & DEVELOPERS (20551)	47,767,411.90	Completed	April 29, 2024	December 24, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0261	IMPROVEMENT, BARANGAY GALVAN, GUIMBA, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	5,410,265.41	Completed	May 08, 2024	July 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0262	CONSTRUCTION OF ROAD, BARANGAY MACATCATUIT, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,504.24	Completed	May 06, 2024	July 04, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0263	CONSTRUCTION OF ROAD, BARANGAY POBLACION CENTRO, ALIAGA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,850,291.42	Completed	May 07, 2024	August 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0264	CONSTRUCTION OF ROAD, BARANGAY PIGLISAN, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,850,891.22	Completed	May 02, 2024	June 30, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0265	CONSTRUCTION OF ROAD, BARANGAY LOOB, CUYAPO, NUEVA ECIJA	KAIRO KONSTRAK, INC. (35985)	4,850,000.00	Completed	May 06, 2024	July 04, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0266	CONSTRUCTION OF ROAD, BARANGAY MAMBARAO, STO. DOMINGO, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,850,797.59	Completed	May 01, 2024	June 29, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0267	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, MUÑOZ - LUPAO RD - K0154+000 - K0154+360	D.S. PAMINTUAN CONSTRUCTION (31868)	4,776,720.99	Completed	May 06, 2024	August 03, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0279	CONSTRUCTION OF BRIDGE, BARANGAY CAANINAPLAHAN TO PANTOC BULAC BRIDGE, TALAVERA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	48,501,830.27	Completed	May 16, 2024	December 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0280	CONSTRUCTION OF BRIDGE, BARANGAY COMITANG, STO DOMINGO TO BARANGAY CULONG, GUIMBA, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	48,505,096.90	Completed	May 16, 2024	November 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0281	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, NUEVA ECIJA - PANGASINAN RD - K0152+000 - K0153+000	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	33,292,100.53	Completed	May 13, 2024	October 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0282	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, NUEVA ECIJA - PANGASINAN RD - K0143+619 - K0144+000, K0145+000 - K0145+300, K0150+000 - K0151+000, K0157+241 - K0157+781	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	48,504,991.46	Completed	May 13, 2024	January 07, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0283	CONSTRUCTION OF ROAD, BARANGAY BULAKID, GUIMBA, NUEVA ECIJA	NIÑAS CONSTRUCTION CORP. (FORMERLY: NINA'S CONSTRUCTION AND SUPPLIES) (40082)	4,776,382.98	Completed	May 09, 2024	July 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0284	CONSTRUCTION OF ROAD, BARANGAY MACARSE, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,850,471.56	Completed	May 09, 2024	July 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0285	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY ESTRELLA, RIZAL, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	2,956,237.48	Completed	May 10, 2024	September 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0286	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, SAN MAURICIO ELEMENTARY SCHOOL, BARANGAY SAN MAURICIO, SAN JOSE CITY, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	2,463,033.75	Completed	May 08, 2024	September 04, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0299	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, NUEVA ECIJA- PANGASINAN RD - K0150 + 252 - K0150 + 400, K0150 + 500 - K0151 + 500, K0153 + 000 - K0153 + 200	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	22,313,845.08	Completed	July 12, 2024	June 28, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0300	REHABILITATION OF DRAINAGE STRUCTURE ALONG MUÑOZ - TALUGTUG ROAD, BARANGAY CALISITAN, MUÑOZ, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	5,785,148.26	Completed	May 20, 2024	November 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0301	CONSTRUCTION OF ROAD, BARANGAY CALABALABAAN TO SAN ANTONIO, SCIENCE CITY OF MUÑOZ, NUEVA ECIJA	F.C. MARTINEZ CONSTRUCTION DEVELOPMENT AND SUPPLY CORPORATION (FORMERLY:F.C. MARTINEZ CONSTRUCTION) (31243)	9,076,021.33	Completed	May 20, 2024	September 16, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0302	CONSTRUCTION OF ROAD, BARANGAY CALISITAN, SCIENCE CITY OF MUÑOZ TO BARANGAY CULIAT, TALUGTUG, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	10,508,794.06	Completed	May 28, 2024	September 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0303	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - GUIMBA - TALUGTUG - UMINGAN RD - K0165+352 - K0165+798, K0166+047 - K0167+280	D.S. PAMINTUAN CONSTRUCTION (31868)	45,354,943.87	Completed	May 23, 2024	March 31, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0304	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS, MUÑOZ - LUPAO RD - K0 156+525 - K0 156+656, K0 156+735 - K0 157+000, K0 157+000 - K0 157+879	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	39,777,901.67	Completed	July 15, 2024	December 11, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0305	CONSTRUCTION OF ROAD, BARANGAY PIUT, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	9,075,807.03	Completed	May 24, 2024	August 21, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0306	CONSTRUCTION OF ROAD, BARANGAY SANTO NIÑO 3RD TO ABAR, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	11,941,865.10	Completed	May 29, 2024	September 25, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0307	CONSTRUCTION OF BRIDGE, BARANGAY SAN MAURICIO, SAN JOSE CITY, NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	4,299,298.14	Completed	July 02, 2024	September 14, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0319	CONSTRUCTION OF ROAD, BARANGAY GULOD, TALAVERA, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	4,776,751.21	Completed	June 11, 2024	August 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0320	CONSTRUCTION OF ROAD, BARANGAY POBLACION NORTE, LICAB, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	4,850,939.74	Completed	June 11, 2024	August 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0321	CONSTRUCTION OF ROAD, BARANGAY TAMPAC I, GUIMBA, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,900,395.93	Completed	June 07, 2024	August 05, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0322	CONSTRUCTION OF ROAD, BARANGAY SAN ANDRES, GUIMBA, NUEVA ECIJA	GREENWALL CONSTRUCTION (14457)	4,850,927.65	Completed	June 10, 2024	August 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0323	CONSTRUCTION OF ROAD WITH DRAINAGE STRUCTURE, BARANGAY DISTRICT II, CUYAPO, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	4,900,291.64	Completed	June 11, 2024	August 09, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0324	CONSTRUCTION OF ROAD, BARANGAY CABATUAN, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,776,750.28	Completed	June 10, 2024	October 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0325	CONSTRUCTION OF ROAD, BARANGAY SAN ANTONIO, CUYAPO, NUEVA ECIJA	MJ O. BETIS BUILDERS (48706)	4,850,866.68	Completed	June 10, 2024	September 06, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0328	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND STREET LIGHTS ALONG TARLAC - GUIMBA RD VIA VICTORIA (S00911LZ) - K0151 + 856 - K0152 + 852, GUIMBA, NUEVA ECIJA	BRYAN PAUL P. PACHECO CONST. CORP. (56016)	4,461,398.19	Completed	July 03, 2024	August 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0329	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY LA TORRE, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	33,428,392.22	Completed	June 07, 2024	January 02, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0330	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY BANTUG, TALAVERA, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	19,107,581.48	Completed	June 14, 2024	January 09, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0331	CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY MALASIN, SANTO DOMINGO, NUEVA ECIJA	R.S.C. CONSTRUCTION SERVICES (45013)	4,776,807.36	Completed	June 14, 2024	August 12, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0332	CONSTRUCTION OF SABO DAM ALONG RIO CHICO RIVER, BARANGAY SANTA LUCIA OLD, ZARAGOZA, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	0.00	Terminated	June 10, 2024	December 05, 2025	0.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0333	REHABILITATION OF FLOOD CONTROL STRUCTURE IN FELESTINA LAKE, BARANGAY BAGONG BARIO AND BARANGAY YUSON, GUIMBA, NUEVA ECIJA	D.S. PAMINTUAN CONSTRUCTION (31868) / FRONT NINE KONSTRUCT (BUILDERS & REALTY DEVELOPMENT) CORPORATION (43725)	49,500,000.00	Completed	August 13, 2024	October 22, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0334	RETROFITTING OF ILOG BALIWAG BRIDGE ALONG TALAVERA-LICAB ROAD, BARANGAY ILOG BALIWAG, QUEZON, NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	9,552,993.99	Completed	June 11, 2024	September 08, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0335	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BULAC, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	1,970,047.62	Completed	June 03, 2024	August 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0336	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY BURNAY, TALAVERA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	3,447,302.02	Completed	June 11, 2024	November 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0337	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STA. CRUZ, ZARAGOZA, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	7,387,368.55	Completed	June 11, 2024	January 06, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0338	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STO. ROSARIO, STO. DOMINGO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,953,788.56	Completed	June 03, 2024	October 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0339	CONSTRUCTION OF MULTI-PURPOSE FACILITIES, MUNICIPAL COMPLEX, STO. DOMINGO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	9,850,502.71	Completed	December 27, 2024	May 25, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0340	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNASIUM), SANTO DOMINGO NATIONAL TRADE SCHOOL, BARANGAY BALOC, SANTO DOMINGO, NUEVA ECIJA	M.M. SERRANO CONSTRUCTION COMPANY (38549)	3,694,300.25	Completed	June 11, 2024	November 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0341	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAGABA, STO. DOMINGO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	3,940,181.79	Completed	June 03, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0342	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PARTIDA I, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	1,969,866.11	Completed	June 10, 2024	September 07, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0343	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NARVACAN I, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,955,132.63	Completed	June 03, 2024	October 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0344	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CACAPASAN, CUYAPO, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,953,788.56	Completed	June 03, 2024	October 15, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0345	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY WEST CENTRAL POBLACION, NAMPICUAN, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,265,588.90	Completed	June 03, 2024	August 31, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0346	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. VICTORIA, LLANERA, NUEVA ECIJA	JRWIZARD CONSTRUCTION CO. (43945)	9,849,926.81	Completed	June 20, 2024	March 01, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0347	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, PANTABANGAN CENTRAL SCHOOL, BARANGAY POBLACION EAST, PANTABANGAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,870.12	Completed	May 27, 2024	September 23, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0348	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JOSE CITY MOTHER AND CHILD GENERAL HOSPITAL, BRGY. STO. NINO 1, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	49,252,468.29	Completed	July 12, 2024	December 11, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0349	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, SAN JUAN ELEMENTARY SCHOOL, BARANGAY SAN JUAN, SAN JOSE CITY, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,462,857.47	Completed	May 27, 2024	September 23, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0350	CONSTRUCTION (COMPLETION) MULTI-PURPOSE BUILDING, BARANGAY PUNCAN, CARRANGLAN, NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	2,955,450.69	Completed	May 22, 2024	September 18, 2024	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CE0351	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, STO. ROSARIO - CARMEN ROAD, ZARAGOZA BY-PASS, PACKAGE 1, NUEVA ECIJA	MIVICO BUILDERS & DEVELOPERS (20551)	85,628,532.17	Completed	October 01, 2024	December 24, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0352	CONSTRUCTION OF MULTI-PURPOSE FACILITIES (SPORTS COMPLEX), SAN JOSE CITY, NUEVA ECIJA (PHASE 1)	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	49,252,453.92	Completed	December 20, 2024	December 14, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0353	RAINWATER COLLECTORS IN PUBLIC FACILITIES (CONSTRUCTION), PROVINCE OF NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,880,493.14	Completed	August 20, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0355	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAKAL III, TALAVERA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	3,940,060.32	Completed	November 12, 2024	April 10, 2025	100.00
Nueva Ecija 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CE0356	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, GUIMBA, NUEVA ECIJA	IJK MAE CONSTRUCTION INC. (35272)	2,954,675.95	Completed	November 12, 2024	March 26, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0001	BRIDGE PROGRAM - REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - VEGA BR. 1 (B01316LZ) ALONG BONGABON-RIZAL-AURORA RD.	CCF EARTHMOVING CORP. (36572)	2,425,171.24	Completed	February 12, 2024	April 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0002	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PAMPANGA RIVER, BARANGAY PAGAS, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	86,849,907.06	Completed	February 12, 2024	November 19, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0003	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE (GABION) AT PAMPANGA RIVER, BARANGAY LIGAYA, GABALDON, NUEVA ECIJA	FRAMECON BUILDERS (22482)	85,112,899.88	Completed	February 16, 2024	November 20, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0004	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PAMPANGA RIVER, BARANGAY IBABAO BANA, CABANATUAN CITY, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	86,849,964.84	Completed	February 13, 2024	November 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0005	BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), GENERAL TINIO, NUEVA ECIJA	R.G. DELA CRUZ CONSTRUCTION (35498)	5,880,459.11	Completed	February 12, 2024	June 29, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0006	BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), JAEN, NUEVA ECIJA	R.G. DELA CRUZ CONSTRUCTION (35498)	11,879,398.95	Completed	February 12, 2024	January 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0007	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PAMPANGA RIVER, PALAYAN CITY, NUEVA ECIJA	SOLFIO P. JACINTO CONSTRUCTION INC. (17799)	68,997,401.62	Completed	February 13, 2024	October 24, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CF0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) ACCESS ROAD LEADING TO MINALUNGAO NATIONAL PARK, SAN LEONARDO & PEÑARANDA, NUEVA ECI	R.G. DELA CRUZ CONSTRUCTION (35498)	4,826,506.24	Completed	February 12, 2024	June 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CF0009	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SAN LEONARDO - JAEN - SAN ISIDRO BYPASS ROAD, NUEVA ECIJA	R.G. DELA CRUZ CONSTRUCTION (35498)	4,827,490.00	Completed	February 12, 2024	February 05, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0010	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION / IMPROVEMENT OF NIA ACCESS ROADS, SAN ISIDRO AND GAPAN CITY, NUEVA ECIJ	R.G. DELA CRUZ CONSTRUCTION (35498)	19,599,999.31	Completed	February 16, 2024	August 19, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0011	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY PAMBUAN, GAPAN CITY, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	94,567,339.01	Completed	February 12, 2024	December 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0012	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PAMPANGA RIVER, BARANGAY SAPANG BUHO, PALAYAN CITY, NUEVA ECIJA	JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	85,114,741.23	Completed	February 13, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0013	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - STA. ROSA - FORT MAGSAYSAY RD - K0112+610 - K0113+048.90	CCF EARTHMOVING CORP. (36572)	7,839,816.42	Completed	February 16, 2024	July 31, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0014	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - CABANATUAN CITY CIRCUMFERENTIAL RD - K0113 + (-119) - K0113 + 172, K0113 + 187.00 - K0113 + 480.90	CELSO C. FERRER CONSTRUCTION CORP. (10643)	23,956,429.35	Completed	February 16, 2024	August 13, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0015	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - BANGAD - FORT MAGSAYSAY RD - K0123+111 - K0124+000	S.S.R. CONSTRUCTION (11469)	13,803,067.64	Completed	February 12, 2024	July 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0016	ASSET PRESERVATION PROGRAM - PREVENTIVEMAINTENANCE - TERTIARY ROADS - STA. ROSA -FORT MAGSAYSAY RD. - K0111 + 103.60 -K0111+399.30	CELSO C. FERRER CONSTRUCTION CORP. (10643)	13,690,216.37	Completed	February 12, 2024	July 10, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0017	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS - GAPAN - FORT MAGSAYSAY RD - K0109+068 - K0109+216, K0109+878.00 - K0110+000.00, K0115+968 - K00116+000.00, K0117+520 - K0117+600, K0117+800 -	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	7,503,423.70	Completed	February 12, 2024	May 05, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0018	ASSET PRESERVATION PROGRAM CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - NUEVA ECIJA-AURORA RD - K0119+192 - K0119+231, K0119+231 - K0119+858, K0119+862 - K0119+1004.50, K0120+000 - K0120+040, K0120+040 -	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	61,339,187.10	Completed	February 13, 2024	October 15, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0019	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - NUEVA ECIJA - AURORA RD - K0151+000 - K0152+327.30	CELSO C. FERRER CONSTRUCTION CORP. (10643)	19,301,315.59	Completed	February 12, 2024	August 18, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0020	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE (GABION) AT PAMPANGA RIVER, BARANGAY BUGNAN, GABALDON, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,019,833.25	Completed	February 12, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0021	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY SAN VICENTE, GAPAN CITY, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	144,749,663.01	Completed	February 12, 2024	December 16, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0022	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY SAN LORENZO, GAPAN CITY, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824) / JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	94,554,741.69	Completed	April 02, 2024	January 20, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0023	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF PEÑARANDA RIVER FLOOD CONTROL, BARANGAY SANTO TOMAS, PEÑARANDA, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	141,840,512.31	Completed	February 12, 2024	December 16, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0024	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY CONCEPCION, GENERAL TINIO, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824) / JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	78,064,126.73	Completed	April 02, 2024	December 27, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0025	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY SANTO NIÑO, GAPAN CITY, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	96,499,860.47	Completed	April 02, 2024	January 20, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0026	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PEÑARANDA RIVER, BARANGAY SAN NICOLAS, GAPAN CITY, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / R.G. DELA CRUZ CONSTRUCTION (35498)	94,569,740.12	Completed	April 02, 2024	January 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0027	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SUMACAB - SN JOSEF - BONIFACIO RD - K0112+777-K0112+962, K0114+155-K0114+420, K0114+580-K0114+744	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	9,651,833.27	Completed	February 12, 2024	December 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0028	NETWORK DEVELOPMENT PROGRAM - OFF - CARRIAGEWAY IMPROVEMENT - TERTIARY ROADS - GAPAN - FORT MAGSAYSAY RD - K0113+778-K0115+242	D.B. BARAQUIEL CONSTRUCTION (45511)	12,113,982.11	Completed	February 12, 2024	May 05, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0029	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD AT SITIO BAK-BAK, BARANGAY TAGPOS, SANTA ROSA, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	5,850,508.75	Completed	February 12, 2024	April 23, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0030	BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KALIKID SUR, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,900,465.98	Completed	February 12, 2024	October 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0031	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - REHABILITATION OF PEÑARANDA RIVER FLOOD CONTROL STRUCTURE, BARANGAY SINASAJAN (RIGHT BANK), PEÑARANDA, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824)	20,168,228.34	Completed	February 16, 2024	September 12, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0032	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BARANGAY SAMON, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,898,050.84	Completed	February 12, 2024	May 11, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0033	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - CABU BR. (B00117LZ) ALONG NUEVA ECIJA - AURORA RD	CCF EARTHMOVING CORP. (36572)	28,134,686.50	Completed	February 12, 2024	July 10, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0034	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF LINED CANAL ALONG ROAD, SAN ISIDRO, NUEVA ECIJA	TRIPLE S BUILDERS INC. (43634)	4,875,082.50	Completed	February 16, 2024	December 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0035	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BARANGAY DOÑA JOSEFA, PALAYAN CITY, NUEVA ECIJA	SOLFIO P. JACINTO CONSTRUCTION INC. (17799)	0.00	Terminated	February 12, 2024	May 11, 2024	0.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0036	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BARANGAY LABI, BONGABON, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	5,879,590.40	Completed	February 12, 2024	May 11, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0037	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BARANGAY PATALAC, CABANATUAN CITY, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	5,879,590.40	Completed	February 12, 2024	May 11, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0038	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - NUEVA ECIJA-AURORA RD - K0158+950-K0159+900	D.B. BARAQUIEL CONSTRUCTION (45511)	10,779,709.23	Completed	February 12, 2024	December 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0039	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CABANATUAN CITY- CARMEN RD - K0127+730-K0127+902, K0128+000-K0128+062	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	11,452,316.14	Completed	February 16, 2024	January 09, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0040	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CABANATUAN CITY- CARMEN RD - K0124+000-K00125+808	CELSO C. FERRER CONSTRUCTION CORP. (10643)	28,633,753.66	Completed	February 13, 2024	August 31, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0041	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - CABANATUAN CITY CIRCUMFERENTIAL RD K0115+054-K0115+489	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	14,700,699.17	Completed	February 16, 2024	May 09, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0042	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS CABANATUAN CITY - PAPAYA RD - K0117+000-K0117+984, K0119+314-K0119+577	CELSO C. FERRER CONSTRUCTION CORP. (10643)	30,062,663.65	Completed	February 16, 2024	July 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0043	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - STA. ROSA - FORT MAGSAYSAY RD - K0108+(-881)-K0108+(-300)	SOLFIO P. JACINTO CONSTRUCTION INC. (17799)	11,531,288.94	Completed	February 16, 2024	October 29, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0044	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BARANGAY SAN ROQUE SUR, CABANATUAN CITY, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	5,880,563.96	Completed	March 20, 2024	June 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0045	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - MH DEL PILAR ST (NE) - K0117+(-820) - K0117+140	CELSO C. FERRER CONSTRUCTION CORP. (10643)	19,491,865.87	Completed	March 20, 2024	December 08, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0046	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF DRAINAGE CANAL, BRGY. KAPITAN PEPE CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,873,904.40	Completed	March 20, 2024	July 28, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0047	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT VALDEFUENTE ELEMENTARY SCHOOL, BRGY. VALDEFUENTE, CABANATUAN CITY, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	4,895,472.03	Completed	March 20, 2024	October 15, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0048	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ANTONIO, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	4,900,426.55	Completed	May 10, 2024	December 02, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0049	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BRGY. RIZAL, BONGABON, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	5,879,590.40	Completed	March 20, 2024	June 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0050	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BRGY. SUMACAB SUR, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,950,000.00	Completed	March 20, 2024	November 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0051	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BRGY. SAN ANTONIO, LAUR, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,897,963.92	Completed	March 20, 2024	June 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT, BRGY. SOLEDAD, STA. ROSA, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	4,900,509.45	Completed	April 19, 2024	July 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0053	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), CALAGUNDIAN, BRGY. ADUAS NORTE, CABANATUAN CITY, NUEVA ECIJA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	4,901,032.00	Completed	March 20, 2024	July 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0054	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. BAKERO, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,900,512.29	Completed	March 20, 2024	August 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0055	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. MALACANANG, STA. ROSA, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	5,880,609.11	Completed	April 19, 2024	September 08, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0056	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF SAN ISIDRO-PULO-BULUALTO BYPASS ROAD, SAN ISIDRIO AND GAPAN CITY,	MASTERSTONE DEVELOPMENT AND CONSTRUCTION CORPORATION (42370)	19,304,068.37	Completed	April 19, 2024	July 05, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CF0057	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - SAN ISIDRO-PULO-BULUALTO BYPASS ROAD, SAN ISIDRIO AND GAPAN CITY, NUEVA ECIJA	TRIPLE S BUILDERS INC. (43634)	4,825,704.10	Completed	March 22, 2024	August 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0058	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CINCO-CINCO, CABANATUAN CITY, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	4,875,933.20	Completed	April 16, 2024	June 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0059	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT TABLANG - GABALDON RD - K0152+000-K0152+660, K0152+780-K153+000, K0166+643-K0167+555, K0167+593-K0168+200, K0169+578-K0170+000, K0170+1	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	69,392,251.27	Completed	March 20, 2024	March 13, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0060	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - NUEVA ECIJA - AURORA RD - K0162+800-K0162+850	CELSO C. FERRER CONSTRUCTION CORP. (10643)	48,262,148.78	Completed	October 11, 2024	June 04, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0061	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - NUEVA ECIJA - AURORA RD - K0163+300-K0163+336	CELSO C. FERRER CONSTRUCTION CORP. (10643)	42,762,054.21	Completed	October 11, 2024	May 20, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CF0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) - CONSTRUCTION OF ROAD LEADING TO MINALUNGAO NATIONAL PARK, BRGY. MACABACLAY, GAPAN,	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,269,783.38	Completed	March 20, 2024	October 25, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0063	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, SAN LEONARDO, NUEVA ECIJA	R. MALLANES CONSTRUCTION (48490)	4,776,463.38	Completed	April 19, 2024	November 14, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0065	ASSET PRESERVATION PROGRAM CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - NUEVA ECIJA - AURORA RD - K0129+543-K0129+743, K0129+743-K0129+995, K0130+000-K0131+000, K0131+700-K0131+997.50, K0132+000-K0132+11	JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	86,570,703.50	Completed	May 02, 2024	December 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0066	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KALIKID NORTE, CABANATUAN CITY, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	4,900,515.98	Completed	April 19, 2024	October 10, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0067	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD WITH DRAINAGE AT BARANGAY BAYANIHAN, GAPAN CITY, NUEVA ECIJA	TRIPLE S BUILDERS INC. (43634)	7,722,734.22	Completed	March 25, 2024	June 25, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0068	ASSET PRESERVATION PROGRAM - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - NUEVA ECIJA - AURORA RD - K0142+745-K0142+981, K0143+000-K0143+200, K0147+435.50-K0147+993, K0148+000 - K0148+045	JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	41,077,008.92	Completed	May 30, 2024	December 24, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0069	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - STA. ROSA - TARLAC RD - K0108 + (-881) - K0108 + (-803), K0111 + 100 - K0111 + 832, K0112 + 576.50 - K0113 + 082, K0116 + 000 - K0117 + 724	JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453) / FRAMECON BUILDERS (22482)	89,587,738.52	Completed	March 22, 2024	February 10, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0070	ASSET PRESERVATION PROGRAM REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - JCT TABLANG - GABALDON RD. - K0136 + (-734) - K0136 + 000, K0136 + 000 - K0137 + 000, K0137 + 000 - K0138 + 000, K0140 + 000 - K0140 + 029,	CELSO C. FERRER CONSTRUCTION CORP. (10643) / FRAMECON BUILDERS (22482)	111,239,515.60	Completed	May 09, 2024	June 01, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0071	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE (PHASE II), BARANGAY BUROL, GENERAL MAMERTO NATIVIDAD, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	7,840,432.27	Completed	March 22, 2024	June 07, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0072	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - GAPAN-FORT MAGSAYSAY RD - K0104 + 000.00 - K0106 + 258.43	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,499,628.89	Completed	June 06, 2024	November 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0073	SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE MVUC AS PER R.A. 11239 - INSTALLATION - APPLICATION CONSTRUCTION OF SIGNAGE WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, STREET LIGHTS AND PAVED SHOULDERS ALONG NUEVA ECIA - AURORA RD S	R.D. TALENS CONSTRUCTION AND TRADING (36817)	4,897,152.32	Completed	March 22, 2024	July 31, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0074	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. SINGALAT, PALAYAN CITY, NUEVA ECIA	CCF EARTHMOVING CORP. (36572)	4,875,404.94	Completed	April 19, 2024	June 02, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0075	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE ALONG ROAD, PENARANDA, NUEVA ECIA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	19,305,542.09	Completed	March 25, 2024	December 26, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0076	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. CONCEPCION, CABIAO, NUEVA ECIA	D.B. BARAQUIEL CONSTRUCTION (45511)	24,377,917.15	Completed	March 25, 2024	December 02, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0077	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF JAEN-STA. ROSA ROAD, JAEN, NUEVA ECIA	GREENCOMPASS CONSTRUCTION (52719)	29,252,906.32	Completed	March 25, 2024	October 17, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0078	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY DALAMPANG, CABANATUAN CITY, NUEVA ECIA	DGSARM BUILDERS INC. (FORMERLY: D.G. SARMENTA CONSTRUCTION) (13024)	71,072,250.00	Completed	March 20, 2024	February 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0079	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE INCLUDING DRAINAGE SYSTEM ALONG BACA RIVER, BARANGAY MAYAPYAP, CABANATUA	FRAMECON BUILDERS (22482)	75,650,574.13	Completed	March 25, 2024	January 18, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0080	BRIDGE PROGRAM - CONSTRUCTION OF NEW BRIDGES - BAUNG BR. ALONG NUEVA ECIJA - AURORA RD	CELSO C. FERRER CONSTRUCTION CORP. (10643)	28,236,136.50	Completed	May 02, 2024	February 19, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0081	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONCRETING OF ROAD, SITIO ILANG-ILANG II, BARANGAY SAN FRANCISCO, NUEVA ECIJA (PHASE I)	R. MALLANES CONSTRUCTION (48490)	5,965,377.29	Completed	May 30, 2024	September 02, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0082	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, CABIAO, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	9,653,110.86	Completed	April 19, 2024	August 21, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0083	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, BARANGAY MAGSAYSAY NORTE, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	9,792,146.27	Completed	May 14, 2024	November 14, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0084	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF COVERED COURT (PHASE II), BARANGAY IMELDA, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,900,470.65	Completed	May 14, 2024	August 11, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0085	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - REHABILITATION OF ROAD ALONG POLICARPIO ST. AND CARMEN ST., BRGY. POBLACION, NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	24,460,253.34	Completed	May 17, 2024	January 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0086	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (HOME FOR THE AGED), CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,924,570.27	Completed	May 14, 2024	December 09, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0087	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD WITH DRAINAGE CANAL, POBLACION, SAN ANTONIO, NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	18,710,997.01	Completed	May 15, 2024	December 14, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0088	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - INSTALLATION OF DRAINAGE SYSTEM, SAPANG RD, BRGY. APO ESQUIVEL, JAEN, NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	24,495,731.43	Completed	May 17, 2024	December 05, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0089	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABIAO, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	17,641,770.34	Completed	May 02, 2024	November 24, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0090	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM) BARANGAY SINASAJAN, PEÑARANDA, NUEVA ECIJA	R. MALLANES CONSTRUCTION (48490)	6,860,542.27	Completed	May 15, 2024	December 10, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0091	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. CALAANAN, BONGABON, NUEVA ECIJA	CCF EARTHMOVING CORP. (36572)	4,900,142.98	Completed	May 17, 2024	October 15, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0092	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE INCLUDING ROAD DIKE ALONG PEÑARANDA RIVER, BARANGAYS SAN VICENTE - SAN LORENZO, GAPAN CIT	F-DEY CONSTRUCTION AND TRADING (38824) / JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	70,927,178.54	Completed	May 14, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CF0093	ASSET PRESERVATION PROGRAM 7- REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - K0 097+(-881) - K0 097+000, K0 097+000 - K0 097+180, K0 098+000 - K0 098+066, K0 101+728.60 - K0 101+1003, K0 1	D.B. BARAQUIEL CONSTRUCTION (45511) / JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	68,727,691.56	Completed	May 30, 2024	April 26, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0097	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), SAN ANTONIO, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	4,900,477.99	Completed	May 10, 2024	October 28, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0100	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MARAWA ELEMENTARY SCHOOL, JAEN, NUEVA ECIJA	P.S. AQUINO CONSTRUCTION (37183)	14,835,123.43	Completed	May 07, 2024	November 20, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0101	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF PEÑARANDA - MAKABAKLAY ROAD, PEÑARANDA, NUEVA ECIJA (PHASE I)	D.S. PAMINTUAN CONSTRUCTION (31868) / FRONT NINE KONSTRUCT (BUILDERS & REALTY DEVELOPMENT) CORPORATION (43725)	95,036,330.33	Completed	May 14, 2024	March 04, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0102	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, SAN ISIDRO, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	4,875,666.91	Completed	May 14, 2024	October 13, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0105	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GENERAL TINIO, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	4,949,511.53	Completed	May 14, 2024	October 03, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0106	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ISIDRO, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	4,889,507.10	Completed	May 09, 2024	October 18, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0107	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), SAN ISIDRO, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	4,889,507.10	Completed	May 14, 2024	December 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0109	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING I), PEÑARANDA, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824)	4,897,190.99	Completed	May 20, 2024	September 16, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0110	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (PHASE I), PEÑARANDA, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824)	4,896,699.38	Completed	May 23, 2024	November 13, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0111	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL - BUILDING 1), JAEN, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	4,900,573.92	Completed	May 23, 2024	January 04, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0112	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF PAMPANGA RIS SLOPE PROTECTION AT NAGPANDAYAN AGCANO BULAKID CREEK, NATIVIDAD, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	0.00	Terminated	June 06, 2024	July 30, 2024	0.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0113	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES SLOPE PROTECTION / DRAINAGE CANAL, BRGY. LUSOK, BONGABON, NUEVA ECIJA	JERRY R. SANTIAGO CONSTRUCTION CORP. (FORMERLY: JERRY SANTIAGO CONSTRUCTION) (18453)	5,791,723.38	Completed	June 04, 2024	October 16, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0114	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM - RAINWATER COLLECTORS IN PUBLIC FACILITIES	S.S.R. CONSTRUCTION (11469)	2,865,989.54	Completed	June 06, 2024	November 04, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CF0115	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF BABY DAM, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	9,799,999.10	Completed	May 20, 2024	August 05, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0116	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTIPURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY KAPITAN PEPE, CITY OF CABANATUAN NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	4,900,081.71	Completed	June 26, 2024	October 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0118	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (PHASE II), PEÑARANDA, NUEVA ECIJA	F-DEY CONSTRUCTION AND TRADING (38824)	6,856,603.42	Completed	June 26, 2024	January 06, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0119	BASIC INFRASTRUCTURE PROGRAM - (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, JAEN, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	9,800,967.89	Completed	June 26, 2024	December 23, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0120	BASIC INFRASTRUCTURE PROGRAM - (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF QUEZON DISTRICT MULTI PURPOSE BUILDING, BRGY. QUEZON DISTRICT, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	8,819,417.65	Completed	June 26, 2024	March 04, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0121	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI PURPOSE BUILDING (BUILDING 1), SAN ISIDRO, NUEVA ECIJA	N.C. AGUILAR CONST. & SUPPLY INC. (36949)	10,781,102.75	Completed	June 26, 2024	October 23, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0122	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MALIMBA, GAPAN CITY, NUEVA ECIJA	D.B. BARAQUIEL CONSTRUCTION (45511)	4,900,213.36	Completed	June 26, 2024	August 30, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0123	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GAPAN, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	9,791,937.82	Completed	July 05, 2024	November 20, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0124	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), GAPAN CITY, NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	9,800,454.44	Completed	July 05, 2024	December 01, 2024	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0125	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG NUEVA ECIJA - AURORA RD (S06083LZ) - K0129+982 - K0130+987, CAIMITO, PALAYAN CITY	S.S.R. CONSTRUCTION (11469)	9,123,800.00	Completed	July 05, 2024	October 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0126	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BRGY. TAMBO ADORABLE, SAN LEONARDO, NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	39,203,775.42	Completed	July 02, 2024	March 08, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0128	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ELISEO TRINIDAD ANGELES BRIDGE ALONG PAMPANGA RIVER (PHASE III), S	R.A. PAHATI CONST. & SUPPLY, INC. (35843) / CELSO C. FERRER CONSTRUCTION CORP. (10643)	190,093,430.68	On-Going	August 27, 2024	December 28, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0129	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KAPITAN PEPE, CABANATUAN CITY, NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	9,791,250.06	Completed	September 12, 2024	June 27, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0132	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GAPAN CITY, NUEVA ECIJA	TRIPLE S BUILDERS INC. (43634)	15,680,614.02	Completed	September 12, 2024	February 08, 2025	100.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0133	BASIC INFRASTRUCTURE PROGRAM (BIP) - EVACUATION CENTERS / QUARANTINE FACILITIES / PUBLIC HEALTH FACILITIES - CONSTRUCTION OF THE EVACUATION AND CONVENTION CENTER, SAN LEONARDO, NUEVA ECIJA	AMP 723 CONSTRUCTION CORPORATION (FORMERLY: A.M.P. CONSTRUCTION) (16574) / FRONT NINE KONSTRUCT (BUILDERS & REALTY DEVELOPMENT) CORPORATION (43725)	192,890,511.90	On-Going	September 13, 2024	February 02, 2026	80.00
Nueva Ecija 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CF0134	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE, ELISEO TRINIDAD ANGELES BRIDGE CROSSING PAMPANGA RIVER, SA	R.A. PAHATI CONST. & SUPPLY, INC. (35843) / CELSO C. FERRER CONSTRUCTION CORP. (10643)	235,231,525.05	On-Going	December 19, 2024	June 05, 2026	96.05
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0001	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF ERODED PAMPANGA RIVER BANK AT CANDATING (PHASE I), ARAYAT, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	91,841,987.52	Completed	March 01, 2024	November 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0002	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF ERODED PAMPANGA RIVER BANK AT SAN MATEO (PHASE I), ARAYAT, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	91,095,785.63	Completed	March 12, 2024	November 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0003	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF ERODED PAMPANGA RIVER BANK AT LACQUIOZ, ARAYAT, PAMPANGA	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	93,604,758.63	Completed	March 01, 2024	November 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0004	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - STRENGTHENING OF ROAD DIKE ALONG PAMPANGA RIVER, BARANGAY SUCAD, APALIT, PAMPANGA	11-16 CONSTRUCTION (29646)	93,604,874.52	Completed	March 01, 2024	November 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0005	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG PAMPANGA RIVER, SAN LUIS, PAMPANGA	11-16 CONSTRUCTION (29646)	93,604,726.13	Completed	March 05, 2024	November 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0006	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE INCLUDING SLOPE PROTECTION STRUCTURE, DOLORES, BACOLOR, PAM	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	137,512,485.21	Completed	March 01, 2024	January 20, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0007	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BRIDGE INCLUDING SLOPE PROTECTION STRUCTURE, MALIWALU, BACOLOR, PA	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. (15449)	137,512,498.60	Completed	March 01, 2024	April 07, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0008	BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURES, TELEPAYONG, ARAYAT, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	4,677,654.23	Completed	February 07, 2024	April 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0009	BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/ FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, TANGLE, MEXICO, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	6,562,708.65	Completed	February 07, 2024	June 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0010	BRIDGE PROGRAM: CONSTRUCTION OF NEW BRIDGES - CANDABA BR. (PARALLEL BR.) ALONG BALIWAG - CANDABA - STA ANA RD, CANDABA, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	59,212,369.74	Completed	March 01, 2024	November 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0011	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SAPANG ARE RIVER, APALIT, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	74,883,257.96	Completed	March 01, 2024	December 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0012	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF ERODED BANK ALONG PAMPANGA RIVER, BARANGAY CANSINALA, APALIT, PAMPANGA	ANGEL BUILDERS & CONSTRUCTION SUPPLY (39341) / FRAMECON BUILDERS (22482)	73,322,904.70	Completed	May 29, 2024	January 08, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0013	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION AT BARANGAY DAWE AND BULAC, MINALIN, PAMPANGA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	73,108,547.48	Completed	March 01, 2024	December 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0014	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF SLOPE PROTECTION AT MALISIK RIVER, PHASE III, BARANGAY BARANGCA, CANDABA, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	78,798,026.13	Completed	March 12, 2024	November 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0015	CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION OF SLOPE PROTECTION AT MALISIK RIVER, PHASE IV, BARANGAY BARANGCA, CANDABA, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	78,798,035.64	Completed	March 12, 2024	November 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0016	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION AT MALISIK RIVER, PHASE III (SAN AGUSTIN SECTION), BARANGAY SAN AGUSTIN, CANDABA, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	78,857,241.02	Completed	March 01, 2024	October 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0017	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF PAMPANGA RIVER ALONG CANDABA, PAMPANGA (MANDASIG - PASIG - LANANG SECTION)	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	91,096,456.90	Completed	March 04, 2024	November 06, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0018	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TELACSAN - TACASAN RIVER, APALIT, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	74,497,367.58	Completed	March 04, 2024	October 12, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0019	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN FELIPE, CITY OF SAN FERNANDO, PAMPANGA	EL KAPITAN CONSTRUCTION SERVICES (33123)	1,875,058.47	Completed	February 07, 2024	April 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0020	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, JULIANA, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	3,746,154.27	Completed	February 07, 2024	June 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0021	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, ARCH EMILIO CINENCE MEMORIAL INTEGRATED SCHOOL, SAN FELIPE, CITY OF SAN FERNANDO, PAMPANGA	EL KAPITAN CONSTRUCTION SERVICES (33123)	6,562,700.40	Completed	February 08, 2024	May 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0022	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAMP OLIVAS ELEMENTARY SCHOOL, SAN NICOLAS, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	6,555,758.96	Completed	February 08, 2024	May 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0023	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN FERNANDO ELEMENTARY SCHOOL, SANTO ROSARIO, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	6,555,747.12	Completed	February 08, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0024	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG PAMPANGA RIVER, APALIT, PAMPANGA	11-16 CONSTRUCTION (29646)	46,554,004.90	Completed	March 04, 2024	September 20, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0026	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - REHABILITATION OF ERODED RIVER BANK AT CANDATING (PHASE II), ARAYAT, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	91,485,522.95	Completed	March 04, 2024	November 04, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0027	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BATASAN ELEMENTARY SCHOOL, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	1,879,017.69	Completed	February 07, 2024	March 25, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0028	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN JUAN, CITY OF SAN FERNANDO, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	3,782,607.20	Completed	February 07, 2024	June 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0029	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PNP COMPOUND, CITY OF SAN FERNANDO, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	6,638,944.32	Completed	February 07, 2024	May 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CG0030	NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTI-PURPOSE/ FACILITIES CONSTRUCTION (COMPLETION) OF APALIT COMMUNITY HOSPITAL, APALIT, PAMPANGA	FERDSTAR BUILDERS INC. (4965)	23,764,985.06	On-Going	September 13, 2024	February 12, 2025	0.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0032	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), MALPITIC, CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	1,875,015.23	Completed	February 07, 2024	March 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0033	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MAIMPIS, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	5,625,180.00	Completed	February 08, 2024	May 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0035	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION (COMPLETION) OF BRIDGE INCLUDING SLOPE PROTECTION STRUCTURE, BARANGAY	R.G. DIAZ BUILDERS & TRADING (23814)	13,950,300.00	Completed	March 05, 2024	September 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0036	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF AMRIS BAMBANG CREEK SLOPE PROTECTION STRUCTURE, SAN SIMON, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	27,841,800.00	Completed	February 08, 2024	August 29, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0037	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABALANTIAN CREEK (PHASE II), BACOLOR, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	32,482,100.00	Completed	February 08, 2024	August 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0042	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN PEDRO CUTUD AND DOLORES, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	3,773,712.94	Completed	February 26, 2024	May 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0045	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAPALAD E/S, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,687,982.50	Completed	May 02, 2024	August 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0046	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN PATRICIO, MEXICO, PAMPANGA	UNI-FIVE CONSTRUCTION AND TRADING (43814)	4,709,173.94	Completed	February 26, 2024	May 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0047	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN MATEO ELEMENTARY SCHOOL, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,574,829.00	Completed	February 26, 2024	May 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0048	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN MIGUEL ES, MEXICO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,567,352.90	Completed	February 26, 2024	May 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0049	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DIVISORIA ELEMENTARY SCHOOL, MEXICO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,577,058.40	Completed	February 26, 2024	May 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0050	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTO NIÑO TABUAN, ES, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,562,702.67	Completed	May 29, 2024	September 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0051	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SUCLAYIN ELEMENTARY SCHOOL, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,562,705.17	Completed	May 29, 2024	September 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0053	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CAWAYAN, MEXICO, PAMPANGA	ECA CAYANANS CONSTRUCTION (48078)	2,842,882.00	Completed	February 28, 2024	June 22, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0054	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALPITIC, CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	3,758,024.97	Completed	February 28, 2024	June 22, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0055	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, GUEMASAN, ARAYAT, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	3,750,114.02	Completed	February 28, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0056	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC, PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF QUEBIAWAN BRIDGE, CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	4,737,114.80	Completed	February 28, 2024	May 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0057	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC, PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MALINO BRIDGE, CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	4,737,025.20	Completed	February 28, 2024	May 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0058	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC, PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD CONNECTING MALINO - SUCLABAN BYPASS ROAD, (CITY OF SAN FERNA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	6,964,124.74	Completed	February 28, 2024	April 14, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0059	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CANDABA - SN MIGUEL RD - K0074+371 - K0074+423	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	20,792,254.14	Completed	February 28, 2024	May 26, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0060	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CANDABA - SN MIGUEL RD - K0074+423 - K0074+497	EDDMARI CONSTRUCTION & TRADING (20301)	29,304,151.69	Completed	February 28, 2024	June 04, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0061	NETWORK DEVELOPMENT PROGRAM: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - STA. ANA - ARAYAT BYPASS ROAD, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	46,255,897.52	Completed	February 28, 2024	August 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0062	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CANDABA - SN MIGUEL RD - K0074+497 - K0074+671	EDDMARI CONSTRUCTION & TRADING (20301)	65,761,812.60	Completed	March 05, 2024	July 19, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0063	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, ANAO, MEXICO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	1,875,026.14	Completed	March 01, 2024	April 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0065	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JUAN ELEMENTARY SCHOOL, SANTA ANA, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	4,687,159.41	Completed	March 01, 2024	June 04, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0066	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - STO. TOMAS - MINALIN RD (MINALIN - MACABEBE SECT) - K0066+037.60 - K0066+339.10	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	13,400,713.69	Completed	August 08, 2024	January 07, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0067	ASSET PRESERVATION PROGRAM: CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - K0059+000 - K0059+747	NULAS BUILDERS (32172)	16,690,974.58	Completed	March 01, 2024	July 30, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0068	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - STO. TOMAS - MINALIN RD (MINALIN-MACABEBE SECT) - K0064+748 - K0065+393.50, K0065+740 - K0066+037.60	EDDMARI CONSTRUCTION & TRADING (20301)	39,444,648.72	Completed	August 08, 2024	May 09, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0069	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF MEXICO - MAGALANG ROAD (NINOY AQUINO BY-WAY), ARAYAT, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	41,234,138.21	Completed	May 02, 2024	December 06, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0070	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTION) - CONSTRUCTION OF BYPASS ROAD (SAN ESTEBAN) MACABEBE - MALAULI (PHASE III), MASANTOL, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	47,529,258.67	Completed	March 05, 2024	September 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0071	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION AT SAPANG BALEN (CALULUT PORTION), CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	46,451,987.21	Completed	March 01, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0072	NETWORK DEVELOPMENT PROGRAM: CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - ARAYAT - MAGALANG BYPASS ROAD (PACKAGE 1), PAMPANGA	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	93,604,887.56	Completed	March 05, 2024	October 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0073	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTA ANA CENTRAL SCHOOL, SANTA LUCIA, SANTA ANA, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	5,642,912.07	Completed	March 05, 2024	June 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0074	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DON JESUS GONZALES HIGH SCHOOL (SENIOR HIGH SCHOOL CAMPUS) EXTENSION, PANDACAQUI, MEXICO, PAMPANGA	ABE GENERAL CONTRACTOR (33982)	5,625,178.34	Completed	March 05, 2024	June 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0075	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NUEVA VICTORIA, SAN LORENZO, SABANILLA, MEXICO, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	5,619,235.69	Completed	March 05, 2024	May 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0076	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN AGUSTIN NORTE ELEMENTARY SCHOOL, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,562,654.17	Completed	March 05, 2024	June 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0077	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF TELABASTAGAN ROAD INCLUDING DRAINAGE STRUCTURE, CITY OF SAN FERNANDO, PAMPANGA	R.M. DELA CRUZ CONSTRUCTION (15895)	9,385,195.80	Completed	March 05, 2024	May 30, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0078	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF DOLORES- DEL CARMEN-BULAON ROAD, CITY OF SAN FERNANDO, PAMPANG	NES-SAN BUILDERS (25142)	37,414,568.82	Completed	April 12, 2024	November 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0079	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION AT MAIMPIS - MALPITIC CREEK, CITY OF SAN FERNANDO, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	46,549,941.34	Completed	March 05, 2024	September 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0080	ASSET PRESERVATION PROGRAM: CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - STO. TOMAS - MINALIN RD (MINALIN - MACABEBE SECT) - K0064+748 -K0067+080	EDDMARI CONSTRUCTION & TRADING (20301)	51,254,650.88	Completed	March 05, 2024	November 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0081	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD WITH SLOPE PROTECTION WORKS, SITIO CALATIO, BARANGAY SUA, MASANTOL, PAMPANGA	HG-III CONSTRUCTION AND DEVELOPMENT CORPORATION (F (8431)	79,942,457.41	Completed	March 15, 2024	October 11, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0082	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MALINO - SUCLABAN BYPASS ROAD, CITY OF SAN FERNANDO TO MEXICO, PA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	91,674,895.25	Completed	April 23, 2024	November 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0083	ASSET PRESERVATION PROGRAM: CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - (S01230LZ) - CHAINAGE 000 - CHAINAGE 052	NULAS BUILDERS (32172)	1,158,218.88	Completed	October 04, 2024	December 20, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0084	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - CHAINAGE 0 - CHAINAGE 37	BIG DREAMS CONSTRUCTION AND TRADING (52624)	1,381,602.45	Completed	March 15, 2024	April 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0085	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO NHA, SAN NICOLAS, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	3,761,912.41	Completed	March 15, 2024	June 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0086	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANDATING, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,687,625.36	Completed	March 15, 2024	June 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0087	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALINO, DEL CARMEN AND PULUNG BULU, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	5,625,177.89	Completed	March 15, 2024	June 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0088	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - K0065+474.7 - K0066+000	NESGIN BUILDERS & SUPPLIES (33474)	19,827,096.38	Completed	March 15, 2024	July 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0089	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - STO. TOMAS - MINALIN RD (MINALIN - MACABEBE SECT) - K0066+660 - K0067+080	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	20,476,413.65	Completed	March 15, 2024	October 09, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0090	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION CALULUT CREEK, CITY OF SAN FERNANDO, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	45,549,879.24	Completed	March 15, 2024	September 28, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0091	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION AT SAPANG BALEN (DEL CARMEN - BULAON PORTION), CITY OF SAN FERNANDO, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	46,549,904.52	Completed	March 15, 2024	September 28, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0092	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION/ COMPLETION OF MULTI-PURPOSE BUILDINGS (DHVSU ANNEX) INCLUDING GROUND IMPROVEMENT AND OTHER RELAT	L.S.D. CONSTRUCTION & SUPPLIES (8980) / PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	137,367,745.56	Completed	March 15, 2024	November 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0094	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TELAPAYONG, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	2,815,561.04	Completed	March 22, 2024	May 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0096	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, LACQUIOZ E/S, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,692,589.13	Completed	March 22, 2024	June 25, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0097	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, (BUILDING 1), SINDALAN, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	6,576,518.53	Completed	March 22, 2024	June 25, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0098	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF JASA - MEXICO - MAGALANG ROAD, MEXICO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	25,737,624.87	Completed	June 28, 2024	September 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0099	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) CONSTRUCTION OF APALIT - PULILAN BYPASS ROAD (PHASE III), APALIT, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	41,253,654.03	Completed	March 22, 2024	August 19, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0100	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION/ REHABILITATION OF SLOPE PROTECTION ALONG ANAO - SAN PABLO CREEK, MEXICO, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597) / MAYFLOWER CONSTRUCTION AND DEVELOPMENT CORPORATION (34446)	46,451,991.76	Completed	March 22, 2024	October 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0101	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING (MINI CONVENTION CENTER), MEXICO, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	65,834,967.89	Completed	March 22, 2024	March 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0102	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, AQUINO BYWAY EXTENSION, CITY OF SAN FERNANDO AND MEXICO, PA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997) / MAYFLOWER CONSTRUCTION AND DEVELOPMENT CORPORATION (34446)	77,261,984.35	Completed	March 22, 2024	October 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0103	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN JOSE MATULID, MEXICO, PAMPANGA	4.N.G. BUILDERS AND SUPPLY (45445)	1,875,343.88	Completed	April 11, 2024	June 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0104	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LAPAZ TURU, ARAYAT, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	2,817,156.55	Completed	April 11, 2024	June 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0105	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN VICENTE ELEMENTARY SCHOOL, MEXICO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,574,188.40	Completed	April 11, 2024	July 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0106	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN PABLO ELEMENTARY SCHOOL, SAN PABLO, STA. ANA, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,571,808.68	Completed	June 28, 2024	October 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0107	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD INCLUDING DRAINAGE SYSTEM, SITIO MALAYA EXTENSION, DEL PILAR, CITY OF SAN FERNANDO, PAM	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	8,437,769.41	Completed	April 11, 2024	July 01, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0108	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DOLORES IS, CITY OF SAN FERNANDO, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	17,862,526.33	Completed	April 11, 2024	September 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0109	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN FERNANDO ES, CITY OF SAN FERNANDO, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	25,451,125.26	Completed	April 11, 2024	October 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0111	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, NORTHVILLE, CALULUT, CITY OF SAN FERNANDO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	1,874,781.64	Completed	April 12, 2024	May 29, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0115	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD INCLUDING DRAINAGE STRUCTURE, SAGUIN, CITY OF SAN FERNANDO, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	4,700,495.91	Completed	April 12, 2024	June 02, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0117	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN MIGUEL ROAD, BARANGAY SAN MIGUEL, MEXICO, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	9,162,919.80	Completed	April 12, 2024	September 04, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0118	BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SITIO MATIQUE CREEK, BRGY. SAN NICOLAS, SAN LUIS, PAMPANGA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	37,897,215.45	Completed	April 25, 2024	November 22, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0119	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, MEXICO, PAMPANGA	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	47,765,668.77	Completed	July 16, 2024	April 03, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0120	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD WITH SLOPE PROTECTION WORKS, BEBE ANAC - STA. LUCIA WAKAS ROAD, MASANTOL, PAMPANGA	HG-III CONSTRUCTION AND DEVELOPMENT CORPORATION (F (8431)	89,242,684.79	Completed	April 12, 2024	November 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0121	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SANTO TOMAS, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	5,636,998.17	Completed	April 22, 2024	July 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0122	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, ALAULI - BAGANG - BALIBAGO ROAD, MASANTOL, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	11,262,724.64	Completed	July 30, 2024	October 10, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0123	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - CANDABA - SN MIGUEL RD - K0073+290 - K0073+411, K0078+785 - K0079+116, K0079+443 - K0079+558, K0079+574 - K0079+828, K0081+700 - K0081+775, CAN	SOLID PILE CONSTRUCTION (50399)	21,809,779.47	Completed	April 22, 2024	July 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0124	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - TULAUC - STO. DOMINGO RD - K0061+158 - K0061+558, SAN SIMON, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	24,261,340.50	Completed	June 14, 2024	December 09, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0125	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD INCLUDING DRAINAGE STRUCTURE AT DOLORES AND SINDALAN, CITY	EL KAPITAN CONSTRUCTION SERVICES (33123) / R.D. SADSAD CONSTRUCTION & TRADING (19240)	37,272,930.80	Completed	September 11, 2024	April 08, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0126	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF MALISIK - MABATO - SALAPUNGAN ROAD, CANDABA, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	46,996,670.32	Completed	April 22, 2024	October 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0127	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROADS - BAHAY PARE - SAN LUIS - STO. DOMINGO RD. - K0074+115 - K0075+507, MEXICO, PAMPANGA	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	47,529,981.31	Completed	May 13, 2024	August 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0128	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROADS - NORTHWEST DIV RD - K0069+(-758) - K0070+696, CITY OF SAN FERNANDO, PAMPANGA	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	65,526,495.50	Completed	May 13, 2024	September 09, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0129	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN JUAN - SAN PABLO BYPASS ROAD, MEXICO, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096) / ROW-EL CONSTRUCTION (56541)	91,118,119.93	Completed	April 22, 2024	December 04, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0130	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROADS - SAN FERNANDO - LUBAO ROAD - K0068+726 - K0071+040	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	94,214,126.13	Completed	May 13, 2024	September 29, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0131	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, GATIAWIN ELEMENTARY SCHOOL, ARAYAT, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	1,878,372.62	Completed	April 23, 2024	June 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0133	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, STO. TOMAS, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	5,577,372.17	Completed	June 28, 2024	September 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0134	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SAN PEDRO, STA. ANA, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	6,543,051.82	Completed	April 23, 2024	June 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0135	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BARANGAY ROAD, BRGY VIZAL SAN PABLO, CANDABA, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	9,345,587.12	Completed	June 14, 2024	September 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0136	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TINAJERO, BACOLOR, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	9,375,176.89	Completed	April 23, 2024	August 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0137	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - K0069+000 - K0069+525	NES-SAN BUILDERS (25142)	13,143,335.60	Completed	June 14, 2024	December 06, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0138	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD, SITIO LACMIT, BRGY. SAN ISIDRO, MINALIN, PAMPANGA (PHASE 1), MINALIN. PAMPANGA	NULAS BUILDERS (32172)	23,449,893.03	Completed	April 23, 2024	October 08, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0139	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF BALITI-PALINLANG ROAD, ARAYAT, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	27,871,930.62	Completed	April 23, 2024	September 20, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0140	ASSET PRESERVATION PROGRAM: CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS - BAHAY PARE - SN LUIS - STO DOMINGO RD - K0070 + 900 - K0072 + 328, SAN LUIS, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	30,548,480.70	Completed	April 23, 2024	November 26, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0141	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BUENAVISTA, MEXICO, PAMPANGA	R L MONTOYA BUILDERS & CONSTRUCTION INC. (35146)	1,880,733.08	Completed	May 02, 2024	June 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0142	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BALITI, ARAYAT, PAMPANGA	R L MONTOYA BUILDERS & CONSTRUCTION INC. (35146)	1,880,786.78	Completed	May 02, 2024	June 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0143	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTA LUCIA, STA. ANA, PAMPANGA	R L MONTOYA BUILDERS & CONSTRUCTION INC. (35146)	1,883,288.20	Completed	May 02, 2024	June 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0144	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTO ROSARIO, SANTA ANA, PAMPANGA	R L MONTOYA BUILDERS & CONSTRUCTION INC. (35146)	1,880,716.64	Completed	May 13, 2024	June 29, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0145	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD INCLUDING DRAINAGE STRUCTURE, SAN NICOLAS, CITY OF SAN FERNANDO, PAMPANGA	R.G. ROQUE CONSTRUCTION & TRADING (21788)	4,701,355.71	Completed	May 02, 2024	June 23, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0146	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SAN JOSE MALINO, MEXICO, PAMPANGA	R.G. ROQUE CONSTRUCTION & TRADING (21788)	4,703,045.96	Completed	May 02, 2024	June 11, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0147	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BRGY. DELA PAZ SUR - BRGY. LARA, CITY OF SAN FERNANDO, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	23,503,494.20	Completed	May 02, 2024	August 22, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0148	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MUNICIPAL MULTI-PURPOSE BUILDING, CITY OF SAN FERNANDO, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	37,678,677.58	Completed	June 14, 2024	October 11, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0149	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN JOAQUIN, SANTA ANA, PAMPANGA	R L MONTOYA BUILDERS & CONSTRUCTION INC. (35146)	1,882,802.03	Completed	May 03, 2024	July 21, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0150	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/ FACILITIES - CONSTRUCTION OF CALULUT ROAD, CITY OF SAN FERNANDO, PAMPANGA	A.M. CANETE CONSTRUCTION AND TRADING (42540)	3,719,696.30	Completed	May 03, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0151	BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF DRAINAGE STRUCTURE, SANTA LUCIA, SANTA ANA, PAMPANGA	UNI-FIVE CONSTRUCTION AND TRADING (43814)	4,704,444.99	Completed	May 03, 2024	August 14, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0152	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDING/ FACILITIES - CONSTRUCTION OF ROAD, MANGGA CACUTUD AND PARALAYA, ARAYAT, PAMPANGA	M.K. PINEDA BUILDERS AND SERVICES (48805)	4,684,311.30	Completed	May 03, 2024	June 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0154	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD, SAN NICOLAS, ARAYAT, PAMPANGA	R.G. ROQUE CONSTRUCTION & TRADING (21788)	9,405,930.25	Completed	May 03, 2024	August 23, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0157	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN JOSE MESULO ROAD, ARAYAT, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	18,598,666.89	Completed	May 03, 2024	October 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0158	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - APALIT - MACABEBE - MASANTOL RD - K0057+094 - K0057+665	EDDMARI CONSTRUCTION & TRADING (20301)	32,786,669.23	Completed	May 03, 2024	September 27, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0159	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DEL ROSARIO, CITY OF SAN FERNANDO, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	1,883,470.54	Completed	May 17, 2024	July 10, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0160	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN NICOLAS, MASANTOL, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	2,814,818.79	Completed	May 17, 2024	July 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0161	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING ARENAS AND PALINLANG, ARAYAT, PAMPANGA	CASUPANAN BUILDERS AND MERCHANDISE (41891)	3,750,741.29	Completed	May 17, 2024	July 19, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0164	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING WITH COMFORT ROOMS), MASANTOL HIGH SCHOOL (STA. LUCIA NATIONAL HIGH SCHOOL) MASANTOL, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	11,250,316.98	Completed	May 17, 2024	September 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0165	ASSET PRESERVATION PROGRAM: REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - SN SIMON - BALIWAG RD - K0061+072 - K0061+232	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	0.00	Terminated	May 17, 2024	October 13, 2024	0.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0166	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (EXECUTIVE BUILDING), BARANGAY SAN NICOLAS, MINALIN, PAMPANGA	NULAS BUILDERS (32172)	46,958,459.09	Completed	June 28, 2024	July 16, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0169	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, STA. INES AND CABALANTIAN, BACOLOR, PAMPANGA	FREDMARK BUILDERS AND TRADING (40092)	4,707,755.54	Completed	May 29, 2024	July 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0172	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, CITY OF SAN FERNANDO, PAMPANGA	CLIMATEPROS CONSTRUCTION (41107) / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	65,881,231.44	Completed	May 29, 2024	December 25, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0173	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF REVETMENT WALL (PAMPANGA DELTA DEVELOPMENT PROJECT), BARANGAY CAPALANGAN, PHASE II, APALIT, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	74,883,912.45	Completed	May 22, 2024	March 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CG0174	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION ALONG PAMPANGA RIVER, BRGY. CUPANG AND BRGY. GUEMASAN, ARAYAT, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	91,578,481.02	Completed	May 22, 2024	January 19, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0175	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF STA. LUCIA PAGUIABA MULTI-PURPOSE BUILDINGS, BRGY. STA. LUCIA PAGUIABA, MASANTOL, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	2,827,504.19	Completed	May 29, 2024	September 22, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0176	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LACQUIOZ, CANDATING AND MAPALAD, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	5,644,833.19	Completed	May 29, 2024	November 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0177	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, CABETICAN, BACOLOR, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	6,962,817.40	Completed	May 29, 2024	July 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0179	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN ANTONIO ROAD, BRGY. SAN ANTONIO, BACOLOR, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	9,404,960.64	Completed	May 29, 2024	July 27, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0180	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PULONG PALAZAN, CANDABA, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	9,407,966.72	Completed	June 28, 2024	October 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0183	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF STA. ANA - SAN LUIS ROAD, SAN JOSE - STA. MARIA, STA. ANA, PAMPANGA	NES-SAN BUILDERS (25142)	38,411,968.47	Completed	May 29, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0185	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MATUA MULTI-PURPOSE BUILDING, BARANGAY SAN ISIDRO MATUA, MASANTOL, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	2,815,086.68	Completed	June 05, 2024	August 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0186	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - REHABILITATION OF ROAD INCLUDING DRAINAGE STRUCTURE, LARA, CITY OF SAN FERNANDO, PAMPANGA	GREENWALL CONSTRUCTION (14457)	4,690,447.10	Completed	June 05, 2024	July 21, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0187	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF CASTULI MULTI-PURPOSE BUILDINGS, BRGY. CASTULI, MACABEBE, PAMPANGA	VORTEX CONSTRUCTION (37715)	4,697,359.80	Completed	June 05, 2024	December 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0188	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF STA. ANA - ARAYAT BYPASS ROAD, PHASE II, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	91,095,405.69	Completed	September 10, 2024	April 28, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0189	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) (S01195LZ) - K0095+030 - K0096+000	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	93,604,894.27	Completed	June 05, 2024	October 20, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0190	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BEBE MATUA, MASANTOL, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	1,882,219.18	Completed	June 14, 2024	July 29, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0197	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, CANDABA, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	18,151,626.13	Completed	June 14, 2024	September 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0198	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN ROQUE BITAS ROAD, ARAYAT, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	18,561,202.50	Completed	June 14, 2024	September 27, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0201	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF BUAS MULTI-PURPOSE BUILDINGS, BRGY. BUAS, CANDABA, PAMPANGA	JMSKI CONSTRUCTION AND TRADING (47365)	2,813,487.27	Completed	June 28, 2024	October 23, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0203	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF DIKE, BRGY. BEBE ANAC, MASANTOL TO BRGY. SAN ESTEBAN, MACABEBE, P	N-22 CONSTRUCTION AND TRADING (25254)	9,270,792.62	Completed	July 31, 2024	December 10, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0204	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), MINALIN, PAMPANGA	NULAS BUILDERS (32172)	9,394,862.69	Completed	September 30, 2024	December 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0206	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROADS - ARAYAT - MAGALANG RD, K0095+000 - K0097+308	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	65,183,052.08	Completed	September 26, 2024	January 23, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0207	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD - K0078+990 - K0080+024	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	73,691,903.60	Completed	August 28, 2024	December 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0208	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD. K0074+537 - K0075+983, K0076+162 - K0076+374	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	140,406,465.67	Completed	August 28, 2024	February 02, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0209	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD - K0077+617 - K0078+990	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	93,605,660.27	Completed	August 28, 2024	January 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0210	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BULAON RESETTLEMENT CENTER, BULAON, CITY OF SAN FERNANDO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	1,874,915.23	Completed	July 17, 2024	September 02, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0211	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF TELACSAN MULTI-PURPOSE BUILDINGS, BRGY. TELACSAN, MACABEBE, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	2,821,480.87	Completed	July 17, 2024	September 18, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0212	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF SANTA LUCIA ANAC MULTI-PURPOSE BUILDING, BARANGAY SANTA LUCIA ANAC, MASANTOL, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	2,815,121.83	Completed	July 25, 2024	November 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0213	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD AND DRAINAGE SYSTEM, SAN LUIS, PAMPANGA	EGC10 CONSTRUCTION (47754)	4,687,493.30	Completed	July 17, 2024	August 31, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0214	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MASANTOL, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	4,702,521.05	Completed	July 25, 2024	October 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0215	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS), STA. ANA, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,565,262.48	Completed	July 17, 2024	November 11, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0216	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, SAN LUIS, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	9,300,435.90	Completed	July 17, 2024	October 06, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0217	BRIDGE PROGRAM: RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - DALAQUITAN BR. (B00146LZ) ALONG MANILA NORTH RD.	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	11,157,684.40	Completed	July 17, 2024	March 03, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0220	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DAR REGIONAL OFFICE BUILDING), CITY OF SAN FERNANDO, PAMPA	R.G. DIAZ BUILDERS & TRADING (23814)	47,456,903.08	Completed	August 02, 2024	April 19, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0221	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, MACABEBE, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	5,635,593.67	Completed	July 30, 2024	November 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0222	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ROQUE BITAS, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	6,570,478.42	Completed	July 30, 2024	November 02, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CG0223	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS - MANILA NORTH RD. K0069+410 - K0069+746, K0071+384 - K0071+614, K0074+351 - K0074+537, K0080+443.50 - K0080+837.60	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	93,598,211.02	Completed	August 28, 2024	January 12, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0229	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - COMPLETION (REHABILITATION) OF MASANTOL HIGH SCHOOL, 1-STOREY 2-CLASSROOMS SCHOOL BUILDING, BRGY. BEBE ANAC, MAS	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	1,858,250.51	Completed	July 30, 2024	August 28, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0231	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, MALPITIC, CITY OF SAN FERNANDO, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	6,583,741.24	Completed	August 15, 2024	November 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0232	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, MINALIN, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	8,433,019.22	Completed	September 30, 2024	December 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0234	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF SAN FERNANDO - LUBAO ROAD - K000071+040 - K0073+695	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	65,526,492.04	Completed	September 13, 2024	May 20, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0237	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANTA RITA, MACABEBE, PAMPANGA	11-16 CONSTRUCTION (29646)	2,882,601.71	Completed	August 15, 2024	November 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0238	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF SAN PABLO LIBUTAD MULTI-PURPOSE BUILDING, BARANGAY SAN PABLO LIBUTAD, SAN SIMON, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	2,809,726.95	Completed	August 15, 2024	October 17, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0239	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2), BARANGAY SINDALAN, SAN FERNANDO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,695,077.24	Completed	September 13, 2024	January 08, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0240	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BAGANG, MASANTOL, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	3,754,289.10	Completed	August 15, 2024	October 17, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0241	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, CULUBASA, MEXICO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,695,236.33	Completed	August 15, 2024	December 10, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0242	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF PARALAYA MULTI-PURPOSE BUILDING, BARANGAY PARALAYA, CANDABA, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	4,683,428.44	Completed	August 15, 2024	November 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0243	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, MINALIN, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	5,562,681.06	Completed	August 15, 2024	October 09, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0244	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF PALIMPE TO SUA BARANGAY ROAD, BRGY. PALIMPE AND BRGY. SUA, MASANTOL, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	9,300,400.15	Completed	August 15, 2024	November 03, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0245	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, CANDABA, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	26,828,631.40	Completed	August 15, 2024	February 11, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0247	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTA LUCIA, CITY OF SAN FERNANDO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	1,882,303.37	Completed	August 21, 2024	October 23, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0248	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, TELABASTAGAN, CITY OF SAN FERNANDO, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	2,817,544.95	Completed	August 21, 2024	October 23, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0249	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF MAPANIQUEI MULTI-PURPOSE BUILDINGS, BRGY. MAPANIQUEI, CANDABA, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	2,807,490.85	Completed	August 21, 2024	November 07, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0250	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN AGUSTIN AND SAN ISIDRO, STA. ANA, PAMPANGA	CASUPANAN BUILDERS AND MERCHANDISE (41891)	3,758,303.33	Completed	August 21, 2024	November 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0251	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, DOLORES, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	5,642,987.52	Completed	August 21, 2024	November 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0252	BASIC INFRASTRUCTURE PROGRAM (BIP): FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, SAN JUAN - SAN JOAQUIN ACCESS ROAD, BRGY. SAN JOAQUIN, SANTA ANA, PAMPANGA	JKOJ CONSTRUCTION SUPPLIES TRADING (51817)	9,345,618.93	Completed	September 13, 2024	January 28, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0253	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, NORTHVILLE HIGH SCHOOL, CALULUT, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	6,569,625.14	Completed	August 21, 2024	November 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0254	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD INCLUDING PAVEMENT, MACABEBE AND MASANTOL, SECTION, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	18,561,184.36	Completed	August 21, 2024	January 25, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0255	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF SCHOOL BUILDINGS, TARIK SULIMAN HIGH SCHOOL, SAGRADA FAMILIA, MASANTOL, PAMPANGA	HG-III CONSTRUCTION AND DEVELOPMENT CORPORATION (F (8431)	51,716,951.17	Completed	September 11, 2024	May 08, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0256	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, STO. NIÑO, CITY OF SAN FERNANDO, PAMPANGA	CARL JOSH BUILDERS (33437)	1,877,047.35	Completed	September 10, 2024	November 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0257	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. STA. CRUZ POBLACION, SAN LUIS, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	1,880,887.01	Completed	September 10, 2024	December 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0262	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTA MONICA VILLAGE, SAN NICOLAS, CITY OF SAN FERNANDO, PAMPANGA	CARL JOSH BUILDERS (33437)	6,930,000.00	Completed	September 10, 2024	January 27, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0265	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, SAN SIMON, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	8,361,549.48	Completed	September 10, 2024	November 24, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0266	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ REHABILITATION OF STO. TOMAS MULTI-PURPOSE BUILDINGS, BRGY. STO TOMAS, SAN LUIS, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	9,381,282.77	Completed	September 10, 2024	January 10, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0267	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS INCLUDING DRAINAGE CANAL, MASANTOL, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	13,935,089.64	Completed	September 10, 2024	January 05, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0268	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, MACABEBE, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	2,821,447.64	Completed	September 11, 2024	November 13, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0269	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. CONCEPCION, SAN SIMON, PAMPANGA	JOINT MACRO NORTH CONSTRUCTION AND TRADING CORP. (47784)	4,705,246.95	Completed	September 11, 2024	December 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0270	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JUAN, APALIT, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	4,695,912.09	Completed	September 11, 2024	December 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0271	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MANGGA CACUTUD, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	4,695,969.89	Completed	September 11, 2024	December 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0272	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAGUNDI, MEXICO, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	4,692,175.11	Completed	September 11, 2024	December 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0273	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, MASANTOL, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	5,619,317.34	Completed	September 11, 2024	November 05, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0274	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DELA PAZ SUR, LARA AND BALITI, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	5,619,633.14	Completed	September 11, 2024	December 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0275	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN AGUSTIN INTEGRATED SCHOOL - MAIN, CITY OF SAN FERNANDO, PAMPANGA	AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION (48339)	6,556,107.69	Completed	September 11, 2024	December 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0276	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SAN SIMON, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	8,437,769.52	Completed	September 11, 2024	November 25, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0277	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING STO. TOMAS, BARANGAY PANDAGUIRIG, SAN LUIS, PAMPANGA	JK VIRAY CONSTRUCTION SERVICES (48370)	9,385,533.29	Completed	September 11, 2024	December 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0278	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ REHABILITATION OF MULTI-PURPOSE BUILDING, SAN SIMON, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	9,375,245.84	On-Going	September 11, 2024	January 18, 2025	0.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0279	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM), SAN ESTEBAN ELEMENTARY SCHOOL, BRGY. SAN ESTEBAN, MACABEBE, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	9,380,906.75	Completed	September 11, 2024	January 11, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0280	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), DIOSDADO MACAPAGAL GOVERNMENT CENTER, BRGY. MAIMPIS, CITY OF SAN FERNANDO, PAMPANGA	JOINT MACRO NORTH CONSTRUCTION AND TRADING CORP. (47784)	11,285,964.23	Completed	September 11, 2024	January 21, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0281	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING DON HONORIO VENTURA STATE UNIVERSITY, MACABEBE, PAMPANGA	TRI-TON ENGINEERING SERVICES (49212)	28,214,974.36	Completed	September 11, 2024	July 05, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0282	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STO. TOMAS, SAN LUIS, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	37,619,965.32	Completed	September 11, 2024	July 24, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0283	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF MAGUMBALI MULTI-PURPOSE BUILDINGS, BRGY. MAGUMBALI, CANDABA, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	1,881,708.85	Completed	September 12, 2024	June 30, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0284	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. SAN JOSE, SAN SIMON, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	2,824,269.42	Completed	September 12, 2024	November 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0285	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SANTO NINO TABUAN, ARAYAT, PAMPANGA	BPDG CONSTRUCTION CORPORATION (FORMERLY: BPDG CONSTRUCTION & TRADING) (16167)	2,816,185.89	Completed	September 12, 2024	November 14, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0286	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, SAN SIMON, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	2,810,925.41	Completed	September 12, 2024	November 14, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0287	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN RAFAEL, MACABEBE, PAMPANGA	EGC10 CONSTRUCTION (47754)	2,824,055.54	Completed	September 12, 2024	November 21, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0288	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SANTA MARIA, MACABEBE, PAMPANGA	SMARTBUILD CONSTRUCTION AND TRADING (43041)	2,820,609.26	Completed	September 12, 2024	November 26, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0289	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, MACABEBE, PAMPANGA	LATO BUILDERS (34243)	2,819,503.13	Completed	September 12, 2024	November 12, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0290	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAMPALOC, APALIT, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	4,708,593.77	Completed	September 12, 2024	December 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0291	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NUEVA VICTORIA, MEXICO, PAMPANGA	MAYFLOWER CONSTRUCTION AND DEVELOPMENT CORPORATION (34446)	4,639,192.77	Completed	September 12, 2024	January 12, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0292	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. SAN ESTEBAN, MACABEBE, PAMPANGA	JK VIRAY CONSTRUCTION SERVICES (48370)	4,695,271.48	Completed	September 12, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0293	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - COMPLETION (REHABILITATION) OF CANDELARIA MULTI-PURPOSE BUILDINGS (COVERED COURT), BRGY. CANDELARIA, MACABEBE, PAMPANGA	NESGIN BUILDERS & SUPPLIES (33474)	6,563,985.38	Completed	September 12, 2024	March 21, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0294	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. SAN VICENTE, STO. TOMAS, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	9,374,786.90	Completed	September 12, 2024	January 29, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0295	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS CONNECTING TO INDIGENOUS PEOPLE (IP) COMMUNITIES - CONSTRUCTION OF ROAD, MALIWALU-DOLORES, BARANGAY DOLORES, BACOLOR, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	9,405,235.08	Completed	September 30, 2024	January 24, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0296	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, APALIT, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	11,275,530.68	Completed	September 12, 2024	November 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0297	BASIC INFRASTRUCTURE PROGRAM (BIP): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, SAN LUIS, PAMPANGA	JK VIRAY CONSTRUCTION SERVICES (48370)	11,262,490.78	Completed	September 12, 2024	December 16, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0298	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PANDACAQUI, MEXICO, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	14,106,405.29	Completed	September 12, 2024	February 12, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0300	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY (MUNICIPAL SPORTS CENTER), SAN AGUSTIN, SAN SIMON, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	38,316,267.03	Completed	September 12, 2024	May 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0301	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LAGUNDI, MEXICO, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	1,876,355.68	Completed	September 13, 2024	November 15, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0302	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ REHABILITATION OF MULTI-PURPOSE BUILDINGS, MINALIN, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	4,708,725.32	Completed	September 13, 2024	December 17, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0303	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LOURDES, MINALIN, PAMPANGA	CHOLO CONSTRUCTION AND TRADING (32138)	4,695,470.99	Completed	September 13, 2024	December 17, 2024	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0304	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DHVSU, MEXICO, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	7,034,631.91	Completed	October 03, 2024	January 31, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0306	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION OF MULTI-PURPOSE BUILDING (REGISTRY OF DEEDS BUILDING), CITY OF SAN FERNANDO, PAMPANGA	N.T. TULABUT CONSTRUCTION AND SUPPLY (15846)	9,303,163.09	Completed	September 13, 2024	July 16, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0307	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (BREN Z. GUIAO CONVENTION CENTER), CITY OF SAN FERNANDO, PAMPANGA	N.T. TULABUT CONSTRUCTION AND SUPPLY (15846)	9,393,663.83	Completed	September 13, 2024	May 06, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0308	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ REHABILITATION OF MULTI-PURPOSE BUILDING, MACABEBE, PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033)	9,405,917.99	Completed	September 13, 2024	January 18, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0309	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MACABEBE, PAMPANGA	N-22 CONSTRUCTION AND TRADING (25254)	9,395,664.10	Completed	September 13, 2024	January 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0310	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ REHABILITATION OF MULTI-PURPOSE BUILDINGS, MACABEBE, PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	18,862,127.39	Completed	September 13, 2024	May 06, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0311	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PAMPANGA PROVINCIAL POLICE OFFICE, BRGY. STO. NINO, CITY OF SAN FERNANDO, PAMPANGA	RCUBE ENGINEERING SERVICES (52024)	23,487,749.76	On-Going	October 04, 2024	April 30, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0312	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION/ COMPLETION OF MULTI-PURPOSE BUILDING PHASE II, STA. ANA, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	47,024,989.61	Completed	September 13, 2024	March 25, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0313	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (EXECUTIVE BUILDING), CITY OF SAN FERNANDO, PAMPANGA	N.T. TULABUT CONSTRUCTION AND SUPPLY (15846)	68,041,307.72	Completed	September 13, 2024	May 26, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0314	BASIC INFRASTRUCTURE PROGRAM (BIP): MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), SAN FERNANDO CITY, PAMPANGA	E.B. MATIAS CONSTRUCTION & TRADING (24996)	70,389,663.98	Completed	September 13, 2024	June 08, 2025	100.00
Pampanga 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CG0315	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES STRUCTURAL AND RESILIENCE PROGRAM - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CONVENTION CENTER) INCLUDING SITE DEVELOPMENT, SAN FERNAND	HAIDEE CONSTRUCTION AND DEVELOPMENT CORP. (10365)	187,211,166.49	Completed	September 19, 2024	August 10, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0006	CONSTRUCTION OF ROAD, BARANGAY SAN JUAN NEPO BETIS, GUAGUA, PAMPANGA, GUAGUA, PAMPANGA	CMNP CONSTRUCTION AND TRADING (40717)	4,946,284.11	Completed	February 19, 2024	May 18, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0010	CONSTRUCTION OF ROAD, BARANGAY LAMBAC, GUAGUA, PAMPANGA	0110 CONSTRUCTION SERVICES (51890)	4,940,994.28	Completed	February 19, 2024	May 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CH0013	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG GPDC, LUBAO, PAMPANGA, LUBAO, PAMPANGA	DMDANAN CONSTRUCTION AND TRADING (41374)	41,831,233.39	Completed	February 19, 2024	August 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY REMEDIOS, LUBAO, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,943,897.60	Completed	April 30, 2024	September 26, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0023	CONSTRUCTION OF ROAD WITH LINED CANAL, BARANGAY LIGAYA - PULUNGMALE (PHASE I), GUAGUA, PAMPANGA	J.E.P.M.09 CONSTRUCTION AND TRADING (44515)	4,841,003.39	Completed	March 04, 2024	June 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0025	CONSTRUCTION OF ROAD BARANGAY DILADILA PHASE 1, SANTA RITA, PAMPANGA	DMDANAN CONSTRUCTION AND TRADING (41374)	4,943,089.69	Completed	February 29, 2024	May 28, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0026	CONSTRUCTION OF ROAD PHASE 1, PUROK 6, BARANGAY PAGUIRUAN, FLORIDABLANCA, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	4,942,388.68	Completed	February 26, 2024	May 25, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0028	CONSTRUCTION OF ROAD BARANGAY SINURA PHASE 1, PORAC, PAMPANGA	R.M. DELA CRUZ CONSTRUCTION (15895)	4,944,105.02	Completed	February 29, 2024	May 28, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CH0030	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION ALONG BALANTACAN RIVER, BALANTACAN TO STA. TERESA 2ND, LUBAO, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270) / RADIANS BUILDERS AND SUPPLY CORPORATION (43963)	41,852,777.94	Completed	February 19, 2024	August 16, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN NICOLAS 1ST, GUAGUA, PAMPANGA	A.M. CANETE CONSTRUCTION AND TRADING (42540)	4,943,471.04	Completed	April 30, 2024	September 26, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CH0040	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG PATENGLE CREEK, SAN FRANCISCO SECTION, LUBAO, PAMPANGA	MCB ZAMORA CONSTRUCTION & SUPPLY (32006)	24,492,340.56	Completed	February 19, 2024	July 17, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY STA. CRUZ, LUBAO, PAMPANGA	A.M. CANETE CONSTRUCTION AND TRADING (42540)	4,944,809.27	Completed	April 30, 2024	September 26, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0043	CONSTRUCTION OF ROAD, BARANGAY SANTA CRUZ, PORAC, PAMPANGA	FREDMARK BUILDERS AND TRADING (40092)	4,840,931.01	Completed	February 16, 2024	May 15, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0045	CONSTRUCTION OF ROAD BARANGAY PALAT, PORAC, PAMPANGA	DMDANAN CONSTRUCTION AND TRADING (41374)	4,940,322.44	Completed	February 29, 2024	May 28, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0046	CONSTRUCTION OF ROAD AT PUROK 1 BARANGAY ANON, FLORIDABLANCA, PAMPANGA	DMDANAN CONSTRUCTION AND TRADING (41374)	4,943,784.92	Completed	February 29, 2024	May 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0047	CONSTRUCTION OF ROAD AT PUROK 7 BARANGAY SAN JOSE, FLORIDABLANCA, PAMPANGA	M.C. GERONIMO CONSTRUCTION AND TRADING (45916)	4,944,818.74	Completed	March 04, 2024	June 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0058	CONSTRUCTION OF ROAD, BRGY. STA. URSULA, BETIS, GUAGUA, PAMPANGA	120 OVER CONSTRUCTION CO. (56018)	4,946,121.50	Completed	March 04, 2024	July 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0059	CONSTRUCTION OF ROAD, BARANGAY SAN MATIAS, STA. RITA, PAMPANGA	ALMEDGARCIA CONSTRUCTION AND TRADING (52544)	4,941,327.60	Completed	April 30, 2024	July 28, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0060	CONSTRUCTION OF ROAD, BRGY. SAN RAMON, FLORIDABLANCA, PAMPANGA	ROB-LEA CONSTRUCTION (53593)	4,944,372.26	Completed	March 04, 2024	June 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0061	CONSTRUCTION OF ROAD, BARANGAY SAN ISIDRO, LUBAO, PAMPANGA	M.C. GERONIMO CONSTRUCTION AND TRADING (45916)	4,944,003.57	Completed	April 26, 2024	July 24, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0064	CONSTRUCTION OF ROAD, BRGY. CALZADANG BAYU, PORAC, PAMPANGA	A.M. CANETE CONSTRUCTION AND TRADING (42540)	7,502,617.50	Completed	March 04, 2024	June 01, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0065	CONSTRUCTION OF SLOPE PROTECTION ALONG PORAC RIVER, VALDEZ SECTION, FLORIDABLANCA, PAMPANGA	J. LINGAT CONSTRUCTION (50939)	14,842,087.89	Completed	March 18, 2024	July 30, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0066	CONSTRUCTION OF SLOPE PROTECTION ALONG CAULAMAN RIVER, DAMPE SECTION, FLORIDABLANCA, PAMPANGA	120 OVER CONSTRUCTION CO. (56018)	14,844,483.15	Completed	March 18, 2024	July 30, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0067	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGE - CAULAMAN BR. (B01529LZ) ALONG ANGELES-PORAC-DINALUPIHAN RD. (PHASE 2), FLORIDABLANCA, PAMPANGA	OMICRON CONSTRUCTION INC.(FORMERLY: OMICRON CONSTRUCTION) (9575)	4,826,243.55	Completed	March 18, 2024	June 15, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CH0068	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) ACCESS ROAD LEADING TO BANGKUNG MALAPAD, LUBAO, PAMPANGA	J. LINGAT CONSTRUCTION (50939)	19,599,943.80	Completed	March 18, 2024	July 30, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0069	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGE - FORTUNA BR. (CANTILEVER) (B01524LZ) ALONG SN ANTONIO-FLORIDABLANCA RD. (PHASE 2), FLORIDABLANCA, PAMPANGA	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	4,825,834.80	Completed	March 18, 2024	June 15, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARUYA ELEMENTARY SCHOOL, BARANGAY BARUYA, LUBAO, PAMPANGA	ROB-LEA CONSTRUCTION (53593)	4,852,922.92	Completed	April 08, 2024	September 04, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BODEGA HIGH SCHOOL, BARANGAY BODEGA, FLORIDABLANCA, PAMPANGA	LMTJ CONSTRUCTION AND SUPPLIES (41617)	4,843,814.37	Completed	April 08, 2024	September 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0072	CONSTRUCTION OF MULTI-PURPOSE FACILITY, AETA VILLAGE, PLANAS, PORAC, PAMPANGA	V.M ESMIRITU CONSTRUCTION (54950)	5,936,181.81	Completed	April 18, 2024	September 14, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0073	CONSTRUCTION OF ROAD, BARANGAY DILADILA, STA. RITA, PAMPANGA	DMDANAN CONSTRUCTION AND TRADING (41374)	4,944,946.71	Completed	April 08, 2024	July 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0074	CONSTRUCTION OF BANK PROTECTION WORKS AT JOVEN STREET, BRGY. BABO SACAN, PORAC, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,945,000.00	Completed	April 08, 2024	May 22, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0075	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BYPASS AND DIVERSION ROADS - PORAC - ANGELES BYPASS ROAD, PORAC, PAMPANGA	TONKA CONSTRUCTION (4064)	78,396,456.86	Completed	April 18, 2024	December 13, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0076	CONSTRUCTION OF ROAD, BRGY. CALZADANG BAYU, PORAC, PAMPANGA	4.N.G. BUILDERS AND SUPPLY (45445)	4,950,000.00	Completed	April 11, 2024	July 09, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0077	CONSTRUCTION OF ROAD, BRGY. CONSUELO, FLORIDABLANCA, PAMPANGA	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,949,162.72	Completed	April 11, 2024	July 09, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0078	CONSTRUCTION OF ROAD, SANTAN, PUROK 3, BARANGAY SINURA, PORAC, PAMPANGA	R.M. DELA CRUZ CONSTRUCTION (15895)	4,944,025.19	Completed	April 08, 2024	July 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0079	CONSTRUCTION OF ROAD, STO. ROSARIO, FLORIDABLANCA, PAMPANGA	RV73 CONSTRUCTION (51911)	4,944,172.01	Completed	April 11, 2024	July 09, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM), PORAC MODEL COMMUNITY HIGHSCHOOL, PORAC, PAMPANGA	LI AN CONSTRUCTION AND TRADING (48436)	14,844,695.20	Completed	April 11, 2024	October 07, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM), MAGSAYSAY ELEMENTARY SCHOOL, GUAGUA, PAMPANGA	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS (38284)	14,844,503.10	Completed	April 11, 2024	November 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUTAD, FLORIDABLANCA, PAMPANGA	LMTJ CONSTRUCTION AND SUPPLIES (41617)	4,947,410.60	Completed	April 18, 2024	August 15, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANDAGUIRIG ELEMENTARY SCHOOL, BARANGAY PANDAGUIRIG, FLORIDABLANCA, PAMPANGA	TRI-TON ENGINEERING SERVICES (49212)	4,947,500.45	Completed	April 18, 2024	August 15, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0084	CONSTRUCTION OF ROAD, PUROK 2 SAN AGUSTIN, GUAGUA, PAMPANGA	0110 CONSTRUCTION SERVICES (51890)	4,947,760.63	Completed	April 18, 2024	July 16, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0085	CONSTRUCTION OF ROAD, PUROK 7, BRGY. SAN JOSE, FLORIDABLANCA, PAMPANGA (PHASE 2), FLORIDABLANCA, PAMPANGA	ERJLI CONSTRUCTION SERVICES (52216)	4,945,000.00	Completed	April 18, 2024	July 16, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0086	IMPROVEMENT OF LUBAO-FLORIDABLANCA VIA SAN PABLO ROAD, SAN ANTONIO-CABANGCALAN, FLORIDABLANCA, PAMPANGA	ARROW CONSTRUCTION (32834) / PENTAGON INDUSTRIAL DEVELOPMENT & CONSTRUCTION CO. (12796)	59,394,450.58	Completed	April 18, 2024	October 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CH0087	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SLOPE PROTECTION WORKS ALONG GUAGUA RIVER (BETIS SECTION) PHASE 2, GUAGUA, PAMPANGA	FERDSTAR BUILDERS INC. (4965)	96,493,832.58	Completed	April 15, 2024	December 25, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0088	CONSTRUCTION OF SANTO CRISTO LUBAO BRIDGE, LUBAO, PAMPANGA	F.P. DE GUZMAN CONSTRUCTION, INC. (10296)	144,744,074.94	Completed	April 18, 2024	June 11, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PALMAYO ELEMENTARY SCHOOL, BARANGAY PALMAYO, FLORIDABLANCA, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,944,933.56	Completed	May 09, 2024	October 05, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0090	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG JOSE ABAD SANTOS AVENUE - K0076+500 - K0077+500, BARANGAY SAN MATIAS, GUAGUA, PAMPANGA	VERET CONSTRUCTION (36804)	865,475.71	Completed	May 09, 2024	June 22, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0091	CONSTRUCTION OF ROAD, PUROK 6, SAN ISIDRO, FLORIDABLANCA, PAMPANGA	PBROS CONSTRUCTION (43070)	4,935,937.53	Completed	May 09, 2024	August 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0092	CONSTRUCTION OF ROAD, BARANGAY FORTUNA, FLORIDABLANCA, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,943,590.17	Completed	May 09, 2024	August 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0093	CONSTRUCTION OF ROAD, PUROK 6, BRGY. RIZAL, GUAGUA, PAMPANGA	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	4,946,351.34	Completed	May 09, 2024	August 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0094	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BRGY. SAN RAFAEL, GUAGUA, PAMPANGA	D MASTERS V2 BUILDERS OPC (56559)	4,948,418.23	Completed	May 09, 2024	August 06, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0095	CONSTRUCTION OF DRAINAGE SYSTEM, PUROK 5, SANTA CRUZ, PORAC, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	4,947,242.80	Completed	May 22, 2024	August 19, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0096	CONSTRUCTION OF BOX CULVERT, BRGY. PIAS, PORAC, PAMPANGA	V.M ESPIRITU CONSTRUCTION (54950)	29,697,607.02	Completed	August 12, 2024	February 07, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CH0097	REHABILITATION OF SLOPE PROTECTION WORKS INCLUDING ROADS ALONG SAPANG MARAGUL RIVER DIKE (BETIS SECTION), BETIS, GUAGUA, PAMPANGA	FERDSTAR BUILDERS INC. (4965)	96,494,237.11	Completed	May 09, 2024	January 18, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0098	CONSTRUCTION OF ROAD LEADING TO NEW PORAC MUNICIPAL HALL, CANGATBA, PORAC, PAMPANGA	LEADWAY CONSTRUCTION & DEVELOPMENT CORPORATION (4378)	98,995,120.26	Completed	May 16, 2024	March 11, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0099	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGE - VALDEZ BR. (B01522LZ) ALONG SAN ANTONIO-FLORIDABLANCA RD., (PHASE 2), FLORIDABLANCA, PAMPANGA	OMICRON CONSTRUCTION INC.(FORMERLY: OMICRON CONSTRUCTION) (9575)	22,534,589.30	Completed	May 14, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0103	CONSTRUCTION OF ROAD, BRGY. LUBAC, GUAGUA, PAMPANGA	JQM CONSTRUCTION AND TRADING (36354)	4,943,529.71	Completed	May 14, 2024	August 11, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0104	CONSTRUCTION OF ROAD, PUROK 2, BRGY. FORTUNA, FLORIDABLANCA, PAMPANGA	E.C. EUGENIO CONSTRUCTION (40586)	4,946,221.42	Completed	May 14, 2024	August 11, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0105	CONSTRUCTION OF ROAD, PUROK 2, BARANGAY FORTUNA-BARANGAY SAN NICOLAS, FLORIDABLANCA, PAMPANGA	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	4,937,621.81	Completed	May 14, 2024	August 11, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0106	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DAMPE, FLORIDABLANCA, PAMPANGA	TRI-TON ENGINEERING SERVICES (49212)	2,967,218.94	Completed	May 16, 2024	August 13, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ROQUE ARBOL ELEMENTARY SCHOOL, BARANGAY SAN ROQUE, LUBAO, PAMPANGA	ROB-LEA CONSTRUCTION (53593)	4,846,053.57	Completed	May 16, 2024	October 12, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0108	REHABILITATION OF MULTI-PURPOSE BUILDING CONSUELO ELEMENTARY SCHOOL, BARANGAY CONSUELO, FLORIDABLANCA, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,947,542.60	Completed	May 16, 2024	September 12, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0109	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY MANUALI, PORAC, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,947,995.14	Completed	May 16, 2024	September 12, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0111	CONSTRUCTION OF ROAD, BRGY. BABO PANGULO, PORAC, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	9,897,180.90	Completed	June 03, 2024	September 30, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0114	CONSTRUCTION OF ROAD, BRGY. SOLIB, FLORIDABLANCA, PAMPANGA	D MASTERS V2 BUILDERS OPC (56559)	4,947,060.28	Completed	June 03, 2024	August 31, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0122	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY STA. MONICA, SASMUAN, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	4,944,444.21	Completed	June 13, 2024	October 10, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. FORTUNA, FLORIDABLANCA, PAMPANGA	TRI-TON ENGINEERING SERVICES (49212)	6,924,241.19	Completed	June 13, 2024	November 09, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0124	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - RAINWATER COLLECTOR SYSTEM, 2ND DISTRICT PAMPANGA	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	2,863,138.80	Completed	July 11, 2024	October 08, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0125	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - JOSE ABAD SANTOS AVE. (JASA) K0090+299.50 - K0090+480.78, LUBAO, PAMPANGA	D MASTERS V2 BUILDERS OPC (56559)	5,579,300.47	Completed	June 18, 2024	July 17, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0126	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SAN ANTONIO-FLORIDABLANCA RD - K0087+465.85 - K0087+896.66, FLORIDABLANCA, PAMPANGA	RV73 CONSTRUCTION (51911)	4,172,691.16	Completed	June 18, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0128	CONSTRUCTION OF MULTI-PURPOSE FACILITY (NEW MUNICIPAL HALL), BRGY. CANGATBA, PORAC, PAMPANGA (PHASE IV-A), PORAC, PAMPANGA	DUNGAN CONT'RS.& TDG. CORP (FORMERLY DUNGAN CONST. (19301)	148,497,326.85	Completed	June 20, 2024	June 14, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0129	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY. STA. CATALINA, LUBAO, PAMPANGA	RGZAMORA CONSTRUCTION AND TRADING (42487)	69,296,971.44	Completed	June 19, 2024	May 14, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STA. CATALINA, LUBAO, PAMPANGA	CREDIBUILD DEVELOPMENT CORP. (41105)	69,297,205.93	Completed	June 19, 2024	May 14, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0131	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - ANGELES-PORAC-FLORIDABLANCA-DINALUPIHAN RD, K0110+700-K0111+000, K0112+000-K0112+218.85, FLORIDABLANCA, PAMPANGA	R.D. SADSAD CONSTRUCTION & TRADING (19240)	24,427,586.47	Completed	July 01, 2024	August 14, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0132	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - JOSE ABAD SANTOS AVENUE (JASA) - K0089+034.00-K0089+266.62, K0090+480-K0091+000, LUBAO, PAMPANGA	D MASTERS V2 BUILDERS OPC (56559)	22,723,083.41	Completed	July 01, 2024	August 29, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0133	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - LUBAO BYPASS RD - CHAINANGE 5251.36-CHAINAGE 5879, LUBAO, PAMPANGA	R.D. SADSAD CONSTRUCTION & TRADING (19240)	36,742,259.43	Completed	July 01, 2024	September 13, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0134	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - K0090+000-K0090+299.50, LUBAO, PAMPANGA	LI AN CONSTRUCTION AND TRADING (48436)	9,185,245.67	Completed	July 01, 2024	August 14, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0135	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROAD-SAN FERNANDO LUBAO ROAD-K0085+660.05-K0085+897, LUBAO, PAMPANGA	A.M. CANETE CONSTRUCTION AND TRADING (42540)	21,553,740.50	Completed	August 13, 2024	January 09, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0136	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROAD - LUBAO DIV. ROAD - K0084+250-K0084+499.84, K0084+499.84-K0084+627.84, K0084+676.74-K0084+760, K0084+780-K0085+238, LUBAO, PAMPANGA	R.D. SADSAD CONSTRUCTION & TRADING (19240)	43,114,184.20	Completed	October 16, 2024	August 11, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0138	CONSTRUCTION OF MULTI-PURPOSE FACILITY (NEW MUNICIPAL HALL), BRGY. CANGATBA, PORAC, PAMPANGA (PHASE IV-B), CANGATBA, PORAC, PAMPANGA	DUNGAN CONT'RS.& TDG. CORP (FORMERLY DUNGAN CONST. (19301)	49,497,666.19	Completed	July 16, 2024	December 12, 2024	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0139	REHABILITATION OF MULTI-PURPOSE FACILITY, GUAGUA, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	9,897,798.02	Completed	July 22, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0140	CONSTRUCTION OF MULTI-PURPOSE FACILITY BRGY. CANGATBA, PORAC, PAMPANGA, PORAC, PAMPANGA	JKOJ CONSTRUCTION SUPPLIES TRADING (51817) / DUNGAN CONT'RS. & TDG. CORP (FORMERLY DUNGAN CONST. (19301)	98,994,843.30	On-Going	August 05, 2024	August 29, 2025	61.64
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0143	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. MONICA, FLORIDABLANCA, PAMPANGA	V. TRILLANA BUILDERS & TRADING (34270)	39,594,257.78	Completed	September 05, 2024	April 02, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CH0144	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROAD-SN FERNANDO-LUBAORD. K0075+254-K0075+538.64, K0081+531-K0081+562,K0082+911-K0083+106.51,K0085+029-K0085+098.60,K0085+351.60-K0085+458.75,GUAGUA & LUBAO, PAMPANGA	J. LINGAT CONSTRUCTION (50939)	15,010,071.55	Completed	September 19, 2024	January 16, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0145	CONSTRUCTION MULTI-PURPOSE BUILDING, DON HONORIO VENTURA STATE UNIVERSITY-LUBAO CAMPUS, LUBAO, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	98,996,824.57	Completed	November 04, 2024	September 29, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0146	CONSTRUCTION OF CERVANTES ROAD, BRGY. STO. NINO, GUAGUA, PAMPANGA (PHASE 2), GUAGUA, PAMPANGA	V.M ESPIRITU CONSTRUCTION (54950)	19,793,242.82	Completed	November 04, 2024	April 02, 2025	100.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0147	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PLAZA BURGOS, GUAGUA, PAMPANGA (PHASE 1), GUAGUA, PAMPANGA	J.S. LIM CONSTRUCTION AND TRADING,OPC (FORMERLY:J.S.LIM (12107)	9,710,791.67	On-Going	December 04, 2024	April 02, 2025	0.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0148	CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. PLAZA BURGOS, GUAGUA, PAMPANGA (PHASE 2), GUAGUA, PAMPANGA	J.S. LIM CONSTRUCTION AND TRADING,OPC (FORMERLY:J.S.LIM (12107)	9,701,860.58	On-Going	December 23, 2024	January 06, 2026	0.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PLAZA BURGOS, GUAGUA, PAMPANGA	J.S. LIM CONSTRUCTION AND TRADING,OPC (FORMERLY:J.S.LIM (12107)	9,691,993.96	On-Going	December 23, 2024	January 06, 2026	0.00
Pampanga 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CH0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, PORAC, PAMPANGA	PASCAL CONSTRUCTION (34168)	98,993,515.77	On-Going	January 20, 2025	January 14, 2026	88.47
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0001	SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUIILDINGS/ FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE WITH GROUNDSTALL ALONG SAPANGBALEN CREEK, BARANGAY PULUNG BULU, ANGELES CITY, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	48,992,434.50	Completed	February 08, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0002	FLOOD MANAGEMENT PROGRAM:CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION ALONG QUITANGIL RIVER, BARANGAY SAN AGUSTIN, MAGALANG, PAMPANGA	ALPIZ CONSTRUCTION & DEVELOPMENT CORPORATION (11039)	48,967,467.66	Completed	February 08, 2024	July 23, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0004	SIPAG-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE ALONG ABACAN RIVER, BARANGAY PAMPAN	AL-B DEVELOPMENT CORPORATION (11740)	96,478,456.80	Completed	March 14, 2024	October 08, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0005	FLOOD MANAGEMENT PROGRAM: CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION SLOPE PROTECTION STRUCTURE ALONG ABACAN RIVER, BARANGAY ANUNAS TO BARANGAY MALABANAS (PHASE I), ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	48,988,462.52	Completed	March 04, 2024	August 17, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0006	FLOOD MANAGEMENT PROGRAM; CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF SLOPE PROTECTION STRUCTURES ALONG ABACAN RIVER, BRGY ANUNAS TO BRGY MALABANAS (PHASEII), ANGELES CITY, PAMPANGA	NICLEDON CONSTRUCTION (36234)	48,979,865.38	Completed	February 16, 2024	July 31, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0007	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE ALONG QUITANGIL CREEK, BARANGAY SAN PEDR	MCB ZAMORA CONSTRUCTION & SUPPLY (32006)	77,186,878.15	Completed	February 26, 2024	September 23, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CI0008	CONVERGENCE AND SPECIAL SUPPORT PROGRAM(CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-STA INES-ATLU BOLA ROAD, MABALACAT,P	PING-ANN'S CONSTRUCTION & TRADING CORPORATION (34188)	4,854,385.83	Completed	February 08, 2024	March 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0009	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE (LEFTSIDE) ALONG QUITANGIL CREEK, BARANG	THREE-IN-ONE CONSTRUCTION & TRADING (14695) / P.V.B. CONSTRUCTION & TRADING (13269)	96,464,724.60	Completed	March 14, 2024	October 08, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0010	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURES ALONG (L/S) SAPANGBALEN CREEK, DOWNSTRE	TONKA CONSTRUCTION (4064)	48,971,773.59	Completed	April 22, 2024	October 05, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0011	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE ALONG (R/S) SAPANGBALEN CREEK (DOWNSTREA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	86,821,821.41	Completed	February 16, 2024	September 14, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0012	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE ALONG SAPANG BALEN CREEK, BARANGAY SAN I	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	77,183,078.33	Completed	February 16, 2024	September 13, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0013	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG NAVALING CREEK, BRGY NAVALING, MAGALANG, PAMPANGA	D.R. ROBLES CONSTRUCTION (28559)	48,975,497.41	Completed	February 08, 2024	July 23, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0014	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF SLOPE PROTECTION ALONG LEONCIA CREEK-STO DOMINGO, ANGELES CITY	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	48,986,202.66	Completed	February 08, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0015	ASSET PRESERVATION PROGRAM; PREVENTIVE MAINTENANCE-PRIMARY ROADS, MANILA NORTH RD-K0086+760-K0088+100	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	47,818,821.55	Completed	February 08, 2024	May 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0016	ASSET PRESERVATION PROGRAM; PREVENTIVE MAINTENANCE-PRIMARY ROADS, MANILA NORTH RD.-K0088+424-K0089+150	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	30,491,344.44	Completed	February 08, 2024	May 01, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0017	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; REHABILITATION OF ROAD (PHASE 12) AT ANGELES CITY, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	96,499,674.76	Completed	February 16, 2024	May 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0018	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; REHABILITATION OF ROAD (PHASE 13) AT ANGELES CITY, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	96,498,930.46	Completed	February 16, 2024	May 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0019	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRAGIGIC PUBLIC BUILDINGS/FACILITIES; REHABILITATION OF ROAD (PHASE 14) AT ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	96,498,296.69	Completed	February 16, 2024	May 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0020	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDING/SFACILITIES; REHABILITATION OF ROAD (PHASE 15) AT ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	96,498,989.85	Completed	February 16, 2024	May 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0021	PROTECT LIVES AND PROPERTIES AGAINST MAJOR FLOODS: FLOOD MANAGEMENT PROGRAM; CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN ANGELES CITY, PAMPANGA (PHASE 2)	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	48,247,379.40	Completed	February 12, 2024	August 06, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0022	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAPANGBALEN CREEK, BARAGAY STO NINO TO SANTA MARIA, MAGAL	AKN CONSTRUCTION CORPORATION (11845)	72,368,655.53	Completed	February 16, 2024	September 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0023	OFF CARRIAGEWAY IMPROVEMENT TERTIARY ROAD: ALONG ARAYAT BOULEVARD, ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	125,414,056.61	Completed	February 16, 2024	September 27, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0024	OFF-CARRIAGEWAY IMPROVEMENT: TERTIARY ROADS ALONG DAVID ROAD, MAGALANG, PAMPANGA	NEZIAH BUILDERS AND TRADING CORP. (52434)	19,597,626.48	Completed	February 08, 2024	June 19, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0025	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS(SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION(IMPROVEMENT) OF ROAD CONNECTING TO NATIONAL ROAD, MAGALANG, PAMPANGA (	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	48,977,313.37	Completed	February 08, 2024	May 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0026	ASSET PRESERVATION- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS: MANILA NORTH RD.- K0092+557-K0092+818	THE HOLY CARPENTER BUILDERS INC (51106)	7,477,448.21	Completed	April 02, 2024	September 01, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0027	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF DRAINAGE ALONG ARAYAT-MAGALANG MABALACAT ROAD, BRGY STO ROSARIO, MAGALANG, PAMPANGA	RADIANS BUILDERS AND SUPPLY CORPORATION (43963)	19,576,592.61	Completed	April 02, 2024	February 06, 2025	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0028	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION ALONG QUITANGIL RIVER, BARANGAY BUNDAGUL, MABALAC,	D.R. ROBLES CONSTRUCTION (28559)	48,972,719.95	Completed	April 26, 2024	October 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0029	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF NEW BRIDGE AT ABACAN RIVER BETWEEN NINOY AQUINO AND PULUNG MARAGUL,	L.S.D. CONSTRUCTION & SUPPLIES (8980) / PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	77,196,865.55	Completed	April 02, 2024	December 10, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0030	CONVERGENCE AND SPECIAL SUPPORT PROGRAM; SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239: CONSTRUCTION OF PEDESTRIAN OVERPASS- MANILA NORTH ROAD-K087+490	ARROWHEAD CONSTRUCTION (22597)	23,474,628.20	On-Going	April 26, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0031	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION (IMPROVEMENT) OF ROAD CONNECTING TO NATIONAL ROAD, MABALACAT, PAMPANG	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	48,979,266.61	Completed	February 08, 2024	May 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0032	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: ONSTRUCTION OF ROADS AND DRAINAGE IN MABALACAT, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	34,297,400.81	Completed	April 26, 2024	October 22, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0033	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES: COMPLETION OF BRIDGE ALONG TAUG RIVER, BRGY CUAYAN, ANGELES CITY,PAMPANGA	GEOHEART CONSTRUCTION & TRADING (33316)	38,595,153.75	Completed	April 26, 2024	October 19, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0034	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE-PRIMARY ROADS, MANILA NORTH RD-K0083+341-KOO83+591, KOO89+150-KOO89+743	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	38,942,729.40	Completed	February 08, 2024	May 08, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0035	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM; REHAB/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS; SECONDARY ROAD, DAU/NL;EX-MNR ROAD KO 088+(-342) TO KO 089+323	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	96,449,099.22	Completed	February 16, 2024	September 27, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CI0036	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM - ROLL-IT)-CAMACHILLES-SAPANG BIABAS-BICAL R	RD5 CONSTRUCTION (50942)	4,888,523.37	Completed	February 16, 2024	March 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CI0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSSP): CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRA PROGRAM-ROLL-IT)-NLEX-SCTEX CONNECTING ROAD IN SUPPORT OF FUR	NES-SAN BUILDERS (25142)	4,780,454.94	On-Going	April 22, 2024	June 01, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0038	CONVERGENCE AND SPECIAL PROGRAM: SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF ROAD AND DRAINAGE ALONG BRGY DUQUIT T	NORTHERN BUILDERS (8789)	29,393,361.08	Completed	February 08, 2024	August 05, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0039	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE ALONG ABACAN RIVER, UPSTREAM OF FRIENDSH	TONKA CONSTRUCTION (4064)	67,497,735.16	Completed	February 16, 2024	September 06, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0040	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S04206LZ)-K0085+573-K0086+345, BARANGAY DAU, MABALACAT, PAMPANGA	NEZIAH BUILDERS AND TRADING CORP. (52434)	9,641,472.11	Completed	April 02, 2024	May 16, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0041	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S04206LZ)-K0089+550-K0090+549, BARANGAY MABIGA, MABALACAT, PAMPANGA	RD5 CONSTRUCTION (50942)	11,329,139.43	Completed	February 16, 2024	March 31, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0042	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S04206LZ)-K0095+597-K0096+618, TABUN, MABALACAT, PAMPANGA	RD5 CONSTRUCTION (50942)	14,419,726.80	Completed	February 16, 2024	April 15, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0043	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S04206LZ)-K0091+540-K0092+542, BARANGAY SAN FRANCISCO, MABALACAT, PAMPANGA	RD5 CONSTRUCTION (50942)	6,781,136.09	Completed	February 16, 2024	March 16, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0044	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S04206LZ)-K0094+375-K0095+377, DOLORES, MABALACAT, PAMPANGA	RD5 CONSTRUCTION (50942)	14,447,781.52	Completed	February 16, 2024	April 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0045	NETWORK DEVELOPMENT PROGRAM; CONSTRUCTION OF FLYOVERS/INTERCHANGES/UNDERPASSES/LONG SPAN BRIDGES; CUTCUT FLYOVER ALONG FRIENDSHIP CIRCUM RD, PAMPANGA	LEADWAY CONSTRUCTION & DEVELOPMENT CORPORATION (4378)	48,247,242.28	Completed	February 16, 2024	September 16, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0046	REHAB/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS; SECONDARY ROAD, OLD MANILA NORTH ROAD K082+358.4-K082+988.40, K084+374.3-K085+145	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	96,460,776.07	Completed	February 16, 2024	June 15, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0047	BASIC INFRASTRUCTURE PROGRAM (BIP); CONSTRUCTION/REHABILITATION/IMPROVEMENT OF MULTIPURPOSE BUILDING IN ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	110,870,996.91	Completed	March 04, 2024	August 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0048	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG SAPANGBALEN RIVER, STA 14+250 TO STA 15+107, MABALACAT CITY, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695) / P.V.B. CONSTRUCTION & TRADING (13269)	96,485,405.27	Completed	March 04, 2024	September 28, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0049	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG SAPANGBALEN RIVER, STA 12+637 TO STA 13+497, MABALACAT CITY, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	96,473,359.74	Completed	March 04, 2024	September 28, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0050	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS: CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURES ALONG SAPANGBALEN RIVER, STA 5+766 TO STA 6+628, MAGALANG, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	96,475,660.29	Completed	March 04, 2024	September 28, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0051	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES-IMPROVEMENT OF FLOOD CONTROL STRUCTURE IN MABALACAT, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	4,791,176.60	Completed	March 14, 2024	May 27, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0052	BASIC INFRASTRUCTURE PROGRAM-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF ROAD BARANGAY MALABANIAS, ANGELES CITY, PAMPANGA	D.T. TIZON CONSTRUCTION AND TRADING (38486)	9,794,752.19	Completed	April 02, 2024	June 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0053	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF RETAINING WALL ALONG ABACAN ROAD DIKE, ANGELES CITY, PAMPANGA	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	77,193,423.34	Completed	March 14, 2024	October 10, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0054	BASIC INFRASTRUCTURE PROGRAM BIP-BIP MULTI-PURPOSE BUILDINGS/FACILITIES SUPPORT SOCIAL SERVICES/CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAGALANG, PAMPANGA	MICKAJETTE CONSTRUCTION AND TRADING (35239)	15,832,448.60	Completed	March 14, 2024	August 10, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0055	BASIC INFRASTRUCTURE PROGRAM BIP-BIP MULTI-PURPOSE BUILDINGS/FACILITIES SUPPORT SOCIAL SERVICES/CONSTRUCTION OF MULTI-PURPOSE BUILDING, AT STA CRUZ ELEMENTARY SCHOOL, MAGALANG, PAMPANGA	WNR CONSTRUCTION AND TRADING (41055)	4,948,621.08	Completed	March 14, 2024	June 11, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0056	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF ROADS AND DRAINAGE IN ANGELES CITY, PAMPANGA (PHASE I)	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	115,788,389.66	Completed	April 04, 2024	November 29, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0057	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: IMPROVEMENT OF ROAD CONNECTING TO NATIONAL ROADS AT ANGELES CITY, PAMPANGA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,477,328.08	Completed	March 14, 2024	July 12, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0058	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: IMPROVEMENT OF ROAD CONNECTING TO NATIONAL ROADS AT MABALACAT CITY, PAMPANGA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,484,859.84	Completed	March 14, 2024	July 12, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0059	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: REHABILITATION OF ROAD, MAGALANG, PAMPANGA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,990,823.48	Completed	March 14, 2024	June 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0060	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS: MANILA NORTH ROAD-K0090+291-K0090+949, K0090+949-K0093+499	MICKAJETTE CONSTRUCTION AND TRADING (35239)	34,984,013.05	Completed	April 04, 2024	December 12, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0061	NETWORK DEVELOPMENT-OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS: MANILA NORTH ROAD-K0090+280-K0090+297	RD5 CONSTRUCTION (50942)	4,949,596.16	Completed	April 04, 2024	May 21, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0062	OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS: ARAYAT-MAGALANG-MABALACAT RD- K0113+158-K0113+235, K0113+580-K0113+645, K0113+849-K0113+903, K0113+903-K0114+140, K0114+140-K0114+186, K0114+186-K0114+265, K0114+662-K0115+510, K0115+510-K0115+567	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	35,321,036.37	Completed	April 04, 2024	August 29, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0063	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF ROAD AND DRAINAGE ALONG BRGY. PAMPANG-ANUNAS ACCESS ROAD, ANGELES CI	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	19,588,064.50	Completed	March 14, 2024	July 11, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0064	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF ROAD AND DRAINAGE IN ANGELES CITY, PAMPANGA	FERDSTAR BUILDERS INC. (4965)	117,211,296.88	Completed	April 26, 2024	March 11, 2025	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0065	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS, ARAYAT-MAGALANG-MABALACAT RD-K0101+(-466)-K0103+583 (SOLAR LED STREET LIGHTS), MAGALANG, PAMPANGA	R.D. SADSAD CONSTRUCTION & TRADING (19240)	19,534,491.60	Completed	April 22, 2024	August 19, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0066	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-PRIMARY ROADS, MANILA NORTH RD-K0093+499-K0093+783 (WITH SOLAR LED STREET LIGHTS), ANGELES CITY, PAMPANGA	NEZIAH BUILDERS AND TRADING CORP. (52434)	3,262,507.78	Completed	April 26, 2024	June 02, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0067	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF RIVERWALL (PHASE I) ALONG SACOBIA RIVER, BARANGAY CALUMPANG, MABALACAT CITY, PAMPANGA	TRICHES CONSTRUCTION & TRADING (33876)	96,466,323.00	Completed	April 22, 2024	November 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0068	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES: CONSTRUCTION OF RIVERWALL (PHASE II) ALONG SACOBIA RIVER, BARANGAY CALUMPANG, MABALACAT CITY, PAMPANGA	EDFROBON CONSTRUCTION SERVICES INCORPORATED (36761)	96,477,961.31	Completed	April 22, 2024	November 16, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0069	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF DRAINAGE AT SITIO CABIO BAKAL, BRGY. SAPALIBUTAD, ANGELES CITY, PAMPANGA	AL-B DEVELOPMENT CORPORATION (11740)	9,797,939.97	Completed	April 02, 2024	August 27, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0070	BASIC INFRASTRUCTURE PROGRAM BIP-BIP MULTI PURPOSE BUILDINGS/FACILITIES SUPPORT SOCIAL SERVICE/CONSTRUCTION OF MULTI PURPOSE BUILDING@ ANGELES CITY HALL COMPOUND, ANGELES CITY	D.T. TIZON CONSTRUCTION AND TRADING (38486)	6,924,457.44	Completed	April 04, 2024	September 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0071	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF FLOOD CONTROL STRUCTURES WITH ROAD DIKE ALONG SAPANGBALEN RIVER PHASE 2, MABALACAT CITY, PAMP	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	48,984,910.79	Completed	April 26, 2024	October 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0072	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG): FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF FLOOD CONTROL STRUCTURE WITH ROAD DIKE ALONG SAPANGBALEN RIVER PHASE I, MABALACAT CITY, PAMPA	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 40908)	48,985,442.55	Completed	April 26, 2024	October 09, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CI0073	NATIONAL BUILDING PROGRAM: BUILDINGS AND OTHER STRUCTURES- MULTIPURPOSE/FACILITIES: CONSTRUCTION (COMPLITION) OF PAMPANGA 3RD DEO OFFICE, ANGELES CITY, PAMPANGA	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	29,395,524.76	Completed	April 04, 2024	September 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0074	BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES; CONSTRUCTION OF MULTI-PURPOSE BUILDING IN MABALACAT CITY, PAMPANGA	R.G. DIAZ BUILDERS & TRADING (23814)	18,784,254.75	Completed	April 02, 2024	September 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0075	FLOOD MANAGEMENT PROGRAM; CONSTRUCTION/MAINTENENCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN MAGALANG, PAMPANGA	WNR CONSTRUCTION AND TRADING (41055)	43,422,127.93	Completed	April 04, 2024	September 25, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0076	BASIC INFRASTRUCTURE PROGRAM; BIP-FLOOD MITIGATION STRUCTURE PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF SLOPE PROTECTION IN BRGY STO DOMINGO, ANGELES CITY, PAMPANGA	AYANA CONSTRUCTION AND TRADING (38623)	9,885,415.68	Completed	April 02, 2024	July 27, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0077	BASIC INFRASTRUCTURE PROGRAM BIP-BIP MULTI PURPOSE BUILDINGS/FACILITIES SUPPORT SOCIAL SERVICES/CONSTRUCTION OF MULTI PURPOSE BUILDING (BUILDING FOR THE WOMEN AND CHILDREN) AT ANGELES CITY HALL COMPOUND, ANGELES CITY	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597)	9,898,104.17	Completed	April 04, 2024	September 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0078	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); SIPAG- FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF REINFORCED CONCRETE SLOPE PROTECTION STRUCTURE(LEFTSIDE) ALONG QUITANGIL CREEK, BRGY C	M.G. SALAZAR CONSTRUCTION CORP. (FOR. M.G. SALAZAR (4072) / 525 CONSTRUCTION (28532)	96,488,518.31	Completed	April 04, 2024	October 29, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM; CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT); SPECIAL ROAD FUND-MOTOR VEHICLE USERS CHA	AL-B DEVELOPMENT CORPORATION (11740)	9,794,799.81	Completed	April 02, 2024	June 30, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0080	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF ABACAN ROAD DIKE (RIGHT SIDE) UPSTREAM OF HENSONVILLE BRIDGE, ANGELE	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	96,461,219.86	Completed	April 22, 2024	October 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0081	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF ABACAN ROAD DIKE (LEFT SIDE) UPSTREAM OF HENSONVILLE BRIDGE, ANGELES	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	130,253,503.89	Completed	April 04, 2024	November 06, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0082	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF ROAD DIKE WITH SLOPE PROTECTION ALONG ABACAN RIVER AT BARANGAY ANUNA	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	96,486,293.83	Completed	April 04, 2024	October 12, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0083	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF ROAD DIKE WITH SLOPE PROTECTION ALONG ABACAN RIVER AT BARANGAY AMSIC	ALL EML CONSTRUCTION CORPORATION (FORMERLY: E.M.L. CONSTRUCTION & TRADING) (10151)	96,486,274.07	Completed	April 26, 2024	November 03, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CI0084	FLOOD MANAGEMENT PROGRAM; CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS; CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN ANGELES CITY, PAMPANGA (PHASE I)	AL-B DEVELOPMENT CORPORATION (11740)	62,658,600.47	Completed	April 26, 2024	November 11, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0085	OFF-CARRIAGEWAY-SECONDARY ROADS; FRIENDSHIP CIRCUM RD (WEST CIRCUM RD)-K0082+(-035)-K0082+080, K0082=115-K0082+329, K0086+040-K0088+824, K0089+140-K0089+315 (WITH SOLAR LED STREET LIGHTS), ANGELES CITY, PAMPANGA	MAYFLOWER CONSTRUCTION AND DEVELOPMENT CORPORATION (34446)	46,919,513.24	Completed	April 26, 2024	November 18, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0086	NETWORK DEVELOPMENT PROGRAM; OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS; ABACAN ROAD AT ANGELES CITY, PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	48,990,707.98	Completed	April 26, 2024	November 04, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0089	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG), SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROADS AND DRAINAGE IN MAGALANG, PAMPANGA	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	87,335,265.81	Completed	April 26, 2024	December 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0090	ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM; NETWORK DEVELOPMENT PROGRAM, OFF-CARRIAGEWAY IMPROVEMENT-SECONDARY ROADS, DAU/NLEX-MNR RD-K0088+ (-342)-K0088+591 (WITH SOLAR LED STREET LIGHTS)	IGLC CONSTRUCTION (50343)	11,950,004.22	Completed	April 26, 2024	August 11, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CI0091	CONVERGENCE AND SPECIAL SUPPORT PROGRAM; CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM, EAST CIRCUMFERENTIAL ROAD CONNECTING MACARTHUR HIG	NES-SAN BUILDERS (25142)	4,891,040.63	Completed	April 26, 2024	June 06, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CI0092	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-TERTIARY ROADS: CONCEPCION-CAPAS RD 0 TO 514, MAGALANG, PAMPANGA	CMDV CONSTRUCTION (48047)	4,426,797.53	Completed	April 26, 2024	May 29, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0093	BASIC INFRASTRUCTURE PROGRAM; BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY. SANTO ROSARIO, MAGALANG, PAMPANGA	ARROWHEAD CONSTRUCTION (22597)	9,880,733.74	Completed	April 26, 2024	August 20, 2024	100.00
Pampanga 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CI0094	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG); ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATIGIC PUBLIC BUILDINGS/FACILITIES; CONSTRUCTION OF QUITANGIL CREEK ROAD DIKE, BRGY STA MARIA TO BRGY SAN FRANCISCO, MAB	THREE-IN-ONE CONSTRUCTION & TRADING (14695)	39,175,051.64	Completed	April 26, 2024	September 15, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00001	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS-NUOVA ECIJA-AURORA ROAD, PROVINCE OF AURORA	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551) / WAWA RICH CONSTRUCTION AND EQUIPMENT CORPORATION (FORMERLY: WAWA RICH CONSTRUCTION CORP.) (54970)	145,712,215.83	On-Going	November 04, 2024	July 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-2	24C00002	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF AGUANG FLOOD CONTROL STRUCTURE, BALER AURORA (PHASE II), PROVINCE OF AURORA	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852) / 4VC BUILDERS & DEVELOPMENT CORP. (50108)	146,679,617.40	Completed	May 06, 2024	April 30, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00003	FLOOD MANAGEMENT PROGRAM-CONST./MAINT. OF FLOOD MITIGATION STRUCTURES & DRAINAGE SYSTEMS-CONST. OF SLOPE PROTECTION STRUCTURES ALONG DILA-DILA CREEK, DINALUPIHAN CENTRAL BUSINESS DIST. SAPANG PUTOL (TRIBUTARY TO COLO CREEK), DINALUPIHAN, BATAAN	PASCAL CONSTRUCTION (34168) / D.M. BERNALES CONSTRUCTION (38691)	145,541,300.00	On-Going	April 01, 2024	December 27, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00004	CONVERGENCE & SPL. SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS RDS. &/OR BRIDGES FR. THE NAT'L. RD./S LEAD. TO MAJ./STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF ACCESS ROADS BRGY. QUINAWAN, BAGAC TO BRGY. BIAAN, MARI	LUCK-WELL CONSTRUCTION DEV'T CORPORATION (FORMERLY: LUCKWELL CONSTRUCTION) (17510)	189,155,560.75	On-Going	February 29, 2024	September 25, 2024	17.86
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00005	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-TERTIARY ROADS, BIGAA-PLARIDEL VIA BULACAN AND MALOLOS ROAD, PROVINCE OF BULACAN	A.L. SALAZAR CONSTRUCTION, INC. (3899)	155,222,086.99	On-Going	February 29, 2024	May 25, 2025	60.55
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00012	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN ILDEFONSO-SAN MIGUEL BYPASS ROAD (PACKAGE 1), PROVINCE OF BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	115,798,600.33	On-Going	February 29, 2024	June 01, 2026	65.41
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00013	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, SAN ILDEFONSO-SAN MIGUEL BYPASS ROAD (PACKAGE 2), PROVINCE OF BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,499,941.31	On-Going	February 29, 2024	June 07, 2026	69.06
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00014	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, WESTERN BULACAN CONNECTOR ROAD, PROVINCE OF BULACAN	G.D.L. CONSTRUCTION (22796)	96,498,821.02	Completed	February 29, 2024	November 24, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00015	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	151,759,285.63	Completed	May 16, 2024	March 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00018	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BACOLOR PORAC ACCESS ROAD (PACKAGE 1), PROVINCE OF PAMPANGA	LEADWAY CONSTRUCTION & DEVELOPMENT CORPORATION (4378)	152,361,738.66	On-Going	February 29, 2024	December 24, 2024	0.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00021	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF FLYOVERS/INTERCHANGES/UNDERPASSES/LONG SPAN BRIDGES, STO. TOMAS INTERCHANGES INCLUDING ROADS AND BRIDGES FROM NLEX (NORTH LUZON EXPRESSWAY)-MANILA NORT ROAD, PROVINCE OF PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	115,777,001.18	Completed	February 29, 2024	February 28, 2026	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00022	CONVERGENCE & SPL. SUPPORT PROGRAM-SUSTAINABLE INFRA PROJ.S. ALLEVIATING GAPS (SIPAG)-ACCESS RDS. &/OR BRS. FR. THE NAT'L. RD./S LEAD. TO MAJOR/STRAT. PUBLIC BLDGS./FACILITIES-CONST. OF STO. TOMAS-ARAYAT BYPASS RD. (SAN LUIS SECT.) SAN LUIS, PAMPANGA.	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	89,845,635.79	On-Going	May 06, 2024	July 30, 2026	28.67
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00024	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BYPASS AND DIVERSION ROADS, CONCEPCION-MABALACAT BYPASS ROAD, PROVINCE PAMPANGA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	155,143,342.69	On-Going	May 06, 2024	April 15, 2025	75.85
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00025	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SANTO TOMAS RIVER, SAN FELIPE, ZAMBALES	GLOBALCRETE BUILDERS INC. (40796) / LAKE-PART CONSTRUCTION AND TRADING CORP. (54886)	192,999,860.34	On-Going	May 06, 2024	September 24, 2025	98.22
Region III	2024	Regular Infra - GAA 2024 CP	24C00027	CONVERGENCE & SPL. SUPPORT PROG.-CONST.IMPR'VT. OF VARIOUS INFRASTRUCTURE IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAN AT SEGURIDAD PROG.-TIKAS), CONST. OF FIRST SCOUT RANGER REGIMENT (FSRR) PERIMETER RD. (TRAINING GROUND), CA	PING-ANN'S CONSTRUCTION & TRADING CORPORATION (34188) / ALE-J CONSTRUCTION & TRADING (26445)	33,773,573.07	On-Going	October 07, 2024	February 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00028	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	145,330,874.46	Completed	October 07, 2024	March 05, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00029	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	188,591,149.75	Completed	October 07, 2024	May 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00030	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643) / SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	178,157,641.17	Completed	July 29, 2024	February 23, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00031	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LUBAO-GUAGUA-MINALIN-STO. TOMAS ROAD (STO. TOMAS-MINALIN SECTION), PACKAGE 1, PROVINCE OF PAMPANGA	ST. LOUISE PRIME BUILDERS & DEVELOPMENT CORP. (39033) / EDDMARI CONSTRUCTION & TRADING (20301)	236,561,216.42	On-Going	February 29, 2024	July 01, 2025	57.11
Region III	2024	Regular Infra - GAA 2024 CP	24C00032	CONVERGENCE & SPL. SUPPORT PROG.- CONST./IMP'VT. OF VARIOUS INFRA. IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROG.-TIKAS) CONST. OF REG. CRIME LAB. OFFICE 3, CAMP CAPT. JULIAN OLIVAS, C.S.F.P. (PHASE IV), (P)	ULTIMOS CONSTRUCTION CORP. (51511)	9,649,547.49	On-Going	February 29, 2024	November 26, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00033	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LUBAO-GUAGUA-MINALIN-STO. TOMAS ROAD (LUBAO-GUAGUA SECTION), PACKAGE 10, PROVINCE OF PAMPANGA	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650)	185,485,920.17	On-Going	May 06, 2024	July 23, 2025	80.39
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00034	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS, CAPAS-BOTOLAN ROAD (PACKAGE 1), PROVINCE OF TARLAC	NORTHERN BUILDERS (8789)	106,149,974.90	Completed	April 01, 2024	October 27, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00036	NETWORK DEVELOPMENT PROGRAM- CONSTRUCTION OF MISSING LINKS/NEW ROADS, CAPAS-BOTOLAN ROAD-PACKAGE 3, PROVINCE OF ZAMBALES	LEADWAY CONSTRUCTION & DEVELOPMENT CORPORATION (4378)	192,999,807.95	Completed	February 29, 2024	February 22, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00037	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - DINALUPIHAN, BATAAN	LEBERN BUILDERS TRADING AND GENERAL SERVICES (38060) / 4B CONSTRUCTION CORPORATION (23445)	53,075,000.00	Completed	September 16, 2024	March 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00038	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - DINALUPIHAN, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299) / A.T.P. CONSTRUCTION (35481)	61,274,999.78	On-Going	June 14, 2024	March 10, 2025	91.29
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00040	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - EPZA BY-PASS (BARASO COUNTRY RD) - MARIVELES, BATAAN	JEK TRADING AND CONSTRUCTION (41568)	28,950,000.00	Completed	April 01, 2024	November 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00041	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - JCT LAYAC BALANGA MARIVELES PORT RD - MARIVELES, BATAAN	E.R. VENZON CONSTRUCTION (19013)	33,775,000.00	On-Going	March 18, 2024	September 30, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00043	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - JOSE ABAD SANTOS AVE (JASA) - DINALUPIHAN, BATAAN	E.R. VENZON CONSTRUCTION (19013) / L.R. DE GUZMAN CONSTRUCTION (10264)	59,526,708.97	On-Going	August 16, 2024	April 12, 2025	45.92
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00045	NETWORK DEVELOPMENT PROGRAM - OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROAD - GOV JJ LINAO RD - MORONG, BATAAN	LUCK-WELL CONSTRUCTION DEV'T CORPORATION (FORMERLY: LUCKWELL CONSTRUCTION) (17510)	50,141,400.00	Completed	March 18, 2024	September 13, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00048	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAGAC RIVER (VALDEZ BRIDGE), BAGAC, BATAAN (PHASE II)	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617) / ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	94,309,319.76	On-Going	March 12, 2024	June 14, 2025	93.03
Region III	2024	Regular Infra - GAA 2024 CP	24C00050	CONVERGENCE & SPECIAL SUPPORT PROG - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROG - TRIP) - ACCESS ROAD TO BAGAC-MARIVELS ROAD LEADING TO BEACH AREAS, BRGY. QUINAWAN, BAGAC, BATAAN	SUPREME BUILDERS CONSTRUCTION AND TRADING (36299)	94,077,890.24	On-Going	May 13, 2024	April 25, 2025	43.55
Region III	2024	Regular Infra - GAA 2024 CP	24C00051	CONVERGENCE & SPECIAL SUPPORT PROGRAM - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION (TRIP) - STA ISABEL - SAN RAMON DIVERSION ROAD, DINALUPIHAN, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	16,405,000.00	Completed	May 20, 2024	November 27, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00052	CONVERGENCE & SPECIAL SUPPORT PROG - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROLL-IT) - BRGY. PITA ROAD LEADING TO AGRO-INDUSTRIAL AREA. DINALUPIHAN, BATAAN	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	1,891,255.51	On-Going	May 13, 2024	June 18, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 CP	24C00053	CONVERGENCE & SPECIAL SUPPORT PROG - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROLL-IT) - BRGY. SAN SIMON TO BRGY. TUCOP ROAD AGRO-INDUSTRIAL AREA. DINALUPIHAN, BATAAN	NICAP CONSTRUCTION (28761)	1,886,187.90	Completed	May 13, 2024	August 31, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00054	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONST/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT) BRGY. TORRES - NEW SAN JOSE - PAGALANGGANG ROAD TO AGRICULTURAL AREA, DINALUPIHAN, BATAAN	LEBERN BUILDERS TRADING AND GENERAL SERVICES (38060)	1,887,537.97	On-Going	June 14, 2024	August 12, 2024	0.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00055	CONVERGENCE & SPECIAL SUPPORT PROG - CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES & ECONOMIC ZONES (ROLL-IT) - BRGY. TUBO-TUBO ROAD LEADING TO AGRO-TOURISM AREA. DINALUPIHAN, BATAAN	D.M. BERNALES CONSTRUCTION (38691)	1,872,291.85	Completed	May 13, 2024	December 08, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00058	BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ACCESS ROAD, BRGY MABAYO, MORONG, BATAAN	POLYMER-VIC CONSTRUCTION (6157)	6,772,703.23	On-Going	May 13, 2024	August 10, 2024	0.40
Region III	2024	Regular Infra - GAA 2024 SSP	24C00059	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY NAGBALAYONG, MORONG, BATAAN	CYPHRIAN BUILDERS & TRADING (44891)	4,950,000.00	Completed	June 03, 2024	November 30, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00060	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY JC PAYUMO, DINALUPIHAN, BATAAN	R.Z. TIGAS CONSTRUCTION AND TRADING (34198)	3,960,000.00	Completed	February 28, 2024	June 26, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00061	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY OLD SAN JOSE, DINALUPIHAN, BATAAN	YELLOW GOLD CONSTRUCTION (9051)	3,870,082.49	On-Going	February 28, 2024	June 26, 2024	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00062	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. PENTOR, DINALUPIHAN, BATAAN	L.R. DE GUZMAN CONSTRUCTION (10264)	3,960,000.00	Completed	March 18, 2024	September 16, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00063	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY PINULOT, DINALUPIHAN, BATAAN	RWD CONSTRUCTION (27116)	3,960,000.00	Completed	February 28, 2024	June 26, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00064	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY PITA, DINALUPIHAN, BATAAN	D. M. HOUSE CONSTRUCTION, INC. (25810)	3,960,000.00	Completed	April 22, 2024	August 19, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00065	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY ROOSEVELT, DINALUPIHAN, BATAAN	RWD CONSTRUCTION (27116)	3,868,903.03	On-Going	February 28, 2024	June 26, 2024	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00066	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY SAGUING, DINALUPIHAN, BATAAN	L.R. DE GUZMAN CONSTRUCTION (10264)	3,960,000.00	Completed	February 28, 2024	June 26, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00067	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY SAN PABLO, DINALUPIHAN, BATAAN	YELLOW GOLD CONSTRUCTION (9051)	3,960,000.00	Completed	February 28, 2024	June 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00068	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAGAC NATIONAL HIGH SCHOOL, BRGY PARANG, BAGAC, BATAAN	R.Z. TIGAS CONSTRUCTION AND TRADING (34198)	7,920,000.00	Completed	February 28, 2024	September 22, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00069	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BLDG, BRGY. PAGALANGGANG, DINALUPIHAN, BATAAN	BASTIAN BUILDERS (40572)	7,920,000.00	Completed	February 28, 2024	September 19, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00070	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SABANG, MORONG, BATAAN	D. M. HOUSE CONSTRUCTION, INC. (25810)	7,920,000.00	Completed	March 18, 2024	September 13, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00071	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BLDG, EC BERNABE NATIONAL HIGH SCHOOL, BRGY. ATILANO L. RICARDO, BAGAC, BATAAN	R.Z. TIGAS CONSTRUCTION AND TRADING (34198)	7,920,000.00	Completed	February 28, 2024	September 22, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00072	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BLDG, IPAG NATIONAL HIGH SCHOOL, BRGY. IPAG, MARIVELES, BATAAN	NICAP CONSTRUCTION (28761)	7,920,000.00	Completed	February 28, 2024	August 25, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00073	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, MARIVELES NATIONAL HIGH SCHOOL - ANNEX, BRGY ALS-ASIN, MARIVELES, BATAAN	NICAP CONSTRUCTION (28761)	7,920,000.00	Completed	February 28, 2024	September 22, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00074	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BLDG, MARIVELES NATIONAL HIGH SCHOOL - CAMAYA CAMPUS, MARIVELES, BATAAN	NICAP CONSTRUCTION (28761)	7,920,000.00	Completed	February 28, 2024	August 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00075	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY PAGASA, BAGAC, BATAAN	R.Z. TIGAS CONSTRUCTION AND TRADING (34198)	6,930,000.00	Completed	February 28, 2024	February 11, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00076	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY POBLACION, MARIVELES, BATAAN	NICAP CONSTRUCTION (28761)	6,930,000.00	Completed	February 28, 2024	July 26, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00077	CONVERGENCE & SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, SITIO MABUHAY SENIOR HIGH SCHOOL, BRGY. CABCABEN, MARIVELES, BATAAN	NICAP CONSTRUCTION (28761)	5,940,000.00	Completed	March 18, 2024	August 14, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 LP	24C00078	LOCAL PROGRAM - NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES - CONSTRUCTION NEW DPWH OFFICE BUILDING, BATAAN 3RD DEO, BATAAN, PROVINCE OF BATAAN	88 BUILDERS CONSTRUCTION (46381)	48,250,000.00	On-Going	December 20, 2024	August 16, 2025	49.40
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00079	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER (UPSTREAM), SAN MIGUEL, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	142,605,946.87	On-Going	May 05, 2024	March 30, 2025	61.54
Region III	2024	Regular Infra - GAA 2024 SSP	24C00081	SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- CONSTRUCTION OF ROAD INCLUDING DRAINAGE STRUCTURE AT F. VIOLA HIGHWAY, SAN RAFAEL, BUL	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	96,499,264.98	On-Going	May 12, 2024	January 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00083	SUSTAINABLE INFRASTRURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURE PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER (UPSTREAM), BARANGAY MALIGAYA, SAN MIGUEL, BULACAN	MRRM TRADING & CONSTRUCTION (19657)	96,499,054.63	Completed	June 03, 2024	April 28, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00084	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRAS. PROG.-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER(UPSTREAM),PHASE II,BARANGAY BARDIAS,SAN MIGUEL,BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	98,999,322.46	On-Going	May 12, 2024	March 07, 2025	98.52
Region III	2024	Regular Infra - GAA 2024 SSP	24C00085	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRAS. PROG.-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER (UPSTREAM),PHASE 13,BARANGAY BARDIAS,SAN MIGUEL,BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	97,533,195.88	On-Going	May 12, 2024	March 07, 2025	38.75
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00086	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAASIM RIVER (PACKAGE VI), BARANGAY BASUIT, SAN ILDEFONSO, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	96,498,717.18	Completed	May 06, 2024	March 01, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00087	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER (SITIO BROWN BRIDGE), BARANGAY SIBUL, SAN MIGUEL, BULACAN, PHASE I	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	95,044,004.91	On-Going	July 01, 2024	May 26, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00088	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER, BARANGAY AKLE, SAN ILDEFONSO, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,498,730.97	Completed	July 15, 2024	June 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-2	24C00089	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER, BARANGAY MASALIPIT, SAN MIGUEL,BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	95,069,495.04	On-Going	May 05, 2024	February 28, 2025	81.92
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00090	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER, SAN MIGUEL, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	95,070,667.54	On-Going	May 05, 2024	February 28, 2025	30.18
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00091	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SAN MIGUEL RIVER, BARANGAY SIBUL, SAN MIGUEL, BULACAN, PACKAGE IX	ADSL CONSTRUCTION & TRADING (48245) / IRONCUE CONSTRUCTION AND SUPPLY INC. (50470)	96,498,948.96	Completed	July 15, 2024	June 09, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00092	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS- CONSTRUCTION OF FLOOD CONTROL STRUCTURE, SAN MIGUEL RIVER, BARANGAY SAN JUAN, SAN MIGUEL, BULACAN, PACKAGE I	EDFROBON CONSTRUCTION SERVICES INCORPORATED (36761)	96,499,925.81	Completed	May 06, 2024	March 01, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00093	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS-EASTERN BULACAN RD, DONA REMEDIOS TRINIDAD, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	95,061,579.73	On-Going	July 15, 2024	November 11, 2024	99.69
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00096	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER (SITIO BROWN BRIDGE), BARANGAY SIBUL, SAN MIGUEL, BULACAN, PHASE II	M3 KONSTRACK CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	95,018,844.53	On-Going	July 01, 2024	May 26, 2025	70.75
Region III	2024	Regular Infra - GAA 2024 SSP	24C00097	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS INCLUDING DRAINAGE STRUCTURE AT KALSADANG BAGO,SAN RAFAEL,BUL.	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	71,470,200.95	On-Going	October 14, 2024	May 11, 2025	43.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00098	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS INCLUDING DRAINAGE STRUCTURE AT SAN RAFAEL, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	71,455,177.15	On-Going	October 14, 2024	May 11, 2025	84.56
Region III	2024	Regular Infra - GAA 2024 SSP	24C00102	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BRIDGE, SAPANG PUTIK-DILIMAN II, SAN ILDEFONSO, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	47,526,203.20	On-Going	June 15, 2025	May 10, 2026	0.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00103	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SAN MIGUEL RIVER, RIGHT SIDE, SAN MIGUEL, BULACAN	IM CONSTRUCTION CORPORATION (20074)	48,249,499.22	Completed	September 16, 2024	May 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00104	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SAN MIGUEL RIVER, RIGHT SIDE, SAN MIGUEL, BULACAN	IM CONSTRUCTION CORPORATION (20074)	47,515,605.21	On-Going	September 16, 2024	May 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00105	BASIC INFRASTRUCTURE PROGRAM-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY POBLACION, PHASE II, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	48,755,685.05	On-Going	March 16, 2025	September 11, 2025	76.84
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00106	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER, BARANGAY PINAMBARAN (DOWNSTREAM), SAN MIGUEL, BULACAN	D.R. ROBLES CONSTRUCTION (28559)	48,248,385.43	On-Going	May 06, 2024	December 01, 2024	94.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-2	24C00107	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER, BARANGAY PINAMBARAN(UPSTRAM), SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	47,549,154.44	On-Going	May 06, 2024	December 01, 2024	96.42
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00108	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER, BARANGAY BARITAN (DOWNSTREAM), SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	48,249,217.60	Completed	May 06, 2024	December 01, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00109	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BULO RIVER, BARANGAY BARITAN (UPSTREAM), SAN MIGUEL, BUL	ADSL CONSTRUCTION & TRADING (48245)	47,549,007.46	On-Going	May 06, 2024	December 01, 2024	96.47
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00111	NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING - TERTIARY ROADS-STA RITA-BIAK-NA-BATO VIA PULONG BAYABAS RD, SAN MIGUEL, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	44,702,040.61	On-Going	December 23, 2024	May 21, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00112	BASIC INFRASTRUCTURE PROGRAM-BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI PURPOSE BUILDING (BARANGAY HALL), DILIMAN II, SAN RAFAEL, BULACAN	ALEMRAC CONSTRUCTION AND SUPPLY CORP. (57407)	29,284,165.14	On-Going	March 06, 2025	August 02, 2025	77.47
Region III	2024	Regular Infra - GAA 2024 SSP	24C00113	BASIC INFRASTRUCTURE PROGRAM - BIP - EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES-CONSTRUCTION OF SAN MIGUEL DISTRICT HOSPITAL(PHASE IV),BARANGAY SANTA RITA MATANDA, SAN MIGUEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	29,283,931.28	On-Going	June 15, 2025	February 09, 2026	0.87
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00114	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF AMRIS UPPER MAASIM SLOPE PROTECTION,SAN RAFAEL, BULACAN	MONTADEL ENTERPRISES (20553)	28,529,088.98	On-Going	June 03, 2024	December 29, 2024	49.09
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00115	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - TERTIARY ROADS - SN MIGUEL-SIBUL RD, SAN MIGUEL, BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	24,430,985.78	On-Going	March 04, 2025	July 01, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00116	SUSTAINABLE INFRA. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF AMRIS LATERAL A1,SAN RAFAEL,BULACAN (KATUBIGAN-KALSADA TUNGO SA KATUBIGAN)	EIRISH BUILDERS & SUPPLY INC. (33656)	22,673,328.70	On-Going	March 06, 2025	July 03, 2025	63.14
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00117	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - TERTIARY ROADS - EASTERN BULACAN RD, DONA REMEDIOS TRINIDAD, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	19,368,372.99	Completed	July 15, 2024	October 12, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00118	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - STA RITA-CAMIAS OLD RD, SAN MIGUEL, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	15,276,501.94	Completed	July 15, 2024	September 12, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00119	BASIC INFRASTRUCTURE PROGRAM-BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PULONG SAMPALOC, DONA REMEDIOS TRINIDAD, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	14,641,683.48	On-Going	November 25, 2024	March 24, 2025	97.07
Region III	2024	Regular Infra - GAA 2024 SSP	24C00120	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BRGY. PULONG TAMO, SAN ILDEFONSO, BULACAN	CAF BUILDERS (42150)	14,626,940.57	On-Going	November 18, 2024	March 17, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00121	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CAMIAS, SAN MIGUEL, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	14,628,588.10	Completed	June 17, 2024	November 13, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00122	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PACALAG, SAN MIGUEL, BULACAN	J.C NIETO CONSTRUCTION (53359)	14,624,915.31	On-Going	July 08, 2024	December 04, 2024	99.82
Region III	2024	Regular Infra - GAA 2024 SSP	24C00123	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PULONG BAYABAS, SAN MIGUEL, BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	14,641,543.80	On-Going	November 25, 2024	March 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00124	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS / FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. TUKOD, SAN RAFAEL BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	14,625,085.94	On-Going	June 25, 2024	November 21, 2024	93.57
Region III	2024	Regular Infra - GAA 2024 SSP	24C00125	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATIMBUBONG, SAN ILDEFONSO, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	9,899,176.16	Completed	July 15, 2024	December 11, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00126	BASIC INFRASTRUCTURE PROGRAM-BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD,BARANGAY CASALAT, SAN ILDEFONSO, BULACAN	1199S CONSTRUCTION (50198)	9,751,726.62	On-Going	November 25, 2024	January 23, 2025	75.52
Region III	2024	Regular Infra - GAA 2024 SSP	24C00127	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUKOD, SAN RAFAEL, BULACAN	1199S CONSTRUCTION (50198)	9,752,399.61	Completed	July 15, 2024	November 11, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00128	BASIC INFRASTRUCTURE PROGRAM-BIP- MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING,BARANGAY POBLACION,SAN RAFAEL,BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	9,750,668.65	Completed	March 16, 2025	July 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00129	BASIC INFRASTRUCTURE PROGRAM-BIP- ACCESS ROADS AND/OR BIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY MARONQUILLO, SAN RAFAEL, BULACAN	1199S CONSTRUCTION (50198)	9,750,948.99	On-Going	July 08, 2024	September 05, 2024	93.48
Region III	2024	Regular Infra - GAA 2024 SSP	24C00130	CONVERGENCE & SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-IMPROVEMENT OF INTERSECTION-STA RITA CAMIAS OLD ROAD (S0141LZ) AND STA. RITA BIAK NA BATO (VIA PULONG BAYABAS) ROAD (S01413LZ) SAN MIGUEL, BULACAN	1199S CONSTRUCTION (50198)	9,508,638.06	On-Going	March 30, 2025	May 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00135	SUSTAINABLE INFRASTRUCT. PROJ. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BRS. FROM THE NATL. RD./S LEADING TO MAJOR/STRATEG. PUBLIC BLDGS./FACILITIES-CONST. OF AMRIS LATERAL A,SAN RAFAEL,BUL.(KATUBIGAN-KALSADA TUNGO SA PATUBIGAN),SAN RAFAEL,BUL.	EIRISH BUILDERS & SUPPLY INC. (33656)	8,317,955.97	On-Going	December 23, 2024	February 20, 2025	74.40
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00136	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SIBUL-BIAK-NA-BATO RD, SAN MIGUEL, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	7,555,935.95	Completed	November 25, 2024	January 23, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00137	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE - TERTIARY ROADS-SN MIGUEL-SIBUL RD, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	6,488,469.54	Completed	November 25, 2024	January 23, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00138	BASIC INFRASTRUCTURE PROGRAM-BIP- MULTI PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), BARANGAY PULONG BAYABAS, SAN MIGUEL BULACAN	E.K. CO CONSTRUCTION & SUPPLY (48921)	4,924,261.47	Completed	July 08, 2024	November 04, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00139	BASIC INFRASTRUCTURE PROGRAM-BIP- MULTI PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE II), BARANGAY MAGMARALE, SAN MIGUEL, BULACAN	E.K. CO CONSTRUCTION & SUPPLY (48921)	4,924,348.92	Completed	July 08, 2024	November 04, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00140	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF DRAINAGE CANAL, BARANGAY TAMBUBONG, SAN RAFAEL, BULACAN	MA. LIZA C. AUSTRIA CONSTRUCTION & SUPPLY CORPORATION (19807)	4,879,075.20	On-Going	July 15, 2024	September 12, 2024	98.33
Region III	2024	Regular Infra - GAA 2024 SSP	24C00141	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF DRAINAGE CANAL, BARANGAY SAMPALOC, SAN RAFAEL, BULACAN	MA. LIZA C. AUSTRIA CONSTRUCTION & SUPPLY CORPORATION (19807)	4,876,701.88	On-Going	July 15, 2024	September 12, 2024	98.69
Region III	2024	Regular Infra - GAA 2024 SSP	24C00142	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY NABAONG GARLANG, SAN ILDEFONSO, BULACAN	MELMAN BUILDERS OPC (56856)	4,949,192.11	Completed	July 15, 2024	September 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00143	BASIC INFRASTRUCTURE PROGRAM-BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BAILEY BRIDGE,SITIO MADLUM,BARANGAY BIAK-NA-BATO, SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	4,875,125.80	Completed	March 16, 2025	July 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00144	BASIC INFRASTRUCTURE PROGRAM-BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF BAILEY BRIDGE,BRGY. BIAK-NA-BATO,SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	4,875,125.80	Completed	March 16, 2025	July 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00145	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROAD, BARANGAY PINAMBARAN, SAN MIGUEL, BULACAN	MELMAN BUILDERS OPC (56856)	4,948,113.78	Completed	July 15, 2024	September 12, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00146	BASIC INFRASTRUCTURE PROGRAM- BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS, SITIO DUPLAS, BARANGAY KALAWAKAN,DONA REMEDIOS TRINIDAD,BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	4,875,699.88	On-Going	October 29, 2024	December 27, 2024	87.70
Region III	2024	Regular Infra - GAA 2024 SSP	24C00148	CONVERGENCE SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI- PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI PURPOSE BUILDING, MAGSAYSAY, DINALUPIHAN, BATAAN	DELCO BUILDERS (45999)	7,920,000.00	Completed	April 01, 2024	September 27, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00149	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI- PURPOSE BLDG, BAGUMBAYAN, BAGAC, BATAAN	HORAMABI BUILDERS (24129)	7,740,307.75	On-Going	April 22, 2024	October 18, 2024	0.92
Region III	2024	Regular Infra - GAA 2024 SSP	24C00150	CONVERGENCE SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI- PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI PURPOSE BUILDING, JC PAYUMO, DINALUPIHAN, BATAAN	A.T.P. CONSTRUCTION (35481)	7,920,000.00	Completed	April 01, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00151	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - ANGELES-PORAC-FLORIDABLANCA-DINALUPIHAN RD - DINALUPIHAN, BATAAN	4B CONSTRUCTION CORPORATION (23445)	7,237,500.00	Completed	April 01, 2024	May 30, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00152	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - EPZA BY-PASS (BARASO COUNTRY RD) - MARIVELES, BATAAN	PASCAL CONSTRUCTION (34168)	16,887,500.00	Completed	April 01, 2024	November 24, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00153	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG JOSE ABAD SANTOS AVE (S01254LZ), BRGY STA ISABEL (TABACAN), DINALUPIHAN, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	3,965,857.76	Completed	September 30, 2024	January 05, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00154	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USER'S CHARGE AS PER RA 11239 - INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG JOSE ABAD SANTOS AVE (S01254LZ) BRGY SAN RAMON, DINALUPIHAN, BATAAN	BASTIAN BUILDERS (40572)	3,965,858.57	Completed	October 07, 2024	February 03, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00155	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES, BRGY IPAG, MARIVELES, BATAAN	PASCAL CONSTRUCTION (34168)	5,821,788.88	On-Going	June 03, 2024	August 01, 2024	33.31
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00156	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - EPZA BY-PASS (BARASO COUNTRY RD) - MARIVELES, BATAAN	4B CONSTRUCTION CORPORATION (23445) / L.R. DE GUZMAN CONSTRUCTION (10264)	75,447,562.18	On-Going	October 28, 2024	June 24, 2025	73.85
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00157	ASSET PRESERVATION PROGRAM - CONST/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - ROMAN EXPRESSWAY - MARIVELES, BATAAN	PASCAL CONSTRUCTION (34168)	16,466,995.97	On-Going	June 14, 2024	October 11, 2024	45.55



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00158	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-MEYCAUAYAN-CAMALIG-BAHAY PARI ROAD, PROVINCE OF BULACAN	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / JB CONSTRUCTION AND SUPPLY INC. (FORMERLY:JB CONSTRUCTION AND SUPPLY) (42531)	174,239,810.80	On-Going	May 14, 2024	August 29, 2025	67.15
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00159	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS - CONSTRUCTION OF BAGAC-MARIVELES BY-PASS ROAD, BAGAC AND MARIVELES, BATAAN	A.T.P. CONSTRUCTION (35481)	4,825,000.00	On-Going	May 13, 2024	July 11, 2024	0.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00160	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - AMO BR. (B01613LZ) ALONG JCT. LAYAC-BALANGA-MARIVELES PORT ROAD (PHASE 1)	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617) / ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	40,192,141.21	On-Going	October 24, 2024	April 21, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00161	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG COLO TRIBUTARY (PINULOT SECTION) TO COLO RIVER, PHASE 2-P, BRGY PINULOT, DINALUPIHAN, BATAAN	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617) / ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (05349)	47,284,702.71	On-Going	June 03, 2024	February 27, 2025	53.59
Region III	2024	Regular Infra - GAA 2024 SSP	24C00162	CONVERGENCE & SPECIAL SUPPORT PROG-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONST OF ROAD, BRGY ALAS-ASIN, MARIVELES, BATAAN	E.R. VENZON CONSTRUCTION (19013)	8,685,000.00	Completed	June 14, 2024	August 12, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00163	CONVEGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. JC PAYUMO, DINALUPIHAN, BATAAN	JMD DIAMOND CONSTRUCTION SERVICES (47933)	9,687,138.89	On-Going	August 16, 2024	February 10, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00164	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES - IMPROVEMENT OF ROAD AROUND TOWN PLAZA, DINALUPIHAN, BATAAN	LEBERN BUILDERS TRADING AND GENERAL SERVICES (38060)	9,900,000.00	Completed	October 24, 2024	May 21, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00165	CONVERGENCE AND SPECIAL SUPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONST OF ROAD, BRGY QUINAWAN BAGAC TO NRGY BIAAN, MARIVELES, BATAAN	LUCK-WELL CONSTRUCTION DEV'T CORPORATION (FORMERLY: LUCKWELL CONSTRUCTION) (17510)	9,700,000.00	On-Going	June 14, 2024	May 18, 2025	73.56
Region III	2024	Regular Infra - GAA 2024 SSP	24C00166	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF DRAINAGE SYSTEM WITH SLOPE PROTECTION, BRGY POBLACION, MORONG, BATAAN	JKOJ CONSTRUCTION SUPPLIES TRADING (51817)	19,383,041.77	On-Going	June 03, 2024	September 30, 2024	59.72
Region III	2024	Regular Infra - GAA 2024 SSP	24C00167	CONVEGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 3, BRGY. ALAS-ASIN, MARIVELES, BATAAN	E.R. VENZON CONSTRUCTION (19013)	29,100,888.88	On-Going	August 16, 2024	February 11, 2025	83.50
Region III	2024	Regular Infra - GAA 2024 SSP	24C00168	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAYAN BAYANAN, DINALUPIHAN, BATAAN	E.R. VENZON CONSTRUCTION (19013)	7,759,242.01	Completed	May 06, 2024	November 01, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00169	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BANGAL, DINALUPIHAN, BATAAN	D.M. BERNALES CONSTRUCTION (38691)	7,920,000.00	Completed	May 06, 2024	January 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00170	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PINULOT, DINALUPIHAN, BATAAN	DAJ BUILDERS (40285)	7,920,000.00	Completed	May 06, 2024	January 30, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00171	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PAG-ASA, DINALUPIHAN, BATAAN	A.T.P. CONSTRUCTION (35481)	4,950,000.00	Completed	May 06, 2024	September 02, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00172	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PAYANGAN, DINALUPIHAN, BATAAN	A.T.P. CONSTRUCTION (35481)	4,950,000.00	Completed	May 06, 2024	September 02, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00173	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BRGY SAN PABLO, DINALUPIHAN, BATAAN	HEBREWS BUILDERS AND CONSTRUCTION CORP. (48202)	6,930,000.00	On-Going	June 03, 2024	March 15, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00174	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. PARANG, BAGAC, BATAAN	BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	4,950,000.00	Completed	May 06, 2024	September 12, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00175	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BLDG/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PAYSAWAN, BAGAC, BATAAN	BASTIAN BUILDERS (40572)	4,818,847.28	On-Going	May 06, 2024	September 02, 2024	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00176	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - EVACUATION CENTER/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES - CONSTRUCTION OF MORONG DISTRICT HOSPITAL, MORONG, BATAAN (PHASE II)	VF CONSTRUCTION (10048)	96,871,195.18	On-Going	January 13, 2025	January 07, 2026	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00177	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - MINDANAO AVENUE - MARIVELES, BATAAN	E.R. VENZON CONSTRUCTION (19013) / L.R. DE GUZMAN CONSTRUCTION (10264)	19,300,000.00	On-Going	October 07, 2024	January 04, 2025	97.85
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00178	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-MEYCAUAYAN-CAMALIG-BAHAY PARI ROAD, PROVINCE OF BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	175,172,664.50	On-Going	May 14, 2024	August 29, 2025	51.55
Region III	2024	Regular Infra - GAA 2024 SSP	24C00179	CONVERGENCE & SPL. SUPPORT PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONST. OF SLOPE PROTECTION STRUCTURES ALONG TELABASTAGAN-SAINT JUDE CREEK, SAN FDO. CITY	R.D. POLICARPIO & COMPANY INC. (4414)	192,999,676.33	On-Going	July 08, 2024	July 02, 2025	89.99
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00180	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF ABITONAN RIVER FLOOD CONTROL STRUCTURE, DIPACULAO, AURORA, PROVINCE OF AURORA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	169,839,885.31	Completed	April 01, 2024	March 26, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00181	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF DIPACULAO RIVER CONTROL STRUCTURE (PHASE 2), DIPACULAO, AURORA, PROVINCE OF AURORA	PERSAN CONSTRUCTION, INC. (FORMERLY: PERSAN CONST. (2852) / 4VC BUILDERS & DEVELOPMENT CORP. (50108)	192,999,969.37	Completed	April 01, 2024	March 26, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00215	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-FLOOD MITIGATION STRUCTURE PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONST. OF FLOOD CONTROL STRUCTURE, BRGY. CALAOCAN, DIPACULAO, AURORA, PROV. OF AURORA	IM CONSTRUCTION CORPORATION (20074)	49,499,596.52	On-Going	October 21, 2024	September 25, 2025	86.71
Region III	2024	Regular Infra - GAA 2024 CP	24C00230	CONVERGENCE & SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMRASTRATURA PARA SA KAPAYAPAN AT SEGURIDAD PROGRAM-TIKAS)-CONST. OF COAST GUARD BLDG. BRGY. LAMAO, LIMAY, BATAAN (PHASE II),	MECON SYSTEMS SERVICE & MAINTENANCE PRODUCT (32151)	9,506,221.30	On-Going	June 16, 2025	November 12, 2025	13.52



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00231	CONVERGENCE & SPL. SUPPORT PROG.-SUSTAINABLE INFRA PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS &/OR BRIDGES FR. THE NAT'L. ROAD/S LEAD. TO MAJOR/STRAT. PUBLIC BLDGS./FACILITIES-CONST. OF ROAD, BRGY. LIYANG, PILAR TO BRGY. BILOLO (PHASE 1), ORION, BATAA	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	305,711,622.79	On-Going	April 01, 2024	March 26, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00232	CONVERGENCE & SPL. SUPPORT PROG.-SUSTAINABLE INFRA PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS ROADS &/OR BRIDGES FR. THE NAT'L. ROAD/S LEAD. TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF ROAD, BRGY. LIYANG, PILAR TO BRGY. BILOLO (PHASE 2), ORION, BAT.	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	305,711,961.61	On-Going	May 06, 2024	April 30, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00233	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRA/FACILITIES-CONST. OF SEAWALL PROTECTION STRUCTURES (PHASE I), ORION, BATAAN, PROVINCE OF BATAAN	JASA GD 2000 CONSTRUCTION CORPORATION (FORMERLY:JASA BUILDER'S) (31330) / ALCEL CONSTRUCTION (15129)	241,245,032.42	On-Going	June 10, 2024	December 14, 2025	97.62
Region III	2024	Regular Infra - GAA 2024 SSP	24C00235	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONST. OF ROAD, BRGY. ALAS-ASIN IPAG (PHASE I	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	302,622,914.08	On-Going	October 07, 2024	October 01, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00236	CONVERGENCE AND SPL. SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FR. THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES, CONST. OF ROAD, BRGY. ALAS-ASIN IPAG (PHASE 2), MARIVE	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. (FORMERLY:ST. GERRARD CONSTRUCTION) ([REVOKED] 31762)	304,171,644.36	On-Going	October 07, 2024	October 01, 2025	0.29
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00238	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-MANILA NORTH ROAD, PROVINCE OF BULACAN	G.D.L. CONSTRUCTION (22796)	242,270,697.08	Completed	June 10, 2024	June 04, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00240	ASSET PRESERVATION PROGRAM-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-PRIMARY ROAD, DAANG MAHARLIKA (LZ), PROVINCE OF BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	15,758,068.81	On-Going	January 09, 2025	June 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00241	BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES, PLARIDEL-PULILAN BRIDGE (OLD) (BO2092LZ) ALONG DAANG MAHARLIKA, PROVINCE OF BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	72,375,000.00	Completed	May 14, 2024	January 28, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 LP	24C00287	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTI-PURPOSE/FACILITIES, CONST. OF MEDICAL CENTER BUILDING-PHASE 1 AT BULACAN STATE UNIVERSITY, MALOLOS, BULACAN, PROVINCE OF BULACAN	NATIONSTAR DEVELOPMENT CORPORATION (FOR: CASMOR CONSTRUCTION CORPORATION) (26876)	189,224,485.85	On-Going	April 14, 2025	April 08, 2026	21.70
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00299	FLOOD MANAGEMENT PROGRAM-CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONST. OF FLOOD CONTROL STRUCTURE ALONG MARILAO RIVER (RIGHT SIDE), MEYCAUAYAN CITY, PROVINCE OF BULACAN	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	170,226,066.14	On-Going	May 14, 2024	October 05, 2025	81.20
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00300	FLOOD MANAGEMENT PROGRAM-CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-CONST. OF FLOOD CONTROL STRUCTURE ALONG MARILAO RIVER (RIGHT SIDE), MEYCAUAYAN CITY, PROVINCE OF BULACAN	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (FORMERLY:ROTA FLEX CONSTRUCTION) (23408) / NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	170,225,294.37	On-Going	May 14, 2024	October 05, 2025	78.65
Region III	2024	Regular Infra - GAA 2024 SSP	24C00303	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEAD. TO MAJ./STRATEGIC PUBLIC BLDGS./FACILITIES, CONST. OF ROAD, BRGY. ENCANTO, ANGAT, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,475,000.00	Completed	November 18, 2024	April 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00304	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEAD. TO MAJ./STRATEGIC PULIC BLDGS./FACILITIES, CONST. OF ROAD, FLAMENCO ST., BRGY. PANGHULO, OBANDO	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	47,526,370.07	On-Going	November 18, 2024	April 16, 2025	91.64
Region III	2024	Regular Infra - GAA 2024 SSP	24C00305	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEAD. TO MAJ./STRATEGIC PUBLIC BLDGS./FACILITIES CONST. OF ROAD, SAMPAGUITA ST., BRGY. SAN VICENTE, S	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,474,998.43	Completed	November 18, 2024	March 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00306	CONVERGENCE & SPL. SUPP. PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-INTERJURISDICTIONAL RDS. &/OR BRS. (OR,RDS. THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) CONST. OF BYPASS RD. AT DONA REMEDIOS TRINIDAD TO SAN JOSE DEL MONTE CITY (PHASE 9), B	PERRC INC. (FORMERLY: P.E.R.R.C. CONSTRUCTION & DEVELOPMENT CORPORATION) (23869)	192,982,918.23	On-Going	May 20, 2024	December 03, 2025	86.85
Region III	2024	Regular Infra - GAA 2024 SSP	24C00308	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BUILDING (COVERED COURT), NHV (PHASE 4), BRGY. TIGBE, NORZAGARAY, BULACAN, PROV. OF BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	19,800,000.00	Completed	December 02, 2024	May 30, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00317	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY MAG-ASAWANG SAPA, STA. MARIA, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	19,799,983.81	Completed	August 26, 2024	February 21, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00318	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. SAN PASCUAL, OBANDO, BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	14,849,999.58	On-Going	August 26, 2024	August 21, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00319	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	103,312,900.00	Completed	June 10, 2024	December 06, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00320	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA ROAD, SAN ILDEFONSO, BULACAN, PROVINCE OF BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	118,212,362.49	On-Going	August 19, 2024	June 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00321	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA ROAD, SAN MIGUEL, BULACAN, PROVINCE OF BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	118,212,362.49	On-Going	August 19, 2024	June 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00322	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA ROAD, SAN MIGUEL, BULACAN, PROVINCE OF BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	118,212,362.49	On-Going	August 19, 2024	June 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00323	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA ROAD, SAN MIGUEL, BULACAN, PROVINCE OF BULACAN	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	118,212,362.49	On-Going	August 19, 2024	June 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00324	BRIDGE PROGRAM-REPLACEMENT OF PERMANENT WEAK BRIDGES-ILOG BAKOD BRIDGE (BO4725LZ) ALONG DAANG MAHARLIKA (LZ), PROVINCE OF BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	48,249,814.11	Completed	April 01, 2024	October 27, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00333	CONVERGENCE & SPL. SUPP. PROG.-SUSTAINABLE INFRASTRUCTURE PROJS. ALLEVIATING GAPS (SIPAG)-INTERJURISDICTIONAL RDS. &/OR BRS. (OR,RDS. THAT TRAVERSE MULTIPLE LGU JURISDICTIONS), CONST. OF BYPASS RD. (PHASE 8) AT DONA REMEDIOS TRINIDAD TO SAN JOSE DEL MONTE	PERRC INC. (FORMERLY: P.E.R.R.C. CONSTRUCTION & DEVELOPMENT CORPORATION) (23869)	283,720,914.25	On-Going	May 20, 2024	July 25, 2025	20.82
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00346	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	11,369,165.50	Completed	January 30, 2025	March 30, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00347	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION (FORMERLY: WIZARD TRADING & CONSTRUCTION) (21921)	88,151,359.24	Completed	August 19, 2024	May 10, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00348	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	3,407,341.68	Completed	July 29, 2024	February 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00349	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	ADROIT EJD CONSTRUCTION CORP. (FORMERLY: ADROIT CONSTRUCTION) (11169)	42,772,162.19	Completed	November 04, 2024	May 02, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00350	NETWORK DEVELOPMENT PROGRAM-OFF CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	7,221,322.58	Completed	October 28, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00351	NETWORK DEVELOPMENT PROGRAM-OFF CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	7,717,390.11	Completed	January 30, 2025	February 28, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00352	BRIDGE PROGRAM-REPLACEMENT OF PERMANENT WEAK BRIDGES-TUNTUNIN BRIDGE (BO1971LZ) ALONG DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	39,561,084.62	Completed	May 14, 2024	April 03, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00355	BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES-CABITBITNUGAN BRIDGE (BO1967LZ) ALONG DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	53,398,795.99	On-Going	June 10, 2024	April 25, 2025	87.14
Region III	2024	Regular Infra - GAA 2024 SSP	24C00356	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG DAANG MAHARLIKA (LZ) (SO4414LZ), PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	20,072,252.00	Not Yet Started	January 30, 2025	April 29, 2025	
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00368	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,497,219.25	Completed	May 06, 2024	November 01, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00369	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,249,686.65	Completed	July 08, 2024	November 04, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00372	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	2,980,823.99	Completed	June 10, 2024	July 09, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00373	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	18,189,418.09	Completed	June 17, 2024	November 06, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00374	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	118,054,045.77	Completed	July 29, 2024	January 24, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00375	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	CELSO C. FERRER CONSTRUCTION CORP. (10643)	25,249,447.87	Completed	July 22, 2024	January 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00376	ASSET PRESERVATION PROGRAM-CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	40,524,137.40	On-Going	September 16, 2024	October 19, 2025	56.64
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00377	NETWORK DEVELOPMENT PROGRAM-OFF-CARRIAGEWAY IMPROVEMENT-PRIMARY ROADS-DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	141,226,702.81	Completed	August 19, 2024	August 13, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00396	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND-MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF SOLAR STREETLIGHTS ALONG DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,250,000.00	Completed	July 01, 2024	October 28, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00403	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, MANILA NORTH ROAD, PROVINCE OF PAMPANGA	R.D. POLICARPIO & COMPANY INC. (4414)	231,597,573.34	On-Going	July 29, 2024	September 17, 2025	81.53
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00406	FLOOD MANAGEMENT PROGRAM-CONST./REHAB. OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-PASIG-POTRERO RIVER (BACOLOR SECTION), PAMPANGA (R.A. 9506-BACOLOR REHABILITATION ACT), PROVINCE OF PAMPANGA	A.D. GONZALES JR. CONSTRUCTION & TRADING CO. INC. (10012)	289,498,150.42	Completed	May 14, 2024	May 08, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00407	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS) CONST. OF PNCO QUARTERS, POLICE REGIONAL OFFICE III, C.S.F.P. (PHASE 3	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	28,949,850.00	On-Going	September 23, 2024	November 11, 2025	93.21
Region III	2024	Regular Infra - GAA 2024 SSP	24C00409	CONVERGENCE & SPL. SUPP. PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FR. THE NAT'L. ROAD/S LEAD. TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF STO. TOMAS-ARAYAT BYPASS ROAD (CANDABA SECTION), PROV. OF PAMP.	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096) / NORTHERN BUILDERS (8789)	283,713,126.43	On-Going	May 27, 2024	January 13, 2026	34.97



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00410	CONVERGENCE & SPL. SUPP. PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS RDS. &/OR BRS. FR. THE NAT'L. RD/S LEAD. TO MAJOR/STRATEGIC PUBLIC BLDGS/FACILITIES-CONST. OF STO. TOMAS-ARAYAT BYPASS ROAD (CANDABA-SAN LUIS SECTION), PROV. OF PAMP.	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	189,135,731.57	On-Going	May 06, 2024	May 20, 2026	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00411	CONVERGENCE & SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES STRUCTURAL & RESILIENCE PROG.-CONST. OF MULTI-PURPOSE BUILDING (POLICE SECURITY & PROTECTION GROUP BLDG.) C.S.F.P.	R.M. DELA CRUZ CONSTRUCTION (15895)	48,249,175.37	On-Going	August 26, 2024	August 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00415	NETWORK DEVELOPMENT PROGRAM-CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, LUBAO-FLORIDABLANCA BYPASS ROAD, PROVINCE OF PAMPANGA	NORTHERN BUILDERS (8789)	254,144,059.63	On-Going	November 18, 2024	November 12, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00416	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), CONST. OF SIX (6)-BAY HANGAR WITH OFFICE BLDG. BASA AIR BASE, FLORI	J.S. LIM CONSTRUCTION AND TRADING,OPC (FORMERLY:J.S.LIM (12107)	19,107,798.14	On-Going	October 07, 2024	April 11, 2025	58.54
Region III	2024	Regular Infra - GAA 2024 SSP	24C00422	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-EVACUATION CENTERS/QUARANTINE FACILITIES/PUBLIC HEALTH FACILITIES, CONSTRUCTION OF BUILDING, JOSE LAPID MEMORIAL HOSPITAL, PORAC, PAMPANGA, PROVINCE OF PAMPANGA	R.C. RAMOS CONSTRUCTION CORPORATION (31107)	194,811,097.10	Not Yet Started			
Region III	2024	Regular Infra - GAA 2024 CP	24C00427	CONVERGENCE & SPL. SUPPROT PROG-CONST./IMPR'VT. OF VARIOUS INFRA IN SUPPORT OF NAT'L. SECURITY (TATAG NG IMPRASTRATURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROG.-TIKAS), CONST. OF THREE (3) STOREY MILITARY BARRACKS BLDG. TYPE 6, CAMP SERVILLANO S. AQUINO, SN.	JEK TRADING AND CONSTRUCTION (41568)	14,773,925.00	Completed	September 16, 2024	August 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 CP	24C00435	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), CONST. OF CAMP SECURITY FENCE, ARMOR DIV., PA, CAMP O'DONNEL, CAPAS	R.M. DELA CRUZ CONSTRUCTION (15895)	27,984,675.76	Completed	October 07, 2024	April 02, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00438	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD-TIKAS), CONST. OF 2-STOREY UNIT BARRACKS AT BOOTCAMP II AREA, NSLG, SAN ANTONIO, ZA	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	56,914,748.57	On-Going	September 23, 2024	July 17, 2025	66.82
Region III	2024	Regular Infra - GAA 2024 CP	24C00439	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), CONST. OF BARRACKS 3-STOREY, NSLG, SAN ANTONIO, ZAMBALES	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	47,433,098.34	On-Going	January 13, 2025	October 10, 2025	44.46
Region III	2024	Regular Infra - GAA 2024 CP	24C00440	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), CONST. OF HEADQUARTERS NAVAL EDUC. TRNG. & DOCTRINE COMMAND, NSLG,	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	47,428,465.56	On-Going	September 23, 2024	May 20, 2025	48.39
Region III	2024	Regular Infra - GAA 2024 CP	24C00441	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), CONST. OF ZAMBALES NAVAL HOSPITAL, NAVAL STATION LEOVIGILDO GANTOQU	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	14,223,276.28	On-Going	September 23, 2024	March 06, 2025	88.03
Region III	2024	Regular Infra - GAA 2024 CP	24C00442	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONST./IMPR'VT. OF VARIOUS INFRASTRUCTURES IN SUPPORT OF NATIONAL SECURITY (TATAG NG IMPRASTRAKTURA PARA SA KAPAYAPAAAN AT SEGURIDAD PROGRAM-TIKAS), REHAB. OF NETC BARRACKS, SAN ANTONIO, ZAMBALES, PROV. OF ZAMBALES	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	17,113,490.45	On-Going	October 28, 2024	March 11, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00459	BRIDGE PROGRAM-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-BALUARTE BRIDGE-1 (BO1306LZ); BALUARTE BRIDG-2 (BO1307LZ); CASTELLANO BRIDGE (BO1311LZ) AND MALIMBA BRIDGE (BO1309LZ) ALONG DAANG MAHARLIKA (LZ) PROV. OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	40,541,450.56	Completed	May 06, 2024	September 02, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00460	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS - EASTERN BULACAN ROAD, DONA REMEDIOS TRINIDAD, BULACAN	JTC CRUZ CONSTRUCTION CO., INC. (32479)	95,116,688.21	On-Going	December 23, 2024	May 21, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00461	ASSET PRESERVATION PROGRAM - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - EASTERN BULACAN RD, DONA REMEDIOS TRINIDAD, BULACAN	L.R. TIQUI BUILDERS, INC. (13810)	95,081,064.62	On-Going	December 15, 2024	May 13, 2025	99.70
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00462	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG BALAONG RIVER (SITIO BROWN RIVER), BRGY. SIBUL, SAN MIGUEL, BULACAN PHASE III	GLOBALCRETE BUILDERS INC. (40796)	132,889,187.59	On-Going	July 15, 2024	June 09, 2025	91.08
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00463	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG BALAONG RIVER (SITIO BROWN BRIDGE), BARANGAY SIBUL, SAN MIGUEL, BULACAN, PHASE IV	GLOBALCRETE BUILDERS INC. (40796)	132,896,135.54	On-Going	July 15, 2024	June 09, 2025	60.69
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00464	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG BALAONG RIVER (SITIO BROWN BRIDGE), BARANGAY SIBUL, SAN MIGUEL, BULACAN, PHASE V	GLOBALCRETE BUILDERS INC. (40796)	133,000,232.70	On-Going	July 15, 2024	June 09, 2025	51.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00465	FLOOD MANAGEMENT PROGRAM- CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ANTAYAM-MAPANIQUE CREEK PHASE 5, SAN ILDEFONSO, BULACAN	GLOBALCRETE BUILDERS INC. (40796) / LAKE-PART CONSTRUCTION AND TRADING CORP. (54886)	135,095,360.09	On-Going	May 14, 2024	April 08, 2025	97.57



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-2	24C00466	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ANTAYAM-MAPANIQUE CREEK PHASE 6, SAN ILDEFONSO, BULACAN	GLOBALCRETE BUILDERS INC. (40796)	135,099,844.88	Completed	May 20, 2024	April 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00467	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ANTAYAM-MAPANIQUE CREEK PHASE 7, SAN ILDEFONSO, BULACAN	GLOBALCRETE BUILDERS INC. (40796)	130,270,399.04	Completed	May 20, 2024	April 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00468	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ANTAYAM-MAPANIQUE CREEK PHASE 8, SAN ILDEFONSO, BULACAN	GLOBALCRETE BUILDERS INC. (40796)	114,004,488.00	On-Going	May 14, 2024	April 08, 2025	75.79
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00469	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ANTAYAM-MAPANIQUE CREEK PHASE 9, SAN ILDEFONSO, BULACAN	GLOBALCRETE BUILDERS INC. (40796)	114,004,120.60	On-Going	May 14, 2024	April 08, 2025	75.91
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00470	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAASIM RIVER (PACKAGE 1),BRGY.UPIG, SAN ILDEFONSOL,BUL	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,499,584.95	Completed	May 06, 2024	March 01, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00471	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER AT MARUGAY-RUGAY BRIDGE 2,PHASE 2, BARANGAY GARLANG, SAN ILDEFONSO, BUL	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,019.62	Completed	May 06, 2024	March 31, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00472	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER AT MARUGAY-RUGAY BRIDGE 2, PHASE 3, BARANGAY GARLANG, SAN ILDEFONSO, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	95,044,504.94	On-Going	May 14, 2024	April 08, 2025	99.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-2	24C00473	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT MAASIM RIVER, DILIMAN II SECTION, BARANGAY DILIMAN II, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	48,249,878.15	On-Going	June 17, 2024	February 11, 2025	98.50
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00474	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER (PHASE 3), BARANGAY MASALIPIT, SAN MIGUEL BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	96,499,350.30	Completed	July 15, 2024	June 09, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00475	FLOOD MANAGEMENT PROGRAM - COSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF FLOOD MITIGATION STRUTURE ALONG MADLUM RIVER (PHASE 4), BARANGAY MASALIPIT, SAN MIGUEL BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	96,499,304.06	Completed	July 15, 2024	June 09, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00477	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL RD./S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MALIPAMPANG-CALASAG ROAD BRGY, MALIPAMPANG, SAN ILDEFONSO, BULACAN	ALEMRAC CONSTRUCTION AND SUPPLY CORP. (57407)	18,930,830.20	On-Going	December 23, 2024	April 21, 2025	94.48
Region III	2024	Regular Infra - GAA 2024 SSP	24C00478	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY SAPANG PUTIK, SAN ILDEFONSO, BULACAN	EMICA BUILDERS AND SUPPLY (42099)	19,021,419.69	On-Going	October 29, 2024	February 25, 2025	94.86
Region III	2024	Regular Infra - GAA 2024 SSP	24C00479	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BR. FR. THE NAT'L. RD./S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./ FACILITIES- CONSTRUCTION OF ROAD,SITIO CALUMPIT-SITIO CULAGO,BARANGAY KALAWAKAN,DONA REMEDIOS TRINIDAD,BULACAN	LE BRON CONSTRUCTION (32219) / OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,052,827.85	On-Going	November 11, 2024	May 09, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00480	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BR. FR. THE NAT'L. RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./FACILITIES- CONSTRUCTION OF ROAD,SITIO CUCONG- SITIO TALAMSI II, BARANGAY KALAWAKAN,DONA REMEDIOS TRINIDAD,BULACAN	LE BRON CONSTRUCTION (32219) / OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,148,769.82	On-Going	November 11, 2024	August 07, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00481	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONSTRUCTION OF ROAD, SITIO GULOD MAGUINAO (PUROK 7)-DILIMAN I, BRGY. MAGUINAO,SAN RAFAEL,BUL.	EMICA BUILDERS AND SUPPLY (42099)	19,010,325.55	On-Going	October 29, 2024	March 27, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00482	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BR. FR. THE NAT'L RD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS./ FACILITIES- CONSTRUCTION OF ROAD,SITIO KALAYAKN- SITIO PURUMUGAN,BARANGAY KALAWAKAN,DONA REMEDIOS TRINIDAD,BULACAN	LE BRON CONSTRUCTION (32219) / OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,095,262.61	On-Going	November 11, 2024	May 09, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00483	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS RDS. AND/OR BR. FR. THE NAT'L. RD/S LEADING TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONSTRUCTION OF ROAD,SITIO TUBIGAN-SITIO CULAGO,BARANGAY KALAWAKAN,DONA REMEDIOS TRINIDAD,BULACAN	LE BRON CONSTRUCTION (32219) / OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	95,051,960.72	On-Going	November 11, 2024	June 08, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00484	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SAMPALOC-PINAC-PINACAN ROAD,BARANGAY SAMPALOC, SAN RAFAEL,BUL.	EIRISH BUILDERS & SUPPLY INC. (33656)	19,000,002.45	On-Going	December 23, 2024	April 21, 2025	87.18
Region III	2024	Regular Infra - GAA 2024 SSP	24C00485	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-ACCESS ROADS AND/OR BRIDGES FROM THE NATL. RD./S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SITIO AHAS ROAD, BARANGAY CAMANCHIN, DONA REMEDIOS TRINIDAD,BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	18,721,018.61	On-Going	December 23, 2024	April 21, 2025	80.63



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00486	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS./FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAYABAS RIVER (SEGMENT A), BARANGAY BAYABAS, DONA REMEDIOS TRINIDAD, BULACAN	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	91,669,625.63	Completed	May 20, 2024	March 15, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00487	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAYABAS RIVER (SEGMENT B),BARANGAY BAYABAS, DONA REMEDIOS TRINIDAD, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	90,298,969.95	On-Going	May 20, 2024	March 15, 2025	87.09
Region III	2024	Regular Infra - GAA 2024 SSP	24C00488	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAYABAS RIVER (SEGMENT C), BARANGAY BAYABAS, DONA REMEDIOS TRINIDAD,BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	90,298,550.37	On-Going	May 20, 2024	March 15, 2025	95.49
Region III	2024	Regular Infra - GAA 2024 SSP	24C00489	SUSTAINABLE INFRAS. PROJ.S. ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS./FACILITIES-CONST. OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER TRIBUTARY,MARUGAY-RUGAY BRIDGE 2,(UPSTREAM), BRGY.GARLANG,SAN ILDEFONSO,BUL	M3 KONSTRACT CORPORATION (FORMERLY:MARGARITA CONSTRUCTION) (20201)	95,043,648.46	On-Going	May 14, 2024	April 08, 2025	99.22
Region III	2024	Regular Infra - GAA 2024 SSP	24C00490	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF REVETMENT AT MALANGAAN SECTION (SEGMENT A), DONA REMEDIOS TRINIDAD, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	96,499,255.78	On-Going	July 01, 2024	May 26, 2025	87.75
Region III	2024	Regular Infra - GAA 2024 SSP	24C00491	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF REVETMENT AT MALANGAAN SECTION (SEGMENT B), DONA REMEDIOS TRINIDAD, BULACAN	729 CONSTRUCTION, INC. (FORMERLY 722 CONSTRUCTION, INC.) (21923)	95,051,893.00	On-Going	July 01, 2024	May 26, 2025	78.25



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00492	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF SLOPE REVETMENT STRUCTURE AT BARANGAY CAMACHILE, DONA REMEDIOS TRINIDAD, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	95,100,081.92	On-Going	June 03, 2024	April 28, 2025	85.81
Region III	2024	Regular Infra - GAA 2024 SSP	24C00493	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS./FACILITIES-CONSTRUCTION OF SLOPE REVETMENT STRUCTURE ALONG MADLUM RIVER (DOWNSTREAM) SITIO BALINGCUPANG,BRGY. BIAK NA BATO, SAN MIGUEL, BUL	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511) / ADSL CONSTRUCTION & TRADING (48245)	95,002,645.23	On-Going	May 06, 2024	March 31, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00494	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS (SIPAG) - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS./FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER (PUROK 1 SECTION, UPSTREAM), BARANGAY TARTARO, SAN MIGUEL, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	48,248,500.57	Completed	July 01, 2024	February 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00495	SUSTAINABLE INFRAS. PROJS. ALLEVIATING GAPS-(SIPAG)-SIPAG- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS./FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALAONG RIVER (PUROK 1 SECTION, DOWNSTREAM), BARANGAY TARTARO, SAN MIGUEL, BULACAN	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	48,249,285.64	Completed	July 01, 2024	February 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00496	SUSTAINABLE INFRAS. PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALANGAAN RIVER (UPSTREAM),BARANGAY CAMACHILE, DONA REMEDIOS TRINIDAD,BUL.	FIVE TRAVELLERS CONSTRUCTION INC. (48232)	48,249,750.32	Completed	June 17, 2024	February 11, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00497	SUSTAINABLE INFRAS PROJECTS ALLEVIATING GAPS (SIPAG)-SIPAG- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRAS/ FACILITIES - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MALANGAAN RIVER (DOWNSTREAM), BARANGAY CAMACHILE, DONA REMEDIOS TRINIDAD, BULACAN	FIVE TRAVELLERS CONSTRUCTION INC. (48232)	47,549,918.06	On-Going	July 15, 2024	March 11, 2025	94.95



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00498	BASIC INFRASTRUCTURE PROGRAM-BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROAD BARANGAY SUMANDIG-GABIHANAT BARANGAY SUMANDIG, SAN ILDEFONSO, BULACAN	LE BRON CONSTRUCTION (32219) / OLYMPUS MINING AND BUILDERS GROUP PHILS. CORP. (FORMERLY: OLYMPUS BUILDERS AND MINING CORP.) (51087)	97,494,761.80	On-Going	November 11, 2024	June 08, 2025	81.69
Region III	2024	Regular Infra - GAA 2024 SSP	24C00499	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS, BRGY. CAPIHAN, SAN RAFAEL, BULACAN	MA. LIZA C. AUSTRIA CONSTRUCTION & SUPPLY CORPORATION (19807)	4,949,448.82	On-Going	July 29, 2024	September 26, 2024	85.55
Region III	2024	Regular Infra - GAA 2024 SSP	24C00500	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM- BIP ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS, BRGY. BARDIAS, SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	4,871,802.37	On-Going	December 23, 2024	February 20, 2025	77.78
Region III	2024	Regular Infra - GAA 2024 SSP	24C00501	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS, BRGY. PALIWASAN, SAN MIGUEL BULACAN	1199S CONSTRUCTION (50198)	4,877,974.77	On-Going	July 29, 2024	September 26, 2024	77.76
Region III	2024	Regular Infra - GAA 2024 SSP	24C00502	BASIC INFRASTRUCTURE PROGRAM (BIP)- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF ROADS,BRGY. STA. INES, SAN MIGUEL, BULACAN	MONTADEL ENTERPRISES (20553)	4,944,555.79	On-Going	July 29, 2024	September 26, 2024	98.59
Region III	2024	Regular Infra - GAA 2024 SSP	24C00503	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF ROADS, BRGY. LAMBAKIN, SAN MIGUEL, BULACAN	MONTADEL ENTERPRISES (20553)	4,947,681.67	Completed	July 29, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00504	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES-CONSTRUCTION OF ROADS, BRGY. CAMBIO, SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	4,873,043.95	On-Going	December 23, 2024	February 20, 2025	92.63
Region III	2024	Regular Infra - GAA 2024 SSP	24C00505	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRA. PROGRAM-BIP- ACCESS RDS. AND/OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF SITIO KAMBUBUYUGAN ROAD,BRGY. KALAWAKAN,DONA REMEDIOS,TRINIDAD,BUL.	EMICA BUILDERS AND SUPPLY (42099)	19,507,384.19	Completed	October 29, 2024	February 25, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00506	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, PUROK 6, BARANGAY MABALAS-BALAS, SAN RAFAEL, BULACAN	3AMR CONSTRUCTION SERVICES INC.(FORMERLY: 3AMR CONSTRUCTION SERVICES) (48233)	14,612,393.12	On-Going	July 29, 2024	November 25, 2024	77.31
Region III	2024	Regular Infra - GAA 2024 SSP	24C00507	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRA. PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATL. ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BLDGS. / FACILITIES - CONST. OF MALIPAMPANG CALASAG ROAD, BRGY. MALIPAMPANG, SAN ILDEFONSO, BULACAN	ALEMRAC CONSTRUCTION AND SUPPLY CORP. (57407)	19,516,021.72	On-Going	February 02, 2025	June 01, 2025	98.54
Region III	2024	Regular Infra - GAA 2024 SSP	24C00508	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRA. PROGRAM-BIP- ACCESS RDS. AND/OR BRIDGES FROM THE NAT'L. ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF DILIMAN 1ST AND DILIMAN 2ND ROAD,BRGY. DILIMAN 2ND, SAN RAFAEL,BUL.	EMICA BUILDERS AND SUPPLY (42099)	19,510,468.79	On-Going	October 29, 2024	February 25, 2025	63.33
Region III	2024	Regular Infra - GAA 2024 SSP	24C00509	BASIC INFRASTRUCTURE PROGRAM-BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF MARONQUILLO-PASONG BANGKAL ROAD, SAN RAFAEL, BULACAN	JMLD CONSTRUCTION (22679)	49,495,191.20	On-Going	December 01, 2024	May 29, 2025	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00510	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURES,ANYATAM-MAPANIQUE CREEK, SAN ILDEFONSO, BULACAN (PHASE 10)	L.R. TIQUI BUILDERS, INC. (13810)	97,514,202.10	On-Going	May 14, 2024	April 08, 2025	99.20
Region III	2024	Regular Infra - GAA 2024 SSP	24C00511	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR (LEFT SIDE), BRGY. TARTARO, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,511.39	Completed	June 20, 2024	May 15, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00512	BASIC INFRASTRUCTURE PROGRAM -BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY. TARTARO, SAN MIGUEL, BULACAN (PHASE 1)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,298.67	Completed	June 20, 2024	May 15, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00513	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY.TARTARO, SAN MIGUEL, BULACAN (PHASE 5)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,665.62	Completed	June 19, 2024	May 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00514	BASIC INFRASTRUCTURE PROGRAM -BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES / FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY. MASALIPIT, SAN MIGUEL, BULACAN (PHASE 1)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,702.90	Completed	June 19, 2024	May 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00515	BASIC INFRASTRUCTURE PROGRAM -BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY. MASALIPIT, SAN MIGUEL, BULACAN (PHASE 2)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,227.45	Completed	June 19, 2024	May 14, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00516	BASIC INFRASTRUCTURE PROGRAM -BIP- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE INCLUDING ROAD DIKE, MALANGAAN SECTION (UPSTREAM), DONA REMEDIOS TRINIDAD, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,239.11	Completed	June 19, 2024	May 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00517	BASIC INFRASTRUCTURE PROGRAM -BIP- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE INCLUDING ROAD DIKE, MALANGAAN SECTION (DOWNSTREAM), DONA REMEDIOS TRINIDAD, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,634.82	Completed	June 19, 2024	May 14, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00518	BASIC INFRASTRUCTURE PROGRAM-BIP- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURE/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER, BRGY. TIGPALAS, SAN MIGUEL, BULACAN	IM CONSTRUCTION CORPORATION (20074)	98,998,346.78	On-Going	June 03, 2024	April 28, 2025	98.11
Region III	2024	Regular Infra - GAA 2024 SSP	24C00519	BASIC INFRASTRUCTURE PROGRAM-BIP- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER, PINAMBARAN SECTION, BRGY. PINAMBARAN, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,170.54	Completed	June 03, 2024	April 28, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00520	BASIC INFRASTRUCTURE PROGRAM - BIP - FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER- PINAMBARAN SECTION(RIGHT DIKE), BRGY. PINAMBARAN, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,242.49	On-Going	June 17, 2024	May 12, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00521	BASIC INFRASTRUCTURE PROGRAM-BIP- FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES- CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAASIM RIVER,UPIG SECTION, BRGY.UPIG,SAN ILDEFONSO,BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,363.35	Completed	May 06, 2024	March 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00522	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY.TARTARO, SAN MIGUEL, BULACAN (PHASE 3)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,907.55	On-Going	June 19, 2024	May 14, 2025	72.53
Region III	2024	Regular Infra - GAA 2024 SSP	24C00523	BASIC INFRASTRUCTURE PROGRAM -BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY. TARTARO, SAN MIGUEL, BULACAN (PHASE 4)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,222.42	Completed	June 20, 2024	May 15, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00524	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER FSRR, BRGY.TARTARO, SAN MIGUEL, BULACAN (PHASE 2)	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	97,519,697.55	On-Going	June 19, 2024	May 14, 2025	63.05
Region III	2024	Regular Infra - GAA 2024 SSP	24C00525	BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING PUBLIC INFRASTRUCTURES/ FACILITIES - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER, BRGY. TARTARO, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,998,201.29	Completed	July 15, 2024	June 09, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00526	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF REVETMENT ALONG MAGUINAO CREEK, BARANGAY MAGUINAO, SAN RAFAEL, BULACAN	CALCON ENGINEERING (39961)	9,899,927.01	Completed	July 29, 2024	November 25, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00527	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM-BIP-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF DRAINAGE FACILITIES (MARONQUILLO AND TALACSAN), SAN RAFAEL,BULACAN	EMICA BUILDERS AND SUPPLY (42099)	24,749,884.22	On-Going	October 29, 2024	February 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00528	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG MALANGAN RIVER (LEFT BANK), BARANGAY TUKOD, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	39,599,546.89	On-Going	August 12, 2024	March 09, 2025	85.51
Region III	2024	Regular Infra - GAA 2024 SSP	24C00529	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES - CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE ALONG MALANGAN RIVER (RIGHT BANK), BARANGAY TUKOD, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	39,598,625.52	On-Going	August 12, 2024	March 09, 2025	89.52
Region III	2024	Regular Infra - GAA 2024 SSP	24C00530	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAN MIGUEL RIVER, PINAMBARAN SECTION (DOWNSTREAM), BRGY. PINAMBARAN, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	39,599,303.50	On-Going	July 29, 2024	February 23, 2025	83.39
Region III	2024	Regular Infra - GAA 2024 SSP	24C00531	BASIC INFRASTRUCTURE PROJECTS-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDING/FACILITIES-CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MADLUM RIVER, BRGY. MASALIPIT, SAN MIGUEL, BULACAN	TOPNOTCH CATALYST BUILDERS INC. (34061) / ONE FRAME CONSTRUCTION INC. (57070)	98,999,027.23	On-Going	July 29, 2024	June 23, 2025	86.94
Region III	2024	Regular Infra - GAA 2024 SSP	24C00532	BASIC INFRASTRUCTURE PROGRAM-BIP- MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF CONVENTION CENTER, BARANGAY POBLACION, SAN MIGUEL, BULACAN	1199S CONSTRUCTION (50198)	4,880,466.56	On-Going	March 30, 2025	July 27, 2025	89.03
Region III	2024	Regular Infra - GAA 2024 SSP	24C00533	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BIAK-NA-BATO, SAN MIGUEL, BULACAN	M.R. SANTIAGO CONSTRUCTION (27329)	6,824,159.37	On-Going	June 17, 2024	November 13, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00534	BASIC INFRASTRUCTURE PROGRAM-BIP - MULTI PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BULACAN STATE UNIVERSITY (BSU) SAN RAFAEL CAMPUS, SAN ROQUE, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	48,806,980.15	On-Going	June 15, 2025	January 10, 2026	0.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00535	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRA. PROGRAM-BIP-MULTI-PURPOSE BLDGS./FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BLDG. BAYABAS ELEMENTARY SCHOOL,BARANGAY BAYABAS, DONA REMEDIOS TRINIDAD, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	19,502,103.73	Completed	October 06, 2024	February 02, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00536	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRA. PROGRAM-BIP-MULTI-PURPOSE BLDGS./FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BLDG. CAMACHILE ELEMENTARY SCHOOL BARANGAY CAMACHILE, DONA REMEDIOS TRINIDAD, BULACAN	ALE-J CONSTRUCTION & TRADING (26445)	19,499,659.45	Completed	October 06, 2024	February 02, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00537	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI -PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONSTRUCTION OF MULTI-PURPOSE BUILDING AT UPIG ELEMENTARY SCHOOL, BARANGAY UPIG, SAN ILDEFONSO, BULACAN	EMICA BUILDERS AND SUPPLY (42099)	39,004,665.22	On-Going	November 18, 2024	April 16, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00538	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING BULIRAN ELEMENTARY SCHOOL,BARANGAY BULIRAN,SAN MIGUEL,BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	29,253,647.91	On-Going	November 18, 2024	April 16, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00539	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRA. PROGRAM-BIP-MULTI-PURPOSE BLDGS./FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BLDG. VEDASTO HIGH SCHOOL, BARANGAY SALACOT, SAN MIGUEL, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	39,004,288.16	On-Going	October 06, 2024	April 03, 2025	52.78
Region III	2024	Regular Infra - GAA 2024 SSP	24C00540	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRA. PROGRAM-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONST. OF MULTI-PURPOSE BUILDING(BSU AUDITORIUM),BULACAN STATE UNIVERSITY-SAN RAFAEL CAMPUS,BRGY. MAGUINAO,SAN RAFAEL,BULACAN(PH	EIRISH BUILDERS & SUPPLY INC. (33656)	48,806,421.53	On-Going	June 15, 2025	January 10, 2026	9.07



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00541	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES- CONST. OF MULTI-PURPOSE BUILDING(COVERED COURT),SITIO GULOD,BRGY. MAGUINAO, SAN RAFAEL, BULACAN	EIRISH BUILDERS & SUPPLY INC. (33656)	24,365,422.92	On-Going	June 15, 2025	May 10, 2026	4.95
Region III	2024	Regular Infra - GAA 2024 SSP	24C00542	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-BIP-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING,MARONQUILLO ELEMENTARY SCHOOL, BARANGAY MARONQUILLO,SAN RAFAEL,BULACAN	RVR3 CONSTRUCTION SUPPLY AND SERVICES (46817)	9,750,921.05	Completed	March 04, 2025	July 01, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00543	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - BASIC INFRASTRUCTURE PROGRAM- BIP-MULTI-PURPOSE BLDGS./FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM BUILDING FOR JUNIOR & SENIOR HIGH SCHOOL LEARNERS),SAN MIGUEL,BULACAN	ADSL CONSTRUCTION & TRADING (48245)	24,376,460.16	On-Going	December 23, 2024	May 11, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00544	BASIC INFRASTRUCTURE PROGRAM - BIP - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BIAK-NA-BATO, SAN MIGUEL, BULACAN	DAUNGAN CONSTRUCTION DEV'T. & GEN. SUPPLIES CO., INC. (35024)	9,751,494.19	Completed	July 29, 2024	November 25, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00545	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BRGY. BALAONG, SAN MIGUEL, BULACAN	J.C NIETO CONSTRUCTION (53359)	9,749,386.99	On-Going	July 29, 2024	December 25, 2024	80.91
Region III	2024	Regular Infra - GAA 2024 SSP	24C00546	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRAINING CENTER) BRGY. BASUIT, SAN ILDEFONSO BULACAN	J.C NIETO CONSTRUCTION (53359)	9,899,010.94	On-Going	July 29, 2024	November 25, 2024	98.52
Region III	2024	Regular Infra - GAA 2024 SSP	24C00547	BASIC INFRASTRUCTURE PROGRAM-BIP-PUBLIC WATER SUPPLY SYSTEM- CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY KALAWAKAN, DONA REMEDIOS TRINIDAD, BULACAN	ADSL CONSTRUCTION & TRADING (48245)	4,875,512.35	On-Going	January 26, 2025	May 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00548	CONVERGENCE & SPL. SUPP. PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FR. NAT'L. RD./S LEAD. TO MAJOR/STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. OF TULAOC OVERPASS BRIDGES ACCROSS NLEX, TULAOC, SAN SIMON, PAMPANGA	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION (33288)	113,205,081.26	On-Going	June 17, 2024	February 26, 2026	20.67
Region III	2024	Regular Infra - GAA 2024 SSP	24C00549	CONVERGENCE & SPL. SUPP. PROG.-BASIC INFRA. PROG.-INTERJURISDICTIONAL ROADS &/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTION)-CONST. OF DINGALAN-DONA REMEDIOS TRINIDAD ROAD, BULACAN (PHASE 2), PROVINCE OF BULACAN	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	146,268,367.49	On-Going	June 17, 2024	May 12, 2025	5.08
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00550	BRIDGE PROGRAM-WIDENING OF PERMANENT BRIDGES-SAN FRANCISCO BRIDGE (BO3295LZ) ALONG CONCEPCION-CAPAS ROAD, PROVINCE OF TARLAC	ALPHATEC CHEMICAL CORPORATION (39938)	28,948,059.42	Completed	August 08, 2024	February 03, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00551	CONVERGENCE & SPL. SUPP. PROG.-CONST./IMPR'VT. OF ACCESS RDS. LEAD. TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRA. PROG.-TRIP), DINADIAWAN-DITAWINI BYPASS ROAD LEAD. TO TOURISM SITES/DESTINATIONS, BRGY. DITAWINI, DINALUNGAN, PROV. OF AURORA	ZF CONSTRUCTION (17676)	96,968,133.77	On-Going	August 08, 2024	June 03, 2025	1.63
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00552	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS-TULAOC-STO. DOMINGO ROAD-CHAINAGE O-CHAINAGE 183, PROVINCE OF PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	19,298,788.19	Completed	October 21, 2024	March 19, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 CP	24C00553	CONVERGENCE & SPL. SUPP. PROG.-CONST./IMPR'VT. OF ACCESS RDS. LEAD. TO TRADES,INDUSTRIES & ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY & TRADE INFRA. PROG.-ROLL-IT)-ACCESS ROAD FR. HERMOSA ECONOMIC & INDUSTRIAL ZONE CONNECTING PALIHAN-MABIGA SB	AFAJI BUILDERS (39489)	4,680,278.65	Completed	August 08, 2024	September 06, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00554	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGARM-INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTION), CONSTRUCTION OF DINGALAN-DONA REMEDIOS TRINIDAD ROAD, AURORA (PHASE 3), PROV. OF AURORA	CAVACON CORPORATION (FORMERLY CAGAYAN VALLEY CONST (2622)	144,048,238.47	On-Going	January 13, 2025	December 23, 2025	51.52



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00555	BRIDGE PROGRAM-RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-CAPINTALAN BRIDGE-2 (BO1983LZ) AND TAYABO BRIDGE (BO1969LZ) ALONG DAANG MAHARLIKA (LZ) PROVINCE OF NUEVA ECIJA	SPECO BUILDERS INC. (FORMERLY VRF CONSTRUCTION) (15301)	19,105,778.30	Completed	May 14, 2024	September 27, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00556	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS-MANILA NORTH ROAD, PROVINCE OF PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	32,592,909.04	Completed	June 17, 2024	November 13, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 LP	24C00557	NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTIPURPOSE/FACILITIES, CONST. OF BUILDING FOR VIROLOGY INSTITUTE OF SCIENCE AND TECHNOLOGY OF THE PHILIPPINES (VIP)-PHASE III, NEW CLARK CITY, CLARK FREEPORT & SPECIAL ECONOMIC ZONE (CFEZ), CAPAS	EDFROBON CONSTRUCTION SERVICES INCORPORATED (36761)	75,682,167.45	Not Yet Started	June 03, 2024	November 29, 2024	
Region III	2024	Regular Infra - GAA 2024 CP	24C00558	CONVERGENCE & SPL. SUPP. PROG.-CONST./IMPR'VT. OF ACCESS ROADS LEAD. TO RAILWAY STATIONS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROG.-KATUPARAN), BALAGTAS-PANDI ROAD & P. CASTRO ST. LEAD. TO PNR BALAGTAS STATION, BALAGTAS, BULACAN, PROV. OF BULACAN	REND ENTERPRISES & GENERAL CONTRACTOR (32382)	33,085,825.00	On-Going	August 08, 2024	April 22, 2025	47.88
Region III	2024	Regular Infra - GAA 2024 SSP	24C00559	CONVERGENCE & SPL. SUPPORT PROG.-SUSTAINABLE INFRA. PROJS. ALLEVIATING GAPS (SIPAG)-ACCESS RDS. &/OR BRS. FR. THE NAT'L. RD./S LEAD. TO MAJ./STRATEGIC PUBLIC BLDGS./FACILITIES-CONST. (COMPL.) OF SN. AGUSTIN BR. (BO1482LZ) INCL. SPW ALONG JASA, ARAYAT, P	R.D. POLICARPIO & COMPANY INC. (4414)	94,568,894.40	On-Going	August 12, 2024	June 07, 2025	0.21
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00560	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG COLO RIVER (PALIHAN SECTION), HERMOSA, BATAAN, PROVINCE OF BATAAN	AVE-MIRA CONSTRUCTION AND TRADING (42759)	96,499,532.74	Completed	June 17, 2024	March 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00564	CONVERGENCE & SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS), CONSTRUCTION OF DINADIAWAN-DITAWINI BYPASS ROAD, DINADIAWAN, AURORA (PHASE 3), PROV. OF AUROR	CAVACON CORPORATION (FORMERLY CAGAYAN VALLEY CONST (2622)	144,038,109.68	On-Going	July 18, 2024	June 12, 2025	72.37
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00565	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS, MANILA NORTH ROAD, PROVINCE OF BULACAN	IM CONSTRUCTION CORPORATION (20074)	73,376,670.00	Completed	August 12, 2024	April 08, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00566	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF TARLAC CITY URBAN DRAINAGE SYSTEM (SEGMENT E AND D), TARLAC CITY, PROVINCE OF TARLAC	NORTHERN BUILDERS (8789)	98,996,829.23	Completed	October 21, 2024	June 17, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00567	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONST. OF TARLAC CITY URBAN DRAINAGE SYSTEM (SEGMENT 4 AND 5), TARLAC	NORTHERN BUILDERS (8789)	96,404,436.22	Completed	August 26, 2024	March 23, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00568	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY (SURFACE WATER TREATMENT PLANT), PALAYAN CITY, PROVINCE OF NUEVA ECIJA	R.D. TALENS CONSTRUCTION AND TRADING (36817)	72,799,606.83	Not Yet Started	October 21, 2024	April 18, 2025	
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00569	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF RING DIKE WITH PUMPING STATION, MACABEBE-MASANTOL, PROVINCE OF PAMPANGA	11-16 CONSTRUCTION (29646)	96,304,849.35	On-Going	July 29, 2024	October 31, 2025	30.02
Region III	2024	Regular Infra - GAA 2024 SSP	24C00570	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-RAINWATER COLLECTOR SYSTEMS, RAINWATER COLLECTORS IN PUBLIC FACILITIES, PROVINCES OF PAMPANGA AND TARLAC	PING-ANN'S CONSTRUCTION & TRADING CORPORATION (34188)	6,305,300.53	Completed	July 29, 2024	December 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 OO-1	24C00589	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS, JOSE ABAD SANTOS AVENUE (JASA), PROVINCE OF PAMPANGA	B-12 CONSTRUCTION AND TRADING CORPORATION (31997)	105,567,754.10	On-Going	August 26, 2024	May 22, 2025	94.98
Region III	2024	Regular Infra - GAA 2024 SSP	24C00592	CONVERGENCE & SPL. SUPPORT PROG.-BASIC INFRA PROG.-MULTI-PURPOSE BLDGS./FACILITIES TO SUPP. SOCIAL SERVICES: 1.CONST. OF MPB BRGY. IBAYO, 2. CONST. OF MPB BRGY. PRENZA 1, 3. CONST. OF MPB, BRGY. LIAS, MARILAO, BULACAN, PROV. OF BULACAN	M.S. RAMOS CONSTRUCTION INC. (FORMERLY: M.S. RAMOS (31684)	54,449,876.54	On-Going	August 26, 2024	January 08, 2026	100.00
Region III	2024	Regular Infra - GAA 2024 OO-2	24C00593	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURE AND DRAINAGE SYSTEMS-CONSTRUCTION OF RING DIKE WITH PUMPING STATION (PHASE 2 & 4), MACABEBE-MASANTOL, PROVINCE OF PAMPANGA	FERDSTAR BUILDERS INC. (4965)	354,433,922.79	On-Going	August 26, 2024	August 20, 2025	0.05
Region III	2024	Regular Infra - GAA 2024 SSP	24C00594	CONVERGENCE & SPL. SUPPORT PROG.-SPL. ROAD FUND MOTOR VEHICLES USER'S CHARGE (MVUC) AS PER R.A. 11239-A) INST. OF ROAD SAFETY DEVICES & FACILITIES ALONG DAANG MAHARLIKA (LZ) BRGY. ABAR 1ST B)INST. OF SIGNAGE-WARNING ADV. & REGULATORY SIGNS PAVEMENT MARKIN	ICONIQ CONSTRUCTION (57433)	12,396,300.30	Completed	September 23, 2024	November 21, 2024	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00595	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG)-INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS), CONST. OF DINGALAN-DONA REMEDIOS TRINIDAD ROAD, AURORA	CAVACON CORPORATION (FORMERLY CAGAYAN VALLEY CONST (2622)	46,802,935.19	On-Going	September 23, 2024	March 06, 2025	98.14
Region III	2024	Regular Infra - GAA 2024 SSP	24C00596	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PUROSE FACILITY, GUAGUA, PAMPANGA, PROVINCE OF PAMPANGA	EDDMARI CONSTRUCTION & TRADING (20301)	48,714,945.67	On-Going	December 23, 2024	August 19, 2025	0.41



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00597	CONVERGENCE & SPL. SUPPORT PROG.-SUSTAINABLE INFRASTRUCTURE PROJS ALLEVIATING GAPS (SIPAG)-ACCESS ROADS AND/OR BRIDGES FR THE NAT'L. ROAD/S LEADING TO MAJ./STRAT. PUBLIC BLDG.S/FACILITIES, CONST. OF ROAD, BRGY. ALAS-ASIN IPAG, MARIVELES, BATAAN (PACKAGE 4	MAC BUILDERS CORP. (FORMERLY: MAC BUILDERS DEVELOPMENT CORPORATION) (7249)	18,913,550.95	On-Going	October 07, 2024	March 05, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 OO-1	24C00598	ASSET PRESERVATION PROGRAM-PREVENTIVE MAINTENANCE-PRIMARY ROADS, DAANG MAHARLIKA (LZ), PROVINCE OF NUEVA ECIJA	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	65,795,873.17	Completed	October 28, 2024	February 24, 2025	100.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00644	CONVERGENCE & SPL. SUPPORT PROG.-BASIC INFRA PROG.-ACCESS RD. & OR BRS. FR. THE NAT'L. RDS. LEAD. TO MAJ. STRAT. PUBLIC BLDGS./FACILITIES: 1. CONST. OF BRGY. BAYABAS-IPIL RD. 2. CONST. OF BRGY. MUCDOL-SALAY RD. 3. CONST. OF RD. GUPA-DITALE, ALL AT DIPACUL	R.D. TALENS CONSTRUCTION AND TRADING (36817)	146,266,365.38	On-Going	January 30, 2025	August 27, 2025	19.71
Region III	2024	Regular Infra - GAA 2024 SSP	24C00648	CONVERGENCE & SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 1.)DAAN MAHARLIKA (SO1398LZ)-K0060+910 AND PLARIDEL BYPASS ROAD 2.)DAANG MAHARLIKA (SO1398LZ)-K0065+410 AND WESTERN BULACAN CONNECTOR ROAD 3.) DAA	L.R. TIQUI BUILDERS, INC. (13810)	38,209,042.07	On-Going	November 18, 2024	May 16, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00649	CONVERGENCE & SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239 1.)DAANG MAHARLIKA (SO0926LZ)-KO0098+450 AND JAEN BY-PASS ROAD 2.) DAANG MAHARLIKA (SO0926LZ)-KO100+050 AND SAN LEONARDO-ADORABLE ROAD 3.)DAANG M	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	40,492,505.74	On-Going	November 18, 2024	May 16, 2025	0.00
Region III	2024	Regular Infra - GAA 2024 SSP	24C00650	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-SPECIAL ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER R.A. 11239-1. DAANG MAHARLIKA (SO0926LZ)-K0119+460 AND VALDEFUENTE-FORTALEZA ROAD 2.DAANG MAHARLIKA (SO0926LZ)-KO120+530 AND GEN. NATIVIDAD ROAD MAYAPYAP R	R.A. PAHATI CONST. & SUPPLY, INC. (35843) / CELSO C. FERRER CONSTRUCTION CORP. (10643)	69,496,264.57	Not Yet Started			



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Region III	2024	Regular Infra - GAA 2024 SSP	24C00654	CONVERGENCE & SPL. SUPPORT PROGRAM- SPL. ROAD FUND MOTOR VEHICLE USER'S CHARGE (MVUC) AS PER RA 11239 1. INSTALLATION OF ROAD SAFETY DEVICES & FACILITIES ALONG MNR (SO1366LZ) & 2. INSTALLATION OF ROAD SAFETY DEVICES & FACILITIES ALONG MNR (SO1366LZ) BRGY.	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	47,978,055.16	On-Going	June 02, 2025	August 30, 2025	0.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0001	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS ALONG TARLAC - STA. ROSA ROAD, LA PAZ, TARLAC	ROYAL RYTS BUILDERS CORPORATION (53507)	29,007,797.78	Completed	June 27, 2024	September 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0002	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS ALONG MANILA NORTH ROAD, K0115+100.00 TO K0115+190.00, CAPAS, TARLAC	WHITE OAK CONSTRUCTION & DEVELOPMENT CORP. (53970)	9,479,175.99	Completed	February 24, 2024	April 10, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0003	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS ALONG MANILA NORTH ROAD, BAMBAN, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,487,516.22	Completed	February 20, 2024	July 01, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0004	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS ALONG MANILA NORTH ROAD, K0114+113 - K0115+100, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 20, 2024	July 31, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0005	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - PRIMARY ROADS ALONG MANILA NORTH ROAD, BAMBAN, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 20, 2024	June 29, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0006	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - SECONDARY ROADS ALONG CONCEPCION - CAPAS ROAD, CONCEPCION, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511) / SUBICCON CORPORATION (FORMERLY: SUBCON CORPORATION (25079)	30,078,619.60	Completed	May 07, 2024	August 02, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0008	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROAD ALONG TARLAC - ZAMBALES ROAD, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 20, 2024	June 28, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0009	ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS - ALONG CAPAS - SAN JOSE - MAYANTOC - MALACAMPA ROAD, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	8,806,823.63	Completed	February 05, 2024	March 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0010	ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROAD ALONG CONCEPCION - LA PAZ ROAD, LA PAZ, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	49,412,212.21	Completed	February 20, 2024	June 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0011	ASSET PRESERVATION PROGRAM: REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS ALONG TARLAC - ZAMBALES ROAD, K0109+970 TO K0110+303, K0112+040 TO K0112+640 AND K0112+640 TO K0115+000, CAPAS, TARLAC	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (36597) / ARROWHEAD CONSTRUCTION (22597)	72,398,887.07	Completed	March 23, 2024	July 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0012	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROAD ALONG TARLAC - ZAMBALES ROAD, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,495,465.71	Completed	May 28, 2024	September 10, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0013	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS MANILA NORTH ROAD - K0111+550 - K0112+178, CAPAS, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	41,984,607.18	Completed	March 27, 2024	October 27, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0014	ASSET PRESERVATION PROGRAM: CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS ALONG CONCEPCION - LA PAZ ROAD, CONCEPCION, TARLAC	L.S.D. CONSTRUCTION & SUPPLIES (8980)	26,333,884.13	Completed	February 05, 2024	April 14, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0015	NETWORK DEVELOPMENT PROGRAM: ROAD WIDENING - PRIMARY ROADS ALONG MANILA NORTH ROAD, BAMBAN, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	12,444,098.09	Completed	February 24, 2024	July 07, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0016	OFF - CARRIAGEWAY IMPROVEMENT: PAVING OF SHOULDERS - MANILA NORTH ROAD - K0109+293 -K0109+530, CAPAS, TARLAC	DAMICO BUILDERS & SUPPLIES (30355)	7,013,767.48	Completed	February 05, 2024	March 24, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0017	NETWORK DEVELOPMENT PROGRAM - OFF CARRIAGEWAY IMPROVEMENT: SECONDARY ROADS - CONCEPCION - CAPAS ROAD, CONCEPCION, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	29,385,403.79	Completed	May 18, 2024	January 21, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0018	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: SANTIAGO BR. (B03297LZ) ALONG CONCEPCION - CAPAS ROAD, CONCEPCION, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	9,796,505.37	Completed	February 05, 2024	May 04, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0019	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: LARA BRIDGE (B03300LZ) ALONG VICTORIA - LA PAZ ROAD, LA PAZ, TARLAC	ALPHATEC CHEMICAL CORPORATION (39938)	4,897,975.59	Completed	February 05, 2024	April 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0020	BRIDGE - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: LUCUNG BR. (B03303LZ) ALONG CONCEPCION - LA PAZ ROAD, CONCEPCION, TARLAC	ALPHATEC CHEMICAL CORPORATION (39938)	9,779,474.47	Completed	February 05, 2024	May 04, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0022	CONSTRUCTION OF GROUNDILLS SACOBIA - BAMBAN RIVER, BAMBAN, TARLAC	11-16 CONSTRUCTION (29646)	96,491,125.42	Completed	February 20, 2024	November 19, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0023	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (SAN VICENTE SECTION, RIGHT BANK), CONCEPCION, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	46,749,920.00	Completed	February 05, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0024	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER, (STA. RITA SECTION, RIGHT BANK), PACKAGE A, CONCEPCION, TARLAC	HIGH STRENGTH DEV. CORPORATION (31976)	46,728,726.02	Completed	February 05, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0025	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (CASTILLO SECTION, RIGHT BANK), PHASE 3, CONCEPCION, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	46,750,558.17	Completed	February 05, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0026	CONSTRUCTION OF EARTH DIKE AT BARANGAY MATAYUMTAYUM, LA PAZ, TARLAC	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS (38284)	45,300,247.26	Completed	March 23, 2024	August 18, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0027	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (MALUPA SECTION, LEFT BANK), STA. 1+637 TO STA. 1+674 AND STA. 2+196 TO STA. 2+376, CONCEPCION, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	46,749,922.54	Completed	February 05, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0028	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (BALUTU SECTION, RIGHT BANK), STA. 14+253 TO STA. 14+443, CONCEPCION, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	46,736,249.12	Completed	February 05, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0029	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (CASTILLO SECTION, LEFT BANK), PACKAGE J, STA. 4+764.08 TO STA. 5+169.10, CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	46,745,172.42	Completed	May 07, 2024	September 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0030	REHABILITATION OF EXISTING DIKE ALONG TINANG CREEK (LEFT & RIGHT BANK), D/S OF STA. MONICA BRIDGE, CONCEPCION, TARLAC	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	46,747,690.61	Completed	February 05, 2024	December 05, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0031	CONSTRUCTION OF CONCRETE SLOPE PROTECTION ALONG RIO CHICO RIVER (RIZAL SECTION, RIGHT BANK), PHASE 1, STA. (-)3+286.90 TO STA. (-)3+595.67, LA PAZ, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852)	62,593,237.40	Completed	February 20, 2024	August 11, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0032	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, (BARANGAY STA. JULIANA SECTION, RIGHT BANK), PHASE 1, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,009.70	Completed	February 20, 2024	November 19, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0033	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, (DOWNSTREAM OF PALUBLUB BRIDGE, LEFT BANK), PHASE 1, CAPAS, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,482,027.45	Completed	February 20, 2024	November 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0034	REHABILITATION OF DIKE ALONG O'DONNELL RIVER (DOWNSTREAM OF PALUBLUB BRIDGE, LEFT BANK), PHASE 2, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,492,689.83	Completed	February 20, 2024	October 26, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0035	REHABILITATION OF DIKE ALONG O'DONNELL RIVER (DOWNSTREAM OF PALUBLUB BRIDGE, LEFT BANK), PHASE 3, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,492,882.96	Completed	February 20, 2024	October 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0036	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, DOWNSTREAM OF PALUBLUB BRIDGE, RIGHT BANK, LAWY SECTION, PHASE 1, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0037	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, DOWNSTREAM OF PALUBLUB BRIDGE, RIGHT BANK, LAWY SECTION, PHASE 2, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,531.14	Completed	February 20, 2024	October 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0038	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, DOWNSTREAM OF PALUBLUB BRIDGE, RIGHT BANK, LAWY SECTION, PHASE 3, CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,496,366.23	Completed	April 27, 2024	January 13, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0039	REHABILITATION OF DIKE ALONG O'DONNELL RIVER, DOWNSTREAM OF PALUBLUB BRIDGE, RIGHT BANK, LAWY SECTION, PHASE 4, CAPAS, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,749.72	Completed	February 20, 2024	November 19, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0040	REHABILITATION OF EXISTING DIKE ALONG O'DONNELL RIVER, BARANGAY MARUGLU SECTION, RIGHT BANK, (PACKAGE A), CAPAS, TARLAC	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	86,846,986.76	Completed	February 24, 2024	November 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0041	REHABILITATION OF EXISTING DIKE ALONG O'DONNELL RIVER, BARANGAY MARUGLU SECTION, RIGHT BANK, (PACKAGE B), CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	86,849,617.47	Completed	February 24, 2024	November 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0042	REHABILITATION OF EXISTING DIKE ALONG O'DONNELL RIVER, UPSTREAM OF PALUBLUB BRIDGE, RIGHT BANK (PACKAGE A), STA. 0+000 TO STA. 0+535.20, CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	86,844,861.33	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0043	REHABILITATION OF EXISTING DIKE ALONG O'DONNELL RIVER (BUENO SECTION, LEFT BANK), PHASE 7, CAPAS, TARLAC	ALPIZ CONSTRUCTION & DEVELOPMENT CORPORATION (11039)	96,497,427.33	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0044	REHABILITATION OF EXISTING DIKE ALONG O'DONNELL RIVER (BUENO SECTION, LEFT BANK), PHASE 8, CAPAS, TARLAC	E.L. ANOLIN CONSTRUCTION (35406)	96,497,506.83	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0045	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (MATAYUMTAYUM SECTION, RIGHT BANK), U/S OF RIO CHICO BRIDGE, PHASE 1, STA. 14+395.50 TO STA. 14+837.48, LA PAZ, TARLAC	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	86,714,425.92	Terminated	May 07, 2024	November 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0046	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER, (MATAYUMTAYUM SECTION, RIGHT BANK), U/S OF RIO CHICO BRIDGE PHASE 2, STA. 14+837.48 TO STA. 15+278.69, LA PAZ, TARLAC	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	67,624,419.87	Terminated	May 07, 2024	November 06, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0047	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (PALUDPUD SECTION, RIGHT BANK), PACKAGE H, LA PAZ, TARLAC	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	53,463,310.97	Terminated	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0048	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (BALANOY SECTION, RIGHT BANK), PHASE 1, LA PAZ, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,236.09	Completed	February 24, 2024	August 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0049	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (BALANOY SECTION, RIGHT BANK), PHASE 2, LA PAZ, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	96,497,852.71	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0050	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (CASTILLO SECTION, RIGHT BANK), PHASE 2, CONCEPCION, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	96,497,131.99	Completed	February 20, 2024	October 10, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0051	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER, BARANGAY MACALONG, LA PAZ, TARLAC	TRICHES CONSTRUCTION & TRADING (33876)	96,497,282.93	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0052	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER, PACKAGE G, (MATAYUMTAYUM SECTION, RIGHT BANK), LA PAZ, TARLAC	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	48,623,426.06	Terminated	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0053	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER, PACKAGE H, (CASTILLO SECTION, RIGHT BANK), CONCEPCION, TARLAC	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	71,725,861.93	Terminated	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0054	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER, (CAFE SECTION, RIGHT BANK), PHASE 3, CONCEPCION, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	29,397,276.44	Completed	February 05, 2024	June 29, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CK0055	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): MACARTHUR HIGHWAY TO NEW CLARK CITY VIA KALANGITAN ROAD, CAPAS, TARLAC	HIGH STRENGTH DEV. CORPORATION (31976)	4,802,060.42	Completed	February 05, 2024	April 26, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CK0056	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP): NEW CLARK CITY TO TARLAC - ZAMBALES ROAD VIA KALANGITAN ROAD, CAPAS, TARLAC	R.M. DELA CRUZ CONSTRUCTION (15895)	4,808,334.58	Completed	February 05, 2024	March 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0057	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG CONCEPCION - LA PAZ RD (S01025LZ) - K0116+698 - K0117+698, ALFONSO, CONCEPCION, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	1,241,424.12	Completed	February 24, 2024	March 16, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0058	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, STREET LIGHTS, AND MEDIAN STRIP ALONG MANILA NORTH RD (S00978LZ) - K0099+986 - K0100+978, BAMBAN, TARLAC	ROYAL RYTS BUILDERS CORPORATION (53507)	8,506,201.18	Completed	February 24, 2024	March 24, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0059	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, STREET LIGHTS, AND MEDIAN STRIP ALONG MANILA NORTH RD (S00978LZ) - K0101+160 - K0102+159, BAMBAN, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	7,394,410.90	Completed	February 05, 2024	March 05, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0060	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS AND MEDIAN STRIP ALONG MANILA NORTH RD (S00978LZ) - K0105+090 - K0106+074, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	7,487,709.66	Completed	February 05, 2024	March 24, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0061	INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS AND STREET LIGHTS ALONG TARLAC - STA. ROSA RD (S01022LZ) - K0133+313 - K0134+310, LA PAZ, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	3,917,487.42	Completed	February 24, 2024	March 24, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0062	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MANILA NORTH RD (S00978LZ) - K0106+264 - K0107+260, SANTO DOMINGO 1ST, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	3,420,039.10	Completed	February 24, 2024	March 19, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0063	IMPROVEMENT OF INTERSECTION - MANILA NORTH ROAD (S00978LZ) - K0099+(-1224) AND BAMBAN - POBLACION ROAD, BAMBAN, TARLAC	PD FELICIANO CONSTRUCTION SERVICES (47735)	9,554,869.34	Completed	February 05, 2024	March 05, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0064	IMPROVEMENT OF INTERSECTION - CONCEPCION - CAPAS ROAD (S01027LZ) - K0116+(-205) AND CONCEPCION - LA PAZ ROAD - SANTIAGO ROAD, CONCEPCION, TARLAC	PD FELICIANO CONSTRUCTION SERVICES (47735)	9,602,066.64	Completed	February 05, 2024	March 05, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0065	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, SACOBIA - BAMBAN RIVER, LEFT BANK, BARANGAY SAN FRANCISCO, PACKAGE A, CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138) / ERA CONSTRUCTION INC. (53864)	96,417,364.16	Completed	February 20, 2024	August 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0066	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE, SACOBIA - BAMBAN RIVER, LEFT BANK, PACKAGE A, STA. 11+447.80 TO STA. 11+981.80, BARANGAY SANTA RITA, CONCEPCION, TARLAC	ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (35492)	96,473,267.53	Completed	March 23, 2024	September 22, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0067	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (SUSUBA SECTION), PHASE 3, CAPAS, TARLAC	HIGH STRENGTH DEV. CORPORATION (31976)	96,493,753.29	Completed	May 10, 2024	November 09, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0068	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (SUSUBA SECTION), PHASE 4, CAPAS, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	96,493,309.27	Completed	May 10, 2024	November 09, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0069	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER, (CAFE SECTION, RIGHT BANK), PHASE 1, CONCEPCION, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,825.29	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0070	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER, (CAFE SECTION, RIGHT BANK), PHASE 2, CONCEPCION, TARLAC	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS (38284) / T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,494,883.37	Completed	February 20, 2024	October 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0071	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (MAGAO SECTION, RIGHT BANK, PACKAGE E, CONCEPCION, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,279.15	Completed	February 24, 2024	August 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0072	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (MAGAO SECTION, RIGHT BANK, PACKAGE F, CONCEPCION, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,497,823.04	Completed	February 24, 2024	August 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0073	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (MALUPA SECTION, RIGHT BANK), PACKAGE D, CONCEPCION, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,494,332.17	Completed	February 20, 2024	November 19, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0074	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (SAN JOSE SECTION, RIGHT BANK), PACKAGE B, CONCEPCION, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,497,898.96	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0075	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (SAN RAFAEL SECTION, RIGHT BANK), PACKAGE C, BAMBAN, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,497,730.25	Completed	March 16, 2024	October 12, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0076	REHABILITATION OF EXISTING DIKE ALONG LUCUNG RIVER (SANTIAGO SECTION, LEFT BANK), PACKAGE B, CONCEPCION, TARLAC	R.D. TALENS CONSTRUCTION AND TRADING (36817)	96,449,789.81	Completed	February 24, 2024	August 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0077	CONSTRUCTION OF ROAD AND BOX CULVERT, BRGY. SAN ROQUE, BAMBAN, TARLAC	4JRJ CONSTRUCTION SERVICES (54195)	4,950,000.00	Completed	March 16, 2024	April 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0078	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (CASTILLO SECTION, LEFT BANK), PACKAGE H, STA. 5+569.50 TO STA. 5+969.90, CONCEPCION, TARLAC	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	96,478,501.75	Completed	March 16, 2024	September 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0079	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (CASTILLO SECTION, LEFT BANK), PACKAGE I, STA. 5+169.10 TO STA. 5+569.50, CONCEPCION, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	96,461,259.27	Completed	March 16, 2024	September 15, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0080	REHABILITATION OF EXISTING DIKE ALONG PARUA RIVER (TALIMUNDOC - MARIMLA SECTION, RIGHT BANK), PACKAGE A, CONCEPCION, TARLAC	JAGONBUILD CONSTRUCTION CORP. (FOR. JAGON BUILDERS (24748)	96,494,656.20	Completed	March 16, 2024	October 15, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0081	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (CASTILLO SECTION, RIGHT BANK), PHASE 1, CONCEPCION, TARLAC	R.D. TALENS CONSTRUCTION AND TRADING (36817)	96,499,745.84	Completed	May 28, 2024	November 27, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0082	CONSTRUCTION OF ROAD, BARANGAY CULUBASA, BAMBAN, TARLAC	R.G. DIAZ BUILDERS & TRADING (23814)	4,849,716.09	Completed	February 05, 2024	March 01, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0084	CONSTRUCTION OF ROAD, BARANGAY ESTRADA, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,845,773.41	Completed	February 05, 2024	March 02, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0085	CONSTRUCTION OF ROAD, BARANGAY GUEVARRA, LA PAZ, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,850,880.18	Completed	February 05, 2024	March 02, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0086	CONSTRUCTION OF ROAD, BARANGAY MAYANG, LA PAZ, TARLAC	B.G. GIRON CONSTRUCTION & SUPPLY (15197)	4,949,938.21	On-Going	February 05, 2024	March 02, 2024	97.18
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0087	CONSTRUCTION OF ROAD, BARANGAY SAN VICENTE, CONCEPCION, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	7,682,783.54	Completed	February 05, 2024	April 02, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0088	CONSTRUCTION OF ROAD, BARANGAY STA. RITA, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,946,978.53	Completed	February 05, 2024	March 20, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0089	CONSTRUCTION OF ROAD, BARANGAY STO. DOMINGO 2ND, CAPAS, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,847,021.23	Completed	February 05, 2024	March 03, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0090	CONSTRUCTION OF ROAD, BARANGAY VIRGEN DELOS REMEDIOS, BAMBAN, TARLAC	R.G. DIAZ BUILDERS & TRADING (23814)	4,851,277.40	Completed	February 05, 2024	March 02, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0091	CONSTRUCTION OF CONCEPCION MUNICIPAL HALL BUILDING (PHASE 3), CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	49,498,988.80	Completed	March 23, 2024	August 29, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN FRANCISCO, CONCEPCION, TARLAC	PD FELICIANO CONSTRUCTION SERVICES (47735)	6,927,657.79	Completed	February 05, 2024	July 03, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANUPUL, BAMBAN, TARLAC	4JRJ CONSTRUCTION SERVICES (54195)	14,544,750.44	Completed	February 24, 2024	July 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CK0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MOTORPOOL) AT DPWH TARLAC 2ND DISTRICT ENGINEERING OFFICE, CONCEPCION, TARLAC	FIDELITY BUILDERS (35494)	6,683,996.97	Completed	February 24, 2024	June 22, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CK0095	REHABILITATION OF MAIN OFFICE BUILDING AT DPWH TARLAC 2ND DISTRICT ENGINEERING OFFICE, CONCEPCION, TARLAC	FIDELITY BUILDERS (35494)	6,332,663.53	Completed	February 24, 2024	July 07, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, CONCEPCION, TARLAC	PD FELICIANO CONSTRUCTION SERVICES (47735)	11,875,665.95	Completed	April 27, 2024	October 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0098	CONSTRUCTION OF ROAD, BARANGAY CARAMUTAN, LA PAZ, TARLAC	P.C. PANONIO CONSTRUCTION AND TRADING (32824)	4,844,508.21	Completed	February 24, 2024	March 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0099	CONSTRUCTION OF ROAD, BARANGAY TALIMUNDOC MARIMLA, CONCEPCION, TARLAC	FIVE JCL CONSTRUCTION AND TRADING (47926)	4,849,026.82	Completed	February 24, 2024	March 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0100	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - SECONDARY ROADS - CONCEPCION - CAPAS ROAD - K0113+993 - K0115+783, CONCEPCION, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,492,555.56	Completed	February 20, 2024	June 04, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CK0101	ASSET PRESERVATION PROGRAM: PREVENTIVE MAINTENANCE - TERTIARY ROADS ALONG CONCEPCION - LA PAZ ROAD, LA PAZ, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,497,386.26	Completed	February 20, 2024	June 04, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0102	REHABILITATION OF EXISTING DIKE ALONG MAET CREEK (LEFT AND RIGHT BANK), D/S OF LARA BRIDGE (PHASE V), STA. 3+004.50 TO STA. 3+479.50, LA PAZ, TARLAC	HIGH ROCK CONSTRUCTION AND SUPPLIES INCORPORATED (50835) / JHI CONSTRUCTION & SUPPLY (19317)	96,497,704.17	Completed	February 20, 2024	August 21, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0103	CONSTRUCTION OF ROAD, BARANGAY SAN NICOLAS BALAS, CONCEPCION, TARLAC	ADVANTAGE + IN CONSTRUCTION AND SUPPLIES (33997)	4,948,503.42	Completed	February 24, 2024	April 11, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0104	CONSTRUCTION OF CONCRETE SLOPE PROTECTION ALONG LUCUNG RIVER (CUBCUB SECTION, LEFT BANK), SEGMENT A, CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,494,902.32	On-Going	March 16, 2024	September 15, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0105	CONSTRUCTION OF CONCRETE SLOPE PROTECTION ALONG LUCUNG RIVER (CUBCUB SECTION, LEFT BANK), SEGMENT B, CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,499,514.41	Completed	March 16, 2024	September 15, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0106	CONSTRUCTION OF ROAD AT BRGY. SAN ROQUE, BAMBAN, TARLAC, PHASE I	4JRJ CONSTRUCTION SERVICES (54195)	4,849,640.28	Completed	March 16, 2024	April 11, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0107	IMPROVEMENT OF ROAD ALONG CONCEPCION - CAPAS ROAD, CAPAS, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,994,697.36	Completed	March 23, 2024	May 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0108	IMPROVEMENT OF ROAD, TARLAC - ZAMBALES ROAD, CAPAS, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,994,752.69	Completed	March 23, 2024	May 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0109	IMPROVEMENT OF ROAD, MANILA NORTH ROAD, BAMBAN, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,995,763.55	Completed	March 23, 2024	May 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0110	IMPROVEMENT OF ROAD, TARLAC - ROSA ROAD, LA PAZ, TARLAC	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,994,341.66	Completed	March 23, 2024	May 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0111	CONSTRUCTION OF STA. ROSA TO SITIO LOURDES ROAD, CONCEPCION, TARLAC	PD FELICIANO CONSTRUCTION SERVICES (47735)	19,798,125.57	Completed	March 23, 2024	June 10, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0112	REHABILITATION OF EXISTING DIKE ALONG RIO CHICO RIVER (CASTILLO SECTION, RIGHT BANK), STA. (-)0+936.80 TO STA. (-)1+431.20, CONCEPCION, TARLAC (PACKAGE 3)	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	98,992,571.93	Completed	March 23, 2024	March 31, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0113	CONSTRUCTION OF ROAD AT BRGY. SAN ROQUE, BAMBAN, TARLAC, PHASE II	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	4,849,935.16	Completed	March 23, 2024	April 18, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0115	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE A, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,491,128.69	Completed	July 02, 2024	February 01, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0116	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE B, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,488,252.48	On-Going	July 02, 2024	February 01, 2025	97.01
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0117	CONSTRUCTION OF BANGUT RIVER SERVICE ROAD/BY-PASS/DIVERSION ROAD WITH PROVISION OF BIKE LANE INCLUDING SLOPE PROTECTION STRUCTURE (SEGMENT A), CAPAS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	98,996,626.80	Completed	March 23, 2024	September 22, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0118	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONCEPCION, MUNICIPAL BUILDING), CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	24,250,679.37	Completed	March 23, 2024	November 17, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0119	CONSTRUCTION OF CAPAS MULTI-PURPOSE BUILDING/MULTI-PURPOSE HALL BUILDING IN BRGY. STO. DOMINGO 2ND, CAPAS, TARLAC	RADIANS BUILDERS AND SUPPLY CORPORATION (43963)	4,854,471.52	Completed	March 23, 2024	July 20, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0120	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAIN WATER COLLECTORS - RAIN WATER COLLECTORS IN PUBLIC FACILITIES WITHIN 3RD DISTRICT OF TARLAC, CONCEPCION AND LA PAZ, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	2,806,071.97	Completed	March 23, 2024	May 31, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0121	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE C, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,493,351.32	Completed	July 02, 2024	February 10, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0122	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE D, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,493,680.20	Completed	July 02, 2024	February 10, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0123	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE E, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,497,792.33	Completed	July 02, 2024	February 10, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0124	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE F, CAPAS, TARLAC	11-16 CONSTRUCTION (29646)	96,495,090.23	Completed	July 02, 2024	February 10, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CK0125	REHABILITATION OF EXISTING DIKE ALONG BANGUT RIVER, UPSTREAM OF BANGOT BRIDGE, RIGHTSIDE, PACKAGE G, CAPAS, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	95,527,152.18	Completed	July 02, 2024	January 01, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0126	CONSTRUCTION OF SAN MARTIN - LILIBANGAN ROAD, CONCEPCION, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	19,405,010.96	Completed	March 27, 2024	June 30, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0127	CONSTRUCTION OF ROAD, BARANGAY ALMENDRAS - BARANGAY TALIMUNDOC MARIMLA, CONCEPCION, TARLAC	P.C. PANOPIO CONSTRUCTION AND TRADING (32824)	9,898,169.60	Completed	March 27, 2024	July 25, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0128	CONSTRUCTION OF ROAD, BRGY. STA. MONICA, CONCEPCION, TARLAC	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	4,798,532.33	Completed	March 27, 2024	May 09, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0136	CONSTRUCTION OF ROADS, BARANGAY CALULUAN, CONCEPCION, TARLAC	JKEN CONSTRUCTION & GENERAL MERCHANDISE (37192)	4,852,824.36	Completed	April 27, 2024	June 03, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0139	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN NICOLAS, CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	48,508,388.14	Completed	May 28, 2024	December 23, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0140	CONSTRUCTION OF MULTI-PURPOSE (SCHOOL BUILDING), LA PURISIMA INTEGRATED SCHOOL, LA PAZ, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	9,701,036.30	Completed	May 28, 2024	October 24, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0141	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, LA PAZ, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	11,639,545.59	Completed	June 20, 2024	November 16, 2024	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0147	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW CONCEPCION GOVERNMENT CENTER) PHASE 1, CONCEPCION, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	74,248,445.92	Completed	July 02, 2024	January 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0148	CONSTRUCTION OF OSPITAL NING CAPAS (ONC), MAIN BUILDING, MUNICIPAL COMPOUND, CAPAS, TARLAC	ARROWHEAD CONSTRUCTION (22597)	29,696,263.20	On-Going	July 02, 2024	June 26, 2025	86.66
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0182	EMERGENCY REHABILITATION/RECONSTRUCTION OF EXISTING DIKE ALONG PARUA RIVER (DUNGAN SECTION) US OF SAN FRANCISCO BRIDGE, LEFT BANK, BRGY. DUNGAN, CONCEPCION, TARLAC	ARBETEL CONSTRUCTION AND TRADING (20335)	18,763,876.69	Completed	December 06, 2024	April 05, 2025	100.00
Tarlac 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CK0183	EMERGENCY REHABILITATION/RECONSTRUCTION OF EXISTING DIKE ALONG O'DONNELL RIVER (LAWY SECTION) DS OF PALUBLUB BRIDGE, RIGHT BANK, BRGY. LAWY, CAPAS, TARLAC	DRAKEN CRUZ CONSTRUCTION (57529)	19,185,606.04	Completed	December 06, 2024	April 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0001	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER) AT BARANGAY LALAPAC, VICTORIA, TARLAC	FRNCS BUILDERS (40654)	4,900,004.37	Completed	January 26, 2024	April 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0002	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG INERANGAN RIVER (SEGMENT B), RAMOS, TARLAC	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	50,000,000.00	Completed	January 26, 2024	July 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0003	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF DAY CARE CENTER AT BARANGAY PARAISO, TARLAC CITY, TARLAC	SLAMPJAM CONSTRUCTION (48707)	4,899,269.18	Completed	January 26, 2024	April 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0004	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO RIVER (SECTION C), VICTORIA, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	92,954,070.00	Completed	February 13, 2024	October 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0005	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY SANTIAGO, GERONA, TARLAC	DMGR BUILDERS (36335)	6,930,000.00	Completed	January 26, 2024	May 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0006	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG INERANGAN RIVER (SEGMENT A), RAMOS, TARLAC	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	50,000,000.00	Completed	January 26, 2024	July 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0007	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TARLAC RIVER (LEFT DIKE), BRILLANTE-ADUAS SECTION, PACKAGE J, PANIQUI, TARLAC	J.H.R. ENTERPRISES (39894)	74,250,000.00	Completed	February 07, 2024	September 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0008	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY SANTA LUCIA, GERONA, TARLAC	FRNCS BUILDERS (40654)	1,959,529.61	Completed	January 26, 2024	April 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0009	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY VILLA PAZ, GERONA, TARLAC	MITATA KANSAS CONSTRUCTION (50767)	6,929,800.00	Completed	January 26, 2024	May 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0010	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO RIVER (SEGMENT K), VICTORIA, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	99,000,000.00	Completed	February 13, 2024	October 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0011	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GUITEB, RAMOS, TARLAC	LVU CONSTRUCTION (53192)	6,859,786.47	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0013	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO RIVER (SEGMENT L), VICTORIA, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	99,000,000.00	Completed	February 13, 2024	October 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0014	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF BATILID ROAD, BARANGAY CAANAMONGAN, SANTA IGNACIA, TARLAC	LVU CONSTRUCTION (53192)	4,836,073.62	Completed	February 01, 2024	April 03, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0015	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY BAWA, GERONA, TARLAC	SPYS BUILDERS CORP. (FORMERLY: SPYS BUILDERS) (41756)	1,959,210.00	Completed	February 01, 2024	April 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0016	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS CONSTRUCTION OF SLOPE PROTECTION ALONG BAYATING RIVER (SEGMENT H), STA. IGNACIA, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	89,400,000.00	Completed	February 13, 2024	January 02, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0017	BASIC INFRASTRUCTURE PROGRAM (BIP) MULTI-PURPOSE BUILDINGS/ FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY MAAMOT, SAN JOSE, TARLAC	K2BB BUILDERS AND SUPPLIES (53416)	1,959,804.00	Completed	February 01, 2024	April 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0018	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIO CHICO RIVER (SEGMENT S), VICTORIA, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	45,000,000.00	Completed	January 26, 2024	July 19, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0019	BASIC INFRASTRUCTURE PROGRAM (BIP) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDINGS/ FACILITIES CONSTRUCTION OF CABADUCAN ROAD, BARANGAY SAN JOSE SOUTH, ANAO, TARLAC	LVU CONSTRUCTION (53192)	4,950,000.00	Completed	February 01, 2024	June 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0020	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/ REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF SECONDARY DIKE OF RIO CHICO RIVER (SECTION A), VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138) / RPV RED MOUNTAIN KONSTRUCT, INC. (53852)	92,954,070.00	Completed	February 13, 2024	October 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0021	CONSTRUCTION OF PERFINIAN STREET ROAD, BARANGAY SAN VICENTE, SAN MANUEL, TARLAC	ARMD CONSTRUCTION & GENERAL MERCHANDISE (38248)	4,950,000.00	Completed	February 01, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0022	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY BUHILIT, TARLAC CITY, TARLAC	B.K. SY TU CONSTRUCTION (12655)	4,898,025.00	Completed	April 08, 2024	July 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0023	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SUSUBAEN CREEK (SEGMENT A), RAMOS, TARLAC	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	50,000,000.00	Completed	January 26, 2024	September 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0024	CONSTRUCTION OF PUGO ROAD, BARANGAY RIZAL, ANAO, TARLAC	LVU CONSTRUCTION (53192)	4,851,056.32	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0025	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SUSUBAEN CREEK (SEGMENT B), RAMOS, TARLAC	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	50,000,000.00	Completed	January 26, 2024	November 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0026	CONSTRUCTION OF ROAD, BARANGAY MAASIN, SAN CLEMENTE, TARLAC	CS GONZALES CONSTRUCTION AND SUPPLY (42328)	4,850,831.93	Completed	February 01, 2024	March 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0027	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MASALASA CREEK (SEGMENT L), TARLAC CITY, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	45,000,000.00	Completed	January 26, 2024	July 19, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAYAOAN, CAMILING, TARLAC	CS GONZALES CONSTRUCTION AND SUPPLY (42328)	6,858,619.99	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0029	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG BAYATING RIVER (SEGMENT I), STA. IGNACIA, TARLAC	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	50,000,000.00	Completed	January 26, 2024	July 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0030	CONSTRUCTION OF PUROK KALADIKID ROAD, BARANGAY SINILIAN 2ND, CAMILING, TARLAC	JAM-C BUILDERS (32870)	4,845,125.65	Completed	January 26, 2024	April 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VARGAS, SANTA IGNACIA, TARLAC	LVU CONSTRUCTION (53192)	6,860,156.53	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0032	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER - O'DONNELL RIVER CONTROL, BALANTI-ARMENIA SECTION (SEGMENT N), TARLAC CITY, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	44,099,535.44	Completed	January 26, 2024	July 19, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0033	CONSTRUCTION OF ROAD, BARANGAY BANAANG WEST, MONCADA, TARLAC	G.M. TALAVERA CONSTRUCTION AND SUPPLIES (39035)	4,845,339.26	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0034	INSTALLATION OF ROAD SAFETY DEVICES ALONG TARLAC CITY-SN JOSE VIA TIBAG-BURGOS RD (SEGMENT A), SAN JOSE, TARLAC	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	94,570,447.47	Completed	February 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0035	CONSTRUCTION OF SITIO KADAANAN ROAD, BARANGAY GAYONG-GAYONG, MAYANTOC, TARLAC	1FC DIZON CORP. (47205)	4,838,965.83	Completed	January 26, 2024	April 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0036	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG MASALASA CREEK, TARLAC CITY, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	50,000,000.00	Completed	January 26, 2024	July 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY AYSON, GERONA, TARLAC	LVU CONSTRUCTION (53192)	6,856,909.94	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0038	CONSTRUCTION OF PNR ROAD, BARANGAY CANAN, PANIQUI, TARLAC	LVU CONSTRUCTION (53192)	4,850,505.77	Completed	February 01, 2024	April 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0039	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY BALANTI, TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	4,900,005.00	Completed	January 26, 2024	April 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0040	BRIDGE PROGRAM REPLACEMENT OF PERMANENT WEAK BRIDGES SEMBRANO BR. 1 (B05152LZ) ALONG STA. IGNACIA-GUIMBA DIVERSION RD	HIGH STRENGTH DEV. CORPORATION (31976) / 1FC DIZON CORP. (47205)	74,250,000.00	Completed	February 07, 2024	November 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0041	CONSTRUCTION OF DAY CARE CENTER AT CAPITOL GARDENS, BARANGAY SAN ROQUE, TARLAC CITY, TARLAC	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	4,899,496.07	Completed	January 26, 2024	April 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0042	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG O'DONNELL RIVER, MORIONES-BALANTI SECTION (SECTION A), TARLAC	TRICHES CONSTRUCTION & TRADING (33876)	99,000,000.00	Completed	February 07, 2024	October 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0043	CONSTRUCTION OF PUROK 5 ROAD, BARANGAY BUENAVISTA, PURA, TARLAC	LVU CONSTRUCTION (53192)	5,000,000.00	Completed	February 01, 2024	June 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DOCLONG 1ST, SAN CLEMENTE, TARLAC	DMGR BUILDERS (36335)	6,859,292.08	Completed	January 26, 2024	May 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0046	CONSTRUCTION OF ROAD, BARANGAY CASIPO, SAN CLEMENTE, TARLAC	JKEN CONSTRUCTION & GENERAL MERCHANDISE (37192)	4,847,126.94	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0047	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG UNGOT CREEK, TARLAC CITY, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	50,000,000.00	Completed	January 26, 2024	September 03, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0048	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY SAN MIGUEL, TARLAC CITY, TARLAC	FRNCS BUILDERS (40654)	1,960,016.58	Completed	January 26, 2024	April 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0049	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG O'DONNELL RIVER, MORIONES-BALANTI SECTION (SECTION B), TARLAC	TRICHES CONSTRUCTION & TRADING (33876)	99,000,000.00	Completed	February 07, 2024	October 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER) AT BARANGAY BULO, VICTORIA, TARLAC	FRNCS BUILDERS (40654)	4,899,384.90	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0051	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG UNGOT CREEK (SEGMENT S), TARLAC CITY, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	45,000,000.00	Completed	January 26, 2024	July 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY DON BASILIO, GERONA, TARLAC	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	6,857,334.96	Completed	January 26, 2024	May 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0053	CONSTRUCTION OF ROAD, PCWR TO ROMULO HIWAY (VIA BURGOS PANIQUI TO BOTBOTONES SANTA IGNACIA DIVERSION ROAD - PHASE II), TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	30,000,000.00	Completed	January 26, 2024	June 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY MATAYUNG CAB, GERONA, TARLAC	SPYS BUILDERS CORP. (FORMERLY: SPYS BUILDERS) (41756)	1,959,768.91	Completed	February 01, 2024	April 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CJ0055	ACCESS ROAD LEADING TO TARLAC ECOTOURISM PARK, SAN JOSE, TARLAC	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	4,900,000.00	Completed	January 26, 2024	March 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0056	CONSTRUCTION OF ROAD SLOPE PROTECTION ALONG SAN JOSE, TARLAC-PALAUIG, ZAMBALES ROAD (SEGMENT A), SAN JOSE, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138) / ERA CONSTRUCTION INC. (53864)	96,500,000.00	Completed	April 12, 2024	December 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0057	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY BALIBAGO II, TARLAC CITY, TARLAC	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	4,897,024.75	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0058	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY CARDONA, GERONA, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	4,894,668.69	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0059	CONSTRUCTION OF ROAD SLOPE PROTECTION ALONG SAN JOSE, TARLAC-PALAUIG, ZAMBALES ROAD (SEGMENT B), SAN JOSE, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	April 12, 2024	December 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0060	CONSTRUCTION OF COVERED COURT AT BARANGAY SANTA LUCIA, VICTORIA, TARLAC	FRNCS BUILDERS (40654)	6,855,885.99	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0062	CONSTRUCTION OF ROAD, BARANGAY PANCE, RAMOS, TARLAC	LVU CONSTRUCTION (53192)	5,000,000.00	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0063	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TARLAC RIVER (LEFT DIKE), BRILLANTE-ADUAS (PACKAGE L), PANIQUI, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	49,500,000.00	Completed	April 08, 2024	October 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0064	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY MAPALAD, TARLAC CITY, TARLAC	RP88 CONSTRUCTION AND SUPPLIES CORP. (49039)	4,899,405.20	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0065	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG TARLAC RIVER (LEFT DIKE), BRILLANTE-ADUAS (PACKAGE M), PANIQUI, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	49,500,000.00	Completed	April 08, 2024	October 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, MAYANTOC, TARLAC	K2BB BUILDERS AND SUPPLIES (53416)	6,855,545.81	Completed	January 26, 2024	May 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0067	BRIDGE PROGRAM REPLACEMENT OF PERMANENT WEAK BRIDGES PURA BR. (B05155LZ) ALONG STA. IGNACIA-GUIMBA DIVERSION RD	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	84,150,000.00	Completed	February 13, 2024	March 20, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0068	CONSTRUCTION OF CAPAS-SAN JOSE-MAYANTOC-MALACAMPA ROAD (BALDIOS TO PITOMBAYOG DIVERSION ROAD - PHASE II), TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	30,000,000.00	Completed	February 26, 2024	August 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0069	CONSTRUCTION OF ROAD, ALONG RIVER DIKE, BARANGAY TUEC, CAMILING, TARLAC	SLAMPJAM CONSTRUCTION (48707)	4,830,125.68	Completed	April 08, 2024	June 16, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0070	REHABILITATION OF ROAD AT BARANGAY LOURDES TARLAC CITY, TARLAC	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	4,835,599.54	Completed	January 26, 2024	April 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0072	ASSET PRESERVATION PROGRAM CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS PANIQUI POBLACION RD K0146 + 120 - K0146 + 368	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	96,500,000.00	Completed	February 13, 2024	January 15, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0073	REHABILITATION OF ROAD, BARANGAY GUITEB, RAMOS, TARLAC	LVU CONSTRUCTION (53192)	4,850,604.88	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0074	CONSTRUCTION OF SITIO NAGTUTURIKAN ROAD, BARANGAY SURGUI 3RD, CAMILING, TARLAC	LVU CONSTRUCTION (53192)	5,794,538.06	Completed	February 01, 2024	March 19, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0076	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY SANTO NIÑO, TARLAC CITY, TARLAC	CHIARA2300 INCORPORATED (8736)	5,000,000.00	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0078	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER (RIGHT DIKE), CARANGIAN SECTION (PACKAGE L), TARLAC CITY, TARLAC	E.L. ANOLIN CONSTRUCTION (35406)	49,000,000.00	Completed	April 12, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0079	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY AMACALAN, GERONA, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	4,900,208.64	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0080	BRIDGE PROGRAM WIDENING OF PERMANENT BRIDGES CAMP AQUINO BR. (B01388LZ) ALONG TARLAC-SN MIGUEL VIA MACABULOS RD	1FC DIZON CORP. (47205)	39,680,000.00	Completed	January 26, 2024	August 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0081	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS MANILA NORTH ROAD TO TARLAC SN MIGUEL VIA MACABULOS ROAD, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	59,400,000.00	Completed	February 13, 2024	August 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY LAOANG, TARLAC CITY, TARLAC	LVU CONSTRUCTION (53192)	4,899,295.90	Completed	January 26, 2024	May 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0083	CONSTRUCTION OF ROAD SLOPE PROTECTION ALONG SAN JOSE, TARLAC-PALAUIG, ZAMBALES ROAD (SEGMENT C), SAN JOSE, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	April 12, 2024	December 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0085	INSTALLATION OF STREET LIGHTS ALONG TARLAC-GUIMBA RD VIA VICTORIA - K0127 + (-654) - K0130 + 400, K0130 + 832 - K0131 + 825, TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	42,422,000.00	Completed	January 26, 2024	August 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0086	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING TARLAC CITY-SN JOSE VIA TIBAG-BURGOS RD K0129 + (-827) - K0129 + (-719)	M.B. ECLAR CONSTRUCTION COMPANY (41019)	5,180,876.21	Completed	February 01, 2024	March 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0087	INSTALLATION OF STREET LIGHTS ALONG TARLAC-GUIMBA RD VIA VICTORIA - K0131 + 825 - K0136 + 975, VICTORIA, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	42,423,000.00	Completed	January 26, 2024	August 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0088	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG O'DONELL RIVER CONTROL, MORIONES - BALANTI SECTION (SECTION D), TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	92,954,070.00	Completed	February 07, 2024	October 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0089	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS MONCADA - SAN MANUEL BYPASS ROAD (PHASE 4), TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	96,500,000.00	Completed	February 13, 2024	November 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0090	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING TARLAC CITY-SN JOSE VIA TIBAG-BURGOS RD K0132 + 020 - K0132 + 600	M.B. ECLAR CONSTRUCTION COMPANY (41019)	13,000,000.00	Completed	January 26, 2024	April 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CJ0091	ACCESS ROAD LEADING TO DUEG ECOTOURISM NATURE'S PARK, BRGY. MAASIN, SAN CLEMENTE, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	4,794,875.41	Completed	February 01, 2024	March 01, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0092	CONSTRUCTION OF ROAD SLOPE PROTECTION ALONG SAN JOSE, TARLAC-PALAUIG, ZAMBALES ROAD (SEGMENT D), SAN JOSE, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	April 12, 2024	December 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0093	CONSTRUCTION OF DAY CARE CENTER AT BARANGAY SAN BARTOLOME, GERONA, TARLAC	ESER ENTERPRISES (23902)	4,899,526.16	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0094	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE MANILA NORTH RD K0130 + 503 - K0130 + 572	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	4,241,612.69	Completed	February 01, 2024	February 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0095	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING TARLAC CITY-SN JOSE VIA TIBAG-BURGOS RD K0135 + 000 - K0135 + 545	B.G. GIRON CONSTRUCTION & SUPPLY (15197)	11,760,000.00	Completed	February 01, 2024	April 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0096	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS TARLAC-GUIMBA RD VIA VICTORIA K0139 + 879 - K0140 + 576, K0140 + 821 - K0141 + 213	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	19,918,198.54	Completed	January 26, 2024	June 08, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0097	CONSTRUCTION OF SLOPE PROTECTION ALONG CAMILING RIVER, LEFT BANK, ANOLING 1ST TO PAO 2ND SECTION (SEGMENT D), CAMILING RIVER	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	41,151,460.00	Completed	March 11, 2024	August 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0098	CONSTRUCTION OF MULTIPURPOSE BLDG - COVERED COURT, GAYONG-GAYONG, MAYANTOC, TARLAC	E.M. MALLARI CONSTRUCTION (38973)	6,856,562.19	Completed	January 26, 2024	June 23, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0099	ASSET PRESERVATION PROGRAM CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS ROMULO H-WAY K0126 + 800 - K0127 + 318	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	27,000,000.00	Completed	January 26, 2024	July 26, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0100	CONSTRUCTION OF ROAD SLOPE PROTECTION ALONG SAN JOSE, TARLAC-PALAUIG, ZAMBALES ROAD (SEGMENT Q), SAN JOSE, TARLAC	1FC DIZON CORP. (47205) / A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	96,500,000.00	Completed	April 08, 2024	December 03, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0101	CONSTRUCTION OF CARABAOAN-GUTING IRRIGATION ROAD, SINULATAN 1ST, CAMILING, TARLAC	MACOSADI CONSTRUCTION (52399)	4,848,830.76	Completed	February 01, 2024	April 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0102	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS TARLAC-GUIMBA RD VIA VICTORIA K0130 + 400 - K0130 + 875	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION (36377)	14,700,000.00	Completed	January 26, 2024	May 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0103	CONSTRUCTION OF ACCESS ROAD GOING TO ANAO TPLEX, ANAO, TARLAC	A.J. LAVA BUILDERS CORP. (FORMERLY: A.J. LAVA BUIL (22265)	30,000,000.00	Completed	January 26, 2024	July 18, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0104	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS TARLAC-GUIMBA RD VIA VICTORIA K0144 + 000 - K0145 + 140	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS) (18286)	36,503,000.00	Completed	January 26, 2024	July 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0105	CONSTRUCTION OF ROAD, BARANGAY CARANGIAN, TARLAC CITY, TARLAC	FRNCS BUILDERS (40654)	4,841,303.58	Completed	February 01, 2024	March 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0106	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS TARLAC-GUIMBA RD VIA VICTORIA K0147 + 203 - K0147 + 816	CHIARA2300 INCORPORATED (8736)	24,890,000.00	Completed	January 26, 2024	June 17, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0107	CONSTRUCTION OF ROAD, SAN LEON, MONCADA, TARLAC	MACOSADI CONSTRUCTION (52399)	5,000,000.00	Completed	February 01, 2024	April 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0108	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING TARLAC-GUIMBA RD VIA VICTORIA K0139 + 000 - K0140 + 683	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	63,000,000.00	Completed	January 26, 2024	January 24, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0109	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING TARLAC-SN MIGUEL VIA MACABULOS RD K0122 + 128 - K0122 + 400	RPQT88 CONSTRUCTION AND SUPPLIES CORP. (49039)	8,000,000.00	Completed	January 26, 2024	May 16, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0111	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG SAN ISIDRO CREEK - TARLAC RIVER SECTION, SAN ISIDRO, TARLAC CITY, TARLAC	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	70,000,000.00	Completed	February 16, 2024	September 08, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0112	ASSET PRESERVATION PROGRAM CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS ROMULO H-WAY K0159 + 836 - K0160 + 390	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	15,000,000.00	Completed	January 26, 2024	June 18, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0113	CONSTRUCTION OF MULTIPURPOSE BLDG - COVERED COURT, CUBCUB, MAYANTOC, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	6,855,154.53	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0114	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS JOSE V. YAP SR. ACCESS ROAD	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	11,760,000.00	Completed	February 01, 2024	April 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0115	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE STA. IGNACIA-GERONA-PURA-GUIMBA RD K0150 + 176 - K0151 + 680	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	99,000,000.00	Completed	May 10, 2024	September 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0116	REHABILITATION OF MULTI-PURPOSE BUILDING, SITIO SOCORRO BARANGAY MORIONES, SAN JOSE, TARLAC	J.P. AQUINO CONSTRUCTION & ENTERPRISE (FORMERLY: J (13231)	5,000,000.00	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0118	NETWORK DEVELOPMENT PROGRAM OFF-CARRIAGEWAY IMPROVEMENT PANIQUI-CAMILING-WAWA RD K0155 + 000 - K0156 + 172	CS GONZALES CONSTRUCTION AND SUPPLY (42328)	17,000,000.00	Completed	January 26, 2024	May 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER) AT BARANGAY BALIBAGO I, TARLAC CITY, TARLAC	SLAMPJAM CONSTRUCTION (48707)	4,898,558.02	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0120	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS PANIQUI-CAMILING-WAWA RD K0147 + 411 - K0148 + 000	CS GONZALES CONSTRUCTION AND SUPPLY (42328)	11,000,000.00	Completed	January 26, 2024	April 12, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0121	CONSTRUCTION OF MULTIPURPOSE BLDG - DAY CARE, BAGUINDOC, ANAO, TARLAC	MACOSADI CONSTRUCTION (52399)	6,000,000.00	Completed	February 01, 2024	May 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0122	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS CAPAS-SAN JOSE-MAYANTOC-MALACAMPA RD K0137 + 000 - K0139 + 940	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	74,480,670.00	Completed	February 13, 2024	September 28, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0123	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAGUMBAO, GERONA, TARLAC	T. DEL ROSARIO CONSTRUCTION (14674)	4,898,526.17	Completed	February 01, 2024	June 29, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0124	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE CAPAS-SAN JOSE-MAYANTOC-MALACAMPA RD K0126 + 290 - K0126 + 814	L.S.D. CONSTRUCTION & SUPPLIES (8980)	40,000,000.00	Completed	January 26, 2024	April 17, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0125	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG SAN ISIDRO CREEK (PACKAGE P), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	50,000,000.00	Completed	January 26, 2024	July 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0126	CONSTRUCTION OF CAMILING MULTI-PURPOSE BUILDING (PHASE 1), CAMILING, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	39,600,000.00	Completed	January 31, 2024	June 09, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0127	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES AMUCAO BR. 1 (B04670LZ) ALONG TARLAC-STA ROSA RD	ALPHATEC CHEMICAL CORPORATION (39938)	12,739,163.27	Completed	January 26, 2024	June 01, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0128	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER - O'DONNELL RIVER, BALANTI - ARMENIA (SEGMENT A), TARLAC CITY, TARLAC	1FC DIZON CORP. (47205) / A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	99,000,000.00	Completed	February 22, 2024	October 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0131	INSTALLATION OF ROAD SAFETY DEVICES ALONG ROMULO HI-WAY (SEGMENT B), TARLAC CITY, TARLAC	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	94,092,277.25	Completed	February 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CARE, TARLAC CITY, TARLAC	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION (36377)	4,898,027.98	Completed	February 01, 2024	May 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0133	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT MONCADA GOVERNMENT CENTER, MONCADA, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	39,196,361.70	Completed	March 27, 2024	August 23, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0135	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER - O'DONNELL RIVER, BALANTI - ARMENIA (SEGMENT B), TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	99,000,000.00	Completed	February 22, 2024	October 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0138	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ANDRES, VICTORIA, TARLAC	FRNCS BUILDERS (40654)	4,899,035.12	Completed	February 01, 2024	April 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0139	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES BILAD BR. (B00088LZ) ALONG PANIQUI-CAMILING-WAWA RD	ALPHATEC CHEMICAL CORPORATION (39938)	30,350,000.00	Completed	January 26, 2024	July 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0143	CONSTRUCTION OF BYPASS ROAD AT BACULONG ECOZONE AREA, VICTORIA, TARLAC	FRNCS BUILDERS (40654) / A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	30,000,000.00	Completed	January 26, 2024	May 19, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0144	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES BINIG BR. (B01379LZ) ALONG ROMULO H-WAY	ALPHATEC CHEMICAL CORPORATION (39938)	18,437,000.00	Completed	January 26, 2024	June 20, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0145	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER - O'DONNELL RIVER, BALANTI - ARMENIA (SEGMENT C), TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	99,000,000.00	Completed	February 22, 2024	October 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0149	CONSTRUCTION OF TARLAC CITY CIRCUMFERENTIAL ROAD (AGUSO - BALIBAGO ISECTION) SEGMENT A, TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	98,993,952.00	Completed	February 22, 2024	February 18, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0150	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES MALUID BR. (B04331LZ) ALONG TARLAC-GUIMBA RD VIA VICTORIA	ALPHATEC CHEMICAL CORPORATION (39938)	25,741,420.57	Completed	January 26, 2024	July 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN LUIS, TARLAC CITY, TARLAC	LVU CONSTRUCTION (53192)	4,899,062.39	Completed	February 01, 2024	July 29, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0152	INSTALLATION OF ROAD SAFETY DEVICES ALONG TARLAC-STA ROSA RD (SEGMENT A), TARLAC CITY, TARLAC	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	94,086,552.34	Completed	February 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0154	INSTALLATION OF STREET LIGHTS ALONG MANILA NORTH RD - K0148 + 900 - K0150 + 100	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	9,555,218.84	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0155	INSTALLATION OF ROAD SAFETY DEVICES SLONG MNR TO TARLAC-SAN MIGUEL VIA MACABULOS ROAD (SEGMENT B), TARLAC CITY, TARLAC	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	94,135,747.64	Completed	February 13, 2024	September 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CJ0157	CONSTRUCTION (COMPLETION) OF DPWH OFFICE BUILDING, TARLAC 1ST DEO, PARSOLINGAN, GERONA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	126,950,000.00	Completed	April 30, 2024	October 26, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0159	CONSTRUCTION OF TARLAC RIVER RIGHT DIKE BYPASS/DIVERSION ROAD (TARLAC CITY SECTION - SEGMENT A), TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	99,000,000.00	Completed	February 22, 2024	May 08, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0160	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY BINAUGANAN, TARLAC CITY, TARLAC	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION (38642)	3,000,000.00	Completed	February 16, 2024	May 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0161	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SANTIAGO, GERONA, TARLAC	HOR-VERT ENTERPRISES (51353)	1,959,414.96	Completed	February 16, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 1) AT BARANGAY SAN PASCUAL, TARLAC CITY, TARLAC	ZIONBUILT CONSTRUCTION (55516)	4,899,508.97	Completed	February 16, 2024	June 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0163	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE PANIQUI-CAMILING-WAWA RD K0148 + 000 - K0148 + 685	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	28,262,933.12	Completed	January 26, 2024	April 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0164	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY BUENLAG, GERONA, TARLAC	F.A. ASPRER CONSTRUCTION (21579)	2,938,974.74	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0165	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT POBLACION AREA, CAMILING, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191)	57,900,000.00	Completed	February 13, 2024	June 09, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0166	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SAN JOSE, TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	4,898,525.84	Completed	February 07, 2024	May 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0167	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUILDING 2) AT BARANGAY SAN PASCUAL, TARLAC CITY, TARLAC	B.K. SY TU CONSTRUCTION (12655)	6,857,465.99	Completed	February 16, 2024	August 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0168	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN JUAN DE MATA, TARLAC CITY, TARLAC	LVU CONSTRUCTION (53192)	24,000,000.00	Completed	February 16, 2024	August 28, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0169	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY CALAYAAN, GERONA, TARLAC	SLAMPJAM CONSTRUCTION (48707)	2,938,786.37	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0170	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY MAGASPAC, GERONA, TARLAC	MALTA CONSTRUCTION & SUPPLY (29173)	2,938,813.88	Completed	February 01, 2024	April 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0171	CONSTRUCTION OF PANIQUI DRAINAGE SYSTEM, PANIQUI, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	144,750,000.00	Completed	February 27, 2024	March 04, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0172	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY MALUID, VICTORIA, TARLAC	DYNA CORE ENGINEERING AND CONSTRUCTION (37796)	2,938,854.84	Completed	May 20, 2024	August 17, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0173	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY PLASTADO, GERONA, TARLAC	JS REGUYAL CONSTRUCTION AND TRADING (41732)	2,938,853.77	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0174	CONSTRUCTION OF MULTI-PURPOSE BUILDING (FOOD AND DRUG ADMINISTRATION OFFICE) AT BRGY. BACULONG, VICTORIA, TARLAC	AF3 CONSTRUCTION CORPORATION (53166)	9,800,000.00	Completed	April 11, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0175	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SAN JACINTO, VICTORIA, TARLAC	DYNA CORE ENGINEERING AND CONSTRUCTION (37796)	2,938,743.15	Completed	May 20, 2024	August 17, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0176	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TARLAC TOURISM DESTINATION AREA, SAN JOSE, TARLAC	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	20,571,669.68	On-Going	October 28, 2024	March 26, 2025	3.46
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0177	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ABAGON, GERONA, TARLAC	B.K. SY TU CONSTRUCTION (12655)	6,858,647.32	Completed	February 16, 2024	August 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0178	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN CARLOS, TARLAC CITY, TARLAC	DMGR BUILDERS (36335)	4,950,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0179	INSTALLATION OF STREET LIGHTS ALONG MANILA NORTH RD - K0116 + (-810) - K0118 + 000, K0130 + 000 - K0133 + 825	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	51,183,404.47	Completed	February 07, 2024	October 03, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0180	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY SANTA LUCIA, GERONA, TARLAC	PREMIERE POWERLINES AND BUILDERS CORP. (32756)	2,938,531.63	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0181	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT SITIO TALA, BARANGAY BURGOS, SAN JOSE, TARLAC	TRISTAN TEJADA CONSTRUCTION (FORMERLY: JOMATRIS CO (34387)	24,490,065.99	On-Going	October 28, 2024	June 24, 2025	1.16
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0182	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN FRANCISCO, TARLAC CITY, TARLAC	B.K. SY TU CONSTRUCTION (12655)	5,000,000.00	Completed	February 16, 2024	July 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0183	CONSTRUCTION OF MATERIALS RECOVERY FACILITY (MRF) BUILDING AT BRGY. PALAC-PALAC, VICTORIA, TARLAC	FRNCS BUILDERS (40654)	9,796,434.92	Completed	February 13, 2024	June 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0184	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES BARBON BR. 1 (B01377LZ) ALONG ROMULO H-WAY	ALPHATEC CHEMICAL CORPORATION (39938)	14,385,000.00	Completed	January 26, 2024	June 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0185	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES BARBON BR. 2 (B01959LZ) ALONG ROMULO H-WAY	ALPHATEC CHEMICAL CORPORATION (39938)	8,644,266.82	Completed	January 26, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0186	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES LAWACAMULAG BR. (B04329LZ) ALONG TARLAC-SN JOSE VIA TIBAG-BURGOS RD	ALPHATEC CHEMICAL CORPORATION (39938)	5,489,627.24	Completed	January 26, 2024	April 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0187	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES MORIONES BR. (B03427LZ) ALONG CAPAS-SAN JOSE-MAYANTOC-MALACAMPA RD	ALPHATEC CHEMICAL CORPORATION (39938)	22,800,000.00	Completed	January 26, 2024	July 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0188	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES SAN ANTONIO BR. (B00089LZ) ALONG GERONA POBLACION RD	ALPHATEC CHEMICAL CORPORATION (39938)	12,695,870.78	Completed	January 26, 2024	June 01, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0189	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES SAN JUAN DE VALDEZ BR. (B04328LZ) ALONG TARLAC CITY-SN JOSE VIA TIBAG-BURGOS RD	ALPHATEC CHEMICAL CORPORATION (39938)	16,750,000.00	Completed	January 26, 2024	June 13, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0190	BRIDGE PROGRAM RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES BALAYANG BR. (B04822LZ) ALONG VICTORIA - LA PAZ RD	ALPHATEC CHEMICAL CORPORATION (39938)	7,589,152.80	Completed	January 26, 2024	May 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0191	CONSTRUCTION OF ROAD, BRGY. TOLEGA SUR TO BRGY. BURGOS, MONCADA, TARLAC	SPYS BUILDERS CORP. (FORMERLY: SPYS BUILDERS) (41756)	9,652,027.70	Completed	February 12, 2024	May 12, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0192	CONSTRUCTION OF BRGY. ROAD (LUNA - BULARIT ROAD) GERONA, TARLAC (PHASE I)	SPYS BUILDERS CORP. (FORMERLY: SPYS BUILDERS) (41756)	9,651,299.52	Completed	February 12, 2024	May 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0193	CONCRETING OF BARANGAY ROAD (LUNA - BULARIT ROAD PHASE II), GERONA, TARLAC	SPYS BUILDERS CORP. (FORMERLY: SPYS BUILDERS) (41756)	9,652,206.83	Completed	February 12, 2024	April 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0194	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE MANILA NORTH RD K0136 + 962 - K0138 + 050	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	99,000,000.00	Completed	February 07, 2024	June 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0195	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TARLAC-STA ROSA RD K0140 + 270 - K0141 + 584	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 07, 2024	June 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0196	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SINILIAN 2ND, CAMILING TARLAC	MACOSADI CONSTRUCTION (52399)	6,860,638.87	Completed	February 16, 2024	June 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0197	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE TARLAC-STA ROSA RD K0141 + 584 - K0142 + 898	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	96,500,000.00	Completed	February 07, 2024	June 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0198	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE GERONA POBLACION RD K0138 + (-700) - K0138 + (-197), K0138 + (-169) - K0138 + 1021	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	99,000,000.00	Completed	February 07, 2024	June 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0199	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. SURGUI 2ND, CAMILING TARLAC	SLAMPJAM CONSTRUCTION (48707)	6,859,092.94	Completed	February 16, 2024	June 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0200	INSTALLATION OF ROAD SAFETY FACILITIES ALONG SAN JOSE, TARLAC- PALAUIG, ZAMBALES ROAD (SEGMENT N), SAN JOSE, TARLAC	ERA CONSTRUCTION INC. (53864)	14,332,341.58	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0201	CONSTRUCTION OF TARLAC CITY NORTHWESTERN ALTERNATE ROUTE (SAN ISIDRO-AGUSO) SEGMENT O, TARLAC CITY, TARLAC	CHIARA2300 INCORPORATED (8736)	144,750,000.00	Completed	February 13, 2024	December 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0202	CONSTRUCTION OF SLOPE PROTECTION WITH STEEL SHEET PILE FOUNDATION AND ROAD COMPONENT ALONG INERANGAN RIVER (SEGMENT O), RAMOS, TARLAC	CDC CONSTRUCTION & SUPPLIES (28275) / NIECER TRADING AND BUILDER COMPANY INC. (47433)	50,000,000.00	Completed	February 16, 2024	August 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0203	CONSTRUCTION OF RIO CHICO RIVER SERVICE ROAD/ BY-PASS/ DIVERSION ROAD INCLUDING SLOPE PROTECTION STRUCTURE (SEGMENT D), VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 27, 2024	October 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0204	CONSTRUCTION OF STA. IGNACIA-CAMILING DIVERSION ROAD (SEGMENT D), TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,500,000.00	Completed	February 27, 2024	November 12, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0205	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (BANK IMPROVEMENT) ALONG RIO CHICO RIVER (SEGMENT U), VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	50,000,000.00	Completed	February 16, 2024	August 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0206	CONSTRUCTION OF ACCESS ROAD LEADING TO ANAO TPLEX (SEGMENT D), TARLAC	L.S.D. CONSTRUCTION & SUPPLIES (8980)	99,000,000.00	Completed	February 13, 2024	October 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0207	CONSTRUCTION OF TARLAC CITY SOUTHWEST DIVERSION ROAD (SEGMENT P), TARLAC CITY, TARLAC	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION (36377) / FRNCS BUILDERS (40654)	148,500,000.00	Completed	March 08, 2024	November 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0208	CONSTRUCTION OF STA. IGNACIA-CAMILING DIVERSION ROAD (SEGMENT E), TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	99,000,000.00	Completed	February 16, 2024	November 01, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0209	CONSTRUCTION OF ANAO-RAMOS BYPASS/DIVERSION ROAD, ANAO, TARLAC (PACKAGE C)	JAM-C BUILDERS (32870)	19,600,000.00	Completed	February 16, 2024	August 23, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0210	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER LEFT DIKE (SEGMENT A), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	144,750,000.00	Completed	February 23, 2024	November 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0211	CONSTRUCTION OF SLOPE PROTECTION WITH STEEL SHEET PILE FOUNDATION ALONG UNGOT CREEK INCLUDING ROAD COMPONENT SEGMENT C, TARLAC CITY	NORTHERN BUILDERS (8789)	50,000,000.00	Completed	February 12, 2024	August 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0212	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN AGUSTIN INTEGRATED SCHOOL, BARANGAY SAN AGUSTIN, SAN MANUEL, TARLAC	E.M. MALLARI CONSTRUCTION (38973)	24,750,000.00	Completed	February 16, 2024	July 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0213	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS MONCADA-SAN MANUEL BYPASS ROAD (SEGMENT F), TARLAC	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	96,500,000.00	Completed	February 16, 2024	September 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0214	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN MANUEL NATIONAL HIGH SCHOOL, BARANGAY SAN MIGUEL, SAN MANUEL, TARLAC	ZIONBUILT CONSTRUCTION (55516)	24,750,000.00	Completed	February 16, 2024	July 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0215	INSTALLATION OF ROAD SAFETY FACILITIES ALONG TARLAC CITY - SN JOSE VIA TIBAG-BURGOS RD (SEGMENT 1), TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	94,091,209.58	Completed	February 18, 2024	October 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0216	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS MONCADA-SAN MANUEL BYPASS ROAD (SEGMENT G), TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	99,000,000.00	Completed	February 16, 2024	August 26, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0217	CONSTRUCTION OF TAGUMABO - DON BASILIO ROAD, GERONA, TARLAC	F.A. ASPRER CONSTRUCTION (21579)	9,651,834.34	Completed	February 26, 2024	April 25, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0218	CONSTRUCTION OF SLOPE PROTECTION WITH STEEL SHEET PILE FOUNDATION ALONG UNGOT CREEK INCLUDING ROAD COMPONENT SEGMENT D, TARLAC CITY	NORTHERN BUILDERS (8789)	50,000,000.00	Completed	February 07, 2024	August 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0219	NETWORK DEVELOPMENT PROGRAM CONSTRUCTION OF BY-PASS AND DIVERSION ROADS CONSTRUCTION OF MASALASA CREEK SERVICE ROAD/ BY-PASS/ DIVERSION ROAD INCLUDING SLOPE PROTECTION STRUCTURE (SEGMENT A), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	February 27, 2024	October 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0220	CONSTRUCTION OF TARLAC RIVER LEFT DIKE BYPASS/DIVERSION ROAD INCLUDING SLOPE PROTECTION (PACKAGE C), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 27, 2024	September 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0221	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, BRGY. BACULONG, VICTORIA, TARLAC	ZIONBUILT CONSTRUCTION (55516)	4,826,569.34	Completed	February 26, 2024	May 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0222	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACTIVITY CENTER), BRGY. SAN FERNANDO, VICTORIA, TARLAC	TERP ASIA CONSTRUCTION CORPORATION (11730)	29,397,011.78	Completed	March 15, 2024	July 12, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0223	CONSTRUCTION OF TARLAC RIVER LEFT DIKE BYPASS/DIVERSION ROAD INCLUDING SLOPE PROTECTION (PACKAGE D), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 26, 2024	September 05, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0224	CONSTRUCTION OF MONCADA-SAN MANUEL BYPASS ROAD (SEGMENT C), TARLAC	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	48,250,000.00	Completed	March 15, 2024	October 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0225	INSTALLATION OF ROAD SAFETY FACILITIES ALONG STA. IGNACIA GERONA - PURA - GUIMBA RD. (SEGMENT 1), GERONA, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	94,091,702.21	Completed	February 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0226	CONSTRUCTION OF TARLAC RIVER LEFT DIKE BYPASS/ DIVERSION ROAD INCLUDING SLOPE PROTECTION (SECTION 1), TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	50,000,000.00	Completed	February 12, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0227	CONSTRUCTION OF NEW CLARK CITY-TARLAC CITY DIVERSION ROAD (SEGMENT O), TARLAC CITY, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	144,750,000.00	Completed	February 27, 2024	October 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0228	CONSTRUCTION OF TARLAC RIVER LEFT DIKE BYPASS/ DIVERSION ROAD INCLUDING SLOPE PROTECTION (SECTION 2), TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	50,000,000.00	Completed	February 16, 2024	July 10, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0229	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BAKET-BAKET RIVER, PACKAGE C, MONCADA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 16, 2024	October 16, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0230	CONSTRUCTION OF SLOPE PROTECTION ALONG BAKET-BAKET RIVER (SEGMENT H), MONCADA, TARLAC	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	28,950,000.00	Completed	March 11, 2024	November 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0231	CONSTRUCTION OF MASALASA CREEK SERVICE ROAD INCLUDING SLOPE PROTECTION (PACKAGE G), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 21, 2024	January 19, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0232	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY PACPACO, SAN MANUEL, TARLAC	HOR-VERT ENTERPRISES (51353)	5,000,000.00	Completed	February 16, 2024	June 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0233	CONSTRUCTION OF NEW CLARK CITY-TARLAC CITY DIVERSION ROAD (SEGMENT P), TARLAC CITY, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	144,750,000.00	Completed	February 27, 2024	October 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0236	CONSTRUCTION OF SAN MANUEL - BANTOG ROAD (SEGMENT A), TARLAC CITY, TARLAC	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	50,000,000.00	Completed	February 16, 2024	November 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0237	CONSTRUCTION OF UNGOT CREEK SERVICE ROAD INCLUDING SLOPE PROTECTION (PACKAGE I), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	February 27, 2024	October 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0238	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BRGY. LEGASPI TO BRGY. SAN FELIPE, SAN MANUEL, TARLAC	ZIONBUILT CONSTRUCTION (55516)	4,850,960.64	Completed	February 16, 2024	May 15, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0239	CONSTRUCTION OF STO. DOMINGO - LAWACAMULAG DIVERSION ROAD (SEGMENT D), TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	99,000,000.00	Completed	February 16, 2024	November 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0240	CONSTRUCTION OF TARLAC RIVER LEFT DIKE BYPASS/ DIVERSION ROAD INCLUDING SLOPE PROTECTION (SECTION 3), TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	50,000,000.00	Completed	February 12, 2024	July 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0241	CONSTRUCTION OF NEW CLARK CITY-TARLAC CITY DIVERSION ROAD (SEGMENT Q), TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	144,750,000.00	Completed	February 27, 2024	January 22, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0242	CONSTRUCTION OF FLOOD STRUCTURE ALONG UNGOT CREEK (SEGMENT U), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	25,000,000.00	Completed	February 20, 2024	July 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0243	CONSTRUCTION OF DIVERSION ROAD ALONG TARLAC RIVER LEFT DIKE (SEGMENT B), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 20, 2024	August 30, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0244	CONSTRUCTION OF SCHOOL BUILDING, SAN JOSE ELEMENTARY SCHOOL, BRGY. SAN JOSE, TARLAC CITY	3-SIDES BUILDERS & TRADING CORP. (40469)	20,000,000.00	Completed	February 14, 2024	July 12, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0245	CONSTRUCTION OF SAN CLEMENTE-MAYANTOC DIVERSION ROAD (SEGMENT D), TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	96,500,000.00	Completed	February 29, 2024	December 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0246	CONSTRUCTION OF SAN MANUEL - VILLASIS DIVERSION ROAD (SEGMENT C), TARLAC	LAMASIA BUILDERS AND SUPPLY CORP. (42589)	96,500,000.00	Completed	February 29, 2024	December 31, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0247	CONSTRUCTION OF MONCADA-PANIQUEI DIVERSION ROAD (SEGMENT B), TARLAC	HIGH STRENGTH DEV. CORPORATION (31976)	96,500,000.00	Completed	February 20, 2024	October 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0248	CONSTRUCTION OF DIVERSION ROAD ALONG TARLAC RIVER LEFT DIKE (SEGMENT C), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 20, 2024	November 28, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0249	CONSTRUCTION OF MONCADA-PANIQUEI DIVERSION ROAD (SEGMENT C), TARLAC	HIGH STRENGTH DEV. CORPORATION (31976)	96,500,000.00	Completed	February 20, 2024	October 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0250	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER RIGHT DIKE (SEGMENT A), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	144,750,000.00	Completed	February 20, 2024	December 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0251	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYMNASIUM), BRGY. VILLA AGLIPAY, SAN JOSE, TARLAC	MDBV CONSTRUCTION AND SUPPLY (45321)	9,900,000.00	Completed	April 19, 2024	July 17, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0252	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER CONTROL (RIGHT DIKE), VILLA PAZ-DICOLOR SECTION, GERONA, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511) / T2B3 BUILDERS AND SUPPLIES CORP. (45138)	100,000,000.00	Completed	February 20, 2024	October 20, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0253	CONSTRUCTION OF O'DONELL RIVER LEFT DIKE SERVICE ROAD INCLUDING BIKE LANE AND SLOPE PROTECTION, TARLAC CITY, TARLAC (PACKAGE C)	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	75,000,000.00	Completed	February 28, 2024	September 26, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CJ0254	CONSTRUCTION OF ACCESS ROAD LEADING TO TARLAC ECOTOURISM PARK (SEGMENT B), SAN JOSE, TARLAC	FLORDES CONSTRUCTION & TRADING CORP. (FORMERLY FLO (16916)	96,500,000.00	Completed	February 28, 2024	November 06, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0255	CONSTRUCTION OF O'DONELL RIVER LEFT DIKE SERVICE ROAD INCLUDING BIKE LANE AND SLOPE PROTECTION, TARLAC CITY, TARLAC (PACKAGE D)	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	75,000,000.00	Completed	February 28, 2024	September 26, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0256	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. AMACALAN, GERONA, TARLAC	MDBV CONSTRUCTION AND SUPPLY (45321)	9,796,021.42	Completed	February 22, 2024	June 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0257	CONSTRUCTION OF DIVERSION ROAD ALONG TARLAC RIVER LEFT DIKE (SEGMENT D), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	99,000,000.00	Completed	February 28, 2024	September 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0258	CONSTRUCTION OF BANK PROTECTION STRUCTURE ALONG SUSUBAEN CREEK (SEGMENT B), RAMOS, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	55,000,000.00	Completed	February 23, 2024	August 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0259	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER RIGHT DIKE (SEGMENT B), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	144,750,000.00	Completed	February 23, 2024	December 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0260	CONSTRUCTION OF DIVERSION ROAD ALONG TARLAC RIVER RIGHT DIKE (SEGMENT B), TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402)	96,500,000.00	Completed	February 23, 2024	September 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0261	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AGRICULTURAL STORAGE FACILITY), VICTORIA, TARLAC	B.K. SY TU CONSTRUCTION (12655)	9,793,871.06	Completed	February 23, 2024	June 21, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0262	CONSTRUCTION OF TARLAC CITY-SAN JOSE DIVERSION ROAD (SEGMENT A) TARLAC CITY, TARLAC	R.R. RICAFORT CONSTRUCTION AND SUPPLIES (14402) / A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	144,750,000.00	Completed	February 27, 2024	October 02, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0263	CONSTRUCTION/IMPROVEMENT OF BANK ALONG TARLAC RIVER - O' DONELL RIVER, MORIONES - BALANTI SECTION (SEGMENT F)	JUSTBILT BUILDERS (39754)	99,000,000.00	Completed	February 27, 2024	January 25, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0264	CONSTRUCTION OF MANILA NORTH ROAD SCTEX LUISITA ACCESS ROAD (SEGMENT Q), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	96,500,000.00	Completed	February 27, 2024	May 04, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0265	REHABILITATION OF PANIQUEL GENERAL HOSPITAL, TARLAC	F.A. ASPRER CONSTRUCTION (21579)	5,000,000.00	Completed	February 26, 2024	June 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0266	CONSTRUCTION OF MANILA NORTH ROAD TO SCTEX LUISITA (SCTEX LUISITA ACCESS ROAD - SEGMENT T), TARLAC CITY, TARLAC	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION (36377)	144,750,000.00	On-Going	February 27, 2024	October 25, 2025	97.05
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0267	CONSTRUCTION/IMPROVEMENT OF BANK ALONG TARLAC RIVER - O' DONELL RIVER, MORIONES - BALANTI SECTION (SEGMENT G)	JUSTBILT BUILDERS (39754)	99,000,000.00	Completed	February 27, 2024	January 25, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0268	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, 1ST PHASE, BARANGAY STA. MARIA, SAN MANUEL, TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511) / T2B3 BUILDERS AND SUPPLIES CORP. (45138)	30,000,000.00	Completed	February 27, 2024	August 04, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0269	CONSTRUCTION OF MANILA NORTH ROAD TO SCTEX LUISITA (SCTEX LUISITA ACCESS ROAD - SEGMENT U), TARLAC CITY, TARLAC	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	144,750,000.00	On-Going	February 27, 2024	October 25, 2025	94.16



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0270	CONSTRUCTION OF BANK PROTECTION STRUCTURE ALONG CADAANAN CREEK (SEGMENT B), ANAO, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	45,000,000.00	Completed	February 27, 2024	May 14, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0271	CONSTRUCTION OF MANILA NORTH ROAD TO SCTEX LUISITA (SCTEX LUISITA ACCESS ROAD - SEGMENT V), TARLAC CITY, TARLAC	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	148,500,000.00	On-Going	February 27, 2024	March 29, 2025	88.13
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0272	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	14,697,357.27	Completed	March 15, 2024	August 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0273	BANK IMPROVEMENT ALONG TARLAC RIVER- O' DONELL RIVER, MORIONES - BALANTI SECTION, TARLAC (SEGMENT H)	JUSTBILT BUILDERS (39754)	99,000,000.00	Completed	February 27, 2024	January 25, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0274	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TARLAC RIVER LEFT DIKE (SEGMENT B), TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	144,750,000.00	Completed	February 23, 2024	December 24, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0275	CONSTRUCTION OF CAMILING - BAYAMBANG DIVERSION ROAD (SEGMENT B), TARLAC	RD8 BUILDERS CORPORATION UNDER THE NAME OF RD8 BUILDERS (43511)	9,579,597.36	Completed	February 21, 2024	April 14, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0276	CONSTRUCTION OF FLOOD CONTROL ALONG TARLAC RIVER CONTROL RIGHT DIKE, SALAPUNGAN - STA. CRUZ SECTION (SEGMENT A), TARLAC CITY, TARLAC	L.R. TIQUI BUILDERS, INC. (13810)	99,000,000.00	Completed	February 27, 2024	October 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0277	CONSTRUCTION OF MULTI-PURPOSE BUILDING (WAREHOUSE), VICTORIA GOVERNMENT CENTER, VICTORIA, TARLAC (PACKAGE 4A)	ROYAL RYTS BUILDERS CORPORATION (53507)	9,797,678.87	Completed	March 11, 2024	July 08, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CJ0278	CONSTRUCTION OF FLOOD CONTROL ALONG TARLAC RIVER CONTROL RIGHT DIKE, SALAPUNGAN - STA. CRUZ SECTION (SEGMENT B), TARLAC CITY, TARLAC	L.R. TIQUI BUILDERS, INC. (13810)	99,000,000.00	Completed	February 27, 2024	October 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0279	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), GERONA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	14,850,000.00	Completed	March 15, 2024	August 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0280	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), SAN JOSE, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	14,850,000.00	Completed	March 15, 2024	August 11, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0281	CONSTRUCTION OF MULTI-PURPOSE BUILDING (IT CENTER), SAN ISIDRO, TARLAC CITY, TARLAC	RAICON DEVELOPMENT CORPORATION (FORMERLY : RA IGNACIO CONST. CORP.) (29977)	29,700,000.00	Completed	April 02, 2024	December 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0282	CONSTRUCTION OF MULTI-PURPOSE BUILDING (YOUTH CENTER), TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	14,694,682.77	On-Going	August 09, 2024	June 18, 2025	73.82
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CJ0283	REHABILITATION OF THE SPORTS STADIUM, BRGY. SAN ISIDRO, TARLAC CITY, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	19,402,727.74	Completed	August 09, 2024	May 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CJ0297	ASSET PRESERVATION PROGRAM REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS CAPAS - SAN JOSE - MAYANTOC - MALACAMPA ROAD - K0162 + 070 - K0163 + 460	C & F CONSTRUCTION & DEVELOPMENT CORPORATION (3509)	96,500,000.00	Completed	May 10, 2024	March 10, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0308	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN JUAN DE MATA TARLAC CITY	ARMD CONSTRUCTION & GENERAL MERCHANDISE (38248)	24,750,000.00	Completed	April 11, 2024	September 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0309	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BRGY. BARAS BARAS, TARLAC CITY	NORTHERN BUILDERS (8789)	98,001,754.23	Completed	May 13, 2024	February 06, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0310	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARAS-BARAS, TARLAC CITY (PACKAGE 1)	NORTHERN BUILDERS (8789)	68,607,897.23	Completed	May 02, 2024	November 27, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0311	CONSTRUCTION OF MULTI-PURPOSE BUILDING (WAREHOUSE), VICTORIA, TARLAC	AD PINEDA CONSTRUCTION (41801)	9,900,000.00	Completed	April 19, 2024	August 16, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0312	CONSTRUCTION/ REHABILITATION OF WATER SUPPLY/ SEPTAGE AND SEWERAGE/ RAINWATER COLLECTOR SYSTEM	JAM-C BUILDERS (32870)	2,865,912.12	Completed	April 26, 2024	July 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CJ0313	CONSTRUCTION OF TARLAC CITY GENERAL HOSPITAL (MAIN BUILDING ANNEX E), BARANGAY BINAUGANAN, TARLAC CITY, TARLAC	NORTHERN BUILDERS (8789)	95,534,970.59	Completed	May 24, 2024	February 17, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0314	CONSTRUCTION (COMPLETION) OF TARLAC CITY GENERAL HOSPITAL, BARANGAY BINAUGANAN, TARLAC CITY, TARLAC	NORTHERN BUILDERS (8789)	78,384,159.17	Completed	May 13, 2024	January 07, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0320	CONSTRUCTION OF SCHOOL BUILDING, TARLAC STATE UNIVERSITY BUILDING, TARLAC CITY	ALESCA CONSTRUCTION AND DEVELOPMENT VENTURE CORPORATION (50522)	30,000,000.00	Completed	May 13, 2024	November 08, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0321	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TARLAC STATE UNIVERSITY, TARLAC CITY, TARLAC (PACKAGE B)	WHITE OAK CONSTRUCTION & DEVELOPMENT CORP. (53970)	25,000,000.00	Completed	May 02, 2024	October 28, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0325	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GYMNATORIUM), BARANGAY BARAS-BARAS, TARLAC CITY, TARLAC	NORTHERN BUILDERS (8789)	95,534,625.53	Completed	September 09, 2024	June 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0326	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TARLAC CITY CONVENTION HALL), BARANGAY BARAS-BARAS (PACKAGE C), TARLAC CITY, TARLAC	NORTHERN BUILDERS (8789)	48,995,324.04	Completed	May 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0327	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS STADIUM) AT THE JOSE V. YAP SPORTS AND RECREATIONAL COMPLEX IN THE MUNICIPALITY OF SAN JOSE, TARLAC (PHASE 3)	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	98,000,267.63	On-Going	June 11, 2024	March 07, 2025	94.09



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0328	CONSTRUCTION OF MULTI PURPOSE BUILDING (TARLAC CITY CONVENTION HALL) BGY BARAS BARAS, TARLAC CITY	NORTHERN BUILDERS (8789)	97,979,674.43	Completed	June 11, 2024	May 21, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0329	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TARLAC CITY, TARLAC	NORTHERN BUILDERS (8789)	19,594,517.17	Completed	May 13, 2024	October 09, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0330	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS STADIUM), JOSE V. YAP SPORTS AND RECREATIONAL COMPLEX (JVYSRC), SAN JOSE, TARLAC (PHASE 3)	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	48,979,898.78	On-Going	May 22, 2024	February 15, 2025	99.98
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0331	CONSTRUCTION OF TARLAC CITY GENERAL HOSPITAL, BRGY BINAUGANAN, TARLAC CITY (MAIN BUILDING ANNEX D)	NORTHERN BUILDERS (8789)	97,950,967.39	Completed	June 11, 2024	March 07, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0332	CONSTRUCTION OF TARLAC CITY GENERAL HOSPITAL, BARANGAY BINAUGANAN, TARLAC CITY (MAIN BUILDING ANNEX C)	NORTHERN BUILDERS (8789)	48,985,611.82	Completed	June 11, 2024	December 22, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0333	CONSTRUCTION OF THE TARLAC CITY GENERAL HOSPITAL, TARLAC CITY, TARLAC (PACKAGE L)	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	49,005,061.84	Completed	August 12, 2024	January 08, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0334	TARLAC CITY GENERAL HOSPITAL, BARANGAY BINAUGANAN, TARLAC CITY, TARLAC (MAIN BUILDING ANNEX G)	NORTHERN BUILDERS (8789)	48,995,338.38	Completed	June 11, 2024	November 07, 2024	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0346	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG RIO CHICO RIVER, CANAREM SECTION, VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	102,726,931.66	Completed	September 18, 2024	May 22, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0347	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG RIO CHICO RIVER, SAN AGUSTIN SECTION, VICTORIA, TARLAC	1FC DIZON CORP. (47205) / A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE (19278)	109,778,684.04	Completed	September 18, 2024	May 25, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0348	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG RIO CHICO RIVER, SAN VICENTE SECTION, VICTORIA, TARLAC	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	104,854,529.97	Completed	September 18, 2024	July 11, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0349	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG CADAANAN CREEK, SAN JOSE SOUTH SECTION, ANAO, TARLAC	BIG BERTHA CONSTRUCTION & DEVELOPMENT (3191) / ST. BENEZETTE CONSTRUCTION CORPORATION (56360)	116,412,299.97	Completed	September 18, 2024	August 29, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0350	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG CADAANAN CREEK, SANTO DOMINGO SECTION, ANAO, TARLAC	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	96,500,000.00	Completed	September 18, 2024	October 02, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0351	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG TARLAC RIVER CONTROL LEFT DIKE, TIBAG SECTION, TARLAC CITY, TARLAC	NICLEDON CONSTRUCTION (36234) / GRACE CONSTRUCTION CORPORATION (3771)	76,913,802.60	Completed	September 16, 2024	April 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0352	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG BATAKAN RIVER, PITAO SECTION, SAN CLEMENTE, TARLAC	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	111,240,239.99	Completed	September 16, 2024	May 26, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0353	REPAIR/REHABILITATION/IMPROVEMENT OF SLOPE PROTECTION ALONG CAMILING RIVER, CACAMILINGAN SUR - CAYAOAN - BACABAC SECTION (SEGMENT A), CAMILING, TARLAC	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP. (09036)	120,649,530.63	Completed	September 18, 2024	June 03, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0358	REPAIR/REHABILITATION/IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG CAMILING RIVER, CUBCUB SECTION, CUBCUB, MAYANTOC, TARLAC	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	38,600,000.00	Completed	August 20, 2024	February 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0359	REPAIR/REHABILITATION/IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG CAMILING RIVER LEFT BANK, ANOLING 1ST TO PAO 3RD SECTION, ANOLING 1ST TO PAO 3RD, CAMILING, TARLAC	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	38,600,000.00	Completed	August 20, 2024	February 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0360	REPAIR/REHABILITATION/IMPROVEMENT OF BANK SLOPE ALONG MASALASA CREEK, BINAUGANAN - MALIWALO SECTION, BINAUGANAN, MALIWALO, TARLAC CITY, TARLAC	NEWBIG FOUR J CONSTRUCTION INC. (FORMERLY: FOUR J CONSTRUCTION) (15104)	38,600,000.00	Completed	August 20, 2024	February 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0361	REPAIR/REHABILITATION/IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG TARLAC RIVER CONTROL RIGHT DIKE, SALAPUNGAN, AGUSO SECTION, SALAPUNGAN - AGUSO, TARLAC CITY, TARLAC	JTC CRUZ CONSTRUCTION CO., INC. (32479)	37,423,121.35	Completed	August 20, 2024	February 05, 2025	100.00
Tarlac District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CJ0362	REPAIR/REHABILITATION/IMPROVEMENT OF FLOOD CONTROL STRUCTURES ALONG TARLAC RIVER CONTROL RIGHT DIKE, AGUSO - STA. CRUZ SECTION, AGUSO - STA. CRUZ, TARLAC CITY, TARLAC	JTC CRUZ CONSTRUCTION CO., INC. (32479)	37,438,777.19	Completed	August 20, 2024	February 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0001	CONSTRUCTION OF TANGUAY RIVER FLOOD MITIGATION STRUCTURE, PHASE 3, CABANGAN, ZAMBALES	GCLT CONSTRUCTION INCORPORATED (FORMERLY: GCLT CONSTRUCTION) (30657)	95,051,001.64	On-Going	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0002	FLOOD CONTROL WORKS ALONG BANCAL - SAN ISIDRO - MAMBOG RIVER (PHASE I), TOTUN LANUM, BARANGAY MAMBOG, BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,447,511.44	Completed	February 15, 2024	January 09, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0003	FLOOD CONTROL WORKS ALONG BANCAL - SAN ISIDRO - MAMBOG RIVER (PHASE I), TOTUN LANUM, BARANGAY SAN ISIDRO. BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,013,234.87	Completed	February 15, 2024	January 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0004	FLOOD CONTROL WORKS ALONG BANCAL - SAN ISIDRO - MAMBOG RIVER (PHASE II), TOTUN LANUM, BARANGAY MAMBOG, BOTOLAN, ZAMBALES	JTC CRUZ CONSTRUCTION CO., INC. (32479)	96,498,103.50	Completed	March 01, 2024	January 24, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0005	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, DOWNSTREAM, PACKAGE 1, SAN FELIPE, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,100,675.38	Completed	February 23, 2024	January 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0006	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, DOWNSTREAM, PACKAGE 2, SAN FELIPE, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,100,622.54	Completed	February 23, 2024	January 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0007	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KILING RIVER (PHASE 5), CADMANG SECTION, CABANGAN, ZAMBALES	CDC CONSTRUCTION & SUPPLIES (28275)	96,499,421.48	Completed	February 15, 2024	January 09, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0008	INSTALLATION OF SOLAR LED STREET LIGHTS ALONG SECONDARY ROADS, OLONGAPO - BUGALLON ROAD - K0155 + 280 - K0156 + 037, K0163 + 097 - K0163 + 547, K0164 + 149 - K0164 + 930, K0176 + 584 - K0179 + 006, K0180 + 000 - K0182 + 000, K0182 + 823 - K0183 + 663, K018	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	59,477,641.08	Completed	February 15, 2024	August 12, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0009	INSTALLATION OF ROAD SAFETY DEVICES ALONG OLONGAPO - BUGALION ROAD - K0202 + 290 - K0203 + 003, K0203 + 013 - K0205 + 165, K0206 + 033 - K0206 + 900, K0208 + 000 - K0210 + 000, K0211 + 107 - K0212 + 711, K0212 + 803 - K0214 + 000, K0217 + 230 - K0217 + 762	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	21,682,012.41	On-Going	June 04, 2024	October 01, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0010	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LIPAY, STA. CRUZ, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	3,951,643.43	Completed	March 01, 2024	May 29, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0011	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SANTIAGO INTEGRATED SCHOOL, BARANGAY SANTIAGO, BOTOLAN, ZAMBALES	THREE CM BUILDERS (43015)	16,822,025.29	On-Going	March 25, 2024	November 19, 2024	98.04
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MARCIANO ABELA ELEMENTARY SCHOOL, SITIO TAMBAK, BARANGAY PALANGINAN, IBA, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	16,496,023.73	Completed	March 13, 2024	November 07, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0013	CONSTRUCTION OF FLOOD CONTROL, TAMBAK RIVER 1-A, PALANGINAN, IBA, ZAMBALES	PASCAL CONSTRUCTION (34168)	96,290,887.41	Completed	February 19, 2024	January 13, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0014	CONSTRUCTION OF FLOOD CONTROL TAUGTOG - MAMBOG - BANCAL RIVER PHASE 1-A, BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	86,847,876.46	Completed	February 19, 2024	December 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0015	CONSTRUCTION OF FLOOD CONTROL, TAMBAK RIVER 1-B, PALANGINAN, IBA, ZAMBALES	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	85,981,294.13	Completed	February 21, 2024	December 31, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0016	CONSTRUCTION OF FLOOD MITIGATION FACILITY OF BALILI-TAMBAK RIVER (PHASE I), PALANGINAN, IBA, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,438,245.41	Completed	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0017	CONSTRUCTION OF FLOOD MITIGATION FACILITY OF BALILI-TAMBAK RIVER (PHASE II), PALANGINAN, IBA, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,498,958.48	Completed	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TANGUY RIVER (PHASE 4), CABANGAN, ZAMBALES	CDC CONSTRUCTION & SUPPLIES (28275)	96,493,322.73	Completed	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0020	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG OLONGGAPO-BUGALLON ROAD-K0202+700-K0203+100, IBA, ZAMBALES	JCOB CONSTRUCTION (55130)	712,783.76	Completed	May 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0021	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG OLONGGAPO-BUGALLON ROAD-K0233+400-K0234+000, MASINLOC, ZAMBALES	JCOB CONSTRUCTION (55130)	712,784.59	Completed	May 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0022	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG OLONGGAPO-BUGALLON ROAD-K0234+200-K0234+800, BALOGANON, MASINLOC, ZAMBALES	JCOB CONSTRUCTION (55130)	910,799.06	Completed	May 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0023	CONSTRUCTION OF TAMBAK BRIDGE, BARANGAY PALANGINAN, IBA, ZAMBALES (PHASE 2)	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	50,939,343.40	On-Going	April 01, 2024	December 26, 2024	84.32
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0024	CONSTRUCTION OF SLOPE PROTECTION ALONG BUCAO RIVER, DOWNSTREAM, NORTH APPROACH, BOTOLAN, ZAMBALES, PHASE I	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,497,927.49	On-Going	February 16, 2024	April 10, 2025	63.14
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0025	CONSTRUCTION OF SLOPE PROTECTION ALONG BUCAO RIVER, DOWNSTREAM, NORTH APPROACH, BOTOLAN, ZAMBALES, PHASE II	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,497,921.18	On-Going	February 16, 2024	April 10, 2025	96.04
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0026	CONSTRUCTION OF SLOPE PROTECTION ALONG BUCAO RIVER, DOWNSTREAM, NORTH APPROACH, BOTOLAN, ZAMBALES, PHASE III	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	96,497,246.20	On-Going	February 16, 2024	April 10, 2025	63.80
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0027	CONSTRUCTION OF SLOPE PROTECTION ALONG BUCAO RIVER, DOWNSTREAM, NORTH APPROACH, BOTOLAN, ZAMBALES, PHASE IV	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,498,275.66	On-Going	February 15, 2024	April 09, 2025	65.14
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0028	CONSTRUCTION OF SLOPE PROTECTION ALONG BUCAO RIVER, DOWNSTREAM, NORTH APPROACH, BOTOLAN, ZAMBALES, PHASE V	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,498,298.75	On-Going	February 16, 2024	April 10, 2025	68.92



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0029	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - OLONGAPO - BUGALLON RD - K0 173+315 - K0 174+292, SAN FELIPE, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	25,434,364.93	Completed	February 21, 2024	June 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0030	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-SECONDARY ROADS-OLONGAPO-BUGALLON RD-K0 262+000 -K0262+800, STA. CRUZ, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	45,069,123.71	Completed	February 19, 2024	June 14, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0032	CONSTRUCTION OF ROAD, PUROK 6, BARANGAY BOLITOK, STA. CRUZ, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	19,321,202.77	Completed	February 19, 2024	August 06, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0033	CONSTRUCTION OF ACCESS ROAD/DIVERSION ROAD DAANG KALIKASAN TO UACON P1, STA. CRUZ, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,510,341.00	Completed	February 15, 2024	February 08, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0034	REPLACEMENT OF PERMANENT WEAK BRIDGES CARAEL BR. ALONG OLONGAPO-BUGALLON ROAD INCLUDING APPROACHES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	66,773,334.00	On-Going	April 12, 2024	January 06, 2025	87.44
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DAMPAY ES, BARANGAY DAMPAY, PALAUIG, ZAMBALES	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	9,748,231.14	Completed	May 21, 2024	October 02, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GABOR-LIWLIWA RIVER (PHASE I), SAN FELIPE, ZAMBALES	T2B3 BUILDERS AND SUPPLIES CORP. (45138)	95,052,187.49	Completed	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0037	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BANCAL DANAC BUNGA SECTION, BOTOLAN, ZAMBALES	NICLEDON CONSTRUCTION (36234) / GRACE CONSTRUCTION CORPORATION (3771)	98,910,080.05	Completed	February 15, 2024	January 09, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0038	CONSTRUCTION OF SLOPE PROTECTION ALONG STO. TOMAS RIVER BRGY. ROSETE PHASE 2, SAN FELIPE, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	28,515,722.18	Completed	February 22, 2024	October 18, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0039	FLOOD CONTROL WORKS ALONG TAMBAK-BANCAL RIVER (PHASE I), SITIO TAMBAK, BARANGAY PALANGINAN, IBA, ZAMBALES	PASCAL CONSTRUCTION (34168)	95,999,149.04	On-Going	February 19, 2024	January 13, 2025	99.13
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0040	FLOOD CONTROL WORKS ALONG TAMBAK-BANCAL RIVER (PHASE II), SITIO TAMBAK, BARANGAY PALANGINAN, IBA, ZAMBALES	PASCAL CONSTRUCTION (34168)	96,492,773.93	Completed	February 19, 2024	January 13, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0041	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS OLONGAPO-BUGALLON RD - K0167+000 - K0167+175.50, K0177+355 - K0177+924, K0224+000 - K0224+562, K0242+524 - K0243+900, SAN FELIPE, CABANGAN, PALAUIG, CANDELARIA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	58,355,824.04	Completed	February 15, 2024	December 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0042	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS - OLONGAPO-BUGALLON RD - K0190 + 017 - K0191 + 000, K0193 + 718 - K0194 + 000, K0196 + 050 - K0197 + 000, BOTOLAN, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	69,888,753.04	Completed	February 15, 2024	July 23, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0043	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS OLONGAPO-BUGALLON RD K0203+013 - K0203+566, K0204+000 - K0205+164, K0206+494 - K0207+000, IBA, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	61,142,248.09	Completed	March 01, 2024	July 14, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0044	REHABILITATION / RECONSTRUCTION / UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS-OLONGAPO-BUGALLON RD K0209 + 000 - K0210 + 936, IBA, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	61,345,359.83	Completed	February 21, 2024	July 05, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0045	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SAN RAFAEL, SAN NARCISO, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	11,645,741.07	Completed	February 15, 2024	June 28, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0046	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 5, SAN NARCISO, ZAMBALES	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,484,076.88	On-Going	February 16, 2024	May 10, 2025	90.90
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY SAN GREGORIO, SAN ANTONIO, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	10,889,329.89	Completed	February 28, 2024	July 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0048	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 6, SAN NARCISO, ZAMBALES	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	95,730,475.31	On-Going	February 16, 2024	May 10, 2025	90.42
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0049	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 7, SAN NARCISO, ZAMBALES	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	95,216,303.24	On-Going	February 16, 2024	April 10, 2025	97.66
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0050	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 8, SAN NARCISO, ZAMBALES	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC. ([REVOKED] 45914)	95,206,475.38	On-Going	February 16, 2024	April 10, 2025	97.67
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0051	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 9, SAN NARCISO, ZAMBALES	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	95,535,420.88	On-Going	February 16, 2024	January 10, 2025	97.26
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN JUAN-CANDELARIA ES, BARANGAY CANDELARIA, SAN NARCISO, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	9,704,823.61	Completed	February 28, 2024	July 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY SAN NICOLAS, SAN ANTONIO, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	5,895,078.49	Completed	February 22, 2024	June 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY SAN RAFAEL, SAN NARCISO, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	5,824,616.34	Completed	February 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY SINDOL, SAN FELIPE, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	5,824,762.64	Completed	February 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY UACON, CANDELARIA, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	6,836,087.49	Completed	April 01, 2024	August 28, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0057	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - TERTIARY ROADS - SN MARCELINO-SN ANTONIO-SN NARCISO RD - K0157+046 -K0158+000, K0159+000 - K0160+000, SAN ANTONIO, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	95,534,942.90	Completed	February 15, 2024	August 07, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0058	CONSTRUCTION OF FLOOD CONTROL/SLOPE PROTECTION WORKS ALONG STO. NIÑO CREEK, CAPAYAWAN, BOTOLAN, ZAMBALES	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	29,334,682.27	Completed	March 13, 2024	November 07, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0059	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SANTO TOMAS RIVER (PHASE 6), SAN FELIPE, ZAMBALES	CDC CONSTRUCTION & SUPPLIES (28275)	96,493,104.33	Completed	February 21, 2024	January 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0060	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, DOWNSTREAM, PACKAGE 3, SAN FELIPE, ZAMBALES	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	96,497,263.63	Completed	February 23, 2024	January 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0061	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, DOWNSTREAM, PACKAGE 4, SAN FELIPE, ZAMBALES	HGG BUILDERS & SUPPLY (17824) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	96,496,240.72	Completed	May 02, 2024	March 27, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0062	CONSTRUCTION OF MULTI-PURPOSE BLDG., DONA LUISA OBIETA INTEGRATED SCHOOL, SITIO OLPOY, AMUNGAN, IBA, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	6,836,367.03	Completed	February 22, 2024	June 15, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0063	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 1, SAGPAT SECTION, SAN FELIPE, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,158,342.72	Completed	February 23, 2024	January 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0064	CONSTRUCTION (COMPLETION) OF POLYTECHNIC COLLEGE OF BOTOLAN, BATONLAPOC, BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	17,428,090.14	Completed	March 14, 2024	September 09, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NAMATACAN, SAN NARCISO, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	9,750,062.83	Completed	February 16, 2024	June 29, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0066	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS IBA-BOTOLAN BYPASS ROAD, PHASE 2, BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,455,460.00	Completed	February 22, 2024	February 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAUIS RIVER, PHASE IX, CANDELARIA, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,052,411.59	On-Going	February 23, 2024	March 18, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0068	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAUIS RIVER, PHASE VI, CANDELARIA, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,052,432.95	On-Going	February 23, 2024	March 18, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAUIS RIVER, PHASE VII, CANDELARIA, ZAMBALES	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	95,052,447.71	On-Going	February 23, 2024	March 18, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAUIS RIVER, PHASE VIII, CANDELARIA, ZAMBALES	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,499,995.30	On-Going	February 23, 2024	March 18, 2025	97.84
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LAUIS RIVER, PHASE X, CANDELARIA, ZAMBALES	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. ([REVOKED] 45002)	96,499,999.33	On-Going	February 23, 2024	March 18, 2025	97.73
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0072	CONSTRUCTION OF BAYTO RIVER FLOOD CONTROL STRUCTURE INCLUDING ROAD DIKE PHASE 1, STA. CRUZ, ZAMBALES	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	28,636,029.12	On-Going	May 21, 2024	January 15, 2025	89.21
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZAMBALES NATIONAL HIGH SCHOOL, ZONE 6, IBA, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	30,182,783.17	On-Going	March 13, 2024	January 06, 2025	88.89
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0074	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PUNDAKIT, SAN ANTONIO, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	1,949,541.45	Completed	February 15, 2024	April 29, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY STO. TOMAS, PALAUIG, ZAMBALES	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	9,749,239.96	Completed	April 01, 2024	September 12, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY BIAY, STA. CRUZ, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	4,876,390.00	Completed	March 25, 2024	July 22, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0077	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 2, SAGPAT SECTION, SAN FELIPE, ZAMBALES	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	95,196,900.92	Completed	February 15, 2024	January 09, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0078	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 3, SAGPAT SECTION, SAN FELIPE, ZAMBALES	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	95,196,886.96	Completed	February 23, 2024	January 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0079	CONSTRUCTION OF MALOMA RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 4, SAGPAT SECTION, SAN FELIPE, ZAMBALES	C.T. LEONCIO CONSTRUCTION & TRADING (17371)	95,293,492.40	Completed	February 23, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0080	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TAKAR RIVER, BARANGAY LIPAY DINGIN, PANIBUTAN, PHASE 1, IBA, ZAMBALES	GLOBALCRETE BUILDERS INC. (40796)	86,849,742.09	On-Going	February 23, 2024	January 02, 2025	96.23
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 2), BARANGAY PANGOLINGAN, PALAUIG, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	4,857,777.32	Completed	February 22, 2024	May 21, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING/FACILITIES AND GROUND IMPROVEMENTS, BRGY. CARAEL, BOTOLAN, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	19,526,198.05	Completed	March 13, 2024	September 08, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0083	CONSTRUCTION OF PUBLIC COVERED COURT INCLUDING GROUND IMPROVEMENTS, BRGY. FERIA, PHASE 2 SAN FELIPE, ZAMBALES	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	19,538,476.55	Completed	July 10, 2024	May 20, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0084	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS IBA-BOTOLAN BYPASS ROAD, IBA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	38,747,022.65	Completed	February 15, 2024	August 12, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0085	CONSTRUCTION OF LUPANG PANGAKO ROAD, SAN AGUSTINE, IBA, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	14,526,450.30	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24CL0086	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP) SAN NARCISO BYPASS ROAD (SIMMINUBLAN-DALIPAWEN-GRULLO-NAMATACAN-ALUSIIS) , SAN NARCISO, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	4,831,357.69	Completed	February 22, 2024	June 05, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BUILDING), BARANGAY SIMMINUBLAN, SAN NARCISO, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	7,810,970.68	Completed	March 25, 2024	September 05, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0088	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY FERIA, SAN FELIPE, ZAMBALES	G.M.R CONSTRUCTION & SUPPLY (34412)	2,918,001.09	Completed	February 16, 2024	May 15, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BANAWEN ES, SITIO BANAWEN, BARANGAY MALOMA, SAN FELIPE, ZAMBALES	THREE KCS BUILDERS AND SUPPLY (38544)	15,625,868.66	On-Going	September 05, 2024	March 03, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SAN ISIDRO INTEGRATED SCHOOL, BARANGAY SAN ISIDRO, CABANGAN, ZAMBALES	ARCEGA CONSTRUCTION SERVICES (46998)	16,488,652.91	Completed	April 02, 2024	November 27, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS BUILDING), SAN FELIPE, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	4,878,221.78	Completed	March 27, 2024	June 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ZNHS, ZONE 6, IBA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	42,910,937.51	On-Going	May 21, 2024	April 15, 2025	68.43
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY FERIA, SAN FELIPE, ZAMBALES	ROCK-WBL CONSTRUCTION CORP. (FOR: ROCK-WBL CONSTRUCTION TRADING & SERVICES) (44551)	19,566,632.89	Completed	April 12, 2024	February 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0094	CONCRETING OF ROAD SITIO NAMAAN, BRGY. LUNA, SAN ANTONIO, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	14,473,736.96	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LONGOS, CABANGAN, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	9,749,485.34	Completed	March 01, 2024	July 13, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0096	CONCRETING OF ROADS AT SITIO OLPOY, AMUNGAN, IBA, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	6,724,309.82	Completed	February 15, 2024	April 29, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0097	CONSTRUCTION OF MULTI-PURPOSE BLDG., PAMIBIAN INTEGRATED SCHOOL, PAMIBIAN, CANDELARIA, ZAMBALES PHASE 2	KAEE CONSTRUCTION SERVICES (46367)	5,854,357.96	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0098	CONSTRUCTION/ RENOVATION OF MULTI-PURPOSE BUILDING, BRGY. RIZAL, SAN ANTONIO, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	19,538,863.51	Completed	May 23, 2024	November 03, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0099	CONSTRUCTION/RENOVATION OF MULTI-PURPOSE BUILDING, BRGY. LIBERTAD, SAN NARCISO, ZAMBALES	A.M. CANETE CONSTRUCTION AND TRADING (42540)	19,524,471.50	Completed	March 13, 2024	October 08, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0101	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS - OLONGAPO-BUGALLON RD - K0180+000 - K0181+153, CABANGAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	48,272,848.96	Completed	February 22, 2024	June 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0102	ASSET PRESERVATION PROGRAM- PREVENTIVE MAINTENANCE-TERTIARY ROADS-SN MARCELINO-SN ANTONIO-SN NARCISO RD-K0162+407.72-K0163+000,K0164+000-K0164+404,K0165+000-K0165+705, K0166+286-K0166+639, SAN ANTONIO & SAN NARCISO, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	96,474,523.24	On-Going	February 15, 2024	August 07, 2024	99.03
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAHAY KALINGA), IBA, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	39,043,368.26	On-Going	May 07, 2024	May 01, 2025	75.18
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0104	INSTALLATION OF SOLAR LIGHTS ALONG OLONGAPO-BUGALLON ROAD - K0170 + 359 - K0172 + 025, SAN FELIPE , ZAMBALES	AKPSN BUILDERS AND SUPPLY (44517)	5,765,923.60	Completed	February 15, 2024	May 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0105	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LAUIS RIVER MASINLOC SIDE INCLUDING ROAD DIKE UPSTREAM, (PHASE 1), MASINLOC, ZAMBALES	TRICHES CONSTRUCTION & TRADING (33876)	42,825,548.95	Completed	March 27, 2024	December 16, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), BRGY. POBLACION SOUTH, STA. CRUZ, ZAMBALES	THREE KCS BUILDERS AND SUPPLY (38544)	19,571,710.72	Completed	July 12, 2024	April 07, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CENTRAL ES, BRGY. WEST POBLACION, PALAUIG, ZAMBALES	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	19,538,639.67	Completed	May 21, 2024	November 16, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0108	CONSTRUCTION OF MULTI-PURPOSE BLDG. DIRITA ES, BRGY. EAST DIRITA, SAN ANTONIO, ZAMBALES	KAEE CONSTRUCTION SERVICES (46367)	15,586,107.32	Completed	March 01, 2024	July 28, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0109	CONSTRUCTION OF MULTI-PURPOSE BLDG., T.R. YANGCO ES, BRGY. BURGOS, SAN ANTONIO, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	15,570,421.69	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0111	CONSTRUCTION OF ACADEMIC BLDG. FOR COLLEGE OF MARINE ENGINEERING PMMA, SAN NARCISO, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	28,981,208.55	Completed	April 01, 2024	October 27, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0112	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. CATOL, CANDELARIA, ZAMBALES, (PHASE 1)	KAEE CONSTRUCTION SERVICES (46367)	19,520,021.60	Completed	February 22, 2024	November 17, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0113	CONSTRUCTION OF MULTI-PURPOSE BUILDING/FACILITIES INCLUDING GROUND IMPROVEMENTS, CALIGUET, BRGY. DIRITA, IBA, ZAMBALES	THREE KCS BUILDERS AND SUPPLY (38544)	19,591,858.92	Completed	July 10, 2024	January 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0114	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS OLONGAPO-BUGALLON - K0233+000, K0234+026, MASINLOC, ZAMBALES	JOYNIELTIN CONSTRUCTION AND TRADING (41858)	28,961,492.20	Completed	May 21, 2024	December 06, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DOLORES, CABANGAN, ZAMBALES	ZAMBA CONCRETE BUILDERS INC. (52299)	19,538,497.26	Completed	April 05, 2024	October 31, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, LITTLE BAGUIO ELEMENTARY SCHOOL, BARANGAY BANGANTALINGA, IBA, ZAMBALES (PHASE 2)	VM BUILDERS CONSTRUCTION CORPORATION (45475)	5,849,559.10	Completed	April 05, 2024	August 17, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0117	CONSTRUCTION OF MULTI-PURPOSE BLDG., LOOB BUNGA HS (INCLUDING ACCESS RD., & SITE DEVELOPMENT) LOOB BUNGA, BOTOLAN, ZAMBALES PHASE 2	SMP-JADE CONSTRUCTION CORPORATION (48340)	9,899,329.59	Completed	April 12, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0118	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG SAN MARCELINO - SAN ANTONIO - SAN NARCISO ROAD - K0162+400 - K0163+382, ANTIPOLLO, POBLACION, SAN ANTONIO, ZAMBALES	JCOB CONSTRUCTION (55130)	712,796.31	Completed	May 21, 2024	July 19, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0119	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG OLONGAPO - BUGALLON RD (S01086LZ) - K0162 + 462 - K0163 + 422, BARANGAY LIBERTAD (POBLACION), SAN NARCISO, ZAMBALES	JCOB CONSTRUCTION (55130)	11,232,104.29	Completed	March 08, 2024	May 25, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0120	CONSTRUCTION OF GUISGUIS FLOOD CONTROL AT NAYUM RIVER, BRGY. GUISGUIS, STA. CRUZ, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	47,670,294.00	Completed	February 15, 2024	September 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0121	CONSTRUCTION OF GUINABON FLOOD CONTROL AT NAYUM RIVER, BRGY. GUINABON, STA. CRUZ, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	47,669,194.00	Completed	February 15, 2024	September 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0122	CONSTRUCTION OF GAMA RIVER SLOPE PROTECTION/FLOOD CONTROL STRUCTURE PHASE 2, STA. CRUZ, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	47,695,117.00	Completed	February 15, 2024	September 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0123	CONSTRUCTION OF GAMA RIVER SLOPE PROTECTION/FLOOD CONTROL STRUCTURE PHASE 3, STA. CRUZ, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	47,694,698.00	Completed	February 15, 2024	September 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0124	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - SECONDARY ROADS OLONGAPO-BUGALLON RD - K0181+190 - K0182+360, K0194+000 - K0195+000, CABANGAN & BOTOLAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,767,494.99	Completed	February 22, 2024	June 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0125	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANCAL-SAN ISIDRO-MAMBOG RIVER (TOTUN LANUM) PHASE 1, SITIO TAMBAK, (NORTH SIDE), BARANGAY PALANGINAN, IBA, ZAMBALES	816 ALLEN CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:ALLEN CONSTRUCTION) (12584) / RF CONSTRUCTION AND DEVELOPMENT CORPORATION (47199)	47,579,281.60	Completed	February 22, 2024	November 17, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0126	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANCAL-SAN ISIDRO-MAMBOG RIVER (TOTUN LANUM) PHASE 2, SITIO TAMBAK, (NORTH SIDE), BARANGAY PALANGINAN, IBA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	47,579,271.30	Completed	February 22, 2024	November 17, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0127	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BANCAL-SAN ISIDRO-MAMBOG RIVER (TOTUN LANUM) PHASE 3, SITIO TAMBAK, (NORTH SIDE), BARANGAY PALANGINAN, IBA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	47,579,211.86	Completed	February 22, 2024	November 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0128	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - SECONDARY ROADS OLONGAPO-BUGALLON RD - K0175 + 000 - K0175 + 449, K0175 + 584 - K0176 + 533, K0177 + 924 - K0178 + 806, SAN FELIPE & CABANGAN, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,534,999.62	Completed	February 22, 2024	August 14, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0129	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MARANGLA RIVER IBA SIDE, BARANGAY SAN AGUSTIN, IBA, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	143,186,628.72	Completed	February 19, 2024	February 12, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0130	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG GABOR RIVER, BALINCAGUING SECTION (PHASE I), SAN FELIPE, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	95,244,829.62	Completed	May 21, 2024	April 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0131	CONSTRUCTION/COMPLETION OF MULTIPURPOSE BLDG. AT ZNHS, ZONE 6, IBA, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	3,914,841.20	Completed	February 23, 2024	May 07, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0132	CONSTRUCTION OF BANK PROTECTION/FLOOD CONTROL WORKS ALONG MARANGLA RIVER, BARANGAY SAN AGUSTIN, IBA, ZAMBALES	ADSL CONSTRUCTION & TRADING (48245)	96,499,938.91	Completed	February 22, 2024	January 16, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0133	CONSTRUCTION/COMPLETION OF STO. ROSARIO COVERED COURT, BRGY. STO. ROSARIO, IBA, ZAMBALES, PHASE 2	SMP-JADE CONSTRUCTION CORPORATION (48340)	2,931,077.79	Completed	February 22, 2024	May 06, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CATOL, CANDELARIA, ZAMBALES	KAE CONSTRUCTION SERVICES (46367)	19,525,881.56	Completed	February 22, 2024	September 18, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0135	IMPROVEMENT OF ROAD, AMUNGAN - BANLOG, BARANGAY BATO - BARANGAY BANLOG, PALAUIG, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,766,511.67	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0136	BANK IMPROVEMENT ALONG LAWIS RIVER, CANDELARIA, ZAMBALES (PHASE 1)	DMLC BUILDERS (36650)	95,534,919.85	Completed	March 08, 2024	January 31, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0137	BANK IMPROVEMENT ALONG LAWIS RIVER, CANDELARIA, ZAMBALES (PHASE 2)	DMLC BUILDERS (36650)	95,534,797.30	On-Going	March 08, 2024	January 31, 2025	99.13
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0138	IMPROVEMENT OF ROAD, AMUNGAN - BANLOG, BARANGAY SAN AGUSTIN - BARANGAY LIOZON, PALAUIG, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	47,767,043.29	Completed	February 22, 2024	July 20, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0139	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - SECONDARY ROADS OLANGAPO - BUGALLON RD.- K0170+178 - K0170+339, K0170+359 - K0172+025, K0174+649- K0175+000, SAN FELIPE, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	96,153,213.80	Completed	February 29, 2024	August 26, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0140	CONSTRUCTION OF ROAD, SITIO CALIGUIT, BARANGAYU DIRITA, IBA, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	14,483,796.10	Completed	March 14, 2024	August 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0141	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 2, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,139,120.66	On-Going	April 02, 2024	May 26, 2025	90.82
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0142	CONSTRUCTION OF SLOPE PROTECTION PACKAGE 17 AT BOTOLAN- CAPAZ RD., BOTOLAN, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	96,493,521.86	Completed	March 25, 2024	February 17, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0143	CONSTRUCTION OF SLOPE PROTECTION PACKAGE 18 AT BOTOLAN- CAPAZ RD., BOTOLAN, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	96,495,832.21	Completed	July 02, 2024	May 27, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0144	FLOOD CONTROL WORKS/FLOOD MITIGATION STRUCTURE ALONG GABOR RIVER, PACKAGE 1, SAN FELIPE, ZAMBALES	RAAMDC CONSTRUCTION (53780)	28,544,588.60	Completed	March 13, 2024	February 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0145	FLOOD CONTROL WORKS/FLOOD MITIGATION STRUCTURE ALONG GABOR RIVER, PACKAGE 2, SAN FELIPE, ZAMBALES	RAAMDC CONSTRUCTION (53780)	28,544,602.45	Completed	March 13, 2024	February 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0146	CONSTRUCTION/COMPLETION OF MULTIPURPOSE BLDG. AT LOCLOC NATIONAL HIGHSCHOO, BRGY. LOCLOC, PALAUIG, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	2,930,786.07	Completed	March 13, 2024	May 26, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0147	CONSTRUCTION OF ROAD, BRGY. BANCAL- BRGY. SAN ISIDRO, BOTOLAN, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	24,163,686.94	Completed	March 15, 2024	August 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABANGAN CENTRAL ELEMENTARY SCHOOL, CABANGAN, ZAMBALES	KAEE CONSTRUCTION SERVICES (46367)	5,851,870.61	Completed	March 14, 2024	July 26, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0151	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - TERTIARY ROADS AMUNGAN-PALAUIG-BANLOG RD - K0213+878 - K0215+551, K0216+532 - K0217+077, K0223+000 - K0223+550, PALAUIG, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	96,498,361.80	Completed	May 09, 2024	October 30, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CABANGAN NATIONAL HIGH SCHOOL, BRGY. STA. RITA, CABANGAN, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	9,766,239.87	Completed	March 13, 2024	July 25, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0154	CONSTRUCTION OF SLOPE PROTECTION/FLOOD MITIGATION STRUCTURE ALONG BUCAO RIVER DOWNSTREAM, BOTOLAN, ZAMBALES (PHASE 5)	GCLT CONSTRUCTION INCORPORATED (FORMERLY: GCLT CONSTRUCTION) (30657)	92,912,114.73	On-Going	March 12, 2024	February 04, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0155	CONSTRUCTION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BARANGAY CARAEL, BOTOLAN, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	19,520,784.94	Completed	May 21, 2024	November 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0156	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CATOL, CANDELARIA, ZAMBALES	KAAE CONSTRUCTION SERVICES (46367)	9,657,560.99	Completed	March 12, 2024	August 23, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0157	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - SECONDARY ROADS OLANGAPO-BUGALLON RD - K0163+809- K0164+106, K0168+450-K0169+000, K0169+538-K0169+921, SAN NARCISO & SAN FELIPE, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	95,534,565.10	Completed	March 14, 2024	September 04, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0158	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SOUTH POBLACION, STA. CRUZ, ZAMBALES	KTE CONSTRUCTION AND SUPPLY (51958)	9,753,464.16	Completed	March 21, 2024	September 01, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0159	CONSTRUCTION OF CANIAN ROAD, BRGY. DOLORES, CABANGAN, ZAMBALES	CDC CONSTRUCTION & SUPPLIES (28275)	9,701,970.09	Completed	March 14, 2024	July 01, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0160	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 4, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,168,087.26	On-Going	April 02, 2024	May 26, 2025	93.27
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0161	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 5, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,168,228.36	On-Going	April 02, 2024	May 26, 2025	95.30
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0162	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 6, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,168,163.69	On-Going	April 02, 2024	May 26, 2025	97.13
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0163	CONSTRUCTION OF SANTO TOMAS RIVER FLOOD CONTROL STRUCTURE, UPSTREAM, PACKAGE 10, SAN NARCISO, ZAMBALES	HGG BUILDERS & SUPPLY (17824) / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (37149)	94,075,647.27	On-Going	March 26, 2024	February 18, 2025	96.77
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0164	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 1, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,197,067.52	On-Going	April 02, 2024	May 26, 2025	93.40
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CL0165	FLOOD MITIGATION FACILITIES/FLOOD CONTROL WORKS ALONG LAWIS RIVER DOWNSTREAM, PHASE 3, MASINLOC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	95,197,057.52	On-Going	April 02, 2024	May 26, 2025	92.74
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0166	CONSTRUCTION OF SLOPE PROTECTION PACKAGE 15 AT BOTOLAN-CAPAZ RD., BOTOLAN, ZAMBALES	GCLT CONSTRUCTION INCORPORATED (FORMERLY: GCLT CONSTRUCTION) (30657)	96,312,709.71	Completed	March 12, 2024	February 04, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0167	CONSTRUCTION OF SLOPE PROTECTION PACKAGE 16 AT BOTOLAN-CAPAZ RD., BOTOLAN, ZAMBALES	ADSL CONSTRUCTION & TRADING (48245)	96,499,489.64	Completed	April 05, 2024	February 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CL0169	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS OLONGAPO- BUGALLON RD - K0233 + 000 - K0233 + 530, K0243 + 900 - K0244 + 619, K0245 + 619 - K0246 + 950, MASINLOC & CANDELARIA, ZAMBALES	ORIENTAL SALES CENTER AND CONTRACTOR (33630) / CDC CONSTRUCTION & SUPPLIES (28275)	96,499,652.99	Completed	May 09, 2024	October 30, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0170	CONSTRUCTION OF LAUIS RIVER-MASINLOC SIDE FLOOD MITIGATION STRUCTURE INCLUDING ROAD DIKE DOWNSTREAM, MASINLOC, ZAMBALES (PHASE 3)	DMLC BUILDERS (36650)	95,273,819.39	Completed	April 05, 2024	February 28, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0171	CONSTRUCTION OF SLOPE PROTECTION/FLOOD MITIGATION STRUCTURE ALONG BUCAO RIVER DOWNSTREAM, BOTOLAN, ZAMBALES (PHASE 6)	GCLT CONSTRUCTION INCORPORATED (FORMERLY: GCLT CONSTRUCTION) (30657)	138,594,042.95	On-Going	March 19, 2024	March 13, 2025	95.80
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0172	CONSTRUCTION OF ROAD, BARANGAY PINAGREALAN, CANDELARIA, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	14,499,993.13	Completed	March 15, 2024	August 11, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0173	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG OMayA RIVER, SAN NARCISO, ZAMBALES (PHASE 1)	RIMJ CONSTRUCTION SUPPLIES AND SERVICES (FOR: ROMINA CONSTRUCTION) (32090)	48,797,096.60	On-Going	October 22, 2024	July 18, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0174	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG OMayA RIVER, SAN NARCISO, ZAMBALES (PHASE 2)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	48,792,154.60	Completed	July 02, 2024	March 28, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0175	CONSTRUCTION OF ACCESS ROAD/DIVERSION ROAD, DAANG KALIKASAN TO YAMOT, PHASE 1, STA. CRUZ, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	143,229,989.00	On-Going	April 05, 2024	March 30, 2025	81.73
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0176	CONSTRUCTION OF ROAD, BARANGAY SAN LORENZO, MASINLOC, ZAMBALES	SALDANIA CONSTRUCTION (44744)	18,433,662.93	Completed	April 11, 2024	September 17, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0177	CONSTRUCTION OF ROAD, DAANG KALIKASAN TO DAMPAY - BINABALIAN SECTION, PHASE 1, CANDELARIA, ZAMBALES	PASCAL CONSTRUCTION (34168)	95,389,904.59	On-Going	April 05, 2024	March 30, 2025	0.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0178	CONSTRUCTION OF (COMPLETION) OF MULTI-PURPOSE BUILDING (GOVERNMENT MUNICIPAL COMPLEX AND COMPLETION OF EVACUATION CENTER), BARANGAY TAUGTOG, BOTOLAN, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	29,402,618.41	Completed	April 05, 2024	September 16, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0179	REHABILITATION OF MULTI-PURPOSE BUILDINGS INCLUDING FACILITIES, IBA, ZAMBALES	SMP-JADE CONSTRUCTION CORPORATION (48340)	9,047,645.26	Completed	April 12, 2024	September 08, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0180	CONSTRUCTION OF LAUIS RIVER-MASINLOC SIDE FLOOD MITIGATION STRUCTURE DOWNSTREAM, MASINLOC, ZAMBALES (PHASE 5)	JTC CRUZ CONSTRUCTION CO., INC. (32479)	98,999,997.39	On-Going	April 05, 2024	February 28, 2025	94.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0181	CONSTRUCTION OF ROAD, DAANG KALIKASAN TO DAMPAY - BINABALIAN SECTION, PHASE 2, CANDELARIA, ZAMBALES	PASCAL CONSTRUCTION (34168)	95,438,161.21	On-Going	April 05, 2024	March 30, 2025	0.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0182	CONSTRUCTION OF NEW PRESIDENT RAMON MAGSAYSAY MEMORIAL HOSPITAL (PRMMH) BUILDING, IBA, ZAMBALES	KAEE CONSTRUCTION SERVICES (46367)	39,045,463.84	On-Going	October 22, 2024	August 17, 2025	93.87
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0183	CONSTRUCTION OF SLOPE PROTECTION PACKAGE 14 AT BOTOLAN-CAPAZ RD., BOTOLAN, ZAMBALES	T2B3 BUILDERS AND SUPPLIES CORP. (45138) / LMAX CONSTRUCTION (56039)	95,380,515.79	Completed	May 21, 2024	April 15, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0184	CONSTRUCTION OF ROAD, BARANGAY BALOGANON, MASINLOC, ZAMBALES	VM BUILDERS CONSTRUCTION CORPORATION (45475)	14,498,483.12	Completed	May 07, 2024	October 18, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0185	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, TAPUAC-STA MARIA RIVER, MASINLOC, ZAMBALES (PHASE 1)	RAAMDC CONSTRUCTION (53780)	9,763,322.66	Completed	May 07, 2024	September 03, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0186	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR CADETS, PHILIPPINE MERCHANT MARINE ACADEMY, SAN NARCISO, ZAMBALES	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (FOR:WAYCON BUILDERS & CONSTRUCTION SUPPLY) (34778)	68,330,140.53	On-Going	July 15, 2024	March 11, 2025	91.16
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0187	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. DOLORES , CABANGAN, ZAMBALES	ZAMBA CONCRETE BUILDERS INC. (52299)	19,556,373.78	Completed	May 07, 2024	December 02, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0188	CONSTRUCTION OF BAYTO RIVER CAPACITY ENHANCEMENT STRUCTURE UPSTREAM, STA. CRUZ, ZAMBALES (PHASE 3)	GLOBALCRETE BUILDERS INC. (40796)	97,702,568.00	On-Going	May 21, 2024	April 15, 2025	90.05
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0189	CONSTRUCTION OF ROAD, PUROK 2, BARANGAY LIPAY, STA. CRUZ, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	14,498,539.88	Completed	May 07, 2024	October 18, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0190	CONSTRUCTION OF ROAD, BARANGAY NATIVIDAD, SAN NARCISO, ZAMBALES	ARCEGA CONSTRUCTION SERVICES (46998)	14,511,666.90	Completed	July 16, 2024	December 27, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0191	CONSTRUCTION OF UACON RIVER CAPACITY ENHANCEMENT STRUCTURE, STA. CRUZ, ZAMBALES (PHASE 2)	GLOBALCRETE BUILDERS INC. (40796)	97,633,746.00	On-Going	May 21, 2024	April 15, 2025	90.90
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0192	CONSTRUCTION OF ROAD, BARANGAY BURGOS, SAN ANTONIO, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	14,513,097.93	Completed	May 07, 2024	October 18, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0193	CONSTRUCTION OF MULTI-PURPOSE FACILITY, CALIGUIT, BARANGAY DIRITA, IBA, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	39,060,101.97	On-Going	September 05, 2024	May 02, 2025	99.99



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0194	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SPORTS GYMNASIUM COMPLEX), BRGY. CARAEL, BOTOLAN, ZAMBALES	E.R. DELA CRUZ CONSTRUCTION & SUPPLY (32158)	19,604,909.63	Completed	July 10, 2024	January 05, 2025	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0195	IMPROVEMENT OF LONGOS ROAD (PAMALENGPENGAN), CABANGAN, ZAMBALES (PHASE 2)	GASAT BUILDERS AND SUPPLIES INC. (51666)	4,887,431.16	Completed	May 16, 2024	August 13, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0197	CONSTRUCTION OF EVACUATION CENTER / MULTI-PURPOSE BUILDING, BRGY. LIBERTADOR, CANDELARIA, ZAMBALES	KAEE CONSTRUCTION SERVICES (46367)	4,885,439.62	Completed	September 05, 2024	December 28, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0202	CONSTRUCTION OF SINDOL - TEKTEK ROAD, BARANGAY SINDOL, SAN FELIPE, ZAMBALES	GASAT BUILDERS AND SUPPLIES INC. (51666)	14,513,426.63	Completed	June 25, 2024	December 06, 2024	100.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0205	CONSTRUCTION OF ACCESS ROAD/DIVERSION ROAD, DAANG KALIKASAN TO LUCAPON SOUTH (ACOJE SECTION), BRGY. LUCAPON SOUTH, STA. CRUZ, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	142,679,323.15	On-Going	July 29, 2024	July 23, 2025	96.29
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0206	CONSTRUCTION OF BRIDGE, BARANGAY STA. RITA, MASINLOC, ZAMBALES	A.M. CANETE CONSTRUCTION AND TRADING (42540)	29,047,082.06	On-Going	July 12, 2024	March 08, 2025	0.00
Zambales 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CL0207	RAINWATER COLLECTORS IN PUBLIC FACILITIES	KAEE CONSTRUCTION SERVICES (46367)	2,861,502.24	Completed	July 19, 2024	September 16, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0001	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF KALAKLAN RIVER, OLONGAPO CITY	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	96,499,999.98	Completed	February 16, 2024	December 26, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0002	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS, JOSE ABAD SANTOS AVE (JASA), K0124+949 - K0125+962, OLONGAPO CITY	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / THREE W BUILDERS, INC. (10722)	50,566,654.04	On-Going	February 14, 2024	June 12, 2024	97.85
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0003	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF TAMAYOK RIVER, SUBIC, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	44,680,941.20	Completed	February 16, 2024	September 12, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0004	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, OLONGAPO - BUGALLON RD, K0135+556 - K0136+226, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / THREE W BUILDERS, INC. (10722)	33,338,583.10	On-Going	February 14, 2024	May 13, 2024	97.90
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0005	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - SECONDARY ROADS, OLONGAPO-BUGALLON RD, K0136+894 - K0137+409, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	26,652,614.02	On-Going	February 15, 2024	May 14, 2024	97.93



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0006	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS, OLONGAPO - BUGALLON RD, K0131+580 - K0132+172, OLONGAPO CITY	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	13,705,901.64	Completed	February 15, 2024	May 29, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0007	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD LIGHTING AT SUBIC, ZAMBALES	NORTHERN BUILDERS (8789)	77,125,330.62	Completed	February 16, 2024	October 12, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0008	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, OLONGAPO-BUGALLON RD, K0152+(-100) - K0153+000, SAN MARCELINO, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	29,398,942.95	On-Going	February 15, 2024	July 28, 2024	59.11
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0009	ASSET PRESERVATION PROGRAM- CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS, OLONGAPO-BUGALLON RD., K0133+040, K0133+223.30, K0133+305.15, K0133+353.70, K0133+404.45, K0133+550, K0135+300, K0135+332, K0135+372.70, SUB	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	69,479,990.16	On-Going	May 27, 2024	November 02, 2025	85.22
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0011	ASSET PRESERVATION PROGRAM, CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS, OLONGAPO-BUGALLON RD, K0153+387 - K0153+944, SAN MARCELINO, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	34,299,988.70	Completed	May 30, 2024	July 23, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0012	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-PRIMARY ROADS, JOSE ABAD SANTOS AVE (JASA), K0121+050 - K0121+117, K0121+223 - K0121+280, OLONGAPO CITY	ZAMBA CONCRETE BUILDERS INC. (52299)	19,599,738.28	Completed	February 15, 2024	August 12, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0013	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - OLONGAPO-BUGALLON RD, K0135+345 - K0135+548, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	18,941,302.59	On-Going	February 15, 2024	September 11, 2024	69.60
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0014	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - OLONGAPO-BUGALLON RD, K0151+047 - K0151+069, K0151+131 - K0151+380, SAN MARCELINO, ZAMBALES	MCB ZAMORA CONSTRUCTION & SUPPLY (32006)	30,539,964.53	On-Going	May 27, 2024	November 07, 2024	88.44
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0015	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BARRETTO BYPASS ROAD, PACKAGE 2, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	96,499,862.08	Completed	February 15, 2024	December 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0016	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, BARRETTO BYPASS ROAD, PACKAGE 3, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	96,499,999.00	Completed	February 15, 2024	March 12, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0017	NETWORK DEVELOPMENT PROGRAM - CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CAWAG-PHILSECO BYPASS ROAD, PACKAGE 6, ZAMBALES	HIGH STRENGTH DEV. CORPORATION (31976)	96,499,261.87	Completed	February 15, 2024	September 11, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0019	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD LIGHTING AT KALAKLAN, OLONGAPO CITY, ZAMBALES	NORTHERN BUILDERS (8789)	48,998,553.12	Completed	February 16, 2024	August 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0020	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD LIGHTING AT CASTILLEJOS, ZAMBALES	NORTHERN BUILDERS (8789)	19,430,362.88	Completed	February 16, 2024	June 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0021	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SPECIAL ROAD FUND - MOTOR VEHICLE USERS CHARGE (MVUC) AS PER R.A. 11239, INSTALLATION OF ROAD LIGHTING AT SAN MARCELINO, ZAMBALES	R.A. PAHATI CONST. & SUPPLY, INC. (35843)	36,093,345.13	Completed	February 16, 2024	July 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0022	BRIDGE PROGRAM - RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, KALAKLAN BR. (B01634LZ) ALONG OLONGAPO-BUGALLON RD, OLONGAPO CITY	ZAMBA CONCRETE BUILDERS INC. (52299)	9,800,000.00	Completed	February 15, 2024	May 29, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0023	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SITIO TIBAG PLAZA (COVERED COURT), BRGY. NAUGSOL, SUBIC, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	4,949,961.76	Completed	February 16, 2024	June 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0024	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF SAN JUAN CREEK, CASTILLEJOS, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	77,199,613.07	Completed	February 14, 2024	November 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0025	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, IMPROVEMENT OF CALAPACUAN RIVER, SUBIC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	96,499,707.06	Completed	February 14, 2024	December 24, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0026	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, IMPROVEMENT OF CAWAG RIVER, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	96,499,979.14	Completed	February 14, 2024	December 24, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0027	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, IMPROVEMENT OF MATAIN RIVER, SUBIC, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	48,999,585.54	Completed	February 14, 2024	September 10, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0028	IMPROVEMENT OF DRAINAGE OUTFALL SYSTEM CONNECTING NATIONAL HIGHWAY, SAN JUAN, CASTILLEJOS, ZAMBALES	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	19,599,347.92	Completed	February 16, 2024	February 24, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0029	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. MABAYUAN, OLONGAPO CITY, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	9,898,535.19	Completed	February 16, 2024	July 25, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0031	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONST. OF ROAD AT BARANGAY KALAKLAN, O.C.	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	29,399,999.97	Completed	February 16, 2024	July 12, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0032	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRA PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), AT VISAYA AREA, BARANGAY MATAIN, SUBIC, ZAMBALES	MBDIWA CONSTRUCTION AND SUPPLY (48610)	4,949,992.95	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0033	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) ACACIA STREET, BARANGAY GORDON HEIGHTS, OLONGAPO CITY, ZAMBALES	LI AN CONSTRUCTION AND TRADING (48436)	6,930,000.00	On-Going	February 15, 2024	June 13, 2024	98.18
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0034	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT SAN MARCELINO ELEMENTARY SCHOOL, BRGY. BURGOS, SAN MARCELINO, ZAMBALES	MCB ZAMORA CONSTRUCTION & SUPPLY (32006)	9,899,999.98	Completed	February 16, 2024	July 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT BARANGAY NEW CABALAN, OLONGAPO CITY, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	4,950,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT CASTILLEJOS ELEMENTARY SCHOOL, BARANGAY SAN JUAN, CASTILLEJOS, ZAMBALES	A.M. CANETE CONSTRUCTION AND TRADING (42540)	4,950,000.00	Completed	February 16, 2024	July 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0037	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT PUROK 3B, BRGY. CALAPACUAN, SUBIC, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	9,899,969.53	Completed	February 16, 2024	July 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0038	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (COVERED COURT) AT MELFLORES STREET, PUROK 5, NEW CABALAN, OLONGAPO CITY, ZAMBALES	LI AN CONSTRUCTION AND TRADING (48436)	4,950,000.00	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT PAYAPA STREET, BARANGAY STA. RITA, OLONGAPO CITY, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	4,950,000.00	On-Going	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0040	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SITIO BARING, BARANGAY SAN NICOLAS, CASTILLEJOS, ZAMBALES	THREE KCS BUILDERS AND SUPPLY (38544)	4,950,000.00	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0041	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SITIO KANAYNAYAN, BARANGAY SAN PABLO, CASTILLEJOS, ZAMBALES	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	4,861,134.39	On-Going	February 15, 2024	June 13, 2024	0.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0042	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SITIO SAN ISIDRO, BARANGAY SAN PABLO, CASTILLEJOS, ZAMBALES	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	4,949,976.89	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) AT UPPER SIBUL, BARANGAY EAST BAJAC-BAJAC, OLONGAPO CITY, ZAMBALES	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	4,950,000.00	Completed	February 16, 2024	June 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0044	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PAG-ASA, OLONGAPO CITY, ZAMBALES	ESCORR BUILDERS AND TRADERS, INC. (43230)	2,969,892.03	Completed	February 15, 2024	April 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0045	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT CASTILLEJOS SKILLS TRAINING INSTITUTE, BARANGAY SAN ROQUE, CASTILLEJOS, ZAMBALES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	9,900,000.00	Completed	February 15, 2024	July 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DEL PILAR, CASTILLEJOS, ZAMBALES	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	6,929,851.70	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0047	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JUAN, CASTILLEJOS, ZAMBALES	M.V.GUBALLA CONSTRUCTION CORPORATION (FORMERLY: M.V. GUBALLA CONSTRUCTION) (11722)	4,949,862.67	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0048	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT JOSEPHINE F. KHONGHUN SPECIAL EDUCATION CENTER, SUBIC, ZAMBALES	ZBL ARCHITECT DESIGN AND BUILDERS (48414)	9,899,380.94	Completed	February 15, 2024	July 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0049	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 4, SITIO DALANAWAN, BARANGAY AGLAO, SAN MARCELINO, ZAMBALES	MCB ZAMORA CONSTRUCTION & SUPPLY (32006)	7,919,984.39	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0050	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, CASTILLEJOS PAVILLION, SAN JUAN, CASTILLEJOS, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / THREE W BUILDERS, INC. (10722)	89,100,000.00	Completed	March 12, 2024	February 04, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0051	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ANINGWAY SACATIHAN, SUBIC, ZAMBALES	ZBL ARCHITECT DESIGN AND BUILDERS (48414)	4,949,987.96	Completed	February 16, 2024	June 14, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0052	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, REHABILITATION OF ROAD AT BRGY. SAN ISIDRO, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	24,499,952.89	Completed	March 12, 2024	June 09, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0053	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NAUGSOL, SUBIC, ZAMBALES	THREE KCS BUILDERS AND SUPPLY (38544)	4,949,978.41	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0054	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL) CASTILLEJOS, ZAMBALES	RGZAMORA CONSTRUCTION AND TRADING (42487)	68,574,132.47	Completed	May 30, 2024	April 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0055	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY WEST BAJAC-BAJAC, OLONGAPO CITY, ZAMBALES	JAMJET CONSTRUCTION SERVICES (48630)	4,935,516.96	Completed	February 15, 2024	June 13, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CM0056	MULTI-PURPOSE/FACILITIES, REHABILITATION OF DPWH ZAMBALES 2ND DISTRICT ENGINEERING OFFICE BUILDING, SAN NICOLAS, CASTILLEJOS, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	16,013,200.00	Completed	February 06, 2024	July 04, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0057	BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING AT OLONGAPO CITY NATIONAL HIGH SCHOOL, OLONGAPO CITY	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT (35039)	68,011,746.08	On-Going	March 12, 2024	February 04, 2025	28.86
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0058	CONSTRUCTION OF CASTILLEJOS MULTI-PURPOSE BUILDING, CASTILLEJOS, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / THREE W BUILDERS, INC. (10722)	98,999,996.35	Completed	May 06, 2024	March 31, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0059	REHABILITATION OF MULTI-PURPOSE BUILDING (SUBIC SPORTS COMPLEX) INCLUDING FACILITIES, BRGY. WAWANDUE, SUBIC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	44,549,918.32	Completed	May 06, 2024	December 01, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN EAST TAPINAC, 14 ST. OLONGAPO CITY, ZAMBALES	RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	19,799,740.67	Completed	April 12, 2024	February 05, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0061	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (SUBIC RESCUE BUILDING) SUBIC, ZAMBALES	TWIN-TAURUS CONSTRUCTION SERVICES (52141)	19,799,758.94	Completed	May 30, 2024	December 25, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (SUBIC LIBRARY), BRGY. BARACA - CAMACHILE, SUBIC, ZAMBALES	ZIRKCON CIVIL ENGINEERING CONSTRUCTION (52132)	29,700,000.00	Completed	May 30, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0063	REHABILITATION OF SAN MARCELINO MULTI-PURPOSE BUILDING, SAN MARCELINO, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096)	49,500,000.00	Completed	April 12, 2024	December 07, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0064	REHABILITATION OF MULTI-PURPOSE BUILDING INCLUDING FACILITIES, BRGY. BARACA-CAMACHILE, SUBIC, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / ZIRKCON CIVIL ENGINEERING CONSTRUCTION (52132)	49,499,977.03	Completed	May 06, 2024	December 31, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0065	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING (ROBOTICS HUB) AT KALALAKE ELEMENTARY SCHOOL, OLONGAPO CITY	ZAMBA CONCRETE BUILDERS INC. (52299)	29,699,980.44	Completed	March 12, 2024	November 06, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0066	MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY GORDON HEIGHTS, OLONGAPO CITY, ZAMBALES	ZAMBA CONCRETE BUILDERS INC. (52299)	29,699,769.05	Completed	March 12, 2024	November 06, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0067	BASIC INFRASTRUCTURE PROGRAM (BIP), PUBLIC WATER SUPPLY SYSTEM, CONSTRUCTION OF CASTILLEJOS WATER SYSTEM, CASTILLEJOS, ZAMBALES	NORTHERN BUILDERS (8789) / RAIK CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: RAIK CONSTRUCTION AND SUPPLY) (40660)	98,999,996.56	On-Going	June 14, 2024	February 08, 2025	89.08
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24CM0068	NATIONAL BUILDING PROGRAM - BUILDINGS AND OTHER STRUCTURES - MULTIPURPOSE/FACILITIES, CONSTRUCTION OF SUBIC GENERAL HOSPITAL, SUBIC, ZAMBALES	STO. CRISTO CONSTRUCTION & TRADING INC. (FOR: STO. CRISTO CONSTRUCTION & TRADING) (26096) / NORTHERN BUILDERS (8789)	289,500,000.00	On-Going	May 06, 2024	July 29, 2025	91.69
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0069	CONSTRUCTION/UPGRADING/ REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS-SECONDARY ROADS, OLONGAPO-BUGALLON RD, K0144+200-K0144+340, K0144+560 - K0145+380, CASTILLEJOS, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	66,832,968.65	On-Going	May 27, 2024	February 05, 2025	71.96
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24CM0070	NETWORK DEVELOPMENT PROGRAM, CONSTRUCTION OF BY-PASS AND DIVERSION ROADS SUBIC BY-PASS ROAD-PACKAGE 6, ZAMBALES	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	45,190,452.21	Completed	April 12, 2024	December 07, 2024	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0076	CONVERGENCE AND SPECIAL SUPPORT PROGRAM RAINWATER COLLECTOR SYSTEM RAINWATER COLLECTORS IN PUBLIC FACILITIES	MICKAJETTE CONSTRUCTION AND TRADING (35239)	2,866,050.12	Completed	April 12, 2024	June 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:24 PM



Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0077	FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, IMPROVEMENT OF STO. TOMAS RIVER (STA. FE SECTION), SAN MARCELINO, ZAMBALES, PHASE 2	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842) / THREE W BUILDERS, INC. (10722)	192,999,998.60	Completed	May 30, 2024	May 24, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24CM0078	FLOOD MANAGEMENT PROGRAM, CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS, REHABILITATION OF FLOOD MITIGATION STRUCTURE, STO. TOMAS RIVER (STA. FE SECTION), SAN MARCELINO, ZAMBALES	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. ([REVOKED] 38958) / BUILDERS EXPONENT EMPIRE CORP. (FORMERLY: BUILDERS EXPONENT ENTERPRISE) (39617)	385,999,637.07	Completed	May 30, 2024	May 24, 2025	100.00
Zambales 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24CM0079	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, BASIC INFRASTRUCTURE PROGRAM (BIP), ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF SAN ISIDRO BRIDGE, BARANGAY SAN ISIDRO, SUBIC, ZAMBAL	REPOLMAN CONSTRUCTION CORP. (FORMERLY: REPOLMAN CONSTRUCTION) (32842)	29,069,425.77	On-Going	June 20, 2024	December 16, 2024	65.56