



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0001	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: ATUGAN BR. (B01249MN) ALONG SAYRE HIGHWAY, BRGY. LA FORTUNA, IMPASUG-ONG, BUKIDNON	NIZA BUILDERS AND ALLIED SERVICES CORPORATION (41297)	2,450,000.00	Completed	January 26, 2024	March 10, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0002	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: MAMALA BRIDGE (B01251MN) ALONG JCT SH-IMPALAMBONG-OLD CASISANG ROAD, BRGY. 11, MALAYBALAY CITY, BUKIDNON, 2ND LD	MONFORT PJ BUILDERS AND SUPPLY CORPORATION (48620)	9,800,000.00	Completed	January 26, 2024	May 09, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0003	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: SUMPITAN BR. 1 (B01653MN) ALONG KAPALONG - TALAINGOD - VALENCIA (BUKIDNON) RD.BRGY. NAMNAM, SAN FERNANDO, BUKIDNON, 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	8,820,000.00	Completed	January 26, 2024	May 09, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0004	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. 8, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	JORVIVS CONSTRUCTION CORPORATION (06527)	4,950,000.00	Completed	January 26, 2024	June 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0005	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANAGOK, MALAYBALAY CITY, BUKIDNON, BARANGAY MANAGOK, MALAYBALAY CITY, BUKIDNON, 2ND LD	MAFIL BUILDERS, INC. (35845)	1,980,000.00	Completed	January 26, 2024	May 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0006	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD K1579+000 - K1579+453, SAN FERNANDO, BUKIDNON 2ND LD	MI AMORE CONSTRUCTION SERVICES (43026)	11,103,400.00	Completed	January 26, 2024	May 19, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0007	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY K1476+027 - K1479+010, IMPASUG-ONG, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	68,778,445.00	Completed	January 31, 2024	June 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0008	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1523 + 028 - K1523 + 356, LANTAPAN, BUKIDNON 2ND LD	M. DESIGN & CONSTRUCT (39281)	8,045,799.90	Completed	January 26, 2024	April 09, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0009	CONSTRUCTION OF ROAD, BARANGAY LAGUITAS, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	NIZA BUILDERS AND ALLIED SERVICES CORPORATION (41297)	4,949,999.99	Completed	February 05, 2024	May 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0010	CONSTRUCTION OF ROAD, BRGY. PATPAT, MALAYBALAY CITY, BUKIDNON, BRGY. PATPAT, MALAYBALAY CITY, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,950,000.00	Completed	January 26, 2024	April 09, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0011	CONSTRUCTION OF ROAD, BARANGAY VICTORY, LANTAPAN, BUKIDNON, BRGY. VICTORY, LANTAPAN, BUKIDNON 2ND LD	AL-NAJIM CONSTRUCTION CORPORATION (41476)	4,950,000.00	Completed	January 26, 2024	March 20, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0012	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD. K1538 + (-420) - K1538 + (-300), BRGY. KALAGANGAN, SAN FERNANDO, BUKIDNON 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	23,520,000.00	Completed	January 26, 2024	October 11, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0013	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD. K1538 + 000 - K1538 + 075, BRGY. KALAGANGAN, SAN FERNANDO, BUKIDNON 2ND LD	XY BUILDERS (37726)	22,050,000.00	Completed	January 26, 2024	September 16, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0014	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES: KALASUNGAY BRIDGE (B01368MN) ALONG SAYRE HIGHWAY, BRGY. KALASUNGAY, MALAYBALAY CITY, BUKIDNON, 2ND LD	JEJOR'S CONSTRUCTION CORPORATION (5143)	10,780,000.00	Completed	January 26, 2024	June 13, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0015	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES: IPOON BR. (B01365MN) ALONG SAYRE HIGHWAY, BRGY. IMPALUTAO, IMPASUG-ONG, BUKIDNON	MONFORT PJ BUILDERS AND SUPPLY CORPORATION (48620)	7,840,000.00	Completed	January 26, 2024	May 04, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LINABO, MALAYBALAY CITY, BUKIDNON, BARANGAY LINABO, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	May 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0017	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. SUMPONG, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	JORVIVS CONSTRUCTION CORPORATION (06527)	4,948,725.26	Completed	January 26, 2024	July 08, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PARADISE, CABANGLASAN, BUKIDNON, BARANGAY POBLACION, IMPASUG-ONG, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	4,938,085.84	Completed	January 26, 2024	October 02, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0019	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, IMPASUG-ONG, BUKIDNON, BARANGAY POBLACION, IMPASUG-ONG, BUKIDNON 2ND LD	KE-DA CONSTRUCTION (52966)	3,960,000.00	Completed	January 26, 2024	July 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0020	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY K1480+006 - K1480+887, IMPASUG-ONG, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	20,994,540.00	Completed	January 26, 2024	April 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0021	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK), K1547 + 420 - K1547 + 465BRGY. SONGCO, LANTAPAN, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	6,173,999.93	Completed	January 26, 2024	July 03, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0022	REHABILITATION/ RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG AGLAYAN - ALANIB - TICALAAN RD. (AGLAYAN - BASAK) K1551+261 - K1551+320LANTAPAN, BUKIDNON 2ND LD	XY BUILDERS (37726)	6,938,399.49	Completed	January 26, 2024	July 03, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0023	CONSTRUCTION OF WATER SYSTEM, BARANGAY NACABUKLAD, SAN FERNANDO, BUKIDNONBRGY. NACABUKLAD, SAN FERNANDO, BUKIDNON 2ND LD	MAMAWAG CONSTRUCTION (32904)	4,950,000.00	Completed	March 21, 2024	June 18, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0024	REHABILITATION OF WATER SYSTEM, BARANGAY IBA, CABANGLASAN, BUKIDNON, BRGY. IBA, CABANGLASAN, BUKIDNON 2ND LD	H & N BUILDERS & ENTERPRISES (41819)	9,900,000.00	Completed	January 26, 2024	August 22, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DALWANGAN, MALAYBALAY CITY, BUKIDNON, BARANGAY DALWANGAN, MALAYBALAY CITY, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	4,950,000.00	Completed	January 26, 2024	July 13, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BASAC, LANTAPAN, BUKIDNONBARANGAY BASAC, LANTAPAN, BUKIDNON, 2ND LD	MAFIL BUILDERS, INC. (35845)	2,970,000.00	Completed	January 26, 2024	July 28, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0027	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. CAPITAN BAYONG, IMPASUG-ONG, BUKIDNONIMPASUG-ONG, BUKIDNON 2ND LD	SOV BUILDERS AND CONSTRUCTION SUPPLY CORP. (47524)	1,980,000.00	Completed	January 26, 2024	April 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0028	PREVENTIVE MAINTENANCE ALONG JCT. SAYRE HIGHWAY-IMPASUG-ONG-PATULANGAN BY-PASS RD, K1478+(-780) - K1478+(-001), K1479+434 - K1480+033, IMPASUG-ONG, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	33,148,500.00	Completed	January 26, 2024	May 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0029	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG - TALAINGOD - VALENCIA (BUKIDNON) RD. K1538+(-349) - K1538+(-312), SAN FERNANDO, BUKIDNON 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	10,878,000.00	Completed	January 26, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0030	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD, K1538 + (-585) - K1538 + (-520)BRGY. KALAGANGAN, SAN FERNANDO, BUKIDNON 2ND LD	MI AMORE CONSTRUCTION SERVICES (43026)	12,740,000.00	Completed	January 26, 2024	August 07, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0031	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN BARANGAY LAGUITAS, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	141,855,000.00	Completed	January 31, 2024	March 25, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0032	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BOBONAWAN RIVER, BRGY. CABULOHAN, CABANGLASAN, BUKIDNON, BRGY. CABULOHAN, CABANGLASAN, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	96,499,793.05	Completed	January 31, 2024	October 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0033	CONSTRUCTION OF MANUPALI RIS DRAINAGE SYSTEM, LANTAPAN, BUKIDNON, LANTAPAN, BUKIDNON 2ND LD	AL-NAJIM CONSTRUCTION CORPORATION (41476)	9,800,000.00	Completed	January 26, 2024	July 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0034	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY K1480+923-1481+793, IMPASUG-ONG, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	20,708,380.00	Completed	January 26, 2024	April 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0035	PREVENTIVE MAINTENANCE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD K1540+000 - K1540+714, SAN FERNANDO, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	15,394,820.00	Completed	January 26, 2024	April 04, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0036	PREVENTIVE MAINTENANCE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD - K1540 +744 - K1543 + 000, SAN FERNANDO, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	54,535,045.00	Completed	January 31, 2024	June 13, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0037	PREVENTIVE MAINTENANCE ALONG JCT SH AGLAYAN-ZAMBOANGUITA RD - K1523 + 372 - K1523 + 577, MALAYBALAY CITY, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	5,003,880.00	Completed	January 26, 2024	February 29, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0038	PREVENTIVE MAINTENANCE ALONG JCT SH AGLAYAN-ZAMBOANGUITA RD - K1531 +269- K1532 + 075, MALAYBALAY CITY, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	18,063,360.00	Completed	January 26, 2024	April 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0039	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG JCT SH AGLAYAN-ZAMBOANGUITA RD, K1529 + 228 - K1529 + 330, BRGY. MANAGOK, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	9,996,000.00	Completed	January 26, 2024	October 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0040	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG JCT. SH AGLAYAN - ZAMBOANGUITA RD - K1540+940 - K1541+000, CABANGLASAN, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	15,288,000.00	Completed	January 26, 2024	October 27, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0041	CONSTRUCTION OF WATER SYSTEM, BARANGAY HALAPITAN, SAN FERNANDO, BUKIDNON, BRGY. HALAPITAN, SAN FERNANDO, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,950,000.00	Completed	January 26, 2024	April 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0042	CONSTRUCTION OF WATER SYSTEM, BARANGAY MABUHAY, SAN FERNANDO, BUKIDNON, BRGY. MABUHAY, SAN FERNANDO, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,950,000.00	Completed	January 26, 2024	April 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING - MALAYBALAY CITY SCIENCE HIGH SCHOOL, BRGY. AGLAYAN, MALAYBALAY CITY, BUKIDNON, BARANGAY AGLAYAN, MALAYBALAY CITY, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,950,000.00	Completed	January 26, 2024	September 04, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SONGCO, LANTAPAN, BUKIDNONBARANGAY SONGCO, LANTAPAN, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,945,327.54	Completed	January 26, 2024	November 05, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0045	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BALILA, LANTAPAN, BUKIDNONBARANGAY BALILA, LANTAPAN, BUKIDNON, 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	March 15, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0046	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	February 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0047	PREVENTIVE MAINTENANCE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD - K1539 +125 - K1539 + 519, SAN FERNANDO, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	9,675,539.41	Completed	January 26, 2024	March 15, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0048	PREVENTIVE MAINTENANCE ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1519 +358 - K1520 + 633, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	32,410,560.00	Completed	January 26, 2024	May 04, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0049	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) K1524+000 - K1524+131, LANTAPAN, BUKIDNON 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	3,312,400.00	Completed	January 26, 2024	March 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0050	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1528 + 000 - K1529 + 000, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	24,176,600.00	Completed	January 26, 2024	August 12, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0051	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1531 + 000 - K1532 + 297, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	31,061,100.00	Completed	January 26, 2024	September 06, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0052	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY JASAAN, CABANGLASAN, BUKIDNON, BARANGAY JASAAN, CABANGLASAN, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	1,975,668.28	Completed	January 26, 2024	May 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0053	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MANDAHICAN, CABANGLASAN, BUKIDNON, BARANGAY MANDAHICAN, CABANGLASAN, BUKIDNON 2ND LD	MARYAM CONSTRUCTION (48298)	4,948,901.17	Completed	January 26, 2024	June 08, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING - PIGPAMULAHAN SCHOOL BARANGAY ST. PETER, MALAYBALAY CITY, BUKIDNON, BARANGAY ST. PETER, MALAYBALAY CITY, BUKIDNON 2ND LD	UNI VISTA CORPORATION (37468)	4,950,000.00	Completed	January 26, 2024	June 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0055	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG SAYRE HIGHWAY - K1491 + 054 - K1491 + 290, MALAYBALAY CITY, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,312,000.00	Completed	January 26, 2024	May 29, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0056	CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG SAYRE HIGHWAY K1511+247 - K1512+560, MALAYBALAY CITY, BUKIDNON 2ND LD	MAFIL BUILDERS, INC. (35845)	35,680,820.00	Completed	January 26, 2024	October 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0058	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) K1538+000 - K1538+927, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	22,734,040.00	Completed	January 26, 2024	August 07, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0059	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. BONTONGON, IMPASUG-ONG, BUKIDNON, IMPASUG-ONG, BUKIDNON 2ND LD	MAFIL BUILDERS, INC. (35845)	1,980,000.00	Completed	January 26, 2024	July 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0060	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BANGCUD, MALAYBALAY CITY, BUKIDNON BARANGAY BANGCUD, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	February 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0061	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. 11, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	2,970,000.00	Completed	February 19, 2024	June 22, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0062	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SINANGLANAN, MALAYBALAY CITY, BUKIDNON, BARANGAY SINANGLANAN, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	February 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0063	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY STO NIÑO, MALAYBALAY CITY, BUKIDNON, BARANGAY STO NIÑO, MALAYBALAY CITY, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203)	1,980,000.00	Completed	January 26, 2024	February 24, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0064	ROAD WIDENING ALONG SAYRE HIGHWAY - K1481 + 883 - K1482 + 049, K1482 + 453 - K1483 + 636IMPASUG-ONG, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	67,076,500.00	Completed	April 23, 2024	January 22, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0065	ROAD WIDENING ALONG JCT. SH AGLAYAN-ZAMBOANGUITA RD K1534+000-K1535+021, CABANGLASAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,753,000.00	On-Going	April 23, 2024	November 14, 2025	90.10
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0067	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MALAYBALAY CITY HEALTH), BARANGAY 1, MALAYBALAY CITY, BUKIDNON, BARANGAY 1, MALAYBALAY CITY, BUKIDNON 2ND LD	SHABE ENTERPRISES (50469)	9,893,748.14	Completed	January 26, 2024	December 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MALAYBALAY CITY HEALTH), BARANGAY 1, MALAYBALAY CITY, BUKIDNON (PHASE 3), BARANGAY 1, MALAYBALAY CITY, BUKIDNON 2ND LD	SHABE ENTERPRISES (50469)	9,893,541.34	Completed	January 26, 2024	December 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0069	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN BARANGAY MAGKALUNGAY, SAN FERNANDO, BUKIDNON, BRGY. MAGKALUNGAY, SAN FERNANDO, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY: J.T. GAMOLO CONSTRUCTION) (15759)	144,750,000.00	Completed	January 31, 2024	March 25, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0070	ROAD WIDENING ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD- K1543 + 000 - K1544 + 506SAN FERNANDO, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	75,986,030.00	On-Going	April 25, 2024	May 04, 2025	86.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0071	CONSTRUCTION OF DRAINAGE ALONG JCT. SH AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) K1527+760 - K1528+892, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	23,030,000.00	Completed	January 26, 2024	October 01, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0072	OFF-CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY - K1484 + 580, IMPASUG-ONG, BUKIDNON	MMG BUILDERS AND ENTERPRISES (40653)	19,600,000.00	Completed	January 26, 2024	March 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0073	OFF-CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY - K1507 + 885, MALAYBALAY CITY, BUKIDNON	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695)	18,600,000.00	Completed	January 26, 2024	July 23, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0074	OFF-CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY - K1511 + 970, MALAYBALAY CITY, BUKIDNON	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695) / JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY: J.T. GAMOLO CONSTRUCTION) (15759)	19,110,000.00	Completed	January 26, 2024	March 01, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0075	COMPLETION OF ROAD CONCRETING OF THE CIRCUMFERENTIAL ROAD LEADING TO TRANSFIGURATION ABBEY, BRGY. SAN JOSE, MALAYBALAY CITY, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY: J.T. GAMOLO CONSTRUCTION) (15759)	49,000,000.00	Completed	January 26, 2024	December 12, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0076	CONCRETING OF ROAD FROM NATIONAL HIGHWAY TO CARMELITE NUNS MONASTERY AND ST. JOHN XXII SEMINARY, MALAYBALAY CITY, BUKIDNON, BARANGAY PATPAT, MALAYBALAY CITY, BUKIDNON	PIBS TRADING & CONSTRUCTION (14734) / MMG BUILDERS AND ENTERPRISES (40653)	49,000,000.00	Completed	January 26, 2024	December 12, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN VICTORES ST., CAPITOL COMPOUND, MALAYBALAY CITY, BUKIDNON, CAPITOL COMPOUND, BARANGAY 9, MALAYBALAY CITY, BUKIDNON 2ND LD	VIBRANIUM BUILDERS CORPORATION (44902)	1,980,000.00	Completed	May 13, 2024	October 01, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0088	CONSTRUCTION OF ROAD, BARANGAY STO. NIÑO, CITY OF MALAYBALAY, BUKIDNON, BRGY. STO. NIÑO, MALAYBALAY CITY, BUKIDNON	CDO ONE SUMMIT ENTERPRISES CORPORATION (56112)	9,900,000.00	Completed	May 13, 2024	December 05, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON	888RV CONSTRUCTION AND SUPPLIES (45046)	4,950,000.00	Completed	May 13, 2024	October 29, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KA0090	CONSTRUCTION OF BUKIDNON 1ST DEO BUILDING, MALAYBALAY CITY, BUKIDNON, BARANGAY 9, MALAYBALAY CITY, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	17,619,565.36	Completed	January 26, 2024	November 10, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KA0091	CONSTRUCTION OF LABORATORY BUILDING OF DEO (BUKIDNON 1ST DEO), MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	19,590,535.38	Completed	January 26, 2024	November 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KA0092	CONSTRUCTION OF MAINTENANCE WORKSHOP BUILDING OF DEO (BUKIDNON 1ST DEO), MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	14,693,872.14	Completed	January 26, 2024	October 31, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0093	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY TUGOP, SAN FERNANDO, BUKIDNON BARANGAY TUGOP, SAN FERNANDO, BUKIDNON	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	October 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0094	COMPLETION OF BRIDGE, MALAYBALAY CITY, BUKIDNON, BRGY. 4, MALAYBALAY CITY, BUKIDNON, 2ND LD	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	14,850,000.00	Completed	January 26, 2024	March 10, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0095	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	19,800,000.00	Completed	January 26, 2024	February 03, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0096	ROAD CONCRETING, BARANGAY BULALANG, MUNICIPALITY OF SAN FERNANDO, BUKIDNONSAN FERNANDO, BUKIDNON	MAMAWAG CONSTRUCTION (32904)	4,950,000.00	Completed	January 26, 2024	March 20, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0097	ROAD CONCRETING, BARANGAY 7, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON	ZI 9 BUILDERS AND SUPPLIES (37547)	4,950,000.00	Completed	January 26, 2024	June 18, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0098	ROAD CONCRETING, BARANGAY 11, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON	MAMAWAG CONSTRUCTION (32904)	4,950,000.00	Completed	January 26, 2024	May 19, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0100	ROAD WIDENING ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1537 + 311 - K1538 + 086, LANTAPAN, BUKIDNON 2ND LD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	46,020,800.00	Completed	January 26, 2024	September 16, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0101	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SILAE BRIDGE, BARANGAY SILAE, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	On-Going	January 31, 2024	November 19, 2024	78.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0102	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG SAYRE HIGHWAY - K1504 + 740 - K1506 + 886, MALAYBALAY CITY, BUKIDNON 2ND LD	PIBS TRADING & CONSTRUCTION (14734) / MMG BUILDERS AND ENTERPRISES (40653)	39,466,119.11	On-Going	January 26, 2024	August 05, 2025	28.14
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0103	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY 9 (PHASE 2), MALAYBALAY CITY, BUKIDNON, BRGY. 9, MALAYBALAY CITY, BUKIDNON	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	March 13, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0104	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY PARADISE (PHASE 2), CABANGLASAN, BUKIDNON, CABANGLASAN, BUKIDNON 2ND LD	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	May 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0105	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY POBLACION (PHASE 2), IMPASUG-ONG, BUKIDNON, IMPASUG-ONG, BUKIDNON 2ND LD	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	April 10, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0106	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LINABO BRIDGE, BARANGAY LINABO, MALAYBALAY CITY, BUKIDNONBRGY. LINABO, MALAYBALAY CITY, BUKIDNON	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	January 02, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0107	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG NAMNAM BRIDGE, BARANGAY NAMNAM, SAN FERNANDO, BUKIDNONBRGY. NAMNAM, SAN FERNANDO, BUKIDNON	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	January 29, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0108	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG IMPASUG-ONG BRIDGE (LEFT SIDE), IMPASUG-ONG, BUKIDNONIMPASUG-ONG, BUKIDNON 2ND LD	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	June 05, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0109	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG IMPASUG-ONG BRIDGE (RIGHT SIDE), IMPASUG-ONG, BUKIDNONIMPASUG-ONG, BUKIDNON 2ND LD	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	January 31, 2024	March 21, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0110	CONSTRUCTION OF ROAD, BARANGAY GUIHEAN, IMPASUGONG, BUKIDNONBRGY. GUIHEAN, IMPASUG-ONG, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	February 16, 2024	June 15, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0111	CONSTRUCTION OF ROAD, BARANGAY HAGPA, IMPASUGONG, BUKIDNONBARANGAY HAGPA, IMPASUG-ONG, BUKIDNON 2ND LD	MORTAR MASTERS & CONCRETE BUILDERS (43228)	4,950,000.00	Completed	February 16, 2024	May 14, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0112	CONSTRUCTION OF ROAD, BARANGAY CASISANG, MALAYBALAY CITY, BUKIDNONMALAYBALAY CITY, BUKIDNON 2ND LD	H & N BUILDERS & ENTERPRISES (41819)	14,848,964.10	On-Going	February 16, 2024	July 12, 2025	44.07
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0113	CONSTRUCTION OF WATER SYSTEM, BARANGAY CABANGAHAN, MALAYBALAY CITY, BUKIDNONBARANGAY CABANGAHAN, MALAYBALAY CITY, BUKIDNON 2ND LD	WEGE KONSTRUCK CIVIL ENGINEERING CONSTRUCTION (51459)	4,900,000.00	Completed	February 22, 2024	June 10, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0114	CONSTRUCTION OF WATER SYSTEM, BARANGAY VIOLETA, MALAYBALAY CITY, BUKIDNONBARANGAY VIOLETA, MALAYBALAY CITY, BUKIDNON 2ND LD	WEGE KONSTRUCK CIVIL ENGINEERING CONSTRUCTION (51459)	4,900,000.00	Completed	February 22, 2024	June 04, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PATPAT, MALAYBALAY CITY, BUKIDNONBARANGAY PATPAT, MALAYBALAY CITY, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,950,000.00	Completed	February 16, 2024	August 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0116	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BUKIDNON POLICE PROVINCIAL OFFICE, FORTICH ST., MALAYBALAY CITY, BUKIDNONFORTICH ST., MALAYBALAY CITY, BUKIDNON 2ND LD	JORVIVS CONSTRUCTION CORPORATION (06527)	4,950,000.00	Completed	February 22, 2024	September 02, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0117	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ABC BUILDING), MUNICIPAL COMPOUND,PUROK 6, BARANGAY POBLACION, LANTAPAN, BUKIDNONLANTAPAN, BUKIDNON 2ND LD	ZI 9 BUILDERS AND SUPPLIES (37547)	14,847,000.73	Completed	February 16, 2024	November 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0118	CONSTRUCTION OF ROAD, BARANGAY CAYAGA, SAN FERNANDO, BUKIDNON, SAN FERNANDO, BUKIDNON 2ND LD	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	February 22, 2024	April 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0119	CONSTRUCTION OF ROAD, BARANGAY SACRAMENTO VALLET, SAN FERNANDO, BUKIDNON, BARANGAY SACRAMENTO VALLEY, SAN FERNANDO, BUKIDNON 2ND LD	ERIANE CONSTRUCTION & SUPPLY (37760)	4,950,000.00	Completed	February 22, 2024	April 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0120	CONSTRUCTION OF ROAD, BARANGAY MALIGAYA, MALAYBALAY CITY, BUKIDNON, BARANGAY MALIGAYA, MALAYBALAY CITY, BUKIDNON	X & C BUILDING CONSTRUCTION (47203)	9,800,000.00	Completed	February 22, 2024	June 10, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0121	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG-TALAINOD-VALENCIA (BUKIDNON) RD, K1543 + 120 - K1543 + 680, SAN FERNANDO, BUKIDNON 2ND LD	X & C BUILDING CONSTRUCTION (47203) / JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	67,550,000.00	On-Going	February 22, 2024	September 15, 2025	75.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0122	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE,BARANGAY PARADISE, CABANGLASAN, BUKIDNON, CABANGLASAN, BUKIDNON 2ND LD	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	135,100,000.00	On-Going	August 22, 2024	November 23, 2025	86.77
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0123	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (PACKAGE 2), BRGY. TUGOP, SAN FERNADO, BUKIDNON, BRGY. TUGOP, SAN FERNANDO, BUKIDNON	ROSBILL CONSTRUCTION AND SUPPLY (45622)	96,500,000.00	Completed	February 22, 2024	November 17, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0124	CONSTRUCTION OF WATER SYSTEM, BARANGAY JASAAN CABANGLASAN, BUKIDNON, BARANGAY JASAAN, CABANGLASAN, BUKIDNON 2ND LD	MARYAM CONSTRUCTION (48298)	4,900,000.00	Completed	February 27, 2024	May 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0125	CONSTRUCTION OF WATER SYSTEM, BARANGAY ANLUGAN CABANGLASAN, BUKIDNONBARANGAY ANLUGAN, CABANGLASAN, BUKIDNON 2ND LD	3L AND JES CONSTRUCTION (50687)	4,900,000.00	Completed	February 27, 2024	May 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0126	CONSTRUCTION OF MULTI-PURPOSE FACILITY PANORAMA HEIGHTS SUBDIVISION, ZONE 4, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON 2ND LD	MARYAM CONSTRUCTION (48298)	4,950,000.00	Completed	February 22, 2024	October 22, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0127	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, GUIHEAN INTEGRATED SCHOOL, BARANGAY GUIHEAN, IMPASUG-ONG, BUKIDNON, GUIHEAN INTEGRATED SCHOOL, BARANGAY GUIHEAN, IMPASUG-ONG, BUKIDNON 2ND LD	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	February 22, 2024	September 08, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALAYANAN, SAN FERNANDO, BUKIDNONBARANGAY MALAYANAN, SAN FERNANDO, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,941,376.75	Completed	February 22, 2024	July 30, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KA0129	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD., SAN FERNANDO, BUKIDNON 2ND LD	AL-AMEN BUILDERS (36458) / MMG BUILDERS AND ENTERPRISES (40653)	67,550,000.00	Completed	February 27, 2024	January 06, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0130	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY MABUHAY, SAN FERNANDO, BUKIDNONSAN FERNANDO, BUKIDNON 2ND LD	GENESIS88 CONSTRUCTION INC. (40999)	112,905,000.00	Completed	March 21, 2024	December 25, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0131	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SINANGLANAN, MALAYBALAY CITY, BUKIDNON, BRGY. SINANGLANAN, MALAYBALAY CITY, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	49,000,000.00	Completed	February 27, 2024	December 13, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0132	CONSTRUCTION OF WATER SYSTEM, BARANGAY KULAMAN, MALAYBALAY CITY, BUKIDNON, BARANGAY KULAMAN, MALAYBALAY CITY, BUKIDNON 2ND LD	ACIA BUILDERS AND SUPPLIES (43324)	4,900,000.00	Completed	February 27, 2024	May 26, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0133	CONSTRUCTION OF WATER SYSTEM, BARANGAY KEBINTON, IMPASUG-ONG, BUKIDNON, BARANGAY KEBINTON, IMPASUG-ONG, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	4,900,000.00	Completed	February 27, 2024	July 02, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0134	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO BABAHAGON, BARANGAY POBLACION, LANTAPAN, BUKIDNON, BARANGAY POBLACION, LANTAPAN, BUKIDNON 2ND LD	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	February 27, 2024	September 08, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0135	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KIBONGCOG, SAN FERNANDO, BUKIDNON, BARANGAY KIBONGCOG, SAN FERNANDO, BUKIDNON 2ND LD	VIBRANIUM BUILDERS CORPORATION (44902)	4,950,000.00	Completed	February 27, 2024	August 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING, IMPASUGONG COMMUNITY HOSPITAL, PUROK 7, POBLACION, IMPASUGONG, BUKIDNON, IMPASUGONG, BUKIDNON 2ND LD	GIMPAB ENTERPRISES (34872)	19,800,000.00	Completed	February 27, 2024	December 07, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0137	INSTALLATION OF ROAD SAFETY DEVICES ALONG SAYRE HIGHWAY, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNONMALAYBALAY CITY, BUKIDNON 2ND LD	MMG BUILDERS AND ENTERPRISES (40653)	28,950,000.00	Completed	February 27, 2024	November 01, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0138	CONSTRUCTION OF ROAD, BARANGAY AGLAYAN, MALAYBALAY CITY, BUKIDNON, BARANGAY AGLAYAN, MALAYBALAY CITY, BUKIDNON 2ND LD	SUPREA PHILS. DEVELOPMENT CORP. (41868)	49,000,000.00	On-Going	February 27, 2024	October 03, 2025	90.10
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0139	CONSTRUCTION OF ROAD, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON, BARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON	SUPREA PHILS. DEVELOPMENT CORP. (41868)	49,000,000.00	Completed	February 27, 2024	March 12, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0140	CONSTRUCTION OF CONCRETE BRIDGE, BRGY. CANDELARIA - BRGY. KAWAYAN AND BARANGAY MABUHAY, SAN FERNANDO, BUKIDNON (PHASE II)SAN FERNANDO, BUKIDNON, 2ND LD	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (22465)	29,700,000.00	Completed	February 27, 2024	December 07, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0141	CONSTRUCTION OF ROAD, BARANGAY 1, MALAYBALAY CITY, BUKIDNON, MALAYBALAY CITY, BUKIDNON 2ND LD	SUPREA PHILS. DEVELOPMENT CORP. (41868)	49,000,000.00	Completed	February 27, 2024	April 26, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0142	CONSTRUCTION OF SPILLWAY, BARANGAY LITTLE BAGUIO, SAN FERNANDO, BUKIDNON, BRGY. LITTLE BAGUIO, SAN FERNANDO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	29,400,000.00	Completed	February 27, 2024	October 03, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0143	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SIMAYA, MALAYBALAY CITY, BUKIDNON, BRGY. SIMAYA, MALAYBALAY CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	135,100,000.00	Completed	February 27, 2024	February 18, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KA0144	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE, BARANGAY SINANGLANAN, MALAYBALAY CITY, BUKIDNON, BRGY. SINANGLANAN, MALAYBALAY CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	120,625,000.00	On-Going	February 27, 2024	May 04, 2025	93.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0145	CONSTRUCTION OF WATER SYSTEM-LEVEL III, BARANGAY IMBAYAO, MALAYBALAY CITY, BUKIDNON (PHASE 2)BARANGAY IMBAYAO, MALAYBALAY CITY, BUKIDNON 2ND LD	JEJOR'S CONSTRUCTION CORPORATION (5143)	99,000,000.00	Completed	February 27, 2024	February 27, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0146	CONSTRUCTION OF WATER SYSTEM, BARANGAY CAWAYAN, IMPASUGONG, BUKIDNONBARANGAY CAWAYAN, IMPASUGONG, BUKIDNON 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	4,900,000.00	Completed	March 21, 2024	July 12, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0147	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BUREAU OF FIRE PROTECTION REGIONAL TRAINING SCHOOL, SITIO STO. NIÑO, BRGY. POBLACION, IMPASUGONG, BUKIDNONBARANGAY POBLACION, IMPASUGONG, BUKIDNON 2ND LD	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695)	9,894,895.11	Completed	March 21, 2024	January 09, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0148	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 6, MALAYBALAY CITY, BUKIDNONBARANGAY 6, MALAYBALAY CITY, BUKIDNON	NIZA BUILDERS AND ALLIED SERVICES CORPORATION (41297)	9,900,000.00	Completed	March 21, 2024	December 25, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 7, MALAYBALAY CITY, BUKIDNON MALAYBALAY CITY, BUKIDNON 2ND LD	RED CONSTRUCTION TECHNIK (38294)	9,900,000.00	Completed	March 21, 2024	December 30, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0150	CONSTRUCTION OF WATER SYSTEM, BARANGAY LA FORTUNA, IMPASUGONG, BUKIDNONBARANGAY LA FORTUNA, IMPASUGONG, BUKIDNON 2ND LD	JRTP CONSTRUCTION & SUPPLIES (45339)	4,900,000.00	Completed	March 21, 2024	August 05, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMELEC OFFICE BUILDING), SAN VICTORES ST., BRGY. 9, MALAYBALAY CITY, BUKIDNONBARANGAY 9, MALAYBALAY CITY, BUKIDNON 2ND LD	KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (39505)	19,800,000.00	Completed	June 11, 2024	April 26, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0152	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PROVINCIAL CULTURAL HERITAGE CENTER), BRGY. KALASUNGAY, MALAYBALAY CITY, BUKIDNONBARANGAY KALASUNGAY, MALAYBALAY CITY, BUKIDNON 2ND LD	FP ALONTO CONSTRUCTION SERVICES (46820)	4,950,000.00	Completed	March 21, 2024	December 17, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0153	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. KIBALABAG, MALAYBALAY CITY, BUKIDNONBRGY. KIBALABAG, MALAYBALAY CITY, BUKIDNON 2ND LD	MCA CONSTRUCTION AND SUPPLIES (41922)	4,950,000.00	Completed	March 25, 2024	October 05, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0154	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MALAYBALAY CITY, BUKIDNON (PHASE 1)MALAYBALAY CITY, BUKIDNON 2ND LD	PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	9,900,000.00	Completed	March 21, 2024	December 07, 2024	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0155	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BARANGAY POBLACION, CABANGLASAN, BUKIDNONCABANGLASAN, BUKIDNON 2ND LD	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	12,676,737.72	On-Going	March 21, 2024	December 30, 2024	51.78



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0156	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYM), BARANGAY POBLACION, CABANGLASAN, BUKIDNONCABANGLASAN, BUKIDNON 2ND LD	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	6,930,000.00	Completed	March 21, 2024	June 12, 2025	100.00
Bukidnon 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KA0161	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM/RAINWATER COLLECTOR IN PUBLIC FACILITIES FOR FY 2024, VARIOUS LOCATION IN BUKIDNON	SS CONSTRUCTION AND SUPPLY (35018)	2,889,870.01	Completed	April 02, 2024	June 15, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0001	OFF-CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), K1564+465-K1566+838, DON CARLOS, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	38,609,869.11	On-Going	January 31, 2024	October 26, 2024	94.66
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0003	PREVENTIVE MAINTENANCE ALONG MARAMAG-MARADUGAO RD, K1573+000-K1574+000, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,971,033.66	Completed	January 31, 2024	June 28, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0005	OFF-CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY, K1540+(-294)-K1540+500, K1543+084-K1543+552, K1554+575-K1555+270, MARAMAG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	31,539,010.70	Completed	January 31, 2024	September 26, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0006	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY, K1540+(-294)-K1540+190, BRGY. MUSUAN, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	18,081,000.00	Completed	January 31, 2024	July 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0007	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), K1566+000-K1566+600, DON CARLOS, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	49,000,000.00	Completed	January 31, 2024	September 26, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BALINTAWAK, KIBAWÉ, BUKIDNON	XY BUILDERS (37726)	4,950,000.00	Completed	January 31, 2024	August 27, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0009	REHABILITATION/MAJOR REPAIR OF BRIDGES - KUYA BR. (B01436MN) ALONG MARAMAG-MARADUGAO RD., KUYA, MARAMAG, BUKIDNON	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	1,960,000.00	Completed	January 31, 2024	May 14, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAICAN, DAMULOG, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	January 31, 2024	September 16, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0014	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), K1580+000-K1582+000, KIBAWÉ, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	30,183,020.00	Completed	January 31, 2024	October 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0015	ROAD WIDENING ALONG MARAMAG-MARADUGAO RD - K1562+075-K1562+925, MARAMAG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	16,587,847.24	Completed	January 31, 2024	July 13, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0016	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG BUKIDNON-DAVAO CITY RD, K1612+090-K1612+550, KITAOTAO, BUKIDNON	EMPYREAN BUILDERS CORPORATION (47127)	6,359,999.30	Completed	March 13, 2024	July 10, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0017	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - SIMOD BR. (B01386MN) ALONG BUKIDNON-DAVAO CITY RD., SINUDA, KITAOTAO, BUKIDNON	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	5,078,453.96	Completed	January 31, 2024	May 14, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0018	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES - OMONAY BR. (B01378MN) ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), OMONAY, DAMULOG, BUKIDNON	STA ANA RAYCON CORP. (42470)	7,840,000.00	Completed	January 31, 2024	May 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0020	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS ALONG SAYRE HIGHWAY, K1547+711-K1548+000, K1548+280-K1548+350, MARAMAG, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	8,820,000.00	Completed	May 31, 2024	October 12, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0021	OFF CARRIAGEWAY IMPROVEMENT ALONG SAYRE HIGHWAY, K1555+270-K1557+078, MARAMAG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	26,126,427.92	On-Going	June 26, 2024	January 21, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0022	CONSTRUCTION OF ROAD, BARANGAY TUMARAS, KIBAWA, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	January 31, 2024	April 14, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0023	CONSTRUCTION OF ROAD, BARANGAY POBLACION SUR, DON CARLOS, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	9,900,000.00	Completed	January 31, 2024	May 14, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0025	ROAD WIDENING ALONG MARAMAG-MARADUGAO RD, K1562+925-K1565+000, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	80,439,627.74	On-Going	February 16, 2024	January 25, 2025	97.72
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0026	CONSTRUCTION OF WATER SYSTEM, BARANGAY BAYABASON, MARAMAG, BUKIDNON	REVILO CONSTRUCTION (47319)	4,950,000.00	Completed	January 31, 2024	August 27, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0027	CONSTRUCTION OF ROAD, SITIO BERAY TO CATMON, BARANGAY KIANGGAT, DANGCAGAN, BUKIDNON	XY BUILDERS (37726)	9,900,000.00	Completed	January 31, 2024	April 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0028	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG BUKIDNON-DAVAO CITY RD, K1599+000-K1601+200, QUEZON, BUKIDNON	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	30,380,000.00	On-Going	July 11, 2024	June 20, 2025	89.69
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0029	CONSTRUCTION OF ROAD, BARANGAY WEST DALURONG, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	9,900,000.00	Completed	January 31, 2024	April 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0030	ROAD WIDENING ALONG DON CARLOS-KADINGILAN RD, K1574+000-K1574+496, K1574+538-K1575+511, SAN NICOLAS, DON CARLOS, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	71,290,928.90	On-Going	February 16, 2024	January 10, 2025	99.91



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BERSHIBA, KITAOTAO, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	January 31, 2024	August 27, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0032	ROAD WIDENING ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), K1569+240-K1571+000, K1572+000-K1573+000, KITAOTAO, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	107,394,137.31	On-Going	February 16, 2024	January 10, 2025	99.73
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANAHAWON, MARAMAG, BUKIDNON	HOLONHAUS CONSTRUCTION & DEVELOPMENT, INC. (45153)	4,950,000.00	Completed	January 31, 2024	August 27, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0034	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF STEEL BRIDGE ALONG PULANGI RIVER, BARANGAY NATULONGAN, KIBAWÉ, BUKIDNON PACKAGE 3	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599)	96,500,000.00	Completed	February 16, 2024	February 12, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0035	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF MARAMAG BRIDGE ALONG MARAMAG RIVER, MARAMAG, BUKIDNON	MAFIL BUILDERS, INC. (35845) / JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	91,675,000.00	Completed	February 16, 2024	January 25, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0036	ROAD WIDENING ALONG KIBAWÉ-KADINGILAN-KALILANGAN RD, K1592+715-K1593+098, KADINGILAN, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	19,322,483.87	Completed	January 31, 2024	August 12, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0037	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF COLAMBUGON BRIDGE (B01433MN) ALONG MARAMAG-MARADUGAO ROAD, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506) / RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	57,900,000.00	Completed	February 16, 2024	December 14, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0038	ROAD WIDENING ALONG MARAMAG-MARADUGAO RD, K1565+000-K1567+000, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	77,912,027.65	On-Going	February 16, 2024	January 25, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KIPAYPAYON, QUEZON, BUKIDNON	ORESONS CONSTRUCTION SERVICES (47705)	4,950,000.00	Completed	January 31, 2024	September 20, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0040	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, DAMULOG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	11,880,000.00	Completed	January 31, 2024	September 06, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0041	ROAD WIDENING ALONG JCT DOLOGON-BUSCO-QUEZON RD, K1549+000-K1550+000, DOLOGON, MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	33,654,180.00	Completed	January 31, 2024	September 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0042	CONSTRUCTION OF MULETA RIS DRAINAGE SYSTEM, MARAMAG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	13,066,340.00	Completed	February 16, 2024	August 28, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0043	CONSTRUCTION OF ROAD, BARANGAY BALANGIGAY, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	January 31, 2024	April 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KB0044	CONSTRUCTION OF DPWH-BUKIDNON 2ND DEO BUILDING, BRGY. PINAMALOY, DON CARLOS, BUKIDNON	XY BUILDERS (37726)	39,159,543.02	On-Going	January 31, 2024	September 26, 2024	78.30
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0045	ROAD WIDENING ALONG SAYRE HIGHWAY (JCT BUKIDNON-DAVAO CITY RD-COTABATO BDRY), K1573+000-K1573+500, KITAOTAO, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	19,600,000.00	Completed	January 31, 2024	August 27, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0047	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF LANAPAN BRIDGE ALONG LANAPAN CREEK, QUEZON, BUKIDNON PACKAGE 2, QUEZON, BUKIDNON	MAFIL BUILDERS, INC. (35845) / JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	91,184,473.23	On-Going	February 16, 2024	January 25, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0048	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF MANUTO BRIDGE (B01380MN) ALONG BUKIDNON-DAVAO CITY ROAD, BUKIDNON, PACKAGE 2, QUEZON, BUKIDNON	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	91,087,195.45	On-Going	July 11, 2024	June 20, 2025	93.97
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0049	CONSTRUCTION OF ROXAS-KUYA RIS MAIN CANAL-2 SERVICE ROAD, MARAMAG, BUKIDNON (KATUBIGAN-KALSADA TUNG0 SA PATUBIGAN), MARAMAG, BUKIDNON	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	23,765,009.70	On-Going	February 06, 2024	August 03, 2024	91.98
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KB0051	CONSTRUCTION OF REVETMENT, UPSTREAM OF MUSUAN BRIDGE ALONG TAGANIBONG CREEK, MARAMAG, BUKIDNON PACKAGE 3	CAGALAWAN ENTERPRISES (38019) / PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	57,868,945.68	On-Going	March 12, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY WEST KIBAWA, KIBAWA, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	11,783,546.95	Completed	January 31, 2024	September 06, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (RURAL HEALTH UNIT), BARANGAY POBLACION, QUEZON, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	10,846,998.67	On-Going	March 13, 2024	October 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN JOSE, QUEZON, BUKIDNON	GW2R CONSTRUCTION CORP. (40247)	4,872,850.62	Completed	March 13, 2024	October 08, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0055	CONSTRUCTION OF ROAD, BARANGAY POBLACION, KADINGILAN, BUKIDNON	XY BUILDERS (37726)	9,900,000.00	Completed	February 16, 2024	August 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0057	WIDENING OF PERMANENT BRIDGES (4-6 LANES), DILAPA BRIDGE (B01381MN) ALONG BUKIDNON-DAVAO CITY ROAD, DILAPA, QUEZON, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	61,316,196.55	On-Going	March 25, 2024	April 18, 2025	96.68
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0058	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG BUKIDNON-DAVAO CITY ROAD, K1566+563-K1566+971, QUEZON, BUKIDNON	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	8,612,619.92	Completed	March 13, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0061	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE SAYRE HIGHWAY (JCT BUKIDNON- DAVAO CITY RD-COTABATO BDRY), K1604+740 -K1604+810, DAMULOG, BUKIDNON	XY BUILDERS (37726) / RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	29,400,000.00	On-Going	June 26, 2024	March 30, 2025	97.56
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0062	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG KIBAWA-KADINGILAN-KALILANGAN RD, K1584+730-K1584+860, K1590+235-K1590+285, K1590+466-K1590+595, KADINGILAN, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	64,760,794.75	On-Going	May 16, 2024	March 11, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0064	ROAD WIDENING ALONG BUKIDNON-DAVAO CITY RD, K1598+297-K1598+585, QUEZON, BUKIDNON	EMPYREAN BUILDERS CORPORATION (47127)	12,730,000.62	Completed	May 28, 2024	September 24, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0065	PREVENTIVE MAINTENANCE ALONG JCT. DOLOGON-BUSCO-QUEZON RD, K1552+1008-K1554+250, BRGY. BUTONG, QUEZON, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,781,819.68	Completed	March 13, 2024	August 09, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0066	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG BUKIDNON-DAVAO CITY RD, K1616+349-K1616+409, KITAOTAO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	630,666.15	Terminated	March 13, 2024	May 26, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0067	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG BUKIDNON-DAVAO CITY RD, K1618+500-K1618+600, KITAOTAO, BUKIDNON	XY BUILDERS (37726)	12,323,500.00	Completed	March 13, 2024	August 24, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0068	OFF-CARRIAGEWAY IMPROVEMENT ALONG MARAMAG-MARADUGAO RD, K1558+(-500)-K1558+(-438), K1558+(-420)-K1558+(-360), MARAMAG, BUKIDNON	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	33,111,332.82	On-Going	July 01, 2024	March 12, 2025	40.83
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 7-KALAGUTAY, BARANGAY BASE CAMP, MARAMAG, BUKIDNON	REVILO CONSTRUCTION (47319)	4,945,633.74	Completed	March 21, 2024	October 16, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SITIO HALL), BARANGAY STA. FELOMINA, QUEZON, BUKIDNON	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	March 25, 2024	October 20, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0079	COMPLETION OF WATER SYSTEM, SITIO MAN OHAY, BRGY. DOLOGON, MARAMAG, BUKIDNON	JARM CONSTRUCTION SERVICES AND SUPPLY (42951)	1,980,000.00	Completed	March 25, 2024	June 30, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0080	CONSTRUCTION OF ROAD, BARANGAY SAN LORENZO, KITAOTAO, BUKIDNON	REVILO CONSTRUCTION (47319)	4,944,368.82	Completed	March 21, 2024	June 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0081	COMPLETION OF MULTIPURPOSE BUILDING, BRGY. MARAYMARAY, DON CARLOS, BUKIDNON	JARM CONSTRUCTION SERVICES AND SUPPLY (42951)	2,970,000.00	Completed	March 25, 2024	October 10, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAICAN, DAMULOG, BUKIDNON (PHASE 2)	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	March 21, 2024	October 16, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0083	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BARANGAY BALINTAWAK, KIBAWÉ, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	March 21, 2024	October 16, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN ROQUE, QUEZON, BUKIDNON	REVILO CONSTRUCTION (47319)	4,950,000.00	Completed	March 21, 2024	October 16, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0085	CONSTRUCTION OF ROAD, BRGY. BAYABASON, MARAMAG, BUKIDNON (PHASE 2)	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	March 21, 2024	September 01, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0086	CONSTRUCTION OF ROAD, BARANGAY TANDONG, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	March 21, 2024	June 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0087	REHABILITATION OF ROAD, BARANGAY BINOONGAN, KITAOTAO, BUKIDNON	REVILO CONSTRUCTION (47319)	4,950,000.00	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0088	CONSTRUCTION OF ROAD, PUROK 6, BARANGAY BAGONGBAYAN, KADINGILAN, BUKIDNON	MLS JC CONSTRUCTION SERVICES (45158)	4,948,487.99	On-Going	March 25, 2024	August 04, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0089	CONSTRUCTION OF ROAD, BARANGAY TUMARAS, KIBAWÉ, BUKIDNON PHASE 2	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	March 21, 2024	June 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0090	CONSTRUCTION OF ROAD, BARANGAY KIORAO, KIBAWÉ, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	March 21, 2024	June 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0091	CONSTRUCTION OF JCT. DOLOGON-BUSCO-QUEZON ROAD, BRGY. BUTONG-BRGY LUMINTAO ROAD, QUEZON, BUKIDNON (PACKAGE 11)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	73,500,000.00	On-Going	April 18, 2024	May 11, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0092	CONSTRUCTION OF ROAD, PUROK 7, BARANGAY KIBALAGON, KADINGILAN, BUKIDNON	RBA-ALZ CONSTRUCTION SERVICES (49391)	4,947,930.89	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0093	COMPLETION OF WATER SYSTEM, BRGY. BAROY, KADINGILAN, BUKIDNON	REVILO CONSTRUCTION (47319)	2,475,000.00	Completed	April 08, 2024	August 05, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0094	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY CABALANTIAN, KITAOTAO, BUKIDNON	CARESYSTEM TECHNOLOGY SOLUTION CO., INC. (44602)	4,938,637.05	On-Going	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0095	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY MATAMPAY, KADINGILAN, BUKIDNON	3L AND JES CONSTRUCTION (50687)	4,950,000.00	Completed	April 08, 2024	November 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0096	CONSTRUCTION (COMPLETION) OF WATER SYSTEM, PUROK 12, BRGY SOUTH POBLACION, MARAMAG, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	April 08, 2024	November 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0097	ACCESS ROAD LEADING TO MARAMAG MUNICIPAL GYMNASIUM, PANADTALAN, MARAMAG, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	19,600,000.00	On-Going	June 10, 2024	November 21, 2024	98.96



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0098	CONSTRUCTION OF ROAD, BARANGAY BALANGIGAY, KITAOTAO, BUKIDNON PHASE 2	MI AMORE CONSTRUCTION SERVICES (43026)	4,950,000.00	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0099	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SPRING, KIBAWÉ, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	April 08, 2024	November 18, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0100	COMPLETION OF MULTI-PURPOSE BUILDING (DAMULOG MUNICIPAL BUILDING), DAMULOG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	9,900,000.00	Completed	April 11, 2024	November 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAHAWAN ELEMENTARY SCHOOL, BARANGAY BAGONG SILANG, MARAMAG, BUKIDNON	CAGALAWAN ENTERPRISES (38019)	4,940,799.89	Completed	April 08, 2024	November 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0102	CONSTRUCTION OF ROAD, BARANGAY MASCARINAS, KIBAWÉ, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0103	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), PUROK 1, BARANGAY MANLAMONAY, DON CARLOS, BUKIDNON	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695)	4,950,000.00	Completed	April 18, 2024	November 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0104	CONSTRUCTION OF ROAD, BARANGAY DOLOROSA, DANGCAGAN, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0105	CONSTRUCTION OF ROAD LEADING TO BRGY. HALL, BRGY. LOREGA, KITAOTAO, BUKIDNON	REVILO CONSTRUCTION (47319)	4,942,547.30	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0106	COMPLETION OF WATER SYSTEM, BRGY. DANGGAWAN, MARAMAG, BUKIDNON	JARM CONSTRUCTION SERVICES AND SUPPLY (42951)	2,970,000.00	Completed	April 08, 2024	August 20, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0107	REHABILITATION OF SAN MIGUEL WATER SYSTEM, BRGY. SAN MIGUEL, MARAMAG, BUKIDNON	NONABON ENTERPRISES (16251)	9,900,000.00	Completed	May 16, 2024	January 22, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0108	CONSTRUCTION OF ROAD, BARANGAY KIPAYPAYON, QUEZON, BUKIDNON	ELC CONSTRUCTION AND TRADING (41629)	4,950,000.00	Completed	April 11, 2024	August 01, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0109	CONSTRUCTION OF ROAD, BARANGAY PANGANAN, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	April 17, 2024	June 30, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0110	REHABILITATION OF ROADS WITHIN BARANGAY PROPER, BRGY. SAN MIGUEL, MARAMAG, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY: J.T. GAMOLO CONSTRUCTION) (15759)	29,625,015.12	Completed	June 10, 2024	December 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0111	CONSTRUCTION OF BRGY. LIBERTAD - BRGY. MAHAYAG ROAD, QUEZON, BUKIDNON	ULTICON BUILDERS, INC. (17267)	72,973,363.43	On-Going	May 16, 2024	January 25, 2025	94.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0112	CONSTRUCTION OF JCT SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY-COTABATO BDRY) TO BRGY. POCOPOCO TO BRGY KITINGTING TO BRGY LAGANDANG TO BRGY ALUDAS TO SITIO KILAOLAO TO BRGY. MIGCAWAYAN ROAD (POCOPOCO & KITINGTING SECTIONS), DAMULOG, BUKIDNON (POCOPOCO- AND	RODNET BUILDERS, INC. (48412)	53,075,000.00	Completed	April 18, 2024	December 28, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0113	CONSTRUCTION OF ROAD, BARANGAY CEBOLE, QUEZON, BUKIDNON	ELC CONSTRUCTION AND TRADING (41629)	4,950,000.00	Completed	April 11, 2024	June 24, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0114	COMPLETION OF MULTIPURPOSE BUILDING, BRGY. POBLACION, QUEZON, BUKIDNON	ORESONS CONSTRUCTION SERVICES (47705)	4,948,758.71	On-Going	April 08, 2024	November 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0115	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BUKANGLIWAYWAY, KIBAWA, BUKIDNON	3L AND JES CONSTRUCTION (50687)	2,475,000.00	Completed	May 16, 2024	December 01, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW ADMINISTRATIVE BUILDING), BARGY. SAN MIGUEL, MARAMAG, BUKIDNON	HOLONHAUS CONSTRUCTION & DEVELOPMENT, INC. (45153)	9,860,445.34	Completed	June 10, 2024	January 10, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0117	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BARANGAY KITINGTING, DAMULOG, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	April 15, 2024	November 10, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0118	REHABILITATION OF MULTI-PURPOSE BUILDING (BUILDING II), PUROK 7, BARANGAY POBLACION, DANGCAGAN, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	April 08, 2024	November 03, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0119	CONSTRUCTION OF ROAD, PUROK 2, BARANGAY NEW VISAYAS, DANGCAGAN, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0120	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY OFFICE BUILDING), BARANGAY BUKANGLIWAYWAY, KIBAWA, BUKIDNON	3L AND JES CONSTRUCTION (50687)	2,475,000.00	Completed	May 16, 2024	December 01, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0121	CONSTRUCTION OF ROAD, PUROK 7 - TALIPAPA, BARANGAY DOLOGON, MARAMAG, BUKIDNON	REVILO CONSTRUCTION (47319)	4,944,875.88	Completed	June 10, 2024	August 23, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0122	CONSTRUCTION OF BOX CULVERT, BARANGAY SAN ROQUE, QUEZON, BUKIDNON	REVILO CONSTRUCTION (47319)	4,950,000.00	Completed	April 08, 2024	August 05, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0123	REHABILITATION OF WATER SUPPLY SYSTEM (PHASE 2), BARANGAY SAN MIGUEL, MARAMAG, BUKIDNON	HOLONHAUS CONSTRUCTION & DEVELOPMENT, INC. (45153)	9,900,000.00	On-Going	June 10, 2024	February 09, 2025	99.65
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0124	CONSTRUCTION OF ROAD, BARANGAY CAGAWASAN, KIBAWA, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	4,912,885.60	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0125	CONSTRUCTION OF ROAD, BARANGAY SAN JOSE, QUEZON, BUKIDNON	CAGALAWAN ENTERPRISES INC. (51349)	4,944,401.47	Completed	June 10, 2024	August 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0126	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAMPAGAR, DAMULOG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	May 16, 2024	December 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KINAPAT, DAMULOG, BUKIDNON	MLS JC CONSTRUCTION SERVICES (45158)	4,950,000.00	Completed	April 18, 2024	November 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MSWD OFFICE, BARANGAY POBLACION, KADINGILAN, BUKIDNON	KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (39505)	9,594,466.35	On-Going	April 18, 2024	November 18, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0129	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY-COTABATO BDRY) - BRGY POBLACION - NEW COMPOSTELA ROAD, DAMULOG, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	58,800,000.00	Completed	April 18, 2024	December 28, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0130	CONSTRUCTION OF ROAD, BARANGAY KIPILAS, KITAOTAO, BUKIDNON	REVILO CONSTRUCTION (47319)	4,946,177.67	Completed	April 08, 2024	June 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0131	CONSTRUCTION OF WATER SUPPLY SYSTEM, PUROK 1, BARANGAY BAGONG SILANG, MARAMAG, BUKIDNON	RAMTRADE CONSTRUCTION AND SUPPLY (35246)	4,950,000.00	Completed	April 18, 2024	November 13, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0132	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY WEST DALURONG, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	9,900,000.00	Completed	June 14, 2024	January 14, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0133	REHABILITATION OF MULTI-PURPOSE BUILDING, SOUTH POBLACION, MARAMAG, BUKIDNON	CARESYSTEM TECHNOLOGY SOLUTION CO., INC. (44602)	4,900,000.00	Completed	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KB0134	PREVENTIVE MAINTENANCE ALONG BUKIDNON-DAVAO CITY ROAD, K1587+714-K1588+000, K1589+443-K1590+111, K1590+126-K1590+380, QUEZON, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	85,885,000.00	Completed	May 23, 2024	December 18, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0135	CONSTRUCTION OF JCT. BYPASS ROAD (JCT. MARAMAG-MARADUGAO ROAD TO JCT. LAMPANUSAN ROAD EXTENSION), BRGY. SAN ANDRES-BRGY. CABADIANGAN-SITIO TALAGUBA-SITIO BACBACON ROAD, KADINGILAN, BUKIDNON (CABADIANGAN-SITIO TALAGUBA SECTION, PACKAGE II), CABADIANGAN, KA	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	48,552,556.94	On-Going	April 18, 2024	November 28, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0136	CONSTRUCTION OF JCT. KIBAWA-KADINGILAN-KALILANGAN ROAD, SITIO SINACULAN, BRGY. POBLACION-BRGY. KIBOGTOK-JCT. PROVINCIAL, BRGY. SAN ANDRES ROAD, KADINGILAN, BUKIDNON (PACKAGE 1)	ULTICON BUILDERS, INC. (17267)	60,570,096.32	On-Going	May 16, 2024	January 25, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0140	CONSTRUCTION OF BRGY. DUMALAMA-BRGY. KIPAYPAYON ROAD-BRGY. LUMINTAO ROAD, QUEZON, BUKIDNON (PACKAGE 1)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	72,399,885.35	On-Going	May 16, 2024	February 09, 2025	99.44



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0141	CONSTRUCTION OF ROAD, BARANGAY SAN ISIDRO, QUEZON, BUKIDNON	RBA-ALZ CONSTRUCTION SERVICES (49391)	4,944,890.60	Completed	May 16, 2024	July 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0142	CONSTRUCTION OF ROAD, BARANGAY BERSHIBA, KITAOTAO, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,947,987.09	Completed	May 16, 2024	July 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0143	REHABILITATION OF MULTI-PURPOSE BUILDING, PUROK 5, BARANGAY POBLACION, KADINGILAN, BUKIDNON	XY BUILDERS (37726)	9,889,083.86	On-Going	June 14, 2024	April 14, 2025	89.72
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0144	CONSTRUCTION OF MULTI-PURPOSE BUILDING AND FACILITY (BUILDING I), PUROK 7, BARANGAY POBLACION, DANGCAGAN, BUKIDNON	DYZ CONSTRUCTION SERVICES (53147)	11,880,000.00	Completed	May 16, 2024	December 21, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0145	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KIULOM, KITAOTAO, BUKIDNON	MIKKIL CONSTRUCTION (37020)	4,932,460.47	On-Going	May 16, 2024	December 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0147	COMPLETION OF WATER SYSTEM, BRGY. BAGOR, KADINGILAN, BUKIDNON	REVILO CONSTRUCTION (47319)	2,473,098.61	Completed	May 16, 2024	September 12, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0148	CONSTRUCTION OF WATER SYSTEM, PUROK 11, BRGY. SAN MIGUEL, MARAMAG, BUKIDNON	ORESONS CONSTRUCTION SERVICES (47705)	4,923,614.49	Completed	June 14, 2024	January 09, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0149	CONSTRUCTION OF ROAD, JCT. BUKIDNON-DAVAO CITY ROAD-PALACAPAO-EAST DALURONG-WEST DALURONG-SINAYSAYAN ROAD (SINAYSAYAN SECTION), KITAOTAO, BUKIDNON (PACKAGE 3)	ULTICON BUILDERS, INC. (17267)	57,482,563.43	On-Going	May 16, 2024	January 25, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TANKULAN, DAMULOG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	9,900,000.00	Completed	June 14, 2024	January 17, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0152	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANBGAY MIGCAWAYAN, DAMULOG, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	4,950,000.00	Completed	May 16, 2024	December 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0153	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SINAYSAYAN, KITAOTAO, BUKIDNON	REFUGE CONSTRUCTION SERVICES (46587)	4,950,000.00	Completed	June 14, 2024	January 09, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0154	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY, BARANGAY PINAMULA, KIBAWÉ, BUKIDNON	MLS JC CONSTRUCTION SERVICES (45158)	4,947,461.40	On-Going	May 16, 2024	December 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0155	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MINSAMONGAN, QUEZON, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0157	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY-COTABATO BDRY) TO BRGY. POBLACION TO BRGY. POBLACION TO BRGY. KINAPAT-BRGY KIRAON TO JCT KIBAWÉ-ARAKAN BYPASS ROAD, DAMULOG, BUKIDNON (KINAPAT-KIRAON SECTION, PACKAGE 1)	ULTICON BUILDERS, INC. (17267)	95,815,328.43	On-Going	May 16, 2024	March 11, 2025	96.98



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0158	CONSTRUCTION OF ROAD, BARANGAY SAN ANTONIO EAST, DON CARLOS, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	May 16, 2024	July 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0159	CONSTRUCTION OF ROAD, BARANGAY SAN ROQUE, DON CARLOS, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,950,000.00	Completed	May 16, 2024	July 29, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0160	CONSTRUCTION OF ROAD, BARANGAY EAST DALURONG, KITAOTAO, BUKIDNON	X & C BUILDING CONSTRUCTION (47203)	4,950,000.00	Completed	May 10, 2024	July 23, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0161	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAGSAYSAY, QUEZON, BUKIDNON	LIGHT CONSTRUCTION & SUPPLY (37797)	4,950,000.00	Completed	May 16, 2024	December 11, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0162	CONSTRUCTION OF MULTI-PURPOSE BUILDING/FACILITY (FOOD COURT), BARANGAY WEST KIBAWÉ, KIBAWÉ, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	19,701,323.10	On-Going	May 16, 2024	December 26, 2024	44.87
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0163	CONSTRUCTION OF JCT. BYPASS ROAD (JCT MARAMAG-MARADUGAO ROAD TO JCT. LAMPANUSAN ROAD EXTENSION), BRGY. SAN ANDRES-BRGY. CABADIANGAN-SITIO TALAGUBA-SITIO BACBACON ROAD, KADINGILAN, BUKIDNON (SAN ANDRES SECTION AND CABADIANGAN SECTION, PACKAGE 1)	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	98,000,000.00	Completed	May 16, 2024	April 07, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KB0170	CONSTRUCTION OF MULTI-PURPOSE BUILDING, QUEZON CIVIC ARENA (PHASE 4), BARANGAY LIBERTAD, QUEZON, BUKIDNON	JORVIVS CONSTRUCTION CORPORATION (06527) / KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (39505)	95,012,761.13	On-Going	June 14, 2024	March 15, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0171	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING, BUKIDNON STATE UNIVERSITY - QUEZON CAMPUS) PUROK 7, BRGY MIBANDO, POBLACION, QUEZON, BUKIDNON	KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (39505)	13,038,458.46	On-Going	June 27, 2024	February 01, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KB0172	CONSTRUCTION OF MULTI-PURPOSE BUILDING AND FACILITY, BARANGAY SALAWAGAN, QUEZON, BUKIDNON (PHASE 1)	KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (39505)	29,347,566.94	On-Going	June 14, 2024	January 29, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0173	COMPLETION OF MULTI-PURPOSE BUILDING (HEALTH CENTER), BRGY. MARAYMARAY, DON CARLOS, BUKIDNON	JARM CONSTRUCTION SERVICES AND SUPPLY (42951)	1,980,000.00	Completed	June 14, 2024	December 30, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0174	CONSTRUCTION (COMPLETION) OF EVACUATION CENTER, BRGY. WEST KIBAWÉ, KIBAWÉ, BUKIDNON (PHASE 3)	5S DEVELOPMENT CORPORATION (45860)	29,679,982.93	On-Going	June 14, 2024	January 29, 2025	95.06
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0175	CONSTRUCTION OF MULTI-PURPOSE BUILDING (KIBAWÉ EVACUATION/KIBAWÉ MUNICIPAL GYMNASIUM), BRGY. WEST KIBAWÉ, KIBAWÉ, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	19,800,000.00	Completed	June 14, 2024	January 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0176	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BAHAY TULUGAN), BARANGAY POBLACION, KITAOTAO, BUKIDNON	DYZ CONSTRUCTION SERVICES (53147)	9,900,000.00	Completed	June 14, 2024	January 14, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0177	CONSTRUCTION OF WATER SUPPLY SYSTEM, BRGY. LINABO, QUEZON, BUKIDNON	CARESYSTEM TECHNOLOGY SOLUTION CO., INC. (44602)	4,950,000.00	Completed	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0178	REHABILITATION OF WATER SYSTEM, BRGY. SAN MIGUEL, MARAMAG, BUKIDNON	NONABON ENTERPRISES (16251)	4,106,363.64	Completed	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0179	CONSTRUCTION OF DRAINAGE STRUCTURE, PUROK 10, BARANGAY SOUTH POBLACION, MARAMAG, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,933,284.23	On-Going	June 10, 2024	November 21, 2024	97.95
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0180	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT, BARANGAY SANIPON, KIBAWA, BUKIDNON	ROJAYME CONSTRUCTION SERVICES (54050)	4,950,000.00	Completed	June 10, 2024	October 22, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0182	CONSTRUCTION OF EVACUATION CENTER, BARANGAY CAMP I, MARAMAG, BUKIDNON	ACK9 CONSTRUCTION (53297)	4,889,096.01	On-Going	June 14, 2024	January 09, 2025	99.33
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0183	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, DAMULOG, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY: J.T. GAMOLO CONSTRUCTION) (15759)	19,800,000.00	Completed	June 14, 2024	January 24, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0184	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, POBLACION, DAMULOG, BUKIDNON	MAFIL BUILDERS, INC. (35845)	14,850,000.00	Completed	June 17, 2024	January 22, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0185	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DIALYSIS CENTER), BUKIDNON PROVINCIAL HOSPITAL - MARAMAG, BRGY. NORTH POBLACION, MARAMAG, BUKIDNON	RBA-ALZ CONSTRUCTION SERVICES (49391)	4,949,892.15	On-Going	June 14, 2024	January 09, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0186	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE FACILITY (MARAMAG MUNICIPAL GYMNASIUM), BARANGAY PANADTALAN, MARAMAG, BUKIDNON	JEJOR'S CONSTRUCTION CORPORATION (5143)	146,798,468.26	On-Going	June 26, 2024	May 06, 2025	93.92
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0187	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK 10A, BARANGAY SAN MIGUEL, MARAMAG, BUKIDNON	RBA-ALZ CONSTRUCTION SERVICES (49391)	4,946,975.94	Completed	June 10, 2024	January 05, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0188	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, DANGCAGAN, BUKIDNON	DDS BUILDERS (37010)	19,800,000.00	Completed	June 17, 2024	January 27, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0189	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 2, BARANGAY POBLACION, DANGCAGAN, BUKIDNON	GEG BUILDERS & CONSTRUCTION SUPPLIES (45844)	7,920,000.00	Completed	June 10, 2024	January 10, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KB0190	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DON CARLOS SPORTS COMPLEX, DON CARLOS, BUKIDNON (PHASE 1)	JEJOR'S CONSTRUCTION CORPORATION (5143)	96,297,661.74	On-Going	June 26, 2024	March 27, 2025	95.26



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0191	CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM (RWCS) IN PUBLIC FACILITIES (8 UNITS)	MAFIL BUILDERS, INC. (35845)	2,888,898.11	Completed	June 10, 2024	September 07, 2024	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0192	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES, BRGY KIULOM, KITAOTAO, BUKIDNON	MIKKIL CONSTRUCTION (37020)	19,587,888.32	On-Going	June 17, 2024	February 11, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0194	CONSTRUCTION OF BRIDGE, SAYRE HIGHWAY, BARANGAY EAST KIBAWA - WEST KIBAWA, KIBAWA, BUKIDNON	MAFIL BUILDERS, INC. (35845)	14,701,081.19	Completed	June 26, 2024	May 21, 2025	100.00
Bukidnon 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KB0196	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY - COTABATO BDRY), BRGY. SAMPAGAR-PUROK 6 (SITIO LAGASAN), BRGY. SAMPAGAR ROAD, DAMULOG, BUKIDNON (PACKAGE 1), SAMPAGAR, DAMULOG, BUKIDNON	RODNET BUILDERS, INC. (48412)	34,300,000.00	Completed	July 12, 2024	February 06, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0001	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP SLOPE COLLAPSE AND LANDSLIDE ALONG JCT. SH AGLAYAN-ALANIB-TICALAAN RD (AGLAYAN-BASAK) - K1567+(-325)-K1567+(-175), K1567+(-735)-K1567+(-395), K1567+(-965)-K1567+(-790), K1567+100-K1567+335, TALAKAG, BUKIDNO	M. MONTESCLAROS ENTERPRISES, INC. (6506)	55,816,565.00	Completed	February 12, 2024	December 02, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0002	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP SLOPE COLLAPSE AND LANDSLIDE ALONG TICALAAN-ILIGAN RD. (MAMAON-RAGONGON SECT.) - K1493+(-300)-K1493+000, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	18,894,400.00	Completed	February 12, 2024	October 12, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0003	ROAD WIDENING ALONG JCT. SH - MANOLO FORTICH-LIBONA-INDAHAG RD.- K1453+173-K1454+030.90, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	34,300,000.00	Completed	February 12, 2024	November 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0004	INSTALLATION/APPLICATION OF SIGNAGE AND PAVEMENT MARKINGS ALONG SAYRE HIGHWAY - K1468+000-K1469+000, BARANGAY SAN VICENTE, SUMILAO, BUKIDNON	4G AND P CONSTRUCTION (48667)	1,568,000.00	Completed	February 26, 2024	March 25, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0005	CONSTRUCTION OF PUROK 6 OLD 12 ROAD, BARANGAY CROSSING, LIBONA, BUKIDNON	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	4,950,000.00	Completed	February 12, 2024	March 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0006	CONSTRUCTION OF MUNICIPAL WATER SYSTEM, PHASE 1, BARANGAY MAAMBONG, SAN JOSE, CROSSING, LIBONA, BUKIDNON	RAMISES CONSTRUCTION (17351)	9,900,000.00	Completed	February 26, 2024	April 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0007	CONSTRUCTION OF ROAD BARANGAY STO. NIÑO, MANOLO FORTICH, BUKIDNON	WEISENWORK CONSTRUCTION (48140)	4,950,000.00	Completed	February 12, 2024	March 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0008	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG SAYRE HIGHWAY - K1451+058-K1451+144, MANOLO FORTICH, BUKIDNON	RAMISES CONSTRUCTION (17351)	5,419,400.00	Completed	February 12, 2024	May 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0009	ROAD WIDENING ALONG SAYRE HIGHWAY - K1445+075-K1445+885, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	70,203,750.00	Completed	July 23, 2024	April 22, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KC0010	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO CITY-DOMINOROG-CAMP KIBARITAN RD., DOWNSTREAM OF UGUIABAN BRIDGE, TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	49,000,000.00	Completed	February 16, 2024	January 25, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0011	CONSTRUCTION OF KISOLON-SAN VICENTE BYPASS ROAD, PHASE 1, BARANGAY KISOLON, SUMILAO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	9,900,000.00	Completed	February 12, 2024	April 18, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0012	CONSTRUCTION OF ROAD BARANGAY BALINTAD, BAUNGON, BUKIDNON	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	4,950,000.00	Completed	February 12, 2024	April 03, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0013	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY DAY CARE CENTER), BARANGAY PATPAT, MALITBOG, BUKIDNON	4G AND P CONSTRUCTION (48667)	2,475,000.00	Completed	February 12, 2024	April 26, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0014	CONSTRUCTION OF ROAD BARANGAY DAMILAG, MANOLO FORTICH, BUKIDNON	WEISENWORK CONSTRUCTION (48140)	4,950,000.00	Completed	February 12, 2024	March 23, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0015	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ADMIN. BUILDING) BARANGAY CAPIHAN, LIBONA, BUKIDNON	4G AND P CONSTRUCTION (48667)	2,475,000.00	Completed	February 16, 2024	May 01, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0017	ROAD WIDENING MISAMIS OR-BUKIDNON-AGUSAN RD. K1428+000-K1428+725, MALITBOG, BUKIDNON	RAMISES CONSTRUCTION (17351)	34,300,000.00	Completed	February 12, 2024	September 30, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KC0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANDIAS-DOMINOROG RD. (DOWNSTREAM) OF DOMINOROG BRIDGE, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	49,000,000.00	Completed	February 12, 2024	January 21, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0019	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BALAY SILANGAN), BARANGAY LINGI-ON, MANOLO FORTICH, BUKIDNON	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	9,900,000.00	Completed	February 16, 2024	August 13, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KC0021	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO CITY-DOMINOROG-CAMP KIBARITAN RD. (UPSTREAM AND DOWNSTREAM) OF PIGCUTIN BRIDGE, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	96,500,000.00	Completed	February 12, 2024	May 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0022	ROAD WIDENING JCT. SH AGLAYAN-ALANIB-TICALAAN ROAD (TICALAAN-PAGANAN SECT.) - K1515+320-K1515+720, TALAKAG, BUKIDNON	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	33,138,700.00	Completed	August 07, 2024	March 18, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0023	CONSTRUCTION OF ROAD, BARANGAY PUNTIAN, SUMILAO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	4,950,000.00	Completed	February 16, 2024	April 18, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0024	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE DOMINOROG BR. (B01094MN) ALONG BARANDIAS-DOMINOROG RD., TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	3,430,000.00	Completed	February 12, 2024	May 16, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0025	REHABILITATION OF BALANBAN WATER SYSTEM, BARANGAY AGUSAN CANYON, MANOLO FORTICH, BUKIDNON	TRENCH ENGINEERING AND CONSTRUCTION SERVICES (40992)	2,475,000.00	Completed	June 21, 2024	September 07, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0026	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY - K1444+833-K1445+575, MANOLO FORTICH, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	37,832,900.00	Completed	February 12, 2024	June 01, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0028	ROAD WIDENING ALONG CDO CITY-DOMINOROG-CAMP KIBARITAN RD. - K1476+350-K1477+243, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	39,200,000.00	Completed	February 12, 2024	October 20, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0029	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE - SUNGGOD BR. (B01816MN) ALONG JCT. SH AGLAYAN-ALANIB-TICALAAN RD. (AGLAYAN-BASAK), TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	2,450,000.00	Completed	February 12, 2024	May 20, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KC0030	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANDIAS-DOMINOROG RD. (UPSTREAM) OF DOMINOROG BRIDGE, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	30,380,000.00	Completed	February 12, 2024	December 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0032	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE AGUSAN CANYON BR. (B01412MN) ALONG JCT. SH-MANOLO FORTICH-LIBONA-INDAHAG RD., MANOLO FORTICH, BUKIDNON	RAMISES CONSTRUCTION (17351)	2,940,000.00	Completed	February 16, 2024	May 19, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0034	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG CDO CITY-DOMINOROG-CAMP KIBARITAN RD. - K1467+522-K1467+605, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	35,770,000.00	Completed	February 12, 2024	October 22, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0035	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE KINAKAWAYAN BR. (B01093MN) ALONG BARANDIAS-DOMINOROG RD., TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	2,940,000.00	Completed	February 16, 2024	May 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0036	WIDENING OF PERMANENT BRIDGE - UGUIABAN BR. (B01399MN) ALONG CDO CITY- DOMINOROG-CAMP KIBARITAN RD. (PHASE II), TALAKAG, BUKIDNON	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	29,400,000.00	Completed	February 26, 2024	March 11, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL TULUGAN) BARANGAY MIARAYON, TALAKAG, BUKIDNON	4G AND P CONSTRUCTION (48667)	4,950,000.00	Completed	February 16, 2024	June 15, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0038	CONSTRUCTION OF WATER SYSTEM RESERVOIR BARANGAY IMBATUG, BAUNGON, BUKIDNON	RAMISES CONSTRUCTION (17351)	4,950,000.00	Completed	March 08, 2024	July 05, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0040	CONSTRUCTION OF MUNICIPAL WATER SYSTEM, BARANGAY SAN LUIS, KALINGKING, MALITBOG, BUKIDNON	RAMISES CONSTRUCTION (17351)	12,375,000.00	Completed	February 26, 2024	August 03, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0041	ROAD WIDENING ALONG JCT. SH-AGLAYAN-ALANIB-TICALAAN RD. (AGLAYAN-BASAK) - K1567+000-K1567+535, TALAKAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	34,300,000.00	Completed	February 16, 2024	October 23, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0042	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG MISAMIS OR-BUKIDNON-AGUSAN RD. K1428+217-K1428+338, MALITBOG, BUKIDNON	RAMISES CONSTRUCTION (17351)	88,973,000.00	Completed	February 16, 2024	June 16, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0043	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGE MANGIMA BR. (B01496MN) ALONG SAYRE HIGHWAY, MANOLO FORTICH, BUKIDNON	RAMISES CONSTRUCTION (17351)	6,860,000.00	Completed	February 16, 2024	June 01, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0044	REPLACEMENT OF PERMANENT WEAK BRIDGE DICKLUM BR. (B01495MN) ALONG SAYRE HIGHWAY, MANOLO FORTICH, BUKIDNON	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	47,040,000.00	Completed	February 12, 2024	February 07, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0045	REHABILITATION OF MUNICIPAL WATER SYSTEM BARANGAY COLAWINGON, COSINA, TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	9,900,000.00	Completed	February 16, 2024	June 29, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0046	CONSTRUCTION OF WATER SYSTEM, BARANGAY LIGURON, TALAKAG, BUKIDNON	EBCON 52 VENTURES INC. (43865)	4,950,000.00	Completed	March 08, 2024	July 06, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0047	INSTALLATION/APPLICATION OF SIGNAGES AND PAVEMENT MARKINGS ALONG JCT. SH - MANOLO FORTICH-LIBONA-INDAHAG ROAD K1460+366 - K1460+736, K1460+787.5 - K1461+450.5, BARANGAY AGUSAN CANYON, MANOLO FORTICH, BUKIDNON AND BARANGAY CROSSING	4G AND P CONSTRUCTION (48667)	1,640,104.76	Completed	July 22, 2024	August 19, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY PUNTIAN, SUMILAO, BUKIDNON	ZI 9 BUILDERS AND SUPPLIES (37547)	4,950,000.00	Completed	March 08, 2024	July 05, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY OCASION, SUMILAO, BUKIDNON	KL BUILDERS SERVICES AND SUPPLIES (46701)	4,950,000.00	Completed	March 08, 2024	July 05, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY SAN ROQUE, SUMILAO, BUKIDNON	CHUN CONSTRUCTION AND TRADING, INC. (46852)	4,950,000.00	Completed	March 08, 2024	July 05, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY KULASI, SUMILAO, BUKIDNON	CHUN CONSTRUCTION AND TRADING, INC. (46852)	4,950,000.00	Completed	March 08, 2024	July 05, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0052	CONSTRUCTION OF ROAD BARANGAY VISTAVILLA, SUMILAO, BUKIDNON	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	4,950,000.00	Completed	March 08, 2024	April 22, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0053	CONSTRUCTION OF ROAD PUROK 3, BARANGAY LICOAN, SUMILAO, BUKIDNON	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	4,950,000.00	Completed	March 08, 2024	April 22, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0054	CONSTRUCTION OF ROAD JCT. POBLACION-LUPIAGAN, SUMILAO, BUKIDNON	ABIB BUILDERS ENTERPRISE (45583)	9,900,000.00	Completed	March 08, 2024	June 10, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0055	CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY MAMPAYAG, MANOLO FORTICH, BUKIDNON	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	4,950,000.00	Completed	March 08, 2024	July 10, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0056	CONSTRUCTION OF ROAD BARANGAY MALUKO, MANOLO FORTICH, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	March 08, 2024	April 22, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0057	CONSTRUCTION OF MULTI-PURPOSE FACILITY GABOC ELEMENTARY SCHOOL, BRGY. LINGION, MANOLO FORTICH, BUKIDNON	STPK CONSTRUCTION SERVICES (45905)	4,950,000.00	Completed	March 08, 2024	July 06, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0058	CONSTRUCTION OF ROAD BARANGAY LINDABAN, MANOLO FORTICH, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	March 08, 2024	April 29, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0059	CONSTRUCTION OF WATER SYSTEM PUNTIAN, SUMILAO, BUKIDNON	RAMTRADE CONSTRUCTION AND SUPPLY (35246)	4,950,000.00	Completed	March 14, 2024	July 11, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0060	CONSTRUCTION OF ROAD BARANGAY MINDAGAT, MALITBOG, BUKIDNON	4G AND P CONSTRUCTION (48667)	4,950,000.00	Completed	March 14, 2024	April 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0061	CONSTRUCTION OF ROAD BARANGAY SAMPIANAO, MALITBOG, BUKIDNON	4G AND P CONSTRUCTION (48667)	4,950,000.00	Completed	March 14, 2024	April 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0062	CONSTRUCTION OF WATER SYSTEM BRGY. DAHILAYAN, MANOLO FORTICH, BUKIDNON	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695)	4,950,000.00	Completed	March 14, 2024	July 12, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0063	CONSTRUCTION OF ROAD BARANGAY SANTIAGO, MANOLO FORTICH, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	March 14, 2024	April 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0064	CONSTRUCTION OF ROAD BARANGAY GUILANG-GUILANG, MANOLO FORTICH, BUKIDNON	CAAB DEVELOPMENT CORP. (43957)	4,950,000.00	Completed	March 14, 2024	April 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0065	CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY LIGURON, TALAKAG, BUKIDNON	RED CONSTRUCTION TECHNIK (38294)	5,940,000.00	Completed	March 14, 2024	July 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0066	CONSTRUCTION OF ROAD BARANGAY SALUCOT, TALAKAG, BUKIDNON	LYD CONSTRUCTION (37342)	4,950,000.00	Completed	March 14, 2024	April 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL SPORTS AND CULTURAL COMPLEX) BRGY. POBLACION, LIBONA, BUKIDNON (PHASE 4)	Y CONSTRUCTION AND SUPPLY (44915)	19,800,000.00	Completed	March 20, 2024	October 16, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY LIBORAN, BAUNGON, BUKIDNON	GENCORD CONSTRUCTION (50242)	4,950,000.00	Completed	March 20, 2024	July 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0069	REHABILITATION OF MULTI-PURPOSE BUILDING (REGIONAL TRIAL COURT) BRGY. TANKULAN, MANOLO FORTICH, BUKIDNON	GLAXON CONSTRUCTION SERVICES (45152)	9,900,000.00	Completed	March 20, 2024	August 29, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYM) BARANGAY 1, TALAKAG, BUKIDNON (PHASE 2)	Y CONSTRUCTION AND SUPPLY (44915)	19,800,000.00	Completed	March 20, 2024	October 15, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0071	CONSTRUCTION OF MULTI-PURPOSE FACILITY BARANGAY SAGARAN, TALAKAG, BUKIDNON	TRENCH ENGINEERING AND CONSTRUCTION SERVICES (40992)	5,940,000.00	Completed	March 20, 2024	August 01, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING, BUKIDNON STATE UNIVERSITY - BAUNGON CAMPUS) (PHASE 2), BARANGAY IMBATUG, BAUNGON, BUKIDNON	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	9,900,000.00	Completed	June 21, 2024	January 02, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0073	CONSTRUCTION OF ROAD PUROK 2, BARANGAY MINSURO, MANOLO FORTICH, BUKIDNON	GLAXON CONSTRUCTION SERVICES (45152)	4,950,000.00	Completed	March 20, 2024	May 07, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0074	REHABILITATION OF ROAD PUROK 6, ALAE, MANOLO FORTICH, BUKIDNON	CHUN CONSTRUCTION AND TRADING, INC. (46852)	29,700,000.00	Completed	May 22, 2024	February 18, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0075	CONSTRUCTION OF ROAD BARANGAY SANTO NIÑO, MANOLO FORTICH, BUKIDNON	Y CONSTRUCTION AND SUPPLY (44915)	19,800,000.00	Completed	March 20, 2024	September 12, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0076	CONSTRUCTION OF ROAD BARANGAY TIKALAN, TALAKAG, BUKIDNON	E AND H CONSTRUCTION AND SUPPLY (39563)	4,950,000.00	Completed	March 20, 2024	May 09, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL TULUGAN) TICALA, MANOLO FORTICH, BUKIDNON	STPK CONSTRUCTION SERVICES (45905)	4,950,000.00	Completed	March 20, 2024	July 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KC0078	CONSTRUCTION OF ACCESS ROAD LEADING TO STO. NIÑO VIEW DECK, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	72,375,000.00	Completed	March 22, 2024	January 08, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL TULUGAN), LIRONGAN, TALAKAG, BUKIDNON	4G AND P CONSTRUCTION (48667)	4,945,380.27	Completed	June 21, 2024	October 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0080	CONSTRUCTION OF WATER SUPPLY SYSTEM BARANGAY DOMINOROG, TALAKAG, BUKIDNON	UNI VISTA CORPORATION (37468)	4,489,348.44	Completed	May 22, 2024	September 28, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0081	COMPLETION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING, BUKIDNON STATE UNIVERSITY-LIBONA CAMPUS), (PHASE 3) , BRGY. POBLACION, LIBONA, BUKIDNON	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	9,405,000.00	Completed	March 20, 2024	March 26, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0082	CONSTRUCTION OF MUNICIPAL WATER SYSTEM PHASE II, SAN LUIS, KALINGKING, MALITBOG, BUKIDNON	RAMISES CONSTRUCTION (17351)	4,950,000.00	Completed	March 22, 2024	July 19, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0083	CONSTRUCTION (COMPLETION) OF MUNICIPAL HALL BUILDING BARANGAY POBLACION, IMBATUG, BAUNGON, BUKIDNON	Y CONSTRUCTION AND SUPPLY (44915)	14,850,000.00	Completed	March 22, 2024	November 21, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SK BUILDING) BARANGAY LINGION, MANOLO FORTICH, BUKIDNON	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	4,950,000.00	Completed	March 22, 2024	August 04, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KC0085	CONSTRUCTION OF ACCESS ROAD LEADING TO ALALUM FALLS, SUMILAO, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	72,375,000.00	Completed	March 25, 2024	January 14, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY 1, TALAKAG, BUKIDNON	GLAXON CONSTRUCTION SERVICES (45152)	5,869,748.26	Completed	June 21, 2024	November 24, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HALL AND CLASSROOMS) BARANGAY MIARAYON, TALAKAG, BUKIDNON	RED CONSTRUCTION TECHNIK (38294)	5,940,000.00	Completed	March 22, 2024	August 09, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PHASE 1 BARANGAY ALAE, MANOLO FORTICH, BUKIDNON	EBCON 52 VENTURES INC. (43865)	9,900,000.00	Completed	June 21, 2024	November 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0089	CONSTRUCTION OF PAT-PAT WATER SYSTEM RESERVOIR BARANGAY SALIMBALAN, BAUNGON, BUKIDNON	EBCON 52 VENTURES INC. (43865)	4,950,000.00	Completed	June 21, 2024	October 18, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0090	REHABILITATION OF BUKIDNON PROVINCIAL HOSPITAL (PHASE 1), MANOLO FORTICH, BUKIDNON	MAFIL BUILDERS, INC. (35845)	14,700,000.00	Completed	April 25, 2024	January 17, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0091	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM BARANGAY DALIRIG, MANOLO FORTICH, BUKIDNON	CHUN CONSTRUCTION AND TRADING, INC. (46852)	9,900,000.00	Completed	May 22, 2024	October 06, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0092	CONSTRUCTION OF WATER SYSTEM OF SITIO PANGAL-AGAN-SAN LUIS PROPER, MALITBOG, BUKIDNON	RAMISES CONSTRUCTION (17351)	9,900,000.00	Completed	June 21, 2024	November 02, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) BARANGAY MANTIBUGAO, MANOLO FORTICH, BUKIDNON	5S DEVELOPMENT CORPORATION (45860)	4,950,000.00	Completed	April 18, 2024	August 17, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY 2, TALAKAG, BUKIDNON	GLAXON CONSTRUCTION SERVICES (45152)	5,940,000.00	Completed	April 18, 2024	August 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0095	CONSTRUCTION OF WATER SYSTEM LANTUD, TALAKAG, BUKIDNON	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,950,000.00	Completed	April 18, 2024	August 18, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0096	CONSTRUCTION OF SITIO DAGSAAN-SITIO TINAYTAYAN WATER SYSTEM SAN MIGUEL, TALAKAG, BUKIDNON	4G AND P CONSTRUCTION (48667)	4,950,000.00	Completed	April 18, 2024	September 11, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0097	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), MALITBOG, BUKIDNON	KE-DA CONSTRUCTION (52966)	4,950,000.00	Completed	June 21, 2024	October 18, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KC0098	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO GRAND CANYON WITH VIEW DECK, BARANGAY LUNOCAN, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	19,600,000.00	Completed	April 18, 2024	October 20, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0099	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG JCT. SH- MANOLO FORTICH-LIBONA-INDAHAG RD., MANOLO FORTICH, BUKIDNON	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	9,800,000.00	Completed	May 24, 2024	August 20, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0100	CONSTRUCTION OF STO. NIÑO-SAN ISIDRO ROAD BARANGAY STO. NIÑO, SAN ISIDRO, TALAKAG, BUKIDNON	EBCON 52 VENTURES INC. (43865)	4,950,000.00	Completed	April 18, 2024	June 04, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KC0111	CONSTRUCTION OF WATER SUPPLY AND RAINWATER COLLECTOR SYSTEM (RWCS), SUMILAO, BAUNGON & TALAKAG, BUKIDNON	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	2,891,911.34	Completed	May 22, 2024	August 14, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0112	PREVENTIVE MAINTENANCE ALONG SAYRE HIGHWAY - K1451+925-K1456+131, MANOLO FORTICH, BUKIDNON	VIRGIN BUILDERS CONSTRUCTION (36201) / M. MONTESCLAROS ENTERPRISES, INC. (6506)	144,750,000.00	Completed	June 19, 2024	March 13, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0113	CONSTRUCTION OF TALAKAG BY-PASS ROAD, TALAKAG, BUKIDNON	RAMISES CONSTRUCTION (17351)	86,850,000.00	Completed	June 21, 2024	March 22, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KC0115	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAYRE HIGHWAY (DOWNSTREAM) OF MANGIMA BRIDGE, MANOLO FORTICH, BUKIDNON	BUILDZONE CONSTRUCTION AND SUPPLY (52717)	6,860,000.00	Completed	June 21, 2024	December 05, 2024	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0119	ROAD WIDENING ALONG SAYRE HIGHWAY - K1441+1063-K1442+100, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	22,050,980.00	Completed	September 13, 2024	June 09, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0120	ROAD WIDENING ALONG BARANDIAS-DOMINOROG RD. - K1610+(-219)-K1610+551, TALAKAG, BUKIDNON	EBCON 52 VENTURES INC. (43865)	38,646,050.08	Completed	September 13, 2024	June 05, 2025	100.00
Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0121	ROAD WIDENING ALONG SAYRE HIGHWAY - K1440+800-K1440+890, MANOLO FORTICH, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	9,947,000.00	Completed	October 09, 2024	January 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Bukidnon 3rd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KC0123	CONSTRUCTION OF BYPASS ROAD, BESIGAN-CDO CITY BASAK/JCT. CDO CITY-CAMP KIBARITAN, TALAKAG ROAD, TALAKAG SECTION, BUKIDNON (PACKAGE 5), TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	77,200,000.00	Completed	December 09, 2024	October 06, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0008	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM AT BESIGAN CAGAYAN DE ORO CITY	DCD BUILDERS & ENTERPRISES (38029)	9,900,000.00	Completed	January 26, 2024	July 23, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0009	CONSTRUCTION OF ACCESS ROADS IN BARANGAY BULUA CAGAYAN DE ORO CITY	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	4,942,212.22	Completed	January 26, 2024	August 20, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0012	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS CDO-AIRPORT-BUKIDNON RD - K1451 + 870 - K1451 + 916, K1451 + 960 - K1452 + 011, CAGAYAN DE ORO CITY	ANDOTEK CORPORATION (47254)	19,502,223.09	Completed	January 29, 2024	January 17, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0014	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS LUMBIA-UGUIABAN BY-PASS RD - (S00618MN) CHAINAGE 1880 - CHAINAGE 1940, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	11,759,984.45	Completed	January 29, 2024	October 08, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BAYABAS CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	9,900,000.00	Completed	January 26, 2024	September 21, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0018	CONSTRUCTION OF ACCESS ROADS IN BARANGAY IPONAN, CAGAYAN DE ORO CITY	GLAXON CONSTRUCTION SERVICES (45152)	4,950,000.00	Completed	January 26, 2024	April 26, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0019	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1442 + 086 - K1443 + 070, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	27,930,000.00	Completed	January 29, 2024	January 11, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0021	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1442 + 578 - K1443 + 519, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	29,400,000.00	Completed	February 28, 2024	June 26, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0022	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS CDO-AIRPORT-BUKIDNON RD - K1458 + 365 - K1459 + 090, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	15,190,000.00	Completed	February 28, 2024	May 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0023	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - TERTIARY ROADS LICEO DE CAGAYAN BY-PASS RD - K1439 + (-150) - K1439 + 155, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	8,820,000.00	Completed	February 28, 2024	May 02, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0024	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS CARMEN-PATAG-BULUA RD - K1441 + 293 - K1441 + 455, K1441 + 545 - K1441 + 672, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	24,500,000.00	Completed	January 30, 2024	December 16, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KH0025	CONSTRUCTION OF TAMBO CIS PROTECTION DIKE, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	ALEBON GENUINE MERCHANDISING INCORPORATED (26300)	12,250,000.00	Completed	January 30, 2024	August 11, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KH0026	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO RIVER (CABULA DOWNSTREAM SECTION 2), CAGAYAN DE ORO CITY	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	72,375,000.00	Completed	February 12, 2024	February 25, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0027	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - TERTIARY ROADS LUMBIA-UGUIABAN BY-PASS RD - (S00618MN) CHAINAGE 1574 - CHAINAGE 1620, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	14,700,000.00	Completed	January 30, 2024	September 20, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0028	CONSTRUCTION OF ACCESS ROAD IN BARANGAY BALULANG, CAGAYAN DE ORO CITY	A.V. PAMATONG TRADING AND CONSTRUCTION, INC. (13290)	4,950,000.00	Completed	February 27, 2024	June 15, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0029	CONSTRUCTION OF ACCESS ROAD IN BARANGAY CARMEN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 27, 2024	September 16, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0030	CONSTRUCTION OF ACCESS ROAD IN BARANGAY LUMBIA CAGAYN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	4,940,302.37	Completed	February 27, 2024	June 15, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0031	NETWORK DEVELOPMENT PROGRAM ROAD WIDENING - SECONDARY ROADS CDO AIRPORT-BUKIDNON RD K1443 + 483 - K1444 + 587, CAGAYAN DE ORO CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	39,341,111.63	On-Going	February 27, 2024	January 03, 2025	85.15
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KH0032	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS CARMEN-PATAG-BULUA RD - K1440+(-444) - K1441+500, CAGAYAN DE ORO CITY	VICENTE T. LAO CONSTRUCTION (7040)	34,300,000.00	Completed	March 19, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KH0033	ASSET PRESERVATION - REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - SECONDARY ROADS CARMEN-PATAG-BULUA RD - K1442+000 - K1443+000, K1443+160-K1443+581, CAGAYAN DE ORO CITY	VICENTE T. LAO CONSTRUCTION (7040)	25,480,000.00	Completed	March 19, 2024	July 12, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KH0034	ASSET PRESERVATION CONSTRUCTION/UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS PRIMARY ROADS BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1443 + 700 - K1443 + 731, CAGAYAN DE ORO CITY	ANDOTEK CORPORATION (47254)	15,193,920.00	On-Going	February 27, 2024	April 11, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0035	CONSTRUCTION OF ACCESS ROADS IN BARANGAY KAUSWAGAN, CAGAYAN DE ORO CITY	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	4,940,895.43	On-Going	February 27, 2024	May 13, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0036	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO RIVER (CABULA DOWNSTREAM SECTION 1), CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 27, 2024	May 21, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0037	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO RIVER (CABULA UPSTREAM SECTION 1), CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 27, 2024	May 21, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0038	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CAGAYAN DE ORO RIVER (CABULA UPSTREAM SECTION 2), CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	72,375,000.00	Completed	February 28, 2024	March 23, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0039	CONSTRUCTION OF DRAINAGE AT BARANGAY CARMEN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES (38019)	19,800,000.00	Completed	February 28, 2024	September 15, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0040	CONSTRUCTION OF DRAINAGE SYSTEM, BRGY. BULUA, CAGAYAN DE ORO CITY	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	9,900,000.00	Completed	March 11, 2024	October 06, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0041	REHABILITATION OF ROAD IN BARANGAY PAGATPAT, CAGAYAN DE ORO CITY	FGCC CONSTRUCTION & SERVICES COMPANY (54728)	4,926,180.18	Completed	February 28, 2024	May 08, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0042	CONSTRUCTION OF ACCESS ROAD IN BARANGAY PATAG, CAGAYAN DE ORO CITY	ALL WEATHER CONSTRUCTION (35645)	4,950,000.00	Completed	February 28, 2024	September 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0043	CONSTRUCTION OF ACCESS ROADS IN BARANGAY DANSOLIHON, CAGAYAN DE ORO CITY	MIKKIL CONSTRUCTION (37020)	4,950,000.00	Completed	February 28, 2024	June 08, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0044	REHABILITATION OF ROAD ALONG MACAPAGAL DIVERSION ROAD, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL (PHASE I)	VICENTE T. LAO CONSTRUCTION (7040)	59,400,000.00	On-Going	June 19, 2024	February 18, 2026	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0045	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CAGAYAN DE ORO RIVER (SECTION 4), BARANGAY BALULANG, CAGAYAN DE ORO CITY	GICAR CONSTRUCTION, INC. (12624)	24,750,000.00	Completed	February 27, 2024	October 23, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0047	CONSTRUCTION OF ACCESS ROADS IN BARANGAY TAGLIMAO, CAGAYAN DE ORO CITY	RED CONSTRUCTION TECHNIK (38294)	4,900,000.00	Completed	February 28, 2024	September 06, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0048	CONSTRUCTION OF ACCESS ROADS IN BARANGAY TAGPANGI, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES (38019)	4,669,946.25	Completed	February 28, 2024	June 11, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0049	CONSTRUCTION OF ACCESS ROADS IN BARANGAY TIGNAPOLOAN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 28, 2024	July 14, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0050	CONSTRUCTION OF ACCESS ROADS IN BARANGAY TUMPAGON, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 28, 2024	June 08, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0051	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, CAMP EVANGELISTA, PATAG, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	19,600,000.00	Completed	February 28, 2024	September 19, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0052	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM AT BARANGAY LUMBIA, CAGAYAN DE ORO CITY	ALEBON GENUINE MERCHANDISING INCORPORATED (26300)	9,900,000.00	On-Going	February 28, 2024	January 08, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0053	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM AT BARANGAY DANSOLIHON, CAGAYAN DE ORO CITY	ALEBON GENUINE MERCHANDISING INCORPORATED (26300)	9,900,000.00	Completed	February 28, 2024	October 24, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0054	CONSTRUCTION OF ACCESS ROADS IN BARANGAY TUBURAN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 28, 2024	August 23, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KH0055	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CDO- AIRPORT-BUKIDNON RD - K1447 + 000 - K1447 + 917, CAGAYAN DE ORO CITY	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	77,200,000.00	Completed	March 19, 2024	February 24, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KH0056	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS - CDO- AIRPORT-BUKIDNON RD -K1457 + 260 - K1458 + 000, CAGAYAN DE ORO CITY	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	67,550,000.00	Completed	March 19, 2024	March 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. KAUSWAGAN CAGAYAN DE ORO	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	9,900,000.00	Completed	March 19, 2024	November 13, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY CARMEN, CAGAYAN DE ORO CITY	CHUN CONSTRUCTION AND TRADING, INC. (46852)	9,900,000.00	Completed	March 19, 2024	September 14, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (SCHOOL BUILDING OF ARTS) BRGY. DANSOLIHON, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	19,800,000.00	On-Going	March 19, 2024	December 27, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0061	CONSTRUCTION OF MULTIPURPOSE BUILDINGS (PHASE I) IN BARANGAY IPONAN, CAGAYAN DE ORO CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	4,950,000.00	Completed	March 19, 2024	October 14, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0062	CONSTRUCTION OF ROAD WITH DRAINAGE AT UPPER CANITOAN, BARANGAY CANITOAN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	19,600,000.00	Completed	March 19, 2024	July 28, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0063	CONSTRUCTION OF MULTIPURPOSE BUILDINGS (PHASE I) IN BARANGAY LUMBIA, CAGAYAN DE ORO CITY	L & L CONSTRUCTION (15108)	4,950,000.00	Completed	May 09, 2024	November 18, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0064	CONSTRUCTION OF MULTIPURPOSE BUILDINGS (PHASE I) IN BARANGAY MAMBUAYA, CAGAYAN DE ORO CITY	HERA1 STRENGTH CONSTRUCTION (50516)	4,950,000.00	Completed	March 20, 2024	October 15, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0065	CONSTRUCTION OF DRAINAGES IN BARANGAY BULUA, CAGAYAN DE ORO CITY	RED CONSTRUCTION TECHNIK (38294)	14,700,000.00	On-Going	March 26, 2024	March 31, 2025	84.95
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0066	CONSTRUCTION OF MULTIPURPOSE BUILDINGS IN BARANGAY PIGSAG-AN, CAGAYAN DE ORO CITY	MR PEREGRINE BUILDER DEVELOPMENT INCORPORATED (50619)	4,950,000.00	Completed	March 20, 2024	July 17, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN VILLA ANGELA, BARANGAY BALULANG, CAGAYAN DE ORO CITY	3L AND JES CONSTRUCTION (50687)	9,880,000.00	Completed	March 20, 2024	December 14, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY MAMBUAYA (PHASE I), CAGAYAN DE ORO CITY	LIGHT CONSTRUCTION & SUPPLY (37797)	4,920,037.83	Completed	March 20, 2024	October 05, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0069	COMPLETION OF MULTIPURPOSE BUILDING AT BARANGAY BONBON, CAGAYAN DE ORO CITY	LIGHT CONSTRUCTION & SUPPLY (37797)	9,899,280.07	Completed	March 26, 2024	September 01, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY IPONAN (PHASE I), CAGAYAN DE ORO CITY	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	4,950,000.00	Completed	March 20, 2024	September 15, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY BULUA, CAGAYAN DE ORO CITY	PAGADIAN AGGREGATES & MARKETING (14886)	9,900,000.00	Completed	March 20, 2024	November 24, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0072	CONSTRUCTION OF WATER SYSTEM IN BARANGAY PAGALUNGAN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES INC. (51349)	9,725,223.71	On-Going	March 26, 2024	September 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KH0073	ASSET PRESERVATION - CONSTRUCTION / UPGRADING / REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROADS - CDO-AIRPORT-BAKIDNON RD - K1441 + 376 - K1441 + 553, K1441 + 638 - K1443 + 483, CAGAYAN DE ORO CITY	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	77,200,000.00	Completed	March 26, 2024	June 18, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY KAUSWAGAN, CAGAYAN DE ORO CITY	RBT VENTURES (37230)	14,404,500.00	On-Going	March 26, 2024	December 08, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0082	INSTALLATION OF STREET LIGHTS ALONG SOUTH DIVERSION ROAD, CAGAYAN DE ORO CITY	MLS JC CONSTRUCTION SERVICES (45158) / RELY CONSTRUCTION & SUPPLY INC.(FORMERLY: RELY CONSTRUCTION AND SUPPLY) (10433)	39,200,000.00	Completed	May 17, 2024	January 06, 2025	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0085	CONSTRUCTION OF MULTIPURPOSE BUILDING IN BARANGAY BONBON (PHASE II), CAGAYAN DE ORO CITY	CUE BROS INC. (54404)	9,454,399.43	On-Going	June 27, 2024	December 23, 2024	100.00
Cagayan de Oro City 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KH0086	RAINWATER COLLECTORS IN PUBLIC FACILITIES CONSTRUCTION OF RAINWATER COLLECTORS SYS (RWCS) (1) BULUA NHS PATAG ANNEX, (2) TRIBAL BLDG BRGY. TAGPANGI, (3) PAMALIHI ES, (4) BONBON NHS, (5) PAGALUNGAN NHS, (6) BESIGAN ES, (7) BAIKINGON NHS (8) MAMBUAYA ES CDO	SS CONSTRUCTION AND SUPPLY (35018)	2,895,000.00	Completed	May 27, 2024	July 28, 2024	99.99
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0001	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG SAYRE HIGHWAY K1426 + 574 TO K1428 + 230	SUPREA PHILS. DEVELOPMENT CORP. (41868)	29,305,839.85	Completed	February 09, 2024	May 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0002	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG SAYRE HIGHWAY K1436 + 702 TO K1437 + 000	SUPREA PHILS. DEVELOPMENT CORP. (41868)	14,774,480.00	Completed	February 09, 2024	May 01, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0003	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG CDO PORT ROAD K1439 + 250 + K1440 + 000	SUPREA PHILS. DEVELOPMENT CORP. (41868)	28,865,750.84	Completed	February 09, 2024	May 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0004	RETROFITTING/STRENGTHENING OF PERMANENT OF BRIDGES-MARCOS BR. (B01396MN) BCIR	JEJOR'S CONSTRUCTION CORPORATION (5143)	47,511,328.86	Completed	February 09, 2024	September 30, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0005	PREVENTIVE MAINTENANCE OF ROAD: ASPHALT OVERLAY ALONG BCIR K1437+700 TO K1438+789	SUPREA PHILS. DEVELOPMENT CORP. (41868)	62,216,951.93	Completed	February 26, 2024	July 02, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0006	CONSTRUCTION OF ROAD IN BARANGAY INDAHAG, CAGAYAN DE ORO CITY	SKYBLOCK CONSTRUCTION SERVICES (53056)	4,900,251.03	Completed	February 09, 2024	March 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0007	RECONSTRUCTION TO CONCRETE PAVEMENT CORRALES EXTENSION ST. - PORT ROAD K1439+019 TO K1439+558	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	12,237,036.20	Completed	February 09, 2024	April 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0008	CONSTRUCTION OF ROAD IN BARANGAY BUGO, CAGAYAN DE ORO CITY	RUBIX CONSTRUCTION (45977)	16,830,000.00	On-Going	February 09, 2024	June 08, 2024	92.22
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0009	ROAD WIDENING ALONG SAYRE HIGHWAY K1432 + 586 TO K1436 + 000	GRACE CONSTRUCTION CORPORATION (3771)	83,086,500.00	Completed	March 18, 2024	November 27, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0010	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES CUGMAN BR. 2 (B01394MN) ALONG BCIR	JEJOR'S CONSTRUCTION CORPORATION (5143)	28,514,984.49	Completed	February 09, 2024	April 28, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0011	ROAD WIDENING ALONG BCIR K1428 + 000 TO K1428 + 362	JARM CONSTRUCTION SERVICES AND SUPPLY (42951)	17,334,230.68	Completed	February 09, 2024	July 23, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0012	UPGRADING OF DRAINAGE STRUCTURE ALONG CORRALES EXTENSION ST.-PORT ROAD K1438+500 TO K1439+000	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	57,900,000.00	On-Going	February 26, 2024	January 05, 2025	95.07
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0013	UPGRADING OF DRAINAGE STRUCTURE ALONG CDO PORT ROAD K1439+250, K1439+839 TO K1440+485	EBCON 52 VENTURES INC. (43865) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	38,111,053.96	On-Going	February 20, 2024	September 06, 2024	97.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0014	UPGRADING OF DRAINAGE STRUCTURE ALONG CDO PORT ROAD K1439+272 TO K1439+600	FJQ CONSTRUCTION (46761)	28,807,356.93	Completed	February 09, 2024	August 20, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0015	ROAD WIDENING ALONG BCIR K1427+000 TO K1427+333	PAGADIAN AGGREGATES & MARKETING (14886)	16,132,005.88	Completed	February 09, 2024	June 04, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0016	ROAD WIDENING ALONG BCIR K1432+800 TO K1432+892, K1432+970 TO K1433+100	E AND R ENTERPRISES AND CONSTRUCTION (39063)	10,979,952.58	Completed	February 09, 2024	June 15, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0017	CONSTRUCTION OF DRAINAGE STRUCTURE ALONG BCIR K1436+504 TO K1436+760	ACCRUAL BUILDERS CONSTRUCTION SERVICES (50625)	15,073,204.00	Completed	February 09, 2024	July 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0018	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY MACASANDIG, CAGAYAN DE ORO CITY	HOLONHAUS CONSTRUCTION & DEVELOPMENT, INC. (45153)	7,657,143.36	Completed	February 09, 2024	May 08, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0019	REHABILITATION OF MULTI PURPOSE BUILDING IN BARANGAY 27, CDOC MIS ORO	CHUN CONSTRUCTION AND TRADING, INC. (46852)	2,970,000.00	Completed	May 08, 2024	September 21, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0020	UPGRADING OF DRAINAGE STRUCTURE ALONG BCIR K1425+216 TO K1425+555	STA ANA RAYCON CORP. (42470)	23,490,274.99	Completed	February 09, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KD0021	OFF CARRIAGEWAY IMPROVEMENT: CONSTRUCTION OF SIDEWALK ALONG CDO PORT ROAD K1439+600 TO K1440+072	RBT VENTURES (37230)	6,889,478.16	Completed	February 09, 2024	April 08, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0022	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY BUGO, CAGAYAN DE	STA ANA RAYCON CORP. (42470)	4,895,030.29	Completed	February 09, 2024	April 28, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0023	CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY BALUBAL, CAGAYAN DE ORO CITY	ZDA CONSTRUCTION AND ENTERPRISES (43494)	9,699,773.48	Completed	March 07, 2024	May 08, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KD0024	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CUGMAN RIVER, BARANGAY TABLON SECTION, CAGAYAN DE ORO	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	48,699,961.11	Completed	April 01, 2024	December 02, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KD0025	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG CUGMAN RIVER, BARANGAY CUGMAN SECTION CAGAYAN DE ORO	ERS CONSTRUCTION (42135) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	47,530,417.08	Completed	February 29, 2024	October 31, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KD0026	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG CUGMAN RIVER, FS CATANICO, CAGAYAN DE ORO CITY	5S DEVELOPMENT CORPORATION (45860)	19,206,336.98	Completed	February 26, 2024	September 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0027	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY CUGMAN, CAGAYAN DE ORO	EBCON 52 VENTURES INC. (43865)	26,971,048.55	On-Going	March 18, 2024	November 24, 2024	91.77
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KD0028	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALAE RIVER, BUGO, CAGAYAN DE ORO CITY	M & L CONSTRUCTION & ENTERPRISES (38569)	9,499,999.99	Completed	March 14, 2024	June 25, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0029	CONSTRUCTION OF ROAD, BARANGAY 29, CAGAYAN DE ORO CITY	HERA1 STRENGTH CONSTRUCTION (50516)	2,940,000.00	Completed	March 14, 2024	April 21, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0030	CONSTRUCTION OF MULTI PURPOSE BUILDING BARANGAY TABLON, CAGAYAN DE ORO CITY	USB BUILDERS (44118)	7,697,847.24	Completed	March 14, 2024	May 27, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0031	CONSTRUCTION OF ROAD WITH DRAINAGE BARANGAY PUNTOD, CAGAYAN DE ORO MIS OR	FOUR L BUILDERS AND CONSTRUCTION SUPPLY (36226)	9,701,999.79	Completed	April 11, 2024	June 13, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KD0032	CONSTRUCTION OF ACCESS ROAD LEADING TO CDO HERITAGE TREE, BRGY CUGMAN, CAGAYAN DE ORO CITY	OLISON CORPORATION (45571)	24,131,794.36	On-Going	April 01, 2024	August 22, 2024	99.92
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0033	INSTALLATION OF STREET LIGHT ALONG BARANGAY CAMAMAN-AN, CAGAYAN DE ORO CITY	GRACE CONSTRUCTION CORPORATION (3771)	9,652,891.20	Completed	April 01, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0034	INSTALLATION OF STREET LIGHTS ALONG BARANGAY BUGO, CAGAYAN DE ORO CITY	GRACE CONSTRUCTION CORPORATION (3771)	9,652,891.20	Completed	April 01, 2024	June 29, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0035	INSTALLATION OF STREET LIGHT ALONG BARANGAY PUERTO, CAGAYAN DE ORO CITY	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	9,800,000.00	Completed	April 01, 2024	June 29, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0036	INSTALLATION OF STREET LIGHTS ALONG BARANGAY LAPASAN, CAGAYAN DE ORO CITY	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	9,800,000.00	Completed	April 01, 2024	June 29, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0037	INSTALLATION OF STREET LIGHT ALONG BARANGAY CONSOLACION, CAGAYAN DE ORO CITY	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	9,800,000.00	Completed	April 01, 2024	June 29, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0038	CONSTRUCTION OF ROAD WITH DRAINAGE BARANGAY CAMAMAN-AN, CAGAYAN DE ORO	SPEC CONSTRUCTION SERVICES AND SUPPLIES (47070)	4,900,000.00	On-Going	April 11, 2024	August 06, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0039	CONSTRUCTION OF DRAINAGE, BARANGAY NAZARETH, CAGAYAN DE ORO	CHUN CONSTRUCTION AND TRADING, INC. (46852)	4,900,000.00	Completed	April 23, 2024	August 18, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KD0040	CONSTRUCTION OF FLOOD CONTROL ALONG ARROYO CREEK, BARANGAY 1, CAGAYAN DE ORO CITY	STA ANA RAYCON CORP. (42470)	9,765,203.10	Completed	April 10, 2024	August 19, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KD0041	CONSTRUCTION OF ACCESS ROAD LEADING TO GUADALUPE SHRINE, BARANGAY BALUBAL, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	47,492,074.42	Completed	April 10, 2024	October 03, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0042	CONSTRUCTION OF ROAD IN BARANGAY MACASANDIG, CAGAYAN DE ORO MIS OR	AT BUILDERS AND GENERAL MERCHANDISE (38199)	9,849,996.96	Completed	April 10, 2024	June 12, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PUERTO, CAGAYAN DE ORO	DRANLIVE CONSTRUCTION SERVICES (48297)	2,965,000.00	Completed	April 10, 2024	June 08, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0044	RAINWATER COLLECTOR SYSTEMS IN PUBLIC UTILITIES	BLACK ROAD CONSTRUCTION (49285)	2,889,361.41	Completed	April 17, 2024	June 30, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0045	INSTALLATION OF STREET LIGHTS ALONG BARANGAY INDAHAG, CDOC MIS OR	GREENERGY DEVELOPMENT CORP. (44252)	9,795,000.00	Completed	April 11, 2024	July 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0046	INSTALLATION OF STREET LIGHTS ALONG BARANGAY AGUSAN, CDOC MIS OR	GRACE CONSTRUCTION CORPORATION (3771)	9,800,000.00	Completed	April 11, 2024	July 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0047	CONSTRUCTION OF ROAD WITH DRAINAGE BARANGAY MACABALAN, CAGAYAN DE ORO	CDO ONE SUMMIT ENTERPRISES CORPORATION (56112)	4,851,000.00	Completed	April 11, 2024	August 06, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0048	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY LAPASAN, CDOC MIS OR	USB BUILDERS (44118)	7,900,083.73	Completed	April 11, 2024	July 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0049	CONSTRUCTION OF MULTI PURPOSE BUILDING IN BARANGAY MACABALAN, CAGAYAN DE ORO MISAMIS ORIENTAL	WAY MAKER GENERAL CONTRACTOR OPC ([REVOKED] 52351)	6,875,431.17	Completed	April 29, 2024	August 21, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0053	CONSTRUCTION OF MULTI PURPOSE BUILDING, BARANGAY MACABALAN, CAGAYAN DE ORO CITY	AKC BUILDERS (44426)	7,920,000.00	On-Going	April 29, 2024	August 26, 2024	97.53
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0054	CONSTRUCTION OF ROADS WITH DRAINAGE, BARANGAY AGUSAN, CAGAYAN DE ORO CITY	FJQ CONSTRUCTION (46761)	4,900,000.00	Completed	April 29, 2024	June 09, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0055	CONSTRUCTION OF ROAD IN BARANGAY CUGMAN, CAGAYAN DE ORO CITY MIS ORIENTAL	OLISON CORPORATION (45571)	19,562,612.72	Completed	April 29, 2024	October 19, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0056	CONSTRUCTION OF ROAD, BARANGAY PUERTO, CAGAYAN DE ORO CITY	JAMRAY BUILDERS AND ENTERPRISES (44297)	4,879,713.72	Completed	April 29, 2024	June 06, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0057	CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY TABLON, CAGAYAN DE ORO CITY	A.T. Dumlao CONSTRUCTION, INC. FORMERLY ANDONI T. D (34028)	9,800,000.00	Completed	April 29, 2024	July 02, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0061	CONSTRUCTION OF ROAD WITH DRAINAGE, BARANGAY LAPASAN, CAGAYAN DE ORO CITY	AKC BUILDERS (44426)	4,850,649.00	On-Going	April 29, 2024	August 24, 2024	94.31
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0062	CONSTRUCTION OF MULTI PURPOSE BUILDING BARANGAY PUNTOD, CAGAYAN DE ORO CITY	USB BUILDERS (44118)	4,925,895.69	Completed	May 15, 2024	August 02, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0063	INSTALLATION OF STREET LIGHTS ALONG BARANGAY FS CATANICO, CAGAYAN DE ORO CITY, MIS OR	AJ CONSTRUCTION & ENTERPRISES (48388)	4,880,915.76	Completed	April 26, 2024	July 14, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0064	INSTALLATION OF STREET LIGHTS ALONG BARANGAY MACASANDIG, CAGAYAN DE ORO CITY, MIS OR	STA ANA RAYCON CORP. (42470)	9,788,179.66	Completed	April 29, 2024	July 27, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0065	INSTALLATION OF STREET LIGHTS ALONG BARANGAY BALUBAL, CAGAYAN DE ORO CITY, MIS OR	BLACK ROAD CONSTRUCTION (49285)	4,889,819.48	Completed	April 26, 2024	July 14, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0066	INSTALLATION OF STREET LIGHTS ALONG BARANGAY PUNTOD, CAGAYAN DE ORO CITY MIS OR	MLS JC CONSTRUCTION SERVICES (45158)	4,976,440.00	Completed	May 08, 2024	July 26, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0067	INSTALLATION OF STREET LIGHTS ALONG BARANGAY MACABALAN, CAGAYAN DE ORO CITY MIS OR	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	9,800,000.00	On-Going	May 08, 2024	August 05, 2024	99.39
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KD0068	ROAD WIDENING ALONG SAYRE HIGHWAY K1434+000 TO K1436+000	JEJOR'S CONSTRUCTION CORPORATION (5143)	77,283,203.33	Completed	April 29, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0069	INSTALLATION OF STREET LIGHTS ALONG NAZARETH CAGAYAN DE ORO CITY MIS OR	GRACE CONSTRUCTION CORPORATION (3771)	9,800,000.00	Completed	May 20, 2024	August 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0070	INSTALLATION OF STREET LIGHT ALONG BRGY. CUGMAN, CAGAYAN DE ORO CITY, MIS. OR	FJQ CONSTRUCTION (46761)	9,800,000.00	Completed	May 20, 2024	August 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0071	INSTALLATION OF STREET LIGHT ALONG BRGY. GUSA, CAGAYAN DE ORO CITY, MIS. OR.	CAGALAWAN ENTERPRISES INC. (51349)	9,701,174.87	Completed	May 20, 2024	August 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0072	INSTALLATION OF STREET LIGHT ALONG BRGY. TABLON, CAGAYAN DE ORO CITY, MIS. OR.	SILVER HAMMER CONSTRUCTION AND SUPPLIES (41539)	9,787,195.47	Completed	May 20, 2024	August 17, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BARANGAY NAZARETH, CDOC, MIS. OR.	5S DEVELOPMENT CORPORATION (45860)	19,770,865.13	On-Going	May 14, 2024	October 10, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. NAZARETH, CDOC	AT BUILDERS AND GENERAL MERCHANDISE (38199)	9,900,000.00	Completed	May 14, 2024	August 01, 2024	100.00
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0075	CONSTRUCTION OF BRIDGE IN BARANGAY CUGMAN, CAGAYAN DE ORO CITY	EDMOND RAY CONSTRUCTION & SUPPLY (33167)	15,707,931.16	On-Going	July 22, 2024	February 25, 2025	93.28
Cagayan de Oro City 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KD0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING , BARANGAY 24, CAGAYAN DE ORO, MISAMIS ORIENTAL	H & N BUILDERS & ENTERPRISES (41819)	4,945,939.60	On-Going	June 10, 2024	October 27, 2024	98.10
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0001	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDART ROADS-CAMIGUIN CIRCUMFERENTIAL ROAD-K0001+(-881)-K0001+ (-879); K0001 + (-909)-K 0001 + (-881)	JAPUZ-JANSOL ENTERPRISES (22869)	1,348,831.46	Completed	February 19, 2024	March 26, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0002	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS,SLOPE COLLAPSE,AND LANDSLIDE-SECONDARY ROADS-CAMIGUIN CIRCUMFERENTIAL ROAD K56+315-K56+655	TRESTON CONSTRUCTION (15102)	28,468,166.24	On-Going	February 19, 2024	August 21, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0003	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- SECONDARY ROADS-CAMIGUIN CIRCUMFERENTIAL ROAD-K0001+ (-466)-K0001 + (-456),K0001+ (-567)-K0001 + (562),K0001 + (-641) -K0001 +(-631),K0001 +(-702) -K0001 + (-692),K0001 + (-753)-K0001	JAPUZ-JANSOL ENTERPRISES (22869)	19,009,390.50	On-Going	February 19, 2024	July 20, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0004	ROAD WIDENING-SECONDARY ROADS CAMIGUIN CIRCUMFERENTIAL ROAD-K003+314 -K0003+795;K 0003+813-K0003+893;K 0007+585-K0007+600;K 0055+380-K0057+245	JEJOR'S CONSTRUCTION CORPORATION (5143)	60,366,514.23	On-Going	February 19, 2024	October 03, 2024	99.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0005	WIDENING OF PERMANENT BRIDGES DINANGASAN BRIDGE (B00020CG) ALONG CAMIGUIN CIRCUMFERENTIAL ROAD (PHASE II)	JEJOR'S CONSTRUCTION CORPORATION (5143)	114,596,399.27	On-Going	July 08, 2024	May 07, 2025	99.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0006	WIDENING OF PERMANENT BRIDGES GUINSILIBAN BRIDGE (B00013CG) ALONG CCR	WDM CONSTRUCTION AND SUPPLIES (18877)	19,399,106.09	On-Going	February 21, 2024	December 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KE0007	WIDENING OF PERMANENT BRIDGES LUTAO BRIDGE (B00010CG) ALONG CAMIGUIN CIRCUMFERENTIAL ROAD	JEJOR'S CONSTRUCTION CORPORATION (5143)	38,011,881.99	On-Going	March 20, 2024	February 13, 2025	98.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0008	CONSTRUCTION OF RIVER CONTROL ALONG ALGA BOX CULVERT,CAMIGUIN	GCMG CONSTRUCTION (9743)	19,219,172.91	On-Going	April 11, 2024	September 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0012	CONSTRUCTION OF RIVER CONTROL ALONG MAMBAJAO POBLACION BOX CULVERT, CAMIGUIN	TRESTON CONSTRUCTION (15102)	19,005,665.26	Completed	July 01, 2024	December 16, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0013	CONSTRUCTION OF RIVER CONTROL ALONG TIMAYOG BRIDGE I ABUTMENTS,CATARMAN,CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	56,153,953.37	Completed	March 20, 2024	October 02, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0015	CONSTRUCTION OF RIVER CONTROL ALONG ALANGILAN BOX CULVERT,CAMIGUIN CIRCUMFERENTIAL ROAD,ALANGILAN,SAGAY, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	9,505,538.46	Completed	February 19, 2024	July 11, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0016	CONSTRUCTION OF RIVER CONTROL ALONG ALGA BRIDGE,ALGA,CATARMAN,CAMIGUIN	FNTC CONSTRUCTION (50251)	19,012,056.54	On-Going	February 15, 2024	July 16, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0017	CONSTRUCTION OF RIVER CONTROL ALONG LUTAO BRIDGE,SAN ROQUE,MAHINOG,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	19,013,699.60	Completed	February 19, 2024	August 23, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0018	CONSTRUCTION OF RIVER CONTROL ALONG TANGARO,CATARMAN,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	19,006,200.13	Completed	February 15, 2024	July 16, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KE0019	CONSTRUCTION OF ROAD ALONG CATARMAN ALTERNATE ROAD (STO.NIÑO COLD SPRING), CATARMAN, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	70,203,343.43	On-Going	July 12, 2024	February 04, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KE0020	CONSTRUCTION OF ROAD TO NIGHTSCAPE MT. TIMPOONG-HIBOK-HIBOK NATURAL MONUMENT,MAMBAJAO,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	14,015,084.18	On-Going	February 19, 2024	June 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0021	CONSTRUCTION OF ROAD BARANGAY BUG-ONG AND BARANGAY AGOHO,MUNICIPALITY OF MAMBAJAO, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	5,757,315.39	Completed	April 09, 2024	June 27, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0022	CONSTRUCTION OF ROAD, BARANGAY KUGUITA, MUNICIPALITY OF MAMBAJAO, PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,936,805.91	Completed	June 14, 2024	August 20, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0023	CONSTRUCTION OF ROAD, BARANGAY MANDUAO, MUNICIPALITY OF CATARMAN, PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,811,457.31	Completed	June 04, 2024	August 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0024	CONSTRUCTION OF ROAD BARANGAY PANGHIAWAN,MUNICIPALITY OF CATARMAN PROVINCE OF CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	9,601,639.22	On-Going	May 03, 2024	August 08, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0025	CONSTRUCTION OF ROAD, PUROK 2, BARANGAY TAGDO,MUNICIPALITY OF MAMBAJAO,PROVINCE OF CAMIGUIN	SS CONSTRUCTION AND SUPPLY (35018)	4,833,953.56	Completed	April 09, 2024	June 07, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0026	CONSTRUCTION OF ROAD, BARANGAY TUPSAN PEQUEÑO, MUNICIPALITY OF MAHINOG, PROVINCE OF CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	14,404,451.83	On-Going	June 26, 2024	November 04, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0027	REHABILITATION OF DRAINAGE SYSTEM,BARANGAY SAN ISIDRO,MUNICIPALITY OF MAHINOG,PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,809,571.90	On-Going	February 19, 2024	May 22, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0028	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BALBAGON, MUNICIPALITY OF MAMBAJAO, PROVINCE OF CAMIGUIN	FNTC CONSTRUCTION (50251)	4,850,142.71	Completed	May 06, 2024	July 15, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0029	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY CABUAN,MUNICIPALITY OF GUINSILIBAN	JANRHYLL CONSTRUCTION (45245)	5,881,223.20	On-Going	February 19, 2024	June 05, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0030	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT),BARANGAY HUBANGON,MUNICIPALITY OF MAHINOG,PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,902,035.16	Completed	April 11, 2024	September 05, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING,BARANGAY POBLACION AND BARANGAY YUMBING,MUNICIPALITY OF MAMBAJAO,PROVINCE OF CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	4,834,563.64	On-Going	April 19, 2024	July 21, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0032	CONSTRUCTION (BARANGAY OPERATIONS CENTER) OF MULTI-PURPOSE BUILDING,BARANGAY PUNTOD,MUNICIPALITY OF MAHINOG,PROVINCE OF CAMIGUIN	JDE CONSTRUCTION (19173)	3,840,573.51	Completed	March 05, 2024	July 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0033	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING,BARANGAY SORO-SORO MUNICIPALITY OF MAMBAJAO,PROVINCE OF CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	5,757,427.61	Completed	February 19, 2024	June 05, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, MUNICIPALITY OF MAHINOG, PROVINCE OF CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	19,401,027.48	Completed	April 05, 2024	August 28, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0035	CONSTRUCTION (COMPLETION) OF NEW MUNICIPAL HALL AND GROUNDS, BARANGAY POBLACION, MUNICIPALITY OF SAGAY, PROVINCE OF CAMIGUIN	JAPUZ-JANSOL ENTERPRISES (22869)	7,760,647.14	Completed	July 05, 2024	October 24, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0037	CONSTRUCTION OF SLOPE PROTECTION ALONG MAMBAJAO-CATARMAN CROSS COUNTRY ROAD MAMBAJAO,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	46,801,737.68	On-Going	May 28, 2024	December 03, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0038	CONSTRUCTION OF RIVER CONTROL ALONG LUMAD BRIDGE,CAMIGUIN CIRCUMFERENTIAL ROAD,MAMBAJAO,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	46,798,954.67	Completed	May 28, 2024	December 03, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0039	REHABILITATION OF MAMBAJAO SEAWALL,POBLACION,MAMBAJAO,CAMIGUIN	GCMG CONSTRUCTION (9743)	28,541,218.38	On-Going	May 23, 2024	November 09, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0040	CONSTRUCTION OF STO. NIÑO-MAINIT BRIDGE INCLUDING APPROACH ROAD BARANGAY STO.NIÑO AND MAINIT-CATARMAN,CAMIGUIN	WDM CONSTRUCTION AND SUPPLIES (18877)	48,238,603.80	On-Going	June 14, 2024	February 10, 2025	96.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING,BRGY. BAYLAO,MAMBAJAO,CAMIGUIN	FNTC CONSTRUCTION (50251)	1,939,326.95	Completed	May 23, 2024	August 28, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION, MAMBAJAO, CAMIGUIN	FNTC CONSTRUCTION (50251)	19,687,028.98	On-Going	July 30, 2024	February 06, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KE0043	CONSTRUCTION (COMPLETION) OF DPWH BUILDING,CAMIGUIN DEO	JAPUZ-JANSOL ENTERPRISES (22869)	38,345,537.63	On-Going	May 02, 2024	December 04, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0044	CONSTRUCTION OF RIVER CONTROL ALONG MAAC BRIDGE,GUINSILIBAN,CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	19,005,668.88	Completed	March 20, 2024	September 04, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0045	CONSTRUCTION OF SLOPE PROTECTION ALONG CAMIGUIN CIRCUMFERENTIAL ROAD CATIBAC SECTION, CATARMAN, CAMIGUIN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	71,216,714.55	On-Going	July 11, 2024	February 18, 2025	98.20



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0046	CONSTRUCTION OF SLOPE PROTECTION ALONG CAMIGUIN CIRCUMFERENTIAL ROAD LAWIGAN, CATARMAN, CAMIGUIN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	71,216,791.17	On-Going	July 11, 2024	February 18, 2025	98.50
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0047	CONSTRUCTION OF SLOPE PROTECTION ALONG CROSS COUNTRY ROAD, CATARMAN TO MAMBAJAO (PACKAGE 1), CATARMAN, CAMIGUIN	HGG BUILDERS & SUPPLY (17824)	71,795,647.34	On-Going	July 16, 2024	February 23, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0048	CONSTRUCTION OF SLOPE PROTECTION ALONG CAMIGUIN CIRCUMFERENTIAL ROAD BENONI SECTION 1 (NEAR BENONI ES), MAHINOG, CAMIGUIN	AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. ([REVOKED] 49129)	71,216,896.74	On-Going	July 11, 2024	February 18, 2025	29.32
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0049	CONSTRUCTION OF RIVER CONTROL ALONG TRAINING BRIDGE, MAMBAJAO, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	28,516,392.30	On-Going	June 06, 2024	November 28, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0050	CONSTRUCTION OF RIVER CONTROL ALONG SSS BOX CULVERT, MAMBAJAO, CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	19,011,584.92	On-Going	June 07, 2024	November 23, 2024	99.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0051	CONSTRUCTION OF RIVER CONTROL ALONG BAYLAO BOX CULVERT, MAMBAJAO, CAMIGUIN	FNTC CONSTRUCTION (50251)	28,809,594.60	Completed	May 16, 2024	February 02, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0052	CONSTRUCTION OF RIVER CONTROL ALONG LOOC BRIDGE, CATARMAN, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	28,516,587.73	On-Going	June 26, 2024	December 18, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0053	CONSTRUCTION OF RIVER CONTROL ALONG BUGANG BOX CULVERT, SAGAY, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	19,016,810.13	On-Going	May 21, 2024	January 18, 2025	93.83
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0054	CONSTRUCTION OF RIVER CONTROL ALONG MAGTING BOX CULVERT, MAMBAJAO, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	19,025,670.34	On-Going	June 24, 2024	November 23, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0055	CONSTRUCTION OF DINANGASAN RIVER CONTROL, INCL. ROW, PACKAGE 2, CATARMAN, CAMIGUIN	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	140,459,917.70	On-Going	June 13, 2024	May 21, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KE0056	CONCRETING OF NATIONAL ROAD JUNCTION CONNECTING KAUSWAGAN-BAROHAN LISBONG ROAD IN SUPPORT OF AGRI-BUSINESS (COCONUT, ABACA, BAMBOO) INDUSTRY, GUINSILIBAN, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	38,020,546.46	Completed	June 18, 2024	November 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KE0057	CONCRETING OF YUMBING HIGHWAY JUNCTION CONNECTING COASTAL ROAD IN SUPPORT OF TOURISM, LOCAL PROCESSED FOOD AND HANDICRAFT INDUSTRY, MAMBAJAO, CAMIGUIN	JAPUZ-JANSOL ENTERPRISES (22869)	28,789,923.44	On-Going	May 27, 2024	October 28, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KE0058	CONCRETING OF CAMPANA-BINUNSARAN ROAD IN SUPPORT OF AGRI-BUSINESS (COCONUT AND DAIRY INDUSTRY), MAMBAJAO, CAMIGUIN	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	28,519,981.48	Completed	May 16, 2024	December 02, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0059	REHABILITATION OF CATIBAC - LAWIGAN - BURA ROAD, CATARMAN, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	5,713,315.69	Completed	June 07, 2024	August 21, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0060	REHABILITATION OF LAKAS - PANDAN - KATIBAWASAN ROAD, POBLACION, MAMBAJAO, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,755,095.38	On-Going	June 18, 2024	August 24, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0061	CONSTRUCTION OF TUPSAN PEQUEÑO BRIDGE, TUPSAN PEQUEÑO, MAHINOG, CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	28,627,850.57	On-Going	May 08, 2024	December 26, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0062	REHABILITATION OF BINUNSARAN - CAMPANA ROAD, POBLACION, MAMBAJAO, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,753,833.81	Completed	June 10, 2024	August 16, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0063	CONSTRUCTION OF ROAD, PANGHIAWAN, CATARMAN, CAMIGUIN, PHASE II	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	4,744,626.46	Completed	July 01, 2024	August 20, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0064	CONSTRUCTION OF TAOCTOC - TALIMONOS - MINSUA ROAD, TUPSAN PEQUEÑO, MAHINOG, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	4,749,274.50	On-Going	June 26, 2024	September 01, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0065	CONSTRUCTION OF ROAD, ANITO, MAMBAJAO, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	4,752,814.43	Completed	June 06, 2024	November 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0066	CONSTRUCTION OF ROAD, STO. NIÑO, CATARMAN, CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	11,415,165.33	On-Going	July 01, 2024	October 26, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0067	CONSTRUCTION OF ROAD, POBLACION, CATARMAN, CAMIGUIN	FNTC CONSTRUCTION (50251)	11,524,469.07	On-Going	June 18, 2024	September 14, 2024	31.36
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0068	CONSTRUCTION OF SLOPE PROTECTION ALONG MAGTING - TUPSAN ALTERNATE ROAD, MAMBAJAO, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	28,573,111.83	On-Going	June 06, 2024	November 29, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0069	CONSTRUCTION OF SAN ROQUE SEAWALL, MAHINOG, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	28,792,222.37	On-Going	May 23, 2024	November 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0070	REHABILITATION OF ALANGILAN SEAWALL, ALANGILAN, SAGAY, CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	18,611,380.39	On-Going	July 02, 2024	December 17, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0071	REHABILITATION OF MAMBAJAO EVACUATION CENTER, POBLACION, MAMBAJAO, CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	19,207,113.35	Completed	June 04, 2024	November 22, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0072	CONSTRUCTION OF ROAD, BARANGAY CABUAN, MUNICIPALITY OF GUINSILIBAN, PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,806,731.82	Completed	July 01, 2024	August 20, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0073	CONSTRUCTION OF ROAD, BARANGAY ANITO, MUNICIPALITY OF MAMBAJAO, PROVINCE OF CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	9,601,701.77	Completed	June 06, 2024	September 20, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0074	CONSTRUCTION OF ROADS,BARANGAY BENONI,MUNICIPALITY OF MAHINOG,PROVINCE OF CAMIGUIN	SHEEN-SHEEN CONSTRUCTION CORPORATION (FORMERLY: SHEEN-SHEEN CONSTRUCTION) (29015)	9,527,659.23	On-Going	June 21, 2024	September 26, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0075	CONSTRUCTION OF ROAD, SITIO ESPERANZA, TAGDO, MUNICIPALITY OF MAMBAJAO, PROVINCE OF CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,813,510.02	Completed	June 14, 2024	August 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0076	CONSTRUCTION OF SLOPE PROTECTION ALONG MAMBAJAO-CATARMAN CROSS COUNTRY ROAD SECTION 1,MAMBAJAO, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	67,185,266.00	On-Going	June 14, 2024	January 14, 2025	99.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0077	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT),OWAKAN,MAHINOG,CAMIGUIN	VINLABZ CONSTRUCTION AND SUPPLY (48304)	4,898,393.28	Completed	May 10, 2024	September 22, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MAAC, GUINSILIBAN, CAMIGUIN	TRESTON CONSTRUCTION (15102)	9,555,230.10	Completed	May 17, 2024	September 05, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL),BARANGAY,PANDAN,MAMBAJAO,CAMIGUIN	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	9,700,904.54	Completed	May 13, 2024	September 01, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY POBLACION,CATARMAN,CAMIGUIN	VINLABZ CONSTRUCTION AND SUPPLY (48304)	9,788,897.50	Completed	May 14, 2024	September 02, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL),OWAKAN,MAHINOG,CAMIGUIN	JANRHYLL CONSTRUCTION (45245)	4,900,989.74	Completed	April 17, 2024	July 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CANTAAN, GUINSILIBAN, CAMIGUIN	FNTC CONSTRUCTION (50251)	4,899,719.87	On-Going	June 11, 2024	January 26, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING/FACILITY, BALBAGON, MAMBAJAO, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	49,299,406.92	On-Going	July 09, 2024	January 30, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0084	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN ROQUE, MUNICIPALITY OF MAHINOG, PROVINCE OF CAMIGUIN	FNTC CONSTRUCTION (50251)	4,908,169.95	Completed	May 15, 2024	August 06, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAMBAJAO MUNICIPAL HALL GROUNDS, POBLACION, MAMBAJAO, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	4,899,878.86	On-Going	June 06, 2024	August 10, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0086	CONSTRUCTION OF MULTI-PURPOSE BUILDING, OWAKAN, MAHINOG, CAMIGUIN	VINLABZ CONSTRUCTION AND SUPPLY (48304)	4,884,385.65	Completed	July 02, 2024	November 21, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BALBAGON, MAMBAJAO, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	29,499,237.63	On-Going	July 09, 2024	January 26, 2025	98.99
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0088	REHABILITATION OF MULTI-PURPOSE BUILDING, MAMBAJAO MUNICIPAL GROUNDS, MUNICIPAL HALL, BARANGAY POBLACION, MUNICIPALITY OF MAMBAJAO, PROVINCE OF CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	4,899,871.87	Completed	June 13, 2024	August 15, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0089	CONSTRUCTION OF MAMBAJAO ISOLATION FACILITY, BARANGAY POBLACION, MAMBAJAO, CAMIGUIN	CLC CONSTRUCTION SERVICES AND SUPPLY (42793)	4,836,474.31	Completed	May 15, 2024	October 03, 2024	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KE0090	CONSTRUCTION OF RIVER CONTROL ALONG BUGANG BRIDGE, SAGAY, CAMIGUIN	JAPUZ-JANSOL ENTERPRISES (22869)	94,561,570.35	Completed	June 18, 2024	February 09, 2025	100.00
Camiguin District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KE0091	RAINWATER COLLECTOR SYSTEM	VINLABZ CONSTRUCTION AND SUPPLY (48304)	2,866,955.73	Completed	July 05, 2024	November 02, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0002	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MISAMIS ORIENTAL - MA. CRISTINA BDRY. ROAD K1534+234-K1534+428, K1534+760 -K1534+856	ALFAHAD BUILDERS AND ENTERPRISES (40063)	9,590,280.00	Completed	January 30, 2024	April 25, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0003	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG ILIGAN CITY DIVERSION RD - (S01383MN) CHAINAGE 619 - CHAINAGE 674, CHAINAGE 914 - CHAINAGE 972	AHMADI BUILDERS (31752)	3,113,460.00	Completed	January 30, 2024	June 30, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0004	PAVING OF UNPAVED ROADS ALONG LANAO DEL NORTE INTERIOR CIRCUM. RD. K1533+398 -K1533+443	AHMADI BUILDERS (31752)	1,930,600.00	Completed	January 30, 2024	June 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BURUUN, CITY OF ILIGAN	ACG CONSTRUCTION (54489)	4,950,000.00	Completed	January 30, 2024	September 26, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUINAB, CITY OF ILIGAN	ALFAHAD BUILDERS AND ENTERPRISES (40063)	4,950,000.00	Completed	January 30, 2024	June 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0010	CONSTRUCTION OF MANDULOG CIS PROTECTION DIKE, ILIGAN CITY, LANA DEL NORTE	ALFAHAD BUILDERS AND ENTERPRISES (40063)	12,250,000.00	Completed	January 30, 2024	June 01, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0011	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DALIPUGA, CITY OF ILIGAN	MRTS CONSTRUCTION SERVICES (48818)	4,950,000.00	Completed	January 30, 2024	June 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SUAREZ, CITY OF ILIGAN	ACG CONSTRUCTION (54489)	4,950,000.00	Completed	January 30, 2024	June 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAMBACAN, CITY OF ILIGAN	SILVER CONSTRUCTION (48316)	4,950,000.00	Completed	January 30, 2024	June 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIBANGA, CITY OF ILIGAN	SILVER CONSTRUCTION (48316)	4,950,000.00	Completed	January 30, 2024	September 27, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0019	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG MISAMIS ORIENTAL-MA. CRISTINA BDY. ROAD K1512 + (-140) - K1512 + 135	ALFAHAD BUILDERS AND ENTERPRISES (40063)	7,288,260.00	Completed	May 27, 2024	September 03, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0020	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ILIGAN RIVER (ABUNO), ILIGAN CITY	N.B. SALBO CONSTRUCTION (6091)	48,250,000.00	Completed	February 27, 2024	October 12, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0022	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LDNCR, ILIGAN CITY	AL HUSSEIN CONSTRUCTION (18438)	29,400,000.00	Completed	February 27, 2024	December 10, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0024	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAHAYAHAY, CITY OF ILIGAN	SILVER CONSTRUCTION (48316)	4,950,000.00	Completed	January 30, 2024	June 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PUGAAN, CITY OF ILIGAN	SILVER CONSTRUCTION (48316)	4,950,000.00	Completed	January 30, 2024	August 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0026	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG ILIGAN CITY DIVERSION RD - K1524+930 - K1524+990, K1530+876 - K1530+896	THE HUANG BUILDERS INC. (54691)	24,500,000.00	Completed	January 30, 2024	September 08, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0028	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES AT DIGKILAN BR. (B02195MN) ALONG STA FELOMINA-BONBONON-DIGKILAN-ROGONGON RD	R. DE MESA CONSTRUCTION (18770)	4,900,000.00	Completed	May 09, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0029	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG MISAMIS ORIENTAL- MA. CRISTINA BDRY RD - K1521 + 757 - K1522 + 753, ILIGAN CITY, LANA DEL NORTE	R.D. POLICARPIO & COMPANY INC. (4414)	17,150,000.00	Completed	January 30, 2024	October 21, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTIAGO, CITY OF ILIGAN	R. DE MESA CONSTRUCTION (18770)	4,950,000.00	Completed	January 30, 2024	June 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0031	CONSTRUCTION OF MISSING LINKS/NEW ROADS ALONG ILIGAN CITY - CAGAYAN DE ORO CITY ALTERNATE ROUTE (DIGKILAAN - BULUA SECTION), PACKAGE 10, LANA DEL NORTE	KOUZBARY BUILDERS (36446) / DUE EAST CONSTRUCTION AND EQUIPMENTS INC. (47482)	49,000,000.00	Completed	February 27, 2024	January 18, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0032	CONSTRUCTION/ UPGRADING/ REHABILITATION OF DRAINAGE ALONG OVERTON - BURU-UN BDRY RD K1535+073 - K1535+370, K1535+534 - K1535+877	ALFAHAD BUILDERS AND ENTERPRISES (40063)	19,600,000.00	Completed	May 27, 2024	April 02, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HINAPLANON, CITY OF ILIGAN	MRTS CONSTRUCTION SERVICES (48818)	4,950,000.00	Completed	January 30, 2024	September 27, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ROGONGON, CITY OF ILIGAN	SAIMAN CONSTRUCTION DEVELOPMENT (39518)	4,950,000.00	Completed	January 30, 2024	August 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, CITY OF ILIGAN	ALFAHAD BUILDERS AND ENTERPRISES (40063)	4,950,000.00	Completed	January 30, 2024	May 24, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTA FILOMENA, CITY OF ILIGAN	MILLENNIUM BUILDERS & CONSTRUCTION (41536)	4,950,000.00	Completed	January 30, 2024	June 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UPPER HINAPLANON, CITY OF ILIGAN	SAIMAN CONSTRUCTION DEVELOPMENT (39518)	4,950,000.00	Completed	January 30, 2024	August 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0041	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS ALONG ILIGAN CITY COASTAL BYPASS ROAD, PACKAGE 20, LANA DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	49,000,000.00	Completed	March 19, 2024	October 26, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DEL CARMEN, CITY OF ILIGAN	NASH STONE CONSTRUCTION (46000)	4,950,000.00	Completed	January 30, 2024	June 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0043	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ILIGAN RIVER, MERILA, BARANGAY UBALDO LAYA, ILIGAN CITY, LANA DEL NORTE	THE HUANG BUILDERS INC. (54691)	9,650,000.00	Completed	May 27, 2024	September 04, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0044	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG OVERTON - BURU-UN BDRY RD - K1533+313 - K1533+380, K1534+840 - K1535+000	KOUZBARY BUILDERS (36446)	49,000,000.00	On-Going	May 27, 2024	April 15, 2025	96.56



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN MIGUEL, CITY OF ILIGAN	ALQAOD CONSTRUCTION AND SUPPLY (39078)	4,950,000.00	Completed	January 30, 2024	August 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TIPANOY, CITY OF ILIGAN	MILLENNIUM BUILDERS & CONSTRUCTION (41536)	4,950,000.00	Completed	January 30, 2024	June 28, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ABUNO, CITY OF ILIGAN	MILLENNIUM BUILDERS & CONSTRUCTION (41536)	4,950,000.00	Completed	February 27, 2024	September 24, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PUGAAN, CITY OF ILIGAN	ACG CONSTRUCTION (54489)	4,950,000.00	Completed	February 28, 2024	July 30, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0049	CONSTRUCTION OF MISSING LINKS/NEW ROADS ALONG ILIGAN STA. FELOMINA - BONBONON - DIGKILAAN - ROGONGON ROAD, PACKAGE 3, LANA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	49,000,000.00	Completed	February 29, 2024	January 10, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0050	CONSTRUCTION OF ROAD ALONG SITIO SINICABOG, BRGY. ROGONGON, ILIGAN CITY	B.M. MARKETING (9852)	49,500,000.00	Completed	May 09, 2024	March 25, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0051	CONSTRUCTION OF ROAD WITH BOX CULVERT ALONG PUROK POBLACION, BRGY. ROGONGON, ILIGAN CITY	B.M. MARKETING (9852)	49,500,000.00	On-Going	May 09, 2024	April 04, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0052	CONSTRUCTION OF DRAINAGE, BRGY. LUINAB, CITY OF ILIGAN	THE HUANG BUILDERS INC. (54691)	4,950,000.00	Completed	February 28, 2024	June 21, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KIWALAN, CITY OF ILIGAN	ALQAOD CONSTRUCTION AND SUPPLY (39078)	4,950,000.00	Completed	February 27, 2024	July 27, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. VILLAVERDE, CITY OF ILIGAN	MATROSON BUILDERS & ENGINEERING SERVICES (43306)	4,950,000.00	Completed	February 27, 2024	July 27, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARIA CRISTINA, CITY OF ILIGAN	MATROSON BUILDERS & ENGINEERING SERVICES (43306)	4,950,000.00	Completed	February 29, 2024	July 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0056	CONSTRUCTION OF BYPASS AND DIVERSION ROADS AT ILIGAN CITY-CAGAYAN DE ORO CITY ALTERNATE ROUTE (DIGKILAAN - BULUA SECTION) PACKAGE II, ILIGAN CITY, LANA DEL NORTE	KOUZBARY BUILDERS (36446)	49,000,000.00	On-Going	May 09, 2024	March 31, 2025	98.58
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY UBALDO LAYA, CITY OF ILIGAN	JIZAN BUILDERS (36874)	4,950,000.00	Completed	February 27, 2024	October 25, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TUBOD, CITY OF ILIGAN	ASAFA CONSTRUCTION (50314)	4,950,000.00	Completed	March 19, 2024	November 16, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PALAO, CITY OF ILIGAN	MCA BUILDER (45987)	4,950,000.00	Completed	March 19, 2024	November 15, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SANTA ELENA, CITY OF ILIGAN	ALQAOD CONSTRUCTION AND SUPPLY (39078)	4,801,555.60	Completed	March 19, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0062	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ILIGAN RIVER (MERILA), ILIGAN CITY	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318) / THE HUANG BUILDERS INC. (54691)	106,456,985.60	Completed	March 19, 2024	February 09, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0063	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MANDULOG RIVER AT DIGKILAAN BRIDGE, ILIGAN CITY	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	77,198,185.60	Completed	March 19, 2024	December 29, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0064	REPLACEMENT OF PERMANENT WEAK BRIDGE AT NUNUCAN BR. 1 (B01274MN) ALONG MISAMIS ORIENTAL - MA. CRISTINA BDRY. RD.	DCD BUILDERS & ENTERPRISES (38029)	4,900,000.00	Completed	February 29, 2024	June 04, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0066	REHABILITATION OF DETOUR BRIDGE/ROAD AT AGUS BRIDGE, ILIGAN CITY, LANA DEL NORTE	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	19,322,660.00	Completed	May 15, 2024	November 30, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ACMAC, CITY OF ILIGAN	ALFAHAD BUILDERS AND ENTERPRISES (40063)	4,950,000.00	Completed	May 09, 2024	October 07, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONG SILANG, CITY OF ILIGAN	RUZBIHAN CONSTRUCTION SERVICES (50380)	4,950,000.00	Completed	May 15, 2024	October 13, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TOMAS CABILI, CITY OF ILIGAN	NASH STONE CONSTRUCTION (46000)	4,950,000.00	Completed	May 09, 2024	October 07, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AGUS RIVER, PACKAGE 1, ILIGAN CITY	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	57,900,000.00	Completed	May 27, 2024	January 27, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KM0072	CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM A. CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM AT MANDULOG ELEMENTARY SCHOOL, BRGY. MANDULOG, ILIGAN CITYB. CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM AT BULALANG ELEMENTARY SCHOOL, BRGY. DALIPUGA, ILIGAN C	JIZAN BUILDERS (36874)	2,895,000.00	Completed	May 15, 2024	October 11, 2024	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KM0073	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MANDULOG RIVER, BARANGAY MANDULOG, ILIGAN CITY	KOUZBARY BUILDERS (36446) / DUE EAST CONSTRUCTION AND EQUIPMENTS INC. (47482)	96,500,000.00	On-Going	May 27, 2024	April 19, 2025	100.00
Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KM0088	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS AT ILIGAN CITY CIRCUMFERENTIAL ROAD (C3), PHASE II, ILIGAN CITY	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	46,802,499.83	On-Going	August 09, 2024	April 06, 2025	65.47



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Iligan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KM0089	CONSTRUCTION OF ILIGAN CITY DEO BUILDING, ILIGAN CITY, LANA DEL NORTE	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	77,164,749.48	On-Going	December 16, 2024	November 14, 2025	69.80
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0001	CONSTRUCTION OF ROAD (MATUNGAO CIRCUMFERENTIAL ROAD) BARANGAY MATAMPAY, MATUNGAO, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,900,000.00	Completed	January 23, 2024	April 18, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0002	CONSTRUCTION OF ROAD (CAMP V TO TAGURANAO ROAD) BARANGAY TAGURANAO, TUBOD, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	24,750,000.00	Completed	January 23, 2024	May 31, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0003	INSTALLATION OF STREET LIGHTS ALONG LINAMON-ZAMBOANGA RD-K1562+500-K1563+300	ABAZAN CONSTRUCTION SERVICES (50332)	5,272,400.00	Completed	January 23, 2024	June 28, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BINUNI, BACOLOD, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	24,750,000.00	Completed	January 23, 2024	December 12, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0005	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG LINAMON-ZAMBOANGA RD-K1573+885-K1574+042	AL-NOORWAY CORPORATION (46327)	8,462,300.00	Completed	January 23, 2024	July 07, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0006	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAGADAN BRIDGE, UPSTREAM (R/S), TUBOD, LANA DEL NORTE	CDH CONSTRUCTION (37936) / AJJ STRUKTURE BUILDERS INC. (40356)	87,725,255.00	Completed	February 13, 2024	December 16, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAGOONG, LINAMON, LANA DEL NORTE	XD DEVELOPERS (44723)	4,950,000.00	Completed	January 23, 2024	June 25, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALIWANAG, MAIGO, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,950,000.00	Completed	January 23, 2024	June 25, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0009	INSTALLATION OF STREET LIGHTS ALONG LINAMON-ZAMBOANGA RD-K1537+048-K1540+000	PLD CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: PLD CONSTRUCTION) (01859)	57,849,985.12	Completed	February 13, 2024	September 27, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KG0010	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, SEGAPOD TO MALIWANAG ROAD CONNECTING NATIONAL HIGHWAY OF SEGAPOD IN SUPPORT TO COCONUT OIL RUBBER AND TABLEA PROCESSING INDUSTRY, MAIGO, LANA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	57,900,000.00	Completed	February 13, 2024	July 28, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0011	CONSTRUCTION OF LIMUAG CIS PROTECTION DIKE, BAROY, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	12,250,000.00	Completed	January 23, 2024	August 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0012	CONSTRUCTION (RECONSTRUCTION) OF MULTI-PURPOSE BUILDING, BARANGAY DEMOLOGAN, BACOLOD, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,950,000.00	Completed	January 23, 2024	June 03, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0013	CONSTRUCTION OF ROAD, KAUSWAGAN-POONA PIAGAPO ROAD, BARANGAY LIBERTAD, KAUSWAGAN, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	9,900,000.00	Completed	January 23, 2024	May 05, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0014	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (GSP BUILDING), BARANGAY PIGCARANGAN, TUBOD, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	4,950,000.00	Completed	January 25, 2024	June 27, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0015	INSTALLATION OF SIGNAGES AND ZEBRA PEDESTRIAN CROSSING ALONG LINAMON-ZAMBOANGA RD-K1572+000-K1572+500, BARABGAY LIBERTAD, KOLAMBUGAN, LANA DEL NORTE	MEGALINE BUILDERS AND SUPPLY (37952)	2,793,000.00	Completed	January 23, 2024	May 09, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0016	CONSTRUCTION/INSTALLATION/APPLICATION OF SIGNAGE, PAVING OF SHOULDER, AND ROADSIDE BARRIERS-GUARDRAILS ALONG LINAMON-ZAMBONGA RD, K1548+600-K1549+400, BARANGAY RUPAGAN, BACOLOD, LANA DEL NORTE	MEGALINE BUILDERS AND SUPPLY (37952)	13,063,400.00	Completed	January 23, 2024	June 30, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0017	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TITUNOD BRIDGE II (B00956MN), PACKAGE 1, KOLAMBUGAN, LANA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	48,009,820.77	Completed	January 25, 2024	September 06, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BULOD BRIDGE (B00960MN), UPSTREAM (RS), TUBOD, LANA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	49,000,000.00	Completed	January 23, 2024	December 03, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0019	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAGADAN BRIDGE (B00961MN), DOWNSTREAM (R/S), BAROY, LANA DEL NORTE	PLD CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: PLD CONSTRUCTION) (01859) / LANA DEL NORTE BUILDER AND ENTERPRISES (15982)	115,800,000.00	Completed	February 13, 2024	January 20, 2025	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0020	CONSTRUCTION OF ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES ACCESS ROAD LEADING TO KALILANGAN COLD SPRING, BRGY. PINPIN TO BRGY. KALILANGAN, TUBOD, LANA DEL NORTE	AL HUSSEIN CONSTRUCTION (18438)	24,500,000.00	Completed	January 23, 2024	August 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0021	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG LINAMON-ZAMBOANGA RD-1557+230-K1557+315	AL-NOORWAY CORPORATION (46327)	19,600,000.00	Completed	May 20, 2024	October 24, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0023	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG LINAMON-ZAMBOANGA ROAD K1546+000-K1546+306, K1547+775-K1548+000, K1566+000-K1566+261, K1566+728-K1566+759, K1567+710-K1567+734, K1567+754.5-K1567+769, K1569+000-K1569+800, K1585+571-K158	LANAO BUILDER AND ENTERPRISES (15982)	58,183,696.58	Completed	May 20, 2024	January 25, 2025	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KG0024	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TITUNOD BRIDGE II (B00956MN), UPSTREAM (R/S), KOLAMBUGAN, LANA DEL NORTE	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	49,000,000.00	Completed	January 25, 2024	September 16, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0025	ROAD WIDENING ALONG LINAMON-ZAMBOANGA RD-K1547+516-K1547+547, K1547+569-K1547+580, K1550+000-K1550+391, K1551+212-K1551+277, K1553+647-K1553+693, K1571+590-K1572+235, K1572+944-K1573+257	AL HUSSEIN CONSTRUCTION (18438)	83,000,000.86	On-Going	May 24, 2024	October 05, 2025	69.85
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0026	ROAD WIDENING ALONG LINAMON-ZAMBOANGA RD-K1573+257-K1573+860, K1573+885-K1574+042, K1574+122-K1574+250, KOLAMBUGAN, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	49,015,244.98	Completed	May 20, 2024	December 22, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0027	CONSTRUCTION OF LOCAL ROAD, BRGY. UPPER SAGADAN, BAROY, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	9,900,000.00	Completed	March 22, 2024	June 24, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0028	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BARANGAY TINGINTINGIN, KAUSWAGAN, LANA DEL NORTE	AL-MUJIV CONSTRUCTION (45154)	4,950,000.00	Completed	March 22, 2024	November 02, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0029	CONSTRUCTION OF ROAD,POBLACION-ECONOMIC CENTER (PUROK 3), PROVINCIAL ROAD, LINAMON, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,950,000.00	Completed	March 22, 2024	July 19, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, MAIGO, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	19,800,000.00	Completed	April 12, 2024	October 21, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0031	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. STO. NIÑO, KOLAMBUGAN, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	9,900,000.00	Completed	April 12, 2024	September 24, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. STO. NIÑO, KOLAMBUGAN, LANA DEL NORTE)	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	9,900,000.00	Completed	April 12, 2024	August 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0033	CONSTRUCTION OF ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BARANGAY PALAO-BRGY. BUALAN, TUBOD, LANA DEL NORTE (PHASE 2)	PRIME HAUS BUILDERS & ENTERPRISES (40645)	29,700,000.00	Completed	May 21, 2024	November 29, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0034	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG LINAMON-ZAMBOANGA NATIONAL HIGHWAY, MAIGO, LANA DEL NORTE	MEGALINE BUILDERS AND SUPPLY (37952)	9,652,828.50	Completed	May 20, 2024	October 16, 2024	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KG0035	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG ILIGAN CITY-MARAWI CITY RD. K1536+(-635)-K1536+500, K1545+312-K1546+000, K1553+665-K1554+207, K1554+281-K1554+331	LANAO BUILDER AND ENTERPRISES (15982)	71,681,165.00	On-Going	May 20, 2024	June 10, 2025	90.38
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. REBUCON, KOLAMBUGAN, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	9,900,000.00	Completed	May 06, 2024	February 18, 2025	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KG0044	CONSTRUCTION OF LANA DEL NORTE 1ST DEO BUILDING, TUBOD, LANA DEL NORTE	MOLROW CONSTRUCTION & SUPPLY (31326) / AJJ STRUKTURE BUILDERS INC. (40356)	125,448,999.49	Completed	May 24, 2024	November 04, 2025	100.00
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HALL OF JUSTICE) FOR THE PROVINCE OF LANA DEL NORTE	PLD CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: PLD CONSTRUCTION) (01859)	96,310,888.88	On-Going	June 20, 2024	March 19, 2026	92.09
Lanao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KG0047	RAINWATER COLLECTORS IN PUBLIC FACILITIES, 1-P (8 UNITS) AT LANA DEL NORTE A. BRGY. HALL AT KAWIT ORIENTAL, KAUSWAGAN, LANA DEL NORTE B. COVERED COURT AT BAGUMBAYAN, KAUSWAGAN, LANA DEL NORTE C. DEPARTMENT OF AGRICULTURE TRAINING CENTER AT BRGY. PANGI,	ACG CONSTRUCTION (54489)	2,866,010.00	Completed	May 20, 2024	July 18, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0001	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BAGONG SILANG, KAPATAGAN, LANA DEL NORTE	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	4,848,909.39	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0002	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BALILI, KAPATAGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	4,845,396.01	Completed	February 19, 2024	June 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0003	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CAMALAN, LALA, LANA DEL NORTE	DKY CONSTRUCTION DEVELOPER (50355)	4,899,629.14	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0004	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CURVADA, KAPATAGAN, LANA DEL NORTE	KE-DA CONSTRUCTION (52966)	4,940,883.19	Completed	February 19, 2024	June 17, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0005	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DE ASIS, KAPATAGAN, LANA DEL NORTE	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	4,850,484.39	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0006	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. STO. TOMAS, KAPATAGAN, LANA DEL NORTE	PRIME HAUS BUILDERS & ENTERPRISES (40645)	4,765,121.55	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0007	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TIPOLO, KAPATAGAN, LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,849,971.67	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0008	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SIMPAK, LALA, LANA DEL NORTE	MATROSON BUILDERS & ENGINEERING SERVICES (43306)	4,816,095.71	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0009	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUIDLINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PENDULONAN,LALA,LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,814,148.14	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0010	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PINUYAK, LALA, LANA DEL NORTE	DKY CONSTRUCTION DEVELOPER (50355)	4,862,407.80	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0011	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOE BUILDING, BRGY. SAN MANUEL, LALA, LANA DEL NORTE	MATROSON BUILDERS & ENGINEERING SERVICES (43306)	4,815,967.00	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0012	BASIC INFRASTRUCTURE PROGRAM (BIP)-MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. TAGUITIC,KAPATAGAN,LANAO DEL NORTE	THREE K CONSTRUCTION AND ENTERPRISES, INC. (48647)	3,878,291.71	Completed	February 16, 2024	April 30, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KF0014	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), BRGY. PINUYAK-EL SALVADOR-DARUMAWANG ILAYA ROAD IN SUPPORT TO THE CALAMANSI PROCESSING PLAN	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524)	4,850,116.04	Completed	February 15, 2024	April 04, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0015	NETWORK DEVELOPMENT PROGRAM-PAVING OF UNPAVED ROADS-TERTIARY ROADS LALA-SALVADOR-TUBOD ROAD, K1618+623-K1618+853, SALVADOR, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,791,136.75	Completed	February 16, 2024	May 25, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0016	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS,LINAMON-ZAMBOANGA ROAD, K1615+000-K1615+130,K1616+835-K1617+000,K1618+665-K1618+709,KAPATAGAN,LANAO DEL NORTE	AL-NOORWAY CORPORATION (46327)	7,436,691.33	Completed	February 16, 2024	April 21, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0017	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS,LINAMON-ZAMBOANGA ROAD,K1620+909-K1621+276,KAPATAGAN,LANAO DEL NORTE	AL-NOORWAY CORPORATION (46327)	8,391,769.55	Completed	February 16, 2024	April 29, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0018	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LOWER SAPAD, SAPAD, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	4,700,129.09	Completed	February 19, 2024	June 17, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0019	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PANCILAN, SAPAD, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	4,700,057.37	Completed	February 19, 2024	June 17, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0020	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. RAMAIN, SULTAN NAGA DIMAPORO, LANA DEL NORTE	MOYA CONSTRUCTION (47707)	4,825,111.66	Completed	February 16, 2024	June 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0021	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PIKALAWAG, SULTAN NAGA DIMAPORO, LANA DEL NORTE	MOYA CONSTRUCTION (47707)	4,824,296.77	Completed	February 16, 2024	June 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0022	ASSET PRESERVATION PROGRAM-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1622+068-K1622+291,KAPATAGAN,LANAO DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	46,375,821.45	Completed	February 16, 2024	December 17, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0023	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING- PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1618+210-K1618+643, KAPATAGAN, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	14,538,370.79	Completed	February 16, 2024	August 04, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KF0024	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF BULUNGAN CIS PROTECTION DIKE, SAPAD, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	11,976,633.24	Completed	February 16, 2024	October 29, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KF0025	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF REVETMENT/RIVERBANK PROTECTION AT ILIAN BRIDGE ALONG BAUYAN RIVERSTREAM, UPSTREAM (R/S), STA 0+000-STA. 0+200, SND, LANA DEL NORTE	U.M.D. CONSTRUCTION (49400) / LANA BUILDER AND ENTERPRISES (15982)	48,869,498.05	Completed	February 16, 2024	October 06, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KF0026	FLOOD MANAGEMENT PROGRAM-CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF REVETMENT/RIVERBANK PROTECTION AT ILIAN BRIDGE ALONG BAUYAN RIVERSTREAM, UPSTREAM (L/S), STA 0+000 - STA. 0+250, SND, LANA DEL NORTE	MOYA CONSTRUCTION (47707) / AL HUSSEIN CONSTRUCTION (18438)	48,840,967.70	Completed	February 16, 2024	November 20, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0027	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1618+300-K1618+643, KAPATAGAN, LANA DEL NORTE	DKY CONSTRUCTION DEVELOPER (50355)	4,335,958.52	Completed	February 15, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0028	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1608+800-K1609+832, KAPATAGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	13,044,518.43	Completed	February 16, 2024	September 14, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0029	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PHASE III, BRGY. POBLACION, SND, LANA DEL NORTE	MOYA CONSTRUCTION (47707)	9,652,046.35	Completed	February 16, 2024	July 04, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0030	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING BRGY. POBLACION, SAPAD, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,684,542.02	Completed	February 19, 2024	July 07, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0031	BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES BAGUIGUICON BR. (B01597MN) ALONG LANA DEL NORTE INTERIOR CIRCUM. ROAD (LDNCR), K1587+412-K1587+512, MAGSAYSAY, LANA DEL NORTE	LANAO GENESIS CONSTRUCTION SUPPLY (38304)	2,849,784.35	Completed	February 15, 2024	May 02, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0032	BRIDGE PROGRAM - REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES BANSARVIL BR. (B09075MN) ALONG DOBLESTON-BUTADON ROAD, KAPATAGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	1,823,184.38	Completed	February 16, 2024	April 28, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0033	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - INASAGAN BR. (FVR) (B01519MN) ALONG LALA-SALVADOR-TUBOD ROAD, SALVADOR, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	25,904,133.91	Completed	February 16, 2024	February 27, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0034	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGES - LYNDON BR. (FVR) (B01718MN) ALONG LANA DEL NORTE INTERIOR CIRCUMFERENTIAL ROAD (LDNCR) SAPAD, LANA DEL NORTE	AL HUSSEIN CONSTRUCTION (18438)	42,732,727.95	Completed	February 16, 2024	December 02, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0035	BRIDGE PROGRAM - REPLACEMENT OF PERMANENT WEAK BRIDGE - SINDIG BR. (FVR) (B02206MN) ALONG LANA DEL NORTE INTERIOR CIRCUMFERENTIAL ROAD (LDNCR) MUNAI, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	47,987,121.43	Completed	February 16, 2024	August 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0036	SIPAG - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF MARANDING RIVER IRRIGATION SYSTEM, MAIN CANAL SERVICE ROAD, LALA, LANA DEL NORTE (KATUBIGAN-KALSADA TUNGO SA KATUBIGAN)	DVY GRAND CONSTRUCTION CORPORATION (6845)	18,462,755.54	Completed	February 19, 2024	October 28, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0037	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1611+470-K1611+1003, KAPATAGAN, LANA DEL NORTE	DKY CONSTRUCTION DEVELOPER (50355)	6,682,161.43	Completed	February 15, 2024	July 03, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0038	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1609+119-K1609+254, KAPATAGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,841,558.69	Completed	February 16, 2024	October 12, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0039	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1619+277-K1621+503, K1622+114-K1622+291, KAPATAGAN, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	80,533,857.10	Completed	February 23, 2024	October 27, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0040	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1602+102-K1602+710, LALA, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	20,840,619.80	Completed	February 16, 2024	June 18, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0041	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MARANDING, LALA, LANA DEL NORTE (PHASE II)	AL-NOORWAY CORPORATION (46327)	28,922,769.38	Completed	February 19, 2024	December 28, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0042	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY KOREO, SND, LANA DEL NORTE	U.M.D. CONSTRUCTION (49400)	17,126,333.78	Completed	February 15, 2024	July 09, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0043	ASSET PRESERVATION PROGRAM - CONSTRUCTION/ING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS, LINAMON-ZAMBOANGA ROAD, K1605+872-K1606+276, KAPATAGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	5,157,566.46	Completed	February 16, 2024	July 07, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0044	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS LINAMON-ZAMBOANGA ROAD, K1598+867-K1599+000, LALA, LANA DEL NORTE	DKY CONSTRUCTION DEVELOPER (50355)	6,269,648.57	Completed	February 15, 2024	June 05, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0045	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS, DOBLESTON-BUTADON ROAD, K1996+220-K1996+245, SULTAN NAGA DIMAPORO, LANA DEL NORTE	U.M.D. CONSTRUCTION (49400)	6,372,278.63	Completed	February 15, 2024	June 16, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0046	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS, DOBLESTON-BUTADON ROAD, K1996+160-K1996+220,K1996+245-K1996+272, SULTAN NAGA DIMAPORO, LANA DEL NORTE	MOYA CONSTRUCTION (47707)	11,051,503.35	Completed	July 23, 2024	December 31, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0047	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS LINAMON-ZAMBOANGA ROAD, K1600+970-K1601+674, LALA, LANA DEL NORTE	AL-FAHDEL CONSTRUCTION & ENGINEERING (17953)	10,484,906.63	Completed	July 23, 2024	December 25, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0049	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. ABAGA, NUNUNGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	4,946,737.38	Completed	July 03, 2024	January 15, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KF0050	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS LINAMON-ZAMBOANGA ROAD, K1621+503-K1621+563, KAPATAGAN, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	4,027,481.45	Completed	February 16, 2024	June 19, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0051	CONVERGENCE AND SPECIAL SUPPORT-BIP- ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES-REHABILITATION OF POBLACION KAPATAGAN-SAN VICENTE-CATHEDRAL FALLS PROVINCIAL ROAD, KAPATAGAN LANA DEL NORTE	U.M.D. CONSTRUCTION (49400)	14,328,112.50	Completed	April 18, 2024	July 07, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0052	BASIC INFRASTRUCTURE PROGRAM (BIP) - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BRGY. BIG BANISILON, TANGCAL, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	4,841,201.00	Completed	July 15, 2024	January 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0054	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PUNONG, MUNAI, LANA DEL NORTE	KL5 CONSTRUCTION (52273)	4,808,801.42	Completed	April 18, 2024	October 08, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0056	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ABAGA, NUNUNGAN, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,599,973.63	Completed	May 10, 2024	January 04, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0058	BASIC INFRASTRUCTURE PROGRAM-MULTI-PURPOSE BUILDING/FACILITES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BRGY. TIPAAN, MAGSAYSAY, LANA DEL NORTE	LANAO GENESIS CONSTRUCTION SUPPLY (38304)	4,795,309.84	Completed	May 30, 2024	October 01, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0059	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY INUDARAN 2, SAPAD, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	9,795,835.15	Completed	May 10, 2024	January 07, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0060	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF LOCAL ROAD WITH SLOPE PROTECTION, BRGY. KOREO, SULTAN NAGA DIMAPORO, LANA DEL NORTE	U.M.D. CONSTRUCTION (49400)	28,660,612.50	Completed	December 09, 2024	August 27, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KF0061	LOCAL PROGRAM-NATIONAL BUILDING PROGRAM-BUILDINGS AND OTHER STRUCTURES-MULTI-PURPOSE/FACILITIES- CONSTRUCTION OF DPWH OFFICE BUILDING, DPWH LANA DEL NORTE 2ND DEO, LALA, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	76,399,876.07	On-Going	October 11, 2024	September 05, 2025	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0062	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION (COMPLETION) OF MULTI-PUPROSE BUILDING, BRGY. TENAZAS, LALA, LANA DEL NORTE	MATROSON BUILDERS & ENGINEERING SERVICES (43306)	3,378,234.78	Completed	April 18, 2024	July 21, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0066	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. INUDARAN II, SAPAD, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	4,846,223.10	Completed	May 30, 2024	December 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0067	BASIC INFRASTRUCTURE PROGRAM (BIP) - MULTI-PURPOSE BUILDINGS/FACILITIES TO SUPPORT SOCIAL SERVICES - CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. SUSO, KAPATAGAN,LANAO DEL NORTE	AL-MAN CONSTRUCTION (53069)	4,826,369.99	Completed	May 27, 2024	September 23, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0070	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE & SEWERAGE/RAINWATER COLLECTOR SYSTEM-RAINWATER COLLECTOR IN PUBLIC FACILITIES (2024), LALA,KAPATAGAN,SND AND ILIGAN CITY,LANAO DEL NORTE	SAIMAN CONSTRUCTION DEVELOPMENT (39518)	2,812,533.29	Completed	May 30, 2024	August 17, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0074	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MUNICIPAL HALL BUILDING, PANTAO RAGAT, LANAO DEL NORTE	OKANA BUILDERS (45421)	9,897,539.88	Completed	June 24, 2024	November 24, 2024	100.00
Lanao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KF0075	BASIC INFRASTRUCTURE PROGRAM - MULTI-PURPOSE BUILDING/FACILITIES TO SUPPORT SOCIAL SERVICES, REHABILITATION OF MULTI-PURPOSE BUILDING, PANTAO RAGAT AGRO INDUSTRIAL HIGH SCHOOL, PANTAO RAGAT, LANAO DEL NORTE	OKANA BUILDERS (45421)	2,968,289.61	Completed	June 24, 2024	August 22, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0001	FLOOD MANAGEMENT PROGRAM, CONSTRUCTION / MAINTENANCE OF FLOOD MITIGATION STRUCTURESAND DRAINAGE SYSTEMS, CONSTRUCTION OF JIMENEZ CIS PROTECTION DIKE, JIMENEZ, MISAMIS OCCIDENTAL.	SGM CONSTRUCTION (38805)	9,799,878.80	Completed	March 07, 2024	June 13, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0004	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, SAPANG DALAGA,MISAMIS OCCIDENTAL.	DDS BUILDERS (37010)	3,950,400.00	Completed	April 17, 2024	July 15, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0005	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY NORTHERN POBLACION, BALIANGAO MISAMIS OCCIDENTAL.	SGM CONSTRUCTION (38805)	6,722,099.99	Completed	March 07, 2024	July 04, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0008	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, PANAON, MISAMIS OCCIDENTAL.	RDT CONSTRUCTION AND GENERAL MERCHANDISE (38617)	11,879,968.65	Completed	March 07, 2024	September 03, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0016	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY EASTERN POBLACION, LOPEZ JAENA, MISAMIS OCCIDENTAL.	RJLG CONSTRUCTION AND SUPPLIES (45706)	9,899,992.43	Completed	March 07, 2024	August 19, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0017	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, JIMENEZ, MISAMIS OCCIDENTAL	RJLG CONSTRUCTION AND SUPPLIES (45706)	7,910,925.60	Completed	April 01, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LOOC PROPER, PLARIDEL, MISAMIS OCCIDENTAL.	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (19473)	19,698,722.83	On-Going	March 11, 2024	September 14, 2025	8.28
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0023	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY CAPUTOL - BARANGAY MONTERICO, ALORAN, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	6,723,536.40	Completed	March 07, 2024	May 20, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0026	BRIDGE PROGRAM - REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - ALORAN BR. (B00366MN)ALONG OZAMIS CITY - OROQUIETA CITY RD.	SGM CONSTRUCTION (38805)	2,939,966.07	Completed	March 07, 2024	May 26, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0028	FLOOD MANAGEMENT PROGRAM CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAYOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL ALONG DIOYO BRIDGE, SAPANG DALAGA, MISAMIS OCCIDENTAL.	MINDANAO ROCK (23479)	48,999,989.97	On-Going	March 07, 2024	November 13, 2024	99.64
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0029	FLOOD MANAGEMENT PROGRAM CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITH MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL ALONG DAISUG RIVER, LOPEZ JAENA, MISAMIS OCCIDENTAL.	MINDANAO ROCK (23479)	37,239,990.16	Completed	March 11, 2024	February 03, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0031	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY LOOC PROPER, PLARIDEL, MISAMIS OCCIDENTAL.	SGM CONSTRUCTION (38805)	17,819,973.37	Completed	March 11, 2024	August 04, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0032	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BARANGAY ROXAS, ALORAN, MISAMIS OCCIDENTAL.	RJLG CONSTRUCTION AND SUPPLIES (45706)	9,885,551.62	Completed	March 11, 2024	June 08, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0033	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY SOUTHWESTERN POBLACION, CALAMBA, MISAMIS OCCIDENTAL.	DDS BUILDERS (37010)	9,896,715.70	Completed	April 21, 2024	December 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0034	CONSTRUCTION / REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS CONSTRUCTION OF FLOOD CONTROL ALONG ALORAN RIVER, ALORAN, MISAMIS OCCIDENTAL.	ANIMAS BROS CONSTRUCTION CORPORATION (FORMERLY: ANIMAS BROS CONSTRUCTION) (35002)	39,199,999.50	On-Going	February 29, 2024	December 15, 2024	87.57
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0035	ASSET PRESERVATION PROGRAM - PREVENTIVE MAINTENANCE - PRIMARY ROADS OZAMIS CITY - OROQUIETA CITY RD - K1724+282 - K1724+710	ABIB BUILDERS ENTERPRISE (45583)	20,874,939.09	Completed	March 07, 2024	May 29, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0036	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/SCONSTRUCTION OF ROAD, BARANGAY POBLACION, SAPANG DALAGA, MISAMIS OCCIDENTAL.	SGM CONSTRUCTION (38805)	6,929,995.51	Completed	March 24, 2024	June 15, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0037	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/SLEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. TORIL, ALORAN, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	4,800,869.01	Completed	April 01, 2024	June 29, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0038	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS OROQUIETA CITY - CALAMBA MT. RD. - K1754+989.5 - K1755+462; K1755+573 - K1755+874	SGM CONSTRUCTION (38805)	29,883,139.02	Completed	April 01, 2024	September 27, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAYPAYAN, OROQUIETA CITY, MISAMIS OCCIDENTAL.	NLMC CONSTRUCTION SERVICES (53748)	1,979,881.92	Completed	April 01, 2024	July 12, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0040	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - SIPAG - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTIONS) - CONSTRUCTION OF PANAON - ALORAN BY-PASS ROAD, (PANAON SECTION), BARANGAY POBLACION-SAN ANDRES-BA	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	14,699,935.46	Completed	April 01, 2024	August 19, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DALISAY, ALORAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	3,463,604.00	Completed	April 21, 2024	July 19, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0043	BRIDGE PROGRAM - REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - SALIMPUNO BR. (B01110MN)ALONG OROQUIETA CITY-PLARIDEL-CALAMBA-SAPANG DALAGA RD	WEISENWORK CONSTRUCTION (48140)	4,900,000.00	Completed	April 01, 2024	July 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0044	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - SIPAG - ACCESS ROADS AND/OR BRIDGES THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. UPPER DIOYO TO BRGY. POBLACION, CONCEPCION, MISAMIS OCCIDEN	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	14,699,961.81	Completed	April 01, 2024	August 13, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0045	ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE - PRIMARY ROADS OROQUIETA CITY - PLARIDEL - CALAMBA - SAPANG DALAGA RD - K1746+000 - K1747+000; K1789+000 - K1789+421	MINDANAO ROCK (23479)	55,706,435.52	Completed	April 01, 2024	August 01, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0046	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. TUGAYA - BRGY. BURGOS, ALORAN, MISAMIS OCCIDENTAL.	GENETIAN BUILDERS AND ENTERPRISES INCORPORATED (FORMERLY: GENETIAN BUILDERS) (18052)	14,474,856.90	Completed	April 11, 2024	August 29, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0047	ASSET PRESERVATION PROGRAM - REHABILITATION / RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - OROQUIETA CITY - PLARIDEL - CALAMBA - SAPANG DALAGA RD - K1793+000 - K1793+200	WEISENWORK CONSTRUCTION (48140)	19,599,989.94	On-Going	April 11, 2024	November 09, 2024	98.66
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0048	CONSTRUCTION (COMPLETION) OF ASENSO MISAMIS OCCIDENTAL MEDICAL CENTER (MOPH) MULTI-PURPOSE BUILDING, OROQUIETA CITY, MISAMIS OCCIDENTAL.	MINDANAO ROCK (23479) / HSO PROPERTY DEVELOPMENT AND CONSTRUCTION CORPORATION (53344)	97,999,481.34	On-Going	September 22, 2024	August 21, 2025	94.35
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0049	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MISAMIS OCCIDENTAL PROVINCIAL HOSPITAL), BARANGAY TALAIRON, OROQUIETA CITY, MISAMIS OCCIDENTAL.	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128) / HSO PROPERTY DEVELOPMENT AND CONSTRUCTION CORPORATION (53344)	91,049,005.17	On-Going	September 15, 2024	June 11, 2025	96.70
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0050	ASSET PRESERVATION PROGRAM - CONSTRUCTION /UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - OZAMIS CITY - OROQUIETA CITY RD - K1737+268 - K1737+400	WEISENWORK CONSTRUCTION (48140)	4,680,249.47	Completed	April 11, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0051	FLOOD MANAGEMENT PROGRAM - CONSTRUCTION /REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL ALONG TRIBUTARY CHANNEL OF LAYAWAN RIVER, BARANGAY TABOC NORTE AND TABOC SUR, OROQUIETA CI	MINDANAO ROCK (23479)	144,749,951.93	On-Going	April 11, 2024	June 11, 2025	94.35
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0052	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF ROAD, BRGY. RIZAL - BRGY. MACALIBRE BAJO, LOPEZ JAENA, MISAMIS OCC	MBD GENERAL CONSTRUCTION (55514)	9,649,853.29	Completed	April 11, 2024	July 09, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY UPPER RIZAL, OROQUIETA CITY, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	4,800,136.40	Completed	April 21, 2024	July 19, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAGCAMIGUING, CALAMBA, MISAMIS OCCIDENTAL.	MBD GENERAL CONSTRUCTION (55514)	4,949,871.73	Completed	April 21, 2024	July 19, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0057	BASIC INFRASTRUCTURE PROGRAM (BIP) - ACCESS ROAD AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD IN BARANGAY TUBURAN, ALORAN, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	5,939,990.19	Completed	April 11, 2024	July 09, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0058	CONVERGENCE AND SPECIAL SUPPORT PROGRAM -SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - INTERJURISDICTIONAL ROADS AND/OR BRIDGES (OR, ROADS THAT TRAVERSE MULTIPLE LGU JURISDICTION) - CONSTRUCTION OF PLARIDEL BY-PASS ROAD, LOOC PROPER - MA	SGM CONSTRUCTION (38805)	14,258,999.47	On-Going	May 09, 2024	September 05, 2024	80.18
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0059	SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS / FACILITIES - CONSTRUCTION OF FLOOD CONTROL ALONG MOBOD CREEK (PROPER LANGCANGAN - LOWER LAMAC - UPPER LOBOC - CANUBAY	MINDANAO ROCK (23479)	39,199,932.47	On-Going	May 26, 2024	February 19, 2025	96.72



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0061	REHABILITATION OF MULTI-PURPOSE BUILDING IN BARANGAY DALISAY, MUNICIPALITY OF ALORAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	7,919,999.45	Completed	May 16, 2024	September 12, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0062	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR / STRATEGIC PUBLIC BUILDINGS / FACILITIES CONSTRUCTION OF SHORE LINE PROTECTION, BARANGAY SOUTHERN LOOC, PLARIDEL, MISAMIS OCCIDENTAL.	ANIMAS BROS CONSTRUCTION CORPORATION (FORMERLY: ANIMAS BROS CONSTRUCTION) (35002)	86,849,960.44	Completed	May 16, 2024	March 29, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KI0063	CONSTRUCTION OF MISAMIS OCCIDENTAL 1ST DISTRICT ENGINEERING OFFICE BUILDING, LOWER LAMAC, OROQUIETA CITY, MISAMIS OCCIDENTAL	SGM CONSTRUCTION (38805)	38,599,996.35	On-Going	June 10, 2024	March 06, 2025	98.13
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0064	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BARANGAY MACALIBRE ALTO, BAR	SGM CONSTRUCTION (38805)	54,802,321.50	Completed	October 07, 2024	July 23, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW MUNICIPAL HALL), PANAON, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	39,184,212.54	On-Going	July 21, 2024	July 15, 2025	50.39
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0066	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY RIZAL, JIMENEZ, MISAMIS OCCIDENTAL	RJLG CONSTRUCTION AND SUPPLIES (45706)	9,899,951.65	Completed	July 15, 2024	December 11, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0067	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TIPAN, OROQUIETA CITY, MISAMIS OCCIDENTAL.	WEISENWORK CONSTRUCTION (48140)	6,929,963.17	Completed	May 26, 2024	September 22, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0068	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF BARANGAY LIBERTAD ROAD, SAPANG D	MINDANAO ROCK (23479)	36,088,499.08	Completed	September 05, 2024	May 08, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, CONCEPCION, MISAMIS OCCIDENTAL.	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	22,086,588.51	On-Going	June 24, 2024	December 20, 2024	98.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0070	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - SIPAG - FLOOD MITIGATION STRUCTURES PROTECTING MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF FLOOD CONTROL, LOBOG RIVER, PLARIDEL, MISAMIS OCCIDENTAL.	MINDANAO ROCK (23479)	86,849,999.99	Completed	August 15, 2024	July 04, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0076	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING PUROK 2, BARANGAY PELONG, ALORAN, MISAMIS OCCIDENTAL.	3R'S BUILDERS AND RESOURCES (35922)	1,921,504.85	Completed	July 14, 2024	October 11, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0077	CONVERGENCE AND SPECIAL SUPPORT PROGRAM SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BRGY. UPPER LAMAC,	3R'S BUILDERS AND RESOURCES (35922)	14,474,971.77	Completed	June 02, 2024	September 29, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0078	CONVERGENCE AND SPECIAL SUPPORT PROGRAM - CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTION SYSTEM - RAINWATER COLLECTOR IN PUBLIC FACILITIES	SBU BUILDERS AND GENERAL MERCHANDISE (35570)	2,766,802.22	Completed	June 02, 2024	September 29, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0079	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROADS - OROQUIETA CITY - PLARIDEL - CALAMBA - SAPANG DALAGA RD - K1784+400 - K1785+000	ANIMAS BROS CONSTRUCTION CORPORATION (FORMERLY: ANIMAS BROS CONSTRUCTION) (35002)	48,999,997.12	Completed	June 10, 2024	February 07, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KI0080	FLOOD MITIGATION PROGRAM - CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS - CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PALILAN RIVER, PACKAGE 1, JIMENEZ, MISAMIS OCCIDENTAL.	MINDANAO ROCK (23479) / HSO PROPERTY DEVELOPMENT AND CONSTRUCTION CORPORATION (53344)	96,499,974.83	Completed	June 24, 2024	June 21, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY OFFICE) BARANGAY POBLACION, MUNICIPALITY OF SAPANG DALAGA, MISAMIS OCCIDENTAL.	SBU BUILDERS AND GENERAL MERCHANDISE (35570)	4,918,099.49	On-Going	June 24, 2024	September 21, 2024	90.91



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0082	CONVERGE AND SPECIAL SUPPORT PROGRAM - SUSTAINABLE INFRASTRUCTURE PROJECTS ALLEVIATING GAPS (SIPAG) - SIPAG - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES CONSTRUCTION OF ROAD, BRGY. SIBULA - BRGY	RJLG CONSTRUCTION AND SUPPLIES (45706)	19,299,916.54	Completed	June 10, 2024	October 07, 2024	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0087	BRIDGE PROGRAM - WIDENING OF PERMANENT BRIDGES - DULAPO JUMBO BR. (B00377MN) ALONG OROQUIETA CITY - CALAMBA MT. RD.	MINDANAO ROCK (23479) / HSO PROPERTY DEVELOPMENT AND CONSTRUCTION CORPORATION (53344)	39,199,988.90	On-Going	July 15, 2024	July 09, 2025	99.07
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KI0090	BASIC INFRASTRUCTURE PROGRAM - BIP - ACCESS ROADS AND/OR BRIDGES FROM NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES - CONSTRUCTION OF BRIDGE FROM BARANGAY MAHAYAHAY TO BARANGAY BAGONG SILANG, MUNICIPALITY OF LOPEZ JAENA, MISAMIS O	HSO PROPERTY DEVELOPMENT AND CONSTRUCTION CORPORATION (53344)	5,939,987.65	Completed	July 15, 2024	January 13, 2025	100.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0095	BRIDGE PROGRAM - RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - PALILAN JUMBO BR (B00364MN) ALONG OZAMIS CITY - OROQUIETA CITY RD	WEISENWORK CONSTRUCTION (48140)	23,401,249.36	On-Going	January 13, 2025	December 20, 2025	62.00
Misamis Occidental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KI0096	BRIDGE PROGRAM - RETROFITTING / STRENGTHENING OF PERMANENT BRIDGES - DAISUG JUMBO BR (B01103MN) ALONG OROQUIETA CITY-PLARIDEL-CALAMBA-SAPANG DALAGA RD	WEISENWORK CONSTRUCTION (48140)	23,401,249.98	On-Going	January 13, 2025	June 29, 2025	13.22
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0001	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS OZAMIZ - COTTA RD - (S01004MN) CHAINAGE 0 - CHAINAGE 134	WEISENWORK CONSTRUCTION (48140)	3,184,508.62	Completed	February 22, 2024	April 11, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0002	WIDENING OF PERMANENT BRIDGES, MALUBOG BR. 1 (B00372MN) ALONG LABUYO-TANGUB-SILAYA RD	MINDANAO ROCK (23479)	29,468,597.61	Completed	March 07, 2024	January 12, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0003	WIDENING OF PERMANENT BRIDGES, LABUYO BR. (B00351MN) ALONG OZAMIS - PAGADIAN RD	WEISENWORK CONSTRUCTION (48140)	19,011,998.24	Completed	February 22, 2024	December 21, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0004	WIDENING OF PERMANENT BRIDGES, BOSIKONG BR. (B00350MN) ALONG OZAMIS - PAGADIAN RD	ABIB BUILDERS ENTERPRISE (45583)	25,126,890.93	Completed	February 22, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KJ0006	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF JUAREZ SEBACIS PROTECTION DIKE, TUDELA, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	11,882,500.74	Completed	March 01, 2024	July 08, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0007	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROAD (SINACABAN SECTION), SINACABAN, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	114,060,760.60	Completed	February 22, 2024	January 12, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0008	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROAD (CASILAK - SAN AGUSTIN), TUDELA, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	47,530,000.41	Completed	March 25, 2024	November 13, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0009	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROAD (BALON-SINUZA-COLAMBUTAN SETTLEMENT-MITUGAS), TUDELA, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	94,569,882.02	Completed	February 22, 2024	December 21, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0010	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROAD (MITUGAS - DALINGAP), CLARIN - TUDELA, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	47,481,000.00	Completed	March 25, 2024	November 13, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KJ0011	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), ACCESS ROAD LEADING TO MT. MALINDANG ECO-TOURISM PARK (COGON - KINUMAN SUR - GALA), OZAMIZ CITY, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	47,529,999.68	Completed	March 15, 2024	November 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0015	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, KINANGAY SUR - EMBARGO, OZAMIZ CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	9,505,999.62	Completed	March 15, 2024	May 14, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0016	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROAD (TIPAN-KATIPUNAN0, SINACABAN, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	93,367,350.35	Completed	April 08, 2024	February 05, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0018	CONSTRUCTION OF BYPASS AND DIVERSION ROADS, PANGUIL BAY ACCESS ROAD (SILANGA-SAN APOLINARIO SECTION), MISAMIS OCCIDENTAL	SGM CONSTRUCTION (38805)	47,529,998.53	Completed	April 08, 2024	September 23, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0021	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, TANGUB - BONIFACIO BYPASS ROAD (TANGUB-BONIFACIO SECTION), TUGAS-GUINABOT-DIMALCO, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	93,604,998.22	Completed	June 18, 2024	July 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0024	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, LIBORON-NUEVA VISTA, DON VICTORIANO, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	33,270,990.38	Completed	April 08, 2024	October 21, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KJ0025	CONSTRUCTION (COMPLETION) OF DPWH BUILDING EXTENSION, DPWH MISAMIS OCCIDENTAL 2ND DEO, STA. MARIA, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	38,023,998.56	On-Going	March 25, 2024	September 25, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0026	COMPLETION OF MULTI-PURPOSE BUILDING, SINACABAN, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	93,605,000.02	Completed	March 25, 2024	January 18, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0029	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MOAP) AT SINACABAN, MISAMIS OCCIDENTAL (PHASE II)	WEISENWORK CONSTRUCTION (48140)	9,602,998.38	Completed	April 02, 2024	September 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (ASENSO MISAMIS OCCIDENTAL RESORT AND AQUAMARINE PARK (AMORAP), SINACABAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,602,998.52	Completed	April 02, 2024	September 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0033	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF BRGY. SAN LORENZO RUIZ ROAD, SINACABAN, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	94,569,973.00	Completed	March 22, 2024	January 19, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0034	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONCRETING OF ROAD, BRGY. SAN ISIDRO BAJO - KATIPUNAN, SINACABAN, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	94,569,803.28	Completed	March 22, 2024	January 19, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0036	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, CAMATING-BUENAVISTA, TUDELA, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	99,298,500.00	Completed	April 08, 2024	February 10, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0039	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, CLARIN CLUSTER, CLARIN, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	19,205,982.17	Completed	April 08, 2024	December 18, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0040	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, OZAMIZ CLUSTER, OZAMIZ CITY, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	19,205,968.99	Completed	April 08, 2024	September 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0041	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BALON PUROK 3 TO SITIO PLACER JUNCTION OF BALON, TUDELA, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	47,529,903.10	Completed	April 08, 2024	September 10, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0044	PREVENTIVE MAINTENANCE - PRIMARY ROADS, ASPHALT OVERLAY OZAMIS - PAGADIAN ROAD (TANGUB-OZAMIZ SECTION), MISAMIS OCCIDENTAL	MINDANAO ROCK (23479) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	140,407,499.69	Completed	April 08, 2024	September 16, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0046	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, SINACABAN CLUSTER, SINACABAN, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	19,205,984.59	Completed	April 08, 2024	September 19, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0048	CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. COLUPAN ALTO, SINACABAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,801,499.61	Completed	March 25, 2024	August 01, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0049	CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDING, BRGY. LIBERTAD ALTO, SINACABAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,801,499.89	Completed	March 25, 2024	August 01, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING (AQUAMARINE PARK), SINACABAN, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	48,014,999.64	Completed	March 15, 2024	September 30, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0051	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, TUDELA CLUSTER, TUDELA, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	19,205,998.85	Completed	March 25, 2024	September 05, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0053	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. PULOT (PULOT-BALINTAWAK ROAD), OZAMIZ CITY	WEISENWORK CONSTRUCTION (48140)	19,011,999.63	Completed	April 05, 2024	July 19, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0055	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. TABID - DIMALUNA ROAD, OZAMIZ CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	33,982,048.68	Completed	March 25, 2024	August 05, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0061	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, OZAMIS-PAGADIAN RD - K1673+628 - K1674+000, K1683+925 - K1684+143, K1684+165 - K1685+000, K1690+970 - K1691+324	MINDANAO ROCK (23479)	38,023,999.18	Completed	April 08, 2024	September 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0062	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, DIGUAN - GALA, OZAMIZ CITY, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	47,529,939.72	Completed	April 08, 2024	November 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0063	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, NAPUROG-DUANGICAN, TUDELA, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	60,843,114.15	Completed	April 08, 2024	December 18, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0069	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, BRGY. TABID (PUROK 2 ROAD), OZAMIZ CITY, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	14,258,900.25	Completed	April 08, 2024	July 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0071	COMPLETION MULTIPURPOSE BUILDING (PNP-2ND PMFC BUILDING), OZAMIZ CITY, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	14,404,490.41	Completed	April 08, 2024	September 14, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0073	CONSTRUCTION OF DRAINAGE STRUCTURE, CANIANGAN-TAGUITE, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,999.45	Completed	April 08, 2024	July 15, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0077	REHABILITATION OF SPILLWAY, TAGUITE ELEMENTARY SCHOOL, TAGUITE, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.28	Completed	April 08, 2024	July 15, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0080	CONSTRUCTION OF BRIDGE, MASABOD - CANICAPAN, CLARIN, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	23,764,999.76	Completed	April 08, 2024	November 10, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0081	CONSTRUCTION OF SAN LORENZO RUIZ BRIDGE, SINACABAN, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	23,764,999.77	Completed	April 08, 2024	November 10, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0085	REHABILITATION OF JUAN LUNA BRIDGE, BARANGAY I - MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.63	Completed	April 08, 2024	June 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0086	REHABILITATION OF MALUBOG BRIDGE, BARANGAY SAN APOLINARIO, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.77	Completed	April 08, 2024	June 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0087	REHABILITATION OF MIGCANAWAY BRIDGE II, BARANGAY II - MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,998.78	Completed	April 08, 2024	June 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0088	REHABILITATION OF OSMENA BRIDGE, BARANGAY MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,998.84	Completed	April 08, 2024	June 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0089	REPAIR OF BRIDGE, LABUYO - AQUINO, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,999.43	Completed	April 08, 2024	June 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0090	WIDENING OF PERMANENT BRIDGES, DIGSON BR. (B00344MN) ALONG OZAMIS - PAGADIAN RD	WEISENWORK CONSTRUCTION (48140)	25,190,899.94	Completed	April 08, 2024	January 11, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0091	WIDENING OF PERMANENT BRIDGES, LABINAY BR. (B00355MN) ALONG OZAMIS-PAGADIAN RD	MINDANAO ROCK (23479)	33,270,999.34	Completed	April 08, 2024	February 15, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0092	CONSTRUCTION OF SAN ISIDRO ALTO BRIDGE, SINACABAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	14,258,999.93	Completed	April 08, 2024	October 29, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0093	PREVENTIVE MAINTENANCE - SECONDARY ROADS, ASPHALT OVERLAY OZAMIS PORT ROAD, 10.400 - 105, 117 - 428, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	9,505,999.18	Completed	June 18, 2024	August 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0094	PREVENTIVE MAINTENANCE - SECONDARY ROADS, ASPHALT OVERLAY OZAMIS PORT ROAD DUAL, 130 - 439, 451 - 545.600, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	9,505,997.50	Completed	June 18, 2024	August 03, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0095	PREVENTIVE MAINTENANCE - TERTIARY ROADS, ASPHALT OVERLAY TAN AVENUE ROAD, K1686+669 - K1687+610, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479)	38,023,999.43	Completed	May 23, 2024	August 28, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0096	REHABILITATION/RECONSTRUCTION/UPGRADI NG OF DAMAGED PAVED ROADS - PRIMARY ROADS, OZAMIS - OROQUIETA RD - K1709+000 - K1711+000, K1717+589 - K1718+398	SGM CONSTRUCTION (38805)	55,873,500.00	Completed	May 23, 2024	March 14, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0097	ROAD WIDENING - PRIMARY ROADS, OZAMIS - PAGADIAN RD - K1672+640 - K1674+000	SGM CONSTRUCTION (38805)	55,873,500.00	Completed	July 30, 2024	May 23, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0098	ROAD WIDENING - PRIMARY ROADS, OZAMIS - OROQUIETA RD - K1707+535 - K1708+200, K1715+968 - K1717+402.500	SGM CONSTRUCTION (38805)	55,873,499.98	On-Going	June 18, 2024	January 11, 2025	94.63
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0099	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANSLIDE - PRIMARY RD OZAMIS - PAGADIAN RD - K1668+020 - K1668+170	ABIB BUILDERS ENTERPRISE (45583)	23,764,999.38	Completed	June 21, 2024	April 30, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0100	PREVENTIVE MAINTENANCE - PRIMARY ROADS, ASPHALT OVERLAY OZAMIS - PAGADIAN ROAD (OZAMIZ SECTION), K1695+000 - K1695+391, K1695+421 - K1699+831.70, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479) / WEISENWORK CONSTRUCTION (48140)	140,407,499.71	Completed	June 18, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0101	PREVENTIVE MAINTENANCE - PRIMARY ROADS, ASPHALT OVERLAY OZAMIS - OROQUIETA ROAD (OZAMIZ - CLARIN SECTION), K1701+526 - K1705+022, MISAMIS OCCIDENTAL	MINDANAO ROCK (23479) / ABIB BUILDERS ENTERPRISE (45583)	131,046,999.56	Completed	June 18, 2024	November 23, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0102	CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- PRIMARY ROADS, OZAMIS-PAGADIAN RD- K1672+000-K1673+000	ABIB BUILDERS ENTERPRISE (45583)	23,836,295.08	Completed	June 18, 2024	April 05, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0103	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MT. MALINDANG ECO TOURISM BYPASS ROADS, OZAMIZ-CLARIN SECTIONS, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	94,569,923.46	Completed	May 30, 2024	March 29, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0104	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, PANGUIL BAY ACCESS ROAD (TANGUB - BONIFACIO SECTION), MISAMIS OCCIDENTAL	SGM CONSTRUCTION (38805)	47,285,011.07	Completed	June 20, 2024	December 05, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0105	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, CONSTRUCTION OF ROAD, DALINGAP (CALU-N) - DALINGAP PROPER, CLARIN, MISAMIS OCCIDENTAL	ANGEL & SAM CONSTRUCTION & GEN. MDSE. (19968)	80,384,472.91	Completed	June 06, 2024	September 05, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0106	CONSTRUCTION OF DINAS DRAINAGE STRUCTURE, SINACABAN, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,999.57	Completed	June 20, 2024	November 25, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0107	CONSTRUCTION OF DRAINAGE STRUCTURE, LUMBAN, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,999.34	Completed	June 20, 2024	December 25, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0108	CONSTRUCTION OF DRAINAGE STRUCTURE, SCOT, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	4,752,999.28	Completed	June 21, 2024	September 27, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0109	REHABILITATION OF SPILLWAY, MINSUBONG, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.94	Completed	June 21, 2024	December 26, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0110	CONSTRUCTION (COMPLETION) OF WATER SYSTEM, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	9,505,999.70	On-Going	June 20, 2024	January 03, 2025	97.60
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0111	REHABILITATION OF DELOSO BRIDGE, MIGCANAWAY-MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.81	Completed	June 20, 2024	September 08, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0112	REHABILITATION OF FERTIG BRIDGE, MIGCANAWAY - MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.87	Completed	June 20, 2024	September 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0113	REHABILITATION OF GOMEZ BRIDGE, MIGCANAWAY - MALORO, TANGUB CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	4,752,999.81	Completed	June 20, 2024	September 08, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0118	CONSTRUCTION (COMPLETION) OF MULTI- PURPOSE BUILDING,BARANGAY LORENZO TAN, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	1,920,599.27	Completed	August 05, 2024	October 28, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0119	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. ISIDRO D. TAN, TANGUB CITY, MISAMIS OCCIDENTAL	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	19,205,540.57	Completed	August 05, 2024	January 16, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0120	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SINONOC, SINACABAN, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	24,007,499.53	Completed	August 16, 2024	February 01, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0122	CONSTRUCTION (COMPLETION) OF LABINAY BRIDGE, OZAMIZ CITY, MISAMIS OCCIDENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	23,764,950.97	On-Going	October 21, 2024	May 25, 2025	35.99
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0124	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), OZAMIZ CITY, MISAMIS OCCIDENTAL (PHASE 6)	MINDANAO ROCK (23479)	96,030,000.00	On-Going	August 24, 2024	September 17, 2025	92.80
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0128	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, OZAMIZ CITY COASTAL BYPASS ROAD, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	28,811,999.99	On-Going	October 17, 2024	June 10, 2025	1.31
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO- 1	24KJ0129	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, PANGUIL BAY COASTAL ROAD PACKAGE 1, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	28,812,000.00	On-Going	October 17, 2024	June 10, 2025	0.11
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0130	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ASENSO MISAMIS OCCIDENTAL GLOBAL GARDENS), TANGUB CITY 2ND DISTRICT, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	48,014,999.34	On-Going	September 11, 2024	June 27, 2025	85.62
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0131	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, BONIFACIO CLUSTER, BONIFACIO, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,602,999.84	Completed	October 16, 2024	May 18, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0132	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF VARIOUS ROADS, BONIFACIO CLUSTER, BONIFACIO, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,602,999.65	Completed	October 16, 2024	December 15, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0133	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONCRETING OF VARIOUS BARANGAY ROADS, OZAMIZ CLUSTER, OZAMIZ CITY, MISAMIS OCCIDENTAL	ABIB BUILDERS ENTERPRISE (45583)	19,205,999.60	Completed	September 19, 2024	January 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0134	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONCRETING OF VARIOUS BARANGAY ROADS, BONIFACIO CLUSTER, BONIFACIO, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,602,999.54	Completed	September 27, 2024	November 26, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0135	ACCESS ROADS AND/ OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/ FACILITIES, CONSTRUCTION OF VARIOUS ROADS, TANGUB CLUSTER, TANGUB CITY, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,602,998.83	Completed	October 10, 2024	December 09, 2024	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0137	CONSTRUCTION/COMPLETION OF MULTI-PURPOSE BUILDINGS, OZAMIZ CITY, MISAMIS OCCIDENTAL	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	48,014,999.53	Completed	October 16, 2024	May 03, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0138	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CITY JAIL), OZAMIZ CITY, MISAMIS OCCIDENTAL	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	28,808,999.59	On-Going	October 16, 2024	April 08, 2025	0.11
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0139	COMPLETION OF MULTI-PURPOSE BUILDING WITH SITE DEVELOPMENT, TUDELA, MISAMIS OCCIDENTAL	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	38,412,000.00	Completed	October 16, 2024	April 18, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0140	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN LORENZO RUIZ, SINACABAN, MISAMIS OCCIDENTAL	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	4,801,499.16	Completed	October 16, 2024	February 22, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0142	RAINWATER COLLECTORS IN PUBLIC FACILITIES, MISAMIS OCCIDENTAL 2ND DEO	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	2,808,149.18	Completed	October 16, 2024	January 21, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0143	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TANGUB CITY, MISAMIS OCCIDENTAL	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	20,477,546.64	Completed	October 17, 2024	March 30, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KJ0144	CONSTRUCTION OF MULTI-PURPOSE BUILDINGS, DON VICTORIANO, MISAMIS OCCIDENTAL	WEISENWORK CONSTRUCTION (48140)	9,603,000.88	On-Going	October 17, 2024	March 20, 2025	98.85



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KJ0145	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM - TRIP), GANDAWAN-LAKE DUMINAGAT ROAD LEADING TO LAKE DUMINAGAT, BRGY. NUEVA VISTA-GANDAWAN & LAKE DUMINAGAT, DON VICTORIANO, MISAMIS OC	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	57,255,439.06	Completed	October 17, 2024	June 30, 2025	100.00
Misamis Occidental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KJ0146	CONSTRUCTION OF MISSING LINKS/ NEW ROADS DON VICTORIANO - CONCEPCION ROAD (PACKAGE I)	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	141,854,989.30	Completed	October 17, 2024	October 06, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0001	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY INOBULAN, SALAY, MISAMIS ORIENTAL	RAMTRADE CONSTRUCTION AND SUPPLY (35246)	5,940,000.00	Completed	July 11, 2024	January 06, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0002	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BANGBANG, SITIO SIDLAKAN, MEDINA, MISAMIS ORIENTAL	CHIU BUILDERS (44116)	5,939,967.58	Completed	February 08, 2024	August 25, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0003	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, LTO BALINGASAG DISTRICT OFFICE, BALINGASAG, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SALAGSAG, SALAY, MISAMIS ORIENTAL	FGC CONSTRUCTION (48785)	5,940,000.00	Completed	February 08, 2024	June 03, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0005	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY YUNGOD, SALAY, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	2,970,000.00	Completed	February 08, 2024	June 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KITAMBIS, BINUANGAN, MISAMIS ORIENTAL	PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	5,940,000.00	Completed	February 08, 2024	May 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KK0007	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROLL-IT), LUNAO-AGAY-AYAN CIRCUMFERENTIAL ROAD CONNECTING TO PROPOSED LUNAO SEAPORT IN SUPPORT OF TRANSPORT AND LOGISTICS, GINGOOG CITY, MISAMIS ORIENTAL	WDM CONSTRUCTION AND SUPPLIES (18877)	4,900,000.00	Completed	February 08, 2024	May 16, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0008	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - LAGONGLONG BR. (B01312MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	RAMISES CONSTRUCTION (17351)	9,800,000.00	Completed	February 08, 2024	May 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0009	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - TALISAYAN BR. (B01297MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	RAMISES CONSTRUCTION (17351)	19,600,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0010	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY 26, GINGOOG CITY, MISAMIS ORIENTAL	BUFFALO CONSTRUCTION AND SUPPLY (34179)	29,699,642.00	Completed	February 08, 2024	December 15, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BERAY, KINOOGUITAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	1,980,000.00	Completed	February 08, 2024	May 24, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0012	CONST./UPGRADING/REHAB OF DRAINAGE ALONG NATIONAL RDS - PRIMARY RDS - BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1319+243 - K1319+267, K1322+729 - K1322+743, K1322+916 - K1322+928, K1323+006 - K1323+017, K1324+244 - K1324+252, K1324+387 - K1324+406	MINKONSTRAK ENGINEERING & GENERAL SERVICES (37112)	9,799,019.13	Completed	February 23, 2024	September 27, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0013	ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1281+(-187) - K1281+(-141), K1280+185 - K1280+554	DICON BUILDERS CORP. (33181)	19,256,865.84	Completed	February 08, 2024	October 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0014	ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1329+(-1118.74) - K1329+(-1042), K1329 +(-1589) - K1329+(-1153)	SUPREA PHILS. DEVELOPMENT CORP. (41868)	23,802,240.00	Completed	February 08, 2024	October 09, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0015	ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1360 + 000 - K1360 + 645	ELITE GENERAL CONTRACTOR AND DEVELOPMENT CORP. (49128)	29,939,000.00	Completed	February 08, 2024	November 13, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0016	WIDENING OF PERMANENT BRIDGES - AGAY-AYAN BR. (B01351MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE IV)	TRIPARCO DEVELOPMENT CORPORATION (23327)	9,799,179.70	Completed	February 08, 2024	August 15, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0017	WIDENING OF PERMANENT BRIDGES - DANGOAN BR. 2 (B01291MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE V)	WDM CONSTRUCTION AND SUPPLIES (18877)	19,599,069.36	Completed	February 08, 2024	October 04, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0018	WIDENING OF PERMANENT BRIDGES - TUP-ON BR. (B01293MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE IV)	WDM CONSTRUCTION AND SUPPLIES (18877)	19,600,000.00	Completed	February 08, 2024	December 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY ESPERANZA, KINOOGUITAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	5,940,000.00	Completed	February 08, 2024	May 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0020	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - CATUAN BR. (B01349MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	GWG NORTH ROAD CO. LTD. (51627)	29,400,000.00	Completed	February 08, 2024	July 11, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0021	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - SINAP-ANGAN BR. (B01257MN) ALONG GINGOOG-CLAVERIA-VILLANUEVA RD	R. DE MESA CONSTRUCTION (18770)	19,300,000.00	Completed	February 23, 2024	October 11, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0022	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - STA. INES BR. 2 (B01295MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	RAMISES CONSTRUCTION (17351)	19,600,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0023	REHABILITATION / MAJOR REPAIR OF PERMANENT BRIDGES - MALUBOG BR. (B01344MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	TRIPARCO DEVELOPMENT CORPORATION (23327)	19,600,000.00	Completed	February 14, 2024	June 28, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0024	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DANGOAN RIVER, PACKAGE 2, MEDINA, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	120,623,945.19	Completed	February 12, 2024	November 04, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0025	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG DANGOAN RIVER, PACKAGE 3, MEDINA, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	120,623,720.02	Completed	February 12, 2024	November 04, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0026	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MAGSAYSAY MULTI-PURPOSE COMPLEX), BARANGAY POBLACION, MAGSAYSAY, MISAMIS ORIENTAL	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	24,749,879.46	Completed	March 14, 2024	December 27, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0027	ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1395+000 - K1395+377, K1395+471 - K1395+552	PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	21,264,495.49	Completed	February 08, 2024	July 16, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0028	ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1353+739 - K1353+903, K1355+(-1103) - K1355+000	CAGALAWAN ENTERPRISES (38019)	57,176,229.50	Completed	March 14, 2024	March 15, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0029	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - CABULAWAN BR. (B01311MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	DICON BUILDERS CORP. (33181)	19,600,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0030	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - KIBUNGSOD BR. (B01151MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	RAMISES CONSTRUCTION (17351)	19,600,000.00	Completed	February 08, 2024	June 06, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0031	RETROFITTING/ STRENGTHENING OF PERMANENT BRIDGES - PANGASIHAN BR. (B01341MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	RAMISES CONSTRUCTION (17351)	19,600,000.00	Completed	February 08, 2024	June 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0032	CONSTRUCTION OF FLOOD CONTROL DIKE ALONG LINUGOS RIVER (UPSTREAM OF KIBUNGSOD BRIDGE), MAGSAYSAY, MISAMIS ORIENTAL (PHASE 2)	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	86,852,678.85	Completed	March 14, 2024	January 07, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0033	WIDENING OF PERMANENT BRIDGES - BALANAKON BR. (B01259MN) ALONG GINGOOG-CLAVERIA-VILLANUEVA RD (PHASE III)	WDM CONSTRUCTION AND SUPPLIES (18877)	14,685,700.00	Completed	February 08, 2024	September 19, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0034	WIDENING OF PERMANENT BRIDGES - HINANDIGAN BR. (B01258MN) ALONG GINGOOG-CLAVERIA-VILLANUEVA RD (PHASE III)	WDM CONSTRUCTION AND SUPPLIES (18877)	19,587,600.00	Completed	February 08, 2024	October 04, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0035	WIDENING OF PERMANENT BRIDGES - LINGONLINGON BR. (B01260MN) ALONG GINGOOG-CLAVERIA-VILLANUEVA RD (PHASE III)	WDM CONSTRUCTION AND SUPPLIES (18877)	14,688,400.00	Completed	February 08, 2024	September 19, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0036	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GINGOOG RIVER, PACKAGE 1, GINGOOG CITY, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,495,215.41	Completed	April 25, 2024	March 05, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0037	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GINGOOG RIVER, PACKAGE 2, GINGOOG CITY, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,499,464.00	Completed	April 25, 2024	March 05, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0038	CONSTRUCTION OF ACCESS ROAD LEADING TO TALON FALLS, GINGOOG CITY, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / CHIU BUILDERS (44116)	48,249,245.79	On-Going	February 26, 2024	January 03, 2025	84.30
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KK0039	CONSTRUCTION / IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TRIP), CONSTRUCTION OF ACCESS ROAD LEADING TO MT. SIOAN TRI-ROCK RESORT, GINGOOG CITY, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / CHIU BUILDERS (44116)	48,250,000.00	Completed	February 12, 2024	January 31, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0040	WIDENING OF PERMANENT BRIDGES - GAHUB BR. (B01346MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE IV)	TRIPARCO DEVELOPMENT CORPORATION (23327)	19,599,432.98	Completed	February 08, 2024	October 04, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0041	WIDENING OF PERMANENT BRIDGES - LUNAO BR. (B01350MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE V)	TRIPARCO DEVELOPMENT CORPORATION (23327)	19,600,000.00	Completed	February 08, 2024	October 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0042	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY GUMABON TO BARANGAY TAMA, MAGSAYSAY, MISAMIS ORIENTAL	RAMISES CONSTRUCTION (17351)	49,500,000.00	Completed	April 25, 2024	December 24, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0043	CONSTRUCTION OF WATERWORKS SYSTEM, BARANGAY BINITINAN, BARANGAY HERMANO, BALINGASAG, MISAMIS ORIENTAL	CHIU BUILDERS (44116)	9,900,000.00	Completed	May 30, 2024	November 25, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0044	CONSTRUCTION OF WATERWORKS SYSTEM, BARANGAY POBLACION, BARANGAY TABOK, BARANGAY MANAOL, BARANGAY LUMBO, LAGONGLONG, MISAMIS ORIENTAL	CHIU BUILDERS (44116)	14,850,000.00	Completed	May 30, 2024	March 25, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0045	WIDENING OF PERMANENT BRIDGES - ANAKAN BR. (B01343MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE III)	EQUI-PARCO CONSTRUCTION COMPANY (14332)	19,598,663.36	Completed	February 08, 2024	December 10, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0046	WIDENING OF PERMANENT BRIDGES - SILAD BR. 1 (B01304MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE II)	WDM CONSTRUCTION AND SUPPLIES (18877)	49,000,000.00	Completed	February 08, 2024	October 24, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0047	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - GINGOOG-CLAVERIA-VILLANUEVA RD - K1321+750 - K1321+900	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,500,000.00	On-Going	June 28, 2024	August 31, 2025	95.27
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, UPSTREAM OF CABUG BRIDGE, MEDINA, MISAMIS ORIENTAL	EQUALYZ TRADING (42406)	77,200,000.00	Completed	February 27, 2024	November 22, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0049	CONSTRUCTION OF NATIONAL OVERPASS - BALIWAGAN NATIONAL HIGH SCHOOL, BALINGASAG, MISAMIS ORIENTAL	DICON BUILDERS CORP. (33181)	19,596,080.00	Completed	February 23, 2024	June 21, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0050	CONSTRUCTION OF BRIDGE, MANDANGOA, BALINGASAG, MISAMIS ORIENTAL (PHASE III)	EQUI-PARCO CONSTRUCTION COMPANY (14332)	96,500,000.00	Completed	March 14, 2024	April 01, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0051	CONSTRUCTION OF ODIONGAN BRIDGE 2, GINGOOG CITY, MISAMIS ORIENTAL	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	143,274,502.41	Completed	March 14, 2024	May 30, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0052	PREVENTIVE MAINTENANCE - SECONDARY ROADS-GINGOOG-CLAVERIA-VILLANUEVA RD - K1318 + 011 - K1318 + 705, K1325 + 500 - K1327 + 000	SUPREA PHILS. DEVELOPMENT CORP. (41868)	96,498,831.17	Completed	June 10, 2024	November 16, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KK0053	PREVENTIVE MAINTENANCE - SECONDARY ROADS-GINGOOG-CLAVERIA-VILLANUEVA ROAD- K1316 + (-320) -K1317+886	VICENTE T. LAO CONSTRUCTION (7040)	96,498,839.10	Completed	June 10, 2024	November 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0054	CONSTRUCTION OF RIVER DIKE AT STA. INES BRIDGE II (UPSTREAM), TALISAYAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	May 23, 2024	March 23, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0055	CONSTRUCTION OF MAGSAYSAY CIS PROTECTION DIKE, MAGSAYSAY, MISAMIS ORIENTAL	PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	12,249,849.15	Completed	June 10, 2024	December 26, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KK0056	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALATUKAN RIVER. PACKAGE 2, BALINGASAG, MISAMIS ORIENTAL	VEN RAY CONSTRUCTION CORPORATION (18310)	29,399,467.33	Completed	April 01, 2024	December 01, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0057	CONSTRUCTION OF RIVER DIKE AT ANAKAN BRIDGE (ABUTMENT A AND B), GINGOOG CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,497,844.50	Completed	May 30, 2024	April 06, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0058	CONSTRUCTION OF RIVER DIKE AT LUNAO BRIDGE (ABUTMENT A AND B), GINGOOG CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	May 06, 2024	April 28, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0059	CONSTRUCTION OF RIVER DIKE AT MINLAGAS BRIDGE (ABUTMENT A, UPSTREAM AND DOWNSTREAM), GINGOOG CITY, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	April 11, 2024	February 23, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0060	CONSTRUCTION OF RIVER DIKE AT TALISAYAN BRIDGE (UPSTREAM BOTH SIDES), TALISAYAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	On-Going	May 23, 2024	June 06, 2025	87.74
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0061	CONSTRUCTION OF FLOOD CONTROL STRUCTURE (DOWNSTREAM OF CABULAWAN BRIDGE), LAGONGLONG, MISAMIS ORIENTAL	JEJOR'S CONSTRUCTION CORPORATION (5143)	49,000,000.00	Completed	May 27, 2024	March 25, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0062	CONSTRUCTION OF ROAD, PUROK 4, BARANGAY KALAGONOY, GINGOOG CITY, MISAMIS ORIENTAL	D.O.T. CONSTRUCTION (35081)	4,950,000.00	Completed	May 01, 2024	August 01, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0063	CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG ODIONGAN RIVER (DOWNSTREAM), GINGOOG CITY, MISAMIS ORIENTAL	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (FORMERLY R (22901)	99,000,000.00	Completed	April 11, 2024	May 20, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0064	CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG ODIONGAN RIVER (DOWNSTREAM, LEFT SIDE), GINGOOG CITY, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / EQUALYZ TRADING (42406)	98,995,000.00	Completed	June 10, 2024	April 20, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0065	CONSTRUCTION OF DRAINAGE, BRGY. POBLACION, TALISAYAN, MISAMIS ORIENTAL	CHIU BUILDERS (44116)	14,850,000.00	Completed	May 17, 2024	January 10, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0066	CONSTRUCTION OF DRAINAGE, BRGY. SAN JOSE, TALISAYAN, MISAMIS ORIENTAL	CHIU BUILDERS (44116)	9,897,154.82	Completed	April 18, 2024	November 13, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG BALATUKAN RIVER BRGY. KIBANBAN, BALINGASAG, MISAMIS ORIENTAL (PHASE II)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140) / CHIU BUILDERS (44116)	39,599,823.02	Completed	April 01, 2024	December 01, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0068	CONSTRUCTION OF SCHOOL BUILDING, SANGALAN INTEGRATED SCHOOL, GINGOOG CITY, MISAMIS ORIENTAL	OBMB BUILDERS (45606)	14,850,000.00	Completed	April 18, 2024	November 14, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0069	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, (MAHAYAHAY ELEMENTARY SCHOOL), MAGSAYSAY, MISAMIS ORIENTAL	LLM UNIFIED BUILDERS & TRADING CORP. (FORMERLY:LLM CONCRETE PRODUCTS) (14235)	19,800,000.00	Completed	May 27, 2024	January 06, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0070	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BAL-ASON NATIONAL HIGH SCHOOL, BRGY. BAL-ASON, GINGOOG CITY, MISAMIS ORIENTAL	KE-DA CONSTRUCTION (52966)	9,900,000.00	Completed	April 18, 2024	September 14, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0071	CONSTRUCTION OF MULTI-PURPOSE FACILITY, GINGOOG CITY COMPREHENSIVE NATIONAL HIGH SCHOOL, BARANGAY 23 GINGOOG CITY MISAMIS ORIENTAL	OBMB BUILDERS (45606)	9,899,944.07	Completed	May 15, 2024	November 13, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MANTANGALE NATIONAL HIGH SCHOOL, BALINGOAN, MISAMIS ORIENTAL (PHASE 1)	CHIU BUILDERS (44116)	9,900,000.00	Completed	May 01, 2024	December 26, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MANTANGALE ELEMENTARY SCHOOL, BALINGOAN, MISAMIS ORIENTAL (PHASE 2)	CHIU BUILDERS (44116)	19,800,000.00	Completed	May 23, 2024	February 05, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAL-ASON, GINGOOG CITY, MISAMIS ORIENTAL	OBMB BUILDERS (45606)	6,930,000.00	Completed	April 01, 2024	July 29, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KALIPAY, GINGOOG CITY, MISAMIS ORIENTAL	OBMB BUILDERS (45606)	6,930,000.00	Completed	April 01, 2024	August 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DALANGPANAN BUILDING), BARANGAY TIBONTIBON, MAGSAYSAY, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	5,939,841.74	Completed	May 31, 2024	November 11, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0077	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CRISIS CENTER- LGU), BARANGAY WATERFALL, BALINGASAG, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	6,930,000.00	Completed	June 28, 2024	February 04, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0078	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 1, BARANGAY MANTANGALE, BALINGOAN, MISAMIS ORIENTAL	MINKONSTRAK ENGINEERING & GENERAL SERVICES (37112)	6,928,860.19	Completed	April 11, 2024	August 18, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0079	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BALINGOAN COMMUNITY COLLEGE), BRGY. MANTANGALE, BALINGOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	9,900,000.00	Completed	April 11, 2024	September 11, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0080	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, COMMUNITY COLLEGE OF GINGOOG CITY, BRGY. 22, GINGOOG CITY, MISAMIS ORIENTAL	OBMB BUILDERS (45606)	14,850,000.00	Completed	May 01, 2024	November 30, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0081	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY 26, GINGOOG CITY, MISAMIS ORIENTAL (PHASE II)	BUFFALO CONSTRUCTION AND SUPPLY (34179)	19,799,874.13	Completed	April 02, 2024	January 30, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PNP BUILDING), BRGY. POBLACION, LAGONGLONG, MISAMIS ORIENTAL	CHUN CONSTRUCTION AND TRADING, INC. (46852)	4,950,000.00	Completed	May 23, 2024	October 10, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0083	CONSTRUCTION OF MULTI-PURPOSE FACILITY BRGY. POBLACION, LAGONGLONG, MISAMIS ORIENTAL	CHUN CONSTRUCTION AND TRADING, INC. (46852)	4,950,000.00	Completed	June 28, 2024	September 25, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0084	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. KABULAWAN, LAGONGLONG, MISAMIS ORIENTAL	CAAB DEVELOPMENT CORP. (43957)	4,949,837.00	Completed	April 11, 2024	October 07, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0085	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), NORTH POBLACION, MEDINA, MISAMIS ORIENTAL	JEJOR'S CONSTRUCTION CORPORATION (5143)	9,900,000.00	Completed	August 17, 2024	May 07, 2025	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0086	CONSTRUCTION MULTI-PURPOSE FACILITY, SITIO MIN-ABACA, BRGY. SOUTH POBLACION, MEDINA, MISAMIS ORIENTAL	GLAXON CONSTRUCTION SERVICES (45152)	9,900,000.00	Completed	May 17, 2024	October 14, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0087	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. PANGPANGON, TALISAYAN, MISAMIS ORIENTAL	KCK BUILDERS CORPORATION (53098)	6,930,000.00	Completed	May 01, 2024	August 15, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM AT TALISAYAN CENTRAL SCHOOL), TALISAYAN, MISAMIS ORIENTAL	RBT VENTURES (37230)	25,740,000.00	Completed	May 27, 2024	January 21, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING IN BRGY LAPINIG, MUNICIPALITY OF BALINGOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	9,900,000.00	Completed	May 30, 2024	October 26, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0090	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER), PUROK 4, BRGY. LOOC, SALAY, MISAMIS ORIENTAL	ZULAR-AZ CONSTRUCTION AND SUPPLY, INC. (41143)	6,930,000.00	Completed	May 02, 2024	August 29, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING, (CLASSROOM MAANAS ELEMENTARY SCHOOL), MEDINA, MISAMIS ORIENTAL	KE-DA CONSTRUCTION (52966)	19,799,837.00	Completed	May 15, 2024	December 30, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BABANLAGAN ELEMENTARY SCHOOL, TALISAYAN, MISAMIS ORIENTAL	PHILIPPIANS CDO CONSTRUCTION CORPORATION (46024)	9,900,000.00	Completed	May 06, 2024	December 12, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COAST GUARD SUBSTATION), BRGY. 6, BALINGASAG, MISAMIS ORIENTAL	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400)	4,949,940.04	Completed	April 02, 2024	September 28, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CHILD DEVELOPMENT CENTER), BRGY. 6, BALINGASAG, MISAMIS ORIENTAL	RAMTRADE CONSTRUCTION AND SUPPLY (35246)	6,930,000.00	Completed	June 26, 2024	November 30, 2024	100.00
Misamis Oriental 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KK0105	CONSTRUCTION/REHABILITATION OF WATER SUPPLY/SEPTAGE AND SEWERAGE/RAINWATER COLLECTOR SYSTEM	EQUALYZ TRADING (42406)	2,871,148.01	Completed	May 23, 2024	October 19, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0001	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SOLANA RIVER (UPSTREAM & DOWNSTREAM OF SOLANA BY-PASS BRIDGE) PACKAGE 2, JASAAN, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	96,500,000.00	Completed	February 05, 2024	April 05, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0002	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SOLANA RIVER (UPSTREAM & DOWNSTREAM OF SOLANA BY-PASS BRIDGE) PACKAGE 1, JASAAN, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	96,500,000.00	Completed	February 05, 2024	December 05, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0003	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAN ANTONIO RIVER (UPSTREAM OF SAN ANTONIO BRIDGE) PACKAGE 1, JASAAN, MISAMIS ORIENTAL	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,500,000.00	Completed	February 05, 2024	December 07, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0004	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SAN ANTONIO RIVER (UPSTREAM OF SAN ANTONIO BRIDGE) PACKAGE 2, JASAAN, MISAMIS ORIENTAL	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,500,000.00	Completed	February 05, 2024	November 20, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0005	CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY MOHON, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,944,142.76	Completed	February 01, 2024	July 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0006	CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY ROSARIO, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,936,372.80	Completed	February 01, 2024	July 19, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0007	CONSTRUCTION OF WATER SYSTEM, BARANGAY MINALWANG, CLAVERIA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	April 20, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0008	CONSTRUCTION OF PUBLIC WATER SYSTEM, BARANGAY CASINGLOT, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,939,796.20	Completed	February 01, 2024	July 19, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0010	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG RIGHT BANK OF PUGAAN RIVER, DOWNSTREAM OF STA. ANA BRIDGE (PACKAGE 2), TAGOLOAN, MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	96,500,000.00	Completed	February 05, 2024	November 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0011	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LEFT BANK OF PUGAAN RIVER, DOWNSTREAM OF STA. ANA BRIDGE, TAGOLOAN, MISAMIS ORIENTAL	SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,500,000.00	Completed	February 05, 2024	November 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0012	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LEFT BANK OF PUGAAN RIVER, DOWNSTREAM OF STA. ANA BRIDGE (PACKAGE 2), TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019) / SISBRO CONSTRUCTION CORPORATION (FORMERLY: SISBRO CONSTRUCTION & SUPPLY) (42402)	96,500,000.00	Completed	February 05, 2024	November 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0013	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KALAWITAN, CLAVERIA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	2,970,000.00	Completed	February 01, 2024	May 06, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAT-I, NAAWAN, MISAMIS ORIENTAL	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	4,950,000.00	Completed	February 01, 2024	July 03, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY GRACIA, TAGOLOAN, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020)	4,950,000.00	Completed	February 01, 2024	August 02, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY STA. CRUZ, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	July 17, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LANISE, CLAVERIA, MISAMIS ORIENTAL	SHABE ENTERPRISES (50469)	4,950,000.00	Completed	February 01, 2024	May 15, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY HINAPLANAN, CLAVERIA, MISAMIS ORIENTAL	RAM DAAN CONSTRUCTION (48305)	4,950,000.00	Completed	February 01, 2024	May 15, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAT-I, CLAVERIA, MISAMIS ORIENTAL	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	4,950,000.00	Completed	February 01, 2024	May 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PARMBUGAS, CLAVERIA, MISAMIS ORIENTAL	MI AMORE CONSTRUCTION SERVICES (43026)	4,950,000.00	Completed	February 01, 2024	June 29, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0021	CONSTRUCTION OF ROAD, BARANGAY NATUMOLAN, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	April 13, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0022	CONSTRUCTION OF ROAD, BARANGAY POBLACION TO BARANGAY LANISE, CLAVERIA MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	March 14, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0023	CONSTRUCTION OF ROAD, BARANGAY STA. CRUZ (TUGANAY), CLAVERIA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	March 14, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0024	CONSTRUCTION OF ROAD, BARANGAY STA. ANA, TAGOLOAN, MISAMIS ORIENTAL	L & L CONSTRUCTION (15108)	4,950,000.00	Completed	February 01, 2024	April 13, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0025	CONSTRUCTION OF ROAD, ZONE 4 (DUMAGOONG), BARANGAY STA. CRUZ, TAGOLOAN, MISAMIS ORIENTAL	RAM DAAN CONSTRUCTION (48305)	4,950,000.00	Completed	February 01, 2024	June 10, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0026	CONSTRUCTION OF ROAD, BARANGAY PUNONG, CLAVERIA, MISAMIS ORIENTAL	L & L CONSTRUCTION (15108)	4,950,000.00	Completed	February 01, 2024	March 14, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0027	CONSTRUCTION OF ROAD, BARANGAY SAN ROQUE, VILLANUEVA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	May 14, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0028	INSTALLATION OF SOLAR STREET LIGHTS ALONG BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1465+326 - K1465-746, K1467+049 - K1467+217, LAGUINDINGAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	10,008,740.00	Completed	February 01, 2024	April 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24KL0029	IMPROVEMENT OF EXISTING TWO-STOREY BUILDING OF DPWH - MISAMIS ORIENTAL 2ND DEO, EL SALVADOR CITY MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	14,834,738.24	Completed	February 01, 2024	August 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KL0030	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1476+880 - K1477+383, GITAGUM AND LIBERTAD, MISAMIS ORIENTAL	A.V. PAMATONG TRADING AND CONSTRUCTION, INC. (13290)	19,600,000.00	Completed	February 01, 2024	September 04, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0031	CONSTRUCTION OF PEDESTRIAN OVERPASS, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	19,600,000.00	Completed	February 01, 2024	September 27, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0032	CONSTRUCTION OF PEDESTRIAN OVERPASS, MANTICAO, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	19,600,000.00	Completed	February 01, 2024	September 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0033	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MANTICAO RIVER (UPSTREAM OF MANTICAO BR.), MANTICAO MISAMIS ORIENTAL	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	95,264,800.00	Completed	February 05, 2024	January 16, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0034	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABULIG RIVER, UPSTREAM OF CABULIG BRIDGE I, JASAAN MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	95,264,800.00	Completed	February 05, 2024	November 23, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAPUTI, NAAWAN, MISAMIS ORIENTAL	HERA1 STRENGTH CONSTRUCTION (50516)	1,980,000.00	Completed	March 07, 2024	June 28, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SUGBONGCOGON, TAGOLOAN, MISAMIS ORIENTAL	UNI VISTA CORPORATION (37468)	4,950,000.00	Completed	February 01, 2024	July 29, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0037	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, TAGOLOAN, MISAMIS ORIENTAL	RAMZIE BUILDERS & ENTERPRISES (45356)	4,950,000.00	Completed	February 01, 2024	June 06, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DON PEDRO, NAAWAN, MISAMIS ORIENTAL	HERA1 STRENGTH CONSTRUCTION (50516)	4,950,000.00	Completed	March 14, 2024	August 25, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0041	CONSTRUCTION OF ROAD, BARANGAY BALUARTE, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,950,000.00	Completed	February 01, 2024	June 12, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0042	CONSTRUCTION OF ROAD WITH CANAL, PAGASA, EL SALVADOR CITY, MISAMIS ORIENTAL	MLS JC CONSTRUCTION SERVICES (45158)	4,950,000.00	Completed	February 01, 2024	April 02, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0043	CONSTRUCTION OF ROAD MIGBANDAY, BRGY. POBLACION, CLAVERIA TO BRGY. LUNA, CLAVERIA, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020)	14,850,000.00	Completed	February 15, 2024	August 06, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KL0044	CONSTRUCTION OF ROAD, BARANGAY SUNGAY TO TUGASNON HOT SPRING, BRGY. TUGASNON, ALUBIJID, MISAMIS ORIENTAL	SUPREA PHILS. DEVELOPMENT CORP. (41868)	38,600,000.00	Completed	February 05, 2024	November 15, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24KL0045	CONSTRUCTION OF ROAD LEADING TO BULYOK AND MAHANGOB WATERPARK, BRGY. LUBILAN, NAAWAN, MISAMIS ORIENTAL	SUPREA PHILS. DEVELOPMENT CORP. (41868)	57,900,000.00	Completed	February 05, 2024	December 03, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0046	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1449 + 708 - K1450 + 814, EL SALVADOR CITY, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	2,557,800.00	Completed	February 15, 2024	March 22, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0047	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY PANGAYAWAN, GITAGUM, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	June 06, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0048	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY DULONG, LIBERTAD, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 26, 2024	May 15, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0049	CONSTRUCTION OF WATER SUPPLY SYSTEM, BARANGAY BALINTAD, MANTICAO, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 15, 2024	May 04, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0050	CONSTRUCTION OF WATER SUPPLY SYSTEM (LEVEL III), BARANGAY KIMALOK, LIBERTAD MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	4,900,000.00	Completed	February 26, 2024	May 15, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LOOC, VILLANUEVA, MISAMIS ORIENTAL	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	4,950,000.00	Completed	February 15, 2024	May 14, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0052	CONSTRUCTION OF MULTI-PURPOSE FACILITY, PUROK 4 BRGY. BIGA, LUGAIT, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	6,930,000.00	Completed	February 15, 2024	May 31, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0053	CONSTRUCTION OF MULTI-PURPOSE HALL, TUBURAN POBLACION, EL SALVADOR CITY, MISAMIS ORIENTAL	CALIBER INDUSTRIAL SALES CORPORATION (36487)	6,930,000.00	Completed	February 15, 2024	May 31, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 3, BARANGAY LUZ BANZON, JASAAAN, MISAMIS ORIENTAL	WOLAND CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:WOOLAND DEVELOPMENT & TRADING CORPORATION) (40751)	6,930,000.00	Completed	February 15, 2024	August 05, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY JAMPASON, INITAO, MISAMIS ORIENTAL	LIGHT CONSTRUCTION & SUPPLY (37797)	6,930,000.00	Completed	February 15, 2024	August 04, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER) ZONE 1, POBLACION, OPOL, MISAMIS ORIENTAL	JORVIVS CONSTRUCTION CORPORATION (06527)	6,930,000.00	Completed	February 15, 2024	July 30, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0057	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 4, BARANGAY POBLACION, ALUBIJID, MISAMIS ORIENTAL	CDH BUILDERS, INC. (FORMERLY: CDH BUILDERS AND FAB (37082)	6,930,000.00	Completed	February 15, 2024	July 30, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MSWD OFFICE), POBLACION, LIBERTAD, MISAMIS ORIENTAL	ALL WEATHER CONSTRUCTION (35645)	6,930,000.00	Completed	February 15, 2024	August 29, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KL0059	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1486 + 172 - K1486 + 500	CAGALAWAN ENTERPRISES INC. (51349)	10,543,820.00	Completed	February 15, 2024	August 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0060	INSTALLATION OF ROAD SAFETY DEVICES AND FACILITIES ALONG BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1414 + 140 - K1415 + 162, VILLANUEVA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	12,348,000.00	On-Going	February 15, 2024	July 20, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0061	CONSTRUCTION OF MULTI-PURPOSE FACILITY, MALAGANA ELEMENTARY SCHOOL, PUROK 2, BARANGAY MALAGANA, CLAVERIA, MISAMIS ORIENTAL	NAHARO BUILDERS, INC. (43001)	6,930,000.00	Completed	February 15, 2024	July 30, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0062	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SCHOOL BUILDING), BURNAY ELEMENTARY SCHOOL, BRGY. BURNAY, GITAGUM, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	6,930,000.00	Completed	June 14, 2024	November 03, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 1, STA. CRUZ, BRGY. GIMAYLAN, LIBERTAD, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	7,607,160.00	Completed	May 20, 2024	December 01, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0065	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PUGAAN RIVER (UPSTREAM OF STA. ANA BRIDGE), PHASE 2, TAGOLOAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 15, 2024	December 05, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0066	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PUGAAN RIVER (UPSTREAM OF STA. ANA BRIDGE), PHASE 3, TAGOLOAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 15, 2024	December 05, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0067	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AKAE RIVER (RIGHT BANK), PACKAGE 6, BARANGAY CASINGLOT, TAGOLOAN, MISAMIS ORIENTAL	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / CROWNWORKS CONSTRUCTION INC. (50431)	96,500,000.00	Completed	March 11, 2024	January 09, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0068	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG AKAE RIVER (RIGHT BANK), PACKAGE 5, BARANGAY CASINGLOT, TAGOLOAN, MISAMIS ORIENTAL	ED1SON DEVELOPMENT & CONSTRUCTION INC. (2400) / CROWNWORKS CONSTRUCTION INC. (50431)	96,500,000.00	Completed	March 11, 2024	January 09, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0069	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SOLANA RIVER (DOWNSTREAM OF SOLANA BRIDGE), PHASE 2, JASAAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 15, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0070	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SOLANA RIVER (UPSTREAM OF SOLANA BRIDGE), PHASE 2, JASAAN, MISAMIS ORIENTAL	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	96,500,000.00	Completed	February 15, 2024	December 18, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0071	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALAE RIVER (RIGHT SIDE), PACKAGE 3, BARANGAY CASINGLOT, TAGOLOAN, MISAMIS ORIENTAL	ARCINUE COMM'L CORPORATION (6746) / CROWNWORKS CONSTRUCTION INC. (50431)	125,450,000.00	Completed	March 11, 2024	January 11, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ALAE RIVER (RIGHT SIDE), PACKAGE 4, BARANGAY CASINGLOT, TAGOLOAN, MISAMIS ORIENTAL	ARCINUE COMM'L CORPORATION (6746) / CROWNWORKS CONSTRUCTION INC. (50431)	125,450,000.00	Completed	March 11, 2024	January 11, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (OLD GYNASIUM) BRGY. POBLACION 1, VILLANUEVA, MISAMIS ORIENTAL	UNI VISTA CORPORATION (37468)	1,980,000.00	Completed	March 14, 2024	June 30, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0075	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SALCEDO HILLS, BARANGAY POBLACION, LAGUINDINGAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	6,930,000.00	Completed	March 14, 2024	June 28, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING FOR REHABILITATION AND ACTIVITY CENTER (PWD'S) BARANGAY POBLACION, OPOL, MISAMIS ORIENTAL	JORVIVS CONSTRUCTION CORPORATION (06527)	9,900,000.00	Completed	March 14, 2024	October 09, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0077	CONSTRUCTION OF ROAD, BARANGAY APLAYA - BARANGAY CORRALES, JASAAN, MISAMIS ORIENTAL	WOLAND CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:WOOLAND DEVELOPMENT & TRADING CORPORATION) (40751)	9,888,404.80	On-Going	February 29, 2024	August 13, 2024	99.67
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0078	CONSTRUCTION OF SEAWALL, LIBERTAD, MISAMIS ORIENTAL	RBT VENTURES (37230)	9,800,000.00	Completed	February 29, 2024	October 06, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KL0079	ASSET PRESERVATION PROGRAM - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - PRIMARY ROADS - BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY RD - K1421+480 - K1421+515, K1421+520, K1421+525 - K1421+560	CAGALAWAN ENTERPRISES INC. (51349)	14,475,000.00	Completed	May 06, 2024	December 02, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0080	CONSTRUCTION OF ROAD, SITIO ALOG, JASAAN, MISAMIS ORIENTAL	K AND C BUILDERS (47505)	14,850,000.00	Completed	March 14, 2024	September 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0081	CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION, CONNECTING NATIONAL ROAD JUNCTION TO MISAMIS ORIENTAL WEST DIVERSION ROAD, BRGY. AWANG TO BRGY. NANGCAON, OPOL, MISAMIS ORIENTAL (PACKAGE 1)	RBT VENTURES (37230)	19,800,000.00	Completed	March 06, 2024	September 16, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0082	CONSTRUCTION OF ROAD, BARANGAY PANGAYAWAN - BARANGAY LAPAD, GITAGUM - LAGUINDINGAN, MISAMIS ORIENTAL (PACKAGE 4)	RBT VENTURES (37230)	19,800,000.00	Completed	March 06, 2024	August 01, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0083	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TESDA REGIONAL OFFICE 10 BUILDING AT REGIONAL TRAINING CENTER - TAGOLOAN COMPOUND), PHIVIDEC BRGY. SANTA CRUZ, TAGOLOAN MISAMIS ORIENTAL	UNI VISTA CORPORATION (37468)	19,798,222.48	Completed	March 14, 2024	October 12, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0084	CONSTRUCTION OF ROAD FROM SITIO MAN-IBAY, BRGY. APOSKAHOY TO CABULIG BRIDGE, CLAVERIA, MISAMIS ORIENTAL	NAHARO BUILDERS, INC. (43001)	24,500,000.00	Completed	February 29, 2024	October 29, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0085	CONSTRUCTION OF EVACUATION CENTER, LUGAIT, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020)	27,720,000.00	Completed	June 06, 2024	January 09, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0086	CONSTRUCTION OF ROAD, BARANGAY GARCIA - BARANGAY BALUARTE, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	29,700,000.00	Completed	March 06, 2024	November 20, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0087	CONSTRUCTION OF ROAD, SITIO MIGBANDAY, BARANGAY POBLACION - SITIO MABINI, BARANGAY STA. CRUZ, CLAVERIA, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020)	29,700,000.00	Completed	March 07, 2024	September 28, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0088	CONSTRUCTION OF ROAD, BARANGAY SUNGAY, ALUBIJID - BARANGAY SINALC, INITAO MISAMIS ORIENTAL WEST DIVERSION ROAD (MOWDR), MISAMIS ORIENTAL (PACKAGE 1)	CAGALAWAN ENTERPRISES (38019)	39,600,000.00	Completed	March 14, 2024	September 16, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0089	CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION, JUNCTION GCVR BRGY. IMELDA VILLANUEVA TO JUNCTION BCIR, BRGY. APLAYA, JASAAN, MISAMIS ORIENTAL (PACKAGE 1)	RED CONSTRUCTION TECHNIK (38294)	38,600,000.00	Completed	May 06, 2024	January 15, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KL0090	ASSET PRESERVATION PROGRAM - REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROAD - GINGOOG CITY - CLAVERIA - VILLANUEVA RD - K1356+750 - K1356+850, K1364+180 - K1364+270	DICON BUILDERS CORP. (33181)	45,558,240.00	Completed	March 14, 2024	December 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0091	CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION, CONNECTING NATIONAL ROAD JUNCTION TO MISAMIS ORIENTAL WEST DIVERSION ROAD, BRGY. TAPARAK TO BRGY. SUNGAY, ALUBIJID, MISAMIS ORIENTAL (PACKAGE 2)	LYD CONSTRUCTION (37342)	49,500,000.00	Completed	March 07, 2024	November 20, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0092	CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION (PACKAGE 2), BARANGAY TULA, ALUBIJID TO BARANGAY CALACAPAN, INITAO, MISAMIS ORIENTAL	MINDANAO ROCK (23479)	49,000,000.00	Completed	March 07, 2024	October 11, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0093	CONSTRUCTION OF ROAD, BINIGWAYAN-NAHULUGAN, BARANGAY MALANANG, OPOL, MISAMIS ORIENTAL	MLS JC CONSTRUCTION SERVICES (45158) / CM TAN CONSTRUCTION (28087)	49,000,000.00	Completed	March 07, 2024	November 18, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0094	CONSTRUCTION OF ROAD, MALA-ORO - BINIGWAYAN, BARANGAY MALANANG, OPOL, MISAMIS ORIENTAL	MLS JC CONSTRUCTION SERVICES (45158) / CM TAN CONSTRUCTION (28087)	49,000,000.00	Completed	March 07, 2024	November 23, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0095	REHABILITATION OF ROAD, BINOHAN - TULAHON, BARANGAY TABOC, OPOL, MISAMIS ORIENTAL	MLS JC CONSTRUCTION SERVICES (45158) / CM TAN CONSTRUCTION (28087)	49,000,000.00	On-Going	March 07, 2024	November 29, 2024	59.86
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24KL0096	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG SOLANA RIVER (DOWNSTREAM OF SOLANA BY-PASS BRIDGE), PACKAGE 2, JASAAN, MISAMIS ORIENTAL	VICENTE T. LAO CONSTRUCTION (7040)	48,250,000.00	Completed	March 06, 2024	January 04, 2025	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0097	CONSTRUCTION OF ROAD WITH DRAINAGE AND SLOPE PROTECTION, CONNECTING NATIONAL ROAD JUNCTION TO MISAMIS ORIENTAL WEST DIVERSION ROAD, BRGY. SAN FRANCISCO DE ASIS, EL SALVADOR CITY, MISAMIS ORIENTAL (PACKAGE 3)	JEJOR'S CONSTRUCTION CORPORATION (5143)	67,550,000.00	Completed	March 06, 2024	November 06, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0098	CONSTRUCTION OF ROAD, MANTICAO - OPOL ROAD, MISAMIS ORIENTAL (PACKAGE 3)	OLISON CORPORATION (45571) / MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	99,000,000.00	Completed	February 29, 2024	December 13, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0099	INSTALLATION OF SOLAR STREETLIGHTS IN THE DIVERSION ROAD, LAGUINDINGAN AIRPORT TO THE MUNICIPALITY OF ALUBIJID, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES INC. (51349)	9,800,000.00	Completed	May 20, 2024	August 10, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0100	CONSTRUCTION OF ROAD, PUROK 1 TO PUROK 3, BRGY. JAMPASON, INITAO, MISAMIS ORIENTAL	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	14,850,000.00	Completed	February 29, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0101	CONSTRUCTION OF ROAD, WITH DRAINAGE AND SLOPE PROTECTION, CONNECTING NATIONAL ROAD JUNCTION TO MISAMIS ORIENTAL WEST DIVERSION ROAD, BRGY. AWANG TO BRY. NAGCAON, OPOL, MISAMIS ORIENTAL (PACKAGE 3)	NAHARO BUILDERS, INC. (43001)	24,750,000.00	Completed	May 20, 2024	December 07, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0102	CONSTRUCTION OF ROAD, WITH DRAINAGE AND SLOPE PROTECTION (CONNECTING NATIONAL ROAD JUNCTION TO CDOC - ILIGAN HINTERLAND ROAD), BARANGAY HINIGDAANAN TO BARANGAY SAN FRANCISCO DE ASIS (PACKAGE 1), EL SALVADOR CITY, MISAMIS ORIENTAL	MINDANAO ROCK (23479)	49,000,000.00	Completed	March 06, 2024	December 02, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0103	REHABILITATION OF MULTI-PURPOSE BUILDING (TAGOLOAN DOME), TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	4,950,000.00	Completed	April 01, 2024	August 01, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0104	CONSTRUCTION OF MULTI-PURPOSE BUILDING, POBLACION I, VILLANUEVA, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	4,940,989.23	On-Going	May 20, 2024	August 17, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAY CARE CENTER), PUROK MABUNGAHON, LOWER TALACOGON, LUGAIT MISAMIS ORIENTAL	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE (46283)	4,950,000.00	Completed	May 20, 2024	September 01, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITHIN NEW BUREAU OF FIRE PROTECTION 10 TRAINING CENTER COMPOUND (COVERED COURT WITH TRAINING FACILITIES), BRGY. LOURDES, ALUBIJID, MISAMIS ORIENTAL	GEOREN CONSTRUCTION AND SUPPLY (45997)	4,928,912.21	Completed	May 20, 2024	November 13, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING, NABOLOD, BRGY. BALUARTE, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	4,950,000.00	On-Going	May 20, 2024	December 01, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0108	CONSTRUCTION OF MULTI-PURPOSE FACILITY, SITIO NABULOD, BRGY. BALUARTE, TAGOLOAN, MISAMIS ORIENTAL	CAGALAWAN ENTERPRISES (38019)	6,930,000.00	On-Going	May 03, 2024	November 02, 2024	98.94
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24KL0118	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)	CAGALAWAN ENTERPRISES (38019)	2,889,562.50	Completed	May 20, 2024	August 17, 2024	100.00
Misamis Oriental 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24KL0120	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS - BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD- K1418+801 - K1419+018	FOUNTAINHEAD CONSTRUCTION AND SUPPLY (35143)	4,488,400.00	Completed	August 28, 2024	November 02, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00001	CONSTRUCTION OF ROAD, BARANGAY DANUGAN TO BARANGAY TUCA, MUNICIPALITY OF PUALAS, LANA DEL SUR	ZAIN CONSTRUCTION (48392)	4,796,564.52	Completed	April 18, 2024	June 16, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00002	CONSTRUCTION OF ROAD, BARANGAY ABAGA TO GADUNGAN, MUNICIPALITY OF MADALUM, LANA O DEL SUR	AL YUSOPH CONSTRUCTION (39506)	9,752,292.05	Completed	April 18, 2024	August 15, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00003	CONST. OF FLOOD MITIGATION STRUCTURE AT RAMITAN RIVER, PICONG, LANA O DEL SUR	KOUZBARY BUILDERS (36446)	57,902,137.61	On-Going	April 18, 2024	June 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00004	CONST. OF FLOOD MITIGATION STRUCTURE AT BARA-AS RIVER, PICONG, LANA O DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	57,905,789.81	On-Going	April 18, 2024	June 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00005	CONSTRUCTION OF ROAD, BARANGAY DAPAO, MUNICIPALITY OF PUALAS, LANA O DEL SUR	FP ALONTO CONSTRUCTION SERVICES (46820)	9,701,969.98	Completed	April 18, 2024	August 15, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00006	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG KAPALONG-TALAINGOD-VALENCIA ROAD(MAWI-I CREEK), PACKAGE 4, SAN FERNANDO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	133,873,892.40	On-Going	March 04, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00007	CONST. OF BY-PASS AND DIVERSION ROADS, SAYRE HIGHWAY PARALLEL ROAD II(MANOLO FORTICH-VALENCIA CITY SECTION), PACKAGE 39, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,675,942.02	Completed	March 04, 2024	March 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00008	CONST. OF BY-PASS AND DIVERSION ROADS, SAYRE HIGHWAY PARALLEL ROAD II(LIBONA-MANOLO FORTICH-IMPASUG-ONG SECTION), PACKAGE 15, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,652,376.36	Completed	March 04, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00009	CONST. OF BY-PASS AND DIVERSION ROADS, CAGAYAN DE ORO DIVERSION ROAD EXTENSION (JCT. SAYRE HIGHWAY (BALUBAL)-MANOLO FORTICH-MALITBOG-CLAVERIA EUREKA, GINGOOG CITY ROAD), PACKAGE 14, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	89,836,845.59	Completed	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00010	CONST. OF BY-PASS AND DIVERSION ROADS, MAGSAYSAY-BUTUAN CITY COASTAL BY-PASS/ALTERNATE ROAD, PACKAGE 5. MISAMIS ORIENTAL	TRIPARCO DEVELOPMENT CORPORATION (23327)	89,829,410.75	Completed	May 23, 2024	February 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00011	CONSTRUCTION OF DAMULOG-BAGOR-KADINGILAN, BUKIDNON BYPASS, PACKAGE 5, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,584,558.56	On-Going	March 04, 2024	July 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00012	CONST. OF BY-PASS AND DIVERSION ROADS, CDO-NEW WESTERN DIVERSION ROAD (CANITO-AN-CDO COASTAL ROAD SECTION), PACKAGE 13, CAGAYAN DE ORO CITY	JEJOR'S CONSTRUCTION CORPORATION (5143)	95,521,461.79	On-Going	March 04, 2024	February 26, 2025	95.56



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 CP	24K00013	CONST./IMPRVT. OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN, ACCESS ROAD LEADING TO BUKIDNON AIRPORT(JCT. KKK ROAD/LANGCATAON, PANGANTUCAN-JCT. DON CARLOS-KADINGILAN ROAD/SAN NICOLAS (LANGCATAON,PANGA	ULTICON BUILDERS, INC. (17267)	42,877,777.88	On-Going	October 28, 2024	August 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00014	CONST. OF BY-PASS AND DIVERSION ROADS, VALENCIA BYPASS ROAD EXTENSION (LANTAPAN-BAGONTAAS SECTION), PACKAGE 8, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	65,980,231.14	On-Going	March 04, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00016	CONST. OF BY-PASS AND DIVERSION ROADS, ILIGAN CITY CIRCUMFERENTIAL ROAD EXTENSION, PACKAGE 4 ILIGAN CITY	JEJOR'S CONSTRUCTION CORPORATION (5143)	47,757,739.14	On-Going	April 18, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00017	CONST. OF BY-PASS AND DIVERSION ROADS ,MANOLO FORTICH-MISAMIS ORIENTAL/ALTERNATE BY-PASS ROAD, PACKAGE 5, BUKIDNON	TRIPARCO DEVELOPMENT CORPORATION (23327)	132,391,806.87	On-Going	March 04, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00018	CONST. OF MISSING LINKS/NEW ROADS EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR TO BUKIDNON (JCT. CDO CITY CAMP KIBARITAN-DOMINOROG ROAD TO JCT. MANOLO FORTICH LIBONA-INDAHAG ROAD) (LIBONA-BAUNGON), PACKAGE 9, BUKIDNON	SUPREA PHILS. DEVELOPMENT CORP. (41868)	71,156,785.66	Completed	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00020	CONST. OF FLOOD CONTROL STRUCTURE ALONG KAPALONG-TALAINGOD-VALENCIA ROAD (MAWI-I CREEK), PACKAGE 3, SAN FERNANDO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	133,769,839.47	On-Going	March 04, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00021	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY DAGUAN, MUNICIPALITY OF KAPATAGAN, LANA DEL SUR	CTML CONSTRUCTION (43568)	4,924,983.59	Completed	July 10, 2024	November 06, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00022	CONSTRUCTION OF ROAD, BARANGAY LUMBAC, MUNICIPALITY OF SULTAN DUMALONDONG, LANA DEL SUR	ACG CONSTRUCTION (54489)	4,898,987.14	Completed	April 18, 2024	June 16, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00023	PREVENTIVE MAINTENANCE-PRIMARY ROADS, COTABATO-MALABANG-LANA DEL NORTE ROAD-(S01650MN) CHAINAGE 27316-CHAINAGE 28713	RENREN TRADING AND CONSTRUCTION SERVICES (41395)	31,799,953.41	Completed	April 18, 2024	October 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00024	PAVING OF UNPAVED ROADS-TERTIARY ROADS, MULONDO-WAO ROAD-(S01604MN) CHAINAGE 19436-CHAINAGE 20307	CDH CONSTRUCTION (37936)	47,283,882.45	Completed	May 23, 2024	December 18, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00025	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS,CDOC-ILIGAN HINTERLAND ROAD (JCT. CDO-KIBARITAN ROAD/DANSOLIHON-JCT. IBR/ROGONGON, ILIGAN CITY) ALTERNATE ROAD, PACKAGE 19, ILIGAN CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	47,033,660.84	Completed	April 18, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00026	CONST. OF JCT. BUKIDNON-DAVAO CITY ROAD TO JCT. KIBURIAO-KITAOTAO ROAD(SAN JOSE-MINSALIRAC-SAN ISIDRO-MANUTO-MINSAMONGAN-KIBURIAO SECTION), QUEZON, BUKIDNON, PACKAGE 2	RODNET BUILDERS, INC. (48412)	104,239,232.56	Completed	March 04, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00027	CONSTRUCTION OF MISSING LINKS/NEW ROADS ILIGAN CITY-CAGAYAN DE ORO CITY ALTERNATE ROUTE (DIGKILAAN-BULUA SECTION), PACKAGE 9, LANA DEL NORTE	J.H.R. ENTERPRISES (39894)	46,797,958.08	On-Going	March 04, 2024	December 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00028	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY DILIMBAYAN, MUNICIPALITY OF TUGAYA, LANA DEL SUR	ACG CONSTRUCTION (54489)	4,899,289.76	Completed	July 10, 2024	November 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00029	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY TACUB, MUNICIPALITY OF MALABANG, LANA DEL SUR	NASH STONE CONSTRUCTION (46000)	4,899,991.41	Completed	July 10, 2024	November 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00030	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY LAMIN, MUNICIPALITY OF MALABANG, LANA DEL SUR	NASH STONE CONSTRUCTION (46000)	4,899,991.41	Completed	July 10, 2024	November 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00031	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG UMALAG RIVER, PACKAGE 1, CAGAYAN DE ORO CITY	FFJJ CONSTRUCTION (16712)	144,094,925.30	On-Going	March 04, 2024	July 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00032	CONST. OF BY-PASS AND DIVERSION ROADS, CABANGLASAN-SAN FERNANDO ALTERNATE ROAD (MANDAHICAN-NAKABUKLAD-HALAPITAN ROAD),PACKAGE 11,BUKIDNON	ULTICON BUILDERS, INC. (17267)	95,307,777.88	On-Going	April 15, 2024	February 08, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00033	CONST./IMPRVT. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT),NRJ TO KINILATAN,CAWAYAN,LANTAPAN,BUKIDNON CONNECTING TO DOLE PHILS. AND DEL MONTE PHILS., I	M. MONTESCLAROS ENTERPRISES, INC. (6506)	28,284,165.73	On-Going	October 28, 2024	June 24, 2025	80.71
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00034	CONST. OF BY-PASS AND DIVERSION ROADS,OPOL DIVERSION ROAD(OPOL-CANITOAN), PACKAGE 17, CAGAYAN DE ORO CITY	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599)	47,767,493.05	Completed	March 04, 2024	September 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00035	CONSTRUCTION OF COMMISSION ON AUDIT (COA) REGIONAL OFFICE X MULTI-PURPOSE BUILDING (PHASE III), BRGY. CARMEN, CAGAYAN DE ORO CITY	CAGALAWAN ENTERPRISES (38019)	47,977,246.52	On-Going	March 04, 2024	December 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00036	REPLACEMENT OF PERMANENT WEAK BRIDGES, MAMBAYAAN BR. 1 (B01314MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD (PHASE II)	TRIPARCO DEVELOPMENT CORPORATION (23327)	56,713,229.70	Completed	March 04, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00037	WIDENING OF PERMANENT BRIDGES, AGUS PARALLEL BR. ALONG OVERTON-BURU-UN BDRY ROAD	LANAO BUILDER AND ENTERPRISES (15982)	47,543,571.47	On-Going	October 28, 2024	August 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00038	CONST. OF BY-PASS AND DIVERSION ROADS,SAYRE HIGHWAY PARALLEL ROAD II, (VALENCIA-QUEZON SECTION), BANTAL BRIDGE, PHASE II, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	66,075,671.75	On-Going	March 04, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00039	CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG VALENCIA BY-PASS ROAD, UPPER MALINGON BRIDGE, VALENCIA CITY, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	42,498,736.95	On-Going	March 04, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00040	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KAPALONG-TALAINGOD-VALENCIA ROAD(MALAMBAGO STREAM-TRIBUTARY TO PULANGUI RIVER) PACKAGE 3, BARANGAY MALAMBAGO, SAN FERNANDO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	70,881,408.44	On-Going	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00041	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, VALENCIA BYPASS ROAD EXTENSION (BALILA BRIDGE 2 AND ACCESS ROADS), BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,745,052.63	On-Going	April 18, 2024	April 12, 2025	98.01
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00042	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, CDO-OPOL-EL SALVADOR-ALUBIJID-LAGUINDINGAN AIRPORT (PUEBLO DE ORO/CDO AIRPORT TO JCT. BCIR LAGUINDINGAN), MOUNTAIN DIVERSION ROAD, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	109,254,809.69	On-Going	March 11, 2024	March 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00043	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, JCT. WAO-BANISILAN ROAD-JCT. KALILANGAN-LAMPANUSAN ROAD, PACKAGE 6, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	56,513,187.57	On-Going	August 07, 2024	March 04, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00044	CONSTRUCTION OF MISSING LINKS/NEW ROADS, STA. FELOMINA-BONBONON-DIGKILAAN-ROGONGON ROAD, PACKAGE 2, LANA DEL NORTE	LEXAND CONSTRUCTION & DEVELOPMENT (39573)	46,801,960.99	On-Going	March 04, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00045	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS, MANGIMA-AGUSAN CANYON BYPASS ROAD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	84,946,892.79	Completed	April 18, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00046	CONST. OF QAHD ANNEX B BUILDING, DPWH REGIONAL OFFICE X COMPOUND, ENGINEER'S HILL, BULUA, CAGAYAN DE ORO CITY	KE-DA CONSTRUCTION (52966)	18,913,955.27	On-Going	October 28, 2024	April 05, 2026	50.32



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00047	CONST. OF MULTI-PURPOSE BUILDING, BARANGAY CAMPONG TALAO, MUNICIPALITY OF TUGAYA, LANA DEL SUR	ACG CONSTRUCTION (54489)	4,900,528.76	Completed	July 10, 2024	November 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00048	CONST. OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY-COTABATO BDRY) TO BRGY. MIARAY-BRGY. DOLOROSA, DANGCAGAN-BRGY. BALOCBOCAN ROAD, KITAOTAO, BUKIDNON (PACKAGE 2)	RODNET BUILDERS, INC. (48412)	142,144,453.54	Completed	March 04, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00049	CONST./IMPRVT. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) NORTHERN BUKIDNON AGRI-INDUSTRIAL ECONOMIC ZONE ROAD NETWORK DEVELOPMENT PROJECT BAUNGON, BUK	M. MONTESCLAROS ENTERPRISES, INC. (6506)	143,851,876.76	On-Going	March 04, 2024	March 28, 2025	90.29
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00050	CONSTRUCTION OF MISSING LINKS/NEW ROADS, JCT. CDO CITY CAMP KIBARITAN-DOMINOROG ROAD TO JCT. MANOLO FORTICH LIBONA-INDAHAG ROAD(TUMALAONG BRIDGE), BUKIDNON	RAMISES CONSTRUCTION (17351)	11,422,271.04	Completed	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00051	CONST. OF SAN ISIDRO BRIDGE ALONG JCT. BUKIDNON-DAVAO CITY RD. TO JCT. KIBURIAO-KITAOTAO RD(SAN-JOSE-MINSALIRAC-SAN ISIRO-MANUTO-MINSAMONGAN-KIBURIAO SECTION), QUEZON, BUKIDNON	RFB CONSTRUCTION CORPORATION (41742)	94,762,936.64	On-Going	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00052	CONST. OF FLOOD MITIGATING STRUCTURE ALONG PULANGI RIVER, DOWNSTREAM OF NEW BATANGAN BRIDGE, VALENCIA CITY, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	42,472,153.73	Completed	March 04, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00053	CONST. OF FLOOD MITIGATING STRUCTURE ALONG MARAMAG MARADUGAO(DOWNSTREAM), MACAPANTIG BRIDGE, PACKAGE 4, KALILANGAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	42,506,134.43	On-Going	March 04, 2024	March 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00054	CONST. OF FLOOD CONTROL STRUCTURE (ROA CRUSHER) UPPER BALULANG SECTION 3, CAGAYAN DE ORO CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	86,096,230.70	Completed	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00055	CONST. OF FLOOD CONTROL STRUCTURE ALONG MARANDING RIVER, INCL. ROW, PACKAGE 5, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982) / AL HUSSEIN CONSTRUCTION (18438)	157,702,544.44	On-Going	March 04, 2024	March 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00056	CONST. OF FLOOD CONTROL STRUCTURE ALONG MARANDING RIVER, INCL. ROW, PACKAGE 6, LANA DEL NORTE	PLD CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: PLD CONSTRUCTION) (01859) / LANA DEL NORTE BUILDER AND ENTERPRISES (15982)	157,832,392.10	On-Going	March 18, 2024	March 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00057	CONST. OF FLOOD MITIGATION STRUCTURE ALONG KAPALONG-TALAINGOD-VALENCIA ROAD (TIGWA RIVER) BARANGAY HALAPITAN, SAN FERNANDO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	66,049,971.51	On-Going	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00058	WIDENING OF PERMANENT BRIDGES KULASIHAN BR.(B01232MN) ALONG JCT. SH-AGLAYAN-ALANIB-TICALAAN RD.(AGLAYAN-BASAK)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	18,840,326.28	Completed	October 28, 2024	July 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00059	CONST. OF BY-PASS AND DIVERSION ROADS, VALENCIA CITY-PANGANTUCAN DIVERSION ROAD, PORTULIN-ADTUYON SECTION, PACKAGE 16, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	66,079,743.89	Completed	April 18, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00060	CONST. OF BY-PASS AND DIVERSION ROADS, MISAMIS ORIENTAL-BUKIDNON BY-PASS ROAD (PHIVIDEA-ALAE SECTION), PACKAGE 4, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	85,099,295.41	Completed	May 23, 2024	November 18, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00061	CONST. OF SLOPE PROTECTION, CAGAYAN DE ORO CONVENTION CENTER, INDAHAG, CAGAYAN DE ORO CITY (PHASE 1)	JEJOR'S CONSTRUCTION CORPORATION (5143)	60,252,341.13	Completed	March 04, 2024	January 15, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00062	CONST. OF BY-PASS AND DIVERSION ROADS CDOC-ILIGAN HINTERLAND ROAD, (JCT. CDO-KIBARITAN ROAD/DANSOLIHON JCT. IBR/ROGONGON, ILIGAN CITY)ALTERNATE ROAD, PACKAGE 24, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	47,277,720.13	Completed	April 18, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00063	CONST. OF BY-PASS AND DIVERSION ROADS, GINGOOG BYPASS ROAD PHASE X, MISAMIS ORIENTAL	VICENTE T. LAO CONSTRUCTION (7040)	75,578,368.25	On-Going	March 04, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00064	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS SAYRE HIGHWAY-K1427+000-K1427+200	OLISON CORPORATION (45571)	87,454,359.02	Completed	March 04, 2024	February 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00065	CONSTRUCTION OF MISSING LINKS/NEW ROADS, ILIGAN CITY-CAGAYAN DE ORO CITY ALTERNATE ROUTE, MISAMIS ORIENTAL	VEN RAY CONSTRUCTION CORPORATION (18310)	47,729,039.48	Completed	March 04, 2024	January 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00066	CONST. OF FLOOD MITIGATION STRUCTURE ALONG BARANDIAS-DOMINOROG ROAD, DOMINOROG BRIDGE, K16126+000 (BOTH SIDES), DOMINOROG, TALAKAG, BUKIDNON	VEN RAY CONSTRUCTION CORPORATION (18310)	90,657,459.34	On-Going	March 21, 2024	March 15, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00067	CONST. OF FLOOD MITIGATION STRUCTURE ALONG BARANDIAS-DOMINOROG ROAD, KINIKAWAYAN BRIDGE, K1611+198-K1611+213.6 (BOTH SIDES), DOMINOROG, TALAKAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,693,934.30	On-Going	April 18, 2024	April 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00069	COMPLETION OF DPWH REGIONAL OFFICE X MULTI-STOREY BUILDING (PHASE V), BULUA, CAGAYAN DE ORO CITY	JEJOR'S CONSTRUCTION CORPORATION (5143)	95,504,491.76	Completed	March 18, 2024	January 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00070	CONST. OF BY-PASS AND DIVERSION ROAD, CDO-NEW WESTERN DIVERSION ROAD (CANITO-AN-CDO COASTAL ROAD SECTION), PACKAGE 14, CAGAYAN DE ORO CITY	GICAR CONSTRUCTION, INC. (12624)	127,189,589.50	On-Going	August 07, 2024	April 18, 2025	98.18
Region X	2024	Regular Infra - GAA 2024 SSP	24K00071	CONST. OF SAN LORENZO BRIDGE ALONG JCT. SAYRE HIGHWAY TO JCT. PUNTIAN-ARAKAN ROAD (KITAOTAO-BALANGINAY-KITUBO SECTION), KITAOTAO, BUKIDNON	RFB CONSTRUCTION CORPORATION (41742)	94,762,994.15	On-Going	April 18, 2024	April 12, 2025	95.07
Region X	2024	Regular Infra - GAA 2024 CP	24K00072	CONST./IMPRVT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT) NORTHERN BUKIDNON AGRI-INDUSTRIAL ECONOMIC ZONE ROAD NETWORK DEVELOPMENT PROJECT, BAUNGON, BUK	M. MONTESCLAROS ENTERPRISES, INC. (6506)	143,785,548.93	On-Going	April 18, 2024	May 12, 2025	98.12
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00073	CONST. OF BY-PASS AND DIVERSION ROADS, CLAVERIA-BALINGOAN BY-PASS ROAD, PACKAGE 8, MISAMIS ORIENTAL	JEJOR'S CONSTRUCTION CORPORATION (5143)	85,953,401.04	On-Going	April 18, 2024	March 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00074	CONST. OF MISSING LINKS/NEW ROADS, PUNTIAN-ARAKAN ROAD, PACKAGE 13, BUKIDNON	ULTICON BUILDERS, INC. (17267)	147,707,777.88	Completed	April 15, 2024	May 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00075	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. MARAMAG-MARADUGAO ROAD-JCT. LAMPANUSAN ROAD, PACKAGE 12, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	161,550,271.20	On-Going	August 23, 2024	November 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00076	CONST. OF MISSING LINKS/NEW ROADS, JCT. MARAMAG-MARADUGAO ROAD-JCT. LAMPANUSAN ROAD, PACKAGE 13, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	90,147,457.10	On-Going	April 18, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00077	CONST. OF MISSING LINKS/NEW ROADS, ILIGAN CITY-CAGAYAN DE ORO CITY ALTERNATE ROUTE (DIGKILAAN-BULUA SECTION), PACKAGE 4, MISAMIS ORIENTAL	LANAO BUILDER AND ENTERPRISES (15982)	47,805,099.74	On-Going	May 13, 2024	February 06, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00078	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. BUDA, QUEZON-JCT. VALENCIA-TALAINGOD ROAD-KALAGANGAN, SAN FERNANDO ALTERNATE/BYPASS ROAD,PACKAGE 26, BUKIDNON	ULTICON BUILDERS, INC. (17267)	185,807,777.88	On-Going	April 15, 2024	May 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00079	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. MARAMAG-MARADUGAO ROAD-JCT. LAMPANUSAN ROAD EXT. (JCT. SAYRE HIGHWAY (DAMULOG)-KIBAWÉ-JCT. BUDA (SINUDA), KITAOTAO BY-PASS/ALTERNATE ROAD), PACKAGE 29, BUKIDNON	ULTICON BUILDERS, INC. (17267)	147,707,777.88	Completed	March 11, 2024	April 04, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00080	CONST. OF BY-PASS AND DIVERSION ROADS, KADINGILAN-BUKIDNON/NORTH COTABATO BY-PASS ROAD PACKAGE 10, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	33,040,466.83	On-Going	April 15, 2024	October 11, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00081	WIDENING OF PERMANENT BRIDGES, ALANIB BRIDGE(B01233MN)ALONG JCT SH-AGLAYAN-ALANIB-TICALAAN RD(AGLAYAN-BASAK)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	4,532,892.19	Completed	October 28, 2024	June 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00082	CONST. OF BY-PASS AND DIVERSION ROADS, SAYRE HIGHWAY PARALLEL ROAD II, PACKAGE 49 (MANUTO BRIDGE 3)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	85,914,060.46	On-Going	April 18, 2024	April 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00083	CONST. OF BY-PASS AND DIVERSION ROADS, CDO-OPOL-EL SALVADOR-ALUBIJID-LAGUINDINGAN AIRPORT (PUEBLO DE ORO/CDO AIRPORT TO JCT. BCIR LAGUINDINGAN) MOUNTAIN DIVERSION ROAD, PACKAGE XV, CAGAYAN DE ORO CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	47,760,760.65	Completed	May 03, 2024	January 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00084	REPLACEMENT OF PERMANENT WEAK BRIDGES, DALIGDIGAN BR.(B01717MN) ALONG LANA DEL NORTE INTERIOR CIRM. RD (LDNICR)	AL-NOORWAY CORPORATION (46327)	25,080,193.44	On-Going	October 28, 2024	June 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00085	CONSTRUCTION OF FLOOD MITIGATING STRUCTURE ALONG PULANGUI RIVER, UPSTREAM OF NEW BATANGAN BRIDGE, PACKAGE 1, VALENCIA CITY, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	42,476,227.67	On-Going	April 18, 2024	February 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00086	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANDIAS-DOMINOROG ROAD, HUWAGON BRIDGE, K1608+484-K1608+502.85(BOTH SIDES), DOMINOROG, TALAKAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,738,977.15	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00087	CONST. OF ALTERNATE GOVERNMENT COMMAND AND CONTROL CENTER (NDRMC) FOR MINDANAO (PHASE II), LUMBIA AIRPORT, CAGAYAN DE ORO CITY	RED CONSTRUCTION TECHNIK (38294)	32,691,470.86	On-Going	October 28, 2024	March 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00088	ROAD WIDENING-TERTIARY ROADS MULONDO-WAO ROAD-(S01604MN) CHAINAGE 40-CHAINAGE 2040	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	47,766,832.23	On-Going	September 12, 2024	August 07, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00089	CONST. OF BY-PASS AND DIVERSION ROADS, CDO-NEW EASTERN DIVERSION ROAD (JCT. SOUTH DIVERSION ROAD/MANDUMOL-NAZARETH-CAMAMAN-AN-JUSTO RAMONAL-JCT. J.R BORJA-LKKS-BCIR/LAPASAN, PACKAGE 6, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	95,409,456.99	On-Going	April 18, 2024	March 28, 2025	70.43
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00090	CONST. OF MISSING LINKS/NEW ROADS MALAYBALAY-GINGOOG ROAD(GINGOOG CITY-KALHAAN, CLAVERIA-BULONAY-MALAYBALAY CITY), PACKAGE 24, BUKIDNON	ULTICON BUILDERS, INC. (17267)	185,887,777.88	On-Going	April 15, 2024	May 09, 2025	98.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00091	CONST. OF BY-PASS AND DIVERSION ROADS, PUERTO-CLAVERIA BY-PASS ROAD, PACKAGE 10, MISAMIS ORIENTAL	PETRINA CONSTRUCTION & GENERAL MERCHANDISING (FORMERLY: PETRINA GROCERS MARKETING) (29695)	24,075,137.11	Completed	April 18, 2024	November 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00092	CONST. OF BY-PASS AND DIVERSION ROADS, MASTERSON AVENUE ALTERNATE ROAD, PACKAGE 6, CAGAYAN DE ORO CITY	SUPREA PHILS. DEVELOPMENT CORP. (41868)	37,993,053.58	On-Going	April 18, 2024	October 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00093	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. CDO TALAKAG ROAD/MACAPAGAL DRIVE-UPPER CARMEN-PATAG-JCT. BCIR/KAUSWAGAN, PACKAGE 7, CAGAYAN DE ORO CITY	SUPREA PHILS. DEVELOPMENT CORP. (41868)	38,013,079.65	On-Going	May 23, 2024	December 03, 2024	70.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00094	CONST. OF BY-PASS AND DIVERSION ROADS, MISAMIS ORIENTAL-BUKIDNON BY-PASS ROAD (PHIVIDECA-ALAE SECTION), PACKAGE 2, MISAMIS ORIENTAL	TRIPARCO DEVELOPMENT CORPORATION (23327)	22,194,999.96	Completed	May 27, 2024	September 08, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00095	CONST. OF JCT.DON CARLOS-KADINGILAN ROAD TO BRGY. CALAO-CALAO-BRGY.BERSHIBA-BRGY.BOBONG-BRGY.KAUYONAN-BRGY. STO.ROSARIO-BRGY. OSMEÑA RD, DANGCAGAN, BUKIDNON, PACKAGE 2	RODNET BUILDERS, INC. (48412)	142,144,492.56	Completed	March 21, 2024	February 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00096	PREVENTIVE MAINTENANCE-PRIMARY ROADS BUKIDNON-DAVAO CITY ROAD-K1617+900-K1620+674	M. MONTESCLAROS ENTERPRISES, INC. (6506)	65,048,684.81	Completed	April 18, 2024	September 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00097	CONST. OF BY-PASS AND DIVERSION ROADS - JCT. MARAMAG-MARADUGAO ROAD-JCT. LAMPANUSAN ROAD EXT. (JCT. SAYRE HIGHWAY (DAMULOG)-KIBAWA-JCT. BUDA (SINUDA),KITAOTAO BY-PASS/ALTERNATE ROAD), PACKAGE 28, BUKIDNON	ULTICON BUILDERS, INC. (17267)	147,747,777.88	On-Going	April 15, 2024	May 09, 2025	98.01
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00098	WIDENING OF PERMANENT BRIDGES BONACAO BR.(B01651MN) ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	39,664,267.92	On-Going	March 21, 2024	November 15, 2024	98.34



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00099	CONST. OF BY-PASS AND DIVERSION ROADS-PUERTO-CLAVERIA BY-PASS ROAD, TAGOLOAN BRIDGE 3 (PHASE III), MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020) / VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	49,079,652.98	On-Going	June 06, 2024	April 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00100	CONST. OF POLICE STATION 8 BUILDING (PHASE III) IN BARANGAY LUMBIA, CAGAYAN DE ORO CITY	JAMRAY BUILDERS AND ENTERPRISES (44297)	9,360,290.42	On-Going	October 28, 2024	February 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00101	CONST. OF JCT. SAYRE HIGHWAY TO JCT. PUNTIAN-ARAKAN RD(KITAIHON-BALANGINGAY-KITUBO SECTION), KITAOTAO, BUKIDNON, PACKAGE 2	RFB CONSTRUCTION CORPORATION (41742)	189,524,637.66	Completed	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00102	WIDENING OF PERMANENT BRIDGES-NAMNAM BR.(B01652MN) ALONG KAPALONG-TALAINGOD-VALENCIA (BUKIDNON) RD	VEN RAY CONSTRUCTION CORPORATION (18310)	2,334,323.27	On-Going	October 28, 2024	February 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00103	PREVENTIVE MAINTENANCE-SECONDARY ROADS,BARANDIAS-DOMINOROG RD-K1601+520-K1602+612	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,194,299.64	On-Going	August 07, 2024	December 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00104	CONST. OF MISSING LINKS/NEW ROADS,IMPASUG-ONG BDRY. BUKIDNON (SILOO)-MISAMIS ORIENTAL (EUREKA), PACKAGE 29, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	104,522,472.49	On-Going	October 21, 2024	August 31, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00105	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT)-SOUTHERN BUKIDNON AGRI-INDUSTRIAL ECONOMIC ZONE ROAD NETWORK DEVELOPMENT, BUKIDNON (PACKA	ULTICON BUILDERS, INC. (17267)	100,097,777.88	On-Going	April 15, 2024	February 08, 2025	95.19
Region X	2024	Regular Infra - GAA 2024 SSP	24K00106	CONST. OF BOBONG BRIDGE ALONG JCT. DON CARLOS-KADINGILAN ROAD TO BRGY. CALAO-CALAO-BRGY. BERSHIBA-BRGY.BOBONG-BRGY.KAUYONAN-BRGY.STO.ROSARIO-BRGY.OSMEÑA ROAD, DANGCAGAN, BUKIDNON	RFB CONSTRUCTION CORPORATION (41742)	94,762,998.50	On-Going	April 18, 2024	February 11, 2025	95.98
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00107	CONST. OF FLOOD MITIGATING STRUCTURE WITHIN MINDANAO RIVER BASIN, ALONG PULANGI RIVER, PACKAGE 3, DOWNSTREAM OF OLD BATANGAN BRIDGE, VALENCIA CITY, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	66,097,734.85	Completed	April 18, 2024	February 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00108	CONST. OF MISSING LINKS/NEW ROADS,EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/AGUSAN DEL NORTE TO BUKIDNON, DAMAY-CALABUGAO-ADTOLAWON ROAD, PACKAGE 24, BUKIDNON	TRIPARCO DEVELOPMENT CORPORATION (23327)	184,398,369.12	On-Going	May 23, 2024	June 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00109	CONST. OF BY-PASS AND DIVERSION ROADS, CAGAYAN DE ORO DIVERSION ROAD, (JCT. BALUBAL SAYRE HIGHWAY-PUEBLO DE ORO,CDO OLD AIRPORT ROAD DIVERSION ROAD(PUEBLO DE ORO/JCT. CDO-OLD AIRPORT ROAD)PHASE II, PACKAGE 19, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	121,667,098.37	On-Going	May 23, 2024	May 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00110	CONST. OF BY-PASS AND DIVERSION ROADS,ILIGAN CITY COASTAL BYPASS ROAD, PACKAGE 20, ILIGAN CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	47,760,751.11	Completed	April 18, 2024	November 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00111	CONST. OF BY-PASS AND DIVERSION ROADS, CDO-OPOL-EL SALVADOR-ALUBIJID-LAGUINDINGAN AIRPORT (PUEBLO DE ORO/CDO AIRPORT TO JCT. BCIR LAGUINDINGAN)MOUNTAIN DIVERSION ROAD, PACKAGE XIII, MISAMIS ORIENTAL	EQUI-PARCO CONSTRUCTION COMPANY (14332)	28,795,061.51	Completed	April 18, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00112	CONST. OF BY-PASS AND DIVERSION ROADS,SAYRE HIGHWAY PARALLEL ROAD II (QUEZON SECTION), PACKAGE 17, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	245,538,371.32	On-Going	May 23, 2024	June 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00113	CONST. OF BY-PASS AND DIVERSION ROADS, CAGAYAN DE ORO COASTAL ROAD(PUERTO-GUSA SECTION), PACKAGE 7, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	185,346,726.66	Completed	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00114	CONST. OF BY-PASS AND DIVERSION ROADS, CLAVERIA-BALINGOAN BY-PASS ROAD, PACKAGE 14, MISAMIS ORIENTAL	MIKKIL CONSTRUCTION (37020)	47,756,390.70	On-Going	May 23, 2024	February 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00115	CONSTRUCTION OF FLOOD CONTROL ALONG GINGOOG RIVER (BARANGAY 20 AT PUROK 4 TO 6), GINGOOG CITY, MISAMIS ORIENTAL	JEJOR'S CONSTRUCTION CORPORATION (5143)	138,522,100.82	On-Going	April 18, 2024	April 27, 2025	95.34
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00116	CONSTRUCTION OF FLOOD CONTROL ALONG GINGOOG RIVER (BARANGAY 20 AT PUROK 4 TO 6), GINGOOG CITY, MISAMIS ORIENTAL (PHASE 2)	JEJOR'S CONSTRUCTION CORPORATION (5143)	138,522,864.72	On-Going	April 18, 2024	April 27, 2025	95.30
Region X	2024	Regular Infra - GAA 2024 SSP	24K00117	CONSTRUCTION OF KITAOTAO-KITAIHON-KIBURIAO JCT. DAVAO ROAD BYPASS ROAD AND BRIDGE, PACKAGE 3, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,921,350.51	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00118	CONSTRUCTION OF BALATIN RIVER FLOOD CONTROL (BALATIN BRIDGE), WAO, LANA DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	58,107,288.17	On-Going	May 27, 2024	April 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00119	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-DIARONG BRIDGE (B02095MN)ALONG COTABATO-MALABANG-LANA DEL NORTE ROAD	NASH STONE CONSTRUCTION (46000)	12,446,975.09	On-Going	May 27, 2024	October 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00120	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-MALIKO BRIDGE (B02103MN)ALONG COTABATO-MALABANG-LANAO DEL NORTE ROAD	KOUZBARY CORPORATION (56645)	15,354,385.76	Completed	April 05, 2024	September 01, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00121	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES-MAGANDING BRIDGE 1 (B02108MN)ALONG COTABATO-MALABANG-LANAO DEL NORTE ROAD	NASH STONE CONSTRUCTION (46000)	15,509,322.97	Completed	May 27, 2024	October 23, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00122	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SEN. ALAUYA ALONTO AVENUE, MARAWI CITY, LANAO DEL SUR	D.C.M. CONSTRUCTION (5641)	4,849,920.86	Completed	June 28, 2024	October 25, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00123	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BRGY. POBLACION, BINIDAYAN, LANAO DEL SUR	AL-HAYAT CONSTRUCTION (44954)	4,801,515.57	Completed	June 28, 2024	October 25, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00124	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DASOMALONG, TAMPARAN, LANAO DEL SUR	XD DEVELOPERS (44723)	4,900,422.58	Completed	October 03, 2024	January 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00125	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TUCA, MARAWI CITY, LANAO DEL SUR	JTA BUILDERS (18401)	4,900,339.14	On-Going	August 23, 2024	December 20, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00126	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BUREAU OF FIRE PROTECTION), MOLUNDO, LANAO DEL SUR	ZAIN CONSTRUCTION (48392)	4,776,711.00	Completed	June 17, 2024	October 11, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00127	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY VINTAR, VALENCIA CITY, BUKIDNON	BMCRP-G BUILDERS (44859)	12,855,142.06	Completed	July 04, 2024	February 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00128	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KINURA, KALILANGAN, BUKIDNON	MAFIL BUILDERS, INC. (35845)	12,734,467.19	Completed	May 03, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00129	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MENDIS, PANGANTUCAN, BUKIDNON	SHABE ENTERPRISES (50469)	12,866,546.82	Completed	April 15, 2024	December 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00131	ROAD WIDENING JCT. MARADUGAO-CAMP KIBARITAN-DOMINOROG ROAD, K1626+000.00-K1627+172.00	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	34,994,128.97	Completed	April 15, 2024	January 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00132	ROAD WIDENING KIBAWA-KADINGILAN-KALILANGAN ROAD, K1606+869-K1607+042.00	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	22,026,565.17	On-Going	April 15, 2024	December 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00133	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAGAYARAN RIVER (UPSTREAM) OF NABALIWA BRIDGE PACKAGE 2, PANGANTUCAN, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	70,821,287.43	Completed	May 03, 2024	February 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00134	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SAGAYARAN RIVER (UPSTREAM) OF NABALIWA BRIDGE PACKAGE 3, PANGANTUCAN, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	70,727,334.57	Completed	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00135	CONSTRUCTION OF CAGAYAN DE ORO RIVER BASINS, BARANGAY MACASANDIG, PACKAGE 1, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	147,324,191.29	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00136	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT CAGAYAN DE ORO RIVER BASIN, BARANGAY MACASANDIG, PACKAGE 4, CAGAYAN DE ORO CITY	MINDANAO ROCK (23479)	148,027,854.43	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00137	ASSET PRESERVATION-REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS, MARAWI-MALABANG ROAD-K1595+378-K1595+1242	AL HUSSEIN CONSTRUCTION (18438)	38,021,540.09	On-Going	April 05, 2024	November 30, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00138	ROAD WIDENING-PRIMARY ROADS, COTABATO-MALABANG-LANAO DEL NORTE RD-(S01650MN) CHAINAGE 45264-CHAINAGE 49511	KOUZBARY BUILDERS (36446) / RENREN TRADING AND CONSTRUCTION SERVICES (41395)	112,322,966.51	Completed	April 05, 2024	March 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00139	ASSET PRESERVATION-REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS, ILIGAN CITY-MARAWI CITY RD-(S01709MN) CHAINAGE 0 - CHAINAGE 268	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	11,464,199.83	Completed	April 05, 2024	August 17, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00140	CONSTRUCTION OF ROAD, BRGY. UYAAN POBLACION, MUNICIPALITY OF MADAMBA, LANAO DEL SUR	AL-MUJIV CONSTRUCTION (45154)	9,801,083.64	Completed	April 19, 2024	July 17, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00141	CONSTRUCTION OF ROAD, BRGY. PANTAON, MUNICIPALITY OF CALANOGAS, LANAO DEL SUR	HYRAC CONSTRUCTION SERVICES (50439)	9,800,960.62	Completed	April 19, 2024	July 17, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00142	CONSTRUCTION OF MISSING LINKS/NEW ROADS, IMPASUG-ONG BRDY. BUKIDNON (SILOO)-MISAMIS ORIENTAL (EUREKA), PACKAGE 26, BUKIDNON	TRIPARCO DEVELOPMENT CORPORATION (23327)	223,553,863.15	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00143	PREVENTIVE MAINTENANCE-SECONDARY ROADS, MARAMAG-MARADUGAO RD-K1575+000-K1576+000,K1576+000-K1576+850	M. MONTESCLAROS ENTERPRISES, INC. (6506)	133,333,309.54	Completed	May 13, 2024	December 08, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00144	PREVENTIVE MAINTENANCE-PRIMARY ROADS-SAYRE HIGHWAY -K1540+190-K1540+501, K1550+260-K1550+742, K1554+070-K1555+272, K1560+000-K1560+404 (WITH EXCEPTION)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	118,014,844.28	Completed	May 13, 2024	November 23, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00145	CONSTRUCTION OF BYPASS AND DIVERSION ROADS-CAGAYAN DE ORO CITY COASTAL BYPASS ROAD	EQUI-PARCO CONSTRUCTION COMPANY (14332)	155,881,872.12	On-Going	October 02, 2024	July 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00146	CONSTRUCTION OF DIVERSION ROAD ALONG JCT SH (JCT BUDA-QUEZON-MANUTO-MINSAMONGAN-C HANDUMANAN-BALANGIGAY-TANDONG-SAN VICENTE-KIANGGAT-DANGCAGAN-JCT SH (QUEZON SECTION) PACKAGE 4	M. MONTESCLAROS ENTERPRISES, INC. (6506)	103,862,975.69	Completed	June 17, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00147	CONSTRUCTION OF DIVERSION ROAD ALONG KITAOTAO-KITAIHON-KIANGGAT-MIARAY-BARONGCOT-TALAHIRON-KIBAWA ROAD PACKAGE 4	M. MONTESCLAROS ENTERPRISES, INC. (6506)	103,840,749.04	On-Going	June 17, 2024	February 26, 2025	98.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00148	CONSTRUCTION OF CDO-OPOL-EL SALVADOR-ALUBIJID-LAGUINDINGAN AIRPORT MOUNTAIN DIVERSION ROAD, CAGAYAN DE ORO CITY	HSO CONSTRUCTION CORPORATION (FORMERLY : HENRY S. (10578)	46,802,467.18	On-Going	October 28, 2024	July 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00149	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT PUGAAN RIVER, MISAMIS ORIENTAL (PACKAGE 3)	EQUI-PARCO CONSTRUCTION COMPANY (14332)	156,014,569.47	On-Going	April 18, 2024	May 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00151	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROADS/LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES MALAYBALAY CIRCUMFERENTIAL ROAD, PACKAGE 11, MALAYBALAY CITY, BUKIDNON	ULTICON BUILDERS, INC. (17267)	78,237,777.88	On-Going	April 15, 2024	December 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00152	CONST. OF MISSING LINKS/NEW ROAD MALAYBALAY-GINGOOG ROAD (GINGOOG CITY-KALHAAN, CLAVERIA-BULONAY-MALAYBALAY CITY), PACKAGE 27, MISAMIS ORIENTAL	ULTICON BUILDERS, INC. (17267)	166,777,777.88	On-Going	June 17, 2024	May 12, 2025	95.05
Region X	2024	Regular Infra - GAA 2024 LP	24K00153	CONSTRUCTION OF DPWH OFFICE BUILDING, DPWH BUKIDNON SUB DISTRICT ENGINEERING OFFICE, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	75,618,176.14	On-Going	August 12, 2024	July 07, 2025	76.11
Region X	2024	Regular Infra - GAA 2024 SSP	24K00155	CONCRETING 1KM BRGY. ROAD PUROK 5-6, BRGY. FRANCFORT, AMAI MANABILANG, LANA DEL SUR	HAN BUILDERS & DESIGN (44801)	19,582,141.22	Completed	May 03, 2024	September 29, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00156	CONSTRUCTION OF ROAD, PUNUD ROAD, MUNICIPALITY OF MADAMBA, LANA DEL SUR	PREHTI CONSTRUCTION SERVICES (44638)	9,751,249.53	Completed	May 03, 2024	July 31, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00157	CONCRETING OF GANASSI-TUBOD ROAD IN MADAMBA SECTION, LANA DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	47,765,597.45	Completed	May 03, 2024	November 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00158	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS- MARAWI-PUGAAN NATL RD - (S01708MN) CHAINAGE 3350 - CHAINAGE 4350	RENREN TRADING AND CONSTRUCTION SERVICES (41395)	31,092,824.70	Completed	May 03, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00159	CONCRETING OF ROAD, BARANGAY BUBONG, SAGUIARAN, LANA DEL SUR (PHASE 1)	BM CONSTRUCTION & SUPPLY (46770)	9,569,928.64	Completed	May 03, 2024	July 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00160	CONST. OF NEW BRIDGES-CARASAAN BR. ALONG COTABATO-MALABANG-LANAO DEL NORTE RD (PHASE II)	OHMS CONSTRUCTION (50970)	14,319,786.72	On-Going	July 04, 2024	March 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00161	CONSTRUCTION OF LAKEWALL, BARANGAY MAUL, MARANTAO, LANAO DEL SUR	AL-MUJIV CONSTRUCTION (45154)	29,253,642.79	On-Going	May 03, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00162	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SALIPONGAN RIVER, BALINDONG, LANAO DEL SUR	KOUZBARY BUILDERS (36446) / RENREN TRADING AND CONSTRUCTION SERVICES (41395)	95,534,987.18	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00163	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MADALUM, LANAO DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	47,766,245.67	On-Going	June 17, 2024	April 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00164	CONST. OF NEW BRIDGES-MIONDAS BR. ALONG COTABATO-MALABANG-LANAO DEL NORTE RD (PHASE II)	PREHTI CONSTRUCTION SERVICES (44638)	18,909,673.37	On-Going	June 17, 2024	April 12, 2025	95.82
Region X	2024	Regular Infra - GAA 2024 SSP	24K00165	CONST. OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DINAEGAN, TUBARAN, LANAO DEL SUR	AHA CONSTRUCTION (43654)	4,898,612.24	Completed	July 10, 2024	November 06, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00166	CONST. OF ROAD, BARANGAY TAMBAC, MINICIPALITY OF LUMBATAN, LANAO DEL SUR	PREHTI CONSTRUCTION SERVICES (44638)	4,801,441.56	Completed	May 03, 2024	July 01, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00167	CONST. OF MULTI-PURPOSE BUILDING , MUNICIPALITY OF BUBONG, LANAO DEL SUR	CTML CONSTRUCTION (43568)	4,437,909.06	On-Going	September 26, 2024	January 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00168	CONST. OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY GAMBAL, LUMBA BAYABAO, LANAO DEL SUR	ABDUL CONSTRUCTION (50321)	4,897,467.57	On-Going	June 17, 2024	October 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00169	CONSTRUCTION OF ROAD, BARANGAY BONTONGON SECTION, PACKAGE 1, IMPASUG-ONG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,837,957.00	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00170	CONSTRUCTION OF ROAD, CANAYAN-MANALOG SECTION, PACKAGE 1, MALAYBALAY CITY, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,856,387.10	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00171	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG PULANGI RIVER, PACKAGE 3, SAN ISIDRO, VALENCIA CITY BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	82,988,661.01	On-Going	May 03, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00172	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG KAPALONG-TALAINGOD-VALENCIA ROAD (MAWI-I CREEK - MAWI-I BRIDGE, TRIBUTARY TO PULANGUI RIVER) PACKAGE 3, BARANGAY HALAPITAN (POBLACION), SAN FERNANDO, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	66,126,040.47	On-Going	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00173	REPLACEMENT OF PERMANENT WEAK BRIDGE-MAIGO BR. (B00949MN) ALONG LINAMON-ZAMBOANGA RD	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	146,384,637.34	On-Going	May 03, 2024	March 28, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00174	CONST. OF BYPASS AND DIVERSION ROADS-CAGAYAN DE ORO DIVERSION ROAD, (JCT. BALUBAL SAYRE HIGHWAY-PUEBLO DE ORO, CDO- OLD AIRPORT ROAD DIVERSION ROAD (PUEBLO DE ORO/JCT. CDO-OLD AIRPORT ROAD) PHASE II, PACKAGE 20, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	47,635,833.05	Completed	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00175	ACCESS ROADS AND/OR BRIDGE FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES- MALAYBALAY - GINGOOG ROAD (GINGOOG CITY-KALHAAN-CLAVERIA-BULONAY-MALAYBALAY CITY), MISAMIS ORIENTAL, (PACKAGE 26)	ULTICON BUILDERS, INC. (17267)	244,317,777.88	On-Going	October 28, 2024	November 21, 2025	70.93
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00176	CONST. OF BY-PASS AND DIVERSION ROADS, CDOC - ILIGAN HINTERLAND ROAD, JCT. CDO - CAMP KIBARITAN/DANSOLIHON - JCT. BCIR / LAGUINDINGAN AIRPORT ROAD EXTENSION, PACKAGE 4, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	EQUI-PARCO CONSTRUCTION COMPANY (14332)	255,852,658.94	Completed	May 03, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00177	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IPONAN RIVER, PACKAGE 8, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	146,877,996.76	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00178	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IPONAN RIVER, PACKAGE 9, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	146,125,204.54	Completed	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00179	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IPONAN RIVER, PACKAGE 10, CAGAYAN DE ORO CITY	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599)	148,003,417.89	On-Going	May 03, 2024	September 10, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00180	CONSTRUCTION OF ROAD, MAT-I-LUBILAN, NAAWAN TO MISAMIS ORIENTAL WEST DIVERSION ROAD (OPOL TO LUGAIT) PACKAGE 5, MISAMIS ORIENTAL	ULTICON BUILDERS, INC. (17267)	228,757,777.88	On-Going	May 03, 2024	April 27, 2025	95.44
Region X	2024	Regular Infra - GAA 2024 SSP	24K00181	CONSTRUCTION OF ROAD, MAT-I-LUBILAN, NAAWAN TO MISAMIS ORIENTAL WEST DIVERSION ROAD (OPOL TO LUGAIT) PACKAGE 6, MISAMIS ORIENTAL	ULTICON BUILDERS, INC. (17267)	228,697,777.88	On-Going	May 03, 2024	July 31, 2025	95.16
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00182	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG IPONAN RIVER, CAGAYAN DE ORO CITY, PACKAGE 1	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	52,278,863.37	On-Going	May 03, 2024	February 14, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00183	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PUGAAN RIVER, MISAMIS ORIENTAL (PACKAGE 4)	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	155,539,756.16	On-Going	May 13, 2024	June 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00184	REPLACEMENT OF PERMANENT WEAK BRIDGES-TAGOLOAN BR. (B01116MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	317,528,503.80	On-Going	May 13, 2024	June 06, 2025	80.13
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00185	CONST. OF BY-PASS AND DIVERSION ROADS, MAGSAYSAY-BUTUAN CITY COASTAL BY-PASS/ALTERNATE ROAD, PACKAGE 4, MISAMIS ORIENTAL	TRIPARCO DEVELOPMENT CORPORATION (23327)	139,677,898.20	On-Going	May 03, 2024	March 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00186	PREVENTIVE MAINTENANCE-PRIMARY ROADS -BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1352 + 123 - K1352 + 879, K1357 + 000 - K1358 + 000, K1358 + 024 - K1358 + 442, K1358 + 631 - K1359 + 000, K1362 + 000 - K1362 + 566, K1362 + 864 - K1363 + 000, K1364	VICENTE T. LAO CONSTRUCTION (7040)	167,189,043.15	On-Going	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00187	PREVENTIVE MAINTENANCE- PRIMARY ROADS, BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1281 + (-141) - K1282 + 000, K1329 + (-1119) - K1329 + 000, K1342 + 832 - K1344 + 154, K1345 + 594 - K1346 + 800	VICENTE T. LAO CONSTRUCTION (7040)	167,190,117.07	On-Going	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00188	PREVENTIVE MAINTENANCE- PRIMARY ROADS BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY RD - K1367 + 619 - K1368 + 178, K1368 + 215 - K1369 + 148, K1369 + 175 - K1370 + 000, K1372 + 000 - K1373 + 000, K1379 + 000 - K1379 + 302, K1381 + 000 - K1381 + 350, K1382	VICENTE T. LAO CONSTRUCTION (7040)	167,182,711.43	On-Going	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00189	CONST. OF BY-PASS AND DIVERSION ROADS, MANOLO FORTICH - MISAMIS ORIENTAL/ALTERNATE BY-PASS ROAD, PACKAGE 9, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	280,806,799.84	Completed	May 03, 2024	April 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00190	CONST. OF BY-PASS AND DIVERSION ROADS, MANOLO FORTICH - MISAMIS ORIENTAL/ALTERNATE BY-PASS ROAD, PACKAGE 8, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	279,354,929.97	Completed	May 03, 2024	April 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00191	CONSTRUCTION OF JCT. MARAMAG-MARADUGAO RD., BRGY. SAN MIGUEL-BRGY. MARAYMARAY ROAD, MARAMAG, BUKIDNON, MARAMAG, BUKIDNON (PACKAGE I)	ULTICON BUILDERS, INC. (17267)	190,637,777.88	On-Going	May 23, 2024	June 16, 2025	90.12
Region X	2024	Regular Infra - GAA 2024 SSP	24K00192	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD (COTABATO BDRY) TO BRGY. GUTAPOL-BRGY. NEW KIDAPAWAN-BRGY. BAGOR ROAD, KIBAWÉ, BUKIDNON, PACKAGE I	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,468,059.47	On-Going	June 28, 2024	February 22, 2025	98.03
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00193	PREVENTIVE MAINTENANCE-PRIMARY ROADS- SAYRE HIGHWAY - K1430 + 610 - K1431 + 220	SUPREA PHILS. DEVELOPMENT CORP. (41868)	11,990,631.66	Completed	October 28, 2024	November 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00194	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG PUERTO CREEK, PACKAGE 1, CAGAYAN DE ORO CITY	OLISON CORPORATION (45571) / MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (15885)	110,634,633.37	Completed	May 03, 2024	April 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00195	REHABILITATION OF FLOOD CONTROL ALONG TAGOLOAN RIVER, BARANGAY BALUARTE, TAGOLOAN, MISAMIS ORIENTAL	GREEN-GAIA TECHNOLOGY DEV'T AND CONSTRUCTION OPC (51419)	9,646,177.51	On-Going	October 28, 2024	February 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00196	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MANTICAO RIVER (DOWNSTREAM OF MANTICAO BRIDGE), MANTICAO, MISAMIS ORIENTAL	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (15599) / FFJJ CONSTRUCTION (16712)	195,920,949.00	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00197	CONSTRUCTION OF JCT. (BUDA - KALAGANGAN) ALTERNATE BYPASS RD., SITIO PAG-ASA, BRGY. SALAWAGAN - BRGY. CAWAYAN - BRGY. SANTA FELOMINA ROAD, QUEZON, BUKIDNON (PACKAGE I)	ULTICON BUILDERS, INC. (17267)	190,617,777.88	On-Going	May 03, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00198	CONSTRUCTION OF BRIDGE AND APPROACHES, BARANGAY BUGWAK, DANGCAGAN-BARANGAY HUSAYAN PHASE II, KADINGILAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,424,780.30	On-Going	June 17, 2024	April 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00199	CONST./IMPRVT. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-(ROLL-IT) SOUTHERN BUKIDNON AGRI-INDUSTRIAL ECONOMIC ZONE ROAD NETWORK DEVELOPMENT PROJECT, KADINGILAN	ULTICON BUILDERS, INC. (17267)	145,347,777.88	Completed	May 03, 2024	April 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00200	CONSTRUCTION OF JCT. DON CARLOS-KADINGILAN RD TO BRGY. BISMARTZ - BRGY. MAHAYAHAY-BRGY. BUYOT RD (BIZMARTZ SECTION AND MAHAYAHAY SECTION, PHASE I), DON CARLOS, BUKIDNON	ULTICON BUILDERS, INC. (17267)	190,617,777.88	On-Going	May 03, 2024	April 12, 2025	95.04
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00201	PREVENTIVE MAINTENANCE-PRIMARY ROADS- SAYRE HIGHWAY - K1431 + 220 - K1431 + 900	SUPREA PHILS. DEVELOPMENT CORP. (41868)	20,483,925.93	Completed	October 28, 2024	January 25, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00202	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARAMAG - MARADUGAO ROAD, BAGUIK-IKAN BRIDGE, K1577+172 - K1577+201.75 (BOTH SIDES), ADTUYON, PANGANTUCAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	80,761,563.57	On-Going	May 13, 2024	April 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00204	CONSTRUCTION OF LOCAL ROADS. BRGY BARORAWON, KALILANGAN, BUKIDNON	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	29,425,971.61	Completed	May 13, 2024	November 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00206	CONSTRUCTION OF ROAD, BARANGAY LUMBO, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	8,900,050.91	On-Going	May 13, 2024	August 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00207	CONSTRUCTION OF ROAD, VALENCIA CITY, BUKIDNON	MORTAR MASTERS & CONCRETE BUILDERS (43228)	4,894,736.50	Completed	August 23, 2024	October 21, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00208	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT VNHS, BARANGAY POBLACION, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,894,607.06	Completed	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00209	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PORTULIN, PANGANTUCAN, BUKIDNON	RBA-ALZ CONSTRUCTION SERVICES (49391)	12,862,557.98	Completed	May 13, 2024	January 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00210	CONST. OF MISSING LINKS/NEW ROADS, BUKIDNON-COMPOSTELLA VALLEY ROAD (BARANGAY NAMNAM, SAN FERNANDO BUKIDNON-LAAK COMPOSTELA VALLEY), PACKAGE 7, BUKIDNON	ULTICON BUILDERS, INC. (17267)	114,387,777.88	Completed	May 03, 2024	January 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00212	CONSTRUCTION OF PERIMETER FENCE, MINDANAO ARMY TRAINING GROUP, TRADOC, PA, KIBARITAN MILITARY RESERVATION, BRGY. MALINAO, KALILANGAN, BUKIDNON, PHASE V	XY BUILDERS (37726)	9,550,120.09	On-Going	May 13, 2024	November 08, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00213	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MATLING RIVER, MALABANG, LANA DEL SUR	KOUZBARY BUILDERS (36446)	47,793,298.00	On-Going	May 13, 2024	March 08, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00214	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MADAMBA, LANA DEL SUR	KL5 CONSTRUCTION (52273) / AL HUSSEIN CONSTRUCTION (18438)	47,739,746.69	Completed	May 13, 2024	March 08, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00215	CONSTRUCTION OF ROAD, TOWN HALL ROAD, MUNICIPALITY OF PICONG, LANA DEL SUR	NASH STONE CONSTRUCTION (46000)	9,800,595.28	Completed	May 13, 2024	August 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00216	ROAD CONCRETING BRGY. CAMPONG INUDARAN, MARANTAO, LANA DEL SUR (PHASE 1)	GHAFFARA CONSTRUCTION SERVICES (47985)	4,717,684.78	Completed	May 13, 2024	July 11, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00217	CONSTRUCTION OF ROAD, BARANGAY NGINGIR BUBONG, MUNICIPALITY OF PAGAYAWAN, LANA DEL SUR	KHK CONSTRUCTION SERVICES (49110)	4,900,161.27	On-Going	June 17, 2024	August 15, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00218	ROAD CONSTRUCTION BRGY. BUBONG, SAGUIARAN, LANA DEL SUR (PHASE 2)	BM CONSTRUCTION & SUPPLY (46770)	4,621,571.30	Completed	May 27, 2024	July 25, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00219	CONSTRUCTION OF ROAD, MAT-I-LUBILAN, NAAWAN TO MISAMIS ORIENTAL WEST DIVERSION ROAD, (OPOL TO LUGAIT), MISAMIS ORIENTAL (PACKAGE 4)	ULTICON BUILDERS, INC. (17267)	195,557,777.88	On-Going	May 03, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00220	CONSTRUCTION OF JCT. DON CARLOS-KADINGILAN RD TO BRGY. BISMARTZ - BRGY. MAHAYAHAY-BRGY. BUYOT ROAD WITH BRIDGE (MAHAYAHAY-BUYOT SECTION), DON CARLOS, BUKIDNON (PHASE II)	ULTICON BUILDERS, INC. (17267)	95,317,777.88	On-Going	June 17, 2024	March 13, 2025	90.15



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00221	CONSTRUCTION OF BRGY. BUTONG - BRGY. PAITAN (BDRY. BRGY. CATUMBALON, VALENCIA CITY) ROAD, QUEZON, BUKIDNON (PACKAGE I)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,210,871.30	On-Going	October 28, 2024	May 10, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00222	PREVENTIVE MAINTENANCE-PRIMARY ROADS- SAYRE HIGHWAY - K1431 + 900 - K1432 + 575	SUPREA PHILS. DEVELOPMENT CORP. (41868)	42,550,221.24	Completed	October 28, 2024	March 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00223	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARAMAG - MARADUGAO ROAD, BONG-BONG BRIDGE, K1580+812 (BOTH SIDES), ADTUYON, PANGANTUCAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	84,966,426.06	On-Going	May 13, 2024	April 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00224	CONSTRUCTION OF ROAD, MALAYBALAY-GINGOOG ROAD (GINGOOG CITY-KALHAAN, CLAVERIA-BULONAY-MALAYBALAY CITY), MISAMIS ORIENTAL (PACKAGE 27)	ULTICON BUILDERS, INC. (17267)	146,177,777.88	On-Going	May 03, 2024	March 28, 2025	98.21
Region X	2024	Regular Infra - GAA 2024 SSP	24K00225	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, PUROK BALAYONG, BARANGAY MARANDING, LALA, LANA DEL NORTE	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	17,663,980.67	On-Going	October 28, 2024	July 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00226	CONSTRUCTION OF POBLACION TO PUROK 3-MARANDING ANNEX ACCESS ROAD, LANA DEL NORTE	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	17,518,776.82	On-Going	October 28, 2024	March 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00227	CONSTRUCTION OF ROAD, JCT. PROVINCIAL ROAD (KUYA - DAGUMBAAN ROAD), SITIO URDUJA, BRGY. KUYA - BRGY. LA ROXAS - SITIO BANGKAL, LA ROXAS -JCT. (VALENCIA-PANGANTUCAN BYPASS RD.), MARAMAG, BUKIDNON (PACKAGE I)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	141,638,558.04	On-Going	June 17, 2024	June 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00228	PREVENTIVE MAINTENANCE-PRIMARY ROADS- SAYRE HIGHWAY - K1456 + 330 - K1460 + 729	M. MONTESCLAROS ENTERPRISES, INC. (6506)	236,244,631.63	On-Going	May 23, 2024	February 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00229	CONST. OF BYPASS AND DIVERSION ROADS-EASTERN INTERIOR BYPASS ROAD (GUSA PUERTO/JCT. SAYRE HIGHWAY), PACKAGE 17, CAGAYAN DE ORO CITY	NORTHERN BUILDERS (8789) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	184,767,958.59	On-Going	May 23, 2024	April 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00230	WIDENING OF PERMANENT BRIDGES MARADUGAO BR. (B01445MN) ALONG MARAMAG-MARADUGAO RD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	37,008,690.56	On-Going	June 06, 2024	February 15, 2025	80.21
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00231	WIDENING OF PERMANENT BRIDGES ,MACAPANTIG BR. (B01444MN) ALONG MARAMAG-MARADUGAO RD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	41,349,084.57	On-Going	June 06, 2024	February 15, 2025	95.70
Region X	2024	Regular Infra - GAA 2024 SSP	24K00232	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES BUKIDNON-PAQUIBATO DISTRICT ALTERNATE ROAD, KITAOTAO, BUKIDNON (PACKAGE 2)	ULTICON BUILDERS, INC. (17267)	143,397,777.88	On-Going	June 06, 2024	April 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00233	CONSTRUCTION OF BRGY. PANALSALAN - BRGY. DAGUMBAAN ROAD (PACKAGE II), MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	141,690,585.72	Completed	June 17, 2024	May 27, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00234	CONSTRUCTION OF BRIDGE AND APPROACHES, BARANGAY BUGWAK, DANGCAGAN-BRGY HUSAYAN, PHASE II, KADINGILAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,204,818.87	On-Going	October 28, 2024	June 24, 2025	95.85
Region X	2024	Regular Infra - GAA 2024 CP	24K00235	CONST./IMPRVT. OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM- ROLL-IT)- SOUTHERN BUKIDNON AGRI-INDUSTRIAL ECONOMIC ZONE ROAD NETWORK DEVELOPMENT PROJECT, MARAMAG,	ULTICON BUILDERS, INC. (17267)	145,267,777.88	On-Going	June 06, 2024	May 16, 2025	95.59
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00236	ROAD WIDENING-SECONDARY ROADS MARAMAG-MARADUGAO RD - K1577 + 217 - K1577 + 777	M. MONTESCLAROS ENTERPRISES, INC. (6506)	28,338,376.40	Completed	June 06, 2024	December 02, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00237	CONST. OF BY-PASS AND DIVERSION ROADS, CDO-NEW WESTERN DIVERSION ROAD (MACABALAN-BONBON BRIDGE AND ACCESS ROAD), PACKAGE 14	TRIPARCO DEVELOPMENT CORPORATION (23327)	140,195,910.50	On-Going	June 06, 2024	May 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00238	CONST. OF BY-PASS AND DIVERSION ROADS,CAGAYAN DE ORO COASTAL ROAD (PUERTO-GUSA SECTION), PACKAGE 8, CAGAYAN DE ORO CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	188,175,000.00	Completed	June 06, 2024	May 01, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00239	CONST. OF BY-PASS AND DIVERSION ROADS , CDO-NEW WESTERN DIVERSION ROAD (CANITO-AN-CDO COASTAL ROAD SECTION), PACKAGE 15, CAGAYAN DE ORO CITY.	TRIPARCO DEVELOPMENT CORPORATION (23327)	126,860,750.80	On-Going	August 12, 2024	April 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00240	CONSTRUCTION OF ROAD WITH DRAINAGE SYSTEM, PUROK NARRA, ZONES 1,2,AND 4 BARANGAY MARANDING, LALA, LANA DEL NORTE	AL-NOORWAY CORPORATION (46327)	19,195,062.37	On-Going	October 28, 2024	July 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00241	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG ODIONGAN RIVER, PACKAGE 3, GINGOOG CITY, MISAMIS ORIENTAL	VICENTE T. LAO CONSTRUCTION (7040)	286,305,436.02	On-Going	June 06, 2024	June 30, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00242	CONSTRUCTION OF JCT. SAYRE HIGHWAY PARALLEL ROAD II, BRGY. MERANGERAN - BRGY. DUMALAMA - BRGY. MAGSAYSAY ROAD, QUEZON, BUKIDNON (PACKAGE II)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	47,526,251.66	On-Going	June 17, 2024	December 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00243	CONSTRUCTION OF JCT. SAYRE HIGHWAY PARALLEL ROAD II, BRGY. MERANGERAN - BRGY. DUMALAMA - BRGY. MAGSAYSAY ROAD, QUEZON, BUKIDNON (PACKAGE I)	ROAD EDGE TRADING & DEVELOPMENT SERVICES (33140)	95,052,499.29	On-Going	June 17, 2024	May 12, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00244	CONSTRUCTION OF BRIDGE ALONG BRGY. PANALSALAN - BRGY. DAGUMBAAN ROAD (PACKAGE III), MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	42,501,343.62	Completed	June 17, 2024	February 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00245	CLUSTER E - CONSTRUCTION OF VARIOUS BRIDGE PROJECTS IN LANA DEL NORTE	AK13 CONSTRUCTION (55572)	15,362,800.10	Completed	June 06, 2024	October 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00246	CONST. OF BY-PASS AND DIVERSION ROADS CDO-NEW WESTERN DIVERSION ROAD (MACABALAN-BONBON BRIDGE AND ACCESS ROAD), PACKAGE 15	TRIPARCO DEVELOPMENT CORPORATION (23327)	140,190,433.98	On-Going	June 06, 2024	May 16, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00247	CONSTRUCTION OF STANDARD AMMO DUMP, 52EBDE, CAMP KIBARITAN, MALINAO, KALILANGAN, BUKIDNON	XY BUILDERS (37726)	11,516,951.07	On-Going	June 06, 2024	December 02, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00248	CONST. OF BYPASS AND DIVERSION ROADS,CAGAYAN DE ORO (PCE) BYPASS/ALTERNATE ROAD EXTENSION (JCT. LUMBIA/CDO-CAMP KIBARITAN ROAD-PAGATPAT-JCT. BCIR), PAGALUNGAN - TAGLIMAO SECTION, CAGAYAN DE ORO CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	47,514,788.24	Completed	June 06, 2024	December 17, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00249	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS MALABANG-DOBLESTON-TUKURAN RD - K1971 + 274 - K1972 + 240	U.M.D. CONSTRUCTION (49400)	28,024,873.80	On-Going	August 07, 2024	March 04, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00250	WIDENING OF PERMANENT BRIDGES MALATIPAY BR. (B01388MN) ALONG KALILANGAN-LAMPANUSAN RD	M. MONTESCLAROS ENTERPRISES, INC. (6506)	37,794,138.16	On-Going	June 06, 2024	February 15, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00251	CONSTRUCTION OF GANASSI-TUBOD ROAD, MADAMBA SECTION, LANA DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	94,576,711.06	On-Going	July 22, 2024	April 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00252	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS MARAWI-MASIU RD - (S01603MN) CHAINAGE 23249 - CHAINAGE 23821, CHAINAGE 28648 - CHAINAGE 29648	FP ALONTO CONSTRUCTION SERVICES (46820)	36,534,503.07	On-Going	June 17, 2024	March 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00255	CLUSTER B REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS , SLOPE COLLAPSE, AND LANDSLIDE OF VARIOUS ROAD PROJECTS IN LANA DEL NORTE	AL HUSSEIN CONSTRUCTION (18438)	59,937,835.88	Completed	June 17, 2024	November 28, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00256	CLUSTER C ROAD WIDENING OF VARIOUS ROAD PROJECTS IN LANA DEL NORTE	NDP CONSTRUCTION SERVICES (FORMERLY: NDP CONSTRUCTION DEVELOPMENT) (39524) / MOYA CONSTRUCTION (47707)	62,578,984.84	On-Going	July 15, 2024	February 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00257	CLUSTER D OFF CARRAIGEWAY IMPROVEMENT OF VARIOUS ROAD PROJECTS IN LANA DEL NORTE	MOYA CONSTRUCTION (47707)	34,218,716.64	Completed	June 06, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00258	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES LANTAY BR. (B01442MN) ALONG MARAMAG-MARADUGAO RD	JRTP CONSTRUCTION & SUPPLIES (45339)	7,709,523.43	On-Going	June 06, 2024	November 02, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00259	CONSTRUCTION OF ROAD, SITIO SUMPONG, BARANGAY BANLAG, VALENCIA CITY, BUKIDNON	BUFFALO CONSTRUCTION AND SUPPLY (34179)	19,490,816.33	On-Going	July 25, 2024	December 21, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00260	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES KALAMANACAN BR. (B01096MN) ALONG JCT MARADUGAO-CAMP KIBARITAN-DOMINOROG RD	JRTP CONSTRUCTION & SUPPLIES (45339)	3,849,695.57	On-Going	June 06, 2024	September 03, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00261	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY ADTUYON, PANGANTUCAN, BUKIDNON	JRTP CONSTRUCTION & SUPPLIES (45339)	2,968,408.08	Completed	August 07, 2024	November 04, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00262	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LANGCATAON, PANGANTUCAN, BUKIDNON	DL BUILDERS AND REAL PROPERTIES DEVELOPMENT INC. (38031)	2,919,475.07	Completed	August 07, 2024	November 04, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00263	CONSTRUCTION OF DIVERSION ROAD ALONG JCT SH (JCT BUDA-COTABATO BNDRY) KITAOTAO-MALOBALO-KAUYONAN-BOBONG-NEW VISAYAS-SALVACION-KADINGILAN, BUKIDNON (KITAOTAO SECTION) PACKAGE 4	M. MONTESCLAROS ENTERPRISES, INC. (6506)	127,467,853.27	Completed	August 12, 2024	August 06, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00264	CONSTRUCTION OF BRGY. PANALSALAN - BRGY. DAGUMBAAN ROAD (PACKAGE I), MARAMAG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	141,634,089.15	On-Going	June 17, 2024	June 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00265	CONSTRUCTION OF ROAD NETWORK (TRAINING GROUND), MINDANAO ARMY TRAINING GROUP, TRADOC, PA, KIBARITAN MILITARY RESERVATION, KALILANGAN, BUKIDNON, PHASE IV	RIC CONSTRUCTION (45241)	9,610,399.49	Completed	August 07, 2024	October 20, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00266	CONSTRUCTION OF ROAD, BARANGAY BAGONTAAS, VALENCIA CITY, BUKIDNON	RRN CONSTRUCTION & DEV'T. CORP. (FORMERLY: RRN CONSTRUCTION) (20228)	21,538,740.96	Completed	June 17, 2024	November 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00267	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), BARANGAY LIBERTAD, KOLAMBUGAN, LANAO DEL NORTE	ADAN BUILDERS, CO. (48934)	4,465,392.85	On-Going	September 26, 2024	March 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00268	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES ITIL BR.(B02093MN) ALONG COTABATO-MALABANG-LANAO DEL NORTE ROAD	KL5 CONSTRUCTION (52273)	16,382,583.86	On-Going	June 17, 2024	March 13, 2025	97.80
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00271	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF BUAYAN BRIDGE ALONG BUAYAN CREEK, QUEZON, BUKIDNON, PACKAGE 2	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,727,841.28	On-Going	August 12, 2024	July 07, 2025	95.14



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00272	CONSTRUCTION OF ROAD, BRGY. TAMPILONG, MARAWI CITY, LANA DEL SUR	ZIYADH CONSTRUCTION SERVICES (56696)	4,968,586.90	Completed	August 23, 2024	October 21, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00273	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PINDOGOAN ELEMENTARY SCHOOL, BUBONG, LANA DEL SUR	CTML CONSTRUCTION (43568)	9,007,119.00	Completed	August 23, 2024	January 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00274	CONSTRUCTION OF ROAD, ALMAYRAH VILLAGE, BRGY. CABINGAN, MARAWI CITY, LANA DEL SUR	D.C.M. CONSTRUCTION (5641)	4,849,996.92	Completed	August 23, 2024	October 21, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00275	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SK BUILDING) MANGA, KOLAMBUGAN LANA DEL NORTE	ADAN BUILDERS, CO. (48934)	4,393,343.32	On-Going	October 28, 2024	April 25, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00276	CONST. OF TWO (STOREY MILITARY BARRACKS BUILDING TYPE 1, 52EBDE, CAMP NATIVIDAD, MANOLO FORTICH, BUKIDNON	GREEN BUILDER AND ENTERPRISES (39541)	10,682,293.44	On-Going	October 28, 2024	June 24, 2025	89.62
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00277	CONST./UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS- TERTIARY ROADS MULONDO-WAO ROAD, MAGUING, LANA DEL SUR	CDH CONSTRUCTION (37936)	25,185,094.46	On-Going	June 17, 2024	March 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00278	REPLACEMENT OF PERMANENT WEAK BRIDGES ILIAN BR. (B02104MN) ALONG COTABATO-MALABANG-LANA DEL NORTE RD	AL GHAMDY BUILDERS (46020)	28,659,991.23	Completed	June 17, 2024	April 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00279	CONSTRUCTION OF ROAD, BRGY ABAGA, MUNICIPALITY OF MADALUM, LANA DEL SUR	AL YUSOPH CONSTRUCTION (39506)	9,793,243.30	Completed	June 17, 2024	September 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00280	CONSTRUCTION OF SUPER HEALTH CENTER, KOLAMBUGAN, LANA DEL NORTE (PHASE 1)	LANAO BUILDER AND ENTERPRISES (15982)	18,033,969.51	On-Going	October 28, 2024	June 24, 2025	80.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00281	CONSTRUCTION OF ROAD, DUMALAGUING SECTION, IMPASUG-ONG, PACKAGE 1, IMPASUG-ONG, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,923,402.35	On-Going	June 17, 2024	July 11, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00282	CONSTRUCTION OF ROAD, JCT SH VALENCIA - KAPALONG RD SACRAMENTO VALLEY SECT - MALAYAN - JASAAN - VALDERRAMA - CAPINONAN RD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,913,531.28	On-Going	July 04, 2024	June 13, 2025	98.78
Region X	2024	Regular Infra - GAA 2024 CP	24K00283	IMPROVEMENT OF CAMP EVANGELISTA STATION HOSPITAL FACILITIES AT H4ID, CAMP EVANGELISTA, INCLUDING PROVISION OF SEWAGE SYSTEM AND DEVELOPMENT, PATAG, CAGAYAN DE ORO CITY	JEJOR'S CONSTRUCTION CORPORATION (5143)	48,007,249.87	On-Going	October 28, 2024	June 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00285	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARAMAG-MARADUGAO RD (UPSTREAM AND DOWNSTREAM) OF MULETA BRIDGE, PACKAGE 1, PANGANTUCAN, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	72,497,924.31	On-Going	June 28, 2024	May 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00286	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARAMAG-MARADUGAO RD (UPSTREAM AND DOWNSTREAM) OF MULETA BRIDGE, PACKAGE 2, PANGANTUCAN, BUKIDNON	C'ZARLES CONSTRUCTION & SUPPLY (23426)	36,233,617.34	On-Going	June 28, 2024	February 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00287	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MARAMAG-MARADUGAO RD (UPSTREAM AND DOWNSTREAM) OF MULETA BRIDGE, PANGANTUCAN, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	90,737,375.88	On-Going	July 04, 2024	June 13, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00288	CONST. OF BY-PASS AND DIVERSION ROAD, CDOC - ILIGAN HINTERLAND ROAD, JCT. CDO - CAMP KIBARITAN/DANSOLIHON - JCT. BCIR / LAGUINDINGAN AIRPORT ROAD EXTENSION, PACKAGE 3, CAGAYAN DE ORO CITY, MISAMIS ORIENTAL	EQUI-PARCO CONSTRUCTION COMPANY (14332)	285,724,409.03	On-Going	June 28, 2024	July 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00289	CONST. OF BY-PASS AND DIVERSION ROADS, CAGAYAN DE ORO DIVERSION ROAD, (JCT. BALUBAL SAYRE HIGHWAY-PUEBLO DE ORO, CDO- OLD AIRPORT ROAD DIVERSION ROAD (PUEBLO DE ORO/JCT. CDO-OLD AIRPORT ROAD) PHASE II, PACKAGE 18, CAGAYAN DE ORO CITY	VEN RAY CONSTRUCTION CORPORATION (18310)	131,124,170.50	On-Going	June 28, 2024	July 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00290	CONST./IMPRVT.OF ACCESS ROAD LEADING TO NAPALIT LAKE, BRGY. PIGTAURANAN, PANGANTUCAN, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	14,158,276.77	Completed	June 28, 2024	October 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00291	PREVENTIVE MAINTENANCE - PRIMARY ROADS SAYRE HIGHWAY K1519 + 285 - K1522 + 000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	99,719,479.09	On-Going	July 04, 2024	January 14, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00292	PREVENTIVE MAINTENANCE - PRIMARY ROADS SAYRE HIGHWAY K1522 + 568 - K1525 + 107	M. MONTESCLAROS ENTERPRISES, INC. (6506)	93,970,437.46	Completed	July 04, 2024	December 30, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00293	CONSTRUCTION OF ARCHIVE BUILDING, DPWH REGIONAL OFFICE X COMPOUND, ENGINEER'S HILL, BULUA, CAGAYAN DE ORO	KE-DA CONSTRUCTION (52966)	26,560,581.60	Completed	July 04, 2024	February 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00294	CONSTRUCTION OF ROAD, JCT SH AGLAYAN - BASAK ROAD ALANIB SECTION - KINATE ROAD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,996,094.24	On-Going	July 04, 2024	June 28, 2025	90.05
Region X	2024	Regular Infra - GAA 2024 SSP	24K00295	CONSTRUCTION OF ROAD, JCT SH AGLAYAN - BASAK ROAD BANTUANON SECT - CAPITAN JUAN ROAD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,979,900.64	On-Going	August 07, 2024	August 31, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00296	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES AGUS BR. (B00933MN) ALONG OVERTON-BURU-UN BDRY RD	LANAO BUILDER AND ENTERPRISES (15982)	23,088,224.88	Completed	October 28, 2024	March 11, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00297	WIDENING OF PERMANENT BRIDGES KIDANGIN BR. (B01449MN) ALONG KIBAWE-KADINGILAN-KALILANGAN RD (PHASE II)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	18,892,725.65	On-Going	July 04, 2024	February 28, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00298	PREVENTIVE MAINTENANCE-SECONDARY ROADS KADINGILAN-KIBAWE-KALILANGAN ROAD, K1609+310.55 - K1611+603.00	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,500,297.50	Completed	July 04, 2024	December 15, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00299	CONSTRUCTION OF BRIDGE AND APPROACHES, JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD-COTABATO BDRY) TO BRGY. GUTAPOL - BRGY. NEW KIDAPAWAN- BRGY. BAGOR ROAD, KIBAWE, BUKIDNON (BRGY. NEW KIDAPAWAN, KIBAWE - BRGY. BAGOR, KADINGILAN SECTION, PACKAGE II)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,436,533.43	On-Going	July 25, 2024	May 20, 2025	80.12
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00300	REHAB./RECONST./RECONST./UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS SAYRE HIGHWAY - K1529 + 011 - K1530 + 014, K1530 + 633 - K1530 + 889	M. MONTESCLAROS ENTERPRISES, INC. (6506)	31,002,166.24	Completed	July 04, 2024	January 29, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00301	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAYAD, PANGANTUCAN, BUKIDNON	MAFIL BUILDERS, INC. (35845)	12,863,670.13	On-Going	August 23, 2024	April 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00305	CONSTRUCTION OF MANUPALI RIS DRAINAGE SYSTEM, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	11,942,167.66	Completed	July 22, 2024	January 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00306	CONSTRUCTION OF ROAD, BARANGAY LUMBO, VALENCIA CITY, BUKIDNON	DL BUILDERS AND REAL PROPERTIES DEVELOPMENT INC. (38031)	28,789,161.83	On-Going	July 04, 2024	December 30, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00307	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MADAYA, PANGANTUCAN, BUKIDNON	MAFIL BUILDERS, INC. (35845)	2,939,981.84	Completed	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00308	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MALIPAYON, PANGANTUCAN, BUKIDNON	XY BUILDERS (37726)	2,939,240.21	On-Going	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00309	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BATANGAN, VALENCIA CITY, BUKIDNON	FGCC CONSTRUCTION & SERVICES COMPANY (54728)	4,929,887.23	On-Going	August 19, 2024	January 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00310	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KIBANING, KALILANGAN, BUKIDNON	SHABE ENTERPRISES (50469)	2,965,844.02	Completed	August 23, 2024	November 20, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00311	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LILINGAYON, VALENCIA CITY, BUKIDNON	SHABE ENTERPRISES (50469)	2,965,253.31	On-Going	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00312	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MABUHAY, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	2,939,949.56	Completed	July 22, 2024	October 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00313	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NINOY AQUINO, KALILANGAN, BUKIDNON	JRTP CONSTRUCTION & SUPPLIES (45339)	2,968,582.50	Completed	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00314	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PUBLIC, KALILANGAN, BUKIDNON	SHABE ENTERPRISES (50469)	2,965,577.21	On-Going	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00315	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAILAG, VALENCIA CITY, BUKIDNON	FGCC CONSTRUCTION & SERVICES COMPANY (54728)	4,929,887.23	On-Going	July 22, 2024	January 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00316	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN CARLOS, VALENCIA CITY, BUKIDNON	FGCC CONSTRUCTION & SERVICES COMPANY (54728)	4,929,948.18	Completed	July 22, 2024	January 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00317	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MACAOPAO, KALILANGAN, BUKIDNON	XY BUILDERS (37726)	2,940,140.58	On-Going	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00318	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY NABALIWA, PANGANTUCAN, BUKIDNON	MAFIL BUILDERS, INC. (35845)	2,939,193.66	Completed	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00319	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAILAG, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	2,939,384.05	Completed	July 22, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00320	CONSTRUCTION OF MULTI-PURPOSE BUILDING (ACADEMIC BUILDING, BUKIDNON STATE UNIVERSITY - KALILANGAN CAMPUS), PUROK 4, BRGY. KINURA, KALILANGAN, BUKIDNON PHASE 1	JORVIVS CONSTRUCTION CORPORATION (06527)	14,850,000.00	Completed	August 23, 2024	February 18, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00321	CONSTRUCTION OF ACCESS ROAD, SITIO KABUNTUNGAN, ADTUYON-MALICO, GANDINGAN, PANGANTUCAN, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,900,744.22	On-Going	July 25, 2024	October 22, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00323	CONST. OF MISSING LINKS/NEW ROADS MALAYBALAY-GINGOOG ROAD (GINGOOG CITY-KALHAAN, CLAVERIA-BULONAY-MALAYBALAY CITY), PACKAGE 29, MISAMIS ORIENTAL	ULTICON BUILDERS, INC. (17267)	57,157,777.88	On-Going	July 10, 2024	April 05, 2025	90.51
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00324	CONST. OF MISSING LINKS/NEW ROADS BUKIDNON - DAVAO (JCT. SINUDA - KALAGANGAN, SAN FERNANDO), PACKAGE 36, BUKIDNON	ULTICON BUILDERS, INC. (17267)	185,747,777.88	On-Going	August 07, 2024	August 01, 2025	85.34
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00325	CONST. OF FLYOVERS/INTERCHANGES/UNDERPASSES/LONG SPAN BRIDGES SAYRE HIGHWAY BYPASS ROAD - CARMEN PUERTO SECTION (CLIMBING LANES), PACKAGE 1, CAGAYAN DE ORO CITY	SUPREA PHILS. DEVELOPMENT CORP. (41868)	68,539,100.98	On-Going	July 10, 2024	May 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00326	CONST. OF BY-PASS AND DIVERSION ROADS, MALAYBALAY BY-PASS ROAD EXTENSION (MAPAYAG-BUGCAON-LANTAPAN ROAD SECTION), PACKAGE 1, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,881,238.39	On-Going	July 10, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00327	CONST. OF BY-PASS AND DIVERSION ROADS, EASTERN INTERIOR BYPASS ROAD (GUSA PUERTO/ JCT SAYRE HIGHWAY), PACKAGE 18, CAGAYAN DE ORO CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	185,714,188.46	On-Going	July 10, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00328	CONST. OF BY-PASS AND DIVERSION ROADS , CAGAYAN DE ORO (PCE) BYPASS/ALTERNATE ROAD EXTENSION (JCT. LUMBIA/CDO-CAMP KIBARITAN ROAD-PAGATPAT-JCT. BCIR), PACKAGE 4, MISAMIS ORIENTAL	TRIPARCO DEVELOPMENT CORPORATION (23327)	66,320,166.37	On-Going	July 10, 2024	April 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00329	CONSTRUCTION OF JCT. SAYRE HIGHWAY TO JCT. KIBAWÉ-ARAKAN ROAD (OLD DAMULOG-MIGCAWAYAN), BUKIDNON (PACKAGE 3)	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	47,887,601.37	On-Going	July 10, 2024	April 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00330	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS, MALABANG-DOBLESTON-TUKURAN RD - K1983 + 754 - K1984 + 000	KOSSAY BUILDERS, HAULING & ENTERPRISES (54287)	17,099,491.59	Completed	July 10, 2024	January 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00331	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS MALABANG-DOBLESTON-TUKURAN RD - K1984 + 480 - K1984 + 550	U.M.D. CONSTRUCTION (49400)	5,082,462.00	Completed	July 10, 2024	October 22, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00332	CONST./IMPRVT OF ACCESS ROADS LEADING TO AIRPORTS (KALSADA TUNGO SA PALIPARAN, RILES AT DAUNGAN PROGRAM-KATUPARAN) ACCESS ROAD LEADING TO BUKIDNON AIRPORT (JCT. MARAMAG-JCT. DON CARLOS-KADINGILAN ROAD/SAN NICOLAS SECTION), DON CARLOS, BUK, PACKAGE VIII	ULTICON BUILDERS, INC. (17267)	190,527,777.88	On-Going	August 12, 2024	September 05, 2025	77.11
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00333	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. BUDA, QUEZON-JCT. VALENCIA-TALAINGOD ROAD-KALAGANGAN, SAN FERNANDO ALTERNATE/ BYPASS ROAD, PACKAGE 27, BUKIDNON	ULTICON BUILDERS, INC. (17267)	185,757,777.88	On-Going	July 10, 2024	August 03, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00334	CONSTRUCTION OF AIRPORT FACILITY (CAMIGUIN AIRPORT RUNWAY), BARANGAY LUMAD, MAMBAJAO, CAMIGUIN (PHASE 1)	JEJOR'S CONSTRUCTION CORPORATION (5143)	238,764,358.31	On-Going	August 07, 2024	August 31, 2025	20.67
Region X	2024	Regular Infra - GAA 2024 SSP	24K00335	CONSTRUCTION OF AIRPORT FACILITY (CAMIGUIN AIRPORT RUNWAY), BARANGAY LUMAD, MAMBAJAO, CAMIGUIN (PHASE 2)	JEJOR'S CONSTRUCTION CORPORATION (5143)	238,803,930.90	On-Going	August 07, 2024	August 31, 2025	20.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00336	CONSTRUCTION OF AIRPORT FACILITY (CAMIGUIN AIRPORT RUNWAY), BARANGAY LUMAD, MAMBAJAO, CAMIGUIN (PHASE 3)	JEJOR'S CONSTRUCTION CORPORATION (5143)	191,067,493.12	On-Going	August 07, 2024	August 31, 2025	20.12
Region X	2024	Regular Infra - GAA 2024 SSP	24K00337	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. ERNIE PUNUD, MARAWI CITY, LANA DEL SUR	XD DEVELOPERS (44723)	9,557,793.79	Completed	August 23, 2024	January 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00338	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SULTAN ALAUYA CENTRAL ELEMENTARY SAACES DITSAAN PROPER, DITSAAN RAMAIN, LANA DEL SUR	CHACE CONSTRUCTION INC. (55008)	14,844,536.33	Completed	July 10, 2024	November 06, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00339	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MARANAT BUNTALIS, MASIU, LANA DEL SUR	ABDUL CONSTRUCTION (50321)	5,900,000.80	Completed	July 10, 2024	November 09, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00340	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BATO-BATO, MAGUING, LANA DEL SUR	M-JAY CONSTRUCTION AND SUPPLY (47592)	9,785,163.99	On-Going	September 26, 2024	February 10, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00341	CONSTRUCTION OF MULTI-PURPOSE BUILDING , BRGY. MOHAMMAD TANGUL, MASIU, LANA DEL SUR	ACG CONSTRUCTION (54489)	5,931,845.10	Completed	August 23, 2024	December 23, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00342	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. GINDOLONGAN ALABAT, MASIU, LANA DEL SUR	GHAFFARA CONSTRUCTION SERVICES (47985)	5,906,997.22	Completed	August 30, 2024	December 30, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00343	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TOMAMBILING, LUMBACAINGAD, MASIU, LANA DEL SUR	ZIYADH CONSTRUCTION SERVICES (56696)	5,910,000.11	On-Going	July 10, 2024	November 09, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00344	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. LANGI TALUB, MASIU, LANA DEL SUR	FASS BUILDERS (45658)	5,880,587.43	Completed	July 10, 2024	November 09, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00345	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BARAAS, MUNICIPALITY OF PICONG, LANA DEL SUR	FP ALONTO CONSTRUCTION SERVICES (46820)	9,889,926.67	Completed	September 12, 2024	January 18, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00346	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MADAYA, MUNICIPALITY OF BINIDAYAN, LANA DEL SUR	AL-HAYAT CONSTRUCTION (44954)	4,850,357.60	Completed	August 12, 2024	October 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00347	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY PIALOT, MALABANG, LANA DEL SUR	AMRAN CONSTRUCTION SERVICES (55898)	4,901,494.34	Completed	September 12, 2024	January 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00348	CONSTRUCTION OF MULTI PURPOSE BUILDING, BRGY. KAPANTARAN, MARAWI CITY, LANA DEL SUR	BIN FAISAL CONSTRUCTION (48095)	4,899,976.55	On-Going	August 23, 2024	December 20, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00349	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BACLAYAN RAYA, DITSAAN RAMAIN, LANA DEL SUR	HNP CONSTRUCTION SERVICES (50654)	4,776,917.68	Completed	July 25, 2024	November 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00350	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DAYCARE CENTER), BUBONG, LANA O DEL SUR	A & R BUILDER (45155)	4,912,758.58	Completed	October 04, 2024	December 05, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00351	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZENS CENTER), KAPATAGAN, LANA O DEL SUR	CTML CONSTRUCTION (43568)	4,890,577.86	On-Going	August 12, 2024	October 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00352	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PARAO, MUNICIPALITY OF BAYANG, LANA O DEL SUR	AHA CONSTRUCTION (43654)	4,875,604.99	On-Going	September 23, 2024	December 12, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00353	CONSTRUCTION OF MULTI-PURPOSE FACILITY AT BARANGAY BONGABONG, KAPATAGAN, LANA O DEL SUR	CTML CONSTRUCTION (43568)	4,890,577.86	On-Going	August 12, 2024	October 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00354	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KABANIAKAWAN, MUNICIPALITY OF KAPATAGAN , LANA O DEL SUR	CTML CONSTRUCTION (43568)	4,890,577.86	On-Going	August 12, 2024	October 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00355	CONST. OF MISSING LINKS/NEW ROADS, BUKIDNON - DAVAO (JCT. SINUDA - KALAGANGAN, SAN FERNANDO), PACKAGE 37, BUKIDNON	ULTICON BUILDERS, INC. (17267)	185,757,777.88	On-Going	August 07, 2024	August 01, 2025	85.31
Region X	2024	Regular Infra - GAA 2024 SSP	24K00356	CONSTRUCTION OF ROAD, JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY ROAD-COTABATO BOUNDARY) BARANGAY PAGOMPONG-SITIO BULUAN-SITIO KINAPAT-SITIO KIRAON-SITIO KILAOLAO-SITIO MIGCAWAYAN, BUKIDNON (PACKAGE 1)	RODNET BUILDERS, INC. (48412)	73,915,138.52	On-Going	August 30, 2024	July 10, 2025	95.70
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00357	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, KOLAMBUGAN, LANA O DEL NORTE	ARCINUE COMM'L CORPORATION (6746)	88,925,322.74	On-Going	September 26, 2024	September 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00358	ROAD WIDENING-SECONDARY ROADS, BARANDIAS-DOMINOROG RD - K1599 + 028 - K1599 +312, K1599 + 659 - K1600 + 304, K1600 + 329 - K1600 + 455	M. MONTESCLAROS ENTERPRISES, INC. (6506)	55,709,922.41	On-Going	July 25, 2024	March 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00359	CONST. OF BY-PASS AND DIVERSION ROADS, VALENCIA BY-PASS ROAD, PACKAGE 1, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,202,287.59	On-Going	July 25, 2024	April 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00360	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1432+575-K1436+267,K1436+702-K1437+799	EQUI-PARCO CONSTRUCTION COMPANY (14332)	283,705,372.70	On-Going	July 10, 2024	July 04, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00361	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1482+432-K1483+000,K1483+659-K1487+000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	108,416,403.72	On-Going	July 10, 2024	January 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00362	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1487+000-K1488+324,K1492+000-K1493+000,K1494+000,K1496+000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	95,531,074.92	Completed	July 10, 2024	January 05, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00363	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1488+324-K1490+088,K1490+122-K1490+970,K1491+175,K1492+000,K1493+805-K1494+000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	136,882,423.04	Completed	July 10, 2024	January 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00364	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1496+000-K1499+000,K1500+000-K1500+548,K1504+000,K1506+1283	M. MONTESCLAROS ENTERPRISES, INC. (6506)	189,040,300.26	On-Going	July 10, 2024	March 06, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00365	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1512+366-K1514+000,K1518+000-K1519+285	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,468,686.76	Completed	July 25, 2024	January 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00366	PREVENTIVE MAINTENANCE- SECONDARY ROADS, GINGOOG-CLAVERIA-VILLANUEVA ROAD-K1330+320-K1330+393,K1330+408-K1332+700	VICENTE T. LAO CONSTRUCTION (7040)	190,592,100.84	On-Going	July 25, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00367	PREVENTIVE MAINTENANCE- SECONDARY ROADS, GINGOOG-CLAVERIA-VILLANUEVA ROAD-K1332+700-K1335+000,K1337+189-K1337+509,K1337+524-K1338+528	VICENTE T. LAO CONSTRUCTION (7040)	190,592,358.74	On-Going	July 25, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00368	PREVENTIVE MAINTENANCE- SECONDARY ROADS, GINGOOG-CLAVERIA-VILLANUEVA ROAD-K1338+528-K1339+219,K1339+234-K1342+074	VICENTE T. LAO CONSTRUCTION (7040)	190,585,102.20	On-Going	July 25, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00369	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY-K1507+018-K1512+366	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,964,582.18	Completed	July 25, 2024	March 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00370	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY PAMOTOLON, KALILANGAN, BUKIDNON	AL-NAJIM CONSTRUCTION CORPORATION (41476)	12,837,480.92	On-Going	July 25, 2024	March 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00372	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SINAYAWAN, VALENCIA CITY, BUKIDNON	AL-NAJIM CONSTRUCTION CORPORATION (41476)	2,943,851.19	Completed	July 25, 2024	October 22, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00373	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAGONTAAS, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	4,901,146.67	Completed	July 25, 2024	January 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00374	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BACUSANON, PANGANTUCAN, BUKIDNON	JRTP CONSTRUCTION & SUPPLIES (45339)	4,944,175.05	On-Going	July 25, 2024	January 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00375	CONSTRUCTION (COMPLETION) OF OLD KALILANGAN SANGGUNIANG BAYAN BUILDING, PUROK 1, BARANGAY WEST POBLACION, KALILANGAN, BUKIDNON	STPK CONSTRUCTION SERVICES (45905)	4,944,787.74	On-Going	July 25, 2024	January 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00376	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING. BARANGAY POBLACION, PANGANTUCAN, BUKIDNON	WHITE-SUPREME CONSTRUCTION (50394)	2,965,001.07	Completed	July 25, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00377	CONSTRUCTION OF ROAD, BRGY. LUMBO, VALENCIA CITY, BUKIDNON	XY BUILDERS (37726)	29,396,119.48	On-Going	August 07, 2024	February 02, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00378	CONSTRUCTION OF GATA RIVER FLOOD CONTROL WITH SLOPE PROTECTION, BRGY. CAIRAN, ROGAN, POONA BAYABAO, LANA DEL SUR	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	32,479,506.40	On-Going	August 30, 2024	May 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00379	CONSTRUCTION OF FLOOD CONTROL MITIGATION GATA RIVER (CAIRAN ROGAN SEC.) POONA BAYABAO, LANA DEL SUR	FP ALONTO CONSTRUCTION SERVICES (46820)	28,944,984.24	On-Going	August 12, 2024	April 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 LP	24K00380	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DOJ NATIONAL PROSECUTION OFFICE-REGION XIV), MARAWI CITY, LANA DEL SUR	MOYA CONSTRUCTION (47707)	28,371,000.00	On-Going	August 07, 2024	February 02, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00381	CONSTRUCTION OF SCHOOL BUILDING, RANTIAN ELEMENTARY SCHOOL, BRGY. RANTIAN, BAYANG, LANA DEL SUR	MANTICAYAN CONSTRUCTION SERVICES (51837)	9,472,927.98	Completed	September 26, 2024	January 08, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00382	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MOHAMMAD TANGUL, MASIU, LANA DEL SUR	ACG CONSTRUCTION (54489)	5,880,600.55	Completed	October 22, 2024	December 29, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00383	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TOWANO ARANGGA, MASIU, LANA DEL SUR	JTA BUILDERS (18401)	5,915,131.76	Completed	August 07, 2024	October 14, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00384	CONSTRUCTION OF MULTI-PURPOSE BUILDING MATAO ARAZA, MASIU, LANA DEL SUR	MAHJ BUILDERS (43856)	5,868,252.57	On-Going	August 12, 2024	October 19, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00385	CONST. OF MISSING LINKS/NEW ROADS EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, DAMAY-CALABUGAO-ADTOLAWON ROAD, PACKAGE 22, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	133,568,753.74	On-Going	August 07, 2024	April 18, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00386	PREVENTIVE MAINTENANCE-PRIMARY ROADS, SAYRE HIGHWAY K1499 + 000 - K1500 + 000, K1500 + 588 - K1502 + 000, K1503 + 000 - K1503 + 659, K1503 + 764 - K1504 + 000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	122,034,959.15	Completed	August 12, 2024	February 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00387	CONSTRUCTION OF DRAINAGE SYSTEM, GINGOOG CITY, PACKAGE 2, MISAMIS ORIENTAL	VEN RAY CONSTRUCTION CORPORATION (18310)	124,206,327.50	On-Going	August 07, 2024	August 01, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00388	CONSTRUCTION OF PULANGI BRIDGE INCLUDING APPROACHES ALONG DON CARLOS-KIBURIAO, QUEZON, BUKIDNON (PHASE 3)	RFB CONSTRUCTION CORPORATION (41742)	121,296,615.36	Completed	August 12, 2024	June 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00389	CONSTRUCTION OF RAINWATER COLLECTORS SYSTEM RWCS) IN PUBLIC FACILITIES	MRTS CONSTRUCTION SERVICES (48818)	6,205,949.15	Completed	August 23, 2024	December 20, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-2	24K00390	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LALIGAN RIVER (DOWNSTREAM), VALENCIA CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	113,446,629.06	On-Going	August 12, 2024	August 06, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00391	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG LALIGAN RIVER (UPSTREAM), VALENCIA CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	133,747,265.80	On-Going	August 12, 2024	August 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00392	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAAPAG RIVER (DOWNSTREAM), VALENCIA CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	110,820,177.07	On-Going	August 12, 2024	August 06, 2025	97.60
Region X	2024	Regular Infra - GAA 2024 SSP	24K00393	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MAAPAG RIVER (UPSTREAM), VALENCIA CITY, BUKIDNON	RITCHE-NATHALIE DEVELOPMENT CORPORATION (FORMERLY: RITCHE-NATHALIE BUILDERS AND GEN. MERCHANDISE) (27501)	133,747,353.25	On-Going	August 12, 2024	August 21, 2025	98.40
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00394	PREVENTIVE MAINTENANCE - PRIMARY ROADS, SAYRE HIGHWAY K1514 + 000 - K1517 + 660	M. MONTESCLAROS ENTERPRISES, INC. (6506)	134,717,459.28	Completed	August 12, 2024	March 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00395	CONSTRUCTION OF SOLAR WATER SUPPLY SYSTEM, BARANGAY CAMPONG INUDARAN, MARANTAO, LANA O DEL SUR	CHACE CONSTRUCTION INC. (55008)	9,622,216.55	Completed	August 07, 2024	November 13, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00396	REPLACEMENT OF PERMANENT WEAK BRIDGES, MALADI BR. (B02098MN) ALONG COTABATO-MALABANG-LANA O DEL NORTE RD	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	85,967,144.18	On-Going	August 07, 2024	July 17, 2025	99.61
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00397	RETROFITTING/STRENGTHENING OF PERMANENT BRIDGES, MATLING BR. (B02097MN) ALONG COTABATO-MALABANG-LANA O DEL NORTE RD	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	66,578,359.74	Completed	August 07, 2024	June 02, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00398	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUTOD, MAGUING, LANA O DEL SUR	SICARIO BUILDERS (44492)	7,374,858.26	Completed	August 12, 2024	December 18, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00399	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS-PRIMARY ROADS, MARAWI-MALABANG ROAD - K1617 + 1815 - K1617 + 2541	ACG CONSTRUCTION (54489)	15,970,586.03	On-Going	August 07, 2024	February 02, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00400	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, TAMPARAN, LANAO DEL SUR	XD DEVELOPERS (44723)	4,899,941.27	Completed	November 14, 2024	January 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00401	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/ STRATEGIC PUBLIC BUILDING/FACILITIES, BUKIDNON-PAQUIBATO DISTRICT ALTERNATE ROAD, KITAOTAO, BUKIDNON (PACKAGE 1)	ULTICON BUILDERS, INC. (17267)	143,847,777.88	On-Going	September 26, 2024	August 06, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00402	CONSTRUCTION OF ACCESS ROAD, JCT. DON CARLOS-KADINGILAN RD LEADING TO BUKIDNON AIRPORT TERMINAL, DON CARLOS, BUKIDNON	ULTICON BUILDERS, INC. (17267)	23,817,777.88	On-Going	September 26, 2024	March 09, 2025	78.04
Region X	2024	Regular Infra - GAA 2024 SSP	24K00403	CONSTRUCTION OF JCT. SAYRE HIGHWAY TO JCT. DON CARLOS-KADINGILAN RD (POBLACION, KITAOTAO-CALAO-CALAO, DON CARLOS), BUKIDNON, PACKAGE 2	RFB CONSTRUCTION CORPORATION (41742)	170,573,213.92	On-Going	October 02, 2024	October 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-2	24K00404	CONSTRUCTION OF REVETMENT, DOWNSTREAM AND UPSTREAM OF CAMP 1 BRIDGE ALONG MARAMAG RIVER, BARANGAY CAMP 1, MARAMAG, BUKIDNON, PACKAGE 2	M. MONTESCLAROS ENTERPRISES, INC. (6506)	89,715,408.48	On-Going	August 30, 2024	July 25, 2025	91.46
Region X	2024	Regular Infra - GAA 2024 SSP	24K00405	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD.- COTABATO BDRY) TO JCT SAYRE HIGHWAY LOURDES-MC ARTHUR ROAD-BRGY. KITAIHON ROAD, DANGCAGAN, BUKIDNON	RODNET BUILDERS, INC. (48412)	74,862,760.67	Completed	August 30, 2024	June 25, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00406	CONSTRUCTION OF ROAD, JCT. BUKIDNON DAVAO CITY ROAD-PALACAPAO-EAST DALURONG-WEST DALURONG-SINAYSAYAN ROAD (EAST DALURONG SECTION AND WEST DALURONG SECTION), KITAOTAO, BUKIDNON (PACKAGE 1)	ULTICON BUILDERS, INC. (17267)	133,357,777.88	On-Going	August 23, 2024	August 17, 2025	95.18
Region X	2024	Regular Infra - GAA 2024 SSP	24K00407	CONSTRUCTION OF ROAD (JCT. BUKIDNON-DAVAO CITY ROAD, BRGY. TAWAS- SITIO BALAKBAKAN-SITIO SUMALIL ROAD, KITAOTAO, BUKIDNON	ULTICON BUILDERS, INC. (17267)	95,267,777.88	On-Going	August 23, 2024	August 02, 2025	95.13
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00409	CONSTRUCTION OF JCT. SAYRE HIGHWAY DALIRIG - KISOLON BYPASS ROAD, BUKIDNON, PACKAGE 11	M. MONTESCLAROS ENTERPRISES, INC. (6506)	179,446,033.36	On-Going	November 14, 2024	November 08, 2025	80.03
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00410	PREVENTIVE MAINTENANCE-PRIMARY ROADS-SAYRE HIGHWAY K1526 + (-726) - K1527 + 000, K1539 + 000-K1539+681	M. MONTESCLAROS ENTERPRISES, INC. (6506)	115,927,934.94	On-Going	August 12, 2024	February 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00411	PREVENTIVE MAINTENANCE-PRIMARY ROADS-SAYRE HIGHWAY K1527 + 000 - K1528 + 920, K1528 + 980 - K1529 + 007,K1531+484-K1535+089	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,883,546.46	On-Going	August 07, 2024	March 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00412	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD.- COTABATO BDRY) TO PUROK 2, POBLACION TO PUROK 1 POBLACION, BRGY. SAGBAYAN ROAD, DANGCAGAN, BUKIDNON	RODNET BUILDERS, INC. (48412)	38,852,773.26	Completed	October 28, 2024	June 24, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00413	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES, JCT. BUKIDNON DAVAO CITY ROAD-PALACAPAO-EAST DALURONG-WEST DALURONG-SINAYSAYAN ROAD (CROSSING RAWARI RIVER, WEST DALURONG-SINAYSAYAN SECTION), KITAOTAO, BUKIDNON (PACKAGE 2)	ULTICON BUILDERS, INC. (17267)	85,747,777.88	On-Going	August 30, 2024	June 10, 2025	90.03
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00414	CONST. OF BY-PASS AND DIVERSION ROADS-BUKIDNON-DAVAO (JCT. SINUDA-KALAGANGAN, SAN FERNANDO) PACKAGE 38, BUKIDNON	ULTICON BUILDERS, INC. (17267)	190,517,777.88	On-Going	August 12, 2024	September 05, 2025	75.22
Region X	2024	Regular Infra - GAA 2024 SSP	24K00415	CONSTRUCTION OF BRIDGE FROM BARANGAY BENONI, MAHINOG TO BARANGAY MAAC, GUINSILIBAN, CAMIGUIN	JEJOR'S CONSTRUCTION CORPORATION (5143)	382,124,668.23	On-Going	August 07, 2024	August 31, 2025	65.45
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00416	CONSTRUCTION OF BYPASS ROAD EXTENSION (SUGOD-KAHAPONAN SECTION), BUKIDNON, PACKAGE 10	M. MONTESCLAROS ENTERPRISES, INC. (6506)	179,535,676.09	On-Going	October 04, 2024	September 28, 2025	82.46
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00417	REHAB/RECONST./UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS, KIBAWÉ-KADINGILAN-KALILANGAN RD - K1605 + (-043) - K1605 + 000,K1605+(-091)-K1605+(-043),K1605+(-100)-K1605+(-091),K1605+(-171)-K1605+(-100),K1605+(-180)-K1605+(-171),K1605+(-283)-K1605+(-18	M. MONTESCLAROS ENTERPRISES, INC. (6506)	47,231,758.84	Completed	August 12, 2024	April 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00418	CONSTRUCTION OF ROAD, JCT SH MALAYBALAY BY- PASS ROAD, SAN JOSE SECTION - CAPITAN JUAN ROAD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,954,625.74	On-Going	August 07, 2024	August 31, 2025	98.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00419	CONSTRUCTION OF ROAD, MALAYBALAY CITY - VALENCIA CITY BYPASS LINK ROAD PACKAGE 1, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,943,991.05	On-Going	September 23, 2024	September 02, 2025	83.60
Region X	2024	Regular Infra - GAA 2024 SSP	24K00420	CONSTRUCTION OF ROAD, JCT SH AGLAYAN - ZAMBOANGUITA ROAD CAPINONAN SECT - MAUSWAGON - FREEDOM - DALACUTAN SILAE ROAD, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,940,146.37	On-Going	August 07, 2024	July 17, 2025	98.21
Region X	2024	Regular Infra - GAA 2024 SSP	24K00421	CONSTRUCTION OF ROAD AND BRIDGE AND APPROACHES (JCT. BUKIDNON-DAVAO CITY ROAD, BRGY. TAWAS- SITIO BALAKBAKAN-SITIO UPPER NARULASAN-SITIO LOWER NARULASAN- JCT. (SINUDA - OMONAY) BYPASS ROAD, KITAOTAO, BUKIDNON (PACKAGE 1)	VICENTE T. LAO CONSTRUCTION (7040)	123,946,757.98	On-Going	August 30, 2024	August 24, 2025	80.86



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 SSP	24K00422	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COOPERATIVE DEVELOPMENT AUTHORITY MARAWI COOPERATIVE LIVELIHOOD TRAINING CENTER), BARANGAY GADONGAN, MARAWI CITY, LANA DEL SUR (PHASE 2)	NOREEN CONSTRUCTION (39915)	49,419,061.53	On-Going	December 02, 2024	May 21, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00423	REHAB./RECONST.OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-TERTIARY ROADS- MULONDO-WAO RD - (S01604MN) CHAINAGE 8600 - CHAINAGE 8800	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	28,660,497.81	Completed	September 12, 2024	April 09, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00424	CONST.(COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY BALINTAO, MAGUING, LANA DEL SUR	GREEN BUILDER AND ENTERPRISES (39541)	1,841,408.49	On-Going	February 05, 2025	April 05, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00425	CONSTRUCTION OF CAUSEWAY INCLUDING FACILITIES (PHASE 1), BARANGAY POBLACION, KOLAMBUGAN, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	95,464,354.31	On-Going	September 26, 2024	June 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00427	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BANSAYAN, LANA DEL SUR	PARAMOUNT14 CONSTRUCTION SERVICES (56448)	14,619,683.04	On-Going	October 11, 2024	February 04, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00428	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, TARAKA, LANA DEL SUR	ALFAHAD BUILDERS AND ENTERPRISES (40063) / MAGS TRADING AND CONSTRUCTION (38717)	28,809,723.81	On-Going	August 07, 2024	February 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00429	ROAD CONCRETING BRGY. CAMPONG INUDARAN, MARANTAO, LANA DEL SUR (PHASE 2)	CHACE CONSTRUCTION INC. (55008)	4,798,065.53	On-Going	August 12, 2024	October 10, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00430	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD.- COTABATO BDRY) TO BRGY. MACAPARI, DAMULOG TO SITIO TALASAN, BRGY. PINAMANGGUHAN ROAD, KADINGILAN, BUKIDNON (PACKAGE IV)	RFB CONSTRUCTION CORPORATION (41742)	94,762,994.36	Completed	October 28, 2024	October 07, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00431	CONSTRUCTION OF JCT. SAYRE HIGHWAY (JCT. BUKIDNON-DAVAO CITY RD.-COTABATO BDRY) - BARANGAY MACAPARI, DAMULOG-SITIO TALASAN, BARANGAY PINAMANGGUHAN ROAD, KADINGILAN, BUKIDNON (PACKAGE V)	RFB CONSTRUCTION CORPORATION (41742)	73,915,137.93	On-Going	October 28, 2024	August 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00432	ACCESS ROADS AND/OR BRIDGES FROM THE NATIONAL ROAD/S LEADING TO MAJOR/STRATEGIC PUBLIC BUILDINGS/FACILITIES, JCT. SAYRE HIGHWAY (KIBAWA-PUNTIAN-SAN FERNANDO JCT. VALENCIA-TALAINGOD) ALTERNATE ROUTE, BUKIDNON (PACKAGE 2)	M. MONTESCLAROS ENTERPRISES, INC. (6506)	283,516,615.71	On-Going	September 23, 2024	October 17, 2025	90.64



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 CP	24K00433	CONST./IMPRVT. OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS (TOURISM ROAD INFRASTRUCTURE PROGRAM TRIP) ACCESS ROAD LEADING TO KIPILAS FALLS WITH BRIDGE, KITAOTAO, BUKIDNON (PACKAGE 2)	VICENTE T. LAO CONSTRUCTION (7040)	95,345,619.26	On-Going	October 28, 2024	August 08, 2025	95.96
Region X	2024	Regular Infra - GAA 2024 SSP	24K00434	INSTALLATION OF SOLAR LIGHTS ALONG MALABANG-DOBLESTON-TUKURAN ROAD-K1991+276-K1991+876	U.M.D. CONSTRUCTION (49400)	3,687,651.00	On-Going	October 28, 2024	December 11, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00435	CONST. OF BY-PASS AND DIVERSION ROADS, JCT. SAYRE HIGHWAY DALIRIG-KISOLON BYPASS ROAD, PACKAGE 11, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	75,563,007.79	On-Going	August 12, 2024	July 07, 2025	90.16
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00436	PREVENTIVE MAINTENANCE-PRIMARY ROADS; OROQUIETA CITY-PLARIDEL-CALAMBA-SAPANG DALAGA RD - K1744 + 574 - K1745 + 000, K1745 + 773 - K1746 + 000, K1750 + 472 - K1753 + 000	ANIMAS BROS CONSTRUCTION CORPORATION (FORMERLY: ANIMAS BROS CONSTRUCTION) (35002) / VICENTE T. LAO CONSTRUCTION (7040)	143,012,711.26	On-Going	September 12, 2024	March 25, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 CP	24K00437	CONSTRUCTION OF ACCESS ROAD LEADING TO BUKIDNON AIRPORT (JCT. KKK ROAD/LANGCATAON PANGANTUCAN-JCT DON CARLOS-KDINGILAN ROAD/SAN NICOLAS (LANGCATAON, PANGANTUCAN-KAWILIHAN-MAHAYAHAY-PUALAS, DON CARLOS SECTION), PACKAGE 8, BUKIDNON	ULTICON BUILDERS, INC. (17267)	190,537,777.88	On-Going	October 03, 2024	October 27, 2025	65.07
Region X	2024	Regular Infra - GAA 2024 SSP	24K00438	CONSTRUCTION OF MUNICIPAL GYM, BRGY. POBLACION, SAGUIARAN, LANA DEL SUR	RENREN TRADING AND CONSTRUCTION SERVICES (41395)	14,412,148.12	On-Going	August 12, 2024	February 10, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00439	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BUBONG, MAGUING, LANA DEL SUR	SICARIO BUILDERS (44492)	7,079,974.84	Completed	August 12, 2024	November 15, 2024	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00441	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANGANTUCAN BUKIDNON COMMUNITY COLLEGE, BARANGAY POBLACION, PANGANTUCAN, BUKIDNON	ER SALAC BUILDERS CORPORATION (37948)	19,699,516.11	On-Going	August 23, 2024	April 19, 2025	97.51
Region X	2024	Regular Infra - GAA 2024 SSP	24K00442	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 4, BARANGAY WEST POBLACION, KALILANGAN, BUKIDNON	STPK CONSTRUCTION SERVICES (45905)	9,854,717.28	On-Going	August 23, 2024	February 18, 2025	99.42
Region X	2024	Regular Infra - GAA 2024 SSP	24K00443	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LUMBO, VALENCIA CITY, BUKIDNON	AL-NAJIM CONSTRUCTION CORPORATION (41476)	4,912,403.85	On-Going	October 21, 2024	February 12, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00444	CONST./UPGRADING/REHAB. OF DRAINAGE ALONG NATL. ROADS-PRIMARY ROADS,MALABANG-DOBLESTON-TUKURAN RD - K1989 + 689 - K1990 + 300	U.M.D. CONSTRUCTION (49400)	8,386,062.30	On-Going	August 30, 2024	February 25, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 CP	24K00445	CONST./IMPRVT. OF ACCESS ROAD LEADING TO BUKIDNON AIRPORT (JCT. MARAMAG-JCT. DON CARLOS-KADINGILAN ROAD/SAN NICOLAS SECTION), DON CARLOS, BUKIDNON, PACKAGE IX	ULTICON BUILDERS, INC. (17267)	228,677,777.88	On-Going	August 30, 2024	September 23, 2025	80.09
Region X	2024	Regular Infra - GAA 2024 SSP	24K00446	REHABILITATION OF MULTI-PURPOSE BUILDING, DIANATON NAIM GYMNASIUM, BRGY. BAYABAO POBLACION, MUNICIPALITY OF BUTIG, LANA DEL SUR	MANTICAYAN CONSTRUCTION SERVICES (51837)	9,869,170.65	On-Going	August 30, 2024	February 22, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00447	WIDENING OF PERMANENT BRIDGES, BALATIN BR. (B02083MN) ALONG BUKIDNON BDY-NORTH COTABATO RD	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	124,185,383.38	On-Going	August 30, 2024	September 23, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00449	CONST. OF MISSING LINKS/NEW ROADS TUBOD-GANASSI ROAD, PACKAGE 3, LANA DEL NORTE	LANAO BUILDER AND ENTERPRISES (15982)	116,979,185.11	On-Going	September 23, 2024	August 03, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00450	CONSTRUCTION OF DANGCAGAN-BUGWAK-KADINGILAN, BUKIDNON BYPASS ROAD, PACKAGE 4	M. MONTESCLAROS ENTERPRISES, INC. (6506)	188,835,538.21	On-Going	September 23, 2024	October 17, 2025	90.15
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00451	ROAD WIDENING-SECONDARY ROADS-BUKIDNON BDY-NORTH COTABATO RD - K1604 + (-1104) - K1604 + 145, K1608 + 503 - K1609 + 503	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (32195)	57,441,973.16	Completed	September 23, 2024	June 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00452	REHAB./RECONST. OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE-PRIMARY ROADS, BUKIDNON-DAVAO CITY RD - K1588 + 765 - K1588 + 980, K1589 + 000 - K1589 + 130, K1595 + 325 - K1595 + 408	VIRGIN BUILDERS CONSTRUCTION (36201) / M. MONTESCLAROS ENTERPRISES, INC. (6506)	125,072,035.50	On-Going	October 07, 2024	August 02, 2025	82.01
Region X	2024	Regular Infra - GAA 2024 SSP	24K00453	CONSTRUCTION OF EVACUATION CENTER, BRGY. POBLACION TAMPARAN, LANA DEL SUR	PARAMOUNT14 CONSTRUCTION SERVICES (56448)	9,596,154.83	On-Going	November 14, 2024	April 09, 2025	98.24
Region X	2024	Regular Infra - GAA 2024 SSP	24K00457	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CONCEPTION, VALENCIA CITY, BUKIDNON	BMCRP-G BUILDERS (44859)	7,903,539.74	Completed	October 21, 2024	April 18, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00458	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, VALENCIA CITY, BUKIDNON	MAFIL BUILDERS, INC. (35845)	9,849,918.80	On-Going	October 21, 2024	April 18, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00459	CONSTRUCTION OF MANUPALI RIS LATERAL A-1 SERVICE ROAD, VALENCIA, BUKIDNON (KATUBIGAN- KALSADA TUNGO SA PATUBIGAN)	JT GAMOLO CONSTRUCTION, INCORPORATION (FORMERLY:J.T. GAMOLO CONSTRUCTION) (15759)	28,732,226.33	On-Going	October 21, 2024	April 03, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00460	CONSTRUCTION(COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK 4, BARANGAY WEST POBLACION, KALILANGAN, BUKIDNON	STPK CONSTRUCTION SERVICES (45905)	4,919,279.23	On-Going	October 21, 2024	February 17, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 SSP	24K00485	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MANTAPOLI, MARANTAO, LANA DEL SUR	AL GHAMDY BUILDERS (46020)	19,595,766.50	On-Going	November 04, 2024	May 08, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00486	CLUSTER A PREVENTIVE MAINTENANCE OF VARIOUS ROAD PROJECTS IN LANA DEL NORTE1) MALABANG-DOBLESTON-TUKURAN RD - K1970 + 749 - K1971 + 274=PHP 24,404,850.002) MALABANG-DOBLESTON-TUKURAN RD - K1972 + 570 - K1973 + 000	LANAO BUILDER AND ENTERPRISES (15982)	113,859,766.19	On-Going	October 21, 2024	March 19, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00487	CLUSTER G PREVENTIVE MAINTENANCE OF VARIOUS ROAD PROJECTS IN LANA DEL NORTE1) MALABANG-DOBLESTON-TUKURAN RD - K1974 + 000 - K1975 + 300 =PHP62,465,415.002) MALABANG-DOBLESTON-TUKURAN RD - K1975 + 300 - K1977 + 560	PLD CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY: PLD CONSTRUCTION) (01859)	114,680,000.00	On-Going	October 22, 2024	March 20, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00489	CONST. OF MISSING LINKS/ NEW ROADS-EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, DAMAY-CALABUGAO-ADTOLAWON ROAD, PACKAGE 23, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	189,125,059.58	On-Going	October 21, 2024	October 30, 2025	95.06
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00490	CONST. OF MISSING LINKS/NEW ROADS-EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, DAMAY-CALABUGAO-ADTOLAWON ROAD, PACKAGE 23, BUKIDNON	EQUI-PARCO CONSTRUCTION COMPANY (14332)	142,299,498.03	On-Going	October 21, 2024	July 17, 2025	95.24
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00491	CONST. OF BYPASS AND DIVERSION ROADS - SAYRE HIGHWAY PARALLEL ROAD II (MANOLO FORTICH-VALENCIA CITY SECTION), PACKAGE 37, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,473,628.95	On-Going	October 21, 2024	September 15, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00492	PREVENTIVE MAINTENANCE-TERTIARY ROADS, JIMENEZ OLD ROUTE-K1724+(-862)-K1724+014	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	20,911,550.37	Completed	February 26, 2025	May 26, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00493	PREVENTIVE MAINTENANCE-TERTIARY ROADS, JIMENEZ OLD ROUTE-K1724+153-K1725+315	VICTORIANO C. LIM CONSTRUCTION CORPORATION (FORMERLY: VICTORIANO C. LIM CONSTRUCTION) (25318)	40,665,099.93	Completed	February 26, 2025	June 25, 2025	100.00
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00503	REPLACEMENT OF PERMANENT WEAK BRIDGES, CARMEN STEEL BR. (B01353MN) ALONG CARMEN-PATAG-BULUA RD	RAMISES CONSTRUCTION (17351) / NORTHERN BUILDERS (8789)	157,144,929.02	On-Going	November 11, 2024	October 06, 2025	74.47
Region X	2024	Regular Infra - GAA 2024 OO-1	24K00507	CONST. OF BYPASS AND DIVERSION ROADS, SAYRE HIGHWAY PARALLEL ROAD I (LIBONA-MONOLO FORTICH - IMPASUG-ONG SECTION), PACKAGE 20, BUKIDNON	M. MONTESCLAROS ENTERPRISES, INC. (6506)	94,500,173.29	On-Going	November 25, 2024	October 20, 2025	92.02



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:36 PM



Region X	2024	Regular Infra - GAA 2024 OO-1	24K00515	CONST. OF BYPASS AND DIVERSION ROADS, CONSTRUCTION OF ROAD, MAT-I-LUBILANM NAAWAN TO MISAMIS ORIENTAL WEST DIVERSION ROAD, (OPOL TO LUGAIT)- PACKAGE 3, MISAMIS ORIENTAL	ULTICON BUILDERS, INC. (17267)	190,637,777.88	On-Going	December 16, 2024	January 09, 2026	60.50
----------	------	-------------------------------	----------	--	--------------------------------	----------------	----------	-------------------	------------------	-------