



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII

IMPLEMENTING OFFICE	INFRA YEAR	SOURCE OF FUNDS	CONTRACT ID	CONTRACT NAME	CONTRACTOR	CONTRACT COST	STATUS	EFFECTIVITY DATE	EXPIRY DATE	ACCOMPLISHMENT
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0001	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGAY RIVER, BRGY. SAN ANTONIO, REMEDIOS T. ROMUALDEZ	ARQ BUILDERS (35966)	72,174,935.35	Completed	February 12, 2024	November 15, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0002	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE IN BARANGAY RIZAL, BUENAVISTA, AGUSAN DEL NORTE	C'ZARLES CONSTRUCTION & SUPPLY (23426)	48,229,136.27	Completed	March 05, 2024	July 17, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0003	CONSTRUCTION OF GUINOYORAN RIVER FLOOD CONTROL (DOWNSTREAM SECTION), SANTIAGO, AGUSAN DEL NORTE	ERRA CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY ERRA CONSTRUCTION) (40016)	48,249,968.08	Completed	February 21, 2024	July 04, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0004	CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG AGAY RIVER, BARANGAY BALANG-BALANG, REMEDIOS T. ROMUALDEZ, AGUSAN DEL NORTE	ARQ BUILDERS (35966)	72,174,973.97	Completed	February 12, 2024	November 22, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0005	ROAD WIDENING - TERTIARY ROADS, AGUSAN - MALAYBALAY ROAD, K1273+631 - K1275+000	EQUI-PARCO CONSTRUCTION COMPANY (14332)	59,084,054.81	Completed	February 21, 2024	January 30, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0006	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS TERTIARY ROADS, AGUSAN-MALAYBALAY RD. K1272+446 -K1272+630, K1275+056 -K1275+216	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	7,902,457.41	Completed	February 13, 2024	May 07, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0007	ROAD WIDENING TERTIARY ROADS, AGUSAN-MALAYBALAY RD. K1271+149 - K1271+199, K1272+446 - K1272+631, K1272+679.80 - K1273+000, K1275+000 - K1275+217, K1275+255.25 - K1275+542	EQUI-PARCO CONSTRUCTION COMPANY (14332)	42,311,499.66	Completed	February 13, 2024	December 14, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0008	CONSTRUCTION(COMPLETION) OF MULTI - PURPOSE BUILDING, BARANGAY GUIASAN, MAGALLANES, AGUSAN DEL NORTE	WILLTORR CONSTRUCTION (15418)	4,937,746.62	Completed	February 13, 2024	May 12, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0009	CONSTRUCTION OF GUIHAO-AN RIVERBANK PROTECTION ALONG BARANGAY RIZAL, BUENAVISTA, AGUSAN DEL NORTE	ERRA CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY ERRA CONSTRUCTION) (40016)	67,324,492.17	Completed	February 21, 2024	August 18, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0010	CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE ALONG CABADBARAN RIVER, BARANGAY MAHABA, CABADBARAN CITY, AGUSAN DEL NORTE	DATREBIL CONSTRUCTION & SUPPLY (36908)	72,271,912.08	Completed	February 21, 2024	December 01, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0011	CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE , LA FORTUNA, BARANGAY BUHANG, MAGALLANES, AGUSAN DEL NORTE	DATREBIL CONSTRUCTION & SUPPLY (36908)	96,390,171.88	Completed	February 21, 2024	May 30, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0012	CONSTRUCTION OF FLOOD CONTROL MITIGATION STRUCTURE , STA. ANA, NASIPIT, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364)	96,496,378.07	Completed	February 21, 2024	April 26, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0013	CONSTRUCTION OF ROAD, TAMON-AN-BALEGUIAN, JABONGA, AGUSAN DEL NORTE	FLORIANE CONSTRUCTION CORPORATION (FORMERLY: FLORIANE CONSTRUCTION & SUPPLY) (12261)	29,605,826.82	Completed	February 13, 2024	May 27, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0014	ROAD WIDENING-TERTIARY ROADS, AGUSAN-MALAYBALAY RD, K1275+542 - K1276+571	ERRA CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY ERRA CONSTRUCTION) (40016)	29,399,998.83	Completed	February 13, 2024	October 10, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0015	REPLACEMENT OF PERMANENT WEAK BRIDGES OVA BRIDGE (B00877MN) ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY ROAD (AGUSAN-MISAMIS OR RD)	EQUI-PARCO CONSTRUCTION COMPANY (14332)	20,579,939.09	Completed	February 13, 2024	March 29, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING(COVERED COUR), BARANGAY JAGUIMITAN, NASIPIT, AGUSAN DEL NORTE	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	9,828,676.29	Completed	February 13, 2024	July 11, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0017	RETROFITTING OF GUINABSAN BRIDGE, BARANGAY GUINABSAN, BUENAVISTA, AGUSAN DEL NORTE	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	16,725,852.27	Completed	February 15, 2024	June 08, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0018	CONCRETING OF ROAD ALONG ABILAN PROVINCIAL ROAD, PHASE II, ABILAN, BUENAVISTA, AGUSAN DEL NORTE	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	64,339,989.49	Completed	February 21, 2024	September 22, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0019	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG CABADBARAN RIVER (CALIBUNAN-MABINI SECTION), CABADBARAN CITY, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364)	96,499,018.71	Completed	February 21, 2024	November 01, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0020	CONSTRUCTION OF BALEGUIAN CIS SLOPE PROTECTION WORKS, JABONGA, AGUSAN DEL NORTE	ARQ BUILDERS (35966)	19,599,997.21	Completed	March 05, 2024	November 14, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0021	CONSTRUCTION OF MULTI PURPOSE BUILDING (COVERED COURT), BRGY. MABINI CABADBARAN CITY, AGUSAN DEL NORTE	REGERY'S CONSTRUCTION AND SUPPLY (44367)	9,899,991.45	Completed	February 29, 2024	July 27, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0022	CONSTRUCTION OF SANGAY NEW BOHOL BRIDGE 1, BUENAVISTA, AGUSAN DEL NORTE	CONCEPCION BASIC BUILDERS INC. (5255)	62,631,527.94	On-Going	March 07, 2024	April 21, 2026	69.22



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0023	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG MATABAO CREEK, BUENAVISTA, AGUSAN DEL NORTE	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	96,486,681.01	Completed	March 21, 2024	November 30, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NA0024	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES JCT. DAANG MAHARLIKA (SURIGAO-AGUSAN) ZAPANTA VALLEY KITCHARAO IN SUPPORT OF AGRIBUSINESS, ABACA AND HIGH VALUE CROPS INDUSTRIES, KITCHARAO, AGUSAN DEL NORTE	BN BUILDERS AND CONSTRUCTION SUPPLIES INC. (FORMERLY BN BUILDERS & CONSTRUCTION SUPPLIES) (28232)	9,772,448.67	Completed	March 26, 2024	August 30, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0025	REHABILITATION OF CABADBARAN RIVER BAY-ANG PANDANON SECTION, CABADBARAN CITY, AGUSAN DEL NORTE	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	95,534,997.85	Completed	March 26, 2024	December 05, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0026	CONSTRUCTION OF MULTI PURPOSE FACILITY, BRGY. DOÑA TELESFORA, TUBAY, AGUSAN DEL NORTE	BN BUILDERS AND CONSTRUCTION SUPPLIES INC. (FORMERLY BN BUILDERS & CONSTRUCTION SUPPLIES) (28232)	9,896,593.97	Completed	March 21, 2024	November 15, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0027	CONSTRUCTION OF MULTI PURPOSE BLDG. BRGY. POBLACION 3, BUENAVISTA, AGUSAN DEL NORTE (PHASE 2)	QUADCON BUILDERS AND DESIGN (41469)	9,890,000.49	Completed	April 23, 2024	October 19, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0028	CONSTRUCTION OF MULTI PURPOSE BLDG. (CALIBUNAN BARANGAY HALL) BRGY. CALIBUNAN, CABADBARAN CITY, AGUSAN DEL NORTE	FLORIANE CONSTRUCTION CORPORATION (FORMERLY: FLORIANE CONSTRUCTION & SUPPLY) (12261)	9,895,268.40	Completed	April 02, 2024	September 28, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0029	CONSTRUCTION OF OFFICE OF SENIOR CITIZEN AFFAIRS (OSCA) BUILDING, BRGY. POBLACION 1, RTR, AGUSAN DEL NORTE	KARAGA FAST-TRACK BUILDERS, INC. (50061)	4,938,212.95	Completed	May 06, 2024	October 02, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0030	REHABILITATION OF MULTI-PURPOSE BUILDING (NASIPIT AGRO-FARMERS), NASIPIT, AGUSAN DEL NORTE	E & C CONSTRUCTION AND SUPPLY (45483)	4,949,872.03	Completed	May 21, 2024	January 07, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NA0031	CONSTRUCTION OF MAMKAS FLOOD CONTROL PROJECT, PACKAGE 2, AGUSAN DEL NORTE	ARQ BUILDERS (35966)	24,418,718.81	Completed	April 23, 2024	September 06, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0032	CONSTRUCTION OF FLOOD MITIGATION STRUCTURES ALONG KINABJANGAN RIVER, SITIO TAGBABACON, BRGY. CULIT, NASIPIT, AGUSAN DEL NORTE	ERRA CONSTRUCTION AND DEVELOPMENT INC. (FORMERLY ERRA CONSTRUCTION) (40016)	19,799,998.83	Completed	June 06, 2024	September 03, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0033	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS - PRIMARY ROADS, BUTUAN CITY - CAGAYAN DE ORO CITY - ILIGAN CITY ROAD (AGUSAN-MISAMIS OR RD) - K1277 + 120 - K1277 + 518	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	21,310,228.15	Completed	May 09, 2024	November 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0035	CONSTRUCTION OF PUROK SUYATAN ROAD TO BARANGAY POBLACION 2, TUBAY, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364)	19,599,834.10	Completed	April 30, 2024	December 02, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BRGY. POBLACION, JABONGA, AGUSAN DEL NORTE	RTM BUILDERS AND ENTERPRISE (46867)	2,965,021.05	Completed	June 13, 2024	May 19, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NA0038	CONSTRUCTION (COMPLETION) OF COMMISSION ON POPULATION AND DEVELOPMENT (POPCOM) REGIONAL OFFICE XIII, BUENAVISTA, AGUSAN DEL NORTE	A-MARTINA CONSTRUCTION AND SUPPLY (42874)	17,600,324.61	Completed	June 06, 2024	December 02, 2024	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NA0039	WIDENING OF PERMANENT BRIDGES - RIZAL PARALLEL BR. ALONG BUENAVISTA-BUNAGUIT RD	EQUI-PARCO CONSTRUCTION COMPANY (14332)	117,156,954.57	On-Going	June 11, 2024	September 15, 2025	74.10
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0040	CONSTRUCTION (COMPLETION) OF PTA MULTI PURPOSE BUILDING IN CSU CABADBARAN CITY CAMPUS, CABADBARAN CITY, AGUSAN DEL NORTE	KARAGA FAST-TRACK BUILDERS, INC. (50061)	7,879,346.10	Completed	June 25, 2024	June 05, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0041	CONSTRUCTION OF BUENAVISTA SUPER HEALTH CENTER, BUENAVISTA, AGUSAN DEL NORTE	QUADCON BUILDERS AND DESIGN (41469)	11,750,027.33	Completed	July 11, 2024	March 03, 2025	100.00
Agusan del Norte District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NA0046	(CLUSTER) RAINWATER COLLECTORS IN PUBLIC FACILITIES	BN BUILDERS AND CONSTRUCTION SUPPLIES INC. (FORMERLY BN BUILDERS & CONSTRUCTION SUPPLIES) (28232)	2,893,840.20	Completed	September 03, 2024	November 01, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0001	NJR BAH-BAH-TALACOGON ROAD - K1295+633 - K1296+000, K1296+225 - K1296+320, K1297+493 - K1297+791, PROSPERIDAD, AGUSAN DEL SUR	ED TING BUILDERS & CONSTRUCTION SUPPLY (26199)	21,997,933.64	Completed	June 19, 2024	January 01, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0002	REHABILITATION OF PAVED ROAD - NJR BAH-BAH-TALACOGON ROAD K1297+791-K1298+191, K1298+250-K1298+692, K1298+734-K1299+033, K1299+060-K1299+146, K1299+304-K1299+362, K1299+860-K1299+960, K1301+455-K1301+550, K1301+600-K1301+766, PROSPERIDAD, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	56,359,471.27	Completed	February 16, 2024	January 02, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0003	PREVENTIVE MAINTENANCE OF ROAD - ASPHALT OVERLAY - NJR BAHBAH-TALACOGON RD K1294+(-499.00) - K1294+(-188.10), PROSPERIDAD, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	6,612,032.02	Completed	February 12, 2024	April 11, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0004	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF ANIBONGAN RIVERBANK PROTECTION (UPSTREAM), PROSPERIDAD, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	53,074,968.76	Completed	April 12, 2024	April 16, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0005	CONSTRUCTION OF GRAVEL ROAD - CONSTRUCTION OF NRJ PIGLAWIGAN LEADING TO LAKE DAKONG NAPO, ESPERANZA, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	48,249,854.99	Completed	April 12, 2024	June 02, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0006	CONSTRUCTION OF CONCRETE ROAD - PUROK 3-AFGA-ANAHAWAN-KAUSWAGAN-SAN VICENTE ROAD CONNECTING COCONUT AND FALCATA PLANTATION SITES AND NATIONAL ROAD JUNCTION IN SUPPORT TO COCONUT AND WOOD INDUSTRIES, SIBAGAT, AGUSAN DEL SUR	3C SL CONSTRUCTION AND SUPPLY (36393)	19,599,995.53	Completed	April 12, 2024	October 08, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0007	CONSTRUCTION OF CONCRETE ROAD - ACCESS ROAD IN SUPPORT OF MATCH FACTORY, TALACOGON, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	19,599,991.69	Completed	April 12, 2024	October 08, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0008	CONSTRUCTION OF CONCRETE ROAD - SITIO SAN JOSE/BAKINGKING MUNICIPAL ROAD CONNECTING COFFEE, CACAO AND WOOD PLANTATION SITES AND PROVINCIAL ROAD JUNCTION IN SUPPORT TO COFFEE, CACAO AND WOOD INDUSTRIES, ESPERANZA, AGUSAN DEL SUR	ABADA CONSTRUCTION AND SUPPLY (37005)	19,599,999.68	Completed	April 12, 2024	October 08, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0009	REHABILITATION OF PAVED ROAD - NJR BAH-BAH-TALACOGON RD K1306+535.00 - K1306+722.00, K1307+525.00 - K1307+909.00, K1308+120 - K1308+655, K1309+423 - K1310+006, PROSPERIDAD, AGUSAN DEL SUR	THEARIS BUILDERS & SUPPLY (34590)	55,385,800.67	Completed	July 09, 2024	February 07, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0010	REHABILITATION OF PAVED ROAD - NRJ AWA-LIANGA RD K1304+720.00 - K1305+000.00, PROSPERIDAD, AGUSAN DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	9,580,250.30	Completed	February 16, 2024	June 14, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0012	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF BANK PROTECTION ALONG AGUSAN RIVER (MAGTUYON SECTION), SAN LUIS, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470) / LEXICON DEVELOPMENT CORPORATION (53889)	77,199,705.93	Completed	April 17, 2024	April 25, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0013	CONSTRUCTION OF CONCRETE ROAD - NRJ POBLACION-PUTING BUHANGIN ROAD LEADING TO PUTING BUHANGIN CAVE AND AGRI-FRUIT FARM, PROSPERIDAD, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	4,890,163.85	Completed	April 12, 2024	July 10, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0014	CONSTRUCTION OF CONCRETE ROAD - NRJ MABUHAY-SAN LORENZO ROAD LEADING TO BEGA PARK AND RESORT, UGNOP CAVES, HAPON FALLS, TUGONAN FALLS AND SAN LORENZO HOTSPRING, PROSPERIDAD, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	4,890,144.84	Completed	February 12, 2024	May 11, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0015	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF BANK PROTECTION ALONG AGUSAN RIVER (POBLACION-ESPERANZA SECTION), ESPERANZA, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	77,199,943.13	Completed	April 17, 2024	April 11, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0016	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF PADIAY ROAD LEADING TO MANAGONG FALLS, SIBAGAT, AGUSAN DEL SUR	ROBER CONSTRUCTION AND SUPPLIES (41427)	48,249,965.25	Completed	April 17, 2024	December 12, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0017	REHABILITATION/MAJOR REPAIR OF BRIDGE - TUGPAN BR. (B00595MN) ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD, TALACOGON, AGUSAN DEL SUR	CARCEL CONSTRUCTION AND DEVELOPMENT CORPORATION (46769)	9,799,999.50	Completed	February 08, 2024	August 15, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0018	REHABILITATION/MAJOR REPAIR OF BRIDGE - ANIBONGAN BR. (B00973MN) ALONG NRJ AWA-LIANGA RD, PROSPERIDAD, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	14,699,990.79	Completed	February 08, 2024	August 05, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0019	REHABILITATION/MAJOR REPAIR OF BRIDGE - CALAITAN BR. (B01229MN) ALONG NRJ BAYUGAN-CALAITAN-TANDAG RD, BAYUGAN, AGUSAN DEL SUR	CARCEL CONSTRUCTION AND DEVELOPMENT CORPORATION (46769)	13,622,979.16	Completed	February 08, 2024	August 05, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NB0021	CONSTRUCTION OF CONCRETE ROAD - CONSTRUCTION OF ACCESS ROAD LEADING TO AGON-ONON FALLS, BAYUGAN CITY, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	48,249,999.00	Completed	April 17, 2024	December 12, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0022	REHABILITATION OF PAVED ROAD - NJR BAH-BAH-TALACOGON RD K1311+776 - K1312+079, K1314+396 - K1314+963, K1314+1006 - K1317+138, TALACOGON, AGUSAN DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	69,833,925.95	Completed	July 09, 2024	April 20, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0023	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD CONTROL PROJECT ALONG AGUSAN RIVER, ESPERANZA, AGUSAN DEL SUR	BBC CONSTRUCTION (37723)	29,399,925.10	Completed	April 17, 2024	December 12, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0025	RETROFITTING/STRENGTHENING OF BRIDGE - UNSAYAWON BR. (B00796MN) ALONG NJR BAH-BAH-TALACOGON RD, TALACOGON, AGUSAN DEL SUR	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	9,799,998.64	Completed	February 08, 2024	July 06, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0026	RETROFITTING/STRENGTHENING OF BRIDGE - STA. IRENE BR. (B01228MN) ALONG NRJ BAYUGAN-CALAITAN-TANDAG RD, BAYUGAN CITY, AGUSAN DEL SUR	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	14,699,995.91	Completed	February 08, 2024	July 21, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0027	RETROFITTING/STRENGTHENING OF BRIDGE - SAN JUAN BR. (B01463MN) ALONG NRJ BAYUGAN-CALAITAN-TANDAG RD, BAYUGAN CITY, AGUSAN DEL SUR	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	14,699,164.08	Completed	February 08, 2024	July 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0028	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN RAFAEL, PROSPERIDAD, AGUSAN DEL SUR	ABADA CONSTRUCTION AND SUPPLY (37005)	9,899,999.71	Completed	March 13, 2024	December 10, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0029	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TANDANG SORA, ESPERANZA, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	10,874,678.05	Completed	March 13, 2024	October 08, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0030	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAHAYAG, BAYUGAN CITY, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	9,899,990.04	Completed	March 13, 2024	December 04, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. BATUCAN, TALACOGON, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	10,889,860.82	Completed	March 13, 2024	December 07, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. DESAMPARADOS, TALACOGON, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	9,899,969.29	Completed	March 13, 2024	October 28, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. OSMENA, BAYUGAN CITY, AGUSAN DEL SUR	K-PRIME CONSTRUCTION (50807)	7,919,775.64	Completed	March 13, 2024	September 08, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAGUMA, BAYUGAN CITY, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	3,453,534.05	Completed	April 02, 2024	August 29, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SINAI, SIBAGAT, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	5,924,014.14	Completed	April 02, 2024	September 28, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0036	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. TAGBALILI, ESPERANZA, AGUSAN DEL SUR	K-PRIME CONSTRUCTION (50807)	7,408,921.65	Completed	April 02, 2024	November 14, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0038	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BOLO, ESPERANZA, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	77,198,828.05	Completed	April 17, 2024	July 10, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0040	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE - CONSTRUCTION OF BANK PROTECTION ALONG AFGA RIVER (AFGA NHS SECTION), SIBAGAT, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	55,969,923.10	Completed	April 17, 2024	February 10, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0047	COMPLETION OF MULTI-PURPOSE BUILDING (BLEACHER), PNU CAMPUS, PROSPERIDAD, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	2,964,400.56	Completed	May 16, 2024	September 12, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0048	CONSTRUCTION OF MULTI-PURPOSE BUILDING DEL MONTE CENTRAL ELEMENTARY SCHOOL, TALACOGON, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	8,894,999.79	Completed	May 16, 2024	November 11, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BRGY. MAGSAYSAY, PROSPERIDAD, AGUSAN DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	5,927,777.99	Completed	May 16, 2024	October 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0050	CONSTRUCTION OF ANDANAN RIS FLOOD CONTROL STRUCTURE, BAYUGAN CITY, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	29,399,610.23	Completed	August 12, 2024	April 08, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0054	CONSTRUCTION OF ROAD ALONG NAPO, PROSPERIDAD, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	4,949,999.46	Completed	June 19, 2024	October 16, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0056	CONSTRUCTION OF RAINWATER COLLECTORS IN PUBLIC FACILITIES 1. STA. MARIA ES, SIBAGAT 2. SAN VICENTE ES, SIBAGAT 3. MAGSAYSAY ES, SIBAGAT 4. CAUSWAGAN ES, SIBAGAT 5. NEW DEMAR ES, MARCELINA, BAYUGAN CITY 6. PATIN-AY, PROSPERIDAD 7. LUCENA ES, PROSPERIDAD	J.M. LACORTE CONSTRUCTION (39470)	2,893,049.30	Completed	June 13, 2024	September 10, 2024	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0061	BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA JOSEFA RD - K1309 + 828 - K1310 + 110, K1310 + 400- K1310 + 775, K1313 + 597 - K1313 + 780, SAN LUIS, AGUSAN DEL SUR	ABM1 BUILDERS AND SUPPLY (45732)	25,077,127.88	Completed	June 18, 2024	February 01, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0062	NJR BAH-BAH-TALACOGON RD - K1311+(-1003) - K1311+(-607), K1311+(-574) - K1311+(-501), K1311+(-217) - K1311+(-067), K1311+000 - K1311+520.24, TALACOGON, AGUSAN DEL SUR	VICENTE T. LAO CONSTRUCTION (7040)	36,053,342.99	Completed	July 09, 2024	April 04, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0063	NRJ BAYUGAN-ESPERANZA RD - K1271+648 - K1272+255, K1272+390 - K1272+470, K1273+153 - K1273+972, BAYUGAN CITY, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	51,058,892.81	Completed	June 18, 2024	February 02, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0065	CONSTRUCTION OF BANK PROTECTION ALONG AGUSAN RIVER (POBLACION-SIBAGAT SECTION) SIBAGAT, AGUSAN DEL SUR, SIBAGAT, AGUSAN DEL SUR	CM TAN CONSTRUCTION (28087)	34,223,559.98	Completed	August 12, 2024	April 23, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0066	NRJ BAYUGAN-CALAITAN-TANDAG RD - K1291+714 - K1291+776.92, K1292+166 - K1292+409.50, K1293+753 - K1293+780.10, BAYUGAN CITY, AGUSAN DEL SUR	CM TAN CONSTRUCTION (28087)	40,778,364.05	Completed	July 24, 2024	April 29, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0069	CONSTRUCTION OF GIBONG RIVER BANK PROTECTION ALONG BARANGAY LA SUERTE, PROSPERIDAD, AGUSAN DEL SUR, PROSPERIDAD, AGUSAN DEL SUR	ZLREJ TRADING AND CONSTRUCTION CORPORATION (49171)	57,899,804.64	Completed	August 12, 2024	April 23, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0071	CONSTRUCTION OF ROAD ALONG DON PEDRO, SAN LUIS, AGUSAN DEL SUR, SAN LUIS, AGUSAN DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	14,837,026.95	Completed	August 02, 2024	May 17, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0072	CONSTRUCTION OF TABON-TABON BRGY. STA. CRUZ ROAD, SIBAGAT, AGUSAN DEL SUR, SIBAGAT, AGUSAN DEL SUR	ABADA CONSTRUCTION AND SUPPLY (37005)	29,699,999.69	Completed	July 09, 2024	August 19, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0074	CONSTRUCTION OF CONCRETE ROAD, ALTERNATE ROAD ALONG DAANG MAHARLIKA (BYPASSING ANDANAN AND WAWA BRIDGE), BAYUGAN CITY, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	96,499,841.70	Completed	July 09, 2024	July 10, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0075	CONSTRUCTION OF NRJ (SIBAGAT) SAN VICENTE-ESPERANZA ROAD (SAN AGUSTIN-BENTAHON SECTION), SIBAGAT, AGUSAN DEL SUR	VICENTE T. LAO CONSTRUCTION (7040)	82,024,995.55	Completed	July 09, 2024	December 09, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0076	NRJ MAUG-LA PURISIMA-NEW TUBIGON, PACKAGE 5, AGUSAN DEL SUR, PROSPERIDAD, AGUSAN DEL SUR	ARQ BUILDERS (35966)	85,884,980.02	Completed	July 09, 2024	June 06, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0087	CONSTRUCTION OF BANK PROTECTION ALONG WAWA RIVER (MAHAGKOT SECTION) DOWNSTREAM (PHASE III), ESPERANZA, AGUSAN DEL SUR, ESPERANZA, AGUSAN DEL SUR	J.M. LACORTE CONSTRUCTION (39470)	48,999,976.46	Completed	November 04, 2024	August 15, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0088	CONSTRUCTION OF BANK PROTECTION ALONG AZPETIA RIVER DOWNSTREAM, PACKAGE 1, PROSPERIDAD, AGUSAN DEL SUR, PROSPERIDAD, AGUSAN DEL SUR	CM TAN CONSTRUCTION (28087)	120,613,543.90	Completed	November 04, 2024	September 29, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NB0089	CONSTRUCTION OF BANK PROTECTION ALONG AZPETIA RIVER DOWNSTREAM, PACKAGE 2, PROSPERIDAD, AGUSAN DEL SUR, PROSPERIDAD, AGUSAN DEL SUR	CM TAN CONSTRUCTION (28087)	120,624,894.92	Completed	November 04, 2024	September 29, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NB0090	CONSTRUCTION OF BANK PROTECTION ALONG GIBONG RIVER (NAPO SECTION), BARANGAY NAPO, PROSPERIDAD, AGUSAN DEL SUR, PROSPERIDAD, AGUSAN DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	53,067,006.23	Completed	November 04, 2024	December 15, 2025	100.00
Agusan del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NB0092	CONSTRUCTION OF TALACOGON BY-PASS ROAD, AGUSAN DEL SUR, TALACOGON, AGUSAN DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	47,761,270.65	On-Going	December 26, 2024	February 25, 2026	80.88
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0001	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF LAPINIGAN-MATE BATO ROAD CONNECTING FILIPINAS PALM OIL PLANTATIONS, INC. (FPPI) AND NATIONAL ROAD JUNCTION IN SUPPORT TO OIL PALM INDUSTRIES, SAN FRANCISCO, AGUSAN DEL	DAVE CONSTRUCTION (39998)	14,700,000.00	Completed	February 08, 2024	July 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0002	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION OF NRJ POBLACION- CONCEPTION-SAYON-TAGMANORO-AWAO CROSSING DOLDOL ROAD LEADING TO TUYGPAN FALL & BINUGWAKAN COLD SPRING, SANTA JOSEFA, AGUSAN DEL SUR	DDS BUILDERS (37010)	4,899,999.71	Completed	February 08, 2024	April 11, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0003	CONST./IMPROVEMENT OF ACCESS ROAD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF BUHISAN-MANLAWIGAN CALASIAN-PADIGUSAN ROAD CONNECTING OIL PALM, RICE AND CORN FARMS AND NATIONAL ROAD JUNCTION IN SUPPORT TO OIL PALM, AND CORN FARMS INDUSTRIES, ROSARIO	NESLI CONSTRUCTION (47509)	14,700,000.00	Completed	February 08, 2024	May 10, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0004	CONSTRUCTION OF RIVERBANK PROTECTION STRUCTURE, BARANGAY JOHNSON, LORETO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	7,920,000.00	Completed	May 27, 2024	August 17, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0005	REHAB./RECONST./UPGRADING OF DAMANGED PAVED ROADS ALONG NRJ CUEVAS-BISLIG ROAD - K1374+732 - K1375+268, K1375+397-K1376+000, K1377+500-K1378+000, TRENTO, AGISAN DEL SIR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	45,190,740.00	Completed	February 08, 2024	September 20, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0006	REHAB./RECONST OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG NRJ CUEVAS-BISLIG ROAD-K1374+059-K1374+239, K1375+497-K1375+542, K1380+323-K1380+386, K1380+467-K1380+512, K1382+425-K1382+518, K1384+804-K1384+827, TRENTO, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	61,103,800.00	On-Going	February 16, 2024	February 26, 2025	94.92
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0007	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA ROAD - K1342+221-K1342+302, LA PAZ, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	16,669,800.00	Completed	February 08, 2024	August 22, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0008	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF TUGPAN-KIUNYAP ROAD CONNECTING RUBBER, BANANA AND WOODS PLANTATION SITES AND NATIONAL ROAD JUNCTION IN SUPPORT TO RUBBER, BANANA AND WOOD INDUSTRIES, VERUELA, AGUSSAN D	IRON ONE NORTH CONSTRUCTION (51803)	14,699,998.53	Completed	February 08, 2024	June 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0009	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF SITIO PALO, ALEGRIA ROAD CONNECTING RUBBER AND COCONUT PLANTATION SITES AND NATIONAL ROAD JUNCTION IN SUPPORT TO RUBBER AND COCONUT INDUSTRIES, SAN FRANCISCO, ADS	JB CIANO CONSTRUCTION (42716)	14,700,000.00	Completed	February 08, 2024	July 11, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0010	CONSTRUCTION OF AGUSAN RIVER FLOOD CONTROL, NEAR VERUELA MUNICIPAL OFFICE, VERUYELA, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	77,199,999.77	Completed	February 16, 2024	November 21, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0011	REHAB./RECONST. OF ROAD WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG NRJ CUEVAS-BISLIG RD, K1387+009-K1387+077, K1387+188-K1387+220, K1387+373-K1387+400, K1387+380-K1387+423, K1388+195-K1388+214, K1388+806-K1388+870, K1389+182-K1389+226, K1389+255-K138	DAVE CONSTRUCTION (39998)	39,523,400.00	Completed	February 08, 2024	November 04, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0012	WIDENING OF PERMANENT BRIDGES-PULAND LUPA BR. (PARALLEL BR.) ALONG NRJ CUEVAS-BISLIG ROAD, TRENTO, AGUSAN DEL SUR	C'ZARLES CONSTRUCTION & SUPPLY (23426) / THEARIS BUILDERS & SUPPLY (34590)	35,210,420.00	On-Going	February 08, 2024	December 21, 2024	82.41
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0013	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ CUEVAS-SAMPAGUITA ROAD - K1373+000-K1373+181, STA. JOSEFA, AGUSAN DEL SUR	ALCT CONSTRUCTION AND SUPPLY (45244)	4,873,540.00	Completed	February 08, 2024	May 27, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0014	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ SAN FRANCISCO-BAHI-BAROBO ROAD K1311+000 - K1311+827, K1312+211-K1312+509, K1312+775 - K1312+1055, SAN FRANCISCO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998) / ALCT CONSTRUCTION AND SUPPLY (45244)	50,303,520.00	Completed	February 16, 2024	September 13, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0015	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG PULANG LUPA-STA. JOSEFA ROAD K1376+832 - K1377+000, K1378+700 - K1378+769, K1378+797 - K1379+029, STA. JOSEFA, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	11,745,279.89	Completed	February 08, 2024	June 16, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0016	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ-CUEVAS-SAMPAGUITA ROAD K1377+007 - K1379+000, STA. JOSEFA, AGUSAN DEL SUR	MADYAW CONSTRUCTION & DEV. CORPORATION (29598)	48,792,808.72	Completed	February 12, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0017	CONSTRUCTION /IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES, AND ECONOMIC ZONES OF PUROK MARASIGAN-PUROK 7-PANGANAN ROAD CONNECTING RUBBER, CACAO AND COFFEE PLANTATION SITES AND NATIOANL ROAD JUNCTION IN SUPPORT TO RUBBER, CACAO AND COFFEE INS	JB CIANO CONSTRUCTION (42716)	14,700,000.00	Completed	February 12, 2024	July 23, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. PANAGANGAN, LA PAZ, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	9,900,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POBLACION, VERUELA, AGUSAN DEL SUR	ALCT CONSTRUCTION AND SUPPLY (45244)	9,900,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BINAHANAN, SAN TEODORO, BUNAWAN, AGUSAN DEL SUR	ALCT CONSTRUCTION AND SUPPLY (45244)	9,900,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT TUDELA DAM, TRENTO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	10,395,000.00	Completed	February 12, 2024	July 10, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGBAYAGAN HOUSING ROSARIO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	9,900,000.00	Completed	February 12, 2024	August 09, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0023	CONSTRUCTION OF BANK PROTECTION OF BAHAYAN RIVER, NEAR PRIMARY ROAD (NRJ CUEVAS-BISLIG ROAD) PHASE II, P-4 DURANTA, BARANGAY CUEVAS, TRENTO, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	77,199,995.82	Completed	February 16, 2024	December 01, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0024	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ CUEVAS-BISLIG ROAD - K1371+400-K1371+961, K1371+986-K1372+345, K1372+360-K1373+000, K1373+000 - K1373+607, K1374+154-K1374+670, TRENTO, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727) / JB CIANO CONSTRUCTION (42716)	70,711,340.00	Completed	February 16, 2024	November 10, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0025	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA ROAD-K1378+279-K1378+500, K1379+224-K1379+313, K1385+463-K1385+600, LORETO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	15,354,640.00	Completed	February 12, 2024	August 03, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0026	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD-K1402+109-K1402+359, K1405+892-K1406+099, VERUELA, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	15,033,200.00	Completed	February 12, 2024	August 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0027	REHAB./RECONST./UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ SAN FRANCISCO-BAHI-BAROBO RD-K1309+(-402)-K1310+000, SAN FRANCISCO, AGUSAN DEL SUR	GIOVANNI CONSTRUCTION (12168)	78,090,000.00	On-Going	February 16, 2024	November 19, 2024	94.38
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0028	CONSTRUCTION OF SIMULAO RIVERBANK PROTECTION, NEAR STA. MARIA BRIDGE APPROACH B, UPSTREAM, TRENTO, AGUSAN DEL SUR	BBC CONSTRUCTION (37723) / ADFIL CORPORATION (14437)	77,200,000.00	Completed	February 16, 2024	November 21, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0029	CONSTRUCTION OF SIMULAO RIVER BANK PROTECTION, NEAR STA. MARIA BRIDGE APPROACH BUPSTREAM, PHASE II, TRENTO, AGUSAN DEL SUR	JQG BUILDERS (36042)	67,550,000.00	Completed	February 16, 2024	November 01, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0030	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES ALONG MAMBAOS BR. 2 (B01832MN) ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD, LORETO, AGUSAN DEL SUR	DBMR BUILDERS & SUPPLY (22782)	11,759,999.91	Completed	February 12, 2024	June 16, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0031	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES ALONG KINAWAN BR. (B01831MN) ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD, LORETO, AGUSAN DEL SUR	DBMR BUILDERS & SUPPLY (22782)	11,759,998.39	Completed	February 12, 2024	June 16, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0032	CONCRETING OF NRJ DEL MONTE-KIDIJAY LIMOT ROAD LEADING TO CANYONEERING ADVENTURE, VERUELA, AGUSAN DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	48,249,999.77	Completed	February 16, 2024	July 22, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0033	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS OF NRJ BRGY. 1-BITAN-AGAN-DAS-AGAN ROAD LEADING TO CAVE CITY/ANINGAW CAVE, BRGY. DAS-AGAN, SAN FRANCISCO, AGUSAN DEL SUR	ABZKO CONSTRUCTION CORPORATION (37961)	4,900,000.00	Completed	April 05, 2024	July 17, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0034	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ELBRO, SAN FRANCISCO, AGISAN DEL SUR	ABZKO CONSTRUCTION CORPORATION (37961)	10,890,000.00	On-Going	April 22, 2024	November 19, 2024	99.53
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY PATROCINIO, STA. JOSEFA, AGUSAN DEL SUR	ABZKO CONSTRUCTION CORPORATION (37961)	3,465,000.00	Completed	April 15, 2024	August 12, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT SITIO HUBANG, BARANGAY POBLACION, BUNAWAN, AGUSAN DEL SUR	EEMRB CONSTRUCTION (39889)	3,457,586.07	Completed	April 22, 2024	August 19, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0037	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY STA.. ISABEL, STA. JOSEFA, AGUSAN DEL SUR	ABZKO CONSTRUCTION CORPORATION (37961)	3,960,000.00	Completed	April 15, 2024	August 12, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0038	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATION OF NRJ DAANG MAHARLIKA-PUROK 6 - PUROK 9 - MASABONG-COSSEP ROAD LEADING TO DINAGITAN CAVE AND FALLS, BRGY. BAYUGAN 3, ROSARIO, AGUSAN DEL SUR	SMB CONSTRUCTION (41301)	4,900,000.00	Completed	April 22, 2024	July 09, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0039	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF LEFT SIDE 45/SAN ADDRESS BARANGAY ROAD IN SUPPORT TO RUBBER IC, BUNAWAN, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	14,700,000.00	On-Going	April 22, 2024	November 04, 2024	88.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NC0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (AGUSAN DEL SUR 2ND DEO BUILDING), BARANGAY KARAOS, SAN FRANCISCO, AGUSAN DEL SUR	IRON ONE NORTH CONSTRUCTION (51803)	14,699,999.97	Completed	May 03, 2024	November 18, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY DEL MONTE, VERUELA, AGISAM DE; SIR	JICLAM BUILDERS AND ENTERPRISES (37820)	2,970,000.00	Completed	May 03, 2024	August 30, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0043	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BARANGAY LAPINIGAN, SAN FRANCISCO, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	3,433,327.04	On-Going	May 27, 2024	November 10, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0045	REHABILITATION OF DAMAGED SLOPE PROTECTION OF ADGAWAN RIVER ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD, LA PAZ, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998) / J.M. LACORTE CONSTRUCTION (39470)	77,200,000.00	Completed	June 11, 2024	June 15, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0046	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ADLAYAN RIVERBANK (UPSTREAM), AGUSAN DEL SUR	YES CONSTRUCTION (36383) / ARN BUILDERS, INC. (FOR: ARN BUILDERS) (18930)	49,499,999.46	Completed	June 11, 2024	January 17, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0047	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGES-ANILAO BR. (B01574MN)ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD, VERUELA, AGUSAN DEL SUR	A.T. DUMLAO CONSTRUCTION, INC. FORMERLY ANDONI T. D (34028)	4,165,000.00	Completed	June 18, 2024	September 06, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0048	CONSTRUCTION OF RIVERBANK PROTECTION OF GIBONG RIVER AT BRGY. ELBRO, SAN FRANCISCO, AGUSAN DEL SUR	ALCT CONSTRUCTION AND SUPPLY (45244)	19,799,998.97	On-Going	August 19, 2024	November 06, 2025	93.98
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0052	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS OF SAN FRANCISCO (NRJ HUBANG-STA. ANA-SAN ISIDRO) BYPASS ROAD (DAANG MAHARLIKA ALTERNATE ROUTE), PACKAGE E, AGUSAN DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	95,651,727.31	Completed	June 11, 2024	April 24, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0053	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG BUTUAN CITY-TALACOGON-LORETO-VERUELA-STA. JOSEFA RD-K1342+000-K1342+150, K1342+665-K1342+747, K1343+000-K1343+063, K1343+350-K1343+350-K1343+400, K1343+553-K1343+653, K1345+188-K1345+344	YPC CONSTRUCTION (44370)	40,893,440.00	Completed	June 18, 2024	January 21, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0054	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG NRJ CUEVAS-SAMPAGUITA ROAD-K1387+280-K1388+300, VERUELA, AGUSAN DEL SUR	THEARIS BUILDERS & SUPPLY (34590)	30,733,780.00	On-Going	June 18, 2024	March 12, 2025	96.39
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0055	CONCRETING OF PUROK 10 AGPANGON TO PUROK 11 BARANGAY POBLACION, LA PAZ, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	29,700,000.00	On-Going	June 18, 2024	May 19, 2025	95.18
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NC0056	CONST./IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES OF SIMULAO-LIBERTAD-IMELDA ROAD CONNECTING OIL PALM PLANTATION SITES AND NATIONAL HIGHWAY IN SUPPORT TO OIL PALM IC, BUNAWAN, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	14,699,999.56	Completed	July 08, 2024	December 02, 2024	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING ASSCAT, BRGY. SAN TEODORO, BUNAWAN, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	4,950,000.00	On-Going	July 15, 2024	December 31, 2024	81.95
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY KATIPUNAN, LORETO, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998)	10,890,000.00	Completed	July 15, 2024	April 10, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0060	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK 1, BARANGAY LAPINIGAN, SAN FRANCISCO, AGUSAN DEL SUR	ALCT CONSTRUCTION AND SUPPLY (45244)	4,455,000.00	On-Going	July 15, 2024	November 11, 2024	98.16
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0061	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE ALONG NRJ CUEVAS-BISLIG RD-K1394+695-K1394+708, K1394+902-K1394+935, K1395+430-K1395+430 - K1395+450, K1401+222 - K1401+245, K1401+245, K1401+539 - K1401+640, TRENTO, AGUSAN	YPC CONSTRUCTION (44370) / ROCK DIWATA BUILDERS, INC. (46077)	76,408,700.00	Completed	July 29, 2024	August 05, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0062	CONSTRUCTION OF PEDESTRIAN OVERPASS AT NRJ SAN FRANCISCO-BAHI-BAROBO ROAD K1309+145, SAN FRANCISCO, AGUSAN DEL SUR	A.T. DUMLAO CONSTRUCTION, INC. FORMERLY ANDONI T. D (34028)	24,500,000.00	On-Going	July 19, 2024	November 14, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NC0063	CONSTRUCTION OF STA. JOSEFA PIS FLOOD CONTROL STRUCTURE, STA. JOSEFA, AGUSAN DEL SUR	NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION (42265)	37,566,338.91	Completed	July 19, 2024	May 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NC0064	CONSTRUCTION OF BY-PASS AND DIVERSION ROADS OF NRJ HUBANG-MANAGBAY-ALEGRIA DIVERSION ROADM PACKAGE A, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727) / JB CIANO CONSTRUCTION (42716)	94,429,280.62	On-Going	July 29, 2024	January 25, 2026	93.13
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM), WEST BUNAWAN NATIONAL HIGH SCHOOL BUILDING, BARANGAY POBLACION, BUNAWAN, AGUSAN DEL SUR	K-PRIME CONSTRUCTION (50807)	4,949,999.64	Completed	August 27, 2024	March 04, 2025	100.00
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0081	CONSTRUCTION OF LEGISLATIVE BUILDING, SAN FRANCISCO, AGUSAN DEL SUR	E.T. GO BUILDERS (45552)	24,749,997.53	On-Going	October 04, 2024	January 11, 2026	97.79
Agusan del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NC0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING FACILITY, BRGY. SAN TEODORO, BUNAWAN, AGUSAN DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	12,869,997.86	Completed	September 27, 2024	May 29, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0001	ACCESS ROAD LEADING TO SUMILE ZOOLOGICAL AND BOTANICAL PARK, BUTUAN CITY, AGUSAN DEL NORTE	LOS ARCOS CONSTRUCTION AND SUPPLY (51229)	4,896,418.52	Completed	February 06, 2024	March 21, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0002	ACCESS ROAD LEADING TO 8 ENCHANTED WONDERS (WETLAND CENTER/GK ENCHANTED FARM), BUTUAN CITY, AGUSAN DEL NORTE	ESHA CONSTRUCTION AND SUPPLY (46002)	4,897,148.71	Completed	February 06, 2024	March 21, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0003	CONSTRUCTION OF ROAD WITH DRAINAGE FROM PUROK 3A TO 5B, BARANGAY TALIGAMAN, BUTUAN CITY, AGUSAN DEL NORTE	TABADA CONSTRUCTION & SUPPLIES (35997)	4,949,837.70	Completed	February 06, 2024	March 21, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0004	ACCESS ROAD LEADING TO LAWAAN PARK, BRGY. TUNGAO, BUTUAN CITY, AGUSAN DEL NORTE	HAPPY ALL3 BUILDERS CORPORATION (44621)	6,859,704.33	Completed	April 15, 2024	August 10, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY BASAG, BUTUAN CITY, AGUSAN DEL NORTE	KELVIN CONSTRUCTION (29645)	4,823,930.41	Completed	March 06, 2024	June 28, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY MAIBU, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,898,375.36	Completed	March 06, 2024	September 26, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0007	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY PANGABUGAN, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	4,826,106.43	Completed	February 23, 2024	July 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0008	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY PIGDAULAN, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,898,375.36	Completed	March 06, 2024	August 09, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY STO. NIÑO, BUTUAN CITY, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	4,826,202.00	Completed	February 23, 2024	September 13, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY TUNGAO, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	4,834,191.43	Completed	March 12, 2024	September 06, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0012	BRGY. MANINGALAO AND DURIAN, LAS NIEVES, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	14,695,050.98	Completed	May 14, 2024	September 24, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0013	ROAD CONNECTING BRGYS. MAT-I AND E.G. MONTILLA, LAS NIEVES, AGUSAN DEL NORTE	FLORIANE CONSTRUCTION CORPORATION (FORMERLY: FLORIANE CONSTRUCTION & SUPPLY) (12261)	14,699,448.11	Completed	July 22, 2024	October 13, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0014	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, LAS NIEVES, AGUSAN DEL NORTE	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	2,405,263.37	Completed	August 07, 2024	January 03, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TAGABACA, BUTUAN CITY, AGUSAN DEL NORTE	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	4,877,414.45	Completed	May 08, 2024	August 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0017	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW BARANGAY HALL), BARANGAY DON FRANCISCO, BUTUAN CITY, AGUSAN DEL NORTE	POLIRAN BUILDERS CORPORATION (36847)	4,884,027.21	Completed	February 23, 2024	August 14, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0018	ACCESS ROAD LEADING TO FARMERS PRODUCERS COOPERATIVE NURSERY DEMO AND INTEGRATED FARM, BRGY. TUNGAO, BUTUAN CITY, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	4,899,761.06	Completed	April 15, 2024	June 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0019	CONSTRUCTION OF DRAINAGE, BARANGAY BAYANIHAN, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	4,946,981.51	Completed	March 12, 2024	July 24, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0020	CONSTRUCTION OF ROAD AT BARANGAY LAPU-LAPU, BUTUAN CITY, AGUSAN DEL NORTE	INNOVATI CONSTRUCTION & DEVELOPMENT CORPORATION (40329)	4,948,050.75	Completed	May 20, 2024	August 12, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0021	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY DULAG, BUTUAN CITY, AGUSAN DEL NORTE	GIOVANNI CONSTRUCTION (12168)	4,949,111.34	Completed	April 12, 2024	October 07, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0022	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CAMAYAHAN, BUTUAN CITY, AGUSAN DEL NORTE	CYRUS JAMES BUILDERS AND SUPPLIES (41070)	4,929,318.81	Completed	February 23, 2024	June 21, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0023	CONSTRUCTION OF ROAD AT LAGNADA ST. AND M.V. TOPAZ ST., BARANGAY RAJAH SOLIMAN, BUTUAN CITY, AGUSAN DEL NORTE	JAMAA CONSTRUCTION AND SUPPLY (46986)	4,949,680.40	Completed	April 12, 2024	May 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0024	CONSTRUCTION OF LARPIS SLOPE PROTECTION WORKS, BUTUAN CITY, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	14,694,455.68	Completed	May 08, 2024	November 14, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0027	TUNGAO PARALLEL BR. ALONG BUTUAN CITY-MALAYBALAY RD	JQG BUILDERS (36042) / ADFIL CORPORATION (14437)	37,038,211.35	Completed	February 06, 2024	July 07, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0028	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DIEGO SILANG, BUTUAN CITY, AGUSAN DEL NORTE	J-R3 CONSTRUCTION AND SUPPLY (36440)	1,967,992.60	Completed	February 23, 2024	May 27, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0029	BUTUAN CITY-MALAYBALAY RD - K1247 + 078 - K1247 + 163.50	EQUI-PARCO CONSTRUCTION COMPANY (14332)	2,928,061.91	Completed	August 07, 2024	November 08, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0031	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SAN VICENTE NATIONAL HIGH SCHOOL, BARANGAY SAN VICENTE, BUTUAN CITY, AGUSAN DEL NORTE	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	4,877,791.04	Completed	March 12, 2024	August 05, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY ANTICALA, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,898,497.60	Completed	April 12, 2024	October 16, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (HOME FOR BOYS), BARANGAY ANTONGALON, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	4,912,464.65	Completed	March 12, 2024	July 09, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0035	BUTUAN CITY-MASAO PORT RD - CHAINAGE 41 - CHAINAGE 420	EQUI-PARCO CONSTRUCTION COMPANY (14332)	9,237,312.43	Completed	February 23, 2024	July 15, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0036	BRGY. KATIPUNAN AND BRGY. BONIFACIO, LAS NIEVES, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	14,694,517.96	Completed	May 20, 2024	August 11, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0037	FLAT SLAB BRIDGE ALONG MAYOR DEMOCRITO D. PLAZA II AVE	TRIPARCO DEVELOPMENT CORPORATION (23327)	31,337,701.34	On-Going	February 06, 2024	July 29, 2025	89.31
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0038	RADIAL ROAD (NRJ BCIR - NRJ MAYOR DEMOCRITO D. PLAZA II AVENUE), MAHAY - BAAN, BUTUAN CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	101,321,861.95	Completed	April 15, 2024	February 08, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0039	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (DANKIAS SECTION) PACKAGE 1, BUTUAN CITY	ME 3 CONSTRUCTION (31364)	137,272,357.59	Completed	May 08, 2024	June 25, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0040	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (DANKIAS SECTION) PACKAGE 2, BUTUAN CITY	ME 3 CONSTRUCTION (31364)	137,272,385.64	Completed	May 08, 2024	March 30, 2026	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0041	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE WARNING, ADVISORY, AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND MEDIAN ISLAND ALONG BUTUAN CITY CAGAYAN DE ORO ILIGAN CITY ROAD (AGUSAN-MISAMIS OR RD) (S00421MN) K1244+360 K1245 + 360 BARANGAY LIBERTAD,	JAMAA CONSTRUCTION AND SUPPLY (46986)	852,932.22	Completed	February 06, 2024	April 05, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING(COVERED COURT), BARANGAY FORT POYOHON, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,947,529.31	Completed	March 12, 2024	July 04, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING (K9 OFFICE AND BAC OFFICE) AT BUTUAN CITY AIRPORT, BARANGAY BANCASI, BUTUAN CITY, AGUSAN DEL NORTE	CYC CONSTRUCTION AND SUPPLY CORPORATION (46212)	4,938,922.77	Completed	March 06, 2024	July 03, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0045	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (CONVENTION CENTER), BARANGAY LIMAHA, BUTUAN CITY, AGUSAN DEL NORTE	GIOVANNI CONSTRUCTION (12168)	9,896,695.98	Completed	February 06, 2024	November 06, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0048	BUTUAN CITY - MALAYBALAY RD - K1253+126 - K1253 +186	RAMISES CONSTRUCTION (17351)	44,079,030.71	Completed	May 08, 2024	January 10, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0049	BUTUAN CITY MALAYBALAY RD K1252 + 182 K 1252 + 282	RAMISES CONSTRUCTION (17351)	115,749,984.35	Completed	May 20, 2024	July 03, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0050	INSTALLATION/APPLICATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG BUTUAN CITY MASAO PORT RD., S00434MN - K1244 + 300 K1245 + 300, BARANGAY AMBAGO, BUTUAN CITY	JAMAA CONSTRUCTION AND SUPPLY (46986)	671,958.49	Completed	March 06, 2024	June 03, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0051	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING AT BUTUAN CITY AIRPORT, BARANGAY BANCASI, BUTUAN CITY, AGUSAN DEL NORTE	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	2,963,876.08	Completed	February 23, 2024	May 12, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0052	REHABILITATION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY J.P. RIZAL, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,947,905.42	Completed	February 06, 2024	May 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0053	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY DOONGAN, BUTUAN CITY, AGUSAN DEL NORTE	J-R3 CONSTRUCTION AND SUPPLY (36440)	4,932,979.85	Completed	March 06, 2024	August 04, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0054	REHABILITATION OF MULTI-PURPOSE (COVERED COURT), BARANGAY AMPARO, BUTUAN CITY, AGUSAN DEL NORTE	BN BUILDERS AND CONSTRUCTION SUPPLIES INC. (FORMERLY BN BUILDERS & CONSTRUCTION SUPPLIES) (28232)	4,936,025.45	Completed	April 12, 2024	August 04, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0055	BUTUAN CITY BYPASS ROAD, (LEMON NRJ ANTONGALON PIANING SECTION), BUTUAN CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	86,848,346.91	Completed	April 12, 2024	December 28, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0056	BUTUAN CITY - MALAYBALAY RD K1258 + 879 K1258 + 944	RAMISES CONSTRUCTION (17351)	115,778,775.38	Completed	April 12, 2024	April 06, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0057	BUTUAN CITY - MALAYBALAY RD - K1258 + 342 - K1258 + 412	RAMISES CONSTRUCTION (17351)	115,781,907.18	Completed	April 12, 2024	February 18, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DATU SILONGAN, BUTUAN CITY, AGUSAN DEL NORTE	ESHA CONSTRUCTION AND SUPPLY (46002)	4,891,712.31	Completed	February 23, 2024	November 18, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PDEA OFFICE AND EOD OFFICE) AT BUTUAN CITY, AIRPORT, BARANGAY BANCASI, BUTUAN CITY, AGUSAN DEL NORTE	INNOVATI CONSTRUCTION & DEVELOPMENT CORPORATION (40329)	4,937,316.19	Completed	March 06, 2024	July 03, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY OBRERO, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	4,942,275.05	Completed	March 12, 2024	October 07, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DE ORO, BUTUAN CITY, AGUSAN DEL NORTE	GENCORD CONSTRUCTION (50242)	4,947,327.15	Completed	May 08, 2024	September 04, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0062	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SAN IGNACIO, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	4,942,274.49	Completed	May 08, 2024	December 03, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24ND0063	BITAN-AGAN BR. (B00886MN) ALONG BUTUAN CITY MALAYBALAY RD	TRIPARCO DEVELOPMENT CORPORATION (23327)	69,406,867.16	Completed	April 12, 2024	August 25, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0064	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG OBOD-OBOD CREEK, PACKAGE 2,BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	96,497,405.32	Completed	April 12, 2024	May 06, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0065	REHABILITATION OF MULTI-PURPOSE BUILDING, BAAN RIVERSIDE INTEGRATED SCHOOL (HIGHSCHOOL), BARANGAY BAAN RIVERSIDE, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	2,463,446.40	Completed	May 08, 2024	July 06, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0066	REHABILITATION OF MULTI-PURPOSE BUILDING, BAAN RIVERSIDE INTEGRATED SCHOOL (ELEMENTARY SCHOOL), BAAN RIVERSIDE, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	2,957,453.17	Completed	June 05, 2024	August 03, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0067	ROAD CONCRETING (PHASE 2) AT SITIO BOKBOKON, LAS NIEVES, AGUSAN DEL NORTE	ROIM BUILDERS & CONSTRUCTION SUPPLY (20226)	3,944,234.78	Completed	October 25, 2024	December 08, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0068	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY ROSARIO, MUNICIPALITY OF LAS NIEVES, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,937,762.35	Completed	August 15, 2024	December 23, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY SAN ROQUE, MUNICIPALITY OF LAS NIEVES, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,935,619.91	Completed	October 25, 2024	April 07, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT AMBAGO INTEGRATED SCHOOL, BARANGAY AMBAGO, BUTUAN CITY, AGUSAN DEL NORTE	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	4,946,959.65	Completed	August 20, 2024	January 16, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0071	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT AMPAYON CENTRAL ELEMENTARY SCHOOL, BARANGAY AMPAYON, BUTUAN CITY, AGUSAN DEL NORTE	FLORIANE CONSTRUCTION CORPORATION (FORMERLY: FLORIANE CONSTRUCTION & SUPPLY) (12261)	4,844,587.62	Completed	August 20, 2024	December 12, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0072	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO BOKBOKON, BARANGAY LAWAN-LAWAN, MUNICIPALITY OF LAS NIEVES, AGUSAN DEL NORTE	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	4,939,437.15	Completed	August 15, 2024	December 07, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING, JOSE T. DOMINGO SR. CENTRAL ELEMENTARY SCHOOL, BARANGAY LIMAHA, BUTUAN CITY, AGUSAN DEL NORTE	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	4,938,183.40	Completed	August 20, 2024	December 12, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0074	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ARUJVILLE, BARANGAY LIBERTAD, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	5,875,270.28	Completed	April 15, 2024	August 07, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT WITH BLEACHER), VILLA KANANGA INTEGRATED SCHOOL, VILLA KANANGA, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	7,407,302.27	Completed	May 20, 2024	September 16, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0076	CONCRETING OF ROAD, PUROK 1A BARANGAY AMPAYON, BUTUAN CITY	C'ZARLES CONSTRUCTION & SUPPLY (23426)	9,847,591.44	Completed	May 14, 2024	July 18, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0077	CONSTRUCTION OF QUALITY ASSURANCE BUILDING OF DPWH BUTUAN CITY DEO, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	19,596,098.41	Completed	April 12, 2024	October 08, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0078	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM-FLOOD MITIGATION STRUCTURES AT MASAO RIVERMOUTH AND CONSTRUCTION OF CUT-OFF CHANNEL AT MASAO RIVER, LEFT SIDE BANK BUTUAN CITY, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	98,400,007.99	Completed	May 14, 2024	March 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0079	CONSTRUCTION OF ROAD, NRJ MASAO PORT ROAD-NRJ BUTUAN CITY, AGUSAN DEL NORTE LOGISTICAL HIGHWAY, LOWER DOONGAN-LUMBUCAN SECTION, BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	98,966,745.83	Completed	May 14, 2024	August 13, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0080	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT LIBERTAD CENTRAL ELEMENTARY SCHOOL, BARANGAY LIBERTAD, BUTUAN CITY, AGUSAN DEL NORTE	MARKED STRENGTH CONSTRUCTION (54550)	3,910,953.35	Completed	September 09, 2024	December 07, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0082	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING) AT BUTUAN MEDICAL CENTER, BUTUAN CITY, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	4,943,993.09	Completed	April 15, 2024	August 12, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0089	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GIRLS SCOUT OF THE PHILIPPINES BUILDING), CAPITOL SITE, BUTUAN CITY, AGUSAN DEL NORTE	AGUSAN BUILDERS DEVELOPMENT CORPORATION (FORMERLY: MAKAPANDONG DEVELOPMENT CORPORATION) (47704)	4,945,512.59	Completed	May 14, 2024	December 04, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0091	CONSTRUCTION OF MULTI-PURPOSE BUILDING WITH STAGE, BRGY.LUMBUCAN, BUTUAN CITY, AGUSAN DEL NORTE	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	6,922,966.76	Completed	May 14, 2024	September 10, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0092	CONSTRUCTION OF FLOOD MITIGATION, BRGY. ANTICALA, BUTUAN CITY, AGUSAN DEL NORTE	HAPPY ALL3 BUILDERS CORPORATION (44621)	7,883,330.97	Completed	June 05, 2024	December 31, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING (CLASSROOM), PUROK 19, ALVIOLA INTEGRATED ELEMENTARY SCHOOL, BARANGAY BAAN, BUTUAN CITY, AGUSAN DEL NORTE	TABADA CONSTRUCTION & SUPPLIES (35997)	9,869,488.21	Completed	May 14, 2024	August 16, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT WITH BLEACHER) AT PUROK 3, BARANGAY TUNGAO, BUTUAN CITY, AGUSAN DEL NORTE	TABADA CONSTRUCTION & SUPPLIES (35997)	11,850,573.08	Completed	May 08, 2024	October 29, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0095	NRJ BCIR-CAPITOL-BONBON ROAD IN SUPPORT OF PROPOSED BUTUAN CITY IT PARK ANF PUBLIC UTILITY TRANSPORT TERMINAL, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	14,762,891.93	Completed	August 01, 2024	October 23, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0096	CONSTRUCTION OF MULTI-PUPORSE BUILDING, SAN ROQUE ELEMENTARY SCHOOL, BARANGAY SAN ROQUE, LAS NIEVES, AGUSAN DEL NORTE	MARKED STRENGTH CONSTRUCTION (54550)	19,257,298.48	Completed	October 25, 2024	June 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0098	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) (PHASE 2), BARANGAY DULAG, BUTUAN CITY, AGUSAN DEL NORTE	GIOVANNI CONSTRUCTION (12168)	1,970,000.00	Completed	September 02, 2024	October 31, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0099	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (HOME FOR BOYS) (PHASE 2), BARANGAY ANTONGALON, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	1,964,741.94	Completed	September 02, 2024	December 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24ND0100	CONSTRUCTION OF MAP IS SLOPE PROTECTION WORKS, LAS NIEVES, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	3,464,591.92	Completed	September 02, 2024	November 28, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0101	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING) PHASE 2, BARANGAY OBRERO, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	3,957,866.65	Completed	September 02, 2024	December 26, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0102	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT WITH BLEACHERS) AT PHILIPPINE NATIONAL POLICE REGIONAL OFFICE-REGION XIII, BRGY. LIBERTAD, BUTUAN CITY, AGUSAN DEL NORTE	JAMAA CONSTRUCTION AND SUPPLY (46986)	4,913,647.80	Completed	September 02, 2024	December 25, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0104	CONSTRUCTION OF ROAD, BARANGAY SAN ROQUE, LAS NIEVES, AGUSAN DEL NORTE	FLORIANE CONSTRUCTION CORPORATION (FORMERLY: FLORIANE CONSTRUCTION & SUPPLY) (12261)	9,649,837.33	Completed	October 25, 2024	December 26, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0105	CONSTRUCTION OF MULTI-PURPOSE BUILDING OF TESDA REGIONAL OFFICE CARAGA, BUTUAN	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	9,876,563.00	Completed	June 05, 2024	November 01, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0107	CONCRETING OF ROAD, PUROK 6 TO PUROK 7, BRGY. PINANAAN, LAS NIEVES, AGUSAN DEL NORTE	HAPPY ALL3 BUILDERS CORPORATION (44621)	14,330,902.42	Completed	June 05, 2024	September 09, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0108	CONCRETING OF ROAD, PUROK 6 BRGY. MAT-I TO BRGY. CONSORCIA, LAS NIEVES, AGUSAN DEL NORTE	HAPPY ALL3 BUILDERS CORPORATION (44621)	14,463,694.96	Completed	June 05, 2024	September 15, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0109	CONSTRUCTION OF SLOPE PROTECTION ALONG BRGY. BONIFACIO, LAS NIEVES	C'ZARLES CONSTRUCTION & SUPPLY (23426)	14,467,998.32	Completed	June 05, 2024	October 25, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0110	NRJ LEADING TO MT. MAYAPAY (DELTA DISCOVERY PARK), BIT-OS SECTION, BUTUAN CITY, AGUSAN DEL NORTE	HAPPY ALL3 BUILDERS CORPORATION (44621)	17,469,686.97	Completed	August 09, 2024	April 29, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0112	NRJ-BUTUAN CITY-MAYOR DEMOCRITO D. PLAZA II AVE. ROAD LEADING TO MT. MAYAPAY (DELTA DISCOVERY PARK), SITIO MATIN-AO, BONBON, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	20,257,399.95	Completed	June 21, 2024	October 15, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0113	REHABILITATION OF FLOOD CONTROL DRAINAGE SYSTEM OF LOWER AGUSAN DEVELOPMENT PROJECT, LANGIHAN CREEK SECTION, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	96,482,281.40	Completed	June 05, 2024	May 16, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0114	NRJ LEADING TO MT. MAYAPAY (DELTA DISCOVERY PARK), PACKAGE 5, BIT-OS SECTION, BUTUAN CITY, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / HAPPY ALL3 BUILDERS CORPORATION (44621)	96,490,540.94	Completed	June 05, 2024	March 31, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0115	CONSTRUCTION OF MULTI-PURPOSE BUILDING (NEW BARANGAY HALL), BARANGAY AUPAGAN, BUTUAN CITY, AGUSAN DEL NORTE	AGUSAN BUILDERS DEVELOPMENT CORPORATION (FORMERLY: MAKAPANDONG DEVELOPMENT CORPORATION) (47704)	4,895,616.15	Completed	August 01, 2024	December 25, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0116	CONSTRUCTION OF MULTI-PURPOSE BUILDING, MAHAYAHAY ELEMENTARY SCHOOL, BARANGAY ANTICALA, BUTUAN CITY, AGUSAN DEL NORTE	E & C CONSTRUCTION AND SUPPLY (45483)	4,943,085.73	Completed	August 07, 2024	January 10, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0117	COMPLETION OF MULTI-PURPOSE BUILDING, BARANGAY TUNGAO, BUTUAN CITY, AGUSAN DEL NORTE	FHD CONSTRUCTION AND SUPPLY (51984)	5,928,784.62	Completed	August 01, 2024	November 23, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 CP	24ND0120	BRGY. SAN ISIDRO TO BRGY. ROSARIO ROAD, LAS NIEVES, AGUSAN DEL NORTE	AGUSAN BUILDERS DEVELOPMENT CORPORATION (FORMERLY: MAKAPANDONG DEVELOPMENT CORPORATION) (47704)	14,689,729.26	Completed	July 12, 2024	December 01, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0122	CONSTRUCTION OF MARITIME INDUSTRY AUTHORITY (MARINA) REGIONAL OFFICE REGION 13, BUTUAN CITY	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	27,018,750.79	Completed	September 20, 2024	April 17, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0123	CONSTRUCTION OF COMELEC REGIONAL BUILDING REGION 13, BUTUAN CITY	GIOVANNI CONSTRUCTION (12168)	28,929,025.00	Completed	September 20, 2024	July 16, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0127	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/AGUSAN DEL NORTE, BILAY-DULAG SECTION (AGUSAN BRIDGE), CONNECTING DAANG MAHARLIKA (ALTERNATE ROUTE), AFGA-EL RIO SECTION (PHASE-1), BUTUAN CITY, AGUSAN DEL NORTE	JQG BUILDERS (36042)	96,483,923.68	Completed	June 21, 2024	July 15, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0128	CONSTRUCTION OF MULTI-PURPOSE AT AGUSAN NATIONAL HIGH SCHOOL	GIOVANNI CONSTRUCTION (12168)	98,801,453.46	Completed	June 11, 2024	April 06, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0129	CONSTRUCTION OF LOWER AGUSAN RIVER BANK PROTECTION, GOLDEN RIBBON, BUTUAN CITY, AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	144,719,434.04	Completed	June 11, 2024	October 19, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0136	CONSTRUCTION OF MULTI-PURPOSE BUILDING (SENIOR CITIZEN BUILDING), BARANGAY TINIWISAN, BUTUAN CITY, AGUSAN DEL NORTE	KELVIN CONSTRUCTION (29645)	4,938,257.31	Completed	September 02, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0137	CONSTRUCTION OF J.C. AQUINO TRAINING CENTER (PHASE 2), BARANGAY LIBERTAD, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,939,438.34	Completed	September 02, 2024	December 30, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0138	CONSTRUCTION OF CARAGA STATE UNIVERSITY COLLEGE OF MEDICINE BUILDING BUTUAN CITY, AGUSAN DEL NORTE	GIOVANNI CONSTRUCTION (12168)	48,244,734.27	Completed	June 24, 2024	February 28, 2026	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 LP	24ND0139	CONSTRUCTION OF THE REGIONAL OFFICE BUILDING OF THE COOPERATIVE DEVELOPMENT AUTHORITY (CDA), BUTUAN CITY	GIOVANNI CONSTRUCTION (12168)	48,190,495.32	Completed	June 21, 2024	January 30, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0141	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RCWS)	ILMAR CONSTRUCTION AND SUPPLY (50585)	2,894,448.24	Completed	August 20, 2024	October 18, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0146	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING,ADVISORY AND REGULATORY SIGNS,PAVEMENT MARKINGS, MEDIAN ISLAND, AND PAVED SHOULDER ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITYROAD(AGUSAN-MISAMIS OR RD) (S00421MN)-K1247+000,BANCASI,BUTUAN CITY	JAMAA CONSTRUCTION AND SUPPLY (46986)	5,681,066.42	Completed	August 01, 2024	September 29, 2024	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0147	CONSTRUCTION OF MULTI-PURPOSE BUILDING (PAWS BUILDING), CITY GOVERNMENT OF BUTUAN, BUTUAN CITY, AGUSAN DEL NORTE	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	4,938,663.99	Completed	August 27, 2024	December 11, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0149	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) (PHASE 2) AT SAN VICENTE NATIONAL HIGH SCHOOL, BARANGAY SAN VICENTE, BUTUAN CITY, AGUSAN DEL NORTE	JODEL CONSTRUCTION SUPPLY & MERCHANDISE (38742)	3,953,604.24	Completed	October 22, 2024	January 19, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0150	CONSTRUCTION OF MULTI-PURPOSE BUILDING, AGUSAN NATIONAL HIGH SCHOOL, BARANGAY DIEGO SILANG, BUTUAN CITY, AGUSAN DEL NORTE	KELVIN CONSTRUCTION (29645)	4,939,732.94	Completed	October 22, 2024	February 18, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0151	CONSTRUCTION OF MULTI-PURPOSE BUILDING PUROK KALOT, BARANGAY BAYANIHAN, BUTUAN CITY, AGUSAN DEL NORTE	FORTGEM CONSTRUCTION AND SUPPLY (43668)	4,942,200.52	Completed	October 07, 2024	April 29, 2025	100.00
Butuan City District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24ND0152	CONSTRUCTION OF QUALITY ASSURANCE BUILDING OF DPWH, BUTUAN CITY DEO (PHASE 2), AGUSAN DEL NORTE	RAMISES CONSTRUCTION (17351)	4,940,215.48	Completed	October 07, 2024	April 04, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0001	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS MATINGBE (SAN JOSE) - GOMEZ (DINAGAT) - LUNA (SAN JOSE) - CAYETANO (DINAGAT) COASTAL ROAD LEADING TO RESORTS AND TOURISM AREA, SAN JOSE, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,882,780.97	Completed	March 05, 2024	August 29, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0003	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CAB-ILAN, DINAGAT, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,804,596.54	Completed	March 05, 2024	November 29, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0005	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS DIEGAS-RITA GLENDA-BENGLIN ROAD LEADING TO GAAS INLET, BASILISA, DINAGAT ISLANDS	GEVANS CONSTRUCTION AND SUPPLY (43267)	3,611,729.76	Completed	March 01, 2024	August 27, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0006	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS MUNICIPAL COASTAL ROAD FROM FERDINAND-MELGAR LEADING TO THE NEAREST POINT TO LAKE BABABU, BASILISA (RIZAL), DINAGAT ISLANDS	ANAVAN INNOVATIVE BUILDERS (43282)	4,752,900.92	Completed	March 05, 2024	August 29, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0007	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS ACCESS ROAD LEADING TO LORETO LANDING SITE/CAMPINTAC BLACK BEACH NO. 2, LORETO, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,752,999.98	Completed	March 05, 2024	August 29, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ARELLANO, LIBJO, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,949,979.05	Completed	March 05, 2024	August 31, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0010	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS BRGY. BAYANIHAN VIA BRGY. SAN JOSE ROAD LEADING TO MOUNT PALHI, LIBJO (ALBOR), DINAGAT ISLANDS	R.F. VARQUEZ CONSTRUCTION (24302)	4,777,500.00	Completed	March 01, 2024	June 28, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0013	CONSTRUCTION OF ROAD AT BARANGAY IMELDA, TUBAJON, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,801,500.71	Completed	March 05, 2024	July 30, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0014	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BARANGAY DIEGAS, BASILISA, DINAGAT ISLANDS	P & G CONSTRUCTION & SUPPLY (47738)	4,949,986.95	Completed	March 05, 2024	November 29, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BARANGAY BENGLIN, BASILISA, DINAGAT ISLANDS	AMALGO CONSTRUCTION (42423)	4,949,986.83	Completed	March 05, 2024	November 29, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0016	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BARANGAY SOMBRADO, BASILISA, DINAGAT ISLANDS	BIAO BUILDERS (34460)	4,949,999.99	Completed	March 01, 2024	August 27, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0017	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS MAHAYAHAY (SAN JOSE) - GOMEZ (DINAGAT) ROAD LEADING TO TAGBUYAKHAW TOURISM AREA, DINAGAT ISALNDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,899,910.52	Completed	March 05, 2024	September 16, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0019	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES SITIO BUSAY NATIONAL ROAD TO LA JUSTINIANA ROAD IN SUPPORT TO AGRICULTURAL INDUSTRIES AND AGRI TOURISM INDUSTRIES IN BRGY. LA JUSTINIANA, DINAGAT, DINAGAT ISLANDS	ALGAMON CONSTRUCTION CORPORATION (FORMERLY: ALGAMON CONSTRUCTION) (30704)	22,637,997.30	Completed	March 01, 2024	November 10, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0020	PREVENTIVE MAINTENANCE - DINAGAT-LORETO RD - K0052+000 - K0052 + 150, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,751,184.72	Completed	March 04, 2024	August 30, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0021	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES SITIO MARAGUING TO GENERAL AGUINALDO TO NATIONAL ROAD IN SUPPORT TO AGRI-INDUSTRIAL ZONE, LIBJO, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	14,259,000.00	Completed	March 05, 2024	October 12, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0022	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM) AT BARANGAY MAHAYAHAY, SAN JOSE, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,949,998.07	Completed	March 05, 2024	August 31, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NE0023	CONSTRUCTION OF MAGSAYSAY RIVER REVETMENT, BARANGAY MAGSAYSAY, DINAGAT, DINAGAT ISLANDS	GICAR CONSTRUCTION, INC. (12624)	72,374,992.88	Completed	March 05, 2024	December 15, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NE0024	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PROTECTING BALINAONAO BR., DINAGAT, DINAGAT ISLANDS, BRGY. CAYETANO, DINAGAT, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	67,548,671.39	Completed	March 05, 2024	September 26, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NE0025	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT TAG-IHO BRIDGE, TAG-ABACA, BASILISA, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	57,193,333.19	Completed	March 05, 2024	September 30, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0026	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, DINAGAT-LORETO ROAD, K0060+650 - K0060+750, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	19,364,496.12	Completed	March 04, 2024	July 31, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0027	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE ALONG DINAGAT - LORETO ROAD - K0001+560-K0001+763, DINAGAT, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	62,724,766.14	Completed	March 05, 2024	December 14, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NE0030	CONSTRUCTION OF SHORE PROTECTION AT BARANGAY POBLACION - BARANGAY SAN JUAN, SAN JOSE, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	72,374,922.41	Completed	March 05, 2024	October 30, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0031	PREVENTIVE MAINTENANCE - DINAGAT-LORETO RD K0018+552-K0019+000, SAN JOSE, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	13,261,071.57	Completed	March 04, 2024	December 03, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY ALBOR, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,880,696.87	Completed	March 04, 2024	November 28, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0033	CONSTRUCTION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER) AT BARANGAY QUEZON, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,799,968.44	Completed	March 04, 2024	November 28, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0034	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - DINAGAT-LORETO RD - K0060+250-K0060+500, LIBJO, DINAGAT ISLANDS	RJB CONSTRUCTION & SUPPLY (40841)	24,499,999.90	Completed	May 08, 2024	January 17, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0035	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - SECONDARY ROADS - DINAGAT-LORETO RD - K0064+580-K0064+780, LIBJO, DINAGAT ISLANDS	CHARLZ CONSTRUCTION, INC. (8709)	24,381,749.86	Completed	May 08, 2024	December 18, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0036	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - DINAGAT-LORETO ROAD K0066+320-K0066+360, K0066+480-K0066+520, K0066+708-K0066+765, TUBAJON, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	32,687,272.23	On-Going	July 17, 2024	March 28, 2025	97.17
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0037	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, BRGY. DEL PILAR VIA BRGY. NUEVA ESTRELLA ROAD LEADING TO DEL PILAR DAM AND HINABYAN BEACH, CAGDIANAO, DINAGAT ISLANDS	RJB CONSTRUCTION & SUPPLY (40841)	4,753,000.00	Completed	May 10, 2024	October 06, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NE0038	CONSTRUCTION/IMPROVEMENT OF ACCESS ROAD LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, ROADS CONNECTING RITA GLENDA TO SOMBRADO TO VILLA ECLEO NATIONAL HIGHWAY IN SUPPORT TO AGRI-INDUSTRIAL AND AQUAMARINE INDUSTRY, BASILISA, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	14,694,956.11	On-Going	June 18, 2024	October 07, 2025	68.86
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM) AT BARANGAY LIBERTY, LORETO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,887,572.09	Completed	May 08, 2024	January 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING AT BARANGAY SAN JUAN (POB), LORETO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,889,045.53	Completed	May 08, 2024	December 04, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0041	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE, - SECONDAR ROADS - DINAGAT-LORETO RD - K0071+250-K0071+420, TUBAJON, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	52,351,047.99	On-Going	July 17, 2024	March 01, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0042	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE, - SECONDARY ROADS- DINAGAT-LORETO RD - K0067+340-K0067+600, LIBJO, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	41,649,676.50	Completed	July 17, 2024	May 10, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0043	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM) AT BRGY. LEGASPI, CAGDIANAO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,885.30	Completed	May 07, 2024	November 02, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) AT SITIO LAJAGON, BARANGAY DEL PILAR, CAGDIANAO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,890,114.87	Completed	May 08, 2024	February 01, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0045	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - DINAGAT-LORETO RD - K0043+000-K0043+330, LIBJO, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	57,899,917.68	Completed	May 14, 2024	February 07, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0046	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - DINAGAT-LORETO RD - K0008+463-K0008+547, DINAGAT, DINAGAT ISLANDS	CARTESIAN BUILDERS CORPORATION (FORMERLY: CARTESIAN BUILDERS) (35386)	14,523,600.00	Completed	May 14, 2024	November 09, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NE0047	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - DINAGAT-LORETO RD - K0011+(-020)-K0011+050, DINAGAT, DINAGAT ISLANDS	R.F. VARQUEZ CONSTRUCTION (24302)	11,759,843.33	Completed	May 15, 2024	October 26, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0049	CONCRETING OF ROAD FROM PUROK 8 TO PUROK 10, BARANGAY TAG-ABACA, BASILISA, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	9,734,199.14	On-Going	May 13, 2024	October 08, 2025	53.13
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (DIELCO COMPOUND) IN BRGY. JUSTINIANA, SAN JOSE, SAN JOSE, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	2,969,999.51	Completed	July 01, 2024	December 27, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0051	REHABILITATION OF MULTI-PURPOSE BUILDING AT BRGY. JACQUEZ, SAN JOSE, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,999.80	Completed	May 13, 2024	February 01, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0052	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BRGY. SERING, BASILISA, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,886,219.25	Completed	May 13, 2024	January 24, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0053	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BRGY. HALL), BRGY. OSMEÑA, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,950.69	Completed	May 09, 2024	February 02, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0054	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. SAN VICENTE, TUBAJON, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,697.68	Completed	May 09, 2024	February 02, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. CARMEN, LORETO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,889,144.73	Completed	May 13, 2024	November 08, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, ECCD LEARNING CENTER AT SITIO LOOC, BARANGAY MABINI, CAGDIANAO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,373.13	Completed	May 09, 2024	November 04, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0057	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY KANIHAAN, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,874.63	Completed	May 13, 2024	February 06, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0058	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY DOÑA HELEN, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,889,788.51	On-Going	May 09, 2024	November 04, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY CONVENTION HALL) AT BARANGAY SAN ANTONIO, LIBJO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,888,978.11	Completed	May 13, 2024	February 06, 2025	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0060	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY BOA, CAGDIANAO, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,367.99	Completed	May 13, 2024	November 08, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0061	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY WILSON, SAN JOSE, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,949,805.71	Completed	May 13, 2024	November 08, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0062	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, CAGDIANAO, DINAGAT ISLANDS	GEVANS CONSTRUCTION AND SUPPLY (43267)	4,890,600.00	Completed	May 13, 2024	November 08, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0063	REHABILITATION OF MULTI-PURPOSE BUILDING AT BARANGAY MAUSWAGON, DINAGAT, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,948,587.75	Completed	May 09, 2024	November 04, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0064	REHABILITATION OF MULTI-PURPOSE BUILDING AT PUROK-9, BARANGAY RITA GLENDA, BASILISA, DINAGAT ISLANDS	HEAVY JOHN ENGINEERING CONSULTANCY (41939)	4,887,073.56	On-Going	May 09, 2024	October 02, 2025	77.99
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NE0065	REHABILITATION OF DPWH DINAGAT ISLANDS DEO BUILDING, SAN JOSE, DINAGAT ISLANDS	JMT CONSTRUCTION CORPORATION (FORMERLY: JMT CONSTRUCTION) (14186)	19,599,905.82	Completed	May 10, 2024	April 04, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0066	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) AT BARANGAY NAVARRO, TUBAJON, DINAGAT ISLANDS	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,890,475.50	Completed	May 14, 2024	November 09, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NE0078	CONSTRUCTION OF RAINWATER COLLECTOR SYSTEM	KONSTRUCTTECH AND SUPPLY CORPORATION (55725)	2,860,083.45	Completed	July 19, 2024	November 15, 2024	100.00
Dinagat Islands District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NE0079	CONSTRUCTION OF DRAINAGE SYSTEM AT SAN JOSE, SAN JOSE, DINAGAT ISLANDS	JMT CONSTRUCTION CORPORATION (FORMERLY: JMT CONSTRUCTION) (14186)	72,374,963.77	On-Going	July 19, 2024	October 11, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00001	CANTILAN-MADRID BYPASS ROAD (SDCR ALTERNATE ROUTE), SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	33,774,628.28	Completed	February 19, 2024	August 04, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00002	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ BUKIDNON AGUSAN-MALAYBALAY ROAD, PACKAGE 8, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	154,399,991.28	Completed	February 19, 2024	March 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00003	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/BUKIDNON AGUSAN-MALAYBALAY ROAD, PACKAGE 9, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	154,399,986.27	Completed	April 08, 2024	April 22, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00004	REHABILITATION/ RECONSTRUCTION/ UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1241+(-321)- K1241+510, K1242+025- K1243+800	EQUI-PARCO CONSTRUCTION COMPANY (14332)	163,605,852.75	On-Going	June 07, 2024	February 26, 2026	89.85
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00005	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1243+800- K1244+670, K1244+690- K1246+000	GONZALODO ENTERPRISES (30681)	144,942,034.49	On-Going	June 07, 2024	March 08, 2026	95.19
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00006	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1246+000- K1246+389, K1247+030- K1247+260, K1248+000- K1248+212, K1248+261- K1248+385, K1254+000- K1254+720	EQUI-PARCO CONSTRUCTION COMPANY (14332)	205,360,916.11	On-Going	July 05, 2024	March 27, 2026	98.53
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00007	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1254+720- K1255+188, K1255+222- K1257+004, K1260+000- K1261+500	EQUI-PARCO CONSTRUCTION COMPANY (14332)	379,707,654.04	On-Going	July 08, 2024	April 29, 2026	86.85
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00008	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1261+500- K1262+431, K1262+506- K1263+824.54, K1276+360- K1276+672, K1278+073- K1278+272, K1278+696- K1278+862, K1297+125-K1297+959	TRIPARCO DEVELOPMENT CORPORATION (23327)	356,315,781.96	On-Going	July 05, 2024	April 29, 2026	87.96



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00009	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1304+(-404)- K1304+(-200), K1312+690- K1313+783, K1314+406- K1314+501, K1314+525- K1314+930, K1315+012- K1315+085, K1316+000- K1316+550, K1316+573- K1317+629, K1320+439- K1320+544, KK1320+566- K1320+666	TRIPARCO DEVELOPMENT CORPORATION (23327)	264,041,481.23	On-Going	June 13, 2024	February 12, 2026	84.47
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00010	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1318+544- K1319+581, K1321+532- K1323+180, K1323+200- K1323+379, K1323+621- K1324+191, K1333+300- K1333+390, K1340+000- K1340+228, K1343+006- K1343+559	TRIPARCO DEVELOPMENT CORPORATION (23327)	257,133,897.82	On-Going	June 07, 2024	February 11, 2026	78.18
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00011	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1320+666- K1320+932, K1321+015.946- K1321+522, K1326+000- K1326+300, K1328+400- K1329+000, K1335+000- K1335+102, K1335+300- K1336+200, K1337+218- K1337+785, K1351+900- K1351+961	TRIPARCO DEVELOPMENT CORPORATION (23327)	213,187,794.95	On-Going	July 12, 2024	February 20, 2026	78.56
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00012	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1346+000- K1347+760, K1347+962- K1348+896, K1349+487- K1350+000, K1355+276- K1356+441	TRIPARCO DEVELOPMENT CORPORATION (23327)	253,138,774.70	On-Going	June 07, 2024	February 01, 2026	86.20
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00013	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1356+790- K1356+805, K1356+859- K1357+636, K1357+759- K1357+800, K1359+000- K1360+519, K1366+000- K1367+000	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	223,030,315.17	On-Going	June 07, 2024	November 22, 2025	86.63
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00014	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1258+292 - K1258+787.5	EQUI-PARCO CONSTRUCTION COMPANY (14332)	10,754,881.68	Completed	June 21, 2024	September 18, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00015	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1291+666 - K1291+933.2	EQUI-PARCO CONSTRUCTION COMPANY (14332)	13,170,241.48	Completed	June 21, 2024	September 18, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00016	DAANG MAHARLIKA (AGUSAN-DAVAO SECTION)- K1361+907- K1363+205	TRIPARCO DEVELOPMENT CORPORATION (23327)	44,396,421.99	Completed	June 21, 2024	December 27, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00017	DAANG MAHARLIKA (BAYUGAN ROTUNDA) - CHAINAGE 0- CHAINAGE 99	TRIPARCO DEVELOPMENT CORPORATION (23327)	5,466,699.75	Completed	June 21, 2024	August 19, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00018	DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1339+000- K1340+000, K1340+228- K1341+536, K1341+858- K1342+000, K1344+365- K1346+000	GONZALODO ENTERPRISES (30681)	53,728,288.94	Completed	August 22, 2024	May 31, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00020	DAANG MAHARLIKA (AGUSAN-DAVAO SECTION)- K1336+200- K1336+455	TRIPARCO DEVELOPMENT CORPORATION (23327)	15,439,991.00	Completed	June 21, 2024	November 27, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00021	ACCESS ROAD LEADING TO NASIPIT-AGUSAN DEL NORTE INDUSTRIAL ESTATE SPECIAL ECONOMIC ZONE (NANIE-SEZ), NASIPIT, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	147,160,353.38	On-Going	April 10, 2024	May 31, 2025	96.08
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00022	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1168+(-823)- K1168+(-036.09), K1168+380 - K1169+006.33, K1171+000 - K1171+640, K1171+860 - K1172+120, K1172+480 - K1172+625	REDLION MEGATRADE INCORPORATED (56307) / TRIPARCO DEVELOPMENT CORPORATION (23327)	199,384,424.44	On-Going	September 20, 2024	November 13, 2025	28.65



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00023	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1198+000- K1199+000, K1201+025.00- K1202+480.00, K1203+260- K1204+197	TRIPARCO DEVELOPMENT CORPORATION (23327)	183,349,945.66	On-Going	July 11, 2024	August 02, 2025	41.21
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00025	DAANG MAHARLIKA (SURIGAO - AGUSAN SECT)- K1176+655 - K1176+750	BN BUILDERS AND CONSTRUCTION SUPPLIES INC. (FORMERLY BN BUILDERS & CONSTRUCTION SUPPLIES) (28232)	5,365,337.34	On-Going	October 17, 2024	August 16, 2025	97.07
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00026	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1169+720 - K1170+000	TRIPARCO DEVELOPMENT CORPORATION (23327)	10,999,656.22	Completed	April 11, 2024	June 15, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00027	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1176+750- K1176+960	TRIPARCO DEVELOPMENT CORPORATION (23327)	10,804,750.66	Completed	July 19, 2024	June 02, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00028	NEW TUBIGON LEADING TO PINANDAGATAN FALLS, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	147,162,434.38	On-Going	February 22, 2024	January 05, 2026	95.64
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00029	CONSTRUCTION OF STA. IRENE - SAN MIGUEL ROAD, AGUSAN DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	173,699,997.22	Completed	April 08, 2024	January 02, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00030	BUTUAN CITY-PIANING-TANDAG ROAD, BRGY. KOLAMBOGAN-PADIAY, SIBAGAT, PACKAGE I, AGUSAN DEL SUR	TRIPARCO DEVELOPMENT CORPORATION (23327)	145,714,665.53	On-Going	March 01, 2024	August 09, 2025	82.36
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00031	BUTUAN CITY-PIANING-TANDAG ROAD, KOLAMBOGAN-PADIAY, SIBAGAT, PACKAGE J, AGUSAN DEL SUR	TRIPARCO DEVELOPMENT CORPORATION (23327)	115,799,883.59	On-Going	April 05, 2024	August 13, 2025	83.20
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00032	BUTUAN CITY-PIANING-TANDAG ROAD, PACKAGE 10, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	82,024,997.99	Completed	May 16, 2024	October 12, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00033	BUTUAN CITY - PIANING - TANDAG ROAD, PACKAGE 9, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	168,874,969.78	Completed	February 19, 2024	November 14, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00034	CABANTAO ROAD LEADING TO MAANGHIT CAVE & PANGANAN FALLS, BRGY. CABANTAO, ROSARIO, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	48,249,998.87	Completed	April 08, 2024	December 20, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00035	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, SAMPAGUITA-MAKILOS (AGUSAN DEL SUR/ BUKIDNON BOUNDARY), PACKAGE 11-D, AGUSAN DEL SUR	ULTICON BUILDERS, INC. (17267)	168,874,809.77	On-Going	February 19, 2024	February 03, 2025	90.32
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00036	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, SAMPAGUITA-MAKILOS (AGUSAN DEL SUR/ BUKIDNON BOUNDARY), PACKAGE 11-E, AGUSAN DEL SUR	ULTICON BUILDERS, INC. (17267)	168,874,970.07	On-Going	March 01, 2024	May 11, 2025	75.41
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00037	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ AGUSAN DEL NORTE TO BUKIDNON, SAMPAGUITA-MAKILOS (AGUSAN DEL SUR/BUKIDNON BOUNDARY), PACKAGE 11-F, AGUSAN DEL SUR	ULTICON BUILDERS, INC. (17267)	144,749,964.29	On-Going	September 20, 2024	October 31, 2025	93.73



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00038	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR TO BUKIDNON, SAN MIGUEL PROPER (SURIGAO DEL SUR)- CALAITAN (BAYUGAN), PACKAGE 15, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	173,699,570.05	Completed	April 10, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00039	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR TO BUKIDNON, SAN MIGUEL PROPER (SURIGAO DEL SUR) - CALAITAN (BAYUGAN), PACKAGE 16, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	173,699,556.84	Completed	April 10, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00040	CONSTRUCTION OF SAN ROQUE, BISLIG TO BUNAWAN BY-PASS ROAD, BUNAWAN, AGUSAN DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / SURIGAO LA SUERTE CORPORATION (39790)	154,399,994.38	Completed	April 10, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00041	SURIGAO-AGUSAN WEST COASTAL ROAD, PACKAGE J, SURIGAO DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	125,463,494.12	On-Going	March 01, 2024	June 20, 2025	70.50
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00042	REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)- K1367+000- K1367+576, K1367+662- K1367+685, K1367+788- K1367+854, K1368+032- K1368+228, K1372+000- K1372+400, K1373+220- K1374+475, K1374+519- K1375+	EQUI-PARCO CONSTRUCTION COMPANY (14332)	240,293,540.93	On-Going	July 12, 2024	March 11, 2026	76.07
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00043	NRJ BCIR TO NRJ BUTUAN CITY - MALAYBALAY RD (VIA DUMALAGAN-NONGNONG- BIT-OS DIVERSION RD), BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	60,312,313.01	Completed	August 30, 2024	April 13, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00044	NRJ BUTUAN CITY-MALAYBALAY ROAD LEADING TO NRJ BUENAVISTA-BUNAGUIT ROAD (BITAN-AGAN-NONGNONG-MT. MAYAPAY-BUNAGUIT, BUENAVISTA SECTION), BUTUAN CITY, AGUSAN DEL NORTE 1ST LD	TRIPARCO DEVELOPMENT CORPORATION (23327)	14,474,879.45	Completed	June 28, 2024	September 28, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00048	NRJ DAANG MAHARLIKA (TAGUIBO SECTION) - MASAO PORT, BUTUAN CITY	JQG BUILDERS (36042)	88,779,812.33	Completed	April 10, 2024	April 01, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00049	CONSTRUCTION OF NRJ DAANG MAHARLIKA, SIBAGAT (SITIO EUREKA, TABON-TABON)- BUGSUKAN-ANTONGALON ROAD, BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,983,492.32	On-Going	May 16, 2024	January 03, 2026	68.04
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00050	BONBON-LIBERTAD BYPASS ROAD, BUTUAN CITY	C'ZARLES CONSTRUCTION & SUPPLY (23426)	20,438,592.75	On-Going	February 19, 2024	July 02, 2024	0.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00051	BUTUAN CITY WEST DIVERSION ROAD, PACKAGE 8, BUTUAN CITY	EQUI-PARCO CONSTRUCTION COMPANY (14332)	116,684,965.38	On-Going	September 06, 2024	June 07, 2025	71.99
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00052	CONSTRUCTION OF TRENTO-LINGIG BYPASS ROAD, AGUSAN DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	154,399,942.94	Completed	April 10, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00053	TRENTO-LINGIG ROAD, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	162,119,986.34	Completed	May 16, 2024	February 09, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00056	CABADBARAN-PUTING BATO-LANUZA ROAD, PACKAGE 10, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	168,872,069.49	Completed	April 08, 2024	April 02, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00057	CIRCUMFERENTIAL ROAD LEADING TO LAKE MAINIT, JABONGA, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	41,494,997.67	Completed	February 22, 2024	November 24, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00058	CABADBARAN-PUTING BATO-LANUZA ROAD, PACKAGE 11, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	86,849,667.02	Completed	April 10, 2024	February 03, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00059	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1222+(-016)- K1223+010, K1223+925-K1224+300, K1224+400-K1224+721, K1224+740-K1225+048, K1225+068-K1225+632.5	TRIPARCO DEVELOPMENT CORPORATION (23327)	114,126,676.07	Completed	June 21, 2024	February 15, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00060	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1139+360- K1140+488	GICAR CONSTRUCTION, INC. (12624)	41,106,631.76	Completed	August 30, 2024	January 26, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00061	DAANG MAHARLIKA (LIPATA-SURIGAO SECT)- K1115+474 - K1120+200	GICAR CONSTRUCTION, INC. (12624)	134,050,557.38	Completed	June 21, 2024	January 16, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00062	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND MEDIAN ISLAND ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT) (S00439MN)- K1310+100- K1311+100, BARANGAY SAN ISIDRO, SAN FRANCISCO, AGUSAN DEL SUR	JB CIANO CONSTRUCTION (42716)	3,743,556.39	Completed	December 06, 2024	January 26, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00063	KINABUTAN BR. 2 (B01211MN) ALONG DAANG MAHARLIKA (LIPATA-SURIGAO SECT)	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	119,659,531.58	On-Going	April 10, 2024	October 13, 2025	69.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00064	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, AND MEDIAN ISLAND ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT) (S00439MN)- K1307+160- K1308+160, BARANGAY HUBANG AND BARANGAY 3 (POBLACION) SAN FRANC	JB CIANO CONSTRUCTION (42716)	2,355,114.45	Completed	December 06, 2024	January 26, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00065	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, PAVEMENT MARKINGS, MEDIAN ISLAND AND PAVED SHOULDER ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT), (S00439MN)- K1327+090- K1328+392, BARANGAY STA. CRUZ, ROSARIO, AGUSAN DE	JB CIANO CONSTRUCTION (42716)	9,377,995.51	Completed	December 06, 2024	March 14, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00066	NASIPIT-BUENAVISTA-MASAO PORT COASTAL ROAD LEADING TO MASAO PORT, BUENAVISTA, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	128,344,891.10	Completed	April 10, 2024	November 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 CP	24N00067	NASIPIT-BUENAVISTA-MASAO PORT COASTAL ROAD LEADING TO MASAO PORT, BUTUAN CITY, AGUSAN DEL NORTE, PACKAGE B	ADFIL CORPORATION (14437)	100,583,400.89	Completed	August 30, 2024	May 26, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00068	NASIPIT-BUENAVISTA-MASAO PORT COASTAL ROAD LEADING TO MASAO PORT, BUTUAN CITY, AGUSAN DEL NORTE, PACKAGE A	ADFIL CORPORATION (14437)	158,206,333.62	Completed	April 10, 2024	July 16, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00069	BANZA TO MAGALLANES ROAD LEADING TO CENTENNIAL TREE AND BEACHES, MAGALLANES, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332) / TRIPARCO DEVELOPMENT CORPORATION (23327)	147,162,483.86	Completed	October 17, 2024	November 07, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00070	BANZA TO MAGALLANES ROAD LEADING TO CENTENNIAL TREE AND BEACHES, MAGALLANES, AGUSAN DEL NORTE, PACKAGE II	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	96,499,977.62	Completed	October 17, 2024	September 09, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00071	SAN ANTONIO-LAVINTIK-MALINHAWOD AND PROVINCIAL ROAD IN SUPPORT TO ABACA FIBER PROCESSING, RTR, AGUSAN DEL NORTE	ARQ BUILDERS (35966)	101,676,546.47	On-Going	March 06, 2024	January 16, 2025	83.85
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00072	BUTUAN CITY-AGUSAN DEL NORTE LOGISTICAL HIQWAY (TAGUIBO-MASAO-BUENAVISTA-NASIPIT), PACKAGE 39, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	231,599,077.97	On-Going	February 19, 2024	July 10, 2025	99.99
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00073	SURIGAO - AGUSAN WEST COASTAL RD, PACKAGE 10, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	147,644,997.98	On-Going	March 01, 2024	December 27, 2025	60.13
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00074	SURIGAO-AGUSAN WEST COASTAL RD, PACKAGE 11, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	147,644,998.89	On-Going	April 08, 2024	January 18, 2025	0.10
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00075	DAANG MAHARLIKA (ALTERNATE ROUTE) (NRJ-MAYOR DEMOCRITO D. PLAZA II AVENUE - LAS NIEVES - SIBAGAT), PACKAGE 8, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	106,149,916.52	On-Going	April 10, 2024	April 04, 2025	94.13
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00076	DAANG MAHARLIKA (ALTERNATE ROUTE) (NRJ-MAYOR DEMOCRITO D. PLAZA II AVENUE-LAS NIEVES- SIBAGAT), PACKAGE E, BUTUAN CITY	ADFIL CORPORATION (14437)	147,642,185.66	Completed	April 05, 2024	March 20, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00077	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1225+923- K1226+000, K1235+515- K1238+135	EQUI-PARCO CONSTRUCTION COMPANY (14332)	146,554,402.94	On-Going	October 07, 2024	January 31, 2026	42.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00078	ROSARIO-MARFIL-TAGBINA RD (ROSARIO SECTION), PACKAGE H, AGUSAN DEL SUR	DAVE CONSTRUCTION (39998) / ROCK DIWATA BUILDERS, INC. (46077)	144,713,279.61	On-Going	April 10, 2024	April 17, 2025	94.54
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00079	SURIGAO-AGUSAN WEST COASTAL ROAD, PACKAGE I, SURIGAO DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	148,620,452.06	On-Going	April 08, 2024	September 12, 2025	81.21
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00080	LANUZA-TANDAG BYPASS ROAD (SDCR ALTERNATE ROUTE), SURIGAO DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	147,540,778.60	On-Going	April 08, 2024	August 22, 2025	59.35



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00081	LIANGA COASTAL BYPASS ROAD (SDCR ALTERNATE ROUTE), SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	51,415,106.08	On-Going	October 07, 2024	June 02, 2025	94.20
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00082	BUTUAN CITY-AGUSAN DEL NORTE LOGISTICAL HIGHWAY, PACKAGE 28, BUTUAN CITY	TRIPARCO DEVELOPMENT CORPORATION (23327)	279,849,874.71	Completed	March 01, 2024	April 11, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00083	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (AMBACON SECTION) DOWNSTREAM, PHASE 2, LAS NIEVES, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	154,399,980.03	Completed	February 22, 2024	March 10, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00084	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER (AMBACON SECTION) UPSTREAM, PHASE 2, LAS NIEVES, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	154,399,829.80	Completed	February 22, 2024	March 10, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00085	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG AGUSAN RIVER BASIN PROTECTING BARANGAY POBLACION OF LAS NIEVES, PACKAGE 2, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	168,635,678.05	Completed	February 22, 2024	March 21, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00086	DAANG MAHARLIKA (ALTERNATE ROUTE) (NRJ-MAYOR DEMOCRITO D. PLAZA II AVENUE-LAS NIEVES-SIBAGAT), PACKAGE F, BUTUAN CITY	ADFIL CORPORATION (14437)	116,763,790.05	Completed	May 03, 2024	April 28, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00087	CONSTRUCTION OF BUTUAN CITY WATER SYSTEM, MAIN BYPASS PIPELINE, (BRGY. ANTICALA-ANTONGALON SECTION), BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,989.22	Completed	April 05, 2024	February 18, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00088	REHABILITATION OF BANK PROTECTION STRUCTURE ALONG TAGUIBO RIVER PROTECTING TAGUIBO DAM WATER-FILTRATION FACILITIES, PACKAGE 2, BARANGAY ANTICALA, BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,994.39	Completed	March 06, 2024	February 23, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00089	CONSTRUCTION OF STA. IRENE-SAN MIGUEL ROAD, SURIGAO DEL SUR (PACKAGE 3)	J.M. LUCIANO CONSTRUCTION, INC. (2083)	173,695,873.35	Completed	April 08, 2024	January 02, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00090	BISLIG CITY-SAN ISIDRO-SAN ANTONIO-SAN JOSE, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	91,674,680.62	Completed	April 10, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00091	ESPERANZA BR. ALONG BAYUGAN-ESPERANZA RD (PHASE VII)	ADFIL CORPORATION (14437)	149,574,610.15	Completed	March 06, 2024	December 30, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00093	CONSTRUCTION OF AGUSAN RIVER FLOOD CONTROL (PHASE II), VERUELA, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	173,699,867.88	Completed	February 22, 2024	December 17, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00094	BDRY. BUKIDNON/ AGUSAN DEL NORTE, LAWAN-LAWAN SECTION, PACKAGE L, LAS NIEVES	TRIPARCO DEVELOPMENT CORPORATION (23327)	146,679,980.12	Completed	February 19, 2024	November 14, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00095	TAGO-GAMUT BR. (B00701MN) ALONG SURIGAO-DAVAO COASTAL RD	REDLION MEGATRADE INCORPORATED (56307) / TRIPARCO DEVELOPMENT CORPORATION (23327)	139,202,093.22	On-Going	May 17, 2024	February 27, 2026	50.23
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00096	TAGO-LA PAZ BYPASS ROAD, SURIGAO DEL SUR	EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420) / GICAR CONSTRUCTION, INC. (12624)	144,237,839.89	On-Going	February 19, 2024	October 15, 2024	25.72
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00097	CARAC-AN PARALLEL BR. ALONG SURIGAO-DAVAO COASTAL RD	J.M. LUCIANO CONSTRUCTION, INC. (2083)	163,856,712.91	Completed	May 16, 2024	January 10, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00098	BISLIG PARALLEL BR. ALONG SURIGAO-DAVAO COASTAL RD	J.M. LUCIANO CONSTRUCTION, INC. (2083) / SURIGAO LA SUERTE CORPORATION (39790)	121,396,998.80	Completed	March 01, 2024	January 24, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 LP	24N00099	CONSTRUCTION (COMPLETION) OF REGIONAL OFFICE XIII BUILDING, DOONGAN, BUTUAN CITY (PACKAGE 1)	ARQ BUILDERS (35966)	45,097,506.62	On-Going	March 06, 2024	April 01, 2025	96.26
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00100	CONSTRUCTION OF BISLIG CITY COASTAL PROTECTION ALONG SURIGAO-DAVAO COASTAL RD, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / SURIGAO LA SUERTE CORPORATION (39790)	173,699,971.67	Completed	March 06, 2024	December 30, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00101	BAYANACON BR. (B00897MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	CM TAN CONSTRUCTION (28087)	53,846,737.31	Completed	April 10, 2024	November 16, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00102	LABAO BR. (B00906MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	18,527,317.44	On-Going	May 03, 2024	February 17, 2025	96.28
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00103	SIANIB BR. (B00908MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420) / GICAR CONSTRUCTION, INC. (12624)	50,708,631.84	On-Going	May 16, 2024	February 01, 2025	73.62



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00104	PATIN-AY BR. 1 (B01739MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	19,396,358.63	Completed	April 08, 2024	January 16, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00105	PATIN-AY BR. 2 (B01740MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	24,124,518.85	Completed	May 16, 2024	March 05, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00106	BOAN BR. (B00923MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	9,649,973.86	Completed	February 19, 2024	May 18, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00107	BUNAWAN BR. (B00927MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	11,579,422.26	Completed	February 19, 2024	July 17, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00108	SIMULAO BR. (B00928MN) ALONG DAANG MAHARLIKA (AGUSAN-DAVAO SECT)	ADFIL CORPORATION (14437)	19,299,937.49	Completed	February 19, 2024	October 17, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00109	TUGBONGON BR. (B01990MN) ALONG DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)	GICAR CONSTRUCTION, INC. (12624)	7,623,362.83	Completed	May 16, 2024	July 14, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00110	MABUHAY BR. (B00852MN) ALONG DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)	C.V. CONSTRUCTION & DEVELOPMENT (8334)	4,800,701.65	Completed	February 19, 2024	June 06, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00111	PAYAO BR. (B01792MN) ALONG DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	1,433,032.16	Completed	May 17, 2024	July 15, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 LP	24N00112	CONSTRUCTION OF CONVENTION CENTER, BUTUAN CITY, AGUSAN DEL NORTE	NORTHERN BUILDERS (8789) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,998,483.79	Completed	March 06, 2024	February 28, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00113	CONSTRUCTION OF PCO QUARTERING UNITS, CAMP COL RAFAEL C. RODRIGUEZ, BUTUAN CITY, PHASE II	GENCORD CONSTRUCTION (50242)	28,949,995.50	On-Going	June 28, 2024	June 22, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 LP	24N00116	REHABILITATION OF DPWH REGIONAL OFFICE XIII, REGIONAL EQUIPMENT SERVICES MOTORPOOL BUILDING AREA-1 EQUIPMENT SERVICES (AES-1), BRGY. TINIWISAN, BUTUAN CITY, AGUSAN DEL NORTE	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	3,788,588.91	Completed	October 17, 2024	April 14, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00117	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT) - K1220+369 - K1220+476	TRIPARCO DEVELOPMENT CORPORATION (23327)	4,756,711.90	Completed	June 21, 2024	August 19, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00118	COLORADO BRIDGE ALONG CIRCUMFERENTIAL ROAD LEADING TO LAKE MAINIT, JABONGA, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	23,159,835.02	Completed	February 22, 2024	December 04, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00119	ROAD LEADING TO TOP RIDGE AND CAMP SITE, MAGDAGOOC, JABONGA, AGUSAN DEL NORTE	C'ZARLES CONSTRUCTION & SUPPLY (23426)	147,160,169.17	On-Going	April 08, 2024	October 14, 2025	69.45



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 CP	24N00120	CONSTRUCTION OF ACCESS ROAD TUBOD-MAINIT LEADING TO MAPASO SPRINGS AND DAM, MAINIT, SURIGAO DEL NORTE	GONZALODO ENTERPRISES (30681)	82,024,935.73	On-Going	June 15, 2024	May 10, 2025	89.67
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00121	CONSTRUCTION OF SHORE PROTECTION STRUCTURE, BRGY. POBLACION 2, BURGOS, SURIGAO DEL NORTE	RCDG CONSTRUCTION CORPORATION (5063) / KENT MARKETING GROUP OF COMPANIES INC. (37716)	48,249,809.12	Completed	March 06, 2024	October 01, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00122	CONSTRUCTION OF SHORE STRUCTURE, BRGY. TALISAY, SAN BENITO, SURIGAO DEL NORTE	RCDG CONSTRUCTION CORPORATION (5063) / KENT MARKETING GROUP OF COMPANIES INC. (37716)	48,249,967.19	Completed	April 08, 2024	November 03, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00123	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PROTECTING BAGNAN BR. ALONG NRJ-CUMAWAS-TINUY-AN FALLS ROAD, BISLIG CITY, SURIGAO DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	123,188,026.68	Completed	March 01, 2024	December 26, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00124	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE (MAHAY - VIADUCT SECT), BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	241,249,565.85	Completed	April 10, 2024	August 08, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00125	AGUSAN DEL NORTE/ AGUSAN DEL SUR NORTH-SOUTH LATERAL ROAD, (LAS NIEVES, AGUSAN DEL NORTE- KAPALONG, DAVAO DEL NORTE), PACKAGE 4, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,985.86	Completed	April 08, 2024	July 14, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00126	CONSTRUCTION OF SHORE PROTECTION STRUCTURE ALONG POBLACION 2, BURGOS, SURIGAO DEL NORTE	RCDG CONSTRUCTION CORPORATION (5063) / LPO1 GROUP OF COMPANIES INC. (44616)	98,999,966.68	Completed	May 13, 2024	December 28, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00129	CONSTRUCTION OF SHORE PROTECTION STRUCTURE ALONG BRGY. TALISAY, SAN BENITO, SURIGAO DEL NORTE	RCDG CONSTRUCTION CORPORATION (5063) / KENT MARKETING GROUP OF COMPANIES INC. (37716)	98,999,985.97	Completed	May 16, 2024	December 31, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00130	CONSTRUCTION OF FLOOD CONTROL STRUCTURE-LOWER AGUSAN DEVELOPMENT PROJECT, FLOOD CONTROL (BANCASI BRIDGE REVETMENT UPSTREAM AND DOWNSTREAM), PACKAGE 2, BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,989.16	Completed	April 10, 2024	May 27, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00131	SURIGAO-DAVAO COASTAL RD, SAN AGUSTIN, SURIGAO DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	241,249,946.68	Completed	June 21, 2024	August 01, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00132	CONSTRUCTION OF AGUSAN RIVER FLOOD CONTROL (PHASE III), VERUELA, AGUSAN DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	96,499,972.45	Completed	April 08, 2024	December 03, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00133	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY ACLAN, NASIPIT, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / HAPPY ALL3 BUILDERS CORPORATION (44621)	192,999,961.26	On-Going	May 13, 2024	April 11, 2025	93.18



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00134	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MALALAG-LIBERTAD SECTION, PACKAGE 1, BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,998,943.58	Completed	May 03, 2024	March 06, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00135	CONSTRUCTION OF DIKE WITH CONCRETE REVTMENT ALONG PUYO RIVER, DOWNSTREAM SECTION ALONG ABUTMENT B OF THE BRIDGE, PACKAGE 1, JABONGA, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,996.89	Completed	May 13, 2024	June 18, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00136	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG TAGABAKA CREEK, DOWNSTREAM WITH RCBC IMPROVEMENT, PACKAGE 2, BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,312.21	Completed	May 13, 2024	June 25, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00137	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG CABADBARAN RIVER UPSTREAM, PACKAGE 3, CABADBARAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,918.68	Completed	May 03, 2024	July 01, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00138	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG LAKE MAINIT-TUBAY RIVER (KALINAWAN-KARAK-AN SECTION), PACKAGE 4, TUBAY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	96,499,972.48	Completed	May 03, 2024	December 28, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00139	CONSTRUCTION OF FLOOD CONTROL STRUCTURE-LOWER AGUSAN DEVELOPMENT PROJECT, FLOOD CONTROL COMPONENT, STAGE 1, PHASE 1 & 2, URBAN DRAINAGE SYSTEM IN BUTUAN CITY (MANDACPAN-BONBON CHANNEL IMPROVEMENT, DOWNSTREAM), PACKAGE 1, BUTUAN CITY, AGUSAN DEL NORTE	REDLION MEGATRADE INCORPORATED (56307) / TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,953.11	Completed	May 16, 2024	June 13, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00140	REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG MALALAG-LIBERTAD SECTION, PACKAGE 2 BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,520.47	Completed	May 13, 2024	March 16, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00141	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE AT BARANGAY CULIT, NASIPIT, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / HAPPY ALL3 BUILDERS CORPORATION (44621)	192,999,609.56	On-Going	May 17, 2024	August 20, 2025	93.97
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00142	SURIGAO-DAVAO COASTAL RD, LIANGA, SURIGAO DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	241,249,993.15	Completed	July 12, 2024	August 22, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00143	BAN-AS PAYASAN BYPASS ROAD (SDCR ALTERNATE ROUTE), LIANGA, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	95,456,845.07	On-Going	August 09, 2024	April 05, 2025	94.24



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00144	AGUSAN DEL NORTE/AGUSAN DEL SUR NORTH-SOUTH LATERAL ROAD, (LAS NIEVES, AGUSAN DEL NORTE-KAPALONG, DAVAO DEL NORTE), LA PAZ- LORETO SECTION, PACKAGE 3, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	289,499,991.81	On-Going	July 12, 2024	August 04, 2025	91.19
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00145	ASPHALT OVERLAY ALONG ANTONGALON-MAYOR DEMOCRITO PLAZA II AVE. K0+000-K3+698.6, K1243+009-K1243+065, K1246+000-K1248+500, K1248+710-K1250+023.7, BUTUAN CITY (WITH EXCEPTION)	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	347,399,986.33	Completed	July 12, 2024	April 21, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00146	CONSTRUCTION OF FLOOD CONTROL STRUCTURE-LOWER AGUSAN DEVELOPMENT PROJECT, FLOOD CONTROL COMPONENT, STAGE 1, PHASE 1&2, URBAN DRAINAGE SYSTEM IN BUTUAN CITY (MANDACPAN-BONBON CHANNEL IMPROVEMENT, DOWNSTREAM), PACKAGE 2, BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,976.19	On-Going	May 17, 2024	September 07, 2025	99.59
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00147	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE AT ABUTMENT A OF AGUSAN BRIDGE ALONG AGUSAN RIVER, PACKAGE 2, BUTUAN CITY, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	192,999,363.55	On-Going	May 13, 2024	June 13, 2025	98.86
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00148	CONSTRUCTION OF REVETMENT ALONG SURIGAO RIVER, POCTOY SECTION, PHASE 1, SURIGAO CITY, SURIGAO DEL NORTE	GICAR CONSTRUCTION, INC. (12624)	110,974,983.06	Completed	July 12, 2024	March 08, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00149	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY SAN ANTONIO, MADRID, SURIGAO DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,991.40	Completed	May 17, 2024	July 09, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-2	24N00150	CONSTRUCTION OF BANK REVETMENT ALONG BAHU RIVER (BAHI BRIDGE SECTION), BAROBO, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	171,863,847.33	On-Going	May 16, 2024	April 22, 2025	98.07
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00151	LAS NIEVES BRIDGE ALONG NRJ AGUSAN-MALAYBALAY ROAD- BRGY. AMBACON-BRGY. MALICATO-NRJ DAANG MAHARLIKA, PHASE 7, AGUSAN DEL NORTE	EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420) / UKC BUILDERS, INC. (10759)	359,944,788.64	On-Going	May 13, 2024	October 07, 2025	98.62
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00152	CONSTRUCTION OF ROAD, SALAYSAYON-JAGUIMITAN ROAD (STA. 1+570-STA. 3+410), PACKAGE 2, NASIPIT, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,982.94	Completed	August 01, 2024	August 03, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00153	CONSTRUCTION OF ACCESS ROAD LEADING TO ALTAR FALLS, PACKAGE 5, BUTUAN CITY, AGUSAN DEL NORTE	ME 3 CONSTRUCTION (31364) / HAPPY ALL3 BUILDERS CORPORATION (44621)	96,499,796.64	On-Going	September 20, 2024	October 18, 2025	91.88



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00154	CABADBARAN-PUTING BATO-LANUZA ROAD, PACKAGE B, BOUNDARY AGUSAN DEL NORTE-LANUZA ROAD, SURIGAO DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	190,676,348.87	On-Going	June 28, 2024	January 15, 2026	73.40
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00155	CONSTRUCTION OF ROAD, NRJ BCIR TO NRJ BUTUAN CITY LOGISTICAL HIGHWAY (BAAN KM3-BOBON SECTION) PACKAGE 1, BUTUAN CITY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	241,249,994.93	On-Going	July 12, 2024	August 05, 2025	98.41
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00156	CONSTRUCTION OF BUGTA-BALATAKAN ROAD (PHASE II), BUENAVISTA, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	192,998,755.64	On-Going	July 19, 2024	December 19, 2025	98.94
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00157	CONSTRUCTION OF TELESFORA-CAMINGAWAN-CANTICOL ROAD, TUBAY, AGUSAN DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,951.84	Completed	June 28, 2024	June 25, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00158	CONSTRUCTION OF GUINABSAN-LOMBUYAN ROAD, BUENAVISTA, AGUSAN DEL NORTE (PHASE IV)	ME 3 CONSTRUCTION (31364) / HAPPY ALL3 BUILDERS CORPORATION (44621)	97,956,889.88	On-Going	July 12, 2024	May 23, 2025	92.09
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00159	CONSTRUCTION OF LAKE MAINIT CIRCUMFERENTIAL ROAD BYPASS ROAD TO WIND POWER, SURIGAO DEL NORTE	TRIPARCO DEVELOPMENT CORPORATION (23327)	48,249,975.56	On-Going	August 09, 2024	September 06, 2025	31.12
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00160	CONSTRUCTION OF ROAD, MARIHATAG-LIANGA ROAD, PHASE 2, LIANGA SECTION, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	119,229,728.40	On-Going	August 09, 2024	April 05, 2025	96.25
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00161	RADIAL ROAD (NRJ BCIR - NRJ MAYOR DEMOCRITO D. PLAZA II AVENUE), (LIBERTAD-BONBON SECTION) BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	183,349,819.81	On-Going	September 20, 2024	June 23, 2026	44.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00162	CABADBARAN-PUTING BATO- LANUZA ROAD, PACKAGE 10, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	96,499,674.79	Completed	August 30, 2024	May 16, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00163	EAST-WEST LATERAL ROAD CONNECTING AGUSAN DEL SUR/ BUKIDNON AGUSAN-MALAYBALAY ROAD, PACKAGE 10, AGUSAN DEL SUR	TRIPARCO DEVELOPMENT CORPORATION (23327)	192,999,994.31	On-Going	August 09, 2024	October 12, 2025	79.67
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00164	CONSTRUCTION OF SAN FRANCISCO, AGUSAN DEL SUR TO LIANGA, SURIGAO DEL SUR BYPASS ROAD, PACKAGE 1	COASTLAND CONSTRUCTION & DEVELOPMENT CORP. (11487)	289,499,990.23	On-Going	October 24, 2024	February 17, 2026	97.59
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00165	CONSTRUCTION OF CIRCUMFERENTIAL ROAD ALONG AGUSAN MARSH ROAD, BRGY. SAN GABRIEL AND BRGY. NUEVA GRACIA, LORETO, AGUSAN DEL SUR (PACKAGE 13)	ULTICON BUILDERS, INC. (17267)	296,999,748.78	On-Going	August 09, 2024	December 29, 2025	37.85
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00166	ASPHALT OVERLAY ALONG BUTUAN CITY-CAGAYAN DE ORO CITY-ILIGAN CITY ROAD-K1259+812- K1263+828, CARAGA	TRIPARCO DEVELOPMENT CORPORATION (23327)	173,699,979.82	Completed	July 12, 2024	August 22, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00167	CONSTRUCTION OF NRJ TAGBALILI-DUMAGANAS ROAD PHASE 2, ESPERANZA, AGUSAN DEL SUR	ML_BUILDERS INC. (38401)	192,999,912.18	On-Going	October 07, 2024	April 15, 2026	76.80



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00168	CONSTRUCTION OF BUNAWAN-VERUELA-SANTA JOSEFA ROAD, AGUSAN DEL SUR (PHASE 10)	ULTICON BUILDERS, INC. (17267)	296,999,985.01	On-Going	November 08, 2024	October 22, 2025	63.02
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00169	ASPHALT OVERLAY ALONG DAANG MAHARLIKA (SURIGAO-AGUSAN SECTION)-K1225+650- K1229+650, K1229+780- K1230+000, K1230+200- K1231+435, 1232+910- K1233+210, K1234+583- K1236+760, K1240+694- K1240+863	REDLION MEGATRADE INCORPORATED (56307) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,986,641.23	On-Going	September 06, 2024	April 23, 2025	87.49
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00170	BUTUAN CITY - PIANING - TANDAG ROAD, BOUNDARY AGUSAN DEL SUR-SURIGAO DEL SUR, PACKAGE 1 SURIGAO DEL SUR	TRIPARCO DEVELOPMENT CORPORATION (23327) / REDLION MEGATRADE INCORPORATED (56307)	289,499,919.52	On-Going	September 20, 2024	March 30, 2026	47.38
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00171	NRJ BCIR-JCT LOGISTICAL HIGHWAY (CABCABON SECTION), BUTUAN CITY, AGUSAN DEL NORTE	EQUI-PARCO CONSTRUCTION COMPANY (14332)	137,029,996.85	On-Going	December 06, 2024	November 03, 2025	52.21
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00172	NRJ DAANG MAHARLIKA BUNAWAN BROOK-TAGBAYANGBANG ROAD LEADING TO BULONGBULUNGAN WATER FALLS, BRGY. BUNAWAN BROOK, BUNAWAN, AGUSAN DEL SUR	GONZALODO ENTERPRISES (30681)	20,264,969.91	Completed	August 30, 2024	January 05, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00173	AGUSAN DEL NORTE/ AGUSAN DEL SUR NORTH-SOUTH LATERAL ROAD, (LAS NIEVES, AGUSAN DEL NORTE-KAPALONG, DAVAO DEL NORTE), LA PAZ-LORETO SECTION, PACKAGE 4, AGUSAN DEL SUR	EQUI-PARCO CONSTRUCTION COMPANY (14332)	289,499,807.43	On-Going	August 30, 2024	August 28, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00174	NRJ BUTUAN CITY-MALAYBALAY ROAD LEADING TO NRJ BUENAVISTA-BUNAGUIT ROAD (BITAN-AGAN- NONGNONG-MT. MAYAPAY-BUNAGUIT, BUENAVISTA SECTION), BUTUAN CITY, AGUSAN DEL NORTE 1ST LD	EQUI-PARCO CONSTRUCTION COMPANY (14332)	192,999,691.65	On-Going	September 06, 2024	March 18, 2026	92.65
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00175	CONSTRUCTION OF BARRACKS (100 CAPACITY) AT 401ST INFANTRY (UNITE N' FIGHT) BRIGADE, 4ID, PA, CAMP DATU LIPUS MAKAPANDONG, BRGY. AWA, PROSPERIDAD, AGUSAN DEL SUR	GONZALODO ENTERPRISES (30681)	48,141,164.11	On-Going	November 29, 2024	December 08, 2025	95.99
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00176	CONSTRUCTION OF VIP TRANSIENT FACILITY AT 401ST INFANTRY (UNITE N' FIGHT) BRIGADE, 4ID PA, CAMP DATU LIPUS MAKAPANDONG, BRGY. AWA, PROSPERIDAD, AGUSAN DEL SUR	JD-RG CONSTRUCTION AND SUPPLIES CORP. (FORMERLY: JD-RG CONSTRUCTION CORPORATION) (39586)	28,849,942.40	On-Going	November 29, 2024	December 28, 2025	95.20
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00177	CONSTRUCTION OF 100 CAPACITY BARRACKS AT 402ND INF BDE, CAMP BANCASI, BUTUAN CITY	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	48,209,494.19	On-Going	November 29, 2024	November 23, 2025	95.84



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 CP	24N00178	CONSTRUCTION OF ONE (1) STORAGE FACILITY/ WAREHOUSE AT 402ND INF BDE, CAMP BANCASI, BUTUAN CITY	A.T. DUMLAO CONSTRUCTION, INC. FORMERLY ANDONI T. D (34028)	38,599,995.14	On-Going	November 29, 2024	November 23, 2025	97.87
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00179	CONSTRUCTION OF TRANSIENT BARRACKS AT 901ST BRIGADE, STA. CRUZ, PLACER, SURIGAO DEL NORTE	CYC CONSTRUCTION AND SUPPLY CORPORATION (46212)	28,930,000.00	Completed	October 17, 2024	October 11, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00180	CONSTRUCTION OF FEMALE QUARTER AT 901ST BRIGADE, STA. CRUZ, PLACER, SURIGAO DEL NORTE	GENCORD CONSTRUCTION (50242)	19,289,902.68	Completed	November 07, 2024	August 03, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00181	CONSTRUCTION OF 100 CAPACITY BARRACKS AT 901ST BRIGADE, STA. CRUZ, PLACER, SURIGAO DEL NORTE	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	48,149,959.67	On-Going	October 17, 2024	October 11, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00182	CONSTRUCTION OF AMMO DUMP AT 901ST BRIGADE, STA. CRUZ, PLACER, SURIGAO DEL NORTE	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	19,249,730.62	On-Going	October 17, 2024	June 05, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00183	CONSTRUCTION OF CAMP PHILIPPINE ARMY, BRGY. DAYOAN, TAGO, SURIGAO DEL SUR, PHASE VI	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	28,949,998.27	On-Going	October 14, 2024	July 10, 2025	99.77
Region XIII	2024	Regular Infra - GAA 2024 CP	24N00184	CONSTRUCTION OF REGIONAL FORENSIC UNIT 13 AT CAMP COL RAFAEL C RODRIGUEZ, BUTUAN CITY	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	9,649,993.73	Completed	October 17, 2024	June 13, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00185	CONSTRUCTION OF MARINA DEVELOPMENT PROJECT, BUTUAN CITY RIVERPARK AND RIVERWALK WITH DRAINAGE AND SIDEWALKS, BUTUAN CITY, AGUSAN DEL NORTE	NORTHERN BUILDERS (8789) / EQUI-PARCO CONSTRUCTION COMPANY (14332)	178,159,909.81	On-Going	October 07, 2024	February 27, 2026	92.13
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00186	RAINWATER COLLECTOR SYSTEM	GENCORD CONSTRUCTION (50242)	6,332,176.17	Completed	September 20, 2024	November 18, 2024	100.00
Region XIII	2024	Regular Infra - GAA 2024 SSP	24N00187	CONSTRUCTION OF JALIOBONG-SAN ISIDRO RIVER CONTROL PROJECT, KITCHARAO, AGUSAN DEL NORTE	ADFIL CORPORATION (14437)	241,249,975.29	Completed	September 20, 2024	August 20, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00189	DAANG MAHARLIKA (AGUSAN-DAVAO SECTION)- K1305+876-K1306+534	DBR CONSTRUCTION CORPORATION (FORMERLY: D.B. RAVELO CONSTRUCTION & SUPPLY) (39402)	12,424,909.65	Completed	October 07, 2024	January 04, 2025	100.00
Region XIII	2024	Regular Infra - GAA 2024 OO-1	24N00190	DAANG MAHARLIKA (SURIGAO-AGUSAN SECT)- K1153+200- K1153+580, K1153+640- K1153+780, K1153+920- K1155+780, K1155+820- K1156+820	SANTECH BUILDERS CORPORATION (16797)	183,349,460.13	On-Going	October 17, 2024	August 12, 2025	40.18
Region XIII	2024	Regular Infra - GAA 2024 LP	24N00228	CONSTRUCTION OF EVACUATION CENTER	J.M. LACORTE CONSTRUCTION (39470)	42,241,709.61	On-Going	July 17, 2025	June 11, 2026	44.76



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Region XIII	2024	Regular Infra - GAA 2024 LP	24N00229	CONSTRUCTION OF EVACUATION CENTER	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	43,419,879.32	On-Going	July 17, 2025	June 11, 2026	30.04
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0001	NETWORK DEVELOPMENT-ROAD WIDENING-TERTIARY ROADS-JCT. DEL CARMEN-STA. MONICA- SN ISIDRO RD-K0066+560-K0067+471	DUROS DEVELOPMENT CORP. (22729)	28,421,294.94	Completed	February 07, 2024	August 24, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0002	PREVENTIVE MAINTENANCE-SECONDARY ROADS-JCT CANCOHOY-PILAR RD (S00022SG) K0023+447-K0024+763	BOOMETRIX DEVELOPMENT CORP. (40441)	46,534,181.00	Completed	February 07, 2024	June 20, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0003	PREVENTIVE MAINTENANCE-SECONDARY ROADS-DAPA-JCT CANCOHOY RD (S00005SG) K0005+581 - K0005+800, K0006+000 - K0007+727	BOOMETRIX DEVELOPMENT CORP. (40441)	67,803,272.28	Completed	February 16, 2024	August 02, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0004	OFF-CARRIAGEWAY IMPROVEMENT - SECONDARY ROADS, DAPA-GEN. LUNA RD - K0008+000 - K0008+597, K0014+000 - K0015+299	RONWOOD CORPORATION (DOING BUSINESS UNDER THE NAME (25311))	12,252,818.62	Completed	February 07, 2024	May 13, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0005	CONSTRUCTION OF ROAD, NRJ CANCOHOY - BONGDO, SAN BENITO, SURIGAO DEL NORTE	RONWOOD CORPORATION (DOING BUSINESS UNDER THE NAME (25311))	9,893,747.49	Completed	February 07, 2024	April 27, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0006	REHABILITATION/MAJOR REPAIR OF PERMANENT BRIDGE-MABUA BR. (B00015SG) ALONG JCT DEL CARMEN-STA. MONICA-SN ISIDRO RD	RONWOOD CORPORATION (DOING BUSINESS UNDER THE NAME (25311))	1,464,055.50	Completed	February 07, 2024	April 10, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0007	PREVENTIVE MAINTENANCE-TERTIARY ROADS JCT CANCOHOY-PILAR RD (S00022SG) K0035+000 - K0036+410 PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	50,900,107.66	Completed	February 16, 2024	July 15, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0008	PREVENTIVE MAINTENANCE-TERTIARY ROADS JCT OSMENA-PILAR RD (S00023SG) K0007+000-K0008+631 PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	58,516,892.59	Completed	February 16, 2024	July 21, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0009	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION 1, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,979,007.88	Completed	February 07, 2024	May 06, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0010	CONSTRUCTION OF ROAD BRGY. BAYBAY - BRGY. MATINAO ROAD LEADING TO ECO FARM BURGOS, SIARGAO, SURIGAO DEL NORTE	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	48,201,002.78	Completed	February 21, 2024	September 28, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN ROQUE, PILAR, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,999.86	Completed	February 07, 2024	May 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0012	PREVENTIVE MAINTENANCE - SECONDARY ROADS DAPA - JCT CANCOHOY RD (S00005SG) K0008+945 - K0011+465	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	91,355,871.17	Completed	February 16, 2024	August 13, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0013	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY STA. PAZ, SAN ISIDRO, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,947,633.57	Completed	February 07, 2024	July 05, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0014	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY UNION, DAPA, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	1,974,955.88	Completed	February 07, 2024	May 06, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0015	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CARIDAD, PILAR, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,500.20	Completed	February 07, 2024	July 05, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NF0016	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ROXAS TO STA. MONICA BRIDGE 1, STA. MONICA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	72,274,865.65	Completed	February 16, 2024	November 26, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NF0017	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ROXAS TO STA. MONICA BRIDGE 2, STA. MONICA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	72,274,740.23	Completed	February 16, 2024	November 18, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NF0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG ROXAS TO STA. MONICA BRIDGE 3, STA. MONICA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	72,274,786.73	Completed	February 16, 2024	July 28, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0019	CONSTRUCTION OF ROAD MAGPUPUNGKO ROAD ENTRANCE LEADING TO MAGPUPUNGKO TIDEFALLS AND ROCK FORMATION, PILAR, SIARGAO, SURIGAO DEL NORTE	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	48,149,483.24	On-Going	February 16, 2024	March 22, 2026	51.83
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BONGDO, SAN BENITO, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,947,999.03	Completed	February 07, 2024	July 05, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY LIBERTAD, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,947,888.78	Completed	February 07, 2024	July 05, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0022	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY NUEVO CAMPO, SAN BENITO, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,027.00	Completed	March 26, 2024	August 22, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0023	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), NUMANCIA CENTRAL ELEMENTARY SCHOOL, DEL CARMEN, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,799,922.38	Completed	June 13, 2024	December 09, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0024	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CANCOHOY, DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	1,974,888.91	Completed	March 22, 2024	June 19, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0025	PREVENTIVE MAINTENANCE - SECONDARY ROADS ASPHALT OVERLAY ALONG DAPA-GEN LUNA RD (BRGY. CONSUELO TO BRGY. TAWIN-TAWIN), GENERAL LUNA, SURIGAO DEL NORTE (PHASE 1)	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,399,999.70	Completed	March 22, 2024	September 17, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0026	PREVENTIVE MAINTENANCE - SECONDARY ROADS ASPHALT OVERLAY ALONG BRGY. TAWIN-TAWIN DAPA-GEN. LUNA RD, GENERAL LUNA, SURIGAO DEL NORTE (PHASE 2)	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	144,649,999.02	Completed	April 08, 2024	November 08, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0027	PREVENTIVE MAINTENANCE-TERTIARY ROADS ASPHALT OVERLAY ALONG JCT. OSMENA-PILAR RD (S00023SG)-K0011+000-K0012+000, PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,399,998.30	Completed	March 26, 2024	October 23, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0028	PREVENTIVE MAINTENANCE - TERTIARY ROADS DAPA-CANCHOY ROAD PHASE 2 K0015+150 - K0018+678, DEL CARMEN, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,399,997.35	Completed	March 26, 2024	October 23, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NF0029	PREVENTIVE MAINTENANCE - SECONDARY ROADS ASPHALT OVERLAY ALONG BRGY. 3 TO BRGY. 2 DAPA-GEN LUNA RD, GENERAL LUNA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441) / MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	97,899,998.45	Completed	March 26, 2024	October 23, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0030	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) ANNEX B, BARANGAY 7, DAPA, SURIGO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,000.00	Completed	May 06, 2024	August 03, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY MABUHAY, PILAR, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,016.00	Completed	April 05, 2024	July 03, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0032	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GAMEFISHING) PLATFORM, BRGY. CENTRO, PILAR, SIARGAO ISLAND, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,000.00	On-Going	April 05, 2024	November 30, 2024	41.42
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0033	IMPROVEMENT OF ROAD, BRGY. BUHING KALIPAY - PELAEZ, SAN ISIDRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	39,499,997.40	Completed	April 05, 2024	November 11, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ROXAS, SAN ISIDRO, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	1,978,450.87	Completed	April 09, 2024	July 07, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0035	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY CATANGNAN, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,000.00	Completed	April 05, 2024	July 03, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0036	ACCESS ROAD LEADING TO MAASIN VIEW DECK, PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,749,917.22	Completed	April 05, 2024	June 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0037	CONCRETING OF ROAD BRGY. MATIN-AO, BURGOS TO SAN MIGUEL RIVER IN SUPPORT OF AGRIBUSINESS INDUSTRIES, BRGY. SAN MIGUEL, SAN ISIDRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	14,599,454.73	Completed	April 05, 2024	September 10, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0038	CONSTRUCTION OF SLOPE PROTECTION STRUCTURE ALONG JCT. SAN BENITO - STA. MONICA ROAD, SAN BENITO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	39,499,723.17	Completed	April 05, 2024	January 17, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY T. ARLAN, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,947,997.50	Completed	April 08, 2024	September 04, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0040	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 1 - POBLACION, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,898,000.00	Completed	April 05, 2024	October 01, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0041	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COMMUNITY CENTER), BRGY.5 - POBLACION, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,898,000.00	Completed	April 05, 2024	October 01, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0042	INSTALLATION OF ROADWAY LIGHTING STRUCTURES ALONG BARANGAY SUDLON, SOCORRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	4,849,270.19	Completed	April 08, 2024	May 19, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY DEL CARMEN, DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	4,787,118.63	Completed	April 08, 2024	September 04, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MALINAO, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,000.00	Completed	May 06, 2024	October 02, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CORAZON, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,947,950.00	Completed	June 07, 2024	November 03, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0047	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY STA. CRUZ, SOCORRO, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,944,820.14	Completed	May 06, 2024	October 02, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0048	REHABILITATION OF MULTI-PURPOSE BUILDING, BRGY. BUHING KALIPAY, SAN ISIDRO, SIARGAO ISLAND, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,948,899.20	Completed	May 06, 2024	October 02, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0049	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. 13, DAPA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,897,999.95	Completed	May 16, 2024	November 11, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0050	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 5, GENERAL LUNA, SURIGAO DEL NORTE (ANNEX B)	MEGA MYKON BUILDERS (40106)	24,744,999.94	Completed	May 06, 2024	December 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0051	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TOURISM CONVENTION CENTER), BRGY. 5 POBLACION, GENERAL LUNA, SURIGAO DEL NORTE	MEGA MYKON BUILDERS (40106)	9,898,000.00	Completed	May 06, 2024	November 01, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0053	ACCESS ROAD LEADING TO PACIFICO SURFING SPOT, SAN ISIDRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,749,988.73	Completed	May 16, 2024	August 04, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0054	IMPROVEMENT OF ROAD ALONG DON PAULINO TO SITIO LOBO, PHASE2, DAPA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	95,061,996.49	Completed	June 26, 2024	April 04, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0055	ACCESS ROAD LEADING TO FAMOUS CLOUD 9 SURFING SPOT, GENERAL LUNA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,749,944.47	Completed	May 16, 2024	August 04, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0056	CONSTRUCTION (COMPLETION) OF MULTI - PURPOSE BUILDING (COVERED COURT), BARANGAY CABAWA, DAPA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,000.04	Completed	May 16, 2024	October 12, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0057	CLUSTER 2024-5 A.CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS) DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS, SDN-1ST DEO; AND 5 OTHER LOCATIONS	REYROSE CONSTRUCTION & SUPPLY DEV'T CORP. (FOR: REY ROSE CONST. & SUPPLY) (22934)	2,889,000.24	Completed	June 13, 2024	September 10, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0063	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY DEL CARMEN (POB.), SAN ISIDRO, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,948,352.48	Completed	May 31, 2024	October 27, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0064	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TUBURAN, DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	1,974,848.79	Completed	June 07, 2024	February 28, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0065	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAYAK, DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	1,974,899.72	Completed	June 07, 2024	September 04, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0066	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. TALISAY, SAN BENITO, SIARGAO ISLAND, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,849,994.21	Completed	May 31, 2024	November 26, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0067	REHABILITATION OF MULTI-PURPOSE BUILDING (LEGISLATIVE BUILDING), BARANGAY POB.1, BURGOS, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,948,708.49	Completed	June 07, 2024	November 03, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0070	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CAMBANDO, BARANGAY 5-POBLACION, GENERAL LUNA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,888,135.46	Completed	June 26, 2024	December 22, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0073	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY KATIPUNAN, PILAR, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	1,978,333.24	Completed	June 13, 2024	September 10, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SOCORRO, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,895,304.47	Completed	June 21, 2024	December 17, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0076	REHABILITATION OF MULTI-PURPOSE BUILDING (EVACUATION CENTER), BARANGAY SAN MATEO, BURGOS, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,948,699.39	Completed	June 27, 2024	November 23, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0077	CONSTRUCTION OF MULTI-PURPOSE FACILITY, BRGY. 6, DAPA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,897,964.86	Completed	June 27, 2024	December 23, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NF0079	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG BARANGAY TUBURAN DEL CARMEN, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	72,910,882.53	On-Going	July 15, 2024	August 24, 2025	95.44
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0080	REHABILITATION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY JAMOYON, DEL CARMEN, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,948,000.00	Completed	September 10, 2024	February 06, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0081	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY MABUHAY, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,000.00	Completed	July 15, 2024	October 12, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0083	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY GARCIA, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,977,994.00	Completed	July 17, 2024	October 14, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0084	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 6, DAPA, SURIGAO DEL NORTE (PHASE II)	RADIAN CONSTRUCTION AND SUPPLY (43184)	9,869,998.98	Completed	July 29, 2024	January 24, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0085	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BRGY. PILARING, PILAR, SIARGAO ISLAND, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	9,897,624.71	Completed	July 17, 2024	January 12, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0086	CONSTRUCTION OF WATER SUPPLY, BRGY. TUBORAN, DEL CARMEN, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	60,786,046.45	Completed	September 25, 2024	April 22, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0087	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY CONSOLACION, DAPA, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	4,400,939.38	Completed	July 29, 2024	December 25, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0088	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BRGY. HALL), BARANGAY BITAUG, MUNICIPALITY OF BURGOS, SURIGAO DEL NORTE	BAMBOE CONSTRUCTION (51598)	4,948,360.27	Completed	July 29, 2024	December 25, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0089	REHABILITATION MULTI-PURPOSE BUILDING, BRGY. OSMENA, DAPA, SIARGAO ISLAND, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	4,939,911.92	Completed	July 29, 2024	December 25, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0090	REHABILITATION OF MULTI-PURPOSE BUILDING (GYMNASIUM), BARANGAY T. ARLAN, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	4,947,960.00	Completed	July 29, 2024	December 25, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0091	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY 2, DAPA, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	1,969,977.91	Completed	July 29, 2024	October 26, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0092	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY ABAD SANTOS, SANTA MONICA, SURIGAO DEL NORTE	RADIAN CONSTRUCTION AND SUPPLY (43184)	1,978,000.00	Completed	July 29, 2024	October 26, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0094	REHABILITATION MULTI-PURPOSE BUILDING, BRGY. SONGKOY, SOCORRO, SIARGAO ISLAND, SURIGAO DEL NORTE	P & G CONSTRUCTION & SUPPLY (47738)	4,944,483.34	Completed	July 29, 2024	December 25, 2024	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0095	IMPROVEMENT OF ROAD ALONG BARANGAY TUBURAN TO BARANGAY MAHAYAHAY, DEL CARMEN, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	96,400,587.99	Completed	August 12, 2024	June 11, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0096	ACCESS ROAD LEADING TO MAGPUPUNGKO ROCK FORMATION, PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,749,990.54	Completed	July 29, 2024	January 14, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0097	RECONSTRUCTION/REHABILITATION OF SEAWALL, IN BRGY. BITAUG, BURGOS, SURIGAO DEL NORTE	DQT BUILDERS AND SUPPLY (47961) / ATLANTIC ERECTORS, INC. (10129)	95,649,892.72	Completed	August 12, 2024	July 02, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0098	REHABILITATION OF SHORELINE PROTECTION (SEAWALL) IN POBLACION 1, BURGOS, SURIGAO DEL NORTE	DQT BUILDERS AND SUPPLY (47961)	47,932,588.35	Completed	September 10, 2024	May 25, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NF0099	ACCESS ROAD LEADING TO MAASIN RIVER, PILAR, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	9,749,988.86	Completed	July 29, 2024	January 14, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0100	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYM). DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	9,889,912.72	Completed	July 29, 2024	January 24, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0101	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DAPA, SURIGAO DEL NORTE (PHASE 2)	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	39,579,748.40	Completed	July 29, 2024	April 24, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0102	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL BUILDING), DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	19,740,661.70	Completed	September 18, 2024	May 15, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0103	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. 2, DAPA, SURIGAO DEL NORTE	AMA CONSTRUCTION (10015)	9,894,127.44	Completed	September 25, 2024	March 23, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0104	CONSTRUCTION OF A MULTI-PURPOSE BUILDING, SITIO BAYBAY, BRGY. CARIDAD, PILAR, SURIGAO DEL NORTE	MJS CONSTRUCTION AND SUPPLY (42778)	9,891,738.38	Completed	August 28, 2024	February 23, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0105	REHABILITATION OF MULTI-PURPOSE BUILDING (MUNICIPAL GYM), SOCORRO, SURIGAO DEL NORTE	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	9,895,017.64	Completed	September 10, 2024	March 08, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0106	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DEL CARMEN, SURIGAO DEL NORTE	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT (41004)	9,883,138.44	Completed	October 11, 2024	April 08, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0107	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LIGA NG BARANGAY BUILDING), BARANGAY TARUC, SOCORRO, SURIGAO DEL NORTE	P & G CONSTRUCTION & SUPPLY (47738)	4,944,179.56	Completed	September 10, 2024	February 06, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0108	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MANGROVE PARK NURSERY AND LEARNING CENTER), DEL CARMEN, SURIGAO DEL NORTE	JZL BUILDERS & ENTERPRISES (43854)	4,939,744.21	Completed	September 10, 2024	February 06, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0109	CONSTRUCTION OF BURGOS MUNICIPAL WATER SUPPLY SYSTEM, PHASE I, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	96,244,273.69	Completed	September 25, 2024	August 10, 2025	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0110	CONSTRUCTION OF DRAINAGE SYSTEM, PACKAGE 1, DAPA, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	96,399,808.24	On-Going	September 10, 2024	December 04, 2025	92.77
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0116	CONSTRUCTION OF NRJ SOCORRO-NUEVA ESTRELLA-SUDLON-SHOTON COVE SLOPE PROTECTION STRUCTURE, PACKAGE 1, SOCORRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	67,529,146.49	Completed	January 07, 2025	January 31, 2026	100.00
Surigao del Norte 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NF0117	CONSTRUCTION OF NRJ SOCORRO - NUEVA ESTRELLA - SUDLON - SHOTON COVE SLOPE PROTECTION STRUCTURE, PACKAGE 2, SOCORRO, SURIGAO DEL NORTE	BOOMETRIX DEVELOPMENT CORP. (40441)	67,533,111.29	Completed	January 07, 2025	January 31, 2026	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0001	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGALLANES RIVER, BARANGAY MAGALLANES, CLAVER, SURIGAO DEL NORTE/BRGY. MAGALLANES, CLAVER, SURIGAO DEL NORTE	JEJOR'S CONSTRUCTION CORPORATION (5143)	139,921,468.44	Completed	February 26, 2024	March 10, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0002	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG SURIGAO RIVER, SITIO KABALAWAN, BARANGAY RIZAL, SURIGAO CITY, SURIGAO DEL NORTE/BRGY. RIZAL, SURIGAO CITY, SURIGAO DEL NORTE	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,499,986.90	Completed	February 26, 2024	December 01, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0003	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGALLANES RIVER, BARANGAY DAYWAN, CLAVER, SURIGAO DEL NORTE/ BRGY. DAYWAN, CLAVER, SURIGAO DEL NORTE	CHARLZ CONSTRUCTION, INC. (8709)	92,639,958.08	Completed	February 26, 2024	November 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0004	CONSTRUCTION OF ROAD, BARANGAY MARGA TO SITIO LAMBUYO, TUBOD, SURIGAO DEL NORTE/TUBOD, SURIGAO DEL NORTE	BILL HILL CONSTRUCTION & SUPPLY (18046)	9,899,997.63	Completed	February 16, 2024	July 19, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0005	CONSTRUCTION OF ROAD, MONDANO ST., BARANGAY QUEZON, MAINIT, SURIGAO DEL NORTE/BRGY. QUEZON, MAINIT, SURIGAO DEL NORTE	ALGAMON CONSTRUCTION CORPORATION (FORMERLY: ALGAMON CONSTRUCTION) (30704)	4,342,284.66	Completed	February 16, 2024	June 14, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0006	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS, NRJ CAGNIOG-CAYUTAN-CANLANIPA PORT ROAD LEADING TO SURIGAO CITY PORT, SURIGAO CITY, SURIGAO DEL NORTE/SURIGAO CITY, SURIGAO DEL NORTE	BILL HILL CONSTRUCTION & SUPPLY (18046)	3,571,083.74	Completed	February 16, 2024	May 21, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0007	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES INDUSTRIES AND ECONOMIC ZONES, CAMPO-CABUGAO ROAD IN SUPPORT TO AGRIBUSINESS INDUSTRY, BACUAG, SURIGAO DEL NORTE / BACUAG, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	32,647,216.41	Completed	February 16, 2024	August 11, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0009	CONSTRUCTION OF ROAD, BARANGAY BALITE, SAN FRANCISCO, SURIGAO DEL NORTE / BRGY. BALITE, SAN FRANCISCO, SURIGAO DEL NORTE	AMALGO CONSTRUCTION (42423)	9,895,563.37	Completed	February 16, 2024	June 04, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0010	CONSTRUCTION OF ROAD, SISON TO MABUHAY IPS SOUTH SEAS, SISON, SURIGAO DEL NORTE / SISON, SURIGAO DEL NORTE	AMALGO CONSTRUCTION (42423)	9,899,966.57	Completed	February 16, 2024	July 19, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0011	CONSTRUCTION OF ROAD, BARANGAY PANANAY-AN, PLACER TO BARANGAY STO. ROSARIO, BACUAG, SURIGAO DEL NORTE / BRGY. PANANAY-AN, PLACER, SURIGAO DEL NORTE	ATJ BUILDERS (45613)	4,944,787.23	Completed	February 16, 2024	June 14, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0012	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, NRJ BRGY. CAMPO-BRGY. PAYAPAG ROAD LEADING TO SITIO LITTLE BAGUIO FALLS AND FARM, BACUAG, SURIGAO DEL NORTE / BACUAG, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	4,801,906.15	Completed	February 16, 2024	April 15, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0013	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, NRJ POBLACION ALEGRIA ROAD LEADING TO MAINIT LAKE BOAT LANDING FACILITY, BRGY. POBLACION, ALEGRIA, SURIGAO DEL NORTE / BRGY. POBLACION, ALEGRIA, SURIGAO DEL NORTE	ROMZ BUILDERS (43904)	4,865,093.43	Completed	February 16, 2024	June 21, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0014	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGALLANES RIVER, BARANGAY LAHI, GIGAQUIT, SURIGAO DEL NORTE / BARANGAY LAHI, GIGAQUIT, SURIGAO DEL NORTE	CHARLZ CONSTRUCTION, INC. (8709)	137,912,913.00	Completed	February 26, 2024	February 19, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0015	CONSTRUCTION OF ACCESS ROAD BRGY. CAMP EDUARD TO BRGY. BUDLINGIN LEADING TO CAMP EDUARD CAVES AND FALLS, ALEGRIA, SURIGAO DEL NORTE / ALEGRIA, SURIGAO DEL NORTE	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,499,971.84	On-Going	February 26, 2024	March 06, 2026	45.30
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0016	PREVENTIVE MAINTENANCE TERTIARY ROADS QUEZON-MAPAWA-CAPALAYAN-ESPINA-NAVARRO ROAD / QUEZON-MAPAWA-CAPALAYAN-ESPINA-NAVARRO ROAD K1145+000 - K1146+475.34	GICAR CONSTRUCTION, INC. (12624)	42,194,644.38	Completed	February 16, 2024	May 07, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0017	CONSTRUCTION OF ROAD, BARANGAY LINONGGANAN, SAN FRANCISCO, SURIGAO DEL NORTE / BRGY. LINONGGANAN, SAN FRANCISCO, SURIGAO DEL NORTE	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	9,899,999.99	Completed	February 16, 2024	July 19, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0018	CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG MAGALLANES RIVER, BARANGAY SICO-SICO, GIGAQUIT, SURIGAO DEL NORTE / BRGY. SICO-SICO, GIGAQUIT, SURIGAO DEL NORTE	GICAR CONSTRUCTION, INC. (12624)	138,817,742.08	Completed	February 26, 2024	February 19, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0019	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG KINABUTAN RIVER, VILLA CORITO - PUROK KALIPAYAN, BARANGAY WASHINGTON, SURIGAO CITY, SURIGAO DEL NORTE / BRGY. WASHINGTON, SURIGAO CITY, SURIGAO DEL NORTE	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. (5733)	96,499,949.84	Completed	February 26, 2024	March 01, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0020	PREVENTIVE MAINTENANCE SECONDARY ROADS SURIGAO-DAVAO COASTAL ROAD / SURIGAO - DAVAO COASTAL ROAD K1147+(-685) - K1147+191	SANTECH BUILDERS CORPORATION (16797)	25,857,264.66	Completed	February 16, 2024	May 10, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0021	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY LAHI, GIGAQUIT, SURIGAO DEL NORTE / BRGY. LAHI, GIGAQUIT, SURIGAO DEL NORTE	CHARLZ CONSTRUCTION, INC. (8709)	4,900,338.32	Completed	May 24, 2024	September 20, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0022	INSTALLATION OF ROAD SAFETY DEVICES AND STREET LIGHTS ALONG SURIGAO-DAVAO COASTAL RD - K1162+000 - K1164+549, BACUAG, SURIGAO DEL NORTE/BACUAG, SURIGAO DEL NORTE	GICAR CONSTRUCTION, INC. (12624)	54,048,607.04	Completed	February 26, 2024	August 24, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0023	INSTALLATION OF ROAD SAFETY DEVICES AND STREET LIGHTS ALONG SURIGAO-DAVAO COASTAL RD - K1195+000 - K1197+000, CLAVER, SURIGAO DEL NORTE/CLAVER, SURIGAO DEL NORTE	GICAR CONSTRUCTION, INC. (12624)	42,620,000.00	Completed	February 16, 2024	July 20, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0024	BRIDGE - CONSTRUCTION OF NEW BRIDGES, PANANAY-AN BR. ALONG SURIGAO-DAVAO COASTAL ROAD/ BRGY. PANANAY-AN, PLACER SURIGAO DEL NORTE, K1158+767.90 - K1158+782.90	C.V. CONSTRUCTION & DEVELOPMENT (8334)	33,515,251.90	Completed	February 16, 2024	July 30, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0025	BRIDGE - WIDENING OF PERMANENT BRIDGES, BONOT BR. (B00985MN) ALONG SURIGAO-DAVAO COASTAL RD./BRGY. PONIENTE, GIGAQUIT SURIGAO DEL NORTE, STA. K1170+282.00 - K1184+298.00	C.V. CONSTRUCTION & DEVELOPMENT (8334)	16,104,497.90	Completed	February 16, 2024	May 02, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0026	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, LOCAL ACCESS ROAD LEADING TO CLAVER ECO-PARK BARANGAY PANATAO FROM BARANGAY SAPA CLAVER WOMENS ASSOCIATION SUPPLIES SITE IN SUPPORT OF WASTE RECYCLING, PROCESSING A	C.V. CONSTRUCTION & DEVELOPMENT (8334)	11,641,372.93	Completed	February 16, 2024	July 17, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0027	CONSTRUCTION OF ROAD, BARANGAY SAN PEDRO TO BARANGAY ANAHAW LEADING TO ANAHAW FISH PORT, ALEGRIA, SURIGAO DEL NORTE/ BRGY. SAN PEDRO, ALEGRIA, SURIGAO DEL NORTE	ROMZ BUILDERS (43904)	9,899,838.06	Completed	February 16, 2024	June 19, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0028	CONSTRUCTION OF DIVERSION ROAD, BARANGAY MAHANUB-ALAMBIQUE PHASE 4, GIGAQUIT, SURIGAO DEL NORTE/BRGY. MAHANUB, GIGAQUIT, SURIGAO DEL NORTE	CHARLZ CONSTRUCTION, INC. (8709)	9,800,528.13	Completed	May 24, 2024	July 29, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0029	CONSTRUCTION OF ROAD, BARANGAY ANIBONGAN, GIGAQUIT, SURIGAO DEL NORTE/BARANGAY ANIBONGAN, GIGAQUIT, SURIGAO DEL NORTE	GC BUILDERS (14768)	4,950,000.00	Completed	February 16, 2024	April 15, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0030	BRIDGE-WIDENING OF PERMANENT BRIDGES, PAGAO BR. (B00981MN) ALONG SURIGAO-DAVAO COASTAL RD/BRGY. POBLACION, BACUAG, SURIGAO DEL NORTE, STA. K1164+849.00 - K1164+871.00	AMALGO CONSTRUCTION (42423)	24,322,944.83	On-Going	February 16, 2024	April 26, 2025	81.60
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0031	BRIDGE-WIDENING OF PERMANENT BRIDGES, PONIENTE BR. (B00984MN) ALONG SURIGAO-DAVAO COASTAL RD/GIGAQUIT, SURIGAO DEL NORTE, STA. K1169+177.00 - K1169+200.00	ROMZ BUILDERS (43904)	24,597,983.44	On-Going	February 16, 2024	May 16, 2025	89.14



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0033	CONSTRUCTION OF ROAD, BARANGAY FABIO TO BARANGAY PATINO, TAGANA-AN, SURIGAO DEL NORTE/BRGY. FABIO, TAGANA-AN, SURIGAO DEL NORTE	ROMZ BUILDERS (43904)	14,849,422.38	On-Going	February 16, 2024	August 29, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0034	CONSTRUCTION OF ROAD, PUROK 1, BARANGAY DAYANO, MAINIT, SURIGAO DEL NORTE/BRGY. DAYANO, MAINIT, SURIGAO DEL NORTE	ALGAMON CONSTRUCTION CORPORATION (FORMERLY: ALGAMON CONSTRUCTION) (30704)	9,888,975.17	Completed	February 16, 2024	July 19, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0035	CONSTRUCTION OF ROAD, BARANGAY POBLACION TO BARANGAY STO. ROSARIO, BACUAG, SURIGAO DEL NORTE /BRGY. POBLACION, BACUAG, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	4,900,227.11	Completed	February 16, 2024	June 14, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0037	ASSET PRESERVATION - PREVENTIVE MAINTENANCE - SECONDARY ROADS / SURIGAO-DAVAO COASTAL ROAD K1181+304.70 - K1181+766.56	GICAR CONSTRUCTION, INC. (12624)	10,420,000.00	Completed	July 29, 2024	September 30, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0038	CONSTRUCTION OF ROAD, PUROK 3 TO PUROK 5, BARANGAY SICO-SICO, GIGAQUIT, SURIGAO DEL NORTE / BRGY. SICO-SICO, GIGAQUIT, SURIGAO DEL NORTE	SANTECH BUILDERS CORPORATION (16797)	9,849,994.94	Completed	March 11, 2024	June 01, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0039	CONSTRUCTION OF ROAD, BARANGAY MABINI, PLACER, SURIGAO DEL NORTE / BRGY. MABINI, PLACER, SURIGAO DEL NORTE	RJB CONSTRUCTION & SUPPLY (40841)	4,945,306.55	Completed	March 11, 2024	August 07, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0040	CONSTRUCTION OF ROAD, BARANGAY TINOGPAHAN, SISON, SURIGAO DEL NORTE / BRGY. TINOGPAHAN, SISON, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	4,947,874.69	Completed	March 11, 2024	June 08, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0041	CONSTRUCTION OF BARANGAY PAYAPAG ROAD, BACUAG, SURIGAO DEL NORTE / BRGY. PAYAPAG, BACUAG, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	4,948,247.79	Completed	March 11, 2024	July 13, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0042	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - SECONDARY ROADS, SURIGAO-DAVAO COASTAL RD - K1185+000 - K1186+300 / CLAVER, SURIGAO DEL NORTE, K1185+000 - K1186+300	CHARLZ CONSTRUCTION, INC. (8709)	55,117,578.95	Completed	April 08, 2024	March 09, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0043	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, LOCAL ACCESS ROAD (LADGARON-DAYWAN ROAD) LEADING TO CLACOFARMCO COCONUT PROCESSING PLANT, BRGY. DAYWAN, CLAVER, SURIGAO DEL NORTE FROM SAPA-LADGARON ROAD INTERSECTI	C.V. CONSTRUCTION & DEVELOPMENT (8334)	18,521,732.34	On-Going	April 08, 2024	July 18, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0044	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, CIRCUMFERENTIAL ROAD LEADING LAKE MAINIT, MAINIT, SURIGAO DEL NORTE / MAINIT, SURIGAO DEL NORTE	BILL HILL CONSTRUCTION & SUPPLY (18046)	4,898,526.04	Completed	April 08, 2024	July 12, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0045	CONSTRUCTION OF BINOCARAN - MALIMONO FLOOD MITIGATION STRUCTURE AT BARANGAY BINOCARAN, MALIMONO, SURIGAO DEL NORTE / BRGY. BINOCARAN, MALIMONO, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	85,977,982.24	On-Going	April 30, 2024	May 14, 2025	96.61
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0046	CONSTRUCTION OF MAGTANGALI FLOOD MITIGATION STRUCTURE ALONG ANAO-AON RIVER, BARANGAY MAGTANGALI, SAN FRANCISCO, SURIGAO DEL NORTE / BRGY. MAGTANGALI, SAN FRANCISCO, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	86,849,887.54	Completed	June 28, 2024	July 12, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0047	CONSTRUCTION OF RIVERBANK PROTECTION ALONG SURIGAO RIVER, TOGBONGON SECTION, PHASE 2, SURIGAO CITY, SURIGAO DEL NORTE / BRGY. TOGBONGON, SURIGAO CITY, SURIGAO DEL NORTE	SANTECH BUILDERS CORPORATION (16797)	57,883,156.43	Completed	June 10, 2024	June 13, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0048	CONSTRUCTION OF TAGBAYANI FLOOD MITIGATION STRUCTURE, BARANGAY TAGBAYANI, SISON, SURIGAO DEL NORTE / BRGY. TAGBAYANI, SISON, SURIGAO DEL NORTE	C.V. CONSTRUCTION & DEVELOPMENT (8334)	29,104,565.61	Completed	April 30, 2024	December 25, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0049	CONSTRUCTION OF ROAD, BARANGAY ANOMAR, SURIGAO CITY, SURIGAO DEL NORTE / BARANGAY ANOMAR, SURIGAO CITY, SURIGAO DEL NORTE	ROMZ BUILDERS (43904)	9,899,702.91	Completed	June 11, 2024	November 12, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0050	CONSTRUCTION OF TINAGO FLOOD CONTROL STRUCTURE/ BARANGAY TINAGO, MALIMONO, SURIGAO DEL NORTE	RCDG CONSTRUCTION CORPORATION (5063) / LPO1 GROUP OF COMPANIES INC. (44616)	98,999,840.66	Completed	June 28, 2024	April 03, 2025	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0051	CONSTRUCTION OF SEAWALL/BARANGAY TALISAY, SURIGAO CITY, SURIGAO DEL NORTE	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028) / Monolithic Construction & Concrete Products, Inc. (5733)	96,499,332.02	On-Going	June 10, 2024	September 06, 2025	89.41
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NG0052	CONSTRUCTION OF RIVERBANK PROTECTION ALONG SURIGAO RIVER, TRINIDAD SECTION, PHASE 2, SURIGAO CITY, SURIGAO DEL NORTE/BARANGAY TRINIDAD, SURIGAO CITY, SURIGAO DEL NORTE	SANTECH BUILDERS CORPORATION (16797)	57,899,470.42	Completed	June 10, 2024	June 13, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NG0053	BRIDGE-WIDENING OF PERMANENT BRIDGES, MAHANUB BR. (B00986MN) ALONG SURIGAO- DAVAO COASTAL ROAD/GIGAQUIT, SURIGAO DEL NORTE STA. 1171+846.00 - K1171+875	SANTECH BUILDERS CORPORATION (16797)	35,120,432.63	On-Going	June 10, 2024	April 24, 2025	92.16
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NG0054	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO SEAPORTS, NRJ DAANG MAHARLIKA (LIPATA-SURIGAO SECTION) BIOBORJAN RIZAL - SABANG III LEADING TO LIPATA PORT / SURIGAO CITY, SURIGAO DEL NORTE	JMT CONSTRUCTION CORPORATION (FORMERLY: JMT CONSTRUCTION) (14186)	36,896,366.02	On-Going	June 11, 2024	August 25, 2025	91.16
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0074	CONSTRUCTION OF RAINWATER COLLECTORS IN PUBLIC FACILITIES/BUDLINGIN BARANGAY HALL, ALEGRIA-OMBONG BARANGAY HALL, ALEGRIA-OMBONG HEALTH STATION, ALEGRIA-POBLACION SPORTS COMPLEX, ALEGRIA POBLACION FIRE STATION, ALEGRIA-POBLACION WOMENS BUILDING, ALEGRIA-PO	ROMZ BUILDERS (43904)	2,884,977.00	Completed	September 23, 2024	December 21, 2024	100.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0081	CONSTRUCTION OF CAGNIOG (CASETTA) - UNA (BERNADETTE-AREA EQUIPMENT) ROAD, BRGY. CAGNIOG - BRGY. LUNA, SURIGAO CITY, SURIGAO DEL NORTE	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	9,764,256.68	On-Going	June 18, 2025	November 19, 2025	0.00
Surigao del Norte 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NG0082	CONSTRUCTION OF DRAINAGE SYSTEM FROM ESPINA TO NUEVA - PUNTA BASIN, BRGY. TAFT, SURIGAO CITY, SURIGAO DEL NORTE	A.T. Dumlao Construction, Inc. Formerly Yandoni T. D (34028)	9,792,550.00	On-Going	June 18, 2025	April 03, 2026	53.81
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0001	SURIGAO-DAVAO COASTAL RD - K1216+270 - K1216+400, K1216+720 - K1216+790, K1216+870 - K1217+018, K1217+090 - K1217+247, K1217+917 - K1217+949, K1217+976 - K1218+048, K1220+277 - K1220+586, K1222+137 - K1222+211, K1222+262 - K1222+429, K1222+733 - K1222+834	CYL CONSTRUCTION AND SUPPLY (44414)	20,986,446.09	Completed	April 16, 2024	November 15, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0002	SURIGAO-DAVAO COASTAL RD - K1247+286 - K1247+413, K1250+000 - K1250+268, K1250+714 - K1250+768, K1251+160 - K1251+246, K1251+269 - K1251+364, K1251+395 - K1251+555, K1251+574 - K1251+698, K1252+625 - K1252+712, K1252+881 - K1252+925, K1252+952 - K1253+036	MAGAR CONSTRUCTION AND SUPPLY (39012)	16,024,925.87	Completed	April 16, 2024	August 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0003	SURIGAO-DAVAO COASTAL RD - K1287 + 397 - K1287 + 556, K1287 + 665 - K1287 + 716, K1287 + 869 - K1287+916, CORTES, SURIGAO DEL SUR	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	2,714,748.00	Completed	March 08, 2024	April 29, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0004	CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO SANGAY, BARANGAY LIBAS SUD, SAN MIGUEL, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	7,919,813.39	Completed	March 05, 2024	August 31, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING/EVACUATION CENTER, BARANGAY BAG-ONG LUNGSOD, TANDAG CITY, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	7,904,478.90	Completed	March 05, 2024	March 19, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PALASAO, CANTILAN, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	7,906,083.47	Completed	March 05, 2024	September 10, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0007	CONSTRUCTION OF TAGO RIS PROTECTION WORKS ALONG BALISONG RIVER, TAGO, SURIGAO DEL SUR	MELROSHEAN CONSTRUCTION CORPORATION (43209)	29,399,932.61	Completed	June 28, 2024	January 09, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0008	REHABILITATION OF MULTI-PURPOSE BUILDING, BARANGAY PANAOSAWON, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	5,939,916.56	Completed	March 06, 2024	October 21, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0009	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY CABUGO, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	4,949,256.57	Completed	June 03, 2024	December 05, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING (GYM), BARANGAY AMAG, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	4,949,962.62	Completed	March 06, 2024	October 22, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0011	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT/EVACUATION CENTER), BARANGAY MADRELINO, CORTES, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,949,163.80	Completed	March 06, 2024	September 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0012	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY BAN-AS, LIANGA, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,949,734.69	Completed	March 05, 2024	August 01, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0013	HABUYO BR. (B00646MN) ALONG SURIGAO-DAVAO COASTAL RD, CARRASCAL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / VJP CONSTRUCTION & SUPPLY (34134)	16,656,032.22	Completed	March 06, 2024	November 18, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0014	CONSTRUCTION OF EVACUATION CENTER, BARANGAY TAG-ANITO, CARRASCAL, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,939,894.42	Completed	June 03, 2024	October 03, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0015	CONSTRUCTION OF EVACUATION CENTER/MULTI-PURPOSE BUILDING, BARANGAY MAITOM, TANDAG CITY, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	6,929,682.19	Completed	March 05, 2024	October 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0016	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE (BARANGAY HALL) BARANGAY BUENAVISTA, TANDAG CITY, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	3,959,866.73	Completed	March 12, 2024	September 12, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0017	CONSTRUCTION OF ROAD GOING TO JAPANESE ROCK FORMATION AT BARANGAY TAWAGAN, CAGWAIT, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	6,929,830.36	Completed	March 05, 2024	June 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0018	SURIGAO-DAVAO COASTAL RD - K1331 + 094 - K1333 + 224, K1333 + 257 - K1335 + 011, CAGWAIT, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595) / JARGON CONSTRUCTION & SUPPLY (23474)	131,181,928.53	Completed	March 05, 2024	December 11, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0019	JCT GAMUT-SN MIGUEL BAYUGAN RD - K1310 + 600, TAGO, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	4,899,758.92	Completed	March 06, 2024	September 03, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SUMO-SUMO, TAGO, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	9,899,997.79	Completed	March 14, 2024	May 03, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0021	SURIGAO-DAVAO COASTAL RD - K1366 + 924 - K1369 + 407, K1369 + 439 - K1371 + 000 SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	136,565,662.83	Completed	March 14, 2024	July 09, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NH0022	CONSTRUCTION (COMPLETION) OF DPWH SURIGAO DEL SUR 1ST DEO BUILDING, TANDAG, SURIGAO DEL SUR	RODEST CONSTRUCTION & SUPPLY (41628)	39,199,533.90	On-Going	March 14, 2024	June 06, 2025	94.63
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN JOSE, TANDAG, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,949,837.48	Completed	June 03, 2024	September 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0024	CONSTRUCTION OF TAGO RIVER IRRIGATION SYSTEM NEW DAVAO - SITIO ROAD, SAN MIGUEL, SURIGAO DEL SUR (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), SAN MIGUEL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	46,549,983.66	Completed	April 16, 2024	October 04, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0025	BATANG BR. (B00698MN) ALONG SURIGAO-DAVAO COASTAL RD, TAGO, SURIGAO DEL SUR	A.T. DUMLAO CONSTRUCTION, INC. FORMERLYANDONI T. D (34028)	22,931,891.55	Completed	March 14, 2024	February 03, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NH0026	ROAD FROM BARANGAY KINABIGTASAN TO BARANGAY LINDOY IN SUPPORT TO LUMBER INDUSTRY, TAGO, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	24,499,712.51	Completed	April 16, 2024	February 24, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0027	SURIGAO-DAVAO COASTAL RD - K1213 + 130 - K1213 + 280, CARRASCAL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / VJP CONSTRUCTION & SUPPLY (34134)	96,499,877.58	Completed	March 14, 2024	March 31, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0028	CATUPGAS BR. 1 (B01749MN) ALONG SURIGAO-DAVAO COASTAL RD, LANUZA, SURIGAO DEL SUR	A.T. DUMLAO CONSTRUCTION, INC. FORMERLYANDONI T. D (34028)	32,045,474.48	Completed	March 14, 2024	April 15, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0029	TABON-TABON BR. (B00697MN) ALONG SURIGAO-DAVAO COASTAL RD, TAGO, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	14,503,989.60	Completed	March 06, 2024	December 31, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0030	SURIGAO-DAVAO COASTAL RD - K1291 + 120, TANDAG CITY, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	4,899,967.42	Completed	March 19, 2024	September 26, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0031	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), PUROK I, BARANGAY SAN ISIDRO, LIANGA, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,944,970.75	Completed	March 19, 2024	July 16, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0032	SURIGAO - DAVAO COASTAL RD - K1378+000 - K1379+337, K1379+408 - K1382+000	LICAL CONSTRUCTION CORPORATION (41652) / GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY:GEMMA CON (5044)	132,701,898.85	Completed	March 19, 2024	April 03, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0033	NASIPIT BR. (B00647MN) ALONG SURIGAO - DAVAO COASTAL RD	J.M. LUCIANO CONSTRUCTION, INC. (2083) / VJP CONSTRUCTION & SUPPLY (34134)	32,338,365.70	Completed	March 21, 2024	December 21, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0034	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY UNIDOS, TAGO, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,950,000.00	Completed	June 03, 2024	September 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0035	CONSTRUCTION OF MULTI-PURPOSE BUILDING AND DAY CARE CENTER, BARANGAY EMBARCADERO, CARRASCAL, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,895,492.39	Completed	March 19, 2024	July 16, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0036	CONSTRUCTION OF EVACUATION CENTER, BARANGAY UBA, CORTES, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	6,929,968.52	Completed	March 19, 2024	December 19, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0037	SURIGAO-DAVAO COASTAL RD - K1357 + 068 - K1358 + 253, SAN AGUSTIN, SURIGAO DEL SUR	NDNC CONSTRUCTION AND SUPPLY (47061)	24,219,707.26	Completed	March 19, 2024	December 16, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAGOBAWOK, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	4,942,820.90	Completed	March 19, 2024	January 26, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0039	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY PANAOSAWON, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	4,948,483.10	Completed	June 03, 2024	October 22, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0040	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGO RIVER BASIN, KINABIGTASAN, TAGO, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	96,499,999.59	Completed	March 19, 2024	November 10, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0041	CONSTRUCTION OF DIKE REVETMENT ALONG HUBO RIVER BASIN PROTECTING HUBO BRIDGE, UPSTREAM, BARANGAY BUHISAN, SAN AGUSTIN, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	96,499,216.69	Completed	March 19, 2024	January 16, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0042	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CABANGAHAN, TAGO, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,899,253.94	Completed	March 19, 2024	July 16, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0043	CONSTRUCTION (COMPLETION) OF EVACUATION CENTER, BARANGAY LACTUDAN, CAGWAIT, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,949,321.76	Completed	June 03, 2024	September 30, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0044	CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG TAGO RIVER, ABUTMENT A, SAN MIGUEL, SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	96,499,999.61	Completed	March 21, 2024	November 12, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NH0045	SURIGAO-DAVAO COASTAL RD K1361 +630 - K1361 +935.00, SAN AGUSTIN, SURIGAO DEL SUR	J4 GROUP OF COMPANIES INCORPORATED (53185)	10,261,635.02	Completed	July 17, 2024	March 03, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0046	CONSTRUCTION OF DIKE REVETMENT ALONG HUBO RIVER BASIN PROTECTING HUBO BRIDGE, DOWNSTREAM, BARANGAY BUHISAN, SAN AGUSTIN, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	96,499,475.88	Completed	April 03, 2024	June 12, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NH0047	CONSTRUCTION OF MARIHATAG SEAWALL, MARIHATAG, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	101,324,885.52	Completed	April 03, 2024	March 01, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY BANGSUD, TAGO, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	67,549,970.02	Completed	October 30, 2024	September 27, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0049	CONSTRUCTION OF COASTAL ROAD FROM SITIO HINAPLIAN BALETE TO PUROK 2, BAYABAS, SURIGAO DEL SUR	CHRISTIAN LEY CONSTRUCTION (26502)	34,299,639.94	Completed	June 21, 2024	April 16, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0050	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) OF BARANGAY BANGSUD, TAGO, SURIGAO DEL SUR	ATJ BUILDERS (45613)	4,949,992.38	Completed	June 03, 2024	September 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0051	CONSTRUCTION OF ROAD FROM SITIO LOMAYAON - SITIO HAGUIMITAN, BARANGAY BOLHOON, SAN MIGUEL, SURIGAO DEL SUR	LICAL CONSTRUCTION CORPORATION (41652)	28,949,720.81	Completed	July 26, 2024	March 30, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF PAGBAHANAN RIVER DIKE AT BARANGAY MAGOBAWOK, BAYABAS, SURIGAO DEL SUR	LICAL CONSTRUCTION CORPORATION (41652)	48,249,166.49	Completed	September 05, 2024	May 23, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NH0057	NRJ PUROK 3 TALISAY ACCESS ROAD LEADING TO CAGWAIT WHITE BEACH, LACTUDAN, CAGWAIT, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	19,599,965.61	On-Going	June 07, 2024	January 10, 2025	87.87
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0058	CONSTRUCTION OF SAINT CHRISTINE MULTI PURPOSE BUILDING (BARANGAY HALL), SAINT CHRISTINE SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	4,866,969.02	Completed	April 05, 2024	September 16, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING, PANGI, TANDAG CITY, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	4,949,302.74	Completed	April 05, 2024	September 02, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0060	CONSTRUCTION OF MULTI-PURPOSE BUILDING (TRIBAL HALL), HITAOB, TANDAG CITY, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	4,949,668.14	Completed	April 05, 2024	September 02, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0061	CONSTRUCTION OF DIKE IN BARANGAY CABANGAHAN, CANTILAN, SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	72,374,980.56	Completed	October 11, 2024	July 18, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0062	CONSTRUCTION (COMPLETION) OF PONGTUD MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY PONGTUD, SAN AGUSTIN, SURIGAO DEL SUR	NDNC CONSTRUCTION AND SUPPLY (47061)	9,899,983.21	Completed	May 03, 2024	November 08, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0063	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, SAN AGUSTIN SUR, TANDAG CITY, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	4,949,846.42	Completed	May 03, 2024	November 28, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0064	CONSTRUCTION (COMPLETION) OF POBLACION MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY POBLACION, SAN AGUSTIN, SURIGAO DEL SUR	NDNC CONSTRUCTION AND SUPPLY (47061)	4,949,601.18	Completed	May 03, 2024	August 30, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MATHO, CORTES, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	9,899,960.64	Completed	May 03, 2024	November 08, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0066	CONSTRUCTION OF BRIDGE LINKING AND TAG-ANONGAN OF CORTES, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595) / AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	39,198,680.54	Completed	May 03, 2024	June 28, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0067	CONSTRUCTION OF SEAWALL AT BARANGAY MATHO, CORTES, SURIGAO DEL SUR	ST. TIMOTHY CONSTRUCTION CORPORATION ([REVOKED] 39196)	48,249,389.19	Completed	June 28, 2024	February 06, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TESDA PROVINCIAL TRAINING CENTER), BARANGAY ROSARIO, TANDAG CITY, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	19,795,113.93	Completed	May 08, 2024	September 24, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0069	CONSTRUCTION / COMPLETION OF BRIDGE AT SITIO BATAS, BARANGAY SAN ROQUE, SAN MIGUEL, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	48,998,731.23	Completed	June 14, 2024	May 14, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0070	CONSTRUCTION OF ROAD NETWORKS, NEMSU - SAN MIGUEL CAMPUS, SAN MIGUEL, SURIGAO DEL NORTE SUR	TRIDENT ENGINEERING SERVICES (47939)	19,799,531.66	Completed	June 07, 2024	November 13, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0071	CONSTRUCTION OF SAN PEDRO MULTI PURPOSE BUILDING (BARANGAY HALL), SAN PEDRO, LIANGA, SURIGAO DEL SUR	LICAL CONSTRUCTION CORPORATION (41652)	4,949,054.59	Completed	May 08, 2024	October 03, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE I OF BARANGAY BONGLUD, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	96,499,994.52	On-Going	September 18, 2024	October 16, 2025	59.58
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	19,799,771.68	Completed	May 08, 2024	June 21, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0074	CONSTRUCTION OF MULTI - PURPOSE BUILDING, NEMSU-SAN MIGUEL CAMPUS, SAN MIGUEL, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	19,799,814.58	Completed	May 08, 2024	June 04, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0075	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT) CANTILAN EAST CENTRAL SCHOOL, CANTILAN, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	9,899,002.98	Completed	May 08, 2024	November 13, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CANTILAN, SURIGAO DEL SUR	LICAL CONSTRUCTION CORPORATION (41652)	9,895,928.97	Completed	May 08, 2024	February 03, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0077	CONSTRUCTION (COMPLETION) OF MULTI PURPOSE BUILDING, BARANGAY BACOLOD, CAGWAIT, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	4,949,979.03	Completed	May 08, 2024	December 03, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0084	COMPLETION OF MULTI-PURPOSE BUILDING BARANGAY TAG-ANONGAN, CORTES, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	4,949,633.05	Completed	May 16, 2024	September 12, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0086	PACKAGE 1 - CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RCWS), SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	2,857,882.80	Completed	May 16, 2024	June 29, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0094	CONSTRUCTION OF POTABLE WATER SYSTEM NEMSU - SAN MIGUEL CAMPUS, SAN MIGUEL, SURIGAO DEL SUR (LEVEL 2)	PDMAR CONSTRUCTION (53477)	4,949,651.28	Completed	July 12, 2024	November 08, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0097	CONSTRUCTION OF NORTH EASTERN MINDANAO UNIVERSITY (NEMSU) MEDICAL SCHOOL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	95,483,679.88	On-Going	June 28, 2024	December 21, 2025	90.46
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGO, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	19,799,824.91	Completed	June 28, 2024	October 21, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0099	CONSTRUCTION OF WATER SYSTEM (LEVEL II) SITIO GACUB, HINAPOYAN, CARMEN, SURIGAO DEL SUR	PDMAR CONSTRUCTION (53477)	4,900,455.34	Completed	June 28, 2024	October 25, 2024	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0103	REHABILITATION OF ROADS ALONG JCT. GAMUT- SAN MIGUEL- BAYUGAN ROAD, K1322 + 240 - K1322 + 260, BRGY. CABANGAHAN, TAGO, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	4,411,025.35	Completed	July 10, 2024	January 12, 2025	100.00
Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NH0109	CONSTRUCTION (COMPLETION) OF ADELA SERRA TY MEMORIAL HOSPITAL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	96,499,981.81	On-Going	July 12, 2024	January 24, 2026	35.21



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 1st District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NH0110	IMPROVEMENT OF DPWH SURIGAO DEL SUR 1ST DEO BUILDING, SAN AGUSTIN, SURIGAO DEL SUR	LICAL CONSTRUCTION CORPORATION (41652)	39,199,038.73	Completed	July 12, 2024	August 16, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0001	CAMPA ROAD LEADING TO LIGAD WHITE BEACH, BRGY. CAMPA, HINATUAN, SURIGAO DEL SUR	DAVE CONSTRUCTION (39998)	9,799,924.04	Completed	February 14, 2024	July 17, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0002	TINAGO-PORTLAMON ROAD LEADING TO SARSOZA CAVE/TINAGO LAGOON, BRGY. PORT LAMON, HINATUAN, SURIGAO DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	9,799,208.20	Completed	February 14, 2024	May 24, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0004	PACKAGE 1- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY GAMUT, MUNICIPALITY OF BAROBO, SURIGAO DEL SUR- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY UNIDAD, MUNICIPALITY OF BAROBO, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	3,956,155.03	Completed	February 14, 2024	June 21, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0005	TAGASAKA - TARUSAN-LOYOLA ROAD LEADING TO GATEWAY PALARAN ULTIMATE ADVENTURE CAVES AND LOYOLA WHITE BEACHES, BRGY. TARUSAN, HINATUAN, SURIGAO DEL SUR	MN BAYALAS CONSTRUCTION (34251)	9,798,201.85	Completed	February 14, 2024	June 21, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0006	JCT. MAHOGANY ROAD LEADING TO TAGPOPORAN BLUE WATER RESORT, BRGY. TAGPOPORAN, LINGIG, SURIGAO DEL SUR	ED TING BUILDERS & CONSTRUCTION SUPPLY (26199)	9,798,845.89	Completed	February 14, 2024	June 29, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0007	PACKAGE 2- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KAUSWAGAN, MUNICIPALITY OF BAROBO, SURIGAO DEL SUR- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN ROQUE, MUNICIPALITY OF BAROBO, SURIGAO DEL SUR	MJS CONSTRUCTION AND SUPPLY (42778)	3,894,379.60	Completed	February 14, 2024	June 30, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0008	PACKAGE 3- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LAGO, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR- CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TRINIDAD, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	AACAD CORPORATION (52265)	4,901,270.32	Completed	February 14, 2024	August 12, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0009	JCT. BACULIN ACCESS ROAD LEADING TO HARIP WHITE BEACH RESORT, BRGY. HARIP, HINATUAN, SURIGAO DEL SUR	KODUS PEERS CONSTRUCTION CORPORATION (43279)	9,799,760.82	Completed	February 14, 2024	July 07, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0010	DUGMANON-TIWI-SAN JUAN ROAD LEADING TO ECOTOURISM & CENTURY MANGROVE, BRGY. SAN JUAN, HINATUAN, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	9,799,995.06	Completed	February 14, 2024	July 06, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0011	NRJ LEADING TO HINAYAGAN CAVE, BRGY. SAN VICENTE, BISLIG CITY, SURIGAO DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	9,799,509.30	Completed	February 14, 2024	August 02, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0012	PACKAGE 4 - CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY DOÑA CARMEN, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY SAN VICENTE, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	3,959,363.36	Completed	February 14, 2024	July 16, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0013	POBLACION TO MAGSAYSAY TO OSMEÑA TO VILLAVERDE TO SSF KAHAYAGAN IN SUPPORT TO AGRIBUSINESS INDUSTRY, SITIO MABUHAY, KAHAYAGAN, TAGBINA SURIGAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	34,299,086.75	Completed	February 14, 2024	September 13, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0014	ACCESS ROAD LEADING TO TOURISM ENTERPRISE ZONE (TEZ) -RIZAL PORT LEADING TO TURTLE ISLAND, CABGAN & VANISHING ISLAND, BRGY. SUA, BAROBO, SURIGAO DEL SUR	LM CONSTRUCTION AND GENERAL MARKETING (33727)	9,797,616.10	Completed	February 14, 2024	June 20, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0015	ACCESS ROAD LEADING TO CAGUYAO MANGROVE SITE, BRGY. CAGUYAO, BISLIG CITY, SURIGAO DEL SUR	MAIR CONSTRUCTION AND GENERAL MERCHANDISE (41232)	9,799,834.71	Completed	February 14, 2024	August 24, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0016	PACKAGE 5- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY OSMEÑA, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY QUEZON, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	WHITE TORCH BUILDERS CORP. (46932)	4,939,818.22	Completed	February 14, 2024	August 04, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0018	PACKAGE 6-CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY SAN RAMON, MUNICIPALITY OF HINATUAN, SURIGAO DEL SUR -CONSTRUCTION MULTI-PURPOSE BUILDING, BARANGAY TARUSAN, MUNICIPALITY OF HINATUAN, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	3,959,651.25	Completed	February 14, 2024	June 25, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0019	PACKAGE 9- INSTALLATION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS AND PAVEMENT MARKINGS ALONG SURIGAO-DAVAO COASTAL RD, S00300MN - K1466 + 380 - K1467 + 380, S00300MN - K1468 + 400 - K1469 + 400 BISLIG CITY, SURIGAO DEL SUR	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	2,006,161.59	Completed	February 14, 2024	February 23, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0020	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS SURIGAO- DAVAO COASTAL RD - K1506+000 - K1506+060.70	MN BAYALAS CONSTRUCTION (34251)	10,779,966.25	Completed	February 14, 2024	September 17, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0021	CONSTRUCTION OF ROAD, PUROK 7, CASTILLO VILLAGE - PUROK 2 JOHN BOSCO, BARANGAY MANGAGOY, CITY OF BISLIG, SURIGAO DEL SUR	MN BAYALAS CONSTRUCTION (34251)	4,891,494.74	Completed	February 14, 2024	April 16, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0022	PACKAGE 7-CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK 1, CASTILLO VILLAGE, BARANGAY MANGAGOY, CITY OF BISLIG, SURIGAO DEL SUR - CONSTRUCTION OF MULTI-PURPOSE BUILDING, PUROK 15, BARANGAY POBLACION, CITY OF BISLIG, SURIGAO DEL SUR	WHITE TORCH BUILDERS CORP. (46932)	3,959,987.24	Completed	February 14, 2024	June 23, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0023	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY KAHAYAGAN, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	4,949,165.89	Completed	February 14, 2024	October 19, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0024	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY TAGONGON, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	3,959,732.22	Completed	February 14, 2024	September 06, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0025	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY MAHARLIKA, MUNICIPALITY OF HINATUAN, SURIGAO DEL SUR	WHITE TORCH BUILDERS CORP. (46932)	4,942,802.36	Completed	February 14, 2024	September 16, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0026	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY TALISAY, MUNICIPALITY OF HINATUAN, SURIGAO DEL SUR	CJEP BUILDERS AND ENGINEERING SERVICES (39365)	4,949,146.47	Completed	February 14, 2024	August 26, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0027	TAGONGON-STA. JUANA -MAPUTI- DREAMLAND-BINGCONGAN- SAN ROQUE BYPASS ROAD, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,499,986.09	Completed	February 19, 2024	December 13, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0028	CONSTRUCTION OF ROAD, KAUSWAGAN - SAN ROQUE - GAMUT - CABACUNGAN SECTION (PACKAGE E), MUNICIPALITY OF BAROBO, SURIGAO DEL SUR	ED TING BUILDERS & CONSTRUCTION SUPPLY (26199)	49,499,526.78	Completed	February 14, 2024	September 27, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0029	PACKAGE 8- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK 3 CARAMCAM, BARANGAY MANGAGOY, CITY OF BISLIG, SURIGAO DEL SUR- CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK MARKETSITE, BARANGAY MANGAGOY, CITY OF BISLIG, SURIGAO DEL	SVTS BUILDERS AND SUPPLY (40896)	3,958,975.49	Completed	February 14, 2024	June 28, 2024	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0030	TAGASAKA BR. (B00757MN) ALONG SURIGAO-DAVAO COASTAL RD	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	38,836,638.87	On-Going	February 14, 2024	August 01, 2025	90.41
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0031	TAGUPAON BR. (B00760MN) ALONG SURIGAO-DAVAO COASTAL RD	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	24,719,864.93	Completed	February 14, 2024	May 01, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0032	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY LACASA, MUNICIPALITY OF HINATUAN, SURIGAO DEL SUR	JB CIANO CONSTRUCTION (42716)	1,979,661.55	Completed	February 14, 2024	June 19, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0033	ROAD WIDENING - SECONDARY ROADS - SURIGAO-DAVAO COASTAL RD - K1440 + 610 - K1441 + 900	MADYAW CONSTRUCTION & DEV. CORPORATION (29598)	48,999,643.70	Completed	February 23, 2024	January 20, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0034	INSTALLATION OF SIGNAGE-WARNING, REGULATORY SIGNS AND HAZARD MARKERS AND ROADWAY LIGHTINGS ALONG SURIGAO-DAVAO COASTAL RD (S00300MN) - K1454 + 450 - K1455 + 450, BARANGAY MAHARLIKA, BISLIG CITY, SURIGAO DEL SUR	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	7,792,405.53	Completed	February 23, 2024	June 01, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0035	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING, ADVISORY AND REGULATORY SIGNS, ROADWAY LIGHTING, PAVEMENT MARKINGS AND MEDIAN ISLAND ALONG SURIGAO-DAVAO COASTAL RD (S00300MN) - K1463 + 800 - K1464 + 800, BARANGAY COMAWAS, BISLIG CITY, SURIGAO	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	7,023,788.86	Completed	April 01, 2024	June 17, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0036	INSTALLATION/APPLICATION/CONSTRUCTION OF SIGNAGE-WARNING AND REGULATORY SIGNS, PAVEMENT MARKINGS AND PAVED SHOULDER ALONG SURIGAO-DAVAO COASTAL RD (S00300MN) - K1465 + 380 - K1466 + 380, BARANGAY MANGAGOY, BISLIG CITY, SURIGAO DEL SUR	NICOMAG UTILITY PROJECTS CONSTRUCTION (51076)	5,496,465.63	Completed	February 23, 2024	June 21, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0037	TAGBINA BR. (B00755MN) ALONG SURIGAO-DAVAO COASTAL RD	A.T. Dumlao Construction, Inc. Formerly Andoni T. D (34028)	38,836,020.92	Completed	March 11, 2024	May 24, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0038	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - SECONDARY ROADS - SURIGAO-DAVAO COASTAL RD - K1477 + 170 - K1477 + 260, K1488 + 697 - K1488 + 780, K1489 + 850 - K1489 + 890	TWO DEGREES CONSTRUCTION AND SUPPLY (36734)	33,839,175.06	Completed	March 11, 2024	April 06, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 LP	24NI0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, DPWH SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	10,607,037.12	Completed	March 11, 2024	December 05, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0042	ROAD WIDENING - SECONDARY ROADS - SURIGAO-DAVAO COASTAL RD - K1422 + 100 - K1424 + 600	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,499,492.39	Completed	April 01, 2024	February 15, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0043	CONSTRUCTION OF HINATUAN-BUNAWAN - ROSARIO BYPASS ROAD, HINATUAN, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	29,399,989.80	Completed	April 01, 2024	August 18, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BARANGAY POBLACION, CITY OF BISLIG, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	7,916,714.34	Completed	April 01, 2024	January 02, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0045	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. POCTO, HINATUAN, SURIGAO DEL SUR	WHITE TORCH BUILDERS CORP. (46932)	4,930,201.89	Completed	April 01, 2024	October 19, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NI0046	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PROTECTING SABANG BR., LINGIG, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,498,972.73	On-Going	April 11, 2024	October 01, 2025	99.89
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 CP	24NI0047	NRJ - SITIO STA. MARIA ROAD LEADING TO PALO-ALTO WHITE BEACH RESORT, BRGY. PALO ALTO, LINGIG, SURIGAO DEL SUR	MN BAYALAS CONSTRUCTION (34251) / AACAD CORPORATION (52265)	58,798,190.11	Completed	April 11, 2024	January 07, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0048	ROAD WIDENING - SECONDARY ROADS SURIGAO-DAVAO COASTAL RD-K1486+230-K1487+532	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	48,998,290.92	Completed	April 10, 2024	April 06, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0049	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY VILLAYERDE, MUNICIPALITY OF TAGBINA, SURIGAO DEL SUR	JB CIANO CONSTRUCTION (42716)	1,968,521.51	Completed	April 10, 2024	August 14, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0050	CONSTRUCTION OF FLOOD CONTROL STRUCTURE, BARANGAY POBLACION, BISLIG CITY, SURIGAO DEL SUR	CONCEPCION BASIC BUILDERS INC. (5255)	96,499,804.34	Completed	April 11, 2024	June 24, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0051	CONSTRUCTION OF BANK REVETMENT ALONG BISLIG RIVER (BURBOANAN SECTION), BISLIG CITY, SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	96,499,535.19	Completed	April 11, 2024	April 26, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-1	24NI0052	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE, AND LANDSLIDE - PRIMARY ROADS - JCT LINGIG-TRENTO RD - K1475+000 - K1475+137.20, K1475+391.10 - K1475+438.10, K1475+473.30 - K1475+672.70, K1475+497.40 - K1475+556.80	TWO DEGREES CONSTRUCTION AND SUPPLY (36734) / RBEP CONSTRUCTION (56827)	39,183,766.53	Completed	April 10, 2024	February 24, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0053	CONSTRUCTION OF BAROBO - SAN FRANCISCO BYPASS ROAD, BAROBO , SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	38,219,981.38	Completed	April 10, 2024	September 02, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0054	CONCRETING OF KAUSWAGAN - SAN ROQUE - GAMUT - CABACUNGAN ROAD SECTION (PACKAGE F), MUNICIPALITY OF BAROBO, SURIGAO DEL SUR	MRS BUILDERS AND SUPPLY (39611)	29,699,551.81	Completed	April 10, 2024	October 13, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0055	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BAROBO NATIONAL HIGHSCHOOL, BAROBO, SURIGAO DEL SUR	AACAD CORPORATION (52265)	4,949,452.75	Completed	April 10, 2024	October 11, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING, BRGY. MAHARLIKA, HINATUAN, SURIGAO DEL SUR (PACKAGE B)	SVTS BUILDERS AND SUPPLY (40896)	4,949,517.96	Completed	April 10, 2024	November 20, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NI0057	CONSTRUCTION OF BANK REVETMENT ALONG HINATUAN RIVER (STO. NIÑO SECTION), HINATUAN, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	115,796,983.10	Completed	April 15, 2024	April 04, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0058	CONSTRUCTION OF BANK REVETMENT ALONG BISLIG RIVER (PAMANLINAN SECTION), BISLIG CITY, SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (50420)	96,499,134.76	Completed	April 15, 2024	May 07, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NI0059	CONSTRUCTION OF BANK REVETMENT ALONG BISLIG RIVER (SAN JOSE BRIDGE SECTION), BISLIG CITY, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,499,860.33	On-Going	April 15, 2024	January 18, 2026	97.98
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 OO-2	24NI0060	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PROTECTING PAGTILAN STEEL BR., LINGIG, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	96,493,777.74	Completed	April 15, 2024	November 09, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0061	CONSTRUCTION OF BANK REVETMENT, BRGY. TAMBIS, BAROBO, SURIGAO DEL SUR (PHASE 2)	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	49,498,336.47	Completed	April 15, 2024	January 30, 2025	100.00



STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

Sunday, April 19, 2026 4:38 PM



Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0062	CONSTRUCTION OF KAUSWAGAN - SAN ROQUE - GAMUT - CABACUNGAN ROAD SECTION BAROBO, SURIGAO DEL SUR	THEARIS BUILDERS & SUPPLY (34590)	48,991,358.40	Completed	April 15, 2024	October 01, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0063	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGBINA NATIONAL HIGHSCHOOL, TAGBINA, SURIGAO DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	4,949,838.14	Completed	April 15, 2024	November 11, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0064	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL INDIGENOUS PEOPLE'S CENTER), LINGIG, SURIGAO DEL SUR	ROCK DIWATA BUILDERS, INC. (46077)	4,948,378.07	Completed	April 15, 2024	November 24, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0065	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DICT TRAINING FACILITY, CITY OF BISLIG, SURIGAO DEL SUR	MCLA CONSTRUCTION (45390)	4,949,674.87	Completed	April 15, 2024	November 18, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0066	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, PUROK BONGGAITAN, BARANGAY MANGAGOY, CITY OF BISLIG, SURIGAO DEL SUR	PDMAR CONSTRUCTION (53477)	2,472,890.93	Completed	June 27, 2024	November 18, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0067	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY BURBOANAN, CITY OF BISLIG, SURIGAO DEL SUR	SVTS BUILDERS AND SUPPLY (40896)	2,474,926.70	Completed	April 15, 2024	September 06, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0075	CONSTRUCTION OF SAN ROQUE, BISLIG TO BUNAWAN BY-PASS ROAD, BISLIG CITY, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	77,199,959.92	Completed	June 06, 2024	December 22, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0076	CONSTRUCTION OF EVACUATION CENTER BRGY. GAMUT, BAROBO, SURIGAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	19,798,042.02	Completed	May 24, 2024	June 01, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0077	CONSTRUCTION OF EVACUATION CENTER BRGY. BACULIN, HINATUAN, SURIGAO DEL SUR	MARK ANTHONY CONSTRUCTION & SUPPLY (34057)	19,794,286.62	Completed	May 24, 2024	July 04, 2025	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0079	CONSTRUCTION OF RAINWATER COLLECTION SYSTEM (RWCS)	SVTS BUILDERS AND SUPPLY (40896)	2,838,917.90	Completed	June 10, 2024	August 08, 2024	100.00
Surigao del Sur 2nd District Engineering Office	2024	Regular Infra - GAA 2024 SSP	24NI0088	REHABILITATION/ RECONSTRUCTION OF ROADS WITH SLIPS AND SLOPE COLLAPSE - SECONDARY ROADS SURIGAO-DAVAO COASTAL ROAD - K1459+244 - K1459+260, BISLIG CITY, SURIGAO DEL SUR	KANAWAY BUILDERS CORPORATION (37886)	8,470,719.99	Completed	September 27, 2024	February 20, 2025	100.00